DOCUMENT SUBMISSION FORM

Document Title:	DOCUMENT SUBMISSION FORM			
Project Name:	Development of Infrastructure in Alkharj Industrial City.	Project Contractor:	MOFARREH GROUP	MODON
Project Number:	KHJ1-02-007	Project Consultant:	EGIS	
Project Program Manager:		Document Reference No.:	KHJ1-02-007-MAH-TS9-1-PRM-WPR-0044-00	

DOCUMENT ISSUED BY		DOCUMENT RECEIVED BY	
Issued By	Hassan Salam	Received By	
Position / Company	Project Manager	Position / Company	
Signature		Signature	
	November 04 2026 Time 09:30 AM	Date	Time

RECEIVED 04 NOV 2026 EGIS

DOCUMENT SUBMISSION TYPE *(Tick relevant Box)*

	As Built		Material Sample		Bill of Quantities
	Certificate		Manual		Schedule
	Drawing		Pre-qualification		Shop Drawing
	Engineering Calculation		Procedure/Methodology		Bank Warranty
	Job Order		Product Data		Letter
■	Report		Test Report		Other

PURPOSE FOR DOCUMENT SUBMISSION				DATE RESPONSE REQUIRED BY
FOR INFORMATION ☐	FOR REVIEW & APPROVAL ■	AS REQUESTED ☐	OTHER *(As Noted)* ☐	*Indicate Date*

SUBMITTED DOCUMENTS REFERENCE NUMBERS

#	Document Reference No.	Document Description	Rev.	Hard Copy	Soft Copy
1	KHJ1-02-007-MAH-TS9-1-PRM-WPR-0044	Weekly Progress Report (November 02, 2026)	00		

To continue List - use "Submittal Continuation Form"(MOD-DOC-10.0-002)

RESPONSE STATUS

APPROVED AS SUBMITTED (APP)	APPROVED AS NOTED (APN) ■	REJECTED / RE-SUBMIT (RRS)

COMMENTS

Contractor has to comply attached comments sheet(CRS)

To continue Comments - use "Submittal Continuation Form"(MOD-DOC-10.0-002)

RESPONSE ISSUED BY		RESPONSE RECEIVED BY	
Issued By		Received By	
Position / Company		Position / Company	
Signature		Signature	
Date	Time	Date	Time

RECEIVED 04 NOV 2026

DAR CM Team	Action 1 (Name)	Date Time	Action 2 (Name)	Date Time	Action 3 (Name)	Date Time	Action 4 (Name)	Date Time	DAR CM Target Response - Work Days
									1

Egis Saudi Engineering Consultancy

KHJ1-02-007-MAH-TS9-1-PRM-WPR-0044-00

CRS Industrial City Weekly Report Nov 02, 2026.

1. The forecast dates in the main summary are linked to baseline dates instead of the actual forecast dates recorded in the Milestones worksheet.
   Required Action: Correct the formulas and link all forecast dates to the approved forecast schedule.

	Milestones	Summary
Road Works	02-Jan-2027	02-Oct-2026
Medium Voltage	08-Feb-2027	02-Oct-2026

2. The invoice summary reports zero submitted and approved invoices despite five recorded invoices totaling SAR 49,710,655.77. The approval formulas do not match the data-entry format. Correct the invoice status fields and formulas and reconcile the summary with the actual invoice register.

3. The reported delivery percentage for 110 mm UPVC pipes is 100%, whereas the actual calculated delivery percentage is 90%.
   Correct the delivery percentage and review the remaining material delivery calculations.

4. For The cumulative approved shop drawing count is incorrect. The previous count is 2,087 and the current-week count is zero, while the cumulative figure is 20,887.
   Correct the cumulative quantity and reconcile it with the approved Shop Drawing Register.

5. Project progress is inconsistent across worksheets. Quality-Stat reports cumulative planned/actual progress of 35.62%/35.91%, while Weekly Progress Report and SPI report 36.5%/37%.

Yasser El naggar

Data sensitivity - Public

Weekly Progress Report - Construction Projects	02-Nov-26
Contract General Information	
Project Name	Development Industrial City-Alkharj
Project ID	3121
Contractor	Moffreh Group
Consultant	EGIS
Stage	47th Week
Modon PM	Rakan Alotaibi
Key Dates	
Contract Award Date	09-Nov-25
Contract Sign Date	16-Nov-25
Site Handover Date	03-Dec-25
Original Completion	02-Dec-27
Contract Award Date (Hijri)	18/05/1447
Contract Sign Date (Hijri)	25/05/1447
Site Handover Date (Hijri)	12/06/1447
Original Completion (Hijri)	04/07/1449
Revised Completion Date	02-Dec-27
Committed Completion Date	02-Dec-27
Forecast Completion	02-Dec-27
Variance	0

Data sensitivity - Public

MODON - Weekly Progress Report - Construction Projects


Data Date 02-Nov-26


Contract General Information				Key Dates						Cost Summary (SR)				Performance Summary						Project Scope
Project Name	Development Industrial City-Alkharj			Contract Award	09-Nov-25	Contract Award (Hijri)	18/05/1447	Revised Completion	02-Dec-27	Original Contract Value	267,731,582	O&M Value (if any)	0	Plan Value	36.45%	Phys. Plan Value	49.80%	Quality Score	93.0%	Development of infrastructure networks in Al-Kharj industrial city, which is located almost 100 kilometers southeast of Riyadh, The project is comprised of two zones (A , B and Labor Community Area), which have a total area of approximately 3.50 square kilometers
Project ID	3121	Stage	1	Contract Sign	16-Nov-25	Contract Sign (Hijri)	25/05/1447	Committed Completion	02-Dec-27	Revised Contract Value	267,731,582	Submitted Invoices (Gross Value)	49,710,656	Earned Value	37.00%	Phys. Earn Value	50.42%			
Contractor	Moffreh Group	Status	32	Site Handover	03-Dec-25	Site Handover (Hijri)	12/06/1447	Forecast Completion	02-Dec-27	Estimate At Completion Value	267,731,582	Penalities & Retention	111,000	Variance	0.6%	Variance	0.6%	Safety Score	90.0%	
Consultant	EGIS	Modon PM	Rakan Alotaibi	Original Completion	02-Dec-27	Original Completion (Hijri)	04/07/1449	Variance	0	Potential Changes	0	FIR Value (up To date)	67,676,799	FIR %	25%	Invoiced %	18.567%			

Progress Overview

Earned Value Progress (SAR)


WBS	BOQ Value (SAR)	% Wt.	Weekly (SAR)		To Date (SAR)								Budgeted	% Wt.	Weekly Physical Progress				To Date Physical Progress					
			Planned	Earned	Original Plan	Revised Planned	Earned	Original Plan %	Revised Planned %	Earned %	Variance	SPI	(Manhours)		Planned	Earned	Plan %	Earned %	Planned	Earned	Plan %	Earned %	Variance	SPI
Engineering	-	0.0%	-	-	-	-	-	0.0%	0.0%	0.0%	0.0%		8,031,948	3.0%	-	-	0.0%	0.0%	8,031,948	8,031,948	100.0%	100.0%	0.0%	1
Procurement	-	0.0%	-	-	-	-	-	0.0%	0.0%	0.0%	0.0%		53,546,316	20.0%	101,139	631,846	0.0%	0.0%	36,930,024	41,616,197	69.0%	77.7%	8.7%	1.126087
Construction	208,184,243	77.8%	2,227,571.18	2,914,579.19	172,792,921.69	97,575,954.69	99,054,062.82	83.0%	46.9%	47.6%	0.7%	1.01	179,380,160	67.0%	1,916,687	2,511,322	1.1%	1.4%	84,077,784	85,349,080	46.9%	47.6%	0.7%	1.014925
Testing & Commissioning	-	0.0%	-	-	-	-	-	0.0%	0.0%	0.0%	0.0%		26,773,158	10.0%	-	-	0.0%	0.0%	4,289,814	-	16.0%	0.0%	-16.0%	0
Close Out	59,547,339	22.2%	-	-	-	-	-	0.0%	0.0%	0.0%	0.0%		-	0.0%	-	-	0.0%	0.0%	-	-	0.0%	0.0%	0.0%	0
Total	267,731,582	100.0%	2,227,571.18	2,914,579.19	172,792,921.69	97,575,954.69	99,054,062.82	64.54%	36.45%	37.00%	0.55%	1.02	267,731,582	100.0%	2,017,826	3,143,168	0.75%	1.17%	133,329,570	134,997,225	49.80%	50.42%	0.62%	1.01






Construction Milestones

Item No.	Milestones	Original (Baseline)	Latest Plan	Forecast	Days Change
1	Site Handover Date	03-Dec-25	03-Dec-25	03-Dec-25	0
2	Complete Mobilization	02-Jan-26	02-Jan-26	02-Jan-26	0
3	Road works	02-Oct-26	02-Oct-26	02-Oct-26	(92)
4	Medium voltage network	02-Oct-26	02-Oct-26	02-Oct-26	(129)
5	All Networks	02-Feb-27	02-Feb-27	02-Feb-27	(55)
6	Project Handover	02-Dec-27	02-Dec-27	02-Dec-27	0






Data sensitivity - Public

SPI Weekly Interval

	Week 1 05.Oct.2026	Week 2 12.Oct.2026	Week 3 19.Oct.2026	Week 4 26.Oct.2026	Week 5 26.Oct.2026
Planned %	32.5%	33.3%	33.8%	35.6%	36.5%
Earned %	33.5%	34.4%	35.2%	35.9%	37.0%
SPI	1.03	1.03	1.07	1.00	1.01



Data sensitivity - Public

Weekly Progress Photos	Date	2-Nov-26













Data sensitivity - Public

MODON HSE Site Inspection Report

Date	02-Nov-26	**Inspected By**		**MODON PM Name**	Eng\Rakan
Project ID.	KH1-02-007	**Report No.**	KHJ1-02-007-MAH-ST9-1-SUV-FIR-45-00		
Project Name:	Development of infrastructure in Kharj Industrial City	**Contractor**	MOFARREH GROUP	Safety Performance	**90%**

Inspections are a snapshot in time and refer only to the practices and documentation observed at the time of the Inspection. It remains the responsibility of the Consultant and Contractor to ensure that all aspects of Health & Safety are suitably managed.

	Good Practice		Need Improvement		Fail (Life Threatening Activity) / Comliance with	N/A	Atcitty Not Applicable for this Site Inspection

No.	Topic	Wt.	HSE Compliance
1	Access and Egress - (General access to site, segregated from vehicles, / Overhead protection, while entering into the building /Adequate lighting provided when dark or overnight work)	5%	
2	Traffic Management - (Loading/unloading/sheeting/temp. routes/speed/parking/competence)	2%	
3	Site Signage - (Project Notice Board & General Signage)	2%	
4	PPE Compliance - (Use, storage, stock, handling & checks - Head, Foot, Eye, Hearing)	5%	
5	Housekeeping - (Material correctly stored/Rubbish cleaned & removed daily/slips & trips hazards)	3%	
6	Storage of Materials - (Transporting, storage, training and use - Combustible / Flammable / Hazardous substances (COSHH)		N/A
7	Site Waste Management - (Hazardous waste /Combustible waste / Human waste / Construction waste - asphalt, cable, timber, paving roof sheeting tiles, plastic & bricks)	3%	
8	Health Surveillance - (Expose to excessive noise/vibration/dust/silica/CO/cement/radiation/extreme weather condition)	3%	
9	Electrical Safety - (Electrical qualified /RCD/GFCI/Industrial Cocket/LOTO/Cable-overhung or buried/Cords in good condition/current inspection tag)	3%	
10	Tools & Equipment - (Includes, powered, hydraulic & pneumatic/Guards in place/Properly stored/RCD Protection/Earthed/Good condition & tagged)	3%	
11	Manual Handling - (Lifting/loading/pulling/pushing/twisting/awkward posture/repetitive task/frequent and prolong physical effort/Reasonable practicable use of mechanical aid)	3%	
12	Vehicle and mobile equipment / Plant - (dumpers; excavators, cranes, piling rigs, grader, roller, loaders/condition/KSA License/certification)	3%	
13	Lifting Operations & Rigging - (Lifting Plan/Lifting devices & gears/PTW/Condition/3rd party certification/bank-man/rigger/slingers/man-basket/inspection record/tagged)	3%	

No.	Topi+U11:AB15c	HSE Compliance
14	Scaffolding - (Temp. Scaffolding Work-platform (All types) - qualified scaffolder / Inspection / Tagged / Safe Access/egress / PTW/Falsework & Formwork)	
15	Scaffolding - (Temp. Scaffolding Work-platform (All types) - qualified scaffolder / Inspection / Tagged / Safe Access/egress / PTW/Falsework & Formwork)	N/A
16	Mobile Elevated Work platform (MEWP) - (PTW/competence requirements/conditions/inspections/tagged/training/Full-body harness)	N/A
17	Excavation & Trenches - (PTW/Edge protection/buffer zone/Slope/Benching/Shoring/Geo-tech report/Atmospheric hazards/Acess&egress/Emergency management / MS&RA/H.E)	
18	Confined Space - (PTW/Training/competence/Emergency Management/MS & RA/Safe access/egress)	N/A
19	Fire Protection - (Flammable/Oxy. LPG /Combustible separated/FE's/Flashback arrestor/Sparks & slags/Smoking area/PTW/Generators/MS & RA/Emergency Management)	
20	Health & Welfare - (Adequate drinking water/shaded - eating & rest area/washing & sanitary facilities/Certified FA/FA Box & Stock/adequate toilets/Ambulance)	
21	Environmental Incident Measures - (Spill/ Leakage / Concrete wash / vehicle & eqpts. wash / waste disposal/Sewers and drains/emissions/Emergency Management/Training/site run-off water)	
22	HSE Communications & Meetings - (Schedule HSE Meetings/Safety Committee meetings/Alerts / Lesson learned/Safety Bulletin contains latest HSE KPI)	
23	HSE Plan & Associated Procedures - (Approved updated HSE Plan/ CEMP/HAZComm/Procedures/Standards/Project Safety Risk Register)	
24	Health, Safety & Environment Incident reporting - (Review of HSE Statistics, Reporting of Unsafe Act & Conditions/ Reporting of Near Miss incident/Reporting of FA cases/Record MT cases)	N/A
25	HSE Awareness, Training & Competence - (Policy /Objective & targets/Information, training/Climatic condition awareness/Reponses in emergency situation/ Safety Behavior Observation)	
26	Project Leadership Site Tours - (Provide evidence of proactive safety performance/Deficient discovered discussed/Positive feedback/Workers resolving safety issues)	

Prepared by:	**Mohamed Adel**	**Sent to MODON PM:**	**Eng\Rakan**

Safety Results					
	13		**8**		**0**

Data sensitivity - Public

WEEKLY SAFETY STATISTICS REPORT

Category	Item	This Week	This Month	Year to Date	Cumulative
Reactive	Total Hours Worked	37,080	131,580	1,172,525	1,172,525
	Safe Hours Worked	37,080	131,580	1,172,525	1,172,525
	LTI	0	0	0	0
	MTC (Healed w/o Disability)	0	0	0	0
	MTC (Healed w/ Disability)	0	0	0	0
	Near Miss	0	0	2	2
	First Aid Cases	0	1	6	6
	Fatality	0	0	0	0
	Fire Incident Cases	0	0	0	0
	Vehicle Incident	0	0	0	0
	Property Damages	0	0	3	3
Proactive	Induction Training	15	101	1,959	1,959
	No.of Internal Training	1	6	72	72
	No.of Internal Audit	0	0	0	0
	No. of Toolbox Talks	1	4	218	218
	Safety Awards/Incentives	0	0	22	22

Data sensitivity - Public

QC OBSERVATIONS CHECKLIST

Project No.	KHJ1-02-007	OBS No.	47	Inspection Day:	24-October-2026 to 31-October-2026
Project	DEVELOPMENT OF INFRASTRUCTURE NETWORKS, AL KHARJ INDUSTRIAL CITY (MODON), RIYADH	Contractor: Consultant:	MOFFAREH ALHARBI & PARTNERS Egis Saudi Egnieering		

4	Excellent	Quality Management System is being practiced and applies to MODON System	90 - 100	QC Overall Score	93.00%
3	Good	Evidence of compliance with plans and procedures.	80 - 89		
2	Average	Indication level of compliance with standards but there is room for improvement	70 - 79		
1	Improve	Quality and Control is NOT being managed effectively. Needs Improvement	⩽ 69		
0	N/A	Item was not applicable or this item was not reviewed during the inspection.	Zero		

No.	Topic	E (4)	G (3)	A (2)	I (1)	N/A (0)
		100%	89%	79%	69%	100%
1	Control of Access to Site/Office	1				
2	Document Control Administration	1				
3	Project Documents and Progress	1				
4	Contractor's Quality Plan/CM (Updated and Reviewed)	1				
5	MS Log and Paperwork	1				
6	RFI, FIR, & MIR Procedure	1				
7	RFI, FIR, & MIR Inventory system	1				
8	NCRs Control & Procedure	1				
9	NCR Log		1			
10	MODON Standard*		1			
11	Project Risk Plan/Management*	1				
12	Monthly Quality Reports*	1				
13	ITP	1				
14	MODON Weekly Report	1				
15	Design Change Official Paperwork*			1		
16	Design Change was Applied*		1			
17	Material List		1			
18	Pending Material Status		1			
19	Lifting Plan*		1			
20	DWG Log		1			
21	Invoice Status			1		
22	Site Handover Letter					1
23	Material Testing Results & Certification		1			
24	As Build Drawings Status*					1
25	Calibrated Lab Tools & Equipment		1			
26	Storage Inventory System		1			
27	Logistics Plan		1			
28	Project Progress Planview		1			
29	Sufficient Number of QC Inspectors		1			

No.	Topic	E (4)	G (3)	A (2)	I (1)	N/A (0)
		100%	89%	79%	69%	100%
30	QC of Excavation	1				
31	QC of Roads/Round about		1			
32	QC of Interlock & Curbstone		1			
33	Layers/Backfilling Sampling		1			
34	Pump Stations Units					1
35	Quality of Form Work		1			
36	Design Change List					1
37	Quality of Concrete Placing		1			
38	Concrete Surface Finishing		1			
39	Pedestals/Columns/Beams Alignment		1			
40	Siporex Lifting & Unloading					1
41	Siporex Quality Pre-installation					1
42	Siporex Finishing Quality					1
43	Roads / Parking Markings					1
44	QC of Finishing Outdoors				1	
45	Quality of Finishing Indoors		1			
46	Stairs Quality			1		
47	Tanks Method Statement Work					1
48	Electric Rooms					1
49	QC of MCC/ATS Plant Units		1			
50	Qualified Subcontractor		1			
51	Scaffold/Ladders/Slope/Bridge Compliance		1			
52	Protection Applied to Completed Work		1			
53	Storage Management in/out Control		1			
54	Material Control		1			
55	Manholes Storing and Quality	1				
56	Reinforced Steel Quality		1			
57	Safety Overview		1			
58	Waste Management Control		1			

*QC %	93.0%

Prepared by:	Engr. Adil Ghafoor Sulehria	Issued to PM:	

Data sensitivity - Public

	Project ID:	KHJ1-02-007		WEEKLY QUALITY STATISTICS REPORT (WQSR)
	Project Name:	DEVELOPMENT OF INFRASTRUCTURE NETWORKS, AL KHARJ INDUSTRIAL CITY (MODON), RIYADH		
Contractor: MOFFAREH ALHARBI & PARTNERS	For the Week of:	24-October-2026 to 31-October-2026		
Document Ref. Number	QWR-0047			

The Following facts (**provided as guideline**) in figures indicate the current trends of Quality highlights improvement and areas of concerns as well towards overall site Quality aspects of this project.

GENERAL	Previous Week	This Week	Cumulative	Brief Description/Comment
Planned Project Progress	34.20	1.4	35.62	As Pre Revised Schedule
Actual Project Progress	35.20	0.7	35.91	
QAC Leading Indicators				**Brief Description/Comment**
No. of Quality Induction conducted	1	0	1	
No. of Quality Training Delivered	10	0	10	
No. of Approved Field Inspection Report (FIR)	53692	327	54019	
No. of Rejected Field Inspection Report (FIR)	0	7	7	
No. of under review Field Inspection Report (FIR)	0	49	49	
No. of Approved Material Inspection Request (MIR)	0	5	5	
No. of Rejected Material Inspection Request (MIR)	0	0	0	
No. of Request For Information (RFI) - Open	1	3	4	
No. of Request For Information (RFI) - Closed	122	2	124	
No. of Approved Material Received Inspection Report (MRIR)	103	0	103	
No. of Rejected Material Received Inspection Report (MRIR)	0	0	0	
No. of Review/Approved Shop drawings	2087	0	20887	
No. of Rejected Shop drawings	0	20	20	
No. of under review Shop drawings	0	0	0	
Copy of weekly MOM and progress status*	6	0	6	
No. of Inspection & Test Plan (ITP) Reviewed/approved*	32	0	32	
No. of Quality inspections/Site walkthrough performed*	104	0	104	
No. of Quality Site Instruction Issued*	7	0	7	
No. of Non-Conformance Report (NCR) issued*	37	5	42	
Type & No. of Test performed*	2450	94	2544	Compaction-Soil Sampling-Borehole-Concrete Compressive Test
Amount & No.of Penalties/Fines Applied*	7	0	7	
No. of Change/ Variation Request	0	0	0	
No. of critical long lead iteams and status*	0	0	0	
No. of Internal/External Audit Conducted	5	0	5	

Work Done this week

E.g.
1 - Quality Toolbox Meeting for Borehole Geotechnical Investigation, Drilling and Sampling Activities.
2 - Quality inspections/Site walkthrough performed.
3 - Internal weekly MOM done.

Name: Adil Ghafoor				**Approved By:**
Position: QA QC Manager				**Position:**
Signature:				**Signature:**

Data sensitivity - Public

DEVELOPMENT OF INFRASTRUCTURE NETWORKS, AL KHARJ INDUSTRIAL CITY (MODON), RIYADH

The Contractor : MOFFAREH ALHARBI & PARTNERS

Report Number:KHJ1-02-007-MAH-TS9-1-QMS-QWR-0043-00 Contractors' Submittal -24-October-2026 to 31-October-2026)

DEVELOPMENT OF INFRASTRUCTURE NETWORKS, AL KHARJ INDUSTRIAL CITY (MODON), RIYADH

The Contractor : MOFFAREH ALHARBI & PARTNERS

24-October-2026 to 31-October-2026

FIR Detail

	Received			Code A	Code B	Code C/D	UR	KPI %
	Previous	Current	Cumulative					
CIV		6		5	0	0	1	
Road		132		21	104	3	4	
CBC		8		0	4	0	4	
MEC		1		0	0	0	1	
Sewer		98		22	52	1	23	
Storm		95		19	38	3	25	
Electrical		21		9	10	0	2	
TEL		22		16	4	0	2	
IRR		10		3	3	0	4	
Survey		0		0	0	0	0	
POT		14		8	9	0	7	
TOTAL		407		103	224	7	49	97

NCR Detail

	Issued/Received			Closed	OPEN	KPI %
	Previous	Current	Cumulative			
CIV		3		0	3	
Electrical		0		0	0	
Mechanical		1		0	1	
Sewer		0		0	0	
General		0		0	0	
TOTAL		4		0	4	0

MAR Detail

	Received			Code A	Code B	Code C/D	UR	KPI %
	Previous	Current	Cumulative					
CIV		0		0	0	0	0	
Electrical		2		0	1	1	0	
Mechanical		0		0	0	0	0	
Arc		1		0	1	0	0	
IRI		0		0	0	0	0	
LSC		0		0	0	0	0	
TOTAL		0		0	0	1	0	67

Shop Drawing

	Received			Code A	Code B	Code C/D	UR	KPI %
	Previous	Current	Cumulative					
CIV		0		0	0	0	0	
Electrical		0		0	0	0	0	
Mechanical		0		0	0	0	0	
General		0		0	0	0	0	
Arch		0		0	0	0	0	
ROAD		0		0	0	0	0	
SEW		0		0	0	0	0	
TEL		0		0	0	0	0	
ST		0		0	0	0	0	
CBC		0		0	0	0	0	
LSC		0		0	0	0	0	
IRR		0		0	0	0	0	
POT		20		0	0	20	0	
MEP		0		0	0	0	0	
STR		0		0	0	0	0	
TOTAL		0		0	0	0	0	0

ITP (Inspection Test Plan)

	Received			Code A	Code B	Code C/D	UR	KPI %
	Previous	Current	Cumulative					
CIVIL		0		0	0	0	0	
MEP		0		0	1	0	0	
ELECTRICAL		0		0	0	0	0	
ROD		0		0	0	0	0	
TEL		0		0	0	0	0	
Arc		0		0	0	0	0	
0								
TOTAL		0		0	0	0	0	100

MES (Method statement)

	Received			Code A	Code B	Code C/D	UR	KPI %
	Previous	Current	Cumulative vs					
CIVIL		0		0	0	0	0	
MEP		2		0	1	1	0	
ELECTRICAL		0		0	0	0	0	
ARC		0		0	0	0	0	
TEL		0		0	0	0	0	
TOTAL		1		0	1	1	0	50

PQD (Prequalification Documents)

	Received			Code A	Code B	Code C/D	UR	KPI %
	Previous	Current	Cumulative					
CIV		1		0	0	1	0	
ARCH		0		0	0	0	0	
Electrical		1		0	1	0	0	
Mechanical		0		0	0	0	0	
General		0		0	0	0	0	
TOTAL		2		0	1	1	0	50

SIR/SOR Detail

	Issued/Received			Closed	OPEN	KPI %
	Previous	Current				
CIV		1		0	1	
ARCH		0		0	0	
Electrical		0		0	0	
Mechanical		0		0	0	
General		0		0	0	
TOTAL		0		0	1	0

MRIR


	Received			Code A	Code B	Code C/D	UR	KPI %
	Previous	Current	Cumulative					
CIV		0		0	0	0		
ARCH		0		0	0	0		
Electrical		0		0	0	0		
MEP		0		0	0	0		
Tel		0		0	0	0		
Storm		0		0	0	0		
CBC		0		0	0	0		
ROD		0		9	0	0		
TOTAL		0		0	0	0	0	100


As built Drawing


	Received			Code A	Code B	Code C/D	UR	KPI %
	Previous	Current	Cumulative					
CIV		0	0	0	0	0	0	
ARCH		0	0	0	0	0	0	
Electrical		0	0	0	0	0	0	
Mechanical		0	0	0	0	0	0	
General		0	0	0	0	0	0	
TOTAL		0		0	0	0	0	100


MIR (Material Receiving Inspection)


	Received			Code A	Code B	Code C/D	UR	KPI %
	Previous	Current	Cumulative					
CIV/ROD		3		3	0	0	0	
ARCH		1		1	0	0	0	
Electrical		1		1	0	0	0	
Mechanical		0		0	0	0	0	
Telecom		0		0	0	0	0	
Storm		0		0	0	0	0	
General		0		0	0	0	0	
CBC		0		0	0	0	0	
LSC		0		0	0	0	0	
TOTAL		5		5	0	0	0	100





























Data sensitivity - Public

QC OBSERVATIONS CHECKLIST FIR Summary

Serial #	FIR #	FIR Description	Date	Duration days	Comments
1.Civil (CIV)					
1	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0138	Inspection for first Course of block masonry (CMU) as per highlight drawing (Mosque Area)	**Monday, October 26, 2026**		**Accepted**
2	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0160	Inspection for block masonry (CMU) up to bottom of Roff beams as per highlight in attaached drawing mosque (Mosque Area)	**Monday, October 26, 2026**		**Accepted**
3	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0170	Inspection of surface preparation, application of cementitious bonding slurry and plaster finish coat as per highlight in attached drawing Mosque (Mosque Area).	**Sunday, October 25, 2026**		**Accepted**
4	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0171	Inspection of Surface preparation and Application of cementitious bonding slurry and plaster finish coat as per highlight in attached drawing toilet (Mosque Area).	**Sunday, October 25, 2026**		**Accepted**
5	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0172	Inspection for block masonry (CMU) up to bottom of Roff beams as per highlight in attaached drawing mosque (Mosque Area)	**Thursday, October 29, 2026**		**Accepted**
1	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0173	Inspection for block masonry (CMU) up to bottom of Roff beams as per highlight in attached drawing mosque (Mosque Area)	**Wednesday, October 28, 2026**		**UR-Under Review**
2.Road (ROD)					
1	**KHJ1-02-007-MAH-TS9-1-ROD-FIR-1122**	**Excavation, Location, level and Compaction of Curb Stone (K1B-210.4 m) Right Side & Left Side from station 0+007 to 0+246 at Local Road # 13 Zone A.**	**Sunday, October 25, 2026**		**Accepted**
2	**KHJ1-02-007-MAH-TS9-1-ROD-FIR-1126**	**Excavation, Location, level and Compaction of Curb Stone (K2-22.16 m) Right Side & Left Side from station 0+007 to 0+246 at Local Road # 13 Zone A.**	**Sunday, October 25, 2026**		**Accepted**
3	**KHJ1-02-007-MAH-TS9-1-ROD-FIR-1130**	**Excavation, Location, level and Compaction of Curb Stone (K1A-35.63 m) Left Side from station 0+246 to 0+286 at Local Road # 14 Zone A.**	**Tuesday, October 27, 2026**		**Accepted**
4	**KHJ1-02-007-MAH-TS9-1-ROD-FIR-1134**	**Excavation, Location, level and Compaction of Curb Stone (K1B-14.66 m) Left Side from station 0+246 to 0+286 at Local Road # 14 Zone A.**	**Tuesday, October 27, 2026**		**Accepted**
5	**KHJ1-02-007-MAH-TS9-1-ROD-FIR-1160**	**Excavation, Location, level and Compaction of Curb Stone (K1B-132.4 m) Right & Left Side from station 0+007 to 0+066 at Local Road # 15 Zone A.**	**Monday, October 26, 2026**		**Accepted**
6	**KHJ1-02-007-MAH-TS9-1-ROD-FIR-1164**	**Excavation, Location, level and Compaction of Curb Stone (K2-11 m) Right & Left Side from station 0+007 to 0+066 at Local Road # 15 Zone A.**	**Tuesday, October 27, 2026**		**Accepted**
7	**KHJ1-02-007-MAH-TS9-1-ROD-FIR-1191**	**Excavation, Location, level and Compaction of Curb Stone (K1A-362.57m) Left Side of Road from station 0+163 to 0+535 at Local Road # 21 Zone B.**	**Wednesday, October 28, 2026**		**Accepted**
8	**KHJ1-02-007-MAH-TS9-1-ROD-FIR-1194**	**Excavation, Location, level and Compaction of Curb Stone (K2-11.20m) Left Side of Road from station 0+163 to 0+535 at Local Road # 21 Zone B.**	**Wednesday, October 28, 2026**		**Accepted**
9	**KHJ1-02-007-MAH-TS9-1-ROD-FIR-1202**	**Location, level and Compaction for 1st Layer of Sub Grade (Remaining Area) from Station 0+500 to 0+700 at Arterial Road # 01 Zone B.**	**Thursday, October 29, 2026**		**Accepted**
10	**KHJ1-02-007-MAH-TS9-1-ROD-FIR-1203**	**Location, level and Compaction for 2nd Layer of Sub Grade (Remaining Area) from Station 0+500 to 0+700 at Arterial Road - 01 Zone B.**	**Thursday, October 29, 2026**		**Accepted**
11	**KHJ1-02-007-MAH-TS9-1-ROD-FIR-1204**	**Inspection for Placement, Location, level and Compaction for 1st layer of Sub Grade (Remaining Area) from Station 0+975 to 1+250 at Collector Road #02 Zone B.**	**Thursday, October 29, 2026**		**Accepted**
12	**KHJ1-02-007-MAH-TS9-1-ROD-FIR-1205**	**Inspection for Placement, Location, level and Compaction for 1st layer of Sub Grade (Remaining Area) from Station 1+250 to 1+675 at Collector Road # 02 Zone B.**	**Thursday, October 29, 2026**		**Accepted**
13	**KHJ1-02-007-MAH-TS9-1-ROD-FIR-1207**	**Inspection for Placement, Location, level and Compaction for 2nd layer of sub grade (Remaining Area) from Station 2+100 to 2+275 at Colledtor Road # 02 Zone B.**	**Thursday, October 29, 2026**		**Accepted**
14	**KHJ1-02-007-MAH-TS9-1-ROD-FIR-1212**	**Inspection for Placement, Location, level and Compaction for 2nd layer of Sub Grade from Station 0+475 to 0+575 at LocalRoad # 27 Zone B.(Remaining Area)**	**Saturday, October 31, 2026**		**Accepted**
15	**KHJ1-02-007-MAH-TS9-1-ROD-FIR-1213**	**Inspection for Placement,Location,level and Compactionfor 2nd layer of Sub Grade from Station 0+300 to 0+640atLocal Road # 25 Zone B.(RemainingArea)**	**Saturday, October 31, 2026**		**Accepted**
16	**KHJ1-02-007-MAH-TS9-1-ROD-FIR-1214**	**Inspection for Placement, Location, level and Compactionfor 1st layer of Sub Grade from Station 0+300 to 0+640 atLocal Road # 25 Zone B.(RemainingArea)**	**Saturday, October 31, 2026**		**Accepted**
17	**KHJ1-02-007-MAH-TS9-1-ROD-FIR-1215**	**Inspection for Placement ,Location, level and Compaction for 2nd layer of Sub Grade Both Sides from Station 0+025 to 0+300 at Local Road # 25 Zone B.(Remaining Area)**	**Thursday, October 29, 2026**		**Accepted**
18	**KHJ1-02-007-MAH-TS9-1-ROD-FIR-1216**	**Inspection for Placement,Location,level and Compaction for 1st layer of Sub Grade Both Sides from Station 0+025 to 0+300 at Local Road # 25 Zone B.(RemainingArea)**	**Thursday, October 29, 2026**		**Accepted**
19	**KHJ1-02-007-MAH-TS9-1-ROD-FIR-1217**	**Inspection for Placement,Location,level and Compactionfor 2nd layer of Sub Grade from Station 0+200 to 0+525atLocal Road # 24 Zone B (Remaining Area)**	**Thursday, October 29, 2026**		**Accepted**
20	**KHJ1-02-007-MAH-TS9-1-ROD-FIR-1218**	**Inspection for Placement,Location,level and Compactionfor 1st layer of Sub Grade from Station 0+200 to 0+525 atLocal Road # 24 Zone B (Remaining Area)**	**Thursday, October 29, 2026**		**Accepted**
21	**KHJ1-02-007-MAH-TS9-1-ROD-FIR-1219**	**Inspection for Placement, Location, level and Compaction for 1st layer of Sub Grade Both Sides from Station 0+025 to 0+300 at Local Road # 23 Zone B.**	**Saturday, October 31, 2026**		**Accepted**

Serial #	FIR #	FIR Description	Date	Duration days	Comments
1	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0956	Inspection for Placement, Location, level and Compaction for Backfilling (A-2-4) from Stockpile # 10 of Sub Grade 2nd layer from Station 0+350 to 0+750 at Local Road # 02 Zone A.	Thursday, October 29, 2026		Accepted as Noted
2	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1013	Inspection for Placement, Location, level and Compaction of Aggregate Base Course (200mm) (A-1-a) from Station 0+025 to 0+300 at Local Road # 04 Zone A	Saturday, October 31, 2026		Accepted as Noted
3	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1074	Inspection for Sampling, Testing and Placement of Bituminous Base Course 1st layer (80mm) Left Sides of Road from Station 1+075 to 1+250 at Collector Road # 02 Zone B.	Thursday, October 29, 2026		Accepted as Noted
4	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1079	Inspection for Sampling, Testing and Placement of Bituminous Base Course fromStation 1+713 to 1+975 & 1+050 to 1+175 at Local Road # 03	Saturday, October 24, 2026		Accepted as Noted
5	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1084	Inspection for Placement, Location, level and Compaction for Backfilling (A-2-4) from Stockpile # 10 of Sub Grade 1st layer from Station 0+050 to 0+200 at Local Road # 03 Zone A.	Saturday, October 24, 2026		Accepted as Noted
6	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1085	Inspection for Placement, Location, level and Compaction for Backfilling (A-2-4) from Stockpile # 10 of Sub Grade 1st layer from Station 0+150 to 0+350 at Local Road # 02 Zone A.	Saturday, October 24, 2026		Accepted as Noted
7	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1098	Location, level and Compaction of Placement of Aggregate Base Course (200mm) Right Side from Station 1+475 to 1+900 at Collector Road # 02 Zone B.	Sunday, October 25, 2026		Accepted as Noted
8	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1100	Inspection for Sampling, Testing and Placement of Bituminous Base Course 1st layer (80mm) Left Sides of Road from Station 1+250 to 1+600 at Collector Road # 02 Zone B.	Saturday, October 24, 2026		Accepted as Noted
9	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1103	Inspection for Placement, Location, level and Compaction of Aggregate Base Course(200mm) (A-1-a) from Station 0+600 to 0+900 at Local Road # 03 Zone A.	Saturday, October 24, 2026		Accepted as Noted
10	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1104	Inspection of Application of Prime Coat from Station 0+587 to 0+900 at Local Road # 03 Zone A.	Saturday, October 24, 2026		Accepted as Noted
11	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1105	Location, level and Compaction for Backfilling (A-2-4) from Stockpile # 10 (Correction Layer) Bottom of Sub Grade from Station 0+250 to 0+485 at Local Road # 01 Zone A.	Saturday, October 24, 2026		Accepted as Noted
12	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1106	Inspection for Placement, Location, level and Compaction for Backfilling (A-2-4) from Stockpile # 10 of Sub Grade 2nd layer from Station 0+150 to 0+350 at Local Road # 02 Zone A.	Thursday, October 29, 2026		Accepted as Noted
13	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1107	Inspection for Sampling, Testing and Placement of Bituminous Base Course from Station 0+900 to 1+025 at Local Road # 03 Zone A.	Saturday, October 24, 2026		Accepted as Noted
14	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1108	Inspection for Sampling, Testing and Placement of Bituminous Base Course from Station 0+350 to 0+675 at Local Road # 02 Zone A	Saturday, October 24, 2026		Accepted as Noted
15	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1109	Inspection for Sampling, Testing and Placement of Bituminous Base Course from Station 0+600 to 0+900 at Local Road # 03 Zone A.	Saturday, October 24, 2026		Accepted as Noted
16	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1111	Inspection for Placement, Location, level and Compaction for Backfilling (A-2-4) 1st Backfill Layer from Station 0+500 to 0+565 at Local Road # 20 (Culvert # 2) Zone B.	Sunday, October 25, 2026		Accepted as Noted
17	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1112	Inspection for Placement, Location, level and Compaction for Backfilling (A-2-4) 1st Backfill Layer from Station 0+575 to 0+600 at Local Road # 21 (Culvert # 3) Zone B.	Sunday, October 25, 2026		Accepted as Noted
18	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1113	Inspection for Application of Prime Coat Left Side from Station 2+100 to 2+650 at Collector Road # 02 Zone B.	Saturday, October 24, 2026		Accepted as Noted
19	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1114	Inspection for Application of Prime Coat Left Side from Station 2+100 to 2+650 at Collector Road # 02 Zone B.	Saturday, October 24, 2026		Accepted as Noted
20	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1115	Inspection for Placement, Location, level and Compaction of Aggregate Base Course (200mm) (A-1-a) from Station 0+212.5 to 0+587.5 at Local Road # 03 Zone A.	Monday, October 26, 2026		Accepted as Noted
21	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1116	Inspection for Placement, Location, level and Compaction for Backfilling (A-2-4) from Stockpile # 10 of Sub Grade 2nd layer from Station 0+050 to 0+200 at Local Road # 03 Zone A.	Sunday, October 25, 2026		Accepted as Noted
22	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1117	Location, level and Compaction for Backfilling (A-2-4) from Stockpile # 10 (Correction Layer) Bottom of Sub Grade from Station 0+125 to 0+250 at Local Road # 01 Zone A.	Sunday, October 25, 2026		Accepted as Noted
23	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1118	Excavation, Location, level and Compaction of Curb Stone (K1A-315.64 m) Right Side & Left Side from station 0+007 to 0+246 at Local Road # 13 Zone A.	Sunday, October 25, 2026		Accepted as Noted
24	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1119	Inspection for Blinding Concrete Under Curb Stone (K1A-315.64 m) Right Side & Left Side from station 0+007 to 0+246 at Local Road # 13 Zone A.	Sunday, October 25, 2026		Accepted as Noted
25	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1120	Inspection for Installation of Curb Stone (K1A-315.64 m) Right Side & Left Side from station 0+007 to 0+246 at Local Road # 13 Zone A.	Sunday, October 25, 2026		Accepted as Noted
26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1121	Inspection for Haunching/Backing Concrete Pouring of Curb Stone (K1A-315.64 m) Right Side & Left Side from station 0+007 to 0+246 at Local Road # 13 Zone A.	Sunday, October 25, 2026		Accepted as Noted
27	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1123	Inspection for Blinding Concrete UnderCurb Stone (K1B-210.4 m) Right Side & Left Side from station 0+007 to 0+246 at Local Road # 13 Zone A.	Sunday, October 25, 2026		Accepted as Noted
28	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1124	Inspection for Installation of Curb Stone (K1B-210.4 m) Right Side & Left Side from station 0+007 to 0+246 at Local Road # 13 Zone A.	Sunday, October 25, 2026		Accepted as Noted
29	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1125	Inspection for Haunching/Backing Concrete Pouring of Curb Stone (K1B-210.4 m) Right Side & Left Side from station 0+007 to 0+246 at Local Road # 13 Zone A.	Sunday, October 25, 2026		Accepted as Noted

Serial #	FIR #	FIR Description	Date	Duration days	Comments
30	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1127	Inspection for Blinding Concrete UnderCurb Stone (K2-22.16 m Right Side & Left Side from station 0+007 to 0+246 at Local Road # 13 Zone A.	Sunday, October 25, 2026		Accepted as Noted
31	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1128	Inspection for Installation of Curb Stone (K2-22.16 m) Right Side & Left Side from station 0+007 to 0+246 at Local Road # 13 Zone A.	Sunday, October 25, 2026		Accepted as Noted
32	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1129	Inspection for Haunching/Backing Concrete Pouring of Curb Stone (K2-22.16 m m) Right Side & Left Side from station 0+007 to 0+246 at Local Road # 13 Zone A.	Sunday, October 25, 2026		Accepted as Noted
33	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1131	Inspection for Blinding Concrete Under Curb Stone (K1A-35.63 m) Left Side from station 0+246 to 0+286 at Local Road # 14 Zone A.	Sunday, October 25, 2026		Accepted as Noted
34	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1132	Inspection for Installation of Curb Stone (K1A-35.63 m) Left Side from station 0+246 to 0+286 at Local Road # 14 Zone A.	Tuesday, October 27, 2026		Accepted as Noted
35	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1133	Inspection for Haunching/Backing Concrete Pouring of Curb Stone (K1A-35.63 m) Left Side from station 0+246 to 0+286 at Local Road # 14 Zone A.	Sunday, October 25, 2026		Accepted as Noted
36	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1135	Inspection for Blinding Concrete Under Curb Stone (K1B-14.66 m) Left Side from station 0+246 to 0+286 at Local Road # 14 Zone A.	Sunday, October 25, 2026		Accepted as Noted
37	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1136	Inspection for Installation of CCurb Stone (K1B-14.66 m) Left Side from station 0+246 to 0+286 at Local Road # 14 Zone A.	Tuesday, October 27, 2026		Accepted as Noted
38	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1137	Inspection for Haunching/Backing Concrete Pouring of Curb Stone (K1B-14.66 m) Left Side from station 0+246 to 0+286 at Local Road # 14 Zone A.	Sunday, October 25, 2026		Accepted as Noted
39	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1138	Inspection of Application of Prime Coat from Station 0+212.5 to 0+587.5 at Local Road # 03 Zone A.	Sunday, October 25, 2026		Accepted as Noted
40	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1139	Core sampling Inspection for Bitumen Base course Station (1+750 to 2+000 & 0+900 to 1+175 at Local Road # 03), & (0+350 to 0+750 at Local Road # 2) Zone A.	Sunday, October 25, 2026		Accepted as Noted
41	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1141	Inspection for Placement, Location, level and Compaction for Backfilling Up to TOE Layer (Bottom of Sub Grade) from Station 1+250 to 1+300 at Local Road - 26 Zone B.	Thursday, October 29, 2026		Accepted as Noted
42	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1146	Location, level and Compaction of Placement of Aggregate Base Course (200mm) Right Side from Station 2+100 to 2+650 at Collector Road # 02 Zone B.	Monday, October 26, 2026		Accepted as Noted
43	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1147	Inspection for Application of Prime Coat Right Side from Station 2+100 to 2+650 at Collector Road # 02 Zone B.	Monday, October 26, 2026		Accepted as Noted
44	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1148	Location, level and Compaction of Placement of Aggregate Base Course (200mm) from Station 1+425 to 1+825 at Local Road # 26 Zone B.	Wednesday, October 28, 2026		Accepted as Noted
45	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1149	Inspection for Application of Prime Coat from Station 1+425 to 1+825 at Local Road # 26 Zone B.	Monday, October 26, 2026		Accepted as Noted
46	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1151	Inspection for Sampling, Testing and Placement of Bituminous Base Course 1st layer (80mm) Right Sides of Road from Station 1+650 to 1+900 at Collector Road # 02 Zone B.	Monday, October 26, 2026		Accepted as Noted
47	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1152	Inspection for Sampling, Testing and Placement of Bituminous Base Course 1st layer (80mm) Left Sides of Road from Station 2+100 to 2+650 at Collector Road # 02 Zone B.	Monday, October 26, 2026		Accepted as Noted
48	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1153	Inspection for Sampling, Testing and Placement of Bituminous Base Course 2nd layer (70mm) Left Sides of Road from Station 2+100 to 2+650 at Collector Road # 02 Zone B.	Monday, October 26, 2026		Accepted as Noted
49	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1154	Inspection for Placement, Location, level and Compaction for Backfilling (A-2-4) 2nd Backfill Layer from Station 0+500 to 0+565 at Local Road # 20 (Culvert # 2) Zone B.	Sunday, October 25, 2026		Accepted as Noted
50	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1155	Inspection for Placement, Location, level and Compaction for Backfilling (A-2-4) 2nd Backfill Layer from Station 0+575 to 0+600 at Local Road # 21 (Culvert # 3) Zone B.	Monday, October 26, 2026		Accepted as Noted
51	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1156	Core sampling Inspection for of Bitumen Base course 1st layer (80mm) Left Sides of Road from Station 2+100 to 2+650 at Collector Road # 02 Zone B.	Monday, October 26, 2026		Accepted as Noted
52	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1157	Core sampling Inspection for of Bitumen Base course 2nd layer (70mm) Both Side of Road from Station 2+100 to 2+650 at Collector Road # 02 Zone B.	Monday, October 26, 2026		Accepted as Noted
53	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1158	Inspection for Placement, Location, level and Compaction for Backfilling (A-2-4) from Stockpile # 10 of Sub Grade 1st layer from Station 0+087 to 0+150 at Local Road # 02 Zone A.	Wednesday, October 28, 2026		Accepted as Noted
54	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1159	Inspection for Placement, Location, level and Compaction for Backfilling (A-2-4) from Stockpile # 10 of Sub Grade 1st layer from Station 0+250 to 0+485 at Local Road # 01 Zone A.	Wednesday, October 28, 2026		Accepted as Noted
55	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1161	Inspection for Blinding Concrete Under Curb Stone (K1B-132.4 m) Right & Left Side from station 0+007 to 0+066 at Local Road # 15 Zone A.	Tuesday, October 27, 2026		Accepted as Noted
56	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1162	Inspection for Installation of Curb Stone (K1B-132.4 m) Right & Left Side from station 0+007 to 0+066 at Local Road # 15 Zone A.	Tuesday, October 27, 2026		Accepted as Noted
57	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1163	Inspection for Haunching/Backing Concrete Pouring of Curb Stone (K1B-132.4 m) Right & Left Side from station 0+007 to 0+066 at Local Road # 15 Zone A.	Sunday, October 25, 2026		Accepted as Noted
58	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1165	Inspection for Blinding Concrete UnderCurb Stone (K2-11 m) Right & Left Side from station 0+007 to 0+066 at Local Road # 15 Zone A.	Tuesday, October 27, 2026		Accepted as Noted
59	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1166	Inspection for Installation of Curb Stone (K2-11 m) Right & Left Side from station 0+007 to 0+066 at Local Road # 15 Zone A.	Wednesday, October 28, 2026		Accepted as Noted

Serial #	FIR #	FIR Description	Date	Duration days	Comments
60	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1167	Inspection for Haunching/Backing Concrete Pouring of Curb Stone (K2-11 m) Right & Left Side from station 0+007 to 0+066 at Local Road # 15 Zone A.	Sunday, October 25, 2026		Accepted as Noted
61	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1168	Inspection for Placement, Location, level and Compaction for Backfilling (A-2-4) from Stockpile # 10 of Sub Grade 2nd layer from Station 0+087 to 0+150 at Local Road # 02 Zone A.	Saturday, October 31, 2026		Accepted as Noted
62	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1169	Inspection for Placement, Location, level and Compaction of Aggregate Base Course(200mm) (A-1-a) from Station 1+250 to 1+725 at Local Road # 03 Zone A.	Wednesday, October 28, 2026		Accepted as Noted
63	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1170	Inspection of Application of Prime Coat from Station 1+250 to 1+725 at Local Road # 03 Zone A	Monday, October 26, 2026		Accepted as Noted
64	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1171	Inspection for Application of Tack Coat Left Sides of Road from station 1+075 to 1+900 at Collector Road - 02 Zone B.	Thursday, October 29, 2026		Accepted as Noted
65	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1172	Inspection for Reinforcement, Formwork and Concrete Pouring for Traffic Sign Ground-Mounted Breakaway Single Post Foundation (56 Pcs) for Zone-A and Zone-B.	Tuesday, October 27, 2026		Accepted as Noted
66	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1173	Inspection for Placement, Location, level and Compaction for Backfilling (A-2-4) from Stockpile # 10 of Sub Grade 1st layer from Station 0+125 to 0+250 at Local Road # 01 Zone A.	Wednesday, October 28, 2026		Accepted as Noted
67	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1174	Inspection for Placement, Location, level and Compaction for Backfilling (A-2-4) from Stockpile # 10 of Sub Grade 2nd layer from Station 0+250 to 0+475 at Local Road # 01 Zone A.	Thursday, October 29, 2026		Accepted as Noted
68	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1175	Location, level and Compaction for Backfilling (A-2-4) from Stockpile # 10 (Correction Layer) Bottom of Sub Grade from Station 0+007 to 0+050 at Local Road # 01 Zone A.	Wednesday, October 28, 2026		Accepted as Noted
69	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1183	Inspection for Sampling, Testing and Placement of Bituminous Base Course 2nd layer (70mm) Left Sides of Road from Station 1+075 TO 1+900 at Collector Road # 02 Zone B.	Thursday, October 29, 2026		Accepted as Noted
70	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1184	Core sampling Inspection for of Bitumen Base course 1st layer (80mm) Left Sides of Road from Station 1+075 TO 1+900 at Collector Road # 02 Zone B.	Thursday, October 29, 2026		Accepted as Noted
71	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1185	Core sampling Inspection for of Bitumen Base course 2nd layer (70mm) Left Side of Road from Station 1+075 TO 1+900 at Collector Road # 02 Zone B.	Thursday, October 29, 2026		Accepted as Noted
72	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1186	Inspection for Sampling, Testing and Placement of Bituminous Base Course 1st layer (80mm) Right Sides of Road from Station 1+450 to 1+650 at Collector Road # 02 Zone B.	Thursday, October 29, 2026		Accepted as Noted
73	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1187	Location, level and Compaction for Backfilling (A-2-4) from Stockpile # 10 (Correction Layer) Bottom of Sub Grade from Station 0+525 to 0+650 at Local Road # 05 Zone A.	Thursday, October 29, 2026		Accepted as Noted
74	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1189	Inspection for Placement, Location, level and Compaction for Backfilling (A-2-4) from Stockpile # 10 of Sub Grade 2nd layer from Station 0+125 to 0+250 at Local Road # 01 Zone A.	Thursday, October 29, 2026		Accepted as Noted
75	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1192	Inspection for Blinding Concrete Under Curb Stone (K1A-362.57m) Left Side of Road from station 0+163 to 0+535 at Local Road # 21 Zone B.	Thursday, October 29, 2026		Accepted as Noted
76	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1193	Inspection for Installation of Curb Stone (K1A-362.57m) Left Side of Road from station 0+163 to 0+535 at Local Road # 21 Zone B.	Thursday, October 29, 2026		Accepted as Noted
77	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1195	Inspection for Blinding Concrete Under Curb Stone (K2-11.20m) Left Side of Road from station 0+163 to 0+535 at Local Road # 21 Zone B.	Thursday, October 29, 2026		Accepted as Noted
78	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1196	Inspection for Installation of Curb Stone (K2-11.20m) Left Side of Road from station 0+163 to 0+535 at Local Road # 21 Zone B.	Thursday, October 29, 2026		Accepted as Noted
79	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1197	Location, level and Compaction of Placement of Aggregate Base Course Under Interlock Both Sides of Road from Station 0+025 to 0+350 at Local Road # 18 Zone B.	Thursday, October 29, 2026		Accepted as Noted
80	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1198	Location, level and Compaction of Placement of Aggregate Base Course Under Interlock Left Side of Road from Station 0+025 to 0+425 at Local Road # 19 Zone B.	Thursday, October 29, 2026		Accepted as Noted
81	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1199	Location, level and Compaction of Placement of Aggregate Base Course Under Interlock Right Side of Road from Station 0+025 to 0+500 at Local Road # 20 Zone B.	Thursday, October 29, 2026		Accepted as Noted
82	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1200	Location, level and Compaction for 1st Layer of Sub Grade (Remaining Area) from Station 0+150 to 0+500 at Arterial Road # 01 Zone B.	Thursday, October 29, 2026		Accepted as Noted
83	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1201	Location, level and Compaction for 2nd Layer of Sub Grade (Remaining Area) from Station 0+150 to 0+500 at Arterial Road # 01 Zone B.	Thursday, October 29, 2026		Accepted as Noted
84	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1222	Inspection for Placement, Location, level and Compaction for Backfilling (A-2-4) 3rd Backfill Layer from Station 0+500 to 0+565 at Local Road # 20 (Culvert # 2) Zone B.	Thursday, October 29, 2026		Accepted as Noted
85	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1223	Inspection for Placement, Location, level and Compaction for Backfilling (A-2-4) 3rd Backfill Layer from Station 0+575 to 0+600 at Local Road # 21 (Culvert # 3) Zone B.	Thursday, October 29, 2026		Accepted as Noted
86	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1224	Inspection for Placement, Location, level and Compaction for Backfilling (A-2-4) 4th Backfill Layer from Station 0+500 to 0+565 at Local Road # 20 (Culvert # 2) Zone B.	Thursday, October 29, 2026		Accepted as Noted
87	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1225	Inspection for Placement, Location, level and Compaction for Backfilling (A-2-4) 4th Backfill Layer from Station 0+575 to 0+600 at Local Road # 21 (Culvert # 3) Zone B.	Thursday, October 29, 2026		Accepted as Noted
88	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1226	Inspection for Placement, Location, level and Compaction of Aggregate Base Course (200mm) (A-1-a) from Station 0+050 to 0+212.5 at Local Road # 03 Zone A.	Saturday, October 31, 2026		Accepted as Noted
89	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1228	Inspection of Application of Prime Coat from Station 0+050 to 0+ 212.5 at Local Road # 03 & 0+087 to 0+350 at Local Road # 02 Zone A.	Saturday, October 31, 2026		Accepted as Noted

Serial #	FIR #	FIR Description	Date	Duration days	Comments
90	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1229	Location, level and Compaction for Backfilling (A-2-4) from Stockpile # 10 (Correction Layer) Bottom of Sub Grade from Station 0+375 to 0+525 at Local Road # 05 Zone A.	Saturday, October 31, 2026		Accepted as Noted
91	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1235	Inspection for Haunching/Backing Concrete Pouring of Curb Stone (K1B-42.80m) Right Side from station 0+007 to 0+0+060 at Local Road # 14 Zone A	Saturday, October 31, 2026		Accepted as Noted
92	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1236	Inspection for Haunching/Backing Concrete Pouring of Curb Stone (K2-11.1m) Right Side (0+007 to 0+060) & Left Side from station 0+007 to 0+0+026 at Local Road # 14 Zone A	Saturday, October 31, 2026		Accepted as Noted
93	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1237	Inspection for Haunching/Backing Concrete Pouring of Curb Stone (K1B-54.44m) Left Side from station 0+007 to 0+0+026 at Local Road # 14 Zone A.	Saturday, October 31, 2026		Accepted as Noted
94	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1240	Inspection for Application of Tack Coat Right Sides of Road from station 1+450 to 1+900 at Collector Road - 02 Zone B	Saturday, October 31, 2026		Accepted as Noted
95	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1241	Inspection for Sampling, Testing and Placement of Bituminous Base Course 1st layer (80mm) Right Sides of Road from Station 1+250 to 1+450 at Collector Road # 02 Zone B.	Saturday, October 31, 2026		Accepted as Noted
96	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1242	Inspection for Sampling, Testing and Placement of Bituminous Base Course 1st layer (80mm) Right Sides of Road from Station 2+100 to 2+650 at Collector Road # 02 Zone B.	Saturday, October 31, 2026		Accepted as Noted
97	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1243	Inspection for Sampling, Testing and Placement of Bituminous Base Course 2nd layer (70mm) Right Sides of Road from Station 2+100 to 2+650 at Collector Road # 02 Zone B.	Saturday, October 31, 2026		Accepted as Noted
98	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1244	Inspection for Sampling, Testing and Placement of Bituminous Base Course 2nd layer (70mm) Right Sides of Road from Station 1+250 to 1+900 at Collector Road # 02 Zone B.	Saturday, October 31, 2026		Accepted as Noted
99	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1245	Core sampling Inspection for of Bitumen Base course 1st layer (80mm) Right Sides of Road from Station 2+100 to 2+650 at Collector Road # 02 Zone B.	Saturday, October 31, 2026		Accepted as Noted
100	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1246	Core sampling Inspection for of Bitumen Base course 2nd layer (70mm) Right Sides of Road from Station 2+100 to 2+650 at Collector Road # 02 Zone B.	Saturday, October 31, 2026		Accepted as Noted
101	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1247	Core sampling Inspection for of Bitumen Base course 1st layer (80mm) Right Sides of Road from Station 1+250 to 1+900 at Collector Road # 02 Zone B.	Saturday, October 31, 2026		Accepted as Noted
102	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1248	Core sampling Inspection for of Bitumen Base course 2nd layer (70mm) Right Sides of Road from Station 1+250 to 1+900 at Collector Road # 02 Zone B.	Saturday, October 31, 2026		Accepted as Noted
103	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1249	Location, level and Compaction for Backfilling (A-2-4) from Stockpile # 10 (Correction Layer) Bottom of Sub Grade from Station 0+025 to 0+125 at Local Road # 01 Zone A.	Saturday, October 31, 2026		Accepted as Noted
104	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1253	Core sampling Inspection for Bitumen Base course Station 0+212 to 0+900 at Local Road # 3 Zone A.	Saturday, October 31, 2026		Accepted as Noted
1	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1074	Inspection for Sampling, Testing and Placement of Bituminous Base Course 1st layer (80mm) Left Sides of Road from Station 1+075 to 1+250 at Collector Road # 02 Zone B	Saturday, October 24, 2026		Revised & Resubmit
2	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1150	Inspection for Sampling, Testing and Placement of Bituminous Base Course 1st layer (80mm) Left Sides of Road from Station 1+600 to 1+900 at Collector Road # 02 Zone B.	Monday, October 26, 2026		Revised & Resubmit
3	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1255	Inspection for Placement, Location, level and Compaction for 2nd layer of sub grade from Station 1+275 to 1+350 at local Road # 26 Zone B.	Saturday, October 31, 2026		Revised & Resubmit
1	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1101	Inspection for Placement, Location, level and Compaction for 2nd layer of sub grade Both Sides of Road from Station 0+060 to 0+150 at Arterial Road # 01 Zone B.	Saturday, October 24, 2026		UR-Under Review
2	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1110	Soil Sampling of Sand Sampling for Curb stone Sand bedding and joints Zone A & B from delivered material at site	Thursday, October 29, 2026		UR-Under Review
3	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1142	Inspection for Placement, Location, level and Compaction for 1st layer of Sub Grade (Remaining Area) from Station 2+275 to 2+675 at Collector Road #02 Zone B.	Thursday, October 29, 2026		UR-Under Review
4	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1143	Inspection for Placement, Location, level and Compaction for 2nd layer of Sub Grade (Remaining Area) from Station 2+275 to 2+675 at Collector Road #02 Zone B.	Thursday, October 29, 2026		UR-Under Review
3. Concrete Box Culvet (CBC)					
1	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0144	Inspection of Reinforcement for Wing Walls Cast-in-Situ Part for Up stream and Down	Tuesday, October 27, 2026		Accepted as Noted
2	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0145	Inspection of Application of Joint Sealant and Bituminous Coating of Box Culvert at	Tuesday, October 27, 2026		Accepted as Noted
3	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0146	Inspection for Formwork and Concrete Pouring for Wing Walls Cast-in-Situ Part for Up stream and Down Stream at Culvert # 05	Tuesday, October 27, 2026		Accepted as Noted
4	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0147	Inspection of Formwork and Concrete Pouring for Base and Apron Slab Cast-in-Situ Part for Up stream and Down Stream at	Wednesday, October 28, 2026		Accepted as Noted

Serial #	FIR #	FIR Description	Date	Duration days	Comments
1	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0135	Inspection of Application of Joint Sealant and Bituminous Coating of MH-30-A to Access Shaft MH-29-A at Local Road # 02	Thursday, October 29, 2026		UR-Under Review
2	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0136	Excavation, Location, level and Compaction of Concrete Box Conduit Line A from Access Shaft MH-27(A) to Access Shaft MH-26-(A) at Zone A.	Thursday, October 29, 2026		UR-Under Review
3	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0138	Excavation, Location, level and Compaction of Concrete Box Conduit Line A from Access Shaft MH-25(A) to Access Shaft MH-	Thursday, October 29, 2026		UR-Under Review
4	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0148	Excavation, Location, level and Compaction of Concrete Box Conduit Line A from Access Shaft MH-24(A) to Access Shaft MH-	Thursday, October 29, 2026		UR-Under Review
1	KHJ1-02-007-MAH-TS9-1-MEC-FIR-0005	Installation of PPR Pipes for Hot and Cold Water Supply Lines, Including Insulation, Hangers, and Supports as per Highlighted Area at the Mosque Toilet Area.	Tuesday, October 27, 2026		UR-Under Review
5.Sewer (SEW)					
1	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1776	Excavation, Sand Bedding and Installation of GRP Pipe (Dia 300mm) of Sewer Line From Manhole MH-2.14 to MH-2.15 at local road # 05 in Zone A	Saturday, October 24, 2026		Accepted
2	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1794	Leak Test of GRP Pipe (Dia 300mm) of Sewer Line From Manhole MH-2.10 to MH-2.11 at local Road # 05 in Zone A	Saturday, October 24, 2026		Accepted
3	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1795	Leak Test of GRP Pipe (Dia 300mm) of Sewer Line From Manhole MH-2.11 to MH-2.12 at local Road # 05 in Zone A	Saturday, October 24, 2026		Accepted
4	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1796	Leak Test of GRP Pipe (Dia 300mm) of Sewer Line From Manhole MH-2.12 to MH-2.13 at local road # 05 in Zone A	Saturday, October 24, 2026		Accepted
5	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1797	Leak Test of GRP Pipe (Dia 300mm) of Sewer Line From Manhole MH-2.13 to MH-2.14 at local road # 05 in Zone A	Saturday, October 24, 2026		Accepted
6	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1798	Leak Test of GRP Pipe (Dia 300mm) of Sewer Line From Manhole MH-3.19 to MH-3.19.1 at local road # 26 in Zone B	Saturday, October 24, 2026		Accepted
7	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1800	Placement and Installation of Sewer Manhole Base MH-1.10.11 and MH-1.10.12 with External Coating at local Road # 03 in Zone A	Saturday, October 24, 2026		Accepted
8	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1801	Placement and Installation of Sewer Manhole Base MH-1.10.11.1 with External Coating at local Road # 03 in Zone A	Saturday, October 24, 2026		Accepted
9	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1804	Leak Test of GRP Pipe (Dia 300mm) of Sewer Line From Manhole MH-2.14 to MH-2.15 at local road # 05 in Zone A	Sunday, October 25, 2026		Accepted
10	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1805	Leak Test of GRP Pipe (Dia 300mm) of Sewer Line From Manhole MH-2.15 to MH-2.16 at local road # 05 in Zone A	Sunday, October 25, 2026		Accepted
11	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1808	Placement and Installation of Sewer Manhole MH-2.21.1 Base,ring and slab with External Coating at local Road #04 in Zone A	Sunday, October 25, 2026		Accepted
12	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1810	Placement and Installation of Sewer Manhole MH-2.21.2 Base,Ring & Slab with External Coating at local Road # 04 in Zone A	Sunday, October 25, 2026		Accepted
13	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1811	Placement and Installation of Sewer Manhole MH-2.21.2.1 Rings and slab with External Coating at local Road # 04 in Zone A	Sunday, October 25, 2026		Accepted
14	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1812	Placement and Installation of Sewer Manhole MH-2.21.3 Base,Rings and slab with External Coating at local Road # 04 in Zone A	Sunday, October 25, 2026		Accepted
15	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1813	Placement and Installation of Sewer Manhole Base MH-2-6 with External Coating at local Road # 04 in Zone A at road # 04 labor camp.	Sunday, October 25, 2026		Accepted
16	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1814	Placement and Installation of Sewer Manhole Base MH-2-7 &MH-2-7-1 with External Coating at local Road # 02 in Zone A at road # 02 labor camp.	Sunday, October 25, 2026		Accepted
17	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1829	Excavation, Sand Bedding and Installation of GRP Pipe (Dia 200mm) of Sewer Line From Manhole MH-2.28 to MH-2.29 local road # 03 in Zone A	Wednesday, October 28, 2026		Accepted
18	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1837	Placement and Installation of Sewer Manhole Base MH-2.5 &MH-2.6 with External Coating at local Road # 03 in Zone A	Wednesday, October 28, 2026		Accepted
19	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1838	Placement and Installation of Sewer Manhole Base MH-1.22.1 with External Coating at local Road # 03 in Zone A	Wednesday, October 28, 2026		Accepted
20	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1841	Placement and Installation of Sewer Manhole Base MH-2.8 with External Coating at local Road # 03 in Zone A	Wednesday, October 28, 2026		Accepted
21	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1842	Placement and Installation of Sewer Manhole MH-2.5 & MH-2.21.9.1 Rings and slab with External Coating at local Road #03 in Zone A	Wednesday, October 28, 2026		Accepted
22	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1847	Leak Test of GRP Pipe (Dia 600mm) of Sewer Line From Manhole MH-3.7 to MH-3.8 at Arterial Road # 01 in Zone B	Thursday, October 29, 2026		Accepted
1	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1775	Inspection for Excavation and Blinding Concrete Pouring of Sewer MH-3.16.1.1 at Local Road # 26 Zone B.	Saturday, October 24, 2026		Accepted as Noted
2	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1780	Inspection for Excavation, Location, level and Compaction and Blinding Concrete Pouring for Sewer MH-2.5.2, MH-2.6.1A, MH-2.7.1 & MH-2.8.1A at local road # 03 Zone-A.	Saturday, October 24, 2026		Accepted as Noted
3	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1781	Inspection for Excavation, Location, level and Compaction and Blinding Concrete Pouring for Sewer MH-1.22, MH-1.23 & MH-2.5.1 at local road # 03 Zone-A.	Saturday, October 24, 2026		Accepted as Noted
4	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1782	Inspection for Blinding Concrete Pouring for Sewer MH-2.6 & MH-2.5 at local road # 03 Zone-A.	Saturday, October 24, 2026		Accepted as Noted
5	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1783	Inspection for Blinding Concrete Pouring for Sewer MH-2.7 & MH-2.8 at local road # 03 Zone-A.	Saturday, October 24, 2026		Accepted as Noted
6	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1784	Inspection for Excavation, Location, level and Compaction and Blinding Concrete Pouring for Sewer MH-2.11 & MH-2.12 at local road # 05 Zone-A.	Saturday, October 24, 2026		Accepted as Noted

Serial #	FIR #	FIR Description	Date	Duration days	Comments
7	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1785	Inspection for Excavation, Location, level and Compaction and Blinding Concrete Pouring for Sewer MH-2.13 & MH-2.15 at local road # 05 Zone-A.	Saturday, October 24, 2026		Accepted as Noted
8	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1786	Inspection for Excavation, Location, level and Compaction and Blinding Concrete Pouring for Sewer MH-2.14 at local road # 05 Zone-A.	Saturday, October 24, 2026		Accepted as Noted
9	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1787	Inspection for Excavation, Location, level and Compaction and Blinding Concrete Pouring for Sewer MH-2.16 1 at local road #05 Zone-A.	Saturday, October 24, 2026		Accepted as Noted
10	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1799	Placement and Installation of Sewer Manhole Base MH-1.10.1 with External Coating at local Road # 03 in Zone A	Saturday, October 24, 2026		Accepted as Noted
11	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1802	Placement and Installation of Sewer Manhole Rings & Slab MH-2.26.2 with External Coating at local Road # 03 in Zone A	Saturday, October 24, 2026		Accepted as Noted
12	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1803	Placement and Installation of Sewer Manhole Base MH-2.6.1A with External Coating at local Road # 03 in Zone A	Saturday, October 24, 2026		Accepted as Noted
13	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1806	Excavation, Sand Bedding and Installation of GRP Pipe (Dia15 0mm) of Sewer Line Crossing From Manhole MH-2.12 to MH-2.12.1 at local Road # 05 in Zone A	Monday, October 26, 2026		Accepted as Noted
14	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1807	Excavation, Sand Bedding and Installation of GRP Pipe (Dia 150mm) of Sewer Line Crossing From Manhole MH-2.14 to MH-2.14.1 at local road # 05 in Zone A	10/28/2026		Accepted as Noted
15	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1809	Placement and Installation of Sewer Manhole MH-2.21.1.1 Rings and slab with External Coating at local Road # 04 in Zone A	Sunday, October 25, 2026		Accepted as Noted
16	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1816	Excavation, Sand Bedding and Installation of GRP Pipe (Dia 200mm) of Sewer Line From Manhole MH-2.29 to MH-2.30 at local road # 03 in Zone A	Wednesday, October 28, 2026		Accepted as Noted
17	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1817	Excavation, Sand Bedding and Installation of GRP Pipe (Dia 200mm) of Sewer Line From Manhole MH-2.30 to MH-2.31 at local road # 03 in Zone A	Wednesday, October 28, 2026		Accepted as Noted
18	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1818	Excavation, Sand Bedding and Installation of GRP Pipe (Dia 150mm) of Sewer Line Crossing From Manhole MH-2.11 to MH-2.11.1 at local Road # 05 in Zone A	Wednesday, October 28, 2026		Accepted as Noted
19	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1819	Excavation, Sand Bedding and Installation of GRP Pipe (Dia 150mm) of Sewer Line Crossing From Manhole MH-2.13 to MH-2.13.1 at local road # 05 in Zone A	Wednesday, October 28, 2026		Accepted as Noted
20	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1820	Placement and Installation of Sewer Manhole MH-2.21.3.1 Base,Rings and slab with External Coating at local Road # 04 in Zone A	Monday, October 26, 2026		Accepted as Noted
21	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1821	Placement and Installation of Sewer Manhole Base MH-1.23 &2.5.1 with External Coating at local Road # 03 in Zone A	Monday, October 26, 2026		Accepted as Noted
22	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1822	Placement and Installation of Sewer Manhole Base MH-1.24 with External Coating at local Road # 03 in Zone A	Monday, October 26, 2026		Accepted as Noted
23	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1823	Placement and Installation of Sewer Manhole Base MH-11 with External Coating at local Road # 01 in Labor Camp.	Monday, October 26, 2026		Accepted as Noted
24	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1824	Placement and Installation of Sewer Manhole MH-2-3 & MH-2-4 with External Coating at local Road # 03 Labor Camp	Monday, October 26, 2026		Accepted as Noted
25	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1825	Placement and Installation of Sewer Manhole MH-2-2 with External Coating at local Road # 03 in Labor Camp.	Monday, October 26, 2026		Accepted as Noted
26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1826	Inspection for Blinding Concrete Pouring for Sewer MH-2.21.11 at local road # 03 Zone-A.	Thursday, October 29, 2026		Accepted as Noted
27	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1827	Inspection for Excavation and Blinding Concrete Pouring of Sewer MH-3.16.5 at Local Road # 26 Zone B.	Thursday, October 29, 2026		Accepted as Noted
28	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1828	Inspection for Excavation and Blinding Concrete Pouring of Sewer MH-3.16.7 at Local Road # 26 Zone B.	Saturday, October 31, 2026		Accepted as Noted
29	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1830	Excavation, Sand Bedding and Installation of GRP Pipe (Dia 200mm) of Sewer Line From Manhole MH-2.27 o MH-2.28 local road # 03 in Zone A	Thursday, October 29, 2026		Accepted as Noted
30	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1831	Excavation, Sand Bedding and Installation of GRP Pipe (Dia 200mm) of Sewer Line From Manhole MH-2.26 to MH-2.27 at local road # 03 in Zone A	Thursday, October 29, 2026		Accepted as Noted
31	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1832	Inspection for Binding Concrete Pouring for Sewer MH-2.16 at local road # 05 Zone-A	Thursday, October 29, 2026		Accepted as Noted
32	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1833	Inspection for Sand Backfill from Around & Top of Pipe to Bottom of Sub Grade layer of sewer line from MH-2.12 to MH-2.11 at Local Road # 05 Zone-A.	Wednesday, October 28, 2026		Accepted as Noted
33	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1834	Inspection for Sand Backfill from Around & Top of Pipe to Bottom of Sub Grade layer of sewer line from MH-2.13 to MH-2.12 at Local Road # 05 Zone-A.	Wednesday, October 28, 2026		Accepted as Noted
34	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1835	Inspection for Sand Backfill from Around & Top of Pipe to Bottom of Sub Grade layer of sewer line from MH-2.14 to MH-2.13 at Local Road # 05 Zone-A.	Wednesday, October 28, 2026		Accepted as Noted
35	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1836	Inspection for Sand Backfill from Around & Top of Pipe to Bottom of Sub Grade layer of sewer line from MH-2.15 to MH-2.14 at Local Road # 05 Zone-A.	Wednesday, October 28, 2026		Accepted as Noted
36	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1839	Placement and Installation of Sewer Manhole Base MH-2.5.2 with External Coating at local Road # 03 in Zone A	Wednesday, October 28, 2026		Accepted as Noted
37	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1840	Placement and Installation of Sewer Manhole MH-2.21.11 Rings and slab with External Coating at local Road # 03 in Zone A	Wednesday, October 28, 2026		Accepted as Noted
38	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1843	Placement and Installation of Sewer Manhole Base MH-2.16 with External Coating at local Road # 05 in Zone A	Wednesday, October 28, 2026		Accepted as Noted
39	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1844	Inspection for Excavation and Blinding Concrete Pouring of Sewer MH-3.16.6.1 at Local Road # 26 Zone B.	Thursday, October 29, 2026		Accepted as Noted
40	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1845	Inspection for Excavation and Blinding Concrete Pouring of Sewer MH-3.16.7.1 at Local Road # 26 Zone B.	Thursday, October 29, 2026		Accepted as Noted
41	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1848	Inspection of Sewer line Sand Backfill around & above of sewer Pipe to Bottom of Sub Grade layer and Laying of Warning Tape from MH-2.14.1 to MH-2.14 at Local Road #	Thursday, October 29, 2026		Accepted as Noted
42	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1849	Inspection of Sewer line Sand Backfill around & above of sewer Pipe to Bottom of Sub Grade layer and Laying of Warning Tape from MH-2.11.1 to MH-2.11 at Local Road #	Thursday, October 29, 2026		Accepted as Noted
43	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1850	Inspection of Sewer line Sand Backfill around & above of sewer Pipe to Bottom of Sub Grade layer and Laying of Warning Tape from MH-2.12.1 to MH-2.12 at Local Road #	Thursday, October 29, 2026		Accepted as Noted
44	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1851	Inspection of Sewer line Sand Backfill around & above of sewer Pipe to Bottom of Sub Grade layer and Laying of Warning Tape from MH-2.11.1 to MH-2.11 at Local Road #	Thursday, October 29, 2026		Accepted as Noted
45	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1852	Inspection for Excavation, Location, level and Compaction and Blinding Concrete Pouring for Sewer MH-1.10.10.1 at local road #03 Zone-A	Thursday, October 29, 2026		Accepted as Noted

Serial #	FIR #	FIR Description	Date	Duration days	Comments
46	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1853	Inspection for Excavation, Location, level and Compaction and Blinding Concrete Pouring for Sewer MH-2.9 & 2.10 at local road #03 Zone A	Thursday, October 29, 2026		Accepted as Noted
47	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1855	Placement and Installation of Sewer Manhole MH-1.10.10.1 Base with External Coating at local Road #03 in Zone A	Thursday, October 29, 2026		Accepted as Noted
48	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1856	Placement and Installation of Sewer Manhole MH-2.31.1 Rings and Slab With External Coating at local Road # 03 in Zone A	Thursday, October 29, 2026		Accepted as Noted
49	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1857	Placement and Installation of Sewer Manhole MH-2.26.1 Rings and Slab With External Coating at local Road # 03 in Zone A	Thursday, October 29, 2026		Accepted as Noted
50	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1858	Placement and Installation of Sewer Manhole MH-2.21.9 Rings and Slab With External Coating at local Road # 03 in Zone A	Thursday, October 29, 2026		Accepted as Noted
51	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1860	Placement and Installation of Sewer Manhole MH-2.9 and 2.10 at local Road # 03 in Zone A	Thursday, October 29, 2026		Accepted as Noted
52	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1861	Placement and Installation of Sewer Manhole MH-2.21.10 Base Rings and Slab With External Coating at local Road # 03 in Zone A	Thursday, October 29, 2026		Accepted as Noted
1	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1846	Inspection for Excavation and Blinding Concrete Pouring of Sewer MH-3.16.8.1 at Local Road # 26 Zone B.	Saturday, October 31, 2026		Revised & Resubmit
1	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1862	Excavation, Sand Bedding and Installation of GRP Pipe (Dia 200mm) of Sewer Line From Manhole MH-2.25 to MH-2.26 at local road # 03 in Zone A	Thursday, October 29, 2026		UR-Under Review
2	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1863	Excavation, Sand Bedding and Installation of GRP Pipe (Dia 200mm) of Sewer Line From Manhole MH-2.25 to MH-2.26.1 at local road # 03 in Zone A	Thursday, October 29, 2026		UR-Under Review
3	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1864	Placement and Installation of Sewer Manhole MH-2.7.1 Base with External Coating at local Road # 03 in Zone A.	Thursday, October 29, 2026		UR-Under Review
4	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1865	Placement and Installation of Sewer Manhole MH-2.24 Base with External Coating at local Road #01 in Zone A.	Thursday, October 29, 2026		UR-Under Review
5	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1866	Placement and Installation of Sewer Manhole MH-2.26 Base with External Coating at local Road #01 in Zone A.	Thursday, October 29, 2026		UR-Under Review
6	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1867	Placement and Installation of Sewer Manhole MH-4 and MH-5 Base with External Coating at local Road # 01 in Labor Camp	Thursday, October 29, 2026		UR-Under Review
7	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1868	Placement and Installation of Sewer Manhole MH-6, MH-7 and MH-8 Base with External Coating at local Road # 01 in Labor Camp	Thursday, October 29, 2026		UR-Under Review
8	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1869	Inspection for Excavation and Blinding Concrete Pouring of Sewer MH-3.16.9.1 at Local Road # 26 Zone B.	Saturday, October 31, 2026		UR-Under Review
9	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1870	Inspection for Excavation and Blinding Concrete Pouring of Sewer MH-3.16.11 at Local Road # 26 Zone B.	Sunday, November 1, 2026		UR-Under Review
10	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1871	Inspection of Sand Backfill around & above of Pipe up to Bottom of Sub Grade layer of sewer line from MH-3.14 to MH-3.14.1 at Local Road # 26 Zone B	Monday, November 2, 2026		UR-Under Review
11	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1872	Inspection of Sand Backfill around & above of Pipe up to Bottom of Sub Grade layer of sewer line from MH-3.15 to MH-3.15.1 at Local Road # 26 Zone B	Tuesday, November 3, 2026		UR-Under Review
12	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1873	Placement and Installation of Sewer Manhole MH-2.21.8 Rings and slab with External Coating at local Road # 04 in Zone A	Wednesday, November 4, 2026		UR-Under Review
13	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1874	Placement and Installation of Sewer Manhole MH-1.10.10.1 Rings and slab with External Coating at local Road # 03 in Zone A	Thursday, November 5, 2026		UR-Under Review
14	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1875	Placement and Installation of Sewer Manhole MH-1.10.11.1 Rings and slab with External Coating at local Road # 03 in Zone A	Friday, November 6, 2026		UR-Under Review
15	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1877	Placement and Installation of Sewer Manhole MH-1.24 Rings and slab with External Coating at local Road # 03 in Zone A	Saturday, November 7, 2026		UR-Under Review
16	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1878	Placement and Installation of Sewer Manhole MH-2.5.2 Rings and slab with External Coating at local Road # 03 in Zone A.	Sunday, November 8, 2026		UR-Under Review
17	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1879	Placement and Installation of Sewer Manhole MH-1.10.13 Rings and slab with External Coating at local Road # 03 in Zone A	Monday, November 9, 2026		UR-Under Review
18	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1880	Placement and Installation of Sewer Manhole MH-2.6.1A Rings and slab with External Coating at local Road # 03 in Zone A	Tuesday, November 10, 2026		UR-Under Review
19	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1881	Placement and Installation of Sewer Manhole MH-2.7.1 Rings and slab with External Coating at local Road # 03 in Zone A	Wednesday, November 11, 2026		UR-Under Review
20	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1882	Excavation Sand Bedding and Installation of GRP Pipe (Dia 150mm) of Sewer Line Crossing From Manhole MH-2.15 to MH-2.15.1 at local Road # 05 in Zone A	Thursday, November 12, 2026		UR-Under Review
21	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1883	Inspection of Sewer line Sand Backfill around & above of sewer Pipe to Bottom of Sub Grade layer and Laying of Warning Tape from MH-2.8.4 to MH-2.8.3 at Local Road # 06 Zone-A.	Friday, November 13, 2026		UR-Under Review
22	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1884	Inspection of Sewer line Sand Backfill around & above of sewer Pipe to Bottom of Sub Grade layer and Laying of Warning Tape from MH-2.8.5 to MH-2.8.4 at Local Road # 06 Zone-A.	Saturday, November 14, 2026		UR-Under Review
23	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1885	Inspection of Sewer line Sand Backfill around & above of sewer Pipe to Bottom of Sub Grade layer and Laying of Warning Tape from MH-2.8.6 to MH-2.8.5 at Local Road # 06 Zone-A.	Sunday, November 15, 2026		UR-Under Review

6.Storm (STR)

1	KHJ1-02-007-MAH-TS9-1-STR-FIR-2751	Placement and Installation of Storm Manhole Rings and Slab of MH-1(E) and MH-2(E) with External Coating at Collector road # 02 in Zone B	Sunday, October 25, 2026		Accepted
2	KHJ1-02-007-MAH-TS9-1-STR-FIR-2752	Placement and Installation of Storm Manhole MH-3(E) Rings and Slab with External Coating at Collector Road # 02 in Zone B	Sunday, October 25, 2026		Accepted
3	KHJ1-02-007-MAH-TS9-1-STR-FIR-2753	Placement and Installation of Storm Manhole MH-1(L) and MH-2(L) Ring and Slab with External Coating at Collector Road # 02 in Zone B	Sunday, October 25, 2026		Accepted
4	KHJ1-02-007-MAH-TS9-1-STR-FIR-2754	Placement and Installation of Storm Manhole MH-3(L) Rings and Slab with External Coating at Collector road # 02 in Zone B	Sunday, October 25, 2026		Accepted
5	KHJ1-02-007-MAH-TS9-1-STR-FIR-2755	Leak Test of GRP Pipe (Dia 400mm) of storm line From Manhole MH-3(G) to MH-4(G) at Collector Road # 02 in Zone	Sunday, October 25, 2026		Accepted
6	KHJ1-02-007-MAH-TS9-1-STR-FIR-2756	Placement and Installation of Storm Catch Basin MH-2 (Q)-SCB-1 and MH-2(Q)-SCB-2 at Arterial Road# 01 in Zone B	Sunday, October 25, 2026		Accepted
7	KHJ1-02-007-MAH-TS9-1-STR-FIR-2757	Excavation, Sand Bedding and Istallation of GRP Pipe(Dia 400mm) of Storm Line From Manhole MH-4(G) to MH-5(G) at Collector Road # 02 in Zone B	Sunday, October 25, 2026		Accepted

Serial #	FIR #	FIR Description	Date	Duration days	Comments
8	KHJ1-02-007-MAH-TS9-1-STR-FIR-2759	Placement and Installation of Storm Catch Basin MH-1(C)-SCB-1, MH-1(C)-SCB-2 and MH-2(C)-SCB-2 at Collector Road # 02 in Zone B	Sunday, October 25, 2026		Accepted
9	KHJ1-02-007-MAH-TS9-1-STR-FIR-2760	Placement and Installation of Storm Catch Basin MH-7(M)-SCB-2 at Local road # 24 in Zone B	Sunday, October 25, 2026		Accepted
10	KHJ1-02-007-MAH-TS9-1-STR-FIR-2761	Placement and Installation of Storm Manhole Base MH-2-2 with External Coating at local road 03 in Zone A	Sunday, October 25, 2026		Accepted
11	KHJ1-02-007-MAH-TS9-1-STR-FIR-2762	Placement and Installation of Storm Manhole Base MH-2-6 with External Coating at local road 04 in Zone A	Sunday, October 25, 2026		Accepted
12	KHJ1-02-007-MAH-TS9-1-STR-FIR-2763	Excavation, Sand Bedding and Installation of GRP Pipe (Dia 400mm) of Storm Line From Manhole MH-5(G) to MH-5(G)_1 at Collector Road # 02 in Zone B	Tuesday, October 27, 2026		Accepted
13	KHJ1-02-007-MAH-TS9-1-STR-FIR-2764	Placement and Installation of Manhole MH-3(C) Base, Ring and Slab at Collector Road # 02 in Zone B	Monday, October 26, 2026		Accepted
14	KHJ1-02-007-MAH-TS9-1-STR-FIR-2767	Sand Bedding and Installation of GRP Pipe (Dia 400mm) of Storm Line From Manhole MH-36 (A)_10 to MH-36(A)_10_1 at local Road # 06 in Zone A	Wednesday, October 28, 2026		Accepted
15	KHJ1-02-007-MAH-TS9-1-STR-FIR-2773	Sand Bedding and Installation of GRP Pipe (Dia 400mm) of Storm Line From Manhole MH-1(Q) to MH-2(Q) at Arterial Road # 01 in Zone B	Wednesday, October 28, 2026		Accepted
16	KHJ1-02-007-MAH-TS9-1-STR-FIR-2774	Excavation, Sand Bedding and Installation of GRP Pipe (Dia 400mm of Storm Line From Manhole MH-36(A)_14 to MH-36(A)_15 at local road # 05 in Zone A	Wednesday, October 28, 2026		Accepted
17	KHJ1-02-007-MAH-TS9-1-STR-FIR-2775	Excavation, Sand Bedding and Installation of GRP Pipe (Dia 400mm of Storm Line From Manhole MH-36(A)_15 to MH-36(A)_16 at local road #05 in Zone A	Wednesday, October 28, 2026		Accepted
18	KHJ1-02-007-MAH-TS9-1-STR-FIR-2785	Excavation, Sand Bedding and Installation of UPVC Pipe (Dia 300mm) of Storm Line From Manhole MH-8(O)_3-SCB-2 to MH-8(O)_3-SCB-3 at road # 27 Zone B	Wednesday, October 28, 2026		Accepted
19	KHJ1-02-007-MAH-TS9-1-STR-FIR-2786	Excavation, Sand Bedding and Installation of GRP pipe (Dia 400mm) of Storm Line From Manhole MH-55(A)_3 to MH-55(A)_4 at local road # 06 in Zone A	Saturday, October 31, 2026		Accepted
1	KHJ1-02-007-MAH-TS9-1-STR-FIR-2100	Excavation ,sand bedding and Installation of GRP pipe (Dia 1200mm) Storm Line A-32 from MH-36(A)_15 to MH-36(A)_14 at Local Road 1 Zone A	Tuesday, October 27, 2026		Accepted as Noted
2	KHJ1-02-007-MAH-TS9-1-STR-FIR-2551	Blinding Concrete Pouring of Storm MH-32(A)_21 at Local Road # 03 Zone A	Sunday, October 25, 2026		Accepted as Noted
3	KHJ1-02-007-MAH-TS9-1-STR-FIR-2709	Inspection for Blinding Conerete Pouring of Storm MH-63(A) at Local Road # 03 Zone A	Tuesday, October 27, 2026		Accepted as Noted
4	KHJ1-02-007-MAH-TS9-1-STR-FIR-2723	Inspection for Sand Backfilling Around Catch Basin (03) uplo TOE (Bottom of Subgrade MH-32(A)_25-DCB-1, MH-32(A)_24-DCB-1 & MH-32(A)_26-DCB-1 at Local Road # 4 Zone A	Saturday, October 24, 2026		Accepted as Noted
5	KHJ1-02-007-MAH-TS9-1-STR-FIR-2724	Inspection for Blinding Concrete Pouring of Storm MH-52(A), MH-53(A) & MH-54(A) at Local Road # 03 Zone A.	Sunday, October 25, 2026		Accepted as Noted
6	KHJ1-02-007-MAH-TS9-1-STR-FIR-2732	Inspection for Excavation and Blinding Concrete of Strom MH-5(G)_1 at Collector Road # 02 Zone B	Saturday, October 24, 2026		Accepted as Noted
7	KHJ1-02-007-MAH-TS9-1-STR-FIR-2737	Inspection for Blinding Concrete Pouring of Storm MH-55(A) & MH-56(A) at Local Road # 03 Zone A.	Sunday, October 25, 2026		Accepted as Noted
8	KHJ1-02-007-MAH-TS9-1-STR-FIR-2738	Blinding Concrete Pouring of Storm MH-46(A) at Local Road # 03 Zone A	Sunday, October 25, 2026		Accepted as Noted
9	KHJ1-02-007-MAH-TS9-1-STR-FIR-2743	Excavation, Sand Bedding and Istallation of GRP Pipe(Dia 400mm) of Storm Line From Manhole MH-1(L) to MH-2(L) at Collector Road # 02 in Zone B	Saturday, October 24, 2026		Accepted as Noted
10	KHJ1-02-007-MAH-TS9-1-STR-FIR-2744	Leak Test of GRP Pipe (Dia 400mm) of Storm Line From Manhole MH-4(M) to MH-5(M) at local road # 25 in Zone B	Saturday, October 24, 2026		Accepted as Noted
11	KHJ1-02-007-MAH-TS9-1-STR-FIR-2745	Placement & Installation of MH-32 (A)_21_1 base, ring and flat slab with external coating at Local Road # 03 Zone A	Saturday, October 24, 2026		Accepted as Noted
12	KHJ1-02-007-MAH-TS9-1-STR-FIR-2746	Inspection of Storm line Sand Backfill around & above of Storm Pipe to Bottom of Sub Grade & Laying of Warning Tape from MH-32(A)_21 to MH-32(A)_20 al Local Road # 01 Zone A.	Sunday, October 25, 2026		Accepted as Noted
13	KHJ1-02-007-MAH-TS9-1-STR-FIR-2747	Inspection for Blinding Concrete Pouring of Storm MH-62(A) at Local Road # 03 Zone A.	Tuesday, October 27, 2026		Accepted as Noted

Serial #	FIR #	FIR Description	Date	Duration days	Comments
14	KHJ1-02-007-MAH-TS9-1-STR-FIR-2748	**Inspection for Excavation, Location, level & Blinding Concrete Pouring of Storm MH-57(A)_1 at Local Road # 05 Zone A.**	Thursday, October 29, 2026		**Accepted as Noted**
15	KHJ1-02-007-MAH-TS9-1-STR-FIR-2749	**Placement and Installation of Sewer Manhole Base MH-2.6.1A with External Coating at local Road # 03 in Zone A**	Saturday, October 24, 2026		**Accepted as Noted**
16	KHJ1-02-007-MAH-TS9-1-STR-FIR-2750	**Placement and Installation of Storm Manhole MH-62(A) Base,Rings & Slab with External Coating at local road #03 in Zone A**	Saturday, October 24, 2026		**Accepted as Noted**
17	KHJ1-02-007-MAH-TS9-1-STR-FIR-2765	**Placement and Installation of Storm Catch Basin MH-53 (A)_2-SCB-1, MH-36(A)_8_3-SCB-1,MH-36(A)_8_3-SCB-2,MH-36 (A)_8_3-SCB-3,MH-36(A)_8_4-SCB-1,MH-36 (A)_8_4-SCB-2,MH-36(A)_8_4-SCB-3,MH-36(A)_8_5-SCB-1 and MH-36(A)_8_5-SCB-2 at local Road # 07 in Zone A**	Monday, October 26, 2026		**Accepted as Noted**
18	KHJ1-02-007-MAH-TS9-1-STR-FIR-2768	**Leak Test of GRP Pipe (Dia 400mm) of Storm Line From Manhole MH-5(M) to MH-5(M)_1 at local road # 25 in Zone A**	Wednesday, October 28, 2026		**Accepted as Noted**
19	KHJ1-02-007-MAH-TS9-1-STR-FIR-2769	**Excavation, Sand Bedding and Installation of GRP Pipe (Dia 400mm) of Storm Line From Manhole MH-36(A)_16 to MH-36(A)_17 at local road # 05 in Zone A**	Wednesday, October 28, 2026		**Accepted as Noted**
20	KHJ1-02-007-MAH-TS9-1-STR-FIR-2770	**Inspection for Excavation and Blinding Concrete of Strom MH-4(P) at Collector Road # 02 Zone B.**	Thursday, October 29, 2026		**Accepted as Noted**
21	KHJ1-02-007-MAH-TS9-1-STR-FIR-2771	**Inspection for Excavation and Blinding Concrete of Strom Catch Basin MH-4(P)-SCB-1 at Collector Road # 02 Zone B.**	Thursday, October 29, 2026		**Accepted as Noted**
22	KHJ1-02-007-MAH-TS9-1-STR-FIR-2772	**Leak Test of GRP Pipe(Dia 400mm) of Storm Line From Manhole MH-4(G) to MH-5(G)at Collector Road # 02 in Zone B**	Wednesday, October 28, 2026		**Accepted as Noted**
23	KHJ1-02-007-MAH-TS9-1-STR-FIR-2778	**Placement and Installation of Storm Catch Basin MH-O (F)-SCB-2,MH-O(F)-SCB-3,MH-2(F)-SCB-2, MH-2(F)-SCB-3 and 3(F)-SCB-2 at local Road # 21 in Zone B**	Thursday, October 29, 2026		**Accepted as Noted**
24	KHJ1-02-007-MAH-TS9-1-STR-FIR-2779	**Placement and Installation of Storm Catch Basin MH-36 (A)_3_4-SCB-1, MH-36(A)_3_4-SCB-2,MH-36(A)_3_5-SCB-2,MH-36(A)_3_6-SCB-1,MH-36(A)_3_6-SCB-2,MH-36 (A)_3_6_1-SCB-1,MH-36(A)_3_6_1-SCB-2,,MH-36 (A)_3_6_2-SCB-1,MH-36 (A)_3_6_2-SCB-2 at local Road # 14 in Zone A**	Thursday, October 29, 2026		**Accepted as Noted**
25	KHJ1-02-007-MAH-TS9-1-STR-FIR-2780	**Placement and Installation of Storm Catch Basin MH-32 (A)_16_3_2-SCB-3 at local Road # 11 in Zone A**	Wednesday, October 28, 2026		**Accepted as Noted**
26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2781	**Placement and Installation of Storm Catch Basin MH-32(A)_16-SCB-4 and MH-32(A)_16_3-SCB-3 at local Road # 04 in Zone A**	Wednesday, October 28, 2026		**Accepted as Noted**
27	KHJ1-02-007-MAH-TS9-1-STR-FIR-2783	**Placement and Installation of Storm Catch Basin MH-32 (A)_21-SCB-4 at local Road # 03 in Zone A**	Wednesday, October 28, 2026		**Accepted as Noted**
28	KHJ1-02-007-MAH-TS9-1-STR-FIR-2787	**Excavation, Sand Bedding and Installation of GRP pipe (Dia 400mm) of Storm Line From Manhole MH-55(A)_4 to MH-55(A)_5 at local road #06 in Zone A**	Saturday, October 31, 2026		**Accepted as Noted**
29	KHJ1-02-007-MAH-TS9-1-STR-FIR-2788	**Placement and Installation of Storm Catch Basin MH-32(A)_6-DCB-1, MH-32(A)_7-DCB-1 at local road # 02 in Zone B**	Thursday, October 29, 2026		**Accepted as Noted**
30	KHJ1-02-007-MAH-TS9-1-STR-FIR-2789	**Inspection for Excavation, Location, level and Compaction & Blinding Concrete Pouring of Storm Catch Basin MH-36(A)_3_8-SCB-1 at Local Road # 15 Zone A.**	Thursday, October 29, 2026		**Accepted as Noted**
31	KHJ1-02-007-MAH-TS9-1-STR-FIR-2790	**Placement and Installation of Storm Manhole MH-55(A) Base at local road # 03 in Zone A**	Thursday, October 29, 2026		**Accepted as Noted**
32	KHJ1-02-007-MAH-TS9-1-STR-FIR-2791	**Placement and Installation of Storm Manhole MH-57(A)_1 Base at local road # 03 in Zone A**	Thursday, October 29, 2026		**Accepted as Noted**
33	KHJ1-02-007-MAH-TS9-1-STR-FIR-2792	**Placement and Installation of Storm Catch Basin MH-36 (A)_3_8-SCB-1 at local Road # 15 in Zone A**	Wednesday, October 28, 2026		**Accepted as Noted**
34	KHJ1-02-007-MAH-TS9-1-STR-FIR-2793	**Excavation, Sand Bedding and Installation of UPVC Pipe (Dia 300mm) of Storm Line From Manhole MH-8(O)_2-DCB-1 to MH-8(O)_2-SCB-2 at road # 27 in Zone B**	Saturday, October 31, 2026		**Accepted as Noted**
35	KHJ1-02-007-MAH-TS9-1-STR-FIR-2794	**Excavation, Sand Bedding and Installation of UPVC Pipe (Dia 300mm) of Storm Line From Manhole MH-8(O)_2-SCB-2 to MH-8(O)_2-SCB-3 at road # 27 in Zone B**	Saturday, October 31, 2026		**Accepted as Noted**
36	KHJ1-02-007-MAH-TS9-1-STR-FIR-2795	**Excavation, Sand Bedding and Installation of UPVC Pipe (Dia 300mm) of Storm Line From Manhole MH-8(O)_3-SCB-1 to MH-8(O)_3-SCB-2 at road # 27 in Zone B**	Saturday, October 31, 2026		**Accepted as Noted**
37	KHJ1-02-007-MAH-TS9-1-STR-FIR-2796	**Leak Test of GRP Pipe (Dia 400mm) of Storm Line From Manhole MH-5(G)_1 to MH-5(G)_2 at Collector Road # 02 in Zone B**	Saturday, October 31, 2026		**Accepted as Noted**
38	KHJ1-02-007-MAH-TS9-1-STR-FIR-2821	**Inspection for Closure of NCR KHJ1-02-007-EGS-MAH-TS9-1-NCR-0043**	Saturday, October 31, 2026		**Accepted as Noted**
1	KHJ1-02-007-MAH-TS9-1-STR-FIR-2758	**Inspection for Excavation and Blinding Concrete of Strom Catch basin MH-1(C)-SCB-1,MH-1(C)-SCB-2,MH-2(C)-SCB-2 at Collector Road # 02 Zone B.**	Tuesday, October 27, 2026		**Revised & Resubmit**
2	KHJ1-02-007-MAH-TS9-1-STR-FIR-2776	**Inspection for Excavation and Blinding Concrete of Strom Catch Basin MH-2(F)-SCB-2, 2(F)-SCB-3 at Local Road # 21 Zone B.**	Saturday, October 31, 2026		**Revised & Resubmit**
3	KHJ1-02-007-MAH-TS9-1-STR-FIR-2777	**Inspection for Blinding Concrete of Strom Catch Basin MH-O(F)-SCB-2, O(F)-SCB-3 at Local Road # 21 Zone B.**	Saturday, October 31, 2026		**Revised & Resubmit**

Serial #	FIR #	FIR Description	Date	Duration days	Comments
1	KHJ1-02-007-MAH-TS9-1-STR-FIR-2782	Placement and Installation of Storm Catch Basin MH-32 (A)_16_5-SCB-2 and MH-32(A)_16_5_2-SCB-1 at local Road # 12 in Zone A	Wednesday, October 28, 2026		UR-Under Review
2	KHJ1-02-007-MAH-TS9-1-STR-FIR-2784	Placement and Installation of Storm Catch Basin MH-36 (A)_16_3_2-DCB-1 at local Road # 11 in Zone A	Wednesday, October 28, 2026		UR-Under Review
3	KHJ1-02-007-MAH-TS9-1-STR-FIR-2797	Placement and Installation of Storm Catch Basin MH-36 (A)_3_2_2-SCB-1 at local Road # 13 in Zone A	Thursday, October 29, 2026		UR-Under Review
4	KHJ1-02-007-MAH-TS9-1-STR-FIR-2798	Placement and Installation of Storm Catch Basin MH-32(A)_14_2-SCB-2, MH-32(A)_14_3-SCB-2, MH-32(A)_14_4-SCB-2, MH-58 (A)-SCB-1, MH-58(A)-SCB-2, MH-59(A)-SCB-2 and MH-59(A)-SCB-3 at Collector Road # 01 in Zone A.	Thursday, October 29, 2026		UR-Under Review
5	KHJ1-02-007-MAH-TS9-1-STR-FIR-2799	Inspection for Excavation, Location, level and Compaction & Blinding Concrete Pouring of Storm Catch Basin (06 No.) MH-36(A)_6_1-SCB-2, MH-36(A)_6_1-SCB-3, MH-36(A)_6_2-SCB-2, MH-36(A)_6_2-SCB-3, MH-36(A)_6_3-SCB-2 & MH-36(A)_6_3-SCB-3 at local road # 08 Zone A.	Thursday, October 29, 2026		UR-Under Review
6	KHJ1-02-007-MAH-TS9-1-STR-FIR-2800	Inspection for Excavation, Location, level and Compaction & Blinding Concrete Pouring of Storm Catch Basin (04 No.) MH-36(A)_6_1-DCB-1, MH-36(A)_6_1-DCB-4, MH-36(A)_6_2-DCB-1 & MH-36(A)_6_3-DCB-1 at local road # 08 Zone A.	Thursday, October 29, 2026		UR-Under Review
7	KHJ1-02-007-MAH-TS9-1-STR-FIR-2801	Inspection for Excavation, Location, level & Blinding Concrete Pouring under Access Shaft MH-21(A) & MH-22(A) at Box Conduit Line Zone A.	Thursday, October 29, 2026		UR-Under Review
8	KHJ1-02-007-MAH-TS9-1-STR-FIR-2802	Inspection for Blinding Concrete Pouring under Access Shaft MH-28(A) & MH-29(A) at Box Conduit Line Zone A..	Thursday, October 29, 2026		UR-Under Review
9	KHJ1-02-007-MAH-TS9-1-STR-FIR-2803	Placement and Installation of Storm Catch Basin MH-32(A)_1-SCB-2, MH-32(A)_1-SCB-3, MH-32(A)_6-SCB-2, MH-32(A)_6-SCB-3, MH-32(A)_7-SCB-2 and MH-32(A)_7-SCB-3 at local Road # 02 in Zone A	Thursday, October 29, 2026		UR-Under Review
10	KHJ1-02-007-MAH-TS9-1-STR-FIR-2804	Placement and Installation of Storm Catch Basin MH-36(A)_6_1-DCB-1, MH-36(A)_6_1-DCB-4, MH-36 (A)_6_2-DCB-1 and MH-36(A)_6_3-DCB-1 at local Road # 08 in Zone A	Thursday, October 29, 2026		UR-Under Review
11	KHJ1-02-007-MAH-TS9-1-STR-FIR-2805	Placement and Installation of Storm Catch Basin MH-36(A)_6_1-SCB-2, MH-36(A)_6_1-SCB-3, MH-36(A)_6_2-SCB-2, MH-36(A)_6_2-SCB-3, MH-36(A)_6_3-SCB-2, MH-36(A)_6_3-SCB-3, and MH-36(A)_6_7-SCB-1 at Local Road #08.	Thursday, October 29, 2026		UR-Under Review
12	KHJ1-02-007-MAH-TS9-1-STR-FIR-2806	Inspection for Blinding Concrete of Strom Catch Basin MH-8(O)_3-SCB-1, 8(O)_3-SCB-2, 8(O)_3-SCB-3 at Local Road # 27 Zone B.	Saturday, October 31, 2026		UR-Under Review
13	KHJ1-02-007-MAH-TS9-1-STR-FIR-2808	Excavation, Sand Bedding and Installation of UPVC Pipe (Dia 300mm) of Storm Line From Manhole MH-8(O)_4-SCB-1 to MH-8(O)_4-SCB-2 at road # 27	Saturday, October 31, 2026		UR-Under Review
14	KHJ1-02-007-MAH-TS9-1-STR-FIR-2809	Inspection for Blinding Concrete of Strom Catch Basin MH-5(M)_1-SCB-2, 5(M)-SCB-3 at Local Road # 24 Zone B.	Saturday, October 31, 2026		UR-Under Review
15	KHJ1-02-007-MAH-TS9-1-STR-FIR-2810	Excavation, Sand Bedding and Installation of GRP pipe (Dia 600mm) of Storm Line From Manhole MH-55(A)_2 to MH-55(A)_3 at local Road # 06 in Zone A	Saturday, October 31, 2026		UR-Under Review
16	KHJ1-02-007-MAH-TS9-1-STR-FIR-2811	Excavation, Sand Bedding and Installation of GRP Pipe (Dia 400mm) of Storm Line From Manhole MH-56(A) to MH-57(A) at local Road # 03 in Zone A	Saturday, October 31, 2026		UR-Under Review
17	KHJ1-02-007-MAH-TS9-1-STR-FIR-2812	Excavation, Sand Bedding and Installation of GRP Pipe (Dia 400mm) of Storm Line From Manhole MH-57(A) to MH-58(A) at local Road # 03 in Zone A	Saturday, October 31, 2026		UR-Under Review
18	KHJ1-02-007-MAH-TS9-1-STR-FIR-2813	Inspection for Excavation, Location, level and Compaction & Blinding Concrete Pouring of Storm Catch Basin (04 No.) MH-55(A)_1-SCB-2, MH-55(A)_1-SCB-3, MH-55(A)_1-SCB-4 & MH-55(A)_2-SCB-1 at local road # 06 Zone A.	Saturday, October 31, 2026		UR-Under Review
19	KHJ1-02-007-MAH-TS9-1-STR-FIR-2814	Placement and installation of Storm Catch Basin (04 No.) MH-55(A)_1-SCB-2, MH-55(A)_1-SCB-3, MH-55(A)_1-SCB-4 & MH-55(A)_2-SCB-1 at local road # 06 Zone A.	Saturday, October 31, 2026		UR-Under Review
20	KHJ1-02-007-MAH-TS9-1-STR-FIR-2815	Placement and Installation of Storm Catch Basin MH-2 (M)-SCB-3, MH-5(M)_1-SCB-2 at local Road # 24 in Zone B	Saturday, October 31, 2026		UR-Under Review
21	KHJ1-02-007-MAH-TS9-1-STR-FIR-2816	Excavation, Sand Bedding and Installation of GRP pipe (Dia400mm) of Storm Line from Manhole MH-36(A)_13 to MH-36(A)_14 at local Road # 06 in Zone A	Saturday, October 31, 2026		UR-Under Review
22	KHJ1-02-007-MAH-TS9-1-STR-FIR-2817	Excavation, Sand Bedding and Installation of GRP pipe (Dia 400mm) of Storm Line From Manhole MH-36(A)_12 to MH-36(A)_13 at local Road # 06 in Zone A	Saturday, October 31, 2026		UR-Under Review
23	KHJ1-02-007-MAH-TS9-1-STR-FIR-2818	Inspection of Storm line Sand Backfill around & above of Storm Pipe to Bottom of Sub Grade & Laying of Warning Tape from MH-36(A)_15 to MH-36(A)_14 at Local Road # 05 Zone A.	Saturday, October 31, 2026		UR-Under Review
24	KHJ1-02-007-MAH-TS9-1-STR-FIR-2819	Inspection of Storm line Sand Backfill around & above of Storm Pipe to Bottom of Sub Grade & Laying of Warning Tape from MH-36(A)_16 to MH-36(A)_15 at Local Road # 05 Zone A.	Saturday, October 31, 2026		UR-Under Review
25	KHJ1-02-007-MAH-TS9-1-STR-FIR-2820	Inspection of Storm line Sand Backfill around & above of Storm Pipe to Bottom of Sub Grade & Laying of Warning Tape from MH-36(A)_17 to MH-36(A)_16 at Local Road # 05 Zone A.	Saturday, October 31, 2026		UR-Under Review

7.Electrical(ELE)

1	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0234	Inspection for Excavation, Installation of Sleeve 2x110mm UPVC & Formwork and Concrete Pouring of Street Light Duct Bank at Station (RD-1 St. 0+029) Local Road # 1 Zone A.	19-Oct-2026		Accepted
2	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0235	Inspection for Excavation, Installation of Sleeve 2x110mm UPVC & Formwork and Concrete Pouring of Street Light Duct Bank at Station (RD-6 St. 0+640) Local Road # 1 Zone A.	21-Oct-2026		Accepted
3	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0236	Installation of uPVC 25mm Conduits and boxes (First Fix) for power (switches and sockets) in Mosque building ground floor (Woman prayer, Toilet 3, Ablution & stair Area) as per attached highlighted drawing (Mosque Area)	19-Oct-2026		Accepted
4	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0245	Installation of LV Cables (4C x 16 mm² Cu/XLPE/PVC + 1C x 10 mm² Cu/PVC) from MDB in the Mosque Electrical Room to LPP-2 in Male Toilet Building, as per the Attached Highlighted Drawings (Mosque Area).	21-Oct-2026		Accepted

Serial #	FIR #	FIR Description	Date	Duration days	Comments
5	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0246	Inspection for Excavation, Location, level, Installation & backfill of Street Lights Pole Foundations (SLP/C1/1R-P3) (SLP/C1/3Y-P3) (SLP/C1/5B-P3) (SLP/C1/5B-P2) (SLP/C1/1R-P2) (SLP/C1/3Y-P2) (SLP/C2/9Y-P1) (SLP/C2/7R-P1) (SLP/C2/11B-P1) (SLP/C2/9Y-P1) (SLP/C2/11B-P1) (SLP/C2/9Y-	22-Oct-2026		Accepted
6	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0247	Installation and Torquing of 12m Street Lighting Pole with Single Arm (SLP-6/2/12/B to SLP-6/2/15/B, SLP-6/1/9/B to SLP-6/1/11/Y & SLP-6/1/13/R) at Local Road 13, Zone A	22-Oct-2026		Accepted
7	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0248	Installation and Torquing of 12m Street Lighting Pole with Single Arm (SLP-6/1/1/R to SLP-6/1/3/B, SLP-6/7/2/Y to SLP-6/7/3/B, SLP-6/3/1/R to SLP-6/3/3/B, SLP-6/4/1/R, 6/6/1/R & SLP-6/6/3/B) at Local Road 14, Zone A	22-Oct-2026		Accepted
8	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0249	Installation and Torquing of 12m Street Lighting Pole with Single Arm (SLP-6/5/1/R to SLP-6/5/5/Y & SLP-6/4/2/Y to SLP-6/4/5/Y) at Local Road 15, Zone A	22-Oct-2026		Accepted
9	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0250	Installation and Torquing of 12m Street Lighting Pole with Single Arm (SLP-7/1/13/R to SLP-7/1/21/B) at Local Road 20, Zone B	22-Oct-2026		Accepted
1	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0232	Sand Backfill up to Bottom of Sub Grade and Laying of warning tape for Street Lighting Duct bank crossing at station (RD-03 STA. 0+674) at Local Road # 03 Zone A	18-Oct-2026		Accepted as Noted
2	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0233	Sand Backfill up to Bottom of Sub Grade and Laying of warning tape for Street Lighting Duct bank crossing at station (RD-04 STA. 0+190) at Local Road # 04 Zone A	18-Oct-2026		Accepted as Noted
3	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0237	Installation of uPVC 25mm Conduits and boxes (First Fix) for lighting switches in Mosque building ground floor (Woman prayer, Toilet 3, Ablution & stair Area) as per attached highlighted drawings (Mosque Area)	19-Oct-2026		Accepted as Noted
4	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0238	Sand Backfill up to Bottom of Sub Grade and Laying of warning tape for Street Lighting Duct bank (4 Way) crossing at station (RD-03 STA. 0+489) at Local Road # 03 Zone A	21-Oct-2026		Accepted as Noted
5	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0239	Sand Backfill up to Bottom of Sub Grade and Laying of warning tape for Street Lighting Duct bank (4 Way) crossing at station (RD-03 STA. 1+343) at Local Road # 03 Zone A	21-Oct-2026		Accepted as Noted
6	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0240	Sand Backfill up to Bottom of Sub Grade and Laying of warning tape for Street Lighting Duct bank crossing at station (RD-03 STA. 1+803) at Local Road # 03 Zone A	21-Oct-2026		Accepted as Noted
7	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0241	Sand Backfill up to Bottom of Sub Grade and Laying of warning tape for Street Lighting Duct bank crossing at station (RD-03 STA. 1+827) at Local Road # 03 Zone A	21-Oct-2026		Accepted as Noted
9	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0243	Installation of LV Cables (4C × 120 mm² Cu/XLPE/PVC + 1C × 70 mm² Cu/PVC) from KWHM to MDB in the Mosque Electrical Room, as per the Attached Highlighted	21-Oct-2026		Accepted as Noted
10	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0244	Excavation,Installation of Sleeve, Formwork and Concrete Pouring of Street Light Duct Bank Crossing at Station (CL-RD-02 St.1+545) Collector Road # 02 Zone B.	22-Oct-2026		Accepted as Noted
1	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0251	Installation of Street Lighting Fixtures (114 W) on Street Lighting Poles (SLP-7/1/2/Y to SLP-7/1/10/R) at Local Road 20, Zone B	24-Oct-2026		UR-Under Review
2	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0252	Installation of Street Lighting Fixtures (114 W) on Street Lighting Poles (SLP-7/1/13/R to SLP-7/1/21/B) at Local Road 20, Zone B	24-Oct-2026		UR-Under Review
8.TELECOM(TEL)					
1	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0191	Excavation,Installation of Sleeve, Formwork and Concrete Pouring of Street Light Duct Bank Crossing (SL-DB-68) at Arterial Road # 02 Zone B	27-Oct-2026		Accepted
2	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0192	Excavation,Installation of Sleeve, Formwork and Concrete Pouring of Street Light Duct Bank Crossing (SL-DB-67) at Arterial Road # 01 Zone B	27-Oct-2026		Accepted
3	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0251	Installation of Street Lighting Fixtures (114 W) on Street Lighting Poles (SLP-7/1/2/Y to SLP-7/1/10/R) at Local Road 20, Zone B	25-Oct-2026		Accepted
4	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0252	Installation of Street Lighting Fixtures (114 W) on Street Lighting Poles (SLP-7/1/13/R to SLP-7/1/21/B) at Local Road 20, Zone B	25-Oct-2026		Accepted
5	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0253	Inspection for Excavation, Installation of Sleeve 2x110mm UPVC & Formwork and Concrete Pouring of Street Light Duct Bank at Station (RD-16 St. 0+070) Local Road # 16 Zone A.	28-Oct-2026		Accepted
6	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0259	Inspection for Excavation, Location, level, Installation & backfill of Street Lights Pole Foundations # SLP-6/7/9/B, SLP-6/1/8/Y, SLP-6/1/12/B & SLP-6/7/8/Y (04 No's) at Local Road # 13 Zone A	28-Oct-2026		Accepted
7	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0260	Inspection for Excavation, Location, level, Installation & backfill of Street Lights Pole Foundations # SLP-6/1/4/R, SLP-6/7/4/R, SLP-6/3/4/R, SLP-6/6/2/Y & SLP-6/6/4/R (05 No's) at Local Road # 13 Zone A	28-Oct-2026		Accepted
8	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0261	Inspection for Excavation, Location, level, Installation & backfill of Street Lights Pole Foundations (SLP/C1/5B-P2) (SLP/C1/1R-P2) (SLP/C1/3Y-P2) (SLP/C2/9Y-P1) (SLP/C2/7R-P1) (SLP/C2/11B-P1) (SLP/C2/9Y-P1) (SLP/C2/11B-P1) (SLP/C2/9Y-P1) (SLP/C1/1R-P1) (SLP/C1/3Y-P1) as per highlight in attached drawing Mosque (Mosque Area).	28-Oct-2026		Accepted

Serial #	FIR #	FIR Description	Date	Duration days	Comments
9	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0263	Installation of Street Lighting Fixtures (114 W) with the necessary wiring connections on Street Lighting Poles (SLP-7/4/6/B to SLP-7/4/15/B & SLP-7/5/14/Y to SLP-7/5/15/B) at Local Road 18, Zone B	28-Oct-2026		Accepted
10	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0264	Installation of Street Lighting Fixtures (114 W) with the necessary wiring connections on Street Lighting Poles (SLP-7/5/2/Y to SLP-7/5/8/Y, SLP-7/5/11/Y to SLP-7/5/13/R, SLP-	28-Oct-2026		Accepted
11	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0265	Installation of Street Lighting Fixtures (154 W) with the necessary wiring connections on 16 m Double-Arm Street Lighting Poles (SLP-2/2/4/R to SLP-2/2/4/B, and SLP-2/1/1/R to	28-Oct-2026		Accepted
12	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0266	Insulation Resistance (IR) and Continuity Testing of LV Cables (4×16mm² Cu/XLPE/SWA/PVC + 1C×10 mm² Cu/PVC) for Street Lighting from SLP-2 to SLP-2/1/10/R at Collector	28-Oct-2026		Accepted
13	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0267	Insulation Resistance (IR) and Continuity Testing of LV Cables (4×16mm² Cu/XLPE/SWA/PVC + 1C×10 mm² Cu/PVC) for Street Lighting from SLP-2 to SLP-2/2/4/R at Collector	28-Oct-2026		Accepted
14	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0268	Installation of Double-Pole Fuse Boxes, Cable Installation Inside Street Lighting Poles from Fuse Boxes to Luminaires, and Cable Glanding & Termination at Fuse Boxes for 16 m	29-Oct-2026		Accepted
15	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0269	Installation of Street Lighting Fixtures (307 W) with the necessary wiring connections on 16 m Double-Arm Street Lighting Poles (SLP-13/1/1/R to SLP-13/1/2/Y, SLP-13/2/1/R to	31-Oct-2026		Accepted
16	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0270	Installation of Street Lighting Fixtures (307 W) with the necessary wiring connections on 16 m Double-Arm Street Lighting Poles (SLP-12/2/1/R to SLP-12/2/5/Y & SLP-	31-Oct-2026		Accepted
1	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0254	Sand Backfill up to Bottom of Sub Grade and Laying of warning tape for Street Lighting Duct bank crossing at station (CL-RD-02 STA. 1+060) at Collector Road # 02 Zone B	27-Oct-2026		Approved as Noted
2	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0255	Sand Backfill up to Bottom of Sub Grade and Laying of warning tape for Street Lighting Duct bank crossing at station (CL-RD-02 STA. 1+085) at Collector Road # 02 Zone B	27-Oct-2026		Approved as Noted
3	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0257	Sand Backfill up to Bottom of Sub Grade and Laying of warning tape for Street Lighting Duct bank crossing at station (CL-RD-02 STA. 1+545) at Collector Road # 02 Zone B	27-Oct-2026		Approved as Noted
4	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0258	Sand Backfill up to Bottom of Sub Grade and Laying of warning tape for Street Lighting Duct bank crossing at station (CL-RD-02 STA. 2+275) at Collector Road # 02 Zone B	27-Oct-2026		Approved as Noted
1	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0256	Sand Backfill up to Bottom of Sub Grade and Laying of warning tape for Street Lighting Duct bank crossing at station (CL-RD-02 STA. 1+115) at Collector Road # 02 Zone B	26-Oct-2026		UR-Under Review
2	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0262	Inspection for Excavation, Location, level, Installation & backfill of Street Lights Pole Foundations # SLP-6/7/13/R-6/7/19/R & SLP-6/6/10/R-SLP-6/6//15/B (13 No's) at Local Road	31-Oct-2026		UR-Under Review
9.Irrigation (IRR)					
1	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0349	Excavation, Installation of Sleeve, Formwork and Concrete Pouring of Irrigation Duct Bank Crossing at Station (St 0+295) Local Road # 26 Zone B	24-Oct-26		Accepted
2	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0351	Excavation, Sand Bedding and Installation of HDPE Pipe (Dia 110mm) of Irrigation TSE line-24 From Station 0+150 to 0+404 at local road # 19 in Zone B	27-Oct-26		Accepted
3	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0352	Excavation, Sand Bedding and Installation of HDPE Pipe (Dia 110mm) of Irrigation TSE line-24 from Station 0+75 to 0+200 at local road # 24 in Zone B	27-Oct-26		Accepted
1	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0353	Inspection for Reinforcement, Formwork and Concrete of Top Slab - TSE Network Washout Chamber (B-9) at Station (0+037) Arterial Road # 01 Zone B	28-Oct-26		Accepted as Noted
2	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0354	Inspection for Excavation, Installation of Sleeve & Formwork and Concrete Pouring of Secondary Irrigation Duct Bank Crossings at Station (0+500) Local	28-Oct-26		Accepted as Noted
3	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0356	Excavation, Sand Bedding and Installation of HDPE Pipe (Dia 110mm) of Irrigation TSE Line-06 Crossing at BGV-64 at local Road # 05 in Zone A	31-Oct-26		Accepted as Noted
1	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0355	Excavation,Installation of Sleeve,Formwork and Concrete Pouring of Irrigation Duct Bank Crossing at Station (St 0+526) Local Road # 26 Zone B	29-Oct-26		UR-Under Review
2	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0357	Excavation, Sand Bedding and Installation of HDPE Pipe (Dia 110mm) of Irrigation TSE line-06 Crossing at BGV-63 at local road # 04 in Zone B	29-Oct-26		UR-Under Review
3	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0358	Excavation, Sand Bedding and Installation of HDPE Pipe (Dia 110mm) of Irrigation TSE Line-06 Crossing at BGV-59 at local Road # 05 in Zone B	31-Oct-26		UR-Under Review
4	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0363	Excavation, Sand Bedding and Installation of HDPE Pipe (Dia 110mm) of Irrigation TSE Line-12 Crossing From Station 1+075 to 1+100 (STA 0+048) at Local	31-Oct-26		UR-Under Review
10.Potable (POT)					
1	KHJ1-02-007-MAH-TS9-1-POT-FIR-0344	Excavation, Sand Bedding and Installation of HDPE Pipe(Dia 250mm) of Potable Line 250-03 from Station 0+025 to 0+100 at local road # 24 in Zone B	27-Oct-26		Accepted
2	KHJ1-02-007-MAH-TS9-1-POT-FIR-0349	Excavation, Sand Bedding and Installation of HDPE Pipe(Dia 315mm) of Potable Line 315-01 from Station 0+050 to 0+100 at local road # 24 in Zone B	27-Oct-26		Accepted
3	KHJ1-02-007-MAH-TS9-1-POT-FIR-0350	Excavation, Sand Bedding and Installation of HDPE Pipe (Dia 200mm) Potable Line 200-04 from station 0+350 to 0+512 at local road # 19 in Zone B	27-Oct-26		Accepted
4	KHJ1-02-007-MAH-TS9-1-POT-FIR-0351	Excavation, Sand Bedding and Installation of HDPE Pipe (Dia 200mm) of Potable Line 200-1 from 2+150 to 2+225 at Collector road # 02 in Zone B	27-Oct-26		Accepted
5	KHJ1-02-007-MAH-TS9-1-POT-FIR-0355	Excavation, Sand Bedding and Installation of HDPE Pipe (Dia 250mm) of Potable Line 250-01 Crossing At BGV-B-53 (STA 0+540) at local road # 26 in Zone B	28-Oct-26		Accepted
6	KHJ1-02-007-MAH-TS9-1-POT-FIR-0360	Excavation, Sand Bedding and Installation of HDPE Pipe (Dia 250mm) of Potable Line 250-01 Crossing At BGV-B-55 (STA 0+287) at Local road # 26 in Zone B	28-Oct-26		Accepted
7	KHJ1-02-007-MAH-TS9-1-POT-FIR-0361	Excavation, Sand Bedding and Installation of HDPE Pipe (Dia 250mm) of Potable Line 250-01 Crossing At BGV-B-60 (STA 0+120) at Local road # 26 in Zone B	28-Oct-26		Accepted
8	KHJ1-02-007-MAH-TS9-1-POT-FIR-0362	Excavation, Sand Bedding and Installation of HDPE Pipe(Dia 160mm) of Potable Line Crossing at BGV-B-126 at local Road # 05 in Zone A	31-Oct-26		Accepted
1	KHJ1-02-007-MAH-TS9-1-POT-FIR-0310	Inspection of Sand Backfill around & above of Potable Pipe to Bottom of Sub Grade & Laying of Warning Tape of HDPE pipe (Dia 160mm) Potable water network LINE 250-3 TO BGV-A-70 road # 3 Zone A	26-Oct-26		Accepted as Noted
2	KHJ1-02-007-MAH-TS9-1-POT-FIR-0347	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade layer and Installation of warning Tape of HDPE Pipe (Dia 160mm) of Potable Crossing BGV-B-17 (At 0+335) Local Road # 05 Zone B	25-Oct-26		Accepted as Noted
3	KHJ1-02-007-MAH-TS9-1-POT-FIR-0348	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade layer and Installation of warning Tape of HDPE Pipe (Dia 250mm) of Potable Crossing BGV-B-17 (At 0+335) Local Road # 05 Zone B	25-Oct-26		Accepted as Noted
4	KHJ1-02-007-MAH-TS9-1-POT-FIR-0352	Inspection for Reinforcement, Formwork and Concrete of Chamber Walls - Potable Network Washout Chamber (B-2) at Collector Road # 02 Zone B	28-Oct-26		Accepted as Noted
5	KHJ1-02-007-MAH-TS9-1-POT-FIR-0353	Inspection for Reinforcement, Formwork and Concrete of Chamber Top Slab - Potable Network Washout Chamber (B-2) at Collector Road # 02 Zone B	28-Oct-26		Accepted as Noted
6	KHJ1-02-007-MAH-TS9-1-POT-FIR-0354	Inspection for Excavation and Blinding Concrete of Potable Network Washout Chamber (B-5) at Local Road # 26 Zone B.	29-Oct-26		Accepted as Noted
7	KHJ1-02-007-MAH-TS9-1-POT-FIR-0356	Excavation, Sand Bedding and Installation of HDPE Pipe (Dia 250mm) of Potable Line 250-01 Crossing AtBGV-B-48 at local road # 26 in Zone B	28-Oct-26		Accepted as Noted
8	KHJ1-02-007-MAH-TS9-1-POT-FIR-0358	Inspection for Reinforcement, Formwork and Concrete of Chamber Base Slab - Potable Network Washout Chamber (B-5) at Local Road # 26 Zone B	29-Oct-26		Accepted as Noted
9	KHJ1-02-007-MAH-TS9-1-POT-FIR-0359	Excavation, Sand Bedding and Installation of HDPE Pipe (Dia 250mm) of Potable Line 250-01 Crossing At BGV-B-54 (STA 0+455) at Local road # 26 in Zone B	28-Oct-26		Accepted as Noted
1	KHJ1-02-007-MAH-TS9-1-POT-FIR-0363	Excavation, Sand Bedding and Installation of HDPE Pipe (Dia 160mm) of Potable Line 160-04 Crossing From Station 0+242 to 0+282 at local Road # 14 in Zone A	29-Oct-26		UR-Under Review

Serial #	FIR #	FIR Description	Date	Duration days	Comments
2	KHJ1-02-007-MAH-TS9-1-POT-FIR-0364	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade layer and Installation of warning Tape of HDPE Pipe (Dia 250mm) of Potable Line 250-1 From Station 0+160 to 0+700 at Local Road # 26 in	31-Oct-26		UR-Under Review
3	KHJ1-02-007-MAH-TS9-1-POT-FIR-0365	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade layer and Installation of warning Tape of HDPE Pipe (Dia 160mm) of Potable Crossing BGV-B-49 (L=020) at Local Road # 26 in Zone B	31-Oct-26		UR-Under Review
4	KHJ1-02-007-MAH-TS9-1-POT-FIR-0366	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade layer and Installation of warning Tape of HDPE Pipe (Dia 160mm) of Potable Crossing BGV-B-44 at Local Road # 26 in Zone B	31-Oct-26		UR-Under Review
5	KHJ1-02-007-MAH-TS9-1-POT-FIR-0367	Pressure Test of HDPE Pipe(Dia 160mm) of Potable Line 160-02 from Station 0+024 to 0+272 at local road # 15 in Zone A.	31-Oct-26		UR-Under Review
6	KHJ1-02-007-MAH-TS9-1-POT-FIR-0368	Excavation, Sand Bedding and Installation of HDPE Pipe(Dia 160mm) of Potable Line Crossing at BGV-B-128 at local Road # 05 in Zone A	31-Oct-26		UR-Under Review
7	KHJ1-02-007-MAH-TS9-1-POT-FIR-0369	Excavation, Sand Bedding and Installation of HDPE Pipe (Dia 200mm) of Potable Line 200-1 from 2+425 to 2+700 at Collector road # 02 in Zone B	31-Oct-26		UR-Under Review

حالة المشتريات الرئيسية - مشروع الخرج

ملاحظات (حالة المادة - عوائق - تأخير - ظروف خارجية، التأخر بالدفع من المقاول أو المورد)	وحدة القياس	الكمية التي تم توريدها	اجمالي الكمية	نسبة التوريد الخارجي %	نسبة التوريد المحلي %	خارجي/ داخلي	اجتماعات الموردين	تاريخ بدء التوريد المجدول	الموقف الحالي	رقم التواصل مع المورد	المورد	مواد التوريدات	القطاع	Parent Project ID	اسم المشروع
تم اعتماد العينة - التوريد جارى طبقا لاحتياجات الموقع	LM	87,495	155,879	0%	100%	داخلي	تم الانتهاء	يونيو 2026	تحت التوريد	Mr. MUSTAFA KADRI	Sail Alreyadha Saudi Industrial Co (SIEFCO)	Curb stone	مدن - الرياض	KHJ1-02-007	DEVELOPMENT OF INFRASTRUCTURE NETWORKS, AL KHARJ INDUSTRIAL CITY
لم يتم اعتماد العينة - التوريد متوقف لحين الاعتماد	LM	4,280	129,381	0%	100%	داخلي	تم...	يونيو...	تحت...	Mr. MUSTAFA KADRI	Sail Alreyadha Saudi Industrial Co (SIEFCO)	Interlock	مدن - الرياض	KHJ1-02-007	DEVELOPMENT OF INFRASTRUCTURE NETWORKS, AL KHARJ INDUSTRIAL CITY
تم الانتهاء	NOS	981	981	0%	100%	داخلي	تم الانتهاء	ابريل 2026	تحت التوريد	Mr. Amar Ashri	Agyad Sign	Traffic signage	مدن - الرياض	KHJ1-02-007	DEVELOPMENT OF INFRASTRUCTURE NETWORKS, AL KHARJ INDUSTRIAL CITY
تم اعتماد العينة - الانتهاء فى التوريد اخر oct 20	NOS	256	300	0%	100%	داخلي	تم الانتهاء	ابريل 2026	تحت التوريد	Mr. Mahmoud Attia	AL-BILAD CONCRETE PIPES CO.	Manhole (Storm)	مدن - الرياض	KHJ1-02-007	DEVELOPMENT OF INFRASTRUCTURE NETWORKS, AL KHARJ INDUSTRIAL CITY
تم اعتماد العينة - الانتهاء من التوريد oct 20	NOS	340	346	0%	100%	داخلي	تم الانتهاء	ابريل 2026	تحت التوريد	Mr. Ahmed Eldeeb	T. Nagadi Preformed Concrete Factory	Manhole (Sewage)	مدن - الرياض	KHJ1-02-007	DEVELOPMENT OF INFRASTRUCTURE NETWORKS, AL KHARJ INDUSTRIAL CITY
تم اعتماد العينة - الانتهاء من التوريد oct 20	NOS	1465	1768	0%	100%	داخلي	تم الانتهاء	ابريل 2026	تحت...	Mr. Mohammad Hany	UKC	DI Cover & FRAME (Sewage & Storm&ICT CATCH BASIN)	مدن - الرياض	KHJ1-02-007	DEVELOPMENT OF INFRASTRUCTURE NETWORKS, AL KHARJ INDUSTRIAL CITY
تم الانتهاء	NOS	666	666	0%	100%	داخلي	تم...	ابريل 2026	تحت التوريد	Mr. M salah	Kasyan advanced construction	Concrete catch basin	مدن - الرياض	KHJ1-02-007	DEVELOPMENT OF INFRASTRUCTURE NETWORKS, AL KHARJ INDUSTRIAL CITY
تم اعتماد العينة - الانتهاء فى التوريد اخر Oct 20	LM	2620	2,914	0%	100%	داخلي	تم...	مارس 2026	تحت التوريد	Mr. Ahmed Eldeeb	T. Nagadi Preformed Concrete Factory	Precast Concrete Box Culverts/Conduits including the wing walls	مدن - الرياض	KHJ1-02-007	DEVELOPMENT OF INFRASTRUCTURE NETWORKS, AL KHARJ INDUSTRIAL CITY
تم اعتماد العينة - جارى انتاج المواد - الانتهاء من التوريد Nov 20	NOS	0	214	0%	100%	داخلي	تم الانتهاء	سبتمبر 2026	تحت التوريد	Mr. Mahmoud Attia	AL-BILAD CONCRETE PIPES CO.	Manhole (ICT)	مدن - الرياض	KHJ1-02-007	DEVELOPMENT OF INFRASTRUCTURE NETWORKS, AL KHARJ INDUSTRIAL CITY
تم اعتماد العينة - جارى انتاج المواد - الانتهاء من التوريد Nov 20	LM	97,030	114,893	0%	100%	داخلي	تم الانتهاء	يونيو 2026	تحت التوريد	Mr. Abdullah	Elsewedy	Low Voltage Cables, Copper & Aluminium,	مدن - الرياض	KHJ1-02-007	DEVELOPMENT OF INFRASTRUCTURE NETWORKS, AL KHARJ INDUSTRIAL CITY
تم اعتماد العينة - الانتهاء من التوريد اخر Oct 20	Km	61	72	0%	100%	داخلي	تم الانتهاء	يونيو 2026		+966 53 484 9346		MV cable, waiting for SEC to wave off FAT test to start delivery	مدن - الرياض	KHJ1-02-007	DEVELOPMENT OF INFRASTRUCTURE NETWORKS, AL KHARJ INDUSTRIAL CITY
تم الانتهاء	NOS	5	5	0%	100%	داخلي	تم الانتهاء	تم الانتهاء	تم الانتهاء	Mr. Fahmi Zaitoon	Al Fanar	Ring Main unit-RMU	مدن - الرياض	KHJ1-02-007	DEVELOPMENT OF INFRASTRUCTURE NETWORKS, AL KHARJ INDUSTRIAL CITY
تم الانتهاء	NOS	5	5	0%	100%	داخلي	تم الانتهاء	تم الانتهاء	تم...	+966 56 596 1202		Unit Substation 13.8/0.4 kv ,	مدن - الرياض	KHJ1-02-007	DEVELOPMENT OF INFRASTRUCTURE NETWORKS, AL KHARJ INDUSTRIAL CITY
تم اعتماد العينة - الانتهاء من التوريد اخر Oct 20	NOS	863	981	0%	100%	داخلي	تم الانتهاء	يونيو 2026	تحت...	Mr. Reda Hegazy	Al-Babtain Power & Telecom	Street Lighting poles & Fixtures	مدن - الرياض	KHJ1-02-007	DEVELOPMENT OF INFRASTRUCTURE NETWORKS, AL KHARJ INDUSTRIAL CITY
	NOS	970	1152							+966 58 128 6668			مدن - الرياض	KHJ1-02-007	DEVELOPMENT OF INFRASTRUCTURE NETWORKS, AL KHARJ INDUSTRIAL CITY
تم الانتهاء	LM	1026	1026	0%	100%	داخلي	تم الانتهاء	تم الانتهاء	تم الانتهاء	Mr. M Rabie Elsaady	National Kham Plastic Factory Co.	UPVC Pipes & Fittings	مدن - الرياض	KHJ1-02-007	DEVELOPMENT OF INFRASTRUCTURE NETWORKS, AL KHARJ INDUSTRIAL CITY
تم الانتهاء	LM	291,380	291,380	0%	100%	داخلي	تم الانتهاء	تم الانتهاء	تم الانتهاء	Mr. Islam Ezzeldin	UNION PIPES INDUSTRY CO. LTD	HDPE duct pipe	مدن - الرياض	KHJ1-02-007	DEVELOPMENT OF INFRASTRUCTURE NETWORKS, AL KHARJ INDUSTRIAL CITY
تم الانتهاء	LM	59,088	59,088	0%	100%	داخلي	تم الانتهاء	تم...	تم...			HDPE Pipe & Fittings	مدن - الرياض	KHJ1-02-007	DEVELOPMENT OF INFRASTRUCTURE NETWORKS, AL KHARJ INDUSTRIAL CITY
تم اعتماد العينة - الانتهاء من ى التوريد ا Oct 20	EA	347	2,723	0%	100%	داخلي	تم الانتهاء	يونيو 2026	تحت...	Mr. Mohammad Sohail	AVK (Gaweea Global Trading Est.)	potable Valve & accessories (Sluice) valves (Direct buried)	مدن - الرياض	KHJ1-02-007	DEVELOPMENT OF INFRASTRUCTURE NETWORKS, AL KHARJ INDUSTRIAL CITY
	EA	217	310	0%	100%	داخلي	تم الانتهاء	يونيو 2026	تحت التوريد	+966 54 320 2000		Fire hydrant , Valve & Accessories	مدن - الرياض	KHJ1-02-007	DEVELOPMENT OF INFRASTRUCTURE NETWORKS, AL KHARJ INDUSTRIAL CITY
تم اعتماد العينة - الانتهاء فى التوريد اخر Oct 20	LM	48,676	49,458	0%	100%	داخلي	تم الانتهاء	فبراير 2026	تحت...	Mr. Ahmed Eldeeb	T. Nagadi Fiberglass Pipes Factory	GRP Pipes & Fittings	مدن - الرياض	KHJ1-02-007	DEVELOPMENT OF INFRASTRUCTURE NETWORKS, AL KHARJ INDUSTRIAL CITY
تم اعتماد العينة - جارى توريد المواد	LOT	0.4	1	0%	100%	داخلي	تم الانتهاء	يونيو...	تحت التوريد	"Mr. Youseff	Gulf Bazar	Secondary Irrigation	مدن - الرياض	KHJ1-02-007	DEVELOPMENT OF INFRASTRUCTURE NETWORKS, AL KHARJ INDUSTRIAL CITY
فى انتظار الاتفاق على الكمية النهائية	M2	0	30,556	0%	100%	داخلي	تم...	اكتوبر...	تحت التوريد	+966 54 337 2517"	Gulf Bazar	Plantataion & Shurbs	مدن - الرياض	KHJ1-02-007	DEVELOPMENT OF INFRASTRUCTURE NETWORKS, AL KHARJ INDUSTRIAL CITY

Data sensitivity - Public

Procurement- Material Status																	Date	2-Nov-26
#	Material Description	Unit	Total Quantity	PO Status		Delivery Time Frame			Delivery Status		MRIR Status			MIR Status				Comments
				0/1	Date	Duration/Days	Start Date	End Date	Quantity	%	0/1	MRIR no.	Date	Yes / No	MIR no.	Date		
1	GRP Pipes																	
1.1	150mm Diameter - SEWER	m	4,288.00	1	15/3/2026	80	15/3/2026	1/8/2026	4,288.00	100%	yes	KH1-02-007-MAH-TS9-1-MEC-MRIR-00268, 48	9-Feb-26		007-MAH-TS9-1-STR-MIR-0047,KH1-02-007-MAH-			
1.2	200mm Diameter - SEWER	m	12,884.00	1	15/3/2026	80	15/3/2026	25-Nov-26	11985	93%	yes	KH1-02-007-MAH-TS9-1-MEC-MRIR-0006,KH1-02-007-MAH-TS9-1-MEC-MRIR-0068	9-Feb-26		KH1-02-007-MAH-TS9-1-STR-MIR-0047			
1.3	250mm Diameter - SEWER	m	2,310.00	1	15/3/2026	80	15/3/2026	1/8/2026	2310	100%	yes	KH1-02-007-MAH-TS9-1-MEC-MRIR-0018,KH1-02-007-MAH-TS9-1-MEC-MRIR-0037	9-Feb-26		KH1-02-007-MAH-TS9-1-MEC-MIR-0005			
1.4	300mm Diameter - SEWER	m	2,700.00	1	15/3/2026	80	15/3/2026	1/8/2026	2700	100%	yes	KH1-02-007-MAH-TS9-1-MEC-MRIR-0001	9-Feb-26		KH1-02-007-MAH-TS9-1-MEC-MIR-0005			
1.5	400mm Diameter -STORM & SEWER	m	14,097.00	1	15/3/2026	80	15/3/2026	25-Nov-26	14,097.00	100%	yes	KH1-02-007-MAH-TS9-1-MEC-MRIR-0068	9-Feb-26		KH1-02-007-MAH-TS9-1-STR-MIR-0067,KH1-02-007-MAH-TS9-1-STR-MIR-0103,KH1-02-007-MAH-			
1.6	500mm Diameter -STORM & SEWER	m	2,389.00	1	15/3/2026	80	15/3/2026	1/8/2026	2388	100%	yes	KH1-02-007-MAH-TS9-1-MEC-MRIR-0015 & 48,KH1-02-007-MAH-TS9-1-STR-MIR-0047	9-Feb-26		007-MAH-TS9-1-STR-MIR-0103,KH1-02-007-MAH-			
1.7	600mm Diameter -STORM & SEWER	m	4,370.00	1	15/3/2026	80	15/3/2026	1/8/2026	4370	100%	yes	KH1-02-007-MAH-TS9-1-MEC-MRIR-0015,KH1-02-007-MAH-TS9-1-MEC-MRIR-0068	9-Feb-26		KH1-02-007-MAH-TS9-1-MEC-MRIR-0068,KH1-02-007-MAH-TS9-1-STR-MIR-0047			
1.8	700mm Diameter -STORM	m	1,245.00	1	15/3/2026	80	15/3/2026	30-Aug-26	1245	100%	yes	KH1-02-007-MAH-TS9-1-MEC-MRIR-0037,KH1-02-007-MAH-TS9-1-MEC-MRIR-0068	9-Feb-26		KH1-02-007-MAH-TS9-1-STR-MIR-0047,KH1-02-00			
1.9	800mm Diameter -STORM	m	1,850.00	1	15/3/2026	80	15/3/2026	25-Nov-26	1800	97%	yes	KH1-02-007-MAH-TS9-1-MEC-MRIR-0068	9-Feb-26		KH1-02-007-MAH-TS9-1-STR-MIR-0047,KH1-02-007-MAH-TS9-1-STR-MIR-0103			
1.10	900mm Diameter -STORM	m	879	1	15/3/2026	80	15/3/2026	25-Nov-26	804	92%	yes	KH1-02-007-MAH-TS9-1-MEC-MRIR-0068	9-Feb-26		KH1-02-007-MAH-TS9-1-STR-MIR-0103			
1.11	1000mm Diameter -STORM	m	784	1	15/3/2026	80	15/3/2026	25-Nov-26	720	94%	yes	KH1-02-007-MAH-TS9-1-MEC-MRIR-0001	9-Feb-26					
1.12	1200mm Diameter -STORM	m	1,690.00	1	15/3/2026	80	15/3/2026	1/8/2026	1690	100%	yes	KH1-02-007-MAH-TS9-1-MEC-MRIR-0001& 48,KH1-02-007-MAH-TS9-1-MEC-MRIR-0064	9-Feb-26		KH1-02-007-MAH-TS9-1-STR-MIR-0047,KH1-02-007-MAH-TS9-1-MEC-MIR-0119			
2	HDPE Pipes																	
2.1	32mm Diameter	m	66,692.00	1	4-Jan-26	80 days	18/3/2026	1/8/2026	66,692	100%	YES	KH1-02-007-MAH-TS9-1-MEC-MRIR-0002 & 004	07 Feb & 14 FEB					
2.2	50mm Diameter	m	224,688.00	1	4-Jan-26	80 days	18/3/2026	1/8/2026	224,688	100%	YES	KH1-02-007-MAH-TS9-1-MEC-MRIR-0002 & 004	07 Feb & 14 FEB		KH1-02-007-MAH-TS9-1-TEL-MRIR-0082			
2.3	75 mm Diameter			1	4-Jan-26	80 days	15-Nov-26	15-Dec-26	-	0%	YES	KH1-02-007-MAH-TS9-1-MEC-MRIR-0002 & 004	07 Feb & 14 FEB					
2.4	90mm Diameter	m	900	1	4-Jan-26	80 days	18/3/2026	1/8/2026	900	100%	YES	KH1-02-007-MAH-TS9-1-MEC-MRIR-0002 & 004	07 Feb & 14 FEB		KH1-02-007-MAH-TS9-1-STR-MIR-0107			
2.5	110mm Diameter	m	27,900.00	1	4-Jan-26	80 days	18/3/2026	1/8/2026	27,900	100%	YES	KH1-02-007-MAH-TS9-1-MEC-MRIR-0002 & 004	07 Feb & 14 FEB		KH1-02-007-MAH-TS9-1-MEC-MRIR-0030			
2.6	160mm Diameter	m	9,576.00	1	4-Jan-26	80 days	18/3/2026	30-Aug-26	9,576	100%	YES	KH1-02-007-MAH-TS9-1-MEC-MRIR-0002 & 004	07 Feb & 14 FEB		KH1-02-007-MAH-TS9-1-STR-MIR-0107,			
2.7	200mm Diameter	m	11,496.00	1	4-Jan-26	80 days	18/3/2026	1/8/2026	11,496	100%	YES	KH1-02-007-MAH-TS9-1-MEC-MRIR-0002 & 004	07 Feb & 14 FEB		KH1-02-007-MAH-TS9-1-STR-MIR-0107			
2.8	250mm Diameter	m	8,772.00	1	4-Jan-26	80 days	18/3/2026	1/8/2026	8,772	100%	YES	KH1-02-007-MAH-TS9-1-MEC-MRIR-0002 & 004	07 Feb & 14 FEB		KH1-02-007-MAH-TS9-1-CIV-MRIR-0030			
2.9	315mm Diameter	m	372	1	4-Jan-26	80 days	18/3/2026	1/8/2026	372	100%	YES	KH1-02-007-MAH-TS9-1-MEC-MRIR-0002 & 004	07 Feb & 14 FEB		KH1-02-007-MAH-TS9-1-CIV-MRIR-0030			
2.10	355mm Diameter	m	72	1	4-Jan-26	80 days	18/3/2026	1/8/2026	72	100%	YES	KH1-02-007-MAH-TS9-1-MEC-MRIR-0002 & 004	07 Feb & 14 FEB		KH1-02-007-MAH-TS9-1-CIV-MRIR-0030			
3	UPVC Pipes																	
	110mm Diameter	m	4,800.00	1	3-Jan-26	60 days	15/3/2026	1/8/2026	4,320.00	100%	yes							
2.1	150mm Diameter	m	9,822.00	1	3-Jan-26	60 days	15/3/2026	1/8/2026	9,822.00	100%	yes	KH1-02-007-MAH-TS9-1-MEC-MRIR-0063	9-Feb-26		KH1-02-007-MAH-TS9-1-STR-MIR-0107			
2.2	200mm Diameter	m	1,062.00	1	3-Jan-26	60 days	15/3/2026	1/8/2026	1,062.00	100%	yes	KH1-02-007-MAH-TS9-1-MEC-MRIR-0003,KH1-02-007-MAH-TS9-1-MEC-MRIR-0025	9-Feb-26		KH1-02-007-MAH-TS9-1-STR-MIR-0102,KH1-02-007-MAH-TS9-1-MEC-MRIR-0025			
2.3	300mm Diameter	m	13,375.00	1	3-Jan-26	60 days	15/3/2026	30-Aug-26	13,375.00	100%	yes	KH1-02-007-MAH-TS9-1-MEC-MRIR-0007,KH1-02-007-MAH-TS9-1-MEC-MRIR-0025	9-Feb-26		KH1-02-007-MAH-TS9-1-STR-MIR-0102,KH1-02-007-MAH-TS9-1-CIV-MIR-0068			
2.4	400mm Diameter	m	915	1	3-Jan-26	60 days	15/3/2026	30-Aug-26	915.00	100%	yes	KH1-02-007-MAH-TS9-1-MEC-MRIR-0011	9-Feb-26		KH1-02-007-MAH-TS9-1-MEC-MRIR-0011			
4	Back filling	m3	865,580.00	1	INREVIEW	90 days	1-Apr-26	15-Jan-27	570000	66%		KH1-02-007-MAH-TS9-1-MEC-MRIR-0046 & 47, 50 ,51 & 52 ,56						
5	Subgrade	m3	192,796.00	0		90	20/4/2026	30-Nov-26	135716.4	96%	1	KH1-02-007-MAH-TS9-1-ROD-MRIR-0049,KH1-02-007-MAH-TS9-1-ROD-MRIR-0050			KH1-02-007-MAH-TS9-1-CIV-MIR-0001,KH1-02-007-MAH-TS9-1-CIV-MIR-0002			
6	Aggregate base course	m3	103,310.00	1	INREVIEW	90	6-Jan-26	30-Nov-26	72317	70%								
7	Waterproofing membrane	lm	HBS	1	15/3/2026		as per site request to start											
8	Curbstone	EA	135,679.00	1	15/3/2026	90-100	as per site request to start	30-Nov-26	87495	56.13%								
9	Block work Accessories	m3	HBS	1	confirmed	10 days	as per site request to start	as per site request to start										
10	Sand Cement Plaster for Internal Walls	m3	HBS	1	confirmed	10 days	as per site request to start	as per site request to start										
11	Paint INTERNAL & External Areas	m2	HBS	1	3-Jan-26	10 days	as per site request to start	as per site request to start										
12	Concrete Mix for PC works	m3	2,600.00	1	confirmed		as per site request to start	as per site request to start	2,600.00	100.00%		KH1-02-007-MAH-TS9-1-CIV-MAR-0054 & 54						
13	Concrete Mix for RC works	m3	3,300.00	1	confirmed	Done	Done	Done	3,300.00	100.00%								
14	Reinforcement Steel	ton	470	1	Done	Done	Done	Done	470.00	100%	1	KH1-02-007-MAH-TS9-1-CIV-MAR-0011,KH1-02-007-MAH-TS9-1-CIV-MRIR-0029,KH1-02-007-			KH1-02-007-MAH-TS9-1-CIV-MIR-0004			
15	Paving blocks 200*100*60 mm	EA	120,000.00	1	confirmed	20 days	as per site request to start			0								
16	Structural steel, for Prefab Portcabin	EA	4	1	INREVIEW				4	100%								
17	Plaster for External Walls	m2	HBS	1	confirmed	45 days	AS PER SITE NEEDED											
18	Porcelain Tiling	m2	HBS	0	Sample has been submitted for approval													
19	False Ceilings	m2	HBS	1	confirmed	20 days	as per site request to start											
20	Access ladder	EA	HBS	0	confirmed under cancellation	30 days												
21	Lighting Poles Precast Foundation & Bolt	EA	981	859	under process			10-Jan-27	863	88%								
22	Traffic signage	EA	981	1	15/3/2026	55	as per site request to start		981	100%								
23	Doors & Windows	EA	HBS	0	Has mock up sample from alumaco for													
24	Granite, ceramic	m2	HBS	0	Sample has been submitted for approval	30 days	as per site request to start											
25	Trees and Bushes-Landscape (soft)	EA	HBS	1	confirmed	21 days	as per site request to start											
26	Asphalt	m3	75,000.00	1	under review			ongoing	30000	40%								
27	ICT Manholes Cover with frame	EA	214	1	27/04/2026	90	as per site request to start	31-Dec-26	0									
28	Telecome Manholes	EA	214	0		15		31-Dec-26	0									
29	Generator	EA	HBS	0	Ppd under review	30												
30	MV Cables	m	72,000.00	1	INREVIEW	84 DAYS	7-Jan-26	25-Nov-26	61000	85%								
31	Public address System	EA	HBS	0	under process	7		22-May-27										
32	Unit Substation & RMU	EA	14	1	4-Jan-26	140	as per site request to start		10	100%								
33	LV Cables	m	114,893.00	1	INREVIEW	100	15/5/2026	31-Jan-27	97,030	84%								
34	Electrical Panels	EA	13	0	under process	30 days			13	100%								
35	LV Conductors (part of the panels)	EA		0	under process					100%								
36	Drain & Clean Out	m	HBS	0	under process					100%								
37	Split AC Package	EA	HBS	0	under process			10-Jul-27										
40	Ventilation Unit-Fan	EA	HBS	0	under process	15		10-Jul-27										
41	Fire Pump	EA	HBS	0		120		22-May-27										
42	Street Lights Lighting Fixtures	EA	1,090.00	1	27/4/2026	70		10-Jan-27	970	89%								
43	Street Lighting Poles	EA	981	1	27/04/2026	70	20/5/2026	10-Jan-27	863	88%								
44	PVC & EMT conduits	EA	HBS	1	INREVIEW	15		26-Jun-27										
45	CCTV Pole	EA	HBS	0	under process			NA										
46	Underground Ducts-HDPE	m	HBS	1	15/3/2026	70	28/3/2026	30-Jul-26		100%	1	KH1-02-007-MAH-TS9-1-ELE-MRIR-0042 KH1-02-007-MAH-TS9-1-ELE-MRIR-0060						
47	LIGHTING FIXTURES (buildings Internal)	EA	HBS	0		15												
48	Earthing System	EA	628	1		30 days	15/5/2026	15-Jun-26	628	100%	1	KH1-02-007-MAH-TS9-1-ELE-MRIR-0043						
49	Cable glands, lugs and accessories	EA		0	under process													
50	Wiring Devices and Switches	EA	HBS	1		15												
51	DALI Cabinet (external lighting control)	EA	HBS	0	under process													
52	GI duct work with insulation & Support	EA	HBS	0	under process													
53	External Lighting Fixtures	EA	HBS	0	under process													
54	Manhole Covers	EA	1354	1	16/4/2026	60	AS PER SITE NEEDED		785	51%								
55	Sewer Manholes	EA	348	1	15/3/2026	46	AS PER SITE NEEDED	25-Nov-26	340	98%	1	KH1-02-007-MAH-TS9-1-MEC-MRIR-0012-			KH1-02-007-MAH-TS9-1-STR-MIR-0027,KH1-02-007-MAH-TS9-1-STR-MIR-0060-00			
56	Storm Manholes	EA	309	1	15/3/2026	70	15/3/2026	25-Nov-26	256	85%	1	KH1-02-007-MAH-TS9-1-MEC-MRIR-0012-00 KH1-02-007-MAH-TS9-1-MEC-MRIR-0034,KH1-			KH1-02-007-MAH-TS9-1-STR-MIR-0104,KH1-02-007-MAH-TS9-1-STR-MIR-0031			
57	Connection Chamber	EA	29	0	under process				0									
58	Inspection Chambers	EA	31	0	under process				0									
59	Catch Basin	EA	666	1	15/3/2026	70	5-Jan-26	25-Nov-26	653	98%		KH1-02-007-MAH-TS9-1-MEC-MRIR-0060,KH1-02-007-MAH-TS9-1-MEC-MRIR-0030,KH1-02-007-			KH1-02-007-MAH-TS9-1-STR-MIR-0000,KH1-02-007-MAH-TS9-1-MEC-MIR-0021,KH1-02-007-			
61	Secondary Irrigation System	EA		1	INREVIEW	90	6-Jan-26	10-Jan-27	0.67	67%								
62	Sanitary Ware, Plumbing Fixtures, Toilet Accessories	EA	HBS	0		15												
63	Ductile Iron Valves & Fittings	EA	810	1	INREVIEW	130	5-Jan-26	30-Jul-26	810	100%					KH1-02-007-MAH-TS9-1-MEC-MIR-0053,KH1-02-007-MAH-TS9-1-STR-MIR-0067			
64	Hose Bib	EA		0														
65	PPR Pipes & Fittings	EA	HBS	1	INREVIEW	15	as per site request		1	100%					KH1-02-007-MAH-TS9-1-STR-MIR-0078			
66	Irrigation Manholes Cover with frame	EA	29	0	under process				0									
67	Potable Manholes Cover with frame	EA	34	0	under process				0									
68	Bitumen Paint (Bituminous Damp proofing)	EA	HBS	0	under process						1	KH1-02-007-MAH-TS9-1-MEC-MRIR-0041						
69	Anti Termite & Pest Control	EA	HBS	1	2-Jan-26	FINISHED												
70	OS & Y Gate valve	EA	HBS	0	under process													
71	Termination Kits	EA	182	1	27/04/2026	60 days	as per site request		182	100%								
72	Fire Hydrants	EA	316	1	4-Feb-26	130 days	30/4/2026	10-Jan-27	217	70%					KH1-02-007-MAH-TS9-1-STR-MIR-0010			
73	Fire Extinguisher	EA	HBS	0		07 DAYS		10-Jan-27										
74	Fire Alarm systems & cable	EA	HBS	0	under process	45 days												

Data sensitivity - Public

37	Water Heater	EA	KRS	0	under process	15 DAYS												
74	HDPE House Connections Chambers	LM	KRS	0	under process	45 days												
75	Concrete Culvert Box	LM	1064	1					1064	100%	1	KH1-02-007-MAH-TSB-1-CIV-MRIR-0027 KH1-02-007-MAH-TSB-1-CBC-MRIR-0064						
76	Polythlen sheets	m2	KRS	1	31/3/2026				120		1	KH1-02-007-MAH-TSB-1-CIV-MRIR-0031						
76	HDPE House Connections Chambers	LM		0	under process	45 days												

Data sensitivity - Public

Weekly Progress Report - Invoice Log

Project Value				Payment Status						Invoices Summary				Average Invoices durations	
Original Contract Value	307,891,320	O&M Value	0	Advance Payment %		Advance Payment (SAR)	0	No of Submitted Invoices	0	Submitted Invoices (SAR)	49,710,656	Submiited Invoice Peroid	46295	CM / PgM Average Approval duration	#DIV/0!
Revised Contract Value	307,891,320	Revised O&M Value	0	Retention %	0%	Retention (SAR)	0	No of Approved Invoices (CM)	0	Approved Invoices (CM) (SAR)	0			MODON PM & Accounts Average Approval duration	-
Estimate At Completion Value	307,891,320	Submitted Invoices (Gross Value)	49,710,656	Penalties and deduction %	0.0%	AP Recovery (SAR)	4,971,066	No of Approved Invoices (PM)	0	Approved Invoices (PM) (SAR)	0	Invoice Submitted Compared to Contract Value	0.161455204	Payments Average Duration	-
Potential Changes	0	Total Deduction	5,082,066	Penalties and deduction (SAR)	111,000	Retention Cumulative (SAR)	4,971,066	No of Paid Invoices	0	Paid Invoices (SAR)	0			Invoices Average total Duration	

Invoice Reference				Invoice Value					Period Covered		CM / PgM Approval Timeline				Modon PM & Accounts Approval							Payment Status					Total Invoice Duration	Remarks
#	Invoice No.	Doc Control reference	Submittal Rev. #	Gross Value	Retention	Amount After Retention	Deduction / Penalties	Amount (net) + VAT 15%	Start Date	End Date	Date to CM / PgM	CM / PgM Approval (Yes/No)	CM / PgM Reply Date	Days Elapsed	Date to PM	PM Approval (Yes/No)	PM Reply Date	Date to Accounts	Accounts Approval	Accounts Approval Date	Days Elapsed	Date Paid	Amount Paid	Paid %	Payment Period (d)	Amount Pending		
1	1	NA	1	1,681,886.27	168,188.63	1,513,697.64	34,000.00	1,706,752.29	15-Dec-26	25-Mar-26	25-Mar-26	25-Mar-26	25-Mar-26	-	25-Mar-26	25-Mar-26	25-Mar-26											
2	2	NA	2	5,120,873.79	512,087.38	4,608,786.41	64,000.00	5,236,104.37	25-Mar-26	04-Jun-26	04-Jun-26	04-Jun-26	04-Jun-26	-	04-Jun-26	04-Jun-26	04-Jun-26											
3	3	NA	3	6,277,339.47	627,733.95	5,649,605.52	0.00	6,497,046.35	05-Jun-26	27-Jul-26	27-Jul-26	27-Jul-26	27-Jul-26	-	27-Jul-26	27-Jul-26	27-Jul-26											
4	4	NA	4	14,646,480.26	1,464,648.03	13,181,832.23	13,000.00	15,146,107.06	28-Jul-26	31-Aug-26	31-Aug-26	31-Aug-26	31-Aug-26		02-Sep-26	06-Sep-26	06-Sep-26											
5		NA	5	21,984,075.98	2,198,407.60	19,785,668.38	0.00	22,753,518.64	01-Sep-26	30-Sep-26	30-Sep-26	30-Sep-26	30-Sep-26		03-Oct-26	08-Oct-26	08-Oct-26											
6		NA																									
7		NA																									
8		NA																									
9		NA																									
10		NA																									
TOTAL				49,710,655.77	4,971,065.59	44,739,590.18	111,000.00	51,339,528.71																	0.00		

Data sensitivity - Public

Contractiual Milestones					
Item No.	**Milestones**	**Original (Baseline)**	**Latest**	**Forecast**	**DaysChange**
1	Site Handover Date	03-Dec-25	03-Dec-25	03-Dec-25	**0**
2	Complete Mobilization	02-Jan-26	02-Jan-26	02-Jan-26	**0**
3	Road works	02-Oct-26	02-Oct-26	02-Jan-27	**(92)**
4	Medium voltage network	02-Oct-26	02-Oct-26	08-Feb-27	**(129)**
5	All Networks	02-Feb-27	02-Feb-27	29-Mar-27	**(55)**
6	Project Handover	02-Dec-27	02-Dec-27	02-Dec-27	**0**

Data sensitivity - Public

Project Scope Statement	Development of infrastructure networks in Al-Kharj industrial city, which is located almost 100 kilometers southeast of Riyadh, The project is comprised of two zones (A , B and Labor Community Area), which have a total area of approximately 3.50 square kilometers


Earned Value Progress (SAR)								Physical Progress (Effort)					
WBS	BOQ Value (SAR)	% Wt.	Weekly (SAR)		To Date (SAR)			Budgeted	% Wt.	Weekly Physical Progress		To Date Physical Progress	
			Planned	Actual	Orignal Planned	Revised Planned	Actual	(Manhours)		Planned	Earned	Planned	Earned
Engineering	-	0.0%	-	-	-	-	-	8,031,948	3.0%	-	-	8,031,948	8,031,948
Procurement	-	0.0%	-	-	-	-	-	53,546,316	20.0%	101,139	631,846	36,930,024	41,616,197
Construction	208,184,243	77.8%	2,227,571.18	2,914,579.19	172,792,921.69	97,575,954.69	99,054,062.82	179,380,160	67.0%	1,916,687	2,511,322	84,077,784	85,349,080
Testing & Commissioning	-	0.0%	-	-	-	-	-	26,773,158	10.0%	-	-	4,289,814	-
Close Out	59,547,339	22.2%	-	-	-	-	-	-	0.0%	-	-	-	-
Total	267,731,582	100%	2,227,571.18	2,914,579.19	172,792,921.69	97,575,954.69	99,054,062.82	267,731,582.00	1.00	2,017,826.00	3,143,168.00	133,329,570.00	134,997,225.00
Total	307,891,319		0.83%	1.09%	64.54%	36.45%	37.00%	100.00%	0.00%	0.75%	1.17%	49.80%	50.42%

Data sensitivity - Public

	Baseline Plan			Revised / Recovery Plan			Earned Effort %		
Month	Monthly Effort	Cum Effort	Plan Wt.%	Monthly Effort	Cum. Effort	Plan Wt.%	Monthly Effort	Cum Effort	Cum.Act. Wt.%
Dec-25	8,419,524	8,419,524.00	2.7%	7,863,119.00	7,863,119.00	2.9%	1,338,657.92	1,164,050.36	0.4%
Jan-26	2,196,489	10,616,013.00	3.4%	9,796,942.00	17,660,061.00	6.6%	8,846,782.71	10,010,833.07	3.7%
Feb-26	14,420,331	25,036,344.00	8.1%	22,042,470.00	39,702,531.00	14.8%	7,682,732.36	17,693,565.43	6.6%
Mar-26	33,339,297	58,375,641.00	19.0%	19,321,602.00	59,024,133.00	22.0%	5,587,441.72	23,281,007.15	8.7%
Apr-26	37,611,630	95,987,271.00	31.2%	10,410,968.00	69,435,101.00	25.9%	26,211,859.31	46,073,928.36	17.21%
May-26	22,056,707	118,043,978.00	38.3%	7,976,841.00	77,411,942.00	28.9%	13,596,480.67	59,670,409.03	22.3%
Jun-26	18,108,751	136,152,729.00	44.2%	6,965,733.00	84,377,675.00	31.5%	18,164,516.92	77,834,925.95	29.1%
Jul-26	24,569,297	160,722,026.00	52.2%	9,805,704.00	94,183,379.00	35.2%	13,780,680.01	91,615,605.96	34.2%
Aug-26	23,526,180	184,248,206.00	59.8%	14,502,567.00	108,685,946.00	40.6%	9,003,545.37	100,619,151.33	37.6%
Sep-26	48,356,422	232,604,628.00	75.5%	12,345,426.00	121,031,372.00	45.2%	15,653,730.67	116,272,882.00	43.4%
Oct-26	23,001,344	255,605,972.00	83.0%	11,486,497.00	132,517,869.00	49.5%	15,581,175.00	131,854,057.00	49.2%
Nov-26	12,608,740	268,214,712.00	87.1%	9,676,040.00	142,193,909.00	53.1%	3,143,168.00	134,997,225.00	50.4%
Dec-26	972,462	269,187,174.00	87.4%	5,751,008.00	147,944,917.00	55.3%			
Jan-27	12,810,602	281,997,776.00	91.6%	13,777,264.00	161,722,181.00	60.4%			
Feb-27	6,202,280	288,200,056.00	93.6%	4,285,565.00	166,007,746.00	62.0%			
Mar-27	5,580,537	293,780,593.00	95.4%	13,858,171.00	179,865,917.00	67.2%			
Apr-27	6,212,230	299,992,823.00	97.4%	13,769,277.00	193,635,194.00	72.3%			
May-27	2,647,466	302,640,289.00	98.3%	14,281,995.00	207,917,189.00	77.7%			
Jun-27	2,923,583	305,563,872.00	99.2%	20,966,761.00	228,883,950.00	85.5%			
Jul-27	1,336,381	306,900,253.00	99.7%	20,078,988.00	248,962,938.00	93.0%			
Aug-27	651,250	307,551,503.00	99.9%	8,512,434.00	257,475,372.00	96.2%			
Sep-27	324,742	307,876,245.00	100.0%	2,803,395.00	260,278,767.00	97.2%			
Oct-27	15,078	307,891,323.00	100.0%	1,340,561.00	261,619,328.00	97.7%			
Nov-27				5,817,175.00	267,436,503.00	99.9%			
Dec-27				295,079.00	267,731,582.00	100.0%			

Data sensitivity - Public


Head-Count																								02-Nov-26	
MONTHS	Dec-25	Jan-26	Feb-26	Mar-26	Apr-26	May-26	Jun-26	Jul-26	Aug-26	Sep-26	Oct-26	Nov-26	Dec-26	Jan-27	Feb-27	Mar-27	Apr-27	May-27	Jun-27	Jul-27	Aug-27	Sep-27	Oct-27	Nov-27	Dec-27
Planned	0	9	150	359	383	300	452	497	314	257	685	721	379	88	10	151	110	121	539	409	150	27	7	14	0
Actual	20	105	190	303	428	588	650	670	659	659	529														



Data sensitivity - Public

| Head-Count | | |

Monthly Equipment														02-Nov-26	
MONTHS	Oct-26	Nov-26	Dec-26	Jan-27	Feb-27	Mar-27	Apr-27	May-27	Jun-27	Jul-27	Aug-27	Sep-27	Oct-27	Nov-27	Dec-27
Planned	154	160	81	32	10	59	22	21	113	39	4	1	7	14	0
Actual	159														



Data sensitivity - Public

| Weekly Equipment | | |

Risk Log

Risk ID	Pare	Contract /	Project Name	City	Region	Fund Source
1		3121	Development Industrial City-Alkharj	Alkharj	Central	
2		3121	Development Industrial City-Alkharj	Alkharj	Central	
3		3121	Development Industrial City-Alkharj	Alkharj	Central	
4		3121	Development Industrial City-Alkharj	Alkharj	Central	
5		3121	Development Industrial City-Alkharj	Alkharj	Central	
6		3121	Development Industrial City-Alkharj	Alkharj	Central	
7		3121	Development Industrial City-Alkharj	Alkharj	Central	
8		3121	Development Industrial City-Alkharj	Alkharj	Central	

Phase	PM / Owner	Contractor / Designer	Current Status	Value (SAR)
Construction	Hassan Sallam		Close	
Engineering	Hassan Sallam		Close	
Engineering	Hassan Sallam		Open	
Construction	Hassan Sallam		Open	
Procurement	Hassan Sallam		Open	
Construction	Hassan Sallam		Open	
Construction	Hassan Sallam		Open	
Procurement	Hassan Sallam		Open	

Data sensitivity - Public

Category	Risk Title
Site/Technical	Construction / Obstacle
Design/Technical	Design / Planning
Design/Technical	Authorities / Permits
Site/Technical	Weather / Environmental
Resources	Procurment / Logistic
Quality/HSE	Safety / Quality
Interface/Utilities	Interface / Communication
Resources	Procurment / Logistic

Data sensitivity - Public

Description	Evidence / Data
Existing Site offices, fencing and work shop in zone B	
Helipad Location and end user requirement	
Portacabin services Tie-ins	
Rains/ Winds/ Dust/Hrash	
Subgrade Fill/Manholes/ Pipes	
Deep Excavation	
Existing Services & Roads	
Delay in procurement of key materials	

Probability (1-5)	Impact (1-5)	Score	Rating	Response
3	3	9		
3	3	9		
2	2	4		
3	3	9		
3	3	9		
3	3	9		
3	3	9		
4	4	16		
		0		
		0		
		0		
		0		
		0		
		0		
		0		
		0		
		0		
		0		
		0		
		0		
		0		
		0		
		0		
		0		
		0		
		0		
		0		
		0		
		0		
		0		
		0		
		0		
		0		
		0		
		0		
		0		
		0		
		0		
		0		
		0		
		0		

Data sensitivity - Public

		0		
		0		
		0		
		0		
		0		
		0		
		0		
		0		
		0		
		0		
		0		
		0		
		0		
		0		
		0		
		0		
		0		
		0		
		0		
		0		

Data sensitivity - Public

Mitigation Plan	Date Identified	Status	Target Date
Email has been sent to the consultant, to advise and address this issue with stakeholder	2025-12-31	Closed	31, Dec 2025
As discussed an RFI has been sent with all required to start working on a resoluation and open aprper communication channel with the end user	2025-12-31	Location Closed Pending Requirments	31, Dec 2025
Working on it with the client	2025-12-31	Closed	31, Dec 2025
-	Expected	Open	-
Working on it to resolve the delay and assign many suppliers	2025-12-28	open	20, Dec 2025
Safety measures and plans	Expected	closed	07, Feb 2026
it will be coordinate with the client and the EndUsers of those existing sevices	Expected	closed	07, Feb 2026
Working on it to resolve the delay and assign many suppliers	Expected	closed	

Phase	PM / Owner	Contractor / Designer	Current Status	Value (SAR)	Category	Issue Title	Description	Evidence / Data	Severity (1-5)	Urgency (1-5)	Priority Score	Priority	Action Required	Date Raised	Status	Target Date	Resolution / Updates	Source
Construction	Hassan Sallam		Open		Interface/Utilities	Construction	Excavation works for the bus conduit are currently constrained due to the unavailability of complete information regarding the existing underground utilities, as such information is not adequately reflected in the available as-built records. Confirmation and/or verified utility information is required to proceed safely with the planned excavation activities.		4	4	16	2			Open			
Procurement	Hassan Sallam		Closed		Resources	Procurement	As advised by the supplier, the required GRP raw material is currently unavailable within the Kingdom of Saudi Arabia. Alternative sourcing and procurement options are being evaluated to mitigate any potential impact on the planned works.		1	1	1	1			Closed			
Construction	Hassan Sallam		Closed		Site/Technical	Construction	An RFI has been sent with all required to start working on a resolution and open ag=per communication channel with the end-user 1-Existing obstacles between the factory boundary and Local Roads 19 and 20 are preventing the commencement of the planned works. 2- Along Local Road 19, there are old rooms and a fenced storage area currently in use, in addition to installed signage. 3-A diesel tank is located within the affected area; clarification is required regarding its ownership and future handling. 4- The crusher area must be officially handed over to MAHs to proceed with surveying, as the existing NGL differs from the approved design levels. 5-An existing fenced storage area and site offices must be removed to accommodate the proposed alignment of Local Road 19. Action Taken : Meeting held in Madaton Office and discussed this all challenges with all parties, and all challenges in process to be solved and removed .		1	1	1	4		2026-02-15	Closed			
Procurement	Hassan Sallam		Closed		Resources	Procurement	Logistics and Procurement services to be improved and expedited.		1	1	1	5		2026-04-25	Closed			
Construction	Hassan Sallam		Closed		Site/Technical	Construction	Finalize a deal with approved SEC contractor and Consultant to carry out the work and supervise it.		1	1	1	6		2026-04-25	Closed			
Construction	Hassan Sallam		Closed		Schedule	Construction	M&NA Team:Needs to recover and Put the following on track. 1- Engineering Work Completion. * Closed* 2- Procurement Work. * Closed* 3- Construction Work. * Closed*		3	4	12	3		2026-08-30	Closed			
Construction	Hassan Sallam		Closed		Schedule	Construction	Prepare & implement recovery plan, add resources, additional shifts * Closed*		1	1	1	7		2026-04-30	Closed			
Construction	Hassan Sallam		Open		Site/Technical	Construction	The ongoing excavation in the box culvert area in Zone A is to complete the stormwater drainage network and is conflicting with existing networks such as low and medium voltage cables, as well as water and irrication lines.		4	4	16	1			Open			
Construction	Hassan Sallam		Open		Site/Technical	Construction	The ongoing excavation works is in close proximity to the water and irrigation networks, which hinders the commencement of internal work on the medium-voltage network.		4	4	16	1			Open			
Construction	Hassan Sallam		Open		Resources	Procurement	Continuing asphalt work without interruption, Please be informed that asphalt works are facing stoppage due to bitumen supply constraints arising from the ongoing circumstances, as Aramco has closed Ras Tanura Refinery and Riyadh Refinery. Your understanding and consideration are appreciated.		4	4	16	1			Open			
Construction	Hassan Sallam		Open		Cost	Construction	Identifying and leveraging financial/technical savings within the project.		4	2	8	2			Open			

Data sensitivity - Public

CONTRACT CHANGE ORDER (CCO)

CCO No.	Date Added	Description of Change	Status	SR	Sch Impact (Months)	Date Approved	Duration (days)
	NA						
	NA						
	NA						
	NA						
	NA						
	NA						
	NA						
	NA						
	NA						
	NA						

Data sensitivity - Public

Testing and Commissioning									
Item	Planned Start Date	Planned Finish Date	Forecast Start Date	Forecast Finish Date	Actual Start Date	Actual Finish Date	% Completed	Open Comments	Closed Comments
Testing & Commissioning									
Total									

Data sensitivity - Public

الاستشـــــاري
ايجس السعودية للاستشارات الهندسية

المالك
الهيئة السعودية للمدن الصناعية ومناطق التقنية

المقاول
شركة مفرح مرزوق الحربي وشركاه المحدودة

المستخلص رقم (06) من الفتره 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
ROAD WORKS								
B1. 02 41 00.1	Demolition of existing Asphalt							
30-Oct-26		Demolition of existing Asphalt at Arterial Road-01	m3	Package-01	2,124.22	90%	100%	1,911.798
					Accumulative QTY			1,911.800
					10% Retention QTY			0.000
					Total Certified Accumulative QTY			1,911.800
					Previous QTY			0.000
					Current QTY			1,911.800
					BOQ Quantity			2,200.000
					90% Avalible Qty			1,980.000
					Remaining avalible Qty			68.200
B1.31 22 00.1	Excavation for cuttings							
25-Feb-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0055	Cut Local Road 18,19 & 20 at zone B.	m3	Package-01	3,285.33	90%	100%	2,956.797
12-Feb-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0042	Cut of Road 21,22,23,24,25,26,27 & Ccolector Road-02 & Arterial Road-01 At Zone-B	m3	Package-01	35,190.43	90%	100%	31,671.387
28-Feb-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0047	Cut for Road 1,2,3,4,5,6,7,8,9,10,11,12,13,14,15& Collector Road-01 ZONE-A	m3	Package-01	81,658.97	90%	100%	73,493.073
						90%	100%	
						90%	100%	
						90%	100%	
					Accumulative QTY			108,121.260
					10% Retention QTY			0.000
					Total Certified Accumulative QTY			108,121.260
					Previous QTY			108,121.260
					Current QTY			0.000
					BOQ Quantity			205,106.000
					90% Avalible Qty			184,595.400
					Remaining avalible Qty			76,474.140

المقاول/ شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
B1.31 22 00.2	#N/A							
02-Apr-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0094	Location, level and Compaction for Backfilling 2nd layer Road (20) from st 0+450 to st 0+500 (-0.50) Zone-B	m3	Package-01	190.85	90%	100%	171.765
26-Mar-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0053	Location, level and Compaction for Backfilling 1st layer above NGL (-0.30cm) for level from bottom of Subgrade (TOE), Local Road-27 Sta 0+325 to 0+475 at Zone-B.	m3	Package-01	648.81	90%	100%	583.929
21-Apr-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0052	Location, level and Compaction for Backfilling 1st layer above NGL (-0.30cm) for level from bottom of Subgrade (TOE), Local Road-27 Sta.0+200 to 0+325 at Zone-B.	m3	Package-01	158.39	90%	100%	142.551
22-Apr-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0054	Location, level and Compaction for Backfilling 1st layer above NGL (-0.50cm) for level from bottom of Subgrade (TOE), Local Road-26 Sta 0+175	m3	Package-01	2,193.98	90%	100%	1,974.582
26-Mar-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0081	Location, level and Compaction for Backfilling 1st layer Road (19) from st 0+075 to 0+175 (-0.25) Zone-B	m3	Package-01	94.55	90%	100%	85.095
26-Mar-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0082	Location, level and Compaction for Backfilling 1st layer Road (20) from st 0+075 to st 0+175 (-0.25) Zone-B	m3	Package-01	270.41	90%	100%	243.369
26-Mar-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0083	Location, level and Compaction for Backfilling 1st layer Road (20) from st 0+225 to st 0+275 (-0.50) Zone-B	m3	Package-01	65.67	90%	100%	59.103
21-Apr-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0084	Location, level and Compaction for Backfilling 1st layer Road (20) from st 0+300 to st 0+375 (-0.25) Zone-B	m3	Package-01	85.03	90%	100%	76.527
26-Mar-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0085	Location, level and Compaction for Backfilling 1st layer Road (20) from st 0+400 to st 0+425 (-0.50) Zone-B	m3	Package-01	44.83	90%	100%	40.347
26-Mar-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0086	Location, level and Compaction for Backfilling 1st layer Road (20) from st 0+450 to st 0+500 (-0.75) Zone-B	m3	Package-01	154.97	90%	100%	139.473
26-Mar-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0089	Location, level and Compaction for Backfilling 1st layer above NGL (-0.25cm) for level from bottom of Subgrade (TOE), Local Road-26 Sta 0+000	m3	Package-01	1,113.29	90%	100%	1,001.961
02-Apr-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0093	Location, level and Compaction for Backfilling 2nd layer Road (20) from st 0+400 to st 0+425 (-0.25) Zone-B	m3	Package-01	389.62	90%	100%	350.658
02-Apr-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0100	Location, level and Compaction for Backfilling 2nd layer Road (20) from st 0+225 to st 0+275 (-0.50) Zone-B	m3	Package-01	162.22	90%	100%	145.998
05-Apr-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0102	Location, level and Compaction for Backfilling 2nd layer Local Road # 27 from station 0+175 to 0+475 (-00) TOE at Zone-B.	m3	Package-01	2,340.51	90%	100%	2,106.459
06-Apr-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0120	Location, level and Compaction for Backfilling Bottom of Sub Grade at Road # 19 from st 0+075 to st 0+250 (-0.000) Zone-B.	m3	Package-01	1,750.07	90%	100%	1,575.063
18-Apr-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0116	Location, level and Compaction for Backfilling 1st layer Road # 19 from st 0+075 to 0+175 (-0.25) Zone-B (Retest for Clouser of NCR #0014)	m3	Package-01	94.55	90%	100%	85.095
18-May-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0107	Location, level and Compaction for Backfilling 3rd layer Road (20) from st 0+075 to st 0+500 (-0.000) Zone-B	m3	Package-01	7,427.00	90%	100%	6,684.300
11-May-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0143	Location, level and Compaction for Backfilling Layer (-0.00) Bottom of Sub Grade from Station 0+012.5 to 0+075 at local Road - 20 Zone B.	m3	Package-01	785.67	90%	100%	707.103
31-May-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0198	Location, level and Compaction for Backfilling Backfilling up to bottom of subgrade at Road #05 from station 0+150 to 0+625 Zone-A	m3	Package-01	6,905.86	90%	100%	6,215.274
31-May-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0200	Location, level and Compaction for Backfilling Backfilling up to bottom of subgrade at Road #07 from station 0+100 to 0+570 Zone-A	m3	Package-01	5,885.58	90%	100%	5,297.022
01-Jun-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0199	Location, level and Compaction for Backfilling Backfilling up to bottom of subgrade at Road #06 from station 0+100 to 0+565 Zone-A	m3	Package-01	3,013.05	90%	100%	2,711.745
01-Jun-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0206	Location, level & Compaction for Backfilling up to bottom of subgrade at Road # 11 from	m3	Package-01	5,854.67	90%	100%	5,269.203
04-Jun-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0205	Location, level & Compaction for Backfilling up to bottom of subgrade at Road # 10 from Station 0+050 to 0+235 Zone-A.	m3	Package-01	4,561.07	90%	100%	4,104.963
04-Jun-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0214	Location, Level and compacion for Backfill upto Bottom of Subgrade at Collector Road 01 from 0+310 to 0+995 in zone A	m3	Package-01	19,518.66	90%	100%	17,566.794
12-Jul-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0238	Location, level & Compaction for Backfilling (As Built) up to Bottom of Sub Grade at Local Road # 01 from Station 0+025 to 1+610 Zone-A.	m3	Package-01	18,272.41	90%	100%	16,445.169
23-Jul-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0331	Location, level & Compaction for Backfilling T.O.E LAYER (BOTTOM S.G) from 0+300 to 0+425 at local Road-21 Zone-B	m3	Package-01	894.40	90%	100%	804.960
18-Jul-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0304	Location, level and Compaction for Backfilling Layer Bottom of Sub Grade from Station 0+150 to 0+500 at Arterial Road # 01 Zone B.	m3	Package-01	4,932.20	90%	100%	4,438.980
16-Jul-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0301	Location, level and Compaction for Backfilling Layer Bottom of Sub Grade from Station 0+425 to 0+560 at	m3	Package-01	820.13	90%	100%	738.117
16-Jul-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0218	Location, level & Compaction for Backfilling up to bottom of subgrade at Road # 03 from Station 0+045 to 0+850 Zone-A.	m3	Package-01	33,207.60	90%	100%	29,886.840
28-Jul-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0353	Location, level and Compaction for Backfilling (Correction Layer) Bottom of Sub Grade from Station 1+500 to 1+700 at local Road - 02 Zone A.	m3	Package-01	2,563.25	90%	100%	2,306.925
30-Jul-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0365	Location, level and Compaction for 1st Layer of Backfilling from Station 0+300 to 0+600 at Local Road - 25 Zone B.	m3	Package-01	1,023.51	90%	100%	921.159

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
30-Jul-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0366	Location, level and Compaction for Backfilling Up to TOE Layer (Bottom of Sub Grade) from Station 0+200 to 0+300 at Local Road - 21 Zone B.	m3	Package-01	50.96	90%	100%	45.864
30-Jul-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0367	Location, level and Compaction for 1st Layer of Backfilling from Station 0+100 to 0+150 at Local Road - 21 Zone B.	m3	Package-01	596.07	90%	100%	536.463
04-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0403	Location, level and Compaction for 2nd Layer of Backfilling from Station 0+300 to 0+600 at Local Road - 25 Zone B.	m3	Package-01	1,273.60	90%	100%	1,146.240
03-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0395	Location, level and Compaction for Backfilling Up to TOE Layer (Bottom of Sub Grade) from Station 0+100 to 0+200 at Local Road - 21 Zone B.	m3	Package-01	1,204.58	90%	100%	1,084.122
02-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0386	Location, level and Compaction for Backfilling (Correction Layer) Bottom of Sub Grade from Station 1+050 to 1+500 at local Road - 02 Zone A.	m3	Package-01	969.86	90%	100%	872.874
03-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0370	Location, level and Compaction for 1st Layer of Backfilling from Station 0+025 to 0+300 at Local Road - 25 Zone B.	m3	Package-01	517.59	90%	100%	465.831
26-Jul-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0342	Location, level and Compaction for Backfilling Up to TOE Layer (Bottom of Sub Grade) from Station 0+500 to 0+900 at Arterial Road # 01 Zone B.	m3	Package-01	13,986.96	90%	100%	12,588.264
10-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0441	Location, level and Compaction for Backfilling Up to TOE Layer (Bottom of Sub Grade) from Station 0+025 to 0+200 at Local Road - 24 Zone B.	m3	Package-01	2,201.14	90%	100%	1,981.026
09-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0404	Location level and Compaction for 1st layer of Backfilling from Station 1+650 to 1+825 at Local Road 26 Zone B	m3	Package-01	1,076.39	90%	100%	968.751
15-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0495	Location, level and Compaction for Backfilling (A-2-4) from Stockpile # 09 (Correction Layer) Bottom of Sub Grade from Station 0+850 to 1+050 at local Road - 02 Zone A.	m3	Package-01	211.60	90%	100%	190.440
11-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0451	Location, level and Compaction for Backfilling Up to TOE Layer (Bottom of Sub Grade) from Station 0+025 to 0+325 at Local Road - 22 Zone B.	m3	Package-01	2,625.87	90%	100%	2,363.283
17-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0517	Inspection for Placement, Location, level and Compaction for Backfilling (A-2-4) from Stockpile # 09 (Correction Layer) Bottom of Sub Grade from Station 1+250 to 1+500 (+5M) at Local Road # 02 Zone A.	m3	Package-01	139.05	90%	100%	125.145
22-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0552	Inspection for Placement, Location, level and Compaction for Backfilling (A-2-4) from Stockpile # 08 (Correction Layer) Bottom of Sub Grade from Station 0+025 to 0+312.5 (Full Width) at Local Road # 14 Zone A.	m3	Package-01	1,194.41	90%	100%	1,074.969
23-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0237	Location, level and Compaction for Backfilling Layer (-0.00) Bottom of Sub Grade from Station 0+025 to 0+310 at local Road - 18 Zone B.	m3	Package-01	2,025.77	90%	100%	1,823.193
25-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0576	Inspection for Placement, Location, level and Compaction for Backfilling Up to TOE Layer (Bottom of Sub Grade) from Station 0+025 to 0+300 at Local Road - 23 Zone B.	m3	Package-01	2,847.00	90%	100%	2,562.300
31-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0562	Inspection for Placement, Location, level and Compaction for Backfilling Up to TOE Layer (Bottom of Sub Grade) from Station 0+350 to 0+550 at Collector Road - 02 Zone B.	m3	Package-01	15,397.71	90%	100%	13,857.939
24-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0561	Inspection for Placement, Location, level and Compaction for Backfilling (A-2-4) from Stockpile # 09 (Correction Layer) Bottom of Sub Grade from Station 1+050 to 1+250 (+5M) at Local Road # 02 Zone A.	m3	Package-01	59.45	90%	100%	53.505
25-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0460	Location, level and Compaction for Backfilling (A-2-4) from Stockpile #11 (Correction Layer) Bottom of Sub Grade from Station 0+050 to 0+250 at Local Road - 15 Zone A.	m3	Package-01	1,864.32	90%	100%	1,677.888
29-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0608	Collector road-2 St:0+000 to 0+350 (Bottom Sub Grade) Zone-B	m3	Package-01	24,287.66	90%	100%	21,858.894
26-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0589	Inspection for Placement, Location, level and Compaction for Backfilling Up to TOE Layer (Bottom of Sub Grade) from Station 1+475 to 1+650 at Local Road - 26 Zone B.	m3	Package-01	4,509.64	90%	100%	4,058.676
23-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0457	Location, level and Compaction for Backfilling Up to TOE Layer (Bottom of Sub Grade) from Station 1+650 to 1+825 at Local Road - 26 Zone B.	m3	Package-01	2,569.02	90%	100%	2,312.118
30-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0617	Location, Level and compacion for backfill Bottom of subgrade (Full Width) at local road 13 from 0+025 to 0+250 in zone A	m3	Package-01	2,214.67	90%	100%	1,993.203

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
29-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0582	Location, Level and compacion for Backfilling Bottom of subgrade at Local Road 25 from 0+300 to 0+600 in zone B	m3	Package-01	4,120.00	90%	100%	3,708.000
09-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0709-2	Inspection for Placement, Location, level and Compaction for Backfilling Shoulder (A-2-4) from Stockpile # 09 at Station 0+625 to 1+575 (LHS & RHS) at Local Road # 01 Zone A	m3	Package-01	10,566.14	90%	100%	9,509.526
12-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0717-1	Inspection for Placement, Location and level for Backfilling Shoulder (A-2-4) from Stockpile # 09 at Station 0+037 to 0+250 (LHS & RHS) at Local Road # 15 Zone A.	m3	Package-01	2,150.06	90%	100%	1,935.054
13-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0730	Inspection for Placement, Location, level and Compaction for Backfilling Up to TOE Layer (Bottom of Sub Grade) from Station 1+875 to 2+100 at Collector Road - 02 Zone B.	m3	Package-01	4,500.52	90%	100%	4,050.468
12-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0729	Inspection for Placement, Location, level for Backfilling Shoulder (A-2-4) from Stockpile # 09 at Station 0+025 to 0+312.5 (RHS) at Local Road # 14 Zone A.	m3	Package-01	1,926.93	90%	100%	1,734.237
12-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0718	Inspection for Placement, Location, level and Compaction for Backfilling Up to TOE Layer (Bottom of Sub Grade) from Station 0+450 to 0+575 at Local Road - 27 Zone B.	m3	Package-01	1,022.33	90%	100%	920.097
19-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0704-1	Inspection for Placement, Location, level and Compaction for Backfilling Shoulder (A-2-4) from Stockpile # 09 at Station 0+850 to 1+700 (LHS & RHS) at Local Road # 02 Zone A.	m3	Package-01	8,887.40	90%	100%	7,998.660
16-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0758	Inspection for Placement, Location, level and Compaction for Backfilling Up to TOE Layer (Bottom of Sub Grade) from Station 2+175 to 2+375 at Collector Road - 02 Zone B	m3	Package-01	4,297.91	90%	100%	3,868.119
20-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0782	Inspection for Placement, Location, level and Compaction for Backfilling Up to TOE Layer (Bottom of Sub Grade) from Station 2+375 to 2+800 at Collector Road - 02 Zone B.	m3	Package-01	1,898.61	90%	100%	1,708.749
17-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0720-1	Inspection for Placement, Location, level and Compaction for Backfilling Up to TOE Layer (Bottom of Sub Grade) from Station 0+550 to 0+775 at Collector Road - 02 Zone B.	m3	Package-01	2,762.00	90%	100%	2,485.800
02-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0653	Inspection for Placement, Location, level and Compaction for Backfilling Up to TOE Layer (Bottom of Sub Grade) from Station 0+025 to 0+300 at Local Road - 25 Zone B.	m3	Package-01	1,994.14	90%	100%	1,794.726
05-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0672	Inspection for Placement, Location, level and Compaction for Backfilling Up to TOE Layer (Bottom of Sub Grade) from Station 0+600 to 0+640 at Local Road - 25 Zone B	m3	Package-01	39.95	90%	100%	35.955
05-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0673	Inspection for Placement, Location, level and Compaction for Backfilling Up to TOE Layer (Bottom of Sub Grade) from Station 0+200 to 0+525 at Local Road - 24 Zone B	m3	Package-01	3,525.63	90%	100%	3,173.067
22-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0800	Location, Level and compacion for backfill Bottom of subgrade at Collector Road 02 from 0+975 to 1+250 in zone B	m3	Package-01	2,581.32	90%	100%	2,323.188
22-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0732-1	Location, Level and compacion for Backfill upto Bottom of Subgrade at local road 09 from 0+012.5 to 0+650 in zone A	m3	Package-01	6,261.71	90%	100%	5,635.539
27-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0781-1	Location, Level and compacion for backfill Bottom of subgrade at Collector Road 02 from 0+775 to 0+975 in zone B	m3	Package-01	490.21	90%	100%	441.189
01-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0883	Location, Level and compacion for Backfilling Bottom of subgrade at Local Road 27 from 0+012.5 to 0+250 in zone B	m3	Package-01	170.93	90%	100%	153.837
06-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0966	Inspection for As Built Backfilling at Road 18, 19, 20, 21, 22, 23, 24, 25, 26, 27, Arterial Road 01 & Collector Road 02 Zone B	m3	Package-01	127,142.69	90%	100%	114,428.421

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

الاستشـــــاري	المالك	المقاول
ايجس السعودية للاستشارات الهندسية	الهيئة السعودية للمدن الصناعية ومناطق التقنية	شركة مفرح مرزوق الحربي وشركاه المحدودة

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
06-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0967	Inspection for As Built Backfilling at Road 1,2,3,4,5,6,7,8,9,10,11,12,13,14,15,16,17, & Collector Road 01 Zone A	m3	Package-01	139,199.93	90%	100%	125,279.937
21-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1081	Inspection for Placement, Location, level and Compaction for Backfilling Up to TOE Layer (Bottom of Sub Grade) Both Sides of Road from Station 0+060 to 0+150 at Arterial Road # 01 Zone B.	m3	Package-01	311.41	90%	100%	280.269
30-Oct-26		Arterial RD 02 ST:0+500 TO 0+900	m3	Package-01	5,225.17	90%	100%	4,702.653
					Accumulative QTY			482,689.010
					10% Retention QTY			0.000
					Total Certified Accumulative QTY			482,689.010
					Previous QTY			477,706.050
					Current QTY			4,982.960
					BOQ Quantity			1,378,709.000
					90% Avalible Qty			1,240,838.100
					Remaining avalible Qty			758,149.090

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
B1.31 22 00.3	#N/A							
28-Apr-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0127	Backfilling 1st Subgrade Layer (150mm) at Road # 20 from St 0+075 to St 0+500 Zone B	M3	Package-01	1,432.43	90%	100%	1,289.187
29-Apr-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0128	Backfilling 2nd Subgrade Layer (150mm) at Road # 20 from St 0+075 to St 0+500 Zone B	M3	Package-01	1,393.28	90%	100%	1,253.952
16-May-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0144	Location, level and Compaction for Backfilling 1st Layer of Sub Grade at Road # 20 from st 0+030 to st 0+075 Zone-B.	M3	Package-01	127.82	90%	100%	115.038
16-May-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0145	Location, level and Compaction for Backfilling 2nd Layer of Sub Grade at Road # 20 from st 0+030 to st 0+075 Zone-B.	M3	Package-01	123.65	90%	100%	111.285
11-May-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0148	Location, level and Compaction for Backfilling 1st Layer of Sub Grade at Road # 19 from st 0+050 to st 0+325 Zone-B	M3	Package-01	845.43	90%	100%	760.887
11-May-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0149	Location, level and Compaction for Backfilling 2nd Layer of Sub Grade at Road # 19 from st 0+050 to st 0+325 Zone-B	M3	Package-01	820.14	90%	100%	738.126
14-May-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0167	Location, level and Compaction for Backfilling 1st Layer of Sub Grade at Road# 19 from st 0+325 to st 0+400 Zone B	M3	Package-01	246.38	90%	100%	221.742
14-May-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0168	Location, level and Compaction for Backfilling 2nd Layer of Sub Grade atRoad # 19 from st 0+325 to st 0+400 Zone B	M3	Package-01	246.38	90%	100%	221.742
14-May-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0170	Location, level and Compaction for Backfilling 1st Layer of Sub Grade at Road# 19 from st 0+025 to st 0+050 Zone-B	M3	Package-01	72.67	90%	100%	65.403
14-May-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0171	Location, level and Compaction forBackfilling 2nd Layer of Sub Grade at Road # 19 from st 0+025 to st 0+050 Zone	M3	Package-01	72.67	90%	100%	65.403
17-May-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0181	Location, level and Compaction for Backfilling 1st Layer of Sub Grade at Road # 19 from st 0+012.5 to st 0+025 Zone-B	M3	Package-01	23.37	90%	100%	21.033
17-May-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0182	Location, level and Compaction for Backfilling 1st Layer of Sub Grade at Road # 19 from st 0+012.5 to st 0+025 Zone-B	M3	Package-01	23.37	90%	100%	21.033
17-May-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0187	Location, level and Compaction for Backfilling 1st Layer of Sub Grade at Road # 20 from st 0+012.5 to st 0+030 Zone-B	M3	Package-01	43.07	90%	100%	38.763
17-May-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0188	Location, level and Compaction for Backfilling 2nd Layer of Sub Grade at Road # 20 from st 0+012.5 to st 0+030 Zone-B	M3	Package-01	43.07	90%	100%	38.763
02-Jul-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0255	Location, level and Compaction for Backfilling 2nd Layer of Sub Grade at Road # 18 from st 0+000 to st 0+025 Zone-B	M3	Package-01	64.35	90%	100%	57.915
02-Jul-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0254	Location, level and Compaction for Backfilling 1st Layer of Sub Grade at Road # 18 from st 0+000 to st 0+025 Zone-B	M3	Package-01	64.35	90%	100%	57.915
07-Jul-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0271	"Location, level and Compaction for Backfilling 1st Layer of Sub Grade from Station 1+325 to 1+600 at local Road - 01 Zone A."	M3	Package-01	870.00	90%	100%	783.000
13-Jul-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0287	Location, level and Compaction for Backfilling 1st Layer of Sub Grade from Station 1+325 to 1+600 at local Road - 01 Zone A.	M3	Package-01	870.00	90%	100%	783.000
22-Jul-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0325	Location, level and Compaction for 1st Layer of Sub Grade from Station 0+425 to 0+562.5 at Local Road - 21 Zone B.	M3	Package-01	445.35	90%	100%	400.815
20-Jul-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0309	Location, level and Compaction for Backfilling (A-2-4) from Stockpile # 5 of Sub Grade 2nd layer at Station 1+075 to 1+325 at local Road - 01 Zone A.	M3	Package-01	745.05	90%	100%	670.545
25-Jul-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0324	Location, level and Compaction for 1st Layer of Sub Grade from Station 0+150 to 0+500 at Arterial Road # 01 Zone B.	M3	Package-01	661.10	90%	100%	594.990
30-Jul-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0364	Location, level and Compaction for 2nd Layer of Sub Grade from Station 0+425 to 0+562 at Local Road - 21 Zone B.	M3	Package-01	445.35	90%	100%	400.815
04-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0402	Location, level and Compaction for 2nd Layer of Sub Grade from Station 0+300 to 0+425 at Local Road - 21 Zone B.	M3	Package-01	410.63	90%	100%	369.567
03-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0394	Location, level and Compaction for 2nd Layer of Sub Grade from Station 0+700 to 0+900 at Arterial Road - 01 Zone B..	M3	Package-01	1,066.97	90%	100%	960.273
03-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0393	Location, level and Compaction for 2nd Layer of Sub Grade from Station 0+500 to 0+700 at Arterial Road - 01 Zone B.	M3	Package-01	925.95	90%	100%	833.355

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
02-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0383	Location, level and Compaction for 1st Layer of Sub Grade from Station 0+700 to 0+900 at Arterial Road - 01 Zone B.	M3	Package-01	1,066.97	90%	100%	960.273
01-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0381	Location, level and Compaction for Backfilling (A-2-4) from Stockpile # 11 of Sub Grade 1st layer from Station 1+500 to 1+700 at local Road - 02 Zone A	M3	Package-01	657.00	90%	100%	591.300
01-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0380	Location, level and Compaction for 1st Layer of Sub Grade from Station 0+300 to 0+425 at Local Road - 21 Zone B.	M3	Package-01	410.63	90%	100%	369.567
30-Jul-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0352	Location, level and Compaction for 2nd Layer of Sub Grade from Station 0+150 to 0+500 at Arterial Road # 01 Zone B.	M3	Package-01	661.10	90%	100%	594.990
27-Jul-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0345	Location, level and Compaction for Backfilling (A-2-4) from Stockpile # 6 of Sub Grade 2nd layer at Station 0+850 to 1+075 at local Road 01 Zone A.	M3	Package-01	628.74	90%	100%	565.866
23-Jul-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0330	Location, level and Compaction for Backfilling (A-2-4) from Stockpile # 6 of Sub Grade 1st layer at Station 0+850 to 1+075 at local Road - 01 Zone A.	M3	Package-01	628.74	90%	100%	565.866
15-Jul-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0299	Location, level and Compaction for Backfilling (A-2-4) from Stockpile # 5 of Sub Grade 1st layer at Station 1+075 to 1+325 at local Road - 01 Zone A	M3	Package-01	745.05	90%	100%	670.545
05-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0414	Location, level and Compaction for Backfilling (A-2-4) from Stockpile # 11 of Sub Grade 1st layer from Station 1+300 to 1+500 at local Road - 02 Zone A	M3	Package-01	561.90	90%	100%	505.710
05-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0411	Location, level and Compaction for 1st Layer of Sub Grade from Station 0+100 to 0+300 at Local Road - 21 Zone B.	M3	Package-01	553.77	90%	100%	498.393
10-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0440	Location, level and Compaction for Backfilling (A- 2-4) from Stockpile # 10 of Sub Grade 1st layer from Station 0+600 to 0+850 at local Road - 01 Zone A	M3	Package-01	734.10	90%	100%	660.690
15-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0436	Location, level and Compaction for 2nd Layer of Sub Grade from Station 0+100 to 0+300 at Local Road - 21 Zone B.	M3	Package-01	553.77	90%	100%	498.393
05-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0424	Location, level and Compaction for Backfilling (A-2-4) from Stockpile # 11 of Sub Grade 2nd layer from Station 1+300 to 1+500 at local Road - 02 Zone A	M3	Package-01	561.90	90%	100%	505.710
15-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0498	Location, level and Compaction for Backfilling (A-2-4) from Stockpile # 09 of Sub Grade 1st layer from Station 0+725 to 0+825 at Collecor Road - 01 Zone A	M3	Package-01	420.00	90%	100%	378.000
12-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0475	Location, level and Compaction for 2nd Layer of Subgrade from Station 0+250 to 0+475 at Local Road - 27 Zone B.	M3	Package-01	702.15	90%	100%	631.935
15-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0453	Location, level and Compaction for Backfilling (A-2-4) from Stockpile # 11 of Sub Grade 1st layer from Station 1+050 to 1+300 at local Road - 02 Zone A	M3	Package-01	821.25	90%	100%	739.125
18-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0514	Location, level and Compaction for 2nd Layer of Subgrade from Station 0+025 to 0+200 at Local Road - 24 Zone B.	M3	Package-01	453.00	90%	100%	407.700
18-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0535	Inspection for Placement, Location, level and Compaction for Backfilling (A-2-4) from Stockpile # (06) 2nd layer of Sub Grade from Station 1+650 to 1+825 at Local Road # 26 Zone B.	M3	Package-01	602.10	90%	100%	541.890
03-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0388	Location, level and Compaction for Backfilling (A-2-4) from Stockpile # 11 of Sub Grade 2nd layer from Station 1+500 to 1+700 at local Road - 02 Zone A	M3	Package-01	657.00	90%	100%	591.300
16-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0487	Location, level and Compaction for Backfilling (A-2-4) from Stockpile # 11 of Sub Grade 2nd layer from Station 1+050 to 1+300 at local Road - 02 Zone A	M3	Package-01	821.25	90%	100%	739.125
17-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0523	Inspection for Placement, Location, level and Compaction for Backfilling (A-2-4) from Stockpile # (06) 2nd layer of Sub Grade from Station 0+025 to 0+350 at Local Road # 22 Zone B.	M3	Package-01	949.92	90%	100%	854.928
17-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0522	Inspection for Placement, Location, level and Compaction for Backfilling (A-2-4) from Stockpile # (06) 1st layer of Sub Grade from Station 1+650 to 1+825 at Local Road # 26 Zone B.	M3	Package-01	602.10	90%	100%	541.890

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
18-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0532	Inspection for Placement, Location, level and Compaction for Backfilling (A-2-4) from Stockpile # 09 of Sub Grade 1st Layer from Station 0+575 to 0+725 (Full Width) at Collector Road # 01 Zone A.	M3	Package-01	489.75	90%	100%	440.775
19-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0493	Location, level and Compaction for 1st Layer of Subgrade from Station 0+025 to 0+200 at Local Road - 24 Zone B.	M3	Package-01	453.00	90%	100%	407.700
19-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0497	Location, level and Compaction for Backfilling (A-2-4) from Stockpile # 11 of Sub Grade 1st layer from Station 0+050 to 0+250 at local Road - 15 Zone A	M3	Package-01	630.00	90%	100%	567.000
20-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0458	Location, level and Compaction for 1st Layer of Subgrade from Station 0+250 to 0+475 at Local Road - 27 Zone B.	M3	Package-01	702.15	90%	100%	631.935
20-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0543	Inspection for Placement, Location, level and Compaction for Backfilling (A-2-4) from Stockpile # 09 of Sub Grade 2nd layer from Station 0+850 to 1+050 at local Road # 02 Zone A	M3	Package-01	656.60	90%	100%	590.940
23-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0243	Location, level and Compaction for Backfilling 2nd Layer of Sub Grade at Road #18 from st 0+025 to st 0+300 Zone-B.	M3	Package-01	868.95	90%	100%	782.055
23-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0240	Location, level and Compaction for Backfilling 1st Layer of Sub Grade at Road #18 from st 0+025 to st 0+300 Zone-B.	M3	Package-01	868.95	90%	100%	782.055
19-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0542	Inspection for Placement, Location, level and Compaction for Backfilling (A-2-4) from Stockpile # 09 of Sub Grade 2nd layer from Station 0+050 to 0+250 at local Road - 15 Zone A	M3	Package-01	630.00	90%	100%	567.000
23-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0559	Inspection for Placement, Location, level and Compaction for Backfilling (A-2-4) from Stockpile # 08 of Sub Grade 1st layer from Station 0+450 to 0+575 at Collector Road # 01 Zone A	M3	Package-01	396.90	90%	100%	357.210
18-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0549	Inspection for Placement, Location, level and Compaction for Backfilling (A-2-4) from Stockpile # 09 of Sub Grade 2nd Layer from Station 0+575 to 0+725 (Full Width) at Collector Road # 01 Zone A.	M3	Package-01	489.75	90%	100%	440.775
24-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0575	Inspection for Placement, Location, level and Compaction for Backfilling (A-2-4) from Stockpile # 08 1st layer of Sub Grade from Station 0+025 to 0+312.5 (Full Width) at Local Road # 14 Zone A.	M3	Package-01	1,072.50	90%	100%	965.250
25-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0578	Inspection for Placement, Location, level and Compaction for Backfilling (A-2-4) from Stockpile # 08 of Sub Grade 2nd layer from Station 0+450 to 0+575 at Collector Road # 01 Zone A	M3	Package-01	396.90	90%	100%	357.210
29-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0588	Inspection for Placement, Location, level and Compaction for 1st layer of Sub Grade Both Sides from Station 0+350 to 0+550 at Collector Road # 02 Zone B.	M3	Package-01	636.60	90%	100%	572.940
26-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0590	Inspection for Placement, Location, level and Compaction for Backfilling (A-2-4) from Stockpile # 08 2nd layer of Sub Grade from Station 0+025 to 0+312.5 (Full Width) at Local Road # 14 Zone A.	M3	Package-01	1,000.00	90%	100%	900.000
26-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0592	Inspection for Placement, Location, level and Compaction for Backfilling (A-2-4) from Stockpile # 08 of Sub Grade 1st layer from Station 0+300 to 0+450 at Collector Road # 01 Zone A	M3	Package-01	616.00	90%	100%	554.400
20-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0474	Location, level and Compaction for 1st Layer of Subgrade from Station 0+025 to 0+350 at Local Road - 22 Zone B.	M3	Package-01	949.92	90%	100%	854.928
29-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0609	Inspection for Placement, Location, level and Compaction for Backfilling (A-2-4) from of Sub Grade 2nd layer from Station 0+300 to 0+450 at Collector Road # 01 Zone A	M3	Package-01	616.05	90%	100%	554.445
17-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0516	Backfilling 2nd Subgrade Layer (150mm) at Road # 01 from St 0+600 to St 0+850 Zone A	M3	Package-01	734.10	90%	100%	661.290
01-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0371	Backfilling 1st Subgrade Layer (150mm) at Arterial Road # 01 from St 0+500 to St 0+700 Zone B	M3	Package-01	925.95	90%	100%	833.355
10-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0702	Inspection for Placement, Location, level and Compaction for Backfilling (A-2-4) from Stockpile # 09 of Sub Grade 1st layer from Station 0+325 to 0+625 at Local Road # 08 Zone A.	M3	Package-01	927.26	90%	100%	834.534
14-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0749	Inspection for Placement, Location, level and Compaction for Backfilling (A-2-4) from Stockpile # 09 of Sub Grade 2nd layer from Station 0+325 to 0+625 at Local Road # 08 Zone A.	M3	Package-01	927.56	90%	100%	834.804
15-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0751	Inspection for Placement, Location, level and Compaction for Backfilling (A-2-4) from Stockpile # 10 of Sub Grade 1st laye from Station 0+225 to 0+275 at Local Road # 10 Zone A.	m3	Package-01	198.75	90%	100%	178.875

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
26-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0727-1	Inspection for Placement, Location, level and Compaction for 2nd layer of Sub Grade from Station 0+025 to 0+300 at Local Road # 25 Zone B.	m3	Package-01	832.63	90%	100%	749.367
12-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0722	Inspection for Placement, Location, level and Compaction for Backfilling (A-2-4) from Stockpile # 09 of Sub Grade 2nd layer from Station 0+225 to 0+287 at Local Road # 11 Zone A.	m3	Package-01	188.32	90%	100%	169.488
12-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0721	Inspection for Placement, Location, level and Compaction for Backfilling (A-2-4) from Stockpile # 09 of Sub Grade 2nd layer from Station 0+300 to 0+600 (-5m) at Local Road # 04 Zone A.	m3	Package-01	673.84	90%	100%	606.456
26-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0711-1	Inspection for Placement, Location, level and Compaction for 2nd layer of Sub Grade from Station 0+200 to 0+525 at Local Road # 24 Zone B.	m3	Package-01	810.60	90%	100%	729.540
26-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0708-1	Inspection for Placement, Location, level and Compaction for 2nd layer of Sub Grade from Station 0+300 to 0+640 at Local Road # 25 Zone B	m3	Package-01	987.63	90%	100%	888.867
26-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0707-1	Inspection for Placement, Location, level and Compaction for 1st layer of Sub Grade from Station 0+025 to 0+300 at Local Road # 25 Zone B	m3	Package-01	864.54	90%	100%	778.086
26-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0690-1	Inspection for Placement, Location, level and Compaction for 1st layer of Sub Grade from Station 0+200 to 0+525 at Local Road # 24 Zone B.	m3	Package-01	810.60	90%	100%	729.540
26-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0689-1	Inspection for Placement, Location, level and Compaction for 1st layer of Sub Grade from Station 0+300 to 0+640 at Local Road # 25 Zone B.	m3	Package-01	945.38	90%	100%	850.842
10-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0685	Inspection for Placement, Location, level and Compaction for Backfilling (A-2-4) from Stockpile # 09 of Sub Grade 1st layer from Station 0+300 to 0+600 (-5m) at Local Road # 04 Zone A	m3	Package-01	673.84	90%	100%	606.456
16-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0766	Inspection for Placement, Location, level and Compaction for Backfilling (A-2-4) from Stockpile # 10 of Sub Grade 1st layer from Station 0+125 to 0+325 at Local Road # 08 Zone A.	m3	Package-01	658.53	90%	100%	592.677
16-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0764	Inspection for Placement, Location, level and Compaction for Backfilling (A-2-4) from Stockpile # 10 of Sub Grade 1st laye from Station 0+025 to 0+650 at Local Road # 09 Zone A.	m3	Package-01	1,924.99	90%	100%	1,732.491
16-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0762	Inspection for Placement, Location, level and Compaction for Backfilling (A-2-4) from Stockpile # 10 of Sub Grade 1st layer from Station 0+100 to 0+225 at Local Road # 11 Zone A. (-5m)	m3	Package-01	354.89	90%	100%	319.401
26-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0759-1	Inspection for Placement, Location, level and Compaction for 2nd layer of Sub Grade from Station 0+450 to 0+575 at Local Road # 27 Zone B.	m3	Package-01	286.60	90%	100%	257.940
17-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0767	Inspection for Placement, Location, level and Compaction for Backfilling (A-2-4) from Stockpile # 10 of Sub Grade 2nd laye from Station 0+225 to 0+275 at Local Road # 10 Zone A.	m3	Package-01	198.75	90%	100%	178.875
17-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0769	Inspection for Placement, Location, level and Compaction for Backfilling (A-2-4) from Stockpile # 10 of Sub Grade 2nd layer from Station 0+125 to 0+325 at Local Road # 08 Zone A.	m3	Package-01	658.53	90%	100%	592.677
20-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0771	Inspection for Placement, Location, level and Compaction for 1st layer of Sub Grade from Station 1+875 to 2+100 at Collector Road #02 Zone B.	m3	Package-01	854.73	90%	100%	769.257
20-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0777	Inspection for Placement, Location, level and Compaction for Backfilling (A-2-4) from Stockpile # 10 of Sub Grade 2nd laye from Station 0+025 to 0+650 at Local Road # 09 Zone A.	m3	Package-01	1,925.00	90%	100%	1,732.500
20-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0779	Inspection for Placement, Location, level and Compaction for Backfilling (A-2-4) from Stockpile # 10 of Sub Grade 1st laye from Station 0+190 to 0+300 at Collector Road # 01	m3	Package-01	484.50	90%	100%	436.050
21-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0791	Inspection for Placement, Location, level and Compaction for 1st layer of Sub Grade from Station 0+625 to 0+775 at Collector Road #02 Zone B.	m3	Package-01	347.97	90%	100%	313.173
02-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0661	Location, level and Compaction for Backfilling (A-2-4) from of Sub Grade 2nd layerrom Station 0+025 to 0+250 (Full Width) at Local Road # 13 Zone A	m3	Package-01	703.95	90%	100%	633.555
02-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0662	Inspection for Placement, Location, level and Compaction for 1st layer of Sub Grade from Station 0+825 to 0+970 at Collector Road # 01 Zone A.	m3	Package-01	573.45	90%	100%	516.105
05-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0671	Inspection for Placement, Location, level and Compaction for 2nd layer of Sub Grade Both Sides from Station 0+000 to 0+350 at Collector Road # 02 Zone B	m3	Package-01	1,281.00	90%	100%	1,152.900
10-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0674	Inspection for Placement, Location, level and Compaction for Backfilling (A-2-4) from Stockpile # 09 of Sub Grade 2nd layer from Station 0+825 to 0+975 (Full Width) at Collector Road # 01 Zone A	m3	Package-01	573.45	90%	100%	516.105
2026-09-31	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0631	Collactor RD 02 ST:0+000 TO 0+350 Layer 1	m3	Package-01	1,281.00	90%	100%	1,152.900

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
26-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0614-1	Local RD 23 ST: 0+025 TO 0+300 Layer 1	m3	Package-01	631.48	90%	100%	568.332
26-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0632-1	Local RD 23 ST: 0+025 TO 0+300 Layer 2	m3	Package-01	868.00	90%	100%	781.200
31-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0640	Local RD 13 ST: 0+025 TO 0+250 Layer 1	m3	Package-01	704.00	90%	100%	633.600
13-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0733	Local RD 11 ST: 0+100 TO 0+225 Layer 1	m3	Package-01	354.90	90%	100%	319.410
28-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0696	Local RD 11 ST: 0+225 TO 0+287.5 Layer 1	m3	Package-01	188.32	90%	100%	169.488
24-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0797	Collactor RD 01 ST: 0+188 TO 0+300 Layer 2	m3	Package-01	484.50	90%	100%	436.050
29-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0599	Collactor RD 02 ST:0+350TO 0+550 Layer 2	m3	Package-01	636.60	90%	100%	572.940
05-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0936	Collactor RD 02 ST: 0+550 TO 0+625 Layer 1	m3	Package-01	229.11	90%	100%	206.199
05-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0821-1	Collactor RD 02 ST: 0+625 TO 0+775 Layer 2	m3	Package-01	347.97	90%	100%	313.173
28-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0823	Collactor RD 02 ST 1+875 TO 2+100 Layer 2	m3	Package-01	854.73	90%	100%	769.257
05-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0802-1	Collactor RD 02 S: 2+175 TO 2+800 Layer 1	m3	Package-01	1,835.97	90%	100%	1,652.373
22-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0521-1	Collactor RD 01 ST: 0+725 TO 0+825 Layer 2	m3	Package-01	420.00	90%	100%	378.000
26-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0520-2	Local RD 02 ST: 0+850 TO 1+050 Layer 1	m3	Package-01	493.62	90%	100%	444.258
28-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0845-1	Collactor RD 02 S: 2+800 TO 2+925 Layer 1	m3	Package-01	537.00	90%	100%	483.300
01-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0894	Local RD 10: ST:0+075TO +225 Layer 1	m3	Package-01	474.95	90%	100%	427.455
30-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0890	Local RD 7: ST:0+400 TO +600 Layer 1	m3	Package-01	508.00	90%	100%	457.200
29-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0876	Local RD 7: ST:0+200 TO +400 Layer 1	m3	Package-01	523.89	90%	100%	471.501
27-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0838	Local RD 7: ST:0+025 TO +200 Layer 1	m3	Package-01	655.58	90%	100%	590.022
30-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0889-00	Backfilling 2nd Subgrade Layer (150mm) at Road # 07 from St 0+007 to St 0+600 Zone A	m3	Package-01	1,687.47	90%	100%	1,518.723
22-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0809	Local RD 11: ST:0+050 TO +100 Layer 1	m3	Package-01	146.30	90%	100%	131.670
28-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0836	Local RD 11 ST: 0+050 TO 0+100 Layer 2	m3	Package-01	146.30	90%	100%	131.670
27-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0817	Local RD 12 ST: 0+040 TO 0+250 Layer 1	m3	Package-01	576.15	90%	100%	518.535
29-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0854	Local RD 12 ST: 0+038 TO 0+250 Layer 2	m3	Package-01	576.15	90%	100%	518.535
30-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0882	Collactor RD 02 S: 1+600 TO 1+850 Layer 1	m3	Package-01	730.00	90%	100%	657.000

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
03-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0903	Local RD 8 ST: 0+010 TO 0+125 Layer 1	m3	Package-01	412.98	90%	100%	371.682
03-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0919	Local RD 8 ST: 0+010 TO 0+125 Layer 2	m3	Package-01	412.98	90%	100%	371.682
04-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0922	Local RD 27 ST: 0+025 TO 0+175 Layer 1	m3	Package-01	695.96	90%	100%	626.364
04-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0933	Local RD 27 ST: 0+025 TO 0+175 Layer 2	m3	Package-01	695.96	90%	100%	626.364
05-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0937	Backfilling 1st Subgrade Layer (150mm) at Collector Road # 02 from St 1+250 to St 1+525 Zone B	m3	Package-01	1,008.62	90%	100%	907.758
18-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1055	Inspection for Placement, Location, level and Compaction for Backfilling (A-2-4) from Stockpile # 10 of Sub Grade 1st layer from Station 0+200 to 0+525 at Local Road # 03 Zone A.	m3	Package-01	543.00	90%	100%	488.700
18-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1052	Inspection for Placement, Location, level and Compaction for Backfilling (A-2-4) from Stockpile # 10 of Sub Grade 1st layer from Station 0+400 to 0+800 at Local Road # 03 Zone A.	m3	Package-01	510.55	90%	100%	459.495
14-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1015	Inspection for Placement, Location, level and Compaction for Backfilling (A-2-4) from Stockpile # 10 of Sub Grade 1st layer from Station 1+650 to 1+975 at Local Road # 03 Zone A.	m3	Package-01	568.35	90%	100%	511.515
14-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1022	Inspection for Placement, Location, level and Compaction for 1st layer of sub grade from Station 2+100 to 2+175 at Colledtor Road # 02 Zone B.	m3	Package-01	281.30	90%	100%	253.170
14-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1030	Inspection for Placement, Location, level and Compaction for 1st layer of sub grade from Station 0+000 to 0+350 at local Road # 26 Zone B.	m3	Package-01	1,110.82	90%	100%	999.738
15-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1032	Inspection for Placement, Location, level and Compaction for Backfilling (A-2-4) from Stockpile # 10 of Sub Grade 2nd layer from Station 1+700 to 1+975 at Local Road # 03 Zone A.	m3	Package-01	568.35	90%	100%	511.515
17-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1035	Inspection for Placement, Location, level and Compaction for 2nd layer of sub grade from Station 1+525 to 1+675 at Collector Road # 02 Zone B.	m3	Package-01	610.00	90%	100%	549.000
14-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1010	Inspection for Placement, Location, level and Compaction for Backfilling (A-2-4) from Stockpile # 10 of Sub Grade 2nd layer from Station 1+025 to 1+175 at Local Road # 03 Zone A.	m3	Package-01	357.80	90%	100%	322.020
14-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1011	Inspection for Placement, Location, level and Compaction for Backfilling (A-2-4) from Stockpile # 10 of Sub Grade 2nd layer from Station 0+600 to 0+664 at Local Road # 04 Zone A.	m3	Package-01	183.25	90%	100%	164.925
14-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1012	Inspection for Placement, Location, level and Compaction for Backfilling (A-2-4) from Stockpile # 10 of Sub Grade 2nd layer from Station 0+200 to 0+300 at Local Road # 04 Zone A.	m3	Package-01	363.41	90%	100%	327.069
21-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1083	Inspection for Placement, Location, level and Compaction for 1st layer of sub grade Both Sides of Road from Station 0+060 to 0+150 at Arterial Road # 01 Zone B.	m3	Package-01	419.61	90%	100%	377.649
21-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1082	Inspection for Placement, Location, level and Compaction for 2nd layer of sub grade from Station 1+350 to 1+650 at local Road # 26 Zone B.	m3	Package-01	988.05	90%	100%	889.245
20-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1078	Inspection for Placement, Location, level and Compaction for Backfilling (A-2-4) from Stockpile # 10 of Sub Grade 2nd layer from Station 1+250 to 1+500 at Local Road # 03 Zone A.	m3	Package-01	469.70	90%	100%	422.730
20-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1077	Inspection for Placement, Location, level and Compaction for 1st layer of sub grade from Station 1+350 to 1+650 at local Road # 26 Zone B.	m3	Package-01	988.05	90%	100%	889.245
20-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1073	Inspection for Placement, Location, level and Compaction for Backfilling (A-2-4) from Stockpile # 10 of Sub Grade 1st layer from Station 0+200 to 0+525 at Local Road # 03 Zone A.	m3	Package-01	543.00	90%	100%	488.700
19-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1068	Inspection for Placement, Location, level and Compaction for Backfilling (A-2-4) from Stockpile # 10 of Sub Grade 2nd layer from Station 0+525 to 0+800 at Local Road # 03 Zone A.	m3	Package-01	510.55	90%	100%	459.495
19-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1067	Inspection for Placement, Location, level and Compaction for Backfilling (A-2-4) from Stockpile # 10 of Sub Grade 2nd layer from Station 1+500 to 1+700 at Local Road # 03 Zone A.	m3	Package-01	385.30	90%	100%	346.770
19-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1066	Inspection for Placement, Location, level and Compaction for Backfilling (A-2-4) from Stockpile # 10 of Sub Grade 1st layer from Station 1+250 to 1+500 at Local Road # 03 Zone A.	m3	Package-01	469.70	90%	100%	422.730
11-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0982	Inspection for Placement, Location, level and Compaction for 1st layer of Sub Grade from Station 0+975 to 1+250 at Collector Road #02 Zone B.	m3	Package-01	817.73	90%	100%	735.957

المقاول/ شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
11-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0983	Inspection for Placement, Location, level and Compaction for 1st layer of Sub Grade (Remaining Area) from Station 2+675 to 2+825 at Collector Road #02 Zone B.	m3	Package-01	108.50	90%	100%	97.650
11-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0984	Inspection for Placement, Location, level and Compaction for 2nd layer of Sub Grade (Remaining Area) from Station 2+675 to 2+825 at Collector Road #02 Zone B.	m3	Package-01	108.50	90%	100%	97.650
11-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0989	Inspection for Placement, Location, level and Compaction for Backfilling (A-2-4) from Stockpile # 10 of Sub Grade 1st layer from Station 1+025 to 1+175 at Local Road # 03 Zone A.	m3	Package-01	357.80	90%	100%	322.020
12-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0990	Inspection for Placement, Location, level and Compaction for Backfilling (A-2-4) from Stockpile # 10 of Sub Grade 1st layer from Station 0+600 to 0+664 at Local Road # 04 Zone A.	m3	Package-01	183.25	90%	100%	164.925
07-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0968	Inspection for Placement, Location, level and Compaction for Backfilling (A-2-4) from Stockpile # 10 of Sub Grade 1st layer from Station 0+025 to 0+075 at Local Road # 10 Zone A.	m3	Package-01	147.15	90%	100%	132.435
05-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0928	Inspection for Placement, Location, level and Compaction for Backfilling (A-2-4) from Stockpile # 10 of Sub Grade 1st layer from Station 0+025 to 0+200 at Local Road # 04 Zone A.	m3	Package-01	558.45	90%	100%	502.605
05-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0929	Inspection for Placement, Location, level and Compaction for Backfilling (A-2-4) from Stockpile # 10 of Sub Grade 1st layer from Station 0+550 to 0+750 at Local Road # 02 Zone A.	m3	Package-01	617.75	90%	100%	555.975
05-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0949	Inspection for Placement, Location, level and Compaction for Backfilling (A-2-4) from Stockpile # 10 of Sub Grade 1st layer from Station 0+350 to 0+550 at Local Road # 02 Zone A.	m3	Package-01	657.59	90%	100%	591.831
06-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0950	Inspection for Placement, Location, level and Compaction for Backfilling (A-2-4) from Stockpile # 10 of Sub Grade 2nd layer from Station 0+025 to 0+200 at Local Road # 04 Zone A.	m3	Package-01	558.45	90%	100%	502.605
07-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0960	Inspection for Placement, Location, level and Compaction for 1st layer of Sub Grade from Station 1+850 to 1+875 at Collector Road #02 Zone B.	m3	Package-01	106.65	90%	100%	95.985
07-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0961	Inspection for Placement, Location, level and Compaction for 2nd layer of Sub Grade from Station 0+550 to 0+625 at Collector Road #02 Zone B.	m3	Package-01	229.11	90%	100%	206.199
07-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0962	Inspection for Placement, Location, level and Compaction for 2nd layer of Sub Grade from Station 1+250 to 1+525 at Collector Road #02 Zone B.	m3	Package-01	1,008.62	90%	100%	907.758
07-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0963	Inspection for Placement, Location, level and Compaction for 2nd layer of Sub Grade from Station 1+675 to 1+875 at Collector Road #02 Zone B.	m3	Package-01	836.55	90%	100%	752.895
12-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0991	Inspection for Placement, Location, level and Compaction for Backfilling (A-2-4) from Stockpile # 10 of Sub Grade 1st layer from Station 0+200 to 0+300 at Local Road # 04 Zone A.	m3	Package-01	363.41	90%	100%	327.069
10-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0992	Inspection for Placement, Location, level and Compaction for Backfilling (A-2-4) from Stockpile # 10 of Sub Grade 1st layer from Station 1+975 to 2+350 (-10m) at Local Road # 03 Zone A.	m3	Package-01	754.20	90%	100%	678.780
12-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0996	Inspection for Placement, Location, level and Compaction for Backfilling (A-2-4) from Stockpile # 10 of Sub Grade 2nd layer from Station 0+025 to 0+075 at Local Road # 10 Zone A.	m3	Package-01	147.15	90%	100%	132.435
13-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0998	Inspection for Placement, Location, level and Compaction for Backfilling (A-2-4) from Stockpile # 10 of Sub Grade 2nd layer from Station 1+975 to 2+350 (-5m) at Local Road # 03 Zone A.	m3	Package-01	754.20	90%	100%	678.780
12-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0999	Inspection for Placement, Location, level and Compaction for 1st layer of sub grade from Station 0+000 to 0+350 at local Road # 26 Zone B.	m3	Package-01	1,110.82	90%	100%	999.738
13-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1000	Inspection for Placement, Location, level and Compaction for 2nd layer of sub grade from Station 0+975 to 1+250 at Collector Road # 02 Zone B.	m3	Package-01	1,013.70	90%	100%	912.330
15-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1023	Inspection for Placement, Location, level and Compaction for Backfilling (A-2-4) from Stockpile # 10 of Sub Grade 1nd layer from Station 0+800 to 1+025 at Local Road # 03 Zone A.	m3	Package-01	656.63	90%	100%	590.967
14-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1025	Inspection for Placement, Location, level and Compaction for 2nd layer of sub grade from Station 2+100 to 2+275 at Colledtor Road # 02 Zone B.	m3	Package-01	281.30	90%	100%	253.170
18-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1054	Inspection for Placement, Location, level and Compaction for Backfilling (A-2-4) from Stockpile # 10 of Sub Grade 1st layer from Station 1+500 to 1+700 at Local Road # 03 Zone A.	m3	Package-01	385.30	90%	100%	346.770
21-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1085	Inspection for Placement, Location, level and Compaction for Backfilling (A-2-4) from Stockpile # 10 of Sub Grade 1st layer from Station 0+150 to 0+350 at Local Road # 02 Zone A.	m3	Package-01	597.34	90%	100%	537.606
21-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1084	Inspection for Placement, Location, level and Compaction for Backfilling (A-2-4) from Stockpile # 10 of Sub Grade 1st layer from Station 0+050 to 0+200 at Local Road # 03 Zone A.	m3	Package-01	227.07	90%	100%	204.363

المقاول/ شركة مفرح مرزوق الحربي وشركاه المحدودة

الإستشاري/ ايجس السعودية للاستشارات الهندسية

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
24-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1116	Inspection for Placement, Location, level and Compaction for Backfilling (A-2-4) from Stockpile # 10 of Sub Grade 2nd layer from Station 0+050 to 0+200 at Local Road # 03 Zone A.	m3	Package-01	227.07	90%	100%	204.363
22-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1101	Inspection for Placement, Location, level and Compaction for 2nd layer of sub grade Both Sides of Road from Station 0+060 to 0+150 at Arterial Road # 01 Zone B.	m3	Package-01	419.61	90%	100%	377.649
15-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0756	Inspection for Placement, Location, level and Compaction for 1st layer of Sub Grade from Station 0+475 to 0+575 at Local Road # 27 Zone B.	m3	Package-01	325.25	90%	100%	292.725
04-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0884	Inspection for Placement, Location, level and Compaction for 2nd layer of Sub Grade from Station 2+550 to 2+925 at Collector Road #02 Zone B.	m3	Package-01	1,317.60	90%	100%	1,185.840
06-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0824-1	Inspection for Placement, Location, level and Compaction for 2nd layer of Sub Grade from Station 2+275 to 2+550 at Collector Road #02 Zone B.	m3	Package-01	778.25	90%	100%	700.425
06-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0822-1	Inspection for Placement, Location, level and Compaction for 2nd layer of Sub Grade from Station 0+775 to 0+975 at Collector Road #02 Zone B.	m3	Package-01	707.60	90%	100%	636.840
29-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0855	Inspection for Placement, Location, level and Compaction for Backfilling (A-2-4) from Stockpile # 10 of Sub Grade 1st layer from Station 0+075 to 0+225 at Local Road # 10 Zone A.	m3	Package-01	474.95	90%	100%	427.455
25-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0819-1	Inspection for Placement, Location, level and Compaction for 1st layer of Sub Grade from Station 0+775 to 0+975 at Collector Road #02 Zone B.	m3	Package-01	707.60	90%	100%	636.840
26-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1158	Inspection for Placement, Location, level and Compaction for Backfilling (A-2-4) from Stockpile # 10 of Sub Grade 1st layer from Station 0+087 to 0+150 at Local Road # 02 Zone A.	m3	Package-01	159.75	90%	100%	143.775
25-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1159	Inspection for Placement, Location, level and Compaction for Backfilling (A-2-4) from Stockpile # 10 of Sub Grade 1st layer from Station 0+250 to 0+485 at Local Road # 01 Zone A.	m3	Package-01	541.50	90%	100%	487.350
26-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1173	Inspection for Placement, Location, level and Compaction for Backfilling (A-2-4) from Stockpile # 10 of Sub Grade 1st layer from Station 0+125 to 0+250 at Local Road # 01 Zone A.	m3	Package-01	257.25	90%	100%	231.525
24-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1106	Inspection for Placement, Location, level and Compaction for Backfilling (A-2-4) from Stockpile # 10 of Sub Grade 2nd layer from Station 0+150 to 0+350 at Local Road # 02 Zone A.	m3	Package-01	597.34	90%	100%	537.606
06-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0956	Inspection for Placement, Location, level and Compaction for Backfilling (A-2-4) from Stockpile # 10 of Sub Grade 2nd layer from Station 0+350 to 0+750 at Local Road # 02 Zone A.	m3	Package-01	1,275.34	90%	100%	1,147.806
28-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1201	Location, level and Compaction for 2nd Layer of Sub Grade (Remaining Area) from Station 0+150 to 0+500 at Arterial Road # 01 Zone B.	m3	Package-01	1,046.65	90%	100%	941.985
28-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1200	Location, level and Compaction for 1st Layer of Sub Grade (Remaining Area) from Station 0+150 to 0+500 at Arterial Road # 01 Zone B.	m3	Package-01	1,046.65	90%	100%	941.985
26-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1174	Inspection for Placement, Location, level and Compaction for Backfilling (A-2-4) from Stockpile # 10 of Sub Grade 2nd layer from Station 0+250 to 0+475 at Local Road # 01 Zone A.	m3	Package-01	541.50	90%	100%	487.350
28-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1203	Location, level and Compaction for 2nd Layer of Sub Grade (Remaining Area) from Station 0+500 to 0+700 at Arterial Road - 01 Zone B.	m3	Package-01	7.73	90%	100%	6.957
28-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1202	Location, level and Compaction for 1st Layer of Sub Grade (Remaining Area) from Station 0+500 to 0+700 at Arterial Road # 01 Zone B.	m3	Package-01	7.73	90%	100%	6.957
28-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1142	Inspection for Placement, Location, level and Compaction for 1st layer of Sub Grade (Remaining Area) from Station 2+275 to 2+675 at Collector Road #02 Zone B.	m3	Package-01	344.57	90%	100%	310.113
28-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1143	Inspection for Placement, Location, level and Compaction for 2nd layer of Sub Grade (Remaining Area) from Station 2+275 to 2+675 at Collector Road #02 Zone B.	m3	Package-01	344.57	90%	100%	310.113
29-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1204	Inspection for Placement, Location, level and Compaction for 1st layer of Sub Grade (Remaining Area) from Station 0+975 to 1+250 at Collector Road #02 Zone B.	m3	Package-01	195.97	90%	100%	176.373
28-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1207	Inspection for Placement, Location, level and Compaction for 2nd layer of sub grade (Remaining Area) from Station 2+100 to 2+275 at Colledtor Road # 02 Zone B.	m3	Package-01	360.10	90%	100%	324.090
28-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1205	Inspection for Placement, Location, level and Compaction for 1st layer of Sub Grade (Remaining Area) from Station 1+250 to 1+525 at Collector Road # 02 Zone B.	m3	Package-01	606.38	90%	100%	545.742
28-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1216	Inspection for Placement,Location,level and Compaction for 1st layer of Sub Grade Both Sides from Station 0+025 to 0+300 at Local Road # 25 Zone B.(RemainingArea)	m3	Package-01	124.86	90%	100%	112.374

Data sensitivity - Public

المقاول
شركة مفرح مرزوق الحربي وشركاه المحدودة

المالك
الهيئة السعودية للمدن الصناعية ومناطق التقنية

الاستشـــــاري
ايجس السعودية للاستشارات الهندسية

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
28-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1215	Inspection for Placement ,Location, level and Compaction for 2nd layer of Sub Grade Both Sides from Station 0+025 to 0+300 at Local Road # 25 Zone B.(Remaining Area)	m3	Package-01	156.72	90%	100%	141.048
28-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1218	Inspection for Placement,Location,level and Compactionfor 1st layer of Sub Grade from Station 0+200 to 0+525 atLocal Road # 24 Zone B (Remaining Area)	m3	Package-01	76.90	90%	100%	69.210
28-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1217	Inspection for Placement,Location,level and Compactionfor 2nd layer of Sub Grade from Station 0+200 to 0+525atLocal Road # 24 Zone B (Remaining Area)	m3	Package-01	76.90	90%	100%	69.210
27-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1189	Inspection for Placement, Location, level and Compaction for Backfilling (A-2-4) from Stockpile # 10 of Sub Grade 2nd layer from Station 0+125 to 0+250 at Local Road # 01 Zone A.	m3	Package-01	257.25	90%	100%	231.525
28-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1047-1	Inspection for Placement, Location, level and Compaction for Backfilling (A-2-4) from Stockpile # 10 of Sub Grade 2nd layer from Station 0+800 to 1+025 at Local Road # 03 Zone A.	m3	Package-01	656.63	90%	100%	590.967
28-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1212	Inspection for Placement, Location, level and Compaction for1st layer of Sub Grade from Station 0+475 to 0+575 at LocalRoad # 27 Zone B.(Remaining Area)	m3	Package-01	38.40	90%	100%	34.560
30-Oct-26		SupGrade 'Local RD 03 ST:1+200 TO 1+225 laer-01 Zone-A	m3	Package-01	90.72	90%	100%	81.648
30-Oct-26		SupGrade 'Local RD 03 ST:1+200 TO 1+225 laer-02 Zone-A	m3	Package-01	90.72	90%	100%	81.648
30-Oct-26		SupGrade 'Local RD 26 ST:1+350 TO 1+225 laer-01	m3	Package-01	227.90	90%	100%	205.110
30-Oct-26		SupGrade 'Local RD 26 ST:1+350 TO 1+225 laer-02	m3	Package-01	227.90	90%	100%	205.110
30-Oct-26		SupGrade 'Local RD 25 ST:0+300 TO 0+640 laer-01 (Remaining)	m3	Package-01	162.96	90%	100%	146.664
30-Oct-26		SupGrade 'Local RD 25 ST:0+300 TO 0+640 laer-02 (Remaining)	m3	Package-01	120.71	90%	100%	108.639
30-Oct-26		SupGrade 'Local RD 23 ST:0+025 TO 0+300 laer-01 (Remaining)	m3	Package-01	236.52	90%	100%	212.868
30-Oct-26		SupGrade 'Local RD7 ST:0+400 TO 0+600 laer-02 Zone-A	m3	Package-01	508.00	90%	100%	457.200
30-Oct-26		SupGrade 'Local RD7 ST:0+025 TO 0+200 laer-02 Zone-A	m3	Package-01	655.68	90%	100%	590.112
30-Oct-26		SupGrade 'Local RD 2 ST:0+008 TO 0+150 laer-01 Zone-A	m3	Package-01	160.00	90%	100%	144.000
30-Oct-26		SupGrade 'Local RD 2 ST:0+008 TO 0+150 laer-02 Zone-A	m3	Package-01	160.00	90%	100%	144.000
30-Oct-26		SupGrade 'Collector Road 2 ST:1+675 TO 0+875 laer-02 Zone-B	m3	Package-01	106.65	90%	100%	95.985
30-Oct-26		SupGrade 'Collector Road 2 ST:0+625 TO 0+650 laer-01 Zone-B	m3	Package-01	89.62	90%	100%	80.658
30-Oct-26		SupGrade 'Collector Road 2 ST:0+625 TO 0+650 laer-02 Zone-B	m3	Package-01	89.62	90%	100%	80.658
30-Oct-26		SupGrade 'Arterial Road 2 ST:0+000 TO 0+100 laer-01 Zone-B	m3	Package-01	406.50	90%	100%	365.850
30-Oct-26		SupGrade 'Arterial Road 2 ST:0+000 TO 0+100 laer-02 Zone-B	m3	Package-01	406.50	90%	100%	365.850
					Accumulative QTY			105,904.580
					10% Retention QTY			0.000
					Total Certified Accumulative QTY			105,904.580

المقاول/ شركة مفرح مرزوق الحربي وشركاه المحدودة

الإستشاري/ ايجس السعودية للاستشارات الهندسية

Data sensitivity - Public

الاستشـــــاري	المالك	المقاول
ايجس السعودية للاستشارات الهندسية	الهيئة السعودية للمدن الصناعية ومناطق التقنية	شركة مفرح مرزوق الحربي وشركاه المحدودة

المستخلص رقم (06) من الفتره 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
					Previous QTY			70,015.610
					Current QTY			35,888.970
					BOQ Quantity			222,337.000
					90% Avalible Qty			200,103.300
					Remaining avalible Qty			94,198.720

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
B1 32 11 23 01	#N/A							
16-May-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0138	Location, level and Compaction of Placement of Aggregate Base Course (200mm) from Station 0+100 to 0+475 at Local Road # 20 Zone B.	M3	Package-01	1,167.63	90%	100%	1,050.867
10-May-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0146	Location, level and Compaction of Placement of Aggregate Base Course (200mm) from Station 0+040 to 0+100 at Local Road # 20 Zone B.	M3	Package-01	163.40	90%	100%	147.060
14-May-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0172	Location, level and Compaction of Placement of Aggregate Base Course (200mm) from Station 0+075 to 0+400 at Local Road # 19 Zone B.	M3	Package-01	944.82	90%	100%	850.338
18-May-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0183	Location, level and Compaction of Placement of Aggregate Base Course (200mm) from Station 0+012.5 to 0+075 at Local Road # 19 Zone B. 0+012.5 to 0+075 at Local Road # 19 Zone B.	M3	Package-01	148.98	90%	100%	134.082
18-May-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0189	Location, level and Compaction ofPlacement of Aggregate Base Course (200mm) from Station 0+012.5 to 0+040 at Local Road # 20 Zone B.	M3	Package-01	66.23	90%	100%	59.607
22-May-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0194	Location, level and Compaction of Placement of Aggregate Base Course (200mm) Left Side width 5m from Station 0+040 to 0+475at Local Road # 20 Zone B.	M3	Package-01	433.33	90%	100%	389.997
06-Jun-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0210	Placement of Aggregate Base Course (200mm) from Station 0+050 to 0+312.5 (Left Side Width 5m) at Local Road 19 Zone B	M3	Package-01	194.30	90%	100%	174.870
04-Jul-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0260	Location, level and Compaction of Placement of Aggregate Base Course (200mm) Left Side Width 5m from Station 0+312.5 to 0+400 at Local Road # 19 Zone B.	M3	Package-01	77.55	90%	100%	69.795
02-Jul-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0256	Location, level and Compaction of Placement of Aggregate Base Course (200mm) from Station 0+000 to 0+300 at Local Road # 18 Zone B.	M3	Package-01	1,202.65	90%	100%	1,082.385
21-Jul-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0315	Location, level and Compaction for Placement of Aggregate Base Course(200mm) at	M3	Package-01	723.53	90%	100%	651.177
25-Jul-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0335	Location, level and Compaction for Plcement of Aggregate Base Course(200mm) at Station 1+100 to 1+400 at local Road # 01 Zone A.	M3	Package-01	1,077.20	90%	100%	969.480
01-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0369	Location, level and Compaction for Plcement of Aggregate Base Course(200mm) at Station 0+850 to 1+100 at local Road # 01 Zone A.	M3	Package-01	877.49	90%	100%	789.741
09-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0426	Location, level and Compaction of Placement of Aggregate Base Course (200mm) Left Side from Station 0+150 to 0+400 at Arterial Road - 01 Zone	M3	Package-01	747.70	90%	100%	672.930
15-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0494	Location, level and Compaction of Placement of Aggregate Base Course (200mm) from Station 0+125 to 0+500 at Local Road - 21 Zone B.	M3	Package-01	1,623.00	90%	100%	1,460.700
30-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0534	Inspection for Placement, Location, level and Compaction of Aggregate Base Course(200mm) (A-1-a) at Station 1+350 to 1+675 at local Road - 02 Zone A.	M3	Package-01	1,245.76	90%	100%	1,121.184
16-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0444	Location, level and Compaction of Placement of Aggregate Base Course (200mm) Left Side from Station 0+400 to 0+750 at Arterial Road - 01 Zone B.	M3	Package-01	1,046.80	90%	100%	942.120
10-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0417	Location, level and Compaction of Placement of Aggregate Base Course (200mm) Right Side from Station 0+150 to 0+500 at Arterial Road - 01 Zone B.	M3	Package-01	1,198.53	90%	100%	1,078.677
29-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0471	Location, level and Compaction of Placement of Aggregate Base Course (200mm) Right Side from Station 0+750 to 0+900 at Arterial Road - 01 Zone B.	M3	Package-01	385.70	90%	100%	347.130
29-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0470	Location, level and Compaction of Placement of Aggregate Base Course (200mm) Left Side from Station 0+750 to 0+900 at Arterial Road - 01 Zone B.	M3	Package-01	385.70	90%	100%	347.130
22-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0550	Inspection for Placement, Location, level and Compaction of Aggregate Base Course(200mm) (A-1-a) at Station 1+050 to 1+350 at local Road - 02 Zone A.	M3	Package-01	1,195.40	90%	100%	1,075.860
29-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0569	Inspection for Placement, Location, level and Compaction of Aggregate Base Course(200mm) (A-1-a) at Station 0+850 to 1+050 at local Road - 02 Zone A.	M3	Package-01	519.75	90%	100%	467.775
30-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0580	Inspection for Placement, Location, level and Compaction of Aggregate Base Course(200mm) (A-1-a) at Station 0+600 to 0+850 at local Road - 01 Zone A.	M3	Package-01	818.20	90%	100%	736.380
29-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0591	Inspection for Placement, Location, level and Compaction of Aggregate Base Course(200mm) (A-1-a) at Station 0+050 to 0+250 at local Road - 15 Zone A.	M3	Package-01	784.54	90%	100%	706.086
29-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0577	Inspection for Placement, Location, level and Compaction of Aggregate Base Course(200mm) (A-1-a) at Station 0+600 to 0+825 (LHS) at Collector Road - 01 Zone A.	M3	Package-01	520.69	90%	100%	468.621
29-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0607	Location, level and Compaction of Placement of Aggregate Base Course (200mm) from Station 0+025 to 0+300 at Local Road - 22 Zone B.	M3	Package-01	1,097.90	90%	100%	988.110

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
10-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0712	Location, level and Compaction of Placement of Aggregate Base Course (200mm) from Station 0+062.5 to 0+275 at Local Road - 23 Zone B.	M3	Package-01	690.60	90%	100%	621.540
07-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0698	Inspection for Placement, Location, level and Compaction of Aggregate Base Course(200mm) (A-1-a) at Station 0+025 to 0+250 at local Road - 13 Zone A.	M3	Package-01	871.91	90%	100%	784.719
10-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0700-1	Inspection for Placement, Location, level and Compaction of Aggregate Base Course(200mm) (A-1-a) at Station 0+025 to 0+300 at local Road - 14 Zone A.	M3	Package-01	1,166.95	90%	100%	1,050.255
16-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0763	Inspection for Placement, Location, level and Compaction of Aggregate Base Course(200mm) (A-1-a) from Station 0+300 to 0+600 at Local Road - 04 Zone A	M3	Package-01	771.20	90%	100%	694.080
20-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0776	Inspection for Placement, Location, level and Compaction of Aggregate Base Course(200mm) (A-1-a) from Station 0+400 to 0+600 at Local Road - 08 Zone A	M3	Package-01	786.34	90%	100%	707.706
08-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0658-1	Inspection for Placement, Location, level and Compaction of Aggregate Base Course(200mm) (A-1-a) at Station 0+300 to 0+475 (RHS & LHS) at Collector Road - 01	M3	Package-01	851.61	90%	100%	766.449
07-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0438-1	Placement of Aggregate Base Course (200mm) from Station 0+550 to 0+750 (Right Side 9m Width) at Arterial Road 01 Zone B	M3	Package-01	418.63	90%	100%	376.767
20-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0772	Arterial NO 01 ST:0+500 TO 0+750 Right	M3	Package-01	178.17	90%	100%	160.353
20-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0784	Arterial NO 01 ST:0+750TO 0+900 Right	M3	Package-01	135.64	90%	100%	122.076
20-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0785	Arterial NO 01ST: 0+750 TO 0+900 Left	M3	Package-01	135.64	90%	100%	122.076
30-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0623	Placement of Aggregate Base Course (200mm) from Station 0+600 to 0+825 (Right Side) at Collector Road 01 Zone A	M3	Package-01	503.78	90%	100%	453.402
01-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0641	Placement of Aggregate Base Course (200mm) from Station 0+475 to 0+575 (Both Side) at Collector Road 01 Zone A	M3	Package-01	371.89	90%	100%	334.701
26-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0742-1	Collactor RD 01 ST: 0+825 TO 0+968	M3	Package-01	668.35	90%	100%	601.515
22-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0801	Collactor RD 02 ST: 0+150 TO 0+550	M3	Package-01	795.02	90%	100%	715.518
20-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0783	Local RD 23 ST: 0+025 TO 0+063	M3	Package-01	131.40	90%	100%	118.260
22-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0807	Local RD 08 ST: 0+125 TO 0+400	M3	Package-01	1,182.45	90%	100%	1,064.205
28-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0874	Collactor RD 02 ST: 0+125 TO 0+150	M3	Package-01	65.99	90%	100%	59.391
28-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0840	Local RD 25 ST: 0+025 TO 0+645	M3	Package-01	2,679.15	90%	100%	2,411.235
03-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0904	Placement of Aggregate Base Course (200mm) from Station 0+087 to 0+237 at Local Road 12 Zone A	M3	Package-01	412.03	90%	100%	370.827
28-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0834	Local RD 9 ST: 0+075 TO 0+300	M3	Package-01	574.45	90%	100%	517.005
26-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0828	Local RD 9 ST: 0+300 TO 0+650	M3	Package-01	900.02	90%	100%	810.018
28-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0820	Collactor RD 02 ST: 0+125 TO 0+325 Right Side	M3	Package-01	398.00	90%	100%	358.200
03-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0912	Placement of Aggregate Base Course (200mm) from Station 0+150 to 0+400 at Local Road 24 Zone B	M3	Package-01	808.77	90%	100%	727.893
14-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1014	Inspection for Placement, Location, level and Compaction of Aggregate Base Course(200mm) (A-1-a) from Station 1+975 to 2+350 at Local Road # 03 Zone A.	M3	Package-01	677.76	90%	100%	609.984

المقاول شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
17-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1026	Inspection for Placement, Location, level and Compaction of Aggregate Base Course (200mm) (A-1-a) from Station 0+850 to 1+250 (LHS) at Collector Road # 02 Zone B.	M3	Package-01	1,043.60	90%	100%	939.240
17-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1033	Location, level and Compaction of Placement of Aggregate Base Course (200mm) Left Side from Station 2+825 to 2+925 at Collector Road # 02 Zone B.	M3	Package-01	290.92	90%	100%	261.828
17-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1036	Location, level and Compaction of Placement of Aggregate Base Course (200mm) Left Side from Station 1+250 to 1+425 at Collector Road # 02 Zone B.	M3	Package-01	457.96	90%	100%	412.164
17-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1045	Inspection for Placement, Location, level and Compaction of Aggregate Base Course(200mm) (A-1-a) from Station 0+600 to 0+664 at Local Road # 04 Zone A.	M3	Package-01	268.90	90%	100%	242.010
18-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1050	Location, level and Compaction of Placement of Aggregate Base Course (200mm) Right Side from Station 1+225 to 1+475 at Collector Road # 02 Zone B.	M3	Package-01	423.16	90%	100%	380.844
12-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1006	Inspection for Placement, Location, level and Compaction of Aggregate Base Course (200mm) (A-1-a) from Station 0+007 to 0+075 at Local Road # 07 Zone A.	M3	Package-01	308.18	90%	100%	277.362
13-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1004	Inspection for Placement, Location, level and Compaction of Aggregate Base Course(200mm) (A-1-a) from Station 1+900 to 2+100 (RHS) at Collector Road # 02 Zone B.	M3	Package-01	383.10	90%	100%	344.790
13-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1003	Inspection for Placement, Location, level and Compaction of Aggregate Base Course(200mm) (A-1-a) from Station 0+550 to 0+850 (LHS) at Collector Road # 02 Zone B.	M3	Package-01	551.52	90%	100%	496.368
18-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1002	Inspection for Placement, Location, level and Compaction of Aggregate Base Course(200mm) (A-1-a) from Station 1+900 to 2+100 (LHS) at Collector Road # 02 Zone B.	M3	Package-01	525.00	90%	100%	472.500
13-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1001	Inspection for Placement, Location, level and Compaction of Aggregate Base Course(200mm) (A-1-a) from Station 0+550 to 0+750 (RHS) at Collector Road # 02 Zone B.	M3	Package-01	245.48	90%	100%	220.932
20-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1075	Location, level and Compaction of Placement of Aggregate Base Course (200mm) Left Side from Station 1+425 to 1+900 at Collector Road # 02 Zone B.	M3	Package-01	1,259.03	90%	100%	1,133.127
19-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1069	Inspection for Placement, Location, level and Compaction of Aggregate Base Course (200mm) (A-1-a) from Station 0+900 to 1+025 at Local Road # 03 Zone A	M3	Package-01	261.10	90%	100%	234.990
10-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0978	Location, level and Compaction of Placement of Aggregate Base Course (200mm) Left Side from Station 2+675 to 2+825 at Collector Road # 02 Zone B.	M3	Package-01	399.00	90%	100%	359.100
11-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0985	Location, level and Compaction of Placement of Aggregate Base Course (200mm) Right Side from Station 2+675 to 2+925 at Collector Road # 02 Zone B.	M3	Package-01	642.59	90%	100%	578.331
04-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0930	Inspection for Placement, Location, level and Compaction of Aggregate Base Course (200mm) (A-1-a) from Station 0+075 to 0+250 at Local Road # 07 Zone A.	M3	Package-01	715.31	90%	100%	643.779
07-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0951	Inspection for Placement, Location, level and Compaction of Aggregate Base Course(200mm) (A-1-a) from Station 0+075 to 0+275 at Local Road # 10 Zone A.	M3	Package-01	609.45	90%	100%	548.505
07-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0958	Location, level and Compaction of Placement of Aggregate Base Course (200mm) from Station 0+062.5 to 0+325 at Local Road # 27 Zone B.	M3	Package-01	992.03	90%	100%	892.827
08-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0969	Inspection for Placement, Location, level and Compaction of Aggregate Base Course (200mm) (A-1-a) from Station 0+007 to 0+125 at Local Road # 08 Zone A.	M3	Package-01	523.39	90%	100%	471.051
17-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1038	Location, level and Compaction of Placement of Aggregate Base Course (200mm) Both Side of Road from Station 2+650 to 2+675 at Collector Road # 02 Zone B.	M3	Package-01	118.94	90%	100%	107.046
17-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1043	Inspection for Placement, Location, level and Compaction of Aggregate Base Course (200mm) (A-1-a) from Station 1+050 to 1+175 at Local Road # 03 Zone A.	M3	Package-01	418.86	90%	100%	376.974
18-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1044	Inspection for Placement, Location, level and Compaction of Aggregate Base Course (200mm) (A-1-a) from Station 1+725 to 1+975 at Local Road # 03 Zone A.	M3	Package-01	492.20	90%	100%	442.980
04-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0914	Inspection for Placement, Location, level and Compaction of Aggregate Base Course (200mm) (A-1-a) from Station 0+200 to 0+300 (LHS) at Collector Road # 01 Zone A.	M3	Package-01	283.04	90%	100%	254.736
21-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1103	Inspection for Placement, Location, level and Compaction of Aggregate Base Course(200mm) (A-1-a) from Station 0+600 to 0+900 at Local Road # 03 Zone A.	M3	Package-01	590.80	90%	100%	531.720
11-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0994-1	Inspection for Placement, Location, level and Compaction of Aggregate Base Course(200mm) (A-1-a) from Station 0+325 to 0+500 at Local Road # 07 Zone A.	M3	Package-01	1,142.90	90%	100%	1,028.610

المقاول: شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
11-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1115	Inspection for Placement, Location, level and Compaction of Aggregate Base Course (200mm) (A-1-a) from Station 0+212.5 to 0+587.5 at Local Road # 03 Zone A.	M3	Package-01	648.00	90%	100%	583.200
04-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0938	Inspection for Placement, Location, level and Compaction of Aggregate Base Course(200mm) (A-1-a) from Station 0+250 to 0+325 at Local Road # 07 Zone A.	M3	Package-01	306.60	90%	100%	275.940
06-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0957-1	Inspection for Placement, Location, level and Compaction of Aggregate Base Course(200mm) (A-1-a) from Station 0+010 to 0+075 at Local Road # 09 Zone A.	M3	Package-01	303.60	90%	100%	273.240
30-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0877	Inspection for Placement, Location, level and Compaction of Aggregate Base Course(200mm) (A-1-a) from Station 0+062.5 to 0+275 at Local Road # 11 Zone A.	M3	Package-01	723.63	90%	100%	651.267
		Local Road-02 Aggregate Base Course ST:0+350 to 0+550	M3	Package-01	597.50	90%	100%	537.750
08-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0973-1	Inspection for Placement, Location, level and Compaction of Aggregate Base Course(200mm) (A-1-a) from Station 0+550 to 0+700 at Local Road # 02 Zone A.	M3	Package-01	785.57	90%	100%	707.013
16-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1013	Local Road-04 Aggregate Base Course ST:0+025 to 0+300	M3	Package-01	931.10	90%	100%	837.990
06-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1098	Location, level and Compaction of Placement of Aggregate Base Course (200mm) Right Side from Station 1+475 to 1+900 at Collector Road # 02 Zone B.	M3	Package-01	1,046.32	90%	100%	941.688
22-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1113	Inspection for Application of Prime Coat Left Side from Station 2+100 to 2+650 at Collector Road # 02 Zone B.	M3	Package-01	1,441.67	90%	100%	1,297.503
25-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1146	Location, level and Compaction of Placement of Aggregate Base Course (200mm) Right Side from Station 2+100 to 2+650 at Collector Road # 02 Zone B.	M3	Package-01	1,034.68	90%	100%	931.212
25-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1148	Location, level and Compaction of Placement of Aggregate Base Course (200mm) from Station 1+425 to 1+800 at Local Road # 26 Zone B.	M3	Package-01	1,509.70	90%	100%	1,358.730
25-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1169	Inspection for Placement, Location, level and Compaction of Aggregate Base Course(200mm) (A-1-a) from Station 1+250 to 1+725 at Local Road # 03 Zone A.	M3	Package-01	811.00	90%	100%	729.900
27-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0954-1	Location, level and Compaction of Placement of Aggregate Base Course (200mm) from Station 0+325 to 0+575 at Local Road # 27 Zone B.	M3	Package-01	1,032.67	90%	100%	929.403
30-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1226	Inspection for Placement, Location, level and Compaction of Aggregate Base Course (200mm) (A-1-a) from Station 0+050 to 0+212.5 at Local Road # 03 Zone A.	M3	Package-01	254.20	90%	100%	228.780
30-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1227	Inspection for Placement, Location, level and Compaction of Aggregate Base Course (200mm) (A-1-a) from Station 0+087 to 0+350 at Local Road # 02 Zone A.	M3	Package-01	727.53	90%	100%	654.777
30-Oct-26		Local Road-10 ST:0+225 TO 0+275 (Remainign)	M3	Package-01	277.11	90%	100%	249.399
		Local Road-01 ST:0+600 TO 0+850 (Remainign)	M3	Package-01	104.45	90%	100%	94.005
		Collector Road-01 ST:0+475 TO 0+600 (Remainign)	M3	Package-01	96.20	90%	100%	86.580
		Arteral Road-02 ST:0+000TO 0+100 (Remainign)	M3	Package-01	520.76	90%	100%	468.684
		Local Road-23 ST:0+62.5 TO 0+275 (Remainign)	M3	Package-01	173.40	90%	100%	156.060

المقاول/ شركة مفرح مرزوق الحربي وشركاه المحدودة

Accumulative QTY		54,985.210
10% Retention QTY		0.000
Total Certified Accumulative QTY		54,985.210
Previous QTY		30,730.290
Current QTY		24,254.920
BOQ Quantity		145,216.000

Data sensitivity - Public

الاستشـــــاري	المالك	المقاول
ايجس السعودية للاستشارات الهندسية	الهيئة السعودية للمدن الصناعية ومناطق التقنية	شركة مفرح مرزوق الحربي وشركاه المحدودة

المستخلص رقم (06) من الفتره 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
					90% Avalible Qty			130,694.400
					Remaining avalible Qty			75,709.190

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
B1.32 11 26 02	#N/A							
16-May-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0174	Inspection for Sampling, Testing andPlacement of Bituminous Base Course from Station 0+075 to 0+400 at LocalRoad # 19 Zone B.	M3	Package-01	316.77	90%	100%	285.093
11-May-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0155	Inspection for Sampling, Testing and Placement of Bituminous Base Course from Station 0+050 to 0+475 at Local Road # 20 Zone B.	M3	Package-01	441.87	90%	100%	397.683
19-May-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0191	Inspection for Sampling, Testing and Placement of Bituminous Base Course from Station 0+012.5 to 0+075 at Local Road # 19 Zone B.	M3	Package-01	35.58	90%	100%	32.022
19-May-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0192	Inspection for Sampling, Testing and Placement of Bituminous Base Course from Station 0+012.5 to 0+040 at Local Road # 20 Zone B.	M3	Package-01	21.00	90%	100%	18.900
26-Jul-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0229	Inspection for Sampling, Testing and Placement of Bituminous Base Course Left Side Width 5m from Station 0+075 to 0+300 at Local Road # 19 Zone B.	M3	Package-01	81.06	90%	100%	72.954
26-Jul-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0197	Inspection for Sampling, Testing and Placement of Bituminous Base Course Left Side Width 5m from Station 0+050 to 0+475 at Local Road # 20 Zone B.	M3	Package-01	153.30	90%	100%	137.970
26-Jul-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0262	Inspection for Sampling, Testing and Placement of Bituminous Base Course from Station 0+000 to 0+300 at Local Road # 18 Zone B.	M3	Package-01	414.20	90%	100%	372.780
26-Jul-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0263	Inspection for Sampling, Testing and Placement of Bituminous Base Course Left Side Width 5m from Station 0+300 to 0+400 at Local Road # 19 Zone B.	M3	Package-01	28.16	90%	100%	25.344
28-Jul-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0354	Placement of Bituminous Base Course (70mm) (Left Side Width 5m) from Station 1+400 to 1+575 at Local Road 20 Zone B	M3	Package-01	213.36	90%	100%	192.024
08-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0355	Inspection for Sampling, Testing and Placement of Bituminous Base Course(70mm) from Station 1+100 to 1+400 at local Road - 01 Zone A.	M3	Package-01	372.82	90%	100%	335.538
26-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0468	Inspection for Sampling, Testing and Placement of Bituminous Base Course Right Side 2nd Layer from Station 0+150 to 0+400 at Arterial Road - 01 Zone B.	M3	Package-01	351.00	90%	100%	315.900
12-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0466	Placement of Bituminous Base Course 1st Layer (100mm) (Left Side Full Width) from Station 0+400 to 0+750 at Arterial Road 01 Zone A	M3	Package-01	491.20	90%	100%	442.080
26-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0456	Inspection for Sampling, Testing and Placement of Bituminous Base Course Right Side 2nd Layer from Station 0+150 to 0+500 at Arterial Road - 01 Zone B.	M3	Package-01	491.75	90%	100%	442.575
17-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0525	Inspection for Sampling, Testing and Placement of Bituminous Base Course Left Side (Width 10m) 2nd Layer from Station 0+750 to 0+850 at Arterial Road - 01 Zone B.	M3	Package-01	117.00	90%	100%	105.300
17-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0524	Inspection for Sampling, Testing and Placement of Bituminous Base Course Right Side (Width 10m) 2nd Layer from Station 0+750 to 0+850 at Arterial Road - 01 Zone B.	M3	Package-01	117.00	90%	100%	105.300
16-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0509	Inspection for Sampling, Testing and Placement of Bituminous Base Course Right Side 2nd Layer from Station 0+500 to 0+750 at Arterial Road - 01 Zone B.	M3	Package-01	249.70	90%	100%	224.730
16-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0504	Inspection for Sampling, Testing and Placement of Bituminous Base Course Left Side 1st Layer from Station 0+750 to 0+850 at Arterial Road - 01 Zone B.	M3	Package-01	117.00	90%	100%	105.300
16-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0503	Inspection for Sampling, Testing and Placement of Bituminous Base Course Right Side 1st Layer from Station 0+750 to 0+850 at Arterial Road - 01 Zone B.	M3	Package-01	117.00	90%	100%	105.300
18-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0529	Inspection for Sampling, Testing and Placement of Bituminous Base Course from Station 0+125 to 0+550 at Local Road - 21 Zone B.	M3	Package-01	561.68	90%	100%	505.512
27-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0400	Inspection for Sampling, Testing and Plcement of Bituminous Base Course(70mm) from Station 0+850 to 1+100 at local Road - 01 Zone A.	M3	Package-01	302.36	90%	100%	272.124
26-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0443	Inspection for Sampling, Testing and Placement of Bituminous Base Course Left Side from Station 0+150 to 0+400 at Arterial Road - 01 Zone B.	M3	Package-01	351.00	90%	100%	315.900
26-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0429	Inspection for Sampling, Testing and Placement of Bituminous Base Course Right Side from Station 0+150 to 0+500 at Arterial Road - 01 Zone B.	M3	Package-01	491.75	90%	100%	442.575
26-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0510	Placement of Bituminous Base Course 2nd Layer (100mm) (Left Side Full Width) from Station 0+400 to 0+750 at Arterial Road 01 Zone A	M3	Package-01	491.20	90%	100%	442.080

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
26-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0454	Inspection for Sampling, Testing and Placement of Bituminous Base Course Right Side 1st Layer (Width 10m) from Station 0+500 to 0+750 at Arterial Road - 01 Zone B.	M3	Package-01	249.70	90%	100%	224.730
29-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0548	Inspection for Sampling, Testing and Placement of Bituminous Base Course (70 mm) from Station 1+500 to 1+675 at Local Road#02 Zone-A	M3	Package-01	247.45	90%	100%	222.705
30-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0564	Inspection for Sampling, Testing and Plcement of Bituminous Base Course(70mm) from Station (1+350 to 1+500) at Local Road # 02 Zone A	M3	Package-01	191.33	90%	100%	172.197
30-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0565	Inspection for Sampling, Testing and Plcement of Bituminous Base Course(70mm) from Station (1+350 to 1+050) at Local Road # 02 Zone A.	M3	Package-01	266.07	90%	100%	239.463
01-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0583	Placement of Bituminous Base Course (70mm) from Station 0+800 to 1+050 at Local Road 02 Zone A	M3	Package-01	180.25	90%	100%	162.225
26-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0677-1	COLLACTOR RD 01 ST: 0+300 to 0+600 L.S	M3	Package-01	250.40	90%	100%	225.360
29-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0723-1	COLLACTOR RD 01 ST: 0+300 to 0+600 Layer-2 L.S	M3	Package-01	219.10	90%	100%	197.190
26-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0643-1	COLLACTOR RD 01 ST: 0+600 to 0+825 L.S layer-1	M3	Package-01	188.15	90%	100%	169.335
26-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0655-1	COLLACTOR RD 01 ST: 0+600 to 0+825 L.S 2 layer	M3	Package-01	164.63	90%	100%	148.167
28-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0714-1	COLLACTOR RD 01 ST: 0+300 to 0+700 Right Side Layer-1	M3	Package-01	279.08	90%	100%	251.172
26-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0676-2	COLLACTOR RD 01 ST: 0+600 to 0+700 Right Side	M3	Package-01	71.60	90%	100%	64.440
26-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0644-1	COLLACTOR RD 01 ST: 0+700 to 0+825 R.S Layer-1	M3	Package-01	119.59	90%	100%	107.631
26-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0656-1	COLLACTOR RD 01 ST: 0+700 to 0+825 R.S Layer-2	M3	Package-01	104.64	90%	100%	94.176
28-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0695-1	Placement of Bituminous Base Course 1st Layer (80mm) (Right Side Full Width) from Station 0+300 to 0+600 at Collector Road 01 Zone A	M3	Package-01	247.34	90%	100%	222.606
28-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0693-1	Local RD 22 ST: 0+025 to 0+275	M3	Package-01	345.49	90%	100%	310.941
29-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0728-1	Local RD 13 ST: 0+025 to 0+250	M3	Package-01	301.37	90%	100%	271.233
29-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0734-1	Local RD 14 ST: 0+025 to 0+300	M3	Package-01	403.41	90%	100%	363.069
26-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0645-1	Local RD 15 ST: 0+050 to 0+250	M3	Package-01	269.89	90%	100%	242.901
28-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0757-1	Local RD 23 ST: 0+100 to 0+275	M3	Package-01	203.18	90%	100%	182.862
29-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0789-1	COLLACTOR RD 01 ST: 0+825 TO 0+968 Left Side	M3	Package-01	240.04	90%	100%	216.036
29-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0788-1	COLLACTOR RD 01 ST: 0+825 TO 0+968 Right Side	M3	Package-01	244.33	90%	100%	219.897
29-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0773-1	Local RD 04 ST:0+300 TO 0+600	M3	Package-01	267.40	90%	100%	240.660
26-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0612-1	Local RD 01: ST: 0+625 TO 0+850	M3	Package-01	286.51	90%	100%	257.859
28-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0849	Arterial RD 01 ST: 0+750TO 0+900 Left Side	M3	Package-01	259.10	90%	100%	233.190

المقاول/ شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
28-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0848	Arterial RD 01 ST: 0+750TO 0+900 Right Side	M3	Package-01	461.32	90%	100%	415.188
30-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0842-1	Local RD 08: ST: 0+625 TO 0+850	M3	Package-01	333.74	90%	100%	300.366
30-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0832-1	Local RD 08: ST: 0+400 TO 0+600	M3	Package-01	271.77	90%	100%	244.593
29-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0716-1	Local RD 02: ST: 1+050 TO 1+350	M3	Package-01	148.02	90%	100%	133.218
03-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0910	Local RD 25: ST: 0+050 TO 0+642	M3	Package-01	839.44	90%	100%	755.496
03-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0872-1	COLLACTOR RD 02 ST: 0+125 TO 0+325 Right Side Layer 1	M3	Package-01	103.54	90%	100%	93.186
28-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0869-1	COLLACTOR RD 02 ST: 0+125 TO 0+525 Left Side Layer 1&2	M3	Package-01	574.50	90%	100%	517.050
30-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0875-1	Local RD 9: ST: 0+075 TO 0+625	M3	Package-01	511.21	90%	100%	460.089
06-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0942-1	Local RD 13: ST: 0+010 TO 0+025	M3	Package-01	43.08	90%	100%	38.772
06-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0943-1	Local RD 14: ST: 0+010 TO 0+025	M3	Package-01	32.10	90%	100%	28.890
06-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0907-1	Local RD 11: ST: 0+062.5 TO 0+275	M3	Package-01	250.70	90%	100%	225.630
06-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0916-1	Placement of Bituminous Base Course (70mm) from Station 0+100 to 0+225 at Local Road 12 Zone A	M3	Package-01	119.35	90%	100%	107.415
06-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0940-1	Placement of Bituminous Base Course 1st & 2nd Layer (150mm) (Left Side Full Width) from Station 0+200 to 0+300 at Collector Road 01 Zone A	M3	Package-01	199.80	90%	100%	179.820
05-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0920	Placement of Bituminous Base Course (70mm) from Station 0+025 to 0+100 at Local Road 23 Zone B	M3	Package-01	81.20	90%	100%	73.080
05-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0964	Placement of Bituminous Base Course (70mm) from Station 0+150 to 0+400 at Local Road 24 Zone B	M3	Package-01	280.28	90%	100%	252.252
18-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1059	Inspection for Sampling, Testing and Placement of Bituminous Base Course 2nd layer (70mm) Left Sides of Road from Station 0+525 to 1+075 at Collector Road # 02 Zone B.	M3	Package-01	825.09	90%	100%	742.581
17-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1020	Inspection for Sampling, Testing and Placement of Bituminous Base Course 2nd layer (70mm) Both Side of Road from Station 2+650 to 2+908 at Collector Road # 02 Zone B.	M3	Package-01	995.83	90%	100%	896.247
17-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1029	Inspection for Sampling, Testing and Placement of Bituminous Base Course 2nd layer (70mm) from Station 1+900 to 2+100 (LHS) at Collector Road # 02 Zone B.	M3	Package-01	642.00	90%	100%	577.800
27-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0975-2	Inspection for Sampling, Testing and Placement of Bituminous Base Course 0+075 to 0+225 at Local Road # 10 Zone A.	M3	Package-01	301.28	90%	100%	271.152
10-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0976	Inspection for Sampling, Testing and Placement of Bituminous Base Course from Station 0+075 to 0+570 at Local Road - 27 Zone B.	M3	Package-01	524.93	90%	100%	471.437
25-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1153	Inspection for Sampling, Testing and Placement of Bituminous Base Course 2nd layer (70mm) Left Sides of Road from Station 2+100 to 2+650 at Collector Road # 02 Zone B.	M3	Package-01	1,030.04	90%	100%	927.036
27-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0941-1	Inspection for Sampling, Testing and Placement of Bituminous Base Course Station 0+075 to 0+325 at Local Road # 07 Zone A.	M3	Package-01	353.50	90%	100%	318.150
27-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1056-1	Inspection for Sampling, Testing and Placement of Bituminous Base Course fromStation 0+050 to 0+300 at Local Road # 04	M3	Package-01	305.10	90%	100%	274.590
27-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1108-1	Inspection for Sampling, Testing and Placement of Bituminous Base Course from Station 0+350 to 0+675 at Local Road # 02 Zone A	M3	Package-01	333.71	90%	100%	300.339

المقاول/ شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المقاول
شركة مفرح مرزوق الحربي وشركاه المحدودة

المالك
الهيئة السعودية للمدن الصناعية ومناطق التقنية

الاستشـــــاري
ايجس السعودية للاستشارات الهندسية

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
27-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1042-1	Inspection for Sampling, Testing and Placement of Bituminous Base Course from Station 0+007 to 0+075 & 0+325 to 0+550 at Local Road # 07 Zone A.	M3	Package-01	336.63	90%	100%	302.967
27-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1041-1	Inspection for Sampling, Testing and Placement of Bituminous Base Course from Station 1+975 to 2+350 at Local Road # 03 Zone A.	M3	Package-01	237.22	90%	100%	213.498
27-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0945-1	Inspection for Sampling, Testing and Placement of Bituminous Base Course from Station 0+007 to 0+075 at Local Road # 09 Zone A.	M3	Package-01	77.63	90%	100%	69.867
27-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0944-1	Inspection for Sampling, Testing and Placement of Bituminous Base Course from Station 0+007 to 0+125 at Local Road # 08 Zone A.	M3	Package-01	180.67	90%	100%	162.603
27-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1079	Inspection for Sampling, Testing and Placement of Bituminous Base Course fromStation 1+713 to 1+975 & 1+050 to 1+175 at Local Road # 03	M3	Package-01	293.95	90%	100%	264.555
27-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1183	Inspection for Sampling, Testing and Placement of Bituminous Base Course 2nd layer (70mm) Left Sides of Road from Station 1+075 TO 1+900 at Collector Road # 02 Zone B.	M3	Package-01	1,560.99	90%	100%	1,404.891
29-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1243	BBC Collector Road-02 1&2 Collector Road-2 Layer (150 mm) Right side full width from station 2+100 to 2+650) Zone-B	M3	Package-01	578.64	90%	100%	520.776
29-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1244	BBC Collector Road-02 1&2 Collector Road-2 Layer (150 mm) Right side full width from station 1+250 to 1+900) Zone-B	M3	Package-01	835.96	90%	100%	752.364
31-Oct-26		BBC Local Road-4 Layer (70 mm) full width from station 0+600 to 0+625) Zone-A	M3	Package-01	69.95	90%	100%	62.955
31-Oct-26		BBC Local Road-3 Layer (70 mm) full width from station 0+875.5 to 1+050) Zone-A	M3	Package-01	119.73	90%	100%	107.757
31-Oct-26		BBC Local Road-25 Layer (70 mm) full width from station 0+000 to 0+050) Zone-A	M3	Package-01	91.00	90%	100%	81.900
31-Oct-26		BBC Local Road-03 Layer (70 mm) full width from station 0+215 to 0+888) Zone-A	M3	Package-01	426.30	90%	100%	383.670
31-Oct-26		BBC Local Road-03 Layer (70 mm) full width from station 1+250 to 1+713) Zone-A	M3	Package-01	292.35	90%	100%	263.115
		BBC Local Road-03 Layer (70 mm) full width from station 0+075 to 0+225) Zone-A	M3	Package-01	76.72	90%	100%	69.048
		BBC Local Road-26 Layer (70 mm) full width from station 1+425 to 1+760) Zone-A	M3	Package-01	278.12	90%	100%	250.308
		BBC Collector road-2 Layer (70 mm) full width from station 1+075 to 1+900) Left Remaining Zone-A	M3	Package-01	16.44	90%	100%	14.796
		BBC Collector road-2 Layer (70 mm) full width from station 2+100 to 2+650) Right Remaining Zone-A	M3	Package-01	144.66	90%	100%	130.194
		BBC Collector road-2 Layer (70 mm) full width from station 1+250 to 1+900) Right Remaining Zone-A	M3	Package-01	209.00	90%	100%	188.100
		BBC Collector road-2 Layer (70 mm) full width from station 0+525 to 1+075) Left Remaining Zone-A	M3	Package-01	16.44	90%	100%	14.796

Accumulative QTY	المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة	24,598.570
10% Retention QTY		0.000
Total Certified Accumulative QTY		24,598.570
Previous QTY		14,509.610
Current QTY		10,088.960
BOQ Quantity		63,389.000
90% Avalible Qty		57,050.100
Remaining avalible Qty		32,451.530

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
B1.32 14 13 01	#N/A	Curb stone						
14-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0469	Inspection for Backing Concrete Pouring of Curb Stone Right Side of Road from station 0+062.5 to 0+475 at Local Road # 20 Zone B.	M	Package-01	411.56	90%	100%	370.404
18-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0537	Inspection for Backing Concrete Pouring of Curb Stone Left Side of Road from station 0+062.5 to 0+475 at Local Road # 20 Zone B.	M	Package-01	411.50	90%	100%	370.350
24-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0566	Inspection for Backing Concrete Pouring of Curb Stone (K1A-316m) Right Side of Road from station 0+075 to 0+400 at Local Road # 19 Zone B.	M	Package-01	316.00	90%	100%	284.400
29-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0603	Inspection for Backing Concrete Pouring of Curb Stone (K1A-214m) Left Side of Road from station 0+075 to 0+400 at Local Road # 19 Zone B.	M	Package-01	214.00	90%	100%	192.600
29-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0604	Inspection for Backing Concrete Pouring of Curb Stone (K1A-410.28m) Both Sides of Road from station 0+012.5 to 0+312.5 With Madian at Local Road # 18 Zone B.	M	Package-01	410.28	90%	100%	369.252
16-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0761	Inspection for Backing Concrete Pouring of Curb Stone (K1A-700m) Median Left Side of Road from station 0+0150 to 0+850 at Arterial Road # 01 Zone B.	M	Package-01	700.00	90%	100%	630.000
01-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0649	Inspection for Haunching/Backing Concrete Pouring of Curb Stone (K1A-168.39m) Left Side of Road from station 1+110 to 1+600 at Local Road # 01 Zone A	M	Package-01	168.39	90%	100%	151.551
27-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0790	ARTERIAL ROAD-1 left Side ST: from 0+0150 to 0+650	M	Package-01	500.00	90%	100%	450.000
26-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0830	ARTERIAL ROAD-1 RIGHT	M	Package-01	325.00	90%	100%	292.500
01-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0628	Installation of K1A type Curb Stone from the station 0+900 to 1+635 in the Right Side of Local Road 01	M	Package-01	649.50	90%	100%	584.550
04-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0926	Inspection for Backing Concrete Pouring of Curb Stone (K1A-437m) Median Right Side of Road from station 0+150 to 0+587 at Arterial Road # 01 Zone B.	M	Package-01	437.00	90%	100%	393.300
03-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0946	Inspection for Installation of Curb Stone Both Side of Road from station 0+025 to 0+175 (LHS) (K1A-72.76m) & 0+062.5 to 0+287.5 (RHS) (K1A-199.84m) at Local Road # 14 Zone A.	M	Package-01	272.60	90%	100%	245.340
24-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1121	Inspection for Haunching/Backing Concrete Pouring of Curb Stone (K1A-315.64 m) Right Side & Left Side from station 0+007 to 0+246 at Local Road # 13 Zone A.	M	Package-01	315.64	90%	100%	284.076
27-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1182	Inspection for Haunching/Backing Concrete Pouring of Curb Stone (K1A-232.99m) Right Side from station (0+246 to 0+323),(0+442 to 0+596) at Local Road # 8 Zone A.	M	Package-01	233.00	90%	100%	209.700
27-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1179	Inspection for Haunching/Backing Concrete Pouring of Curb Stone (K1A-447.03 m) Left Side from station 0+137 to 0+598 at Local Road # 08 Zone A.	M	Package-01	447.00	90%	100%	402.300
28-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1193	Inspection for Installation of Curb Stone (K1A-362.57m) Left Side of Road from station 0+163 to 0+535 at Local Road # 21 Zone B.	M	Package-01	362.57	90%	80%	261.050
03-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0866-1	Inspection for Installation of Curb Stone (K1A-332m) Both Side of Road from station 0+065 to 0+230 at Local Road # 15 Zone A.	M	Package-01	332.00	90%	80%	239.040
24-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1133	Inspection for Haunching/Backing Concrete Pouring of Curb Stone (K1A-35.63 m) Left Side from station 0+246 to 0+286 at Local Road # 14 Zone A.	M	Package-01	35.63	90%	100%	32.067
25-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1088-1	Inspection for Installation of Curb Stone (K1A-164m) Interlock Left Side of Road from station 0+650 to 0+814 at Arterial Road # 01 Zone B.	M	Package-01	164.00	90%	80%	118.080
25-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1091-1	Inspection for Installation of Curb Stone (K1A-41m) Median Left Side of Road from station 0+850 to 0+891 at Arterial Road # 01 Zone B.	M	Package-01	41.00	90%	80%	29.520
25-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1094-1	Inspection for Installation of Curb Stone (K1A-302m) Median Right Side of Road from station 0+587 to 0+888.33 at Arterial Road # 01 Zone B.	M	Package-01	302.00	90%	80%	217.440
25-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1097-1	Inspection for Installation of Curb Stone (K1A-412m) Interlock Right Side of Road from station 0+475 to 0+887 at Arterial Road # 01 Zone B.	M	Package-01	412.00	90%	80%	296.640
		Curb stone (K1A) Local Road-01 Left: 0+875.00 – 0+952.00 Left: 1+065.00 – 1+110.00	M	Package-01	178.90	90%	80%	128.808
		Curb stone (K1A) Local Road-01 Right: 0+850.00 – 0+900.00	M	Package-01	42.87	90%	80%	30.866
		Curb stone (K1A) Local Road-02 Left: 1+078.00 – 1+677.00	M	Package-01	468.18	90%	80%	337.090
		Curb stone (K1A) Local Road-02 Right: 0+877.00 – 1+088.00	M	Package-01	211.00	90%	80%	151.920
		Curb stone (K1A) Local Road-02 Right: 1+088.00 – 1+350.00	M	Package-01	236.21	90%	80%	170.071

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
		Curb stone (K1A) Local Road-02 Right: 1+437.50 – 1+550.00	M	Package-01	112.42	90%	80%	80.942
		Curb stone (K1A) Local Road-02 Right: 1+550.00 – 1+606.65	M	Package-01	58.24	90%	80%	41.933
		Curb stone (K1A) Local Road-09 Right: 0+217.00 – 0+628.00	M	Package-01	387.13	90%	80%	278.734
		Curb stone (K1A) Local Road-21 Right: 0+126.00 – 0+179.00	M	Package-01	44.35	90%	80%	31.932
		Curb stone (K1A) Local Road-21 Right: 0+301.12 – 0+440.00	M	Package-01	138.66	90%	80%	99.835
					Accumulative QTY			7,776.290
					10% Retention QTY			0.000
					Total Certified Accumulative QTY			7,776.290
					Previous QTY			3,695.610
					Current QTY			4,080.680
					BOQ Quantity			79,448.000
					90% Avalible Qty			71,503.200
					Remaining avalible Qty			63,726.910
B1 32 14 13 02	#N/A	Curb stone						
24-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0605	Inspection for Backing Concrete Pouring of Curb Stone (K1B-255m) Both Sides of Road from station 0+012.5 to 0+312.5 With Madian at Local Road # 18 Zone B.	M	Package-01	255.00	90%	100%	229.500
01-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0650	Inspection for Haunching/Backing Concrete Pouring of Curb Stone (K1B-67.02m) Left Side of Road from station 0+000 to 0+012.5 at Local Road # 08 Zone A	M	Package-01	67.02	90%	100%	60.318
01-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0629	Inspection for Hunching/Backing Concrete Pouring of Curb Stone (K1B-7.30m) Right Side of Road from station 0+900 to 1+635 at Local Road # 01 Zone A.	M	Package-01	7.30	90%	100%	6.570
03-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0947	Inspection for Installation of Curb Stone Both Side of Road from station 0+025 to 0+175 (LHS) (K1B-68.43m) & 0+062.5 to 0+287.5 (RHS) (K1B-23.65m) at Local Road # 14 Zone A.	M	Package-01	92.08	90%	80%	66.298
25-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1163	Inspection for Haunching/Backing Concrete Pouring of Curb Stone (K1B-132.4 m) Right & Left Side from station 0+007 to 0+066 at Local Road # 15 Zone A.	M	Package-01	132.40	90%	100%	119.160
24-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1137	Inspection for Haunching/Backing Concrete Pouring of Curb Stone (K1B-14.66 m) Left Side from station 0+246 to 0+286 at Local Road # 14 Zone A.	M	Package-01	14.66	90%	100%	13.194
24-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1125	Inspection for Haunching/Backing Concrete Pouring of Curb Stone (K1B-210.4 m) Right Side & Left Side from station 0+007 to 0+246 at Local Road # 13 Zone A.	M	Package-01	210.40	90%	100%	189.360
29-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1237	Inspection for Haunching/Backing Concrete Pouring of Curb Stone (K1B-54.44m) Left Side from station 0+007 to 0+0+026 at Local Road # 14 Zone A.	M	Package-01	54.44	90%	100%	48.996
29-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1235	Inspection for Haunching/Backing Concrete Pouring of Curb Stone (K1B-42.80m) Right Side from station 0+007 to 0+0+060 at Local Road # 14 Zone A	M	Package-01	42.80	90%	100%	38.520
		Curb stone (K1B) Local Road-21 Right: 0+126.00 – 0+179.00	M	Package-01	9.00	90%	100%	8.100
		Curb stone (K1B) Local Road-9 Right: 0+217.00 – 0+628.00	M	Package-01	11.83	90%	100%	10.647
		Curb stone (K1B) Local Road-9 Left: 0+000.00 – 0+012.50	M	Package-01	37.60	90%	100%	33.840
		Curb stone (K1B) Local Road-2 Left: 1+078.00 – 1+677.00	M	Package-01	121.02	90%	100%	108.918
					Accumulative QTY			933.420
					10% Retention QTY			0.000

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
					Total Certified Accumulative QTY			933.420
					Previous QTY			296.390
					Current QTY			637.030
					BOQ Quantity			21,624.000
					90% Avalible Qty			19,461.600
					Remaining avalible Qty			18,528.180
B1 32 14 13 03	#N/A	Curb stone						
24-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0567	Inspection for Backing Concrete Pouring of Curb Stone (K2-11.20m) Right Side of Road from station 0+075 to 0+400 at Local Road # 19 Zone B.	M	Package-01	11.20	90%	100%	10.080
29-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0606	Inspection for Backing Concrete Pouring of Curb Stone (K2-33m) Both Sides of Road from station 0+012.5 to 0+312.5 With Madian at Local Road # 18 Zone B.	M	Package-01	33.00	90%	100%	29.700
31-Aug-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0630	Installation of K2 type Curb Stone from the station 0+900 to 1+635 in the Right Side of Local Road 01	M	Package-01	39.15	90%	100%	35.235
01-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0651	Inspection for Haunching/Backing Concrete Pouring of Curb Stone (K2-11.2) Left Side of Road from station 0+000 to 0+012.5 at Local Road # 09 Zone A	M	Package-01	11.20	90%	100%	10.080
17-Sep-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0615-1	Installation of K2 type Curb Stone from the station 0+275 to 0+312.5 in the Right & Left Side of Local Road 18	M	Package-01	11.20	90%	100%	10.080
03-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0948	Inspection for Installation of Curb Stone Both Side of Road from station 0+025 to 0+175 (LHS) (K2-5.58m) & 0+062.5 to 0+287.5 (RHS) (K2-11.20m) at Local Road # 14 Zone A	M	Package-01	16.78	90%	100%	15.102
25-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1167	Inspection for Haunching/Backing Concrete Pouring of Curb Stone (K2-11 m) Right & Left Side from station 0+007 to 0+066 at Local Road # 15 Zone A.	M	Package-01	11.00	90%	100%	9.900
24-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1129	Inspection for Haunching/Backing Concrete Pouring of Curb Stone (K2-22.16 m m) Right Side & Left Side from station 0+007 to 0+246 at Local Road # 13 Zone A.	M	Package-01	22.00	90%	100%	19.800
27-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1180	Inspection for Haunching/Backing Concrete Pouring of Curb Stone (K2-16.82 m m) Left Side & Left Side from station 0+137 to 0+598 at Local Road # 8 Zone A.	M	Package-01	16.82	90%	100%	15.138
29-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1236	Inspection for Haunching/Backing Concrete Pouring of Curb Stone (K2-11.1m) Right Side (0+007 to 0+060) & Left Side from station 0+007 to 0+0+026 at Local Road # 14 Zone A	M	Package-01	11.10	90%	100%	9.990
28-Oct-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-1196	Inspection for Installation of Curb Stone (K2-11.20m) Left Side of Road from station 0+163 to 0+535 at Local Road # 21 Zone B.	M	Package-01	11.20	90%	100%	10.080
		Curb stone (K2) Local Road-2 Left: 1+078.00 – 1+677.00	M	Package-01	11.20	90%	100%	10.080
					Accumulative QTY			185.270
					10% Retention QTY			0.000
					Total Certified Accumulative QTY			185.270
					Previous QTY			95.180
					Current QTY			90.090
					BOQ Quantity			2,755.000
					90% Avalible Qty			2,479.500
					Remaining avalible Qty			2,294.230
B7.32 93 34.06	#N/A	Curb stone						
		HEEL CURB(K02) LOCAL ROAD-1 Right ST:1+375 to 1+573	M	Package-01	286.00	90%	100%	257.400
		HEEL CURB(K02) LOCAL ROAD-18 Right ST:0+064 TO 0+250	M	Package-01	185.40	90%	100%	166.860
		HEEL CURB(K02) LOCAL ROAD-18 Left ST:0+059 to 0+250	M	Package-01	156.11	90%	100%	140.499

المقاول/ شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

الاستشـــــاري	المالك	المقاول
ايجس السعودية للاستشارات الهندسية	الهيئة السعودية للمدن الصناعية ومناطق التقنية	شركة مفرح مرزوق الحربي وشركاه المحدودة

المستخلص رقم (06) من الفتره 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
		HEEL CURB(K02) LOCAL ROAD-19 Right ST:0+319 to 0+385.68	M	Package-01	75.86	90%	100%	68.274
						90%	100%	0.900
					Accumulative QTY			633.930
					10% Retention QTY			0.000
					Total Certified Accumulative QTY			633.930
					Previous QTY			0.000
					Current QTY			633.930
					BOQ Quantity			91,270.000
					90% Avalible Qty			82,143.000
					Remaining avalible Qty			81,509.070

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
ELECTRICAL WORK								
B2.31 23 00.02	Excavation for trench size 60cm wide and 80cm deep (for 2 cable)	MEDIUM VOLTAGE CABLE TRENCH						
18-Aug-26	KHJ1-02-007-MAH-TS9-1-ELE-QSR-FIR-0008	Surveing and excavation of tranch for 2 Cables size 60cm	M	Package-01	213.60	90%	100%	192.240
					Accumulative QTY			192.240
					10% Retention QTY			0.000
					Total Certified Accumulative QTY			192.240
					Previous QTY			192.240
					Current QTY			0.000
					BOQ Quantity			4,186.000
					90% Avalible Qty			3,767.400
					Remaining avalible Qty			3,575.160
B2.31 23 00.03	Excavation for trench size 90cm wide and 80cm deep (for 3 cables)	MEDIUM VOLTAGE CABLE TRENCH						
27-Oct-26	KHJ1-02-007-MAH-TS9-1-ELE-QSR-FIR-0030	Surveying and Excavation of Trench for 3 cables Size 90cm wide and 80 cm deep along Road Modon from Station 2+875 to station 2+890 & Station 2+875 to station 2+960 in Zone A for Medium Voltage (MV) Cables, as per the attached Approved WIRs from the MV Consultant, Al Mekyal Alsaudi.	M	Package-01	72.00	90%	100%	64.800
					Accumulative QTY			64.800
					10% Retention QTY			0.000
					Total Certified Accumulative QTY			64.800
					Previous QTY			0.000
					Current QTY			64.800
					BOQ Quantity			905.000
					90% Avalible Qty			814.500
					Remaining avalible Qty			749.700
B2.31 23 00.05	Excavation for trench size 150cm wide and 80cm deep (for 5 cables)	MEDIUM VOLTAGE CABLE TRENCH						
27-Oct-26	KHJ1-02-007-MAH-TS9-1-ELE-QSR-FIR-0029	Surveying and Excavation of Trench for 6 cables Size 150cm wide and 80 cm deep along Road Modon from Station 2+020 to station 2+100 in Zone A for Medium Voltage (MV) Cables, as per the attached Approved WIRs from the MV Consultant, Al Mekyal Alsaudi.	M	Package-01	96.00	90%	100%	86.400
					Accumulative QTY			86.400

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
					10% Retention QTY			0.000
					Total Certified Accumulative QTY			86.400
					Previous QTY			0.000
					Current QTY			86.400
					BOQ Quantity			182.000
					90% Avalible Qty			163.800
					Remaining avalible Qty			77.400
B2.31 23 00.06	Excavation for trench size 180cm wide and 80cm deep (for 6 cables)	MEDIUM VOLTAGE CABLE TRENCH						
27-Oct-26	KHJ1-02-007-MAH-TS9-1-ELE-QSR-FIR-0028	Surveying and Excavation of Trench for 6 cables Size 180cm wide and 80 cm deep along Road Modon from Station 2+100 to station 2+830 in Zone A for Medium Voltage (MV) Cables, as per the attached Approved WIRs from the MV Consultant, Al Mekyal Alsaudi.	M	Package-01	1,051.20	90%	100%	946.080
					Accumulative QTY			946.080
					10% Retention QTY			0.000
					Total Certified Accumulative QTY			946.080
					Previous QTY			0.000
					Current QTY			946.080
					BOQ Quantity			1,494.000
					90% Avalible Qty			1,344.600
					Remaining avalible Qty			398.520
B2.31 23 00.07	Excavation for trench size 240cm wide and 80cm deep (for 8 cables)	MEDIUM VOLTAGE CABLE TRENCH						
18-Aug-26	KHJ1-02-007-MAH-TS9-1-ELE-QSR-FIR-0010	Surveing and excavation of tranch for 8 Cables width 240 cm Depth 80 cm	M	Package-01	819.84	90%	100%	737.856
03-Sep-26	KHJ1-02-007-MAH-TS9-1-ELE-QSR-FIR-0018	Surveying and Excavation of Trench for 8 Cables width 240cm & Depth 80cm from station 4+160 to station 6+350 along Road 15 MODON in Zone B for Medium Voltage (MV) Cables, as per the attached Approved WIRs from the MV Consultant, Al Mekyal Alsaudi.	M	Package-01	3,893.76	90%	100%	3,504.384
					Accumulative QTY			4,242.240
					10% Retention QTY			0.000
					Total Certified Accumulative QTY			4,242.240
					Previous QTY			4,242.240
					Current QTY			0.000
					BOQ Quantity			6,330.000
					90% Avalible Qty			5,697.000
					Remaining avalible Qty			1,454.760

المقاول/ شركة مفرح مرزوق الحربي وشركاه المحدودة

الإستشاري/ ايجس السعودية للاستشارات الهندسية

Data sensitivity - Public

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
B2.33 71 19.01	Duct bank 2 way	MEDIUM VOLTAGE CABLES DUCT BANKS						
18-Aug-26	KHJ1-02-007-MAH-TS9-1-ELE-QSR-FIR-0002	Survey, Trench Excavation and Construction of Duct Bank (DB No. 23 – Zone A) for Medium Voltage (MV) Cables as per attached Approved WIRs	M	Package-01	15.22	90%	80%	10.958
18-Aug-26	KHJ1-02-007-MAH-TS9-1-ELE-QSR-FIR-0003	Survey, Trench Excavation and Construction of Duct Banks (DB No. 14 & 15 -Zone B) for Medium Voltage (MV) Cables as per attached Approved WIRs from MV Consultant Al Mekyal Alsaudi	M	Package-01	31.40	90%	80%	22.608
21-Oct-26	KHJ1-02-007-MAH-TS9-1-ELE-QSR-FIR-0006-1	Backfilling & Laying of Warning Tape for Duct Banks (DB No.23 – Road 01, DB No.24 – Road 01 ,DB No.06 – Road 15 , Zone A) and (DB No.14 – Road 18, DB No.15 – Road 18 Zone B) for Medium Voltage (MV)Cables, as per the attached Approved WIRs from the MV Consultant, Al Mekyal Alsaudi.	M	Package-01	99.62	90%	20%	17.932
21-Oct-26	KHJ1-02-007-MAH-TS9-1-ELE-QSR-FIR-0004-1	Survey, Trench Excavation, Pipe Laying, Formwork, and Concrete Pouring for Duct Banks (DB No. 24 – Road 01 and DB No. 06 – Road 15, Zone A) for Medium Voltage (MV)Cables, as per the attached Approved WIRs from the MV Consultant, Al Mekyal Alsaudi.	M	Package-01	53.00	90%	80%	38.160
21-Oct-26	KHJ1-02-007-MAH-TS9-1-ELE-QSR-FIR-0015-1	Surveying, Excavation, Pipe Laying, Formwork & Concrete Pouring for Duct Banks 2 Way (DB No.34 - Road 25, DB No.35- Road 22, Zone B) and (DB No.18, DB No.19 – Road 14 Zone A) for Medium Voltage (MV) Cables, as per the attached Approved WIRs from the MV Consultant, Al Mekyal Alsaudi.	M	Package-01	106.00	90%	80%	76.320
21-Oct-26	KHJ1-02-007-MAH-TS9-1-ELE-QSR-FIR-0016-1	Backfilling and Warning Tape Installation for Duct Banks 2 Way (DB No.34 - Road 25, DB No.35 - Road 22, Zone B) and (DB No.18, DB No.19 – Road 14 Zone A) for Medium Voltage (MV) Cables, as per the attached Approved WIRs from the MV Consultant, Al Mekyal Alsaudi	M	Package-01	106.00	90%	20%	19.080
29-Sep-26	KHJ1-02-007-MAH-TS9-1-ELE-QSR-FIR-0022	Surveying, Excavation, Pipe Laying, Formwork, Concrete Pouring , Warning Tape Installation & Backfilling for Duct Banks 2 Way (DB No.14 Collector Road 01, DB No. 17 Road 11, DB No. 08 Road 08 - Zone A) and (DB No.22 Road 25, DB No.27 Road 23, DB No. 28 Collector Road 02 - Zone B) for Medium Voltage (MV) Cables, as per the attached Approved	M	Package-01	175.00	90%	80%	126.000
27-Sep-26	KHJ1-02-007-MAH-TS9-1-ELE-QSR-FIR-0027	Survey, Trench Excavation, Pipe Laying, Form work,Concrete Pouring, backfilling & Warning Tape Installation for Duct Banks (DB No. 26, 25, 23 – Collector Road 02, Zone B) and (DB No. 31, 04 – Road 03, Zone A) for Medium Voltage (MV)Cables, as per the attached Approved WIRs from the MV Consultant, Al Mekyal Alsaudi.	M	Package-01	149.00	90%	80%	107.280
27-Sep-26	KHJ1-02-007-MAH-TS9-1-ELE-QSR-FIR-0025	Survey, Trench Excavation, Pipe Laying, Form work, Concrete Pouring, backfilling & Warning Tape Installation for Duct Banks (DB No. 21 – Road 08, DB No. 27 – Road 09,DB No. 22– Road 07, DB No.16 – Road 12, DB No. 15, 12, 10, 07 –Road 03, & DB No.28 – Road 04 , Zone A) for Medium Voltage (MV)Cables, as per the attached Approved	M	Package-01	236.00	90%	80%	169.920
					Accumulative QTY			588.260
					10% Retention QTY			0.000
					Total Certified Accumulative QTY			435.600
					Previous QTY			253.420
					Current QTY			182.180
					BOQ Quantity			484.000
					90% Avalible Qty			435.600
					Remaining avalible Qty			0.000
B2.33 71 19.02	Duct bank 4 way	MEDIUM VOLTAGE CABLES DUCT BANKS						
21-Oct-26	KHJ1-02-007-MAH-TS9-1-ELE-QSR-FIR-0001-1	Survey, Trench Excavation and Construction of Duct Banks (DB No. 03 & 20 – Zone A) for Medium Voltage (MV) Cables as per attached Approved WIRs from MV Consultant Al Mekyal Alsaudi	M	Package-01	38.00	90%	80%	27.360
21-Oct-26	KHJ1-02-007-MAH-TS9-1-ELE-QSR-FIR-0007-1	Backfilling & Laying of Warning Tape for Duct Banks (DB No.03 – Road 01, DB No.20 – Road 01, Zone A) and (DB No.32 –Road 21, DB No.13 – Road 15 MODON, DB No.12 – Road MODON, DB No.11 – Road MODON, Zone B) for Medium Voltage (MV)Cables, as per the attached Approved WIRs from the MV Consultant, Al Mekyal Alsaudi	M	Package-01	161.00	90%	20%	28.980

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
21-Oct-26	KHJ1-02-007-MAH-TS9-1-ELE-QSR-FIR-0005-1	Survey, Trench Excavation, Pipe Laying, Formwork, and Concrete Pouring for Duct Banks (DB No. 32 – Road 21, DB No.13 – Road 15 MODON, DB No.12 – Road MODON, and DB No. 11 – Road MODON, Zone B) for Medium Voltage (MV)Cables, as per the attached Approved WIRs from the MV Consultant, Al Mekyal Alsaudi.	M	Package-01	123.00	90%	80%	88.560
21-Oct-26	KHJ1-02-007-MAH-TS9-1-ELE-QSR-FIR-0009-1	Surveying, Excavation, Pipe Laying, Formwork & Concrete Pouring for Duct Banks 4 Way (DB No.19 – Road 27, DB No.33 –Road 25, Zone B) for Medium Voltage (MV) Cables, as per the attached Approved WIRs from the MV Consultant, Al Mekyal Alsaudi	M	Package-01	56.00	90%	80%	40.320
21-Oct-26	KHJ1-02-007-MAH-TS9-1-ELE-QSR-FIR-0017-1	Backfilling and Warning Tape Installation for Duct Banks 4 Way (DB No.19 – Road 27, DB No.33 – Road 25, Zone B) for Medium Voltage (MV) Cables, as per the attached Approved WIRs from the MV Consultant, Al Mekyal Alsaud	M	Package-01	56.00	90%	20%	10.080
29-Sep-26	KHJ1-02-007-MAH-TS9-1-ELE-QSR-FIR-0024	Surveying, Excavation, Pipe Laying, Formwork, Concrete Pouring , Warning Tape Installation & Backfilling for Duct Banks 4 Way (DB No.05 Road 09 Zone A) and (DB No.29, DB No.30, BB No.31 Collector Road 02 Zone B) for Medium Voltage (MV) Cables, as per the attached Approved	M	Package-01	122.00	90%	80%	87.840
27-Sep-26	KHJ1-02-007-MAH-TS9-1-ELE-QSR-FIR-0026	Surveying, Excavation, Pipe Laying, Form work, Concrete Pouring, backfilling & Warning Tape Installation for Duct Banks 4 Way (DB No.21 – Road 27, DB No.17 – CL Road 02, DB No.24 – CL Road 02, DB No.16 – Road 19, Zone B) and (DB No.01 –Road 81 MODON, DB No.29 – Road 01 , DB No. 02 – Road MODON,Zone A) for Medium Voltage (MV)Cables, as per the attached Approved WIRs from the MV Consultant, Al Mekyal Alsaudi	M	Package-01	297.00	90%	80%	213.840
					Accumulative QTY			496.980
					10% Retention QTY			0.000
					Total Certified Accumulative QTY			105.300
					Previous QTY			105.300
					Current QTY			0.000
					BOQ Quantity			117.000
					90% Avalible Qty			105.300
					Remaining avalible Qty			0.000
B2.33 71 19.03	Duct bank 6 way	MEDIUM VOLTAGE CABLES DUCT BANKS						
18-Aug-26	KHJ1-02-007-MAH-TS9-1-ELE-QSR-FIR-0023	Surveying, Excavation, Pipe Laying, Formwork, Concrete Pouring , Warning Tape Installation & Backfilling for Duct Banks 6 Way (DB No.09 and DB No.10 Road 15 MODON Zone B) for Medium Voltage (MV) Cables, as per the attached Approved WIRs from the MV Consultant, Al Mekyal Alsaudi.	M	Package-01	66.00	90%	80%	47.520
27-Oct-26	KHJ1-02-007-MAH-TS9-1-ELE-QSR-FIR-0032	Surveying, Excavation, Pipe Laying, Form work, Concrete Pouring, backfilling & Warning Tape Installation for Duct Banks 6 Way (DB No.18– Road 26, Zone B,) for Medium Voltage (MV) Cables,as per the attached Approved WIRs from the MV Consultant, Al Mekyal Alsaudi	M	Package-01	28.00	90%	80%	20.160
					Accumulative QTY			67.680
					10% Retention QTY			0.000
					Total Certified Accumulative QTY			67.680
					Previous QTY			47.520
					Current QTY			20.160

المقاول/ شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
					BOQ Quantity			115.000
					90% Avalible Qty			103.500
					Remaining avalible Qty			35.820
B2.33 71 19.04	Duct bank 10 way	MEDIUM VOLTAGE CABLES DUCT BANKS						
30-Aug-26	KHJ1-02-007-MAH-TS9-1-ELE-QSR-FIR-0013	Surveying, Excavation, Pipe Laying, Formwork & Concrete Pouring for Duct Banks 10 Way (DB No.05,DB No.06,DB No.07,DB No.08 – Road 15 MODON, Zone B) for Medium Voltage (MV) Cables, as per the attached Approved WIRs from the MV Consultant, Al Mekyal Alsaudi.	M	Package-01	146.00	90%	80%	105.120
30-Aug-26	KHJ1-02-007-MAH-TS9-1-ELE-QSR-FIR-0014	Backfilling and Warning Tape Installation for Duct Banks 10 Way (DB No.05,DB No.06,DB No.07,DB No.08 – Road 15 MODON, Zone B) for Medium Voltage (MV) Cables, as per the attached Approved WIRs from the MV Consultant, Al Mekyal Alsaudi.	M	Package-01	146.00	90%	20%	26.280
29-Sep-26	KHJ1-02-007-MAH-TS9-1-ELE-QSR-FIR-0021	Surveying, Excavation, Pipe Laying, Formwork, Concrete Pouring , Warning Tape Installation & Backfilling for Duct Banks 10 Way (DB No.02 and DB No. 03 Road 15 MODON Zone B) for Medium Voltage (MV) Cables, as per the attached Approved WIRs from the MV Consultant, Al Mekyal Alsaudi.	M	Package-01	76.50	90%	80%	55.080
					Accumulative QTY			186.480
					10% Retention QTY			0.000
					Total Certified Accumulative QTY			186.480
					Previous QTY			186.480
					Current QTY			0.000
					BOQ Quantity			945.000
					90% Avalible Qty			850.500
					Remaining avalible Qty			664.020
B26.05.13.16.01	Cable: 15KV 3C*500mm2 AL/XLPEL unarmored	MEDIUM VOLTAGE CABLES						
30-Aug-26	KHJ1-02-007-MAH-TS9-1-ELE-QSR-FIR-0011	Sand Bedding, Cable Laying (MV 2x3Cx500mm²), Warning Tape Installation and Backfilling for Medium Voltage (MV) Cables along Road 15 Modon from Station 3+155 to station 2+700 in Zone B , as per the attached Approved WIRs from the MV Consultant, Al Mekyal Alsaudi.	M	Package-01	1,010.00	90%	85%	772.650
30-Aug-26	KHJ1-02-007-MAH-TS9-1-ELE-QSR-FIR-0012	Sand Bedding, Cable Laying (MV 8x3Cx500mm²), Warning Tape Installation and Backfilling for Medium Voltage (MV) Cables along Road 15 Modon from Station 4+160 to station 3+ 600 in Zone B , as per the attached Approved WIRs from the MV Consultant, Al Mekyal Alsaudi.	M	Package-01	4,040.00	90%	85%	3,090.600
03-Sep-26	KHJ1-02-007-MAH-TS9-1-ELE-QSR-FIR-0019	Sand Bedding, Cable Laying (MV 8x3Cx500mm²), Warning Tape Installation and Backfilling for Medium Voltage (MV) Cables along Road 15 Modon from Station 4+160 to station 5+ 150 in Zone B , as per the attached Approved WIRs from the MV Consultant, Al Mekyal Alsaudi.	M	Package-01	8,000.00	90%	85%	6,120.000
29-Sep-26	KHJ1-02-007-MAH-TS9-1-ELE-QSR-FIR-0020	Sand Bedding, Cable Laying (MV 8x3Cx500mm²), Warning Tape Installation and Backfilling for Medium Voltage (MV) Cables along Road 15 Modon from Station 4+160 to station 5+ 150 in Zone B , as per the attached Approved WIRs from the MV Consultant, Al Mekyal Alsaudi.	M	Package-01	8,000.00	90%	85%	6,120.000
26-Oct-26	KHJ1-02-007-MAH-TS9-1-ELE-QSR-FIR-0031	Sand Bedding, Cable Laying (MV 3x3Cx500mm²), Warning Tape Installation and Backfilling for Medium Voltage (MV) Cables along Road Modon from Station 2+020 to station 2+890, Station 2 +070 to station 2+960 & remaining cable loop in front of S/S 9067 in Zone A, as per the attached Approved WIRs from the MV Consultant, Al Mekyal Alsaudi.	M	Package-01	6,000.00	90%	85%	4,590.000
					Accumulative QTY			20,693.250

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
					10% Retention QTY			0.000
					Total Certified Accumulative QTY			20,693.250
					Previous QTY			16,103.250
					Current QTY			4,590.000
					BOQ Quantity			78,000.000
					90% Avalible Qty			70,200.000
					Remaining avalible Qty			49,506.750
B2.26 05 19.04	Cables,Copper,(,(4C*16mm2,Cu/XLPE/SWA/PVC+1*10mm2 PCV/PVC).	LV Cables						
09-Aug-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0087	Sand Backfilling Around and Above the Street Lighting LV Cables up to final ground level, and Installation of Warning Tape along the Right Side of Road from SLP-7/1/13/R to SLP-7/1/21/B at Local Road 20, Zone B	m	Package -1	424.00	90%	20%	76.320
05-Aug-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0079	Installation of Street Lighting LV Cables (4C × 16 mm² Cu/XLPE/SWA/PVC + 1C × 10 mm² Cu/PVC) with Sand Bedding along the Right Side of Road from (SLP-7/1/13/R to SLP-7/1/21/B) at Local Road 20, Zone B.	m	Package -1	424.00	90%	65%	248.040
16-Aug-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0091	Excavation, Location, level, Sand Bedding, Installation of LV Cables (4 × 16mm² Cu/XLPE/SWA/PVC + 1C × 10 mm² Cu/PVC), Sand Backfilling Around and Above Cables up to final ground level and Installation of Warning Tape for Street Lighting along the Left Side of Road from SLP-7/1/9/B to SLP-7/1/2/Y at Local Road 20, Zone B.	m	Package -1	371.00	90%	85%	283.815
20-Aug-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0108	Excavation, Location, level, Sand Bedding, Installation of LV Cables (4×16mm² Cu/XLPE/SWA/PVC + 1C×10 mm² Cu/PVC),Sand Backfilling Around and Above Cables up to final ground level and Installation of Warning Tape for Street Lighting along the Right Side of Road from SLP-5/6/9/B/A to SLP-5/1/8/Y at Local Road 01, Zone A.	m	Package -1	835.35	90%	85%	639.043
24-Aug-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0113	Excavation, Location, level, Sand Bedding, Installation of LV Cables (4×16mm² Cu/XLPE/SWA/PVC + 1C×10 mm² Cu/PVC), Sand Backfilling Around and Above Cables up to final ground level and Installation of Warning Tape for Street Lighting along the Right Side of Road from SLP-7/5/2/Y to SLP-7/5/8/Y (STA. 0+092 to 0+332) at Local Road 19, Zone B.	m	Package -1	307.68	90%	85%	235.375
27-Aug-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0126	Excavation, Location, level, Sand Bedding, Installation of LV Cables (4×16mm² Cu/XLPE/SWA/PVC + 1C×10 mm² Cu/PVC), Sand Backfilling Around and Above Cables up to final ground level and Installation of Warning Tape for Street Lighting along the Right Side of Road from SLP-7/4/6/B TO SLP -7/4/11/Y (STA. 0+020 to 0+272)at Local Road 18, Zone B.	m	Package -1	267.61	90%	85%	204.722
27-Aug-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0125	Excavation, Location, level, Sand Bedding, Installation of LV Cables (4×16mm² Cu/XLPE/SWA/PVC + 1C×10 mm² Cu/PVC), Sand Backfilling Around and Above Cables up to final ground level and Installation of Warning Tape for Street Lighting along the Left Side of Road from SLP-7/5/10/R to SLP-7/5/15/B (STA. 0+030 RD-19 to 0+047 RD-18) at Local Road 18 & 19, Zone B.	m	Package -1	207.72	90%	85%	158.906
26-Aug-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0115	Excavation, Location, level, Sand Bedding, Installation of LV Cables (4×16mm² Cu/XLPE/SWA/PVC + 1C×10 mm² Cu/PVC),Sand Backfilling Around and Above Cables up to final ground level and Installation of Warning Tape for Street Lighting along the Left Side of Road from SLP-5 to SLP-5/4/1/R at Local Road 01, Zone A.	m	Package -1	183.00	90%	85%	139.995
26-Aug-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0116	Excavation, Location, level, Sand Bedding, Installation of LV Cables (4×16mm² Cu/XLPE/SWA/PVC + 1C×10 mm² Cu/PVC),Sand Backfilling Around and Above Cables up to final ground level and Installation of Warning Tape for Street Lighting along the Left Side of Road from SLP-5 to SLP-5/3/1/R at Local Road 01, Zone A.	m	Package -1	250.74	90%	85%	191.816
26-Aug-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0117	Excavation, Location, level, Sand Bedding, Installation of LV Cables (4×16mm² Cu/XLPE/SWA/PVC + 1C×10 mm² Cu/PVC),Sand Backfilling Around and Above Cables up to final ground level and Installation of Warning Tape for Street Lighting along the Left Side of Road from SLP-5 to SLP-5/2/13/R at Local Road 01, Zone A.	m	Package -1	580.80	90%	85%	444.312

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
26-Aug-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0118	Excavation, Location, level, Sand Bedding, Installation of LV Cables (4×16mm² Cu/XLPE/SWA/PVC + 1C×10 mm² Cu/PVC),Sand Backfilling Around and Above Cables up to final ground level and Installation of Warning Tape for Street Lighting along the Left Side of Road from SLP-5 to SLP-5/6/12/B at Local Road 01, Zone A.	m	Package -1	521.20	90%	85%	398.718
02-Sep-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0136	Excavation, Sand Bedding, Installation of LV Cables (4×16mm² Cu/XLPE/SWA/PVC + 1C×10 mm² Cu/PVC), Sand Backfilling Around and Above Cables up to final ground level and Installation of Warning Tape for Street Lighting along the right side of Road from SLP-3/3/4/R to SLP-3/3/11/Y (STA 0+994 to 1+335) at Local Road 02 Zone A	m	Package -1	363.30	90%	85%	277.925
01-Sep-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0131	Excavation, Location, level, Sand Bedding, Installation of LV Cables (4×16mm² Cu/XLPE/SWA/PVC + 1C×10 mm² Cu/PVC),Sand Backfilling Around and Above Cables up to final ground level and Installation of Warning Tape for Street Lighting along the Left side of Road from SLP-3/4/06B to SLP-3/4/18/B (STA 1+068 to 1+652) at Local Road 02 Zone A	m	Package -1	619.52	90%	85%	473.933
29-Sep-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0171-1	Excavation, Sand Bedding, Installation of LV Cables (4×16mm² Cu/XLPE/SWA/PVC + 1C×10 mm² Cu/PVC) and Sand Backfilling Around and Above Cables for Street Lighting from SLP-12 to SLP-12/1/5 at Arterial Road 01, Zone B	m	Package -1	446.64	90%	85%	341.680
29-Sep-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0172-1	Excavation, Sand Bedding, Installation of LV Cables (4×16mm² Cu/XLPE/SWA/PVC + 1C×10 mm² Cu/PVC) and Sand Backfilling Around and Above Cables for Street Lighting from SLP-12 to SLP-12/2/7 at Arterial Road 01, Zone B.	m	Package -1	278.00	90%	85%	212.670
29-Sep-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0173-1	Excavation, Sand Bedding, Installation of LV Cables (4×16mm² Cu/XLPE/SWA/PVC + 1C×10 mm² Cu/PVC) and Sand Backfilling Around and Above Cables for Street Lighting from SLP-13 to SLP-13/1/2 at Arterial Road 01, Zone B	m	Package -1	98.16	90%	85%	75.092
29-Sep-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0174-1	Excavation, Sand Bedding, Installation of LV Cables (4×16mm² Cu/XLPE/SWA/PVC + 1C×10 mm² Cu/PVC) and Sand Backfilling Around and Above Cables for Street Lighting from SLP-13 to SLP-13/2/7 at Arterial Road 01, Zone B	m	Package -1	281.56	90%	85%	215.393
13-Oct-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0228	Sand Bedding, Installation of LV Cables (4×16mm² Cu/XLPE/SWA/PVC + 1C×10 mm² Cu/PVC) and Sand Backfilling Around and Above Cables for Street Lighting from SLP-2 to SLP-2/1/10/R at Collector Road 01, Zone A	m	Package -1	510.10	90%	85%	390.227
13-Oct-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0229	Sand Bedding, Installation of LV Cables (4×16mm² Cu/XLPE/SWA/PVC + 1C×10 mm² Cu/PVC) and Sand Backfilling Around and Above Cables for Street Lighting from SLP-2 to SLP-2/2/4/R at Collector Road 01, Zone A	m	Package -1	241.19	90%	85%	184.510
28-Oct-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0266	Insulation Resistance (IR) and Continuity Testing of LV Cables (4×16mm² Cu/XLPE/SWA/PVC + 1C×10 mm² Cu/PVC) for Street Lighting from SLP-2 to SLP-2/1/10/R at Collector Road 01, Zone A	m	Package -1	510.10	90%	15%	68.864
28-Oct-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0267	Insulation Resistance (IR) and Continuity Testing of LV Cables (4×16mm² Cu/XLPE/SWA/PVC + 1C×10 mm² Cu/PVC) for Street Lighting from SLP-2 to SLP-2/2/4/R at Collector Road 01, Zone A	m	Package -1	241.17	90%	15%	32.558
					Accumulative QTY			5,293.910
					10% Retention QTY			0.000
					Total Certified Accumulative QTY			5,293.910

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

الاستشـــــاري	المالك	المقاول
ايجس السعودية للاستشارات الهندسية	الهيئة السعودية للمدن الصناعية ومناطق التقنية	شركة مفرح مرزوق الحربي وشركاه المحدودة

المستخلص رقم (06) من الفتره 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
					Previous QTY			4,617.750
					Current QTY			676.160
					BOQ Quantity			57,370.000
					90% Avalible Qty			51,633.000
					Remaining avalible Qty			46,339.090

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
B2.26 56 19.01	Lighting poles with double arm, height of (16) meters, including the power distribution box, cables , and RCC foundation.	Lighting poles						
18-Aug-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0097	Inspection for Installation & Backfilling of Street Light Pole (10) Foundation (SLP-13/1/2/B, SLP-13/2/7/R to SLP-12/2/5/B) at Arterial Road # 01 Zone B.	unit	Package-01	10.00	90%	15%	1.350
26-Aug-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0121	Inspection for Excavation, Location, level, Installation & backfill of Street Lights Mediun Pole Foundations from (SLP-2/1/2/Y-2/1/6/B) (05 No's) at Collector Road # 01 Zone A	unit	Package-01	5.00	90%	20%	0.900
30-Aug-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0130	Installation and Torquing of 16m Street Lighting Pole with Double Arm (SLP-13/1/1/R to SLP-13/1/2/Y, SLP-13/2/1/R to SLP-13/2/7/R, SLP-12/1/1/R to SLP-12/1/5/Y & SLP-12/2/6/B to SLP-12/2/7/R) at Arterial Road 01, Zone B	unit	Package-01	16.00	90%	50%	7.200
02-Aug-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0076	Inspection for Installation of Street Light Pole (07) Foundation (SLP-13/1/1),(SLP-13/2/1 to SLP-13/2/6) at Arterial Road # 01 Zone B.	unit	Package-01	7.00	90%	15%	0.945
13-Sep-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0155	Installation and Torquing o! 16m Strout Lighting pole with Double Arm (SLP.2.'2/1/R to SLP-2/2'4/R & SLP-2J1/1iR to (SLP-02/1/6/B) at Road zone B	unit	Package-01	10.00	90%	50%	4.500
10-Sep-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0154	Installation and Torquing of 16m Street Lighting Pole with Double Arm (SLP-12/2/1/R to SLP-12/2/5/Y & SLP-12/3/1/R) at Arterial Road 01, Zone B	unit	Package-01	6.00	90%	50%	2.700
09-Sep-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0146	Inspection for Excavation, Location, level, Installation of Street Light Pole (05) Foundation (SLP-12/2/4 to 12/3/1) at Arterial Road # 01 Zone B.	unit	Package-01	5.00	90%	15%	0.675
03-Sep-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0138	Inspection for Excavation, Location, level, Installation & backfill of Street Lights Mediun Pole Foundations from (SLP-2/1/1/R - 2/2/4/R) (05 No's) at Collector Road # 01 Zone A	unit	Package-01	5.00	90%	20%	0.900
12-Oct-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0227	Installation and Torquing of 16m Street Lighting Pole with Double Arm (SLP-2/1/7/R to SLP-2/1/10/R) at Collector Road 01, Zone A	unit	Package-01	4.00	90%	50%	1.800
					Accumulative QTY			20.970
					10% Retention QTY			0.000
					Total Certified Accumulative QTY			20.970
					Previous QTY			19.170
					Current QTY			1.800
					BOQ Quantity			107.000
					90% Avalible Qty			96.300
					Remaining avalible Qty			75.330
B2.26 56 19.03	Lighting poles with single arm, height of (12) meters, including the power distribution box, cables , and RCC foundation.	Lighting poles						
08-Jul-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0063	Inspection for Installation of Street Light Pole 9 Foundation (SLP-7/1/13 to SLP- 7/1/21) at Local Road # 20 Zone B.	unit	Package-01	9.00	90%	15%	1.215
09-Aug-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0088	Excavation, Location, level and Installation of Street Lights Pole from (SLP-5/1/1/R - SPL-5/1/8/Y, SPL-5/6/1/R - SPL-5/6/6/B & SPL-5/6/7/R/A - SPL-5/6/9/B/A) (17 No's) RS at Local Road # 01 Zone A	unit	Package-01	17.00	90%	15%	2.295
19-Aug-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0107	Installation and Torquing of 12m Street Lighting Pole with Single Arm (SLP-5/1/1/R to SLP-5/1/8/Y, SLP-5/6/1/R to SLP-5/6/6/B , SLP-5/6/7/R/A to SLP-5/6/9/B/A , SLP-5/2/1/R to SLP-5/2/6/B, SLP-5/5/1/R, SLP-5/5/4/R to SLP-5/5/6/B, SLP-5/6/7/R, & SLP-5/6/10/R to SLP-5/6/12/B,) at Local Road 01, Zone A	unit	Package-01	29.00	90%	50%	13.050
19-Aug-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0103	Inspection for Excavation location level Installation of Street light pole (02) foundation (SLP-7/14&SLP-) at Local Road#18 Zone B	unit	Package-01	2.00	90%	15%	0.270
18-Aug-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0102	Inspection for Installation & Backfilling of Street Light Pole (09) Foundation (SLP-7/1/2 to SLP-7/1/10) at Local Road # 20 Zone B.	unit	Package-01	9.00	90%	15%	1.215
18-Aug-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0101	Inspection for Excavation, Location, level, Installation & Backfilling of Street Light Pole (05) Foundation (SLP-7/4/11 to SLP-7/4/15) at Local Road # 18 Zone B.	unit	Package-01	5.00	90%	15%	0.675
18-Aug-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0100	Inspection for Installation & Backfilling of Street Light Pole (5) Foundation (SLP-7/4/6 & SLP-7/4/10) at Local Road # 18 Zone B.	unit	Package-01	5.00	90%	15%	0.675

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
18-Aug-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0099	Inspection for Installation & Backfilling of Street Light Pole (2) Foundation (SLP-7/5/7 & SLP-7/5/8) at Local Road # 19 Zone B.	unit	Package-01	2.00	90%	15%	0.270
18-Aug-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0098	Inspection for Excavation, Location, level, Installation & Backfilling of Street Light Pole (03) Foundation (SLP-7/5/11 to SLP-7/5/13) at Local Road # 19 Zone B.	unit	Package-01	3.00	90%	15%	0.405
18-Aug-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0095	Inspection for Excavation, Location, level, Installation & backfill of Street Lights Pole Foundations from (SLP-5/2/6/ - SLP-5/6/12/) (12 No's) LHS at Local Road # 01 Zone A	unit	Package-01	12.00	90%	20%	2.160
19-Aug-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0106	Installation and Torquing of 12m Street Lighting Pole with Single Arm (SLP-7/4/6/B to SLP-7/4/15/B & SLP-7/5/14/Y to SLP-7/5/15/B) at Local Road 18, Zone B	unit	Package-01	12.00	90%	50%	5.400
19-Aug-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0105	Installation and Torquing of 12m Street Lighting Pole with Single Arm (SLP-7/5/2/Y to SLP-7/5/8/Y & SLP-7/5/11/Y to SLP-7/5/13/R) at Local Road 19, Zone B	unit	Package-01	10.00	90%	50%	4.500
19-Aug-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0104	Installation and Torquing of 12m Street Lighting Pole with Single Arm (SLP-7/1/2/Y to SLP-7/1/10/R) at Local Road 20, Zone B	unit	Package-01	9.00	90%	50%	4.050
22-Aug-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0112	Inspection for Excavation, Location, level, Installation of Street Light Pole (04) Foundation (SLP-7/4/2 to SLP-7/4/5) at Local Road # 19 Zone B.	unit	Package-01	4.00	90%	15%	0.540
18-Aug-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0096	Inspection for Excavation, Location, level, Installation & backfill of Street Lights Pole Foundations from (SLP-3/3/14 -SLP-3/4/17) (09 No's) RHS & LHS at Local Road # 02 Zone A	unit	Package-01	9.00	90%	20%	1.620
30-Aug-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0129	Installation and Torquing of 12m Street Lighting Pole with Single Arm (SLP-3/3/2/Y to SLP-3/3/9/B, SLP-3/3/14/Y to SLP 3/3/18/B & SLP-3/4/6/B to SLP-3/4/18/B) at Local Road 02, Zone A	unit	Package-01	26.00	90%	50%	11.700
26-Aug-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0120	Inspection for Excavation, Location, level, Installation & backfill of Street Lights Pole Foundations from (SLP-3/4/18/B) LHS at Local Road # 02 Zone A	unit	Package-01	1.00	90%	20%	0.180
26-Aug-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0119	Inspection for Excavation, Location, level, Installation & backfill of Street Lights Pole Foundations (05 No's) (SLP-5/1/9/B, SLP-5/1/10/R) (RHS) & (SLP-5/2/10/R, SPL-5/2/11/Y & SPL-5/2/7/R) (LHS) at Local Road # 01 Zone A	unit	Package-01	5.00	90%	20%	0.900
09-Sep-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0150	Installation and Torquing of 12m Street Lighting Pole with Single Arm (SLP-8/1/8/Y to SLP-8/1/13/R, SLP-8/1/16/R to SLP-8/1/20/Y, SLP-8/2/5/Y-SLP-8/2/6/B & SLP-8/2/18/B to SLP-8/2/20/Y) at Local Road 21, Zone B	unit	Package-01	16.00	90%	50%	7.200
09-Sep-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0149	Installation and Torquing of 12m Street Lighting Pole with Single Arm (SLP-7/4/2/Y to SLP-7/4/5/Y & SLP-7/5/10/R) at Local Road 19, Zone B	unit	Package-01	5.00	90%	50%	2.250
09-Sep-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0148	Inspection for Excavation, Location, level, Installation of Street Light Pole (08) Foundation Right Side of Road (SLP-8/2/6), (SLP-8/2/5), (SLP-8/1/8 to SLP-8/1/13) at Local Road # 21 Zone B.	unit	Package-01	8.00	90%	15%	1.080
09-Sep-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0147	Inspection for Excavation, Location, level, Installation of Street Light Pole (08) Foundation Left Side of Road (SLP-8/2/18 to SLP-8/1/16) at Local Road # 21 Zone B.	unit	Package-01	8.00	90%	15%	1.080
06-Sep-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0140	Inspection for Excavation, Location, level, Installation of Street Light Pole (01) Foundation (SLP-7/5/10) at Local Road # 19 Zone B.	unit	Package-01	1.00	90%	15%	0.135
29-Aug-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0127	Inspection for Excavation, Location, level, Installation & backfill of Street Lights Pole Foundations from (SLP-3/3/2/Y - 3/3/9/B) RHS & (SPL-3/4/6/B - SPL-3/4/19/R) LHS (18 No's) at Local Road # 02 Zone A	unit	Package-01	16.00	90%	20%	2.880
21-Sep-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0182	Inspection for Excavation, Location, level, Installation & backfill of Street Lights Pole Foundations from (SLP-6/4/2/Y - 6/4/5/Y) RHS & (SPL-6/5/1/R - SPL-6/5/5/Y) LHS (09 No's) at Local Road # 15 Zone A	unit	Package-01	9.00	90%	20%	1.620
07-Oct-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0216	Inspection for Excavation, Location, level, Installation & backfill of Street Lights Pole Foundations from (SLP-6/1/13/R - 6/2/12/B) (09 No's) at Local Road # 13 Zone A	unit	Package-01	8.00	90%	20%	1.440
07-Oct-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0217	Inspection for Excavation, Location, level, Installation & backfill of Street Lights Pole Foundations from (SLP-6/1/1/R - 6/6/3/B) (13 No's) at Local Road # 14 Zone A	unit	Package-01	12.00	90%	20%	2.160

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
22-Oct-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0247	Installation and Torquing of 12m Street Lighting Pole with Single Arm (SLP-6/2/12/B to SLP-6/2/15/B, SLP-6/1/9/B to SLP-6/1/11/Y & SLP-6/1/13/R) at Local Road 13, Zone A	unit	Package-01	8.00	90%	50%	3.600
22-Oct-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0248	Installation and Torquing of 12m Street Lighting Pole with Single Arm (SLP-6/1/1/R to SLP-6/1/3/B, SLP-6/7/2/Y to SLP-6/7/3/B, SLP-6/3/1/R to SLP-6/3/3/B, SLP-6/4/1/R, 6/6/1/R & SLP-6/6/3/B) at Local Road 14, Zone A	unit	Package-01	12.00	90%	50%	5.400
22-Oct-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0249	Installation and Torquing of 12m Street Lighting Pole with Single Arm (SLP-6/5/1/R to SLP-6/5/5/Y & SLP-6/4/2/Y to SLP-6/4/5/Y) at Local Road 15, Zone A	unit	Package-01	9.00	90%	50%	4.050
22-Oct-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0250	Installation and Torquing of 12m Street Lighting Pole with Single Arm (SLP-7/1/13/R to SLP-7/1/21/B) at Local Road 20, Zone B	unit	Package-01	9.00	90%	50%	4.050
26-Oct-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0259	Inspection for Excavation, Location, level, Installation & backfill of Street Lights Pole Foundations # SLP-6/7/9/B, SLP-6/1/8/Y, SLP-6/1/12/B & SLP-6/7/8/Y (04 No's) at Local Road # 13 Zone A	unit	Package-01	3.00	90%	20%	0.540
26-Oct-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0260	Inspection for Excavation, Location, level, Installation & backfill of Street Lights Pole Foundations # SLP-6/1/4/R, SLP-6/7/4/R, SLP-6/3/4/R, SLP-6/6/2/Y & SLP-6/6/4/R (05 No's) at Local Road # 13 Zone A	unit	Package-01	2.00	90%	20%	0.360
12-Oct-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0183-1	Inspection for Excavation, Location, level, Installation & backfill of Street Lights Pole Foundations # SLP-6/1/4/R, SLP-6/7/4/R, SLP-6/3/4/R, SLP-6/6/2/Y & SLP-6/6/4/R (05 No's) at Local Road # 13 Zone A	unit	Package-01	4.00	90%	20%	0.720
10-Aug-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0075-1	Inspection for Installation of Street Light Pole (5) Foundation (SLP-7/5/2 to SLP-7/5/6) at Local Road # 19 Zone B.	unit	Package-01	5.00	90%	15%	0.675
					Accumulative QTY			90.360
					10% Retention QTY			0.000
					Total Certified Accumulative QTY			90.360
					Previous QTY			67.370
					Current QTY			22.990
					BOQ Quantity			748.000
					90% Avalible Qty			673.200
					Remaining avalible Qty			582.840
B2.26.56.19.04	Street Lighting (LED) Luminaire,of Output≥ 50000 lumen complete with control gear and lamp, 305 WATT, 230 Volt, 60 HZ	Lighting poles						
31-Oct-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0269	Installation of Street Lighting Fixtures (307 W) with the necessary wiring connections on 16 m Double-Arm Street Lighting Poles (SLP-13/1/1/R to SLP-13/1/2/Y, SLP-13/2/1/R to SLP-13/2/7/R, SLP-12/1/1/R to SLP-12/1/5/Y & SLP-12/2/6/B to SLP-12/2/7/R) at Arterial Road 01, Zone B	unit	Package-01	32.00	90%	90%	25.920
31-Oct-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0270	Installation of Street Lighting Fixtures (307 W) with the necessary wiring connections on 16 m Double-Arm Street Lighting Poles (SLP-12/2/1/R to SLP-12/2/5/Y & SLP-12/3/1/R)at Arterial Road 01, Zone B	unit	Package-01	12.00	90%	90%	9.720
					Accumulative QTY			35.640
					10% Retention QTY			0.000
					Total Certified Accumulative QTY			35.640
					Previous QTY			0.000
					Current QTY			35.640
					BOQ Quantity			70.000

المقاول/ شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
					90% Avalible Qty			63.000
					Remaining avalible Qty			27.360
B2.26.56.19.05	Street Lighting (LED) Luminaire,of Output≥ 26000 lumen complete with control gear and lamp, 154 WATT, 230 Volt, 60 HZ	Lighting poles						
28-Oct-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0265	Installation of Street Lighting Fixtures (154 W) with the necessary wiring connections on 16 m Double-Arm Street Lighting Poles (SLP-2/2/1/R to SLP-2/2/4/R, and SLP-2/1/1/R to SLP-2/1/10/R)at Collector Road 01, Zone A	unit	Package-01	28.00	90%	90%	22.680
					Accumulative QTY			22.680
					10% Retention QTY			0.000
					Total Certified Accumulative QTY			22.680
					Previous QTY			0.000
					Current QTY			22.680
					BOQ Quantity			214.000
					90% Avalible Qty			192.600
					Remaining avalible Qty			169.920
B2.26.56.19.06	Street Lighting (LED) Luminaire,of Output≥ 19000 lumen complete with control gear and lamp, 114 WATT, 230 Volt, 60 HZ	Lighting poles						
18-Aug-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0263	Installation of Street Lighting Fixtures (114 W) with the necessary wiring connections on Street Lighting Poles (SLP-7/4/6/B to SLP-7/4/15/B & SLP-7/5/14/Y to SLP-7/5/15/B) at Local Road 18, Zone B	unit	Package-01	12.00	90%	90%	9.720
28-Aug-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0264	Installation of Street Lighting Fixtures (114 W) with the necessary wiring connections on Street Lighting Poles (SLP-7/5/2/Y to SLP-7/5/8/Y, SLP-7/5/11/Y to SLP-7/5/13/R, SLP-7/4/2/Y to SLP-7/4/5/Y & SLP-7/5/10/R) at Local Road 19, Zone B	unit	Package-01	15.00	90%	90%	12.150
24-Oct-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0251	Installation of Street Lighting Fixtures (114 W) on Street Lighting Poles (SLP-7/1/2/Y to SLP-7/1/10/R) at Local Road 20, Zone B	unit	Package-01	9.00	90%	90%	7.290
24-Oct-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0252	Installation of Street Lighting Fixtures (114 W) on Street Lighting Poles (SLP-7/1/13/R to SLP-7/1/21/B) at Local Road 20, Zone B	unit	Package-01	9.00	90%	90%	7.290
					Accumulative QTY			36.450
					10% Retention QTY			0.000
					Total Certified Accumulative QTY			36.450
					Previous QTY			0.000
					Current QTY			36.450
					BOQ Quantity			748.000
					90% Avalible Qty			673.200
					Remaining avalible Qty			636.750

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
B2.33 71 19.04	Road crossing ducts, 2 way (2 x 100mm PVC)	Road Crossing						
06-May-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0009	Formwork and Concrete Pouring of Stret Light Duct Bank Crossing at Station (RD-20 St.0+030) Local Road # 20 Zone B.	m	Package -1	24.50	90%	80%	17.640
06-May-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0008	Formwork and Concrete Pouring of Stret Light Duct Bank Crossing at Station (RD-19 St.0+030) Local Road # 19 Zone B.	m	Package -1	24.20	90%	80%	17.424
07-Jul-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0061	Formwork and Concrete Pouring of Street Light Duct Bank at Station (RD-04 St. 0+048) Local Road # 04 Zone A.	m	Package -1	16.50	90%	80%	11.880
05-Jul-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0058	Formwork and Concrete Pouring of Street Light Duct Bank at Station (RD-04 St. 0+455) Local Road # 04 Zone A.	m	Package -1	22.00	90%	80%	15.840
05-Jul-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0057	Formwork and Concrete Pouring of Street Light Duct Bank at Station (RD-04 St. 0+440) Local Road # 04 Zone A.	m	Package -1	16.50	90%	80%	11.880
29-Jun-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0043	Sand Backfill Bottom of Sub Grade of Street Light Duct Bank at Station (RD-18 St.0+270) Local Road # 18 Zone B.	m	Package -1	17.00	90%	20%	3.060
27-Jun-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0039	Formwork and Concrete Pouring of Street Light Network STL-DB at Station (RD-1 STA. 1+145) Local Road # 1 Zone A.	m	Package -1	15.50	90%	80%	11.160
13-Jun-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0025	Formwork and Concrete Pouring of Street Light Duct Bank Crossing at Station (RD-18 St.0+270) Local Road # 18 Zone B.	m	Package -1	17.00	90%	80%	12.240
11-Jun-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0022	Formwork and Concrete Pouring of Stret Light Duct Bank Crossing at Station (ART- RD-01 St.0+215) Arterial Road # 01 Zone B.	m	Package -1	14.50	90%	80%	10.440
12-Jun-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0065	Formworks and Concerete Pouring of Street Light Duct Bank Crossing at Station (ART-RD-01 ST. 0+870) Arterial Road # 01 Zone B	m	Package -1	14.50	90%	80%	10.440
23-Jul-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0067	Sand Backfill of Street Light Network STL-DB at Station (RD-1 STA. 1+145) Local Road #1 Zone A.	m	Package -1	15.50	90%	20%	2.790
09-Aug-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0089	Formwork and Concrete Pouring of Street Light Duct Bank at Station (CL-RD-01 St. 0+530) Collector Road # 01 Zone A.	m	Package -1	8.75	90%	80%	6.300
16-Aug-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0093	Installation of Sleeve 2x110mm UPVC & Formwork and Concrete Pouring of Street Light Duct Bank at Station (CL-RD-01 St. 0+925) Collector Road # 01 Zone A.	m	Package -1	37.00	90%	80%	26.640
16-Aug-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0092	Installation of Sleeve 2x110mm UPVC & Formwork and Concrete Pouring of Street Light Duct Bank at Station CL-(RD-01 St. 0+880) Collector Road # 01 Zone A.	m	Package -1	47.50	90%	80%	34.200
18-Aug-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0094	Sand Backfill Bottom of Sub Grade and Laying of warning tape for Street Lighting Duct bank crossing at station (ART-RD-01 STA. 0+220) Arterial Road # 01 Zone B	m	Package -1	14.50	90%	20%	2.610
22-Aug-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0111	Excavation,Installation of Sleeve, Formwork and Concrete Pouring of Street Light Duct Bank Crossing at Station (RD-25 St.0+475) Local Road # 25 Zone B.	m	Package -1	35.00	90%	80%	25.200
22-Aug-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0110	Excavation,Installation of Sleeve, Formwork and Concrete Pouring of Street Light Duct Bank Crossing at Station (RD-27 St.0+098) Local Road # 27 Zone B.	m	Package -1	20.20	90%	80%	14.544
20-Aug-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0109	Sand Backfill Bottom of Sub Grade and Laying of warning tape for Street Lighting Duct bank crossing at station (ART-RD-01 STA. 0+870) Arterial Road # 01 Zone B	m	Package -1	14.50	90%	20%	2.610
26-Aug-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0122	Formwork and Concrete Pouring of Street Light Duct Bank at Station (RD-11 St. 0+172) Local Road # 11 Zone A.	m	Package -1	15.50	90%	80%	11.160
25-Aug-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0114	Sand Backfill up to Bottom of Sub Grade and Laying of warning tape for Street Lighting Duct bank crossing at station (CL-RD-01 STA. 0+530) at Collector Road # 01 Zone A	m	Package -1	8.75	90%	20%	1.575
27-Aug-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0124	Sand Backfill up to Bottom of Sub Grade and Laying of warning tape for Street Lighting Duct bank crossing at station (CL-RD-01 STA. 0+925) at Collector Road # 01 Zone A	m	Package -1	37.00	90%	20%	6.660
27-Aug-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0123	Sand Backfill up to Bottom of Sub Grade and Laying of warning tape for Street Lighting Duct bank crossing at station (CL-RD-01 STA. 0+880) at Collector Road # 01 Zone A	m	Package -1	47.50	90%	20%	8.550
05-Aug-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0062	Formwork and Concrete Pouring of Street Light Duct Bank at Station (RD-04 St. 0+190) Local Road # 04 Zone A.	m	Package -1	20.35	90%	80%	14.652

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة
الإستشاري/ ايجس السعودية للاستشارات الهندسية
Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
29-Aug-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0128	Inspection for Excavation, Installation of Sleeve 2x110mm UPVC & Formwork and Concrete Pouring of Street Light Duct Bank at Station (RD-04 St. 0+640) Local Road # 04 Zone A	m	Package -1	27.70	90%	80%	19.944
13-Sep-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0156	Inspection for Excavation, Installation of Sleeve 2x110mm UPVC & Formwork and Concrete Pouring of Street Light Duct Bank at Station (RD-08 St. 0+020) Local Road # 08 Zone A.	m	Package-01	28.00	90%	80%	20.160
13-Sep-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0157	Inspection for Excavation, Installation of Sleeve 2x110mm UPVC & Formwork and Concrete Pouring of Street Light Duct Bank at Station (RD-08 St. 0+050) Local Road # 08 Zone A.	m	Package-01	16.00	90%	80%	11.520
13-Sep-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0158	Inspection for Excavation, Installation of Sleeve 2x110mm UPVC & Formwork and Concrete Pouring of Street Light Duct Bank at Station (RD-08 St. 0+365) Local Road # 08 Zone A.	m	Package-01	27.50	90%	80%	19.800
15-Sep-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0162	Sand Backfill up to Bottom of Sub Grade and Laying of warning tape for Street Lighting Duct bank crossing at station (RD-09 STA. 0+022) at Local Road # 09 Zone A	m	Package-01	30.00	90%	20%	5.400
15-Sep-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0163	Sand Backfill up to Bottom of Sub Grade and Laying of warning tape for Street Lighting Duct bank crossing at station (RD-09 STA. 0+060) at Local Road # 09 Zone A	m	Package-01	16.98	90%	20%	3.056
15-Sep-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0164	Sand Backfill up to Bottom of Sub Grade and Laying of warning tape for Street Lighting Duct bank crossing at station (RD-09 STA. 0+640) at Local Road # 09 Zone A	m	Package-01	16.70	90%	20%	3.006
15-Sep-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0165	Sand Backfill up to Bottom of Sub Grade and Laying of warning tape for Street Lighting Duct bank crossing at station (RD-09 STA. 0+660) at Local Road # 09 Zone A	m	Package-01	27.00	90%	20%	4.860
15-Sep-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0166	Sand Backfill up to Bottom of Sub Grade and Laying of warning tape for Street Lighting Duct bank crossing at station (RD-24 STA. 0+186) at Local Road # 24 Zone B	m	Package-01	22.00	90%	20%	3.960
15-Sep-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0167	Sand Backfill up to Bottom of Sub Grade and Laying of warning tape for Street Lighting Duct bank crossing at station (RD-24 STA. 0+226) at Local Road # 24 Zone B	m	Package-01	22.00	90%	20%	3.960
15-Sep-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0168	Sand Backfill up to Bottom of Sub Grade and Laying of warning tape for Street Lighting Duct bank crossing at station (RD-25 STA. 0+040) at Local Road # 25 Zone B	m	Package-01	16.50	90%	20%	2.970
15-Sep-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0170	Sand Backfill up to Bottom of Sub Grade and Laying of warning tape for Street Lighting Duct bank crossing at station (RD-25 STA. 0+475) at Local Road # 25 Zone B	m	Package-01	35.00	90%	20%	6.300
13-Sep-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0161	Inspection for Excavation, Installation of Sleeve 2x110mm UPVC & Formwork and Concrete Pouring of Street Light Duct Bank at Station (RD-08 St. 0+280) Local Road # 13 Zone A.	m	Package-01	43.50	90%	80%	31.320
13-Sep-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0159	Inspection for Excavation, Installation of Sleeve 2x110mm UPVC & Formwork and Concrete Pouring of Street Light Duct Bank at Station (RD-08 St. 0+620) Local Road # 08 Zone A.	m	Package-01	16.50	90%	80%	11.880
09-Sep-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0153	Inspection for Installation of Sleeve 2x110mm UPVC & Formwork and Concrete Pouring of Street Light Duct Bank at Station (RD-09 St. 0+022) Local Road # 09 Zone A.	m	Package-01	30.00	90%	80%	21.600
09-Sep-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0152	Inspection for Installation of Sleeve 2x110mm UPVC & Formwork and Concrete Pouring of Street Light Duct Bank at Station (RD-09 St. 0+060) Local Road # 09 Zone A.	m	Package-01	16.98	90%	80%	12.226
09-Sep-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0151	Excavation,Installation of Sleeve, Formwork and Concrete Pouring of Street Light Duct Bank Crossing at Station (RD-24 St.0+000) Local Road # 24 Zone B.	m	Package-01	24.50	90%	80%	17.640
08-Sep-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0145	Excavation,Installation of Sleeve, Formwork and Concrete Pouring of Street Light Duct Bank Crossing at Station (RD-24 St.0+226) Local Road # 24 Zone B.	m	Package-01	22.00	90%	80%	15.840
08-Sep-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0144	Excavation,Installation of Sleeve, Formwork and Concrete Pouring of Street Light Duct Bank Crossing at Station (RD-24 St.0+186) Local Road # 24 Zone B.	m	Package-01	22.00	90%	80%	15.840
07-Sep-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0143	Inspection for Installation of Sleeve 2x110mm UPVC & Formwork and Concrete Pouring of Street Light Duct Bank at Station (RD- 02 St. 0+640) Local Road # 09 Zone A.	m	Package-01	16.70	90%	80%	12.024
07-Sep-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0142	Inspection for Excavation, Installation of Sleeve 2x110mm UPVC & Formwork and Concrete Pouring of Street Light Duct Bank at Station (RD-09 St. 0+660) Local Road # 09 Zone A.	m	Package-01	27.00	90%	80%	19.440
07-Sep-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0141	Excavation,Installation of Sleeve, Formwork and Concrete Pouring of Street Light Duct Bank Crossing at Station (RD-25 St.0+040) Local Road # 25 Zone B.	m	Package-01	16.50	90%	80%	11.880
06-Sep-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0139	Sand Backfill up to Bottom of Sub Grade and Laying of warning tape for Street Lighting Duct bank crossing at station (RD-11 STA. 0+172) at Local Road # 11 Zone A	m	Package-01	15.50	90%	20%	2.790
02-Sep-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0137	Inspection for Excavation, Installation of Sleeve 2x110mm UPVC & Formwork and Concrete Pouring of Street Light Duct Bank at Station (RD-02 St. 0+810) Local Road # 02 Zone A.	m	Package-01	20.50	90%	80%	14.760

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
01-Sep-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0135	Sand Backfill up to Bottom of Sub Grade and Laying of warning tape for Street Lighting Duct bank crossing at station (RD-15 STA. 0+050) at Local Road # 15 Zone A	m	Package-01	28.20	90%	20%	5.076
07-Sep-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0134-1	Inspection for Installation of Sleeve 2x110mm UPVC & Formwork and Concrete Pouring of Street Light Duct Bank at Station (RD-15 St. 0+020) Local Road # 15 Zone A	m	Package-01	28.20	90%	80%	20.304
01-Sep-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0133	Sand Backfill up to Bottom of Sub Grade and Laying of warning tape for Street Lighting Duct bank crossing at station (RD-04 STA. 0+455) at Local Road # 04 Zone A	m	Package-01	22.00	90%	20%	3.960
01-Sep-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0132	Sand Backfill up to Bottom of Sub Grade and Laying of warning tape for Street Lighting Duct bank crossing at station(RD-04 STA. 0+440) at Local Road # 04 Zone A	m	Package-01	16.50	90%	20%	2.970
20-Sep-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0177	Inspection for Excavation, Installation of Sleeve 2x110mm UPVC & Formwork and Concrete Pouring of Street Light Duct Bank at Station (RD-07 St. 0+025) Local Road # 07 Zone A.	m	Package-01	28.00	90%	80%	20.160
19-Sep-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0178	Inspection for Excavation, Installation of Sleeve 2x110mm UPVC & Formwork and Concrete Pouring of Street Light Duct Bank at Station (RD-03 St. 1+343) Local Road # 03 Zone A.	m	Package-01	27.00	90%	80%	19.440
19-Sep-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0179	Inspection for Excavation, Installation of Sleeve 2x110mm UPVC & Formwork and Concrete Pouring of Street Light Duct Bank at Station (RD-03 St. 1+803) Local Road # 03 Zone A.	m	Package-01	24.50	90%	80%	17.640
19-Sep-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0180	Inspection for Excavation, Installation of Sleeve 2x110mm UPVC & Formwork and Concrete Pouring of Street Light Duct Bank at Station (RD-03 St. 1+827) Local Road # 03 Zone A.	m	Package-01	16.00	90%	80%	11.520
19-Sep-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0181	Inspection for Excavation, Installation of Sleeve 2x110mm UPVC & Formwork and Concrete Pouring of Street Light Duct Bank at Station (RD-03 St. 2+438) Local Road # 03 Zone A.	m	Package-01	18.00	90%	80%	12.960
22-Sep-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0186	Excavation,Installation of Sleeve, Formwork and Concrete Pouring of Street Light Duct Bank Crossing at Station (CL-RD-02 St.2+500) Collector Road # 02 Zone B.	m	Package-01	24.00	90%	80%	17.280
22-Sep-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0187	Excavation,Installation of Sleeve, Formwork and Concrete Pouring of Street Light Duct Bank Crossing at Station (CL-RD-02 St.2+540) Collector Road # 02 Zone B.	m	Package-01	21.00	90%	80%	15.120
21-Sep-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0184	Inspection for Excavation, Installation of Sleeve 2x110mm UPVC & Formwork and Concrete Pouring of Street Light Duct Bank at Station (RD-07 St. 0+280) Local Road # 07 Zone A.	m	Package-01	20.20	90%	80%	14.544
26-Sep-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0190	Excavation,Installation of Sleeve, Formwork and Concrete Pouring of Street Light Duct Bank Crossing at Station (CL-RD-02 St.0+050) Collector Road # 02 Zone B.	m	Package-01	29.95	90%	80%	21.564
26-Sep-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0189	Excavation,Installation of Sleeve, Formwork and Concrete Pouring of Street Light Duct Bank Crossing at Station (CL-RD-02 St.0+040) Collector Road # 02 Zone B.	m	Package-01	14.47	90%	80%	10.418
24-Sep-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0188	Sand Backfill up to Bottom of Sub Grade and Laying of warning tape for Street Lighting Duct bank crossing at station (RD-08 STA. 0+365) at Local Road # 08 Zone A	m	Package-01	27.50	90%	20%	4.950
22-Sep-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0185	Inspection for Excavation, Installation of Sleeve 2x110mm UPVC & Formwork and Concrete Pouring of Street Light Duct Bank at Station (RD-04 St. 0+020) Local Road # 04 Zone A.	m	Package-01	27.98	90%	80%	20.146
19-Sep-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0176	Sand Backfill up to Bottom of Sub Grade and Laying of warning tape for Street Lighting Duct bank crossing at station (RD-02 STA. 0+810) at Local Road # 02 Zone A	m	Package-01	20.50	90%	20%	3.690
16-Sep-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0175	Sand Backfill up to Bottom of Sub Grade and Laying of warning tape for Street Lighting Duct bank crossing at station (RD-14 STA. 0+205) at Local Road # 14 Zone A	m	Package-01	25.66	90%	20%	4.619
15-Sep-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0169	Inspection for Excavation, Installation of Sleeve 2x110mm UPVC & Formwork and Concrete Pouring of Street Light Duct Bank at Station (RD-14 St. 0+205) Local Road # 14 Zone A.	m	Package-01	25.66	90%	80%	18.475
01-Oct-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0193-1	Inspection for Excavation, Installation of Sleeve 2x110mm UPVC Formwork and Concrete Pouring of Street Light Duct Bank at ation (RD-03 St. 0-674) Local Road # 03 Zone A.	m	Package-01	42.39	90%	80%	30.521
01-Oct-26	KHJ1-02-007-MAH-TS9-1-EEL-FIR-0201	Concrete Pouring of Street Light Duct Bank (St.1+060) Collector Road # 02 Zone B	m	Package-01	30.05	90%	80%	21.636
01-Oct-26	KHJ1-02-007-MAH-TS9-1-EEL-FIR-0202	Concrete Pouring of Street Light Duct Bank (St.1+085) Collector Road # 02 Zone B	m	Package-01	25.50	90%	80%	18.360
01-Oct-26	KHJ1-02-007-MAH-TS9-1-EEL-FIR-0203	Concrete Pouring of Street Light Duct Bank (St.1+115) Collector Road # 02 Zone B	m	Package-01	13.00	90%	80%	9.360
01-Oct-26	KHJ1-02-007-MAH-TS9-1-EEL-FIR-0199	Sand Backfilling of Bottom of Subgrade of Street Light Duct Bank (St.0+048) Local Road # 04 Zone A	m	Package-01	16.50	90%	20%	2.970

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
01-Oct-26	KHJ1-02-007-MAH-TS9-1-EEL-FIR-0200	Sand Backfilling of Bottom of Subgrade of Street Light Duct Bank (St.0+098) Local Road # 27 Zone B	m	Package-01	20.20	90%	20%	3.636
01-Oct-26	KHJ1-02-007-MAH-TS9-1-EEL-FIR-0204	Sand Backfilling of Bottom of Subgrade of Street Light Duct Bank (St.0+040) Collector Road # 02 Zone B	m	Package-01	14.47	90%	20%	2.605
01-Oct-26	KHJ1-02-007-MAH-TS9-1-EEL-FIR-0205	Sand Backfilling of Bottom of Subgrade of Street Light Duct Bank (St.0+050) Collector Road # 02 Zone B	m	Package-01	29.95	90%	20%	5.391
03-Oct-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0194-1	Inspection for Excavation, Installation of Sleeve 2x110mm UPVC & Formwork and Concrete Pouring of Street Light Duct Bank at Station (RD-03 St. 0+489) Local Road # 03 Zone A.	m	Package-01	74.16	90%	80%	53.395
03-Oct-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0197-1	Inspection for Excavation, Installation of Sleeve 2x110mm UPVC & Formwork and Concrete Pouring of Street Light Duct Bank at Station (RD-07 St. 0+640) Local Road # 07 Zone A.	m	Package-01	22.70	90%	80%	16.344
08-Oct-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0198	Inspection for Excavation, Installation of Sleeve 2x110mm UPVC & Formwork and Concrete Pouring of Street Light Duct Bank at Station (RD-11 St. 0+035) Local Road # 11 Zone A.	m	Package-01	33.58	90%	80%	24.178
01-Oct-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0199	Sand Backfill up to Bottom of Sub Grade and Laying of warning tape for Street Lighting Duct bank crossing at station (RD-04 STA. 0+048) at Local Road # 04 Zone A	m	Package-01	16.50	90%	20%	2.970
01-Oct-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0200	Sand Backfill up to Bottom of Sub Grade and Laying of warning tape for Street Lighting Duct bank crossing at station (RD-27 STA. 0+098) at Local Road # 27 Zone B	m	Package-01	20.20	90%	20%	3.636
01-Oct-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0201	Excavation, Installation of Sleeve, Formwork and Concrete Pouring of Street Light Duct Bank Crossing at Station (CL-RD- 02 St.1+060) Collector Road # 02 Zone B.	m	Package-01	30.50	90%	80%	21.960
01-Oct-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0202	Excavation, Installation of Sleeve, Formwork and Concrete Pouring of Street Light Duct Bank Crossing at Station (CL-RD- 02 St.1+085) Collector Road # 02 Zone B.	m	Package-01	25.50	90%	80%	18.360
01-Oct-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0203	Excavation, Installation of Sleeve, Formwork and Concrete Pouring of Street Light Duct Bank Crossing at Station (CL-RD- 02 St.1+115) Collector Road # 02 Zone B.	m	Package-01	13.00	90%	80%	9.360
01-Oct-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0204	Sand Backfill up to Bottom of Sub Grade and Laying of warning tape for Street Lighting Duct bank crossing at station (CL-RD-02 STA. 0+040) at Collector Road # 02 Zone B	m	Package-01	14.47	90%	20%	2.605
01-Oct-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0205	Sand Backfill up to Bottom of Sub Grade and Laying of warning tape for Street Lighting Duct bank crossing at station (CL-RD-02 STA. 0+050) at Collector Road # 02 Zone B	m	Package-01	29.96	90%	20%	5.393
03-Oct-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0206	Sand Backfill up to Bottom of Sub Grade and Laying of warning tape for Street Lighting Duct bank crossing at station (RD-07 STA. 0+020) at Local Road # 07 Zone A	m	Package-01	28.00	90%	20%	5.040
03-Oct-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0207	Sand Backfill up to Bottom of Sub Grade and Laying of warning tape for Street Lighting Duct bank crossing at station (RD-07 STA. 0+280) at Local Road # 07 Zone A	m	Package-01	20.20	90%	20%	3.636
03-Oct-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0208	Sand Backfill up to Bottom of Sub Grade and Laying of warning tape for Street Lighting Duct bank crossing at station (CL-RD-02 STA. 2+500) at Collector Road # 02 Zone B	m	Package-01	24.00	90%	20%	4.320
03-Oct-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0209	Sand Backfill up to Bottom of Sub Grade and Laying of warning tape for Street Lighting Duct bank crossing at station (CL-RD-02 STA. 2+540) at Collector Road # 02 Zone B	m	Package-01	21.00	90%	20%	3.780
05-Oct-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0211	Excavation,Installation of Sleeve, Formwork and Concrete Pouring of Street Light Duct Bank Crossing at Station (CL-RD-02 St.2+225) Collector Road # 02 Zone B.	m	Package-01	34.33	90%	80%	24.718
08-Oct-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0218	Sand Backfill up to Bottom of Sub Grade and Laying of warning tape for Street Lighting Duct bank crossing at station (RD-08 STA. 0+020) at Local Road # 08 Zone A	m	Package-01	28.00	90%	20%	5.040
08-Oct-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0219	Sand Backfill up to Bottom of Sub Grade and Laying of warning tape for Street Lighting Duct bank crossing at station (RD-08 STA. 0+050) at Local Road # 08 Zone A	m	Package-01	16.00	90%	20%	2.880
08-Oct-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0220	Sand Backfill up to Bottom of Sub Grade and Laying of warning tape for Street Lighting Duct bank crossing at station (RD-13 STA. 0+280) at Local Road # 13 Zone A	m	Package-01	43.50	90%	20%	7.830
10-Oct-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0222	Inspection for Excavation, Installation of Sleeve 2x110mm UPVC & Formwork and Concrete Pouring of Street Light Duct Bank at Station (RD-1 St. 0+432) Local Road # 1 Zone A.	m	Package-01	15.54	90%	80%	11.189
11-Oct-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0223	Excavation,Installation of Sleeve, Formwork and Concrete Pouring of Street Light Duct Bank Crossing at Station (CL-RD-02 St.2+275) Collector Road # 02 Zone B.	m	Package-01	13.50	90%	80%	9.720
12-Oct-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0224	Sand Backfill up to Bottom of Sub Grade and Laying of warning tape for Street Lighting Duct bank crossing at station (RD-04 STA. 0+020) at Local Road # 04 Zone A	m	Package-01	27.98	90%	20%	5.036

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
12-Oct-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0225	Sand Backfill up to Bottom of Sub Grade and Laying of warning tape for Street Lighting Duct bank crossing at station (RD-04 STA. 0+640) at Local Road # 04 Zone A	m	Package-01	27.70	90%	20%	4.986
12-Oct-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0226	Sand Backfill up to Bottom of Sub Grade and Laying of warning tape for Street Lighting Duct bank crossing at station (CL-RD-02 STA. 2+225) at Collector Road # 02 Zone B	m	Package-01	34.33	90%	20%	6.179
17-Oct-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0233	Sand Backfill up to Bottom of Sub Grade and Laying of warning tape for Street Lighting Duct bank crossing at station (RD-04 STA. 0+190) at Local Road # 04 Zone A	m	Package-01	20.35	90%	20%	3.663
17-Oct-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0232	Sand Backfill up to Bottom of Sub Grade and Laying of warning tape for Street Lighting Duct bank crossing at station (RD-03 STA. 0+674) at Local Road # 03 Zone A	m	Package-01	42.39	90%	20%	7.630
20-Oct-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0244	Excavation,Installation of Sleeve, Formwork and Concrete Pouring of Street Light Duct Bank Crossing at Station (CL-RD-02 St.1+545) Collector Road # 02 Zone B.	m	Package-01	30.75	90%	80%	22.140
20-Oct-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0242	Sand Backfill up to Bottom of Sub Grade and Laying of warning tape for Street Lighting Duct bank crossing at station (RD-01 STA. 0+432) at Local Road # 01 Zone A	m	Package-01	15.54	90%	20%	2.797
20-Oct-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0241	Sand Backfill up to Bottom of Sub Grade and Laying of warning tape for Street Lighting Duct bank crossing at station (RD-03 STA. 1+827) at Local Road # 03 Zone A	m	Package-01	16.00	90%	20%	2.880
20-Oct-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0240	Sand Backfill up to Bottom of Sub Grade and Laying of warning tape for Street Lighting Duct bank crossing at station (RD-03 STA. 1+803) at Local Road # 03 Zone A	m	Package-01	24.50	90%	20%	4.410
20-Oct-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0239	Sand Backfill up to Bottom of Sub Grade and Laying of warning tape for Street Lighting Duct bank (4 Way) crossing at station (RD-03 STA. 1+343) at Local Road # 03 Zone A	m	Package-01	27.00	90%	20%	4.860
20-Oct-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0238	Sand Backfill up to Bottom of Sub Grade and Laying of warning tape for Street Lighting Duct bank (4 Way) crossing at station (RD-03 STA. 0+489) at Local Road # 03 Zone A	m	Package-01	74.16	90%	20%	13.349
19-Oct-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0235	Inspection for Excavation, Installation of Sleeve 2x110mm UPVC & Formwork and Concrete Pouring of Street Light Duct Bank at Station (RD-6 St. 0+640) Local Road # 1 Zone A.	m	Package-01	26.70	90%	80%	19.224
17-Oct-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0234	Inspection for Excavation, Installation of Sleeve 2x110mm UPVC & Formwork and Concrete Pouring of Street Light Duct Bank at Station (RD-1 St. 0+029) Local Road # 1 Zone A.	m	Package-01	39.06	90%	80%	28.123
25-Oct-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0191	Excavation,Installation of Sleeve, Formwork and Concrete Pouring of Street Light Duct Bank Crossing (SL-DB-68) at Arterial Road # 02 Zone B	m	Package-01	26.51	90%	80%	19.087
25-Oct-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0192	Excavation,Installation of Sleeve, Formwork and Concrete Pouring of Street Light Duct Bank Crossing (SL-DB-67) at Arterial Road # 01 Zone B	m	Package-01	30.75	90%	80%	22.140
26-Oct-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0254	Sand Backfill up to Bottom of Sub Grade and Laying of warning tape for Street Lighting Duct bank crossing at station (CL-RD-02 STA. 1+060) at Collector Road # 02 Zone B	m	Package-01	30.50	90%	20%	5.490
26-Oct-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0255	Sand Backfill up to Bottom of Sub Grade and Laying of warning tape for Street Lighting Duct bank crossing at station (CL-RD-02 STA. 1+085) at Collector Road # 02 Zone B	m	Package-01	25.50	90%	20%	4.590
26-Oct-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0256	Sand Backfill up to Bottom of Sub Grade and Laying of warning tape for Street Lighting Duct bank crossing at station (CL-RD-02 STA. 1+115) at Collector Road # 02 Zone B	m	Package-01	13.00	90%	20%	2.340
26-Oct-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0257	Sand Backfill up to Bottom of Sub Grade and Laying of warning tape for Street Lighting Duct bank crossing at station (CL-RD-02 STA. 1+545) at Collector Road # 02 Zone B	m	Package-01	30.75	90%	20%	5.535
26-Oct-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0258	Sand Backfill up to Bottom of Sub Grade and Laying of warning tape for Street Lighting Duct bank crossing at station (CL-RD-02 STA. 2+275) at Collector Road # 02 Zone B	m	Package-01	13.50	90%	20%	2.430
26-Oct-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0253	Inspection for Excavation, Installation of Sleeve 2x110mm UPVC & Formwork and Concrete Pouring of Street Light Duct Bank at Station (RD-16 St. 0+070) Local Road # 16 Zone A.	m	Package-01	16.00	90%	80%	11.520
10-Oct-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0160-1	Inspection for Excavation, Installation of Sleeve 2x110mm UPVC & Formwork and Concrete Pouring of Street Light Duct Bank at Station (RD-08 St. 0+640) Local Road # 08 Zone A.	m	Package-01	27.70	90%	80%	19.944
					Accumulative QTY			1,365.690
					10% Retention QTY			0.000
					Total Certified Accumulative QTY			1,365.690
					Previous QTY			910.990
					Current QTY			454.700

المقاول/ شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

الاستشـــــاري	المالك	المقاول
ايجس السعودية للاستشارات الهندسية	الهيئة السعودية للمدن الصناعية ومناطق التقنية	شركة مفرح مرزوق الحربي وشركاه المحدودة

المستخلص رقم (06) من الفتره 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
					BOQ Quantity			5,074.000
					90% Avalible Qty			4,566.600
					Remaining avalible Qty			3,200.910

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
TELECOME WORK								
B2.33 71 19.05	6 way 50mm HDPE duct	Duct						
18-May-26	KHJ1-02-007-MAH-TS9-1-TEL-FIR-0018	Sand Backfilling Bottom of Sub Grade Telecom Duct Bank Crossing at Station	m	Package -1	26.00	90%	20%	4.680
18-May-26	KHJ1-02-007-MAH-TS9-1-TEL-FIR-0017	Sand Backfilling Bottom of Sub Grade Telecom Duct Bank Crossing at Station	m	Package -1	27.20	90%	20%	4.896
18-May-26	KHJ1-02-007-MAH-TS9-1-TEL-FIR-0016	Sand Backfilling Bottom of Sub Grade Telecom Duct Bank Crossing at Station	m	Package -1	27.20	90%	20%	4.896
11-May-26	KHJ1-02-007-MAH-TS9-1-TEL-FIR-0013	Formwork and Concrete Pouring of Telecom Duct Bank Crossing at Station (RD-19 St.0+429) Local Road # 19 Zone B.	m	Package -1	26.000	90%	80%	18.720
06-May-26	KHJ1-02-007-MAH-TS9-1-TEL-FIR-0006	Formwork and Concrete Pouring of Telecom Duct Bank Crossing at Station (RD-19 St.0+260.5) Local Road # 19 Zone B.	m	Package -1	27.20	90%	80%	19.584
07-May-26	KHJ1-02-007-MAH-TS9-1-TEL-FIR-0005	Formwork and Concrete Pouring of Telecom Duct Bank Crossing at Station (RD-20 St.0+096) Local Road # 20 Zone B	m	Package -1	27.20	90%	80%	19.584
28-Jun-26	KHJ1-02-007-MAH-TS9-1-TEL-FIR-0026	Formwork and Concrete Pouring of Telecom Network TE-DB 6X50 Crossing at Station (RD-1 STA. 0+685) Local Road # 1 Zone A.	m	Package -1	15.20	90%	80%	10.944
28-Jun-26	KHJ1-02-007-MAH-TS9-1-TEL-FIR-0028	Sand Backfilling Bottom of Sub Grade Telecom Duct Bank Crossing at Station (RD-18 St.0+050) Local Road # 18 Zone B.	m	Package -1	15.60	90%	20%	2.808
20-Jul-26	KHJ1-02-007-MAH-TS9-1-TEL-FIR-0039	Formwork and Concrete Pouring of Telecom Duct Bank Crossing at Station (St.0+570) Local Road # 21 Zone B.	m	Package -1	15.66	90%	80%	11.275
16-Jul-26	KHJ1-02-007-MAH-TS9-1-TEL-FIR-0036	Formwork and Concrete Pouring of Telecom Network TE-DB 6X50 Crossing at Station (RD- 2 STA. 1+322) Local Road # 2 Zone A.	m	Package -1	15.20	90%	80%	10.944
11-Jul-26	KHJ1-02-007-MAH-TS9-1-TEL-FIR-0033	Formwork and Concrete Pouring of Telecom Duct Bank Crossing at Station (St.0+185) Local Road # 21 Zone B.	m	Package -1	15.44	90%	80%	11.117
06-Jun-26	KHJ1-02-007-MAH-TS9-1-TEL-FIR-0022	Formwork and Concrete Pouring of Telecom Duct Bank Crossing at Station (RD-18 St.0+050) Local Road # 18 Zone B.	m	Package -1	15.60	90%	80%	11.232
11-Aug-26	KHJ1-02-007-MAH-TS9-1-TEL-FIR-0059	Formwork and Concrete Pouring of Telecom Duct Bank Crossing at Station (St.0+318) Local Road # 22 Zone B.	m	Package -1	15.48	90%	80%	11.146
08-Aug-26	KHJ1-02-007-MAH-TS9-1-TEL-FIR-0054	Formwork and Concrete Pouring of Telecom Duct Bank Crossing at Station (St.0+470) Local Road # 24 Zone B.	m	Package -1	15.42	90%	80%	11.102
20-Aug-26	KHJ1-02-007-MAH-TS9-1-TEL-FIR-0067	Installation of 6x50mm HDPE Sleeve & Formwork and Concrete Pouring of Telecom Network Duct TE-DB 6X50 Crossing at Station (RD-4 STA. 0+225) Local Road # 4 Zone A.	m	Package -1	15.21	90%	80%	10.951
18-Aug-26	KHJ1-02-007-MAH-TS9-1-TEL-FIR-0066	Laying of Warning Tape and Sand Backfilling Bottom of Sub Grade for Telecom Duct bank crossing at station (RD-02 STA. 1+322) Local Road # 02 Zone A	m	Package -1	15.20	90%	20%	2.736
18-Aug-26	KHJ1-02-007-MAH-TS9-1-TEL-FIR-0065	Laying of Warning Tape and Sand Backfilling Bottom of Sub Grade for Telecom Duct bank crossing at station (RD-01 STA. 0+685) Local Road # 01 Zone A	m	Package -1	15.20	90%	20%	2.736
18-Aug-26	KHJ1-02-007-MAH-TS9-1-TEL-FIR-0064	Installation of Duct 6x50mm HDPE & Formwork and Concrete Pouring of Telecom Network TE-DB 6X50 Crossing at Station (Collector RD-1 STA. 0+848) Collector Road # 1 Zone A.	m	Package -1	29.70	90%	80%	21.384
16-Aug-26	KHJ1-02-007-MAH-TS9-1-TEL-FIR-0063	Excavation,Installation of Sleeve 6x50 HDPE,Formwork and Concrete Pouring of Telecom Duct Bank Crossing at Station (St.0+525) Local Road # 27 Zone B.	m	Package -1	15.34	90%	80%	11.045
15-Aug-26	KHJ1-02-007-MAH-TS9-1-TEL-FIR-0062	Excavation,Installation of Sleeve 6x50 HDPE,Formwork and Concrete Pouring of Telecom Duct Bank Crossing at Station (St.0+297) Local Road # 24 Zone B.	m	Package -1	15.43	90%	80%	11.110
17-Aug-26	KHJ1-02-007-MAH-TS9-1-TEL-FIR-0061	Formwork and Concrete Pouring of Telecom Network TE-DB 6X50 Crossing at Station (Collector RD-1 STA. 0+310) Collector Road # 1 Zone A.	m	Package -1	29.70	90%	80%	21.384
23-Aug-26	KHJ1-02-007-MAH-TS9-1-TEL-FIR-0069	Excavation, Installation of Sleeve 6x50 HDPE, Formwork and Concrete Pouring of Telecom Duct Bank Crossing at Station (St.0+068) Local Road # 24 Zone B.	m	Package -1	15.44	90%	80%	11.117
22-Aug-26	KHJ1-02-007-MAH-TS9-1-TEL-FIR-0068	Sand Backfilling Bottom of Sub Grade for Telecom Duct bank crossing at station (RD- 21 STA. 0+185) Local Road # 21 Zone B	m	Package -1	15.44	90%	20%	2.779
25-Aug-26	KHJ1-02-007-MAH-TS9-1-TEL-FIR-0070	Excavation,Installation of Sleeve 6x50 HDPE,Formwork and Concrete Pouring of Telecom Duct Bank Crossing at Station (St.0+290) Local Road # 23 Zone B.	m	Package -1	15.78	90%	80%	11.362
27-Aug-26	KHJ1-02-007-MAH-TS9-1-TEL-FIR-0060	Formwork and Concrete Pouring of Telecom Network TE-DB 6X50 Crossing at Station (Collector RD-1 STA. 0+966) Collector Road # 1 Zone A.	m	Package -1	22.10	90%	80%	15.912

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
29-Aug-26	KHJ1-02-007-MAH-TS9-1-TEL-FIR-0078	Laying of Warning Tape and Sand Backfilling up to Bottom of Sub Grade for Telecom Duct bank crossing at station (RD-24 STA. 0+068) at Local Road # 24 Zone B	m	Package -1	15.44	90%	20%	2.779
29-Aug-26	KHJ1-02-007-MAH-TS9-1-TEL-FIR-0077	Laying of Warning Tape and Sand Backfilling up to Bottom of Sub Grade for Telecom Duct bank crossing at station (RD-23 STA. 0+290) at Local Road # 23 Zone B	m	Package -1	15.78	90%	20%	2.840
29-Aug-26	KHJ1-02-007-MAH-TS9-1-TEL-FIR-0076	Laying of Warning Tape and Sand Backfilling up to Bottom of Sub Grade for Telecom Duct bank crossing at station (RD-22 STA. 0+318) at Local Road # 22 Zone B	m	Package -1	15.48	90%	20%	2.786
29-Aug-26	KHJ1-02-007-MAH-TS9-1-TEL-FIR-0075	Sand Backfilling Bottom of Sub Grade for Telecom Duct bank crossing at station (RD- 21 STA. 0+570) Local Road # 21 Zone B	m	Package -1	15.66	90%	20%	2.819
27-Aug-26	KHJ1-02-007-MAH-TS9-1-TEL-FIR-0074	Laying of Warning Tape and Sand Backfilling up to Bottom of Sub Grade for Telecom Duct bank crossing at station (Collector RD-1 STA. 0+310) at Collector Road # 01 Zone A	m	Package -1	29.70	90%	20%	5.346
27-Aug-26	KHJ1-02-007-MAH-TS9-1-TEL-FIR-0071	Laying of Warning Tape and Sand Backfilling up to Bottom of Sub Grade for Telecom Duct bank crossing at station (Collector RD-1 STA. 0+966) at Collector Road # 01 Zone A	m	Package -1	22.10	90%	20%	3.978
13-Sep-26	KHJ1-02-007-MAH-TS9-1-TEL-FIR-0091	Excavation, Installation of Sleeve 6x50 HDPE, Formwork and Concrete Pouring of Telecom Duct Bank Crossing at Station (St.0+508) Local Road # 25 Zone B.	m	Package-01	15.44	90%	80%	11.117
14-Sep-26	KHJ1-02-007-MAH-TS9-1-TEL-FIR-0092	Inspection for Excavation, Installation of 6x50mm HDPE Sleeve & Formwork and Concrete Pouring of Telecom Network Duct TE-DB 6X50 Crossing at Station (STA. 0+612) Local Road # 08 Zone A.	m	Package-01	15.26	90%	80%	10.987
15-Sep-26	KHJ1-02-007-MAH-TS9-1-TEL-FIR-0093	Laying of Warning Tape and Sand Backfilling up to Bottom of Sub Grade for Telecom Duct bank crossing at station (RD-09 STA. 0+070) at Local Road # 09 Zone A	m	Package-01	15.22	90%	20%	2.740
15-Sep-26	KHJ1-02-007-MAH-TS9-1-TEL-FIR-0094	Laying of Warning Tape and Sand Backfilling up to Bottom of Sub Grade for Telecom Duct bank crossing at station (RD-09 STA. 0+610) at Local Road # 09 Zone A	m	Package-01	20.20	90%	20%	3.636
15-Sep-26	KHJ1-02-007-MAH-TS9-1-TEL-FIR-0095	Laying of Warning Tape and Sand Backfilling up to Bottom of Sub Grade for Telecom Duct bank crossing at station (RD-25 STA. 0+050) at Local Road # 25 Zone B	m	Package-01	15.68	90%	20%	2.822
15-Sep-26	KHJ1-02-007-MAH-TS9-1-TEL-FIR-0096	Laying of Warning Tape and Sand Backfilling up to Bottom of Sub Grade for Telecom Duct bank crossing at station (RD-25 STA. 0+508) at Local Road # 25 Zone B	m	Package-01	15.44	90%	20%	2.779
19-Sep-26	KHJ1-02-007-MAH-TS9-1-TEL-FIR-0107	Laying of Warning Tape and Sand Backfilling up to Bottom of Sub Grade for Telecom Duct bank crossing at station (RD-02 STA. 0+802) at Local Road # 02 Zone A	m	Package-01	20.20	90%	20%	3.636
16-Sep-26	KHJ1-02-007-MAH-TS9-1-TEL-FIR-0104	Inspection for Excavation, Installation of 6x50mm HDPE Sleeve & Formwork and Concrete Pouring of Telecom Network Duct TE-DB 6X50 Crossing at Station (RD-11 STA. 0+069) Local Road # 11 Zone A.	m	Package-01	15.23	90%	80%	10.966
16-Sep-26	KHJ1-02-007-MAH-TS9-1-TEL-FIR-0103	Laying of Warning Tape and Sand Backfilling up to Bottom of Sub Grade for Telecom Duct bank crossing at station (RD-14 STA. 0+050) at Local Road # 14 Zone A	m	Package-01	15.26	90%	20%	2.747
16-Sep-26	KHJ1-02-007-MAH-TS9-1-TEL-FIR-0102	Laying of Warning Tape and Sand Backfilling up to Bottom of Sub Grade for Telecom Duct bank crossing at station (RD-13 STA. 0+050) at Local Road # 13 Zone A	m	Package-01	15.26	90%	20%	2.747
15-Sep-26	KHJ1-02-007-MAH-TS9-1-TEL-FIR-0101	Inspection for Excavation, Installation of 6x50mm HDPE Sleeve & Formwork and Concrete Pouring of Telecom Network Duct TE-DB 6X50 Crossing at Station (RD-12 STA. 0+215) Local Road # 12 Zone A.	m	Package-01	15.26	90%	80%	10.987
15-Sep-26	KHJ1-02-007-MAH-TS9-1-TEL-FIR-0099	Inspection for Installation of 6x50mm HDPE Sleeve & Formwork and Concrete Pouring of Telecom Network TE-DB 6X50 Crossing at Station 0+050 local Road # 14 Zone A.	m	Package-01	15.26	90%	80%	10.987
14-Sep-26	KHJ1-02-007-MAH-TS9-1-TEL-FIR-0098	Inspection for Installation of 6x50mm HDPE Sleeve & Formwork and Concrete Pouring of Telecom Network TE-DB 6X50 Crossing at Station 0+050 local Road # 13 Zone A.	m	Package-01	15.26	90%	80%	10.987
15-Sep-26	KHJ1-02-007-MAH-TS9-1-TEL-FIR-0097	Inspection for Excavation, Installation of 6x50mm HDPE Sleeve & Formwork and Concrete Pouring of Telecom Network Duct TE-DB 6X50 Crossing at Station (RD-8 STA. 0+060) Local Road # 08 Zone A	m	Package-01	15.20	90%	80%	10.944
12-Sep-26	KHJ1-02-007-MAH-TS9-1-TEL-FIR-0090	Excavation,Installation of Sleeve 6x50 HDPE,Formwork and Concrete Pouring of Telecom Duct Bank Crossing at Station (St.0+050) Local Road # 25 Zone B.	m	Package-01	15.68	90%	80%	11.290
09-Sep-26	KHJ1-02-007-MAH-TS9-1-TEL-FIR-0089	Inspection for Excavation, Installation of 6x50mm HDPE Sleeve & Formwork and Concrete Pouring of Telecom Network Duct TE-DB 6X50 Crossing at Station (RD-2 STA. 0+070) Local Road # 09 Zone A.	m	Package-01	15.22	90%	80%	10.958
07-Sep-26	KHJ1-02-007-MAH-TS9-1-TEL-FIR-0088	Inspection for Excavation, Installation of 6x50mm HDPE Sleeve & Formwork and Concrete Pouring of Telecom Network Duct TE-DB 6X50 Crossing at Station (RD-2 STA. 0+610) Local Road # 09 Zone A.	m	Package-01	20.20	90%	80%	14.544
01-Sep-26	KHJ1-02-007-MAH-TS9-1-TEL-FIR-0085	Inspection for Excavation, Installation of 6x50mm HDPE Sleeve & Formwork and Concrete Pouring of Telecom Network Duct TE-DB 6X50 Crossing at Station (RD-2 STA. 0+802) Local Road # 2 Zone A	m	Package-01	20.20	90%	80%	14.544

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
01-Sep-26	KHJ1-02-007-MAH-TS9-1-TEL-FIR-0084	Laying of Warning Tape and Sand Backfilling up to Bottom of Sub Grade for Telecom Duct bank crossing at station (RD-15 STA.0+230) at Local Road # 15 Zone A	m	Package-01	15.26	90%	20%	2.747
07-Sep-26	KHJ1-02-007-MAH-TS9-1-TEL-FIR-0083	Inspection for Installation of 6x50mm HDPE Sleeve & Formwork and Concrete Pouring of Telecom Network Duct TE-DB 6X50 Crossing at Station (RD-2 STA. 0+230) Local Road # 15 Zone A	m	Package-01	15.26	90%	80%	10.987
17-Sep-26	KHJ1-02-007-MAH-TS9-1-TEL-FIR-0082	Laying of Warning Tape and Sand Backfilling up to Bottom of Sub Grade for Telecom Duct bank crossing at station (RD-27 STA. 0+525) at Local Road # 27 Zone B	m	Package-01	15.34	90%	20%	2.761
31-Aug-26	KHJ1-02-007-MAH-TS9-1-TEL-FIR-0081	Laying of Warning Tape and Sand Backfilling up to Bottom of Sub Grade for Telecom Duct bank crossing at station (RD-24 STA. 0+470) at Local Road # 24 Zone B	m	Package-01	15.42	90%	20%	2.776
31-Aug-26	KHJ1-02-007-MAH-TS9-1-TEL-FIR-0080	Laying of Warning Tape and Sand Backfilling up to Bottom of Sub Grade for Telecom Duct bank crossing at station (RD-24 STA. 0+297) at Local Road # 24 Zone B	m	Package-01	15.43	90%	20%	2.777
06-Sep-26	KHJ1-02-007-MAH-TS9-1-TEL-FIR-0079	Laying of Warning Tape and Sand Backfilling up to Bottom of Sub Grade for Telecom Duct bank crossing at station (Collector RD-1 STA. 0+848) at Collector Road # 01 Zone A	m	Package-01	29.70	90%	20%	5.346
19-Sep-26	KHJ1-02-007-MAH-TS9-1-TEL-FIR-0108	Laying of Warning Tape and Sand Backfilling up to Bottom of Sub Grade for Telecom Duct bank crossing at station (RD-12 STA. 0+215) at Local Road # 12 Zone A	m	Package-01	15.27	90%	20%	2.749
19-Sep-26	KHJ1-02-007-MAH-TS9-1-TEL-FIR-0109	Inspection for Excavation, Installation of 6x50mm HDPE Sleeve & Formwork and Concrete Pouring of Telecom Network Duct TE-DB 6X50 Crossing at Station (RD-03 STA. 2+458) Local Road # 03 Zone A	m	Package-01	15.20	90%	80%	10.944
20-Sep-26	KHJ1-02-007-MAH-TS9-1-TEL-FIR-0110	Laying of Warning Tape and Sand Backfilling up to Bottom of Sub Grade for Telecom Duct bank crossing at station (RD-11 STA. 0+069) at Local Road # 11 Zone A	m	Package-01	15.23	90%	20%	2.741
26-Sep-26	KHJ1-02-007-MAH-TS9-1-TEL-FIR-0114	Inspection for Excavation, Installation of 6x50mm HDPE Sleeve & Formwork and Concrete Pouring of Telecom Network Duct TE-DB 6X50 Crossing at Station (RD-03 STA. 0+080) Local Road # 03 Zone A.	m	Package-01	20.20	90%	80%	14.544
21-Sep-26	KHJ1-02-007-MAH-TS9-1-TEL-FIR-0111	Inspection for Excavation, Installation of 6x50mm HDPE Sleeve & Formwork and Concrete Pouring of Telecom Network Duct TE-DB 6X50 Crossing at Station (RD-04 STA. 0+055) Local Road # 04 Zone A.	m	Package-01	15.20	90%	80%	10.944
24-Sep-26	KHJ1-02-007-MAH-TS9-1-TEL-FIR-0100	Inspection for Excavation, Installation of 6x50mm HDPE Sleeve & Formwork and Concrete Pouring of Telecom Network Duct TE-DB 6X50 Crossing at Station (RD-07 STA. 0+120) Local Road # 07 Zone A.	m	Package-01	20.20	90%	80%	14.544
01-Oct-26	KHJ1-02-007-MAH-TS9-1-TEL-FIR-0112	Inspection for Excavation, Installation of 6x50mm HDPE Sleeve & Formwork and Concrete Pouring of Telecom Network Duct TE-DB 6X50 Crossing at Station (RD-10 STA. 0+069) Local Road # 10 Zone A.	m	Package-01	15.20	90%	80%	10.944
01-Oct-26	KHJ1-02-007-MAH-TS9-1-TEL-FIR-0113	Inspection for Excavation, Installation of 6x50mm HDPE Sleeve & Formwork and Concrete Pouring of Telecom Network Duct TE-DB 6X50 Crossing at Station (RD-07 STA. 0+610) Local Road # 07 Zone A.	m	Package-01	15.26	90%	80%	10.987
03-Oct-26	KHJ1-02-007-MAH-TS9-1-TEL-FIR-0117	Laying of Warning Tape and Sand Backfilling up to Bottom of Sub Grade for Telecom Duct bank crossing at station (RD-07 STA. 0+120) at Local Road # 07 Zone A	m	Package-01	20.20	90%	20%	3.636
03-Oct-26	KHJ1-02-007-MAH-TS9-1-TEL-FIR-0118	Laying of Warning Tape and Sand Backfilling up to Bottom of Sub Grade for Telecom Duct bank crossing at station (RD-10 STA. 0+069) at Local Road # 10 Zone A	m	Package-01	15.20	90%	20%	2.736
17-Oct-26	KHJ1-02-007-MAH-TS9-1-TEL-FIR-0141	Sand Backfilling up to Bottom of Sub Grade and Laying of Warning Tape for Telecom Duct bank crossing at station (RD-04 STA. 0+611) at Local Road # 04 Zone A	m	Package-01	15.31	90%	20%	2.756
17-Oct-26	KHJ1-02-007-MAH-TS9-1-TEL-FIR-0140	Sand Backfilling up to Bottom of Sub Grade and Laying of Warning Tape for Telecom Duct bank crossing at station (RD-04 STA. 0+225) at Local Road # 04 Zone A	m	Package-01	15.21	90%	20%	2.738
17-Oct-26	KHJ1-02-007-MAH-TS9-1-TEL-FIR-0139	Sand Backfilling up to Bottom of Sub Grade and Laying of Warning Tape for Telecom Duct bank crossing at station (RD-03 STA. 1+004) at Local Road # 03 Zone A	m	Package-01	15.20	90%	20%	2.736
17-Oct-26	KHJ1-02-007-MAH-TS9-1-TEL-FIR-0138	Sand Backfilling up to Bottom of Sub Grade and Laying of Warning Tape for Telecom Duct bank crossing at station (RD-03 STA. 0+787) at Local Road # 03 Zone A	m	Package-01	15.19	90%	20%	2.734

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
17-Oct-26	KHJ1-02-007-MAH-TS9-1-TEL-FIR-0137	Sand Backfilling up to Bottom of Sub Grade and Laying of Warning Tape for Telecom Duct bank crossing at station (RD-02 STA. 0+245) at Local Road # 02 Zone A	m	Package-01	15.20	90%	20%	2.736
17-Oct-26	KHJ1-02-007-MAH-TS9-1-TEL-FIR-0136	Excavation,Installation of Sleeve 6x50 HDPE,Formwork and Concrete Pouring of Telecom Duct Bank Crossing at Station (St.1+705) Collector Road # 02 Zone B.	m	Package-01	36.16	90%	80%	26.035
17-Oct-26	KHJ1-02-007-MAH-TS9-1-TEL-FIR-0135	Excavation,Installation of Sleeve 6x50 HDPE,Formwork and Concrete Pouring of Telecom Duct Bank Crossing at Station (St.1+740) Collector Road # 02 Zone B.	m	Package-01	34.28	90%	80%	24.682
17-Oct-26	KHJ1-02-007-MAH-TS9-1-TEL-FIR-0134	Excavation,Installation of Sleeve 6x50 HDPE,Formwork and Concrete Pouring of Telecom Duct Bank Crossing at Station (St.2+225) Collector Road # 02 Zone B.	m	Package-01	39.98	90%	80%	28.786
17-Oct-26	KHJ1-02-007-MAH-TS9-1-TEL-FIR-0133	Excavation,Installation of Sleeve 6x50 HDPE,Formwork and Concrete Pouring of Telecom Duct Bank Crossing at Station (St.2+195) Collector Road # 02 Zone B.	m	Package-01	32.13	90%	80%	23.134
11-Oct-26	KHJ1-02-007-MAH-TS9-1-TEL-FIR-0132	Inspection for Excavation, Installation of 6x50mm HDPE Sleeve & Formwork and Concrete Pouring of Telecom Network Duct TE-DB 6X50 Crossing at Station (RD-04 STA. 0+611) Local Road # 04 Zone A.	m	Package-01	15.31	90%	80%	11.023
11-Oct-26	KHJ1-02-007-MAH-TS9-1-TEL-FIR-0126	Excavation,Installation of Sleeve 6x50 HDPE,Formwork and Concrete Pouring of Telecom Duct Bank Crossing at Station (St.2+525) Collector Road # 02 Zone B.	m	Package-01	39.99	90%	80%	28.793
11-Oct-26	KHJ1-02-007-MAH-TS9-1-TEL-FIR-0125	Excavation,Installation of Sleeve 6x50 HDPE,Formwork and Concrete Pouring of Telecom Duct Bank Crossing at Station (St.2+495) Collector Road # 02 Zone B.	m	Package-01	32.46	90%	80%	23.371
08-Oct-26	KHJ1-02-007-MAH-TS9-1-TEL-FIR-0124	Sand Backfilling up to Bottom of Sub Grade and Laying of Warning Tape for Telecom Duct bank crossing at station (RD-08 STA. 0+060) at Local Road # 08 Zone A	m	Package-01	15.20	90%	20%	2.736
06-Oct-26	KHJ1-02-007-MAH-TS9-1-TEL-FIR-0123	Inspection for Excavation, Installation of 6x50mm HDPE Sleeve & Formwork and Concrete Pouring of Telecom Network Duct TE-DB 6X50 Crossing at Station (RD-01 STA. 0+245) Local Road # 01 Zone A	m	Package-01	15.20	90%	80%	10.944
06-Oct-26	KHJ1-02-007-MAH-TS9-1-TEL-FIR-0122	Inspection for Excavation, Installation of 6x50mm HDPE Sleeve & Formwork and Concrete Pouring of Telecom Network Duct TE-DB 6X50 Crossing at Station (RD-03 STA. 1+004) Local Road # 03 Zone A.	m	Package-01	15.20	90%	80%	10.944
05-Oct-26	KHJ1-02-007-MAH-TS9-1-TEL-FIR-0121	Excavation,Installation of Sleeve 6x50 HDPE,Formwork and Concrete Pouring of Telecom Duct Bank Crossing at Station (St.1+085) Collector Road # 02 Zone B.	m	Package-01	36.27	90%	80%	26.114
05-Oct-26	KHJ1-02-007-MAH-TS9-1-TEL-FIR-0120	Excavation,Installation of Sleeve 6x50 HDPE,Formwork and Concrete Pouring of Telecom Duct Bank Crossing at Station (St.1+050) Collector Road # 02 Zone B.	m	Package-01	36.14	90%	80%	26.021
05-Oct-26	KHJ1-02-007-MAH-TS9-1-TEL-FIR-0119	Inspection for Excavation, Installation of 6x50mm HDPE Sleeve & Formwork and Concrete Pouring of Telecom Network Duct TE-DB 6X50 Crossing at Station (RD-02 STA. 0+245) Local Road # 02 Zone A.	m	Package-01	15.20	90%	80%	10.944
17-Oct-26	KHJ1-02-007-MAH-TS9-1-TEL-FIR-0116-1	Laying of Warning Tape and Sand Backfilling up to Bottom of Sub Grade for Telecom Duct bank crossing at station (RD-04 STA. 0+055) at Local Road # 04 Zone A	m	Package-01	15.20	90%	20%	2.736
12-Oct-26	KHJ1-02-007-MAH-TS9-1-TEL-FIR-0115-1	Inspection for Excavation, Installation of 6x50mm HDPE Sleeve & Formwork and Concrete Pouring of Telecom Network Duct TE-DB 6X50 Crossing at Station (RD-03 STA. 0+787) Local Road # 03 Zone A.	m	Package-01	15.19	90%	80%	10.937
19-Oct-26	KHJ1-02-007-MAH-TS9-1-TEL-FIR-0147	Excavation,Installation of Sleeve 6x50 HDPE,Formwork and Concrete Pouring of Telecom Duct Bank Crossing at Station (St.1+548) Collector Road # 02 Zone B.	m	Package-01	34.28	90%	80%	24.682
19-Oct-26	KHJ1-02-007-MAH-TS9-1-TEL-FIR-0146	Excavation,Installation of Sleeve 6x50 HDPE,Formwork and Concrete Pouring of Telecom Duct Bank Crossing at Station (St.1+520) Collector Road # 02 Zone B.	m	Package-01	36.17	90%	80%	26.042

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
19-Oct-26	KHJ1-02-007-MAH-TS9-1-TEL-FIR-0145	Excavation,Installation of Sleeve 6x50 HDPE,Formwork and Concrete Pouring of Telecom Duct Bank Crossing at Station (St.1+320) Collector Road # 02 Zone B.	m	Package-01	34.28	90%	80%	24.682
19-Oct-26	KHJ1-02-007-MAH-TS9-1-TEL-FIR-0144	Excavation,Installation of Sleeve 6x50 HDPE,Formwork and Concrete Pouring of Telecom Duct Bank Crossing at Station (St.1+282) Collector Road # 02 Zone B.	m	Package-01	36.17	90%	80%	26.042
19-Oct-26	KHJ1-02-007-MAH-TS9-1-TEL-FIR-0143	Inspection for Excavation, Installation of 6x50mm HDPE Sleeve & Formwork and Concrete Pouring of Telecom Network Duct TE-DB 6X50 Crossing at Station (RD-04 STA. 0+630) Local Road # 06 Zone A.	m	Package-01	15.26	90%	80%	10.987
18-Oct-26	KHJ1-02-007-MAH-TS9-1-TEL-FIR-0142	Excavation, Installation of Sleeve 6x50 HDPE, Formwork and Concrete Pouring of Telecom Duct Bank Crossing at Station (St.1+791) Local Road # 26 Zone B.	m	Package-01	15.51	90%	80%	11.167
25-Oct-26	KHJ1-02-007-MAH-TS9-1-TEL-FIR-0149	Excavation,Installation of Sleeve 6x50 HDPE,Formwork and Concrete Pouring of Telecom Duct Bank Crossing at Station (St.0+035) Aterial Road # 02 Zone B.	m	Package-01	44.10	90%	80%	31.752
26-Oct-26	KHJ1-02-007-MAH-TS9-1-TEL-FIR-0151	Sand Backfilling up to Bottom of Sub Grade and Laying of Warning Tape for Telecom Duct bank crossing at station (CL-RD-02 STA. 2+495) at Collector Road # 02 Zone B	m	Package-01	32.46	90%	20%	5.843
26-Oct-26	KHJ1-02-007-MAH-TS9-1-TEL-FIR-0152	Sand Backfilling up to Bottom of Sub Grade and Laying of Warning Tape for Telecom Duct bank crossing at station (CL-RD-02 STA. 2+525) at Collector Road # 02 Zone B	m	Package-01	39.99	90%	20%	7.198
26-Oct-26	KHJ1-02-007-MAH-TS9-1-TEL-FIR-0150	Inspection for Excavation, Installation of 6x50mm HDPE Sleeve & Formwork and Concrete Pouring of Telecom Network Duct TE-DB 6X50 Crossing at Station (RD-16 STA. 0+050) Local Road # 16 Zone A	m	Package-01	15.68	90%	80%	11.290
26-Oct-26	KHJ1-02-007-MAH-TS9-1-TEL-FIR-0153	Inspection for Excavation, Installation of 6x50mm HDPE Sleeve & Formwork and Concrete Pouring of Telecom Network Duct TE-DB 6X50 Crossing at Station (RD-16 STA. 0+610) Local Road # 05 Zone A.	m	Package-01	15.20	90%	80%	10.944
20-Oct-26	KHJ1-02-007-MAH-TS9-1-TEL-FIR-0148	Excavation,Installation of Sleeve 6x50 HDPE,Formwork and Concrete Pouring of Telecom Duct Bank Crossing at Station (St.0+050) Local Road # 26 Zone B.	m	Package-01	15.53	90%	80%	11.182
					Accumulative QTY			1,040.280
					10% Retention QTY			0.000
					Total Certified Accumulative QTY			1,040.280
					Previous QTY			529.270
					Current QTY			511.010
					BOQ Quantity			1,700.000
					90% Avalible Qty			1,530.000
					Remaining avalible Qty			489.720
B2.33 71 19.06	6 way 50mm HDPE duct	Duct			المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة			
26-Aug-26	KHJ1-02-007-MAH-TS9-1-TEL-FIR-0072	Excavation, Location, Level, Sand Bedding and Installation of 6x50mm HDPE Telecom Duct from MH-2013 To MH-2015 along the Right Side of Road at Local Road # 20 Zone B	m	Package -1	185.48	90%	80%	133.546
26-Aug-26	KHJ1-02-007-MAH-TS9-1-TEL-FIR-0073	Excavation, Location, Level, Sand Bedding and Installation of 6x50mm HDPE Telecom Duct from MH-2015 To MH-2017 along the Right Side of Road at Local Road # 20 Zone B	m	Package -1	224.37	90%	80%	161.546
					Accumulative QTY			295.090
					10% Retention QTY			0.000

Data sensitivity - Public

الاستشـــــاري	المالك	المقاول
ايجس السعودية للاستشارات الهندسية	الهيئة السعودية للمدن الصناعية ومناطق التقنية	شركة مفرح مرزوق الحربي وشركاه المحدودة

المستخلص رقم (06) من الفتره 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
					Total Certified Accumulative QTY			295.090
					Previous QTY			295.090
					Current QTY			0.000
					BOQ Quantity			34,650.000
					90% Avalible Qty			31,185.000
					Remaining avalible Qty			30,889.910
B2.33 71 19.07	2 x 32 mm diameter HDPE ducts	Duct						
14-Oct-26	KHJ1-02-007-MAH-TS9-1-TEL-FIR-0131	Excavation, Sand Bedding, and Installation 2x32 mm HDPE Telecom Duct from MH-2004 to MH-2004/SO-01, MH-2004 to MH-2004/SO-02, and MH-2002 to MH-2002/SO-01 along the Side of Road at Local Road # 18 Zone B	m	Package -1	162.85	90%	80%	117.252
14-Oct-26	KHJ1-02-007-MAH-TS9-1-TEL-FIR-0130	Excavation, Sand Bedding, and Installation 2x32 mm HDPE Telecom Duct from MH-2003 to MH-2003/SO-01, MH-2003 to MH-2003/SO-02, and MH-2001 to MH-2001/SO-01 along the Side of Road at Local Road # 18 Zone B	m	Package -1	163.14	90%	80%	117.461
					Accumulative QTY			234.710
					10% Retention QTY			0.000
					Total Certified Accumulative QTY			234.710
					Previous QTY			0.000
					Current QTY			234.710
					BOQ Quantity			30,590.000
					90% Avalible Qty			27,531.000
					Remaining avalible Qty			27,296.290

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
POT-WATER WORK								

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
B3.33 14 13.04	#N/A	DIA 160 MM HDP						
31-May-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0014	Excavation of Potable Water Network Line 160-03 Crossing from Station 0+000 to 0+025 (RD-01 STA 1+248) at Local Road # 01	m	Package -1	25.00	90%	10%	2.250
31-May-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0013	Excavation of Potable Water Network Line 160-01 Crossing from Station 0+000 to 0+025 (RD-01 STA 1+487.5) at Local Road #	m	Package -1	25.00	90%	10%	2.250
04-Jun-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0024	Sand Bedding of Potable Water network Station 0+000 to 0+025 (Line 160-01 Crossing) at Local Road # 01 Zone A	m	Package -1	25.00	90%	5%	1.125
04-Jun-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0025	Laying of HDPE Pipe for Potable Water network Station 0+000 to 0+025 (Line 160-01 Crossing) at Local Road # 01 Zone A	m	Package -1	25.00	90%	45%	10.125
04-Jun-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0028	Backfilling upto Bottom of Subgrade for Potable Water network Station 0+000 to 0+025 (Line 160-01 Crossing) at Local Road # 01 Zone A	m	Package -1	25.00	90%	20%	4.500
03-Aug-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0123	Excavation of Potable Water Network Crossing Line 200-4 to FH-A-3 Station 0+690 at Collector Road # 01 Zone A.	m	Package -1	39.51	90%	10%	3.556
03-Aug-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0124	Excavation of Potable Water Network Crossing Line 200-4 to FH-A-2 Station 0+425 at Collector Road # 01 Zone A.	m	Package -1	39.80	90%	10%	3.582
04-Aug-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0129	Excavation of Potable Water Network Crossing Line 315-1 to FH-A-170 Station 0+979 at Collector Road # 01 Zone A.	m	Package -1	38.76	90%	10%	3.488
10-Aug-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0134	Excavation of Potable Water Network Crossing Line 160-1 from Station 0+146 to Station 0+173 (BGV-B-35) at Local Road #22 in Zone B.	m	Package -1	30.00	90%	10%	2.700
10-Aug-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0135	Sand Bedding of Potable Water Network Crossing Line 160-1 from Station 0+146 to Station 0+173 (BGV-B-35) at Local Road #22 in Zone B.	m	Package -1	30.00	90%	5%	1.350
10-Aug-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0136	Laying and Installation of HDPE Pipe (Dia 160mm) of Potable Water Network Crossing Line 160-1 from Station 0+146 to Station 0+173 (BGV-B-35) at Local Road #22 in Zone B.	m	Package -1	30.00	90%	45%	12.150
17-Aug-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0151	Inspection of Sand Backfill around & above of Potable Pipe to Bottom of Sub Grade & Laying of Warning Tape at Potable Water Network Crossing Line 200-4 to FH-A-3 Station 0+690 at Collector Road # 01 Zone A.	m	Package -1	39.51	90%	20%	7.112
17-Aug-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0150	Inspection of Sand Backfill around & above of Potable Pipe to Bottom of Sub Grade & Laying of Warning Tape at Potable Water Network Crossing Line 200-4 to FH-A-2 Station 0+425 at Collector Road # 01 Zone A.	m	Package -1	39.80	90%	20%	7.164
13-Aug-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0148	Excavation ,sand bedding and Installation of HDPE pipe 9Dia 160mm) from STA 0+428 to STA 0+457 at local road # 14 Zone A	m	Package -1	29.00	90%	60%	15.660
17-Aug-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0144	Laying and Installation of HDPE pipe (Dia 160mm) Potable Water Network Crossing Line 200-4 to FH-A-2 Station 0+425 at Collector Road # 01 Zone A.	m	Package -1	39.80	90%	45%	16.119
17-Aug-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0142	Laying and Installation of HDPE pipe (Dia 160mm) Potable Water Network Crossing Line 200-4 to FH-A-3 Station 0+690 at Collector Road # 01 Zone A.	m	Package -1	39.51	90%	45%	16.002
19-Aug-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0143	Sand bedding Potable Water Network Crossing Line 200-4 to FH-A-2 Station 0+425 at Collector Road # 01 Zone A.	m	Package -1	39.80	90%	5%	1.791
26-Aug-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0029	Sand bedding Potable Network Crossing from Line 200-1 to FH-B2 Station 0+000 to 0+052.75 (ART RD-01 St.0+540) at Aterial Road # 01 Zone B.	m	Package -1	52.75	90%	5%	2.374

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
26-Aug-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0030	Sand bedding Potable Network Crossing from Line 200-1 to FH-B1 Station 0+001 to 0+051 (ART RD-01 St.0+272) at Aterial Road # 01 Zone B.	m	Package -1	52.75	90%	5%	2.374
26-Aug-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0032	Laying and Installation of HDPE pipe (Dia 160mm) Potable Network Crossing from Line 200-1 to FH-B2 Station 0+000 to 0+052.75 (ART RD-01 St.0+540) at Aterial Road # 01 Zone B.	m	Package -1	52.75	90%	45%	21.364
26-Aug-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0167	Excavation, Sand Bedding and Installation of HDPE Pipe (Dia 160mm) of Potable Line 160-1 from 0+400 to 0+425 at local Road # 23 in Zone B	m	Package -1	25.00	90%	60%	13.500
25-Aug-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0163	Excavation, sand Bedding and Installation of HDPE Pipe (Dia 160mm) of Potable water Network Line-160-1 Crossing from Station 0+650 to 0+675 at Local Road # 24 in Zone B	m	Package -1	26.00	90%	60%	14.040
29-Aug-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0176	Inspection of Sand Backfill around & above of Potable Pipe to Bottom of Sub Grade & Laying of Warning Tape at Potable Water Network Crossing Line 315-1 to FH-A-170 Station 0+979 at Collector Road # 01 Zone A	m	Package -1	38.76	90%	20%	6.977
26-Aug-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0168	Sand bedding and Installation of HDPE pipe (Dia 160mm) Potable Water Network Crossing Line 315-1 to FH-A-170 Station 0+979 at Collector Road # 01 Zone A.	m	Package -1	38.76	90%	50%	17.442
27-Aug-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0141	Sand bedding Potable Water Network Crossing Line 200-4 to FH-A-3 Station 0+690 at Collector Road # 01 Zone A.	m	Package -1	39.51	90%	5%	1.778
16-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0244	Sand Bedding and Installation of HDPE Pipe (Dia 160mm) of Potable Line 200-1 Station 0+790 (FH-B3 ART RD-01) at Arterial Road # 01 in Zone B	m	Package -1	51.45	90%	50%	23.153
16-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0242	Inspection of Sand Backfill around & above of Potable Pipe to Bottom of Sub Grade & Laying of Warning Tape at HDPE pipe (Dia 160mm) Potable water network LINE 160-5 STA 0+000 To 0+025 Local road # 9 Zone A	m	Package -1	25.00	90%	20%	4.500
16-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0241	Inspection of Sand Backfill around & above of Potable Pipe to Bottom of Sub Grade & Laying of Warning Tape at HDPE pipe (Dia 160mm) Potable water network LINE 160-4 STA 0+000 To 0+025 Local road # 9 Zone A	m	Package -1	25.00	90%	20%	4.500
15-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0233	Excavation Sand Bedding and Installation of HDPE Pipe (Dia 160mm) of Potable Line Crossing at Station 1+831 (Fire Hydrant FH-B-10) at Collector Road # 02 in Zone B	m	Package -1	33.30	90%	60%	17.982
14-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0223	Excavation Sand Bedding and Installation of HDPE Pipe (Dia 160mm) of Potable Line Crossing at Station 1+554 (Fire Hydrant FH-B-09) at Collector Road # 02 in Zone B	m	Package -1	33.24	90%	60%	17.950
14-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0222	Excavation Sand Bedding and Installation of HDPE Pipe (Dia 160mm) of Potable Line Crossing at Station 2+114 (Fire Hydrant FH-B-11) at Collector Road # 02 in Zone B	m	Package -1	33.00	90%	60%	17.820
14-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0219	Excavation, Sand Bedding and Installation of HDPE Pipe (Dia 160mm) of Potable Line 200-1 at Station 0+225 (Fire Hydrant FH-B-4) at Collector Road # 02 in Zone B	m	Package -1	35.15	90%	60%	18.981
07-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0205	Excavation ,sand bedding and installation of HDPE pipe (Dia 160mm) Potable water network LINE 160-5 STA 0+000 To 0+025 Local road # 9 Zone A	m	Package -1	25.00	90%	60%	13.500
07-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0204	Excavation ,sand bedding and installation of HDPE pipe (Dia 160mm) Potable water network LINE 160-4 STA 0+000 To 0+025 Local road # 9 Zone A	m	Package -1	25.00	90%	60%	13.500
08-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0193	Excavation, Sand Bedding, and Installation of HDPE Pipe (Dia. 160 mm) for Potable Water Line 200-1 at Station 0+804 (FH-B-6) at Collector Road #02 in Zone B	m	Package -1	33.82	90%	60%	18.263
02-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0190	Excavation, Sand Bedding and Installation of HDPE Pipe (Dia 160mm) of Potable Network Crossing From station 0+000 to 0+034 (FH-B-05) at Collector Road # 02 in Zone B	m	Package -1	33.00	90%	60%	17.820

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
20-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0267	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade layer of HDPE Pipe (Dia 160mm) of Potable Line 200-1 at Station 0+225 (Fire Hydrant FH-B-4) at Collector Road # 02 in Zone B	m	Package-01	35.15	90%	20%	6.327
21-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0276	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade laye of HDPE Pipe (Dia 160mm) of Potable Line Crossing at Station 1+554 (Fire Hydrant FH-B-09) at Collector Road # 02 in Zone B	m	Package-01	33.24	90%	20%	5.983
21-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0277	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade laye of HDPE Pipe (Dia 160mm) of Potable Line Crossing at Station 1+831 (Fire Hydrant FH-B-10) at Collector Road # 02 in Zone B	m	Package-01	33.30	90%	20%	5.994
22-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0286	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade laye of HDPE Pipe (Dia 160mm) of Potable Line Crossing at Station 0+034 (Fire Hydrant FH-B-05) at Collector Road # 02 in Zone B	m	Package-01	33.00	90%	20%	5.940
26-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0041-1	Excavation of Potable Network Crossing from Line 200-1 to FH-B3 Station 0+001 to 0+049 (ART RD-01 St.0+790) at Aterial Road-1	m	Package-01	52.00	90%	10%	4.680
07-Oct-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0317	Excavation, Sand Bedding and Installation of HDPE Pipe (Dia 160mm) of potable line crossing at Fire Hydrant B-22 at Collector Road # 02 in Zone B	m	Package-01	2.61	90%	60%	1.409
07-Oct-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0318	Excavation, Sand Bedding and Installation of HDPE Pipe (Dia 160mm) of potable line crossing at Fire Hydrant B-13 STA 2+675 at Collector Road # 02 in Zone B	m	Package-01	33.75	90%	60%	18.225
03-Oct-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0307	Excavation, Sand Bedding and Installation of HDPE Pipe (Dia 160mm) of Potable Line 200-01 Crossing at Fire Hydrant FH-B-08 (Sta 1+275) at collector road # 02 in Zone B	m	Package-01	33.83	90%	60%	18.268
18-Oct-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0326-1	Excavation ,sand bedding and installation of HDPE pipe (Dia 160mm) Potable water network line 160-2 Sta 0+050 to 0+272 road # 15, Zone A	m	Package-01	222.00	90%	60%	119.880
20-Oct-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0343	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade layer and Installation of warning Tape of HDPE Pipe (Dia 160mm) of Potable Crossing Line FH B-13 From Station 2+675 at Collector Road # 02 in Zone B	m	Package-01	33.75	90%	20%	6.075
22-Oct-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0323-1	Excavation, Sand Bedding and Installation of HDPE Pipe (Dia 160mm) of Potable Line 200-1 Crossing at Fire Hydrant-B-12 at collector road # 02 in Zone B	m	Package-01	33.83	90%	60%	18.268

Accumulative QTY			569.790
10% Retention QTY			0.000
Total Certified Accumulative QTY			569.790
Previous QTY			387.660
Current QTY			182.130
BOQ Quantity			4,464.000
90% Avalible Qty			4,017.600
Remaining avalible Qty			3,447.810

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

الاستشـــــاري
ايجس السعودية للاستشارات الهندسية

المالك
الهيئة السعودية للمدن الصناعية ومناطق التقنية

المقاول
شركة مفرح مرزوق الحربي وشركاه المحدودة

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
B3.33 14 13.05	#N/A	DIA 160 MM HDP						
31-May-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0020	Excavation of Potable Network Crossing from Line 200-1 to FH-B1 Station 0+001 to 0+051 (ART RD-01 St.0+272) at Aterial Road # 01 Zone B.	m	Package -1	52.75	90%	15%	7.121
31-May-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0021	Excavation of Potable Network Crossing from Line 200-1 to FH-B2 Station 0+000 to 0+052.75 (ART RD-01 St.0+540) at Aterial Road # 01 Zone B.	m	Package -1	52.75	90%	15%	7.121
08-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0197	Excavation, Sand Bedding and Installation of HDPE Pipe (Dia 160mm) of Potable Line 160-1 from 0+100 to 0+146 and 0+176 o 0+225 at local Road # 25 in Zone B	m	Package -1	95.00	90%	60%	51.300
20-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0269	Excavation, Sand Bedding and Installation of HDPE Pipe (Dia 160mm) of Potable Line 160-01 from Station 0+000 to 0+100 at local Road # 25 in Zone B	m	Package-01	100.00	90%	60%	54.000
					Accumulative QTY			119.540
					10% Retention QTY			0.000
					Total Certified Accumulative QTY			119.540
					Previous QTY			119.540
					Current QTY			0.000
					BOQ Quantity			633.000
					90% Avalible Qty			569.700
					Remaining avalible Qty			450.160

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
B3.33 14 13.07	#N/A	DIA 200 MM HDP						
11-May-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0001	Excavation of Potable Water Network Crossing from Station 0+000 to 0+025 (RD-19 St.0+253.5) at Local Road # 19 Zone B.	m	Package -1	25.00	90%	10%	2.250
11-May-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0002	Sand Bedding potable water Network station 0+000 to 0+025 (RD-19 st 0+253.5) at local road # 19 Zone B	m	Package -1	25.00	90%	5%	1.125
11-May-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0003	Laying and Instanation of HDPE pipe (Dia 200mm) potable water network station 0+000 to 0+025 (RD-19 ST 0+253.5)	m	Package -1	25.00	90%	45%	10.125
16-May-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0005	Excavation of Potable Line-200-4 from Station 0+250 to 0+300 at Road # 19 Zone B.	m	Package -1	50.000	90%	10%	4.500
16-May-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0006	Excavation of Potable Line-200-4 from Station 0+300 to 0+350 at Road # 19 Zone B.	m	Package -1	50.000	90%	10%	4.500
17-May-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0007	Excavation of Potable Line-200-5 from Station 0+125 to 0+400 at Road # 20 Zone B.	m	Package -1	275.000	90%	10%	24.750
19-May-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0008	Sand Backfilling Bottom of Sub Grade Potable Network at Station 0+00 to 0+25 Local Road # 19 Zone B.	m	Package -1	25.000	90%	20%	4.500
19-May-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0010	Excavation of Potable Water Network Line 200-02 Crossing from Station 0+000 to0+025 (RD-01 STA 0+868) at Local Road # 01Zone A.	m	Package -1	25.000	90%	10%	2.250
19-May-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0011	Excavation of Potable Water Network Line 200-03 Crossing from Station 0+000 to0+025 (RD-01 STA 0+678) at Local Road # 01Zone A.	m	Package -1	25.000	90%	10%	2.250
19-May-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0015	Excavation of Potable Line-200-5 from Station 0+400 to 0+440 at Road # 20 Zone B.	m	Package -1	40.000	90%	10%	3.600
21-May-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0016	Excavation of Potable Line-200-5 from Station 0+440 to 0+540 at Road # 20 Zone B.	m	Package -1	100.000	90%	10%	9.000
04-Jun-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0023	Excavation of Potable Water Network Line 250-05 from Station 0+700 to 1+075 at Local Road # 01 Zone A.	m	Package -1	375.000	90%	10%	33.750
04-Jun-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0026	Sand Bedding of Potable Water network Station 0+000 to 0+025 (Line 200-02 Crossing) at Local Road # 01 Zone A	m	Package -1	25.000	90%	5%	1.125
04-Jun-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0027	Laying of HDPE Pipe for Potable Water network Station 0+000 to 0+025 (Line 200-02 Crossing) at Local Road # 01 Zone A	m	Package -1	25.000	90%	45%	10.125
11-Jun-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0039	Sand Bedding of Potable Water network Line 200-5 from Station 0+125to 0+500 at Local Road # 19 Zone B	m	Package -1	375.000	90%	5%	16.875
11-Jun-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0040	Laying of HDPE Pipe for Potable Water network Line 200-5 from Station 0+125to 0+500 at Local Road # 19 Zone B	m	Package -1	375.000	90%	45%	151.875
11-Jun-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0037	Sand Bedding of Potable Water network Line 200-4 from Station 0+125to 0+350 at Local Road # 19 Zone B	m	Package -1	225.000	90%	5%	10.125
11-Jun-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0038	Laying of HDPE Pipe for Potable Water network Line 200-4 from Station 0+125to 0+350 at Local Road # 19 Zone B	m	Package -1	225.000	90%	45%	91.125
17-Jun-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0042	Excavation of Potable Water network Line 200-1 from Station 3+500 to 3+585 at Arterial Road # 01 Zone B	m	Package -1	85.000	90%	10%	7.650
21-Jun-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0046	Sand Bedding of Potable Water network Line 200-1 from Station 3+500 to 3+585 at Arterial Road # 01 Zone B	m	Package -1	85.000	90%	5%	3.825
20-Jun-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0050	Excavation of Potable Water network Line 200-07 from Station 0+000 to 0+025 at Local Road # 04 Zone A	m	Package -1	25.000	90%	10%	2.250
21-Jun-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0047	Laying of HDPE Pipe for Potable Water network Line 200-1 from Station 3+500 to 3+585 at Arterial Road # 01 Zone B	m	Package -1	85.000	90%	45%	34.425
02-Jul-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0053	Excavation of Potable Water network Line 200-6 from Station 0+100 to 0+250 at Local Road # 21 Zone B	m	Package -1	150.000	90%	10%	13.500
05-Jul-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0054	Excavation of Potable Water network Line 200-6 from Station 0+250 to 0+325 at Local Road # 21 Zone B	m	Package -1	75.000	90%	10%	6.750
07-Jul-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0052	Excavation of Potable Water network Line 200-1 from Station 3+375 to 3+500 at Arterial Road # 01 Zone B	m	Package -1	125.000	90%	10%	11.250
08-Jul-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0059	Excavation of Potable Line-200-1 from Station 0+100 to 0+150 at Collector Road # 02 Zone B.	m	Package -1	50.000	90%	10%	4.500
11-Jul-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0065	Excavation of Potable Line-200-1 from Station 0+475 to 0+650 at Collector Road # 02 Zone B.	m	Package -1	175.000	90%	10%	15.750
15-Jul-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0074	Excavation of Potable Water network line 200-05 from Station 0+070 to 0+550 at Local Road # 01 Zone A	m	Package -1	480.000	90%	10%	43.200
18-Jul-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0088	Backfilling Bottom of Subgrade for Potable Water network Line 200-5 from Station 0+125to 0+500 at Local Road # 20 Zone B	m	Package -1	375.000	90%	20%	67.500
20-Jul-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0094	Sand Bedding of Potable Water network Line 200-1 from Station 3+375 to 3+500 at Arterial Road # 01 Zone B	m	Package -1	125.000	90%	5%	5.625
20-Jul-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0095	Laying of HDPE Pipe for Potable Water network Line 200-1 from Station 3+375 to 3+500 at Arterial Road # 01 Zone B	m	Package -1	125.000	90%	45%	50.625
20-Jul-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0096	Sand Bedding of Potable Water network Line 200-1 from Station 3+300 to 3+375 at Arterial Road # 01 Zone B	m	Package -1	75.000	90%	5%	3.375

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
20-Jul-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0097	Laying of HDPE Pipe for Potable Water network Line 200-1 from Station 3+300 to 3+375 at Arterial Road # 01 Zone B	m	Package -1	75.000	90%	45%	30.375
20-Jul-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0099	Sand Bedding of Potable Water network Line 200-6 from Station 0+100 to 0+250 at Local Road # 21 Zone B	m	Package -1	150.000	90%	5%	6.750
20-Jul-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0100	Laying of HDPE Pipe for Potable Water network Line 200-6 from Station 0+100 to 0+250 at Local Road # 21 Zone B	m	Package -1	150.000	90%	45%	60.750
20-Jul-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0101	Sand Bedding of Potable Water network Line 200-6 from Station 0+250 to 0+325 at Local Road # 21 Zone B	m	Package -1	75.000	90%	5%	3.375
20-Jul-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0102	Laying of HDPE Pipe for Potable Water network Line 200-6 from Station 0+250 to 0+325 at Local Road # 21 Zone B	m	Package -1	75.000	90%	45%	30.375
26-Jul-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0034	Excavation of Potable Water network Station 0+175 to 0+250 at Local Road # 18 Zone B	m	Package -1	75.000	90%	10%	6.750
26-Jul-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0049	Laying and Installation of HDPE pipe (Dia 160mm) Potable Line-200-1 from Station 3+585 to 3+675 at Arterial Road # 01 Zone B.	m	Package -1	90.000	90%	45%	36.450
26-Jul-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0035	Sand bedding potable Line 200-3 from station 0+025 to 0+175 road #18 Zone B	m	Package -1	150.000	90%	5%	6.750
26-Jul-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0033	Excavation of Potable Line-200-3 from Station 0+025 to 0+175 at Local Road #18 Zone B.	m	Package -1	150.000	90%	10%	13.500
26-Jul-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0004	Excavation of Potable Line-200-4 from Station 0+125 to 0+250 at Road # 19 Zone B.	m	Package -1	125.000	90%	10%	11.250
26-Jul-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0036	Laying and Installation of HDPE Pipe (Dia 200mm) Potable water network Line-200-3 from station 0+175 at local road # 18 Zone B	m	Package -1	150.000	90%	45%	60.750
26-Jul-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0051	Excavation of Potable Line-200-1 from Station 3+300 to 3+375 at Arterial Road # 01 Zone B.	m	Package -1	75.000	90%	10%	6.750
26-Jul-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0048	Sand bedding Potable Line-200-1 from Station 3+585 to 3+675 at Arterial Road # 01 Zone B	m	Package -1	90.000	90%	5%	4.050
26-Jul-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0043	Excavation of Potable Line-200-1 from Station 3+585 to 3+675 at Arterial Road # 01 Zone B.	m	Package -1	90.000	90%	10%	8.100
30-Jul-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0113	Sand bedding Potable water network Line 200-05 from Station 0+70 to 0+550 at Local road 1 Zone A	m	Package -1	480.000	90%	5%	21.600
30-Jul-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0114	Laying and Installation of HDPE pipe (Dia 200mm) for Potable water network Line 200-05 from Station 0+70 to 0+550 at Local road 1 Zone A	m	Package -1	480.000	90%	45%	194.400
29-Jul-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0111	Pressure Test of HDPE Pipe (Dia 200mm) of Potable Line 200-3 From station 0+025 to 0+175 at Road # 18 in Zone B	m	Package -1	150.000	90%	20%	27.000
29-Jul-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0110	Pressure Test of HDPE Pipe (Dia 200mm) of Potable Line 200-4 From station 0+125 to 0+350 at Road # 19 in Zone B	m	Package -1	225.000	90%	20%	40.500
28-Jul-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0108	Excavation of Potable Line-200-1 from Station 0+750 to 0+800 at Collector Road # 02 Zone B.	m	Package -1	50.000	90%	10%	4.500
27-Jul-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0106	Pressure test of HDFE Pipe (Dia 200mm) Line 200-5 from Station 0+125 TO 0+500 at Road # 20 in Zone B	m	Package -1	375.000	90%	20%	67.500
10-Aug-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0139	Sand bedding Potable Water Network Line 200- 05 from Station 0+700 to 1+075 at Local Road # 01 Zone A.	m	Package -1	375.000	90%	5%	16.875
02-Aug-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0112	Excavation of Potable Water Network Line 200-05 from Station 0+550 to 0+700 at Local Road # 01 Zone A.	m	Package -1	150.000	90%	10%	13.500
03-Aug-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0119	Excavation of Potable Line-200-1 from Station 0+650 to 0+750 at Collector Road # 02 Zone B.	m	Package -1	100.000	90%	10%	9.000
10-Aug-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0140	Laying and Installation of HDPE pipe (Dia 200mm) Potable Water Network Line 200-05 from Station 0+700 to 1+075 at Local Road # 01 Zone A.	m	Package -1	375.000	90%	45%	151.875
26-Aug-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0009	Excavation of Potable Water Network Line200-01 Crossing from Station 0+630 to0+650 (RD-01 STA 1+059) at Local Road # 01Zone A.	m	Package -1	25.000	90%	10%	2.250

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
26-Aug-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0155	Pressure Test of HDPE Pipe (Dia 200mm) Potable Line 200-1 From Station 3+300 to 3+675 at Arterial Road # 01 in Zone B	m	Package -1	375.000	90%	20%	67.500
13-Aug-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0149	Leak Test Potable water network Line 200-05 from Station 0+70 to 0+550 at Local road 1 Zone A	m	Package -1	480.000	90%	20%	86.400
27-Aug-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0171	Sand bedding and Installation of HDPE pipe (Dia 200 mm) Potable Water Network Line 200-07 from Station 0+000 to 0+025 at Local Road # 04 Zone A.	m	Package -1	25.000	90%	50%	11.250
27-Aug-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0172	Excavation Sand bedding and Installation of HDPE pipe (Dia 200 mm) Potable Water Network Line 200-06 from Station 0+000 to 0+025 at Local Road # 04 Zone A.	m	Package -1	25.000	90%	60%	13.500
29-Aug-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0162	Sand Bedding and Installation of HDPE Pipe (Dia 200mm) of Potable water Network Line-200-1 from Station 0+450 to 0+475 at Collector Road # 02 in Zone B	m	Package -1	25.000	90%	50%	11.250
29-Aug-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0161	Sand Bedding and Installation of HDPE Pipe (Dia 200mm) of Potable water Network From Station 0+475 to 0+500 at Collector Road # 02 in Zone B	m	Package -1	25.000	90%	50%	11.250
17-Aug-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0254	Excavation, Sand Bedding and Installation of HDPE Pipe Dia 200mm) of Potable Line 200-01 from Station 1+650 to 1+750 at Collector Road # 02 in Zone B	m	Package -1	100.000	90%	60%	54.000
16-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0243	Excavation, Sand Bedding and Installation of HDPE Pipe (Dia 200mm) of Potable Line 200-01 from Station 1+250 to 1+650 at Collector Road # 02 in Zone B	m	Package -1	400.000	90%	60%	216.000
14-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0221	Excavation, Sand Bedding and Installation of HDPE Pipe (Dia 200mm) of Potable Line 200-01 from Station 0+900 to 1+250 at Collector Road # 02 in Zone B	m	Package -1	350.000	90%	60%	189.000
12-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0213	Inspection of Sand Backfill around & above of Potable Pipe to Bottom of Sub Grade & Laying of Warning Tape at Potable Water Network Crossing Line 250-7 from st 0+000 to 0+025 to (BGV-A-48) at Local Road # 04 Zone A.	m	Package -1	25.000	90%	20%	4.500
12-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0212	Inspection of Sand Backfill around & above of Potable Pipe toBottom of Sub Grade & Laying of Warning Tape at HDPE pipe (Dia 200 mm) Potable Water Network Line 200-06 from Station 0+000 to 0+025 at Local Road # 04 Zone A.	m	Package -1	25.000	90%	20%	4.500
08-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0206	Sand Bedding and Installation of HDPE Pipe (Dia 200mm) of Potable Line 200-1 From Station 0+100 to 0+150 at Collector Road # 02 in Zone B	m	Package -1	50.000	90%	50%	22.500
03-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0195	Excavation,sand bedding and Installation of HDPE pipe (Dia 250mm) Potable water line 200-7 STA 0+215 TO 0+200 BGV-A-48 Local road # 11 Zone A	m	Package -1	30.000	90%	60%	16.200
01-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0186	Sand Bedding and Installation of HDPE Pipe (Dia 200mm) of Potable Line 200-01 from Station 0+750 to 0+850 at Collector Road # 02 in Zone B	m	Package -1	100.000	90%	50%	45.000
01-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0185	Sand Bedding and Installation of HDPE Pipe (Dia 200mm) of Potable Line 200-01 from Station 0+500 to 0+750 at Collector Road # 02 in Zone B	m	Package -1	250.000	90%	50%	112.500
21-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0275	Excavation, Sand Bedding and Installation of HDPE Pipe (Dia 200mm) of potable Network Line 200-01 from Station 3+675 to 3+825 at Arterial Road # 01 in Zone B	m	Package-01	150.000	90%	60%	81.000
22-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0284	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade laye of HDPE Pipe (Dia 200mm) of Potable Line 200-1 From Station 3+300 to 3+675 at Arterial Road # 01 in Zone B	m	Package-01	375.000	90%	20%	67.500
30-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0301	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade layer and Installation of warning Tape of HDPE Pipe (Dia 200mm) of Potable Line 200-1 From Station 0+050 to 0+500 at Collector Road # 02 in	m	Package-01	400.000	90%	20%	72.000
30-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0303	Pressure test of Potable Line 200-01 from Station 0+050 at 0+650 at Collector Road # 02 in Zone B	m	Package-01	550.000	90%	20%	99.000

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
01-Oct-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0207-1	Excavation, Sand Bedd, Laying of HDPE Pipe for Potable Water network Line 200-1 from Station 0+100 to 0+150 & 0+150 to 0+450 at Collector Road # 02 Zone B	m	Package-01	350.000	90%	60%	189.000
12-Oct-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0329	Excavation, Sand Bedding and Installation of HDPE Pipe (Dia 200mm) of Potable Line 200-1 from 1+975 to 2+150 at Collector road # 02 in Zone B	m	Package-01	175.000	90%	60%	94.500
12-Oct-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0327	Excavation, Sand Bedding and Installation of HDPE Pipe (Dia 200mm) of Potable Line 200-6 from 0+050 to 0+100 at local Road # 21 in Zone B	m	Package-01	50.000	90%	60%	27.000
07-Oct-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0316	Pressure Test of HDPE Pipe (Dia 200) of potable line from station (0+400 to 0+500) (0+650 to 1+050) at collector road # 02 in Zone B	m	Package-01	450.000	90%	20%	81.000
20-Oct-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0340	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade layer and Installation of warning Tape of HDPE Pipe (Dia 200mm) of Potable Line 200-1 From Station 1+975 to 2+150 at Collector Road # 02	m	Package-01	175.000	90%	20%	31.500
20-Oct-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0339	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade layer and Installation of warning Tape of HDPE Pipe (Dia 200mm) of Potable Line 200-1 From Station 0+900 to 1+750 at Collector Road # 02 in	m	Package-01	850.000	90%	20%	153.000
20-Oct-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0337	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade layer and Installation of warning Tape of HDPE Pipe (Dia 200mm) of Potable Line 200-1 From Station 0+500 to 0+850 at Collector Road # 02	m	Package-01	350.000	90%	20%	63.000
26-Oct-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0350	Excavation, Sand Bedding and Installation of HDPE Pipe (Dia 200mm) Potable Line 200-04 from station 0+350 to 0+512 at local road # 19 in Zone B	m	Package-01	162.000	90%	60%	87.480
26-Oct-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0351	Excavation, Sand Bedding and Installation of HDPE Pipe (Dia 200mm) of Potable Line 200-1 from 2+150 to 2+225 at Collector road # 02 in Zone B	m	Package-01	75.000	90%	60%	40.500
					Accumulative QTY			3,440.880
					10% Retention QTY			0.000
					Total Certified Accumulative QTY			3,440.880
					Previous QTY			2,862.900
					Current QTY			577.980
					BOQ Quantity			9,788.000
					90% Avalible Qty			8,809.200
					Remaining avalible Qty			5,368.320
B3.33 14 13.08	#N/A	DIA 200 MM HDP						
28-Jul-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0109	Excavation of Potable Line-200-1 from Station 0+800 to 0+850 at Collector Road # 02 Zone B.	m	Package -1	50.00	90%	15%	6.750
12-Aug-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0147	Excavation, Sand Bedding and Installation of HDPE Pipe (Dia 200mm) of potable water network from 0+360 to 0+390 at local Road # 25 Crossing in Zone B	m	Package -1	30.00	90%	60%	16.200
03-Aug-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0120	Excavation of Potable Line-200-1 from Station 0+850 to 0+900 at Collector Road # 02 Zone B.	m	Package -1	50.00	90%	15%	6.750
25-Aug-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0164	Excavation, sand Bedding and Installation of HDPE Pipe (Dia 160mm) of Potable water Network Line-200-06 from Station 0+390 to 0+575 at Local Road # 21 in Zone B	m	Package -1	185.00	90%	60%	99.900
14-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0220	Sand Bedding and Installation of HDPE Pipe (Dia 200mm) of Potable Line 200-01 from Station 0+850 to 0+900 at Collector Road # 02 in Zone B	m	Package -1	50.00	90%	45%	20.250

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
22-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0285	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade laye of HDPE Pipe (Dia 160mm) of Potable Line 200-06 From Station 0+390 to 0+575 at Local Road # 21 in Zone B	m	Package-01	185.00	90%	20%	33.300
20-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0338	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade layer and Installation of warning Tape of HDPE Pipe (Dia 200mm) of Potable Line 200-1 From Station 0+850 to 0+900 at Collector Road # 02	m	Package-01	50.00	90%	20%	9.000
					Accumulative QTY			192.150
					10% Retention QTY			0.000
					Total Certified Accumulative QTY			192.150
					Previous QTY			183.150
					Current QTY			9.000
					BOQ Quantity			1,416.000
					90% Avalible Qty			1,274.400
					Remaining avalible Qty			1,082.250
B3.33 14 13.11	Depth: 0.0m - 1.5m	250mm Diameter						
13-Jul-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0071	Excavation of Potable Water Network Line 250-3 from Station 0+595 to 0+630 at Local Road # 08 Zone A.	m	Package -1	35.00	90%	10%	3.150
15-Jul-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0079	Sand Bedding of Potable Water network line 250-2 from Station 0+935 to 0+965 at Local Road # 02 Zone A	m	Package -1	30.00	90%	5%	1.350
06-Jul-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0055	Excavation of Potable Water network line 250-2 from Station 0+935 to 0+965 at Local Road # 02 Zone A	m	Package -1	30.00	90%	10%	2.700
03-Aug-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0121	Excavation of Potable Water Network Line 250-3 from Station 1+390 to 1+430 at Local Road # 03 Zone A.	m	Package -1	40.00	90%	10%	3.600
03-Aug-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0122	Excavation of Potable Water Network Line 250-3 from Station 0+385 to 0+420 at Local Road # 15 Zone A.	m	Package -1	35.00	90%	10%	3.150
08-Aug-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0137	Sand bedding Potable Water Network Line 250-3 from Station 0+385 to 0+420 at Local Road # 03 Zone A.	m	Package -1	35.00	90%	5%	1.575
08-Aug-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0138	Laying and Installation of HDPE pipe (Dia 250mm) Potable Water Network Line 250-3 from Station 0+385 to 0+420 at Local Road # 15 Zone A.	m	Package -1	35.00	90%	45%	14.175
22-Aug-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0154	Exacavation ,sand bedding and Installation of HDPE pipe (Dia 250mm) Line 250-3 Sta 0+595 to 0+630 at Local Road #8 Zone A	m	Package -1	35.00	90%	50%	15.750
18-Aug-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0080	Laying and Installation of HDPE pipe (Dia 250mm) Potable Water Network Crossing Line 250-2 to at Station 0+903 (BGV A-102) at Local Road # 02 Zone A.	m	Package -1	30.00	90%	45%	12.150
27-Aug-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0173	Excavation, Sand Bedding and Installation of HDPE Pipe (Dia 250mm) of Potable Line-250-02 From Station 0+000 to 0+200 at Local Road # 27 in Zone B	m	Package -1	200.00	90%	60%	108.000
09-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0178	Sand bedding and installation of HDPE pipe (Dia 250mm) Potable water network line 250-03 STA 1+390 to STA 1+430 at Collector road # 1 Zone A	m	Package -1	40.00	90%	50%	18.000
09-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0199	Excavation, sand bedding and installation of HDPE pipe (Dia 250mm) Potable water network LINE 250-5 RD 10 STA 0+215 TO 0+241 Local road # 11 Zone A	m	Package -1	26.00	90%	60%	14.040
09-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0209	Excavation ,sand bedding and installation of HDPE pipe (Dia 250mm) Potable water network LINE 250-2 STA 1+050 To 1+250 Local road # 2 Zone A	m	Package -1	200.00	90%	60%	108.000

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
17-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0257	Excavation ,sand bedding and installation of HDPE pipe (Dia 250mm) Potable water network LINE 250-2 1+250 TO 1+500 road # 2 Zone A	m	Package -1	250.00	90%	60%	135.000
17-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0255	Excavation, Sand Bedding and Installation of HDPE Pipe (Dia 250mm) of potable Network Crossing Line 250-01 from Station 0+940 to 0+980 at local Road # 27 in Zone B	m	Package -1	40.00	90%	60%	21.600
16-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0240	Inspection of Sand Backfill around & above of Potable Pipe to Bottom of Sub Grade & Laying of Warning Tape at HDPE pipe (Dia 250mm) Potable water network LINE 250-3 STA 0+195 to 0+215 Local road # 9 Zone A	m	Package -1	20.00	90%	20%	3.600
12-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0211	Inspection of Sand Backfill around & above of Potable Pipe to Bottom of Sub Grade & Laying of Warning Tape at Potable Water Network Crossing Line 250-4 to (BGV-A-17) at Local Road # 04 Zone A.	m	Package -1	30.00	90%	20%	5.400
07-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0203	Excavation ,sand bedding and installation of HDPE pipe (Dia 250mm) Potable water network LINE 250-3 STA 0+195 To 0+215 Local road # 9 Zone A	m	Package -1	20.00	90%	60%	10.800
03-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0194	Excavation,sand bedding and Installation of HDPE pipe (Dia 250mm) Potable water line 250-4 STA 0+450 TO 0+480 BGV-A-18 Local road # 12 Zone A	m	Package -1	30.00	90%	60%	16.200
02-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0189	Excavation, Sand Bedding and Installation of HDPE Pipe (Dia 250mm) of Potable Line 250-02 From station 0+275 to 0+400 at Local Road # 27 in Zone B	m	Package -1	125.00	90%	60%	67.500
01-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0184	Excavation ,sand bedding and installation of HDPE pipe (Dia 250mm) Potable water network LINE 250-04 TO BGV-A-17 STA 0+060 to 0+090 Local road # 04 Zone A	m	Package -1	30.00	90%	60%	16.200
30-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0179	Excavation Sand Bedding and Installation of HDPE Pipe (Dia 250mm) of Potable Line 250-02 from 0+200 to 0+275 at local Road # 27 in Zone B	m	Package -1	75.00	90%	60%	40.500
20-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0268	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade layer of HDPE Pipe (Dia 250mm) of Potable Line 250-02 From station 0+000 to 0+400 at Local Road # 27 in Zone B	m	Package-01	400.00	90%	20%	72.000
21-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0274	Excavation, Sand Bedding and Installation of HDPE Pipe (Dia 250mm) of potable Network Line 250-01 from Station 0+525 to 0+650 at local Road # 26 in Zone B	m	Package-01	125.00	90%	60%	67.500
29-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0296	Excavation, Sand Bedding and Installation of HDPE Pipe (Dia 250mm) of Potable Line 250-1 from 1+225 to 1+325 at local Road # 26 in Zone B	m	Package-01	100.00	90%	60%	54.000
27-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0295	Excavation, sand bedding and installation of HDPE pipe (Dia 250mm) Potable water network LINE -250-2 STA 1+500 TO 1+825 Road # 2 Zone A	m	Package-01	325.00	90%	60%	175.500
26-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0291	Excavation, Sand Bedding and Installation of HDPE Pipe (Dia 250mm) of Potable Line 250-01 from station 0+700 to 0+875 at local road # 26 in Zone B	m	Package-01	175.00	90%	60%	94.500
24-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0290	Excavation, Sand Bedding and Installation of HDPE Pipe (Dia 250mm) of Potable Line 250-01 from station 1+360 to 1+480 at local road # 26 in Zone B	m	Package-01	120.00	90%	60%	64.800
24-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0289	Excavation, Sand Bedding and Installation of HDPE Pipe (Dia 250mm) of Potable Line 250-01 from station 0+650 to 0+700 at local road # 26 in Zone B	m	Package-01	50.00	90%	60%	27.000
22-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0287	Excavation ,sand bedding and installation of HDPE pipe (Dia 250mm) Potable water network Crossing LINE -250-1 0+000 TO 0+025 Road # 3 Zone A	m	Package-01	25.00	90%	60%	13.500
19-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0266	Excavation, Sand Bedding and Installation of HDPE Pipe (Dia 250mm) of potable Network Crossing Line 250-01 from Station 0+360 to 0+525 at local Road # 26 in Zone B	m	Package-01	165.00	90%	60%	89.100
17-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0256	Excavation, Sand Bedding and Installation of HDPE Pipe (Dia 250mm) of potable Network Crossing Line 250-01 from Station 0+160 to 0+360 at local Road # 26 in Zone B	m	Package-01	200.00	90%	60%	108.000
29-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0252-1	Excavation ,sand bedding and installation of HDPE pipe (Dia 160mm) Potable water network LINE 250-1 0+000 TO 0+025 road # 3 Zone A	m	Package-01	25.00	90%	60%	13.500
29-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0302	Excavation ,sand bedding and installation of HDPE pipe (Dia 250mm) Potable water network LINE 200-4 BGV-A-28 0+425 road # 1 Zone A	m	Package-01	35.00	90%	60%	18.900

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

المقاول
شركة مفرح مرزوق الحربي وشركاه المحدودة

المالك
الهيئة السعودية للمدن الصناعية ومناطق التقنية

الاستشـــــاري
ايجس السعودية للاستشارات الهندسية

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
29-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0297	Excavation, Sand Bedding and Installation of HDPE Pipe (Dia 250mm) of Potable Line 250-1 from 0+875 to 0+900 at local Road # 26 in Zone B	m	Package-01	25.00	90%	60%	13.500
30-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0283-1	Excavation ,sand bedding and installation of HDPE pipe (Dia 160mm) Potable water network Crossing LINE -250-3 0+815 Road # 7 Zone A	m	Package-01	20.00	90%	60%	10.800
10-Oct-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0322	Inspection of Sand Backfill around & above of Potable Pipe to Bottom of Sub Grade & Laying of Warning Tape of HDPE pipe (Dia 250mm) Potable water network LINE 200-4 BGV-A-28 0+425 at road # 1 Zone A	m	Package-01	35.00	90%	20%	6.300
08-Oct-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0320	Excavation, Sand Bedding and Installation of HDPE Pipe(Dia 250mm) of potable line Crossing At BGV-A-10 (STA 0+130) at local Road # 05 In Zone A	m	Package-01	30.00	90%	60%	16.200
04-Oct-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0312	Pressure test of potable Line 250-02 from Station 1+825 at1+900 at local road # 02 in Zone A	m	Package-01	75.00	90%	20%	13.500
01-Oct-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0306	Excavation, Sand Bedding and Installation of HDPE Pipe (Dia 250mm) of potable Line 250-01 from Station 1+020 at 1+125 at local road # 26 in Zone B	m	Package-01	105.00	90%	60%	56.700
03-Oct-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0308	Excavation, Sand Bedding and Installation of HDPE Pipe (Dia 250mm) of potable Line 250-02 from Station 1+825 at 1+900 at local road #02 in Zone A	m	Package-01	75.00	90%	60%	40.500
15-Oct-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0331	Excavation, Sand Bedding and Installation of HDPE Pipe (Dia 250mm) of Potable Line 250-01 from 1+550 to 1+680 at local Road # 26 in Zone B	m	Package-01	130.00	90%	60%	70.200
13-Oct-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0330	Excavation, Sand Bedding and Installation of HDPE Pipe (Dia 250mm) of Potable line 250-03 Crossing from Station 1+028 to Station 1+050 BGV-A-9 (STA 0+621) at local raod # 06 in Zone A	m	Package-01	22.00	90%	60%	11.880
20-Oct-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0342	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade layer and Installation of warning Tape of HDPE Pipe (Dia 250mm) of Potable Line 250-1 From Station 1+020 to 1+125 at Local Road # 26 in Zone B.	m	Package-01	105.00	90%	20%	18.900
19-Oct-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0335	Excavation, Sand Bedding and Installation of HDPE Pipe(Dia 250mm) of Potable Line 250-03 From Station 0+100 to 0+200 at local road # 24 in Zone B	m	Package-01	100.00	90%	60%	54.000
21-Oct-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0344	Excavation, Sand Bedding and Installation of HDPE Pipe(Dia 250mm) of Potable Line 250-03 from Station 0+025 to 0+100 at local road # 24 in Zone B.	m	Package-01	75.00	90%	60%	40.500
25-Oct-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0348	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade layer and Installation of warning Tape of HDPE Pipe (Dia 250mm) of Potable Line 250-1 From Station 1+550 to 1+680 at Local Road # 26 in Zone B	m	Package-01	130.00	90%	20%	23.400
21-Oct-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0346	Excavation, Sand Bedding and Installation of HDPE Pipe(Dia 250mm) of Potable Line 250-06 Crossing from Station 0+305 to 0+338 at local road # 01 in Zone A.	m	Package-01	33.00	90%	60%	17.820
18-Oct-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0328-1	Excavation, Sand Bedding and Installation of HDPE Pipe (Dia 250mm) of Potable Line 250-01 from 1+125 to 1+225 at local Road # 26 in Zone B	m	Package-01	100.00	90%	60%	54.000

Accumulative QTY			1,868.940
10% Retention QTY			0.000
Total Certified Accumulative QTY			1,868.940
Previous QTY			1,445.040
Current QTY			423.900
BOQ Quantity			7,254.000
90% Avalible Qty			6,528.600
Remaining avalible Qty			4,659.660

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
B3.33 14 13.12	#N/A	DIA 250 MM HDP						
26-Jul-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0022	Excavation of Potable Water Network Line 160-03 Crossing from Station 0+000 to 0+025 (RD-01 STA 1+248) at Local Road # 01 Zone A.	m	Package -1	15.00	90%	15%	2.025
14-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0210	Excavation, Sand Bedding and Installation of HDPE Pipe (Dia 250mm) of Potable Line 250-02 from 0+400 to 0+525 at local Road # 27 in Zone B	m	Package -1	120.00	90%	60%	64.800
					Accumulative QTY			66.830
					10% Retention QTY			0.000
					Total Certified Accumulative QTY			66.830
					Previous QTY			66.830
					Current QTY			0.000
					BOQ Quantity			1,431.000
					90% Avalible Qty			1,287.900
					Remaining avalible Qty			1,221.070
B3.33 14 13.15	#N/A	315mm Diameter						
21-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0278	Excavation ,sand bedding and installation of HDPE pipe (Dia 315mm) Potable water network Crossing LINE -315-1 ST 0+100 TO 0+130 Road # 3 Zone A	m	Package-01	30.00	90%	60%	16.200
27-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0294	Inspection of Sand Backfill around & above of Potable Pipe to Bottom of Sub Grade & Laying of Warning Tape at HDPE pipe (Dia 315mm) Potable water network Crossing LINE -315-1 ST 0+100 TO 0+130 Road # 3 Zone A	m	Package-01	30.00	90%	20%	5.400
19-Oct-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0336	Excavation, Sand Bedding and Installation of HDPE Pipe(Dia 315mm) of Potable Line 315-01 from Station 0+100 to 0+175 at local road # 24 in Zone B.	m	Package-01	75.00	90%	60%	40.500
15-Oct-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0332	Excavation, Sand Bedding and Installation of HDPE Pipe (Dia 250mm) of Potable Line 315-01 Crossing from 0+175 to 0+215 at local Road # 26 in Zone B	m	Package-01	40.00	90%	60%	21.600
20-Oct-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0341	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade layer and Installation of warning Tape of HDPE Pipe (Dia 250mm) of Potable Crossing Line 315-1 From Station 0+175 to 0+215 at Local Road # 2	m	Package-01	40.00	90%	20%	7.200
25-Oct-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0349	Excavation, Sand Bedding and Installation of HDPE Pipe(Dia 315mm) of Potable Line 315-01 from Station 0+050 to 0+100 at local road # 24 in Zone B.	m	Package-01	50.00	90%	60%	10.800
					Accumulative QTY			117.900
					10% Retention QTY			0.000
					Total Certified Accumulative QTY			117.900
					Previous QTY			21.600
					Current QTY			96.300
					BOQ Quantity			201.400

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
					90% Avalible Qty			180.900
					Remaining avalible Qty			63.000
B3.33 14 11.02	#N/A	Pipe encasement diameter 200 mm						
16-Jul-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0090	Formwork and Concrete Pouring of Potable Network Crossing Encasement Under Box Culvert # 07 at Aterial Road # 01 Zone B.	m	Package -1	6.00	90%	80%	4.320
					Accumulative QTY			4.320
					10% Retention QTY			0.000
					Total Certified Accumulative QTY			4.320
					Previous QTY			4.320
					Current QTY			0.000
					BOQ Quantity			562.000
					90% Avalible Qty			505.800
					Remaining avalible Qty			501.480
B3.33 14 19.07	#N/A							
12-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0191	Excavation of Potable Network Washout Chamber (B-2) at Collector Road # 02 Zone B.	no	Package -1	1.00	90%	5%	0.045
21-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0273	Inspection for Formwork and Concrete of Base Slab of Potable Network Washout Chamber (B-2) at Collector Road # 02 Zone B.	no	Package-01	1.00	90%	25%	0.225
27-Oct-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0352	Inspection for Reinforcement, Formwork and Concrete of Chamber Walls - Potable Network Washout Chamber (B-2) at Collector Road # 02 Zone B.	no	Package-01	1.00	90%	15%	0.135
27-Oct-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0353	Inspection for Reinforcement, Formwork and Concrete of Chamber Top Slab - Potable Network Washout Chamber (B-2) at Collector Road # 02 Zone B.	no	Package-01	1.00	90%	15%	0.135
					Accumulative QTY			0.540
					10% Retention QTY			0.000
					Total Certified Accumulative QTY			0.540
					Previous QTY			0.270
					Current QTY			0.270
					BOQ Quantity			8.000
					90% Avalible Qty			7.200
					Remaining avalible Qty			6.660
B3.33 14 19.09	#N/A							
28-Oct-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0358	Inspection for Reinforcement, Formwork and Concrete of Chamber Base Slab - Potable Network Washout Chamber (B-5) at Local Road # 26 Zone B.	no	Package -1	1.00	90%	25%	0.225
27-Oct-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0354	Inspection for Excavation and Blinding Concrete of Potable Network Washout Chamber (B-5) at Local Road # 26 Zone B.	no	Package -1	1.00	90%	5%	0.045

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

الاستشـــــاري	المالك	المقاول
ايجس السعودية للاستشارات الهندسية	الهيئة السعودية للمدن الصناعية ومناطق التقنية	شركة مفرح مرزوق الحربي وشركاه المحدودة

المستخلص رقم (06) من الفتره 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
					Accumulative QTY			0.270
					10% Retention QTY			0.000
					Total Certified Accumulative QTY			0.270
					Previous QTY			0.000
					Current QTY			0.270
					BOQ Quantity			2.000
					90% Avalible Qty			1.800
					Remaining avalible Qty			1.530

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
B3.33 71 19.01	#N/A	Road Crossing						
02-Jun-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0019	Laying and Installation of HDPE pipe (Dia 160mm) Potable Network Crossing from Station 0+000 to 0+023 (RD-18 St.0+148.5) at Local Road # 18 Zone B.	no	Package -1	1.00	90%	60%	0.540
15-Jul-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0073	Installation of HDPE Road Crossing for Potable Network from Station 1+587 (BGV-A-107) at Local Road 02 Zone B	no	Package -1	1.00	90%	60%	0.540
27-Jul-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0105	Laying and Installation of HDPE pipe (Dia 160mm) Potable Water Network Crossing Line 250-2 to at Station 1+287 to BGV-A-105 at Local Road # 02 Zone A.	no	Package -1	1.00	90%	60%	0.540
10-Aug-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0146	Laying and Installation HDPE Pipe (Dia 160mm) of Potable Water Network Crossing PW-Line 160-3 BGV-B-41 From Station 0+196 at Local Road # 23 in Zone B	no	Package -1	1.00	90%	60%	0.540
28-Jul-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0076	Laying and Installation of HDPE pipe (Dia 160mm) Potable Water Network Crossing Line 250-2 to at Station 1+711 (BGV A-108) at Local Road # 02 Zone A.	no	Package -1	1.00	90%	60%	0.540
02-Aug-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0082	Laying and Installation of HDPE pipe (Dia 160mm) Potable Water Network Crossing Line 250-2 to at Station 1+023 (BGV A-103) at Local Road # 02 Zone A.	no	Package -1	1.00	90%	60%	0.540
02-Aug-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0084	Laying and Installation of HDPE pipe (Dia 160mm) Potable Water Network Crossing Line 250-2 to at Station 1+143 (BGV A-104) at Local Road # 02 Zone A.	no	Package -1	1.00	90%	60%	0.540
28-Jul-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0086	Laying and Installation of HDPE pipe (Dia 160mm) Potable Water Network Crossing Line 250-2 to at Station 0+000 to 0+025 to BGV-A- 106 (STA 1+437.5)at Local Road # 02 Zone A.	no	Package -1	1.00	90%	60%	0.540
02-Aug-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0118	Laying and Installation of HDPE Pipe (Dia 160mm) of Potable Network Crossing line -160- 2 BGV-B-40 at local Road # 22 (STA 0+210) in Zone B	no	Package -1	1.00	90%	60%	0.540
09-Aug-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0126	Laying and Installation of HDPE pipe (Dia 160mm) Potable Water Network Crossing Line 250-2 to at Station 0+812.5 to BGV-A- 101 at Local Road # 02 Zone A.	no	Package -1	1.00	90%	60%	0.540
06-Aug-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0131	Laying and Installation of HDPE pipe (Dia 160mm) Potable Water Network Crossing Line 160-2 at Station 0+225 (BGV -A-116) at Local Road # 15 Zone A	no	Package -1	1.00	90%	60%	0.540
25-Aug-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0166	Sand bedding and Installation of HDPE pipe (Dia 160mm) Potable Water Network Crossing Line 160-3 to at Station 0+106 (BGV A-110) at Local Road # 08 Zone A.	no	Package -1	1.00	90%	60%	0.540
24-Aug-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0160	Excavation ,sand bedding and Installation of HDPE pipe Crossing Line 160-5 BGV-A-112 STA 0+215 at Road # 13 Zone A	no	Package -1	1.00	90%	60%	0.540
24-Aug-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0159	Excavation ,sand bedding and Installation of HDPE pipe Crossing Line 160-5 BGV-A-111 STA 0+110 at Road # 13 Zone A	no	Package -1	1.00	90%	60%	0.540
24-Aug-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0158	Excavation ,sand bedding and Installation of HDPE pipe Crossing Line 160-3 BGV-A-118 at Road # 8 Zone A	no	Package -1	1.00	90%	60%	0.540
24-Aug-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0157	Excavation ,sand bedding and Installation of HDPE pipe Crossing Line 160-3 at Station 0+515 BGV-A-117 at Road # 8 Zone A	no	Package -1	1.00	90%	60%	0.540

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
26-Aug-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0153	Excavation, Sand Bedding and Installation of HDPE Pipe (Dia 250mm) of Potable Water Network Crossing Line 250-2 to BGV-B-57 at local Road # 27 in Zone B	no	Package -1	1.00	90%	60%	0.540
29-Aug-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0175	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade layer of Potable Network Crossing Line 250-2 Station (0+427) to BGV-B-57 at local Road # 27 in Zone B	no	Package -1	1.00	90%	20%	0.180
27-Aug-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0174	Excavation, Sand Bedding and Installation of HDPE Pipe (Dia 160mm) of Potable Crossing Line-315-01 at Station 0+055 BGV-B-43 at Local Road # 24 in Zone B	no	Package -1	1.00	90%	60%	0.540
27-Aug-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0169	Sand bedding and Installation of HDPE pipe (Dia 160mm) Potable Water Network Crossing Line 250-10 to from Station 0+110 to BGV-93 at Local Road # 04 Zone A.	no	Package -1	1.00	90%	60%	0.540
27-Aug-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0170	Sand bedding and Installation of HDPE pipe (Dia 160mm) Potable Water Network Crossing Line 250-10 from Station 0+226 to BGV-94 at Local Road # 04 Zone A.	no	Package -1	1.00	90%	60%	0.540
25-Aug-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0165	Sand bedding and Installation of HDPE pipe (Dia 160mm) Potable Water Network Crossing Line 160-3 to at Station 0+248 (BGV A-120) at Local Road # 08 Zone A.	no	Package -1	1.00	90%	60%	0.540
29-Aug-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0156	Excavation, Sand Bedding, and Installation of HDPE Pipe (Dia. 160 mm) for Potable Water Network Crossing Line-200-7 at Station 0+407, Local Road #24, Zone B.	no	Package -1	1.00	90%	60%	0.540
30-Aug-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0180	Installation of HDPE Road Crossing for Potable Network from Station (BGV-B-56) at Local Road 27 Zone B	no	Package -1	1.00	90%	60%	0.540
09-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0182-1	Excavation ,sand bedding and installation of HDPE pipe (Dia 160mm) Potable water network LINE 200-06 TO BGV-A-84 RD 12 STA 0+080 Local road # 12 Zone A	no	Package -1	1.00	90%	60%	0.540
14-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0225	Excavation ,sand bedding and installation of HDPE pipe (Dia 160mm) Potable water network LINE 250-04 BGV-A-81 road # 3 Zone A	no	Package-01	1.00	90%	60%	0.540
14-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0226	Excavation ,sand bedding and installation of HDPE pipe (Dia 160mm) Potable water network LINE 250-04 BGV-A-80 road # 3 Zone A	no	Package-01	1.00	90%	60%	0.540
14-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0227	Excavation ,sand bedding and installation of HDPE pipe (Dia 160mm) Potable water network LINE 250-04 BGV-A-79 STA 1+0005 road # 3 Zone A	no	Package-01	1.00	90%	60%	0.540
14-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0229	Excavation ,sand bedding and installation of HDPE pipe (Dia 160mm) Potable water network LINE 250-07 TO BGV-A-98 road # 2 Zone A	no	Package-01	1.00	90%	60%	0.540
14-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0230	Excavation ,sand bedding and installation of HDPE pipe (Dia 160mm) Potable water network LINE 250-07 TO BGV-A-99 road # 2 Zone A	no	Package-01	1.00	90%	60%	0.540
14-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0231	Excavation ,sand bedding and installation of HDPE pipe (Dia 160mm) Potable water network LINE 250-07 TO BGV-A-100 road # 2 Zone A	no	Package-01	1.00	90%	60%	0.540
17-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0263	Excavation, sand bedding and installation of HDPE pipe (Dia 160mm) POTABLE network crossing LINE-200-1 TO BGV- 122 at road #7 Zone A.	no	Package-01	1.00	90%	60%	0.540
17-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0262	Inspection of Sand Backfill around & above of Potable Pipe to Bottom of Sub Grade & Laying of Warning Tape at HDPE pipe (Dia 160mm) Potable water network LINE 200-08 TO BGV-A-92 RD 10 STA 0+080 Local road # 10 Zone A	no	Package-01	1.00	90%	20%	0.180
17-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0261	Inspection of Sand Backfill around & above of Potable Pipe to Bottom of Sub Grade & Laying of Warning Tape at HDPE pipe (Dia 250mm) Potable water line 200-8 STA 0+205 BGV-A-91 Local road # 10 Zone A	no	Package-01	1.00	90%	20%	0.180
17-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0260	Inspection of Sand Backfill around & above of Potable Pipe to Bottom of Sub Grade & Laying of Warning Tape at HDPE pipe (Dia 160mm) Potable water network LINE 200-06 TO BGV-A-85 RD 12 STA 0+206 Local road # 12 Zone A	no	Package-01	1.00	90%	20%	0.180

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
17-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0259	Inspection of Sand Backfill around & above of Potable Pipe to Bottom of Sub Grade & Laying of Warning Tape at HDPE pipe (Dia 160mm) Potable water network LINE 200-06 TO BGV-A-84 RD 12 STA 0+080 Local road # 12 Zone A	no	Package-01	1.00	90%	20%	0.180
16-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0251	Excavation ,sand bedding and installation of HDPE pipe (Dia 160mm) Potable water network LINE 250-3 TO BGV-A-67 road # 3 Zone A	no	Package-01	1.00	90%	60%	0.540
16-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0250	Excavation ,sand bedding and installation of HDPE pipe (Dia 160mm) Potable water network LINE 250-3 TO BGV-A-66 road # 3 Zone A	no	Package-01	1.00	90%	60%	0.540
16-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0249	Excavation ,sand bedding and installation of HDPE pipe (Dia 160mm) Potable water network LINE 250-3 TO BGV-A-69 road # 3 Zone A	no	Package-01	1.00	90%	60%	0.540
16-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0248	Excavation ,sand bedding and installation of HDPE pipe (Dia 160mm) Potable water network LINE 250-3 TO BGV-A-68 road # 3 Zone A	no	Package-01	1.00	90%	60%	0.540
16-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0247	Excavation ,sand bedding and installation of HDPE pipe (Dia 160mm) Potable water network LINE 250-3 TO BGV-A-71 road # 3 Zone A	no	Package-01	1.00	90%	60%	0.540
16-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0245	Excavation ,sand bedding and installation of HDPE pipe (Dia 160mm) Potable water network LINE 250-3 TO BGV-A-72 road # 3 Zone A	no	Package-01	1.00	90%	60%	0.540
16-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0239	Inspection of Sand Backfill around & above of Potable Pipe to Bottom of Sub Grade & Laying of Warning Tape at HDPE pipe (Dia 160mm) Potable water network LINE 160-1 TO BGV-A-114 STA 0+595 Local road # 9 Zone A	no	Package-01	1.00	90%	20%	0.180
16-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0238	Inspection of Sand Backfill around & above of Potable Pipe to Bottom of Sub Grade & Laying of Warning Tape at HDPE pipe (Dia 160mm) Potable water network LINE 160-1 TO BGV-A-113 STA 0+473 Local road # 9 Zone A	no	Package-01	1.00	90%	20%	0.180
15-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0237	Excavation ,sand bedding and installation of HDPE pipe (Dia 160mm) Potable water network LINE 250-3 TO BGV-A-77 road # 3 Zone A	no	Package-01	1.00	90%	60%	0.540
15-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0236	Excavation ,sand bedding and installation of HDPE pipe (Dia 160mm) Potable water network LINE 250-4 TO BGV-A-16 road # 3 Zone A	no	Package-01	1.00	90%	60%	0.540
15-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0235	Excavation ,sand bedding and installation of HDPE pipe (Dia 160mm) Potable water network LINE 200-1 BGV-A-135 road # 7 Zone A	no	Package-01	1.00	90%	60%	0.540
15-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0224	Excavation ,sand bedding and installation of HDPE pipe (Dia 160mm) Potable water network LINE 200-1 BGV-A-134 road # 7 Zone A	no	Package-01	1.00	90%	60%	0.540
13-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0218	Excavation ,sand bedding and installation of HDPE pipe (Dia 160mm) Potable water network LINE 200-1 TO BGV-A-123 STA 0+455 road # 7 Zone A	no	Package-01	1.00	90%	60%	0.540
13-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0217	Excavation ,sand bedding and installation of HDPE pipe (Dia 160mm) Potable water network LINE 200-1 TO BGV-A-136 STA 0+330 road # 7 Zone A	no	Package-01	1.00	90%	60%	0.540
12-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0216	Inspection of Sand Backfill around & above of Potable Pipe to Bottom of Sub Grade & Laying of Warning Tape at Potable Water Network Crossing Line 200-7 station 0+000 to 0+025 to (BGV-A-88) at Local Road # 11 Zone A.	no	Package-01	1.00	90%	20%	0.180
12-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0215	Inspection of Sand Backfill around & above of Potable Pipe to Bottom of Sub Grade & Laying of Warning Tape at Potable Water Network Crossing Line 250-10 to (BGV-A-93) at Local Road # 04 Zone A.	no	Package-01	1.00	90%	20%	0.180
12-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0214	Inspection of Sand Backfill around & above of Potable Pipe to Bottom of Sub Grade & Laying of Warning Tape at Potable Water Network Crossing Line 250-10 to (BGV-A-94) at Local Road # 04 Zone A.	no	Package-01	1.00	90%	20%	0.180

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
09-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0208	Excavation, Sand Bedding and Installation of HDPE Pipe (Dia 160mm) of potable line Crossing at station 0+305 (BGV-B-58) at local Road # 27 in Zone B	no	Package-01	1.00	90%	60%	0.540
07-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0202	Excavation ,sand bedding and installation of HDPE pipe (Dia 160mm) Potable water network LINE 160-1 TO BGV-A-114 STA 0+595 Local road # 9 Zone A	no	Package-01	1.00	90%	60%	0.540
07-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0201	Excavation ,sand bedding and installation of HDPE pipe (Dia 160mm) Potable water network LINE 160-1 TO BGV-A-113 STA 0+473 Local road # 9 Zone A	no	Package-01	1.00	90%	60%	0.540
05-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0198	Excavation ,sand bedding and installation of HDPE pipe (Dia 160mm) Potable water network LINE 200-08 TO BGV-A-92 RD 10 STA 0+080 Local road # 10 Zone A	no	Package-01	1.00	90%	60%	0.540
03-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0196	Excavation,sand bedding and Installation of HDPE pipe (Dia 250mm) Potable water line 200-8 STA 0+205 BGV-A-91 Local road # 10 Zone A	no	Package-01	1.00	90%	60%	0.540
01-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0188	Inspection of Sand Backfill around & above of Potable Pipe to Bottom of Sub Grade & Laying of Warning Tape at Potable Water Network Crossing Line 160-2 to at Station 0+105 (BGV-A-115) at Local Road # 15 Zone A.	no	Package-01	1.00	90%	20%	0.180
01-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0187	Inspection of Sand Backfill around & above of Potable Pipe to Bottom of Sub Grade & Laying of Warning Tape at Potable Water Network Crossing Line 160-2 to at Station 0+225 (BGV-A-116) at Local Road # 15 Zone A	no	Package-01	1.00	90%	20%	0.180
31-Aug-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0183	Excavation ,sand bedding and installation of HDPE pipe (Dia 160mm) Potable water network LINE 200-06 TO BGV-A-85 RD 12 STA 0+206 Local road # 12 Zone A	no	Package-01	1.00	90%	60%	0.540
31-Aug-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0181	Excavation ,sand bedding and installation of HDPE pipe (Dia 160mm) Potable water network 160-3 STA 0+325 BGV-A-119 Local road # 08 Zone A	no	Package-01	1.00	90%	60%	0.540
01-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0177-1	Excavation ,sand bedding and installation of HDPE pipe (Dia 200mm) Potable water network STA 0+000 TO STA 0+025 BGV-88 Local road # 11 Zone A	no	Package-01	1.00	90%	60%	0.540
20-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0270	Excavation, Sand Bedding and Installation of HDPE Pipe (Dia 160mm) of Potable Line Crossing at BGV-B-47 (1+325) at local Road # 26 in Zone B	no	Package-01	1.00	90%	60%	0.540
21-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0279	Excavation ,sand bedding and installation of HDPE pipe (Dia 160mm) Potable water network Crossing LINE -250-5 TO BGV-A-86 ST 0+564 Road # 3 Zone A	no	Package-01	1.00	90%	60%	0.540
21-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0280	Excavation ,sand bedding and installation of HDPE pipe (Dia 160mm) Potable water network Crossing LINE -250-2 TO BGV-A-82 ST 0+765 Road # 3 Zone A	no	Package-01	1.00	90%	60%	0.540
21-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0281	Excavation ,sand bedding and installation of HDPE pipe (Dia 160mm) Potable water network Crossing LINE -250-3 TO BGV-A-74 ST 1+560 Road # 3 Zone A	no	Package-01	1.00	90%	60%	0.540
21-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0282	Excavation ,sand bedding and installation of HDPE pipe (Dia 160mm) Potable water network Crossing LINE -250-3 TO BGV-A-75 ST 1+445 Road # 3 Zone A	no	Package-01	1.00	90%	60%	0.540
30-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0305	Inspection of Sand Backfill around & above of Potable Pipe to Bottom of Sub Grade & Laying of Warning Tape of of HDPE pipe (Dia 160mm) Potable water network LINE 250-04 BGV-A-81 road # 3 Zone A	no	Package-01	1.00	90%	20%	0.180
29-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0299	Excavation, Sand Bedding and Installation of HDPE Pipe (Dia 160mm) of Potable Line Crossing at BGV-B-50 (1+000) at local road # 26 in Zone B	no	Package-01	1.00	90%	60%	0.540
29-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0298	Excavation, Sand Bedding and Installation of HDPE Pipe (Dia 160mm) of Potable Line Crossing at BGV-B-49 (0+34 1+020) at local road # 26 in Zone B	no	Package-01	1.00	90%	20%	0.180
27-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0293	Inspection of Sand Backfill around & above of Potable Pipe to Bottom of Sub Grade & Laying of Warning Tape at HDPE pipe (Dia 160mm) Potable water network LINE 250-4 TO BGV-A-16 road # 3 Zone A	no	Package-01	1.00	90%	20%	0.180
27-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0292	Inspection of Sand Backfill around & above of Potable Pipe to Bottom of Sub Grade & Laying of Warning Tape at HDPE pipe (Dia 160mm) Potable water network LINE 250-04 BGV-A-79 STA 1+0005 road # 3 Zone A	no	Package-01	1.00	90%	20%	0.180
22-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0288	Excavation ,sand bedding and installation of HDPE pipe (Dia 250mm) Potable water network Crossing LINE -250-4 TO BGV-A-83 Road # 3 Zone A	no	Package-01	1.00	90%	60%	0.540

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
19-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0265	Excavation, Sand Bedding and Installation of HDPE Pipe (Dia 160mm) of Potable Line Crossing at Station 1+340 (BGV-B-45) local Road 26 in Zone B	no	Package-01	1.00	90%	60%	0.540
19-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0264	Excavation, Sand Bedding and Installation of HDPE Pipe (Dia 160mm) of Potable Line Crossing at Station 0+575 (BGV-B-46) local Road 26 in Zone B	no	Package-01	1.00	90%	60%	0.540
28-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0228-1	Excavation ,sand bedding and installation of HDPE pipe (Dia 160mm) Potable water network LINE 250-07 TO BGV-A-97 road # 2 Zone A	no	Package-01	1.00	90%	60%	0.540
29-Sep-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0300	Installation of HDPE Road Crossing for Potable Network (BGV-B-51) at Local Road 26 Zone B	no	Package-01	1.00	90%	60%	0.540
11-Oct-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0324	Excavation, sand bedding and Installation of HDPE Pipe (Dia 160mm) of potable line 250-06 crossing at BGV-A-90 (STA 0+370) at local Road # 03 in Zone A	no	Package-01	1.00	90%	60%	0.540
06-Oct-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0314	Excavation ,sand bedding and installation of HDPE pipe (Dia 160mm) Potable water network LINE 250-7 BGV-A-121 road # 3 Zone A	no	Package-01	1.00	90%	60%	0.540
07-Oct-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0315	Excavation, Sand Bedding and Installation of HDPE Pipe (Dia 160mm) of Potable Line Crossing at BGV-A-87 (STA0+490) at local Road #03 in Zone A	no	Package-01	1.00	90%	60%	0.540
07-Oct-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0319	Excavation, sand bedding and installation of HDPE pipe (Dia160mm) Potable water crossing LINE 250-7 at BGV-A-133(Station 0+558) at local road # 6 Zone A	no	Package-01	1.00	90%	60%	0.540
05-Oct-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0309	Inspection of Sand Backfill around & above of Potable Pipe to Bottom of Sub Grade & Laying of Warning Tape of HDPE pipe (Dia 160mm) Potable water network LINE 250-3 TO BGV-A-71 road # 3 Zone A	no	Package-01	1.00	90%	20%	0.180
05-Oct-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0311	Inspection of Sand Backfill around & above of Potable Pipe to Bottom of Sub Grade & Laying of Warning Tape of HDPE pipe (Dia 160mm) Potable water network LINE 250-3 TO BGV-A-69 road # 3 Zone A	no	Package-01	1.00	90%	20%	0.180
18-Oct-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0334	Excavation, Sand Bedding and Installation of HDPE Pipe (Dia 160mm) of Potable Line Crossing at BGV-A-127 (STA 0+234) at local road # 05 in Zone A	no	Package-01	1.00	90%	60%	0.540
18-Oct-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0333	Excavation, Sand Bedding and Installation of HDPE Pipe(Dia 160mm) of Potable Line Crossing at BGV-A-125 (STA 0+474) at local road # 05 in Zone A	no	Package-01	1.00	90%	60%	0.540
11-Oct-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0325	Excavation, sand bedding and installation of HDPE pipe (Dia 160mm) Potable water network crossing Line 200-3 BGV-A-124,STA 0+590 road #5, Zone A	no	Package-01	1.00	90%	60%	0.540
21-Oct-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0345	Excavation, Sand Bedding and Installation of HDPE Pipe(Dia 160mm) of Potable Line Crossing at BGV-B-44 at local Road # 26 in Zone B	no	Package-01	1.00	90%	60%	0.540
27-Oct-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0355	Excavation, Sand Bedding and Installation of HDPE Pipe (Dia 250mm) of Potable Line 250-01 Crossing At BGV-B-53 (STA 0+540) at local road # 26 in Zone B	no	Package-01	1.00	90%	60%	0.540
27-Oct-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0356	Excavation, Sand Bedding and Installation of HDPE Pipe (Dia 250mm) of Potable Line 250-01 Crossing AtBGV-B-48 at local road # 26 in Zone B	no	Package-01	1.00	90%	60%	0.540
27-Oct-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0359	Excavation, Sand Bedding and Installation of HDPE Pipe (Dia 250mm) of Potable Line 250-01 Crossing At BGV-B-54 (STA 0+455) at Local road # 26 in Zone B	no	Package-01	1.00	90%	60%	0.540
28-Oct-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0360	Excavation, Sand Bedding and Installation of HDPE Pipe (Dia 250mm) of Potable Line 250-01 Crossing At BGV-B-55 (STA 0+287) at Local road # 26 in Zone B	no	Package-01	1.00	90%	60%	0.540
28-Oct-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0361	Excavation, Sand Bedding and Installation of HDPE Pipe (Dia 250mm) of Potable Line 250-01 Crossing At BGV-B-60 (STA 0+120) at Local road # 26 in Zone B	no	Package-01	1.00	90%	60%	0.540
25-Oct-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0347	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade layer and Installation of warning Tape of HDPE Pipe (Dia 160mm) of Potable Crossing BGV-B-47 (1+325) at Local Road # 26 in Zone B	no	Package-01	1.00	90%	20%	0.180
25-Oct-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0313-1	Excavation, Sand Bedding and Installation of HDPE Pipe (Dia 160mm) of Potable Line Crossing at BGV-A-132 (STA 0+465) at local Road # 06 in Zone B	no	Package-01	1.00	90%	60%	0.540
29-Oct-26	KHJ1-02-007-MAH-TS9-1-POT-FIR-0362	Excavation, Sand Bedding and Installation of HDPE Pipe(Dia 160mm) of Potable Line Crossing at BGV-B-126 at local Road # 05 in Zone A	no	Package-01	1.00	90%	60%	0.540
					Accumulative QTY			45.000
					10% Retention QTY			0.000
					Total Certified Accumulative QTY			45.000

المقاول/ شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

الاستشـــــاري	المالك	المقاول
ايجس السعودية للاستشارات الهندسية	الهيئة السعودية للمدن الصناعية ومناطق التقنية	شركة مفرح مرزوق الحربي وشركاه المحدودة

المستخلص رقم (06) من الفتره 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
					Previous QTY			36.360
					Current QTY			8.640
					BOQ Quantity			93.000
					90% Avalible Qty			83.700
					Remaining avalible Qty			38.700

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
TSE-WATER WORK								
B4.33 31 00.01	#N/A	110mm Diameter HDPP						
08-Jul-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0085	Excavation of TSE Network from TSE Line-19 from Station 0+450 to 0+525 at Collector Road 02 Zone B	M	Package -1	125.00	90%	10%	11.250
12-Jul-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0095	Excavation of TSE Network Crossing from TSE-110-LINE-12 Station 0+420 to 0+445 at Road # 8 Zone A.	M	Package -1	25.00	90%	10%	2.250
12-Jul-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0094	Excavation of TSE Network line from TSE-110-LINE-14 Station 0+000 to 0+025 at Road # 8 Zone A.	M	Package -1	25.00	90%	10%	2.250
22-Jul-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0113	Excavation of TSE Network Line-22 from Station 0+050 to 0+300 at Local Road # 19 Zone B.	M	Package -1	250.00	90%	10%	22.500
22-Jul-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0114	Excavation of TSE Network Line-22 from Station 0+300 to 0+450 at Local Road # 19 Zone B.	M	Package -1	150.00	90%	10%	13.500
23-Jul-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0118	Excavation of TSE Network Crossing TSE-110-LINE-25 at Local Road # 21 (STA 0+612.5 to 0+636) Zone B.	M	Package -1	23.50	90%	10%	2.115
23-Jul-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0119	Sand bedding of TSE Network Crossing TSE-110-LINE-25 at Local Road # 21 (STA 0+612.5 to 0+636) Zone B.	M	Package -1	23.50	90%	5%	1.058
22-Jul-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0110	Sand Bedding of TSE Line-23 From station 0+100 to 0+225 at Road # 20 in Zone B	M	Package -1	125.00	90%	5%	5.625
22-Jul-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0109	Excavation of TSE Network Line-23 from Station 0+100 to 0+225 at Road # 20 Zone B.	M	Package -1	125.00	90%	10%	11.250
26-Jul-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0071	Excavation of TSE Network from TSE-110-LINE-6 from Station 0+070 to 0+090 at Road # 4 Zone A.	M	Package -1	20.00	90%	10%	1.800
26-Jul-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0063	Excavation of TSE Network Line-23 from Station 0+225 to 0+500 at Road # 20 Zone B.	M	Package -1	275.00	90%	10%	24.750
26-Jul-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0057	Excavation of Irrigation Network Line-21 from Station 0+225 to 0+284 at Road # 18 Zone B.	M	Package -1	59.00	90%	10%	5.310
26-Jul-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0013	Excavation of TSE Network Line-21 from Station 0+175 to 0+225 at Road # 18 Zone B.	M	Package -1	50.00	90%	10%	4.500
26-Jul-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0059	Sand Bedding Irrigation Network Line-21 from Station 0+225 to 0+284 at road # 18 Zone B	M	Package -1	59.00	90%	5%	2.655
26-Jul-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0060	Laying and Installation of HDPE Pipe (Dia 110mm) Irrigation Network Line -21 from 0+284 at road# 18 Zone B.	M	Package -1	59.00	90%	45%	23.895
30-Jul-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0128	Sand bedding of TSE Irrigation line 22 from Station 0+050 to 0+200 at local road # 19 in Zone B	M	Package -1	150.00	90%	5%	6.750
06-Aug-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0152	Excavation of TSE Network Line-19 from Station 0+625 to 0+775 at Collector Road # 02 Zone B.	M	Package -1	150.00	90%	10%	13.500
01-Aug-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0129	Laying and Installation of HDPE Pipe (Dia 110mm) of TSE Irrigation line 22 from Station 0+050 to 0+200 at local road # 19 in Zone B	M	Package -1	150.00	90%	45%	60.750
28-Jul-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0126	Excavation of TSE Network Line-19 from Station 1+175 to 1+200 at Collector Road # 02 Zone B.	M	Package -1	25.00	90%	10%	2.250
02-Aug-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0125	Excavation of TSE Network Line-19 from Station 1+050 to 1+075 at Collector Road # 02 Zone B.	M	Package -1	25.00	90%	10%	2.250
27-Jul-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0122	Excavation of TSE Network Line-27 from Station 0+125 to 0+225 at Local Road # 23 Zone B.	M	Package -1	100.00	90%	10%	9.000
27-Jul-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0121	Pressure test of HDFE Pipe (Dia 200mm) TSE Network line 23 from station 0+100 to 0+500 at road #20 in Zone B	M	Package -1	400.00	90%	20%	72.000
23-Jul-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0120	Laying and Installation of HDPE Pipe (Dia 110mm) of TSE Network Crossing TSE-110-LINE-25 at Local Road # 21 (STA 0+612.5 to 0+636) Zone B.	M	Package -1	23.50	90%	45%	9.518
11-Aug-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0176	Excavation, Sand Bedding and Installation of HDPE Pipe (Dia 110mm) of TSE Irrigation Network Line-26 (BGV-07) From Station 0+000 To 0+0025 at Local Road # 25 in Zone B	M	Package -1	25.00	90%	60%	13.500
11-Aug-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0175	Sand Bedding and Installation of HDPE Pipe (Dia 110mm) of TSE Network Line-22 From Station 0+300 to 0+450 at local Road # 19 in Zone B	M	Package -1	150.00	90%	50%	67.500
09-Aug-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0165	Laying and Installation of HDPE Pipe (Dia 110mm) of TSE-110-line -26 Irrigation Network from Station 0+075 to 0+325 at Local Road # 22 in Zone B	M	Package -1	250.00	90%	45%	101.250
09-Aug-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0164	Sand Bedding of TSE-110-line -26 Irrigation Network from Station 0+075 to 0+325 at Local Road # 22 in Zone B	M	Package -1	250.00	90%	5%	11.250
09-Aug-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0163	Excavation of TSE Network Line-26 from Station 0+075 to 0+325 at Local Road # 22 Zone B.	M	Package -1	250.00	90%	10%	22.500

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
08-Aug-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0160	Excavation of TSE Network Crossing from TSE-110-LINE-15 Station 0+000 to 0+025 at local road # 14 Zone A.	M	Package -1	25.00	90%	10%	2.250
13-Aug-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0184	Sand bedding and Installation of HDPE Pipe (Dia 110mm) TSE irrigation Line 19 From Station 0+450 to 0+575, 0+625 to 0+775, 1+050 to 1+075, 1+175 to 1+200 at Collector Road # 02 in Zone B	M	Package -1	325.00	90%	50%	146.250
13-Aug-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0182	Excavation sand bedding and Installation of HDPE Pipe (Dia 110mm) TSE irrigation Line 19 From Station 0+575 to 0+625 and 1+075 to 1+175 at Collector Road # 02 in Zone B	M	Package -1	150.00	90%	60%	81.000
23-Aug-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0195	Excavation, Sand Bedding and Installation of HDPE Pipe (Dia 110mm) of Irrigation TSE Line-25 From Station 0+000 to 0+200 at local Road # 25 in Zone B	M	Package -1	200.00	90%	60%	108.000
23-Aug-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0194	Excavation, Sand Bedding and Installation of HDPE Pipe (Dia 110mm) of Irrigation TSE Line-21 From Station 0+100 to 0+175 at local Road # 18 in Zone B	M	Package -1	75.00	90%	60%	40.500
23-Aug-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0193	Sand Bedding and Installation of HDPE Pipe (Dia 110mm) of Irrigation TSE Line-21 From Station 0+175 to 0+225 at local Road # 18 in Zone B	M	Package -1	50.00	90%	50%	22.500
22-Jul-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0111	Laying and Installation of HDPE Pipe (Dia 110mm) of TSE Line-23 From station 0+100 to 0+225 at Road # 20 in Zone B	M	Package -1	125.00	90%	45%	50.625
19-Jul-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0081	Laying and Installation of HDPE pipe (Dia 110mm) TSE Network Line-23 from Station 0+225 to 0+500 at Road # 20 Zone B.	M	Package -1	275.00	90%	45%	111.375
19-Jul-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0080	Sand bedding TSE Network Line-23 from Station 0+225 to 0+500 at Road # 20 Zone B.	M	Package -1	275.00	90%	5%	12.375
24-Aug-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0199	Excavation ,sand bedding and Installation of HDPE pipe (Dia 110mm) STA 0+000 to STA 0+025 at road 08 Zone A	M	Package -1	25.00	90%	50%	11.250
20-Aug-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0190	Excavation, Sand Bedding, and Installation of HDPE Pipe (Dia. 110 mm) for Irrigation TSE-110 Line-19 from Station 1+200 to Station 1+400 at Collector Road # 02 in Zone B	M	Package -1	200.00	90%	60%	108.000
26-Aug-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0208	Excavation, Sand Bedding and Installation of HDPE Pipe (Dia 110mm) Irrigation TSE Line-27 From Station 0+000 to 0+025 at local Road # 25 in Zone B	M	Package -1	25.00	90%	60%	13.500
25-Aug-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0202	Sand bedding and Installation of HDPE pipe (Dia 110mm) TSE Network Crossing from TSE-110-LINE-12 Station 0+420 to 0+445 at Road # 8 Zone A.	M	Package -1	25.00	90%	50%	11.250
25-Aug-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0196	Inspection of Sand Backfill around & above the Pipe to Bottom of Sub Grade layer of Irrigation Network Crossing Line-26 from Station 0+000 to 0+025 (BGV-07) at Local Road # 25 Zone B.	M	Package -1	25.00	90%	20%	4.500
09-Sep-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0229	Excavation ,sand bedding and installation of HDPE pipe (Dia 110mm) TSE network crossing TSE-110-LINE-06 from STA 0+285 TO 0+312.5 at local road # 10 Zone A	M	Package -1	27.50	90%	60%	14.850
07-Sep-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0236	Excavation ,sand bedding and installation of HDPE pipe (Dia 110mm) TSE network crossing TSE-110-LINE-16 FROM STA 0+185 TO 0+212 at local road # 9 Zone A .	M	Package -1	27.00	90%	60%	14.580
16-Sep-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0260	Inspection for Sand Backfilling Around & Above up to Bottom of Subgrade Layer, Including Warning Tape at HDPE pipe (Dia 110mm) TSE network crossing TSE-110-LINE-16 FROM STA 0+185 TO 0+212 at local road # 9	M	Package -1	27.00	90%	20%	4.860
12-Sep-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0231	Pressure Test of HDPE Pipe (Dia 110mm) of Irrigation TSE Line 19 from Station 1+050 to 1+400 at Collector Road # 02 in Zone B	M	Package -1	350.00	90%	20%	63.000
05-Sep-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0227	Pressure Test of HDPE Pipe (Dia 110mm) of TSE Irrigation Line from Station 0+450 to 0+775 at Collector Road # 02 in Zone B	M	Package -1	325.00	90%	20%	58.500
02-Sep-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0223	Pressure Test of HDPE Pipe (Dia 110mm) of TSE Irrigation Line from Station 0+100 to 0+225 and 0+50 to 0+450 at Local Road # 18,19 in Zone B	M	Package -1	375.00	90%	20%	67.500
01-Sep-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0222	Excavation ,sand bedding and installation of HDPE pipe (Dia 110mm) TSE network crossing TSE-110-LINE-06 STA 0+070 TO 0+090 BGV-01 Local road # 4 Zone A .	M	Package -1	20.00	90%	60%	10.800
31-Aug-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0215	Excavation ,sand bedding and installation of HDPE pipe (Dia 110mm) TSE network crossing TSE-110-LINE-05 STA 0+000 TO 0+025 BGV-04 road # 11 Zone A	M	Package -1	25.00	90%	60%	13.500
24-Sep-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0308	Inspection of Sand Backfill around & above of Potable Pipe to Bottom of Sub Grade & Laying of Warning Tape of HDPE pipe (Dia 110mm) TSE-110-LINE-12 STA 0+670 TO 0+695 at road # 3 Zone A.	M	Package -1	25.00	90%	20%	4.500
20-Sep-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0276	Inspection of Sand Backfill around & above to Bottom of Sub Grade layer of HDPE Pipe (Dia 110mm) of Irrigation TSE Line-25 From Station 0+000 to 0+200 at local Road # 25 in Zone B.	M	Package-01	200.00	90%	20%	36.000

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
20-Sep-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0277	Sand Bedding and Installation of HDPE Pipe (Dia 110mm) of Irrigation TSE Line 27 from Station 0+125 to 0+225 at local Road # 23 in Zone B	M	Package-01	100.00	90%	50%	45.000
27-Sep-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0299	Excavation, Sand bedding and Installation of HDPE pipe (Dia 110mm) TSE-110 Line-11 0+620 TO 0+645 crossing at Road #03 Zone A.	M	Package-01	25.00	90%	60%	13.500
27-Sep-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0298	Excavation, Sand bedding and Installation of HDPE pipe (Dia 110mm) TSE-110 Line-14 0+635 TO 0+660 crossing at Road #03 Zone A.	M	Package-01	25.00	90%	60%	13.500
24-Sep-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0291	Inspection of Sand Backfill around & above of Potable Pipe to Bottom of Sub Grade & Laying of Warning Tape at HDPE pipe (Dia 110mm) TSE network crossing TSE-110-LINE-06 from STA 0+285 TO 0+312.5 at local road # 10 Zone A	M	Package-01	27.50	90%	20%	4.950
24-Sep-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0288	Excavation, Sand Bedding and Installation of HDPE Pipe (Dia 160mm) of Irrigation TSE 110 Line 28 from station 0+100 at 0+207 at local Road # 24 in Zone B	M	Package-01	107.00	90%	60%	57.780
26-Sep-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0286	Inspection of Sand Backfill around & above to Bottom of Sub Grade layer of HDPE Pipe (Dia 110mm) of Irrigation TSE Line-21 From Station 0+100 to 0+225 at local Road # 18 in Zone B	M	Package-01	125.00	90%	20%	22.500
26-Sep-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0285	Inspection of Sand Backfill around & above to Bottom of Sub Grade layer of HDPE Pipe (Dia 110mm) of TSE Irrigation line 22 from Station 0+050 to 0+450 at local road # 19 in Zone B	M	Package-01	400.00	90%	20%	72.000
19-Sep-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0275	Excavation, sand bedding and installation of HDPE pipe (Dia 110mm) TSE-110-LINE-12 STA 0+670 TO 0+695 at road # 3 Zone A.	M	Package-01	25.00	90%	60%	13.500
17-Sep-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0267	Excavation, Sand Bedding and Installation of HDPE Pipe (Dia 250mm) of Irrigation TSE-110 line-30 from Station 0+025 to 0+475 at local Road # 27 in Zone B	M	Package-01	450.00	90%	60%	243.000
30-Sep-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0265-1	Excavation ,sand bedding and installation of HDPE pipe (Dia 110mm) TSE network crossing TSE-110-LINE-18 0+187 TO 0+214 at road # 3 Zone A	M	Package-01	27.00	90%	60%	14.580
30-Sep-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0296-1	Excavation, Sand bedding and Installation of hdpe pipe (Dia 110 mm) TSE-110 line-04 to BGV-11 0+245 to 0+278 crossing at Road # 03 Zone A	M	Package-01	33.00	90%	60%	17.820
30-Sep-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0197-2	Excavation ,sand bedding and Installation of HDPE pipe (Dia 110mm) from 0+475 to 0+500 at road 08 Zone A	M	Package-01	25.00	90%	60%	13.500
04-Oct-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0310	Inspection of Sand Backfill around & above to Bottom of Sub Grade layer of HDPE Pipe (Dia 110mm) of Irrigation TSE Line-19 From Station 0+450 to 0+775 at Collector Road # 02 in Zone B	M	Package-01	325.00	90%	20%	58.500
04-Oct-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0312	Inspection of Sand Backfill around & above to Bottom of Sub Grade layer of HDPE Pipe (Dia 110mm) of Irrigation TSE Line-19 From Station 1+050 to 1+200 at Collector Road # 02 in Zone B	M	Package-01	150.00	90%	20%	27.000
06-Oct-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0324	Excavation, sand bedding and installation of HDPE pipe (Dia100mm) TSE network crossing TSE-110-LINE-02 TO BGV-43at road # 3 Zone A	M	Package-01	25.00	90%	60%	13.500
11-Oct-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0333	Excavation, Sand Bedding and Installation of HDPE Pipe (Dia 110mm) of TES Irrigation Line 24 From Station)+200 to 0+500 at local road # 21 in Zone B	M	Package-01	300.00	90%	60%	162.000
20-Oct-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0347	Excavation, Sand Bedding and Installation of HDPE Pipe (Dia 110mm) of Irrigation TSE line-29 Crossing at BGV-13 from Station 0+00 to 0+30 at local road #24 in Zone B	M	Package-01	30.00	90%	60%	16.200
20-Oct-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0344	Inspection of Sand Backfill around & above to Bottom of Sub Grade layer of HDPE Pipe (Dia 110mm) of Irrigation TSE Line-24 From Station 0+200 to 0+500 at Local Road # 21 in Zone B.	M	Package-01	300.00	90%	20%	54.000
20-Oct-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0334-1	Excavation ,sand bedding and installation of HDPE pipe (Dia 110mm) Irrigation TSE Line 01 Crossing From Station 0+125 to 0+150 at local road # 03 in Zone A	M	Package-01	25.00	90%	60%	13.500

Data sensitivity - Public

الاستشـــــاري
ايجس السعودية للاستشارات الهندسية

المالك
الهيئة السعودية للمدن الصناعية ومناطق التقنية

المقاول
شركة مفرح مرزوق الحربي وشركاه المحدودة

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
26-Oct-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0352	Excavation, Sand Bedding and Installation of HDPE Pipe (Dia 110mm) of Irrigation TSE line-24 from Station 0+75 to 0+200 at local road # 24 in Zone B	M	Package-01	125.00	90%	60%	67.500
26-Oct-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0351	Excavation, Sand Bedding and Installation of HDPE Pipe (Dia 110mm) of Irrigation TSE line-24 From Station 0+450 to 0+491 at local road # 19 in Zone B	M	Package-01	41.00	90%	60%	22.140
20-Oct-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0326-1	Excavation, Sand Bedding and Installation of HDPE Pipe (Dia 110mm) of Irrigation 110 Line 02 Crossing from 0+805 to 0+832 at local Road # 03 in Zone A	M	Package-01	27.00	90%	60%	14.580
05-Oct-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0313	Inspection of Sand Backfill around & above to Bottom of Sub Grade layer of HDPE Pipe (Dia 110mm) of Irrigation TSE Line-19 From Station 1+200 to 1+400 at Collector Road # 02 in Zone B	M	Package-01	200.00	90%	20%	36.000
20-Oct-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0284-1	Excavation ,sand bedding and installation of HDPE pipe (Dia 110mm) TSE-110-LINE-03 TO BGV-02 (CROSSING) at road # 3 Zone A	M	Package-01	34.00	90%	60%	18.360
18-Oct-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0279-1	Excavation ,sand bedding and installation of HDPE pipe (Dia 110mm) TSE-110-LINE-10 TO BGV-17 (CROSSING) at road # 3 Zone A	M	Package-01	25.00	90%	60%	13.500
30-Oct-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0256	Excavation ,sand bedding and installation of HDPE pipe (Dia 110mm) TSE network crossing TSE-110-LINE-18 0+187 to 0+214 at road#03 Zone A	M	Package-01	27.00	90%	60%	14.580
18-Oct-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0250-2	Excavation, sand bedding and installation of HDPE pipe (Dia 110mm) TSE-110-LINE-12 STA 0+640 TO 0+660 at road # 7 Zone A.	M	Package-01	20.00	90%	60%	10.800
					Accumulative QTY			2,611.980
					10% Retention QTY			0.000
					Total Certified Accumulative QTY			2,611.980
					Previous QTY			2,069.820
					Current QTY			542.160
					BOQ Quantity			17,946.000
					90% Avalible Qty			16,151.400
					Remaining avalible Qty			13,539.420

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
B4.33 31 00.02	#N/A	110mm Diameter HDPP						
20-Jul-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0089	Excavation of TSE Network Line-19 from Station 0+775 to 0+950 at Collector Road # 02 Zone B.	M	Package -1	175.00	90%	15%	23.625
26-Jul-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0034	Excavation of TSE Network from TSE-110-LINE-1 from Station 0+840 to 0+890 at Road # 1 STA 1+631 Zone A.	M	Package -1	50.00	90%	15%	6.750
26-Jul-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0036	Laying and Installation of HDPE pipe (Dia 110mm) TSE Network from TSE-110-LINE-1 from Station 0+840 to 0+890 at Road # 1 STA 1+631 Zone A.	M	Package -1	50.00	90%	40%	18.000
03-Aug-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0142	Excavation of TSE Network Crossing from TSE-110-LINE-14 Station 0+215 to 0+240 at local road # 15 Zone A.	M	Package -1	25.00	90%	15%	3.375
28-Jul-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0124	Excavation of TSE Network Line-19 from Station 0+950 to 1+050 at Collector Road # 02 Zone B.	M	Package -1	75.00	90%	15%	10.125
08-Aug-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0154	Excavation of TSE Network Crossing from TSE-110-LINE-12 Station 1+170 to 1+190 at local road # 01 Zone A.	M	Package -1	20.00	90%	15%	2.700
13-Aug-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0183	Sand bedding and Installation of HDPE Pipe (Dia 110mm) TSE irrigation Line 19 From Station 0+775 to 0+950 and 0+950 to 1+050 acaollector road # 02 in Zone B	M	Package -1	275.00	90%	45%	111.375
22-Aug-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0191	Excavation, Sand Bedding and Installation of HDPE Pipe (Dia 110mm) of Irrigation TSE 110 Line-19 From station 1+400 to 1+875 at Collector Road # 02 in Zone B	M	Package -1	475.00	90%	60%	256.500
08-Sep-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0238	Pressure Test of Irrigation TSE 110 Line-19 From Station 1+400 to 1+875 at Collector Road # 02 in Zone B	M	Package -1	475.00	90%	20%	85.500
07-Sep-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0232	Pressure Test of HDPE Pipe (Dia 110mm) of Irrigation TSE Line 19 from Station 0+900 to 1+050 at Collector Road # 02 in Zone B	M	Package -1	150.00	90%	20%	27.000
05-Sep-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0228	Pressure Test of HDPE Pipe (Dia 110mm) of TSE Irrigation Line from Station 0+775 to 0+900 at Collector Road # 02 in Zone B	M	Package -1	125.00	90%	20%	22.500
27-Sep-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0297	Excavation, Sand bedding and Installation of HDPE pipe (Dia 110mm) TSE-110 Line-13 0+000 TO 0+025 crossing at Road #03 Zone A.	M	Package -1	25.00	90%	60%	13.500
18-Sep-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0221-1	Excavation, sand bedding and installation of HDPE pipe (Dia 110mm) TSE network crossing TSE-110-LINE-7 from STA 0+450 TO 0+475 BGV-A-08 road # 12 Zone A	M	Package -1	25.00	90%	60%	13.500
29-Sep-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0302	Excavation, Sand bedding and Installation of HDPE pipe (Dia 110mm) TSE-110 Line-02 0+110 TO 0+135 crossing at Road # 01 Zone A	M	Package -1	25.00	90%	60%	13.500
24-Sep-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0301	Excavation, Sand Bedding and Installation of HDPE Pipe (Dia 160mm) of Irrigation Line Crossing at BGV-B-17 (0+610 to 0+628) at local Road # 26 in Zone B	M	Package -1	18.00	90%	60%	9.720
24-Sep-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0311	Inspection of Sand Backfill around & above to Bottom of Sub Grade layer of HDPE Pipe (Dia 110mm) of Irrigation TSE Line-19 From Station 0+775 to 1+050 at Collector Road # 02 in Zone B	M	Package -1	275.00	90%	20%	49.500
05-Oct-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0314	Inspection of Sand Backfill around & above to Bottom of Sub Grade layer of HDPE Pipe (Dia 110mm) of Irrigation TSE Line-19 From Station 1+400 to 1+875 at Collector Road # 02 in Zone B	M	Package -1	475.00	90%	20%	85.500
10-Oct-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0331	Inspection of Sand Backfill around & above of Potable Pipe to Bottom of Sub Grade & Laying of Warning Tape of HDPE pipe (Dia 110mm) TSE-110 Line-02 0+110 TO 0+135 crossing at Road # 01 Zone A	M	Package -1	25.00	90%	20%	4.500

Accumulative QTY		757.170
10% Retention QTY		0.000
Total Certified Accumulative QTY		757.170
Previous QTY		617.670
Current QTY		139.500

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

الاستشـــــاري
ايجس السعودية للاستشارات الهندسية

المالك
الهيئة السعودية للمدن الصناعية ومناطق التقنية

المقاول
شركة مفرح مرزوق الحربي وشركاه المحدودة

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
					BOQ Quantity			7,162.000
					90% Avalible Qty			6,445.800
					Remaining avalible Qty			5,688.630
B4.33 31 00.03	#N/A	110mm Diameter HDPP						
10-Aug-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0172	Excavation of Irrigation TSE-110 Line-30 From Station 0+000 to 0+025 BGV-15 (STA 0+305) at local Road # 24 in Zone B	M	Package -1	25.00	90%	10%	2.250
10-Aug-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0173	Sand Bedding of Irrigation TSE-110 Line-30 From Station 0+000 to 0+025 BGV-15 (STA 0+305) at local Road # 24 in Zone B	M	Package -1	25.00	90%	5%	1.125
10-Aug-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0174	Laying and Installation of HDPE Pipe (Dia 110mm) of Irrigation TSE-110 Line-30 From Station 0+000 to 0+025 BGV-15 (STA 0+305) at local Road # 24 in Zone B	M	Package -1	25.00	90%	45%	10.125
26-Sep-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0294	Excavation, Sand Bedding and Installation of HDPE Pipe (Dia 160mm) of TSE Irrigation Line 29 from station 0+250 to 0+525 at local road # 26 in Zone B	M	Package -1	275.00	90%	60%	148.500
20-Oct-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0345	Inspection of Sand Backfill around & above to Bottom of Sub Grade layer of HDPE Pipe (Dia 160mm) of Irrigation TSE Line-29 From Station 0+250 to 0+525 at Local Road # 26 in Zone B	M	Package -1	275.00	90%	20%	49.500
					Accumulative QTY			211.500
					10% Retention QTY			0.000
					Total Certified Accumulative QTY			211.500
					Previous QTY			162.000
					Current QTY			49.500
					BOQ Quantity			1,426.000
					90% Avalible Qty			1,283.400
					Remaining avalible Qty			1,071.900
B4.33 31 00.05	#N/A	160mm Diameter HDPP						
10-Aug-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0185	Excavation, Sand Bedding and Installation of HDPE Pipe (Dia 160mm) of TSE 160-Line-02 From Station 0+235 to 0+260 at local road # 25 in Zone B	M	Package -1	25.00	90%	60%	13.500
30-Aug-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0305	Excavation, Sand Bedding and Installation of HDPE Pipe (Dia 160mm) of Irrigation Line 03 From Station 0+260 to 0+357 at local raod # 24 in Zone B	M	Package -1	97.00	90%	60%	52.380
22-Oct-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0350	Excavation, Sand Bedding and Installation of HDPE Pipe (Dia 160mm) of Irrigation TSE line-02 from Station 0+025 to 0+235 at local road # 24 in Zone B	M	Package -1	205.00	90%	60%	110.700
					المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة			
					Accumulative QTY			176.580
					10% Retention QTY			0.000
					Total Certified Accumulative QTY			4.500
					Previous QTY			4.500
					Current QTY			0.000

Data sensitivity - Public

الاستشـــــاري	المالك	المقاول
ايجس السعودية للاستشارات الهندسية	الهيئة السعودية للمدن الصناعية ومناطق التقنية	شركة مفرح مرزوق الحربي وشركاه المحدودة

المستخلص رقم (06) من الفتره 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
					BOQ Quantity			5.000
					90% Avalible Qty			4.500
					Remaining avalible Qty			0.000

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
B4.32 81 11.01	#N/A	DIA 200 UPVC						
05-May-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0009	Formwork and Concrete Pouring of Secondary Irrigation Duct Bank Crossing at Station (RD-19 St.0+125) Local Road # 19 Zone B.	M	Package -1	24.40	90%	80%	17.568
05-May-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0010	Formwork and Concrete Pouring of Secondary Irrigation Duct Bank Crossing at Station (RD-19 St.0+348) Local Road # 19 Zone B.	M	Package -1	24.22	90%	80%	17.438
06-May-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0011	Formwork and Concrete Pouring of Secondary Irrigation Duct Bank Crossing at Station (RD-20 St.0+165.5) Local Road # 20 Zone B.	M	Package -1	24.40	90%	80%	17.568
23-May-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0012	Formwork and Concrete Pouring of Secondary Irrigation Duct Bank Crossing at Station (RD-20 St.0+352.5) Local Road # 20 Zone B.	M	Package -1	24.40	90%	80%	17.568
25-May-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0025	Formwork and Concrete Pouring of Secondary Irrigation Duct Bank Crossing at Station (RD- 18 St.0+162) Local Road # 18 Zone B.	M	Package -1	24.00	90%	80%	17.280
30-May-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0082	Inspection of Sand Backfill around & above to Bottom of Sub Grade layer of Irrigation Network Crossing at Station (ART-RD-01 St.0+845) Arterial Road # 01 Zone B.	M	Package -1	36.54	90%	20%	6.577
22-Jun-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0079	Formwork and Concrete Pouring of Secondary Irrigation Duct Bank Crossing at Station (RD-01 St.1+310) Local Road # 01	M	Package -1	24.50	90%	80%	17.640
22-Jun-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0078	Formwork and Concrete Pouring of Secondary Irrigation Duct Bank Crossing at Station (RD-01 St.1+037) Local Road # 01	M	Package -1	26.03	90%	80%	18.742
22-Jun-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0077	Formwork and Concrete Pouring of Secondary Irrigation Duct Bank Crossing atStation (RD-01 St.0+946) Local Road # 01	M	Package -1	25.78	90%	80%	18.562
27-Jun-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0076	Formwork and Concrete Pouring of Secondary Irrigation Duct Bank Crossing at Station (RD-01 St.0+728) Local Road # 01	M	Package -1	24.46	90%	80%	17.611
11-Jun-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0061	Formwork and Concrete Pouring of Secondary Irrigation Duct Bank Crossing at Station (ART-RD-01 St.0+845) Arterial Road # 01 Zone B.	M	Package -1	36.54	90%	80%	26.309
25-May-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0058	Formwork and Concrete Pouring of Secondary Irrigation Duct Bank Crossing at Station (ART-RD-01 St.0+530) Arterial Road # 01 Zone B.	M	Package -1	36.66	90%	80%	26.395
25-May-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0056	Formwork and Concrete Pouring of Secondary Irrigation Duct Bank Crossing at Station (ART-RD-01 St.0+207) Arterial Road # 01 Zone B.	M	Package -1	36.42	90%	80%	26.222
11-Jul-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0093	Formwork and Concrete Pouring of Secondary Irrigation Duct Bank Crossing at Station (0+396) Local Road # 21 Zone B	M	Package -1	24.34	90%	80%	17.525
11-Jul-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0091	Formwork and Concrete Pouring of Secondary Irrigation Duct Bank Crossing at Station (0+177) Local Road # 21 Zone B.	M	Package -1	16.60	90%	80%	11.952
14-Jul-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0103	Backfilling upto the Bottom of Subgrade layer of Secondary Irrigation Duct Bank (St.0+396) Local Road # 21 Zone B	M	Package -1	24.34	90%	20%	4.381
18-Jul-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0108	Concrete Pouring of Secondary Irrigation Duct Bank (St.1+590) Local Road # 02 Zone A	M	Package -1	24.27	90%	80%	17.474
06-Aug-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0153	Inspection of Sand Backfill around & above to Bottom of Sub Grade layer of Irrigation Network Crossing at Station (0+177) Local Road # 21 Zone B.	M	Package -1	16.60	90%	20%	2.988
02-Aug-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0135	Formwork and Concrete Pouring of Secondary Irrigation Duct Bank Crossing at Station (0+085) Local Road # 23 Zone B	M	Package -1	24.32	90%	80%	17.510
02-Aug-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0134	Formwork and Concrete Pouring of Secondary Irrigation Duct Bank Crossing at Station (0+135) Local Road # 22 Zone B	M	Package -1	24.32	90%	80%	17.510

Data sensitivity - Public

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
08-Aug-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0159	Formwork and Concrete Pouring of Secondary Irrigation Duct-Bank Crossing at Station (0+364) Collector Road # 01 Zone A.	M	Package -1	34.00	90%	80%	24.480
08-Aug-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0158	Formwork and Concrete Pouring of Secondary Irrigation Duct-Bank Crossing at Station (0+750) Collector Road # 01 Zone A.	M	Package -1	26.46	90%	80%	19.051
08-Aug-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0157	Formwork and Concrete Pouring of Secondary Irrigation Duct-Bank Crossing at Station (0+910) Local Road # 02 Zone A.	M	Package -1	24.27	90%	80%	17.474
08-Aug-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0156	Formwork and Concrete Pouring of Secondary Irrigation Duct-Bank Crossing at Station (1+223) Local Road # 02 Zone A.	M	Package -1	24.46	90%	80%	17.611
12-Aug-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0180	Inspection for Sand Backfilling Around & Above Pipe up to Bottom of Subgrade Layer, Including Warning Tape Installation, for Irrigation Duct-Bank Crossing at Sta. 0+750, Collector Road #01, Zone A.	M	Package -1	26.46	90%	20%	4.763
12-Aug-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0179	Formwork and Concrete Pouring of Secondary Irrigation Duct-Bank Crossing at Station 0+905 Collector Road # 01 Zone A	M	Package -1	19.44	90%	80%	13.997
20-Aug-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0188	Excavation, Installation of Sleeve & Formwork and Concrete Pouring of Secondary Irrigation Duct-Bank Crossing at Station (0+155) Local Road # 04 Zone A.	M	Package -1	24.00	90%	80%	17.280
20-Aug-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0189	Excavation,Installation of Sleeve,Formwork and Concrete Pouring of Irrigation Duct Bank Crossing at Station (St.0+477) Local Road # 27 Zone B.	M	Package -1	22.00	90%	80%	15.840
20-Aug-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0187	Excavation, Installation of Sleeve & Formwork and Concrete Pouring of Secondary Irrigation Duct-Bank Crossing at Station (0+523) Local Road # 04 Zone A.	M	Package -1	23.98	90%	80%	17.266
27-Aug-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0210	Inspection for Sand Backfilling Around & Above the Irrigation Duct-Bank Crossing up to Bottom of Subgrade Layer, Including Warning Tape at Sta. 0+523 Local Road # 04 Zone A.	M	Package -1	23.98	90%	20%	4.316
27-Aug-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0209	Inspection for Sand Backfilling Around & Above the Irrigation Duct-Bank Crossing up to Bottom of Subgrade Layer, Including Warning Tape at Sta. 0+905 Collector Road #01 Zone A.	M	Package -1	19.44	90%	20%	3.499
27-Aug-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0211	Inspection for Sand Backfilling Around & Above the Irrigation Duct-Bank Crossing up to Bottom of Subgrade Layer, Including Warning Tape at Sta. 0+155 Local Road # 04 Zone A.	M	Package -1	24.00	90%	20%	4.320
17-Aug-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0272	Inspection for Excavation, Installation of Sleeve & Formwork and Concrete Pouring of Secondary Irrigation Duct-Bank Crossing at Station (0+514) Local Road # 08 Zone A.	M	Package -1	24.18	90%	80%	17.410
17-Aug-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0268	Excavation,Installation of Sleeve,Formwork and Concrete Pouring of Irrigation Duct Bank Crossing at Station (St.0+675) Collector Road # 02 Zone B.	M	Package -1	25.99	90%	80%	18.713
16-Aug-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0263	Excavation,Installation of Sleeve,Formwork and Concrete Pouring of Irrigation Duct Bank Crossing at Station (St.0+085) Local Road # 27 Zone B	M	Package -1	23.39	90%	80%	16.841
16-Aug-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0261	Inspection for Sand Backfilling Around & Above up to Bottom of Subgrade Layer, Including Warning Tape at f Secondary Irrigation Duct-Bank Crossing at Station (0+602) Local Road # 09 Zone A	M	Package -1	24.18	90%	20%	4.352
15-Aug-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0254	Inspection for Excavation, Installation of Sleeve & Formwork and Concrete Pouring of Secondary Irrigation Duct-Bank Crossing at Station (0+520) Local Road # 02 Zone A.	M	Package -1	24.31	90%	80%	17.503
12-Aug-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0244	Excavation,Installation of Sleeve,Formwork and Concrete Pouring of Irrigation Duct Bank Crossing at Station (St.0+075) Collector Road # 02 Zone B.	M	Package -1	30.04	90%	80%	21.629

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
10-Sep-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0243	Inspection for Excavation, Installation of Sleeve & Formwork and Concrete Pouring of Secondary Irrigation Duct-Bank Crossing at Station (0+175) Local Road # 10 Zone A.	M	Package -1	24.33	90%	80%	17.518
09-Sep-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0240	Inspection for Excavation, Installation of Sleeve & Formwork and Concrete Pouring of Secondary Irrigation Duct-Bank Crossing at Station (0+345) Local Road # 09 Zone A.	M	Package -1	23.72	90%	80%	17.078
07-Sep-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0237	Inspection for Excavation, Installation of Sleeve & Formwork and Concrete Pouring of Secondary Irrigation Duct-Bank Crossing at Station (0+602) Local Road # 09 Zone A	M	Package -1	24.18	90%	80%	17.410
05-Sep-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0226	Excavation,Installation of Sleeve,Formwork and Concrete Pouring of Irrigation Duct Bank Crossing at Station (St.1+189) Collector Road # 02 Zone B	M	Package -1	27.89	90%	80%	20.081
03-Sep-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0224	Excavation,Installation of Sleeve,Formwork and Concrete Pouring of Irrigation Duct Bank Crossing at Station (St.0+363) Collector Road # 02 Zone B	M	Package -1	25.76	90%	80%	18.547
20-Sep-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0274	Inspection for Excavation, Installation of Sleeve & Formwork and Concrete Pouring of Secondary Irrigation Duct-Bank Crossing at Station (0+179) Local Road # 07 Zone A.	M	Package-01	24.18	90%	80%	17.410
21-Sep-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0280	Excavation,Installation of Sleeve,Formwork and Concrete Pouring of Irrigation Duct Bank Crossing at Station (St.0+970) Collector Road # 02 Zone B.	M	Package-01	26.38	90%	80%	18.994
24-Sep-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0292	Inspection of Sand Backfill around & above of Potable Pipe to Bottom of Sub Grade & Laying of Warning Tape at Secondary Irrigation Duct-Bank Crossing at Station (0+175) Local Road # 10 Zone A	M	Package-01	24.33	90%	20%	4.379
03-Oct-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0309	Inspection for Excavation, Installation of Sleeve & Formwork and Concrete Pouring of Secondary Irrigation Duct-Bank Crossing at Station (0+307) Local Road # 03 Zone A.	M	Package-01	24.33	90%	80%	17.518
06-Oct-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0321	Inspection for Excavation, Installation of Sleeve & Formwork and Concrete Pouring of Secondary Irrigation Duct-Bank Crossing at Station (0+230) Local Road # 02 Zone A.	M	Package-01	25.70	90%	80%	18.504
10-Oct-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0329	Inspection for Excavation, Installation of Sleeve & Formwork and Concrete Pouring of Secondary Irrigation Duct-Bank Crossing at Station (0+085) Local Road # 01 Zone A.	M	Package-01	24.46	90%	80%	17.611
11-Oct-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0332	Excavation,Installation of Sleeve,Formwork and Concrete Pouring of Irrigation Duct Bank Crossing at Station (St.2+615) Collector Road # 02 Zone B.	M	Package-01	29.10	90%	60%	15.714
18-Oct-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0343	Excavation, Installation of Sleeve, Formwork and Concrete Pouring of Irrigation Duct Bank Crossing at Station (St.1+715) Local Road # 26 Zone B.	M	Package-01	22.42	90%	80%	16.142
18-Oct-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0342	Excavation, Installation of Sleeve, Formwork and Concrete Pouring of Irrigation Duct Bank Crossing at Station (St.1+350) Local Road # 26 Zone B.	M	Package-01	18.48	90%	80%	13.306
18-Oct-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0341	Excavation, Installation of Sleeve, Formwork and Concrete Pouring of Irrigation Duct Bank Crossing at Station (St.0+935) Local Road # 26 Zone B.	M	Package-01	22.11	90%	80%	15.919
17-Oct-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0339	Excavation,Installation of Sleeve,Formwork and Concrete Pouring of Irrigation Duct Bank Crossing at Station (St.2+315) Collector Road # 02 Zone B.	M	Package-01	28.87	90%	80%	20.786
17-Oct-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0337	Excavation,Installation of Sleeve,Formwork and Concrete Pouring of Irrigation Duct Bank Crossing at Station (St.1+566) Collector Road # 02 Zone B.	M	Package-01	29.44	90%	80%	21.197
15-Oct-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0336	Inspection of Sand Backfill around & above of Potable Pipe to Bottom of Sub Grade & Laying of Warning Tape off Secondary Irrigation Duct-Bank Crossing at Station (0+085) Local Road # 01 Zone A.	M	Package-01	24.46	90%	20%	4.403
27-Oct-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0354	Inspection for Excavation, Installation of Sleeve & Formwork and Concrete Pouring of Secondary Irrigation Duct-Bank Crossing at Station (0+500) Local Road # 05 Zone A.	M	Package-01	24.18	90%	80%	17.410
22-Oct-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0349	Excavation, Installation of Sleeve, Formwork and Concrete Pouring of Irrigation Duct Bank Crossing at Station (St.0+205) Local Road # 26 Zone B.	M	Package-01	22.40	90%	80%	16.128
17-Oct-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0338	Excavation,Installation of Sleeve,Formwork and Concrete Pouring of Irrigation Duct Bank Crossing at Station (St.2+150) Collector Road # 02 Zone B.	M	Package-01	31.72	90%	80%	22.838
30-Sep-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0255	Inspection for Excavation, Installation of Sleeve & Formwork and Concrete Pouring of Secondary Irrigation Duct-Bank Crossing (IR-ENC-44 & IR-ENC-45) at Station (0+078) Collector Road # 01 Zone A.	M	Package-01	19.35	90%	80%	13.932
14-Sep-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0252	Inspection for Excavation, Installation of Sleeve & Formwork and Concrete Pouring of Secondary Irrigation Duct-Bank Crossing at Station (0+241) Collector Road # 01 Zone A	M	Package-01	20.90	90%	80%	15.048

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
					Accumulative QTY			969.040
					10% Retention QTY			0.000
					Total Certified Accumulative QTY			969.040
					Previous QTY			722.580
					Current QTY			246.460
					BOQ Quantity			1,638.000
					90% Avalible Qty			1,474.200
					Remaining avalible Qty			505.160
B4.33 14 11.01	#N/A	DIA 110 HDPE						
02-Aug-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0106	Formwork and Concrete Pouring of TSE Duct Bank Crossing Under Box Culvert # 07 at Arterial Road # 01 Zone B.	m	Package -1	6.00	90%	80%	4.320
					Accumulative QTY			4.320
					10% Retention QTY			0.000
					Total Certified Accumulative QTY			4.320
					Previous QTY			4.320
					Current QTY			0.000
					BOQ Quantity			1,200.000
					90% Avalible Qty			1,080.000
					Remaining avalible Qty			1,075.680
B4.33 14 13.01	#N/A	DIA 110 HDPE						
30-Aug-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0219	Inspection for Formwork and Concrete of Base Slab of TSE Network Washout Chamber (B-9) at Station (0+937) Arterial Road # 01 Zone B.	NO	Package -1	1.00	90%	25%	0.225
30-Aug-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0216	Excavation for TSE Network Washout Chamber (B-9) at Station 0+937 at Arterial Road 01 Zone B	NO	Package -1	1.00	90%	5%	0.045
04-Oct-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0319	Inspection for Formwork and Concrete of Chamber Walls - TSE Network Washout Chamber (B-9) at Station (0+937) Arterial Road # 01 Zone B.	NO	Package -1	1.00	90%	15%	0.135
27-Oct-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0353	Inspection for Reinforcement, Formwork and Concrete of Top Slab - TSE Network Washout Chamber (B-9) at Station (0+937) Arterial Road # 01 Zone B.	NO	Package -1	1.00	90%	15%	0.135
					Accumulative QTY			0.540
					10% Retention QTY			0.000
					Total Certified Accumulative QTY			0.540
					Previous QTY			0.270
					Current QTY			0.270
					BOQ Quantity			9.000
					90% Avalible Qty			8.100
					Remaining avalible Qty			7.560

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
B4.32 84 00.01	#N/A	DIA 110 HDPE						
02-Jun-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0029	Laying and Installation of HDPE pipe (Dia 110mm) Irrigation Network Crossing from Station 0+217 to 0+233 (RD-18 St.0+040) at Local Road # 18	NO	Package -1	1.00	90%	60%	0.540
02-Jun-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0030	Laying and Installation of HDPE pipe (Dia 110mm) Irrigation Network Crossing from Station 0+217 to 0+233 (RD-18 St.0+040) at Local Road # 18	NO	Package -1	1.00	90%	60%	0.540
03-Jun-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0041	Inspection of Sand Backfill around & above the Pipe to Bottom of Sub Grade layer of Irrigation Network Crossing from Station 0+217 to 0+233 (RD-18 St.0+040) at Local	NO	Package -1	1.00	90%	20%	0.180
03-Jun-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0042	Inspection of Sand Backfill around & above the Pipe to Bottom of Sub Grade layer of Irrigation Network Crossing from	NO	Package -1	1.00	90%	20%	0.180
03-Jun-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0043	Inspection of Sand Backfill around & above the Pipe to Bottom of Sub Grade layer of Irrigation Network Crossing from	NO	Package -1	1.00	90%	20%	0.180
04-Jun-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0052	Inspection for Sand Backfill from Around & Top of Pipe to Bottom of Sub Grade layer of TSE- 110-LINE-16 BGV-76 Station 0+005 to 0+025 at Road # 1 STA 1+424.91) Zone A.	NO	Package -1	1.00	90%	20%	0.180
04-Jun-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0051	Inspection for Sand Backfill from Around & Top of Pipe to Bottom of Sub Grade layer of TSE- 110-LINE-12 BGV-56 Station 0+005 to 0+023 at Road # 1 STA (1+383) Zone A.	NO	Package -1	1.00	90%	20%	0.180
04-Jun-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0050	Inspection for Sand Backfill from Around & Top of Pipe to Bottom of Sub Grade layer of TSE- 110-LINE-16 BGV-77 Station 0+005 to 0+025 at Road # 1 STA (1+590) Zone A.	NO	Package -1	1.00	90%	20%	0.180
06-Jun-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0047	Laying and Installation of HDPE pipe (Dia 110mm) TSE Network from TSE-110- LINE-16 BGV-77 Station 0+005 to 0+025 at Road # 1 STA (1+590) Zone A.	NO	Package -1	1.00	90%	60%	0.540
06-Jun-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0045	Laying and Installation of HDPE pipe (Dia110mm) TSE Network from TSE-110-LINE- 12 BGV-56 Station 0+005 to 0+023 at Road # 1 STA (1+383) Zone A	NO	Package -1	1.00	90%	60%	0.540
03-Jun-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0040	Installation of HDPE Road Crossing for Irrigation Network from Station 0+109 at Local Road 18 Zone B	NO	Package -1	1.00	90%	60%	0.540
06-Jun-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0038	Installation of HDPE Road Crossing for Irrigation Network from TSE-110-LINE-16 BGV-76 at Local Road 01 Zone A	NO	Package -1	1.00	90%	60%	0.540
05-Aug-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0151	Laying and Installation of HDPE pipe (Dia 110mm) TSE Network Crossing from TSE- 110-LINE-13 BGV-102 at Road # 15 (STA 0+105) Zone A.	NO	Package -1	1.00	90%	60%	0.540
05-Aug-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0149	Laying and Installation HDPE pipe (Dia 110mm) TSE Network Crossing from TSE 110-Line -13 BGV- 103 at road # 15 (STA 0+220) Zone A	NO	Package -1	1.00	90%	60%	0.540
03-Aug-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0145	Laying and Installation of HDPE Pipe (Dia 110mm) of TSE Network Crossing TSE-110 Line-26 BGV-36 at Station (STA 0+080) on Local Road #22, Zone B	NO	Package -1	1.00	90%	60%	0.540
02-Aug-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0137	Laying and Installation of HDPE Pipe (Dia 110mm) of TSE Network Crossing TSE-110-Line 26 BGV-33 at local Road # 22 (STA0+212.5)	NO	Package -1	1.00	90%	60%	0.540
10-Aug-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0171	Laying and Installation of HDPE Pipe (Dia 110mm) of TSE Irrigation Network Line TSE-110 Line-28 BGV-31 From Station 0+415 at Local Road # 24 in Zone B	NO	Package -1	1.00	90%	60%	0.540
10-Aug-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0170	Laying and Installation of HDPE Pipe (Dia 110mm) of TSE Network Line Crossing TSE-110- Line -03 BGV-48 From Station 0+270 at Local Road # 24 in Zone B	NO	Package -1	1.00	90%	60%	0.540
10-Aug-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0168	Laying and Installation of HDPE Pipe (Dia 110mm) of TSE Network Line Crossing TSE-110- Line-27 BGV-32 From Station 0+120 at local Road # 23 in Zone B	NO	Package -1	1.00	90%	60%	0.540

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
12-Aug-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0178	Sand bedding and Installation of HDPE pipe (Dia 110mm) TSE Network Crossing from TSE- 110-LINE-14 BGV-97 at Road # 14 (STA 0+115) Zone A.	NO	Package -1	1.00	90%	60%	0.540
12-Aug-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0177	Sand bedding and Installation of HDPE pipe (Dia 110mm) TSE Network Crossing from TSE- 110-LINE-14 BGV-98 at Road # 14 (STA 0+235) Zone A.	NO	Package -1	1.00	90%	60%	0.540
18-Aug-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0186	Excavation, Sand Bedding, and Installation of HDPE Pipe (Dia. 160 mm) for TSE-110 Line-27 (BGV-23) of the Irrigation Network, Crossing Station 0+076 at Local Road #23 in Zone B.	NO	Package -1	1.00	90%	60%	0.540
22-Aug-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0192	Excavation, Sand Bedding and Installation of HDPE Pipe (Dia 110mm) Irrigation TSE 110 Line-30 at station 0+390 BGV-30 at Local Road # 27 in Zone B	NO	Package -1	1.00	90%	60%	0.540
25-Aug-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0206	Excavation, Sand bedding and Installation of HDPE pipe (Dia 110mm) TSE Network Crossing from TSE-110-LINE-11 BGV-99 STA 0+502 at Road # 8 Zone A.	NO	Package -1	1.00	90%	60%	0.540
25-Aug-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0207	Sand bedding and Installation of HDPE pipe (Dia 110mm) TSE Network Crossing from TSE-110-LINE-11 BGV-94 at Road # 8 (STA 0+125) Zone A.	NO	Package -1	1.00	90%	60%	0.540
25-Aug-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0203	Excavation ,sand bedding and Installation of HDPE pipe)Dia 110mm) TSE NETWORK TSE-110-LINE-15 TO BGV-96 Road 13 STA 0+200 Zone A	NO	Package -1	1.00	90%	60%	0.540
25-Aug-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0201	Excavation ,sand bedding and Installation of HDPE pipe (Dia 110mm) TSE NETWORK TSE-110-LINE-15 TO BGV-95 STA 0+120 at Road # 13 Zone A	NO	Package -1	1.00	90%	60%	0.540
25-Aug-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0181	Laying of Warning Tape TSE Network from TSE-110-LINE-16 BGV-76 Station 0+005 to 0+025 at Road # 1 STA 1+424.91,TSE Network from TSE-110-LINE- 12 BGV-56 Station 0+005 to 0+023 at Road # 1 STA (1+383) Zone A	NO	Package -1	1.00	90%	60%	0.540
29-Aug-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0212	Inspection of Sand Backfill around & above to Bottom of Sub Grade layer of Irrigation Network Crossing Line-30 at station 0+392 BGV-30 at Local Road # 27 in Zone B	NO	Package -1	1.00	90%	20%	0.180
25-Aug-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0204	Sand bedding and Installation of HDPE pipe (Dia 110mm) TSE Network Crossing from TSE-110-LINE-11 BGV-100 at Road # 8 (STA 0+580) Zone A.	NO	Package -1	1.00	90%	60%	0.540
29-Aug-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0213	Excavation ,sand bedding and installation of HDPE pipe (Dia 110mm) TSE network crossing STA 0+60 BGV-107 road # 11 Zone A	NO	Package -1	1.00	90%	60%	0.540
07-Sep-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0233	Excavation ,sand bedding and installation of HDPE pipe (Dia 110mm) TSE network crossing TSE-110-LINE-14 TO BGV-111 at local road # 9 Zone A .	NO	Package -1	1.00	90%	60%	0.540
12-Sep-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0245	Inspection for Sand Backfilling Around & Above the Irrigation Duct-Bank Crossing up to Bottom of Subgrade Layer, Including Warning Tape at Sta. 0+60 to BGV-107 Local Road # 11 Zone A	NO	Package -1	1.00	90%	20%	0.180
14-Sep-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0242	Excavation, sand bedding and installation of HDPE pipe (Dia 110mm) TSE network crossing TSE-110-LINE-03 TO BGV-91 at local road # 12 Zone A	no	Package-01	1.00	90%	60%	0.540
14-Sep-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0248	Excavation ,sand bedding and installation of HDPE pipe (Dia 110mm) TSE network crossing TSE-110-LINE-2 TO BGV-90 at road # 3 Zone A	no	Package-01	1.00	90%	60%	0.540
14-Sep-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0249	Excavation, Sand Bedding and Installation of HDPE Pipe (Dia 160mm) of TSE Irrigation TSE Line 110-02 Crossing at BGV-89 at local Road # 03 in Zone A	no	Package-01	1.00	90%	60%	0.540
14-Sep-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0251	Excavation, Sand Bedding and Installation of HDPE Pipe (Dia 160mm) of TSE Irrigation TSE Line 110-10 Crossing at BGV-71 STA 0+115 at local Road # 07 in Zone A	no	Package-01	1.00	90%	60%	0.540
17-Sep-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0273	Inspection of Sand Backfill around & above of Potable Pipe to Bottom of Sub Grade & Laying of Warning Tape at HDPE pipe (Dia 110mm) TSE network crossing TSE-110-LINE-03 TO BGV-91 at local road # 12 Zone A	no	Package-01	1.00	90%	20%	0.180

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
17-Sep-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0270	Excavation ,sand bedding and installation of HDPE pipe (Dia 110mm) TSE network crossing TSE-110-LINE-10 TO BGV-75 at road # 7 Zone A	no	Package-01	1.00	90%	60%	0.540
16-Sep-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0266	Excavation ,sand bedding and installation of HDPE pipe (Dia 110mm) TSE network crossing TSE-110-LINE-17 TO BGV-114 at road # 3 Zone A	no	Package-01	1.00	90%	60%	0.540
16-Sep-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0264	Excavation ,sand bedding and installation of HDPE pipe (Dia 110mm) TSE network crossing TSE-110-LINE-17 TO BGV-101 at road # 3 Zone A	no	Package-01	1.00	90%	60%	0.540
16-Sep-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0262	Inspection for Sand Backfilling Around & Above up to Bottom of Subgrade Layer, Including Warning Tape at HDPE pipe (Dia 110mm) TSE network crossing TSE-110-LINE-12 TO BGV-113 STA 0+129 at local road # 9	no	Package-01	1.00	90%	20%	0.180
16-Sep-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0259	Inspection for Sand Backfilling Around & Above up to Bottom of Subgrade Layer, Including Warning Tape at HDPE pipe (Dia 110mm) TSE network crossing TSE-110-LINE-14 TO BGV-109 at local road # 9 Zone A	no	Package-01	1.00	90%	20%	0.180
16-Sep-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0258	Inspection for Sand Backfilling Around & Above up to Bottom of Subgrade Layer, Including Warning Tape at HDPE pipe (Dia 110mm) TSE network crossing TSE-110-LINE-15 TO BGV-112 at local road # 9 Zone A	no	Package-01	1.00	90%	20%	0.180
16-Sep-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0257	Inspection for Sand Backfilling Around & Above up to Bottom of Subgrade Layer, Including Warning Tape at HDPE pipe (Dia 110mm) TSE network crossing TSE-110-LINE-14 TO BGV-111 at local road # 9 Zone A	no	Package-01	1.00	90%	20%	0.180
13-Sep-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0247	Excavation ,sand bedding and installation of HDPE pipe (Dia 110mm) TSE network crossing TSE-110-LINE-10 TO BGV-73 at road # 7 Zone A	no	Package-01	1.00	90%	60%	0.540
13-Sep-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0246	Excavation ,sand bedding and installation of HDPE pipe (Dia 110mm) TSE network crossing TSE-110-LINE-10 TO BGV-72 at road # 7 Zone A	no	Package-01	1.00	90%	60%	0.540
09-Sep-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0241	Excavation ,sand bedding and installation of HDPE pipe (Dia 110mm) TSE network crossing TSE-110-LINE-12 TO BGV-113 STA 0+129 at local road # 9 Zone A .	no	Package-01	1.00	90%	60%	0.540
09-Sep-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0239	Excavation, Sand Bedding and Installation of HDPE Pipe (Dia 160mm) of Irrigation line-30 Crossing at station 0+115 (BGV-27) at local Road # 27 in Zone B	no	Package-01	1.00	90%	60%	0.540
07-Sep-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0235	Excavation ,sand bedding and installation of HDPE pipe (Dia 110mm) TSE network crossing TSE-110-LINE-14 TO BGV-109 at local road # 9 Zone A .	no	Package-01	1.00	90%	60%	0.540
07-Sep-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0234	Excavation ,sand bedding and installation of HDPE pipe (Dia 110mm) TSE network crossing TSE-110-LINE-15 TO BGV-112 at local road # 9 Zone A .	no	Package-01	1.00	90%	60%	0.540
10-Sep-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0230	Excavation, Sand Bedding and Installation of HDPE Pipe (Dia 110mm) of Irrigation TSE -110 line 27 crossing BGV-22 station 0+205, Local Road # 23 in Zone B	no	Package-01	1.00	90%	60%	0.540
03-Sep-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0225	Excavation ,sand bedding and installation of HDPE pipe (Dia 110mm) TSE network crossing TSE-LINE-05 BGV-116 road # 10 Zone A .	no	Package-01	1.00	90%	60%	0.540
31-Aug-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0220	Excavation, sand bedding and installation of HDPE pipe (Dia 110mm) TSE network crossing TSE-110-LINE-03 BGV-92 road # 12 Zone A.	no	Package-01	1.00	90%	60%	0.540
31-Aug-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0214	Excavation ,sand bedding and installation of HDPE pipe (Dia 110mm) Irrigation network crossing STA 0+210 BGV-115 road # 11 Zone A	no	Package-01	1.00	90%	60%	0.540
25-Aug-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0205	Sand bedding and Installation of HDPE pipe (Dia 110mm) TSE Network Crossing from TSE-110-LINE-11 BGV-108 STA 0+312 at Road # 8 Zone A.	no	Package-01	1.00	90%	60%	0.540
21-Sep-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0281	Excavation, sand bedding and installation of HDPE pipe (Dia 110mm) TSE-110-LINE-09 0+620 TO 0+644 (CROSSING) at road # 3 Zone A.	NO	Package-01	1.00	90%	60%	0.540
30-Sep-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0306	Inspection of Sand Backfill around & above of Potable Pipe to Bottom of Sub Grade & Laying of Warning Tape of HDPE Pipe (Dia 160mm) of TSE Irrigation TSE Line 110-02 Crossing at BGV-89 at local Road # 03 in Zone A	NO	Package-01	1.00	90%	20%	0.180
29-Sep-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0300	Excavation, Sand Bedding and Installation of HDPE Pipe (Dia 110mm) of Irrigation Line Crossing at BGV-B-44 (1+165) at local road # 26 in Zone B	NO	Package-01	1.00	90%	60%	0.540
27-Sep-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0295	Inspection of Sand Backfill around & above of Potable Pipe to Bottom of Sub Grade & Laying of Warning Tape at HDPE pipe (Dia 110mm) TSE network crossing TSE-110-LINE- 2 TO BGV-90 at road # 3 Zone A	NO	Package-01	1.00	90%	20%	0.180
26-Sep-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0293	Excavation, Sand Bedding and Installation of HDPE Pipe (Dia 160mm) of TSE Irrigation Crossing at BGV-B-46 station 1+555 at local road # 26 in Zone B	NO	Package-01	1.00	90%	60%	0.540
24-Sep-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0290	Inspection of Sand Backfill around & above of Potable Pipe to Bottom of Sub Grade & Laying of Warning Tape at HDPE pipe (Dia 110mm) TSE network crossing TSE-LINE-05 BGV-116 road # 10 Zone A	NO	Package-01	1.00	90%	20%	0.180

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
24-Sep-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0289	Excavation, Sand bedding and Installation of HDPE pipe (Dia 110mm) TSE crossing BGV-74 TSE-11 Sta: 0+445 at Road # 07 Zone A	NO	Package-01	1.00	90%	60%	0.540
24-Sep-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0287	Excavation, Sand Bedding and Installation of HDPE Pipe (Dia 160mm) of Irrigation Line Crossing at BGV-B-45 (1+450) at local Road # 26 in Zone B	NO	Package-01	1.00	90%	60%	0.540
27-Sep-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0278	Excavation ,sand bedding and installation of HDPE pipe (Dia 110mm) TSE-110-LINE-02 TO BGV-88 (CROSSING) at road # 3 Zone A	NO	Package-01	1.00	90%	60%	0.540
16-Sep-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0265	Excavation ,sand bedding and installation of HDPE pipe (Dia 110mm) TSE network crossing TSE-110-LINE-17 TO BGV-65 at road # 3 Zone A	NO	Package-01	1.00	90%	60%	0.540
29-Sep-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0303	Excavation, Sand bedding and Installation of HDPE pipe (Dia 110mm) TSE-110 Line-02 TO BGV-86 crossing at Road # 03 Zone A	NO	Package-01	1.00	90%	60%	0.540
30-Sep-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0304	Excavation, Sand bedding and Installation of HDPE pipe (Dia 110mm) TSE-110 Line-06 TO BGV-105 crossing at Road # 01 Zone A	NO	Package-01	1.00	90%	60%	0.540
06-Oct-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0316	Inspection of Sand Backfill around & above of Potable Pipe to Bottom of Sub Grade & Laying of Warning Tape of HDPE pipe (Dia 110mm) TSE network crossing TSE-110-LINE-17 TO BGV-114 at road # 3 Zone A	NO	Package-01	1.00	90%	20%	0.180
06-Oct-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0317	Inspection of Sand Backfill around & above of Potable Pipe to Bottom of Sub Grade & Laying of Warning Tape of HDPE pipe (Dia 110mm) TSE network crossing TSE-110-LINE-17 TO BGV-101 at road # 3 Zone A	NO	Package-01	1.00	90%	20%	0.180
05-Oct-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0320	Excavation, Sand Bedding and Installation of HDPE Pipe (Dia 110mm) of Irrigation Line Crossing at BGV-69 (STA 0+455) at local Road # 06 in Zone B	NO	Package-01	1.00	90%	60%	0.540
06-Oct-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0322	Excavation, sand bedding and installation of HDPE pipe (Dia 100mm) TSE network crossing TSE-110-LINE-17 TO BGV110 at road # 3 Zone A	NO	Package-01	1.00	90%	60%	0.540
06-Oct-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0323	Excavation, sand bedding and installation of HDPE pipe (Dia100mm) TSE network crossing TSE-110-LINE-02 TO BGV-84at road # 3 Zone A	NO	Package-01	1.00	90%	60%	0.540
07-Oct-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0327	Excavation, sand bedding and installation of HDPE pipe (Dia110mm) TSE network crossing at BGV-70 (Station 0+558) atroad # 06 Zone A	NO	Package-01	1.00	90%	60%	0.540
08-Oct-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0328	Excavation, Sand Bedding and Installation of HDPE Pipe (Dia 110mm) of TSE Irrigation Line 110-09 Crossing at BGV-63 (Sta 0+604) at local Road # 05 in Zone A	NO	Package-01	1.00	90%	60%	0.540
10-Oct-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0330	Inspection of Sand Backfill around & above of Potable Pipe to Bottom of Sub Grade & Laying of Warning Tape of HDPE pipe (Dia 110mm) TSE-110 Line-06 TO BGV-105 crossing at Road # 01 Zone A	NO	Package-01	1.00	90%	20%	0.180
20-Oct-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0346	Excavation, Sand Bedding and Installation of HDPE Pipe (Dia 110mm) of Irrigation TSE line Crossing at BGV-47 (STA1 +700) at local road # 26 in Zone B	NO	Package-01	1.00	90%	60%	0.540
18-Oct-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0340	Excavation, Sand Bedding and Installation of HDPE Pipe (Dia 160mm) of Irrigation TSE line Crossing at BGV-60 (STA 0+224) at local raod # 05 in Zone A	NO	Package-01	1.00	90%	60%	0.540
21-Oct-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0348	Excavation, Sand Bedding and Installation of HDPE Pipe (Dia 110mm) of Irrigation TSE line110-06 Crossing at BGV-83 at local road # 01 in Zone A	NO	Package-01	1.00	90%	60%	0.540
13-Oct-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0335	Excavation, Sand Bedding and Installation of HDPE Pipe (Dia 160mm) of Irrigation TSE line Crossing at BGV-62 (STA 0+467) at local raod # 05 in Zone A	NO	Package-01	1.00	90%	60%	0.540
29-Oct-26	KHJ1-02-007-MAH-TS9-1-IRR-FIR-0356	Excavation, Sand Bedding and Installation of HDPE Pipe (Dia 110mm) of Irrigation TSE Line-06 Crossing at BGV-61 at local Road # 05 in Zone B	NO	Package-01	1.00	90%	60%	0.540

Accumulative QTY	المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة	36.900
10% Retention QTY		0.000
Total Accumulative QTY		36.900
Previous QTY		30.960
Current QTY		5.940
BOQ Quantity		81.000
90% Avalible Qty		72.900
Remaining avalible Qty		36.000

Data sensitivity - Public

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
SEWERAGE NETWORK								
B5.33 31 00.01	#N/A	150mm Diameter						
28-Mar-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0004	Excavation of Sewer line 1.2 MH 1.12.1 to MH 1.12.1.1 in Zone A.	m	Package-01	32.50	90%	10%	2.925
28-Mar-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0006	Excavation of Sewer line 1.12.2 MH 1-12-2 to MH 1-12-2-1 in Zone A.	m	Package-01	32.30	90%	10%	2.907
26-Mar-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0017	Excavation of Sewer line crossing at road # 18 to 19 at line 3 MH 3.49 to MH 3.49.1 in Zone B	m	Package-01	28.60	90%	10%	2.574
26-Mar-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0018	Excavation of Sewer line crossing at road # 18 to 19 at line 3 MH 3.50 to MH 3.51 in Zone B	m	Package-01	28.60	90%	10%	2.574
26-Mar-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0019	Excavation of Sewer line 2.8 MH 2.8.7 to MH 2.8.8 Zone A.	m	Package-01	93.20	90%	10%	8.388
31-Mar-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0112	Excavation of Sewer line at road # 02 from MH 1.7.6 to MH 1.7.6.1 at Zone A.	m	Package-01	29.20	90%	10%	2.628
31-Mar-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0113	Excavation of Sewer line at road # 02 from MH 1.7.5 to MH 1.7.5.1 at Zone A.	m	Package-01	29.20	90%	10%	2.628
31-Mar-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0114	Excavation of Sewer line at road # 02 from MH 1.7.2 to MH 1.7.2.1 at Zone A.	m	Package-01	29.20	90%	10%	2.628
22-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0181-1	Excavation of sewer line 1.7.9 at local road # 02 MH-1.7.9 to MH-1.7.9.1 in Zone A.	m	Package-01	29.20	90%	10%	2.628
23-Mar-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0117	Excavation of Sewer line at road # 02 from MH 1.7.3 to MH 1.7.3.1 at Zone A.	m	Package-01	29.20	90%	10%	2.628
31-Mar-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0118	Excavation of Sewer line at road # 02 from MH 1.7.4 to MH 1.7.4.1 at Zone A.	m	Package-01	29.20	90%	10%	2.628
27-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0124	Excavation of Sewer line-1.12.3.2 local road # 01 from MH-1.12.3.2 to MH-1.12.3.2.1 at Zone A.	m	Package-01	93.80	90%	10%	8.442
01-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0128	Excavation of Sewer line-1.7.7 local road # 02 fom MH-1.7.7 to MH-1.7.7.1 at Zone A.	m	Package-01	29.20	90%	10%	2.628
01-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0129	Excavation of Sewer line-1.7.8 local road # 02 fom MH-1.7.8 to MH-1.7.8.1 at Zone A.	m	Package-01	29.20	90%	10%	2.628
2026-04-020	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0280	Excavation of sewer line 1.10 from MH-1.10.12 to MH-1.10.13 at local road # 03 Zone-A.	m	Package-01	29.20	90%	10%	2.628
26-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0270	Excavation of Sewer line 3.31.1 at Local Road # 22 from MH-3.31.1 to MH-3.31.1.1 in Zone B.	m	Package-01	29.20	90%	10%	2.628
18-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0269	Excavation of Sewer line 3.31.2 at Local Road # 22 from MH-3.31.2 to MH-3.31.2.1 in Zone B.	m	Package-01	29.20	90%	10%	2.628
18-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0268	Excavation of Sewer line 3.31 at Local Road # 22 from MH-3.33.3 to MH-3.31.4 in Zone B.	m	Package-01	29.10	90%	10%	2.619
14-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0238	Excavation of sewer line 1.17.2 at local road # 9 from MH-1.17.2 to MH-1.17.2.1 in Zone A.	m	Package-01	29.00	90%	10%	2.610
14-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0236	Excavation of sewer line 1.17.1 at local road # 9 from MH-1.17.1 to MH-1.17.1.1 in Zone A.	m	Package-01	29.20	90%	10%	2.628
21-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0295	Sand bedding GRP PIPE LINE 1 MH-1.12.2 to MH-1.12.2.1 road 1 Zone A	m	Package-01	32.30	90%	5%	1.454
08-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0181	Excavation of sewer line 1.7 from MH 1.7.9 to MH 1.7.9.1 at local road # 02 Zone A.	m	Package-01	29.20	90%	10%	2.628
08-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0179	Excavation of sewer line 1.7.10 at local road # 02 MH-1.7.10 to MH-1.7.10.1 in Zone A.	m	Package-01	29.20	90%	10%	2.628
18-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0187	Excavation of sewer line 1.7 at local road # 02 MH-1.7.11 to MH-1.7.12 in Zone A.	m	Package-01	29.20	90%	10%	2.628
19-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0202	Excavation of sewer line 2.5 at local road # 03 from MH-2.5.1 to MH-2.5.2 in Zone A.	m	Package-01	29.20	90%	10%	2.628
26-Mar-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0062	Sand Bedding of sewer line at road # 18 MH 3.49 to MH-3.49.1 in Zone B.	m	Package-01	28.60	90%	5%	1.287
26-Mar-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0064	Sand Bedding of sewer line at road # 18 MH 3.50 to MH-3.51 in Zone B.	m	Package-01	28.60	90%	5%	1.287
23-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0147	Sand Bedding of sewer line 1.7 at local road # 2 MH 1.7.5 to MH-1.7.5.1 in Zone A.	m	Package-01	29.20	90%	5%	1.314

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
05-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0149	Sand Bedding of sewer line 1.7 at local road # 2 MH 1.7.6 to MH-1.7.6.1 in Zone A.	m	Package-01	29.20	90%	5%	1.314
06-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0159	Sand Bedding of sewer line 2.8 at road # 1 MH-2.8.8 to MH-2.8.7 in Zone A.	m	Package-01	93.80	90%	5%	4.221
06-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0161	Sand Bedding of sewer line 1.12.1 at road # 1 MH-1.12.1 to MH-1.12.1.1 in Zone A.	m	Package-01	32.50	90%	5%	1.463
12-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0196	Sand Bedding of sewer line 1.7.6 at local road # 02 MH-1.7.6 to MH-1.7.6.1 in Zone A.	m	Package-01	29.20	90%	5%	1.314
27-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0400	Sand bedding of sewer line1.7.9 at local road # 2 from MH-1.7.9 to MH-1.7.9.1 Zone A	m	Package-01	29.20	90%	5%	1.314
12-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0195	Sand Bedding of sewer line 1.7.7 at local road # 02 MH-1.7.7 to MH-1.7.7.1 in Zone A.	m	Package-01	29.20	90%	5%	1.314
14-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0247	Sand Bedding of sewer line 1.7.2 at local road # 02 MH-1.7.2 to MH-1.7.2.1 in Zone A.	m	Package-01	29.20	90%	5%	1.314
14-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0248	Sand Bedding of sewer line 1.7.3 at local road # 02 MH-1.7.3 to MH-1.7.3.1 in Zone A.	m	Package-01	29.20	90%	5%	1.314
14-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0249	Sand Bedding of sewer line 1.7.4 at local road # 02 MH-1.7.4 to MH-1.7.4.1 in Zone A.	m	Package-01	29.20	90%	5%	1.314
14-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0250	Sand Bedding of sewer line 1.7.8 at local road # 02 MH-1.7.8 to MH-1.7.8.1 in Zone A.	m	Package-01	29.20	90%	5%	1.314
27-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0393	Sand bedding of sewer line-1.12.3.2 local road # 01 from MH-1.12.3.2 to MH-1.12.3.2.1 in Zone A.	m	Package-01	93.80	90%	5%	4.221
25-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0355	Sand bedding of Sewer line 1.7.10 at local road #02 MH-1.7.10 to MH-1.7.10.1 in Zone A	m	Package-01	29.20	90%	5%	1.314
25-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0354	Sand bedding of Sewer line 1.7 at local road #02 MH-1.7.11 to MH-1.7.12 Zone A	m	Package-01	29.20	90%	5%	1.314
22-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0330	Sand bedding of sewer line 2.5 at local road # 03 from MH-2.5.1 to MH-2.5.2 in Zone A	m	Package-01	29.20	90%	5%	1.314
21-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0163	Laying of GRP pipe for Sewer line1.12.1 from 1.10 to MH-1.12.1 to MH-1.12.1.1 Local at Road # 1 Zone-A.	m	Package-01	32.50	90%	45%	13.163
21-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0164	Laying of GRP pipe for Sewer line 2.8 from to MH-2.8.7 to MH-2.8.8 At Local Road # 1 Zone-A.	m	Package-01	93.80	90%	45%	37.989
26-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0371	Laying of GRP pipe sewer line1.7 at local road # 2 from MH-1.7.11 to MH-1.7.12 Zone A.	m	Package-01	29.20	90%	45%	11.826
26-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0370	Laying of GRP pipe sewer line1.7 at local road # 2 from MH-1.7.10 to MH-1.7.10.1 Zone A.	m	Package-01	29.20	90%	45%	11.826
27-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0401	Laying of Sewer Line 1.7.9 road # 02 (MH 1.7.9 to MH 1.7.9.1) @Zone A (150 Dia)	m	Package-01	29.20	90%	45%	11.826
30-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0435	Excavation of Sewer Line - 3.42 Road # 20 (MH 3.42.3 to MH 3.42.4) @Zone B (150 Dia)	m	Package-01	31.90	90%	10%	2.871
06-May-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0489	Laying and Installation of GRP pipe (Dia 150mm) sewer line 1.7 at local road # 02 MH-1.7.5 to 1.7.5.1 in Zone A	m	Package-01	29.20	90%	45%	11.826
06-May-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0488	Laying and installation of GRP pipe (Dia 150mm) sewer line 1.7 at local road # 02 MH-1.7.6 to MH-1.7.6.1 in Zone A	m	Package-01	30.11	90%	45%	12.195
05-May-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0485	Laying and installation of GRP pipe (Dia 150mm) sewer line 3.42 at local road # 20 MH-3.42.3 to MH-3.42.4 Zone B	m	Package-01	31.90	90%	45%	12.920
02-May-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0457	Laying and Installation of GRP pipe (Dia 150mm) Sewer line 1.7.8 at local road #02 from MH-1.7.8 to MH-1.7.8.1 in Zone A	m	Package-01	29.20	90%	45%	11.826
02-May-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0455	Laying and Installation of GRP pipe (Dia 150mm) Sewer line 1.7.7 at road #02 from MH-1.7.7 to MH-1.7.7.1 in Zone A	m	Package-01	29.20	90%	45%	11.826
27-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0394	Laying and Installation of GRP pipe (Dia 150mm) sewer line-1.12.3.2 local road # 01 from MH-1.12.3.2 to MH-1.12.3.2.1 in Zone A.	m	Package-01	93.80	90%	45%	37.989
29-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0385	Laying and Installation of GRP pipe(Dia 150mm) sewer line-1.12.2 at local road # 1 from MH-1.12.2 to MH-1.12.2.1 in Zone A.	m	Package-01	32.30	90%	45%	13.082

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
30-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0241	Excavation of sewer line 1.17 at local road # 9 from MH-1.17.3 to MH-1.17.4 in Zone A.	m	Package-01	29.20	90%	10%	2.628
03-May-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0077	Excavation of Sewer line 2.16 at local road #05 from MH 2.16 to MH 2.16.1 at Zone A.	m	Package-01	29.20	90%	10%	2.628
21-May-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0601	Inspection for Sand Backfill from Around &Top of Pipe to Bottom of Sub Grade layer of sewer line 1.12.3.2 from MH-1.12.3.2 to MH-1.12.3.2.1 at Local Road # 01 Zone-	m	Package-01	94.70	90%	20%	17.046
04-May-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0478	Sand bedding of sewer line 3.42 at Local Road # 20 from MH-3.42.3 to MH-3.42.4 in Zone B	m	Package-01	31.90	90%	5%	1.436
25-May-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0636	Laying and Installation of GRP Pipe (Dia 150mm) Sewer line 3 at local Road # 18 from MH-3.49.1 to MH-3.49 in Zone B	m	Package-01	29.20	90%	45%	11.826
23-May-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0627	Excavation of sewer line 3.16 at Local Road # 26 from MH-3.16.11 to MH-3.16.10 in Zone B.	m	Package-01	29.20	90%	10%	2.628
23-May-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0617	Inspection for Sand Backfill from Around & Top of Pipe to Bottom of Sub Grade layer of sewer line 2.8 from MH-2.8.7 to MH-2.8.8 at Local Road # 01 Zone-A.	m	Package-01	93.80	90%	20%	16.884
03-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0663	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade layer of sewer line 3 from MH-3.51 to MH-3.50 at Loacal road#18 Zone B	m	Package-01	29.20	90%	20%	5.256
01-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0659	Laying and Installation of GRP pipe (Dia150mm) sewer line 3 at Local Road # 18 from MH-3.51 to MH-3.50 in Zone B	m	Package-01	29.20	90%	45%	11.826
01-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0658	Inspection of Sand Backfill around & above ofPipe to Bottom of Sub Grade layer of sewer line 3.49 from MH-3.49 to MH-3.49.1 at Local Road # 18 Zone-B.	m	Package-01	29.20	90%	20%	5.256
05-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0852	Laying and Installation of GRP pipe (Dia 150mm) sewer line 2.5 at local road # 03 from MH-2.5.2 to MH-2.5.1 in Zone A.	m	Package-01	29.20	90%	45%	11.826
28-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0851	Sand bedding sewer line 2.5 at local road # 03 from MH-2.5.2 to MH-2.5.1 in Zone A.	m	Package-01	29.20	90%	5%	1.314
16-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0762	Excavation of sewer line 2.21.3 from MH-2.21.3.1 to MH-2.21.3 at local road # 04 Zone A.	m	Package-01	29.20	90%	10%	2.628
16-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0761	Excavation of sewer line 2.21.2 from MH-2.21.2.1 to MH-2.21.2 at local road # 04 Zone A.	m	Package-01	29.20	90%	10%	2.628
16-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0760	Excavation of sewer line 2.21.1 from MH-2.21.1.1 to MH-2.21.1 at local road # 04 Zone A.	m	Package-01	29.20	90%	10%	2.628
12-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0987	Leak test GRP pipe Sewer line 3 at Local Road # 18 from MH-3.51 to MH-3.50 in Zone B	m	Package-01	29.20	90%	20%	5.256
09-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0964	Excavation of Sewer line 1.7.1 from MH 1.7..1.1 to MH 1.7.1 at road # 02 Zone A.	m	Package-01	29.20	90%	10%	2.628
12-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0207	Leak test sewer line-1.12.3.2 at local road #01 from MH-1.12.3.2 to MH-1.12.3.2.1 in Zone A.	m	Package-01	93.80	90%	20%	16.884
18-May-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0503	Inspection of Backfill Layer Bottom of Sub Grade of sewer line 3.42 from MH-3.42.3 to MH-3.42.4 at Local Road # 20 in Zone B.	m	Package-01	31.90	90%	20%	5.742
06-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0668	Laying and Installation of GRP pipe (Dia 150mm) sewer line 1.7.4 at local road # 02MH-1.7.4.1 to MH-1.7.4 in Zone A.	m	Package-01	29.20	90%	45%	11.826
25-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1053	Excavation of sewer line 2.21.8 from MH-2.21.8.1 to MH-2.21.8 at local road # 03 Zone A.	m	Package-01	29.20	90%	10%	2.628
23-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1054	Excavation of Sewer Line - 2.21.9 road # 03 from MH 2.21.9 to MH 2.21.9.1 @ Zone A (150 Dia)	m	Package-01	29.20	90%	10%	2.628

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
23-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1055	Excavation of Sewer Line - 2.21 road # 03 from MH 2.21.10 to MH 2.21.11 @ Zone A (150 Dia)	m	Package-01	29.20	90%	10%	2.628
19-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1029	Sand bedding of GRP Pipe for Sewer Line 3.31 road # 22(MH3.31.3 to MH 3.31.4) @Zone B (150 Dia)	m	Package-01	29.10	90%	5%	1.310
20-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1030	Sand bedding of Sewer Line 3.31.2 road # 22(MH3.31.2 to MH 3.31.2.1) @Zone B (150 Dia)	m	Package-01	29.20	90%	5%	1.314
20-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1031	Installation of GRP Pipe for Sewer Line 3.31.2 road # 22(MH3.31.2 to MH 3.31.2.1) @Zone B (150 Dia)	m	Package-01	29.20	90%	45%	11.826
30-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1142	Excavation of sewer line 3.13.1A from MH-3.13.1A to MH-3.13 at Local Road # 26 Zone-B.	m	Package-01	49.80	90%	10%	4.482
28-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1111	Leak Test Sewer line 3.31.2 at Local Road # 22 from MH-3.31.2 to MH-3.31.2.1 in Zone B.	m	Package-01	29.20	90%	20%	5.256
26-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1087	Leak Test sewer line 3.31 from MH-3.31.3 to MH-3.31.4 at local Road # 22 in Zone B	m	Package-01	29.10	90%	20%	5.238
29-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1069	Laying and Installation of GRP pipe (Dia 150mm) Sewer line 1.7.3 at local road # 02 MH-1.7.3 to MH-1.7.3.1 in Zone A	m	Package-01	29.20	90%	45%	11.826
29-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1034	Laying and Installation of GRP pipe (Dia 150mm) sewer line 1.7.2 at local road #02 MH-1.7.2 to MH-1.7.2.1 in Zone A.	m	Package-01	29.20	90%	45%	11.826
04-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1206	Sand bedding Sewer line 1.17.1 at local road # 9 from MH-1.17.1 to MH-1.17.1.1 in Zone A.	m	Package-01	29.20	90%	5%	1.314
04-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1204	Sand bedding Sewer line 1.17.2 at local road # 9 from MH-1.17.2 to MH-1.17.2.1 in Zone A.	m	Package-01	29.00	90%	5%	1.305
04-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1202	Sand bedding Sewer line 1.17 at local road # 9 from MH-1.17.3 to MH-1.17.4 in Zone A.	m	Package-01	29.20	90%	5%	1.314
04-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1201	Leak Test of Sewer Line GRP Pipe (Dia 150mm) from MH-3.42.3 to MH-3.42.4 at local Road # 20 in Zone B	m	Package-01	31.90	90%	20%	5.742
04-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1207	Laying and Installation of GRP pipe (Dia 150mm) Sewer line 1.17.1 at local road # 9 from MH-1.17.1 to MH-1.17.1.1 in Zone A.	m	Package-01	29.20	90%	45%	11.826
04-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1205	Laying and Installation of GRP pipe (Dia 150mm) Sewer line 1.17.2 at local road # 9 from MH-1.17.2 to MH-1.17.2.1 in Zone A.	m	Package-01	29.00	90%	45%	11.745
04-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1203	Laying and Installation of GRP pipe (Dia 150mm) Sewer line 1.17 at local road # 9 from MH-1.17.3 to MH-1.17.4 in Zone A.	m	Package-01	29.20	90%	45%	11.826
30-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1148	Laying and Installation of GRP Pipe (Dia 150mm) of Sewer line From Manhole MH-3.13 to MH-3.13.1A at road # 26 in Zone B	m	Package-01	49.80	90%	45%	20.169
30-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1147	Sand Bedding of Sewer line From Manhole MH-3.13 to MH-3.13.1A at road # 26 in Zone B	m	Package-01	49.80	90%	5%	2.241
09-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1247	Laying and Installation of GRP Pipe (Dia 150mm) of Sewer line 3.19 From Manhole MH-3.19 to MH-3.19.1 at Local Road # 27 in Zone B	m	Package-01	29.20	90%	45%	11.826
09-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1246	Sand Bedding of Sewer line 3.19 From Manhole MH-3.19 to MH-3.19.1 at Local Road # 27 in Zone B	m	Package-01	29.20	90%	5%	1.314
16-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1277	Sand bedding and Installation of GRP pipe (Dia 150mm) Line 2.21.3 MH-2.21.3.1 to MH-2.21.3 at Local road # 4 Zone A	m	Package-01	29.20	90%	50%	13.140
16-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1276	Sand bedding and Installation of GRP pipe (Dia 150mm) Line 2.21.2 MH-2.21.2.1 to MH-2.21.2 at Local road # 4 Zone A	m	Package-01	29.20	90%	50%	13.140
28-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1033	Laying and Installation of GRP pipe (Dia 150 mm) Sewer line 3.31.1 at Local Road # 22 from MH-3.31.1 to MH-3.31.1.1 in Zone B.	m	Package-01	29.20	90%	45%	11.826
28-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1032	Sand bedding Sewer line 3.31.1 at Local Road # 22 from MH-3.31.1 to MH-3.31.1.1 in Zone B.	m	Package-01	29.20	90%	5%	1.314
25-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1357	Inspection of Sand Backfill around & above of Pipe up to Bottom of Sub Grade layer of sewer line from MH-3.31.2 to MH-3.31.2.1 at Local Road # 22 Zone-B.	m	Package-01	29.20	90%	20%	5.256

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
25-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1356	Inspection of Sand Backfill around & above of Pipe up to Bottom of Sub Grade layer of sewer line from MH-3.31.3 to MH-3.31.4 at Local Road # 22 Zone-B.	m	Package-01	29.10	90%	20%	5.238
25-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1355	Inspection of Sand Backfill around & above of Pipe up to Bottom of Sub Grade layer of sewer line from MH-3.31.1 to MH-3.31.1.1 at Local Road # 22 Zone-B.	m	Package-01	29.20	90%	20%	5.256
30-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1405	Excavation ,Sand bedding and Installation of GRP pipe (Dia 150mm) Sewer line 2.21.4.1 from MH-2.21.4.1.1 to MH-2.21.4.1 at local road # 11 Zone A.	m	Package-01	29.20	90%	60%	15.768
30-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1404	Excavation ,Sand bedding and Installation of GRP pipe (Dia 150mm) Sewer line 2.21.4.2 from MH-2.21.4.2.1 to MH-2.21.4.2.1 at local road # 11 Zone A.	m	Package-01	29.20	90%	60%	15.768
27-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1384	Excavation, Sand Bedding and Installation of GRP Pipe (Dia 150mm) of Sewer Line From Manhole MH-3.28.1 to MH3.28.1.1 at Local Road # 23 in Zone B	m	Package-01	29.20	90%	60%	15.768
05-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1444	Inspection for Sand Backfill from Around & Top of Pipe to Bottom of Sub Grade layer of sewer line 2.21.4.1 from MH-2.21.4.4 to MH-2.21.4.3 at Local Road # 11 Zone-A.	m	Package-01	29.20	90%	20%	5.256
03-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1434	Excavation, Sand Bedding, and Installation of GRP Pipe (Dia. 150 mm) For Sewer Line from Manhole MH-2.6.2 to MH-2.6.2.1 at local Road # 07 in Zone A	m	Package-01	29.20	90%	60%	15.768
05-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1433	Inspection for Sand Backfill from Around & Top of Pipe to Bottom of Sub Grade layer of sewer line 2.21.4.2 from MH-2.21.4.2.1 to MH-2.21.4.2 at Local Road # 11 Zone-A.	m	Package-01	29.20	90%	20%	5.256
10-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1509	Excavation,Sand bedding and Installation of GRP pipe (Dia 150mm) Sewer line 2.23 from MH-2.23.4 to MH-2.23.3 at local road # 10 Zone A.	m	Package-01	29.20	90%	60%	15.768
10-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1503	Excavation, Sand Bedding and Installation of GRP Pipe (Dia 150mm) of Sewer line from MH-3.13.8 to MH-3.13.7 at local Road # 26 in Zone B	m	Package-01	29.30	90%	60%	15.822
09-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1501	Sand bedding and Installation of GRP pipe (Dia 150mm) Sewer line 2.21.1 from MH-2.21.1.1 to MH-2.21.1 at local road # 04 Zone A.	m	Package-01	29.20	90%	50%	13.140
01-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1418	Leak Test of GRP Pipe (Dia 150mm) of Sewer line From Manhole MH-3.23.1 to MH-3.23.2 at Local Road # 24 in Zone B	m	Package-01	29.20	90%	20%	5.256
02-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1425	Excavation,sand bedding and Installation of GRP pipe (Dia 150mm) Sewer line 2.216.1 from MH-2.21.6.1.1 to MH-2.21.6.1 at Local road # 12 Zone A	m	Package-01	29.20	90%	60%	15.768
10-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1348-1	Inspection of Sand Backfill around & above of Pipe up to Bottom of Sub Grade layer of sewer line from MH-3.13 to MH-3.13.1A at Local Road # 26 Zone-B.	m	Package-01	49.80	90%	20%	8.964
12-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1523	Inspection of Secondary line Sand Backfill around & above of Secondary Pipe to Bottom of Sub Grade layer and Laying of Warning Tape MH-1.17.2.1 to MH-1.17.2 at Local Road # 09 in Zone A.	m	Package-01	29.00	90%	20%	5.220
12-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1524	Inspection of Secondary line Sand Backfill around & above of Secondary Pipe to Bottom of Sub Grade layer and Laying of Warning Tape MH-1.17.1.1 to MH-1.17.1 at Local Road # 09 in Zone A.	m	Package-01	29.20	90%	20%	5.256
12-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1525	Inspection of Secondary line Sand Backfill around & above of Secondary Pipe to Bottom of Sub Grade layer and Laying of Warning Tape MH-1.17.4 to MH-1.17.3 at Local Road # 09 in Zone A.	m	Package-01	29.20	90%	20%	5.256
13-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1539	Inspection of Sand Backfill around & above of Pipe up to Bottom of Sub Grade layer of sewer line from MH-3.23.1 to MH-3.23.2 at Local Road # 24 Zone-B.	m	Package-01	29.20	90%	20%	5.256
14-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1555	Leak Test GRP pipe (Dia 150mm) Sewer line 2.21.3 from MH-2.21.3.1 to MH-2.21.3 at local road # 4 Zone A.	m	Package-01	29.20	90%	20%	5.256
12-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1517	Excavation,Sand bedding and Installation of GRP pipe (Dia 150mm) Sewer line 2.19.3 from MH-2.19.3.1 to MH-2.19.3 at local road # 02 Zone-A.	m	Package-01	29.20	90%	60%	15.768
12-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1519	Excavation,Sand bedding and Installation of GRP pipe (Dia 150mm) Sewer line 2.19.5 from MH-2.19.5.1 to MH-2.19.5 at local road # 02 Zone-A.	m	Package-01	29.20	90%	60%	15.768
14-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1552	Sand bedding and Installation of GRP pipe (Dia 150mm) Sewer line 2.21.8 from MH-2.21.8.1 to MH-2.21.8 at local road # 03 Zone A.	m	Package-01	29.20	90%	50%	13.140
14-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1553	Sand bedding and Installation of GRP pipe (Dia 150mm) sewer line 2.21.9 from MH-2.21.9.1 to MH-2.21.9 at local road # 03 Zone A.	m	Package-01	29.20	90%	50%	13.140
14-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1554	Sand bedding and Installation of GRP pipe (Dia 150mm) sewer line 2.21 from MH-2.21.11 to MH-2.21.10 at local road # 03 Zone A.	m	Package-01	29.20	90%	50%	13.140

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
20-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1586	Excavation ,Sand bedding and Installation of GRP pipe (Dia 150mm) Sewer Line 2.6.1A from MH-2.6.1A TO MH-2.6 at Road # 3 Zone A	m	Package-01	29.20	90%	60%	15.768
21-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1588	Inspection of Sand Backfill around & above of Pipe up to Bottom of Sub Grade layer of sewer line from MH-3.13.8 to MH-3.13.7 at Local Road # 26 Zone-B.	m	Package-01	29.30	90%	20%	5.274
20-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1579	Leak Test of GRP Pipe (Dia 150mm) of Sewer Line 2.23 From Manhole MH-2.23.4 to MH-2.23.3 at local Road # 10 in Zone A	m	Package-01	29.30	90%	20%	5.274
19-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1028	Sand Bedding of sewer line 3.31 from MH-3.31.3 to MH-3.31.4 at local Road # 22 in Zone B	m	Package-01	29.10	90%	5%	1.310
12-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1516	Excavation,Sand bedding and Installation of GRP pipe (Dia 150mm) Sewer line 2.19.6v from MH-2.19.6.1 to MH-2.19.6 at local road # 02 Zone-A.	m	Package-01	29.20	90%	60%	15.768
12-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1518	Excavation,Sand bedding and Installation of GRP pipe (Dia 150mm) Sewer line 2.19.4 from MH-2.19.4.1 to MH-2.19.4 at local road # 02 Zone-A.	m	Package-01	29.20	90%	60%	15.768
14-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1551	Inspection of Sand Backfill around & above of Pipe up to Bottom of Sub Grade layer of sewer line from MH-3.28.1 to MH-3.28.1.1 at Local Road # 23 Zone-B.	m	Package-01	29.20	90%	20%	5.256
18-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1565	Excavation,Sand bedding and Installation of GRP pipe (Dia 150mm) Sewer line 1.10.10 from MH-1.10.10.1 to MH-1.10.10 at local road # 03 Zone A.	m	Package-01	29.20	90%	60%	15.768
16-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1566	Excavation,Sand bedding and Installation of GRP pipe (Dia 150mm) Sewer line 1.10.11 from MH-1.10.11.1 to MH-1.10.11 at local road # 03 Zone A.	m	Package-01	29.20	90%	60%	15.768
17-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1572	Excavation, Sand Bedding and Installation of GRP Pipe (Dia 150mm) of Sewer Line From Manhole MH-3.13.5 to MH-3.13.5.1 at local Road # 26 in Zone B	m	Package-01	29.20	90%	60%	15.768
17-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1574	Excavation,Sand bedding and Installation of GRP pipe (Dia 150mm) Sewer line 2 from MH-2.33 to MH-2.32 at local road # 03 Zone A.	m	Package-01	29.80	90%	60%	16.092
26-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1618	Leak Test of GRP Pipe (Dia 150mm) of Sewer Line From Manhole MH-3.49 to MH-3.49.1 at local Road # 18 in Zone B	m	Package-01	29.20	90%	20%	5.256
28-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1623	Inspection of main line Sand Backfill around & above of Pipe to Bottom of Sub Grade layer and Laying of Warning Tape MH-2.21.9.1 to MH-2.21.9 at Local Road # 03 in Zone A.	m	Package-01	29.20	90%	20%	5.256
28-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1622	Inspection of main line Sand Backfill around & above of Pipe to Bottom of Sub Grade layer and Laying of Warning Tape MH-2.21.8.1 to MH-2.21.8 at Local Road # 03 in Zone A.	m	Package-01	29.20	90%	20%	5.256
28-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1621	Inspection of line Sand Backfill around & above of Pipe to Bottom of Sub Grade layer and Laying of Warning Tape MH-2.21.11 to MH-2.21.10 at Local Road # 03 in Zone A.	m	Package-01	29.20	90%	20%	5.256
24-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1612	Inspection for Sand Backfill from Around & Top of Pipe to Bottom of Sub Grade layer of sewer line 2.23 from MH-2.23.4 to MH-2.23.3 at Local Road # 10 Zone-A.	m	Package-01	29.20	90%	20%	5.256
24-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1610	Inspection for Sand Backfill from Around & Top of Pipe to Bottom of Sub Grade layer of sewer line 2.21.6.1 from MH-2.21.6.1.1 to MH-2.21.6.1 at Local Road # 12 Zone-A.	m	Package-01	29.20	90%	20%	5.256
26-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1604	Inspection of Sand Backfill around & above of Pipe up to Bottom of Sub Grade layer of sewer line from MH-3.19 to MH-3.19.1 at Local Road # 27 Zone-B.	m	Package-01	29.20	90%	20%	5.256
21-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1596	Excavation,Sand bedding and Installation of GRP pipe (Dia 150mm) Sewer line 2.8.1A from MH-2.8.1A to MH-2.8 at local road # 03 Zone-A.	m	Package-01	29.20	90%	60%	15.768
21-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1595	Sand bedding and Installation of GRP pipe (Dia 150mm) sewer line 1.10 from MH-1.10.13 to MH-1.10.12 at local road # 03 Zone-A.	m	Package-01	29.20	90%	60%	15.768
21-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1594	Sand bedding and Installation of GRP pipe (Dia 150mm) Sewer line 1 from MH-1.24 to MH-1.23 at local road # 03 in Zone A.	m	Package-01	29.20	90%	60%	15.768
21-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1593	Excavation,Sand bedding and Installation of GRP pipe (Dia 150mm) Sewer line 2.9 from MH-2.9.1 to MH-2.9 at local road # 03 Zone A.	m	Package-01	29.20	90%	60%	15.768
27-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1592-1	Excavation,Sand bedding and Installation of GRP pipe (Dia 150mm) Sewer line 1.22.1 from MH-1.22 to MH-1.21 at local road # 03 Zone A.	m	Package-01	29.20	90%	60%	15.768
29-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1626	Leak Test of GRP Pipe (Dia 150mm) of Sewer Line from Manhole MH-3.13.7 to MH-3.13.8 at local Road # 26 in Zone B	m	Package-01	29.30	90%	20%	5.274

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
27-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1340-1	Sand Bedding and Installation of GRP Pipe (Dia 150mm) of Sewer Line from Manhole MH-3.23.1 to MH-3.23.2 at local Road # 24 in Zone B	m	Package-01	29.20	90%	50%	13.140
10-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1707	Leak Test of GRP pipe (Dia 150mm) Sewer line 2.6.2 from MH-2.6.2 to MH-2.6.2.1 at local road # 07 Zone A	m	Package-01	29.20	90%	20%	5.256
08-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1696	Excavation, Sand Bedding and Installation of GRP Pipe (Dia 150mm) of Sewer Crossing from Manhole MH-2.25 to MH2.25.1A at local Road # 03 in Zone A.	m	Package-01	30.10	90%	60%	16.254
13-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1720	Excavation, Sand Bedding and Installation of GRP Pipe (Dia 150mm) of Sewer Line Crossing From Manhole MH-3.16.1 to MH-3.16.1.1 at local raod # 26 in Zone B	m	Package-01	29.20	90%	60%	15.768
12-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1719	Excavation, Sand Bedding and Installation of GRP Pipe (Dia 150mm) of Sewer Line Crossing From Manhole MH-3.16 to MH-3.16.1 A at local raod # 26 in Zone B	m	Package-01	29.20	90%	60%	15.768
11-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1718	Excavation, Sand Bedding and Installation of GRP Pipe (Dia 150mm) of Sewer Line from Manhole MH-2.7 to MH-2.71 at local Road # 03 in Zone A.	m	Package-01	29.20	90%	60%	15.768
15-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1730	Inspection for Sand Backfill from Around & Top of Pipe to Bottom of Sub Grade layer of sewer line from MH-2.33 to MH-2.32 at Local Road # 3 Zone-A.	m	Package-01	29.80	90%	20%	5.364
06-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1672	Excavation, Sand Bedding and Installation of GRP Pipe (Dia 150mm) of Sewer Line From Manhole MH-2.8.2 to MH-2.8.2.1 at local Road # 06 in Zone A	m	Package-01	29.20	90%	60%	15.768
01-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1641	Inspection of crossing line Sand Backfill around & above of Pipe to Bottom of Sub Grade layer and Laying of Warning Tape MH-1.24 to MH-1.23 at Local Road # 03 in Zone A.	m	Package-01	29.20	90%	20%	5.256
01-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1640	Inspection of crossing line Sand Backfill around & above of Pipe to Bottom of Sub Grade layer and Laying of Warning Tape MH-2.9.1 to MH-2.9 at Local Road # 03 in Zone A.	m	Package-01	29.20	90%	20%	5.256
01-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1639	Inspection of line Sand Backfill around & above of Pipe to Bottom of Sub Grade layer and Laying of Warning Tape MH-2.8.1A to MH-2.8 at Local Road # 03 in Zone A.	m	Package-01	29.20	90%	20%	5.256
18-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1671-1	Excavation, Sand Bedding and Installation of GRP Pipe (Dia 150mm) of Sewer Line From Manhole MH-2.8.1 to MH-2.8.1.1 at local Road # 06 in Zone A	m	Package-01	29.20	90%	60%	15.768
26-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1806	Excavation, Sand Bedding and Installation of GRP Pipe (Dia15 0mm) of Sewer Line Crossing From Manhole MH-2.12 to MH-2.12.1 at local Road # 05 in Zone A	m	Package-01	24.00	90%	60%	12.960
26-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1818	Excavation, Sand Bedding and Installation of GRP Pipe (Dia 150mm) of Sewer Line Crossing From Manhole MH-2.11 to MH-2.11.1 at local Road # 05 in Zone A	m	Package-01	24.00	90%	60%	12.960
26-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1819	Excavation, Sand Bedding and Installation of GRP Pipe (Dia 150mm) of Sewer Line Crossing From Manhole MH-2.13 to MH-2.13.1 at local road # 05 in Zone A	m	Package-01	24.00	90%	60%	12.960
25-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1807	Excavation, Sand Bedding and Installation of GRP Pipe (Dia 150mm) of Sewer Line Crossing From Manhole MH-2.14 to MH-2.14.1 at local road # 05 in Zone A	m	Package-01	18.00	90%	60%	9.720
28-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1851	Inspection of Sewer line Sand Backfill around & above of sewer Pipe to Bottom of Sub Grade layer and Laying of Warning Tape from MH-2.11.1 to MH-2.11 at Local Road # 05 Zone-A.	m	Package-01	24.00	90%	20%	4.320
28-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1850	Inspection of Sewer line Sand Backfill around & above of sewer Pipe to Bottom of Sub Grade layer and Laying of Waming Tape from MH-2.12.1 to MH-2.12 at Local Road # 05 Zone-A.	m	Package-01	24.00	90%	20%	4.320
28-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1849	Inspection of Sewer line Sand Backfill around & above of sewer Pipe to Bottom of Sub Grade layer and Laying of Warning Tape from MH-2.13.1 to MH-2.13 at Local Road # 05 Zone-A	m	Package-01	24.00	90%	20%	4.320
28-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1848	Inspection of Sewer line Sand Backfill around & above of sewer Pipe to Bottom of Sub Grade layer and Laying of Warning Tape from MH-2.14.1 to MH-2.14 at Local Road # 05 Zone-A.	m	Package-01	18.00	90%	20%	3.240
24-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1798	Leak Test of GRP Pipe (Dia 300mm) of Sewer Line From Manhole MH-3.19 to MH-3.19.1 at local road # 26 in Zone B	m	Package-01	29.20	90%	20%	5.256

Data sensitivity - Public

الاستشـــــاري	المالك	المقاول
ايجس السعودية للاستشارات الهندسية	الهيئة السعودية للمدن الصناعية ومناطق التقنية	شركة مفرح مرزوق الحربي وشركاه المحدودة

المستخلص رقم (06) من الفتره 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
					Accumulative QTY			1,342.380
					10% Retention QTY			0.000
					Total Certified Accumulative QTY			1,342.380
					Previous QTY			1,150.840
					Current QTY			191.540
					BOQ Quantity			2,693.000
					90% Avalible Qty			2,423.700
					Remaining avalible Qty			1,081.320

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
B5.33 31 00.02	#N/A	150mm Diameter						
28-Mar-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0008	Excavation of Sewer line1.12.3.3 MH 1.12.3.3 to MH 1.12.3.3.1 in Zone A	m	Package-01	29.20	90%	15%	3.942
29-Mar-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0075	Excavation of Sewer Line 1.12 at Local Road #08 from MH 1.2.4 TO MH 1.12.4. 1 Zone A	m	Package-01	29.20	90%	15%	3.942
19-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0200	Excavation of sewer line 1.21 at local road # 15 from MH-1.21 to MH-1.21.1 in Zone A.	m	Package-01	29.20	90%	15%	3.942
20-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0283	Excavation of sewer line 3.22 at local road # 27 from MH-3.22 to MH-3.22.1 in Zone B.	m	Package-01	29.20	90%	15%	3.942
20-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0281	Excavation of sewer line 3.20 at local road # 27 from MH-3.20 to MH-3.20.1 in Zone B.	m	Package-01	29.20	90%	15%	3.942
18-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0267	Excavation of Sewer line 3.23.1A at Local Road # 24 from MH-3.23 to MH-3.23.1A in Zone B.	m	Package-01	29.20	90%	15%	3.942
18-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0266	Excavation of Sewer line 3.23.1A at Local Road # 24 from MH-3.23 to MH-3.23.1A in Zone B.	m	Package-01	29.10	90%	15%	3.929
14-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0265	Excavation of Sewer line 3.24 at Local Road # 24 from MH-3.24 to MH-3.24.1 in Zone B.	m	Package-01	29.10	90%	15%	3.929
19-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0215	Excavation of sewer line 2.28 at local road # 23 from MH-2.28.3 to MH-2.28.4 in Zone B.	m	Package-01	29.20	90%	15%	3.942
19-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0214	Excavation of sewer line 2.28.2 at local road # 23 from MH-2.28.2 to MH-2.28.2.1 in Zone B.	m	Package-01	29.10	90%	15%	3.929
20-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0282	Excavation of sewer line 3.21 at local road # 27 from MH-3.21 to MH-3.21.1 in Zone B.	m	Package-01	29.20	90%	15%	3.942
30-Mar-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0094	Sand Bedding of sewer line 1.12.3.3 at road # 1 from MH 1.12.3.3 to MH-1.12.3.3.1 in Zone A.	m	Package-01	29.20	90%	5%	1.314
22-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0331	Sand bedding of sewer line 1.20 at local road # 15 from MH-1.20 to MH-1.20.1 in Zone A	m	Package-01	29.20	90%	5%	1.314
23-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0327	Sand bedding of sewer line 1.21 at local road # 15 from MH-1.21 to MH-1.21.1 in Zone A	m	Package-01	29.20	90%	5%	1.314
27-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0383	Excavation of Sewer Line -1.12 (MH 1.12.9 to MH 1.12.10) @Zone B (150 Dia) #8 Road	m	Package-01	29.20	90%	15%	3.942
27-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0382	Excavation of Sewer Line -1.12.8 (MH 1.12.8 to MH 1.12.8.1) @Zone B (150 Dia) #8 Road	m	Package-01	29.20	90%	15%	3.942
27-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0380	Excavation of Sewer Line -3.19 (MH 3.19 to MH 3.19.1) @Zone B (150 Dia) #27 Road	m	Package-01	29.20	90%	15%	3.942
27-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0378	Excavation of Sewer Line -3.17 (MH 3.17 to MH 3.17.1) @Zone B (150 Dia) #27 Road	m	Package-01	29.20	90%	15%	3.942
29-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0433	Excavation of Sewer Line -3.13.4 (MH 3.13.4 to MH 3.13.4.1) @Zone B (150 Dia)	m	Package-01	29.20	90%	15%	3.942
27-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0379	Excavation of Sewer Line -3.18 (MH 3.18 to MH 3.18.1) @Zone B (150 Dia)	m	Package-01	29.20	90%	15%	3.942
29-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0434	Excavation of Sewer Line -3.13.3 (MH 3.13.3 to MH 3.13.3.1) @Zone B (150 Dia)	m	Package-01	29.20	90%	15%	3.942
13-May-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0562	Excavation of sewer line 3.13-1 at Local Road # 26 from MH-3.13.1 to MH-3.13.1.1 in Zone B.	m	Package-01	29.20	90%	15%	3.942
11-May-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0530	Excavation of sewer line 3.13-2 at Local Road # 26 from MH-3.13.2 to MH-3.13.2.1 in Zone B.	m	Package-01	29.20	90%	15%	3.942

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
06-May-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0491	Excavation of sewer line 1.15 from MH-1.15.3 to MH-1.15.4 at local road # 13 Zone A.	m	Package-01	29.20	90%	15%	3.942
10-May-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0490	Excavation of sewer line 1.15.2 from MH-1.15.2 to MH-1.15.2.1 at local road # 13 Zone A	m	Package-01	29.20	90%	15%	3.942
04-May-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0466	Excavation of sewer line 1.12.7 from MH-1.12.7 to MH-1.12.7.1 at local road # 8 Zone A.	m	Package-01	29.20	90%	15%	3.942
31-May-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0655	Excavation of sewer line 1.12.6 from MH- 1.12.6.1 to MH-1.12.6 at local road # 08 Zone A.	m	Package-01	29.20	90%	15%	3.942
31-May-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0654	Excavation of sewer line 1.12.5 from MH-1.12.5.1 to MH-1.12.5 at local road # 08 Zone A.	m	Package-01	29.20	90%	15%	3.942
29-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0866	Laying and Installation of GRP pipe (Dia 150mm) sewer line 1.20 at local road # 15 from MH-1.20.1 to MH-1.20 in Zone A	m	Package-01	29.20	90%	40%	10.512
29-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0865	Laying and Installation of GRP pipe (Dia 150mm) sewer line 1.21 at local road # 15 from MH-1.21.1 to MH-1.21 in Zone A	m	Package-01	29.20	90%	40%	10.512
16-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0750	Sand Bedding sewer line 1.12.7 from MH-1.12.7 to MH-1.12.7.1 at local Road # 8 Zone A.	m	Package-01	29.20	90%	5%	1.314
16-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0751	Laying and Installation of GRP pipe (Dia 150mm) sewer line 1.12.7 From MH-1.12.7 to MH-1.12.7.1 at local road # 8 Zone A.	m	Package-01	29.20	90%	40%	10.512
16-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0752	sand bedding sewer line 1.12.8 from MH-1.12.8 to MH-1.12.8.1 at local road # 8 Zone A.	m	Package-01	29.20	90%	5%	1.314
16-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0753	Laying and installation of GRP pipe (Dia 150mm) sewer line 1.12.8 from MH-1.12.8 from MH-1.12.8.1 at loacal road # 8 Zone A.	m	Package-01	29.20	90%	40%	10.512
21-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0789	Sand bedding sewer line 3.13-3 at Local Road # 26 from MH-3.13.3.1 to MH-3.13.3 in Zone B.	m	Package-01	29.20	90%	5%	1.314
21-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0790	Laying and Installation of GRP pipe (Dia 150mm) sewer line 3.13-3 at Local Road # 26 from MH-3.13.3.1 to MH-3.13.3 in Zone B.	m	Package-01	29.20	90%	40%	10.512
21-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0791	Sand bedding Sewer line 3.13.4 at Local Road # 26 from MH-3.13.4.1 to MH-3.13.4 in Zone B.	m	Package-01	29.20	90%	5%	1.314
21-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0792	Laying and Installation of GRP pipe (Dia 150mm) Sewer line 3.13.4 at Local Road # 26 from MH-3.13.4.1 to MH-3.13.4 in Zone B.	m	Package-01	29.20	90%	40%	10.512
22-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0805	Sand bedding of sewer line 3.13.2 at local road # 26from MH-3.13.2 to MH-3.13.2.1 in	m	Package-01	29.20	90%	5%	1.314
22-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0806	Laying and Installation of GRP pipe (Dia 150mm) sewer line 3.13.2 at local road # 26 from MH-3.13.2 to MH-3.13.2.1 in Zone B	m	Package-01	29.20	90%	40%	10.512
22-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0808	Sand bedding of sewer line 3.22 at local road # 27 from MH-3.22 to MH-3.22.1 Zone B	m	Package-01	29.20	90%	5%	1.314

Data sensitivity - Public

الاستشـــــاري	المالك	المقاول
ايجس السعودية للاستشارات الهندسية	الهيئة السعودية للمدن الصناعية ومناطق التقنية	شركة مفرح مرزوق الحربي وشركاه المحدودة

المستخلص رقم (06) من الفتره 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
22-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0809	Laying and Installation of GRP Pipe (Dia 150mm) sewer line 3.22 at local road # 27 from MH-3.22 to MH-3.22.1 Zone B	m	Package-01	29.20	90%	40%	10.512
23-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0819	Sand bedding Sewer line 3.20 at local road # 27 from MH-3.20.1 to MH-3.20 in Zone B	m	Package-01	29.20	90%	5%	1.314

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
23-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0820	Laying and Installation of Sewer line 3.20 at local road # 27 from MH-3.20.1 to MH-3.20 in Zone B	m	Package-01	29.20	90%	40%	10.512
23-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0821	Sand bedding Sewer line 3.21 at local road # 27 from MH-3.21.1 to MH-3.21 in Zone B	m	Package-01	29.20	90%	5%	1.314
23-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0822	Laying and Installation of GRP pipe (Dia 150mm) Sewer line 3.21 at local road # 27 from MH-3.21.1 to MH-3.21 in Zone B	m	Package-01	29.20	90%	40%	10.512
12-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0198	Excavation of sewer line 1.20 at local road # 15 from MH-1.20 to MH-1.20.1 in Zone A.	m	Package-01	29.20	90%	15%	3.942
08-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0708	Laying and Installation of GRP pipe (Dia 150mm) sewer line 1.12.5 from MH-1.12.5.1 to MH-1.12.5 at local road # 08 Zone A.	m	Package-01	29.20	90%	40%	10.512
08-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0707	Sand bedding sewer line 1.12.5 from MH-1.12.5.1 to MH-1.12.5 at local road # 08 Zone A.	m	Package-01	29.20	90%	5%	1.314
08-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0705	Sand bedding Sewer Line 1.12.4 at Local Road #08 from MH 1.12.4 TO MH 1.12.4. 1 Zone A	m	Package-01	29.20	90%	5%	1.314
08-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0706	Laying and Installation of GRP pipe (Dia150mm) Sewer Line 1.12.4 at Local Road #08 from MH 1.12.4 TO MH 1.12.4. 1 Zone A	m	Package-01	29.20	90%	40%	10.512
01-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0726	Sand bedding sewer line 1.12.6 from MH 1.12.6.1 to MH-1.12.6 at local road # 08	m	Package-01	29.20	90%	5%	1.314
11-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0727	Laying and Installation of GRP pipe (Dia150mm) sewer line 1.12.6 from MH-1.12.6.1 to MH-1.12.6 at local road # 08	m	Package-01	29.20	90%	40%	10.512
13-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0991	Excavation of sewer line 2.21.6 from MH-2.21.6.4 to MH-2.21.6.3 at local road # 12 Zone A.	m	Package-01	29.20	90%	15%	3.942
27-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0974	Excavation of Sewer Line -2.21.4 from (MH 2.21.3 to MH 2.21.4) @Zone A (150 Dia) Road 12	m	Package-01	29.20	90%	15%	3.942
30-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1150	Laying and Installation of GRP Pipe (Dia 150mm) of Sewer line From Manhole MH-3.23 to MH-3.23.1A at road # 24 in Zone B	m	Package-01	29.10	90%	40%	10.476
30-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1149	Sand Bedding of Sewer line From Manhole MH-3.23 to MH-3.23.1A at road # 24 in Zone B	m	Package-01	29.10	90%	5%	1.310
04-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1146	Laying and Installation of GRP Pipe (Dia 150mm) of Sewer line From Manhole MH-3.13.1 to MH-3.13.1.1 at road # 26 in Zone B	m	Package-01	29.20	90%	40%	10.512
30-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1145	Sand Bedding of Sewer line From Manhole MH-3.13.1 to MH-3.13.1.1 at road # 26 in Zone B	m	Package-01	29.20	90%	5%	1.314
29-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1133	Laying and Installation of GRP Pipe (Dia 150mm) of sewer line 2.28 From Manhole MH-2.28.3 to MH-2.28.4 at Road # 23 in Zone B	m	Package-01	29.20	90%	40%	10.512

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
29-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1132	Sand Bedding of sewer line 2.28 From Manhole MH-2.28.3 to MH-2.28.4 at Road # 23 in Zone B	m	Package-01	29.20	90%	5%	1.314
06-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1223	Sand bedding sewer line 1.12 from MH-1.12.9 to MH-1.12.10 at local road # 8 Zone-A.	m	Package-01	29.20	90%	5%	1.314
10-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1256	Laying and Installation of GRP Pipe (Dia 150mm) of Sewer line 3.24 From Manhole MH-3.24 to MH-3.24.1 at Local Road # 24 in Zone B	m	Package-01	29.10	90%	40%	10.476
10-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1255	Sand Bedding of Sewer line 3.24 From Manhole MH-3.24 to MH-3.24.1 at Local Road # 24 in Zone B	m	Package-01	29.10	90%	5%	1.310
10-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1251	Sand Bedding of Sewer line 3.28.2 From Manhole MH-3.28.2 to MH-3.28.2.1 at local Road # 23 in Zone B	m	Package-01	29.10	90%	5%	1.310
09-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1245	Laying and Installation of GRP Pipe (Dia 150mm) of Sewer line 3.18 From Manhole MH-3.18 to MH-3.18.1 at Local Road # 27 in Zone B	m	Package-01	29.10	90%	40%	10.476
09-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1244	Sand Bedding of Sewer line 3.18 From Manhole MH-3.18 to MH-3.18.1 at Local Road # 27 in Zone B	m	Package-01	29.20	90%	5%	1.314
09-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1243	Laying and Installation of GRP Pipe (Dia 150mm) of Sewer line 3.17 From Manhole MH-3.17 to MH-3.17.1 at Local Road # 27 in Zone B	m	Package-01	29.20	90%	40%	10.512
09-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1242	Sand Bedding of Sewer line 3.17 From Manhole MH-3.17 to MH-3.17.1 at Local Road # 27 in Zone B	m	Package-01	29.20	90%	5%	1.314
06-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1224	Laying and Installation of GRP pipe (Dia 150mm) sewer line 1.12 from MH-1.12.9 to MH-1.12.10 at local road # 8 Zone-A.	m	Package-01	29.20	90%	40%	10.512
13-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1265	Inspection of Sand,Backfill around & above of Pipe up to Bottom of Sub Grade layer and Laying of Warning Tape of sewer line from MH-3.20 to MH-3.20.1 at Local Road # 27 Zone-B.	m	Package-01	29.20	90%	20%	5.256
13-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1264	Inspection of Sand,Backfill around & above of Pipe up to Bottom of Sub Grade layer and Laying of Warning Tape of sewer line from MH-3.21 to MH-3.21.1 at Local Road # 27 Zone-B.	m	Package-01	29.20	90%	20%	5.256
13-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1263	Inspection of Sand,Backfill around & above of Pipe up to Bottom of Sub Grade layer and Laying of Warning Tape of sewer line from MH-3.22 to MH-3.22.1 at Local Road # 27 Zone-B.	m	Package-01	29.20	90%	20%	5.256
12-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1259	Sand bedding and Installation of GRP pipe (Dia 150mm) Sewer line 1.15 from MH-1.15.3 to MH-1.15.4 at local road # 13 Zone A.	m	Package-01	29.20	90%	45%	11.826
15-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1258	Sand bedding and Installation of GRP pipe (Dia 150mm) sewer line 1.15.2 from MH-1.15.2 to MH-1.15.2.1 at local road # 13 Zone A	m	Package-01	29.20	90%	45%	11.826
10-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1252	Laying and Installation of GRP Pipe (Dia 150mm) of Sewer line 3.28.2 From Manhole MH-3.28.2 to MH-3.28.2.1 at local Road # 23 in Zone B	m	Package-01	29.10	90%	40%	10.476
19-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1302	Leak Test GRP pipe (Dia 150mm) Sewer line 1.20 at local road # 15 from MH-1.20.1 to MH-1.20 in Zone A.	m	Package-01	29.20	90%	20%	5.256

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
19-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1301	Leak Test GRP pipe (Dia 150mm) Sewer line 1.21 at local road # 15 from MH-1.21.1 to MH-1.21 in Zone A.	m	Package-01	29.20	90%	20%	5.256
24-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1352	Leak Test of GRP Pipe (Dia 150mm) of Sewer line from Manhole MH-3.23 to MH-3.23.1A at local Road # 24 in Zone B	m	Package-01	29.10	90%	20%	5.238
23-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1342	Leak Test of GRP Pipe (Dia 150mm) of Sewer Line 3.24 from Manhole MH-3.24 to MH-3.24.1 at local Road # 24 in Zone B	m	Package-01	29.10	90%	20%	5.238
25-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1362	Inspection of Sand Backfill around & above of Pipe up to Bottom of Sub Grade layer of sewer line from MH-3.24 to MH-3.24.1 at Local Road # 24 Zone-B.	m	Package-01	29.10	90%	20%	5.238
30-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1406	Excavation ,Sand bedding and Installation of GRP pipe (Dia 150mm) Sewer line 2.21.4 from MH-2.21.4.4 to MH-2.21.4.3 at local road # 11 Zone A.	m	Package-01	29.20	90%	60%	15.768
30-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1410	Leak Test Sewer line 1.15 from MH-1.15.3 to MH-1.15.4 at local road # 13 Zone A.	m	Package-01	29.20	90%	20%	5.256
30-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1411	Leak Test Sewer line 1.12.8 from MH-1.12.8 to MH-1.12.8.1 at local road # 8 Zone A	m	Package-01	29.20	90%	20%	5.256
30-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1413	Leak Test sewer line 1.12 from MH-1.12.9 to MH-1.12.10 at local road # 8 Zone-A.	m	Package-01	29.20	90%	20%	5.256
05-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1443	Inspection for Sand Backfill from Around & Top of Pipe to Bottom of Sub Grade layer of sewer line 2.21.4.2 from MH-2.21.4.4 to MH-2.21.4.3 at Local Road # 11 Zone-A.	m	Package-01	29.20	90%	20%	5.256
05-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1440	Excavation,Sand bedding and Installation of GRP pipe (Dia 150mm) Sewer line 1.12.3 from MH-1.12.3.5 to MH-1.12.3.4 at local road # 07 Zone A.	m	Package-01	29.20	90%	60%	15.768
05-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1439	Sand bedding and Installation of GRP pipe (Dia 150mm) Sewer line 1.12.3.3 from MH-1.12.3.3.1 to MH-1.12.3.3 at local road # 07 Zone A.	m	Package-01	29.20	90%	40%	10.512
05-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1438	Excavation,Sand bedding and Installation of GRP pipe (Dia 200mm) Sewer line 2.6 from MH-2.6.3.1 to MH-2.6.3 at local road # 07 Zone A.	m	Package-01	29.20	90%	60%	15.768
03-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1435	Excavation, Sand Bedding, and Installation of GRP Pipe (Dia. 150 mm) For Sewer Line from Manhole MH-2.6.1 to MH-2.6.1.1 at local Road # 07 in Zone A	m	Package-01	29.20	90%	60%	15.768
10-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1511	Excavation,Sand bedding and Installation of GRP pipe (Dia 150mm) Sewer line 2.23 from MH-2.23.2.1 to MH-2.23.2 at local road # 10 Zone A.	m	Package-01	29.20	90%	60%	15.768
10-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1510	Excavation,Sand bedding and Installation of GRP pipe (Dia 150mm) Sewer line 2.23 from MH-2.23.1.1 to MH-2.23.1 at local road # 10 Zone A.	m	Package-01	29.20	90%	60%	15.768
09-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1485	Leak Test of GRP Pipe (Dia 150mm) of Sewer Line from Manhole MH-3.13.1 to MH-3.13.1.1 at local Road # 26 in Zone B	m	Package-01	29.20	90%	20%	5.256
09-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1484	Excavation, Sand Bedding and Installation of GRP Pipe (Dia 150mm) of sewer line From Manhole MH-3.13.6 to MH-3.13.6.1 at Local Road # 26 in Zone B	m	Package-01	29.20	90%	60%	15.768

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
02-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1427	Sand bedding and Installation of GRP pipe (Dia 150mm) Sewer line 2.21.6 from MH-2.21.6.4 to MH-2.21.6.3 at Local road # 12 Zone A	m	Package-01	29.20	90%	45%	11.826
02-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1426	Excavation,sand bedding and Installation of GRP pipe (Dia 150mm) Sewer line 2.216.2 from MH-2.21.6.2.1 to MH-2.21.6.2 at Local road # 12 Zone A	m	Package-01	29.20	90%	60%	15.768
10-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1347	Inspection of Sand Backfill around & above of Pipe up to Bottom of Sub Grade layer of sewer line from MH-3.13.1 to MH-3.13.1.1 at Local Road # 26 Zone-B.	m	Package-01	29.20	90%	20%	5.256
12-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1360	Inspection of Sand Backfill around & above of Pipe up to Bottom of Sub Grade layer of sewer line from MH-3.28.2 to MH-3.28.2.1 at Local Road # 23 Zone-B.	m	Package-01	29.10	90%	20%	5.238
12-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1361	Inspection of Sand Backfill around & above of Pipe up to Bottom of Sub Grade layer of sewer line from MH-3.28.3 to MH-3.28.4 at Local Road # 23 Zone-B.	m	Package-01	29.20	90%	20%	5.256
14-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1550	Leak Test GRP pipe (Dia 150 mm) of Sewer line from Manhole MH-3.21 to MH-3.21.1 at local road # 27 Zone B	m	Package-01	29.20	90%	20%	5.256
21-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1590	Inspection of Sand Backfill around & above of Pipe up to Bottom of Sub Grade layer of sewer line from MH-3.13.6 to MH-3.13.6.1 at Local Road # 26 Zone-B.	m	Package-01	29.20	90%	20%	5.256
20-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1584	Leak Test GRP pipe (Dia 150mm) Sewer line 2.21.6.2 from MH-2.21.6.2.1 to MH-2.21.6.2 at Local road # 12 Zone A	m	Package-01	29.20	90%	20%	5.256
20-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1583	Leak Test GRP pipe (Dia 150mm) Sewer line 2.23 from MH-2.23.2.1 to MH-2.23.2 at local road # 10 Zone A.	m	Package-01	29.20	90%	20%	5.256
20-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1582	Leak Test GRP pipe (Dia 150mm) Sewer line 2.23 from MH-2.23.1.1 to MH-2.23.1 at local road # 10 Zone A.	m	Package-01	29.20	90%	20%	5.256
20-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1581	Leak Test GRP pipe (Dia 150mm) Sewer line 2.21.6 from MH-2.21.6.4 to MH-2.21.6.3 at Local road # 12 Zone A	m	Package-01	29.20	90%	20%	5.256
30-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1141	Excavation of sewer line 3.23.1A from MH-3.23.1A to MH-3.23 at Local Road # 24 Zone-B.	m	Package-01	29.10	90%	15%	3.929
19-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1397	Inspection of Sand Backfill around & above of Pipe up to Bottom of Sub Grade layer of sewer line from MH-3.13.2 to MH-3.13.2.1 at Local Road # 26 Zone-B.	m	Package-01	29.10	90%	20%	5.238
12-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1520	Excavation,Sand bedding and Installation of GRP pipe (Dia 150mm) Sewer line 2.6 from MH-2.6.5 to MH-2.6.4 at local road # 07 Zone-A.	m	Package-01	29.20	90%	60%	15.768
13-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1538	Leak Test of GRP Pipe (Dia 150mm) of Sewer Line from Manhole MH-3.20 to MH-3.20.1 at local Road # 27 in Zone B	m	Package-01	29.20	90%	20%	5.256
13-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1540	Leak Test GRP pipe (Dia 150mm) Sewer line 1.12.5 from MH-1.12.5.1 to MH-1.12.5 at local road # 08 Zone-A.	m	Package-01	29.20	90%	20%	5.256
13-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1541	Leak Test GRP pipe (Dia 150mm) Sewer line 1.12.7 from MH-1.12.7.1 to MH-1.12.7 at local road # 08 Zone-A.	m	Package-01	29.20	90%	20%	5.256
15-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1558	Excavation , Sand Bedding and Installation of GRP Pipe (Dia 150mm) of Sewer Line from Manhole MH-3.14 to MH-3.14.1 at local Road # 26 in Zone B	m	Package-01	29.20	90%	60%	15.768
15-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1559	Excavation, Sand Bedding and Installation of GRP Pipe (Dia 150mm) of Sewer Line from Manhole MH-3.15 to MH-3.15.1 at local Road # 26 in Zone B	m	Package-01	29.20	90%	60%	15.768
16-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1564	Leak Test of GRP Pipe (Dia 150mm) of Sewer Line 3.17 from Manhole MH-3.17 to MH-3.17.1 at local Road # 27 in Zone B	m	Package-01	29.20	90%	20%	5.256
17-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1573	Leak Test of GRP Pipe (Dia 150mm) of Sewer Line from Manhole MH-3.18 to MH-3.18.1 at local Road # 27 in Zone B	m	Package-01	29.20	90%	20%	5.256
24-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1616	Inspection for Sand Backfill from Around & Top of Pipe to Bottom of Sub Grade layer of sewer line 2.23.1 from MH-2.23.1.1 to MH-2.23.1 at Local Road # 10 Zone-A.	m	Package-01	29.20	90%	20%	5.256

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
24-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1617	Inspection for Sand Backfill from Around & Top of Pipe to Bottom of Sub Grade layer of sewer line 2.23.2 from MH-2.23.2.1 to MH-2.23.2 at Local Road # 10 Zone-A.	m	Package-01	29.20	90%	20%	5.256
24-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1611	Inspection for Sand Backfill from Around & Top of Pipe to Bottom of Sub Grade layer of sewer line 2.21.6.2 from MH-2.21.6.2.1 to MH-2.21.6.2 at Local Road # 12 Zone-A.	m	Package-01	29.20	90%	20%	5.256
24-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1609	Inspection for Sand Backfill from Around & Top of Pipe to Bottom of Sub Grade layer of sewer line 2.21.6 from MH-2.21.6.4 to MH-2.21.6.3 at Local Road # 12 Zone-A.	m	Package-01	29.20	90%	20%	5.256
26-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1603	Inspection of Sand Backfill around & above of Pipe up to Bottom of Sub Grade layer of sewer line from MH-3.18 to MH-3.18.1 at Local Road # 27 Zone-B.	m	Package-01	29.20	90%	20%	5.256
22-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1601	Excavation ,Sand bedding and Installation of GRP pipe (Dia 150mm) Sewer Line 2.31 from MH-2.30.1 TO MH-2.30 at Road # 3 Zone A	m	Package-01	29.80	90%	60%	16.092
21-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1597	Excavation,Sand bedding and Installation of GRP pipe (Dia 150mm) Sewer line 2.10 from MH-2.10.1 to MH-2.10 at local road # 03 Zone-A.	m	Package-01	29.20	90%	60%	15.768
10-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1710	Leak Test of GRP Pipe (Dia. 150 mm) For Sewer Line 2.6.1 from Manhole MH-2.6.1 to MH-2.6.1.1 at local Road # 07 in Zone A	m	Package-01	29.20	90%	20%	5.256
10-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1709	Leak Test Laying of GRP pipe (200mm dia) for Sewer line 2.6.3 from MH-2.6.3.1 to MH-2.6.3 at Road # 07 Zone-A.	m	Package-01	29.20	90%	20%	5.256
10-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1708	Leak Test of GRP pipe (Dia 150mm) Sewer line 1.12.3.3 from MH-1.12.3.3.1 to MH-1.12.3.3 at local road # 07 Zone A.	m	Package-01	29.20	90%	20%	5.256
10-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1706	Leak Test of GRP pipe (150mm) for Sewer line 2.6 from 2.6.5 to MH-2.6.5.4 at Road # 7 Zone-A.	m	Package-01	29.20	90%	20%	5.256
05-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1699	Excavation, Sand Bedding and Installation of GRP Pipe (Dia 150mm) Sewer Crossing Manhole MH-2.31 to MH-2.31.1 at local Road # 03 in Zone A.	m	Package-01	29.20	90%	60%	15.768
05-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1668	Excavation, Sand Bedding and Installation of GRP Pipe (Dia 200mm) Sewer Crossing Manhole MH-2.27 to MH-2.27.1 at local Road #03 in Zone A.	m	Package-01	29.80	90%	60%	16.092
01-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1638	Inspection of crossing line Sand Backfill around & above of Pipe to Bottom of Sub Grade layer and Laying of Warning Tape MH-2.10.1 to MH-2.10 at Local Road # 03 in Zone A.	m	Package-01	29.20	90%	20%	5.256
06-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1683	Excavation, Sand Bedding and Installation of GRP Pipe (Dia 150mm) Sewer Crossing Manhole MH-2.29 to MH-2.29.1 at local Road # 03 in Zone A	m	Package-01	29.20	90%	60%	15.768
19-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1684-2	Excavation, Sand Bedding and Installation of GRP Pipe (Dia 200mm) Sewer Crossing Manhole MH-2.28 to MH-2.28.1 at local Road #03 in Zone A.	m	Package-01	29.20	90%	60%	15.768
19-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1398	Inspection of Sand Backfill around & above of Pipe up to Bottom of Sub Grade layer of sewer line from MH-3.13.3 to MH-3.13.3.1 at Local Road # 26 Zone-B.	m	Package-01	29.20	90%	20%	5.256

Accumulative QTY		883.360
10% Retention QTY		0.000
Total Certified Accumulative QTY		883.360
Previous QTY		788.420
Current QTY		94.940
BOQ Quantity		1,237.000
90% Avalible Qty		1,113.300
Remaining avalible Qty		229.940

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

الاستشـــــاري	المالك	المقاول
ايجس السعودية للاستشارات الهندسية	الهيئة السعودية للمدن الصناعية ومناطق التقنية	شركة مفرح مرزوق الحربي وشركاه المحدودة

المستخلص رقم (06) من الفتره 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
B5.33 31 00.03	#N/A	150mm Diameter						
22-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0314	Excavation of sewer line 1.19 from MH-1.19 to MH-1.19.1 at local road # 14 Zone-A.	m	Package-01	98.80	90%	15%	13.338
25-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0357	Sand bedding of Sewer line 1.19 from MH-1.19 to MH-1.19.1 at local road # 14 Zone A	m	Package-01	98.80	90%	5%	4.446
02-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0879	Laying and Installation of GRP pipe (Dia 150mm) Sewer line 1.19 from MH-1.19.1 to MH-1.19 at local road # 14 Zone A	m	Package-01	98.80	90%	40%	35.568
19-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1300	Leak Test GRP pipe (Dia 150mm) Sewer line 1.19 at local road # 14 from MH-1.19.1 to MH-1.19 in Zone A.	m	Package-01	98.80	90%	20%	17.784
					Accumulative QTY			71.140
					10% Retention QTY			0.000
					Total Certified Accumulative QTY			71.140
					Previous QTY			71.140
					Current QTY			0.000
					BOQ Quantity			131.000
					90% Avalible Qty			117.900
					Remaining avalible Qty			46.760

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
B5.33 31 00.05	#N/A	200mm Diameter						
26-Mar-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0013	Excavation of Sewer line 2.8 MH 2.8.6 to MH 2.8.7 Zone A.	m	Package-01	97.90	90%	10%	8.811
21-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0014	Excavation of Sewer lline1.12.3 MH 1.12.3 to MH 1.12.3.1 Zone A.	m	Package-01	93.80	90%	10%	8.442
14-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0242	Excavation of Sewer lline1 MH 1.21 to MH 1.22 Zone A.	m	Package-01	94.80	90%	10%	8.532
26-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0279	Excavation of sewer line 1.10 from MH-1.10.11 to MH-1.10.12 at local road # 03 Zone-A.	m	Package-01	98.80	90%	10%	8.892
31-Mar-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0109	Sand Bedding of sewer line 1.7 at road # 1 MH 1.12.3 to to MH-1.12.3.1 in Zone A.	m	Package-01	93.80	90%	5%	4.221
21-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0296	Sand bedding sewer pipe line 2 MH-2.8.6 to MH--2.8.7 ROAD 2	m	Package-01	98.50	90%	5%	4.433
16-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0259	Sand around and above sewer pipe 200mm line 1 from MH-1.12.3 to MH-1.12.3 .1 at local road # 01 Zone A.	m	Package-01	93.80	90%	5%	4.221
12-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0205	Laying of GRP pipe for Sewer line1 from 1.12.3 to MH-1.12.3.1 at Road # 1 Zone-A.	m	Package-01	93.80	90%	45%	37.989
27-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0386	Laying and Installation of GRP pipe sewer line 2.8 at local road # 1 from MH-2.8.6 to MH-2.8.7 in Zone A.	m	Package-01	98.50	90%	45%	39.893
23-May-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0618	Inspection for Sand Backfill from Around & Top of Pipe to Bottom of Sub Grade layer of sewer line 1.12.3 from MH-	m	Package-01	93.80	90%	20%	16.884
01-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0274	Excavation of sewer line 1 from MH-1.22 to MH-1.23 at local road # 03 Zone A.	m	Package-01	98.80	90%	10%	8.892
01-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0239	Excavation of sewer line 1.17 at local road # 9 from MH-1.17.2 to MH-1.17.3 in Zone A.	m	Package-01	76.80	90%	10%	6.912
01-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0237	Excavation of sewer line 1.17 at local road # 9 from MH-1.17.1 to MH-1.17.2 in Zone A.	m	Package-01	76.80	90%	10%	6.912
01-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0235	Excavation of sewer line 1.17 at local road # 9 from MH-1.17 to MH-1.17.1 in Zone A.	m	Package-01	79.20	90%	10%	7.128
01-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0201	Excavation of sewer line 2.5 at local road # 03 from MH-2.5 to MH-2.5.1 in Zone A.	m	Package-01	93.80	90%	10%	8.442
01-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0575	Excavation of sewer line 3.16 from MH-3.16.10 to MH-3.16.9 at local road # 26 Zone B.	m	Package-01	98.80	90%	10%	8.892
01-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0574	Excavation of Sewer line 3.16 from MH-3.16.9 to 3.16.8 at Local Road # 26 Zone B.	m	Package-01	98.80	90%	10%	8.892
01-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0571	Excavation of sewer line 3.16 at Local Road # 26 from MH-3.16.7 to MH-3.16.8 in Zone B.	m	Package-01	50.40	90%	10%	4.536
01-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0570	Excavation of sewer line 3.16 at Local Road # 26 from MH-3.16.6 to MH-3.16.7 in Zone B.	m	Package-01	59.50	90%	10%	5.355
01-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0569	Excavation of sewer line 3.16 at Local Road # 26 from MH-3.16.5 to MH-3.16.6 in Zone B	m	Package-01	59.50	90%	10%	5.355
01-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0175	Sand Bedding of sewer line 1.7 at local road # 1 MH-1.7.3 to MH-1.7.4 in Zone A.	m	Package-01	85.60	90%	15%	11.556
01-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0402	Sand bedding of sewer line1.7 at local road # 2 from MH-1.7.9 to MH-1.7.10 in Zone A.	m	Package-01	91.80	90%	15%	12.393
01-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0484	Leak Test sewer line 3 from MH-3.49 to MH-3.50 at local road # 18 Zone B	m	Package-01	94.30	90%	80%	67.896
01-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0369	Laying of GRP pipe sewer line 1.7 at local road # 2 from MH-1.7.10 to MH-1.7.11 Zone A.	m	Package-01	92.80	90%	60%	50.112
01-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0399	Laying of GRP the pipe of Sewer Line -1.7 (MH 1.7.8 to MH 1.7.9) @Zone A (200 Dia) Road 02	m	Package-01	92.80	90%	60%	50.112
01-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0456	Laying of GRP Pipe of Sewer Line -1.7(MH 1.7.7 to MH 1.7.8) @Zone A Road 2	m	Package-01	91.80	90%	60%	49.572
01-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0483	Laying of GRP pipe (Dia 200mm) sewer line 1.7 at local road # 02 MH-1.7.6 to MH-1.7.7 Zone A	m	Package-01	92.80	90%	60%	50.112
01-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0486	Laying of GRP pipe (Dia 200mm) sewer line 1.7 at local road # 2 MH-1.7.5 to MH-1.7.6 Zone A	m	Package-01	93.10	90%	60%	50.274
01-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0487	Laying of GRP pipe (Dia 200mm) sewer line 1.7 at local road # 02 MH-1.7.4 to MH-1.7.5 in Zone A	m	Package-01	85.60	90%	60%	46.224
05-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0911	Laying and Installation of GRP pipe (Dia 200mm) Sewer line 1.17 at local road # 9 from MH-1.17.3 to MH-1.17.2 in Zone A.	m	Package-01	76.80	90%	45%	31.104
05-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0910	Sand bedding Sewer line 1.17 at local road # 9 from MH-1.17.3 to MH-1.17.2 in Zone A.	m	Package-01	76.80	90%	5%	3.456
05-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0909	Laying and Installation of GRP pipe (Dia 200mm) Sewer line 1.17 at local road # 9 from MH-1.17.1 to MH-1.17 in Zone A.	m	Package-01	79.20	90%	45%	32.076
05-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0908	Sand bedding Sewer line 1.17 at local road # 9 from MH-1.17.1 to MH-1.17 in Zone A.	m	Package-01	79.20	90%	5%	3.564
05-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0907	Laying and Installation of GRP pipe (Dia 200mm) Sewer line 1.17 at local road # 9 from MH-1.17.2 to MH-1.17.1 in Zone A.	m	Package-01	76.80	90%	45%	31.104

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
05-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0906	Sand bedding Sewer line 1.17 at local road # 9 from MH-1.17.2 to MH-1.17.1 in Zone A.	m	Package-01	76.80	90%	5%	3.456
05-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0901	Laying and Installation of GRP pipe (Dia 200mm) Sewer line 2.5 at local road # 03 from MH-2.5.1 to MH-2.5 in Zone A	m	Package-01	93.80	90%	45%	37.989
05-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0900	Sand bedding Sewer line 2.5 at local road # 03 from MH-2.5.1 to MH-2.5 in Zone A.	m	Package-01	93.80	90%	5%	4.221
05-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0899	Inspection of Sand Backfill above of Pipe to Bottom of Sub Grade layer of sewer line 3 from MH-3.49 to MH-3.50 at Local Road #18 Zone-B	m	Package-01	94.30	90%	20%	16.974
04-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0890	Excavation of sewer line 2.21 from MH-2.21.7 to MH-2.21.6 at local road # 04 Zone A.	m	Package-01	93.80	90%	10%	8.442
02-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0873	Excavation of sewer line 2.21.6 from MH-2.21.6 to MH-2.21.5 at local road # 04 Zone A.	m	Package-01	93.80	90%	10%	8.442
02-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0872	Excavation of Sewer line from MH 1.7.2 to MH 1.7.21 at at road # 02 Zone A.	m	Package-01	84.80	90%	10%	7.632
29-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0868	Excavation of sewer line 2.21 from MH-2.21.5 to MH-2.21.4 at local road # 04 Zone A.	m	Package-01	93.80	90%	10%	8.442
29-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0867	Excavation of sewer line 2.21 from MH-2.21.4 to MH-2.21.3 at local road # 04 Zone A.	m	Package-01	52.90	90%	10%	4.761
16-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0764	Excavation of sewer line 2.21.6 from MH-2.21.6.1 to MH-2.21.6 at local road # 04 Zone A.	m	Package-01	78.80	90%	10%	7.092
16-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0763	Excavation of sewer line 2.21.4 from MH-2.21.4.1 to MH-2.21.4 at local road # 04 Zone A.	m	Package-01	78.80	90%	10%	7.092
09-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0968	Laying and Installation of GRP pipe (Dia 200mm) Sewer line 3.16 from MH-3.16.10 to MH-3.16.9 at local road # 26 Zone B.	m	Package-01	98.80	90%	45%	40.014
26-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0778	Sand bedding Sewer line 3.16 at Local Road # 26 from MH-3.16.6 to MH-3.16.5 in Zone B	m	Package-01	59.50	90%	5%	2.678
26-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0779	Laying and Installation of GRP pipe (Dia 200mm) Sewer line 3.16 at Local Road # 26 from MH-3.16.6 to MH-3.16.5 in Zone B	m	Package-01	59.50	90%	45%	24.098
20-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0780	Sand bedding Sewer line 3.16 at Local Road # 26 from MH-3.16.7 to MH-3.16.6 in Zone B.	m	Package-01	59.50	90%	5%	2.678
21-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0781	Laying and Installation of GRP pipe (Dia 200mm) Sewer line 3.16 at Local Road # 26 from MH-3.16.7 to MH-3.16.6 in Zone B.	m	Package-01	59.50	90%	45%	24.098

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
26-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0782	Sand bedding Sewer line 3.16 at Local Road # 26 from MH-3.16.8 to MH-3.16.7 in Zone B.	m	Package-01	50.40	90%	5%	2.268
26-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0783	Laying and Installation of GRP pipe (Dia 200mm) Sewer line 3.16 at Local Road # 26 from MH-3.16.8 to MH-3.16.7 in Zone B.	m	Package-01	50.40	90%	45%	20.412
26-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0784	Sand bedding Sewer line 3.16 from MH-3.16.9 to 3.16.8 at Local Road # 26 Zone B.	m	Package-01	98.80	90%	5%	4.446
09-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0967	Sand bedding Sewer line 3.16 from MH-3.16.10 to MH-3.16.9 at local road # 26 Zone B.	m	Package-01	98.80	90%	5%	4.446
26-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0403	Laying and Installation of GRP pipe (Dia 200mm) of sewer line 1.7 at local road #2 from MH-1.7.9 to MH-1.7.10	m	Package-01	91.80	90%	45%	37.179
26-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0667	Laying and Installation of GRP pipe (Dia 200mm) sewer line 1.7 at local road # 02 MH-1.7.4 to MH-1.7.3 in Zone A.	m	Package-01	84.80	90%	45%	34.344
14-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0960	Sand bedding Sewer line 1.7 from MH-1.7.2 to MH-1.7.1 at road # 2 Zone A	m	Package-01	84.80	90%	5%	3.816
14-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0992	BExcavation of sewer line 2.21 from MH-2.21.8 to MH-2.21.7 at local road # 04 Zone A.	m	Package-01	93.80	90%	10%	8.442
12-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0975	Sand bedding Sewer line 2.21 from MH-2.21.4 to MH-2.21.3 at local road # 04 Zone A.	m	Package-01	52.90	90%	5%	2.381
12-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0976	Laying and Installation of GRP pipe (Dia 200mm) Sewer line 2.21 from MH-2.21.4 to MH-2.21.3 at local road # 04 Zone A.	m	Package-01	52.90	90%	45%	21.425
12-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0977	Sand bedding Sewer line 2.21 from MH-2.21.5 to MH-2.21.4 at local road # 04 Zone	m	Package-01	93.80	90%	5%	4.221
12-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0978	Laying and Installation of GRP pipe (Dia 200mm) Sewer line 2.21 from MH-2.21.5 to MH-2.21.4 at local road # 04 Zone A.	m	Package-01	93.80	90%	45%	37.989
12-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0979	Sand bedding Sewer line 2.21 from MH-2.21.6 to MH-2.21.5 at local road # 04 Zone A.	m	Package-01	93.80	90%	5%	4.221
12-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0980	Laying and Installation of GRP pipe (Dia 200mm) Sewer line 2.21 from MH-2.21.6 to MH-2.21.5 at local road # 04 Zone A	m	Package-01	93.80	90%	45%	37.989
12-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0981	Sand bedding Sewer line 2.21 from MH-2.21.7 to MH-2.21.6 at local road # 04 Zone A	m	Package-01	93.80	90%	5%	4.221
12-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0982	Laying and Installation of GRP pipe (Dia 200mm) Sewer line 2.21 from MH-2.21.7 to MH-2.21.6 at local road # 04 Zone A	m	Package-01	93.80	90%	45%	37.989
26-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0785	Laying and Installation of GRP pipe (Dia 200mm) Sewer line 3.16 from MH-3.16.9 to3.16.8 at Local Road # 26 Zone B.	m	Package-01	98.80	90%	45%	40.014
30-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1157	Sand bedding Sewer line 2.21.6 from MH-2.21.6.1 to MH-2.21.6 at local road # 04 Zone A.	m	Package-01	78.80	90%	5%	3.546
28-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1112	Leak Test Sewer line 1.17 at local road # 9 from MH-1.17.1 to MH-1.17 in Zone A.	m	Package-01	79.20	90%	20%	14.256
28-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1110	Leak Test Sewer line 1.17 at local road # 9 from MH-1.17.2 to MH-1.17.1 in Zone A.	m	Package-01	76.80	90%	20%	13.824
28-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1109	Leak Test Sewer line 2.21 from MH-2.21.5 to MH-2.21.4 at local road # 04 Zone A.	m	Package-01	93.80	90%	20%	16.884
25-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1077	Laying and Installation of GRP pipe (Dia 200mm) Sewer line 2.21 from MH-2.21.8 to MH-2.21.7 at local road # 04 Zone A.	m	Package-01	93.80	90%	45%	37.989
28-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1076	Sand bedding Sewer line 2.21 from MH-2.21.8 to MH-2.21.7 at local road # 04 Zone A.	m	Package-01	93.80	90%	5%	3.546
23-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1056	Excavation of sewer line 2.21 from MH-2.21.10 to MH-2.21.9 at local road # 03 Zone A.	m	Package-01	98.80	90%	10%	8.892
03-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1195	Laying and Installation of GRP pipe (Dia 200mm) sewer line 1 at local road # 15 from MH-1.21 to MH-1.22 in Zone A.	m	Package-01	94.80	90%	45%	38.394
03-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1194	Sand bedding sewer line 1 at local road # 15 from MH-1.21 to MH-1.22 in Zone A.	m	Package-01	94.80	90%	5%	4.266
02-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1192	Laying and Installation of GRP pipe (Dia 200mm) sewer line 2.21.4 from MH-2.21.4.1 to MH-2.21.4 at local road # 04 Zone A.	m	Package-01	78.80	90%	45%	31.914

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
02-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1191	Sand bedding sewer line 2.21.4 from MH-2.21.4.1 to MH-2.21.4 at local road # 04 Zone A.	m	Package-01	78.80	90%	5%	3.546
08-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1237	Inspection of Sand Backfill around & above of Pipe up to Bottom of Sub Grade layer of sewer line from MH-3.31.2 to MH-3.31.3 at Local Road # 22 Zone-B.	m	Package-01	98.80	90%	20%	17.784
06-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1212	Inspection of Sand, Backfill around & above of Pipe up to Bottom of Sub Grade layer of sewer line from MH-3.16.9 to MH-3.16.10 at Local Road # 26 Zone-B.	m	Package-01	98.80	90%	20%	17.784
06-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1211	Inspection of Sand, Backfill around & above of Pipe up to Bottom of Sub Grade layer of sewer line from MH-3.16.8 to MH-3.16.9 at Local Road # 26 Zone-B.	m	Package-01	98.80	90%	20%	17.784
06-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1210	Inspection of Sand, Backfill around & above of Pipe up to Bottom of Sub Grade layer of sewer line from MH-3.16.7 to MH-3.16.8 at Local Road # 26 Zone-B.	m	Package-01	50.40	90%	20%	9.072
03-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1169	Inspection of Sand Backfill around & above of Pipe up to Bottom of Sub Grade layer of sewer line from MH-3.16.6 to MH-3.16.7 at Local Road # 26 Zone-B.	m	Package-01	59.50	90%	20%	10.710
01-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1168	Inspection of Sand Backfill around & above of Pipe up to Bottom of Sub Grade layer of sewer line from MH-3.16.5 to MH-3.16.6 at Local Road # 26 Zone-B.	m	Package-01	59.50	90%	20%	10.710
30-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1158	Laying and Installation of GRP pipe (Dia 200mm) Sewer line 2.21.6 from MH-2.21.6.1 to MH-2.21.6 at local road # 04 Zone A.	m	Package-01	78.80	90%	45%	31.914
19-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1299	Leak Test GRP pipe (Dia 200mm) Sewer line 1.17 at local road # 9 from MH-1.17.3 to MH-1.17.2 in Zone A.	m	Package-01	76.80	90%	20%	13.824
23-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1057	Excavation of sewer line 2.21 from MH-2.21.9 to MH-2.21.8 at local road # 03 Zone A.	m	Package-01	98.80	90%	10%	8.892
14-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0963	Laying and Installation of GRP pipe (Dia 200mm) Sewer line 1.7 from MH-1.7.3 to MH-1.7.2 at road # 2 Zone A	m	Package-01	84.80	90%	45%	34.344
14-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0962	Sand bedding Sewer line 1.7 from MH-1.7.3 to MH-1.7.2 at road # 2 Zone A	m	Package-01	84.80	90%	5%	3.816
14-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0961	Laying and Installation of GRP pipe (Dia 200mm) Sewer line 1.7 from MH-1.7.2 to MH-1.7.1 at road # 2 Zone A	m	Package-01	84.80	90%	45%	34.344
20-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0958	Excavation of Sewer line 1.7 from MH 1.7.3 to MH 1.7.2 at road # 02 Zone A.	m	Package-01	84.80	90%	10%	7.632
20-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1324	Sand bedding and Installation of GRP pipe (Dia 200mm)Sewer line 2.21 from MH- 2.21.10 to MH-2.21.9 at local road # 03 Zone A.	m	Package-01	98.80	90%	50%	44.460
26-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1323	Sand bedding and Installation of GRP pipe (Dia 200mm)Sewer line 2.21 from MH- 2.21.9 to MH-2.21.8 at local road # 03 Zone A.	m	Package-01	98.80	90%	50%	44.460
25-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1371	Excavation ,Sand bedding and Installation of GRP pipe (Dia 200mm) Sewer line 2.8 from MH-2.8.4 to MH-2.8.3 at local Road # 06 Zone A.	m	Package-01	96.80	90%	60%	52.272
25-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1372	Excavation ,Sand bedding and Installation of GRP pipe (Dia 200mm) Sewer line 2.8 from MH-2.8.5 to MH-2.8.4 at local Road # 06 Zone A.	m	Package-01	96.80	90%	60%	52.272
25-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1373	Excavation ,Sand bedding and Installation of GRP pipe (Dia 200mm) Sewer line 2.8 from MH-2.8.6 to MH-2.8.5 at local Road # 06 Zone A.	m	Package-01	96.80	90%	60%	52.272
25-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1370	Excavation ,Sand bedding and Installation of GRP pipe (Dia 200mm) Sewer line 2.19 from MH-2.19.4 to MH-2.19.3 at local road # 02 Zone A.	m	Package-01	94.80	90%	60%	51.012
25-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1369	Excavation ,Sand bedding and Installation of GRP pipe (Dia 200mm) Sewer line 2.19 from MH-2.19.2 to MH-2.19.3 at local road # 02 Zone A.	m	Package-01	99.00	90%	60%	53.460
31-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1416	Leak Test of GRP Pipe (Dia 200mm) of Sewer Line 3.16 from Manhole MH-3.16.9 to MH-3.16.10 at local Road # 26 in Zone B	m	Package-01	98.80	90%	20%	17.784
07-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1465	Leak Test GRP pipe (Dia 200mm) Sewer line 2.8 from MH-2.8.5 to MH-2.8.4 at local road # 06 Zone A.	m	Package-01	96.80	90%	20%	17.424
07-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1464	Leak Test GRP pipe (Dia 200mm) Sewer line 2.8 from MH-2.8.4 to MH-2.8.3 at local road # 06 Zone A.	m	Package-01	96.80	90%	20%	17.424

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
06-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1446	Leak Test of GRP Pipe (Dia 200mm) of Sewer Line 2.21 From Manhole MH-2.21.9 to MH-2.21.8 at Local Road # 03 in Zone A	m	Package-01	98.80	90%	20%	17.784
06-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1445	Pressure Test of GRP Pipe (Dia 200mm) of sewer line 3.16 From Manhole MH-3.16.6 to MH-3.16.5 at local Road # 26 in Zone B	m	Package-01	59.50	90%	20%	10.710
05-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1442	Excavation,Sand bedding and Installation of GRP pipe (Dia 200mm) Sewer line 2.23 from MH-2.23.3 to MH-2.23.2 at local road # 10 Zone A.	m	Package-01	68.80	90%	60%	37.152
05-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1437	Leak Test of GRP Pipe (Dia 200mm) of Sewer line 3.16 From Manhole MH-3.16.6 to MH-3.16.7 at local Road # 26 in Zone B	m	Package-01	59.50	90%	20%	10.710
03-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1436	Excavation,sand bedding and Installation of GRP pipe (Dia 200mm) Sewer Line 2.19 from MH-2.19.5 to MH-2.19.4 Local Road # 2 Zone A	m	Package-01	94.80	90%	60%	51.192
03-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1431	Leak Test GRP pipe (Dia 200mm) sewer line 2.21.4 from MH-2.21.4.1 to MH-2.21.4 at local road # 04 ZoneA	m	Package-01	78.80	90%	20%	14.184
03-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1429	Leak Test of GRP Pipe (Dia 250mm) of Sewer line 3.16 From Manhole MH-3.16.8 to MH-3.16.7 at local Road # 26 in Zone B	m	Package-01	50.40	90%	20%	9.072
10-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1507	Inspection of Sand Backfill around & above of Secondary Pipe to Bottom of Sub Grade layer and Laying of Warning Tape MH-2.21.9 to MH-2.21.8 at Local Road # 03 in Zone A.	m	Package-01	98.80	90%	20%	17.784
09-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1487	Leak Test of GRP Pipe (Dia 200mm) of Sewer Line from Manhole MH-3.13.2 to MH-3.13.3 at local Road # 22 in Zone B	m	Package-01	98.80	90%	20%	17.784
09-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1471	Leak Test GRP pipe (Dia 200mm) Sewer line 2.21 from MH-2.21.10 to MH-2.21.9 at lical road # 03 Zone A	m	Package-01	98.80	90%	20%	17.784
09-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1470	Leak Test GRP pipe (Dia 200mm) Sewer line 2.8 from MH-2.8.6 to MH-2.8.5 at local Road # 06 Zone A.	m	Package-01	96.80	90%	20%	17.424
02-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1423	Leak Test of GRP Pipe (Dia 200mm) of Sewer Line 3.16 From Manhole MH-3.16.9 to MH-3.16.8 at local Road # 26 in Zone B	m	Package-01	98.80	90%	20%	17.784
12-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1526	Inspection of Secondary line Sand Backfill around & above of Secondary Pipe to Bottom of Sub Grade layer and Laying of Warning Tape MH-1.17.3 to MH-1.17.2 at Local Road # 09 in Zone A.	m	Package-01	76.80	90%	20%	13.824
12-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1527	Inspection of Secondary line Sand Backfill around & above of Secondary Pipe to Bottom of Sub Grade layer and Laying of Warning Tape MH-1.17.2 to MH-1.17.1 at Local Road # 09 in Zone A.	m	Package-01	76.80	90%	20%	13.824
12-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1528	Inspection of Secondary line Sand Backfill around & above of Secondary Pipe to Bottom of Sub Grade layer and Laying of Warning Tape MH-1.17.1 to MH-1.17 at Local Road # 09 in Zone A.	m	Package-01	79.20	90%	20%	14.256
14-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1556	Leak Test GRP pipe (Dia 200mm) Sewer line 2.23 from MH-2.23.3 to MH-2.23.2 at local road # 10 Zone A.	m	Package-01	68.80	90%	20%	12.384
28-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1620	Inspection of main line Sand Backfill around & above of Pipe to Bottom of Sub Grade layer and Laying of Warning Tape MH-2.21.10 to MH-2.21.9 at Local Road # 03 in Zone A.	m	Package-01	98.80	90%	20%	17.784
24-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1613	Inspection for Sand Backfill from Around & Top of Pipe to Bottom of Sub Grade layer of sewer line 2.23 from MH-2.23.3 to MH-2.23.2 at Local Road # 10 Zone-A.	m	Package-01	68.80	90%	20%	12.384
24-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1606	Inspection for Sand Backfill from Around & Top of Pipe to Bottom of Sub Grade layer of sewer line 2.21.6 from MH-2.21.6.1 to MH-2.21.6 at Local Road # 12 Zone-A.	m	Package-01	78.80	90%	20%	14.184
10-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1702	Leak Test of GRP Pipe (Dia 200mm) of Sewer Line from Manhole MH-2.19.5 to MH-2.19.6 at local Road # 02 in Zone A	m	Package-01	94.80	90%	20%	17.064
08-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1698	Excavation, Sand Bedding and Installation of GRP Pipe (Dia 200mm) of Sewer Line from Manhole MH-2.31 to MH-2.32 at local Road # 03 in Zone A.	m	Package-01	90.10	90%	60%	48.654
08-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1695	Excavation, Sand Bedding and Installation of GRP Pipe (Dia 200mm) of Sewer Crossing from Manhole MH-2.26.1 to MH2.26.2 at local Road # 03 in Zone A.	m	Package-01	29.34	90%	60%	15.844
05-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1665	Excavation, Sand Bedding and Installation of GRP Pipe (Dia 200mm) of Sewer Line from Manhole MH-2.19.5 to MH-2.19.6 at local Road # 02 in Zone A.	m	Package-01	94.80	90%	60%	51.192
05-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1666	Excavation, Sand Bedding and Installation of GRP Pipe (Dia 200mm) of Sewer Line from Manhole MH-2.19.6 to MH-2.19.7 at local Road # 02 in Zone A.	m	Package-01	94.80	90%	60%	51.192

Data sensitivity - Public

المقاول
شركة مفرح مرزوق الحربي وشركاه المحدودة

المالك
الهيئة السعودية للمدن الصناعية ومناطق التقنية

الاستشـــــاري
ايجس السعودية للاستشارات الهندسية

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
05-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1667	Excavation, Sand Bedding and Installation of GRP Pipe (Dia 200mm) Sewer Crossing Manhole MH-2.19.7 to MH-2.19.8 at local Road # 02 in Zone A.	m	Package-01	29.20	90%	60%	15.768
15-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1724	Excavation, Sand Bedding and Installation of GRP Pipe (Dia 200mm) of sewer line From Manhole MH-1.10.9 to MH1.10.10 at local Road # 03 in Zone A	m	Package-01	94.01	90%	60%	50.765
15-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1723	Excavation, Sand Bedding and Installation of GRP pipe (Dia 200mm) od Sewer Line From Manhole MH-1.10.10 to MH-1.10.11 at local Road # 03 in Zone A	m	Package-01	98.80	90%	60%	53.352
11-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1717	Inspection for Sand Backfill from Around & Top of Pipe to Bottom of Sub Grade layer of sewer line 2.19 from MH-2.19.8 to MH-2.19.7 at Local Road # 2 Zone-A.	m	Package-01	29.20	90%	20%	5.256
11-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1716	Inspection for Sand Backfill from Around & Top of Pipe to Bottom of Sub Grade layer of sewer line 2.19 from MH-2.19.7 to MH-2.19.6 at Local Road # 2 Zone-A.	m	Package-01	94.80	90%	20%	17.064
11-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1715	Inspection for Sand Backfill from Around & Top of Pipe to Bottom of Sub Grade layer of sewer line 2.19 from MH-2.19.6 to MH-2.19.5 at Local Road # 2 Zone-A.	m	Package-01	94.80	90%	20%	17.064
15-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1725	Excavation, Sand Bedding and Installation of GRP Pipe (Dia 200mm) of Sewer Line From Manhole MH-1.10.11 to MH-1.10.12 at local Road # 03 in Zone A Current breakdown: Sand Bedding and Installation only; Excavation already claimed under SEW-FIR-0279.	m	Package-01	98.80	90%	60%	53.352
18-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1735	Inspection for Sand Backfill from Around & Top of Pipe to Bottom of Sub Grade layer of sewer line from MH-1.10.10 to MH-1.10.9 at Local Road # 3 Zone-A.	m	Package-01	94.01	90%	20%	16.922
20-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1756	Sand Bedding and Installation of GRP Pipe (Dia 200mm) of Sewer Line from MH-1.22 to MH-1.23 at Local Road # 03 Zone A.	m	Package-01	98.80	90%	50%	44.460
					Accumulative QTY			2,812.420
					10% Retention QTY			0.000
					Total Certified Accumulative QTY			2,812.420
					Previous QTY			2,354.460
					Current QTY			457.960
					BOQ Quantity			4,588.000
					90% Avalible Qty			4,129.200
					Remaining avalible Qty			1,316.780

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
B5.33 31 00.06	#N/A	200mm Diameter						
18-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0002	Excavation of Sewer line 1.12 MH 1.12 to MH 1.12.1 in Zone A.	m	Package-01	92.40	90%	15%	12.474
26-Mar-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0010	Excavation of Sewer line at road # 19 at line 3 MH 3.47 to MH 3.48 length 78.2M in Zone B.	m	Package-01	78.20	90%	15%	10.557
26-Mar-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0011	Excavation of Sewer line at road # 19 at line 3 MH 3.48 to MH 3.49 in Zone B.	m	Package-01	93.70	90%	15%	12.650
16-Mar-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0032	Excavation of Sewer line road # 20 Line 3-42 from MH MH 3.42.2 to MH 3.42.3 Zone-B	m	Package-01	98.20	90%	15%	13.257
17-Mar-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0076	Excavation of Sewer Line 1.12.3 at Local Road #01 from MH 1.12.3.1 TO MH 1.12.3.2. at Zone A	m	Package-01	93.80	90%	15%	12.663
07-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0174	Excavation of sewer line 3.31 from MH-3.31.2 to MH-3.31.3 at local road # 22 Zone B.	m	Package-01	98.80	90%	15%	13.338
14-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0233	Excavation of sewer line 1 at local road # 14 from MH-1.17 to MH-1.18 in Zone A.	m	Package-01	62.60	90%	15%	8.451
19-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0007	Excavation of Sewer line1.12.3 MH 1.12.3.2 to MH 1.12.3.3 in Zone A.200mm Diameter	m	Package-01	98.80	90%	15%	13.338
26-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0372	Excavation of sewer line 3.33 at local road # 21 from MH-3.33 to MH-3.33.1 in Zone B.	m	Package-01	29.20	90%	15%	3.942
25-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0350	Excavation of sewer line 3-13 at local road # 26 from MH-3.13.1 to MH-3.13.2 in Zone B.	m	Package-01	83.70	90%	15%	11.300
25-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0349	Excavation of sewer line 3-13 at local road # 26 from MH-3.13 to MH-3.13.1 in Zone B.	m	Package-01	48.40	90%	15%	6.534
26-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0297	Excavation of sewer line 3 from MH-3.48 to MH-3.49 ROAD 18 Zone B	m	Package-01	94.30	90%	15%	12.731
06-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0052	Sand Bedding for sewer Line 1.12 from MH-1.12 To MH-1.12.1 in Zone A	m	Package-01	91.78	90%	5%	4.130
26-Mar-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0059	Sand Bedding of sewer line at road # 20 MH 3.42.1 to MH-3.42.2 in Zone B.	m	Package-01	98.20	90%	5%	4.419
26-Mar-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0061	Sand Bedding of Sewer Line -3 (MH 3.48 to MH 3.49) @Zone B (200 Dia)	m	Package -1	93.70	90%	5%	4.217
30-Mar-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0091	Sand Bedding of sewer line 1.12.3 at road # 1 from MH 1.12.3.1 to MH-1.12.3.2 in Zone A.	m	Package-01	93.80	90%	5%	4.221
13-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0211	Sand Bedding of sewer line 3.31 at local road # 22 MH-3.31.2 to MH-3.31.3 in Zone B.	m	Package-01	98.80	90%	5%	4.446
28-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0090	Sand Bedding of sewer line 1.12.3 at road # 1 from MH 1.12.3.2 to MH-1.12.3.3 in Zone A.	m	Package-01	98.80	90%	5%	4.446
23-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0070	Lowering and laying of GRP Pipe Sewer line3 from MH 3.42.2 to MH 3.42.3 at road # 20 Zone-B.	m	Package-01	98.20	90%	40%	35.352
22-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0150	Laying of GRP of sewer line 1.12 from MH-1.12 to MH-1.12.1 at Road# 1 Zone A.	m	Package-01	92.40	90%	40%	33.264
12-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0206	Laying of GRP pipe for Sewer line1 from 1.12.3.1 to MH-1.12.3.2 at Road # 1 Zone-A.	m	Package-01	93.80	90%	40%	33.768
26-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0375	Laying of GRP pipe sewer line3.31 at local road # 22 from MH-3.31.2 to MH-3.31.3 Zone B	m	Package-01	98.80	90%	40%	35.568
31-Mar-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0122	Leak test of sewer line 3, Zone B Road No 20,MH-3.42.2 TO MH-3.42.3	m	Package-01	98.20	90%	20%	17.676
27-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0381	Excavation Sewer line the pipe of Sewer Line -1.12(MH 1.12.8 to MH 1.12.9) @Zone B Road 8	m	Package-01	94.80	90%	15%	12.798
12-May-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0537	Laying and Installation of GRP pipe (Dia 200mm) Sewer line 3-13 at local road # 26 from MH-3.13.1 to MH-3.13.2 in Zone B	m	Package-01	83.70	90%	40%	30.132
27-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0204	Laying of GRP pipe for Sewer line1 from 1.12.3.2 to MH-1.12.3.3 at Road # 1 Zone-A.	m	Package-01	98.80	90%	40%	35.568
04-May-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0467	Excavation of sewer line 1.12 from MH-1.12.7 to MH-1.12.8 at local road # 8 Zone A.	m	Package-01	93.00	90%	15%	12.555
03-May-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0460	Excavation of sewer line 1.15 from MH-1.15.2 to MH-1.15.3 at local road # 13 Zone A.	m	Package-01	73.80	90%	15%	9.963
03-May-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0459	Excavation of sewer line 1.15 from MH-1.15.1 to MH-1.15.2 at local road # 13 Zone A.	m	Package-01	73.80	90%	15%	9.963
03-May-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0458	Excavation of sewer line 1.15 from MH-1.15 to MH-1.15.1 at local road # 13 Zone A.	m	Package-01	53.80	90%	15%	7.263
21-May-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0602	Inspection for Sand Backfill from Around & Top of Pipe to Bottom of Sub Grade layer of sewer line 1.12.3 from MH-1.12.3.1 to MH-1.12.3.2 at Local	m	Package-01	93.80	90%	15%	12.663
21-May-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0596	Inspection for Sand Backfill from Around & Top of Pipe to Bottom of Sub Grade layer of sewer line 1 from MH-1.12 to MH-1.12.1 at Local Road # 01	m	Package-01	92.40	90%	20%	16.632
12-May-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0536	Sand bedding Sewer line 3-13 at local road # 26 from MH-3.13.1 to MH-3.13.2 in Zone B	m	Package-01	83.70	90%	5%	3.767
28-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0428	Inspection for Sand Backfill Bottom of Sub Grade layer of sewer line 3.42 at Local Road # 20 from MH-3.42.2 to MH-3.42.3 Zone-B.	m	Package-01	98.80	90%	20%	17.784

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
18-May-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0427	Inspection for Sand Backfill Bottom of Sub Grade layer of sewer line 3.42 at Local Road # 20 from MH-3.42.1 to MH-3.42.2 Zone-B	m	Package-01	98.80	90%	20%	17.784
06-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0156	Sand Bedding of sewer line 1.12 at road # 1 MH-1.12 to MH-1.12.1 in Zone A.	m	Package-01	91.78	90%	5%	4.130
23-May-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0622	Excavation of sewer line 1.12 from MH-1.12.6 to MH-1.12.5 at local road # 08 Zone A.	m	Package-01	93.80	90%	15%	12.663
23-May-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0620	Excavation of sewer line 1.12 from MH-1.12.5 to MH-1.12.4 at local road # 08 Zone A.	m	Package-02	93.80	90%	15%	12.663
03-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0670	Leak test Sewer line 3.42 from MH 3.42.1 to MH 3.42.2 at road # 20 Zone-B	m	Package-02	98.80	90%	20%	17.784
03-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0669	Leak test line3 from MH 3.42.2 to MH 3.42.3 at road # 20 Zone-B	m	Package-02	98.80	90%	20%	17.784
01-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0234	Excavation of sewer line 1 at local road # 14 from MH-1.18 to MH-1.19 in Zone A.	m	Package-01	76.4	90%	15%	10.314
01-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0351	Excavation of sewer line 3-13 at local road # 26 from MH-3.13.2 to MH-3.13.3 in Zone B.	m	Package-01	83.8	90%	15%	11.313
01-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0060	Sand Bedding of sewer line at road # 20 MH 3.42.2 to MH-3.42.3 in Zone B.	m	Package-01	98.2	90%	5%	4.419
01-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0539	Laying and Installation of GRP pipe (Dia 200mm) Sewer line 3-13 at local road # 26 from MH-3.13.2 to MH-3.13.3 in Zone B	m	Package-01	83.8	90%	60%	45.252
01-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0332	Sand bedding of sewer line 1 at local road # 15 from MH-1.19 to MH-1.20 in Zone A.	m	Package-01	93.5	90%	20%	16.830
01-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0328	Sand bedding of sewer line 1 at local road # 15 from MH-1.20 to MH-1.21 in Zone A.	m	Package-01	94.8	90%	20%	17.064
01-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0523	Sand Bedding Sewer line the pipe of Sewer Line -3.23 (MH 3.23 to MH 3.23.1) @Zone B Road 24	m	Package-01	92.4	90%	20%	16.632
01-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0376	Laying of GRP pipe sewer line3.31 at local road # 22 from MH-3.31.1 to MH-3.31.2 in Zone B	m	Package-01	98.8	90%	60%	53.352
01-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0388	Laying of sewer line 3.28 at local road # 23 from MH-3.28.2 to MH-3.28.3 in Zone B.	m	Package-01	98.8	90%	60%	53.352
01-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0541	Laying of GRP pipe (Dia 200mm) Sewer line 3-13 at local road # 26 from MH-3.13.3 to MH-3.13.4 in Zone B	m	Package-01	83.8	90%	60%	45.252
01-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0543	Laying of GRP pipe (Dia 200mm) Sewer line 3-13 at local road # 26 from MH-3.13.4 to MH-3.13.5 in Zone B	m	Package-01	83.8	90%	60%	45.252
01-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0426	Backfill Bottom of Subgrade Layer of Sewer pipe line 3, Zone B, MH-3.47 TO MH-3.48. at Local Road # 19	m	Package-01	78.8	90%	80%	56.736
01-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0599	Backfill Bottom of Subgrade Layer of Sewer Line -1.2 (MH 1.12.1 to MH 1.12.2) @Zone A (200 Dia)	m	Package-01	90.8	90%	80%	65.376
05-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0898	Inspection of Sand Backfill above of Pipe to Bottom of Sub Grade layer of sewer line 3 from MH-3.48 to MH-3.49 at Local Road # 18 Zone-B.	m	Package-01	94.3	90%	20%	16.974
02-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0883	Laying and Installation of GRP pipe (Dia 200mm) Sewer line 1 at local road # 14 from MH-1.18 to MH-1.17 in Zone A.	m	Package-01	62.6	90%	40%	22.536
02-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0882	Sand bedding Sewer line 1 at local road # 14 from MH-1.18 to MH-1.17 in Zone A.	m	Package-01	62.6	90%	5%	2.817
02-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0880	Sand bedding Sewer line 1 at local road # 14 from MH-1.19 to MH-1.18 in Zone A.	m	Package-01	76.4	90%	5%	3.438
28-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0847	Excavation of sewer line 1.12.3 from MH-1.12.3.4 to MH-1.12.3.3 at local road # 07 Zone A.	m	Package-01	97	90%	15%	13.095
28-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0846	Excavation of sewer line 2.6 from MH-2.6.4 to MH-2.6.3 at local road # 07 Zone A.	m	Package-01	96.8	90%	15%	13.068
18-May-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0068	Laying and Installation of GRP pipe (Dia 200mm) Sewer line 3 from MH-3.48 to MH-3.47 at road # 19 Zone B	m	Package-01	78.20	90%	40%	28.152
09-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0966	Laying and Installation of GRP pipe (Dia 200mm) Sewer line 3.33 at local road # 21 from MH-3.33 to MH-3.33.1 in Zone B.	m	Package-01	29.20	90%	40%	10.512
07-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0947	Excavation of sewer line 2 from MH-2.23 to MH-2.22 at local road # 01 Zone A.	m	Package-01	93.80	90%	15%	12.663
07-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0946	Excavation of sewer line 2 from MH-2.22 to MH-2.21 at local road # 01 Zone A.	m	Package-01	93.80	90%	15%	12.663
20-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0786	Sand bedding sewer line 1.12 from MH-1.12.7 to MH-1.12.6 at local road # 08 Zone A.	m	Package-01	93.80	90%	5%	4.221

المقاول	المالك	الاستشـــــاري
شركة مفرح مرزوق الحربي وشركاه المحدودة	الهيئة السعودية للمدن الصناعية ومناطق التقنية	ايجس السعودية للاستشارات الهندسية

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
20-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0787	Excavation of sewer line 1.12 from MH-1.12.7 to MH-1.12.6 at local road # 08 Zone A.	m	Package-01	93.80	90%	15%	12.663
20-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0788	Laying and Installation of GRP pipe (Dia 250mm) Sewer line-1.12 local road # 21 from MH-1.12.7 to MH-1.12.6 at Zone B	m	Package-01	93.80	90%	40%	33.768
29-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0863	Laying and Installation of GRP pipe (Dia 200mm) sewer line 1 at local road # 15 from MH-1.20 to MH-1.19 in Zone A.	m	Package-01	93.50	90%	40%	33.660

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
29-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0864	Laying and Installation of GRP pipe (Dia 200mm) sewer line 1 at local road # 15 from MH-1.21 to MH-1.20 in Zone A.	m	Package-01	94.80	90%	40%	34.128
02-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0881	Laying and Installation of GRP pipe (Dia 200mm) Sewer line 1 at local road # 14 from MH-1.19 to MH-1.18 in Zone A.	m	Package-01	76.40	90%	40%	27.504
09-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0965	Sand bedding Sewer line 3.33 at local road # 21 from MH-3.33 to MH-3.33.1 in Zone B.	m	Package-01	29.20	90%	5%	1.314
09-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0970	Leak Test ewer line in road # 18 from MH-3.48 to MH-3.49 in Zone B	m	Package-01	94.30	90%	20%	16.974
11-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0971	Excavation of sewer line 2 from MH-2.24 to MH-2.23 at local road # 01 Zone A.	m	Package-01	98.80	90%	15%	13.338
08-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0709	Sand bedding sewer line 1.12 from MH-1.12.8 to MH-1.12.9 at local road # 8 Zone-A.	m	Package-01	94.80	90%	5%	4.266
04-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0689	Sand bedding sewer line 1.12 from MH-1.12.5 to MH-1.12.4 at local road # 08 Zone A.	m	Package-01	93.80	90%	5%	4.221
06-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0690	Laying and Installation of GRP pipe(Dia200mm) sewer line 1.12 from MH-1.12.5 to MH-1.12.4 at local road # 08 Zone	m	Package-01	93.80	90%	40%	33.768
04-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0691	Sand bedding sewer line 1.12 from MH-1.12.6 to MH-1.12.5 at local road # 08 Zone A.	m	Package-01	93.80	90%	5%	4.221
06-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0692	Laying and Installation of GRP pipe (Dia200mm) sewer line 1.12 from MH-1.12.6 to MH-1.12.5 at local road # 08 Zone A.	m	Package-01	93.80	90%	40%	33.768
11-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0728	Sand Bedding sewer line 1.12 from MH-1.12.8 to MH-12.7 at local road # 8 Zone A	m	Package-01	93.00	90%	5%	4.185
11-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0729	Laying and Installation of GRP Pipe (Dia 200mm) sewer line 1.12 from MH-1.12.8 to MH-1.12.7 at local road # 8 Zone A	m	Package-01	93.00	90%	40%	33.480
13-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0990	Excavation of sewer line 2.21.6 from MH-2.21.6.3 to MH-2.21.6.2 at local road # 12 Zone A.	m	Package-01	78.80	90%	15%	10.638
13-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0989	Excavation of sewer line 2.21.6 from MH-2.21.6.2 to MH-2.21.6.1 at local road # 12 Zone A.	m	Package-01	78.80	90%	15%	10.638
20-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0972	Excavation of sewer line 2.21.4 from MH-2.21.4.2 to MH-2.21.4.1 at local road # 11 Zone A	m	Package-01	78.80	90%	15%	10.638
20-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0973	Excavation of sewer line 2.21.4 from MH-2.21.4.3 to MH-2.21.4.2 at local road #11 Zone A.	m	Package-01	78.80	90%	15%	10.638
30-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1162	Laying and Installation GRP pipe (Dia 200mm) Sewer line 2.21.6 from MH-2.21.6.3 to MH-2.21.6.2 at local road # 12 Zone A.	m	Package-01	78.80	90%	40%	28.368
30-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1161	Sand Bedding (Dia 200mm) Sewer line 2.21.6 from MH-2.21.6.3 to MH-2.21.6.2 at local road # 12 Zone A.	m	Package-01	78.80	90%	5%	3.546
30-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1160	Laying and Installation of GRP pipe (Dia 200mm) Sewer line 2.21.6 from MH-2.21.6.2 to MH-2.21.6.1 at local road # 12 Zone A.	m	Package-01	78.80	90%	40%	28.368
30-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1159	Sand bedding Sewer line 2.21.6 from MH-2.21.6.2 to MH-2.21.6.1 at local road # 12 Zone A.	m	Package-01	78.80	90%	5%	3.546
30-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1144	Laying and Installation of GRP Pipe (Dia 200mm) of Sewer line From Manhole MH-3.13 to MH-3.13.1 at road # 26 in Zone B	m	Package-01	48.40	90%	40%	17.424
30-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1143	Sand Bedding of Sewer line From Manhole MH-3.13 to MH-3.13.1 at road # 26 in Zone B	m	Package-01	48.40	90%	5%	2.178
01-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1171	Leak Test of sewer line 3.28 from MH-3.28.2 to MH-3.28.3 at local Road # 23 in Zone B	m	Package-01	98.80	90%	20%	17.784
25-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1075	Laying and Installation of GRP pipe (Dia 200mm) Sewer line 2.21.4 from MH-2.21.4.3 to MH-2.21.4.2 at local road #11 Zone A.	m	Package-01	78.80	90%	40%	28.368
28-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1074	Sand bedding Sewer line 2.21.4 from MH-2.21.4.3 to MH-2.21.4.2 at local road #11 Zone A.	m	Package-01	78.80	90%	5%	3.546
28-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1073	Laying and Installation of GRP pipe (Dia 200mm) Sewer line 2.21.4 from MH-2.21.4.2 to MH-2.21.4.1 at local road # 11 Zone A	m	Package-01	78.80	90%	40%	28.368
28-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1072	Sand bedding Sewer line 2.21.4 from MH-2.21.4.2 to MH-2.21.4.1 at local road # 11 Zone A	m	Package-01	78.80	90%	5%	3.546

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
03-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1193	Leak test of GRP Pipe (Dia 200mm) sewer line 3.33 at local road # 21 From MH-3.33 to MH-3.33.1 in Zone B	m	Package-01	29.20	90%	20%	5.256
08-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1236	Inspection of Sand Backfill around & above of Pipe up to Bottom of Sub Grade layer of sewer line from MH-3.31.1 to MH-3.31.2 at Local Road # 22 Zone-B.	m	Package-01	98.80	90%	20%	17.784
13-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1272	Laying and Installation of Seewer Line 3.23 from Manhole MH- 3.23 to MH-3.23.1 at local Road # 24 in Zone B	m	Package-01	92.40	90%	40%	33.264
09-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1250	Laying and Installation of GRP pipe (Dia 200mm) Sewer line 1 from MH-1.17 to MH-1.16 at local road # 09 Zone A	m	Package-01	98.80	90%	40%	35.568
09-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1249	sand bedding Sewer line 1 from MH-1.17 to MH-1.16 at local road # 09 Zone A	m	Package-01	98.80	90%	5%	4.446
09-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1238	Excavation of sewer line 1 from MH-1.17 to MH-1.16 at local road # 09 in Zone A.	m	Package-01	98.80	90%	15%	13.338
15-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1275	Sand bedding and Installation of GRP pipe (Dia 200mm) Sewer line 1.15 from MH-1.15.2 to MH-1.15.3 at local road # 13 Zone A.	m	Package-01	73.80	90%	45%	29.889
16-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1270	Inspection of Sand,Backfill around & above of Pipe up to Bottom of Sub Grade layer and Laying of Warning Tape of sewer line from MH-3.13.2 to MH-3.13.3 at Local Road # 26 Zone-B.	m	Package-01	83.80	90%	20%	15.084
16-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1269	Inspection of Sand,Backfill around & above of Pipe up to Bottom of Sub Grade layer and Laying of Warning Tape of sewer line from MH-3.13.3 to MH-3.13.4 at Local Road # 26 Zone-B.	m	Package-01	83.80	90%	20%	15.084
17-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1280	Inspection of Sand,Backfill around & above of Pipe up to Bottom of Sub Grade layer and Laying of Warning Tape of sewer line from MH-3.28.3 to MH-3.28.2 at Local Road # 23 Zone-B.	m	Package-01	98.80	90%	20%	17.784
19-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1305	Leak Test GRP pipe (Dia 200mm) Sewer line 1 at local road # 15 from MH-1.20 to MH-1.19 in Zone A.	m	Package-01	93.50	90%	20%	16.830
19-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1304	Leak Test GRP pipe (Dia 200mm) Sewer line 1 at local road # 15 from MH-1.21 to MH-1.20 in Zone A.	m	Package-01	94.80	90%	20%	17.064
19-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1297	Leak Test GRP pipe (Dia 200mm) Sewer line 1 at local road # 14 from MH-1.18 to MH-1.17 in Zone A.	m	Package-01	62.60	90%	20%	11.268
19-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1296	Leak Test GRP pipe (Dia 200mm) Sewer line 1 at local road # 14 from MH-1.19 to MH-1.18 in Zone A.	m	Package-01	76.40	90%	20%	13.752
18-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1295	Sand bedding and Installation of GRP pipe (Dia 200mm) Sewer line 2 from MH-2.22 to MH-2.21 at local road # 01 Zone A.	m	Package-01	93.80	90%	45%	37.989
18-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1294	Sand bedding and Installation of GRP pipe (Dia 200mm) Sewer line 2 from MH-2.23 to MH-2.22 at local road # 01 Zone A.	m	Package-01	93.80	90%	45%	37.989
18-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1293	Sand bedding and Installation of GRP pipe (Dia 200mm) Sewer line 2 from MH-2.24 to MH-2.23 at local road # 01 Zone A.	m	Package-01	98.80	90%	45%	40.014
16-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1268	Inspection of Sand,Backfill around & above of Pipe up to Bottom of Sub Grade layer and Laying of Warning Tape of sewer line from MH-3.13.4 to MH-3.13.5 at Local Road # 26 Zone-B.	m	Package-01	83.80	90%	20%	15.084
15-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1257	Sand bedding and Installation of GRP pipe (Dia 200mm) Sewer line 1.15 from MH-1.15.1 to MH-1.15.2 at local road # 13 Zone A.	m	Package-01	73.80	90%	45%	29.889
05-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1108	Laying and Installation of GRP pipe (Dia 200mm) Sewer line 2.21.4 from MH-2.21.4.2 to MH-2.21.4.1 at local road # 11 Zone A	m	Package-01	78.80	90%	40%	28.368
27-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1107	Sand bedding Sewer line 2.21.4 from MH-2.21.4.2 to MH-2.21.4.1 at local road # 11 Zone A	m	Package-01	78.80	90%	5%	3.546
05-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1106	Laying and Installation of GRP pipe (Dia 200mm) Sewer line 2.21.4 from MH-2.21.4.3 to MH-2.21.4.2 at local road #11 Zone A.	m	Package-01	78.80	90%	40%	28.368
26-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1374	Leak Test of GRP Pipe (Dia 200mm) of Sewer line 3.23 from Manhole MH-3.23 to MH-3.23.1 at local Road # 24 in Zone B	m	Package-01	92.40	90%	20%	16.632
22-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1333	Sand bedding and Installation of GRP pipe (Dia 200mm) Sewer line 1.15 from MH-1.15 to MH-1.15.1 at local road # 13 Zone A.	m	Package-01	53.80	90%	45%	21.789

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
25-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1365	Sand bedding and Installation of GRP pipe (Dia 200mm) Sewer line 2.6 from MH-2.6.4 to MH-2.6.3 at local road # 07 Zone A.	m	Package-01	96.80	90%	45%	39.204
30-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1409	Leak Test Sewer line 1.15 from MH-1.15.2 to MH-1.15.3 at local road # 13 Zone A.	m	Package-01	73.80	90%	20%	13.284
08-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1482	Leak Test of GRP Pipe (Dia 200mm) of sewer line From Manhole MH-3.13.3 to MH-3.13.4 at local Road # 26 in Zone B	m	Package-01	83.80	90%	20%	15.084
06-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1449	Leak Test of GRP Pipe (Dia 200mm) of Sewer Line 2 From Manhole MH-2.22 to MH-2.21 at Local Road # 01 in Zone A	m	Package-01	93.80	90%	20%	16.884
06-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1448	Leak Test of GRP Pipe (Dia 200mm) of Sewer Line 2 From Manhole MH-2.23 to MH-2.22 at Local Road # 01 in Zone A	m	Package-01	93.80	90%	20%	16.884
06-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1447	Leak Test of GRP Pipe (Dia 200mm) of Sewer Line 2 From Manhole MH-2.24 to MH-2.23 at Local Road # 01 in Zone A	m	Package-01	98.80	90%	20%	17.784
12-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1512	Leak Test of GRP Pipe (Dia 200mm) of Sewer Line from Manhole MH-3.13.1 to MH-3.13.2 at local Road # 26 in Zone B	m	Package-01	83.70	90%	20%	15.066
12-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1508	Excavation,Sand bedding and Installation of GRP pipe (Dia 200mm) Sewer line 2.23 from MH-2.23.1 to MH-2.23 at local road # 10 Zone A.	m	Package-01	69.00	90%	60%	37.260
10-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1502	Excavation, Sand Bedding and Installation of GRP Pipe (Dia 200mm) of Sewer line from MH-3.13.6 to MH-3.14.5 at local Road # 26 in Zone B	m	Package-01	83.80	90%	60%	45.252
09-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1483	Leak Test GRP pipe (Dia200mm) sewer line 1.12 from MH-1.12.6 to MH-1.12.5 at local road # 08 Zone A.	m	Package-01	93.80	90%	20%	16.884
09-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1474	Leak Test GRP pipe (Dia200mm) sewer line 1.12 from MH-1.12.5 to MH-1.12.4 at local road # 08 Zone A.	m	Package-01	93.80	90%	20%	16.884
05-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1441	Excavation,Sand bedding and Installation of GRP pipe (Dia 200mm) Sewer line 2.23 from MH-2.23.2 to MH-2.23.1 at local road # 10 Zone A.	m	Package-01	68.80	90%	60%	37.152
12-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1363	Inspection of Sand Backfill around & above of Pipe up to Bottom of Sub Grade layer of sewer line from MH-3.23 to MH-3.23.1 at Local Road # 24 Zone-B.	m	Package-01	92.40	90%	20%	16.632
12-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1529	Inspection of Secondary line Sand Backfill around & above of Secondary Pipe to Bottom of Sub Grade layer and Laying of Warning Tape MH-1.17 to MH-1.16 at Local Road # 09 in Zone A.	m	Package-01	98.80	90%	20%	17.784
13-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1537	Excavation, Sand Bedding and Installation of GRP Pipe (Dia 200mm) of Sewer Line From Manhole MH-3.13.6 to MH-3.13.7 at local Road # 26 in Zone B	m	Package-01	83.80	90%	60%	45.252
14-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1548	Leak Test GRP pipe (Dia 200 mm) Sewer line 1 from MH-1.17 to MH-1.16 at local road # 09 Zone A	m	Package-01	98.80	90%	20%	17.784
14-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1557	Leak Test GRP pipe (Dia 200mm) Sewer line 2.23 from MH-2.23.2 to MH-2.23.1 at local road # 10 Zone A	m	Package-01	68.80	90%	20%	12.384
21-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1587	Inspection of Sand Backfill around & above of Pipe up to Bottom of Sub Grade layer of sewer line from MH-3.13.6 to MH-3.13.7 at Local Road # 26 Zone-B.	m	Package-01	83.80	90%	20%	15.084
21-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1589	Inspection of Sand Backfill around & above of Pipe up to Bottom of Sub Grade layer of sewer line from MH-3.13.6 to MH-3.13.5 at Local Road # 26 Zone-B.	m	Package-01	83.80	90%	20%	15.084
20-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1585	Leak Test of GRP Pipe (Dia 200mm) of Sewer Line From Manhole MH-3.13.5 to MH-3.13.6 at local Road # 26 in Zone B	m	Package-01	83.80	90%	20%	15.084
20-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1580	Leak Test of GRP Pipe (Dia 150mm) of Sewer Line 2.23 From Manhole MH-2.23.1 to MH-2.23 at local Road # 10 in Zone A	m	Package-01	68.00	90%	20%	12.240
27-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1105	Sand bedding Sewer line 2.21.4 from MH-2.21.4.3 to MH-2.21.4.2 at local road #11 Zone A.	m	Package-01	78.80	90%	5%	3.546
19-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1395	Inspection of Sand Backfill around & above of Pipe up to Bottom of Sub Grade layer of sewer line from MH-3.13 to MH-3.13.1 at Local Road # 26 Zone-B.	m	Package-01	48.40	90%	20%	8.712
19-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1399	Inspection of Sand Backfill around & above of Pipe up to Bottom of Sub Grade layer of sewer line from MH-3.13.1 to MH-3.13.2 at Local Road # 26 Zone-B.	m	Package-01	83.70	90%	20%	15.066

Data sensitivity - Public

الاستشـــــاري	المالك	المقاول
ايجس السعودية للاستشارات الهندسية	الهيئة السعودية للمدن الصناعية ومناطق التقنية	شركة مفرح مرزوق الحربي وشركاه المحدودة

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
13-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1542	Leak Test GRP pipe (Dia 150mm) Sewer line 1.15 from MH-1.12.5.1 to MH-1.15.2 at local road # 13 Zone-A.	m	Package-01	73.80	90%	20%	13.284
15-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1561	Sand bedding and Installation of GRP pipe (Dia 200mm0 Sewer line 1.12.3 from MH-1.12.3.4 to MH-1.12.3.3 at local road # 07 Zone A	m	Package-01	97.00	90%	45%	39.285
19-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1576	Leak Test of GRP Pipe (Dia 200mm) of Sewer Line From Manhole MH-3.13.6 to MH-3.13.7 at local Road # 26 in Zone B	m	Package-01	83.80	90%	20%	15.084
24-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1615	Inspection for Sand Backfill from Around & Top of Pipe to Bottom of Sub Grade layer of sewer line 2.23 from MH-2.23.1 to MH-2.23 at Local Road # 10 Zone-A.	m	Package-01	69.00	90%	20%	12.420
24-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1614	Inspection for Sand Backfill from Around & Top of Pipe to Bottom of Sub Grade layer of sewer line 2.23 from MH-2.23.2 to MH-2.23.1 at Local Road # 10 Zone-A.	m	Package-01	68.80	90%	20%	12.384
24-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1608	Inspection for Sand Backfill from Around & Top of Pipe to Bottom of Sub Grade layer of sewer line 2.21.6 from MH-2.21.6.3 to MH-2.21.6.2 at Local Road # 12 Zone-A.	m	Package-01	78.80	90%	20%	14.184
24-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1607	Inspection for Sand Backfill from Around & Top of Pipe to Bottom of Sub Grade layer of sewer line 2.21.6 from MH-2.21.6.2 to MH-2.21.6.1 at Local Road # 12 Zone-A.	m	Package-01	78.80	90%	20%	14.184
10-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1713	Leak Test of GRP pipe (Dia 200mm) Sewer line 2.6 from MH-2.6.4 to MH-2.6.3 at local road # 07 Zone A.	m	Package-01	96.80	90%	20%	17.424
10-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1705	Leak Test of GRP Pipe (Dia 200mm) of Sewer Line from Manhole MH-1.12.3.2 to1.12.3.3 at local Road # 01 in Zone A	m	Package-01	98.80	90%	20%	17.784
10-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1703	Leak Test of GRP Pipe (Dia 200mm) of Sewer Line 1.12.3 from Manhole MH-1.12.3.4 to MH-1.12.3.3 at local Road # 07 in Zone A	m	Package-01	97.00	90%	20%	17.460
10-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1701	Inspection for Sand Backfill from Around & Top of Pipe to Bottom of Sub Grade layer of sewer line 2 from MH-2.22 to MH-2.21 at Local Road # 1 Zone-A.	m	Package-01	93.80	90%	20%	16.884
10-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1700	Inspection for Sand Backfill from Around & Top of Pipe to Bottom of Sub Grade layer of sewer line 2 from MH-2.23 to MH-2.22 at Local Road # 1 Zone-A.	m	Package-01	93.80	90%	20%	16.884
26-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1816	Excavation, Sand Bedding and Installation of GRP Pipe (Dia 200mm) of Sewer Line From Manhole MH-2.29 to MH-2.30 at local road # 03 in Zone A	m	Package-01	84.00	90%	60%	45.360
26-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1817	Excavation, Sand Bedding and Installation of GRP Pipe (Dia 200mm) of Sewer Line From Manhole MH-2.30 to MH-2.31 at local road # 03 in Zone A	m	Package-01	84.00	90%	60%	45.360
27-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1829	Excavation, Sand Bedding and Installation of GRP Pipe (Dia 200mm) of Sewer Line From Manhole MH-2.28 to MH-2.29 local road # 03 in Zone A	m	Package-01	84.00	90%	60%	45.360
27-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1831	Excavation, Sand Bedding and Installation of GRP Pipe (Dia 200mm) of Sewer Line From Manhole MH-2.26 to MH-2.27 at local road # 03 in Zone A	m	Package-01	84.00	90%	60%	45.360
27-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1830	Excavation, Sand Bedding and Installation of GRP Pipe (Dia 200mm) of Sewer Line From Manhole MH-2.27 o MH-2.28 local road # 03 in Zone A	m	Package-01	84.00	90%	60%	45.360

Accumulative QTY		3,067.190
10% Retention QTY		0.000
Total Certified Accumulative QTY		3,067.190
Previous QTY		2,753.950
Current QTY		313.240
BOQ Quantity		4,052.000
90% Avalible Qty		3,646.800
Remaining avalible Qty		579.610

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
B5.33 31 00.07	#N/A	200mm Diameter						
26-Mar-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0009	Excavation of Sewer line at road # 19 at line 3 MH 3.46 to MH 3.47 length 78.2M in Zone B.	m	Package-01	78.200	90%	15%	10.557
28-Mar-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0015	Excavation of Sewer line1.12 MH 1.12.2 to MH 1.12.3 Zone A.	m	Package-01	68.400	90%	15%	9.234
16-Mar-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0031	Excavation of Sewer line road # 20 Line 3-42 from MH 3.42.1 to MH 3.42.2 Zone-B	m	Package-01	98.2	90%	15%	13.257
18-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0194	Excavation of sewer line 3.28 at local road # 23 from MH-3.28.1 to MH-3.28.2 in Zone B.	m	Package-01	98.8	90%	15%	13.338
16-Mar-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0020	Sand Bedding of sewage line at road # 19 from MH-3.46 to MH-3.47 Zone-B.	m	Package-01	78.2	90%	5%	3.519
18-Mar-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0049	Sand Bedding for sewer Line 1.12 from MH-1.12.1To MH-1.12.3 in Zone A	m	Package-01	67.8	90%	5%	3.051
05-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0152	Laying of GRP Pipe of sewer line 1.2 at road # 1 MH-1.12.2 to MH-1.12.3 in Zone A.	m	Package-01	68.4	90%	40%	24.624
04-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0142	Sand around and above of sewer line 3 at road # 19 from MH 3.46 to MH 3.47 Zone-B.	m	Package-01	78.8	90%	5%	3.546
27-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0391	Sand bedding of sewer line 3.28 at local road # 23 from MH-3.28.1 to MH-3.28.2 in Zone B.	m	Package-01	98.8	90%	5%	4.446
16-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0258	Sand around and above sewer pipe 200mm line 1 from MH-1.12.2 to MH-1.12.3 at local road # 01 Zone A.	m	Package-01	68.4	90%	5%	3.078
21-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0067	Laying of GRP Pipe of Sewer Line -19 (MH 3.46 to MH 3.47) @Zone B (200 Dia)	m	Package-01	78.8	90%	40%	28.368
26-Mar-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0069	Lowering and laying of GRP Pipe Sewer line3 from MH 3.42.1 to MH 3.42.2 at road # 20 Zone-B.	m	Package-01	98.2	90%	40%	35.352
31-Mar-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0099	Leak test of sewer line 3, Zone B Road No 19,MH-3.46 TO MH-3.47	m	Package-01	78.8	90%	20%	14.184
27-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0392	Laying and Installation of GRP pipe sewer line 3.28 at local road # 23 from MH-3.28.1 to MH-3.28.2 in Zone B.	m	Package-01	98.8	90%	40%	35.568
21-May-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0600	Inspection for Sand Backfill from Around & Top of Pipe to Bottom of Sub Grade layer of sewer line 1.12 from MH-1.12.2 to MH-1.12.3 at Local Road	m	Package-01	68.4	90%	20%	12.312
18-May-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0425	Inspection for Sand Backfill Bottom of Sub Grade layer of sewer line 3 at Local Road # 19 from MH-3.46 to MH-3.47 Zone-B.	m	Package-01	78.8	90%	20%	14.184
30-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0377	Laying of GRP pipe sewer line 3.31 at local road # 22 from MH-3.31 to MH-3.31.1 in Zone B	m	Package-01	74.6	90%	60%	40.284
01-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0527	Sand bedding of Sewer line 1.12 at local road # 08 from MH-1.12.3 to MH-1.12.4 in Zone B	m	Package-01	93.8	90%	20%	16.884
01-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0390	Laying of GRP pipe sewer line 3.28 at local road # 23 from MH-3.28 to MH-3.28.1 in Zone B	m	Package-01	49.4	90%	60%	26.676
04-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0424	Laying of GRP pipe for Sewer Line -3 (MH 3.45 to MH 3.46) @Zone A (250 Dia) Road 19	m	Package-01	88.8	90%	60%	47.952
28-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0845	Excavation of sewer line 2.6 from MH-2.6.3 to MH-2.6.2 at local road # 07 Zone A.	m	Package-01	96.8	90%	15%	13.068
26-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0528	Laying and installation of GRP pipe (Dia 200mm) sewer line 1.12 at local road # 08 from MH-1.12.4 to MH-1.12.3 in Zone A	m	Package-01	93.8	90%	40%	33.768
02-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1190	Leak Test of GRP Pipe (Dia 200mm) of sewer line 3.28 from MH-3.28.1 to MH-3.28.2 at local Road # 23 in Zone B	m	Package-01	98.8	90%	20%	17.784
08-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1235	Inspection of Sand Backfill around & above of Pipe up to Bottom of Sub Grade layer of sewer line from MH-3.31 to MH-3.31.1 at Local Road # 22 Zone-B.	m	Package-01	74.6	90%	20%	13.428
09-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1240	Sand bedding Sewer line 1 from MH-1.16 to MH-1.15 at local road # 09 Zone A	m	Package-01	97.9	90%	5%	4.406
13-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1241	Laying and Installation of GRP pipe (Dia 200mm) Sewer line 1 from MH-1.16 to MH-1.15 at local road # 09 Zone A	m	Package-01	97.9	90%	40%	35.244
19-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1303	Leak Test of GRP Pipe (Dia 200mm) of Sewer line 3.28 From Manhole MH-3.28 to MH-3.28.1 at local Road # 23 in Zone B.	m	Package-01	49.4	90%	20%	8.892
09-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1239	Excavation of sewer line 1 from MH-1.16 to MH-1.15 at local road # 09 in Zone A.	m	Package-01	97.9	90%	15%	13.217
25-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1354	Leak Test of GRP Pipe (Dia 200mm) of sewer line 3.31 From Manhole MH-3.31 to MH-3.31.1 at local Road # 22 in Zone B	m	Package-01	74.6	90%	20%	13.428
25-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1366	Sand bedding and Installation of GRP pipe (Dia 200mm) Sewer line 2.6 from MH-2.6.3 to MH-2.6.2 at local road # 07 Zone A.	m	Package-01	96.8	90%	45%	39.204

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

الاستشـــــاري	المالك	المقاول
ايجس السعودية للاستشارات الهندسية	الهيئة السعودية للمدن الصناعية ومناطق التقنية	شركة مفرح مرزوق الحربي وشركاه المحدودة

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
30-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1412	Leak Test Sewer line 1 from MH-1.16 to MH-1.15 at local road # 09 Zone A	m	Package-01	97.9	90%	20%	17.622
12-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1358	Inspection of Sand Backfill around & above of Pipe up to Bottom of Sub Grade layer of sewer line from MH-3.28 to MH-3.28.1 at Local Road # 23 Zone-B.	m	Package-01	49.4	90%	20%	8.892
12-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1359	Inspection of Sand Backfill around & above of Pipe up to Bottom of Sub Grade layer of sewer line from MH-3.28.1 to MH-3.28.2 at Local Road # 23 Zone-B.	m	Package-01	98.8	90%	20%	17.784
12-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1530	Inspection of Secondary line Sand Backfill around & above of Secondary Pipe to Bottom of Sub Grade layer and Laying of Warning Tape MH-1.16 to MH-1.15 at Local Road # 09 in Zone A.	m	Package-01	97.9	90%	20%	17.622
10-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1712	Leak Test of GRP pipe (Dia 200mm) Sewer line 2.6 from MH-2.6.3 to MH-2.6.2 at local road # 07 Zone A.	m	Package-01	96.8	90%	20%	17.424
22-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1697-3	Excavation, Sand Bedding and Installation of GRP Pipe (Dia 200mm) of Sewer Crossing from Manhole MH-2.24 to MH2.25 at local Road # 03 in Zone A.	m	Package-01	16	90%	60%	8.640

Accumulative QTY			640.840
10% Retention QTY			0.000
Total Certified Accumulative QTY			640.840
Previous QTY			614.770
Current QTY			26.070
BOQ Quantity			1,579.000
90% Avalible Qty			1,421.100
Remaining avalible Qty			780.260

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
B5.33 31 00.08	#N/A	200mm Diameter						
22-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0208	Excavation of sewer line 2.28.2 at local road # 23 from MH-2.28.2 to MH-2.28.2.1 in Zone B.	m	Package-01	98.80	90%	15%	13.338
19-May-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0619	Excavation of sewer line 2.8 from MH-2.8.3 to MH-2.8.2 at local road # 06 Zone A.	m	Package-01	96.80	90%	15%	13.068
20-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0284	Sand Bedding of sewer line 3.42 at Local Road # 20 from MH-3.42 to MH-3.42.1 at Zone B	m	Package-01	40.000	90%	5%	1.800
09-May-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0430	Laying and Installation of GRP pipe (Dia 200mm) sewer line 3.42 at local road # 20 from MH-3.42 to MH-3.42.1 at Zone B	m	Package-01	36.000	90%	40%	12.960
01-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0550	Excavation of sewer line 2.8 from MH-2.8.2 to MH-2.8.1 at local road # 06 Zone A.	m	Package-01	96.80	90%	15%	13.068
25-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1367	Exacavtion ,Sand bedding and Installation of GRP pipe (Dia 200mm) Sewer line 2.6 from MH-2.6.2 to MH-2.6.1 at local road # 07 Zone A.	m	Package-01	96.80	90%	60%	52.272
25-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1368	Excavation ,Sand bedding and Installation of GRP pipe (Dia 200mm) Sewer line 2.6 from MH-2.6.1 to MH-2.6 at local road # 07 Zone A.	m	Package-01	74.40	90%	60%	40.176
30-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1407	Sand bedding and Installation of GRP pipe (Dia 200mm) Sewer line 2.8 from MH-2.8.2 to MH-2.8.1 at local road # 06 Zone A.	m	Package-01	96.80	90%	45%	39.204
30-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1408	Sand bedding and Installation of GRP pipe (Dia 200mm) Sewer line 2.8 from MH-2.8.3 to MH-2.8.2 at local road # 06 Zone A.	m	Package-01	96.80	90%	45%	39.204
07-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1463	Leak Test GRP pipe (Dia 200mm) Sewer line 2.8 from MH-2.8.3 to MH-2.8.2 at local road # 06 Zone A.	m	Package-01	96.80	90%	20%	17.424
07-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1462	Leak Test GRP pipe (Dia 200mm) Sewer line 2.8 from MH-2.8.2 to MH-2.8.1 at local road # 06 Zone A.	m	Package-01	96.80	90%	20%	17.424
10-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1714	Leak Test of GRP pipe (Dia 200mm) Sewer line 2.6 from MH-2.6.4 to MH-2.6.3 at local road # 07 Zone A.	m	Package-01	98.80	90%	20%	17.784
10-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1711	Leak Test of GRP pipe (Dia 200mm) Sewer line 2.6 from MH-2.6.1 to MH-2.6 at local road # 07 Zone A.	m	Package-01	74.40	90%	20%	13.392
					Accumulative QTY			291.110
					10% Retention QTY			0.000
					Total Certified Accumulative QTY			291.110
					Previous QTY			259.940
					Current QTY			31.170
					BOQ Quantity			446.000
					90% Avalible Qty			401.400
					Remaining avalible Qty			110.290
B5.33 31 00.09	#N/A	200mm Diameter						
06-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1458	Sand bedding ,Installation of GRP pipe (Dia 200mm) Sewer line 2.8 from MH-2.8.1 to MH-2.8 at local road # 06 Zone A	m	Package-01	74.400	90%	45%	30.132
10-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1704	Leak Test of of GRP pipe (Dia 200mm) Sewer line 2.8 from MH-2.8.1 to MH-2.8 at local road # 06 Zone A	m	Package-01	74.400	90%	20%	13.392

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المقاول

شركة مفرح مرزوق الحربي وشركاه المحدودة



المالك

الهيئة السعودية للمدن الصناعية ومناطق التقنية



الاستشـــــاري

ايجس السعودية للاستشارات الهندسية



المستخلص رقم (06) من الفتره 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
					Accumulative QTY			43.520
					10% Retention QTY			0.000
					Total Certified Accumulative QTY			43.520
					Previous QTY			30.130
					Current QTY			13.390
					BOQ Quantity			559.000
					90% Avalible Qty			503.100
					Remaining avalible Qty			459.580

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

الاستشـــــاري	المالك	المقاول
ايجس السعودية للاستشارات الهندسية	الهيئة السعودية للمدن الصناعية ومناطق التقنية	شركة مفرح مرزوق الحربي وشركاه المحدودة

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
B5.33 31 00.11	#N/A	250mm Diameter						
01-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0594	Inspection for Sand Backfill from Around &Top of Pipe to Bottom of Sub Grade layer of sewer line 1 from MH-1.10 to MH-1.11 at Local Road # 01 Zone-A.	m	Package-01	85.900	90%	100%	77.310
29-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0853	Excavation of sewer line 2.21 from MH-2.21.3 to MH-2.21.2 at local road # 04 Zone A.	m	Package-01	75.300	90%	10%	6.777
16-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1002	Laying and Installation of GRP pipe (Dia 250mm) Sewer line 2.21 from MH-2.21.3 to MH-2.21.2 at local road # 04 Zone A.	m	Package-01	75.300	90%	45%	30.497
16-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1001	Sand bedding Sewer line 2.21 from MH-2.21.3 to MH-2.21.2 at local road # 04 Zone A.	m	Package-01	75.300	90%	5%	3.389
06-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1222	Leak Test Sewer line 2.21 from MH-2.21.3 to MH-2.21.2 at local road # 04 Zone A.	m	Package-01	75.300	90%	20%	13.554
					Accumulative QTY			131.530
					10% Retention QTY			0.000
					Total Certified Accumulative QTY			18.000
					Previous QTY			18.000
					Current QTY			0.000
					BOQ Quantity			20.000
					90% Avalible Qty			18.000
					Remaining avalible Qty			0.000

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
B5.33 31 00.12	#N/A	250mm Diameter						
28-Mar-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0001	Excavation of Sewer line 1.12 MH 1.12 to MH 1.12.1 in Zone A.	m	Package-01	86.50	90%	15%	11.678
28-Mar-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0003	Excavation of Sewer line 1 MH 1.12 to MH 1.13 in Zone A.	m	Package-01	64.20	90%	15%	8.667
06-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0160	Sand Bedding of sewer line 1.12 at road # 1 MH-1.12 to MH-1.13 in Zone A.	m	Package-01	64.200	90%	5%	2.889
26-Mar-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0066	Sand Bedding of sewer line at road # 1 MH 1.11 to MH-1.12 in Zone A.	m	Package-01	85.900	90%	5%	3.866
16-Mar-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0257	Sand around and above sewer pipe (250mm) line 1 from MH-1.11 to MH-1.12 at local road # 01 Zone A.	m	Package-01	86.600	90%	5%	3.897
29-Mar-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0146	Inspection for Installation of GRP Pipe Sewer line1 from MH 1.11 to MH 1.12 at road # 1 Zone-A.	m	Package-01	86.500	90%	40%	31.140
21-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0165	Laying of GRP pipe for Sewer line 1 from to MH-1.12 to MH-1.13 At Local Road # 1 Zone-A.	m	Package-01	64.200	90%	40%	23.112
14-May-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0568	Excavation of sewer line 3.16 at Local Road # 26 from MH-3.16.4 to MH-3.16.5 in Zone B.	m	Package-01	70.700	90%	15%	9.545
21-May-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0595	Inspection for Sand Backfill from Around & Top of Pipe to Bottom of Sub Grade layer of sewer line 1 from MH-1.11 to MH-1.12 at Local Road # 01	m	Package-01	86.500	90%	20%	15.570
23-May-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0616	Laying and Installation of GRP pipe (Dia 250mm) Sewer line 3.16 at local road # 26 from MH-3.16.5 to 3.16.4 in Zone B	m	Package-01	70.700	90%	40%	25.452
23-May-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0615	Sand bedding sewer line 3.16 at local road # 26 from MH-3.16.5 to MH-3.16.4 in Zone B	m	Package-01	70.700	90%	5%	3.182
04-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0684	Inspection for Sand Backfill from Around & Top of Pipe to Bottom of Sub Grade layer of sewer line 1 from MH-1.12 to MH-1.13at Local Road # 01	m	Package-01	64.200	90%	20%	11.556
05-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0155	Leak Test of GRP pipe for sewer line 1, MH-1.11 to MH-1.12, road no #1 zone A	m	Package-01	86.500	90%	20%	15.570
01-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0614	Laying and Installation of GRP pipe (Dia 250mm) Sewer Line 3.16 at local road # 26 from MH-3.16.4 to MH-3.16.3 in Zone B	m	Package-01	79.400	90%	60%	42.876
28-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0844	Excavation of sewer line 1 from MH-1.14 to MH-1.13 at local road # 09 Zone A.	m	Package-01	56.000	90%	15%	7.560
24-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0826	Excavation of sewer line 2.21 from MH-2.21.1 to MH-2.21 at local road # 04 Zone A.	m	Package-01	75.900	90%	15%	10.247
24-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0827	Excavation of sewer line 2.21 from MH-2.21.2 to MH-2.21.1 at local road # 04 Zone A.	m	Package-01	75.300	90%	15%	10.166
16-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0999	Sand bedding Sewer line 2.21 from MH-2.21.2 to MH-2.21.1 at local road # 04 Zone A.	m	Package-01	75.300	90%	5%	3.389
16-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0997	Sand bedding Sewer line 2.21 from MH-2.21.1 to MH-2.21 at local road # 04 Zone A.	m	Package-01	75.900	90%	5%	3.416
23-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0998	Installation of GRP Pipe for Sewer Line - 2.21 from (MH 2.21.1 to MH 2.21) @ Zone A at Local Road # 04 (250 Dia)	m	Package-01	75.900	90%	40%	27.324
23-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1000	Installation of GRP Pipe for Sewer Line - 2.21 from (MH 2.21.1 to MH 2.21.2) @ Zone A at Local Road # 04 (250 Dia)	m	Package-01	75.300	90%	40%	27.108
21-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1036	Sand Bedding of Sewer Line - 1 from (MH 1.13 to MH 1.14) @ Zone A at Local Road # 09 (250 Dia)	m	Package-01	56.000	90%	5%	2.520
21-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1037	Installation of GRP Pipe for Sewer Line - 1 from (MH 1.13 to MH 1.14) @ Zone A at Local Road # 09 (250 Dia)	m	Package-01	56.000	90%	40%	20.160
30-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1099	Inspection of Sand Backfill around & above of Pipe up to Bottom of Sub Grade layer of sewer line from MH-3.16.3 to MH-3.16.4 at Local Road # 26 Zone-B.	m	Package-01	79.400	90%	20%	14.292
01-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1167	Inspection of Sand Backfill around & above of Pipe up to Bottom of Sub Grade layer of sewer line from MH-3.16.4 to MH-3.16.5 at Local Road # 26 Zone-B.	m	Package-01	70.700	90%	20%	12.726
16-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1261	Leak Test Sewer line 2.21 from MH-2.21.2 to MH-2.21.1 at local road # 04 Zone A.	m	Package-01	75.300	90%	20%	13.554
19-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1311	Leak Test GRP pipe (Dia 250mm) Sewer line 1 at local road # 09 from MH-1.14 to MH-1.13 in Zone A.	m	Package-01	56.000	90%	20%	10.080

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

المقاول
شركة مفرح مرزوق الحربي وشركاه المحدودة

المالك
الهيئة السعودية للمدن الصناعية ومناطق التقنية

الاستشـــــاري
ايجس السعودية للاستشارات الهندسية

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
03-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1428	Leak Test of GRP Pipe (Dia 250mm) of Sewer line 3.16 From Manhole MH-3.16.4 to MH-3.16.3 at local Road # 26 in Zone B	m	Package-01	79.400	90%	20%	14.292
01-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1417	Leak Test of GRP Pipe (Dia 250mm) sewer line 3.16 From Manhole MH-3.16.5 to MH-3.16.4 at local Road # 26 in Zone B	m	Package-01	70.700	90%	20%	12.726
12-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1532	Inspection of Secondary line Sand Backfill around & above of Secondary Pipe to Bottom of Sub Grade layer and Laying of Warning Tape MH-1.14 to MH-1.13 at Local Road # 09 in Zone A.	m	Package-01	56.000	90%	20%	10.080
					Accumulative QTY			408.640
					10% Retention QTY			0.000
					Total Certified Accumulative QTY			285.300
					Previous QTY			285.300
					Current QTY			0.000
					BOQ Quantity			317.000
					90% Avalible Qty			285.300
					Remaining avalible Qty			0.000

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

الاستشـــــاري	المالك	المقاول
ايجس السعودية للاستشارات الهندسية	الهيئة السعودية للمدن الصناعية ومناطق التقنية	شركة مفرح مرزوق الحربي وشركاه المحدودة

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
B5.33 31 00.13	#N/A	250mm Diameter						
25-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0359	Excavation of sewer line 1 from MH-1.14 to MH-1.15 at local road # 09 Zone-A.	m	Package-01	56.80	90%	15%	7.668
22-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1045	Laying and Installation of GRP pipe (Dia 250mm) Sewer line 1 from MH-1.14 to MH-1.15 at local road # 09 Zone-A.	m	Package-01	56.80	90%	40%	20.448
22-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1044	Sand bedding Sewer line 1 from MH-1.14 to MH-1.15 at local road # 09 Zone-A	m	Package-01	56.80	90%	5%	2.556
12-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1531	Inspection of Secondary line Sand Backfill around & above of Secondary Pipe to Bottom of Sub Grade layer and Laying of Warning Tape MH-1.15 to MH-1.14 at Local Road # 09 in Zone A	m	Package-01	56.80	90%	20%	10.224
					Accumulative QTY			40.900
					10% Retention QTY			0.000
					Total Certified Accumulative QTY			9.000
					Previous QTY			9.000
					Current QTY			0.000
					BOQ Quantity			10.000
					90% Avalible Qty			9.000
					Remaining avalible Qty			0.000

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

الاستشـــــاري
ايجس السعودية للاستشارات الهندسية

المالك
الهيئة السعودية للمدن الصناعية ومناطق التقنية

المقاول
شركة مفرح مرزوق الحربي وشركاه المحدودة

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
B5.33 31 00.14	#N/A	250mm Diameter						
01-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0130	Excavation of Sewer line-3 local road # 21 fom MH-3.33 to MH-3.34 at Zone B.	m	Package-01	74.40	90%	15%	10.044
13-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0212	Sand Bedding of sewer line 3 at local road # 21 MH-3.33 to MH-3.34 in Zone B.	m	Package-01	74.40	90%	5%	3.348
01-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0584	Excavation of Sewer Line 3 from (MH 3.35 to MH-3.36 @ Local Road # 21 Zone B (250 Dia)	m	Package-01	88.70	90%	15%	11.975
01-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0213	Sand Bedding of sewer line 3 at local road # 21 MH-3.34 to MH-3.35 in Zone B.	m	Package-01	74.40	90%	20%	13.392
08-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0954	Laying and Installation of GRP pipe (Dia 250mm) Sewer line 3 at Local Road # 21 from MH-3.36 to MH-3.35 in Zone B.	m	Package-01	88.70	90%	40%	31.932
08-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0953	Sand bedding Sewer line 3 at Local Road # 21 from MH-3.36 to MH-3.35 in Zone B	m	Package-01	88.70	90%	5%	3.992
26-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0665	Laying and Installation of GRP pipe (Dia 250mm) Sewer line-3 local road # 21 from MH-3.35 to MH-3.34 at Zone B	m	Package-01	74.40	90%	40%	26.784
04-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0666	Laying and Installation of GRP pipe (Dia 250mm) sewer line 3 at local road #21 MH-3.34 to MH-3.33 in Zone B.	m	Package-01	74.40	90%	40%	26.784
08-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1234	Inspection of Sand Backfill around & above of Pipe up to Bottom of Sub Grade layer of sewer line from MH-3.35 to MH-3.36 at Local Road # 21 Zone-B.	m	Package-01	88.70	90%	20%	15.966
08-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1233	Inspection of Sand Backfill around & above of Pipe up to Bottom of Sub Grade layer of sewer line from MH-3.34 to MH-3.35 at Local Road # 21 Zone-B.	m	Package-01	74.40	90%	20%	13.392
08-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1232	Inspection of Sand Backfill around & above of Pipe up to Bottom of Sub Grade layer of sewer line from MH-3.33 to MH-3.34 at Local Road # 21 Zone-B.	m	Package-01	74.40	90%	20%	13.392
12-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1260	Leak Test of GRP Pipes (Dia 250mm) of Sewer Line 3 from MH-3.36 to MH-3.35 at local Road # 21 in Zone B	m	Package-01	88.70	90%	20%	15.966
27-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1097	Leak test of Sewer Line 3 from Manhole MH-3.33 to MH-3.34 at Road # 21 in Zone B	m	Package-01	74.40	90%	20%	13.392
27-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1043	Leak Test Sewer line-3 local road # 21 from MH-3.35 to MH-3.34 at Zone B	m	Package-01	74.40	90%	20%	13.392
					Accumulative QTY			213.750
					10% Retention QTY			0.000
					Total Certified Accumulative QTY			213.750
					Previous QTY			213.750
					Current QTY			0.000
					BOQ Quantity			606.000
					90% Avalible Qty			545.400
					Remaining avalible Qty			331.650

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

الاستشـــــاري	المالك	المقاول
ايجس السعودية للاستشارات الهندسية	الهيئة السعودية للمدن الصناعية ومناطق التقنية	شركة مفرح مرزوق الحربي وشركاه المحدودة

المستخلص رقم (06) من الفتره 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
B5.33 31 00.15	#N/A	250mm Diameter						
			m	Package-01	-	90%	15%	0.000
			m	Package-01	-	90%	5%	0.000
			m	Package-01	-	90%	15%	0.000
					Accumulative QTY			0.000
					10% Retention QTY			0.000
					Total Certified Accumulative QTY			0.000
					Previous QTY			0.000
					Current QTY			0.000
					BOQ Quantity			528.000
					90% Avalible Qty			475.200
					Remaining avalible Qty			475.200

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
B5.33 31 00.18	#N/A	300mm Diameter						
29-Mar-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0078	Excavation of Sewer Line 2 at Local Road #01 from MH 2.18 TO MH 2.19 at Zone A	m	Package-01	55.30	90%	15%	7.466
30-Mar-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0092	Sand Bedding of sewer line 2 at road # 1 from MH 2.18 to MH-2.19 in Zone A.	m	Package-01	55.30	90%	5%	2.489
14-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0219	Laying GRP pipe sewer line 2 at local road # 1 from MH-2.18 to MH-2.19 in Zone A.	m	Package-01	55.30	90%	40%	19.908
21-May-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0598	Inspection for Sand Backfill from Around & Top of Pipe to Bottom of Sub Grade layer of sewer line 2 from MH-2.18 to MH-2.19 at Local Road # 01	m	Package-01	55.30	90%	20%	9.954
01-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0272	Laying of GRP pipe for Sewer Line -2 (MH 2.16 to MH 2.17) @Zone A (300 Dia)	m	Package-01	98.00	90%	60%	52.920
01-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0597	Backfilling Bottom of Subgrade Level for Sewer Line -2 (MH 2.17 to MH 2.18) @Zone A (300 Dia)	m	Package-01	57.40	90%	80%	41.328
06-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0945	Excavation of sewer line 2 from MH-2.21 to MH-2.20 at local road # 01 Zone A.	m	Package-01	65.20	90%	15%	8.802
18-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1026	Excavation of Sewer Line -2 (MH 2.19 to MH 2.20) @Zone A (300 Dia) Road 01	m	Package-01	67.30	90%	15%	9.086
18-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1292	Sand bedding and Installation of GRP pipe (Dia 300mm) Sewer line 2 from MH-2.20 to MH-2.19 at local road # 01 Zone A.	m	Package-01	67.30	90%	45%	27.257
18-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1291	Sand bedding and Installation of GRP pipe (Dia 300mm) Sewer line 2 from MH-2.21 to MH-2.20 at local road # 01 Zone A.	m	Package-01	65.20	90%	45%	26.406
06-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1451	Leak Test of GRP Pipe (Dia 300mm) of Sewer Line 2 From Manhole MH-2.21 to MH-2.20 at Local Road # 01 in Zone A	m	Package-01	65.20	90%	20%	11.736
06-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1450	Leak Test of GRP Pipe (Dia 300mm) of Sewer Line 2 From Manhole MH-2.20 to MH-2.19 at Local Road # 01 in Zone A	m	Package-01	67.30	90%	20%	12.114
12-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1521	Inspection of Secondary line Sand Backfill around & above of Secondary Pipe to Bottom of Sub Grade layer and Laying of Warning Tape MH-2.20 to MH-2.19 at Local Road # 01 in Zone A.	m	Package-01	67.30	90%	20%	12.114
12-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1522	Inspection of Secondary line Sand Backfill around & above of Secondary Pipe to Bottom of Sub Grade layer and Laying of Warning Tape MH-2.21 to MH-2.20 at Local Road # 01 in Zone A.	m	Package-01	65.20	90%	20%	11.736
13-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1514	Excavation,Sand bedding and Installation of GRP pipe (Dia 300mm) Sewer line 2 from MH-2.9 to MH-2.8 at local road # 03 Zone-A.	m	Package-01	93.80	90%	60%	50.652
12-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1515	Excavation,Sand bedding and Installation of GRP pipe (Dia 300mm) Sewer line 2 from MH-2.10 to MH-2.9 at local road # 03 Zone-A.	m	Package-01	93.80	90%	60%	50.652
27-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1834	Inspection for Sand Backfill from Around & Top of Pipe to Bottom of Sub Grade layer of sewer line from MH-2.13 to MH-2.12 at Local Road # 05 Zone-A.	m	Package-01	96.80	90%	20%	17.424
27-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1835	Inspection for Sand Backfill from Around & Top of Pipe to Bottom of Sub Grade layer of sewer line from MH-2.14 to MH-2.13 at Local Road # 05 Zone-A.	m	Package-01	96.80	90%	20%	17.424
27-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1836	Inspection for Sand Backfill from Around & Top of Pipe to Bottom of Sub Grade layer of sewer line from MH-2.15 to MH-2.14 at Local Road # 05 Zone-A.	m	Package-01	96.80	90%	20%	17.424
25-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1805	Leak Test of GRP Pipe (Dia 300mm) of Sewer Line From Manhole MH-2.15 to MH-2.16 at local road # 05 in Zone A	m	Package-01	96.80	90%	20%	17.424
25-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1804	Leak Test of GRP Pipe (Dia 300mm) of Sewer Line From Manhole MH-2.14 to MH-2.15 at local road # 05 in Zone A	m	Package-01	96.80	90%	20%	17.424
24-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1797	Leak Test of GRP Pipe (Dia 300mm) of Sewer Line From Manhole MH-2.13 to MH-2.14 at local road # 05 in Zone A	m	Package-01	96.80	90%	20%	17.424
24-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1796	Leak Test of GRP Pipe (Dia 300mm) of Sewer Line From Manhole MH-2.12 to MH-2.13 at local road # 05 in Zone A	m	Package-01	96.80	90%	20%	17.424
22-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1776	Excavation, Sand Bedding and Installation of GRP Pipe (Dia 300mm) of Sewer Line From Manhole MH-2.14 to MH-2.15 at local road # 05 in Zone A	m	Package-01	96.80	90%	60%	52.272
20-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1770	Excavation ,sand bedding & installation of GRP Pipe (Dia 300mm) of Sewer Line From Manhole MH-2.15 to MH-2.16 at local Road # 05 in Zone A	m	Package-01	96.80	90%	60%	52.272

المقاول/ شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المقاول
شركة مفرح مرزوق الحربي وشركاه المحدودة

المالك
الهيئة السعودية للمدن الصناعية ومناطق التقنية

الاستشـــــاري
ايجس السعودية للاستشارات الهندسية

المستخلص رقم (06) من الفتره 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
19-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1741	Excavation, Sand Bedding and Installation of GRP Pipe (Dia 300mm) of Sewer Line From Manhole MH-2.13 to MH-2.14 at local Road # 05 in Zone A	m	Package-01	96.80	90%	60%	52.272
19-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1740	Excavation, Sand Bedding and Installation of GRP Pipe (Dia 300mm) of Sewer Line From Manhole MH-2.12 to MH-2.13 at local Road # 05 in Zone A	m	Package-01	96.80	90%	60%	52.272
					Accumulative QTY			685.680
					10% Retention QTY			0.000
					Total Certified Accumulative QTY			685.680
					Previous QTY			354.620
					Current QTY			331.060
					BOQ Quantity			776.000
					90% Avalible Qty			698.400
					Remaining avalible Qty			12.720

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

الاستشـــــاري
ايجس السعودية للاستشارات الهندسية

المالك
الهيئة السعودية للمدن الصناعية ومناطق التقنية

المقاول
شركة مفرح مرزوق الحربي وشركاه المحدودة

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
B5.33 31 00.19	#N/A	300mm Diameter						
13-May-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0561	Excavation of sewer line 3.16 at Locat Road # 26 from MH-3.16.2 to MH-3.16.3 in Zone B.	m	Package-01	98.80	90%	15%	13.338
01-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0560	Excavation of Sewer Line 3.16 from MH 3.16.1 to MH 3.16.2 at Local Road # 26 Zone B	m	Package-01	98.80	90%	15%	13.338
26-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0756	sand bedding sewer line 3.16 at local road # 26 from MH-3.16.1 to MH-3.16.2 in Zone B	m	Package-01	98.80	90%	5%	4.446
26-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0757	Laying and installation of GRP Pipe (Dia 300mm)Sewer Line 3.16 at local Road # 26 From MH-3.16.1 to MH-3.16.2 in Zone B	m	Package-01	98.80	90%	40%	35.568
16-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0758	sand bedding of GRP pipe sewer line 3.16 at local road # 26 from MH-3.16.2 to MH-3.16.3 in Zone B.	m	Package-01	98.80	90%	5%	4.446
16-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0759	Laying and Installation of GRP Pipe (Dia 300mm)sewer line 3.16 at local road # 26 from MH-3.16.2 to MH-3.16.3 in Zone B	m	Package-01	98.80	90%	40%	35.568
30-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1098	Inspection of Sand Backfill around & above of Pipe up to Bottom of Sub Grade layer of sewer line from MH-3.16.2 to MH-3.16.3 at Local Road # 26 Zone-B.	m	Package-01	98.80	90%	20%	17.784
01-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1166	Inspection of Sand Backfill around & above of Pipe up to Bottom of Sub Grade layer of sewer line from MH-3.16.1 to MH-3.16.2 at Local Road # 26 Zone-B.	m	Package-01	98.80	90%	20%	17.784
14-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1549	Leak Test GRP pipe (Dia 300 mm) of Sewer line from Manhole MH-3.16.2 to MH-3.16.3 at local road # 26 Zone B	m	Package-01	98.80	90%	20%	17.784
15-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1560	Leak Test of GRP Pipe (Dia 300mm) of Sewer Line From Manhole MH-3.16.1 to MH-3.16.2 at local Road # 26 in Zone B	m	Package-01	98.80	90%	20%	17.784
27-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1833	Inspection for Sand Backfill from Around & Top of Pipe to Bottom of Sub Grade layer of sewer line from MH-2.12 to MH-2.11 at Local Road # 05 Zone-A.	m	Package-01	96.80	90%	20%	17.424
24-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1795	Leak Test of GRP Pipe (Dia 300mm) of Sewer Line From Manhole MH-2.11 to MH-2.12 at local Road # 05 in Zone A	m	Package-01	96.80	90%	20%	17.424
24-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1794	Leak Test of GRP Pipe (Dia 300mm) of Sewer Line From Manhole MH-2.10 to MH-2.11 at local Road # 05 in Zone A	m	Package-01	74.41	90%	20%	13.394
19-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1739	Excavation, Sand Bedding and Installation of GRP Pipe (Dia 300mm) of Sewer Line From Manhole MH-2.11 to MH-2.12 at local Road # 05 in Zone A	m	Package-01	96.80	90%	60%	52.272
19-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1738	Excavation, Sand Bedding and Installation of GRP Pipe (Dia 300mm) of Sewer Line From Manhole MH-2.10 to MH-2.11 at local Road #05 in Zone A	m	Package-01	74.41	90%	60%	40.181
					Accumulative QTY			318.540
					10% Retention QTY			0.000
					Total Certified Accumulative QTY			318.540
					Previous QTY			177.840
					Current QTY			140.700
					BOQ Quantity			733.000
					90% Avalible Qty			659.700
					Remaining avalible Qty			341.160

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

الاستشـــــاري
ايجس السعودية للاستشارات الهندسية

المالك
الهيئة السعودية للمدن الصناعية ومناطق التقنية

المقاول
شركة مفرح مرزوق الحربي وشركاه المحدودة

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
B5.33 31 00.20	#N/A	300mm Diameter						
16-May-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0495	Excavation of Sewer Line 3.16 at Local Road # 26 from MH-3.16 to 3.16.1 Zone B.	m	Package-01	98.80	90%	15%	13.338
16-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0754	sand bedding sewer line 3.16 at local road # 26 from MH-3.16 to MH-3.16.1 at Zone B	m	Package-01	98.80	90%	5%	4.446
16-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0755	Lowering and installation of GRP Pipe (Dia 300mm) sewer line 3.16 at local road # 26 from MH-3.16 to MH-3.16.1 Zone B	m	Package-01	98.80	90%	40%	35.568
01-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1165	Inspection of Sand Backfill around & above of Pipe up to Bottom of Sub Grade layer of sewer line from MH-3.16 to MH-3.16.1 at Local Road # 26 Zone-B.	m	Package-01	98.80	90%	20%	17.784
01-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1637	Leak Test of GRP Pipe (Dia 300mm) of Sewer Line from Manhole MH-3.16 to MH-3.16.1 at local road # 26 in Zone B	m	Package-01	98.80	90%	20%	17.784
					Accumulative QTY			88.920
					10% Retention QTY			0.000
					Total Certified Accumulative QTY			88.920
					Previous QTY			71.140
					Current QTY			17.780
					BOQ Quantity			200.000
					90% Avalible Qty			180.000
					Remaining avalible Qty			91.080

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

الاستشـــــاري
ايجس السعودية للاستشارات الهندسية

المالك
الهيئة السعودية للمدن الصناعية ومناطق التقنية

المقاول
شركة مفرح مرزوق الحربي وشركاه المحدودة

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
B5.33 31 00.26	#N/A	400mm Diameter						
20-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0203	Excavation of sewer line 2 at local road # 03 from MH-2.4 to MH-2.5 in Zone A.	m	Package-01	78.40	90%	15%	10.584
01-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0334	Sand bedding of sewer line 2 at local road # 03 from MH-2.5 to MH-2.6 in Zone A	m	Package-01	93.80	90%	20%	16.884
01-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0329	Sand bedding of sewer line 2 at local road # 03 from MH-2.6 to MH-2.7 in Zone A	m	Package-01	93.80	90%	20%	16.884
01-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0526	Laying of GRP pipe (Dia 400mm) Sewer line 3 at local road # 25 from MH-3.28 to MH-3.29 in Zone B	m	Package-01	75.80	90%	60%	40.932
01-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0535	Laying of GRP pipe (Dia 400 mm) Sewer line 3 local road # 25 from MH-3.33 to MH-3.32 in Zone B	m	Package-01	94.50	90%	60%	51.030
05-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0904	Laying and Installation of GRP pipe (Dia 400mm) Sewer line 2 at local road # 03 from MH-2.6 to MH-2.5 in Zone A.	m	Package-01	93.80	90%	40%	33.768
05-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0905	Laying and Installation of GRP pipe (Dia 400mm) sewer line 2 at local road # 03 from MH-2.6 to MH-2.7 in Zone A	m	Package-01	93.80	90%	40%	33.768
28-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0849	Sand bedding sewer line 2 at local road # 03 from MH-2.5 to MH-2.4 in Zone A.	m	Package-01	78.40	90%	5%	3.528
05-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0850	Laying of GRP pipe (Dia 400mm) Sewer Line 2 road 3 (MH -2.4 to MH-2.5) @Zone A (400 Dia)	m	Package-01	78.40	90%	40%	28.224
19-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1288	Leak Test of Sewer Line 3 From Manhole MH-3.28 to MH-3.29 at Local Road # 25 in Zone B	m	Package-01	75.80	90%	20%	13.644
10-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1364	Inspection of Sand Backfill around & above of Pipe up to Bottom of Sub Grade layer of sewer line from MH-3.28 to MH-3.29 at Local Road # 25 Zone-B.	m	Package-01	75.80	90%	20%	13.644
					Accumulative QTY			262.890
					10% Retention QTY			0.000
					Total Certified Accumulative QTY			262.890
					Previous QTY			262.890
					Current QTY			0.000
					BOQ Quantity			425.000
					90% Avalible Qty			382.500
					Remaining avalible Qty			119.610

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
B5.33 31 00.27	#N/A	400mm Diameter						
18-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0262	Excavation of Sewer line 3 at Local Road # 25 from MH-3.32 to MH-3.31 in Zone B.	m	Package-01	94.60	90%	15%	12.771
18-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0261	Excavation of Sewer line 3 at Local Road # 25 from MH-3.31 to MH-3.30 in Zone B.	m	Package-01	74.80	90%	15%	10.098
25-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0358	Excavation of sewer line 2 from MH-2.7 to MH-2.8 at local road # 03 Zone-A.	m	Package-01	93.80	90%	15%	12.663
22-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0312	Sand bedding sewer line3 at local road #25 from MH-3.30 to MH-3.29 in zone B	m	Package-01	75.80	90%	5%	3.411
22-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0311	Sand bedding sewer line3 at local road #25 from MH-3.32 to MH-3.31 in zone B	m	Package-01	94.60	90%	5%	4.257
22-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0310	Sand bedding sewer line3 at local road #25 from MH-3.31 to MH-3.30 in zone B	m	Package-01	74.80	90%	5%	3.366
12-May-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0534	Laying and Installation of GRP pipe (Dia 400mm) Sewer line 3 local road # 25 from MH-3.32 to MH-3.31 in Zone B	m	Package-01	94.60	90%	40%	34.056
11-May-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0525	Laying and installation of GRP pipe (Dia 400mm) sewer line 3 at local road # 25 from MH-3.30 to MH-3.29 in Zone B	m	Package-01	75.80	90%	40%	27.288
11-May-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0524	Laying and installation of GRP pipe (Dia 400mm) sewer line 3 at local road # 25 from MH-3.31 to MH-3.30 in Zone B	m	Package-01	74.80	90%	40%	26.928
18-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0260	Excavation of Sewer line 3 at Local Road # 25 from MH-3.30 to MH-3.29 in Zone B.	m	Package-01	75.80	90%	15%	10.233
12-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1513	Sand bedding and Installation of GRP pipe (Dia 400mm) Sewer line 2 from MH-2.8 to MH-2.7 at local road # 03 Zone-A.	m	Package-01	93.80	90%	45%	37.989
					Accumulative QTY			183.060
					10% Retention QTY			0.000
					Total Certified Accumulative QTY			183.060
					Previous QTY			183.060
					Current QTY			0.000
					BOQ Quantity			612.000
					90% Avalible Qty			550.800
					Remaining avalible Qty			367.740

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
B5.33 31 00.32	#N/A	500mm Diameter						
25-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0353	Excavation of sewer line 3 at local road # 27 from MH-3.19 to MH-3.20 in Zone B.	m	Package-01	78.30	90%	15%	10.571
14-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0246	Excavation of sewer line 3 at local road # 24 from MH-3.23 to MH-3.24 in Zone B.	m	Package-01	68.80	90%	15%	9.288
25-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0352	Excavation of sewer line 3 at local road # 27 from MH-3.18 to MH-3.19 in Zone B.	m	Package-01	78.800	90%	15%	10.638
21-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0292	Excavation of sewer line 3 at local road # 27 from MH-3.22 to MH-3.23 in Zone B.	m	Package-01	75.400	90%	15%	10.179
23-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0335	Sand bedding of sewer line 3 at local road # 24 from MH-3.23 to MH-3.24 in Zone B	m	Package-01	68.800	90%	5%	3.096
26-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0373	Excavation of Sewer line 3 MH -3.17 -to MH-3.18 @Zone B Road 27	m	Package-01	78.800	90%	15%	10.638
26-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0374	Excavation of Sewer line 3 MH -3.17 -to MH-3.16 @Zone B Road 27	m	Package-01	79.000	90%	15%	10.665
30-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0436	Laying of Sewer line MH -3.23 -to MH-3.24 @Zone B (500 Dia)	m	Package-01	68.800	90%	40%	24.768
30-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0440	Laying of Sewer line MH -3.23 -to MH-3.22 @Zone B (500 Dia)	m	Package-01	75.400	90%	40%	27.144
12-May-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0547	Laying and Installation of GRP pipe (Dia 500mm) Sewer line 3 local road # 27 from MH-	m	Package-01	78.300	90%	40%	28.188
12-May-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0545	Laying and Installation of GRP pipe (Dia 500mm) Sewer line 3 local road # 27 from MH-3.18 to MH-3.19 in Zone B	m	Package-01	78.800	90%	40%	28.368
12-May-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0546	Sand bedding Sewer line 3 local road # 27 from MH-3.19 to MH-3.20 in Zone B	m	Package-01	78.300	90%	5%	3.524
12-May-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0544	Sand bedding Sewer line 3 local road # 27 from MH-3.18 to MH-3.19 in Zone B	m	Package-01	78.800	90%	5%	3.546
16-May-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0548	Installation of GRP Pipe for Sewer line 3 from MH -3.16 -to MH-3.17 @Zone B (500 Dia) Road 27	m	Package-01	79.000	90%	40%	28.440
12-May-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0533	Sand bedding Sewer line 3 local road # 27 from MH-3.17 to MH-3.16 in Zone B	m	Package-01	79.000	90%	5%	3.555
30-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0441	Sand bedding Sewer line 3 at road #27 from MH-3.22 to MH-3.23 Zone B	m	Package-01	75.400	90%	5%	3.393
25-May-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0635	Laying and Installation of GRP Pipe (Dia 500mm) sewer line 3 at local Road # 27 from MH-3.18 to MH-3.17 in Zone B	m	Package-01	78.800	90%	40%	28.368
25-May-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0634	Sand Bedding Sewer line 3 at local road # 27 from MH-3.18 to MH-3.17 in Zone B	m	Package-01	78.800	90%	5%	3.546
09-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0721	Laying and Installation of GRP pipe (Dia 500mm) sewer line 3 at local road # 25 from MH-3.26 to MH-3.25 in Zone B	m	Package-01	75.800	90%	40%	27.288
09-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0720	Sand bedding sewer line 3 at local road # 25 from MH-3.26 to MH-3.25 in Zone B	m	Package-01	75.800	90%	5%	3.411
09-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0719	Laying and Installation of GRP Pipe (Dia 500mm) Sewer line 3 at local road # 25 from MH- 3.27 to MH-3.26	m	Package-01	75.800	90%	40%	27.288
09-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0718	Sand Bedding sewer line 3 at local road # 25 from MH-3.27 to MH-3.26 in Zone B.	m	Package-01	75.800	90%	5%	3.411
09-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0712	Laying and Installation of GRP pipe (Dia 500mm) sewer line 3 at local road # 25 from MH-3.28 to MH-3.27 in Zone B.	m	Package-01	74.800	90%	40%	26.928
09-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0711	Sand bedding sewer line 3 at local road # 25 from MH-3.28 to MH-3.27 in Zone B.	m	Package-01	74.800	90%	5%	3.366
26-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0442	Sand Bedding of sewer line 3 at road # 27 from MH-3.21 to MH-3.22 Zone B	m	Package-01	78.300	90%	5%	3.524

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
26-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0443	Laying and installation of GRP pipe (Dia 500mm) Sewer line 3 at road #27 from MH-3.21 to MH-3.22 Zone B	m	Package-01	78.300	90%	40%	28.188
26-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0336	Sand bedding of sewer line 3 at local road # 24 from MH-3.25 to MH-3.24 in Zone B	m	Package-01	67.000	90%	5%	3.015
09-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0277	Excavation of sewer line 3 at local road # 25 from MH-3.27 to MH-3.28 in Zone B.	m	Package-01	74.800	90%	15%	10.098
26-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0439	Laying and Installation of GRP Pipe (Dia 500mm) Sewer Line 3 at road # 24 from MH- 3.25 to MH-3.24 in Zone B	m	Package-01	67.000	90%	40%	24.120
26-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0612	Laying and Installation of GRP pipe (Dia 500mm) sewer line 3 at local road # 27 from MH-3.21 to MH-3.20 in Zone B.	m	Package-01	75.800	90%	40%	27.288

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
26-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0611	Sand bedding sewer line 3 at local road # 27 from MH-3.21 to MH-3.20 in Zone B	m	Package-01	75.800	90%	5%	3.411
26-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0275	Excavation of sewer line 3 at local road # 25 from MH-3.25 to MH-3.26 in Zone B.	m	Package-01	75.800	90%	15%	10.233
26-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0264	Excavation of Sewer line 3 at Local Road # 24 from MH-3.25 to MH-3.24 in Zone B.	m	Package-01	67.000	90%	15%	9.045
26-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0276	Excavation of sewer line 3 at local road # 25 from MH-3.26 to MH-3.27 in Zone B.	m	Package-01	75.800	90%	15%	10.233
26-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0290	Excavation of sewer line 3 at local road # 27 from MH-3.20 to MH-3.21 in Zone B.	m	Package-01	75.800	90%	15%	10.233
26-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0291	Excavation of Sewer line 3 MH -3.21 -to MH-3.22 @Zone B (500 Dia) Road 25	m	Package-01	78.300	90%	15%	10.571
30-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1140	Inspection of Sand Backfill around & above of Pipe up to Bottom of Sub Grade layer of sewer line from MH-3.24 to MH-3.25 at Local Road # 24 Zone-B.	m	Package-01	67.000	90%	20%	12.060
06-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1214	Inspection of Sand Backfill around & above of Pipe up to Bottom of Sub Grade layer of sewer line from MH-3.20 to MH-3.21 at Local Road # 27 Zone-B.	m	Package-01	78.300	90%	20%	14.094
06-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1213	Inspection of Sand Backfill around & above of Pipe up to Bottom of Sub Grade layer of sewer line from MH-3.16 to MH-3.17 at Local Road # 27 Zone-B.	m	Package-01	79.000	90%	20%	14.220
05-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1209	Inspection of Sand Backfill around & above of Pipe up to Bottom of Sub Grade layer of sewer line from MH-3.26 to MH-3.27 at Local Road # 25 Zone-B.	m	Package-01	75.800	90%	20%	13.644
05-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1208	Inspection of Sand Backfill around & above of Pipe up to Bottom of Sub Grade layer of sewer line from MH-3.25 to MH-3.26 at Local Road # 25 Zone-B.	m	Package-01	75.800	90%	20%	13.644
13-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1267	Inspection of Sand,Backfill around & above of Pipe up to Bottom of Sub Grade layer and Laying of Warning Tape of sewer line from MH-3.18 to MH-3.19 at Local Road # 27 Zone-B.	m	Package-01	78.800	90%	20%	14.184
13-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1266	Inspection of Sand,Backfill around & above of Pipe up to Bottom of Sub Grade layer and Laying of Warning Tape of sewer line from MH-3.19 to MH-3.20 at Local Road # 27 Zone-B.	m	Package-01	78.300	90%	20%	14.094
13-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1262	Inspection of Sand,Backfill around & above of Pipe up to Bottom of Sub Grade layer and Laying of Warning Tape of sewer line from MH-3.22 to MH-3.23 at Local Road # 27 Zone-B.	m	Package-01	75.400	90%	20%	13.572
18-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1289	Leak Test of GRP Pipe (Dia 500mm) of sewer line 3 From Manhole MH-3.27 to MH-3.26 at Local Road # 25 in Zone B	m	Package-01	75.800	90%	20%	13.644
06-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1139	Inspection of Sand Backfill around & above of Pipe up to Bottom of Sub Grade layer of sewer line from MH-3.23 to MH-3.24 at Local Road # 24 Zone-B.	m	Package-01	68.800	90%	20%	12.384

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
23-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1341	Leak Test of GRP Pipe (Dia 50mm) of Sewer Line 3 from Manhole MH-3.28 to MH-3.27 at local Road # 25 in Zone B	m	Package-01	74.800	90%	20%	13.464
29-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1389	Leak Test of GRP Pipe (Dia 500mm) of Sewer line From Manhole MH-3.25 to MH-3.26 at local Road # 25 in Zine B	m	Package-01	75.800	90%	20%	13.644
10-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1504	Leak Test of GRP Pipe (Dia 500mm) of sewer line 3 from Manhole MH-3.23 to MH-3.24 at local Road # 24 in Zone B	m	Package-01	68.800	90%	20%	12.384
09-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1486	Leak Test of GRP Pipe (Dia 500mm) of Sewer Line from Manhole MH-3.25 to MH-3.24 at local Road # 24 in Zone B	m	Package-01	67.000	90%	20%	12.060
21-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1591	Leak Test of GRP Pipe (Dia 500mm) of Sewer Line from Manhole MH-3.22 to MH-3.23 at local Road # 27 in Zone B	m	Package-01	75.400	90%	20%	13.572
26-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1605	Inspection of Sand Backfill around & above of Pipe up to Bottom of Sub Grade layer of sewer line from MH-3.21 to MH-3.22 at Local Road # 27 Zone-B.	m	Package-01	78.300	90%	20%	14.094
26-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1602	Inspection of Sand Backfill around & above of Pipe up to Bottom of Sub Grade layer of sewer line from MH-3.18 to MH-3.17 at Local Road # 27 Zone-B.	m	Package-01	78.800	90%	20%	14.184
29-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1627	Leak Test of GRP Pipe (Dia 500mm) of Sewer Line from Manhole MH-3.20 to MH-3.21 at local Road # 27 in Zone B	m	Package-01	78.300	90%	20%	14.094
15-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1726	Leak Test of GRP Pipe (Dia 500mm) of Sewer Line From Manhole MH-3.18 to MH-3.19 at local Road # 27 in Zone B	m	Package-01	78.800	90%	20%	14.184

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

الاستشـــــاري	المالك	المقاول
ايجس السعودية للاستشارات الهندسية	الهيئة السعودية للمدن الصناعية ومناطق التقنية	شركة مفرح مرزوق الحربي وشركاه المحدودة

المستخلص رقم (06) من الفتره 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
20-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1755	Leak Test of GRP Pipe (Dia 500mm) of Sewer Line From Manhole MH-3.17 to MH-3.18 at local Road # 27 in Zone B	m	Package-01	78.800	90%	20%	14.184
22-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1777	Leak Test of GRP Pipe (Dia 500mm) of Sewer Line From Manhole MH-3.16 to MH-3.17 at local Road # 27 in Zone B	m	Package-01	79.000	90%	20%	14.220
					Accumulative QTY			775.190
					10% Retention QTY			0.000
					Total Certified Accumulative QTY			775.190
					Previous QTY			732.600
					Current QTY			42.590
					BOQ Quantity			924.000
					90% Avalible Qty			831.600
					Remaining avalible Qty			56.410

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

الاستشـــــاري
ايجس السعودية للاستشارات الهندسية

المالك
الهيئة السعودية للمدن الصناعية ومناطق التقنية

المقاول
شركة مفرح مرزوق الحربي وشركاه المحدودة

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
B5.33 31 00.34	#N/A	600mm Diameter						
14-May-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0573	Excavation of sewer line 3 at Arterial Road #1 from MH-3.7 to MH-3.8 in Zone B.	m	Package-01	95.90	90%	15%	12.947
01-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0651	Installation of GRP Pipe for Sewer line 3 at Arterial Road 1 from MH - 3.8 to MH - 3.9 in Zone B (600 Dia)	m	Package-01	96.80	90%	60%	52.272
05-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0903	Laying and Installation of GRP pipe (Dia 600mm) Sewer line 3 at Arterial Road #1 from MH-3.8 to MH-3.7 in Zone B.	m	Package-01	95.90	90%	40%	34.524
05-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0902	Sand bedding Sewer line 3 at Arterial Road #1 from MH-3.8 to MH-3.7 in Zone B.	m	Package-01	95.90	90%	5%	4.316
16-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1003	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade layer of sewer line from MH-3.9 to MH-3.8 at Arterial Road # 01 Zone-B.	m	Package-01	96.80	90%	20%	17.424
15-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0996	Laying and Installation of GRP pipe (Dia 600mm) of Sewer line 3 from Manhole MH-3.7 to MH-3.6 in Arterial Road # 01 Zone B	m	Package-01	64.40	90%	40%	23.184
15-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0995	Sand bedding of Sewer line 3 from Manhole MH-3.7 to MH-3.6 in Arterial Road # 01 Zone B	m	Package-01	64.40	90%	5%	2.898
15-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0994	Laying and Installation of GRP Pipe (Dia 600mm) of Sewer line 3 from Manhole MH-3.6 to MH-3.5 in Arterial Road # 01 Zone B	m	Package-01	65.20	90%	40%	23.472
15-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0993	Sand bedding of Sewer line 3 from Manhole MH-3.6 to MH-3.5 in Arterial Road # 01 Zone B	m	Package-01	65.20	90%	5%	2.934
26-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0576	Excavation of sewer line 3 at Arterial Road # 1 from MH-3.6 to MH-3.5 in Zone B.	m	Package-01	65.20	90%	15%	8.802
15-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1274	Leak Test of GRP Pipe (Dia 600mm)of Sewer Line 3 from Manhole MH-3.9 to MH3.8 at Arterial Road # 01 in Zone B	m	Package-01	96.80	90%	20%	17.424
17-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1279	Inspection of Sand,Backfill around & above of Pipe up to Bottom of Sub Grade layer and Laying of Warning Tape of sewer line from MH-3.6 to MH-3.7 at Arterial Road # 01 Zone-B.	m	Package-01	64.40	90%	20%	11.592
17-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1278	Inspection of Sand,Backfill around & above of Pipe up to Bottom of Sub Grade layer and Laying of Warning Tape of sewer line from MH-3.5 to MH-3.6 at Arterial Road # 01 Zone-B.	m	Package-01	65.20	90%	20%	11.736
19-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1401	Inspection of Sand Backfill around & above of Pipe up to Bottom of Sub Grade layer of sewer line from MH-3.7 to MH-3.8 at Arterial Road # 01 Zone-B.	m	Package-01	95.90	90%	20%	17.262
28-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1847	Leak Test of GRP Pipe (Dia 600mm) of Sewer Line From Manhole MH-3.7 to MH-3.8 at Arterial Road # 01 in Zone B	m	Package-01	95.90	90%	20%	17.262

Accumulative QTY		258.050
10% Retention QTY		0.000
Total Certified Accumulative QTY		88.200
Previous QTY		88.200
Current QTY		0.000
BOQ Quantity		98.000
90% Avalible Qty		88.200
Remaining avalible Qty		0.000

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
B5.33 31 00.35	#N/A	600mm Diameter						
26-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0823	Sand bedding Sewer line 3 at Arterial road # 01 from MH-3.11 to MH-3.10 in Zone B.	m	Package-01	62.10	90%	5%	2.795
26-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0824	Laying and Installation of GRP pipe (Dia 600mm) Sewer line 3 at Arterial road # 01 from MH-3.11 to MH-3.10 in Zone B.	m	Package-01	62.10	90%	40%	22.356
05-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0494	Excavation of sewer line 3 at Arterial Road #1 from MH-3.9 to MH-3.10 in Zone B.	m	Package-01	96.80	90%	15%	13.068
05-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0652	Laying and Installation of GRP pipe (Dia 600mm) sewer line 3 at Arterial Road #1 from MH-3.9 to MH-3.10 in Zone B	m	Package-01	96.800	90%	40%	34.848
05-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0650	Sand bedding sewer line 3 at Arterial Road #1 from MH-3.9 to MH-3.10 in Zone B	m	Package-01	96.800	90%	5%	4.356
26-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0631	Excavation of sewer line 3 at Local Road # 26 from MH-3.11 to MH-3.10 in Zone B.	m	Package-01	62.100	90%	15%	8.384
22-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1042	Backfilling upto Bottom of Subgrade GRP Pipe for Sewer line 3 at Arterial Road 1 from MH - 3.9 to MH - 3.10 in Zone B (600 Dia)	m	Package-01	96.800	90%	20%	17.424
28-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1114	Excavation of sewer line 3 from MH-3.5 to MH-3.4 at Arterial Road # 01 Zone-B.	m	Package-01	98.800	90%	15%	13.338
28-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1113	Excavation of sewer line 3 from MH-3.4 to MH-3.3 at Arterial Road # 01 Zone-B.	m	Package-01	60.600	90%	15%	8.181
09-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1248	Leak Test of GRP Pipe (Dia 600mm) of Sewer Line 3 From Manhole MH-3.11 to MH-3.10 at Arterial Road # 01 In Zone B	m	Package-01	62.100	90%	20%	11.178
15-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1273	Leak Test of GRP Pipe (Dia 400 mm) of swer line 3 from Manhole MH-3.9 to MH-3.10 at Arterial Road #01 in Zone B	m	Package-01	96.800	90%	20%	17.424
03-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1430	Sand Bedding and Installation of GRP Pipe (Dia 600mm) of sewer line From Manhole MH-3.4 to MH 3.3 at Arterial Road # 01 in Zone B	m	Package-01	60.600	90%	45%	24.543
02-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1422	Sand Bedding and Installation of GRP Pipe (Dia 600mm) of Sewer Line 3 From Manhole MH-3.4 to MH-3.5 at Arterial Road # 01 in Zone B	m	Package-01	98.800	90%	45%	40.014
22-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1599	Inspection of Sand Backfill around & above of Pipe up to Bottom of Sub Grade layer of sewer line from MH-3.4 to MH-3.5 at Arterial Road # 01 Zone-B.	m	Package-01	98.800	90%	20%	17.784
22-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1600	Inspection of Sand Backfill around & above of Pipe up to Bottom of Sub Grade layer of sewer line from MH-3.3 to MH-3.4 at Arterial Road # 01 Zone-B	m	Package-01	60.600	90%	20%	10.908
19-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1400	Inspection of Sand Backfill around & above of Pipe up to Bottom of Sub Grade layer of sewer line from MH-3.11 to MH-3.10 at Arterial Road # 01 Zone-B.	m	Package-01	62.100	90%	20%	11.178
					Accumulative QTY			257.780
					10% Retention QTY			0.000
					Total Certified Accumulative QTY			257.780
					Previous QTY			257.780
					Current QTY			0.000
					BOQ Quantity			392.000
					90% Avalible Qty			352.800
					Remaining avalible Qty			95.020

المقاول/ شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
B5.33 31 00.36	#N/A	600mm Diameter						
13-May-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0559	Excavation of sewer line 3 at Locat Road # 26 from MH-3.14 to MH-3.15 in Zone B.	m	Package-01	68.80	90%	15%	9.288
13-May-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0558	Excavation of sewer line 3 at Locat Road # 26 from MH-3.13 to MH-3.14 in Zone B.	m	Package-01	68.20	90%	15%	9.207
25-May-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0633	Laying and Installation of GRP Pipe (Dia 600mm) sewer line 3 at local Road # 26 from MH-3.15 to MH-3.14 in Zone B	m	Package-01	68.800	90%	40%	24.768
25-May-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0632	Sand Bedding Sewer line 3 at local road # 26 from MH-3.15 to MH-3.14 in Zone B	m	Package-01	68.800	90%	5%	3.096
04-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0671	Excavation of sewer line 3 at Local Road # 26 from MH-3.13 to MH-3.12 in Zone B.	m	Package-01	64.300	90%	15%	8.681
08-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0955	Sand Bedding of Sewer line 3 at Local Road 26 from MH - 3.12 to MH - 3.13 in Zone B (600 Dia)	m	Package-01	64.300	90%	5%	2.894
08-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0956	Installation of GRP Pipe for Sewer line 3 at Local Road 26 from MH - 3.12 to MH - 3.13 in Zone B (600 Dia)	m	Package-01	64.300	90%	40%	23.148
29-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1131	Laying and Installation of GRP Pipe (Dia 600mm) of Sewer Line 3 From Manhole MH-3.13 to MH-3.14 at Road # 26 in Zone B	m	Package-01	68.200	90%	40%	24.552
29-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1130	Sand Bedding of Sewer Line 3 From Manhole MH-3.13 to MH-3.14 at Road # 26 in Zone B	m	Package-01	68.200	90%	5%	3.069
17-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1282	Inspection of Sand,Backfill around & above of Pipe up to Bottom of Sub Grade layer and Laying of Warning Tape of sewer line from MH-3.13 to MH-3.14 at Local Road # 26 Zone-B.	m	Package-01	68.200	90%	20%	12.276
17-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1281	Inspection of Sand,Backfill around & above of Pipe up to Bottom of Sub Grade layer and Laying of Warning Tape of sewer line from MH-3.14 to MH-3.15 at Local Road # 26 Zone-B	m	Package-01	68.800	90%	20%	12.384
19-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1396	Inspection of Sand Backfill around & above of Pipe up to Bottom of Sub Grade layer of sewer line from MH-3.13 to MH-3.12 at Local Road # 26 Zone-B.	m	Package-01	64.300	90%	20%	11.574
					Accumulative QTY			144.940
					10% Retention QTY			0.000
					Total Certified Accumulative QTY			144.940
					Previous QTY			144.940
					Current QTY			0.000
					BOQ Quantity			372.000
					90% Avalible Qty			334.800
					Remaining avalible Qty			189.860

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
B5.33 05 13.01	#N/A	Precast Manhole ring 1200 mm internal dia.						
21-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0048	Excavation of Sewer MH-3.49.1 Zone B.	no	Package-01	1.00	90%	5%	0.045
26-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0326	Excavation, Location, level and Compaction of Sewer MH-1.7.10.1 at local road # 02 Zone A.	no	Package-01	1.00	90%	5%	0.045
22-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0325	Excavation, Location, level and Compaction of Sewer MH-1.7.9.1 at local road # 02 Zone A.	no	Package-01	1.00	90%	5%	0.045
22-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0324	Excavation, Location, level and Compaction of Sewer MH-1.7.8.1 at local road # 02 Zone A.	no	Package-01	1.00	90%	5%	0.045
22-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0323	Excavation, Location, level and Compaction of Sewer MH-1.7.7.1 at local road # 02 Zone A.	no	Package-01	1.00	90%	5%	0.045
22-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0322	Excavation, Location, level and Compaction of Sewer MH-1.7.5.1 at local road # 02 Zone A.	no	Package-01	1.00	90%	5%	0.045
22-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0320	Excavation, Location, level and Compaction of Sewer MH-1.7.4.1 at local road # 02 Zone A.	no	Package-01	1.00	90%	5%	0.045
22-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0319	Excavation, Location, level and Compaction of Sewer MH-1.7.3.1 at local road # 02 Zone A.	no	Package-01	1.00	90%	5%	0.045
22-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0318	Excavation, Location, level and Compaction of Sewer MH-1.7.2.1 at local road # 02 Zone A.	no	Package-01	1.00	90%	5%	0.045
22-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0321	Excavation, Location, level and Compaction of Sewer MH-1.7.2.1 at local road # 02 Zone A.	no	Package-01	1.00	90%	5%	0.045
22-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0309	Excavation, Location, level and Compaction of Sewer MH-3.31.1.1 at local road # 22 Zone B.	no	Package-01	1.00	90%	5%	0.045
22-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0308	Excavation, Location, level and Compaction of Sewer MH-3.31.1.1 at local road # 22 Zone B.	no	Package-01	1.00	90%	5%	0.045
23-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0085	Excavation, Location, Level and Compaction of Sewer MH-1.12.1.1 at Zone A	no	Package-01	1.00	90%	5%	0.045
16-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0086	Excavation of Sewer MH 1.12.2.1 @Zone A (1200 Dia)	no	Package-01	1.00	90%	5%	0.045
28-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0047	Excavation of Sewer MH 3.51 @Zone B (1200 Dia)	no	Package-01	1.00	90%	5%	0.045
11-May-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0529	Excavation, Location, level and Compaction of Sewer MH-3.42.4 at local road # 20 Zone B.	no	Package-01	1.00	90%	5%	0.045
05-May-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0317	Excavation, Location, level and Compaction of Sewer MH-1.7.1.1 at local road # 02 Zone A.	no	Package-01	1.00	90%	5%	0.045
04-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0894	Placement and Installation of Manhole Base MH-2.21.1.1 at local road # 04 Zone-A.	no	Package-01	1.00	90%	35%	0.315
29-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0856	Placement and Installation of Sewer Manhole base MH-3.31.2.1 at Local Road # 22 Zone B.	no	Package-01	1.00	90%	35%	0.315
29-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0848	Placement and Installation of Manhole Base MH-3.31.1.1 at local road # 22 Zone B.	no	Package-01	1.00	90%	35%	0.315
18-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0774	Placement and Installation of Manhole Base MH-3.51 at road # 18 Zone B	no	Package-01	1.00	90%	35%	0.315
16-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0766	Excavation, Location, level and Compaction of Sewer MH-2.21.1.1 at local road # 04 Zone-A.	no	Package-01	1.00	90%	5%	0.045
13-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0733	Excavation, Location, level and Compaction of Sewer MH-2.21.3.1 at local road # 04 Zone-A.	no	Package-01	1.00	90%	5%	0.045
13-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0731	Excavation, Location, level and Compaction of Sewer MH-2.21.2.1 at local road # 04 Zone-A.	no	Package-01	1.00	90%	5%	0.045
11-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0724	Placment and Installation of Sewer Manhole Base MH-3.49.1 at local Road # 18 Zone B	no	Package-01	1.00	90%	35%	0.315
08-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0951	Placement and Installation of Manhole Base MH--2.8.7 at local road # 01 Zone A.	no	Package-01	1.00	90%	35%	0.315
12-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0984	Placement and Installation of Manhole MH-1.12.3.2.1 at local road # 01 Zone A	no	Package-01	1.00	90%	35%	0.315
01-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0307	Excavation, Location, level and Compaction of Sewer MH-3.31.4 at local road # 22 Zone B.	no	Package-01	1.00	90%	5%	0.045
22-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1038	Excavation, Location, level and Compaction of Sewer MH-1.17.1.1 at local road # 09 Zone-A.	no	Package-01	1.00	90%	5%	0.045
22-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1039	Excavation, Location, level and Compaction of Sewer MH-1.17.2.1 at local road # 09 Zone-A.	no	Package-01	1.00	90%	5%	0.045
22-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1041	Excavation, Location, level and Compaction of Sewer MH-1.17.4 at local road # 09 Zone-A.	no	Package-01	1.00	90%	5%	0.045

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
02-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1186	Placement and Installation of Manhole Base – 1.7.5.1 at Local Road # 02 Zone A.	no	Package-01	1.00	90%	35%	0.315
02-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1185	Placement and Installation of Manhole Base – 1.7.6.1 at Local Road # 02 Zone A.	no	Package-01	1.00	90%	35%	0.315
02-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1184	Placement and Installation of Manhole Base – 1.7.9.1 at Local Road # 02 Zone A.	no	Package-01	1.00	90%	35%	0.315
02-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1183	Placement and Installation of Manhole Base – 1.7.8.1 at Local Road # 02 Zone A.	no	Package-01	1.00	90%	35%	0.315
02-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1182	Placement and Installation of Manhole Base – 1.7.4.1 at Local Road # 02 Zone A.	no	Package-01	1.00	90%	35%	0.315
02-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1179	Placement and Installation of Manhole Base – 1.7.2.1 at Local Road # 02 Zone A.	no	Package-01	1.00	90%	35%	0.315
06-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1218	Placement and Installation of Manhole Base – 1.7.3.1 at Local Road # 02 Zone A.	no	Package-01	1.00	90%	35%	0.315
08-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1229	Excavation, Location, level and Compaction of Sewer MH-2.21.9.1 at local road # 03 Zone-A.	no	Package-01	1.00	90%	5%	0.045
08-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1227	Excavation, Location, level and Compaction of Sewer MH-2.21.8.1 at local road # 03 Zone-A.	no	Package-01	1.00	90%	5%	0.045
06-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1216	Installation and Placement of Manhole Base MH-1.7.1.1 at road # 02 Zone A	no	Package-01	1.00	90%	35%	0.315
06-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1215	Installation and Placement of Manhole Base MH-1.7.7.1 at road # 02 Zone A	no	Package-01	1.00	90%	35%	0.315
08-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1231	Excavation, Location, level and Compaction of Sewer MH-2.21.11 at local road # 03 Zone-A.	no	Package-01	1.00	90%	5%	0.045
13-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1271	Placement and Installation of Sewer Manhole MH-3.42.4 at local Road # 20 in Zone B	no	Package-01	1.00	90%	35%	0.315
12-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1254	Inspection of Excavation and Blinding Concrete Pouring for Sewer MH-2.6.2.1 at Local Road #07, Zone A	no	Package-01	1.00	90%	5%	0.045
19-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1309	Placement and Installation of Sewer Manhole Rings & Slab MH-3.51, MH-3.49.1 with External Coating at Local Road #19&20 in Zone B	no	Package-01	2.00	90%	30%	0.540
20-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1314	Placement and Installation of Rings and Slabs for (02) Manhole MH-2.8.7 and MH-1.12.3.2.1 With external coating, at Local Roads # 1 in Zone A.	no	Package-01	2.00	90%	30%	0.540
22-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1332	Placement and Installation of Sewer Manhole Base Ring & Slab MH-3.31.4 with External Coating at Local Road #22 in Zone B	no	Package-01	1.00	90%	30%	0.270
22-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1329	Placement and Installation of Sewer Manhole Ring & Slab MH-3.31.2.1, MH-331.1.1 with External Coating at Local Road #22 in Zone B	no	Package-01	2.00	90%	30%	0.540
22-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1335	Inspection for Sand Backfilling Around Sewer Manhole (02) upto TOE (Bottom of Subgrade MH-2.8.7 & MH-1.12.3.2.1 at Local Road # 01 in Zone A.	no	Package-01	2.00	90%	15%	0.270
09-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1495	Placement and Installation of Manhole Base,Flat Slab MH-2.6.2.1 with external coating at Local Road # 7 Zone A	no	Package-01	1.00	90%	65%	0.585
09-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1488	Inspection for Excavation and Blinding Concrete Pouring of Sewer MH-3.28.1.1 at Local Road # 23 Zone B.	no	Package-01	1.00	90%	5%	0.045
22-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1286-1	Inspection for Sand Backfilling Around Sewer Manholes (03) upto TOE (Bottom of Subgrade) MH-3.51,MH-3.42.4,MH-3.49.1 at Local Road # 18 & 20 in Zone B	no	Package-01	3.00	90%	15%	0.405
19-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1577	Placement and Installation of Sewer Manhole Base MH-3.28.1.1 at local Road # 23 in Zone B	no	Package-01	1.00	90%	35%	0.315
29-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1630	Inspection for Sand Backfilling Around Sewer Manholes (01) upto TOE (Bottom of Subgrade) MH-3.31.1.1 at Local Road # 22 in Zone B.	no	Package-01	1.00	90%	15%	0.135
15-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1733	Placement and Installation of Manhole Base MH-2.21.8.1 and MH-2.21.9.1 with external coating at Local Road #03 Zone A	no	Package-01	2.00	90%	35%	0.630
15-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1727	Inspection for Excavation, Location, level and Compaction and Blinding Concrete Pouring for Sewer MH-2.26.2 at local road # 03 Zone-A.	no	Package-01	1.00	90%	5%	0.045
04-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1635	Inspection for Excavation, Location, level and Compaction and Blinding Concrete Pouring for Sewer MH-2.33 at local road # 03 Zone-A.	no	Package-01	1.00	90%	5%	0.045

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
19-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1743	Inspection for Excavation, Location, level and Compaction and Blinding Concrete Pouring for Sewer MH-1.10.11.1, MH-1.10.13, MH-1.22.1 & 1.24 at local road # 03 Zone-A.	no	Package-01	4.00	90%	5%	0.180
20-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1758	Placement and Installation of Sewer Manhole Base of MH-2.26.2 with External Coating at Road # 03 in Zone A	no	Package-01	1.00	90%	35%	0.315
21-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1769	Placement and Installation of Sewer Manhole MH-3.42.4 Slab and Ring with external Coating at local Road # 20 in Zone B	no	Package-01	1.00	90%	30%	0.270
21-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1772	Placement and Installation of Sewer Manhole Base of MH-2.33 with External Coating at Road # 03 in Zone A	no	Package-01	1.00	90%	35%	0.315
26-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1822	Placement and Installation of Sewer Manhole Base MH-1.24 with External Coating at local Road # 03 in Zone A	no	Package-01	1.00	90%	35%	0.315
26-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1820	Placement and Installation of Sewer Manhole MH-2.21.3.1 Base,Rings and slab with External Coating at local Road # 04 in Zone A	no	Package-01	1.00	90%	65%	0.585
27-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1790-2	Placement and Installation of sewer Manhole Base MH-2-16.1 with External Coating at Road # 05 in Zone A.	no	Package-01	1.00	90%	35%	0.315
27-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1838	Placement and Installation of Sewer Manhole Base MH-1.22.1 with External Coating at local Road # 03 in Zone A	no	Package-01	1.00	90%	35%	0.315
27-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1839	Placement and Installation of Sewer Manhole Base MH-2.5.2 with External Coating at local Road # 03 in Zone A	no	Package-01	1.00	90%	35%	0.315
27-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1840	Placement and Installation of Sewer Manhole MH-2.21.11 Rings and slab with External Coating at local Road # 03 in Zone A	no	Package-01	1.00	90%	30%	0.270
27-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1842	Placement and Installation of Sewer Manhole MH-2.5 & MH-2.21.9.1 Rings and slab with External Coating at local Road #03 in Zone A	no	Package-01	1.00	90%	30%	0.270
28-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1855	Placement and Installation of Sewer Manhole MH-1.10.10.1 Base with External Coating at local Road #03 in Zone A	no	Package-01	1.00	90%	35%	0.315
28-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1852	Inspection for Excavation, Location, level and Compaction and Blinding Concrete Pouring for Sewer MH-1.10.10.1 at local road #03 Zone-A.	no	Package-01	1.00	90%	5%	0.045
28-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1845	Inspection for Excavation and Blinding Concrete Pouring of Sewer MH-3.16.7.1 at Local Road # 26 Zone B.	no	Package-01	1.00	90%	5%	0.045
28-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1844	Inspection for Excavation and Blinding Concrete Pouring of Sewer MH-3.16.6.1 at Local Road # 26 Zone B.	no	Package-01	1.00	90%	5%	0.045
25-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1811	Placement and Installation of Sewer Manhole MH-2.21.2.1 Rings and slab with External Coating at local Road # 04 in Zone A	no	Package-01	1.00	90%	30%	0.270
25-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1809	Placement and Installation of Sewer Manhole MH-2.21.1.1 Rings and slab with External Coating at local Road # 04 in Zone A	no	Package-01	1.00	90%	30%	0.270
24-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1803	Placement and Installation of Sewer Manhole Base MH-2.6.1A with External Coating at local Road # 03 in Zone A	no	Package-01	1.00	90%	35%	0.315

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

الاستشـــــاري
ايجس السعودية للاستشارات الهندسية

المالك
الهيئة السعودية للمدن الصناعية ومناطق التقنية

المقاول
شركة مفرح مرزوق الحربي وشركاه المحدودة

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
24-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1802	Placement and Installation of Sewer Manhole Rings & Slab MH-2.26.2 with External Coating at local Road # 03 in Zone A	no	Package-01	1.00	90%	30%	0.270
24-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1801	Placement and Installation of Sewer Manhole Base MH-1.10.11.1 with External Coating at local Road # 03 in Zone A	no	Package-01	1.00	90%	35%	0.315
22-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1793	Placement and Installation of Sewer Manhole Base MH-3.16.1.1 at local Road # 26 in Zone B	no	Package-01	1.00	90%	35%	0.315
22-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1787	Inspection for Excavation, Location, level and Compaction and Blinding Concrete Pouring for Sewer MH-2.16 1 at local road #05 Zone-A.	no	Package-01	1.00	90%	5%	0.045
22-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1780	Inspection for Excavation, Location, level and Compaction and Blinding Concrete Pouring for Sewer MH-2.5.2, MH-2.6.1A, MH-2.7.1 & MH-2.8.1A at local road # 03 Zone-A.	no	Package-01	4.00	90%	5%	0.180
22-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1775	Inspection for Excavation and Blinding Concrete Pouring of Sewer MH-3.16.1.1 at Local Road # 26 Zone B.	no	Package-01	1.00	90%	5%	0.045
20-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1753	Inspection for Excavation, Location, level and Compaction and Blinding Concrete Pouring for Sewer MH-1.7.12, MH-2.19.3.1, MH-2.19.4.1, MH-2.19.5.1, MH-2.19.6.1 & MH-2.19.8 at local road # 02 Zone-A.	no	Package-01	6.00	90%	5%	0.270
					Accumulative QTY			17.190
					10% Retention QTY			0.000
					Total Certified Accumulative QTY			17.190
					Previous QTY			8.550
					Current QTY			8.640
					BOQ Quantity			87.000
					90% Avalible Qty			78.300
					Remaining avalible Qty			61.110

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
B5.33 05 13.02	#N/A	Precast Manhole ring 1200 mm internal dia.						
21-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0046	Excavation of Sewer MH-3.50 Zone B.	no	Package-01	1.0	90%	5%	0.045
21-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0104	Excavation, Location, level and Compaction of MH-3.42.3 at road # 20 Zone B.	no	Package-01	1.0	90%	5%	0.045
08-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0119	Excavation, Location, level and Compaction of Sewer MH-2.8.7 at Zone A.	no	Package-01	1.0	90%	5%	0.045
22-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0121	Excavation, Location, level and Compaction of Sewer MH-1.12.3.2.1 at Zone A.	no	Package-01	1.0	90%	5%	0.045
21-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0132	Excavation, Location, level and Compaction of Sewer MH-3.49.1 at Zone B.	no	Package-01	1.0	90%	5%	0.045
02-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0134	Excavation, Location, level and Compaction of Sewer MH-3.51 at Zone B.	no	Package-01	1.0	90%	5%	0.045
14-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0230	Excavation, Location, level and Compaction of Sewer MH-1.7.11 at local road # 02 Zone A.	no	Package-01	1.0	90%	5%	0.045
14-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0229	Excavation, Location, level and Compaction of Sewer MH-1.7.10 at local road # 02 Zone A.	no	Package-01	1.0	90%	5%	0.045
14-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0228	Excavation, Location, level and Compaction of Sewer MH-1.7.9 at local road # 02 Zone A.	no	Package-01	1.0	90%	5%	0.045
14-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0227	Excavation, Location, level and Compaction of Sewer MH-1.7.8 at local road # 02 Zone A.	no	Package-01	1.0	90%	5%	0.045
14-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0226	Excavation, Location, level and Compaction of Sewer MH-1.7.7 at local road # 02 Zone A.	no	Package-01	1.0	90%	5%	0.045
14-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0225	Excavation, Location, level and Compaction of Sewer MH-1.7.6 at local road # 02 Zone A.	no	Package-01	1.0	90%	5%	0.045
14-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0224	Excavation, Location, level and Compaction of Sewer MH-1.7.5 at local road # 02 Zone A.	no	Package-01	1.0	90%	5%	0.045
14-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0223	Excavation, Location, level and Compaction of Sewer MH-1.7.4 at local road # 02 Zone A.	no	Package-01	1.0	90%	5%	0.045
14-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0222	Excavation, Location, level and Compaction of Sewer MH-1.7.3 at local road # 02 Zone A.	no	Package-01	1.0	90%	5%	0.045
14-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0221	Excavation, Location, level and Compaction of Sewer MH-1.7.2 at local road # 02 Zone A.	no	Package-01	1.0	90%	5%	0.045
14-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0220	Excavation, Location, level and Compaction of Sewer MH-1.7.1 at local road # 02 Zone A.	no	Package-01	1.0	90%	5%	0.045
18-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0087	Excavation, Location, Level and Compaction of Sewer MH-1.12.4.1 at Zone A	no	Package-01	1.0	90%	5%	0.045
18-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0081	Excavation, Location, Level and Compaction of Sewer MH-1.12.3.3.1 at Zone A	no	Package-01	1.0	90%	5%	0.045
16-Mar-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0023	Excavation of Sewer line MH-1.12 Zone A.	no	Package-01	1.0	90%	5%	0.045
22-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0306	Excavation, Location, level and Compaction of Sewer MH-3.31.3 at local road # 22 Zone B.	no	Package-01	1.0	90%	5%	0.045
22-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0303	Excavation, Location, level and Compaction of Sewer MH-3.28.4 at local road # 23 Zone B.	no	Package-01	1.0	90%	5%	0.045
22-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0301	Excavation, Location, level and Compaction of Sewer MH-3.28.2.1 at local road # 23 Zone B.	no	Package-01	1.0	90%	5%	0.045
23-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0022	Excavation of Sewer MH-1.11 Zone a road	no	Package-01	1.0	90%	5%	0.045
23-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0084	Excavation of Sewer MH-1.12.3.1 Zone a road	no	Package-01	1.0	90%	5%	0.045
27-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0395	Excavation of Sewer MH-1.12.8.1 Zone A road 8	no	Package-01	1.0	90%	5%	0.045
27-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0397	Excavation of Sewer MH-1.12.10 Zone A road 8	no	Package-01	1.0	90%	5%	0.045
21-May-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0610	Excavation, Location, level and Compaction of Sewer MH-3.23.2 at local road # 24 Zone B.	no	Package-01	1.0	90%	5%	0.045
21-May-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0609	Excavation, Location, level and Compaction of Sewer MH-3.23.1A at local road # 24 Zone B.	no	Package-01	1.0	90%	5%	0.045
21-May-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0603	Excavation, Location, level and Compaction of Sewer MH-3.24.1 at local road # 24 Zone B.	no	Package-01	1.0	90%	5%	0.045
10-May-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0521	Excavation, Location, level and Compaction of Sewer MH-1.17.2 at local road # 09 Zone-A.	no	Package-01	1.0	90%	5%	0.045
10-May-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0520	Excavation, Location, level and Compaction of Sewer MH-1.17.1 at local road # 09 Zone-A.	no	Package-01	1.0	90%	5%	0.045
09-May-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0506	Excavation, Location, level and Compaction of Sewer MH-1.17.1 at local road # 09 Zone-A.	no	Package-01	1.0	90%	5%	0.045
10-May-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0507	Excavation, Location, level and Compaction of Sewer MH-1.17.1 at local road # 09 Zone-A.	no	Package-01	1.0	90%	5%	0.045

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
06-May-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0493	Excavation, Location, level and Compaction of Sewer MH-1.15.4 at local road # 13 Zone A.	no	Package-01	1.0	90%	5%	0.045
06-May-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0492	Excavation, Location, level and Compaction of Sewer MH-1.15.2.1 at local road # 13 Zone A.	no	Package-01	1.0	90%	5%	0.045
04-May-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0468	Excavation, Location, level and Compaction of Sewer MH-1.12.7.1 at local road # 8 Zone A.	no	Package-01	1.0	90%	5%	0.045
12-May-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0120	Excavation, Location, level and Compaction of Sewer MH-2.8.8 at Zone A.	no	Package-01	1.0	90%	5%	0.045
04-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0682	Excavation, Location, level and Compaction of Sewer MH-3.22.1 at local road # 27 Zone B.	no	Package-01	1.0	90%	5%	0.045
04-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0680	Excavation, Location, level and Compaction of Sewer MH-3.21.1 at local road # 27 Zone B.	no	Package-01	1.0	90%	5%	0.045
04-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0679	Excavation, Location, level and Compaction of Sewer MH-3.20.1 at local road # 27 Zone B.	no	Package-01	1.0	90%	5%	0.045
04-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0676	Excavation, Location, level and Compaction of Sewer MH-3.19.1 at local road # 27 Zone B.	no	Package-01	1.0	90%	5%	0.045
04-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0674	Excavation, Location, level and Compaction of Sewer MH-3.18.1 at local road # 27 Zone B.	no	Package-01	1.0	90%	5%	0.045
04-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0672	Excavation, Location, level and Compaction of Sewer MH-3.17.1 at local road # 27 Zone B.	no	Package-01	1.0	90%	5%	0.045
04-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0657	Excavation, Location, level and Compaction of Sewer MH-1.12.6.1 at local road # 08	no	Package-01	1.0	90%	5%	0.045
01-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0656	Excavation, Location, level and Compaction of Sewer MH-1.12.5.1 at local road # 08	no	Package-01	1.0	90%	5%	0.045
26-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0921	Excavation, Location, level and Compaction of Sewer MH-3.33.1 at Local Road # 21 Zone B..	no	Package-01	1.0	90%	5%	0.045
06-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0912	Placement and Installation of Manhole Base MH-1.17 at road # 9 Zone A.	no	Package-01	1.0	90%	35%	0.315
05-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0896	Excavation, Location, level and Compaction of Sewer MH-3.13.1.1 at local road # 26 Zone B.	no	Package-01	1.0	90%	5%	0.045
04-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0893	Placement and Installation of Manhole BaseMH-1.15.4 at road # 13 Zone A	no	Package-01	1.0	90%	35%	0.315
04-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0892	Placement and Installation of Manhole Base MH-1.15.2.1 at road # 13 Zone A.	no	Package-01	1.0	90%	35%	0.315
02-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0888	Placement and Installation of Sewer Manhole Base MH-2.21.4 at local road # 04 Zone-A	no	Package-01	1.0	90%	35%	0.315
02-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0887	Placement and Installation of Sewer Manhole Base MH-2.21.7 at local road # 04 Zone-A.	no	Package-01	1.0	90%	35%	0.315
02-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0886	Placement and Installation of Sewer Manhole Base MH-3.17.1 at Local Road # 27 Zone B.	no	Package-01	1.0	90%	35%	0.315
02-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0884	Placement and Installation of Sewer Manhole Base MH-3.23.1A at Local Road # 24 Zone B.	no	Package-01	1.0	90%	35%	0.315
02-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0878	Excavation, Location, level and Compaction of Sewer MH-3.13.4.1 at local road # 26 Zone B.	no	Package-01	1.0	90%	5%	0.045
02-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0877	Excavation, Location, level and Compaction of Sewer MH-3.13.3.1 at local road # 26 Zone B.	no	Package-01	1.0	90%	5%	0.045
02-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0875	Excavation, Location, level and Compaction of Sewer MH-3.13.2.1 at local road # 26 Zone B.	no	Package-01	1.0	90%	5%	0.045
29-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0860	Placement and Installation of Sewer Manhole base MH-1.12 at local road # 1 Zone A	no	Package-01	1.0	90%	35%	0.315
29-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0859	Placement and Installation of Sewer Manhole base MH-1.11 at local road # 1 Zone A	no	Package-01	1.0	90%	35%	0.315
29-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0857	Placement and Installation of Sewer Manhole base MH-3.20.1 at local road # 27 Zone B.	no	Package-01	1.0	90%	35%	0.315
29-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0855	Placement and Installation of Sewer Manhole base MH-3.19.1 at Local Road # 27 Zone B.	no	Package-01	1.0	90%	35%	0.315
18-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0777	Placement and Installation of Manhole Base MH-3.31.3 at road # 22 Zone B	no	Package-01	1.0	90%	35%	0.315
18-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0776	Placement and Installation of Manhole Base MH-3.28.2.1 at road # 23 Zone B	no	Package-01	1.0	90%	35%	0.315
16-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0769	Excavation, Location, level and Compaction of Sewer MH-2.21.7 at local road # 04 Zone-A.	no	Package-01	1.0	90%	5%	0.045
16-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0768	Excavation, Location, level and Compaction of Sewer MH-2.21.6.1 at local road # 04 Zone-A.	no	Package-01	1.0	90%	5%	0.045
16-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0767	Excavation, Location, level and Compaction of Sewer MH-2.21.4.1 at local road # 04 Zone-A.	no	Package-01	1.0	90%	5%	0.045

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
15-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0748	Excavation, Location, level and Compaction of Sewer MH-2.21.5 at local road # 04 Zone-A.	no	Package-01	1.0	90%	5%	0.045
15-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0747	Excavation, Location, level and Compaction of Sewer MH-2.21.4 at local road # 04 Zone-A.	no	Package-01	1.0	90%	5%	0.045
15-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0739	Placement and Installation of Manhole Base MH-3.24.1 at Local Road # 24 Zone B	no	Package-01	1.0	90%	35%	0.315
15-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0738	Placement and Installation of Manhole Base MH-3.22.1 at local road # 27 Zone B	no	Package-01	1.0	90%	35%	0.315
15-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0737	Placement and Installation of Manhole Base MH-3.21.1 at Local Road # 27 Zone B.	no	Package-01	1.0	90%	35%	0.315
14-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0735	Placement and Installation of Manhole Base MH-3.23.2 at Local raod # 24 Zone B.	no	Package-01	1.0	90%	35%	0.315
13-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0732	Excavation, Location, level and Compaction of Sewer MH-2.21.3 at local road # 04 Zone- A.	no	Package-01	1.0	90%	5%	0.045
13-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0730	Excavation, Location, level and Compaction of Sewer MH-2.21.2 at local road # 04 Zone- A.	no	Package-01	1.0	90%	5%	0.045
11-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0725	Placment and Installation of Sewer Manhole Base MH-3.50 at local Road # 18 Zone B	no	Package-01	1.0	90%	35%	0.315
09-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0714	Placement and Installation of Manhole Base MH-3.42.3 at Road # 20 Zone B.	no	Package-01	1.0	90%	35%	0.315
08-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0949	Placement and Installation of Manhole Base MH-1.12.3.1 at Road # 1 Zone A	no	Package-01	1.0	90%	35%	0.315
09-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0969	Placement and Installation of Manhole Base MH-2.21.4.1 at local road # 04 Zone-A.	no	Package-01	1.0	90%	35%	0.315
12-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0983	Placement and Installation of Manhole MH-2.21.6.1 at local road # 04 Zone-A.	no	Package-01	1.0	90%	35%	0.315
12-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0985	Placement and Installation of Manhole Base MH-3.33.1 at Local Road # 21 Zone B.	no	Package-01	1.0	90%	35%	0.315
16-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1006	Excavation, Location, level and Compaction of Sewer MH-2.21.4.4 at local road # 11 Zone-A.	no	Package-01	1.00	90%	5%	0.045
16-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1011	Excavation, Location, level and Compaction of Sewer MH-2.25.1A at local road # 12 Zone-A.	no	Package-01	1.0	90%	5%	0.045
16-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1010	Excavation, Location, level and Compaction of Sewer MH-2.21.8 at local road # 4 Zone- A.	no	Package-01	1.0	90%	5%	0.045
22-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1040	Excavation, Location, level and Compaction of Sewer MH-1.17.3 at local road # 09 Zone-A.	no	Package-01	1.0	90%	5%	0.045
30-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1151	Placement and Installation of Sewer Manhole Base MH-3.13.2.1 at local road # 26 in Zone B	no	Package-01	1.0	90%	35%	0.315
02-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1189	Placement and Installation of Manhole Base – MH-1.7.5 at Local Road # 02 Zone A.	no	Package-01	1.0	90%	35%	0.315
02-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1188	Placement and Installation of Manhole Base – 1.7.9 at Local Road # 02 Zone A.	no	Package-01	1.0	90%	35%	0.315
02-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1181	Placement and Installation of Manhole Base – 1.7.4 at Local Road # 02 Zone A.	no	Package-01	1.0	90%	35%	0.315
02-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1180	Placement and Installation of Manhole Base – 1.7.3 at Local Road # 02 Zone A.	no	Package-01	1.0	90%	35%	0.315
02-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1178	Placement and Installation of Manhole Base – 1.7.2 at Local Road # 02 Zone A.	no	Package-01	1.0	90%	35%	0.315
02-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1177	Placement and Installation of Manhole Base – 1.7.7 at Local Road # 02 Zone A.	no	Package-01	1.0	90%	35%	0.315
02-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1176	Placement and Installation of Sewer Manhole Base MH-3.13.3.1 at local road # 26 in Zone B	no	Package-01	1.0	90%	35%	0.315
02-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1175	Placement and Installation of Sewer Manhole Base MH-3.13.1A at local road # 26 in Zone B	no	Package-01	1.0	90%	35%	0.315
01-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1172	Placement and installation of Manhole Base MH-3.13.1.1 at local road # 26 in Zone B	no	Package-01	1.0	90%	35%	0.315
28-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1115	Excavation, Location, level and Compaction of Sewer MH-3.13.1A at Local Road # 26 Zone B..	no	Package-01	1.0	90%	5%	0.045
27-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1096	Placement and installation of sewer Manhole Base MH-3.13.4.1 at local Road # 26 in Zone B	no	Package-01	1.0	90%	35%	0.315
26-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1095	Installation and Placement of Manhole Base MH-1.12.10 at local road # 8 Zone A	no	Package-01	1.0	90%	35%	0.315
26-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1093	Installation and Placement of Manhole Base MH-1.12.8.1 at local road # 8 Zone A	no	Package-01	1.0	90%	35%	0.315
26-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1092	Installation and Placement of Manhole Base MH-1.12.6.1 at local road # 8 Zone A	no	Package-01	1.0	90%	35%	0.315
26-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1089	Installation and Placement of Manhole Base MH-1.12.7.1 at local road # 8 Zone A	no	Package-01	1.0	90%	35%	0.315
26-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1088	Installation and Placement of Manhole Base MH-1.12.4.1 at local road # 8 Zone A	no	Package-01	1.0	90%	35%	0.315
26-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1080	Installation and Placement of Manhole Base MH-1.12.5.1 at local road # 08 Zone A.	no	Package-01	1.0	90%	35%	0.315

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
25-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1078	Installation and placement of Manhole Base MH-2.8.8 at local road # 01 Zone A.	no	Package-01	1.0	90%	35%	0.315
29-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1061	Excavation, Location, level and Compaction of Sewer MH-1.21.1 at local road # 15 Zone- A.	no	Package-01	1.0	90%	5%	0.045
23-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1059	Excavation, Location, level and Compaction of Sewer MH-1.20.1 at local road # 15 Zone- A.	no	Package-01	1.0	90%	5%	0.045
03-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1187	Placement and Installation of Manhole Base – 1.7.8 at Local Road # 02 Zone A.	no	Package-01	1.0	90%	35%	0.315
06-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1217	Installation and Placement of Manhole Base MH-1.7.1 at road # 02 Zone A	no	Package-01	1.0	90%	35%	0.315
06-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1197	Inspection for Sand Backfilling Around Sewer Manholes up to the Bottom of Subgrade at MH-1.11, MH-1.12 and MH-1.12.3.1,Local Road #01, Zone A	no	Package-01	3.0	90%	15%	0.405
08-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1230	Excavation, Location, level and Compaction of Sewer MH-2.21.10 at local road # 03 Zone-A.	no	Package-01	1.0	90%	5%	0.045
08-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1228	Excavation, Location, level and Compaction of Sewer MH-2.21.9 at local road # 03 Zone-A.	no	Package-01	1.0	90%	5%	0.045
12-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1253	Inspection of Excavation and Blinding Concrete Pouring for Sewer MH-2.6.1.1 at Local Road #07, Zone A	no	Package-01	1.0	90%	5%	0.045
19-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1310	Placement and Installation of Sewer Manhole Rings & Slab MH-3.50, MH-3.42.3 with External Coating at Local Road #18, 20 in Zone B	no	Package-01	2.0	90%	30%	0.540
20-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1325	Installation and Placement of Manhole Base ,Ring and Flat Slab MH-1.7.5 at Local Road # 2 Zone A	no	Package-01	1.0	90%	30%	0.270
20-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1322	Placement and Installation of Sewer Manhole Base Ring and Slab MH-3.33.1 with External Coating at Local Road # 21 in Zone B.	no	Package-01	1.0	90%	65%	0.585
20-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1315	Placement and Installation of Rings and Slabs for (04) Manhole MH-2.8.8 and MH-1.11, MH-1.12 and MH-1.12.3.1 With external coating, at Local Roads # 1 in Zone A.	no	Package-01	4.0	90%	30%	1.080
22-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1339	Installation and Plcaement of Manhole Base ,Ring and Flat Slab MH-1.7.6 at local road 3 02 Zone A	no	Package-01	1.0	90%	30%	0.270
22-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1327	Placement and Installation of Sewer Manhole Ring & Slab MH-3.31.3 with External Coating at Local Road #22 in Zone B	no	Package-01	1.0	90%	30%	0.270
22-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1326	Placement and Installation of Rings and Slabs for (05) Manhole MH-1.7.2, MH-1.7.3, MH-1.7.4, MH-1.7.7 and MH-1.7.8 With external coating, at Local Roads # 1 in Zone A.	no	Package-01	5.0	90%	30%	1.350
26-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1375	Placement and Installation of Sewer Manhole Base MH-3.16.9 at local Road # 26 in Zone B	no	Package-01	1.0	90%	35%	0.315
23-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1344	Inspection for Excavation, Location, level and Compaction and Blinding Concrete Pouring for Sewer MH-2.21.4.2.1 at local road # 11 Zone-A.	no	Package-01	1.0	90%	5%	0.045
23-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1343	Inspection for Excavation, Location, level and Blinding Concrete Pouring for Sewer MH-2.21.4.1.1 at local road # 11 Zone-A.	no	Package-01	1.0	90%	5%	0.045
22-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1336	Inspection for Sand Backfilling Around Sewer Manhole (04) upto TOE (Bottom of Subgrade MH-2.8.8 at Local Road # 01 in Zone A.	no	Package-01	1.0	90%	15%	0.135
20-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1313	Inspection for Excavation and Blinding Concrete of Sewer MH-3.16.9 at Local Road # 26 Zone B.	no	Package-01	1.0	90%	5%	0.045
20-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1312	Inspection for Excavation and Blinding Concrete of Sewer MH-3.16.6 at Local Road # 26 Zone B.	no	Package-01	1.0	90%	5%	0.045
26-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1381	Inspection for Excavation, Location, level and Compaction and Blinding Concrete Pouring for Sewer MH-2.8.6 at local road # 06 Zone-A.	no	Package-01	1.0	90%	5%	0.045
26-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1380	Inspection for Excavation, Location, level and Compaction and Blinding Concrete Pouring for Sewer MH-2.8.5 at local road # 06 Zone-A.	no	Package-01	1.0	90%	5%	0.045
26-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1379	Inspection for Excavation, Location, level and Compaction and Blinding Concrete Pouring for Sewer MH-2.8.4 at local road # 06 Zone-A.	no	Package-01	1.0	90%	5%	0.045
27-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1383	Placement and Installation of Sewer Manhole Base MH-3.16.10 at local Road # 26 in Zone B	no	Package-01	1.0	90%	35%	0.315

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
22-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1287	Inspection for Sand Backfilling Around Sewer Manholes (02) upto TOE (Bottom of Subgrade) MH-3.50,MH-3.42.3 at Local Road # 18 & 20 in Zone B	no	Package-01	2.0	90%	15%	0.270
29-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1388	Placement and Installation of Sewer Manhole Base MH-3.16.8 at local Road # 26 in Zone B	no	Package-01	1.0	90%	35%	0.315
27-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1382	Inspection for Excavation and Blinding Concrete Pouring of Sewer MH-3.16.10 at Local Road # 26 Zone B.	no	Package-01	1.0	90%	5%	0.045
30-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1414	Placement and Installation of Manhole , ring and flat slab MH-1.15.2.1,MH-1.15.4 at Local road # 13 Zone A	no	Package-01	2.0	90%	30%	0.540
29-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1385	Inspection for Excavation and Blinding Concrete Pouring of Sewer MH-3.16.8 at Local Road # 26 Zone B.	no	Package-01	1.0	90%	5%	0.045
07-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1469	Placement and Installation of Ring and Flat Slab MH-1.12.10 with external coating at Local Road # 8 Zone A	no	Package-01	1.0	90%	30%	0.270
07-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1468	Placement and Installation of Ring and Flat Slab MH-1.12.7.1 with external coating at Local Road # 8 Zone A	no	Package-01	1.0	90%	30%	0.270
07-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1467	Placement and Installation of Ring and Flat Slab MH-1.12.6.1 with external coating at Local Road # 8 Zone A	no	Package-01	1.0	90%	30%	0.270
07-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1466	Placement and Installation of Ring and Flat Slab MH-1.12.5.1 with external coating at Local Road # 8 Zone A	no	Package-01	1.0	90%	30%	0.270
06-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1459	Placement and Installation of Manhole Ring and Flat Slab MH-1.12.8.1 ,MH-1.12.4.1 at Local Road # 8 Zone A	no	Package-01	2.0	90%	30%	0.540
09-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1500	Inspection for Excavation, Location, level and Compaction and Blinding Concrete Pouring for Sewer MH-2.21.6.2.1 at local road # 12 Zone-A.	no	Package-01	1.0	90%	5%	0.045
09-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1499	Inspection for Excavation, Location, level and Compaction and Blinding Concrete Pouring for Sewer MH-2.21.6.1.1 at local road # 12 Zone-A.	no	Package-01	1.0	90%	5%	0.045
09-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1498	Placement and Installation of Manhole Base ,Ring and Flat slab MH-2.6.1.1 with external coating at Local Road # 7 Zone A	no	Package-01	1.0	90%	65%	0.585
09-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1497	Placement and Installation of Manhole Base MH-2.21.5 with external coating at Local Road # 4 Zone A	no	Package-01	1.0	90%	35%	0.315
09-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1496	Placement and Installation of Manhole Base,Ring MH-2.8.6 with external coating at Local Road # 7 Zone A	no	Package-01	1.0	90%	65%	0.585
07-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1457	Inspection for Excavation, Location, level and Compaction and Blinding Concrete Pouring for Sewer MH-2.23.4 at local road # 10 Zone-A.	no	Package-01	1.0	90%	5%	0.045
07-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1456	Inspection for Excavation, Location, level and Compaction and Blinding Concrete Pouring for Sewer MH-2.23.3 at local road # 10 Zone-A.	no	Package-01	1.0	90%	5%	0.045
07-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1455	Inspection for Excavation, Location, level and Compaction and Blinding Concrete Pouring for Sewer MH-2.23.2.1 at local road # 10 Zone-A.	no	Package-01	1.0	90%	5%	0.045
07-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1453	Inspection for Excavation, Location, level and Compaction and Blinding Concrete Pouring for Sewer MH-2.23.1.1 at local road # 10 Zone-A.	no	Package-01	1.0	90%	5%	0.045
13-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1535	Inspection for Excavation and Blinding Concrete Pouring of Sewer MH-3.13.7 at Local Road # 26 Zone B.	no	Package-01	1.0	90%	5%	0.045
13-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1536	Inspection for Excavation and Blinding Concrete Pouring of Sewer MH-3.13.8 at Local Road # 26 Zone B.	no	Package-01	1.0	90%	5%	0.045
14-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1543	Placement and Installation of Manhole Base MH-1.12.3.3.1 with external coating at Local Road #07 Zone A	no	Package-01	1.0	90%	35%	0.315
15-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1563	Inspection for Excavation and Blinding Concrete Pouring of Sewer MH-3.13.6.1 at Local Road # 26 Zone B.	no	Package-01	1.0	90%	5%	0.045
17-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1569	Placement and Installation of Sewer Manhole Base MH-3.13.6.1 at local Road # 26 in Zone B	no	Package-01	1.0	90%	35%	0.315

Data sensitivity - Public

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
17-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1570	Placement and Installation of Sewer Manhole Base MH-3.13.7 at local Road # 26 in Zone B	no	Package-01	1.0	90%	35%	0.315
17-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1571	Placement and Installation of Sewer Manhole Base MH-3.13.8 at local Road # 26 in Zone B	no	Package-01	1.0	90%	35%	0.315
08-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1693	Placement and Installation of Manhole Base, Ring and Flat Slab MH-2.8.4 and MH-2.8.5 with external coating at Local Road # 6 Zone A	no	Package-01	2.0	90%	65%	1.170
04-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1650	Inspection for Excavation, Location, level and Compaction and Blinding Concrete Pouring for Sewer MH-2.29.1 at local road # 03 Zone-A.	no	Package-01	1.0	90%	5%	0.045
04-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1652	Inspection for Excavation, Location, level and Compaction and Blinding Concrete Pouring for Sewer MH-2.30.1 at local road # 03 Zone-A.	no	Package-01	1.0	90%	5%	0.045
04-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1634	Inspection for Excavation, Location, level and Compaction and Blinding Concrete Pouring for Sewer MH-2.32 at local road # 03 Zone-A.	no	Package-01	1.0	90%	5%	0.045
15-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1732	Placement and Installation of Manhole Base MH-2.30.1 and MH-2.31.1 with external coating at Local Road #03 Zone A	no	Package-01	2.0	90%	35%	0.630
15-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1722	Inspection for Excavation, Location, level and Compaction and Blinding Concrete Pouring for Sewer MH-1.10.10, MH-1.10.11 & MH-1.10.12 at local road # 03 Zone-A	no	Package-01	3.0	90%	5%	0.135
13-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1721	Placement and Installation of Sewer Manhole Ring & Slab of MH-3.13.7 with External Coating at local Road # 26 in Zone B	no	Package-01	1.0	90%	30%	0.270
15-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1728	Inspection for Excavation, Location, level and Compaction and Blinding Concrete Pouring for Sewer MH-2.26.1, MH-2.26.1A, MH-2.27.1 & MH-2.28.1 at local road # 03 Zone-A	no	Package-01	4.0	90%	5%	0.180
04-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1636	Inspection for Excavation, Location, level and Compaction and Blinding Concrete Pouring for Sewer MH-2.31.1 at local road # 03 Zone-A.	no	Package-01	1.0	90%	5%	0.045
19-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1748	Placement and Installation of Sewer Manhole Base of MH-2.21.8 with External Coating at Road # 04 in Zone A	no	Package-01	1.0	90%	35%	0.315
19-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1750	Placement and Installation of sewer Manhole Base MH-2.21.9, 2.29.1 & 2.25.1A with External Coating at Road # 03 in Zone A	no	Package-01	3.0	90%	35%	0.945
20-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1757	Placement and Installation of Sewer Manhole Base of MH-2.26.1 & 2.27.1 with External Coating at Road # 04 in Zone A	no	Package-01	2.0	90%	35%	0.630
21-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1771	Placement and Installation of Sewer Manhole Base of MH-2.26.1A with External Coating at Road # 03 in Zone A	no	Package-01	1.0	90%	35%	0.315
26-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1821	Placement and Installation of Sewer Manhole Base MH-1.23 &2.5.1 with External Coating at local Road # 03 in Zone A	no	Package-01	2.0	90%	35%	0.630
28-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1858	Placement and Installation of Sewer Manhole MH-2.21.9 Rings and Slab With External Coating at local Road # 03 in Zone A	no	Package-01	1.0	90%	30%	0.270
28-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1857	Placement and Installation of Sewer Manhole MH-2.26.1 Rings and Slab With External Coating at local Road # 03 in Zone A	no	Package-01	1.0	90%	30%	0.270
28-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1856	Placement and Installation of Sewer Manhole MH-2.31.1 Rings and Slab With External Coating at local Road # 03 in Zone A	no	Package-01	1.0	90%	30%	0.270
27-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1827	Inspection for Excavation and Blinding Concrete Pouring of Sewer MH-3.16.5 at Local Road # 26 Zone B.	no	Package-01	1.0	90%	5%	0.045
25-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1812	Placement and Installation of Sewer Manhole MH-2.21.3 Base,Rings and slab with External Coating at local Road # 04 in Zone A	no	Package-01	1.0	90%	65%	0.585

Data sensitivity - Public

الاستشـــــاري	المالك	المقاول
ايجس السعودية للاستشارات الهندسية	الهيئة السعودية للمدن الصناعية ومناطق التقنية	شركة مفرح مرزوق الحربي وشركاه المحدودة

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
25-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1810	Placement and Installation of Sewer Manhole MH-2.21.2 Base,Ring & Slab with External Coating at local Road # 04 in Zone A	no	Package-01	1.0	90%	65%	0.585
24-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1800	Placement and Installation of Sewer Manhole Base MH-1.10.11 and MH-1.10.12 with External Coating at local Road # 03 in Zone A	no	Package-01	2.0	90%	35%	0.630
22-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1791	Placement and Installation of sewer Manhole Base MH-2-14 with External Coating at Road # 05 in Zone A.	no	Package-01	1.0	90%	35%	0.315
22-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1786	Inspection for Excavation, Location, level and Compaction and Blinding Concrete Pouring for Sewer MH-2.14 at local road # 05 Zone-A.	no	Package-01	1.0	90%	5%	0.045
22-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1781	Inspection for Excavation, Location, level and Compaction and Blinding Concrete Pouring for Sewer MH-1.22, MH-1.23 & MH-2.5.1 at local road # 03 Zone-A.	no	Package-01	3.0	90%	5%	0.135
20-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1754	Inspection for Excavation, Location, level and Compaction and Blinding Concrete Pouring for Sewer MH-2.19.3, MH-2.19.4, MH-2.19.5, MH-2.19.6 & MH-2.19.7 at local road # 02 Zone-A.	no	Package-01	5.0	90%	5%	0.225

Accumulative QTY		37.220
10% Retention QTY		0.000
Total Certified Accumulative QTY		37.220
Previous QTY		23.580
Current QTY		13.640
BOQ Quantity		113.000
90% Avalible Qty		101.700
Remaining avalible Qty		64.480

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفتره 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
B5.33 05 13.03	#N/A	Precast Manhole ring 1200 mm internal dia.						
15-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0749	Excavation, Location, level and Compaction of Sewer MH-2.21.6 at local road # 04 Zone-A.	no	Package-01	1.00	90%	5%	0.045
					Accumulative QTY			0.050
					10% Retention QTY			0.000
					Total Certified Accumulative QTY			0.050
					Previous QTY			0.050
					Current QTY			0.000
					BOQ Quantity			2.000
					90% Avalible Qty			1.800
					Remaining avalible Qty			1.750

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
B5.33 05 13.04	#N/A	Precast Manhole ring 1200 mm internal dia.						
18-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0021	Excavation of Sewer line MH-1.10 Zone A.	no	Package-01	1.00	90%	5%	0.045
08-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0082	Excavation, Location, Level and Compaction of Sewer MH-1.12.3.3 at Zone A	no	Package-01	1.00	90%	5%	0.045
08-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0083	Excavation, Location, Level and Compaction of Sewer MH-1.12.3.2 at Zone A	no	Package-01	1.00	90%	5%	0.045
08-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0088	Excavation, Location, Level and Compaction of Sewer MH-1.13 at Zone A	no	Package-01	1.00	90%	5%	0.045
21-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0103	Excavation, Location, level and Compaction of MH-3.42.2 at road # 20 Zone B.	no	Package-01	1.00	90%	5%	0.045
05-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0139	Excavation, Location, level and Compaction of Sewer MH-2.17 at Zone A.	no	Package-01	1.00	90%	5%	0.045
11-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0189	Excavation, Location, level and Compaction of Sewer MH-2.18 at LOCAL ROAD # 01 Zone A.	no	Package-01	1.00	90%	5%	0.045
22-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0316	Excavation, Location, level and Compaction of Sewer MH-1.19.1 at local road # 14 Zone-A.	no	Package-01	1.00	90%	5%	0.045
22-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0315	Excavation, Location, level and Compaction of Sewer MH-1.19 at local road # 14 Zone-A.	no	Package-01	1.00	90%	5%	0.045
22-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0302	Excavation, Location, level and Compaction of Sewer MH-3.28.3 at local road # 23 Zone B.	no	Package-01	1.00	90%	5%	0.045
28-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0055	Excavation of Sewer Manholes at road # 19 MH 3.48 in Zone B.	no	Package-01	1.00	90%	5%	0.045
23-May-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0624	Excavation, Location, level and Compaction of Sewer MH-1.12.6 at local road # 08 Zone- A.	no	Package-01	1.00	90%	5%	0.045
23-May-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0623	Excavation, Location, level and Compaction of Sewer MH-1.12.5 at local road # 08 Zone- A.	no	Package-01	1.00	90%	5%	0.045
21-May-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0608	Excavation, Location, level and Compaction of Sewer MH-3.23.1 at local road # 24 Zone B.	no	Package-01	1.00	90%	5%	0.045
09-May-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0505	Excavation, Location, level and Compaction of Sewer MH-1.16 at local road # 9 Zone A.	no	Package-01	1.00	90%	5%	0.045
03-May-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0463	Excavation, Location, level and Compaction of Sewer MH-1.15.3 at local road # 13 Zone A.	no	Package-01	1.00	90%	5%	0.045
03-May-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0462	Excavation, Location, level and Compaction of Sewer MH-1.15.2 at local road # 13 Zone A.	no	Package-01	1.00	90%	5%	0.045
03-May-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0461	Excavation, Location, level and Compaction of Sewer MH-1.15.1 at local road # 13 Zone A.	no	Package-01	1.00	90%	5%	0.045
27-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0396	Excavation, Location, level and Compaction of Sewer MH-1.12.9 at local road # 8 Zone-A.	no	Package-01	1.00	90%	5%	0.045
27-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0384	Excavation, Location, level and Compaction of Sewer MH-1.12.8 at local road # 8 Zone-A.	no	Package-01	1.00	90%	5%	0.045
27-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0360	Excavation, Location, level and Compaction of Sewer MH-1.14 at local road # 09 Zone-A.	no	Package-01	1.00	90%	5%	0.045
23-May-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0625	Excavation, Location, level and Compaction of Sewer MH-2.8.3 at local road # 06 Zone-A.	no	Package-01	1.00	90%	5%	0.045
03-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0662	Excavation, Location, level and Compaction of Sewer MH-2.22 at local road # 08 Zone-A.	no	Package-01	1.00	90%	5%	0.045
03-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0660	Excavation, Location, level and Compaction of Sewer MH-2.20 at local road # 08 Zone-A.	no	Package-01	1.00	90%	5%	0.045
06-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0916	Placement and Installation of ManholeMH-2.18 at local road # 01 Zone A.	no	Package-01	1.00	90%	35%	0.315
06-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0914	Placement and Installation of Manhole Base MH-1.15.3 at road # 13 Zone A.	no	Package-01	1.00	90%	35%	0.315
06-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0913	Placement and Installation of Manhole Base MH-1.15.2 at road # 13 Zone A.	no	Package-01	1.00	90%	35%	0.315
05-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0895	Excavation, Location, level and Compaction of Sewer MH-3.13.4 at local road # 26 Zone B.	no	Package-01	1.00	90%	5%	0.045
04-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0891	Placement and Installation Manhole Base MH-1.16 at road # 9 Zone A	no	Package-01	1.00	90%	35%	0.315
02-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0876	Excavation, Location, level and Compaction of Sewer MH-3.13.3 at local road # 26 Zone B.	no	Package-01	1.00	90%	5%	0.045
02-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0874	Excavation, Location, level and Compaction of Sewer MH-3.13.2 at local road # 26 Zone B.	no	Package-01	1.00	90%	5%	0.045
29-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0858	Placement and Installation of Sewer Manhole base MH-1.10 at local road # 1 Zone A	no	Package-01	1.00	90%	35%	0.315
28-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0843	Excavation, Location, level and Compaction of Sewer MH-2.6.4 at local road # 07 Zone-A.	no	Package-01	1.00	90%	5%	0.045
28-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0840	Excavation, Location, level and Compaction of Sewer MH-1.12.3.4 at local road # 07 Zone-A.	no	Package-01	1.00	90%	5%	0.045

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
18-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0775	Placement and Installation of Manhole Base MH-3.48 at road # 19 Zone B	no	Package-01	1.00	90%	35%	0.315
14-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0734	Placement and Installation of Manhole Base MH-3.23.1 at Local Road # 24 Zone B	no	Package-01	1.00	90%	35%	0.315
09-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0717	Placement and Installation of Manhole Base MH-3.47 at local Road # 19 Zone B	no	Package-01	1.00	90%	35%	0.315
09-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0713	Placement and Installation of Manhole Base MH-3.42.2 at road # 20 Zone B	no	Package-01	1.00	90%	35%	0.315
06-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0687	Excavation, Location, level and Compaction of Sewer MH-2.25 at local road # 01 Zone-A.	no	Package-01	1.00	90%	5%	0.045
06-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0686	Excavation, Location, level and Compaction of Sewer MH-2.24 at local road # 01 Zone-A.	no	Package-01	1.00	90%	5%	0.045
06-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0685	Excavation, Location, level and Compaction of Sewer MH-2.23 at local road # 01 Zone-A.	no	Package-01	1.00	90%	5%	0.045
08-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0952	Placement and Installation of Manhole Base MH-2.22 at local road # 01 Zone A	no	Package-01	1.00	90%	35%	0.315
08-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0950	Placement and Installation of Manhole Base MH-1.12.3.2 at Road # 1 Zone A	no	Package-01	1.00	90%	35%	0.315

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
16-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1009	Excavation, Location, level and Compaction of Sewer MH-2.21.6.4 at local road # 12 Zone-A.	no	Package-01	1.00	90%	5%	0.045
16-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1008	Excavation, Location, level and Compaction of Sewer MH-2.21.6.3 at local road # 12 Zone-A.	no	Package-01	1.00	90%	5%	0.045
16-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1007	Excavation, Location, level and Compaction of Sewer MH-2.21.6.2 at local road # 12 Zone-A.	no	Package-01	1.00	90%	5%	0.045
16-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1005	Excavation, Location, level and Compaction of Sewer MH-2.21.4.3 at local road # 11 Zone-A.	no	Package-01	1.00	90%	5%	0.045
16-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1004	Excavation, Location, level and Compaction of Sewer MH-2.21.4.2 at local road # 11 Zone-A.	no	Package-01	1.00	90%	5%	0.045
30-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1152	Placement and Installation of Sewer Manhole Base MH-3.13.2 at local road # 26 in Zone B	no	Package-01	1.00	90%	35%	0.315
02-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1174	Placement and Installation of Sewer Manhole Base MH-3.31.1 at local road # 26 in Zone B	no	Package-01	1.00	90%	35%	0.315
27-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1101	Placement and Installation of Sewer Manhole Base MH-3.13.3 at local Road # 26 in Zone B	no	Package-01	1.00	90%	35%	0.315
27-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1100	Placement and Installation of Sewer Manhole Base MH-3.13.4 at local Road # 26 in Zone B	no	Package-01	1.00	90%	35%	0.315
26-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1094	Installation and Placement of Manhole Base MH-1.12.8 at local road # 8 Zone A	no	Package-01	1.00	90%	35%	0.315
26-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1091	Installation and Placement of Manhole Base MH-1.12.7 at local road # 8 Zone A	no	Package-01	1.00	90%	35%	0.315
26-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1090	Installation and Placement of Manhole Base MH-1.12.9 at local road # 8 Zone A	no	Package-01	1.00	90%	35%	0.315
23-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1058	Excavation, Location, level and Compaction of Sewer MH-1.20 at local road # 15 Zone-A.	no	Package-01	1.00	90%	5%	0.045
16-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1012	Excavation, Location, level and Compaction of Sewer MH-1.12.7 at local road # 08 Zone A.	no	Package-01	1.00	90%	5%	0.045
06-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1221	Installation and Placement of Manhole Base MH-1.12.5 at Local road # 08 Zone A	no	Package-01	1.00	90%	35%	0.315
06-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1220	Installation and Placement of Manhole Base MH-1.12.6 at Local road # 08 Zone A	no	Package-01	1.00	90%	35%	0.315
19-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1308	Placement and Installation of Sewer Manhole Rings & Slab MH-3.48, MH-3.42.2 with External Coating at Local Road #19, 20 in Zone B	no	Package-01	2.00	90%	30%	0.540
20-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1316	Placement and Installation of Rings and Slabs for (02) Manhole MH-1.12.3.2 and MH-1.10 With external coating, at Local Roads # 1 in Zone A.	no	Package-01	2.00	90%	30%	0.540
24-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1353	Placement and Installation of Base Rings and Slabs for (02) Manhole MH-1.19 and 1.19.1 With external coating, at Local Roads # 15 in Zone A.	no	Package-01	2.00	90%	65%	1.170
24-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1345	Placement and Installation of Base Rings and Slabs for (01) Manhole MH-1.20 With external coating, at Local Roads # 15 in Zone A	no	Package-01	1.00	90%	65%	0.585
22-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1285	Inspection for Sand Backfilling Around Sewer Manholes (02) upto TOE (Bottom of Subgrade) MH-3.48,MH-3.42.2 at Local Road # 19 & 20 in Zone	no	Package-01	2.00	90%	15%	0.270
30-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1415	Placement and Installation of Manhole , ring and flat slab MH-1.15.1,MH-1.15.2,MH-1.15.3 at Local road # 13 Zone A	no	Package-01	3.00	90%	30%	0.810
07-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1473	Placement and Installation of Ring and Flat Slab with external coating MH-1.12.9 with external coating at Local Road # 8 Zone A	no	Package-01	1.00	90%	30%	0.270
07-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1472	Placement and Installation of Ring and Flat Slab with external coating MH-1.12.8 with external coating at Local Road # 8 Zone A	no	Package-01	1.00	90%	30%	0.270
06-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1461	Placement and Installation of Manhole Ring and Flat Slab MH-1.12.5 at Local Road # 8 Zone A	no	Package-01	1.00	90%	30%	0.270
06-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1460	Placement and Installation of Manhole Ring and Flat Slab MH-1.12.6 ,MH-1.12.7 at Local Road # 8 Zone A	no	Package-01	2.00	90%	30%	0.540
09-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1492	Placement and Installation of Sewer Manhole Base MH-3.15.1 at local Road # 26 in Zone B	no	Package-01	1.00	90%	35%	0.315
09-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1491	Placement and Installation of Sewer Manhole Base MH-3.14.1 at local Road # 26 in Zone B	no	Package-01	1.00	90%	35%	0.315
09-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1490	Inspection for Excavation and Blinding Concrete Pouring of Sewer MH-3.15.1 at Local Road # 26 Zone B.	no	Package-01	1.00	90%	5%	0.045
09-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1489	Inspection for Excavation and Blinding Concrete Pouring of Sewer MH-3.14.1 at Local Road # 26 Zone B.	no	Package-01	1.00	90%	5%	0.045
07-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1452	Inspection for Excavation, Location, level and Compaction and Blinding Concrete Pouring for Sewer MH-2.23.1 at local road # 10 Zone-A.	no	Package-01	1.00	90%	5%	0.045
10-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1402	Inspection for Sand Backfilling Around Sewer Manhole (02) upto TOE (Bottom of Subgrade MH-1.19 & MH1.20 at Local Road # 15 in Zone A.	no	Package-01	2.00	90%	15%	0.270
02-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1419	Inspection for Excavation and Blinding Concrete Pouring of Sewer MH-3.7 at Arterial Road # 01 Zone B.	no	Package-01	1.00	90%	5%	0.045
02-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1424	Placement and Installation of Sewer Manhole Base MH-3.7 at Arterial Road # 01 in Zone B	no	Package-01	1.00	90%	35%	0.315

Data sensitivity - Public

الاستشـــــاري	المالك	المقاول
ايجس السعودية للاستشارات الهندسية	الهيئة السعودية للمدن الصناعية ومناطق التقنية	شركة مفرح مرزوق الحربي وشركاه المحدودة

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
15-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1349	Inspection for Excavation, Location, level and Compaction and Blinding Concrete Pouring for Sewer MH-1.18 at local road # 14 Zone-A.	no	Package-01	1.00	90%	5%	0.045
13-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1534	Inspection for Excavation and Blinding Concrete Pouring of Sewer MH-3.13.6 at Local Road # 26 Zone B.	no	Package-01	1.00	90%	5%	0.045
14-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1544	Placement and Installation of Manhole Base MH-2.6.4 with external coating at Local Road #07 Zone A	no	Package-01	1.00	90%	35%	0.315
17-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1568	Placement and Installation of Sewer Manhole Base MH-3.13.6 at local Road # 26 in Zone B	no	Package-01	1.00	90%	35%	0.315
04-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1649	Inspection for Excavation, Location, level and Compaction and Blinding Concrete Pouring for Sewer MH-2.29 at local road # 03 Zone-A.	no	Package-01	1.00	90%	5%	0.045
04-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1651	Inspection for Excavation, Location, level and Compaction and Blinding Concrete Pouring for Sewer MH-2.30 at local road # 03 Zone-A.	no	Package-01	1.00	90%	5%	0.045
15-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1729	Inspection for Excavation, Location, level and Compaction and Blinding Concrete Pouring for Sewer MH2.27 & MH-2.28 at local road # 03 Zone-A.	no	Package-01	2.00	90%	5%	0.090
19-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1751	Placement and Installation of Sewer Manhole Base of MH-2.29 & 2.30 with External Coating at Road #03 in Zone A	no	Package-01	2.00	90%	35%	0.630
20-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1760	Placement and Installation of Sewer Manhole Base of MH-2.27 with External Coating at Road # 03 in Zone A	no	Package-01	1.00	90%	35%	0.315
24-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1799	Placement and Installation of Sewer Manhole Base MH-1.10.1 with External Coating at local Road # 03 in Zone A	no	Package-01	1.00	90%	35%	0.315

Accumulative QTY		16.880
10% Retention QTY		0.000
Total Certified Accumulative QTY		16.880
Previous QTY		12.920
Current QTY		3.960
BOQ Quantity		45.000
90% Avalible Qty		40.500
Remaining avalible Qty		23.620

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
B5.33 05 13.05	#N/A	Precast Manhole ring 1200 mm internal dia.						
27-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0162	Excavation, Location, level and Compaction of Sewer MH-2.16 at Zone A.	no	Package-01	1.00	90%	5%	0.045
21-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0135	Excavation, Location, level and Compaction of Sewer MH-3.49 at Zone B.	no	Package-01	1.00	90%	5%	0.045
21-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0190	Excavation, Location, level and Compaction of Sewer MH-2.19 at LOCAL ROAD # 01 Zone A.	no	Package-01	1.00	90%	5%	0.045
18-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0025	Excavation of Sewer line MH-1.12.2 Zone A.	no	Package-01	1.00	90%	5%	0.045
18-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0024	Excavation of Sewer line MH-1.12.1 Zone A.	no	Package-01	1.00	90%	5%	0.045
22-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0305	Excavation, Location, level and Compaction of Sewer MH-3.31.2 at local road # 22 Zone B.	no	Package-01	1.00	90%	5%	0.045
22-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0300	Excavation, Location, level and Compaction of Sewer MH-3.28.2 at local road # 23 Zone B.	no	Package-01	1.00	90%	5%	0.045
03-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0661	Excavation, Location, level and Compaction of Sewer MH-2.21 at local road # 08 Zone-A.	no	Package-01	1.00	90%	5%	0.045
06-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0915	Placement and Installation of Manhole MH-2.19 at local road # 01 Zone A.	no	Package-01	1.00	90%	35%	0.315
02-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0889	Placement and Installation of Sewer Manhole Base MH-3.31.2 at Local Road # 22 Zone B.	no	Package-01	1.00	90%	35%	0.315
29-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0862	Placement and Installation of Sewer Manhole base MH-1.12.2 at local road # 1 Zone A	no	Package-01	1.00	90%	35%	0.315
29-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0861	Placement and Installation of Sewer Manhole base MH-1.12.1 at local road # 1 Zone A	no	Package-01	1.00	90%	35%	0.315
16-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0765	Excavation, Location, level and Compaction of Sewer MH-2.21.1 at local road # 04 Zone-A.	no	Package-01	1.00	90%	5%	0.045
11-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0723	Placment and Installation of Sewer Manhole Base MH-3.49 at local Road # 18 Zone B	no	Package-01	1.00	90%	35%	0.315
06-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0688	Excavation, Location, level and Compaction of Sewer MH-2.26 at local road # 01 Zone-A.	no	Package-01	1.00	90%	5%	0.045
29-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1060	Excavation, Location, level and Compaction of Sewer MH-1.21 at local road # 15 Zone-A.	no	Package-01	1.00	90%	5%	0.045
19-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1306	Placement and Installation of Sewer Manhole Rings & Slab MH-3.49 with External Coating at Local Road #19 in Zone B	no	Package-01	1.00	90%	30%	0.270
20-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1317	Placement and Installation of Rings and Slabs for (02) Manhole MH-1.12.1 and MH-1.12.2 With external coating, at Local Roads # 1 in Zone A.	no	Package-01	2.00	90%	30%	0.540
22-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1328	Placement and Installation of Sewer Manhole Ring & Slab MH-3.31.2 with External Coating at Local Road #22 in Zone B	no	Package-01	1.00	90%	30%	0.270
24-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1346	Placement and Installation of Base Rings and Slabs for (01) Manhole MH-1.21 With external coating, at Local Roads # 15 in Zone A.	no	Package-01	1.00	90%	65%	0.585
22-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1338	Inspection for Sand Backfilling Around Sewer Manhole (02) upto TOE (Bottom of Subgrade MH-1.12.1 & MH-1.12.2 at Local Road # 01 in Zone A.	no	Package-01	2.00	90%	15%	0.270
22-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1337	Inspection for Sand Backfilling Around Sewer Manhole (02) upto TOE (Bottom of Subgrade MH-1.12.3.2 & MH1.10 at Local Road # 01 in Zone A	no	Package-01	1.00	90%	15%	0.135
22-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1283	Inspection for Sand Backfilling Around Sewer Manholes (01) upto TOE (Bottom of Subgrade) MH-3.49 at Local Road # 18 in Zone B	no	Package-01	1.00	90%	15%	0.135
29-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1387	Placement and Installation of Sewer Manhole Base MH-3.16.3 at local Road # 26 in Zone B	no	Package-01	1.00	90%	35%	0.315
29-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1386	Inspection for Excavation and Blinding Concrete Pouring of Sewer MH-3.16.3 at Local Road # 26 Zone B.	no	Package-01	1.00	90%	5%	0.045
10-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1506	Inspection for Sand Backfilling Around Sewer Manhole upto TOE (Bottom of Subgrade) MH-2.19 at Local Road # 01 in Zone A.	no	Package-01	1.00	90%	15%	0.135
07-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1454	Inspection for Excavation, Location, level and Compaction and Blinding Concrete Pouring for Sewer MH-2.23.2 at local road # 10 Zone-A.	no	Package-01	1.00	90%	5%	0.045
09-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1403	Inspection for Sand Backfilling Around Sewer Manhole (02) upto TOE (Bottom of Subgrade MH-1.21 at Local Road # 15 in Zone A.	no	Package-01	1.00	90%	15%	0.135

Data sensitivity - Public

الاستشـــــاري	المالك	المقاول
ايجس السعودية للاستشارات الهندسية	الهيئة السعودية للمدن الصناعية ومناطق التقنية	شركة مفرح مرزوق الحربي وشركاه المحدودة

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
15-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1562	Inspection for Excavation and Blinding Concrete Pouring of Sewer MH-3.13.5 at Local Road # 26 Zone B.	no	Package-01	1.00	90%	5%	0.045
19-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1578	Placement and Installation of Sewer Manhole Base MH-3.13.5 at local Road # 26 in Zone B	no	Package-01	1.00	90%	35%	0.315
18-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1633-1	Inspection for Excavation, Location, level and Compaction and Blinding Concrete Pouring for Sewer MH-2.31 at local road # 03 Zone-A.	no	Package-01	1.00	90%	5%	0.045
19-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1752	Placement and Installation of Sewer Manhole Base of MH-2.31 with External Coating at Road # 03 in Zone A	no	Package-01	1.00	90%	35%	0.315
27-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1843	Placement and Installation of Sewer Manhole Base MH-2.16 with External Coating at local Road # 05 in Zone A	no	Package-01	1.00	90%	35%	0.315
28-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1860	Placement and Installation of Sewer Manhole MH-2.9 and 2.10 at local Road # 03 in Zone A	no	Package-01	2.00	90%	35%	0.630
28-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1853	Inspection for Excavation, Location, level and Compaction and Blinding Concrete Pouring for Sewer MH-2.9 & 2.10 at local road #03 Zone-A.	no	Package-01	2.00	90%	5%	0.090
25-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1808	Placement and Installation of Sewer Manhole MH-2.21.1 Base,ring and slab with External Coating at local Road #04 in Zone A	no	Package-01	1.00	90%	65%	0.585
22-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1789	Placement and Installation of sewer Manhole Base MH-2-13 & MH-2-15 with External Coating at Road # 05 in Zone A.	no	Package-01	2.00	90%	35%	0.630
22-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1785	Inspection for Excavation, Location, level and Compaction and Blinding Concrete Pouring for Sewer MH-2.13 & MH-2.15 at local road # 05 Zone-A.	no	Package-01	2.00	90%	5%	0.090

Accumulative QTY			8.010
10% Retention QTY			0.000
Total Certified Accumulative QTY			8.010
Previous QTY			4.590
Current QTY			3.420
BOQ Quantity			21.000
90% Avalible Qty			18.900
Remaining avalible Qty			10.890

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

الاستشـــــاري	المالك	المقاول
ايجس السعودية للاستشارات الهندسية	الهيئة السعودية للمدن الصناعية ومناطق التقنية	شركة مفرح مرزوق الحربي وشركاه المحدودة

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
B5.33 05 13.06	#N/A	Precast Manhole ring 1200 mm internal dia.						
18-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0026	Excavation of Sewer line MH-1.12.3 Zone A.	no	Package-01	1.00	90%	5%	0.045
21-Mar-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0054	Excavation of Sewer Manholes at road # 19 MH 3.47 in Zone B.	no	Package-01	1.00	90%	5%	0.045
21-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0053	Excavation of Sewer Manholes at road # 19 MH 3.46 in Zone B.	no	Package-01	1.00	90%	5%	0.045
06-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0917	Excavation, Location, level and Compaction of Sewer MH-3.8 at Arterial Road # 01 Zone B..	no	Package-01	1.00	90%	5%	0.045
09-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0716	Placement and Installation of Manhole Base MH-3.46 at local Road # 19 Zone B	no	Package-01	1.00	90%	35%	0.315
09-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0715	Placement and Installation of Manhole Base MH-3.42.1 at local road # 20 Zone B	no	Package-01	1.00	90%	35%	0.315
08-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0948	Placement and Installation of Manhole Base MH-1.12.3 at Road # 1 Zone A	no	Package-01	1.00	90%	35%	0.315
18-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1024	Installation and Placement of Manhole Base MH-3.8 at Arterial Road # 01 Zone B.	no	Package-01	1.00	90%	35%	0.315
19-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1307	Placement and Installation of Sewer Manhole Rings & Slab MH-3.46, MH-3.47, MH-3.42.1 with External Coating at Local Road #19, 20 in Zone B	no	Package-01	3.00	90%	30%	0.810
18-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1290	Placement and Installation of Sewer Manhole Base MH-3.47 at local Road # 19 in Zone B	no	Package-01	1.00	90%	35%	0.315
20-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1318	Placement and Installation of Rings and Slabs for (01) Manhole MH-1.12.3 With external coating, at Local Roads # 1 in Zone A.	no	Package-01	1.00	90%	30%	0.270
22-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1334	Inspection for Sand Backfilling Around Sewer Manhole upto TOE (Bottom of Subgrade MH-1.12.3 at Local Road # 01 in Zone A.	no	Package-01	1.00	90%	15%	0.135
22-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1284	Inspection for Sand Backfilling Around Sewer Manholes (02) upto TOE (Bottom of Subgrade) MH-3.46,MH-3.42.1 at Local Road # 19 & 20 in Zone B	no	Package-01	2.00	90%	15%	0.270
					Accumulative QTY			3.240
					10% Retention QTY			0.000
					Total Certified Accumulative QTY			3.240
					Previous QTY			2.790
					Current QTY			0.450
					BOQ Quantity			11.000
					90% Avalible Qty			9.900
					Remaining avalible Qty			6.660

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

الاستشـــــاري
ايجس السعودية للاستشارات الهندسية

المالك
الهيئة السعودية للمدن الصناعية ومناطق التقنية

المقاول
شركة مفرح مرزوق الحربي وشركاه المحدودة

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
B5.33 05 13.07	#N/A	Precast Manhole ring 1200 mm internal dia.						
16-Mar-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0027	Excavation of Sewer line MH-1.12.4 Zone A.	no	Package-01	1.00	90%	5%	0.045
22-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0304	Excavation, Location, level and Compaction of Sewer MH-3.31.1 at local road # 22 Zone B.	no	Package-01	1.00	90%	5%	0.045
22-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0299	Excavation, Location, level and Compaction of Sewer MH-3.28.1 at local road # 23 Zone B.	no	Package-01	1.00	90%	5%	0.045
09-May-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0504	Excavation, Location, level and Compaction of Sewer MH-1.15 at local road # 9 Zone A.	no	Package-01	1.00	90%	5%	0.045
02-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0885	Placement and Installation of Sewer Manhole Base MH-3.28.1 at Local Road # 23 Zone B	no	Package-01	1.00	90%	25%	0.225
28-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0842	Excavation, Location, level and Compaction of Sewer MH-2.6.3 at local road # 07 Zone-A.	no	Package-01	1.00	90%	5%	0.045
28-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0841	Excavation, Location, level and Compaction of Sewer MH-2.6.2 at local road # 07 Zone-A.	no	Package-01	1.00	90%	5%	0.045
27-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1079	Installation and Placement of Manhole Base MH-1.12.4 at road # 8 Zone A	no	Package-01	1.00	90%	35%	0.315
22-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1330	Placement and Installation of Sewer Manhole Base Ring & Slab MH-3.31.1 with External Coating at Local Road #22 in Zone B	no	Package-01	1.00	90%	30%	0.270
30-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1393	Excavation of Manhole Base for Sewer MH 3.16.1 @Zone B (1200 Dia) road 26	no	Package-01	1.00	90%	5%	0.045
30-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1394	Inspection for Excavation and Blinding Concrete Pouring of Sewer MH-3.16.2 at Local Road # 26 Zone B.	no	Package-01	1.00	90%	5%	0.045
09-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1494	Placement and Installation of Manhole Base,Ring MH-2.8.3 with external coating at Local Road # 6 Zone A	no	Package-01	1.00	90%	65%	0.585
14-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1545	Placement and Installation of Manhole Base MH-2.6.3 with external coating at Local Road #07 Zone A	no	Package-01	1.00	90%	35%	0.315
14-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1546	Placement and Installation of Manhole Base, Ring and Flat slab with external coating MH-2.6.2 with external coating at Local Road #07 Zone A	no	Package-01	1.00	90%	65%	0.585
29-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1631	Inspection for Sand Backfilling Around Sewer Manholes (01) upto TOE (Bottom of Subgrade) MH-3.31.1 at Local Road # 22 in Zone B	no	Package-01	1.00	90%	15%	0.135
27-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1788-1	Placement and Installation of sewer Manhole Base MH-2-11 & MH-2-12 with External Coating at Road # 05 in Zone A.	no	Package-01	2.00	90%	35%	0.630
22-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1784	Inspection for Excavation, Location, level and Compaction and Blinding Concrete Pouring for Sewer MH-2.11 & MH-2.12 at local road # 05 Zone-A.	no	Package-01	2.00	90%	5%	0.090
					Accumulative QTY			3.510
					10% Retention QTY			0.000
					Total Certified Accumulative QTY			3.510
					Previous QTY			2.430
					Current QTY			1.080
					BOQ Quantity			14.000
					90% Avalible Qty			12.600
					Remaining avalible Qty			9.090

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
B5.33 05 13.08	#N/A	Precast Manhole ring 1200 mm internal dia.						
21-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0102	Excavation, Location, level and Compaction of MH-3.42.1 at road # 20 Zone B.	no	Package-01	1.00	90%	5%	0.045
22-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0125	Excavation, Location, level and Compaction of Sewer MH-3.34 at Zone B.	no	Package-01	1.00	90%	5%	0.045
21-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0127	Excavation, Location, level and Compaction of Sewer MH-3.35 at Zone B.	no	Package-01	1.00	90%	5%	0.045
21-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0605	Excavation, Location, level and Compaction of Sewer MH-3.27 at local road # 25 Zone B.	no	Package-01	1.00	90%	5%	0.045
21-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0604	Excavation, Location, level and Compaction of Sewer MH-3.26 at local road # 25 Zone B.	no	Package-01	1.00	90%	5%	0.045
23-May-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0629	Excavation, Location, level and Compaction of Sewer MH-3.29 at local road # 25 Zone B.	no	Package-01	1.00	90%	5%	0.045
06-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0919	Excavation, Location, level and Compaction of Sewer MH-3.11 at Arterial Road # 01 Zone B..	no	Package-01	1.00	90%	5%	0.045
06-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0918	Excavation, Location, level and Compaction of Sewer MH-3.9 at Arterial Road # 01 Zone B..	no	Package-01	1.00	90%	5%	0.045
29-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0854	Placement and Installation of Sewer Manhole base MH-3.35 on Road # 21, Zone B.	no	Package-01	1.00	90%	35%	0.315
27-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0837	Placement and Installation of Manhole Base Sewer MH-3.27 at Local Road # 25 Zone B.	no	Package-01	1.00	90%	35%	0.315
27-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0835	Placement and Installation of Manhole Base Sewer MH-3.26 at Local Road # 25 Zone B	no	Package-01	1.00	90%	35%	0.315
25-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0834	Placement and Installation of Manhole Base Sewer MH-3.29 at Local Road # 25 Zone B.	no	Package-01	1.00	90%	35%	0.315
09-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0722	Excavation, Location, level and Compaction of Sewer MH-3.10 at Arterial Road # 01 Zone B..	no	Package-01	1.00	90%	5%	0.045
08-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0957	Placement and Installation of Manhole Base MH-3.34 at road # 21 Zone B.	no	Package-01	1.00	90%	35%	0.315
23-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1065	Excavation, Location, level and Compaction of Sewer MH-3.36 at Local Road # 21 Zone B..	no	Package-01	1.00	90%	5%	0.045
23-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1066	Excavation, Location, level and Compaction of Sewer MH-3.32 at Local Road # 25 Zone B..	no	Package-01	1.00	90%	5%	0.045
23-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1062	Excavation, Location, level and Compaction of Sewer MH-3.25 at Local Road # 24 Zone B..	no	Package-01	1.00	90%	5%	0.045
26-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1085	Installation and Placement of Manhole Base MH-3.32 at Local Road # 25 Zone B	no	Package-01	1.00	90%	35%	0.315
26-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1084	Installation and Placement of Manhole Base MH-3.25 at Local Road # 24 Zone B.	no	Package-01	1.00	90%	35%	0.315
21-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1035	Installation and Placement of Manhole Base MH-3.11 at Arterial Road # 01 Zone B	no	Package-01	1.00	90%	35%	0.315
18-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1025	Installation and Placement of Manhole Base MH-3.9 at Arterial Road # 01 Zone B.	no	Package-01	1.00	90%	35%	0.315
20-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1321	Placement and Installation of Sewer Manhole Base Ring and Slab MH-3.34,MH-3.35 with External Coating at Local Road # 21 in Zone B	no	Package-01	2.00	90%	65%	1.170
23-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1068	Installation and Placement of Manhole Base MH-3.10 at Arterial Road # 01 Zone B	no	Package-01	1.00	90%	35%	0.315
29-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1632	Inspection for Sand Backfilling Around Sewer Manholes (02) upto TOE (Bottom of Subgrade) MH-3.34, MH-3.35 at Local Road # 21 in Zone B	no	Package-01	2.00	90%	15%	0.270

Accumulative QTY			5.130
10% Retention QTY			0.000
Total Certified Accumulative QTY			5.130
Previous QTY			4.050
Current QTY			1.080
BOQ Quantity			25.000
90% Avalible Qty			22.500
Remaining avalible Qty			17.370

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
B5.33 05 13.09	#N/A	Precast Manhole ring 1200 mm internal dia.						
28-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0416	Excavation, Location, level and Compaction of Sewer MH-2.6 at local road # 3 Zone-A.	no	Package-01	1.00	90%	5%	0.045
28-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0415	Excavation, Location, level and Compaction of Sewer MH-2.5 at local road # 3 Zone-A.	no	Package-01	1.00	90%	5%	0.045
21-May-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0607	Excavation, Location, level and Compaction of Sewer MH-2.5 at local road # 3 Zone-A.	no	Package-01	1.00	90%	5%	0.045
13-May-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0552	Excavation, Location, level and Compaction of Sewer MH-2.8.2 at local road # 06 Zone- A.	no	Package-01	1.00	90%	5%	0.045
13-May-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0551	Excavation, Location, level and Compaction of Sewer MH-2.8.1 at local road # 06 Zone- A.	no	Package-01	1.00	90%	5%	0.045
14-May-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0628	Excavation, Location, level and Compaction of Sewer MH-3.28 at local road # 25 Zone B.	no	Package-01	1.00	90%	5%	0.045
23-May-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0626	Excavation, Location, level and Compaction of Sewer MH-3.24 at local road # 24 Zone B.	no	Package-01	1.00	90%	5%	0.045
04-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0683	Excavation, Location, level and Compaction of Sewer MH-3.22 at local road # 27 Zone B.	no	Package-01	1.00	90%	5%	0.045
04-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0681	Excavation, Location, level and Compaction of Sewer MH-3.21 at local road # 27 Zone B.	no	Package-01	1.00	90%	5%	0.045
04-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0678	Excavation, Location, level and Compaction of Sewer MH-3.20 at local road # 27 Zone B.	no	Package-01	1.00	90%	5%	0.045
04-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0677	Excavation, Location, level and Compaction of Sewer MH-3.19 at local road # 27 Zone B.	no	Package-01	1.00	90%	5%	0.045
04-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0675	Excavation, Location, level and Compaction of Sewer MH-3.18 at local road # 27 Zone B.	no	Package-01	1.00	90%	5%	0.045
04-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0673	Excavation, Location, level and Compaction of Sewer MH-3.17 at local road # 27 Zone B.	no	Package-01	1.00	90%	5%	0.045
06-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0920	Excavation, Location, level and Compaction of Sewer MH-3.33 at Local Road # 21 Zone B..	no	Package-01	1.00	90%	5%	0.045
27-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0836	Placement and Installation of Manhole Base Sewer MH-3.28 at Local Road # 25 Zone B	no	Package-01	1.00	90%	35%	0.315
12-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0986	Placement and Installation of Manhole base MH-3.23 at Local Road # 24 Zone B.	no	Package-01	1.00	90%	35%	0.315
02-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0736	Installation of Manhole Base for Sewer MH-3.31 @ zone B Road 25	no	Package-01	1.00	90%	35%	0.315
26-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1086	Installation and Placement of Manhole Base MH-3.19 at local road # 27 Zone B.	no	Package-01	1.00	90%	35%	0.315
26-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1083	Installation and Placement of Manhole Base MH-3.24 at local road # 24 Zone B.	no	Package-01	1.00	90%	35%	0.315
26-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1082	Installation and Placement of Manhole Base MH-3.18 at local road # 27 Zone B.	no	Package-01	1.00	90%	35%	0.315
26-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1081	Installation and Placement of Manhole Base MH-3.16 at Local Road # 26 Zone B.	no	Package-01	1.00	90%	35%	0.315
04-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1200	Placement and Installation of Sewer Manhole Base MH-3.22 at local Road # 27 in Zone B	no	Package-01	1.00	90%	35%	0.315
10-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1226	Excavation, Location, level and Compaction of Sewer MH-2.6.1 at local road # 07 Zone-A.	no	Package-01	1.00	90%	5%	0.045
20-Aug-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1320	Placement and Installation of Sewer Manhole Base Ring and Slab MH-3.33 with External Coating at Local Road #21 in Zone B	no	Package-01	1.00	90%	65%	0.585
09-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1493	Placement and Installation of Manhole Base,Ring and Flat slab with external coating MH-2.8.2 at Local Road # 6 Zone A	no	Package-01	1.00	90%	65%	0.585
02-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1421	Inspection for Excavation and Blinding Concrete Pouring of Sewer MH-3.15 at Local Road # 26 Zone B.	no	Package-01	1.00	90%	5%	0.045
14-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1547	Placement and Installation of Manhole Base MH-2.6.1 with external coating at Local Road #07 Zone A	no	Package-01	1.00	90%	35%	0.315
08-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1691	Placement and Installation of Manhole Base, Ring and FlatSlab MH-2.8.1 with external coating at Local Road # 6 Zone A	no	Package-01	1.00	90%	65%	0.585
27-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1837	Placement and Installation of Sewer Manhole Base MH-2.5 &MH-2.6 with External Coating at local Road # 03 in Zone A	no	Package-01	2.00	90%	35%	0.630
					Accumulative QTY			5.940
					10% Retention QTY			0.000
					Total Certified Accumulative QTY			5.940
					Previous QTY			3.740
					Current QTY			2.200

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المقاول	المالك	الاستشـــــاري
شركة مفرح مرزوق الحربي وشركاه المحدودة	الهيئة السعودية للمدن الصناعية ومناطق التقنية	ايجس السعودية للاستشارات الهندسية

المستخلص رقم (06) من الفتره 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
					BOQ Quantity			18.000
					90% Avalible Qty			16.200
					Remaining avalible Qty			10.260

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

الاستشـــــاري
ايجس السعودية للاستشارات الهندسية

المالك
الهيئة السعودية للمدن الصناعية ومناطق التقنية

المقاول
شركة مفرح مرزوق الحربي وشركاه المحدودة

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
B5.33 05 13.10	#N/A	Precast Manhole ring 1200 mm internal dia.						
28-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0418	Excavation, Location, level and Compaction of Sewer MH-2.8 at local road # 3 Zone-A.	no	Package-01	1.00	90%	5%	0.045
23-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0630	Excavation, Location, level and Compaction of Sewer MH-3.30 at local road # 25 Zone B.	no	Package-01	1.00	90%	5%	0.045
					Accumulative QTY			0.090
					10% Retention QTY			0.000
					Total Certified Accumulative QTY			0.090
					Previous QTY			0.090
					Current QTY			0.000
					BOQ Quantity			2.000
					90% Avalible Qty			1.800
					Remaining avalible Qty			1.710

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفتره 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
B5.33 05 13.11	#N/A	Precast Manhole ring 1200 mm internal dia.						
28-Apr-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0417	Excavation, Location, level and Compaction of Sewer MH-2.7 at local road # 3 Zone-A.	no	Package-01	1.00	90%	5%	0.045
02-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1420	Inspection for Excavation and Blinding Concrete Pouring of Sewer MH-3.14 at Local Road # 26 Zone B.	no	Package-01	1.00	90%	5%	0.045
27-Sep-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1841	Placement and Installation of Sewer Manhole Base MH-2.8 with External Coating at local Road # 03 in Zone A	no	Package-01	1.00	90%	35%	0.315
					Accumulative QTY			0.410
					10% Retention QTY			0.000
					Total Certified Accumulative QTY			0.410
					Previous QTY			0.090
					Current QTY			0.320
					BOQ Quantity			3.000
					90% Avalible Qty			2.700
					Remaining avalible Qty			2.290

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
STORM WATER DRAINAGE NETWORK								
B6.33 42 11.01	#N/A	400mm Diameter						
07-Apr-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0053	Excavation of storm line F from MH-1(F) to MH-2(F) at road # 21 Zone B.	m	Package-01	98.80	90%	10%	8.892
18-Apr-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0068	Excavation of storm line K from MH-1(K) to MH-2(K) at road # 23 Zone B.	m	Package-01	98.80	90%	10%	8.892
20-Apr-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0105	Excavation of Storm Line M from MH-2(M) to MH-3(M) at local road # 25 Zone B.	m	Package-01	93.80	90%	10%	8.442
18-Apr-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0095	Excavation of Strom line O-8 at Local Road # 27 from MH-7M to MH-7M-1 in Zone B.	m	Package-01	75.30	90%	10%	6.777
18-Apr-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0094	Excavation of Strom line O-8 at Local Road # 27 from MH-8(O)-3 to MH-8(O)-2 in Zone B.	m	Package-01	98.80	90%	10%	8.892
18-Apr-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0093	Excavation of Strom line O-8 at Local Road # 27 from MH-8(O)-4 to MH-8(O)-3 in Zone B.	m	Package-01	95.70	90%	10%	8.613
28-Apr-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0144	Excavation of Storm Line Q-11 from MH- 11(Q)-5 to MH-11(Q)-6 at Arterial Road # 01 Zone B.	m	Package-01	93.50	90%	10%	8.415
29-Apr-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0149	Excavation of Storm Line O road 26(MH -3 (Q)to MH-4 @Zone B (400 Dia)	m	Package-01	78.80	90%	10%	7.092
29-Apr-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0148	Excavation of Storm Line O road 26 (MH -2 (O) to MH-3 (O) @Zone B (400 Dia)	m	Package-01	78.80	90%	10%	7.092
13-Apr-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0078	Sand Bedding of Storm Line F-2 from MH-1 (F) to MH-2 (F) at Local Road # 21 Zone B.	m	Package-01	98.80	90%	5%	4.446
26-Apr-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0119	Sand bedding of Storm lineO-8 at local road # 27 from MH-8(O)-4 to MH-8(O)-3 Zone B	m	Package-01	95.70	90%	5%	4.307
26-Apr-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0117	Sand bedding of Storm lineO-8 at local road # 27 from MH-8(O)-3 to MH-8(O)-2 Zone B	m	Package-01	98.80	90%	5%	4.446
23-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0418	Laying and Installation of GRP pipe (Dia 400mm) Storm line O-8 at local road # 27 from MH-8(O) 4 to MH-8(O) 3 in Zone B	m	Package-01	95.70	90%	45%	38.759
23-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0416	Laying and Installation of GRP pipe (Dia 400mm) storm line O-8 at local road # 27 from MH-8(O)_3 to MH-8(O)_2 in Zone B	m	Package-01	98.80	90%	45%	40.014
18-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0341	Laying and Installation of GRP pipe (Dia 400mm) storm line F-2 from MH-1(F) to MH-2(F) at Local road # 21 in Zone B	m	Package-01	98.80	90%	45%	40.014
19-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0340	Sand Bedding storm line F-2 from MH-1(F) to MH-2(F) at Local Road # 21 in Zone B	m	Package-01	98.80	90%	5%	4.446
17-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0337	Laying and Installation of GRP pipe (Dia 400mm) line O from MH-3(O) to MH-4(O) at Local road # 26 in Zone B	m	Package-01	78.80	90%	45%	31.914
17-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0336	Sand Bedding storm line O from MH-3(O) to MH-4(O) at local road # 26 in Zone B	m	Package-01	78.80	90%	5%	3.546
17-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0335	Laying and Installation of GRP pipe (Dia 400mm) Storm line O from MH-2(O) to MH-3(O) at local road # 26 in Zone B	m	Package-01	78.80	90%	45%	31.914
17-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0334	Sand Bedding storm line O from MH-2(O) to MH-3(O) at Local Road # 26 in Zone B	m	Package-01	78.80	90%	5%	3.546
17-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0326	Excavation of storm line A-36-6 from MH-36(A)_6_2 to MH-36A)_6_1 at local road # 08 Zone A.	m	Package-01	93.80	90%	5%	4.221
18-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0323	Excavation of Storm Line Q-11 from MH-11(Q)_5 to MH-11(Q)_4 at Arterial Road # 1 Zone B.	m	Package-01	92.80	90%	10%	8.352
14-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0311	Excavation of Storm Line M from MH-4(M) to MH-5(M) at Local Road # 25 Zone B.	m	Package-01	93.80	90%	10%	8.442
14-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0310	Excavation of Storm Line M from MH-3(M) to MH-4(M) at Local Road # 25 Zone B.	m	Package-01	93.80	90%	10%	8.442
09-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0290	Excavation of storm line A-36-6 from MH-36(A)_6_4 to MH-36A)_6_3 at local road # 08 Zone A.	m	package-01	93.80	90%	10%	8.442
09-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0289	Excavation of storm line A-36-6 from MH-36(A)_6_3 to MH-36A)_6_2 at local road # 08 Zone A.	m	package-01	93.80	90%	10%	8.442
05-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0220	Excavation of Storm Line A-36-6 from MH-36(A)6-4 to MH-36(A)-6-5 at local road 08 Zone A. (400 Dia)	m	package-01	74.80	90%	10%	6.732
05-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0219	Excavation of storm line A-36-6 from MH-36(A)_6_5 to MH-36A)_6_6 at local road # 08 Zone A.	m	package-01	74.80	90%	10%	6.732
05-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0218	Excavation of storm line A-36-6 from MH-36(A)_6_6 to MH-36A)_6_7 at local road # 08 Zone A.	m	package-01	74.80	90%	10%	6.732
03-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0480	Sand bedding storm line K from MH-1(K) to MH-2(K) at road # 23 Zone B.	m	package-01	98.80	90%	5%	4.446
03-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0475	Installation of GRP Pipe for Storm Line K from (MH -1 (K) to MH-2(K) @Zone B (400 Dia)# road 23	m	package-01	98.80	90%	45%	40.014
01-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0147	Excavation of Storm Line O road 26 (MH -1 (O) to MH-2 (O) @Zone B (400 Dia)	m	package-01	78.80	90%	10%	7.092
01-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0143	Excavation of Storm line -Q11 MH 11(Q)-6 to MH -11(Q)-7 @Zone B (400 Dia) Arterial road 1	m	package-01	92.80	90%	10%	8.352

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
01-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0312	Excavation of Storm Line M road 25 MH-5 (M) to MH-5 (M)-1 @Zone B (400 Dia)	m	package-01	90.20	90%	10%	8.118
01-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0324	Excavation of Storm line Q-11 from MH 11(Q)-3 to MH -11(Q)-4 @Zone B (400 Dia) Arterial road 1	m	package-01	92.80	90%	10%	8.352
01-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0349	Excavation of Storm Line O-13 from MH-13 (O)-5 to MH-13 (O)-6 @Zone B (400 Dia) Local Road # 26	m	package-01	98.80	90%	10%	8.892
01-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0419	Excavation of Storm Line A-36-6 at Road #08 from MH-36(A)-6-1 to MH-36(A)-6 @Zone B (400 Dia)	m	package-01	93.70	90%	10%	8.433
01-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0428	Excavation of Storm line Q from MH 2(Q) to MH 3(Q) @Zone B (400 Dia) Arterial road 1	m	package-01	94.20	90%	10%	8.478
01-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0429	Excavation of Storm line Q from MH 3Q) to MH 4(Q) @Zone B (400 Dia) Arterial road 1	m	package-01	91.40	90%	10%	8.226
01-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0039	Laying of GRP pipe for the Storm line -D MH 1(D) to MH 2 (D) @Zone B (400 Dia)	m	package-01	83.80	90%	60%	45.252
01-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0313	Testing of GRP pipe for the Road #20 -D MH 2(D) to MH 3 (D) @Zone B (400 Dia)	m	package-01	83.80	90%	80%	60.336
01-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0412	Installation of GRP Pipe for Storm line -H MH 1(H) to MH 2(H) @Zone B (400 Dia) Road 22	m	package-01	74.80	90%	60%	40.392
01-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0414	Installation of GRP Pipe for Storm Line H at Road #22 from MH 2(H) to MH 3 (H) @Zone B (400 Dia)	m	package-01	74.80	90%	60%	40.392
01-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0442	Backfilling Bottom of Subgrade for Storm line B from MH 1 (B) to MH 2 (B) @Zone B (400 Dia) Road 18	m	package-01	75.80	90%	80%	54.576
01-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0355	Installation of GRP Pipe for Storm line -Q11 MH 11(Q)-7 to MH -11(Q)-8 @Zone B (400 Dia) Arterial road 1	m	package-01	92.80	90%	60%	50.112
01-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0357	Installation of GRP Pipe for Storm Line Q-11 Arterial road 01 (MH -11(Q)-8 to MH-11(Q)-9) @Zone B (400 Dia)	m	package-01	92.80	90%	60%	50.112
05-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0978	Laying and Installation of GRP pipe (Dia 400mm) Storm Line from MH-7(Q) to MH- 6(Q) at Arterial Road # 01 Zone B.	m	package-01	92.80	90%	45%	37.584
05-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0977	Sand bedding Storm Line from MH-7(Q) to MH-6(Q) at Arterial Road # 01 Zone B.	m	package-01	92.80	90%	5%	4.176
05-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0967	Excavation of storm line A-32-11 from MH- 32(A)_11_7 to MH-32(A)_11_6 at Collector road # 01 Zone A.	m	package-01	98.50	90%	10%	8.865
05-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0966	Excavation of storm line A-32-11 from MH- 32(A)_11_6 to MH-32(A)_11_5 at Collector road # 01 Zone A.	m	package-01	99.20	90%	10%	8.928
05-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0965	Excavation of storm line A-32-11 from MH- 32(A)_11_5 to MH-32(A)_11_4 at Collector road # 01 Zone A.	m	package-01	99.10	90%	10%	8.919
05-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0964	Excavation of storm line A-32-11 from MH- 32(A)_11_4 to MH-32(A)_11_3 at Collector road # 01 Zone A.	m	package-01	98.60	90%	10%	8.874
04-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0944	Laying and Installation of GRP pipe (Dia 400mm) Storm Line Q from MH-4(Q) to MH-5(Q) at Arterial Road # 1 Zone B.	m	package-01	92.10	90%	45%	37.301
04-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0943	Sand bedding Storm Line Q from MH-4(Q) to MH-5(Q) at Arterial Road # 1 Zone B.	m	package-01	92.10	90%	5%	4.145
04-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0936	Excavation of Storm Line from MH-5(Q) to MH-6(Q) at Arterial Road # 01 Zone B.	m	package-01	93.50	90%	10%	8.415
02-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0916	Excavation of storm line A-32-14 from MH-32(A)_14_5 to MH-32(A)_14_4 at Collector road # 01 Zone A.	m	package-01	98.90	90%	10%	8.901
02-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0914	Excavation of storm line A-32-14 from MH-32(A)_14_3 to MH-32(A)_14_2 at Collector road # 01 Zone A.	m	package-01	98.80	90%	10%	8.892
02-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0913	Excavation of storm line A-32-14 from MH-32(A)_14_2 to MH-32(A)_14_1 at Collector road # 01 Zone A.	m	package-01	98.80	90%	10%	8.892
02-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0870	Laying and Installation of GRP pipe (Dia 400mm) Storm Line Q from MH-2(Q) to MH-3(Q) at Arterial Road # 1 Zone B.	m	package-01	94.20	90%	45%	38.151
02-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0869	Sand bedding Storm Line Q from MH-2(Q) to MH-3(Q) at Arterial Road # 1 Zone B.	m	package-01	94.20	90%	5%	4.239
18-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0713	Leak Test storm line F-2 from MH-1(F) to MH-2(F) at local road # 21in Zone B	m	package-01	98.80	90%	20%	17.784
10-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0595	laying and installation of GRP pipe (Dia 400mm) storm line Q-11 from MH-11(Q)_5 to MH-11(Q)_4 at Arterial Road # 1 Zone B	m	package-01	92.80	90%	45%	37.584
10-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0594	Sand bedding of storm line Q-11 from MH-11-(Q)_5 to MH-11(Q)_4 at road # 1 Zone B.	m	package-01	92.80	90%	5%	4.176

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
12-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1056	Sand bedding Storm Line M from MH-3(M) to MH-4(M) at Local Road # 25 Zone B.	m	package-01	93.80	90%	5%	4.221
12-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1057	Laying and Installation of GRP pipe (Dia 400mm) Storm Line M from MH-3(M) to MH-4(M) at Local Road # 25 Zone B.	m	package-01	93.80	90%	45%	37.989
12-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1058	Sand bedding Storm Line M from MH-4(M) to MH-5(M) at Local Road # 25 Zone B.	m	package-01	93.80	90%	5%	4.221
12-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1059	Laying and Installation of GRP pipe (Dia 400mm) Storm Line M from MH-4(M) to MH- 5(M) at Local Road # 25 Zone B.	m	package-01	93.80	90%	45%	37.989
13-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1071	Sand bedding Storm Line from MH-5(Q) to MH-6(Q) at Arterial Road # 01 Zone B.	m	package-01	93.50	90%	5%	4.208
13-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1072	Laying and Installation of GRP pipe (Dia 400mm) Storm Line from MH-5(Q) to MH- 6(Q) at Arterial Road # 01 Zone B	m	package-01	93.50	90%	45%	37.868
13-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1073	Sand bedding Storm Line M from MH-5(M) to MH-5(M)_1 at Local Road # 25 Zone B.	m	package-01	90.20	90%	5%	4.059
13-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1074	Laying and Installation of GRP pipe (Dia 400mm) Storm Line M from MH-5(M) to MH- 5(M)_1 at Local Road # 25 Zone B.	m	package-01	90.20	90%	45%	36.531
26-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0805	Sand bedding Storm Line Q-11 from MH-11(Q)_6 to MH-11(Q)_5 at Arterial Road # 01 Zone B.	m	package-01	92.80	90%	5%	4.176
26-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0806	Laying and Installation of GRP pipe (Dia 400mm) Storm Line Q-11 from MH-11(Q)_6 to MH-11(Q)_5 at Arterial Road # 01 Zone B.	m	package-01	92.80	90%	45%	37.584
21-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0915	Excavation of storm line A-32-14 from MH-32(A)_14_4 to MH-32(A)_14_3 at Collector road # 01 Zone A.	m	package-01	90.90	90%	10%	8.181
18-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1025	Excavation of Storm Line from MH-1(C) to MH-2(C) at Collector Road # 02 Zone B.	m	package-01	71.80	90%	10%	6.462
18-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1026	Excavation of Storm Line from MH-2(C) to MH-3(C) at Collector Road # 02 Zone B.	m	package-01	71.90	90%	10%	6.471
14-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1100	Excavation of storm line A-32-21 from MH- 32(A)_21_1 to MH-32(A)_21 at local road # 03 Zone A.	m	package-01	108.00	90%	10%	9.720
14-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1101	Excavation of storm line A-32 from MH- 32(A)_22 to MH-32(A)_21 at local road # 03 Zone A.	m	package-01	86.60	90%	10%	7.794
14-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1102	Excavation of storm line A-32 from MH- 32(A)_23 to MH-32(A)_22 at local road # 03 Zone A.	m	package-01	95.80	90%	10%	8.622
14-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1103	Excavation of storm line A-32 from MH- 32(A)_24 to MH-32(A)_23 at local road # 03 Zone A.	m	package-01	95.80	90%	10%	8.622
14-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1104	Excavation of storm line A-32 from MH- 32(A)_25 to MH-32(A)_24 at local road # 03 Zone A.	m	package-01	96.40	90%	10%	8.676
14-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1106	Excavation of storm line A-36-8 from MH- 36(A)_8_2 to MH-36(A)_8_1 at local road # 07 Zone A.	m	package-01	83.80	90%	10%	7.542
14-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1107	Excavation of storm line A-36-8 from MH- 36(A)_8_3 to MH-36(A)_8_2 at local road # 07 Zone A.	m	package-01	83.80	90%	10%	7.542
16-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1108	Sand bedding Storm line A-32-11 from MH- 32(A)_11_5 to MH-32(A)_11_4 at Collector road # 01 Zone A.	m	package-01	99.10	90%	5%	4.460
16-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1116	Sand bedding Storm line A-32-11 from MH- 32(A)_11_4 to MH-32(A)_11_3 at Collector road # 01 Zone A	m	package-01	98.60	90%	5%	4.437
16-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1117	Laying and Installation of GRP pipe (Dia 400mm) Storm line A-32-11 from MH- 32(A)_11_4 to MH-32(A)_11_3 at Collector	m	package-01	98.60	90%	45%	39.933

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
15-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1147	Excavation of storm line A-32-16 from MH- 32(A)_16_6 to MH-32(A)_16_5 at local road # 04 Zone A.	m	package-01	59.80	90%	10%	5.382
15-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1148	Excavation of storm line A-32-16 from MH- 32(A)_16_7 to MH-32(A)_16_6 at local road # 04 Zone A.	m	package-01	59.80	90%	10%	5.382
16-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1175	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade layer of storm Line from MH-11(Q)_7 to	m	package-01	92.80	90%	20%	16.704
16-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1176	Laying and Installation of GRP pipe (Dia 400mm) Storm line A-32-11 from MH- 32(A)_11_5 to MH-32(A)_11_4 at	m	package-01	99.10	90%	45%	40.136
16-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1177	Sand bedding Storm line A-32-11 from MH- 32(A)_11_6 to MH-32(A)_11_5 at Collector road # 01 Zone A.	m	package-01	99.20	90%	5%	4.464
16-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1178	Laying and Installation of GRP pipe (Dia 400mm) Storm line A-32-11 from MH- 32(A)_11_6 to MH-32(A)_11_5 at	m	package-01	99.20	90%	45%	40.176
16-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1179	Sand bedding Storm line A-32-11 from MH- 32(A)_11_7 to MH-32(A)_11_6 at Collector road # 01 Zone A.	m	package-01	98.50	90%	5%	4.433
16-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1180	Laying and Installation of GRP pipe (Dia 400mm) Storm line A-32-11 from MH- 32(A)_11_7 to MH-32(A)_11_6 at	m	package-01	98.50	90%	45%	39.893
22-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1284	Sand bedding Storm line A-36-6 from MH- 36(A)_6_7 to MH-36A)_6_6 at local road # 08 Zone A.	m	package-01	73.90	90%	5%	3.326
22-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1282	Sand bedding Storm line A-36-6 from MH- 36(A)_6_6 to MH-36A)_6_5 at local road # 08 Zone A.	m	package-01	73.90	90%	5%	3.326
22-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1258	Excavation of storm line A-32-16 from MH- 32(A)_16_4 to MH-32(A)_16_3 at Local road # 04 Zone A.	m	package-01	92.80	90%	10%	8.352
22-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1266	Excavation of storm line A-36-3 from MH-36(A)_3_6 to MH-36A)_3_5 at local road # 14 Zone A.	m	package-01	72.80	90%	10%	6.552
22-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1265	Excavation of storm line A-36-3 from MH-36(A)_3_5 to MH-36A)_3_4 at local road # 14 Zone A.	m	package-01	71.80	90%	10%	6.462
21-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1259	Excavation of storm line A-32-16 from MH- 32(A)_16_5 to MH-32(A)_16_4 at Local road # 04 Zone A.	m	package-01	94.80	90%	10%	8.532
22-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1274	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade layer of storm Line from MH-2(Q) to MH-3(Q) at Arterial Road # 01 Zone	m	package-01	94.20	90%	20%	16.956
22-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1273	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade layer of storm Line from MH-11(Q)_7 to MH-	m	package-01	92.80	90%	20%	16.704
14-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1133	Excavation of storm line A-53 from MH- 53(A)_2 to MH-53(A)_1 at local road # 07 Zone A.	m	package-01	68.80	90%	10%	6.192
15-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1149	Excavation of storm line A-36-3-6 from MH- 36(A)_3_6_1 to MH-36(A)_3_6 at local road # 15 Zone A.	m	package-01	58.80	90%	10%	5.292
15-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1151	Excavation of storm line A-36-3 from MH- 36(A)_3_8 to MH-36(A)_3_7 at local road # 15 Zone A.	m	package-01	73.80	90%	10%	6.642
15-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1160	Sand Bedding of storm line 0-13 from Manhole MH-13(O)_6 to MH-13(O) 5 in Road # 26 Zone B	m	package-01	98.80	90%	5%	4.446
15-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1161	Laying and Installation of GRP Pipe (Dia 400mm) of storm line 0-13 from Manhole MH-13(O) 6 to MH-13(O) 5 in Road # 26 Zone B	m	package-01	98.80	90%	45%	40.014
26-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0801	Laying and Installation of GRP Pipe (Dia 400mm) of Storm Line Q-11 from MH-11(Q)-7 to MH-11(Q)-6 Arterial	m	package-01	92.80	90%	45%	37.584
26-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0753	Laying and Installation of GRP pipe (Dia 400min) Storm Line Q from MH-3(Q) to MH-4(Q) at Arterial Roac #1 Zone B.	m	package-01	91.40	90%	45%	37.017
26-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0333	Laying and Installation of GRP pipe (Dia 400mm) Storm line O from MH-1(O) to MH-2(O) at local road # 26 in Zone B	m	package-01	78.80	90%	45%	31.914
26-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0332	Sand Bedding storm line O from MH-1(O) to MH-2(O) at Local Road # 26 in Zone B	m	package-01	78.80	90%	5%	3.546
26-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0746	Excavation of Storm Line from MH-7(Q) to MH-6(Q) at Arterial Road # 01 Zone B.	m	package-01	92.80	90%	10%	8.352
26-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0800	Sand Bedding of Storm Line Q-11 from MH-11(Q)-7 to MH-11(Q)-6 Arterial Road # 01 in Zone B	m	package-01	92.80	90%	5%	4.176
26-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0752	Sand bedding Storm Line Q-11 from MH- 3(Q) to MH-4(Q) at Arterial Road # 1 Zone B	m	package-01	91.40	90%	5%	4.113
25-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1306	Excavation of Storm Line from MH-1(E) to MH-2(E) at Collector # 02 Zone B.	m	package-01	78.80	90%	10%	7.092
25-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1307	Excavation of Storm Line from MH-2(E) to MH-3(E) at Collector # 02 Zone B.	m	package-01	78.80	90%	10%	7.092
26-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0603	Laying and Installation of GRP pipe (Dia400mm) storm Line Q-11 from MH- 11(Q) 4 to MH-11(Q) 3 at Arterial Road # 1 Zone B	m	package-01	92.80	90%	45%	37.584

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
26-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0142	Excavation of Storm Line Q-11 from MH- 11(Q)-7 to MH-11(Q)-8 at Arterial Road # 01 Zone B.	m	package-01	92.80	90%	10%	8.352
26-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0602	Sand Bedding of storm Line Q-11 from MH-11(Q)_4 to MH-11(Q)_3 at Arterial Road # 1 Zone B	m	package-01	92.80	90%	5%	4.176
26-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0482	Excavation of Storm Line Q from MH-4(Q) to MH-5(Q) at Arterial Road # 1 Zone B.	m	package-01	92.10	90%	10%	8.289
26-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0481	Testing of GRP Pipe for Storm line B from MH 1 (B) to MH 2 (B) @Zone B (400 Dia) Local Road 18	m	package-01	75.80	90%	20%	13.644
21-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1247	Sand Bedding of Storm Line A-36-6 from MH-36(A)6-4 to MH-36(A)-6-5 at local road 08 Zone A. (400 Dia)	m	package-01	74.80	90%	5%	3.366
21-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1248	Installation of GRP Pipe for Storm Line A-36-6 from MH-36(A)6-4 to MH-36(A)-6-5 at local road 08 Zone A. (400 Dia)	m	package-01	74.80	90%	10%	6.732
21-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1261	Excavation of Storm Line A-32-11 at Collector Road #01 from MH-32(A)-11-2 to MH-32(A)-11-3 @Zone A (400 Dia)	m	package-01	98.80	90%	45%	40.014
02-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1513	Leak Test of GRP Pipe (Dia 400mm) of storm line Q From MH-3(Q) to MH-4(Q) at Arterial Road # 01 in Zone B	m	package-01	91.40	90%	20%	16.452
01-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1482	Excavation of Storm Line from MH-11(Q)_9 to MH-11(Q)_8 at Arterial Road # 01 Zone B.	m	package-01	92.80	90%	10%	8.352
30-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1455	Leak Test of Strom Line Q From Manhole MH-2(Q) to MH-3(Q) at Arterial Road # 01 in Zone B	m	package-01	94.20	90%	20%	16.956
29-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1431	Laying and Installation of GRP pipe (Dia 400mm) Storm line A-36-3 from MH-36(A)_3_8 to MH-36(A)_3_7 at local road # 15 Zone A.	m	package-01	73.80	90%	45%	29.889
29-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1430	Sand bedding Storm line A-36-3 from MH- 36(A)_3_8 to MH-36(A)_3_7 at local road # 15 Zone A.	m	package-01	73.80	90%	5%	3.321
29-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1429	Laying and Installation of GRP pipe (Dia 400mm) Storm line A-36-3- from MH- 36(A)_3_7 to MH-36(A)_3_6 at local road # 15 Zone A.	m	package-01	67.80	90%	45%	27.459
29-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1428	Sand bedding Storm line A-36-3- from MH- 36(A)_3_7 to MH-36(A)_3_6 at local road # 15 Zone A.	m	package-01	67.80	90%	5%	3.051
29-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1427	Laying and Installation of GRP pipe (Dia 400mm) Storm line A-36-3 from MH- 36(A)_3_6 to MH-36A)_3_5 at local road # 14 Zone A.	m	package-01	72.80	90%	45%	29.484
29-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1426	Sand bedding Storm line A-36-3 from MH- 36(A)_3_6 to MH-36A)_3_5 at local road # 14 Zone A.	m	package-01	72.80	90%	5%	3.276
29-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1425	Laying and Installation of GRP pipe (Dia 400mm) Storm line A-36-3 from MH- 36(A)_3_5 to MH-36A)_3_4 at local road # 14 Zone A.	m	package-01	71.80	90%	45%	29.079
29-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1424	Sand bedding Storm line A-36-3 from MH- 36(A)_3_5 to MH-36A)_3_4 at local road # 14 Zone A.	m	package-01	71.80	90%	5%	3.231
29-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1410	Leak Test of GRP Pipe (Dia 400mm) of storm Line Q-11 from MH-11(Q)_8 to MH-11(Q)_7 at Arterial Road # 01 in Zone B	m	package-01	92.80	90%	20%	16.704
29-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1395	Excavation of storm line A-36-3 from MH- 36(A)_3_9 to MH-36(A)_3_8 at local road # 15 Zone A.	m	package-01	70.80	90%	10%	6.372
28-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1375	Leak Test Storm line A-32-11 from MH- 32(A)_11_7 to MH-32(A)_11_6 at Collector road # 01 Zone A.	m	package-01	98.50	90%	20%	17.730
28-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1374	Leak Test Storm line A-32-11 from MH- 32(A)_11_6 to MH-32(A)_11_5 at Collector road # 01 Zone A.	m	package-01	99.20	90%	20%	17.856
28-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1363	Excavation of storm line A from MH-60(A) to MH- 59(A) at local road # 03 Zone A.	m	package-01	59.80	90%	10%	5.382
28-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1362	Excavation of storm line A from MH-61(A) to MH- 60(A) at local road # 03 Zone A.	m	package-01	60.80	90%	10%	5.472
28-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1361	Excavation of storm line A from MH-62(A) to MH- 61(A) at local road # 03 Zone A.	m	package-01	69.80	90%	10%	6.282
27-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1355	Laying and Installation of GRP pipe (Dia 400mm) Storm line A-32-14 from MH-32(A)_14_5 to MH-32(A)_14_4 at Collector road # 01 Zone A.	m	package-01	98.80	90%	45%	40.014
27-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1354	Sand bediing Storm line A-32-14 from MH-32(A)_14_5 to MH-32(A)_14_4 at Collector road # 01 Zone A.	m	package-01	98.80	90%	5%	4.446

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
27-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1353	Laying and Installation of GRP pipe (Dia 400mm) Storm line A-32-14 from MH-32(A)_14_4 to MH-32(A)_14_3 at Collector road # 01 Zone A.	m	package-01	98.80	90%	45%	40.014
27-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1352	Sand bedding Storm line A-32-14 from MH-32(A)_14_4 to MH-32(A)_14_3 at Collector road # 01 Zone A.	m	package-01	98.80	90%	5%	4.446
27-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1351	Laying and Installation of GRP pipe (Dia 400mm0 Storm line A-32-14 from MH-32(A)_14_3 to MH-32(A)_14_2 at Collector road # 01 Zone A.	m	package-01	98.80	90%	45%	40.014
27-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1350	Sand bedding Storm line A-32-14 from MH-32(A)_14_3 to MH-32(A)_14_2 at Collector road # 01 Zone A.	m	package-01	98.80	90%	5%	4.446
27-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1349	Laying and Installation of GRP pipe (Dia 400mm) Storm line A-32-14 from MH-32(A)_14_2 to MH-32(A)_14_1 at Collector road # 01 Zone A.	m	package-01	98.80	90%	45%	40.014
27-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1348	Sand bedding Storm line A-32-14 from MH-32(A)_14_2 to MH-32(A)_14_1 at Collector road # 01 Zone A.	m	package-01	98.80	90%	5%	4.446
27-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1335	Laying and Installation of GRP Pipe (Dia 400mm) of Storm Line E from Manhole MH-2(E) to 3(E) at Collector Road # 02 in Zone B	m	package-01	78.80	90%	45%	31.914
27-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1334	Sand Bedding of Storm Line E from Manhole MH-2(E) to 3(E) at Collector Road # 02 in Zone B	m	package-01	78.80	90%	5%	3.546
27-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1333	Laying of GRP Pipe (Dia 400mm) of Storm Line E from Manhole MH-1(E) to 2(E) at Collector Road # 02 in Zone B	m	package-01	78.80	90%	45%	31.914
27-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1332	Sand bedding of Storm Line E from Manhole MH-1(E) to 2(E) at Collector Road # 02 in Zone B	m	package-01	78.80	90%	5%	3.546
26-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1321	Excavation of storm line A-32 from MH- 32(A)_27 to MH-32(A)_26 at local road # 03 Zone A.	m	package-01	95.80	90%	10%	8.622
26-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1320	Excavation of storm line A-32 from MH- 32(A)_26 to MH-32(A)_25 at local road # 03 Zone A.	m	package-01	95.80	90%	10%	8.622
22-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1285	Laying and Installation of GRP pipe (Dia 400mm) Storm line A-36-6 from MH-36(A)_6_7 to MH- 36A)_6_6 at local road # 08 Zone A.	m	package-01	73.90	90%	45%	29.930
22-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1283	Laying and Installation of GRP pipe (Dia 400mm) Storm line A-36-6 from MH-36(A)_6_6 to MH- 36A)_6_5 at local road # 08 Zone A.	m	package-01	73.90	90%	45%	29.930
03-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1565	Sand bedding Storm line A-32 from MH- 32(A)_24 to MH-32(A)_23 at local road # 03 Zone A.	m	package-01	95.80	90%	5%	4.311
03-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1567	Sand bedding Storm line A-32 from MH- 32(A)_25 to MH-32(A)_24 at local road # 03 Zone A.	m	package-01	96.80	90%	5%	4.356
05-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1604	Sand Bedding of Storm Line C From MH-1(C) to MH-2(C) at Collector Road # 02 in Zone B	m	package-01	71.80	90%	5%	3.231
05-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1603	Leak Test of GRP Pipe (Dia 400mm) of Storm line from MH-7(Q) to MH-6(Q) at Arterial Road # 01 in Zone B	m	package-01	92.80	90%	20%	16.704
04-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1596	Leak Test of storm Line GRP Pipe (Dia 400mm) from MH-5(Q) to 6(Q) at Arterial Road # 01 in Zone B	m	package-01	93.50	90%	20%	16.830
04-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1590	Inspection of Sand,Backfill around & above of Pipe to Bottom of Sub Grade layer of Storm Line from MH-13(O)_5 to MH-13(O)_6 at Local Road # 26 Zone B.	m	package-01	98.80	90%	20%	17.784
03-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1568	Laying and Installation of GRP pipe (Dia 400mm) Storm line A-32 from MH- 32(A)_25 to MH-32(A)_24 at local road # 03 Zone A.	m	package-01	96.80	90%	45%	39.204
03-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1566	Laying and Installation of GRP pipe 9Dia 400mm) Storm line A-32 from MH- 32(A)_24 to MH-32(A)_23 at local road # 03 Zone A.	m	package-01	95.80	90%	45%	38.799
03-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1564	Laying and Installation of GRP pipe (Dia 400mm) Storm line A-32 from MH- 32(A)_23 to MH-32(A)_22 at local road # 03 Zone A.	m	package-01	95.80	90%	45%	38.799
03-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1563	Sand bedding Storm line A-32 from MH- 32(A)_23 to MH-32(A)_22 at local road # 03 Zone A.	m	package-01	95.80	90%	5%	4.311

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
03-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1561	Sand bedding Storm line A-32 from MH- 32(A)_22 to MH-32(A)_21 at local road # 03 Zone A.	m	package-01	86.60	90%	5%	3.897
03-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1560	Laying and Installation of GRP pipe (Dia 400mm) Storm line A-32-21 from MH- 32(A)_21_1 to MH-32(A)_21 at local road # 03 Zone A.	m	package-01	108.00	90%	45%	43.740
03-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1559	Sand bedding Storm line A-32-21 from MH- 32(A)_21_1 to MH-32(A)_21 at local road # 03 Zone A.	m	package-01	108.00	90%	5%	4.860
03-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1550	Leak test of GRP pipe (Dia 400mm)From MH- 4(Q)-to MH-5(Q) at Arterial Road # 01 in Zone B	m	package-01	92.10	90%	20%	16.578
03-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1530	Excavation of Storm Line from MH-1(Q) to MH-2(Q) at Arterial Road # 01 Zone B.	m	package-01	92.80	90%	10%	8.352
02-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1524	Laying and Installation GRP pipe (Dia 400mm) storm line A-36-3 from MH-36(A)_3_9 to MH- 36(A)_3_8 at local road # 15 Zone A.	m	package-01	70.80	90%	45%	28.674
02-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1523	Sand bedding storm line A-36-3 from MH- 36(A)_3_9 to MH-36(A)_3_8 at local road # 15 Zone A.	m	package-01	70.80	90%	5%	3.186
02-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1522	Laying and Installation of GRP pipe (Dia 400mm) storm line A-32-11 from MH- 32(A)_11_3 to MH- 32(A)_11_2 at Collector road # 01 Zone A.	m	package-01	98.80	90%	45%	40.014
02-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1521	Sand bedding storm line A-32-11 from MH- 32(A)_11_3 to MH-32(A)_11_2 at Collector road # 01 Zone A.	m	package-01	98.80	90%	5%	4.446
02-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1494	Excavation of storm line A-59 from MH-59(A)_1 to MH-59(A) at collector road # 01 Zone A.	m	package-01	53.80	90%	10%	4.842
02-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1493	Excavation of storm line A-58 from MH-58(A)_1 to MH-58(A) at collector road # 01 Zone A.	m	package-01	53.80	90%	10%	4.842
06-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1642	Leak Test of GRP Pipe (Dia 400mm) of Storm Line Q-11 from MH-11(Q)-7 to MH-11(Q)-6 at Arterial Road # 01 in Zone B	m	package-01	92.80	90%	20%	16.704
06-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1635	Leak Test Storm line A-32-14 from MH-32(A)_14_5 to MH-32(A)_14_4 at Collector road # 01 Zone A.	m	package-01	98.90	90%	20%	17.802
06-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1634	Leak Test Storm line A-32-14 from MH-32(A)_14_4 to MH-32(A)_14_3 at Collector road # 01 Zone A.	m	package-01	98.80	90%	20%	17.784
06-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1630	Excavation of Storm Line from MH-2(G) to MH-3(G) at Collector Road # 02 Zone B.	m	package-01	76.00	90%	10%	6.840
06-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1629	Excavation of Storm Line from MH-1(G) to MH-2(G) at Collector Road # 02 Zone B.	m	package-01	34.10	90%	10%	3.069
09-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1725	Leak Test of GRP Pipe (Dia 400mm) Of Storm Line Q-11 from Manhole MH-11(Q)_6 to MH-11(Q)_5 at Arterial Road # 01 in Zone B	m	package-01	92.80	90%	20%	16.704
09-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1724	Leak Test of GRP Pipe (Dia 400mm) OF Storm Line Q-11 from Manhole MH-11(Q)_5 to MH-11(Q)_4 at Arterial Road # 01 in Zone B	m	package-01	92.80	90%	20%	16.704
08-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1651	Laying and Installation of GRP Pipe (Dia 400mm) of Storm Line C From Manhole MH-2(C) to MH-3(C) at Collector Road # 02 in Zone B	m	package-01	71.90	90%	40%	25.884
12-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1844	Excavation Sand Bedding and Installation of GRP Pipe (Dia 400mm) of Storm Line M from Manhole MH-1(M) to 2 (M) at local Road # 25 in Zone B	m	package-01	93.80	90%	10%	8.442
10-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1784	Laying and Installation of GRP pipe (Dia 400mm) Storm Line A-36-3-2 from MH-36(A)_3_2_1 to MH-36(A)_3_2 at Local Road # 13 Zone A	m	package-01	75.70	90%	45%	30.659
10-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1771	Excavation of storm line A-36-3-2 from MH- 36(A)_3_2_2 to MH-36(A)_3_2_1 at road # 13 Zone A.	m	package-01	75.70	90%	10%	6.813
10-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1770	Excavation of storm line A-36-3-2 from MH- 36(A)_3_2_1 to MH-36(A)_3_2 at road # 13 Zone A.	m	package-01	75.70	90%	10%	6.813
10-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1765	Laying and Installation of GRP pipe (Dia 400mm) Storm line A-36-3-4 from MH-36(A)_3_4_1 to MH-36(A)_3_4_2 at Local Road # 09 Zone A	m	package-01	73.80	90%	45%	29.889

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
10-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1764	Sand bedding Storm line A-36-3-4 from MH- 36(A)_3_4_1 to MH-36(A)_3_4_2 at Local Road # 09 Zone A	m	package-01	73.80	90%	5%	3.321
10-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1763	Laying and Installation of GRP pipe Storm line A- 59 from MH-59(A)_1 to MH-59(A) at collector road # 01 Zone A	m	package-01	53.80	90%	45%	21.789
10-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1762	Sand bedding Storm line A-59 from MH-59(A)_1 to MH-59(A) at collector road # 01 Zone A.	m	package-01	53.80	90%	5%	2.421
10-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1759	Laying and Installation of GRP pipe (Dia 400mm) Storm line A-58 from MH-58(A)_1 to MH-58(A) at collector road # 01 Zone A.	m	package-01	53.80	90%	45%	21.789
10-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1758	Sand bedding Storm line A-58 from MH-58(A)_1 to MH-58(A) at collector road # 01 Zone A.	m	package-01	53.80	90%	5%	2.421
09-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1733	Laying and Installation of GRP pipe (Dia 400mm) storm line A-36-3-2 from MH-36(A)_3_2_3 to MH-36(A)_3_2_2 at road # 13 Zone A.	m	package-01	75.80	90%	45%	30.699
09-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1732	Sand bedding storm line A-36-3-2 from MH-36(A)_3_2_3 to MH-36(A)_3_2_2 at road # 13 Zone A.	m	package-01	75.80	90%	5%	3.411
09-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1723	Excavation of storm line A-36-3-4 from MH-36(A)_3_4_2 to MH-36(A)_3_4_1 at road # 09 Zone A.	m	package-01	73.80	90%	10%	6.642
09-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1650	Sand Bedding of storm line C form Manhole MH-2 (C) to MH-3 (C) at collertor road 02 in zone B	m	package-01	71.90	90%	5%	3.236
03-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1562	Laying and Installation of GRP pipe (Dia 400mm) Storm line A-32 from MH- 32(A)_22 to MH-32(A)_21 at local road # 03 Zone A.	m	package-01	86.60	90%	45%	35.073
01-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1466	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade layer of Storm Line from MH-3(O) to MH-4(O) at Local Road # 26 Zone B.	m	package-01	78.80	90%	20%	14.184
01-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1465	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade layer of Storm Line from MH-2(O) to MH-3(O) at Local Road # 26 Zone B.	m	package-01	78.80	90%	20%	14.184
09-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1245	Sand bedding Storm line A-36-6 from MH- 36(A)_6_2 to MH-36A)_6_1 at local road # 08 Zone A.	m	package-01	93.80	90%	5%	4.221
09-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1243	Sand bedding Storm line A-36-6 from MH- 36(A)_6_3 to MH-36A)_6_2 at local road # 08 Zone A.	m	package-01	93.80	90%	5%	4.221
13-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1852	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade layer and Laying of Warning Tape of strom line from MH-5(M) to MH-5(M) 1 at Local Road # 24 Zone B.	m	package-01	90.20	90%	20%	16.236
13-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1849	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade layer and Laying of Warning Tape of strom line from MH-4(Q) to MH-5(Q) at Arterial Road # 01 Zone B.	m	package-01	90.10	90%	20%	16.218
13-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1848	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade layer and Laying of Warning Tape of strom line from MH-5(Q) to MH-6(Q) at Arterial Road # 01 Zone B.	m	package-01	93.50	90%	20%	16.830
13-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1847	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade layer and Laying of Warning Tape of strom line from MH-6(Q) to MH-7(Q) at Arterial Road # 01 Zone B.	m	package-01	92.80	90%	20%	16.704
13-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1839	Leak Test Storm line A-32-11 from MH- 32(A)_11_4 to MH-32(A)_11_3 at Collector road # 01 Zone A	m	package-01	98.60	90%	20%	17.748
12-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1813	Sand Bedding and Installation of GRP Pipe (Dia 400mm) of Storm Line M From Manhole MH-2(M) to MH-3(M) at Local Road # 25 in Zone B	m	package-01	93.80	90%	5%	4.221
11-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1800	Exacavation ,Sand bedding and Installation of GRP pipe (Dia 400mm) Storm Line A-36-3 from MH-36(A))_3_4_3 to MH-36(A)_3_4_2 at Local Road # 09 Zone A.	m	package-01	73.80	90%	60%	39.852
19-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1989	Leak Test GRP pipe (Dia400mm) GRP pipe (Dia 400mm) Storm line A-36-6 from MH- 36(A)_6_7 to MH 36A)_6_6 at local road # 14 Zone A.	m	package-01	73.90	90%	20%	13.302
19-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1988	Leak Test GRP pipe (Dia400mm) GRP pipe (Dia 400mm) Storm line A-36-6 from MH- 36(A)_6_6 to MH-36A)_6_5 at local road # 14 Zone A	m	package-01	73.90	90%	20%	13.302
19-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1987	Leak Test GRP pipe (Dia400mm) GRP pipe (Dia 400mm) Storm line A-36-3 from MH- 36(A)_3_5 to MH 36A)_3_4 at local road # 14 Zone A.	m	package-01	71.80	90%	20%	12.924

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
19-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1986	Leak Test GRP pipe (Dia400mm) GRP pipe (Dia 400mm) Storm line A-36-6 from MH- 36(A)_6_4 to MH-36A)_6_3 at local road # 08 Zone A.	m	package-01	93.80	90%	20%	16.884
19-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1985	Leak Test GRP pipe (Dia400mm) GRP pipe (Dia 400mm) Storm line A-36-6 from MH- 36(A)_6_5 to MH-36A)_6_4 at local road # 08 Zone A.	m	package-01	74.80	90%	20%	13.464
19-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1984	Leak Test GRP pipe (Dia400mm) Storm line A-36-3- from MH- 36(A)_3_7 to MH-36(A)_3_6 at local road # 15 Zone A.	m	package-01	67.80	90%	20%	12.204
18-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1936	Sand Bedding and Installation of GRP Pipe (Dia 400mm) of Storm Line from Manhole MH-2(G) to MH-3(G) at Collector Road # 02 in Zone B	m	package-01	76.00	90%	50%	34.200
17-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1933	Excavation ,Sand bedding and Installation of GRP pipe (Dia 400mm) Storm line A-36-3-6 from MH-36(A)_3_6_2 to MH-36(A)_3_6_1 at Local Road # 14 Zone A	m	package-01	58.80	90%	60%	31.752
10-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1786	Laying and Installation of GRP pipe (Dia 400mm) Storm Line A-36-3-2 from MH-36(A)_3_2_2 to MH-36(A)_3_2_1 at Local Road # 13 Zone A	m	package-01	75.80	90%	45%	30.699
19-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1785	Sand bedding Storm Line A-36-3-2 from MH- 36(A)_3_2_2 to MH-36(A)_3_2_1 at Local Road # 13 Zone A	m	package-01	75.80	90%	5%	3.411
18-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1783	Sand bedding Storm Line A-36-3-2 from MH- 36(A)_3_2_1 to MH-36(A)_3_2 at Local Road # 13 Zone A	m	package-01	75.70	90%	5%	3.407
10-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1776	Leak Test of GRP Pipe (Dia 400mm) storm Line Q-11 From MH-11(Q)_4 to MH-11(Q)_3 at Arterial Road # 01 in Zone B	m	package-01	92.80	90%	20%	16.704
16-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1673	Excavation of storm line A-36-3-2 from MH-36(A)_3_2_3 to MH-36(A)_3_2_2 at road # 13 Zone A.	m	package-01	75.80	90%	10%	6.822
10-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1605	Laying and Installation of GRP Pipe (Dia 400mm) of Storm Line C From MH-1(C) to MH-2(C) at Collector Road # 02 in Zone B	m	package-01	71.80	90%	45%	29.079
09-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1250	Laying and Installation of GRP pipe (Dia 400mm) Storm line A-36-6 from MH- 36(A)_6_4 to MH-36A)_6_3 at local road # 08 Zone A.	m	package-01	93.80	90%	45%	37.989
09-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1249	Sand bedding Storm line A-36-6 from MH- 36(A)_6_4 to MH-36A)_6_3 at local road # 08 Zone A.	m	package-01	93.80	90%	5%	4.221
15-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1150	Excavation of storm line A-36-3- from MH- 36(A)_3_7 to MH-36(A)_3_6 at local road # 15 Zone A.	m	package-01	67.80	90%	10%	6.102
27-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1027	Leak Test Storm Line H from MH-1(H) to MH- 2(H) at local road # 22 Zone B	m	package-01	74.80	90%	20%	13.464
20-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1994	Inspection of Storm line Sand Backfill around & above of Storm Pipe to Bottom of Sub Grade & Laying of Warning Tape from MH-32(A)_24 to MH-32(A) 25 at Local Road # 03 Zone A.	m	package-01	96.80	90%	20%	17.424
19-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1992	Inspection of Storm line Sand Backfill around & above of Storm Pipe to Bottom of Sub Grade & Laying of Warning Tape from MH-32(A)_22 to MH-32(A) 23 at Local Road # 03 Zone A.	m	package-01	95.80	90%	20%	17.244
19-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1991	Inspection of Storm line Sand Backfill around & above of Storm Pipe to Bottom of Sub Grade & Laying of Warning Tape from MH-32(A)_21 to MH-32(A) 22 at Local Road # 03 Zone A.	m	package-01	86.60	90%	20%	15.588
19-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1964	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade layer and Laying of Warning Tape of Strom line from MH-2(M) to MH-3(M) at Local Road # 25 Zone B.	m	package-01	93.80	90%	20%	16.884
19-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1963	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade layer and Laying of Warning Tape of Strom line from MH-1(M) to MH-2(M) at Local Road # 25 Zone B.	m	package-01	93.80	90%	20%	16.884
17-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1915	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade layer and Laying of Warning Tape of strom line from MH-2(H) to MH-3(H) at Local Road # 22 Zone B.	m	package-01	74.80	90%	20%	13.464
17-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1914	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade layer and Laying of Warning Tape of strom line from MH-1(H) to MH-2(H) at Local Road # 22 Zone B.	m	package-01	74.80	90%	20%	13.464
17-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1912	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade layer and Laying of Warning Tape of strom line from MH-1(F) to MH-2(F) at Local Road # 21 Zone B.	m	package-01	98.80	90%	20%	17.784
16-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1893	Inspection of Storm line Sand Backfill around & above of Storm Pipe to Bottom of Sub Grade layer and Laying of Warning Tape of strom line from MH-32(A) 14 2 to MH-32(A) 14 3 at Collector Road # 01 Zone A.	m	package-01	98.80	90%	20%	17.784

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
16-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1892	Inspection of Sand Backfill around & above of Storm Pipe to Bottom of Sub Grade layer and Laying of Warning Tape of strom line from MH-32(A)_14_1 to MH-32(A)_14_2 at Collector Road # 01 Zone A.	m	package-01	98.80	90%	20%	17.784
23-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2018	Excavation ,Sand bedding and Installation of GRP pipe (Dia 400mm) Storm Line A MH-59(A) to MH-58(A) at Collector Road # 01 Zone A.	m	package-01	27.80	90%	60%	15.012
31-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2210	Sand bedding and Installation of GRP pipe (Dia 400mm) Storm line A-32-16 from MH- 32(A)_16_6 to MH-32(A)_16_5 at local road # 04 Zone A.	m	package-01	59.80	90%	50%	26.910
30-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2211	Sand beddinfg and Installation of GRP pipe (Dia 400mm) Storm line A-32-16 from MH- 32(A)_16_7 to MH-32(A)_16_6 at local road # 04 Zone A.	m	package-01	59.80	90%	50%	26.910
31-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2216	Excava, Sand Bed & Installation of GRP Pipe for Storm Line M from MH-7 (M) to MH-7 (M)-1 @ Local Road 27 Zone B	m	package-01	75.30	90%	60%	40.662
02-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2242	Sand bedding and Installation of GRP pipe (Dia 400mm) Storm line A-53 MH-53(A)_2 to MH-53(A)_1 at Local Road #7 Zone A	m	Package-01	68.80	90%	50%	30.960
03-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2263	Leak Test GRP pipe (Dia 400mm) Storm line A-32 from MH-32(A)_24 to MH-32(A)_23 at local road # 03 Zone A.	m	Package-01	95.80	90%	20%	17.244
03-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2264	Leak Test GRP pipe (Dia 400mm) Storm line A-32 from MH-32(A)_25 to MH-32(A)_24 at local road # 03 Zone A.	m	Package-01	96.80	90%	20%	17.424
03-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2274	Excavation, Sand bedding and Installation of GRP pipe (Dia 400mm) Storm line A-53 MH-53(A)_1 to MH-53(A) at Local Road # 7 Zone A	m	Package-01	68.70	90%	60%	37.098
10-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2073	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade layer and Laying of Warning Tape of Strom line from MH-1(K) to MH-2(K) at Local Road # 23 Zone B.	m	Package-01	98.80	90%	20%	17.784
12-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2368	Excavation, Sand Bedding and Installation of GRP pipe (Dia 400mm) of Storm Line from Manhole MH-36(A)_8_3 to MH-36(A)_8_4 at local Road # 07 in Zone A	m	Package-01	83.80	90%	60%	45.252
20-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2467	Exacavtion ,sand bedding and Installation of GRP pipe (Dia 400mm) Storm Line A-57 from MH--57(A)_1 TO MH-57(A) at Road # 3 Zone A	m	Package-01	88.80	90%	60%	47.952
12-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2361	Excavation, Sand Bedding and Installation of GRP Pipe (Dia 400mm) of Strom Line from Manhole MH-2(F) to MH-2(F)_1 at local Road # 25 in Zone B	m	Package-01	98.80	90%	60%	53.352
10-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2115	Inspection of Storm line Sand Backfill around & above of Storm Pipe to Bottom of Sub Grade & Laying of Warning Tape from MH-58(A)_1 to MH-58(A) at Collector Road # 01 Zone A.	m	Package-01	53.80	90%	20%	9.684
10-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2128	Inspection of Storm line Sand Backfill around & above of Storm Pipe to Bottom of Sub Grade & Laying of Warning Tape from MH-59(A)_1 to MH-59(A) at Collector Road # 01 Zone A.	m	Package-01	53.80	90%	20%	9.684
12-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2366	Sand Bedding and Installation of GRP pipe (Dia 400mm) of Storm Line From Manhole MH-36(A)_8_2 to MH-36(A)_8_1 at local Road # 07 in Zone A	m	Package-01	83.80	90%	50%	37.710
12-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2367	Sand Bedding and Installation of GRP pipe (Dia 400mm) of Storm Line from Manhole MH-36(A)_8_3 to MH-36(A)_8_2 at local Road # 07 in Zone A	m	Package-01	83.80	90%	50%	37.710
12-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2369	Excavation, Sand Bedding and Installation of GRP pipe (Dia 400mm) of Storm Line from MH-36(A)_8_5 to MH-36(A)_8_4 at local Road # 07 in Zone A	m	Package-01	83.80	90%	60%	45.252
27-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2509	Inspection of Secondary line Sand Backfill around & above of Secondary Pipe to Bottom of Sub Grade layer and Laying of Warning Tape from MH-32(A)_18_1 to MH- 32(a)_18 at Local Road # 10 Zone A.	m	Package-01	72.70	90%	20%	13.086
27-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2508	Inspection of Secondary line Sand Backfill around & above of Secondary Pipe to Bottom of Sub Grade layer and Laying of Warning Tape from MH-32(A)_18_2 to MH- 32(a)_18_1 at Local Road # 10 Zone A.	m	Package-01	72.70	90%	20%	13.086
26-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2503	Leak Test of GRP Pipe (Dia 400mm) of Storm Line From Manhole MH-2(G) to MH-3(G) at Collector road # 02 in Zone B	m	Package-01	76.00	90%	20%	13.680
24-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2496	Excavation, Sand Bedding and Installation of GRP Pipe (Dia 400mm) of storm Line from Manhole MH-3(G) to MH-4(G) at Collector Road # 02 in Zone B.	m	Package-01	76.30	90%	60%	41.202
26-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2493	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade layer and Laying of Warning Tape of Strom line from MH-7(M)_1 to MH-7(M) at Local Road # 27 Zone B.	m	Package-01	75.30	90%	20%	13.554
22-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2491	Sand bedding and Installation of GRP pipe (Dia 400mm) Storm Line A-32-16 from MH--32(A)_16_5 TO MH-32(A)_16_4 at Road # 04 Zone A	m	Package-01	94.80	90%	50%	42.660

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
22-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2490	Sand bedding and Installation of GRP pipe (Dia 400mm) Storm Line A-32-16 from MH--32(A)_16_4 TO MH-32(A)_16_3 at Road # 04 Zone A	m	Package-01	92.80	90%	50%	41.760
21-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2488	Excavation, Sand Bedding and Installation of UPVC Pipe (Dia 400mm) of Storm Line from MH-32(A)_18_1 to MH-32(A)_18 at Local Road # 10 in Zone A	m	Package-01	72.70	90%	60%	39.258
21-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2487	Excavation, Sand Bedding and Installation of UPVC Pipe (Dia 400mm) of Storm Line from MH-32(A)_18_2 to MH-32(A)_18_1 at Local Road # 10 in Zone A	m	Package-01	72.20	90%	60%	38.988
21-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2483	Sand bedding and Installation of GRP pipe (Dia 400mm) Storm line A-36-6 from MH- 36(A)_6_1 to MH-36(A)_6 at local road # 08 Zone A.	m	Package-01	93.70	90%	50%	42.165
16-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2413	Leak Test of GRP Pipe (Dia 400mm) of Storm Line A-32-16 from Manhole MH-32(A)_16_6 to MH-32(A)_16_5 at local Road # 04 in Zone A	m	Package-01	59.80	90%	20%	10.764
14-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2378	Inspection of Secondary line Sand Backfill around & above of Secondary Pipe to Bottom of Sub Grade layer and Laying of Warning Tape from MH-36(A)_3_4_3 MH-36(A)_3_4_2 at Local Road # 09 Zone A.	m	Package-01	73.80	90%	20%	13.284
14-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2379	Inspection of Secondary line Sand Backfill around & above of Secondary Pipe to Bottom of Sub Grade layer and Laying of Warning Tape from MH-36(A)_3_4_2 MH-36(A)_3_4_1 at Local Road # 09 Zone A.	m	Package-01	73.80	90%	20%	13.284
27-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2519	Sand bedding and Installation of GRP pipe (Dia 400mm) Storm line A from MH-60(A) to MH- 59(A) at local road # 03 Zone A.	m	Package-01	59.80	90%	50%	26.910
27-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2520	Sand bedding and Installation of GRP pipe (Dia 400mm) Storm line A from MH-61(A) to MH- 60(A) at local road # 03 Zone A.	m	Package-01	60.80	90%	50%	27.360
27-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2521	Sand bedding and Installation of GRP pipe (Dia 400mm) Storm line A from MH-62(A) to MH- 61(A) at local road # 03 Zone A.	m	Package-01	69.80	90%	50%	31.410
28-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2531	Excavation, Sand Bedding and Installation of GRP Pipe (Dia 400mm) of Storm Line From Manhole MH-5(G) to MH-O(G) at Collector Road # 02 in Zone B	m	Package-01	50.70	90%	60%	27.378
29-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2536	Excavation, Sand Bedding and Installation of GRP Pipe (Dia 400mm) of Storm Line from Manhole MH-2(N) to MH-O(N) at collector Road # 02 in Zone B	m	Package-01	49.10	90%	60%	26.514
30-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2543	Sand Bedding and Installation of GRP Pipe (Dia 400mm) of Storm Line from Manhole MH-1(G) to MH-2(G) at Collector Road # 02 in Zone B	m	Package-01	34.10	90%	50%	15.345
30-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2542	Excavation, Sand Bedding and Installation of GRP Pipe (Dia 400mm) of Storm Line from Manhole MH-3(E) to MH-O(E) at Collector Road # 02 in Zone B	m	Package-01	51.30	90%	60%	27.702
30-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2539	Leak Test of GRP Pipe (Dia 400mm) of Strom Line from Manhole MH-2(F) to MH-2(F)_1 at local Road # 25 in Zone B	m	Package-01	98.80	90%	20%	17.784
29-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2482-1	Sand bedding and Installation of GRP pipe (Dia 400mm) Storm line A-36-8 from MH- 36(A)_8_1 to MH-36(A)_8 at local road # 07 Zone A.	m	Package-01	83.80	90%	50%	37.710
03-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2265	Leak Test GRP pipe (Dia 400mm) Storm line A-58 from MH- 58(A)_1 to MH-58(A) at Collector road # 01 Zone A.	m	Package-01	53.80	90%	20%	9.684
26-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2187	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade layer and Laying of Warning Tape of Strom line from MH-4(M) to MH-5(M) at Local Road # 25 Zone B.	m	Package-01	93.80	90%	20%	16.884
26-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2186	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade layer and Laying of Warning Tape of Strom line from MH-3(M) to MH-4(M) at Local Road # 25 Zone B.	m	Package-01	93.80	90%	20%	16.884

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
04-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2584	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade layer and Laying of Warning Tape of Strom line from MH-2(G) to MH-3(G) at Collector Road # 02 Zone B.	m	Package-01	76.00	90%	20%	13.680
03-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2566	Inspection of Storm line Sand Backfill around & above of Storm Pipe to Bottom of Sub Grade & Laying of Warning Tape from MH-32(A)_16_4 to MH-32(A)_16_3 at Local Road # 4 Zone A.	m	Package-01	92.80	90%	20%	16.704
03-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2565	Inspection of Storm line Sand Backfill around & above of Storm Pipe to Bottom of Sub Grade & Laying of Warning Tape from MH-32(A)_16_5 to MH-32(A)_16_4 at Local Road # 4 Zone A.	m	Package-01	94.80	90%	20%	17.064
03-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2564	Excavation, Sand Bedding and Installation of GRP Pipe (Dia 400mm) of Storm Line from Manhole MH-5(L) to MH-O(L) at Collector Road #02 in Zone B	m	Package-01	54.90	90%	20%	9.882
01-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2563	Inspection of main line Sand Backfill around & above of Pipe to Bottom of Sub Grade layer and Laying of Warning Tape MH-57(A)_1 to MH-57(A) at Local Road # 03 in Zone A.	m	Package-01	88.80	90%	20%	15.984
01-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2562	Leak Test of GRP Pipe (Dia 400mm) of Storm Line From Manhole MH-1(E) to MH-2(E) at Collector Road # 02 in Zone B	m	Package-01	78.80	90%	20%	14.184
01-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2553	Excavation, Sand Bedding and Installation of GRP Pipe (Dia 400mm) of Storm Line from Manhole MH-4(P) to MH-O(P) at Collector Road # 02 in Zone B	m	Package-01	52.30	90%	60%	28.242
01-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2552	Excavation, Sand Bedding and Installation of GRP Pipe (Dia 400mm) of Storm Line From Manhole MH-3(C) to MH-O(C) at Collector road # 02 in Zone B	m	Package-01	51.80	90%	60%	27.972
14-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2639	Leak Test of GRP Pipe (Dia 400mm) of Storm Line From Manhole MH-1(C)_1 to MH-2(C) at Collector Road # 02 in Zone B	m	Package-01	71.80	90%	20%	12.924
14-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2629	Excavation, Sand Bedding and Installation of GRP Pipe (Dia 400mm) of Storm Line From Manhole MH-5(M)_2 to MH-5 (M)_3 at local raod # 26 in Zone B	m	Package-01	63.80	90%	60%	34.452
14-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2628	Excavation, Sand Bedding and Installation of GRP Pipe (Dia 400mm) of Storm Line From Manhole MH-5(M)_1 to MH-5 (M)_2 at local raod # 26 in Zone B	m	Package-01	63.80	90%	60%	34.452
18-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2679	Leak Test of GRP Pipe (Dia 400mm) of Storm Line From Manhole MH-2(C) to MH3(C) at Collector Road # 02 in Zone B	m	Package-01	71.90	90%	20%	12.942
17-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2676	Leak Test of GRP Pipe (Dia 400mm) of Storm Line From Manhole MH-32(A)_26 to MH-32(A)_27 at local road #03 in Zone A	m	Package-01	95.80	90%	20%	17.244
17-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2674	Leak Test of GRP Pipe (Dia 400mm) of Storm Line From Manhole MH-32(A)_25 to MH-32(A)_26 at local road # 03 in Zone A	m	Package-01	95.80	90%	20%	17.244
17-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2671	Leak Test of GRP Pipe (Dia 400mm) of Storm Line From Manhole MH-5(M)_1 to MH-5(M)_2 at local Road # 26 in Zone B	m	Package-01	63.80	90%	20%	11.484
17-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2656	Excavation, Sand Bedding and Installation of GRP Pipe (Dia 400mm) of Storm Line MH-5(G)_1 to MH-5(G)_2 atCollector road # 02 in Zone B	m	Package-01	98.80	90%	60%	53.352
17-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2655	Excavation, Sand Bedding and Installation of GRP pipe (Dia 400mm) of Storm Line From Manhole MH-2(L) to MH-3(L) at Collector Road # 02 in Zone B	m	Package-01	87.90	90%	60%	47.466
13-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2623	Sand Bedding and Installation of GRP Pipe (Dia 400mm) of Storm Line From Manhole MH-32(A)_26 to MH-32(A)_27 at local Road # 03 in Zone A	m	Package-01	95.80	90%	50%	43.110

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
13-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2622	Sand Bedding and Installation of GRP Pipe (Dia 400mm) of storm line From Manhole MH-32(A)_25 to MH32(A)_26 at Local Road # 03 in Zone A	m	Package-01	95.80	90%	50%	43.110
17-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2677	Excavation, Sand Bedding and Installation of GRP Pipe (Dia 400mm) of Storm Line from MH-3(L) to MH-4(L) at Collector Road # 02 Zone B.	m	Package-01	41.00	90%	60%	22.140
17-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2678	Excavation, Sand Bedding and Installation of GRP Pipe (Dia 400mm) of Storm Line from MH-4(L) to MH-5(L) at Collector Road # 02 Zone B.	m	Package-01	36.40	90%	60%	19.656
18-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2680	Inspection of Secondary Line Sand Backfill around and above Pipe to Bottom of Subgrade and Laying of Warning Tape from MH-32(A)_27 to MH-32(A)_26 at Local Road # 03 Zone A.	m	Package-01	95.80	90%	20%	17.244
20-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2716	Leak Test of GRP Pipe (Dia 400mm) of Storm Line from MH-3(L) to MH-4(L) at Collector Road # 02 Zone B.	m	Package-01	41.00	90%	20%	7.380
21-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2730	Leak Test of GRP Pipe (Dia 400mm) of Storm Line from MH-2(M) to MH-3(M) at Local Road # 25 Zone B.	m	Package-01	93.80	90%	20%	16.884
21-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2731	Leak Test of GRP Pipe (Dia 400mm) of Storm Line from MH-4(L) to MH-5(L) at Collector Road # 02 Zone B.	m	Package-01	36.40	90%	20%	6.552
25-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2757	Excavation, Sand Bedding and Istallation of GRP Pipe(Dia 400mm) of Storm Line From Manhole MH-4(G) to MH-5(G) at Collector Road # 02 in Zone B	m	Package-01	76.30	90%	60%	41.202
25-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2755	Leak Test of GRP Pipe (Dia 400mm) of storm line From Manhole MH-3(G) to MH-4(G) at Collector Road # 02 in Zone	m	Package-01	76.30	90%	20%	13.734
24-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2744	Leak Test of GRP Pipe (Dia 400mm) of Storm Line From Manhole MH-4(M) to MH-5(M) at local road # 25 in Zone B	m	Package-01	93.80	90%	20%	16.884
24-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2743	Excavation, Sand Bedding and Istallation of GRP Pipe(Dia 400mm) of Storm Line From Manhole MH-1(L) to MH-2(L) at Collector Road # 02 in Zone B	m	Package-01	88.70	90%	60%	47.898
22-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2733	Leak of GRP Pipe (Dia 400mm) of Storm Line From Manhole MH-3(M) to MH-4(M) at local road # 25 in Zone B	m	Package-01	93.80	90%	20%	16.884
21-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2726	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade layer and Laying of Warning Tape of Strom line from MH-5(M)_2 to MH-5(M)_3 at Local Road # 26 Zone B.	m	Package-01	63.80	90%	20%	11.484
21-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2725	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade layer and Laying of Warning Tape of Strom line from MH-5(M)_1 to MH-5(M)_2 at Local Road # 26 Zone B.	m	Package-01	63.80	90%	20%	11.484
22-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2683-1	Leak Test of GRP Pipe (Dia 400mm) of Storm Line From Manhole MH-1(M) to MH-2(M) at local Road # 25 in Zone B	m	Package-01	93.80	90%	20%	16.884
26-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2763	Excavation, Sand Bedding and Installation of GRP Pipe (Dia 400mm) of Storm Line From Manhole MH-5(G) to MH-5(G)_1 at Collector Road # 02 in Zone B	m	Package-01	98.80	90%	60%	53.352
27-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2773	Sand Bedding and Installation of GRP Pipe (Dia 400mm) of Storm Line From Manhole MH-1(Q) to MH-2(Q) at Arterial Road # 01 in Zone B	m	Package-01	92.80	90%	50%	41.760
26-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2769	Excavation, Sand Bedding and Installation of GRP Pipe (Dia 400mm) of Storm Line From Manhole MH-36(A)_16 to MH-36(A)_17 at local road # 05 in Zone A	m	Package-01	72.00	90%	60%	38.880

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المقاول
شركة مفرح مرزوق الحربي وشركاه المحدودة

المالك
الهيئة السعودية للمدن الصناعية ومناطق التقنية

الاستشـــــاري
ايجس السعودية للاستشارات الهندسية

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
27-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2768	Leak Test of GRP Pipe (Dia 400mm) of Storm Line From Manhole MH-5(M) to MH-5(M)_1 at local road # 25 in Zone A	m	Package-01	90.20	90%	20%	16.236
27-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2772	Leak Test of GRP Pipe(Dia 400mm) of Storm Line From Manhole MH-4(G) to MH-5(G)at Collector Road # 02 in Zone B	m	Package-01	76.30	90%	20%	13.734
27-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2775	Excavation, Sand Bedding and Installation of GRP Pipe (Dia 400mm of Storm Line From Manhole MH-36(A)_15 to MH-36(A)_16 at local road #05 in Zone A	m	Package-01	84.00	90%	60%	45.360
27-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2787	Excavation, Sand Bedding and Installation of GRP pipe (Dia 400mm) of Storm Line From Manhole MH-55(A)_4 to MH-55(A)_5 at local road # 06 in Zone A	m	Package-01	98.80	90%	60%	53.352
28-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2786	Excavation, Sand Bedding and Installation of GRP pipe (Dia 400mm) of Storm Line From Manhole MH-55(A)_3 to MH-55(A)_4 at local road # 06 in Zone A	m	Package-01	98.80	90%	60%	53.352
29-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2796	Leak Test of GRP Pipe (Dia 400mm) of Storm Line From Manhole MH-5(G)_1 to MH-5(G)_2 at Collector Road # 02 in Zone B	m	Package-01	98.80	90%	20%	17.784
					Accumulative QTY			6,114.600
					10% Retention QTY			0.000
					Total Certified Accumulative QTY			6,114.600
					Previous QTY			5,042.970
					Current QTY			1,071.630
					BOQ Quantity			10,430.000
					90% Avalible Qty			9,387.000
					Remaining avalible Qty			3,272.400

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
B6.33 42 11.02	#N/A	400mm Diameter						
18-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0325	Excavation of Storm Line Q-11 from MH-11(Q)_3 to MH-11(Q)_2 at Arterial Road # 1 Zone B.	m	package-01	92.80	90%	15%	12.528
01-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0070	Excavation of storm line A36-10 from MH-36A-10-1 to MH-36A-10 at road # 06 Zone A.	m	Package-01	53.80	90%	15%	7.263
01-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0408	Excavation of Storm Line Q-11 from MH- 11(Q)_2 to MH-11(Q)_1 at Arterial Road # 1	m	Package-01	92.80	90%	15%	12.528
02-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0808	Laying and Installation of GRP pipe (Dia 400mm) Storm Line Q-11 from MH-11(Q) 2 to MH-11(Q) 1 at Arterial Road # 1 Zone B	m	Package-01	92.80	90%	40%	33.408
02-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0807	Sand bedding Storm Line Q-11 from MH-11(Q)_2 to MH-11(Q)_1 at Arterial Road # 1 Zone B	m	Package-01	92.80	90%	5%	4.176
08-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0778	Sand bedding of storm line Q-11 from MH-11(Q)_3 to MH-11(Q)_2 at Arterial Road # 1 Zone B	m	Package-01	92.80	90%	5%	4.176
08-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0779	Laying and Installation of GRP pipe (Dia400mm) of storm line Q-11 from MH-11(Q)_3 to MH-11(Q)_2 at Arterial Road # 1	m	Package-01	92.80	90%	40%	33.408
20-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1051	Excavation of storm line A-32-16-3 from MH-32(A)_16_3_1 to MH-32(A) 16 3 at Local road # 11 Zone A.	m	Package-01	98.80	90%	15%	13.338
20-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1052	Excavation of storm line A-32-16-3 from MH-32(A)_16_3_2 to MH-32(A) 16 3 1 at Local road # 11 Zone A.	m	Package-01	98.80	90%	15%	13.338
15-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1145	Excavation of storm line A-32-16-5 from MH- 32(A)_16_5_2 to MH-32(A) 16 5 1 at local road # 12 Zone A.	m	Package-01	78.80	90%	15%	10.638
16-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1172	Excavation of Storm Line Q from MH-7(Q) to MH-8(Q) at Arterial Road # 01 Zone B.	m	Package-01	94.70	90%	15%	12.785
16-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1173	Sand bedding Storm Line Q from MH-7(Q) to MH-8(Q) at Arterial road # 1 Zone B	m	Package-01	94.70	90%	5%	4.262
23-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0338	Excavation of Storm Line O-13 from MH-13(0)_7 to MH-13(0)_6 at Local Road # 26 Zone B..	m	Package-01	98.80	90%	15%	13.338
29-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1434	Laying and Installation of GRP pipe (Dia 400mm) Storm line A-32-16-5 from MH- 32(A)_16_5_2 to MH-32(A) 16 5 1 at local road # 12 Zone A.	m	Package-01	78.80	90%	40%	28.368
29-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1433	Laying and Installation of GRP pipe (Dia 400mm) Storm line A-32-16-5 from MH- 32(A)_16_5_1 to MH-32(A)_16_5 at local road # 12 Zone A.	m	Package-01	78.80	90%	40%	28.368
29-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1432	Sand bedding Storm line A-32-16-5 from MH- 32(A)_16_5_1 to MH-32(A)_16_5 at local road # 12 Zone A.	m	Package-01	78.80	90%	5%	3.546
29-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1398	Sand bedding Storm line A-32-16-5 from MH- 32(A)_16_5_2 to MH-32(A)_16_5_1 at local road # 12 Zone A.	m	Package-01	78.80	90%	5%	3.546
28-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1360	Excavation of storm line A from MH-63(A) to MH- 62(A) at local road # 03 Zone A.	m	Package-01	98.80	90%	15%	13.338
27-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1347	Laying and Installation of GRP pipe (Dia 400mm) Storm line A-32-16-3 from MH-32(A)_16_3_2 to MH-32(A)_16_3_1 at Local road # 11 Zone A.	m	Package-01	98.80	90%	40%	35.568
27-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1346	Sand bedding Storm line A-32-16-3 from MH-32(A)_16_3_2 to MH-32(A)_16_3_1 at Local road # 11 Zone A.	m	Package-01	98.80	90%	5%	4.446
27-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1345	Laying and Installation of GRP pipe (Dia 400mm) Storm line A-32-16-3 from MH-32(A)_16_3_1 to MH-32(A)_16_3 at Local road # 11 Zone A.	m	Package-01	98.80	90%	40%	35.568
27-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1344	Sand bedding Storm line A-32-16-3 from MH-32(A)_16_3_1 to MH-32(A)_16_3 at Local road # 11 Zone A.	m	Package-01	98.80	90%	5%	4.446
21-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1260	Excavation of storm line A-32-14 from MH- 32(A)_14_1 to MH-32(A)_14 at Collector road # 01 Zone A.	m	Package-01	98.40	90%	15%	13.224
03-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1551	Sand bedding Storm line A-36-3-4 from MH- 36(A)_3_4_1 to MH-36(A)_3_4 at local road # 09 Zone A.	m	Package-01	73.80	90%	5%	3.321
03-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1549	Excavation of storm line A-36-3-4 from MH- 36(A)_3_4_1 to MH-36(A)_3_4 at local road # 09 Zone A.	m	Package-01	73.80	90%	15%	9.963
02-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1520	Laying and Installation of GRP pipe (Dia 400mm) storm line A-32-14 from MH- 32(A)_14_1 to MH-32(A)_14 at Collector road # 01 Zone A.	m	Package-01	98.40	90%	40%	35.424
05-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1612	Inspection of Sand,Backfill around & above of Pipe to Bottom of Sub Grade layer of Storm Line from MH-11(Q)_2 to MH-11(Q)_1 at Arterial Road # 01 Zone B.	m	Package-01	92.80	90%	20%	16.704

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
11-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1787	Leak Test of GRP Pipe (Dia 400mm) of Storm Line Q-11 From MH-11(Q)_3 to MH-11(Q)_2 at Arterial Road # 01 in Zone B	m	Package-01	92.80	90%	20%	16.704
10-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1779	Laying and Installation of GRP Pipe (Dia 400mm) of Storm Line Q From Manhole MH-8(Q) to 9(Q) at Arterial Road # 01 in Zone B	m	Package-01	90.90	90%	40%	32.724
10-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1778	Sand Bedding of Storm Line Q From Manhole MH-8(Q) to 9(Q) at Arterial Road # 01 in Zone B	m	Package-01	90.90	90%	5%	4.091
10-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1628	Leak Test of GRP Pipe (Dia 400mm) of Storm Line Q from MH-7(Q) to MH-8(Q) at Arterial Road # 01 in Zone B	m	Package-01	94.70	90%	20%	17.046
03-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1552	Laying and Installation of GRP pipe (Dia 400mm) Storm line A-36-3-4 from MH- 36(A)_3_4_1 to MH- 36(A)_3_4 at local road # 09 Zone A.	m	Package-01	73.80	90%	40%	26.568
02-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1519	Sand bedding storm line A-32-14 from MH- 32(A)_14_1 to MH-32(A)_14 at Collector road # 01 Zone A.	m	Package-01	98.40	90%	5%	4.428
13-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1846	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade layer and Laying of Warning Tape of strom line from MH-7(Q) to MH-8(Q) at Arterial Road # 01 Zone B.	m	Package-01	94.70	90%	20%	17.046
16-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1694	Excavation of Storm Line from MH-8(Q) to MH-9(Q) at Arterial Road # 01 Zone B.	m	Package-01	90.90	90%	15%	12.272
28-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1174	Laying and Installation of GRP pipe (Dia 400mm) Line Q from MH-7(Q) to MH-8(Q) at Arterial road # 1 Zone B	m	Package-01	94.70	90%	40%	34.092
27-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1146	Excavation of storm line A-32-16-5 from MH- 32(A)_16_5_1 to MH-32(A)_16_5 at local road # 12 Zone A.	m	Package-01	78.80	90%	15%	10.638
17-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1917	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade layer and Laying of Warning Tape of strom line from MH-11(Q)_3 to MH-11(Q)_2 at Arterial Road # 01 Zone B.	m	Package-01	92.80	90%	20%	16.704
17-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1916	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade layer and Laying of Warning Tape of strom line from MH-8(Q) to MH-9(Q) at Arterial Road # 01 Zone B.	m	Package-01	90.90	90%	20%	16.362
05-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2276	Inspection for Sand Backfill from Around & Top of Pipe to Bottom of Sub Grade layer & Laying of Warning Tape of Storm Line A-32-16 from MH-32(A) 16_3_1 to MH-32(A) 16_3 at local Road # 11 zone A.	m	Package-01	98.80	90%	20%	17.784
05-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2277	Inspection for Sand Backfill from Around & Top of Pipe to Bottom of Sub Grade layer & Laying of Warning Tape of Storm Line A-32-16 from MH-32(A)_16_3_2 to MH-32(A)_16_3_1 at local Road # 11 zone A.	m	Package-01	98.80	90%	20%	17.784
14-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2380	Inspection of Secondary line Sand Backfill around & above of Secondary Pipe to Bottom of Sub Grade layer and Laying of Warning Tape from MH-36(A)_3_4_1 MH-36(A)_3_4 at Local Road # 09 Zone A.	m	Package-01	73.80	90%	20%	13.284
27-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2522	Sand bedding and Installation of GRP pipe (Dia 400mm) Storm line A from MH-63(A) to MH- 62(A) at local road # 03 Zone A.	m	Package-01	98.80	90%	45%	40.014
30-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2544	Leak Test of GRP Pipe (Dia 400mm) of Strom line from Manhole MH-8(G) to MH-9(G) at Arterial Road # 01 in Zone B	m	Package-01	90.09	90%	20%	16.216
30-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2541	Excavation, Sand Bedding and Installation of GRP Pipe (Dia 400mm) of Storm Line From Manhole MH-9(Q) to MH-10(Q) at Arterial road # 01 in Zone B	m	Package-01	92.60	90%	60%	50.004
11-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2608	Sand Bedding and Installation of GRP Pipe (Dia 400mm) of Storm Line From Manhole MH-13(O)_6 to MH-13(O)_7 at local Road # 26 in Zone B.	m	Package-01	98.80	90%	45%	40.014
27-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2767	Sand Bedding and Installation of GRP Pipe (Dia 400mm) of Storm Line From Manhole MH-36 (A)_10 to MH-36(A)_10_1 at local Road # 06 in Zone A	m	Package-01	53.80	90%	45%	21.789
27-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2774	Excavation, Sand Bedding and Installation of GRP Pipe (Dia 400mm of Storm Line From Manhole MH-36(A)_14 to MH-36(A)_15 at local road # 05 in Zone A	m	Package-01	72.00	90%	60%	38.880
					Accumulative QTY			875.520

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

الاستشـــــاري	المالك	المقاول
ايجس السعودية للاستشارات الهندسية	الهيئة السعودية للمدن الصناعية ومناطق التقنية	شركة مفرح مرزوق الحربي وشركاه المحدودة

المستخلص رقم (06) من الفتره 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
					10% Retention QTY			0.000
					Total Certified Accumulative QTY			875.520
					Previous QTY			774.840
					Current QTY			100.680
					BOQ Quantity			1,715.000
					90% Avalible Qty			1,543.500
					Remaining avalible Qty			667.980

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

الاستشـــــاري
ايجس السعودية للاستشارات الهندسية

المالك
الهيئة السعودية للمدن الصناعية ومناطق التقنية

المقاول
شركة مفرح مرزوق الحربي وشركاه المحدودة

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
B6.33 42 11.03	#N/A	400mm Diameter						
20-Apr-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0017	Excavavation of Storm line A32-11 at Local Road #1 MH-32A-11-1 TO MH-32A-11-2 AT ZONE A	m	Package-01	79.81	90%	15%	10.774
01-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0108	Excavation of storm line A36 from MH-36A-13 to MH-36A-14 at local road # 01 Zone A.	m	Package-01	90.80	90%	15%	12.258
03-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1554	Laying and Installation of GRP pipe (Dia 400mm) Storm line A-32-11 from MH- 32(A)_11_2 to MH-32(A)_11_1 at Collector road # 01 Zone A.	m	Package-01	79.80	90%	40%	28.728
03-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1553	Sand bedding Storm line A-32-11 from MH- 32(A)_11_2 to MH-32(A)_11_1 at Collector road # 01 Zone A.	m	Package-01	79.80	90%	5%	3.591
13-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2332	Excavation, Sand Bedding and Installation of GRP Pipe (Dia 400mm) of Storm Line from Manhole MH-2(K) to Culvert Box 05 at Local Road # 23 in Zone B	m	Package-01	60.00	90%	60%	32.400
					Accumulative QTY			87.750
					10% Retention QTY			0.000
					Total Certified Accumulative QTY			87.750
					Previous QTY			87.750
					Current QTY			0.000
					BOQ Quantity			180.000
					90% Avalible Qty			162.000
					Remaining avalible Qty			74.250

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

الاستشـــــاري
ايجس السعودية للاستشارات الهندسية

المالك
الهيئة السعودية للمدن الصناعية ومناطق التقنية

المقاول
شركة مفرح مرزوق الحربي وشركاه المحدودة

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
B6.33 42 11.04	#N/A	400mm Diameter						
16-Apr-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0092	Excavation of storm line A36 from MH-36A-10 to MH-36A-11 at local road # 01 Zone A.	m	Package-01	93.80	90%	15%	12.663
25-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0437	Laying and Installation of GRP pipe (400mm) storm line A-36 from MH-36(A)_11 to MH-36(A)_10 at Local road # 01 in Zone A	m	Package-01	93.80	90%	40%	33.768
21-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0405	Sand bedding storm line A-36 from MH- 36(A)_11 to MH-36(A)_10 at Local road # 01 in Zone A	m	Package-01	93.80	90%	5%	4.221
30-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0097	Excavation of storm line A-36 from MH-36(A)-11 to MH-36(A)-12 at local road # 01 Zone A.	m	Package-01	93.80	90%	15%	12.663
13-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1076	Sand Bedding Storm Line A-36 From MH-36(A)-11 To MH-36 (A)- 12 at Local Road #01 Zone A	m	Package-01	93.80	90%	5%	4.221
13-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1077	Laying and Installation of GRP pipe (Dia 400mm) Storm line A-36 from MH-36(A)-11 to MH-36(A)-12 at local road # 01 Zone A.	m	Package-01	93.80	90%	40%	33.768

Accumulative QTY		101.300
10% Retention QTY		0.000
Total Certified Accumulative QTY		101.300
Previous QTY		101.300
Current QTY		0.000
BOQ Quantity		275.000
90% Avalible Qty		247.500
Remaining avalible Qty		146.200

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

الاستشـــــاري	المالك	المقاول
ايجس السعودية للاستشارات الهندسية	الهيئة السعودية للمدن الصناعية ومناطق التقنية	شركة مفرح مرزوق الحربي وشركاه المحدودة

المستخلص رقم (06) من الفتره 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
B6.33 42 11.05	#N/A	400mm Diameter						
19-Apr-26			m	Package-01	-	90%	15%	0.000
					Accumulative QTY			0.000
					10% Retention QTY			0.000
					Total Certified Accumulative QTY			0.000
					Previous QTY			0.000
					Current QTY			0.000
					BOQ Quantity			15.000
					90% Avalible Qty			13.500
					Remaining avalible Qty			13.500

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
B6.33 42 11.06	#N/A	500mm Diameter						
07-Apr-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0055	Excavation of storm line F from MH-3(F) to MH-4(F) at road # 21 Zone B.	m	Package-01	88.80	90%	10%	7.992
07-Apr-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0054	Excavation of storm line F from MH-2(F) to MH-3(F) at road # 21 Zone B.	m	Package-01	88.80	90%	10%	7.992
25-Apr-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0104	Excavation of storm line O-8 from MH-8(O)-1 to MH-8(O)-2 at local road # 27 Zone B.	m	Package-01	98.80	90%	10%	8.892
14-Apr-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0088	Sand Bedding of storm line F from MH-3(F) to MH-4(F) at local road # 21 Zone B.	m	Package-01	88.80	90%	5%	3.996
26-Apr-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0121	Sand bededing of Storm lineO-8 from MH-8(0)-1 to MH-8(0)-2 at local road #27 in Zone B.	m	Package-01	98.80	90%	5%	4.446
28-Apr-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0136	Sand bedding of Storm line F from MH-2(F) to MH-3(F) at road # 21 Zone B	m	Package-01	88.80	90%	5%	3.996
28-Apr-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0138	Laying and Installation of GRP pipe for Storm line F from MH-3(F) to MH-4(F) at road # 21 Zone B	m	Package-01	88.80	90%	45%	35.964
28-Apr-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0137	Laying and Installation of GRP pipe for Storm line F from MH-2(F) to MH-3(F) at road # 21 Zone B	m	Package-01	88.80	90%	45%	35.964
24-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0796	Laying and Installation of GRP pipe (Dia 500mm) Storm line O from MH-4(O) to MH-5(O) at local road # 26 Zone B	m	Package-01	78.80	90%	45%	31.914
24-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0795	Sand bedding Storm line O from MH-4(O) to MH-5(0) at local road # 26 Zone B	m	Package-01	78.80	90%	5%	3.546
24-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0794	Excavation of Storm Line from MH-4(O) to MH-5(O) at Local Road # 26 Zone B.	m	Package-01	78.80	90%	10%	7.092
22-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0774	Leak test of storm line F from MH-3(F) to MH 4(F) at road # 21 in Zone B	m	Package-01	88.80	90%	20%	15.984
15-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1156	Excavation of Storm Line O-13 from MH-13(O)_5 to MH-13(O)_4 at Local Road # 26 Zone B.	m	Package-01	98.80	90%	10%	8.892
15-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1158	Sand Bedding of storm line 0-13 from Manhole MH-13(O)_4 to MH-13(O)_5 in Road # 26 Zone	m	Package-01	98.80	90%	5%	4.446
15-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1159	Laying and Installation of GRP Pipe (Dia 500mm) storm line 0-13 from Manhole MH-13(O)_4 to MH-13(O)_5 in Road # 26 Zone B	m	Package-01	98.80	90%	45%	40.014
29-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1413	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade layer of Storm Line from MH-3(F) to MH-4(F) at Local Road # 26 Zone B.	m	Package-01	88.80	90%	20%	15.984
29-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1412	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade layer of Storm Line from MH-2(F) to MH-3(F) at Local Road # 26 Zone B.	m	Package-01	88.80	90%	20%	15.984
04-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1589	Inspection of Sand,Backfill around & above of Pipe to Bottom of Sub Grade layer of Storm Line from MH-13(O)_4 to MH-13(O)_5 at Local Road # 26 Zone B.	m	Package-01	98.80	90%	20%	17.784
01-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1467	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade layer of Storm Line from MH-4(O) to MH-5(O) at Local Road # 26 Zone B.	m	Package-01	78.80	90%	20%	14.184
24-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2077	Laying and Installation of GRP Pipe (Dia 500mm) of Strom Line O-8 From MH-8(O)-1 to MH-8(O)-2 at local Road # 27 in Zone B	m	Package-01	98.80	90%	45%	40.014
11-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2606	Excavation, Sand Bedding and Installation of GRP Pipe (Dia 500mm) of Storm Line From Manhole MH-13(O)_2 to MH-13(O)_3 at local Road # 26 in Zone B.	m	Package-01	90.80	90%	60%	49.032
11-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2607	Excavation, Sand Bedding and Installation of GRP Pipe (Dia 500mm) of Storm Line From Manhole MH-13(O)_3 to MH-13(O)_4 at local Road # 26 in Zone B.	m	Package-01	35.90	90%	60%	19.386

Accumulative QTY	393.500
10% Retention QTY	0.000
Total Certified Accumulative QTY	393.500
Previous QTY	325.080
Current QTY	68.420
BOQ Quantity	750.000

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

الاستشـــــاري	المالك	المقاول
ايجس السعودية للاستشارات الهندسية	الهيئة السعودية للمدن الصناعية ومناطق التقنية	شركة مفرح مرزوق الحربي وشركاه المحدودة

المستخلص رقم (06) من الفتره 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
					90% Avalible Qty			675.000
					Remaining avalible Qty			281.500

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
B6.33 42 11.07	#N/A	500mm Diameter						
15-Apr-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0008	Excavation of Storm line at road # 20 MH-3(D) to MH-4(D) at Zone-B	m	package-01	83.80	90%	15%	11.313
05-Apr-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0035	Excavation of storm line B from MH-2(B) to MH-3(B) at road # 18 Zone B.	m	package-01	75.80	90%	15%	10.233
31-Mar-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0027	Sand Bedding of storm line at road # 20 MH 3(D) to MH-4(D) in Zone B.	m	package-01	83.80	90%	5%	3.771
14-Apr-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0081	Sand Bedding of Storm Line B from MH-2 (B) to MH 3 (B) at local road # 18 Zone-B	m	package-01	75.80	90%	5%	3.411
13-Apr-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0077	Lowering and laying GRP pipe for storm 500mm line D from MH-3 (D) to MH-4 (D)	m	package-01	83.80	90%	40%	30.168
28-Apr-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0135	Laying and Installation of GRP pipe of Storm line B from MH-2(B) to MH-3(B) at road # 18 Zone B	m	package-01	75.80	90%	40%	27.288
31-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0443	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade layer of strom line from MH-2(B) to MH-3(B) at Local Road # 18 Zone-B.	m	package-01	76.00	90%	20%	13.680
12-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2362	Leak Test of GRP Pipe (Dia 500mm) of Storm Line From Manhole MH-3(D) to MH-4(D) at local Road # 20 in Zone B	m	Package-01	83.80	90%	20%	15.084
					Accumulative QTY			114.950
					10% Retention QTY			0.000
					Total Certified Accumulative QTY			114.950
					Previous QTY			114.950
					Current QTY			0.000
					BOQ Quantity			165.000
					90% Avalible Qty			148.500
					Remaining avalible Qty			33.550

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

الاستشـــــاري
ايجس السعودية للاستشارات الهندسية

المالك
الهيئة السعودية للمدن الصناعية ومناطق التقنية

المقاول
شركة مفرح مرزوق الحربي وشركاه المحدودة

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
B6.33 42 11.08	#N/A	500mm Diameter						
02-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0406	Laying and Installation of GRP pipe (Dia 500mm) storm line A-36 from MH-36(A)_9 to MH-36(A)_8 at Local road #	m	Package-01	93.80	90%	60%	50.652
08-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2168	Inspection for Sand Backfill from Around & Top of Pipe to Bottom of Sub Grade layer of Storm Line A-36 from MH-36(A)_9 to MH-36(A)_8 at local Road # 01 zone A	m	Package-01	93.80	90%	20%	16.884
			m	Package-01	-	90%	5%	0.000
			m	Package-01	-	90%	5%	0.000
					Accumulative QTY			67.540
					10% Retention QTY			0.000
					Total Certified Accumulative QTY			49.500
					Previous QTY			49.500
					Current QTY			0.000
					BOQ Quantity			55.000
					90% Avalible Qty			49.500
					Remaining avalible Qty			0.000

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

الاستشـــــاري	المالك	المقاول
ايجس السعودية للاستشارات الهندسية	الهيئة السعودية للمدن الصناعية ومناطق التقنية	شركة مفرح مرزوق الحربي وشركاه المحدودة

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
B6.33 42 11.09	#N/A	500mm Diameter						
28-Apr-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0128	Excavation of storm line A-36 from MH- 36(A)-9 to MH-36(A)-10 at local road # 1 Zone A.	m	Package-01	93.80	90%	15%	12.663
25-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0436	Laying and Installation of GRP Pipe (Dia 500mm) storm line A-36 from MH-36(A)_10 to MH-36(A)_9 at Local road #01 in Zone A	m	Package-01	93.80	90%	40%	33.768
21-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0404	Sand bedding storm line A-36 from MH- 36(A)_10 to MH-36(A)_9 at Local road # 01 in Zone A	m	Package-01	93.80	90%	5%	4.221
					Accumulative QTY			50.650
					10% Retention QTY			0.000
					Total Certified Accumulative QTY			50.650
					Previous QTY			50.650
					Current QTY			0.000
					BOQ Quantity			190.000
					90% Avalible Qty			171.000
					Remaining avalible Qty			120.350

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
B6.33 42 11.11	#N/A	600mm Diameter						
16-Mar-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0003	Excavation of Storm line at road # 19 MH-4(B) to MH-4(B.1) at Zone-B	m	package-01	98.80	90%	10%	8.892
07-Apr-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0056	Excavation of storm line F from MH-4(F) to MH-5(F) at road # 21 Zone B.	m	package-01	88.80	90%	10%	7.992
06-Apr-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0045	Sand Bedding of storm line B from MH-4(B) to MH-4(B)-1 at local road # 19 Zone B.	m	package-01	98.80	90%	5%	4.446
14-Apr-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0089	Sand Bedding of storm line F from MH-4(F) to MH-5(F) at local road # 21 Zone B.	m	package-01	88.80	90%	5%	3.996
21-Apr-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0109	Laying of GRP pipe Storm line B-4 from MH-4(B) to MH-4(B)_1 at local road #19 Zone B	m	package-01	98.80	90%	45%	40.014
28-Apr-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0133	Laying and Installation of GRP pipe Storm line F from MH-4(F) to MH-5(F) at local road # 21 Zone B	m	package-01	88.80	90%	45%	35.964
31-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0438	Inspection of Sand Backfill Bottom of Sub Grade layer of strom line from MH-4(B) to MH-4(B)_1 at Local Road # 19 Zone-B.	m	package-01	98.80	90%	20%	17.784
01-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0114	Sand bedding of Storm line M from MH- 7(M) to MH-8(M) at local road #24 Zone B	m	package-01	74.58	90%	15%	10.068
01-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0115	Sand bedding of Storm line M from MH- 6(M) to MH-7(M) at local road #24 Zone B	m	package-01	68.00	90%	15%	9.180
01-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0339	Testing of Storm line -Road 20 MH-4 (D) to MH-5(D) @Zone B (600 Dia)	m	package-01	83.80	90%	80%	60.336
29-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0868	Leak test Storm line F from MH-4(F) to MH-5(F) at local road # 21 Zone B	m	package-01	88.80	90%	20%	15.984
05-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1602	Laying and Installation of GRP Pipe (Dia 600mm) of Storm line M From Manhole MH-7(M) to MH-8(M) at local Road # 24 in Zone B	m	package-01	74.60	90%	45%	30.213
17-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1930	Excavation, Sand Bedding and Installation of GRP Pipe (Dia 600mm) of Storm Line From Manhole MH-5(M) to 6(M) at Local Road # 24 in Zone B	m	package-01	68.10	90%	60%	36.774
17-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1913	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade layer and Laying of Warning Tape of strom line from MH-4(F) to MH-5(F) at Local Road # 21 Zone B.	m	package-01	88.80	90%	20%	15.984
24-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2072	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade layer and Laying of Warning Tape of Strom line from MH-5(M) to MH-6(M) at Local Road # 24 Zone B.	m	package-01	68.10	90%	20%	12.258
29-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2153	Leak Test of GRP Pipe (Dia 600mm) of Storm line from Manhole MH-5(M) to MH-6(M) at local Road # 25 in Zone B	m	package-01	68.10	90%	20%	12.258
10-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2344	Leak Test of GRP Pipe (Dia 600mm) of storm Line From Manhole MH-6(M) to MH-7(M) at local Road # 24 in Zone B	m	package-01	68.00	90%	20%	12.240
01-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2196-1	Laying and Installation of GRP Pipe (Dia 600mm) of storm Line From Manhole MH-6(M) TO MH-7(M) at local Road # 24 in Zone B	m	package-01	68.00	90%	45%	27.540

Accumulative QTY			361.920
10% Retention QTY			0.000
Total Certified Accumulative QTY			361.920
Previous QTY			361.920
Current QTY			0.000
BOQ Quantity			900.000
90% Avalible Qty			531.000
Remaining avalible Qty			169.080

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
B6.33 42 11.12	#N/A	600mm Diameter						
24-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0425	Laying and Installation of GRP pipe (Dia 600mm) storm line O From MH-7(O) to MH- 8(O) at local Road # 26 Zone B.	m	package-01	95.50	90%	40%	34.380
24-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0424	Sand Bedding storm line O from MH-7(O) to MH-8(O) at local Road # 26 Zone B.	m	package-01	95.50	90%	5%	4.298
18-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0348	Laying and Installation of GRP pipe (Dia 600mm) Storm Line F at Road # 21 from MH-5(F) to 36 Linear meter	m	package-01	36.00	90%	40%	12.960
18-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0347	Sand Bedding Strom line F at road # 21 from MH-5(F) to 36 Linear Meter Towards Box Culvert-3 in Zone B	m	package-01	36.00	90%	5%	1.620
16-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0314	Excavation of Storm Line F from MH-5(F) to Cuvert # 03 at Local Road # 21 Zone B.	m	package-01	36.00	90%	15%	4.860
13-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0309	Excavation of Storm Line O from MH-7(O) to MH-6(O) at Local Road # 26 Zone B.	m	package-01	95.60	90%	15%	12.906
14-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0286	Excavation of storm line A-36-3 from MH-36(A)_3_4 to MH-36A)_3_3 at local road # 09 Zone A.	m	package-01	95.80	90%	15%	12.933
01-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0351	Installation of GRP pipe for Storm line the Road #01 -A36 MH 36A-6 to MH 36A-7 @Zone A (600 Dia)	m	package-01	93.65	90%	60%	50.571
01-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0439	Backfilling Bottom of Subgrade for Storm line B from MH-4(B) to MH-5(B) at local road #19 Zone B	m	package-01	80.80	90%	80%	58.176
01-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0440	Backfilling Bottom of Subgrade for Storm line the Road #19 -B MH 5(B) to MH 6 (B) @Zone B (600 Dia)	m	package-01	80.80	90%	60%	43.632
01-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0441	Backfilling Bottom of Subgrade for Storm line Road #19 MH-6(B) to Culvert # 01 @ Zone B (600 Dia)	m	package-01	80.90	90%	80%	58.248
01-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0444	Backfilling Bottom of Subgrade for Storm line the Road #18 --B MH 3(B) to MH 4 (B) @Zone B (600 Dia)	m	package-01	75.80	90%	80%	54.576
26-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0662	leak test storm line B from MH-5(B) to MH-6(B) at Local Road # 19 Zone B	m	package-01	80.80	90%	20%	14.544
26-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0641	Leak Test MH-4(B) to MH-5(B) at local Road # 19 Zone B.	m	package-01	80.80	90%	20%	14.544
26-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0110	Laying of GRP pipe storm line B from MH-5(B) to MH-6(B) at local road #19 Zone B	m	package-01	80.80	90%	40%	29.088
09-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0260	Excavation of Storm Line O from MH-7(O) to MH-8(0) at Local Road # 26 Zone B.	m	package-01	95.50	90%	15%	12.893
19-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1217	Excavation of storm line A-32-16 from MH- 32(A)_16_2 to MH-32(A)_16_1 at Local road # 04 Zone A.	m	package-01	93.70	90%	15%	12.650
19-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1218	Excavation of storm line A-32-16 from MH- 32(A)_16_3 to MH-32(A)_16_2 at Local road # 04 Zone A.	m	package-01	92.80	90%	15%	12.528
13-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0087	Excavation of Storm Line from 5(D) to Culvert # 02 at Local Road # 20 Zone B.	m	package-01	88.70	90%	15%	11.975
19-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0124	Laying and installation of GRP pipe (Dia 600mm) Storm line D from MH-5(D) to Box Culvert-02 at local road # 20 Zone Be B	m	package-01	88.70	90%	40%	31.932
27-Apr-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0123	Sand bedding of Storm line D from MH-5(D) to Box Culvert-02 at local road #20 Zone B	m	package-01	88.70	90%	5%	3.992
26-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0773	Leak test of storm line B from MH-3(B) to MH-4(B) at road # 18 in Zone B	m	package-01	75.80	90%	20%	13.644
29-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1423	Laying and Installation of GRP pipe (Dia 600mm) Storm line A-36-3 from MH- 36(A)_3_4 to MH-36A)_3_3 at local road # 09 Zone A.	m	package-01	95.80	90%	40%	34.488
29-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1422	Sand bedding Storm line A-36-3 from MH- 36(A)_3_4 to MH-36A)_3_3 at local road # 09 Zone A.	m	package-01	95.80	90%	5%	4.311
13-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1862	Sand bedding and Installation of GRP pipe (Dia 600mm) Storm line A-32-16 from MH- 32(A)_16_2 to MH-32(A)_16_1 at Local road # 04 Zone A.	m	package-01	93.70	90%	45%	37.949
13-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1845	Sand bedding and Installation of GRP pipe (Dia 600mm) Storm line A-32-16 from MH- 32(A)_16_3 to MH-32(A)_16_2 at Local road # 04 Zone A.	m	package-01	92.80	90%	45%	37.584
06-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2295	Excavation, Sand bedding and Installation of GRP pipe (Dia 600mm) Storm line A-55 MH-55(A)_2 to MH-55(A)_1 at Local Road # 6 Zone A	m	Package-01	98.80	90%	60%	53.352
08-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2294	Excavation ,Sand bedding and Installation of GRP pipe (Dia 600mm) Storm line A-55 MH-55(A)_1 to MH-55(A) at Local Road # 6 Zone A	m	Package-01	98.80	90%	60%	53.352
06-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2302	Leak Test GRP pipe (Dia 600mm) Storm line A-32-16 from MH-32(A)_16_3 to MH-32(A)_16_2 at Local road # 04 Zone A.	m	Package-01	92.80	90%	20%	16.704
08-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2308	Sand bedding and Installation of GRP pipe (Dia 600mm) Storm line A from MH-55(A) to MH-54(A) at local road # 3 Zone A	m	Package-01	93.70	90%	45%	37.949

المقاول
شركة مفرح مرزوق الحربي وشركاه المحدودة

المالك
الهيئة السعودية للمدن الصناعية ومناطق التقنية

الاستشـــــاري
ايجس السعودية للاستشارات الهندسية

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
08-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2310	Excavation, Sand bedding and Installation of GRP pipe (Dia 600mm) Storm line A from MH-56(A) to MH-55(A) at local road # 3 Zone A	m	Package-01	93.80	90%	60%	50.652
08-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2171-1	Excavation ,Sand bedding and Installation of GRP pipe (Dia 600mm) Storm Line A-32 from MH-32(A)_19 to MH-32(A)_18 at Local road # 1 Zone A	m	Package-01	74.70	90%	60%	40.338
08-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2166	Inspection for Sand Backfill from Around & Top of Pipe to Bottom of Sub Grade layer of Storm Line A-36 from MH-36(A)_7 to MH-36(A)_6 at local Road # 01 zone A.	m	Package-01	93.70	90%	20%	16.866
19-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2455	Leak Test GRP pipe (Dia 600mm) Storm Line A-32 from MH-32(A)_19 to MH-32(A)_18 at Local road # 1 Zone A	m	Package-01	74.70	90%	20%	13.446
16-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2411	Leak Test of GRP Pipe (Dia 600mm) of Storm Line A-32-16 from Manhole MH-32(A)_16_2 to MH-32(A)_16_1 at local Road # 04 in Zone A	m	Package-01	93.70	90%	20%	16.866
14-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2381	Inspection of Secondary line Sand Backfill around & above of Secondary Pipe to Bottom of Sub Grade layer and Laying of Warning Tape from MH-36(A)_3_4 MH-36(A)_3_3 at Local Road # 09 Zone A.	m	Package-01	95.80	90%	20%	17.244
11-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2605	Excavation, Sand Bedding and Installation of GRP Pipe (Dia 600mm) of Storm Line From Manhole MH-13(O)_1 to MH-13(O)_2 at local Road # 26 in Zone B.	m	Package-01	90.00	90%	60%	48.600
17-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2721	Excavation, Sand Bedding and Installation of GRP Pipe (Dia 600mm) of Storm Line from MH-32(A)_20 to MH-32(A)_21 at Local Road # 01 Zone A.	m	Package-01	32.80	90%	60%	17.712
24-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2746	Inspection of Storm line Sand Backfill around & above of Storm Pipe to Bottom of Sub Grade & Laying of Warning Tape from MH-32(A)_21 to MH-32(A)_20 al Local Road # 01 Zone A.	m	Package-01	32.80	90%	20%	5.904
					Accumulative QTY			1,010.270
					10% Retention QTY			0.000
					Total Certified Accumulative QTY			1,010.270
					Previous QTY			938.050
					Current QTY			72.220
					BOQ Quantity			1,710.000
					90% Avalible Qty			1,539.000
					Remaining avalible Qty			528.730

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المقاول
شركة مفرح مرزوق الحربي وشركاه المحدودة

المالك
الهيئة السعودية للمدن الصناعية ومناطق التقنية

الاستشـــــاري
ايجس السعودية للاستشارات الهندسية

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
B6.33 42 11.13	#N/A	600mm Diameter						
19-Apr-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0096	Excavation GRP pipe for the Road #1 -A36 MH36(A) to MH 36 (A) @Zone B (600 Dia)	m	package-01	93.800	90%	15%	12.663
19-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0353	Laying and Installation of GRP pipe (Dia 600mm) storm line A-36 from MH-36(A)_8 to MH-36(A)_7 at Local Road # 01 Zone A	m	package-01	93.80	90%	40%	33.768
19-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0352	sand bedding for storm line A-36 from MH-36(A)_8 to MH-36(A)_7 at local road # 01 in Zone A	m	package-01	93.80	90%	5%	4.221
01-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0328	Excavation of GRP pipe for Storm line the Road #09 A-36-3 from MH 36A-3-2 to MH 36A-3-3 (B) @Zone A (600 Dia)	m	package-01	95.70	90%	15%	12.920
23-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1301	Sand bedding Storm line A-36-3 from MH- 36(A)_3_3 to MH-36A)_3_2 at local road # 09 Zone A	m	package-01	95.70	90%	5%	4.307
03-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1302	Laying and Installation of GRP pipe (Dia 600mm) Storm line A-36-3 from MH- 36(A)_3_3 to MH-36A)_3_2 at local road # 09 Zone A	m	package-01	95.70	90%	40%	34.452
01-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2231	Excavation, Sand Bedding and Installation of GRP Pipe (Dia 600mm) of Storm Line MH-8(M) to Toward Culvert Box (36lm) at local Road # 24 in Zone B	m	Package-01	36.00	90%	60%	19.440
08-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2167-1	Inspection for Sand Backfill from Around & Top of Pipe to Bottom of Sub Grade layer of Storm Line A-36 from MH-36(A)_8 to MH-36(A)_7 at local Road # 01 zone A.	m	Package-01	93.80	90%	20%	16.884
14-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2382	Inspection of Secondary line Sand Backfill around & above of Secondary Pipe to Bottom of Sub Grade layer and Laying of Warning Tape from MH-36(A)_3_3 MH-36(A)_3_2 at Local Road # 09 Zone A.	m	Package-01	95.70	90%	20%	17.226

Accumulative QTY		155.880
10% Retention QTY		0.000
Total Certified Accumulative QTY		155.880
Previous QTY		155.880
Current QTY		0.000
BOQ Quantity		360.000
90% Avalible Qty		324.000
Remaining avalible Qty		168.120

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
B6.33 42 11.16	#N/A	700mm Diameter						
24-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0427	Laying and Installation of GRP pipe (Dia 700mm) storm line O from MH-8(O) to MH- 9(O) at local road # 26 Zone B	m	package-01	86.50	90%	40%	31.140
24-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0426	Sand Bedding storm line O from MH-8(O) to MH-9(O) at local Road # 26 Zone B.	m	package-01	86.50	90%	5%	3.893
09-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0262	Excavation of Storm Line O from MH-9(O) to MH-10(O) at Local Road # 26 Zone B.	m	package-01	86.50	90%	15%	11.678
09-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0261	Excavation of Storm Line O from MH-8(O) to MH-9(O) at Local Road # 26 Zone B.	m	package-01	86.500	90%	15%	11.678
03-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0169	Excavation of storm line A from MH-52(A) to MH-53(A) at local road # 03 Zone A.	m	package-01	93.500	90%	15%	12.623
30-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0170	Excavation of storm line A from MH-53(A) to MH-54(A) at local road # 03 Zone A.	m	package-01	93.50	90%	15%	12.623
26-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1319	Laying and Installation of GRP pipe (Dia 700mm)Storm Line O from MH-9(O) to MH- 10(O) at Local Road # 26 Zone B.	m	package-01	86.50	90%	40%	31.140
26-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1318	Sand bedding Storm Line O from MH-9(O) to MH-10(O) at Local Road # 26 Zone B.	m	package-01	86.50	90%	5%	3.893
13-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1851	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade layer and Laying of Warning Tape of strom line from MH-9(O) to MH-10(O) at Local Road # 26 Zone B.	m	package-01	86.50	90%	20%	15.570
13-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1850	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade layer and Laying of Warning Tape of strom line from MH-8(O) to MH-9(O) at Local Road # 26 Zone B.	m	package-01	86.50	90%	20%	15.570
08-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2307	Sand bedding and Installation of GRP pipe (Dia 700mm) Storm line A from MH-54(A) to MH-53(A) at local road # 3 Zone A	m	Package-01	93.50	90%	45%	37.868
19-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2306	Sand bedding and Installation of GRP pipe (Dia 700mm) Storm line A from MH-53(A) TO MH-52(A) at local road # 3 Zone A	m	Package-01	93.50	90%	45%	37.868
					Accumulative QTY			225.540
					10% Retention QTY			0.000
					Total Certified Accumulative QTY			225.540
					Previous QTY			225.540
					Current QTY			0.000
					BOQ Quantity			460.000
					90% Avalible Qty			414.000
					Remaining avalible Qty			188.460

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المقاول
شركة مفرح مرزوق الحربي وشركاه المحدودة

المالك
الهيئة السعودية للمدن الصناعية ومناطق التقنية

الاستشـــــاري
ايجس السعودية للاستشارات الهندسية

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
B6.33 42 11.17	#N/A	700mm Diameter						
24-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2101	Excavation ,Sand bedding and Installation of GRP pipe (Dia 700mm) Storm Line A-32 from MH-32(A)_17 to MH-32(A)_16 at Local Road 1	m	package-01	93.30	90%	60%	50.382
29-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2136	Excavation, Sand bedding, Installation of GRP Pipe for Storm Line A-32 from MH-32(A)-17 to MH-32(A)-18 at Local Road # 01 Zone A	m	package-01	93.30	90%	60%	50.382

Accumulative QTY			100.760
10% Retention QTY			0.000
Total Certified Accumulative QTY			100.760
Previous QTY			100.760
Current QTY			0.000
BOQ Quantity			190.000
90% Avalible Qty			171.000
Remaining avalible Qty			70.240

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
B6.33 42 11.20	#N/A	800mm Diameter						
21-Apr-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0069	Excavation of storm line A36 from MH-36A-4 to MH-36A-5 at road # 01 Zone A.	m	Package-01	78.50	90%	15%	10.598
16-Apr-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0090	Excavation of storm line A36 from MH-36A-3 to MH-36A-4 at local road # 01 Zone A.	m	Package-01	80.25	90%	15%	10.834
23-Apr-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0083	Excavation of storm line A36 from MH-36A-5 to MH-36A-6 at local road # 01 Zone A.	m	Package-01	78.50	90%	15%	10.598
16-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0322	Laying and Installation of GRP pipe (Dia 800mm) storm line A-36 from MH-36(A) 5 to MH-36(A) 4 at local road # 1 Zone A	m	Package-01	78.50	90%	40%	28.260
16-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0321	Sand Bedding storm line A-36(A) from MH-36(A)_5 to MH-36(A)_4 at local road # 1 Zone A	m	Package-01	78.50	90%	5%	3.533
16-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0320	Laying and installation of GRP pipe (Dia 800mm) storm line A-36 from MH-36(A)_6 to MH-36(A)_5 at local road # 1 Zone A	m	Package-01	78.50	90%	40%	28.260
16-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0319	Sand Bedding storm line A-36(A) from MH-36(A)_6 to MH-36(A)_5 at local road # 1 Zone A	m	Package-01	78.50	90%	5%	3.533
17-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0318	Laying and Installation of GRP pipe (Dia 800mm) storm line A-36 from MH-36(A) 4 to MH-36(A) 3 at local road # 1 Zone A	m	Package-01	80.25	90%	40%	28.890
17-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0317	Sand Bedding Storm line A-36 from MH-36(A)_4 to MH-36(A)_3 at local road # 1 Zone A.	m	Package-01	80.25	90%	5%	3.611
06-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0491	Excavation of storm line A-32 from MH-32(A)_12_2 to MH-32(A)_12_1 at local road # 02 Zone A.	m	Package-01	98.50	90%	15%	13.298
06-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0492	Excavation of storm line A-32 from MH-32(A)_12_3 to MH-32(A)_12_2 at local road # 02 Zone A.	m	Package-01	98.50	90%	15%	13.298
03-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1672	Excavation of storm line A-32-12 from MH-32(A)_12 to MH-32(A)_12_1 at road # 02 Zone A.	m	Package-01	75.80	90%	15%	10.233
15-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1883	Sand bedding and Installation of GRP pipe Dia (800mm) Storm line A-32 from MH-32(A)_12_2 to MH-32(A)_12_1 at local road # 02 Zone A.	m	Package-01	98.50	90%	45%	39.893
13-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1863	Sand bedding and Installation of GRP pipe (Dia 800mm) storm line A-32 from MH-32(A)_12_3 to MH-32(A)_12_2 at local road # 02 Zone A.	m	Package-01	98.50	90%	45%	39.893
17-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1911	Excavation ,Sand bedding and Installation of GRP pipe (Dia 800mm) Storm line A-32-12 from MH-32(A)_12_5 to MH-32(A)_12_4 at Local Road # 02 Zone A	m	Package-01	98.50	90%	60%	53.190
29-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2170	Sand bedding and Installation of GRP pipe (Dia 800mm) Storm line A-32-12 from MH-32(A)_12_1 to MH-32(A)_12 at road # 02 Zone A.	m	Package-01	75.80	90%	45%	30.699
30-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0787	Excavation of storm line A-36-3 from MH-36(A)_3_1 to MH-36A)_3 at local road # 09 Zone A.	m	Package-01	97.30	90%	15%	13.136
30-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2176	Sand Bedding, Installation GRP pipe for Storm A-36-3 from MH 36A-3 to MH 36A-3-1 @Zone A (800 Dia) road #09	m	Package-01	97.30	90%	45%	39.407
09-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2163	Inspection for Sand Backfill from Around & Top of Pipe to Bottom of Sub Grade layer of Storm Line A-36 from MH-36(A)_4 to MH-36(A)_3 at local Road # 01 zone A.	m	Package-01	80.30	90%	20%	14.454
06-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2164	Inspection for Sand Backfill from Around & Top of Pipe to Bottom of Sub Grade layer of Storm Line A-36 from MH-36(A)_5 to MH-36(A)_4 at local Road # 01 zone A.	m	Package-01	78.50	90%	20%	14.130
09-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2165	Inspection for Sand Backfill from Around & Top of Pipe to Bottom of Sub Grade layer of Storm Line A-36 from MH-36(A)_6 to MH-36(A)_5 at local Road # 01 zone A.	m	Package-01	78.50	90%	20%	14.130
14-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2384	Inspection of Secondary line Sand Backfill around & above of Secondary Pipe to Bottom of Sub Grade layer and Laying of Warning Tape from MH-36(A)_3_1 MH-36(A)_3 at Local Road # 09 Zone A.	m	Package-01	97.30	90%	20%	17.514

المقاول/ شركة مفرح مرزوق الحربي وشركاه المحدودة

Accumulative QTY		441.390
10% Retention QTY		0.000
Total Certified Accumulative QTY		441.390
Previous QTY		441.390
Current QTY		0.000
BOQ Quantity		1,405.000

Data sensitivity - Public

الاستشـــــاري	المالك	المقاول
ايجس السعودية للاستشارات الهندسية	الهيئة السعودية للمدن الصناعية ومناطق التقنية	شركة مفرح مرزوق الحربي وشركاه المحدودة

المستخلص رقم (06) من الفتره 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
					90% Avalible Qty			1,264.500
					Remaining avalible Qty			823.110

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
B6.33 42 11.21	#N/A	800mm Diameter						
17-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0329	Excavation of storm line A-36-3 from MH-36(A)_3_2 to MH-36A)_3_1 at local road # 09 Zone A.	m	Package-01	97.50	90%	15%	13.163
06-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0493	Excavation of storm line A-32 from MH-32(A)_12_4 to MH-32(A)_12_3 at local road # 02 Zone A.	m	Package-01	98.50	90%	15%	13.298
19-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1216	Excavation of storm line A-32-16 from MH- 32(A)_16_1 to MH-32(A)_16 at Local road # 04 Zone A.	m	Package-01	93.30	90%	15%	12.596
22-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1278	Installation and Placement of Catch Basin MH- 32(A)_14_3- SCB-2 at Collector road # 1 Zone A.	m	Package-01	97.50	90%	40%	35.100
22-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1286	Sand bedding Storm line A-36-3 from MH- 36(A)_3_2 to MH-36A)_3_1 at local road # 09 Zone A	m	Package-01	97.50	90%	5%	4.388
13-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1843	Sand bedding and Installation of GRP pipe (Dia 800mm) storm line A-32 from MH-32(A)_12_4 to MH-32(A)_12_3 at local road # 02 Zone A.	m	Package-01	98.50	90%	45%	39.893
03-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2259	Sand bedding and Installation of GRP pipe (Dia 800mm) Storm line A-32-16 MH-32(A)_16_1 to MH-32(A)_16 at Local Road # 4 Zone A	m	Package-01	93.30	90%	45%	37.787
07-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1932	Excavation ,Sand bedding and Installation of GRP pipe (Dia 800mm) Storm line A-32-12 from MH-32(A)_12_6 to MH-32(A)_12_5 at Local Road # 02 Zone A	m	Package-01	98.50	90%	60%	53.190
14-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2383	Inspection of Secondary line Sand Backfill around & above of Secondary Pipe to Bottom of Sub Grade layer and Laying of Warning Tape from MH-36(A)_3_2 MH-36(A)_3_1 at Local Road # 09 Zone A.	m	Package-01	97.50	90%	20%	17.550

Accumulative QTY		226.970
10% Retention QTY		0.000
Total Certified Accumulative QTY		226.970
Previous QTY		226.960
Current QTY		0.010
BOQ Quantity		400.000
90% Avalible Qty		360.000
Remaining avalible Qty		133.030

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
B6.33 42 11.24	#N/A	900mm Diameter						
26-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0098	Excavation of storm line A from MH-45(A) to MH-46(A) at local road # 03 Zone A.	m	Package-01	75.50	90%	15%	10.193
26-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0099	Excavation of storm line A from MH-46(A) to MH-47(A) at local road # 03 Zone A.	m	Package-01	75.50	90%	15%	10.193
26-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0129	Excavation of storm line A from MH-47(A) to MH-48(A) at local road # 3 Zone A.	m	Package-01	86.80	90%	15%	11.718
26-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0145	Excavation of storm line A from MH-49(A) to MH-50(A) at local road # 3 Zone A	m	Package-01	93.50	90%	15%	12.623
26-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0130	Excavation of storm line A from MH-48(A) to MH-49(A) at local road # 3 Zone A.	m	Package-01	87.80	90%	15%	11.853
20-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2021	Sand bedding and Installation of GRP pipe (Dia 900mm) Storm line A from MH-47(A) to MH-46(A) at local road # 03 Zone A.	m	Package-01	75.50	90%	45%	30.578
20-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2020	Sand bedding and Installation of GRP pipe (Dia 900mm) Storm line A from MH-48(A) to MH-47(A) at local road # 03 Zone A.	m	Package-01	86.80	90%	45%	35.154
20-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2019	Sand bedding and Installation of GRP pipe (Dia 900mm) Storm line A from MH-45(A) to MH-46(A) at local road # 03 Zone A.	m	Package-01	75.50	90%	45%	30.578
22-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2046	Excavation ,sand bedding and Installation of GRP pipe (Dia 900mm) Storm Line A from MH-52(A) to MH-51(A) at rRoad 3 Zone A	m	Package-01	93.50	90%	60%	50.490
22-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2045	Excavation ,sand bedding and Installation of GRP pipe (Dia 900mm) Storm Line A from MH-51(A) to MH-50(A) at rRoad 3 Zone A	m	Package-01	93.50	90%	60%	50.490
22-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2042	Sand bedding and Installation of GRP pipe (Dia 900mm) storm line A from MH-50(A) to MH-49(A) at local road # 3 Zone A.	m	Package-01	93.50	90%	45%	37.868
22-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2041	Sand bedding and Installation of GRP pipe (Dia 900mm) storm line A from MH-49(A) to MH-48(A) at local road # 3 Zone A.	m	Package-01	87.80	90%	45%	35.559
20-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2722	Excavation, Sand Bedding and Installation of GRP Pipe (Dia 900mm) of Storm Line from MH-44(A) to MH-45(A) at Local Road # 03 Zone A.	m	Package-01	45.00	90%	60%	24.300
					Accumulative QTY			351.600
					10% Retention QTY			0.000
					Total Certified Accumulative QTY			351.600
					Previous QTY			327.290
					Current QTY			24.310
					BOQ Quantity			625.000
					90% Avalible Qty			562.500
					Remaining avalible Qty			210.900
B6.33 42 11.30	#N/A	1000mm Diameter			المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة			
29-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2135	Excavation ,Sand bedding and Installation of GRP pipe (Dia 1000mm) Storm Line A-32 from MH-32(A)_16 to MH-32(A)_15 at Local road # 1 Zone A	m	Package-1	60.00	90%	60%	32.400
					Accumulative QTY			32.400
					10% Retention QTY			0.000
					Total Certified Accumulative QTY			32.400
					Previous QTY			32.400

Data sensitivity - Public

المستخلص رقم (06) من الفتره 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
					Current QTY			0.000
					BOQ Quantity			65.000
					90% Avalible Qty			58.500
					Remaining avalible Qty			26.100

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
B6.33 42 11.34	#N/A	1200mm Diameter						
25-Apr-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0116	Excavation of storm line A-32 from MH-32(A)-4 to MH-32(A)-5 at local road # 02 Zone A.	m	Package-1	98.00	90%	15%	13.230
28-Apr-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0127	Excavation of storm line A-36 from MH- 36(A)-2 to MH-36(A)-3 at local road # 1 Zone A.	m	Package-1	69.00	90%	15%	9.315
28-Apr-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0125	Excavation of storm line A-36 from MH- 36(A) to MH-36(A)-1 at local road # 1 Zone A.	m	Package-1	69.00	90%	15%	9.315
30-Apr-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0152	Excavation of Sewer Line A-32 road 02 (MH -32 (A) 2 to MH-32 (A) 3 @Zone A (1200Dia)	m	Package-1	98.00	90%	15%	13.230
16-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0316	Laying and Installation of GRP pipe (Dia 1200mm) storm line A-36 from MH-36(A)_3 to MH-36(A)_2 local road # 1 Zone A	m	Package-1	69.000	90%	40%	24.840
16-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0315	Sand Bedding storm line A-36 A from MH-36(A)_3 to MH-36(A)_2 at Local road # 1 Zone A	m	Package-1	69.000	90%	5%	3.105
13-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0307	Laying and Installation of GRP pipe (Dia 1200mm) storm line A-36 from MH-36(A)_1 to MH-36(A) at local road # 1 Zone A.	m	Package-1	69.000	90%	40%	24.840
13-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0305	Sand bedding storm line A-36 from MH- 36(A)_1 to MH-36(A) at local road # 1 Zone A.	m	Package-1	69.000	90%	5%	3.105
04-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0196	Excavation of storm line A-32 from MH- 32(A)_6 to MH-32(A)_7 at local road # 02 Zone A.	m	Package-1	98.000	90%	15%	13.230
30-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0151	Excavation of Storm line -A-32 from MH -32A-1 to MH 32A-2 @Zone A (1200 Dia) road -2	m	package-01	98.00	90%	15%	13.230
30-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0168	Excavation of storm line A-32 from MH-32(A)_5 to MH-32(A)_6 at local road # 02 Zone A.	m	package-01	98.00	90%	15%	13.230
30-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0153	Excavation of storm line A-32 from MH-32(A)-3 to MH-32(A)-4 at local road # 02 Zone A	m	package-01	98.00	90%	15%	13.230
01-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0308	Installation of GRP pipe (Dia 1200mm) storm line A-36 from MH-36(A)_2 to MH-36(A)_1 at local road # 1 Zone A.	m	package-01	69.00	90%	60%	37.260
02-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0874	Laying and Installation GRP Pipe (Dia 600mm) of storm line A-32 from MH-32(A)_7 to MH-32(A)_6 at local road # 02 Zone A	m	package-01	98.00	90%	40%	35.280
02-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0873	Sand bedding storm line A-32 from MH-32(A)_6 to MH-32(A)_7 at local road # 02 Zone A.	m	package-01	98.00	90%	5%	4.410
02-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0871	Sand bedding storm line A-32 from MH-32(A)_5 to MH-32(A)_6 at local road # 02 Zone A	m	package-01	98.00	90%	5%	4.410
28-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0840	Laying and Installation GRP pipe (Dia 1200mm) storm line A-32 from MH-32(A)-5 to MH-32(A)-4 at local road # 02 Zone A.	m	package-01	98.00	90%	40%	35.280
28-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0839	Sand bedding storm line A-32 from MH-32(A)-5 to MH-32(A)-4 at local road # 02 Zone A.	m	package-01	98.00	90%	5%	4.410
28-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0838	Laying and Installation of GRP pipe (Dia 1200mm) storm line A-32 from MH-32(A)-4 to MH-32(A)-3 at local road # 02 Zone A	m	package-01	98.00	90%	40%	35.280
28-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0837	Sand bedding storm line A-32 from MH-32(A)-4 to MH-32(A)-3 at local road # 02 Zone A	m	package-01	98.00	90%	5%	4.410
28-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0836	Laying and Installation of GRP pipe (Dia 1200mm) storm line A-32 from MH- 32(A)-3 to MH-32(A)-2 at local road # 02 Zone A.	m	package-01	98.00	90%	40%	35.280
28-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0835	Sand bedding storm line A-32 from MH- 32(A)-3 to MH-32(A)-2 at local road # 02 Zone A.	m	package-01	98.00	90%	5%	4.410
04-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0872	Laying and Installation of GRP Pipe (Dia 1200mm) storm line A-32 from MH-32(A)_5 to MH-32(A)_6 at local road # 02 in Zone A	m	package-01	98.00	90%	40%	35.280
26-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0792	Laying and Installation of GRP pipe (Dia 1200mm) Storm line A-32 from MH-32(A)_2 to MH-32(A)_1 at local road # 02 Zone A	m	package-01	97.50	90%	40%	35.100
26-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0791	Sand bedding Storm line A-32 from MH-32(A)_2 to MH-32(A)_1 at local road # 02 Zone A.	m	package-01	97.50	90%	5%	4.388
12-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2202	Inspection for Sand Backfill from Around & Top of Pipe to Bottom of Sub Grade layer & Laying of Warning Tape of Storm Line A-32 from MH-32(A)_4 to MH-32(A)_3 at local Road # 02 zone A.	m	Package-01	98.00	90%	20%	17.640

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المقاول
شركة مفرح مرزوق الحربي وشركاه المحدودة

المالك
الهيئة السعودية للمدن الصناعية ومناطق التقنية

الاستشـــــاري
ايجس السعودية للاستشارات الهندسية

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
12-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2203	Inspection for Sand Backfill from Around & Top of Pipe to Bottom of Sub Grade layer & Laying of Warning Tape of Storm Line A-32 from MH-32(A)_5 to MH-32(A)_4 at local Road # 02 zone A.	m	Package-01	98.00	90%	20%	17.640
12-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2204	Inspection for Sand Backfill from Around & Top of Pipe to Bottom of Sub Grade layer & Laying of Warning Tape of Storm Line A-32 from MH-32(A)_6 to MH-32(A)_5 at local Road # 02 zone A.	m	Package-01	98.00	90%	20%	17.640
12-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2205	Inspection for Sand Backfill from Around & Top of Pipe to Bottom of Sub Grade layer & Laying of Warning Tape of Storm Line A-32 from MH-32(A)_7 to MH-32(A)_6 at local Road # 02 zone A.	m	Package-01	98.00	90%	20%	17.640
07-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2162	Inspection for Sand Backfill from Around & Top of Pipe to Bottom of Sub Grade layer of Storm Line A-36 from MH-36(A)_3 to MH-36(A)_2 at local Road # 01 zone A.	m	Package-01	69.00	90%	20%	12.420
					Accumulative QTY			512.080
					10% Retention QTY			0.000
					Total Certified Accumulative QTY			512.080
					Previous QTY			512.080
					Current QTY			0.000
					BOQ Quantity			1,000.000
					90% Avalible Qty			900.000
					Remaining avalible Qty			387.920

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
B6.33 42 11.35	#N/A	1200mm Diameter						
23-Apr-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0018	Excavavation of Storm line A32-11 at Local Road #1 MH-32A-13 TO MH-32A-14 AT ZONE A	m	package-01	79.00	90%	15%	10.665
05-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0217	Excavation of storm line A-32 from MH-32(A)_7 to MH-32(A)_8 at local road # 02 Zone A.	m	package-01	98.00	90%	15%	13.230
30-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0259	Excavation of storm line A-32 from MH-32(A)_9 to MH-32(A)_8 at local road # 02 Zone A.	m	package-01	98.00	90%	15%	13.230
30-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0881	Laying and Installation of GRP pipe (Dia 1200mm) Storm line A-32 from MH-32(A)_9 to MH-32(A)_8 at local road # 02 Zone A.	m	package-01	98.00	90%	40%	35.280
30-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0880	Sand bedding Storm line A-32 from MH-32(A)_9 to MH-32(A)_8 at local road # 02 Zone A.	m	package-01	98.00	90%	5%	4.410
04-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0875	Sand bedding storm line A-32 from MH-32(A)_7 to MH-32(A)_8 at local road # 02 Zone A.	m	package-01	98.00	90%	5%	4.410
02-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0876	Laying and Installation of GRP pipe (Dia 600mm) storm line A-32 from MH-32(A)_7 to MH-32(A)_8 at local road # 02 Zone A.	m	package-01	98.00	90%	40%	35.280
13-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1866	Excavation ,Sand bedding and Installation of GRP pipe (Dia 1200mm) Storm Line A-32 from MH-32(A)_14 to MH-32(A)_13 at collector road # 1 at Zone A .	m	package-01	79.00	90%	60%	42.660
24-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2100	Excavation ,sand bedding and Installation of GRP pipe (Dia 1200mm) Storm Line A-32 from MH-36(A)_15 to MH-36(A)_14 at Local Road 1 Zone A	m	package-01	59.00	90%	60%	31.860
12-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2207	Inspection for Sand Backfill from Around & Top of Pipe to Bottom of Sub Grade layer & Laying of Warning Tape of Storm Line A-32 from MH-32(A) 9 to MH-32(A) 8 at local Road # 02 zone A.	m	Package-01	98.00	90%	20%	17.640
15-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2206	Inspection for Sand Backfill from Around & Top of Pipe to Bottom of Sub Grade layer & Laying of Warning Tape of Storm Line A-32 from MH-32(A)_8 to MH-32(A)_7 at local Road # 02 zone A.	m	Package-01	98.00	90%	20%	17.640
24-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2100	Excavation ,sand bedding and Installation of GRP pipe (Dia 1200mm) Storm Line A-32 from MH-32(A)_15 to MH-32(A)_14 at Local Road 1 Zone A	m	Package-01	59.00	90%	60%	31.860
					Accumulative QTY			258.170
					10% Retention QTY			0.000
					Total Certified Accumulative QTY			225.000
					Previous QTY			225.000
					Current QTY			0.000
					BOQ Quantity			250.000
					90% Avalible Qty			225.000
					Remaining avalible Qty			0.000

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

الاستشـــــاري	المالك	المقاول
ايجس السعودية للاستشارات الهندسية	الهيئة السعودية للمدن الصناعية ومناطق التقنية	شركة مفرح مرزوق الحربي وشركاه المحدودة

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
B6.33 42 11.36	#N/A	1200mm Diameter						
30-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0883	Laying and Installation of GRP pipe (Dia 1200mm) Storm line A-32 from MH-32(A)_10 to MH-32(A)_9 at local road # 02 Zone A.	m	package-01	94.50	90%	40%	34.020
30-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0882	Sand bedding Storm line A-32 from MH-32(A)_10 to MH-32(A)_9 at local road # 02 Zone A.	m	package-01	94.50	90%	5%	4.253
26-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0303	Excavation of storm line A-32 from MH-32(A)_9 to MH-32(A)_10 at local road # 02 Zone A.	m	package-01	94.50	90%	15%	12.758
29-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2169	Excavation ,Sand bedding and Installation of GRP pipe (Dia 1200mm) Storm Line A-32-12 from MH-32(A)_12 to MH-32(A)_11 at Local road # 2 Zone A	m	package-01	27.00	90%	60%	14.580
					Accumulative QTY			65.610
					10% Retention QTY			0.000
					Total Certified Accumulative QTY			65.610
					Previous QTY			65.610
					Current QTY			0.000
					BOQ Quantity			315.000
					90% Avalible Qty			283.500
					Remaining avalible Qty			217.890

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

الاستشـــــاري	المالك	المقاول
ايجس السعودية للاستشارات الهندسية	الهيئة السعودية للمدن الصناعية ومناطق التقنية	شركة مفرح مرزوق الحربي وشركاه المحدودة

المستخلص رقم (06) من الفتره 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
B6.33 42 11.37	#N/A	1200mm Diameter						
24-May-26			m	package-01	-	90%	15%	0.000
					Accumulative QTY			0.000
					10% Retention QTY			0.000
					Total Certified Accumulative QTY			0.000
					Previous QTY			0.000
					Current QTY			0.000
					BOQ Quantity			15.000
					90% Avalible Qty			13.500
					Remaining avalible Qty			13.500

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
B6.33 42 11.38	#N/A	300mm Diameter UPVC						
25-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0435	Laying and Installation of UPVC pipe (Dia 300mm) Storm line B at Local Road # 19 from MH-5(B)-SCB-1 to MH-5(B) in Zone B	m	package-01	2.80	90%	45%	1.134
25-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0434	Sand bedding Storm line B at Local Road # 19 from MH-5(B)-SCB-1 to MH-5(B) in Zone B	m	package-01	2.80	90%	5%	0.126
25-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0433	Laying and Installation of UPVC pipe (Dia300mm) Storm line B-4 at Local Road # 19 from MH-4(B) 1 to MH-4(B) 1-SCB-1 in Zone B	m	package-01	2.40	90%	45%	0.972
25-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0432	Sand bedding Storm line B-4 at Local Road # 19 from MH-4(B)_1 to MH-4(B)_1-SCB-1 in	m	package-01	2.40	90%	5%	0.108
25-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0431	Excavation of Storm Catch Basin Line B from MH- 5(B)-SCB-1 to MH-5(B) at Local Road # 19 Zone B.	m	package-01	2.80	90%	10%	0.252
25-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0430	Excavation of Storm Catch Basin Line B from MH- 4(B)_1-SCB-1 to MH-4(B)_1 at Local Road # 19 Zone B.	m	package-01	2.40	90%	10%	0.216
20-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0383	Laying and Installation of UPVC pipe (Dia 300mm) Storm Catch basin Line D from MH-1(D)-SCB-1 to MH-1(D) at local road # 20 in Zone B	m	package-01	2.35	90%	45%	0.952
20-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0382	Sand bedding Storm Catch basin Line D from MH-1(D)-SCB-1 to MH-1(D) at local road # 20 in Zone B	m	package-01	2.35	90%	5%	0.106
20-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0376	Excavation of Storm Catch Basin Line D from MH-1(D)-SCB-1 to MH-1(D) at Local Road # 20 Zone B.	m	package-01	2.35	90%	10%	0.212
09-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0271	Laying and Installation of UPVC pipe (Dia 300 mm) Secondary storm Catch Basin MH-6(B)-DCB-1 to MH-6(B)-SCB-2 at local road # 19 Zone B.	m	package-01	22.10	90%	10%	1.989
10-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0270-1	Laying and Installation of UPVC pipe (Dia 300 mm) Secondary storm Catch Basin O(D)-SCB-2 to O(D)-DCB-1 at local road # 20 Zone B.	m	package-01	29.79	90%	10%	2.681
09-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0270-2	Laying and Installation of UPVC pipe (Dia 300 mm) Secondary storm Catch Basin O(D)-SCB-2 to O(D)-DCB-1 at local road # 20 Zone B.	m	package-01	30.79	90%	10%	2.771
09-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0269	Laying and installation of UPVC pipe (Dia 300mm) Catch basin storm line O(D)-SCB-3 to O(D)-SCB-2 at local road # 20 Zone B	m	package-01	24.57	90%	10%	2.211
10-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0268	Laying and Installation of UPVC pipe (Dia 300 mm) Secondary storm Catch Basin O(D)-SCB-3 to O(D)-SCB-2 at local road # 20 Zone B.	m	package-01	23.35	90%	10%	2.102
09-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0267	Sand bedding Secondary storm Catch Basin MH-6(B)-SCB-2 to MH-6(B)-SCB-1 at local road # 19 Zone B..	m	package-01	24.57	90%	5%	1.106
09-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0266	Sand bedding Secondary storm Catch Basin O(D)-SCB-2 to O(D)-DCB-1 at local road # 20 Zone B.	m	package-01	29.79	90%	5%	1.341
09-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0265	Sand bedding Secondary storm Catch Basin 6(B)-DCB-1 to 6(B)-SCB-2 at local road # 19 Zone B.	m	package-01	22.10	90%	5%	0.995
09-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0264	Sand bedding Secondary storm Catch Basin O(D)-SCB-3 to O(B)-SCB-2 at local road # 20 Zone B.	m	package-01	23.35	90%	5%	1.051
09-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0263	Excavation of Storm Line O from MH-O(D)-SCB-2 to MH-O(D)-SCB-3 at Local Road # 20 Zone B.	m	package-01	23.35	90%	10%	2.102
09-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0239	Excavation of Storm Line O from MH-O(D)-DCB-1 to MH-O(D)-SCB-2 at Local Road # 20 Zone B.	m	package-01	29.79	90%	10%	2.681
09-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0238	Excavation of Storm Line O from MH-6(B)-SCB-2 to MH-6(B)-SCB-3 at Local Road # 19 Zone B.	m	package-01	24.57	90%	10%	2.211
09-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0237	Excavation of Storm Line O from MH-6(B)-DCB-1 to MH-6(B)-SCB-2 at Local Road # 19 Zone B.	m	package-01	22.10	90%	10%	1.989
05-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0235	Laying and installation of UPVC pipe (Dia 300mm) Catch basin from MH-5(D)-DCB-1 to MH-5(D)- SCB-2 at Local	m	package-01	24.64	90%	45%	9.979
05-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0234	Laying and installation of UPVC pipe (Dia 300mm) Catch basin from MH-5(D)-SCB-2 to MH-5(D)- SCB-3 at Local	m	package-01	29.40	90%	45%	11.907
05-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0233	Laying and installation of UPVC pipe (Dia 300mm) Catch basin storm line at local road # 20 MH-1(D)-SCB-1 to MH-	m	package-01	30.70	90%	45%	12.434
05-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0201	Excavation of Storm Secondary Line from MH-4(D)-C-SCB-2 to MH-4(D)-C-SCB-3 at	m	package-01	29.40	90%	10%	2.646
05-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0200	Excavation of Storm Secondary Line from MH-4(B)-SCB-1 to MH-4(B)-SCB-2 at Local	m	package-01	38.46	90%	10%	3.461
04-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0199	Sand bedding Storm Secondary Line from MH-5(D)-SCB-2 to MH-5(D)-SCB-3 at Local	m	package-01	29.40	90%	5%	1.323
04-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0198	Sand bedding Storm Secondary Line from MH-1(D)-SCB-1 to MH-1(D)-SCB-2 at Local	m	package-01	30.70	90%	5%	1.382
04-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0197	Sand bedding Storm Secondary Line from MH-5(D)-DCB-1 to MH-5(D)-SCB-2 at Local	m	package-01	24.64	90%	5%	1.109
04-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0195	Excavation of Storm Secondary Line from MH-5(D)-DCB-1 to MH-5(D)-SCB-2 at Local	m	package-01	24.64	90%	10%	2.218
04-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0194	Excavation of Storm Secondary Line from MH-5(D)-SCB-2 to MH-5(D)-SCB-3 at Local	m	package-01	29.40	90%	10%	2.646
04-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0193	Excavation of Storm Secondary Line from MH-1(D)-SCB-1 to MH-1(D)-SCB-2 at Local	m	package-01	24.64	90%	10%	2.218
04-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0192	Laying and installation of UPVC pipe (Dia 300mm) Storm Secondary Line from MH- 2(D)-DCB-1 to MH-2(D)- SCB-2	m	package-01	24.64	90%	45%	9.979

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
04-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0191	Laying and installation of UPVC pipe (Dia 300mm) Storm Secondary Line from MH- 4(D)-C-DCB-1 to MH-4(D)-C-	m	package-01	24.64	90%	45%	9.979
04-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0190	Laying and installation of UPVC pipe (Dia 300mm) Storm Secondary Line from MH- 3(D)-DCB-1 to MH-3(D)- SCB-2 at Local Road	m	package-01	24.64	90%	45%	9.979
04-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0189	Sand bedding of Storm Secondary Line from MH-3(D)-DCB-1 to MH-3(D)-SCB-2 at Local	m	package-01	24.64	90%	5%	1.109
04-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0188	Sand bedding of Storm Secondary Line from MH-2(D)-DCB-1 to MH-2(D)-SCB-2 at Local	m	package-01	24.64	90%	5%	1.109
04-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0187	Sand bedding of Storm Secondary Line from MH- 4(D)-C-DCB-1 to MH-4(D)-C-SCB-2 at	m	package-01	24.64	90%	5%	1.109
03-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0186	Laying of UPVC pipe (Dia 300mm) secondary Storm MH-2(D)-SCB-2 to MH-2(D)-SCB-3 at	m	package-01	29.40	90%	45%	11.907
01-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0185	Laying and Installation of UPVC pipe (Dia 300mm) secondary storm MH-5(B)-SCB-1 to MH-5(B)-SCB-2 at local road # 19 Zone B	m	package-01	32.01	90%	45%	12.964
03-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0184	Laying and installation of UPVC pipe (Dia 300mm) secondary Storm MH-3(D)-SCB-2 to MH-3(D)-SCB-3 at local road # 20 Zone B	m	package-01	29.40	90%	45%	11.907
03-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0183	Sand bedding secondary Storm MH-2(D)-SCB-2 to MH-2(D)-SCB-3 at local road # 20 Zone B	m	package-01	29.40	90%	5%	1.323
03-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0182	Sand bedding secondary Storm MH-5(B)-SCB-2 to MH-5(B)-SCB-1 at local road # 19 Zone B	m	package-01	32.01	90%	5%	1.440
03-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0181	Sand bedding secondary Storm MH-3(D)-SCB-2 to MH-3(D)-SCB-3 at local road # 20 Zone B	m	package-01	29.40	90%	5%	1.323
03-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0180	Excavation of Storm Secondary Line from MH-2(D)-SCB-2 to MH-2(D)-SCB-3 at Local Road # 20 Zone B.	m	package-01	29.40	90%	10%	2.646
03-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0179	Excavation of Storm Secondary Line from MH-3(D)-SCB-2 to MH-3(D)-SCB-3 at Local Road #	m	package-01	29.40	90%	10%	2.646
03-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0178	Excavation of Storm Secondary Line from MH-5(B)-SCB-1 to MH-5(B)-SCB-2 at Local Road #	m	package-01	32.01	90%	10%	2.881
03-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0177	Excavation of Storm Secondary Line from MH-3(D)-DCB-1 to MH-3(D)-SCB-2 at Local Road #	m	package-01	24.64	90%	10%	2.218
03-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0176	Excavation of Storm Secondary Line from MH-4(D)-C-DCB-1 to MH-4(D)-C-SCB-2 at Local	m	package-01	24.64	90%	10%	2.218
03-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0175	Excavation of Storm Secondary Line from MH-2(D)-DCB-1 to MH-2(D)-SCB-2 at Local Road #	m	package-01	24.64	90%	10%	2.218
02-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0162	Laying and Installation of UPVC Pipe Storm Line at Road # 19 MH- 4(B)-SCB-4 to MH-4(B)-SCB-5 in Zone B.	m	package-01	30.06	90%	45%	12.174
02-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0161	Laying and Installation of UPVC Pipe Storm Line at Road # 19 MH-4(B)-1-SCB-1 to MH-4B-1-SCB-2 in Zone B.	m	package-01	30.77	90%	45%	12.462
02-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0160	Laying and Installation of UPVC Pipe Storm Line at Road # 19 MH-4(B) to MH-4(B)-SCB-1 in Zone B.	m	package-01	25.16	90%	45%	10.190
02-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0159	Sand Bedding of Storm Line at Road # 19 MH-4(B)-SCB-4 to MH-4(B)-SCB-5 in Zone B.	m	package-01	30.06	90%	5%	1.353
02-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0158	Sand Bedding of Storm Line at Road # 19 MH 4(B)-1-SCB-1 to MH-4(B)-1-SCB-2 in Zone B.	m	package-01	30.77	90%	5%	1.385
02-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0157	Sand Bedding of Storm Line at Road # 19 MH- 4(B) to MH-4(B)-SCB-1 in Zone B	m	package-01	25.16	90%	5%	1.132
02-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0156	Excavation of Storm Secondary Line from MH-4B-SCB-4 TO MH-4B-SCB-5 at Local Road # 19 Zone B.	m	package-01	30.06	90%	10%	2.705
02-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0155	Excavation of Storm Secondary Line from MH-4B-1-SCB-1 TO MH-4B-1-SCB-2 at Local Road # 19 Zone B.	m	package-01	30.77	90%	10%	2.769
04-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0154	Excavation of Storm Secondary Line from MH-4B to MH-4B-SCB-1 at Local Road # 19 Zone B.	m	package-01	25.16	90%	10%	2.264
31-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0445	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade layer of strom Catch Basin line B from MH-4(B) 1- SCB-1 to MH-4(B) 1-	m	package-01	30.77	90%	20%	5.539
31-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0446	Inspection of Sand Backfill around & aboveof Pipe to Bottom of Sub Grade layer of strom Catch Basin line B from MH-4(B)-SCB- 4 to MH-4(B)-SCB-5	m	package-01	30.06	90%	20%	5.411
01-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0452	Excavation of Storm Catch Basin Line from MH-4(B)-SCB-4 to MH-4(B)-SCB-3 at Local Road # 19	m	package-01	22.63	90%	10%	2.037
02-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0453	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade layer of strom Catch Basin from MH-4(B)-SCB-1 to MH-4(B) at Local Road	m	package-01	25.16	90%	20%	4.529
02-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0454	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade layer of strom Catch Basin from MH-6(B)-SCB-2 to MH-6(B)-DCB-1 at	m	package-01	22.10	90%	20%	3.978
02-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0455	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade layer of strom Catch Basin from MH-5(B)-SCB-2 to MH-5(B)-SCB-1 at	m	package-01	32.01	90%	20%	5.762
02-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0458	Sand bedding Storm Secondary Line B from MH- 4(B)-SCB-1 to MH-4(B)-SCB-2 at Local Road # 19	m	package-01	38.46	90%	5%	1.731
02-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0459	Laying and Installation of UPVC pipe (Dia 300mm) Storm Secondary Line B from MH-4(B)- SCB-1 to MH-4(B)-SCB-2 at Local Road # 19 Zone B.	m	package-01	38.46	90%	45%	15.576
02-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0460	Sand bedding Storm Line B from MH-6(B)-SCB-2 to MH-6(B)-SCB-3 at Local Road # 19 Zone B.	m	package-01	24.57	90%	5%	1.106
02-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0461	Laying and Installation of UPVC pipe (Dia 300mm) Storm Line B from MH-6(B)-SCB-2 to MH 6(B)-SCB-3 at Local Road # 19 Zone B.	m	package-01	24.57	90%	45%	9.951

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
02-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0462	ExcavationOF Secondary Stom Line MH-36(A)-SCB-2 to MH-36(A)-SCB-1 at Local Road #1 Zone A..	m	package-01	22.58	90%	10%	2.032
02-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0463	ExcavationOF Secondary Stom Line MH-36(A)_1- SCB-2 to MH-36(A)_1-SCB-1 at Local Road # 1 Zone A.	m	package-01	32.40	90%	10%	2.916
03-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0476	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade layer of strom Catch Basin from MH-4(B)-SCB-1 to	m	package-01	38.46	90%	20%	6.923
03-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0477	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade layer of strom Catch Basin from MH-6(B)-SCB-3 to MH-6(B)-SCB-2 at	m	package-01	24.57	90%	20%	4.423
03-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0478	Excavation of Storm Catch Basin Line from MH-1(B)-SCB-2 to MH-1(B)-SCB-1 at Local Road # 18 Zone B.	m	package-01	41.32	90%	10%	3.719
03-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0479	Excavation of Storm Catch Basin Line from MH-2(B)-SCB-3 to MH-2(B)-SCB-2 at Local Road # 18 Zone B.	m	package-01	24.40	90%	10%	2.196
04-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0075	Excavation of Secondary Storm Line MH-4(B) to Catch Basin 4(B)-SCB-3 at Local Road # 19 Zone B.	m	package-01	18.45	90%	10%	1.661
07-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0996	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade layer of strom Catch Basin from MH-11(Q)_8-SCB-1 to MH-11(Q)_ 8-SCB-2 at Arterial Road # 01	m	package-01	44.33	90%	20%	7.979
04-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0948	Laying and Installation of UPVC pipe (Dia 300mm) Storm Catch Basin Line from MH-3(F)-SCB-3 to MH-3(F)-SCB-2 at Local Road # 21 Zone B.	m	package-01	29.40	90%	45%	11.907
04-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0947	Sand bedding Storm Catch Basin Line from MH-3(F)-SCB-3 to MH-3(F)-SCB-2 at Local Road # 21 Zone B.	m	package-01	29.40	90%	5%	1.323
04-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0946	Laying and Installation of UPVC pipe (Dia 300mm) Storm Catch Basin Line from MH-3(F)-SCB-2 to MH-3(F)-DCB-1 at Local Road # 21 Zone B.	m	package-01	28.83	90%	45%	11.676
04-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0945	Sand bedding Storm Catch Basin Line from MH-3(F)-SCB-2 to MH-3(F)-DCB-1 at Local Road # 21 Zone B.	m	package-01	28.83	90%	5%	1.297
30-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0890	Laying and Installation of UPVC pipe (Dia300mm) Storm Catch Basin Line from MH-4(F)-SCB-2 to MH-4(F)-DCB-1 at Local Road # 21 Zone B.	m	package-01	27.51	90%	45%	11.142
30-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0889	Sand bedding Storm Catch Basin Line from MH-4(F)-SCB-2 to MH-4(F)-DCB-1 at Local Road # 21 Zone B.	m	package-01	27.51	90%	5%	1.238
30-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0888	Laying and Installation of UPVC pipe (Dia 300mm) Storm Catch Basin Line from MH-5(F)-SCB-3 to MH-5(F)-SCB-2 at Local Road # 21 Zone B.	m	package-01	28.45	90%	45%	11.522
30-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0887	Sand bedding Storm Catch Basin Line from MH-5(F)-SCB-3 to MH-5(F)-SCB-2 at Local Road # 21 Zone B.	m	package-01	28.45	90%	5%	1.280
30-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0886	Laying and Installation of UPVC pipe (Dia 300mm) Storm catch basin line from MH-6(Q)-SCB-2 to MH-6(Q)-SCB-1 at arterial road in Zone B	m	package-01	44.32	90%	45%	17.950
30-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0885	Sand bedding Storm catch basin line from MH-6(Q)-SCB-2 to MH-6(Q)-SCB-1 at arterial road in Zone B	m	package-01	44.32	90%	5%	1.994

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
30-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0884	Excavation of Storm Catch Basin Line from MH-6(Q)-SCB-2 to MH-6(Q)-SCB-1 at Arterial Road # 01 Zone B.	m	package-01	44.32	90%	10%	3.989
28-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0834	Laying and Installation of UPVC pipe (Dia 300mm) Storm Catch Basin Line from MH-11(Q)_2-SCB-2 to MH-11(Q)_2-SCB-1 at Arterial Road # 01 Zone B.	m	package-01	44.33	90%	45%	17.954
28-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0833	Sand bedding Storm Catch Basin Line from MH-11(Q)_2-SCB-2 to MH-11(Q)_2-SCB-1 at Arterial Road # 01 Zone B.	m	package-01	44.33	90%	5%	1.995
28-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0832	Laying and Installation of UPVC pipe (Dia 300mm) Storm Catch Basin Line from MH-11(Q)_3-SCB-2 to MH-11(Q)_3-SCB-1 at Arterial Road # 01 Zone B.	m	package-01	44.33	90%	45%	17.954
28-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0831	Sand bedding Storm Catch Basin Line from MH-11(Q)_3-SCB-2 to MH-11(Q)_3-SCB-1 at Arterial Road # 01 Zone B	m	package-01	44.33	90%	5%	1.995
28-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0830	Laying and Installation of UPVC pipe (Dia 300mm) Storm Catch Basin Line from MH-11(Q)_4-SCB-2 to MH-11(Q)_4-SCB-1 at Local Road # 01 Zone B.	m	package-01	44.33	90%	45%	17.954
28-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0829	Sand bedding Storm Catch Basin Line from MH-11(Q)_4-SCB-2 to MH-11(Q)_4-SCB-1 at Local Road # 01 Zone B.	m	package-01	44.33	90%	5%	1.995
24-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0793	Laying and Installation of UPVC pipe (Dia 300mm) storm line MH-36(A)_2-SCB-2 to MH-36(A)_2-SCB-1 at local road # 01 Zone A	m	package-01	20.55	90%	45%	8.323
22-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0772	Excavation of Storm Catch Basin Line from MH-3(F)-SCB-3 to MH-3(F)-SCB-2 at Local Road # 21 Zone B.	m	package-01	29.40	90%	10%	2.646

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
21-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0757	Laying and Installation of UPVC pipe (Dia 300mm) Storm Catch Basin Line from MH-11(Q)_6-SCB-2 to MH-11(Q)_6-SCB-1 at Arterial Road # 01 Zone B.	m	package-01	44.33	90%	45%	17.954
21-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0755	Laying and Installation of UPVC pipe (Dia 300mm) Storm Catch Basin Line from MH-4(Q)-SCB-2 to MH-4(Q)-SCB-1 at Arterial Road # 01 Zone B.	m	package-01	44.32	90%	45%	17.950
21-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0750	Excavation of Storm Catch Basin Line from MH-3(F)-SCB-2 to MH-3(F)-DCB-1 at Local Road # 21 Zone B.	m	package-01	28.83	90%	10%	2.595
21-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0749	Excavation of Storm Catch Basin Line from MH-4(F)-SCB-3 to MH-4(F)-SCB-2 at Local Road # 21 Zone B.	m	package-01	28.45	90%	10%	2.561
21-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0748	Excavation of Storm Catch Basin Line from MH-4(F)-SCB-2 to MH-4(F)-DCB-1 at Local Road # 21 Zone B.	m	package-01	27.51	90%	10%	2.476
21-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0747	Excavation of Storm Catch Basin Line from MH-11(Q)_2-SCB-2 to MH-11(Q)_2-SCB-1 at Arterial Road # 01 Zone B.	m	package-01	44.33	90%	10%	3.990
21-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0745	Sand bedding Storm Catch Basin Line from MH- 5(Q)-SCB-2 to MH-5(Q)-DCB-1 at Arterial Road # 01 Zone B.	m	package-01	43.77	90%	10%	3.939
20-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0744	Laying and Installation of UPVC pipe (Dia 300mm) Storm Catch Basin Line from MH-11(Q)_5-SCB-2 to MH-11(Q)_5-DCB-1 at Arterial Road # 01 Zone B	m	package-01	43.77	90%	10%	3.939
20-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0743	Sand bedding Storm Catch Basin Line from MH-11(Q)_5-SCB-2 to MH-11(Q)_5-DCB-1 at Arterial Road # 01 Zone B	m	package-01	43.78	90%	10%	3.940
20-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0738	Sand bedding Storm Catch Basin Line from MH-5(Q)-SCB-2 to MH-5(Q)-DCB-1 at Arterial Road # 01 Zone B.	m	package-01	43.77	90%	5%	1.970

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
20-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0736	Sand bedding Secondary Storm Line MH-36(A)_4-SCB-2 to MH-36(A)_4-DCB-1 at Local Road # 1 Zone A.	m	package-01	43.77	90%	5%	1.970
18-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0734	Excavation of Secondary Storm Line MH-36(A)_4-SCB-2 to MH-36(A)_4-DCB-1 at Local Road # 1 Zone A.	m	package-01	24.59	90%	10%	2.213
18-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0711	Laying and Installation of UPVC Pipe (Dia 300mm) secondary Storm Line MH-36(A)_4-SCB-3 to MH-36(A)_4-SCB-2 at local road # 1 Zone A.	m	package-01	24.59	90%	45%	9.959
17-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0709	Excavation of Storm Catch Basin Line from MH-5(F)-SCB-3 to MH-5(F)-SCB-2 at Local Road # 21 Zone B.	m	package-01	28.45	90%	10%	2.561
16-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0691	Laying and Installation of UPVC Pipe (Dia 300mm) storm catch Basin Line from MH-2(B)-SCB-2 to MH-2(B)-DCB-1 at local Road # 18 Zone B	m	package-01	23.85	90%	45%	9.659
16-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0690	sand bedding storm Catch Basin Line From MH-2(B)-SCB-2 to MH-2(B)-DCB-1 at local Road # 18 Zone B	m	package-01	23.85	90%	5%	1.073
16-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0687	Laying and Installation of UPVC Pipe (Dia 300mm) secondary storm line From MH-36(A)_6-SCB-2 to MH-36(A)_6-SCB-1 at local road # 1 Zone A	m	package-01	34.90	90%	45%	14.135

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
16-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0686	Sand bedding secondary storm line MH-36(A)_6-SCB-2 to MH-36(A)_6-SCB-1 at local road # 1 Zone A.	m	package-01	34.90	90%	5%	1.571
16-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0685	Laying and installation of UPVC Pipe (Dia300mm) srcondary storm line From MH-36(A)_5-SCB-2 to MH-36(A)_5-SCB-1 at local road # 1 Zone A	m	package-01	31.30	90%	45%	12.677
16-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0684	Sand bedding of secondary storm line MH-36(A)_5-SCB-2 to MH-36(A)_5-SCB-1 at local road # 1 Zone A	m	package-01	31.30	90%	5%	1.409
16-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0670	Excavation of Storm Catch Basin Line from MH-11(Q)_6-SCB-2 to MH-11(Q)_6-SCB-1 at Arterial Road # 01 Zone B.	m	package-01	44.33	90%	10%	3.990
15-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0661	Laying and installation of UPVC pipe (Dia 300mm) storm line Catch basin Line Q from MH-3(Q)-SCB-2 to MH-3(Q)-SCB-1 at Arterial Road # 01 Zone B	m	package-01	44.33	90%	45%	17.954
15-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0660	Sand Bedding storm Catch Basin Line Q from MH-3(Q)-SCB-2 to MH-3(Q)-SCB-1 at Arterial Road # 01 Zone B	m	package-01	44.33	90%	5%	1.995
15-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0659	Laying and Installation of UPVC Pipe (Dia 300mm) storm Catch Basin Line B From MH-4(B)-SCB-4 to MH-4(B)-SCB-3 at local road # 18 Zone B	m	package-01	22.63	90%	45%	9.165
17-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0658	Sand bedding Storm Catch Basin Line from MH-4(B)-SCB-4 to MH-4(B)-SCB-3 at Local Road # 19 Zone B.	m	package-01	22.63	90%	5%	1.018
14-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0647	Excavation of Storm Catch Basin Line from MH-7(Q)-SCB-2 to MH-7(Q)-SCB-1 at Arterial Road # 01 Zone B.	m	package-01	44.33	90%	10%	3.990
14-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0646	Excavation of Storm Catch Basin Line from MH-11(Q)_3-SCB-2 to MH-11(Q)_3-SCB-1 at Arterial Road # 01 Zone B.	m	package-01	44.33	90%	10%	3.990

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
14-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0643	Laying and Installation of UPVC Pipe (Dia 300mm) Storm Catch Basin Line From MH-O(B)-SCB-2 to MH-O(B)-SCB-3 at local Road # 19 Zone B.	m	package-01	19.81	90%	45%	8.023
14-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0642	Sand Bedding of Storm Catch Basin Line From MH-O(B)-SCB-2 to MH-O(B)-SCB-3 at local Road # 19 Zone B.	m	package-01	19.81	90%	5%	0.891
13-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0624	Laying and Installation of Strom Catch Basin line (Dia 300mm) from MH11(Q)_8-SCB-2 to MH-11(Q)_SCB-1 at Arterial Road # 01 Zone	m	package-01	44.33	90%	45%	17.954
13-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0623	Sand Bedding of Strom Catch Basin line from MH11(Q)_8-SCB-2 to MH-11(Q)_SCB-1 at Arterial Road # 01 Zone B.	m	package-01	44.33	90%	5%	1.995
11-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0616	Excavation of Storm Catch Basin Line from MH-11(Q)_4-SCB-2 to MH-11(Q)_4-SCB-1 at Arterial Road # 01 Zone B.	m	package-01	44.33	90%	10%	3.990
04-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0601	Excavation of Secondary Storm Line MH-36(A)_2-SCB-1 to MH-36(A)_2 at Local Road # 1 Zone A.	m	package-01	2.80	90%	10%	0.252
09-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0574	Sand bedding of secondary storm line MH-36(A)_4-SCB-3 to MH-36(A)_4-SCB-2 at local road # 1 Zone A	m	package-01	21.44	90%	5%	0.965
09-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0573	Laying and Installation of UPVC Pipe (Dia 300mm) storm line MH-36(A)_3-SCB-2 to MH-36(A)_3-SCB-1 at local road # 1 Zone A.	m	package-01	36.00	90%	45%	14.580
09-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0572	sand bedding of storm line MH-36(A)_3-SCB-2 to MH-36(A)_3-SCB-1 at local road # 1 Zone A.	m	package-01	36.00	90%	5%	1.620
09-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0570	sand bedding of storm line MH-36(A)_2-SCB-2 to MH-36(A)_2-SCB-1 at local road # 01 Zone A	m	package-01	20.55	90%	5%	0.925

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
09-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0569	Laying of UPVC pipe (Dia 300mm) secondary storm line MH-36(A)_1-SCB-2 to MH-36(A)_1-SCB-1 at local road # 1 Zone A	m	package-01	32.40	90%	45%	13.122
09-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0568	sand bedding of secondary storm line MH-36(A)_1-SCB-2 to MH-36(A)_1-SCB-1 at local road # 1 Zone A	m	package-01	32.40	90%	5%	1.458
09-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0567	Laying and Installation of UPVC pipe (Dia 300mm) secondary storm line MH-36(A)-SCB 2 to MH-36(A)SCB-1 at local road # 1 Zone A	m	package-01	22.58	90%	45%	9.145
09-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0566	Sand bedding of secondary storm line MH-36(A)-SCB-2 to MH-36(A)SCB-1 at local road # 1 Zone A	m	package-01	22.58	90%	5%	1.016
08-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0565	Excavation of Secondary Storm Line MH-36(A)_4-SCB-3 to MH-36(A)-SCB_4-SCB-2 at Local Road # 1 Zone A.	m	package-01	22.58	90%	10%	2.032
08-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0560	Excavation of Secondary Storm Line MH-36(A)_8-SCB-3 to MH-36(A)-SCB_8-SCB-2 at Local Road # 1 Zone A.	m	package-01	28.98	90%	10%	2.608
08-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0558	Excavation of Secondary Storm Line MH-36(A)_7-SCB-3 to MH-36(A)-SCB_7-SCB-2 at Local Road # 1 Zone A.	m	package-01	26.92	90%	10%	2.423
08-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0557	Excavation of Secondary Storm Line MH-36(A)_7-SCB-2 to MH-36(A)-SCB_7-SCB-1 at Local Road # 1 Zone A.	m	package-01	23.07	90%	10%	2.076
08-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0556	Excavation of Secondary Storm Line MH-36(A)_6-SCB-2 to MH-36(A)-SCB_6-SCB-1 at Local Road # 1 Zone A.	m	package-01	34.90	90%	10%	3.141
08-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0555	Excavation of Secondary Storm Line MH-36(A)_5-SCB-2 to MH-36(A)-SCB_5-SCB-1 at Local Road # 1 Zone A.	m	package-01	31.30	90%	10%	2.817

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
08-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0554	Excavation of Secondary Storm Line MH-36(A)_3-SCB-2 to MH-36(A)-SCB_3-SCB-1 at Local Road # 1 Zone A.	m	package-01	36.00	90%	10%	3.240
08-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0553	Excavation of Secondary Storm Line MH-36(A)_2-SCB-2 to MH-36(A)-SCB_2-SCB-1 at Local Road # 1 Zone A.	m	package-01	20.55	90%	10%	1.850
08-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0552	Laying and Installation of UPVC pipe (Dia 300mm) secondary storm MH-3(B) to Catch Basin MH-3(B)-SCB-1 at local road # 18 Zone B.	m	package-01	26.80	90%	45%	10.854
08-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0551	Sand bedding secondary storm MH-3(B) to Catch Basin MH-3(B)-SCB-1 at local road # 19 Zone B.	m	package-01	26.80	90%	5%	1.206
08-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0550	Excavation of Storm Catch Basin Line from MH-3(B)-SCB-1 to MH-3(B) at Local Road # 18 Zone B.	m	package-01	26.80	90%	10%	2.412
08-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0549	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade layer of strom Catch Basin from MH-4(B) to MH-4(B)-SCB-3 at Local Road # 19 Zone-B.	m	package-01	18.50	90%	20%	3.330
07-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0540	Laying and Installation of UPVC pipe (Dia 300mm) Storm Catch Basin Line from MH- 3(B)- SCB-2 to MH-3(B)-SCB-1 at Local Road # 18 Zone B.	m	package-01	24.27	90%	45%	9.829
07-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0539	Sand bedding Storm Catch Basin Line from MH- 3(B)-SCB-2 to MH-3(B)-SCB-1 at Local Road # 18 Zone B.	m	package-01	24.27	90%	5%	1.092
07-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0538	Laying and Installation of UPVC pipe (Dia 300mm) Storm Catch Basin Line from MH-2(B)- SCB-3 to MH-2(B)-SCB-2 at Local Road # 18 Zone B.	m	package-01	24.40	90%	45%	9.882

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
07-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0537	Sand bedding Storm Catch Basin Line from MH- 2(B)-SCB-3 to MH-2(B)-SCB-2 at Local Road # 18 Zone B.	m	package-01	24.40	90%	5%	1.098
13-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0536	Laying and Installation of UPVC pipe (Dia300mm) Storm Catch Basin Line from MH-1(B)- SCB-2 to MH-1(B)-SCB-1 at Local Road # 18 Zone B.	m	package-01	41.32	90%	45%	16.735
07-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0535	Sand bedding Storm Catch Basin Line from MH- 1(B)-SCB-2 to MH-1(B)-SCB-1 at Local Road # 18 Zone B.	m	package-01	41.32	90%	5%	1.859
07-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0529	Excavation of Storm Catch Basin Line from MH- O(B)-SCB-2 to MH-O(B)-SCB-3 at Local Road # 19 Zone B.	m	package-01	19.81	90%	10%	1.783
06-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0521	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade layer of strom Catch Basin from MH-4(B)-SCB-4 to MH-4(B)-SCB-3 at Local Road # 19 Zone-B.	m	package-01	22.63	90%	20%	4.073
06-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0512	Excavation of Storm Catch Basin Line from MH-11(Q)_8-SCB-2 to MH-11(Q)_8-SCB-1 at Arterial Road # 01 Zone B.	m	package-01	44.33	90%	10%	3.990
06-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0511	Excavation of Storm Catch Basin Line from MH-11(Q)_7-SCB-2 to MH-11(Q)_7-SCB-1 at Arterial Road # 01 Zone B.	m	package-01	44.33	90%	10%	3.990
06-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0510	Excavation of Storm Catch Basin Line from MH-11(Q)_5-SCB-2 to MH-11(Q)_5-DCB-1 at Arterial Road # 01 Zone B.	m	package-01	43.78	90%	10%	3.940
06-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0509	Excavation of Storm Catch Basin Line from MH-4(Q)-SCB-2 to MH-4(Q)-SCB-1 at Arterial Road # 01 Zone B.	m	package-01	44.32	90%	10%	3.989
06-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0508	Excavation of Storm Catch Basin Line from MH-3(Q)-SCB-2 to MH-3(Q)-SCB-1 at Arterial Road # 01 Zone B.	m	package-01	44.32	90%	10%	3.989

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
04-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0485	Excavation of Storm Catch Basin Line from MH- 5(Q)-SCB-2 to MH-5(Q)-DCB-1 at Arterial Road # 01 Zone B.	m	package-01	43.77	90%	10%	3.939
04-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0484	Excavation of Storm Catch Basin Line from MH- 2(B)-SCB-2 to MH-2(B)-DCB-1 at Local Road # 18 Zone B.	m	package-01	23.85	90%	10%	2.147
04-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0483	Excavation of Storm Catch Basin Line from MH- 3(B)-SCB-2 to MH-3(B)-SCB-1 at Local Road # 18 Zone B.	m	package-01	24.27	90%	10%	2.184
08-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1024	Laying and Installation of UPVC pipe (Dia 300mm) Storm Catch Basin Line from MH- 11(Q)_7-SCB-2 to MH-11(Q)_7-SCB-1 at Arterial Road # 01 Zone B.	m	package-01	44.33	90%	45%	17.954
08-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1023	Sand bedding Storm Catch Basin Line from MH-11(Q)_7-SCB-2 to MH-11(Q)_7-SCB-1 at Arterial Road # 01 Zone B.	m	package-01	44.33	90%	5%	1.995
08-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1017	Laying and Installation of UPVC pipe (Dia 300mm) Secondary Storm Line MH-36(A)_1- SCB-1 to MH-36(A)_1 at Local Road # 1 Zone A	m	package-01	3.60	90%	45%	1.458
08-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1016	Sand bedding Secondary Storm Line MH- 36(A)_1-SCB-1 to MH-36(A)_1 at Local Road # 1 Zone A	m	package-01	3.60	90%	5%	0.162
13-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1079	Excavation of Secondary Storm Line MH- 36(A)_7-SCB-1 to MH-36(A)_7 at Local Road # 1 Zone A.	m	package-01	2.20	90%	10%	0.198
09-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1033	Sand bedding of Secondary storm line MH-36(A)_8-SCB-3 to MH-36(A)_8-SCB-2 at Local Road # 01 Zone A	m	package-01	28.98	90%	5%	1.304
11-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1034	Laying and Installation of UPVC (Dia 300mm) of secondary Storm line MH-36(A)_8-SCB-3 to MH-36(A)_8-SCB-2 at local Road # 01 Zone A.	m	package-01	28.98	90%	45%	11.737

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
11-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1036	Laying and installation UPVC Pipe (Dia 300mm) of secondary Storm line MH-36(A)_3-SCB-1 to MH-36(A)_3 at local Road # 01 Zone A.	m	package-01	17.10	90%	45%	6.926
12-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1053	Sand bedding Secondary Storm Line MH- 36(A)_2-SCB-1 to MH-36(A)_2 at Local Road # 1 Zone A.	m	package-01	2.80	90%	5%	0.126
12-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1054	Laying and Installation of UPVC pipe (Dia 300mm) Secondary Storm Line MH-36(A)_2- SCB-1 to MH-36(A)_2 at Local Road # 1 Zone A.	m	package-01	2.80	90%	45%	1.134
12-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1055	Laying and Installation of UPVC pipe (Dia 300mm) Secondary Storm Line MH- 36(A)_5-SCB-1 to MH-36(A)_5 at Local Road # 1 Zone A.	m	package-01	6.70	90%	45%	2.714
12-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1061	Sand bedding Secondary Storm Line MH- 36(A)_9-SCB-2 to MH-36(A)-SCB_9-SCB-1 at Local Road # 1 Zone A.	m	package-01	22.84	90%	5%	1.028
12-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1062	Laying and Installation of UPVC pipe (Dia 300mm) Secondary Storm Line MH-36(A)_9- SCB-2 to MH-36(A)-SCB_9-SCB-1 at Local Road # 1 Zone A.	m	package-01	22.84	90%	45%	9.250
12-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1063	Sand bedding Secondary Storm Line MH- 36(A)_9-SCB-3 to MH-36(A)-SCB_9-SCB-2 at Local Road # 1 Zone A	m	package-01	24.43	90%	5%	1.099
12-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1064	Laying and Installation of UPVC pipe (Dia300mm) Secondary Storm Line MH- 36(A)_9-SCB-3 to MH-36(A)-SCB_9-SCB-2 at Local Road # 1 Zone A	m	package-01	24.43	90%	45%	9.894
13-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1075	Excavation of Storm Catch Basin Line From MH-2 (Q)-SCB-2 to MH-2(Q)-SCB-1 at Arterial Road # 01 Zone B	m	package-01	44.33	90%	10%	3.990
08-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0106	Sand bedding of secondary storm MH-4(B) to Catch Basin MH-4(B)-SCB-3 at local road # 19 Zone B.	m	package-01	18.50	90%	5%	0.833

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
08-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0150	Laying and Installation of upvc pipe (Dia300mm) secondary storm MH-4(B) to catch basin MH-4(B)-SCB-3 at local road #19 Zone B	m	package-01	18.50	90%	45%	7.493
09-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0559	Excavation of Secondary Storm LineMH-36(A)_8-SCB-2 to MH-36(A)-SCB_8-SCB-1 at Local Road # 1 Zone A.	m	package-01	31.89	90%	10%	2.870
12-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0561	Excavation of Secondary Storm Line MH-36(A)_9-SCB-2 to MH-36(A)-SCB_9-SCB-1 at Local Road # 1 Zone A.	m	package-01	22.84	90%	10%	2.056
12-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0562	Excavation of Secondary Storm Line MH-36(A)_9-SCB-3 to MH-36(A)-SCB_9-SCB-2 at Local Road # 1 Zone A.	m	package-01	24.43	90%	10%	2.199
09-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0563	Excavation of Secondary Storm Line MH-36(A)_10-SCB-2 to MH-36(A)-SCB_10-SCB-1 at Local Road # 1 Zone A.	m	package-01	44.97	90%	10%	4.047
08-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0600	Excavation of Secondary Storm Line MH-36(A)_1-SCB-1 to MH-36(A)_1 at Local Road # 1 Zone A.	m	package-01	3.60	90%	10%	0.324
21-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0737	Laying and Installation of UPVC pipe (Dia 300mm) Secondary Storm Line MH-36(A)_4-SCB-2 to MH-36(A)_4-DCB-1 at Local Road # 1 Zone A.	m	package-01	24.59	90%	45%	9.959
21-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0754	Sand bedding Storm Catch Basin Line from MH-4(Q)-SCB-2 to MH-4(Q)-SCB-1 at Arterial Road # 01 Zone B	m	package-01	44.32	90%	5%	1.994
21-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0756	Sand bedding Storm Catch Basin Line from MH-11(Q)_6-SCB-2 to MH-11(Q)_6-SCB-1 at Arterial Road # 01 Zone B	m	package-01	44.33	90%	5%	1.995
07-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0997	Excavation of Secondary Storm Line MH- 36(A)-SCB-1 to MH-36(A) at Local Road # 1 Zone A.	m	package-01	16.40	90%	10%	1.476
07-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0999	Excavation of Secondary Storm Line MH- 36(A)_3-SCB-1 to MH-36(A)_3 at Local Road # 1 Zone A.	m	package-01	17.10	90%	10%	1.539

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
07-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1001	Excavation of Secondary Storm Line MH- 36(A)_5-SCB-1 to MH-36(A)_5 at Local Road # 1 Zone A.	m	package-01	6.70	90%	10%	0.603
07-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1002	Excavation of Secondary Storm Line MH- 36(A)_6-SCB-1 to MH-36(A)_6 at Local Road # 1 Zone A.	m	package-01	18.00	90%	10%	1.620
07-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1003	Sand Bedding of Secondary Storm Line MH- 36(A)-SCB-1 to MH-36(A) at Local Road # 1 Zone A.	m	package-01	16.40	90%	5%	0.738
07-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1004	Sand Bedding of Secondary Storm Line MH- 36(A)_3-SCB-1 to MH-36(A)_3 at Local Road # 1 Zone A.	m	package-01	17.10	90%	5%	0.770
07-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1006	Sand Bedding of Secondary Storm Line MH- 36(A)_5-SCB-1 to MH-36(A)_5 at Local Road # 1 Zone A.	m	package-01	6.70	90%	5%	0.302
07-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1007	Sand Bedding of Secondary Storm Line MH- 36(A)_6-SCB-1 to MH-36(A)_6 at Local Road # 1 Zone A.	m	package-01	18.00	90%	5%	0.810
13-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1080	Excavation of Secondary Storm Line MH- 36(A)_8-SCB-1 to MH-36(A)_8 at Local Road # 1 Zone A.	m	package-01	6.60	90%	10%	0.594
14-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1092	Sand bedding Storm Catch Basin Line from MH-7(Q)-SCB-2 to MH-7(Q)-SCB-1 at Arterial Road # 01 Zone B.	m	package-01	44.33	90%	5%	1.995
14-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1093	Laying and Installation of UPVC pipe (Dia 300mm) Storm Catch Basin Line from MH- 7(Q)-SCB-2 to MH-7(Q)-SCB-1 at Arterial Road # 01 Zone B.	m	package-01	44.33	90%	45%	17.954
14-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1112	Sand bedding Secondary Storm Line MH- 36(A)_7-SCB-2 to MH-36(A)_7-SCB-1 at Local Road # 1 Zone A.	m	package-01	23.07	90%	5%	1.038
14-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1113	Laying and Installation of UPVC pipe (Dia 300mm) Secondary Storm Line MH-36(A)_7- SCB-2 to MH-36(A)_7-SCB-1 at Local Road # 1 Zone A.	m	package-01	23.07	90%	45%	9.343

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
14-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1114	Sand bedding Secondary Storm Line MH- 36(A)_7-SCB-3 to MH-36(A)_7-SCB-2 at Local Road # 1 Zone A.	m	package-01	26.92	90%	5%	1.211
14-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1115	Laying and Installation of UPVC pipe (Dia 300mm) Secondary Storm Line MH-36(A)_7- SCB-3 to MH-36(A)_7-SCB-2 at Local Road # 1 Zone A.	m	package-01	26.92	90%	45%	10.903
20-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1118	Sand bedding Secondary Storm Line MH- 36(A)_7 to MH-36(A)_7-SCB_1 at Local Road # 1 Zone A.	m	package-01	2.20	90%	5%	0.099
20-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1119	Laying and Installation of UPVC pipe (Dia 300mm) Secondary Storm Line MH-36(A)_7 to MH-36(A)_7-SCB_1 at Local Road # 1 Zone A.	m	package-01	2.20	90%	45%	0.891
16-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1127	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade layer of strom Catch Basin from MH-3(Q)-SCB-1 to MH-3(Q)-SCB-2 at Arterial Road # 01 Zone B.	m	package-01	44.32	90%	20%	7.978
16-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1129	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade layer of strom Catch Basin from MH-6(Q)-SCB-1 to MH-6(Q)-SCB-2 at Arterial Road # 01 Zone B.	m	package-01	44.32	90%	20%	7.978
16-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1130	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade layer of strom Catch Basin from MH-4(Q)-SCB-1 to MH-4(Q)-SCB-2 at Arterial Road # 01 Zone B.	m	package-01	44.33	90%	20%	7.979
14-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1136	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade layer of strom Catch Basin from MH-5(Q)-SCB-2 to MH-5(Q)-DCB-1 at Arterial Road # 01 Zone	m	package-01	43.77	90%	20%	7.879
15-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1137	Excavation of Storm Catch Basin Line from MH- O(F)-SCB-2 to MH-O(F)-SCB-3 at Local Road # 21 Zone B.	m	package-01	26.83	90%	10%	2.415
15-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1138	Excavation of Storm Catch Basin Line from MH- O(F)-SCB-3 to MH-5(F) at Local Road # 21 Zone B.	m	package-01	28.80	90%	10%	2.592
15-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1139	Excavation of Storm Catch Basin Line from MH- 2(F)-SCB-3 to MH-2(F)-SCB-2 at Local Road # 21 Zone B.	m	package-01	32.16	90%	10%	2.894

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
15-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1140	Excavation of Storm Catch Basin Line from MH- 2(F)-SCB-2 to MH-2(F)-DCB-1 at Local Road # 21 Zone B.	m	package-01	31.62	90%	10%	2.846
16-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1170	Sand bedding Secondary Storm LineMH- 36(A)_8-SCB-2 to MH-36(A)-SCB_8-SCB-1 at Local Road # 1 Zone A.	m	package-01	31.89	90%	5%	1.435
16-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1171	Laying and Installation of UPVC pipe (Dia 300mm) Secondary Storm LineMH-36(A)_8- SCB-2 to MH-36(A)-SCB_8-SCB-1 at Local Road # 1 Zone A	m	package-01	31.89	90%	45%	12.915
18-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1207	Sand bedding Storm Catch Basin Line from MH-8(Q)-SCB-2 to MH-8(Q)-SCB-1 at Arterial Road # 01 Zone B.	m	package-01	31.89	90%	5%	1.435
23-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1295	Sand bedding Storm Catch Basin Line From MH-2 (Q)-SCB-2 to MH-2(Q)-SCB-1 at Arterial Road # 01 Zone B	m	package-01	44.33	90%	5%	1.995
23-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1297	Sand bedding Storm Catch Basin Line from MH- O(F)-SCB-2 to MH-O(F)-SCB-3 at Local Road # 21 Zone B.	m	package-01	26.83	90%	5%	1.207
23-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1299	Sand bedding Storm Catch Basin Line from MH- 2(F)-SCB-2 to MH-2(F)-DCB-1 at Local Road # 21 Zone B.	m	package-01	31.62	90%	5%	1.423
22-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1272	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade layer of Catch Basin Line from MH-11(Q)_4-SCB-1 to MH-11(Q)_4-SCB-2 at Arterial Road # 01 Zone B.	m	package-01	44.33	90%	20%	7.979
22-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1275	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade layer of Catch Basin Line from MH-5(Q)-SCB-2 to MH-5(Q)-DCB-1 at Arterial Road # 01 Zone B.	m	package-01	43.77	90%	20%	7.879
16-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1128	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade layer of strom Catch Basin from MH-11(Q)_5-DCB-1 to MH-11(Q)_5-SCB-2 at Arterial Road # 01	m	package-01	43.78	90%	20%	7.880

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
15-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1168	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade layer of strom Catch Basin from MH-11(Q)_7-SCB-1 to MH- 11(Q)_7-SCB-2 at Arterial Road # 01 Zone B.	m	package-01	44.33	90%	20%	7.979
15-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1169	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade layer of strom Catch Basin from MH-11(Q)_6-SCB-1 to MH- 11(Q)_6-SCB-2 at Arterial Road # 01 Zone B.	m	package-01	44.33	90%	20%	7.979
25-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1308	Excavation of Storm Catch Basin Line from MH- 1(E)-SCB-2 to MH-1(E)-SCB-1 at Collactor Road # 02 Zone B.	m	package-01	49.54	90%	10%	4.459
25-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1313	Excavation of Secondary Storm Line MH-32(A)_2- SCB-2 to MH-32(A)_2-DCB-1 at Local Road # 02 Zone A.	m	package-01	29.54	90%	10%	2.659
25-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1312	Excavation of Secondary Storm Line MH-32(A)_2- SCB-3 to MH-32(A)_2-SCB-2 at Local Road # 02 Zone A.	m	package-01	34.36	90%	10%	3.092
01-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1481	Excavation of Storm Catch Basin Line from MH11(Q)_9-SCB-2 to MH-11(Q)_9-SCB-1 at Arterial Road # 01 Zone B.	m	package-01	44.39	90%	10%	3.995
01-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1480	Excavation of Storm Catch Basin Line from MH3(H)-SCB-2 to MH-3(H)-SCB-1 at Local Road # 22 Zone B.	m	package-01	35.35	90%	10%	3.182
01-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1479	Excavation of Storm Catch Basin Line from MH2(H)-SCB-2 to MH-2(H)-SCB-1 at Local Road # 22 Zone B.	m	package-01	35.35	90%	10%	3.182
01-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1478	Excavation of Storm Catch Basin Line from MH1(H)-SCB-2 to MH-1(H)-SCB-1 at Local Road # 22 Zone B.	m	package-01	32.01	90%	10%	2.881
01-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1475	Excavation of Secondary Storm Line MH36(A)_10-SCB-1 to MH-36(A)-10 at Local Road # 01 Zone A.	m	package-01	20.00	90%	10%	1.800
01-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1472	Excavation of Secondary Storm Line MH32(A)_14_2-SCB-2 to MH-32(A)_14_2-DCB-1 at Collector Road # 4 Zone A.	m	package-01	34.24	90%	10%	3.082
01-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1471	Excavation of Secondary Storm Line MH32(A)_14_2-SCB-3 to MH-32(A)_14_2-SCB-2 at Collector Road # 4 Zone A.	m	package-01	29.28	90%	10%	2.635
01-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1469	Excavation of Secondary Storm Line MH32(A)_14_3-SCB-2 to MH-32(A)_14_3-DCB-1 at Collector Road #01 Zone A.	m	package-01	31.50	90%	10%	2.835

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
01-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1468	Excavation of Secondary Storm Line MH32(A)_14_3-SCB-3 to MH-32(A)_14_3-SCB-2 at Collector Road # 4 Zone A.	m	package-01	31.76	90%	10%	2.858
30-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1454	Laying and Installation of UPVC Pipe (Dia 300mm) of Strom Catch Basin Line from Manhole MH-2(C)-SCB-2 to MH-2(C)-SCB-1 at Collector Road # 02 in Zone B	m	package-01	34.64	90%	45%	14.029
30-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1453	Sand Bedding of Strom Catch Basin Line from Manhole MH-2(C)-SCB-2 to MH-2(C)-SCB-1 at Collector Road # 02 in Zone B	m	package-01	34.64	90%	5%	1.559
30-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1452	Laying and Installation of UPVC Pipe (Dia 300mm) of Strom Catch Basin Line from Manhole MH-1(C)-SCB-2 to MH-1(C)-SCB-1 at Collector Road # 02 in Zone B	m	package-01	50.38	90%	45%	20.404
30-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1451	Sand Bedding of Strom Catch Basin Line from Manhole MH-1(C)-SCB-2 to MH-1(C)-SCB-1 at Collector road # 02 in Zone B	m	package-01	50.38	90%	5%	2.267
30-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1447	Excavation of Secondary Storm Line MH-32(A)_4-SCB-2 to MH-32(A)_4-DCB-1 at local Road # 02 Zone A.	m	package-01	28.30	90%	10%	2.547
30-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1443	Excavation of Secondary Storm Line MH-32(A)_14_4-SCB-3 to MH-32(A)_14_4-SCB-2 at Collector Road # 1 Zone A.	m	package-01	34.53	90%	10%	3.108
29-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1419	Laying and Installation of UPVC pipe (Dia 300mm) Secondary Storm Line MH-32(A)_2- SCB-3 to MH-32(A)_2-SCB-2 at Local Road # 02 Zone A.	m	package-01	34.36	90%	45%	13.916
29-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1418	Sand bedding Secondary Storm Line MH- 32(A)_2- SCB-3 to MH-32(A)_2-SCB-2 at Local Road # 02 Zone A.	m	package-01	34.36	90%	5%	1.546
29-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1417	Laying and Installation of UPVC pipe (Dia 300mm) Secondary Storm Line MH-32(A)_2- SCB-2 to MH-32(A)_2-DCB-1 at Local Road # 02 Zone A.	m	package-01	29.54	90%	45%	11.964
29-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1416	Sand bedding Secondary Storm Line MH- 32(A)_2- SCB-2 to MH-32(A)_2-DCB-1 at Local Road # 02 Zone A.	m	package-01	29.54	90%	5%	1.329
29-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1415	Laying and Installation of UPVC pipe (Dia 300mm) Secondary Storm Line MH-32(A)_1- SCB-3 to MH- 32(A)_1-SCB-2 at Local Road # 02 Zone A	m	package-01	34.36	90%	45%	13.916
29-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1414	Sand bedding Secondary Storm Line MH- 32(A)_1-SCB-3 to MH- 32(A)_1-SCB-2 at Local Road # 02 Zone A	m	package-01	34.36	90%	5%	1.546

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
29-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1409	Laying and Installation of UPVC Pipe (Dia 300) of Storm Catch Basin Line From MH- 5(F)-SCB-2 to MH-5(F)-DCB-1 at road # 21 in Zone B	m	package-01	27.51	90%	45%	11.142
29-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1408	Sand Bedding of Storm Catch Basin Line From MH-5(F)-SCB-2 to MH-5(F)-DCB-1 at road # 21 in Zone B	m	package-01	27.51	90%	5%	1.238
30-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1446	Excavation of Secondary Storm Line MH-32(A)_4-SCB-3 to MH-32(A)_4-sCB-2 at local Road # 02 Zone A.	m	package-01	34.34	90%	10%	3.091
29-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1394	Excavation of Secondary Storm Line MH- 32(A)_14_5-SCB-1 to MH-32(A)_14_5 at Collector Road # 1 Zone A.	m	package-01	2.20	90%	10%	0.198
29-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1393	Excavation of Secondary Storm Line MH- 32(A)_11_7-SCB-1 to MH-32(A)_11_7 at Collector Road # 01 Zone A.	m	package-01	3.10	90%	10%	0.279
29-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1392	Excavation of Secondary Storm Line MH- 32(A)_16_4-SCB-2 to MH-32(A)_16_4-DCB-1 at Local Road # 4 Zone A.	m	package-01	35.08	90%	10%	3.157
29-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1390	Excavation of Secondary Storm Line MH- 32(A)_16_3-SCB-3 to MH-32(A)_16_3 at Local Road # 4 Zone A.	m	package-01	17.90	90%	10%	1.611
29-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1389	Excavation of Secondary Storm Line MH- 32(A)_16_3-SCB-4 to MH-32(A)_16_3-SCB-3 at Local Road # 4 Zone A.	m	package-01	38.76	90%	10%	3.488
29-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1388	Excavation of Secondary Storm Line MH- 32(A)_16_2-SCB-2 to MH-32(A)_16_2-DCB-1 at Local Road # 4 Zone A.	m	package-01	43.38	90%	10%	3.904
29-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1386	Excavation of Secondary Storm Line MH- 32(A)_16_1-SCB-1 to MH-32(A)_16_1 at Local Road # 4 Zone A.	m	package-01	3.90	90%	10%	0.351
02-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1359	Excavation of Secondary Storm Line MH- 32(A)_16_1-DCB-2 to MH-32(A)_16_1-SCB-1 at Local Road # 4 Zone A.	m	package-01	52.26	90%	10%	4.703
28-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1358	Excavation of Secondary Storm Line MH- 32(A)_16-SCB-5 to MH-32(A)_16-SCB-4 at Local Road # 4 Zone A.	m	package-01	29.40	90%	10%	2.646
28-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1357	Excavation of Secondary Storm Line MH- 32(A)_16-SCB-4 to MH-32(A)_16-DCB-3 at Local Road # 4 Zone A.	m	package-01	28.49	90%	10%	2.564

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
27-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1339	Excavation of Secondary Storm Line MH-32(A)_3-SCB-3 to MH-32(A)_3-SCB-2 at Local Road # 02 Zone A.	m	package-01	34.34	90%	10%	3.091
27-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1338	Excavation of Secondary Storm Line MH-32(A)_3-SCB-2 to MH-32(A)_1-DCB-1 at Local Road # 02 Zone A.	m	package-01	29.07	90%	10%	2.616
27-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1337	Excavation of Secondary Storm Line MH-32(A)_1-SCB-3 to MH-32(A)_1-SCB-2 at Local Road # 02 Zone A.	m	package-01	34.36	90%	10%	3.092
27-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1336	Excavation of Secondary Storm Line MH-36(A)_9-SCB-1 to MH-36(A)_9 at Local Road # 1 Zone A.	m	package-01	2.20	90%	10%	0.198
26-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1317	Laying and Installation of UPVC pipe (Dia 300mm) Storm Catch Basin Line from MH- O(F)-SCB-3 to MH-5(F) at Local Road # 21 Zone B.	m	package-01	28.80	90%	45%	11.664
26-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1316	Sand bedding Storm Catch Basin Line from MH- O(F)-SCB-3 to MH-5(F) at Local Road # 21 Zone B.	m	package-01	28.80	90%	5%	1.296
25-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1310	Excavation of Storm Catch Basin Line from MH- 3(C)-SCB-2 to MH-3(C)-SCB-1 at Collactor Road # 02 Zone B.	m	package-01	34.59	90%	10%	3.113
25-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1309	Excavation of Storm Catch Basin Line from MH- 2(E)-SCB-2 to MH-2(E)-SCB-1 at Collactor Road # 02 Zone B.	m	package-01	39.60	90%	10%	3.564
23-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1300	Laying and Installation of UPVC Pipe (Dia 300mm) Storm Catch Basin Line from MH- 2(F)-SCB-2 to MH-2(F)-DCB-1 at Local Road # 21 Zone B.	m	package-01	31.62	90%	45%	12.806
23-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1298	Laying and Installation of UPVC pipe (Dia 300mm) Storm Catch Basin Line from MH- O(F)-SCB-2 to MH-O(F)-SCB-3 at Local Road # 21 Zone B.	m	package-01	26.83	90%	45%	10.866
23-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1296	Laying and Installation of UPVC pipe (Dia 300mm) Storm Catch Basin Line From MH-2 (Q)-SCB-2 to MH-2(Q)-SCB-1 at Arterial Road # 01 Zone B	m	package-01	44.33	90%	45%	17.954
21-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1252	Laying and Installation of UPVC pipe (Dia 300mm) Secondary Storm Line MH- 36(A)_10-SCB-2 to MH-36(A)-SCB_10-SCB-1 at Local Road # 1 Zone A.	m	package-01	44.97	90%	45%	18.213
21-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1251	Sand bedding Secondary Storm Line MH- 36(A)_10-SCB-2 to MH-36(A)-SCB_10-SCB-1 at Local Road # 1 Zone A.	m	package-01	44.97	90%	5%	2.024

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
30-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1238	Excavation of Storm Catch Basin Line from MH- 2(C)-SCB-2 to MH-2(C)-SCB-1 at Collactor Road # 02 Zone B.	m	package-01	34.64	90%	10%	3.118
20-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1237	Excavation of Storm Catch Basin Line from MH- 1(C)-SCB-2 to MH-1(C)-SCB-1 at Collactor Road # 02 Zone B.	m	package-01	50.38	90%	10%	4.534
28-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1208	Laying and Installation of UPVC pipe (Dia 300mm) Storm Catch Basin Line from MH- 8(Q)-SCB-2 to MH-8(Q)-SCB-1 at Arterial Road # 01 Zone B.	m	package-01	44.32	90%	45%	17.950
04-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1600	Laying and Installation of UPVC pipe (Dia 300mm) Secondary Storm Line MH-32(A)_3-SCB-2 to MH-32(A)_1-DCB-1 at Local Road # 02 Zone A.	m	package-01	29.07	90%	45%	11.773
04-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1599	Sand bedding Secondary Storm Line MH-32(A)_3-SCB-2 to MH-32(A)_1-DCB-1 at Local Road # 02 Zone A.	m	package-01	29.07	90%	5%	1.308
04-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1598	Laying and Installation of UPVC pipe (Dia 300mm) Secondary Storm Line MH-32(A)_3-SCB-3 to MH-32(A)_3-SCB-2 at Local Road # 02 Zone A.	m	package-01	34.34	90%	45%	13.908
04-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1597	Sand bedding Secondary strom line MH-32 (A)_3-SCB-3 to MH-32 (A)_3-SCB-2 at local Road # 02 Zone A	m	package-01	34.34	90%	5%	1.545
04-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1594	Laying and Installation of UPVC Pipe (Dia 300mm) of storm Catch Basin Line from MH-1(Q)-SCB-2 to MH-1(Q)-SCB-1 at Arterial Road # 01 in Zone B	m	package-01	44.39	90%	45%	17.978
04-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1582	Excavation of Secondary Storm Line MH-59(A)-SCB-2 to MH-59(A) at Collector Road # 01 Zone A.	m	package-01	10.80	90%	10%	0.972
04-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1581	Excavation of Secondary Storm Line MH-58(A)-SCB-1 to MH-58(A) at Collector Road # 01 Zone A.	m	package-01	5.80	90%	10%	0.522
04-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1583	Excavation of Secondary Storm Line MH-59(A)-SCB-1 to MH-59(A) at Local Road # 03 Zone A.	m	package-01	20.50	90%	10%	1.845
04-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1580	Excavation of Secondary Storm Line MH-58(A)-SCB-1 to MH-58(A)_1 at Collector Road # 01 Zone A.	m	package-01	25.50	90%	10%	2.295
04-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1579	Excavation of Secondary Storm Line MH-58(A)_1-SCB-2 to MH-58(A)_1 at Collector Road # 01 Zone A.	m	package-01	19.20	90%	10%	1.728

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
04-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1578	Excavation of Secondary Storm Line MH-58(A)-SCB-2 to MH-58(A)_1-SCB--1 at Collector Road # 01 Zone A.	m	package-01	30.32	90%	10%	2.729
04-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1577	Excavation of Secondary Storm Line MH-59(A)-SCB-3 to MH-59(A)-SCB-2 at Collector Road # 01 Zone A.	m	package-01	28.92	90%	10%	2.603
04-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1575	Excavation of Secondary Storm Line MH-32(A)_11_6-SCB-2 to MH-32(A)_11_6-DCB-1 at Collector Road # 01 Zone A.	m	package-01	27.71	90%	10%	2.494
04-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1574	Excavation of Secondary Storm Line MH-32(A)_11_6-SCB-3 to MH-32(A)_11_6-SCB-2 at Collector Road # 01 Zone A.	m	package-01	34.39	90%	10%	3.095
03-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1557	Sand bedding Secondary Storm Line MH- 36(A)_11-SCB-2 to MH-36(A)-11-SCB-1 at Local Road # 01 Zone A.	m	package-01	29.42	90%	5%	1.324
03-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1555	Sand bedding Secondary Storm Line MH- 36(A)_11-SCB-1 to MH-36(A)-11 at Local Road # 01 Zone A.	m	package-01	2.10	90%	5%	0.095
03-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1548	Excavation of Secondary Storm Line MH- 32(A)_14_2-SCB-4 to MH-32(A)_14_2-DCB-1 at Collector Road # 01 Zone A.	m	package-01	32.94	90%	10%	2.965
03-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1546	Excavation of Secondary Storm Line MH- 32(A)_11_5-SCB-2 to MH-32(A)_11_5-DCB-1 at Collector Road # 01 Zone A.	m	package-01	28.89	90%	10%	2.600
03-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1543	Excavation of Secondary Storm Line MH- 32(A)_11_4-SCB-2 to MH-32(A)_11_4-DCB-1 at Collector Road # 01 Zone A.	m	package-01	28.50	90%	10%	2.565
03-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1542	Excavation of Secondary Storm Line MH- 32(A)_11_4-SCB-3 to MH-32(A)_11_4-SCB-2 at Collector Road # 01 Zone A.	m	package-01	34.38	90%	10%	3.094
03-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1537	Sand Bedding of storm Catch Basin Line from MH-2(F)-1-SCB-3 to MH-2(F)-1-SCB-1 at Local Road # 25 in Zone B	m	package-01	33.80	90%	5%	1.521
03-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1535	Sand Bedding of storm Catch Basin Line from MH-2(F)-1-SCB-2 to MH-2(F)-1-SCB-1 at Local Road # 25 in Zone B	m	package-01	41.57	90%	5%	1.871
03-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1533	Sand bedding of storm Catch Basin Line from MH-2(E)-SCB-2 to MH-2(E)-SCB-1 at Collector Road # 02 in Zone B	m	package-01	39.60	90%	5%	1.782

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
03-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1531	Sand Bedding of storm Catch Basin Line from MH-1(E)-SCB-2 to MH-1(E)-SCB-1 at Collector Road # 02 in Zone B	m	package-01	49.54	90%	5%	2.229
03-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1529	Excavation of Storm Catch Basin Line from MH-1(Q)-SCB-2 to MH-1(Q)-SCB-1 at Arterial Road # 01 Zone B.	m	package-01	44.39	90%	10%	3.995
03-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1528	Excavation of Storm Catch Basin Line from MH-2(F)_1-SCB-3 to MH-2(F)_1-SCB-1 at Local Road # 25 Zone B.	m	package-01	33.80	90%	10%	3.042
03-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1527	Excavation of Storm Catch Basin Line from MH-2(F)_1-SCB-2 to MH-2(F)_1-SCB-1 at Local Road # 25 Zone B.	m	package-01	41.57	90%	10%	3.741
03-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1526	Laying and Installation of UPVC pipe (Dia 300mm) Secondary Storm Line MH-32(A)_11_7- SCB-1 to MH-32(A)_11_7 at Collector Road # 01 Zone A.	m	package-01	3.10	90%	45%	1.256
03-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1525	Sand bedding Secondary Storm Line MH- 32(A)_11_7-SCB-1 to MH-32(A)_11_7 at Collector Road # 01 Zone A.	m	package-01	3.10	90%	5%	0.140
02-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1517	Sand bedding Secondary Storm Line MH36(A)_10-SCB-1 to MH-36(A)-10 at Local Road # 01 Zone A.	m	package-01	20.00	90%	5%	0.900
02-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1516	Laying and Installation of UPVC pipe (Dia 300mm) Secondary Storm Line MH-32(A)_14_5- SCB-1 to MH-32(A)_14_5 at Collector Road # 1 Zone A.	m	package-01	2.20	90%	45%	0.891
02-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1515	Sand bedding Secondary Storm Line MH- 32(A)_14_5-SCB-1 to MH-32(A)_14_5 at Collector Road # 4 Zone A.	m	package-01	2.20	90%	5%	0.099
02-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1514	Excavation of Secondary Storm Line MH- 36(A)_11-SCB-1 to MH-36(A)-11 at Local Road # 01 Zone A.	m	package-01	2.10	90%	10%	0.189
02-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1501	Inspection for Sand Backfill from Around & Top of Pipe to Bottom of Sub Grade of Secondary Storm line MH-32(A)_2-SCB-2 to MH-32(A)_2- DCB-1 at Local Road # 02 Zone-A.	m	package-01	29.54	90%	20%	5.317
02-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1499	Inspection for Sand Backfill from Around & Top of Pipe to Bottom of Sub Grade of Secondary Storm line MH-32(A)_1-SCB-3 to MH-32(A)_1-SCB-2 at Local Road # 02 Zone-A.	m	package-01	34.36	90%	20%	6.185
02-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1498	Excavation of Secondary Storm Line MH- 32(A)_5-SCB-2 to MH-32(A)_5-DCB-1 at local Road # 02 Zone A.	m	package-01	29.56	90%	10%	2.660

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
02-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1497	Excavation of Secondary Storm Line MH- 32(A)_5-SCB-3 to MH-32(A)_5-SCB-2 at local Road # 02 Zone A.	m	package-01	34.34	90%	10%	3.091
02-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1496	Excavation of Secondary Storm Line MH- 59(A)_1-SCB-1 to MH-59(A)_1 at Collector Road # 01 Zone A.	m	package-01	1.80	90%	10%	0.162
02-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1495	Excavation of Secondary Storm Line MH- 59(A)_1-SCB-2 to MH-59(A)_1-SCB-1 at Collector Road # 01 Zone A.	m	package-01	22.90	90%	10%	2.061
02-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1488	Laying and Installation of UPVC Pipe (Dia 300mm) of storm Catch Basin line from MH-3(C)- SCB-2 to MH-3(C)-SCB-1 at Collector Road # 02 in Zone B	m	package-01	34.59	90%	45%	14.009
02-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1487	Sand Bedding of storm Catch Basin line from MH-3(C)-SCB-2 to MH-3(C)-SCB-1 at Collector Road # 02 in Zone B	m	package-01	34.59	90%	5%	1.557
06-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1631	Excavation of Storm Catch Basin Line from MH-3(G)-SCB-2 to MH-3(G)-SCB-1 at Collector Road # 02 Zone B.	m	package-01	37.20	90%	10%	3.348
05-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1619	Excavation of Secondary Storm Line MH-32(A)_6-SCB-2 to MH-32(A)_6-DCB-1 at Local Road # 02 Zone A.	m	package-01	28.98	90%	10%	2.608
05-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1618	Excavation of Secondary Storm Line MH-32(A)_6-SCB-3 to MH-32(A)_6-SCB-2 at Local Road # 02 Zone A.	m	package-01	34.38	90%	10%	3.094
05-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1609	Laying and Installation of UPVC pipe (Dia 300mm) of Secondary Storm Line MH-32(A)_4-SCB-2 to MH-32(A)_4-DCB-1 at local Road # 02 Zone A.	m	package-01	28.30	90%	45%	11.462
05-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1608	Sand bedding Secondary Storm Line MH-32(A)_4-SCB-2 to MH-32(A)_4-DCB-1 at local Road # 02 Zone A.	m	package-01	28.30	90%	5%	1.274
05-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1607	Laying and Installation of UPVC pipe (Dia 300mm) of Secondary Storm Line MH-32(A)_4-SCB-3 to MH-32(A)_4-SCB-2 at local Road # 02 Zone A.	m	package-01	34.34	90%	45%	13.908
05-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1606	Sand bedding Secondary Storm Line MH-32(A)_4-SCB-3 to MH-32(A)_4-SCB-2 at local Road # 02 Zone A.	m	package-01	34.34	90%	5%	1.545
04-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1593	Sand Bedding of storm Catch Basin Line from MH-1(Q)-SCB-2 to MH-1(Q)-SCB-1 at Arterial Road # 01 in Zone B	m	package-01	44.39	90%	5%	1.998

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
08-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1693	Excavation of Storm Catch Basin Line from MH-2(G)-SCB-1 to MH-2(G) at Collector Road # 02 Zone B.	m	package-01	2.80	90%	10%	0.252
08-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1692	Excavation of Storm Catch Basin Line from MH-1(G)-SCB-2 to MH-1(G)-SCB-1 at Collector Road # 02 Zone B.	m	package-01	40.20	90%	10%	3.618
08-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1691	Excavation of Storm Catch Basin Line from MH-2(M)-SCB-2 to MH-2(M)-DCB-1 at Local Road # 25 Zone B.	m	package-01	29.85	90%	10%	2.687
08-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1690	Excavation of Storm Catch Basin Line from MH-4(G)-SCB-2 to MH-4(G)-SCB-1 at Collector Road # 02 Zone B.	m	package-01	37.20	90%	10%	3.348
08-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1683	Excavation of Secondary Storm Line MH-32(A)_7-SCB-2 to MH-32(A)_7-DCB-1 at Local Road # 02 Zone A.	m	package-01	29.19	90%	10%	2.627
08-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1682	Excavation of Secondary Storm Line MH-32(A)_7-SCB-3 to MH-32(A)_7-SCB-2 at Local Road # 02 Zone A.	m	package-01	34.35	90%	10%	3.092
08-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1680	Excavation of Secondary Storm Line MH-32(A)_11_3-DCB-1 to MH-32(A)_11_3-SCB-2 at Collector Road # 01 Zone A.	m	package-01	41.53	90%	10%	3.738
08-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1679	Excavation of Secondary Storm Line MH-32(A)_11_4-DCB-1 to MH-32(A)_11_4-SCB-4 at Collector Road # 01 Zone A.	m	package-01	33.94	90%	10%	3.055
08-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1678	Excavation of Secondary Storm Line MH-32(A)_14_1-DCB-1 to MH-32(A)_14_1-SCB-2 at Collector Road # 01 Zone A.	m	package-01	40.77	90%	10%	3.669
08-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1667	Laying and Installation of UPVC pipe (Dia 300mm) Secondary Storm Line MH-32(A)_14_4-SCB-3 to MH-32(A)_14_4-SCB-2 at Collector Road # 1 Zone A.	m	package-01	34.53	90%	45%	13.985
08-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1666	Sand bedding Secondary Storm Line MH-32(A)_14_4-SCB-3 to MH-32(A)_14_4-SCB-2 at Collector Road # 4 Zone A.	m	package-01	34.53	90%	5%	1.554
08-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1665	Laying and Installation of UPVC Pipe (Dia 300mm) of Storm Ctach Basin Line from Manhole MH-7(M)-SCB-2 to MH-7(M)-SCB-1 at Local Road # 24 In Zone B	m	package-01	32.95	90%	45%	13.345
08-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1664	Sand Bedding of Storm Catch Basin Line from Manhole MH-7(M)-SCB-2 to MH-7(M)-SCB-1 at Local Road # 24 In Zone B	m	package-01	32.95	90%	5%	1.483

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
08-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1663	Laying and Installation of UPVC Pipe (Dia 300mm) Storm Line from Manhole MH-6(M)-SCB-2 to MH-6(M)-SCB-1 at Local Road # 24 In Zone B	m	package-01	25.57	90%	45%	10.356
08-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1662	Sand Bedding of Storm Line from Manhole MH-6(M)-SCB-2 to MH-6(M)-SCB-1 at Local Road # 24 In Zone B	m	package-01	25.57	90%	5%	1.151
08-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1660	Excavation of Storm Catch Basin Line from MH-7(M)-SCB-2 to MH-7(M)-SCB-1 at Local Road # 24 Zone B.	m	package-01	32.95	90%	10%	2.966
08-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1659	Laying and Installation of UPVC Pipe (Dia 300mm) of Storm Line from Manhole MH-11(Q)_9-SCB-2 to MH-11(Q)_9-SCB-1 at Arterial Road # 01 in Zone B.	m	package-01	44.39	90%	45%	17.978
08-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1658	Sand Bedding of Storm Line from Manhole MH-11(Q)_9-SCB-2 to MH-11(Q)_9-SCB-1 at Arterial Road # 01 in Zone B.	m	package-01	44.39	90%	5%	1.998
08-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1657	Laying and Installation of UPVC Pipe (Dia 300mm) of Storm Catch Basin Line from Manhole MH-3(H)-SCB-2 to MH-3(H)-SCB-1 at Local Road # 22 in Zone B	m	package-01	35.35	90%	45%	14.317
08-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1656	Sand Bedding of Storm Catch Basin Line from Manhole MH-3(H)-SCB-2 to MH-3(H)-SCB-1 at Local Road # 22 in Zone B	m	package-01	35.35	90%	5%	1.591
08-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1655	Laying and Installation of UPVC Pipe (Dia 300mm) of Storm Catch Basin Line from Manhole MH-2(H)-SCB-2 to MH-2(H)-SCB-1 at Local Road # 22 in Zone B	m	package-01	35.35	90%	45%	14.317
08-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1654	Sand Bedding of Storm Catch Basin Line from Manhole MH-2(H)-SCB-2 to MH-2(H)-SCB-1 at Local Road # 22 in Zone B	m	package-01	35.35	90%	5%	1.591
08-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1653	Laying and Installation of UPVC Pipe (Dia 300mm) of Storm Catch Basin Line from Manhole MH-1(H)-SCB-2 to MH-1(H)-SCB-1 at Local Road # 22 in Zone B	m	package-01	32.01	90%	45%	12.964
08-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1652	Sand Bedding of Storm Catch Basin Line from Manhole MH-1(H)-SCB-2 to MH-1(H)-SCB-1 at Local Road # 22 in Zone B	m	package-01	32.01	90%	5%	1.440
10-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1781	Laying and Installation of UPVC Pipe (Dia 300mm) of Secondary Storm Line From MH-2(M)-DCB-1 to MH-2(M)-SCB-2 at local Road # 25 in Zone B	m	package-01	29.85	90%	45%	12.089
10-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1780	Sand Bedding of Secondary Storm Line From MH-2(M)-DCB-1 to MH-2(M)-SCB-2 at local Road # 25 in Zone B	m	package-01	29.85	90%	5%	1.343

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
10-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1767	Laying and Installation of UPVC pipe (Dia 300mm) Secondary Storm Line MH-32(A)_11_6- SCB-3 to MH-32(A)_11_6-SCB-2 at Collector Road # 01 Zone A.	m	package-01	34.39	90%	45%	13.928
10-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1766	Sand bedding Secondary Storm Line MH- 32(A)_11_6-SCB-3 to MH-32(A)_11_6-SCB-2 at Collector Road # 01 Zone A.	m	package-01	34.39	90%	5%	1.548
10-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1761	Laying and Installation of UPVC pipe (Dia 300mm) Secondary Storm Line MH- 59(A)_1- SCB-2 to MH-59(A)_1-SCB-1 at Collector Road # 01 Zone A.	m	package-01	22.90	90%	45%	9.275
10-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1760	Sand bedding Secondary Storm Line MH- 59(A)_1-SCB-2 to MH-59(A)_1-SCB-1 at Collector Road # 01 Zone A.	m	package-01	22.90	90%	5%	1.031
10-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1756	Excavation of Storm Catch Basin Line from MH- 3(M)-SCB-2 to MH-3(M-DCB-1) at Local Road # 25 Zone B.	m	package-01	29.86	90%	10%	2.687
10-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1743	Laying and Installation of UPVC pipe (Dia 300mm) Secondary Storm Line MH-32(A)_11_6-SCB-2 to MH-32(A)_11_6-DCB-1 at Collector Road # 01 Zone A.	m	package-01	27.71	90%	45%	11.223
09-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1742	Sand bedding Secondary Storm Line MH-32(A)_11_6-SCB-2 to MH-32(A)_11_6-DCB-1 at Collector Road # 01 Zone A.	m	package-01	27.71	90%	5%	1.247
09-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1741	Laying and Installation of UPVC pipe (Dia 300mm) Secondary Storm Line MH- 32(A)_11_5-SCB-2 to MH-32(A)_11_5-DCB-1 at Collector Road # 01 Zone A.	m	package-01	28.89	90%	45%	11.700
09-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1740	Sand bedding Secondary Storm Line MH- 32(A)_11_5-SCB-2 to MH-32(A)_11_5-DCB-1 at Collector Road # 01 Zone A.	m	package-01	28.89	90%	5%	1.300
09-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1739	Laying and Installation of UPVC pipe (Dia 300mm) Secondary Storm Line MH- 32(A)_11_5-SCB-3 to MH-32(A)_11_5-SCB-2 at Collector Road # 01 Zone A.	m	package-01	34.39	90%	45%	13.928
09-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1738	Sand bedding Secondary Storm Line MH- 32(A)_11_5-SCB-3 to MH-32(A)_11_5-SCB-2 at Collector Road # 01 Zone A.	m	package-01	34.39	90%	5%	1.548
09-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1737	Laying and Installation of UPVC pipe (Dia 300mm) Secondary Storm Line MH- 32(A)_11_4-SCB-2 to MH-32(A)_11_4-DCB-1 at Collector Road # 01 Zone A.	m	package-01	33.94	90%	45%	13.746
09-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1736	Sand bedding Secondary Storm Line MH- 32(A)_11_4-SCB-2 to MH-32(A)_11_4-DCB-1 at Collector Road # 01 Zone A.	m	package-01	33.94	90%	5%	1.527

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
09-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1735	Laying and Installation of UPVC pipe (Dia 300mm) Secondary Storm Line MH- 32(A)_11_4-SCB-3 to MH-32(A)_11_4-SCB-2 at Collector Road # 01 Zone A.	m	package-01	34.38	90%	45%	13.924
09-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1734	Sand bedding Secondary Storm Line MH- 32(A)_11_4-SCB-3 to MH-32(A)_11_4-SCB-2 at Collector Road # 01 Zone A.	m	package-01	34.38	90%	5%	1.547
09-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1731	Laying and Installation of UPVC pipe (Dia 300mm) Secondary Storm Line MH- 32(A)_5-SCB-3 to MH-32(A)_5-SCB-2 at local Road # 02 Zone A.	m	package-01	34.34	90%	45%	13.908
09-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1730	Sand bedding Secondary Storm Line MH- 32(A)_5-SCB-3 to MH-32(A)_5-SCB-2 at local Road # 02 Zone A.	m	package-01	34.34	90%	5%	1.545
09-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1729	Laying and Installation of UPVC pipe (Dia 300mm) Secondary Storm Line MH- 32(A)_5-SCB-2 to MH-32(A)_5-DCB-1 at local Road # 02 Zone A.	m	package-01	29.56	90%	45%	11.972
09-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1728	Sand bedding Secondary Storm Line MH- 32(A)_5-SCB-2 to MH-32(A)_5-DCB-1 at local Road # 02 Zone A.	m	package-01	29.56	90%	5%	1.330
08-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1661	Excavation of Storm Catch Basin Line from MH-6(M)-SCB-2 to MH-6(M)-SCB-1 at Local Road # 24 Zone B.	m	package-01	25.57	90%	10%	2.301
06-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1633	Laying and Installation of UPVC pipe (Dia 300mm) Secondary Storm Line MH32(A)_14_2-SCB-2 to MH-32(A)_14_2-DCB-1 at Collector Road # 1 Zone A.	m	package-01	34.24	90%	45%	13.867
06-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1632	Sand bedding Secondary Storm Line MH32(A)_14_2-SCB-2 to MH-32(A)_14_2-DCB-1 at Collector Road # 1 Zone A.	m	package-01	34.24	90%	5%	1.541
03-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1558	Laying and Installation of UPVC pipe (Dia 300mm) Secondary Storm Line MH- 36(A)_11-SCB-2 to MH-36(A)-11-SCB-1 at Local Road # 01 Zone A.	m	package-01	29.42	90%	45%	11.915
10-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1556	Laying and Installation of UPVC pipe (Dia 300mm) Secondary Storm Line MH- 36(A)_11-SCB-1 to MH-36(A)-11 at Local Road # 01 Zone A.	m	package-01	2.10	90%	45%	0.851
03-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1545	Excavation of Secondary Storm Line MH- 32(A)_11_5-SCB-3 to MH-32(A)_11_5-SCB-2 at Collector Road # 01 Zone A.	m	package-01	34.39	90%	10%	3.095
09-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1538	Laying and Installation of UPVC (Dia 300mm) of storm Catch Basin Line from MH-2(F)-1- SCB-3 to MH-2(F)-1-SCB-1 at Local Road # 25 in Zone B	m	package-01	33.80	90%	45%	13.689

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
09-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1536	Laying and Installation of UPVC Pipe (Dia 300mm) of storm Catch Basin Line from MH- 2(F)-1-SCB-2 to MH-2(F)-1-SCB-1 at Local Road # 25 in Zone B	m	package-01	41.57	90%	45%	16.836
09-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1534	Laying and Installation of UPVC Pipe (Dia 300mm) of storm Catch Basin Line from MH- 2(E)-SCB-2 to MH-2(E)-SCB-1 at Collector Road # 02 in Zone B	m	package-01	39.60	90%	45%	16.038
09-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1532	Laying and Installation of UPVC Pipe (Dia 300mm) of storm Catch Basin Line from MH- 1(E)-SCB-2 to MH-1(E)-SCB-1 at Collector Road # 02 in Zone B	m	package-01	49.54	90%	45%	20.064
02-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1518	Laying and Installation of UPVC pipe (Dia 300mm) Secondary Storm Line MH36(A)_10- SCB-1 to MH-36(A)-10 at Local Road # 01 Zone A.	m	package-01	20.00	90%	45%	8.100
02-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1500	Inspection for Sand Backfill from Around & Top of Pipe to Bottom of Sub Grade of Secondary Storm line MH-32(A)_2-SCB-3 to MH-32(A)_2-SCB-2 at Local Road # 02 Zone-A.	m	package-01	34.36	90%	20%	6.185
16-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1897	Inspection of Secondary line Sand Backfill around & above of Secondary Pipe to Bottom of Sub Grade layer and Laying of Warning Tape from MH-32(A)_14_2-SCB-4 to MH-32(A)_14_2-DCB-1 at Collector Road # 01 Zone A.	m	package-01	32.94	90%	20%	5.929
15-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1882	Sand bedding and Installation of UPVC pipe Dia (300mm) Storm Line MH-32(A)_11_3-DCB-1 to MH-32(A)_11_3-SCB-2 at Collector Road # 01 Zone A.	m	package-01	41.53	90%	50%	18.689
13-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1869	Inspection of Sand Backfill Around & Above Pipe, Including Warning Tape Installation, up to the Bottom of Subgrade Layer for Secondary Storm line from MH-32(A)_14_4-SCB-2 to MH-32(A)_14_4-SCB-3 at Collector Road # 01, Zone A	m	package-01	43.53	90%	20%	7.835
13-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1868	Inspection of Sand Backfill Around & Above Pipe, Including Warning Tape Installation, up to the Bottom of Subgrade Layer for Secondary Storm line from MH-32(A)_11_4-SCB-2 to MH-32(A)_11_4-DCB-1 at Collector Road # 01, Zone A	m	package-01	28.50	90%	20%	5.130
13-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1867	Inspection of Sand Backfill Around & Above Pipe, Including Warning Tape Installation, up to the Bottom of Subgrade Layer for Secondary Storm line from MH-32(A)_11_4-SCB-3 to MH-32(A)_11_4-SCB-2 at Collector Road # 01, Zone A	m	package-01	34.38	90%	20%	6.188
13-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1865	Sand bedding and Installation of UPVC pipe (Dia 300mm) Storm Line MH-32(A)_16_4-SCB-2 to MH-32(A)_16_4-DCB-1 at Local Road # 4 Zone A.	m	package-01	35.08	90%	50%	15.786
13-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1864	Sand bedding and Installation of UPVC pipe (Dia 300mm) Storm Line MH-32(A)_16_3-SCB-4 to MH-32(A)_16_3-SCB-3 at Local Road # 4 Zone A.	m	package-01	38.76	90%	50%	17.442
13-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1858	Excavation, Sand Bedding and Installation of UPVC Pipe (Dia 300mm) Secondary Storm Line From Manhole MH-1(M)-SCB-2 to MH-1(M)-SCB-1 at local Road # 25 in Zone B	m	package-01	30.33	90%	60%	16.378

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
15-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1835	Sand bedding and Installation of UPVC pipe (Dia 300mm) Secondary Storm Line MH-32(A)_11_4-DCB-1 to MH-32(A)_11_4-SCB-4 at collector road # 1 Zone A	m	package-01	33.94	90%	50%	15.273
12-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1834	Sand bedding and Installation of UPVC pipe (Dia 300mm) Secondary Storm Line MH-32(A)_7-SCB-3 to MH-32(A)_7-SCB-2 at Local Road # 02 Zone A.	m	package-01	34.35	90%	50%	15.458
12-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1833	Sand bedding and Installation of UPVC pipe (Dia 300mm) Secondary Storm Line MH-32(A)_7-SCB-2 to MH-32(A)_7-DCB-1 at Local Road # 02 Zone A.	m	package-01	29.19	90%	50%	13.136
12-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1812	Excavation, Sand Bedding and Installation of UPVC Pipe (Dia 300mm) of Secondary Storm Network from Manhole MH-3(M)-SCB-3 to MH-3(M)-SCB-2 at Local Road # 25 in Zone B	m	package-01	29.30	90%	60%	15.822
12-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1811	Excavation, Sand Bedding and Installation of UPVC Pipe (Dia 300mm) of Secondary Storm Network From Manhole MH-3(M)-SCB-2 to MH-3(M)-DCB-1 at Local Road # 25 in Zone B	m	package-01	29.86	90%	50%	13.437
13-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1808	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade layer of Short Piece from MH-32(A)_14_5 to MH-32(A)_14_5-SCB-1 at collector Road # 01 Zone A	m	package-01	2.20	90%	20%	0.396
13-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1807	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade layer of Short Piece from MH-32(A)_11_7 to MH-32(A)_11_7-SCB-1 at collector Road # 01 Zone A	m	package-01	3.10	90%	20%	0.558
11-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1805	Exacavation ,Sand bedding and Installation of UPVC pipe (Dia 300mm) Secndary Storm Line MH-36(A))_3_9-SCB-1 to MH-36(A)_3_9 at Local Road # 15 Zone A.	m	package-01	10.50	90%	60%	5.670
11-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1804	Exacavation ,Sand bedding and Installation of UPVC pipe (Dia 300mm) Secndary Storm Line MH-36(A))_3_8-SCB-1 to MH-36(A)_3_8 at Local Road # 15 Zone A.	m	package-01	3.10	90%	60%	1.674
11-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1803	Exacavation ,Sand bedding and Installation of UPVC pipe (Dia 300mm) Secondary Storm Line MH-36(A))_3_7-SCB-1 to MH-36(A)_3_7 at Local Road # 15 Zone A.	m	package-01	5.10	90%	60%	2.754
11-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1802	Exacavation ,Sand bedding and Installation of UPVC pipe (Dia 300mm) Secondary Storm Line MH-36(A))_3_7-DCB-2 to MH-36(A)_3_7-SCB-1 at Local Road # 15 Zone A.S	m	package-01	21.66	90%	60%	11.696
11-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1801	Exacavation ,Sand bedding and Installation of UPVC pipe (Dia 300mm) Secondary Storm Line MH-36(A))_3_8-SCB-2 to MH-36(A)_3_8-SCB-1 at Local Road # 15 Zone A.	m	package-01	34.35	90%	60%	18.549
11-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1799	Sand bedding and Installation of UPVC pipe (Dia 300mm) Secondary Storm Line MH-32(A)_6-SCB-3 to MH-32(A)_6-SCB-2 at Local Road # 02 Zone A.	m	package-01	34.38	90%	50%	15.471

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
11-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1798	Sand bedding and Installation of UPVC pipe (Dia 300mm) Secondary Storm Line MH-32(A)_6-SCB-2 to MH-32(A)_6-DCB-1 at Local Road # 02 Zone A.	m	package-01	28.98	90%	50%	13.041
11-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1797	Sand bedding and Installation of UPVC pipe (Dia 300mm) Secondary Storm Line MH-58(A)-SCB-1 to MH-58(A)_1 at Collector Road # 01 Zone A.	m	package-01	30.32	90%	50%	13.644
11-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1792	Sand bedding and Installation of UPVC pipe (Dia 300mm) Secondary Storm Line MH- 32(A)_14_2-SCB-4 to MH-32(A)_14_2-DCB-1 at Collector Road # 01 Zone A.	m	package-01	32.94	90%	50%	14.823
11-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1790	Excavation, Sand Bedding and Installation of UPVC Pipe (Dia 300mm) of Storm Secondary Line from Manhole MH-2(M)-SCB-2 to MH-2(M)-SCB-3 at local Road # 25 in Zone B	m	package-01	29.29	90%	60%	15.817
11-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1789	Excavation, Sand Bedding and Installation of UPVC Pipe (Dia 300mm) of Storm Secondary Line from Manhole MH-4(M)-SCB-2 to MH-4(M)-SCB-3 at local Road # 25 in Zone B	m	package-01	24.90	90%	60%	13.446
17-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1934	Excavation ,Sand bedding and Installation of UPVC pipe (Dia 300mm) Secondary Storm line from MH-36(A)_3_6_2-SCB-2 to MH-36(A)_3_6_2-SCB-1 at Local Road # 14 Zone A	m	package-01	24.39	90%	60%	13.171
17-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1909	Excavation ,Sand bedding and Installation of UPVC pipe (Dia 300mm) Secondary Storm line from MH-36(A)_3_6-SCB-2 to MH-36(A)_3_6-SCB-1 at Local Road # 14 Zone A	m	package-01	22.08	90%	60%	11.923
17-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1908	Excavation ,Sand bedding and Installation of UPVC pipe (Dia 300mm) Secondary Storm line from MH-36(A)_3_6-SCB-1 to MH-36(A)_3_6 at Local Road # 14 Zone A	m	package-01	16.60	90%	60%	8.964
17-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1907	Excavation ,Sand bedding and Installation of UPVC pipe (Dia 300mm) Secondary Storm line from MH-36(A)_3_5-SCB-2 to MH-36(A)_3_5-SCB-1 at Local Road # 14 Zone A	m	package-01	29.68	90%	60%	16.027
17-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1906	Excavation ,Sand bedding and Installation of UPVC pipe (Dia 300mm) Secondary Storm line from MH-36(A)_3_5-SCB-1 to MH-36(A)_3_5 at Local Road # 14 Zone A	m	package-01	5.10	90%	60%	2.754
17-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1905	Excavation ,Sand bedding and Installation of UPVC pipe (Dia 300mm) Secondary Storm line from MH-36(A)_3_4-SCB-2 to MH-36(A)_3_4-SCB-1 at Local Road # 4 Zone A	m	package-01	24.20	90%	60%	13.068
18-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1961	Exacavtion,Sand bedding and Installation of UPVC pipe (Dia 300mm) Secondary Storm Line MH-32(A)_8-SCB-3 to MH-32(A)_8-SCB-2 at Local Road # 2 Zone A.	m	package-01	34.37	90%	60%	18.560
18-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1959	Exacavtion,Sand bedding and Installation of UPVC pipe (Dia 300mm) Secondary Storm Line MH-32(A)_9-SCB-3 to MH-32(A)_9-SCB-2 at Local Road # 2 Zone A.	m	package-01	34.37	90%	60%	18.560

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
18-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1958	Exacavtion,Sand bedding and Installation of UPVC pipe (Dia 300mm) Secondary Storm Line MH-36(A)_3_6_1-SCB-2 to MH-36(A)_3_6_1-SCB-1 at Local Road # 14 Zone A.	m	package-01	29.70	90%	60%	16.038
18-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1946	Inspection of Sand Backfill around & above of Secondary Pipe to Bottom of Sub Grade & Laying of Warning Tape from MH-32(A)_14_3-SCB-2 to MH-32(A)_14_3-DCB-1 at Collector Road # 01 Zone A.	m	package-01	31.50	90%	20%	5.670
18-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1935	Sand Bedding and Installation of UPVC Pipe (Dia 300mm) of Storm Secondary Line from Manhole MH-1(G)-SCB-2 to MH-1(G)-SCB-1 at Collector Road # 02 in Zone B	m	package-01	40.20	90%	50%	18.090
19-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1990	exacavtion ,Sand bedding and Installation of UPVC pipe (Dia 300mm) Secondary Storm Line from MH-36(A)_3_6_2-SCB-1 to MH-36(A)_6_2 at Local Road # 14 Zone A	m	package-01	9.70	90%	60%	5.238
17-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1795	Sand bedding and Installation of UPVC pipe (Dia 300mm) Secondary Storm Line MH- 59(A)_1-SCB-1 to MH-59(A)_1 at Collector Road # 01 Zone A.	m	package-01	1.85	90%	50%	0.833
17-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1617	Sand bedding and Installation of UPVC pipe (Dia 300mm) Secondary Storm Line MH-32(A)_14_3-SCB-2 to MH-32(A)_14_3-DCB-1 at Collector Road # 1 Zone A.	m	package-01	31.50	90%	50%	14.175
20-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2012	Excavation, Sand Bedding and Installation of UPVC Pipe (Dia 300mm) of Storm Catch Basin Line from Manhole MH-5(M)-SCB-1 to MH-5(M)-SCB-2 at Local Road # 25 in Zone B.	m	package-01	34.47	90%	60%	18.614
20-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2011	Excavation, Sand Bedding and Installation of UPVC Pipe (Dia 300mm) of Storm Catch Basin Line from Manhole MH-5(M) to MH-5(M)-SCB-1 at Local Road # 24 in Zone B.	m	package-01	18.57	90%	60%	10.028
20-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2010	Excavation, Sand Bedding and Installation of UPVC Pipe (Dia 300mm) of Storm Catch Basin Line from Manhole MH-5(M)-SCB-3 to MH-5(M)-SCB-4 at Local Road # 24 in Zone B.	m	package-01	40.00	90%	60%	21.600
20-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2009	Excavation, Sand Bedding and Installation of UPVC Pipe (Dia 300mm) of Storm Catch Basin Line from Manhole MH-5(M) to MH-5(M)-SCB-3 at Local Road # 24 in Zone B.	m	package-01	21.16	90%	60%	11.426
19-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1973	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade layer and Laying of Warning Tape of Catch Basin line from MH-4(M)-SCB-2 to MH-4(M)-SCB-3 at Local Road # 25 Zone B.	m	package-01	24.90	90%	20%	4.482
19-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1972	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade layer and Laying of Warning Tape of Catch Basin line from MH-4(M)-DCB-1 to MH-4(M)-SCB-2 at Local Road # 25 Zone B.	m	package-01	28.50	90%	20%	5.130
19-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1971	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade layer and Laying of Warning Tape of Catch Basin line from MH-3(M)-SCB-2 to MH-3(M)-SCB-3 at Local Road # 25 Zone B.	m	package-01	29.30	90%	20%	5.274

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
19-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1970	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade layer and Laying of Warning Tape of Catch Basin line from MH-3(M)-DCB-1 to MH-3(M)-SCB-2 at Local Road # 25 Zone B.	m	package-01	29.96	90%	20%	5.393
19-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1969	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade layer and Laying of Warning Tape of Catch Basin line from MH-2(M)-SCB-2 to MH-2(M)-SCB-3 at Local Road # 25 Zone B.	m	package-01	29.29	90%	20%	5.272
19-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1968	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade layer and Laying of Warning Tape of Catch Basin line from MH-2(M)-DCB-1 to MH-2(M)-SCB-2 at Local Road # 25 Zone B.	m	package-01	29.35	90%	20%	5.283
19-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1967	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade layer and Laying of Warning Tape of Catch Basin line from MH-1(M)-SCB-1 to MH-1(M)-SCB-2 at Local Road # 25 Zone B.	m	package-01	30.33	90%	20%	5.459
18-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1962	Sand bedding and Installation of UPVC pipe (Dia 300mm) Secondary Storm Line MH-58(A)_1-SCB-1 to MH-58(A)_1 at Collector Road # 1 Zone A.	m	package-01	25.53	90%	50%	11.489
16-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1926	Sand Bedding and Installation of UPVC pipe (Dia 300 mm) Secondary Storm line MH-32(A)_14_1-DCB-1 to MH-32(A)_14_1-SCB-2 at Collector Road # 01 Zone A	m	package-01	40.77	90%	50%	18.347
17-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1925	Inspection of Sand Backfill around & above of Secondary Pipe to Bottom of Sub Grade & Laying of Warning Tape from MH-32(A)_11_3-SCB-2 to MH-32(A)_11_3-DCB-1 at Collector Road # 01 Zone A.	m	package-01	41.53	90%	20%	7.475
17-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1924	Inspection of Sand Backfill around & above of Secondary Pipe to Bottom of Sub Grade & Laying of Warning Tape from MH-32(A)_11_4-SCB-4 to MH-32(A)_11_4-DCB-1 at Collector Road # 01 Zone A.	m	package-01	33.94	90%	20%	6.109
17-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1923	Inspection of Sand Backfill around & above of Secondary Pipe to Bottom of Sub Grade & Laying of Warning Tape from MH-32(A)_14_3-SCB-3 to MH-32(A)_14_3-SCB-2 at Collector Road # 01 Zone A.	m	package-01	31.76	90%	20%	5.717
17-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1922	Inspection of Sand Backfill around & above of Secondary Pipe to Bottom of Sub Grade & Laying of Warning Tape from MH-32(A)_14_4-SCB-2 to MH-32(A)_14_4-DCB-1 at Collector Road # 01 Zone A.	m	package-01	26.76	90%	20%	4.817
17-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1918	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade layer and Laying of Warning Tape of Catch Basin line from MH-1(Q)-SCB-2 to MH-1(Q)-SCB-1 at Arterial Road # 01 Zone B.	m	package-01	44.39	90%	20%	7.990
17-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1910	Excavation ,Sand bedding and Installation of UPVC pipe (Dia 300mm) Secondary Storm line from MH-36(A)_3_6_1-SCB-1 to MH-36(A)_3_6_1 at Local Road # 14 Zone A	m	package-01	4.20	90%	60%	2.268
16-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1896	Inspection of Secondary line Sand Backfill around & above of Secondary Pipe to Bottom of Sub Grade layer and Laying of Warning Tape from MH-32(A)_14_2-SCB-2 to MH-32(A)_14_2-DCB-1 at Collector Road # 01 Zone A.	m	package-01	34.24	90%	20%	6.163

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
15-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1886	Excavation ,Sand bedding and Installation of UPVC pipe Dia (300mm) Secondary Storm Line from MH-32(A)_14_2-SCB-3 to MH-32(A)_14_2-SCB-2 at Collector Road # 1 Zone A	m	package-01	29.28	90%	50%	13.176
15-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1885	Sand bedding and Installation of UPVC pipe Dia (300mm) Secondary Storm Line from MH-32(A)_14_3-SCB-3 to MH-32(A)_14_3-SCB-2 at Collector Road # 1 Zone A	m	package-01	31.76	90%	50%	14.292
24-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2099	Excavation ,sand bedding and Installation of UPVC pipe (Dia 300mm) Secondary Storm Line from MH-36(A)_3_2_1-SCB-2 to MH-36(A)_3_2_1-DCB-1 at Road 13 Zone A	m	package-01	29.71	90%	60%	16.043
24-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2098	Excavation ,sand bedding and Installation of UPVC pipe (Dia 300mm) Secondary Storm Line from MH-36(A)_3_2-SCB-2 to MH-36(A)_3_2-SCB-1 at Road 13 Zone A	m	package-01	29.96	90%	60%	16.178
24-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2097	Excavation ,sand bedding and Installation of UPVC pipe (Dia 300mm) Secondary Storm Line from MH-36(A)_3_2_1-SCB-3 to MH-36(A)_3_2_1-SCB-2 at Road 13 Zone A	m	package-01	24.79	90%	60%	13.387
26-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2017	Sand bedding and Installation of UPVC pipe (Dia 300mm) Secondary Storm Line MH-58(A)_1-SCB-2 to MH-58(A)_1 at Collector Road # 01 Zone A.	m	package-01	19.20	90%	50%	8.640
26-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2014	Sand bedding and Installation of UPVC pipe (dIA 300mm) Secondary Storm Line MH-59(A)-SCB-2 to MH-59(A) at Collector Road # 01 Zone A.	m	package-01	10.80	90%	50%	4.860
26-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2124	Excavation ,Sand bedding and Installation of UPVC pipe (Dia 300mm) Secondary Storm Line from MH-32(A)_9-SCB-2 to MH-32(A)_9-DCB-1 at Local road # 2 Zone A	m	package-01	30.29	90%	60%	16.357
25-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2121	Sand bedding and Installation of UPVC pipe (Dia 300mm) Secondary Storm Line from MH-58(A)-SCB-1 to MH-58(A) at Collector road # 1 Zone A	m	package-01	5.78	90%	50%	2.601
25-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2120	Sand bedding and Installation of UPVC pipe (Dia 300mm) Secondary Storm Line from MH-59(A)-SCB-1 to MH-59(A) at Collector road # 1 Zone A	m	package-01	20.48	90%	50%	9.216
25-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2119	Excavation,sand bedding and Installation of UPVC pipe (Dia 300mm) Secondary Storm Line from MH-32(A)_11_2-DCB-1 to MH-36(A)_11_2-SCB-2 at Collector road # 1 Zone A	m	package-01	14.26	90%	60%	7.700
24-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2103	Excavation ,sand bedding and Installation of UPVC pipe (Dia 300mm) Secondary Storm Line from MH-32(A)_16_7-SCB-2 to MH-36(A)_16_7-SCB-1 at Local Road # 4 Zone A	m	package-01	25.64	90%	60%	13.846
24-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2102	Excavation ,sand bedding and Installation of UPVC pipe (Dia 300mm) Secondary Storm Line from MH-32(A)_16_6-SCB-2 to MH-32(A)_16_6-SCB-1 at Local Road # 4 Zone A	m	package-01	29.77	90%	60%	16.076

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
26-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2137	Excavation ,Sand bedding and Installation of UPVC pipe (Dia 300mm) Secondary Storm Line A-36-3-2 from MH-36(A)_3_2_3-SCB-1 to MH-36(A)_3_2_3 at Local road # 13 Zone A	m	package-01	15.62	90%	60%	8.435
26-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2138	Excavation ,Sand bedding and Installation of UPVC pipe (Dia 300mm) Secondary Storm Line A-36-3-2 from MH-36(A)_3_2_3-SCB-2 to MH-36(A)_3_2_3-SCB-1 at Local road # 13 Zone A	m	package-01	17.93	90%	60%	9.682
26-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2139	Excavation ,Sand bedding and Installation of UPVC pipe (Dia 300mm) Secondary Storm Line A-36-3-2 from MH-36(A)_3_2_2-SCB-1 to MH-36(A)_3_2_2 at Local road # 13 Zone A	m	package-01	18.71	90%	60%	10.103
26-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2141	Excavation ,Sand bedding and Installation of UPVC pipe (Dia 300mm) Secondary Storm Line A-36-3-2 from MH-36(A)_3_2_2-SCB-2 to MH-36(A)_3_2_2-SCB-1 at Local road # 13 Zone A	m	package-01	34.74	90%	60%	18.760
26-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2140	Excavation ,Sand bedding and Installation of UPVC pipe (Dia 300mm) Secondary Storm Line A-36-3-2 from MH-36(A)_3_2_1-DCB-1 to MH-36(A)_3_2_1 at Local road # 13 Zone A	m	package-01	4.09	90%	60%	2.209
24-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2096	Excavation ,sand bedding and Installation of UPVC pipe (Dia 300mm) Secondary Storm Line from MH-36(A)_3_2-SCB-1 to MH-36(A)_3_2 at Road 13 Zone A	m	package-01	13.00	90%	60%	7.020
23-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2015	Sand bedding and Installation of UPVC pipe (Dia 300mm) Secondary Storm Line MH-59(A)-SCB-3 to MH-59(A)-SCB-2 at Collector Road # 01 Zone A.	m	package-01	28.92	90%	50%	13.014
29-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2155	Excavation, Sand Bedding and Installation of Secondary Storm Line MH-5(G)-DCB-1 to MH-5(G)-SCB-2 at Collector Road # 02 in Zone B	m	package-01	36.65	90%	60%	19.791
25-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2114	Inspection of Storm line Sand Backfill around & above of Storm Pipe to Bottom of Sub Grade & Laying of Warning Tape from MH-58(A)_1-SCB-1 to MH-58(A)_1 at Collector Road # 01 Zone A.	m	package-01	25.50	90%	20%	4.590
25-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2117	Excavation,sand bedding and Installation of UPVC pipe (Dia 300mm) Secondary Storm Line from MH-32(A)_16-SCB-1 to MH-32(A)_16_3 at local road # 11 Zone A	m	package-01	22.45	90%	60%	12.123
25-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2118	Excavation,sand bedding and Installation of UPVC pipe (Dia 300mm) Secondary Storm Line from MH-32(A)_16_3-SCB-2 to MH-32(A)_16_3-SCB-1 at local road # 11 Zone A	m	package-01	32.63	90%	60%	17.620
27-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2125	Sand bedding and Installation of UPVC pipe (Dia 300mm) Secondary Storm Line from MH-32(A)_16_2-SCB-2 to MH-32(A)_16_2-DCB-1 at Local road # 4 Zone A	m	package-01	43.38	90%	50%	19.521
27-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2143	Excavation, Sand Bedding and Installation of UPVC Pipe (Dia 300mm) of Storm Line from Manhole MH-9(Q)-SCB-1 to MH-9(Q)-SCB-2 at Arterial Road # 01 in Zone B	m	package-01	44.33	90%	60%	23.938

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
29-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2154	Sand Bedding and Installation of Secondary Storm Line MH-4(G)-SCB-2 to MH-4(G)-SCB-1 at Collector Road # 02 in Zone B	m	package-01	37.20	90%	50%	16.740
29-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2173	Excavation ,Sand bedding and Installation of UPVC pipe (Dia 300mm) Secondary Storm Line from MH-32(A)_16_3_1-SCB-2 to MH-32(A)_16_3_1-DCB-1 at Local road # 11 Zone A	m	package-01	18.17	90%	60%	9.812
29-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2174	Excavation ,Sand bedding and Installation of UPVC pipe (Dia 300mm) Secondary Storm Line from MH-32(A)_16_3_2-SCB-2 to MH-32(A)_16_3_2-DCB-1 at Local road # 11 Zone A	m	package-01	15.59	90%	60%	8.419
31-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1904	Excavation, Sand Bedding, Laying of Storm Secondary Line from MH-36(A)-3-4 to MH-36(A)-3-4-SCB-1 at Local Road # 14 Zone A	m	package-01	17.20	90%	60%	9.288
31-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2212	Excavation, Sand Bed, Laying of Storm Secondary Line from MH-5(G) to MH-5(G)-1-SCB-2 at Collector Road # 02 Zone B	m	package-01	51.39	90%	60%	27.751
31-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2213	Excavation, Sand Bed, Laying of Storm Secondary Line from MH-5(G)-1-SCB-1 to MH-5(G)-1-SCB-3 at Collector Road # 02 Zone B	m	package-01	49.40	90%	60%	26.676
31-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2214	Excavation, Sand Bed, Laying of Storm Secondary Line from MH-5(G)-2-SCB-1 to MH-5(G)-2-SCB-2 at Collector Road # 02 Zone B	m	package-01	49.40	90%	60%	26.676
10-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2360	Excavation ,sand bedding and Installation of UPVC pipe (Dia 300mm) Secondary storm line MH-32(A)_18-SCB-3 TO MH-32(A)_18 at Local Road # 10 Zone A	m	package-01	15.82	90%	60%	8.543
10-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2359	Excavation ,sand bedding and Installation of UPVC pipe (Dia 300mm) Secondary storm line MH-32(A)_18-SCB-4 TO MH-32(A)_18-SCB-3 at Local Road # 10 Zone A	m	package-01	26.78	90%	60%	14.461
10-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2358	Excavation ,sand bedding and Installation of UPVC pipe (Dia 300mm) Secondary storm line MH-36(A)_6_2-SCB-3 TO MH-36(A)_6_2-SCB-2 at Local Road # 08 Zone A	m	package-01	34.40	90%	60%	18.576
10-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2357	Excavation ,sand bedding and Installation of UPVC pipe (Dia 300mm) Secondary storm line MH-36(A)_6_2-SCB-2 TO MH-36(A)_6_2-DCB-1 at Local Road # 08 Zone A	m	package-01	26.78	90%	60%	14.461
03-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2260	Excavation, Sand bedding and Installation of UPVC pipe (Dia 300mm) Secondary Storm line MH-36(A)_6_6-SCB-1 to MH-36(A)_6_6 at Local Road # 8 Zone A	m	Package-01	4.59	90%	60%	2.479
03-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2261	Excavation, Sand bedding and Installation of UPVC pipe (Dia 300mm) Secondary Storm line MH-36(A)_6_7-SCB-1 to MH-36(A)_6_7 at Local Road # 8 Zone A	m	Package-01	3.24	90%	60%	1.750

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
03-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2262	Excavation, Sand bedding and Installation of UPVC pipe (Dia 300mm) Secondary Storm line MH-36(A)_6_6-SCB-2 to MH-36(A)_6_6-SCB-1 at Local Road # 8 Zone A	m	Package-01	32.02	90%	60%	17.291
03-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2269	Inspection of Storm line Sand Backfill around & above of Storm Pipe to Bottom of Sub Grade & Laying of Warning Tape from MH-32(A)_16_6-SCB-2 to MH-32(A)_16_6-SCB-1 at Local Road # 4 Zone A.	m	Package-01	29.77	90%	20%	5.359
03-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2270	Inspection of Storm line Sand Backfill around & above of Storm Pipe to Bottom of Sub Grade & Laying of Warning Tape from MH-32(A)_16_7-SCB-2 to MH-32(A)_16_7-SCB-1 at Local Road # 4 Zone A.	m	Package-01	25.64	90%	20%	4.615
03-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2271	Inspection of Storm line Sand Backfill around & above of Storm Pipe to Bottom of Sub Grade & Laying of Warning Tape from MH-32(A)_16_2-SCB-2 to MH-32(A)_16_2-DCB-1 at Local Road # 4 Zone A.	m	Package-01	43.38	90%	20%	7.808
03-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2272	Inspection of Storm line Sand Backfill around & above of Storm Pipe to Bottom of Sub Grade & Laying of Warning Tape from MH-32(A)_16_3-SCB-2 to MH-32(A)_16_3-SCB-1 at Local Road # 11 Zone A.	m	Package-01	32.63	90%	20%	5.873
03-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2273	Inspection of Storm line Sand Backfill around & above of Storm Pipe to Bottom of Sub Grade & Laying of Warning Tape from MH-32(A)_16_3-SCB-1 to MH-32(A)_16_3 at Local Road # 11 Zone A.	m	Package-01	22.45	90%	20%	4.041
05-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2280	Inspection of Storm line Sand Backfill around & above of Storm Pipe to Bottom of Sub Grade & Laying of Warning Tape from MH-32(A)_16_3_1-SCB-2 to MH-32(A)_16_3_1-DCB-1 at Local Road # 11 Zone A.	m	Package-01	18.17	90%	20%	3.271
05-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2281	Inspection of Storm line Sand Backfill around & above of Storm Pipe to Bottom of Sub Grade & Laying of Warning Tape from MH-32(A)_16_3_2-SCB-2 to MH-32(A)_16_3_2-DCB-1 at Local Road # 11 Zone A.	m	Package-01	15.59	90%	20%	2.806
06-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2282	Excavation, Sand Bedding and Installation of UPVC Pipe (Dia 300mm) of Storm Catch Basin Line from Manhole MH-2(K)-SCB-1 to MH-2(K)-SCB-2 at local Road # 23 in Zone B	m	Package-01	34.01	90%	60%	18.365
06-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2283	Excavation, Sand Bedding and Installation of UPVC Pipe (Dia 300mm) of Storm Catch Basin Line from Manhole MH-2(K)-SCB-2 to MH-2(K)-SCB-3 at local Road # 23 in Zone B	m	Package-01	33.90	90%	60%	18.306
06-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2296	Excavation, Sand bedding and Installation of UPVC pipe (Dia 300mm) Secondary Storm line from MH-36(A)_6_4-SCB-1 to MH-36(A)_6_4 at Local Road # 8 Zone A	m	Package-01	5.32	90%	60%	2.873
06-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2297	Excavation, Sand bedding and Installation of UPVC pipe (Dia 300mm) Secondary Storm line from MH-36(A)_6_4-SCB-2 to MH-36(A)_6_4-SCB-1 at Local Road # 8 Zone A	m	Package-01	20.47	90%	60%	11.054
06-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2298	Excavation, Sand bedding and Installation of UPVC pipe (Dia 300mm) Secondary Storm line from MH-36(A)_6_4-SCB-3 to MH-36(A)_6_4-SCB-2 at Local Road # 8 Zone A	m	Package-01	19.78	90%	60%	10.681

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
06-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2299	Excavation, Sand bedding and Installation of UPVC pipe (Dia 300mm) Secondary Storm line from MH-36(A)_6_5-SCB-1 to MH-36(A)_6_5 at Local Road # 8 Zone A	m	Package-01	4.41	90%	60%	2.381
06-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2300	Excavation, Sand bedding and Installation of UPVC pipe (Dia 300mm) Secondary Storm line from MH-36(A)_6_5-SCB-2 to MH-36(A)_6_5-SCB-1 at Local Road # 8 Zone A	m	Package-01	40.47	90%	60%	21.854
08-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2312	Sand bedding and Installation of UPVC pipe (Dia 300mm) Storm line from MH-32(A)_16-SCB-5 to MH-32(A)_16-SCB-4 at local road # 4 Zone A	m	Package-01	29.40	90%	50%	13.230
07-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2315	Excavation, sand bedding and Installation of UPVC pipe (Dia 300mm) Secondary storm line from MH-36(A)_6_3-SCB-2 to MH-36(A)_6_3-DCB-1 at local road # 08 Zone A	m	Package-01	30.48	90%	60%	16.459
07-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2316	Excavation, sand bedding and Installation of UPVC pipe (Dia 300mm) Secondary storm line from MH-36(A)_6_3-SCB-3 to MH-36(A)_6_3-SCB-2 at local road # 08 Zone A	m	Package-01	29.57	90%	60%	15.968
08-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2325	Excavation, Sand Bedding and Installation of UPVC Pipe (Dia 300mm) of Storm Line from Manhole MH-1(K)-SCB-1 to MH-1(K)-SCB-2 at local Road # 23 in Zone B	m	Package-01	34.01	90%	60%	18.365
08-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2326	Sand bedding and Installation of UPVC pipe (Dia 300mm) Storm line from MH-32(A)_16-SCB-4 to MH-32(A)_16-DCB-3 at local road # 4 Zone A	m	Package-01	28.49	90%	50%	12.821
08-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2327	Sand bedding and Installation of UPVC pipe (Dia 300mm) Storm line from MH-32(A)_16_1-DCB-2 to MH-32(A)_16_1-SCB-1 at local road # 4 Zone A	m	Package-01	52.26	90%	50%	23.517
08-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2329	Excavation, Sand bedding and Installation of UPVC pipe (Dia 300mm) Storm line from MH-32(A)_18_2-SCB-1 to MH-32(A)_18_2 at local road # 10 Zone A	m	Package-01	2.36	90%	60%	1.274
08-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2330	Excavation, Sand bedding and Installation of UPVC pipe (Dia 300mm) Storm line from MH-32(A)_18_2-SCB-2 to MH-32(A)_18_2-SCB-1 at local road # 10 Zone A	m	Package-01	22.50	90%	60%	12.150
08-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2331	Excavation, Sand bedding and Installation of UPVC pipe (Dia 300mm) Storm line from MH-32(A)_18_1-SCB-2 to MH-32(A)_18_1-SCB-1 at local road # 10 Zone A	m	Package-01	35.13	90%	60%	18.970
09-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2340	Excavation, sand bedding and Installation of UPVC pipe (Dia 300mm) Secondary Storm Line from MH-32(A)_16_3_2-SCB-3 to MH-32(A)_16_3_2-SCB-2 at local road # 11 Zone A	m	Package-01	29.91	90%	60%	16.151
12-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2132	Inspection of Storm line Sand Backfill around & above of Storm Pipe to Bottom of Sub Grade & Laying of Warning Tape from MH-59(A)-SCB-3 to MH-59(A)-SCB-2 at Collector Road # 01 Zone A.	m	Package-01	28.92	90%	20%	5.206

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
12-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2133	Inspection of Storm line Sand Backfill around & above of Storm Pipe to Bottom of Sub Grade & Laying of Warning Tape from MH-58(A)-SCB-2 to MH-58(A)-SCB-1 at Collector Road # 01 Zone A.	m	Package-01	30.32	90%	20%	5.458
13-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2373	Excavation, Sand Bedding and Installation of UPVC Pipe (Dia 300mm) of Storm Line from Manhole MH-5(M)-2-SCB-1 to MH-5(M)-2-SCB-2 at local Road # 26 in Zone B	m	Package-01	32.25	90%	60%	17.415
13-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2374	Excavation, Sand Bedding and Installation of UPVC Pipe (Dia 300mm) of Storm Line from Manhole MH-5(M)-3-SCB-1 to MH-5(M)-3-SCB-2 at local Road # 26 in Zone B	m	Package-01	24.35	90%	60%	13.149
12-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2129	Inspection of Storm line Sand Backfill around & above of Storm Pipe to Bottom of Sub Grade & Laying of Warning Tape from MH-59(A)_1-SCB-1 to MH-59(A)_1 at Collector Road # 01 Zone A.	m	Package-01	1.85	90%	20%	0.333
12-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2130	Inspection of Storm line Sand Backfill around & above of Storm Pipe to Bottom of Sub Grade & Laying of Warning Tape from MH-59(A)_1-SCB-2 to MH-59(A)_1-SCB-1 at Collector Road # 01 Zone A.	m	Package-01	22.90	90%	20%	4.122
12-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2131	Inspection of Storm line Sand Backfill around & above of Storm Pipe to Bottom of Sub Grade & Laying of Warning Tape from MH-59(A)-SCB-2 to MH-59(A) at Collector Road # 01 Zone A.	m	Package-01	10.80	90%	20%	1.944
13-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2341	Sand bedding and Installation of UPVC pipe (Dia 300mm) Secondary Storm Line from MH-32(A)_16_1-SCB-1 to MH-32(A)_16_1 at local road # 04 Zone A	m	Package-01	3.90	90%	50%	1.755
13-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2363	Excavation, Sand Bedding and Installation of UPVC Pipe (Dia 300mm) of Storm Line From Manhole MH-36(A)_6_1-DCB-1 to MH-36(A)_6_1-SCB-2 at Local Road # 08 in Zone A	m	Package-01	23.77	90%	60%	12.836
13-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2364	Excavation, Sand Bedding and Installation of UPVC Pipe (Dia 300mm) of Storm Line from Manhole MH-36(A)_6_1-SCB-2 to MH-36(A)_6_1-SCB-3 at Local Road # 08 in Zone A	m	Package-01	34.46	90%	60%	18.608
13-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2372	Excavation, Sand Bedding and Installation of UPVC Pipe (Dia 300mm) of Storm Line from MH-32(A)_16_5-SCB-2 to MH-32(A)_16_5-SCB-1 at Local Road # 12 in Zone A	m	Package-01	34.54	90%	60%	18.652
14-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2328	Excavation,Sand bedding and Installation of UPVC pipe (Dia 300mm) Storm line from MH-32(A)_18_1-SCB-1 TO MH-32(A)_18_1 at local road # 10 Zone A	m	Package-01	4.53	90%	60%	2.446
14-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2392	Excavation,Sand bedding and Installation of UPVC pipe (Dia 300mm) Secondary Storm Line MH-36(A)_8-SCB-4 TO MH-36(A)_8 Local Road # 7 Zone A	m	Package-01	16.91	90%	60%	9.131
14-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2393	Excavation,Sand bedding and Installation of UPVC pipe (Dia 300mm) Secondary Storm Line MH-36(A)_8-SCB-5 TO MH-36(A)_8-SCB-4 Local Road # 7 Zone A	m	Package-01	36.78	90%	60%	19.861
20-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2458	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade layer and Laying of Warning Tape of Strom Catch Basin line from MH-1(C)-SCB-2 to MH-1(C)-SCB-1 at Collector Road # 02 Zone B.	m	Package-01	50.38	90%	20%	9.068
20-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2459	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade layer and Laying of Warning Tape of Strom Catch Basin line from MH-2(C)-SCB-2 to MH-2(C)-SCB-1 at Collector Road # 02 Zone B.	m	Package-01	34.64	90%	20%	6.235

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
20-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2460	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade layer and Laying of Warning Tape of Strom Catch Basin line from MH-1(G)-SCB-2 to MH-1(G)-SCB-1 at Collector Road # 02 Zone B.	m	Package-01	40.20	90%	20%	7.236
21-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2473	Sand Bedding and Installation of UPVC Pipe (Dia 300mm) of Storm Line from Manhole MH-3(G)-SCB-1 to MH-3(G)-SCB-2 at Collector Road # 02 in Zone B	m	Package-01	37.20	90%	50%	16.740
20-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1788-1	Excavation, Sand Bedding and Installation of UPVC Pipe (Dia 300mm) of Storm Secondary Line from Manhole MH-4(M)-DCB-1 to MH-4(M)-SCB-2 at local Road # 25 in Zone B	m	Package-01	28.50	90%	60%	15.390
15-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1769-1	Laying and Installation of UPVC pipe (Dia 400mm) Secondary Storm Line MH-59 (A)_1 at Collector Road # 01 Zone A.	m	Package-01	1.90	90%	45%	0.770
19-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1768-1	Sand bedding Secondary Storm Line MH- 59(A)_1-SCB-1 to MH-59(A)_1 at Collector Road # 01 Zone A.	m	Package-01	1.90	90%	5%	0.086
10-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2054-1	Inspection of Sand Backfill around & above of Secondary Pipe to Bottom of Sub Grade & Laying of Warning Tape from MH-32 (A)_14_2-SCB-3 to MH-32(A) 14 2-SCB-2 at Collector Road # 01 Zone A.	m	Package-01	29.28	90%	20%	5.270
10-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2083-1	Inspection of Storm line Sand Backfill around & above of Storm Pipe to Bottom of Sub Grade & Laying of Warning Tape from MH-32(A)_14_1-SCB-2 to MH-32(A)_14_1-DCB-1 at Collector Road # 01 Zone A.	m	Package-01	40.77	90%	20%	7.339
27-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2515	Inspection of Secondary line Sand Backfill around & above of Secondary Pipe to Bottom of Sub Grade layer and Laying of Warning Tape from MH-32(A) 18-SCB-4 to MH-32(A) 18-SCB-3 at Local Road # 10 Zone A.	m	Package-01	26.78	90%	20%	4.820
27-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2514	Inspection of Secondary line Sand Backfill around & above of Secondary Pipe to Bottom of Sub Grade layer and Laying of Warning Tape from MH-32(A) 18 2-SCB-2 to MH-32(A) 18 2-SCB-1 at Local Road # 10 Zone A.	m	Package-01	22.50	90%	20%	4.050
27-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2513	Inspection of Secondary line Sand Backfill around & above of Secondary Pipe to Bottom of Sub Grade layer and Laying of Warning Tape from MH-32(A) 18 1-SCB-2 to MH-32(A) 18 1-SCB-1 at Local Road # 10 Zone A.	m	Package-01	35.13	90%	20%	6.323
27-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2512	Inspection of Secondary line Sand Backfill around & above of Secondary Pipe to Bottom of Sub Grade layer and Laying of Warning Tape from MH-32(A)_18_2-SCB-1 to MH-32(A)_18_2 at Local	m	Package-01	2.36	90%	20%	0.425
27-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2511	Inspection of Secondary line Sand Backfill around & above of Secondary Pipe to Bottom of Sub Grade layer and Laying of Warning Tape from MH-32(A) 18-SCB-3 to MH-32(A) 18 at Local Road # 10 Zone A.	m	Package-01	15.82	90%	20%	2.848
27-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2510	Inspection of Secondary line Sand Backfill around & above of Secondary Pipe to Bottom of Sub Grade layer and Laying of Warning Tape from MH-32(A) 18 1-SCB-1 to MH-32(A) 18 1 at Local Road # 10 Zone A.	m	Package-01	4.53	90%	20%	0.815
27-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2506	Excavation, sand bedding and laying UPVC pipe (Dia 300mm) Secondary storm From MH-36(A)_8_4-SCB-3 to MH-36(A)_8_4-SCB-2 at Road # 7 Zone A	m	Package-01	27.92	90%	60%	15.077
26-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2505	Excavation, sand bedding and laying UPVC pipe (Dia 300mm) Secondary storm From MH-36(A)_8_4-SCB-2 to MH-36(A)_8_4-SCB-1 at Road # 7 Zone A	m	Package-01	29.71	90%	60%	16.043
26-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2504	Excavation, sand bedding and laying UPVC pipe (Dia 300mm) Secondary storm From MH-36(A)_8_4-SCB-1 to MH-36(A)_8_4 at Road # 7 Zone A	m	Package-01	2.35	90%	60%	1.269
26-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2502	Excavation, Sand Bedding and Installation of UPVC Pipe (Dia 300mm) of Storm Line from Manhole MH-1(L)-SCB-1 to MH-1(L)-SCB-2 at Collector Road # 02 in Zone B	m	Package-01	49.40	90%	60%	26.676
26-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2501	Excavation, Sand Bedding and Installation of UPVC Pipe (Dia 300mm) of Storm Line from Manhole MH-3(L)-SCB-1 to MH-3(L)-SCB-2 at Collector road # 02 in Zone B	m	Package-01	44.42	90%	60%	23.987
24-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2500	Excavation, sand bedding and laying UPVC pipe (Dia 300mm) Secondary storm From MH-36(A)_8_3-SCB-3 to MH-36(A)_8_3-SCB-2 at Road # 7 Zone A	m	Package-01	29.44	90%	60%	15.898
24-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2499	Excavation, sand bedding and Installation of UPVC pipe (Dia 300mm) Secondary storm .From MH-36(A)_8_3.SCB-2 to Mh-36(A)_8_3-SCB-1 at Road # 7 Zone A	m	Package-01	24.38	90%	60%	13.165
24-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2498	Excavation, sand bedding and Installation of UPVC pipe (Dia 300mm) Secondary storm From MH-36(A)_8_3-SCB-1 to MH-36(A)_8_3 atRoad 07. Zone A	m	Package-01	2.36	90%	60%	1.274
24-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2497	Excavation, Sand Bedding and Installation of UPVC Pipe (Dia 300mm) of Storm Line From Manhole MH-2(L)-SCB-1 to MH-2(L)-SCB-2 at Collector Road # 02 in Zone B	m	Package-01	44.78	90%	60%	24.181
26-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2495	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade layer and Laying of Warning Tape of Strom Catch Basin line from MH-5(G)-SCB-2 to MH-5(G)-DCB-1 at Collector Road # 02 Zone B.	m	Package-01	36.65	90%	20%	6.597
26-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2494	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade layer and Laying of Warning Tape of Strom Catch Basin line from MH-5(G) 1-SCB-3 to MH-5(G) 1-SCB-1 at Collector Road # 02 Zone B.	m	Package-01	49.40	90%	20%	8.892

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
26-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2492	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade layer and Laying of Warning Tape of Strom Catch Basin line from MH-5(G) 2-SCB-2 to MH-5(G) 2-SCB-1 at Collector Road # 02 Zone B	m	Package-01	49.40	90%	20%	8.892
21-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2489	Excavation, sand bedding and Installation of UPVC pipe (300mm) Secondary storm line MH-32(A)_16_5_1-SCB-1 TO MH-32(A)_16_5_1 at Local Road # 12 Zone A	m	Package-01	2.51	90%	60%	1.355
21-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2486	Excavation, sand bedding and Installation of UPVC pipe (300mm) Secondary storm line MH-32(A)_16_5_2-SCB-1 TO MH-32(A)_16_5_2 at Local Road # 12 Zone A	m	Package-01	2.53	90%	60%	1.366
21-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2485	Excavation, sand bedding and Installation of UPVC pipe (300mm) Secondary storm line MH-32(A)_16_5_2-SCB-3 TO MH-32(A)_16_5_2-SCB-2 at Local Road # 12 Zone A	m	Package-01	24.39	90%	60%	13.171
21-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2484	Excavation, sand bedding and Installation of UPVC pipe (300mm) Secondary storm line MH-32(A)_16_5_2-SCB-2 TO MH-32(A)_16_5_2-SCB-1 at Local Road # 12 Zone A	m	Package-01	26.00	90%	60%	14.040
19-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2454	Excavation,sand bedding and Installation of UPVC pipe (300mm) Secondary storm line MH-36A)_8_2-SCB-3 TO MH-36(A)_8_2-SCB-2 at Local Road # 7 Zone A	m	Package-01	29.01	90%	60%	15.665
19-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2453	Excavation,sand bedding and Installation of UPVC pipe (300mm) Secondary storm line MH-36A)_8_2-SCB-2 TO MH-36(A)_8_2-SCB-1 at Local Road # 7 Zone A	m	Package-01	23.30	90%	60%	12.582
19-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2452	Excavation,sand bedding and Installation of UPVC pipe (300mm) Secondary storm line MH-36A)_8_1-SCB-3 TO MH-36(A)_8_1-SCB-2 at Local Road # 7 Zone A	m	Package-01	29.44	90%	60%	15.898
19-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2451	Excavation,sand bedding and Installation of UPVC pipe (300mm) Secondary storm line MH-36A)_8_1-SCB-2 TO MH-36(A)_8_1-SCB-1 at Local Road # 7 Zone A	m	Package-01	23.33	90%	60%	12.598
19-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2450	Excavation,sand bedding and Installation of UPVC pipe (300mm) Secondary storm line MH-36A)_8_2-SCB-1 TO MH-36(A)_8_2 at Local Road # 7 Zone A	m	Package-01	2.37	90%	60%	1.280
19-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2449	Excavation,sand bedding and Installation of UPVC pipe (300mm) Secondary storm line MH-36A)_8_1-SCB-1 TO MH-36(A)_8_1 at Local Road # 7 Zone A	m	Package-01	2.38	90%	60%	1.285
17-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2418	Excavation, Sand Bedding and Installation of UPVC Pipe (Dia 300mm) of Storm Line From Manhole MH-1(N)-SCB-1 to MH-1(N)-SCB-2 at Collector Road # 02 in Zone B	m	Package-01	50.19	90%	60%	27.103
16-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2417	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade layer and Laying of Warning Tape of Strom Catch Basin line from MH-9(Q)-SCB-2 to MH-9(Q)-SCB-1 at Arterial Road # 01 Zone B.	m	Package-01	44.33	90%	20%	7.979
16-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2416	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade layer and Laying of Warning Tape of Strom Catch Basin line from MH-2(F)_1-SCB-2 to MH-2(F)_1-SCB-1 at Local Road # 25 Zone B.	m	Package-01	41.57	90%	20%	7.483
16-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2415	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade layer and Laying of Warning Tape of Strom Catch Basin line from MH-2(F) 1-SCB-3 to MH-2(F) 1-SCB-1 at Local Road # 25 Zone B.	m	Package-01	33.80	90%	20%	6.084
15-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2399	Excavation,sand bedding and Installation of UPVC pipe (300mm) Secondary storm line MH-32(A)_16_5_1-SCB-3 TO MH-32(A)_16_5_SCB-2 at Local Road # 12 Zone A	m	Package-01	26.40	90%	60%	14.256
14-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2390	Excavation, Sand Bedding and Installation of UPVC Pipe (Dia 300mm) of Storm Line from Manhole MH-2(N)-SCB-1 to MH-2(N)-SCB-2 at Collector Road # 02 in Zone B	m	Package-01	49.66	90%	60%	26.816
15-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2398	Excavation,sand bedding and Installation of UPVC pipe (300mm) Secondary storm line MH- 32(A)_16_5_1-SCB-2 TO MH-32(A)_16_5_SCB-1 at Local Road # 12 Zone A	m	Package-01	25.93	90%	60%	14.002
27-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2516	Excavation,Sand bedding and Installation of UPVC pipe (Dia 300mm) Secondary Storm MH-36(A)_8_5-SCB-1 To MH-36(A)_8_5 at Local Road # 7 Zone A	m	Package-01	2.08	90%	60%	1.123
27-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2517	Excavation,Sand bedding and Installation of UPVC pipe (Dia 300mm) Secondary Storm MH-36(A)_8_5-SCB-2 to MH-36(A)_8_5-SCB-1 at Local Road # 7 Zone A	m	Package-01	22.14	90%	60%	11.956
27-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2518	Sand bedding and Installation of UPVC pipe (Dia 300mm) Secondary Storm Line MH- 32(A)_16_3-SCB-3 to MH-32(A)_16_3 at Local Road # 4 Zone A.	m	Package-01	17.90	90%	50%	8.055
28-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2532	Excavation, sand bedding and laying UPVC pipe (Dia 300mm) Secondary storm From MH-53(A)-SCB-5 to MH-53(A)-SCB-4 at Road # 7 Zone A	m	Package-01	37.66	90%	60%	20.336
28-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2533	Excavation, sand bedding and laying UPVC pipe (Dia 300mm) Secondary storm From MH-53(A)_1-SCB-1 to MH-53(A) 1 at Road #7 Zone A	m	Package-01	6.48	90%	60%	3.499
28-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2534	Excavation, sand bedding and laying UPVC pipe (Dia 300mm) Secondary storm From MH-53(A)_1-SCB-2 to MH-53(A)_1-SCB-1 at Road # 7 Zone A	m	Package-01	33.32	90%	60%	17.993

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
26-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2191	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade layer and Laying of Warning Tape of Strom Catch Basin line from MH-5(M)-SCB-3 to MH-5(M)-SCB-4 at Local Road # 24 Zone B.	m	Package-01	40.00	90%	20%	7.200
26-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2190	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade layer and Laying of Warning Tape of Strom Catch Basin line from MH-5(M)-SCB-1 to MH-5(M)-SCB-2 at Local Road # 25 Zone B.	m	Package-01	34.47	90%	20%	6.205
26-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2189	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade layer and Laying of Warning Tape of Strom Catch Basin line from MH-5(M) to MH-5(M)-SCB-1 at Local Road # 24 Zone B.	m	Package-01	18.57	90%	20%	3.343
26-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2188	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade layer and Laying of Warning Tape of Strom Catch Basin line from MH-5(M) to MH-5(M)-SCB-3 at Local Road # 24 Zone B.	m	Package-01	21.16	90%	20%	3.809
18-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1960	Exacavtion,Sand bedding and Installation of UPVC pipe (Dia 300mm) Secondary Storm Line MH-32(A)_8-SCB-2 to MH-32(A)_8-DCB-1 at Local Road # 2 Zone A.	m	Package-01	28.38	90%	60%	15.325
30-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1444	Excavation of Secondary Storm Line MH-32(A)_14_4-SCB-2 to MH-32(A)_14_4-DCB-1 at Collector Road # 4 Zone A.	m	Package-01	26.76	90%	10%	2.408
08-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2597	Excavation, Sand Bedding and Installation of UPVC pipe (Dia 300mm) of Storm Line from Manhole MH-32(A)_24-SCB-2 to MH-32(A)_24-SCB-3 at local Road # 03 in Zone A	m	Package-01	32.22	90%	60%	17.399
08-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2596	Excavation, Sand Bedding and Installation of UPVC pipe (Dia 300mm) of Storm Line from Manhole MH-32(A)_25-SCB-2 to MH-32(A)_25-SCB-3 at local Road # 03 in Zone A	m	Package-01	31.40	90%	60%	16.956
08-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2595	Excavation, Sand Bedding and Installation of UPVC pipe (Dia 300mm) of Storm Line from Manhole MH-32(A)_25-DCB-1 to MH-32(A)_25-SCB-2 at local Road # 03 in Zone A	m	Package-01	31.23	90%	60%	16.864
08-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2594	Excavation, Sand Bedding and Installation of UPVC pipe (Dia 300mm) of Storm Line from Manhole MH-32(A)_26-DCB-1 to MH-32(A)_26-SCB-2 at local Road # 03 in Zone A	m	Package-01	29.13	90%	60%	15.730
08-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2593	Excavation, Sand Bedding and Installation of UPVC pipe (Dia 300mm) of Storm Line from Manhole MH-32(A)_26-SCB-2 to MH-32(A)_26-SCB-3 at local Road # 03 in Zone A	m	Package-01	32.38	90%	60%	17.485
04-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2583	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade layer and Laying of Warning Tape of Strom Catch Basin line from MH-3(L)-SCB-1 to MH-3(L)-SCB-2 at Collector Road # 02 Zone B.	m	Package-01	44.42	90%	20%	7.996
04-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2582	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade layer and Laying of Warning Tape of Strom Catch Basin line from MH-2(L)-SCB-1 to MH-2(L)-SCB-2 at Collector Road # 02 Zone B.	m	Package-01	44.78	90%	20%	8.060
04-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2581	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade layer and Laying of Warning Tape of Strom Catch Basin line from MH-1(L)-SCB-1 to MH-1(L)-SCB-2 at Collector Road # 02 Zone B.	m	Package-01	49.40	90%	20%	8.892
04-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2574	Inspection of Storm line Sand Backfill around & above of Storm Pipe to Bottom of Sub Grade & Laying of Warning Tape from MH-32(A)_16-SCB-4 to MH-32(A)_16-DCB-3 at Local Road # 4 Zone A.	m	Package-01	28.49	90%	20%	5.128
03-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2572	Inspection of Storm line Sand Backfill around & above of Storm Pipe to Bottom of Sub Grade & Laying of Warning Tape from MH-32(A)_16-SCB-5 to MH-32(A)_16-SCB-4 at Local Road # 4 Zone A.	m	Package-01	29.40	90%	20%	5.292
03-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2571	Inspection of Storm line Sand Backfill around & above of Storm Pipe to Bottom of Sub Grade & Laying of Warning Tape from MH-32(A)_16_3-SCB-4 to MH-32(A)_16_3-SCB-3 at Local Road #4 Zone A.	m	Package-01	38.76	90%	20%	6.977
03-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2570	Inspection of Storm line Sand Backfill around & above of Storm Pipe to Bottom of Sub Grade & Laying of Warning Tape from MH-32(A)_16_1-SCB-1 to MH-32(A)_16_1-DCB-2 at Local Road # 4 Zone A.	m	Package-01	52.26	90%	20%	9.407

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
03-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2568	Inspection of Storm line Sand Backfill around & above of Storm Pipe to Bottom of Sub Grade & Laying of Warning Tape from MH-32(A)_16_1-SCB-1 to MH-32(A)_16_1 at Local Road # 4 Zone A.	m	Package-01	3.90	90%	20%	0.702
14-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2636	Excavation, Sand Bedding and Installation of UPVC Pipe (Dia 300mm) of Storm Catch Basin Line From Manhole MH-32(A)_24-DCB-1 to MH-32(A)_24-SCB-2 at local road # 03 in Zone A	m	Package-01	28.96	90%	60%	15.638
14-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2635	Excavation, Sand Bedding and Installation of UPVC Pipe (Dia 300mm) of Storm Catch Basin Line From Manhole MH-32(A)-27 to MH-32(A)_27-SCB-1 at local road # 03 in Zone A	m	Package-01	3.57	90%	60%	1.928
14-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2634	Excavation, Sand Bedding and Installation of UPVC Pipe (Dia 300mm) of Storm Catch Basin Line From Manhole MH-32(A)_27-SCB-1 to MH-32(A)_27-SCB-2 at local road # 03 in Zone A	m	Package-01	20.42	90%	60%	11.027
14-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2633	Excavation, Sand Bedding and Installation of UPVC Pipe (Dia 300mm) of Storm Catch Basin Line From Manhole MH-63(A)-SCB-1 to MH-63(A)-SCB-2 at local road # 03 in Zone A	m	Package-01	16.05	90%	60%	8.667
14-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2632	Excavation, Sand Bedding and Installation of UPVC Pipe (Dia 300mm) of Storm Catch Basin Line From Manhole MH-62(A)-SCB-1 to MH-62(A)-SCB-2 at local road # 03 in Zone A	m	Package-01	33.68	90%	60%	18.187
14-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2631	Excavation, Sand Bedding and Installation of UPVC Pipe (Dia 300mm) of Storm Catch Basin Line From Manhole MH-61(A)-SCB-1 to MH-61(A)-SCB-2 at local road # 03 in Zone A	m	Package-01	34.69	90%	60%	18.733
14-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2630	Excavation, Sand Bedding and Installation of UPVC Pipe (Dia 300mm) of Storm Catch Basin Line From Manhole MH-60(A)-SCB-1 to MH-60(A)-SCB-2 at local road # 03 in Zone A	m	Package-01	34.69	90%	60%	18.733
15-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2648	Inspection of Secondary line Sand Backfill around & above of Secondary Pipe to Bottom of Sub Grade layer and Laying of Warning Tape from MH-32(A)_25-SCB-2 to MH-32(A)_25-DCB-1 at Local Road # 03 Zone A.	m	Package-01	31.23	90%	20%	5.621
15-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2647	Inspection of Secondary line Sand Backfill around & above of Secondary Pipe to Bottom of Sub Grade layer and Laying of Warning Tape from MH-32(A)_25-SCB-3 to MH-32(A)_25-SCB-2 at Local Road # 03 Zone A.	m	Package-01	31.40	90%	20%	5.652
14-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2612	Excavation, sand bedding and installation ofSecondary Storm Line MH-32(A)_23-DCB-1 toMH-32(A)-23-SCB-2 at Local Road # 03 Zone A.	m	Package-01	30.28	90%	60%	16.351
14-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2611	Excavation, sand bedding and installation ofSecondary Storm Line MH-32(A)_23-SCB-2 to MH-32(A)-23-SCB-3 at Local Road # 03 Zone A.	m	Package-01	31.40	90%	60%	16.956
17-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2661	Excavation, Sand Bedding and Installation of UPVC Pipe (Dia 300mm) of Storm Line from MH-32(A)_22-SCB-2 to MH-32(A)_22-SCB-3 at Local Road # 03 Zone A.	m	Package-01	34.75	90%	60%	18.765
17-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2662	Excavation, Sand Bedding and Installation of UPVC Pipe (Dia 300mm) of Storm Line from MH-32(A)_22-DCB-1 to MH-32(A)_22-SCB-2 at Local Road # 03 Zone A.	m	Package-01	26.69	90%	60%	14.413
17-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2663	Excavation, Sand Bedding and Installation of UPVC Pipe (Dia 300mm) of Storm Line from MH-32(A)_21-DCB-5 to MH-32(A)_21-SCB-6 at Local Road # 03 Zone A.	m	Package-01	34.17	90%	60%	18.452
17-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2665	Excavation, Sand Bedding and Installation of UPVC Pipe (Dia 300mm) of Storm Line from MH-32(A)_21 to MH-32(A)_21-SCB-4 at Local Road # 03 Zone A.	m	Package-01	6.76	90%	60%	3.650
17-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2666	Excavation, Sand Bedding and Installation of UPVC Pipe (Dia 300mm) of Storm Line from MH-32(A)_21 to MH-32(A)_21-SCB-1 at Local Road # 03 Zone A.	m	Package-01	5.45	90%	60%	2.943
17-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2667	Excavation, Sand Bedding and Installation of UPVC Pipe (Dia 300mm) of Storm Line from MH-32(A)_21-SCB-1 to MH-32(A)_21-SCB-2 at Local Road # 03 Zone A.	m	Package-01	32.11	90%	60%	17.339

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
17-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2668	Excavation, Sand Bedding and Installation of UPVC Pipe (Dia 300mm) of Storm Line from MH-32(A)_21-SCB-2 to MH-32(A)_21-SCB-3 at Local Road # 03 Zone A.	m	Package-01	31.08	90%	60%	16.783
17-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2669	Excavation, Sand Bedding and Installation of UPVC Pipe (Dia 300mm) of Storm Line from MH-32(A)_21_1 to MH-32(A)_21_1-SCB-1 at Local Road # 03 Zone A.	m	Package-01	4.93	90%	60%	2.662
17-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2670	Excavation, Sand Bedding and Installation of UPVC Pipe (Dia 300mm) of Storm Line from MH-32(A)_21_1-SCB-1 to MH-32(A)_21_1-SCB-2 at Local Road # 03 Zone A.	m	Package-01	25.88	90%	60%	13.975
18-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2682	Inspection of Secondary Line Sand Backfill around and above Pipe to Bottom of Subgrade and Laying of Warning Tape from MH-60(A)-SCB-2 to MH-60(A)-SCB-1 at Local Road # 03 Zone A.	m	Package-01	34.69	90%	20%	6.244
19-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2689	Inspection of Secondary Line Sand Backfill around and above Pipe to Bottom of Subgrade and Laying of Warning Tape from MH-61(A)-SCB-2 to MH-61(A)-SCB-1 at Local Road # 03 Zone A.	m	Package-01	34.69	90%	20%	6.244
20-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2697	Inspection of Secondary Line Sand Backfill around and above Pipe to Bottom of Subgrade and Laying of Warning Tape from MH-63(A)-SCB-2 to MH-63(A)-SCB-1 at Local Road # 03 Zone A.	m	Package-01	16.05	90%	20%	2.889
20-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2698	Inspection of Secondary Line Sand Backfill around and above Pipe to Bottom of Subgrade and Laying of Warning Tape from MH-32(A)_26-SCB-3 to MH-32(A)_26-SCB-2 at Local Road # 03 Zone A.	m	Package-01	32.38	90%	20%	5.828
20-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2700	Inspection of Secondary Line Sand Backfill around and above Pipe to Bottom of Subgrade and Laying of Warning Tape from MH-32(A)_24-SCB-3 to MH-32(A)_24-SCB-2 at Local Road # 03 Zone A.	m	Package-01	32.22	90%	20%	5.800
20-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2701	Inspection of Secondary Line Sand Backfill around and above Pipe to Bottom of Subgrade and Laying of Warning Tape from MH-32(A)_23-SCB-3 to MH-32(A)_23-SCB-2 at Local Road # 03 Zone A.	m	Package-01	31.40	90%	20%	5.652
20-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2702	Inspection of Secondary Line Sand Backfill around and above Pipe to Bottom of Subgrade and Laying of Warning Tape from MH-32(A)_22-SCB-3 to MH-32(A)_22-SCB-2 at Local Road # 03 Zone A.	m	Package-01	34.75	90%	20%	6.255
20-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2713	Inspection of Sand Backfill around and above Pipe to Bottom of Subgrade and Laying of Warning Tape from MH-1(N)-SCB-1 to MH-1(N)-SCB-2 at Collector Road # 02 Zone B.	m	Package-01	50.19	90%	20%	9.034
20-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2714	Excavation, Sand Bedding and Installation of UPVC Pipe (Dia 300mm) of Storm Line from MH-2(P)-SCB-1 to MH-2(P)-SCB-2 at Collector Road # 02 Zone B.	m	Package-01	49.41	90%	60%	26.681
20-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2715	Excavation, Sand Bedding and Installation of UPVC Pipe (Dia 300mm) of Storm Line from MH-3(P)-SCB-1 to MH-3(P)-SCB-2 at Collector Road # 02 Zone B.	m	Package-01	49.41	90%	60%	26.681
20-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2717	Excavation, Sand Bedding and Installation of UPVC Pipe (Dia 400mm) of Storm Line from MH-60(A) to MH-60(A)-SCB-1 at Local Road # 03 Zone A.	m	Package-01	4.22	90%	60%	2.279
20-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2718	Excavation, Sand Bedding and Installation of UPVC Pipe (Dia 300mm) of Storm Line from MH-61(A) to MH-61(A)-SCB-1 at Local Road # 03 Zone A.	m	Package-01	4.28	90%	60%	2.311
20-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2720	Excavation, Sand Bedding and Installation of UPVC Pipe (Dia 400mm) of Storm Line from MH-63(A) to MH-63(A)-SCB-1 at Local Road # 03 Zone A.	m	Package-01	4.06	90%	60%	2.192
21-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2727	Excavation, Sand Bedding and Installation of UPVC Pipe (Dia 300mm) of Storm Line from MH-1(P)-SCB-1 to MH-1(P)-SCB-2 at Collector Road # 02 Zone B.	m	Package-01	59.40	90%	60%	32.076
18-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2558-1	Excavation, Sand bedding and Installation of UPVC pipe (Dia 300mm) Secondary Storm line MH-32(A)_16_5-SCB-1 to MH-32(A)_16_5 at Local Road #12 Zone A	m	Package-01	18.45	90%	60%	9.963

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

الاستشـــــاري	المالك	المقاول
ايجس السعودية للاستشارات الهندسية	الهيئة السعودية للمدن الصناعية ومناطق التقنية	شركة مفرح مرزوق الحربي وشركاه المحدودة

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
22-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2734	Excavation, Sand Bedding and Installation of UPVC Pipe (Dia 300mm) of Storm Line From Manhole MH-1(F)-SCB-1 to MH-1(F)-SCB-2 at Local Road #21 in Zone B	m	Package-01	32.11	90%	60%	17.339
21-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2729	Excavation, Sand Bedding and Installation of UPVC Pipe (Dia 300mm) of Storm Line From Manhole MH-32 (A)_16_7 to MH-32(A)_16_7-SCB-1 at Road # 04 in Zone A	m	Package-01	3.92	90%	60%	2.117
20-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2719	Excavation, Sand Bedding and Installation of UPVC Pipe (Dia 300mm) of Storm Line From Manhole MH-62(A) to MH-62(A)-SCB-1 at local Road # 03 in Zone A	m	Package-01	4.21	90%	60%	2.273
21-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2712	Inspection of Secondary line Sand Backfill around & above of Secondary Pipe to Bottom of Sub Grade layer and Laying of Warning Tape from MH-32(A)_22-SCB-2 to MH-32(A)_22-DCB-1 at Local Road # 3 Zone A.	m	Package-01	26.69	90%	20%	4.804
21-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2711	Inspection of Secondary line Sand Backfill around & above of Secondary Pipe to Bottom of Sub Grade layer and Laying of Warning Tape from MH-32(A)_23-SCB-2 to MH-32(A)_23-DCB-1 at Local Road # 3 Zone A.	m	Package-01	30.28	90%	20%	5.450
21-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2710	Inspection of Secondary line Sand Backfill around & above of Secondary Pipe to Bottom of Sub Grade layer and Laying of Warning Tape from MH-32(A)_24-SCB-2 to MH-32(A)_24-DCB-1 at Local Road # 3 Zone A.	m	Package-01	28.96	90%	20%	5.213
21-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2708	Inspection of Secondary line Sand Backfill around & above of Secondary Pipe to Bottom of Sub Grade layer and Laying of Warning Tape from MH-32(A)_26-SCB-2 to MH-32(A)_26-DCB-1 at Local Road # 3 Zone A.	m	Package-01	29.13	90%	20%	5.243
21-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2707	Inspection of Secondary line Sand Backfill around & above of Secondary Pipe to Bottom of Sub Grade layer and Laying of Warning Tape from MH-32(A)_21_1-SCB-2 to MH-32(A)_21_1-SCB-1 at Local Road # 3 Zone A.	m	Package-01	25.88	90%	20%	4.658
21-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2706	Inspection of Secondary line Sand Backfill around & above of Secondary Pipe to Bottom of Sub Grade layer and Laying of Warning Tape from MH-32(A)_21-SCB-2 to MH-32(A)_21-SCB-1 at Local Road # 3 Zone A.	m	Package-01	32.11	90%	20%	5.780
21-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2705	Inspection of Secondary line Sand Backfill around & above of Secondary Pipe to Bottom of Sub Grade layer and Laying of Warning Tape from MH-32(A)_21-SCB-3 to MH-32(A)_21-SCB-2 at Local Road # 3 Zone A.	m	Package-01	31.08	90%	20%	5.594
21-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2703	Inspection of Secondary line Sand Backfill around & above of Secondary Pipe to Bottom of Sub Grade layer and Laying of Warning Tape from MH-32(A)_21-SCB-6 to MH-32(A)_21-DCB-5 at Local Road # 3 Zone A	m	Package-01	34.17	90%	20%	6.151
28-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2785	Excavation, Sand Bedding and Installation of UPVC Pipe (Dia 300mm) of Storm Line From Manhole MH-8(O)_3-SCB-2 to MH-8(O)_3-SCB-3 at road # 27 Zone B	m	Package-01	28.37	90%	60%	15.320
29-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2793	Excavation, Sand Bedding and Installation of UPVC Pipe (Dia 300mm) of Storm Line From Manhole MH-8(O)_2-DCB-1 to MH-8(O)_2-SCB-2 at road # 27 in Zone B	m	Package-01	30.87	90%	60%	16.670
29-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2794	Excavation, Sand Bedding and Installation of UPVC Pipe (Dia 300mm) of Storm Line From Manhole MH-8(O)_2-SCB-2 to MH-8(O)_2-SCB-3 at road # 27 in Zone B	m	Package-01	31.22	90%	60%	16.859
29-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2795	Excavation, Sand Bedding and Installation of UPVC Pipe (Dia 300mm) of Storm Line From Manhole MH-8(O)_3-SCB-1 to MH-8(O)_3-SCB-2 at road # 27 in Zone B	m	Package-01	34.86	90%	60%	18.824

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Accumulative QTY		4,660.610
10% Retention QTY		0.000
Total Certified Accumulative QTY		4,660.610
Previous QTY		3,994.800
Current QTY		665.810
BOQ Quantity		12,550.000

Data sensitivity - Public

الاستشـــــاري	المالك	المقاول
ايجس السعودية للاستشارات الهندسية	الهيئة السعودية للمدن الصناعية ومناطق التقنية	شركة مفرح مرزوق الحربي وشركاه المحدودة

المستخلص رقم (06) من الفتره 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
					90% Avalible Qty			11,295.000
					Remaining avalible Qty			6,634.390

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
B6.33 42 11.39	#N/A	400mm Diameter UPVC						
20-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0391	Laying and Installation of UPVC pipe (Dia 400mm) Storm Catch basin Line D from MH-5(D)-DCB-1 to MH-5(D) at local road # 20 in Zone B	m	package-01	1.71	90%	45%	0.693
20-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0390	Sand bedding Storm Catch basin Line D from MH-5(D)-DCB-1 to MH-5(D) at local road # 20 in Zone B	m	package-01	1.71	90%	5%	0.077
20-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0389	Laying and Installation of UPVC pipe (Dia 400mm) Storm Catch basin Line D from MH-4(D)-C-DCB-1 to MH-4(D) at local road # 20 in Zone B	m	package-01	1.67	90%	45%	0.676
20-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0388	Sand bedding Storm Catch basin Line D from MH-4(D)-C-DCB-1 to MH-4(D) at local road # 20 in Zone B	m	package-01	1.67	90%	5%	0.075
20-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0387	Laying and Installation of UPVC pipe (Dia 400mm) Storm Catch basin Line D from MH-3(D)-DCB-1 to MH-3(D) at local road # 20 in Zone B	m	package-01	1.67	90%	45%	0.676
20-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0386	Sand bedding Storm Catch basin Line D from MH-3(D)-DCB-1 to MH-3(D) at local road # 20 in Zone B	m	package-01	1.67	90%	5%	0.075
20-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0385	Laying and Installation of UPVC pipe (Dia 400mm) Storm Catch basin Line D from MH-2(D)-DCB-1 to MH-2(D) at local road # 20 in Zone B	m	package-01	1.67	90%	45%	0.676
20-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0384	Sand bedding Storm Catch basin Line D from MH-2(D)-DCB-1 to MH-2(D) at local road # 20 in Zone B	m	package-01	1.67	90%	5%	0.075
20-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0380	Excavation of Storm Catch Basin Line D from MH-5(D)-DCB-1 to MH-5(D) at Local Road # 20 Zone B.	m	package-01	1.71	90%	10%	0.154
20-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0379	Excavation of Storm Catch Basin Line D from MH-4(D)-C-DCB-1 to MH-4(D) at Local Road # 20 Zone B.	m	package-01	1.67	90%	10%	0.150
20-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0378	Excavation of Storm Catch Basin Line D from MH-3(D)-DCB-1 to MH-3(D) at Local Road # 20 Zone B.	m	package-01	1.67	90%	10%	0.150
20-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0377	Excavation of Storm Catch Basin Line D from MH-2(D)-DCB-1 to MH-2(D) at Local Road # 20 Zone B.	m	package-01	1.67	90%	10%	0.150
14-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0645	Laying and Installation of UPVC Pipe (Dia 400mm) Storm Catch Basin Line From MH-6(B)-DCB-1 to MH-6(B) at local road # 19	m	package-01	1.70	90%	45%	0.689
14-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0644	Sand Bedding of Storm Catch Basin Line From MH-6(B)-DCB-1 to MH-6(B) at Local Road # 19 Zone B.	m	package-01	1.70	90%	5%	0.077
14-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0636	Excavation of Storm Catch Basin Line from MH-6(B)-DCB-1 TO MH-6(B) at Local Road # 19 Zone B.	m	package-01	1.70	90%	10%	0.153
13-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1078	Excavation of Secondary Storm Line MH_36(A)_4 TO MH_36(A)_4_Dcb_1at Local Road # 1 Zone A.	m	package-01	2.80	90%	10%	0.252
14-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1132	Laying and Installation of UPVC pipe (Dia 400mm) Secondary Storm Line MH-36(A)_4 to MH-36(A)_4-DCB-1 at local road # 1 Zone A	m	package-01	2.80	90%	45%	1.134
16-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1131	Sand bedding Secondary Storm Line MH- 36(A)_4 to MH-36(A)_4-DCB-1 at local road # 1 Zone A	m	package-01	2.80	90%	5%	0.126
01-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1473	Excavation of Secondary Storm Line MH32(A)_14_2-DCB-1 to MH-32(A)_14_2 at Collector Road # 4 Zone A.	m	package-01	3.70	90%	10%	0.333
01-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1470	Excavation of Secondary Storm Line MH32(A)_14_3-DCB-1 to MH-32(A)_14_3 at Collector Road #01 Zone A.	m	package-01	3.90	90%	10%	0.351
29-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1421	Laying and Installation of UPVC pipe (Dia 400mm) Secondary Storm Line MH- 32(A)_2- DCB-1 to MH-32(A)_2 at Local Road # 02 Zone A.	m	package-01	2.00	90%	45%	0.810
29-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1420	Sand bedding Secondary Storm Line MH- 32(A)_2-DCB-1 to MH-32(A)_2 at Local Road # 02 Zone A.	m	package-01	2.00	90%	5%	0.090

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
29-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1391	Excavation of Secondary Storm Line MH- 32(A)_16_4-DCB-1 to MH-32(A)_16_4 at Local Road # 4 Zone A.	m	package-01	2.70	90%	10%	0.243
29-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1387	Excavation of Secondary Storm Line MH- 32(A)_16_2-DCB-1 to MH-32(A)_16_2 at Local Road # 4 Zone A.	m	package-01	7.80	90%	10%	0.702
28-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1356	Excavation of Secondary Storm Line MH- 32(A)_16-DCB-3 to MH-32(A)_16 at Local Road # 4 Zone A.	m	package-01	16.50	90%	10%	1.485
29-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1288	Excavation of Secondary Storm Line MH- 32(A)_2-DCB-1 to MH-32(A)_2 at Local Road # 02 Zone A.	m	package-01	2.00	90%	10%	0.180
04-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1587	Excavation of Storm Catch Basin Line from MH- 3€-DCB-2 to MH-3-SBC-1 at Collector Road # 02 Zone B.	m	package-01	33.70	90%	10%	3.033
03-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1576	Excavation of Secondary Storm Line MH-32(A)_11_6-DCB-1 to MH-32(A)_11_6 at Collector Road # 01 Zone A.	m	package-01	3.50	90%	10%	0.315
03-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1547	Excavation of Secondary Storm Line MH- 32(A)_11_5-DCB-1 to MH-32(A)_11_5 at Collector Road # 01 Zone A.	m	package-01	3.80	90%	10%	0.342
03-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1544	Excavation of Secondary Storm Line MH- 32(A)_11_4-DCB-1 to MH-32(A)_11_4 at Collector Road # 01 Zone A.	m	package-01	4.70	90%	10%	0.423
06-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1644	Laying and Installation of UPVC pipe (Dia 400mm) Secondary Storm Line A-32 from MH-32(A)_4-DCB-1 to MH-32(A)_4 at local road # 2 Zone A	m	package-01	4.00	90%	45%	1.620
06-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1643	Sand bedding Secondary Storm Line A-32 from MH-32(A)_4-DCB-1 to MH-32(A)_4 at local road # 2 Zone A	m	package-01	4.00	90%	5%	0.180
05-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1622	Excavation of Secondary Storm Line MH-32(A)_3-DCB-1 to MH-32(A)_3 at Local Road # 02 Zone A.	m	package-01	2.60	90%	10%	0.234
05-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1621	Excavation of Secondary Storm Line MH-32(A)_4-DCB-1 to MH-32(A)_4 at Local Road # 02 Zone A.	m	package-01	4.00	90%	10%	0.360
05-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1620	Excavation of Secondary Storm Line MH-32(A)_5-DCB-1 to MH-32(A)_5 at Local Road # 02 Zone A.	m	package-01	3.50	90%	10%	0.315
08-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1681	Excavation of Secondary Storm Line MH-32(A)_11_3-DCB-1 to MH-32(A)_11_3 at Collector Road # 01 Zone A.	m	package-01	4.70	90%	10%	0.423
08-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1670	Sand bedding Secondary Storm Line MH32(A)_14_2-DCB-1 to MH-32(A)_14_2 at Collector Road # 4 Zone A	m	package-01	3.70	90%	5%	0.167
08-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1669	Laying and Installation of UPVC pipe (Dia 400mm) Secondary Storm Line MH-32(A)_3_DCB-1 to MH-32(A)_3 at Local Road # 02 Zone A	m	package-01	2.60	90%	45%	1.053
08-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1668	Sand bedding Secondary Storm Line MH-32(A)_3_DCB-1 to MH-32(A)_3 at Local Road # 02 Zone A	m	package-01	2.60	90%	5%	0.117

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
09-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1726	Sand bedding Secondary Storm Line MH-32(A)_5-DCB-1 to MH-32(A)_5 at Local Road # 02 Zone A.	m	package-01	3.50	90%	5%	0.158
16-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1898	Inspection of Secondary line Sand Backfill around & above of Secondary Pipe to Bottom of Sub Grade layer and Laying of Warning Tape from MH-32(A)_14_3-DCB-1 to MH-32(A)_14_3 at Collector Road # 01 Zone A.	m	package-01	3.90	90%	20%	0.702
16-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1895	Inspection of Secondary line Sand Backfill around & above of Secondary Pipe to Bottom of Sub Grade layer and Laying of Warning Tape from MH-32(A)_11_6-DCB-1 to MH-32(A)_11_6 at Collector Road # 01 Zone A.	m	package-01	3.50	90%	20%	0.630
16-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1894	Inspection of Secondary line Sand Backfill around & above of Secondary Pipe to Bottom of Sub Grade layer and Laying of Warning Tape from MH-32(A)_11_5-DCB-1 to MH-32(A)_11_5 at Collector Road # 01 Zone A.	m	package-01	3.80	90%	20%	0.684
13-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1837	Sand bedding and Installation of UPVC pipe (Dia 400mm) Secondary Storm Line MH-32(A)_7-DCB-1 to MH-32(A)_7 at Local road # 2 Zone A.	m	package-01	2.60	90%	50%	1.170
19-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1838	Excavation ,Sand bedding and Installation of UPVC pipe (Dia 400mm) Secondary Storm Line MH-32(A)_6-DCB-1 to MH-32(A)_6 at Local road # 2 Zone A.	m	package-01	2.80	90%	60%	1.512
17-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1836	Sand bedding and Installation of UPVC pipe (Dia 400mm) Secondary Storm Line MH-32(A)_14_4-DCB-1 to MH-32(A)_14_4 at Collector Road # 01 Zone A.	m	package-01	3.80	90%	50%	1.710
17-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1809	Sand bedding and Installation of UPVC pipe (Dia 400mm) Secondary Storm Line MH- 32(A)_11_5-DCB-1 to MH-32 (A)_11_5 at Collector Road # 01 Zone A	m	package-01	3.80	90%	50%	1.710
17-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1796	Sand bedding and Installation of UPVC pipe (Dia 400mm) Secondary Storm Line MH-32(A)_11_6-DCB-1 to MH-32(A)_11_6 at Collector Road # 01 Zone A.	m	package-01	3.50	90%	50%	1.575
17-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1794	Sand bedding and Installation of UPVC pipe (Dia 400mm) Secondary Storm Line MH32(A)_14_3-DCB-1 to MH-32(A)_14_3 at Collector Road # 1 Zone A.	m	package-01	3.90	90%	50%	1.755
17-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1793	Sand bedding and Installation of UPVC pipe (Dia 400mm) Secondary Storm Line MH- 32(A)_11_4-DCB-1 to MH-32(A)_11_4 at Collector Road # 01 Zone A..	m	package-01	4.70	90%	50%	2.115
17-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1727	Laying and Installation of UPVC pipe (Dia 400mm) Secondary Storm Line MH-32(A)_5-DCB-1 to MH-32(A)_5 at Local Road # 02 Zone A.	m	package-01	3.50	90%	45%	1.418
17-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1671	Laying and Installation of UPVC pipe (Dia 400mm) Secondary Storm Line MH32(A)_14_2-DCB-1 to MH-32(A)_14_2 at Collector Road # 4 Zone A.	m	package-01	3.70	90%	45%	1.499
25-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2116	Excavation ,sand bedding and Installation of UPVC pipe (Dia 400mm) Secondary Storm Line from MH-32(A)_8-DCB-1 to MH-32(A)_8 at Local Road # 2 Zone A	m	package-01	2.89	90%	60%	1.561
29-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2172	Excavation ,Sand bedding and Installation of UPVC pipe (Dia 400mm) Secondary Storm Line from MH-32(A)_16_3_1-DCB-1 to MH-32(A)_16_3_1 at Local road # 11 Zone A	m	package-01	4.60	90%	60%	2.484
29-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2175	Excavation ,Sand bedding and Installation of UPVC pipe (Dia 400mm) Secondary Storm Line from MH-32(A)_16_3_2-DCB-1 to MH-32(A)_16_3_2 at Local road # 11 Zone A	m	package-01	5.71	90%	60%	3.083
02-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2241	Excavation, Sand bedding and Installation of UPVC pipe (Dia 400mm) Secondary Storm line MH-32(A)_14-DCB-1 to MH-32(A)_14 at Collector Road #1 Zone A	m	Package-01	8.71	90%	60%	4.703

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
05-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2278	Inspection of Storm line Sand Backfill around & above of Storm Pipe to Bottom of Sub Grade & Laying of Warning Tape from MH-32(A)_16_3_1-DCB-1 to MH-32(A)_16_3_1 at Local Road # 11 Zone A.	m	Package-01	4.60	90%	20%	0.828
05-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2279	Inspection of Storm line Sand Backfill around & above of Storm Pipe to Bottom of Sub Grade & Laying of Warning Tape from MH-32(A)_16_3_2-DCB-1 to MH-32(A)_16_3_2 at Local Road # 11 Zone A.	m	Package-01	5.71	90%	20%	1.028
08-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2311	Sand bedding and Installation of UPVC pipe (Dia 400mm) Storm line from MH-32(A)_16_4-DCB-1 to MH-32(A)_16_4 at local road # 4 Zone A	m	Package-01	2.70	90%	50%	1.215
07-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2314	Excavation, sand bedding and Installation of UPVC pipe (Dia 400mm) Secondary storm line from MH-36(A)_6_3-DCB-1 to MH-36(A)_6_3 at local road # 08 Zone A	m	Package-01	2.15	90%	60%	1.161
10-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2082	Inspection of Storm line Sand Backfill around & above of Storm Pipe to Bottom of Sub Grade & Laying of Warning Tape from MH-32(A)_14_1-DCB-1 to MH-32(A)_14_1 at Collector Road # 01 Zone A.	m	Package-01	4.10	90%	20%	0.738
13-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2365	Excavation, Sand Bedding and Installation of UPVC Pipe (Dia 400mm) of Storm Line from Manhole MH-36(A)_6_1-DCB-1 to MH-36(A)_6_1-DCB-4 at Local Road # 08 in Zone A	m	Package-01	41.27	90%	60%	22.286
13-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2370	Excavation, Sand Bedding and Installation of UPVC Pipe (Dia 400mm) of Storm Line from MH-36(A)_6_1-DCB-1 to MH-36(A)_6_1 at Local Road # 08 in Zone A	m	Package-01	2.19	90%	60%	1.183
13-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2371	Excavation, Sand Bedding and Installation of UPVC Pipe (Dia 400mm) of Storm Line from MH-36(A)_6_2-DCB-1 to MH-36(A)_6_2 at Local Road # 08 in Zone A	m	Package-01	3.31	90%	60%	1.787
19-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2419	Sand Bedding and installation of UPVC Pipe (Dia 400mm) of Storm Line From Manhole MH-1(E)-DCB-2 to MH-1(E)-SCB-1 at Collector Road # 02 in Zone B	m	Package-01	33.70	90%	50%	15.165
15-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1887	Excavation ,Sand bedding and Installation of UPVC pipe Dia (300mm) Secondary Storm Line from MH-32(A)_14_1 to MH-32(A)_14_1-DCB-1 at Collector Road # 1 Zone A	m	Package-01	4.10	90%	60%	2.214
29-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1445	Excavation of Secondary Storm Line MH-32(A)_14_4-DCB-1 to MH-32(A)_14_4 at Collector Road # 4 Zone A.	m	Package-01	3.80	90%	10%	0.342
05-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2587	Excavation, Sand bedding and Installation of UPVC pipe (Dia 400mm) Secondary Storm line MH-32(A)_11_2-DCB-1 to MH- 32(A)_11_2 at Collector Road #01 Zone A	m	Package-01	8.63	90%	60%	4.660
30-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2557	Excavation, Sand bedding and Installation of UPVC pipe (Dia 400mm) Secondary Storm line MH-32(A)_16_5-DCB-3 to MH- 32(A)_16_5 at Local Road #4 Zone A	m	Package-01	19.09	90%	60%	10.309
17-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2657	Excavation, Sand Bedding and Installation of UPVC Pipe of Storm Line from MH-32(A)_26 to MH-32(A)_26-DCB-1 at Local Road # 03 Zone A.	m	Package-01	4.38	90%	60%	2.365
17-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2658	Excavation, Sand Bedding and Installation of UPVC Pipe of Storm Line from MH-32(A)_25 to MH-32(A)_25-DCB-1 at Local Road # 03 Zone A.	m	Package-01	4.12	90%	60%	2.225
17-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2659	Excavation, Sand Bedding and Installation of UPVC Pipe of Storm Line from MH-32(A)_24 to MH-32(A)_24-DCB-1 at Local Road # 03 Zone A.	m	Package-01	4.44	90%	60%	2.398
17-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2660	Excavation, Sand Bedding and Installation of UPVC Pipe of Storm Line from MH-32(A)_22 to MH-32(A)_22-DCB-1 at Local Road # 03 Zone A.	m	Package-01	3.82	90%	60%	2.063
17-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2664	Excavation, Sand Bedding and Installation of UPVC Pipe (Dia 300mm) of Storm Line from MH-32(A)_21-DCB-5 to MH-32(A)_21-SCB-4 at Local Road # 03 Zone A.	m	Package-01	23.96	90%	60%	12.938
22-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2735	Excavation, Sand Bedding and Installation of UPVC Pipe (Dia 400mm) of Storm Line From Manhole MH-1(F)-SCB-2 to MH-1(F)-DCB-3 at Local Road # 21 in Zone B	m	Package-01	76.65	90%	60%	41.391

المقاول/ شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المقاول	المالك	الاستشـــــاري
شركة مفرح مرزوق الحربي وشركاه المحدودة	الهيئة السعودية للمدن الصناعية ومناطق التقنية	ايجس السعودية للاستشارات الهندسية

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
21-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2704	Inspection of Secondary line Sand Backfill around & above of Secondary Pipe to Bottom of Sub Grade layer and Laying of Warning Tape from MH-32(A)_21-DCB-5 to MH-32(A)_21-SCB-4 at Local Road # 3 Zone A.	m	Package-01	23.96	90%	20%	4.313
					Accumulative QTY			177.910
					10% Retention QTY			0.000
					Total Certified Accumulative QTY			177.910
					Previous QTY			95.250
					Current QTY			82.660
					BOQ Quantity			840.000
					90% Avalible Qty			756.000
					Remaining avalible Qty			578.090

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
B6.33 05 39.01	#N/A	Precast Manhole ring 1200 mm internal dia.						
18-Apr-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0012	Excavation, Location, Level and Compaction of Storm MH-1D at Zone- B	no	package-01	1.00	90%	5%	0.045
29-Mar-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0013	Excavation, Location, Level and Compaction of Storm MH-2D at Zone- B	no	package-01	1.00	90%	5%	0.045
30-Mar-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0021	Excavation, Location, level and Compaction of Storm MH-4(B)-1 at local road # 19 Zone-B	no	package-01	1.00	90%	5%	0.045
06-Apr-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0042	Excavation, Location, level and Compaction of Storm MH-1(B) at Zone B.	no	package-01	1.00	90%	5%	0.045
07-Apr-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0057	Excavation, Location, level and Compaction of Storm MH-1(F) at road # 21 Zone B.	no	package-01	1.00	90%	5%	0.045
07-Apr-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0058	Excavation, Location, level and Compaction of Storm MH-2(F) at road # 21 Zone B.	no	package-01	1.00	90%	5%	0.045
07-Apr-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0059	Excavation, Location, level and Compaction of Storm MH-3(F) at road # 21 Zone B.	no	package-01	1.00	90%	5%	0.045
07-Apr-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0060	Excavation, Location, level and Compaction of Storm MH-4(F) at road # 21 Zone B.	no	package-01	1.00	90%	5%	0.045
26-Apr-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0015	Excavation of Storm MH 4(D) @Zone B (1200 Dia)	no	package-01	1.00	90%	5%	0.045
21-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0409	Excavation, Location, level and Compaction of Storm MH-1(K) at Local Road # 23 Zone B.	no	package-01	1.00	90%	5%	0.045
18-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0327	Excavation, Location, level and Compaction of Storm MH-36 (A)_6_1 at local road # 08 Zone A.	no	package-01	1.00	90%	5%	0.045
12-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0292	Excavation, Location, level and Compaction of Storm MH-36(A)_6_3 at local road # 08 Zone A.	no	package-01	1.00	90%	5%	0.045
12-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0291	Excavation, Location, level and Compaction of Storm MH-36(A)_6_2 at local road # 08 Zone A.	no	package-01	1.00	90%	5%	0.045
05-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0224	Excavation, Location, level and Compaction of Storm MH-36(A)_6_7 at local road # 08 Zone A.	no	package-01	1.00	90%	5%	0.045
05-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0223	Excavation, Location, level and Compaction of Storm MH-36(A)_6_6 at local road # 08 Zone A.	no	package-01	1.00	90%	5%	0.045
05-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0222	Excavation, Location, level and Compaction of Storm MH-36(A)_6_5 at local road # 08 Zone A.	no	package-01	1.00	90%	5%	0.045
05-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0221	Excavation, Location, level and Compaction of Storm MH-36(A)_6_4 at local road # 08 Zone A.	no	package-01	1.00	90%	5%	0.045
01-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0449	Excavation, Location, level and Compaction of Storm MH-1(M) at Local Road # 25 Zone B.	no	package-01	1.00	90%	5%	0.045
01-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0450	Excavation, Location, level and Compaction of Storm MH-2(M) at Local Road # 25 Zone B.	no	package-01	1.00	90%	5%	0.045
01-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0451	Excavation, Location, level and Compaction of Storm MH-3(M) at Local Road # 25 Zone B.	no	package-01	1.00	90%	5%	0.045
03-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0468	Excavation, Location, level and Compaction of Storm MH-36(A)_3_2_1 at local road # 13 Zone A.	no	package-01	1.00	90%	5%	0.045
03-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0469	Excavation, Location, level and Compaction of Storm MH-36(A)_3_2_2 at local road # 13 Zone A.	no	package-01	1.00	90%	5%	0.045
03-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0470	Excavation, Location, level and Compaction of Storm MH-36(A)_3_2_3 at local road # 13 Zone A.	no	package-01	1.00	90%	5%	0.045
03-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0474	Excavation, Location, level and Compaction of Storm MH-55(A)_2 at local road # 06 Zone A.	no	package-01	1.00	90%	5%	0.045
04-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0942	Excavation, Location, level and Compaction of Storm MH-32(A)_11_6 at Collector road # 01 Zone A.	no	package-01	1.00	90%	5%	0.045
04-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0941	Excavation, Location, level and Compaction of Storm MH-32(A)_14_5 at Collector road # 01 Zone A.	no	package-01	1.00	90%	5%	0.045
04-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0940	Excavation, Location, level and Compaction of Storm MH-32(A)_14_4 at Collector road # 01 Zone A.	no	package-01	1.00	90%	5%	0.045
04-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0938	Excavation, Location, level and Compaction of Storm MH-32(A)_14_2 at Collector road # 01 Zone A.	no	package-01	1.00	90%	5%	0.045
02-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0926	Placement and Installation of Storm Manhole Base MH-32(A)_16_6 at local road # 04 Zone A	no	package-01	1.00	90%	35%	0.315
02-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0925	Placement and Installation of Storm Manhole Base MH-3(M) at Local Road # 25 Zone B	no	package-01	1.00	90%	35%	0.315
02-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0924	Placement and Installation of Storm Manhole Base MH-4(M) at Local Road # 25 Zone B	no	package-01	1.00	90%	35%	0.315
29-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0861	Excavation, Location, level and Compaction of Storm MH-59(A)_1 at Collector road # 1 Zone A.	no	package-01	1.00	90%	5%	0.045

Data sensitivity - Public

الاستشـــــاري	المالك	المقاول
ايجس السعودية للاستشارات الهندسية	الهيئة السعودية للمدن الصناعية ومناطق التقنية	شركة مفرح مرزوق الحربي وشركاه المحدودة

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
29-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0860	Excavation, Location, level and Compaction of Storm MH-58(A)_1 at Collector road # 1 Zone A.	no	package-01	1.00	90%	5%	0.045
29-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0859	Excavation, Location, level and Compaction of Storm MH-32(A)_11_7 at Collector road # 1 Zone A.	no	package-01	1.00	90%	5%	0.045

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
25-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0803	Excavation, Location, level and Compaction of Storm MH-32(A)_11_4 atCollector road # 01 Zone A.	no	package-01	1.00	90%	5%	0.045
25-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0799	Excavation, Location, level and Compaction of Storm MH-32(A)_16_5 at local road # 04 Zone A.	no	package-01	1.00	90%	5%	0.045
22-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0764	Excavation, Location, level and Compaction of Storm MH-6(Q)at Arterial Road # 01 Zone B.	no	package-01	1.00	90%	5%	0.045
22-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0763	Excavation, Location, level and Compaction of Storm MH-11(Q)_4at Arterial Road # 01 Zone B.	no	package-01	1.00	90%	5%	0.045
20-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0735	Placement and installation of manhole base MH-3(F) at local road # 21 Zone B	no	package-01	1.00	90%	35%	0.315
17-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0705	Placement and Installation of Manhole Base MH-1(B) at local Road # 18 Zone B	no	package-01	1.00	90%	35%	0.315
16-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0694	Excavation, Location, level and Compaction of Storm MH-32(A)_16_6 at local road # 04 Zone A.	no	package-01	1.00	90%	5%	0.045
16-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0693	Excavation, Location, level and Compaction of Storm MH-32(A)_16_4 at local road # 04 Zone A.	no	package-01	1.00	90%	5%	0.045
16-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0689	Placement and Installation of Manhole MH-2(H) at local raod # 22 Zone B	no	package-01	1.00	90%	35%	0.315
16-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0688	Placement and Installation of Manhole MH-1(H) at local raod # 22 Zone B	no	package-01	1.00	90%	35%	0.315
16-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0682	Excavation, Location, level and Compaction of Storm MH-4(Q) at Arterial Road # 01 Zone B.	no	package-01	1.00	90%	5%	0.045
16-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0680	Excavation, Location, level and Compaction of Storm MH-11(Q)_6 at Arterial Road # 01 Zone B.	no	package-01	1.00	90%	5%	0.045
11-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0619	Excavation, Location, level and Compaction of Storm MH-3(H) at Local Road # 22 Zone B.	no	package-01	1.00	90%	5%	0.045
11-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0618	Excavation, Location, level and Compaction of Storm MH-2(H) at Local Road # 22 Zone B.	no	package-01	1.00	90%	5%	0.045
11-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0617	Excavation, Location, level and Compaction of Storm MH-1(H) at Local Road # 22 Zone B.	no	package-01	1.00	90%	5%	0.045
10-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0598	Placement and installation of Manhole Base MH-1(K) at local road # 23 Zone-B	no	package-01	1.00	90%	35%	0.315
09-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0587	Excavation, Location, level and Compaction of Storm MH-11(Q)_8 at Arterial Road # 01 Zone B.	no	package-01	1.00	90%	5%	0.045

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المقاول
شركة مفرح مرزوق الحربي وشركاه المحدودة

المالك
الهيئة السعودية للمدن الصناعية ومناطق التقنية

الاستشـــــاري
ايجس السعودية للاستشارات الهندسية

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
09-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0586	Excavation, Location, level and Compaction of Storm MH-3(Q) at Arterial Road # 01 Zone B.	no	package-01	1.00	90%	5%	0.045
09-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0581	Placement and Installation of Manhole Base MH-4(D) at road # 20 Zone B	no	package-01	1.00	90%	35%	0.315
09-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0580	Placement and Installation of Manhole Base MH-2(D) at local road # 20 at Zone B	no	package-01	1.00	90%	35%	0.315
09-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0579	Placement and Installation of Manhole Base MH-1(D) at road # 20 at Zone B	no	package-01	1.00	90%	35%	0.315
09-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0578	Placement and Installation of Manhole Base MH-4(B)_1 at Road # 19 Zone B.	no	package-01	1.00	90%	35%	0.315
07-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0534	Placement and Installation of Manhole Base - 5(F) at road # 21 Zone B	no	package-01	1.00	90%	35%	0.315
07-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0533	Placement and Installation of Manhole Base - 4(F) at road # 21 Zone B	no	package-01	1.00	90%	35%	0.315
07-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0531	Placement and Installation of Manhole Base - 2(F) at road # 21 Zone B	no	package-01	1.00	90%	35%	0.315
07-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0530	Placement and Installation of Manhole Base - MH 1(F) at road # 21 Zone B	no	package-01	1.00	90%	35%	0.315
06-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0520	Excavation, Location, level and Compaction of Storm MH-5(M) at Local Road # 25 Zone	no	package-01	1.00	90%	5%	0.045
06-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0519	Excavation, Location, level and Compaction of Storm MH-4(M) at Local Road # 25 Zone	no	package-01	1.00	90%	5%	0.045
04-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0486	Excavation of storm line A from MH-55(A) to MH-54(A) at local road # 03 Zone A.	no	package-01	1.00	90%	5%	0.045
08-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1015	Placement and Installation of Manhole MH- 11(Q)_8 at Arterial Road # 01 Zone B.	no	package-01	1.00	90%	35%	0.315
09-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1031	Placement and Installation Manhole Base Storm MH-11(Q)_4 at Arterial Road # 01 Zone B.	no	package-01	1.00	90%	35%	0.315
11-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1032	Excavation, Location, level and Compaction of Storm MH-2(F)_1 at Local Road # 25 Zone B.	no	package-01	1.00	90%	5%	0.045
14-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1109	Excavation, Location, level and Compaction of Storm MH-36(A)_8_1 at local road # 07 Zone A.	no	package-01	1.00	90%	5%	0.045
14-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1110	Excavation, Location, level and Compaction of Storm MH-36(A)_8_2 at local road # 07 Zone A.	no	package-01	1.00	90%	5%	0.045
14-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1111	Excavation, Location, level and Compaction of Storm MH-36(A)_8_3 at local road # 07 Zone A.	no	package-01	1.00	90%	5%	0.045

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
14-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1134	Excavation, Location, level and Compaction of MH-53(A)_1 at local road # 07 Zone A.	no	package-01	1.00	90%	5%	0.045
14-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1135	Excavation, Location, level and Compaction of MH-53(A)_2 at local road # 07 Zone A.	no	package-01	1.00	90%	5%	0.045
16-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1182	Excavation, Location, level and Compaction of MH-32(A)_21_1 at local road # 03 Zone A.	no	package-01	1.00	90%	5%	0.045
16-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1183	Excavation, Location, level and Compaction of MH-32(A)_22 at local road # 03 Zone A.	no	package-01	1.00	90%	5%	0.045
16-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1184	Excavation, Location, level and Compaction of MH-32(A)_23 at local road # 03 Zone A.	no	package-01	1.00	90%	5%	0.045
16-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1185	Excavation, Location, level and Compaction of MH-32(A)_24 at local road # 03 Zone A.	no	package-01	1.00	90%	5%	0.045
18-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1194	Placement and Installation of Manhole Base MH-32(A)_11_4 at Collector road # 01 Zone A.	no	package-01	1.00	90%	35%	0.315
18-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1203	Installation and Placement of Manhole Base MH-6(Q)at Arterial Road # 01 Zone B.	no	package-01	1.00	90%	35%	0.315
22-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1271	Excavation, Location, level and Compaction of MH- 36(A)_3_7 at local road # 15 Zone A.	no	package-01	1.00	90%	5%	0.045
22-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1269	Excavation, Location, level and Compaction of MH- 36(A)_3_5 at local road # 14 Zone A.	no	package-01	1.00	90%	5%	0.045
16-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1142	Excavation, Location, level and Compaction of Storm MH-2(Q) at Arterial Road # 01 Zone B.	no	package-01	1.00	90%	5%	0.045
15-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1153	Excavation, Location, level and Compaction of MH-36(A)_3_6_1 at local road # 14 Zone A.	no	package-01	1.00	90%	5%	0.045
15-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1154	Excavation, Location, level and Compaction of MH-36(A)_3_7 at local road # 15 Zone A.	no	package-01	1.00	90%	5%	0.045
15-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1155	Excavation, Location, level and Compaction of MH-36(A)_3_8 at local road # 15 Zone A.	no	package-01	1.00	90%	5%	0.045
16-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1189	Excavation, Location, level and Compaction of MH-32(A)_16_7 at local road # 04 Zone A.	no	package-01	1.00	90%	5%	0.045
02-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1507	Placement and Installation of Manhole Base – MH-36(A)_6_7 at Local Road # 08 Zone A.	no	package-01	1.00	90%	35%	0.315
02-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1506	Placement and Installation of Manhole Base – MH-36(A)_6_2 at Local Road # 08 Zone A.	no	package-01	1.00	90%	35%	0.315
02-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1505	Placement and Installation of Manhole Base – MH-36(A)_6_4 at Local Road # 08 Zone A.	no	package-01	1.00	90%	35%	0.315
02-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1504	Placement and Installation of Manhole Base – MH-36(A)_6_5 at Local Road # 08 Zone A.	no	package-01	1.00	90%	25%	0.225
02-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1503	Placement and Installation of Manhole Base – MH-36(A)_6_6 at Local Road # 08 Zone A..	no	package-01	1.00	90%	35%	0.315
02-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1502	Placement and Installation of Manhole Base – MH-36(A)_6_3 at Local Road # 08 Zone A.	no	package-01	1.00	90%	35%	0.315
02-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1490	Placement and Installation of Storm Manhole base MH-5(O) at local road # 26 in Zone B	no	package-01	1.00	90%	35%	0.315
02-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1489	Placement and Installation of Storm Manhole base MH-3(O) at local road # 26 in Zone B	no	package-01	1.00	90%	35%	0.315
02-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1483	Excavation, Location, level and Compaction of Storm MH-8(O)_3 at Local Road # 27 Zone B.	no	package-01	1.00	90%	5%	0.045
30-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1456	Placement and Installation of Storm Manhole Base MH-4(O) at Road # 26 in Zone B	no	package-01	1.00	90%	35%	0.315
29-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1402	Excavation, Location, level and Compaction of Storm MH-4(O) at Local Road # 26 Zone B.	no	package-01	1.00	90%	5%	0.045
29-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1401	Excavation, Location, level and Compaction of Storm MH-3(O) at Local Road # 26 Zone B.	no	package-01	1.00	90%	5%	0.045
29-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1400	Excavation, Location, level and Compaction of Storm MH-2(O) at Local Road # 26 Zone B.	no	package-01	1.00	90%	5%	0.045

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
29-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1382	Excavation, Location, level and Compaction of MH-36(A)_3_9 at local road # 15 Zone A.	no	package-01	1.00	90%	5%	0.045
28-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1379	Excavation, Location, level and Compaction of Catch Basin MH-8(O)_2 at Local Road # 27 Zone B.	no	package-01	1.00	90%	5%	0.045
28-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1377	Excavation, Location, level and Compaction of Storm MH-7(M) at Local Road # 24 Zone B.	no	package-01	1.00	90%	5%	0.045
28-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1376	Excavation, Location, level and Compaction of Storm MH-6(M) at Local Road # 24 Zone B.	no	package-01	1.00	90%	5%	0.045
28-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1371	Installation and Placement of Catch Basin MH-32(A)_14_5- at Collector road # 1 Zone A.	no	package-01	1.00	90%	35%	0.315
23-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1294	Installation and Placement of Manhole Base MH-2(Q) at Arterial Road # 01 Zone B.	no	package-01	1.00	90%	35%	0.315
21-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1257	Installation and Placement of Manhole Base MH-32(A)_11_7 at Collector road # 01 Zone A	no	package-01	1.00	90%	35%	0.315
21-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1256	Installation and Placement of Manhole Base MH-32(A)_11_6 at Collector road # 01 Zone A.	no	package-01	1.00	90%	35%	0.315
04-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1588	Excavation, Location, level and Compaction of Storm MH-7(M)_1 at local road # 27 Zone B.	no	package-01	1.00	90%	5%	0.045
05-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1601	Placemnet and Installation of Storm Line Manhole-MH-7(M)_1 at local Road # 27 in Zone B	no	package-01	1.00	90%	35%	0.315
04-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1586	Excavation, Location, level and Compaction of Storm MH-58(A) at Collector Road # 01 Zone A.	no	package-01	1.00	90%	5%	0.045
04-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1585	Excavation, Location, level and Compaction of Storm MH-59(A) at Collector Road # 01 Zone A.	no	package-01	1.00	90%	5%	0.045
03-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1541	Placement and Installation of Manhole Base MH-8(O)_4 at local road # 27 in Zone B	no	package-01	1.00	90%	35%	0.315
03-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1540	Placement and Installation of Manhole Base MH-8(O)_3 at local road # 27 in Zone B	no	package-01	1.00	90%	35%	0.315
03-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1539	Placement and Installation of Manhole Base MH-8(O)_2 at local road # 27 in Zone B	no	package-01	1.00	90%	35%	0.315
02-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1484	Excavation, Location, level and Compaction of Storm MH-8(O)_4 at Local Road # 27 Zone B.	no	package-01	1.00	90%	5%	0.045
06-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1641	Installation and Placement of Manhole Base MH-32(A)_14_4 at Collector road # 01 Zone A.	no	package-01	1.00	90%	35%	0.315
06-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1640	Installation and Placement of Manhole Base MH-32(A)_14_2 at Collector road # 01 Zone A.	no	package-01	1.00	90%	35%	0.315
08-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1677	Excavation, Location, level and Compaction of Storm MH-63(A) at Local Road # 03 Zone A.	no	package-01	1.00	90%	5%	0.045
08-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1676	Excavation, Location, level and Compaction of Storm MH-62(A) at Local Road # 03 Zone A.	no	package-01	1.00	90%	5%	0.045
08-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1675	Excavation, Location, level and Compaction of Storm MH-61(A) at Local Road # 03 Zone A.	no	package-01	1.00	90%	5%	0.045
08-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1674	Excavation, Location, level and Compaction of Storm MH-60(A) at Local Road # 03 Zone A.	no	package-01	1.00	90%	5%	0.045
08-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1703	Inspection for Sand Backfilling Around Storm Manholes (06) upto TOE (Bottom of Subgrade) MH-1(B),4(B)_1,MH-1(D),MH-2(D),MH-3(D),MH-4(D)at Local Road # 18,19,20 in Zone B	no	package-01	6.00	90%	5%	0.045
29-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1403	Excavation, Location, level and Compaction of Storm MH-5(O) at Local Road # 26 Zone B.	no	package-01	1.00	90%	5%	0.045
20-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1235	Installation and Placement of Manhole Base MH-11(Q)_6 at Arterial Road # 01 Zone B.	no	package-01	1.00	90%	35%	0.315
15-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1879	Inspection for Sand Backfilling Around Storm Manholes up to the Bottom of Subgrade at MH-32(A)_11_6, MH-32(A)_11_4, MH-32(A)_14_2 and MH-32(A)_14_4 Collector Road # 01, Zone A	no	package-01	4.00	90%	15%	0.540
13-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1842	Installation and Placement of Storm MH-36(A)_6_1 at local road # 08 Zone A.	no	package-01	1.00	90%	35%	0.315

المقاول/ شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
13-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1841	Installation and Placement of Storm MH-58(A)_1 at Collector road # 1 Zone A.	no	package-01	1.00	90%	35%	0.315
12-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1829	Inspection of Excavation and Blinding Concrete Pouring for Storm MH-36(A)_8_5 at Local Road # 07, Zone A	no	package-01	1.00	90%	5%	0.045
12-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1821	Inspection for Excavation and Blinding Concrete of Storm MH-2(E) at Collector Road # 02 Zone B.	no	package-01	1.00	90%	5%	0.045
12-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1820	Inspection for Excavation and Blinding Concrete of Storm MH-1(E) at Collector Road # 02 Zone B.	no	package-01	1.00	90%	5%	0.045
13-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1806	Inspection for Sand Backfilling Around Storm Manholes up to the Bottom of Subgrade at MH-32(A)_11_7 and MH-32(A)_11_14_5 Local Road # 01, Zone A	no	package-01	2.00	90%	15%	0.270
17-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1928	Placement and Installation of Storm Manhole Base MH-3(G) at collector Road # 02 in Zone B	no	package-01	1.00	90%	35%	0.315
17-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1919	Placement and Installation of Rings and Slabs for (06) Manholes MH-4(D), MH-4(B)-1, MH-3(D), MH-2(D), MH-1(D), and MH-1(B), With external coating, at Local Roads # 18,19,20 in Zone B.	no	package-01	6.00	90%	30%	1.620
20-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2013	Placement and Installation of Rings and Slabs for Storm Manholes MH-1(F), MH-2(F), MH-3(F), MH-4(F), and MH-5(F) with External Coating at Local Road #21 in Zone B	no	package-01	5.00	90%	30%	1.350
22-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2039	Placement and Installation of Storm Manhole Base Ring & Slab MH-3(H) with External Coating at Local Road #22 in Zone B	no	package-01	1.00	90%	30%	0.270
22-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2038	Placement and Installation of Rings and Slab of storm Manhole MH-1(H) and MH-2(H) with External Coating at Local Road # 22 in Zone B	no	package-01	2.00	90%	30%	0.540
22-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2037	Placement and Installation of Storm Manhole Base MH-9(Q) at Arterial Road # 01 in Zone B	no	package-01	1.00	90%	35%	0.315
22-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2036	Placement and Installation of Storm Manhole Base MH-11(Q)_9 at Arterial Road # 01 in Zone B	no	package-01	1.00	90%	35%	0.315
22-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2035	Placement and Installation of Storm Manhole Base MH-1(Q) at Arterial Road # 01 in Zone B	no	package-01	1.00	90%	35%	0.315
22-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2023	Placement and Installation of Rings and Slabs for (02) Manhole MH-32(A)_11_6 and MH-32(A)_11_7 With external coating, at Collector Roads # 1 in Zone A.	no	package-01	2.00	90%	30%	0.540
23-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2065	Placement and Installation of Storm Manhole Base Ring & Slab MH-32(A)_14_5 with External Coating at Collector Road # 1 in Zone A	no	package-01	1.00	90%	65%	0.585
23-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2062	Placement and Installation of Storm Manhole Base Ring & Slab MH-32(A)_14_4 with External Coating at Collector Road # 1 in Zone A	no	package-01	1.00	90%	65%	0.585
20-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2008	Inspection for Excavation and Blinding Concrete of Strom MH-9(Q) at Arterial Road # 01 Zone B.	no	package-01	1.00	90%	5%	0.045
20-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2007	Inspection for Excavation and Blinding Concrete of Strom MH-11(Q)_9 at Arterial Road # 01 Zone B.	no	package-01	1.00	90%	5%	0.045
20-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2006	Inspection for Excavation and Blinding Concrete of Strom MH-1(Q) at Arterial Road # 01 Zone B.	no	package-01	1.00	90%	5%	0.045
30-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2005	Inspection for Excavation and Blinding Concrete of Strom MH-13(O)_7 at Local Road # 26 Zone B.	no	package-01	1.00	90%	5%	0.045
20-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2004	Inspection for Excavation and Blinding Concrete of Strom MH-13(O)_6 at Local Road # 26 Zone B.	no	package-01	1.00	90%	5%	0.045
20-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2003	Inspection for Excavation and Blinding Concrete of Strom MH-13(O)_5 at Local Road # 26 Zone B.	no	package-01	1.00	90%	5%	0.045
19-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1966	Inspection for Excavation and Blinding Concrete of Strom MH-13(O)_4 at Local Road # 26 Zone B.	no	package-01	1.00	90%	5%	0.045
19-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1965	Inspection for Excavation and Blinding Concrete of Strom MH-13(O)_3 at Local Road # 26 Zone B.	no	package-01	1.00	90%	5%	0.045

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
15-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1874	Inspection for Excavation and Blinding Concrete of Storm MH-3(G) at Collector Road # 02 Zone B.	no	package-01	1.00	90%	5%	0.045
15-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1872	Inspection for Excavation and Blinding Concrete of Storm MH-1(G) at Collector Road # 02 Zone B.	no	package-01	1.00	90%	5%	0.045
24-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2094	Placement and Installation of Manhole Base Ring & Slab MH-36(A)_3_5 and MH-36(A)_3_6_1 at Local Road # 14 Zone A.	no	package-01	2.00	90%	65%	1.170
24-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2071	Placement and Installation of Manhole Base Ring & Slab MH-36(A)_3_9, MH-36(A)_3_8 and MH-36(A)_3_7 at Local Road # 15 Zone A.	no	package-01	3.00	90%	65%	1.755
25-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2111	Placement and Installation of Storm Manhole Base MH-13(O)_5 at local Road # 26 in Zone B	no	package-01	1.00	90%	35%	0.315
25-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2110	Placement and Installation of Storm Manhole Base MH-13(O)_7 at local Road # 26 in Zone B	no	package-01	1.00	90%	35%	0.315
25-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2109	Placement and Installation of Strom Manhole Base MH-13(O)_6 at Local Road # 26 in Zone B	no	package-01	1.00	90%	35%	0.315
25-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2108	Placement and Installation of Strom Manhole Base MH-13(O)_4 at Local Road # 26 in Zone B	no	package-01	1.00	90%	35%	0.315
25-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2107	Placement and Installation of Strom Manhole Base MH-13(O)_3 at Local Road # 26 in Zone B	no	package-01	1.00	90%	35%	0.315
26-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2134	Placement and Installation of Storm Manhole Base MH-1(E) at Collector Road # 02 in Zine B	no	package-01	1.00	90%	35%	0.315
27-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2148	Placement and Installation of Strom Manhole Base MH-1(C) at Collector Road # 02 in Zone B	no	package-01	1.00	90%	35%	0.315
30-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2192	Placement and Installation of Storm Manhole Base MH-4(G) at Collector Road # 02 in Zone B	no	package-01	1.00	90%	35%	0.315
30-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2193	Placement and Installation of Storm Manhole Base MH-6(M) at Local Road # 24 in Zone B	no	package-01	1.00	90%	35%	0.315
30-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2194	Placement and Installation of Storm Manhole Base MH-7(M) at Local Road # 24 in Zone B	no	package-01	1.00	90%	35%	0.315
30-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2195	Placement and Installation of Storm Manhole Base MH-8(M) at Local Road # 24 in Zone B	no	package-01	1.00	90%	35%	0.315
30-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2208	Placement and Installation of storm Manhole Base MH-2(E) at Collector Road # 02 in Zone B	no	package-01	1.00	90%	35%	0.315
30-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2178	Placement and Installation of Mnahole Base ,ring and flat slab MH-36(A)_3_2_1,MH-36(A)_3_2_2,MH-36(A)_3_2_3 at Local road # 13 zone A	no	package-01	3.00	90%	65%	1.755
27-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2142	Inspection for Excavation and Blinding Concrete of Strom MH-1(C) at Collector Road # 02 Zone B.	no	package-01	1.00	90%	5%	0.045
01-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2223	Inspection for Excavation and Blinding Concrete of Storm MH-2(C) at Collector Road # 02 Zone B.	no	Package-01	1.00	90%	5%	0.045
01-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2225	Placement and Installation of Storm Manhole Base MH-2(C) at Collector Road # 02 in Zone B	no	Package-01	1.00	90%	35%	0.315
02-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2232	Inspection for Excavation and Blinding Concrete of Storm MH-1(O) at Local Road # 26 Zone B.	no	Package-01	1.00	90%	5%	0.045
02-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2233	Inspection for Excavation and Blinding Concrete of Storm MH-7(O) at Local Road # 26 Zone B.	no	Package-01	1.00	90%	5%	0.045
02-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2239	Placement and Installation of Storm Manhole Base MH-1(O) at local Road # 26 in Zone B	no	Package-01	1.00	90%	35%	0.315
02-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2240	Placement and Installation of Storm Manhole Base MH-2(F)_1 at local Road # 25 in Zone B	no	Package-01	1.00	90%	35%	0.315

Data sensitivity - Public

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
02-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2245	Inspection for Excavation, Location, level and Compaction & Blinding Concrete Pouring of Storm MH-55(A)_3 at Local Road # 06 Zone A.	no	Package-01	1.00	90%	5%	0.045
02-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2246	Inspection for Excavation, Location, level and Compaction & Blinding Concrete Pouring of Storm MH-55(A)_4 at Local Road # 06 Zone A.	no	Package-01	1.00	90%	5%	0.045
02-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2247	Inspection for Excavation, Location, level and Compaction & Blinding Concrete Pouring of Storm MH-55(A)_5 at Local Road # 06 Zone A.	no	Package-01	1.00	90%	5%	0.045
07-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2284	Inspection for Excavation, Location, level and Compaction & Blinding Concrete Pouring of Storm MH-32(A)_18_1 at Local Road # 10 Zone A.	no	Package-01	1.00	90%	5%	0.045
07-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2285	Inspection for Excavation, Location, level and Compaction & Blinding Concrete Pouring of Storm MH-32(A)_18_2 at Local Road # 10 Zone A.	no	Package-01	1.00	90%	5%	0.045
07-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2304	Placement and Installation of Manhole Rings and Slab for MH-36(A)_6_3 with External Coating at Local Road # 08, Zone A	no	Package-01	1.00	90%	30%	0.270
07-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2319	Placement and Installation of Storm Manhole Ring and Slab of Manhole MH-36(A)_6_2 at local Road # 08 in Zone B	no	Package-01	1.00	90%	30%	0.270
10-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2339	Inspection for Excavation and Blinding Concrete of Storm MH-1(L) at Collector Road # 02 Zone B	no	Package-01	1.00	90%	5%	0.045
09-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2343	Placement and Installation of Manhole Base, Ring and Flat Slab MH-55(A)_2, MH-55(A)_4 with External Coating at Local Road # 6 Zone A	no	Package-01	2.00	90%	65%	1.170
14-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2385	Installation and Placement of Manhole Base MH-36(A)_8_2 and MH-36(A)_8_3 with External Coating at local road # 07 Zone A.	no	Package-01	2.00	90%	35%	0.630
14-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2386	Placement and Installation of Manhole Flat Slab MH-36(A)_6_1 with External Coating at Local Road # 08 Zone A	no	Package-01	1.00	90%	30%	0.270
14-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2388	Inspection for Excavation and Blinding Concrete of Strom MH-5(M)_2 at Local Road # 26 Zone B.	no	Package-01	1.00	90%	5%	0.045
14-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2389	Inspection for Excavation and Blinding Concrete of Strom MH-5(M)_3 at Local Road # 26 Zone B.	no	Package-01	1.00	90%	5%	0.045
24-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2081	Inspection for Excavation, Location, level and Compaction & Blinding Concrete Pouring of Storm MH-36(A)_3_6_2 at Local Road # 14 Zone A.	no	Package-01	1.00	90%	5%	0.045
20-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2470	Inspection for Excavation and Blinding Concrete of Strom MH-8(O)_1 at Local Road # 27 Zone B.	no	Package-01	1.00	90%	5%	0.045
20-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2471	Inspection for Excavation and Blinding Concrete of Strom MH-6(O) at Local Road # 26 Zone B.	no	Package-01	1.00	90%	5%	0.045
20-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2472	Inspection for Excavation and Blinding Concrete of Strom MH-2(L) at Collector Road # 02 Zone B.	no	Package-01	1.00	90%	5%	0.045
21-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2474	Placement and Installation of Manhole Base MH-6(O) at local Road # 26 in Zone B	no	Package-01	1.00	90%	35%	0.315
21-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2475	Placement and Installation of Manhole Base MH-8(O)_1 at local Road # 26 in Zone B	no	Package-01	1.00	90%	35%	0.315
21-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2476	Placement and Installation of Manhole Base MH-2(L) at Collector Road # 02 in Zone B	no	Package-01	1.00	90%	35%	0.315
20-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2461	Placement and Installation of Storm Manhole Base MH-1(L) at local Collector Road # 02 in Zone B	no	Package-01	1.00	90%	35%	0.315
20-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2462	Placement and Installation of Storm Manhole Base MH-5(L) at local Collector Road # 02 in Zone B	no	Package-01	1.00	90%	35%	0.315
20-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2463	Placement and Installation of Storm Manhole Base MH-5(M)_3 at local Road # 26 in Zone B	no	Package-01	1.00	90%	35%	0.315
20-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2464	Placement and Installation of Storm Manhole Base MH-5(M)_2 at local Road # 26 in Zone B	no	Package-01	1.00	90%	35%	0.315
17-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2313-1	Placement and Installation of Manhole Base, Ring and Slab for MH-36(A)_3_6_2 With External Coating at Local Road # 14 in Zone A	no	Package-01	1.00	90%	65%	0.585
30-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2181	Inspection for Excavation and Blinding Concrete of Strom MH-4(G) at Collector Road # 02 Zone B.	no	Package-01	1.00	90%	5%	0.045
30-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2182	Inspection for Excavation and Blinding Concrete of Strom MH-6(M) at Local Road # 24 Zone B.	no	Package-01	1.00	90%	5%	0.045
30-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2183	Inspection for Excavation and Blinding Concrete of Strom MH-7(M) at Local Road # 24 Zone B.	no	Package-01	1.00	90%	5%	0.045
19-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2425	Placement and Installation of Storm Manhole Base MH-5(G)_2 at Collector Road # 02 in Zone B	no	Package-01	1.00	90%	35%	0.315

الاستشـــــاري	المالك	المقاول
ايجس السعودية للاستشارات الهندسية	الهيئة السعودية للمدن الصناعية ومناطق التقنية	شركة مفرح مرزوق الحربي وشركاه المحدودة

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
19-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2424	Placement and Installation of Storm Manhole Base MH-4(L) at Collector Road # 02 in Zone B	no	Package-01	1.00	90%	35%	0.315
16-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2414	Inspection for Excavation and Blinding Concrete of Strom MH-5(G)_2 at Collector Road # 02 Zone B.	no	Package-01	1.00	90%	5%	0.045
16-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2410	Inspection for Excavation and Blinding Concrete of Strom MH-5(L) at Collector Road # 02 Zone B.	no	Package-01	1.00	90%	5%	0.045
16-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2409	Inspection for Excavation and Blinding Concrete of Strom MH-4(L) at Collector Road # 02 Zone B.	no	Package-01	1.00	90%	5%	0.045
13-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2377	Installation of Flat Slab MH-36(A)_6_5 at Local Road # 08 Zone A	no	Package-01	1.00	90%	30%	0.270
03-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2545	Inspection for Excavation, Location, level & Blinding Concrete Pouring of Storm MH-32(A)_27 at Local Road # 03 Zone A.	no	Package-01	1.00	90%	5%	0.045
03-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2538	Inspection for Excavation, Location, level & Blinding Concrete Pouring of Storm MH-32(A)_26 at Local Road # 03 Zone A.	no	Package-01	1.00	90%	5%	0.045
13-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2626	Placement and Installation of Storm manhole base MH-32 (A)_25, MH-32(A)_26, MH-32(A)_27 at Local Road # 03 Zone A	no	Package-01	3.00	90%	35%	0.945
13-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2624	Inspection for Excavation, Location, level & Blinding Concrete Pouring of Storm MH-32(A)_25 at Local Road # 03 Zone A.	no	Package-01	1.00	90%	5%	0.045
19-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2695	Placement and Installation of Storm Manhole Base of MH-60 A with External Coating at Road # 03 in Zone A	no	Package-01	1.00	90%	35%	0.315
19-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2693	Placement and Installation of Storm Manhole Base with external coating MH-61(A) at local road # 03 in Zone A	no	Package-01	1.00	90%	35%	0.315
19-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2692	Placement and Installation of Storm Manhole Base MH-32(A)_16_7 with external coating at local road # 04 in Zone A	no	Package-01	1.00	90%	35%	0.315
25-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2753	Placement and Installation of Storm Manhole MH-1(L) and MH-2(L) Ring and Slab with External Coating at Collector Road # 02 in Zone B	no	Package-01	2.00	90%	30%	0.540
25-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2751	Placement and Installation of Storm Manhole Rings and Slab of MH-1(E) and MH-2(E) with External Coating at Collector road # 02 in Zone B	no	Package-01	2.00	90%	30%	0.540
24-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2750	Placement and Installation of Storm Manhole MH-62(A) Base,Rings & Slab with External Coating at local road #03 in Zone A	no	Package-01	1.00	90%	65%	0.585
24-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2749	Placement and Installation of Storm Manhole MH-61 A Rings& Slab with External Coating at local Road # 03 in Zone A	no	Package-01	1.00	90%	30%	0.270
24-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2745	Placement & Installation of MH-32 (A)_21_1 base, ring and flat slab with external coating at Local Road # 03 Zone A	no	Package-01	1.00	90%	65%	0.585
24-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2741	Placement & Installation of MH-60(A) base, ring and slab with external coating at Local Road # 03 Zone A	no	Package-01	1.00	90%	30%	0.270
22-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2739	Placement & Installation of Storm MH-32 (A)_21 base, ring and slab with external coating at Local Road # 03 Zone A	no	Package-01	1.00	90%	65%	0.585
22-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2736	Placement and Installation of Storm Line Manhole MH-5 (G)_1 Base with External Coating at Collector Road # 02 in Zone B	no	Package-01	1.00	90%	35%	0.315
22-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2732	Inspection for Excavation and Blinding Concrete of Strom MH-5(G)_1 at Collector Road # 02 Zone B	no	Package-01	1.00	90%	5%	0.045
19-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2691	Placement and Installation of Storm Manhole Base, Rings and Flat Slab MH-32(A)_22, MH-32(A)_23 and MH-32(A)_24 with external coating at local road # 03 in Zone A	no	Package-01	3.00	90%	65%	1.755
19-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2690	Placement and Installation of Storm Manhole Rings and Flat Slab MH-32(A)_25, MH-32(A)_26 and MH-32(A)_27 with external coating at localroad # 03 in Zone A	no	Package-01	3.00	90%	30%	0.810
28-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2791	Placement and Installation of Storm Manhole MH-57(A)_1 Base at local road # 03 in Zone A	no	Package-01	1.00	90%	35%	0.315
28-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2748	Inspection for Excavation, Location, level & Blinding Concrete Pouring of Storm MH-57(A)_1 at Local Road # 05 Zone A.	no	Package-01	1.00	90%	5%	0.045

Accumulative QTY			51.120
10% Retention QTY			0.000
Total Certified Accumulative QTY			51.120
Previous QTY			34.880
Current QTY			16.240
BOQ Quantity			117.000
90% Avalible Qty			105.300
Remaining avalible Qty			54.180

المقاول/ شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
B6.33 05 39.03	#N/A	Precast Manhole ring 1200 mm internal dia.						
29-Mar-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0014	Excavation, Location, Level and Compaction of Storm MH-3D at Zone- B	no	package-01	1.00	90%	5%	0.045
20-Apr-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0016	Excavation, Location, Level and Compaction of Storm MH-5D at Zone- B	no	package-01	1.00	90%	5%	0.045
06-Apr-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0043	Excavation, Location, level and Compaction of Storm MH-2(B) at Zone B.	no	package-01	1.00	90%	5%	0.045
06-Apr-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0044	Excavation, Location, level and Compaction of Storm MH-3(B) at Zone B.	no	package-01	1.00	90%	5%	0.045
07-Apr-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0061	Excavation, Location, level and Compaction of Storm MH-5(F) at road # 21 Zone B.	no	package-01	1.00	90%	5%	0.045
21-Apr-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0020	Excavation, Location, level and Compaction of Storm MH-4(B) at local road # 19 Zone-B	no	package-01	1.00	90%	5%	0.045
23-Apr-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0004	Excavation, Location, level and Compaction of Storm MH-32-A 11-2 at Zone-A	no	package-01	1.00	90%	5%	0.045
21-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0410	Excavation, Location, level and Compaction of Storm MH-2(K) at Local Road # 23 Zone B.	no	package-01	1.00	90%	5%	0.045
09-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0288	Excavation, Location, level and Compaction of Storm MH-36(A)_3_4 at local road # 09 Zone A.	no	package-01	1.00	90%	5%	0.045
09-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0287	Excavation, Location, level and Compaction of Storm MH-36(A)_3_3 at local road # 09 Zone A.	no	package-01	1.00	90%	5%	0.045
03-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0471	Excavation, Location, level and Compaction of Storm MH-55(A) at local road # 03 Zone	no	package-01	1.00	90%	5%	0.045
03-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0472	Excavation, Location, level and Compaction of Storm MH-56(A) at local road # 03 Zone A.	no	package-01	1.00	90%	5%	0.045
03-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0473	Excavation, Location, level and Compaction of Storm MH-55(A)_1 at local road # 06 Zone A.	no	package-01	1.00	90%	5%	0.045
16-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0001	Excavation of Storm MH-32-A 11-2 at Zone-A	no	package-01	1.00	90%	5%	0.045
06-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0986	Excavation, Location, level and Compaction of Storm MH-11(Q)_2 at Arterial Road # 01 Zone B.	no	package-01	1.00	90%	5%	0.045
02-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0922	Placement and Installation of Storm Manhole Base MH-32(A)_16_3 at local road # 04 Zone A.	no	package-01	1.00	90%	35%	0.315
18-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0712	Placement and Installation of Manhole Base MH-5(D) at local road # 20 Zone-B	no	package-01	1.00	90%	35%	0.315
17-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0707	Placement and Installation of Manhole Base MH-3(B) at local Road # 18 Zone B	no	package-01	1.00	90%	35%	0.315
17-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0706	Placement and Installation of Manhole Base MH-2(B) at local Road # 18 Zone B	no	package-01	1.00	90%	35%	0.315
16-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0692	Excavation, Location, level and Compaction of Storm MH-32(A)_16_3 at local road # 04 Zone A.	no	package-01	1.00	90%	5%	0.045
10-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0599	Placement and Installation of Manhole Base MH-2(K) at local road # 23 Zone-B.	no	package-01	1.00	90%	35%	0.315
10-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0593	Excavation, Location, level and Compaction of Storm MH-32(A)_16_2 at local road # 04 Zone A.	no	package-01	1.00	90%	5%	0.045
09-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0582	Placement and Installation of Manhole Base MH-3(D) at local road # 20 at Zone B	no	package-01	1.00	90%	35%	0.315
09-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0577	Placement and Installation of Manhole BaseMH-5(B)at local road # 19 Zone B	no	package-01	1.00	90%	35%	0.315
09-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0576	Placement and Installation of manhole Base MH-4(B) at Road # 19 Zone B.	no	package-01	1.00	90%	35%	0.315
06-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0490	Excavation, Location, level and Compaction of Storm MH-32 (A)_20 at local road # 01 Zone A.	no	package-01	1.00	90%	5%	0.045
06-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0489	Excavation, Location, level and Compaction of Storm MH-32 (A)_19 at local road # 01 Zone A.	no	package-01	1.00	90%	5%	0.045
16-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1186	Excavation, Location, level and Compaction of MH-32(A)_16_3_2 at local road # 11 Zone A.	no	package-01	1.00	90%	5%	0.045

Data sensitivity - Public

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
16-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1187	Excavation, Location, level and Compaction of MH-32(A)_16_5_1 at local road # 12 Zone A.	no	package-01	1.00	90%	5%	0.045
16-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1188	Excavation, Location, level and Compaction of MH-32(A)_16_5_2 at local road # 12 Zone A.	no	package-01	1.00	90%	5%	0.045
18-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1209	Excavation, Location, level and Compaction of Storm Catch Basin MH-32(A)_1-SCB-3 at local road # 02 Zone A.	no	package-01	1.00	90%	5%	0.045
20-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1234	Installation and Placement of Manhole Base MH-11(Q)_2 at Arterial Road # 01 Zone B.	no	package-01	1.00	90%	35%	0.315
15-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1152	Excavation, Location, level and Compaction of MH-36(A)_3_6 at local road # 14 Zone A.	no	package-01	1.00	90%	5%	0.045
26-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0023	Excavation, Location, level and Compaction of Storm MH-5(B) at local road # 19 Zone-B	no	package-01	1.00	90%	5%	0.045
28-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1378	Excavation, Location, level and Compaction of Storm MH-8(M) at Local Road # 24 Zone B.	no	package-01	1.00	90%	5%	0.045
08-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1704	Inspection for Sand Backfilling Around Storm Manholes (05) upto TOE (Bottom of Subgrade) MH-2(B),3(B),MH-4(B),MH-5(B),5(D) at Local Road # 18,19,20 in Zone B	no	package-01	5.00	90%	15%	0.675
17-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1920	Placement and Installation of Rings and Slabs for (04) Manholes MH-2(B), MH-3(B), MH-5(B) and MH-5(D), With external coating, at Local Roads # 18,19,20 in Zone B.	no	package-01	4.00	90%	30%	1.080
29-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2149	Excavation of Base for Storm MH 13(O)-1 @Zone B (1200 Dia) Road 26	no	package-01	1.00	90%	5%	0.045
24-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2095	Placement and Installation of Manhole Base Ring & Slab MH-MH-36(A)_3_6 at Local Road # 14 Zone A.	no	package-01	1.00	90%	65%	0.585
29-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2151	Placement and Installation of Storm Manhole Base MH-13(O)_1 at local Road # 26 in Zone B	no	package-01	1.00	90%	35%	0.315
01-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2221	Inspection for Excavation and Blinding Concrete of Storm MH-5(M)_1 at Local Road # 26 Zone B.	no	Package-01	1.00	90%	5%	0.045
01-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2226	Placement and Installation of Storm Manhole Base MH-5(M)_1 at Local Road # 26 in Zone B	no	Package-01	1.00	90%	35%	0.315
03-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2255	Inspection for Excavation and Blinding Concrete of Storm MH-11(Q)_1 at Arterial Road # 01 Zone B.	no	Package-01	1.00	90%	5%	0.045
03-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2258	Placement and Installation of Storm Manhole Base MH-11(Q)_1 at Arterial Road # 01 in Zone B	no	Package-01	1.00	90%	35%	0.315
07-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2303	Placement and Installation of Storm Manhole Ring and Slab MH-4(B) with External Coating at local Road # 19 in Zone B	no	Package-01	1.00	90%	30%	0.270
09-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2342	Placement and Installation of Manhole Base MH-55(A)_1 at Local Road # 6 Zone A	no	Package-01	1.00	90%	65%	0.585
14-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2387	Placement and Installation of Manhole Base and Flat Slab MH-36(A)_3_4 with External Coating at Local Road # 09 Zone A	no	Package-01	1.00	90%	65%	0.585
05-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2586	Placement and Installation of Storm Manhole Ring & Slab MH- 32(A)_11_2 with External Coating at Collector Road # 1 in Zone A	no	Package-01	1.00	90%	30%	0.270
12-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2618	Placement and Installation of Storm Manhole Base Ring &Slab MH-32(A)_16_5_1 and MH- 32(A)_16_5_2 with ExternalCoating at Local Road # 12 in Zone A	no	Package-01	2.00	90%	65%	1.170
24-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2740-1	Placement & Installation of Storm manhole base MH-63(A) with external coating at Local Road #03 Zone A	no	Package-01	1.00	90%	65%	0.585
28-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2790	Placement and Installation of Storm Manhole MH-55(A) Base at local road # 03 in Zone A	no	Package-01	1.00	90%	35%	0.315
					Accumulative QTY			11.210

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

المقاول
شركة مفرح مرزوق الحربي وشركاه المحدودة

المالك
الهيئة السعودية للمدن الصناعية ومناطق التقنية

الاستشـــــاري
ايجس السعودية للاستشارات الهندسية

المستخلص رقم (06) من الفتره 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
					10% Retention QTY			0.000
					Total Certified Accumulative QTY			11.210
					Previous QTY			7.520
					Current QTY			3.690
					BOQ Quantity			16.000
					90% Avalible Qty			14.400
					Remaining avalible Qty			3.190

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
B6.33 05 39.05	#N/A	Precast Manhole ring 1200 mm internal dia.						
29-Mar-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0002	Excavation of Storm MH-32-A 14 at Zone-A	no	package-01	1.00	90%	5%	0.045
29-Mar-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0010	Excavation, Location, level and Compaction of Storm MH-32A-11-1 at Zone-A	no	package-01	1.00	90%	5%	0.045
07-Apr-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0052	Excavation, Location, level and Compaction of Storm MH-6(B) at road # 19 Zone B.	no	package-01	1.00	90%	5%	0.045
18-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0345	Excavation, Location, level and Compaction of Storm MH-36(A)_9 at Local road # 01 Zone A.	no	package-01	1.00	90%	5%	0.045
18-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0344	Excavation, Location, level and Compaction of Storm MH-36(A)_8 at Local road # 01 Zone A.	no	package-01	1.00	90%	5%	0.045
05-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0232	Excavation, Location, level and Compaction of Storm MH-36(A)_7 at local road # 01 Zone A.	no	package-01	1.00	90%	5%	0.045
07-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1009	Placement and Installation of Manhole Base MH-36(A)_9 at road # 01 Zone A.	no	package-01	1.00	90%	35%	0.315
07-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1008	Placement and Installation of Manhole Base MH-36(A)_8 at road # 01 Zone A.	no	package-01	1.00	90%	35%	0.315
07-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1005	Placement and Installation of Manhole Base MH-36(A)_7 at road # 01 Zone A.	no	package-01	1.00	90%	35%	0.315
18-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0714	Placement and Installation of Manhole Base MH-6(B) at local road #19 Zone-B	no	package-01	1.00	90%	35%	0.315
06-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1649	Inspection for Sand Backfilling Around Storm Manholes up to the Bottom of Subgrade at MH-MH-36(A)_7, MH-36(A)_8 & MH-36(A)_9 Local Road # 01, Zone A	no	package-01	3.00	90%	15%	0.405
08-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1705	Inspection for Sand Backfilling Around Storm Manholes (01) upto TOE (Bottom of Subgrade MH-6(B) at Local Road # 19 in Zone B	no	package-01	1.00	90%	15%	0.135
17-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1921	Placement and Installation of Rings and Slabs for (01) Manholes MH-6(B) With external coating, at Local Roads # 19 in Zone B.	no	package-01	1.00	90%	30%	0.270
20-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2002	Placement and Installation of Rings and Slabs for (03) Manhole MH-36(A)_7, MH-36(A)_8 and MH-36(A)_9 With external coating, at Local Roads # 1 in Zone A.	no	package-01	3.00	90%	30%	0.810
					Accumulative QTY			3.150
					10% Retention QTY			0.000
					Total Certified Accumulative QTY			0.900
					Previous QTY			0.900
					Current QTY			0.000
					BOQ Quantity			1.000
					90% Avalible Qty			0.900
					Remaining avalible Qty			0.000

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

الاستشـــــاري
ايجس السعودية للاستشارات الهندسية

المالك
الهيئة السعودية للمدن الصناعية ومناطق التقنية

المقاول
شركة مفرح مرزوق الحربي وشركاه المحدودة

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
B6.33 05 39.07	#N/A	Precast Manhole ring 1200 mm internal dia.						
18-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0346	Excavation, Location, level and Compaction of Storm MH-36(A)_10 at Local road # 01 Zone A.	no	package-01	1.00	90%	5%	0.045
18-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0342	Excavation, Location, level and Compaction of Storm MH-36(A)_11 at Local road # 01 Zone A.	no	package-01	1.00	90%	5%	0.045
18-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0343	Excavation, Location, level and Compaction of Storm MH-36(A)_12 at Local road # 01 Zone A.	no	package-01	1.00	90%	5%	0.045
07-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1012	Placement and Installation of Manhole Base MH-36(A)_12 at road # 01 Zone A.	no	package-01	1.00	90%	35%	0.315
07-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1011	Placement and Installation of Manhole Base MH-36(A)_11 at road # 01 Zone A.	no	package-01	1.00	90%	35%	0.315
07-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1010	Placement and Installation of Manhole Base MH-36(A)_10 at road # 01 Zone A.	no	package-01	1.00	90%	35%	0.315
20-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1999	Placement and Installation of Rings and Slabs for (03) Manhole With external MH-36(A)_10, MH-36(A)_11 and MH-36(A)_12 with coating, at Local Roads # 1 in Zone A.	no	package-01	3.00	90%	30%	0.810
30-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2050	Inspection for Sand Backfilling Around Storm Manhole (02) upto TOE (Bottom of Subgrade MH-36(A)_10,and MH-36(A)_11at Local Road # 01 in Zone A.	no	package-01	2.00	90%	15%	0.270
					Accumulative QTY			2.160
					10% Retention QTY			0.000
					Total Certified Accumulative QTY			1.800
					Previous QTY			1.800
					Current QTY			0.000
					BOQ Quantity			2.000
					90% Avalible Qty			1.800
					Remaining avalible Qty			0.000

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
B6.33 05 39.10	#N/A	Precast Manhole ring 1200 mm internal dia. With grated cover.						
07-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0998	Placement and Installation of Manhole base MH-3(Q) at Arterial Road # 01 Zone B.	no	package-01	1.00	90%	35%	0.315
04-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0939	Excavation, Location, level and Compaction of Storm MH-32(A)_14_3 at Collector road # 01 Zone A.	no	package-01	1.00	90%	5%	0.045
04-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0937	Excavation, Location, level and Compaction of Storm MH-32(A)_14_1 at Collector road # 01 Zone A.	no	package-01	1.00	90%	5%	0.045
25-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0804	Excavation, Location, level and Compaction of Storm MH-32 (A)_11_5 atCollector road # 01 Zone A.	no	package-01	1.00	90%	5%	0.045
25-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0802	Excavation, Location, level and Compaction of Storm MH-32(A)_11_3 at Collector road # 01 Zone A.	no	package-01	1.00	90%	5%	0.045
22-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0765	Excavation, Location, level and Compaction of Storm MH-7(Q)at Arterial Road # 01 Zone B.	no	package-01	1.00	90%	5%	0.045
22-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0762	Excavation, Location, level and Compaction of Storm MH-11(Q)_3 at Arterial Road # 01 Zone B.	no	package-01	1.00	90%	5%	0.045
16-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0683	Excavation, Location, level and Compaction of Storm MH-5(Q) at Arterial Road # 01 Zone B.	no	package-01	1.00	90%	5%	0.045
16-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0681	Excavation, Location, level and Compaction of Storm MH-11(Q)_7 at Arterial Road # 01 Zone B.	no	package-01	1.00	90%	5%	0.045
16-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0679	Excavation, Location, level and Compaction of Storm MH-11(Q)_5 at Arterial Road # 01 Zone B.	no	package-01	1.00	90%	5%	0.045
09-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1030	Placement and Installation Manhole Base Storm MH-11(Q)_3 at Arterial Road # 01 Zone B.	no	package-01	1.00	90%	35%	0.315
09-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1014	Placement and Installation of Manhole MH- 11(Q)_7 at Arterial Road # 01 Zone B.	no	package-01	1.00	90%	35%	0.315
12-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1060	Placement and Installation of Manhole MH- 5(Q) at Arterial Road # 01 Zone B.	no	package-01	1.00	90%	35%	0.315
20-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1236	Installation and Placement of Manhole Base MH-11(Q)_5 at Arterial Road # 01 Zone B.	no	package-01	1.00	90%	35%	0.315
15-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1166	Placement and Installation of storm Manhole MH-7(Q) in Arterial Road # 01 Zone B	no	package-01	1.00	90%	35%	0.315
18-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1193	Placement and Installation of Manhole Base MH-32(A)_11_3 at Collector road # 01 Zone A	no	package-01	1.00	90%	35%	0.315
16-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1889	Installation and Placement of Manhole Base MH-32(A)_14_3 at Collector Road #1 Zone A	no	package-01	1.00	90%	35%	0.315
16-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1890	Installation of Manhole Base for Storm MH-32(A)-11-5 at Collector Road # 01 Zone A.	no	package-01	1.00	90%	35%	0.315
12-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1823	Inspection for Excavation and Blinding Concrete of Storm MH-3(E) at Collector Road # 02 Zone B.	no	package-01	1.00	90%	5%	0.045
17-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1929	Placement and Installation of Storm Manhole Base MH-3(E) at collector Road # 02 in Zone B	no	package-01	1.00	90%	35%	0.315
22-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2024	Placement and Installation of Rings and Slabs for (04) Manhole MH-32(A)_11_3 and MH-32(A)_14_3 With external coating, at Collector Roads # 1 in Zone A.	no	package-01	2.00	90%	30%	0.540
22-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1822	Inspection for Excavation and Blinding Concrete of Storm MH-3(C) at Collector Road # 02 Zone B.	no	package-01	1.00	90%	5%	0.045
23-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2064	Placement and Installation of Storm Manhole Ring & Slab MH-32(A)_11_5 with External Coating at Collector Road # 1 in Zone A	no	package-01	1.00	90%	30%	0.270

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المقاول
شركة مفرح مرزوق الحربي وشركاه المحدودة

المالك
الهيئة السعودية للمدن الصناعية ومناطق التقنية

الاستشـــــاري
ايجس السعودية للاستشارات الهندسية

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
23-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2061	Placement and Installation of Manhole Base Ring & Slab MH-36(A)_14_1 at Collector Road # 01 Zone A.	no	package-01	1.00	90%	65%	0.585
15-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1873	Inspection for Excavation and Blinding Concrete of Storm MH-2(G) at Collector Road # 02 Zone B.	no	package-01	1.00	90%	5%	0.045
29-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2156	Placement and Installation of storm Manhole Base MH-2(G) at Collector Road # 02 in Zone B	no	package-01	1.00	90%	35%	0.315
01-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2222	Inspection for Excavation and Blinding Concrete of Storm MH-5(G) at Collector Road # 02 Zone B.	no	Package-01	1.00	90%	5%	0.045
01-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2227	Placement and Installation of Storm Manhole Base MH-5(G) at Collector Road # 02 in Zone B	no	Package-01	1.00	90%	35%	0.315
19-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2423	Placement and Installation of Storm Manhole Base MH-3(L) at Collector Road # 02 in Zone B	no	Package-01	1.00	90%	35%	0.315
16-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2408	Inspection for Excavation and Blinding Concrete of Strom MH-3(L) at Collector Road # 02 Zone B.	no	Package-01	1.00	90%	5%	0.045
25-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2754	Placement and Installation of Storm Manhole MH-3(L) Rings and Slab with External Coating at Collector road # 02 in Zone B	no	Package-01	1.00	90%	30%	0.270
25-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2752	Placement and Installation of Storm Manhole MH-3(E) Rings and Slab with External Coating at Collector Road # 02 in Zone B	no	Package-01	1.00	90%	30%	0.270
26-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2764	Placement and Installation of Manhole MH-3(C) Base, Ring and Slab at Collector Road # 02 in Zone B	no	Package-01	1.00	90%	65%	0.585
27-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2770	Inspection for Excavation and Blinding Concrete of Strom MH-4(P) at Collector Road # 02 Zone B.	no	Package-01	1.00	90%	15%	0.135
					Accumulative QTY			7.380
					10% Retention QTY			0.000
					Total Certified Accumulative QTY			7.380
					Previous QTY			4.860
					Current QTY			2.520
					BOQ Quantity			18.000
					90% Avalible Qty			16.200
					Remaining avalible Qty			8.820

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
B6.33 05 39.12	#N/A	Precast Manhole ring 1500 mm internal dia.						
01-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2224	Placement and Installation of Storm Manhole Base MH-9(O) at Local Road # 26 in Zone B	no	Package-01	1.00	90%	25%	0.225
30-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2185	Inspection for Excavation and Blinding Concrete of Strom MH-9(O) at Local Road # 26 Zone B.	no	Package-01	1.00	90%	5%	0.045
					Accumulative QTY			0.270
					10% Retention QTY			0.000
					Total Certified Accumulative QTY			0.270
					Previous QTY			0.270
					Current QTY			0.000
					BOQ Quantity			5.000
					90% Avalible Qty			4.500
					Remaining avalible Qty			4.230
B6.33 05 39.13	#N/A	Precast Manhole ring 1500 mm internal dia.						
13-Apr-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0100	Excavation, Location, level and Compaction of Storm MH-46(A) at local road # 03 Zone A.	no	Package-1	1.00	90%	5%	0.045
29-Apr-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0146	Excavation, Location, level and Compaction of Storm MH-50(A) at local road # 3 Zone A	no	Package-1	1.00	90%	5%	0.045
28-Apr-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0132	Excavation, Location, level and Compaction of Storm MH-49(A) at road # 3 Zone-A.	no	Package-1	1.00	90%	5%	0.045
28-Apr-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0131	Excavation, Location, level and Compaction of Storm MH-48(A) at local road # 3 Zone A.	no	Package-1	1.00	90%	5%	0.045
23-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0421	Excavation, Location, level and Compaction of Storm MH-32(A)_12_7 at local road # 02 Zone A.	no	Package-1	1.00	90%	5%	0.045
23-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0420	Excavation, Location, level and Compaction of Storm MH-32(A)_12_6 at local road # 02 Zone A.	no	Package-1	1.00	90%	5%	0.045
05-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0231	Excavation, Location, level and Compaction of Storm MH-36(A)_6 at local road # 01 Zone A.	no	Package-1	1.00	90%	5%	0.045
05-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0230	Excavation, Location, level and Compaction of Storm MH-36(A)_5 at local road # 01 Zone A.	no	Package-1	1.00	90%	5%	0.045
05-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0229	Excavation, Location, level and Compaction of Storm MH-36(A)_4 at local road # 01 Zone A.	no	Package-1	1.00	90%	5%	0.045
03-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0174	Excavation, Location, level and Compaction of Storm MH-54(A) at local road # 3 Zone A.	no	Package-1	1.00	90%	5%	0.045
03-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0173	Excavation, Location, level and Compaction of Storm MH-54(A) at local road # 3 Zone A.	no	Package-1	1.00	90%	5%	0.045
03-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0172	Excavation, Location, level and Compaction of Storm MH-52(A) at local road # 3 Zone A.	no	Package-1	1.00	90%	5%	0.045
04-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0171	Excavation, Location, level and Compaction of Storm MH-52(A) at local road # 3 Zone A.	no	Package-1	1.00	90%	5%	0.045
17-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0331	Excavation of Storm MH-36A-3-1@ zone A Road 9	no	Package-1	1.00	90%	5%	0.045
20-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0398	Excavation of Storm MH-32A-12-5@ zone A Road 2	no	Package-1	1.00	90%	5%	0.045
07-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1000	Placement and Installation of Manhole Base MH-36(A)_6 at road # 01 Zone A.	no	Package-1	1.00	90%	35%	0.315
02-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0923	Placement and Installation of Storm Manhole Base MH-32(A)_16_1 at local road # 04 Zone A.	no	Package-1	1.00	90%	35%	0.315
29-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0862	Placement and Installation of Storm Manhole base MH-36(A)_4 at local road # 01 Zone A.	no	Package-1	1.00	90%	35%	0.315

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
09-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0592	Excavation, Location, level and Compaction of Storm MH-32(A)_16_1 at local road # 04 Zone A.	no	Package-1	1.00	90%	5%	0.045
06-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0496	Excavation, Location, level and Compaction of Storm MH-32(A)_12_3 at local road # 02 Zone A.	no	Package-1	1.00	90%	5%	0.045
06-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0495	Excavation, Location, level and Compaction of Storm MH-32(A)_12_2 at local road # 02 Zone A.	no	Package-1	1.00	90%	5%	0.045
06-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0494	Excavation, Location, level and Compaction of Storm MH-32(A)_12_1 at local road # 02 Zone A.	no	Package-1	1.00	90%	5%	0.045
06-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1648	Inspection for Sand Backfilling Around Storm Manholes up to the Bottom of Subgrade at MH-MH-36(A)_4, MH-36(A)_5 & MH-36(A)_6 Local Road # 01, Zone A	no	Package-1	3.00	90%	15%	0.405
20-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2022	Installation and Placement of Manhole Base MH-36(A)_5 at Local Road # 1 Zone A	no	Package-1	1.00	90%	35%	0.315
20-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2001	Placement and Installation of Rings and Slabs for (02) Manhole MH-36(A)_4 and MH-36(A)_6 With external coating, at Local Roads # 1 in Zone A.	no	Package-1	2.00	90%	30%	0.540
02-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2234	Inspection for Excavation and Blinding Concrete of Storm MH-8(O) at Local Road # 26 Zone B.	no	Package-01	1.00	90%	5%	0.045
02-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2235	Inspection for Excavation and Blinding Concrete of Storm MH-10(O) at Local Road # 26 Zone B.	no	Package-01	1.00	90%	5%	0.045
02-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2237	Placement and Installation of Storm Manhole Base MH-10(O) at local Road # 26 in Zone B	no	Package-01	1.00	90%	25%	0.225
02-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2238	Placement and Installation of Storm Manhole Base MH-8(O) at local Road # 26 in Zone B	no	Package-01	1.00	90%	35%	0.315
14-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2640	Inspection for Excavation, Location, level & Blinding Concrete Pouring of Storm , MH-45(A) & MH-47(A) at local road # 03 Zone A.	no	Package-01	2.00	90%	35%	0.630
24-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2742-1	Placement & Installation of manhole base for Storm MH-base MH-45 (A), MH-46(A), MH-47(A), MH-48(A), MH-49(A), MH-50(A),MH-51(A), MH-52(A), MH-53(A) & MH-54(A) with external coating at Local ROAD # 03 Zone A.	no	Package-01	10.00	90%	35%	3.150

Accumulative QTY			7.470
10% Retention QTY			0.000
Total Certified Accumulative QTY			7.470
Previous QTY			3.240
Current QTY			4.230
BOQ Quantity			16.000
90% Avalible Qty			14.400
Remaining avalible Qty			6.930

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
B6.33 05 39.15	#N/A	Precast Manhole ring 1500 mm internal dia.						
20-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0397	Excavation, Location, level and Compaction of Storm MH-32(A)_12_4 at local road # 02 Zone A.	no	Package-1	1.00	90%	5%	0.045
17-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0330	Excavation, Location, level and Compaction of Storm MH-36(A)_3_2 at local road # 09 Zone A.	no	Package-1	1.00	90%	5%	0.045
01-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0467	Excavation, Location, level and Compaction of Storm MH-36(A)_3_2 at local road # 13 Zone A.	no	Package-1	1.00	90%	5%	0.045
06-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0488	Excavation, Location, level and Compaction of Storm MH-32 (A)_18 at local road # 01 Zone A.	no	Package-1	1.00	90%	5%	0.045
					Accumulative QTY			0.180
					10% Retention QTY			0.000
					Total Certified Accumulative QTY			0.180
					Previous QTY			0.180
					Current QTY			0.000
					BOQ Quantity			1.000
					90% Avalible Qty			0.900
					Remaining avalible Qty			0.720

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
B6.33 05 39.19	#N/A	Precast Manhole ring 2000 mm internal dia.						
06-Apr-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0041	Excavation, Location, level and Compaction of Storm MH-32(A)-14 at local collector road # 1 Zone-A	no	Package-01	1.00	90%	5%	0.045
20-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0395	Excavation, Location, level and Compaction of Storm MH-32(A)_7 at local road # 02 Zone A.	no	Package-01	1.00	90%	5%	0.045
20-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0394	Excavation, Location, level and Compaction of Storm MH-32(A)_6 at local road # 02 Zone A.	no	Package-01	1.00	90%	5%	0.045
19-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0362	Excavation, Location, level and Compaction of Storm MH-32(A)_5 at local road # 02 Zone A.	no	Package-01	1.00	90%	5%	0.045
19-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0361	Excavation, Location, level and Compaction of Storm MH-32(A)_4 at local road # 02 Zone A.	no	Package-01	1.00	90%	5%	0.045
19-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0360	Excavation, Location, level and Compaction of Storm MH-32(A)_3 at local road # 02 Zone A.	no	Package-01	1.00	90%	5%	0.045
19-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0359	Excavation, Location, level and Compaction of Storm MH-32(A)_2 at local road # 02 Zone A.	no	Package-01	1.00	90%	5%	0.045
05-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0228	Excavation, Location, level and Compaction of Storm MH-36(A)_3 at local road # 01 Zone A.	no	Package-01	1.00	90%	5%	0.045
05-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0227	Excavation, Location, level and Compaction of Storm MH-36(A)_2 at local road # 01 Zone A.	no	Package-01	1.00	90%	5%	0.045
05-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0226	Excavation, Location, level and Compaction of Storm MH-36(A)_1 at local road # 01 Zone A.	no	Package-01	1.00	90%	5%	0.045
05-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0225	Excavation, Location, level and Compaction of Storm MH-36(A) at local road # 01 Zone A.	no	Package-01	1.00	90%	5%	0.045
30-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0895	Placement and Installation of Storm Manhole MH-36(A) at road #1 Zone A	no	Package-01	1.00	90%	35%	0.315
29-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0879	Placement and Installation of Manhole base Storm MH-36(A)_3 at road # 01 Zone A.	no	Package-01	1.00	90%	35%	0.315
29-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0878	Placement and Installation of Manhole base Storm MH-36(A)_2 at road # 01 Zone A.	no	Package-01	1.00	90%	35%	0.315
29-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0877	Placement and Installation of Manhole base Storm MH-36(A)_1 at road # 01 Zone A.	no	Package-01	1.00	90%	35%	0.315
24-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0798	Excavation, Location, level and Compaction of Storm MH-32(A)_16 at local road # 1 Zone-A	no	Package-01	1.00	90%	5%	0.045
30-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1462	Installation and Placement of Manhole Base MH-32(A)_6 at local road # 2 Zone-A.	no	Package-01	1.00	90%	35%	0.315
30-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1461	Installation and Placement of Manhole Base MH-32(A)_5 at local road # 2 Zone-A.	no	Package-01	1.00	90%	35%	0.315
30-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1460	Installation and Placement of Manhole Base MH-32(A)_4 at local road # 2 Zone-A.	no	Package-01	1.00	90%	35%	0.315
30-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1459	Installation and Placement of Manhole Base MH-32(A)_3 at local road # 2 Zone-A.	no	Package-01	1.00	90%	35%	0.315
30-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1458	Installation and Placement of Manhole Base MH-32(A)_2 at local road # 2 Zone-A.	no	Package-01	1.00	90%	35%	0.315
06-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1647	Inspection for Sand Backfilling Around Storm Manholes up to the Bottom of Subgrade at MH-MH-36(A)_1, MH-36(A)_2 & MH-36(A)_3 Local Road # 01, Zone A	no	Package-01	3.00	90%	15%	0.405
30-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1463	Installation and Placement of Manhole Base MH-32(A)_7 at local road # 2 Zone-A.	no	Package-01	1.00	90%	35%	0.315
20-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2000	Placement and Installation of Rings and Slabs for (03) Manhole With external MH-36(A)_1, MH-36(A)_2 and MH-36(A)_3 with coating, at Local Roads # 1 in Zone A.	no	Package-01	3.00	90%	30%	0.810
22-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2040	Placement and Installation of Rings and Slabs for (06) Manhole MH-32(A)_2,MH-32(A)_3,MH-32(A)_4,MH-32(A)_5,MH-32(A)_6 and MH-32(A)_7 with external coating at Local Road # 2 in Zone A.	no	Package-01	6.00	90%	30%	1.620
07-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2161-1	Inspection for Sand Backfilling Around Storm Manhole (08) upto TOE (Bottom of Subgrade MH-32(A)_1, MH-32(A)_2, MH-32(A)_3, MH-32(A)_4, MH-32(A)_5, MH-32(A)_6, MH-32(A)_7, MH-32(A)_8, at Local	no	Package-01	6.00	90%	15%	0.810
					Accumulative QTY			7.340

Data sensitivity - Public

الاستشـــــاري	المالك	المقاول
ايجس السعودية للاستشارات الهندسية	الهيئة السعودية للمدن الصناعية ومناطق التقنية	شركة مفرح مرزوق الحربي وشركاه المحدودة

المستخلص رقم (06) من الفتره 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
					10% Retention QTY			0.000
					Total Certified Accumulative QTY			4.500
					Previous QTY			4.500
					Current QTY			0.000
					BOQ Quantity			5.000
					90% Avalible Qty			4.500
					Remaining avalible Qty			0.000

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

الاستشـــــاري	المالك	المقاول
ايجس السعودية للاستشارات الهندسية	الهيئة السعودية للمدن الصناعية ومناطق التقنية	شركة مفرح مرزوق الحربي وشركاه المحدودة

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
B6.33 05 39.22	#N/A	Precast Manhole ring 2000 mm internal dia.						
06-Apr-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0040	Excavation, Location, level and Compaction of Storm MH-32(A)-13 at collector road # 1 Zone-A	no	Package-01	1.00	90%	5%	0.045
20-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0396	Excavation, Location, level and Compaction of Storm MH-32(A)_8 at local road # 02 Zone A.	no	Package-01	1.00	90%	5%	0.045
24-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0797	Excavation, Location, level and Compaction of Storm MH-32(A)_15 at local road # 1 Zone-A	no	Package-01	1.00	90%	5%	0.045
30-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1464	Installation and Placement of Manhole Base MH-32(A)_8 at local road # 2 Zone-A.	no	Package-01	1.00	90%	35%	0.315
23-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2063	Placement and Installation of Manhole Base MH-32(A)_13 at road # 01 Zone A.	no	Package-01	1.00	90%	35%	0.315
					Accumulative QTY			0.770
					10% Retention QTY			0.000
					Total Certified Accumulative QTY			0.770
					Previous QTY			0.590
					Current QTY			0.180
					BOQ Quantity			1.000
					90% Avalible Qty			0.900
					Remaining avalible Qty			0.130

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

الاستشـــــاري
ايجس السعودية للاستشارات الهندسية

المالك
الهيئة السعودية للمدن الصناعية ومناطق التقنية

المقاول
شركة مفرح مرزوق الحربي وشركاه المحدودة

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
B6.33 05 39.24	#N/A	Precast Manhole ring 2000 mm internal dia.						
06-Apr-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0498	Excavation, Location, level and Compaction of Storm MH-32(A)_10 at local road # 2 Zone-A.Inspection for Blinding Concrete Pouring of Storm MH-32(A)_10 at local road # 2 Zone-A.	no	Package-01	1.00	90%	5%	0.045
06-Apr-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0497	Excavation, Location, level and Compaction of Storm MH-32(A)_9 at local road # 2 Zone-A.	no	Package-01	1.00	90%	5%	0.045
22-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2044	Installation and Plcaement of Manhole Base MH-32(A)_9 at Local Road # 2 Zone A	no	Package-01	1.00	90%	35%	0.315
23-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2049	Inspection for Excavation, Location, level and Compaction & Blinding Concrete Pouring of Storm MH-32(A)_12 at Local Road # 01 Zone A.	no	Package-01	1.00	90%	5%	0.045
23-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2048	Inspection for Excavation, Location, level and Compaction & Blinding Concrete Pouring of Storm MH-32(A)_11 at Local Road # 01 Zone A.	no	Package-01	1.00	90%	5%	0.045
07-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2309	Placement and Installation of Manhole Base for MH-32(A)_12 at Local Road # 01 in Zone A	no	Package-01	1.00	90%	35%	0.315
					Accumulative QTY			0.810
					10% Retention QTY			0.000
					Total Certified Accumulative QTY			0.810
					Previous QTY			0.630
					Current QTY			0.180
					BOQ Quantity			2.000
					90% Avalible Qty			1.800
					Remaining avalible Qty			0.990
B6.33 05 39.27	#N/A	Precast Manholes internal diminsion 3000 * 3000 mm						
					Accumulative QTY			0.000
					10% Retention QTY			0.000
					Total Certified Accumulative QTY			0.000
					Previous QTY			0.000
					Current QTY			0.000

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

الاستشـــــاري
ايجس السعودية للاستشارات الهندسية

المالك
الهيئة السعودية للمدن الصناعية ومناطق التقنية

المقاول
شركة مفرح مرزوق الحربي وشركاه المحدودة

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
					BOQ Quantity			31.000
					90% Avalible Qty			27.900
					Remaining avalible Qty			27.900
B6.33 05 39.28	#N/A	Precast Manholes internal diminsion 3000 * 3000 mm						
07-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0358	Excavation, Location, level and Compaction of Storm MH-32(A)_1 at local road # 02 Zone A.	no	Package-01	1.00	90%	5%	0.045
21-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1262	Excavation of Storm MH -32 -(A) @Zone A (3000 Dia) Road 02	no	Package-01	1.00	90%	5%	0.045
26-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2122	Inspection for concrete pouring (C-35) of storm manhole foundation / placement of manhole base of Square manhole -32(A) at local road # 02 zone A.	no	Package-01	1.00	90%	35%	0.315
26-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2123	Inspection for concrete pouring (C-35) of storm manhole foundation / placement of manhole base of Square manhole -32(A)_1 at local road # 02 zone A.	no	Package-01	1.00	90%	35%	0.315
					Accumulative QTY			0.720
					10% Retention QTY			0.000
					Total Certified Accumulative QTY			0.720
					Previous QTY			0.540
					Current QTY			0.180
					BOQ Quantity			2.000
					90% Avalible Qty			1.800
					Remaining avalible Qty			1.080

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
B6.33 05 39.29	#N/A	Catch basin						
09-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0278	Excavation, Location, level and Compaction of Storm MH-O(D)-SCB-3 at Local Road # 20 Zone B.	no	package-01	1.00	90%	15%	0.135
09-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0277	Excavation, Location, level and Compaction of Storm MH-O(D)-SCB-2 at Local Road # 20 Zone B.	no	package-01	1.00	90%	15%	0.135
09-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0276	Excavation, Location, level and Compaction of Storm MH-5(D)-SCB-3 at Local Road # 20 Zone B.	no	package-01	1.00	90%	15%	0.135
09-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0275	Excavation, Location, level and Compaction of Storm MH-5(D)-SCB-2 at Local Road # 20 Zone B.	no	package-01	1.00	90%	15%	0.135
09-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0273	Excavation, Location, level and Compaction of Storm MH-6(B)-SCB-3 at Local Road # 19 Zone B.	no	package-01	1.00	90%	15%	0.135
09-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0272	Excavation, Location, level and Compaction of Storm MH-6(B)-SCB-2 at Local Road # 19 Zone B.	no	package-01	1.00	90%	15%	0.135
05-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0215	Excavation, Location, level and Compaction of Storm MH-3(D)-SCB-2 at Local Road # 20 Zone B.	no	package-01	1.00	90%	15%	0.135
05-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0214	Excavation, Location, level and Compaction of Storm MH-3(D)-SCB-3 at Local Road # 20 Zone B.	no	package-01	1.00	90%	15%	0.135
05-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0212	Excavation, Location, level and Compaction of Storm MH-4(D)-C-SCB-2 at Local Road # 20 Zone B.	no	package-01	1.00	90%	15%	0.135
05-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0211	Excavation, Location, level and Compaction of Storm MH-4(D)-C-SCB-3 at Local Road # 20 Zone B.	no	package-01	1.00	90%	15%	0.135
05-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0210	Excavation, Location, level and Compaction of Storm MH-2(D)-SCB-3 at Local Road # 20 Zone B.	no	package-01	1.00	90%	15%	0.135
05-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0209	Excavation, Location, level and Compaction of Storm MH-2(D)-SCB-2 at Local Road # 20 Zone B.	no	package-01	1.00	90%	15%	0.135
05-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0207	Excavation, Location, level and Compaction of Storm MH-2(D)-SCB-2 at Local Road # 20 Zone B.	no	package-01	1.00	90%	15%	0.135
05-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0206	Excavation, Location, level and Compaction of Storm MH-5(B)-SCB-1 at Local Road # 19 Zone B.	no	package-01	1.00	90%	15%	0.135
05-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0205	Excavation, Location, level and Compaction of Storm MH-4(B)-SCB-2 at Local Road # 19 Zone B.	no	package-01	1.00	90%	15%	0.135
05-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0204	Excavation, Location, level and Compaction of Storm MH-4(B)-SCB-1 at Local Road # 19 Zone B.	no	package-01	1.00	90%	15%	0.135
05-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0203	Excavation, Location, level and Compaction of Storm MH-1(D)-SCB-2 at Local Road # 20 Zone B.	no	package-01	1.00	90%	15%	0.135
05-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0202	Excavation, Location, level and Compaction of Storm MH-1(D)-SCB-1 at Local Road # 20 Zone B.	no	package-01	1.00	90%	15%	0.135
02-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0167	Excavation, Location, level and Compaction of Storm MH-4B-SCB-5 at Local Road # 19 Zone B.	no	package-01	1.00	90%	15%	0.135
02-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0166	Excavation, Location, level and Compaction of Storm MH-4B-SCB-4 at Local Road # 19 Zone B.	no	package-01	1.00	90%	15%	0.135
02-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0165	Excavation, Location, level and Compaction of Storm MH-4B-SCB-3 at Local Road # 19 Zone B.	no	package-01	1.00	90%	15%	0.135
02-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0164	Excavation, Location, level and Compaction of Storm MH-4B-1-SCB-2 at Local Road # 19 Zone B.	no	package-01	1.00	90%	15%	0.135
02-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0163	Excavation, Location, level and Compaction of Storm MH-4B-1-SCB-1 at Local Road # 19 Zone B.	no	package-01	1.00	90%	15%	0.135
02-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0464	Excavation, Location, level and Compaction of Storm Catch Basin MH-36(A)-SCB-1 at local road # 1 Zone A.	no	package-01	1.00	90%	15%	0.135
02-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0465	Excavation, Location, level and Compaction of Storm Catch Basin MH-36(A)-SCB-2 at local road # 1 Zone A.	no	package-01	1.00	90%	15%	0.135
02-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0466	Excavation, Location, level and Compaction of Storm Catch Basin MH-36(A)_1-SCB-2 at local road # 1 Zone A.	no	package-01	1.00	90%	15%	0.135
06-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0992	Excavation, Location, level and Compaction of Catch Basin MH-11(Q)_2-SCB-1 at Arterial Road # 01 Zone B.	no	package-01	1.00	90%	15%	0.135
06-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0991	Excavation, Location, level and Compaction of Catch Basin MH-8(Q)-SCB-2 at Arterial Road # 01 Zone B.	no	package-01	1.00	90%	15%	0.135
06-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0990	Excavation, Location, level and Compaction of Catch Basin MH-8(Q)-SCB-1 at Arterial Road # 01 Zone B.	no	package-01	1.00	90%	15%	0.135
06-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0989	Excavation, Location, level and Compaction of Catch Basin MH-7(Q)-SCB-2 at Arterial Road # 01 Zone B.	no	package-01	1.00	90%	15%	0.135
06-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0988	Excavation, Location, level and Compaction of Catch Basin MH-7(Q)-SCB-1 at Arterial Road # 01 Zone B.	no	package-01	1.00	90%	15%	0.135
06-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0987	Excavation, Location, level and Compaction of Catch Basin MH-11(Q)_2-SCB-2 at Arterial Road # 01 Zone B.	no	package-01	1.00	90%	15%	0.135

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
06-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0985	Placement and Installation of Storm Catch Basin MH-36(A)_5-SCB-1 at local road # 1 Zone A.	no	package-01	1.00	90%	45%	0.405
06-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0984	Placement and Installation of Storm Catch Basin MH-36(A)_2-SCB-2 at local road # 1 Zone A.	no	package-01	1.00	90%	45%	0.405
06-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0983	Placement and Installation of Storm Catch Basin MH-36(A)_2-SCB-1 at local road # 1 Zone A.	no	package-01	1.00	90%	45%	0.405
05-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0982	Placement and Installation of Storm Catch Basin MH-36(A)_3-SCB-1 at local road # 1 Zone A.	no	package-01	1.00	90%	45%	0.405
05-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0981	Placement and Installation of Storm Catch Basin MH-5(Q)-SCB-2 at Arterial Road # 01 Zone B.	no	package-01	1.00	90%	45%	0.405
05-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0980	Placement and Installation of Storm Catch Basin MH-4(Q)-SCB-2 at Arterial Road # 01 Zone B.	no	package-01	1.00	90%	45%	0.405
05-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0979	Placement and Installation of Storm Catch Basin MH-11(Q)_7-SCB-2 at Arterial Road #1 Zone B.	no	package-01	1.00	90%	45%	0.405
04-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0956	Laying and Installation of GRP Pipe (Dia 1200mm) storm line A-32 from MH-32(A)_5 to MH-32(A)_6 at local road # 02 in Zone A	no	package-01	1.00	90%	45%	0.405
04-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0955	Placement and Installation of Storm Catch Basin MH-36(A)-SCB-2 at local road # 1 Zone A.	no	package-01	1.00	90%	45%	0.405
04-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0954	Placement and Installation of Storm Catch Basin MH-36(A)_1-SCB-2 at local road # 1 Zone A.	no	package-01	1.00	90%	45%	0.405
04-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0953	Placement and Installation of Storm Catch Basin MH-36(A)_6-SCB-1 at local road # 1 Zone A.	no	package-01	1.00	90%	45%	0.405
04-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0952	Placement and Installation of Storm Catch Basin MH-36(A)_8-SCB-2 at local road # 1 Zone A.	no	package-01	1.00	90%	45%	0.405
04-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0951	Placement and Installation of Storm Catch Basin MH-36(A)_8-SCB-3 at local road # 1 Zone A.	no	package-01	1.00	90%	45%	0.405

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
04-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0950	Placement and Installation of Storm Catch Basin MH-36(A)_7-SCB-2 at local road # 1 Zone A.	no	package-01	1.00	90%	45%	0.405
04-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0949	Placement and Installation of Riser and Ring MH-3(B) at local Road # 18 Zone B	no	package-01	1.00	90%	45%	0.405
04-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0935	Excavation, Location, level and Compaction of Catch Basin MH-3(F)-SCB-3 at Local Road # 21 Zone B.	no	package-01	1.00	90%	15%	0.135
04-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0934	Excavation, Location, level and Compaction of Catch Basin MH-3(F)-SCB-2 at Local Road # 21 Zone B.	no	package-01	1.00	90%	15%	0.135
04-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0932	Excavation, Location, level and Compaction of Catch Basin MH-4(F)-SCB-3 at Local Road # 21 Zone B.	no	package-01	1.00	90%	15%	0.135
02-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0931	Placement and Installation of Catch Basin MH-11(Q)_8-SCB-2 at Arterial Road # 01 Zone B	no	package-01	1.00	90%	45%	0.405
02-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0930	Placement and Installation of Catch Basin MH-3(Q)-SCB-2 at Arterial Road # 01 Zone B	no	package-01	1.00	90%	45%	0.405
02-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0929	Placement and Installation of Catch Basin MH-3(Q)-SCB-1 at Arterial Road # 01 Zone B.	no	package-01	1.00	90%	45%	0.405
02-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0928	Placement and Installation of Catch Basin MH-11(Q)_7-SCB-2 at Arterial Road # 01 Zone B.	no	package-01	1.00	90%	45%	0.405
02-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0927	Placement and Installation of Storm Manhole Base MH-32(A)_16_4 at local road # 04 Zone A	no	package-01	1.00	90%	45%	0.405
02-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0921	Excavation, Location, level and Compaction of Storm MH-4(F)-SCB-2 at Local Road # 21 Zone B.	no	package-01	1.00	90%	15%	0.135
02-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0919	Excavation, Location, level and Compaction of Storm MH-5(F)-SCB-3 at Local Road # 21 Zone B.	no	package-01	1.00	90%	15%	0.135
02-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0918	Excavation, Location, level and Compaction of Storm MH-5(F)-SCB-2 at Local Road # 21 Zone B.	no	package-01	1.00	90%	15%	0.135
02-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0912	Excavation, Location, level and Compaction of Storm Catch Basin MH-32(A)_14_5-SCB-1 at Collector road # 1 Zone A.	no	package-01	1.00	90%	15%	0.135
02-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0911	Excavation, Location, level and Compaction of Storm Catch Basin MH-32(A)_14_4-SCB-3 at Collector road # 1 Zone A.	no	package-01	1.00	90%	15%	0.135
02-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0910	Excavation, Location, level and Compaction of Storm Catch Basin MH-32(A)_14_4-SCB-2 at Collector road # 1 Zone A.	no	package-01	1.00	90%	15%	0.135
02-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0909	Excavation, Location, level and Compaction of Storm Catch Basin MH-32(A)_14_3-SCB-3 at Collector road # 1 Zone A.	no	package-01	1.00	90%	15%	0.135
02-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0908	Excavation, Location, level and Compaction of Storm Catch Basin MH-32(A)_14_3-SCB-2 at Collector road # 1 Zone A.	no	package-01	1.00	90%	15%	0.135
02-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0907	Excavation, Location, level and Compaction of Storm Catch Basin MH-32(A)_14_2-SCB-4 at Collector road # 1 Zone A.	no	package-01	1.00	90%	15%	0.135
02-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0906	Excavation, Location, level and Compaction of Storm Catch Basin MH-32(A)_14_2-SCB-3 at Collector road # 1 Zone A.	no	package-01	1.00	90%	15%	0.135

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
02-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0905	Excavation, Location, level and Compaction of Storm Catch Basin MH-32(A)_14_2-SCB-2 at Collector road # 1 Zone A.	no	package-01	1.00	90%	15%	0.135
02-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0900	Excavation, Location, level and Compaction of Storm Catch Basin MH-58(A)-SCB-2 at Collector road # 1 Zone A.	no	package-01	1.00	90%	15%	0.135
02-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0899	Excavation, Location, level and Compaction of Storm Catch Basin MH-58(A)-SCB-1 at Collector road # 1 Zone A.	no	package-01	1.00	90%	15%	0.135
02-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0898	Excavation, Location, level and Compaction of Storm Catch Basin MH-59(A)-SCB-3 at Collector road # 1 Zone A.	no	package-01	1.00	90%	15%	0.135
02-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0897	Excavation, Location, level and Compaction of Storm Catch Basin MH-59(A)-SCB-2 at Collector road # 1 Zone A.	no	package-01	1.00	90%	15%	0.135
02-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0896	Excavation, Location, level and Compaction of Storm Catch Basin MH-59(A)_1-SCB-2 at Collector road # 1 Zone A.	no	package-01	1.00	90%	15%	0.135
30-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0894	Excavation, Location, level and Compaction of Storm Catch Basin MH-32(A)_11_7-SCB-1 at Collector road # 1 Zone A.	no	package-01	1.00	90%	15%	0.135
30-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0893	Excavation, Location, level and Compaction of Storm Catch Basin MH-32(A)_11_6-SCB-3 at Collector road # 1 Zone A.	no	package-01	1.00	90%	15%	0.135
28-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0892	Excavation, Location, level and Compaction of Storm Catch Basin MH-32(A)_11_6-SCB-2 at Collector road # 1 Zone A.	no	package-01	1.00	90%	15%	0.135
29-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0858	Excavation, Location, level and Compaction of Storm Catch Basin MH-59(A)_1-SCB-1 at Collector road # 1 Zone A.	no	package-01	1.00	90%	15%	0.135
29-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0857	Excavation, Location, level and Compaction of Storm Catch Basin MH-58(A)_1-SCB-2 at Collector road # 1 Zone A.	no	package-01	1.00	90%	15%	0.135
29-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0856	Excavation, Location, level and Compaction of Storm Catch Basin MH-58(A)_1-SCB-1 at Collector road # 1 Zone A.	no	package-01	1.00	90%	15%	0.135
28-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0841	Excavation, Location, level and Compaction of Storm Catch Basin MH-32(A)_11-5-SCB-3 at Collector road # 1 Zone A.	no	package-01	1.00	90%	15%	0.135
28-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0828	Excavation, Location, level and Compaction of Storm Catch Basin MH-32(A)_11-5-SCB-2 at Collector road # 1 Zone A.	no	package-01	1.00	90%	15%	0.135
28-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0827	Excavation, Location, level and Compaction of Storm Catch Basin MH-32(A)_11-4-SCB-4 at Collector road # 1 Zone A.	no	package-01	1.00	90%	15%	0.135
28-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0826	Excavation, Location, level and Compaction of Storm Catch Basin MH-32(A)_11-4-SCB-3 at Collector road # 1 Zone A.	no	package-01	1.00	90%	15%	0.135
28-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0825	Excavation, Location, level and Compaction of Storm Catch Basin MH-32(A)_11-4-SCB-2 at Collector road # 1 Zone A.	no	package-01	1.00	90%	15%	0.135
28-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0824	Excavation, Location, level and Compaction of Storm Catch Basin MH-32(A)_11-3-SCB-2 at Collector road # 1 Zone A.	no	package-01	1.00	90%	15%	0.135
27-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0814	Excavation, Location, level and Compaction of Storm Catch Basin MH-36(A)_10-SCB-2 at local road # 1 Zone A.	no	package-01	1.00	90%	15%	0.135
27-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0813	Excavation, Location, level and Compaction of Storm Catch Basin MH-36(A)_10-SCB-1 at local road # 1 Zone A.	no	package-01	1.00	90%	15%	0.135
27-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0812	Excavation, Location, level and Compaction of Storm Catch Basin MH-36(A)_9-SCB-3 at local road # 1 Zone A.	no	package-01	1.00	90%	15%	0.135

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
27-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0811	Excavation, Location, level and Compaction of Storm Catch Basin MH-36(A)_9-SCB-2 at local road # 1 Zone A.	no	package-01	1.00	90%	15%	0.135
27-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0810	Excavation, Location, level and Compaction of Storm Catch Basin MH-36(A)_8-SCB-1 at local road # 1 Zone A.	no	package-01	1.00	90%	15%	0.135
22-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0786	Excavation, Location, level and Compaction of Storm Catch Basin MH-32(A)_16_6-SCB-1 at local road # 4 Zone A.	no	package-01	1.00	90%	15%	0.135
22-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0785	Excavation, Location, level and Compaction of Storm Catch Basin MH-32(A)_16_5-SCB-1 at local road # 4 Zone A.	no	package-01	1.00	90%	15%	0.135
22-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0784	Excavation, Location, level and Compaction of Storm Catch Basin MH-32(A)_16_4-SCB-2 at local road # 4 Zone A.	no	package-01	1.00	90%	15%	0.135
22-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0783	Excavation, Location, level and Compaction of Storm Catch Basin MH-32(A)_16_3-SCB-4 at local road # 4 Zone A.	no	package-01	1.00	90%	15%	0.135
22-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0782	Excavation, Location, level and Compaction of Storm Catch Basin MH-32(A)_16_3-SCB-3 at local road # 4 Zone A.	no	package-01	1.00	90%	15%	0.135
22-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0781	Excavation, Location, level and Compaction of Storm Catch Basin MH-32(A)_16_2-SCB-2 at local road # 4 Zone A.	no	package-01	1.00	90%	15%	0.135
22-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0771	Excavation, Location, level and Compaction of Catch Basin MH-6(Q)-SCB-1 at Arterial Road # 01 Zone B.	no	package-01	1.00	90%	15%	0.135
22-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0770	Excavation, Location, level and Compaction of Catch Basin MH-6(Q)-SCB-2 at Arterial Road # 01 Zone B.	no	package-01	1.00	90%	15%	0.135
22-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0769	Excavation, Location, level and Compaction of Catch Basin MH-11(Q)_4-SCB-2 at Arterial Road # 01 Zone B.	no	package-01	1.00	90%	15%	0.135
22-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0768	Excavation, Location, level and Compaction of Catch Basin MH-11(Q)_4-SCB-1 at Arterial Road # 01 Zone B.	no	package-01	1.00	90%	15%	0.135
22-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0767	Excavation, Location, level and Compaction of Catch Basin MH-11(Q)_3-SCB-2 at Arterial Road # 01 Zone B.	no	package-01	1.00	90%	15%	0.135
22-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0766	Excavation, Location, level and Compaction of Catch Basin MH-11(Q)_3-SCB-1 at Arterial Road # 01 Zone B.	no	package-01	1.00	90%	15%	0.135
21-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0761	Excavation, Location, level and Compaction of Storm Catch Basin MH-32(A)_16_1-SCB-1 at local road # 4 Zone A.	no	package-01	1.00	90%	15%	0.135
21-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0760	Excavation, Location, level and Compaction of Storm Catch Basin MH-32(A)_16-SCB-5 at local road # 4 Zone A.	no	package-01	1.00	90%	15%	0.135
21-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0759	Excavation, Location, level and Compaction of Storm Catch Basin MH-32(A)_16-SCB-4 at local road # 4 Zone A.	no	package-01	1.00	90%	15%	0.135
20-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0742	Placement nad Installation of Single Catch Basin MH-4(D)-C-SCB-2 at local road # 20	no	package-01	1.00	90%	45%	0.405
20-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0741	Placement nad Installation of Single Catch Basin MH-3(D)-SCB-2 at local road # 20 Zone-B	no	package-01	1.00	90%	45%	0.405
20-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0740	Placement nad Installation of Single Catch Basin MH-3(D)-SCB-3 at local road # 20 Zone-B	no	package-01	1.00	90%	45%	0.405
20-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0739	Placement nad Installation of Single Catch Basin MH-4(D)-C-SCB-3 at local road # 20 Zone-B	no	package-01	1.00	90%	45%	0.405

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
18-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0710	Excavation of Storm Catch Basin Line from MH-8(Q)-SCB-2 to MH-8(Q)-SCB-1 at Arterial Road # 01 Zone B.	no	package-01	1.00	90%	15%	0.135
17-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0700	Excavation, Location, level and Compaction of Storm Catch Basin MH-36(A)_8-SCB-3 at local road # 1 Zone A.	no	package-01	1.00	90%	15%	0.135
17-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0699	Excavation, Location, level and Compaction of Storm Catch Basin MH-36(A)_8-SCB-2 at local road # 1 Zone A.	no	package-01	1.00	90%	15%	0.135
17-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0698	Excavation, Location, level and Compaction of Storm Catch Basin MH-36(A)_7-SCB-3 at local road # 1 Zone A.	no	package-01	1.00	90%	15%	0.135
17-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0697	Excavation, Location, level and Compaction of Storm Catch Basin MH-36(A)_7-SCB-2 at local road # 1 Zone A.	no	package-01	1.00	90%	15%	0.135
16-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0677	Excavation, Location, level and Compaction of Catch Basin MH-5(Q)-SCB-2 at Arterial Road # 01 Zone B.	no	package-01	1.00	90%	15%	0.135
16-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0674	Excavation, Location, level and Compaction of Catch Basin MH-11(Q)_6-SCB-2 at Arterial Road # 01 Zone B.	no	package-01	1.00	90%	15%	0.135
16-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0673	Excavation, Location, level and Compaction of Catch Basin MH-11(Q)_6-SCB-1 at Arterial Road # 01 Zone B.	no	package-01	1.00	90%	15%	0.135
16-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0672	Excavation, Location, level and Compaction of Catch Basin MH-11(Q)_5-SCB-2 at Arterial Road # 01 Zone B.	no	package-01	1.00	90%	15%	0.135
14-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0640	Excavation, Location, level and Compaction of Catch Basin MH-4(Q)-SCB-2 at Arterial Road # 01 Zone B.	no	package-01	1.00	90%	15%	0.135
14-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0639	Excavation, Location, level and Compaction of Catch Basin MH-4(Q)-SCB-1 at Arterial Road # 01 Zone B.	no	package-01	1.00	90%	15%	0.135
14-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0638	Excavation, Location, level and Compaction of Catch Basin MH-3(Q)-SCB-2 at Arterial Road # 01 Zone B.	no	package-01	1.00	90%	15%	0.135
14-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0637	Excavation, Location, level and Compaction of Catch Basin MH-3(Q)-SCB-1 at Arterial Road # 01 Zone B.	no	package-01	1.00	90%	15%	0.135
13-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0635	Excavation, Location, level and Compaction of Storm Catch Basin MH-36(A)_6-SCB-2 at local road # 1 Zone A.	no	package-01	1.00	90%	15%	0.135
13-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0634	Excavation, Location, level and Compaction of Storm Catch Basin MH-36(A)_6-SCB-1 at local road # 1 Zone A.	no	package-01	1.00	90%	15%	0.135
13-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0633	Excavation, Location, level and Compaction of Storm Catch Basin MH-36(A)_5-SCB-2 at local road # 1 Zone A.	no	package-01	1.00	90%	15%	0.135
13-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0632	Excavation, Location, level and Compaction of Storm Catch Basin MH-36(A)_5-SCB-1 at local road # 1 Zone A.	no	package-01	1.00	90%	15%	0.135
13-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0631	Excavation, Location, level and Compaction of Storm Catch Basin MH-36(A)_4-SCB-3 at local road # 1 Zone A.	no	package-01	1.00	90%	15%	0.135
13-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0630	Excavation, Location, level and Compaction of Storm Catch Basin MH-36(A)_4-SCB-2 at local road # 1 Zone A.	no	package-01	1.00	90%	15%	0.135
13-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0629	Excavation, Location, level and Compaction of Storm Catch Basin MH-36(A)_3-SCB-2 at local road # 1 Zone A.	no	package-01	1.00	90%	15%	0.135
13-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0628	Excavation, Location, level and Compaction of Storm Catch Basin MH-36(A)_3-SCB-1 at local road # 1 Zone A.	no	package-01	1.00	90%	15%	0.135

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
13-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0627	Excavation, Location, level and Compaction of Storm Catch Basin MH-36(A)_2-SCB-2 at local road # 1 Zone A.	no	package-01	1.00	90%	15%	0.135
13-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0626	Excavation, Location, level and Compaction of Storm Catch Basin MH-36(A)_2-SCB-1 at local road # 1 Zone A.	no	package-01	1.00	90%	15%	0.135
11-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0615	Placement and Installation of Catch Basin MH-2(D)-SCB-2 at local Road # 19 Zone B	no	package-01	1.00	90%	45%	0.405
11-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0614	Placement and Installation of Catch Basin MH-4(B)-SCB-4 at local road # 19 Zone-B	no	package-01	1.00	90%	45%	0.405
11-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0613	Placement and Installation of Catch Basin MH-4(B)-SCB-5 at local road # 19 Zone-B	no	package-01	1.00	90%	45%	0.405
11-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0612	Placement and installation of Catch Basin MH-6(B)-SCB-3 at Local Road # 20 Zone- B	no	package-01	1.00	90%	45%	0.405
11-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0611	Placement and installation of Catch Basin MH-5(B)-SCB-2 at local Road # 19 Zone-B	no	package-01	1.00	90%	45%	0.405
11-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0610	Placement and Installation of Catch Basin MH-4(B)-SCB-3 at Local Road # 19 Zone B	no	package-01	1.00	90%	45%	0.405
11-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0609	Placement and Installation of Catch Basin MH-4(B)-1-SCB-2 at local raod # 19 Zone B	no	package-01	1.00	90%	45%	0.405
11-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0608	Placement and Installation of Catch Basin MH-4(B)-1-SCB-1 at local road # 19 Zone B	no	package-01	1.00	90%	45%	0.405
11-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0607	Placement and Installation Catch Basin MH-4(B)-SCB-1 at Local Road # 19 Zone B	no	package-01	1.00	90%	45%	0.405
11-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0606	Placement and installation of Catch Basin MH-5(B)-SCB-1 at Local Road # 19 Zone- B	no	package-01	1.00	90%	45%	0.405
11-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0605	Placement and installation of Catch Basin MH-1(D)-SCB-2 at Local Road # 20 Zone- B	no	package-01	1.00	90%	45%	0.405
11-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0604	Placement and Installation of Catch Basin MH-2(D)-SCB-3 at local road # 20 Zone - B.	no	package-01	1.00	90%	45%	0.405
13-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0597	Placement and Installation of Catch Basin MH-O(B)-SCB-2 at local road # 19 Zone B	no	package-01	1.00	90%	45%	0.405
13-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0596	Placement and Installation of Catch Basin MH-O(B)-SCB-3at Local road # 19 Zone -B	no	package-01	1.00	90%	45%	0.405
09-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0591	Excavation, Location, level and Compaction of Catch Basin MH-11(Q)_7-SCB-2 at Arterial Road # 01 Zone B.	no	package-01	1.00	90%	15%	0.135
09-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0590	Excavation, Location, level and Compaction of Catch Basin MH-11(Q)_7-SCB-1 at Arterial Road # 01 Zone B.	no	package-01	1.00	90%	15%	0.135
09-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0589	Excavation, Location, level and Compaction of Catch Basin MH-11(Q)_8-SCB-2 at Arterial Road # 01 Zone B.	no	package-01	1.00	90%	15%	0.135
09-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0588	Excavation, Location, level and Compaction of Catch Basin MH-11(Q)_8-SCB-1 at Arterial Road # 01 Zone B.	no	package-01	1.00	90%	15%	0.135
09-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0585	Placement and Installation of Catch Basin MH-2(B)-SCB-2 at local road # 18 Zone B	no	package-01	1.00	90%	45%	0.405

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
09-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0584	Placement and Installation of Catch Basin MH-3(B)-SCB-2 at Local Road # 18 Zone B	no	package-01	1.00	90%	45%	0.405
09-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0583	Placement and Installation of Catch basin MH-3(B)-SCB-1 at Local Road # 18Zone B	no	package-01	1.00	90%	45%	0.405
08-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0543	Excavation, Location, level and Compaction of Catch Basin MH-3(B)-SCB-2 at Local Road # 18 Zone B.	no	package-01	1.00	90%	15%	0.135
08-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0542	Excavation, Location, level and Compaction of Catch Basin MH-3(B)-SCB-1 at Local Road # 18 Zone B.	no	package-01	1.00	90%	15%	0.135
06-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0514	Excavation, Location, level and Compaction of Catch Basin MH-O(B)-SCB-3 at Local Road # 19 Zone B.	no	package-01	1.00	90%	15%	0.135
06-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0513	Excavation, Location, level and Compaction of Catch Basin MH-O(B)-SCB-2 at Local Road # 19 Zone B.	no	package-01	1.00	90%	15%	0.135
06-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0505	Excavation, Location, level and Compaction of Catch Basin MH-2(B)-SCB-2 at Local Road # 18 Zone B.	no	package-01	1.00	90%	15%	0.135
06-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0504	Excavation, Location, level and Compaction of Catch Basin MH-2(B)-SCB-3 at Local Road # 18 Zone B.	no	package-01	1.00	90%	15%	0.135
06-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0503	Excavation, Location, level and Compaction of Catch Basin MH-1(B)-SCB-1 at Local Road # 18 Zone B.	no	package-01	1.00	90%	15%	0.135
06-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0502	Excavation, Location, level and Compaction of Catch Basin MH-1(B)-SCB-2 at Local Road # 18 Zone B.	no	package-01	1.00	90%	15%	0.135
09-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1029	Placement and Installation of Storm Catch Basin MH-32(A)_16_3-SCB-4 at local road # 4 Zone A.	no	package-01	1.00	90%	45%	0.405
08-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1021	Placement and Installation of Catch Basin MH-32(A)_16-6-SCB-1 at local road # 4 Zone A	no	package-01	1.00	90%	45%	0.405
08-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1020	Placement and Installation of Catch Basin MH-32(A)_16-SCB-5 at local road # 4 Zone A.	no	package-01	1.00	90%	45%	0.405
14-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1099	Placement and Installation of Catch Basin MH-4(F)-SCB-3 at Local Road # 21 Zone B.	no	package-01	1.00	90%	45%	0.405
14-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1098	Placement and Installation of Catch Basin MH-3(F)-SCB-3 at Local Road # 21 Zone B.	no	package-01	1.00	90%	45%	0.405
14-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1097	Placement and Installation of Catch Basin MH-4(F)-SCB-2 at Local Road # 21 Zone B.	no	package-01	1.00	90%	45%	0.405
14-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1096	Placement and Installation of Catch Basin MH-5(F)-SCB-3 at Local Road # 21 Zone B.	no	package-01	1.00	90%	45%	0.405
14-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1095	Placement and Installation of Catch Basin MH-5(F)-SCB-2 at Local Road # 21 Zone B.	no	package-01	1.00	90%	45%	0.405
13-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1065	Placement and Installation of Catch Basin MH-11(Q)_4-SCB-2 at Arterial Road # 01 Zone B.	no	package-01	1.00	90%	45%	0.405
13-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1066	Placement and Installation of Catch Basin MH-11(Q)_2-SCB-2 at Arterial Road # 01 Zone B.	no	package-01	1.00	90%	45%	0.405

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

المقاول
شركة مفرح مرزوق الحربي وشركاه المحدودة

المالك
الهيئة السعودية للمدن الصناعية ومناطق التقنية

الاستشـــــاري
ايجس السعودية للاستشارات الهندسية

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
13-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1067	Placement and Installation of Catch Basin MH-11(Q)_4-SCB-1 at Arterial Road # 01 Zone B	no	package-01	1.00	90%	45%	0.405
13-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1068	Placement and Installation of Catch Basin MH-11(Q)_5-SCB-2 at Arterial Road # 01 Zone B.	no	package-01	1.00	90%	45%	0.405
13-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1069	Placement and Installation of Catch Basin MH-11(Q)_2-SCB-1 at Arterial Road # 01 Zone B.	no	package-01	1.00	90%	45%	0.405
13-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1070	Placement and Installation of Catch Basin MH-11(Q)_3-SCB-2 at Arterial Road # 01 Zone B.	no	package-01	1.00	90%	45%	0.405
15-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1163	Placement and Installation of Catch Basin MH- 8(Q)-SCB-2 in Arterial Road # 01 Zone B	no	package-01	1.00	90%	45%	0.405
15-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1164	Placement and Installation of Catch Basin MH- 7(Q)-SCB-2 in Arterial Road # 01 Zone B	no	package-01	1.00	90%	45%	0.405
15-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1165	Placement and Installation of Catch Basin MH- 6(Q)-SCB-1 in Arterial Road # 01 Zone B	no	package-01	1.00	90%	45%	0.405
16-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1190	Excavation, Location, level and Compaction of Storm Catch Basin MH-32(A)_16_6-SCB-2 at local road # 4 Zone A.	no	package-01	1.00	90%	15%	0.135
16-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1191	Excavation, Location, level and Compaction of Storm Catch Basin MH-32(A)_16_7-SCB-1 at local road # 4 Zone A.	no	package-01	1.00	90%	15%	0.135
16-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1192	Excavation, Location, level and Compaction of Storm Catch Basin MH-32(A)_16_7-SCB-2 at local road # 4 Zone A.	no	package-01	1.00	90%	15%	0.135
18-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1195	Installation and Placement of Catch Basin MH-32(A)_11_4-SCB-4 at Collector road # 1 Zone A.	no	package-01	1.00	90%	45%	0.405
18-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1196	Installation and Placement of Catch Basin MH-32(A)_11_5-SCB-2 at Collector road # 1 Zone A.	no	package-01	1.00	90%	45%	0.405
18-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1199	Installation and Placement of Catch Basin MH-32(A)_11_6-SCB-3 at Collector road # 1 Zone A.	no	Package-01	1.00	90%	45%	0.405
18-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1200	Installation and Placement of Catch Basin MH-32(A)_11_3-SCB-2 at Collector road # 1 Zone A.	no	Package-01	1.00	90%	45%	0.405
18-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1201	Installation and Placement of Catch Basin MH-32(A)_11_4-SCB-3 at Collector road # 1 Zone A	no	Package-01	1.00	90%	45%	0.405
18-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1202	Installation and Placement of Catch Basin MH-32(A)_16_2-SCB-2 at Collector road # 1 Zone A.	no	Package-01	1.00	90%	45%	0.405
18-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1204	Excavation, Location, level and Compaction of Catch Basin MH-2(F)_1-SCB-2 at Local Road # 25 Zone B.	no	Package-01	1.00	90%	15%	0.135
18-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1205	Excavation, Location, level and Compaction of Catch Basin MH-2(F)_1-SCB-1 at Local Road # 25 Zone B.	no	Package-01	1.00	90%	15%	0.135
18-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1210	Excavation, Location, level and Compaction of Storm Catch Basin MH-32(A)_2-DCB-1 at local road # 02 Zone A.	no	Package-01	1.00	90%	15%	0.135

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
18-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1211	Excavation, Location, level and Compaction of Storm Catch Basin MH-32(A)_2-SCB-2 at local road # 02 Zone A.	no	Package-01	1.00	90%	15%	0.135
18-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1213	Excavation, Location, level and Compaction of Storm Catch Basin MH-32(A)_3-DCB-1 at local road # 02 Zone A.	no	Package-01	1.00	90%	15%	0.135
18-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1214	Excavation, Location, level and Compaction of MH-32(A)_16_3_1 at local road # 11 Zone A.	no	Package-01	1.00	90%	15%	0.135
15-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1143	Excavation, Location, level and Compaction of Catch Basin MH-O(F)-SCB-3 at Local Road # 21 Zone B.	no	Package-01	1.00	90%	15%	0.135
15-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1144	Excavation, Location, level and Compaction of Catch Basin MH-O(F)-SCB-2 at Local Road # 21 Zone B.	no	Package-01	1.00	90%	15%	0.135
02-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1508	Placement and Installation of Manhole Base-59(A)-1 SCB-1 at Local Road # 08 Zone A.	no	Package-01	1.00	90%	45%	0.405
02-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1492	Placement and Installation of storm Catch Basin MH-11(Q)-3-SCB-1 at Arterial Road # 01 in Zone B	no	Package-01	1.00	90%	45%	0.405
01-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1474	Excavation, Location, level and Compaction of Storm Catch Basin MH-32(A)_11_2-SCB-2 at Collector road # 01 Zone A.	no	Package-01	1.00	90%	15%	0.135
29-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1399	Excavation, Location, level and Compaction of Storm Catch Basin MH-2(Q)-SCB-2 at Arterial Road # 01 Zone B.	no	Package-01	1.00	90%	15%	0.135
29-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1396	Excavation, Location, level and Compaction of Storm Catch Basin MH-32(A)_14_1-SCB-2 at Local road # 01 Zone A.	no	Package-01	1.00	90%	15%	0.135
27-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1340	Placement and Installation of Strom Catch Basin MH-8(Q)-SCB-1 at Arterial Road # 01 in Zone B	no	Package-01	1.00	90%	45%	0.405
26-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1315	Installation and Placement of Catch Basin MH-32(A)_14_3- SCB-3 at Collector road # 1 Zone A.	no	Package-01	1.00	90%	45%	0.405
23-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1304	Placement and Installation of Catch Basin Basin MH-32(A)_14_4-SCB-3 at Collector road # 1 Zone A.	no	Package-01	1.00	90%	45%	0.405
23-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1293	Excavation, Location, level and Compaction of Storm Catch Basin MH-32(A)_4-SCB-3 at local road # 02 Zone A.	no	Package-01	1.00	90%	15%	0.135
23-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1292	Excavation, Location, level and Compaction of Storm Catch Basin MH-32(A)_4-SCB-2 at local road # 02 Zone A.	no	Package-01	1.00	90%	15%	0.135
23-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1290	Excavation, Location, level and Compaction of Storm Catch Basin MH-32(A)_3-SCB-3 at local road # 02 Zone A.	no	Package-01	1.00	90%	15%	0.135
23-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1289	Excavation, Location, level and Compaction of Storm Catch Basin MH-32(A)_3-SCB-2 at local road # 02 Zone A.	no	Package-01	1.00	90%	15%	0.135
22-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1281	Installation and Placement of Catch Basin MH- 32(A)_14_5- SCB-1 at Collector road # 1 Zone A.	no	Package-01	1.00	90%	45%	0.405
22-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1280	Installation and Placement of Catch Basin MH- 32(A)_14_2- SCB-4 at Collector road # 1 Zone A.	no	Package-01	1.00	90%	45%	0.405
22-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1279	Installation and Placement of Catch Basin MH- 32(A)_14_2- SCB-3 at Collector road # 1 Zone A	no	Package-01	1.00	90%	45%	0.405
22-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1277	Installation and Placement of Catch Basin MH- 32(A)_11_5-SCB-3 at Collector road # 1 Zone A.	no	Package-01	1.00	90%	45%	0.405
22-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1276	Installation and Placement of Catch Basin MH- 32(A)_16_4-SCB-2 at local road # 4 Zone A.	no	Package-01	1.00	90%	45%	0.405
21-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1255	Installation and Placement of Catch Basin MH-32(A)_11_7-SCB-1 at Collector road # 1 Zone A.	no	Package-01	1.00	90%	45%	0.405
21-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1253	Installation and Placement of Catch Basin MH-4(Q)-SCB-1 at Arterial Road # 01 Zone B.	no	Package-01	1.00	90%	45%	0.405

المقاول/ شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
04-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1595	Placement and Installation of Storm Catch Basin MH-6(Q)-SCB-2 at Arterial Road # 01 in Zone B	no	Package-01	1.00	90%	45%	0.405
04-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1584	Excavation, Location, level and Compaction of Storm Catch Basin MH-59(A)-SCB-1 at Local Road # 03 Zone A.	no	Package-01	1.00	90%	15%	0.135
02-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1511	Installation and Placement of Catch Basin MH-32(A)_16_6-SBC-2 at Local road # 4 Zone A.	no	Package-01	1.00	90%	45%	0.405
02-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1510	Installation and Placement of Catch Basin MH-32(A)_16_7-SBC-1 at Local road # 4 Zone A.	no	Package-01	1.00	90%	45%	0.405
02-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1509	Installation and Placement of Catch Basin MH-32(A)_16_7-SBC-2 at Local road # 4 Zone A.	no	Package-01	1.00	90%	45%	0.405
06-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1638	Installation and Placement of Catch Basin MH-32(A)_2-SCB-3 at local road # 2 Zone A.	no	Package-01	1.00	90%	45%	0.405
06-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1637	Installation and Placement of Catch Basin MH-32(A)_2-SCB-2 at local road # 2 Zone A	no	Package-01	1.00	90%	45%	0.405
05-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1615	Excavation, Location, level and Compaction of Storm Catch Basin MH-32(A)_5-SCB-2 at Local Road # 02 Zone A.	no	Package-01	1.00	90%	15%	0.135
05-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1614	Excavation, Location, level and Compaction of Storm Catch Basin MH-32(A)_5-SCB-3 at Local Road # 02 Zone A.	no	Package-01	1.00	90%	15%	0.135
09-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1721	Placement and Installation of Storm Line Catch Basin MH-4(B)-SCB-2 at Local Road # 18 in Zone B	no	Package-01	1.00	90%	45%	0.405
08-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1716	Placement and Installation of Storm Line Catch Basin MH-O(D)-SCB-3 at Local Road # 20 in Zone B	no	Package-01	1.00	90%	45%	0.405
08-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1715	Placement and Installation of Storm Line Catch Basin MH-5(D)-SCB-2 at Local Road # 20 in Zone B	no	Package-01	1.00	90%	45%	0.405
08-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1714	Placement and Installation of Storm Line Catch Basin MH-5(D)-SCB-3 at Local Road # 20 in Zone B	no	Package-01	1.00	90%	45%	0.405
08-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1713	Placement and Installation of Storm Line Catch Basin MH-1(D)-SCB-1 at Local Road # 20 in Zone B	no	Package-01	1.00	90%	45%	0.405
08-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1712	Placement and Installation of Storm Line Catch Basin MH-2(B)-SCB-3 at Local Road # 18 in Zone B	no	Package-01	1.00	90%	45%	0.405
08-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1711	Placement and Installation of Storm Line Catch Basin MH-1(B)-SCB-1 at Local Road # 18 in Zone B	no	Package-01	1.00	90%	45%	0.405
08-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1710	Placement and Installation of Storm Line Catch Basin MH-1(B)-SCB-2 at Local Road # 18 in Zone B	no	Package-01	1.00	90%	45%	0.405
08-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1698	Excavation, Location, level and Compaction of Storm Catch Basin MH-6(M)-SCB-1 at Local Road # 24 Zone B.	no	Package-01	1.00	90%	15%	0.135
08-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1697	Excavation, Location, level and Compaction of Storm Catch Basin MH-6(M)-SCB-2 at Local Road # 24 Zone B.	no	Package-01	1.00	90%	15%	0.135
08-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1696	Excavation, Location, level and Compaction of Storm Catch Basin MH-7(M)-SCB-2 at Local Road # 24 Zone B.	no	Package-01	1.00	90%	15%	0.135
08-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1695	Excavation, Location, level and Compaction of Storm Catch Basin MH-7(M)-SCB-1 at Local Road # 24 Zone B.	no	Package-01	1.00	90%	15%	0.135
08-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1689	Excavation, Location, level and Compaction of Storm Catch Basin MH-32(A)_7-SCB-3 at Local Road # 02 Zone A.	no	Package-01	1.00	90%	15%	0.135
08-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1688	Excavation, Location, level and Compaction of Storm Catch Basin MH-32(A)_7-SCB-2 at Local Road # 02 Zone A.	no	Package-01	1.00	90%	15%	0.135
08-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1687	Excavation, Location, level and Compaction of Storm Catch Basin MH-32(A)_6-SCB-3 at Local Road # 02 Zone A.	no	Package-01	1.00	90%	15%	0.135
08-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1686	Excavation, Location, level and Compaction of Storm Catch Basin MH-32(A)_6-SCB-2 at Local Road # 02 Zone A.	no	Package-01	1.00	90%	15%	0.135
10-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1749	Excavation, Location, level and Compaction of Storm Catch Basin MH-3(H)-SCB-2 at Local Road # 22 Zone B.	no	Package-01	1.00	90%	15%	0.135

المقاول/ شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
10-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1748	Excavation, Location, level and Compaction of Storm Catch Basin MH-3(H)-SCB-1 at Local Road # 22 Zone B.	no	Package-01	1.00	90%	15%	0.135
10-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1747	Excavation, Location, level and Compaction of Storm Catch Basin MH-2(H)-SCB-2 at Local Road # 22 Zone B.	no	Package-01	1.00	90%	15%	0.135
10-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1746	Excavation, Location, level and Compaction of Storm Catch Basin MH-2(H)-SCB-1 at Local Road # 22 Zone B.	no	Package-01	1.00	90%	15%	0.135
10-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1745	Excavation, Location, level and Compaction of Storm Catch Basin MH-1(H)-SCB-2 at Local Road # 22 Zone B.	no	Package-01	1.00	90%	15%	0.135
10-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1744	Excavation, Location, level and Compaction of Storm Catch Basin MH-1(H)-SCB-1 at Local Road # 22 Zone B.	no	Package-01	1.00	90%	15%	0.135
08-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1709	Inspection for Sand Backfilling Around Storm Catch Basins (07) upto TOE (Bottom of Subgrade MH-1(D)-SCB-2,MH-2(D)-SCB-2,MH-2(D)-SCB-3,MH-3(D)-SCB-2,MH-3(D)-SCB-3,MH-4(D)-C-SCB-2,MH-4(D)-C-SCB-3 at Local Road # 20 in Zone B	no	Package-01	7.00	90%	10%	0.630
08-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1708	Inspection for Sand Backfilling Around Storm Catch Basins (09) upto TOE (Bottom of Subgrade MH-4(B)-SCB-3,MH-4(B)-SCB-4,MH-4(B)-SCB-5,MH-5(B)-SCB-1,MH-5(B)-SCB-2,MH-4(B)_1-SCB-1,MH-4(B)_1-SCB-2,O-(B)-SCB-2,O-(B)-SCB-3 at Local Road # 19 in Zone B	no	Package-01	9.00	90%	10%	0.810
08-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1707	Inspection for Sand Backfilling Around Storm Catch Basins (04) upto TOE (Bottom of Subgrade MH-2(B)-SCB-2,MH-3(B)-SCB-1,MH-3(B)-SCB-2,MH-4(B)-SCB-1 at Local Road # 18 in Zone B	no	Package-01	4.00	90%	10%	0.360
06-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1206	Excavation, Location, level and Compaction of Catch Basin MH-2(F)_1-SCB-3 at Local Road # 25 Zone B.	no	Package-01	1.00	90%	15%	0.135
16-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1903	Placement and Installation of Strrm Catch Basin MH-2(G)-SCB-1 at Collector Road # 02 in Zone B	no	Package-01	1.00	90%	45%	0.405
16-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1902	Placement and Installation of Storm Catch Basin MH-1(G)-SCB-1 at Collector Road # 02 in Zone B	no	Package-01	1.00	90%	45%	0.405
16-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1901	Placement and Installation of Storm Catch Basin MH-1(E)-SCB-2 at Collector Road # 02 in Zone B	no	Package-01	1.00	90%	45%	0.405
16-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1900	Placement and Installation of Storm Catch Basin MH-1(E)-SCB-1 at Collector Road # 02 in Zone B	no	Package-01	1.00	90%	45%	0.405
15-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1880	Inspection for Sand Backfilling Around Storm Catch Basin up to the Bottom of Subgrade at MH-32(A)_11_6-SCB-3, MH-32(A)_11_5-SCB-2, MH-32(A)_11_4-SCB-3, MH-32(A)_11_4-SCB-4 and MH-32(A)_14_4-SCB-3 Collector Road # 01, Zone A	no	Package-01	5.00	90%	10%	0.450
13-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1861	Placement and Installation of Storm Catch Basin MH-7(M)-SCB-1 at Local Road # 24 in Zone B	no	Package-01	1.00	90%	45%	0.405
13-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1860	Placement and Installation of Storm Catch Basin MH-1(H)-SCB-2 at Local Road # 22 in Zone B	no	Package-01	1.00	90%	45%	0.405
13-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1859	Placement and Installation of Storm Catch Basin MH-1(H)-SCB-1 at Local Road # 22 in Zone B	no	Package-01	1.00	90%	45%	0.405
13-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1857	Inspection for Excavation and Blinding Concrete of Storm Catch Basin MH-2(G)-SCB-1 at Collector Road # 02 Zone B.	no	Package-01	1.00	90%	15%	0.135
13-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1856	Inspection for Excavation and Blinding Concrete of Storm Catch Basin MH-4(M)-SCB-2 at Local Road # 25 Zone B.	no	Package-01	1.00	90%	15%	0.135

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
13-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1840	Installation and Placement of Catch Basin MH-58(A)_1-SCB-1 at Collector road # 1 Zone A.	no	Package-01	1.00	90%	45%	0.405
12-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1832	Inspection of Sand Backfill around & above of Pipe to Bottom of Sub Grade layer of storm Catch Basin from MH-32(A)_14_5-SCB-1 and MH-32(A)_11_7-SCB-1 at Collector Road # 01 Zone A	no	Package-01	2.00	90%	10%	0.180
12-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1826	Inspection for Excavation and Blinding Concrete of Storm Catch Basin MH-2(E)-SCB-1 at Collector Road # 02 Zone B.	no	Package-01	1.00	90%	15%	0.135
12-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1825	Inspection for Excavation and Blinding Concrete of Storm Catch Basin MH-1(E)-SCB-2 at Collector Road # 02 Zone B.	no	Package-01	1.00	90%	15%	0.135
12-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1824	Inspection for Excavation and Blinding Concrete of Storm Catch Basin MH-1(E)-SCB-1 at Collector Road # 02 Zone B.	no	Package-01	1.00	90%	15%	0.135
12-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1819	Placement and Installation of Storm Catch Basin MH-7(M)-SCB-1 at Local Road # 24 in Zone B.	no	Package-01	1.00	90%	45%	0.405
12-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1818	Placement and Installation of Storm Catch Basin MH-6(M)-SCB-2 at Local Road # 24 in Zone B.	no	Package-01	1.00	90%	45%	0.405
12-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1817	Placement and Installation of Storm Catch Basin MH-6(M)-SCB-1 at Local Road # 24 in Zone B.	no	Package-01	1.00	90%	45%	0.405
12-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1816	Placement and Installation of Storm Catch Basin MH-3(H)-SCB-2 at Local Road # 22 in Zone B.	no	Package-01	1.00	90%	45%	0.405
12-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1815	Placement and Installation of Storm Catch Basin MH-3(H)-SCB-1 at Local Road # 22 in Zone B.	no	Package-01	1.00	90%	45%	0.405
12-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1814	Placement and Installation of Storm Catch Basin MH-2(H)-SCB-1 at Local Road # 22 in Zone B.	no	Package-01	1.00	90%	45%	0.405
17-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1931	Placement and Installation of Storm Catch Basin From Manhole MH-3(E)-SCB-1 at Collector Road # 02 in Zone B	no	Package-01	1.00	90%	45%	0.405
17-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1927	Placement and Installation of Storm Catch Basin MH-2(E)-SCB-1 at Collector Road # 02 in Zone B	no	Package-01	1.00	90%	45%	0.405
19-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1982	Placement and Installation of Storm Catch Basin MH-3(M)-SCB-2 at local Road # 25 in Zone B	no	Package-01	1.00	90%	45%	0.405
18-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1951	Inspection for Excavation, Location, level and Compaction & Blinding Concrete Pouring of Storm Catch Basin MH-32(A)_9-SCB-3 at Local Road # 02 Zone A.	no	Package-01	1.00	90%	15%	0.135
18-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1950	Inspection for Excavation, Location, level and Compaction & Blinding Concrete Pouring of Storm Catch Basin MH-32(A)_9-SCB-2 at Local Road # 02 Zone A.	no	Package-01	1.00	90%	15%	0.135
18-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1949	Inspection for Excavation, Location, level and Compaction & Blinding Concrete Pouring of Storm Catch Basin MH-32(A)_8-SCB-3 at Local Road # 02 Zone A	no	Package-01	1.00	90%	15%	0.135
18-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1948	Inspection for Excavation, Location, level and Compaction & Blinding Concrete Pouring of Storm Catch Basin MH-32(A)_8-SCB-2 at Local Road # 02 Zone A.	no	Package-01	1.00	90%	15%	0.135

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
18-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1945	Inspection for Excavation and Blinding Concrete of Storm Catch Basin MH-11(Q)_9-SCB-2 at Arterial Road # 01 Zone B.	no	Package-01	1.00	90%	15%	0.135
18-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1944	Inspection for Excavation and Blinding Concrete of Storm Catch Basin MH-11(Q)_9-SCB-1 at Arterial Road # 01 Zone B.	no	Package-01	1.00	90%	15%	0.135
18-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1943	Inspection for Excavation and Blinding Concrete of Storm Catch Basin MH-1(Q)-SCB-2 at Arterial Road # 01 Zone B.	no	Package-01	1.00	90%	15%	0.135
18-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1942	Inspection for Excavation and Blinding Concrete of Storm Catch Basin MH-1(Q)-SCB-1 at Arterial Road # 01 Zone B.	no	Package-01	1.00	90%	15%	0.135
18-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1941	Inspection for Excavation and Blinding Concrete of Storm Catch Basin MH-4(M)-SCB-3 at Local Road # 25 Zone B.	no	Package-01	1.00	90%	15%	0.135
18-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1940	Inspection for Excavation and Blinding Concrete of Storm Catch Basin MH-3(M)-SCB-3 at Local Road # 25 Zone B.	no	Package-01	1.00	90%	15%	0.135
18-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1939	Inspection for Excavation and Blinding Concrete of Storm Catch Basin MH-3(M)-SCB-2 at Local Road # 25 Zone B.	no	Package-01	1.00	90%	15%	0.135
22-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2043	Installation and Plcaement of Catch Basin MH-59A)_1-SCB-2 at Collector road # 1 Zone A.	no	Package-01	1.00	90%	45%	0.405
15-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1782	Inspection for Excavation and Blinding Concrete of Storm Catch Basin MH-3(E)-SCB-1 at Collector Road # 02 Zone B.	no	Package-01	1.00	90%	15%	0.135
12-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1774	Inspection for Excavation and Blinding Concrete of Storm Catch Basin MH-3(C)-SCB-2 at Collector Road # 02 Zone B.	no	Package-01	1.00	90%	15%	0.135
12-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1773	Inspection for Excavation and Blinding Concrete of Storm Catch Basin MH-3(C)-SCB-1 at Collector Road # 02 Zone B.	no	Package-01	1.00	90%	15%	0.135
12-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1772	Inspection for Excavation and Blinding Concrete of Storm Catch Basin MH-2(E)-SCB-2 at Collector Road # 02 Zone B.	no	Package-01	1.00	90%	15%	0.135
23-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2060	Placement and Installation of Strom Catch Basin MH-1(M)-SCB-2 at local Road # 25 in Zone B	no	Package-01	1.00	90%	45%	0.405
23-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2059	Placement and Installation of Strom Catch Basin MH-3(M)-SCB-3 at local Road # 25 in Zone B	no	Package-01	1.00	90%	45%	0.405
23-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2053	Placement and Installation of Storm Catch Basin MH-1(M)-SCB-1 at Local Road # 25 in Zone B	no	Package-01	1.00	90%	45%	0.405
22-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2052	Inspection for Excavation and Blinding Concrete of Strom Catch Basin MH-1(M)-SCB-2 at Local Road # 25 Zone B.	no	Package-01	1.00	90%	15%	0.135
22-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2051	Inspection for Excavation and Blinding Concrete of Strom Catch Basin MH-1(M)-SCB-1 at Local Road # 25 Zone B.	no	Package-01	1.00	90%	15%	0.135
26-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1891	Installation and Placement of Catch Basin MH-32(A)_11_4-SCB-2,MH-32(A)_11_6-SCB-2,MH-32(A)_11_5-SCB-2 at Collector Road # 1 Zone A	no	Package-01	2.00	90%	45%	0.810

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
15-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1878	Inspection for Excavation and Blinding Concrete of Storm Catch Basin MH-3(G)-SCB-2 at Collector Road # 02 Zone B.	no	Package-01	1.00	90%	15%	0.135
22-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1877	Inspection for Excavation and Blinding Concrete of Storm Catch Basin MH-4(G)-SCB-1 at Collector Road # 02 Zone B.	no	Package-01	1.00	90%	15%	0.135
15-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1876	Inspection for Excavation and Blinding Concrete of Storm Catch Basin MH-3(G)-SCB-1 at Collector Road # 02 Zone B.	no	Package-01	1.00	90%	15%	0.135
15-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1875	Inspection for Excavation and Blinding Concrete of Storm Catch Basin MH-1(G)-SCB-1 at Collector Road # 02 Zone B.	no	Package-01	1.00	90%	15%	0.135
25-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2113	Placement and Installation of Storm Catch Basin MH-1(Q)-SCB-2 at Arterial Road # 01 in Zone B	no	Package-01	1.00	90%	45%	0.405
25-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2112	Placement and Installation of Storm CachBasin MH-9(Q)-SCB-1 at Arterial Road # 01 in Zone B	no	Package-01	1.00	90%	45%	0.405
25-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2106	Placement and Installation of Strom Catch Basin MH-11(Q)_9-SCB-2 at Arterial Road # 01 in Zone B	no	Package-01	1.00	90%	45%	0.405
25-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2105	Placement and Installation of Strom Catch Basin MH-11(Q)_9-SCB-1 at Arterial Road # 01 in Zone B	no	Package-01	1.00	90%	45%	0.405
25-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2104	Placement and Installation of Strom Catch Basin MH-1(Q)-SCB-1 at Arterial Road # 01 in Zone B	no	Package-01	1.00	90%	45%	0.405
24-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2092	Inspection for Excavation, Location, level and Compaction & Blinding Concrete Pouring of Storm Catch Basin MH-36(A)_3_2_3-SCB-2 at Local Road # 13 Zone A.	no	Package-01	1.00	90%	15%	0.135
24-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2091	Inspection for Excavation, Location, level and Compaction & Blinding Concrete Pouring of Storm Catch Basin MH-36(A)_3_2_3-SCB-1 at Local Road # 13 Zone A.	no	Package-01	1.00	90%	15%	0.135
24-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2090	Inspection for Excavation, Location, level and Compaction & Blinding Concrete Pouring of Storm Catch Basin MH-36(A)_3_2_2-SCB-2 at Local Road # 13 Zone A.	no	Package-01	1.00	90%	15%	0.135
24-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2089	Inspection for Excavation, Location, level and Compaction & Blinding Concrete Pouring of Storm Catch Basin MH-36(A)_3_2_2-SCB-1 at Local Road # 13 Zone A.	no	Package-01	1.00	90%	15%	0.135
24-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2088	Inspection for Excavation, Location, level and Compaction & Blinding Concrete Pouring of Storm Catch Basin MH-36(A)_3_2_1-SCB-3 at Local Road # 13 Zone A.	no	Package-01	1.00	90%	15%	0.135
24-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2087	Inspection for Excavation, Location, level and Compaction & Blinding Concrete Pouring of Storm Catch Basin MH-36(A)_3_2_1-SCB-2 at Local Road # 13 Zone A.	no	Package-01	1.00	90%	15%	0.135
24-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2086	Inspection for Excavation, Location, level and Compaction & Blinding Concrete Pouring of Storm Catch Basin MH-36(A)_3_2-SCB-2 at Local Road # 13 Zone A.	no	Package-01	1.00	90%	15%	0.135
24-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2085	Inspection for Excavation, Location, level and Compaction & Blinding Concrete Pouring of Storm Catch Basin MH-36(A)_3_2-SCB-1 at Local Road # 13 Zone A.	no	Package-01	1.00	90%	15%	0.135
24-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2076	Inspection for Excavation and Blinding Concrete of Strom Catch Basin MH-4(G)-SCB-2 at Collector Road # 02 Zone B.	no	Package-01	1.00	90%	15%	0.135

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
24-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2075	Inspection for Excavation and Blinding Concrete of Strom Catch Basin MH-5(G)-SCB-2 at Collector Road # 02 Zone B.	no	Package-01	1.00	90%	15%	0.135
23-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2058	Inspection for Excavation and Blinding Concrete of Strom Catch Basin MH-11(Q)_1-SCB-2 at Arterial Road # 01 Zone B.	no	Package-01	1.00	90%	15%	0.135
23-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2056	Inspection for Excavation and Blinding Concrete of Strom Catch Basin MH-9(Q)-SCB-2 at Arterial Road # 01 Zone B.	no	Package-01	1.00	90%	15%	0.135
26-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2127	Placement and Installation of Storm Catch Basin MH-11(Q)_1-SCB-2 at Arterial Road # 01 in Zone B	no	Package-01	1.00	90%	45%	0.405
26-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2126	Placement and Installation of Storm Catch Basin MH-11(Q)_1-SCB-1 at Arterial Road # 01 in Zone B	no	Package-01	1.00	90%	45%	0.405
23-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2057	Inspection for Excavation and Blinding Concrete of Strom Catch Basin MH-11(Q)_1-SCB-1 at Arterial Road # 01 Zone B.	no	Package-01	1.00	90%	15%	0.135
23-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2055	Inspection for Excavation and Blinding Concrete of Strom Catch Basin MH-9(Q)-SCB-1 at Arterial Road # 01 Zone B.	no	Package-01	1.00	90%	15%	0.135
22-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2034	Inspection for Excavation, Location, level and Compaction & Blinding Concrete Pouring of Storm Catch Basin MH-36(A)_3_6_2-SCB-2 at Local Road # 14 Zone A.	no	Package-01	1.00	90%	15%	0.135
22-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2033	Inspection for Excavation, Location, level and Compaction & Blinding Concrete Pouring of Storm Catch Basin MH-36(A)_3_6_2-SCB-1 at Local Road # 14 Zone A.	no	Package-01	1.00	90%	15%	0.135
22-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2032	Inspection for Excavation, Location, level and Compaction & Blinding Concrete Pouring of Storm Catch Basin MH-36(A)_3_6_1-SCB-2 at Local Road # 14 Zone A.	no	Package-01	1.00	90%	15%	0.135
22-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2031	Inspection for Excavation, Location, level and Compaction & Blinding Concrete Pouring of Storm Catch Basin MH-36(A)_3_6_1-SCB-1 at Local Road # 14 Zone A.	no	Package-01	1.00	90%	15%	0.135
22-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2030	Inspection for Excavation, Location, level and Compaction & Blinding Concrete Pouring of Storm Catch Basin MH-36(A)_3_6-SCB-2 at Local Road # 14 Zone A.	no	Package-01	1.00	90%	15%	0.135
22-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2029	Inspection for Excavation, Location, level and Compaction & Blinding Concrete Pouring of Storm Catch Basin MH-36(A)_3_6-SCB-1 at Local Road # 14 Zone A.	no	Package-01	1.00	90%	15%	0.135
22-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2028	Inspection for Excavation, Location, level and Compaction & Blinding Concrete Pouring of Storm Catch Basin MH-36(A)_3_5-SCB-2 at Local Road # 14 Zone A.	no	Package-01	1.00	90%	15%	0.135
22-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2027	Inspection for Excavation, Location, level and Compaction & Blinding Concrete Pouring of Storm Catch Basin MH-36(A)_3_5-SCB-1 at Local Road # 14 Zone A.	no	Package-01	1.00	90%	15%	0.135
22-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2026	Inspection for Excavation, Location, level and Compaction & Blinding Concrete Pouring of Storm Catch Basin MH-36(A)_3_4-SCB-2 at Local Road # 14 Zone A.	no	Package-01	1.00	90%	15%	0.135
22-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2025	Inspection for Excavation, Location, level and Compaction & Blinding Concrete Pouring of Storm Catch Basin MH-36(A)_3_4-SCB-1 at Local Road # 14 Zone A.	no	Package-01	1.00	90%	15%	0.135
24-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2069	Inspection for Excavation, Location, level and Compaction & Blinding Concrete Pouring of Storm Catch Basin MH-32(A)_16_3_1-SCB-3 at Local Road # 11 Zone A.	no	Package-01	1.00	90%	15%	0.135

المقاول/ شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
24-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2066	Inspection for Excavation, Location, level and Compaction & Blinding Concrete Pouring of Storm Catch Basin MH-32(A)_16_3-SCB-1 at Local Road # 11 Zone A.	no	Package-01	1.00	90%	15%	0.135
24-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2067	Inspection for Excavation, Location, level and Compaction & Blinding Concrete Pouring of Storm Catch Basin MH-32(A)_16_3-SCB-2 at Local Road # 11 Zone A.	no	Package-01	1.00	90%	15%	0.135
24-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2068	Inspection for Excavation, Location, level and Compaction & Blinding Concrete Pouring of Storm Catch Basin MH-32(A)_16_3_1-SCB-2 atLocal Road # 11 Zone A.	no	Package-01	1.00	90%	15%	0.135
27-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2147	Placement and Installation of Strom Catch Basin MH-3(G)-SCB-1 at Collector Road # 02 in Zone B	no	Package-01	1.00	90%	45%	0.405
27-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2146	Placement and Installation of Strom Catch Basin MH-5(G)-SCB-2 at Collector Road # 02 in Zone B	no	Package-01	1.00	90%	45%	0.405
27-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2144	Placement and Installation of Strom Catch Basin MH-4(G)-SCB-2 at collector Road # 02 in Zone B	no	Package-01	1.00	90%	45%	0.405
27-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2145	Placement and Installation of Strom Catch Basin MH-4(G)-SCB-1 at collector Road # 02 in Zone B	no	Package-01	1.00	90%	45%	0.405
30-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2177	Placement and Installation of Catch Basin MH-36(A)_3_2_3-SCB-2,MH-36(A)_3_2_3-SCB-1,MH-36(A)_3_2_2-SCB-2,MH-36(A)_3_2_1-SCB-3,MH-36(A)_3_2_1-SCB-2,MH-36(A)_3_2-SCB-1,MH-36(A)_3_2-SCB-2 at local road # 13 Zone A	no	Package-01	7.00	90%	45%	2.835
30-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2179	Placement and Installation of Catch Basin MH-32(A)_14_1-SCB-2 at Collector Road # 1 Zone A	no	Package-01	1.00	90%	45%	0.405
29-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2150	Inspection for Excavation and Blinding Concrete of Strom Catch Basin MH-5(M)-SCB-2 at Local Road # 25 Zone B.	no	Package-01	1.00	90%	15%	0.135
29-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2152	Placement and Installation of Storm Catch Basin MH-5(M)-SCB-2 at local Road # 25 in Zone B	no	Package-01	1.00	90%	45%	0.405
29-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2159	Inspection for Excavation, Location, level and Compaction & Blinding Concrete Pouring of Storm Catch Basin MH-32(A)_16_3_2-SCB-2 at Local Road # 11 Zone A.	no	Package-01	1.00	90%	15%	0.135
30-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2199	Excavation of Single Catch Basin MH-36(A)-3-8-SCB-2 at Local Road # 15 Zone A	no	Package-01	1.00	90%	15%	0.135
30-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2200	Excavation of Single Catch Basin MH-36(A)-3-9-SCB-1 at Local Road # 15 Zone A	no	Package-01	1.00	90%	15%	0.135
30-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2201	Excavation of Single Catch Basin MH-36(A)-3-7-SCB-1 at Local Road # 15 Zone A	no	Package-01	1.00	90%	15%	0.135
31-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2217	Installation of Single Catch Basin MH-4(M)-SCB-2 at Local Road # 25 Zone B	no	Package-01	1.00	90%	45%	0.405
09-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2352	Inspection for Excavation, Location, level and Compaction & Blinding Concrete Pouring of Storm Catch Basin MH-32(A)_16_5_2-SCB-3 at Local Road # 12 Zone A.	no	Package-01	1.00	90%	15%	0.135
01-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2218	Inspection for Excavation and Blinding Concrete of Catch Basin MH-5(M)-SCB-1 at Local Road # 25 Zone B.	no	Package-01	1.00	90%	15%	0.135

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
01-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2219	Inspection for Excavation and Blinding Concrete of Catch Basin MH-5(M)-SCB-3 at Local Road # 24 Zone B.	no	Package-01	1.00	90%	15%	0.135
01-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2220	Inspection for Excavation and Blinding Concrete of Catch Basin MH-5(M)-SCB-4 at Local Road # 24 Zone B.	no	Package-01	1.00	90%	15%	0.135
01-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2228	Placement and Installation of Storm Catch Basin MH-5(M)-SCB-3 at Local Road # 25 in Zone B	no	Package-01	1.00	90%	45%	0.405
01-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2229	Placement and Installation of Storm Catch Basin MH-5(M)-SCB-1 at Local Road # 24 in Zone B	no	Package-01	1.00	90%	45%	0.405
01-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2230	Placement and Installation of Storm Catch Basin MH-5(M)-SCB-4 at Local Road # 24 in Zone B	no	Package-01	1.00	90%	45%	0.405
02-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2248	Inspection for Excavation, Location, level and Compaction & Blinding Concrete Pouring of Storm Catch Basin MH-36(A)_6_4-SCB-1 at Local Road # 08 Zone A.	no	Package-01	1.00	90%	15%	0.135
02-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2249	Inspection for Excavation, Location, level and Compaction & Blinding Concrete Pouring of Storm Catch Basin MH-36(A)_6_4-SCB-2 at Local Road # 08 Zone A.	no	Package-01	1.00	90%	15%	0.135
02-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2250	Inspection for Excavation, Location, level and Compaction & Blinding Concrete Pouring of Storm Catch Basin MH-36(A)_6_4-SCB-3 at Local Road # 08 Zone A.	no	Package-01	1.00	90%	15%	0.135
02-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2251	Inspection for Excavation, Location, level and Compaction & Blinding Concrete Pouring of Storm Catch Basin MH-36(A)_6_5-SCB-1 at Local Road # 08 Zone A.	no	Package-01	1.00	90%	15%	0.135
02-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2252	Inspection for Excavation, Location, level and Compaction & Blinding Concrete Pouring of Storm Catch Basin MH-36(A)_6_5-SCB-2 at Local Road # 08 Zone A.	no	Package-01	1.00	90%	15%	0.135
01-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2253	Inspection for Excavation, Location, level and Compaction & Blinding Concrete Pouring of Storm Catch Basin MH-36(A)_6_6-SCB-1 at Local Road # 08 Zone A.	no	Package-01	1.00	90%	15%	0.135
01-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2254	Inspection for Excavation, Location, level and Compaction & Blinding Concrete Pouring of Storm Catch Basin MH-36(A)_6_6-SCB-2 at Local Road # 08 Zone A.	no	Package-01	1.00	90%	15%	0.135
03-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2256	Placement and Installation of Storm Catch Basin MH-3(C)-SCB-1 at Collector Road # 02 in Zone B	no	Package-01	1.00	90%	45%	0.405
03-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2257	Placement and Installation of Storm Catch Basin MH-3(C)-SCB-2 at Collector Road # 02 in Zone B	no	Package-01	1.00	90%	45%	0.405
07-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2286	Inspection for Excavation, Location, level and Compaction & Blinding Concrete Pouring of Storm Catch Basin MH-32(A)_16_3_2-SCB-3 at Local Road # 11 Zone A.	no	Package-01	1.00	90%	15%	0.135
07-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2287	Inspection for Excavation, Location, level and Compaction & Blinding Concrete Pouring of Storm Catch Basin MH-32(A)_18-SCB-3 at Local Road # 10 Zone A.	no	Package-01	1.00	90%	15%	0.135
07-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2288	Inspection for Excavation, Location, level and Compaction & Blinding Concrete Pouring of Storm Catch Basin MH-32(A)_18-SCB-4 at Local Road # 10 Zone A.	no	Package-01	1.00	90%	15%	0.135
07-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2289	Inspection for Excavation, Location, level and Compaction & Blinding Concrete Pouring of Storm Catch Basin MH-32(A)_18_1-SCB-1 at Local Road # 10 Zone A.	no	Package-01	1.00	90%	15%	0.135

المقاول/ شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
07-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2290	Inspection for Excavation, Location, level and Compaction & Blinding Concrete Pouring of Storm Catch Basin MH-32(A)_18_1-SCB-2 at Local Road # 10 Zone A.	no	Package-01	1.00	90%	15%	0.135
07-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2291	Inspection for Excavation, Location, level and Compaction & Blinding Concrete Pouring of Storm Catch Basin MH-32(A)_18_2-SCB-1 at Local Road # 10 Zone A.	no	Package-01	1.00	90%	15%	0.135
07-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2292	Inspection for Excavation, Location, level and Compaction & Blinding Concrete Pouring of Storm Catch Basin MH-32(A)_18_2-SCB-2 at Local Road # 10 Zone A.	no	Package-01	1.00	90%	15%	0.135
08-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2293	Inspection for Excavation, Location, level and Compaction & Blinding Concrete Pouring of Storm Catch Basin MH-36(A)_6_7-SCB-1 at Local Road # 08 Zone A.	no	Package-01	1.00	90%	15%	0.135
06-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2301	Placement and Installation of Catch Basin MH-36(A)_6_4-SCB-3, MH-36(A)_6_4-SCB-2, MH-36(A)_6_4-SCB-1, MH-36(A)_6_6-SCB-2, MH-36(A)_6_6-SCB-1, MH-36(A)_6_5-SCB-2, MH-36(A)_6_5-SCB-1 at Local Road # 08 Zone A	no	Package-01	7.00	90%	45%	2.835
07-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2305	Placement and Installation of Storm Catch basin MH-36(A)_3_5-SCB-1 at local Road # 14 in Zone B	no	Package-01	1.00	90%	45%	0.405
07-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2318	Installation and Placement of Catch Basin MH-36(A)_3_9-SCB-1, MH-36(A)_3_8-SCB-2, MH-36(A)_3_7-SCB-1 at local road # 15 Zone A	no	Package-01	3.00	90%	45%	1.215
09-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2333	Inspection for Excavation and Blinding Concrete of Storm Catch Basin MH-1(K)-SCB-1 at Local Road # 23 Zone B	no	Package-01	1.00	90%	15%	0.135
09-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2334	Inspection for Excavation and Blinding Concrete of Storm Catch Basin MH-1(K)-SCB-2 at Local Road # 23 Zone B	no	Package-01	1.00	90%	15%	0.135
09-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2335	Inspection for Excavation and Blinding Concrete of Storm Catch Basin MH-2(K)-SCB-1 at Local Road # 23 Zone B	no	Package-01	1.00	90%	15%	0.135
09-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2336	Inspection for Excavation and Blinding Concrete of Storm Catch Basin MH-2(K)-SCB-2 at Local Road # 23 Zone B	no	Package-01	1.00	90%	15%	0.135
09-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2337	Inspection for Excavation and Blinding Concrete of Storm Catch Basin MH-1(L)-SCB-2 at Collector Road # 02 Zone B	no	Package-01	1.00	90%	15%	0.135
09-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2338	Inspection for Excavation and Blinding Concrete of Storm Catch Basin MH-2(L)-SCB-2 at Collector Road # 02 Zone B	no	Package-01	1.00	90%	15%	0.135
09-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2347	Inspection for Excavation, Location, level and Compaction & Blinding Concrete Pouring of Storm Catch Basin MH-32(A)_16_5_1-SCB-1 at Local Road # 12 Zone A	no	Package-01	1.00	90%	15%	0.135
09-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2348	Inspection for Excavation, Location, level and Compaction & Blinding Concrete Pouring of Storm Catch Basin MH-32(A)_16_5_1-SCB-2 at Local Road # 12 Zone A	no	Package-01	1.00	90%	15%	0.135
09-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2349	Inspection for Excavation, Location, level and Compaction & Blinding Concrete Pouring of Storm Catch Basin MH-32(A)_16_5_1-SCB-3 at Local Road # 12 Zone A	no	Package-01	1.00	90%	15%	0.135
09-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2350	Inspection for Excavation, Location, level and Compaction & Blinding Concrete Pouring of Storm Catch Basin MH-32(A)_16_5_2-SCB-1 at Local Road # 12 Zone A	no	Package-01	1.00	90%	15%	0.135
19-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2429	Inspection for Excavation, Location, level & Blinding Concrete Pouring of Storm Catch Basin MH-36(A)_8-SCB-4 at Local Road # 07 Zone A.	no	Package-01	1.00	90%	15%	0.135

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
19-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2430	Inspection for Excavation, Location, level & Blinding Concrete Pouring of Storm Catch Basin MH-36(A)_8-SCB-5 at Local Road # 07 Zone A.	no	Package-01	1.00	90%	15%	0.135
19-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2431	Inspection for Excavation, Location, level & Blinding Concrete Pouring of Storm Catch Basin MH-36(A)_8_1-SCB-1 at Local Road # 07 Zone A.	no	Package-01	1.00	90%	15%	0.135
19-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2432	Inspection for Excavation, Location, level & Blinding Concrete Pouring of Storm Catch Basin MH-36(A)_8_1-SCB-2 at Local Road # 07 Zone A.	no	Package-01	1.00	90%	15%	0.135
19-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2433	Inspection for Excavation, Location, level & Blinding Concrete Pouring of Storm Catch Basin MH-36(A)_8_1-SCB-3 at Local Road # 07 Zone A.	no	Package-01	1.00	90%	15%	0.135
19-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2434	Inspection for Excavation, Location, level & Blinding Concrete Pouring of Storm Catch Basin MH-36(A)_8_2-SCB-1 at Local Road # 07 Zone A.	no	Package-01	1.00	90%	15%	0.135
19-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2435	Inspection for Excavation, Location, level & Blinding Concrete Pouring of Storm Catch Basin MH-36(A)_8_2-SCB-2 at Local Road # 07 Zone A.	no	Package-01	1.00	90%	15%	0.135
19-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2436	Inspection for Excavation, Location, level & Blinding Concrete Pouring of Storm Catch Basin MH-36(A)_8_2-SCB-3 at Local Road # 07 Zone A.	no	Package-01	1.00	90%	15%	0.135
20-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2437	Inspection for Excavation, Location, level & Blinding Concrete Pouring of Storm Catch Basin MH-36(A)_8_3-SCB-1 at Local Road # 07 Zone A.	no	Package-01	1.00	90%	15%	0.135
20-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2438	IInspection for Excavation, Location, level & Blinding Concrete Pouring of Storm Catch Basin MH-36(A)_8_3-SCB-2 at Local Road # 07 Zone A.	no	Package-01	1.00	90%	15%	0.135
20-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2439	Inspection for Excavation, Location, level & Blinding Concrete Pouring of Storm Catch Basin MH-36(A)_8_3-SCB-3 at Local Road # 07 Zone A.	no	Package-01	1.00	90%	15%	0.135
20-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2440	IInspection for Excavation, Location, level & Blinding Concrete Pouring of Storm Catch Basin MH-36(A)_8_4-SCB-1 at Local Road # 07 Zone A.	no	Package-01	1.00	90%	15%	0.135
20-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2441	Inspection for Excavation, Location, level & Blinding Concrete Pouring of Storm Catch Basin MH-36(A)_8_4-SCB-2 at Local Road # 07 Zone A.	no	Package-01	1.00	90%	15%	0.135
20-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2442	Inspection for Excavation, Location, level & Blinding Concrete Pouring of Storm Catch Basin MH-36(A)_8_4-SCB-3 at Local Road # 07 Zone A.	no	Package-01	1.00	90%	15%	0.135
20-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2443	Inspection for Excavation, Location, level & Blinding Concrete Pouring of Storm Catch Basin MH-36(A)_8_5-SCB-1 at Local Road # 07 Zone A.	no	Package-01	1.00	90%	15%	0.135
20-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2456	Inspection for Excavation and Blinding Concrete of Strom Catch basin MH-1(L)-SCB-1 at Collector Road # 02 Zone B.	no	Package-01	1.00	90%	15%	0.135
20-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2457	Inspection for Excavation and Blinding Concrete of Strom Catch basin MH-2(K)-SCB-3 at Local Road # 23 Zone B.	no	Package-01	1.00	90%	15%	0.135
21-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2477	Placement and Installation of Storm line Catch Basin MH-2(L)-SCB-2 at Collector Road # 02 in Zone B	no	Package-01	1.00	90%	45%	0.405
21-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2478	Placement and Installation of Storm line Catch Basin MH-5(M)_2-SCB-1 at Local Road # 02 in Zone B	no	Package-01	1.00	90%	45%	0.405
21-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2479	Placement and Installation of Storm line Catch Basin MH-5(M)_2-SCB-2 at Local Road # 02 in Zone B	no	Package-01	1.00	90%	45%	0.405
21-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2480	Placement and Installation of Storm line Catch Basin MH-5(M)_3-SCB-1 at Local Road # 26 in Zone B	no	Package-01	1.00	90%	45%	0.405
21-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2481	Placement and Installation of Storm line Catch Basin MH-5(M)_3-SCB-2 at Local Road # 26 in Zone B	no	Package-01	1.00	90%	45%	0.405
20-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2465	Placement and Installation of Storm Catch Basin MH-1(L)-SCB-1 at Collector Road # 02 in Zone B	no	Package-01	1.00	90%	45%	0.405
20-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2466	Placement and Installation of Storm Catch Basin MH-2(K)-SCB-3 at Local Road # 23 in Zone B	no	Package-01	1.00	90%	45%	0.405
31-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1854-1	Inspection for Sand Backfilling Around Storm Catch Basins (08) upto TOE (Bottom of Subgrade MH-4(B)-SCB-2,1(B)-SCB-1,1(B)-SCB-2,2(B)-SCB-3,O(D)-SCB-3,5(D)-SCB-3,5(D)-SCB-2,1(D)-SCB-1 at Local Road # 18 & 20 in Zone B	no	Package-01	8.00	90%	10%	0.720
09-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2346	Inspection for Excavation, Location, level and Compaction & Blinding Concrete Pouring of Storm Catch Basin MH-32(A)_16_5-SCB-2 at Local Road # 12 Zone A.	no	Package-01	1.00	90%	15%	0.135
09-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2351	Inspection for Excavation, Location, level and Compaction & Blinding Concrete Pouring of Storm Catch Basin MH-32(A)_16_5_2-SCB-2 at Local Road # 12 Zone A.	no	Package-01	1.00	90%	15%	0.135
28-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2530	Placement and Installation of Storm Line Catch Basin MH-5(G)_2-SCB-2 at Collector Road # 02 in Zone B	no	Package-01	1.00	90%	45%	0.405

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
28-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2529	Placement and Installation of Storm Line Catch Basin MH-5(L)-SCB-1 at Collector Road # 02 in Zone B	no	Package-01	1.00	90%	45%	0.405
28-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2528	Placement and Installation of Storm Line Catch Basin MH-3(L)-SCB-1 at Collector Road # 02 in Zone B	no	Package-01	1.00	90%	45%	0.405
28-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2527	Placement and Installation of Storm Line Catch Basin MH-4(L)-SCB-1 at Collector Road # 02 in Zone B	no	Package-01	1.00	90%	45%	0.405
28-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2526	Placement and Installation of Storm Line Catch Basin MH-5(G)_2-SCB-1 at Collector road # 02 in Zone B	no	Package-01	1.00	90%	45%	0.405
20-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2468	Plcaement and Installation of Catch Basin MH-32(A)_18_1-SCB-2,MH-32(A)_18_2-SCB-2,MH-32(A)_18-SCB-4,MH-32(A)_18-SCB-3 at Local road # 10 Zone A	no	Package-01	4.00	90%	45%	1.620
19-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2422	Placement and Installation of Storm Catch Basin MH-2(L)-SCB-1 at Collector Road # 02 in Zone B	no	Package-01	1.00	90%	45%	0.405
19-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2421	Placement and Installation of Storm Catch Basin MH-1(K)-SCB-1 at local Road # 23 in Zone B	no	Package-01	1.00	90%	45%	0.405
19-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2420	Placement and Installation of Storm Catch Basin MH-2(K)-SCB-2 at local Road # 23 in Zone B	no	Package-01	1.00	90%	45%	0.405
16-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2407	Inspection for Excavation and Blinding Concrete of Strom Catch Basin MH-5(G)_2-SCB-2 at Collector Road # 02 Zone B.	no	Package-01	1.00	90%	15%	0.135
16-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2406	Inspection for Excavation and Blinding Concrete of Strom Catch Basin MH-5(G)_2-SCB-1 at Collector Road # 02 Zone B.	no	Package-01	1.00	90%	15%	0.135
16-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2405	Inspection for Excavation and Blinding Concrete of Strom Catch Basin MH-5(L)-SCB-1 at Collector Road # 02 Zone B.	no	Package-01	1.00	90%	15%	0.135
16-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2404	Inspection for Excavation and Blinding Concrete of Strom Catch Basin MH-4(L)-SCB-1 at Collector Road # 02 Zone B.	no	Package-01	1.00	90%	15%	0.135
16-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2403	Inspection for Excavation and Blinding Concrete of Strom Catch Basin MH-3(L)-SCB-2 at Collector Road # 02 Zone B.	no	Package-01	1.00	90%	15%	0.135
16-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2402	Inspection for Excavation and Blinding Concrete of Strom Catch Basin MH-3(L)-SCB-1 at Collector Road # 02 Zone B.	no	Package-01	1.00	90%	15%	0.135
16-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2400	Inspection for Excavation and Blinding Concrete of Strom Catch Basin MH-2(L)-SCB-1 at Collector Road # 02 Zone B.	no	Package-01	1.00	90%	15%	0.135
13-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2376	Placement and Installation of Storm Catch Basin MH-36(A)_16_3_2-SCB-2 and MH-36(A)_16_3_1-SCB-2 at local road # 11 Zone A	no	Package-01	2.00	90%	45%	0.810
15-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2394	Inspection for Excavation and Blinding Concrete of Strom MH-5(M)_2-SCB-1 at Local Road # 26 Zone B.	no	Package-01	1.00	90%	15%	0.135
15-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2395	Inspection for Excavation and Blinding Concrete of Strom MH-5(M)_2-SCB-2 at Local Road # 26 Zone B.	no	Package-01	1.00	90%	15%	0.135
15-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2396	Inspection for Excavation and Blinding Concrete of Strom MH-5(M)_3-SCB-1 at Local Road # 26 Zone B.	no	Package-01	1.00	90%	15%	0.135
15-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2397	Inspection for Excavation and Blinding Concrete of Strom MH-5(M)_3-SCB-2 at Local Road # 26 Zone B.	no	Package-01	1.00	90%	15%	0.135
28-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2523	Inspection for Excavation and Blinding Concrete of Strom Catch basin MH-5(G)_1-SCB-1 at Collector Road # 02 Zone B.	no	Package-01	1.00	90%	15%	0.135
28-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2524	Inspection for Excavation and Blinding Concrete of Strom Catch basin MH-5(G)_1-SCB-2 at Collector Road # 02 Zone B.	no	Package-01	1.00	90%	15%	0.135
28-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2525	Inspection for Excavation and Blinding Concrete of Strom Catch basin MH-5(G)_1-SCB-3 at Collector Road # 02 Zone B.	no	Package-01	1.00	90%	15%	0.135
29-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2535	Placement and Installation of Storm Catch Basin MH-1(L)-SCB-2 at Collector Road # 02 in Zone B	no	Package-01	1.00	90%	45%	0.405

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
29-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2537	Inspection for Sand Backfilling Around Storm Manhole (02) upto TOE (Bottom of Subgrade MH-32(A)_18_1- SCB-2 & MH-32(A)_18_2- SCB-2,MH-32(A)_18- SCB-3 and MH-32(A)_18- SCB-4 at Local Road # 10 in	no	Package-01	4.00	90%	10%	0.360
29-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2540	Plcaement and Installation of Catch Basin MH-36(A)_8-SCB-4, MH-36(A)_8-SCB-5,MH-36(A)_8_1-SCB-3 ,MH-36(A)_8_1-SCB-2,MH-36(A)_8_1-SCB-1,MH-36(A)_8_2-SCB-1,MH-36(A)_8_2-SCB-2 ,MH-36(A)_8_2-SCB-3 at Local road # 07 Zone A	no	Package-01	8.00	90%	45%	3.240
01-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2561	Placement and Installation of Storm Catch Basin MH-53(A)-SCB-5 at Local Road# 07 Zone A.	no	Package-01	1.00	90%	45%	0.405
30-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2559	Placement and Installation of Storm Catch Basin MH-53(A)_1-SCB-2 at Local Road# 07 Zone A.	no	Package-01	1.00	90%	45%	0.405
30-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2555	Placement and Installation of Storm Catch Basin MH-53(A)_1-SCB-1 at Local Road# 07 Zone A	no	Package-01	1.00	90%	45%	0.405
11-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2604	Placement and Installation of Storm Catch Basin MH-3(L)-SCB-2 at Collector Road # 02 in Zone B	no	Package-01	1.00	90%	45%	0.405
07-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2591	Inspection for Excavation, Location, level & Blinding Concrete Pouring of Storm Catch Basin MH-32(A)_23-SCB-3 at Local Road # 03 Zone A.	no	Package-01	1.00	90%	15%	0.135
07-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2590	Placement and Installation of Storm Catch Basin MH-32(A)_23-SCB-2 at Local Road# 03 Zone A.	no	Package-01	1.00	90%	45%	0.405
07-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2589	Placement and Installation of Storm Catch Basin MH-32(A)_24-SCB-2, MH-32(A)_24-SCB-3, MH-32(A)_25-SCB-2,MH-32_25-SCB-3, MH-32(A)_26-SCB-2, MH-32(A)_26-SCB-3at Local Road# 03 Zone A.	no	Package-01	6.00	90%	45%	2.430
07-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2588	Inspection for Excavation, Location, level & Blinding Concrete Pouring of Storm Catch Basin MH-32(A)_23-SCB-2 at Local Road # 03 Zone A.	no	Package-01	1.00	90%	15%	0.135
04-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2585	Placement and Installation of Storm Catch Basin MH-5(G)_1-SCB-1, MH-5(G)_1-SCB-2, MH-5(G)_1-SCB-3 at Collector Road # 02 in Zone B	no	Package-01	3.00	90%	45%	1.215
04-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2578	Inspection for Excavation, Location, level & Blinding Concrete Pouring of Storm Catch Basin MH-32(A)_24-SCB-3 at Local Road # 03 Zone A.	no	Package-01	1.00	90%	15%	0.135
04-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2577	Inspection for Excavation, Location, level & Blinding Concrete Pouring of Storm Catch Basin MH-32(A)_24-SCB-2 at Local Road # 03 Zone A.	no	Package-01	1.00	90%	15%	0.135
04-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2576	Inspection for Excavation, Location, level & Blinding Concrete Pouring of Storm Catch Basin MH-32(A)_25-SCB-3 at Local Road # 03 Zone A.	no	Package-01	1.00	90%	15%	0.135
04-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2575	Inspection for Excavation, Location, level & Blinding Concrete Pouring of Storm Catch Basin MH-32(A)_25-SCB-2 at Local Road # 03 Zone A.	no	Package-01	1.00	90%	15%	0.135
01-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2560	Inspection for Excavation, Location, level & Blinding Concrete Pouring of Storm Catch Basin MH-53(A)-SCB-5 at Local Road # 07 Zone A.	no	Package-01	1.00	90%	15%	0.135
03-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2549	Inspection for Excavation, Location, level & Blinding Concrete Pouring of Storm Catch Basin MH-32(A)_26-SCB-3 at Local Road # 03 Zone A.	no	Package-01	1.00	90%	15%	0.135
03-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2548	Inspection for Excavation, Location, level & Blinding Concrete Pouring of Storm Catch Basin MH-32(A)_26-SCB-2 at Local Road # 03 Zone A.	no	Package-01	1.00	90%	15%	0.135

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
15-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2653	Placement and Installation Storm Catch Basin MH-32(A)_22-SCB-2 and MH-32(A)_22-SCB-3 at Local Road # 03 Zone A.	no	Package-01	2.00	90%	45%	0.810
14-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2637	Placement and Installation of storm line Catch Basin MH-60 (A)-SCB-1, MH-62(A)-SCB-1, MH-62(A)-SCB-2, MH-63(A)-SCB-1, MH-63(A)-SCB-2, MH-32(A)_23-SCB-3 and MH-32 (A)_27-SCB-1 at local Road # 03 in Zone A	no	Package-01	7.00	90%	45%	2.835
13-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2625	Placement and Installation Storm Catch Basin MH-32(A)_27-SCB-2,MH-60(A)-SCB-2,MH-61(A)-SCB-1& MH-61(A)-SCB-2 at Local Road # 03 Zone A.	no	Package-01	4.00	90%	45%	1.620
17-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2672	Placement and Installation Storm Catch Basin MH-32(A)_21-SCB-6, MH-32(A)_21-SCB-3, MH-32(A)_21-SCB-2, MH-32(A)_21-SCB-1, MH-32(A)_21_1-SCB1 and MH-32(A)_21_1-SCB-2 at Local Road # 03 Zone A.	no	Package-01	6.00	90%	45%	2.430
15-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2646	Inspection for Excavation, Location, level & Blinding Concrete Pouring of Storm Catch Basin MH-32(A)_21-SCB-1, MH-32(A)_21-SCB-2, MH-32(A)_21-SCB-3, MH-32(A)_21-SCB-4, MH-32(A)_21-SCB-5, MH-32(A)_21-SCB-6, MH-32(A)_21_1-SCB-1, MH-32(A)_21_1-SCB-2, MH-32(A)_22-SCB-2 & MH-32(A)_22-SCB-3 at Local Road # 03 Zone A.	no	Package-01	9.00	90%	15%	1.215
15-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2643	Inspection of Storm line Sand Backfill around & above of Storm Pipe to Bottom of Sub Grade & Laying of Warning Tape from MH-32(A)_16_7-SCB-1 to MH-32(A)_16_7-SCB-2, MH-32(A)_16_6-SCB-1, MH-32(A)_16_6-SCB-2 & MH-32(A)_16_5-DCB-3 at Local Road # 4 Zone A.	no	Package-01	4.00	90%	10%	0.360
13-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2619	Placement and Installation of Storm Catch Basin MH-2(E)-SCB-2 at Collector Road # 02 in Zone B	no	Package-01	1.00	90%	45%	0.405
12-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2617	Placement and Installation of Catch Basin MH-32(A)_16_5-SCB-1, MH-32(A)_5-SCB-2, MH-32(A)_16_5_1-SCB-1, MH-32(A)_16_5_1-SCB-2, MH-32(A)_16_5_1-SCB-3, MH-32(A)_16_5_2-SCB-2 and MH-32(A)_16_5_2-SCB-3 at localroad # 12 Zone A.	no	Package-01	8.00	90%	45%	3.240
12-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2603	Inspection for Excavation, Location, level & Blinding Concrete Pouring of Storm Catch Basin MH-62(A)-SCB-1, MH-62(A)-SCB-2, MH-63(A)-SCB-1 & MH-63(A)-SCB-2 at Local Road # 03 Zone A.	no	Package-01	4.00	90%	15%	0.540
12-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2602	Inspection for Excavation, Location, level & Blinding Concrete Pouring of Storm Catch Basin MH-60(A)-SCB-1, MH-60(A)-SCB-2, MH-61 (A)-SCB-1 & MH-61(A)-SCB-2 at Local Road # 03 Zone A.	no	Package-01	4.00	90%	15%	0.540
13-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2547-1	Inspection for Excavation, Location, level & Blinding Concrete Pouring of Storm Catch Basin MH-32(A)_27-SCB-2 at Local Road # 03 Zone A.	no	Package-01	1.00	90%	15%	0.135
30-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2447	Inspection for Excavation, Location, Level & Blinding Concrete pouring of Storm Catch Basin MH-53(A)_1-SCB-2 at Local Road#07 Zone A.	no	Package-01	1.00	90%	15%	0.135
20-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2696	Inspection for Sand Backfilling Around Catch Basin (04) upto TOE (Bottom of Subgrade MH-32(A)_27-SCB-2, MH-32(A)_26-SCB-2 & MH-32(A)_26-SCB-3 at Local Road # 4 Zone A.	no	Package-01	3.00	90%	10%	0.270
30-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2444	Excavation, Location, Level and Blinding Concrete Pouring of Storm Catch Basin MH-36(A)_8_5-SCB-2 at Local Road # 07 Zone A.	no	Package-01	1.00	90%	15%	0.135
16-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2401	Inspection for Excavation and Blinding Concrete of Strom Catch Basin MH-2(L)-SCB-2 at Collector Road # 02 Zone B.	no	Package-01	1.00	90%	15%	0.135
30-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2445	Inspection for Excavation, Location, level & Blinding ConcretePouring of Storm Catch Basin MH-53(A)_1-SCB-1 at Local Road# 07 Zone A.	no	Package-01	1.00	90%	15%	0.135
30-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2446	Inspection for Excavation, Location, level & Blinding ConcretePouring of Storm Catch Basin MH-53(A)_2-SCB-1 at Local Road# 07 Zone A.	no	Package-01	1.00	90%	15%	0.135

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
25-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2760	Placement and Installation of Storm Catch Basin MH-7(M)-SCB-2 at Local road # 24 in Zone B	no	Package-01	1.00	90%	45%	0.405
25-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2759	Placement and Installation of Storm Catch Basin MH-1(C)-SCB-1, MH-1(C)-SCB-2 and MH-2(C)-SCB-2 at Collector Road # 02 in Zone B	no	Package-01	3.00	90%	45%	1.215
25-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2756	Placement and Installation of Storm Catch Basin MH-2 (Q)-SCB-1 and MH-2(Q)-SCB-2 at Arterial Road# 01 in Zone B	no	Package-01	2.00	90%	45%	0.810
28-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2765	Placement and Installation of Storm Catch Basin MH-53 (A)_2-SCB-1, MH-36(A)_8_3-SCB-1,MH-36(A)_8_3-SCB-2,MH-36 (A)_8_3-SCB-3,MH-36(A)_8_4-SCB-1,MH-36 (A)_8_4-SCB-2,MH-36(A)_8_4-SCB-3,MH-36(A)_8_5-SCB-1 and MH-36(A)_8_5-SCB-2 at local Road # 07 in Zone A	no	Package-01	9.00	90%	45%	3.645
25-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2758	Inspection for Excavation and Blinding Concrete of Strom Catch basin MH-1(C)-SCB-1,MH-1(C)-SCB-2,MH-2(C)-SCB-2 at Collector Road # 02 Zone B.	no	Package-01	3.00	90%	15%	0.405
28-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2792	Placement and Installation of Storm Catch Basin MH-36 (A)_3_8-SCB-1 at local Road # 15 in Zone A	no	Package-01	1.00	90%	45%	0.405
28-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2789	Inspection for Excavation, Location, level and Compaction & Blinding Concrete Pouring of Storm Catch Basin MH-36(A)_3_8-SCB-1 at Local Road # 15 Zone A.	no	Package-01	1.00	90%	15%	0.135
28-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2783	Placement and Installation of Storm Catch Basin MH-32 (A)_21-SCB-4 at local Road # 03 in Zone A	no	Package-01	1.00	90%	45%	0.405
28-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2781	Placement and Installation of Storm Catch Basin MH-32(A)_16-SCB-4 and MH-32(A)_16_3-SCB-3 at local Road # 04 in Zone A	no	Package-01	2.00	90%	45%	0.810
28-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2780	Placement and Installation of Storm Catch Basin MH-32 (A)_16_3_2-SCB-3 at local Road # 11 in Zone A	no	Package-01	1.00	90%	45%	0.405
28-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2779	Placement and Installation of Storm Catch Basin MH-36 (A)_3_4-SCB-1, MH-36(A)_3_4-SCB-2,MH-36(A)_3_5-SCB-2,MH-36(A)_3_6-SCB-1,MH-36(A)_3_6-SCB-2,MH-36 (A)_3_6_1-SCB-1,MH-36(A)_3_6_1-SCB-2,,MH-36 (A)_3_6_2-SCB-1,MH-36 (A)_3_6_2-SCB-2 at local Road # 14 in Zone A	no	Package-01	9.00	90%	45%	3.645
28-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2778	Placement and Installation of Storm Catch Basin MH-O (F)-SCB-2,MH-O(F)-SCB-3,MH-2(F)-SCB-2, MH-2(F)-SCB-3 and 3(F)-SCB-2 at local Road # 21 in Zone B	no	Package-01	5.00	90%	45%	2.025
28-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2776	Inspection for Excavation and Blinding Concrete of Strom Catch Basin MH-2(F)-SCB-2, 2(F)-SCB-3 at Local Road # 21 Zone B.	no	Package-01	2.00	90%	15%	0.270
27-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2771	Inspection for Excavation and Blinding Concrete of Strom Catch Basin MH-4(P)-SCB-1 at Collector Road # 02 Zone B.	no	Package-01	1.00	90%	15%	0.135
18-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2546	Inspection for Excavation, Location, level & Blinding Concrete Pouring of Storm Catch Basin MH-32(A)_27-SCB-1 at Local Road # 03 Zone A.	no	Package-01	1.00	90%	15%	0.135

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

الاستشـــــاري	المالك	المقاول
ايجس السعودية للاستشارات الهندسية	الهيئة السعودية للمدن الصناعية ومناطق التقنية	شركة مفرح مرزوق الحربي وشركاه المحدودة

المستخلص رقم (06) من الفتره 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
					Accumulative QTY			150.350
					10% Retention QTY			0.000

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

الاستشـــــاري	المالك	المقاول
ايجس السعودية للاستشارات الهندسية	الهيئة السعودية للمدن الصناعية ومناطق التقنية	شركة مفرح مرزوق الحربي وشركاه المحدودة

المستخلص رقم (06) من الفتره 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
					Total Certified Accumulative QTY			150.350
					Previous QTY			98.280
					Current QTY			52.070
					BOQ Quantity			521.000
					90% Avalible Qty			468.900
					Remaining avalible Qty			318.550

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
B6.33 05 39.30	#N/A	Catch Base						
19-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0368	Excavation, Location, level and Compaction of Storm MH-O(D)-DCB-1 at Local Road # 20 Zone B.	no	package-01	1.00	90%	15%	0.135
09-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0274	Excavation, Location, level and Compaction of Storm MH-6(B)-SCB-2 at Local Road # 20 Zone B.	no	package-01	1.00	90%	15%	0.135
05-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0216	Excavation, Location, level and Compaction of Storm MH-3(D)-DCB-1 at Local Road # 20 Zone B.	no	package-01	1.00	90%	15%	0.135
05-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0213	Excavation, Location, level and Compaction of Storm MH-4(D)-C-DCB-1 at Local Road # 20 Zone B.	no	package-01	1.00	90%	15%	0.135
05-May-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0208	Excavation, Location, level and Compaction of Storm MH-2(D)-DCB-1 at Local Road # 20 Zone B.	no	package-01	1.00	90%	15%	0.135
04-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0933	Excavation, Location, level and Compaction of Catch Basin MH-3(F)-DCB-1 at Local Road # 21 Zone B.	no	package-01	1.00	90%	15%	0.135
02-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0920	Excavation, Location, level and Compaction of Storm MH-4(F)-DCB-1 at Local Road # 21 Zone B.	no	package-01	1.00	90%	15%	0.135
02-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0917	Excavation, Location, level and Compaction of Storm MH-5(F)-DCB-1 at Local Road # 21 Zone B.	no	package-01	1.00	90%	15%	0.135
02-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0904	Excavation, Location, level and Compaction of Storm Catch Basin MH-32(A)_14_4-DCB-1 at Collector road # 1 Zone A.	no	package-01	1.00	90%	15%	0.135
02-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0903	Excavation, Location, level and Compaction of Storm Catch Basin MH-32(A)_14_3-DCB-1 at Collector road # 1 Zone A.	no	package-01	1.00	90%	15%	0.135
02-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0902	Excavation, Location, level and Compaction of Storm Catch Basin MH-32(A)_14_2-DCB-1 at Collector road # 1 Zone A.	no	package-01	1.00	90%	15%	0.135
02-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0901	Excavation, Location, level and Compaction of Storm Catch Basin MH-32(A)_14_1-DCB-1 at Collector road # 1 Zone A.	no	package-01	1.00	90%	15%	0.135
30-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0891	Excavation, Location, level and Compaction of Storm Catch Basin MH-32(A)_11_6-DCB-1 at Collector road # 1 Zone A.	no	package-01	1.00	90%	15%	0.135
28-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0823	Excavation, Location, level and Compaction of Storm Catch Basin MH-32(A)_11-5-DCB-1 at Collector road # 1 Zone A.	no	package-01	1.00	90%	15%	0.135
28-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0822	Excavation, Location, level and Compaction of Storm Catch Basin MH-32(A)_11-4-DCB-1 at Collector road # 1 Zone A.	no	package-01	1.00	90%	15%	0.135
28-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0821	Excavation, Location, level and Compaction of Storm Catch Basin MH-32(A)_11-3-DCB-1 at Collector road # 1 Zone A.	no	package-01	1.00	90%	15%	0.135
07-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0809	Excavation, Location, level and Compaction of Storm Catch Basin MH-36(A)_1-DCB-1 at local road # 1 Zone A.	no	package-01	1.00	90%	15%	0.135
22-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0780	Excavation, Location, level and Compaction of Storm Catch Basin MH-32(A)_16_2-DCB-1 at local road # 4 Zone A.	no	package-01	1.00	90%	15%	0.135
22-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0777	Excavation, Location, level and Compaction of Storm Catch Basin MH-32(A)_16_1-DCB-2 at local road # 4 Zone A.	no	package-01	1.00	90%	15%	0.135
22-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0776	Excavation, Location, level and Compaction of Storm Catch Basin MH-32(A)_16_4-DCB-1 at local road # 4 Zone A.	no	package-01	1.00	90%	15%	0.135

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
22-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0775	Excavation, Location, level and Compaction of Storm Catch Basin MH-32(A)_16_5-DCB-3 at local road # 4 Zone A.	no	package-01	1.00	90%	15%	0.135
21-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0758	Excavation, Location, level and Compaction of Storm Catch Basin MH-32(A)_16-DCB-3 at local road # 4 Zone A.	no	package-01	1.00	90%	15%	0.135
21-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0751	Placement nad Installation of Double Catch Basin MH-5(D)-DCB-1 at local road # 20 Zone-B.	no	package-01	1.00	90%	45%	0.405
18-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0678	Excavation, Location, level and Compaction of Catch Basin MH-5(Q)-DCB-1 at Arterial Road # 01 Zone B.	no	package-01	1.00	90%	15%	0.135
18-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0671	Excavation, Location, level and Compaction of Catch Basin MH-11(Q)_5-DCB-1 at Arterial Road # 01 Zone B.	no	package-01	1.00	90%	15%	0.135
13-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0625	Placement and Installation of Catch basin MH-2(B)-DCB-1 at Local Road # 18 Zone B	no	package-01	1.00	90%	45%	0.405
08-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0544	Excavation, Location, level and Compaction of Catch Basin MH-6(B)-DCB-1 at Local Road # 19 Zone B.	no	package-01	1.00	90%	15%	0.135
08-Jun-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-0541	Excavation, Location, level and Compaction of Catch Basin MH-2(B)-DCB-1 at Local Road # 18 Zone B.	no	package-01	1.00	90%	15%	0.135
09-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1028	Placement and Installation of Storm Catch Basin MH-32(A)_16_4-DCB-1 at local road # 4 Zone A.	no	package-01	1.00	90%	45%	0.405
08-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1022	Placement and Installation of Catch Basin MH-32(A)_16-1-DCB-2 at local road # 4 Zone A	no	package-01	1.00	90%	45%	0.405
08-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1019	Placement and Installation of Catch Basin MH-32(A)_16_2-DCB-1 at local road # 4 Zone A.	no	package-01	1.00	90%	45%	0.405
08-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1018	Placement and Installation of Catch Basin MH-32(A)_16_5-DCB-3 at local road # 4 Zone A.	no	Package-01	1.00	90%	45%	0.405
14-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1094	Placement and Installation of Catch Basin MH-5(F)-DCB-1 at Local Road # 21 Zone B.	no	Package-01	1.00	90%	45%	0.405
15-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1162	Placement and Installation of Catch Basin MH- 11(Q)_5-DCB-1 in Arterial Road # 01 Zone B	no	Package-01	1.00	90%	45%	0.405
15-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1167	Placement and Installation of Catch Basin Mh- 5(Q)-DCB-1 in Arterial Road # 01 Zone B	no	Package-01	1.00	90%	45%	0.405
18-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1197	Installation and Placement of Catch Basin MH-32(A)_11_4-DCB-1 at Collector road # 1 Zone A.	no	Package-01	1.00	90%	45%	0.405
18-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1198	Installation and Placement of Catch Basin MH-32(A)_11_5-DCB-1 at Collector road # 1 Zone A.	no	Package-01	1.00	90%	45%	0.405
02-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1491	Placement and Installation of Storm line Catch Basin MH-4(F)-DCB-1 at local road # 21 in Zone B	no	Package-01	1.00	90%	45%	0.405
29-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1397	Excavation, Location, level and Compaction of Storm Catch Basin MH-32(A)_14-DCB-1 at Collector road # 01 Zone A.	no	Package-01	1.00	90%	15%	0.135
28-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1373	Installation and placement of Catch Basin MH-32(A)_14_3- DCB-1 at Collector road # 1 Zone A.	no	Package-01	1.00	90%	45%	0.405
28-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1372	Installation and Placement of Catch Basin MH-32(A)_14_2- DCB-1 at Collector road # 1 Zone A.	no	Package-01	1.00	90%	45%	0.405

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
27-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1326	Excavation, Location, level and Compaction of Storm Catch Basin MH-32(A)_3-DCB-1 at local road # 2 Zone A.	no	Package-01	1.00	90%	15%	0.135
27-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1323	Excavation, Location, level and Compaction of Storm Catch Basin MH-32(A)_2-DCB-1 at local road # 2 Zone A.	no	Package-01	1.00	90%	15%	0.135
23-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1303	Placement and Installation of Catch Basin MH-32(A)_14_4-DCB-1 at Collector road # 1 Zone A	no	Package-01	1.00	90%	15%	0.135
23-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1291	Excavation, Location, level and Compaction of Storm Catch Basin MH-32(A)_4-DCB-1 at local road # 02 Zone A.	no	Package-01	1.00	90%	15%	0.135
21-Jul-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1254	Installation and Placement of Catch Basin MH-32(A)_11_6-DCB-1 at Collector road # 1 Zone A.	no	Package-01	1.00	90%	45%	0.405
06-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1639	Installation and Placement of Catch Basin MH-32(A)_2-DCB-1 at local road # 2 Zone A..	no	Package-01	1.00	90%	45%	0.405
06-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1636	Installation and Placement of Catch Basin MH-32(A)_3-DCB-1 at local road # 2 Zone A.	no	Package-01	1.00	90%	45%	0.405
05-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1613	Excavation, Location, level and Compaction of Storm Catch Basin MH-32(A)_5-DCB-1 at Local Road # 02 Zone A.	no	Package-01	1.00	90%	15%	0.135
08-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1719	Placement and Installation of Storm Line Catch Basin MH-4(D)-C-DCB-1 at Local Road # 20 in Zone B	no	Package-01	1.00	90%	45%	0.405
08-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1718	Placement and Installation of Storm Line Catch Basin MH-3(D)-DCB-1 at Local Road # 20 in Zone B	no	Package-01	1.00	90%	45%	0.405
08-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1717	Placement and Installation of Storm Line Catch Basin MH-2(D)-DCB-1 at Local Road # 20 in Zone B	no	Package-01	1.00	90%	45%	0.405
08-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1685	Excavation, Location, level and Compaction of Storm Catch Basin MH-32(A)_7-DCB-1 at Local Road # 02 Zone A.	no	Package-01	1.00	90%	15%	0.135
10-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1777	Placement and Installation of Strom line Catch basin MH-3(F)-DCB-1 at local Road # 21 in Zone B	no	Package-01	1.00	90%	45%	0.405
08-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1706	Inspection for Sand Backfilling Around Storm Catch Basins (02) upto TOE (Bottom of Subgrade MH-2(B)-DCB-1,MH-5(D)-DCB-1 at Local Road # 18,20 in Zone B	no	Package-01	2.00	90%	10%	0.180
08-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1684	Excavation, Location, level and Compaction of Storm Catch Basin MH-32(A)_6-DCB-1 at Local Road # 02 Zone A.	no	Package-01	1.00	90%	15%	0.135
15-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1881	Inspection for Sand Backfilling Around Storm Catch Basin up to the Bottom of Subgrade at MH-32(A)_11_6-DCB-1, MH-32(A)_11_5-DCB-1, MH-32(A)_11_4-DCB-1 and MH-32(A)_14_4-DCB-1 Collector Road # 01, Zone A	no	Package-01	4.00	90%	10%	0.360
13-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1855	Inspection for Excavation and Blinding Concrete of Storm Catch Basin MH-4(M)-DCB-1 at Local Road # 25 Zone B.	no	Package-01	1.00	90%	15%	0.135
19-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1983	Placement and Installation of Storm Catch Basin MH-2(M)-DCB-1 at local Road # 25 in Zone B	no	Package-01	1.00	90%	45%	0.405
18-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1947	Inspection for Excavation, Location, level and Compaction & Blinding Concrete Pouring of Storm Catch Basin MH-32(A)_8-DCB-1 at Local Road # 02 Zone A.	no	Package-01	1.00	90%	15%	0.135
18-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1938	Inspection for Excavation and Blinding Concrete of Storm Catch Basin MH-3(M)-DCB-1 at Local Road # 25 Zone B.	no	Package-01	1.00	90%	15%	0.135
18-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1937	Inspection for Excavation and Blinding Concrete of Storm Catch Basin MH-2(M)-DCB-1 at Local Road # 25 Zone B.	no	Package-01	1.00	90%	15%	0.135

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
12-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1775	Inspection for Excavation and Blinding Concrete of Storm Catch Basin MH-3(E)-DCB-2 at Collector Road # 02 Zone B.	no	Package-01	1.00	90%	15%	0.135
24-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2074	Inspection for Excavation and Blinding Concrete of Strom Catch Basin MH-5(G)-DCB-1 at Collector Road # 02 Zone B.	no	Package-01	1.00	90%	15%	0.135
24-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2070	Inspection for Excavation, Location, level and Compaction & Blinding Concrete Pouring of Storm Catch Basin MH-32(A)_16_3_1-DCB-1 at Local Road # 01 Zone A.	no	Package-01	1.00	90%	15%	0.135
30-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2197	Placement and Installation of Storm Catch Basin MH-3(E)-DCB-2 at Collector Road # 02 in Zone B	no	Package-01	1.00	90%	45%	0.405
30-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2198	Excavation of Double Catch Basin MH-36(A)-3-7-DCB-2 at Local Road # 15 Zone A	no	Package-01	1.00	90%	15%	0.135
30-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2180	Placement and Installation of Catch Basin MH-36(A)_3_2_1-DCB-1 at Local Road # 13 Zone A	no	Package-01	1.00	90%	45%	0.405
24-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2084	Inspection for Excavation, Location, level and Compaction & Blinding Concrete Pouring of Storm Catch Basin MH-36(A)_3_2_1-DCB-1 at Local Road # 13 Zone A.	no	Package-01	1.00	90%	15%	0.135
24-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2093	Inspection for Excavation, Location, level and Compaction & Blinding Concrete Pouring of Storm Catch Basin MH-32(A)_9-DCB-1 at Local Road # 02 Zone A.	no	Package-01	1.00	90%	15%	0.135
29-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2157	Placement and Installation of storm Catch Basin MH-5(G)-DCB-1 at Collector Road # 02 in Zone B	no	Package-01	1.00	90%	45%	0.405
29-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2158	Inspection for Excavation, Location, level and Compaction & Blinding Concrete Pouring of Storm Catch Basin MH-32(A)_16_3_2-DCB-1 at Local Road # 11 Zone A.	no	Package-01	1.00	90%	15%	0.135

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
07-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2317	Installation and Placement of Catch Basin MH-36(A)_3_7-DCB-2 at local road # 15 Zone A	no	Package-01	1.00	90%	45%	0.405
31-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1853-1	Inspection for Sand Backfilling Around Storm Catch Basins (02) upto TOE (Bottom of Subgrade MH-3(D)-DCB-1,MH-4(D)-C-DCB-1 at Local Road # 20 in Zone B	no	Package-01	2.00	90%	10%	0.180
20-Aug-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-1996	Inspection for Excavation, Location, level and Compaction & Blinding Concrete Pouring of Storm Catch Basin MH-32(A)_11_2-DCB-1 at Collector Road # 01 Zone A.	no	Package-01	1.00	90%	15%	0.135
13-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2375	Placement and Installation of Storm Catch Basin MH-36(A)_16_3_2-DCB-1 and MH-36(A)_16_3_1-DCB-1 at local road # 11 Zone A	no	Package-01	2.00	90%	45%	0.810
07-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2592	Inspection for Excavation, Location, level & Blinding Concrete Pouring of Storm Catch Basin MH-32(A)_23-DCB-1 at Local Road # 03 Zone A.	no	Package-01	1.00	90%	15%	0.135
04-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2580	Inspection for Excavation, Location, level & Blinding Concrete Pouring of Storm Catch Basin MH-32(A)_24-DCB-1 at Local Road # 03 Zone A.	no	Package-01	1.00	90%	15%	0.135
04-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2579	Inspection for Excavation, Location, level & Blinding Concrete Pouring of Storm Catch Basin MH-32(A)_25-DCB-1 at Local Road # 03 Zone A.	no	Package-01	1.00	90%	15%	0.135
03-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2550	Inspection for Excavation, level & Blinding Concrete Pouring of Storm Catch Basin MH-32(A)_26-DCB-1 at Local Road # 03 Zone A.	no	Package-01	1.00	90%	15%	0.135
15-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2654	Placement and Installation Storm Catch Basion MH-32(A)_25-DCB-1 at local Road # 03 Zone A	no	Package-01	1.00	90%	45%	0.405
13-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2627	Placement and Installation of Storm MH-32(A)_26-DCB-1 at Local Road # 03 Zone A	no	Package-01	1.00	90%	45%	0.405
17-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2673	Placement and Installation Storm Catch Basin MH-32(A)_24-DCB-1, MH-32(A)_22-DCB-1, MH-32(A)_21-DCB-5 and MH-32(A)_23-DCB-1 at Local Road # 03 Zone A.	no	Package-01	4.00	90%	45%	1.620
15-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2645	Inspection for Excavation, Location, level & Blinding Concrete Pouring of Storm Catch Basin MH-32(A)_22-DCB-1 & MH-32(A)_21-DCB-5 at Local Road # 03 Zone A.	no	Package-01	2.00	90%	15%	0.270
15-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2644	Inspection of Storm line Sand Backfill around & above of Storm Pipe to Bottom of Sub Grade & Laying of Warning Tape from MH-32(A)_16_5-DCB-3 at Local Road # 4 Zone A.	no	Package-01	1.00	90%	10%	0.090
21-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2728	Placement and Installation of Storm Catch Basin MH-O(D)-DCB-1 at Local Road # 20 Zone B.	no	Package-01	1.00	90%	45%	0.405
22-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2723	Inspection for Sand Backfilling Around Catch Basin (03) uplo TOE (Bottom of Subgrade MH-32(A)_25-DCB-1, MH-32(A)_24-DCB-1 & MH-32(A)_26-DCB-1 at Local Road # 4 Zone A	no	Package-01	3.00	90%	10%	0.270
28-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2788	Placement and Installation of Storm Catch Basin MH-32(A)_6-DCB-1, MH-32(A)_7-DCB-1 at local road # 02 in Zone B	no	Package-01	2.00	90%	45%	0.810

Accumulative QTY			23.090
10% Retention QTY			0.000
Total Certified Accumulative QTY			23.090
Previous QTY			15.750
Current QTY			7.340
BOQ Quantity			97.000
90% Avalible Qty			87.300
Remaining avalible Qty			64.210

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
B6.03 30 00.01	#N/A	Precast Concrete Box Culverts/Conduits including the wing walls						
26-Apr-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0005	Blinding Concrete for Box Culvert # 01 at Local Road # 19 Zone B	M3	Package-01	16.79	90%	100%	15.111
26-Apr-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0008	Blinding Concrete for Box Culvert # 02 at Local Road # 20 Zone B	M3	Package-01	28.08	90%	100%	25.272
28-Apr-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0013	Blinding Concrete for Box Culvert # 03 at Local Road # 21 Zone B	M3	Package-01	28.69	90%	100%	25.821
02-Jun-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0024	Blinding Concrete Under Appron at Local Road- 20 Culvert # 02 Zone B.	M3	Package-01	37.20	90%	100%	33.480
25-May-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0023	Blinding Concrete Under Appron at Local Road- 19 Culvert # 01 Zone B.	M3	Package-01	32.20	90%	100%	28.980
20-May-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0017	Blinding Concrete of Box Culvert # 05 At Local Road # 23 Zone B.	M3	Package-01	35.71	90%	100%	32.139
02-May-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0016	Blinding Concrete of Box Culvert # 04 At Local Road # 22 Zone B.	M3	Package-01	35.69	90%	100%	32.121
28-Jun-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0044	Inspection for Formwork and Blinding Concrete Under Appron at Local Road- 23 Culvert # 05 Zone B.	M3	Package-01	33.30	90%	100%	29.970
07-Jun-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0036	Blinding Concrete for Box Culvert # 04 (Under Appron Slab, Shear Key & Remaining Base Area) at Local Road # 22 Zone B	M3	Package-01	33.30	90%	100%	29.970
11-Jun-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0037	Inspection for Formwork and Blinding Concrete of Concrete Box Conduit Line A-32 from MH-32(A)_1 to MH-32(A) at local road # 02 Zone A.	M3	Package-01	26.90	90%	100%	24.210
05-Jun-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0026	Inspection for Formwork and Blinding Concrete Under Appron at Local Road- 21 Culvert # 03 Zone B.	M3	Package-01	33.60	90%	100%	30.240
02-Jun-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0045	Inspection for Formwork and Blinding Concrete of Concrete Box Conduit Line A-30 from MH-30-(A) to MH-32-(A) at Zone A.	M3	Package-01	21.30	90%	100%	19.170
23-Jul-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0058	Inspection for Formwork and Blinding Concrete of Concrete Box Conduit from Access Shaft-31-(A) to Access Shaft-30-(A) at Zone A.	M3	Package-01	21.30	90%	100%	19.170
16-Jun-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0049	Inspection for Formwork and Blinding Concrete for Box Culvert and Under Appron at Local Road- 24 Culvert # 06 Zone B.	M3	Package-01	71.00	90%	100%	63.900
23-Jul-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0059	Inspection for Formwork and Blinding Concrete of Concrete Box Conduit from Access Shaft-30-(A) to Access Shaft-29-(A) at Zone A.	M3	Package-01	21.30	90%	100%	19.170
06-Aug-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0063	Inspection for Formwork and Blinding Concrete for Box Culvert and Under Appron at Arterial Road- 01 Culvert # 07 Zone B.	M3	Package-01	89.10	90%	100%	80.190
01-Aug-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0060	Inspection for Formwork and Blinding Concrete of Concrete Box Conduit from Access Shaft-27(A) to Access Shaft-28(A) at Zone A.	M3	Package-01	12.90	90%	100%	11.610
28-Jul-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0061	Inspection for Formwork and Blinding Concrete of Concrete Box Conduit from Access Shaft-28(A) to Access Shaft-29(A) at Zone A.	M3	Package-01	21.30	90%	100%	19.170
13-Sep-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0086-1	Inspection for Formwork and Blinding Concrete of Concrete Box Conduit Line A from Access Shaft MH-23-(A) to Access Shaft MH-22-(A) at Zone A.	M3	Package-01	23.00	90%	100%	20.700
13-Sep-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0085-1	Inspection for Formwork and Blinding Concrete of Concrete Box Conduit Line A from Access Shaft MH-22-(A) to Access Shaft MH-21-(A) at Zone A.	M3	Package-01	16.44	90%	100%	14.796
30-Sep-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0118	Blinding Concrete for Box Conduit Line from MH-21(A) to MH-20(A) at Zone A	M3	Package-01	13.95	90%	100%	12.555
					Accumulative QTY			587.750
					10% Retention QTY			0.000
					Total Certified Accumulative QTY			587.750
					Previous QTY			587.750
					Current QTY			0.000
					BOQ Quantity			1,224.000

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

الاستشـــــاري	المالك	المقاول
ايجس السعودية للاستشارات الهندسية	الهيئة السعودية للمدن الصناعية ومناطق التقنية	شركة مفرح مرزوق الحربي وشركاه المحدودة

المستخلص رقم (06) من الفتره 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
					90% Avalible Qty			918.000
					Remaining avalible Qty			330.250

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
B6.03 30 00.02	#N/A	Precast Concrete Box Culverts/Conduits including the wing walls						
16-May-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0021	Inspection of Placement of Box Culvert after Blinding Concrete at Culvert # 2 Road -20 Zone B	M3	Package-01	259.88	90%	100%	233.892
04-May-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0019	Inspection of Placement of box Culvert as per attached drawing at culvert # 1 Road -19 Zone b	M3	Package-01	168.00	90%	100%	151.200
04-Jun-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0048	Inspection of Placement of Box Culvert after Blinding Concrete at Culvert # 5 Road -23 Zone B.	M3	Package-01	432.25	90%	100%	389.025
22-Jun-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0041	Inspection for Formwork and Concrete for Appron Slabs for Upstream and Down Stream at Culvert # 01 Local Road-19 Zone B.	M3	Package-01	41.34	90%	100%	37.206
06-Jun-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0034	Inspection of Placement of Box Culvert after Blinding Concrete at Culvert # 4 Road -22 Zone B.	M3	Package-01	61.75	90%	100%	55.575
06-Jun-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0032	Inspection of Placement of Box Culvert after Blinding Concrete at Culvert # 3 Road -21 Zone B.	M3	Package-01	86.63	90%	100%	77.967
06-Jun-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0030	Inspection of Placement for Remaining Part of Box Culvert after Blinding Concrete at Culvert # 2 Road -20 Zone B.	M3	Package-01	96.25	90%	100%	86.625
06-Jun-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0028	Inspection of Placement for Remaining Part of Box Culvert after Blinding Concrete at Culvert # 1 Road -19 Zone B.	M3	Package-01	91.00	90%	100%	81.900
21-Jul-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0057	Inspection for Formwork and Concrete Pouring of Top Slabs and Vertical Walls (Cast in Situ Part) Up and Down Stream at Local Road- 19 Culvert # 01 Zone B.	M3	Package-01	8.96	90%	100%	8.064
08-Aug-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0067	Inspection of Placement of Box Culvert Remaining Area after Blinding Concrete at Culvert # 4 Road -22 Zone B.	M3	Package-01	370.50	90%	100%	333.450
08-Aug-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0065	Inspection of Placement of Box Culvert Remaining Area after Blinding Concrete at Culvert # 3 Road -21 Zone B.	M3	Package-01	250.25	90%	100%	225.225
10-Aug-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0077	Inspection of Reinforcement for Box Conduit from Access Shaft MH-29-A to Access Shaft MH- 28-A after Blinding Concrete at Local Road # 02 Zone A.	M3	Package-01	225.70	90%	100%	203.130
10-Aug-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0075	Inspection of Placement of Box Conduit from Access Shaft MH-29-A to Access Shaft MH-30-A after Blinding Concrete at Local Road # 02 Zone A.	M3	Package-01	218.95	90%	100%	197.055
10-Aug-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0073	Inspection of Placement of Box Conduit from Access Shaft MH-30-A to Access Shaft MH-31-A after Blinding Concrete at Local Road # 02 Zone A.	M3	Package-01	166.10	90%	100%	149.490
10-Aug-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0071	Inspection of Placement of Box Conduit from Square MH-32-A to Access Shaft MH-31-A after Blinding Concrete at Local Road # 02 Zone A.	M3	Package-01	182.00	90%	100%	163.800
10-Aug-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0069	Inspection of Placement of Box Conduit from Square MH-32-A-1 to Square MH-32-A after Blinding Concrete at Local Road # 02 Zone A.	M3	Package-01	259.00	90%	100%	233.100
27-Aug-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0079	Inspection for Formwork and Concrete Pouring of Base Appron Slab Cast-in-Situ Part for Upstream and Down Stream at Culvert # 02 Local Road-20 Zone B.	M3	Package-01	49.88	90%	100%	44.892
27-Aug-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0081	Inspection for Formwork and Concrete Pouring of Inverted Beam Cast-in-Situ Part for Upstream and Down Stream at Culvert # 01 Local Road-19 Zone B.	M3	Package-01	2.81	90%	100%	2.529
13-Sep-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0094	Inspection for Formwork and Concrete Pouring for Head Beam Cast-in-Situ Part for Up stream and Down Stream at Culvert # 02 Local Road-20 Zone B.	M3	Package-01	4.21	90%	100%	3.789

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
13-Sep-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0093	Inspection for Formwork and Concrete Pouring for Top Slab and Vertical Walls Cast-in-Situ Part for Up stream and Down Stream at Culvert # 02 Local Road-20 Zone B.	M3	Package-01	12.71	90%	100%	11.439
13-Sep-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0092	Inspection for Formwork and Concrete Pouring for Wing Walls Cast-in-Situ Part for Up stream and Down Stream at Culvert # 01 Local Road-19 Zone B.	M3	Package-01	42.05	90%	100%	37.845
08-Sep-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0090	Inspection for Formwork and Concrete Pouring of Base and Appron Slab Cast-in-Situ Part for Upstream and Down Stream at Culvert # 03 Local Road-21 Zone B.	M3	Package-01	48.91	90%	100%	44.019
17-Sep-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0098	Inspection for Formwork and Concrete Pouring for Base and Apron Slab Cast-in-Situ Part for Up stream and Down Stream at Culvert # 04 Local Road-22 Zone B.	M3	Package-01	59.75	90%	100%	53.775
15-Sep-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0097	Inspection of Placement of Box Culvert after Blinding Concrete at Culvert # 6 Road -24 Zone B.	M3	Package-01	456.95	90%	100%	411.255
20-Sep-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0105	Inspection of Placement of Box Conduit from Square MH-32-A to Access Shaft MH-31-A after Blinding Concrete at Local Road # 02 Zone A.	M3	Package-01	21.00	90%	100%	18.900
20-Sep-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0107	Inspection of Placement of Box Conduit from Access Shaft MH-30-A to Access Shaft MH-31-A after Blinding Concrete at Local Road # 02 Zone A.	M3	Package-01	49.00	90%	100%	44.100
20-Sep-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0109	Inspection of Placement of Box Conduit from Access Shaft MH-28-A to Access Shaft MH-27-A after Blinding Concrete at Local Road # 02 Zone A.	M3	Package-01	90.48	90%	100%	81.432
20-Sep-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0111	Inspection of Placement of Box Conduit from Access Shaft MH-23-A to Access Shaft MH-22-A after Blinding Concrete at Local Road # 02 Zone A.	M3	Package-01	230.30	90%	100%	207.270
20-Sep-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0114	Inspection of Placement of Box Conduit from Access Shaft MH-22A to Access Shaft MH-21-A after Blinding Concrete at Local Road # 02 Zone A.	M3	Package-01	163.28	90%	100%	146.952
06-Oct-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0103-1	Inspection of Placement of Box Culvert after Blinding Concrete at Culvert # 7 Arterial Road-01 Zone B.	M3	Package-01	679.20	90%	100%	611.280
27-Sep-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0122	Inspection for Formwork and Concrete Pouring for Wing Walls Cast-in-Situ Part for Up stream and Down Stream at Culvert # 02 Local Road-20 Zone B.	M3	Package-01	41.47	90%	100%	37.323
27-Sep-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0121	Inspection for Formwork and Concrete Pouring for Head Beam Cast-in-Situ Part for Up stream and Down Stream at Culvert # 03 Local Road-21 Zone B.	M3	Package-01	4.21	90%	100%	3.789
27-Sep-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0120	Inspection for Formwork and Concrete Pouring for Top Slab and Vertical Walls Cast- in-Situ Part for Up stream and Down Stream at Culvert # 03 Local Road-21 Zone B.	M3	Package-01	10.11	90%	100%	9.099
11-Oct-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0131	Inspection for Formwork and Concrete Pouring for Wing Walls Cast-in-Situ Part for Up stream and Down Stream at Culvert # 03 Local Road-21 Zone B.	M3	Package-01	41.43	90%	100%	37.287
05-Oct-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0130	Inspection for Formwork and Concrete Pouring for Base and Apron Slab Cast-in-Situ Part for Up stream and Down Stream at Culvert # 05 Local Road-23 Zone B.	M3	Package-01	59.53	90%	100%	53.577
04-Oct-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0129	Inspection for Formwork and Concrete Pouring for Head Beam Cast-in-Situ Part for Up stream and Down Stream at Culvert # 04 Local Road-22 Zone B.	M3	Package-01	5.29	90%	100%	4.761
04-Oct-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0128	Inspection for Formwork and Concrete Pouring for Top Slab and Vertical Walls Cast-in-Situ Part for Up stream and Down Stream at Culvert # 04 Local Road-22 Zone B.	M3	Package-01	18.69	90%	100%	16.821
26-Oct-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0146	Inspection for Formwork and Concrete Pouring for Wing Walls Cast-in-Situ Part for Up stream and Down Stream at Culvert # 05 Local Road-23 Zone B.	M3	Package-01	42.08	90%	100%	37.872

المقاول: شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفتره 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
27-Oct-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0147	Inspection of Formwork and Concrete Pouring for Base and Apron Slab Cast-in-Situ Part for Up stream and Down Stream at Culvert # 06 Local Road-24 Zone B.	M3	Package-01	57.70	90%	100%	51.930
21-Oct-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0143	Inspection for Formwork and Concrete Pouring for Wing Walls Cast-in-Situ Part for Up stream and Down Stream at Culvert # 04 Local Road-22 Zone B.	M3	Package-01	42.08	90%	100%	37.872
18-Oct-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0141	Inspection for Formwork and Concrete Pouring for Head Beam Cast-in-Situ Part for Up stream and Down Stream at Culvert # 05 Local Road-23 Zone B.	M3	Package-01	5.29	90%	100%	4.761
18-Oct-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0140	Inspection for Formwork and Concrete Pouring for Top Slab and Vertical Walls Cast-in-Situ Part for Up stream and Down Stream at Culvert # 05 Local Road-23 Zone B.	M3	Package-01	18.75	90%	100%	16.875
		MIR R.C BOX CONDUIT	M3	Package-01	3,050.13	90%	70%	1,921.582

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

الاستشـــــاري	المالك	المقاول
ايجس السعودية للاستشارات الهندسية	الهيئة السعودية للمدن الصناعية ومناطق التقنية	شركة مفرح مرزوق الحربي وشركاه المحدودة

المستخلص رقم (06) من الفتره 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
					Accumulative QTY			6,579.730
					10% Retention QTY			0.000
					Total Certified Accumulative QTY			6,579.730
					Previous QTY			4,335.260
					Current QTY			2,244.470
					BOQ Quantity			10,225.000
					90% Avalible Qty			9,202.500
					Remaining avalible Qty			2,622.770

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
B6.03 30 00.03	#N/A	Precast Concrete Box Culverts/Conduits including the wing walls						
16-May-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0020	Inspection of Reinforcement steel for Box Culvert # 02 at Road-20 Zone B.	TON	Package-01	42.58	90%	100%	38.322
08-May-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0018	Inspection of Reinforcement for Box Culvert at Culvert # 1 Road-19 Zone B.	TON	Package-01	23.90	90%	100%	21.510
18-Jun-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0047	Inspection of Reinforcement for Box Culvert at Culvert # 5 Road-23 Zone B.	TON	Package-01	64.67	90%	100%	58.203
18-Jun-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0040	Inspection of Reinforcement for Appron Slabs for Upstream and Down Stream at Culvert # 01 Local Road-19 Zone B.	TON	Package-01	4.04	90%	100%	3.636
06-Jun-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0033	Inspection of Reinforcement for Box Culvert at Culvert # 4 Road-22 Zone B.	TON	Package-01	10.36	90%	100%	9.324
06-Jun-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0031	Inspection of Reinforcement for Box Culvert at Culvert # 3 Road-21 Zone B.	TON	Package-01	16.35	90%	100%	14.715
06-Jun-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0029	Inspection of Reinforcement for Remaining Part of Box Culvert at Culvert # 2 Road-20	TON	Package-01	15.77	90%	100%	14.193
06-Jun-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0027	Inspection of Reinforcement for Remaining Part of Box Culvert at Culvert # 1 Road-19	TON	Package-01	12.95	90%	100%	11.655
19-Jul-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0052	Inspection of Reinforcement for Top Slabs and Vertical Walls for Upstream and Down Stream at Culvert # 01 Local Road-19 Zone B.	TON	Package-01	1.20	90%	100%	1.080
08-Aug-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0066	Inspection of Reinforcement for Box Culvert Remaining Area at Culvert # 4 Road-22 Zone B.	TON	Package-01	62.16	90%	100%	55.944
08-Aug-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0064	Inspection of Reinforcement for Box Culvert Remaining Area at Culvert # 3 Road-21 Zone B.	TON	Package-01	47.23	90%	100%	42.507
10-Aug-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0076	Inspection of Reinforcement for Box Conduit from Access Shaft MH-29-A to Access Shaft MH- 28-A at Local Road # 02 Zone A.	TON	Package-01	27.57	90%	100%	24.813
10-Aug-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0074	Inspection of Reinforcement for Box Conduit from Access Shaft MH-29-A to Access Shaft MH- 30-A at Local Road # 02 Zone A.	TON	Package-01	27.57	90%	100%	24.813
10-Aug-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0072	Inspection of Reinforcement for Box Conduit from Access Shaft MH-30-A to Access Shaft MH- 31-A at Local Road # 02 Zone A.	TON	Package-01	20.91	90%	100%	18.819
10-Aug-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0070	Inspection of Reinforcement for Box Conduit from Square MH-32-A to Access Shaft MH-31-A at Local Road # 02 Zone A.	TON	Package-01	24.72	90%	100%	22.248
10-Aug-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0068	Inspection of Reinforcement for Box Conduit from Square MH-32-A-1 to Square MH-32-A at Local Road # 02 Zone A.	TON	Package-01	35.17	90%	100%	31.653
27-Aug-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0078	Inspection of Reinforcement for Base Appron Slab Cast-in-Situ Part for Upstream and Down Stream at Culvert # 02 Local Road-20 Zone B.	TON	Package-01	4.57	90%	100%	4.113
27-Aug-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0080	Inspection of Reinforcement for Inverted Beam Cast-in-Situ Part for Upstream and Down Stream at Culvert # 01 Local Road-19 Zone B.	TON	Package-01	0.58	90%	100%	0.522
15-Sep-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0096	Inspection of Reinforcement for Box Culvert at Culvert # 6 Road-24 Zone B.	TON	Package-01	64.30	90%	100%	57.870
12-Sep-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0091	Inspection of Reinforcement for Base and Apron Slab Cast-in-Situ Part for Up stream and Down Stream at Culvert # 04 Local Road-22 Zone B.	TON	Package-01	5.36	90%	100%	4.824
08-Sep-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0089	Inspection of Reinforcement for Base and Apron Slab Cast-in-Situ Part for Up stream and Down Stream at Culvert # 03 Local Road-21 Zone B.	TON	Package-01	4.11	90%	100%	3.699
08-Sep-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0088	Inspection of Reinforcement for Head Beam Cast-in-Situ Part for Up stream and Down Stream at Culvert # 02 Local Road-20 Zone B.	TON	Package-01	0.46	90%	100%	0.414
08-Sep-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0087	Inspection of Reinforcement for Top Slab and Vertical Walls Cast-in-Situ Part for Up stream and Down Stream at Culvert # 02 Local Road-20 Zone B.	TON	Package-01	1.84	90%	100%	1.656

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
17-Sep-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0101	Inspection of Reinforcement for Head Beam Cast-in-Situ Part for Up stream and Down Stream at Culvert # 03 Local Road-21 Zone B.	TON	Package-01	1.10	90%	100%	0.990
17-Sep-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0100	Inspection of Reinforcement for Top Slab and Vertical Walls Cast-in-Situ Part for Up stream and Down Stream at Culvert # 03 Local Road-21 Zone B	TON	Package-01	2.10	90%	100%	1.890
17-Sep-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0099	Inspection of Reinforcement for Wing Walls Cast-in-Situ Part for Up stream and Down Stream at Culvert # 02 Local Road-20 Zone B.	TON	Package-01	1.84	90%	100%	1.656
20-Sep-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0104	Inspection of Reinforcement for Box Conduit from Square MH-32-A to Access Shaft MH-31-A at Local Road # 02 Zone A.	TON	Package-01	2.86	90%	100%	2.574
20-Sep-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0106	Inspection of Reinforcement for Box Conduit from Access Shaft MH-30-A to Access Shaft MH-31-A at Local Road # 02 Zone A.	TON	Package-01	6.66	90%	100%	5.994
20-Sep-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0108	Inspection of Reinforcement for Box Conduit from Access Shaft MH-28-A to Access Shaft MH-27-A at Local Road # 02 Zone A.	TON	Package-01	10.46	90%	100%	9.414
20-Sep-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0110	Inspection of Reinforcement for Box Conduit from Access Shaft MH-23-A to Access Shaft MH-22-A at Local Road # 02 Zone A.	TON	Package-01	26.62	90%	100%	23.958
20-Sep-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0113	Inspection of Reinforcement for Box Conduit from Access Shaft MH-22-A to Access Shaft MH-21-A at Local Road # 02 Zone A.	TON	Package-01	19.97	90%	100%	17.973
21-Sep-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0119	Inspection of Reinforcement for Base and Apron Slab Cast-in-Situ Part for Up stream and Down Stream at Culvert # 05 Local Road-23 Zone B.	TON	Package-01	5.98	90%	100%	5.382
03-Oct-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0123	Inspection of Steel Reinforcement for Box Culvert (Wing Wall at Upstream & Downstream Area) as per the Attched Drawing at Culvert # 3 Road - 21 Zone B	TON	Package-01	2.05	90%	100%	1.845
03-Oct-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0124	Inspection of Steel Reinforcement for Box Culvert (Remining Deck Slab, Vertical Wall of Upstream & Downstream Area) as per the Attched Drawing at Culvert # 4 Road - 22 Zone B	TON	Package-01	2.68	90%	100%	2.412
03-Oct-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0125	Inspection of Steel Reinforcement for Box Culvert (Inverted Beam at Upstream & Downstream Area) as per the Attched Drawing at Culvert # 4 Road - 22 Zone B	TON	Package-01	1.34	90%	100%	1.206
03-Oct-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0126	Inspection of Steel Reinforcement for Box Culvert (Shear Key, Apron Slab, Remaining Body base Slab Area) as per the Attched Drawing at Culvert # 6 Road - 24 Zone B	TON	Package-01	5.26	90%	100%	4.734
06-Oct-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0102-1	Inspection of Steel Reinforcement for Box Culvert as per the Attched Drawing at Culvert # 7 Arterial Road - 01 Zone B (120m)	TON	Package-01	113.04	90%	100%	101.736
06-Oct-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0127-1	Inspection of Steel Reinforcement for Box Culvert (Shear Key, Apron Slab, Remaining Body base Slab Area) as per the Attched Drawing at 7 Arterial Road - 01 Zone B	TON	Package-01	7.16	90%	100%	6.444
06-Oct-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0144	Inspection of Reinforcement for Wing Walls Cast-in-Situ Part for Up stream and Down Stream at Culvert # 05 Local Road-23 Zone B.	TON	Package-01	2.39	90%	100%	2.151
20-Oct-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0142	Inspection of Reinforcement for Wing Walls Cast-in-Situ Part for Up stream and Down Stream at Culvert # 04 Local Road-22 Zone B.	TON	Package-01	2.68	90%	100%	2.412
17-Oct-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0139	Inspection of Reinforcement for Head Beam Cast-in-Situ Part for Up stream and Down Stream at Culvert # 05 Local Road-23 Zone B.	TON	Package-01	1.20	90%	100%	1.080
17-Oct-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0134	Inspection of Reinforcement for Top Slab and Vertical Walls Cast-in-Situ Part for Up stream and Down Stream at Culvert # 05 Local Road-23 Zone B.	TON	Package-01	2.39	90%	100%	2.151
		MIR BOX CONDUIT	TON	Package-01	407.60	90%	70%	256.788

Accumulative QTY		919.320
10% Retention QTY		0.000
Total Accumulative QTY		919.320
Previous QTY		654.740
Current QTY		258.760

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

الاستشـــــاري	المالك	المقاول
ايجس السعودية للاستشارات الهندسية	الهيئة السعودية للمدن الصناعية ومناطق التقنية	شركة مفرح مرزوق الحربي وشركاه المحدودة

المستخلص رقم (06) من الفتره 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
					BOQ Quantity			1,015.000
					90% Avalible Qty			913.500
					Remaining avalible Qty			0.000

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المقاول
شركة مفرح مرزوق الحربي وشركاه المحدودة

المالك
الهيئة السعودية للمدن الصناعية ومناطق التقنية

الاستشـــــاري
ايجس السعودية للاستشارات الهندسية

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
B6.31 22 00.01	#N/A	OPEN CHANNEL						
12-May-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0003	Demolition of Riprap from Station 0+000 to 0+107.804 at culvert # 01 local road #19 Zone B	M2	Package -1	1,644.90	90%	100%	1,480.410
12-May-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0004	Demolition of Riprap from Station 0+000 to 0+107.804 at culvert # 02 local road #19 Zone B	M2	Package -1	1,085.72	90%	100%	977.148
12-May-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0009	Demolition of Riprap from Station 1 +870 to 1+970 at Box culvert # 03 local road #21 Zone B	M2	Package -1	2,148.60	90%	100%	1,933.740
12-May-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0010	Demolition of Riprap from Station 1 +870 to 1+970 at Box culvert # 03 local road #21 Zone B	M2	Package -1	2,353.10	90%	100%	2,117.790
12-May-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0014	Demolition of Riprap at Box Culvert # 05 Local Road # 23 Zone B.	M2	Package -1	2,365.18	90%	100%	2,128.662
17-Jun-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0038	Demolition of Riprap at Box Culvert # 06 Local Road # 24 Zone B.	M2	Package -1	2,286.37	90%	100%	2,057.733
17-Jun-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0039	Demolition of Riprap at Box Culvert # 07 Arterial Road # 01 Zone B.	M2	Package -1	878.75	90%	100%	790.875
					Accumulative QTY			11,486.360
					10% Retention QTY			0.000
					Total Accumulative QTY			11,486.360
					Previous QTY			720.000
					Current QTY			0.000
					BOQ Quantity			800.000
					90% Avalible Qty			720.000
					Remaining avalible Qty			0.000

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفتره 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity
B6.31 22 00.02	Channel excavation in all type of soil for any depth including levelling, compaction and disposal of surplus material	OPEN CHANNEL						
28-Apr-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0011	Excavation & Compaction of Box Culvert # 03 at Local Road 21 in Zone B	M3		116.86	90%	100%	
28-Apr-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0012	Excavation & Compaction of Box Culvert # 04 at Local Road 22 in Zone B	M3		176.79	90%	100%	
12-May-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0002	Excavation, Location, level and Compaction of Box Culvert#1 at LOCAL ROAD # 19 in Zone B.	M3		164.637	90%	100%	
02-May-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0015	Excavation, Location, level and Compaction of Box Culvert # 05 at Local Road # 23 in Zone B.	M3		140.752	90%	100%	
04-May-26	KHJ1-02-007-MAH-TS9-1-CBC-FIR-0007	Excavation, Location, level and Compaction of Box Culvert #02 at local road # 20 in Zone B.	M3		184.568	90%	100%	
					Accumulative QTY			0.000
					10% Retention QTY			0.000
					Total Accumulative QTY			0.000
					Previous QTY			0.000
					Current QTY			0.000
					BOQ Quantity			2,130.000
					90% Avalible Qty			1,917.000
					Remaining avalible Qty			1,917.000

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المقاول
شركة مفرح مرزوق الحربي وشركاه المحدودة

المالك
الهيئة السعودية للمدن الصناعية ومناطق التقنية

الاستشـــــاري
ايجس السعودية للاستشارات الهندسية

المستخلص رقم (06) من الفتره 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %		Net Quantity	INVOICE NO.
ROAD WORKS									
B1.31 22 00.01	Excavation for cuttings (all types of soil)								
19-Apr-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0118	Cutting of road # 01& Parking from station 0+000 to 1+225 at laborcamp.	m3	Package-02	11,643.09	90%	100%	10,478.781	IPC#2
04-May-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0111-1	Cutting of Local Road # 02 from Station 0+000 to 0+336 at Labor Camp.	m3	Package-02	2,584.28	90%	100%	2,325.852	IPC#2
05-May-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0109-1	Cutting of Local Road # 04 from Station 0+000 to 0+125 at Labor Camp	m3	Package-02	729.50	90%	100%	656.550	IPC#2
04-May-26	KHJ1-02-007-MAH-TS9-1-ROD-FIR-0110-1	Cutting of Local Road # 04 from Station 0+000 to 0+125 at Labor Camp	m3	Package-02	1,564.63	90%	100%	1,408.167	IPC#2
					Accumulative QTY			14,869.350	
					10% Retention QTY			0.000	
					Total Certified Accumulative QTY			14,869.350	
					Previous QTY			14,869.330	
					Current QTY			0.020	
					BOQ Quantity			17,489.000	
					90% Avalible Qty			15,740.100	
					Remaining avalible Qty			870.750	

الاستشـــــاري	المالك	المقاول
ايجس السعودية للاستشارات الهندسية	الهيئة السعودية للمدن الصناعية ومناطق التقنية	شركة مفرح مرزوق الحربي وشركاه المحدودة

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %		Net Quantity	INVOICE NO.
Sewer Network									
B5.33 31 00.04	Depth: 0.0m - 1.5m	200mm Diameter							
25-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0833	Laying and Installation of GRP pipe (Dia 200mm) Sewer line 1 from MH-1-7 to MH-1-8 at local road # 01 labor camp	m	Package-02	31.700	90%	45%	12.839	IPC#3
25-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0832	Sand bedding Sewer line 1 from MH-1-7 to MH-1-8 at local road # 01 labor camp	m	Package-02	28.800	90%	5%	1.296	IPC#3
25-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0804	Laying and Installation of GRP pipe (Dia 200mm) Sewer line 1 from MH-1-12 to MH-1-13 at local road # 01 labor camp.	m	Package-02	40.600	90%	45%	16.443	IPC#3
21-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0803	Sand bedding Sewer line 1 from MH-1-12 to MH-1-13 at local road # 01 labor camp.	m	Package-02	40.600	90%	5%	1.827	IPC#3
25-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0802-1	Laying and Installation of GRP pipe (Dia 200mm) Sewer line 1 from MH-1-11 to MH-1-12 at local road # 01 labor camp	m	Package-02	44.900	90%	45%	18.185	IPC#3
21-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0801	Sand bedding Sewer line 1 from MH-1-11 to MH-1-12 at local road # 01 labor camp	m	Package-02	44.900	90%	5%	2.021	IPC#3
21-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0798	Laying and Installation of GRP pipe (Dia 200mm) Sewer line 1 from MH-1-9 to MH-1-10 at local road # 01 labor camp.	m	Package-02	45.200	90%	45%	18.306	IPC#3
21-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0797	Sand bedding Sewer line 1 from MH-1-9 to MH-1-10 at local road # 01 labor camp.	m	Package-02	45.200	90%	5%	2.034	IPC#3
25-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0796-1	Laying and Installation of GRP pipe (Dia 200mm) Sewer line 1 from MH-1-8 to MH-1-9 at local road # 01 labor camp.	m	Package-02	49.400	90%	45%	20.007	IPC#3
21-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0795	Sand bedding Sewer line 1 from MH-1-8 to MH-1-9 at local road # 01 labor camp.	m	Package-02	49.400	90%	5%	2.223	IPC#3
29-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0794-2	Laying and Installation of GRP pipe (Dia 200mm) Sewer line 1 from MH-1-6 to MH-1-7 at local road # 01 labor cam	m	Package-02	28.800	90%	45%	11.664	IPC#3
21-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0793	Sand bedding Sewer line 1 from MH-1-8 to MH-1-7 at local road # 01 labor camp.	m	Package-02	31.700	90%	5%	1.427	IPC#3
12-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0288	Excavation of sewer line 1 from MH-1-11 to MH-1-12 at local road # 01 labor camp.	m	Package-02	44.900	90%	10%	4.041	IPC#3
12-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0289	Excavation of sewer line 1 from MH-1-12 to MH-1-13 at local road # 01 labor camp.	m	Package-02	40.600	90%	10%	3.654	IPC#3
12-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0337	Excavation of sewer line 1 from MH-1-9 to MH-1-10 at local road # 01 labor camp.	m	Package-02	45.200	90%	10%	4.068	IPC#3
12-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0361-1	Excavation of Sewer Line From MH-1-6 to MH-1-7 @ Local Road 1 Labour Camp (200mm Dia)	m	Package-02	28.800	90%	10%	2.592	IPC#4
12-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0362-1	Excavation of Sewer Line From MH-1-7 to MH-1-8 @ Local Road 1 Labour Camp (200mm Dia)	m	Package-02	31.650	90%	10%	2.849	IPC#4
12-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0363-1	Sand Bedding of Sewer Line From MH-1-8 to MH-1-9 @ Local Road 1 Labour Camp (200mm Dia)	m	Package-02	49.430	90%	10%	4.449	IPC#4
01-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1643	Excavation Sand Bedding and Installation of GRP Pipe (Dia 200mm) of Sewer line from Manhole MH-15 to MH-14 at local Road # 01 in Labor Camp	m	Package-02	71.700	90%	50%	32.265	IPC#6
20-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1647-2	Excavation, Sand Bedding and Installation of GRP Pipe (Dia200mm) of Sewer LinefromManhole MH-13 to MH-14 at localRoad #01inLabor Camp.	m	Package-02	38.800	90%	60%	20.952	IPC#6
20-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1648-2	Sand Bedding and Installation of GRP Pipe (Dia200mm) ofSewer LinefromManhole MH-16 to MH-17at localRoad #01inLabor Camp.	m	Package-02	71.300	90%	50%	32.085	IPC#6
18-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1663-1	Excavation, Sand Bedding and Installation of GRP Pipe (Dia 200mm) of Sewer Line from Manhole MH-09 to MH-10 at local Road # 01 in Labor Camp.	m	Package-02	43.300	90%	50%	19.485	IPC#6
21-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1762	Leak Test of GRP pipe (Dia 200mm) Sewer line 1 from MH-1-6 to MH1-7 at local road # 01 labour camp.	m	Package-02	28.800	90%	20%	5.184	IPC#6
21-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1763	Leak Test of GRP pipe (Dia 200mm) Sewer line 1 from MH-1-7 to MH1-8 at local road # 01 labour camp.	m	Package-02	31.700	90%	20%	5.706	IPC#6
21-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1764	Leak Test of GRP pipe (Dia 200mm) Sewer line 1 from MH-1-7 to MH1-8 at local road # 01 labour camp.	m	Package-02	49.400	90%	20%	8.892	IPC#6
21-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1765	Leak Test of GRP pipe (Dia 200mm) Sewer line 1 from MH-1-7 to MH1-8 at local road # 01 labour camp.	m	Package-02	45.200	90%	20%	8.136	IPC#6
21-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1767	Leak Test of GRP pipe (Dia 200mm) Sewer line 1 from MH-1-11 to MH1-12 at local road # 01 labour camp.	m	Package-02	44.900	90%	20%	8.082	IPC#6

الاستشـــــاري	المالك	المقاول
ايجس السعودية للاستشارات الهندسية	الهيئة السعودية للمدن الصناعية ومناطق التقنية	شركة مفرح مرزوق الحربي وشركاه المحدودة

المستخلص رقم (06) من الفتره 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %		Net Quantity	INVOICE NO.
21-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1768	Leak Test of GRP pipe (Dia 200mm) Sewer line 1 from MH-1-12 to MH1-13 at local road # 01 labour camp.	m	Package-02	40.600	90%	20%	7.308	IPC#6
01-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1642	Excavation, Sand Bedding and Installation of GRP Pipe (Dia 200mm) of Sewer Line From Manhole MH-16 to MH-15 at road # 01 in Labor Camp	m	Package-02	33.800	90%	50%	15.210	IPC#6
					Accumulative QTY			315.990	
					10% Retention QTY			0.000	
					Total Certified Accumulative QTY			22.500	
					Previous QTY			22.500	
					Current QTY			0.000	
					BOQ Quantity			25.000	
					90% Avalible Qty			22.500	
					Remaining avalible Qty			0.000	

الاستشـــــاري	المالك	المقاول
ايجس السعودية للاستشارات الهندسية	الهيئة السعودية للمدن الصناعية ومناطق التقنية	شركة مفرح مرزوق الحربي وشركاه المحدودة

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %		Net Quantity	INVOICE NO.
B5.33 31 00.05	Depth: 1.51m - 2.5m	200mm Diameter							
27-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0839	Excavation of sewer Main line 2 from MH-2-3 to MH-2-2 at local road # 01 labor camp.	m	Package-02	16.100	90%	15%	2.174	IPC#3
27-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0838	Excavation of sewer Main line 2 from MH-2-2 to MH-2-1 at local road # 01 labor camp.	m	Package-02	15.600	90%	15%	2.106	IPC#3
06-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0831-1	Laying and Installation of GRP pipe (Dia 200mm) Sewer line 1 from MH-1-5 to MH-1-6 at local road # 01 labor camp.	m	Package-02	46.000	90%	40%	16.560	IPC#3
25-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0830	Sand bedding Sewer line 1 from MH-1-5 to MH-1-6 at local road # 01 labor cam	m	Package-02	46.000	90%	5%	2.070	IPC#3
06-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0829-1	Laying and Installation of GRP pipe (Dia 200mm) Sewer line 1 from MH-1-4 to MH-1-5 at local road # 01 labor camp.	m	Package-02	32.800	90%	40%	11.808	IPC#3
26-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0828	Sand bedding Sewer line 1 from MH-1-4 to MH-1-5 at local road # 01 labor camp.	m	Package-02	32.800	90%	5%	1.476	IPC#3
21-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0800	Laying and Installation of GRP pipe (Dia 200mm) Sewer line 1 from MH-1-10 to MH-1-11 at local road # 01 labor camp.	m	Package-02	80.400	90%	40%	28.944	IPC#3
21-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0799	Sand bedding Sewer line 1 from MH-1-10 to MH-1-11 at local road # 01 labor camp.	m	Package-02	80.400	90%	5%	3.618	IPC#3
12-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0338	Excavation of sewer line 1 from MH-1-10 to MH-1-11 at local road # 01 labor camp.	m	Package-02	80.400	90%	15%	10.854	IPC#3
12-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0419-1	Excavation of Sewer Line From MH-1-4 to MH-1-5 @ Local Road 1 Labour Camp (200mm Dia)	m	Package-02	32.800	90%	15%	4.428	IPC#4
12-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0420-1	Excavation of Sewer Line From MH-1-5 to MH-1-6 @ Local Road 1 Labour Camp (200mm Dia)	m	Package-02	46.000	90%	15%	6.210	IPC#4
01-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1644	Sand Bedding and Installation of GRP Pipe (Dia 200mm) of Sewer Line From Manhole MH-13 to MH-12 at road # 01 in Labor Camp	m	Package-02	26.900	90%	45%	10.895	IPC#6
08-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1646-1	Sand Bedding and Installation of GRP Pipe (Dia200mm) ofSewer LinefromManhole MH-11to MH-12at localRoad #01inLabor Camp.	m	Package-02	27.300	90%	45%	11.057	IPC#6
05-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1664	Sand Bedding and Installation of GRP Pipe (Dia 200mm) of Sewer Line from Manhole MH-10 to MH-11 at local Road # 01 in Labor Camp.	m	Package-02	26.000	90%	45%	10.530	IPC#6
21-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1761	Leak Test of GRP pipe (Dia 200mm) Sewer line 1 from MH-1-5 to MH1-6 at local road # 01 labour camp.	m	Package-02	46.000	90%	20%	8.280	IPC#6
21-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1766	Leak Test of GRP pipe (Dia 200mm) Sewer line 1 from MH-1-10 to MH-1-11 at local road # 01 labour camp.	m	Package-02	80.400	90%	20%	14.472	IPC#6
21-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1774	Leak Test of GRP pipe (Dia 200mm) Sewer line 1 from MH-1-4 to MH1-5 at local road # 01 labour camp.	m	Package-02	32.800	90%	20%	5.904	IPC#6
12-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1669-1	Leak Test of GRP pipe (Dia 200mm) of Sewer Line from Manhole MH-13 to MH-12 at Local Road # 01 in Labour Camp Zone A	m	Package-02	26.900	90%	20%	4.842	IPC#6

Accumulative QTY		167.060	
10% Retention QTY		0.000	
Total Certified Accumulative QTY		167.060	
Previous QTY		101.080	
Current QTY		65.980	
BOQ Quantity		1,345.000	
90% Avalible Qty		1,210.500	
Remaining avalible Qty		1,043.440	

الاستشـــــاري	المالك	المقاول
ايجس السعودية للاستشارات الهندسية	الهيئة السعودية للمدن الصناعية ومناطق التقنية	شركة مفرح مرزوق الحربي وشركاه المحدودة

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %		Net Quantity	INVOICE NO.
B5.33 31 00.07	Depth: 0.0m - 1.5m	250mm Diameter							
06-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0936	Sand bedding Sewer line 1 from MH-2 to MH- 3 at local road # 01 labor camp.	m	Package-02	21.40	90%	5%	0.963	IPC#3
06-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0935	Laying and Installation of GRP pipe (Dia 250mm) Sewer line 1 from MH-3 to MH-4 at local road # 01 labor camp.	m	Package-02	19.00	90%	45%	7.695	IPC#3
06-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0934	Sand bedding Sewer line 1 from MH-3 to MH- 4 at local road # 01 labor camp.	m	Package-02	19.00	90%	5%	0.855	IPC#3
12-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1673-1	Laying and installation of GRP pipe (Dia 250mm) Sewer line from MH-3 to MH-2 at local road # 01 labor camp	m	Package-02	21.40	90%	5%	0.963	IPC#6
					Accumulative QTY			14.110	
					10% Retention QTY			0.000	
					Total Certified Accumulative QTY			14.110	
					Previous QTY			13.150	
					Current QTY			0.960	
					BOQ Quantity			20.000	
					90% Avalible Qty			18.000	
					Remaining avalible Qty			3.890	

الاستشـــــاري
ايجس السعودية للاستشارات الهندسية



المالك
الهيئة السعودية للمدن الصناعية ومناطق التقنية



المقاول
شركة مفرح مرزوق الحربي وشركاه المحدودة



المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %		Net Quantity	INVOICE NO.
B5.33 31 00.08	#N/A	250mm Diameter							
10-May-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0472	Excavation of sewer line 1 from MH-1 to MH-2 at local road # 01 labor camp.	m	Package-02	19.47	90%	15%	2.628	IPC#2
06-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0938	Sand bedding Sewer line 1 from MH-1 to MH-2 at local road # 01 labor camp	m	Package-02	19.50	90%	5%	0.878	IPC#3
02-Jun-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0653-1	Excavation of sewer line 2 from MH-2 to MH-2-1 at labor camp.	m	Package-02	93.50	90%	15%	12.623	IPC#4
18-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1675-1	Sand Bedding, Laying and Installation of GRP pipe (Dia 250mm) Sewer line from MH-5 to MH-4 at local road # 01 labor camp	m	Package-02	19.00	90%	45%	7.695	IPC#6
18-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1676-1	Sand Bedding, Laying and Installation of GRP pipe (Dia 250mm) Sewer line from MH-6 to MH-5 at local road # 01 labor camp	m	Package-02	33.30	90%	45%	13.487	IPC#6
18-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1677-1	Sand Bedding, Laying and Installation of GRP pipe (Dia 250mm) Sewer line from MH-7 to MH-6 at local road # 01 labor camp	m	Package-02	40.50	90%	45%	16.403	IPC#6
18-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1678-1	Sand Bedding, Laying and Installation of GRP pipe (Dia 250mm) Sewer line from MH-8 to MH-7 at local road # 01 labor camp	m	Package-02	19.00	90%	45%	7.695	IPC#6
06-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1679	Sand Bedding, Laying and Installation of GRP pipe (Dia 250mm) Sewer line from MH-9 to MH-8 at local road # 01 labor camp	m	Package-02	18.80	90%	45%	7.614	IPC#6
					Accumulative QTY			86.660	
					10% Retention QTY			0.000	
					Total Certified Accumulative QTY			86.660	
					Previous QTY			33.760	
					Current QTY			52.900	
					BOQ Quantity			180.000	
					90% Avalible Qty			162.000	
					Remaining avalible Qty			75.340	

الاستشـــــاري	المالك	المقاول
ايجس السعودية للاستشارات الهندسية	الهيئة السعودية للمدن الصناعية ومناطق التقنية	شركة مفرح مرزوق الحربي وشركاه المحدودة

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %		Net Quantity	INVOICE NO.
B5.33 31 00.09	Depth: 2.50m - 3.5m	250mm Diameter							
06-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0929	Laying and Installation of GRP pipe (Dia250mm) Sewer line 1 from MH-1-2 to MH-1-3 at local road # 01 labor camp.	m	Package-02	32.20	90%	40%	11.592	IPC#3
06-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0928	Sand bedding Sewer line 1 from MH-1-2 to MH-1-3 at local road # 01 labor camp.	m	Package-02	32.20	90%	5%	1.449	IPC#3
06-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0927	Laying and Installation of GRP pipe (Dia 250mm)Sewer line 1 from MH--1-3 to MH-1- 4 at local road # 01 labor camp	m	Package-02	72.20	90%	40%	25.992	IPC#3
06-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0926	Sand bedding Sewer line 1 from MH--1-3 to MH-1-4 at local road # 01 labor camp	m	Package-02	72.20	90%	5%	3.249	IPC#3
11-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0429	Excavation of sewer line 1 from MH--1-3 to MH-1-4 at local road # 01 labor camp	m	Package-02	72.20	90%	15%	9.747	IPC#3
22-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1779	Leak Test of GRP Pipe (Dia 250mm) of Sewer Line From Manhole MH-1-3 to MH-1-4 at local Road # 01 in Labour Camp.	m	Package-02	72.20	90%	20%	12.996	IPC#6
					Accumulative QTY			65.030	
					10% Retention QTY			0.000	
					Total Certified Accumulative QTY			65.030	
					Previous QTY			52.030	
					Current QTY			13.000	
					BOQ Quantity			225.000	
					90% Avalible Qty			202.500	
					Remaining avalible Qty			137.470	

الاستشـــــاري	المالك	المقاول
ايجس السعودية للاستشارات الهندسية	الهيئة السعودية للمدن الصناعية ومناطق التقنية	شركة مفرح مرزوق الحربي وشركاه المحدودة

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %		Net Quantity	INVOICE NO.
B5.33 31 00.10	#N/A	250mm Diameter							
06-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0932	Sand bedding Sewer line 1 from MH-1 to MH-1-1 at local road # 01 labor camp	m	Package-02	21.65	90%	5%	0.974	IPC#3
06-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0930	Sand beddin Sewer line 1 from MH-1-1 to MH-1-2 at local road # 01 labor camp.	m	Package-02	22.00	90%	5%	0.990	IPC#3
20-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1687-1	Laying and Installation of GRP pipe (Dia250mm) Sewer line 1 from MH-1-2 to MH-1-1 at local road #01labor camp.	m	Package-02	22.00	90%	40%	7.920	IPC#6
22-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1686-1	Laying and Installation of GRP pipe (Dia250mm) Sewer line 1 from MH-1 to MH-1-1 at local road #01labor camp.	m	Package-02	21.70	90%	40%	7.812	IPC#6
					Accumulative QTY			26.560	
					10% Retention QTY			0.000	
					Total Certified Accumulative QTY			26.560	
					Previous QTY			10.830	
					Current QTY			15.730	
					BOQ Quantity			50.000	
					90% Avalible Qty			45.000	
					Remaining avalible Qty			18.440	

الاستشـــــاري
ايجس السعودية للاستشارات الهندسية



المالك
الهيئة السعودية للمدن الصناعية ومناطق التقنية



المقاول
شركة مفرح مرزوق الحربي وشركاه المحدودة



المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %		Net Quantity	INVOICE NO.
B5.33 05 13.02	MH depth 1.51 - 2.5m	Precast Manhole ring 1200 mm							
11-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0340-2	Excavation, location, level and Compaction of Sewer MH-1-10 at Local Road # 01 Labor Camp.	no	Package-02	1.00	90%	5%	0.045	IPC#3
11-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0364	Excavation, Location, level and Compaction of Sewer MH-1-6 at local road # 01 labor camp	no	Package-02	1.00	90%	5%	0.045	IPC#3
11-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0365	Excavation, Location, level and Compaction of Sewer MH-1-7 at local road # 01 labor camp	no	Package-02	1.00	90%	5%	0.045	IPC#3
11-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0366	Excavation, Location, level and Compaction of Sewer MH-1-8 at local road # 01 labor camp	no	Package-02	1.00	90%	5%	0.045	IPC#3
12-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0481-1	Excavation, Location, level and Compaction of sewer MH-3 at local road # 01 labor camp.	no	Package-02	1.00	90%	5%	0.045	IPC#3
12-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0482	Excavation, Location, level and Compaction of sewer MH-4 at local road # 01 labor camp.	no	Package-02	1.00	90%	5%	0.045	IPC#3
12-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0518	Excavation, Location, level and Compaction of Sewer MH-5 at local road # 01 labor camp.	no	Package-02	1.00	90%	5%	0.045	IPC#3
12-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0519	Excavation, Location, level and Compaction of Sewer MH-6 at local road # 01 labor camp.	no	Package-02	1.00	90%	5%	0.045	IPC#3
12-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0555	Excavation, Location, level and Compaction of Sewer MH-7 at local road # 01 labor camp.	no	Package-02	1.00	90%	5%	0.045	IPC#3
12-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0556	Excavation, Location, level and Compaction of Sewer MH-8 at local road # 01 labor camp.	no	Package-02	1.00	90%	5%	0.045	IPC#3
12-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0593	Excavation, Location, level and Compaction of Sewer MH-18 at local road # 01 labor camp.	no	Package-02	1.00	90%	5%	0.045	IPC#3
12-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0592	Excavation, Location, level and Compaction of Sewer MH-17 at local road # 01 labor camp.	no	Package-02	1.00	90%	5%	0.045	IPC#3
12-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0591	Excavation, Location, level and Compaction of Sewer MH-16 at local road # 01 labor camp.	no	Package-02	1.00	90%	5%	0.045	IPC#3
12-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0590	Excavation, Location, level and Compaction of Sewer MH-15 at local road # 01 labor camp.	no	Package-02	1.00	90%	5%	0.045	IPC#3
12-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0589	Excavation, Location, level and Compaction of Sewer MH-14 at local road # 01 labor camp.	no	Package-02	1.00	90%	5%	0.045	IPC#3
12-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0582	Excavation, Location, level and Compaction of Sewer MH-13 at local road # 01 labor camp.	no	Package-02	1.00	90%	5%	0.045	IPC#3
12-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0581	Excavation, Location, level and Compaction of Sewer MH-12 at local road # 01 labor camp.	no	Package-02	1.00	90%	5%	0.045	IPC#3
12-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0580	Excavation, Location, level and Compaction of Sewer MH-11 at local road # 01 labor camp.	no	Package-02	1.00	90%	5%	0.045	IPC#3
12-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0566	Excavation, Location, level and Compaction of Sewer MH-10 at local road # 01 labor camp.	no	Package-02	1.00	90%	5%	0.045	IPC#3
12-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0565	Excavation, Location, level and Compaction of Sewer MH-9 at local road # 01 labor camp.	no	Package-02	1.00	90%	5%	0.045	IPC#3
07-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1689	Placement and Installation of Sewer Manhole Base MH-1.10 &MH-1.12 and MH-1.13 at local Road # 01 In Labour Camp.	no	Package-02	3.00	90%	35%	0.945	IPC#6
05-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1661	Placement and Installation of Sewer Manhole Base MH-1-6, MH-1-7 and MH-1-8 at local Road #01 in Labor Camp	no	Package-02	3.00	90%	35%	0.945	IPC#6
19-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1745	Inspection for Excavation, Location, level and Compaction and Blinding Concrete Pouring of Sewer MH-2-3, MH-2-4, MH-2-5, MH-2-6, MH-2-7, MH-2-7-1, MH-2-8 & MH-1-12-1 at road # 01 labor camp.	no	Package-02	8.00	90%	5%	0.360	IPC#6
19-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1746	Placement and Installation of sewer Manhole Base MH2-1-1,MH-2-1-2,MH-2-1-3 & MH-2-1-4 with External Coating at Road # 03 in Labor Camp.	no	Package-02	4.00	90%	35%	1.260	IPC#6
19-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1747	Placement and Installation of sewer Manhole Base MH2-1-5 & MH- 2-1-6 with External Coating at Road # 02 in Labor Camp.	no	Package-02	2.00	90%	35%	0.630	IPC#6
19-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1749	Placement and Installation of sewer Manhole Base MH-17 & 18 with External Coating at Road # 01 in Labor Camp	no	Package-02	2.00	90%	35%	0.630	IPC#6
21-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1773	Placement and Installation of Sewer Manhole Base of MH-12,MH-13,MH-14,MH-15& MH-16 with External Coating at Road # 01 in Labor Camp	no	Package-02	5.00	90%	35%	1.575	IPC#6
26-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1824	Placement and Installation of Sewer Manhole MH-2-3 & MH-2-4 with External Coating at local Road # 03 Labor Camp	no	Package-02	2.00	90%	35%	0.630	IPC#6

Data sensitivity - Public

الاستشـــــاري	المالك	المقاول
ايجس السعودية للاستشارات الهندسية	الهيئة السعودية للمدن الصناعية ومناطق التقنية	شركة مفرح مرزوق الحربي وشركاه المحدودة

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %		Net Quantity	INVOICE NO.
26-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1823	Placement and Installation of Sewer Manhole Base MH-11 with External Coating at local Road # 01 in Labor Camp.	no	Package-02	1.00	90%	35%	0.315	IPC#6
25-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1814	Placement and Installation of Sewer Manhole Base MH-2-7 &MH-2-7-1 with External Coating at local Road # 02 in Zone A at road # 02 labor camp.	no	Package-02	2.00	90%	35%	0.630	IPC#6
25-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1813	Placement and Installation of Sewer Manhole Base MH-2-6 with External Coating at local Road # 04 in Zone A at road # 04 labor camp.	no	Package-02	1.00	90%	35%	0.315	IPC#6
19-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1737	Inspection for Excavation, Location, level and Compaction and Blinding Concrete Pouring of Sewer MH-2-1-1,MH-2-1-2, MH-2-1-3 &MH-2-1-4 at road # 03 labor camp.	no	Package-02	4.00	90%	5%	0.180	IPC#6
18-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1736	Inspection for Excavation, Location, level and Compaction and Blinding Concrete Pouring of Sewer MH-2-1-5 & MH-2-1-6 at road # 02 labor camp.	no	Package-02	2.00	90%	5%	0.090	IPC#6
					Accumulative QTY			9.500	
					10% Retention QTY			0.000	
					Total Certified Accumulative QTY			9.500	
					Previous QTY			0.990	
					Current QTY			8.510	
					BOQ Quantity			70.000	
					90% Avalible Qty			63.000	
					Remaining avalible Qty			53.500	

Data sensitivity - Public

الاستشـــــاري	المالك	المقاول
ايجس السعودية للاستشارات الهندسية	الهيئة السعودية للمدن الصناعية ومناطق التقنية	شركة مفرح مرزوق الحربي وشركاه المحدودة

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %		Net Quantity	INVOICE NO.
B5.33 05 13.03	MH depth 1.51 - 2.5m with back drop	Precast Manhole ring 1200 mm							
11-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0339-2	Excavation, Location, level and Compaction of Sewer MH-1-9 at local road # 01 labor camp.	no	Package-02	1.00	90%	5%	0.045	IPC#3
05-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1662	Placement and Installation of Sewer Manhole Base MH-1-9 at local Road # 01 in Labor Camp	no	Package-02	1.00	90%	25%	0.225	IPC#3
					Accumulative QTY			0.270	
					10% Retention QTY			0.000	
					Total Certified Accumulative QTY			0.270	
					Previous QTY			0.050	
					Current QTY			0.220	
					BOQ Quantity			10.000	
					90% Avalible Qty			9.000	
					Remaining avalible Qty			8.730	

الاستشـــــاري	المالك	المقاول
ايجس السعودية للاستشارات الهندسية	الهيئة السعودية للمدن الصناعية ومناطق التقنية	شركة مفرح مرزوق الحربي وشركاه المحدودة

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %		Net Quantity	INVOICE NO.
B5.33 05 13.04	#N/A	Precast Manhole ring 1200 mm							
11-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0341-2	Excavation of Sewer MH-1-11 at Local Road # 01 Labor Camp	no	Package-02	1.00	90%	5%	0.045	IPC#3
11-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0421	Excavation, Location, level and Compaction of Sewer MH-1-4 at local road # 01 labor camp	no	Package-02	1.00	90%	5%	0.045	IPC#3
11-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0422	Excavation, Location, level and Compaction of Sewer MH-1-5 at local road # 01 labor camp	no	Package-02	1.00	90%	5%	0.045	IPC#3
11-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0477-1	Excavation, Location, level and Compaction of sewer MH-2 at local road # 01 labor camp.	no	Package-02	1.00	90%	5%	0.045	IPC#3
07-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1690	Placement and Installation of Sewer Manhole Base MH-1.11 at local Road # 01 In Labour Camp.	no	Package-02	1.00	90%	35%	0.315	IPC#6
05-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1660	Placement and Installation of Sewer Manhole Base MH-1-4 and MH-1-5 at local Road #01 in Labor Camp	no	Package-02	2.00	90%	35%	0.630	IPC#6
19-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1744	Inspection for Excavation, Location, level and Compaction and Blinding Concrete Pouring of Sewer MH-2-1 & MH-2-2 at road # 01 labor camp.	no	Package-02	2.00	90%	5%	0.090	IPC#6
26-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1825	Placement and Installation of Sewer Manhole MH-2-2 with External Coating at local Road # 03 in Labor Camp.	no	Package-02	1.00	90%	35%	0.315	IPC#6
					Accumulative QTY			1.220	
					10% Retention QTY			0.000	
					Total Certified Accumulative QTY			1.220	
					Previous QTY			0.180	
					Current QTY			1.040	
					BOQ Quantity			5.000	
					90% Avalible Qty			4.500	
					Remaining avalible Qty			3.280	

الاستشـــــاري
ايجس السعودية للاستشارات الهندسية

المالك
الهيئة السعودية للمدن الصناعية ومناطق التقنية

المقاول
شركة مفرح مرزوق الحربي وشركاه المحدودة

المستخلص رقم (06) من الفتره 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %		Net Quantity	INVOICE NO.
B5.33 05 13.05	#N/A	Precast Manhole ring 1200 mm							
11-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0474-1	Excavation, Location, level and Compaction of sewer MH-1-1 at local road # 01 labor camp.	no	Package-02	1.00	90%	5%	0.045	IPC#3
11-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0475-1	Excavation, Location, level and Compaction of sewer MH-1-2 at local road # 01 labor camp.	no	Package-02	1.00	90%	5%	0.045	IPC#3
11-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0476-1	Excavation, Location, level and Compaction of sewer MH-1-3 at local road # 01 labor camp.	no	Package-02	1.00	90%	5%	0.045	IPC#3
05-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1659	Placement and Installation of Sewer Manhole Base MH-1-1, MH-1-2 and MH-1-3 at local Road #01 in Labor Camp	no	Package-02	3.00	90%	25%	0.675	IPC#6
					Accumulative QTY			0.810	
					10% Retention QTY			0.000	
					Total Certified Accumulative QTY			0.810	
					Previous QTY			0.140	
					Current QTY			0.670	
					BOQ Quantity			2.000	
					90% Avalible Qty			1.800	
					Remaining avalible Qty			0.990	

الاستشـــــاري	المالك	المقاول
ايجس السعودية للاستشارات الهندسية	الهيئة السعودية للمدن الصناعية ومناطق التقنية	شركة مفرح مرزوق الحربي وشركاه المحدودة

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %		Net Quantity	INVOICE NO.
B5.33 05 13.06	#N/A	Precast Manhole ring 1200 mm							
13-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-0473-1	Excavation, Location, level and Compaction of sewer MH-1 at local road # 01 labor camp.	no	Package-02	1.00	90%	5%	0.045	IPC#3
05-Oct-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1658	Placement and Installation of Sewer Manhole Base MH-1 at local Road # 01 in Labor Camp	no	Package-02	1.00	90%	25%	0.225	IPC#6
					Accumulative QTY			0.270	
					10% Retention QTY			0.000	
					Total Certified Accumulative QTY			0.270	
					Previous QTY			0.050	
					Current QTY			0.220	
					BOQ Quantity			1.000	
					90% Avalible Qty			0.900	
					Remaining avalible Qty			0.630	

الاستشـــــاري ايجس السعودية للاستشارات الهندسية	المالك الهيئة السعودية للمدن الصناعية ومناطق التقنية	المقاول شركة مفرح مرزوق الحربي وشركاه المحدودة

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %		Net Quantity	INVOICE NO.
Storm Network									
B6.33 42 11.04	#N/A	500mm Diameter							
30-Sep-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2556	Excavation, Sand bedding and Installation of GRP pipe (Dia 500mm) Main line at Local Road # 01 from MH-11 to MH-12 in Labor Camp.	no	Package-02	58.80	90%	60%	31.752	IPC#6
20-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2554-2	Excavation, Sand bedding and Installation of GRP pipe (Dia 500mm) Main line at Local Road # 01 from MH-10 to MH-11 in Labor Camp.	no	Package-02	46.00	90%	60%	24.840	IPC#6
					Accumulative QTY			56.590	
					10% Retention QTY			0.000	
					Total Certified Accumulative QTY			9.000	
					Previous QTY			0.000	
					Current QTY			9.000	
					BOQ Quantity			10.000	
					90% Avalible Qty			9.000	
					Remaining avalible Qty			0.000	
B6.33 42 11.07	#N/A	600mm Diameter							
18-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2573-1	Inspection forexcavation, sand bedding andinstallation ofStormlineMH-9 to MH-10 at Local Road # 01 Labor Camp.	no	Package-02	35.20	90%	60%	19.008	IPC#6
					Accumulative QTY			19.010	
					10% Retention QTY			0.000	
					Total Certified Accumulative QTY			9.000	
					Previous QTY			0.000	
					Current QTY			9.000	
					BOQ Quantity			10.000	
					90% Avalible Qty			9.000	
					Remaining avalible Qty			0.000	
B6.33 05 39.02	#N/A	Precast Manhole ring 1200 mm internal dia.							
19-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2688	Inspection for Excavation, Location, level & Blinding Concrete Pouring of Storm MH-2-1-1, MH-2-1-2, MH-2-1-3, MH-2-4, MH-2-5, MH-2-6, MH2-8, MH-7-1 & MH-7-2 at labor camp road # 01 Zone A.	no	Package-02	9.00	90%	5%	0.405	IPC#6
18-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2681	Inspection for Excavation, Location, level and Compaction and Blinding Concrete Pouring of Storm MH-2-1-4 at road # 03 Labor Camp	no	Package-02	1.00	90%	5%	0.045	IPC#6
17-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2651	Inspection for Excavation, Location, level & Blinding Concrete Pouring of Storm MH-8, MH-9, MH-10, MH-11, MH-12, MH-13 & MH-14 at labor camp road # 01 Zone A.	no	Package-02	7.00	90%	5%	0.315	IPC#6
08-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2601	Inspection for Excavation, Location, level & Blinding Concrete Pouring of Storm MH-1-6, MH-1-7, MH-1-8, MH-1-10, MH-1-11, MH-1-12 & MH-1-13 at labor camp road # 01 Zone A.	no	Package-02	7.00	90%	5%	0.315	IPC#6
11-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2609	Placement and Installation of Storm Manhole Base MH-1-10, MH-1-11, MH-1-12 and MH-1-13 at local road #01 Labour Camp in Zone A	no	Package-02	4.00	90%	35%	1.260	IPC#6

الاستشـــــاري
ايجس السعودية للاستشارات الهندسية

المالك
الهيئة السعودية للمدن الصناعية ومناطق التقنية

المقاول
شركة مفرح مرزوق الحربي وشركاه المحدودة

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %		Net Quantity	INVOICE NO.
12-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2615	Placement and Installation of Storm Manhole Base MH-1-6, MH-1-7 & MH-1-8 at local road # 01 in Labour Camp.	no	Package-02	3.00	90%	35%	0.945	IPC#6
15-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2652	Placement and Installation of Storm Manhole Base ,MH-8 & MH-9 at local Road #1 in Labour Camp.	no	Package-02	2.00	90%	35%	0.630	IPC#6
17-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2675	Placement and Installation of Storm Manhole Base MH-10,MH-11,MH-12,MH-13 & MH-14 at local Road #1 in Labour Camp.	no	Package-02	5.00	90%	35%	1.575	IPC#6
25-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2762	Placement and Installation of Storm Manhole Base MH-2-6 with External Coating at local road 04 in Zone A	no	Package-02	1.00	90%	35%	0.315	IPC#6
19-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2694	Placement and Installation of Storm Manhole Base of MH-2-1-4 with External Coating at Road # 03 in Labor Camp	no	Package-02	1.00	90%	35%	0.315	IPC#6
					Accumulative QTY			6.120	
					10% Retention QTY			0.000	
					Total Certified Accumulative QTY			6.120	
					Previous QTY			0.000	
					Current QTY			6.120	
					BOQ Quantity			40.000	
					90% Avalible Qty			36.000	
					Remaining avalible Qty			29.880	
B6.33 05 39.03	#N/A	Precast Manhole ring 1200 mm internal dia.							
19-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2686	Inspection for Excavation, Location, level & Blinding Concrete Pouring of Storm MH-2-7 at labor camp road # 01 Zone A.	no	Package-02	1.00	90%	5%	0.045	IPC#6
10-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2412	Inspection for Excavation Location level & Blinding Concrete Pouring of Storm MH-1-9 at labor camp road # 01 Zone A	no	Package-02	1.00	90%	5%	0.045	IPC#6
18-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2610-1	Placement and Installation of Storm Manhole Base MH-1-9 at local road #01 Labour Camp in Zone A	no	Package-02	1.00	90%	35%	0.315	IPC#6
					Accumulative QTY			0.410	
					10% Retention QTY			0.000	
					Total Certified Accumulative QTY			0.410	
					Previous QTY			0.000	
					Current QTY			0.410	
					BOQ Quantity			5.000	
					90% Avalible Qty			4.500	
					Remaining avalible Qty			4.090	
B6.33 05 39.04	#N/A	Precast Manhole ring 1500 mm internal dia.							
19-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2687	Inspection for Excavation, Location, level & Blinding Concrete Pouring of Storm MH-2-1, MH-2-2 & MH-2-3 at labor camp road # 01 Zone A.	no	Package-02	3.00	90%	5%	0.135	IPC#6
17-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2649	Inspection for Excavation, Location, level & Blinding Concrete Pouring of Storm MH-3, MH-4, MH-5, MH-6 & MH-7 at labor camp road # 01 Zone A.	no	Package-02	5.00	90%	5%	0.225	IPC#6
08-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2600	Inspection for Excavation, Location, level & Blinding Concrete Pouring of Storm MH-1-4, MH-1-5 at labor camp road # 01 Zone A.	no	Package-02	2.00	90%	5%	0.090	IPC#6
12-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2614	Placement and Installation of Storm Manhole Base MH-1-4 & MH-1-5 at local raod # 01 in Labour Camp.	no	Package-02	2.00	90%	35%	0.630	IPC#6
15-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2650	Placement and Installation of Storm Manhole Base MH-3,MH-4,MH-5,MH-6 & MH-7 at local Road #1 in Labour Camp.	no	Package-02	5.00	90%	35%	1.575	IPC#6

الاستشـــــاري	المالك	المقاول
ايجس السعودية للاستشارات الهندسية	الهيئة السعودية للمدن الصناعية ومناطق التقنية	شركة مفرح مرزوق الحربي وشركاه المحدودة

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %		Net Quantity	INVOICE NO.
25-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2761	Placement and Installation of Storm Manhole Base MH-2-2 with External Coating at local road 03 in Labor Camp	no	Package-02	1.00	90%	35%	0.315	IPC#6
					Accumulative QTY			2.970	
					10% Retention QTY			0.000	
					Total Certified Accumulative QTY			2.970	
					Previous QTY			0.000	
					Current QTY			2.970	
					BOQ Quantity			11.000	
					90% Avalible Qty			9.900	
					Remaining avalible Qty			6.930	
B6.33 05 39.05	#N/A	Precast Manhole ring 1500 mm internal dia.							
12-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2469	Inspection for Excavation Location level & Blinding Concrete Pouring of Strom MH-1-3 at labor camp road # 01 Zone A	no	Package-02	1.00	90%	5%	0.045	IPC#6
08-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2599	Inspection for Excavation, Location, level & Blinding Concrete Pouring of Storm MH-1-1, MH-1-2 & MH-2 at labor camp road # 01 Zone A.	no	Package-02	3.00	90%	5%	0.135	IPC#6
13-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2620	Placement and Installation of Storm Manhole Base MH-1-1, MH-1-2, and MH-2 at local road #01 Labour Camp in Zone A	no	Package-02	3.00	90%	35%	0.945	IPC#6
					Accumulative QTY			1.130	
					10% Retention QTY			0.000	
					Total Certified Accumulative QTY			1.130	
					Previous QTY			0.000	
					Current QTY			1.130	
					BOQ Quantity			3.000	
					90% Avalible Qty			2.700	
					Remaining avalible Qty			1.570	
B6.33 05 39.07	#N/A	Precast Manhole ring 2000 mm internal dia.							
08-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2598	Inspection for Excavation, Location, level & Blinding Concrete Pouring of Storm MH-1 at labor camp road # 01 Zone A.	no	Package-02	1.00	90%	5%	0.045	IPC#6
13-Oct-26	KHJ1-02-007-MAH-TS9-1-STR-FIR-2621	Placement and Installation of Storm Manhole Base MH-1 at local road #01 Labour Camp in Zone A	no	Package-02	1.00	90%	35%	0.315	IPC#6
					Accumulative QTY			0.360	
					10% Retention QTY			0.000	
					Total Certified Accumulative QTY			0.360	
					Previous QTY			0.000	
					Current QTY			0.360	
					BOQ Quantity			1.000	
					90% Avalible Qty			0.900	
					Remaining avalible Qty			0.540	

المقاول	المالك	الاستشـــــاري
شركة مفرح مرزوق الحربي وشركاه المحدودة	الهيئة السعودية للمدن الصناعية ومناطق التقنية	ايجس السعودية للاستشارات الهندسية

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %		Net Quantity	INVOICE NO.

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity	INVOICE NO.
ROAD WORKS									
2.1.1	Backfilling with material free of debris and boulders to reach the level of the settlement, in layers not exceeding 200 mm with compaction minimum 95% for each layer. Price includes testing each layer by a specialized laboratory according to specifications and approval to engineer.								
12-Apr-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0027	Cutting aroud the mosque area.	m3	Package-03	1,098.01	90%	100%	988.209	IPC#2
					Accumulative QTY			988.210	
					10% Retention QTY			0.000	
					Total Certified Accumulative QTY			988.210	
					Previous QTY			988.210	
					Current QTY			0.000	
					BOQ Quantity			146,522.000	
					90% Avalible Qty			131,869.800	
					Remaining avalible Qty			130,881.590	

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity	INVOICE NO.
2.1.2	Backfilling with material free of debris and boulders to reach the level of the settlement, in layers not exceeding 200 mm with compaction minimum 95% for each layer. Price includes testing each layer by a specialized laboratory according to specifications and approval to engineer.								
16-Apr-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0002-1	Location, level and Compaction for Backfilling 1st layer above NGL at Mosque Area	m3	Package-03	60.52	90%	100%	54.468	IPC#2
16-Apr-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0003-2	Location, level and Compaction for Backfilling 2nd layer at Mosque Area	m3	Package-03	75.21	90%	100%	67.689	IPC#2
19-Apr-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0004-1	Location, level and Compaction for Backfilling 3rd layer at Mosque Area	m3	Package-03	111.864	90%	100%	100.678	IPC#2
26-Mar-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0005-1	Location, level and Compaction for Backfilling 4th layer at Mosque Area	m3	Package-03	159.691	90%	100%	143.722	IPC#2
16-Apr-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0007-1	Location, level and Compaction for Backfilling 6th layer at Mosque Area	m3	Package-03	223.978	90%	100%	201.580	IPC#2
16-Apr-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0008-1	Location, level and Compaction for Backfilling 7th layer at Mosque Area	m3	Package-03	132.003	90%	100%	118.803	IPC#2
16-Apr-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0010-2	Location, level and Compaction for Backfilling 8th layer at Mosque Area	m3	Package-03	35.089	90%	100%	31.580	IPC#2
16-Apr-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0011-2	Location, level and Compaction for Backfilling 9th layer at Mosque Area	m3	Package-03	24.669	90%	100%	22.202	IPC#2
06-Apr-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0015-1	Location, level and Compaction for Backfilling 1st layer above NGL at Parking of Mosque Area.	m3	Package-03	176.188	90%	100%	158.569	IPC#2
07-Apr-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0019	Location, level and Compaction for Backfilling 2nd layer at Parking of Mosque Area.	m3	Package-03	117.662	90%	100%	105.896	IPC#2
19-Apr-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0032	Location, level and Compaction for Backfilling 6th layer at Parking of Mosque Area.	m3	Package-03	1,279.847	90%	100%	1,151.862	IPC#2
11-Apr-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0026	Location, level and Compaction for Backfilling 5th layer at Parking of Mosque Area.	m3	Package-03	930.480	90%	100%	837.432	IPC#2
08-Apr-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0022	Location, level and Compaction for Backfilling 4th layer at Parking of Mosque Area.	m3	Package-03	565.102	90%	100%	508.592	IPC#2
08-Apr-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0020	Location, level and Compaction for Backfilling 3rd layer at Parking of Mosque Area.	m3	Package-03	426.546	90%	100%	383.891	IPC#2
25-Apr-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0040-1	Location, level and Compaction for Backfilling 10th layer (level 498.40) at Mosque Toilet Area	m3	Package-03	28.950	90%	100%	26.055	IPC#2
22-Apr-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0035	Location, level and Compaction for Backfilling 7th layer at Parking of Mosque Area.	m3	Package-03	1,143.883	90%	100%	1,029.495	IPC#2
29-Apr-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0006	Location, level and Compaction for Backfilling 5th layer at Mosque Area	m3	Package-03	203.089	90%	100%	182.780	IPC#2

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity	INVOICE NO.
28-Apr-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0044-00	Location level and Compaction for backfilling 13th layer at Mosque Area (Toilet area)	m3	Package-03	28.950	90%	100%	26.055	IPC#2
26-Apr-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0041-00	Location level and Compaction for backfilling 11th layer at Mosque Area (Toilet area)	m3	Package-03	28.950	90%	100%	26.055	IPC#2
27-Apr-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0042-00	Location level and Compaction for backfilling 12th layer at Mosque Area (Toilet area)	m3	Package-03	28.950	90%	100%	26.055	IPC#2
28-Apr-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0045-00	Location level and Compaction for backfilling 7th layer at Minerat & Mosque Area	m3	Package-03	205.812	90%	100%	185.231	IPC#2
30-Apr-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0046-00	Location level and Compaction for backfilling 8th layer at Minerat & Mosque Area	m3	Package-03	205.812	90%	100%	185.231	IPC#2
24-May-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0072	Location, level and Compaction for Backfilling 10th layer at Parking of Mosque Area.	m3	Package-03	450.883	90%	100%	405.795	IPC#2
09-May-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0057	Location, level and Compaction for Backfilling 12th layer at (level 499.30) Minaret & Mosque Area.	m3	Package-03	137.208	90%	100%	123.487	IPC#2
07-May-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0055	Location, level and Compaction for Backfilling 11th layer at Minaret & Mosque Area.	m3	Package-03	205.812	90%	100%	185.231	IPC#2
06-May-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0054	Location, level and Compaction for Backfilling 10th layer (Level 498.80) at Minaret & Mosque Area.	m3	Package-03	205.812	90%	100%	185.231	IPC#2
10-May-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0051-1	Location, level and Compaction for Backfilling 9th layer at Parking of Mosque Area.	m3	Package-03	1,673.867	90%	100%	1,506.480	IPC#2
06-May-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0050-1	Location, level and Compaction for Backfilling 8th layer at Parking of Mosque Area.	m3	Package-03	1,523.488	90%	100%	1,371.139	IPC#2
07-Jun-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0073-1	Location, level and Compaction for Backfilling Bottom of Sub Grade layer (11th layer) at Parking of Mosque Area.	m3	Package-03	1,346.512	90%	100%	1,211.861	IPC#3
21-Jul-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0100-1	Inspection for sand sand backfilling inside the grade beam toilet at (mosque area)	m3	Package-03	34.740	90%	100%	31.266	IPC#3
06-Aug-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0120	Filling of sand A3 matrial inside the Mosque beneath the Slan on Grage up to (Level 499.75) as highlighted in the attached drawing (Mosque Area)	m3	Package-03	48.300	90%	100%	43.470	IPC#4
19-Sep-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0146	Location, level and Compaction for Backfilling 13th layer at (level 499.80) as per highlighted in attached approved Shop Drawing Mosque Area	m3	Package-03	160.820	90%	100%	144.738	IPC#5
16-Sep-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0143	Location, level and Compaction for backfilling under Slab on Grade of Mosque Area as per highlighted in attached approved Shop Drawing.	m3	Package-03	71.090	90%	100%	63.981	IPC#5
21-Sep-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0154	Location, level and Compaction for Backfilling of thickness 20cm around the Mosque as per highlight on attached (Mosque Area)	m3	Package-03	416.850	90%	100%	375.165	IPC#5
26-Sep-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0158	Location, level and Compaction for Backfilling 2nd layersof thickness 10 cm around the Mosque as per highlight on attached (Mosque Area)	m3	Package-03	208.430	90%	100%	187.587	IPC#5
					Accumulative QTY			11,409.350	
					10% Retention QTY			0.000	
					Total Certified Accumulative QTY			11,409.350	
					Previous QTY			11,409.350	
					Current QTY			0.000	
					BOQ Quantity			155,000.000	
					90% Avalible Qty			139,500.000	
					Remaining avalible Qty			128,090.650	
2.2.8	Supply and lay subgrade material up to the full width of the road as per specifications and drawings								
20-Jun-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0077-1	Location, level and Compaction for Backfilling of Sub Grade layer (1st layer) at Parking of Mosque Area.	m3	Package-03	700.73	90%	100%	630.657	IPC#3
24-Jun-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0083	Location, level and Compaction for Backfilling of Sub Grade layer (2 nd layer) at Parking of Mosque Area.	m3	Package-03	700.73	90%	100%	630.652	IPC#3
					Accumulative QTY			1,261.310	
					10% Retention QTY			0.000	
					Total Certified Accumulative QTY			1,261.310	
					Previous QTY			1,261.310	
					Current QTY			0.000	

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity	INVOICE NO.
					BOQ Quantity			23,904.000	
					90% Avalible Qty			21,513.600	
					Remaining avalible Qty			20,252.290	
2.2.7	Supply and lay base course layer for the full width of the road as per specifications and drawings								
18-Jul-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0097-1	Location, level and Compaction for Placement of Aggregate Base course layer at Parking of Mosque Area	m3	Package-03	934.31	90%	100%	840.879	IPC#3
					Accumulative QTY			840.880	
					10% Retention QTY			0.000	
					Total Certified Accumulative QTY			840.880	
					Previous QTY			840.880	
					Current QTY			0.000	
					BOQ Quantity			20,063.000	
					90% Avalible Qty			18,056.700	
					Remaining avalible Qty			17,215.820	
2.2.6	Supply and lay bituminous base course asphalt layer class (A); including prime coat (MC1) according to specifications and drawings								
26-Jul-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-00110	Inspection for Sampling, Testing and Placement of Bituminous Base Course at parking area as per highlight on attached (Mosque Area)	m3	Package-03	263.41	90%	100%	237.069	IPC#3
28-Jul-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0114-01	Placement of Bituminous Base Course Layer at Mosque Road Area	m3	Package-03	36.50	90%	100%	32.850	IPC#3
					Accumulative QTY			269.920	
					10% Retention QTY			0.000	
					Total Certified Accumulative QTY			269.920	
					Previous QTY			269.920	
					Current QTY			0.000	
					BOQ Quantity			6,935.000	
					90% Avalible Qty			6,241.500	
					Remaining avalible Qty			5,971.580	

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

المقاول
شركة مفرح مرزوق الحربي وشركاه المحدودة

المالك
الهيئة السعودية للمدن الصناعية ومناطق التقنية

الاستشـــــاري
ايجس السعودية للاستشارات الهندسية

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity	INVOICE NO.
3.1.1	Lean concrete under foundation								
25-Apr-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0014-1	Inspection for Blinding Concrete Pouring Under Foundation of Mosque Area.	m3	Package-03	11.46	90%	100%	10.314	IPC#2
07-Apr-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0018	Inspection for Blinding Concrete Pouring Under Foundation at Toilet of Mosque Area.	m3	Package-03	1.73	90%	100%	1.557	IPC#2
15-Jul-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0103	Inspection for Blinding Concrete Pouring inside the toilet foundations of Grade Beam (Mosque Area).	m3	Package-03	3.34	90%	100%	3.006	IPC#3
20-Sep-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0149	Inspection for Blinding Concrete Pouring inside the Mosque foundations of Under Slab on Grade as per highlight drawing (Mosque Area)	m3	Package-03	7.14	90%	100%	6.426	IPC#5
24-Sep-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0128-1	Inspection for Blinding Concrete Pouring inside the Mosque foundations Under Slab on Grade (Mosque Area)	m3	Package-03	5.22	90%	100%	4.698	IPC#5
24-Sep-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0049-1	Inspection for Blinding Concrete Pouring Under Grade Beam at Toilet of Mosque Area.	m3	Package-03	0.80	90%	100%	0.720	IPC#5
24-Sep-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0060	Inspection for Blinding Concrete Pouring under Grade Beam of Mosque	m3	Package-03	4.48	90%	100%	4.032	IPC#5
22-Sep-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0155	Inspection for Blinding Concrete Pouring inside the Mosque foundations of Under Slab on Grade as per highlight drawing (Mosque Area)	m3	Package-03	15.28	90%	100%	13.752	IPC#5
					Accumulative QTY			44.510	
					10% Retention QTY			0.000	
					Total Certified Accumulative QTY			44.510	
					Previous QTY			44.500	
					Current QTY			0.010	
					BOQ Quantity			53.000	
					90% Avalible Qty			47.700	
					Remaining avalible Qty			3.190	

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity	INVOICE NO.
3.2.1	Isolated Footings								
22-Apr-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0029-1	Inspection of Concrete Pouring for Isolated Footings of Mosque Area as per highlighted in the attached approved shop drawing.	m3	Package-03	47.11	90%	100%	42.399	IPC#2
15-Apr-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0031-1	Inspection of Concrete Pouring for Isolated Footings of Toilet Area of Mosque as per highlighted in the attached approved shop drawing.	m3	Package-03	12.87	90%	100%	11.583	IPC#2
16-Apr-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0024	Inspection of Concrete Pouring for Isolated Footings of Mosque Area as per highlighted in the attached approved shop drawing	m3	Package-04	48.51	90%	100%	43.659	IPC#2
					Accumulative QTY			97.640	
					10% Retention QTY			0.000	
					Total Certified Accumulative QTY			97.640	
					Previous QTY			97.640	
					Current QTY			0.000	
					BOQ Quantity			140.000	
					90% Avalible Qty			126.000	
					Remaining avalible Qty			28.360	

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

المقاول
شركة مفرح مرزوق الحربي وشركاه المحدودة

المالك
الهيئة السعودية للمدن الصناعية ومناطق التقنية

الاستشـــــاري
ايجس السعودية للاستشارات الهندسية

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity	INVOICE NO.
3.2.2	Raft Foundation								
22-Apr-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0025-1	Inspection of Concrete Pouring for Raft Foundation of Mosque Area (Minaret) as per the attached approved shop drawing.	m3	Package-03	4.50	90%	100%	4.050	IPC#2
24-May-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0071-1	Inspection of concrete pouring for RC concrete foundation at level-0.10 & +0.2M, Minaret (Mosque Area)	m3	Package-03	6.13	90%	100%	5.517	IPC#2
09-Apr-26									
					Accumulative QTY			9.570	
					10% Retention QTY			0.000	
					Total Certified Accumulative QTY			4.500	
					Previous QTY			4.500	
					Current QTY			0.000	
					BOQ Quantity			5.000	
					90% Avalible Qty			4.500	
					Remaining avalible Qty			0.000	

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

المستخلص رقم (06) من الفتره 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity	INVOICE NO.
3.2.3	Grade beams								
16-May-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0064-1	Inspection for concrete pouring of Grade Beam of Mosque & Minaret (Mosque Area).	m3	Package-03	40.43	90%	100%	36.387	IPC#2
05-May-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0053	Inspection for concrete pouring of Grade Beam at Toilet of Mosque Area.	m3	Package-03	5.76	90%	100%	5.184	IPC#2
					Accumulative QTY			41.570	
					10% Retention QTY			0.000	
					Total Certified Accumulative QTY			41.570	
					Previous QTY			41.570	
					Current QTY			0.000	
					BOQ Quantity			48.000	
					90% Avalible Qty			43.200	
					Remaining avalible Qty			1.630	

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity	INVOICE NO.
3.2.4	Columns neck								
19-Apr-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0034	Inspection of Concrete Pouring for Columns Neck of Mosque Area (Mosque, Minaret and Toilet Area) as per the attached approved shop drawing.	m3	Package-03	17.05	90%	100%	15.345	IPC#2
					Accumulative QTY			15.350	
					10% Retention QTY			0.000	
					Total Certified Accumulative QTY			15.350	
					Previous QTY			15.350	
					Current QTY			0.000	
					BOQ Quantity			24.000	
					90% Avalible Qty			21.600	
					Remaining avalible Qty			6.250	
3.4	Provide 35 Mpa, 150 mm thk concrete floor slab on grade with 2 layers reinforcement . Including 12 mm thk filler board and sealant between (grade beams and slab on grade) & (pedestals and slab on grade), as per drawings and specification								
19-Jul-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0105-1	Inspection of concrete pouring of SOG at toilet as per attached drawing (Mosque area).	m3	Package-03	11.05	90%	100%	9.945	IPC#3
17-Aug-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0130	Inspection of concrete pouring of Slab on Grade at Mosque as per attached drawing (Mosque Area)	m3	Package-03	15.67	90%	100%	14.103	IPC#4
20-Sep-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0151	Inspection for Pouring Concrete Mosque floor Slab on Grade as per highlight on attached (Mosque Area)	m3	Package-03	29.50	90%	100%	26.550	IPC#5
22-Sep-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0157	Inspection for Pouring Concrete Mosque Floor Slab on Grade as per highlight on attached (Mosque Area)	m3	Package-03	50.00	90%	100%	45.000	IPC#5
					Accumulative QTY			95.600	
					10% Retention QTY			0.000	
					Total Certified Accumulative QTY			76.500	
					Previous QTY			76.500	
					Current QTY			0.000	
					BOQ Quantity			85.000	
					90% Avalible Qty			76.500	
					Remaining avalible Qty			0.000	

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity	INVOICE NO.
3.5.1	Columns								
11-May-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0062	Inspection for Concrete pouring of Toilet Columns of Mosque Area.	m3	Package-03	4.12	90%	100%	3.708	IPC#2
08-Jul-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0075	Inspection of concrete pouring for columns (level +3.85m) at Minaret(Level +4.20) & Mosque as per attached drawing.	m3	Package-03	5.54	90%	100%	4.986	IPC#3
24-Jun-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0078-1	Inspection of concrete pouring for columns at Mosque as per attached drawing (Mosque area).	m3	Package-03	20.54	90%	100%	18.486	IPC#3
22-Jun-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0080	Inspection of concrete pouring for columns at Mosque as per attached drawing (Mosque area).	m3	Package-03	10.25	90%	100%	9.225	IPC#3
30-Jun-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0087	Inspection of concrete pouring for columns at Mosque as per attached drawing (Mosque area).	m3	Package-03	6.35	90%	100%	5.715	IPC#3
09-Jul-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0095	Inspection of Concrete Pouring for Columns+8.60 for Minaret as per highlight on attached (Mosque Area)	m3	Package-03	1.68	90%	100%	1.512	IPC#3
09-Jul-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0094	Inspection of Concrete Pouring for columns +6.45 as per highlight on attached (Mosque Area	m3	Package-03	3.99	90%	100%	3.591	IPC#3
16-Jul-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0108	Inspection of concrete pouring for columns +6.45 of Mosque as per attached drawing (Mosque area).	m3	Package-03	3.99	90%	100%	3.591	IPC#3
05-Aug-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0119-1	Inspection of concerete pouring for Minaret Columns +12.60 of Mosque as per attached drawing (Mosque Area)	m3	Package-03	1.68	90%	100%	1.512	IPC#4
24-Aug-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0132	Inspection of concrete pouring for minaret columns+12.60 as per attached drawing (Mosque Area)	m3	Package-03	1.76	90%	100%	1.584	IPC#4
					Accumulative QTY			53.910	
					10% Retention QTY			0.000	
					Total Certified Accumulative QTY			53.910	
					Previous QTY			53.910	
					Current QTY			0.000	
					BOQ Quantity			66.000	
					90% Avalible Qty			59.400	
					Remaining avalible Qty			5.490	

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity	INVOICE NO.
3.5.2	Slab beams and tie beams								
18-May-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0066	Inspection of Concrete Pouring for Roof Beams at Toilet of Mosque Area.	m3	Package-03	6.80	90%	100%	6.120	IPC#2
22-Jun-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0082	Inspection of Concrete Pouring for Slab beams for Mosque (Mosque Area).	m3	Package-03	9.60	90%	100%	8.640	IPC#3
30-Jun-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0088	Inspection of Concrete Pouring for Slab beams for Mosque as per attached drawing (Mosque Area).	m3	Package-03	9.40	90%	100%	8.460	IPC#3
04-Jul-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0090-1	Inspection of Concrete Pouring for slab beams for Minaret (Mosque Area).	m3	Package-03	0.48	90%	100%	0.432	IPC#3
01-Jul-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0091	Inspection of Concrete Pouring for parapet Level 4.45 and Level 4.15 at Mosque Area.	m3	Package-03	4.73	90%	100%	4.257	IPC#3
09-Jul-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0096	Inspection of Concrete Pouring for parapet Level 4.45 and Level 4.15 as per highlight on attached (Mosque Area)	m3	Package-03	4.73	90%	100%	4.257	IPC#3
19-Jul-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0109	Inspection of concrete pouring for minaret beams +8.60 as per attached drawing (Mosque area).	m3	Package-03	0.48	90%	100%	0.432	IPC#3
01-Aug-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0117	Inspection of concerete pouring for Roof Beams +6.45 of Mosque as per attached drawing (Mosque Area)	m3	Package-03	26.55	90%	100%	23.895	IPC#4
15-Aug-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0127	Inspection of concrete pouring for minaret Beams +12.60 as per attached drawing (Mosque Area)	m3	Package-03	0.48	90%	100%	0.432	IPC#4
20-Sep-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0152	Inspection for Pouring Concrete Beams for Minaret (Level+16.60) as per highlight on attached (Mosque Area)	m3	Package-03	0.43	90%	100%	0.387	IPC#5
09-Sep-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0142	Inspection of Concrete Pouring for parapet toilet at Mosque Area	m3	Package-03	2.12	90%	100%	1.908	IPC#5
30-Sep-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0126-1	Inspection of concrete pouring for parapet +7.05 of Mosque as per attached drawing (Mosque Area)	m3	Package-03	14.91	90%	100%	13.419	IPC#5
20-Oct-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0167	Inspection of Pouring concrete for Tie Beams Above the block masonry between posts as per highlight in attached drawing Mosque (Mosque Area)	m3	Package-03	2.74	90%	100%	2.466	IPC#6
08-Oct-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0163	Inspection of Concrete Pouring for Tie Beams Above the block masonry between posts as per highlight in attached drawing Mosque (Mosque Area).	m3	Package-03	4.12	90%	100%	3.708	IPC#6
					Accumulative QTY			78.810	
					10% Retention QTY			0.000	
					Total Certified Accumulative QTY			64.800	
					Previous QTY			64.800	
					Current QTY			0.000	
					BOQ Quantity			72.000	
					90% Avalible Qty			64.800	
					Remaining avalible Qty			0.000	
3.5.3	Steps and ramps								
20-Oct-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0169	Inspection for pouring Concrete Ramps & Stairs on Grade as per highlight drawing (Mosque Area)	m3	Package-03	4.31	90%	100%	3.879	IPC#6
					Accumulative QTY			3.880	
					10% Retention QTY			0.000	
					Total Certified Accumulative QTY			3.880	
					Previous QTY			0.000	
					Current QTY			3.880	
					BOQ Quantity			15.000	
					90% Avalible Qty			13.500	
					Remaining avalible Qty			9.620	

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity	INVOICE NO.
3.5.4	Roof Slab								
18-May-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0067	Inspection of Concrete Pouring for Roof Slab at Toilet of Mosque Area.	m3	Package-03	10.86	90%	100%	9.774	IPC#2
22-Jun-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0081	Inspection of Concrete Pouring for Roof Slab for Mosque (Mosque Area).	m3	Package-03	9.91	90%	100%	8.919	IPC#3
30-Jun-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0089	Inspection of Concrete Pouring for Roof Slab for Mosque as per attached drawing (Mosque Area).	m3	Package-03	9.72	90%	100%	8.748	IPC#3
01-Aug-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0118	Inspection of concrete pouring for Roof slab +6.45 of Mosque as per attached drawing (Mosque area).	m3	Package-03	130.34	90%	100%	117.306	IPC#4
20-Sep-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0153	Inspection for Pouring Concrete Roof Slab for Minaret (Level+16.60) as per highlight on attached (Mosque Area)	m3	Package-03	0.31	90%	100%	0.279	IPC#5
					Accumulative QTY			145.030	
					10% Retention QTY			0.000	
					Total Certified Accumulative QTY			99.900	
					Previous QTY			99.900	
					Current QTY			0.000	
					BOQ Quantity			111.000	
					90% Avalible Qty			99.900	
					Remaining avalible Qty			0.000	
4.2.1	100mm thk								
15-Sep-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0136-1	Inspection for block masonry (CMU) up to bottom of lintel beams as per highlight drawing (Tolet Area)	m2	Package-03	50.13	90%	100%	45.117	IPC#5
29-Sep-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0159	Inspection for block masonry (CMU) up to bottom of lintel beams as per highlight drawing (Mosque Area)	m2	Package-03	14.98	90%	100%	13.482	IPC#5
					Accumulative QTY			58.600	
					10% Retention QTY			0.000	
					Total Certified Accumulative QTY			58.600	
					Previous QTY			58.600	
					Current QTY			0.000	
					BOQ Quantity			96.000	
					90% Avalible Qty			86.400	
					Remaining avalible Qty			27.800	
4.2.2	200mm thk								
29-Sep-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0138	Inspection for first Course of block masonry (CMU) as per highlight drawing (Mosque Area)	m2	Package-03	118.22	90%	100%	106.398	IPC#5
29-Sep-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0160	Inspection for block masonry (CMU) up to bottom of Roff beams as per highlight in attaached drawing mosque (Mosque Area)	m2	Package-03	109.18	90%	100%	98.262	IPC#5
26-Oct-26									
					Accumulative QTY			204.660	
					10% Retention QTY			0.000	
					Total Certified Accumulative QTY			204.660	

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity	INVOICE NO.
					Previous QTY			204.660	
					Current QTY			0.000	
					BOQ Quantity			417.000	
					90% Avalible Qty			375.300	
					Remaining avalible Qty			170.640	
4.2.3	150mm thk								
15-Sep-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0135-1	Inspection for block masonry (CMU) up to bottom of lintel beams as per highlight drawing (Mosque Area)	m2	Package-03	33.10	90%	100%	29.790	IPC#5
					Accumulative QTY			29.790	
					10% Retention QTY			0.000	
					Total Certified Accumulative QTY			29.790	
					Previous QTY			29.790	
					Current QTY			0.000	
					BOQ Quantity			35.000	
					90% Avalible Qty			31.500	
					Remaining avalible Qty			1.710	
4.1.1	200mm thk								
24-Sep-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0134-2	Inspection for block masonry (CMU) up to bottom of lintel beams as per highlight drawing (TOLIET Area)	m2	Package-03	86.32	90%	100%	77.688	IPC#5
08-Oct-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0161	Inspection for block masonry (CMU) Above the parapet between posts as per highlight in attached drawing Mosque (Mosque Area)	m2	Package-03	106.10	90%	100%	95.490	IPC#6
					Accumulative QTY			173.180	
					10% Retention QTY			0.000	
					Total Certified Accumulative QTY			173.180	
					Previous QTY			77.690	
					Current QTY			95.490	
					BOQ Quantity			1,154.000	
					90% Avalible Qty			1,020.600	
					Remaining avalible Qty			847.420	
4.1.2	300mm thk								
29-Sep-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0137-1	Inspection for first Course of block masonry (CMU) up to bottom of lintel beams as per highlight drawing (Mosque Area)	m2	Package-03	29.74	90%	100%	26.766	IPC#6
28-Oct-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0172	Inspection for block masonry (CMU) up to bottom of Roff beams as per highlight in attaached drawing mosque (Mosque Area)	m2	Package-03	82.92	90%	100%	74.628	IPC#6

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

المقاول
شركة مفرح مرزوق الحربي وشركاه المحدودة

المالك
الهيئة السعودية للمدن الصناعية ومناطق التقنية

الاستشـــــاري
ايجس السعودية للاستشارات الهندسية

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity	INVOICE NO.
					Accumulative QTY			101.390	
					10% Retention QTY			0.000	
					Total Certified Accumulative QTY			101.390	
					Previous QTY			0.000	
					Current QTY			101.390	
					BOQ Quantity			247.000	
					90% Avalible Qty			222.300	
					Remaining avalible Qty			120.910	

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

المستخلص رقم (06) من الفتره 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity	INVOICE NO.
7.1	Provide and apply 2 coats of bitumen waterproofing paint on concrete surfaces in contact with soil.								
23-Apr-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0038	Inspection of Second Coat of Bitumen Waterproofing for RC Footing, Column Neck, Minaret of Mosque Area and Toilet Areas.	m2	Package-03	651.62	90%	100%	586.458	IPC#2
28-Jun-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0086	Inspection of Bitumen Waterproofing for grade beams of toilet area as per attached drawing (Mosque Area).	m2	Package-03	57.60	90%	100%	51.840	IPC#3
06-Jul-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0092	Inspection of Bitumen Waterproofing for Grade Beams (Mosque Area)	m2	Package-03	351.62	90%	100%	316.458	IPC#3
					Accumulative QTY			954.760	
					10% Retention QTY			0.000	
					Total Certified Accumulative QTY			954.760	
					Previous QTY			954.760	
					Current QTY			0.000	
					BOQ Quantity			1,238.000	
					90% Avalible Qty			1,114.200	
					Remaining avalible Qty			159.440	

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

المقاول
شركة مفرح مرزوق الحربي وشركاه المحدودة

المالك
الهيئة السعودية للمدن الصناعية ومناطق التقنية

الاستشـــــاري
ايجس السعودية للاستشارات الهندسية

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity	INVOICE NO.
7.4	Provide and lay 250 micron thick polythelene sheet under grade slab & blinding concrete.								
22-Apr-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0017-1	Placement of polythene sheet under the blinding concrete at toilet of Mosque Area.	m2	Package-03	34.56	90%	100%	31.104	IPC#2
30-Apr-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0048-00	Inpection of Polythene Sheet for grade Beam of Mosque area @ Toilet	m2	Package-03	16.02	90%	100%	14.418	IPC#2
11-May-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0059-01	Inspection for Polyethene sheet under the blinding concrete of Grade Beam Mosque and Minaret (Mosque Area).	m2	Package-03	106.47	90%	100%	95.823	IPC#2
15-Jul-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0102-1	Inspection for Application of polyethylene sheet Toilet floor as per highlight on attached (Mosque Area)	m2	Package-03	61.30	90%	100%	55.170	IPC#3
13-Aug-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0125	Inspection of Application of Polyethylene sheet for Mosque as per attached drawing	m2	Package-03	107.33	90%	100%	96.597	IPC#4
19-Sep-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0148	Inspection for Application of polyethylene sheet Mosque floor as per highlight on attached (Mosque Area)	m2	Package-03	321.64	90%	100%	289.476	IPC#5
16-Sep-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0145	Inspection for Application of polyethylene sheet Mosque floor as per highlight on attached (Mosque Area)	m2	Package-03	142.17	90%	100%	127.953	IPC#5
					Accumulative QTY			710.540	
					10% Retention QTY			0.000	
					Total Certified Accumulative QTY			585.000	
					Previous QTY			585.000	
					Current QTY			0.000	
					BOQ Quantity			650.000	
					90% Avalible Qty			585.000	
					Remaining avalible Qty			0.000	

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity	INVOICE NO.
7.6	Supply and apply anti termite under all concrete in touch with earth for all buildings as per manufacture instructions, engineer approval								
22-Apr-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0012-1	Inspection for Application of Anti Termite at Mosque Area.	m2	Package-03	235.71	90%	100%	212.139	IPC#2
22-Apr-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0016-1	Inspection for Application of Anti Termite at Toilet of Mosque Area.	m2	Package-03	34.56	90%	100%	31.104	IPC#2
30-Apr-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0047-00	Inpection of Anti Termite Under Bliding Concrete of grade Beam of Mosque area @ Toilet	m2	Package-03	16.02	90%	100%	14.418	IPC#2
11-May-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0058-1	Inspection for Application of Anti Termite Under Blinding Concrete of Grade Beam at Mosque & Minaret (Mosque Area).	m2	Package-03	106.47	90%	100%	95.823	IPC#2
14-Jul-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0101	Inspection for Application of anti termite at Toilet floor as per highlight on attached (Mosque Area)	m2	Package-03	61.30	90%	100%	55.170	IPC#3
13-Aug-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0124	Inspection of Application of Anti Termite as per attached drawing (Mosque Area)	m2	Package-03	107.33	90%	100%	96.597	IPC#4
19-Sep-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0147	Inspection for Application of anti termite at Mosque floor as per highlight on attached (Mosque Area)	m2	Package-03	321.64	90%	100%	289.476	IPC#5
16-Sep-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0144	Inspection for Application of anti termite at Mosque floor as per highlight on attached (Mosque Area)	m2	Package-03	142.17	90%	100%	127.953	IPC#5
					Accumulative QTY			922.680	
					10% Retention QTY			0.000	
					Total Certified Accumulative QTY			706.500	
					Previous QTY			706.500	
					Current QTY			0.000	
					BOQ Quantity			785.000	
					90% Avalible Qty			706.500	
					Remaining avalible Qty			0.000	
9.2.2	Application of marble chips (exposed aggregate) at external walls on rough plastered wall to conform with specification requirements to complete the								
22-Apr-26	KHJ1-02-007-MAH-TS9-1-CIV-FIR-0171	Inspection of Surface preparation and Application of cementitious bonding slurry and plaster finish coat as per highlight in attached drawing toilet (Mosque Area).	m2	Package-03	183.58	90%	50%	82.611	IPC#2
					Accumulative QTY			82.610	
					10% Retention QTY			0.000	
					Total Certified Accumulative QTY			82.610	
					Previous QTY			0.000	
					Current QTY			82.610	
					BOQ Quantity			1,711.000	
					90% Avalible Qty			1,539.900	
					Remaining avalible Qty			1,457.290	
16.1.8	Supply and installation of Road crossing ducts, 2 ways (2 x 150mm PVC) as per drawings and specifications.								
02-Jul-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0053	Inspection of Backfill for Street Lighting Duct Banks (Qty=3) in Mosque Parking Area as per highlighted drawing (Mosque Area)	m	Package-03	18.78	90%	20%	3.380	IPC#3
02-Jul-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0052	Inspection of Backfill for Street Lighting Duct Banks (Qty=3) in Mosque Parking Area as per highlighted drawing	m	Package-03	3.77	90%	20%	0.679	IPC#3

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity	INVOICE NO.
02-Jul-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0051	Inspection of Backfill for Street Lighting Duct Banks (Qty=3) in Mosque Parking Area as per highlighted drawing (Mosque Area)	m	Package-03	19.75	90%	20%	3.555	IPC#3
28-Jun-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0045	Inspection of concrete pouring for Street Lighting Duct Banks (Qty=3) in Mosque Parking Area as per highlighted drawing (Mosque Area)	m	Package-03	18.78	90%	80%	13.522	IPC#3
28-Jun-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0042	Inspection of concrete pouring for Street Lighting Duct Banks (Qty=3) in Mosque Parking Area as per highlighted drawing (Mosque Area)	m	Package-03	3.77	90%	80%	2.714	IPC#3
28-Jun-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0041	Inspection of concrete pouring for Street Lighting Duct Banks (Qty=3) in Mosque Parking Area as per highlighted drawing (Mosque Area)	m	Package-03	19.75	90%	80%	14.220	IPC#3
					Accumulative QTY			38.070	
					10% Retention QTY			0.000	
					Total Certified Accumulative QTY			27.000	
					Previous QTY			27.000	
					Current QTY			0.000	
					BOQ Quantity			30.000	
					90% Avalible Qty			27.000	
					Remaining avalible Qty			0.000	
15.1.5.2	75 mm Ø	WATER SUPPLY SYSTEM							
31-Oct-26		Install Dia75 mm	m	Package-03	23.10	90%	100%	20.790	IPC#6
					Accumulative QTY			20.790	
					10% Retention QTY			0.000	
					Total Certified Accumulative QTY			20.790	
					Previous QTY			0.000	
					Current QTY			20.790	
					BOQ Quantity			26.000	
					90% Avalible Qty			23.400	
					Remaining avalible Qty			2.610	
15.1.5.3	63 mm Ø	WATER SUPPLY SYSTEM							
31-Oct-26		Install Dia63mm	m	Package-03	10.40	90%	100%	9.360	IPC#6
					Accumulative QTY			9.360	
					10% Retention QTY			0.000	
					Total Certified Accumulative QTY			9.360	
					Previous QTY			0.000	
					Current QTY			9.360	

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity	INVOICE NO.
					BOQ Quantity			18.000	
					90% Avalible Qty			16.200	
					Remaining avalible Qty			6.840	
15.1.5.4	50 mm Ø	WATER SUPPLY SYSTEM							
31-Oct-26		Install Dia 50 mm	m	Package-03	13.60	90%	100%	12.240	IPC#6
					Accumulative QTY			12.240	
					10% Retention QTY			0.000	
					Total Certified Accumulative QTY			10.800	
					Previous QTY			0.000	
					Current QTY			10.800	
					BOQ Quantity			12.000	
					90% Avalible Qty			10.800	
					Remaining avalible Qty			0.000	
15.1.5.5	40 mm Ø	WATER SUPPLY SYSTEM							
31-Oct-26		Install Dia 40 mm	m	Package-03	72.70	90%	100%	65.430	IPC#6
					Accumulative QTY			65.430	
					10% Retention QTY			0.000	
					Total Certified Accumulative QTY			65.430	
					Previous QTY			0.000	
					Current QTY			65.430	
					BOQ Quantity			80.000	
					90% Avalible Qty			72.000	
					Remaining avalible Qty			6.570	
15.1.5.6	32 mm Ø	WATER SUPPLY SYSTEM							
31-Oct-26		Install Dia 32 mm	m	Package-03	21.27	90%	100%	19.143	IPC#6

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data sensitivity - Public

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity	INVOICE NO.
					Accumulative QTY			19.140	
					10% Retention QTY			0.000	
					Total Certified Accumulative QTY			19.140	
					Previous QTY			0.000	
					Current QTY			19.140	
					BOQ Quantity			23.000	
					90% Avalible Qty			20.700	
					Remaining avalible Qty			1.560	
15.1.5.7	20 mm Ø	WATER SUPPLY SYSTEM							
31-Oct-26		Install Dia 20 mm	m	Package-03	266.50	90%	100%	239.850	IPC#6
					Accumulative QTY			239.850	
					10% Retention QTY			0.000	
					Total Certified Accumulative QTY			105.000	
					Previous QTY			0.000	
					Current QTY			105.000	
					BOQ Quantity			338.000	
					90% Avalible Qty			105.000	
					Remaining avalible Qty			0.000	
15.3.5.1	6" Ø	SEWER AND DRAINAGE SYSTEM							
22-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1049	Installation of UPVC pipe (Dia 160mm) SEWER NETWORK - Toilet (Mosque Area)	m	Package-03	22.00	90%	80%	15.840	IPC#4
					Accumulative QTY			15.840	
					10% Retention QTY			0.000	
					Total Certified Accumulative QTY			15.840	
					Previous QTY			15.840	
					Current QTY			0.000	
					BOQ Quantity			58.000	
					90% Avalible Qty			52.200	

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

Data Sensitivity - Public

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity	INVOICE NO.
					Remaining avalible Qty			36.360	
15.3.5.2	4" Ø	SEWER AND DRAINAGE SYSTEM							
22-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1046	Installation of UPVC pipe (Dia 110mm) SEWER NETWORK - Toilet (Mosque Area)	m	Package-03	22.00	90%	80%	15.840	IPC#4
22-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1050	installation of UPVC pipe (Dia 110mm) SEWER NETWORK - Toilet (Mosque Area)	m	Package-03	21.00	90%	80%	15.120	IPC#4
					Accumulative QTY			30.960	
					10% Retention QTY			0.000	
					Total Certified Accumulative QTY			30.960	
					Previous QTY			30.960	
					Current QTY			0.000	
					BOQ Quantity			63.000	
					90% Avalible Qty			56.700	
					Remaining avalible Qty			25.740	
15.3.5.3	3" Ø	SEWER AND DRAINAGE SYSTEM							
22-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1047	Installation of UPVC pipe (Dia 75mm) SEWER NETWORK - Toilet (Mosque Area)	m	Package-03	10.00	90%	80%	7.200	IPC#4
22-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1051	Installation of UPVC pipe (Dia 75mm) SEWER NETWORK - Toilet (Mosque Area)	m	Package-03	25.00	90%	80%	18.000	IPC#4
					Accumulative QTY			25.200	
					10% Retention QTY			0.000	
					Total Certified Accumulative QTY			25.200	
					Previous QTY			25.200	
					Current QTY			0.000	
					BOQ Quantity			50.000	
					90% Avalible Qty			45.000	
					Remaining avalible Qty			19.800	
15.3.5.4	2" Ø	SEWER AND DRAINAGE SYSTEM							
22-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1048	Installation of UPVC pipe (Dia 50mm) SEWER NETWORK - Toilet (Mosque Area)	m	Package-03	28.00	90%	80%	20.160	IPC#4
22-Jul-26	KHJ1-02-007-MAH-TS9-1-SEW-FIR-1052	installation of UPVC pipe (Dia 50mm) SEWER NETWORK - Toilet (Mosque Area)	m	Package-03	40.00	90%	80%	28.800	IPC#4

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity	INVOICE NO.
					Accumulative QTY			48.960	
					10% Retention QTY			0.000	
					Total Certified Accumulative QTY			48.960	
					Previous QTY			48.960	
					Current QTY			0.000	
					BOQ Quantity			105.000	
					90% Avalible Qty			94.500	
					Remaining avalible Qty			45.540	
16.1.1	Supply, install, testing, and commissioning of street Lighting feeder pillars complete including but not limited to foundations, wires, fixtures, supports, and all the required accessories to complete the installation as per shop drawings, standards, specifications, and as per approved samples.								
22-Oct-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0246	Inspection for Excavation, Location, level, Installation & backfill of Street Lights Pole Foundations (SLP/C1/1R-P3) (SLP/C1/3Y-P3) (SLP/C1/5B-P3) (SLP/C1/5B-P2) (SLP/C1/1R-P2) (SLP/C1/3Y-P2) (SLP/C2/9Y-P1) (SLP/C2/7R-P1) (SLP/C2/11B-P1) (SLP/C2/9Y-P1) (SLP/C2/11B-P1) (SLP/C2/9Y-P1) (SLP/C1/1R-P1) (SLP/C1/3Y-P1) as per highlight in attached drawing Mosque (Mosque Area).	m	Package-03	14.00	90%	80%	10.080	IPC#6
					Accumulative QTY			10.080	
					10% Retention QTY			0.000	
					Total Certified Accumulative QTY			0.900	
					Previous QTY			0.000	
					Current QTY			0.900	
					BOQ Quantity			1.000	
					90% Avalible Qty			0.900	
					Remaining avalible Qty			0.000	
16.1.3	Supply and installation of Lighting poles with 2 arms, height of (6) meters, including the power distribution box, cables , and RCC foundation as per drawings and specifications.								
27-Oct-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0246-1	Inspection for Excavation, Location, level, Installation & backfill of Street Lights Pole Foundations (SLP/C1/1R-P3) (SLP/C1/3Y-P3) (SLP/C1/5B-P3) (SLP/C1/5B-P2) (SLP/C1/1R-P2) (SLP/C1/3Y-P2) (SLP/C2/9Y-P1) (SLP/C2/7R-P1) (SLP/C2/11B-P1) (SLP/C2/9Y-P1) (SLP/C2/11B-P1) (SLP/C2/9Y-P1) (SLP/C1/1R-P1) (SLP/C1/3Y-P1) as per highlight in attached drawing Mosque (Mosque Area).	m	Package-03	3.00	90%	20%	0.540	IPC#6

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity	INVOICE NO.
					Accumulative QTY			0.540	
					10% Retention QTY			0.000	
					Total Certified Accumulative QTY			0.540	
					Previous QTY			0.000	
					Current QTY			0.540	
					BOQ Quantity			6.000	
					90% Avalible Qty			5.400	
					Remaining avalible Qty			4.860	
16.1.4	Lighting poles with 1 arm, height of (6) meters, including the power distribution box, cables , and RCC foundation as per drawings and specifications.								
27-Oct-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0261	Inspection for Excavation, Location, level, Installation & backfill of Street Lights Pole Foundations (SLP/C1/5B-P2) (SLP/C1/1R-P2) (SLP/C1/3Y-P2) (SLP/C2/9Y-P1) (SLP/C2/7R-P1) (SLP/C2/11B-P1) (SLP/C2/9Y-P1) (SLP/C2/11B-P1) (SLP/C2/9Y-P1) (SLP/C1/1R-P1) (SLP/C1/3Y-P1) as per highlight in attached drawing Mosque (Mosque Area).	m	Package-03	11.00	90%	20%	1.980	IPC#6
					Accumulative QTY			1.980	
					10% Retention QTY			0.000	
					Total Certified Accumulative QTY			1.980	
					Previous QTY			0.000	
					Current QTY			1.980	
					BOQ Quantity			20.000	
					90% Avalible Qty			18.000	
					Remaining avalible Qty			16.020	

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

المستخلص رقم (06) من الفترة 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity	INVOICE NO.
16.3.1.1	Bare copper ground wire 120 mm2								
05-Oct-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0210	Installation of 120 mm² Bare Copper Ground Wire Around Mosque Building for Grounding System as per Attached Highlighted Drawing (Mosque Area)	m	Package-03	128.74	90%	80%	92.693	IPC#6
					Accumulative QTY			92.690	
					10% Retention QTY			0.000	
					Total Certified Accumulative QTY			92.690	
					Previous QTY			0.000	
					Current QTY			92.690	
					BOQ Quantity			188.000	
					90% Avalible Qty			169.200	
					Remaining avalible Qty			76.510	
16.3.4.4	Ground rod without inspection pit								
07-Oct-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0213	Installation of Grounding Rods (2.4 m) around Mosque Building for Grounding & Lightning Protection System as per Attached Highlighted Drawing (Mosque Area)	m	Package-03	8.00	90%	80%	5.760	IPC#6
					Accumulative QTY			5.760	
					10% Retention QTY			0.000	
					Total Certified Accumulative QTY			5.760	
					Previous QTY			0.000	
					Current QTY			5.760	
					BOQ Quantity			9.000	
					90% Avalible Qty			8.100	
					Remaining avalible Qty			2.340	
16.3.5.5	Exothermic connection								
07-Oct-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0214	Exothermic Connection of Bare Copper Conductors (120mm2 & 70 mm2) for Grounding & Lightning Protection System as per Attached Highlighted Drawing (Mosque Area)	m	Package-03	6.00	90%	80%	4.320	IPC#6
					Accumulative QTY			4.320	
					10% Retention QTY			0.000	
					Total Certified Accumulative QTY			4.320	
					Previous QTY			0.000	
					Current QTY			4.320	
					BOQ Quantity			38.000	
					90% Avalible Qty			34.200	
					Remaining avalible Qty			29.880	
16.4.3	Bare copper down conductor 70 mm2								

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity	INVOICE NO.
12-Aug-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0002-3	Installation of bare copper conductor (70 mm^2) with rebar for grounding system ,mosque area	m	Package-03	62.00	90%	80%	44.640	IPC#4
13-Oct-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0212	Installation of 70 mm² Bare Copper Conductor for Lightning Protection System in Mosque Building as per Attached Highlighted Drawing (Mosque	m	Package-03	93.48	90%	80%	67.306	IPC#6
					Accumulative QTY			111.950	
					10% Retention QTY			0.000	
					Total Certified Accumulative QTY			111.950	
					Previous QTY			44.640	
					Current QTY			67.310	
					BOQ Quantity			145.000	
					90% Avalible Qty			130.500	
					Remaining avalible Qty			18.550	
16.4.4	Equipment bonding connection								
12-Aug-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0090	Connection of bare copper conductor (70 mm^2) with rebar (bonding connection) for grounding system, mosque area	m	Package-03	23.00	90%	80%	16.560	IPC#4
07-Oct-26	KHJ1-02-007-MAH-TS9-1-ELE-FIR-0215	Bonding Connection of 120 mm² & 70 mm² Bare Copper Conductors to Grounding Rods through Clamps for Grounding and Lightning Protection	m	Package-03	8.00	90%	80%	5.760	IPC#6
					Accumulative QTY			22.320	
					10% Retention QTY			0.000	
					Total Certified Accumulative QTY			14.400	
					Previous QTY			14.400	
					Current QTY			0.000	
					BOQ Quantity			16.000	
					90% Avalible Qty			14.400	
					Remaining avalible Qty			0.000	
10.13	Supply, install and commission of steel portable cabins sandwich insulated type , size 12*4.5 m made up of approved quality steel sections/ frame, consisting of two room, service kitchen and toilet equipped with electromechanical works, insulation, finishes and ready to use as a guard and control room with HVAC with connecting to the utilities network, including all required civil works and paints and all other accessories, and WPC facade to complete all as per drawing, specification, manufacture instructions and client approval.				المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة				
31-Oct-26		Supply, install and commission of steel portable cabins sandwich insulated type , size 12*4.5 m made up of approved quality steel sections/ frame, consisting of two room, service kitchen and toilet	m	Package-03	3.00	90%	100%	2.700	IPC#6
					Accumulative QTY			2.700	
					10% Retention QTY			0.000	
					Total Certified Accumulative QTY			2.700	

Data Sensitivity - Public

المستخلص رقم (06) من الفتره 01.10.2026 م حتى 31.10.2026 م

BOQ Item	Approved FIR No.	Activity	Unit	Location	FIR QTY	Pay Percentage %	Breakdown Percentage %	Net Quantity	INVOICE NO.
					Previous QTY			0.000	
					Current QTY			2.700	
					BOQ Quantity			3.000	
					90% Avalible Qty			2.700	
					Remaining avalible Qty			0.000	
10.14	Supply, install and commission of steel portable cabins insulated type, size 12*4.5 m made up of approved quality steel sections/ frame, consisting of one meeting room equipped with electromechanical works, insulation, finishes and ready to use as a guard and control room with HVAC with connecting to the utilities network, including all required civil works and paints and all other accessories, and WPC faceade to complete all as per drawing, specification, manufacture instructions and client approval.								
31-Oct-26		Supply, install and commission of steel portable cabins insulated type, size 12*4.5 m made up of approved quality steel sections	m	Package-03	1.00	90%	100%	0.900	IPC#6
					Accumulative QTY			0.900	
					10% Retention QTY			0.000	
					Total Certified Accumulative QTY			0.900	
					Previous QTY			0.000	
					Current QTY			0.900	
					BOQ Quantity			1.000	
					90% Avalible Qty			0.900	
					Remaining avalible Qty			0.000	

المقاول / شركة مفرح مرزوق الحربي وشركاه المحدودة