Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Budgeted Labor Units	Planned Value Labor Units	Earned Value Labor Units
20 READY BUILT FACTORIES 900 m2 IN HAIL		114	09-Apr-26	01-Dec-26	05-Apr-26 A	01-Nov-26	2,272,105.27	1,146,404.80	1,625,400.71	7552	5152	4244
PROJECT MILESTONES		11	09-Apr-26	26-Nov-26	19-Oct-26	31-Oct-26	0.00	0.00	0.00	0	0	0
CONTRACTUAL MILESTONES		11	09-Apr-26	09-Nov-26	19-Oct-26	31-Oct-26	0.00	0.00	0.00	0	0	0
HAL-PMS-MMS-0060	Completion of Engineering and Materials	0		09-Apr-26		19-Oct-26	0.00	0.00	0.00	0	0	0
HAL-PMS-MMS-0110	Competion of Testing and Commissioning	0		25-Oct-26		21-Oct-26	0.00	0.00	0.00	0	0	0
HAL-PMS-MMS-0090	Completion of Construction	0		09-Nov-26		31-Oct-26	0.00	0.00	0.00	0	0	0
DISCIPLINE MILESTONES		11	14-Jul-26	26-Nov-26	19-Oct-26	31-Oct-26	0.00	0.00	0.00	0	0	0
900 SQM FACTORIES		11	14-Jul-26	26-Nov-26	19-Oct-26	31-Oct-26	0.00	0.00	0.00	0	0	0
HAL-PMS-DMS-2310	Completion of Civil works	0		14-Jul-26		19-Oct-26	0.00	0.00	0.00	0	0	0
HAL-PMS-DMS-2330	Completion of Mechanical works	0		01-Oct-26		24-Oct-26	0.00	0.00	0.00	0	0	0
HAL-PMS-DMS-2320	Completion of Electrical works	0		26-Nov-26		27-Oct-26	0.00	0.00	0.00	0	0	0
HAL-PMS-DMS-2340	Completion of Architectural works	0		04-Oct-26		27-Oct-26	0.00	0.00	0.00	0	0	0
HAL-PMS-DMS-2370	Construction Finish	0		09-Nov-26		31-Oct-26	0.00	0.00	0.00	0	0	0
SITE INFRASTRUCTURE		11	11-Oct-26	09-Nov-26	19-Oct-26	31-Oct-26	0.00	0.00	0.00	0	0	0
HAL-PMS-DMS-2460	Completion of Environmentall works	0		11-Oct-26		19-Oct-26	0.00	0.00	0.00	0	0	0
HAL-PMS-DMS-2450	Completion of External works	0		09-Nov-26		31-Oct-26	0.00	0.00	0.00	0	0	0
CONSTRUCTION (60%)		114	30-Jul-26	09-Nov-26	05-Apr-26 A	01-Nov-26	1,506,092.77	956,317.30	935,989.46	4112	3332	1666
RBF 900 SQM FACTORIES		114	30-Jul-26	31-Oct-26	05-Apr-26 A	27-Oct-26	538,128.30	488,268.52	321,123.40	2464	2286	1132
BLOCK B		83	30-Jul-26	28-Oct-26	25-Apr-26 A	22-Oct-26	99,075.91	82,073.50	59,037.60	480	416	222
ARCHITECTURAL		9	30-Jul-26	27-Aug-26	25-Aug-26 A	22-Oct-26	53,998.07	53,998.07	23,984.50	320	320	101
WALL FINISHES		7	30-Jul-26	08-Aug-26	25-Aug-26 A	19-Oct-26	26,649.45	26,649.45	23,984.50	112	112	101
HAL-C-B-A-680	Paint to Plaster (Primer, Putty & First Coat)	7	30-Jul-26	08-Aug-26	25-Aug-26 A	19-Oct-26	26,649.45	26,649.45	23,984.50	112	112	101
METAL WORKS		4	04-Aug-26	09-Aug-26	19-Oct-26	22-Oct-26	7,497.92	7,497.92	0.00	128	128	0
HAL-C-B-A-840	Steel railing works	4	04-Aug-26	09-Aug-26	19-Oct-26	22-Oct-26	7,497.92	7,497.92	0.00	128	128	0
SPECIALTIES		3	23-Aug-26	27-Aug-26	19-Oct-26	21-Oct-26	19,850.70	19,850.70	0.00	80	80	0
HAL-C-B-A-790	Furniture Installation	1	26-Aug-26	27-Aug-26	19-Oct-26	19-Oct-26	10,561.24	10,561.24	0.00	32	32	0
HAL-C-B-A-1000	Identification sign; ID01 & ID02	3	23-Aug-26	26-Aug-26	19-Oct-26	21-Oct-26	9,289.46	9,289.46	0.00	48	48	0
ELECTRICAL		83	28-Sep-26	28-Oct-26	25-Apr-26 A	21-Oct-26	45,077.85	28,075.43	35,053.09	160	96	122
FIRST STAGE		4	24-Oct-26	28-Oct-26	25-Apr-26 A	19-Oct-26	17,002.41	0.00	16,152.29	64	0	61
HAL-C-B-E-343	Installation of Earthing and Grounding	4	24-Oct-26	28-Oct-26	25-Apr-26 A	19-Oct-26	17,002.41	0.00	16,152.29	64	0	61
SECOND STAGE		25	28-Sep-26	05-Oct-26	17-Jun-26 A	21-Oct-26	28,075.43	28,075.43	18,900.80	96	96	61
HAL-C-B-E-503	Installation of Access Control System	4	28-Sep-26	03-Oct-26	17-Jun-26 A	20-Oct-26	24,315.41	24,315.41	17,020.79	64	64	45
HAL-C-B-E-513	Monitor Modules for Fire Alarm	2	03-Oct-26	05-Oct-26	24-Sep-26 A	21-Oct-26	3,760.02	3,760.02	1,880.01	32	32	16
BLOCK C		54	06-Aug-26	31-Oct-26	17-Jun-26 A	27-Oct-26	82,073.50	53,998.07	42,885.30	416	320	162
ARCHITECTURAL		45	06-Aug-26	03-Sep-26	22-Jul-26 A	27-Oct-26	53,998.07	53,998.07	23,984.50	320	320	101
WALL FINISHES		7	06-Aug-26	15-Aug-26	22-Jul-26 A	19-Oct-26	26,649.45	26,649.45	23,984.50	112	112	101
HAL-C-C-A-1500	Paint to Plaster (Primer, Putty & First Coat)	7	06-Aug-26	15-Aug-26	22-Jul-26 A	19-Oct-26	26,649.45	26,649.45	23,984.50	112	112	101
METAL WORKS		4	11-Aug-26	16-Aug-26	19-Oct-26	22-Oct-26	7,497.92	7,497.92	0.00	128	128	0
HAL-C-C-A-1660	Steel railing works	4	11-Aug-26	16-Aug-26	19-Oct-26	22-Oct-26	7,497.92	7,497.92	0.00	128	128	0
SPECIALTIES		4	30-Aug-26	03-Sep-26	24-Oct-26	27-Oct-26	19,850.70	19,850.70	0.00	80	80	0
HAL-C-C-A-1820	Identification sign; ID01 & ID02	3	30-Aug-26	02-Sep-26	24-Oct-26	26-Oct-26	9,289.46	9,289.46	0.00	48	48	0
HAL-C-C-A-1610	Furniture Installation	1	02-Sep-26	03-Sep-26	27-Oct-26	27-Oct-26	10,561.24	10,561.24	0.00	32	32	0
ELECTRICAL		26	24-Oct-26	31-Oct-26	17-Jun-26 A	19-Oct-26	28,075.43	0.00	18,900.80	96	0	61
SECOND STAGE		26	24-Oct-26	31-Oct-26	17-Jun-26 A	19-Oct-26	28,075.43	0.00	18,900.80	96	0	61
HAL-C-C-E-963	Installation of Access Control System	2	24-Oct-26	28-Oct-26	17-Jun-26 A	19-Oct-26	24,315.41	0.00	17,020.79	64	0	45
HAL-C-C-E-973	Monitor Modules for Fire Alarm	2	28-Oct-26	31-Oct-26	22-Sep-26 A	19-Oct-26	3,760.02	0.00	1,880.01	32	0	16
BLOCK A		89	25-Aug-26	15-Oct-26	17-Jun-26 A	26-Oct-26	158,827.06	158,827.06	105,988.39	560	560	282
ARCHITECTURAL		21	25-Aug-26	26-Sep-26	15-Sep-26 A	26-Oct-26	53,998.07	53,998.07	23,984.50	320	320	101
WALL FINISHES		7	25-Aug-26	02-Sep-26	15-Sep-26 A	19-Oct-26	26,649.45	26,649.45	23,984.50	112	112	101
HAL-C-A-A-1090	Paint to Plaster (Primer, Putty & First Coat)	7	25-Aug-26	02-Sep-26	15-Sep-26 A	19-Oct-26	26,649.45	26,649.45	23,984.50	112	112	101
METAL WORKS		4	30-Aug-26	03-Sep-26	19-Oct-26	22-Oct-26	7,497.92	7,497.92	0.00	128	128	0

Date	Revision	Checked	Approved
19-Oct-26	Weekly Report #41		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Budgeted Labor Units	Planned Value Labor Units	Earned Value Labor Units
HAL-C-A-A-1250	Steel railing works	4	30-Aug-26	03-Sep-26	19-Oct-26	22-Oct-26	7,497.92	7,497.92	0.00	128	128	0
SPECIALTIES		3	20-Sep-26	26-Sep-26	24-Oct-26	26-Oct-26	19,850.70	19,850.70	0.00	80	80	0
HAL-C-A-A-1200	Furniture Installation	1	24-Sep-26	26-Sep-26	24-Oct-26	24-Oct-26	10,561.24	10,561.24	0.00	32	32	0
HAL-C-A-A-1410	Identification sign; ID01 & ID02	3	20-Sep-26	24-Sep-26	24-Oct-26	26-Oct-26	9,289.46	9,289.46	0.00	48	48	0
ELECTRICAL		87	24-Sep-26	15-Oct-26	17-Jun-26A	20-Oct-26	104,828.99	104,828.99	82,003.89	240	240	181
FIRST STAGE		4	11-Oct-26	15-Oct-26	17-Jun-26A	20-Oct-26	17,002.41	17,002.41	15,302.17	64	64	58
HAL-C-A-E-573	Installation of Earthing and Grounding	4	11-Oct-26	15-Oct-26	17-Jun-26A	20-Oct-26	17,002.41	17,002.41	15,302.17	64	64	58
SECOND STAGE		40	24-Sep-26	08-Oct-26	22-Aug-26A	20-Oct-26	87,826.58	87,826.58	66,701.71	176	176	123
HAL-C-A-E-733	Installation of Access Control System	2	24-Sep-26	30-Sep-26	22-Aug-26A	20-Oct-26	24,315.41	24,315.41	17,020.79	80	80	56
HAL-C-A-E-613	Installation of Lighting fixtures	2	04-Oct-26	08-Oct-26	22-Sep-26A	20-Oct-26	59,751.14	59,751.14	47,800.91	64	64	51
HAL-C-A-E-743	Monitor Modules for Fire Alarm	2	30-Sep-26	03-Oct-26	24-Sep-26A	20-Oct-26	3,760.02	3,760.02	1,880.01	32	32	16
BLOCK D		61	06-Sep-26	20-Oct-26	16-Apr-26A	26-Oct-26	99,075.91	94,293.98	59,037.60	496	478	234
ARCHITECTURAL		26	06-Sep-26	07-Oct-26	27-Jul-26A	26-Oct-26	53,998.07	53,998.07	23,984.50	320	320	101
WALL FINISHES		7	06-Sep-26	14-Sep-26	27-Jul-26A	19-Oct-26	26,649.45	26,649.45	23,984.50	112	112	101
HAL-C-D-A-1090	Paint to Plaster (Primer, Putty & First Coat)	7	06-Sep-26	14-Sep-26	27-Jul-26A	19-Oct-26	26,649.45	26,649.45	23,984.50	112	112	101
METAL WORKS		4	10-Sep-26	15-Sep-26	19-Oct-26	22-Oct-26	7,497.92	7,497.92	0.00	128	128	0
HAL-C-D-A-1250	Steel railing works	4	10-Sep-26	15-Sep-26	19-Oct-26	22-Oct-26	7,497.92	7,497.92	0.00	128	128	0
SPECIALTIES		3	03-Oct-26	07-Oct-26	24-Oct-26	26-Oct-26	19,850.70	19,850.70	0.00	80	80	0
HAL-C-D-A-1200	Furniture Installation	1	06-Oct-26	07-Oct-26	24-Oct-26	24-Oct-26	10,561.24	10,561.24	0.00	32	32	0
HAL-C-D-A-1410	Identification sign; ID01 & ID02	3	03-Oct-26	06-Oct-26	24-Oct-26	26-Oct-26	9,289.46	9,289.46	0.00	48	48	0
ELECTRICAL		43	06-Oct-26	20-Oct-26	16-Apr-26A	20-Oct-26	45,077.85	40,295.92	35,053.09	176	158	133
FIRST STAGE		4	15-Oct-26	20-Oct-26	16-Apr-26A	19-Oct-26	17,002.41	12,220.49	16,152.29	64	46	61
HAL-C-D-E-573	Installation of Earthing and Grounding	4	15-Oct-26	20-Oct-26	16-Apr-26A	19-Oct-26	17,002.41	12,220.49	16,152.29	64	46	61
SECOND STAGE		43	06-Oct-26	14-Oct-26	17-Jun-26A	20-Oct-26	28,075.43	28,075.43	18,900.80	112	112	72
HAL-C-D-E-733	Installation of Access Control System	2	06-Oct-26	12-Oct-26	17-Jun-26A	20-Oct-26	24,315.41	24,315.41	17,020.79	80	80	56
HAL-C-D-E-743	Monitor Modules for Fire Alarm	2	12-Oct-26	14-Oct-26	24-Sep-26A	20-Oct-26	3,760.02	3,760.02	1,880.01	32	32	16
BLOCK E		19	17-Aug-26	01-Oct-26	05-Apr-26A	27-Oct-26	99,075.91	99,075.91	54,174.51	512	512	233
ARCHITECTURAL		14	02-Sep-26	01-Oct-26	12-Aug-26A	27-Oct-26	53,998.07	53,998.07	23,984.50	320	320	101
WALL FINISHES		7	02-Sep-26	10-Sep-26	12-Aug-26A	24-Oct-26	26,649.45	26,649.45	23,984.50	112	112	101
HAL-C-E-A-230	Paint to Plaster (Primer, Putty & First Coat)	7	02-Sep-26	10-Sep-26	12-Aug-26A	24-Oct-26	26,649.45	26,649.45	23,984.50	112	112	101
METAL WORKS		4	07-Sep-26	12-Sep-26	19-Oct-26	22-Oct-26	7,497.92	7,497.92	0.00	128	128	0
HAL-C-E-A-291	Steel railing works	4	07-Sep-26	12-Sep-26	19-Oct-26	22-Oct-26	7,497.92	7,497.92	0.00	128	128	0
SPECIALTIES		4	27-Sep-26	01-Oct-26	24-Oct-26	27-Oct-26	19,850.70	19,850.70	0.00	80	80	0
HAL-C-E-A-570	Identification sign; ID01 & ID02	3	27-Sep-26	30-Sep-26	24-Oct-26	26-Oct-26	9,289.46	9,289.46	0.00	48	48	0
HAL-C-E-A-340	Furniture Installation	1	30-Sep-26	01-Oct-26	27-Oct-26	27-Oct-26	10,561.24	10,561.24	0.00	32	32	0
ELECTRICAL		15	17-Aug-26	29-Aug-26	05-Apr-26A	22-Oct-26	45,077.85	45,077.85	30,190.01	192	192	132
FIRST STAGE		5	23-Aug-26	29-Aug-26	05-Apr-26A	19-Oct-26	17,002.41	17,002.41	16,152.29	80	80	76
HAL-C-E-E-113	Installation of Earthing and Grounding	5	23-Aug-26	29-Aug-26	05-Apr-26A	19-Oct-26	17,002.41	17,002.41	16,152.29	80	80	76
SECOND STAGE		5	17-Aug-26	25-Aug-26	17-Jun-26A	22-Oct-26	28,075.43	28,075.43	14,037.72	112	112	56
HAL-C-E-E-273	Installation of Access Control System	5	17-Aug-26	23-Aug-26	17-Jun-26A	21-Oct-26	24,315.41	24,315.41	12,157.71	80	80	40
HAL-C-E-E-283	Monitor Modules for Fire Alarm	2	23-Aug-26	25-Aug-26	24-Sep-26A	22-Oct-26	3,760.02	3,760.02	1,880.01	32	32	16
SITE INFRASTRUCTURE		45	05-Sep-26	09-Nov-26	25-Jul-26A	01-Nov-26	967,964.47	468,048.79	614,866.07	1648	1046	534
EXTERNAL WORKS		45	05-Sep-26	21-Oct-26	25-Jul-26A	01-Nov-26	123,097.03	120,936.06	23,655.38	688	552	72
ELECTRICAL		5	29-Sep-26	05-Oct-26	25-Jul-26A	21-Oct-26	1,219.55	1,219.55	609.77	80	80	40
HAL-C-EX-E-186	Installation of Earthing and Grounding	5	29-Sep-26	05-Oct-26	25-Jul-26A	21-Oct-26	1,219.55	1,219.55	609.77	80	80	40
EXTERNAL ELECTRICAL WORKS		10	05-Sep-26	16-Sep-26	10-Sep-26A	27-Oct-26	115,228.03	115,228.03	23,045.61	160	160	32
HAL-C-EX-E-470	Installation of Earthing and Grounding	5	05-Sep-26	10-Sep-26	10-Sep-26A	22-Oct-26	9,726.29	9,726.29	1,945.26	80	80	16
HAL-C-EX-E-480	Installation of Street Lighting Feeder pillars & KWH meter	5	10-Sep-26	16-Sep-26	10-Sep-26A	27-Oct-26	105,501.74	105,501.74	21,100.35	80	80	16
FENCES AND GATES		12	03-Oct-26	21-Oct-26	19-Oct-26	01-Nov-26	6,649.45	4,488.48	0.00	448	312	0
HAL-C-EX-S-1334	Installation of base plate	5	03-Oct-26	08-Oct-26	19-Oct-26	24-Oct-26	920.96	920.96	0.00	80	80	0
HAL-C-EX-S-1294	Installation of steel fence	2	17-Oct-26	19-Oct-26	25-Oct-26	26-Oct-26	1,841.30	1,726.22	0.00	128	120	0
HAL-C-EX-S-1324	Installation of steel members	7	08-Oct-26	17-Oct-26	25-Oct-26	01-Nov-26	1,841.30	1,841.30	0.00	112	112	0

Date	Revision	Checked	Approved
19-Oct-26	Weekly Report #41		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Budgeted Labor Units	Planned Value Labor Units	Earned Value Labor Units
HAL-C-EX-S-1384	Installation of steel gates	2	19-Oct-26	21-Oct-26	27-Oct-26	28-Oct-26	2,045.89	0.00	0.00	128	0	0
ROAD WORKS		28	12-Sep-26	09-Nov-26	19-Sep-26 A	31-Oct-26	797,349.78	347,112.73	591,210.69	768	494	462
HAL-C-EX-R-1460	Curb Stones	7	12-Sep-26	29-Sep-26	19-Sep-26 A	19-Oct-26	131,462.47	131,462.47	128,841.05	224	224	220
HAL-C-EX-R-1480	Interlock Tiles	7	29-Sep-26	15-Oct-26	24-Sep-26 A	21-Oct-26	195,148.13	195,148.13	117,088.88	224	224	134
HAL-C-EX-R-1500	Road Signs	5	20-Oct-26	26-Oct-26	24-Sep-26 A	26-Oct-26	50,046.98	0.00	25,023.49	80	0	40
HAL-C-EX-R-1410	Asphalt Concrete Base Course Layer	2	27-Oct-26	29-Oct-26	11-Oct-26 A	31-Oct-26 A	313,832.68	0.00	313,832.68	64	0	64
HAL-C-EX-R-1470	Tack Coat	1	29-Oct-26	31-Oct-26	17-Oct-26 A	27-Oct-26	25,698.39	0.00	6,424.60	16	0	4
HAL-C-EX-R-890	Supply and install geotextile sheet	2	15-Oct-26	18-Oct-26	19-Oct-26	20-Oct-26	12,773.01	12,773.01	0.00	32	32	0
HAL-C-EX-R-1490	Gravel Bedding	2	18-Oct-26	20-Oct-26	21-Oct-26	22-Oct-26	17,666.57	7,729.12	0.00	32	14	0
HAL-C-EX-R-1430	Retroreflective Thermoplastic White Traffic lines	2	02-Nov-26	04-Nov-26	28-Oct-26	31-Oct-26	36,190.19	0.00	0.00	32	0	0
HAL-C-EX-R-1440	Installation of Concrete wheel bumper	2	04-Nov-26	09-Nov-26	28-Oct-26	31-Oct-26	14,531.37	0.00	0.00	64	0	0
LANDSCAPING		6	20-Oct-26	03-Nov-26	21-Oct-26	27-Oct-26	47,517.66	0.00	0.00	192	0	0
HAL-C-EX-R-1510	Planting of trees	3	20-Oct-26	26-Oct-26	21-Oct-26	24-Oct-26	22,117.76	0.00	0.00	80	0	0
HAL-C-EX-R-1520	Planting of shrubs	3	26-Oct-26	03-Nov-26	25-Oct-26	27-Oct-26	25,399.90	0.00	0.00	112	0	0
TESTING AND COMMISSIONING (10%)		33	18-Aug-26	29-Nov-26	08-Sep-26 A	25-Oct-26	766,012.50	190,087.50	689,411.25	2864	1820	2578
TESTING AND COMMISSIONING 900 Sq.m-2		26	08-Sep-26	29-Nov-26	08-Sep-26 A	25-Oct-26	626,452.65	143,168.40	563,807.39	1408	830	1267
MECHANICAL		21	08-Sep-26	11-Oct-26	08-Sep-26 A	24-Oct-26	105,035.40	105,035.40	94,531.86	672	672	605
HAL-C-TC-M-3376	Testing and Commissioning of Fire Fighting Pipes	7	22-Sep-26	01-Oct-26	08-Sep-26 A	24-Oct-26	54,639.90	54,639.90	49,175.91	112	112	101
HAL-C-TC-M-3416	Testing and Commissioning of Electric Water Heater	7	08-Sep-26	16-Sep-26	15-Sep-26 A	19-Oct-26	1,440.00	1,440.00	1,296.00	112	112	101
HAL-C-TC-M3446	Testing and Commissioning of Exhaust Fan	7	16-Sep-26	26-Sep-26	15-Sep-26 A	24-Oct-26	8,437.50	8,437.50	7,593.75	112	112	101
HAL-C-TC-M-3456	Testing and Commissioning of Wall propeller type exhaust fan	7	21-Sep-26	30-Sep-26	15-Sep-26 A	24-Oct-26	15,750.00	15,750.00	14,175.00	112	112	101
HAL-C-TC-M-3386	Testing and Commissioning of Fire Hose Cabinet	3	03-Oct-26	11-Oct-26	24-Sep-26 A	24-Oct-26	10,080.00	10,080.00	9,072.00	112	112	101
HAL-C-TC-M-3426	Testing and Commissioning of Sanitary Fixtures	7	16-Sep-26	26-Sep-26	24-Sep-26 A	19-Oct-26	14,688.00	14,688.00	13,219.20	112	112	101
ELECTRICAL		13	19-Sep-26	29-Nov-26	15-Sep-26 A	25-Oct-26	521,417.25	38,133.00	469,275.53	736	158	662
HAL-C-TC-E-3556	Testing and Commissioning of Solar power plant	1	26-Nov-26	29-Nov-26	15-Sep-26 A	19-Oct-26	198,000.00	0.00	178,200.00	32	0	29
HAL-C-TC-E-3476	Testing and Commissioning of Lighting Fixtures	1	20-Oct-26	21-Oct-26	01-Oct-26 A	19-Oct-26	64,836.00	0.00	58,352.40	16	0	14
HAL-C-TC-E-3446	Testing and Commissioning of LV cables	1	28-Oct-26	31-Oct-26	08-Oct-26 A	19-Oct-26	28,530.00	0.00	25,677.00	32	0	29
HAL-C-TC-E-3456	Testing and Commissioning of Main Distribution Board	2	18-Oct-26	26-Oct-26	08-Oct-26 A	25-Oct-26	23,040.00	2,880.00	20,736.00	112	14	101
HAL-C-TC-E-3466	Testing and Commissioning of Disconnect Switches	1	19-Oct-26	27-Oct-26	08-Oct-26 A	24-Oct-26	23,337.00	0.00	21,003.30	112	0	101
HAL-C-TC-E-3486	Testing and Commissioning of Grounding	1	02-Nov-26	04-Nov-26	08-Oct-26 A	19-Oct-26	15,374.25	0.00	13,836.83	32	0	29
HAL-C-TC-E-3496	Testing and Commissioning of Fire Alarm System	2	01-Oct-26	04-Oct-26	08-Oct-26 A	19-Oct-26	16,497.00	16,497.00	14,847.30	32	32	29
HAL-C-TC-E-3506	Testing and Commissioning of Wiring Devices	4	19-Sep-26	28-Sep-26	08-Oct-26 A	24-Oct-26	18,756.00	18,756.00	16,880.40	112	112	101
HAL-C-TC-E-3516	Testing and Commissioning of LP panel board	1	26-Oct-26	28-Oct-26	08-Oct-26 A	24-Oct-26	13,680.00	0.00	12,312.00	32	0	29
HAL-C-TC-E-3526	Testing and Commissioning of PP-AC panel	1	21-Oct-26	27-Oct-26	08-Oct-26 A	19-Oct-26	16,470.00	0.00	14,823.00	80	0	72
HAL-C-TC-E-3536	Testing and Commissioning of Telephone and data system	1	24-Oct-26	29-Oct-26	08-Oct-26 A	19-Oct-26	21,069.00	0.00	18,962.10	80	0	72
HAL-C-TC-E-3546	Testing and Commissioning of Access Control System	2	28-Oct-26	31-Oct-26	08-Oct-26 A	19-Oct-26	21,987.00	0.00	19,788.30	32	0	29
HAL-C-TC-E-3566	Testing and Commissioning of CCTV System	1	29-Oct-26	01-Nov-26	08-Oct-26 A	19-Oct-26	59,841.00	0.00	53,856.90	32	0	29
TESTING AND COMMISSIONING SITE INFRASTRUCTURE		25	18-Aug-26	14-Nov-26	15-Sep-26 A	24-Oct-26	139,559.85	46,919.10	125,603.87	1456	990	1310
PUMP ROOM SHED		18	27-Sep-26	14-Nov-26	15-Sep-26 A	21-Oct-26	92,513.70	7,672.95	83,262.33	672	336	605
HAL-C-TC-M-3576	Testing & Commissioning of Fire Fighting pump	2	31-Oct-26	05-Nov-26	15-Sep-26 A	19-Oct-26	54,000.00	0.00	48,600.00	160	0	144
HAL-C-TC-M-3586	Testing & Commissioning of Booster pump	2	27-Sep-26	05-Oct-26	15-Sep-26 A	19-Oct-26	6,300.00	6,300.00	5,670.00	224	224	202
HAL-C-TC-E-3621	Testing and Commissioning of LV cables	2	08-Nov-26	14-Nov-26	12-Oct-26 A	19-Oct-26	412.65	0.00	371.39	80	0	72
HAL-C-TC-E-3616	Testing and Commissioning of Panel Board	1	02-Nov-26	04-Nov-26	12-Oct-26 A	19-Oct-26	936.00	0.00	842.40	32	0	29
HAL-C-TC-E-3626	Testing and Commissioning of Lighting Fixtures	2	14-Oct-26	17-Oct-26	12-Oct-26 A	21-Oct-26	1,152.45	1,152.45	1,037.21	32	32	29
HAL-C-TC-E-3636	Testing and Commissioning of Grounding	5	05-Oct-26	11-Oct-26	12-Oct-26 A	21-Oct-26	220.50	220.50	198.45	80	80	72
HAL-C-TC-E-3646	Testing and Commissioning of Wiring devices	2	08-Nov-26	10-Nov-26	12-Oct-26 A	19-Oct-26	692.10	0.00	622.89	32	0	29
HAL-C-TC-E-3656	Testing and Commissioning of Programmable Logic Controlle	2	22-Oct-26	25-Oct-26	12-Oct-26 A	21-Oct-26	28,800.00	0.00	25,920.00	32	0	29
EXTERNAL		11	19-Aug-26	19-Sep-26	15-Oct-26 A	24-Oct-26	32,088.15	32,088.15	28,879.34	464	464	418
HAL-C-TC-EX-E-3626	Testing and Commissioning of LV cables	7	27-Aug-26	05-Sep-26	15-Oct-26 A	19-Oct-26	8,883.00	8,883.00	7,994.70	112	112	101
HAL-C-TC-EX-E-3646	Testing and Commissioning of Street Lighting pole	7	19-Aug-26	06-Sep-26	15-Oct-26 A	19-Oct-26	21,446.10	21,446.10	19,301.49	240	240	216

Date	Revision	Checked	Approved
19-Oct-26	Weekly Report #41		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Budgeted Labor Units	Planned Value Labor Units	Earned Value Labor Units
HAL-C-TC-EX-E-3656	Testing and Commissioning of Grounding	7	10-Sep-26	19-Sep-26	20-Oct-26 A	24-Oct-26	1,759.05	1,759.05	1,583.15	112	112	101
ENVIRONMENTAL		5	18-Aug-26	28-Oct-26	15-Sep-26 A	19-Oct-26	14,958.00	7,158.00	13,462.20	320	190	288
HAL-C-TC-E-3666	Testing and Commissioning of Main program system & contro	5	11-Oct-26	28-Oct-26	15-Sep-26 A	19-Oct-26	14,400.00	6,600.00	12,960.00	240	110	216
HAL-C-TC-ENV-SW-70	Testing & Commissioning of Irrigaiton System	5	18-Aug-26	24-Aug-26	15-Sep-26 A	19-Oct-26	558.00	558.00	502.20	80	80	72
PREOJECT CLOSEOUT		12	20-Oct-26	01-Dec-26	19-Oct-26	01-Nov-26	0.00	0.00	0.00	576	0	0
ENGINEERING		3	20-Oct-26	27-Oct-26	19-Oct-26	21-Oct-26	0.00	0.00	0.00	240	0	0
AS BUILT DRAWINGS		2	20-Oct-26	25-Oct-26	19-Oct-26	20-Oct-26	0.00	0.00	0.00	160	0	0
CIVIL DRAWINGS		1	20-Oct-26	22-Oct-26	19-Oct-26	19-Oct-26	0.00	0.00	0.00	32	0	0
PREPARATION AND SUBMITTALS		1	20-Oct-26	22-Oct-26	19-Oct-26	19-Oct-26	0.00	0.00	0.00	32	0	0
HAL-AB-1010	Civil drawings	1	20-Oct-26	22-Oct-26	19-Oct-26	19-Oct-26	0.00	0.00	0.00	32	0	0
REVIEW AND APPROVALS		1	20-Oct-26	22-Oct-26	19-Oct-26	19-Oct-26	0.00	0.00	0.00	0	0	0
HAL-AB-1053	Civil drawings	1	20-Oct-26	22-Oct-26	19-Oct-26	19-Oct-26	0.00	0.00	0.00	0	0	0
ARCHITECTURAL DRAWINGS		1	20-Oct-26	25-Oct-26	19-Oct-26	19-Oct-26	0.00	0.00	0.00	32	0	0
PREPARATION AND SUBMITTALS		1	20-Oct-26	22-Oct-26	19-Oct-26	19-Oct-26	0.00	0.00	0.00	32	0	0
HAL-AB-1011	Architectural drawings	1	20-Oct-26	22-Oct-26	19-Oct-26	19-Oct-26	0.00	0.00	0.00	32	0	0
REVIEW AND APPROVALS		1	22-Oct-26	25-Oct-26	19-Oct-26	19-Oct-26	0.00	0.00	0.00	0	0	0
HAL-AB-1023	Architectural drawings	1	22-Oct-26	25-Oct-26	19-Oct-26	19-Oct-26	0.00	0.00	0.00	0	0	0
MECHANICAL DRAWINGS		1	20-Oct-26	25-Oct-26	19-Oct-26	19-Oct-26	0.00	0.00	0.00	32	0	0
PREPARATION AND SUBMITTALS		1	20-Oct-26	22-Oct-26	19-Oct-26	19-Oct-26	0.00	0.00	0.00	32	0	0
HAL-AB-1013	Mechanical drawings	1	20-Oct-26	22-Oct-26	19-Oct-26	19-Oct-26	0.00	0.00	0.00	32	0	0
REVIEW AND APPROVALS		1	22-Oct-26	25-Oct-26	19-Oct-26	19-Oct-26	0.00	0.00	0.00	0	0	0
HAL-AB-1033	Mechanical drawings	1	22-Oct-26	25-Oct-26	19-Oct-26	19-Oct-26	0.00	0.00	0.00	0	0	0
ELECTRICAL DRAWINGS		1	20-Oct-26	25-Oct-26	19-Oct-26	19-Oct-26	0.00	0.00	0.00	32	0	0
PREPARATION AND SUBMITTALS		1	20-Oct-26	22-Oct-26	19-Oct-26	19-Oct-26	0.00	0.00	0.00	32	0	0
HAL-AB-1012	Electrical drawings	1	20-Oct-26	22-Oct-26	19-Oct-26	19-Oct-26	0.00	0.00	0.00	32	0	0
REVIEW AND APPROVALS		1	22-Oct-26	25-Oct-26	19-Oct-26	19-Oct-26	0.00	0.00	0.00	0	0	0
HAL-AB-1043	Electrical drawings	1	22-Oct-26	25-Oct-26	19-Oct-26	19-Oct-26	0.00	0.00	0.00	0	0	0
EXTERNAL WORKS DRAWINGS		2	20-Oct-26	25-Oct-26	19-Oct-26	20-Oct-26	0.00	0.00	0.00	32	0	0
PREPARATION AND SUBMITTALS		1	20-Oct-26	22-Oct-26	19-Oct-26	19-Oct-26	0.00	0.00	0.00	32	0	0
HAL-AB-1054	External works drawings	1	20-Oct-26	22-Oct-26	19-Oct-26	19-Oct-26	0.00	0.00	0.00	32	0	0
REVIEW AND APPROVALS		1	22-Oct-26	25-Oct-26	20-Oct-26	20-Oct-26	0.00	0.00	0.00	0	0	0
HAL-AB-1055	External works drawings	1	22-Oct-26	25-Oct-26	20-Oct-26	20-Oct-26	0.00	0.00	0.00	0	0	0
WARRANTIES AND GUARANTEES		2	22-Oct-26	27-Oct-26	20-Oct-26	21-Oct-26	0.00	0.00	0.00	80	0	0
SYSTEM		2	22-Oct-26	27-Oct-26	20-Oct-26	21-Oct-26	0.00	0.00	0.00	80	0	0
PREPARATION AND SUBMITTALS		1	22-Oct-26	25-Oct-26	20-Oct-26	20-Oct-26	0.00	0.00	0.00	64	0	0
HAL-WG-1010	Warraties and Guarantees For Mechanical Equipments	1	22-Oct-26	25-Oct-26	20-Oct-26	20-Oct-26	0.00	0.00	0.00	32	0	0
HAL-WG-1011	Warraties and Guarantees For Electrical Systems	1	22-Oct-26	25-Oct-26	20-Oct-26	20-Oct-26	0.00	0.00	0.00	32	0	0
REVIEW AND APPROVAL		1	25-Oct-26	27-Oct-26	21-Oct-26	21-Oct-26	0.00	0.00	0.00	16	0	0
HAL-WG-1012	Warraties and Guarantees For Mechanical Equipments	1	25-Oct-26	27-Oct-26	21-Oct-26	21-Oct-26	0.00	0.00	0.00	16	0	0
HAL-WG-1013	Warraties and Guarantees For Electrical Systems	1	25-Oct-26	27-Oct-26	21-Oct-26	21-Oct-26	0.00	0.00	0.00	0	0	0
TRAINING AND MANUALS		5	27-Oct-26	08-Nov-26	22-Oct-26	27-Oct-26	0.00	0.00	0.00	224	0	0
TRAINING		3	27-Oct-26	03-Nov-26	22-Oct-26	25-Oct-26	0.00	0.00	0.00	128	0	0
SYSTEM		3	27-Oct-26	03-Nov-26	22-Oct-26	25-Oct-26	0.00	0.00	0.00	128	0	0
PREPARATION AND SUBMITTALS		1	27-Oct-26	29-Oct-26	22-Oct-26	22-Oct-26	0.00	0.00	0.00	64	0	0
HAL-WG-1014	The Proposed Coursework For Mechanical Equipment	1	27-Oct-26	29-Oct-26	22-Oct-26	22-Oct-26	0.00	0.00	0.00	32	0	0
HAL-WG-1015	The Proposed Coursework For Electircal systems	1	27-Oct-26	29-Oct-26	22-Oct-26	22-Oct-26	0.00	0.00	0.00	32	0	0
REVIEW AND APPROVAL		1	29-Oct-26	01-Nov-26	24-Oct-26	24-Oct-26	0.00	0.00	0.00	32	0	0
HAL-WG-1016	The Proposed Coursework For Mechanical Equipment	1	29-Oct-26	01-Nov-26	24-Oct-26	24-Oct-26	0.00	0.00	0.00	16	0	0
HAL-WG-1017	The Proposed Coursework For Electircal systems	1	29-Oct-26	01-Nov-26	24-Oct-26	24-Oct-26	0.00	0.00	0.00	16	0	0
DELIVERY		1	01-Nov-26	03-Nov-26	25-Oct-26	25-Oct-26	0.00	0.00	0.00	32	0	0
HAL-WG-1018	The Proposed Coursework For Mechanical Equipment	1	01-Nov-26	03-Nov-26	25-Oct-26	25-Oct-26	0.00	0.00	0.00	16	0	0
HAL-WG-1019	The Proposed Coursework For Electircal systems	1	01-Nov-26	03-Nov-26	25-Oct-26	25-Oct-26	0.00	0.00	0.00	16	0	0

Date	Revision	Checked	Approved
19-Oct-26	Weekly Report #41		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Budgeted Labor Units	Planned Value Labor Units	Earned Value Labor Units
MANUALS		2	03-Nov-26	08-Nov-26	26-Oct-26	27-Oct-26	0.00	0.00	0.00	96	0	0
SYSTEM		2	03-Nov-26	08-Nov-26	26-Oct-26	27-Oct-26	0.00	0.00	0.00	96	0	0
PREPARATION AND SUBMITTALS		1	03-Nov-26	05-Nov-26	26-Oct-26	26-Oct-26	0.00	0.00	0.00	64	0	0
HAL-WG-1020	Manual and Catalogue For Mechanical Equipment	1	03-Nov-26	05-Nov-26	26-Oct-26	26-Oct-26	0.00	0.00	0.00	32	0	0
HAL-WG-1021	Manual and Catalogue For For Electircal systems	1	03-Nov-26	05-Nov-26	26-Oct-26	26-Oct-26	0.00	0.00	0.00	32	0	0
REVIEW AND APPROVAL		1	05-Nov-26	08-Nov-26	27-Oct-26	27-Oct-26	0.00	0.00	0.00	32	0	0
HAL-WG-1022	Manual and Catalogue For Mechanical Equipment	1	05-Nov-26	08-Nov-26	27-Oct-26	27-Oct-26	0.00	0.00	0.00	16	0	0
HAL-WG-1023	Manual and Catalogue For For Electircal systems	1	05-Nov-26	08-Nov-26	27-Oct-26	27-Oct-26	0.00	0.00	0.00	16	0	0
DEMOBILIZATION		6	25-Oct-26	07-Nov-26	21-Oct-26	27-Oct-26	0.00	0.00	0.00	112	0	0
HAL-D.MOB-1013	Demobilization of manpower	2	25-Oct-26	29-Oct-26	21-Oct-26	22-Oct-26	0.00	0.00	0.00	0	0	0
HAL-D.MOB-1020	Demobilization of equipment	2	29-Oct-26	03-Nov-26	24-Oct-26	25-Oct-26	0.00	0.00	0.00	0	0	0
HAL-D.MOB-1010	Dismantling and removal offices	1	05-Nov-26	07-Nov-26	27-Oct-26	27-Oct-26	0.00	0.00	0.00	112	0	0
FINAL HANDOVER		1	29-Nov-26	01-Dec-26	31-Oct-26	01-Nov-26	0.00	0.00	0.00	0	0	0
HAL-FH-1000	Snag List Rectification	1	29-Nov-26	01-Dec-26	31-Oct-26	01-Nov-26	0.00	0.00	0.00	0	0	0

Date	Revision	Checked	Approved
19-Oct-26	Weekly Report #41		