
Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete
44 READY BUILT FACTORIES 900 m2 IN AL DAMMAM #3		366	07-Jan-26	06-Mar-27	07-Jan-26 A	02-Mar-27	95,996,525.00	69,925,401.98	70,141,305.82	72.84%	73.07%
PROJECT MILESTONES		350	07-Jan-26	06-Mar-27	07-Jan-26 A	02-Mar-27	0.00	0.00	0.00	0%	0%
CONTRACTUAL MILESTONES		350	07-Jan-26	06-Mar-27	07-Jan-26 A	02-Mar-27	0.00	0.00	0.00	0%	0%
DAM3-PMS-MMS-0010	Project Start Date	0	07-Jan-26		07-Jan-26 A		0.00	0.00	0.00	100%	100%
DAM3-PMS-MMS-0020	Completion of Mobilization Works	0		07-Feb-26		18-Jan-26 A	0.00	0.00	0.00	100%	100%
DAM3-PMS-MMS-0040	Completion of Time Schedule submission	0		28-Jan-26		11-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-PMS-MMS-0030	Completion of Site Suvey Works	0		09-Feb-26		12-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-PMS-MMS-0050	Completion of Plans (PEP,PQP,HSE, Procurement Plan)	0		04-Feb-26		04-May-26 A	0.00	0.00	0.00	100%	100%
DAM3-PMS-MMS-0060	Completion of Engineering and Materials	0		07-May-26		05-Jul-26 A	0.00	0.00	0.00	100%	100%
DAM3-PMS-MMS-0080	Network start	0	07-Sep-26		01-Aug-26 A		0.00	0.00	0.00	100%	100%
DAM3-PMS-MMS-0070	Completion of Site levelling, local roads & parkings	0		12-Feb-26		20-Oct-26	0.00	0.00	0.00	100%	0%
DAM3-PMS-MMS-0110	Competion of Testing and Commissioning	0		06-Feb-27		22-Dec-26	0.00	0.00	0.00	0%	0%
DAM3-PMS-MMS-0090	Completion of Construction	0		21-Feb-27		15-Feb-27	0.00	0.00	0.00	0%	0%
DAM3-PMS-MMS-0100	Project Completion Date	0		06-Mar-27		02-Mar-27	0.00	0.00	0.00	0%	0%
DISCIPLINE MILESTONES		286	27-Jan-26	21-Feb-27	15-Feb-26 A	15-Feb-27	0.00	0.00	0.00	0%	0%
900 SQM FACTORIES		286	27-Jan-26	21-Feb-27	15-Feb-26 A	15-Feb-27	0.00	0.00	0.00	0%	0%
DAM3-PMS-DMS-2360	Construction Start	0	27-Jan-26		15-Feb-26 A		0.00	0.00	0.00	100%	100%
DAM3-PMS-DMS-2310	Completion of Civil works	0		01-Oct-26		02-Dec-26	0.00	0.00	0.00	100%	0%
DAM3-PMS-DMS-2330	Completion of Mechanical works	0		14-Dec-26		12-Jan-27	0.00	0.00	0.00	0%	0%
DAM3-PMS-DMS-2320	Completion of Electrical works	0		21-Dec-26		11-Feb-27	0.00	0.00	0.00	0%	0%
DAM3-PMS-DMS-2340	Completion of Architectural works	0		21-Dec-26		11-Feb-27	0.00	0.00	0.00	0%	0%
DAM3-PMS-DMS-2370	Construction Finish	0		21-Feb-27		15-Feb-27	0.00	0.00	0.00	0%	0%
SITE INFRASTRUCTURE		18	22-Dec-26	21-Feb-27	25-Jan-27	15-Feb-27	0.00	0.00	0.00	0%	0%
DAM3-PMS-DMS-2460	Completion of Environmentall works	0		22-Dec-26		25-Jan-27	0.00	0.00	0.00	0%	0%
DAM3-PMS-DMS-2450	Completion of External works	0		21-Feb-27		15-Feb-27	0.00	0.00	0.00	0%	0%
MOBILIZATION		35	07-Jan-26	16-Feb-26	07-Jan-26 A	04-May-26 A	0.00	0.00	0.00	0%	0%
SITE FACILITIES AND OFFICES		27	07-Jan-26	07-Feb-26	07-Jan-26 A	23-Feb-26 A	0.00	0.00	0.00	0%	0%
DAM3-MOB-SO.0019	Mobilization of Manpower	2	05-Feb-26	07-Feb-26	07-Jan-26 A	23-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-MOB-SO.0014	Clear and Grub for Offices and Access Roads	2	15-Jan-26	17-Jan-26	11-Jan-26 A	16-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-MOB-SO.0015	Construct Site Offices	4	18-Jan-26	21-Jan-26	19-Jan-26 A	10-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-MOB-SO.0020	Mobilization of Equipment	2	05-Feb-26	07-Feb-26	25-Jan-26 A	23-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-MOB-SO.0018	Install Project Signs	4	01-Feb-26	04-Feb-26	03-Feb-26 A	04-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-MOB-SO.0011	Site Layout Plan Prep	2	10-Jan-26	11-Jan-26	04-Feb-26 A	04-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-MOB-SO.0012	Site Layout Plan Submittal	2	12-Jan-26	13-Jan-26	04-Feb-26 A	04-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-MOB-SO.0013	Site Layout Plan Owner Approval	2	14-Jan-26	15-Jan-26	04-Feb-26 A	16-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-MOB-SO.0016	Electrical Works and Connections	4	22-Jan-26	26-Jan-26	09-Feb-26 A	23-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-MOB-SO.0017	Site Utilities	4	27-Jan-26	31-Jan-26	11-Feb-26 A	23-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-MOB-SO.0010	Site Survey	2	07-Jan-26	08-Jan-26	12-Feb-26 A	12-Feb-26 A	0.00	0.00	0.00	100%	100%
PRELIMINARY SUBMITTALS		31	22-Jan-26	16-Feb-26	14-Jan-26 A	04-May-26 A	0.00	0.00	0.00	0%	0%
PREPARATION AND SUBMITTALS		21	22-Jan-26	04-Feb-26	14-Jan-26 A	21-Feb-26 A	0.00	0.00	0.00	0%	0%
DAM3-PRE-SUB-0012	Baseline Schedule	2	27-Jan-26	28-Jan-26	14-Jan-26 A	14-Jan-26 A	0.00	0.00	0.00	100%	100%
DAM3-PRE-SUB-0011	Health & Safety Plan	2	25-Jan-26	26-Jan-26	26-Jan-26 A	26-Jan-26 A	0.00	0.00	0.00	100%	100%
DAM3-PRE-SUB-0015	Quality Control Plan	2	03-Feb-26	04-Feb-26	28-Jan-26 A	28-Jan-26 A	0.00	0.00	0.00	100%	100%
DAM3-PRE-SUB-0013	Risk Management plan	2	29-Jan-26	31-Jan-26	28-Jan-26 A	28-Jan-26 A	0.00	0.00	0.00	100%	100%
DAM3-PRE-SUB-0014	Communication Plan	2	01-Feb-26	02-Feb-26	21-Feb-26 A	21-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-PRE-SUB-0010	Project Execution Plan	2	22-Jan-26	24-Jan-26	21-Feb-26 A	21-Feb-26 A	0.00	0.00	0.00	100%	100%
REVIEW AND APPROVALS		29	25-Jan-26	16-Feb-26	14-Jan-26 A	04-May-26 A	0.00	0.00	0.00	0%	0%
DAM3-PRE-SUB-1015	Baseline Schedule	10	05-Feb-26	16-Feb-26	14-Jan-26 A	10-Feb-26 A	0.00	0.00	0.00	100%	100%

Date	Revision	Checked	Approved
20-Oct-26	Weekly Report		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete
DAM3-PRE-SUB-1011	Health & Safety Plan	10	27-Jan-26	07-Feb-26	26-Jan-26 A	28-Jan-26 A	0.00	0.00	0.00	100%	100%
DAM3-PRE-SUB-1014	Quality Control Plan	10	05-Feb-26	16-Feb-26	28-Jan-26 A	04-May-26 A	0.00	0.00	0.00	100%	100%
DAM3-PRE-SUB-1012	Risk Management plan	10	01-Feb-26	11-Feb-26	28-Jan-26 A	03-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-PRE-SUB-1013	Communication Plan	10	03-Feb-26	14-Feb-26	21-Feb-26 A	03-May-26 A	0.00	0.00	0.00	100%	100%
DAM3-PRE-SUB-1010	Project Execution Plan	10	25-Jan-26	04-Feb-26	21-Feb-26 A	03-May-26 A	0.00	0.00	0.00	100%	100%
ENGINEERING (3%)		159	22-Jan-26	17-May-26	15-Jan-26 A	05-Jul-26 A	2,879,895.75	2,879,895.75	2,879,895.75	100%	100%
SHOP DRAWINGS		138	27-Jan-26	17-May-26	20-Jan-26 A	05-Jul-26 A	0.00	0.00	0.00	0%	0%
PREPARATION AND SUBMITTAL		136	27-Jan-26	07-May-26	20-Jan-26 A	01-Jul-26 A	0.00	0.00	0.00	0%	0%
STRUCTURAL		87	10-Feb-26	22-Mar-26	03-Feb-26 A	02-Jun-26 A	0.00	0.00	0.00	0%	0%
DAM3-E-SS-C-830	SECTIONS	2	03-Mar-26	04-Mar-26	03-Feb-26 A	03-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-SS-C-840	EXTERNAL WALL SECTION DETAILS	2	05-Mar-26	07-Mar-26	03-Feb-26 A	03-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-SS-C-850	BASE PLATE DETAILS	2	08-Mar-26	09-Mar-26	03-Feb-26 A	03-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-SS-C-770	BASE PLATE LAYOUT	2	15-Feb-26	16-Feb-26	07-Feb-26 A	07-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-SS-C-790	ROOF FRAMING LAYOUT	2	19-Feb-26	23-Feb-26	07-Feb-26 A	07-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-SS-C-800	PURLINS FRAMING LAYOUT	2	23-Feb-26	25-Feb-26	07-Feb-26 A	07-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-SS-C-810	ROOF SHEETING LAYOUT	2	25-Feb-26	28-Feb-26	07-Feb-26 A	07-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-SS-C-820	COLUMNS AND AXIS LAYOUT	2	01-Mar-26	02-Mar-26	07-Feb-26 A	07-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-SS-C-750	FOUNDATION LAYOUT	2	10-Feb-26	11-Feb-26	18-Feb-26 A	18-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-SS-C-780	TIE BEAM @ 4500mm EL.	2	17-Feb-26	19-Feb-26	01-Mar-26 A	01-Mar-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-SS-C-880	PUMP SHED AND GRP WATER TANK STRUCTURAL DETAILS (1-2)	2	15-Mar-26	16-Mar-26	29-Mar-26 A	29-Mar-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-SS-C-890	PUMP SHED AND GRP WATER TANK STRUCTURAL DETAILS (2-2)	2	21-Mar-26	22-Mar-26	29-Mar-26 A	29-Mar-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-SS-C-760	GRADE BEAM / SLAB ON GRADE LAYOUT	2	12-Feb-26	14-Feb-26	21-Apr-26 A	21-Apr-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-SS-C-860	TYPICAL STRUCTURAL SECTION DETAILS	2	10-Mar-26	11-Mar-26	21-Apr-26 A	21-Apr-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-SS-C-870	STRUCTURAL SCHEDULE	2	12-Mar-26	14-Mar-26	02-Jun-26 A	02-Jun-26 A	0.00	0.00	0.00	100%	100%
ARCHITECTURAL		75	25-Feb-26	04-Apr-26	03-Feb-26 A	02-Jun-26 A	0.00	0.00	0.00	0%	0%
DAM3-E-SS-A-830	GROUND FLOOR LAYOUT PLAN	2	25-Feb-26	28-Feb-26	03-Feb-26 A	03-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-SS-A-840	GROUND FLOOR ENLARGED LAYOUT PLAN	2	01-Mar-26	02-Mar-26	03-Feb-26 A	03-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-SS-A-860	ELEVATIONS (SHEET 01 0F 02)	2	05-Mar-26	07-Mar-26	03-Feb-26 A	03-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-SS-A-870	BUILDING SECTIONS	2	08-Mar-26	09-Mar-26	03-Feb-26 A	03-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-SS-A-880	WALL SECTIONS	2	11-Mar-26	12-Mar-26	03-Feb-26 A	03-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-SS-A-1170	ELEVATIONS (SHEET 01 0F 02)	5	05-Mar-26	10-Mar-26	03-Feb-26 A	03-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-SS-A-890	CEILING LAYOUT PLAN	2	14-Mar-26	15-Mar-26	05-Feb-26 A	05-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-SS-A-900	FINISHING LAYOUT PLAN	2	16-Mar-26	21-Mar-26	09-Feb-26 A	09-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-SS-A-910	TOILET DETAILS	2	22-Mar-26	23-Mar-26	11-Feb-26 A	11-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-SS-A-920	DOORS & WINDOWS SCHEDULE	2	24-Mar-26	25-Mar-26	11-Feb-26 A	11-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-SS-A-930	MISCELLANEOUS DETAILS - 01	2	26-Mar-26	28-Mar-26	11-Feb-26 A	11-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-SS-A-940	MISCELLANEOUS DETAILS - 02	2	29-Mar-26	30-Mar-26	11-Feb-26 A	11-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-SS-A-950	SIGNAGE LOCATION PLAN	2	31-Mar-26	01-Apr-26	11-Feb-26 A	11-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-SS-A-960	SIGNAGE DESIGN DETAILS	2	02-Apr-26	04-Apr-26	11-Feb-26 A	11-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-SS-A-850	SKYLIGHT DISTRIBUTION - ROOF LAYOUT PLAN	2	03-Mar-26	04-Mar-26	02-Jun-26 A	02-Jun-26 A	0.00	0.00	0.00	100%	100%
MECHANICAL		47	03-Mar-26	23-Apr-26	04-Feb-26 A	16-Apr-26 A	0.00	0.00	0.00	0%	0%
DAM3-E-SS-M-650	SCHEMATIC RISER DIAGRAM PLUMBING-DRAINAGE	2	15-Mar-26	16-Mar-26	04-Feb-26 A	04-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-SS-M-660	SCHEMATIC RISER DIAGRAM PLUMBING-WATER	2	21-Mar-26	22-Mar-26	04-Feb-26 A	04-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-SS-M-670	GENERAL MISELLANEOUS DETAILS PLUMBING	2	23-Mar-26	24-Mar-26	04-Feb-26 A	04-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-SS-M-680	GENERAL MISELLANEOUS DETAILS PLUMBING	2	25-Mar-26	26-Mar-26	04-Feb-26 A	04-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-SS-M-750	GENERAL-INSTRUMENTATION & CONTROL	2	11-Apr-26	12-Apr-26	04-Feb-26 A	04-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-SS-M-780	SCHEMATIC RISER DIAGRAM FIREFIGHTING	2	18-Apr-26	19-Apr-26	04-Feb-26 A	04-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-SS-M-790	GENERAL-MISCELLANEOUS DETAILS- FIRE FIGHTING	2	20-Apr-26	21-Apr-26	04-Feb-26 A	04-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-SS-M-800	MISCELLANEOUS DETAILS	2	22-Apr-26	23-Apr-26	04-Feb-26 A	04-Feb-26 A	0.00	0.00	0.00	100%	100%



Actual Level of Effort | Remaining Work | Milestone
Actual Work | Critical Remaining Work | summary

Date	Revision	Checked	Approved
20-Oct-26	Weekly Report		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete	2026	2027
DAM3-E-SS-M-760	GENERAL MISCELLANEOUS DETAILS - HVAC	2	13-Apr-26	14-Apr-26	05-Feb-26 A	05-Feb-26 A	0.00	0.00	0.00	100%	100%	GENERAL MISC	
DAM3-E-SS-M-610	TOILETS DETAILS PLUMBING-DRAINAGE	2	05-Mar-26	07-Mar-26	11-Mar-26 A	11-Mar-26 A	0.00	0.00	0.00	100%	100%	TOILETS DETA	
DAM3-E-SS-M-640	TOILET DETAILS PLUMBING-WATER	2	12-Mar-26	14-Mar-26	11-Mar-26 A	11-Mar-26 A	0.00	0.00	0.00	100%	100%	TOILET DETAIL	
DAM3-E-SS-M-770	TYPICAL GROUND FLOOR PLAN FIREFIGHTING	2	15-Apr-26	16-Apr-26	14-Mar-26 A	14-Mar-26 A	0.00	0.00	0.00	100%	100%	TYPICAL GROU	
DAM3-E-SS-M-620	TYPICAL ROOF PLUMBING PLAN	2	08-Mar-26	09-Mar-26	16-Mar-26 A	16-Mar-26 A	0.00	0.00	0.00	100%	100%	TYPICAL ROOF	
DAM3-E-SS-M-600	TYPICAL GROUND FLOOR PLAN-PLUMBING- DRAINAGE	2	03-Mar-26	04-Mar-26	17-Mar-26 A	17-Mar-26 A	0.00	0.00	0.00	100%	100%	TYPICAL GROU	
DAM3-E-SS-M-630	GROUND FLOOR WATER SUPPLY PLAN	2	10-Mar-26	11-Mar-26	17-Mar-26 A	17-Mar-26 A	0.00	0.00	0.00	100%	100%	GROUND FLO	
DAM3-E-SS-M-690	SCHEDULE- PLUMBING	2	28-Mar-26	29-Mar-26	17-Mar-26 A	17-Mar-26 A	0.00	0.00	0.00	100%	100%	SCHEDULE- P	
DAM3-E-SS-M-720	SCHEDULES	2	04-Apr-26	05-Apr-26	17-Mar-26 A	17-Mar-26 A	0.00	0.00	0.00	100%	100%	SCHEDULES	
DAM3-E-SS-M-730	GROUND FLOOR PLAN-HVAC SYSTEM	2	06-Apr-26	07-Apr-26	26-Mar-26 A	26-Mar-26 A	0.00	0.00	0.00	100%	100%	GROUND FLO	
DAM3-E-SS-M-740	TYPICAL ROOF HVAC PLAN	2	08-Apr-26	09-Apr-26	26-Mar-26 A	26-Mar-26 A	0.00	0.00	0.00	100%	100%	TYPICAL ROO	
DAM3-E-SS-M-700	PUMP ROOM LAYOUT	2	30-Mar-26	31-Mar-26	16-Apr-26 A	16-Apr-26 A	0.00	0.00	0.00	100%	100%	PUMP ROOM	
DAM3-E-SS-M-710	PUMP ROOM 3D & SECTIONS VIEW	2	01-Apr-26	02-Apr-26	16-Apr-26 A	16-Apr-26 A	0.00	0.00	0.00	100%	100%	PUMP ROOM	
ELECTRICAL		133	05-Mar-26	05-May-26	09-Feb-26 A	25-Jun-26 A	0.00	0.00	0.00	0%	0%	25-Jun-26 A	
DAM3-E-SS-E-940	GROUND FLOOR POWER PLAN	2	05-Mar-26	07-Mar-26	09-Feb-26 A	09-Feb-26 A	0.00	0.00	0.00	100%	100%	GROUND FLOO	
DAM3-E-SS-E-950	GROUND FLOOR POWER FOR MECHANICAL	2	08-Mar-26	09-Mar-26	09-Feb-26 A	09-Feb-26 A	0.00	0.00	0.00	100%	100%	GROUND FLOO	
DAM3-E-SS-E-960	ROOF FLOOR POWER FOR MECHANICAL	2	10-Mar-26	11-Mar-26	09-Feb-26 A	09-Feb-26 A	0.00	0.00	0.00	100%	100%	ROOF FLOOR P	
DAM3-E-SS-E-990	GROUND FLOOR LIGHTING PLAN	2	21-Mar-26	22-Mar-26	09-Feb-26 A	09-Feb-26 A	0.00	0.00	0.00	100%	100%	GROUND FLOO	
DAM3-E-SS-E-1000	ROOF FLOOR LIGHTING PLAN	2	23-Mar-26	24-Mar-26	09-Feb-26 A	09-Feb-26 A	0.00	0.00	0.00	100%	100%	ROOF FLOOR L	
DAM3-E-SS-E-1060	ROOF FLOOR LIGHTENING PLAN	2	06-Apr-26	07-Apr-26	09-Feb-26 A	09-Feb-26 A	0.00	0.00	0.00	100%	100%	ROOF FLOOR L	
DAM3-E-SS-E-1140	POWER FOR MECHANICAL	2	25-Apr-26	26-Apr-26	09-Feb-26 A	09-Feb-26 A	0.00	0.00	0.00	100%	100%	POWER FOR M	
DAM3-E-SS-E-1150	GROUND FLOOR LIGHTING PLAN	2	27-Apr-26	28-Apr-26	09-Feb-26 A	09-Feb-26 A	0.00	0.00	0.00	100%	100%	GROUND FLOO	
DAM3-E-SS-E-1130	GROUND FLOOR POWER PLAN	1	22-Apr-26	23-Apr-26	09-Feb-26 A	09-Feb-26 A	0.00	0.00	0.00	100%	100%	GROUND FLOO	
DAM3-E-SS-E-1030	GROUND FLOOR CCTV PLAN	2	30-Mar-26	31-Mar-26	01-Mar-26 A	01-Mar-26 A	0.00	0.00	0.00	100%	100%	GROUND FLOO	
DAM3-E-SS-E-1040	GROUND FLOOR DATA & TELECOM PLAN	2	01-Apr-26	02-Apr-26	01-Mar-26 A	01-Mar-26 A	0.00	0.00	0.00	100%	100%	GROUND FLOO	
DAM3-E-SS-E-1050	GROUND FLOOR GROUNDING PLAN	2	04-Apr-26	05-Apr-26	01-Mar-26 A	01-Mar-26 A	0.00	0.00	0.00	100%	100%	GROUND FLOO	
DAM3-E-SS-E-1120	ELECTRICAL DETAILS	2	20-Apr-26	21-Apr-26	01-Mar-26 A	01-Mar-26 A	0.00	0.00	0.00	100%	100%	ELECTRICAL D	
DAM3-E-SS-E-1160	GROUND FLOOR GROUNDING PLAN	2	29-Apr-26	30-Apr-26	01-Mar-26 A	01-Mar-26 A	0.00	0.00	0.00	100%	100%	GROUND FLOO	
DAM3-E-SS-E-1180	ELECTRICAL DETAILS	2	04-May-26	05-May-26	01-Mar-26 A	01-Mar-26 A	0.00	0.00	0.00	100%	100%	ELECTRICAL D	
DAM3-E-SS-E-1010	GOUND FLOOR ACCESS CONTROL	2	25-Mar-26	26-Mar-26	29-Mar-26 A	29-Mar-26 A	0.00	0.00	0.00	100%	100%	GOUND FLOO	
DAM3-E-SS-E-1020	GROUND FLOOR FIRE ALARM PLAN	2	28-Mar-26	29-Mar-26	29-Mar-26 A	29-Mar-26 A	0.00	0.00	0.00	100%	100%	GROUND FLO	
DAM3-E-SS-E-1070	POWER RISER DIAGRAM	2	08-Apr-26	09-Apr-26	29-Mar-26 A	29-Mar-26 A	0.00	0.00	0.00	100%	100%	POWER RISER	
DAM3-E-SS-E-1080	FIRE ALARM RISER DIAGRAM	2	11-Apr-26	12-Apr-26	29-Mar-26 A	29-Mar-26 A	0.00	0.00	0.00	100%	100%	FIRE ALARM R	
DAM3-E-SS-E-1090	DATA & TELECOME RISER DIAGRAM	2	13-Apr-26	14-Apr-26	29-Mar-26 A	29-Mar-26 A	0.00	0.00	0.00	100%	100%	DATA & TELEC	
DAM3-E-SS-E-1100	ACCESS CONTROL RISER DIAGRAM	2	15-Apr-26	16-Apr-26	29-Mar-26 A	29-Mar-26 A	0.00	0.00	0.00	100%	100%	ACCESS CON	
DAM3-E-SS-E-1110	SCHEDULES	2	18-Apr-26	19-Apr-26	29-Mar-26 A	29-Mar-26 A	0.00	0.00	0.00	100%	100%	SCHEDULES	
DAM3-E-SS-E-970	ROOF FLOOR POWER	2	12-Mar-26	14-Mar-26	08-Apr-26 A	09-Apr-26 A	0.00	0.00	0.00	100%	100%	ROOF FLOOR	
DAM3-E-SS-E-1170	RISER DIAGRAM	2	02-May-26	03-May-26	27-Apr-26 A	27-Apr-26 A	0.00	0.00	0.00	100%	100%	RISER DIAGR	
DAM3-E-SS-E-980	PV SYSTEM CALCULATION	2	15-Mar-26	16-Mar-26	25-Jun-26 A	25-Jun-26 A	0.00	0.00	0.00	100%	100%	PV SYSTEM	
ROAD DRAWINGS		117	27-Jan-26	29-Mar-26	20-Jan-26 A	01-Jul-26 A	0.00	0.00	0.00	0%	0%	01-Jul-26 A	
DAM3-E-SS-R-780	TOPOGRAPHIC SURVEY-CONTOURS MAP	2	08-Feb-26	09-Feb-26	20-Jan-26 A	20-Jan-26 A	0.00	0.00	0.00	100%	100%	TOPOGRAPHIC	
DAM3-E-SS-R-730	GRADING LAYOUT PLAN	2	27-Jan-26	28-Jan-26	03-Feb-26 A	03-Feb-26 A	0.00	0.00	0.00	100%	100%	GRADING LAYO	
DAM3-E-SS-R-880	GENERAL SITE PLAN - OVERALL	2	05-Mar-26	07-Mar-26	08-Mar-26 A	08-Mar-26 A	0.00	0.00	0.00	100%	100%	GENERAL SITE	
DAM3-E-SS-R-890	SITE SETTING-OUT PLAN - OVERALL	2	08-Mar-26	09-Mar-26	08-Mar-26 A	08-Mar-26 A	0.00	0.00	0.00	100%	100%	SITE SETTING-	
DAM3-E-SS-R-900	GENERAL LANDSCAPE LAYOUT	2	10-Mar-26	11-Mar-26	08-Mar-26 A	08-Mar-26 A	0.00	0.00	0.00	100%	100%	GENERAL LAN	
DAM3-E-SS-R-910	GENERAL HARDSCAPE LAYOUT	2	12-Mar-26	14-Mar-26	08-Mar-26 A	08-Mar-26 A	0.00	0.00	0.00	100%	100%	GENERAL HAR	
DAM3-E-SS-R-920	GENERAL SOFTSCAPE LAYOUT	2	15-Mar-26	16-Mar-26	08-Mar-26 A	08-Mar-26 A	0.00	0.00	0.00	100%	100%	GENERAL SOF	
DAM3-E-SS-R-960	LANDSCAPE SCHEDULES	2	28-Mar-26	29-Mar-26	08-Mar-26 A	08-Mar-26 A	0.00	0.00	0.00	100%	100%	LANDSCAPE S	
DAM3-E-SS-R-930	PUMP ROOM DETAILS	1	21-Mar-26	22-Mar-26	14-Mar-26 A	14-Mar-26 A	0.00	0.00	0.00	100%	100%	PUMP ROOM D	

Actual Level of Effort
Actual Work
Remaining Work
Critical Remaining Work
Milestone
summary

Date	Revision	Checked	Approved
20-Oct-26	Weekly Report		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete	2026 2027
DAM3-E-SS-R-740	ROAD LAYOUT PLAN	2	29-Jan-26	31-Jan-26	16-Mar-26 A	16-Mar-26 A	0.00	0.00	0.00	100%	100%	ROAD LAYOUT
DAM3-E-SS-R-750	TYPICAL CROSS SECTIONS - KEY PLAN	2	01-Feb-26	02-Feb-26	16-Mar-26 A	16-Mar-26 A	0.00	0.00	0.00	100%	100%	TYPICAL CROS
DAM3-E-SS-R-760	TYPICAL CROSS SECTIONS	2	03-Feb-26	04-Feb-26	16-Mar-26 A	16-Mar-26 A	0.00	0.00	0.00	100%	100%	TYPICAL CROS
DAM3-E-SS-R-770	ROAD PROFILES	2	05-Feb-26	07-Feb-26	16-Mar-26 A	16-Mar-26 A	0.00	0.00	0.00	100%	100%	ROAD PROFIL
DAM3-E-SS-R-940	GENERAL DETAILS	1	23-Mar-26	24-Mar-26	18-Mar-26 A	18-Mar-26 A	0.00	0.00	0.00	100%	100%	GENERAL DET
DAM3-E-SS-R-830	SIGNING & MARKING LAYOUT PLAN	2	19-Feb-26	23-Feb-26	21-Apr-26 A	21-Apr-26 A	0.00	0.00	0.00	100%	100%	SIGNING & M
DAM3-E-SS-R-840	ROAD STANDARD DETAILS-TYPICAL PAVEMENT DETAILS	2	23-Feb-26	25-Feb-26	21-Apr-26 A	21-Apr-26 A	0.00	0.00	0.00	100%	100%	ROAD STAND
DAM3-E-SS-R-850	ROAD STANDARD DETAILS-TYPICAL CURB DETAILS	2	25-Feb-26	28-Feb-26	21-Apr-26 A	21-Apr-26 A	0.00	0.00	0.00	100%	100%	ROAD STAND
DAM3-E-SS-R-860	ROAD STANDARD DETAILS-ROAD SIGN DETAILS	2	01-Mar-26	02-Mar-26	21-Apr-26 A	21-Apr-26 A	0.00	0.00	0.00	100%	100%	ROAD STAND
DAM3-E-SS-R-870	ROAD STANDARD DETAILS-ROAD MARKING DETAILS	2	03-Mar-26	04-Mar-26	21-Apr-26 A	21-Apr-26 A	0.00	0.00	0.00	100%	100%	ROAD STAND
DAM3-E-SS-R-790	ALIGNMENT & CURB SETTING OUT	2	10-Feb-26	11-Feb-26	14-Jun-26 A	14-Jun-26 A	0.00	0.00	0.00	100%	100%	ALIGNMENT
DAM3-E-SS-R-800	ALIGNMENT & CURB SETTING OUT TABLES	2	12-Feb-26	14-Feb-26	14-Jun-26 A	14-Jun-26 A	0.00	0.00	0.00	100%	100%	ALIGNMENT
DAM3-E-SS-R-810	ALIGNMNET GEOMETRIC DATA	2	15-Feb-26	16-Feb-26	14-Jun-26 A	14-Jun-26 A	0.00	0.00	0.00	100%	100%	ALIGNMNET
DAM3-E-SS-R-820	SWEPT PATH LAYOUT PLAN	2	17-Feb-26	19-Feb-26	14-Jun-26 A	14-Jun-26 A	0.00	0.00	0.00	100%	100%	SWEPT PAT
DAM3-E-SS-R-950	LANDSCAPE DETAILS	1	25-Mar-26	26-Mar-26	01-Jul-26 A	01-Jul-26 A	0.00	0.00	0.00	100%	100%	LANDSCAP
EXTERNAL		74	01-Mar-26	07-May-26	10-Feb-26 A	02-Jun-26 A	0.00	0.00	0.00	0%	0%	02-Jun-26 A,
DAM3-E-SS-EX-730	PIPE TRENCH DETAILS	2	10-Mar-26	11-Mar-26	10-Feb-26 A	10-Feb-26 A	0.00	0.00	0.00	100%	100%	PIPE TRENCH
DAM3-E-SS-EX-740	BURIED GATE VALVE DETAILS	2	12-Mar-26	14-Mar-26	10-Feb-26 A	10-Feb-26 A	0.00	0.00	0.00	100%	100%	BURIED GATE V
DAM3-E-SS-EX-770	WASHOUT CHAMBER DETAILS	2	23-Mar-26	24-Mar-26	10-Feb-26 A	10-Feb-26 A	0.00	0.00	0.00	100%	100%	WASHOUT CHA
DAM3-E-SS-EX-780	AIR RELEASE VALVE CHAMBER DETAILS	2	25-Mar-26	26-Mar-26	10-Feb-26 A	10-Feb-26 A	0.00	0.00	0.00	100%	100%	AIR RELEASE V
DAM3-E-SS-EX-810	THRUST BLOCK DETAILS (SHEET 1 OF 4)	2	01-Apr-26	02-Apr-26	10-Feb-26 A	10-Feb-26 A	0.00	0.00	0.00	100%	100%	THRUST BLOCK
DAM3-E-SS-EX-820	THRUST BLOCK DETAILS (SHEET 2 OF 4)	2	01-Apr-26	02-Apr-26	10-Feb-26 A	10-Feb-26 A	0.00	0.00	0.00	100%	100%	THRUST BLOCK
DAM3-E-SS-EX-830	THRUST BLOCK DETAILS (SHEET 3 OF 4)	2	01-Apr-26	02-Apr-26	10-Feb-26 A	10-Feb-26 A	0.00	0.00	0.00	100%	100%	THRUST BLOCK
DAM3-E-SS-EX-840	THRUST BLOCK DETAILS (SHEET 4 OF 4)	2	01-Apr-26	02-Apr-26	10-Feb-26 A	10-Feb-26 A	0.00	0.00	0.00	100%	100%	THRUST BLOCK
DAM3-E-SS-EX-870	GENERAL NOTES	2	08-Apr-26	09-Apr-26	10-Feb-26 A	10-Feb-26 A	0.00	0.00	0.00	100%	100%	GENERAL NOTE
DAM3-E-SS-EX-880	PIPE TRENCHES DETAILS (1)	2	11-Apr-26	12-Apr-26	10-Feb-26 A	10-Feb-26 A	0.00	0.00	0.00	100%	100%	PIPE TRENCHE
DAM3-E-SS-EX-890	PIPE TRENCHES DETAILS (2)	2	13-Apr-26	14-Apr-26	10-Feb-26 A	10-Feb-26 A	0.00	0.00	0.00	100%	100%	PIPE TRENCHE
DAM3-E-SS-EX-900	CAST IN PLACE MANHOLE DETAILS FOR DEPTH < 6000MM (TYPE-A)	2	15-Apr-26	16-Apr-26	10-Feb-26 A	10-Feb-26 A	0.00	0.00	0.00	100%	100%	CAST IN PLACE
DAM3-E-SS-EX-920	BACKDROP DETAIL OF PRECAST MANHOLE DEPTH < 3000MM	2	15-Apr-26	16-Apr-26	10-Feb-26 A	10-Feb-26 A	0.00	0.00	0.00	100%	100%	BACKDROP DE
DAM3-E-SS-EX-930	BACKDROP DETAIL OF PRECAST MANHOLE DEPTH FROM 3000MM TO	2	15-Apr-26	16-Apr-26	10-Feb-26 A	10-Feb-26 A	0.00	0.00	0.00	100%	100%	BACKDROP DE
DAM3-E-SS-EX-960	PIPE TRENCH DETAILS	2	22-Apr-26	23-Apr-26	10-Feb-26 A	10-Feb-26 A	0.00	0.00	0.00	100%	100%	PIPE TRENCH
DAM3-E-SS-EX-970	BURIED GATE VALVE DETAILS	2	25-Apr-26	26-Apr-26	10-Feb-26 A	10-Feb-26 A	0.00	0.00	0.00	100%	100%	BURIED GATE V
DAM3-E-SS-EX-1000	WASHOUT CHAMBER DETAILS	2	02-May-26	03-May-26	10-Feb-26 A	10-Feb-26 A	0.00	0.00	0.00	100%	100%	WASHOUT CHA
DAM3-E-SS-EX-1010	AIR RELEASE VALVE CHAMBER DETAILS	2	04-May-26	05-May-26	10-Feb-26 A	10-Feb-26 A	0.00	0.00	0.00	100%	100%	AIR RELEASE V
DAM3-E-SS-EX-1020	THRUST BLOCK DETAILS (SHEET 1 OF 4)	2	06-May-26	07-May-26	10-Feb-26 A	10-Feb-26 A	0.00	0.00	0.00	100%	100%	THRUST BLOCK
DAM3-E-SS-EX-1030	THRUST BLOCK DETAILS (SHEET 2 OF 4)	2	06-May-26	07-May-26	10-Feb-26 A	10-Feb-26 A	0.00	0.00	0.00	100%	100%	THRUST BLOCK
DAM3-E-SS-EX-1040	THRUST BLOCK DETAILS (SHEET 3 OF 4)	2	06-May-26	07-May-26	10-Feb-26 A	10-Feb-26 A	0.00	0.00	0.00	100%	100%	THRUST BLOCK
DAM3-E-SS-EX-1050	THRUST BLOCK DETAILS (SHEET 4 OF 4)	2	06-May-26	07-May-26	10-Feb-26 A	10-Feb-26 A	0.00	0.00	0.00	100%	100%	THRUST BLOCK
DAM3-E-SS-EX-910	CAST IN PLACE MANHOLE DETAILS FOR DEPTH < 6000MM (TYPE-B)	2	15-Apr-26	16-Apr-26	12-Feb-26 A	12-Feb-26 A	0.00	0.00	0.00	100%	100%	CAST IN PLACE
DAM3-E-SS-EX-940	PRECAST MANHOLE DETAILS	2	18-Apr-26	19-Apr-26	15-Apr-26 A	15-Apr-26 A	0.00	0.00	0.00	100%	100%	PRECAST MA
DAM3-E-SS-EX-750	SINGLE VALVE CHAMBER DETAILS	2	15-Mar-26	16-Mar-26	21-Apr-26 A	21-Apr-26 A	0.00	0.00	0.00	100%	100%	SINGLE VALV
DAM3-E-SS-EX-760	DOUBLE VALVE CHAMBER DETAILS	2	21-Mar-26	22-Mar-26	21-Apr-26 A	21-Apr-26 A	0.00	0.00	0.00	100%	100%	DOUBLE VALV
DAM3-E-SS-EX-980	SINGLE VALVE CHAMBER DETAILS	2	27-Apr-26	28-Apr-26	21-Apr-26 A	21-Apr-26 A	0.00	0.00	0.00	100%	100%	SINGLE VALV
DAM3-E-SS-EX-990	DOUBLE VALVE CHAMBER DETAILS	2	29-Apr-26	30-Apr-26	21-Apr-26 A	21-Apr-26 A	0.00	0.00	0.00	100%	100%	DOUBLE VALV
DAM3-E-SS-EX-690	POTABLE WATER NETWORK	2	01-Mar-26	02-Mar-26	11-May-26 A	11-May-26 A	0.00	0.00	0.00	100%	100%	POTABLE WA
DAM3-E-SS-EX-700	FIRE FIGHTING WATER NETWORK	2	03-Mar-26	04-Mar-26	11-May-26 A	11-May-26 A	0.00	0.00	0.00	100%	100%	FIRE FIGHTIN
DAM3-E-SS-EX-710	POTABLE WATER NETWORK PROFILES	2	05-Mar-26	07-Mar-26	11-May-26 A	11-May-26 A	0.00	0.00	0.00	100%	100%	POTABLE WA
DAM3-E-SS-EX-720	FIRE FIGHTING NETWORK PROFILE	2	08-Mar-26	09-Mar-26	11-May-26 A	11-May-26 A	0.00	0.00	0.00	100%	100%	FIRE FIGHTIN
DAM3-E-SS-EX-950	IRRIGATION NETWORK LAYOUT SHEET 1 OF 1	2	20-Apr-26	21-Apr-26	12-May-26 A	12-May-26 A	0.00	0.00	0.00	100%	100%	IRRIGATION

Actual Level of Effort
Actual Work
Remaining Work
Critical Remaining Work
Milestone
summary

Date	Revision	Checked	Approved
20-Oct-26	Weekly Report		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete	2026 2027
DAM3-E-SS-EX-850	SEWAGE NETWORK	2	04-Apr-26	05-Apr-26	14-May-26 A	14-May-26 A	0.00	0.00	0.00	100%	100%	SEWAGE NE
DAM3-E-SS-EX-860	SEWAGE NETWORK PROFILES	2	06-Apr-26	07-Apr-26	14-May-26 A	14-May-26 A	0.00	0.00	0.00	100%	100%	SEWAGE NE
DAM3-E-SS-EX-790	FLOW METER DETAILS	2	28-Mar-26	29-Mar-26	02-Jun-26 A	02-Jun-26 A	0.00	0.00	0.00	100%	100%	FLOW METE
DAM3-E-SS-EX-800	FLOW METER REINFORCEMENT DETAILS	2	30-Mar-26	31-Mar-26	02-Jun-26 A	02-Jun-26 A	0.00	0.00	0.00	100%	100%	FLOW METE
REVIEW AND APPROVAL		117	29-Jan-26	17-May-26	20-Jan-26 A	05-Jul-26 A	0.00	0.00	0.00	0%	0%	05-Jul-26 A,
STRUCTURAL		87	12-Feb-26	24-Mar-26	03-Feb-26 A	03-Jun-26 A	0.00	0.00	0.00	0%	0%	03-Jun-26 A,
DAM3-E-SA-C-830	SECTIONS	2	05-Mar-26	07-Mar-26	03-Feb-26 A	05-Feb-26 A	0.00	0.00	0.00	100%	100%	SECTIONS
DAM3-E-SA-C-840	EXTERNAL WALL SECTION DETAILS	2	08-Mar-26	09-Mar-26	03-Feb-26 A	05-Feb-26 A	0.00	0.00	0.00	100%	100%	EXTERNAL WAL
DAM3-E-SA-C-850	BASE PLATE DETAILS	2	10-Mar-26	11-Mar-26	03-Feb-26 A	05-Feb-26 A	0.00	0.00	0.00	100%	100%	BASE PLATE DE
DAM3-E-SA-C-770	BASE PLATE LAYOUT	2	17-Feb-26	19-Feb-26	07-Feb-26 A	17-Mar-26 A	0.00	0.00	0.00	100%	100%	BASE PLATE L
DAM3-E-SA-C-790	ROOF FRAMING LAYOUT	2	23-Feb-26	25-Feb-26	07-Feb-26 A	17-Mar-26 A	0.00	0.00	0.00	100%	100%	ROOF FRAMIN
DAM3-E-SA-C-800	PURLINS FRAMING LAYOUT	2	25-Feb-26	28-Feb-26	07-Feb-26 A	17-Mar-26 A	0.00	0.00	0.00	100%	100%	PURLINS FRA
DAM3-E-SA-C-810	ROOF SHEETING LAYOUT	2	01-Mar-26	02-Mar-26	07-Feb-26 A	17-Mar-26 A	0.00	0.00	0.00	100%	100%	ROOF SHEETI
DAM3-E-SA-C-820	COLUMNS AND AXIS LAYOUT	2	03-Mar-26	04-Mar-26	07-Feb-26 A	07-Mar-26 A	0.00	0.00	0.00	100%	100%	COLUMNS AND
DAM3-E-SA-C-750	FOUNDATION LAYOUT	2	12-Feb-26	14-Feb-26	18-Feb-26 A	07-Mar-26 A	0.00	0.00	0.00	100%	100%	FOUNDATION L
DAM3-E-SA-C-780	TIE BEAM @ 4500mm EL.	2	19-Feb-26	23-Feb-26	01-Mar-26 A	17-May-26 A	0.00	0.00	0.00	100%	100%	TIE BEAM @
DAM3-E-SA-C-880	PUMP SHED AND GRP WATER TANK STRUCTURAL DETAILS (1-2)	2	21-Mar-26	22-Mar-26	29-Mar-26 A	17-May-26 A	0.00	0.00	0.00	100%	100%	PUMP SHED
DAM3-E-SA-C-890	PUMP SHED AND GRP WATER TANK STRUCTURAL DETAILS (2-2)	2	23-Mar-26	24-Mar-26	29-Mar-26 A	17-May-26 A	0.00	0.00	0.00	100%	100%	PUMP SHED
DAM3-E-SA-C-760	GRADE BEAM / SLAB ON GRADE LAYOUT	2	15-Feb-26	16-Feb-26	21-Apr-26 A	03-May-26 A	0.00	0.00	0.00	100%	100%	GRADE BEAM
DAM3-E-SA-C-860	TYPICAL STRUCTURAL SECTION DETAILS	2	12-Mar-26	14-Mar-26	21-Apr-26 A	12-May-26 A	0.00	0.00	0.00	100%	100%	TYPICAL STR
DAM3-E-SA-C-870	STRUCTURAL SCHEDULE	2	15-Mar-26	16-Mar-26	02-Jun-26 A	03-Jun-26 A	0.00	0.00	0.00	100%	100%	STRUCTURA
ARCHITECTURAL		75	01-Mar-26	06-Apr-26	03-Feb-26 A	03-Jun-26 A	0.00	0.00	0.00	0%	0%	03-Jun-26 A,
DAM3-E-SA-A-830	GROUND FLOOR LAYOUT PLAN	2	01-Mar-26	02-Mar-26	03-Feb-26 A	08-Feb-26 A	0.00	0.00	0.00	100%	100%	GROUND FLOO
DAM3-E-SA-A-840	GROUND FLOOR ENLARGED LAYOUT PLAN	2	03-Mar-26	04-Mar-26	03-Feb-26 A	08-Feb-26 A	0.00	0.00	0.00	100%	100%	GROUND FLOO
DAM3-E-SA-A-860	ELEVATIONS (SHEET 01 0F 02)	2	08-Mar-26	09-Mar-26	03-Feb-26 A	05-Feb-26 A	0.00	0.00	0.00	100%	100%	ELEVATIONS (S
DAM3-E-SA-A-870	ELEVATIONS (SHEET 01 0F 02)	2	10-Mar-26	11-Mar-26	03-Feb-26 A	05-Feb-26 A	0.00	0.00	0.00	100%	100%	ELEVATIONS (S
DAM3-E-SA-A-880	WALL SECTIONS	2	14-Mar-26	15-Mar-26	03-Feb-26 A	05-Feb-26 A	0.00	0.00	0.00	100%	100%	WALL SECTION
DAM3-E-SA-A-1170	BUILDING SECTIONS	5	12-Mar-26	21-Mar-26	03-Feb-26 A	05-Feb-26 A	0.00	0.00	0.00	100%	100%	BUILDING SECT
DAM3-E-SA-A-890	CEILING LAYOUT PLAN	2	16-Mar-26	21-Mar-26	05-Feb-26 A	09-Feb-26 A	0.00	0.00	0.00	100%	100%	CEILING LAYOU
DAM3-E-SA-A-900	FINISHING LAYOUT PLAN	2	22-Mar-26	23-Mar-26	09-Feb-26 A	14-Feb-26 A	0.00	0.00	0.00	100%	100%	FINISHING LAY
DAM3-E-SA-A-910	TOILET DETAILS	2	24-Mar-26	25-Mar-26	11-Feb-26 A	25-Feb-26 A	0.00	0.00	0.00	100%	100%	TOILET DETAIL
DAM3-E-SA-A-920	DOORS & WINDOWS SCHEDULE	2	26-Mar-26	28-Mar-26	11-Feb-26 A	25-Feb-26 A	0.00	0.00	0.00	100%	100%	DOORS & WIN
DAM3-E-SA-A-930	MISCELLANEOUS DETAILS - 01	2	29-Mar-26	30-Mar-26	11-Feb-26 A	25-Feb-26 A	0.00	0.00	0.00	100%	100%	MISCELLANEO
DAM3-E-SA-A-940	MISCELLANEOUS DETAILS - 02	2	31-Mar-26	01-Apr-26	11-Feb-26 A	25-Feb-26 A	0.00	0.00	0.00	100%	100%	MISCELLANEO
DAM3-E-SA-A-950	SIGNAGE LOCATION PLAN	2	02-Apr-26	04-Apr-26	11-Feb-26 A	25-Feb-26 A	0.00	0.00	0.00	100%	100%	SIGNAGE LOC
DAM3-E-SA-A-960	SIGNAGE DESIGN DETAILS	2	05-Apr-26	06-Apr-26	11-Feb-26 A	25-Feb-26 A	0.00	0.00	0.00	100%	100%	SIGNAGE DES
DAM3-E-SA-A-850	SKYLIGHT DISTRIBUTION - ROOF LAYOUT PLAN	2	05-Mar-26	07-Mar-26	02-Jun-26 A	03-Jun-26 A	0.00	0.00	0.00	100%	100%	SKYLIGHT D
MECHANICAL		51	05-Mar-26	26-Apr-26	04-Feb-26 A	09-Jun-26 A	0.00	0.00	0.00	0%	0%	09-Jun-26 A,
DAM3-E-SA-M-650	SCHEMATIC RISER DIAGRAM PLUMBING-DRAINAGE	2	21-Mar-26	22-Mar-26	04-Feb-26 A	03-Mar-26 A	0.00	0.00	0.00	100%	100%	SCHEMATIC R
DAM3-E-SA-M-660	SCHEMATIC RISER DIAGRAM PLUMBING-WATER	2	23-Mar-26	24-Mar-26	04-Feb-26 A	13-Apr-26 A	0.00	0.00	0.00	100%	100%	SCHEMATIC R
DAM3-E-SA-M-670	GENERAL MISELLANEOUS DETAILS PLUMBING	2	25-Mar-26	26-Mar-26	04-Feb-26 A	03-Mar-26 A	0.00	0.00	0.00	100%	100%	GENERAL MIS
DAM3-E-SA-M-680	GENERAL MISELLANEOUS DETAILS PLUMBING	2	28-Mar-26	29-Mar-26	04-Feb-26 A	03-Mar-26 A	0.00	0.00	0.00	100%	100%	GENERAL MIS
DAM3-E-SA-M-750	GENERAL-INSTRUMENTATION & CONTROL	2	13-Apr-26	14-Apr-26	04-Feb-26 A	09-Jun-26 A	0.00	0.00	0.00	100%	100%	GENERAL-IN
DAM3-E-SA-M-780	SCHEMATIC RISER DIAGRAM FIREFIGHTING	2	20-Apr-26	21-Apr-26	04-Feb-26 A	09-Jun-26 A	0.00	0.00	0.00	100%	100%	SCHEMATIC
DAM3-E-SA-M-790	GENERAL-MISCELLANEOUS DETAILS- FIRE FIGHTING	2	22-Apr-26	23-Apr-26	04-Feb-26 A	09-Jun-26 A	0.00	0.00	0.00	100%	100%	GENERAL-M
DAM3-E-SA-M-800	MISCELLANEOUS DETAILS	2	25-Apr-26	26-Apr-26	04-Feb-26 A	03-Mar-26 A	0.00	0.00	0.00	100%	100%	MISCELLANEO
DAM3-E-SA-M-760	GENERAL MISCELLANEOUS DETAILS - HVAC	2	15-Apr-26	16-Apr-26	05-Feb-26 A	03-Mar-26 A	0.00	0.00	0.00	100%	100%	GENERAL MIS
DAM3-E-SA-M-610	TOILETS DETAILS PLUMBING-DRAINAGE	2	08-Mar-26	09-Mar-26	11-Mar-26 A	10-May-26 A	0.00	0.00	0.00	100%	100%	TOILETS DET
DAM3-E-SA-M-640	TOILET DETAILS PLUMBING-WATER	2	15-Mar-26	16-Mar-26	11-Mar-26 A	10-May-26 A	0.00	0.00	0.00	100%	100%	TOILET DETA

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete	2026 2027
DAM3-E-SA-M-770	TYPICAL GROUND FLOOR PLAN FIREFIGHTING	2	18-Apr-26	19-Apr-26	14-Mar-26 A	12-May-26 A	0.00	0.00	0.00	100%	100%	TYPICAL GR
DAM3-E-SA-M-620	TYPICAL ROOF PLUMBING PLAN	2	10-Mar-26	11-Mar-26	16-Mar-26 A	12-May-26 A	0.00	0.00	0.00	100%	100%	TYPICAL RO
DAM3-E-SA-M-600	TYPICAL GROUND FLOOR PLAN-PLUMBING- DRAINAGE	2	05-Mar-26	07-Mar-26	17-Mar-26 A	12-May-26 A	0.00	0.00	0.00	100%	100%	TYPICAL GR
DAM3-E-SA-M-630	GROUND FLOOR WATER SUPPLY PLAN	2	12-Mar-26	14-Mar-26	17-Mar-26 A	12-May-26 A	0.00	0.00	0.00	100%	100%	GROUND FL
DAM3-E-SA-M-690	SCHEDULE- PLUMBING	2	30-Mar-26	31-Mar-26	17-Mar-26 A	11-May-26 A	0.00	0.00	0.00	100%	100%	SCHEDULE-
DAM3-E-SA-M-720	SCHEDULES	2	06-Apr-26	07-Apr-26	17-Mar-26 A	11-May-26 A	0.00	0.00	0.00	100%	100%	SCHEDULES
DAM3-E-SA-M-730	GROUND FLOOR PLAN-HVAC SYSTEM	2	08-Apr-26	09-Apr-26	26-Mar-26 A	12-May-26 A	0.00	0.00	0.00	100%	100%	GROUND FL
DAM3-E-SA-M-740	TYPICAL ROOF HVAC PLAN	2	11-Apr-26	12-Apr-26	26-Mar-26 A	12-May-26 A	0.00	0.00	0.00	100%	100%	TYPICAL RO
DAM3-E-SA-M-700	PUMP ROOM LAYOUT	2	01-Apr-26	02-Apr-26	16-Apr-26 A	17-May-26 A	0.00	0.00	0.00	100%	100%	PUMP ROOM
DAM3-E-SA-M-710	PUMP ROOM 3D & SECTIONS VIEW	2	04-Apr-26	05-Apr-26	21-Apr-26 A	17-May-26 A	0.00	0.00	0.00	100%	100%	PUMP ROOM
ELECTRICAL		99	08-Mar-26	07-May-26	09-Feb-26 A	28-Jun-26 A	0.00	0.00	0.00	0%	0%	28-Jun-26 A
DAM3-E-SA-E-940	GROUND FLOOR POWER PLAN	2	08-Mar-26	09-Mar-26	09-Feb-26 A	10-Feb-26 A	0.00	0.00	0.00	100%	100%	GROUND FLOO
DAM3-E-SA-E-950	GROUND FLOOR POWER FOR MECHANICAL	2	10-Mar-26	11-Mar-26	09-Feb-26 A	18-Apr-26 A	0.00	0.00	0.00	100%	100%	GROUND FLO
DAM3-E-SA-E-960	ROOF FLOOR POWER FOR MECHANICAL	2	12-Mar-26	14-Mar-26	09-Feb-26 A	15-Apr-26 A	0.00	0.00	0.00	100%	100%	ROOF FLOOR
DAM3-E-SA-E-990	GROUND FLOOR LIGHTING PLAN	2	23-Mar-26	24-Mar-26	09-Feb-26 A	17-Feb-26 A	0.00	0.00	0.00	100%	100%	GROUND FLOO
DAM3-E-SA-E-1000	ROOF FLOOR LIGHTING PLAN	2	25-Mar-26	26-Mar-26	09-Feb-26 A	17-Feb-26 A	0.00	0.00	0.00	100%	100%	ROOF FLOOR L
DAM3-E-SA-E-1060	ROOF FLOOR LIGHTENING PLAN	2	08-Apr-26	09-Apr-26	09-Feb-26 A	17-Feb-26 A	0.00	0.00	0.00	100%	100%	ROOF FLOOR L
DAM3-E-SA-E-1130	GROUND FLOOR POWER PLAN	2	25-Apr-26	26-Apr-26	09-Feb-26 A	17-Feb-26 A	0.00	0.00	0.00	100%	100%	GROUND FLOO
DAM3-E-SA-E-1140	POWER FOR MECHANICAL	2	27-Apr-26	28-Apr-26	09-Feb-26 A	18-Feb-26 A	0.00	0.00	0.00	100%	100%	POWER FOR M
DAM3-E-SA-E-1150	GROUND FLOOR LIGHTING PLAN	2	29-Apr-26	30-Apr-26	09-Feb-26 A	17-Feb-26 A	0.00	0.00	0.00	100%	100%	GROUND FLOO
DAM3-E-SA-E-1030	GROUND FLOOR CCTV PLAN	2	01-Apr-26	02-Apr-26	01-Mar-26 A	03-Mar-26 A	0.00	0.00	0.00	100%	100%	GROUND FLOO
DAM3-E-SA-E-1040	GROUND FLOOR DATA & TELECOM PLAN	2	04-Apr-26	05-Apr-26	01-Mar-26 A	03-Mar-26 A	0.00	0.00	0.00	100%	100%	GROUND FLOO
DAM3-E-SA-E-1050	GROUND FLOOR GROUNDING PLAN	2	06-Apr-26	07-Apr-26	01-Mar-26 A	03-Mar-26 A	0.00	0.00	0.00	100%	100%	GROUND FLOO
DAM3-E-SA-E-1120	ELECTRICAL DETAILS	2	22-Apr-26	23-Apr-26	01-Mar-26 A	03-Mar-26 A	0.00	0.00	0.00	100%	100%	ELECTRICAL D
DAM3-E-SA-E-1160	GROUND FLOOR GROUNDING PLAN	2	02-May-26	03-May-26	01-Mar-26 A	03-Mar-26 A	0.00	0.00	0.00	100%	100%	GROUND FLOO
DAM3-E-SA-E-1180	ELECTRICAL DETAILS	2	06-May-26	07-May-26	01-Mar-26 A	03-Mar-26 A	0.00	0.00	0.00	100%	100%	ELECTRICAL D
DAM3-E-SA-E-1010	GOUND FLOOR ACCESS CONTROL	2	28-Mar-26	29-Mar-26	29-Mar-26 A	18-Apr-26 A	0.00	0.00	0.00	100%	100%	GOUND FLOO
DAM3-E-SA-E-1020	GROUND FLOOR FIRE ALARM PLAN	2	30-Mar-26	31-Mar-26	29-Mar-26 A	15-Apr-26 A	0.00	0.00	0.00	100%	100%	GROUND FLO
DAM3-E-SA-E-1070	POWER RISER DIAGRAM	2	11-Apr-26	12-Apr-26	29-Mar-26 A	23-Jun-26 A	0.00	0.00	0.00	100%	100%	POWER RIS
DAM3-E-SA-E-1080	FIRE ALARM RISER DIAGRAM	2	13-Apr-26	14-Apr-26	29-Mar-26 A	11-May-26 A	0.00	0.00	0.00	100%	100%	FIRE ALARM
DAM3-E-SA-E-1090	DATA & TELECOME RISER DIAGRAM	2	15-Apr-26	16-Apr-26	29-Mar-26 A	30-Mar-26 A	0.00	0.00	0.00	100%	100%	DATA & TELEC
DAM3-E-SA-E-1100	ACCESS CONTROL RISER DIAGRAM	2	18-Apr-26	19-Apr-26	29-Mar-26 A	30-Mar-26 A	0.00	0.00	0.00	100%	100%	ACCESS CON
DAM3-E-SA-E-1110	SCHEDULES	2	20-Apr-26	21-Apr-26	29-Mar-26 A	23-Jun-26 A	0.00	0.00	0.00	100%	100%	SCHEDULE
DAM3-E-SA-E-970	ROOF FLOOR POWER	2	15-Mar-26	16-Mar-26	08-Apr-26 A	09-Apr-26 A	0.00	0.00	0.00	100%	100%	ROOF FLOOR
DAM3-E-SA-E-1170	RISER DIAGRAM	2	04-May-26	05-May-26	27-Apr-26 A	23-Jun-26 A	0.00	0.00	0.00	100%	100%	RISER DIAG
DAM3-E-SA-E-980	PV SYSTEM CALCULATION	2	21-Mar-26	22-Mar-26	25-Jun-26 A	28-Jun-26 A	0.00	0.00	0.00	100%	100%	PV SYSTEM
ROAD DRAWINGS		117	29-Jan-26	31-Mar-26	20-Jan-26 A	05-Jul-26 A	0.00	0.00	0.00	0%	0%	05-Jul-26 A,
DAM3-E-SA-R-780	TOPOGRAPHIC SURVEY-CONTOURS MAP	2	10-Feb-26	11-Feb-26	20-Jan-26 A	22-Jan-26 A	0.00	0.00	0.00	100%	100%	TOPOGRAPHIC
DAM3-E-SA-R-730	GRADING LAYOUT PLAN	2	29-Jan-26	31-Jan-26	03-Feb-26 A	03-May-26 A	0.00	0.00	0.00	100%	100%	GRADING LA
DAM3-E-SA-R-880	GENERAL SITE PLAN - OVERALL	2	08-Mar-26	09-Mar-26	08-Mar-26 A	20-May-26 A	0.00	0.00	0.00	100%	100%	GENERAL SI
DAM3-E-SA-R-890	SITE SETTING-OUT PLAN - OVERALL	2	10-Mar-26	11-Mar-26	08-Mar-26 A	03-May-26 A	0.00	0.00	0.00	100%	100%	SITE SETTIN
DAM3-E-SA-R-900	GENERAL LANDSCAPE LAYOUT	2	12-Mar-26	14-Mar-26	08-Mar-26 A	06-May-26 A	0.00	0.00	0.00	100%	100%	GENERAL LA
DAM3-E-SA-R-910	GENERAL HARDSCAPE LAYOUT	2	15-Mar-26	16-Mar-26	08-Mar-26 A	07-May-26 A	0.00	0.00	0.00	100%	100%	GENERAL HA
DAM3-E-SA-R-920	GENERAL SOFTSCAPE LAYOUT	2	21-Mar-26	22-Mar-26	08-Mar-26 A	09-May-26 A	0.00	0.00	0.00	100%	100%	GENERAL SC
DAM3-E-SA-R-960	LANDSCAPE SCHEDULES	2	30-Mar-26	31-Mar-26	08-Mar-26 A	06-May-26 A	0.00	0.00	0.00	100%	100%	LANDSCAPE
DAM3-E-SA-R-930	PUMP ROOM DETAILS	2	23-Mar-26	24-Mar-26	14-Mar-26 A	06-May-26 A	0.00	0.00	0.00	100%	100%	PUMP ROOM
DAM3-E-SA-R-740	ROAD LAYOUT PLAN	2	01-Feb-26	02-Feb-26	16-Mar-26 A	29-Apr-26 A	0.00	0.00	0.00	100%	100%	ROAD LAYOU
DAM3-E-SA-R-750	TYPICAL CROSS SECTIONS - KEY PLAN	2	03-Feb-26	04-Feb-26	16-Mar-26 A	04-May-26 A	0.00	0.00	0.00	100%	100%	TYPICAL CRO
DAM3-E-SA-R-760	TYPICAL CROSS SECTIONS	2	05-Feb-26	07-Feb-26	16-Mar-26 A	04-May-26 A	0.00	0.00	0.00	100%	100%	TYPICAL CRO

Date	Revision	Checked	Approved
20-Oct-26	Weekly Report		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete	2026 2027
DAM3-E-SA-R-770	ROAD PROFILES	2	08-Feb-26	09-Feb-26	16-Mar-26 A	29-Apr-26 A	0.00	0.00	0.00	100%	100%	ROAD PROFI
DAM3-E-SA-R-940	GENERAL DETAILS	2	25-Mar-26	26-Mar-26	18-Mar-26 A	11-May-26 A	0.00	0.00	0.00	100%	100%	GENERAL DE
DAM3-E-SA-R-830	SIGNING & MARKING LAYOUT PLAN	2	23-Feb-26	25-Feb-26	21-Apr-26 A	29-Apr-26 A	0.00	0.00	0.00	100%	100%	SIGNING & M
DAM3-E-SA-R-840	ROAD STANDARD DETAILS-TYPICAL PAVEMENT DETAILS	2	25-Feb-26	28-Feb-26	21-Apr-26 A	04-May-26 A	0.00	0.00	0.00	100%	100%	ROAD STAND
DAM3-E-SA-R-850	ROAD STANDARD DETAILS-TYPICAL CURB DETAILS	2	01-Mar-26	02-Mar-26	21-Apr-26 A	04-May-26 A	0.00	0.00	0.00	100%	100%	ROAD STAND
DAM3-E-SA-R-860	ROAD STANDARD DETAILS-ROAD SIGN DETAILS	2	03-Mar-26	04-Mar-26	21-Apr-26 A	04-May-26 A	0.00	0.00	0.00	100%	100%	ROAD STAND
DAM3-E-SA-R-870	ROAD STANDARD DETAILS-ROAD MARKING DETAILS	2	05-Mar-26	07-Mar-26	21-Apr-26 A	04-May-26 A	0.00	0.00	0.00	100%	100%	ROAD STAND
DAM3-E-SA-R-790	ALIGNMENT & CURB SETTING OUT	2	12-Feb-26	14-Feb-26	14-Jun-26 A	14-Jun-26 A	0.00	0.00	0.00	100%	100%	ALIGNMENT
DAM3-E-SA-R-800	ALIGNMENT & CURB SETTING OUT TABLES	2	15-Feb-26	16-Feb-26	14-Jun-26 A	14-Jun-26 A	0.00	0.00	0.00	100%	100%	ALIGNMENT
DAM3-E-SA-R-810	ALIGNMNET GEOMETRIC DATA	2	17-Feb-26	19-Feb-26	14-Jun-26 A	14-Jun-26 A	0.00	0.00	0.00	100%	100%	ALIGNMNET
DAM3-E-SA-R-820	SWEPT PATH LAYOUT PLAN	2	19-Feb-26	23-Feb-26	14-Jun-26 A	14-Jun-26 A	0.00	0.00	0.00	100%	100%	SWEPT PAT
DAM3-E-SA-R-950	LANDSCAPE DETAILS	2	28-Mar-26	29-Mar-26	01-Jul-26 A	05-Jul-26 A	0.00	0.00	0.00	100%	100%	LANDSCAP
EXTERNAL		78	03-Mar-26	17-May-26	10-Feb-26 A	08-Jun-26 A	0.00	0.00	0.00	0%	0%	08-Jun-26 A,
DAM3-E-SA-EX-730	PIPE TRENCH DETAILS	2	12-Mar-26	14-Mar-26	10-Feb-26 A	10-May-26 A	0.00	0.00	0.00	100%	100%	PIPE TRENC
DAM3-E-SA-EX-740	BURIED GATE VALVE DETAILS	2	15-Mar-26	16-Mar-26	10-Feb-26 A	31-May-26 A	0.00	0.00	0.00	100%	100%	BURIED GAT
DAM3-E-SA-EX-770	WASHOUT CHAMBER DETAILS	2	25-Mar-26	26-Mar-26	10-Feb-26 A	11-May-26 A	0.00	0.00	0.00	100%	100%	WASHOUT C
DAM3-E-SA-EX-780	AIR RELEASE VALVE CHAMBER DETAILS	2	28-Mar-26	29-Mar-26	10-Feb-26 A	25-May-26 A	0.00	0.00	0.00	100%	100%	AIR RELEAS
DAM3-E-SA-EX-830	THRUST BLOCK DETAILS (SHEET 3 OF 4)	2	04-Apr-26	05-Apr-26	10-Feb-26 A	18-Mar-26 A	0.00	0.00	0.00	100%	100%	THRUST BLOC
DAM3-E-SA-EX-840	THRUST BLOCK DETAILS (SHEET 4 OF 4)	2	04-Apr-26	05-Apr-26	10-Feb-26 A	18-Mar-26 A	0.00	0.00	0.00	100%	100%	THRUST BLOC
DAM3-E-SA-EX-870	GENERAL NOTES	2	11-Apr-26	12-Apr-26	10-Feb-26 A	18-Mar-26 A	0.00	0.00	0.00	100%	100%	GENERAL NOT
DAM3-E-SA-EX-880	PIPE TRENCHES DETAILS (1)	2	13-Apr-26	14-Apr-26	10-Feb-26 A	18-Mar-26 A	0.00	0.00	0.00	100%	100%	PIPE TRENCH
DAM3-E-SA-EX-890	PIPE TRENCHES DETAILS (2)	2	15-Apr-26	16-Apr-26	10-Feb-26 A	18-Mar-26 A	0.00	0.00	0.00	100%	100%	PIPE TRENCH
DAM3-E-SA-EX-900	CAST IN PLACE MANHOLE DETAILS FOR DEPTH < 6000MM (TYPE-A)	2	18-Apr-26	19-Apr-26	10-Feb-26 A	11-May-26 A	0.00	0.00	0.00	100%	100%	CAST IN PLA
DAM3-E-SA-EX-920	BACKDROP DETAIL OF PRECAST MANHOLE DEPTH FROM 3000MM TO	2	18-Apr-26	19-Apr-26	10-Feb-26 A	19-May-26 A	0.00	0.00	0.00	100%	100%	BACKDROP
DAM3-E-SA-EX-930	BACKDROP DETAIL OF PRECAST MANHOLE DEPTH < 3000MM	2	18-Apr-26	19-Apr-26	10-Feb-26 A	19-May-26 A	0.00	0.00	0.00	100%	100%	BACKDROP
DAM3-E-SA-EX-960	PIPE TRENCH DETAILS	2	25-Apr-26	26-Apr-26	10-Feb-26 A	18-Mar-26 A	0.00	0.00	0.00	100%	100%	PIPE TRENCH
DAM3-E-SA-EX-970	BURIED GATE VALVE DETAILS	2	27-Apr-26	28-Apr-26	10-Feb-26 A	31-May-26 A	0.00	0.00	0.00	100%	100%	BURIED GAT
DAM3-E-SA-EX-1000	WASHOUT CHAMBER DETAILS	2	04-May-26	05-May-26	10-Feb-26 A	11-May-26 A	0.00	0.00	0.00	100%	100%	WASHOUT C
DAM3-E-SA-EX-1010	AIR RELEASE VALVE CHAMBER DETAILS	2	06-May-26	07-May-26	10-Feb-26 A	25-May-26 A	0.00	0.00	0.00	100%	100%	AIR RELEAS
DAM3-E-SA-EX-1020	THRUST BLOCK DETAILS (SHEET 1 OF 4)	2	09-May-26	10-May-26	10-Feb-26 A	18-Mar-26 A	0.00	0.00	0.00	100%	100%	THRUST BLOC
DAM3-E-SA-EX-1030	THRUST BLOCK DETAILS (SHEET 2 OF 4)	2	11-May-26	12-May-26	10-Feb-26 A	18-Mar-26 A	0.00	0.00	0.00	100%	100%	THRUST BLOC
DAM3-E-SA-EX-1040	THRUST BLOCK DETAILS (SHEET 3 OF 4)	2	13-May-26	14-May-26	10-Feb-26 A	18-Mar-26 A	0.00	0.00	0.00	100%	100%	THRUST BLOC
DAM3-E-SA-EX-1050	THRUST BLOCK DETAILS (SHEET 4 OF 4)	2	16-May-26	17-May-26	10-Feb-26 A	18-Mar-26 A	0.00	0.00	0.00	100%	100%	THRUST BLOC
DAM3-E-SA-EX-810	THRUST BLOCK DETAILS (SHEET 1 OF 4)	2	04-Apr-26	05-Apr-26	10-Feb-26 A	18-Mar-26 A	0.00	0.00	0.00	100%	100%	THRUST BLOC
DAM3-E-SA-EX-820	THRUST BLOCK DETAILS (SHEET 2 OF 4)	2	06-Apr-26	07-Apr-26	10-Feb-26 A	18-Mar-26 A	0.00	0.00	0.00	100%	100%	THRUST BLOC
DAM3-E-SA-EX-910	CAST IN PLACE MANHOLE DETAILS FOR DEPTH < 6000MM (TYPE-B)	2	18-Apr-26	19-Apr-26	12-Feb-26 A	11-May-26 A	0.00	0.00	0.00	100%	100%	CAST IN PLA
DAM3-E-SA-EX-940	PRECAST MANHOLE DETAILS	2	20-Apr-26	21-Apr-26	15-Apr-26 A	08-Jun-26 A	0.00	0.00	0.00	100%	100%	PRECAST M
DAM3-E-SA-EX-750	SINGLE VALVE CHAMBER DETAILS	2	21-Mar-26	22-Mar-26	21-Apr-26 A	27-Apr-26 A	0.00	0.00	0.00	100%	100%	SINGLE VALV
DAM3-E-SA-EX-760	DOUBLE VALVE CHAMBER DETAILS	2	23-Mar-26	24-Mar-26	21-Apr-26 A	27-Apr-26 A	0.00	0.00	0.00	100%	100%	DOUBLE VAL
DAM3-E-SA-EX-980	SINGLE VALVE CHAMBER DETAILS	2	29-Apr-26	30-Apr-26	21-Apr-26 A	27-Apr-26 A	0.00	0.00	0.00	100%	100%	SINGLE VALV
DAM3-E-SA-EX-990	DOUBLE VALVE CHAMBER DETAILS	2	02-May-26	03-May-26	21-Apr-26 A	27-Apr-26 A	0.00	0.00	0.00	100%	100%	DOUBLE VAL
DAM3-E-SA-EX-690	POTABLE WATER NETWORK	2	03-Mar-26	04-Mar-26	11-May-26 A	01-Jun-26 A	0.00	0.00	0.00	100%	100%	POTABLE W
DAM3-E-SA-EX-700	FIRE FIGHTING WATER NETWORK	2	05-Mar-26	07-Mar-26	11-May-26 A	12-May-26 A	0.00	0.00	0.00	100%	100%	FIRE FIGHTIN
DAM3-E-SA-EX-710	POTABLE WATER NETWORK PROFILES	2	08-Mar-26	09-Mar-26	11-May-26 A	25-May-26 A	0.00	0.00	0.00	100%	100%	POTABLE W
DAM3-E-SA-EX-720	FIRE FIGHTING NETWORK PROFILE	2	10-Mar-26	11-Mar-26	11-May-26 A	12-May-26 A	0.00	0.00	0.00	100%	100%	FIRE FIGHTIN
DAM3-E-SA-EX-950	IRRIGATION NETWORK LAYOUT SHEET 1 OF 1	2	22-Apr-26	23-Apr-26	12-May-26 A	17-May-26 A	0.00	0.00	0.00	100%	100%	IRRIGATION
DAM3-E-SA-EX-850	SEWAGE NETWORK	2	06-Apr-26	07-Apr-26	14-May-26 A	17-May-26 A	0.00	0.00	0.00	100%	100%	SEWAGE NE
DAM3-E-SA-EX-860	SEWAGE NETWORK PROFILES	2	08-Apr-26	09-Apr-26	14-May-26 A	17-May-26 A	0.00	0.00	0.00	100%	100%	SEWAGE NE
DAM3-E-SA-EX-790	FLOW METER DETAILS	2	30-Mar-26	31-Mar-26	02-Jun-26 A	03-Jun-26 A	0.00	0.00	0.00	100%	100%	FLOW METE

Actual Level of Effort
Actual Work
Remaining Work
Critical Remaining Work
Milestone
summary

Date	Revision	Checked	Approved
20-Oct-26	Weekly Report		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete
DAM3-E-SA-EX-800	FLOW METER REINFORCEMENT DETAILS	2	01-Apr-26	02-Apr-26	02-Jun-26 A	03-Jun-26 A	0.00	0.00	0.00	100%	100%
PRE QUALIFACTION FOR MATERIALS		138	22-Jan-26	12-Apr-26	15-Jan-26 A	11-Jun-26 A	0.00	0.00	0.00	0%	0%
PREPARATION AND SUBMITTAL		108	22-Jan-26	09-Apr-26	15-Jan-26 A	10-Jun-26 A	0.00	0.00	0.00	0%	0%
STRUCTURAL		10	22-Jan-26	02-Feb-26	15-Jan-26 A	19-Jan-26 A	0.00	0.00	0.00	0%	0%
DAM3-E-PS-C-0010	Anti termite	2	22-Jan-26	24-Jan-26	15-Jan-26 A	15-Jan-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PS-C-0020	Concrete mix	2	25-Jan-26	26-Jan-26	15-Jan-26 A	15-Jan-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PS-C-0040	Bitumen paint	2	29-Jan-26	31-Jan-26	15-Jan-26 A	15-Jan-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PS-C-0050	Rebar	2	01-Feb-26	02-Feb-26	15-Jan-26 A	15-Jan-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PS-C-0030	Polyethylene sheet	2	27-Jan-26	28-Jan-26	19-Jan-26 A	19-Jan-26 A	0.00	0.00	0.00	100%	100%
ARCHITECTURAL		100	25-Jan-26	02-Mar-26	08-Feb-26 A	10-Jun-26 A	0.00	0.00	0.00	0%	0%
DAM3-E-PS-A-0040	Concrete masonry unit (CMU)	2	27-Jan-26	28-Jan-26	08-Feb-26 A	08-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PS-A-0130	Windows	2	08-Feb-26	09-Feb-26	08-Feb-26 A	08-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PS-A-0200	Aluminum Composite Panel	2	23-Feb-26	25-Feb-26	10-Feb-26 A	10-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PS-A-0120	Doors	2	05-Feb-26	07-Feb-26	16-Feb-26 A	16-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PS-A-0020	PES -Steel Structure	2	25-Jan-26	26-Jan-26	19-Feb-26 A	23-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PS-A-0190	Gypsum board	2	19-Feb-26	23-Feb-26	24-Feb-26 A	24-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PS-A-0050	Steel ladder	2	29-Jan-26	31-Jan-26	25-Feb-26 A	28-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PS-A-0140	Ceramic tiles	2	10-Feb-26	11-Feb-26	25-Mar-26 A	25-Mar-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PS-A-0180	Interni paint	2	17-Feb-26	19-Feb-26	25-Mar-26 A	25-Mar-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PS-A-0170	Epoxy paint	2	15-Feb-26	16-Feb-26	20-Apr-26 A	20-Apr-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PS-A-0150	Granite strip	2	12-Feb-26	14-Feb-26	03-May-26 A	03-May-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PS-A-0060	Steel gratings	2	01-Feb-26	02-Feb-26	19-May-26 A	19-May-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PS-A-0230	Steel fence and gates	2	25-Feb-26	28-Feb-26	20-May-26 A	20-May-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PS-A-0070	Steel rails	2	03-Feb-26	04-Feb-26	10-Jun-26 A	10-Jun-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PS-A-0240	Identification sign; ID01 & ID02	2	01-Mar-26	02-Mar-26	10-Jun-26 A	10-Jun-26 A	0.00	0.00	0.00	100%	100%
MECHANICAL		98	27-Jan-26	09-Apr-26	24-Jan-26 A	10-Jun-26 A	0.00	0.00	0.00	0%	0%
DAM3-E-PS-M-0330	GRP tank	2	04-Apr-26	05-Apr-26	24-Jan-26 A	28-Jan-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PS-M-0250	Inline exhaust fans	2	23-Mar-26	24-Mar-26	02-Feb-26 A	02-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PS-M-0260	Wall propeller type exhaust fans	2	25-Mar-26	26-Mar-26	02-Feb-26 A	02-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PS-M-0280	Fire fighting valves	2	30-Mar-26	31-Mar-26	02-Feb-26 A	02-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PS-M-0340	Water supply valves	2	06-Apr-26	07-Apr-26	02-Feb-26 A	02-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PS-M-0030	PPR pipes	2	29-Jan-26	31-Jan-26	03-Feb-26 A	03-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PS-M-0270	Fire pumps	2	28-Mar-26	29-Mar-26	03-Feb-26 A	03-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PS-M-0320	Booster pump	2	01-Apr-26	02-Apr-26	03-Feb-26 A	03-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PS-M-0070	U/G HDPE pipes	2	08-Feb-26	09-Feb-26	04-Feb-26 A	04-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PS-M-0090	Fire hose cabinet	2	10-Feb-26	11-Feb-26	04-Feb-26 A	04-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PS-M-0160	UPVC pipes	2	25-Feb-26	28-Feb-26	04-Feb-26 A	04-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PS-M-0200	Electric water heater	2	08-Mar-26	09-Mar-26	05-Feb-26 A	05-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PS-M-0210	Western water closet	2	10-Mar-26	11-Mar-26	05-Feb-26 A	05-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PS-M-0240	Lavatory / wash basin	2	21-Mar-26	22-Mar-26	05-Feb-26 A	05-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PS-M-0190	Gully trap	2	05-Mar-26	07-Mar-26	07-Feb-26 A	07-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PS-M-0230	Toilet Fittings	2	15-Mar-26	16-Mar-26	07-Feb-26 A	07-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PS-M-0010	Seamless black steel or ERW pipes	2	27-Jan-26	28-Jan-26	08-Feb-26 A	08-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PS-M-0100	Automatic air release valve	2	12-Feb-26	14-Feb-26	08-Feb-26 A	08-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PS-M-0110	OS & Y gate valve	2	15-Feb-26	16-Feb-26	08-Feb-26 A	08-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PS-M-0120	Fire alarm check valve	2	17-Feb-26	19-Feb-26	08-Feb-26 A	08-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PS-M-0040	HVAC duct	2	01-Feb-26	02-Feb-26	09-Feb-26 A	09-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PS-M-0050	Flexible duct	2	03-Feb-26	04-Feb-26	09-Feb-26 A	09-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PS-M-0140	Ball valve	2	19-Feb-26	23-Feb-26	11-Feb-26 A	12-Feb-26 A	0.00	0.00	0.00	100%	100%


2026 2027

FLOW METE
11-Jun-26 A,
10-Jun-26 A,
19-Jan-26 A, STR
Anti termite
Concrete mix
Bitumen paint
Rebar
Polyethylene she
10-Jun-26 A,
Concrete mason
Windows
Aluminum Comp
Doors
PES -Steel Struc
Gypsum board
Steel ladder
Ceramic tiles
Interni paint
Epoxy paint
Granite strip
Steel gratings
Steel fence a
Steel rails
Identification
10-Jun-26 A,
GRP tank
Inline exhaust fa
Wall propeller typ
Fire fighting valve
Water supply val
PPR pipes
Fire pumps
Booster pump
U/G HDPE pipes
Fire hose cabine
UPVC pipes
Electric water hea
Western water cl
Lavatory / wash t
Gully trap
Toilet Fittings
Seamless black
Automatic air rele
OS & Y gate val
Fire alarm check
HVAC duct
Flexible duct
Ball valve


Actual Level of Effort
Actual Work
Remaining Work
Critical Remaining Work
Milestone
summary

Date	Revision	Checked	Approved
20-Oct-26	Weekly Report		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete
DAM3-E-PS-M-0350	Water tap	2	08-Apr-26	09-Apr-26	11-Feb-26 A	11-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PS-M-0080	Warning tapes	2	08-Feb-26	09-Feb-26	14-Feb-26 A	14-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PS-M-0170	Roof vent caps	2	01-Mar-26	02-Mar-26	16-Feb-26 A	16-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PS-M-0180	Floor drain	2	03-Mar-26	04-Mar-26	16-Feb-26 A	16-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PS-M-0220	Bib tap	2	12-Mar-26	14-Mar-26	04-Apr-26 A	05-Apr-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PS-M-0060	Exhaust diffuser	2	05-Feb-26	07-Feb-26	27-May-26 A	27-May-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PS-M-0150	Capped connection	2	23-Feb-26	25-Feb-26	10-Jun-26 A	10-Jun-26 A	0.00	0.00	0.00	100%	100%
ELECTRICAL		85	29-Jan-26	05-Apr-26	07-Feb-26 A	20-Apr-26 A	0.00	0.00	0.00	0%	0%
DAM3-E-PS-E-0010	PVC conduits	2	29-Jan-26	31-Jan-26	07-Feb-26 A	07-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PS-E-0180	Fire alarm system	2	12-Mar-26	14-Mar-26	09-Feb-26 A	09-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PS-E-0240	Access control system	2	28-Mar-26	29-Mar-26	09-Feb-26 A	09-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PS-E-0170	Wall mounted, duplex, telephone and data outlet	2	10-Mar-26	11-Mar-26	11-Feb-26 A	11-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PS-E-0230	CCTV System	2	25-Mar-26	26-Mar-26	11-Feb-26 A	11-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PS-E-0250	Solar system	2	30-Mar-26	31-Mar-26	24-Feb-26 A	01-Mar-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PS-E-0120	Suspended High Bay LED lights	2	25-Feb-26	28-Feb-26	01-Mar-26 A	01-Mar-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PS-E-0130	Flood lights	2	01-Mar-26	02-Mar-26	01-Mar-26 A	01-Mar-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PS-E-0140	Recessed mounted LED downlight	2	03-Mar-26	04-Mar-26	01-Mar-26 A	01-Mar-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PS-E-0150	LED Emergency Lights wall mounted	2	05-Mar-26	07-Mar-26	01-Mar-26 A	01-Mar-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PS-E-0160	LED Emergency Exit Light	2	08-Mar-26	09-Mar-26	01-Mar-26 A	01-Mar-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PS-E-0200	Street Lighting poles	1	15-Mar-26	16-Mar-26	01-Mar-26 A	01-Mar-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PS-E-0220	Surface mounted lights	2	23-Mar-26	24-Mar-26	01-Mar-26 A	01-Mar-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PS-E-0050	Wiring devices	2	08-Feb-26	09-Feb-26	03-Mar-26 A	03-Mar-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PS-E-0030	Cable Tray	2	03-Feb-26	04-Feb-26	03-Mar-26 A	03-Mar-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PS-E-0070	Low Voltage cables	2	12-Feb-26	14-Feb-26	14-Mar-26 A	14-Mar-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PS-E-0020	Wires	2	01-Feb-26	02-Feb-26	14-Mar-26 A	14-Mar-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PS-E-0040	Grounding system	2	05-Feb-26	07-Feb-26	14-Mar-26 A	14-Mar-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PS-E-0110	Disconnect switches	2	23-Feb-26	25-Feb-26	25-Mar-26 A	25-Mar-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PS-E-0080	Main distribution board (MDB)	2	15-Feb-26	16-Feb-26	19-Apr-26 A	19-Apr-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PS-E-0210	Distribution board for pump room	1	21-Mar-26	22-Mar-26	19-Apr-26 A	19-Apr-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PS-E-0090	Lighting panel board	2	17-Feb-26	19-Feb-26	19-Apr-26 A	19-Apr-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PS-E-0100	PP-AC panel	2	19-Feb-26	23-Feb-26	19-Apr-26 A	19-Apr-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PS-E-0060	HDPE ducts	2	10-Feb-26	11-Feb-26	20-Apr-26 A	20-Apr-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PS-E-0260	Main program system & controller	2	01-Apr-26	02-Apr-26	20-Apr-26 A	20-Apr-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PS-E-0270	PLC controller	2	04-Apr-26	05-Apr-26	20-Apr-26 A	20-Apr-26 A	0.00	0.00	0.00	100%	100%
EXTERNAL		14	25-Mar-26	09-Apr-26	10-Jun-26 A	10-Jun-26 A	0.00	0.00	0.00	0%	0%
DAM3-E-PS-EX-0010	Asphalt works	2	25-Mar-26	26-Mar-26	10-Jun-26 A	10-Jun-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PS-EX-0020	Concrete parking bumper	2	28-Mar-26	29-Mar-26	10-Jun-26 A	10-Jun-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PS-EX-0030	Road markings	2	30-Mar-26	31-Mar-26	10-Jun-26 A	10-Jun-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PS-EX-0040	Road signs	2	01-Apr-26	02-Apr-26	10-Jun-26 A	10-Jun-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PS-EX-0060	Interlock tiles	2	04-Apr-26	05-Apr-26	10-Jun-26 A	10-Jun-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PS-EX-0070	Curbstones	2	06-Apr-26	07-Apr-26	10-Jun-26 A	10-Jun-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PS-EX-0080	Gravel bedding	2	08-Apr-26	09-Apr-26	10-Jun-26 A	10-Jun-26 A	0.00	0.00	0.00	100%	100%
ENVIRONMETAL		75	29-Jan-26	16-Feb-26	03-Feb-26 A	03-Mar-26 A	0.00	0.00	0.00	0%	0%
DAM3-E-PS-EN-0080	UPVC pipes	2	15-Feb-26	16-Feb-26	03-Feb-26 A	03-Mar-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PS-EN-0010	HDPE pipes for fire system	2	29-Jan-26	31-Jan-26	05-Feb-26 A	05-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PS-EN-0030	HDPE pipes for water supply system	2	03-Feb-26	04-Feb-26	05-Feb-26 A	05-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PS-EN-0020	Directly buried gate valve for fire system	2	01-Feb-26	02-Feb-26	14-Feb-26 A	14-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PS-EN-0040	Directly buried gate valve for water system	2	05-Feb-26	07-Feb-26	14-Feb-26 A	14-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PS-EN-0050	Air valve	2	08-Feb-26	09-Feb-26	16-Feb-26 A	16-Feb-26 A	0.00	0.00	0.00	100%	100%



Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete
DAM3-E-PS-EN-0060	Washout valve	2	10-Feb-26	11-Feb-26	16-Feb-26 A	16-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PS-EN-0070	Gate valve	2	12-Feb-26	14-Feb-26	16-Feb-26 A	16-Feb-26 A	0.00	0.00	0.00	100%	100%
REVIEW AND APPROVAL		138	25-Jan-26	12-Apr-26	15-Jan-26 A	11-Jun-26 A	0.00	0.00	0.00	0%	0%
STRUCTURAL		34	25-Jan-26	04-Feb-26	15-Jan-26 A	21-Jan-26 A	0.00	0.00	0.00	0%	0%
DAM3-E-PA-C-0010	Anti termite	2	25-Jan-26	26-Jan-26	15-Jan-26 A	20-Jan-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PA-C-0020	Concrete mix	2	27-Jan-26	28-Jan-26	15-Jan-26 A	20-Jan-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PA-C-0040	Bitumen paint	2	01-Feb-26	02-Feb-26	15-Jan-26 A	20-Jan-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PA-C-0050	Rebar	2	03-Feb-26	04-Feb-26	15-Jan-26 A	20-Jan-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PA-C-0030	Polyethylene sheet	5	29-Jan-26	31-Jan-26	19-Jan-26 A	21-Jan-26 A	0.00	0.00	0.00	100%	100%
ARCHITECTURAL		104	27-Jan-26	04-Mar-26	08-Feb-26 A	11-Jun-26 A	0.00	0.00	0.00	0%	0%
DAM3-E-PA-A-0040	Concrete masonry unit (CMU)	2	29-Jan-26	31-Jan-26	08-Feb-26 A	09-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PA-A-0130	Windows	2	10-Feb-26	11-Feb-26	08-Feb-26 A	09-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PA-A-0200	Aluminum Composite Panel	2	25-Feb-26	28-Feb-26	09-Feb-26 A	10-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PA-A-0120	Doors	2	08-Feb-26	09-Feb-26	16-Feb-26 A	17-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PA-A-0050	Steel ladder	2	01-Feb-26	02-Feb-26	17-Feb-26 A	19-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PA-A-0020	PES -Steel Structure	2	27-Jan-26	28-Jan-26	17-Feb-26 A	19-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PA-A-0190	Gypsum board	2	23-Feb-26	25-Feb-26	24-Feb-26 A	12-Apr-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PA-A-0140	Ceramic tiles	2	12-Feb-26	14-Feb-26	25-Mar-26 A	26-Mar-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PA-A-0180	Interni paint	2	19-Feb-26	23-Feb-26	25-Mar-26 A	26-Mar-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PA-A-0170	Epoxy paint	2	17-Feb-26	19-Feb-26	20-Apr-26 A	21-Apr-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PA-A-0150	Granite strip	2	15-Feb-26	16-Feb-26	03-May-26 A	04-May-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PA-A-0060	Steel gratings	2	03-Feb-26	04-Feb-26	19-May-26 A	20-May-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PA-A-0230	Steel fence and gates	2	01-Mar-26	02-Mar-26	20-May-26 A	21-May-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PA-A-0070	Steel rails	2	05-Feb-26	07-Feb-26	10-Jun-26 A	11-Jun-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PA-A-0240	Identification sign; ID01 & ID02	2	03-Mar-26	04-Mar-26	10-Jun-26 A	11-Jun-26 A	0.00	0.00	0.00	100%	100%
MECHANICAL		98	29-Jan-26	12-Apr-26	24-Jan-26 A	11-Jun-26 A	0.00	0.00	0.00	0%	0%
DAM3-E-PA-M-0340	GRP tank	2	06-Apr-26	07-Apr-26	24-Jan-26 A	16-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PA-M-0250	Inline exhaust fans	2	25-Mar-26	26-Mar-26	02-Feb-26 A	17-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PA-M-0260	Wall propeller type exhaust fans	2	28-Mar-26	29-Mar-26	02-Feb-26 A	17-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PA-M-0280	Fire fighting valves	2	01-Apr-26	02-Apr-26	02-Feb-26 A	03-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PA-M-0350	Water supply valves	2	08-Apr-26	09-Apr-26	02-Feb-26 A	03-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PA-M-0030	PPR pipes	2	01-Feb-26	02-Feb-26	03-Feb-26 A	04-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PA-M-0270	Fire pumps	2	30-Mar-26	31-Mar-26	03-Feb-26 A	04-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PA-M-0330	Booster pump	2	04-Apr-26	05-Apr-26	03-Feb-26 A	04-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PA-M-0070	U/G HDPE pipes	2	10-Feb-26	11-Feb-26	04-Feb-26 A	05-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PA-M-0090	Fire hose cabinet	2	12-Feb-26	14-Feb-26	04-Feb-26 A	05-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PA-M-0160	UPVC pipes	2	01-Mar-26	02-Mar-26	04-Feb-26 A	05-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PA-M-0200	Electric water heater	2	10-Mar-26	11-Mar-26	05-Feb-26 A	07-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PA-M-0210	Western water closet	2	12-Mar-26	14-Mar-26	05-Feb-26 A	07-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PA-M-0240	Lavatory / wash basin	2	23-Mar-26	24-Mar-26	05-Feb-26 A	07-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PA-M-0190	Gully trap	2	08-Mar-26	09-Mar-26	07-Feb-26 A	08-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PA-M-0230	Toilet Fittings	2	21-Mar-26	22-Mar-26	07-Feb-26 A	08-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PA-M-0010	Seamless black steel or ERW pipes	2	29-Jan-26	31-Jan-26	08-Feb-26 A	09-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PA-M-0100	Automatic air release valve	2	15-Feb-26	16-Feb-26	08-Feb-26 A	09-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PA-M-0110	OS & Y gate valve	2	17-Feb-26	19-Feb-26	08-Feb-26 A	09-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PA-M-0120	Fire alarm check valve	2	19-Feb-26	23-Feb-26	08-Feb-26 A	09-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PA-M-0040	HVAC duct	2	03-Feb-26	04-Feb-26	09-Feb-26 A	10-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PA-M-0050	Flexible duct	2	05-Feb-26	07-Feb-26	09-Feb-26 A	10-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PA-M-0140	Ball valve	2	23-Feb-26	25-Feb-26	11-Feb-26 A	11-Feb-26 A	0.00	0.00	0.00	100%	100%



Actual Level of Effort
Actual Work
Remaining Work
Critical Remaining Work
Milestone
summary

Date	Revision	Checked	Approved
20-Oct-26	Weekly Report		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete	2026	2027
DAM3-E-PA-M-0320	Water tap	2	11-Apr-26	12-Apr-26	11-Feb-26 A	12-Feb-26 A	0.00	0.00	0.00	100%	100%	Water tap	
DAM3-E-PA-M-0080	Warning tapes	2	10-Feb-26	11-Feb-26	14-Feb-26 A	15-Feb-26 A	0.00	0.00	0.00	100%	100%	Warning tapes	
DAM3-E-PA-M-0170	Roof vent caps	2	03-Mar-26	04-Mar-26	16-Feb-26 A	17-Feb-26 A	0.00	0.00	0.00	100%	100%	Roof vent caps	
DAM3-E-PA-M-0180	Floor drain	2	05-Mar-26	07-Mar-26	16-Feb-26 A	17-Feb-26 A	0.00	0.00	0.00	100%	100%	Floor drain	
DAM3-E-PA-M-0220	Bib tap	2	15-Mar-26	16-Mar-26	06-Apr-26 A	07-Apr-26 A	0.00	0.00	0.00	100%	100%	Bib tap	
DAM3-E-PA-M-0060	Exhaust diffuser	2	08-Feb-26	09-Feb-26	27-May-26 A	28-May-26 A	0.00	0.00	0.00	100%	100%	Exhaust diffu	
DAM3-E-PA-M-0150	Capped connection	2	25-Feb-26	28-Feb-26	10-Jun-26 A	11-Jun-26 A	0.00	0.00	0.00	100%	100%	Capped conn	
ELECTRICAL		85	01-Feb-26	07-Apr-26	07-Feb-26 A	21-Apr-26 A	0.00	0.00	0.00	0%	0%	21-Apr-26 A, E	
DAM3-E-PA-E-0010	PVC conduits	2	01-Feb-26	02-Feb-26	07-Feb-26 A	08-Feb-26 A	0.00	0.00	0.00	100%	100%	PVC conduits	
DAM3-E-PA-E-0180	Fire alarm system	2	15-Mar-26	16-Mar-26	09-Feb-26 A	10-Feb-26 A	0.00	0.00	0.00	100%	100%	Fire alarm syster	
DAM3-E-PA-E-0240	Access control system	2	30-Mar-26	31-Mar-26	09-Feb-26 A	10-Feb-26 A	0.00	0.00	0.00	100%	100%	Access control sy	
DAM3-E-PA-E-0170	Wall mounted, duplex, telephone and data outlet	2	12-Mar-26	14-Mar-26	11-Feb-26 A	14-Feb-26 A	0.00	0.00	0.00	100%	100%	Wall mounted, d	
DAM3-E-PA-E-0230	CCTV System	2	28-Mar-26	29-Mar-26	11-Feb-26 A	14-Feb-26 A	0.00	0.00	0.00	100%	100%	CCTV System	
DAM3-E-PA-E-0250	Solar system	2	01-Apr-26	02-Apr-26	24-Feb-26 A	02-Mar-26 A	0.00	0.00	0.00	100%	100%	Solar system	
DAM3-E-PA-E-0120	Suspended High Bay LED lights	2	01-Mar-26	02-Mar-26	01-Mar-26 A	02-Mar-26 A	0.00	0.00	0.00	100%	100%	Suspended Hig	
DAM3-E-PA-E-0130	Flood lights	2	03-Mar-26	04-Mar-26	01-Mar-26 A	02-Mar-26 A	0.00	0.00	0.00	100%	100%	Flood lights	
DAM3-E-PA-E-0140	Recessed mounted LED downlight	2	05-Mar-26	07-Mar-26	01-Mar-26 A	02-Mar-26 A	0.00	0.00	0.00	100%	100%	Recessed moun	
DAM3-E-PA-E-0150	LED Emergency Lights wall mounted	2	08-Mar-26	09-Mar-26	01-Mar-26 A	02-Mar-26 A	0.00	0.00	0.00	100%	100%	LED Emergency	
DAM3-E-PA-E-0160	LED Emergency Exit Light	2	10-Mar-26	11-Mar-26	01-Mar-26 A	02-Mar-26 A	0.00	0.00	0.00	100%	100%	LED Emergency	
DAM3-E-PA-E-0200	Street Lighting poles	2	21-Mar-26	22-Mar-26	01-Mar-26 A	02-Mar-26 A	0.00	0.00	0.00	100%	100%	Street Lighting p	
DAM3-E-PA-E-0220	Surface mounted lights	2	25-Mar-26	26-Mar-26	01-Mar-26 A	02-Mar-26 A	0.00	0.00	0.00	100%	100%	Surface mounte	
DAM3-E-PA-E-0050	Wiring devices	2	10-Feb-26	11-Feb-26	03-Mar-26 A	04-Mar-26 A	0.00	0.00	0.00	100%	100%	Wiring devices	
DAM3-E-PA-E-0030	Cable Tray	2	05-Feb-26	07-Feb-26	03-Mar-26 A	04-Mar-26 A	0.00	0.00	0.00	100%	100%	Cable Tray	
DAM3-E-PA-E-0070	Low Voltage cables	2	15-Feb-26	16-Feb-26	14-Mar-26 A	15-Mar-26 A	0.00	0.00	0.00	100%	100%	Low Voltage ca	
DAM3-E-PA-E-0020	Wires	2	03-Feb-26	04-Feb-26	14-Mar-26 A	15-Mar-26 A	0.00	0.00	0.00	100%	100%	Wires	
DAM3-E-PA-E-0040	Grounding system	2	08-Feb-26	09-Feb-26	14-Mar-26 A	15-Mar-26 A	0.00	0.00	0.00	100%	100%	Grounding syste	
DAM3-E-PA-E-0110	Disconnect switches	2	25-Feb-26	28-Feb-26	25-Mar-26 A	26-Mar-26 A	0.00	0.00	0.00	100%	100%	Disconnect swit	
DAM3-E-PA-E-0080	Main distribution board (MDB)	2	17-Feb-26	19-Feb-26	19-Apr-26 A	20-Apr-26 A	0.00	0.00	0.00	100%	100%	Main distributio	
DAM3-E-PA-E-0210	Distribution board for pump room	2	23-Mar-26	24-Mar-26	19-Apr-26 A	20-Apr-26 A	0.00	0.00	0.00	100%	100%	Distribution bo	
DAM3-E-PA-E-0090	Lighting panel board	2	19-Feb-26	23-Feb-26	19-Apr-26 A	20-Apr-26 A	0.00	0.00	0.00	100%	100%	Lighting panel	
DAM3-E-PA-E-0100	PP-AC panel	2	23-Feb-26	25-Feb-26	19-Apr-26 A	20-Apr-26 A	0.00	0.00	0.00	100%	100%	PP-AC panel	
DAM3-E-PA-E-0060	HDPE ducts	2	12-Feb-26	14-Feb-26	20-Apr-26 A	21-Apr-26 A	0.00	0.00	0.00	100%	100%	HDPE ducts	
DAM3-E-PA-E-0260	Main program system & controller	2	04-Apr-26	05-Apr-26	20-Apr-26 A	21-Apr-26 A	0.00	0.00	0.00	100%	100%	Main program	
DAM3-E-PA-E-0270	PLC controller	2	06-Apr-26	07-Apr-26	20-Apr-26 A	21-Apr-26 A	0.00	0.00	0.00	100%	100%	PLC controller	
EXTERNAL		14	28-Mar-26	12-Apr-26	09-Jun-26 A	10-Jun-26 A	0.00	0.00	0.00	0%	0%	10-Jun-26 A,	
DAM3-E-PA-EX-0010	Asphalt works	2	28-Mar-26	29-Mar-26	09-Jun-26 A	10-Jun-26 A	0.00	0.00	0.00	100%	100%	Asphalt works	
DAM3-E-PA-EX-0020	Concrete parking bumper	2	30-Mar-26	31-Mar-26	09-Jun-26 A	10-Jun-26 A	0.00	0.00	0.00	100%	100%	Concrete par	
DAM3-E-PA-EX-0030	Road markings	2	01-Apr-26	02-Apr-26	09-Jun-26 A	10-Jun-26 A	0.00	0.00	0.00	100%	100%	Road markin	
DAM3-E-PA-EX-0040	Road signs	2	04-Apr-26	05-Apr-26	09-Jun-26 A	10-Jun-26 A	0.00	0.00	0.00	100%	100%	Road signs	
DAM3-E-PA-EX-0060	Interlock tiles	2	06-Apr-26	07-Apr-26	09-Jun-26 A	10-Jun-26 A	0.00	0.00	0.00	100%	100%	Interlock tiles	
DAM3-E-PA-EX-0070	Curbstones	2	08-Apr-26	09-Apr-26	09-Jun-26 A	10-Jun-26 A	0.00	0.00	0.00	100%	100%	Curbstones	
DAM3-E-PA-EX-0080	Gravel bedding	2	11-Apr-26	12-Apr-26	09-Jun-26 A	10-Jun-26 A	0.00	0.00	0.00	100%	100%	Gravel beddi	
ENVIRONMETAL		73	01-Feb-26	19-Feb-26	03-Feb-26 A	17-Feb-26 A	0.00	0.00	0.00	0%	0%	17-Feb-26 A, EN	
DAM3-E-PA-EN-0080	UPVC pipes	2	17-Feb-26	19-Feb-26	03-Feb-26 A	04-Feb-26 A	0.00	0.00	0.00	100%	100%	UPVC pipes	
DAM3-E-PA-EN-0010	HDPE pipes for fire system	2	01-Feb-26	02-Feb-26	05-Feb-26 A	07-Feb-26 A	0.00	0.00	0.00	100%	100%	HDPE pipes for f	
DAM3-E-PA-EN-0030	HDPE pipes for water supply system	2	05-Feb-26	07-Feb-26	05-Feb-26 A	07-Feb-26 A	0.00	0.00	0.00	100%	100%	HDPE pipes for v	
DAM3-E-PA-EN-0020	Directly buried gate valve for fire system	2	03-Feb-26	04-Feb-26	14-Feb-26 A	15-Feb-26 A	0.00	0.00	0.00	100%	100%	Directly buried ga	
DAM3-E-PA-EN-0040	Directly buried gate valve for water system	2	08-Feb-26	09-Feb-26	14-Feb-26 A	15-Feb-26 A	0.00	0.00	0.00	100%	100%	Directly buried ga	
DAM3-E-PA-EN-0050	Air valve	2	10-Feb-26	11-Feb-26	16-Feb-26 A	17-Feb-26 A	0.00	0.00	0.00	100%	100%	Air valve	


Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete	2026 2027
DAM3-E-PA-EN-0060	Washout valve	2	12-Feb-26	14-Feb-26	16-Feb-26 A	17-Feb-26 A	0.00	0.00	0.00	100%	100%	Washout valve
DAM3-E-PA-EN-0070	Gate valve	2	15-Feb-26	16-Feb-26	16-Feb-26 A	17-Feb-26 A	0.00	0.00	0.00	100%	100%	Gate valve
MATERIAL SUBMITTAL		108	27-Jan-26	20-Apr-26	15-Jan-26 A	14-Jun-26 A	2,879,895.75	2,879,895.75	2,879,895.75	100%	100%	14-Jun-26 A,
PREPARATION AND SUBMITTAL		108	27-Jan-26	14-Apr-26	15-Jan-26 A	13-Jun-26 A	0.00	0.00	0.00	0%	0%	13-Jun-26 A,
STRUCTURAL		10	27-Jan-26	07-Feb-26	15-Jan-26 A	14-Mar-26 A	0.00	0.00	0.00	0%	0%	14-Mar-26 A, ST
DAM3-E-MS-C-0020	Concrete mix	2	29-Jan-26	31-Jan-26	15-Jan-26 A	15-Jan-26 A	0.00	0.00	0.00	100%	100%	Concrete mix
DAM3-E-MS-C-0030	Polyethylene sheet	2	01-Feb-26	02-Feb-26	22-Jan-26 A	22-Jan-26 A	0.00	0.00	0.00	100%	100%	Polyethylene she
DAM3-E-MS-C-0040	Bitumen paint	2	03-Feb-26	04-Feb-26	22-Jan-26 A	22-Jan-26 A	0.00	0.00	0.00	100%	100%	Bitumen paint
DAM3-E-MS-C-0050	Rebar	2	05-Feb-26	07-Feb-26	22-Jan-26 A	22-Jan-26 A	0.00	0.00	0.00	100%	100%	Rebar
DAM3-E-MS-C-0010	Anti termite	2	27-Jan-26	28-Jan-26	14-Mar-26 A	14-Mar-26 A	0.00	0.00	0.00	100%	100%	Anti termite
ARCHITECTURAL		100	29-Jan-26	07-Mar-26	07-Feb-26 A	13-Jun-26 A	0.00	0.00	0.00	0%	0%	13-Jun-26 A,
DAM3-E-MS-A-0030	Steel ladder	2	03-Feb-26	04-Feb-26	07-Feb-26 A	07-Feb-26 A	0.00	0.00	0.00	100%	100%	Steel ladder
DAM3-E-MS-A-1700	PES -Steel Structure	2	29-Jan-26	31-Jan-26	07-Feb-26 A	07-Feb-26 A	0.00	0.00	0.00	100%	100%	PES -Steel Struc
DAM3-E-MS-A-0100	Doors	2	10-Feb-26	11-Feb-26	19-Feb-26 A	19-Feb-26 A	0.00	0.00	0.00	100%	100%	Doors
DAM3-E-MS-A-0110	Windows	2	12-Feb-26	14-Feb-26	19-Feb-26 A	19-Feb-26 A	0.00	0.00	0.00	100%	100%	Windows
DAM3-E-MS-A-1720	Aluminum Composite Panel	2	01-Mar-26	02-Mar-26	19-Feb-26 A	19-Feb-26 A	0.00	0.00	0.00	100%	100%	Aluminum Comp
DAM3-E-MS-A-0160	Interni paint	2	23-Feb-26	25-Feb-26	29-Mar-26 A	29-Mar-26 A	0.00	0.00	0.00	100%	100%	Interni paint
DAM3-E-MS-A-0120	Ceramic tiles	2	15-Feb-26	16-Feb-26	30-Mar-26 A	30-Mar-26 A	0.00	0.00	0.00	100%	100%	Ceramic tiles
DAM3-E-MS-A-0170	Gypsum board	2	25-Feb-26	28-Feb-26	19-Apr-26 A	19-Apr-26 A	0.00	0.00	0.00	100%	100%	Gypsum board
DAM3-E-MS-A-0020	Concrete masonry unit (CMU)	2	01-Feb-26	02-Feb-26	26-Apr-26 A	26-Apr-26 A	0.00	0.00	0.00	100%	100%	Concrete mas
DAM3-E-MS-A-0150	Epoxy paint	2	19-Feb-26	23-Feb-26	29-Apr-26 A	29-Apr-26 A	0.00	0.00	0.00	100%	100%	Epoxy paint
DAM3-E-MS-A-0130	Granite strip	2	17-Feb-26	19-Feb-26	09-May-26 A	09-May-26 A	0.00	0.00	0.00	100%	100%	Granite strip
DAM3-E-MS-A-0040	Steel gratings	2	05-Feb-26	07-Feb-26	21-May-26 A	21-May-26 A	0.00	0.00	0.00	100%	100%	Steel gratings
DAM3-E-MS-A-1750	Steel fence and gates	2	03-Mar-26	04-Mar-26	23-May-26 A	23-May-26 A	0.00	0.00	0.00	100%	100%	Steel fence a
DAM3-E-MS-A-0050	Steel rails	2	08-Feb-26	09-Feb-26	13-Jun-26 A	13-Jun-26 A	0.00	0.00	0.00	100%	100%	Steel rails
DAM3-E-MS-A-1760	Identification sign; ID01 & ID02	2	05-Mar-26	07-Mar-26	13-Jun-26 A	13-Jun-26 A	0.00	0.00	0.00	100%	100%	Identification
MECHANICAL		98	01-Feb-26	14-Apr-26	05-Feb-26 A	13-Jun-26 A	0.00	0.00	0.00	0%	0%	13-Jun-26 A,
DAM3-E-MS-M-0080	PPR pipes	2	03-Feb-26	04-Feb-26	05-Feb-26 A	05-Feb-26 A	0.00	0.00	0.00	100%	100%	PPR pipes
DAM3-E-MS-M-0250	Fire pumps	2	01-Apr-26	02-Apr-26	05-Feb-26 A	05-Feb-26 A	0.00	0.00	0.00	100%	100%	Fire pumps
DAM3-E-MS-M-0310	Booster pump	2	06-Apr-26	07-Apr-26	05-Feb-26 A	05-Feb-26 A	0.00	0.00	0.00	100%	100%	Booster pump
DAM3-E-MS-M-0010	U/G HDPE pipes	2	12-Feb-26	14-Feb-26	07-Feb-26 A	07-Feb-26 A	0.00	0.00	0.00	100%	100%	U/G HDPE pipes
DAM3-E-MS-M-0030	Fire hose cabinet	2	15-Feb-26	16-Feb-26	07-Feb-26 A	07-Feb-26 A	0.00	0.00	0.00	100%	100%	Fire hose cabinet
DAM3-E-MS-M-0110	UPVC pipes	2	03-Mar-26	04-Mar-26	07-Feb-26 A	07-Feb-26 A	0.00	0.00	0.00	100%	100%	UPVC pipes
DAM3-E-MS-M-0150	Electric water heater	2	12-Mar-26	14-Mar-26	08-Feb-26 A	08-Feb-26 A	0.00	0.00	0.00	100%	100%	Electric water hea
DAM3-E-MS-M-0160	Western water closet	2	15-Mar-26	16-Mar-26	08-Feb-26 A	08-Feb-26 A	0.00	0.00	0.00	100%	100%	Western water cl
DAM3-E-MS-M-0190	Lavatory / wash basin	2	25-Mar-26	26-Mar-26	08-Feb-26 A	08-Feb-26 A	0.00	0.00	0.00	100%	100%	Lavatory / wash
DAM3-E-MS-M-0140	Gully trap	2	10-Mar-26	11-Mar-26	09-Feb-26 A	09-Feb-26 A	0.00	0.00	0.00	100%	100%	Gully trap
DAM3-E-MS-M-0180	Toilet Fittings	2	23-Mar-26	24-Mar-26	09-Feb-26 A	09-Feb-26 A	0.00	0.00	0.00	100%	100%	Toilet Fittings
DAM3-E-MS-M-0020	Seamless black steel or ERW pipes	2	01-Feb-26	02-Feb-26	10-Feb-26 A	10-Feb-26 A	0.00	0.00	0.00	100%	100%	Seamless black s
DAM3-E-MS-M-0040	Automatic air release valve	2	17-Feb-26	19-Feb-26	10-Feb-26 A	10-Feb-26 A	0.00	0.00	0.00	100%	100%	Automatic air rele
DAM3-E-MS-M-0050	OS & Y gate valve	2	19-Feb-26	23-Feb-26	10-Feb-26 A	10-Feb-26 A	0.00	0.00	0.00	100%	100%	OS & Y gate valv
DAM3-E-MS-M-0060	Fire alarm check valve	2	23-Feb-26	25-Feb-26	10-Feb-26 A	10-Feb-26 A	0.00	0.00	0.00	100%	100%	Fire alarm check
DAM3-E-MS-M-0270	Fire fighting valves	2	04-Apr-26	05-Apr-26	10-Feb-26 A	10-Feb-26 A	0.00	0.00	0.00	100%	100%	Fire fighting valve
DAM3-E-MS-M-0330	Water supply valves	2	11-Apr-26	12-Apr-26	10-Feb-26 A	10-Feb-26 A	0.00	0.00	0.00	100%	100%	Water supply val
DAM3-E-MS-M-0090	Ball valve	2	25-Feb-26	28-Feb-26	14-Feb-26 A	14-Feb-26 A	0.00	0.00	0.00	100%	100%	Ball valve
DAM3-E-MS-M-0170	Bib tap	2	21-Mar-26	22-Mar-26	14-Feb-26 A	14-Mar-26 A	0.00	0.00	0.00	100%	100%	Bib tap
DAM3-E-MS-M-3410	Water tap	2	13-Apr-26	14-Apr-26	14-Feb-26 A	14-Feb-26 A	0.00	0.00	0.00	100%	100%	Water tap
DAM3-E-MS-M-0120	Roof vent caps	2	05-Mar-26	07-Mar-26	16-Feb-26 A	16-Feb-26 A	0.00	0.00	0.00	100%	100%	Roof vent caps
DAM3-E-MS-M-0130	Floor drain	2	08-Mar-26	09-Mar-26	16-Feb-26 A	16-Feb-26 A	0.00	0.00	0.00	100%	100%	Floor drain

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete	2026	2027
DAM3-E-MS-M-0340	Warning tapes	2	12-Feb-26	14-Feb-26	16-Feb-26 A	16-Feb-26 A	0.00	0.00	0.00	100%	100%	Warning tapes	
DAM3-E-MS-M-0320	GRP tank	2	08-Apr-26	09-Apr-26	02-Mar-26 A	02-Mar-26 A	0.00	0.00	0.00	100%	100%	GRP tank	
DAM3-E-MS-M-0220	HVAC duct	2	05-Feb-26	07-Feb-26	04-Mar-26 A	04-Mar-26 A	0.00	0.00	0.00	100%	100%	HVAC duct	
DAM3-E-MS-M-0230	Flexible duct	2	08-Feb-26	09-Feb-26	04-Mar-26 A	04-Mar-26 A	0.00	0.00	0.00	100%	100%	Flexible duct	
DAM3-E-MS-M-0200	Inline exhaust fans	2	28-Mar-26	29-Mar-26	18-Mar-26 A	18-Mar-26 A	0.00	0.00	0.00	100%	100%	Inline exhaust f	
DAM3-E-MS-M-0210	Wall propeller type exhaust fans	2	30-Mar-26	31-Mar-26	18-Mar-26 A	18-Mar-26 A	0.00	0.00	0.00	100%	100%	Wall propeller ty	
DAM3-E-MS-M-0240	Exhaust diffuser	2	10-Feb-26	11-Feb-26	01-Jun-26 A	01-Jun-26 A	0.00	0.00	0.00	100%	100%	Exhaust diffu	
DAM3-E-MS-M-0100	Capped connection	2	01-Mar-26	02-Mar-26	13-Jun-26 A	13-Jun-26 A	0.00	0.00	0.00	100%	100%	Capped conn	
ELECTRICAL		69	03-Feb-26	09-Apr-26	09-Feb-26 A	30-Apr-26 A	0.00	0.00	0.00	0%	0%	30-Apr-26 A, E	
DAM3-E-MS-E-0040	PVC conduits	2	03-Feb-26	04-Feb-26	09-Feb-26 A	09-Feb-26 A	0.00	0.00	0.00	100%	100%	PVC conduits	
DAM3-E-MS-E-0130	Fire alarm system	2	21-Mar-26	22-Mar-26	11-Feb-26 A	11-Feb-26 A	0.00	0.00	0.00	100%	100%	Fire alarm syster	
DAM3-E-MS-E-0240	Access control system	2	01-Apr-26	02-Apr-26	11-Feb-26 A	11-Feb-26 A	0.00	0.00	0.00	100%	100%	Access control sy	
DAM3-E-MS-E-0060	Suspended High Bay LED lights	2	03-Mar-26	04-Mar-26	03-Mar-26 A	03-Mar-26 A	0.00	0.00	0.00	100%	100%	Suspended Hig	
DAM3-E-MS-E-0070	Flood lights	2	05-Mar-26	07-Mar-26	03-Mar-26 A	03-Mar-26 A	0.00	0.00	0.00	100%	100%	Flood lights	
DAM3-E-MS-E-0080	Recessed mounted LED downlight	2	08-Mar-26	09-Mar-26	03-Mar-26 A	03-Mar-26 A	0.00	0.00	0.00	100%	100%	Recessed moun	
DAM3-E-MS-E-0090	LED Emergency Lights wall mounted	2	10-Mar-26	11-Mar-26	03-Mar-26 A	03-Mar-26 A	0.00	0.00	0.00	100%	100%	LED Emergency	
DAM3-E-MS-E-0100	LED Emergency Exit Light	2	12-Mar-26	14-Mar-26	03-Mar-26 A	03-Mar-26 A	0.00	0.00	0.00	100%	100%	LED Emergency	
DAM3-E-MS-E-0190	Surface mounted lights	2	28-Mar-26	29-Mar-26	03-Mar-26 A	03-Mar-26 A	0.00	0.00	0.00	100%	100%	Surface mounte	
DAM3-E-MS-E-0250	Solar system	2	04-Apr-26	05-Apr-26	03-Mar-26 A	03-Mar-26 A	0.00	0.00	0.00	100%	100%	Solar system	
DAM3-E-MS-E-0170	Street Lighting poles	2	23-Mar-26	24-Mar-26	04-Mar-26 A	04-Mar-26 A	0.00	0.00	0.00	100%	100%	Street Lighting p	
DAM3-E-MS-E-0140	Wiring devices	2	12-Feb-26	14-Feb-26	07-Mar-26 A	07-Mar-26 A	0.00	0.00	0.00	100%	100%	Wiring devices	
DAM3-E-MS-E-210	Cable Tray	2	08-Feb-26	09-Feb-26	07-Mar-26 A	07-Mar-26 A	0.00	0.00	0.00	100%	100%	Cable Tray	
DAM3-E-MS-E-0010	Low Voltage cables	2	17-Feb-26	19-Feb-26	16-Mar-26 A	16-Mar-26 A	0.00	0.00	0.00	100%	100%	Low Voltage ca	
DAM3-E-MS-E-0050	Wires	2	05-Feb-26	07-Feb-26	16-Mar-26 A	16-Mar-26 A	0.00	0.00	0.00	100%	100%	Wires	
DAM3-E-MS-E-0120	Grounding system	2	10-Feb-26	11-Feb-26	16-Mar-26 A	16-Mar-26 A	0.00	0.00	0.00	100%	100%	Grounding syste	
DAM3-E-MS-E-0230	CCTV System	2	30-Mar-26	31-Mar-26	28-Mar-26 A	28-Mar-26 A	0.00	0.00	0.00	100%	100%	CCTV System	
DAM3-E-MS-E-0030	Disconnect switches	2	01-Mar-26	02-Mar-26	29-Mar-26 A	29-Mar-26 A	0.00	0.00	0.00	100%	100%	Disconnect swi	
DAM3-E-MS-E-0110	Wall mounted, duplex, telephone and data outlet	1	15-Mar-26	16-Mar-26	29-Mar-26 A	29-Mar-26 A	0.00	0.00	0.00	100%	100%	Wall mounted,	
DAM3-E-MS-E-0020	Main distribution board (MDB)	2	19-Feb-26	23-Feb-26	26-Apr-26 A	26-Apr-26 A	0.00	0.00	0.00	100%	100%	Main distributio	
DAM3-E-MS-E-0180	Distribution board for pump room	2	25-Mar-26	26-Mar-26	26-Apr-26 A	26-Apr-26 A	0.00	0.00	0.00	100%	100%	Distribution bo	
DAM3-E-MS-E-190	Lighting panel board	2	23-Feb-26	25-Feb-26	26-Apr-26 A	26-Apr-26 A	0.00	0.00	0.00	100%	100%	Lighting panel	
DAM3-E-MS-E-200	PP-AC panel	2	25-Feb-26	28-Feb-26	26-Apr-26 A	26-Apr-26 A	0.00	0.00	0.00	100%	100%	PP-AC panel	
DAM3-E-MS-E-0160	HDPE ducts	2	15-Feb-26	16-Feb-26	30-Apr-26 A	30-Apr-26 A	0.00	0.00	0.00	100%	100%	HDPE ducts	
DAM3-E-MS-E-0260	Main program system & controller	2	06-Apr-26	07-Apr-26	30-Apr-26 A	30-Apr-26 A	0.00	0.00	0.00	100%	100%	Main program	
DAM3-E-MS-E-0270	PLC controller	2	08-Apr-26	09-Apr-26	30-Apr-26 A	30-Apr-26 A	0.00	0.00	0.00	100%	100%	PLC controller	
EXTERNAL		14	30-Mar-26	14-Apr-26	11-Jun-26 A	11-Jun-26 A	0.00	0.00	0.00	0%	0%	11-Jun-26 A,	
DAM3-E-MS-EX-0010	Asphalt works	2	30-Mar-26	31-Mar-26	11-Jun-26 A	11-Jun-26 A	0.00	0.00	0.00	100%	100%	Asphalt work	
DAM3-E-MS-EX-0020	Concrete parking bumper	2	01-Apr-26	02-Apr-26	11-Jun-26 A	11-Jun-26 A	0.00	0.00	0.00	100%	100%	Concrete par	
DAM3-E-MS-EX-0030	Road markings	2	04-Apr-26	05-Apr-26	11-Jun-26 A	11-Jun-26 A	0.00	0.00	0.00	100%	100%	Road markin	
DAM3-E-MS-EX-0040	Road signs	2	06-Apr-26	07-Apr-26	11-Jun-26 A	11-Jun-26 A	0.00	0.00	0.00	100%	100%	Road signs	
DAM3-E-MS-EX-0060	Interlock tiles	2	08-Apr-26	09-Apr-26	11-Jun-26 A	11-Jun-26 A	0.00	0.00	0.00	100%	100%	Interlock tiles	
DAM3-E-MS-EX-0070	Curbstones	2	11-Apr-26	12-Apr-26	11-Jun-26 A	11-Jun-26 A	0.00	0.00	0.00	100%	100%	Curbstones	
DAM3-E-MS-EX-0080	Gravel bedding	2	13-Apr-26	14-Apr-26	11-Jun-26 A	11-Jun-26 A	0.00	0.00	0.00	100%	100%	Gravel beddi	
ENVIRONMETAL		55	03-Feb-26	23-Feb-26	08-Feb-26 A	18-Feb-26 A	0.00	0.00	0.00	0%	0%	18-Feb-26 A, EN	
DAM3-E-MS-EN-0010	HDPE pipes for fire system	2	03-Feb-26	04-Feb-26	08-Feb-26 A	08-Feb-26 A	0.00	0.00	0.00	100%	100%	HDPE pipes for	
DAM3-E-MS-EN-0030	HDPE pipes for water supply system	2	08-Feb-26	09-Feb-26	08-Feb-26 A	08-Feb-26 A	0.00	0.00	0.00	100%	100%	HDPE pipes for	
DAM3-E-MS-EN-0080	UPVC pipes	2	19-Feb-26	23-Feb-26	08-Feb-26 A	08-Feb-26 A	0.00	0.00	0.00	100%	100%	UPVC pipes	
DAM3-E-MS-EN-0020	Directly buried gate valve for fire system	2	05-Feb-26	07-Feb-26	16-Feb-26 A	16-Feb-26 A	0.00	0.00	0.00	100%	100%	Directly buried ga	
DAM3-E-MS-EN-0040	Directly buried gate valve for water system	2	10-Feb-26	11-Feb-26	16-Feb-26 A	16-Feb-26 A	0.00	0.00	0.00	100%	100%	Directly buried ga	

Actual Level of Effort
Actual Work
Remaining Work
Critical Remaining Work
Milestone
summary

Date	Revision	Checked	Approved
20-Oct-26	Weekly Report		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete
DAM3-E-MS-EN-0050	Air valve	2	12-Feb-26	14-Feb-26	18-Feb-26 A	18-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-MS-EN-0060	Washout valve	2	15-Feb-26	16-Feb-26	18-Feb-26 A	18-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-MS-EN-0070	Gate valve	2	17-Feb-26	19-Feb-26	18-Feb-26 A	18-Feb-26 A	0.00	0.00	0.00	100%	100%
REVIEW AND APPROVAL		104	29-Jan-26	20-Apr-26	20-Jan-26 A	14-Jun-26 A	2,879,895.75	2,879,895.75	2,879,895.75	100%	100%
STRUCTURAL		20	29-Jan-26	12-Feb-26	20-Jan-26 A	07-Apr-26 A	481,112.68	481,112.68	481,112.68	100%	100%
DAM3-E-MA-C-0020	Concrete mix	5	01-Feb-26	05-Feb-26	20-Jan-26 A	20-Jan-26 A	251,751.70	251,751.70	251,751.70	100%	100%
DAM3-E-MA-C-0030	Polyethylene sheet	5	03-Feb-26	08-Feb-26	22-Jan-26 A	29-Jan-26 A	13,035.98	13,035.98	13,035.98	100%	100%
DAM3-E-MA-C-0040	Bitumen paint	5	05-Feb-26	10-Feb-26	22-Jan-26 A	29-Jan-26 A	28,944.10	28,944.10	28,944.10	100%	100%
DAM3-E-MA-C-0050	Rebar	5	08-Feb-26	12-Feb-26	22-Jan-26 A	29-Jan-26 A	167,834.46	167,834.46	167,834.46	100%	100%
DAM3-E-MA-C-0010	Anti termite	5	29-Jan-26	03-Feb-26	14-Mar-26 A	07-Apr-26 A	19,546.44	19,546.44	19,546.44	100%	100%
ARCHITECTURAL		93	03-Feb-26	12-Mar-26	07-Feb-26 A	14-Jun-26 A	1,232,403.28	1,232,403.28	1,232,403.28	100%	100%
DAM3-E-MA-A-0030	Steel ladder	5	05-Feb-26	10-Feb-26	07-Feb-26 A	10-Feb-26 A	4,846.16	4,846.16	4,846.16	100%	100%
DAM3-E-MA-A-1700	PES -Steel Structure	5	12-Feb-26	17-Feb-26	07-Feb-26 A	17-Mar-26 A	799,834.94	799,834.94	799,834.94	100%	100%
DAM3-E-MA-A-0100	Doors	5	12-Feb-26	17-Feb-26	19-Feb-26 A	25-Feb-26 A	75,386.56	75,386.56	75,386.56	100%	100%
DAM3-E-MA-A-0110	Windows	5	15-Feb-26	21-Feb-26	19-Feb-26 A	25-Feb-26 A	52,525.19	52,525.19	52,525.19	100%	100%
DAM3-E-MA-A-0160	Interni paint	5	25-Feb-26	03-Mar-26	29-Mar-26 A	03-May-26 A	21,754.04	21,754.04	21,754.04	100%	100%
DAM3-E-MA-A-0120	Ceramic tiles	5	17-Feb-26	24-Feb-26	30-Mar-26 A	04-May-26 A	36,151.26	36,151.26	36,151.26	100%	100%
DAM3-E-MA-A-0170	Gypsum board	5	01-Mar-26	05-Mar-26	19-Apr-26 A	14-Jun-26 A	23,046.95	23,046.95	23,046.95	100%	100%
DAM3-E-MA-A-0150	Epoxy paint	5	23-Feb-26	01-Mar-26	21-Apr-26 A	26-Apr-26 A	56,848.54	56,848.54	56,848.54	100%	100%
DAM3-E-MA-A-1720	Aluminum Composite Panel	5	03-Mar-26	08-Mar-26	21-Apr-26 A	26-Apr-26 A	86,631.78	86,631.78	86,631.78	100%	100%
DAM3-E-MA-A-0020	Concrete masonry unit (CMU)	5	03-Feb-26	08-Feb-26	26-Apr-26 A	29-Apr-26 A	62,820.36	62,820.36	62,820.36	100%	100%
DAM3-E-MA-A-0130	Granite strip	5	19-Feb-26	26-Feb-26	09-May-26 A	17-May-26 A	330.55	330.55	330.55	100%	100%
DAM3-E-MA-A-0040	Steel gratings	5	08-Feb-26	12-Feb-26	21-May-26 A	24-May-26 A	3,179.40	3,179.40	3,179.40	100%	100%
DAM3-E-MA-A-1750	Steel fence and gates	5	05-Mar-26	10-Mar-26	23-May-26 A	25-May-26 A	3,548.60	3,548.60	3,548.60	100%	100%
DAM3-E-MA-A-1760	Identification sign; ID01 & ID02	5	08-Mar-26	12-Mar-26	08-Jun-26 A	13-Jun-26 A	4,743.41	4,743.41	4,743.41	100%	100%
DAM3-E-MA-A-0050	Steel rails	5	10-Feb-26	15-Feb-26	13-Jun-26 A	14-Jun-26 A	755.54	755.54	755.54	100%	100%
MECHANICAL		101	03-Feb-26	20-Apr-26	05-Feb-26 A	14-Jun-26 A	303,435.06	303,435.06	303,435.06	100%	100%
DAM3-E-MA-M-0080	PPR pipes	5	05-Feb-26	10-Feb-26	05-Feb-26 A	11-May-26 A	11,485.19	11,485.19	11,485.19	100%	100%
DAM3-E-MA-M-0250	Fire pumps	5	04-Apr-26	08-Apr-26	05-Feb-26 A	24-Feb-26 A	15,505.34	15,505.34	15,505.34	100%	100%
DAM3-E-MA-M-0310	Booster pump	5	08-Apr-26	13-Apr-26	05-Feb-26 A	11-Feb-26 A	1,938.67	1,938.67	1,938.67	100%	100%
DAM3-E-MA-M-0010	U/G HDPE pipes	5	15-Feb-26	21-Feb-26	07-Feb-26 A	08-Mar-26 A	7,495.73	7,495.73	7,495.73	100%	100%
DAM3-E-MA-M-0030	Fire hose cabinet	5	17-Feb-26	24-Feb-26	07-Feb-26 A	01-Mar-26 A	7,466.16	7,466.16	7,466.16	100%	100%
DAM3-E-MA-M-0110	UPVC pipes	5	05-Mar-26	10-Mar-26	07-Feb-26 A	12-Apr-26 A	19,003.97	19,003.97	19,003.97	100%	100%
DAM3-E-MA-M-0150	Electric water heater	5	15-Mar-26	23-Mar-26	08-Feb-26 A	01-Mar-26 A	896.17	896.17	896.17	100%	100%
DAM3-E-MA-M-0160	Western water closet	5	21-Mar-26	25-Mar-26	08-Feb-26 A	17-May-26 A	9,812.19	9,812.19	9,812.19	100%	100%
DAM3-E-MA-M-0190	Lavatory / wash basin	5	28-Mar-26	01-Apr-26	08-Feb-26 A	17-May-26 A	10,548.52	10,548.52	10,548.52	100%	100%
DAM3-E-MA-M-0140	Gully trap	5	12-Mar-26	21-Mar-26	09-Feb-26 A	26-Feb-26 A	2,397.38	2,397.38	2,397.38	100%	100%
DAM3-E-MA-M-0180	Toilet Fittings	5	25-Mar-26	30-Mar-26	09-Feb-26 A	01-Jun-26 A	11,319.13	11,319.13	11,319.13	100%	100%
DAM3-E-MA-M-0020	Seamless black steel or ERW pipes	5	03-Feb-26	08-Feb-26	10-Feb-26 A	26-Feb-26 A	35,657.12	35,657.12	35,657.12	100%	100%
DAM3-E-MA-M-0040	Automatic air release valve	5	19-Feb-26	26-Feb-26	10-Feb-26 A	26-Feb-26 A	265.43	265.43	265.43	100%	100%
DAM3-E-MA-M-0050	OS & Y gate valve	5	23-Feb-26	01-Mar-26	10-Feb-26 A	26-Feb-26 A	1,744.73	1,744.73	1,744.73	100%	100%
DAM3-E-MA-M-0060	Fire alarm check valve	5	25-Feb-26	03-Mar-26	10-Feb-26 A	26-Feb-26 A	3,998.51	3,998.51	3,998.51	100%	100%
DAM3-E-MA-M-0270	Fire fighting valves	5	06-Apr-26	11-Apr-26	10-Feb-26 A	26-Mar-26 A	1,332.84	1,332.84	1,332.84	100%	100%
DAM3-E-MA-M-0330	Water supply valves	5	13-Apr-26	18-Apr-26	10-Feb-26 A	26-Mar-26 A	467.18	467.18	467.18	100%	100%
DAM3-E-MA-M-0090	Ball valve	5	01-Mar-26	05-Mar-26	14-Feb-26 A	16-Apr-26 A	2,134.82	2,134.82	2,134.82	100%	100%
DAM3-E-MA-M-0170	Bib tap	5	23-Mar-26	28-Mar-26	14-Feb-26 A	16-Apr-26 A	936.14	936.14	936.14	100%	100%
DAM3-E-MA-M-3410	Water tap	5	15-Apr-26	20-Apr-26	14-Feb-26 A	16-Apr-26 A	1,415.62	1,415.62	1,415.62	100%	100%
DAM3-E-MA-M-0120	Roof vent caps	5	08-Mar-26	12-Mar-26	16-Feb-26 A	14-Jun-26 A	456.64	456.64	456.64	100%	100%
DAM3-E-MA-M-0130	Floor drain	5	10-Mar-26	15-Mar-26	16-Feb-26 A	04-Jun-26 A	11,113.99	11,113.99	11,113.99	100%	100%



Actual Level of Effort
Actual Work
Remaining Work
Critical Remaining Work
Milestone
summary

Date	Revision	Checked	Approved
20-Oct-26	Weekly Report		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete
DAM3-E-MA-M-0340	Warning tapes	5	15-Feb-26	21-Feb-26	16-Feb-26 A	03-Mar-26 A	2,111.55	2,111.55	2,111.55	100%	100%
DAM3-E-MA-M-0320	GRP tank	5	11-Apr-26	15-Apr-26	02-Mar-26 A	07-Apr-26 A	31,477.96	31,477.96	31,477.96	100%	100%
DAM3-E-MA-M-0220	HVAC duct	5	08-Feb-26	12-Feb-26	04-Mar-26 A	12-May-26 A	73,629.07	73,629.07	73,629.07	100%	100%
DAM3-E-MA-M-0230	Flexible duct	5	10-Feb-26	15-Feb-26	04-Mar-26 A	12-May-26 A	10,444.45	10,444.45	10,444.45	100%	100%
DAM3-E-MA-M-0200	Inline exhaust fans	5	30-Mar-26	04-Apr-26	18-Mar-26 A	19-Apr-26 A	4,121.24	4,121.24	4,121.24	100%	100%
DAM3-E-MA-M-0210	Wall propeller type exhaust fans	5	01-Apr-26	06-Apr-26	18-Mar-26 A	19-Apr-26 A	23,066.33	23,066.33	23,066.33	100%	100%
DAM3-E-MA-M-0240	Exhaust diffuser	5	12-Feb-26	17-Feb-26	01-Jun-26 A	04-Jun-26 A	1,056.00	1,056.00	1,056.00	100%	100%
DAM3-E-MA-M-0100	Capped connection	5	03-Mar-26	08-Mar-26	13-Jun-26 A	14-Jun-26 A	136.99	136.99	136.99	100%	100%
ELECTRICAL		74	05-Feb-26	15-Apr-26	09-Feb-26 A	14-Jun-26 A	472,829.48	472,829.48	472,829.48	100%	100%
DAM3-E-MA-E-0040	PVC conduits	5	05-Feb-26	10-Feb-26	09-Feb-26 A	01-Mar-26 A	2,360.80	2,360.80	2,360.80	100%	100%
DAM3-E-MA-E-0130	Fire alarm system	5	23-Mar-26	28-Mar-26	11-Feb-26 A	30-Mar-26 A	41,920.11	41,920.11	41,920.11	100%	100%
DAM3-E-MA-E-0240	Access control system	5	04-Apr-26	08-Apr-26	11-Feb-26 A	07-Mar-26 A	13,602.34	13,602.34	13,602.34	100%	100%
DAM3-E-MA-E-0060	Suspended High Bay LED lights	5	05-Mar-26	10-Mar-26	03-Mar-26 A	07-Mar-26 A	14,938.02	14,938.02	14,938.02	100%	100%
DAM3-E-MA-E-0070	Flood lights	5	08-Mar-26	12-Mar-26	03-Mar-26 A	07-Mar-26 A	2,268.18	2,268.18	2,268.18	100%	100%
DAM3-E-MA-E-0080	Recessed mounted LED downlight	5	10-Mar-26	15-Mar-26	03-Mar-26 A	07-Mar-26 A	20,081.13	20,081.13	20,081.13	100%	100%
DAM3-E-MA-E-0090	LED Emergency Lights wall mounted	5	12-Mar-26	21-Mar-26	03-Mar-26 A	07-Mar-26 A	4,144.06	4,144.06	4,144.06	100%	100%
DAM3-E-MA-E-0100	LED Emergency Exit Light	5	15-Mar-26	23-Mar-26	03-Mar-26 A	07-Mar-26 A	1,145.13	1,145.13	1,145.13	100%	100%
DAM3-E-MA-E-0190	Surface mounted lights	5	30-Mar-26	04-Apr-26	03-Mar-26 A	07-Mar-26 A	11,068.82	11,068.82	11,068.82	100%	100%
DAM3-E-MA-E-0250	Solar system	4	06-Apr-26	11-Apr-26	03-Mar-26 A	25-Apr-26 A	124,744.29	124,744.29	124,744.29	100%	100%
DAM3-E-MA-E-0170	Street Lighting poles	4	25-Mar-26	30-Mar-26	04-Mar-26 A	20-May-26 A	10,525.31	10,525.31	10,525.31	100%	100%
DAM3-E-MA-E-0140	Wiring devices	5	15-Feb-26	21-Feb-26	07-Mar-26 A	08-Mar-26 A	9,962.15	9,962.15	9,962.15	100%	100%
DAM3-E-MA-E-210	Cable Tray	5	10-Feb-26	15-Feb-26	07-Mar-26 A	08-Mar-26 A	159.57	159.57	159.57	100%	100%
DAM3-E-MA-E-0010	Low Voltage cables	5	19-Feb-26	26-Feb-26	16-Mar-26 A	29-Mar-26 A	44,855.17	44,855.17	44,855.17	100%	100%
DAM3-E-MA-E-0050	Wires	5	08-Feb-26	12-Feb-26	16-Mar-26 A	29-Mar-26 A	1,106.91	1,106.91	1,106.91	100%	100%
DAM3-E-MA-E-0120	Grounding system	5	12-Feb-26	17-Feb-26	16-Mar-26 A	29-Mar-26 A	9,771.19	9,771.19	9,771.19	100%	100%
DAM3-E-MA-E-0230	CCTV System	4	01-Apr-26	06-Apr-26	28-Mar-26 A	13-Apr-26 A	37,604.85	37,604.85	37,604.85	100%	100%
DAM3-E-MA-E-0030	Disconnect switches	5	03-Mar-26	08-Mar-26	29-Mar-26 A	14-Jun-26 A	15,086.41	15,086.41	15,086.41	100%	100%
DAM3-E-MA-E-0110	Wall mounted, duplex, telephone and data outlet	4	21-Mar-26	25-Mar-26	29-Mar-26 A	13-Apr-26 A	13,294.12	13,294.12	13,294.12	100%	100%
DAM3-E-MA-E-0020	Main distribution board (MDB)	5	23-Feb-26	01-Mar-26	26-Apr-26 A	12-May-26 A	15,994.03	15,994.03	15,994.03	100%	100%
DAM3-E-MA-E-0180	Distribution board for pump room	4	28-Mar-26	01-Apr-26	26-Apr-26 A	12-May-26 A	11,002.71	11,002.71	11,002.71	100%	100%
DAM3-E-MA-E-190	Lighting panel board	5	25-Feb-26	03-Mar-26	26-Apr-26 A	12-May-26 A	9,064.43	9,064.43	9,064.43	100%	100%
DAM3-E-MA-E-200	PP-AC panel	5	01-Mar-26	05-Mar-26	26-Apr-26 A	12-May-26 A	10,662.68	10,662.68	10,662.68	100%	100%
DAM3-E-MA-E-0160	HDPE ducts	5	17-Feb-26	24-Feb-26	30-Apr-26 A	03-May-26 A	26,402.96	26,402.96	26,402.96	100%	100%
DAM3-E-MA-E-0260	Main program system & controller	5	08-Apr-26	13-Apr-26	30-Apr-26 A	12-May-26 A	12,578.11	12,578.11	12,578.11	100%	100%
DAM3-E-MA-E-0270	PLC controller	5	11-Apr-26	15-Apr-26	30-Apr-26 A	12-May-26 A	8,486.00	8,486.00	8,486.00	100%	100%
EXTERNAL		29	01-Apr-26	20-Apr-26	11-Jun-26 A	13-Jun-26 A	332,383.67	332,383.67	332,383.67	100%	100%
DAM3-E-MA-EX-0010	Asphalt works	5	01-Apr-26	06-Apr-26	11-Jun-26 A	13-Jun-26 A	280,347.76	280,347.76	280,347.76	100%	100%
DAM3-E-MA-EX-0020	Concrete parking bumper	5	04-Apr-26	08-Apr-26	11-Jun-26 A	13-Jun-26 A	1,433.72	1,433.72	1,433.72	100%	100%
DAM3-E-MA-EX-0030	Road markings	5	06-Apr-26	11-Apr-26	11-Jun-26 A	13-Jun-26 A	1,696.34	1,696.34	1,696.34	100%	100%
DAM3-E-MA-EX-0040	Road signs	5	08-Apr-26	13-Apr-26	11-Jun-26 A	13-Jun-26 A	4,654.29	4,654.29	4,654.29	100%	100%
DAM3-E-MA-EX-0060	Interlock tiles	5	11-Apr-26	15-Apr-26	11-Jun-26 A	13-Jun-26 A	21,297.02	21,297.02	21,297.02	100%	100%
DAM3-E-MA-EX-0070	Curbstones	5	13-Apr-26	18-Apr-26	11-Jun-26 A	13-Jun-26 A	13,036.86	13,036.86	13,036.86	100%	100%
DAM3-E-MA-EX-0080	Gravel bedding	5	15-Apr-26	20-Apr-26	11-Jun-26 A	13-Jun-26 A	9,917.68	9,917.68	9,917.68	100%	100%
ENVIRONMETAL		59	05-Feb-26	01-Mar-26	08-Feb-26 A	14-Jun-26 A	57,731.58	57,731.58	57,731.58	100%	100%
DAM3-E-MA-EN-0010	HDPE pipes for fire system	5	05-Feb-26	10-Feb-26	08-Feb-26 A	26-Feb-26 A	21,745.93	21,745.93	21,745.93	100%	100%
DAM3-E-MA-EN-0030	HDPE pipes for water supply system	5	10-Feb-26	15-Feb-26	08-Feb-26 A	26-Feb-26 A	1,598.26	1,598.26	1,598.26	100%	100%
DAM3-E-MA-EN-0080	UPVC pipes	5	23-Feb-26	01-Mar-26	08-Feb-26 A	26-Feb-26 A	20,218.26	20,218.26	20,218.26	100%	100%
DAM3-E-MA-EN-0020	Directly buried gate valve for fire system	5	08-Feb-26	12-Feb-26	16-Feb-26 A	25-May-26 A	1,090.50	1,090.50	1,090.50	100%	100%
DAM3-E-MA-EN-0040	Directly buried gate valve for water system	5	12-Feb-26	17-Feb-26	16-Feb-26 A	25-May-26 A	2,414.78	2,414.78	2,414.78	100%	100%

2026 2027

Warning tapes
GRP tank
HVAC duct
Flexible duct
Inline exhaust
Wall propeller
Exhaust diffu
Capped con
14-Jun-26 A,
PVC conduits
Fire alarm syste
Access control s
Suspended Hig
Flood lights
Recessed moun
LED Emergency
LED Emergency
Surface mounte
Solar system
Street Lightin
Wiring devices
Cable Tray
Low Voltage ca
Wires
Grounding syst
CCTV System
Disconnect s
Wall mounted,
Main distributi
Distribution bo
Lighting pane
PP-AC panel
HDPE ducts
Main program
PLC controlle
13-Jun-26 A,
Asphalt work
Concrete pa
Road markin
Road signs
Interlock tiles
Curbstones
Gravel beddi
14-Jun-26 A,
HDPE pipes for
HDPE pipes for
UPVC pipes
Directly buried
Directly buried

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete
DAM3-E-MA-EN-0050	Air valve	5	15-Feb-26	21-Feb-26	18-Feb-26 A	26-Feb-26 A	1,963.06	1,963.06	1,963.06	100%	100%
DAM3-E-MA-EN-0060	Washout valve	5	17-Feb-26	24-Feb-26	18-Feb-26 A	14-Jun-26 A	2,302.04	2,302.04	2,302.04	100%	100%
DAM3-E-MA-EN-0070	Gate valve	5	19-Feb-26	26-Feb-26	18-Feb-26 A	14-Jun-26 A	6,398.75	6,398.75	6,398.75	100%	100%
METHOD STATEMENTS		125	29-Jan-26	23-Apr-26	07-Feb-26 A	23-Jun-26 A	0.00	0.00	0.00	0%	0%
PREPARATION AND SUBMITTAL		112	29-Jan-26	25-Mar-26	07-Feb-26 A	22-Jun-26 A	0.00	0.00	0.00	0%	0%
DAM3-E-MT-C-0010	Method Statement for Structural Works	7	29-Jan-26	05-Feb-26	07-Feb-26 A	22-Jun-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-MT-A-0020	Method Statement for Architectural Works	7	07-Feb-26	14-Feb-26	05-Mar-26 A	22-Jun-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-MT-M-0030	Method Statement for Mechanical Works	7	15-Feb-26	24-Feb-26	10-May-26 A	22-Jun-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-MT-E-0040	Method Statement for Electrical Works	7	24-Feb-26	04-Mar-26	10-May-26 A	22-Jun-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-MT-EX-0050	Method Statement for External Works	7	05-Mar-26	12-Mar-26	21-Jun-26 A	22-Jun-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-MT-ENV-0060	Method Statement for Environmental Works	8	14-Mar-26	25-Mar-26	21-Jun-26 A	22-Jun-26 A	0.00	0.00	0.00	100%	100%
REVIEW AND APPROVAL		51	07-Feb-26	22-Apr-26	07-Feb-26 A	23-Jun-26 A	0.00	0.00	0.00	0%	0%
DAM3-E-MT-C-1010	Method Statement for Structural Works	10	07-Feb-26	17-Feb-26	07-Feb-26 A	23-Jun-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-MT-A-1020	Method Statement for Architectural Works	10	18-Feb-26	03-Mar-26	05-Mar-26 A	23-Jun-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-MT-M-1030	Method Statement for Mechanical Works	10	04-Mar-26	15-Mar-26	10-May-26 A	23-Jun-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-MT-E-1040	Method Statement for Electrical Works	10	16-Mar-26	30-Mar-26	10-May-26 A	23-Jun-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-MT-EX-1050	Method Statement for External Works	10	31-Mar-26	11-Apr-26	21-Jun-26 A	23-Jun-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-MT-ENV-1060	Method Statement for Environmental Works	10	12-Apr-26	22-Apr-26	21-Jun-26 A	23-Jun-26 A	0.00	0.00	0.00	100%	100%
STAGING		42	18-Feb-26	23-Apr-26	09-Feb-26 A	23-Jun-26 A	0.00	0.00	0.00	0%	0%
DAM3-E-MT-C-2010	Method Statement for Structural Works	1	18-Feb-26	19-Feb-26	09-Feb-26 A	23-Jun-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-MT-M-2030	Method Statement for Mechanical Works	1	16-Mar-26	16-Mar-26	10-May-26 A	23-Jun-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-MT-E-2040	Method Statement for Electrical Works	1	31-Mar-26	31-Mar-26	10-May-26 A	23-Jun-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-MT-A-2020	Method Statement for Architectural Works	4	04-Mar-26	08-Mar-26	21-Jun-26 A	23-Jun-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-MT-EX-2050	Method Statement for External Works	1	12-Apr-26	12-Apr-26	21-Jun-26 A	23-Jun-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-MT-ENV-2060	Method Statement for Environmental Works	1	23-Apr-26	23-Apr-26	21-Jun-26 A	23-Jun-26 A	0.00	0.00	0.00	100%	100%
PROCUREMENT (20%)		258	04-Feb-26	15-Nov-26	14-Jan-26 A	27-Sep-26 A	19,199,305.00	18,821,263.50	19,199,305.00	98.03%	100%
LONG LEAD MATERIALS		245	09-Feb-26	15-Nov-26	14-Jan-26 A	27-Sep-26 A	9,350,010.31	8,971,968.81	9,350,010.31	95.96%	100%
ARCHITECTURAL		145	18-Feb-26	06-Jul-26	14-Jan-26 A	20-Aug-26 A	6,184,977.93	6,184,977.93	6,184,977.93	100%	100%
PO ISSUE		90	18-Feb-26	28-Feb-26	14-Jan-26 A	22-Mar-26 A	0.00	0.00	0.00	0%	0%
DAM3-E-PO-A-1700	PES -Steel Structure	5	18-Feb-26	25-Feb-26	14-Jan-26 A	14-Jan-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-PO-A-180	Doors	5	18-Feb-26	25-Feb-26	18-Mar-26 A	18-Mar-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-PO-A-190	Windows	5	21-Feb-26	28-Feb-26	22-Mar-26 A	22-Mar-26 A	0.00	0.00	0.00	100%	100%
MANUFACTURING		99	25-Feb-26	20-Jun-26	14-Jan-26 A	23-Jun-26 A	0.00	0.00	0.00	0%	0%
DAM3-E-MF-A-1700	PES -Steel Structure	45	25-Feb-26	22-Apr-26	14-Jan-26 A	25-May-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-MF-A-180	Doors	90	25-Feb-26	17-Jun-26	21-Mar-26 A	23-Jun-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-MF-A-190	Windows	90	01-Mar-26	20-Jun-26	25-Mar-26 A	23-Jun-26 A	0.00	0.00	0.00	100%	100%
DELIVERY TO SITE		59	23-Apr-26	04-Jul-26	31-May-26 A	20-Aug-26 A	6,184,977.93	6,184,977.93	6,184,977.93	100%	100%
DAM3-P-DL-A-1700	PES -Steel Structure -1	7	23-Apr-26	30-Apr-26	31-May-26 A	31-May-26 A	2,369,269.97	2,369,269.97	2,369,269.97	100%	100%
DAM3-P-DL-A-1770	PES -Steel Structure -2	7	02-May-26	09-May-26	10-Jun-26 A	14-Jun-26 A	740,740.74	740,740.74	740,740.74	100%	100%
DAM3-P-DL-A-1780	PES -Steel Structure -3	7	18-Jun-26	25-Jun-26	14-Jun-26 A	14-Jul-26 A	740,740.74	740,740.74	740,740.74	100%	100%
DAM3-P-DL-A-1790	PES -Steel Structure -4	7	27-Jun-26	04-Jul-26	01-Jul-26 A	01-Jul-26 A	1,481,481.48	1,481,481.48	1,481,481.48	100%	100%
DAM3-P-DL-A-180	Doors	7	18-Jun-26	25-Jun-26	18-Aug-26 A	20-Aug-26 A	502,577.07	502,577.07	502,577.07	100%	100%
DAM3-P-DL-A-190	Windows	7	21-Jun-26	28-Jun-26	19-Aug-26 A	20-Aug-26 A	350,167.93	350,167.93	350,167.93	100%	100%
STAGING TIME		38	02-May-26	06-Jul-26	21-Jul-26 A	20-Aug-26 A	0.00	0.00	0.00	0%	0%
DAM3-E-ST-A-1700	PES -Steel Structure	2	02-May-26	03-May-26	21-Jul-26 A	22-Jul-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-ST-A-180	Doors	7	27-Jun-26	04-Jul-26	18-Aug-26 A	20-Aug-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-ST-A-190	Windows	7	29-Jun-26	06-Jul-26	19-Aug-26 A	20-Aug-26 A	0.00	0.00	0.00	100%	100%
ELECTRICAL		187	01-Mar-26	15-Nov-26	24-Mar-26 A	27-Sep-26 A	2,332,207.26	1,954,165.75	2,332,207.26	83.79%	100%
PO ISSUE		60	01-Mar-26	14-May-26	24-Mar-26 A	24-Mar-26 A	0.00	0.00	0.00	0%	0%

Date	Revision	Checked	Approved
20-Oct-26	Weekly Report		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete	2026 2027
DAM3-P-PO-E-190	Main distribution board (MDB)	5	01-Mar-26	07-Mar-26	24-Mar-26 A	24-Mar-26 A	0.00	0.00	0.00	100%	100%	Main distributio
DAM3-P-PO-E-200	Suspended High Bay LED lights	5	24-Mar-26	29-Mar-26	24-Mar-26 A	24-Mar-26 A	0.00	0.00	0.00	100%	100%	Suspended Hig
DAM3-P-PO-E-210	Flood lights	5	30-Mar-26	04-Apr-26	24-Mar-26 A	24-Mar-26 A	0.00	0.00	0.00	100%	100%	Flood lights
DAM3-P-PO-E-220	Recessed mounted LED downlight	5	05-Apr-26	09-Apr-26	24-Mar-26 A	24-Mar-26 A	0.00	0.00	0.00	100%	100%	Recessed mou
DAM3-P-PO-E-230	LED Emergency Lights wall mounted	5	11-Apr-26	15-Apr-26	24-Mar-26 A	24-Mar-26 A	0.00	0.00	0.00	100%	100%	LED Emergenc
DAM3-P-PO-E-240	LED Emergency Exit Light	5	16-Apr-26	21-Apr-26	24-Mar-26 A	24-Mar-26 A	0.00	0.00	0.00	100%	100%	LED Emergenc
DAM3-P-PO-E-250	Fire alarm system	5	22-Apr-26	27-Apr-26	24-Mar-26 A	24-Mar-26 A	0.00	0.00	0.00	100%	100%	Fire alarm syste
DAM3-P-PO-E-260	Street Lighting poles	5	28-Apr-26	03-May-26	24-Mar-26 A	24-Mar-26 A	0.00	0.00	0.00	100%	100%	Street Lighting
DAM3-P-PO-E-270	Distribution board for pump room	5	04-May-26	09-May-26	24-Mar-26 A	24-Mar-26 A	0.00	0.00	0.00	100%	100%	Distribution boa
DAM3-P-PO-E-280	Surface mounted lights	5	10-May-26	14-May-26	24-Mar-26 A	24-Mar-26 A	0.00	0.00	0.00	100%	100%	Surface mounte
DAM3-E-PO-E-190	Lighting panel board	5	07-Mar-26	12-Mar-26	24-Mar-26 A	24-Mar-26 A	0.00	0.00	0.00	100%	100%	Lighting panel b
DAM3-E-PO-E-200	PP-AC panel	5	12-Mar-26	22-Mar-26	24-Mar-26 A	24-Mar-26 A	0.00	0.00	0.00	100%	100%	PP-AC panel
DAM3-E-PO-E-0230	CCTV System	5	07-Apr-26	12-Apr-26	24-Mar-26 A	24-Mar-26 A	0.00	0.00	0.00	100%	100%	CCTV System
DAM3-E-PO-E-0240	Access control system	5	09-Apr-26	14-Apr-26	24-Mar-26 A	24-Mar-26 A	0.00	0.00	0.00	100%	100%	Access control s
DAM3-E-PO-E-0250	Solar system	5	12-Apr-26	16-Apr-26	24-Mar-26 A	24-Mar-26 A	0.00	0.00	0.00	100%	100%	Solar system
DAM3-E-PO-E-0260	Main program system & controller	5	14-Apr-26	19-Apr-26	24-Mar-26 A	24-Mar-26 A	0.00	0.00	0.00	100%	100%	Main program s
DAM3-E-PO-E-0270	PLC controller	5	16-Apr-26	21-Apr-26	24-Mar-26 A	24-Mar-26 A	0.00	0.00	0.00	100%	100%	PLC controller
MANUFACTURING		187	07-Mar-26	29-Oct-26	01-Apr-26 A	27-Sep-26 A	0.00	0.00	0.00	0%	0%	27-Sep-2
DAM3-P-MF-E-190	Main distribution board (MDB)	90	07-Mar-26	27-Jun-26	01-Apr-26 A	22-Aug-26 A	0.00	0.00	0.00	100%	100%	Main distrib
DAM3-E-MF-E-190	Lighting panel board	90	12-Mar-26	02-Jul-26	07-Apr-26 A	20-Sep-26 A	0.00	0.00	0.00	100%	100%	Lighting p
DAM3-E-MF-E-200	PP-AC panel	90	22-Mar-26	08-Jul-26	13-Apr-26 A	20-Sep-26 A	0.00	0.00	0.00	100%	100%	PP-AC pa
DAM3-E-MF-E-0240	Access control system	150	15-Apr-26	11-Oct-26	16-Apr-26 A	20-Sep-26 A	0.00	0.00	0.00	100%	100%	Access co
DAM3-P-MF-E-200	Suspended High Bay LED lights	90	30-Mar-26	15-Jul-26	20-Apr-26 A	27-Aug-26 A	0.00	0.00	0.00	100%	100%	Suspende
DAM3-E-MF-E-0230	CCTV System	120	13-Apr-26	02-Sep-26	25-Apr-26 A	20-Sep-26 A	0.00	0.00	0.00	100%	100%	CCTV Sy
DAM3-E-MF-E-0250	Solar system	150	18-Apr-26	13-Oct-26	25-Apr-26 A	20-Sep-26 A	0.00	0.00	0.00	100%	100%	Solar syst
DAM3-P-MF-E-210	Flood lights	90	05-Apr-26	21-Jul-26	28-Apr-26 A	27-Sep-26 A	0.00	0.00	0.00	100%	100%	Flood ligh
DAM3-E-MF-E-0260	Main program system & controller	155	20-Apr-26	21-Oct-26	29-Apr-26 A	20-Sep-26 A	0.00	0.00	0.00	98.71%	100%	Main prog
DAM3-E-MF-E-0270	PLC controller	160	22-Apr-26	29-Oct-26	02-May-26 A	20-Sep-26 A	0.00	0.00	0.00	94.38%	100%	PLC cont
DAM3-P-MF-E-220	Recessed mounted LED downlight	90	11-Apr-26	27-Jul-26	04-May-26 A	27-Sep-26 A	0.00	0.00	0.00	100%	100%	Recessed
DAM3-P-MF-E-230	LED Emergency Lights wall mounted	90	16-Apr-26	02-Aug-26	10-May-26 A	27-Sep-26 A	0.00	0.00	0.00	100%	100%	LED Eme
DAM3-P-MF-E-240	LED Emergency Exit Light	90	22-Apr-26	08-Aug-26	16-May-26 A	27-Sep-26 A	0.00	0.00	0.00	100%	100%	LED Eme
DAM3-P-MF-E-250	Fire alarm system	130	28-Apr-26	30-Sep-26	21-May-26 A	20-Sep-26 A	0.00	0.00	0.00	100%	100%	Fire alarm
DAM3-P-MF-E-260	Street Lighting poles	90	04-May-26	19-Aug-26	31-May-26 A	21-Jun-26 A	0.00	0.00	0.00	100%	100%	Street Lightin
DAM3-P-MF-E-270	Distribution board for pump room	90	10-May-26	25-Aug-26	06-Jun-26 A	21-Jun-26 A	0.00	0.00	0.00	100%	100%	Distribution b
DAM3-P-MF-E-280	Surface mounted lights	90	16-May-26	31-Aug-26	11-Jun-26 A	21-Jun-26 A	0.00	0.00	0.00	100%	100%	Surface mou
DELIVERY TO SITE		33	27-Jun-26	07-Nov-26	24-Aug-26 A	21-Sep-26 A	2,332,207.26	1,954,165.75	2,332,207.26	83.79%	100%	21-Sep-26
DAM3-P-DL-E-190	Main distribution board (MDB)	7	27-Jun-26	05-Jul-26	24-Aug-26 A	24-Aug-26 A	106,626.87	106,626.87	106,626.87	100%	100%	Main distrit
DAM3-P-DL-E-200	Suspended High Bay LED lights	7	16-Jul-26	23-Jul-26	29-Aug-26 A	29-Aug-26 A	99,586.79	99,586.79	99,586.79	100%	100%	Suspende
DAM3-P-DL-E-210	Flood lights	7	22-Jul-26	29-Jul-26	29-Aug-26 A	29-Aug-26 A	15,121.21	15,121.21	15,121.21	100%	100%	Flood light
DAM3-P-DL-E-220	Recessed mounted LED downlight	7	28-Jul-26	04-Aug-26	29-Aug-26 A	29-Aug-26 A	133,874.22	133,874.22	133,874.22	100%	100%	Recessed
DAM3-P-DL-E-230	LED Emergency Lights wall mounted	7	03-Aug-26	10-Aug-26	29-Aug-26 A	29-Aug-26 A	27,627.07	27,627.07	27,627.07	100%	100%	LED Emer
DAM3-P-DL-E-240	LED Emergency Exit Light	7	09-Aug-26	16-Aug-26	29-Aug-26 A	29-Aug-26 A	7,634.17	7,634.17	7,634.17	100%	100%	LED Emer
DAM3-P-DL-E-280	Surface mounted lights	7	01-Sep-26	08-Sep-26	29-Aug-26 A	29-Aug-26 A	73,792.16	73,792.16	73,792.16	100%	100%	Surface m
DAM3-P-DL-E-1900	Lighting panel board	7	02-Jul-26	11-Jul-26	01-Sep-26 A	21-Sep-26 A	60,429.51	60,429.51	60,429.51	100%	100%	Lighting p
DAM3-P-DL-E-2000	PP-AC panel	7	08-Jul-26	16-Jul-26	01-Sep-26 A	21-Sep-26 A	71,084.56	71,084.56	71,084.56	100%	100%	PP-AC pa
DAM3-P-DL-E-250	Fire alarm system	7	01-Oct-26	08-Oct-26	02-Sep-26 A	21-Sep-26 A	279,467.41	279,467.41	279,467.41	100%	100%	Fire alarm
DAM3-P-DL-E-0230	CCTV System	7	03-Sep-26	10-Sep-26	06-Sep-26 A	21-Sep-26 A	250,698.98	250,698.98	250,698.98	100%	100%	CCTV Sy
DAM3-P-DL-E-0260	Main program system & controller	7	22-Oct-26	29-Oct-26	06-Sep-26 A	21-Sep-26 A	83,856.79	0.00	83,856.79	0%	100%	Main prog
DAM3-P-DL-E-0270	PLC controller	7	31-Oct-26	07-Nov-26	07-Sep-26 A	21-Sep-26 A	56,576.55	0.00	56,576.55	0%	100%	PLC cont

Actual Level of Effort
Actual Work
Remaining Work
Critical Remaining Work
Milestone
summary

Date	Revision	Checked	Approved
20-Oct-26	Weekly Report		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete	2026	2027
DAM3-P-DL-E-0250	Solar system	7	14-Oct-26	21-Oct-26	09-Sep-26 A	21-Sep-26 A	831,628.60	594,020.43	831,628.60	71.43%	100%	Solar syst	
DAM3-P-DL-E-0240	Access control system	7	12-Oct-26	19-Oct-26	19-Sep-26 A	21-Sep-26 A	90,682.24	90,682.24	90,682.24	100%	100%	Access co	
DAM3-P-DL-E-260	Street Lighting poles	7	20-Aug-26	27-Aug-26	19-Sep-26 A	21-Sep-26 A	70,168.75	70,168.75	70,168.75	100%	100%	Street Lig	
DAM3-P-DL-E-270	Distribution board for pump room	7	26-Aug-26	02-Sep-26	19-Sep-26 A	20-Sep-26 A	73,351.39	73,351.39	73,351.39	100%	100%	Distributio	
STAGING TIME		38	05-Jul-26	15-Nov-26	24-Aug-26 A	21-Sep-26 A	0.00	0.00	0.00	0%	0%	21-Sep-26	
DAM3-P-ST-E-190	Main distribution board (MDB)	7	05-Jul-26	13-Jul-26	24-Aug-26 A	24-Aug-26 A	0.00	0.00	0.00	100%	100%	Main distrib	
DAM3-P-ST-E-200	Suspended High Bay LED lights	7	25-Jul-26	01-Aug-26	29-Aug-26 A	29-Aug-26 A	0.00	0.00	0.00	100%	100%	Suspended	
DAM3-P-ST-E-210	Flood lights	7	30-Jul-26	06-Aug-26	29-Aug-26 A	29-Aug-26 A	0.00	0.00	0.00	100%	100%	Flood lights	
DAM3-P-ST-E-220	Recessed mounted LED downlight	7	05-Aug-26	12-Aug-26	29-Aug-26 A	29-Aug-26 A	0.00	0.00	0.00	100%	100%	Recessed	
DAM3-P-ST-E-230	LED Emergency Lights wall mounted	7	11-Aug-26	18-Aug-26	29-Aug-26 A	29-Aug-26 A	0.00	0.00	0.00	100%	100%	LED Emer	
DAM3-P-ST-E-240	LED Emergency Exit Light	7	17-Aug-26	24-Aug-26	29-Aug-26 A	29-Aug-26 A	0.00	0.00	0.00	100%	100%	LED Emer	
DAM3-P-ST-E-280	Surface mounted lights	7	09-Sep-26	16-Sep-26	29-Aug-26 A	29-Aug-26 A	0.00	0.00	0.00	100%	100%	Surface mo	
DAM3-E-ST-E-190	Lighting panel board	7	11-Jul-26	19-Jul-26	01-Sep-26 A	21-Sep-26 A	0.00	0.00	0.00	100%	100%	Lighting p	
DAM3-E-ST-E-200	PP-AC panel	7	16-Jul-26	25-Jul-26	01-Sep-26 A	21-Sep-26 A	0.00	0.00	0.00	100%	100%	PP-AC pa	
DAM3-P-ST-E-250	Fire alarm system	7	10-Oct-26	17-Oct-26	02-Sep-26 A	21-Sep-26 A	0.00	0.00	0.00	100%	100%	Fire alarm	
DAM3-E-ST-E-0230	CCTV System	7	12-Sep-26	19-Sep-26	06-Sep-26 A	21-Sep-26 A	0.00	0.00	0.00	100%	100%	CCTV Sys	
DAM3-E-ST-E-0260	Main program system & controller	7	31-Oct-26	07-Nov-26	06-Sep-26 A	21-Sep-26 A	0.00	0.00	0.00	0%	100%	Main prog	
DAM3-E-ST-E-0270	PLC controller	7	08-Nov-26	15-Nov-26	07-Sep-26 A	21-Sep-26 A	0.00	0.00	0.00	0%	100%	PLC contr	
DAM3-E-ST-E-0250	Solar system	7	22-Oct-26	29-Oct-26	09-Sep-26 A	21-Sep-26 A	0.00	0.00	0.00	0%	100%	Solar syst	
DAM3-P-ST-E-260	Street Lighting poles	7	29-Aug-26	05-Sep-26	19-Sep-26 A	21-Sep-26 A	0.00	0.00	0.00	100%	100%	Street Lig	
DAM3-P-ST-E-270	Distribution board for pump room	7	03-Sep-26	10-Sep-26	19-Sep-26 A	21-Sep-26 A	0.00	0.00	0.00	100%	100%	Distributio	
DAM3-E-ST-E-0240	Access control system	7	20-Oct-26	27-Oct-26	19-Sep-26 A	21-Sep-26 A	0.00	0.00	0.00	0%	100%	Access co	
MECHANICAL		216	09-Feb-26	13-Oct-26	01-Mar-26 A	20-Sep-26 A	832,825.12	832,825.12	832,825.12	100%	100%	20-Sep-26	
PO ISSUE		84	09-Feb-26	29-Apr-26	01-Mar-26 A	01-Mar-26 A	0.00	0.00	0.00	0%	0%	01-Mar-26 A, PO	
DAM3-P-PO-M-340	Seamless black steel or ERW pipes	5	09-Feb-26	14-Feb-26	01-Mar-26 A	01-Mar-26 A	0.00	0.00	0.00	100%	100%	Seamless black	
DAM3-P-PO-M-350	Fire hose cabinet	5	24-Feb-26	02-Mar-26	01-Mar-26 A	01-Mar-26 A	0.00	0.00	0.00	100%	100%	Fire hose cabine	
DAM3-P-PO-M-360	Western water closet	5	25-Mar-26	31-Mar-26	01-Mar-26 A	01-Mar-26 A	0.00	0.00	0.00	100%	100%	Western water c	
DAM3-P-PO-M-370	Wall propeller type exhaust fans	5	06-Apr-26	12-Apr-26	01-Mar-26 A	01-Mar-26 A	0.00	0.00	0.00	100%	100%	Wall propeller ty	
DAM3-P-PO-M-380	Fire pumps	5	12-Apr-26	18-Apr-26	01-Mar-26 A	01-Mar-26 A	0.00	0.00	0.00	100%	100%	Fire pumps	
DAM3-P-PO-M-400	Booster pump	5	18-Apr-26	23-Apr-26	01-Mar-26 A	01-Mar-26 A	0.00	0.00	0.00	100%	100%	Booster pump	
DAM3-P-PO-M-410	GRP tank	5	23-Apr-26	29-Apr-26	01-Mar-26 A	01-Mar-26 A	0.00	0.00	0.00	100%	100%	GRP tank	
MANUFACTURING		211	15-Feb-26	27-Sep-26	02-Mar-26 A	19-Sep-26 A	0.00	0.00	0.00	0%	0%	19-Sep-26	
DAM3-P-MF-M-340	Seamless black steel or ERW pipes	120	15-Feb-26	13-Jul-26	02-Mar-26 A	29-Jun-26 A	0.00	0.00	0.00	100%	100%	Seamless bl	
DAM3-P-MF-M-350	Fire hose cabinet	120	03-Mar-26	27-Jul-26	02-Mar-26 A	19-Sep-26 A	0.00	0.00	0.00	100%	100%	Fire hose	
DAM3-P-MF-M-360	Western water closet	150	31-Mar-26	27-Sep-26	02-Mar-26 A	19-Sep-26 A	0.00	0.00	0.00	100%	100%	Western w	
DAM3-P-MF-M-370	Wall propeller type exhaust fans	100	12-Apr-26	10-Aug-26	02-Mar-26 A	09-Aug-26 A	0.00	0.00	0.00	100%	100%	Wall propel	
DAM3-P-MF-M-380	Fire pumps	120	18-Apr-26	08-Sep-26	02-Mar-26 A	17-Sep-26 A	0.00	0.00	0.00	100%	100%	Fire pump	
DAM3-P-MF-M-400	Booster pump	110	23-Apr-26	02-Sep-26	02-Mar-26 A	06-Sep-26 A	0.00	0.00	0.00	100%	100%	Booster pu	
DAM3-P-MF-M-410	GRP tank	100	29-Apr-26	27-Aug-26	02-Mar-26 A	25-Aug-26 A	0.00	0.00	0.00	100%	100%	GRP tank	
DELIVERY TO SITE		72	14-Jul-26	05-Oct-26	01-Jul-26 A	20-Sep-26 A	832,825.12	832,825.12	832,825.12	100%	100%	20-Sep-26	
DAM3-P-DL-M-340	Seamless black steel or ERW pipes	7	14-Jul-26	21-Jul-26	01-Jul-26 A	11-Aug-26 A	237,714.11	237,714.11	237,714.11	100%	100%	Seamless b	
DAM3-P-DL-M-370	Wall propeller type exhaust fans	7	10-Aug-26	18-Aug-26	10-Aug-26 A	20-Sep-26 A	153,775.51	153,775.51	153,775.51	100%	100%	Wall prope	
DAM3-P-DL-M-410	GRP tank	7	27-Aug-26	05-Sep-26	29-Aug-26 A	31-Aug-26 A	209,853.09	209,853.09	209,853.09	100%	100%	GRP tank	
DAM3-P-DL-M-400	Booster pump	7	02-Sep-26	10-Sep-26	07-Sep-26 A	07-Sep-26 A	12,924.47	12,924.47	12,924.47	100%	100%	Booster pu	
DAM3-P-DL-M-350	Fire hose cabinet	7	28-Jul-26	04-Aug-26	19-Sep-26 A	20-Sep-26 A	49,774.39	49,774.39	49,774.39	100%	100%	Fire hose	
DAM3-P-DL-M-360	Western water closet	7	27-Sep-26	05-Oct-26	19-Sep-26 A	20-Sep-26 A	65,414.62	65,414.62	65,414.62	100%	100%	Western w	
DAM3-P-DL-M-380	Fire pumps	7	08-Sep-26	16-Sep-26	20-Sep-26 A	20-Sep-26 A	103,368.93	103,368.93	103,368.93	100%	100%	Fire pump	
STAGING TIME		86	22-Jul-26	13-Oct-26	01-Jul-26 A	20-Sep-26 A	0.00	0.00	0.00	0%	0%	20-Sep-26	
DAM3-P-ST-M-340	Seamless black steel or ERW pipes	7	22-Jul-26	29-Jul-26	01-Jul-26 A	11-Aug-26 A	0.00	0.00	0.00	100%	100%	Seamless b	

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete
DAM3-P-ST-M-370	Wall propeller type exhaust fans	7	18-Aug-26	26-Aug-26	10-Aug-26 A	20-Sep-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-ST-M-410	GRP tank	7	05-Sep-26	13-Sep-26	29-Aug-26 A	31-Aug-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-ST-M-400	Booster pump	7	10-Sep-26	19-Sep-26	07-Sep-26 A	07-Sep-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-ST-M-350	Fire hose cabinet	7	05-Aug-26	12-Aug-26	19-Sep-26 A	20-Sep-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-ST-M-360	Western water closet	7	05-Oct-26	13-Oct-26	19-Sep-26 A	20-Sep-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-ST-M-380	Fire pumps	7	16-Sep-26	26-Sep-26	20-Sep-26 A	20-Sep-26 A	0.00	0.00	0.00	100%	100%
SHORT LEAD MATERIALS		258	04-Feb-26	14-Oct-26	14-Jan-26 A	21-Sep-26 A	9,849,294.69	9,849,294.69	9,849,294.69	100%	100%
STRUCTURAL		74	04-Feb-26	15-Apr-26	20-Jan-26 A	29-Apr-26 A	3,207,417.90	3,207,417.90	3,207,417.90	100%	100%
PO ISSUE		28	04-Feb-26	15-Feb-26	20-Jan-26 A	25-Mar-26 A	0.00	0.00	0.00	0%	0%
DAM3-P-PO-C-60	Concrete mix	2	07-Feb-26	08-Feb-26	20-Jan-26 A	20-Jan-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-PO-C-90	Rebar	2	14-Feb-26	15-Feb-26	01-Feb-26 A	01-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-PO-C-70	Polyethylene sheet	2	09-Feb-26	10-Feb-26	01-Mar-26 A	01-Mar-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-PO-C-80	Bitumen paint	2	11-Feb-26	12-Feb-26	09-Mar-26 A	09-Mar-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-PO-C-50	Anti termite	2	04-Feb-26	05-Feb-26	25-Mar-26 A	25-Mar-26 A	0.00	0.00	0.00	100%	100%
MANUFACTURING		38	07-Feb-26	02-Mar-26	21-Jan-26 A	07-Apr-26 A	0.00	0.00	0.00	0%	0%
DAM3-P-MF-C-60	Concrete mix	17	09-Feb-26	02-Mar-26	21-Jan-26 A	01-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-MF-C-90	Rebar	7	16-Feb-26	25-Feb-26	02-Feb-26 A	15-Feb-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-MF-C-70	Polyethylene sheet	10	09-Feb-26	21-Feb-26	02-Mar-26 A	10-Mar-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-MF-C-80	Bitumen paint	10	14-Feb-26	26-Feb-26	10-Mar-26 A	07-Apr-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-MF-C-50	Anti termite	12	07-Feb-26	21-Feb-26	26-Mar-26 A	07-Apr-26 A	0.00	0.00	0.00	100%	100%
DELIVERY		59	21-Feb-26	15-Apr-26	12-Mar-26 A	29-Apr-26 A	3,207,417.90	3,207,417.90	3,207,417.90	100%	100%
DAM3-P-DL-C-50	Anti termite	2	21-Feb-26	24-Feb-26	12-Mar-26 A	29-Apr-26 A	130,309.59	130,309.59	130,309.59	100%	100%
DAM3-P-DL-C-60	Concrete mix -1	2	03-Mar-26	04-Mar-26	12-Mar-26 A	14-Apr-26 A	196,863.16	196,863.16	196,863.16	100%	100%
DAM3-P-DL-C-70	Polyethylene sheet	2	21-Feb-26	24-Feb-26	12-Mar-26 A	29-Apr-26 A	86,906.55	86,906.55	86,906.55	100%	100%
DAM3-P-DL-C-80	Bitumen paint	2	26-Feb-26	01-Mar-26	31-Mar-26 A	29-Apr-26 A	192,960.68	192,960.68	192,960.68	100%	100%
DAM3-P-DL-C-90	Rebar-1	2	25-Feb-26	28-Feb-26	31-Mar-26 A	29-Apr-26 A	218,896.43	218,896.43	218,896.43	100%	100%
DAM3-P-DL-C-100	Concrete mix -2	2	12-Apr-26	13-Apr-26	16-Apr-26 A	29-Apr-26 A	740,740.74	740,740.74	740,740.74	100%	100%
DAM3-P-DL-C-110	Concrete mix -3	2	14-Apr-26	15-Apr-26	16-Apr-26 A	29-Apr-26 A	740,740.74	740,740.74	740,740.74	100%	100%
DAM3-P-DL-C-120	Rebar-2	2	12-Apr-26	13-Apr-26	16-Apr-26 A	29-Apr-26 A	450,000.00	450,000.00	450,000.00	100%	100%
DAM3-P-DL-C-130	Rebar-3	2	14-Apr-26	15-Apr-26	16-Apr-26 A	29-Apr-26 A	450,000.00	450,000.00	450,000.00	100%	100%
STAGING TIME		16	24-Feb-26	05-Mar-26	12-Mar-26 A	29-Apr-26 A	0.00	0.00	0.00	0%	0%
DAM3-P-ST-C-50	Anti termite	1	24-Feb-26	25-Feb-26	12-Mar-26 A	29-Apr-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-ST-C-60	Concrete mix	1	05-Mar-26	05-Mar-26	12-Mar-26 A	29-Apr-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-ST-C-70	Polyethylene sheet	1	24-Feb-26	25-Feb-26	12-Mar-26 A	29-Apr-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-ST-C-80	Bitumen paint	1	02-Mar-26	02-Mar-26	31-Mar-26 A	29-Apr-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-ST-C-90	Rebar	1	01-Mar-26	01-Mar-26	31-Mar-26 A	29-Apr-26 A	0.00	0.00	0.00	100%	100%
ARCHITECTURAL		107	09-Feb-26	19-Jul-26	14-Jan-26 A	20-Sep-26 A	2,031,043.96	2,031,043.96	2,031,043.96	100%	100%
PO ISSUE		86	09-Feb-26	28-Mar-26	14-Jan-26 A	24-May-26 A	0.00	0.00	0.00	0%	0%
DAM3-P-PO-A-210	Steel ladder	5	15-Feb-26	21-Feb-26	14-Jan-26 A	18-Jan-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-PO-A-220	Steel gratings	5	21-Feb-26	28-Feb-26	02-Apr-26 A	02-Apr-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-PO-A-200	Concrete masonry unit (CMU)	5	09-Feb-26	14-Feb-26	05-Apr-26 A	05-Apr-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-PO-A-320	Interal paint	5	07-Mar-26	12-Mar-26	05-Apr-26 A	05-Apr-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-PO-A-330	Gypsum board	5	12-Mar-26	22-Mar-26	05-Apr-26 A	05-Apr-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PO-A-1720	Aluminum Composite Panel	5	22-Mar-26	28-Mar-26	05-Apr-26 A	05-Apr-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PO-A-1750	Steel fence and gates	5	11-Mar-26	16-Mar-26	05-Apr-26 A	05-Apr-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PO-A-1760	Identification sign; ID01 & ID02	5	21-Mar-26	25-Mar-26	05-Apr-26 A	05-Apr-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-PO-A-280	Ceramic tiles	5	24-Feb-26	02-Mar-26	07-Apr-26 A	07-Apr-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-PO-A-290	Granite strip	5	03-Mar-26	08-Mar-26	12-May-26 A	12-May-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-PO-A-230	Steel rails	5	01-Mar-26	05-Mar-26	24-May-26 A	24-May-26 A	0.00	0.00	0.00	100%	100%

2026 2027

Actual Level of Effort
Actual Work
Remaining Work
Critical Remaining Work
Milestone
summary

Date	Revision	Checked	Approved
20-Oct-26	Weekly Report		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete
DAM3-P-PO-A-310	Epoxy paint	5	01-Mar-26	07-Mar-26	24-May-26 A	24-May-26 A	0.00	0.00	0.00	100%	100%
MANUFACTURING		100	15-Feb-26	02-Jul-26	14-Jan-26 A	19-Sep-26 A	0.00	0.00	0.00	0%	0%
DAM3-P-MF-A-210	Steel ladder	80	21-Feb-26	02-Jun-26	14-Jan-26 A	22-Jul-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-MF-A-200	Concrete masonry unit (CMU)	50	15-Feb-26	19-Apr-26	06-Apr-26 A	08-Jun-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-MF-A-220	Steel gratings	80	01-Mar-26	08-Jun-26	06-Apr-26 A	02-Jul-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-MF-A-230	Steel rails	80	07-Mar-26	14-Jun-26	06-Apr-26 A	02-Jul-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-MF-A-280	Ceramic tiles	80	03-Mar-26	10-Jun-26	06-Apr-26 A	09-Jun-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-MF-A-290	Granite strip	80	09-Mar-26	16-Jun-26	06-Apr-26 A	19-Sep-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-MF-A-310	Epoxy paint	80	07-Mar-26	15-Jun-26	06-Apr-26 A	20-Jul-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-MF-A-320	Interml paint	80	12-Mar-26	21-Jun-26	06-Apr-26 A	19-Sep-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-MF-A-330	Gypsum board	80	22-Mar-26	27-Jun-26	06-Apr-26 A	19-Sep-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-MF-A-1720	Aluminum Composite Panel	80	28-Mar-26	02-Jul-26	06-Apr-26 A	19-Sep-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-MF-A-1750	Steel fence and gates	80	21-Mar-26	24-Jun-26	06-Apr-26 A	19-Sep-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-MF-A-1760	Identification sign; ID01 & ID02	80	26-Mar-26	30-Jun-26	06-Apr-26 A	19-Sep-26 A	0.00	0.00	0.00	100%	100%
DELIVERY		59	20-Apr-26	11-Jul-26	10-Jun-26 A	20-Sep-26 A	2,031,043.96	2,031,043.96	2,031,043.96	100%	100%
DAM3-P-DL-A-200	Concrete masonry unit (CMU)	7	20-Apr-26	27-Apr-26	10-Jun-26 A	14-Jun-26 A	418,802.40	418,802.40	418,802.40	100%	100%
DAM3-P-DL-A-280	Ceramic tiles	7	11-Jun-26	18-Jun-26	11-Jun-26 A	15-Jun-26 A	241,008.42	241,008.42	241,008.42	100%	100%
DAM3-P-DL-A-220	Steel gratings	7	09-Jun-26	16-Jun-26	05-Jul-26 A	05-Jul-26 A	21,196.03	21,196.03	21,196.03	100%	100%
DAM3-P-DL-A-310	Epoxy paint	7	15-Jun-26	23-Jun-26	23-Jul-26 A	25-Jul-26 A	378,990.27	378,990.27	378,990.27	100%	100%
DAM3-P-DL-A-210	Steel ladder	7	03-Jun-26	10-Jun-26	28-Jul-26 A	28-Jul-26 A	32,307.70	32,307.70	32,307.70	100%	100%
DAM3-P-DL-A-230	Steel rails	7	15-Jun-26	22-Jun-26	28-Jul-26 A	28-Jul-26 A	5,036.93	5,036.93	5,036.93	100%	100%
DAM3-P-DL-A-320	Interml paint	7	21-Jun-26	29-Jun-26	02-Sep-26 A	20-Sep-26 A	145,026.96	145,026.96	145,026.96	100%	100%
DAM3-P-DL-A-1720	Aluminum Composite Panel	7	02-Jul-26	11-Jul-26	07-Sep-26 A	20-Sep-26 A	577,545.17	577,545.17	577,545.17	100%	100%
DAM3-P-DL-A-330	Gypsum board	7	27-Jun-26	05-Jul-26	14-Sep-26 A	20-Sep-26 A	153,646.35	153,646.35	153,646.35	100%	100%
DAM3-P-DL-A-290	Granite strip	7	17-Jun-26	24-Jun-26	20-Sep-26 A	20-Sep-26 A	2,203.66	2,203.66	2,203.66	100%	100%
DAM3-P-DL-A-1750	Steel fence and gates	7	25-Jun-26	02-Jul-26	20-Sep-26 A	20-Sep-26 A	23,657.36	23,657.36	23,657.36	100%	100%
DAM3-P-DL-A-1760	Identification sign; ID01 & ID02	7	01-Jul-26	08-Jul-26	20-Sep-26 A	20-Sep-26 A	31,622.71	31,622.71	31,622.71	100%	100%
STAGING TIME		58	28-Apr-26	19-Jul-26	15-Jun-26 A	20-Sep-26 A	0.00	0.00	0.00	0%	0%
DAM3-P-ST-A-200	Concrete masonry unit (CMU)	7	28-Apr-26	05-May-26	15-Jun-26 A	15-Jun-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-ST-A-280	Ceramic tiles	7	20-Jun-26	27-Jun-26	15-Jun-26 A	15-Jun-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-ST-A-220	Steel gratings	7	17-Jun-26	24-Jun-26	05-Jul-26 A	05-Jul-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-ST-A-310	Epoxy paint	7	23-Jun-26	01-Jul-26	23-Jul-26 A	25-Jul-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-ST-A-210	Steel ladder	7	11-Jun-26	18-Jun-26	28-Jul-26 A	28-Jul-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-ST-A-230	Steel rails	7	23-Jun-26	30-Jun-26	28-Jul-26 A	28-Jul-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-ST-A-320	Interml paint	7	29-Jun-26	07-Jul-26	02-Sep-26 A	20-Sep-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-ST-A-1720	Aluminum Composite Panel	7	11-Jul-26	19-Jul-26	07-Sep-26 A	20-Sep-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-ST-A-330	Gypsum board	7	05-Jul-26	13-Jul-26	14-Sep-26 A	20-Sep-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-ST-A-290	Granite strip	7	25-Jun-26	02-Jul-26	20-Sep-26 A	20-Sep-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-ST-A-1750	Steel fence and gates	7	04-Jul-26	11-Jul-26	20-Sep-26 A	20-Sep-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-ST-A-1760	Identification sign; ID01 & ID02	7	09-Jul-26	16-Jul-26	20-Sep-26 A	20-Sep-26 A	0.00	0.00	0.00	100%	100%
MECHANICAL		174	11-Feb-26	14-Oct-26	05-Apr-26 A	20-Sep-26 A	1,190,075.32	1,190,075.32	1,190,075.32	100%	100%
PO ISSUE		60	11-Feb-26	12-May-26	05-Apr-26 A	26-Apr-26 A	0.00	0.00	0.00	0%	0%
DAM3-P-PO-M-600	HVAC duct	5	17-Feb-26	24-Feb-26	05-Apr-26 A	05-Apr-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-PO-M-390	Fire fighting valves	5	07-May-26	12-May-26	26-Apr-26 A	26-Apr-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-PO-M-420	Water supply valves	5	18-Apr-26	23-Apr-26	26-Apr-26 A	26-Apr-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-PO-M-430	U/G HDPE pipes	5	09-Mar-26	14-Mar-26	26-Apr-26 A	26-Apr-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-PO-M-440	Automatic air release valve	5	24-Mar-26	29-Mar-26	26-Apr-26 A	26-Apr-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-PO-M-450	OS & Y gate valve	5	30-Mar-26	04-Apr-26	26-Apr-26 A	26-Apr-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-PO-M-460	Fire alarm check valve	5	05-Apr-26	09-Apr-26	26-Apr-26 A	26-Apr-26 A	0.00	0.00	0.00	100%	100%

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete
DAM3-P-PO-M-480	PPR pipes	5	11-Feb-26	16-Feb-26	26-Apr-26 A	26-Apr-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-PO-M-490	Ball valve	5	07-Mar-26	11-Mar-26	26-Apr-26 A	26-Apr-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-PO-M-500	Capped connection	5	12-Mar-26	21-Mar-26	26-Apr-26 A	26-Apr-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-PO-M-510	UPVC pipes	5	22-Mar-26	26-Mar-26	26-Apr-26 A	26-Apr-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-PO-M-520	Roof vent caps	5	28-Mar-26	01-Apr-26	26-Apr-26 A	26-Apr-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-PO-M-530	Floor drain	5	02-Apr-26	07-Apr-26	26-Apr-26 A	26-Apr-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-PO-M-540	Gully trap	5	08-Apr-26	13-Apr-26	26-Apr-26 A	26-Apr-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-PO-M-550	Electric water heater	5	14-Apr-26	19-Apr-26	26-Apr-26 A	26-Apr-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-PO-M-560	Bib tap	5	20-Apr-26	25-Apr-26	26-Apr-26 A	26-Apr-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-PO-M-580	Lavatory / wash basin	5	26-Apr-26	30-Apr-26	26-Apr-26 A	26-Apr-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-PO-M-590	Inline exhaust fans	5	02-May-26	06-May-26	26-Apr-26 A	26-Apr-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-PO-M-610	Flexible duct	5	24-Feb-26	02-Mar-26	26-Apr-26 A	26-Apr-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-PO-M-620	Exhaust diffuser	5	03-Mar-26	08-Mar-26	26-Apr-26 A	26-Apr-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-PO-M-660	Warning tapes	5	15-Mar-26	23-Mar-26	26-Apr-26 A	26-Apr-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-PO-M-3410	Water tap	5	21-Apr-26	26-Apr-26	26-Apr-26 A	26-Apr-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-PO-M-570	Toilet Fittings	5	30-Mar-26	05-Apr-26	26-Apr-26 A	26-Apr-26 A	0.00	0.00	0.00	100%	100%
MANUFACTURING		169	17-Feb-26	28-Sep-26	06-Apr-26 A	19-Sep-26 A	0.00	0.00	0.00	0%	0%
DAM3-P-MF-M-600	HVAC duct	80	24-Feb-26	04-Jun-26	06-Apr-26 A	01-Jun-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-MF-M-390	Fire fighting valves	80	13-May-26	17-Aug-26	27-Apr-26 A	09-Aug-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-MF-M-420	Water supply valves	80	23-Apr-26	29-Jul-26	27-Apr-26 A	02-Aug-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-MF-M-430	U/G HDPE pipes	80	15-Mar-26	22-Jun-26	27-Apr-26 A	02-Aug-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-MF-M-440	Automatic air release valve	80	30-Mar-26	04-Jul-26	27-Apr-26 A	19-Sep-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-MF-M-450	OS & Y gate valve	80	05-Apr-26	09-Jul-26	27-Apr-26 A	19-Sep-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-MF-M-460	Fire alarm check valve	80	11-Apr-26	15-Jul-26	27-Apr-26 A	19-Sep-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-MF-M-480	PPR pipes	80	17-Feb-26	30-May-26	27-Apr-26 A	03-Aug-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-MF-M-490	Ball valve	80	12-Mar-26	20-Jun-26	27-Apr-26 A	19-Sep-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-MF-M-500	Capped connection	80	22-Mar-26	25-Jun-26	27-Apr-26 A	19-Sep-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-MF-M-510	UPVC pipes	80	28-Mar-26	01-Jul-26	27-Apr-26 A	19-Sep-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-MF-M-520	Roof vent caps	80	02-Apr-26	07-Jul-26	27-Apr-26 A	19-Sep-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-MF-M-530	Floor drain	80	08-Apr-26	13-Jul-26	27-Apr-26 A	19-Sep-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-MF-M-540	Gully trap	80	14-Apr-26	19-Jul-26	27-Apr-26 A	19-Sep-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-MF-M-550	Electric water heater	120	20-Apr-26	09-Sep-26	27-Apr-26 A	13-Sep-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-MF-M-560	Bib tap	80	26-Apr-26	30-Jul-26	27-Apr-26 A	19-Sep-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-MF-M-580	Lavatory / wash basin	80	02-May-26	05-Aug-26	27-Apr-26 A	19-Sep-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-MF-M-590	Inline exhaust fans	120	07-May-26	28-Sep-26	27-Apr-26 A	19-Sep-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-MF-M-610	Flexible duct	80	03-Mar-26	10-Jun-26	27-Apr-26 A	19-Sep-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-MF-M-620	Exhaust diffuser	80	09-Mar-26	16-Jun-26	27-Apr-26 A	19-Sep-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-MF-M-660	Warning tapes	80	24-Mar-26	28-Jun-26	27-Apr-26 A	19-Sep-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-MF-M-3410	Water tap	80	27-Apr-26	01-Aug-26	27-Apr-26 A	19-Sep-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-MF-M-570	Toilet Fittings	5	05-Apr-26	11-Apr-26	27-Apr-26 A	19-Sep-26 A	0.00	0.00	0.00	100%	100%
DELIVERY		60	11-Apr-26	06-Oct-26	10-May-26 A	20-Sep-26 A	1,190,075.32	1,190,075.32	1,190,075.32	100%	100%
DAM3-P-DL-M-510	UPVC pipes	7	02-Jul-26	09-Jul-26	10-May-26 A	19-May-26 A	126,693.12	126,693.12	126,693.12	100%	100%
DAM3-P-DL-M-600	HVAC duct	7	06-Jun-26	13-Jun-26	04-Jun-26 A	14-Jun-26 A	490,860.48	490,860.48	490,860.48	100%	100%
DAM3-P-DL-M-420	Water supply valves	7	29-Jul-26	06-Aug-26	05-Jul-26 A	15-Sep-26 A	3,114.56	3,114.56	3,114.56	100%	100%
DAM3-P-DL-M-480	PPR pipes	7	31-May-26	07-Jun-26	05-Jul-26 A	15-Sep-26 A	76,567.93	76,567.93	76,567.93	100%	100%
DAM3-P-DL-M-500	Capped connection	7	27-Jun-26	04-Jul-26	05-Jul-26 A	14-Sep-26 A	913.27	913.27	913.27	100%	100%
DAM3-P-DL-M-660	Warning tapes	7	29-Jun-26	06-Jul-26	05-Jul-26 A	05-Jul-26 A	14,077.01	14,077.01	14,077.01	100%	100%
DAM3-P-DL-M-450	OS & Y gate valve	7	11-Jul-26	18-Jul-26	15-Jul-26 A	20-Sep-26 A	11,631.51	11,631.51	11,631.51	100%	100%
DAM3-P-DL-M-490	Ball valve	7	21-Jun-26	28-Jun-26	18-Jul-26 A	18-Jul-26 A	14,232.16	14,232.16	14,232.16	100%	100%

2026 2027

PPR pipes
Ball valve
Capped conne
UPVC pipes
Roof vent cap
Floor drain
Gully trap
Electric water h
Bib tap
Lavatory / was
Inline exhaust
Flexible duct
Exhaust diffus
Warning tapes
Water tap
Toilet Fittings
19-Sep-26
HVAC duct
Fire fighting
Water supp
U/G HDPE
Automatic
OS & Y ga
Fire alarm
PPR pipes
Ball valve
Capped c
UPVC pip
Roof vent
Floor drain
Gully trap
Electric wa
Bib tap
Lavatory /
Inline exha
Flexible du
Exhaust c
Warning ta
Water tap
Toilet Fittin
20-Sep-26
UPVC pipes
HVAC duct
Water sup
PPR pipes
Capped c
Warning tap
OS & Y ga
Ball valve

Actual Level of Effort
Actual Work
Remaining Work
Critical Remaining Work
Milestone
summary

Date	Revision	Checked	Approved
20-Oct-26	Weekly Report		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete	2026 2027
DAM3-P-DL-M-430	U/G HDPE pipes	7	23-Jun-26	30-Jun-26	01-Aug-26 A	20-Sep-26 A	49,971.54	49,971.54	49,971.54	100%	100%	U/G HDP
DAM3-P-DL-M-390	Fire fighting valves	7	18-Aug-26	25-Aug-26	10-Aug-26 A	10-Aug-26 A	8,885.58	8,885.58	8,885.58	100%	100%	Fire fighting
DAM3-P-DL-M-590	Inline exhaust fans	7	29-Sep-26	06-Oct-26	05-Sep-26 A	20-Sep-26 A	27,474.92	27,474.92	27,474.92	100%	100%	Inline exh
DAM3-P-DL-M-540	Gully trap	7	20-Jul-26	27-Jul-26	06-Sep-26 A	20-Sep-26 A	15,982.56	15,982.56	15,982.56	100%	100%	Gully trap
DAM3-P-DL-M-570	Toilet Fittings	5	11-Apr-26	16-Apr-26	15-Sep-26 A	20-Sep-26 A	75,460.88	75,460.88	75,460.88	100%	100%	Toilet Fitti
DAM3-P-DL-M-530	Floor drain	7	14-Jul-26	21-Jul-26	16-Sep-26 A	20-Sep-26 A	74,093.27	74,093.27	74,093.27	100%	100%	Floor drai
DAM3-P-DL-M-550	Electric water heater	7	10-Sep-26	17-Sep-26	16-Sep-26 A	16-Sep-26 A	5,974.50	5,974.50	5,974.50	100%	100%	Electric wa
DAM3-P-DL-M-580	Lavatory / wash basin	7	06-Aug-26	13-Aug-26	16-Sep-26 A	20-Sep-26 A	70,323.44	70,323.44	70,323.44	100%	100%	Lavatory /
DAM3-P-DL-M-610	Flexible duct	7	11-Jun-26	18-Jun-26	16-Sep-26 A	20-Sep-26 A	69,629.67	69,629.67	69,629.67	100%	100%	Flexible d
DAM3-P-DL-M-440	Automatic air release valve	7	05-Jul-26	12-Jul-26	20-Sep-26 A	20-Sep-26 A	1,769.50	1,769.50	1,769.50	100%	100%	Automatic
DAM3-P-DL-M-460	Fire alarm check valve	7	16-Jul-26	23-Jul-26	20-Sep-26 A	20-Sep-26 A	26,656.72	26,656.72	26,656.72	100%	100%	Fire alarm
DAM3-P-DL-M-520	Roof vent caps	7	08-Jul-26	15-Jul-26	20-Sep-26 A	20-Sep-26 A	3,044.27	3,044.27	3,044.27	100%	100%	Roof vent
DAM3-P-DL-M-560	Bib tap	7	01-Aug-26	08-Aug-26	20-Sep-26 A	20-Sep-26 A	6,240.96	6,240.96	6,240.96	100%	100%	Bib tap
DAM3-P-DL-M-620	Exhaust diffuser	7	17-Jun-26	24-Jun-26	20-Sep-26 A	20-Sep-26 A	7,040.00	7,040.00	7,040.00	100%	100%	Exhaust d
DAM3-P-DL-M-3410	Water tap	7	02-Aug-26	09-Aug-26	20-Sep-26 A	20-Sep-26 A	9,437.47	9,437.47	9,437.47	100%	100%	Water tap
STAGING TIME		67	16-Apr-26	14-Oct-26	10-May-26 A	20-Sep-26 A	0.00	0.00	0.00	0%	0%	20-Sep-26
DAM3-P-ST-M-510	UPVC pipes	7	11-Jul-26	18-Jul-26	10-May-26 A	19-May-26 A	0.00	0.00	0.00	100%	100%	UPVC pipes
DAM3-P-ST-M-600	HVAC duct	7	14-Jun-26	21-Jun-26	04-Jun-26 A	14-Jun-26 A	0.00	0.00	0.00	100%	100%	HVAC duct
DAM3-P-ST-M-420	Water supply valves	7	06-Aug-26	15-Aug-26	05-Jul-26 A	15-Sep-26 A	0.00	0.00	0.00	100%	100%	Water sup
DAM3-P-ST-M-480	PPR pipes	7	08-Jun-26	15-Jun-26	05-Jul-26 A	15-Sep-26 A	0.00	0.00	0.00	100%	100%	PPR pipes
DAM3-P-ST-M-500	Capped connection	7	05-Jul-26	12-Jul-26	05-Jul-26 A	14-Sep-26 A	0.00	0.00	0.00	100%	100%	Capped c
DAM3-P-ST-M-660	Warning tapes	7	07-Jul-26	14-Jul-26	05-Jul-26 A	05-Jul-26 A	0.00	0.00	0.00	100%	100%	Warning tap
DAM3-P-ST-M-450	OS & Y gate valve	7	19-Jul-26	26-Jul-26	15-Jul-26 A	20-Sep-26 A	0.00	0.00	0.00	100%	100%	OS & Y g
DAM3-P-ST-M-490	Ball valve	7	29-Jun-26	06-Jul-26	18-Jul-26 A	18-Jul-26 A	0.00	0.00	0.00	100%	100%	Ball valve
DAM3-P-ST-M-430	U/G HDPE pipes	7	01-Jul-26	08-Jul-26	01-Aug-26 A	20-Sep-26 A	0.00	0.00	0.00	100%	100%	U/G HDP
DAM3-P-ST-M-390	Fire fighting valves	7	26-Aug-26	02-Sep-26	10-Aug-26 A	10-Aug-26 A	0.00	0.00	0.00	100%	100%	Fire fighting
DAM3-P-ST-M-590	Inline exhaust fans	7	07-Oct-26	14-Oct-26	05-Sep-26 A	20-Sep-26 A	0.00	0.00	0.00	100%	100%	Inline exh
DAM3-P-ST-M-540	Gully trap	7	28-Jul-26	04-Aug-26	06-Sep-26 A	20-Sep-26 A	0.00	0.00	0.00	100%	100%	Gully trap
DAM3-P-ST-M-570	Toilet Fittings	5	16-Apr-26	22-Apr-26	15-Sep-26 A	20-Sep-26 A	0.00	0.00	0.00	100%	100%	Toilet Fitti
DAM3-P-ST-M-530	Floor drain	7	22-Jul-26	29-Jul-26	16-Sep-26 A	20-Sep-26 A	0.00	0.00	0.00	100%	100%	Floor drai
DAM3-P-ST-M-550	Electric water heater	7	19-Sep-26	27-Sep-26	16-Sep-26 A	16-Sep-26 A	0.00	0.00	0.00	100%	100%	Electric wa
DAM3-P-ST-M-580	Lavatory / wash basin	7	15-Aug-26	22-Aug-26	16-Sep-26 A	20-Sep-26 A	0.00	0.00	0.00	100%	100%	Lavatory /
DAM3-P-ST-M-610	Flexible duct	7	20-Jun-26	27-Jun-26	16-Sep-26 A	20-Sep-26 A	0.00	0.00	0.00	100%	100%	Flexible d
DAM3-P-ST-M-440	Automatic air release valve	7	13-Jul-26	20-Jul-26	20-Sep-26 A	20-Sep-26 A	0.00	0.00	0.00	100%	100%	Automatic
DAM3-P-ST-M-460	Fire alarm check valve	7	25-Jul-26	01-Aug-26	20-Sep-26 A	20-Sep-26 A	0.00	0.00	0.00	100%	100%	Fire alarm
DAM3-P-ST-M-520	Roof vent caps	7	16-Jul-26	23-Jul-26	20-Sep-26 A	20-Sep-26 A	0.00	0.00	0.00	100%	100%	Roof vent
DAM3-P-ST-M-560	Bib tap	7	09-Aug-26	16-Aug-26	20-Sep-26 A	20-Sep-26 A	0.00	0.00	0.00	100%	100%	Bib tap
DAM3-P-ST-M-620	Exhaust diffuser	7	25-Jun-26	02-Jul-26	20-Sep-26 A	20-Sep-26 A	0.00	0.00	0.00	100%	100%	Exhaust d
DAM3-E-ST-M-3410	Water tap	7	10-Aug-26	17-Aug-26	20-Sep-26 A	20-Sep-26 A	0.00	0.00	0.00	100%	100%	Water tap
ELECTRICAL		147	11-Feb-26	01-Aug-26	10-Mar-26 A	20-Sep-26 A	819,995.13	819,995.13	819,995.13	100%	100%	20-Sep-26
PO ISSUE		68	11-Feb-26	09-Apr-26	10-Mar-26 A	21-Jun-26 A	0.00	0.00	0.00	0%	0%	21-Jun-26 A
DAM3-P-PO-E-310	PVC conduits	5	11-Feb-26	16-Feb-26	10-Mar-26 A	10-Mar-26 A	0.00	0.00	0.00	100%	100%	PVC conduits
DAM3-P-PO-E-340	Grounding system	5	03-Mar-26	08-Mar-26	26-Apr-26 A	26-Apr-26 A	0.00	0.00	0.00	100%	100%	Grounding sys
DAM3-P-PO-E-370	HDPE ducts	5	15-Mar-26	23-Mar-26	26-Apr-26 A	26-Apr-26 A	0.00	0.00	0.00	100%	100%	HDPE ducts
DAM3-P-PO-E-290	Low Voltage cables	5	24-Mar-26	29-Mar-26	21-Jun-26 A	21-Jun-26 A	0.00	0.00	0.00	100%	100%	Low Voltage
DAM3-P-PO-E-300	Disconnect switches	5	30-Mar-26	04-Apr-26	21-Jun-26 A	21-Jun-26 A	0.00	0.00	0.00	100%	100%	Disconnect s
DAM3-P-PO-E-320	Wires	5	17-Feb-26	24-Feb-26	21-Jun-26 A	21-Jun-26 A	0.00	0.00	0.00	100%	100%	Wires
DAM3-P-PO-E-330	Wall mounted, duplex, telephone and data outlet	5	05-Apr-26	09-Apr-26	21-Jun-26 A	21-Jun-26 A	0.00	0.00	0.00	100%	100%	Wall mounte
DAM3-P-PO-E-350	Wiring devices	5	09-Mar-26	14-Mar-26	21-Jun-26 A	21-Jun-26 A	0.00	0.00	0.00	100%	100%	Wiring devic

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete
DAM3-E-PO-E-210	Cable Tray	5	24-Feb-26	02-Mar-26	21-Jun-26 A	21-Jun-26 A	0.00	0.00	0.00	100%	100%
MANUFACTURING		142	17-Feb-26	15-Jul-26	11-Mar-26 A	16-Sep-26 A	0.00	0.00	0.00	0%	0%
DAM3-P-MF-E-310	PVC conduits	60	17-Feb-26	03-May-26	11-Mar-26 A	02-May-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-MF-E-340	Grounding system	80	09-Mar-26	16-Jun-26	27-Apr-26 A	03-May-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-MF-E-370	HDPE ducts	80	24-Mar-26	28-Jun-26	27-Apr-26 A	03-May-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-MF-E-320	Wires	80	24-Feb-26	04-Jun-26	28-Jun-26 A	16-Sep-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-MF-E-210	Cable Tray	80	03-Mar-26	10-Jun-26	04-Jul-26 A	16-Sep-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-MF-E-350	Wiring devices	80	15-Mar-26	22-Jun-26	09-Jul-26 A	16-Sep-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-MF-E-290	Low Voltage cables	80	30-Mar-26	04-Jul-26	15-Jul-26 A	22-Jul-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-MF-E-300	Disconnect switches	80	05-Apr-26	09-Jul-26	21-Jul-26 A	22-Jul-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-MF-E-330	Wall mounted, duplex, telephone and data outlet	80	11-Apr-26	15-Jul-26	27-Jul-26 A	16-Sep-26 A	0.00	0.00	0.00	100%	100%
DELIVERY		65	04-May-26	23-Jul-26	03-May-26 A	20-Sep-26 A	819,995.13	819,995.13	819,995.13	100%	100%
DAM3-P-DL-E-310	PVC conduits	7	04-May-26	11-May-26	03-May-26 A	20-May-26 A	15,738.66	15,738.66	15,738.66	100%	100%
DAM3-P-DL-E-340	Grounding system	7	17-Jun-26	24-Jun-26	10-May-26 A	19-May-26 A	65,141.26	65,141.26	65,141.26	100%	100%
DAM3-P-DL-E-370	HDPE ducts	7	29-Jun-26	06-Jul-26	10-May-26 A	19-May-26 A	176,019.75	176,019.75	176,019.75	100%	100%
DAM3-P-DL-E-290	Low Voltage cables	7	05-Jul-26	12-Jul-26	23-Jul-26 A	25-Jul-26 A	299,034.47	299,034.47	299,034.47	100%	100%
DAM3-P-DL-E-300	Disconnect switches	7	11-Jul-26	18-Jul-26	23-Jul-26 A	25-Jul-26 A	100,576.04	100,576.04	100,576.04	100%	100%
DAM3-P-DL-E-330	Wall mounted, duplex, telephone and data outlet	7	16-Jul-26	23-Jul-26	17-Sep-26 A	20-Sep-26 A	88,627.44	88,627.44	88,627.44	100%	100%
DAM3-P-DL-E-350	Wiring devices	7	23-Jun-26	30-Jun-26	17-Sep-26 A	20-Sep-26 A	66,414.34	66,414.34	66,414.34	100%	100%
DAM3-P-DL-E-320	Wires	7	06-Jun-26	13-Jun-26	20-Sep-26 A	20-Sep-26 A	7,379.37	7,379.37	7,379.37	100%	100%
DAM3-P-DL-E-2100	Cable Tray	7	11-Jun-26	18-Jun-26	20-Sep-26 A	20-Sep-26 A	1,063.80	1,063.80	1,063.80	100%	100%
STAGING TIME		75	12-May-26	01-Aug-26	03-May-26 A	20-Sep-26 A	0.00	0.00	0.00	0%	0%
DAM3-P-ST-E-310	PVC conduits	7	12-May-26	19-May-26	03-May-26 A	20-May-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-ST-E-340	Grounding system	7	25-Jun-26	02-Jul-26	10-May-26 A	19-May-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-ST-E-370	HDPE ducts	7	07-Jul-26	14-Jul-26	10-May-26 A	19-May-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-ST-E-290	Low Voltage cables	7	13-Jul-26	20-Jul-26	25-Jul-26 A	25-Jul-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-ST-E-300	Disconnect switches	7	19-Jul-26	26-Jul-26	25-Jul-26 A	25-Jul-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-ST-E-330	Wall mounted, duplex, telephone and data outlet	7	25-Jul-26	01-Aug-26	17-Sep-26 A	20-Sep-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-ST-E-350	Wiring devices	7	01-Jul-26	08-Jul-26	17-Sep-26 A	20-Sep-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-ST-E-320	Wires	7	14-Jun-26	21-Jun-26	20-Sep-26 A	20-Sep-26 A	0.00	0.00	0.00	100%	100%
DAM3-E-ST-E-210	Cable Tray	7	20-Jun-26	27-Jun-26	20-Sep-26 A	20-Sep-26 A	0.00	0.00	0.00	100%	100%
EXTERNAL		119	07-Apr-26	03-Sep-26	02-Mar-26 A	21-Sep-26 A	2,215,885.18	2,215,885.18	2,215,885.18	100%	100%
PO ISSUE		23	07-Apr-26	28-Apr-26	02-Mar-26 A	21-Jun-26 A	0.00	0.00	0.00	0%	0%
DAM3-P-PO-EX-80	Asphalt works	5	07-Apr-26	12-Apr-26	02-Mar-26 A	02-Mar-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-PO-EX-90	Concrete parking bumper	5	08-Apr-26	14-Apr-26	21-Jun-26 A	21-Jun-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-PO-EX-100	Road markings	5	11-Apr-26	16-Apr-26	21-Jun-26 A	21-Jun-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-PO-EX-110	Road signs	5	13-Apr-26	19-Apr-26	21-Jun-26 A	21-Jun-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-PO-EX-130	Interlock tiles	5	22-Apr-26	28-Apr-26	21-Jun-26 A	21-Jun-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-PO-EX-140	Curbstones	5	18-Apr-26	23-Apr-26	21-Jun-26 A	21-Jun-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-PO-EX-150	Gravel bedding	5	21-Apr-26	26-Apr-26	21-Jun-26 A	21-Jun-26 A	0.00	0.00	0.00	100%	100%
MANUFACTURING		111	13-Apr-26	15-Aug-26	03-Mar-26 A	20-Sep-26 A	0.00	0.00	0.00	0%	0%
DAM3-P-MF-EX-80	Asphalt works	100	13-Apr-26	10-Aug-26	03-Mar-26 A	07-Jun-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-MF-EX-90	Concrete parking bumper	90	14-Apr-26	01-Aug-26	28-Jun-26 A	19-Sep-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-MF-EX-100	Road markings	90	16-Apr-26	03-Aug-26	28-Jun-26 A	19-Sep-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-MF-EX-110	Road signs	90	19-Apr-26	05-Aug-26	28-Jun-26 A	17-Sep-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-MF-EX-140	Curbstones	90	23-Apr-26	10-Aug-26	28-Jun-26 A	20-Sep-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-MF-EX-150	Gravel bedding	90	27-Apr-26	12-Aug-26	28-Jun-26 A	20-Sep-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-MF-EX-130	Interlock tiles	90	28-Apr-26	15-Aug-26	21-Jul-26 A	20-Sep-26 A	0.00	0.00	0.00	100%	100%
DELIVERY		27	01-Aug-26	23-Aug-26	08-Jun-26 A	21-Sep-26 A	2,215,885.18	2,215,885.18	2,215,885.18	100%	100%

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete
DAM3-P-DL-EX-80	Asphalt works	7	11-Aug-26	18-Aug-26	08-Jun-26 A	17-Jun-26 A	1,868,985.04	1,868,985.04	1,868,985.04	100%	100%
DAM3-P-DL-EX-130	Interlock tiles	7	15-Aug-26	23-Aug-26	17-Sep-26 A	20-Sep-26 A	141,980.16	141,980.16	141,980.16	100%	100%
DAM3-P-DL-EX-140	Curbstones	7	10-Aug-26	18-Aug-26	17-Sep-26 A	20-Sep-26 A	86,912.40	86,912.40	86,912.40	100%	100%
DAM3-P-DL-EX-150	Gravel bedding	7	13-Aug-26	20-Aug-26	17-Sep-26 A	21-Sep-26 A	66,111.93	66,111.93	66,111.93	100%	100%
DAM3-P-DL-EX-110	Road signs	7	05-Aug-26	13-Aug-26	20-Sep-26 A	20-Sep-26 A	31,028.59	31,028.59	31,028.59	100%	100%
DAM3-P-DL-EX-90	Concrete parking bumper	7	01-Aug-26	09-Aug-26	21-Sep-26 A	21-Sep-26 A	9,558.14	9,558.14	9,558.14	100%	100%
DAM3-P-DL-EX-100	Road markings	7	03-Aug-26	11-Aug-26	21-Sep-26 A	21-Sep-26 A	11,308.91	11,308.91	11,308.91	100%	100%
STAGING TIME		41	09-Aug-26	03-Sep-26	08-Jun-26 A	21-Sep-26 A	0.00	0.00	0.00	0%	0%
DAM3-P-ST-EX-80	Asphalt works	7	19-Aug-26	26-Aug-26	08-Jun-26 A	08-Jun-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-ST-EX-130	Interlock tiles	7	23-Aug-26	31-Aug-26	17-Sep-26 A	20-Sep-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-ST-EX-140	Curbstones	7	27-Aug-26	03-Sep-26	17-Sep-26 A	20-Sep-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-ST-EX-150	Gravel bedding	7	22-Aug-26	29-Aug-26	17-Sep-26 A	21-Sep-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-ST-EX-110	Road signs	7	13-Aug-26	22-Aug-26	20-Sep-26 A	20-Sep-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-ST-EX-90	Concrete parking bumper	7	09-Aug-26	17-Aug-26	21-Sep-26 A	21-Sep-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-ST-EX-100	Road markings	7	11-Aug-26	19-Aug-26	21-Sep-26 A	21-Sep-26 A	0.00	0.00	0.00	100%	100%
ENVIRONMENTAL		151	11-Feb-26	06-Aug-26	21-Jun-26 A	20-Sep-26 A	384,877.22	384,877.22	384,877.22	100%	100%
PO ISSUE		40	11-Feb-26	04-Apr-26	21-Jun-26 A	21-Jun-26 A	0.00	0.00	0.00	0%	0%
DAM3-P-PO-EN-100	HDPE pipes for fire system	5	11-Feb-26	16-Feb-26	21-Jun-26 A	21-Jun-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-PO-EN-110	Directly buried gate valve for fire system	5	17-Feb-26	24-Feb-26	21-Jun-26 A	21-Jun-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-PO-EN-120	HDPE pipes for water supply system	5	24-Feb-26	02-Mar-26	21-Jun-26 A	21-Jun-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-PO-EN-130	Directly buried gate valve for water system	5	03-Mar-26	08-Mar-26	21-Jun-26 A	21-Jun-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-PO-EN-140	Air valve	5	09-Mar-26	14-Mar-26	21-Jun-26 A	21-Jun-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-PO-EN-150	Washout valve	5	15-Mar-26	23-Mar-26	21-Jun-26 A	21-Jun-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-PO-EN-160	Gate valve	5	24-Mar-26	29-Mar-26	21-Jun-26 A	21-Jun-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-PO-EN-170	UPVC pipes	5	30-Mar-26	04-Apr-26	21-Jun-26 A	21-Jun-26 A	0.00	0.00	0.00	100%	100%
MANUFACTURING		133	17-Feb-26	21-Jul-26	22-Jun-26 A	19-Sep-26 A	0.00	0.00	0.00	0%	0%
DAM3-P-MF-EN-120	HDPE pipes for water supply system	90	03-Mar-26	22-Jun-26	22-Jun-26 A	15-Aug-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-MF-EN-130	Directly buried gate valve for water system	90	09-Mar-26	28-Jun-26	22-Jun-26 A	19-Sep-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-MF-EN-140	Air valve	90	15-Mar-26	04-Jul-26	22-Jun-26 A	19-Sep-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-MF-EN-150	Washout valve	90	24-Mar-26	09-Jul-26	22-Jun-26 A	19-Sep-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-MF-EN-160	Gate valve	90	30-Mar-26	15-Jul-26	22-Jun-26 A	19-Sep-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-MF-EN-170	UPVC pipes	90	05-Apr-26	21-Jul-26	22-Jun-26 A	25-Jul-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-MF-EN-100	HDPE pipes for fire system	90	17-Feb-26	10-Jun-26	28-Jun-26 A	23-Jul-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-MF-EN-110	Directly buried gate valve for fire system	90	24-Feb-26	16-Jun-26	04-Jul-26 A	19-Sep-26 A	0.00	0.00	0.00	100%	100%
DELIVERY		107	11-Jun-26	29-Jul-26	25-Jul-26 A	20-Sep-26 A	384,877.22	384,877.22	384,877.22	100%	100%
DAM3-P-DL-EN-100	HDPE pipes for fire system	7	11-Jun-26	18-Jun-26	25-Jul-26 A	26-Jul-26 A	144,972.85	144,972.85	144,972.85	100%	100%
DAM3-P-DL-EN-170	UPVC pipes	7	22-Jul-26	29-Jul-26	26-Jul-26 A	26-Jul-26 A	134,788.44	134,788.44	134,788.44	100%	100%
DAM3-P-DL-EN-120	HDPE pipes for water supply system	7	23-Jun-26	30-Jun-26	17-Aug-26 A	17-Aug-26 A	10,655.04	10,655.04	10,655.04	100%	100%
DAM3-P-DL-EN-160	Gate valve	7	16-Jul-26	23-Jul-26	05-Sep-26 A	20-Sep-26 A	42,658.36	42,658.36	42,658.36	100%	100%
DAM3-P-DL-EN-110	Directly buried gate valve for fire system	7	17-Jun-26	24-Jun-26	20-Sep-26 A	20-Sep-26 A	7,270.01	7,270.01	7,270.01	100%	100%
DAM3-P-DL-EN-130	Directly buried gate valve for water system	7	29-Jun-26	06-Jul-26	20-Sep-26 A	20-Sep-26 A	16,098.52	16,098.52	16,098.52	100%	100%
DAM3-P-DL-EN-140	Air valve	7	05-Jul-26	12-Jul-26	20-Sep-26 A	20-Sep-26 A	13,087.07	13,087.07	13,087.07	100%	100%
DAM3-P-DL-EN-150	Washout valve	7	11-Jul-26	18-Jul-26	20-Sep-26 A	20-Sep-26 A	15,346.94	15,346.94	15,346.94	100%	100%
STAGING TIME		107	20-Jun-26	06-Aug-26	25-Jul-26 A	20-Sep-26 A	0.00	0.00	0.00	0%	0%
DAM3-P-ST-EN-100	HDPE pipes for fire system	7	20-Jun-26	27-Jun-26	25-Jul-26 A	26-Jul-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-ST-EN-170	UPVC pipes	7	30-Jul-26	06-Aug-26	26-Jul-26 A	26-Jul-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-ST-EN-120	HDPE pipes for water supply system	7	01-Jul-26	08-Jul-26	17-Aug-26 A	17-Aug-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-ST-EN-160	Gate valve	7	25-Jul-26	01-Aug-26	05-Sep-26 A	20-Sep-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-ST-EN-110	Directly buried gate valve for fire system	7	25-Jun-26	02-Jul-26	20-Sep-26 A	20-Sep-26 A	0.00	0.00	0.00	100%	100%

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete
DAM3-P-ST-EN-130	Directly buried gate valve for water system	7	07-Jul-26	14-Jul-26	20-Sep-26 A	20-Sep-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-ST-EN-140	Air valve	7	13-Jul-26	20-Jul-26	20-Sep-26 A	20-Sep-26 A	0.00	0.00	0.00	100%	100%
DAM3-P-ST-EN-150	Washout valve	7	19-Jul-26	26-Jul-26	20-Sep-26 A	20-Sep-26 A	0.00	0.00	0.00	100%	100%
CONSTRUCTION (67%)		321	27-Jan-26	21-Feb-27	14-Jan-26 A	23-Feb-27	64,317,671.75	40,977,321.22	40,781,573.10	63.71%	63.41%
RBF 900 SQM FACTORIES		321	27-Jan-26	16-Feb-27	14-Jan-26 A	23-Feb-27	55,841,646.40	38,968,435.06	38,012,958.67	69.78%	68.07%
SITE WORKS		16	27-Jan-26	25-Feb-26	14-Jan-26 A	31-Jan-26 A	10,892.39	10,892.39	10,892.39	100%	100%
DAM3-C-GEN-88	Demolition of the existing pavement	12	10-Feb-26	25-Feb-26	14-Jan-26 A	31-Jan-26 A	10,892.39	10,892.39	10,892.39	100%	100%
DAM3-C-GEN-10	Initial Site Survey and Setting out	12	27-Jan-26	09-Feb-26	19-Jan-26 A	24-Jan-26 A	0.00	0.00	0.00	100%	100%
BLOCK B6		264	10-Feb-26	23-Nov-26	15-Feb-26 A	17-Jan-27	5,075,523.09	4,056,159.13	3,289,562.29	79.92%	64.81%
STRUCTURAL		201	10-Feb-26	07-Jul-26	15-Feb-26 A	04-Nov-26	1,389,042.53	1,389,042.53	1,388,135.41	100%	99.93%
FOOTING		74	10-Feb-26	25-Mar-26	15-Feb-26 A	10-May-26 A	597,655.16	597,655.16	597,655.16	100%	100%
DAM3-C-B6-S-160	Excavation for footings	8	10-Feb-26	19-Feb-26	15-Feb-26 A	24-Mar-26 A	89,859.61	89,859.61	89,859.61	100%	100%
DAM3-C-B6-S-6143	Soil replacement - rock fill	6	19-Feb-26	28-Feb-26	02-Apr-26 A	04-Apr-26 A	179,061.91	179,061.91	179,061.91	100%	100%
DAM3-C-B6-S-6153	Engineering fill	6	01-Mar-26	07-Mar-26	12-Apr-26 A	13-Apr-26 A	46,046.19	46,046.19	46,046.19	100%	100%
DAM3-C-B6-S-537	Lean Concrete Below Footings	2	10-Mar-26	11-Mar-26	22-Apr-26 A	22-Apr-26 A	8,229.34	8,229.34	8,229.34	100%	100%
DAM3-C-B6-S-687	Vapour Barrier for Footings	1	09-Mar-26	09-Mar-26	22-Apr-26 A	22-Apr-26 A	7,940.10	7,940.10	7,940.10	100%	100%
DAM3-C-B6-S-777	Anti Termite Below Footings	1	08-Mar-26	08-Mar-26	22-Apr-26 A	22-Apr-26 A	11,905.55	11,905.55	11,905.55	100%	100%
DAM3-C-B6-S-587	Rebar for Footings	4	12-Mar-26	16-Mar-26	02-May-26 A	05-May-26 A	101,844.98	101,844.98	101,844.98	100%	100%
DAM3-C-B6-S-597	Formwork for Footings	4	21-Mar-26	24-Mar-26	04-May-26 A	09-May-26 A	25,461.25	25,461.25	25,461.25	100%	100%
DAM3-C-B6-S-547	Pouring Concrete for Footings	1	25-Mar-26	25-Mar-26	10-May-26 A	10-May-26 A	127,306.23	127,306.23	127,306.23	100%	100%
COLUMN NECK		12	26-Mar-26	11-Apr-26	05-May-26 A	01-Jun-26 A	120,554.54	120,554.54	120,554.54	100%	100%
DAM3-C-B6-S-637	Rebar for column neck	2	26-Mar-26	28-Mar-26	05-May-26 A	09-May-26 A	14,919.19	14,919.19	14,919.19	100%	100%
DAM3-C-B6-S-647	Formwork for column neck	2	29-Mar-26	30-Mar-26	12-May-26 A	16-May-26 A	9,946.13	9,946.13	9,946.13	100%	100%
DAM3-C-B6-S-627	Pouring Concrete for column neck	1	31-Mar-26	31-Mar-26	17-May-26 A	17-May-26 A	24,865.31	24,865.31	24,865.31	100%	100%
DAM3-C-B6-S-677	Damp proof /Bitumin paint on Footings & column neck	2	01-Apr-26	02-Apr-26	18-May-26 A	19-May-26 A	24,777.73	24,777.73	24,777.73	100%	100%
DAM3-C-B6-S-737	Backfilling / Compaction up to Bottom of Grade Beams	7	04-Apr-26	11-Apr-26	24-May-26 A	01-Jun-26 A	46,046.19	46,046.19	46,046.19	100%	100%
GRADE BEAM		17	12-Apr-26	28-Apr-26	04-Jun-26 A	22-Jun-26 A	171,632.86	171,632.86	171,632.86	100%	100%
DAM3-C-B6-S-557	Lean Concrete Below Grade Beams	2	15-Apr-26	16-Apr-26	04-Jun-26 A	04-Jun-26 A	4,431.19	4,431.19	4,431.19	100%	100%
DAM3-C-B6-S-707	Vapour barrier for Grade Beams	2	13-Apr-26	14-Apr-26	04-Jun-26 A	04-Jun-26 A	5,293.40	5,293.40	5,293.40	100%	100%
DAM3-C-B6-S-787	Anti Termite Below Grade Beams	1	12-Apr-26	12-Apr-26	04-Jun-26 A	04-Jun-26 A	11,905.55	11,905.55	11,905.55	100%	100%
DAM3-C-B6-S-607	Rebar for Grade Beams	5	18-Apr-26	22-Apr-26	08-Jun-26 A	09-Jun-26 A	27,194.46	27,194.46	27,194.46	100%	100%
DAM3-C-B6-S-617	Formwork for Grade Beams	2	23-Apr-26	25-Apr-26	10-Jun-26 A	14-Jun-26 A	6,798.61	6,798.61	6,798.61	100%	100%
DAM3-C-B6-S-767	Anchor bolts installation	2	23-Apr-26	25-Apr-26	11-Jun-26 A	13-Jun-26 A	57,238.83	57,238.83	57,238.83	100%	100%
DAM3-C-B6-S-567	Pouring Concrete for Grade Beams	1	26-Apr-26	26-Apr-26	15-Jun-26 A	15-Jun-26 A	33,993.09	33,993.09	33,993.09	100%	100%
DAM3-C-B6-S-717	Damp proof /Bitumin paint on Grade Beams	2	27-Apr-26	28-Apr-26	20-Jun-26 A	22-Jun-26 A	24,777.73	24,777.73	24,777.73	100%	100%
SLAB ON GRADE		100	29-Apr-26	07-Jul-26	28-Jun-26 A	04-Nov-26	397,232.98	397,232.98	396,325.87	100%	99.77%
DAM3-C-B6-S-747	Backfilling / Compaction for Slab on Grade	7	29-Apr-26	06-May-26	28-Jun-26 A	06-Jul-26 A	23,023.09	23,023.09	23,023.09	100%	100%
DAM3-C-B6-S-577	Pouring Concrete for Ground Slab	4	11-May-26	14-May-26	18-Aug-26 A	23-Aug-26 A	344,195.21	344,195.21	344,195.21	100%	100%
DAM3-C-B6-S-697	Anti Termite Treatment below Ground Slab	1	07-May-26	07-May-26	18-Aug-26 A	23-Aug-26 A	15,874.08	15,874.08	15,874.08	100%	100%
DAM3-C-B6-S-727	Vapour barrier for below Ground Slab	2	09-May-26	10-May-26	18-Aug-26 A	23-Aug-26 A	13,233.49	13,233.49	13,233.49	100%	100%
DAM3-C-B6-S-757	Concrete pad	7	30-Jun-26	07-Jul-26	28-Oct-26	04-Nov-26	907.11	907.11	0.00	100%	0%
COLUMNS & BEAMS		65	07-May-26	07-Jun-26	08-Jun-26 A	06-Oct-26 A	101,966.98	101,966.98	101,966.98	100%	100%
DAM3-C-B6-S-6101	Rebar for Tie Beams	4	19-May-26	23-May-26	08-Jun-26 A	13-Jun-26 A	7,263.64	7,263.64	7,263.64	100%	100%
DAM3-C-B6-S-6102	Formwork for Tie Beams	2	24-May-26	25-May-26	11-Jun-26 A	14-Jun-26 A	1,815.91	1,815.91	1,815.91	100%	100%
DAM3-C-B6-S-6103	Pouring Concrete for Tie Beams	1	30-May-26	30-May-26	15-Jun-26 A	15-Jun-26 A	9,079.54	9,079.54	9,079.54	100%	100%
DAM3-C-B6-S-5101	Rebar for column	5	07-May-26	12-May-26	18-Jul-26 A	20-Jul-26 A	20,144.05	20,144.05	20,144.05	100%	100%
DAM3-C-B6-S-5102	Formwork for column	4	13-May-26	17-May-26	23-Jul-26 A	11-Aug-26 A	5,036.01	5,036.01	5,036.01	100%	100%
DAM3-C-B6-S-5103	Pouring Concrete for column	1	18-May-26	18-May-26	26-Jul-26 A	13-Aug-26 A	25,180.06	25,180.06	25,180.06	100%	100%
DAM3-C-B6-S-6113	Rebar for Beams	4	31-May-26	03-Jun-26	21-Sep-26 A	22-Sep-26 A	13,379.11	13,379.11	13,379.11	100%	100%

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete
DAM3-C-B6-S-6123	Formwork for Beams	2	04-Jun-26	06-Jun-26	28-Sep-26 A	04-Oct-26 A	3,344.77	3,344.77	3,344.77	100%	100%
DAM3-C-B6-S-6133	Pouring Concrete for Beams	1	07-Jun-26	07-Jun-26	01-Oct-26 A	06-Oct-26 A	16,723.88	16,723.88	16,723.88	100%	100%
STRUCTURAL STEEL		81	16-May-26	12-Jul-26	06-Jul-26 A	27-Oct-26	1,566,668.48	1,566,668.48	1,539,773.29	100%	98.28%
DAM3-C-B6-SS-150	Installation of columns	3	16-May-26	18-May-26	06-Jul-26 A	06-Jul-26 A	217,507.55	217,507.55	217,507.55	100%	100%
DAM3-C-B6-SS-160	Installation of raft and purlins	5	19-May-26	24-May-26	06-Jul-26 A	07-Jul-26 A	326,261.32	326,261.32	326,261.32	100%	100%
DAM3-C-B6-SS-1020	Intumescent paint to steel works	7	25-May-26	04-Jun-26	25-Jul-26 A	17-Aug-26 A	317,759.56	317,759.56	317,759.56	100%	100%
DAM3-C-B6-SS-190	Installation of roof sheet	5	07-Jul-26	12-Jul-26	24-Aug-26 A	30-Aug-26 A	217,507.55	217,507.55	217,507.55	100%	100%
DAM3-C-B6-SS-1050	Steel members for external platform	7	08-Jun-26	15-Jun-26	30-Aug-26 A	31-Aug-26 A	18,670.78	18,670.78	18,670.78	100%	100%
DAM3-C-B6-SS-180	Installation of wall sandwich panel	5	30-Jun-26	05-Jul-26	11-Oct-26 A	13-Oct-26 A	326,261.32	326,261.32	326,261.32	100%	100%
DAM3-C-B6-SS-1030	Steel members for office area	7	25-May-26	04-Jun-26	11-Oct-26 A	12-Oct-26 A	115,805.20	115,805.20	115,805.20	100%	100%
DAM3-C-B6-SS-1040	Epoxy paint to steel members at office area	7	06-Jun-26	13-Jun-26	20-Oct-26	27-Oct-26	23,161.04	23,161.04	0.00	100%	0%
DAM3-C-B6-SS-1060	Epoxy paint for external platform	5	16-Jun-26	21-Jun-26	20-Oct-26	25-Oct-26	3,734.16	3,734.16	0.00	100%	0%
ARCHITECTURAL		101	25-May-26	03-Nov-26	15-Aug-26 A	06-Jan-27	900,244.66	753,533.00	133,999.53	83.7%	14.88%
MASONARY WORKS		35	25-May-26	07-Jul-26	29-Aug-26 A	15-Sep-26 A	78,954.21	78,954.21	78,954.21	100%	100%
DAM3-C-B6-A-170	Block work at factory area	10	25-May-26	08-Jun-26	29-Aug-26 A	07-Sep-26 A	58,338.72	58,338.72	58,338.72	100%	100%
DAM3-C-B6-A-200	Block work at office area	7	22-Jun-26	29-Jun-26	30-Aug-26 A	09-Sep-26 A	6,179.18	6,179.18	6,179.18	100%	100%
DAM3-C-B6-A-620	Block work at toilet area	7	30-Jun-26	07-Jul-26	31-Aug-26 A	15-Sep-26 A	14,436.31	14,436.31	14,436.31	100%	100%
WALL FINISHES		37	08-Jul-26	06-Oct-26	15-Oct-26 A	14-Dec-26	92,757.47	92,757.47	48,590.16	100%	52.38%
DAM3-C-B6-A-630	Internal Wall Plaster	15	08-Jul-26	25-Jul-26	15-Oct-26 A	19-Oct-26 A	48,590.16	48,590.16	48,590.16	100%	100%
DAM3-C-B6-A-680	Paint to Plaster (Primer, Putty & First Coat)	7	29-Sep-26	06-Oct-26	07-Dec-26	14-Dec-26	44,167.30	44,167.30	0.00	100%	0%
CIELING FINISHES		5	20-Sep-26	26-Sep-26	29-Nov-26	03-Dec-26	46,792.30	46,792.30	0.00	100%	0%
DAM3-C-B6-A-690	Installation of Ceiling Gypsum Board	5	20-Sep-26	26-Sep-26	29-Nov-26	03-Dec-26	46,792.30	46,792.30	0.00	100%	0%
FLOOR FINISHES		41	13-Aug-26	03-Nov-26	21-Nov-26	06-Jan-27	189,488.90	74,069.14	0.00	39.09%	0%
DAM3-C-B6-A-670	Tiles for Toilet	7	13-Aug-26	20-Aug-26	21-Nov-26	28-Nov-26	46,530.71	46,530.71	0.00	100%	0%
DAM3-C-B6-A-700	Tiles for Office Area	2	27-Sep-26	28-Sep-26	05-Dec-26	06-Dec-26	26,867.31	26,867.31	0.00	100%	0%
DAM3-C-B6-A-830	Granite strip	2	29-Sep-26	30-Sep-26	07-Dec-26	08-Dec-26	671.12	671.12	0.00	100%	0%
DAM3-C-B6-A-850	Epoxy paint	5	27-Oct-26	03-Nov-26	02-Jan-27	06-Jan-27	115,419.76	0.00	0.00	0%	0%
DOORS & WINDOWS		16	07-Jul-26	08-Aug-26	28-Oct-26	15-Nov-26	248,575.06	248,575.06	0.00	100%	0%
DAM3-C-B6-A-1010	Window (CW1)	7	07-Jul-26	14-Jul-26	28-Oct-26	04-Nov-26	94,173.21	94,173.21	0.00	100%	0%
DAM3-C-B6-A-640	Roll up Shutter Door	1	15-Jul-26	15-Jul-26	05-Nov-26	05-Nov-26	68,619.20	68,619.20	0.00	100%	0%
DAM3-C-B6-A-650	Supply and install (D5) 1000*2200mm single leaf steel door with door	1	16-Jul-26	16-Jul-26	07-Nov-26	07-Nov-26	16,016.16	16,016.16	0.00	100%	0%
DAM3-C-B6-A-710	Supply and install (D4) 800*2200 mm single leaf aluminum door with door	1	18-Jul-26	18-Jul-26	08-Nov-26	08-Nov-26	22,737.85	22,737.85	0.00	100%	0%
DAM3-C-B6-A-720	Supply and install (D7) 1000*2200 mm single leaf aluminum door with door	1	19-Jul-26	19-Jul-26	09-Nov-26	09-Nov-26	7,811.07	7,811.07	0.00	100%	0%
DAM3-C-B6-A-940	Supply and install (D3) 1000*2200 mm single leaf aluminum door with door	1	20-Jul-26	20-Jul-26	10-Nov-26	10-Nov-26	16,016.16	16,016.16	0.00	100%	0%
DAM3-C-B6-A-950	Supply and install fire rated 45 min (D2) 1200*2200 mm single leaf steel doo	1	30-Jul-26	30-Jul-26	11-Nov-26	11-Nov-26	16,711.52	16,711.52	0.00	100%	0%
DAM3-C-B6-A-960	Skylight fixtures installation	3	01-Aug-26	08-Aug-26	12-Nov-26	15-Nov-26	6,489.89	6,489.89	0.00	100%	0%
WATER PROOFING WORKS		4	09-Aug-26	12-Aug-26	16-Nov-26	19-Nov-26	4,879.02	4,879.02	0.00	100%	0%
DAM3-C-B6-A-810	Waterproofing membrane for toilets	4	09-Aug-26	12-Aug-26	16-Nov-26	19-Nov-26	4,879.02	4,879.02	0.00	100%	0%
METAL WORKS		21	01-Oct-26	15-Oct-26	15-Aug-26 A	21-Dec-26	193,717.06	193,717.06	6,455.16	100%	3.33%
DAM3-C-B6-A-750	Galvanised Steel Gratings	2	14-Oct-26	15-Oct-26	15-Aug-26 A	15-Aug-26 A	6,455.16	6,455.16	6,455.16	100%	100%
DAM3-C-B6-A-740	Steel Ladder	2	01-Oct-26	03-Oct-26	09-Dec-26	10-Dec-26	9,839.16	9,839.16	0.00	100%	0%
DAM3-C-B6-A-840	Steel railing works	4	04-Oct-26	07-Oct-26	12-Dec-26	15-Dec-26	1,533.98	1,533.98	0.00	100%	0%
DAM3-C-B6-A-760	Aluminium composite panel	5	08-Oct-26	13-Oct-26	16-Dec-26	21-Dec-26	175,888.76	175,888.76	0.00	100%	0%
SPECIALTIES		9	17-Oct-26	26-Oct-26	22-Dec-26	31-Dec-26	45,080.66	13,788.76	0.00	30.59%	0%
DAM3-C-B6-A-770	Installation of fittings	5	17-Oct-26	21-Oct-26	22-Dec-26	27-Dec-26	22,981.27	13,788.76	0.00	60%	0%
DAM3-C-B6-A-1000	Identification sign; ID01 & ID02	3	22-Oct-26	25-Oct-26	28-Dec-26	30-Dec-26	9,630.56	0.00	0.00	0%	0%
DAM3-C-B6-A-790	Furniture Installation	1	26-Oct-26	26-Oct-26	31-Dec-26	31-Dec-26	12,468.83	0.00	0.00	0%	0%
MECHANICAL		138	29-Apr-26	03-Nov-26	14-Jul-26 A	06-Jan-27	467,522.66	231,656.03	156,280.78	49.55%	33.43%
HVAC		17	15-Oct-26	31-Oct-26	15-Dec-26	03-Jan-27	233,183.33	31,354.38	0.00	13.45%	0%

2026 2027

Actual Level of Effort
Actual Work
Remaining Work
Critical Remaining Work
Milestone
summary

Date	Revision	Checked	Approved
20-Oct-26	Weekly Report		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete
FIRST STAGE		4	22-Oct-26	26-Oct-26	22-Dec-26	26-Dec-26	170,694.73	0.00	0.00	0%	0%
DAM3-C-B6-M-450	Installation of HVAC Ducts	2	22-Oct-26	24-Oct-26	22-Dec-26	23-Dec-26	149,489.33	0.00	0.00	0%	0%
DAM3-C-B6-M-480	Installation of Duct insulation	2	25-Oct-26	26-Oct-26	24-Dec-26	26-Dec-26	21,205.40	0.00	0.00	0%	0%
SECOND STAGE		17	15-Oct-26	31-Oct-26	15-Dec-26	03-Jan-27	62,488.60	31,354.38	0.00	50.18%	0%
DAM3-C-B6-M-440	Installation of Exhaust Fans	2	15-Oct-26	17-Oct-26	15-Dec-26	16-Dec-26	7,938.56	7,938.56	0.00	100%	0%
DAM3-C-B6-M-470	Installation of Wall Propeller Type Exhaust Fan	4	18-Oct-26	21-Oct-26	17-Dec-26	21-Dec-26	46,831.64	23,415.82	0.00	50%	0%
DAM3-C-B6-M-460	Installation of Diffuser	2	27-Oct-26	28-Oct-26	27-Dec-26	28-Dec-26	2,144.00	0.00	0.00	0%	0%
DAM3-C-B6-M-650	Supply, install, test and commission door grilles & exhaust louvers	2	29-Oct-26	31-Oct-26	02-Jan-27	03-Jan-27	5,574.40	0.00	0.00	0%	0%
FIRE FIGHTING SYSTEM		20	07-Oct-26	03-Nov-26	11-Oct-26 A	06-Jan-27	102,458.78	82,154.27	84,594.16	80.18%	82.56%
FIRST STAGE		12	07-Oct-26	20-Oct-26	11-Oct-26 A	15-Oct-26 A	84,594.16	82,154.27	84,594.16	97.12%	100%
DAM3-C-B6-M-610	Installation of Fire Fighting Pipes (Seamless Black Steel)	7	07-Oct-26	14-Oct-26	11-Oct-26 A	15-Oct-26 A	72,394.75	72,394.75	72,394.75	100%	100%
DAM3-C-B6-M-620	Installation of Fire Fighting Valve	5	15-Oct-26	20-Oct-26	11-Oct-26 A	15-Oct-26 A	12,199.40	9,759.52	12,199.40	80%	100%
SECOND STAGE		20	21-Oct-26	03-Nov-26	15-Dec-26	06-Jan-27	17,864.62	0.00	0.00	0%	0%
DAM3-C-B6-M-630	Installation of Fire Hose Cabinet	3	21-Oct-26	24-Oct-26	15-Dec-26	17-Dec-26	15,158.56	0.00	0.00	0%	0%
DAM3-C-B6-M-680	Supply, install, test and commission Fire Department Connection(FDC)	3	01-Nov-26	03-Nov-26	04-Jan-27	06-Jan-27	2,706.06	0.00	0.00	0%	0%
SEWER AND DRAINAGE SYSTEM		120	29-Apr-26	27-Oct-26	14-Jul-26 A	16-Dec-26	90,009.74	76,276.56	30,093.94	84.74%	33.43%
FIRST STAGE		106	29-Apr-26	29-Aug-26	14-Jul-26 A	30-Nov-26	41,149.90	41,149.90	30,093.94	100%	73.13%
DAM3-C-B6-M-510	Installation of Sanitary Waste / Drainage Pipes	4	29-Apr-26	03-May-26	14-Jul-26 A	18-Jul-26 A	18,585.14	18,585.14	18,585.14	100%	100%
DAM3-C-B6-M-690	Installation of Trench drain	5	24-Aug-26	29-Aug-26	15-Jul-26 A	18-Jul-26 A	11,508.80	11,508.80	11,508.80	100%	100%
DAM3-C-B6-M-530	Installation of Floor Drain	2	22-Aug-26	23-Aug-26	29-Nov-26	30-Nov-26	11,055.96	11,055.96	0.00	100%	0%
SECOND STAGE		14	28-Sep-26	27-Oct-26	01-Dec-26	16-Dec-26	48,859.84	35,126.66	0.00	71.89%	0%
DAM3-C-B6-M-490	Installation of Electric Water Heater	2	28-Sep-26	29-Sep-26	01-Dec-26	02-Dec-26	1,819.51	1,819.51	0.00	100%	0%
DAM3-C-B6-M-500	Installation of Sanitary Fixture and Accessories	4	13-Oct-26	18-Oct-26	03-Dec-26	07-Dec-26	19,921.72	19,921.72	0.00	100%	0%
DAM3-C-B6-M-520	Installation of Lavotary /Wash Basin	2	18-Oct-26	20-Oct-26	08-Dec-26	09-Dec-26	21,416.68	13,385.43	0.00	62.5%	0%
DAM3-C-B6-M-580	Installation of Bib Tap	2	20-Oct-26	22-Oct-26	10-Dec-26	12-Dec-26	1,900.66	0.00	0.00	0%	0%
DAM3-C-B6-M-540	Installation of Water Tap	2	22-Oct-26	25-Oct-26	13-Dec-26	14-Dec-26	2,874.14	0.00	0.00	0%	0%
DAM3-C-B6-M-550	Installation of Roof Vent Cap	2	25-Oct-26	27-Oct-26	15-Dec-26	16-Dec-26	927.12	0.00	0.00	0%	0%
WATER SUPPLY SYSTEM		8	07-Oct-26	19-Oct-26	03-Oct-26 A	17-Dec-26	41,870.81	41,870.81	41,592.68	100%	99.34%
FIRST STAGE		6	07-Oct-26	13-Oct-26	03-Oct-26 A	07-Oct-26 A	41,592.68	41,592.68	41,592.68	100%	100%
DAM3-C-B6-M-590	Installation of Water Supply Valve	2	12-Oct-26	13-Oct-26	03-Oct-26 A	07-Oct-26 A	18,274.27	18,274.27	18,274.27	100%	100%
DAM3-C-B6-M-600	Installation of Water Supply Pipes	4	07-Oct-26	11-Oct-26	03-Oct-26 A	07-Oct-26 A	23,318.41	23,318.41	23,318.41	100%	100%
SECOND STAGE		3	14-Oct-26	19-Oct-26	15-Dec-26	17-Dec-26	278.13	278.13	0.00	100%	0%
DAM3-C-B6-M-640	Capped connection	3	14-Oct-26	19-Oct-26	15-Dec-26	17-Dec-26	278.13	278.13	0.00	100%	0%
ELECTRICAL		165	20-May-26	23-Nov-26	08-Jun-26 A	17-Jan-27	752,044.76	115,259.09	71,373.28	15.33%	9.49%
FIRST STAGE		161	20-May-26	05-Nov-26	08-Jun-26 A	06-Jan-27	86,114.12	60,725.20	27,642.87	70.52%	32.1%
DAM3-C-B6-E-343	Installation of Earthing and Grounding	4	04-Jul-26	07-Jul-26	08-Jun-26 A	20-Oct-26	19,646.47	19,646.47	17,681.82	100%	90%
DAM3-C-B6-E-413	Installation of Sleeves & Power outlet	8	20-May-26	01-Jun-26	08-Jun-26 A	24-Oct-26	2,920.45	2,920.45	1,460.23	100%	50%
DAM3-C-B6-E-373	Installation of Conduits and wiring outlets - Fire Alarm System	4	14-Oct-26	18-Oct-26	09-Jun-26 A	23-Dec-26	1,768.31	1,768.31	884.15	100%	50%
DAM3-C-B6-E-393	Installation of Conduites for Lighting Fixture	4	28-Oct-26	01-Nov-26	01-Oct-26 A	02-Jan-27	8,462.97	0.00	7,616.67	0%	90%
DAM3-C-B6-E-453	Installation of LV Cables	4	21-Jul-26	25-Jul-26	20-Oct-26	24-Oct-26	36,389.98	36,389.98	0.00	100%	0%
DAM3-C-B6-E-463	Installation of Wires	4	02-Nov-26	05-Nov-26	02-Jan-27	06-Jan-27	16,925.94	0.00	0.00	0%	0%
SECOND STAGE		80	07-Oct-26	23-Nov-26	10-Oct-26 A	17-Jan-27	665,930.64	54,533.89	43,730.41	8.19%	6.57%
DAM3-C-B6-E-473	Installation of LP-1 Panel	2	14-Nov-26	15-Nov-26	10-Oct-26 A	14-Oct-26 A	18,403.54	0.00	18,403.54	0%	100%
DAM3-C-B6-E-730	Installation of Solar power plant	7	31-Oct-26	07-Nov-26	12-Oct-26 A	27-Oct-26	253,268.71	0.00	25,326.87	0%	10%
DAM3-C-B6-E-503	Installation of Access Control System	4	28-Oct-26	01-Nov-26	20-Oct-26	24-Oct-26	27,616.86	0.00	0.00	0%	0%
DAM3-C-B6-E-513	Monitor Modules for Fire Alarm	2	02-Nov-26	03-Nov-26	25-Oct-26	26-Oct-26	3,882.38	0.00	0.00	0%	0%
DAM3-C-B6-E-523	Line Isolator Modules for Fire Alarm	2	04-Nov-26	05-Nov-26	27-Oct-26	28-Oct-26	185.40	0.00	0.00	0%	0%
DAM3-C-B6-E-533	Firewarning flash light with sounder; wall mounted, Weather proof	2	04-Nov-26	05-Nov-26	27-Oct-26	28-Oct-26	3,082.69	0.00	0.00	0%	0%
DAM3-C-B6-E-403	Installation of Wiring Devices	4	07-Oct-26	11-Oct-26	15-Dec-26	19-Dec-26	19,435.09	19,435.09	0.00	100%	0%

2026 2027

Actual Level of Effort
Actual Work
Remaining Work
Critical Remaining Work
Milestone
summary

Date	Revision	Checked	Approved
20-Oct-26	Weekly Report		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete	2026	2027
DAM3-C-B6-E-433	Installation of Disconnect Switches	2	12-Oct-26	13-Oct-26	20-Dec-26	21-Dec-26	30,235.95	30,235.95	0.00	100%	0%	Installa	
DAM3-C-B6-E-353	Installation of Fire Alarm Control Panel	3	19-Oct-26	22-Oct-26	24-Dec-26	27-Dec-26	19,451.37	4,862.84	0.00	25%	0%	Installa	
DAM3-C-B6-E-363	Installation of Fire Detectors & Accessories	4	24-Oct-26	27-Oct-26	28-Dec-26	31-Dec-26	56,740.37	0.00	0.00	0%	0%	Installa	
DAM3-C-B6-E-383	Installation of Lighting fixtures	2	07-Nov-26	10-Nov-26	06-Jan-27	09-Jan-27	76,166.74	0.00	0.00	0%	0%	Installa	
DAM3-C-B6-E-423	Installation of Main Distribution Board	2	11-Nov-26	12-Nov-26	09-Jan-27	11-Jan-27	32,472.73	0.00	0.00	0%	0%	Installa	
DAM3-C-B6-E-483	Installation of PP-AC panel	2	16-Nov-26	17-Nov-26	11-Jan-27	13-Jan-27	21,648.48	0.00	0.00	0%	0%	Installa	
DAM3-C-B6-E-443	Installation of Telephone Cabinet	2	18-Nov-26	19-Nov-26	13-Jan-27	16-Jan-27	26,991.08	0.00	0.00	0%	0%	Installa	
DAM3-C-B6-E-720	Installation of CCTV System	3	18-Nov-26	23-Nov-26	13-Jan-27	17-Jan-27	76,349.24	0.00	0.00	0%	0%	Installa	
BLOCK B5		242	19-Feb-26	23-Nov-26	16-Feb-26 A	23-Dec-26	5,075,523.09	4,820,713.04	3,378,514.23	94.98%	66.56%	23-Dec	
STRUCTURAL		188	19-Feb-26	25-Jul-26	16-Feb-26 A	27-Oct-26	1,389,042.53	1,389,042.53	1,388,135.41	100%	99.93%	27-Oct-2	
FOOTING		44	19-Feb-26	25-Mar-26	16-Feb-26 A	05-May-26 A	597,655.16	597,655.16	597,655.16	100%	100%	05-May-26 A,	
DAM3-C-B5-S-250	Excavation for footings	4	19-Feb-26	25-Feb-26	16-Feb-26 A	18-Mar-26 A	89,859.61	89,859.61	89,859.61	100%	100%	Excavation for f	
DAM3-C-B5-S-6163	Soil replacement - rock fill	4	25-Feb-26	02-Mar-26	30-Mar-26 A	02-Apr-26 A	179,061.91	179,061.91	179,061.91	100%	100%	Soil replacemer	
DAM3-C-B5-S-6173	Engineering fill	4	03-Mar-26	07-Mar-26	07-Apr-26 A	13-Apr-26 A	46,046.19	46,046.19	46,046.19	100%	100%	Engineering fill	
DAM3-C-B5-S-1057	Lean Concrete Below Footings	2	10-Mar-26	11-Mar-26	21-Apr-26 A	21-Apr-26 A	8,229.34	8,229.34	8,229.34	100%	100%	Lean Concrete	
DAM3-C-B5-S-1207	Vapour Barrier for Footings	1	09-Mar-26	09-Mar-26	21-Apr-26 A	21-Apr-26 A	7,940.10	7,940.10	7,940.10	100%	100%	Vapour Barrier	
DAM3-C-B5-S-1297	Anti Termite Below Footings	1	08-Mar-26	08-Mar-26	21-Apr-26 A	21-Apr-26 A	11,905.55	11,905.55	11,905.55	100%	100%	Anti Termite Be	
DAM3-C-B5-S-1107	Rebar for Footings	4	12-Mar-26	16-Mar-26	28-Apr-26 A	29-Apr-26 A	101,844.98	101,844.98	101,844.98	100%	100%	Rebar for Foo	
DAM3-C-B5-S-1117	Formwork for Footings	4	21-Mar-26	24-Mar-26	02-May-26 A	03-May-26 A	25,461.25	25,461.25	25,461.25	100%	100%	Formwork for F	
DAM3-C-B5-S-1067	Pouring Concrete for Footings	1	25-Mar-26	25-Mar-26	05-May-26 A	05-May-26 A	127,306.23	127,306.23	127,306.23	100%	100%	Pouring Conc	
COLUMN NECK		20	26-Mar-26	11-Apr-26	03-May-26 A	24-May-26 A	120,554.54	120,554.54	120,554.54	100%	100%	24-May-26 A,	
DAM3-C-B5-S-1157	Rebar for column neck	2	26-Mar-26	28-Mar-26	03-May-26 A	05-May-26 A	14,919.19	14,919.19	14,919.19	100%	100%	Rebar for colu	
DAM3-C-B5-S-1167	Formwork for column neck	2	29-Mar-26	30-Mar-26	06-May-26 A	09-May-26 A	9,946.13	9,946.13	9,946.13	100%	100%	Formwork for c	
DAM3-C-B5-S-1147	Pouring Concrete for column neck	1	31-Mar-26	31-Mar-26	10-May-26 A	10-May-26 A	24,865.31	24,865.31	24,865.31	100%	100%	Pouring Conc	
DAM3-C-B5-S-1197	Damp proof /Bitumin paint on Footings & column neck	2	01-Apr-26	02-Apr-26	11-May-26 A	12-May-26 A	24,777.73	24,777.73	24,777.73	100%	100%	Damp proof /B	
DAM3-C-B5-S-1257	Backfilling / Compaction up to Bottom of Grade Beams	7	04-Apr-26	11-Apr-26	20-May-26 A	24-May-26 A	46,046.19	46,046.19	46,046.19	100%	100%	Backfilling / C	
GRADE BEAM		13	12-Apr-26	28-Apr-26	01-Jun-26 A	18-Jun-26 A	171,632.86	171,632.86	171,632.86	100%	100%	18-Jun-26 A,	
DAM3-C-B5-S-1077	Lean Concrete Below Grade Beams	2	15-Apr-26	16-Apr-26	01-Jun-26 A	01-Jun-26 A	4,431.19	4,431.19	4,431.19	100%	100%	Lean Concre	
DAM3-C-B5-S-1227	Vapour barrier for Grade Beams	2	13-Apr-26	14-Apr-26	01-Jun-26 A	01-Jun-26 A	5,293.40	5,293.40	5,293.40	100%	100%	Vapour barrie	
DAM3-C-B5-S-1307	Anti Termite Below Grade Beams	1	12-Apr-26	12-Apr-26	01-Jun-26 A	01-Jun-26 A	11,905.55	11,905.55	11,905.55	100%	100%	Anti Termite B	
DAM3-C-B5-S-1287	Anchor bolts installation	2	23-Apr-26	25-Apr-26	02-Jun-26 A	04-Jun-26 A	57,238.83	57,238.83	57,238.83	100%	100%	Anchor bolts	
DAM3-C-B5-S-1127	Rebar for Grade Beams	5	18-Apr-26	22-Apr-26	03-Jun-26 A	04-Jun-26 A	27,194.46	27,194.46	27,194.46	100%	100%	Rebar for Gra	
DAM3-C-B5-S-1137	Formwork for Grade Beams	2	23-Apr-26	25-Apr-26	03-Jun-26 A	07-Jun-26 A	6,798.61	6,798.61	6,798.61	100%	100%	Formwork for	
DAM3-C-B5-S-1087	Pouring Concrete for Grade Beams	1	26-Apr-26	26-Apr-26	11-Jun-26 A	11-Jun-26 A	33,993.09	33,993.09	33,993.09	100%	100%	Pouring Con	
DAM3-C-B5-S-1237	Damp proof /Bitumin paint on Grade Beams	2	27-Apr-26	28-Apr-26	14-Jun-26 A	18-Jun-26 A	24,777.73	24,777.73	24,777.73	100%	100%	Damp proof	
SLAB ON GRADE		109	29-Apr-26	29-Jun-26	21-Jun-26 A	27-Oct-26	397,232.98	397,232.98	396,325.87	100%	99.77%	27-Oct-2	
DAM3-C-B5-S-1267	Backfilling / Compaction for Slab on Grade	7	29-Apr-26	06-May-26	21-Jun-26 A	24-Jun-26 A	23,023.09	23,023.09	23,023.09	100%	100%	Backfilling / C	
DAM3-C-B5-S-1097	Pouring Concrete for Ground Slab	4	11-May-26	14-May-26	01-Aug-26 A	04-Aug-26 A	344,195.21	344,195.21	344,195.21	100%	100%	Pouring Co	
DAM3-C-B5-S-1217	Anti Termite Treatment below Ground Slab	1	07-May-26	07-May-26	01-Aug-26 A	04-Aug-26 A	15,874.08	15,874.08	15,874.08	100%	100%	Anti Termite	
DAM3-C-B5-S-1247	Vapour barrier for below Ground Slab	2	09-May-26	10-May-26	01-Aug-26 A	04-Aug-26 A	13,233.49	13,233.49	13,233.49	100%	100%	Vapour bar	
DAM3-C-B5-S-1277	Concrete pad	7	22-Jun-26	29-Jun-26	20-Oct-26	27-Oct-26	907.11	907.11	0.00	100%	0%	Concrete	
COLUMNS & BEAMS		77	07-May-26	25-Jul-26	03-Jun-26 A	22-Sep-26 A	101,966.98	101,966.98	101,966.98	100%	100%	22-Sep-26	
DAM3-C-B5-S-6101	Rebar for Tie Beams	4	19-May-26	23-May-26	03-Jun-26 A	09-Jun-26 A	7,263.64	7,263.64	7,263.64	100%	100%	Rebar for Tie	
DAM3-C-B5-S-6102	Formwork for Tie Beams	2	24-May-26	25-May-26	04-Jun-26 A	10-Jun-26 A	1,815.91	1,815.91	1,815.91	100%	100%	Formwork for	
DAM3-C-B5-S-6103	Pouring Concrete for Tie Beams	1	30-May-26	30-May-26	11-Jun-26 A	11-Jun-26 A	9,079.54	9,079.54	9,079.54	100%	100%	Pouring Con	
DAM3-C-B5-S-5101	Rebar for column	5	07-May-26	12-May-26	14-Jul-26 A	16-Jul-26 A	20,144.05	20,144.05	20,144.05	100%	100%	Rebar for co	
DAM3-C-B5-S-5102	Formwork for column	4	13-May-26	17-May-26	16-Jul-26 A	20-Jul-26 A	5,036.01	5,036.01	5,036.01	100%	100%	Formwork fo	
DAM3-C-B5-S-5103	Pouring Concrete for column	1	18-May-26	18-May-26	18-Jul-26 A	21-Jul-26 A	25,180.06	25,180.06	25,180.06	100%	100%	Pouring Co	
DAM3-C-B5-S-6113	Rebar for Beams	4	16-Jul-26	21-Jul-26	07-Sep-26 A	15-Sep-26 A	13,379.11	13,379.11	13,379.11	100%	100%	Rebar for	

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete
DAM3-C-B5-S-6123	Formwork for Beams	2	21-Jul-26	23-Jul-26	15-Sep-26 A	20-Sep-26 A	3,344.77	3,344.77	3,344.77	100%	100%
DAM3-C-B5-S-6133	Pouring Concrete for Beams	1	23-Jul-26	25-Jul-26	17-Sep-26 A	22-Sep-26 A	16,723.88	16,723.88	16,723.88	100%	100%
STRUCTURAL STEEL		93	16-May-26	30-Jul-26	02-Jul-26 A	27-Oct-26	1,566,668.48	1,566,668.48	1,539,773.29	100%	98.28%
DAM3-C-B5-SS-270	Installation of columns	3	16-May-26	18-May-26	02-Jul-26 A	05-Jul-26 A	217,507.55	217,507.55	217,507.55	100%	100%
DAM3-C-B5-SS-280	Installation of raft and purlins	5	19-May-26	24-May-26	02-Jul-26 A	06-Jul-26 A	326,261.32	326,261.32	326,261.32	100%	100%
DAM3-C-B5-SS-1840	Intumescent paint to steel works	7	25-May-26	04-Jun-26	12-Jul-26 A	20-Jul-26 A	317,759.56	317,759.56	317,759.56	100%	100%
DAM3-C-B5-SS-310	Installation of roof sheet	5	25-Jul-26	30-Jul-26	29-Jul-26 A	08-Aug-26 A	217,507.55	217,507.55	217,507.55	100%	100%
DAM3-C-B5-SS-1030	Steel members for external platform	7	14-Jun-26	21-Jun-26	31-Aug-26 A	01-Sep-26 A	18,670.78	18,670.78	18,670.78	100%	100%
DAM3-C-B5-SS-300	Installation of wall sandwich panel	5	22-Jun-26	27-Jun-26	04-Oct-26 A	08-Oct-26 A	326,261.32	326,261.32	326,261.32	100%	100%
DAM3-C-B5-SS-1850	Steel members for office area	7	06-Jun-26	13-Jun-26	05-Oct-26 A	06-Oct-26 A	115,805.20	115,805.20	115,805.20	100%	100%
DAM3-C-B5-SS-1020	Epoxy paint to steel members at office area	7	14-Jun-26	21-Jun-26	20-Oct-26	27-Oct-26	23,161.04	23,161.04	0.00	100%	0%
DAM3-C-B5-SS-1040	Epoxy paint for external platform	5	22-Jun-26	27-Jun-26	20-Oct-26	25-Oct-26	3,734.16	3,734.16	0.00	100%	0%
ARCHITECTURAL		102	25-May-26	21-Sep-26	08-Aug-26 A	08-Dec-26	900,244.66	900,244.66	222,951.47	100%	24.77%
MASONARY WORKS		26	25-May-26	29-Jun-26	09-Aug-26 A	09-Sep-26 A	78,954.21	78,954.21	78,954.21	100%	100%
DAM3-C-B5-A-290	Block work at factory area	10	25-May-26	08-Jun-26	09-Aug-26 A	12-Aug-26 A	58,338.72	58,338.72	58,338.72	100%	100%
DAM3-C-B5-A-320	Block work at office area	7	14-Jun-26	21-Jun-26	13-Aug-26 A	09-Sep-26 A	6,179.18	6,179.18	6,179.18	100%	100%
DAM3-C-B5-A-1440	Block work at toilet area	7	22-Jun-26	29-Jun-26	15-Aug-26 A	09-Sep-26 A	14,436.31	14,436.31	14,436.31	100%	100%
WALL FINISHES		25	09-Jul-26	24-Aug-26	26-Sep-26 A	07-Nov-26	92,757.47	92,757.47	86,132.37	100%	92.86%
DAM3-C-B5-A-1450	Internal Wall Plaster	15	09-Jul-26	26-Jul-26	26-Sep-26 A	11-Oct-26 A	48,590.16	48,590.16	48,590.16	100%	100%
DAM3-C-B5-A-1500	Paint to Plaster (Primer, Putty & First Coat)	7	17-Aug-26	24-Aug-26	11-Oct-26 A	07-Nov-26	44,167.30	44,167.30	37,542.21	100%	85%
CIELING FINISHES		5	09-Aug-26	13-Aug-26	28-Oct-26	02-Nov-26	46,792.30	46,792.30	0.00	100%	0%
DAM3-C-B5-A-1510	Installation of Ceiling Gypsum Board	5	09-Aug-26	13-Aug-26	28-Oct-26	02-Nov-26	46,792.30	46,792.30	0.00	100%	0%
FLOOR FINISHES		40	01-Aug-26	21-Sep-26	11-Oct-26 A	08-Dec-26	189,488.90	189,488.90	46,530.71	100%	24.56%
DAM3-C-B5-A-1490	Tiles for Toilet	7	01-Aug-26	08-Aug-26	11-Oct-26 A	13-Oct-26 A	46,530.71	46,530.71	46,530.71	100%	100%
DAM3-C-B5-A-1520	Tiles for Office Area	2	15-Aug-26	16-Aug-26	03-Nov-26	04-Nov-26	26,867.31	26,867.31	0.00	100%	0%
DAM3-C-B5-A-1650	Granite strip	2	17-Aug-26	18-Aug-26	05-Nov-26	07-Nov-26	671.12	671.12	0.00	100%	0%
DAM3-C-B5-A-1670	Epoxy paint	7	14-Sep-26	21-Sep-26	01-Dec-26	08-Dec-26	115,419.76	115,419.76	0.00	100%	0%
DOORS & WINDOWS		14	28-Jun-26	13-Jul-26	20-Oct-26	04-Nov-26	248,575.06	248,575.06	0.00	100%	0%
DAM3-C-B5-A-1830	Window (CW1)	7	28-Jun-26	05-Jul-26	20-Oct-26	27-Oct-26	94,173.21	94,173.21	0.00	100%	0%
DAM3-C-B5-A-1460	Roll up Shutter Door	1	06-Jul-26	06-Jul-26	28-Oct-26	28-Oct-26	68,619.20	68,619.20	0.00	100%	0%
DAM3-C-B5-A-1470	Supply and install (D5) 1000*2200mm single leaf steel door with door	1	07-Jul-26	07-Jul-26	29-Oct-26	29-Oct-26	16,016.16	16,016.16	0.00	100%	0%
DAM3-C-B5-A-1530	Supply and install (D4) 800*2200 mm single leaf aluminum door with door	1	08-Jul-26	08-Jul-26	31-Oct-26	31-Oct-26	22,737.85	22,737.85	0.00	100%	0%
DAM3-C-B5-A-1540	Supply and install (D7) 1000*2200 mm single leaf aluminum door with door	1	09-Jul-26	09-Jul-26	01-Nov-26	01-Nov-26	7,811.07	7,811.07	0.00	100%	0%
DAM3-C-B5-A-1760	Supply and install (D3) 1000*2200 mm single leaf aluminum door with door	1	11-Jul-26	11-Jul-26	02-Nov-26	02-Nov-26	16,016.16	16,016.16	0.00	100%	0%
DAM3-C-B5-A-1770	Supply and install fire rated 45 min (D2) 1200*2200 mm single leaf steel doo	1	12-Jul-26	12-Jul-26	03-Nov-26	03-Nov-26	16,711.52	16,711.52	0.00	100%	0%
DAM3-C-B5-A-1780	Skylight fixtures installation	1	13-Jul-26	13-Jul-26	04-Nov-26	04-Nov-26	6,489.89	6,489.89	0.00	100%	0%
WATER PROOFING WORKS		4	27-Jul-26	30-Jul-26	14-Oct-26 A	17-Oct-26 A	4,879.02	4,879.02	4,879.02	100%	100%
DAM3-C-B5-A-1630	Waterproofing membrane for toilets	4	27-Jul-26	30-Jul-26	14-Oct-26 A	17-Oct-26 A	4,879.02	4,879.02	4,879.02	100%	100%
METAL WORKS		18	19-Aug-26	02-Sep-26	08-Aug-26 A	19-Nov-26	193,717.06	193,717.06	6,455.16	100%	3.33%
DAM3-C-B5-A-1570	Galvanised Steel Gratings	2	01-Sep-26	02-Sep-26	08-Aug-26 A	08-Aug-26 A	6,455.16	6,455.16	6,455.16	100%	100%
DAM3-C-B5-A-1560	Steel Ladder	2	19-Aug-26	20-Aug-26	08-Nov-26	09-Nov-26	9,839.16	9,839.16	0.00	100%	0%
DAM3-C-B5-A-1660	Steel railing works	4	22-Aug-26	25-Aug-26	10-Nov-26	14-Nov-26	1,533.98	1,533.98	0.00	100%	0%
DAM3-C-B5-A-1580	Aluminium composite panel	5	26-Aug-26	31-Aug-26	15-Nov-26	19-Nov-26	175,888.76	175,888.76	0.00	100%	0%
SPECIALTIES		9	03-Sep-26	13-Sep-26	21-Nov-26	30-Nov-26	45,080.66	45,080.66	0.00	100%	0%
DAM3-C-B5-A-1590	Installation of fittings	5	03-Sep-26	08-Sep-26	21-Nov-26	25-Nov-26	22,981.27	22,981.27	0.00	100%	0%
DAM3-C-B5-A-1820	Identification sign; ID01 & ID02	3	09-Sep-26	12-Sep-26	26-Nov-26	29-Nov-26	9,630.56	9,630.56	0.00	100%	0%
DAM3-C-B5-A-1610	Furniture Installation	1	13-Sep-26	13-Sep-26	30-Nov-26	30-Nov-26	12,468.83	12,468.83	0.00	100%	0%
MECHANICAL		119	29-Apr-26	13-Sep-26	08-Jul-26 A	26-Nov-26	467,522.66	467,522.66	156,280.78	100%	33.43%
HVAC		14	25-Aug-26	09-Sep-26	07-Nov-26	23-Nov-26	233,183.33	233,183.33	0.00	100%	0%

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete
FIRST STAGE		4	01-Sep-26	05-Sep-26	14-Nov-26	18-Nov-26	170,694.73	170,694.73	0.00	100%	0%
DAM3-C-B5-M-1070	Installation of HVAC Ducts	2	01-Sep-26	02-Sep-26	14-Nov-26	16-Nov-26	149,489.33	149,489.33	0.00	100%	0%
DAM3-C-B5-M-1100	Installation of Duct insulation	2	03-Sep-26	05-Sep-26	16-Nov-26	18-Nov-26	21,205.40	21,205.40	0.00	100%	0%
SECOND STAGE		14	25-Aug-26	09-Sep-26	07-Nov-26	23-Nov-26	62,488.60	62,488.60	0.00	100%	0%
DAM3-C-B5-M-1060	Installation of Exhaust Fans	2	25-Aug-26	26-Aug-26	07-Nov-26	09-Nov-26	7,938.56	7,938.56	0.00	100%	0%
DAM3-C-B5-M-1090	Installation of Wall Propeller Type Exhaust Fan	4	27-Aug-26	31-Aug-26	09-Nov-26	14-Nov-26	46,831.64	46,831.64	0.00	100%	0%
DAM3-C-B5-M-1080	Installation of Diffuser	2	06-Sep-26	07-Sep-26	18-Nov-26	21-Nov-26	2,144.00	2,144.00	0.00	100%	0%
DAM3-C-B5-M-1270	Supply, install, test and commission door grilles & exhaust louvers	2	08-Sep-26	09-Sep-26	21-Nov-26	23-Nov-26	5,574.40	5,574.40	0.00	100%	0%
FIRE FIGHTING SYSTEM		17	25-Aug-26	13-Sep-26	11-Oct-26 A	26-Nov-26	102,458.78	102,458.78	84,594.16	100%	82.56%
FIRST STAGE		12	25-Aug-26	07-Sep-26	11-Oct-26 A	13-Oct-26 A	84,594.16	84,594.16	84,594.16	100%	100%
DAM3-C-B5-M-1230	Installation of Fire Fighting Pipes (Seamless Black Steel)	7	25-Aug-26	01-Sep-26	11-Oct-26 A	13-Oct-26 A	72,394.75	72,394.75	72,394.75	100%	100%
DAM3-C-B5-M-1240	Installation of Fire Fighting Valve	5	02-Sep-26	07-Sep-26	11-Oct-26 A	13-Oct-26 A	12,199.40	12,199.40	12,199.40	100%	100%
SECOND STAGE		17	08-Sep-26	13-Sep-26	07-Nov-26	26-Nov-26	17,864.62	17,864.62	0.00	100%	0%
DAM3-C-B5-M-1250	Installation of Fire Hose Cabinet	3	08-Sep-26	10-Sep-26	07-Nov-26	10-Nov-26	15,158.56	15,158.56	0.00	100%	0%
DAM3-C-B5-M-1300	Supply, install, test and commission Fire Department Connection(FDC)	3	10-Sep-26	13-Sep-26	23-Nov-26	26-Nov-26	2,706.06	2,706.06	0.00	100%	0%
SEWER AND DRAINAGE SYSTEM		100	29-Apr-26	01-Sep-26	08-Jul-26 A	11-Nov-26	90,009.74	90,009.74	30,093.94	100%	33.43%
FIRST STAGE		86	29-Apr-26	16-Aug-26	08-Jul-26 A	26-Oct-26	41,149.90	41,149.90	30,093.94	100%	73.13%
DAM3-C-B5-M-1130	Installation of Sanitary Waste / Drainage Pipes	4	29-Apr-26	03-May-26	08-Jul-26 A	12-Jul-26 A	18,585.14	18,585.14	18,585.14	100%	100%
DAM3-C-B5-M-1310	Installation of Trench drain	5	11-Aug-26	16-Aug-26	11-Jul-26 A	14-Jul-26 A	11,508.80	11,508.80	11,508.80	100%	100%
DAM3-C-B5-M-1150	Installation of Floor Drain	2	09-Aug-26	10-Aug-26	25-Oct-26	26-Oct-26	11,055.96	11,055.96	0.00	100%	0%
SECOND STAGE		14	17-Aug-26	01-Sep-26	27-Oct-26	11-Nov-26	48,859.84	48,859.84	0.00	100%	0%
DAM3-C-B5-M-1110	Installation of Electric Water Heater	2	17-Aug-26	18-Aug-26	27-Oct-26	28-Oct-26	1,819.51	1,819.51	0.00	100%	0%
DAM3-C-B5-M-1120	Installation of Sanitary Fixture and Accessories	4	19-Aug-26	23-Aug-26	29-Oct-26	02-Nov-26	19,921.72	19,921.72	0.00	100%	0%
DAM3-C-B5-M-1140	Installation of Lavotary /Wash Basin	2	24-Aug-26	25-Aug-26	03-Nov-26	04-Nov-26	21,416.68	21,416.68	0.00	100%	0%
DAM3-C-B5-M-1200	Installation of Bib Tap	2	26-Aug-26	27-Aug-26	05-Nov-26	07-Nov-26	1,900.66	1,900.66	0.00	100%	0%
DAM3-C-B5-M-1160	Installation of Water Tap	2	29-Aug-26	30-Aug-26	08-Nov-26	09-Nov-26	2,874.14	2,874.14	0.00	100%	0%
DAM3-C-B5-M-1170	Installation of Roof Vent Cap	2	31-Aug-26	01-Sep-26	10-Nov-26	11-Nov-26	927.12	927.12	0.00	100%	0%
WATER SUPPLY SYSTEM		24	25-Aug-26	06-Sep-26	29-Sep-26 A	12-Nov-26	41,870.81	41,870.81	41,592.68	100%	99.34%
FIRST STAGE		6	25-Aug-26	31-Aug-26	29-Sep-26 A	03-Oct-26 A	41,592.68	41,592.68	41,592.68	100%	100%
DAM3-C-B5-M-1210	Installation of Water Supply Valve	2	30-Aug-26	31-Aug-26	29-Sep-26 A	03-Oct-26 A	18,274.27	18,274.27	18,274.27	100%	100%
DAM3-C-B5-M-1220	Installation of Water Supply Pipes	4	25-Aug-26	29-Aug-26	29-Sep-26 A	03-Oct-26 A	23,318.41	23,318.41	23,318.41	100%	100%
SECOND STAGE		5	01-Sep-26	06-Sep-26	07-Nov-26	12-Nov-26	278.13	278.13	0.00	100%	0%
DAM3-C-B5-M-1260	Capped connection	5	01-Sep-26	06-Sep-26	07-Nov-26	12-Nov-26	278.13	278.13	0.00	100%	0%
ELECTRICAL		118	30-Jun-26	23-Nov-26	04-Jun-26 A	23-Dec-26	752,044.76	497,234.70	71,373.28	66.12%	9.49%
FIRST STAGE		118	30-Jun-26	13-Oct-26	04-Jun-26 A	16-Dec-26	86,114.12	86,114.12	27,642.87	100%	32.1%
DAM3-C-B5-E-803	Installation of Earthing and Grounding	4	10-Oct-26	13-Oct-26	04-Jun-26 A	12-Dec-26	19,646.47	19,646.47	17,681.82	100%	90%
DAM3-C-B5-E-833	Installation of Conduits and wiring outlets - Fire Alarm System	4	01-Sep-26	05-Sep-26	04-Jun-26 A	16-Nov-26	1,768.31	1,768.31	884.15	100%	50%
DAM3-C-B5-E-873	Installation of Sleeves & Power outlet	8	30-Jun-26	08-Jul-26	04-Jun-26 A	24-Oct-26	2,920.45	2,920.45	1,460.23	100%	50%
DAM3-C-B5-E-853	Installation of Conduites for Lighting Fixture	4	15-Sep-26	19-Sep-26	20-Sep-26 A	25-Nov-26	8,462.97	8,462.97	7,616.67	100%	90%
DAM3-C-B5-E-923	Installation of Wires	4	20-Sep-26	24-Sep-26	25-Nov-26	30-Nov-26	16,925.94	16,925.94	0.00	100%	0%
DAM3-C-B5-E-913	Installation of LV Cables	4	10-Oct-26	13-Oct-26	12-Dec-26	16-Dec-26	36,389.98	36,389.98	0.00	100%	0%
SECOND STAGE		52	25-Aug-26	23-Nov-26	10-Oct-26 A	23-Dec-26	665,930.64	411,120.59	43,730.41	61.74%	6.57%
DAM3-C-B5-E-933	Installation of LP-1 Panel	2	03-Oct-26	04-Oct-26	10-Oct-26 A	14-Oct-26 A	18,403.54	18,403.54	18,403.54	100%	100%
DAM3-C-B5-E-1350	Installation of Solar power plant	14	08-Nov-26	23-Nov-26	11-Oct-26 A	10-Nov-26	253,268.71	0.00	25,326.87	0%	10%
DAM3-C-B5-E-863	Installation of Wiring Devices	4	25-Aug-26	29-Aug-26	07-Nov-26	11-Nov-26	19,435.09	19,435.09	0.00	100%	0%
DAM3-C-B5-E-893	Installation of Disconnect Switches	2	30-Aug-26	31-Aug-26	11-Nov-26	14-Nov-26	30,235.95	30,235.95	0.00	100%	0%
DAM3-C-B5-E-813	Installation of Fire Alarm Control Panel	4	06-Sep-26	09-Sep-26	16-Nov-26	21-Nov-26	19,451.37	19,451.37	0.00	100%	0%
DAM3-C-B5-E-823	Installation of Fire Detectors & Accessories	4	10-Sep-26	14-Sep-26	21-Nov-26	25-Nov-26	56,740.37	56,740.37	0.00	100%	0%
DAM3-C-B5-E-843	Installation of Lighting fixtures	4	26-Sep-26	29-Sep-26	30-Nov-26	05-Dec-26	76,166.74	76,166.74	0.00	100%	0%

2026 2027

18-Nov- Installati Installat Installat 23-Nov- Installati Installati Installat Installat Supply, 26-Nov- 13-Oct-2 Installatio Installatio 26-Nov- Installati Supply, 11-Nov-2 26-Oct-2 Installation Installation Installatio Installatio 11-Nov-2 Installatio Installati Installati Installati Installati Installati Installati 12-Nov- 03-Oct-26 Installatio Installatio 12-Nov- Capped 23-Dec 16-Dec Installa Installati Installatio Installat Installat Installa 23-Dec Installatio Installati Installati Installati Installati Installat Installati Installati

Actual Level of Effort
Actual Work
Remaining Work
Critical Remaining Work
Milestone
summary

Date	Revision	Checked	Approved
20-Oct-26	Weekly Report		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete
DAM3-C-B5-E-883	Installation of Main Distribution Board	2	30-Sep-26	01-Oct-26	05-Dec-26	07-Dec-26	32,472.73	32,472.73	0.00	100%	0%
DAM3-C-B5-E-943	Installation of PP-AC panel	2	05-Oct-26	06-Oct-26	07-Dec-26	09-Dec-26	21,648.48	21,648.48	0.00	100%	0%
DAM3-C-B5-E-903	Installation of Telephone Cabinet	2	07-Oct-26	08-Oct-26	09-Dec-26	12-Dec-26	26,991.08	26,991.08	0.00	100%	0%
DAM3-C-B5-E-1340	Installation of CCTV System	7	07-Oct-26	14-Oct-26	09-Dec-26	17-Dec-26	76,349.24	76,349.24	0.00	100%	0%
DAM3-C-B5-E-963	Installation of Access Control System	4	10-Oct-26	13-Oct-26	12-Dec-26	16-Dec-26	27,616.86	27,616.86	0.00	100%	0%
DAM3-C-B5-E-973	Monitor Modules for Fire Alarm	2	14-Oct-26	15-Oct-26	16-Dec-26	19-Dec-26	3,882.38	3,882.38	0.00	100%	0%
DAM3-C-B5-E-983	Line Isolator Modules for Fire Alarm	2	17-Oct-26	18-Oct-26	19-Dec-26	21-Dec-26	185.40	185.40	0.00	100%	0%
DAM3-C-B5-E-993	Firewarning flash light with sounder; wall mounted, Weather proof	2	19-Oct-26	20-Oct-26	21-Dec-26	23-Dec-26	3,082.69	1,541.35	0.00	50%	0%
BLOCK B4		242	25-Feb-26	01-Dec-26	17-Feb-26 A	03-Jan-27	5,075,523.09	4,583,200.88	3,378,514.23	90.3%	66.56%
STRUCTURAL		198	25-Feb-26	21-Jul-26	17-Feb-26 A	12-Nov-26	1,389,042.53	1,389,042.53	1,388,135.41	100%	99.93%
FOOTING		36	25-Feb-26	30-Mar-26	17-Feb-26 A	30-Apr-26 A	597,655.16	597,655.16	597,655.16	100%	100%
DAM3-C-B4-S-210	Excavation for footings	4	25-Feb-26	02-Mar-26	17-Feb-26 A	24-Mar-26 A	89,859.61	89,859.61	89,859.61	100%	100%
DAM3-C-B4-S-6183	Soil replacement - rock fill	4	03-Mar-26	07-Mar-26	26-Mar-26 A	29-Mar-26 A	179,061.91	179,061.91	179,061.91	100%	100%
DAM3-C-B4-S-6193	Engineering fill	4	08-Mar-26	11-Mar-26	02-Apr-26 A	05-Apr-26 A	46,046.19	46,046.19	46,046.19	100%	100%
DAM3-C-B4-S-797	Lean Concrete Below Footings	2	15-Mar-26	16-Mar-26	15-Apr-26 A	15-Apr-26 A	8,229.34	8,229.34	8,229.34	100%	100%
DAM3-C-B4-S-947	Vapour Barrier for Footings	1	14-Mar-26	14-Mar-26	15-Apr-26 A	15-Apr-26 A	7,940.10	7,940.10	7,940.10	100%	100%
DAM3-C-B4-S-1037	Anti Termite Below Footings	1	12-Mar-26	12-Mar-26	15-Apr-26 A	15-Apr-26 A	11,905.55	11,905.55	11,905.55	100%	100%
DAM3-C-B4-S-857	Formwork for Footings	4	25-Mar-26	29-Mar-26	20-Apr-26 A	22-Apr-26 A	25,461.25	25,461.25	25,461.25	100%	100%
DAM3-C-B4-S-847	Rebar for Footings	4	21-Mar-26	24-Mar-26	23-Apr-26 A	28-Apr-26 A	101,844.98	101,844.98	101,844.98	100%	100%
DAM3-C-B4-S-807	Pouring Concrete for Footings	1	30-Mar-26	30-Mar-26	30-Apr-26 A	30-Apr-26 A	127,306.23	127,306.23	127,306.23	100%	100%
COLUMN NECK		17	31-Mar-26	15-Apr-26	23-Apr-26 A	19-May-26 A	120,554.54	120,554.54	120,554.54	100%	100%
DAM3-C-B4-S-897	Rebar for column neck	2	31-Mar-26	01-Apr-26	23-Apr-26 A	28-Apr-26 A	14,919.19	14,919.19	14,919.19	100%	100%
DAM3-C-B4-S-907	Formwork for column neck	2	02-Apr-26	04-Apr-26	03-May-26 A	05-May-26 A	9,946.13	9,946.13	9,946.13	100%	100%
DAM3-C-B4-S-887	Pouring Concrete for column neck	1	05-Apr-26	05-Apr-26	05-May-26 A	05-May-26 A	24,865.31	24,865.31	24,865.31	100%	100%
DAM3-C-B4-S-937	Damp proof /Bitumin paint on Footings & column neck	2	06-Apr-26	07-Apr-26	07-May-26 A	10-May-26 A	24,777.73	24,777.73	24,777.73	100%	100%
DAM3-C-B4-S-997	Backfilling / Compaction up to Bottom of Grade Beams	7	08-Apr-26	15-Apr-26	13-May-26 A	19-May-26 A	46,046.19	46,046.19	46,046.19	100%	100%
GRADE BEAM		17	16-Apr-26	06-May-26	20-May-26 A	09-Jun-26 A	171,632.86	171,632.86	171,632.86	100%	100%
DAM3-C-B4-S-817	Lean Concrete Below Grade Beams	2	20-Apr-26	21-Apr-26	20-May-26 A	20-May-26 A	4,431.19	4,431.19	4,431.19	100%	100%
DAM3-C-B4-S-967	Vapour barrier for Grade Beams	2	18-Apr-26	19-Apr-26	20-May-26 A	20-May-26 A	5,293.40	5,293.40	5,293.40	100%	100%
DAM3-C-B4-S-1047	Anti Termite Below Grade Beams	1	16-Apr-26	16-Apr-26	20-May-26 A	20-May-26 A	11,905.55	11,905.55	11,905.55	100%	100%
DAM3-C-B4-S-867	Rebar for Grade Beams	5	22-Apr-26	27-Apr-26	21-May-26 A	24-May-26 A	27,194.46	27,194.46	27,194.46	100%	100%
DAM3-C-B4-S-877	Formwork for Grade Beams	2	28-Apr-26	29-Apr-26	24-May-26 A	02-Jun-26 A	6,798.61	6,798.61	6,798.61	100%	100%
DAM3-C-B4-S-1027	Anchor bolts installation	2	28-Apr-26	29-Apr-26	31-May-26 A	01-Jun-26 A	57,238.83	57,238.83	57,238.83	100%	100%
DAM3-C-B4-S-827	Pouring Concrete for Grade Beams	1	30-Apr-26	30-Apr-26	03-Jun-26 A	03-Jun-26 A	33,993.09	33,993.09	33,993.09	100%	100%
DAM3-C-B4-S-977	Damp proof /Bitumin paint on Grade Beams	5	02-May-26	06-May-26	07-Jun-26 A	09-Jun-26 A	24,777.73	24,777.73	24,777.73	100%	100%
SLAB ON GRADE		128	07-May-26	21-Jul-26	14-Jun-26 A	12-Nov-26	397,232.98	397,232.98	396,325.87	100%	99.77%
DAM3-C-B4-S-1007	Backfilling / Compaction for Slab on Grade	7	07-May-26	14-May-26	14-Jun-26 A	22-Jun-26 A	23,023.09	23,023.09	23,023.09	100%	100%
DAM3-C-B4-S-837	Pouring Concrete for Ground Slab	4	19-May-26	23-May-26	29-Jul-26 A	01-Aug-26 A	344,195.21	344,195.21	344,195.21	100%	100%
DAM3-C-B4-S-957	Anti Termite Treatment below Ground Slab	1	16-May-26	16-May-26	29-Jul-26 A	01-Aug-26 A	15,874.08	15,874.08	15,874.08	100%	100%
DAM3-C-B4-S-987	Vapour barrier for below Ground Slab	2	17-May-26	18-May-26	29-Jul-26 A	01-Aug-26 A	13,233.49	13,233.49	13,233.49	100%	100%
DAM3-C-B4-S-1017	Concrete pad	7	14-Jul-26	21-Jul-26	05-Nov-26	12-Nov-26	907.11	907.11	0.00	100%	0%
COLUMNS & BEAMS		61	16-May-26	15-Jun-26	21-May-26 A	14-Sep-26 A	101,966.98	101,966.98	101,966.98	100%	100%
DAM3-C-B4-S-6101	Rebar for Tie Beams	4	31-May-26	03-Jun-26	21-May-26 A	24-May-26 A	7,263.64	7,263.64	7,263.64	100%	100%
DAM3-C-B4-S-6102	Formwork for Tie Beams	2	04-Jun-26	06-Jun-26	24-May-26 A	02-Jun-26 A	1,815.91	1,815.91	1,815.91	100%	100%
DAM3-C-B4-S-6103	Pouring Concrete for Tie Beams	1	07-Jun-26	07-Jun-26	03-Jun-26 A	03-Jun-26 A	9,079.54	9,079.54	9,079.54	100%	100%
DAM3-C-B4-S-5101	Rebar for column	5	16-May-26	20-May-26	22-Jun-26 A	02-Jul-26 A	20,144.05	20,144.05	20,144.05	100%	100%
DAM3-C-B4-S-5102	Formwork for column	4	21-May-26	25-May-26	29-Jun-26 A	05-Jul-26 A	5,036.01	5,036.01	5,036.01	100%	100%
DAM3-C-B4-S-5103	Pouring Concrete for column	1	30-May-26	30-May-26	09-Jul-26 A	12-Jul-26 A	25,180.06	25,180.06	25,180.06	100%	100%
DAM3-C-B4-S-6113	Rebar for Beams	4	08-Jun-26	11-Jun-26	30-Aug-26 A	01-Sep-26 A	13,379.11	13,379.11	13,379.11	100%	100%

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete
DAM3-C-B4-S-6123	Formwork for Beams	2	13-Jun-26	14-Jun-26	02-Sep-26 A	08-Sep-26 A	3,344.77	3,344.77	3,344.77	100%	100%
DAM3-C-B4-S-6133	Pouring Concrete for Beams	1	15-Jun-26	15-Jun-26	08-Sep-26 A	14-Sep-26 A	16,723.88	16,723.88	16,723.88	100%	100%
STRUCTURAL STEEL		98	25-May-26	19-Jul-26	24-Jun-26 A	04-Nov-26	1,566,668.48	1,566,668.48	1,539,773.29	100%	98.28%
DAM3-C-B4-A-210	Installation of columns	3	25-May-26	31-May-26	24-Jun-26 A	24-Jun-26 A	217,507.55	217,507.55	217,507.55	100%	100%
DAM3-C-B4-A-220	Installation of raft and purlins	5	01-Jun-26	06-Jun-26	25-Jun-26 A	25-Jun-26 A	326,261.32	326,261.32	326,261.32	100%	100%
DAM3-C-B4-A-1430	Intumescent paint to steel works	7	07-Jun-26	14-Jun-26	08-Jul-26 A	14-Jul-26 A	317,759.56	317,759.56	317,759.56	100%	100%
DAM3-C-B4-A-250	Installation of roof sheet	5	21-Jun-26	25-Jun-26	26-Jul-26 A	30-Jul-26 A	217,507.55	217,507.55	217,507.55	100%	100%
DAM3-C-B4-SS-1030	Steel members for external platform	7	23-Jun-26	30-Jun-26	01-Sep-26 A	02-Sep-26 A	18,670.78	18,670.78	18,670.78	100%	100%
DAM3-C-B4-A-1440	Steel members for office area	7	15-Jun-26	22-Jun-26	01-Oct-26 A	04-Oct-26 A	115,805.20	115,805.20	115,805.20	100%	100%
DAM3-C-B4-A-240	Installation of wall sandwich panel	5	14-Jul-26	19-Jul-26	03-Oct-26 A	20-Oct-26 A	326,261.32	326,261.32	326,261.32	100%	100%
DAM3-C-B4-SS-1040	Epoxy paint for external platform	5	01-Jul-26	06-Jul-26	20-Oct-26	25-Oct-26	3,734.16	3,734.16	0.00	100%	0%
DAM3-C-B4-SS-1020	Epoxy paint to steel members at office area	7	28-Jun-26	05-Jul-26	28-Oct-26	04-Nov-26	23,161.04	23,161.04	0.00	100%	0%
ARCHITECTURAL		113	09-Jun-26	17-Oct-26	03-Aug-26 A	27-Dec-26	900,244.66	900,244.66	222,951.47	100%	24.77%
MASONARY WORKS		30	09-Jun-26	21-Jul-26	05-Aug-26 A	01-Sep-26 A	78,954.21	78,954.21	78,954.21	100%	100%
DAM3-C-B4-A-1030	Block work at toilet area	7	14-Jul-26	21-Jul-26	05-Aug-26 A	24-Aug-26 A	14,436.31	14,436.31	14,436.31	100%	100%
DAM3-C-B4-A-230	Block work at factory area	10	09-Jun-26	20-Jun-26	05-Aug-26 A	10-Aug-26 A	58,338.72	58,338.72	58,338.72	100%	100%
DAM3-C-B4-A-260	Block work at office area	7	06-Jul-26	13-Jul-26	05-Aug-26 A	01-Sep-26 A	6,179.18	6,179.18	6,179.18	100%	100%
WALL FINISHES		28	01-Aug-26	15-Sep-26	24-Sep-26 A	23-Nov-26	92,757.47	92,757.47	86,132.37	100%	92.86%
DAM3-C-B4-A-1040	Internal Wall Plaster	10	01-Aug-26	17-Aug-26	24-Sep-26 A	06-Oct-26 A	48,590.16	48,590.16	48,590.16	100%	100%
DAM3-C-B4-A-1090	Paint to Plaster (Primer, Putty & First Coat)	7	08-Sep-26	15-Sep-26	07-Oct-26 A	23-Nov-26	44,167.30	44,167.30	37,542.21	100%	85%
CIELING FINISHES		5	31-Aug-26	05-Sep-26	14-Nov-26	18-Nov-26	46,792.30	46,792.30	0.00	100%	0%
DAM3-C-B4-A-1100	Installation of Ceiling Gypsum Board	5	31-Aug-26	05-Sep-26	14-Nov-26	18-Nov-26	46,792.30	46,792.30	0.00	100%	0%
FLOOR FINISHES		43	23-Aug-26	17-Oct-26	05-Oct-26 A	27-Dec-26	189,488.90	189,488.90	46,530.71	100%	24.56%
DAM3-C-B4-A-1080	Tiles for Toilet	7	23-Aug-26	30-Aug-26	05-Oct-26 A	10-Oct-26 A	46,530.71	46,530.71	46,530.71	100%	100%
DAM3-C-B4-A-1110	Tiles for Office Area	2	06-Sep-26	07-Sep-26	19-Nov-26	21-Nov-26	26,867.31	26,867.31	0.00	100%	0%
DAM3-C-B4-A-1240	Granite strip	2	08-Sep-26	09-Sep-26	22-Nov-26	23-Nov-26	671.12	671.12	0.00	100%	0%
DAM3-C-B4-A-1260	Epoxy paint	7	10-Oct-26	17-Oct-26	20-Dec-26	27-Dec-26	115,419.76	115,419.76	0.00	100%	0%
DOORS & WINDOWS		14	20-Jul-26	04-Aug-26	05-Nov-26	21-Nov-26	248,575.06	248,575.06	0.00	100%	0%
DAM3-C-B4-A-1420	Window (CW1)	7	20-Jul-26	27-Jul-26	05-Nov-26	12-Nov-26	94,173.21	94,173.21	0.00	100%	0%
DAM3-C-B4-A-1050	Roll up Shutter Door	1	28-Jul-26	28-Jul-26	14-Nov-26	14-Nov-26	68,619.20	68,619.20	0.00	100%	0%
DAM3-C-B4-A-1060	Supply and install (D5) 1000*2200mm single leaf steel door with door	1	29-Jul-26	29-Jul-26	15-Nov-26	15-Nov-26	16,016.16	16,016.16	0.00	100%	0%
DAM3-C-B4-A-1120	Supply and install (D4) 800*2200 mm single leaf aluminum door with door	1	30-Jul-26	30-Jul-26	16-Nov-26	16-Nov-26	22,737.85	22,737.85	0.00	100%	0%
DAM3-C-B4-A-1130	Supply and install (D7) 1000*2200 mm single leaf aluminum door with door	1	01-Aug-26	01-Aug-26	17-Nov-26	17-Nov-26	7,811.07	7,811.07	0.00	100%	0%
DAM3-C-B4-A-1350	Supply and install (D3) 1000*2200 mm single leaf aluminum door with door	1	02-Aug-26	02-Aug-26	18-Nov-26	18-Nov-26	16,016.16	16,016.16	0.00	100%	0%
DAM3-C-B4-A-1360	Supply and install fire rated 45 min (D2) 1200*2200 mm single leaf steel doo	1	03-Aug-26	03-Aug-26	19-Nov-26	19-Nov-26	16,711.52	16,711.52	0.00	100%	0%
DAM3-C-B4-A-1370	Skylight fixtures installation	1	04-Aug-26	04-Aug-26	21-Nov-26	21-Nov-26	6,489.89	6,489.89	0.00	100%	0%
WATER PROOFING WORKS		4	18-Aug-26	22-Aug-26	18-Oct-26 A	20-Oct-26 A	4,879.02	4,879.02	4,879.02	100%	100%
DAM3-C-B4-A-1220	Waterproofing membrane for toilets	4	18-Aug-26	22-Aug-26	18-Oct-26 A	20-Oct-26 A	4,879.02	4,879.02	4,879.02	100%	100%
METAL WORKS		20	10-Sep-26	26-Sep-26	03-Aug-26 A	06-Dec-26	193,717.06	193,717.06	6,455.16	100%	3.33%
DAM3-C-B4-A-1160	Galvanised Steel Gratings	2	24-Sep-26	26-Sep-26	03-Aug-26 A	03-Aug-26 A	6,455.16	6,455.16	6,455.16	100%	100%
DAM3-C-B4-A-1150	Steel Ladder	2	10-Sep-26	12-Sep-26	24-Nov-26	25-Nov-26	9,839.16	9,839.16	0.00	100%	0%
DAM3-C-B4-A-1250	Steel railing works	4	13-Sep-26	16-Sep-26	26-Nov-26	30-Nov-26	1,533.98	1,533.98	0.00	100%	0%
DAM3-C-B4-A-1170	Aluminium composite panel	5	17-Sep-26	22-Sep-26	01-Dec-26	06-Dec-26	175,888.76	175,888.76	0.00	100%	0%
SPECIALTIES		11	27-Sep-26	08-Oct-26	07-Dec-26	19-Dec-26	45,080.66	45,080.66	0.00	100%	0%
DAM3-C-B4-A-1180	Installation of fittings	7	27-Sep-26	04-Oct-26	07-Dec-26	14-Dec-26	22,981.27	22,981.27	0.00	100%	0%
DAM3-C-B4-A-1410	Identification sign; ID01 & ID02	3	05-Oct-26	07-Oct-26	15-Dec-26	17-Dec-26	9,630.56	9,630.56	0.00	100%	0%
DAM3-C-B4-A-1200	Furniture Installation	1	08-Oct-26	08-Oct-26	19-Dec-26	19-Dec-26	12,468.83	12,468.83	0.00	100%	0%
MECHANICAL		150	07-May-26	06-Oct-26	25-Jun-26 A	13-Dec-26	467,522.66	467,522.66	156,280.78	100%	33.43%
HVAC		14	16-Sep-26	03-Oct-26	23-Nov-26	09-Dec-26	233,183.33	233,183.33	0.00	100%	0%

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete
FIRST STAGE		4	24-Sep-26	28-Sep-26	30-Nov-26	05-Dec-26	170,694.73	170,694.73	0.00	100%	0%
DAM3-C-B4-M-760	Installation of HVAC Ducts	2	24-Sep-26	26-Sep-26	30-Nov-26	02-Dec-26	149,489.33	149,489.33	0.00	100%	0%
DAM3-C-B4-M-790	Installation of Duct insulation	2	27-Sep-26	28-Sep-26	02-Dec-26	05-Dec-26	21,205.40	21,205.40	0.00	100%	0%
SECOND STAGE		14	16-Sep-26	03-Oct-26	23-Nov-26	09-Dec-26	62,488.60	62,488.60	0.00	100%	0%
DAM3-C-B4-M-750	Installation of Exhaust Fans	2	16-Sep-26	17-Sep-26	23-Nov-26	25-Nov-26	7,938.56	7,938.56	0.00	100%	0%
DAM3-C-B4-M-780	Installation of Wall Propeller Type Exhaust Fan	4	19-Sep-26	22-Sep-26	25-Nov-26	30-Nov-26	46,831.64	46,831.64	0.00	100%	0%
DAM3-C-B4-M-770	Installation of Diffuser	2	29-Sep-26	30-Sep-26	05-Dec-26	07-Dec-26	2,144.00	2,144.00	0.00	100%	0%
DAM3-C-B4-M-960	Supply, install, test and commission door grilles & exhaust louvers	2	01-Oct-26	03-Oct-26	07-Dec-26	09-Dec-26	5,574.40	5,574.40	0.00	100%	0%
FIRE FIGHTING SYSTEM		24	16-Sep-26	06-Oct-26	30-Sep-26 A	13-Dec-26	102,458.78	102,458.78	84,594.16	100%	82.56%
FIRST STAGE		12	16-Sep-26	30-Sep-26	30-Sep-26 A	04-Oct-26 A	84,594.16	84,594.16	84,594.16	100%	100%
DAM3-C-B4-M-920	Installation of Fire Fighting Pipes (Seamless Black Steel)	7	16-Sep-26	24-Sep-26	30-Sep-26 A	04-Oct-26 A	72,394.75	72,394.75	72,394.75	100%	100%
DAM3-C-B4-M-930	Installation of Fire Fighting Valve	5	26-Sep-26	30-Sep-26	30-Sep-26 A	04-Oct-26 A	12,199.40	12,199.40	12,199.40	100%	100%
SECOND STAGE		17	01-Oct-26	06-Oct-26	23-Nov-26	13-Dec-26	17,864.62	17,864.62	0.00	100%	0%
DAM3-C-B4-M-940	Installation of Fire Hose Cabinet	3	01-Oct-26	04-Oct-26	23-Nov-26	26-Nov-26	15,158.56	15,158.56	0.00	100%	0%
DAM3-C-B4-M-990	Supply, install, test and commission Fire Department Connection(FDC)	3	04-Oct-26	06-Oct-26	09-Dec-26	13-Dec-26	2,706.06	2,706.06	0.00	100%	0%
SEWER AND DRAINAGE SYSTEM		133	07-May-26	24-Sep-26	25-Jun-26 A	01-Dec-26	90,009.74	90,009.74	30,093.94	100%	33.43%
FIRST STAGE		119	07-May-26	07-Sep-26	25-Jun-26 A	15-Nov-26	41,149.90	41,149.90	30,093.94	100%	73.13%
DAM3-C-B4-M-1000	Installation of Trench drain	5	02-Sep-26	07-Sep-26	25-Jun-26 A	28-Jun-26 A	11,508.80	11,508.80	11,508.80	100%	100%
DAM3-C-B4-M-820	Installation of Sanitary Waste / Drainage Pipes	4	07-May-26	11-May-26	27-Jun-26 A	29-Jun-26 A	18,585.14	18,585.14	18,585.14	100%	100%
DAM3-C-B4-M-840	Installation of Floor Drain	2	31-Aug-26	01-Sep-26	14-Nov-26	15-Nov-26	11,055.96	11,055.96	0.00	100%	0%
SECOND STAGE		14	08-Sep-26	24-Sep-26	16-Nov-26	01-Dec-26	48,859.84	48,859.84	0.00	100%	0%
DAM3-C-B4-M-800	Installation of Electric Water Heater	2	08-Sep-26	09-Sep-26	16-Nov-26	17-Nov-26	1,819.51	1,819.51	0.00	100%	0%
DAM3-C-B4-M-810	Installation of Sanitary Fixture and Accessories	4	10-Sep-26	14-Sep-26	18-Nov-26	22-Nov-26	19,921.72	19,921.72	0.00	100%	0%
DAM3-C-B4-M-830	Installation of Lavotary /Wash Basin	2	15-Sep-26	16-Sep-26	23-Nov-26	24-Nov-26	21,416.68	21,416.68	0.00	100%	0%
DAM3-C-B4-M-890	Installation of Bib Tap	2	17-Sep-26	19-Sep-26	25-Nov-26	26-Nov-26	1,900.66	1,900.66	0.00	100%	0%
DAM3-C-B4-M-850	Installation of Water Tap	2	20-Sep-26	21-Sep-26	28-Nov-26	29-Nov-26	2,874.14	2,874.14	0.00	100%	0%
DAM3-C-B4-M-860	Installation of Roof Vent Cap	2	22-Sep-26	24-Sep-26	30-Nov-26	01-Dec-26	927.12	927.12	0.00	100%	0%
WATER SUPPLY SYSTEM		18	16-Sep-26	29-Sep-26	22-Sep-26 A	29-Nov-26	41,870.81	41,870.81	41,592.68	100%	99.34%
FIRST STAGE		7	16-Sep-26	22-Sep-26	22-Sep-26 A	29-Sep-26 A	41,592.68	41,592.68	41,592.68	100%	100%
DAM3-C-B4-M-910	Installation of Water Supply Pipes	4	16-Sep-26	20-Sep-26	22-Sep-26 A	29-Sep-26 A	23,318.41	23,318.41	23,318.41	100%	100%
DAM3-C-B4-M-900	Installation of Water Supply Valve	2	21-Sep-26	22-Sep-26	24-Sep-26 A	29-Sep-26 A	18,274.27	18,274.27	18,274.27	100%	100%
SECOND STAGE		5	24-Sep-26	29-Sep-26	23-Nov-26	29-Nov-26	278.13	278.13	0.00	100%	0%
DAM3-C-B4-M-950	Capped connection	5	24-Sep-26	29-Sep-26	23-Nov-26	29-Nov-26	278.13	278.13	0.00	100%	0%
ELECTRICAL		100	22-Jul-26	01-Dec-26	24-May-26 A	03-Jan-27	752,044.76	259,722.55	71,373.28	34.54%	9.49%
FIRST STAGE		99	22-Jul-26	28-Oct-26	24-May-26 A	02-Jan-27	86,114.12	30,077.67	27,642.87	34.93%	32.1%
DAM3-C-B4-E-573	Installation of Earthing and Grounding	4	25-Oct-26	28-Oct-26	24-May-26 A	29-Dec-26	19,646.47	0.00	17,681.82	0%	90%
DAM3-C-B4-E-603	Installation of Conduits and wiring outlets - Fire Alarm System	4	24-Sep-26	28-Sep-26	24-May-26 A	02-Dec-26	1,768.31	1,768.31	884.15	100%	50%
DAM3-C-B4-E-643	Installation of Sleeves & Power outlet	8	22-Jul-26	30-Jul-26	24-May-26 A	09-Nov-26	2,920.45	2,920.45	1,460.23	100%	50%
DAM3-C-B4-E-623	Installation of Conduites for Lighting Fixture	4	08-Oct-26	12-Oct-26	12-Sep-26 A	12-Dec-26	8,462.97	8,462.97	7,616.67	100%	90%
DAM3-C-B4-E-693	Installation of Wires	4	13-Oct-26	17-Oct-26	20-Dec-26	23-Dec-26	16,925.94	16,925.94	0.00	100%	0%
DAM3-C-B4-E-683	Installation of LV Cables	4	25-Oct-26	28-Oct-26	29-Dec-26	02-Jan-27	36,389.98	0.00	0.00	0%	0%
SECOND STAGE		48	16-Sep-26	01-Dec-26	10-Oct-26 A	03-Jan-27	665,930.64	229,644.88	43,730.41	34.48%	6.57%
DAM3-C-B4-E-1040	Installation of Solar power plant	7	24-Nov-26	01-Dec-26	10-Oct-26 A	18-Nov-26	253,268.71	0.00	25,326.87	0%	10%
DAM3-C-B4-E-703	Installation of LP-1 Panel	2	20-Oct-26	21-Oct-26	10-Oct-26 A	14-Oct-26 A	18,403.54	0.00	18,403.54	0%	100%
DAM3-C-B4-E-633	Installation of Wiring Devices	4	16-Sep-26	20-Sep-26	23-Nov-26	28-Nov-26	19,435.09	19,435.09	0.00	100%	0%
DAM3-C-B4-E-663	Installation of Disconnect Switches	2	21-Sep-26	22-Sep-26	28-Nov-26	30-Nov-26	30,235.95	30,235.95	0.00	100%	0%
DAM3-C-B4-E-583	Installation of Fire Alarm Control Panel	4	29-Sep-26	03-Oct-26	02-Dec-26	07-Dec-26	19,451.37	19,451.37	0.00	100%	0%
DAM3-C-B4-E-593	Installation of Fire Detectors & Accessories	4	04-Oct-26	07-Oct-26	07-Dec-26	12-Dec-26	56,740.37	56,740.37	0.00	100%	0%
DAM3-C-B4-E-733	Installation of Access Control System	5	08-Oct-26	13-Oct-26	12-Dec-26	17-Dec-26	27,616.86	27,616.86	0.00	100%	0%

2026 2027

05-Dec Installat Installat 09-Dec Installat Installat Installa Supply, 13-Dec 04-Oct-26 Installatio Installatio 13-Dec Installati Installa Installa Supply, 01-Dec 15-Nov- Installation o Installation o Installat 01-Dec Installat Installat Installat Installat Installat Installat 29-Nov- 29-Sep-2 Installatio Installatio 29-Nov- Capped 03-Jan 02-Jan Installa Installat Installati Installa Installa Installa 03-Jan Installat Installatio Installat Installat Installa Installat Installa

Actual Level of Effort
Actual Work
Remaining Work
Critical Remaining Work
Milestone
summary

Date	Revision	Checked	Approved
20-Oct-26	Weekly Report		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete
DAM3-C-B4-E-743	Monitor Modules for Fire Alarm	2	14-Oct-26	15-Oct-26	17-Dec-26	20-Dec-26	3,882.38	3,882.38	0.00	100%	0%
DAM3-C-B4-E-753	Line Isolator Modules for Fire Alarm	2	17-Oct-26	18-Oct-26	20-Dec-26	22-Dec-26	185.40	185.40	0.00	100%	0%
DAM3-C-B4-E-763	Firewarning flash light with sounder; wall mounted, Weather proof	2	19-Oct-26	20-Oct-26	22-Dec-26	24-Dec-26	3,082.69	1,541.35	0.00	50%	0%
DAM3-C-B4-E-613	Installation of Lighting fixtures	4	18-Oct-26	21-Oct-26	24-Dec-26	28-Dec-26	76,166.74	38,083.37	0.00	50%	0%
DAM3-C-B4-E-653	Installation of Main Distribution Board	2	18-Oct-26	19-Oct-26	24-Dec-26	26-Dec-26	32,472.73	32,472.73	0.00	100%	0%
DAM3-C-B4-E-1030	Installation of CCTV System	7	22-Oct-26	29-Oct-26	27-Dec-26	03-Jan-27	76,349.24	0.00	0.00	0%	0%
DAM3-C-B4-E-713	Installation of PP-AC panel	2	22-Oct-26	24-Oct-26	27-Dec-26	28-Dec-26	21,648.48	0.00	0.00	0%	0%
DAM3-C-B4-E-673	Installation of Telephone Cabinet	2	25-Oct-26	26-Oct-26	29-Dec-26	30-Dec-26	26,991.08	0.00	0.00	0%	0%
BLOCK B3		303	03-Mar-26	28-Dec-26	17-Feb-26 A	15-Feb-27	5,075,523.09	3,476,170.36	3,312,279.43	68.49%	65.26%
STRUCTURAL		180	03-Mar-26	18-Jul-26	17-Feb-26 A	27-Oct-26	1,389,042.53	1,389,042.53	1,388,135.41	100%	99.93%
FOOTING		46	03-Mar-26	04-Apr-26	17-Feb-26 A	17-May-26 A	597,655.16	597,655.16	597,655.16	100%	100%
DAM3-C-B3-S-210	Excavation for footings	4	03-Mar-26	07-Mar-26	17-Feb-26 A	12-Mar-26 A	89,859.61	89,859.61	89,859.61	100%	100%
DAM3-C-B3-S-6203	Soil replacement - rock fill	4	08-Mar-26	11-Mar-26	17-Mar-26 A	24-Mar-26 A	179,061.91	179,061.91	179,061.91	100%	100%
DAM3-C-B3-S-6213	Engineering fill	4	12-Mar-26	16-Mar-26	28-Mar-26 A	07-Apr-26 A	46,046.19	46,046.19	46,046.19	100%	100%
DAM3-C-B3-S-797	Lean Concrete Below Footings	2	23-Mar-26	24-Mar-26	11-Apr-26 A	11-Apr-26 A	8,229.34	8,229.34	8,229.34	100%	100%
DAM3-C-B3-S-947	Vapour Barrier for Footings	1	22-Mar-26	22-Mar-26	11-Apr-26 A	11-Apr-26 A	7,940.10	7,940.10	7,940.10	100%	100%
DAM3-C-B3-S-1037	Anti Termite Below Footings	1	21-Mar-26	21-Mar-26	11-Apr-26 A	11-Apr-26 A	11,905.55	11,905.55	11,905.55	100%	100%
DAM3-C-B3-S-847	Rebar for Footings	4	25-Mar-26	29-Mar-26	06-May-26 A	11-May-26 A	101,844.98	101,844.98	101,844.98	100%	100%
DAM3-C-B3-S-857	Formwork for Footings	4	30-Mar-26	02-Apr-26	11-May-26 A	13-May-26 A	25,461.25	25,461.25	25,461.25	100%	100%
DAM3-C-B3-S-807	Pouring Concrete for Footings	1	04-Apr-26	04-Apr-26	17-May-26 A	17-May-26 A	127,306.23	127,306.23	127,306.23	100%	100%
COLUMN NECK		12	05-Apr-26	20-Apr-26	11-May-26 A	09-Jun-26 A	120,554.54	120,554.54	120,554.54	100%	100%
DAM3-C-B3-S-897	Rebar for column neck	2	05-Apr-26	06-Apr-26	11-May-26 A	14-May-26 A	14,919.19	14,919.19	14,919.19	100%	100%
DAM3-C-B3-S-887	Pouring Concrete for column neck	1	09-Apr-26	09-Apr-26	20-May-26 A	20-May-26 A	24,865.31	24,865.31	24,865.31	100%	100%
DAM3-C-B3-S-937	Damp proof /Bitumin paint on Footings & column neck	2	11-Apr-26	12-Apr-26	20-May-26 A	23-May-26 A	24,777.73	24,777.73	24,777.73	100%	100%
DAM3-C-B3-S-907	Formwork for column neck	2	07-Apr-26	08-Apr-26	21-May-26 A	23-May-26 A	9,946.13	9,946.13	9,946.13	100%	100%
DAM3-C-B3-S-997	Backfilling / Compaction up to Bottom of Grade Beams	7	13-Apr-26	20-Apr-26	24-May-26 A	09-Jun-26 A	46,046.19	46,046.19	46,046.19	100%	100%
GRADE BEAM		15	21-Apr-26	11-May-26	14-Jun-26 A	30-Jun-26 A	171,632.86	171,632.86	171,632.86	100%	100%
DAM3-C-B3-S-817	Lean Concrete Below Grade Beams	2	25-Apr-26	26-Apr-26	14-Jun-26 A	14-Jun-26 A	4,431.19	4,431.19	4,431.19	100%	100%
DAM3-C-B3-S-967	Vapour barrier for Grade Beams	2	22-Apr-26	23-Apr-26	14-Jun-26 A	14-Jun-26 A	5,293.40	5,293.40	5,293.40	100%	100%
DAM3-C-B3-S-1047	Anti Termite Below Grade Beams	1	21-Apr-26	21-Apr-26	14-Jun-26 A	14-Jun-26 A	11,905.55	11,905.55	11,905.55	100%	100%
DAM3-C-B3-S-867	Rebar for Grade Beams	5	27-Apr-26	02-May-26	16-Jun-26 A	20-Jun-26 A	27,194.46	27,194.46	27,194.46	100%	100%
DAM3-C-B3-S-877	Formwork for Grade Beams	2	03-May-26	04-May-26	18-Jun-26 A	22-Jun-26 A	6,798.61	6,798.61	6,798.61	100%	100%
DAM3-C-B3-S-1027	Anchor bolts installation	2	03-May-26	04-May-26	18-Jun-26 A	20-Jun-26 A	57,238.83	57,238.83	57,238.83	100%	100%
DAM3-C-B3-S-827	Pouring Concrete for Grade Beams	1	05-May-26	05-May-26	24-Jun-26 A	24-Jun-26 A	33,993.09	33,993.09	33,993.09	100%	100%
DAM3-C-B3-S-977	Damp proof /Bitumin paint on Grade Beams	5	06-May-26	11-May-26	27-Jun-26 A	30-Jun-26 A	24,777.73	24,777.73	24,777.73	100%	100%
SLAB ON GRADE		97	12-May-26	18-Jul-26	06-Jul-26 A	27-Oct-26	397,232.98	397,232.98	396,325.87	100%	99.77%
DAM3-C-B3-S-1007	Backfilling / Compaction for Slab on Grade	7	12-May-26	19-May-26	06-Jul-26 A	09-Jul-26 A	23,023.09	23,023.09	23,023.09	100%	100%
DAM3-C-B3-S-837	Pouring Concrete for Ground Slab	4	24-May-26	31-May-26	11-Aug-26 A	15-Aug-26 A	344,195.21	344,195.21	344,195.21	100%	100%
DAM3-C-B3-S-957	Anti Termite Treatment below Ground Slab	1	20-May-26	20-May-26	11-Aug-26 A	15-Aug-26 A	15,874.08	15,874.08	15,874.08	100%	100%
DAM3-C-B3-S-987	Vapour barrier for below Ground Slab	2	21-May-26	23-May-26	11-Aug-26 A	15-Aug-26 A	13,233.49	13,233.49	13,233.49	100%	100%
DAM3-C-B3-S-1017	Concrete pad	7	11-Jul-26	18-Jul-26	20-Oct-26	27-Oct-26	907.11	907.11	0.00	100%	0%
COLUMNS & BEAMS		59	20-May-26	20-Jun-26	16-Jun-26 A	05-Oct-26 A	101,966.98	101,966.98	101,966.98	100%	100%
DAM3-C-B3-S-6101	Rebar for Tie Beams	4	04-Jun-26	08-Jun-26	16-Jun-26 A	20-Jun-26 A	7,263.64	7,263.64	7,263.64	100%	100%
DAM3-C-B3-S-6102	Formwork for Tie Beams	2	09-Jun-26	10-Jun-26	18-Jun-26 A	22-Jun-26 A	1,815.91	1,815.91	1,815.91	100%	100%
DAM3-C-B3-S-6103	Pouring Concrete for Tie Beams	1	11-Jun-26	11-Jun-26	24-Jun-26 A	24-Jun-26 A	9,079.54	9,079.54	9,079.54	100%	100%
DAM3-C-B3-S-5101	Rebar for column	5	20-May-26	25-May-26	22-Jul-26 A	25-Jul-26 A	20,144.05	20,144.05	20,144.05	100%	100%
DAM3-C-B3-S-5102	Formwork for column	4	30-May-26	02-Jun-26	27-Jul-26 A	02-Aug-26 A	5,036.01	5,036.01	5,036.01	100%	100%
DAM3-C-B3-S-5103	Pouring Concrete for column	1	03-Jun-26	03-Jun-26	29-Jul-26 A	03-Aug-26 A	25,180.06	25,180.06	25,180.06	100%	100%
DAM3-C-B3-S-6113	Rebar for Beams	4	13-Jun-26	16-Jun-26	08-Sep-26 A	15-Sep-26 A	13,379.11	13,379.11	13,379.11	100%	100%

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete
DAM3-C-B3-S-6123	Formwork for Beams	2	17-Jun-26	18-Jun-26	23-Sep-26 A	29-Sep-26 A	3,344.77	3,344.77	3,344.77	100%	100%
DAM3-C-B3-S-6133	Pouring Concrete for Beams	1	20-Jun-26	20-Jun-26	26-Sep-26 A	05-Oct-26 A	16,723.88	16,723.88	16,723.88	100%	100%
STRUCTURAL STEEL		86	07-Jun-26	15-Jul-26	15-Jul-26 A	02-Nov-26	1,566,668.48	1,566,668.48	1,521,102.51	100%	97.09%
DAM3-C-B3-A-210	Installation of columns	3	07-Jun-26	09-Jun-26	15-Jul-26 A	15-Jul-26 A	217,507.55	217,507.55	217,507.55	100%	100%
DAM3-C-B3-A-220	Installation of raft and purlins	5	10-Jun-26	15-Jun-26	15-Jul-26 A	16-Jul-26 A	326,261.32	326,261.32	326,261.32	100%	100%
DAM3-C-B3-A-1430	Intumescent paint to steel works	7	16-Jun-26	23-Jun-26	25-Jul-26 A	29-Jul-26 A	317,759.56	317,759.56	317,759.56	100%	100%
DAM3-C-B3-A-250	Installation of roof sheet	5	02-Jul-26	07-Jul-26	16-Aug-26 A	23-Aug-26 A	217,507.55	217,507.55	217,507.55	100%	100%
DAM3-C-B3-A-1440	Steel members for office area	7	24-Jun-26	01-Jul-26	07-Oct-26 A	20-Oct-26 A	115,805.20	115,805.20	115,805.20	100%	100%
DAM3-C-B3-A-240	Installation of wall sandwich panel	5	11-Jul-26	15-Jul-26	12-Oct-26 A	20-Oct-26 A	326,261.32	326,261.32	326,261.32	100%	100%
DAM3-C-B3-SS-1020	Epoxy paint to steel members at office area	7	02-Jul-26	09-Jul-26	20-Oct-26	27-Oct-26	23,161.04	23,161.04	0.00	100%	0%
DAM3-C-B3-SS-1030	Steel members for external platform	7	02-Jul-26	09-Jul-26	20-Oct-26	27-Oct-26	18,670.78	18,670.78	0.00	100%	0%
DAM3-C-B3-SS-1040	Epoxy paint for external platform	5	11-Jul-26	15-Jul-26	28-Oct-26	02-Nov-26	3,734.16	3,734.16	0.00	100%	0%
ARCHITECTURAL		145	21-Jun-26	20-Dec-26	18-Aug-26 A	10-Feb-27	900,244.66	427,529.16	175,387.45	47.49%	19.48%
MASONARY WORKS		25	21-Jun-26	18-Jul-26	24-Aug-26 A	09-Sep-26 A	78,954.21	78,954.21	78,954.21	100%	100%
DAM3-C-B3-A-230	Block work at factory area	10	21-Jun-26	01-Jul-26	24-Aug-26 A	01-Sep-26 A	58,338.72	58,338.72	58,338.72	100%	100%
DAM3-C-B3-A-1030	Block work at toilet area	7	11-Jul-26	18-Jul-26	25-Aug-26 A	03-Sep-26 A	14,436.31	14,436.31	14,436.31	100%	100%
DAM3-C-B3-A-260	Block work at office area	7	02-Jul-26	09-Jul-26	25-Aug-26 A	09-Sep-26 A	6,179.18	6,179.18	6,179.18	100%	100%
WALL FINISHES		70	28-Jul-26	19-Nov-26	12-Oct-26 A	17-Jan-27	92,757.47	48,590.16	48,590.16	52.38%	52.38%
DAM3-C-B3-A-1040	Internal Wall Plaster	10	28-Jul-26	13-Aug-26	12-Oct-26 A	20-Oct-26 A	48,590.16	48,590.16	48,590.16	100%	100%
DAM3-C-B3-A-1090	Paint to Plaster (Primer, Putty & First Coat)	2	12-Nov-26	19-Nov-26	16-Jan-27	17-Jan-27	44,167.30	0.00	0.00	0%	0%
CIELING FINISHES		5	04-Nov-26	09-Nov-26	07-Jan-27	12-Jan-27	46,792.30	0.00	0.00	0%	0%
DAM3-C-B3-A-1100	Installation of Ceiling Gypsum Board	5	04-Nov-26	09-Nov-26	07-Jan-27	12-Jan-27	46,792.30	0.00	0.00	0%	0%
FLOOR FINISHES		78	19-Aug-26	20-Dec-26	18-Oct-26 A	10-Feb-27	189,488.90	46,530.71	34,898.03	24.56%	18.42%
DAM3-C-B3-A-1080	Tiles for Toilet	7	19-Aug-26	26-Aug-26	18-Oct-26 A	07-Nov-26	46,530.71	46,530.71	34,898.03	100%	75%
DAM3-C-B3-A-1110	Tiles for Office Area	2	10-Nov-26	11-Nov-26	13-Jan-27	14-Jan-27	26,867.31	0.00	0.00	0%	0%
DAM3-C-B3-A-1240	Granite strip	2	12-Nov-26	14-Nov-26	16-Jan-27	17-Jan-27	671.12	0.00	0.00	0%	0%
DAM3-C-B3-A-1260	Epoxy paint	3	13-Dec-26	20-Dec-26	08-Feb-27	10-Feb-27	115,419.76	0.00	0.00	0%	0%
DOORS & WINDOWS		14	16-Jul-26	01-Aug-26	18-Oct-26 A	03-Nov-26	248,575.06	248,575.06	6,489.89	100%	2.61%
DAM3-C-B3-A-1370	Skylight fixtures installation	1	01-Aug-26	01-Aug-26	18-Oct-26 A	20-Oct-26 A	6,489.89	6,489.89	6,489.89	100%	100%
DAM3-C-B3-A-1420	Window (CW1)	7	16-Jul-26	23-Jul-26	20-Oct-26	27-Oct-26	94,173.21	94,173.21	0.00	100%	0%
DAM3-C-B3-A-1050	Roll up Shutter Door	1	25-Jul-26	25-Jul-26	28-Oct-26	28-Oct-26	68,619.20	68,619.20	0.00	100%	0%
DAM3-C-B3-A-1060	Supply and install (D5) 1000*2200mm single leaf steel door with door	1	26-Jul-26	26-Jul-26	29-Oct-26	29-Oct-26	16,016.16	16,016.16	0.00	100%	0%
DAM3-C-B3-A-1120	Supply and install (D4) 800*2200 mm single leaf aluminum door with door	1	27-Jul-26	27-Jul-26	31-Oct-26	31-Oct-26	22,737.85	22,737.85	0.00	100%	0%
DAM3-C-B3-A-1130	Supply and install (D7) 1000*2200 mm single leaf aluminum door with door	1	28-Jul-26	28-Jul-26	01-Nov-26	01-Nov-26	7,811.07	7,811.07	0.00	100%	0%
DAM3-C-B3-A-1350	Supply and install (D3) 1000*2200 mm single leaf aluminum door with door	1	29-Jul-26	29-Jul-26	02-Nov-26	02-Nov-26	16,016.16	16,016.16	0.00	100%	0%
DAM3-C-B3-A-1360	Supply and install fire rated 45 min (D2) 1200*2200 mm single leaf steel doo	1	30-Jul-26	30-Jul-26	03-Nov-26	03-Nov-26	16,711.52	16,711.52	0.00	100%	0%
WATER PROOFING WORKS		4	15-Aug-26	18-Aug-26	31-Oct-26	04-Nov-26	4,879.02	4,879.02	0.00	100%	0%
DAM3-C-B3-A-1220	Waterproofing membrane for toilets	4	15-Aug-26	18-Aug-26	31-Oct-26	04-Nov-26	4,879.02	4,879.02	0.00	100%	0%
METAL WORKS		21	15-Nov-26	29-Nov-26	18-Aug-26 A	30-Jan-27	193,717.06	0.00	6,455.16	0%	3.33%
DAM3-C-B3-A-1160	Galvanised Steel Gratings	2	28-Nov-26	29-Nov-26	18-Aug-26 A	18-Aug-26 A	6,455.16	0.00	6,455.16	0%	100%
DAM3-C-B3-A-1150	Steel Ladder	2	15-Nov-26	16-Nov-26	18-Jan-27	19-Jan-27	9,839.16	0.00	0.00	0%	0%
DAM3-C-B3-A-1250	Steel railing works	4	17-Nov-26	21-Nov-26	20-Jan-27	24-Jan-27	1,533.98	0.00	0.00	0%	0%
DAM3-C-B3-A-1170	Aluminium composite panel	5	22-Nov-26	26-Nov-26	25-Jan-27	30-Jan-27	175,888.76	0.00	0.00	0%	0%
SPECIALTIES		7	30-Nov-26	12-Dec-26	31-Jan-27	07-Feb-27	45,080.66	0.00	0.00	0%	0%
DAM3-C-B3-A-1180	Installation of fittings	3	30-Nov-26	07-Dec-26	31-Jan-27	02-Feb-27	22,981.27	0.00	0.00	0%	0%
DAM3-C-B3-A-1410	Identification sign; ID01 & ID02	3	08-Dec-26	10-Dec-26	03-Feb-27	06-Feb-27	9,630.56	0.00	0.00	0%	0%
DAM3-C-B3-A-1200	Furniture Installation	1	12-Dec-26	12-Dec-26	07-Feb-27	07-Feb-27	12,468.83	0.00	0.00	0%	0%
MECHANICAL		162	12-May-26	09-Dec-26	30-Jul-26 A	06-Feb-27	467,522.66	90,009.74	156,280.78	19.25%	33.43%
HVAC		14	21-Nov-26	06-Dec-26	18-Jan-27	02-Feb-27	233,183.33	0.00	0.00	0%	0%

2026 2027

Actual Level of Effort
Actual Work
Remaining Work
Critical Remaining Work
Milestone
summary

Date	Revision	Checked	Approved
20-Oct-26	Weekly Report		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete
FIRST STAGE		4	28-Nov-26	01-Dec-26	25-Jan-27	28-Jan-27	170,694.73	0.00	0.00	0%	0%
DAM3-C-B3-M-760	Installation of HVAC Ducts	2	28-Nov-26	29-Nov-26	25-Jan-27	26-Jan-27	149,489.33	0.00	0.00	0%	0%
DAM3-C-B3-M-790	Installation of Duct insulation	2	30-Nov-26	01-Dec-26	27-Jan-27	28-Jan-27	21,205.40	0.00	0.00	0%	0%
SECOND STAGE		14	21-Nov-26	06-Dec-26	18-Jan-27	02-Feb-27	62,488.60	0.00	0.00	0%	0%
DAM3-C-B3-M-750	Installation of Exhaust Fans	2	21-Nov-26	22-Nov-26	18-Jan-27	19-Jan-27	7,938.56	0.00	0.00	0%	0%
DAM3-C-B3-M-780	Installation of Wall Propeller Type Exhaust Fan	4	23-Nov-26	26-Nov-26	20-Jan-27	24-Jan-27	46,831.64	0.00	0.00	0%	0%
DAM3-C-B3-M-770	Installation of Diffuser	2	02-Dec-26	03-Dec-26	30-Jan-27	31-Jan-27	2,144.00	0.00	0.00	0%	0%
DAM3-C-B3-M-960	Supply, install, test and commission door grilles & exhaust louvers	2	05-Dec-26	06-Dec-26	01-Feb-27	02-Feb-27	5,574.40	0.00	0.00	0%	0%
FIRE FIGHTING SYSTEM		25	21-Nov-26	09-Dec-26	21-Sep-26 A	06-Feb-27	102,458.78	0.00	84,594.16	0%	82.56%
FIRST STAGE		12	21-Nov-26	03-Dec-26	21-Sep-26 A	28-Sep-26 A	84,594.16	0.00	84,594.16	0%	100%
DAM3-C-B3-M-920	Installation of Fire Fighting Pipes (Seamless Black Steel)	7	21-Nov-26	28-Nov-26	21-Sep-26 A	28-Sep-26 A	72,394.75	0.00	72,394.75	0%	100%
DAM3-C-B3-M-930	Installation of Fire Fighting Valve	5	29-Nov-26	03-Dec-26	22-Sep-26 A	28-Sep-26 A	12,199.40	0.00	12,199.40	0%	100%
SECOND STAGE		17	05-Dec-26	09-Dec-26	18-Jan-27	06-Feb-27	17,864.62	0.00	0.00	0%	0%
DAM3-C-B3-M-940	Installation of Fire Hose Cabinet	3	05-Dec-26	07-Dec-26	18-Jan-27	20-Jan-27	15,158.56	0.00	0.00	0%	0%
DAM3-C-B3-M-990	Supply, install, test and commission Fire Department Connection(FDC)	3	07-Dec-26	09-Dec-26	03-Feb-27	06-Feb-27	2,706.06	0.00	0.00	0%	0%
SEWER AND DRAINAGE SYSTEM		99	12-May-26	20-Sep-26	30-Jul-26 A	25-Nov-26	90,009.74	90,009.74	30,093.94	100%	33.43%
FIRST STAGE		85	12-May-26	03-Sep-26	30-Jul-26 A	09-Nov-26	41,149.90	41,149.90	30,093.94	100%	73.13%
DAM3-C-B3-M-820	Installation of Sanitary Waste / Drainage Pipes	4	12-May-26	16-May-26	30-Jul-26 A	03-Aug-26 A	18,585.14	18,585.14	18,585.14	100%	100%
DAM3-C-B3-M-1000	Installation of Trench drain	5	30-Aug-26	03-Sep-26	08-Aug-26 A	09-Aug-26 A	11,508.80	11,508.80	11,508.80	100%	100%
DAM3-C-B3-M-840	Installation of Floor Drain	2	27-Aug-26	29-Aug-26	07-Nov-26	09-Nov-26	11,055.96	11,055.96	0.00	100%	0%
SECOND STAGE		14	05-Sep-26	20-Sep-26	09-Nov-26	25-Nov-26	48,859.84	48,859.84	0.00	100%	0%
DAM3-C-B3-M-800	Installation of Electric Water Heater	2	05-Sep-26	06-Sep-26	09-Nov-26	11-Nov-26	1,819.51	1,819.51	0.00	100%	0%
DAM3-C-B3-M-810	Installation of Sanitary Fixture and Accessories	4	07-Sep-26	10-Sep-26	11-Nov-26	16-Nov-26	19,921.72	19,921.72	0.00	100%	0%
DAM3-C-B3-M-830	Installation of Lavotary /Wash Basin	2	12-Sep-26	13-Sep-26	16-Nov-26	18-Nov-26	21,416.68	21,416.68	0.00	100%	0%
DAM3-C-B3-M-890	Installation of Bib Tap	2	14-Sep-26	15-Sep-26	18-Nov-26	21-Nov-26	1,900.66	1,900.66	0.00	100%	0%
DAM3-C-B3-M-850	Installation of Water Tap	2	16-Sep-26	17-Sep-26	21-Nov-26	23-Nov-26	2,874.14	2,874.14	0.00	100%	0%
DAM3-C-B3-M-860	Installation of Roof Vent Cap	2	19-Sep-26	20-Sep-26	23-Nov-26	25-Nov-26	927.12	927.12	0.00	100%	0%
WATER SUPPLY SYSTEM		7	21-Nov-26	02-Dec-26	01-Oct-26 A	23-Jan-27	41,870.81	0.00	41,592.68	0%	99.34%
FIRST STAGE		6	21-Nov-26	26-Nov-26	01-Oct-26 A	04-Oct-26 A	41,592.68	0.00	41,592.68	0%	100%
DAM3-C-B3-M-900	Installation of Water Supply Valve	2	25-Nov-26	26-Nov-26	01-Oct-26 A	04-Oct-26 A	18,274.27	0.00	18,274.27	0%	100%
DAM3-C-B3-M-910	Installation of Water Supply Pipes	4	21-Nov-26	24-Nov-26	01-Oct-26 A	04-Oct-26 A	23,318.41	0.00	23,318.41	0%	100%
SECOND STAGE		5	28-Nov-26	02-Dec-26	18-Jan-27	23-Jan-27	278.13	0.00	0.00	0%	0%
DAM3-C-B3-M-950	Capped connection	5	28-Nov-26	02-Dec-26	18-Jan-27	23-Jan-27	278.13	0.00	0.00	0%	0%
ELECTRICAL		166	19-Jul-26	28-Dec-26	17-Jun-26 A	15-Feb-27	752,044.76	2,920.45	71,373.28	0.39%	9.49%
FIRST STAGE		166	19-Jul-26	24-Dec-26	17-Jun-26 A	13-Feb-27	86,114.12	2,920.45	27,642.87	3.39%	32.1%
DAM3-C-B3-E-573	Installation of Earthing and Grounding	4	21-Dec-26	24-Dec-26	17-Jun-26 A	09-Feb-27	19,646.47	0.00	17,681.82	0%	90%
DAM3-C-B3-E-643	Installation of Sleeves & Power outlet	5	19-Jul-26	27-Jul-26	17-Jun-26 A	31-Oct-26	2,920.45	2,920.45	1,460.23	100%	50%
DAM3-C-B3-E-603	Installation of Conduits and wiring outlets - Fire Alarm System	4	28-Nov-26	01-Dec-26	21-Jul-26 A	26-Jan-27	1,768.31	0.00	884.15	0%	50%
DAM3-C-B3-E-623	Installation of Conduites for Lighting Fixture	4	12-Dec-26	15-Dec-26	23-Sep-26 A	06-Feb-27	8,462.97	0.00	7,616.67	0%	90%
DAM3-C-B3-E-693	Installation of Wires	2	16-Dec-26	20-Dec-26	07-Feb-27	08-Feb-27	16,925.94	0.00	0.00	0%	0%
DAM3-C-B3-E-683	Installation of LV Cables	4	21-Dec-26	24-Dec-26	09-Feb-27	13-Feb-27	36,389.98	0.00	0.00	0%	0%
SECOND STAGE		80	21-Nov-26	28-Dec-26	10-Oct-26 A	15-Feb-27	665,930.64	0.00	43,730.41	0%	6.57%
DAM3-C-B3-E-703	Installation of LP-1 Panel	2	23-Dec-26	24-Dec-26	10-Oct-26 A	14-Oct-26 A	18,403.54	0.00	18,403.54	0%	100%
DAM3-C-B3-E-1040	Installation of Solar power plant	7	02-Dec-26	09-Dec-26	12-Oct-26 A	25-Nov-26	253,268.71	0.00	25,326.87	0%	10%
DAM3-C-B3-E-633	Installation of Wiring Devices	4	21-Nov-26	24-Nov-26	18-Jan-27	21-Jan-27	19,435.09	0.00	0.00	0%	0%
DAM3-C-B3-E-663	Installation of Disconnect Switches	2	25-Nov-26	26-Nov-26	23-Jan-27	24-Jan-27	30,235.95	0.00	0.00	0%	0%
DAM3-C-B3-E-583	Installation of Fire Alarm Control Panel	4	02-Dec-26	06-Dec-26	27-Jan-27	31-Jan-27	19,451.37	0.00	0.00	0%	0%
DAM3-C-B3-E-593	Installation of Fire Detectors & Accessories	4	07-Dec-26	10-Dec-26	01-Feb-27	04-Feb-27	56,740.37	0.00	0.00	0%	0%
DAM3-C-B3-E-733	Installation of Access Control System	3	12-Dec-26	16-Dec-26	06-Feb-27	08-Feb-27	27,616.86	0.00	0.00	0%	0%

2026 2027

Actual Level of Effort
Actual Work
Remaining Work
Critical Remaining Work
Milestone
summary

Date	Revision	Checked	Approved
20-Oct-26	Weekly Report		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete
DAM3-C-B3-E-613	Installation of Lighting fixtures	4	21-Dec-26	24-Dec-26	09-Feb-27	13-Feb-27	76,166.74	0.00	0.00	0%	0%
DAM3-C-B3-E-653	Installation of Main Distribution Board	2	21-Dec-26	22-Dec-26	09-Feb-27	10-Feb-27	32,472.73	0.00	0.00	0%	0%
DAM3-C-B3-E-743	Monitor Modules for Fire Alarm	2	17-Dec-26	19-Dec-26	09-Feb-27	10-Feb-27	3,882.38	0.00	0.00	0%	0%
DAM3-C-B3-E-1030	Installation of CCTV System	3	23-Dec-26	28-Dec-26	11-Feb-27	14-Feb-27	76,349.24	0.00	0.00	0%	0%
DAM3-C-B3-E-713	Installation of PP-AC panel	2	23-Dec-26	24-Dec-26	11-Feb-27	13-Feb-27	21,648.48	0.00	0.00	0%	0%
DAM3-C-B3-E-753	Line Isolator Modules for Fire Alarm	2	20-Dec-26	21-Dec-26	11-Feb-27	13-Feb-27	185.40	0.00	0.00	0%	0%
DAM3-C-B3-E-673	Installation of Telephone Cabinet	2	26-Dec-26	27-Dec-26	14-Feb-27	15-Feb-27	26,991.08	0.00	0.00	0%	0%
DAM3-C-B3-E-763	Firewarning flash light with sounder; wall mounted, Weather proof	2	22-Dec-26	23-Dec-26	14-Feb-27	15-Feb-27	3,082.69	0.00	0.00	0%	0%
BLOCK B2		273	08-Mar-26	02-Jan-27	17-Feb-26 A	15-Feb-27	5,075,523.09	3,426,422.18	2,933,193.28	67.51%	57.79%
STRUCTURAL		205	08-Mar-26	29-Sep-26	17-Feb-26 A	28-Nov-26	1,389,042.53	1,389,042.53	1,388,135.41	100%	99.93%
FOOTING		43	08-Mar-26	08-Apr-26	17-Feb-26 A	13-May-26 A	597,655.16	597,655.16	597,655.16	100%	100%
DAM3-C-B2-S-150	Excavation for footings	4	08-Mar-26	11-Mar-26	17-Feb-26 A	24-Mar-26 A	89,859.61	89,859.61	89,859.61	100%	100%
DAM3-C-B2-S-6223	Soil replacement - rock fill	4	12-Mar-26	16-Mar-26	17-Mar-26 A	24-Mar-26 A	179,061.91	179,061.91	179,061.91	100%	100%
DAM3-C-B2-S-6233	Engineering fill	4	21-Mar-26	24-Mar-26	28-Mar-26 A	06-Apr-26 A	46,046.19	46,046.19	46,046.19	100%	100%
DAM3-C-B2-S-103	Lean Concrete Below Footings	2	28-Mar-26	29-Mar-26	13-Apr-26 A	13-Apr-26 A	8,229.34	8,229.34	8,229.34	100%	100%
DAM3-C-B2-S-102	Vapour Barrier for Footings	1	26-Mar-26	26-Mar-26	13-Apr-26 A	13-Apr-26 A	7,940.10	7,940.10	7,940.10	100%	100%
DAM3-C-B2-S-101	Anti Termite Below Footings	1	25-Mar-26	25-Mar-26	13-Apr-26 A	13-Apr-26 A	11,905.55	11,905.55	11,905.55	100%	100%
DAM3-C-B2-S-104	Rebar for Footings	4	30-Mar-26	02-Apr-26	06-May-26 A	11-May-26 A	101,844.98	101,844.98	101,844.98	100%	100%
DAM3-C-B2-S-105	Formwork for Footings	4	04-Apr-26	07-Apr-26	10-May-26 A	12-May-26 A	25,461.25	25,461.25	25,461.25	100%	100%
DAM3-C-B2-S-106	Pouring Concrete for Footings	1	08-Apr-26	08-Apr-26	13-May-26 A	13-May-26 A	127,306.23	127,306.23	127,306.23	100%	100%
COLUMN NECK		16	09-Apr-26	27-Apr-26	10-May-26 A	09-Jun-26 A	120,554.54	120,554.54	120,554.54	100%	100%
DAM3-C-B2-S-257	Rebar for column neck	4	09-Apr-26	13-Apr-26	10-May-26 A	12-May-26 A	14,919.19	14,919.19	14,919.19	100%	100%
DAM3-C-B2-S-267	Formwork for column neck	2	14-Apr-26	15-Apr-26	14-May-26 A	16-May-26 A	9,946.13	9,946.13	9,946.13	100%	100%
DAM3-C-B2-S-297	Pouring Concrete for column neck	1	16-Apr-26	16-Apr-26	17-May-26 A	18-May-26 A	24,865.31	24,865.31	24,865.31	100%	100%
DAM3-C-B2-S-307	Damp proof /Bitumin paint on Footings & column neck	2	18-Apr-26	19-Apr-26	19-May-26 A	20-May-26 A	24,777.73	24,777.73	24,777.73	100%	100%
DAM3-C-B2-S-367	Backfilling / Compaction up to Bottom of Grade Beams	7	20-Apr-26	27-Apr-26	24-May-26 A	09-Jun-26 A	46,046.19	46,046.19	46,046.19	100%	100%
GRADE BEAM		16	28-Apr-26	18-May-26	13-Jun-26 A	25-Jun-26 A	171,632.86	171,632.86	171,632.86	100%	100%
DAM3-C-B2-S-338	Lean Concrete Below Grade Beams	2	02-May-26	03-May-26	13-Jun-26 A	13-Jun-26 A	4,431.19	4,431.19	4,431.19	100%	100%
DAM3-C-B2-S-337	Vapour barrier for Grade Beams	2	29-Apr-26	30-Apr-26	13-Jun-26 A	13-Jun-26 A	5,293.40	5,293.40	5,293.40	100%	100%
DAM3-C-B2-S-527	Anti Termite Below Grade Beams	1	28-Apr-26	28-Apr-26	13-Jun-26 A	13-Jun-26 A	11,905.55	11,905.55	11,905.55	100%	100%
DAM3-C-B2-S-339	Rebar for Grade Beams	5	04-May-26	09-May-26	15-Jun-26 A	18-Jun-26 A	27,194.46	27,194.46	27,194.46	100%	100%
DAM3-C-B2-S-340	Formwork for Grade Beams	2	10-May-26	11-May-26	17-Jun-26 A	21-Jun-26 A	6,798.61	6,798.61	6,798.61	100%	100%
DAM3-C-B2-S-341	Anchor bolts installation	2	10-May-26	11-May-26	18-Jun-26 A	20-Jun-26 A	57,238.83	57,238.83	57,238.83	100%	100%
DAM3-C-B2-S-342	Pouring Concrete for Grade Beams	1	12-May-26	12-May-26	22-Jun-26 A	22-Jun-26 A	33,993.09	33,993.09	33,993.09	100%	100%
DAM3-C-B2-S-347	Damp proof /Bitumin paint on Grade Beams	5	13-May-26	18-May-26	24-Jun-26 A	25-Jun-26 A	24,777.73	24,777.73	24,777.73	100%	100%
SLAB ON GRADE		126	19-May-26	29-Sep-26	02-Jul-26 A	28-Nov-26	397,232.98	397,232.98	396,325.87	100%	99.77%
DAM3-C-B2-S-377	Backfilling / Compaction for Slab on Grade	7	19-May-26	30-May-26	02-Jul-26 A	06-Jul-26 A	23,023.09	23,023.09	23,023.09	100%	100%
DAM3-C-B2-S-382	Pouring Concrete for Ground Slab	4	25-Jul-26	29-Jul-26	09-Aug-26 A	10-Aug-26 A	344,195.21	344,195.21	344,195.21	100%	100%
DAM3-C-B2-S-378	Anti Termite Treatment below Ground Slab	1	04-Jun-26	04-Jun-26	09-Aug-26 A	10-Aug-26 A	15,874.08	15,874.08	15,874.08	100%	100%
DAM3-C-B2-S-379	Vapour barrier for below Ground Slab	2	06-Jun-26	07-Jun-26	09-Aug-26 A	10-Aug-26 A	13,233.49	13,233.49	13,233.49	100%	100%
DAM3-C-B2-S-517	Concrete pad	7	20-Sep-26	29-Sep-26	21-Nov-26	28-Nov-26	907.11	907.11	0.00	100%	0%
COLUMNS & BEAMS		66	31-May-26	29-Jun-26	15-Jun-26 A	04-Oct-26 A	101,966.98	101,966.98	101,966.98	100%	100%
DAM3-C-B2-S-6101	Rebar for Tie Beams	4	11-Jun-26	15-Jun-26	15-Jun-26 A	18-Jun-26 A	7,263.64	7,263.64	7,263.64	100%	100%
DAM3-C-B2-S-6102	Formwork for Tie Beams	2	16-Jun-26	17-Jun-26	17-Jun-26 A	21-Jun-26 A	1,815.91	1,815.91	1,815.91	100%	100%
DAM3-C-B2-S-6103	Pouring Concrete for Tie Beams	1	21-Jun-26	21-Jun-26	22-Jun-26 A	22-Jun-26 A	9,079.54	9,079.54	9,079.54	100%	100%
DAM3-C-B2-S-5101	Rebar for column	5	31-May-26	04-Jun-26	22-Jul-26 A	30-Jul-26 A	20,144.05	20,144.05	20,144.05	100%	100%
DAM3-C-B2-S-5102	Formwork for column	4	06-Jun-26	09-Jun-26	11-Aug-26 A	18-Aug-26 A	5,036.01	5,036.01	5,036.01	100%	100%
DAM3-C-B2-S-5103	Pouring Concrete for column	1	10-Jun-26	10-Jun-26	13-Aug-26 A	22-Aug-26 A	25,180.06	25,180.06	25,180.06	100%	100%
DAM3-C-B2-S-6113	Rebar for Beams	4	22-Jun-26	25-Jun-26	17-Sep-26 A	20-Sep-26 A	13,379.11	13,379.11	13,379.11	100%	100%

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete
DAM3-C-B2-S-6123	Formwork for Beams	2	27-Jun-26	28-Jun-26	28-Sep-26 A	01-Oct-26 A	3,344.77	3,344.77	3,344.77	100%	100%
DAM3-C-B2-S-6133	Pouring Concrete for Beams	1	29-Jun-26	29-Jun-26	03-Oct-26 A	04-Oct-26 A	16,723.88	16,723.88	16,723.88	100%	100%
STRUCTURAL STEEL		63	08-Aug-26	01-Oct-26	12-Jul-26 A	03-Dec-26	1,566,668.48	1,566,668.48	1,176,914.38	100%	75.12%
DAM3-C-B2-SS-0100	Installation of columns	3	08-Aug-26	10-Aug-26	12-Jul-26 A	13-Jul-26 A	217,507.55	217,507.55	217,507.55	100%	100%
DAM3-C-B2-SS-0110	Installation of raft and purlins	5	11-Aug-26	16-Aug-26	12-Jul-26 A	14-Jul-26 A	326,261.32	326,261.32	326,261.32	100%	100%
DAM3-C-B2-SS-610	Intumescent paint to steel works	7	26-Aug-26	03-Sep-26	30-Jul-26 A	01-Aug-26 A	317,759.56	317,759.56	317,759.56	100%	100%
DAM3-C-B2-SS-0140	Installation of roof sheet	5	03-Sep-26	09-Sep-26	06-Aug-26 A	13-Aug-26 A	217,507.55	217,507.55	217,507.55	100%	100%
DAM3-C-B2-SS-0130	Installation of wall sandwich panel	5	26-Sep-26	01-Oct-26	18-Oct-26 A	02-Dec-26	326,261.32	326,261.32	97,878.40	100%	30%
DAM3-C-B2-SS-620	Steel members for office area	7	03-Sep-26	12-Sep-26	12-Nov-26	19-Nov-26	115,805.20	115,805.20	0.00	100%	0%
DAM3-C-B2-SS-1020	Epoxy paint to steel members at office area	7	12-Sep-26	20-Sep-26	21-Nov-26	28-Nov-26	23,161.04	23,161.04	0.00	100%	0%
DAM3-C-B2-SS-1030	Steel members for external platform	7	12-Sep-26	20-Sep-26	21-Nov-26	28-Nov-26	18,670.78	18,670.78	0.00	100%	0%
DAM3-C-B2-SS-1040	Epoxy paint for external platform	5	20-Sep-26	27-Sep-26	29-Nov-26	03-Dec-26	3,734.16	3,734.16	0.00	100%	0%
ARCHITECTURAL		97	17-Aug-26	02-Jan-27	12-Aug-26 A	15-Feb-27	900,244.66	357,493.20	140,489.42	39.71%	15.61%
MASONARY WORKS		19	17-Aug-26	29-Sep-26	22-Aug-26 A	27-Sep-26 A	78,954.21	78,954.21	78,954.21	100%	100%
DAM3-C-B2-A-170	Block work at toilet area	7	20-Sep-26	29-Sep-26	22-Aug-26 A	27-Sep-26 A	14,436.31	14,436.31	14,436.31	100%	100%
DAM3-C-B2-A-0120	Block work at factory area	8	17-Aug-26	27-Aug-26	22-Aug-26 A	25-Aug-26 A	58,338.72	58,338.72	58,338.72	100%	100%
DAM3-C-B2-A-0150	Block work at office area	7	12-Sep-26	20-Sep-26	22-Aug-26 A	08-Sep-26 A	6,179.18	6,179.18	6,179.18	100%	100%
WALL FINISHES		24	08-Oct-26	24-Nov-26	04-Oct-26 A	23-Dec-26	92,757.47	29,963.93	48,590.16	32.3%	52.38%
DAM3-C-B2-A-180	Internal Wall Plaster	15	08-Oct-26	26-Oct-26	04-Oct-26 A	15-Oct-26 A	48,590.16	29,963.93	48,590.16	61.67%	100%
DAM3-C-B2-A-230	Paint to Plaster (Primer, Putty & First Coat)	7	16-Nov-26	24-Nov-26	16-Dec-26	23-Dec-26	44,167.30	0.00	0.00	0%	0%
CIELING FINISHES		5	08-Nov-26	14-Nov-26	08-Dec-26	13-Dec-26	46,792.30	0.00	0.00	0%	0%
DAM3-C-B2-A-240	Installation of Ceiling Gypsum Board	5	08-Nov-26	14-Nov-26	08-Dec-26	13-Dec-26	46,792.30	0.00	0.00	0%	0%
FLOOR FINISHES		67	31-Oct-26	02-Jan-27	30-Nov-26	15-Feb-27	189,488.90	0.00	0.00	0%	0%
DAM3-C-B2-A-220	Tiles for Toilet	7	31-Oct-26	08-Nov-26	30-Nov-26	07-Dec-26	46,530.71	0.00	0.00	0%	0%
DAM3-C-B2-A-250	Tiles for Office Area	2	14-Nov-26	16-Nov-26	14-Dec-26	15-Dec-26	26,867.31	0.00	0.00	0%	0%
DAM3-C-B2-A-390	Granite strip	2	16-Nov-26	18-Nov-26	17-Dec-26	19-Dec-26	671.12	0.00	0.00	0%	0%
DAM3-C-B2-A-420	Epoxy paint	3	22-Dec-26	02-Jan-27	13-Feb-27	15-Feb-27	115,419.76	0.00	0.00	0%	0%
DOORS & WINDOWS		11	01-Oct-26	18-Oct-26	11-Oct-26 A	16-Dec-26	248,575.06	248,575.06	6,489.89	100%	2.61%
DAM3-C-B2-A-558	Skylight fixtures installation	1	17-Oct-26	18-Oct-26	11-Oct-26 A	14-Oct-26 A	6,489.89	6,489.89	6,489.89	100%	100%
DAM3-C-B2-A-552	Window (CW1)	5	01-Oct-26	10-Oct-26	05-Dec-26	09-Dec-26	94,173.21	94,173.21	0.00	100%	0%
DAM3-C-B2-A-553	Roll up Shutter Door	1	10-Oct-26	11-Oct-26	10-Dec-26	10-Dec-26	68,619.20	68,619.20	0.00	100%	0%
DAM3-C-B2-A-200	Supply and install (D5) 1000*2200mm single leaf steel door with door	1	11-Oct-26	12-Oct-26	12-Dec-26	12-Dec-26	16,016.16	16,016.16	0.00	100%	0%
DAM3-C-B2-A-554	Supply and install (D4) 800*2200 mm single leaf aluminum door with door	1	12-Oct-26	13-Oct-26	13-Dec-26	13-Dec-26	22,737.85	22,737.85	0.00	100%	0%
DAM3-C-B2-A-555	Supply and install (D7) 1000*2200 mm single leaf aluminum door with door	1	13-Oct-26	14-Oct-26	14-Dec-26	14-Dec-26	7,811.07	7,811.07	0.00	100%	0%
DAM3-C-B2-A-556	Supply and install (D3) 1000*2200 mm single leaf aluminum door with door	1	14-Oct-26	15-Oct-26	15-Dec-26	15-Dec-26	16,016.16	16,016.16	0.00	100%	0%
DAM3-C-B2-A-557	Supply and install fire rated 45 min (D2) 1200*2200 mm single leaf steel doo	1	15-Oct-26	17-Oct-26	16-Dec-26	16-Dec-26	16,711.52	16,711.52	0.00	100%	0%
WATER PROOFING WORKS		4	26-Oct-26	31-Oct-26	25-Nov-26	29-Nov-26	4,879.02	0.00	0.00	0%	0%
DAM3-C-B2-A-370	Waterproofing membrane for toilets	4	26-Oct-26	31-Oct-26	25-Nov-26	29-Nov-26	4,879.02	0.00	0.00	0%	0%
METAL WORKS		27	18-Nov-26	03-Dec-26	12-Aug-26 A	31-Dec-26	193,717.06	0.00	6,455.16	0%	3.33%
DAM3-C-B2-A-300	Galvanised Steel Gratings	2	01-Dec-26	03-Dec-26	12-Aug-26 A	12-Aug-26 A	6,455.16	0.00	6,455.16	0%	100%
DAM3-C-B2-A-290	Steel Ladder	2	18-Nov-26	21-Nov-26	20-Dec-26	21-Dec-26	9,839.16	0.00	0.00	0%	0%
DAM3-C-B2-A-291	Steel railing works	4	21-Nov-26	25-Nov-26	22-Dec-26	26-Dec-26	1,533.98	0.00	0.00	0%	0%
DAM3-C-B2-A-292	Aluminium composite panel	5	25-Nov-26	01-Dec-26	27-Dec-26	31-Dec-26	175,888.76	0.00	0.00	0%	0%
SPECIALTIES		36	03-Dec-26	21-Dec-26	02-Jan-27	11-Feb-27	45,080.66	0.00	0.00	0%	0%
DAM3-C-B2-A-320	Installation of fittings	5	03-Dec-26	09-Dec-26	02-Jan-27	06-Jan-27	22,981.27	0.00	0.00	0%	0%
DAM3-C-B2-A-570	Identification sign; ID01 & ID02	3	09-Dec-26	13-Dec-26	07-Jan-27	10-Jan-27	9,630.56	0.00	0.00	0%	0%
DAM3-C-B2-A-340	Furniture Installation	1	21-Dec-26	21-Dec-26	11-Feb-27	11-Feb-27	12,468.83	0.00	0.00	0%	0%
MECHANICAL		147	19-May-26	14-Dec-26	23-Jul-26 A	12-Jan-27	467,522.66	18,585.14	156,280.78	3.98%	33.43%
HVAC		14	24-Nov-26	10-Dec-26	24-Dec-26	09-Jan-27	233,183.33	0.00	0.00	0%	0%

Date	Revision	Checked	Approved
20-Oct-26	Weekly Report		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete
FIRST STAGE		4	01-Dec-26	06-Dec-26	31-Dec-26	04-Jan-27	170,694.73	0.00	0.00	0%	0%
DAM3-C-B2-M-140	Installation of HVAC Ducts	2	01-Dec-26	03-Dec-26	31-Dec-26	02-Jan-27	149,489.33	0.00	0.00	0%	0%
DAM3-C-B2-M-170	Installation of Duct insulation	2	03-Dec-26	06-Dec-26	03-Jan-27	04-Jan-27	21,205.40	0.00	0.00	0%	0%
SECOND STAGE		14	24-Nov-26	10-Dec-26	24-Dec-26	09-Jan-27	62,488.60	0.00	0.00	0%	0%
DAM3-C-B2-M-130	Installation of Exhaust Fans	2	24-Nov-26	26-Nov-26	24-Dec-26	26-Dec-26	7,938.56	0.00	0.00	0%	0%
DAM3-C-B2-M-160	Installation of Wall Propeller Type Exhaust Fan	4	26-Nov-26	01-Dec-26	27-Dec-26	30-Dec-26	46,831.64	0.00	0.00	0%	0%
DAM3-C-B2-M-339	Installation of Diffuser	2	06-Dec-26	08-Dec-26	05-Jan-27	06-Jan-27	2,144.00	0.00	0.00	0%	0%
DAM3-C-B2-M-340	Supply, install, test and commission door grilles & exhaust louvers	2	08-Dec-26	10-Dec-26	07-Jan-27	09-Jan-27	5,574.40	0.00	0.00	0%	0%
FIRE FIGHTING SYSTEM		21	24-Nov-26	14-Dec-26	10-Sep-26 A	12-Jan-27	102,458.78	0.00	84,594.16	0%	82.56%
FIRST STAGE		12	24-Nov-26	08-Dec-26	10-Sep-26 A	21-Sep-26 A	84,594.16	0.00	84,594.16	0%	100%
DAM3-C-B2-M-300	Installation of Fire Fighting Pipes (Seamless Black Steel)	7	24-Nov-26	02-Dec-26	10-Sep-26 A	21-Sep-26 A	72,394.75	0.00	72,394.75	0%	100%
DAM3-C-B2-M-310	Installation of Fire Fighting Valve	5	02-Dec-26	08-Dec-26	10-Sep-26 A	21-Sep-26 A	12,199.40	0.00	12,199.40	0%	100%
SECOND STAGE		17	08-Dec-26	14-Dec-26	24-Dec-26	12-Jan-27	17,864.62	0.00	0.00	0%	0%
DAM3-C-B2-M-320	Installation of Fire Hose Cabinet	3	08-Dec-26	12-Dec-26	24-Dec-26	27-Dec-26	15,158.56	0.00	0.00	0%	0%
DAM3-C-B2-M-370	Supply, install, test and commission Fire Department Connection(FDC)	3	10-Dec-26	14-Dec-26	10-Jan-27	12-Jan-27	2,706.06	0.00	0.00	0%	0%
SEWER AND DRAINAGE SYSTEM		132	19-May-26	02-Dec-26	23-Jul-26 A	26-Dec-26	90,009.74	18,585.14	30,093.94	20.65%	33.43%
FIRST STAGE		127	19-May-26	16-Nov-26	23-Jul-26 A	09-Dec-26	41,149.90	18,585.14	30,093.94	45.16%	73.13%
DAM3-C-B2-M-200	Installation of Sanitary Waste / Drainage Pipes	4	19-May-26	23-May-26	23-Jul-26 A	27-Jul-26 A	18,585.14	18,585.14	18,585.14	100%	100%
DAM3-C-B2-M-380	Installation of Trench drain	5	10-Nov-26	16-Nov-26	03-Aug-26 A	04-Aug-26 A	11,508.80	0.00	11,508.80	0%	100%
DAM3-C-B2-M-220	Installation of Floor Drain	2	08-Nov-26	10-Nov-26	08-Dec-26	09-Dec-26	11,055.96	0.00	0.00	0%	0%
SECOND STAGE		14	16-Nov-26	02-Dec-26	10-Dec-26	26-Dec-26	48,859.84	0.00	0.00	0%	0%
DAM3-C-B2-M-180	Installation of Electric Water Heater	2	16-Nov-26	18-Nov-26	10-Dec-26	12-Dec-26	1,819.51	0.00	0.00	0%	0%
DAM3-C-B2-M-190	Installation of Sanitary Fixture and Accessories	4	18-Nov-26	23-Nov-26	13-Dec-26	16-Dec-26	19,921.72	0.00	0.00	0%	0%
DAM3-C-B2-M-210	Installation of Lavotary /Wash Basin	2	23-Nov-26	25-Nov-26	17-Dec-26	19-Dec-26	21,416.68	0.00	0.00	0%	0%
DAM3-C-B2-M-270	Installation of Bib Tap	2	25-Nov-26	28-Nov-26	20-Dec-26	21-Dec-26	1,900.66	0.00	0.00	0%	0%
DAM3-C-B2-M-428	Installation of Water Tap	2	28-Nov-26	30-Nov-26	22-Dec-26	23-Dec-26	2,874.14	0.00	0.00	0%	0%
DAM3-C-B2-M-429	Installation of Roof Vent Cap	2	30-Nov-26	02-Dec-26	24-Dec-26	26-Dec-26	927.12	0.00	0.00	0%	0%
WATER SUPPLY SYSTEM		17	24-Nov-26	07-Dec-26	01-Oct-26 A	29-Dec-26	41,870.81	0.00	41,592.68	0%	99.34%
FIRST STAGE		6	24-Nov-26	01-Dec-26	01-Oct-26 A	04-Oct-26 A	41,592.68	0.00	41,592.68	0%	100%
DAM3-C-B2-M-280	Installation of Water Supply Valve	2	29-Nov-26	01-Dec-26	01-Oct-26 A	04-Oct-26 A	18,274.27	0.00	18,274.27	0%	100%
DAM3-C-B2-M-290	Installation of Water Supply Pipes	4	24-Nov-26	29-Nov-26	01-Oct-26 A	04-Oct-26 A	23,318.41	0.00	23,318.41	0%	100%
SECOND STAGE		5	01-Dec-26	07-Dec-26	24-Dec-26	29-Dec-26	278.13	0.00	0.00	0%	0%
DAM3-C-B2-M-330	Capped connection	5	01-Dec-26	07-Dec-26	24-Dec-26	29-Dec-26	278.13	0.00	0.00	0%	0%
ELECTRICAL		59	29-Sep-26	21-Dec-26	17-Jun-26 A	13-Jan-27	752,044.76	94,632.83	71,373.28	12.58%	9.49%
FIRST STAGE		47	29-Sep-26	11-Nov-26	17-Jun-26 A	03-Jan-27	86,114.12	18,441.09	27,642.87	21.41%	32.1%
DAM3-C-B2-E-143	Installation of Conduits and wiring outlets - Fire Alarm System	4	29-Sep-26	04-Oct-26	17-Jun-26 A	22-Nov-26	1,768.31	1,768.31	884.15	100%	50%
DAM3-C-B2-E-113	Installation of Earthing and Grounding	5	05-Nov-26	11-Nov-26	18-Jun-26 A	03-Jan-27	19,646.47	0.00	17,681.82	0%	90%
DAM3-C-B2-E-183	Installation of Sleeves & Power outlet	8	29-Sep-26	08-Oct-26	18-Jun-26 A	24-Nov-26	2,920.45	2,920.45	1,460.23	100%	50%
DAM3-C-B2-E-163	Installation of Conduites for Lighting Fixture	4	13-Oct-26	18-Oct-26	29-Sep-26 A	02-Dec-26	8,462.97	8,462.97	7,616.67	100%	90%
DAM3-C-B2-E-233	Installation of Wires	4	18-Oct-26	22-Oct-26	17-Dec-26	21-Dec-26	16,925.94	5,289.36	0.00	31.25%	0%
DAM3-C-B2-E-223	Installation of LV Cables	4	01-Nov-26	05-Nov-26	29-Dec-26	02-Jan-27	36,389.98	0.00	0.00	0%	0%
SECOND STAGE		43	04-Oct-26	21-Dec-26	10-Oct-26 A	13-Jan-27	665,930.64	76,191.74	43,730.41	11.44%	6.57%
DAM3-C-B2-E-243	Installation of LP-1 Panel	2	25-Oct-26	27-Oct-26	10-Oct-26 A	14-Oct-26 A	18,403.54	0.00	18,403.54	0%	100%
DAM3-C-B2-E-420	Installation of Solar power plant	10	10-Dec-26	21-Dec-26	13-Oct-26 A	13-Jan-27	253,268.71	0.00	25,326.87	0%	10%
DAM3-C-B2-E-123	Installation of Fire Alarm Control Panel	4	04-Oct-26	08-Oct-26	23-Nov-26	26-Nov-26	19,451.37	19,451.37	0.00	100%	0%
DAM3-C-B2-E-133	Installation of Fire Detectors & Accessories	4	08-Oct-26	13-Oct-26	28-Nov-26	01-Dec-26	56,740.37	56,740.37	0.00	100%	0%
DAM3-C-B2-E-153	Installation of Lighting fixtures	4	22-Oct-26	27-Oct-26	22-Dec-26	26-Dec-26	76,166.74	0.00	0.00	0%	0%
DAM3-C-B2-E-193	Installation of Main Distribution Board	2	22-Oct-26	25-Oct-26	22-Dec-26	23-Dec-26	32,472.73	0.00	0.00	0%	0%
DAM3-C-B2-E-410	Installation of CCTV System	6	22-Oct-26	31-Oct-26	22-Dec-26	28-Dec-26	76,349.24	0.00	0.00	0%	0%

Actual Level of Effort
Actual Work
Remaining Work
Critical Remaining Work
Milestone
summary

Date	Revision	Checked	Approved
20-Oct-26	Weekly Report		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete
DAM3-C-B2-E-173	Installation of Wiring Devices	4	24-Nov-26	29-Nov-26	24-Dec-26	28-Dec-26	19,435.09	0.00	0.00	0%	0%
DAM3-C-B2-E-253	Installation of PP-AC panel	2	27-Oct-26	29-Oct-26	24-Dec-26	26-Dec-26	21,648.48	0.00	0.00	0%	0%
DAM3-C-B2-E-213	Installation of Telephone Cabinet	2	29-Oct-26	01-Nov-26	27-Dec-26	28-Dec-26	26,991.08	0.00	0.00	0%	0%
DAM3-C-B2-E-203	Installation of Disconnect Switches	2	29-Nov-26	01-Dec-26	29-Dec-26	30-Dec-26	30,235.95	0.00	0.00	0%	0%
DAM3-C-B2-E-273	Installation of Access Control System	5	31-Oct-26	05-Nov-26	29-Dec-26	03-Jan-27	27,616.86	0.00	0.00	0%	0%
DAM3-C-B2-E-283	Monitor Modules for Fire Alarm	2	05-Nov-26	08-Nov-26	04-Jan-27	05-Jan-27	3,882.38	0.00	0.00	0%	0%
DAM3-C-B2-E-293	Line Isolator Modules for Fire Alarm	2	08-Nov-26	10-Nov-26	06-Jan-27	07-Jan-27	185.40	0.00	0.00	0%	0%
DAM3-C-B2-E-303	Firewarning flash light with sounder; wall mounted, Weather proof	2	10-Nov-26	12-Nov-26	09-Jan-27	10-Jan-27	3,082.69	0.00	0.00	0%	0%
BLOCK B1		272	12-Mar-26	03-Jan-27	17-Mar-26 A	15-Feb-27	5,075,523.09	3,354,324.53	2,896,750.65	66.09%	57.07%
STRUCTURAL		204	12-Mar-26	21-Sep-26	17-Mar-26 A	28-Nov-26	1,389,042.53	1,389,042.53	1,388,135.41	100%	99.93%
FOOTING		101	12-Mar-26	29-Apr-26	17-Mar-26 A	07-May-26 A	597,655.16	597,655.16	597,655.16	100%	100%
DAM3-C-B1-S-150	Excavation for footings	4	12-Mar-26	16-Mar-26	17-Mar-26 A	24-Mar-26 A	89,859.61	89,859.61	89,859.61	100%	100%
DAM3-C-B1-S-6243	Soil replacement - rock fill	4	21-Mar-26	24-Mar-26	17-Mar-26 A	24-Mar-26 A	179,061.91	179,061.91	179,061.91	100%	100%
DAM3-C-B1-S-6253	Engineering fill	4	25-Mar-26	29-Mar-26	07-Apr-26 A	13-Apr-26 A	46,046.19	46,046.19	46,046.19	100%	100%
DAM3-C-B1-S-103	Lean Concrete Below Footings	2	13-Apr-26	14-Apr-26	25-Apr-26 A	25-Apr-26 A	8,229.34	8,229.34	8,229.34	100%	100%
DAM3-C-B1-S-102	Vapour Barrier for Footings	1	31-Mar-26	31-Mar-26	25-Apr-26 A	25-Apr-26 A	7,940.10	7,940.10	7,940.10	100%	100%
DAM3-C-B1-S-101	Anti Termite Below Footings	1	30-Mar-26	30-Mar-26	25-Apr-26 A	25-Apr-26 A	11,905.55	11,905.55	11,905.55	100%	100%
DAM3-C-B1-S-104	Rebar for Footings	4	20-Apr-26	23-Apr-26	02-May-26 A	05-May-26 A	101,844.98	101,844.98	101,844.98	100%	100%
DAM3-C-B1-S-105	Formwork for Footings	4	25-Apr-26	28-Apr-26	05-May-26 A	06-May-26 A	25,461.25	25,461.25	25,461.25	100%	100%
DAM3-C-B1-S-106	Pouring Concrete for Footings	1	29-Apr-26	29-Apr-26	07-May-26 A	07-May-26 A	127,306.23	127,306.23	127,306.23	100%	100%
COLUMN NECK		10	30-Apr-26	18-May-26	05-May-26 A	01-Jun-26 A	120,554.54	120,554.54	120,554.54	100%	100%
DAM3-C-B1-S-257	Rebar for column neck	4	30-Apr-26	04-May-26	05-May-26 A	06-May-26 A	14,919.19	14,919.19	14,919.19	100%	100%
DAM3-C-B1-S-267	Formwork for column neck	2	05-May-26	06-May-26	11-May-26 A	12-May-26 A	9,946.13	9,946.13	9,946.13	100%	100%
DAM3-C-B1-S-297	Pouring Concrete for column neck	1	07-May-26	07-May-26	13-May-26 A	13-May-26 A	24,865.31	24,865.31	24,865.31	100%	100%
DAM3-C-B1-S-307	Damp proof /Bitumin paint on Footings & column neck	2	09-May-26	10-May-26	16-May-26 A	17-May-26 A	24,777.73	24,777.73	24,777.73	100%	100%
DAM3-C-B1-S-367	Backfilling / Compaction up to Bottom of Grade Beams	7	11-May-26	18-May-26	21-May-26 A	01-Jun-26 A	46,046.19	46,046.19	46,046.19	100%	100%
GRADE BEAM		11	19-May-26	11-Jun-26	06-Jun-26 A	25-Jun-26 A	171,632.86	171,632.86	171,632.86	100%	100%
DAM3-C-B1-S-338	Lean Concrete Below Grade Beams	2	23-May-26	24-May-26	06-Jun-26 A	06-Jun-26 A	4,431.19	4,431.19	4,431.19	100%	100%
DAM3-C-B1-S-337	Vapour barrier for Grade Beams	2	20-May-26	21-May-26	06-Jun-26 A	06-Jun-26 A	5,293.40	5,293.40	5,293.40	100%	100%
DAM3-C-B1-S-527	Anti Termite Below Grade Beams	1	19-May-26	19-May-26	06-Jun-26 A	06-Jun-26 A	11,905.55	11,905.55	11,905.55	100%	100%
DAM3-C-B1-S-339	Rebar for Grade Beams	5	25-May-26	02-Jun-26	08-Jun-26 A	09-Jun-26 A	27,194.46	27,194.46	27,194.46	100%	100%
DAM3-C-B1-S-340	Formwork for Grade Beams	2	03-Jun-26	04-Jun-26	11-Jun-26 A	15-Jun-26 A	6,798.61	6,798.61	6,798.61	100%	100%
DAM3-C-B1-S-341	Anchor bolts installation	2	03-Jun-26	04-Jun-26	11-Jun-26 A	13-Jun-26 A	57,238.83	57,238.83	57,238.83	100%	100%
DAM3-C-B1-S-342	Pouring Concrete for Grade Beams	1	06-Jun-26	06-Jun-26	17-Jun-26 A	17-Jun-26 A	33,993.09	33,993.09	33,993.09	100%	100%
DAM3-C-B1-S-347	Damp proof /Bitumin paint on Grade Beams	5	07-Jun-26	11-Jun-26	23-Jun-26 A	25-Jun-26 A	24,777.73	24,777.73	24,777.73	100%	100%
SLAB ON GRADE		119	13-Jun-26	21-Sep-26	27-Jun-26 A	28-Nov-26	397,232.98	397,232.98	396,325.87	100%	99.77%
DAM3-C-B1-S-377	Backfilling / Compaction for Slab on Grade	7	13-Jun-26	20-Jun-26	27-Jun-26 A	05-Jul-26 A	23,023.09	23,023.09	23,023.09	100%	100%
DAM3-C-B1-S-382	Pouring Concrete for Ground Slab	4	24-Jun-26	28-Jun-26	06-Aug-26 A	08-Aug-26 A	344,195.21	344,195.21	344,195.21	100%	100%
DAM3-C-B1-S-378	Anti Termite Treatment below Ground Slab	1	21-Jun-26	21-Jun-26	06-Aug-26 A	08-Aug-26 A	15,874.08	15,874.08	15,874.08	100%	100%
DAM3-C-B1-S-379	Vapour barrier for below Ground Slab	2	22-Jun-26	23-Jun-26	06-Aug-26 A	08-Aug-26 A	13,233.49	13,233.49	13,233.49	100%	100%
DAM3-C-B1-S-517	Concrete pad	7	14-Sep-26	21-Sep-26	21-Nov-26	28-Nov-26	907.11	907.11	0.00	100%	0%
COLUMNS & BEAMS		63	21-Jun-26	18-Jul-26	08-Jun-26 A	10-Oct-26 A	101,966.98	101,966.98	101,966.98	100%	100%
DAM3-C-B1-S-6101	Rebar for Tie Beams	4	02-Jul-26	06-Jul-26	08-Jun-26 A	09-Jun-26 A	7,263.64	7,263.64	7,263.64	100%	100%
DAM3-C-B1-S-6102	Formwork for Tie Beams	2	07-Jul-26	08-Jul-26	11-Jun-26 A	15-Jun-26 A	1,815.91	1,815.91	1,815.91	100%	100%
DAM3-C-B1-S-6103	Pouring Concrete for Tie Beams	1	09-Jul-26	09-Jul-26	17-Jun-26 A	17-Jun-26 A	9,079.54	9,079.54	9,079.54	100%	100%
DAM3-C-B1-S-5101	Rebar for column	5	21-Jun-26	25-Jun-26	26-Jul-26 A	28-Jul-26 A	20,144.05	20,144.05	20,144.05	100%	100%
DAM3-C-B1-S-5102	Formwork for column	4	27-Jun-26	30-Jun-26	22-Aug-26 A	27-Aug-26 A	5,036.01	5,036.01	5,036.01	100%	100%
DAM3-C-B1-S-5103	Pouring Concrete for column	1	01-Jul-26	01-Jul-26	25-Aug-26 A	29-Aug-26 A	25,180.06	25,180.06	25,180.06	100%	100%
DAM3-C-B1-S-6113	Rebar for Beams	4	11-Jul-26	14-Jul-26	27-Sep-26 A	04-Oct-26 A	13,379.11	13,379.11	13,379.11	100%	100%


Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete
DAM3-C-B1-S-6123	Formwork for Beams	2	15-Jul-26	16-Jul-26	29-Sep-26 A	06-Oct-26 A	3,344.77	3,344.77	3,344.77	100%	100%
DAM3-C-B1-S-6133	Pouring Concrete for Beams	1	18-Jul-26	18-Jul-26	07-Oct-26 A	10-Oct-26 A	16,723.88	16,723.88	16,723.88	100%	100%
STRUCTURAL STEEL		60	11-Aug-26	19-Sep-26	11-Jul-26 A	03-Dec-26	1,566,668.48	1,566,668.48	1,176,914.38	100%	75.12%
DAM3-C-B1-SS-0100	Installation of columns	3	11-Aug-26	13-Aug-26	11-Jul-26 A	11-Jul-26 A	217,507.55	217,507.55	217,507.55	100%	100%
DAM3-C-B1-SS-0110	Installation of raft and purlins	5	15-Aug-26	19-Aug-26	11-Jul-26 A	13-Jul-26 A	326,261.32	326,261.32	326,261.32	100%	100%
DAM3-C-B1-SS-610	Intumescent paint to steel works	7	20-Aug-26	27-Aug-26	25-Jul-26 A	28-Jul-26 A	317,759.56	317,759.56	317,759.56	100%	100%
DAM3-C-B1-SS-0140	Installation of roof sheet	5	01-Sep-26	06-Sep-26	04-Aug-26 A	11-Aug-26 A	217,507.55	217,507.55	217,507.55	100%	100%
DAM3-C-B1-SS-0130	Installation of wall sandwich panel	5	14-Sep-26	19-Sep-26	18-Oct-26 A	02-Dec-26	326,261.32	326,261.32	97,878.40	100%	30%
DAM3-C-B1-SS-620	Steel members for office area	7	29-Aug-26	05-Sep-26	12-Nov-26	19-Nov-26	115,805.20	115,805.20	0.00	100%	0%
DAM3-C-B1-SS-1020	Epoxy paint to steel members at office area	7	06-Sep-26	13-Sep-26	21-Nov-26	28-Nov-26	23,161.04	23,161.04	0.00	100%	0%
DAM3-C-B1-SS-1030	Steel members for external platform	7	06-Sep-26	13-Sep-26	21-Nov-26	28-Nov-26	18,670.78	18,670.78	0.00	100%	0%
DAM3-C-B1-SS-1040	Epoxy paint for external platform	5	14-Sep-26	19-Sep-26	29-Nov-26	03-Dec-26	3,734.16	3,734.16	0.00	100%	0%
ARCHITECTURAL		94	20-Aug-26	03-Jan-27	10-Aug-26 A	15-Feb-27	900,244.66	327,518.07	104,046.80	36.38%	11.56%
MASONARY WORKS		28	20-Aug-26	07-Oct-26	15-Aug-26 A	07-Sep-26 A	78,954.21	78,954.21	78,954.21	100%	100%
DAM3-C-B1-A-0120	Block work at factory area	10	20-Aug-26	31-Aug-26	15-Aug-26 A	23-Aug-26 A	58,338.72	58,338.72	58,338.72	100%	100%
DAM3-C-B1-A-0150	Block work at office area	7	06-Sep-26	13-Sep-26	23-Aug-26 A	06-Sep-26 A	6,179.18	6,179.18	6,179.18	100%	100%
DAM3-C-B1-A-170	Block work at toilet area	7	30-Sep-26	07-Oct-26	02-Sep-26 A	07-Sep-26 A	14,436.31	14,436.31	14,436.31	100%	100%
WALL FINISHES		40	18-Oct-26	06-Dec-26	19-Oct-26 A	23-Jan-27	92,757.47	6,478.69	12,147.54	6.98%	13.1%
DAM3-C-B1-A-180	Internal Wall Plaster	10	18-Oct-26	03-Nov-26	19-Oct-26 A	16-Dec-26	48,590.16	6,478.69	12,147.54	13.33%	25%
DAM3-C-B1-A-230	Paint to Plaster (Primer, Putty & First Coat)	3	29-Nov-26	06-Dec-26	19-Jan-27	23-Jan-27	44,167.30	0.00	0.00	0%	0%
CIELING FINISHES		3	21-Nov-26	25-Nov-26	26-Dec-26	29-Dec-26	46,792.30	0.00	0.00	0%	0%
DAM3-C-B1-A-240	Installation of Ceiling Gypsum Board	3	21-Nov-26	25-Nov-26	26-Dec-26	29-Dec-26	46,792.30	0.00	0.00	0%	0%
FLOOR FINISHES		48	11-Nov-26	03-Jan-27	21-Dec-26	15-Feb-27	189,488.90	0.00	0.00	0%	0%
DAM3-C-B1-A-220	Tiles for Toilet	4	11-Nov-26	18-Nov-26	21-Dec-26	26-Dec-26	46,530.71	0.00	0.00	0%	0%
DAM3-C-B1-A-250	Tiles for Office Area	2	26-Nov-26	28-Nov-26	17-Jan-27	19-Jan-27	26,867.31	0.00	0.00	0%	0%
DAM3-C-B1-A-390	Granite strip	2	29-Nov-26	30-Nov-26	19-Jan-27	21-Jan-27	671.12	0.00	0.00	0%	0%
DAM3-C-B1-A-420	Epoxy paint	7	27-Dec-26	03-Jan-27	07-Feb-27	15-Feb-27	115,419.76	0.00	0.00	0%	0%
DOORS & WINDOWS		14	20-Sep-26	28-Oct-26	15-Oct-26 A	16-Dec-26	248,575.06	242,085.17	6,489.89	97.39%	2.61%
DAM3-C-B1-A-558	Skylight fixtures installation	1	27-Oct-26	28-Oct-26	15-Oct-26 A	17-Oct-26 A	6,489.89	0.00	6,489.89	0%	100%
DAM3-C-B1-A-552	Window (CW1)	5	20-Sep-26	28-Sep-26	05-Dec-26	09-Dec-26	94,173.21	94,173.21	0.00	100%	0%
DAM3-C-B1-A-553	Roll up Shutter Door	1	29-Sep-26	29-Sep-26	10-Dec-26	10-Dec-26	68,619.20	68,619.20	0.00	100%	0%
DAM3-C-B1-A-200	Supply and install (D5) 1000*2200mm single leaf steel door with door	1	30-Sep-26	30-Sep-26	12-Dec-26	12-Dec-26	16,016.16	16,016.16	0.00	100%	0%
DAM3-C-B1-A-554	Supply and install (D4) 800*2200 mm single leaf aluminum door with door	1	01-Oct-26	01-Oct-26	13-Dec-26	13-Dec-26	22,737.85	22,737.85	0.00	100%	0%
DAM3-C-B1-A-555	Supply and install (D7) 1000*2200 mm single leaf aluminum door with door	1	03-Oct-26	03-Oct-26	14-Dec-26	14-Dec-26	7,811.07	7,811.07	0.00	100%	0%
DAM3-C-B1-A-556	Supply and install (D3) 1000*2200 mm single leaf aluminum door with door	1	04-Oct-26	04-Oct-26	15-Dec-26	15-Dec-26	16,016.16	16,016.16	0.00	100%	0%
DAM3-C-B1-A-557	Supply and install fire rated 45 min (D2) 1200*2200 mm single leaf steel doo	1	05-Oct-26	05-Oct-26	16-Dec-26	16-Dec-26	16,711.52	16,711.52	0.00	100%	0%
WATER PROOFING WORKS		4	07-Nov-26	10-Nov-26	16-Dec-26	21-Dec-26	4,879.02	0.00	0.00	0%	0%
DAM3-C-B1-A-370	Waterproofing membrane for toilets	4	07-Nov-26	10-Nov-26	16-Dec-26	21-Dec-26	4,879.02	0.00	0.00	0%	0%
METAL WORKS		10	01-Dec-26	15-Dec-26	10-Aug-26 A	30-Jan-27	193,717.06	0.00	6,455.16	0%	3.33%
DAM3-C-B1-A-300	Galvanised Steel Gratings	2	14-Dec-26	15-Dec-26	10-Aug-26 A	10-Aug-26 A	6,455.16	0.00	6,455.16	0%	100%
DAM3-C-B1-A-290	Steel Ladder	2	01-Dec-26	02-Dec-26	21-Jan-27	24-Jan-27	9,839.16	0.00	0.00	0%	0%
DAM3-C-B1-A-291	Steel railing works	2	03-Dec-26	07-Dec-26	24-Jan-27	26-Jan-27	1,533.98	0.00	0.00	0%	0%
DAM3-C-B1-A-292	Aluminium composite panel	3	08-Dec-26	13-Dec-26	26-Jan-27	30-Jan-27	175,888.76	0.00	0.00	0%	0%
SPECIALTIES		7	16-Dec-26	26-Dec-26	30-Jan-27	07-Feb-27	45,080.66	0.00	0.00	0%	0%
DAM3-C-B1-A-320	Installation of fittings	3	16-Dec-26	21-Dec-26	30-Jan-27	02-Feb-27	22,981.27	0.00	0.00	0%	0%
DAM3-C-B1-A-570	Identification sign; ID01 & ID02	3	22-Dec-26	24-Dec-26	02-Feb-27	06-Feb-27	9,630.56	0.00	0.00	0%	0%
DAM3-C-B1-A-340	Furniture Installation	1	26-Dec-26	26-Dec-26	06-Feb-27	07-Feb-27	12,468.83	0.00	0.00	0%	0%
MECHANICAL		173	13-Jun-26	26-Dec-26	18-Jul-26 A	09-Feb-27	467,522.66	18,585.14	156,280.78	3.98%	33.43%
HVAC		12	07-Dec-26	22-Dec-26	23-Jan-27	06-Feb-27	233,183.33	0.00	0.00	0%	0%

2026 2027

Actual Level of Effort
Actual Work
Remaining Work
Critical Remaining Work
Milestone
summary

Date	Revision	Checked	Approved
20-Oct-26	Weekly Report		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete
FIRST STAGE		4	14-Dec-26	17-Dec-26	27-Jan-27	01-Feb-27	170,694.73	0.00	0.00	0%	0%
DAM3-C-B1-M-140	Installation of HVAC Ducts	2	14-Dec-26	15-Dec-26	27-Jan-27	30-Jan-27	149,489.33	0.00	0.00	0%	0%
DAM3-C-B1-M-170	Installation of Duct insulation	2	16-Dec-26	17-Dec-26	30-Jan-27	01-Feb-27	21,205.40	0.00	0.00	0%	0%
SECOND STAGE		12	07-Dec-26	22-Dec-26	23-Jan-27	06-Feb-27	62,488.60	0.00	0.00	0%	0%
DAM3-C-B1-M-130	Installation of Exhaust Fans	2	07-Dec-26	08-Dec-26	23-Jan-27	25-Jan-27	7,938.56	0.00	0.00	0%	0%
DAM3-C-B1-M-160	Installation of Wall Propeller Type Exhaust Fan	2	09-Dec-26	13-Dec-26	25-Jan-27	27-Jan-27	46,831.64	0.00	0.00	0%	0%
DAM3-C-B1-M-339	Installation of Diffuser	2	19-Dec-26	20-Dec-26	01-Feb-27	03-Feb-27	2,144.00	0.00	0.00	0%	0%
DAM3-C-B1-M-340	Supply, install, test and commission door grilles & exhaust louvers	2	21-Dec-26	22-Dec-26	03-Feb-27	06-Feb-27	5,574.40	0.00	0.00	0%	0%
FIRE FIGHTING SYSTEM		16	07-Dec-26	26-Dec-26	06-Sep-26 A	09-Feb-27	102,458.78	0.00	84,594.16	0%	82.56%
FIRST STAGE		10	07-Dec-26	20-Dec-26	06-Sep-26 A	09-Sep-26 A	84,594.16	0.00	84,594.16	0%	100%
DAM3-C-B1-M-300	Installation of Fire Fighting Pipes (Seamless Black Steel)	7	07-Dec-26	14-Dec-26	06-Sep-26 A	09-Sep-26 A	72,394.75	0.00	72,394.75	0%	100%
DAM3-C-B1-M-310	Installation of Fire Fighting Valve	5	15-Dec-26	20-Dec-26	08-Sep-26 A	09-Sep-26 A	12,199.40	0.00	12,199.40	0%	100%
SECOND STAGE		15	21-Dec-26	26-Dec-26	23-Jan-27	09-Feb-27	17,864.62	0.00	0.00	0%	0%
DAM3-C-B1-M-320	Installation of Fire Hose Cabinet	3	21-Dec-26	23-Dec-26	23-Jan-27	26-Jan-27	15,158.56	0.00	0.00	0%	0%
DAM3-C-B1-M-370	Supply, install, test and commission Fire Department Connection(FDC)	3	23-Dec-26	26-Dec-26	06-Feb-27	09-Feb-27	2,706.06	0.00	0.00	0%	0%
SEWER AND DRAINAGE SYSTEM		151	13-Jun-26	13-Dec-26	18-Jul-26 A	13-Jan-27	90,009.74	18,585.14	30,093.94	20.65%	33.43%
FIRST STAGE		137	13-Jun-26	26-Nov-26	18-Jul-26 A	28-Dec-26	41,149.90	18,585.14	30,093.94	45.16%	73.13%
DAM3-C-B1-M-200	Installation of Sanitary Waste / Drainage Pipes	4	13-Jun-26	16-Jun-26	18-Jul-26 A	25-Jul-26 A	18,585.14	18,585.14	18,585.14	100%	100%
DAM3-C-B1-M-380	Installation of Trench drain	5	22-Nov-26	26-Nov-26	19-Jul-26 A	25-Jul-26 A	11,508.80	0.00	11,508.80	0%	100%
DAM3-C-B1-M-220	Installation of Floor Drain	2	19-Nov-26	21-Nov-26	26-Dec-26	28-Dec-26	11,055.96	0.00	0.00	0%	0%
SECOND STAGE		14	28-Nov-26	13-Dec-26	28-Dec-26	13-Jan-27	48,859.84	0.00	0.00	0%	0%
DAM3-C-B1-M-180	Installation of Electric Water Heater	2	28-Nov-26	29-Nov-26	28-Dec-26	30-Dec-26	1,819.51	0.00	0.00	0%	0%
DAM3-C-B1-M-190	Installation of Sanitary Fixture and Accessories	4	30-Nov-26	03-Dec-26	30-Dec-26	04-Jan-27	19,921.72	0.00	0.00	0%	0%
DAM3-C-B1-M-210	Installation of Lavotary /Wash Basin	2	05-Dec-26	06-Dec-26	04-Jan-27	06-Jan-27	21,416.68	0.00	0.00	0%	0%
DAM3-C-B1-M-270	Installation of Bib Tap	2	07-Dec-26	08-Dec-26	06-Jan-27	09-Jan-27	1,900.66	0.00	0.00	0%	0%
DAM3-C-B1-M-428	Installation of Water Tap	2	09-Dec-26	10-Dec-26	09-Jan-27	11-Jan-27	2,874.14	0.00	0.00	0%	0%
DAM3-C-B1-M-429	Installation of Roof Vent Cap	2	12-Dec-26	13-Dec-26	11-Jan-27	13-Jan-27	927.12	0.00	0.00	0%	0%
WATER SUPPLY SYSTEM		8	07-Dec-26	19-Dec-26	13-Oct-26 A	28-Jan-27	41,870.81	0.00	41,592.68	0%	99.34%
FIRST STAGE		6	07-Dec-26	13-Dec-26	13-Oct-26 A	17-Oct-26 A	41,592.68	0.00	41,592.68	0%	100%
DAM3-C-B1-M-280	Installation of Water Supply Valve	2	12-Dec-26	13-Dec-26	13-Oct-26 A	17-Oct-26 A	18,274.27	0.00	18,274.27	0%	100%
DAM3-C-B1-M-290	Installation of Water Supply Pipes	4	07-Dec-26	10-Dec-26	13-Oct-26 A	17-Oct-26 A	23,318.41	0.00	23,318.41	0%	100%
SECOND STAGE		5	14-Dec-26	19-Dec-26	23-Jan-27	28-Jan-27	278.13	0.00	0.00	0%	0%
DAM3-C-B1-M-330	Capped connection	5	14-Dec-26	19-Dec-26	23-Jan-27	28-Jan-27	278.13	0.00	0.00	0%	0%
ELECTRICAL		71	08-Oct-26	29-Dec-26	08-Jun-26 A	30-Jan-27	752,044.76	52,510.32	71,373.28	6.98%	9.49%
FIRST STAGE		48	08-Oct-26	22-Nov-26	08-Jun-26 A	03-Jan-27	86,114.12	4,688.76	27,642.87	5.44%	32.1%
DAM3-C-B1-E-113	Installation of Earthing and Grounding	5	16-Nov-26	22-Nov-26	08-Jun-26 A	03-Jan-27	19,646.47	0.00	17,681.82	0%	90%
DAM3-C-B1-E-183	Installation of Sleeves & Power outlet	8	08-Oct-26	17-Oct-26	08-Jun-26 A	07-Dec-26	2,920.45	2,920.45	1,460.23	100%	50%
DAM3-C-B1-E-143	Installation of Conduits and wiring outlets - Fire Alarm System	4	08-Oct-26	12-Oct-26	09-Jun-26 A	05-Dec-26	1,768.31	1,768.31	884.15	100%	50%
DAM3-C-B1-E-163	Installation of Conduites for Lighting Fixture	4	22-Oct-26	26-Oct-26	01-Oct-26 A	15-Dec-26	8,462.97	0.00	7,616.67	0%	90%
DAM3-C-B1-E-233	Installation of Wires	4	28-Oct-26	02-Nov-26	17-Dec-26	21-Dec-26	16,925.94	0.00	0.00	0%	0%
DAM3-C-B1-E-223	Installation of LV Cables	4	11-Nov-26	16-Nov-26	29-Dec-26	02-Jan-27	36,389.98	0.00	0.00	0%	0%
SECOND STAGE		47	13-Oct-26	29-Dec-26	10-Oct-26 A	30-Jan-27	665,930.64	47,821.56	43,730.41	7.18%	6.57%
DAM3-C-B1-E-243	Installation of LP-1 Panel	2	04-Nov-26	07-Nov-26	10-Oct-26 A	14-Oct-26 A	18,403.54	0.00	18,403.54	0%	100%
DAM3-C-B1-E-420	Installation of Solar power plant	7	22-Dec-26	29-Dec-26	14-Oct-26 A	20-Jan-27	253,268.71	0.00	25,326.87	0%	10%
DAM3-C-B1-E-123	Installation of Fire Alarm Control Panel	4	13-Oct-26	17-Oct-26	06-Dec-26	09-Dec-26	19,451.37	19,451.37	0.00	100%	0%
DAM3-C-B1-E-133	Installation of Fire Detectors & Accessories	4	18-Oct-26	21-Oct-26	10-Dec-26	14-Dec-26	56,740.37	28,370.18	0.00	50%	0%
DAM3-C-B1-E-153	Installation of Lighting fixtures	4	02-Nov-26	07-Nov-26	22-Dec-26	26-Dec-26	76,166.74	0.00	0.00	0%	0%
DAM3-C-B1-E-193	Installation of Main Distribution Board	2	02-Nov-26	04-Nov-26	22-Dec-26	23-Dec-26	32,472.73	0.00	0.00	0%	0%
DAM3-C-B1-E-410	Installation of CCTV System	7	02-Nov-26	10-Nov-26	22-Dec-26	29-Dec-26	76,349.24	0.00	0.00	0%	0%



Actual Level of Effort | Remaining Work | Milestone
Actual Work | Critical Remaining Work | summary

Date	Revision	Checked	Approved
20-Oct-26	Weekly Report		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete
DAM3-C-B1-E-253	Installation of PP-AC panel	2	07-Nov-26	09-Nov-26	24-Dec-26	26-Dec-26	21,648.48	0.00	0.00	0%	0%
DAM3-C-B1-E-213	Installation of Telephone Cabinet	2	09-Nov-26	11-Nov-26	27-Dec-26	28-Dec-26	26,991.08	0.00	0.00	0%	0%
DAM3-C-B1-E-273	Installation of Access Control System	5	10-Nov-26	16-Nov-26	30-Dec-26	04-Jan-27	27,616.86	0.00	0.00	0%	0%
DAM3-C-B1-E-283	Monitor Modules for Fire Alarm	2	16-Nov-26	18-Nov-26	05-Jan-27	06-Jan-27	3,882.38	0.00	0.00	0%	0%
DAM3-C-B1-E-293	Line Isolator Modules for Fire Alarm	2	18-Nov-26	21-Nov-26	07-Jan-27	09-Jan-27	185.40	0.00	0.00	0%	0%
DAM3-C-B1-E-303	Firewarning flash light with sounder; wall mounted, Weather proof	2	21-Nov-26	23-Nov-26	10-Jan-27	11-Jan-27	3,082.69	0.00	0.00	0%	0%
DAM3-C-B1-E-173	Installation of Wiring Devices	4	07-Dec-26	10-Dec-26	23-Jan-27	27-Jan-27	19,435.09	0.00	0.00	0%	0%
DAM3-C-B1-E-203	Installation of Disconnect Switches	2	12-Dec-26	13-Dec-26	27-Jan-27	30-Jan-27	30,235.95	0.00	0.00	0%	0%
BLOCK B7		273	10-Feb-26	06-Jan-27	16-Feb-26 A	26-Dec-26	5,075,523.09	3,446,966.96	4,160,544.65	67.91%	81.97%
STRUCTURAL		212	10-Feb-26	26-Sep-26	16-Feb-26 A	19-Nov-26	1,389,042.53	1,389,042.53	1,388,135.41	100%	99.93%
FOOTING		32	10-Feb-26	25-Mar-26	16-Feb-26 A	11-Apr-26 A	597,655.16	597,655.16	597,655.16	100%	100%
DAM3-C-B7-S-150	Excavation for footings	8	10-Feb-26	19-Feb-26	16-Feb-26 A	19-Feb-26 A	89,859.61	89,859.61	89,859.61	100%	100%
DAM3-C-B7-S-6263	Soil replacement - rock fill	6	19-Feb-26	28-Feb-26	21-Feb-26 A	26-Feb-26 A	179,061.91	179,061.91	179,061.91	100%	100%
DAM3-C-B7-S-6273	Engineering fill	6	01-Mar-26	07-Mar-26	05-Mar-26 A	11-Mar-26 A	46,046.19	46,046.19	46,046.19	100%	100%
DAM3-C-B7-S-103	Lean Concrete Below Footings	2	10-Mar-26	11-Mar-26	25-Mar-26 A	25-Mar-26 A	8,229.34	8,229.34	8,229.34	100%	100%
DAM3-C-B7-S-102	Vapour Barrier for Footings	1	09-Mar-26	09-Mar-26	25-Mar-26 A	25-Mar-26 A	7,940.10	7,940.10	7,940.10	100%	100%
DAM3-C-B7-S-101	Anti Termite Below Footings	1	08-Mar-26	08-Mar-26	25-Mar-26 A	25-Mar-26 A	11,905.55	11,905.55	11,905.55	100%	100%
DAM3-C-B7-S-104	Rebar for Footings	4	12-Mar-26	16-Mar-26	05-Apr-26 A	09-Apr-26 A	101,844.98	101,844.98	101,844.98	100%	100%
DAM3-C-B7-S-105	Formwork for Footings	4	21-Mar-26	24-Mar-26	06-Apr-26 A	09-Apr-26 A	25,461.25	25,461.25	25,461.25	100%	100%
DAM3-C-B7-S-106	Pouring Concrete for Footings	1	25-Mar-26	25-Mar-26	11-Apr-26 A	11-Apr-26 A	127,306.23	127,306.23	127,306.23	100%	100%
COLUMN NECK		19	26-Mar-26	13-Apr-26	09-Apr-26 A	10-May-26 A	120,554.54	120,554.54	120,554.54	100%	100%
DAM3-C-B7-S-257	Rebar for column neck	4	26-Mar-26	30-Mar-26	09-Apr-26 A	11-Apr-26 A	14,919.19	14,919.19	14,919.19	100%	100%
DAM3-C-B7-S-267	Formwork for column neck	2	31-Mar-26	01-Apr-26	15-Apr-26 A	15-Apr-26 A	9,946.13	9,946.13	9,946.13	100%	100%
DAM3-C-B7-S-297	Pouring Concrete for column neck	1	02-Apr-26	02-Apr-26	16-Apr-26 A	16-Apr-26 A	24,865.31	24,865.31	24,865.31	100%	100%
DAM3-C-B7-S-307	Damp proof /Bitumin paint on Footings & column neck	2	04-Apr-26	05-Apr-26	20-Apr-26 A	23-Apr-26 A	24,777.73	24,777.73	24,777.73	100%	100%
DAM3-C-B7-S-367	Backfilling / Compaction up to Bottom of Grade Beams	7	06-Apr-26	13-Apr-26	02-May-26 A	10-May-26 A	46,046.19	46,046.19	46,046.19	100%	100%
GRADE BEAM		14	14-Apr-26	04-May-26	13-May-26 A	31-May-26 A	171,632.86	171,632.86	171,632.86	100%	100%
DAM3-C-B7-S-338	Lean Concrete Below Grade Beams	2	18-Apr-26	19-Apr-26	13-May-26 A	13-May-26 A	4,431.19	4,431.19	4,431.19	100%	100%
DAM3-C-B7-S-337	Vapour barrier for Grade Beams	2	15-Apr-26	16-Apr-26	13-May-26 A	13-May-26 A	5,293.40	5,293.40	5,293.40	100%	100%
DAM3-C-B7-S-527	Anti Termite Below Grade Beams	1	14-Apr-26	14-Apr-26	13-May-26 A	13-May-26 A	11,905.55	11,905.55	11,905.55	100%	100%
DAM3-C-B7-S-339	Rebar for Grade Beams	5	20-Apr-26	25-Apr-26	16-May-26 A	18-May-26 A	27,194.46	27,194.46	27,194.46	100%	100%
DAM3-C-B7-S-341	Anchor bolts installation	2	26-Apr-26	27-Apr-26	16-May-26 A	18-May-26 A	57,238.83	57,238.83	57,238.83	100%	100%
DAM3-C-B7-S-340	Formwork for Grade Beams	2	26-Apr-26	27-Apr-26	18-May-26 A	19-May-26 A	6,798.61	6,798.61	6,798.61	100%	100%
DAM3-C-B7-S-342	Pouring Concrete for Grade Beams	1	28-Apr-26	28-Apr-26	20-May-26 A	20-May-26 A	33,993.09	33,993.09	33,993.09	100%	100%
DAM3-C-B7-S-347	Damp proof /Bitumin paint on Grade Beams	5	29-Apr-26	04-May-26	23-May-26 A	31-May-26 A	24,777.73	24,777.73	24,777.73	100%	100%
SLAB ON GRADE		143	05-May-26	26-Sep-26	01-Jun-26 A	19-Nov-26	397,232.98	397,232.98	396,325.87	100%	99.77%
DAM3-C-B7-S-377	Backfilling / Compaction for Slab on Grade	7	05-May-26	12-May-26	01-Jun-26 A	08-Jun-26 A	23,023.09	23,023.09	23,023.09	100%	100%
DAM3-C-B7-S-382	Pouring Concrete for Ground Slab	4	17-May-26	20-May-26	08-Jul-26 A	12-Jul-26 A	344,195.21	344,195.21	344,195.21	100%	100%
DAM3-C-B7-S-378	Anti Termite Treatment below Ground Slab	1	13-May-26	13-May-26	08-Jul-26 A	12-Jul-26 A	15,874.08	15,874.08	15,874.08	100%	100%
DAM3-C-B7-S-379	Vapour barrier for below Ground Slab	2	14-May-26	16-May-26	08-Jul-26 A	12-Jul-26 A	13,233.49	13,233.49	13,233.49	100%	100%
DAM3-C-B7-S-517	Concrete pad	7	17-Sep-26	26-Sep-26	12-Nov-26	19-Nov-26	907.11	907.11	0.00	100%	0%
COLUMNS & BEAMS		58	13-May-26	13-Jun-26	11-May-26 A	29-Aug-26 A	101,966.98	101,966.98	101,966.98	100%	100%
DAM3-C-B7-S-6101	Rebar for Tie Beams	4	25-May-26	01-Jun-26	11-May-26 A	12-May-26 A	7,263.64	7,263.64	7,263.64	100%	100%
DAM3-C-B7-S-6102	Formwork for Tie Beams	2	02-Jun-26	03-Jun-26	13-May-26 A	13-May-26 A	1,815.91	1,815.91	1,815.91	100%	100%
DAM3-C-B7-S-6103	Pouring Concrete for Tie Beams	1	04-Jun-26	04-Jun-26	14-May-26 A	14-May-26 A	9,079.54	9,079.54	9,079.54	100%	100%
DAM3-C-B7-S-5102	Formwork for column	4	19-May-26	23-May-26	01-Jun-26 A	07-Jul-26 A	5,036.01	5,036.01	5,036.01	100%	100%
DAM3-C-B7-S-5101	Rebar for column	5	13-May-26	18-May-26	25-Jun-26 A	02-Jul-26 A	20,144.05	20,144.05	20,144.05	100%	100%
DAM3-C-B7-S-5103	Pouring Concrete for column	1	24-May-26	24-May-26	05-Jul-26 A	22-Jul-26 A	25,180.06	25,180.06	25,180.06	100%	100%
DAM3-C-B7-S-6113	Rebar for Beams	4	06-Jun-26	09-Jun-26	16-Aug-26 A	19-Aug-26 A	13,379.11	13,379.11	13,379.11	100%	100%

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete
DAM3-C-B7-S-6123	Formwork for Beams	2	10-Jun-26	11-Jun-26	20-Aug-26 A	26-Aug-26 A	3,344.77	3,344.77	3,344.77	100%	100%
DAM3-C-B7-S-6133	Pouring Concrete for Beams	1	13-Jun-26	13-Jun-26	26-Aug-26 A	29-Aug-26 A	16,723.88	16,723.88	16,723.88	100%	100%
STRUCTURAL STEEL		41	15-Aug-26	22-Sep-26	13-Jun-26 A	19-Nov-26	1,566,668.48	1,566,668.48	1,539,773.29	100%	98.28%
DAM3-C-B7-SS-0100	Installation of columns	3	15-Aug-26	17-Aug-26	13-Jun-26 A	13-Jun-26 A	217,507.55	217,507.55	217,507.55	100%	100%
DAM3-C-B7-SS-0110	Installation of raft and purlins	5	18-Aug-26	23-Aug-26	14-Jun-26 A	15-Jun-26 A	326,261.32	326,261.32	326,261.32	100%	100%
DAM3-C-B7-SS-610	Intumescent paint to steel works	7	24-Aug-26	31-Aug-26	14-Jun-26 A	21-Jun-26 A	317,759.56	317,759.56	317,759.56	100%	100%
DAM3-C-B7-SS-0140	Installation of roof sheet	5	05-Sep-26	09-Sep-26	07-Jul-26 A	25-Jul-26 A	217,507.55	217,507.55	217,507.55	100%	100%
DAM3-C-B7-SS-1030	Steel members for external platform	7	09-Sep-26	16-Sep-26	24-Aug-26 A	19-Sep-26 A	18,670.78	18,670.78	18,670.78	100%	100%
DAM3-C-B7-SS-0130	Installation of wall sandwich panel	5	17-Sep-26	22-Sep-26	01-Sep-26 A	24-Sep-26 A	326,261.32	326,261.32	326,261.32	100%	100%
DAM3-C-B7-SS-620	Steel members for office area	7	01-Sep-26	08-Sep-26	21-Sep-26 A	24-Sep-26 A	115,805.20	115,805.20	115,805.20	100%	100%
DAM3-C-B7-SS-1020	Epoxy paint to steel members at office area	7	09-Sep-26	16-Sep-26	12-Nov-26	19-Nov-26	23,161.04	23,161.04	0.00	100%	0%
DAM3-C-B7-SS-1040	Epoxy paint for external platform	5	17-Sep-26	22-Sep-26	12-Nov-26	17-Nov-26	3,734.16	3,734.16	0.00	100%	0%
ARCHITECTURAL		75	24-Aug-26	19-Dec-26	01-Jul-26 A	26-Dec-26	900,244.66	366,401.40	581,675.79	40.7%	64.61%
MASONARY WORKS		23	24-Aug-26	26-Sep-26	22-Jul-26 A	17-Aug-26 A	78,954.21	78,954.21	78,954.21	100%	100%
DAM3-C-B7-A-0120	Block work at factory area	10	24-Aug-26	03-Sep-26	22-Jul-26 A	26-Jul-26 A	58,338.72	58,338.72	58,338.72	100%	100%
DAM3-C-B7-A-0150	Block work at office area	7	09-Sep-26	16-Sep-26	25-Jul-26 A	17-Aug-26 A	6,179.18	6,179.18	6,179.18	100%	100%
DAM3-C-B7-A-170	Block work at toilet area	7	17-Sep-26	26-Sep-26	26-Jul-26 A	17-Aug-26 A	14,436.31	14,436.31	14,436.31	100%	100%
WALL FINISHES		15	06-Oct-26	21-Nov-26	03-Sep-26 A	22-Nov-26	92,757.47	38,872.13	86,132.37	41.91%	92.86%
DAM3-C-B7-A-180	Internal Wall Plaster	15	06-Oct-26	22-Oct-26	03-Sep-26 A	24-Sep-26 A	48,590.16	38,872.13	48,590.16	80%	100%
DAM3-C-B7-A-230	Paint to Plaster (Primer, Putty & First Coat)	4	14-Nov-26	21-Nov-26	28-Sep-26 A	22-Nov-26	44,167.30	0.00	37,542.21	0%	85%
CIELING FINISHES		5	05-Nov-26	10-Nov-26	04-Oct-26 A	15-Oct-26 A	46,792.30	0.00	46,792.30	0%	100%
DAM3-C-B7-A-240	Installation of Ceiling Gypsum Board	5	05-Nov-26	10-Nov-26	04-Oct-26 A	15-Oct-26 A	46,792.30	0.00	46,792.30	0%	100%
FLOOR FINISHES		29	28-Oct-26	19-Dec-26	19-Sep-26 A	26-Dec-26	189,488.90	0.00	66,681.19	0%	35.19%
DAM3-C-B7-A-220	Tiles for Toilet	7	28-Oct-26	04-Nov-26	19-Sep-26 A	28-Sep-26 A	46,530.71	0.00	46,530.71	0%	100%
DAM3-C-B7-A-250	Tiles for Office Area	2	11-Nov-26	12-Nov-26	19-Oct-26 A	21-Nov-26	26,867.31	0.00	20,150.48	0%	75%
DAM3-C-B7-A-390	Granite strip	2	14-Nov-26	15-Nov-26	26-Nov-26	29-Nov-26	671.12	0.00	0.00	0%	0%
DAM3-C-B7-A-420	Epoxy paint	7	12-Dec-26	19-Dec-26	17-Dec-26	26-Dec-26	115,419.76	0.00	0.00	0%	0%
DOORS & WINDOWS		8	24-Sep-26	10-Oct-26	21-Sep-26 A	26-Nov-26	248,575.06	248,575.06	159,864.98	100%	64.31%
DAM3-C-B7-A-558	Skylight fixtures installation	1	10-Oct-26	10-Oct-26	21-Sep-26 A	26-Sep-26 A	6,489.89	6,489.89	6,489.89	100%	100%
DAM3-C-B7-A-552	Window (CW1)	7	24-Sep-26	01-Oct-26	05-Oct-26 A	21-Nov-26	94,173.21	94,173.21	84,755.89	100%	90%
DAM3-C-B7-A-553	Roll up Shutter Door	1	03-Oct-26	03-Oct-26	18-Oct-26 A	20-Oct-26 A	68,619.20	68,619.20	68,619.20	100%	100%
DAM3-C-B7-A-200	Supply and install (D5) 1000*2200mm single leaf steel door with door	1	04-Oct-26	04-Oct-26	21-Nov-26	22-Nov-26	16,016.16	16,016.16	0.00	100%	0%
DAM3-C-B7-A-554	Supply and install (D4) 800*2200 mm single leaf aluminum door with door	1	05-Oct-26	05-Oct-26	22-Nov-26	23-Nov-26	22,737.85	22,737.85	0.00	100%	0%
DAM3-C-B7-A-555	Supply and install (D7) 1000*2200 mm single leaf aluminum door with door	1	06-Oct-26	06-Oct-26	23-Nov-26	24-Nov-26	7,811.07	7,811.07	0.00	100%	0%
DAM3-C-B7-A-556	Supply and install (D3) 1000*2200 mm single leaf aluminum door with door	1	07-Oct-26	07-Oct-26	24-Nov-26	25-Nov-26	16,016.16	16,016.16	0.00	100%	0%
DAM3-C-B7-A-557	Supply and install fire rated 45 min (D2) 1200*2200 mm single leaf steel doo	1	08-Oct-26	08-Oct-26	25-Nov-26	26-Nov-26	16,711.52	16,711.52	0.00	100%	0%
WATER PROOFING WORKS		4	24-Oct-26	27-Oct-26	01-Oct-26 A	04-Oct-26 A	4,879.02	0.00	4,879.02	0%	100%
DAM3-C-B7-A-370	Waterproofing membrane for toilets	4	24-Oct-26	27-Oct-26	01-Oct-26 A	04-Oct-26 A	4,879.02	0.00	4,879.02	0%	100%
METAL WORKS		25	16-Nov-26	30-Nov-26	01-Jul-26 A	07-Dec-26	193,717.06	0.00	138,371.73	0%	71.43%
DAM3-C-B7-A-300	Galvanised Steel Gratings	2	29-Nov-26	30-Nov-26	01-Jul-26 A	01-Jul-26 A	6,455.16	0.00	6,455.16	0%	100%
DAM3-C-B7-A-292	Aluminium composite panel	5	23-Nov-26	28-Nov-26	30-Sep-26 A	07-Dec-26	175,888.76	0.00	131,916.57	0%	75%
DAM3-C-B7-A-290	Steel Ladder	2	16-Nov-26	17-Nov-26	29-Nov-26	01-Dec-26	9,839.16	0.00	0.00	0%	0%
DAM3-C-B7-A-291	Steel railing works	4	18-Nov-26	22-Nov-26	01-Dec-26	06-Dec-26	1,533.98	0.00	0.00	0%	0%
SPECIALTIES		9	01-Dec-26	10-Dec-26	07-Dec-26	17-Dec-26	45,080.66	0.00	0.00	0%	0%
DAM3-C-B7-A-320	Installation of fittings	5	01-Dec-26	06-Dec-26	07-Dec-26	13-Dec-26	22,981.27	0.00	0.00	0%	0%
DAM3-C-B7-A-570	Identification sign; ID01 & ID02	3	07-Dec-26	09-Dec-26	13-Dec-26	16-Dec-26	9,630.56	0.00	0.00	0%	0%
DAM3-C-B7-A-340	Furniture Installation	1	10-Dec-26	10-Dec-26	16-Dec-26	17-Dec-26	12,468.83	0.00	0.00	0%	0%
MECHANICAL		178	05-May-26	10-Dec-26	10-Jun-26 A	06-Dec-26	467,522.66	18,585.14	328,795.02	3.98%	70.33%
HVAC		22	22-Nov-26	07-Dec-26	05-Oct-26 A	02-Dec-26	233,183.33	0.00	170,694.73	0%	73.2%

2026 2027

Actual Level of Effort · Actual Work · Remaining Work · Critical Remaining Work · Milestone · summary

Date	Revision	Checked	Approved
20-Oct-26	Weekly Report		


Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete
FIRST STAGE		6	29-Nov-26	02-Dec-26	05-Oct-26 A	11-Oct-26 A	170,694.73	0.00	170,694.73	0%	100%
DAM3-C-B7-M-140	Installation of HVAC Ducts	2	29-Nov-26	30-Nov-26	05-Oct-26 A	11-Oct-26 A	149,489.33	0.00	149,489.33	0%	100%
DAM3-C-B7-M-170	Installation of Duct insulation	2	01-Dec-26	02-Dec-26	06-Oct-26 A	11-Oct-26 A	21,205.40	0.00	21,205.40	0%	100%
SECOND STAGE		9	22-Nov-26	07-Dec-26	22-Nov-26	02-Dec-26	62,488.60	0.00	0.00	0%	0%
DAM3-C-B7-M-130	Installation of Exhaust Fans	2	22-Nov-26	23-Nov-26	22-Nov-26	24-Nov-26	7,938.56	0.00	0.00	0%	0%
DAM3-C-B7-M-160	Installation of Wall Propeller Type Exhaust Fan	3	24-Nov-26	28-Nov-26	24-Nov-26	28-Nov-26	46,831.64	0.00	0.00	0%	0%
DAM3-C-B7-M-339	Installation of Diffuser	2	03-Dec-26	05-Dec-26	28-Nov-26	30-Nov-26	2,144.00	0.00	0.00	0%	0%
DAM3-C-B7-M-340	Supply, install, test and commission door grilles & exhaust louvers	2	06-Dec-26	07-Dec-26	30-Nov-26	02-Dec-26	5,574.40	0.00	0.00	0%	0%
FIRE FIGHTING SYSTEM		40	22-Nov-26	10-Dec-26	29-Jul-26 A	06-Dec-26	102,458.78	0.00	84,594.16	0%	82.56%
FIRST STAGE		17	22-Nov-26	05-Dec-26	29-Jul-26 A	12-Aug-26 A	84,594.16	0.00	84,594.16	0%	100%
DAM3-C-B7-M-300	Installation of Fire Fighting Pipes (Seamless Black Steel)	7	22-Nov-26	29-Nov-26	29-Jul-26 A	10-Aug-26 A	72,394.75	0.00	72,394.75	0%	100%
DAM3-C-B7-M-310	Installation of Fire Fighting Valve	5	30-Nov-26	05-Dec-26	09-Aug-26 A	12-Aug-26 A	12,199.40	0.00	12,199.40	0%	100%
SECOND STAGE		12	06-Dec-26	10-Dec-26	22-Nov-26	06-Dec-26	17,864.62	0.00	0.00	0%	0%
DAM3-C-B7-M-320	Installation of Fire Hose Cabinet	3	06-Dec-26	08-Dec-26	22-Nov-26	25-Nov-26	15,158.56	0.00	0.00	0%	0%
DAM3-C-B7-M-370	Supply, install, test and commission Fire Department Connection(FDC)	3	08-Dec-26	10-Dec-26	02-Dec-26	06-Dec-26	2,706.06	0.00	0.00	0%	0%
SEWER AND DRAINAGE SYSTEM		153	05-May-26	29-Nov-26	10-Jun-26 A	06-Dec-26	90,009.74	18,585.14	31,913.45	20.65%	35.46%
FIRST STAGE		153	05-May-26	12-Nov-26	10-Jun-26 A	22-Nov-26	41,149.90	18,585.14	30,093.94	45.16%	73.13%
DAM3-C-B7-M-200	Installation of Sanitary Waste / Drainage Pipes	4	05-May-26	09-May-26	10-Jun-26 A	14-Jun-26 A	18,585.14	18,585.14	18,585.14	100%	100%
DAM3-C-B7-M-380	Installation of Trench drain	5	08-Nov-26	12-Nov-26	16-Jun-26 A	18-Jun-26 A	11,508.80	0.00	11,508.80	0%	100%
DAM3-C-B7-M-220	Installation of Floor Drain	2	05-Nov-26	07-Nov-26	21-Nov-26	22-Nov-26	11,055.96	0.00	0.00	0%	0%
SECOND STAGE		12	14-Nov-26	29-Nov-26	17-Oct-26 A	06-Dec-26	48,859.84	0.00	1,819.51	0%	3.72%
DAM3-C-B7-M-180	Installation of Electric Water Heater	2	14-Nov-26	15-Nov-26	17-Oct-26 A	18-Oct-26 A	1,819.51	0.00	1,819.51	0%	100%
DAM3-C-B7-M-190	Installation of Sanitary Fixture and Accessories	4	16-Nov-26	19-Nov-26	23-Nov-26	26-Nov-26	19,921.72	0.00	0.00	0%	0%
DAM3-C-B7-M-210	Installation of Lavotary /Wash Basin	2	21-Nov-26	22-Nov-26	28-Nov-26	29-Nov-26	21,416.68	0.00	0.00	0%	0%
DAM3-C-B7-M-270	Installation of Bib Tap	2	23-Nov-26	24-Nov-26	30-Nov-26	01-Dec-26	1,900.66	0.00	0.00	0%	0%
DAM3-C-B7-M-428	Installation of Water Tap	2	25-Nov-26	26-Nov-26	02-Dec-26	03-Dec-26	2,874.14	0.00	0.00	0%	0%
DAM3-C-B7-M-429	Installation of Roof Vent Cap	2	28-Nov-26	29-Nov-26	05-Dec-26	06-Dec-26	927.12	0.00	0.00	0%	0%
WATER SUPPLY SYSTEM		44	22-Nov-26	03-Dec-26	30-Aug-26 A	28-Nov-26	41,870.81	0.00	41,592.68	0%	99.34%
FIRST STAGE		9	22-Nov-26	28-Nov-26	30-Aug-26 A	03-Sep-26 A	41,592.68	0.00	41,592.68	0%	100%
DAM3-C-B7-M-290	Installation of Water Supply Pipes	4	22-Nov-26	25-Nov-26	30-Aug-26 A	03-Sep-26 A	23,318.41	0.00	23,318.41	0%	100%
DAM3-C-B7-M-280	Installation of Water Supply Valve	2	26-Nov-26	28-Nov-26	31-Aug-26 A	03-Sep-26 A	18,274.27	0.00	18,274.27	0%	100%
SECOND STAGE		5	29-Nov-26	03-Dec-26	22-Nov-26	28-Nov-26	278.13	0.00	0.00	0%	0%
DAM3-C-B7-M-330	Capped connection	5	29-Nov-26	03-Dec-26	22-Nov-26	28-Nov-26	278.13	0.00	0.00	0%	0%
ELECTRICAL		67	27-Sep-26	06-Jan-27	16-May-26 A	22-Dec-26	752,044.76	106,269.41	322,165.14	14.13%	42.84%
FIRST STAGE		63	27-Sep-26	08-Nov-26	16-May-26 A	14-Dec-26	86,114.12	30,077.67	27,642.87	34.93%	32.1%
DAM3-C-B7-E-113	Installation of Earthing and Grounding	5	03-Nov-26	08-Nov-26	16-May-26 A	14-Dec-26	19,646.47	0.00	17,681.82	0%	90%
DAM3-C-B7-E-143	Installation of Conduits and wiring outlets - Fire Alarm System	4	27-Sep-26	30-Sep-26	16-May-26 A	14-Nov-26	1,768.31	1,768.31	884.15	100%	50%
DAM3-C-B7-E-183	Installation of Sleeves & Power outlet	8	27-Sep-26	05-Oct-26	18-May-26 A	16-Nov-26	2,920.45	2,920.45	1,460.23	100%	50%
DAM3-C-B7-E-163	Installation of Conduites for Lighting Fixture	4	11-Oct-26	14-Oct-26	06-Sep-26 A	24-Nov-26	8,462.97	8,462.97	7,616.67	100%	90%
DAM3-C-B7-E-233	Installation of Wires	4	15-Oct-26	19-Oct-26	26-Nov-26	01-Dec-26	16,925.94	16,925.94	0.00	100%	0%
DAM3-C-B7-E-223	Installation of LV Cables	4	29-Oct-26	02-Nov-26	08-Dec-26	13-Dec-26	36,389.98	0.00	0.00	0%	0%
SECOND STAGE		67	01-Oct-26	06-Jan-27	21-Sep-26 A	22-Dec-26	665,930.64	76,191.74	294,522.27	11.44%	44.23%
DAM3-C-B7-E-153	Installation of Lighting fixtures	4	20-Oct-26	24-Oct-26	21-Sep-26 A	05-Dec-26	76,166.74	0.00	22,850.02	0%	30%
DAM3-C-B7-E-420	Installation of Solar power plant	7	30-Dec-26	06-Jan-27	04-Oct-26 A	06-Oct-26 A	253,268.71	0.00	253,268.71	0%	100%
DAM3-C-B7-E-243	Installation of LP-1 Panel	2	22-Oct-26	24-Oct-26	10-Oct-26 A	14-Oct-26 A	18,403.54	0.00	18,403.54	0%	100%
DAM3-C-B7-E-123	Installation of Fire Alarm Control Panel	4	01-Oct-26	05-Oct-26	15-Nov-26	18-Nov-26	19,451.37	19,451.37	0.00	100%	0%
DAM3-C-B7-E-133	Installation of Fire Detectors & Accessories	4	06-Oct-26	10-Oct-26	19-Nov-26	23-Nov-26	56,740.37	56,740.37	0.00	100%	0%
DAM3-C-B7-E-173	Installation of Wiring Devices	4	22-Nov-26	25-Nov-26	22-Nov-26	26-Nov-26	19,435.09	0.00	0.00	0%	0%
DAM3-C-B7-E-203	Installation of Disconnect Switches	2	26-Nov-26	28-Nov-26	26-Nov-26	29-Nov-26	30,235.95	0.00	0.00	0%	0%

Actual Level of Effort
Actual Work
Remaining Work
Critical Remaining Work
Milestone
summary

Date	Revision	Checked	Approved
20-Oct-26	Weekly Report		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete
DAM3-C-B7-E-193	Installation of Main Distribution Board	2	20-Oct-26	21-Oct-26	01-Dec-26	03-Dec-26	32,472.73	0.00	0.00	0%	0%
DAM3-C-B7-E-410	Installation of CCTV System	7	20-Oct-26	27-Oct-26	01-Dec-26	09-Dec-26	76,349.24	0.00	0.00	0%	0%
DAM3-C-B7-E-253	Installation of PP-AC panel	2	25-Oct-26	26-Oct-26	03-Dec-26	06-Dec-26	21,648.48	0.00	0.00	0%	0%
DAM3-C-B7-E-213	Installation of Telephone Cabinet	2	27-Oct-26	28-Oct-26	06-Dec-26	08-Dec-26	26,991.08	0.00	0.00	0%	0%
DAM3-C-B7-E-273	Installation of Access Control System	5	28-Oct-26	02-Nov-26	09-Dec-26	15-Dec-26	27,616.86	0.00	0.00	0%	0%
DAM3-C-B7-E-283	Monitor Modules for Fire Alarm	2	03-Nov-26	04-Nov-26	15-Dec-26	17-Dec-26	3,882.38	0.00	0.00	0%	0%
DAM3-C-B7-E-293	Line Isolator Modules for Fire Alarm	2	05-Nov-26	07-Nov-26	17-Dec-26	20-Dec-26	185.40	0.00	0.00	0%	0%
DAM3-C-B7-E-303	Firewarning flash light with sounder; wall mounted, Weather proof	2	08-Nov-26	09-Nov-26	20-Dec-26	22-Dec-26	3,082.69	0.00	0.00	0%	0%
BLOCK B8		288	19-Feb-26	14-Jan-27	17-Feb-26 A	23-Feb-27	5,075,523.09	3,108,677.89	3,872,447.51	61.25%	76.3%
STRUCTURAL		208	19-Feb-26	17-Oct-26	17-Feb-26 A	19-Nov-26	1,389,042.53	1,389,042.53	1,388,135.41	100%	99.93%
FOOTING		58	19-Feb-26	13-May-26	17-Feb-26 A	16-Apr-26 A	597,655.16	597,655.16	597,655.16	100%	100%
DAM3-C-B8-S-150	Excavation for footings	4	19-Feb-26	25-Feb-26	17-Feb-26 A	21-Feb-26 A	89,859.61	89,859.61	89,859.61	100%	100%
DAM3-C-B8-S-6283	Soil replacement - rock fill	4	25-Feb-26	02-Mar-26	28-Feb-26 A	02-Mar-26 A	179,061.91	179,061.91	179,061.91	100%	100%
DAM3-C-B8-S-6293	Engineering fill	4	03-Mar-26	07-Mar-26	08-Mar-26 A	16-Mar-26 A	46,046.19	46,046.19	46,046.19	100%	100%
DAM3-C-B8-S-103	Lean Concrete Below Footings	2	10-Mar-26	11-Mar-26	28-Mar-26 A	28-Mar-26 A	8,229.34	8,229.34	8,229.34	100%	100%
DAM3-C-B8-S-102	Vapour Barrier for Footings	1	09-Mar-26	09-Mar-26	28-Mar-26 A	28-Mar-26 A	7,940.10	7,940.10	7,940.10	100%	100%
DAM3-C-B8-S-101	Anti Termite Below Footings	1	08-Mar-26	08-Mar-26	28-Mar-26 A	28-Mar-26 A	11,905.55	11,905.55	11,905.55	100%	100%
DAM3-C-B8-S-104	Rebar for Footings	4	12-Mar-26	16-Mar-26	11-Apr-26 A	13-Apr-26 A	101,844.98	101,844.98	101,844.98	100%	100%
DAM3-C-B8-S-105	Formwork for Footings	4	09-May-26	12-May-26	13-Apr-26 A	14-Apr-26 A	25,461.25	25,461.25	25,461.25	100%	100%
DAM3-C-B8-S-106	Pouring Concrete for Footings	1	13-May-26	13-May-26	16-Apr-26 A	16-Apr-26 A	127,306.23	127,306.23	127,306.23	100%	100%
COLUMN NECK		17	14-May-26	04-Jun-26	14-Apr-26 A	12-May-26 A	120,554.54	120,554.54	120,554.54	100%	100%
DAM3-C-B8-S-257	Rebar for column neck	4	14-May-26	18-May-26	14-Apr-26 A	15-Apr-26 A	14,919.19	14,919.19	14,919.19	100%	100%
DAM3-C-B8-S-267	Formwork for column neck	2	19-May-26	20-May-26	22-Apr-26 A	25-Apr-26 A	9,946.13	9,946.13	9,946.13	100%	100%
DAM3-C-B8-S-297	Pouring Concrete for column neck	1	21-May-26	21-May-26	23-Apr-26 A	25-Apr-26 A	24,865.31	24,865.31	24,865.31	100%	100%
DAM3-C-B8-S-307	Damp proof /Bitumin paint on Footings & column neck	2	23-May-26	24-May-26	27-Apr-26 A	30-Apr-26 A	24,777.73	24,777.73	24,777.73	100%	100%
DAM3-C-B8-S-367	Backfilling / Compaction up to Bottom of Grade Beams	7	25-May-26	04-Jun-26	05-May-26 A	12-May-26 A	46,046.19	46,046.19	46,046.19	100%	100%
GRADE BEAM		24	20-Jun-26	09-Jul-26	13-May-26 A	03-Jun-26 A	171,632.86	171,632.86	171,632.86	100%	100%
DAM3-C-B8-S-338	Lean Concrete Below Grade Beams	2	23-Jun-26	24-Jun-26	13-May-26 A	13-May-26 A	4,431.19	4,431.19	4,431.19	100%	100%
DAM3-C-B8-S-337	Vapour barrier for Grade Beams	2	21-Jun-26	22-Jun-26	13-May-26 A	13-May-26 A	5,293.40	5,293.40	5,293.40	100%	100%
DAM3-C-B8-S-527	Anti Termite Below Grade Beams	1	20-Jun-26	20-Jun-26	13-May-26 A	13-May-26 A	11,905.55	11,905.55	11,905.55	100%	100%
DAM3-C-B8-S-339	Rebar for Grade Beams	5	25-Jun-26	30-Jun-26	16-May-26 A	20-May-26 A	27,194.46	27,194.46	27,194.46	100%	100%
DAM3-C-B8-S-341	Anchor bolts installation	2	01-Jul-26	02-Jul-26	17-May-26 A	20-May-26 A	57,238.83	57,238.83	57,238.83	100%	100%
DAM3-C-B8-S-340	Formwork for Grade Beams	2	01-Jul-26	02-Jul-26	20-May-26 A	23-May-26 A	6,798.61	6,798.61	6,798.61	100%	100%
DAM3-C-B8-S-342	Pouring Concrete for Grade Beams	1	04-Jul-26	04-Jul-26	24-May-26 A	25-May-26 A	33,993.09	33,993.09	33,993.09	100%	100%
DAM3-C-B8-S-347	Damp proof /Bitumin paint on Grade Beams	5	05-Jul-26	09-Jul-26	31-May-26 A	03-Jun-26 A	24,777.73	24,777.73	24,777.73	100%	100%
SLAB ON GRADE		25	11-Jul-26	17-Oct-26	04-Jun-26 A	19-Nov-26	397,232.98	397,232.98	396,325.87	100%	99.77%
DAM3-C-B8-S-377	Backfilling / Compaction for Slab on Grade	7	11-Jul-26	18-Jul-26	04-Jun-26 A	09-Jun-26 A	23,023.09	23,023.09	23,023.09	100%	100%
DAM3-C-B8-S-382	Pouring Concrete for Ground Slab	4	22-Jul-26	26-Jul-26	13-Jul-26 A	16-Jul-26 A	344,195.21	344,195.21	344,195.21	100%	100%
DAM3-C-B8-S-378	Anti Termite Treatment below Ground Slab	1	19-Jul-26	19-Jul-26	13-Jul-26 A	16-Jul-26 A	15,874.08	15,874.08	15,874.08	100%	100%
DAM3-C-B8-S-379	Vapour barrier for below Ground Slab	2	20-Jul-26	21-Jul-26	13-Jul-26 A	16-Jul-26 A	13,233.49	13,233.49	13,233.49	100%	100%
DAM3-C-B8-S-517	Concrete pad	7	10-Oct-26	17-Oct-26	12-Nov-26	19-Nov-26	907.11	907.11	0.00	100%	0%
COLUMNS & BEAMS		34	27-Jul-26	29-Aug-26	16-May-26 A	03-Sep-26 A	101,966.98	101,966.98	101,966.98	100%	100%
DAM3-C-B8-S-6103	Pouring Concrete for Tie Beams	1	19-Aug-26	20-Aug-26	16-May-26 A	25-May-26 A	9,079.54	9,079.54	9,079.54	100%	100%
DAM3-C-B8-S-6101	Rebar for Tie Beams	4	09-Aug-26	12-Aug-26	16-May-26 A	23-May-26 A	7,263.64	7,263.64	7,263.64	100%	100%
DAM3-C-B8-S-6102	Formwork for Tie Beams	2	13-Aug-26	15-Aug-26	16-May-26 A	24-May-26 A	1,815.91	1,815.91	1,815.91	100%	100%
DAM3-C-B8-S-5101	Rebar for column	5	27-Jul-26	01-Aug-26	02-Jul-26 A	11-Jul-26 A	20,144.05	20,144.05	20,144.05	100%	100%
DAM3-C-B8-S-5102	Formwork for column	4	02-Aug-26	05-Aug-26	07-Jul-26 A	25-Jul-26 A	5,036.01	5,036.01	5,036.01	100%	100%
DAM3-C-B8-S-5103	Pouring Concrete for column	1	08-Aug-26	08-Aug-26	13-Jul-26 A	26-Jul-26 A	25,180.06	25,180.06	25,180.06	100%	100%
DAM3-C-B8-S-6113	Rebar for Beams	4	20-Aug-26	25-Aug-26	23-Aug-26 A	26-Aug-26 A	13,379.11	13,379.11	13,379.11	100%	100%


Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete
DAM3-C-B8-S-6123	Formwork for Beams	2	25-Aug-26	27-Aug-26	29-Aug-26 A	01-Sep-26 A	3,344.77	3,344.77	3,344.77	100%	100%
DAM3-C-B8-S-6133	Pouring Concrete for Beams	1	27-Aug-26	29-Aug-26	01-Sep-26 A	03-Sep-26 A	16,723.88	16,723.88	16,723.88	100%	100%
STRUCTURAL STEEL		44	05-Sep-26	14-Oct-26	14-Jun-26 A	06-Dec-26	1,566,668.48	1,566,668.48	1,539,773.29	100%	98.28%
DAM3-C-B8-SS-0100	Installation of columns	3	05-Sep-26	07-Sep-26	14-Jun-26 A	15-Jun-26 A	217,507.55	217,507.55	217,507.55	100%	100%
DAM3-C-B8-SS-0110	Installation of raft and purlins	5	08-Sep-26	13-Sep-26	15-Jun-26 A	16-Jun-26 A	326,261.32	326,261.32	326,261.32	100%	100%
DAM3-C-B8-SS-610	Intumescent paint to steel works	7	14-Sep-26	21-Sep-26	17-Jun-26 A	24-Jun-26 A	317,759.56	317,759.56	317,759.56	100%	100%
DAM3-C-B8-SS-0140	Installation of roof sheet	5	27-Sep-26	01-Oct-26	19-Jul-26 A	01-Aug-26 A	217,507.55	217,507.55	217,507.55	100%	100%
DAM3-C-B8-SS-0130	Installation of wall sandwich panel	5	10-Oct-26	14-Oct-26	02-Sep-26 A	22-Sep-26 A	326,261.32	326,261.32	326,261.32	100%	100%
DAM3-C-B8-SS-1030	Steel members for external platform	4	01-Oct-26	08-Oct-26	20-Sep-26 A	21-Sep-26 A	18,670.78	18,670.78	18,670.78	100%	100%
DAM3-C-B8-SS-620	Steel members for office area	4	22-Sep-26	30-Sep-26	26-Sep-26 A	28-Sep-26 A	115,805.20	115,805.20	115,805.20	100%	100%
DAM3-C-B8-SS-1020	Epoxy paint to steel members at office area	4	01-Oct-26	08-Oct-26	12-Nov-26	16-Nov-26	23,161.04	23,161.04	0.00	100%	0%
DAM3-C-B8-SS-1040	Epoxy paint for external platform	3	10-Oct-26	14-Oct-26	02-Dec-26	06-Dec-26	3,734.16	3,734.16	0.00	100%	0%
ARCHITECTURAL		89	14-Sep-26	13-Jan-27	18-Jul-26 A	23-Feb-27	900,244.66	132,767.47	544,370.51	14.75%	60.47%
MASONARY WORKS		18	14-Sep-26	17-Oct-26	23-Jul-26 A	23-Aug-26 A	78,954.21	78,954.21	78,954.21	100%	100%
DAM3-C-B8-A-0120	Block work at factory area	5	14-Sep-26	26-Sep-26	23-Jul-26 A	27-Jul-26 A	58,338.72	58,338.72	58,338.72	100%	100%
DAM3-C-B8-A-0150	Block work at office area	5	01-Oct-26	08-Oct-26	23-Jul-26 A	23-Aug-26 A	6,179.18	6,179.18	6,179.18	100%	100%
DAM3-C-B8-A-170	Block work at toilet area	3	10-Oct-26	17-Oct-26	27-Jul-26 A	22-Aug-26 A	14,436.31	14,436.31	14,436.31	100%	100%
WALL FINISHES		59	27-Oct-26	12-Dec-26	10-Sep-26 A	13-Jan-27	92,757.47	0.00	86,132.37	0%	92.86%
DAM3-C-B8-A-180	Internal Wall Plaster	10	27-Oct-26	12-Nov-26	10-Sep-26 A	28-Sep-26 A	48,590.16	0.00	48,590.16	0%	100%
DAM3-C-B8-A-230	Paint to Plaster (Primer, Putty & First Coat)	4	05-Dec-26	12-Dec-26	01-Oct-26 A	13-Jan-27	44,167.30	0.00	37,542.21	0%	85%
CIELING FINISHES		3	26-Nov-26	01-Dec-26	15-Oct-26 A	20-Oct-26 A	46,792.30	0.00	46,792.30	0%	100%
DAM3-C-B8-A-240	Installation of Ceiling Gypsum Board	3	26-Nov-26	01-Dec-26	15-Oct-26 A	20-Oct-26 A	46,792.30	0.00	46,792.30	0%	100%
FLOOR FINISHES		38	18-Nov-26	13-Jan-27	30-Sep-26 A	23-Feb-27	189,488.90	0.00	46,530.71	0%	24.56%
DAM3-C-B8-A-220	Tiles for Toilet	4	18-Nov-26	25-Nov-26	30-Sep-26 A	04-Oct-26 A	46,530.71	0.00	46,530.71	0%	100%
DAM3-C-B8-A-250	Tiles for Office Area	2	02-Dec-26	03-Dec-26	11-Jan-27	12-Jan-27	26,867.31	0.00	0.00	0%	0%
DAM3-C-B8-A-390	Granite strip	2	05-Dec-26	06-Dec-26	13-Jan-27	14-Jan-27	671.12	0.00	0.00	0%	0%
DAM3-C-B8-A-420	Epoxy paint	2	06-Jan-27	13-Jan-27	21-Feb-27	23-Feb-27	115,419.76	0.00	0.00	0%	0%
DOORS & WINDOWS		9	15-Oct-26	31-Oct-26	27-Sep-26 A	18-Nov-26	248,575.06	53,813.26	142,710.18	21.65%	57.41%
DAM3-C-B8-A-558	Skylight fixtures installation	1	31-Oct-26	31-Oct-26	27-Sep-26 A	30-Sep-26 A	6,489.89	0.00	6,489.89	0%	100%
DAM3-C-B8-A-552	Window (CW1)	7	15-Oct-26	22-Oct-26	08-Oct-26 A	12-Nov-26	94,173.21	53,813.26	84,755.89	57.14%	90%
DAM3-C-B8-A-553	Roll up Shutter Door	1	24-Oct-26	24-Oct-26	19-Oct-26 A	12-Nov-26	68,619.20	0.00	51,464.40	0%	75%
DAM3-C-B8-A-200	Supply and install (D5) 1000*2200mm single leaf steel door with door	1	25-Oct-26	25-Oct-26	12-Nov-26	14-Nov-26	16,016.16	0.00	0.00	0%	0%
DAM3-C-B8-A-554	Supply and install (D4) 800*2200 mm single leaf aluminum door with door	1	26-Oct-26	26-Oct-26	14-Nov-26	15-Nov-26	22,737.85	0.00	0.00	0%	0%
DAM3-C-B8-A-555	Supply and install (D7) 1000*2200 mm single leaf aluminum door with door	1	27-Oct-26	27-Oct-26	15-Nov-26	16-Nov-26	7,811.07	0.00	0.00	0%	0%
DAM3-C-B8-A-556	Supply and install (D3) 1000*2200 mm single leaf aluminum door with door	1	28-Oct-26	28-Oct-26	16-Nov-26	17-Nov-26	16,016.16	0.00	0.00	0%	0%
DAM3-C-B8-A-557	Supply and install fire rated 45 min (D2) 1200*2200 mm single leaf steel doo	1	29-Oct-26	29-Oct-26	17-Nov-26	18-Nov-26	16,711.52	0.00	0.00	0%	0%
WATER PROOFING WORKS		4	14-Nov-26	17-Nov-26	05-Oct-26 A	08-Oct-26 A	4,879.02	0.00	4,879.02	0%	100%
DAM3-C-B8-A-370	Waterproofing membrane for toilets	4	14-Nov-26	17-Nov-26	05-Oct-26 A	08-Oct-26 A	4,879.02	0.00	4,879.02	0%	100%
METAL WORKS		27	07-Dec-26	21-Dec-26	18-Jul-26 A	31-Jan-27	193,717.06	0.00	138,371.73	0%	71.43%
DAM3-C-B8-A-300	Galvanised Steel Gratings	2	20-Dec-26	21-Dec-26	18-Jul-26 A	18-Jul-26 A	6,455.16	0.00	6,455.16	0%	100%
DAM3-C-B8-A-292	Aluminium composite panel	3	14-Dec-26	19-Dec-26	06-Oct-26 A	31-Jan-27	175,888.76	0.00	131,916.57	0%	75%
DAM3-C-B8-A-290	Steel Ladder	2	07-Dec-26	08-Dec-26	16-Jan-27	17-Jan-27	9,839.16	0.00	0.00	0%	0%
DAM3-C-B8-A-291	Steel railing works	4	09-Dec-26	13-Dec-26	18-Jan-27	21-Jan-27	1,533.98	0.00	0.00	0%	0%
SPECIALTIES		7	27-Dec-26	05-Jan-27	13-Feb-27	20-Feb-27	45,080.66	0.00	0.00	0%	0%
DAM3-C-B8-A-320	Installation of fittings	3	27-Dec-26	31-Dec-26	13-Feb-27	15-Feb-27	22,981.27	0.00	0.00	0%	0%
DAM3-C-B8-A-570	Identification sign; ID01 & ID02	3	02-Jan-27	04-Jan-27	16-Feb-27	18-Feb-27	9,630.56	0.00	0.00	0%	0%
DAM3-C-B8-A-340	Furniture Installation	1	05-Jan-27	05-Jan-27	20-Feb-27	20-Feb-27	12,468.83	0.00	0.00	0%	0%
MECHANICAL		107	11-Jul-26	05-Jan-27	15-Jun-26 A	18-Feb-27	467,522.66	18,585.14	328,795.02	3.98%	70.33%
HVAC		10	13-Dec-26	28-Dec-26	11-Oct-26 A	25-Jan-27	233,183.33	0.00	170,694.73	0%	73.2%



Actual Level of Effort
Actual Work
Remaining Work
Critical Remaining Work
Milestone
summary

Date	Revision	Checked	Approved
20-Oct-26	Weekly Report		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete
FIRST STAGE		4	20-Dec-26	23-Dec-26	11-Oct-26 A	15-Oct-26 A	170,694.73	0.00	170,694.73	0%	100%
DAM3-C-B8-M-140	Installation of HVAC Ducts	2	20-Dec-26	21-Dec-26	11-Oct-26 A	15-Oct-26 A	149,489.33	0.00	149,489.33	0%	100%
DAM3-C-B8-M-170	Installation of Duct insulation	2	22-Dec-26	23-Dec-26	11-Oct-26 A	15-Oct-26 A	21,205.40	0.00	21,205.40	0%	100%
SECOND STAGE		10	13-Dec-26	28-Dec-26	13-Jan-27	25-Jan-27	62,488.60	0.00	0.00	0%	0%
DAM3-C-B8-M-130	Installation of Exhaust Fans	2	13-Dec-26	14-Dec-26	13-Jan-27	16-Jan-27	7,938.56	0.00	0.00	0%	0%
DAM3-C-B8-M-160	Installation of Wall Propeller Type Exhaust Fan	4	15-Dec-26	19-Dec-26	16-Jan-27	20-Jan-27	46,831.64	0.00	0.00	0%	0%
DAM3-C-B8-M-339	Installation of Diffuser	2	24-Dec-26	26-Dec-26	20-Jan-27	23-Jan-27	2,144.00	0.00	0.00	0%	0%
DAM3-C-B8-M-340	Supply, install, test and commission door grilles & exhaust louvers	2	27-Dec-26	28-Dec-26	23-Jan-27	25-Jan-27	5,574.40	0.00	0.00	0%	0%
FIRE FIGHTING SYSTEM		21	13-Dec-26	05-Jan-27	12-Aug-26 A	18-Feb-27	102,458.78	0.00	84,594.16	0%	82.56%
FIRST STAGE		11	13-Dec-26	26-Dec-26	12-Aug-26 A	16-Aug-26 A	84,594.16	0.00	84,594.16	0%	100%
DAM3-C-B8-M-300	Installation of Fire Fighting Pipes (Seamless Black Steel)	4	13-Dec-26	20-Dec-26	12-Aug-26 A	16-Aug-26 A	72,394.75	0.00	72,394.75	0%	100%
DAM3-C-B8-M-310	Installation of Fire Fighting Valve	5	21-Dec-26	26-Dec-26	15-Aug-26 A	16-Aug-26 A	12,199.40	0.00	12,199.40	0%	100%
SECOND STAGE		21	29-Dec-26	05-Jan-27	25-Jan-27	18-Feb-27	17,864.62	0.00	0.00	0%	0%
DAM3-C-B8-M-370	Supply, install, test and commission Fire Department Connection(FDC)	3	29-Dec-26	31-Dec-26	25-Jan-27	28-Jan-27	2,706.06	0.00	0.00	0%	0%
DAM3-C-B8-M-320	Installation of Fire Hose Cabinet	3	03-Jan-27	05-Jan-27	16-Feb-27	18-Feb-27	15,158.56	0.00	0.00	0%	0%
SEWER AND DRAINAGE SYSTEM		91	11-Jul-26	20-Dec-26	15-Jun-26 A	26-Jan-27	90,009.74	18,585.14	31,913.45	20.65%	35.46%
FIRST STAGE		91	11-Jul-26	03-Dec-26	15-Jun-26 A	12-Jan-27	41,149.90	18,585.14	30,093.94	45.16%	73.13%
DAM3-C-B8-M-200	Installation of Sanitary Waste / Drainage Pipes	4	11-Jul-26	14-Jul-26	15-Jun-26 A	20-Jun-26 A	18,585.14	18,585.14	18,585.14	100%	100%
DAM3-C-B8-M-380	Installation of Trench drain	5	29-Nov-26	03-Dec-26	20-Jun-26 A	21-Jun-26 A	11,508.80	0.00	11,508.80	0%	100%
DAM3-C-B8-M-220	Installation of Floor Drain	2	26-Nov-26	28-Nov-26	11-Jan-27	12-Jan-27	11,055.96	0.00	0.00	0%	0%
SECOND STAGE		16	05-Dec-26	20-Dec-26	12-Oct-26 A	26-Jan-27	48,859.84	0.00	1,819.51	0%	3.72%
DAM3-C-B8-M-180	Installation of Electric Water Heater	2	05-Dec-26	06-Dec-26	12-Oct-26 A	14-Oct-26 A	1,819.51	0.00	1,819.51	0%	100%
DAM3-C-B8-M-190	Installation of Sanitary Fixture and Accessories	4	07-Dec-26	10-Dec-26	13-Jan-27	17-Jan-27	19,921.72	0.00	0.00	0%	0%
DAM3-C-B8-M-210	Installation of Lavotary /Wash Basin	2	12-Dec-26	13-Dec-26	18-Jan-27	19-Jan-27	21,416.68	0.00	0.00	0%	0%
DAM3-C-B8-M-270	Installation of Bib Tap	2	14-Dec-26	15-Dec-26	20-Jan-27	21-Jan-27	1,900.66	0.00	0.00	0%	0%
DAM3-C-B8-M-428	Installation of Water Tap	2	16-Dec-26	17-Dec-26	23-Jan-27	24-Jan-27	2,874.14	0.00	0.00	0%	0%
DAM3-C-B8-M-429	Installation of Roof Vent Cap	2	19-Dec-26	20-Dec-26	25-Jan-27	26-Jan-27	927.12	0.00	0.00	0%	0%
WATER SUPPLY SYSTEM		13	13-Dec-26	24-Dec-26	05-Sep-26 A	17-Jan-27	41,870.81	0.00	41,592.68	0%	99.34%
FIRST STAGE		8	13-Dec-26	19-Dec-26	05-Sep-26 A	09-Sep-26 A	41,592.68	0.00	41,592.68	0%	100%
DAM3-C-B8-M-290	Installation of Water Supply Pipes	4	13-Dec-26	16-Dec-26	05-Sep-26 A	08-Sep-26 A	23,318.41	0.00	23,318.41	0%	100%
DAM3-C-B8-M-280	Installation of Water Supply Valve	2	17-Dec-26	19-Dec-26	06-Sep-26 A	09-Sep-26 A	18,274.27	0.00	18,274.27	0%	100%
SECOND STAGE		3	20-Dec-26	24-Dec-26	13-Jan-27	17-Jan-27	278.13	0.00	0.00	0%	0%
DAM3-C-B8-M-330	Capped connection	3	20-Dec-26	24-Dec-26	13-Jan-27	17-Jan-27	278.13	0.00	0.00	0%	0%
ELECTRICAL		61	18-Oct-26	14-Jan-27	19-May-26 A	28-Jan-27	752,044.76	1,614.27	71,373.28	0.21%	9.49%
FIRST STAGE		61	18-Oct-26	29-Nov-26	19-May-26 A	02-Jan-27	86,114.12	1,614.27	27,642.87	1.87%	32.1%
DAM3-C-B8-E-113	Installation of Earthing and Grounding	3	24-Nov-26	29-Nov-26	19-May-26 A	02-Jan-27	19,646.47	0.00	17,681.82	0%	90%
DAM3-C-B8-E-143	Installation of Conduits and wiring outlets - Fire Alarm System	4	18-Oct-26	21-Oct-26	20-May-26 A	08-Dec-26	1,768.31	884.15	884.15	50%	50%
DAM3-C-B8-E-183	Installation of Sleeves & Power outlet	8	18-Oct-26	26-Oct-26	20-May-26 A	22-Nov-26	2,920.45	730.11	1,460.23	25%	50%
DAM3-C-B8-E-163	Installation of Conduites for Lighting Fixture	4	01-Nov-26	04-Nov-26	07-Sep-26 A	17-Dec-26	8,462.97	0.00	7,616.67	0%	90%
DAM3-C-B8-E-233	Installation of Wires	4	05-Nov-26	09-Nov-26	17-Dec-26	22-Dec-26	16,925.94	0.00	0.00	0%	0%
DAM3-C-B8-E-223	Installation of LV Cables	2	19-Nov-26	23-Nov-26	29-Dec-26	31-Dec-26	36,389.98	0.00	0.00	0%	0%
SECOND STAGE		42	22-Oct-26	14-Jan-27	05-Oct-26 A	28-Jan-27	665,930.64	0.00	43,730.41	0%	6.57%
DAM3-C-B8-E-420	Installation of Solar power plant	7	07-Jan-27	14-Jan-27	05-Oct-26 A	28-Jan-27	253,268.71	0.00	25,326.87	0%	10%
DAM3-C-B8-E-243	Installation of LP-1 Panel	2	12-Nov-26	14-Nov-26	10-Oct-26 A	14-Oct-26 A	18,403.54	0.00	18,403.54	0%	100%
DAM3-C-B8-E-123	Installation of Fire Alarm Control Panel	4	22-Oct-26	26-Oct-26	08-Dec-26	13-Dec-26	19,451.37	0.00	0.00	0%	0%
DAM3-C-B8-E-133	Installation of Fire Detectors & Accessories	4	27-Oct-26	31-Oct-26	13-Dec-26	17-Dec-26	56,740.37	0.00	0.00	0%	0%
DAM3-C-B8-E-153	Installation of Lighting fixtures	4	10-Nov-26	14-Nov-26	22-Dec-26	27-Dec-26	76,166.74	0.00	0.00	0%	0%
DAM3-C-B8-E-193	Installation of Main Distribution Board	2	10-Nov-26	11-Nov-26	22-Dec-26	24-Dec-26	32,472.73	0.00	0.00	0%	0%
DAM3-C-B8-E-410	Installation of CCTV System	3	10-Nov-26	17-Nov-26	22-Dec-26	26-Dec-26	76,349.24	0.00	0.00	0%	0%



Actual Level of Effort
Actual Work
Remaining Work
Critical Remaining Work
Milestone
summary


Date	Revision	Checked	Approved
20-Oct-26	Weekly Report		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete
DAM3-C-B8-E-253	Installation of PP-AC panel	2	15-Nov-26	16-Nov-26	24-Dec-26	27-Dec-26	21,648.48	0.00	0.00	0%	0%
DAM3-C-B8-E-273	Installation of Access Control System	3	18-Nov-26	23-Nov-26	26-Dec-26	29-Dec-26	27,616.86	0.00	0.00	0%	0%
DAM3-C-B8-E-213	Installation of Telephone Cabinet	2	17-Nov-26	18-Nov-26	27-Dec-26	29-Dec-26	26,991.08	0.00	0.00	0%	0%
DAM3-C-B8-E-283	Monitor Modules for Fire Alarm	2	24-Nov-26	25-Nov-26	29-Dec-26	31-Dec-26	3,882.38	0.00	0.00	0%	0%
DAM3-C-B8-E-293	Line Isolator Modules for Fire Alarm	2	26-Nov-26	28-Nov-26	31-Dec-26	03-Jan-27	185.40	0.00	0.00	0%	0%
DAM3-C-B8-E-303	Firewarning flash light with sounder; wall mounted, Weather proof	2	29-Nov-26	30-Nov-26	03-Jan-27	05-Jan-27	3,082.69	0.00	0.00	0%	0%
DAM3-C-B8-E-173	Installation of Wiring Devices	3	13-Dec-26	16-Dec-26	13-Jan-27	17-Jan-27	19,435.09	0.00	0.00	0%	0%
DAM3-C-B8-E-203	Installation of Disconnect Switches	2	17-Dec-26	19-Dec-26	17-Jan-27	19-Jan-27	30,235.95	0.00	0.00	0%	0%
BLOCK B9		287	25-Feb-26	31-Jan-27	17-Feb-26 A	06-Feb-27	5,075,523.09	3,064,511.75	3,804,037.02	60.38%	74.95%
STRUCTURAL		210	25-Feb-26	20-Oct-26	17-Feb-26 A	19-Nov-26	1,389,042.53	1,388,912.94	1,388,135.41	99.99%	99.93%
FOOTING		96	25-Feb-26	13-May-26	17-Feb-26 A	23-Apr-26 A	597,655.16	597,655.16	597,655.16	100%	100%
DAM3-C-B9-S-150	Excavation for footings	4	25-Feb-26	02-Mar-26	17-Feb-26 A	21-Feb-26 A	89,859.61	89,859.61	89,859.61	100%	100%
DAM3-C-B9-S-6303	Soil replacement - rock fill	4	03-Mar-26	07-Mar-26	03-Mar-26 A	07-Mar-26 A	179,061.91	179,061.91	179,061.91	100%	100%
DAM3-C-B9-S-6313	Engineering fill	4	08-Mar-26	11-Mar-26	09-Mar-26 A	17-Mar-26 A	46,046.19	46,046.19	46,046.19	100%	100%
DAM3-C-B9-S-102	Vapour Barrier for Footings	1	14-Mar-26	14-Mar-26	29-Mar-26 A	29-Mar-26 A	7,940.10	7,940.10	7,940.10	100%	100%
DAM3-C-B9-S-101	Anti Termite Below Footings	1	12-Mar-26	12-Mar-26	29-Mar-26 A	29-Mar-26 A	11,905.55	11,905.55	11,905.55	100%	100%
DAM3-C-B9-S-103	Lean Concrete Below Footings	2	15-Mar-26	16-Mar-26	30-Mar-26 A	30-Mar-26 A	8,229.34	8,229.34	8,229.34	100%	100%
DAM3-C-B9-S-104	Rebar for Footings	4	04-May-26	07-May-26	18-Apr-26 A	20-Apr-26 A	101,844.98	101,844.98	101,844.98	100%	100%
DAM3-C-B9-S-105	Formwork for Footings	4	09-May-26	12-May-26	19-Apr-26 A	21-Apr-26 A	25,461.25	25,461.25	25,461.25	100%	100%
DAM3-C-B9-S-106	Pouring Concrete for Footings	1	13-May-26	13-May-26	23-Apr-26 A	23-Apr-26 A	127,306.23	127,306.23	127,306.23	100%	100%
COLUMN NECK		14	14-May-26	04-Jun-26	21-Apr-26 A	14-May-26 A	120,554.54	120,554.54	120,554.54	100%	100%
DAM3-C-B9-S-257	Rebar for column neck	4	14-May-26	18-May-26	21-Apr-26 A	22-Apr-26 A	14,919.19	14,919.19	14,919.19	100%	100%
DAM3-C-B9-S-267	Formwork for column neck	2	19-May-26	20-May-26	22-Apr-26 A	23-Apr-26 A	9,946.13	9,946.13	9,946.13	100%	100%
DAM3-C-B9-S-297	Pouring Concrete for column neck	1	21-May-26	21-May-26	28-Apr-26 A	28-Apr-26 A	24,865.31	24,865.31	24,865.31	100%	100%
DAM3-C-B9-S-307	Damp proof /Bitumin paint on Footings & column neck	2	23-May-26	24-May-26	02-May-26 A	02-May-26 A	24,777.73	24,777.73	24,777.73	100%	100%
DAM3-C-B9-S-367	Backfilling / Compaction up to Bottom of Grade Beams	7	25-May-26	04-Jun-26	09-May-26 A	14-May-26 A	46,046.19	46,046.19	46,046.19	100%	100%
GRADE BEAM		41	06-Jun-26	01-Jul-26	18-May-26 A	07-Jun-26 A	171,632.86	171,632.86	171,632.86	100%	100%
DAM3-C-B9-S-338	Lean Concrete Below Grade Beams	2	09-Jun-26	10-Jun-26	18-May-26 A	18-May-26 A	4,431.19	4,431.19	4,431.19	100%	100%
DAM3-C-B9-S-337	Vapour barrier for Grade Beams	2	07-Jun-26	08-Jun-26	18-May-26 A	18-May-26 A	5,293.40	5,293.40	5,293.40	100%	100%
DAM3-C-B9-S-527	Anti Termite Below Grade Beams	1	06-Jun-26	06-Jun-26	18-May-26 A	18-May-26 A	11,905.55	11,905.55	11,905.55	100%	100%
DAM3-C-B9-S-339	Rebar for Grade Beams	5	17-Jun-26	22-Jun-26	20-May-26 A	21-May-26 A	27,194.46	27,194.46	27,194.46	100%	100%
DAM3-C-B9-S-341	Anchor bolts installation	2	23-Jun-26	24-Jun-26	20-May-26 A	23-May-26 A	57,238.83	57,238.83	57,238.83	100%	100%
DAM3-C-B9-S-340	Formwork for Grade Beams	2	23-Jun-26	24-Jun-26	21-May-26 A	24-May-26 A	6,798.61	6,798.61	6,798.61	100%	100%
DAM3-C-B9-S-342	Pouring Concrete for Grade Beams	1	25-Jun-26	25-Jun-26	25-May-26 A	25-May-26 A	33,993.09	33,993.09	33,993.09	100%	100%
DAM3-C-B9-S-347	Damp proof /Bitumin paint on Grade Beams	5	27-Jun-26	01-Jul-26	02-Jun-26 A	07-Jun-26 A	24,777.73	24,777.73	24,777.73	100%	100%
SLAB ON GRADE		81	15-Jul-26	20-Oct-26	09-Jun-26 A	19-Nov-26	397,232.98	397,103.40	396,325.87	99.97%	99.77%
DAM3-C-B9-S-377	Backfilling / Compaction for Slab on Grade	7	15-Jul-26	22-Jul-26	09-Jun-26 A	13-Jun-26 A	23,023.09	23,023.09	23,023.09	100%	100%
DAM3-C-B9-S-382	Pouring Concrete for Ground Slab	4	27-Jul-26	30-Jul-26	22-Jul-26 A	25-Jul-26 A	344,195.21	344,195.21	344,195.21	100%	100%
DAM3-C-B9-S-378	Anti Termite Treatment below Ground Slab	1	23-Jul-26	23-Jul-26	22-Jul-26 A	25-Jul-26 A	15,874.08	15,874.08	15,874.08	100%	100%
DAM3-C-B9-S-379	Vapour barrier for below Ground Slab	2	25-Jul-26	26-Jul-26	22-Jul-26 A	25-Jul-26 A	13,233.49	13,233.49	13,233.49	100%	100%
DAM3-C-B9-S-517	Concrete pad	7	13-Oct-26	20-Oct-26	12-Nov-26	19-Nov-26	907.11	777.53	0.00	85.71%	0%
COLUMNS & BEAMS		74	23-Jul-26	19-Aug-26	21-May-26 A	12-Sep-26 A	101,966.98	101,966.98	101,966.98	100%	100%
DAM3-C-B9-S-6101	Rebar for Tie Beams	4	04-Aug-26	08-Aug-26	21-May-26 A	07-Jun-26 A	7,263.64	7,263.64	7,263.64	100%	100%
DAM3-C-B9-S-6102	Formwork for Tie Beams	2	09-Aug-26	10-Aug-26	23-May-26 A	08-Jun-26 A	1,815.91	1,815.91	1,815.91	100%	100%
DAM3-C-B9-S-6103	Pouring Concrete for Tie Beams	1	11-Aug-26	11-Aug-26	25-May-26 A	09-Jun-26 A	9,079.54	9,079.54	9,079.54	100%	100%
DAM3-C-B9-S-5101	Rebar for column	5	23-Jul-26	28-Jul-26	11-Jul-26 A	14-Jul-26 A	20,144.05	20,144.05	20,144.05	100%	100%
DAM3-C-B9-S-5102	Formwork for column	4	29-Jul-26	02-Aug-26	14-Jul-26 A	28-Jul-26 A	5,036.01	5,036.01	5,036.01	100%	100%
DAM3-C-B9-S-5103	Pouring Concrete for column	1	03-Aug-26	03-Aug-26	15-Jul-26 A	29-Jul-26 A	25,180.06	25,180.06	25,180.06	100%	100%
DAM3-C-B9-S-6113	Rebar for Beams	4	12-Aug-26	16-Aug-26	23-Aug-26 A	26-Aug-26 A	13,379.11	13,379.11	13,379.11	100%	100%

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete
DAM3-C-B9-S-6123	Formwork for Beams	2	17-Aug-26	18-Aug-26	01-Sep-26 A	05-Sep-26 A	3,344.77	3,344.77	3,344.77	100%	100%
DAM3-C-B9-S-6133	Pouring Concrete for Beams	1	19-Aug-26	19-Aug-26	08-Sep-26 A	12-Sep-26 A	16,723.88	16,723.88	16,723.88	100%	100%
STRUCTURAL STEEL		48	08-Sep-26	18-Oct-26	16-Jun-26 A	19-Nov-26	1,566,668.48	1,566,668.48	1,539,773.29	100%	98.28%
DAM3-C-B9-SS-0100	Installation of columns	3	08-Sep-26	10-Sep-26	16-Jun-26 A	17-Jun-26 A	217,507.55	217,507.55	217,507.55	100%	100%
DAM3-C-B9-SS-0110	Installation of raft and purlins	5	12-Sep-26	16-Sep-26	18-Jun-26 A	22-Jun-26 A	326,261.32	326,261.32	326,261.32	100%	100%
DAM3-C-B9-SS-610	Intumescent paint to steel works	7	17-Sep-26	26-Sep-26	05-Jul-26 A	07-Jul-26 A	317,759.56	317,759.56	317,759.56	100%	100%
DAM3-C-B9-SS-0140	Installation of roof sheet	5	30-Sep-26	05-Oct-26	22-Jul-26 A	01-Aug-26 A	217,507.55	217,507.55	217,507.55	100%	100%
DAM3-C-B9-SS-0130	Installation of wall sandwich panel	5	13-Oct-26	18-Oct-26	03-Sep-26 A	05-Oct-26 A	326,261.32	326,261.32	326,261.32	100%	100%
DAM3-C-B9-SS-1030	Steel members for external platform	7	05-Oct-26	12-Oct-26	21-Sep-26 A	26-Sep-26 A	18,670.78	18,670.78	18,670.78	100%	100%
DAM3-C-B9-SS-620	Steel members for office area	2	27-Sep-26	04-Oct-26	27-Sep-26 A	29-Sep-26 A	115,805.20	115,805.20	115,805.20	100%	100%
DAM3-C-B9-SS-1020	Epoxy paint to steel members at office area	7	05-Oct-26	12-Oct-26	12-Nov-26	19-Nov-26	23,161.04	23,161.04	0.00	100%	0%
DAM3-C-B9-SS-1040	Epoxy paint for external platform	5	13-Oct-26	18-Oct-26	12-Nov-26	17-Nov-26	3,734.16	3,734.16	0.00	100%	0%
ARCHITECTURAL		88	17-Sep-26	12-Jan-27	27-Jul-26 A	01-Feb-27	900,244.66	90,345.19	475,960.02	10.04%	52.87%
MASONARY WORKS		19	17-Sep-26	20-Oct-26	28-Jul-26 A	29-Aug-26 A	78,954.21	76,891.88	78,954.21	97.39%	100%
DAM3-C-B9-A-0120	Block work at factory area	10	17-Sep-26	29-Sep-26	28-Jul-26 A	30-Jul-26 A	58,338.72	58,338.72	58,338.72	100%	100%
DAM3-C-B9-A-0150	Block work at office area	5	05-Oct-26	12-Oct-26	30-Jul-26 A	27-Aug-26 A	6,179.18	6,179.18	6,179.18	100%	100%
DAM3-C-B9-A-170	Block work at toilet area	5	13-Oct-26	20-Oct-26	02-Aug-26 A	29-Aug-26 A	14,436.31	12,373.98	14,436.31	85.71%	100%
WALL FINISHES		27	31-Oct-26	15-Dec-26	17-Sep-26 A	01-Dec-26	92,757.47	0.00	86,132.37	0%	92.86%
DAM3-C-B9-A-180	Internal Wall Plaster	5	31-Oct-26	16-Nov-26	17-Sep-26 A	05-Oct-26 A	48,590.16	0.00	48,590.16	0%	100%
DAM3-C-B9-A-230	Paint to Plaster (Primer, Putty & First Coat)	4	08-Dec-26	15-Dec-26	03-Oct-26 A	01-Dec-26	44,167.30	0.00	37,542.21	0%	85%
CIELING FINISHES		3	30-Nov-26	05-Dec-26	25-Nov-26	28-Nov-26	46,792.30	0.00	0.00	0%	0%
DAM3-C-B9-A-240	Installation of Ceiling Gypsum Board	3	30-Nov-26	05-Dec-26	25-Nov-26	28-Nov-26	46,792.30	0.00	0.00	0%	0%
FLOOR FINISHES		56	22-Nov-26	12-Jan-27	01-Oct-26 A	01-Feb-27	189,488.90	0.00	46,530.71	0%	24.56%
DAM3-C-B9-A-220	Tiles for Toilet	4	22-Nov-26	29-Nov-26	01-Oct-26 A	07-Oct-26 A	46,530.71	0.00	46,530.71	0%	100%
DAM3-C-B9-A-250	Tiles for Office Area	2	06-Dec-26	07-Dec-26	29-Nov-26	30-Nov-26	26,867.31	0.00	0.00	0%	0%
DAM3-C-B9-A-390	Granite strip	2	08-Dec-26	09-Dec-26	01-Dec-26	02-Dec-26	671.12	0.00	0.00	0%	0%
DAM3-C-B9-A-420	Epoxy paint	4	05-Jan-27	12-Jan-27	27-Jan-27	01-Feb-27	115,419.76	0.00	0.00	0%	0%
DOORS & WINDOWS		18	19-Oct-26	03-Nov-26	30-Sep-26 A	21-Nov-26	248,575.06	13,453.32	77,119.80	5.41%	31.02%
DAM3-C-B9-A-558	Skylight fixtures installation	1	03-Nov-26	03-Nov-26	30-Sep-26 A	04-Oct-26 A	6,489.89	0.00	6,489.89	0%	100%
DAM3-C-B9-A-552	Window (CW1)	7	19-Oct-26	26-Oct-26	10-Oct-26 A	14-Nov-26	94,173.21	13,453.32	70,629.91	14.29%	75%
DAM3-C-B9-A-553	Roll up Shutter Door	1	27-Oct-26	27-Oct-26	14-Nov-26	15-Nov-26	68,619.20	0.00	0.00	0%	0%
DAM3-C-B9-A-200	Supply and install (D5) 1000*2200mm single leaf steel door with door	1	28-Oct-26	28-Oct-26	15-Nov-26	16-Nov-26	16,016.16	0.00	0.00	0%	0%
DAM3-C-B9-A-554	Supply and install (D4) 800*2200 mm single leaf aluminum door with door	1	29-Oct-26	29-Oct-26	16-Nov-26	17-Nov-26	22,737.85	0.00	0.00	0%	0%
DAM3-C-B9-A-555	Supply and install (D7) 1000*2200 mm single leaf aluminum door with door	1	31-Oct-26	31-Oct-26	17-Nov-26	18-Nov-26	7,811.07	0.00	0.00	0%	0%
DAM3-C-B9-A-556	Supply and install (D3) 1000*2200 mm single leaf aluminum door with door	1	01-Nov-26	01-Nov-26	18-Nov-26	19-Nov-26	16,016.16	0.00	0.00	0%	0%
DAM3-C-B9-A-557	Supply and install fire rated 45 min (D2) 1200*2200 mm single leaf steel doo	1	02-Nov-26	02-Nov-26	19-Nov-26	21-Nov-26	16,711.52	0.00	0.00	0%	0%
WATER PROOFING WORKS		4	17-Nov-26	21-Nov-26	10-Oct-26 A	13-Oct-26 A	4,879.02	0.00	4,879.02	0%	100%
DAM3-C-B9-A-370	Waterproofing membrane for toilets	4	17-Nov-26	21-Nov-26	10-Oct-26 A	13-Oct-26 A	4,879.02	0.00	4,879.02	0%	100%
METAL WORKS		65	10-Dec-26	24-Dec-26	27-Jul-26 A	09-Dec-26	193,717.06	0.00	182,343.92	0%	94.13%
DAM3-C-B9-A-300	Galvanised Steel Gratings	2	23-Dec-26	24-Dec-26	27-Jul-26 A	27-Jul-26 A	6,455.16	0.00	6,455.16	0%	100%
DAM3-C-B9-A-292	Aluminium composite panel	3	17-Dec-26	22-Dec-26	29-Sep-26 A	09-Dec-26	175,888.76	0.00	175,888.76	0%	100%
DAM3-C-B9-A-290	Steel Ladder	2	10-Dec-26	12-Dec-26	03-Dec-26	05-Dec-26	9,839.16	0.00	0.00	0%	0%
DAM3-C-B9-A-291	Steel railing works	3	13-Dec-26	16-Dec-26	06-Dec-26	08-Dec-26	1,533.98	0.00	0.00	0%	0%
SPECIALTIES		7	26-Dec-26	04-Jan-27	19-Jan-27	27-Jan-27	45,080.66	0.00	0.00	0%	0%
DAM3-C-B9-A-320	Installation of fittings	3	26-Dec-26	30-Dec-26	19-Jan-27	23-Jan-27	22,981.27	0.00	0.00	0%	0%
DAM3-C-B9-A-570	Identification sign; ID01 & ID02	3	31-Dec-26	03-Jan-27	23-Jan-27	26-Jan-27	9,630.56	0.00	0.00	0%	0%
DAM3-C-B9-A-340	Furniture Installation	1	04-Jan-27	04-Jan-27	26-Jan-27	27-Jan-27	12,468.83	0.00	0.00	0%	0%
MECHANICAL		158	02-Jul-26	04-Jan-27	21-Jun-26 A	16-Dec-26	467,522.66	18,585.14	328,795.02	3.98%	70.33%
HVAC		11	16-Dec-26	31-Dec-26	15-Oct-26 A	13-Dec-26	233,183.33	0.00	170,694.73	0%	73.2%

Date	Revision	Checked	Approved
20-Oct-26	Weekly Report		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete
FIRST STAGE		4	23-Dec-26	27-Dec-26	15-Oct-26 A	18-Oct-26 A	170,694.73	0.00	170,694.73	0%	100%
DAM3-C-B9-M-140	Installation of HVAC Ducts	2	23-Dec-26	24-Dec-26	15-Oct-26 A	18-Oct-26 A	149,489.33	0.00	149,489.33	0%	100%
DAM3-C-B9-M-170	Installation of Duct insulation	2	26-Dec-26	27-Dec-26	15-Oct-26 A	18-Oct-26 A	21,205.40	0.00	21,205.40	0%	100%
SECOND STAGE		10	16-Dec-26	31-Dec-26	01-Dec-26	13-Dec-26	62,488.60	0.00	0.00	0%	0%
DAM3-C-B9-M-130	Installation of Exhaust Fans	2	16-Dec-26	17-Dec-26	01-Dec-26	03-Dec-26	7,938.56	0.00	0.00	0%	0%
DAM3-C-B9-M-160	Installation of Wall Propeller Type Exhaust Fan	4	19-Dec-26	22-Dec-26	03-Dec-26	08-Dec-26	46,831.64	0.00	0.00	0%	0%
DAM3-C-B9-M-339	Installation of Diffuser	2	28-Dec-26	29-Dec-26	08-Dec-26	10-Dec-26	2,144.00	0.00	0.00	0%	0%
DAM3-C-B9-M-340	Supply, install, test and commission door grilles & exhaust louvers	2	30-Dec-26	31-Dec-26	10-Dec-26	13-Dec-26	5,574.40	0.00	0.00	0%	0%
FIRE FIGHTING SYSTEM		18	16-Dec-26	04-Jan-27	17-Aug-26 A	16-Dec-26	102,458.78	0.00	84,594.16	0%	82.56%
FIRST STAGE		10	16-Dec-26	29-Dec-26	17-Aug-26 A	23-Aug-26 A	84,594.16	0.00	84,594.16	0%	100%
DAM3-C-B9-M-300	Installation of Fire Fighting Pipes (Seamless Black Steel)	5	16-Dec-26	23-Dec-26	17-Aug-26 A	22-Aug-26 A	72,394.75	0.00	72,394.75	0%	100%
DAM3-C-B9-M-310	Installation of Fire Fighting Valve	5	24-Dec-26	29-Dec-26	17-Aug-26 A	23-Aug-26 A	12,199.40	0.00	12,199.40	0%	100%
SECOND STAGE		13	30-Dec-26	04-Jan-27	01-Dec-26	16-Dec-26	17,864.62	0.00	0.00	0%	0%
DAM3-C-B9-M-320	Installation of Fire Hose Cabinet	3	30-Dec-26	02-Jan-27	01-Dec-26	05-Dec-26	15,158.56	0.00	0.00	0%	0%
DAM3-C-B9-M-370	Supply, install, test and commission Fire Department Connection(FDC)	3	02-Jan-27	04-Jan-27	13-Dec-26	16-Dec-26	2,706.06	0.00	0.00	0%	0%
SEWER AND DRAINAGE SYSTEM		158	02-Jul-26	23-Dec-26	21-Jun-26 A	10-Dec-26	90,009.74	18,585.14	31,913.45	20.65%	35.46%
FIRST STAGE		158	02-Jul-26	07-Dec-26	21-Jun-26 A	26-Nov-26	41,149.90	18,585.14	30,093.94	45.16%	73.13%
DAM3-C-B9-M-200	Installation of Sanitary Waste / Drainage Pipes	4	02-Jul-26	06-Jul-26	21-Jun-26 A	24-Jun-26 A	18,585.14	18,585.14	18,585.14	100%	100%
DAM3-C-B9-M-380	Installation of Trench drain	5	02-Dec-26	07-Dec-26	22-Jun-26 A	24-Jun-26 A	11,508.80	0.00	11,508.80	0%	100%
DAM3-C-B9-M-220	Installation of Floor Drain	2	30-Nov-26	01-Dec-26	25-Nov-26	26-Nov-26	11,055.96	0.00	0.00	0%	0%
SECOND STAGE		12	08-Dec-26	23-Dec-26	18-Oct-26 A	10-Dec-26	48,859.84	0.00	1,819.51	0%	3.72%
DAM3-C-B9-M-180	Installation of Electric Water Heater	2	08-Dec-26	09-Dec-26	18-Oct-26 A	19-Oct-26 A	1,819.51	0.00	1,819.51	0%	100%
DAM3-C-B9-M-190	Installation of Sanitary Fixture and Accessories	4	10-Dec-26	14-Dec-26	28-Nov-26	01-Dec-26	19,921.72	0.00	0.00	0%	0%
DAM3-C-B9-M-210	Installation of Lavotary /Wash Basin	2	15-Dec-26	16-Dec-26	02-Dec-26	03-Dec-26	21,416.68	0.00	0.00	0%	0%
DAM3-C-B9-M-270	Installation of Bib Tap	2	17-Dec-26	19-Dec-26	05-Dec-26	06-Dec-26	1,900.66	0.00	0.00	0%	0%
DAM3-C-B9-M-428	Installation of Water Tap	2	20-Dec-26	21-Dec-26	07-Dec-26	08-Dec-26	2,874.14	0.00	0.00	0%	0%
DAM3-C-B9-M-429	Installation of Roof Vent Cap	2	22-Dec-26	23-Dec-26	09-Dec-26	10-Dec-26	927.12	0.00	0.00	0%	0%
WATER SUPPLY SYSTEM		12	16-Dec-26	28-Dec-26	14-Sep-26 A	07-Dec-26	41,870.81	0.00	41,592.68	0%	99.34%
FIRST STAGE		4	16-Dec-26	22-Dec-26	14-Sep-26 A	19-Sep-26 A	41,592.68	0.00	41,592.68	0%	100%
DAM3-C-B9-M-290	Installation of Water Supply Pipes	4	16-Dec-26	20-Dec-26	14-Sep-26 A	19-Sep-26 A	23,318.41	0.00	23,318.41	0%	100%
DAM3-C-B9-M-280	Installation of Water Supply Valve	2	21-Dec-26	22-Dec-26	15-Sep-26 A	19-Sep-26 A	18,274.27	0.00	18,274.27	0%	100%
SECOND STAGE		5	23-Dec-26	28-Dec-26	01-Dec-26	07-Dec-26	278.13	0.00	0.00	0%	0%
DAM3-C-B9-M-330	Capped connection	5	23-Dec-26	28-Dec-26	01-Dec-26	07-Dec-26	278.13	0.00	0.00	0%	0%
ELECTRICAL		77	21-Oct-26	31-Jan-27	20-May-26 A	06-Feb-27	752,044.76	0.00	71,373.28	0%	9.49%
FIRST STAGE		77	21-Oct-26	02-Dec-26	20-May-26 A	19-Dec-26	86,114.12	0.00	27,642.87	0%	32.1%
DAM3-C-B9-E-113	Installation of Earthing and Grounding	3	28-Nov-26	02-Dec-26	20-May-26 A	19-Dec-26	19,646.47	0.00	17,681.82	0%	90%
DAM3-C-B9-E-143	Installation of Conduits and wiring outlets - Fire Alarm System	4	21-Oct-26	25-Oct-26	21-May-26 A	22-Nov-26	1,768.31	0.00	884.15	0%	50%
DAM3-C-B9-E-183	Installation of Sleeves & Power outlet	8	21-Oct-26	29-Oct-26	21-May-26 A	24-Nov-26	2,920.45	0.00	1,460.23	0%	50%
DAM3-C-B9-E-163	Installation of Conduites for Lighting Fixture	4	04-Nov-26	08-Nov-26	08-Sep-26 A	02-Dec-26	8,462.97	0.00	7,616.67	0%	90%
DAM3-C-B9-E-233	Installation of Wires	4	09-Nov-26	12-Nov-26	02-Dec-26	07-Dec-26	16,925.94	0.00	0.00	0%	0%
DAM3-C-B9-E-223	Installation of LV Cables	4	23-Nov-26	26-Nov-26	14-Dec-26	19-Dec-26	36,389.98	0.00	0.00	0%	0%
SECOND STAGE		64	26-Oct-26	31-Jan-27	06-Oct-26 A	06-Feb-27	665,930.64	0.00	43,730.41	0%	6.57%
DAM3-C-B9-E-420	Installation of Solar power plant	8	16-Jan-27	31-Jan-27	06-Oct-26 A	06-Feb-27	253,268.71	0.00	25,326.87	0%	10%
DAM3-C-B9-E-243	Installation of LP-1 Panel	2	16-Nov-26	17-Nov-26	10-Oct-26 A	14-Oct-26 A	18,403.54	0.00	18,403.54	0%	100%
DAM3-C-B9-E-123	Installation of Fire Alarm Control Panel	4	26-Oct-26	29-Oct-26	23-Nov-26	26-Nov-26	19,451.37	0.00	0.00	0%	0%
DAM3-C-B9-E-133	Installation of Fire Detectors & Accessories	4	31-Oct-26	03-Nov-26	28-Nov-26	01-Dec-26	56,740.37	0.00	0.00	0%	0%
DAM3-C-B9-E-173	Installation of Wiring Devices	4	16-Dec-26	20-Dec-26	01-Dec-26	06-Dec-26	19,435.09	0.00	0.00	0%	0%
DAM3-C-B9-E-203	Installation of Disconnect Switches	2	21-Dec-26	22-Dec-26	06-Dec-26	08-Dec-26	30,235.95	0.00	0.00	0%	0%
DAM3-C-B9-E-153	Installation of Lighting fixtures	4	14-Nov-26	17-Nov-26	07-Dec-26	12-Dec-26	76,166.74	0.00	0.00	0%	0%



Date	Revision	Checked	Approved
20-Oct-26	Weekly Report		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete
DAM3-C-B9-E-193	Installation of Main Distribution Board	2	14-Nov-26	15-Nov-26	07-Dec-26	09-Dec-26	32,472.73	0.00	0.00	0%	0%
DAM3-C-B9-E-410	Installation of CCTV System	5	14-Nov-26	21-Nov-26	07-Dec-26	13-Dec-26	76,349.24	0.00	0.00	0%	0%
DAM3-C-B9-E-253	Installation of PP-AC panel	2	18-Nov-26	19-Nov-26	09-Dec-26	12-Dec-26	21,648.48	0.00	0.00	0%	0%
DAM3-C-B9-E-213	Installation of Telephone Cabinet	2	21-Nov-26	22-Nov-26	12-Dec-26	14-Dec-26	26,991.08	0.00	0.00	0%	0%
DAM3-C-B9-E-273	Installation of Access Control System	5	22-Nov-26	26-Nov-26	13-Dec-26	19-Dec-26	27,616.86	0.00	0.00	0%	0%
DAM3-C-B9-E-283	Monitor Modules for Fire Alarm	2	28-Nov-26	29-Nov-26	19-Dec-26	21-Dec-26	3,882.38	0.00	0.00	0%	0%
DAM3-C-B9-E-293	Line Isolator Modules for Fire Alarm	2	30-Nov-26	01-Dec-26	21-Dec-26	23-Dec-26	185.40	0.00	0.00	0%	0%
DAM3-C-B9-E-303	Firewarning flash light with sounder; wall mounted, Weather proof	2	02-Dec-26	03-Dec-26	23-Dec-26	26-Dec-26	3,082.69	0.00	0.00	0%	0%
BLOCK B10		293	03-Mar-26	08-Feb-27	18-Feb-26 A	10-Feb-27	5,075,523.09	2,912,484.49	3,639,038.61	57.38%	71.7%
STRUCTURAL		208	03-Mar-26	24-Oct-26	18-Feb-26 A	19-Nov-26	1,389,042.53	1,388,524.18	1,388,135.41	99.96%	99.93%
FOOTING		55	03-Mar-26	04-Apr-26	18-Feb-26 A	28-Apr-26 A	597,655.16	597,655.16	597,655.16	100%	100%
DAM3-C-B10-S-150	Excavation for footings	4	03-Mar-26	07-Mar-26	18-Feb-26 A	03-Mar-26 A	89,859.61	89,859.61	89,859.61	100%	100%
DAM3-C-B10-S-6323	Soil replacement - rock fill	4	08-Mar-26	11-Mar-26	07-Mar-26 A	11-Mar-26 A	179,061.91	179,061.91	179,061.91	100%	100%
DAM3-C-B10-S-6333	Engineering fill	4	12-Mar-26	16-Mar-26	18-Mar-26 A	31-Mar-26 A	46,046.19	46,046.19	46,046.19	100%	100%
DAM3-C-B10-S-103	Lean Concrete Below Footings	2	23-Mar-26	24-Mar-26	01-Apr-26 A	01-Apr-26 A	8,229.34	8,229.34	8,229.34	100%	100%
DAM3-C-B10-S-102	Vapour Barrier for Footings	1	22-Mar-26	22-Mar-26	01-Apr-26 A	01-Apr-26 A	7,940.10	7,940.10	7,940.10	100%	100%
DAM3-C-B10-S-101	Anti Termite Below Footings	1	21-Mar-26	21-Mar-26	01-Apr-26 A	01-Apr-26 A	11,905.55	11,905.55	11,905.55	100%	100%
DAM3-C-B10-S-104	Rebar for Footings	4	25-Mar-26	29-Mar-26	23-Apr-26 A	23-Apr-26 A	101,844.98	101,844.98	101,844.98	100%	100%
DAM3-C-B10-S-105	Formwork for Footings	4	30-Mar-26	02-Apr-26	23-Apr-26 A	25-Apr-26 A	25,461.25	25,461.25	25,461.25	100%	100%
DAM3-C-B10-S-106	Pouring Concrete for Footings	1	04-Apr-26	04-Apr-26	28-Apr-26 A	28-Apr-26 A	127,306.23	127,306.23	127,306.23	100%	100%
COLUMN NECK		17	05-Apr-26	22-Apr-26	26-Apr-26 A	20-May-26 A	120,554.54	120,554.54	120,554.54	100%	100%
DAM3-C-B10-S-257	Rebar for column neck	4	05-Apr-26	08-Apr-26	26-Apr-26 A	27-Apr-26 A	14,919.19	14,919.19	14,919.19	100%	100%
DAM3-C-B10-S-267	Formwork for column neck	2	09-Apr-26	11-Apr-26	27-Apr-26 A	04-May-26 A	9,946.13	9,946.13	9,946.13	100%	100%
DAM3-C-B10-S-297	Pouring Concrete for column neck	1	12-Apr-26	12-Apr-26	02-May-26 A	05-May-26 A	24,865.31	24,865.31	24,865.31	100%	100%
DAM3-C-B10-S-307	Damp proof /Bitumin paint on Footings & column neck	2	13-Apr-26	14-Apr-26	05-May-26 A	09-May-26 A	24,777.73	24,777.73	24,777.73	100%	100%
DAM3-C-B10-S-367	Backfilling / Compaction up to Bottom of Grade Beams	7	15-Apr-26	22-Apr-26	13-May-26 A	20-May-26 A	46,046.19	46,046.19	46,046.19	100%	100%
GRADE BEAM		16	23-Apr-26	13-May-26	25-May-26 A	15-Jun-26 A	171,632.86	171,632.86	171,632.86	100%	100%
DAM3-C-B10-S-338	Lean Concrete Below Grade Beams	2	27-Apr-26	28-Apr-26	25-May-26 A	25-May-26 A	4,431.19	4,431.19	4,431.19	100%	100%
DAM3-C-B10-S-337	Vapour barrier for Grade Beams	2	25-Apr-26	26-Apr-26	25-May-26 A	25-May-26 A	5,293.40	5,293.40	5,293.40	100%	100%
DAM3-C-B10-S-527	Anti Termite Below Grade Beams	1	23-Apr-26	23-Apr-26	25-May-26 A	25-May-26 A	11,905.55	11,905.55	11,905.55	100%	100%
DAM3-C-B10-S-339	Rebar for Grade Beams	5	29-Apr-26	04-May-26	31-May-26 A	03-Jun-26 A	27,194.46	27,194.46	27,194.46	100%	100%
DAM3-C-B10-S-341	Anchor bolts installation	2	05-May-26	06-May-26	02-Jun-26 A	03-Jun-26 A	57,238.83	57,238.83	57,238.83	100%	100%
DAM3-C-B10-S-340	Formwork for Grade Beams	2	05-May-26	06-May-26	07-Jun-26 A	09-Jun-26 A	6,798.61	6,798.61	6,798.61	100%	100%
DAM3-C-B10-S-342	Pouring Concrete for Grade Beams	1	07-May-26	07-May-26	09-Jun-26 A	09-Jun-26 A	33,993.09	33,993.09	33,993.09	100%	100%
DAM3-C-B10-S-347	Damp proof /Bitumin paint on Grade Beams	5	09-May-26	13-May-26	14-Jun-26 A	15-Jun-26 A	24,777.73	24,777.73	24,777.73	100%	100%
SLAB ON GRADE		121	14-May-26	24-Oct-26	16-Jun-26 A	19-Nov-26	397,232.98	396,714.63	396,325.87	99.87%	99.77%
DAM3-C-B10-S-377	Backfilling / Compaction for Slab on Grade	7	14-May-26	21-May-26	16-Jun-26 A	22-Jun-26 A	23,023.09	23,023.09	23,023.09	100%	100%
DAM3-C-B10-S-382	Pouring Concrete for Ground Slab	4	30-May-26	02-Jun-26	18-Jul-26 A	21-Jul-26 A	344,195.21	344,195.21	344,195.21	100%	100%
DAM3-C-B10-S-378	Anti Termite Treatment below Ground Slab	1	23-May-26	23-May-26	18-Jul-26 A	21-Jul-26 A	15,874.08	15,874.08	15,874.08	100%	100%
DAM3-C-B10-S-379	Vapour barrier for below Ground Slab	2	24-May-26	25-May-26	18-Jul-26 A	21-Jul-26 A	13,233.49	13,233.49	13,233.49	100%	100%
DAM3-C-B10-S-517	Concrete pad	7	17-Oct-26	24-Oct-26	12-Nov-26	19-Nov-26	907.11	388.76	0.00	42.86%	0%
COLUMNS & BEAMS		55	23-May-26	22-Jun-26	01-Jun-26 A	16-Sep-26 A	101,966.98	101,966.98	101,966.98	100%	100%
DAM3-C-B10-S-6101	Rebar for Tie Beams	4	07-Jun-26	10-Jun-26	01-Jun-26 A	03-Jun-26 A	7,263.64	7,263.64	7,263.64	100%	100%
DAM3-C-B10-S-6102	Formwork for Tie Beams	2	11-Jun-26	13-Jun-26	07-Jun-26 A	08-Jun-26 A	1,815.91	1,815.91	1,815.91	100%	100%
DAM3-C-B10-S-6103	Pouring Concrete for Tie Beams	1	14-Jun-26	14-Jun-26	09-Jun-26 A	09-Jun-26 A	9,079.54	9,079.54	9,079.54	100%	100%
DAM3-C-B10-S-5101	Rebar for column	5	23-May-26	31-May-26	12-Jul-26 A	16-Jul-26 A	20,144.05	20,144.05	20,144.05	100%	100%
DAM3-C-B10-S-5102	Formwork for column	4	01-Jun-26	04-Jun-26	04-Aug-26 A	06-Aug-26 A	5,036.01	5,036.01	5,036.01	100%	100%
DAM3-C-B10-S-5103	Pouring Concrete for column	1	06-Jun-26	06-Jun-26	05-Aug-26 A	09-Aug-26 A	25,180.06	25,180.06	25,180.06	100%	100%
DAM3-C-B10-S-6113	Rebar for Beams	4	15-Jun-26	18-Jun-26	31-Aug-26 A	02-Sep-26 A	13,379.11	13,379.11	13,379.11	100%	100%

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete
DAM3-C-B10-S-6123	Formwork for Beams	2	20-Jun-26	21-Jun-26	08-Sep-26 A	15-Sep-26 A	3,344.77	3,344.77	3,344.77	100%	100%
DAM3-C-B10-S-6133	Pouring Concrete for Beams	1	22-Jun-26	22-Jun-26	12-Sep-26 A	16-Sep-26 A	16,723.88	16,723.88	16,723.88	100%	100%
STRUCTURAL STEEL		48	12-Sep-26	21-Oct-26	25-Jun-26 A	17-Nov-26	1,566,668.48	1,434,670.29	1,539,773.29	91.57%	98.28%
DAM3-C-B10-SS-0100	Installation of columns	3	12-Sep-26	14-Sep-26	25-Jun-26 A	25-Jun-26 A	217,507.55	217,507.55	217,507.55	100%	100%
DAM3-C-B10-SS-0110	Installation of raft and purlins	5	15-Sep-26	20-Sep-26	25-Jun-26 A	28-Jun-26 A	326,261.32	326,261.32	326,261.32	100%	100%
DAM3-C-B10-SS-610	Intumescent paint to steel works	7	21-Sep-26	29-Sep-26	07-Jul-26 A	11-Aug-26 A	317,759.56	317,759.56	317,759.56	100%	100%
DAM3-C-B10-SS-0140	Installation of roof sheet	3	04-Oct-26	08-Oct-26	13-Aug-26 A	16-Aug-26 A	217,507.55	217,507.55	217,507.55	100%	100%
DAM3-C-B10-SS-0130	Installation of wall sandwich panel	5	17-Oct-26	21-Oct-26	03-Sep-26 A	30-Sep-26 A	326,261.32	195,756.79	326,261.32	60%	100%
DAM3-C-B10-SS-1030	Steel members for external platform	7	08-Oct-26	15-Oct-26	26-Sep-26 A	06-Oct-26 A	18,670.78	18,670.78	18,670.78	100%	100%
DAM3-C-B10-SS-620	Steel members for office area	4	30-Sep-26	07-Oct-26	29-Sep-26 A	30-Sep-26 A	115,805.20	115,805.20	115,805.20	100%	100%
DAM3-C-B10-SS-1020	Epoxy paint to steel members at office area	4	08-Oct-26	15-Oct-26	12-Nov-26	16-Nov-26	23,161.04	23,161.04	0.00	100%	0%
DAM3-C-B10-SS-1040	Epoxy paint for external platform	5	17-Oct-26	21-Oct-26	12-Nov-26	17-Nov-26	3,734.16	2,240.49	0.00	60%	0%
ARCHITECTURAL		85	21-Sep-26	16-Jan-27	23-Jul-26 A	26-Dec-26	900,244.66	70,704.89	312,781.12	7.85%	34.74%
MASONARY WORKS		20	21-Sep-26	24-Oct-26	02-Aug-26 A	03-Sep-26 A	78,954.21	70,704.89	78,954.21	89.55%	100%
DAM3-C-B10-A-0120	Block work at factory area	3	21-Sep-26	03-Oct-26	02-Aug-26 A	23-Aug-26 A	58,338.72	58,338.72	58,338.72	100%	100%
DAM3-C-B10-A-0150	Block work at office area	4	08-Oct-26	15-Oct-26	08-Aug-26 A	01-Sep-26 A	6,179.18	6,179.18	6,179.18	100%	100%
DAM3-C-B10-A-170	Block work at toilet area	5	17-Oct-26	24-Oct-26	11-Aug-26 A	03-Sep-26 A	14,436.31	6,186.99	14,436.31	42.86%	100%
WALL FINISHES		31	03-Nov-26	19-Dec-26	21-Sep-26 A	03-Dec-26	92,757.47	0.00	86,132.37	0%	92.86%
DAM3-C-B10-A-180	Internal Wall Plaster	5	03-Nov-26	19-Nov-26	21-Sep-26 A	12-Oct-26 A	48,590.16	0.00	48,590.16	0%	100%
DAM3-C-B10-A-230	Paint to Plaster (Primer, Putty & First Coat)	5	12-Dec-26	19-Dec-26	08-Oct-26 A	03-Dec-26	44,167.30	0.00	37,542.21	0%	85%
CIELING FINISHES		4	03-Dec-26	08-Dec-26	12-Dec-26	16-Dec-26	46,792.30	0.00	0.00	0%	0%
DAM3-C-B10-A-240	Installation of Ceiling Gypsum Board	4	03-Dec-26	08-Dec-26	12-Dec-26	16-Dec-26	46,792.30	0.00	0.00	0%	0%
FLOOR FINISHES		22	25-Nov-26	16-Jan-27	11-Oct-26 A	26-Dec-26	189,488.90	0.00	46,530.71	0%	24.56%
DAM3-C-B10-A-220	Tiles for Toilet	5	25-Nov-26	02-Dec-26	11-Oct-26 A	18-Oct-26 A	46,530.71	0.00	46,530.71	0%	100%
DAM3-C-B10-A-250	Tiles for Office Area	2	09-Dec-26	10-Dec-26	30-Nov-26	02-Dec-26	26,867.31	0.00	0.00	0%	0%
DAM3-C-B10-A-390	Granite strip	2	12-Dec-26	13-Dec-26	02-Dec-26	05-Dec-26	671.12	0.00	0.00	0%	0%
DAM3-C-B10-A-420	Epoxy paint	3	09-Jan-27	16-Jan-27	22-Dec-26	26-Dec-26	115,419.76	0.00	0.00	0%	0%
DOORS & WINDOWS		19	22-Oct-26	07-Nov-26	04-Oct-26 A	25-Nov-26	248,575.06	0.00	77,119.80	0%	31.02%
DAM3-C-B10-A-558	Skylight fixtures installation	1	07-Nov-26	07-Nov-26	04-Oct-26 A	06-Oct-26 A	6,489.89	0.00	6,489.89	0%	100%
DAM3-C-B10-A-552	Window (CW1)	7	22-Oct-26	29-Oct-26	14-Oct-26 A	18-Nov-26	94,173.21	0.00	70,629.91	0%	75%
DAM3-C-B10-A-553	Roll up Shutter Door	1	31-Oct-26	31-Oct-26	18-Nov-26	19-Nov-26	68,619.20	0.00	0.00	0%	0%
DAM3-C-B10-A-200	Supply and install (D5) 1000*2200mm single leaf steel door with door	1	01-Nov-26	01-Nov-26	19-Nov-26	21-Nov-26	16,016.16	0.00	0.00	0%	0%
DAM3-C-B10-A-554	Supply and install (D4) 800*2200 mm single leaf aluminum door with door	1	02-Nov-26	02-Nov-26	21-Nov-26	22-Nov-26	22,737.85	0.00	0.00	0%	0%
DAM3-C-B10-A-555	Supply and install (D7) 1000*2200 mm single leaf aluminum door with door	1	03-Nov-26	03-Nov-26	22-Nov-26	23-Nov-26	7,811.07	0.00	0.00	0%	0%
DAM3-C-B10-A-556	Supply and install (D3) 1000*2200 mm single leaf aluminum door with door	1	04-Nov-26	04-Nov-26	23-Nov-26	24-Nov-26	16,016.16	0.00	0.00	0%	0%
DAM3-C-B10-A-557	Supply and install fire rated 45 min (D2) 1200*2200 mm single leaf steel doo	1	05-Nov-26	05-Nov-26	24-Nov-26	25-Nov-26	16,711.52	0.00	0.00	0%	0%
WATER PROOFING WORKS		4	21-Nov-26	24-Nov-26	25-Nov-26	30-Nov-26	4,879.02	0.00	0.00	0%	0%
DAM3-C-B10-A-370	Waterproofing membrane for toilets	4	21-Nov-26	24-Nov-26	25-Nov-26	30-Nov-26	4,879.02	0.00	0.00	0%	0%
METAL WORKS		65	14-Dec-26	28-Dec-26	23-Jul-26 A	14-Dec-26	193,717.06	0.00	24,044.04	0%	12.41%
DAM3-C-B10-A-300	Galvanised Steel Gratings	2	27-Dec-26	28-Dec-26	23-Jul-26 A	23-Jul-26 A	6,455.16	0.00	6,455.16	0%	100%
DAM3-C-B10-A-292	Aluminium composite panel	3	21-Dec-26	26-Dec-26	14-Oct-26 A	14-Dec-26	175,888.76	0.00	17,588.88	0%	10%
DAM3-C-B10-A-290	Steel Ladder	2	14-Dec-26	15-Dec-26	05-Dec-26	07-Dec-26	9,839.16	0.00	0.00	0%	0%
DAM3-C-B10-A-291	Steel railing works	3	16-Dec-26	20-Dec-26	07-Dec-26	10-Dec-26	1,533.98	0.00	0.00	0%	0%
SPECIALTIES		7	29-Dec-26	07-Jan-27	14-Dec-26	22-Dec-26	45,080.66	0.00	0.00	0%	0%
DAM3-C-B10-A-320	Installation of fittings	3	29-Dec-26	03-Jan-27	14-Dec-26	17-Dec-26	22,981.27	0.00	0.00	0%	0%
DAM3-C-B10-A-570	Identification sign; ID01 & ID02	3	04-Jan-27	06-Jan-27	17-Dec-26	21-Dec-26	9,630.56	0.00	0.00	0%	0%
DAM3-C-B10-A-340	Furniture Installation	1	07-Jan-27	07-Jan-27	21-Dec-26	22-Dec-26	12,468.83	0.00	0.00	0%	0%
MECHANICAL		168	14-May-26	07-Jan-27	01-Jul-26 A	19-Dec-26	467,522.66	18,585.14	326,975.51	3.98%	69.94%
HVAC		10	20-Dec-26	04-Jan-27	18-Oct-26 A	15-Dec-26	233,183.33	0.00	170,694.73	0%	73.2%

Date	Revision	Checked	Approved
20-Oct-26	Weekly Report		


Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete
FIRST STAGE		2	27-Dec-26	30-Dec-26	18-Oct-26 A	20-Oct-26 A	170,694.73	0.00	170,694.73	0%	100%
DAM3-C-B10-M-140	Installation of HVAC Ducts	2	27-Dec-26	28-Dec-26	18-Oct-26 A	20-Oct-26 A	149,489.33	0.00	149,489.33	0%	100%
DAM3-C-B10-M-170	Installation of Duct insulation	2	29-Dec-26	30-Dec-26	18-Oct-26 A	20-Oct-26 A	21,205.40	0.00	21,205.40	0%	100%
SECOND STAGE		10	20-Dec-26	04-Jan-27	03-Dec-26	15-Dec-26	62,488.60	0.00	0.00	0%	0%
DAM3-C-B10-M-130	Installation of Exhaust Fans	2	20-Dec-26	21-Dec-26	03-Dec-26	06-Dec-26	7,938.56	0.00	0.00	0%	0%
DAM3-C-B10-M-160	Installation of Wall Propeller Type Exhaust Fan	4	22-Dec-26	26-Dec-26	06-Dec-26	10-Dec-26	46,831.64	0.00	0.00	0%	0%
DAM3-C-B10-M-339	Installation of Diffuser	2	31-Dec-26	02-Jan-27	10-Dec-26	13-Dec-26	2,144.00	0.00	0.00	0%	0%
DAM3-C-B10-M-340	Supply, install, test and commission door grilles & exhaust louvers	2	03-Jan-27	04-Jan-27	13-Dec-26	15-Dec-26	5,574.40	0.00	0.00	0%	0%
FIRE FIGHTING SYSTEM		19	20-Dec-26	07-Jan-27	23-Aug-26 A	19-Dec-26	102,458.78	0.00	84,594.16	0%	82.56%
FIRST STAGE		8	20-Dec-26	02-Jan-27	23-Aug-26 A	29-Aug-26 A	84,594.16	0.00	84,594.16	0%	100%
DAM3-C-B10-M-300	Installation of Fire Fighting Pipes (Seamless Black Steel)	7	20-Dec-26	27-Dec-26	23-Aug-26 A	27-Aug-26 A	72,394.75	0.00	72,394.75	0%	100%
DAM3-C-B10-M-310	Installation of Fire Fighting Valve	3	28-Dec-26	02-Jan-27	25-Aug-26 A	29-Aug-26 A	12,199.40	0.00	12,199.40	0%	100%
SECOND STAGE		13	03-Jan-27	07-Jan-27	03-Dec-26	19-Dec-26	17,864.62	0.00	0.00	0%	0%
DAM3-C-B10-M-320	Installation of Fire Hose Cabinet	3	03-Jan-27	05-Jan-27	03-Dec-26	07-Dec-26	15,158.56	0.00	0.00	0%	0%
DAM3-C-B10-M-370	Supply, install, test and commission Fire Department Connection(FDC)	3	05-Jan-27	07-Jan-27	15-Dec-26	19-Dec-26	2,706.06	0.00	0.00	0%	0%
SEWER AND DRAINAGE SYSTEM		168	14-May-26	27-Dec-26	01-Jul-26 A	19-Dec-26	90,009.74	18,585.14	30,093.94	20.65%	33.43%
FIRST STAGE		168	14-May-26	10-Dec-26	01-Jul-26 A	02-Dec-26	41,149.90	18,585.14	30,093.94	45.16%	73.13%
DAM3-C-B10-M-200	Installation of Sanitary Waste / Drainage Pipes	4	14-May-26	18-May-26	01-Jul-26 A	06-Jul-26 A	18,585.14	18,585.14	18,585.14	100%	100%
DAM3-C-B10-M-380	Installation of Trench drain	5	06-Dec-26	10-Dec-26	07-Jul-26 A	09-Jul-26 A	11,508.80	0.00	11,508.80	0%	100%
DAM3-C-B10-M-220	Installation of Floor Drain	2	03-Dec-26	05-Dec-26	30-Nov-26	02-Dec-26	11,055.96	0.00	0.00	0%	0%
SECOND STAGE		14	12-Dec-26	27-Dec-26	02-Dec-26	19-Dec-26	48,859.84	0.00	0.00	0%	0%
DAM3-C-B10-M-180	Installation of Electric Water Heater	2	12-Dec-26	13-Dec-26	02-Dec-26	05-Dec-26	1,819.51	0.00	0.00	0%	0%
DAM3-C-B10-M-190	Installation of Sanitary Fixture and Accessories	4	14-Dec-26	17-Dec-26	05-Dec-26	09-Dec-26	19,921.72	0.00	0.00	0%	0%
DAM3-C-B10-M-210	Installation of Lavotary /Wash Basin	2	19-Dec-26	20-Dec-26	09-Dec-26	12-Dec-26	21,416.68	0.00	0.00	0%	0%
DAM3-C-B10-M-270	Installation of Bib Tap	2	21-Dec-26	22-Dec-26	12-Dec-26	14-Dec-26	1,900.66	0.00	0.00	0%	0%
DAM3-C-B10-M-428	Installation of Water Tap	2	23-Dec-26	24-Dec-26	14-Dec-26	16-Dec-26	2,874.14	0.00	0.00	0%	0%
DAM3-C-B10-M-429	Installation of Roof Vent Cap	2	26-Dec-26	27-Dec-26	16-Dec-26	19-Dec-26	927.12	0.00	0.00	0%	0%
WATER SUPPLY SYSTEM		18	20-Dec-26	31-Dec-26	17-Sep-26 A	09-Dec-26	41,870.81	0.00	41,592.68	0%	99.34%
FIRST STAGE		6	20-Dec-26	26-Dec-26	17-Sep-26 A	21-Sep-26 A	41,592.68	0.00	41,592.68	0%	100%
DAM3-C-B10-M-280	Installation of Water Supply Valve	2	24-Dec-26	26-Dec-26	17-Sep-26 A	21-Sep-26 A	18,274.27	0.00	18,274.27	0%	100%
DAM3-C-B10-M-290	Installation of Water Supply Pipes	4	20-Dec-26	23-Dec-26	17-Sep-26 A	21-Sep-26 A	23,318.41	0.00	23,318.41	0%	100%
SECOND STAGE		5	27-Dec-26	31-Dec-26	03-Dec-26	09-Dec-26	278.13	0.00	0.00	0%	0%
DAM3-C-B10-M-330	Capped connection	5	27-Dec-26	31-Dec-26	03-Dec-26	09-Dec-26	278.13	0.00	0.00	0%	0%
ELECTRICAL		90	25-Oct-26	08-Feb-27	02-Jun-26 A	10-Feb-27	752,044.76	0.00	71,373.28	0%	9.49%
FIRST STAGE		82	25-Oct-26	06-Dec-26	02-Jun-26 A	10-Dec-26	86,114.12	0.00	27,642.87	0%	32.1%
DAM3-C-B10-E-113	Installation of Earthing and Grounding	5	01-Dec-26	06-Dec-26	02-Jun-26 A	10-Dec-26	19,646.47	0.00	17,681.82	0%	90%
DAM3-C-B10-E-143	Installation of Conduits and wiring outlets - Fire Alarm System	4	25-Oct-26	28-Oct-26	03-Jun-26 A	14-Nov-26	1,768.31	0.00	884.15	0%	50%
DAM3-C-B10-E-183	Installation of Sleeves & Power outlet	4	25-Oct-26	02-Nov-26	03-Jun-26 A	14-Nov-26	2,920.45	0.00	1,460.23	0%	50%
DAM3-C-B10-E-163	Installation of Conduites for Lighting Fixture	4	08-Nov-26	11-Nov-26	21-Sep-26 A	24-Nov-26	8,462.97	0.00	7,616.67	0%	90%
DAM3-C-B10-E-233	Installation of Wires	4	12-Nov-26	16-Nov-26	24-Nov-26	29-Nov-26	16,925.94	0.00	0.00	0%	0%
DAM3-C-B10-E-223	Installation of LV Cables	4	26-Nov-26	30-Nov-26	06-Dec-26	10-Dec-26	36,389.98	0.00	0.00	0%	0%
SECOND STAGE		76	29-Oct-26	08-Feb-27	07-Oct-26 A	10-Feb-27	665,930.64	0.00	43,730.41	0%	6.57%
DAM3-C-B10-E-420	Installation of Solar power plant	5	01-Feb-27	08-Feb-27	07-Oct-26 A	10-Feb-27	253,268.71	0.00	25,326.87	0%	10%
DAM3-C-B10-E-243	Installation of LP-1 Panel	2	19-Nov-26	21-Nov-26	10-Oct-26 A	14-Oct-26 A	18,403.54	0.00	18,403.54	0%	100%
DAM3-C-B10-E-123	Installation of Fire Alarm Control Panel	4	29-Oct-26	02-Nov-26	15-Nov-26	18-Nov-26	19,451.37	0.00	0.00	0%	0%
DAM3-C-B10-E-133	Installation of Fire Detectors & Accessories	4	03-Nov-26	07-Nov-26	19-Nov-26	23-Nov-26	56,740.37	0.00	0.00	0%	0%
DAM3-C-B10-E-153	Installation of Lighting fixtures	4	17-Nov-26	21-Nov-26	29-Nov-26	03-Dec-26	76,166.74	0.00	0.00	0%	0%
DAM3-C-B10-E-193	Installation of Main Distribution Board	2	17-Nov-26	18-Nov-26	29-Nov-26	01-Dec-26	32,472.73	0.00	0.00	0%	0%
DAM3-C-B10-E-410	Installation of CCTV System	7	17-Nov-26	24-Nov-26	29-Nov-26	07-Dec-26	76,349.24	0.00	0.00	0%	0%

Actual Level of Effort
Actual Work
Remaining Work
Critical Remaining Work
Milestone
summary

Date	Revision	Checked	Approved
20-Oct-26	Weekly Report		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete
DAM3-C-B10-E-253	Installation of PP-AC panel	2	22-Nov-26	23-Nov-26	01-Dec-26	03-Dec-26	21,648.48	0.00	0.00	0%	0%
DAM3-C-B10-E-213	Installation of Telephone Cabinet	2	24-Nov-26	25-Nov-26	03-Dec-26	06-Dec-26	26,991.08	0.00	0.00	0%	0%
DAM3-C-B10-E-173	Installation of Wiring Devices	4	20-Dec-26	23-Dec-26	03-Dec-26	08-Dec-26	19,435.09	0.00	0.00	0%	0%
DAM3-C-B10-E-273	Installation of Access Control System	5	25-Nov-26	30-Nov-26	07-Dec-26	13-Dec-26	27,616.86	0.00	0.00	0%	0%
DAM3-C-B10-E-203	Installation of Disconnect Switches	2	24-Dec-26	26-Dec-26	08-Dec-26	10-Dec-26	30,235.95	0.00	0.00	0%	0%
DAM3-C-B10-E-283	Monitor Modules for Fire Alarm	2	01-Dec-26	02-Dec-26	13-Dec-26	15-Dec-26	3,882.38	0.00	0.00	0%	0%
DAM3-C-B10-E-293	Line Isolator Modules for Fire Alarm	2	03-Dec-26	05-Dec-26	15-Dec-26	17-Dec-26	185.40	0.00	0.00	0%	0%
DAM3-C-B10-E-303	Firewarning flash light with sounder; wall mounted, Weather proof	2	06-Dec-26	07-Dec-26	17-Dec-26	20-Dec-26	3,082.69	0.00	0.00	0%	0%
BLOCK B11		288	08-Mar-26	16-Feb-27	18-Feb-26 A	15-Feb-27	5,075,523.09	2,707,911.45	3,337,184.36	53.35%	65.75%
STRUCTURAL		202	08-Mar-26	27-Oct-26	18-Feb-26 A	19-Nov-26	1,389,042.53	1,388,135.41	1,388,135.41	99.93%	99.93%
FOOTING		36	08-Mar-26	08-Apr-26	18-Feb-26 A	02-May-26 A	597,655.16	597,655.16	597,655.16	100%	100%
DAM3-C-B11-S-150	Excavation for footings	4	08-Mar-26	11-Mar-26	18-Feb-26 A	08-Mar-26 A	89,859.61	89,859.61	89,859.61	100%	100%
DAM3-C-B11-S-6343	Soil replacement - rock fill	4	12-Mar-26	16-Mar-26	08-Mar-26 A	16-Mar-26 A	179,061.91	179,061.91	179,061.91	100%	100%
DAM3-C-B11-S-6353	Engineering fill	4	21-Mar-26	24-Mar-26	26-Mar-26 A	31-Mar-26 A	46,046.19	46,046.19	46,046.19	100%	100%
DAM3-C-B11-S-103	Lean Concrete Below Footings	2	28-Mar-26	29-Mar-26	02-Apr-26 A	02-Apr-26 A	8,229.34	8,229.34	8,229.34	100%	100%
DAM3-C-B11-S-102	Vapour Barrier for Footings	1	26-Mar-26	26-Mar-26	02-Apr-26 A	02-Apr-26 A	7,940.10	7,940.10	7,940.10	100%	100%
DAM3-C-B11-S-101	Anti Termite Below Footings	1	25-Mar-26	25-Mar-26	02-Apr-26 A	02-Apr-26 A	11,905.55	11,905.55	11,905.55	100%	100%
DAM3-C-B11-S-104	Rebar for Footings	4	30-Mar-26	02-Apr-26	25-Apr-26 A	28-Apr-26 A	101,844.98	101,844.98	101,844.98	100%	100%
DAM3-C-B11-S-105	Formwork for Footings	4	04-Apr-26	07-Apr-26	28-Apr-26 A	29-Apr-26 A	25,461.25	25,461.25	25,461.25	100%	100%
DAM3-C-B11-S-106	Pouring Concrete for Footings	1	08-Apr-26	08-Apr-26	02-May-26 A	02-May-26 A	127,306.23	127,306.23	127,306.23	100%	100%
COLUMN NECK		19	09-Apr-26	27-Apr-26	27-Apr-26 A	20-May-26 A	120,554.54	120,554.54	120,554.54	100%	100%
DAM3-C-B11-S-257	Rebar for column neck	4	09-Apr-26	13-Apr-26	27-Apr-26 A	28-Apr-26 A	14,919.19	14,919.19	14,919.19	100%	100%
DAM3-C-B11-S-267	Formwork for column neck	2	14-Apr-26	15-Apr-26	05-May-26 A	06-May-26 A	9,946.13	9,946.13	9,946.13	100%	100%
DAM3-C-B11-S-297	Pouring Concrete for column neck	1	16-Apr-26	16-Apr-26	07-May-26 A	07-May-26 A	24,865.31	24,865.31	24,865.31	100%	100%
DAM3-C-B11-S-307	Damp proof /Bitumin paint on Footings & column neck	2	18-Apr-26	19-Apr-26	11-May-26 A	13-May-26 A	24,777.73	24,777.73	24,777.73	100%	100%
DAM3-C-B11-S-367	Backfilling / Compaction up to Bottom of Grade Beams	7	20-Apr-26	27-Apr-26	17-May-26 A	20-May-26 A	46,046.19	46,046.19	46,046.19	100%	100%
GRADE BEAM		18	28-Apr-26	18-May-26	24-May-26 A	13-Jun-26 A	171,632.86	171,632.86	171,632.86	100%	100%
DAM3-C-B11-S-338	Lean Concrete Below Grade Beams	2	02-May-26	03-May-26	24-May-26 A	24-May-26 A	4,431.19	4,431.19	4,431.19	100%	100%
DAM3-C-B11-S-337	Vapour barrier for Grade Beams	2	29-Apr-26	30-Apr-26	24-May-26 A	24-May-26 A	5,293.40	5,293.40	5,293.40	100%	100%
DAM3-C-B11-S-527	Anti Termite Below Grade Beams	1	28-Apr-26	28-Apr-26	24-May-26 A	24-May-26 A	11,905.55	11,905.55	11,905.55	100%	100%
DAM3-C-B11-S-339	Rebar for Grade Beams	5	04-May-26	09-May-26	01-Jun-26 A	03-Jun-26 A	27,194.46	27,194.46	27,194.46	100%	100%
DAM3-C-B11-S-340	Formwork for Grade Beams	2	10-May-26	11-May-26	02-Jun-26 A	06-Jun-26 A	6,798.61	6,798.61	6,798.61	100%	100%
DAM3-C-B11-S-341	Anchor bolts installation	2	10-May-26	11-May-26	02-Jun-26 A	03-Jun-26 A	57,238.83	57,238.83	57,238.83	100%	100%
DAM3-C-B11-S-342	Pouring Concrete for Grade Beams	1	12-May-26	12-May-26	06-Jun-26 A	06-Jun-26 A	33,993.09	33,993.09	33,993.09	100%	100%
DAM3-C-B11-S-347	Damp proof /Bitumin paint on Grade Beams	5	13-May-26	18-May-26	11-Jun-26 A	13-Jun-26 A	24,777.73	24,777.73	24,777.73	100%	100%
SLAB ON GRADE		134	19-May-26	27-Oct-26	15-Jun-26 A	19-Nov-26	397,232.98	396,325.87	396,325.87	99.77%	99.77%
DAM3-C-B11-S-377	Backfilling / Compaction for Slab on Grade	7	19-May-26	30-May-26	15-Jun-26 A	21-Jun-26 A	23,023.09	23,023.09	23,023.09	100%	100%
DAM3-C-B11-S-382	Pouring Concrete for Ground Slab	4	03-Jun-26	07-Jun-26	26-Jul-26 A	28-Jul-26 A	344,195.21	344,195.21	344,195.21	100%	100%
DAM3-C-B11-S-378	Anti Termite Treatment below Ground Slab	1	31-May-26	31-May-26	26-Jul-26 A	28-Jul-26 A	15,874.08	15,874.08	15,874.08	100%	100%
DAM3-C-B11-S-379	Vapour barrier for below Ground Slab	2	01-Jun-26	02-Jun-26	26-Jul-26 A	28-Jul-26 A	13,233.49	13,233.49	13,233.49	100%	100%
DAM3-C-B11-S-517	Concrete pad	7	20-Oct-26	27-Oct-26	12-Nov-26	19-Nov-26	907.11	0.00	0.00	0%	0%
COLUMNS & BEAMS		81	31-May-26	27-Jun-26	02-Jun-26 A	01-Oct-26 A	101,966.98	101,966.98	101,966.98	100%	100%
DAM3-C-B11-S-6101	Rebar for Tie Beams	4	11-Jun-26	15-Jun-26	02-Jun-26 A	08-Jun-26 A	7,263.64	7,263.64	7,263.64	100%	100%
DAM3-C-B11-S-6102	Formwork for Tie Beams	2	16-Jun-26	17-Jun-26	03-Jun-26 A	08-Jun-26 A	1,815.91	1,815.91	1,815.91	100%	100%
DAM3-C-B11-S-6103	Pouring Concrete for Tie Beams	1	18-Jun-26	18-Jun-26	06-Jun-26 A	09-Jun-26 A	9,079.54	9,079.54	9,079.54	100%	100%
DAM3-C-B11-S-5101	Rebar for column	5	31-May-26	04-Jun-26	13-Jul-26 A	16-Jul-26 A	20,144.05	20,144.05	20,144.05	100%	100%
DAM3-C-B11-S-5102	Formwork for column	4	06-Jun-26	09-Jun-26	08-Aug-26 A	11-Aug-26 A	5,036.01	5,036.01	5,036.01	100%	100%
DAM3-C-B11-S-5103	Pouring Concrete for column	1	10-Jun-26	10-Jun-26	09-Aug-26 A	12-Aug-26 A	25,180.06	25,180.06	25,180.06	100%	100%
DAM3-C-B11-S-6113	Rebar for Beams	4	20-Jun-26	23-Jun-26	01-Sep-26 A	03-Sep-26 A	13,379.11	13,379.11	13,379.11	100%	100%

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete
DAM3-C-B11-S-6123	Formwork for Beams	2	24-Jun-26	25-Jun-26	21-Sep-26 A	26-Sep-26 A	3,344.77	3,344.77	3,344.77	100%	100%
DAM3-C-B11-S-6133	Pouring Concrete for Beams	1	27-Jun-26	27-Jun-26	28-Sep-26 A	01-Oct-26 A	16,723.88	16,723.88	16,723.88	100%	100%
STRUCTURAL STEEL		44	15-Sep-26	25-Oct-26	25-Jun-26 A	17-Nov-26	1,566,668.48	1,236,673.00	1,539,773.29	78.94%	98.28%
DAM3-C-B11-SS-0100	Installation of columns	3	15-Sep-26	17-Sep-26	25-Jun-26 A	28-Jun-26 A	217,507.55	217,507.55	217,507.55	100%	100%
DAM3-C-B11-SS-0110	Installation of raft and purlins	5	19-Sep-26	24-Sep-26	30-Jun-26 A	01-Jul-26 A	326,261.32	326,261.32	326,261.32	100%	100%
DAM3-C-B11-SS-610	Intumescent paint to steel works	7	26-Sep-26	03-Oct-26	19-Jul-26 A	25-Jul-26 A	317,759.56	317,759.56	317,759.56	100%	100%
DAM3-C-B11-SS-0140	Installation of roof sheet	5	07-Oct-26	12-Oct-26	01-Aug-26 A	08-Aug-26 A	217,507.55	217,507.55	217,507.55	100%	100%
DAM3-C-B11-SS-0130	Installation of wall sandwich panel	5	20-Oct-26	25-Oct-26	03-Sep-26 A	30-Sep-26 A	326,261.32	0.00	326,261.32	0%	100%
DAM3-C-B11-SS-620	Steel members for office area	7	04-Oct-26	11-Oct-26	27-Sep-26 A	30-Sep-26 A	115,805.20	115,805.20	115,805.20	100%	100%
DAM3-C-B11-SS-1030	Steel members for external platform	7	12-Oct-26	19-Oct-26	04-Oct-26 A	07-Oct-26 A	18,670.78	18,670.78	18,670.78	100%	100%
DAM3-C-B11-SS-1020	Epoxy paint to steel members at office area	4	12-Oct-26	19-Oct-26	12-Nov-26	16-Nov-26	23,161.04	23,161.04	0.00	100%	0%
DAM3-C-B11-SS-1040	Epoxy paint for external platform	5	20-Oct-26	25-Oct-26	12-Nov-26	17-Nov-26	3,734.16	0.00	0.00	0%	0%
ARCHITECTURAL		88	26-Sep-26	19-Jan-27	30-Jul-26 A	24-Dec-26	900,244.66	64,517.90	181,621.60	7.17%	20.17%
MASONARY WORKS		21	26-Sep-26	27-Oct-26	06-Aug-26 A	06-Sep-26 A	78,954.21	64,517.90	78,954.21	81.72%	100%
DAM3-C-B11-A-0120	Block work at factory area	5	26-Sep-26	06-Oct-26	06-Aug-26 A	11-Aug-26 A	58,338.72	58,338.72	58,338.72	100%	100%
DAM3-C-B11-A-0150	Block work at office area	3	12-Oct-26	19-Oct-26	10-Aug-26 A	06-Sep-26 A	6,179.18	6,179.18	6,179.18	100%	100%
DAM3-C-B11-A-170	Block work at toilet area	4	20-Oct-26	27-Oct-26	13-Aug-26 A	06-Sep-26 A	14,436.31	0.00	14,436.31	0%	100%
WALL FINISHES		11	07-Nov-26	22-Dec-26	27-Sep-26 A	08-Dec-26	92,757.47	0.00	48,590.16	0%	52.38%
DAM3-C-B11-A-180	Internal Wall Plaster	10	07-Nov-26	23-Nov-26	27-Sep-26 A	15-Oct-26 A	48,590.16	0.00	48,590.16	0%	100%
DAM3-C-B11-A-230	Paint to Plaster (Primer, Putty & First Coat)	4	15-Dec-26	22-Dec-26	05-Dec-26	08-Dec-26	44,167.30	0.00	0.00	0%	0%
CIELING FINISHES		5	07-Dec-26	12-Dec-26	02-Dec-26	07-Dec-26	46,792.30	0.00	0.00	0%	0%
DAM3-C-B11-A-240	Installation of Ceiling Gypsum Board	5	07-Dec-26	12-Dec-26	02-Dec-26	07-Dec-26	46,792.30	0.00	0.00	0%	0%
FLOOR FINISHES		17	29-Nov-26	19-Jan-27	26-Nov-26	15-Dec-26	189,488.90	0.00	0.00	0%	0%
DAM3-C-B11-A-220	Tiles for Toilet	5	29-Nov-26	06-Dec-26	26-Nov-26	01-Dec-26	46,530.71	0.00	0.00	0%	0%
DAM3-C-B11-A-250	Tiles for Office Area	2	13-Dec-26	14-Dec-26	02-Dec-26	03-Dec-26	26,867.31	0.00	0.00	0%	0%
DAM3-C-B11-A-390	Granite strip	2	15-Dec-26	16-Dec-26	05-Dec-26	06-Dec-26	671.12	0.00	0.00	0%	0%
DAM3-C-B11-A-420	Epoxy paint	7	12-Jan-27	19-Jan-27	08-Dec-26	15-Dec-26	115,419.76	0.00	0.00	0%	0%
DOORS & WINDOWS		16	26-Oct-26	10-Nov-26	06-Oct-26 A	25-Nov-26	248,575.06	0.00	30,033.19	0%	12.08%
DAM3-C-B11-A-558	Skylight fixtures installation	1	10-Nov-26	10-Nov-26	06-Oct-26 A	08-Oct-26 A	6,489.89	0.00	6,489.89	0%	100%
DAM3-C-B11-A-552	Window (CW1)	7	26-Oct-26	02-Nov-26	20-Oct-26 A	18-Nov-26	94,173.21	0.00	23,543.30	0%	25%
DAM3-C-B11-A-553	Roll up Shutter Door	1	03-Nov-26	03-Nov-26	18-Nov-26	19-Nov-26	68,619.20	0.00	0.00	0%	0%
DAM3-C-B11-A-200	Supply and install (D5) 1000*2200mm single leaf steel door with door	1	04-Nov-26	04-Nov-26	19-Nov-26	21-Nov-26	16,016.16	0.00	0.00	0%	0%
DAM3-C-B11-A-554	Supply and install (D4) 800*2200 mm single leaf aluminum door with door	1	05-Nov-26	05-Nov-26	21-Nov-26	22-Nov-26	22,737.85	0.00	0.00	0%	0%
DAM3-C-B11-A-555	Supply and install (D7) 1000*2200 mm single leaf aluminum door with door	1	07-Nov-26	07-Nov-26	22-Nov-26	23-Nov-26	7,811.07	0.00	0.00	0%	0%
DAM3-C-B11-A-556	Supply and install (D3) 1000*2200 mm single leaf aluminum door with door	1	08-Nov-26	08-Nov-26	23-Nov-26	24-Nov-26	16,016.16	0.00	0.00	0%	0%
DAM3-C-B11-A-557	Supply and install fire rated 45 min (D2) 1200*2200 mm single leaf steel doo	1	09-Nov-26	09-Nov-26	24-Nov-26	25-Nov-26	16,711.52	0.00	0.00	0%	0%
WATER PROOFING WORKS		4	24-Nov-26	28-Nov-26	22-Nov-26	25-Nov-26	4,879.02	0.00	0.00	0%	0%
DAM3-C-B11-A-370	Waterproofing membrane for toilets	4	24-Nov-26	28-Nov-26	22-Nov-26	25-Nov-26	4,879.02	0.00	0.00	0%	0%
METAL WORKS		67	17-Dec-26	31-Dec-26	30-Jul-26 A	16-Dec-26	193,717.06	0.00	24,044.04	0%	12.41%
DAM3-C-B11-A-300	Galvanised Steel Gratings	2	30-Dec-26	31-Dec-26	30-Jul-26 A	30-Jul-26 A	6,455.16	0.00	6,455.16	0%	100%
DAM3-C-B11-A-292	Aluminium composite panel	3	24-Dec-26	29-Dec-26	15-Oct-26 A	16-Dec-26	175,888.76	0.00	17,588.88	0%	10%
DAM3-C-B11-A-290	Steel Ladder	2	17-Dec-26	19-Dec-26	07-Dec-26	08-Dec-26	9,839.16	0.00	0.00	0%	0%
DAM3-C-B11-A-291	Steel railing works	4	20-Dec-26	23-Dec-26	09-Dec-26	13-Dec-26	1,533.98	0.00	0.00	0%	0%
SPECIALTIES		7	02-Jan-27	11-Jan-27	16-Dec-26	24-Dec-26	45,080.66	0.00	0.00	0%	0%
DAM3-C-B11-A-320	Installation of fittings	3	02-Jan-27	06-Jan-27	16-Dec-26	20-Dec-26	22,981.27	0.00	0.00	0%	0%
DAM3-C-B11-A-570	Identification sign; ID01 & ID02	3	07-Jan-27	10-Jan-27	20-Dec-26	23-Dec-26	9,630.56	0.00	0.00	0%	0%
DAM3-C-B11-A-340	Furniture Installation	1	11-Jan-27	11-Jan-27	23-Dec-26	24-Dec-26	12,468.83	0.00	0.00	0%	0%
MECHANICAL		182	19-May-26	11-Jan-27	05-Jul-26 A	27-Dec-26	467,522.66	18,585.14	156,280.78	3.98%	33.43%
HVAC		13	23-Dec-26	07-Jan-27	09-Dec-26	23-Dec-26	233,183.33	0.00	0.00	0%	0%



Actual Level of Effort
Actual Work
Remaining Work
Critical Remaining Work
Milestone
summary

Date	Revision	Checked	Approved
20-Oct-26	Weekly Report		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete
FIRST STAGE		4	30-Dec-26	03-Jan-27	15-Dec-26	19-Dec-26	170,694.73	0.00	0.00	0%	0%
DAM3-C-B11-M-140	Installation of HVAC Ducts	2	30-Dec-26	31-Dec-26	15-Dec-26	16-Dec-26	149,489.33	0.00	0.00	0%	0%
DAM3-C-B11-M-170	Installation of Duct insulation	2	02-Jan-27	03-Jan-27	17-Dec-26	19-Dec-26	21,205.40	0.00	0.00	0%	0%
SECOND STAGE		13	23-Dec-26	07-Jan-27	09-Dec-26	23-Dec-26	62,488.60	0.00	0.00	0%	0%
DAM3-C-B11-M-130	Installation of Exhaust Fans	2	23-Dec-26	24-Dec-26	09-Dec-26	10-Dec-26	7,938.56	0.00	0.00	0%	0%
DAM3-C-B11-M-160	Installation of Wall Propeller Type Exhaust Fan	3	26-Dec-26	29-Dec-26	12-Dec-26	14-Dec-26	46,831.64	0.00	0.00	0%	0%
DAM3-C-B11-M-339	Installation of Diffuser	2	04-Jan-27	05-Jan-27	20-Dec-26	21-Dec-26	2,144.00	0.00	0.00	0%	0%
DAM3-C-B11-M-340	Supply, install, test and commission door grilles & exhaust louvers	2	06-Jan-27	07-Jan-27	22-Dec-26	23-Dec-26	5,574.40	0.00	0.00	0%	0%
FIRE FIGHTING SYSTEM		20	23-Dec-26	11-Jan-27	29-Aug-26 A	27-Dec-26	102,458.78	0.00	84,594.16	0%	82.56%
FIRST STAGE		8	23-Dec-26	05-Jan-27	29-Aug-26 A	07-Sep-26 A	84,594.16	0.00	84,594.16	0%	100%
DAM3-C-B11-M-300	Installation of Fire Fighting Pipes (Seamless Black Steel)	5	23-Dec-26	30-Dec-26	29-Aug-26 A	05-Sep-26 A	72,394.75	0.00	72,394.75	0%	100%
DAM3-C-B11-M-310	Installation of Fire Fighting Valve	3	31-Dec-26	05-Jan-27	30-Aug-26 A	07-Sep-26 A	12,199.40	0.00	12,199.40	0%	100%
SECOND STAGE		16	06-Jan-27	11-Jan-27	09-Dec-26	27-Dec-26	17,864.62	0.00	0.00	0%	0%
DAM3-C-B11-M-320	Installation of Fire Hose Cabinet	3	06-Jan-27	09-Jan-27	09-Dec-26	12-Dec-26	15,158.56	0.00	0.00	0%	0%
DAM3-C-B11-M-370	Supply, install, test and commission Fire Department Connection(FDC)	3	09-Jan-27	11-Jan-27	24-Dec-26	27-Dec-26	2,706.06	0.00	0.00	0%	0%
SEWER AND DRAINAGE SYSTEM		182	19-May-26	30-Dec-26	05-Jul-26 A	20-Dec-26	90,009.74	18,585.14	30,093.94	20.65%	33.43%
FIRST STAGE		182	19-May-26	14-Dec-26	05-Jul-26 A	03-Dec-26	41,149.90	18,585.14	30,093.94	45.16%	73.13%
DAM3-C-B11-M-200	Installation of Sanitary Waste / Drainage Pipes	4	19-May-26	23-May-26	05-Jul-26 A	08-Jul-26 A	18,585.14	18,585.14	18,585.14	100%	100%
DAM3-C-B11-M-380	Installation of Trench drain	5	09-Dec-26	14-Dec-26	06-Jul-26 A	08-Jul-26 A	11,508.80	0.00	11,508.80	0%	100%
DAM3-C-B11-M-220	Installation of Floor Drain	2	07-Dec-26	08-Dec-26	02-Dec-26	03-Dec-26	11,055.96	0.00	0.00	0%	0%
SECOND STAGE		14	15-Dec-26	30-Dec-26	05-Dec-26	20-Dec-26	48,859.84	0.00	0.00	0%	0%
DAM3-C-B11-M-180	Installation of Electric Water Heater	2	15-Dec-26	16-Dec-26	05-Dec-26	06-Dec-26	1,819.51	0.00	0.00	0%	0%
DAM3-C-B11-M-190	Installation of Sanitary Fixture and Accessories	4	17-Dec-26	21-Dec-26	07-Dec-26	10-Dec-26	19,921.72	0.00	0.00	0%	0%
DAM3-C-B11-M-210	Installation of Lavotary /Wash Basin	2	22-Dec-26	23-Dec-26	12-Dec-26	13-Dec-26	21,416.68	0.00	0.00	0%	0%
DAM3-C-B11-M-270	Installation of Bib Tap	2	24-Dec-26	26-Dec-26	14-Dec-26	15-Dec-26	1,900.66	0.00	0.00	0%	0%
DAM3-C-B11-M-428	Installation of Water Tap	2	27-Dec-26	28-Dec-26	16-Dec-26	17-Dec-26	2,874.14	0.00	0.00	0%	0%
DAM3-C-B11-M-429	Installation of Roof Vent Cap	2	29-Dec-26	30-Dec-26	19-Dec-26	20-Dec-26	927.12	0.00	0.00	0%	0%
WATER SUPPLY SYSTEM		20	23-Dec-26	04-Jan-27	01-Oct-26 A	14-Dec-26	41,870.81	0.00	41,592.68	0%	99.34%
FIRST STAGE		6	23-Dec-26	29-Dec-26	01-Oct-26 A	05-Oct-26 A	41,592.68	0.00	41,592.68	0%	100%
DAM3-C-B11-M-280	Installation of Water Supply Valve	2	28-Dec-26	29-Dec-26	01-Oct-26 A	05-Oct-26 A	18,274.27	0.00	18,274.27	0%	100%
DAM3-C-B11-M-290	Installation of Water Supply Pipes	4	23-Dec-26	27-Dec-26	01-Oct-26 A	05-Oct-26 A	23,318.41	0.00	23,318.41	0%	100%
SECOND STAGE		5	30-Dec-26	04-Jan-27	09-Dec-26	14-Dec-26	278.13	0.00	0.00	0%	0%
DAM3-C-B11-M-330	Capped connection	5	30-Dec-26	04-Jan-27	09-Dec-26	14-Dec-26	278.13	0.00	0.00	0%	0%
ELECTRICAL		125	28-Oct-26	16-Feb-27	01-Jun-26 A	15-Feb-27	752,044.76	0.00	71,373.28	0%	9.49%
FIRST STAGE		79	28-Oct-26	09-Dec-26	01-Jun-26 A	15-Dec-26	86,114.12	0.00	27,642.87	0%	32.1%
DAM3-C-B11-E-113	Installation of Earthing and Grounding	3	05-Dec-26	09-Dec-26	01-Jun-26 A	15-Dec-26	19,646.47	0.00	17,681.82	0%	90%
DAM3-C-B11-E-143	Installation of Conduits and wiring outlets - Fire Alarm System	4	28-Oct-26	01-Nov-26	02-Jun-26 A	18-Nov-26	1,768.31	0.00	884.15	0%	50%
DAM3-C-B11-E-183	Installation of Sleeves & Power outlet	8	28-Oct-26	05-Nov-26	02-Jun-26 A	21-Nov-26	2,920.45	0.00	1,460.23	0%	50%
DAM3-C-B11-E-163	Installation of Conduites for Lighting Fixture	4	11-Nov-26	15-Nov-26	27-Sep-26 A	29-Nov-26	8,462.97	0.00	7,616.67	0%	90%
DAM3-C-B11-E-233	Installation of Wires	4	16-Nov-26	19-Nov-26	29-Nov-26	03-Dec-26	16,925.94	0.00	0.00	0%	0%
DAM3-C-B11-E-223	Installation of LV Cables	4	30-Nov-26	03-Dec-26	10-Dec-26	15-Dec-26	36,389.98	0.00	0.00	0%	0%
SECOND STAGE		66	02-Nov-26	16-Feb-27	08-Oct-26 A	15-Feb-27	665,930.64	0.00	43,730.41	0%	6.57%
DAM3-C-B11-E-420	Installation of Solar power plant	4	09-Feb-27	16-Feb-27	08-Oct-26 A	15-Feb-27	253,268.71	0.00	25,326.87	0%	10%
DAM3-C-B11-E-243	Installation of LP-1 Panel	2	23-Nov-26	24-Nov-26	10-Oct-26 A	14-Oct-26 A	18,403.54	0.00	18,403.54	0%	100%
DAM3-C-B11-E-123	Installation of Fire Alarm Control Panel	4	02-Nov-26	05-Nov-26	19-Nov-26	23-Nov-26	19,451.37	0.00	0.00	0%	0%
DAM3-C-B11-E-133	Installation of Fire Detectors & Accessories	4	07-Nov-26	10-Nov-26	24-Nov-26	28-Nov-26	56,740.37	0.00	0.00	0%	0%
DAM3-C-B11-E-153	Installation of Lighting fixtures	4	21-Nov-26	24-Nov-26	03-Dec-26	08-Dec-26	76,166.74	0.00	0.00	0%	0%
DAM3-C-B11-E-193	Installation of Main Distribution Board	2	21-Nov-26	22-Nov-26	03-Dec-26	06-Dec-26	32,472.73	0.00	0.00	0%	0%
DAM3-C-B11-E-410	Installation of CCTV System	5	21-Nov-26	28-Nov-26	03-Dec-26	09-Dec-26	76,349.24	0.00	0.00	0%	0%

Actual Level of Effort
Actual Work
Remaining Work
Critical Remaining Work
Milestone
summary

Date	Revision	Checked	Approved
20-Oct-26	Weekly Report		


Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete
DAM3-C-B11-E-253	Installation of PP-AC panel	2	25-Nov-26	26-Nov-26	06-Dec-26	08-Dec-26	21,648.48	0.00	0.00	0%	0%
DAM3-C-B11-E-213	Installation of Telephone Cabinet	2	28-Nov-26	29-Nov-26	08-Dec-26	10-Dec-26	26,991.08	0.00	0.00	0%	0%
DAM3-C-B11-E-173	Installation of Wiring Devices	4	23-Dec-26	27-Dec-26	09-Dec-26	13-Dec-26	19,435.09	0.00	0.00	0%	0%
DAM3-C-B11-E-273	Installation of Access Control System	5	29-Nov-26	03-Dec-26	09-Dec-26	15-Dec-26	27,616.86	0.00	0.00	0%	0%
DAM3-C-B11-E-203	Installation of Disconnect Switches	2	28-Dec-26	29-Dec-26	14-Dec-26	15-Dec-26	30,235.95	0.00	0.00	0%	0%
DAM3-C-B11-E-283	Monitor Modules for Fire Alarm	2	05-Dec-26	06-Dec-26	15-Dec-26	17-Dec-26	3,882.38	0.00	0.00	0%	0%
DAM3-C-B11-E-293	Line Isolator Modules for Fire Alarm	2	07-Dec-26	08-Dec-26	17-Dec-26	20-Dec-26	185.40	0.00	0.00	0%	0%
DAM3-C-B11-E-303	Firewarning flash light with sounder; wall mounted, Weather proof	2	09-Dec-26	10-Dec-26	20-Dec-26	22-Dec-26	3,082.69	0.00	0.00	0%	0%
SITE INFRASTRUCTURE		282	10-Feb-26	21-Feb-27	19-Jan-26 A	16-Feb-27	8,476,025.35	2,008,886.17	2,768,614.43	23.7%	32.66%
SITE WORKS		23	10-Feb-26	10-Mar-26	19-Jan-26 A	28-Feb-26 A	197,690.88	197,690.88	197,690.88	100%	100%
DAM3-C-GEN-180	Initial Site Survey and Setting out	3	10-Feb-26	12-Feb-26	19-Jan-26 A	24-Jan-26 A	0.00	0.00	0.00	100%	100%
DAM3-C-GEN-190	Excavation to the target grading level	20	14-Feb-26	10-Mar-26	10-Feb-26 A	28-Feb-26 A	197,690.88	197,690.88	197,690.88	100%	100%
NETWORKS		84	07-Sep-26	23-Dec-26	01-Aug-26 A	25-Jan-27	1,901,944.63	919,729.18	1,318,470.60	48.36%	69.32%
INTERNAL FIRE FIGHTING WATER SUPPLY SYSTEM (OUTSIDE BUILDING UNITS)		42	07-Sep-26	21-Oct-26	01-Aug-26 A	25-Nov-26	571,716.96	565,935.31	497,845.16	98.99%	87.08%
DAM3-C-ENV-F-212	Excavation for External Fire Fighting Works	7	07-Sep-26	14-Sep-26	01-Aug-26 A	12-Nov-26	40,471.58	40,471.58	36,424.43	100%	90%
DAM3-C-ENV-F-172	Installation of HDPE PN16 Pipes (200 Dia)	10	15-Sep-26	27-Sep-26	02-Aug-26 A	14-Nov-26	364,244.28	364,244.28	327,819.85	100%	90%
DAM3-C-ENV-F-192	Installation of Valves	5	30-Sep-26	05-Oct-26	02-Aug-26 A	22-Nov-26	86,057.93	86,057.93	68,846.34	100%	80%
DAM3-C-ENV-F-202	Warning Tapes	2	28-Sep-26	29-Sep-26	03-Aug-26 A	21-Nov-26	40,471.58	40,471.58	32,377.27	100%	80%
DAM3-C-ENV-F-222	Backfilling for External Fire Fighting Works	14	06-Oct-26	21-Oct-26	05-Aug-26 A	25-Nov-26	40,471.58	34,689.93	32,377.27	85.71%	80%
WATER SUPPLY SYSTEM		37	15-Sep-26	23-Dec-26	04-Oct-26 A	30-Dec-26	290,579.64	182,365.84	137,507.78	62.76%	47.32%
DAM3-C-ENV-WS-806	Construction of Washout Chamber	7	06-Oct-26	13-Oct-26	04-Oct-26 A	02-Dec-26	17,314.15	17,314.15	13,851.32	100%	80%
DAM3-C-ENV-WS-846	Construction of Air Valve Chamber	7	14-Oct-26	21-Oct-26	04-Oct-26 A	03-Dec-26	16,236.37	11,597.40	12,989.09	71.43%	80%
DAM3-C-ENV-WS-786	Excavation for Water Suppy Works	7	15-Sep-26	22-Sep-26	12-Oct-26 A	26-Nov-26	13,950.39	13,950.39	6,975.20	100%	50%
DAM3-C-ENV-WS-746	Installation of HDPE PN16 Pipes for Cold Water Supply	7	24-Sep-26	05-Oct-26	17-Oct-26 A	30-Nov-26	125,553.50	125,553.50	62,776.75	100%	50%
DAM3-C-ENV-WS-766	Installation of Valves	5	16-Nov-26	21-Nov-26	17-Oct-26 A	06-Dec-26	53,930.05	0.00	26,965.03	0%	50%
DAM3-C-ENV-WS-776	Warning Tape	2	14-Oct-26	15-Oct-26	18-Oct-26 A	03-Dec-26	13,950.39	13,950.39	6,975.20	100%	50%
DAM3-C-ENV-WS-796	Backfilling for Water Supply	14	22-Nov-26	07-Dec-26	18-Oct-26 A	14-Dec-26	13,950.39	0.00	6,975.20	0%	50%
DAM3-C-ENV-WS-826	Supply and install Service connection -HDPE	14	08-Dec-26	23-Dec-26	14-Dec-26	30-Dec-26	35,694.38	0.00	0.00	0%	0%
SEWER & DRAINAGE SYSTEM		36	06-Oct-26	08-Dec-26	22-Aug-26 A	20-Dec-26	772,226.27	133,571.67	683,117.66	17.3%	88.46%
DAM3-C-ENV-SW-496	Construction of inspection chambers	7	03-Nov-26	10-Nov-26	22-Aug-26 A	03-Oct-26 A	249,925.25	0.00	249,925.25	0%	100%
DAM3-C-ENV-SW-516	Excavation for Sewer Works	7	06-Oct-26	13-Oct-26	22-Aug-26 A	04-Oct-26 A	22,261.94	22,261.94	22,261.94	100%	100%
DAM3-C-ENV-SW-536	Construction of Manhole	7	26-Oct-26	02-Nov-26	22-Aug-26 A	10-Sep-26 A	166,049.07	0.00	166,049.07	0%	100%
DAM3-C-ENV-SW-486	Installation of UPVC Pipes for Sewer	4	14-Oct-26	25-Oct-26	16-Sep-26 A	05-Oct-26 A	222,619.45	111,309.72	222,619.45	50%	100%
DAM3-C-ENV-SW-526	Backfilling for Sewer Drainage	14	03-Nov-26	18-Nov-26	17-Sep-26 A	06-Oct-26 A	22,261.94	0.00	22,261.94	0%	100%
DAM3-C-ENV-SW-506	Gully trap	10	19-Nov-26	30-Nov-26	01-Dec-26	12-Dec-26	53,541.58	0.00	0.00	0%	0%
DAM3-C-ENV-SW-546	UPVC pipe service connection	7	01-Dec-26	08-Dec-26	13-Dec-26	20-Dec-26	35,567.03	0.00	0.00	0%	0%
IRRIGATION SYSTEM		48	06-Oct-26	22-Dec-26	01-Dec-26	25-Jan-27	267,421.77	37,856.36	0.00	14.16%	0%
DAM3-C-ENV-SW-556	Excavation for HDPE pipes	7	06-Oct-26	13-Oct-26	01-Dec-26	08-Dec-26	6,309.39	6,309.39	0.00	100%	0%
DAM3-C-ENV-SW-566	Installation of HDPE Pipes	10	14-Oct-26	25-Oct-26	09-Dec-26	20-Dec-26	63,093.94	31,546.97	0.00	50%	0%
DAM3-C-ENV-SW-586	Construction of Washout valve chamber	5	26-Oct-26	31-Oct-26	21-Dec-26	26-Dec-26	3,247.85	0.00	0.00	0%	0%
DAM3-C-ENV-SW-576	Construction of Air valve chamber	5	26-Oct-26	31-Oct-26	21-Dec-26	26-Dec-26	3,786.75	0.00	0.00	0%	0%
DAM3-C-ENV-SW-596	Backfilling for HDPE pipes	14	01-Nov-26	16-Nov-26	27-Dec-26	11-Jan-27	6,309.39	0.00	0.00	0%	0%
DAM3-C-ENV-SW-606	Installation of valves	5	09-Dec-26	14-Dec-26	12-Jan-27	17-Jan-27	84,556.00	0.00	0.00	0%	0%
DAM3-C-ENV-SW-616	Main program system and controller for irrigation system	7	15-Dec-26	22-Dec-26	18-Jan-27	25-Jan-27	100,118.45	0.00	0.00	0%	0%
EXTERNAL WORKS		74	15-Sep-26	25-Jan-27	01-Jul-26 A	16-Feb-27	3,338,525.71	891,466.10	1,252,452.95	26.7%	37.52%
MECHANICAL		36	26-Oct-26	10-Jan-27	01-Jul-26 A	12-Dec-26	1,375,655.38	0.00	1,252,452.95	0%	91.04%
DAM3-C-ENV-M-1371	Installation of GRP Tanks	10	30-Nov-26	10-Dec-26	08-Aug-26 A	08-Oct-26 A	585,839.88	0.00	585,839.88	0%	100%
DAM3-C-ENV-M-1301	Installation of Fire Fighting Pump	4	31-Dec-26	04-Jan-27	22-Sep-26 A	22-Sep-26 A	345,880.31	0.00	345,880.31	0%	100%
DAM3-C-ENV-M-1341	Installation of Booster Pump	5	26-Dec-26	30-Dec-26	07-Oct-26 A	07-Oct-26 A	38,967.27	0.00	38,967.27	0%	100%

2026 2027

Actual Level of Effort
Actual Work
Remaining Work
Critical Remaining Work
Milestone
summary

Date	Revision	Checked	Approved
20-Oct-26	Weekly Report		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete
DAM3-C-ENV-M-1311	CO2 fire extinguisher	1	05-Jan-27	05-Jan-27	01-Dec-26	01-Dec-26	217.29	0.00	0.00	0%	0%
DAM3-C-ENV-M-1361	Powder fire extinguisher	1	06-Jan-27	06-Jan-27	02-Dec-26	02-Dec-26	188.33	0.00	0.00	0%	0%
DAM3-C-ENV-M-1351	Valves for Water Supply Pump	2	03-Jan-27	04-Jan-27	03-Dec-26	05-Dec-26	4,329.70	0.00	0.00	0%	0%
DAM3-C-ENV-M-1381	Valves for GRP Tank	3	12-Dec-26	14-Dec-26	06-Dec-26	09-Dec-26	58,583.98	0.00	0.00	0%	0%
DAM3-C-ENV-M-1391	Access Ladder for GRP Tank	2	15-Dec-26	16-Dec-26	09-Dec-26	12-Dec-26	58,583.98	0.00	0.00	0%	0%
GRP Tank Foundation		31	31-Oct-26	29-Nov-26	27-Jul-26 A	27-Aug-26 A	180,037.46	0.00	180,037.46	0%	100%
DAM3-C-GRP-S-0101	Excavation for Foundation	4	31-Oct-26	03-Nov-26	27-Jul-26 A	27-Jul-26 A	9,001.87	0.00	9,001.87	0%	100%
DAM3-C-GRP-S-0103	Lean Concrete Below Foundation	2	07-Nov-26	08-Nov-26	06-Aug-26 A	06-Aug-26 A	18,003.75	0.00	18,003.75	0%	100%
DAM3-C-GRP-S-0102	Vapour Barrier for Foundation	2	04-Nov-26	05-Nov-26	06-Aug-26 A	06-Aug-26 A	9,001.87	0.00	9,001.87	0%	100%
DAM3-C-GRP-S-0104	Rebar for Foundation	4	09-Nov-26	12-Nov-26	11-Aug-26 A	16-Aug-26 A	36,007.49	0.00	36,007.49	0%	100%
DAM3-C-GRP-S-0105	Formwork for Foundation	4	14-Nov-26	17-Nov-26	12-Aug-26 A	23-Aug-26 A	18,003.75	0.00	18,003.75	0%	100%
DAM3-C-GRP-S-0106	Pouring Concrete for Foundation	1	18-Nov-26	18-Nov-26	18-Aug-26 A	23-Aug-26 A	63,013.11	0.00	63,013.11	0%	100%
DAM3-C-GRP-S-0107	Damp proof /Bitumin paint on Foundation	2	19-Nov-26	21-Nov-26	24-Aug-26 A	25-Aug-26 A	9,001.87	0.00	9,001.87	0%	100%
DAM3-C-GRP-S-0108	Backfilling / Compaction Around Foundation	7	22-Nov-26	29-Nov-26	26-Aug-26 A	27-Aug-26 A	18,003.75	0.00	18,003.75	0%	100%
Pump Shed		36	26-Oct-26	10-Jan-27	01-Jul-26 A	06-Dec-26	103,027.17	0.00	101,728.03	0%	98.74%
DAM3-C-PR-S-108	Excavation for Footings	4	26-Oct-26	29-Oct-26	01-Jul-26 A	02-Jul-26 A	649.57	0.00	649.57	0%	100%
DAM3-C-PR-S-138	Lean Concrete Below Footings	2	02-Nov-26	03-Nov-26	23-Jul-26 A	23-Jul-26 A	649.57	0.00	649.57	0%	100%
DAM3-C-PR-S-308	Vapour Barrier for Footings	2	31-Oct-26	01-Nov-26	23-Jul-26 A	23-Jul-26 A	649.57	0.00	649.57	0%	100%
DAM3-C-PR-S-198	Rebar for Footings	4	04-Nov-26	08-Nov-26	25-Jul-26 A	25-Jul-26 A	1,299.14	0.00	1,299.14	0%	100%
DAM3-C-PR-S-208	Formwork for Footings	4	09-Nov-26	12-Nov-26	25-Jul-26 A	25-Jul-26 A	649.57	0.00	649.57	0%	100%
DAM3-C-PR-S-148	Pouring Concrete for Footings	1	14-Nov-26	14-Nov-26	26-Jul-26 A	26-Jul-26 A	5,846.13	0.00	5,846.13	0%	100%
DAM3-C-PR-S-298	Damp proof /Bitumin paint on Footing Sides	2	15-Nov-26	16-Nov-26	28-Jul-26 A	28-Jul-26 A	649.57	0.00	649.57	0%	100%
DAM3-C-PR-S-378	Backfilling / Compaction Around Footings to Bottom of Grade Beams	5	17-Nov-26	22-Nov-26	29-Jul-26 A	03-Aug-26 A	1,299.14	0.00	1,299.14	0%	100%
DAM3-C-PR-S-158	Lean Concrete Below Grade Beams	2	25-Nov-26	26-Nov-26	04-Aug-26 A	04-Aug-26 A	649.57	0.00	649.57	0%	100%
DAM3-C-PR-S-328	Vapour barrier for Grade Beams	2	23-Nov-26	24-Nov-26	04-Aug-26 A	04-Aug-26 A	649.57	0.00	649.57	0%	100%
DAM3-C-PR-S-218	Rebar for Grade Beams	2	28-Nov-26	29-Nov-26	15-Aug-26 A	15-Aug-26 A	1,299.14	0.00	1,299.14	0%	100%
DAM3-C-PR-S-228	Formwork for Grade Beams	2	30-Nov-26	01-Dec-26	16-Aug-26 A	17-Aug-26 A	649.57	0.00	649.57	0%	100%
DAM3-C-PR-S-188	Pedestal including anchor bolts	1	30-Nov-26	30-Nov-26	17-Aug-26 A	17-Aug-26 A	1,299.14	0.00	1,299.14	0%	100%
DAM3-C-PR-S-168	Pouring Concrete for Grade Beams	1	02-Dec-26	02-Dec-26	18-Aug-26 A	18-Aug-26 A	3,247.85	0.00	3,247.85	0%	100%
DAM3-C-PR-S-338	Damp proof /Bitumin paint on Grade Beams	2	03-Dec-26	05-Dec-26	20-Aug-26 A	22-Aug-26 A	649.57	0.00	649.57	0%	100%
DAM3-C-PR-S-388	Backfilling / Compaction for Slab on Grade	5	06-Dec-26	10-Dec-26	23-Aug-26 A	24-Aug-26 A	1,299.14	0.00	1,299.14	0%	100%
DAM3-C-PR-S-318	Anti Termite Treatment below Ground Slab	1	12-Dec-26	12-Dec-26	24-Aug-26 A	24-Aug-26 A	649.57	0.00	649.57	0%	100%
DAM3-C-PR-S-348	Vapour barrier for below Ground Slab	2	13-Dec-26	14-Dec-26	24-Aug-26 A	24-Aug-26 A	649.57	0.00	649.57	0%	100%
DAM3-C-PR-S-268	Rebar for Ground Slab	4	15-Dec-26	19-Dec-26	25-Aug-26 A	26-Aug-26 A	12,070.63	0.00	12,070.63	0%	100%
DAM3-C-PR-S-278	Formwork for Ground Slab	4	20-Dec-26	23-Dec-26	26-Aug-26 A	26-Aug-26 A	8,263.60	0.00	8,263.60	0%	100%
DAM3-C-PR-S-178	Pouring Concrete for Ground Slab	1	24-Dec-26	24-Dec-26	27-Aug-26 A	27-Aug-26 A	20,334.24	0.00	20,334.24	0%	100%
DAM3-C-PR-S-128	Installation of Columns	3	31-Dec-26	03-Jan-27	30-Aug-26 A	30-Aug-26 A	7,794.85	0.00	7,794.85	0%	100%
DAM3-C-PR-S-358	Installation of Raft & Purlins	4	04-Jan-27	07-Jan-27	30-Aug-26 A	30-Aug-26 A	11,042.69	0.00	11,042.69	0%	100%
DAM3-C-PR-S-368	Installation of Roof Sheet	2	09-Jan-27	10-Jan-27	31-Aug-26 A	31-Aug-26 A	19,487.12	0.00	19,487.12	0%	100%
DAM3-C-PR-S-288	Concrete Pad	5	26-Dec-26	30-Dec-26	01-Dec-26	06-Dec-26	1,299.14	0.00	0.00	0%	0%
ELECTRICAL		17	31-Dec-26	25-Jan-27	01-Dec-26	20-Dec-26	236,867.32	0.00	0.00	0%	0%
DAM3-C-ENV-E-176	Installation of Main MCC	2	31-Dec-26	02-Jan-27	01-Dec-26	02-Dec-26	13,498.43	0.00	0.00	0%	0%
DAM3-C-ENV-E-236	Installation of panel boards	2	05-Jan-27	06-Jan-27	01-Dec-26	02-Dec-26	5,953.91	0.00	0.00	0%	0%
DAM3-C-ENV-E-1321	Installation of wiring devices	5	07-Jan-27	12-Jan-27	03-Dec-26	08-Dec-26	5,632.31	0.00	0.00	0%	0%
DAM3-C-ENV-E-186	Installation of Earthing and Grounding	3	03-Jan-27	07-Jan-27	03-Dec-26	06-Dec-26	1,399.38	0.00	0.00	0%	0%
DAM3-C-ENV-E-1341	Installation of Cable tray	5	07-Jan-27	12-Jan-27	03-Dec-26	08-Dec-26	3,563.73	0.00	0.00	0%	0%
DAM3-C-ENV-E-206	Installation of Conduites for Lighting Fixture	4	09-Jan-27	12-Jan-27	07-Dec-26	10-Dec-26	798.20	0.00	0.00	0%	0%
DAM3-C-ENV-E-216	Installation of LV Cables	5	13-Jan-27	18-Jan-27	09-Dec-26	14-Dec-26	7,709.71	0.00	0.00	0%	0%
DAM3-C-ENV-E-226	Installation of Wires	2	13-Jan-27	14-Jan-27	12-Dec-26	13-Dec-26	1,596.40	0.00	0.00	0%	0%



Actual Level of Effort
Actual Work
Remaining Work
Critical Remaining Work
Milestone
summary

Date	Revision	Checked	Approved
20-Oct-26	Weekly Report		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete	2026	2027
DAM3-C-ENV-E-196	Installation of Lighting fixtures	2	16-Jan-27	17-Jan-27	14-Dec-26	15-Dec-26	7,183.81	0.00	0.00	0%	0%		Installa
DAM3-C-ENV-E-1331	Installation of Programmable Logis Controller	4	18-Jan-27	25-Jan-27	16-Dec-26	20-Dec-26	189,531.43	0.00	0.00	0%	0%		Installa
EXTERNAL ELECTRICAL WORKS		56	15-Sep-26	01-Dec-26	23-Nov-26	26-Jan-27	1,711,707.92	891,466.10	0.00	52.08%	0%		26-Ja
DAM3-C-ENV-E-400	Installation of UPVC Pipe	5	15-Sep-26	20-Sep-26	23-Nov-26	28-Nov-26	76,356.22	76,356.22	0.00	100%	0%		Installat
DAM3-C-ENV-E-410	Construction of Concrete encased duct bank	8	21-Sep-26	03-Oct-26	29-Nov-26	07-Dec-26	687,205.97	687,205.97	0.00	100%	0%		Constru
DAM3-C-ENV-E-420	Installation of Sleeves for lighting poles	5	04-Oct-26	08-Oct-26	08-Dec-26	13-Dec-26	19,588.78	19,588.78	0.00	100%	0%		Installa
DAM3-C-ENV-E-390	Installation of Telecom manhole	4	10-Oct-26	20-Oct-26	14-Dec-26	17-Dec-26	120,350.16	108,315.14	0.00	90%	0%		Installa
DAM3-C-ENV-E-450	Foundation for Lighting poles	5	21-Oct-26	26-Oct-26	19-Dec-26	23-Dec-26	19,588.78	0.00	0.00	0%	0%		Founda
DAM3-C-ENV-E-440	Installation of Lighting poles	5	27-Oct-26	03-Nov-26	24-Dec-26	29-Dec-26	156,710.21	0.00	0.00	0%	0%		Installa
DAM3-C-ENV-E-430	Installation of Lighting Fixture	5	04-Nov-26	09-Nov-26	30-Dec-26	04-Jan-27	39,177.55	0.00	0.00	0%	0%		Installa
DAM3-C-ENV-E-380	Installation of LV Cables	7	10-Nov-26	17-Nov-26	05-Jan-27	12-Jan-27	98,914.91	0.00	0.00	0%	0%		Installa
DAM3-C-ENV-E-460	Electrical Manhole	7	18-Nov-26	25-Nov-26	13-Jan-27	20-Jan-27	253,329.40	0.00	0.00	0%	0%		Electri
DAM3-C-ENV-E-470	Installation of Earthing and Grounding	5	26-Nov-26	01-Dec-26	21-Jan-27	26-Jan-27	19,643.55	0.00	0.00	0%	0%		Install
DAM3-C-ENV-E-480	Installation of Street Lighting Feeder pillars & KWH meter	5	26-Nov-26	01-Dec-26	21-Jan-27	26-Jan-27	220,842.40	0.00	0.00	0%	0%		Install
FENCES AND GATES		37	10-Nov-26	10-Jan-27	05-Jan-27	16-Feb-27	14,295.10	0.00	0.00	0%	0%		16-Fe
DAM3-C-ENV-S-1374	Excavation for Fence	2	10-Nov-26	17-Nov-26	05-Jan-27	06-Jan-27	597.56	0.00	0.00	0%	0%		Excava
DAM3-C-ENV-S-1354	Vapour Barrier for Fence	4	18-Nov-26	22-Nov-26	07-Jan-27	11-Jan-27	298.78	0.00	0.00	0%	0%		Vapou
DAM3-C-ENV-S-1274	Lean Concrete Below Fence	4	23-Nov-26	26-Nov-26	12-Jan-27	16-Jan-27	597.56	0.00	0.00	0%	0%		Lean
DAM3-C-ENV-S-1304	Rebar for Footings	7	28-Nov-26	05-Dec-26	17-Jan-27	24-Jan-27	1,195.12	0.00	0.00	0%	0%		Reba
DAM3-C-ENV-S-1314	Formwork for Footings	4	06-Dec-26	09-Dec-26	25-Jan-27	28-Jan-27	597.56	0.00	0.00	0%	0%		Formv
DAM3-C-ENV-S-1284	Pouring Concrete for Footings	2	10-Dec-26	12-Dec-26	30-Jan-27	31-Jan-27	1,792.67	0.00	0.00	0%	0%		Pourr
DAM3-C-ENV-S-1344	Damp proof /Bitumin paint on Footing Sides	2	13-Dec-26	14-Dec-26	01-Feb-27	02-Feb-27	298.78	0.00	0.00	0%	0%		Damp
DAM3-C-ENV-S-1364	Backfilling / Compaction Around Footings	4	15-Dec-26	22-Dec-26	03-Feb-27	07-Feb-27	597.56	0.00	0.00	0%	0%		Backf
DAM3-C-ENV-S-1334	Installation of base plate	2	23-Dec-26	28-Dec-26	08-Feb-27	09-Feb-27	1,195.12	0.00	0.00	0%	0%		Install
DAM3-C-ENV-S-1324	Installation of steel members	2	29-Dec-26	05-Jan-27	10-Feb-27	11-Feb-27	2,390.24	0.00	0.00	0%	0%		Install
DAM3-C-ENV-S-1294	Installation of steel fence	2	06-Jan-27	07-Jan-27	13-Feb-27	14-Feb-27	2,390.24	0.00	0.00	0%	0%		Insta
DAM3-C-ENV-S-1384	Installation of steel gates	2	09-Jan-27	10-Jan-27	15-Feb-27	16-Feb-27	2,343.91	0.00	0.00	0%	0%		Insta
ROAD WORKS		34	23-Nov-26	21-Feb-27	07-Jan-27	15-Feb-27	2,873,764.57	0.00	0.00	0%	0%		15-Fe
DAM3-C-ENV-R-1390	SubGrade Preparation & Compaction	5	23-Nov-26	03-Dec-26	07-Jan-27	12-Jan-27	319,796.23	0.00	0.00	0%	0%		SubGr
DAM3-C-ENV-R-1400	Aggregate Base Course Layer	5	05-Dec-26	12-Dec-26	13-Jan-27	18-Jan-27	262,382.32	0.00	0.00	0%	0%		Aggre
DAM3-C-ENV-R-1460	Curb Stones	4	13-Dec-26	04-Jan-27	19-Jan-27	23-Jan-27	291,156.54	0.00	0.00	0%	0%		Curb
DAM3-C-ENV-R-1480	Interlock Tiles	3	05-Jan-27	27-Jan-27	24-Jan-27	26-Jan-27	475,633.54	0.00	0.00	0%	0%		Interlo
DAM3-C-ENV-R-890	Supply and install geotextile sheet	2	28-Jan-27	30-Jan-27	27-Jan-27	28-Jan-27	47,639.01	0.00	0.00	0%	0%		Suppl
DAM3-C-ENV-R-1490	Gravel Bedding	2	31-Jan-27	01-Feb-27	30-Jan-27	31-Jan-27	57,375.45	0.00	0.00	0%	0%		Grave
DAM3-C-ENV-R-1500	Road Signs	3	02-Feb-27	07-Feb-27	01-Feb-27	03-Feb-27	103,945.80	0.00	0.00	0%	0%		Road
DAM3-C-ENV-R-1450	Prime Coat	1	08-Feb-27	08-Feb-27	04-Feb-27	04-Feb-27	71,708.03	0.00	0.00	0%	0%		Prime
DAM3-C-ENV-R-1410	Asphalt Concrete Base Course Layer	2	09-Feb-27	10-Feb-27	06-Feb-27	07-Feb-27	645,372.33	0.00	0.00	0%	0%		Asphal
DAM3-C-ENV-R-1470	Tack Coat	1	11-Feb-27	11-Feb-27	08-Feb-27	08-Feb-27	52,885.08	0.00	0.00	0%	0%		Tack
DAM3-C-ENV-R-1420	Asphalt Concrete Wearing Course Layer	2	13-Feb-27	14-Feb-27	09-Feb-27	10-Feb-27	475,965.66	0.00	0.00	0%	0%		Asphal
DAM3-C-ENV-R-1430	Retroreflective Thermoplastic White Traffic lines	2	15-Feb-27	16-Feb-27	11-Feb-27	13-Feb-27	37,884.84	0.00	0.00	0%	0%		Retro
DAM3-C-ENV-R-1440	Installation of Concrete wheel bumper	2	17-Feb-27	21-Feb-27	14-Feb-27	15-Feb-27	32,019.76	0.00	0.00	0%	0%		Insta
LANDSCAPING		12	02-Feb-27	15-Feb-27	01-Feb-27	14-Feb-27	164,099.55	0.00	0.00	0%	0%		14-Fe
DAM3-C-ENV-R-1510	Planting of trees	5	02-Feb-27	07-Feb-27	01-Feb-27	06-Feb-27	110,131.54	0.00	0.00	0%	0%		Plant
DAM3-C-ENV-R-1520	Planting of shrubs	7	08-Feb-27	15-Feb-27	07-Feb-27	14-Feb-27	53,968.01	0.00	0.00	0%	0%		Plant
TESTING AND COMMISSIONING (10%)		183	24-May-26	18-Feb-27	17-Jun-26 A	24-Feb-27	9,599,652.50	7,246,921.51	7,280,531.96	75.49%	75.84%		24-Fe
TESTING AND COMMISSIONING 900 Sq.m-2		183	24-May-26	18-Feb-27	28-Jun-26 A	24-Feb-27	1,943,587.85	63,346.56	66,035.08	3.26%	3.4%		24-Fe
MECHANICAL		182	24-May-26	17-Jan-27	28-Jun-26 A	23-Feb-27	617,124.79	63,346.56	66,035.08	10.26%	10.7%		23-Fe
P001-C-TC-M-3406	Testing & Commissioning of Sewer & Drainage Pipes	7	24-May-26	03-Jun-26	28-Jun-26 A	08-Oct-26 A	63,346.56	63,346.56	63,346.56	100%	100%		Testing &
P001-C-TC-M-3416	Testing and Commissioning of Electric Water Heater	7	18-Nov-26	26-Nov-26	19-Oct-26 A	13-Dec-26	2,987.25	0.00	2,688.52	0%	90%		Testing

Actual Level of Effort
Actual Work
Remaining Work
Critical Remaining Work
Milestone
summary

Date	Revision	Checked	Approved
20-Oct-26	Weekly Report		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete
P001-C-TC-M-3426	Testing and Commissioning of Sanitary Fixtures	7	23-Nov-26	01-Dec-26	17-Dec-26	24-Dec-26	32,707.31	0.00	0.00	0%	0%
P001-C-TC-M-3376	Testing and Commissioning of Fire Fighting Pipes	7	02-Dec-26	10-Dec-26	18-Jan-27	25-Jan-27	118,857.06	0.00	0.00	0%	0%
P001-C-TC-M-3396	Testing & Commissioning of Water Supply Pipes	7	29-Nov-26	07-Dec-26	18-Jan-27	25-Jan-27	38,283.97	0.00	0.00	0%	0%
P001-C-TC-M3446	Testing and Commissioning of Exhaust Fan	7	26-Nov-26	05-Dec-26	20-Jan-27	27-Jan-27	13,737.46	0.00	0.00	0%	0%
P001-C-TC-M-3456	Testing and Commissioning of Wall propeller type exhaust fans	7	01-Dec-26	09-Dec-26	25-Jan-27	01-Feb-27	76,887.76	0.00	0.00	0%	0%
P001-C-TC-M-3436	Testing and Commissioning of HVAC Duct	7	03-Dec-26	12-Dec-26	27-Jan-27	03-Feb-27	245,430.24	0.00	0.00	0%	0%
P001-C-TC-M-3386	Testing and Commissioning of Fire Hose Cabinet	3	10-Jan-27	17-Jan-27	20-Feb-27	23-Feb-27	24,887.19	0.00	0.00	0%	0%
ELECTRICAL		28	29-Nov-26	18-Feb-27	23-Jan-27	24-Feb-27	1,326,463.06	0.00	0.00	0%	0%
P001-C-TC-E-3506	Testing and Commissioning of Wiring Devices	7	29-Nov-26	07-Dec-26	23-Jan-27	30-Jan-27	33,207.17	0.00	0.00	0%	0%
P001-C-TC-E-3496	Testing and Commissioning of Fire Alarm System	2	07-Dec-26	08-Dec-26	01-Feb-27	02-Feb-27	139,733.70	0.00	0.00	0%	0%
P001-C-TC-E-3466	Testing and Commissioning of Disconnect Switches	7	30-Dec-26	06-Jan-27	04-Feb-27	11-Feb-27	50,288.02	0.00	0.00	0%	0%
P001-C-TC-E-3546	Testing and Commissioning of Access Control System	2	17-Dec-26	19-Dec-26	09-Feb-27	10-Feb-27	45,341.12	0.00	0.00	0%	0%
P001-C-TC-E-3486	Testing and Commissioning of Grounding	2	26-Dec-26	27-Dec-26	09-Feb-27	11-Feb-27	32,570.63	0.00	0.00	0%	0%
P001-C-TC-E-3456	Testing and Commissioning of Main Distribution Board	3	23-Dec-26	30-Dec-26	11-Feb-27	14-Feb-27	53,313.44	0.00	0.00	0%	0%
P001-C-TC-E-3446	Testing and Commissioning of LV cables	2	26-Dec-26	27-Dec-26	14-Feb-27	15-Feb-27	149,517.23	0.00	0.00	0%	0%
P001-C-TC-E-3526	Testing and Commissioning of PP-AC panel	2	26-Dec-26	30-Dec-26	14-Feb-27	15-Feb-27	35,542.28	0.00	0.00	0%	0%
P001-C-TC-E-3516	Testing and Commissioning of LP panel board	2	31-Dec-26	02-Jan-27	15-Feb-27	16-Feb-27	30,214.76	0.00	0.00	0%	0%
P001-C-TC-E-3566	Testing and Commissioning of CCTV System	2	29-Dec-26	30-Dec-26	15-Feb-27	16-Feb-27	125,349.49	0.00	0.00	0%	0%
P001-C-TC-E-3556	Testing and Commissioning of Solar power plant	2	17-Feb-27	18-Feb-27	15-Feb-27	17-Feb-27	415,814.30	0.00	0.00	0%	0%
P001-C-TC-E-3536	Testing and Commissioning of Telephone and data system	2	28-Dec-26	02-Jan-27	16-Feb-27	17-Feb-27	44,313.72	0.00	0.00	0%	0%
P001-C-TC-E-3476	Testing and Commissioning of Lighting Fixtures	1	18-Jan-27	18-Jan-27	24-Feb-27	24-Feb-27	171,257.21	0.00	0.00	0%	0%
TESTING AND COMMISSIONING SITE INFRASTRUCTURE		85	06-Oct-26	06-Feb-27	13-Oct-26 A	18-Feb-27	530,478.84	57,989.14	130,687.36	10.93%	24.64%
PUMP ROOM SHED		19	12-Dec-26	06-Feb-27	01-Dec-26	22-Dec-26	306,247.54	0.00	0.00	0%	0%
S001-C-TC-M-3576	Testing & Commissioning of Fire Fighting pump	5	05-Jan-27	10-Jan-27	01-Dec-26	06-Dec-26	51,684.47	0.00	0.00	0%	0%
S001-C-TC-M-3586	Testing & Commissioning of Booster pump	7	31-Dec-26	07-Jan-27	01-Dec-26	08-Dec-26	6,462.23	0.00	0.00	0%	0%
S001-C-TC-M-3596	Testing & Commissioning of GRP tank	3	12-Dec-26	14-Dec-26	01-Dec-26	03-Dec-26	104,926.55	0.00	0.00	0%	0%
S001-C-TC-E-3616	Testing and Commissioning of Panel Board	2	07-Jan-27	09-Jan-27	03-Dec-26	05-Dec-26	36,675.69	0.00	0.00	0%	0%
S001-C-TC-E-3636	Testing and Commissioning of Grounding	5	09-Jan-27	13-Jan-27	07-Dec-26	12-Dec-26	208.86	0.00	0.00	0%	0%
S001-C-TC-E-3646	Testing and Commissioning of Wiring devices	2	13-Jan-27	14-Jan-27	09-Dec-26	10-Dec-26	193.73	0.00	0.00	0%	0%
S001-C-TC-E-3621	Testing and Commissioning of LV cables	3	19-Jan-27	24-Jan-27	15-Dec-26	17-Dec-26	76,378.12	0.00	0.00	0%	0%
S001-C-TC-E-3626	Testing and Commissioning of Lighting Fixtures	2	18-Jan-27	19-Jan-27	16-Dec-26	17-Dec-26	1,429.61	0.00	0.00	0%	0%
S001-C-TC-E-3656	Testing and Commissioning of Programmable Logic Controller	2	26-Jan-27	06-Feb-27	21-Dec-26	22-Dec-26	28,288.27	0.00	0.00	0%	0%
EXTERNAL		26	18-Nov-26	09-Dec-26	05-Jan-27	03-Feb-27	52,779.67	0.00	0.00	0%	0%
S001-C-TC-EX-E-3646	Testing and Commissioning of Street Lighting pole	15	22-Nov-26	08-Dec-26	05-Jan-27	21-Jan-27	35,084.37	0.00	0.00	0%	0%
S001-C-TC-EX-E-3626	Testing and Commissioning of LV cables	7	18-Nov-26	25-Nov-26	13-Jan-27	20-Jan-27	14,763.42	0.00	0.00	0%	0%
S001-C-TC-EX-E-3656	Testing and Commissioning of Grounding	7	02-Dec-26	09-Dec-26	27-Jan-27	03-Feb-27	2,931.87	0.00	0.00	0%	0%
ENVIRONMENTAL		85	06-Oct-26	19-Jan-27	13-Oct-26 A	18-Feb-27	171,451.64	57,989.14	130,687.36	33.82%	76.22%
S001-C-TC-ENV-F-1051	Testing & Commissioning of External Fire Fighting System 200 Dia	15	06-Oct-26	22-Oct-26	13-Oct-26 A	23-Nov-26	72,486.43	57,989.14	65,237.78	80%	90%
S001-C-TC-ENV-SW-60	Testing & Commissioning of Sewer & Drainage System	3	03-Jan-27	19-Jan-27	13-Oct-26 A	18-Feb-27	67,394.23	0.00	60,654.81	0%	90%
S001-C-TC-ENV-WS-11	Testing & Commissioning of Water Supply System	15	22-Nov-26	08-Dec-26	19-Oct-26 A	08-Dec-26	5,327.52	0.00	4,794.77	0%	90%
S001-C-TC-ENV-SW-70	Testing & Commissioning of Irrigaiton System	15	15-Dec-26	31-Dec-26	18-Jan-27	03-Feb-27	11,300.41	0.00	0.00	0%	0%
S001-C-TC-ENV-3666	Testing and Commissioning of Main program system & controller	10	23-Dec-26	09-Jan-27	26-Jan-27	06-Feb-27	14,943.05	0.00	0.00	0%	0%
SNAGG WORKS		79	10-Jun-26	16-Jul-26	17-Jun-26 A	21-Oct-26	7,125,585.81	7,125,585.81	7,083,809.52	100%	99.41%
S001-C-TC-C-80	Civil & Architectural Snagg works-1	5	05-Jul-26	11-Jul-26	17-Jun-26 A	20-Jun-26 A	1,520,575.29	1,520,575.29	1,520,575.29	100%	100%
S001-C-TC-A-90	Civil & Architectural Snagg works-2	5	11-Jul-26	16-Jul-26	21-Jun-26 A	22-Jun-26 A	1,000,000.00	1,000,000.00	1,000,000.00	100%	100%
S001-C-TC-E-3676	External Snagg works	5	02-Jul-26	07-Jul-26	22-Jun-26 A	05-Jul-26 A	3,231,301.32	3,231,301.32	3,231,301.32	100%	100%
S001-C-TC-M-100	Mechanical Snagg works	5	10-Jun-26	15-Jun-26	05-Jul-26 A	06-Jul-26 A	1,206,604.05	1,206,604.05	1,206,604.05	100%	100%
S001-C-TC-E-3606	Electrical Snagg works	5	08-Jul-26	13-Jul-26	05-Jul-26 A	21-Oct-26	167,105.15	167,105.15	125,328.86	100%	75%
PREOJECT CLOSEOUT		25	02-Feb-27	06-Mar-27	01-Feb-27	02-Mar-27	0.00	0.00	0.00	0%	0%

2026 2027

Testing
24-Fe
18-Fe
22-Dec
03-Fe
21-Oct-2
Civil & Archite
External Sna
Mechanical
Electrical
02-M

Actual Level of Effort
Actual Work
Remaining Work
Critical Remaining Work
Milestone
summary

Date	Revision	Checked	Approved
20-Oct-26	Weekly Report		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete	2026	2027
ENGINEERING		8	02-Feb-27	10-Feb-27	01-Feb-27	09-Feb-27	0.00	0.00	0.00	0%	0%		▼ 09-Fe
AS BUILT DRAWINGS		6	02-Feb-27	08-Feb-27	01-Feb-27	07-Feb-27	0.00	0.00	0.00	0%	0%		▼ 07-Fe
CIVIL DRAWINGS		2	02-Feb-27	03-Feb-27	01-Feb-27	02-Feb-27	0.00	0.00	0.00	0%	0%		▼ 02-Fe
PREPARATION AND SUBMITTALS		2	02-Feb-27	03-Feb-27	01-Feb-27	02-Feb-27	0.00	0.00	0.00	0%	0%		▼ 02-Fe
DAM3-AB-1010	Civil drawings	2	02-Feb-27	03-Feb-27	01-Feb-27	02-Feb-27	0.00	0.00	0.00	0%	0%		Civil d
REVIEW AND APPROVALS		2	02-Feb-27	03-Feb-27	01-Feb-27	02-Feb-27	0.00	0.00	0.00	0%	0%		▼ 02-Fe
DAM3-AB-1053	Civil drawings	2	02-Feb-27	03-Feb-27	01-Feb-27	02-Feb-27	0.00	0.00	0.00	0%	0%		Civil d
ARCHITECTURAL DRAWINGS		4	04-Feb-27	08-Feb-27	03-Feb-27	07-Feb-27	0.00	0.00	0.00	0%	0%		▼ 07-Fe
PREPARATION AND SUBMITTALS		2	04-Feb-27	06-Feb-27	03-Feb-27	04-Feb-27	0.00	0.00	0.00	0%	0%		▼ 04-Fe
DAM3-AB-1011	Architectural drawings	2	04-Feb-27	06-Feb-27	03-Feb-27	04-Feb-27	0.00	0.00	0.00	0%	0%		Archit
REVIEW AND APPROVALS		2	07-Feb-27	08-Feb-27	06-Feb-27	07-Feb-27	0.00	0.00	0.00	0%	0%		▼ 07-Fe
DAM3-AB-1023	Architectural drawings	2	07-Feb-27	08-Feb-27	06-Feb-27	07-Feb-27	0.00	0.00	0.00	0%	0%		Archit
MECHANICAL DRAWINGS		4	04-Feb-27	08-Feb-27	03-Feb-27	07-Feb-27	0.00	0.00	0.00	0%	0%		▼ 07-Fe
PREPARATION AND SUBMITTALS		2	04-Feb-27	06-Feb-27	03-Feb-27	04-Feb-27	0.00	0.00	0.00	0%	0%		▼ 04-Fe
DAM3-AB-1013	Mechanical drawings	2	04-Feb-27	06-Feb-27	03-Feb-27	04-Feb-27	0.00	0.00	0.00	0%	0%		Mech
REVIEW AND APPROVALS		2	07-Feb-27	08-Feb-27	06-Feb-27	07-Feb-27	0.00	0.00	0.00	0%	0%		▼ 07-Fe
DAM3-AB-1033	Mechanical drawings	2	07-Feb-27	08-Feb-27	06-Feb-27	07-Feb-27	0.00	0.00	0.00	0%	0%		Mech
ELECTRICAL DRAWINGS		4	04-Feb-27	08-Feb-27	03-Feb-27	07-Feb-27	0.00	0.00	0.00	0%	0%		▼ 07-Fe
PREPARATION AND SUBMITTALS		2	04-Feb-27	06-Feb-27	03-Feb-27	04-Feb-27	0.00	0.00	0.00	0%	0%		▼ 04-Fe
DAM3-AB-1012	Electrical drawings	2	04-Feb-27	06-Feb-27	03-Feb-27	04-Feb-27	0.00	0.00	0.00	0%	0%		Electr
REVIEW AND APPROVALS		2	07-Feb-27	08-Feb-27	06-Feb-27	07-Feb-27	0.00	0.00	0.00	0%	0%		▼ 07-Fe
DAM3-AB-1043	Electrical drawings	2	07-Feb-27	08-Feb-27	06-Feb-27	07-Feb-27	0.00	0.00	0.00	0%	0%		Electr
EXTERNAL WORKS DRAWINGS		4	04-Feb-27	08-Feb-27	03-Feb-27	07-Feb-27	0.00	0.00	0.00	0%	0%		▼ 07-Fe
PREPARATION AND SUBMITTALS		2	04-Feb-27	06-Feb-27	03-Feb-27	04-Feb-27	0.00	0.00	0.00	0%	0%		▼ 04-Fe
DAM3-AB-1054	External works drawings	2	04-Feb-27	06-Feb-27	03-Feb-27	04-Feb-27	0.00	0.00	0.00	0%	0%		Exter
REVIEW AND APPROVALS		2	07-Feb-27	08-Feb-27	06-Feb-27	07-Feb-27	0.00	0.00	0.00	0%	0%		▼ 07-Fe
DAM3-AB-1055	External works drawings	2	07-Feb-27	08-Feb-27	06-Feb-27	07-Feb-27	0.00	0.00	0.00	0%	0%		Exter
WARRANTIES AND GUARANTEES		4	07-Feb-27	10-Feb-27	06-Feb-27	09-Feb-27	0.00	0.00	0.00	0%	0%		▼ 09-Fe
SYSTEM		4	07-Feb-27	10-Feb-27	06-Feb-27	09-Feb-27	0.00	0.00	0.00	0%	0%		▼ 09-Fe
PREPARATION AND SUBMITTALS		2	07-Feb-27	08-Feb-27	06-Feb-27	07-Feb-27	0.00	0.00	0.00	0%	0%		▼ 07-Fe
DAM3-WG-1010	Warraties and Guarantees For Mechanical Equipments	2	07-Feb-27	08-Feb-27	06-Feb-27	07-Feb-27	0.00	0.00	0.00	0%	0%		Warra
DAM3-WG-1011	Warraties and Guarantees For Electrical Systems	2	07-Feb-27	08-Feb-27	06-Feb-27	07-Feb-27	0.00	0.00	0.00	0%	0%		Warra
REVIEW AND APPROVAL		2	09-Feb-27	10-Feb-27	08-Feb-27	09-Feb-27	0.00	0.00	0.00	0%	0%		▼ 09-Fe
DAM3-WG-1012	Warraties and Guarantees For Mechanical Equipments	2	09-Feb-27	10-Feb-27	08-Feb-27	09-Feb-27	0.00	0.00	0.00	0%	0%		Warra
DAM3-WG-1013	Warraties and Guarantees For Electrical Systems	2	09-Feb-27	10-Feb-27	08-Feb-27	09-Feb-27	0.00	0.00	0.00	0%	0%		Warra
TRAINING AND MANUALS		10	11-Feb-27	23-Feb-27	10-Feb-27	21-Feb-27	0.00	0.00	0.00	0%	0%		▼ 21-Fe
TRAINING		6	11-Feb-27	17-Feb-27	10-Feb-27	16-Feb-27	0.00	0.00	0.00	0%	0%		▼ 16-Fe
SYSTEM		6	11-Feb-27	17-Feb-27	10-Feb-27	16-Feb-27	0.00	0.00	0.00	0%	0%		▼ 16-Fe
PREPARATION AND SUBMITTALS		2	11-Feb-27	13-Feb-27	10-Feb-27	11-Feb-27	0.00	0.00	0.00	0%	0%		▼ 11-Fe
DAM3-WG-1014	The Proposed Coursework For Mechanical Equipment	2	11-Feb-27	13-Feb-27	10-Feb-27	11-Feb-27	0.00	0.00	0.00	0%	0%		The P
DAM3-WG-1015	The Proposed Coursework For Electircal systems	2	11-Feb-27	13-Feb-27	10-Feb-27	11-Feb-27	0.00	0.00	0.00	0%	0%		The P
REVIEW AND APPROVAL		2	14-Feb-27	15-Feb-27	13-Feb-27	14-Feb-27	0.00	0.00	0.00	0%	0%		▼ 14-Fe
DAM3-WG-1016	The Proposed Coursework For Mechanical Equipment	2	14-Feb-27	15-Feb-27	13-Feb-27	14-Feb-27	0.00	0.00	0.00	0%	0%		The P
DAM3-WG-1017	The Proposed Coursework For Electircal systems	2	14-Feb-27	15-Feb-27	13-Feb-27	14-Feb-27	0.00	0.00	0.00	0%	0%		The P
DELIVERY		2	16-Feb-27	17-Feb-27	15-Feb-27	16-Feb-27	0.00	0.00	0.00	0%	0%		▼ 16-Fe
DAM3-WG-1018	The Proposed Coursework For Mechanical Equipment	2	16-Feb-27	17-Feb-27	15-Feb-27	16-Feb-27	0.00	0.00	0.00	0%	0%		The P
DAM3-WG-1019	The Proposed Coursework For Electircal systems	2	16-Feb-27	17-Feb-27	15-Feb-27	16-Feb-27	0.00	0.00	0.00	0%	0%		The P
MANUALS		4	18-Feb-27	23-Feb-27	17-Feb-27	21-Feb-27	0.00	0.00	0.00	0%	0%		▼ 21-Fe
SYSTEM		4	18-Feb-27	23-Feb-27	17-Feb-27	21-Feb-27	0.00	0.00	0.00	0%	0%		▼ 21-Fe

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete	2026	2027
PREPARATION AND SUBMITTALS		2	18-Feb-27	20-Feb-27	17-Feb-27	18-Feb-27	0.00	0.00	0.00	0%	0%		▼ 18-Fe
DAM3-WG-1020	Manual and Catalogue For Mechanical Equipment	2	18-Feb-27	20-Feb-27	17-Feb-27	18-Feb-27	0.00	0.00	0.00	0%	0%		Manu
DAM3-WG-1021	Manual and Catalogue For For Electircal systems	2	18-Feb-27	20-Feb-27	17-Feb-27	18-Feb-27	0.00	0.00	0.00	0%	0%		Manu
REVIEW AND APPROVAL		2	21-Feb-27	23-Feb-27	20-Feb-27	21-Feb-27	0.00	0.00	0.00	0%	0%		▼ 21-Fe
DAM3-WG-1022	Manual and Catalogue For Mechanical Equipment	2	21-Feb-27	23-Feb-27	20-Feb-27	21-Feb-27	0.00	0.00	0.00	0%	0%		Manu
DAM3-WG-1023	Manual and Catalogue For For Electircal systems	2	21-Feb-27	23-Feb-27	20-Feb-27	21-Feb-27	0.00	0.00	0.00	0%	0%		Manu
DEMOBILIZATION		13	09-Feb-27	24-Feb-27	08-Feb-27	23-Feb-27	0.00	0.00	0.00	0%	0%		▼ 23-Fe
DAM3-D.MOB-1013	Demobilization of manpower	2	09-Feb-27	10-Feb-27	08-Feb-27	09-Feb-27	0.00	0.00	0.00	0%	0%		Demo
DAM3-D.MOB-1020	Demobilization of equipment	2	11-Feb-27	13-Feb-27	10-Feb-27	11-Feb-27	0.00	0.00	0.00	0%	0%		Demo
DAM3-D.MOB-1010	Dismantling and removal offices	1	24-Feb-27	24-Feb-27	23-Feb-27	23-Feb-27	0.00	0.00	0.00	0%	0%		Dism
FINAL HANDOVER		5	23-Feb-27	06-Mar-27	25-Feb-27	02-Mar-27	0.00	0.00	0.00	0%	0%		▼ 02-M
DAM3-FH-1000	Snag List Rectification	3	23-Feb-27	03-Mar-27	25-Feb-27	28-Feb-27	0.00	0.00	0.00	0%	0%		Snag
DAM3-FH-1010	Handover Letter	1	04-Mar-27	04-Mar-27	01-Mar-27	01-Mar-27	0.00	0.00	0.00	0%	0%		Hand
DAM3-FH-1020	Intial Handingover	1	06-Mar-27	06-Mar-27	02-Mar-27	02-Mar-27	0.00	0.00	0.00	0%	0%		Intial

Actual Level of Effort
Actual Work
Remaining Work
Critical Remaining Work
Milestone
summary

Date	Revision	Checked	Approved
20-Oct-26	Weekly Report		