Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Budgeted Labor Units	Planned Value Labor Units	Earned Value Labor Units
20 READY BUILT FACTORIES 900 m2 IN HAIL		327	04-Dec-25	03-Dec-26	04-Dec-25A	04-Nov-26	44,567,415.90	42,186,249.59	44,262,567.23	116740	114247	114925
PROJECT MILESTONES		260	04-Dec-25	03-Dec-26	04-Dec-25A	04-Nov-26	0.00	0.00	0.00	0	0	0
CONTRACTUAL MILESTONES		260	04-Dec-25	03-Dec-26	04-Dec-25A	04-Nov-26	0.00	0.00	0.00	0	0	0
HAL-PMS-MMS-0010	Project Start Date	0	04-Dec-25		04-Dec-25A		0.00	0.00	0.00	0	0	0
HAL-PMS-MMS-0030	Completion of Site Suvey Works	0		04-Jan-26		04-Dec-25A	0.00	0.00	0.00	0	0	0
HAL-PMS-MMS-0040	Completion of Time Schedule submission	0		25-Dec-25		22-Dec-25A	0.00	0.00	0.00	0	0	0
HAL-PMS-MMS-0050	Completion of Plans (PEP,PQP,HSE, Procurement Plan)	0		01-Jan-26		31-Dec-25A	0.00	0.00	0.00	0	0	0
HAL-PMS-MMS-0020	Completion of Mobilization Works	0		04-Jan-26		05-Jan-26A	0.00	0.00	0.00	0	0	0
HAL-PMS-MMS-0070	Completion of Site levelling, local roads & parkings	0		07-Jan-26		05-Jan-26A	0.00	0.00	0.00	0	0	0
HAL-PMS-MMS-0080	Network start	0	03-Jun-26		05-May-26A		0.00	0.00	0.00	0	0	0
HAL-PMS-MMS-0060	Completion of Engineering and Materials	0		09-Apr-26		19-Oct-26A	0.00	0.00	0.00	0	0	0
HAL-PMS-MMS-0110	Competion of Testing and Commissioning	0		25-Oct-26		27-Oct-26	0.00	0.00	0.00	0	0	0
HAL-PMS-MMS-0090	Completion of Construction	0		09-Nov-26		28-Oct-26	0.00	0.00	0.00	0	0	0
HAL-PMS-MMS-0100	Project Completion Date	0		03-Dec-26		04-Nov-26	0.00	0.00	0.00	0	0	0
DISCIPLINE MILESTONES		238	24-Dec-25	26-Nov-26	28-Dec-25A	28-Oct-26	0.00	0.00	0.00	0	0	0
900 SQM FACTORIES		238	24-Dec-25	26-Nov-26	28-Dec-25A	28-Oct-26	0.00	0.00	0.00	0	0	0
HAL-PMS-DMS-2360	Construction Start	0	24-Dec-25		28-Dec-25A		0.00	0.00	0.00	0	0	0
HAL-PMS-DMS-2310	Completion of Civil works	0		14-Jul-26		26-Aug-26A	0.00	0.00	0.00	0	0	0
HAL-PMS-DMS-2330	Completion of Mechanical works	0		01-Oct-26		08-Oct-26A	0.00	0.00	0.00	0	0	0
HAL-PMS-DMS-2370	Construction Finish	0		09-Nov-26		28-Oct-26	0.00	0.00	0.00	0	0	0
HAL-PMS-DMS-2320	Completion of Electrical works	0		26-Nov-26		28-Oct-26	0.00	0.00	0.00	0	0	0
HAL-PMS-DMS-2340	Completion of Architectural works	0		04-Oct-26		28-Oct-26	0.00	0.00	0.00	0	0	0
SITE INFRASTRUCTURE		2	11-Oct-26	09-Nov-26	19-Sep-26A	28-Oct-26	0.00	0.00	0.00	0	0	0
HAL-PMS-DMS-2460	Completion of Environmentall works	0		11-Oct-26		19-Sep-26A	0.00	0.00	0.00	0	0	0
HAL-PMS-DMS-2450	Completion of External works	0		09-Nov-26		28-Oct-26	0.00	0.00	0.00	0	0	0
MOBILIZATION		27	04-Dec-25	13-Jan-26	04-Dec-25A	05-Jan-26A	0.00	0.00	0.00	960	960	960
SITE FACILITIES AND OFFICES		27	04-Dec-25	04-Jan-26	04-Dec-25A	05-Jan-26A	0.00	0.00	0.00	768	768	768
HAL-MOB-SO.0011	Site Layout Plan Prep	2	07-Dec-25	08-Dec-25	04-Dec-25A	06-Dec-25A	0.00	0.00	0.00	64	64	64
HAL-MOB-SO.0010	Site Survey	2	04-Dec-25	06-Dec-25	04-Dec-25A	04-Dec-25A	0.00	0.00	0.00	32	32	32
HAL-MOB-SO.0014	Clear and Grub for Offices and Access Roads	2	13-Dec-25	14-Dec-25	04-Dec-25A	08-Dec-25A	0.00	0.00	0.00	96	96	96
HAL-MOB-SO.0012	Site Layout Plan Submittal	2	09-Dec-25	10-Dec-25	06-Dec-25A	07-Dec-25A	0.00	0.00	0.00	64	64	64
HAL-MOB-SO.0013	Site Layout Plan Owner Approval	2	11-Dec-25	13-Dec-25	06-Dec-25A	08-Dec-25A	0.00	0.00	0.00	0	0	0
HAL-MOB-SO.0019	Mobilization of Manpower	2	03-Jan-26	04-Jan-26	16-Dec-25A	04-Jan-26A	0.00	0.00	0.00	0	0	0
HAL-MOB-SO.0015	Construct Site Offices	4	15-Dec-25	18-Dec-25	18-Dec-25A	25-Dec-25A	0.00	0.00	0.00	128	128	128
HAL-MOB-SO.0016	Electrical Works and Connections	4	20-Dec-25	23-Dec-25	23-Dec-25A	24-Dec-25A	0.00	0.00	0.00	128	128	128
HAL-MOB-SO.0020	Mobilization of Equipment	2	03-Jan-26	04-Jan-26	23-Dec-25A	04-Jan-26A	0.00	0.00	0.00	0	0	0
HAL-MOB-SO.0018	Install Project Signs	4	29-Dec-25	01-Jan-26	24-Dec-25A	05-Jan-26A	0.00	0.00	0.00	128	128	128
HAL-MOB-SO.0017	Site Utilities	4	24-Dec-25	28-Dec-25	27-Dec-25A	04-Jan-26A	0.00	0.00	0.00	128	128	128
PRELIMINARY SUBMITTALS		22	20-Dec-25	13-Jan-26	10-Dec-25A	31-Dec-25A	0.00	0.00	0.00	192	192	192
PREPARATION AND SUBMITTALS		10	20-Dec-25	01-Jan-26	10-Dec-25A	21-Dec-25A	0.00	0.00	0.00	192	192	192
HAL-PRE-SUB-0014	Communication Plan	2	29-Dec-25	30-Dec-25	10-Dec-25A	10-Dec-25A	0.00	0.00	0.00	32	32	32
HAL-PRE-SUB-0015	Quality Control Plan	2	31-Dec-25	01-Jan-26	15-Dec-25A	15-Dec-25A	0.00	0.00	0.00	32	32	32
HAL-PRE-SUB-0013	Risk Management plan	2	27-Dec-25	28-Dec-25	15-Dec-25A	15-Dec-25A	0.00	0.00	0.00	32	32	32
HAL-PRE-SUB-0011	Health & Safety Plan	2	22-Dec-25	23-Dec-25	17-Dec-25A	17-Dec-25A	0.00	0.00	0.00	32	32	32
HAL-PRE-SUB-0012	Baseline Schedule	2	24-Dec-25	25-Dec-25	18-Dec-25A	18-Dec-25A	0.00	0.00	0.00	32	32	32
HAL-PRE-SUB-0010	Project Execution Plan	2	20-Dec-25	21-Dec-25	21-Dec-25A	21-Dec-25A	0.00	0.00	0.00	32	32	32
REVIEW AND APPROVALS		20	22-Dec-25	13-Jan-26	10-Dec-25A	31-Dec-25A	0.00	0.00	0.00	0	0	0
HAL-PRE-SUB-1013	Communication Plan	10	31-Dec-25	11-Jan-26	10-Dec-25A	10-Dec-25A	0.00	0.00	0.00	0	0	0
HAL-PRE-SUB-1014	Quality Control Plan	10	03-Jan-26	13-Jan-26	15-Dec-25A	28-Dec-25A	0.00	0.00	0.00	0	0	0

Date	Revision	Checked	Approved
26-Oct-26	Weekly Report #42		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Budgeted Labor Units	Planned Value Labor Units	Earned Value Labor Units
HAL-PRE-SUB-1012	Risk Management plan	10	29-Dec-25	08-Jan-26	15-Dec-25 A	28-Dec-25 A	0.00	0.00	0.00	0	0	0
HAL-PRE-SUB-1011	Health & Safety Plan	10	24-Dec-25	04-Jan-26	17-Dec-25 A	31-Dec-25 A	0.00	0.00	0.00	0	0	0
HAL-PRE-SUB-1015	Baseline Schedule	10	03-Jan-26	13-Jan-26	18-Dec-25 A	22-Dec-25 A	0.00	0.00	0.00	0	0	0
HAL-PRE-SUB-1010	Project Execution Plan	10	22-Dec-25	01-Jan-26	21-Dec-25 A	22-Dec-25 A	0.00	0.00	0.00	0	0	0
ENGINEERING (3%)		197	24-Dec-25	19-Apr-26	08-Dec-25 A	16-Aug-26 A	1,337,022.48	1,337,022.48	1,337,022.48	14720	14720	14720
SHOP DRAWINGS		84	24-Dec-25	19-Apr-26	11-Dec-25 A	29-Mar-26 A	0.00	0.00	0.00	8224	8224	8224
PREPARATION AND SUBMITTAL		84	24-Dec-25	09-Apr-26	11-Dec-25 A	07-Feb-26 A	0.00	0.00	0.00	8224	8224	8224
STRUCTURAL		35	07-Jan-26	14-Feb-26	24-Dec-25 A	02-Feb-26 A	0.00	0.00	0.00	672	672	672
HAL-E-SS-C-830	SECTIONS	2	29-Jan-26	31-Jan-26	24-Dec-25 A	24-Dec-25 A	0.00	0.00	0.00	32	32	32
HAL-E-SS-C-840	EXTERNAL WALL SECTION DETAILS	1	01-Feb-26	02-Feb-26	24-Dec-25 A	24-Dec-25 A	0.00	0.00	0.00	64	64	64
HAL-E-SS-C-750	FOUNDATION LAYOUT	4	07-Jan-26	11-Jan-26	30-Dec-25 A	30-Dec-25 A	0.00	0.00	0.00	32	32	32
HAL-E-SS-C-820	COLUMNS AND AXIS LAYOUT	2	27-Jan-26	28-Jan-26	01-Jan-26 A	01-Jan-26 A	0.00	0.00	0.00	32	32	32
HAL-E-SS-C-860	TYPICAL STRUCTURAL SECTION DETAILS	2	05-Feb-26	07-Feb-26	01-Jan-26 A	01-Jan-26 A	0.00	0.00	0.00	64	64	64
HAL-E-SS-C-870	STRUCTURAL SCHEDULE	2	08-Feb-26	09-Feb-26	01-Jan-26 A	01-Jan-26 A	0.00	0.00	0.00	64	64	64
HAL-E-SS-C-780	TIE BEAM @ 4500mm EL.	2	18-Jan-26	19-Jan-26	08-Jan-26 A	08-Jan-26 A	0.00	0.00	0.00	32	32	32
HAL-E-SS-C-880	PUMP SHED AND GRP WATER TANK STRUCTURAL DETAIL	2	10-Feb-26	11-Feb-26	22-Jan-26 A	22-Jan-26 A	0.00	0.00	0.00	64	64	64
HAL-E-SS-C-890	PUMP SHED AND GRP WATER TANK STRUCTURAL DETAIL	2	12-Feb-26	14-Feb-26	22-Jan-26 A	22-Jan-26 A	0.00	0.00	0.00	64	64	64
HAL-E-SS-C-760	GRADE BEAM / SLAB ON GRADE LAYOUT	3	12-Jan-26	14-Jan-26	28-Jan-26 A	28-Jan-26 A	0.00	0.00	0.00	32	32	32
HAL-E-SS-C-770	BASE PLATE LAYOUT	2	15-Jan-26	17-Jan-26	02-Feb-26 A	02-Feb-26 A	0.00	0.00	0.00	32	32	32
HAL-E-SS-C-790	ROOF FRAMING LAYOUT	2	20-Jan-26	21-Jan-26	02-Feb-26 A	02-Feb-26 A	0.00	0.00	0.00	32	32	32
HAL-E-SS-C-800	PURLINS FRAMING LAYOUT	2	22-Jan-26	24-Jan-26	02-Feb-26 A	02-Feb-26 A	0.00	0.00	0.00	32	32	32
HAL-E-SS-C-810	ROOF SHEETING LAYOUT	2	25-Jan-26	26-Jan-26	02-Feb-26 A	02-Feb-26 A	0.00	0.00	0.00	32	32	32
HAL-E-SS-C-850	BASE PLATE DETAILS	2	03-Feb-26	04-Feb-26	02-Feb-26 A	02-Feb-26 A	0.00	0.00	0.00	64	64	64
ARCHITECTURAL		16	25-Jan-26	26-Feb-26	23-Dec-25 A	04-Feb-26 A	0.00	0.00	0.00	864	864	864
HAL-E-SS-A-830	GROUND FLOOR LAYOUT PLAN	2	25-Jan-26	26-Jan-26	23-Dec-25 A	23-Dec-25 A	0.00	0.00	0.00	32	32	32
HAL-E-SS-A-840	GROUND FLOOR ENLARGED LAYOUT PLAN	1	27-Jan-26	28-Jan-26	23-Dec-25 A	23-Dec-25 A	0.00	0.00	0.00	32	32	32
HAL-E-SS-A-850	SKYLIGHT DISTRIBUTION - ROOF LAYOUT PLAN	2	29-Jan-26	31-Jan-26	23-Dec-25 A	23-Dec-25 A	0.00	0.00	0.00	32	32	32
HAL-E-SS-A-860	ELEVATIONS (SHEET 01 0F 02)	2	01-Feb-26	02-Feb-26	24-Dec-25 A	24-Dec-25 A	0.00	0.00	0.00	64	64	64
HAL-E-SS-A-870	BUILDING SECTIONS	2	03-Feb-26	04-Feb-26	24-Dec-25 A	24-Dec-25 A	0.00	0.00	0.00	64	64	64
HAL-E-SS-A-880	WALL SECTIONS	2	05-Feb-26	07-Feb-26	24-Dec-25 A	24-Dec-25 A	0.00	0.00	0.00	64	64	64
HAL-E-SS-A-1170	ELEVATIONS (SHEET 01 0F 02)	2	01-Feb-26	02-Feb-26	24-Dec-25 A	24-Dec-25 A	0.00	0.00	0.00	64	64	64
HAL-E-SS-A-890	CEILING LAYOUT PLAN	2	08-Feb-26	09-Feb-26	11-Jan-26 A	11-Jan-26 A	0.00	0.00	0.00	64	64	64
HAL-E-SS-A-900	FINISHING LAYOUT PLAN	2	10-Feb-26	11-Feb-26	11-Jan-26 A	11-Jan-26 A	0.00	0.00	0.00	64	64	64
HAL-E-SS-A-910	TOILET DETAILS	2	12-Feb-26	14-Feb-26	11-Jan-26 A	11-Jan-26 A	0.00	0.00	0.00	64	64	64
HAL-E-SS-A-930	MISCELLANEOUS DETAILS - 01	2	17-Feb-26	19-Feb-26	21-Jan-26 A	21-Jan-26 A	0.00	0.00	0.00	64	64	64
HAL-E-SS-A-940	MISCELLANEOUS DETAILS - 02	2	19-Feb-26	22-Feb-26	21-Jan-26 A	21-Jan-26 A	0.00	0.00	0.00	64	64	64
HAL-E-SS-A-950	SIGNAGE LOCATION PLAN	2	22-Feb-26	24-Feb-26	21-Jan-26 A	21-Jan-26 A	0.00	0.00	0.00	64	64	64
HAL-E-SS-A-960	SIGNAGE DESIGN DETAILS	2	24-Feb-26	26-Feb-26	21-Jan-26 A	21-Jan-26 A	0.00	0.00	0.00	64	64	64
HAL-E-SS-A-920	DOORS & WINDOWS SCHEDULE	2	15-Feb-26	16-Feb-26	04-Feb-26 A	04-Feb-26 A	0.00	0.00	0.00	64	64	64
MECHANICAL		43	29-Jan-26	29-Mar-26	14-Jan-26 A	03-Feb-26 A	0.00	0.00	0.00	1312	1312	1312
HAL-E-SS-M-600	TYPICAL GROUND FLOOR PLAN-PLUMBING- DRAINAGE	4	29-Jan-26	02-Feb-26	14-Jan-26 A	14-Jan-26 A	0.00	0.00	0.00	32	32	32
HAL-E-SS-M-610	TOILETS DETAILS PLUMBING-DRAINAGE	2	03-Feb-26	04-Feb-26	17-Jan-26 A	19-Jan-26 A	0.00	0.00	0.00	64	64	64
HAL-E-SS-M-630	GROUND FLOOR WATER SUPPLY PLAN	2	08-Feb-26	09-Feb-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	64	64	64
HAL-E-SS-M-640	TOILET DETAILS PLUMBING-WATER	2	10-Feb-26	11-Feb-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	64	64	64
HAL-E-SS-M-680	GENERAL MISELLANEOUS DETAILS PLUMBING	2	19-Feb-26	22-Feb-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	64	64	64
HAL-E-SS-M-690	SCHEDULE- PLUMBING	4	22-Feb-26	26-Feb-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	64	64	64
HAL-E-SS-M-750	GENERAL-INSTRUMENTATION & CONTROL	2	11-Mar-26	14-Mar-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	64	64	64
HAL-E-SS-M-770	TYPICAL GROUND FLOOR PLAN FIREFIGHTING	2	16-Mar-26	22-Mar-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	64	64	64
HAL-E-SS-M-800	MISCELLANEOUS DETAILS	2	26-Mar-26	29-Mar-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	64	64	64

Date	Revision	Checked	Approved
26-Oct-26	Weekly Report #42		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Budgeted Labor Units	Planned Value Labor Units	Earned Value Labor Units
HAL-E-SS-M-620	TYPICAL ROOF PLUMBING PLAN	2	05-Feb-26	07-Feb-26	20-Jan-26A	20-Jan-26A	0.00	0.00	0.00	64	64	64
HAL-E-SS-M-650	SCHEMATIC RISER DIAGRAM PLUMBING-DRAINAGE	2	12-Feb-26	14-Feb-26	20-Jan-26A	20-Jan-26A	0.00	0.00	0.00	64	64	64
HAL-E-SS-M-660	SCHEMATIC RISER DIAGRAM PLUMBING-WATER	2	15-Feb-26	16-Feb-26	20-Jan-26A	20-Jan-26A	0.00	0.00	0.00	64	64	64
HAL-E-SS-M-670	GENERAL MISELLANEOUS DETAILS PLUMBING	2	17-Feb-26	19-Feb-26	20-Jan-26A	20-Jan-26A	0.00	0.00	0.00	64	64	64
HAL-E-SS-M-720	SCHEDULES	2	04-Mar-26	07-Mar-26	20-Jan-26A	20-Jan-26A	0.00	0.00	0.00	64	64	64
HAL-E-SS-M-760	GENERAL MISCELLANEOUS DETAILS - HVAC	2	14-Mar-26	16-Mar-26	20-Jan-26A	20-Jan-26A	0.00	0.00	0.00	64	64	64
HAL-E-SS-M-780	SCHEMATIC RISER DIAGRAM FIREFIGHTING	2	22-Mar-26	24-Mar-26	20-Jan-26A	20-Jan-26A	0.00	0.00	0.00	64	64	64
HAL-E-SS-M-790	GENERAL-MISCELLANEOUS DETAILS- FIRE FIGHTING	4	24-Mar-26	26-Mar-26	20-Jan-26A	20-Jan-26A	0.00	0.00	0.00	64	64	64
HAL-E-SS-M-700	PUMP ROOM LAYOUT	2	28-Feb-26	02-Mar-26	01-Feb-26A	01-Feb-26A	0.00	0.00	0.00	64	64	64
HAL-E-SS-M-710	PUMP ROOM 3D & SECTIONS VIEW	2	02-Mar-26	04-Mar-26	01-Feb-26A	01-Feb-26A	0.00	0.00	0.00	64	64	64
HAL-E-SS-M-730	GROUND FLOOR PLAN-HVAC SYSTEM	2	07-Mar-26	09-Mar-26	03-Feb-26A	03-Feb-26A	0.00	0.00	0.00	64	64	64
HAL-E-SS-M-740	TYPICAL ROOF HVAC PLAN	2	09-Mar-26	11-Mar-26	03-Feb-26A	03-Feb-26A	0.00	0.00	0.00	64	64	64
ELECTRICAL		59	03-Feb-26	09-Apr-26	22-Dec-25A	07-Feb-26A	0.00	0.00	0.00	1600	1600	1600
HAL-E-SS-E-940	GROUND FLOOR POWER PLAN	4	03-Feb-26	07-Feb-26	22-Dec-25A	22-Dec-25A	0.00	0.00	0.00	64	64	64
HAL-E-SS-E-1150	GROUND FLOOR LIGHTING PLAN	2	31-Mar-26	02-Apr-26	22-Dec-25A	22-Dec-25A	0.00	0.00	0.00	64	64	64
HAL-E-SS-E-950	GROUND FLOOR POWER FOR MECHANICAL	2	08-Feb-26	09-Feb-26	24-Dec-25A	24-Dec-25A	0.00	0.00	0.00	64	64	64
HAL-E-SS-E-1000	ROOF FLOOR LIGHTING PLAN	2	19-Feb-26	22-Feb-26	24-Dec-25A	24-Dec-25A	0.00	0.00	0.00	64	64	64
HAL-E-SS-E-1140	POWER FOR MECHANICAL	2	29-Mar-26	31-Mar-26	24-Dec-25A	24-Dec-25A	0.00	0.00	0.00	64	64	64
HAL-E-SS-E-1070	POWER RISER DIAGRAM	2	09-Mar-26	11-Mar-26	10-Jan-26A	10-Jan-26A	0.00	0.00	0.00	64	64	64
HAL-E-SS-E-960	ROOF FLOOR POWER FOR MECHANICAL	2	10-Feb-26	11-Feb-26	13-Jan-26A	13-Jan-26A	0.00	0.00	0.00	64	64	64
HAL-E-SS-E-990	GROUND FLOOR LIGHTING PLAN	2	17-Feb-26	19-Feb-26	13-Jan-26A	13-Jan-26A	0.00	0.00	0.00	64	64	64
HAL-E-SS-E-1030	GROUND FLOOR CCTV PLAN	2	28-Feb-26	02-Mar-26	13-Jan-26A	13-Jan-26A	0.00	0.00	0.00	64	64	64
HAL-E-SS-E-1040	GROUND FLOOR DATA & TELECOM PLAN	2	02-Mar-26	04-Mar-26	13-Jan-26A	13-Jan-26A	0.00	0.00	0.00	64	64	64
HAL-E-SS-E-1060	ROOF FLOOR LIGHTENING PLAN	2	07-Mar-26	09-Mar-26	13-Jan-26A	13-Jan-26A	0.00	0.00	0.00	64	64	64
HAL-E-SS-E-1110	SCHEDULES	2	22-Mar-26	24-Mar-26	13-Jan-26A	13-Jan-26A	0.00	0.00	0.00	64	64	64
HAL-E-SS-E-1130	GROUND FLOOR POWER PLAN	2	26-Mar-26	29-Mar-26	13-Jan-26A	13-Jan-26A	0.00	0.00	0.00	64	64	64
HAL-E-SS-E-1020	GROUND FLOOR FIRE ALARM PLAN	2	24-Feb-26	26-Feb-26	21-Jan-26A	21-Jan-26A	0.00	0.00	0.00	64	64	64
HAL-E-SS-E-1050	GROUND FLOOR GROUNDING PLAN	2	04-Mar-26	07-Mar-26	21-Jan-26A	21-Jan-26A	0.00	0.00	0.00	64	64	64
HAL-E-SS-E-1080	FIRE ALARM RISER DIAGRAM	2	11-Mar-26	14-Mar-26	21-Jan-26A	21-Jan-26A	0.00	0.00	0.00	64	64	64
HAL-E-SS-E-1160	GROUND FLOOR GROUNDING PLAN	2	02-Apr-26	05-Apr-26	21-Jan-26A	21-Jan-26A	0.00	0.00	0.00	64	64	64
HAL-E-SS-E-1090	DATA & TELECOME RISER DIAGRAM	2	14-Mar-26	16-Mar-26	04-Feb-26A	04-Feb-26A	0.00	0.00	0.00	64	64	64
HAL-E-SS-E-1100	ACCESS CONTROL RISER DIAGRAM	2	16-Mar-26	22-Mar-26	04-Feb-26A	04-Feb-26A	0.00	0.00	0.00	64	64	64
HAL-E-SS-E-1170	RISER DIAGRAM	2	05-Apr-26	07-Apr-26	04-Feb-26A	04-Feb-26A	0.00	0.00	0.00	64	64	64
HAL-E-SS-E-1010	GOUND FLOORACCESS CONTROL	2	22-Feb-26	24-Feb-26	05-Feb-26A	05-Feb-26A	0.00	0.00	0.00	64	64	64
HAL-E-SS-E-970	ROOF FLOOR POWER	2	12-Feb-26	14-Feb-26	07-Feb-26A	07-Feb-26A	0.00	0.00	0.00	64	64	64
HAL-E-SS-E-980	PV SYSTEM CALCULATION	2	15-Feb-26	16-Feb-26	07-Feb-26A	07-Feb-26A	0.00	0.00	0.00	64	64	64
HAL-E-SS-E-1120	ELECTRICAL DETAILS	2	24-Mar-26	26-Mar-26	07-Feb-26A	07-Feb-26A	0.00	0.00	0.00	64	64	64
HAL-E-SS-E-1180	ELECTRICAL DETAILS	2	07-Apr-26	09-Apr-26	07-Feb-26A	07-Feb-26A	0.00	0.00	0.00	64	64	64
ROAD DRAWINGS		46	24-Dec-25	24-Feb-26	11-Dec-25A	04-Feb-26A	0.00	0.00	0.00	1184	1184	1184
HAL-E-SS-R-780	TOPOGRAPHIC SURVEY-CONTOURS MAP	2	05-Jan-26	06-Jan-26	11-Dec-25A	11-Dec-25A	0.00	0.00	0.00	32	32	32
HAL-E-SS-R-730	GRADING LAYOUT PLAN	2	24-Dec-25	25-Dec-25	18-Dec-25A	18-Dec-25A	0.00	0.00	0.00	64	64	64
HAL-E-SS-R-740	ROAD LAYOUT PLAN	2	27-Dec-25	28-Dec-25	14-Jan-26A	14-Jan-26A	0.00	0.00	0.00	64	64	64
HAL-E-SS-R-820	SWEPT PATH LAYOUT PLAN	2	18-Jan-26	19-Jan-26	14-Jan-26A	04-Feb-26A	0.00	0.00	0.00	32	32	32
HAL-E-SS-R-840	ROAD STANDARD DETAILS-TYPICAL PAVEMENT DETAILS	2	22-Jan-26	24-Jan-26	14-Jan-26A	14-Jan-26A	0.00	0.00	0.00	32	32	32
HAL-E-SS-R-850	ROAD STANDARD DETAILS-TYPICAL CURB DETAILS	2	25-Jan-26	26-Jan-26	14-Jan-26A	14-Jan-26A	0.00	0.00	0.00	32	32	32
HAL-E-SS-R-860	ROAD STANDARD DETAILS-ROAD SIGN DETAILS	2	27-Jan-26	28-Jan-26	14-Jan-26A	14-Jan-26A	0.00	0.00	0.00	32	32	32
HAL-E-SS-R-870	ROAD STANDARD DETAILS-ROAD MARKING DETAILS	1	29-Jan-26	31-Jan-26	14-Jan-26A	14-Jan-26A	0.00	0.00	0.00	32	32	32
HAL-E-SS-R-750	TYPICAL CROSS SECTIONS - KEYPLAN	2	29-Dec-25	30-Dec-25	18-Jan-26A	18-Jan-26A	0.00	0.00	0.00	64	64	64
HAL-E-SS-R-760	TYPICAL CROSS SECTIONS	2	31-Dec-25	01-Jan-26	18-Jan-26A	18-Jan-26A	0.00	0.00	0.00	64	64	64

Date	Revision	Checked	Approved
26-Oct-26	Weekly Report #42		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Budgeted Labor Units	Planned Value Labor Units	Earned Value Labor Units
HAL-E-SS-R-880	GENERAL SITE PLAN - OVERALL	2	01-Feb-26	02-Feb-26	18-Jan-26 A	18-Jan-26 A	0.00	0.00	0.00	64	64	64
HAL-E-SS-R-890	SITE SETTING-OUT PLAN - OVERALL	2	03-Feb-26	04-Feb-26	18-Jan-26 A	18-Jan-26 A	0.00	0.00	0.00	64	64	64
HAL-E-SS-R-770	ROAD PROFILES	2	03-Jan-26	04-Jan-26	20-Jan-26 A	20-Jan-26 A	0.00	0.00	0.00	32	32	32
HAL-E-SS-R-800	ALIGNMENT & CURB SETTING OUT TABLES	2	13-Jan-26	14-Jan-26	20-Jan-26 A	20-Jan-26 A	0.00	0.00	0.00	32	32	32
HAL-E-SS-R-810	ALIGNMNET GEOMETRIC DATA	2	15-Jan-26	17-Jan-26	20-Jan-26 A	20-Jan-26 A	0.00	0.00	0.00	32	32	32
HAL-E-SS-R-920	GENERAL SOFTSCAPE LAYOUT	4	12-Feb-26	14-Feb-26	20-Jan-26 A	20-Jan-26 A	0.00	0.00	0.00	64	64	64
HAL-E-SS-R-790	ALIGNMENT & CURB SETTING OUT	5	07-Jan-26	12-Jan-26	21-Jan-26 A	21-Jan-26 A	0.00	0.00	0.00	32	32	32
HAL-E-SS-R-830	SIGNING & MARKING LAYOUT PLAN	2	20-Jan-26	21-Jan-26	21-Jan-26 A	21-Jan-26 A	0.00	0.00	0.00	32	32	32
HAL-E-SS-R-900	GENERAL LANDSCAPE LAYOUT	2	05-Feb-26	07-Feb-26	21-Jan-26 A	21-Jan-26 A	0.00	0.00	0.00	64	64	64
HAL-E-SS-R-910	GENERAL HARDSCAPE LAYOUT	4	08-Feb-26	11-Feb-26	21-Jan-26 A	21-Jan-26 A	0.00	0.00	0.00	64	64	64
HAL-E-SS-R-930	PUMP ROOM DETAILS	2	15-Feb-26	16-Feb-26	22-Jan-26 A	22-Jan-26 A	0.00	0.00	0.00	64	64	64
HAL-E-SS-R-940	GENERAL DETAILS	2	17-Feb-26	19-Feb-26	04-Feb-26 A	04-Feb-26 A	0.00	0.00	0.00	64	64	64
HAL-E-SS-R-950	LANDSCAPE DETAILS	2	19-Feb-26	22-Feb-26	04-Feb-26 A	04-Feb-26 A	0.00	0.00	0.00	64	64	64
HAL-E-SS-R-960	LANDSCAPE SCHEDULES	2	22-Feb-26	24-Feb-26	04-Feb-26 A	04-Feb-26 A	0.00	0.00	0.00	64	64	64
EXTERNAL		59	27-Jan-26	09-Apr-26	17-Jan-26 A	28-Jan-26 A	0.00	0.00	0.00	2592	2592	2592
HAL-E-SS-EX-760	DOUBLE VALVE CHAMBER DETAILS	2	15-Feb-26	16-Feb-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	64	64	64
HAL-E-SS-EX-800	FLOW METER REINFORCEMENT DETAILS	2	24-Feb-26	26-Feb-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	64	64	64
HAL-E-SS-EX-810	THRUST BLOCK DETAILS (SHEET 1 OF 4)	2	28-Feb-26	02-Mar-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	64	64	64
HAL-E-SS-EX-820	THRUST BLOCK DETAILS (SHEET 2 OF 4)	2	28-Feb-26	02-Mar-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	64	64	64
HAL-E-SS-EX-830	THRUST BLOCK DETAILS (SHEET 3 OF 4)	2	28-Feb-26	02-Mar-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	64	64	64
HAL-E-SS-EX-840	THRUST BLOCK DETAILS (SHEET 4 OF 4)	2	28-Feb-26	02-Mar-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	64	64	64
HAL-E-SS-EX-870	GENERAL NOTES	2	07-Mar-26	09-Mar-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	64	64	64
HAL-E-SS-EX-880	PIPE TRENCHES DETAILS (1)	2	09-Mar-26	11-Mar-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	64	64	64
HAL-E-SS-EX-890	PIPE TRENCHES DETAILS (2)	2	11-Mar-26	14-Mar-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	64	64	64
HAL-E-SS-EX-910	CAST IN PLACE MANHOLE DETAILS FOR DEPTH < 6000MI	2	14-Mar-26	16-Mar-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	64	64	64
HAL-E-SS-EX-930	BACKDROP DETAIL OF PRECAST MANHOLE DEPTH FROM	2	14-Mar-26	16-Mar-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	64	64	64
HAL-E-SS-EX-940	PRECAST MANHOLE DETAILS	2	16-Mar-26	22-Mar-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	64	64	64
HAL-E-SS-EX-960	PIPE TRENCH DETAILS	2	24-Mar-26	26-Mar-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	64	64	64
HAL-E-SS-EX-970	BURIED GATE VALVE DETAILS	2	26-Mar-26	29-Mar-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	64	64	64
HAL-E-SS-EX-990	DOUBLE VALVE CHAMBER DETAILS	2	31-Mar-26	02-Apr-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	64	64	64
HAL-E-SS-EX-1000	WASHOUT CHAMBER DETAILS	2	02-Apr-26	05-Apr-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	64	64	64
HAL-E-SS-EX-1010	AIR RELEASE VALVE CHAMBER DETAILS	2	05-Apr-26	07-Apr-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	64	64	64
HAL-E-SS-EX-1020	THRUST BLOCK DETAILS (SHEET 1 OF 4)	2	07-Apr-26	09-Apr-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	128	128	128
HAL-E-SS-EX-1030	THRUST BLOCK DETAILS (SHEET 2 OF 4)	2	07-Apr-26	09-Apr-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	128	128	128
HAL-E-SS-EX-1040	THRUST BLOCK DETAILS (SHEET 3 OF 4)	2	07-Apr-26	09-Apr-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	128	128	128
HAL-E-SS-EX-1050	THRUST BLOCK DETAILS (SHEET 4 OF 4)	2	07-Apr-26	09-Apr-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	128	128	128
HAL-E-SS-EX-730	PIPE TRENCH DETAILS	2	08-Feb-26	09-Feb-26	20-Jan-26 A	20-Jan-26 A	0.00	0.00	0.00	64	64	64
HAL-E-SS-EX-740	BURIED GATE VALVE DETAILS	2	10-Feb-26	11-Feb-26	20-Jan-26 A	20-Jan-26 A	0.00	0.00	0.00	64	64	64
HAL-E-SS-EX-750	SINGLE VALVE CHAMBER DETAILS	2	12-Feb-26	14-Feb-26	21-Jan-26 A	21-Jan-26 A	0.00	0.00	0.00	64	64	64
HAL-E-SS-EX-770	WASHOUT CHAMBER DETAILS	2	17-Feb-26	19-Feb-26	21-Jan-26 A	21-Jan-26 A	0.00	0.00	0.00	64	64	64
HAL-E-SS-EX-780	AIR RELEASE VALVE CHAMBER DETAILS	2	19-Feb-26	22-Feb-26	21-Jan-26 A	21-Jan-26 A	0.00	0.00	0.00	64	64	64
HAL-E-SS-EX-900	CAST IN PLACE MANHOLE DETAILS FOR DEPTH < 6000MI	2	14-Mar-26	16-Mar-26	21-Jan-26 A	21-Jan-26 A	0.00	0.00	0.00	64	64	64
HAL-E-SS-EX-920	BACKDROP DETAIL OF PRECAST MANHOLE DEPTH < 300	2	14-Mar-26	16-Mar-26	21-Jan-26 A	21-Jan-26 A	0.00	0.00	0.00	64	64	64
HAL-E-SS-EX-980	SINGLE VALVE CHAMBER DETAILS	2	29-Mar-26	31-Mar-26	21-Jan-26 A	21-Jan-26 A	0.00	0.00	0.00	64	64	64
HAL-E-SS-EX-690	POTABLE WATER NETWORK	4	27-Jan-26	31-Jan-26	28-Jan-26 A	28-Jan-26 A	0.00	0.00	0.00	32	32	32
HAL-E-SS-EX-700	FIRE FIGHTING WATER NETWORK	2	01-Feb-26	02-Feb-26	28-Jan-26 A	28-Jan-26 A	0.00	0.00	0.00	64	64	64
HAL-E-SS-EX-710	POTABLE WATER NETWORK PROFILES	2	03-Feb-26	04-Feb-26	28-Jan-26 A	28-Jan-26 A	0.00	0.00	0.00	64	64	64
HAL-E-SS-EX-720	FIRE FIGHTING NETWORK PROFILE	2	05-Feb-26	07-Feb-26	28-Jan-26 A	28-Jan-26 A	0.00	0.00	0.00	64	64	64
HAL-E-SS-EX-790	FLOW METER DETAILS	2	22-Feb-26	24-Feb-26	28-Jan-26 A	28-Jan-26 A	0.00	0.00	0.00	64	64	64

Date	Revision	Checked	Approved
26-Oct-26	Weekly Report #42		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Budgeted Labor Units	Planned Value Labor Units	Earned Value Labor Units
HAL-E-SS-EX-850	SEWAGE NETWORK	2	02-Mar-26	04-Mar-26	28-Jan-26 A	28-Jan-26 A	0.00	0.00	0.00	64	64	64
HAL-E-SS-EX-860	SEWAGE NETWORK PROFILES	2	04-Mar-26	07-Mar-26	28-Jan-26 A	28-Jan-26 A	0.00	0.00	0.00	64	64	64
HAL-E-SS-EX-950	IRRIGATION NETWORK LAYOUT SHEET 1 OF 1	2	22-Mar-26	24-Mar-26	28-Jan-26 A	28-Jan-26 A	0.00	0.00	0.00	64	64	64
REVIEW AND APPROVAL		79	27-Dec-25	19-Apr-26	11-Dec-25 A	29-Mar-26 A	0.00	0.00	0.00	0	0	0
STRUCTURAL		33	12-Jan-26	16-Feb-26	24-Dec-25 A	29-Mar-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-C-830	SECTIONS	1	01-Feb-26	02-Feb-26	24-Dec-25 A	17-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-C-840	EXTERNAL WALL SECTION DETAILS	2	03-Feb-26	04-Feb-26	24-Dec-25 A	17-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-C-750	FOUNDATION LAYOUT	2	12-Jan-26	13-Jan-26	30-Dec-25 A	08-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-C-820	COLUMNS AND AXIS LAYOUT	2	29-Jan-26	31-Jan-26	01-Jan-26 A	08-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-C-860	TYPICAL STRUCTURAL SECTION DETAILS	2	08-Feb-26	09-Feb-26	01-Jan-26 A	04-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-C-870	STRUCTURAL SCHEDULE	2	10-Feb-26	11-Feb-26	01-Jan-26 A	08-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-C-780	TIE BEAM @ 4500mm EL.	2	20-Jan-26	21-Jan-26	08-Jan-26 A	28-Feb-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-C-880	PUMP SHED AND GRP WATER TANK STRUCTURAL DETAIL	2	12-Feb-26	14-Feb-26	22-Jan-26 A	12-Feb-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-C-890	PUMP SHED AND GRP WATER TANK STRUCTURAL DETAIL	2	15-Feb-26	16-Feb-26	22-Jan-26 A	12-Feb-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-C-760	GRADE BEAM / SLAB ON GRADE LAYOUT	2	15-Jan-26	17-Jan-26	28-Jan-26 A	29-Mar-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-C-770	BASE PLATE LAYOUT	2	18-Jan-26	19-Jan-26	02-Feb-26 A	05-Feb-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-C-790	ROOF FRAMING LAYOUT	2	22-Jan-26	24-Jan-26	02-Feb-26 A	05-Feb-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-C-800	PURLINS FRAMING LAYOUT	2	25-Jan-26	26-Jan-26	02-Feb-26 A	05-Feb-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-C-810	ROOF SHEETING LAYOUT	2	27-Jan-26	28-Jan-26	02-Feb-26 A	05-Feb-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-C-850	BASE PLATE DETAILS	2	05-Feb-26	07-Feb-26	02-Feb-26 A	05-Feb-26 A	0.00	0.00	0.00	0	0	0
ARCHITECTURAL		16	27-Jan-26	02-Mar-26	23-Dec-25 A	04-Mar-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-A-830	GROUND FLOOR LAYOUT PLAN	1	27-Jan-26	28-Jan-26	23-Dec-25 A	24-Dec-25 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-A-840	GROUND FLOOR ENLARGED LAYOUT PLAN	2	29-Jan-26	31-Jan-26	23-Dec-25 A	24-Dec-25 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-A-850	SKYLIGHT DISTRIBUTION - ROOF LAYOUT PLAN	2	01-Feb-26	02-Feb-26	23-Dec-25 A	24-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-A-860	ELEVATIONS (SHEET 01 0F 02)	2	03-Feb-26	04-Feb-26	24-Dec-25 A	15-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-A-870	ELEVATIONS (SHEET 01 0F 02)	2	05-Feb-26	07-Feb-26	24-Dec-25 A	15-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-A-880	WALL SECTIONS	2	08-Feb-26	09-Feb-26	24-Dec-25 A	17-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-A-1170	BUILDING SECTIONS	5	03-Feb-26	08-Feb-26	24-Dec-25 A	17-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-A-890	CEILING LAYOUT PLAN	2	10-Feb-26	11-Feb-26	11-Jan-26 A	04-Mar-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-A-900	FINISHING LAYOUT PLAN	2	12-Feb-26	14-Feb-26	11-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-A-910	TOILET DETAILS	2	15-Feb-26	16-Feb-26	11-Jan-26 A	18-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-A-930	MISCELLANEOUS DETAILS - 01	2	19-Feb-26	22-Feb-26	21-Jan-26 A	26-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-A-940	MISCELLANEOUS DETAILS - 02	2	22-Feb-26	24-Feb-26	21-Jan-26 A	26-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-A-950	SIGNAGE LOCATION PLAN	2	24-Feb-26	26-Feb-26	21-Jan-26 A	28-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-A-960	SIGNAGE DESIGN DETAILS	2	28-Feb-26	02-Mar-26	21-Jan-26 A	28-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-A-920	DOORS & WINDOWS SCHEDULE	2	17-Feb-26	19-Feb-26	04-Feb-26 A	08-Feb-26 A	0.00	0.00	0.00	0	0	0
MECHANICAL		32	03-Feb-26	31-Mar-26	14-Jan-26 A	02-Mar-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-M-600	TYPICAL GROUND FLOOR PLAN-PLUMBING- DRAINAGE	2	03-Feb-26	04-Feb-26	14-Jan-26 A	02-Mar-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-M-610	TOILETS DETAILS PLUMBING-DRAINAGE	2	05-Feb-26	07-Feb-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-M-630	GROUND FLOOR WATER SUPPLY PLAN	2	10-Feb-26	11-Feb-26	17-Jan-26 A	20-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-M-640	TOILET DETAILS PLUMBING-WATER	2	12-Feb-26	14-Feb-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-M-680	GENERAL MISELLANEOUS DETAILS PLUMBING	2	22-Feb-26	24-Feb-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-M-690	SCHEDULE- PLUMBING	2	28-Feb-26	02-Mar-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-M-720	SCHEDULES	2	07-Mar-26	09-Mar-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-M-750	GENERAL-INSTRUMENTATION & CONTROL	2	14-Mar-26	16-Mar-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-M-770	TYPICAL GROUND FLOOR PLAN FIREFIGHTING	2	22-Mar-26	24-Mar-26	17-Jan-26 A	28-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-M-800	MISCELLANEOUS DETAILS	2	29-Mar-26	31-Mar-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-M-620	TYPICAL ROOF PLUMBING PLAN	2	08-Feb-26	09-Feb-26	20-Jan-26 A	20-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-M-650	SCHEMATIC RISER DIAGRAM PLUMBING-DRAINAGE	2	15-Feb-26	16-Feb-26	20-Jan-26 A	20-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-M-660	SCHEMATIC RISER DIAGRAM PLUMBING-WATER	2	17-Feb-26	19-Feb-26	20-Jan-26 A	20-Jan-26 A	0.00	0.00	0.00	0	0	0

Date	Revision	Checked	Approved
26-Oct-26	Weekly Report #42		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Budgeted Labor Units	Planned Value Labor Units	Earned Value Labor Units
HAL-E-SA-M-670	GENERAL MISELLANEOUS DETAILS PLUMBING	2	19-Feb-26	22-Feb-26	20-Jan-26 A	20-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-M-760	GENERAL MISCELLANEOUS DETAILS - HVAC	2	16-Mar-26	22-Mar-26	20-Jan-26 A	20-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-M-780	SCHEMATIC RISER DIAGRAM FIREFIGHTING	4	24-Mar-26	26-Mar-26	20-Jan-26 A	20-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-M-790	GENERAL-MISCELLANEOUS DETAILS- FIRE FIGHTING	2	26-Mar-26	29-Mar-26	20-Jan-26 A	20-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-M-700	PUMP ROOM LAYOUT	2	02-Mar-26	04-Mar-26	01-Feb-26 A	04-Feb-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-M-710	PUMP ROOM 3D & SECTIONS VIEW	2	04-Mar-26	07-Mar-26	01-Feb-26 A	04-Feb-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-M-730	GROUND FLOOR PLAN-HVAC SYSTEM	2	09-Mar-26	11-Mar-26	03-Feb-26 A	12-Feb-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-M-740	TYPICAL ROOF HVAC PLAN	2	11-Mar-26	14-Mar-26	03-Feb-26 A	05-Feb-26 A	0.00	0.00	0.00	0	0	0
ELECTRICAL		59	08-Feb-26	12-Apr-26	22-Dec-25 A	29-Mar-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-E-940	GROUND FLOOR POWER PLAN	2	08-Feb-26	09-Feb-26	22-Dec-25 A	14-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-E-1150	GROUND FLOOR LIGHTING PLAN	2	02-Apr-26	05-Apr-26	22-Dec-25 A	14-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-E-950	GROUND FLOOR POWER FOR MECHANICAL	2	10-Feb-26	11-Feb-26	24-Dec-25 A	15-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-E-1000	ROOF FLOOR LIGHTING PLAN	2	22-Feb-26	24-Feb-26	24-Dec-25 A	15-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-E-1140	POWER FOR MECHANICAL	2	31-Mar-26	02-Apr-26	24-Dec-25 A	15-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-E-960	ROOF FLOOR POWER FOR MECHANICAL	2	12-Feb-26	14-Feb-26	13-Jan-26 A	15-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-E-990	GROUND FLOOR LIGHTING PLAN	2	19-Feb-26	22-Feb-26	13-Jan-26 A	14-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-E-1030	GROUND FLOOR CCTV PLAN	2	02-Mar-26	04-Mar-26	13-Jan-26 A	14-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-E-1040	GROUND FLOOR DATA & TELECOM PLAN	2	04-Mar-26	07-Mar-26	13-Jan-26 A	14-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-E-1070	POWER RISER DIAGRAM	2	11-Mar-26	14-Mar-26	13-Jan-26 A	14-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-E-1110	SCHEDULES	2	24-Mar-26	26-Mar-26	13-Jan-26 A	14-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-E-1130	GROUND FLOOR POWER PLAN	2	29-Mar-26	31-Mar-26	13-Jan-26 A	14-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-E-1060	ROOF FLOOR LIGHTENING PLAN	2	09-Mar-26	11-Mar-26	15-Jan-26 A	15-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-E-1020	GROUND FLOOR FIRE ALARM PLAN	2	28-Feb-26	02-Mar-26	21-Jan-26 A	29-Mar-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-E-1050	GROUND FLOOR GROUNDING PLAN	2	07-Mar-26	09-Mar-26	21-Jan-26 A	01-Feb-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-E-1080	FIRE ALARM RISER DIAGRAM	2	14-Mar-26	16-Mar-26	21-Jan-26 A	29-Mar-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-E-1160	GROUND FLOOR GROUNDING PLAN	2	05-Apr-26	07-Apr-26	21-Jan-26 A	01-Feb-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-E-1090	DATA & TELECOME RISER DIAGRAM	2	16-Mar-26	22-Mar-26	04-Feb-26 A	04-Feb-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-E-1100	ACCESS CONTROL RISER DIAGRAM	2	22-Mar-26	24-Mar-26	04-Feb-26 A	04-Feb-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-E-1170	RISER DIAGRAM	2	07-Apr-26	09-Apr-26	04-Feb-26 A	04-Feb-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-E-1010	GOUND FLOORACCESS CONTROL	2	24-Feb-26	26-Feb-26	05-Feb-26 A	05-Feb-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-E-970	ROOF FLOOR POWER	2	15-Feb-26	16-Feb-26	07-Feb-26 A	28-Feb-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-E-980	PV SYSTEM CALCULATION	2	17-Feb-26	19-Feb-26	07-Feb-26 A	28-Feb-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-E-1120	ELECTRICAL DETAILS	2	26-Mar-26	29-Mar-26	07-Feb-26 A	28-Feb-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-E-1180	ELECTRICAL DETAILS	2	09-Apr-26	12-Apr-26	07-Feb-26 A	28-Feb-26 A	0.00	0.00	0.00	0	0	0
ROAD DRAWINGS		46	27-Dec-25	26-Feb-26	11-Dec-25 A	28-Feb-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-R-780	TOPOGRAPHIC SURVEY-CONTOURS MAP	2	07-Jan-26	08-Jan-26	11-Dec-25 A	13-Dec-25 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-R-730	GRADING LAYOUT PLAN	2	27-Dec-25	28-Dec-25	18-Dec-25 A	04-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-R-740	ROAD LAYOUT PLAN	2	29-Dec-25	30-Dec-25	14-Jan-26 A	22-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-R-840	ROAD STANDARD DETAILS-TYPICAL PAVEMENT DETAILS	2	25-Jan-26	26-Jan-26	14-Jan-26 A	18-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-R-850	ROAD STANDARD DETAILS-TYPICAL CURB DETAILS	2	27-Jan-26	28-Jan-26	14-Jan-26 A	18-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-R-860	ROAD STANDARD DETAILS-ROAD SIGN DETAILS	2	29-Jan-26	31-Jan-26	14-Jan-26 A	18-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-R-870	ROAD STANDARD DETAILS-ROAD MARKING DETAILS	2	01-Feb-26	02-Feb-26	14-Jan-26 A	18-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-R-750	TYPICAL CROSS SECTIONS - KEYPLAN	2	31-Dec-25	01-Jan-26	18-Jan-26 A	22-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-R-760	TYPICAL CROSS SECTIONS	2	03-Jan-26	04-Jan-26	18-Jan-26 A	22-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-R-880	GENERAL SITE PLAN - OVERALL	2	03-Feb-26	04-Feb-26	18-Jan-26 A	18-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-R-890	SITE SETTING-OUT PLAN - OVERALL	2	05-Feb-26	07-Feb-26	18-Jan-26 A	18-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-R-770	ROAD PROFILES	2	05-Jan-26	06-Jan-26	20-Jan-26 A	22-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-R-800	ALIGNMENT & CURB SETTING OUT TABLES	2	15-Jan-26	17-Jan-26	20-Jan-26 A	21-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-R-810	ALIGNMNET GEOMETRIC DATA	2	18-Jan-26	19-Jan-26	20-Jan-26 A	22-Jan-26 A	0.00	0.00	0.00	0	0	0

Date	Revision	Checked	Approved
26-Oct-26	Weekly Report #42		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Budgeted Labor Units	Planned Value Labor Units	Earned Value Labor Units
HAL-E-SA-R-920	GENERAL SOFTSCAPE LAYOUT	2	15-Feb-26	16-Feb-26	20-Jan-26 A	20-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-R-790	ALIGNMENT & CURB SETTING OUT	2	13-Jan-26	14-Jan-26	21-Jan-26 A	21-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-R-830	SIGNING & MARKING LAYOUT PLAN	2	22-Jan-26	24-Jan-26	21-Jan-26 A	22-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-R-900	GENERAL LANDSCAPE LAYOUT	2	08-Feb-26	09-Feb-26	21-Jan-26 A	22-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-R-910	GENERAL HARDSCAPE LAYOUT	4	12-Feb-26	14-Feb-26	21-Jan-26 A	22-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-R-930	PUMP ROOM DETAILS	2	17-Feb-26	19-Feb-26	22-Jan-26 A	28-Feb-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-R-820	SWEPT PATH LAYOUT PLAN	2	20-Jan-26	21-Jan-26	04-Feb-26 A	07-Feb-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-R-940	GENERAL DETAILS	2	19-Feb-26	22-Feb-26	04-Feb-26 A	08-Feb-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-R-950	LANDSCAPE DETAILS	2	22-Feb-26	24-Feb-26	04-Feb-26 A	12-Feb-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-R-960	LANDSCAPE SCHEDULES	2	24-Feb-26	26-Feb-26	04-Feb-26 A	12-Feb-26 A	0.00	0.00	0.00	0	0	0
EXTERNAL		54	01-Feb-26	19-Apr-26	17-Jan-26 A	29-Mar-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-EX-760	DOUBLE VALVE CHAMBER DETAILS	2	17-Feb-26	19-Feb-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-EX-800	FLOW METER REINFORCEMENT DETAILS	4	28-Feb-26	02-Mar-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-EX-830	THRUST BLOCK DETAILS (SHEET 3 OF 4)	4	02-Mar-26	04-Mar-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-EX-840	THRUST BLOCK DETAILS (SHEET 4 OF 4)	4	02-Mar-26	04-Mar-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-EX-870	GENERAL NOTES	2	09-Mar-26	11-Mar-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-EX-880	PIPE TRENCHES DETAILS (1)	2	11-Mar-26	14-Mar-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-EX-890	PIPE TRENCHES DETAILS (2)	2	14-Mar-26	16-Mar-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-EX-910	CAST IN PLACE MANHOLE DETAILS FOR DEPTH < 6000MI	2	16-Mar-26	22-Mar-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-EX-920	BACKDROP DETAIL OF PRECAST MANHOLE DEPTH FROM	2	16-Mar-26	22-Mar-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-EX-940	PRECAST MANHOLE DETAILS	2	22-Mar-26	24-Mar-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-EX-960	PIPE TRENCH DETAILS	2	26-Mar-26	29-Mar-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-EX-970	BURIED GATE VALVE DETAILS	2	29-Mar-26	31-Mar-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-EX-990	DOUBLE VALVE CHAMBER DETAILS	2	02-Apr-26	05-Apr-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-EX-1000	WASHOUT CHAMBER DETAILS	2	05-Apr-26	07-Apr-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-EX-1010	AIR RELEASE VALVE CHAMBER DETAILS	2	07-Apr-26	09-Apr-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-EX-1020	THRUST BLOCK DETAILS (SHEET 1 OF 4)	2	09-Apr-26	12-Apr-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-EX-1030	THRUST BLOCK DETAILS (SHEET 2 OF 4)	2	12-Apr-26	14-Apr-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-EX-1040	THRUST BLOCK DETAILS (SHEET 3 OF 4)	2	14-Apr-26	16-Apr-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-EX-1050	THRUST BLOCK DETAILS (SHEET 4 OF 4)	2	16-Apr-26	19-Apr-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-EX-810	THRUST BLOCK DETAILS (SHEET 1 OF 4)	4	02-Mar-26	04-Mar-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-EX-820	THRUST BLOCK DETAILS (SHEET 2 OF 4)	2	04-Mar-26	07-Mar-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-EX-730	PIPE TRENCH DETAILS	2	10-Feb-26	11-Feb-26	20-Jan-26 A	20-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-EX-740	BURIED GATE VALVE DETAILS	2	12-Feb-26	14-Feb-26	20-Jan-26 A	20-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-EX-750	SINGLE VALVE CHAMBER DETAILS	2	15-Feb-26	16-Feb-26	21-Jan-26 A	21-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-EX-770	WASHOUT CHAMBER DETAILS	2	19-Feb-26	22-Feb-26	21-Jan-26 A	28-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-EX-780	AIR RELEASE VALVE CHAMBER DETAILS	2	22-Feb-26	24-Feb-26	21-Jan-26 A	28-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-EX-900	CAST IN PLACE MANHOLE DETAILS FOR DEPTH < 6000MI	2	16-Mar-26	22-Mar-26	21-Jan-26 A	28-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-EX-930	BACKDROP DETAIL OF PRECAST MANHOLE DEPTH < 30(	2	16-Mar-26	22-Mar-26	21-Jan-26 A	28-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-EX-980	SINGLE VALVE CHAMBER DETAILS	2	31-Mar-26	02-Apr-26	21-Jan-26 A	21-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-EX-690	POTABLE WATER NETWORK	2	01-Feb-26	02-Feb-26	28-Jan-26 A	05-Feb-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-EX-700	FIRE FIGHTING WATER NETWORK	2	03-Feb-26	04-Feb-26	28-Jan-26 A	05-Feb-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-EX-710	POTABLE WATER NETWORK PROFILES	2	05-Feb-26	07-Feb-26	28-Jan-26 A	05-Feb-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-EX-720	FIRE FIGHTING NETWORK PROFILE	2	08-Feb-26	09-Feb-26	28-Jan-26 A	05-Feb-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-EX-790	FLOW METER DETAILS	2	24-Feb-26	26-Feb-26	28-Jan-26 A	05-Feb-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-EX-850	SEWAGE NETWORK	2	04-Mar-26	07-Mar-26	28-Jan-26 A	05-Feb-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-EX-860	SEWAGE NETWORK PROFILES	2	07-Mar-26	09-Mar-26	28-Jan-26 A	05-Feb-26 A	0.00	0.00	0.00	0	0	0
HAL-E-SA-EX-950	IRRIGATION NETWORK LAYOUT SHEET 1 OF 1	2	24-Mar-26	26-Mar-26	28-Jan-26 A	29-Mar-26 A	0.00	0.00	0.00	0	0	0
PRE QUALIFACTION FOR MATERIALS		79	24-Dec-25	14-Mar-26	08-Dec-25 A	29-Mar-26 A	0.00	0.00	0.00	2912	2912	2912

Date	Revision	Checked	Approved
26-Oct-26	Weekly Report #42		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Budgeted Labor Units	Planned Value Labor Units	Earned Value Labor Units
PREPARATION AND SUBMITTAL		77	24-Dec-25	11-Mar-26	16-Dec-25A	15-Mar-26A	0.00	0.00	0.00	2912	2912	2912
STRUCTURAL		8	24-Dec-25	04-Jan-26	16-Dec-25A	03-Jan-26A	0.00	0.00	0.00	160	160	160
HAL-E-PS-C-0020	Concrete mix	2	27-Dec-25	28-Dec-25	16-Dec-25A	16-Dec-25A	0.00	0.00	0.00	32	32	32
HAL-E-PS-C-0030	Polyethylene sheet	2	29-Dec-25	30-Dec-25	29-Dec-25A	29-Dec-25A	0.00	0.00	0.00	32	32	32
HAL-E-PS-C-0040	Bitumen paint	2	31-Dec-25	01-Jan-26	29-Dec-25A	29-Dec-25A	0.00	0.00	0.00	32	32	32
HAL-E-PS-C-0050	Rebar	2	03-Jan-26	04-Jan-26	29-Dec-25A	29-Dec-25A	0.00	0.00	0.00	32	32	32
HAL-E-PS-C-0010	Anti termite	2	24-Dec-25	25-Dec-25	03-Jan-26A	03-Jan-26A	0.00	0.00	0.00	32	32	32
ARCHITECTURAL		67	29-Dec-25	29-Jan-26	18-Dec-25A	15-Mar-26A	0.00	0.00	0.00	480	480	480
HAL-E-PS-A-0050	Steel ladder	2	31-Dec-25	01-Jan-26	18-Dec-25A	18-Dec-25A	0.00	0.00	0.00	32	32	32
HAL-E-PS-A-0020	PES -Steel Structure	2	05-Jan-26	06-Jan-26	18-Dec-25A	18-Dec-25A	0.00	0.00	0.00	32	32	32
HAL-E-PS-A-0120	Doors	2	07-Jan-26	08-Jan-26	03-Jan-26A	03-Jan-26A	0.00	0.00	0.00	32	32	32
HAL-E-PS-A-0180	Interni paint	2	19-Jan-26	20-Jan-26	08-Jan-26A	08-Jan-26A	0.00	0.00	0.00	32	32	32
HAL-E-PS-A-0060	Steel gratings	2	03-Jan-26	04-Jan-26	05-Feb-26A	05-Feb-26A	0.00	0.00	0.00	32	32	32
HAL-E-PS-A-0070	Steel rails	2	05-Jan-26	06-Jan-26	05-Feb-26A	05-Feb-26A	0.00	0.00	0.00	32	32	32
HAL-E-PS-A-0190	Gypsum board	2	21-Jan-26	22-Jan-26	05-Feb-26A	05-Feb-26A	0.00	0.00	0.00	32	32	32
HAL-E-PS-A-0130	Windows	2	10-Jan-26	11-Jan-26	09-Feb-26A	09-Feb-26A	0.00	0.00	0.00	32	32	32
HAL-E-PS-A-0200	Aluminum Composite Panel	1	24-Jan-26	25-Jan-26	09-Feb-26A	09-Feb-26A	0.00	0.00	0.00	32	32	32
HAL-E-PS-A-0140	Ceramic tiles	2	12-Jan-26	13-Jan-26	26-Feb-26A	26-Feb-26A	0.00	0.00	0.00	32	32	32
HAL-E-PS-A-0150	Granite strip	2	14-Jan-26	15-Jan-26	26-Feb-26A	26-Feb-26A	0.00	0.00	0.00	32	32	32
HAL-E-PS-A-0040	Concrete masonry unit (CMU)	2	29-Dec-25	30-Dec-25	15-Mar-26A	15-Mar-26A	0.00	0.00	0.00	32	32	32
HAL-E-PS-A-0170	Epoxy paint	2	17-Jan-26	18-Jan-26	15-Mar-26A	15-Mar-26A	0.00	0.00	0.00	32	32	32
HAL-E-PS-A-0230	Steel fence and gates	2	26-Jan-26	27-Jan-26	15-Mar-26A	15-Mar-26A	0.00	0.00	0.00	32	32	32
HAL-E-PS-A-0240	Identification sign; ID01 & ID02	2	28-Jan-26	29-Jan-26	15-Mar-26A	15-Mar-26A	0.00	0.00	0.00	32	32	32
MECHANICAL		47	29-Dec-25	08-Mar-26	24-Dec-25A	29-Jan-26A	0.00	0.00	0.00	960	960	960
HAL-E-PS-M-0030	PPR pipes	2	31-Dec-25	01-Jan-26	24-Dec-25A	24-Dec-25A	0.00	0.00	0.00	32	32	32
HAL-E-PS-M-0150	Capped connection	2	24-Jan-26	25-Jan-26	24-Dec-25A	24-Dec-25A	0.00	0.00	0.00	32	32	32
HAL-E-PS-M-0160	UPVC pipes	2	26-Jan-26	27-Jan-26	24-Dec-25A	24-Dec-25A	0.00	0.00	0.00	32	32	32
HAL-E-PS-M-0210	Western water closet	2	07-Feb-26	08-Feb-26	24-Dec-25A	24-Dec-25A	0.00	0.00	0.00	32	32	32
HAL-E-PS-M-0240	Lavatory / wash basin	1	14-Feb-26	15-Feb-26	24-Dec-25A	24-Dec-25A	0.00	0.00	0.00	32	32	32
HAL-E-PS-M-0270	Fire pumps	2	21-Feb-26	23-Feb-26	27-Dec-25A	27-Dec-25A	0.00	0.00	0.00	32	32	32
HAL-E-PS-M-0320	Booster pump	2	25-Feb-26	01-Mar-26	27-Dec-25A	27-Dec-25A	0.00	0.00	0.00	32	32	32
HAL-E-PS-M-0070	U/G HDPE pipes	2	10-Jan-26	11-Jan-26	28-Dec-25A	28-Dec-25A	0.00	0.00	0.00	32	32	32
HAL-E-PS-M-0330	GRP tank	2	01-Mar-26	03-Mar-26	28-Dec-25A	28-Dec-25A	0.00	0.00	0.00	32	32	32
HAL-E-PS-M-0190	Gully trap	2	02-Feb-26	03-Feb-26	30-Dec-25A	30-Dec-25A	0.00	0.00	0.00	32	32	32
HAL-E-PS-M-0080	Warning tapes	2	10-Jan-26	11-Jan-26	01-Jan-26A	01-Jan-26A	0.00	0.00	0.00	32	32	32
HAL-E-PS-M-0200	Electric water heater	2	04-Feb-26	05-Feb-26	03-Jan-26A	03-Jan-26A	0.00	0.00	0.00	32	32	32
HAL-E-PS-M-0140	Ball valve	2	21-Jan-26	22-Jan-26	05-Jan-26A	05-Jan-26A	0.00	0.00	0.00	32	32	32
HAL-E-PS-M-0340	Water supply valves	2	03-Mar-26	05-Mar-26	07-Jan-26A	07-Jan-26A	0.00	0.00	0.00	32	32	32
HAL-E-PS-M-0010	Seamless black steel or ERW pipes	2	29-Dec-25	30-Dec-25	08-Jan-26A	08-Jan-26A	0.00	0.00	0.00	32	32	32
HAL-E-PS-M-0230	Toilet Fittings	2	11-Feb-26	12-Feb-26	08-Jan-26A	08-Jan-26A	0.00	0.00	0.00	32	32	32
HAL-E-PS-M-0220	Bib tap	2	09-Feb-26	10-Feb-26	11-Jan-26A	11-Jan-26A	0.00	0.00	0.00	32	32	32
HAL-E-PS-M-0350	Water tap	2	05-Mar-26	08-Mar-26	11-Jan-26A	11-Jan-26A	0.00	0.00	0.00	32	32	32
HAL-E-PS-M-0170	Roof vent caps	2	28-Jan-26	29-Jan-26	12-Jan-26A	12-Jan-26A	0.00	0.00	0.00	32	32	32
HAL-E-PS-M-0180	Floor drain	2	31-Jan-26	01-Feb-26	12-Jan-26A	12-Jan-26A	0.00	0.00	0.00	32	32	32
HAL-E-PS-M-0090	Fire hose cabinet	2	12-Jan-26	13-Jan-26	14-Jan-26A	14-Jan-26A	0.00	0.00	0.00	32	32	32
HAL-E-PS-M-0100	Automatic air release valve	2	14-Jan-26	15-Jan-26	19-Jan-26A	19-Jan-26A	0.00	0.00	0.00	32	32	32
HAL-E-PS-M-0110	OS & Y gate valve	2	17-Jan-26	18-Jan-26	19-Jan-26A	19-Jan-26A	0.00	0.00	0.00	32	32	32
HAL-E-PS-M-0120	Fire alarm check valve	2	19-Jan-26	20-Jan-26	19-Jan-26A	19-Jan-26A	0.00	0.00	0.00	32	32	32
HAL-E-PS-M-0280	Fire fighting valves	2	23-Feb-26	25-Feb-26	19-Jan-26A	19-Jan-26A	0.00	0.00	0.00	32	32	32
HAL-E-PS-M-0060	Exhaust diffuser	2	07-Jan-26	08-Jan-26	27-Jan-26A	27-Jan-26A	0.00	0.00	0.00	32	32	32

Date	Revision	Checked	Approved
26-Oct-26	Weekly Report #42		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Budgeted Labor Units	Planned Value Labor Units	Earned Value Labor Units
HAL-E-PS-M-0040	HVAC duct	2	03-Jan-26	04-Jan-26	28-Jan-26 A	28-Jan-26 A	0.00	0.00	0.00	32	32	32
HAL-E-PS-M-0050	Flexible duct	2	05-Jan-26	06-Jan-26	28-Jan-26 A	28-Jan-26 A	0.00	0.00	0.00	32	32	32
HAL-E-PS-M-0250	Inline exhaust fans	2	16-Feb-26	17-Feb-26	29-Jan-26 A	29-Jan-26 A	0.00	0.00	0.00	32	32	32
HAL-E-PS-M-0260	Wall propeller type exhaust fans	2	18-Feb-26	21-Feb-26	29-Jan-26 A	29-Jan-26 A	0.00	0.00	0.00	32	32	32
ELECTRICAL		67	31-Dec-25	07-Mar-26	21-Dec-25 A	15-Mar-26 A	0.00	0.00	0.00	832	832	832
HAL-E-PS-E-0010	PVC conduits	2	31-Dec-25	01-Jan-26	21-Dec-25 A	21-Dec-25 A	0.00	0.00	0.00	32	32	32
HAL-E-PS-E-0070	Low Voltage cables	2	14-Jan-26	15-Jan-26	24-Dec-25 A	24-Dec-25 A	0.00	0.00	0.00	32	32	32
HAL-E-PS-E-0020	Wires	2	03-Jan-26	04-Jan-26	01-Jan-26 A	01-Jan-26 A	0.00	0.00	0.00	32	32	32
HAL-E-PS-E-0050	Wiring devices	2	10-Jan-26	11-Jan-26	03-Jan-26 A	03-Jan-26 A	0.00	0.00	0.00	32	32	32
HAL-E-PS-E-0060	HDPE ducts	2	12-Jan-26	13-Jan-26	03-Jan-26 A	03-Jan-26 A	0.00	0.00	0.00	32	32	32
HAL-E-PS-E-0030	Cable Tray	2	05-Jan-26	06-Jan-26	03-Jan-26 A	03-Jan-26 A	0.00	0.00	0.00	32	32	32
HAL-E-PS-E-0250	Solar system	2	28-Feb-26	02-Mar-26	03-Jan-26 A	03-Jan-26 A	0.00	0.00	0.00	32	32	32
HAL-E-PS-E-0120	Suspended High Bay LED lights	2	29-Jan-26	31-Jan-26	11-Jan-26 A	11-Jan-26 A	0.00	0.00	0.00	32	32	32
HAL-E-PS-E-0130	Flood lights	2	01-Feb-26	02-Feb-26	11-Jan-26 A	11-Jan-26 A	0.00	0.00	0.00	32	32	32
HAL-E-PS-E-0140	Recessed mounted LED downlight	2	03-Feb-26	04-Feb-26	11-Jan-26 A	11-Jan-26 A	0.00	0.00	0.00	32	32	32
HAL-E-PS-E-0150	LED Emergency Lights wall mounted	2	05-Feb-26	07-Feb-26	11-Jan-26 A	11-Jan-26 A	0.00	0.00	0.00	32	32	32
HAL-E-PS-E-0160	LED Emergency Exit Light	2	08-Feb-26	09-Feb-26	11-Jan-26 A	11-Jan-26 A	0.00	0.00	0.00	32	32	32
HAL-E-PS-E-0200	Street Lighting poles	4	15-Feb-26	16-Feb-26	11-Jan-26 A	11-Jan-26 A	0.00	0.00	0.00	32	32	32
HAL-E-PS-E-0220	Surface mounted lights	2	19-Feb-26	22-Feb-26	11-Jan-26 A	11-Jan-26 A	0.00	0.00	0.00	32	32	32
HAL-E-PS-E-0180	Fire alarm system	2	12-Feb-26	14-Feb-26	19-Jan-26 A	20-Jan-26 A	0.00	0.00	0.00	32	32	32
HAL-E-PS-E-0170	Wall mounted, duplex, telephone and data outlet	2	10-Feb-26	11-Feb-26	24-Jan-26 A	24-Jan-26 A	0.00	0.00	0.00	32	32	32
HAL-E-PS-E-0040	Grounding system	2	07-Jan-26	08-Jan-26	24-Jan-26 A	24-Jan-26 A	0.00	0.00	0.00	32	32	32
HAL-E-PS-E-0230	CCTV System	2	22-Feb-26	24-Feb-26	24-Jan-26 A	24-Jan-26 A	0.00	0.00	0.00	32	32	32
HAL-E-PS-E-0240	Access control system	2	24-Feb-26	26-Feb-26	02-Feb-26 A	02-Feb-26 A	0.00	0.00	0.00	32	32	32
HAL-E-PS-E-0260	Main program system & controller	2	02-Mar-26	04-Mar-26	04-Feb-26 A	04-Feb-26 A	0.00	0.00	0.00	32	32	32
HAL-E-PS-E-0270	PLC controller	2	04-Mar-26	07-Mar-26	04-Feb-26 A	04-Feb-26 A	0.00	0.00	0.00	32	32	32
HAL-E-PS-E-0080	Main distribution board (MDB)	2	17-Jan-26	18-Jan-26	12-Feb-26 A	14-Feb-26 A	0.00	0.00	0.00	32	32	32
HAL-E-PS-E-0210	Distribution board for pump room	2	17-Feb-26	19-Feb-26	12-Feb-26 A	14-Feb-26 A	0.00	0.00	0.00	32	32	32
HAL-E-PS-E-0090	Lighting panel board	5	19-Jan-26	24-Jan-26	12-Feb-26 A	14-Feb-26 A	0.00	0.00	0.00	32	32	32
HAL-E-PS-E-0100	PP-AC panel	2	25-Jan-26	26-Jan-26	12-Feb-26 A	14-Feb-26 A	0.00	0.00	0.00	32	32	32
HAL-E-PS-E-0110	Disconnect switches	2	27-Jan-26	28-Jan-26	15-Mar-26 A	15-Mar-26 A	0.00	0.00	0.00	32	32	32
EXTERNAL		25	22-Feb-26	11-Mar-26	02-Mar-26 A	15-Mar-26 A	0.00	0.00	0.00	224	224	224
HAL-E-PS-EX-0010	Asphalt works	2	22-Feb-26	24-Feb-26	02-Mar-26 A	02-Mar-26 A	0.00	0.00	0.00	32	32	32
HAL-E-PS-EX-0030	Road markings	2	28-Feb-26	02-Mar-26	09-Mar-26 A	09-Mar-26 A	0.00	0.00	0.00	32	32	32
HAL-E-PS-EX-0040	Road signs	2	02-Mar-26	04-Mar-26	09-Mar-26 A	09-Mar-26 A	0.00	0.00	0.00	32	32	32
HAL-E-PS-EX-0020	Concrete parking bumper	2	24-Feb-26	26-Feb-26	15-Mar-26 A	15-Mar-26 A	0.00	0.00	0.00	32	32	32
HAL-E-PS-EX-0060	Interlock tiles	2	04-Mar-26	07-Mar-26	15-Mar-26 A	15-Mar-26 A	0.00	0.00	0.00	32	32	32
HAL-E-PS-EX-0070	Curbstones	2	07-Mar-26	09-Mar-26	15-Mar-26 A	15-Mar-26 A	0.00	0.00	0.00	32	32	32
HAL-E-PS-EX-0080	Gravel bedding	2	09-Mar-26	11-Mar-26	15-Mar-26 A	15-Mar-26 A	0.00	0.00	0.00	32	32	32
ENVIRONMETAL		32	31-Dec-25	18-Jan-26	24-Dec-25 A	28-Dec-25 A	0.00	0.00	0.00	256	256	256
HAL-E-PS-EN-0020	Directly buried gate valve for fire system	2	03-Jan-26	04-Jan-26	24-Dec-25 A	24-Dec-25 A	0.00	0.00	0.00	32	32	32
HAL-E-PS-EN-0040	Directly buried gate valve for water system	2	07-Jan-26	08-Jan-26	24-Dec-25 A	24-Dec-25 A	0.00	0.00	0.00	32	32	32
HAL-E-PS-EN-0050	Air valve	2	10-Jan-26	11-Jan-26	24-Dec-25 A	24-Dec-25 A	0.00	0.00	0.00	32	32	32
HAL-E-PS-EN-0060	Washout valve	2	12-Jan-26	13-Jan-26	24-Dec-25 A	24-Dec-25 A	0.00	0.00	0.00	32	32	32
HAL-E-PS-EN-0070	Gate valve	2	14-Jan-26	15-Jan-26	24-Dec-25 A	24-Dec-25 A	0.00	0.00	0.00	32	32	32
HAL-E-PS-EN-0080	GRP pipes	2	17-Jan-26	18-Jan-26	24-Dec-25 A	24-Dec-25 A	0.00	0.00	0.00	32	32	32
HAL-E-PS-EN-0010	HDPE pipes for fire system	2	31-Dec-25	01-Jan-26	28-Dec-25 A	28-Dec-25 A	0.00	0.00	0.00	32	32	32
HAL-E-PS-EN-0030	HDPE pipes for water supply system	2	05-Jan-26	06-Jan-26	28-Dec-25 A	28-Dec-25 A	0.00	0.00	0.00	32	32	32
REVIEW AND APPROVAL		77	27-Dec-25	14-Mar-26	08-Dec-25 A	29-Mar-26 A	0.00	0.00	0.00	0	0	0
STRUCTURAL		9	27-Dec-25	06-Jan-26	16-Dec-25 A	04-Jan-26 A	0.00	0.00	0.00	0	0	0

Date	Revision	Checked	Approved
26-Oct-26	Weekly Report #42		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Budgeted Labor Units	Planned Value Labor Units	Earned Value Labor Units
HAL-E-PA-C-0020	Concrete mix	5	29-Dec-25	03-Jan-26	16-Dec-25A	17-Dec-25A	0.00	0.00	0.00	0	0	0
HAL-E-PA-C-0030	Polyethylene sheet	2	31-Dec-25	01-Jan-26	29-Dec-25A	30-Dec-25A	0.00	0.00	0.00	0	0	0
HAL-E-PA-C-0040	Bitumen paint	2	03-Jan-26	04-Jan-26	29-Dec-25A	30-Dec-25A	0.00	0.00	0.00	0	0	0
HAL-E-PA-C-0050	Rebar	2	05-Jan-26	06-Jan-26	29-Dec-25A	30-Dec-25A	0.00	0.00	0.00	0	0	0
HAL-E-PA-C-0010	Anti termite	5	27-Dec-25	31-Dec-25	03-Jan-26A	04-Jan-26A	0.00	0.00	0.00	0	0	0
ARCHITECTURAL		67	31-Dec-25	01-Feb-26	18-Dec-25A	29-Mar-26A	0.00	0.00	0.00	0	0	0
HAL-E-PA-A-0050	Steel ladder	2	03-Jan-26	04-Jan-26	18-Dec-25A	20-Dec-25A	0.00	0.00	0.00	0	0	0
HAL-E-PA-A-0020	PES -Steel Structure	2	07-Jan-26	08-Jan-26	18-Dec-25A	20-Dec-25A	0.00	0.00	0.00	0	0	0
HAL-E-PA-A-0120	Doors	2	10-Jan-26	11-Jan-26	03-Jan-26A	04-Jan-26A	0.00	0.00	0.00	0	0	0
HAL-E-PA-A-0180	Interni paint	2	21-Jan-26	22-Jan-26	08-Jan-26A	10-Jan-26A	0.00	0.00	0.00	0	0	0
HAL-E-PA-A-0060	Steel gratings	2	05-Jan-26	06-Jan-26	05-Feb-26A	29-Mar-26A	0.00	0.00	0.00	0	0	0
HAL-E-PA-A-0070	Steel rails	2	07-Jan-26	08-Jan-26	05-Feb-26A	29-Mar-26A	0.00	0.00	0.00	0	0	0
HAL-E-PA-A-0190	Gypsum board	2	24-Jan-26	25-Jan-26	05-Feb-26A	07-Feb-26A	0.00	0.00	0.00	0	0	0
HAL-E-PA-A-0130	Windows	2	12-Jan-26	13-Jan-26	09-Feb-26A	21-Mar-26A	0.00	0.00	0.00	0	0	0
HAL-E-PA-A-0200	Aluminum Composite Panel	3	26-Jan-26	28-Jan-26	09-Feb-26A	21-Feb-26A	0.00	0.00	0.00	0	0	0
HAL-E-PA-A-0140	Ceramic tiles	2	14-Jan-26	15-Jan-26	26-Feb-26A	03-Mar-26A	0.00	0.00	0.00	0	0	0
HAL-E-PA-A-0150	Granite strip	2	17-Jan-26	18-Jan-26	26-Feb-26A	03-Mar-26A	0.00	0.00	0.00	0	0	0
HAL-E-PA-A-0040	Concrete masonry unit (CMU)	2	31-Dec-25	01-Jan-26	15-Mar-26A	29-Mar-26A	0.00	0.00	0.00	0	0	0
HAL-E-PA-A-0170	Epoxy paint	2	19-Jan-26	20-Jan-26	15-Mar-26A	29-Mar-26A	0.00	0.00	0.00	0	0	0
HAL-E-PA-A-0230	Steel fence and gates	2	28-Jan-26	29-Jan-26	15-Mar-26A	29-Mar-26A	0.00	0.00	0.00	0	0	0
HAL-E-PA-A-0240	Identification sign; ID01 & ID02	2	31-Jan-26	01-Feb-26	15-Mar-26A	29-Mar-26A	0.00	0.00	0.00	0	0	0
MECHANICAL		51	31-Dec-25	10-Mar-26	08-Dec-25A	31-Jan-26A	0.00	0.00	0.00	0	0	0
HAL-E-PA-M-0010	Seamless black steel or ERW pipes	2	31-Dec-25	01-Jan-26	08-Dec-25A	10-Jan-26A	0.00	0.00	0.00	0	0	0
HAL-E-PA-M-0030	PPR pipes	2	03-Jan-26	04-Jan-26	24-Dec-25A	25-Dec-25A	0.00	0.00	0.00	0	0	0
HAL-E-PA-M-0150	Capped connection	2	26-Jan-26	27-Jan-26	24-Dec-25A	25-Dec-25A	0.00	0.00	0.00	0	0	0
HAL-E-PA-M-0160	UPVC pipes	2	28-Jan-26	29-Jan-26	24-Dec-25A	25-Dec-25A	0.00	0.00	0.00	0	0	0
HAL-E-PA-M-0210	Western water closet	2	09-Feb-26	10-Feb-26	24-Dec-25A	25-Dec-25A	0.00	0.00	0.00	0	0	0
HAL-E-PA-M-0240	Lavatory / wash basin	2	16-Feb-26	17-Feb-26	24-Dec-25A	25-Dec-25A	0.00	0.00	0.00	0	0	0
HAL-E-PA-M-0270	Fire pumps	2	23-Feb-26	25-Feb-26	27-Dec-25A	28-Dec-25A	0.00	0.00	0.00	0	0	0
HAL-E-PA-M-0330	Booster pump	2	01-Mar-26	03-Mar-26	27-Dec-25A	28-Dec-25A	0.00	0.00	0.00	0	0	0
HAL-E-PA-M-0070	U/G HDPE pipes	2	12-Jan-26	13-Jan-26	28-Dec-25A	29-Dec-25A	0.00	0.00	0.00	0	0	0
HAL-E-PA-M-0340	GRP tank	2	03-Mar-26	05-Mar-26	28-Dec-25A	31-Dec-25A	0.00	0.00	0.00	0	0	0
HAL-E-PA-M-0190	Gully trap	2	04-Feb-26	05-Feb-26	30-Dec-25A	31-Dec-25A	0.00	0.00	0.00	0	0	0
HAL-E-PA-M-0080	Warning tapes	2	12-Jan-26	13-Jan-26	01-Jan-26A	04-Jan-26A	0.00	0.00	0.00	0	0	0
HAL-E-PA-M-0200	Electric water heater	2	07-Feb-26	08-Feb-26	03-Jan-26A	04-Jan-26A	0.00	0.00	0.00	0	0	0
HAL-E-PA-M-0140	Ball valve	2	24-Jan-26	25-Jan-26	05-Jan-26A	06-Jan-26A	0.00	0.00	0.00	0	0	0
HAL-E-PA-M-0350	Water supply valves	2	05-Mar-26	08-Mar-26	07-Jan-26A	08-Jan-26A	0.00	0.00	0.00	0	0	0
HAL-E-PA-M-0230	Toilet Fittings	2	14-Feb-26	15-Feb-26	08-Jan-26A	10-Jan-26A	0.00	0.00	0.00	0	0	0
HAL-E-PA-M-0220	Bib tap	2	11-Feb-26	12-Feb-26	11-Jan-26A	12-Jan-26A	0.00	0.00	0.00	0	0	0
HAL-E-PA-M-0320	Water tap	2	08-Mar-26	10-Mar-26	11-Jan-26A	12-Jan-26A	0.00	0.00	0.00	0	0	0
HAL-E-PA-M-0170	Roof vent caps	2	31-Jan-26	01-Feb-26	12-Jan-26A	13-Jan-26A	0.00	0.00	0.00	0	0	0
HAL-E-PA-M-0180	Floor drain	2	02-Feb-26	03-Feb-26	12-Jan-26A	13-Jan-26A	0.00	0.00	0.00	0	0	0
HAL-E-PA-M-0090	Fire hose cabinet	2	14-Jan-26	15-Jan-26	14-Jan-26A	15-Jan-26A	0.00	0.00	0.00	0	0	0
HAL-E-PA-M-0100	Automatic air release valve	2	17-Jan-26	18-Jan-26	19-Jan-26A	19-Jan-26A	0.00	0.00	0.00	0	0	0
HAL-E-PA-M-0110	OS & Y gate valve	2	19-Jan-26	20-Jan-26	19-Jan-26A	19-Jan-26A	0.00	0.00	0.00	0	0	0
HAL-E-PA-M-0120	Fire alarm check valve	2	21-Jan-26	22-Jan-26	19-Jan-26A	19-Jan-26A	0.00	0.00	0.00	0	0	0
HAL-E-PA-M-0280	Fire fighting valves	2	25-Feb-26	01-Mar-26	19-Jan-26A	19-Jan-26A	0.00	0.00	0.00	0	0	0
HAL-E-PA-M-0060	Exhaust diffuser	2	10-Jan-26	11-Jan-26	27-Jan-26A	28-Jan-26A	0.00	0.00	0.00	0	0	0
HAL-E-PA-M-0040	HVAC duct	2	05-Jan-26	06-Jan-26	28-Jan-26A	29-Jan-26A	0.00	0.00	0.00	0	0	0

Date	Revision	Checked	Approved
26-Oct-26	Weekly Report #42		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Budgeted Labor Units	Planned Value Labor Units	Earned Value Labor Units
HAL-E-PA-M-0050	Flexible duct	2	07-Jan-26	08-Jan-26	28-Jan-26 A	29-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-PA-M-0250	Inline exhaust fans	2	18-Feb-26	21-Feb-26	29-Jan-26 A	31-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-PA-M-0260	Wall propeller type exhaust fans	2	21-Feb-26	23-Feb-26	29-Jan-26 A	31-Jan-26 A	0.00	0.00	0.00	0	0	0
ELECTRICAL		67	03-Jan-26	09-Mar-26	21-Dec-25 A	29-Mar-26 A	0.00	0.00	0.00	0	0	0
HAL-E-PA-E-0010	PVC conduits	2	03-Jan-26	04-Jan-26	21-Dec-25 A	22-Dec-25 A	0.00	0.00	0.00	0	0	0
HAL-E-PA-E-0070	Low Voltage cables	2	17-Jan-26	18-Jan-26	24-Dec-25 A	25-Dec-25 A	0.00	0.00	0.00	0	0	0
HAL-E-PA-E-0020	Wires	2	05-Jan-26	06-Jan-26	01-Jan-26 A	03-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-PA-E-0050	Wiring devices	2	12-Jan-26	13-Jan-26	03-Jan-26 A	04-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-PA-E-0060	HDPE ducts	2	14-Jan-26	15-Jan-26	03-Jan-26 A	04-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-PA-E-0030	Cable Tray	2	07-Jan-26	08-Jan-26	03-Jan-26 A	04-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-PA-E-0250	Solar system	2	02-Mar-26	04-Mar-26	03-Jan-26 A	04-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-PA-E-0120	Suspended High Bay LED lights	2	01-Feb-26	02-Feb-26	11-Jan-26 A	12-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-PA-E-0130	Flood lights	2	03-Feb-26	04-Feb-26	11-Jan-26 A	12-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-PA-E-0140	Recessed mounted LED downlight	2	05-Feb-26	07-Feb-26	11-Jan-26 A	12-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-PA-E-0150	LED Emergency Lights wall mounted	2	08-Feb-26	09-Feb-26	11-Jan-26 A	12-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-PA-E-0160	LED Emergency Exit Light	2	10-Feb-26	11-Feb-26	11-Jan-26 A	12-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-PA-E-0200	Street Lighting poles	2	17-Feb-26	19-Feb-26	11-Jan-26 A	12-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-PA-E-0220	Surface mounted lights	2	22-Feb-26	24-Feb-26	11-Jan-26 A	12-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-PA-E-0180	Fire alarm system	2	15-Feb-26	16-Feb-26	20-Jan-26 A	20-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-PA-E-0170	Wall mounted, duplex, telephone and data outlet	2	12-Feb-26	14-Feb-26	24-Jan-26 A	29-Mar-26 A	0.00	0.00	0.00	0	0	0
HAL-E-PA-E-0230	CCTV System	2	24-Feb-26	26-Feb-26	24-Jan-26 A	04-Feb-26 A	0.00	0.00	0.00	0	0	0
HAL-E-PA-E-0040	Grounding system	2	10-Jan-26	11-Jan-26	24-Jan-26 A	25-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-PA-E-0240	Access control system	2	28-Feb-26	02-Mar-26	02-Feb-26 A	03-Feb-26 A	0.00	0.00	0.00	0	0	0
HAL-E-PA-E-0260	Main program system & controller	2	04-Mar-26	07-Mar-26	04-Feb-26 A	05-Feb-26 A	0.00	0.00	0.00	0	0	0
HAL-E-PA-E-0270	PLC controller	2	07-Mar-26	09-Mar-26	04-Feb-26 A	05-Feb-26 A	0.00	0.00	0.00	0	0	0
HAL-E-PA-E-0080	Main distribution board (MDB)	2	19-Jan-26	20-Jan-26	14-Feb-26 A	14-Feb-26 A	0.00	0.00	0.00	0	0	0
HAL-E-PA-E-0210	Distribution board for pump room	2	19-Feb-26	22-Feb-26	14-Feb-26 A	14-Feb-26 A	0.00	0.00	0.00	0	0	0
HAL-E-PA-E-0090	Lighting panel board	2	25-Jan-26	26-Jan-26	14-Feb-26 A	14-Feb-26 A	0.00	0.00	0.00	0	0	0
HAL-E-PA-E-0100	PP-AC panel	2	27-Jan-26	28-Jan-26	14-Feb-26 A	14-Feb-26 A	0.00	0.00	0.00	0	0	0
HAL-E-PA-E-0110	Disconnect switches	2	29-Jan-26	31-Jan-26	15-Mar-26 A	29-Mar-26 A	0.00	0.00	0.00	0	0	0
EXTERNAL		25	24-Feb-26	14-Mar-26	02-Mar-26 A	29-Mar-26 A	0.00	0.00	0.00	0	0	0
HAL-E-PA-EX-0010	Asphalt works	2	24-Feb-26	26-Feb-26	02-Mar-26 A	02-Mar-26 A	0.00	0.00	0.00	0	0	0
HAL-E-PA-EX-0030	Road markings	2	02-Mar-26	04-Mar-26	09-Mar-26 A	10-Mar-26 A	0.00	0.00	0.00	0	0	0
HAL-E-PA-EX-0040	Road signs	2	04-Mar-26	07-Mar-26	09-Mar-26 A	10-Mar-26 A	0.00	0.00	0.00	0	0	0
HAL-E-PA-EX-0020	Concrete parking bumper	2	28-Feb-26	02-Mar-26	15-Mar-26 A	29-Mar-26 A	0.00	0.00	0.00	0	0	0
HAL-E-PA-EX-0060	Interlock tiles	2	07-Mar-26	09-Mar-26	15-Mar-26 A	29-Mar-26 A	0.00	0.00	0.00	0	0	0
HAL-E-PA-EX-0070	Curbstones	2	09-Mar-26	11-Mar-26	15-Mar-26 A	29-Mar-26 A	0.00	0.00	0.00	0	0	0
HAL-E-PA-EX-0080	Gravel bedding	2	11-Mar-26	14-Mar-26	15-Mar-26 A	29-Mar-26 A	0.00	0.00	0.00	0	0	0
ENVIRONMETAL		32	03-Jan-26	20-Jan-26	28-Dec-25 A	29-Dec-25 A	0.00	0.00	0.00	0	0	0
HAL-E-PA-EN-0010	HDPE pipes for fire system	2	03-Jan-26	04-Jan-26	28-Dec-25 A	29-Dec-25 A	0.00	0.00	0.00	0	0	0
HAL-E-PA-EN-0020	Directly buried gate valve for fire system	2	05-Jan-26	06-Jan-26	28-Dec-25 A	29-Dec-25 A	0.00	0.00	0.00	0	0	0
HAL-E-PA-EN-0030	HDPE pipes for water supply system	2	07-Jan-26	08-Jan-26	28-Dec-25 A	29-Dec-25 A	0.00	0.00	0.00	0	0	0
HAL-E-PA-EN-0040	Directly buried gate valve for water system	2	10-Jan-26	11-Jan-26	28-Dec-25 A	29-Dec-25 A	0.00	0.00	0.00	0	0	0
HAL-E-PA-EN-0050	Air valve	2	12-Jan-26	13-Jan-26	28-Dec-25 A	29-Dec-25 A	0.00	0.00	0.00	0	0	0
HAL-E-PA-EN-0060	Washout valve	2	14-Jan-26	15-Jan-26	28-Dec-25 A	29-Dec-25 A	0.00	0.00	0.00	0	0	0
HAL-E-PA-EN-0070	Gate valve	2	17-Jan-26	18-Jan-26	28-Dec-25 A	29-Dec-25 A	0.00	0.00	0.00	0	0	0
HAL-E-PA-EN-0080	GRP pipes	2	19-Jan-26	20-Jan-26	28-Dec-25 A	29-Dec-25 A	0.00	0.00	0.00	0	0	0
MATERIAL SUBMITTAL		194	01-Jan-26	23-Mar-26	18-Dec-25 A	16-Aug-26 A	1,337,022.48	1,337,022.48	1,337,022.48	2912	2912	2912
PREPARATION AND SUBMITTAL		189	01-Jan-26	16-Mar-26	18-Dec-25 A	15-Aug-26 A	1,337,022.48	1,337,022.48	1,337,022.48	2912	2912	2912
STRUCTURAL		9	01-Jan-26	08-Jan-26	18-Dec-25 A	05-Jan-26 A	210,380.90	210,380.90	210,380.90	160	160	160

Date	Revision	Checked	Approved
26-Oct-26	Weekly Report #42		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Budgeted Labor Units	Planned Value Labor Units	Earned Value Labor Units
HAL-E-MS-C-0020	Concrete mix	2	04-Jan-26	05-Jan-26	18-Dec-25A	18-Dec-25A	77,638.61	77,638.61	77,638.61	32	32	32
HAL-E-MS-C-0030	Polyethylene sheet	2	03-Jan-26	04-Jan-26	31-Dec-25A	31-Dec-25A	4,907.25	4,907.25	4,907.25	32	32	32
HAL-E-MS-C-0040	Bitumen paint	2	05-Jan-26	06-Jan-26	31-Dec-25A	31-Dec-25A	4,506.98	4,506.98	4,506.98	32	32	32
HAL-E-MS-C-0050	Rebar	2	07-Jan-26	08-Jan-26	31-Dec-25A	31-Dec-25A	116,457.91	116,457.91	116,457.91	32	32	32
HAL-E-MS-C-0010	Anti termite	2	01-Jan-26	03-Jan-26	05-Jan-26A	05-Jan-26A	6,870.15	6,870.15	6,870.15	32	32	32
ARCHITECTURAL		71	03-Jan-26	03-Feb-26	21-Dec-25A	24-Mar-26A	565,431.30	565,431.30	565,431.30	480	480	480
HAL-E-MS-A-0030	Steel ladder	2	05-Jan-26	06-Jan-26	21-Dec-25A	01-Jan-26A	2,322.00	2,322.00	2,322.00	32	32	32
HAL-E-MS-A-1700	PES -Steel Structure	2	10-Jan-26	11-Jan-26	21-Dec-25A	01-Jan-26A	380,511.00	380,511.00	380,511.00	32	32	32
HAL-E-MS-A-0100	Doors	2	12-Jan-26	13-Jan-26	05-Jan-26A	05-Jan-26A	34,884.00	34,884.00	34,884.00	32	32	32
HAL-E-MS-A-0160	Interni paint	2	24-Jan-26	25-Jan-26	11-Jan-26A	11-Jan-26A	6,506.33	6,506.33	6,506.33	32	32	32
HAL-E-MS-A-0040	Steel gratings	2	07-Jan-26	08-Jan-26	05-Feb-26A	05-Feb-26A	1,522.80	1,522.80	1,522.80	32	32	32
HAL-E-MS-A-0050	Steel rails	2	10-Jan-26	11-Jan-26	05-Feb-26A	05-Feb-26A	1,830.60	1,830.60	1,830.60	32	32	32
HAL-E-MS-A-0170	Gypsum board	2	26-Jan-26	27-Jan-26	08-Feb-26A	08-Feb-26A	10,901.25	10,901.25	10,901.25	32	32	32
HAL-E-MS-A-0120	Ceramic tiles	2	17-Jan-26	18-Jan-26	05-Mar-26A	05-Mar-26A	17,997.53	17,997.53	17,997.53	32	32	32
HAL-E-MS-A-0130	Granite strip	2	19-Jan-26	20-Jan-26	05-Mar-26A	05-Mar-26A	355.05	355.05	355.05	32	32	32
HAL-E-MS-A-0020	Concrete masonry unit (CMU)	2	03-Jan-26	04-Jan-26	10-Mar-26A	10-Mar-26A	15,724.80	15,724.80	15,724.80	32	32	32
HAL-E-MS-A-0110	Windows	2	14-Jan-26	15-Jan-26	11-Mar-26A	11-Mar-26A	22,140.00	22,140.00	22,140.00	32	32	32
HAL-E-MS-A-1720	Aluminum Composite Panel	2	29-Jan-26	31-Jan-26	11-Mar-26A	11-Mar-26A	42,889.50	42,889.50	42,889.50	32	32	32
HAL-E-MS-A-0150	Epoxy paint	1	21-Jan-26	22-Jan-26	24-Mar-26A	24-Mar-26A	25,029.00	25,029.00	25,029.00	32	32	32
HAL-E-MS-A-1750	Steel fence and gates	2	31-Jan-26	01-Feb-26	24-Mar-26A	24-Mar-26A	549.45	549.45	549.45	32	32	32
HAL-E-MS-A-1760	Identification sign; ID01 & ID02	2	02-Feb-26	03-Feb-26	24-Mar-26A	24-Mar-26A	2,268.00	2,268.00	2,268.00	32	32	32
MECHANICAL		55	03-Jan-26	12-Mar-26	27-Dec-25A	01-Feb-26A	160,253.48	160,253.48	160,253.48	960	960	960
HAL-E-MS-M-0080	PPR pipes	2	05-Jan-26	06-Jan-26	27-Dec-25A	27-Dec-25A	5,295.38	5,295.38	5,295.38	32	32	32
HAL-E-MS-M-0100	Capped connection	2	28-Jan-26	29-Jan-26	27-Dec-25A	27-Dec-25A	70.20	70.20	70.20	32	32	32
HAL-E-MS-M-0110	UPVC pipes	2	31-Jan-26	01-Feb-26	27-Dec-25A	27-Dec-25A	6,896.10	6,896.10	6,896.10	32	32	32
HAL-E-MS-M-0160	Western water closet	2	11-Feb-26	12-Feb-26	27-Dec-25A	27-Dec-25A	4,406.40	4,406.40	4,406.40	32	32	32
HAL-E-MS-M-0190	Lavatory / wash basin	2	18-Feb-26	21-Feb-26	27-Dec-25A	27-Dec-25A	4,968.00	4,968.00	4,968.00	32	32	32
HAL-E-MS-M-0250	Fire pumps	2	25-Feb-26	01-Mar-26	29-Dec-25A	29-Dec-25A	16,200.00	16,200.00	16,200.00	32	32	32
HAL-E-MS-M-0310	Booster pump	4	03-Mar-26	05-Mar-26	29-Dec-25A	29-Dec-25A	1,890.00	1,890.00	1,890.00	32	32	32
HAL-E-MS-M-0010	U/G HDPE pipes	2	14-Jan-26	15-Jan-26	30-Dec-25A	30-Dec-25A	7,547.64	7,547.64	7,547.64	32	32	32
HAL-E-MS-M-0140	Gully trap	2	07-Feb-26	08-Feb-26	01-Jan-26A	01-Jan-26A	1,134.00	1,134.00	1,134.00	32	32	32
HAL-E-MS-M-0320	GRP tank	1	05-Mar-26	08-Mar-26	05-Jan-26A	05-Jan-26A	18,360.00	18,360.00	18,360.00	32	32	32
HAL-E-MS-M-0340	Warning tapes	2	14-Jan-26	15-Jan-26	06-Jan-26A	06-Jan-26A	1,667.40	1,667.40	1,667.40	32	32	32
HAL-E-MS-M-0090	Ball valve	2	26-Jan-26	27-Jan-26	07-Jan-26A	07-Jan-26A	872.10	872.10	872.10	32	32	32
HAL-E-MS-M-0330	Water supply valves	2	08-Mar-26	10-Mar-26	10-Jan-26A	10-Jan-26A	2,970.00	2,970.00	2,970.00	32	32	32
HAL-E-MS-M-0020	Seamless black steel or ERW pipes	2	03-Jan-26	04-Jan-26	11-Jan-26A	11-Jan-26A	16,391.97	16,391.97	16,391.97	32	32	32
HAL-E-MS-M-0150	Electric water heater	2	09-Feb-26	10-Feb-26	11-Jan-26A	11-Jan-26A	432.00	432.00	432.00	32	32	32
HAL-E-MS-M-0180	Toilet Fittings	2	16-Feb-26	17-Feb-26	11-Jan-26A	11-Jan-26A	5,294.70	5,294.70	5,294.70	32	32	32
HAL-E-MS-M-0170	Bib tap	2	14-Feb-26	15-Feb-26	13-Jan-26A	13-Jan-26A	540.00	540.00	540.00	32	32	32
HAL-E-MS-M-3410	Water tap	2	10-Mar-26	12-Mar-26	13-Jan-26A	13-Jan-26A	648.00	648.00	648.00	32	32	32
HAL-E-MS-M-0120	Roof vent caps	2	02-Feb-26	03-Feb-26	14-Jan-26A	14-Jan-26A	202.50	202.50	202.50	32	32	32
HAL-E-MS-M-0130	Floor drain	2	04-Feb-26	05-Feb-26	14-Jan-26A	14-Jan-26A	2,592.00	2,592.00	2,592.00	32	32	32
HAL-E-MS-M-0030	Fire hose cabinet	2	17-Jan-26	18-Jan-26	17-Jan-26A	17-Jan-26A	3,024.00	3,024.00	3,024.00	32	32	32
HAL-E-MS-M-0040	Automatic air release valve	2	19-Jan-26	20-Jan-26	21-Jan-26A	21-Jan-26A	114.75	114.75	114.75	32	32	32
HAL-E-MS-M-0050	OS & Y gate valve	2	21-Jan-26	22-Jan-26	21-Jan-26A	21-Jan-26A	1,233.90	1,233.90	1,233.90	32	32	32
HAL-E-MS-M-0060	Fire alarm check valve	2	24-Jan-26	25-Jan-26	21-Jan-26A	21-Jan-26A	1,755.00	1,755.00	1,755.00	32	32	32
HAL-E-MS-M-0270	Fire fighting valves	2	01-Mar-26	03-Mar-26	21-Jan-26A	21-Jan-26A	3,103.65	3,103.65	3,103.65	32	32	32
HAL-E-MS-M-0240	Exhaust diffuser	2	12-Jan-26	13-Jan-26	29-Jan-26A	29-Jan-26A	2,430.00	2,430.00	2,430.00	32	32	32
HAL-E-MS-M-0220	HVAC duct	2	07-Jan-26	08-Jan-26	31-Jan-26A	31-Jan-26A	38,380.50	38,380.50	38,380.50	32	32	32

Date	Revision	Checked	Approved
26-Oct-26	Weekly Report #42		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Budgeted Labor Units	Planned Value Labor Units	Earned Value Labor Units
HAL-E-MS-M-0230	Flexible duct	2	10-Jan-26	11-Jan-26	31-Jan-26 A	31-Jan-26 A	4,577.04	4,577.04	4,577.04	32	32	32
HAL-E-MS-M-0200	Inline exhaust fans	2	21-Feb-26	23-Feb-26	01-Feb-26 A	01-Feb-26 A	2,531.25	2,531.25	2,531.25	32	32	32
HAL-E-MS-M-0210	Wall propeller type exhaust fans	2	23-Feb-26	25-Feb-26	01-Feb-26 A	01-Feb-26 A	4,725.00	4,725.00	4,725.00	32	32	32
ELECTRICAL		69	05-Jan-26	11-Mar-26	23-Dec-25 A	24-Mar-26 A	219,994.88	219,994.88	219,994.88	832	832	832
HAL-E-MS-E-0040	PVC conduits	2	05-Jan-26	06-Jan-26	23-Dec-25 A	23-Dec-25 A	429.30	429.30	429.30	32	32	32
HAL-E-MS-E-0010	Low Voltage cables	2	19-Jan-26	20-Jan-26	27-Dec-25 A	27-Dec-25 A	11,559.00	11,559.00	11,559.00	32	32	32
HAL-E-MS-E-0050	Wires	2	07-Jan-26	08-Jan-26	27-Dec-25 A	27-Dec-25 A	1,215.00	1,215.00	1,215.00	32	32	32
HAL-E-MS-E-0250	Solar system	4	04-Mar-26	07-Mar-26	05-Jan-26 A	05-Jan-26 A	59,400.00	59,400.00	59,400.00	32	32	32
HAL-E-MS-E-0140	Wiring devices	2	14-Jan-26	15-Jan-26	06-Jan-26 A	06-Jan-26 A	5,626.80	5,626.80	5,626.80	32	32	32
HAL-E-MS-E-0160	HDPE ducts	2	17-Jan-26	18-Jan-26	06-Jan-26 A	06-Jan-26 A	30,499.47	30,499.47	30,499.47	32	32	32
HAL-E-MS-E-210	Cable Tray	2	10-Jan-26	11-Jan-26	06-Jan-26 A	06-Jan-26 A	78.30	78.30	78.30	32	32	32
HAL-E-MS-E-0060	Suspended High Bay LED lights	2	03-Feb-26	04-Feb-26	13-Jan-26 A	13-Jan-26 A	5,599.80	5,599.80	5,599.80	32	32	32
HAL-E-MS-E-0070	Flood lights	2	05-Feb-26	07-Feb-26	13-Jan-26 A	13-Jan-26 A	1,026.00	1,026.00	1,026.00	32	32	32
HAL-E-MS-E-0080	Recessed mounted LED downlight	2	08-Feb-26	09-Feb-26	13-Jan-26 A	13-Jan-26 A	3,672.00	3,672.00	3,672.00	32	32	32
HAL-E-MS-E-0090	LED Emergency Lights wall mounted	2	10-Feb-26	11-Feb-26	13-Jan-26 A	13-Jan-26 A	1,555.20	1,555.20	1,555.20	32	32	32
HAL-E-MS-E-0100	LED Emergency Exit Light	2	12-Feb-26	14-Feb-26	13-Jan-26 A	13-Jan-26 A	529.20	529.20	529.20	32	32	32
HAL-E-MS-E-0170	Street Lighting poles	2	19-Feb-26	22-Feb-26	13-Jan-26 A	13-Jan-26 A	6,433.83	6,433.83	6,433.83	32	32	32
HAL-E-MS-E-0190	Surface mounted lights	2	24-Feb-26	26-Feb-26	13-Jan-26 A	13-Jan-26 A	7,068.60	7,068.60	7,068.60	32	32	32
HAL-E-MS-E-0130	Fire alarm system	2	17-Feb-26	19-Feb-26	21-Jan-26 A	21-Jan-26 A	7,622.10	7,622.10	7,622.10	32	32	32
HAL-E-MS-E-0120	Grounding system	2	12-Jan-26	13-Jan-26	29-Jan-26 A	29-Jan-26 A	10,612.28	10,612.28	10,612.28	32	32	32
HAL-E-MS-E-0240	Access control system	2	02-Mar-26	04-Mar-26	04-Feb-26 A	04-Feb-26 A	6,596.10	6,596.10	6,596.10	32	32	32
HAL-E-MS-E-0260	Main program system & controller	2	07-Mar-26	09-Mar-26	10-Feb-26 A	10-Feb-26 A	4,320.00	4,320.00	4,320.00	32	32	32
HAL-E-MS-E-0270	PLC controller	1	09-Mar-26	11-Mar-26	10-Feb-26 A	10-Feb-26 A	8,640.00	8,640.00	8,640.00	32	32	32
HAL-E-MS-E-0020	Main distribution board (MDB)	2	21-Jan-26	22-Jan-26	15-Feb-26 A	15-Feb-26 A	6,912.00	6,912.00	6,912.00	32	32	32
HAL-E-MS-E-0180	Distribution board for pump room	2	22-Feb-26	24-Feb-26	15-Feb-26 A	15-Feb-26 A	280.80	280.80	280.80	32	32	32
HAL-E-MS-E-190	Lighting panel board	2	27-Jan-26	28-Jan-26	15-Feb-26 A	15-Feb-26 A	4,104.00	4,104.00	4,104.00	32	32	32
HAL-E-MS-E-200	PP-AC panel	2	29-Jan-26	31-Jan-26	15-Feb-26 A	15-Feb-26 A	4,941.00	4,941.00	4,941.00	32	32	32
HAL-E-MS-E-0230	CCTV System	2	28-Feb-26	02-Mar-26	16-Feb-26 A	16-Feb-26 A	17,952.30	17,952.30	17,952.30	32	32	32
HAL-E-MS-E-0110	Wall mounted, duplex, telephone and data outlet	2	15-Feb-26	16-Feb-26	12-Mar-26 A	12-Mar-26 A	6,320.70	6,320.70	6,320.70	32	32	32
HAL-E-MS-E-0030	Disconnect switches	2	01-Feb-26	02-Feb-26	24-Mar-26 A	24-Mar-26 A	7,001.10	7,001.10	7,001.10	32	32	32
EXTERNAL		140	28-Feb-26	16-Mar-26	02-Mar-26 A	15-Aug-26 A	152,621.29	152,621.29	152,621.29	224	224	224
HAL-E-MS-EX-0010	Asphalt works	2	28-Feb-26	02-Mar-26	02-Mar-26 A	02-Mar-26 A	127,889.94	127,889.94	127,889.94	32	32	32
HAL-E-MS-EX-0040	Road signs	2	07-Mar-26	09-Mar-26	16-Apr-26 A	16-Apr-26 A	2,443.77	2,443.77	2,443.77	32	32	32
HAL-E-MS-EX-0020	Concrete parking bumper	2	02-Mar-26	04-Mar-26	20-May-26 A	20-May-26 A	709.56	709.56	709.56	32	32	32
HAL-E-MS-EX-0060	Interlock tiles	2	09-Mar-26	11-Mar-26	20-May-26 A	20-May-26 A	9,528.98	9,528.98	9,528.98	32	32	32
HAL-E-MS-EX-0070	Curbstones	2	11-Mar-26	14-Mar-26	20-May-26 A	20-May-26 A	6,419.25	6,419.25	6,419.25	32	32	32
HAL-E-MS-EX-0030	Road markings	2	04-Mar-26	07-Mar-26	15-Aug-26 A	15-Aug-26 A	1,767.15	1,767.15	1,767.15	32	32	32
HAL-E-MS-EX-0080	Gravel bedding	2	14-Mar-26	16-Mar-26	15-Aug-26 A	15-Aug-26 A	3,862.65	3,862.65	3,862.65	32	32	32
ENVIRONMETAL		30	05-Jan-26	22-Jan-26	27-Dec-25 A	24-Jan-26 A	28,340.64	28,340.64	28,340.64	256	256	256
HAL-E-MS-EN-0080	GRP pipes	2	21-Jan-26	22-Jan-26	27-Dec-25 A	27-Dec-25 A	9,637.17	9,637.17	9,637.17	32	32	32
HAL-E-MS-EN-0010	HDPE pipes for fire system	2	05-Jan-26	06-Jan-26	30-Dec-25 A	30-Dec-25 A	7,290.27	7,290.27	7,290.27	32	32	32
HAL-E-MS-EN-0030	HDPE pipes for water supply system	2	10-Jan-26	11-Jan-26	30-Dec-25 A	30-Dec-25 A	7,093.20	7,093.20	7,093.20	32	32	32
HAL-E-MS-EN-0020	Directly buried gate valve for fire system	2	07-Jan-26	08-Jan-26	24-Jan-26 A	24-Jan-26 A	1,317.60	1,317.60	1,317.60	32	32	32
HAL-E-MS-EN-0040	Directly buried gate valve for water system	2	12-Jan-26	13-Jan-26	24-Jan-26 A	24-Jan-26 A	1,328.40	1,328.40	1,328.40	32	32	32
HAL-E-MS-EN-0050	Air valve	2	14-Jan-26	15-Jan-26	24-Jan-26 A	24-Jan-26 A	648.00	648.00	648.00	32	32	32
HAL-E-MS-EN-0060	Washout valve	2	17-Jan-26	18-Jan-26	24-Jan-26 A	24-Jan-26 A	756.00	756.00	756.00	32	32	32
HAL-E-MS-EN-0070	Gate valve	2	19-Jan-26	20-Jan-26	24-Jan-26 A	24-Jan-26 A	270.00	270.00	270.00	32	32	32
REVIEW AND APPROVAL		192	04-Jan-26	23-Mar-26	18-Dec-25 A	16-Aug-26 A	0.00	0.00	0.00	0	0	0
STRUCTURAL		12	04-Jan-26	14-Jan-26	18-Dec-25 A	05-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-MA-C-0020	Concrete mix	5	06-Jan-26	11-Jan-26	18-Dec-25 A	21-Dec-25 A	0.00	0.00	0.00	0	0	0

Date	Revision	Checked	Approved
26-Oct-26	Weekly Report #42		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Budgeted Labor Units	Planned Value Labor Units	Earned Value Labor Units
HAL-E-MA-C-0030	Polyethylene sheet	5	05-Jan-26	10-Jan-26	31-Dec-25A	31-Dec-25A	0.00	0.00	0.00	0	0	0
HAL-E-MA-C-0040	Bitumen paint	5	07-Jan-26	12-Jan-26	31-Dec-25A	31-Dec-25A	0.00	0.00	0.00	0	0	0
HAL-E-MA-C-0050	Rebar	5	10-Jan-26	14-Jan-26	31-Dec-25A	31-Dec-25A	0.00	0.00	0.00	0	0	0
HAL-E-MA-C-0010	Anti termite	5	04-Jan-26	08-Jan-26	05-Jan-26A	05-Jan-26A	0.00	0.00	0.00	0	0	0
ARCHITECTURAL		76	05-Jan-26	09-Feb-26	21-Dec-25A	29-Mar-26A	0.00	0.00	0.00	0	0	0
HAL-E-MA-A-0030	Steel ladder	5	07-Jan-26	12-Jan-26	21-Dec-25A	22-Dec-25A	0.00	0.00	0.00	0	0	0
HAL-E-MA-A-1700	PES -Steel Structure	5	12-Jan-26	17-Jan-26	21-Dec-25A	22-Dec-25A	0.00	0.00	0.00	0	0	0
HAL-E-MA-A-0100	Doors	5	14-Jan-26	19-Jan-26	05-Jan-26A	05-Jan-26A	0.00	0.00	0.00	0	0	0
HAL-E-MA-A-0160	Interni paint	5	26-Jan-26	31-Jan-26	11-Jan-26A	15-Jan-26A	0.00	0.00	0.00	0	0	0
HAL-E-MA-A-0170	Gypsum board	7	28-Jan-26	02-Feb-26	08-Feb-26A	11-Feb-26A	0.00	0.00	0.00	0	0	0
HAL-E-MA-A-0120	Ceramic tiles	4	19-Jan-26	24-Jan-26	05-Mar-26A	07-Mar-26A	0.00	0.00	0.00	0	0	0
HAL-E-MA-A-0130	Granite strip	4	21-Jan-26	26-Jan-26	05-Mar-26A	07-Mar-26A	0.00	0.00	0.00	0	0	0
HAL-E-MA-A-0020	Concrete masonry unit (CMU)	5	05-Jan-26	10-Jan-26	10-Mar-26A	10-Mar-26A	0.00	0.00	0.00	0	0	0
HAL-E-MA-A-0110	Windows	5	17-Jan-26	21-Jan-26	11-Mar-26A	25-Mar-26A	0.00	0.00	0.00	0	0	0
HAL-E-MA-A-1720	Aluminum Composite Panel	7	01-Feb-26	05-Feb-26	11-Mar-26A	25-Mar-26A	0.00	0.00	0.00	0	0	0
HAL-E-MA-A-0040	Steel gratings	5	10-Jan-26	14-Jan-26	24-Mar-26A	29-Mar-26A	0.00	0.00	0.00	0	0	0
HAL-E-MA-A-0050	Steel rails	5	12-Jan-26	17-Jan-26	24-Mar-26A	29-Mar-26A	0.00	0.00	0.00	0	0	0
HAL-E-MA-A-0150	Epoxy paint	5	24-Jan-26	28-Jan-26	24-Mar-26A	29-Mar-26A	0.00	0.00	0.00	0	0	0
HAL-E-MA-A-1750	Steel fence and gates	7	02-Feb-26	07-Feb-26	24-Mar-26A	29-Mar-26A	0.00	0.00	0.00	0	0	0
HAL-E-MA-A-1760	Identification sign; ID01 & ID02	7	04-Feb-26	09-Feb-26	24-Mar-26A	29-Mar-26A	0.00	0.00	0.00	0	0	0
MECHANICAL		58	05-Jan-26	22-Mar-26	27-Dec-25A	16-Feb-26A	0.00	0.00	0.00	0	0	0
HAL-E-MA-M-0080	PPR pipes	5	07-Jan-26	12-Jan-26	27-Dec-25A	29-Dec-25A	0.00	0.00	0.00	0	0	0
HAL-E-MA-M-0100	Capped connection	5	31-Jan-26	04-Feb-26	27-Dec-25A	29-Dec-25A	0.00	0.00	0.00	0	0	0
HAL-E-MA-M-0110	UPVC pipes	5	02-Feb-26	07-Feb-26	27-Dec-25A	31-Dec-25A	0.00	0.00	0.00	0	0	0
HAL-E-MA-M-0160	Western water closet	4	14-Feb-26	18-Feb-26	27-Dec-25A	31-Dec-25A	0.00	0.00	0.00	0	0	0
HAL-E-MA-M-0190	Lavatory / wash basin	5	21-Feb-26	26-Feb-26	27-Dec-25A	31-Dec-25A	0.00	0.00	0.00	0	0	0
HAL-E-MA-M-0250	Fire pumps	7	01-Mar-26	05-Mar-26	29-Dec-25A	04-Jan-26A	0.00	0.00	0.00	0	0	0
HAL-E-MA-M-0310	Booster pump	5	05-Mar-26	10-Mar-26	29-Dec-25A	04-Jan-26A	0.00	0.00	0.00	0	0	0
HAL-E-MA-M-0010	U/G HDPE pipes	5	17-Jan-26	21-Jan-26	30-Dec-25A	04-Jan-26A	0.00	0.00	0.00	0	0	0
HAL-E-MA-M-0140	Gully trap	4	09-Feb-26	14-Feb-26	01-Jan-26A	04-Jan-26A	0.00	0.00	0.00	0	0	0
HAL-E-MA-M-0150	Electric water heater	4	11-Feb-26	16-Feb-26	05-Jan-26A	05-Jan-26A	0.00	0.00	0.00	0	0	0
HAL-E-MA-M-0320	GRP tank	5	08-Mar-26	12-Mar-26	05-Jan-26A	05-Jan-26A	0.00	0.00	0.00	0	0	0
HAL-E-MA-M-0340	Warning tapes	5	17-Jan-26	21-Jan-26	06-Jan-26A	07-Jan-26A	0.00	0.00	0.00	0	0	0
HAL-E-MA-M-0090	Ball valve	5	28-Jan-26	02-Feb-26	07-Jan-26A	08-Jan-26A	0.00	0.00	0.00	0	0	0
HAL-E-MA-M-0330	Water supply valves	7	10-Mar-26	15-Mar-26	10-Jan-26A	17-Jan-26A	0.00	0.00	0.00	0	0	0
HAL-E-MA-M-0020	Seamless black steel or ERW pipes	5	05-Jan-26	10-Jan-26	11-Jan-26A	18-Jan-26A	0.00	0.00	0.00	0	0	0
HAL-E-MA-M-0180	Toilet Fittings	4	18-Feb-26	24-Feb-26	11-Jan-26A	17-Jan-26A	0.00	0.00	0.00	0	0	0
HAL-E-MA-M-0170	Bib tap	5	16-Feb-26	22-Feb-26	13-Jan-26A	18-Jan-26A	0.00	0.00	0.00	0	0	0
HAL-E-MA-M-3410	Water tap	5	12-Mar-26	22-Mar-26	13-Jan-26A	18-Jan-26A	0.00	0.00	0.00	0	0	0
HAL-E-MA-M-0120	Roof vent caps	4	04-Feb-26	09-Feb-26	14-Jan-26A	18-Jan-26A	0.00	0.00	0.00	0	0	0
HAL-E-MA-M-0130	Floor drain	4	07-Feb-26	11-Feb-26	14-Jan-26A	18-Jan-26A	0.00	0.00	0.00	0	0	0
HAL-E-MA-M-0030	Fire hose cabinet	5	19-Jan-26	24-Jan-26	17-Jan-26A	19-Jan-26A	0.00	0.00	0.00	0	0	0
HAL-E-MA-M-0040	Automatic air release valve	5	21-Jan-26	26-Jan-26	21-Jan-26A	29-Jan-26A	0.00	0.00	0.00	0	0	0
HAL-E-MA-M-0050	OS & Y gate valve	5	24-Jan-26	28-Jan-26	21-Jan-26A	29-Jan-26A	0.00	0.00	0.00	0	0	0
HAL-E-MA-M-0060	Fire alarm check valve	5	26-Jan-26	31-Jan-26	21-Jan-26A	29-Jan-26A	0.00	0.00	0.00	0	0	0
HAL-E-MA-M-0270	Fire fighting valves	4	03-Mar-26	08-Mar-26	21-Jan-26A	29-Jan-26A	0.00	0.00	0.00	0	0	0
HAL-E-MA-M-0240	Exhaust diffuser	5	14-Jan-26	19-Jan-26	29-Jan-26A	16-Feb-26A	0.00	0.00	0.00	0	0	0
HAL-E-MA-M-0220	HVAC duct	5	10-Jan-26	14-Jan-26	31-Jan-26A	03-Feb-26A	0.00	0.00	0.00	0	0	0
HAL-E-MA-M-0230	Flexible duct	5	12-Jan-26	17-Jan-26	31-Jan-26A	03-Feb-26A	0.00	0.00	0.00	0	0	0

Date	Revision	Checked	Approved
26-Oct-26	Weekly Report #42		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Budgeted Labor Units	Planned Value Labor Units	Earned Value Labor Units
HAL-E-MA-M-0200	Inline exhaust fans	5	23-Feb-26	01-Mar-26	01-Feb-26 A	02-Feb-26 A	0.00	0.00	0.00	0	0	0
HAL-E-MA-M-0210	Wall propeller type exhaust fans	4	25-Feb-26	03-Mar-26	01-Feb-26 A	02-Feb-26 A	0.00	0.00	0.00	0	0	0
ELECTRICAL		70	07-Jan-26	14-Mar-26	23-Dec-25 A	29-Mar-26 A	0.00	0.00	0.00	0	0	0
HAL-E-MA-E-0040	PVC conduits	5	07-Jan-26	12-Jan-26	23-Dec-25 A	25-Dec-25 A	0.00	0.00	0.00	0	0	0
HAL-E-MA-E-0010	Low Voltage cables	5	21-Jan-26	26-Jan-26	27-Dec-25 A	04-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-MA-E-0050	Wires	5	10-Jan-26	14-Jan-26	27-Dec-25 A	04-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-MA-E-0250	Solar system	2	07-Mar-26	09-Mar-26	05-Jan-26 A	29-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-MA-E-0140	Wiring devices	5	17-Jan-26	21-Jan-26	06-Jan-26 A	07-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-MA-E-0160	HDPE ducts	5	19-Jan-26	24-Jan-26	06-Jan-26 A	07-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-MA-E-210	Cable Tray	5	12-Jan-26	17-Jan-26	06-Jan-26 A	07-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-MA-E-0060	Suspended High Bay LED lights	5	05-Feb-26	10-Feb-26	13-Jan-26 A	14-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-MA-E-0070	Flood lights	5	08-Feb-26	12-Feb-26	13-Jan-26 A	14-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-MA-E-0080	Recessed mounted LED downlight	4	10-Feb-26	15-Feb-26	13-Jan-26 A	14-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-MA-E-0090	LED Emergency Lights wall mounted	4	12-Feb-26	17-Feb-26	13-Jan-26 A	14-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-MA-E-0100	LED Emergency Exit Light	7	15-Feb-26	21-Feb-26	13-Jan-26 A	14-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-MA-E-0170	Street Lighting poles	4	22-Feb-26	26-Feb-26	13-Jan-26 A	14-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-MA-E-0190	Surface mounted lights	4	28-Feb-26	04-Mar-26	13-Jan-26 A	14-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-MA-E-0130	Fire alarm system	4	19-Feb-26	24-Feb-26	21-Jan-26 A	29-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-MA-E-0120	Grounding system	5	14-Jan-26	19-Jan-26	29-Jan-26 A	31-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-MA-E-0240	Access control system	2	04-Mar-26	07-Mar-26	04-Feb-26 A	04-Feb-26 A	0.00	0.00	0.00	0	0	0
HAL-E-MA-E-0260	Main program system & controller	2	09-Mar-26	11-Mar-26	10-Feb-26 A	28-Feb-26 A	0.00	0.00	0.00	0	0	0
HAL-E-MA-E-0270	PLC controller	2	11-Mar-26	14-Mar-26	10-Feb-26 A	28-Feb-26 A	0.00	0.00	0.00	0	0	0
HAL-E-MA-E-0020	Main distribution board (MDB)	5	24-Jan-26	28-Jan-26	15-Feb-26 A	12-Mar-26 A	0.00	0.00	0.00	0	0	0
HAL-E-MA-E-0180	Distribution board for pump room	6	24-Feb-26	02-Mar-26	15-Feb-26 A	12-Mar-26 A	0.00	0.00	0.00	0	0	0
HAL-E-MA-E-190	Lighting panel board	5	29-Jan-26	03-Feb-26	15-Feb-26 A	12-Mar-26 A	0.00	0.00	0.00	0	0	0
HAL-E-MA-E-200	PP-AC panel	4	01-Feb-26	05-Feb-26	15-Feb-26 A	12-Mar-26 A	0.00	0.00	0.00	0	0	0
HAL-E-MA-E-0230	CCTV System	2	02-Mar-26	04-Mar-26	16-Feb-26 A	28-Feb-26 A	0.00	0.00	0.00	0	0	0
HAL-E-MA-E-0110	Wall mounted, duplex, telephone and data outlet	4	17-Feb-26	23-Feb-26	12-Mar-26 A	12-Mar-26 A	0.00	0.00	0.00	0	0	0
HAL-E-MA-E-0030	Disconnect switches	4	03-Feb-26	08-Feb-26	24-Mar-26 A	29-Mar-26 A	0.00	0.00	0.00	0	0	0
EXTERNAL		128	02-Mar-26	23-Mar-26	24-Mar-26 A	16-Aug-26 A	0.00	0.00	0.00	0	0	0
HAL-E-MA-EX-0010	Asphalt works	4	02-Mar-26	07-Mar-26	24-Mar-26 A	29-Mar-26 A	0.00	0.00	0.00	0	0	0
HAL-E-MA-EX-0040	Road signs	7	09-Mar-26	14-Mar-26	16-Apr-26 A	29-Jun-26 A	0.00	0.00	0.00	0	0	0
HAL-E-MA-EX-0020	Concrete parking bumper	5	04-Mar-26	09-Mar-26	31-May-26 A	06-Jun-26 A	0.00	0.00	0.00	0	0	0
HAL-E-MA-EX-0060	Interlock tiles	7	11-Mar-26	16-Mar-26	31-May-26 A	06-Jun-26 A	0.00	0.00	0.00	0	0	0
HAL-E-MA-EX-0070	Curbstones	7	14-Mar-26	22-Mar-26	31-May-26 A	06-Jun-26 A	0.00	0.00	0.00	0	0	0
HAL-E-MA-EX-0030	Road markings	5	07-Mar-26	11-Mar-26	15-Aug-26 A	16-Aug-26 A	0.00	0.00	0.00	0	0	0
HAL-E-MA-EX-0080	Gravel bedding	4	16-Mar-26	23-Mar-26	15-Aug-26 A	16-Aug-26 A	0.00	0.00	0.00	0	0	0
ENVIRONMETAL		32	07-Jan-26	28-Jan-26	29-Dec-25 A	29-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-MA-EN-0080	GRP pipes	4	24-Jan-26	28-Jan-26	29-Dec-25 A	29-Dec-25 A	0.00	0.00	0.00	0	0	0
HAL-E-MA-EN-0010	HDPE pipes for fire system	5	07-Jan-26	12-Jan-26	30-Dec-25 A	04-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-MA-EN-0030	HDPE pipes for water supply system	5	12-Jan-26	17-Jan-26	30-Dec-25 A	04-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-MA-EN-0020	Directly buried gate valve for fire system	5	10-Jan-26	14-Jan-26	24-Jan-26 A	29-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-MA-EN-0040	Directly buried gate valve for water system	5	14-Jan-26	19-Jan-26	24-Jan-26 A	29-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-MA-EN-0050	Air valve	5	17-Jan-26	21-Jan-26	24-Jan-26 A	29-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-MA-EN-0060	Washout valve	5	19-Jan-26	24-Jan-26	24-Jan-26 A	29-Jan-26 A	0.00	0.00	0.00	0	0	0
HAL-E-MA-EN-0070	Gate valve	4	21-Jan-26	26-Jan-26	24-Jan-26 A	29-Jan-26 A	0.00	0.00	0.00	0	0	0
METHOD STATEMENTS		160	04-Jan-26	29-Mar-26	18-Dec-25 A	09-Aug-26 A	0.00	0.00	0.00	672	672	672
PREPARATION AND SUBMITTAL		129	04-Jan-26	22-Feb-26	18-Dec-25 A	08-Aug-26 A	0.00	0.00	0.00	672	672	672
HAL-E-MT-C-0010	Method Statement for Structural Works	7	04-Jan-26	11-Jan-26	18-Dec-25 A	29-Jun-26 A	0.00	0.00	0.00	112	112	112
HAL-E-MT-E-0040	Method Statement for Electrical Works	9	28-Jan-26	04-Feb-26	14-Jan-26 A	08-Aug-26 A	0.00	0.00	0.00	112	112	112

Date	Revision	Checked	Approved
26-Oct-26	Weekly Report #42		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Budgeted Labor Units	Planned Value Labor Units	Earned Value Labor Units
HAL-E-MT-M-0030	Method Statement for Mechanical Works	6	20-Jan-26	27-Jan-26	28-Jan-26 A	08-Aug-26 A	0.00	0.00	0.00	112	112	112
HAL-E-MT-A-0020	Method Statement for Architectural Works	7	12-Jan-26	19-Jan-26	02-May-26 A	08-Aug-26 A	0.00	0.00	0.00	112	112	112
HAL-E-MT-EX-0050	Method Statement for External Works	7	05-Feb-26	12-Feb-26	02-May-26 A	08-Aug-26 A	0.00	0.00	0.00	112	112	112
HAL-E-MT-ENV-0060	Method Statement for Environmental Works	7	14-Feb-26	22-Feb-26	02-May-26 A	29-Jun-26 A	0.00	0.00	0.00	112	112	112
REVIEW AND APPROVAL		152	12-Jan-26	28-Mar-26	18-Dec-25 A	09-Aug-26 A	0.00	0.00	0.00	0	0	0
HAL-E-MT-C-1010	Method Statement for Structural Works	10	12-Jan-26	22-Jan-26	18-Dec-25 A	30-Jun-26 A	0.00	0.00	0.00	0	0	0
HAL-E-MT-E-1040	Method Statement for Electrical Works	10	16-Feb-26	01-Mar-26	14-Jan-26 A	09-Aug-26 A	0.00	0.00	0.00	0	0	0
HAL-E-MT-M-1030	Method Statement for Mechanical Works	10	04-Feb-26	15-Feb-26	01-Feb-26 A	09-Aug-26 A	0.00	0.00	0.00	0	0	0
HAL-E-MT-A-1020	Method Statement for Architectural Works	11	24-Jan-26	03-Feb-26	02-May-26 A	09-Aug-26 A	0.00	0.00	0.00	0	0	0
HAL-E-MT-EX-1050	Method Statement for External Works	10	01-Mar-26	12-Mar-26	02-May-26 A	09-Aug-26 A	0.00	0.00	0.00	0	0	0
HAL-E-MT-ENV-1060	Method Statement for Environmental Works	10	12-Mar-26	28-Mar-26	02-May-26 A	30-Jun-26 A	0.00	0.00	0.00	0	0	0
STAGING		143	24-Jan-26	29-Mar-26	18-Dec-25 A	09-Aug-26 A	0.00	0.00	0.00	0	0	0
HAL-E-MT-C-2010	Method Statement for Structural Works	1	24-Jan-26	24-Jan-26	18-Dec-25 A	15-Jul-26 A	0.00	0.00	0.00	0	0	0
HAL-E-MT-E-2040	Method Statement for Electrical Works	1	01-Mar-26	02-Mar-26	14-Jan-26 A	09-Aug-26 A	0.00	0.00	0.00	0	0	0
HAL-E-MT-M-2030	Method Statement for Mechanical Works	1	16-Feb-26	16-Feb-26	01-Feb-26 A	09-Aug-26 A	0.00	0.00	0.00	0	0	0
HAL-E-MT-A-2020	Method Statement for Architectural Works	1	04-Feb-26	04-Feb-26	02-May-26 A	09-Aug-26 A	0.00	0.00	0.00	0	0	0
HAL-E-MT-EX-2050	Method Statement for External Works	1	12-Mar-26	14-Mar-26	02-May-26 A	09-Aug-26 A	0.00	0.00	0.00	0	0	0
HAL-E-MT-ENV-2060	Method Statement for Environmental Works	1	28-Mar-26	29-Mar-26	02-May-26 A	13-Jul-26 A	0.00	0.00	0.00	0	0	0
PROCUREMENT (27%)		274	10-Jan-26	11-Oct-26	15-Dec-25 A	15-Oct-26 A	12,033,202.29	12,033,202.29	12,033,202.29	27460	27496	27496
LONG LEAD MATERIALS		268	11-Jan-26	11-Oct-26	15-Dec-25 A	15-Sep-26 A	5,842,667.70	5,842,667.70	5,842,667.70	7824	7824	7824
ARCHITECTURAL		190	18-Jan-26	07-Jun-26	15-Dec-25 A	11-Jul-26 A	3,937,815.00	3,937,815.00	3,937,815.00	456	456	456
PO ISSUE		42	18-Jan-26	27-Jan-26	15-Dec-25 A	24-Feb-26 A	0.00	0.00	0.00	120	120	120
HAL-E-PO-A-1700	PES -Steel Structure	5	18-Jan-26	22-Jan-26	15-Dec-25 A	15-Dec-25 A	0.00	0.00	0.00	40	40	40
HAL-P-PO-A-190	Windows	5	22-Jan-26	27-Jan-26	05-Feb-26 A	05-Feb-26 A	0.00	0.00	0.00	40	40	40
HAL-P-PO-A-180	Doors	5	20-Jan-26	25-Jan-26	24-Feb-26 A	24-Feb-26 A	0.00	0.00	0.00	40	40	40
MANUFACTURING		122	24-Jan-26	18-May-26	16-Dec-25 A	11-Jul-26 A	0.00	0.00	0.00	0	0	0
HAL-E-MF-A-1700	PES -Steel Structure	45	24-Jan-26	22-Mar-26	16-Dec-25 A	20-May-26 A	0.00	0.00	0.00	0	0	0
HAL-P-MF-A-190	Windows	80	28-Jan-26	18-May-26	05-Feb-26 A	11-Jul-26 A	0.00	0.00	0.00	0	0	0
HAL-P-MF-A-180	Doors	91	26-Jan-26	16-May-26	24-Feb-26 A	11-Jul-26 A	0.00	0.00	0.00	0	0	0
DELIVERY TO SITE		141	22-Mar-26	30-May-26	05-Mar-26 A	11-Jul-26 A	3,937,815.00	3,937,815.00	3,937,815.00	336	336	336
HAL-E-DL-A-1700	PES -Steel Structure	7	22-Mar-26	30-Mar-26	05-Mar-26 A	21-May-26 A	3,424,599.00	3,424,599.00	3,424,599.00	112	112	112
HAL-P-DL-A-180	Doors	7	16-May-26	24-May-26	13-May-26 A	11-Jul-26 A	313,956.00	313,956.00	313,956.00	112	112	112
HAL-P-DL-A-190	Windows	7	18-May-26	30-May-26	05-Jul-26 A	11-Jul-26 A	199,260.00	199,260.00	199,260.00	112	112	112
STAGING TIME		97	30-Mar-26	07-Jun-26	05-Mar-26 A	11-Jul-26 A	0.00	0.00	0.00	0	0	0
HAL-E-ST-A-1700	PES -Steel Structure	2	30-Mar-26	01-Apr-26	05-Mar-26 A	21-May-26 A	0.00	0.00	0.00	0	0	0
HAL-P-ST-A-180	Doors	7	24-May-26	04-Jun-26	13-May-26 A	11-Jul-26 A	0.00	0.00	0.00	0	0	0
HAL-P-ST-A-190	Windows	7	30-May-26	07-Jun-26	05-Jul-26 A	11-Jul-26 A	0.00	0.00	0.00	0	0	0
ELECTRICAL		235	29-Jan-26	11-Oct-26	29-Jan-26 A	15-Sep-26 A	1,319,876.37	1,319,876.37	1,319,876.37	5024	5024	5024
PO ISSUE		91	29-Jan-26	14-Apr-26	29-Jan-26 A	16-Mar-26 A	0.00	0.00	0.00	2000	2000	2000
HAL-P-PO-E-200	Suspended High Bay LED lights	5	16-Feb-26	22-Feb-26	29-Jan-26 A	29-Jan-26 A	0.00	0.00	0.00	40	40	40
HAL-P-PO-E-210	Flood lights	7	22-Feb-26	01-Mar-26	29-Jan-26 A	29-Jan-26 A	0.00	0.00	0.00	40	40	40
HAL-P-PO-E-220	Recessed mounted LED downlight	5	01-Mar-26	07-Mar-26	29-Jan-26 A	29-Jan-26 A	0.00	0.00	0.00	40	40	40
HAL-P-PO-E-230	LED Emergency Lights wall mounted	5	07-Mar-26	12-Mar-26	29-Jan-26 A	29-Jan-26 A	0.00	0.00	0.00	160	160	160
HAL-P-PO-E-240	LED Emergency Exit Light	5	12-Mar-26	22-Mar-26	29-Jan-26 A	29-Jan-26 A	0.00	0.00	0.00	160	160	160
HAL-P-PO-E-280	Surface mounted lights	5	08-Apr-26	14-Apr-26	29-Jan-26 A	29-Jan-26 A	0.00	0.00	0.00	160	160	160
HAL-P-PO-E-0260	Main program system & controller	5	11-Mar-26	21-Mar-26	04-Feb-26 A	04-Feb-26 A	0.00	0.00	0.00	160	160	160
HAL-P-PO-E-0270	PLC controller	5	14-Mar-26	23-Mar-26	04-Feb-26 A	04-Feb-26 A	0.00	0.00	0.00	160	160	160
HAL-P-PO-E-260	Street Lighting poles	5	28-Mar-26	02-Apr-26	09-Feb-26 A	09-Feb-26 A	0.00	0.00	0.00	160	160	160
HAL-P-PO-E-250	Fire alarm system	5	22-Mar-26	28-Mar-26	11-Feb-26 A	11-Feb-26 A	0.00	0.00	0.00	160	160	160
HAL-P-PO-E-0250	Solar system	5	09-Mar-26	15-Mar-26	19-Feb-26 A	19-Feb-26 A	0.00	0.00	0.00	160	160	160

Date	Revision	Checked	Approved
26-Oct-26	Weekly Report #42		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Budgeted Labor Units	Planned Value Labor Units	Earned Value Labor Units
HAL-P-PO-E-190	Main distribution board (MDB)	4	29-Jan-26	03-Feb-26	16-Mar-26 A	16-Mar-26 A	0.00	0.00	0.00	40	40	40
HAL-P-PO-E-270	Distribution board for pump room	5	02-Apr-26	08-Apr-26	16-Mar-26 A	16-Mar-26 A	0.00	0.00	0.00	160	160	160
HAL-P-PO-E-1900	Lighting panel board	5	04-Feb-26	09-Feb-26	16-Mar-26 A	16-Mar-26 A	0.00	0.00	0.00	40	40	40
HAL-P-PO-E-2000	PP-AC panel	5	10-Feb-26	15-Feb-26	16-Mar-26 A	16-Mar-26 A	0.00	0.00	0.00	40	40	40
HAL-P-PO-E-0230	CCTV System	5	04-Mar-26	10-Mar-26	16-Mar-26 A	16-Mar-26 A	0.00	0.00	0.00	160	160	160
HAL-P-PO-E-0240	Access control system	5	07-Mar-26	12-Mar-26	16-Mar-26 A	16-Mar-26 A	0.00	0.00	0.00	160	160	160
MANUFACTURING		176	04-Feb-26	17-Sep-26	29-Jan-26 A	15-Sep-26 A	0.00	0.00	0.00	0	0	0
HAL-P-MF-E-200	Suspended High Bay LED lights	92	22-Feb-26	15-Jun-26	29-Jan-26 A	18-May-26 A	0.00	0.00	0.00	0	0	0
HAL-P-MF-E-210	Flood lights	90	01-Mar-26	21-Jun-26	29-Jan-26 A	18-May-26 A	0.00	0.00	0.00	0	0	0
HAL-P-MF-E-220	Recessed mounted LED downlight	90	07-Mar-26	27-Jun-26	29-Jan-26 A	18-May-26 A	0.00	0.00	0.00	0	0	0
HAL-P-MF-E-230	LED Emergency Lights wall mounted	90	12-Mar-26	02-Jul-26	29-Jan-26 A	18-May-26 A	0.00	0.00	0.00	0	0	0
HAL-P-MF-E-240	LED Emergency Exit Light	90	22-Mar-26	08-Jul-26	29-Jan-26 A	18-May-26 A	0.00	0.00	0.00	0	0	0
HAL-P-MF-E-280	Surface mounted lights	90	14-Apr-26	01-Aug-26	29-Jan-26 A	18-May-26 A	0.00	0.00	0.00	0	0	0
HAL-P-MF-E-0260	Main program system & controller	80	21-Mar-26	15-Sep-26	04-Feb-26 A	16-Jul-26 A	0.00	0.00	0.00	0	0	0
HAL-P-MF-E-0270	PLC controller	80	23-Mar-26	17-Sep-26	04-Feb-26 A	12-Jul-26 A	0.00	0.00	0.00	0	0	0
HAL-P-MF-E-260	Street Lighting poles	90	02-Apr-26	20-Jul-26	09-Feb-26 A	21-Jul-26 A	0.00	0.00	0.00	0	0	0
HAL-P-MF-E-250	Fire alarm system	90	28-Mar-26	30-Aug-26	11-Feb-26 A	24-May-26 A	0.00	0.00	0.00	0	0	0
HAL-P-MF-E-0250	Solar system	100	15-Mar-26	22-Jul-26	19-Feb-26 A	04-Jul-26 A	0.00	0.00	0.00	0	0	0
HAL-P-MF-E-190	Main distribution board (MDB)	91	04-Feb-26	25-May-26	16-Mar-26 A	13-Jul-26 A	0.00	0.00	0.00	0	0	0
HAL-P-MF-E-270	Distribution board for pump room	90	08-Apr-26	26-Jul-26	16-Mar-26 A	13-Jul-26 A	0.00	0.00	0.00	0	0	0
HAL-P-MF-E-1900	Lighting panel board	92	10-Feb-26	03-Jun-26	16-Mar-26 A	13-Jul-26 A	0.00	0.00	0.00	0	0	0
HAL-P-MF-E-2000	PP-AC panel	90	16-Feb-26	09-Jun-26	16-Mar-26 A	13-Jul-26 A	0.00	0.00	0.00	0	0	0
HAL-P-MF-E-0230	CCTV System	90	10-Mar-26	12-Jul-26	16-Mar-26 A	15-Sep-26 A	0.00	0.00	0.00	0	0	0
HAL-P-MF-E-0240	Access control system	60	12-Mar-26	10-Sep-26	16-Mar-26 A	15-Sep-26 A	0.00	0.00	0.00	0	0	0
CUSTOM CLEARANCE		0					0.00	0.00	0.00	0	0	0
DELIVERY TO SITE		85	25-May-26	03-Oct-26	18-May-26 A	15-Sep-26 A	1,319,876.37	1,319,876.37	1,319,876.37	3024	3024	3024
HAL-P-DL-E-200	Suspended High Bay LED lights	7	15-Jun-26	23-Jun-26	18-May-26 A	18-May-26 A	50,398.20	50,398.20	50,398.20	112	112	112
HAL-P-DL-E-210	Flood lights	7	21-Jun-26	29-Jun-26	18-May-26 A	18-May-26 A	9,234.00	9,234.00	9,234.00	112	112	112
HAL-P-DL-E-220	Recessed mounted LED downlight	7	27-Jun-26	05-Jul-26	18-May-26 A	18-May-26 A	33,048.00	33,048.00	33,048.00	112	112	112
HAL-P-DL-E-230	LED Emergency Lights wall mounted	7	02-Jul-26	11-Jul-26	18-May-26 A	18-May-26 A	13,996.80	13,996.80	13,996.80	224	224	224
HAL-P-DL-E-240	LED Emergency Exit Light	7	08-Jul-26	16-Jul-26	18-May-26 A	18-May-26 A	4,762.80	4,762.80	4,762.80	224	224	224
HAL-P-DL-E-280	Surface mounted lights	7	01-Aug-26	09-Aug-26	18-May-26 A	18-May-26 A	63,617.40	63,617.40	63,617.40	336	336	336
HAL-P-DL-E-250	Fire alarm system	7	30-Aug-26	07-Sep-26	24-May-26 A	24-May-26 A	68,598.90	68,598.90	68,598.90	336	336	336
HAL-P-DL-E-0250	Solar system	7	22-Jul-26	30-Jul-26	05-Jul-26 A	05-Jul-26 A	534,600.00	534,600.00	534,600.00	224	224	224
HAL-P-DL-E-190	Main distribution board (MDB)	7	25-May-26	06-Jun-26	14-Jul-26 A	14-Jul-26 A	62,208.00	62,208.00	62,208.00	112	112	112
HAL-P-DL-E-270	Distribution board for pump room	7	26-Jul-26	03-Aug-26	14-Jul-26 A	14-Jul-26 A	2,527.20	2,527.20	2,527.20	224	224	224
HAL-P-DL-E-1900	Lighting panel board	7	03-Jun-26	11-Jun-26	14-Jul-26 A	14-Jul-26 A	36,936.00	36,936.00	36,936.00	112	112	112
HAL-P-DL-E-2000	PP-AC panel	7	09-Jun-26	17-Jun-26	14-Jul-26 A	14-Jul-26 A	44,469.00	44,469.00	44,469.00	112	112	112
HAL-P-DL-E-0260	Main program system & controller	7	15-Sep-26	24-Sep-26	16-Jul-26 A	16-Jul-26 A	38,880.00	38,880.00	38,880.00	112	112	112
HAL-P-DL-E-0270	PLC controller	7	24-Sep-26	03-Oct-26	16-Jul-26 A	16-Jul-26 A	77,760.00	77,760.00	77,760.00	112	112	112
HAL-P-DL-E-260	Street Lighting poles	7	20-Jul-26	28-Jul-26	21-Jul-26 A	21-Jul-26 A	57,904.47	57,904.47	57,904.47	224	224	224
HAL-P-DL-E-0230	CCTV System	7	12-Jul-26	20-Jul-26	15-Sep-26 A	15-Sep-26 A	161,570.70	161,570.70	161,570.70	224	224	224
HAL-P-DL-E-0240	Access control system	7	10-Sep-26	19-Sep-26	15-Sep-26 A	15-Sep-26 A	59,364.90	59,364.90	59,364.90	112	112	112
STAGING TIME		105	06-Jun-26	11-Oct-26	18-May-26 A	15-Sep-26 A	0.00	0.00	0.00	0	0	0
HAL-P-ST-E-200	Suspended High Bay LED lights	7	23-Jun-26	01-Jul-26	18-May-26 A	18-May-26 A	0.00	0.00	0.00	0	0	0
HAL-P-ST-E-210	Flood lights	7	29-Jun-26	07-Jul-26	18-May-26 A	18-May-26 A	0.00	0.00	0.00	0	0	0
HAL-P-ST-E-220	Recessed mounted LED downlight	7	05-Jul-26	13-Jul-26	18-May-26 A	18-May-26 A	0.00	0.00	0.00	0	0	0
HAL-P-ST-E-230	LED Emergency Lights wall mounted	7	11-Jul-26	19-Jul-26	18-May-26 A	18-May-26 A	0.00	0.00	0.00	0	0	0
HAL-P-ST-E-240	LED Emergency Exit Light	7	16-Jul-26	25-Jul-26	18-May-26 A	18-May-26 A	0.00	0.00	0.00	0	0	0
HAL-P-ST-E-280	Surface mounted lights	7	09-Aug-26	17-Aug-26	18-May-26 A	18-May-26 A	0.00	0.00	0.00	0	0	0

Date	Revision	Checked	Approved
26-Oct-26	Weekly Report #42		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Budgeted Labor Units	Planned Value Labor Units	Earned Value Labor Units
HAL-P-ST-E-250	Fire alarm system	7	07-Sep-26	15-Sep-26	24-May-26 A	24-May-26 A	0.00	0.00	0.00	0	0	0
HAL-E-ST-E-0250	Solar system	7	30-Jul-26	08-Aug-26	05-Jul-26 A	05-Jul-26 A	0.00	0.00	0.00	0	0	0
HAL-P-ST-E-190	Main distribution board (MDB)	7	06-Jun-26	14-Jun-26	14-Jul-26 A	14-Jul-26 A	0.00	0.00	0.00	0	0	0
HAL-P-ST-E-270	Distribution board for pump room	7	03-Aug-26	11-Aug-26	14-Jul-26 A	14-Jul-26 A	0.00	0.00	0.00	0	0	0
HAL-E-ST-E-190	Lighting panel board	7	11-Jun-26	20-Jun-26	14-Jul-26 A	14-Jul-26 A	0.00	0.00	0.00	0	0	0
HAL-E-ST-E-200	PP-AC panel	7	17-Jun-26	25-Jun-26	14-Jul-26 A	14-Jul-26 A	0.00	0.00	0.00	0	0	0
HAL-E-ST-E-0260	Main program system & controller	7	24-Sep-26	03-Oct-26	16-Jul-26 A	16-Jul-26 A	0.00	0.00	0.00	0	0	0
HAL-E-ST-E-0270	PLC controller	7	03-Oct-26	11-Oct-26	16-Jul-26 A	16-Jul-26 A	0.00	0.00	0.00	0	0	0
HAL-P-ST-E-260	Street Lighting poles	7	28-Jul-26	05-Aug-26	21-Jul-26 A	21-Jul-26 A	0.00	0.00	0.00	0	0	0
HAL-E-ST-E-0230	CCTV System	7	20-Jul-26	28-Jul-26	15-Sep-26 A	15-Sep-26 A	0.00	0.00	0.00	0	0	0
HAL-E-ST-E-0240	Access control system	7	19-Sep-26	28-Sep-26	15-Sep-26 A	15-Sep-26 A	0.00	0.00	0.00	0	0	0
MECHANICAL		210	11-Jan-26	12-Sep-26	17-Jan-26 A	09-Aug-26 A	584,976.33	584,976.33	584,976.33	2344	2344	2344
PO ISSUE		131	11-Jan-26	30-Mar-26	17-Jan-26 A	28-Jun-26 A	0.00	0.00	0.00	440	440	440
HAL-P-PO-M-410	GRP tank	7	24-Mar-26	30-Mar-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	80	80	80
HAL-P-PO-M-340	Seamless black steel or ERW pipes	5	11-Jan-26	15-Jan-26	29-Jan-26 A	29-Jan-26 A	0.00	0.00	0.00	40	40	40
HAL-P-PO-M-350	Fire hose cabinet	5	25-Jan-26	29-Jan-26	29-Jan-26 A	29-Jan-26 A	0.00	0.00	0.00	40	40	40
HAL-P-PO-M-380	Fire pumps	5	09-Mar-26	15-Mar-26	29-Jan-26 A	29-Jan-26 A	0.00	0.00	0.00	80	80	80
HAL-P-PO-M-370	Wall propeller type exhaust fans	5	03-Mar-26	09-Mar-26	11-Feb-26 A	11-Feb-26 A	0.00	0.00	0.00	80	80	80
HAL-P-PO-M-400	Booster pump	5	15-Mar-26	24-Mar-26	12-Feb-26 A	12-Feb-26 A	0.00	0.00	0.00	80	80	80
HAL-P-PO-M-360	Western water closet	5	18-Feb-26	25-Feb-26	28-Jun-26 A	28-Jun-26 A	0.00	0.00	0.00	40	40	40
MANUFACTURING		156	17-Jan-26	26-Aug-26	17-Jan-26 A	08-Aug-26 A	0.00	0.00	0.00	0	0	0
HAL-P-MF-M-410	GRP tank	102	30-Mar-26	28-Jul-26	17-Jan-26 A	19-Apr-26 A	0.00	0.00	0.00	0	0	0
HAL-P-MF-M-340	Seamless black steel or ERW pipes	141	17-Jan-26	07-Jul-26	29-Jan-26 A	13-May-26 A	0.00	0.00	0.00	0	0	0
HAL-P-MF-M-350	Fire hose cabinet	121	31-Jan-26	28-Jun-26	29-Jan-26 A	01-Jun-26 A	0.00	0.00	0.00	0	0	0
HAL-P-MF-M-380	Fire pumps	100	15-Mar-26	09-Aug-26	29-Jan-26 A	08-Aug-26 A	0.00	0.00	0.00	0	0	0
HAL-P-MF-M-370	Wall propeller type exhaust fans	80	09-Mar-26	11-Jul-26	11-Feb-26 A	27-Jun-26 A	0.00	0.00	0.00	0	0	0
HAL-P-MF-M-400	Booster pump	80	24-Mar-26	03-Aug-26	12-Feb-26 A	08-Aug-26 A	0.00	0.00	0.00	0	0	0
HAL-P-MF-M-360	Western water closet	30	25-Feb-26	26-Aug-26	28-Jun-26 A	25-Jul-26 A	0.00	0.00	0.00	0	0	0
DELIVERY TO SITE		45	28-Jun-26	03-Sep-26	20-Apr-26 A	09-Aug-26 A	584,976.33	584,976.33	584,976.33	1904	1904	1904
HAL-P-DL-M-410	GRP tank	7	28-Jul-26	05-Aug-26	20-Apr-26 A	20-Apr-26 A	165,240.00	165,240.00	165,240.00	224	224	224
HAL-P-DL-M-340	Seamless black steel or ERW pipes	7	07-Jul-26	15-Jul-26	13-May-26 A	13-May-26 A	147,527.73	147,527.73	147,527.73	224	224	224
HAL-P-DL-M-350	Fire hose cabinet	7	28-Jun-26	06-Jul-26	02-Jun-26 A	02-Jun-26 A	27,216.00	27,216.00	27,216.00	224	224	224
HAL-P-DL-M-370	Wall propeller type exhaust fans	7	11-Jul-26	19-Jul-26	27-Jun-26 A	27-Jun-26 A	42,525.00	42,525.00	42,525.00	224	224	224
HAL-P-DL-M-360	Western water closet	7	26-Aug-26	03-Sep-26	25-Jul-26 A	25-Jul-26 A	39,657.60	39,657.60	39,657.60	336	336	336
HAL-P-DL-M-380	Fire pumps	7	09-Aug-26	17-Aug-26	09-Aug-26 A	09-Aug-26 A	145,800.00	145,800.00	145,800.00	336	336	336
HAL-P-DL-M-400	Booster pump	7	03-Aug-26	11-Aug-26	09-Aug-26 A	09-Aug-26 A	17,010.00	17,010.00	17,010.00	336	336	336
STAGING TIME		45	06-Jul-26	12-Sep-26	20-Apr-26 A	09-Aug-26 A	0.00	0.00	0.00	0	0	0
HAL-P-ST-M-410	GRP tank	7	05-Aug-26	13-Aug-26	20-Apr-26 A	20-Apr-26 A	0.00	0.00	0.00	0	0	0
HAL-P-ST-M-340	Seamless black steel or ERW pipes	7	15-Jul-26	23-Jul-26	13-May-26 A	13-May-26 A	0.00	0.00	0.00	0	0	0
HAL-P-ST-M-350	Fire hose cabinet	7	06-Jul-26	14-Jul-26	02-Jun-26 A	02-Jun-26 A	0.00	0.00	0.00	0	0	0
HAL-P-ST-M-370	Wall propeller type exhaust fans	7	19-Jul-26	27-Jul-26	27-Jun-26 A	27-Jun-26 A	0.00	0.00	0.00	0	0	0
HAL-P-ST-M-360	Western water closet	7	03-Sep-26	12-Sep-26	25-Jul-26 A	25-Jul-26 A	0.00	0.00	0.00	0	0	0
HAL-P-ST-M-380	Fire pumps	7	17-Aug-26	25-Aug-26	09-Aug-26 A	09-Aug-26 A	0.00	0.00	0.00	0	0	0
HAL-P-ST-M-400	Booster pump	7	11-Aug-26	19-Aug-26	09-Aug-26 A	09-Aug-26 A	0.00	0.00	0.00	0	0	0
SHORT LEAD MATERIALS		241	10-Jan-26	14-Sep-26	15-Dec-25 A	15-Oct-26 A	6,190,534.59	6,190,534.59	6,190,534.59	19636	19672	19672
STRUCTURAL		50	10-Jan-26	10-Feb-26	24-Dec-25 A	21-Feb-26 A	1,893,428.06	1,893,428.06	1,893,428.06	448	448	448
PO ISSUE		12	10-Jan-26	17-Jan-26	24-Dec-25 A	20-Jan-26 A	0.00	0.00	0.00	160	160	160
HAL-P-PO-C-60	Concrete mix	2	12-Jan-26	13-Jan-26	24-Dec-25 A	24-Dec-25 A	0.00	0.00	0.00	32	32	32
HAL-P-PO-C-70	Polyethylene sheet	2	11-Jan-26	12-Jan-26	03-Jan-26 A	03-Jan-26 A	0.00	0.00	0.00	32	32	32
HAL-P-PO-C-50	Anti termite	2	10-Jan-26	11-Jan-26	06-Jan-26 A	06-Jan-26 A	0.00	0.00	0.00	32	32	32

Date	Revision	Checked	Approved
26-Oct-26	Weekly Report #42		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Budgeted Labor Units	Planned Value Labor Units	Earned Value Labor Units
HAL-P-PO-C-90	Rebar	2	15-Jan-26	17-Jan-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	32	32	32
HAL-P-PO-C-80	Bitumen paint	2	13-Jan-26	14-Jan-26	20-Jan-26 A	20-Jan-26 A	0.00	0.00	0.00	32	32	32
MANUFACTURING		14	11-Jan-26	19-Jan-26	25-Dec-25 A	18-Feb-26 A	0.00	0.00	0.00	0	0	0
HAL-P-MF-C-60	Concrete mix	2	14-Jan-26	15-Jan-26	25-Dec-25 A	18-Feb-26 A	0.00	0.00	0.00	0	0	0
HAL-P-MF-C-70	Polyethylene sheet	2	11-Jan-26	12-Jan-26	04-Jan-26 A	05-Feb-26 A	0.00	0.00	0.00	0	0	0
HAL-P-MF-C-50	Anti termite	2	12-Jan-26	13-Jan-26	07-Jan-26 A	18-Feb-26 A	0.00	0.00	0.00	0	0	0
HAL-P-MF-C-90	Rebar	2	18-Jan-26	19-Jan-26	18-Jan-26 A	18-Feb-26 A	0.00	0.00	0.00	0	0	0
HAL-P-MF-C-80	Bitumen paint	2	15-Jan-26	17-Jan-26	21-Jan-26 A	27-Jan-26 A	0.00	0.00	0.00	0	0	0
DELIVERY		48	13-Jan-26	10-Feb-26	05-Jan-26 A	21-Feb-26 A	1,893,428.06	1,893,428.06	1,893,428.06	288	288	288
HAL-P-DL-C-70	Polyethylene sheet	2	13-Jan-26	14-Jan-26	05-Jan-26 A	07-Feb-26 A	44,165.25	44,165.25	44,165.25	32	32	32
HAL-P-DL-C-50	Anti termite	2	14-Jan-26	15-Jan-26	11-Jan-26 A	19-Feb-26 A	61,831.35	61,831.35	61,831.35	32	32	32
HAL-P-DL-C-60	Concrete mix -1	2	17-Jan-26	18-Jan-26	11-Jan-26 A	07-Feb-26 A	198,747.47	198,747.47	198,747.47	32	32	32
HAL-P-DL-C-90	Rebar-1	2	20-Jan-26	21-Jan-26	18-Jan-26 A	07-Feb-26 A	248,121.21	248,121.21	248,121.21	32	32	32
HAL-P-DL-C-80	Bitumen paint	2	18-Jan-26	19-Jan-26	28-Jan-26 A	28-Jan-26 A	40,562.78	40,562.78	40,562.78	32	32	32
HAL-P-DL-C-120	Rebar-2	2	07-Feb-26	08-Feb-26	07-Feb-26 A	08-Feb-26 A	400,000.00	400,000.00	400,000.00	32	32	32
HAL-P-DL-C-100	Concrete mix -2	2	04-Feb-26	05-Feb-26	10-Feb-26 A	10-Feb-26 A	250,000.00	250,000.00	250,000.00	32	32	32
HAL-P-DL-C-130	Rebar-3	2	09-Feb-26	10-Feb-26	10-Feb-26 A	21-Feb-26 A	400,000.00	400,000.00	400,000.00	32	32	32
HAL-P-DL-C-110	Concrete mix -3	2	07-Feb-26	08-Feb-26	19-Feb-26 A	21-Feb-26 A	250,000.00	250,000.00	250,000.00	32	32	32
STAGING TIME		14	15-Jan-26	22-Jan-26	05-Jan-26 A	21-Feb-26 A	0.00	0.00	0.00	0	0	0
HAL-P-ST-C-70	Polyethylene sheet	1	15-Jan-26	15-Jan-26	05-Jan-26 A	07-Feb-26 A	0.00	0.00	0.00	0	0	0
HAL-P-ST-C-50	Anti termite	1	17-Jan-26	17-Jan-26	11-Jan-26 A	19-Feb-26 A	0.00	0.00	0.00	0	0	0
HAL-P-ST-C-60	Concrete mix	1	19-Jan-26	19-Jan-26	11-Jan-26 A	21-Feb-26 A	0.00	0.00	0.00	0	0	0
HAL-P-ST-C-90	Rebar	1	22-Jan-26	22-Jan-26	18-Jan-26 A	21-Feb-26 A	0.00	0.00	0.00	0	0	0
HAL-P-ST-C-80	Bitumen paint	1	20-Jan-26	20-Jan-26	28-Jan-26 A	28-Jan-26 A	0.00	0.00	0.00	0	0	0
ARCHITECTURAL		208	11-Jan-26	17-Jun-26	15-Dec-25 A	01-Oct-26 A	1,151,066.70	1,151,066.70	1,151,066.70	3768	3768	3768
PO ISSUE		199	11-Jan-26	22-Feb-26	15-Dec-25 A	22-Sep-26 A	0.00	0.00	0.00	520	520	520
HAL-P-PO-A-210	Steel ladder	5	17-Jan-26	21-Jan-26	15-Dec-25 A	15-Dec-25 A	0.00	0.00	0.00	40	40	40
HAL-P-PO-A-230	Steel rails	5	28-Jan-26	02-Feb-26	15-Dec-25 A	15-Dec-25 A	0.00	0.00	0.00	40	40	40
HAL-P-PO-A-1720	Aluminum Composite Panel	5	16-Feb-26	22-Feb-26	05-Feb-26 A	05-Feb-26 A	0.00	0.00	0.00	40	40	40
HAL-P-PO-A-200	Concrete masonry unit (CMU)	5	11-Jan-26	15-Jan-26	18-May-26 A	18-May-26 A	0.00	0.00	0.00	40	40	40
HAL-P-PO-A-220	Steel gratings	4	22-Jan-26	27-Jan-26	04-Jun-26 A	04-Jun-26 A	0.00	0.00	0.00	40	40	40
HAL-P-PO-A-280	Ceramic tiles	5	25-Jan-26	29-Jan-26	22-Jun-26 A	22-Jun-26 A	0.00	0.00	0.00	40	40	40
HAL-P-PO-A-290	Granite strip	5	31-Jan-26	04-Feb-26	22-Jun-26 A	22-Jun-26 A	0.00	0.00	0.00	80	80	80
HAL-P-PO-A-310	Epoxy paint	5	29-Jan-26	03-Feb-26	22-Jun-26 A	22-Jun-26 A	0.00	0.00	0.00	40	40	40
HAL-P-PO-A-320	Interni paint	5	04-Feb-26	09-Feb-26	22-Jun-26 A	22-Jun-26 A	0.00	0.00	0.00	40	40	40
HAL-P-PO-A-330	Gypsum board	5	10-Feb-26	15-Feb-26	13-Aug-26 A	13-Aug-26 A	0.00	0.00	0.00	40	40	40
HAL-E-PO-A-1750	Steel fence and gates	5	08-Feb-26	12-Feb-26	22-Sep-26 A	22-Sep-26 A	0.00	0.00	0.00	40	40	40
HAL-P-PO-A-1760	Identification sign; ID01 & ID02	5	14-Feb-26	19-Feb-26	22-Sep-26 A	22-Sep-26 A	0.00	0.00	0.00	40	40	40
MANUFACTURING		199	17-Jan-26	01-Jun-26	15-Dec-25 A	01-Oct-26 A	0.00	0.00	0.00	0	0	0
HAL-P-MF-A-210	Steel ladder	81	22-Jan-26	30-Apr-26	15-Dec-25 A	21-May-26 A	0.00	0.00	0.00	0	0	0
HAL-P-MF-A-230	Steel rails	80	03-Feb-26	12-May-26	15-Dec-25 A	21-May-26 A	0.00	0.00	0.00	0	0	0
HAL-P-MF-A-1720	Aluminum Composite Panel	20	22-Feb-26	25-May-26	05-Feb-26 A	11-Jul-26 A	0.00	0.00	0.00	0	0	0
HAL-P-MF-A-200	Concrete masonry unit (CMU)	71	17-Jan-26	13-Apr-26	18-May-26 A	20-May-26 A	0.00	0.00	0.00	0	0	0
HAL-P-MF-A-220	Steel gratings	20	28-Jan-26	06-May-26	04-Jun-26 A	14-Sep-26 A	0.00	0.00	0.00	0	0	0
HAL-P-MF-A-280	Ceramic tiles	20	31-Jan-26	09-May-26	22-Jun-26 A	24-Jun-26 A	0.00	0.00	0.00	0	0	0
HAL-P-MF-A-290	Granite strip	20	05-Feb-26	14-May-26	22-Jun-26 A	24-Jun-26 A	0.00	0.00	0.00	0	0	0
HAL-P-MF-A-310	Epoxy paint	20	04-Feb-26	13-May-26	27-Jun-26 A	18-Jul-26 A	0.00	0.00	0.00	0	0	0
HAL-P-MF-A-320	Interni paint	20	10-Feb-26	19-May-26	27-Jun-26 A	18-Jul-26 A	0.00	0.00	0.00	0	0	0
HAL-P-MF-A-330	Gypsum board	10	16-Feb-26	25-May-26	13-Aug-26 A	16-Aug-26 A	0.00	0.00	0.00	0	0	0
HAL-E-MF-A-1750	Steel fence and gates	5	14-Feb-26	23-May-26	22-Sep-26 A	01-Oct-26 A	0.00	0.00	0.00	0	0	0

Date	Revision	Checked	Approved
26-Oct-26	Weekly Report #42		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Budgeted Labor Units	Planned Value Labor Units	Earned Value Labor Units
HAL-P-MF-A-1760	Identification sign; ID01 & ID02	5	19-Feb-26	01-Jun-26	22-Sep-26A	01-Oct-26A	0.00	0.00	0.00	0	0	0
DELIVERY		78	13-Apr-26	09-Jun-26	21-May-26A	01-Oct-26A	1,151,066.70	1,151,066.70	1,151,066.70	3248	3248	3248
HAL-P-DL-A-200	Concrete masonry unit (CMU)	7	13-Apr-26	21-Apr-26	21-May-26A	21-May-26A	141,523.20	141,523.20	141,523.20	896	896	896
HAL-P-DL-A-210	Steel ladder	7	30-Apr-26	09-May-26	21-May-26A	21-May-26A	20,898.00	20,898.00	20,898.00	112	112	112
HAL-P-DL-A-230	Steel rails	7	12-May-26	20-May-26	21-May-26A	21-May-26A	16,475.40	16,475.40	16,475.40	224	224	224
HAL-P-DL-A-280	Ceramic tiles	7	09-May-26	17-May-26	24-Jun-26A	24-Jun-26A	161,977.73	161,977.73	161,977.73	224	224	224
HAL-P-DL-A-290	Granite strip	7	14-May-26	23-May-26	24-Jun-26A	24-Jun-26A	3,195.45	3,195.45	3,195.45	224	224	224
HAL-P-DL-A-1720	Aluminum Composite Panel	7	25-May-26	06-Jun-26	05-Jul-26A	11-Jul-26A	386,005.50	386,005.50	386,005.50	224	224	224
HAL-P-DL-A-310	Epoxy paint	7	13-May-26	21-May-26	18-Jul-26A	18-Jul-26A	225,261.00	225,261.00	225,261.00	224	224	224
HAL-P-DL-A-320	Interni paint	7	19-May-26	31-May-26	18-Jul-26A	18-Jul-26A	58,556.93	58,556.93	58,556.93	224	224	224
HAL-P-DL-A-330	Gypsum board	7	25-May-26	06-Jun-26	16-Aug-26A	16-Aug-26A	98,111.25	98,111.25	98,111.25	224	224	224
HAL-P-DL-A-220	Steel gratings	7	06-May-26	14-May-26	15-Sep-26A	15-Sep-26A	13,705.20	13,705.20	13,705.20	224	224	224
HAL-P-DL-A-1750	Steel fence and gates	7	23-May-26	03-Jun-26	01-Oct-26A	01-Oct-26A	4,945.05	4,945.05	4,945.05	224	224	224
HAL-P-DL-A-1760	Identification sign; ID01 & ID02	1	01-Jun-26	09-Jun-26	01-Oct-26A	01-Oct-26A	20,412.00	20,412.00	20,412.00	224	224	224
STAGING TIME		72	21-Apr-26	17-Jun-26	21-May-26A	01-Oct-26A	0.00	0.00	0.00	0	0	0
HAL-P-ST-A-200	Concrete masonry unit (CMU)	7	21-Apr-26	29-Apr-26	21-May-26A	21-May-26A	0.00	0.00	0.00	0	0	0
HAL-P-ST-A-210	Steel ladder	7	09-May-26	17-May-26	21-May-26A	21-May-26A	0.00	0.00	0.00	0	0	0
HAL-P-ST-A-230	Steel rails	7	20-May-26	01-Jun-26	21-May-26A	21-May-26A	0.00	0.00	0.00	0	0	0
HAL-P-ST-A-280	Ceramic tiles	7	17-May-26	25-May-26	24-Jun-26A	24-Jun-26A	0.00	0.00	0.00	0	0	0
HAL-P-ST-A-290	Granite strip	7	23-May-26	03-Jun-26	24-Jun-26A	24-Jun-26A	0.00	0.00	0.00	0	0	0
HAL-P-ST-A-1720	Aluminum Composite Panel	7	06-Jun-26	14-Jun-26	05-Jul-26A	11-Jul-26A	0.00	0.00	0.00	0	0	0
HAL-P-ST-A-310	Epoxy paint	7	21-May-26	02-Jun-26	18-Jul-26A	18-Jul-26A	0.00	0.00	0.00	0	0	0
HAL-P-ST-A-320	Interni paint	7	31-May-26	08-Jun-26	18-Jul-26A	18-Jul-26A	0.00	0.00	0.00	0	0	0
HAL-P-ST-A-330	Gypsum board	7	06-Jun-26	14-Jun-26	16-Aug-26A	16-Aug-26A	0.00	0.00	0.00	0	0	0
HAL-P-ST-A-220	Steel gratings	1	14-May-26	23-May-26	15-Sep-26A	15-Sep-26A	0.00	0.00	0.00	0	0	0
HAL-E-ST-A-1750	Steel fence and gates	1	03-Jun-26	11-Jun-26	01-Oct-26A	01-Oct-26A	0.00	0.00	0.00	0	0	0
HAL-P-ST-A-1760	Identification sign; ID01 & ID02	1	09-Jun-26	17-Jun-26	01-Oct-26A	01-Oct-26A	0.00	0.00	0.00	0	0	0
MECHANICAL		192	13-Jan-26	14-Sep-26	29-Jan-26A	15-Sep-26A	857,304.95	857,304.95	857,304.95	8236	8272	8272
PO ISSUE		135	13-Jan-26	13-Apr-26	29-Jan-26A	28-Jun-26A	0.00	0.00	0.00	2444	2480	2480
HAL-P-PO-M-390	Fire fighting valves	5	07-Apr-26	13-Apr-26	29-Jan-26A	29-Jan-26A	0.00	0.00	0.00	640	640	640
HAL-P-PO-M-440	Automatic air release valve	5	17-Feb-26	23-Feb-26	29-Jan-26A	29-Jan-26A	0.00	0.00	0.00	40	40	40
HAL-P-PO-M-450	OS & Y gate valve	5	23-Feb-26	02-Mar-26	29-Jan-26A	29-Jan-26A	0.00	0.00	0.00	4	40	40
HAL-P-PO-M-460	Fire alarm check valve	5	02-Mar-26	08-Mar-26	29-Jan-26A	29-Jan-26A	0.00	0.00	0.00	80	80	80
HAL-P-PO-M-590	Inline exhaust fans	5	01-Apr-26	07-Apr-26	11-Feb-26A	11-Feb-26A	0.00	0.00	0.00	640	640	640
HAL-P-PO-M-430	U/G HDPE pipes	5	05-Feb-26	10-Feb-26	24-Feb-26A	24-Feb-26A	0.00	0.00	0.00	40	40	40
HAL-P-PO-M-510	UPVC pipes	4	15-Feb-26	21-Feb-26	24-Feb-26A	24-Feb-26A	0.00	0.00	0.00	40	40	40
HAL-P-PO-M-540	Gully trap	5	05-Mar-26	11-Mar-26	24-Feb-26A	24-Feb-26A	0.00	0.00	0.00	80	80	80
HAL-P-PO-M-660	Warning tapes	5	11-Feb-26	16-Feb-26	29-Mar-26A	29-Mar-26A	0.00	0.00	0.00	40	40	40
HAL-P-PO-M-530	Floor drain	5	28-Feb-26	05-Mar-26	06-Apr-26A	06-Apr-26A	0.00	0.00	0.00	80	80	80
HAL-P-PO-M-420	Water supply valves	4	15-Mar-26	24-Mar-26	02-May-26A	02-May-26A	0.00	0.00	0.00	80	80	80
HAL-P-PO-M-480	PPR pipes	5	13-Jan-26	18-Jan-26	02-May-26A	02-May-26A	0.00	0.00	0.00	40	40	40
HAL-P-PO-M-600	HVAC duct	5	19-Jan-26	24-Jan-26	13-Jun-26A	13-Jun-26A	0.00	0.00	0.00	40	40	40
HAL-P-PO-M-610	Flexible duct	4	25-Jan-26	29-Jan-26	13-Jun-26A	13-Jun-26A	0.00	0.00	0.00	40	40	40
HAL-P-PO-M-620	Exhaust diffuser	5	31-Jan-26	04-Feb-26	13-Jun-26A	13-Jun-26A	0.00	0.00	0.00	80	80	80
HAL-P-PO-M-490	Ball valve	5	03-Feb-26	08-Feb-26	28-Jun-26A	28-Jun-26A	0.00	0.00	0.00	40	40	40
HAL-P-PO-M-500	Capped connection	5	09-Feb-26	14-Feb-26	28-Jun-26A	28-Jun-26A	0.00	0.00	0.00	40	40	40
HAL-P-PO-M-520	Roof vent caps	5	21-Feb-26	26-Feb-26	28-Jun-26A	28-Jun-26A	0.00	0.00	0.00	40	40	40
HAL-P-PO-M-550	Electric water heater	5	11-Mar-26	21-Mar-26	28-Jun-26A	28-Jun-26A	0.00	0.00	0.00	80	80	80
HAL-P-PO-M-560	Bib tap	5	21-Mar-26	26-Mar-26	28-Jun-26A	28-Jun-26A	0.00	0.00	0.00	80	80	80
HAL-P-PO-M-580	Lavatory / wash basin	5	26-Mar-26	01-Apr-26	28-Jun-26A	28-Jun-26A	0.00	0.00	0.00	80	80	80

Date	Revision	Checked	Approved
26-Oct-26	Weekly Report #42		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Budgeted Labor Units	Planned Value Labor Units	Earned Value Labor Units
HAL-P-PO-M-3410	Water tap	5	22-Mar-26	28-Mar-26	28-Jun-26 A	28-Jun-26 A	0.00	0.00	0.00	80	80	80
HAL-P-PO-M-570	Toilet Fittings	5	24-Feb-26	02-Mar-26	28-Jun-26 A	28-Jun-26 A	0.00	0.00	0.00	40	40	40
MANUFACTURING		165	19-Jan-26	29-Aug-26	29-Jan-26 A	14-Sep-26 A	0.00	0.00	0.00	0	0	0
HAL-P-MF-M-390	Fire fighting valves	80	13-Apr-26	19-Jul-26	29-Jan-26 A	13-Jun-26 A	0.00	0.00	0.00	0	0	0
HAL-P-MF-M-440	Automatic air release valve	20	23-Feb-26	04-Jun-26	29-Jan-26 A	13-Jun-26 A	0.00	0.00	0.00	0	0	0
HAL-P-MF-M-450	OS & Y gate valve	20	02-Mar-26	10-Jun-26	29-Jan-26 A	13-Jun-26 A	0.00	0.00	0.00	0	0	0
HAL-P-MF-M-460	Fire alarm check valve	20	08-Mar-26	16-Jun-26	29-Jan-26 A	13-Jun-26 A	0.00	0.00	0.00	0	0	0
HAL-P-MF-M-590	Inline exhaust fans	20	07-Apr-26	29-Aug-26	11-Feb-26 A	27-Jun-26 A	0.00	0.00	0.00	0	0	0
HAL-P-MF-M-430	U/G HDPE pipes	80	11-Feb-26	20-May-26	24-Feb-26 A	28-Feb-26 A	0.00	0.00	0.00	0	0	0
HAL-P-MF-M-510	UPVC pipes	81	21-Feb-26	02-Jun-26	24-Feb-26 A	28-Feb-26 A	0.00	0.00	0.00	0	0	0
HAL-P-MF-M-540	Gully trap	80	11-Mar-26	20-Jun-26	24-Feb-26 A	28-Feb-26 A	0.00	0.00	0.00	0	0	0
HAL-P-MF-M-660	Warning tapes	20	17-Feb-26	30-May-26	29-Mar-26 A	23-Jul-26 A	0.00	0.00	0.00	0	0	0
HAL-P-MF-M-530	Floor drain	20	05-Mar-26	14-Jun-26	06-Apr-26 A	06-Jun-26 A	0.00	0.00	0.00	0	0	0
HAL-P-MF-M-420	Water supply valves	81	24-Mar-26	29-Jun-26	02-May-26 A	13-Jun-26 A	0.00	0.00	0.00	0	0	0
HAL-P-MF-M-480	PPR pipes	81	19-Jan-26	27-Apr-26	02-May-26 A	07-May-26 A	0.00	0.00	0.00	0	0	0
HAL-P-MF-M-600	HVAC duct	81	25-Jan-26	03-May-26	13-Jun-26 A	14-Jun-26 A	0.00	0.00	0.00	0	0	0
HAL-P-MF-M-610	Flexible duct	81	31-Jan-26	09-May-26	13-Jun-26 A	14-Jun-26 A	0.00	0.00	0.00	0	0	0
HAL-P-MF-M-620	Exhaust diffuser	20	05-Feb-26	14-May-26	13-Jun-26 A	14-Jun-26 A	0.00	0.00	0.00	0	0	0
HAL-P-MF-M-490	Ball valve	20	09-Feb-26	18-May-26	28-Jun-26 A	25-Jul-26 A	0.00	0.00	0.00	0	0	0
HAL-P-MF-M-520	Roof vent caps	20	28-Feb-26	08-Jun-26	28-Jun-26 A	25-Jul-26 A	0.00	0.00	0.00	0	0	0
HAL-P-MF-M-550	Electric water heater	20	21-Mar-26	11-Aug-26	28-Jun-26 A	25-Jul-26 A	0.00	0.00	0.00	0	0	0
HAL-P-MF-M-580	Lavatory / wash basin	20	01-Apr-26	07-Jul-26	28-Jun-26 A	25-Jul-26 A	0.00	0.00	0.00	0	0	0
HAL-P-MF-M-570	Toilet Fittings	20	02-Mar-26	10-Jun-26	28-Jun-26 A	25-Jul-26 A	0.00	0.00	0.00	0	0	0
HAL-P-MF-M-3410	Water tap	10	28-Mar-26	02-Jul-26	02-Aug-26 A	01-Sep-26 A	0.00	0.00	0.00	0	0	0
HAL-P-MF-M-500	Capped connection	10	15-Feb-26	24-May-26	08-Aug-26 A	01-Sep-26 A	0.00	0.00	0.00	0	0	0
HAL-P-MF-M-560	Bib tap	10	26-Mar-26	01-Jul-26	19-Aug-26 A	14-Sep-26 A	0.00	0.00	0.00	0	0	0
DELIVERY		107	27-Apr-26	06-Sep-26	01-Mar-26 A	15-Sep-26 A	857,304.95	857,304.95	857,304.95	5792	5792	5792
HAL-P-DL-M-430	U/G HDPE pipes	7	20-May-26	01-Jun-26	01-Mar-26 A	01-Mar-26 A	67,928.76	67,928.76	67,928.76	224	224	224
HAL-P-DL-M-510	UPVC pipes	7	02-Jun-26	10-Jun-26	01-Mar-26 A	01-Mar-26 A	62,064.90	62,064.90	62,064.90	224	224	224
HAL-P-DL-M-540	Gully trap	7	20-Jun-26	28-Jun-26	01-Mar-26 A	01-Mar-26 A	10,206.00	10,206.00	10,206.00	224	224	224
HAL-P-DL-M-480	PPR pipes	7	27-Apr-26	05-May-26	09-May-26 A	09-May-26 A	47,658.38	47,658.38	47,658.38	896	896	896
HAL-P-DL-M-390	Fire fighting valves	7	19-Jul-26	27-Jul-26	13-May-26 A	13-Jun-26 A	27,932.85	27,932.85	27,932.85	224	224	224
HAL-P-DL-M-420	Water supply valves	7	29-Jun-26	07-Jul-26	13-May-26 A	13-Jun-26 A	26,730.00	26,730.00	26,730.00	224	224	224
HAL-P-DL-M-440	Automatic air release valve	7	04-Jun-26	13-Jun-26	13-May-26 A	13-Jun-26 A	1,032.75	1,032.75	1,032.75	224	224	224
HAL-P-DL-M-450	OS & Y gate valve	7	10-Jun-26	18-Jun-26	13-May-26 A	13-Jun-26 A	11,105.10	11,105.10	11,105.10	224	224	224
HAL-P-DL-M-460	Fire alarm check valve	7	16-Jun-26	24-Jun-26	13-May-26 A	13-Jun-26 A	15,795.00	15,795.00	15,795.00	224	224	224
HAL-P-DL-M-530	Floor drain	7	14-Jun-26	22-Jun-26	06-Jun-26 A	06-Jun-26 A	23,328.00	23,328.00	23,328.00	224	224	224
HAL-P-DL-M-600	HVAC duct	7	03-May-26	11-May-26	14-Jun-26 A	14-Jun-26 A	345,424.50	345,424.50	345,424.50	224	224	224
HAL-P-DL-M-610	Flexible duct	7	09-May-26	17-May-26	14-Jun-26 A	14-Jun-26 A	41,193.36	41,193.36	41,193.36	224	224	224
HAL-P-DL-M-620	Exhaust diffuser	7	14-May-26	23-May-26	14-Jun-26 A	14-Jun-26 A	21,870.00	21,870.00	21,870.00	224	224	224
HAL-P-DL-M-590	Inline exhaust fans	7	29-Aug-26	06-Sep-26	27-Jun-26 A	27-Jun-26 A	22,781.25	22,781.25	22,781.25	336	336	336
HAL-P-DL-M-580	Lavatory / wash basin	1	07-Jul-26	15-Jul-26	28-Jun-26 A	25-Jul-26 A	44,712.00	44,712.00	44,712.00	224	224	224
HAL-P-DL-M-490	Ball valve	7	18-May-26	30-May-26	25-Jul-26 A	25-Jul-26 A	7,848.90	7,848.90	7,848.90	224	224	224
HAL-P-DL-M-520	Roof vent caps	7	08-Jun-26	16-Jun-26	25-Jul-26 A	25-Jul-26 A	1,822.50	1,822.50	1,822.50	224	224	224
HAL-P-DL-M-550	Electric water heater	7	11-Aug-26	19-Aug-26	25-Jul-26 A	25-Jul-26 A	3,888.00	3,888.00	3,888.00	336	336	336
HAL-P-DL-M-660	Warning tapes	7	30-May-26	07-Jun-26	25-Jul-26 A	25-Jul-26 A	15,006.60	15,006.60	15,006.60	112	112	112
HAL-P-DL-M-570	Toilet Fittings	5	10-Jun-26	16-Jun-26	25-Jul-26 A	25-Jul-26 A	47,652.30	47,652.30	47,652.30	80	80	80
HAL-P-DL-M-500	Capped connection	7	24-May-26	04-Jun-26	02-Sep-26 A	02-Sep-26 A	631.80	631.80	631.80	224	224	224
HAL-P-DL-M-3410	Water tap	7	02-Jul-26	11-Jul-26	02-Sep-26 A	02-Sep-26 A	5,832.00	5,832.00	5,832.00	224	224	224

Date	Revision	Checked	Approved
26-Oct-26	Weekly Report #42		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Budgeted Labor Units	Planned Value Labor Units	Earned Value Labor Units
HAL-P-DL-M-560	Bib tap	7	01-Jul-26	09-Jul-26	15-Sep-26 A	15-Sep-26 A	4,860.00	4,860.00	4,860.00	224	224	224
STAGING TIME		140	05-May-26	14-Sep-26	01-Mar-26 A	15-Sep-26 A	0.00	0.00	0.00	0	0	0
HAL-P-ST-M-430	U/G HDPE pipes	7	01-Jun-26	09-Jun-26	01-Mar-26 A	01-Mar-26 A	0.00	0.00	0.00	0	0	0
HAL-P-ST-M-510	UPVC pipes	7	10-Jun-26	18-Jun-26	01-Mar-26 A	01-Mar-26 A	0.00	0.00	0.00	0	0	0
HAL-P-ST-M-540	Gully trap	7	28-Jun-26	06-Jul-26	01-Mar-26 A	01-Mar-26 A	0.00	0.00	0.00	0	0	0
HAL-P-ST-M-480	PPR pipes	7	05-May-26	13-May-26	09-May-26 A	09-May-26 A	0.00	0.00	0.00	0	0	0
HAL-P-ST-M-390	Fire fighting valves	7	27-Jul-26	04-Aug-26	13-May-26 A	13-Jun-26 A	0.00	0.00	0.00	0	0	0
HAL-P-ST-M-420	Water supply valves	7	07-Jul-26	15-Jul-26	13-May-26 A	13-Jun-26 A	0.00	0.00	0.00	0	0	0
HAL-P-ST-M-530	Floor drain	7	22-Jun-26	30-Jun-26	06-Jun-26 A	06-Jun-26 A	0.00	0.00	0.00	0	0	0
HAL-P-ST-M-440	Automatic air release valve	7	13-Jun-26	21-Jun-26	13-Jun-26 A	13-Jun-26 A	0.00	0.00	0.00	0	0	0
HAL-P-ST-M-450	OS & Y gate valve	7	18-Jun-26	27-Jun-26	13-Jun-26 A	13-Jun-26 A	0.00	0.00	0.00	0	0	0
HAL-P-ST-M-460	Fire alarm check valve	7	24-Jun-26	02-Jul-26	13-Jun-26 A	13-Jun-26 A	0.00	0.00	0.00	0	0	0
HAL-P-ST-M-600	HVAC duct	7	11-May-26	19-May-26	14-Jun-26 A	14-Jun-26 A	0.00	0.00	0.00	0	0	0
HAL-P-ST-M-610	Flexible duct	7	17-May-26	25-May-26	14-Jun-26 A	14-Jun-26 A	0.00	0.00	0.00	0	0	0
HAL-P-ST-M-620	Exhaust diffuser	7	23-May-26	03-Jun-26	14-Jun-26 A	14-Jun-26 A	0.00	0.00	0.00	0	0	0
HAL-P-ST-M-590	Inline exhaust fans	7	06-Sep-26	14-Sep-26	27-Jun-26 A	27-Jun-26 A	0.00	0.00	0.00	0	0	0
HAL-P-ST-M-490	Ball valve	7	30-May-26	07-Jun-26	25-Jul-26 A	25-Jul-26 A	0.00	0.00	0.00	0	0	0
HAL-P-ST-M-520	Roof vent caps	7	16-Jun-26	24-Jun-26	25-Jul-26 A	25-Jul-26 A	0.00	0.00	0.00	0	0	0
HAL-P-ST-M-550	Electric water heater	7	19-Aug-26	27-Aug-26	25-Jul-26 A	25-Jul-26 A	0.00	0.00	0.00	0	0	0
HAL-P-ST-M-580	Lavatory / wash basin	7	15-Jul-26	23-Jul-26	25-Jul-26 A	25-Jul-26 A	0.00	0.00	0.00	0	0	0
HAL-P-ST-M-660	Warning tapes	7	07-Jun-26	15-Jun-26	25-Jul-26 A	25-Jul-26 A	0.00	0.00	0.00	0	0	0
HAL-P-ST-M-570	Toilet Fittings	5	16-Jun-26	22-Jun-26	25-Jul-26 A	25-Jul-26 A	0.00	0.00	0.00	0	0	0
HAL-P-ST-M-500	Capped connection	7	04-Jun-26	13-Jun-26	02-Sep-26 A	02-Sep-26 A	0.00	0.00	0.00	0	0	0
HAL-P-ST-M-3410	Water tap	7	11-Jul-26	19-Jul-26	02-Sep-26 A	02-Sep-26 A	0.00	0.00	0.00	0	0	0
HAL-P-ST-M-560	Bib tap	7	09-Jul-26	18-Jul-26	15-Sep-26 A	15-Sep-26 A	0.00	0.00	0.00	0	0	0
ELECTRICAL		201	13-Jan-26	02-Jul-26	29-Jan-26 A	01-Oct-26 A	660,077.51	660,077.51	660,077.51	3016	3016	3016
PO ISSUE		141	13-Jan-26	08-Mar-26	29-Jan-26 A	27-Jul-26 A	0.00	0.00	0.00	440	440	440
HAL-P-PO-E-350	Wiring devices	5	05-Feb-26	10-Feb-26	29-Jan-26 A	29-Jan-26 A	0.00	0.00	0.00	40	40	40
HAL-P-PO-E-340	Grounding system	4	31-Jan-26	04-Feb-26	04-Mar-26 A	04-Mar-26 A	0.00	0.00	0.00	80	80	80
HAL-P-PO-E-310	PVC conduits	5	13-Jan-26	18-Jan-26	11-Mar-26 A	11-Mar-26 A	0.00	0.00	0.00	40	40	40
HAL-P-PO-E-320	Wires	5	19-Jan-26	24-Jan-26	01-Jun-26 A	01-Jun-26 A	0.00	0.00	0.00	40	40	40
HAL-P-PO-E-330	Wall mounted, duplex, telephone and data outlet	5	02-Mar-26	08-Mar-26	03-Jun-26 A	03-Jun-26 A	0.00	0.00	0.00	80	80	80
HAL-P-PO-E-370	HDPE ducts	5	11-Feb-26	16-Feb-26	03-Jun-26 A	03-Jun-26 A	0.00	0.00	0.00	40	40	40
HAL-P-PO-E-290	Low Voltage cables	5	17-Feb-26	23-Feb-26	16-Jun-26 A	16-Jun-26 A	0.00	0.00	0.00	40	40	40
HAL-P-PO-E-300	Disconnect switches	5	23-Feb-26	02-Mar-26	27-Jul-26 A	27-Jul-26 A	0.00	0.00	0.00	40	40	40
HAL-P-PO-E-2100	Cable Tray	5	25-Jan-26	29-Jan-26	27-Jul-26 A	27-Jul-26 A	0.00	0.00	0.00	40	40	40
MANUFACTURING		170	19-Jan-26	16-Jun-26	29-Jan-26 A	01-Oct-26 A	0.00	0.00	0.00	0	0	0
HAL-P-MF-E-350	Wiring devices	82	11-Feb-26	20-May-26	29-Jan-26 A	02-Jun-26 A	0.00	0.00	0.00	0	0	0
HAL-P-MF-E-340	Grounding system	80	05-Feb-26	14-May-26	04-Mar-26 A	02-May-26 A	0.00	0.00	0.00	0	0	0
HAL-P-MF-E-310	PVC conduits	40	19-Jan-26	27-Apr-26	11-Mar-26 A	11-May-26 A	0.00	0.00	0.00	0	0	0
HAL-P-MF-E-320	Wires	81	25-Jan-26	03-May-26	01-Jun-26 A	03-Jun-26 A	0.00	0.00	0.00	0	0	0
HAL-P-MF-E-330	Wall mounted, duplex, telephone and data outlet	30	08-Mar-26	16-Jun-26	03-Jun-26 A	01-Oct-26 A	0.00	0.00	0.00	0	0	0
HAL-P-MF-E-370	HDPE ducts	80	17-Feb-26	30-May-26	03-Jun-26 A	04-Jun-26 A	0.00	0.00	0.00	0	0	0
HAL-P-MF-E-290	Low Voltage cables	20	23-Feb-26	04-Jun-26	16-Jun-26 A	16-Jul-26 A	0.00	0.00	0.00	0	0	0
HAL-P-MF-E-300	Disconnect switches	20	02-Mar-26	10-Jun-26	27-Jul-26 A	16-Aug-26 A	0.00	0.00	0.00	0	0	0
HAL-P-MF-E-2100	Cable Tray	20	31-Jan-26	09-May-26	27-Jul-26 A	16-Aug-26 A	0.00	0.00	0.00	0	0	0
DELIVERY		134	27-Apr-26	24-Jun-26	12-Mar-26 A	01-Oct-26 A	660,077.51	660,077.51	660,077.51	2576	2576	2576
HAL-P-DL-E-310	PVC conduits	7	27-Apr-26	05-May-26	12-Mar-26 A	12-Mar-26 A	3,863.70	3,863.70	3,863.70	896	896	896
HAL-P-DL-E-340	Grounding system	7	14-May-26	23-May-26	04-Apr-26 A	02-May-26 A	95,510.48	95,510.48	95,510.48	224	224	224
HAL-P-DL-E-350	Wiring devices	7	20-May-26	01-Jun-26	03-Jun-26 A	03-Jun-26 A	50,641.20	50,641.20	50,641.20	224	224	224

Date	Revision	Checked	Approved
26-Oct-26	Weekly Report #42		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Budgeted Labor Units	Planned Value Labor Units	Earned Value Labor Units
HAL-P-DL-E-320	Wires	7	03-May-26	11-May-26	04-Jun-26 A	04-Jun-26 A	10,935.00	10,935.00	10,935.00	224	224	224
HAL-P-DL-E-370	HDPE ducts	7	30-May-26	07-Jun-26	04-Jun-26 A	04-Jun-26 A	274,495.23	274,495.23	274,495.23	112	112	112
HAL-P-DL-E-290	Low Voltage cables	7	04-Jun-26	13-Jun-26	16-Jul-26 A	16-Jul-26 A	104,031.00	104,031.00	104,031.00	224	224	224
HAL-P-DL-E-300	Disconnect switches	7	10-Jun-26	18-Jun-26	16-Aug-26 A	16-Aug-26 A	63,009.90	63,009.90	63,009.90	224	224	224
HAL-P-DL-E-2100	Cable Tray	7	09-May-26	17-May-26	16-Aug-26 A	16-Aug-26 A	704.70	704.70	704.70	224	224	224
HAL-P-DL-E-330	Wall mounted, duplex, telephone and data outlet	7	16-Jun-26	24-Jun-26	01-Oct-26 A	01-Oct-26 A	56,886.30	56,886.30	56,886.30	224	224	224
STAGING TIME		134	05-May-26	02-Jul-26	12-Mar-26 A	01-Oct-26 A	0.00	0.00	0.00	0	0	0
HAL-P-ST-E-310	PVC conduits	7	05-May-26	13-May-26	12-Mar-26 A	12-Mar-26 A	0.00	0.00	0.00	0	0	0
HAL-P-ST-E-340	Grounding system	7	23-May-26	03-Jun-26	04-Apr-26 A	02-May-26 A	0.00	0.00	0.00	0	0	0
HAL-P-ST-E-350	Wiring devices	7	01-Jun-26	09-Jun-26	03-Jun-26 A	03-Jun-26 A	0.00	0.00	0.00	0	0	0
HAL-P-ST-E-320	Wires	7	11-May-26	19-May-26	04-Jun-26 A	04-Jun-26 A	0.00	0.00	0.00	0	0	0
HAL-P-ST-E-370	HDPE ducts	7	07-Jun-26	15-Jun-26	04-Jun-26 A	04-Jun-26 A	0.00	0.00	0.00	0	0	0
HAL-P-ST-E-290	Low Voltage cables	7	13-Jun-26	21-Jun-26	16-Jul-26 A	16-Jul-26 A	0.00	0.00	0.00	0	0	0
HAL-P-ST-E-300	Disconnect switches	7	18-Jun-26	27-Jun-26	16-Aug-26 A	16-Aug-26 A	0.00	0.00	0.00	0	0	0
HAL-P-ST-E-2100	Cable Tray	7	17-May-26	25-May-26	16-Aug-26 A	16-Aug-26 A	0.00	0.00	0.00	0	0	0
HAL-P-ST-E-330	Wall mounted, duplex, telephone and data outlet	7	24-Jun-26	02-Jul-26	01-Oct-26 A	01-Oct-26 A	0.00	0.00	0.00	0	0	0
EXTERNAL		113	07-Mar-26	18-Aug-26	17-Jun-26 A	15-Oct-26 A	1,373,591.63	1,373,591.63	1,373,591.63	2128	2128	2128
PO ISSUE		102	07-Mar-26	29-Mar-26	17-Jun-26 A	12-Oct-26 A	0.00	0.00	0.00	560	560	560
HAL-P-PO-EX-80	Asphalt works	5	07-Mar-26	12-Mar-26	17-Jun-26 A	17-Jun-26 A	0.00	0.00	0.00	80	80	80
HAL-P-PO-EX-150	Gravel bedding	5	23-Mar-26	29-Mar-26	23-Jun-26 A	23-Jun-26 A	0.00	0.00	0.00	80	80	80
HAL-P-PO-EX-130	Interlock tiles	5	16-Mar-26	25-Mar-26	24-Jul-26 A	24-Jul-26 A	0.00	0.00	0.00	80	80	80
HAL-P-PO-EX-140	Curbstones	5	22-Mar-26	28-Mar-26	24-Jul-26 A	24-Jul-26 A	0.00	0.00	0.00	80	80	80
HAL-P-PO-EX-110	Road signs	5	14-Mar-26	23-Mar-26	06-Aug-26 A	06-Aug-26 A	0.00	0.00	0.00	80	80	80
HAL-P-PO-EX-90	Concrete parking bumper	5	09-Mar-26	15-Mar-26	16-Aug-26 A	16-Aug-26 A	0.00	0.00	0.00	80	80	80
HAL-P-PO-EX-100	Road markings	5	11-Mar-26	21-Mar-26	12-Oct-26 A	12-Oct-26 A	0.00	0.00	0.00	80	80	80
MANUFACTURING		107	12-Mar-26	02-Aug-26	17-Jun-26 A	14-Oct-26 A	0.00	0.00	0.00	0	0	0
HAL-P-MF-EX-80	Asphalt works	80	12-Mar-26	02-Aug-26	17-Jun-26 A	20-Jun-26 A	0.00	0.00	0.00	0	0	0
HAL-P-MF-EX-150	Gravel bedding	30	29-Mar-26	15-Jul-26	25-Jun-26 A	27-Jun-26 A	0.00	0.00	0.00	0	0	0
HAL-P-MF-EX-130	Interlock tiles	25	25-Mar-26	12-Jul-26	24-Jul-26 A	25-Jul-26 A	0.00	0.00	0.00	0	0	0
HAL-P-MF-EX-140	Curbstones	25	28-Mar-26	14-Jul-26	24-Jul-26 A	25-Jul-26 A	0.00	0.00	0.00	0	0	0
HAL-P-MF-EX-110	Road signs	25	23-Mar-26	09-Jul-26	06-Aug-26 A	08-Aug-26 A	0.00	0.00	0.00	0	0	0
HAL-P-MF-EX-90	Concrete parking bumper	25	15-Mar-26	05-Jul-26	16-Aug-26 A	17-Sep-26 A	0.00	0.00	0.00	0	0	0
HAL-P-MF-EX-100	Road markings	10	21-Mar-26	07-Jul-26	12-Oct-26 A	14-Oct-26 A	0.00	0.00	0.00	0	0	0
DELIVERY		63	05-Jul-26	10-Aug-26	20-Jun-26 A	15-Oct-26 A	1,373,591.63	1,373,591.63	1,373,591.63	1568	1568	1568
HAL-P-DL-EX-80	Asphalt works	7	02-Aug-26	10-Aug-26	20-Jun-26 A	20-Jun-26 A	1,151,009.43	1,151,009.43	1,151,009.43	224	224	224
HAL-P-DL-EX-150	Gravel bedding	2	15-Jul-26	23-Jul-26	27-Jun-26 A	27-Jun-26 A	34,763.85	34,763.85	34,763.85	224	224	224
HAL-P-DL-EX-130	Interlock tiles	2	12-Jul-26	20-Jul-26	25-Jul-26 A	25-Jul-26 A	85,760.78	85,760.78	85,760.78	224	224	224
HAL-P-DL-EX-140	Curbstones	2	14-Jul-26	22-Jul-26	25-Jul-26 A	25-Jul-26 A	57,773.25	57,773.25	57,773.25	224	224	224
HAL-P-DL-EX-110	Road signs	2	09-Jul-26	18-Jul-26	08-Aug-26 A	08-Aug-26 A	21,993.93	21,993.93	21,993.93	224	224	224
HAL-P-DL-EX-90	Concrete parking bumper	2	05-Jul-26	13-Jul-26	19-Sep-26 A	19-Sep-26 A	6,386.04	6,386.04	6,386.04	224	224	224
HAL-P-DL-EX-100	Road markings	2	07-Jul-26	15-Jul-26	15-Oct-26 A	15-Oct-26 A	15,904.35	15,904.35	15,904.35	224	224	224
STAGING TIME		61	13-Jul-26	18-Aug-26	27-Jun-26 A	15-Oct-26 A	0.00	0.00	0.00	0	0	0
HAL-P-ST-EX-150	Gravel bedding	7	23-Jul-26	01-Aug-26	27-Jun-26 A	27-Jun-26 A	0.00	0.00	0.00	0	0	0
HAL-P-ST-EX-130	Interlock tiles	7	20-Jul-26	28-Jul-26	25-Jul-26 A	25-Jul-26 A	0.00	0.00	0.00	0	0	0
HAL-P-ST-EX-140	Curbstones	7	22-Jul-26	30-Jul-26	25-Jul-26 A	25-Jul-26 A	0.00	0.00	0.00	0	0	0
HAL-P-ST-EX-110	Road signs	7	18-Jul-26	26-Jul-26	08-Aug-26 A	08-Aug-26 A	0.00	0.00	0.00	0	0	0
HAL-P-ST-EX-90	Concrete parking bumper	7	13-Jul-26	21-Jul-26	19-Sep-26 A	19-Sep-26 A	0.00	0.00	0.00	0	0	0
HAL-P-ST-EX-80	Asphalt works	1	10-Aug-26	18-Aug-26	10-Oct-26 A	10-Oct-26 A	0.00	0.00	0.00	0	0	0
HAL-P-ST-EX-100	Road markings	1	15-Jul-26	23-Jul-26	15-Oct-26 A	15-Oct-26 A	0.00	0.00	0.00	0	0	0
ENVIRONMENTAL		189	13-Jan-26	08-Jul-26	24-Feb-26 A	02-Aug-26 A	255,065.76	255,065.76	255,065.76	2040	2040	2040

Date	Revision	Checked	Approved
26-Oct-26	Weekly Report #42		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Budgeted Labor Units	Planned Value Labor Units	Earned Value Labor Units
PO ISSUE		105	13-Jan-26	02-Mar-26	24-Feb-26 A	24-Feb-26 A	0.00	0.00	0.00	360	360	360
HAL-P-PO-EN-100	HDPE pipes for fire system	5	13-Jan-26	18-Jan-26	24-Feb-26 A	24-Feb-26 A	0.00	0.00	0.00	40	40	40
HAL-P-PO-EN-110	Directly buried gate valve for fire system	5	19-Jan-26	24-Jan-26	24-Feb-26 A	24-Feb-26 A	0.00	0.00	0.00	40	40	40
HAL-P-PO-EN-120	HDPE pipes for water supply system	5	25-Jan-26	29-Jan-26	24-Feb-26 A	24-Feb-26 A	0.00	0.00	0.00	40	40	40
HAL-P-PO-EN-140	Air valve	5	05-Feb-26	10-Feb-26	24-Feb-26 A	24-Feb-26 A	0.00	0.00	0.00	40	40	40
HAL-P-PO-EN-150	Washout valve	5	11-Feb-26	16-Feb-26	24-Feb-26 A	24-Feb-26 A	0.00	0.00	0.00	40	40	40
HAL-P-PO-EN-160	Gate valve	5	17-Feb-26	23-Feb-26	24-Feb-26 A	24-Feb-26 A	0.00	0.00	0.00	40	40	40
HAL-P-PO-EN-170	GRP pipes	5	23-Feb-26	02-Mar-26	24-Feb-26 A	24-Feb-26 A	0.00	0.00	0.00	40	40	40
HAL-P-PO-EN-130	Directly buried gate valve for water system	1	31-Jan-26	04-Feb-26	24-Feb-26 A	24-Feb-26 A	0.00	0.00	0.00	80	80	80
MANUFACTURING		175	19-Jan-26	22-Jun-26	24-Feb-26 A	01-Aug-26 A	0.00	0.00	0.00	0	0	0
HAL-P-MF-EN-100	HDPE pipes for fire system	80	19-Jan-26	09-May-26	24-Feb-26 A	28-Feb-26 A	0.00	0.00	0.00	0	0	0
HAL-P-MF-EN-110	Directly buried gate valve for fire system	30	25-Jan-26	14-May-26	24-Feb-26 A	01-Aug-26 A	0.00	0.00	0.00	0	0	0
HAL-P-MF-EN-120	HDPE pipes for water supply system	80	31-Jan-26	20-May-26	24-Feb-26 A	28-Feb-26 A	0.00	0.00	0.00	0	0	0
HAL-P-MF-EN-130	Directly buried gate valve for water system	30	05-Feb-26	30-May-26	24-Feb-26 A	01-Aug-26 A	0.00	0.00	0.00	0	0	0
HAL-P-MF-EN-140	Air valve	80	11-Feb-26	04-Jun-26	24-Feb-26 A	13-May-26 A	0.00	0.00	0.00	0	0	0
HAL-P-MF-EN-160	Gate valve	30	23-Feb-26	16-Jun-26	24-Feb-26 A	01-Aug-26 A	0.00	0.00	0.00	0	0	0
HAL-P-MF-EN-170	GRP pipes	80	02-Mar-26	22-Jun-26	24-Feb-26 A	28-Feb-26 A	0.00	0.00	0.00	0	0	0
HAL-P-MF-EN-150	Washout valve	30	17-Feb-26	10-Jun-26	24-Feb-26 A	01-Aug-26 A	0.00	0.00	0.00	0	0	0
DELIVERY		45	09-May-26	30-Jun-26	01-Mar-26 A	02-Aug-26 A	255,065.76	255,065.76	255,065.76	1680	1680	1680
HAL-P-DL-EN-100	HDPE pipes for fire system	7	09-May-26	17-May-26	01-Mar-26 A	01-Mar-26 A	65,612.43	65,612.43	65,612.43	224	224	224
HAL-P-DL-EN-120	HDPE pipes for water supply system	7	20-May-26	01-Jun-26	01-Mar-26 A	01-Mar-26 A	63,838.80	63,838.80	63,838.80	224	224	224
HAL-P-DL-EN-170	GRP pipes	7	22-Jun-26	30-Jun-26	01-Mar-26 A	01-Mar-26 A	86,734.53	86,734.53	86,734.53	224	224	224
HAL-P-DL-EN-140	Air valve	7	04-Jun-26	13-Jun-26	13-May-26 A	13-May-26 A	5,832.00	5,832.00	5,832.00	224	224	224
HAL-P-DL-EN-110	Directly buried gate valve for fire system	7	14-May-26	23-May-26	02-Aug-26 A	02-Aug-26 A	11,858.40	11,858.40	11,858.40	224	224	224
HAL-P-DL-EN-130	Directly buried gate valve for water system	7	30-May-26	07-Jun-26	02-Aug-26 A	02-Aug-26 A	11,955.60	11,955.60	11,955.60	112	112	112
HAL-P-DL-EN-150	Washout valve	7	10-Jun-26	18-Jun-26	02-Aug-26 A	02-Aug-26 A	6,804.00	6,804.00	6,804.00	224	224	224
HAL-P-DL-EN-160	Gate valve	7	16-Jun-26	24-Jun-26	02-Aug-26 A	02-Aug-26 A	2,430.00	2,430.00	2,430.00	224	224	224
STAGING TIME		45	17-May-26	08-Jul-26	01-Mar-26 A	02-Aug-26 A	0.00	0.00	0.00	0	0	0
HAL-P-ST-EN-100	HDPE pipes for fire system	7	17-May-26	25-May-26	01-Mar-26 A	01-Mar-26 A	0.00	0.00	0.00	0	0	0
HAL-P-ST-EN-120	HDPE pipes for water supply system	7	01-Jun-26	09-Jun-26	01-Mar-26 A	01-Mar-26 A	0.00	0.00	0.00	0	0	0
HAL-P-ST-EN-170	GRP pipes	7	30-Jun-26	08-Jul-26	01-Mar-26 A	01-Mar-26 A	0.00	0.00	0.00	0	0	0
HAL-P-ST-EN-140	Air valve	7	13-Jun-26	21-Jun-26	13-May-26 A	13-May-26 A	0.00	0.00	0.00	0	0	0
HAL-P-ST-EN-110	Directly buried gate valve for fire system	7	23-May-26	03-Jun-26	02-Aug-26 A	02-Aug-26 A	0.00	0.00	0.00	0	0	0
HAL-P-ST-EN-130	Directly buried gate valve for water system	7	07-Jun-26	15-Jun-26	02-Aug-26 A	02-Aug-26 A	0.00	0.00	0.00	0	0	0
HAL-P-ST-EN-150	Washout valve	7	18-Jun-26	27-Jun-26	02-Aug-26 A	02-Aug-26 A	0.00	0.00	0.00	0	0	0
HAL-P-ST-EN-160	Gate valve	7	24-Jun-26	02-Jul-26	02-Aug-26 A	02-Aug-26 A	0.00	0.00	0.00	0	0	0
CONSTRUCTION (60%)		318	24-Dec-25	26-Nov-26	22-Dec-25 A	02-Nov-26	26,740,449.54	24,775,812.12	26,443,829.57	69008	67442	67774
RBF 900 SQM FACTORIES		318	24-Dec-25	26-Nov-26	22-Dec-25 A	28-Oct-26	22,591,556.51	21,622,366.44	22,515,153.77	55840	55078	55478
SITE WORKS		235	24-Dec-25	23-Feb-26	22-Dec-25 A	24-Sep-26 A	152,011.73	152,011.73	152,011.73	1808	1808	1808
HAL-C-GEN-10	Initial Site Survey and Setting out	10	24-Dec-25	04-Jan-26	22-Dec-25 A	25-Dec-25 A	0.00	0.00	0.00	320	320	320
HAL-C-GEN-77	Excavation to the target grading level	7	05-Jan-26	12-Jan-26	27-Dec-25 A	31-Jan-26 A	99,312.46	99,312.46	99,312.46	224	224	224
HAL-C-GEN-1440	Relocating of existing Tress	5	05-Feb-26	10-Feb-26	18-Jan-26 A	21-Jan-26 A	2,211.78	2,211.78	2,211.78	80	80	80
HAL-C-GEN-99	Demolition of existing structure	14	19-Jan-26	04-Feb-26	09-Apr-26 A	11-Apr-26 A	11,058.89	11,058.89	11,058.89	480	480	480
HAL-C-GEN-88	Demolition of existing curbstone,side walk & steel fence	12	05-Jan-26	18-Jan-26	17-Jun-26 A	20-Jun-26 A	12,277.82	12,277.82	12,277.82	384	384	384
HAL-C-GEN-78	Backfilling to reach target level	5	13-Jan-26	18-Jan-26	22-Aug-26 A	29-Aug-26 A	18,170.97	18,170.97	18,170.97	160	160	160
HAL-C-GEN-620	Block Wall	10	11-Feb-26	23-Feb-26	22-Sep-26 A	24-Sep-26 A	8,979.81	8,979.81	8,979.81	160	160	160
BLOCK B		265	19-Jan-26	28-Oct-26	28-Dec-25 A	28-Oct-26	4,421,412.75	4,412,380.22	4,406,132.20	10912	10878	10842
STRUCTURAL		183	19-Jan-26	13-Jun-26	28-Dec-25 A	16-Jul-26 A	967,762.25	967,762.25	967,762.25	3072	3072	3072
FOOTING		28	19-Jan-26	10-Feb-26	28-Dec-25 A	28-Jan-26 A	321,886.00	321,886.00	321,886.00	480	480	480
HAL-C-B-S-160	Excavation for footings	7	19-Jan-26	26-Jan-26	28-Dec-25 A	07-Jan-26 A	66,496.45	66,496.45	66,496.45	224	224	224

Date	Revision	Checked	Approved
26-Oct-26	Weekly Report #42		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Budgeted Labor Units	Planned Value Labor Units	Earned Value Labor Units
HAL-C-B-S-777	Anti Termite Below Footings	1	27-Jan-26	27-Jan-26	10-Jan-26 A	10-Jan-26 A	8,441.61	8,441.61	8,441.61	16	16	16
HAL-C-B-S-537	Lean Concrete Below Footings	2	29-Jan-26	31-Jan-26	11-Jan-26 A	11-Jan-26 A	8,238.87	8,238.87	8,238.87	32	32	32
HAL-C-B-S-687	Vapour Barrier for Footings	1	28-Jan-26	28-Jan-26	11-Jan-26 A	11-Jan-26 A	6,030.16	6,030.16	6,030.16	16	16	16
HAL-C-B-S-597	Formwork for Footings	4	05-Feb-26	09-Feb-26	13-Jan-26 A	21-Jan-26 A	23,267.89	23,267.89	23,267.89	64	64	64
HAL-C-B-S-587	Rebar for Footings	4	01-Feb-26	04-Feb-26	20-Jan-26 A	27-Jan-26 A	93,071.56	93,071.56	93,071.56	64	64	64
HAL-C-B-S-547	Pouring Concrete for Footings	1	10-Feb-26	10-Feb-26	28-Jan-26 A	28-Jan-26 A	116,339.45	116,339.45	116,339.45	64	64	64
COLUMN NECK		20	11-Feb-26	11-Mar-26	29-Jan-26 A	06-Apr-26 A	94,596.46	94,596.46	94,596.46	672	672	672
HAL-C-B-S-637	Rebar for column neck	2	11-Feb-26	12-Feb-26	29-Jan-26 A	03-Feb-26 A	21,993.66	21,993.66	21,993.66	32	32	32
HAL-C-B-S-647	Formwork for column neck	2	17-Feb-26	19-Feb-26	03-Feb-26 A	05-Feb-26 A	5,498.72	5,498.72	5,498.72	32	32	32
HAL-C-B-S-677	Damp proof /Bitumin paint on Footings & column neck	2	21-Feb-26	23-Feb-26	07-Feb-26 A	03-Mar-26 A	6,903.81	6,903.81	6,903.81	32	32	32
HAL-C-B-S-627	Pouring Concrete for column neck	1	19-Feb-26	21-Feb-26	10-Feb-26 A	02-Mar-26 A	27,492.39	27,492.39	27,492.39	64	64	64
HAL-C-B-S-737	Backfilling / Compaction up to Bottom of Grade Beams	14	24-Feb-26	11-Mar-26	14-Feb-26 A	06-Apr-26 A	32,707.87	32,707.87	32,707.87	512	512	512
GRADE BEAM		48	11-Mar-26	01-Apr-26	14-Apr-26 A	07-May-26 A	95,754.56	95,754.56	95,754.56	320	320	320
HAL-C-B-S-557	Lean Concrete Below Grade Beams	2	15-Mar-26	21-Mar-26	14-Apr-26 A	14-Apr-26 A	8,238.87	8,238.87	8,238.87	32	32	32
HAL-C-B-S-707	Vapour barrier for Grade Beams	2	12-Mar-26	15-Mar-26	14-Apr-26 A	14-Apr-26 A	4,019.90	4,019.90	4,019.90	32	32	32
HAL-C-B-S-787	Anti Termite Below Grade Beams	1	11-Mar-26	12-Mar-26	14-Apr-26 A	14-Apr-26 A	8,441.61	8,441.61	8,441.61	16	16	16
HAL-C-B-S-607	Rebar for Grade Beams	5	21-Mar-26	26-Mar-26	15-Apr-26 A	29-Apr-26 A	24,993.07	24,993.07	24,993.07	80	80	80
HAL-C-B-S-617	Formwork for Grade Beams	2	26-Mar-26	29-Mar-26	15-Apr-26 A	29-Apr-26 A	6,248.27	6,248.27	6,248.27	32	32	32
HAL-C-B-S-767	Anchor bolts installation	2	26-Mar-26	29-Mar-26	25-Apr-26 A	29-Apr-26 A	5,667.68	5,667.68	5,667.68	32	32	32
HAL-C-B-S-567	Pouring Concrete for Grade Beams	1	29-Mar-26	30-Mar-26	29-Apr-26 A	29-Apr-26 A	31,241.35	31,241.35	31,241.35	64	64	64
HAL-C-B-S-717	Damp proof /Bitumin paint on Grade Beams	2	30-Mar-26	01-Apr-26	06-May-26 A	07-May-26 A	6,903.81	6,903.81	6,903.81	32	32	32
SLAB ON GRADE		54	01-Apr-26	13-Jun-26	09-May-26 A	20-Jun-26 A	359,908.90	359,908.90	359,908.90	1040	1040	1040
HAL-C-B-S-747	Backfilling / Compaction for Slab on Grade	12	01-Apr-26	15-Apr-26	09-May-26 A	20-May-26 A	32,707.87	32,707.87	32,707.87	512	512	512
HAL-C-B-S-577	Pouring Concrete for Ground Slab	4	19-Apr-26	23-Apr-26	01-Jun-26 A	04-Jun-26 A	304,091.64	304,091.64	304,091.64	256	256	256
HAL-C-B-S-697	Anti Termite Treatment below Ground Slab	1	15-Apr-26	16-Apr-26	01-Jun-26 A	04-Jun-26 A	11,255.49	11,255.49	11,255.49	16	16	16
HAL-C-B-S-727	Vapour barrier for below Ground Slab	2	16-Apr-26	19-Apr-26	01-Jun-26 A	04-Jun-26 A	10,050.07	10,050.07	10,050.07	32	32	32
HAL-C-B-S-757	Concrete pad	7	04-Jun-26	13-Jun-26	17-Jun-26 A	20-Jun-26 A	1,803.82	1,803.82	1,803.82	224	224	224
COLUMNS & BEAMS		22	15-Apr-26	16-May-26	28-Feb-26 A	16-Jul-26 A	95,616.33	95,616.33	95,616.33	560	560	560
HAL-C-B-S-6101	Rebar for Tie Beams	4	29-Apr-26	04-May-26	28-Feb-26 A	02-Mar-26 A	7,796.52	7,796.52	7,796.52	64	64	64
HAL-C-B-S-6102	Formwork for Tie Beams	2	04-May-26	06-May-26	02-Mar-26 A	04-Mar-26 A	1,949.44	1,949.44	1,949.44	32	32	32
HAL-C-B-S-6103	Pouring Concrete for Tie Beams	1	06-May-26	07-May-26	05-Mar-26 A	05-Mar-26 A	9,745.95	9,745.95	9,745.95	64	64	64
HAL-C-B-S-5101	Rebar for column	7	15-Apr-26	23-Apr-26	01-Jun-26 A	04-Jun-26 A	18,494.75	18,494.75	18,494.75	112	112	112
HAL-C-B-S-5102	Formwork for column	4	23-Apr-26	28-Apr-26	09-Jun-26 A	11-Jun-26 A	4,623.84	4,623.84	4,623.84	64	64	64
HAL-C-B-S-5103	Pouring Concrete for column	1	28-Apr-26	29-Apr-26	13-Jun-26 A	13-Jun-26 A	23,118.59	23,118.59	23,118.59	64	64	64
HAL-C-B-S-6113	Rebar for Beams	4	07-May-26	12-May-26	08-Jul-26 A	16-Jul-26 A	11,954.65	11,954.65	11,954.65	64	64	64
HAL-C-B-S-6123	Formwork for Beams	2	12-May-26	14-May-26	08-Jul-26 A	16-Jul-26 A	2,988.97	2,988.97	2,988.97	32	32	32
HAL-C-B-S-6133	Pouring Concrete for Beams	1	14-May-26	16-May-26	11-Jul-26 A	16-Jul-26 A	14,943.63	14,943.63	14,943.63	64	64	64
STRUCTURAL STEEL		61	01-Apr-26	10-Jun-26	16-May-26 A	15-Aug-26 A	1,552,860.73	1,552,860.73	1,552,860.73	2512	2512	2512
HAL-C-B-SS-150	Installation of columns	3	01-Apr-26	05-Apr-26	16-May-26 A	20-May-26 A	164,362.65	164,362.65	164,362.65	240	240	240
HAL-C-B-SS-160	Installation of raft and purlins	5	05-Apr-26	11-Apr-26	16-May-26 A	20-May-26 A	340,060.66	340,060.66	340,060.66	480	480	480
HAL-C-B-SS-1030	Steel members for office area	5	11-Apr-26	16-Apr-26	25-May-26 A	31-May-26 A	97,318.17	97,318.17	97,318.17	336	336	336
HAL-C-A1-SS-1030	Steel members for external platform	5	16-Apr-26	22-Apr-26	25-May-26 A	31-May-26 A	27,249.09	27,249.09	27,249.09	336	336	336
HAL-C-B-SS-1020	Intumescent paint to steel works	5	15-Apr-26	21-Apr-26	13-Jun-26 A	22-Jun-26 A	269,283.81	269,283.81	269,283.81	112	112	112
HAL-C-B-SS-190	Installation of roof sheet	7	16-May-26	24-May-26	22-Jun-26 A	30-Jun-26 A	453,414.21	453,414.21	453,414.21	480	480	480
HAL-C-A1-SS-1040	Epoxy paint for external platform	5	22-Apr-26	28-Apr-26	28-Jul-26 A	30-Jul-26 A	6,812.27	6,812.27	6,812.27	80	80	80
HAL-C-B-SS-180	Installation of wall sandwich panel	5	04-Jun-26	10-Jun-26	01-Aug-26 A	13-Aug-26 A	170,030.33	170,030.33	170,030.33	336	336	336
HAL-C-A1-SS-1020	Epoxy paint to steel members at office area	5	16-Apr-26	22-Apr-26	13-Aug-26 A	15-Aug-26 A	24,329.54	24,329.54	24,329.54	112	112	112
ARCHITECTURAL		89	29-Apr-26	05-Sep-26	17-Jun-26 A	28-Oct-26	883,602.92	883,602.92	874,313.46	2992	2992	2944
MASONARY WORKS		31	29-Apr-26	13-Jun-26	17-Jun-26 A	05-Jul-26 A	64,406.94	64,406.94	64,406.94	1312	1312	1312
HAL-C-B-A-620	Block work at toilet area	7	04-Jun-26	13-Jun-26	17-Jun-26 A	05-Jul-26 A	15,836.32	15,836.32	15,836.32	112	112	112

Date	Revision	Checked	Approved
26-Oct-26	Weekly Report #42		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Budgeted Labor Units	Planned Value Labor Units	Earned Value Labor Units
HAL-C-B-A-170	Block work at factory area	10	29-Apr-26	11-May-26	17-Jun-26 A	05-Jul-26 A	38,856.62	38,856.62	38,856.62	720	720	720
HAL-C-B-A-200	Block work at office area	7	24-May-26	04-Jun-26	17-Jun-26 A	05-Jul-26 A	9,714.00	9,714.00	9,714.00	480	480	480
WALL FINISHES		55	22-Jun-26	08-Aug-26	02-Aug-26 A	25-Oct-26 A	56,259.61	56,259.61	56,259.61	352	352	352
HAL-C-B-A-630	Internal Wall Plaster	15	22-Jun-26	09-Jul-26	02-Aug-26 A	13-Aug-26 A	29,610.16	29,610.16	29,610.16	240	240	240
HAL-C-B-A-680	Paint to Plaster (Primer, Putty & First Coat)	7	30-Jul-26	08-Aug-26	25-Aug-26 A	25-Oct-26 A	26,649.45	26,649.45	26,649.45	112	112	112
CIELING FINISHES		5	22-Jul-26	28-Jul-26	19-Sep-26 A	24-Sep-26 A	44,650.24	44,650.24	44,650.24	80	80	80
HAL-C-B-A-690	Installation of Ceiling Gypsum Board	5	22-Jul-26	28-Jul-26	19-Sep-26 A	24-Sep-26 A	44,650.24	44,650.24	44,650.24	80	80	80
FLOOR FINISHES		22	14-Jul-26	05-Sep-26	08-Sep-26 A	15-Oct-26 A	177,686.14	177,686.14	177,686.14	288	288	288
HAL-C-B-A-700	Tiles for Office Area	2	28-Jul-26	30-Jul-26	08-Sep-26 A	10-Sep-26 A	25,626.50	25,626.50	25,626.50	32	32	32
HAL-C-B-A-670	Tiles for Toilet	7	14-Jul-26	22-Jul-26	22-Sep-26 A	24-Sep-26 A	48,089.55	48,089.55	48,089.55	112	112	112
HAL-C-B-A-830	Granite strip	2	30-Jul-26	02-Aug-26	22-Sep-26 A	24-Sep-26 A	1,454.24	1,454.24	1,454.24	32	32	32
HAL-C-B-A-850	Epoxy paint	7	27-Aug-26	05-Sep-26	24-Sep-26 A	15-Oct-26 A	102,515.85	102,515.85	102,515.85	112	112	112
DOORS & WINDOWS		26	10-Jun-26	04-Jul-26	29-Jul-26 A	26-Sep-26 A	295,493.36	295,493.36	295,493.36	320	320	320
HAL-C-B-A-1010	Window (CW1)	7	10-Jun-26	18-Jun-26	29-Jul-26 A	24-Sep-26 A	90,682.84	90,682.84	90,682.84	112	112	112
HAL-C-B-A-960	Skylight fixtures installation	7	25-Jun-26	04-Jul-26	08-Aug-26 A	15-Aug-26 A	61,929.74	61,929.74	61,929.74	112	112	112
HAL-C-B-A-640	Roll up Shutter Door	1	18-Jun-26	20-Jun-26	13-Aug-26 A	15-Aug-26 A	66,353.30	66,353.30	66,353.30	16	16	16
HAL-C-B-A-650	Supply and install (D5) 1000*2200mm single leaf steel door v	1	20-Jun-26	21-Jun-26	26-Aug-26 A	10-Sep-26 A	15,482.44	15,482.44	15,482.44	16	16	16
HAL-C-B-A-950	Supply and install fire rated 45 min (D2) 1200*2200 mm singl	1	24-Jun-26	25-Jun-26	26-Aug-26 A	10-Sep-26 A	16,145.97	16,145.97	16,145.97	16	16	16
HAL-C-B-A-710	Supply and install (D4) 800*2200 mm single leaf aluminum d	1	21-Jun-26	22-Jun-26	14-Sep-26 A	26-Sep-26 A	21,896.59	21,896.59	21,896.59	16	16	16
HAL-C-B-A-720	Supply and install (D7) 1000*2200 mm single leaf aluminum	1	22-Jun-26	23-Jun-26	14-Sep-26 A	26-Sep-26 A	7,520.04	7,520.04	7,520.04	16	16	16
HAL-C-B-A-940	Supply and install (D3) 1000*2200 mm single leaf aluminum	1	23-Jun-26	24-Jun-26	14-Sep-26 A	26-Sep-26 A	15,482.44	15,482.44	15,482.44	16	16	16
WATER PROOFING WORKS		4	09-Jul-26	14-Jul-26	11-Aug-26 A	13-Aug-26 A	4,653.33	4,653.33	4,653.33	64	64	64
HAL-C-B-A-810	Waterproofing membrane for toilets	4	09-Jul-26	14-Jul-26	11-Aug-26 A	13-Aug-26 A	4,653.33	4,653.33	4,653.33	64	64	64
METAL WORKS		9	02-Aug-26	17-Aug-26	17-Aug-26 A	25-Oct-26 A	198,916.13	198,916.13	198,916.13	416	416	416
HAL-C-B-A-740	Steel Ladder	2	02-Aug-26	04-Aug-26	17-Aug-26 A	29-Aug-26 A	9,510.64	9,510.64	9,510.64	64	64	64
HAL-C-B-A-760	Aluminium composite panel	5	09-Aug-26	15-Aug-26	05-Sep-26 A	03-Oct-26 A	175,670.36	175,670.36	175,670.36	160	160	160
HAL-C-B-A-750	Galvanised Steel Gratings	2	15-Aug-26	17-Aug-26	06-Oct-26 A	07-Oct-26 A	6,237.21	6,237.21	6,237.21	64	64	64
HAL-C-B-A-840	Steel railing works	4	04-Aug-26	09-Aug-26	24-Oct-26 A	25-Oct-26 A	7,497.92	7,497.92	7,497.92	128	128	128
SPECIALTIES		14	17-Aug-26	27-Aug-26	22-Sep-26 A	28-Oct-26	41,537.17	41,537.17	32,247.71	160	160	112
HAL-C-B-A-770	Installation of fittings	5	17-Aug-26	23-Aug-26	22-Sep-26 A	24-Sep-26 A	21,686.47	21,686.47	21,686.47	80	80	80
HAL-C-B-A-790	Furniture Installation	1	26-Aug-26	27-Aug-26	21-Oct-26 A	21-Oct-26 A	10,561.24	10,561.24	10,561.24	32	32	32
HAL-C-B-A-1000	Identification sign; ID01 & ID02	3	23-Aug-26	26-Aug-26	26-Oct-26	28-Oct-26	9,289.46	9,289.46	0.00	48	48	0
MECHANICAL		130	01-Apr-26	05-Oct-26	25-Apr-26 A	24-Sep-26 A	399,597.39	399,597.39	399,597.39	1088	1088	1088
HVAC		23	14-Sep-26	01-Oct-26	11-Jul-26 A	24-Sep-26 A	196,931.06	196,931.06	196,931.06	224	224	224
FIRST STAGE		4	21-Sep-26	27-Sep-26	11-Jul-26 A	02-Aug-26 A	160,229.09	160,229.09	160,229.09	64	64	64
HAL-C-B-M-450	Installation of HVAC Ducts	2	21-Sep-26	24-Sep-26	11-Jul-26 A	02-Aug-26 A	141,481.82	141,481.82	141,481.82	32	32	32
HAL-C-B-M-480	Installation of Duct insulation	2	24-Sep-26	27-Sep-26	11-Jul-26 A	02-Aug-26 A	18,747.27	18,747.27	18,747.27	32	32	32
SECOND STAGE		11	14-Sep-26	01-Oct-26	02-Aug-26 A	24-Sep-26 A	36,701.97	36,701.97	36,701.97	160	160	160
HAL-C-B-M-440	Installation of Exhaust Fans	2	14-Sep-26	16-Sep-26	02-Aug-26 A	02-Aug-26 A	9,331.24	9,331.24	9,331.24	32	32	32
HAL-C-B-M-470	Installation of Wall Propeller Type Exhaust Fan	4	16-Sep-26	21-Sep-26	02-Sep-26 A	12-Sep-26 A	17,417.74	17,417.74	17,417.74	64	64	64
HAL-C-B-M-650	Supply, install, test and commission door grilles & exhaust louv	2	29-Sep-26	01-Oct-26	02-Sep-26 A	12-Sep-26 A	7,188.28	7,188.28	7,188.28	32	32	32
HAL-C-B-M-460	Installation of Diffuser	2	27-Sep-26	29-Sep-26	16-Sep-26 A	24-Sep-26 A	2,764.72	2,764.72	2,764.72	32	32	32
FIRE FIGHTING SYSTEM		26	08-Aug-26	05-Oct-26	24-Jun-26 A	12-Sep-26 A	86,884.12	86,884.12	86,884.12	288	288	288
FIRST STAGE		12	08-Aug-26	22-Aug-26	24-Jun-26 A	08-Aug-26 A	73,137.92	73,137.92	73,137.92	192	192	192
HAL-C-B-M-610	Installation of Fire Fighting Pipes (Seamless Black Steel)	7	08-Aug-26	16-Aug-26	24-Jun-26 A	08-Aug-26 A	60,425.74	60,425.74	60,425.74	112	112	112
HAL-C-B-M-620	Installation of Fire Fighting Valve	5	16-Aug-26	22-Aug-26	24-Jun-26 A	08-Aug-26 A	12,712.18	12,712.18	12,712.18	80	80	80
SECOND STAGE		10	22-Aug-26	05-Oct-26	11-Jul-26 A	12-Sep-26 A	13,746.20	13,746.20	13,746.20	96	96	96
HAL-C-B-M-630	Installation of Fire Hose Cabinet	3	22-Aug-26	25-Aug-26	11-Jul-26 A	12-Sep-26 A	11,147.36	11,147.36	11,147.36	48	48	48
HAL-C-B-M-680	Supply, install, test and commission Fire Department Connecti	3	01-Oct-26	05-Oct-26	11-Jul-26 A	08-Aug-26 A	2,598.84	2,598.84	2,598.84	48	48	48
SEWER AND DRAINAGE SYSTEM		125	01-Apr-26	27-Sep-26	25-Apr-26 A	22-Sep-26 A	80,237.72	80,237.72	80,237.72	400	400	400
FIRST STAGE		125	01-Apr-26	30-Jul-26	25-Apr-26 A	08-Aug-26 A	36,358.53	36,358.53	36,358.53	176	176	176

Date	Revision	Checked	Approved
26-Oct-26	Weekly Report #42		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Budgeted Labor Units	Planned Value Labor Units	Earned Value Labor Units
HAL-C-B-M-510	Installation of Sanitary Waste / Drainage Pipes	4	01-Apr-26	06-Apr-26	25-Apr-26A	16-May-26A	14,362.41	14,362.41	14,362.41	64	64	64
HAL-C-B-M-530	Installation of Floor Drain	2	22-Jul-26	25-Jul-26	17-Jun-26A	08-Aug-26A	10,616.53	10,616.53	10,616.53	32	32	32
HAL-C-B-M-690	Installation of Trench drain	5	25-Jul-26	30-Jul-26	17-Jun-26A	08-Aug-26A	11,379.59	11,379.59	11,379.59	80	80	80
SECOND STAGE		23	27-Aug-26	27-Sep-26	05-Aug-26A	22-Sep-26A	43,879.19	43,879.19	43,879.19	224	224	224
HAL-C-B-M-550	Installation of Roof Vent Cap	2	24-Sep-26	27-Sep-26	05-Aug-26A	05-Sep-26A	829.41	829.41	829.41	32	32	32
HAL-C-B-M-490	Installation of Electric Water Heater	2	27-Aug-26	30-Aug-26	06-Aug-26A	06-Aug-26A	1,592.48	1,592.48	1,592.48	32	32	32
HAL-C-B-M-540	Installation of Water Tap	2	21-Sep-26	24-Sep-26	25-Aug-26A	16-Sep-26A	2,654.13	2,654.13	2,654.13	32	32	32
HAL-C-B-M-500	Installation of Sanitary Fixture and Accessories	4	12-Sep-26	16-Sep-26	16-Sep-26A	22-Sep-26A	16,243.04	16,243.04	16,243.04	64	64	64
HAL-C-B-M-520	Installation of Lavotary /Wash Basin	2	16-Sep-26	19-Sep-26	16-Sep-26A	22-Sep-26A	20,348.35	20,348.35	20,348.35	32	32	32
HAL-C-B-M-580	Installation of Bib Tap	2	19-Sep-26	21-Sep-26	16-Sep-26A	22-Sep-26A	2,211.78	2,211.78	2,211.78	32	32	32
WATER SUPPLY SYSTEM		17	08-Aug-26	20-Aug-26	14-Jul-26A	06-Aug-26A	35,544.48	35,544.48	35,544.48	176	176	176
FIRST STAGE		12	08-Aug-26	15-Aug-26	14-Jul-26A	06-Aug-26A	35,256.95	35,256.95	35,256.95	96	96	96
HAL-C-B-M-600	Installation of Water Supply Pipes	4	08-Aug-26	12-Aug-26	14-Jul-26A	06-Aug-26A	19,520.16	19,520.16	19,520.16	64	64	64
HAL-C-B-M-590	Installation of Water Supply Valve	2	12-Aug-26	15-Aug-26	01-Aug-26A	06-Aug-26A	15,736.79	15,736.79	15,736.79	32	32	32
SECOND STAGE		5	15-Aug-26	20-Aug-26	01-Aug-26A	06-Aug-26A	287.53	287.53	287.53	80	80	80
HAL-C-B-M-640	Capped connection	5	15-Aug-26	20-Aug-26	01-Aug-26A	06-Aug-26A	287.53	287.53	287.53	80	80	80
ELECTRICAL		91	13-Jun-26	28-Oct-26	25-Apr-26A	27-Oct-26	617,589.46	608,556.92	611,598.37	1248	1214	1226
FIRST STAGE		80	13-Jun-26	28-Oct-26	25-Apr-26A	25-Oct-26A	65,383.79	56,351.26	65,383.79	448	414	448
HAL-C-B-E-343	Installation of Earthing and Grounding	4	24-Oct-26	28-Oct-26	25-Apr-26A	25-Oct-26A	17,002.41	7,969.88	17,002.41	64	30	64
HAL-C-B-E-413	Installation of Sleeves & Power outlet	8	13-Jun-26	22-Jun-26	25-Apr-26A	10-Sep-26A	2,853.19	2,853.19	2,853.19	128	128	128
HAL-C-B-E-373	Installation of Conduits and wiring outlets - Fire Alarm System	4	15-Aug-26	19-Aug-26	13-Jun-26A	20-Jun-26A	2,026.84	2,026.84	2,026.84	64	64	64
HAL-C-B-E-393	Installation of Conduites for Lighting Fixture	4	26-Sep-26	30-Sep-26	13-Jun-26A	20-Jun-26A	3,983.66	3,983.66	3,983.66	64	64	64
HAL-C-B-E-463	Installation of Wires	4	30-Sep-26	05-Oct-26	24-Jun-26A	22-Sep-26A	7,966.69	7,966.69	7,966.69	64	64	64
HAL-C-B-E-453	Installation of LV Cables	4	19-Oct-26	24-Oct-26	05-Sep-26A	15-Oct-26A	31,550.99	31,550.99	31,550.99	64	64	64
SECOND STAGE		68	08-Aug-26	25-Oct-26	17-Jun-26A	27-Oct-26	552,205.67	552,205.67	546,214.58	800	800	778
HAL-C-B-E-720	Installation of CCTV System	7	17-Oct-26	25-Oct-26	17-Jun-26A	12-Oct-26A	66,177.58	66,177.58	66,177.58	112	112	112
HAL-C-B-E-503	Installation of Access Control System	4	28-Sep-26	03-Oct-26	17-Jun-26A	26-Oct-26	24,315.41	24,315.41	19,452.33	64	64	51
HAL-C-B-E-473	Installation of LP-1 Panel	2	12-Oct-26	14-Oct-26	04-Aug-26A	10-Sep-26A	15,128.55	15,128.55	15,128.55	32	32	32
HAL-C-B-E-443	Installation of Telephone Cabinet	2	17-Oct-26	19-Oct-26	13-Aug-26A	01-Oct-26A	23,299.84	23,299.84	23,299.84	32	32	32
HAL-C-B-E-730	Installation of Solar power plant	7	08-Aug-26	16-Aug-26	22-Aug-26A	01-Oct-26A	218,965.89	218,965.89	218,965.89	112	112	112
HAL-C-B-E-403	Installation of Wiring Devices	4	08-Aug-26	12-Aug-26	05-Sep-26A	15-Oct-26A	20,742.16	20,742.16	20,742.16	64	64	64
HAL-C-B-E-433	Installation of Disconnect Switches	2	12-Aug-26	15-Aug-26	05-Sep-26A	15-Oct-26A	25,808.36	25,808.36	25,808.36	32	32	32
HAL-C-B-E-483	Installation of PP-AC panel	2	14-Oct-26	17-Oct-26	05-Sep-26A	15-Oct-26A	18,213.99	18,213.99	18,213.99	32	32	32
HAL-C-B-E-423	Installation of Main Distribution Board	2	10-Oct-26	12-Oct-26	16-Sep-26A	15-Oct-26A	25,479.66	25,479.66	25,479.66	32	32	32
HAL-C-B-E-353	Installation of Fire Alarm Control Panel	4	15-Sep-26	20-Sep-26	24-Sep-26A	15-Oct-26A	16,216.62	16,216.62	16,216.62	64	64	64
HAL-C-B-E-363	Installation of Fire Detectors & Accessories	4	20-Sep-26	26-Sep-26	24-Sep-26A	12-Oct-26A	31,219.23	31,219.23	31,219.23	64	64	64
HAL-C-B-E-383	Installation of Lighting fixtures	4	05-Oct-26	10-Oct-26	24-Sep-26A	15-Oct-26A	59,751.14	59,751.14	59,751.14	64	64	64
HAL-C-B-E-513	Monitor Modules for Fire Alarm	2	03-Oct-26	05-Oct-26	24-Sep-26A	27-Oct-26	3,760.02	3,760.02	2,632.01	32	32	22
HAL-C-B-E-523	Line Isolator Modules for Fire Alarm	2	05-Oct-26	07-Oct-26	24-Sep-26A	15-Oct-26A	163.42	163.42	163.42	32	32	32
HAL-C-B-E-533	Firewarning flash light with sounder; wall mounted, Weather pr	2	07-Oct-26	10-Oct-26	24-Sep-26A	01-Oct-26A	2,963.79	2,963.79	2,963.79	32	32	32
BLOCK C		284	27-Jan-26	10-Nov-26	04-Jan-26A	28-Oct-26	4,421,412.75	4,119,334.63	4,406,132.20	10704	10314	10634
STRUCTURAL		173	27-Jan-26	20-Jun-26	04-Jan-26A	20-Jun-26A	967,762.25	967,762.25	967,762.25	2960	2960	2960
FOOTING		24	27-Jan-26	19-Feb-26	04-Jan-26A	03-Feb-26A	321,886.00	321,886.00	321,886.00	480	480	480
HAL-C-C-S-250	Excavation for footings	7	27-Jan-26	03-Feb-26	04-Jan-26A	12-Jan-26A	66,496.45	66,496.45	66,496.45	224	224	224
HAL-C-C-S-1057	Lean Concrete Below Footings	2	07-Feb-26	08-Feb-26	18-Jan-26A	18-Jan-26A	8,238.87	8,238.87	8,238.87	32	32	32
HAL-C-C-S-1207	Vapour Barrier for Footings	1	05-Feb-26	05-Feb-26	18-Jan-26A	18-Jan-26A	6,030.16	6,030.16	6,030.16	16	16	16
HAL-C-C-S-1297	Anti Termite Below Footings	1	04-Feb-26	04-Feb-26	18-Jan-26A	18-Jan-26A	8,441.61	8,441.61	8,441.61	16	16	16
HAL-C-C-S-1117	Formwork for Footings	3	14-Feb-26	17-Feb-26	21-Jan-26A	27-Jan-26A	23,267.89	23,267.89	23,267.89	64	64	64
HAL-C-C-S-1107	Rebar for Footings	4	09-Feb-26	12-Feb-26	25-Jan-26A	02-Feb-26A	93,071.56	93,071.56	93,071.56	64	64	64
HAL-C-C-S-1067	Pouring Concrete for Footings	1	18-Feb-26	19-Feb-26	03-Feb-26A	03-Feb-26A	116,339.45	116,339.45	116,339.45	64	64	64

Date	Revision	Checked	Approved
26-Oct-26	Weekly Report #42		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Budgeted Labor Units	Planned Value Labor Units	Earned Value Labor Units
COLUMN NECK		28	19-Feb-26	15-Mar-26	29-Jan-26 A	18-Mar-26 A	94,596.46	94,596.46	94,596.46	672	672	672
HAL-C-C-S-1157	Rebar for column neck	2	19-Feb-26	22-Feb-26	29-Jan-26 A	07-Feb-26 A	21,993.66	21,993.66	21,993.66	32	32	32
HAL-C-C-S-1167	Formwork for column neck	2	22-Feb-26	24-Feb-26	10-Feb-26 A	11-Feb-26 A	5,498.72	5,498.72	5,498.72	32	32	32
HAL-C-C-S-1147	Pouring Concrete for column neck	1	24-Feb-26	25-Feb-26	12-Feb-26 A	02-Mar-26 A	27,492.39	27,492.39	27,492.39	64	64	64
HAL-C-C-S-1197	Damp proof /Bitumin paint on Footings & column neck	1	25-Feb-26	01-Mar-26	15-Feb-26 A	03-Mar-26 A	6,903.81	6,903.81	6,903.81	32	32	32
HAL-C-C-S-1257	Backfilling / Compaction up to Bottom of Grade Beams	12	01-Mar-26	15-Mar-26	17-Feb-26 A	18-Mar-26 A	32,707.87	32,707.87	32,707.87	512	512	512
GRADE BEAM		28	15-Mar-26	05-Apr-26	07-Mar-26 A	04-Apr-26 A	95,754.56	95,754.56	95,754.56	320	320	320
HAL-C-C-S-1077	Lean Concrete Below Grade Beams	2	22-Mar-26	24-Mar-26	07-Mar-26 A	24-Mar-26 A	8,238.87	8,238.87	8,238.87	32	32	32
HAL-C-C-S-1227	Vapour barrier for Grade Beams	2	16-Mar-26	22-Mar-26	07-Mar-26 A	24-Mar-26 A	4,019.90	4,019.90	4,019.90	32	32	32
HAL-C-C-S-1307	Anti Termite Below Grade Beams	1	15-Mar-26	16-Mar-26	07-Mar-26 A	24-Mar-26 A	8,441.61	8,441.61	8,441.61	16	16	16
HAL-C-C-S-1127	Rebar for Grade Beams	5	24-Mar-26	30-Mar-26	16-Mar-26 A	28-Mar-26 A	24,993.07	24,993.07	24,993.07	80	80	80
HAL-C-C-S-1137	Formwork for Grade Beams	2	30-Mar-26	01-Apr-26	26-Mar-26 A	29-Mar-26 A	6,248.27	6,248.27	6,248.27	32	32	32
HAL-C-C-S-1287	Anchor bolts installation	2	30-Mar-26	01-Apr-26	28-Mar-26 A	29-Mar-26 A	5,667.68	5,667.68	5,667.68	32	32	32
HAL-C-C-S-1087	Pouring Concrete for Grade Beams	1	01-Apr-26	02-Apr-26	29-Mar-26 A	29-Mar-26 A	31,241.35	31,241.35	31,241.35	64	64	64
HAL-C-C-S-1237	Damp proof /Bitumin paint on Grade Beams	2	02-Apr-26	05-Apr-26	04-Apr-26 A	04-Apr-26 A	6,903.81	6,903.81	6,903.81	32	32	32
SLAB ON GRADE		96	05-Apr-26	20-Jun-26	13-Apr-26 A	20-Jun-26 A	359,908.90	359,908.90	359,908.90	928	928	928
HAL-C-C-S-1267	Backfilling / Compaction for Slab on Grade	12	05-Apr-26	19-Apr-26	13-Apr-26 A	19-Apr-26 A	32,707.87	32,707.87	32,707.87	512	512	512
HAL-C-C-S-1217	Anti Termite Treatment below Ground Slab	1	19-Apr-26	20-Apr-26	09-May-26 A	12-May-26 A	11,255.49	11,255.49	11,255.49	16	16	16
HAL-C-C-S-1247	Vapour barrier for below Ground Slab	2	20-Apr-26	22-Apr-26	09-May-26 A	12-May-26 A	10,050.07	10,050.07	10,050.07	32	32	32
HAL-C-C-S-1097	Pouring Concrete for Ground Slab	4	22-Apr-26	27-Apr-26	10-May-26 A	13-May-26 A	304,091.64	304,091.64	304,091.64	256	256	256
HAL-C-C-S-1277	Concrete pad	7	11-Jun-26	20-Jun-26	17-Jun-26 A	20-Jun-26 A	1,803.82	1,803.82	1,803.82	112	112	112
COLUMNS & BEAMS		58	19-Apr-26	19-May-26	28-Feb-26 A	20-Jun-26 A	95,616.33	95,616.33	95,616.33	560	560	560
HAL-C-C-S-6101	Rebar for Tie Beams	4	03-May-26	07-May-26	28-Feb-26 A	02-Mar-26 A	7,796.52	7,796.52	7,796.52	64	64	64
HAL-C-C-S-6102	Formwork for Tie Beams	2	07-May-26	10-May-26	02-Mar-26 A	04-Mar-26 A	1,949.44	1,949.44	1,949.44	32	32	32
HAL-C-C-S-6103	Pouring Concrete for Tie Beams	1	10-May-26	11-May-26	05-Mar-26 A	05-Mar-26 A	9,745.95	9,745.95	9,745.95	64	64	64
HAL-C-C-S-5101	Rebar for column	7	19-Apr-26	27-Apr-26	27-Apr-26 A	24-May-26 A	18,494.75	18,494.75	18,494.75	112	112	112
HAL-C-C-S-6113	Rebar for Beams	4	11-May-26	16-May-26	30-Apr-26 A	17-Jun-26 A	11,954.65	11,954.65	11,954.65	64	64	64
HAL-C-C-S-5102	Formwork for column	4	27-Apr-26	02-May-26	17-May-26 A	24-May-26 A	4,623.84	4,623.84	4,623.84	64	64	64
HAL-C-C-S-5103	Pouring Concrete for column	1	02-May-26	03-May-26	23-May-26 A	31-May-26 A	23,118.59	23,118.59	23,118.59	64	64	64
HAL-C-C-S-6123	Formwork for Beams	2	16-May-26	18-May-26	17-Jun-26 A	18-Jun-26 A	2,988.97	2,988.97	2,988.97	32	32	32
HAL-C-C-S-6133	Pouring Concrete for Beams	1	18-May-26	19-May-26	20-Jun-26 A	20-Jun-26 A	14,943.63	14,943.63	14,943.63	64	64	64
STRUCTURAL STEEL		48	05-Apr-26	17-Jun-26	25-Apr-26 A	06-Aug-26 A	1,552,860.73	1,552,860.73	1,552,860.73	2512	2512	2512
HAL-C-C-SS-270	Installation of columns	3	05-Apr-26	08-Apr-26	25-Apr-26 A	26-Apr-26 A	164,362.65	164,362.65	164,362.65	240	240	240
HAL-C-C-SS-280	Installation of raft and purlins	5	08-Apr-26	14-Apr-26	26-Apr-26 A	30-Apr-26 A	340,060.66	340,060.66	340,060.66	480	480	480
HAL-C-C-SS-1850	Steel members for office area	5	20-Apr-26	26-Apr-26	02-May-26 A	25-May-26 A	97,318.17	97,318.17	97,318.17	336	336	336
HAL-C-C-SS-1030	Steel members for external platform	5	26-Apr-26	02-May-26	02-May-26 A	25-May-26 A	27,249.09	27,249.09	27,249.09	336	336	336
HAL-C-C-SS-1840	Intumescent paint to steel works	5	14-Apr-26	20-Apr-26	09-May-26 A	31-May-26 A	269,283.81	269,283.81	269,283.81	112	112	112
HAL-C-C-SS-310	Installation of roof sheet	7	23-May-26	03-Jun-26	03-Jun-26 A	04-Jun-26 A	453,414.21	453,414.21	453,414.21	480	480	480
HAL-C-C-SS-300	Installation of wall sandwich panel	5	11-Jun-26	17-Jun-26	27-Jun-26 A	30-Jul-26 A	170,030.33	170,030.33	170,030.33	336	336	336
HAL-C-C-SS-1040	Epoxy paint for external platform	5	02-May-26	07-May-26	18-Jul-26 A	19-Jul-26 A	6,812.27	6,812.27	6,812.27	80	80	80
HAL-C-C-SS-1020	Epoxy paint to steel members at office area	5	26-Apr-26	02-May-26	01-Aug-26 A	06-Aug-26 A	24,329.54	24,329.54	24,329.54	112	112	112
ARCHITECTURAL		88	11-May-26	12-Sep-26	31-May-26 A	28-Oct-26	883,602.92	883,602.92	874,313.46	2896	2896	2848
MASONARY WORKS		23	11-May-26	20-Jun-26	31-May-26 A	24-Jun-26 A	64,406.94	64,406.94	64,406.94	1312	1312	1312
HAL-C-C-A-1440	Block work at toilet area	7	11-Jun-26	20-Jun-26	31-May-26 A	24-Jun-26 A	15,836.32	15,836.32	15,836.32	112	112	112
HAL-C-C-A-290	Block work at factory area	10	11-May-26	23-May-26	31-May-26 A	24-Jun-26 A	38,856.62	38,856.62	38,856.62	720	720	720
HAL-C-C-A-320	Block work at office area	7	03-Jun-26	11-Jun-26	31-May-26 A	24-Jun-26 A	9,714.00	9,714.00	9,714.00	480	480	480
WALL FINISHES		48	29-Jun-26	15-Aug-26	05-Jul-26 A	19-Oct-26 A	56,259.61	56,259.61	56,259.61	352	352	352
HAL-C-C-A-1450	Internal Wall Plaster	15	29-Jun-26	16-Jul-26	05-Jul-26 A	16-Jul-26 A	29,610.16	29,610.16	29,610.16	240	240	240
HAL-C-C-A-1500	Paint to Plaster (Primer, Putty & First Coat)	7	06-Aug-26	15-Aug-26	22-Jul-26 A	19-Oct-26 A	26,649.45	26,649.45	26,649.45	112	112	112
CIELING FINISHES		5	29-Jul-26	04-Aug-26	31-Aug-26 A	15-Oct-26 A	44,650.24	44,650.24	44,650.24	80	80	80

Date	Revision	Checked	Approved
26-Oct-26	Weekly Report #42		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Budgeted Labor Units	Planned Value Labor Units	Earned Value Labor Units
HAL-C-C-A-1510	Installation of Ceiling Gypsum Board	5	29-Jul-26	04-Aug-26	31-Aug-26 A	15-Oct-26 A	44,650.24	44,650.24	44,650.24	80	80	80
FLOOR FINISHES		46	21-Jul-26	12-Sep-26	21-Jul-26 A	15-Oct-26 A	177,686.14	177,686.14	177,686.14	288	288	288
HAL-C-C-A-1490	Tiles for Toilet	7	21-Jul-26	29-Jul-26	21-Jul-26 A	02-Aug-26 A	48,089.55	48,089.55	48,089.55	112	112	112
HAL-C-C-A-1520	Tiles for Office Area	2	04-Aug-26	06-Aug-26	09-Aug-26 A	13-Aug-26 A	25,626.50	25,626.50	25,626.50	32	32	32
HAL-C-C-A-1650	Granite strip	2	06-Aug-26	09-Aug-26	29-Aug-26 A	31-Aug-26 A	1,454.24	1,454.24	1,454.24	32	32	32
HAL-C-C-A-1670	Epoxy paint	7	03-Sep-26	12-Sep-26	03-Sep-26 A	15-Oct-26 A	102,515.85	102,515.85	102,515.85	112	112	112
DOORS & WINDOWS		33	17-Jun-26	04-Jul-26	11-Jul-26 A	10-Sep-26 A	295,493.36	295,493.36	295,493.36	224	224	224
HAL-C-C-A-1830	Window (CW1)	7	17-Jun-26	25-Jun-26	11-Jul-26 A	10-Sep-26 A	90,682.84	90,682.84	90,682.84	112	112	112
HAL-C-C-A-1780	Skylight fixtures installation	1	02-Jul-26	04-Jul-26	27-Jul-26 A	05-Aug-26 A	61,929.74	61,929.74	61,929.74	16	16	16
HAL-C-C-A-1460	Roll up Shutter Door	1	25-Jun-26	27-Jun-26	29-Jul-26 A	06-Aug-26 A	66,353.30	66,353.30	66,353.30	16	16	16
HAL-C-C-A-1470	Supply and install (D5) 1000*2200mm single leaf steel door v	1	27-Jun-26	28-Jun-26	09-Aug-26 A	10-Sep-26 A	15,482.44	15,482.44	15,482.44	16	16	16
HAL-C-C-A-1770	Supply and install fire rated 45 min (D2) 1200*2200 mm singl	1	01-Jul-26	02-Jul-26	09-Aug-26 A	10-Sep-26 A	16,145.97	16,145.97	16,145.97	16	16	16
HAL-C-C-A-1530	Supply and install (D4) 800*2200 mm single leaf aluminum d	1	28-Jun-26	29-Jun-26	23-Aug-26 A	06-Sep-26 A	21,896.59	21,896.59	21,896.59	16	16	16
HAL-C-C-A-1540	Supply and install (D7) 1000*2200 mm single leaf aluminum	1	29-Jun-26	30-Jun-26	23-Aug-26 A	06-Sep-26 A	7,520.04	7,520.04	7,520.04	16	16	16
HAL-C-C-A-1760	Supply and install (D3) 1000*2200 mm single leaf aluminum	1	30-Jun-26	01-Jul-26	23-Aug-26 A	06-Sep-26 A	15,482.44	15,482.44	15,482.44	16	16	16
WATER PROOFING WORKS		4	16-Jul-26	21-Jul-26	18-Jul-26 A	18-Jul-26 A	4,653.33	4,653.33	4,653.33	64	64	64
HAL-C-C-A-1630	Waterproofing membrane for toilets	4	16-Jul-26	21-Jul-26	18-Jul-26 A	18-Jul-26 A	4,653.33	4,653.33	4,653.33	64	64	64
METAL WORKS		40	09-Aug-26	24-Aug-26	29-Jul-26 A	21-Oct-26 A	198,916.13	198,916.13	198,916.13	416	416	416
HAL-C-C-A-1580	Aluminium composite panel	5	16-Aug-26	22-Aug-26	29-Jul-26 A	03-Oct-26 A	175,670.36	175,670.36	175,670.36	160	160	160
HAL-C-C-A-1560	Steel Ladder	2	09-Aug-26	11-Aug-26	17-Aug-26 A	29-Aug-26 A	9,510.64	9,510.64	9,510.64	64	64	64
HAL-C-C-A-1570	Galvanised Steel Gratings	2	22-Aug-26	24-Aug-26	06-Oct-26 A	07-Oct-26 A	6,237.21	6,237.21	6,237.21	64	64	64
HAL-C-C-A-1660	Steel railing works	4	11-Aug-26	16-Aug-26	20-Oct-26 A	21-Oct-26 A	7,497.92	7,497.92	7,497.92	128	128	128
SPECIALTIES		21	24-Aug-26	03-Sep-26	22-Sep-26 A	28-Oct-26	41,537.17	41,537.17	32,247.71	160	160	112
HAL-C-C-A-1590	Installation of fittings	5	24-Aug-26	30-Aug-26	22-Sep-26 A	24-Sep-26 A	21,686.47	21,686.47	21,686.47	80	80	80
HAL-C-C-A-1610	Furniture Installation	1	02-Sep-26	03-Sep-26	19-Oct-26 A	19-Oct-26 A	10,561.24	10,561.24	10,561.24	32	32	32
HAL-C-C-A-1820	Identification sign; ID01 & ID02	3	30-Aug-26	02-Sep-26	26-Oct-26	28-Oct-26	9,289.46	9,289.46	0.00	48	48	0
MECHANICAL		161	05-Apr-26	03-Sep-26	01-Apr-26 A	24-Sep-26 A	399,597.39	399,597.39	399,597.39	1088	1088	1088
HVAC		29	15-Aug-26	31-Aug-26	23-Jun-26 A	22-Sep-26 A	196,931.06	196,931.06	196,931.06	224	224	224
FIRST STAGE		4	22-Aug-26	26-Aug-26	23-Jun-26 A	01-Aug-26 A	160,229.09	160,229.09	160,229.09	64	64	64
HAL-C-C-M-107(	Installation of HVAC Ducts	2	22-Aug-26	24-Aug-26	23-Jun-26 A	01-Aug-26 A	141,481.82	141,481.82	141,481.82	32	32	32
HAL-C-C-M-110(	Installation of Duct insulation	2	24-Aug-26	26-Aug-26	23-Jun-26 A	01-Aug-26 A	18,747.27	18,747.27	18,747.27	32	32	32
SECOND STAGE		16	15-Aug-26	31-Aug-26	27-Jul-26 A	22-Sep-26 A	36,701.97	36,701.97	36,701.97	160	160	160
HAL-C-C-M-106(	Installation of Exhaust Fans	2	15-Aug-26	17-Aug-26	27-Jul-26 A	27-Jul-26 A	9,331.24	9,331.24	9,331.24	32	32	32
HAL-C-C-M-127(	Supply, install, test and commission door grilles & exhaust louv	2	29-Aug-26	31-Aug-26	02-Sep-26 A	10-Sep-26 A	7,188.28	7,188.28	7,188.28	32	32	32
HAL-C-C-M-109(	Installation of Wall Propeller Type Exhaust Fan	4	17-Aug-26	22-Aug-26	15-Sep-26 A	20-Sep-26 A	17,417.74	17,417.74	17,417.74	64	64	64
HAL-C-C-M-108(	Installation of Diffuser	2	26-Aug-26	29-Aug-26	16-Sep-26 A	22-Sep-26 A	2,764.72	2,764.72	2,764.72	32	32	32
FIRE FIGHTING SYSTEM		15	15-Aug-26	03-Sep-26	23-May-26 A	22-Aug-26 A	86,884.12	86,884.12	86,884.12	288	288	288
FIRST STAGE		15	15-Aug-26	29-Aug-26	23-May-26 A	06-Aug-26 A	73,137.92	73,137.92	73,137.92	192	192	192
HAL-C-C-M-123(	Installation of Fire Fighting Pipes (Seamless Black Steel)	7	15-Aug-26	23-Aug-26	23-May-26 A	06-Aug-26 A	60,425.74	60,425.74	60,425.74	112	112	112
HAL-C-C-M-124(	Installation of Fire Fighting Valve	5	23-Aug-26	29-Aug-26	11-Jun-26 A	06-Aug-26 A	12,712.18	12,712.18	12,712.18	80	80	80
SECOND STAGE		5	29-Aug-26	03-Sep-26	11-Jun-26 A	22-Aug-26 A	13,746.20	13,746.20	13,746.20	96	96	96
HAL-C-C-M-125(	Installation of Fire Hose Cabinet	3	29-Aug-26	01-Sep-26	11-Jun-26 A	22-Aug-26 A	11,147.36	11,147.36	11,147.36	48	48	48
HAL-C-C-M-130(	Supply, install, test and commission Fire Department Connecti	3	31-Aug-26	03-Sep-26	11-Jun-26 A	04-Aug-26 A	2,598.84	2,598.84	2,598.84	48	48	48
SEWER AND DRAINAGE SYSTEM		136	05-Apr-26	23-Aug-26	01-Apr-26 A	24-Sep-26 A	80,237.72	80,237.72	80,237.72	400	400	400
FIRST STAGE		136	05-Apr-26	06-Aug-26	01-Apr-26 A	04-Aug-26 A	36,358.53	36,358.53	36,358.53	176	176	176
HAL-C-C-M-113(	Installation of Sanitary Waste / Drainage Pipes	4	05-Apr-26	09-Apr-26	01-Apr-26 A	19-Apr-26 A	14,362.41	14,362.41	14,362.41	64	64	64
HAL-C-C-M-115(	Installation of Floor Drain	2	29-Jul-26	01-Aug-26	11-Jun-26 A	04-Aug-26 A	10,616.53	10,616.53	10,616.53	32	32	32
HAL-C-C-M-131(	Installation of Trench drain	5	01-Aug-26	06-Aug-26	11-Jun-26 A	04-Aug-26 A	11,379.59	11,379.59	11,379.59	80	80	80
SECOND STAGE		27	06-Aug-26	23-Aug-26	11-Jul-26 A	24-Sep-26 A	43,879.19	43,879.19	43,879.19	224	224	224
HAL-C-C-M-117(	Installation of Roof Vent Cap	2	20-Aug-26	23-Aug-26	11-Jul-26 A	22-Aug-26 A	829.41	829.41	829.41	32	32	32
HAL-C-C-M-1110	Installation of Electric Water Heater	2	06-Aug-26	09-Aug-26	04-Aug-26 A	04-Aug-26 A	1,592.48	1,592.48	1,592.48	32	32	32

Date	Revision	Checked	Approved
26-Oct-26	Weekly Report #42		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Budgeted Labor Units	Planned Value Labor Units	Earned Value Labor Units
HAL-C-C-M-1160	Installation of Water Tap	2	18-Aug-26	20-Aug-26	24-Aug-26A	16-Sep-26A	2,654.13	2,654.13	2,654.13	32	32	32
HAL-C-C-M-1120	Installation of Sanitary Fixture and Accessories	4	09-Aug-26	13-Aug-26	17-Sep-26A	24-Sep-26A	16,243.04	16,243.04	16,243.04	64	64	64
HAL-C-C-M-1140	Installation of Lavotary /Wash Basin	2	13-Aug-26	16-Aug-26	17-Sep-26A	24-Sep-26A	20,348.35	20,348.35	20,348.35	32	32	32
HAL-C-C-M-1200	Installation of Bib Tap	2	16-Aug-26	18-Aug-26	17-Sep-26A	24-Sep-26A	2,211.78	2,211.78	2,211.78	32	32	32
WATER SUPPLY SYSTEM		21	15-Aug-26	27-Aug-26	24-Jun-26A	04-Aug-26A	35,544.48	35,544.48	35,544.48	176	176	176
FIRST STAGE		21	15-Aug-26	22-Aug-26	24-Jun-26A	04-Aug-26A	35,256.95	35,256.95	35,256.95	96	96	96
HAL-C-C-M-1220	Installation of Water Supply Pipes	4	15-Aug-26	19-Aug-26	24-Jun-26A	04-Aug-26A	19,520.16	19,520.16	19,520.16	64	64	64
HAL-C-C-M-1210	Installation of Water Supply Valve	2	19-Aug-26	22-Aug-26	01-Aug-26A	04-Aug-26A	15,736.79	15,736.79	15,736.79	32	32	32
SECOND STAGE		5	22-Aug-26	27-Aug-26	04-Jul-26A	04-Aug-26A	287.53	287.53	287.53	80	80	80
HAL-C-C-M-1260	Capped connection	5	22-Aug-26	27-Aug-26	04-Jul-26A	04-Aug-26A	287.53	287.53	287.53	80	80	80
ELECTRICAL		110	20-Jun-26	10-Nov-26	01-Apr-26A	26-Oct-26	617,589.46	315,511.33	611,598.37	1248	858	1226
FIRST STAGE		100	20-Jun-26	02-Nov-26	01-Apr-26A	12-Oct-26A	65,383.79	31,619.91	65,383.79	448	350	448
HAL-C-C-E-803	Installation of Earthing and Grounding	4	28-Oct-26	02-Nov-26	01-Apr-26A	12-Oct-26A	17,002.41	0.00	17,002.41	64	0	64
HAL-C-C-E-873	Installation of Sleeves & Power outlet	8	20-Jun-26	29-Jun-26	01-Apr-26A	11-Jul-26A	2,853.19	2,853.19	2,853.19	128	128	128
HAL-C-C-E-853	Installation of Conduites for Lighting Fixture	4	30-Sep-26	05-Oct-26	19-May-26A	02-Jun-26A	3,983.66	3,983.66	3,983.66	64	64	64
HAL-C-C-E-833	Installation of Conduits and wiring outlets - Fire Alarm System	4	22-Aug-26	26-Aug-26	20-May-26A	02-Jun-26A	2,026.84	2,026.84	2,026.84	64	64	64
HAL-C-C-E-923	Installation of Wires	4	05-Oct-26	10-Oct-26	25-Jun-26A	29-Aug-26A	7,966.69	7,966.69	7,966.69	64	64	64
HAL-C-C-E-913	Installation of LV Cables	2	24-Oct-26	28-Oct-26	05-Sep-26A	12-Oct-26A	31,550.99	14,789.53	31,550.99	64	30	64
SECOND STAGE		63	15-Aug-26	10-Nov-26	17-Jun-26A	26-Oct-26	552,205.67	283,891.42	546,214.58	800	508	778
HAL-C-C-E-1340	Installation of CCTV System	2	21-Oct-26	29-Oct-26	17-Jun-26A	12-Oct-26A	66,177.58	36,634.02	66,177.58	112	62	112
HAL-C-C-E-963	Installation of Access Control System	2	24-Oct-26	28-Oct-26	17-Jun-26A	26-Oct-26	24,315.41	11,397.85	19,452.33	64	30	51
HAL-C-C-E-933	Installation of LP-1 Panel	2	17-Oct-26	19-Oct-26	25-Jul-26A	10-Sep-26A	15,128.55	15,128.55	15,128.55	32	32	32
HAL-C-C-E-903	Installation of Telephone Cabinet	2	21-Oct-26	24-Oct-26	29-Jul-26A	01-Oct-26A	23,299.84	23,299.84	23,299.84	32	32	32
HAL-C-C-E-1350	Installation of Solar power plant	7	02-Nov-26	10-Nov-26	12-Aug-26A	01-Oct-26A	218,965.89	0.00	218,965.89	112	0	112
HAL-C-C-E-863	Installation of Wiring Devices	4	15-Aug-26	19-Aug-26	29-Aug-26A	24-Sep-26A	20,742.16	20,742.16	20,742.16	64	64	64
HAL-C-C-E-893	Installation of Disconnect Switches	2	19-Aug-26	22-Aug-26	29-Aug-26A	24-Sep-26A	25,808.36	25,808.36	25,808.36	32	32	32
HAL-C-C-E-943	Installation of PP-AC panel	2	19-Oct-26	21-Oct-26	01-Sep-26A	12-Oct-26A	18,213.99	18,213.99	18,213.99	32	32	32
HAL-C-C-E-883	Installation of Main Distribution Board	2	14-Oct-26	17-Oct-26	03-Sep-26A	12-Oct-26A	25,479.66	25,479.66	25,479.66	32	32	32
HAL-C-C-E-843	Installation of Lighting fixtures	4	10-Oct-26	14-Oct-26	10-Sep-26A	12-Oct-26A	59,751.14	59,751.14	59,751.14	64	64	64
HAL-C-C-E-823	Installation of Fire Detectors & Accessories	4	26-Sep-26	30-Sep-26	16-Sep-26A	12-Oct-26A	31,219.23	31,219.23	31,219.23	64	64	64
HAL-C-C-E-973	Monitor Modules for Fire Alarm	2	28-Oct-26	31-Oct-26	22-Sep-26A	26-Oct-26	3,760.02	0.00	2,632.01	32	0	22
HAL-C-C-E-993	Firewarning flash light with sounder; wall mounted, Weather pr	2	02-Nov-26	04-Nov-26	22-Sep-26A	24-Sep-26A	2,963.79	0.00	2,963.79	32	0	32
HAL-C-C-E-813	Installation of Fire Alarm Control Panel	4	20-Sep-26	26-Sep-26	24-Sep-26A	12-Oct-26A	16,216.62	16,216.62	16,216.62	64	64	64
HAL-C-C-E-983	Line Isolator Modules for Fire Alarm	2	31-Oct-26	02-Nov-26	24-Sep-26A	12-Oct-26A	163.42	0.00	163.42	32	0	32
BLOCK A		272	04-Feb-26	18-Nov-26	03-Feb-26A	28-Oct-26	4,487,908.59	4,268,942.70	4,472,628.04	10800	10688	10726
STRUCTURAL		192	04-Feb-26	08-Jul-26	03-Feb-26A	26-Aug-26A	1,034,258.09	1,034,258.09	1,034,258.09	3008	3008	3008
FOOTING		27	04-Feb-26	01-Mar-26	03-Feb-26A	25-May-26A	388,381.84	388,381.84	388,381.84	480	480	480
HAL-C-A-S-210	Excavation for footings	6	04-Feb-26	11-Feb-26	03-Feb-26A	16-May-26A	132,992.28	132,992.28	132,992.28	224	224	224
HAL-C-A-S-797	Lean Concrete Below Footings	2	15-Feb-26	16-Feb-26	10-Feb-26A	20-May-26A	8,238.87	8,238.87	8,238.87	32	32	32
HAL-C-A-S-947	Vapour Barrier for Footings	1	14-Feb-26	14-Feb-26	10-Feb-26A	20-May-26A	6,030.16	6,030.16	6,030.16	16	16	16
HAL-C-A-S-1037	Anti Termite Below Footings	1	12-Feb-26	12-Feb-26	10-Feb-26A	20-May-26A	8,441.61	8,441.61	8,441.61	16	16	16
HAL-C-A-S-857	Formwork for Footings	4	22-Feb-26	26-Feb-26	17-Feb-26A	24-May-26A	23,267.89	23,267.89	23,267.89	64	64	64
HAL-C-A-S-847	Rebar for Footings	6	17-Feb-26	22-Feb-26	18-Feb-26A	24-May-26A	93,071.56	93,071.56	93,071.56	64	64	64
HAL-C-A-S-807	Pouring Concrete for Footings	1	28-Feb-26	01-Mar-26	25-Feb-26A	25-May-26A	116,339.45	116,339.45	116,339.45	64	64	64
COLUMN NECK		41	01-Mar-26	26-Mar-26	24-Feb-26A	22-Jun-26A	94,596.46	94,596.46	94,596.46	672	672	672
HAL-C-A-S-897	Rebar for column neck	2	01-Mar-26	03-Mar-26	24-Feb-26A	24-May-26A	21,993.66	21,993.66	21,993.66	32	32	32
HAL-C-A-S-907	Formwork for column neck	2	03-Mar-26	05-Mar-26	28-Feb-26A	02-Jun-26A	5,498.72	5,498.72	5,498.72	32	32	32
HAL-C-A-S-887	Pouring Concrete for column neck	1	05-Mar-26	07-Mar-26	02-Mar-26A	02-Jun-26A	27,492.39	27,492.39	27,492.39	64	64	64
HAL-C-A-S-937	Damp proof /Bitumin paint on Footings & column neck	2	07-Mar-26	09-Mar-26	28-Mar-26A	04-Jun-26A	6,903.81	6,903.81	6,903.81	32	32	32
HAL-C-A-S-997	Backfilling / Compaction up to Bottom of Grade Beams	12	09-Mar-26	26-Mar-26	29-Mar-26A	22-Jun-26A	32,707.87	32,707.87	32,707.87	512	512	512

Date	Revision	Checked	Approved
26-Oct-26	Weekly Report #42		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Budgeted Labor Units	Planned Value Labor Units	Earned Value Labor Units
GRADE BEAM		15	26-Mar-26	16-Apr-26	13-Jun-26 A	30-Jun-26 A	95,754.56	95,754.56	95,754.56	368	368	368
HAL-C-A-S-817	Lean Concrete Below Grade Beams	2	30-Mar-26	01-Apr-26	13-Jun-26 A	14-Jun-26 A	8,238.87	8,238.87	8,238.87	32	32	32
HAL-C-A-S-967	Vapour barrier for Grade Beams	2	28-Mar-26	30-Mar-26	13-Jun-26 A	14-Jun-26 A	4,019.90	4,019.90	4,019.90	32	32	32
HAL-C-A-S-1047	Anti Termite Below Grade Beams	1	26-Mar-26	28-Mar-26	13-Jun-26 A	14-Jun-26 A	8,441.61	8,441.61	8,441.61	16	16	16
HAL-C-A-S-867	Rebar for Grade Beams	5	01-Apr-26	07-Apr-26	17-Jun-26 A	23-Jun-26 A	24,993.07	24,993.07	24,993.07	80	80	80
HAL-C-A-S-877	Formwork for Grade Beams	2	07-Apr-26	09-Apr-26	17-Jun-26 A	23-Jun-26 A	6,248.27	6,248.27	6,248.27	32	32	32
HAL-C-A-S-1027	Anchor bolts installation	2	07-Apr-26	09-Apr-26	17-Jun-26 A	23-Jun-26 A	5,667.68	5,667.68	5,667.68	32	32	32
HAL-C-A-S-827	Pouring Concrete for Grade Beams	1	09-Apr-26	11-Apr-26	24-Jun-26 A	24-Jun-26 A	31,241.35	31,241.35	31,241.35	64	64	64
HAL-C-A-S-977	Damp proof /Bitumin paint on Grade Beams	5	11-Apr-26	16-Apr-26	25-Jun-26 A	30-Jun-26 A	6,903.81	6,903.81	6,903.81	80	80	80
SLAB ON GRADE		71	16-Apr-26	08-Jul-26	17-Jun-26 A	26-Aug-26 A	359,908.90	359,908.90	359,908.90	928	928	928
HAL-C-A-S-1017	Concrete pad	7	30-Jun-26	08-Jul-26	17-Jun-26 A	20-Jun-26 A	1,803.82	1,803.82	1,803.82	112	112	112
HAL-C-A-S-1007	Backfilling / Compaction for Slab on Grade	12	16-Apr-26	30-Apr-26	01-Jul-26 A	16-Jul-26 A	32,707.87	32,707.87	32,707.87	512	512	512
HAL-C-A-S-837	Pouring Concrete for Ground Slab	4	04-May-26	09-May-26	23-Aug-26 A	26-Aug-26 A	304,091.64	304,091.64	304,091.64	256	256	256
HAL-C-A-S-957	Anti Termite Treatment below Ground Slab	1	30-Apr-26	02-May-26	23-Aug-26 A	26-Aug-26 A	11,255.49	11,255.49	11,255.49	16	16	16
HAL-C-A-S-987	Vapour barrier for below Ground Slab	2	02-May-26	04-May-26	23-Aug-26 A	26-Aug-26 A	10,050.07	10,050.07	10,050.07	32	32	32
COLUMNS & BEAMS		30	30-Apr-26	03-Jun-26	28-Mar-26 A	15-Aug-26 A	95,616.33	95,616.33	95,616.33	560	560	560
HAL-C-A-S-6101	Rebar for Tie Beams	4	14-May-26	19-May-26	28-Mar-26 A	31-Mar-26 A	7,796.52	7,796.52	7,796.52	64	64	64
HAL-C-A-S-6102	Formwork for Tie Beams	2	19-May-26	21-May-26	29-Mar-26 A	01-Apr-26 A	1,949.44	1,949.44	1,949.44	32	32	32
HAL-C-A-S-6103	Pouring Concrete for Tie Beams	1	21-May-26	23-May-26	02-Apr-26 A	02-Apr-26 A	9,745.95	9,745.95	9,745.95	64	64	64
HAL-C-A-S-5101	Rebar for column	7	30-Apr-26	09-May-26	20-Jul-26 A	23-Jul-26 A	18,494.75	18,494.75	18,494.75	112	112	112
HAL-C-A-S-5102	Formwork for column	4	09-May-26	13-May-26	27-Jul-26 A	01-Aug-26 A	4,623.84	4,623.84	4,623.84	64	64	64
HAL-C-A-S-5103	Pouring Concrete for column	1	13-May-26	14-May-26	28-Jul-26 A	01-Aug-26 A	23,118.59	23,118.59	23,118.59	64	64	64
HAL-C-A-S-6113	Rebar for Beams	4	23-May-26	31-May-26	01-Aug-26 A	13-Aug-26 A	11,954.65	11,954.65	11,954.65	64	64	64
HAL-C-A-S-6123	Formwork for Beams	2	31-May-26	02-Jun-26	11-Aug-26 A	15-Aug-26 A	2,988.97	2,988.97	2,988.97	32	32	32
HAL-C-A-S-6133	Pouring Concrete for Beams	1	02-Jun-26	03-Jun-26	15-Aug-26 A	15-Aug-26 A	14,943.63	14,943.63	14,943.63	64	64	64
STRUCTURAL STEEL		36	09-May-26	06-Jul-26	13-Jun-26 A	14-Sep-26 A	1,552,860.73	1,552,860.73	1,552,860.73	2512	2512	2512
HAL-C-A-SS-1030	Steel members for external platform	5	02-Jun-26	08-Jun-26	13-Jun-26 A	23-Jul-26 A	27,249.09	27,249.09	27,249.09	336	336	336
HAL-C-A-A-210	Installation of columns	3	09-May-26	12-May-26	02-Jul-26 A	08-Jul-26 A	164,362.65	164,362.65	164,362.65	240	240	240
HAL-C-A-A-220	Installation of raft and purlins	5	12-May-26	18-May-26	02-Jul-26 A	09-Jul-26 A	340,060.66	340,060.66	340,060.66	480	480	480
HAL-C-A-A-1440	Steel members for office area	5	24-May-26	02-Jun-26	20-Jul-26 A	23-Jul-26 A	97,318.17	97,318.17	97,318.17	336	336	336
HAL-C-A-A-1430	Intumescent paint to steel works	5	18-May-26	24-May-26	25-Jul-26 A	02-Aug-26 A	269,283.81	269,283.81	269,283.81	112	112	112
HAL-C-A-A-250	Installation of roof sheet	5	13-Jun-26	18-Jun-26	01-Aug-26 A	09-Aug-26 A	453,414.21	453,414.21	453,414.21	480	480	480
HAL-C-A-SS-1040	Epoxy paint for external platform	5	08-Jun-26	14-Jun-26	03-Aug-26 A	06-Aug-26 A	6,812.27	6,812.27	6,812.27	80	80	80
HAL-C-A-A-240	Installation of wall sandwich panel	5	30-Jun-26	06-Jul-26	19-Aug-26 A	29-Aug-26 A	170,030.33	170,030.33	170,030.33	336	336	336
HAL-C-A-SS-1020	Epoxy paint to steel members at office area	5	02-Jun-26	08-Jun-26	13-Sep-26 A	14-Sep-26 A	24,329.54	24,329.54	24,329.54	112	112	112
ARCHITECTURAL		65	23-May-26	04-Oct-26	01-Aug-26 A	28-Oct-26	883,602.92	883,602.92	874,313.46	2928	2928	2880
MASONARY WORKS		18	23-May-26	08-Jul-26	01-Aug-26 A	15-Aug-26 A	64,406.94	64,406.94	64,406.94	1312	1312	1312
HAL-C-A-A-1030	Block work at toilet area	7	30-Jun-26	08-Jul-26	01-Aug-26 A	15-Aug-26 A	15,836.32	15,836.32	15,836.32	112	112	112
HAL-C-A-A-230	Block work at factory area	12	23-May-26	13-Jun-26	01-Aug-26 A	15-Aug-26 A	38,856.62	38,856.62	38,856.62	720	720	720
HAL-C-A-A-260	Block work at office area	8	18-Jun-26	30-Jun-26	01-Aug-26 A	15-Aug-26 A	9,714.00	9,714.00	9,714.00	480	480	480
WALL FINISHES		22	18-Jul-26	02-Sep-26	08-Sep-26 A	24-Oct-26 A	56,259.61	56,259.61	56,259.61	352	352	352
HAL-C-A-A-1040	Internal Wall Plaster	15	18-Jul-26	04-Aug-26	08-Sep-26 A	12-Sep-26 A	29,610.16	29,610.16	29,610.16	240	240	240
HAL-C-A-A-1090	Paint to Plaster (Primer, Putty & First Coat)	7	25-Aug-26	02-Sep-26	15-Sep-26 A	24-Oct-26 A	26,649.45	26,649.45	26,649.45	112	112	112
CIELING FINISHES		5	17-Aug-26	23-Aug-26	17-Sep-26 A	15-Oct-26 A	44,650.24	44,650.24	44,650.24	80	80	80
HAL-C-A-A-1100	Installation of Ceiling Gypsum Board	5	17-Aug-26	23-Aug-26	17-Sep-26 A	15-Oct-26 A	44,650.24	44,650.24	44,650.24	80	80	80
FLOOR FINISHES		9	09-Aug-26	04-Oct-26	16-Sep-26 A	15-Oct-26 A	177,686.14	177,686.14	177,686.14	288	288	288
HAL-C-A-A-1080	Tiles for Toilet	7	09-Aug-26	17-Aug-26	16-Sep-26 A	19-Sep-26 A	48,089.55	48,089.55	48,089.55	112	112	112
HAL-C-A-A-1110	Tiles for Office Area	2	23-Aug-26	25-Aug-26	24-Sep-26 A	26-Sep-26 A	25,626.50	25,626.50	25,626.50	32	32	32
HAL-C-A-A-1240	Granite strip	2	25-Aug-26	27-Aug-26	24-Sep-26 A	03-Oct-26 A	1,454.24	1,454.24	1,454.24	32	32	32
HAL-C-A-A-1260	Epoxy paint	7	26-Sep-26	04-Oct-26	24-Sep-26 A	15-Oct-26 A	102,515.85	102,515.85	102,515.85	112	112	112

Date	Revision	Checked	Approved
26-Oct-26	Weekly Report #42		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Budgeted Labor Units	Planned Value Labor Units	Earned Value Labor Units
DOORS & WINDOWS		15	06-Jul-26	22-Jul-26	13-Aug-26 A	15-Oct-26 A	295,493.36	295,493.36	295,493.36	224	224	224
HAL-C-A-A-1370	Skylight fixtures installation	1	21-Jul-26	22-Jul-26	13-Aug-26 A	22-Aug-26 A	61,929.74	61,929.74	61,929.74	16	16	16
HAL-C-A-A-1050	Roll up Shutter Door	1	14-Jul-26	15-Jul-26	17-Aug-26 A	20-Sep-26 A	66,353.30	66,353.30	66,353.30	16	16	16
HAL-C-A-A-1420	Window (CW1)	7	06-Jul-26	14-Jul-26	08-Sep-26 A	24-Sep-26 A	90,682.84	90,682.84	90,682.84	112	112	112
HAL-C-A-A-1060	Supply and install (D5) 1000*2200mm single leaf steel door v	1	15-Jul-26	16-Jul-26	17-Sep-26 A	19-Sep-26 A	15,482.44	15,482.44	15,482.44	16	16	16
HAL-C-A-A-1360	Supply and install fire rated 45 min (D2) 1200*2200 mm singl	1	20-Jul-26	21-Jul-26	17-Sep-26 A	19-Sep-26 A	16,145.97	16,145.97	16,145.97	16	16	16
HAL-C-A-A-1120	Supply and install (D4) 800*2200 mm single leaf aluminum dc	1	16-Jul-26	18-Jul-26	24-Sep-26 A	15-Oct-26 A	21,896.59	21,896.59	21,896.59	16	16	16
HAL-C-A-A-1130	Supply and install (D7) 1000*2200 mm single leaf aluminum c	1	18-Jul-26	19-Jul-26	24-Sep-26 A	15-Oct-26 A	7,520.04	7,520.04	7,520.04	16	16	16
HAL-C-A-A-1350	Supply and install (D3) 1000*2200 mm single leaf aluminum c	1	19-Jul-26	20-Jul-26	24-Sep-26 A	15-Oct-26 A	15,482.44	15,482.44	15,482.44	16	16	16
WATER PROOFING WORKS		4	04-Aug-26	09-Aug-26	14-Sep-26 A	15-Sep-26 A	4,653.33	4,653.33	4,653.33	64	64	64
HAL-C-A-A-1220	Waterproofing membrane for toilets	4	04-Aug-26	09-Aug-26	14-Sep-26 A	15-Sep-26 A	4,653.33	4,653.33	4,653.33	64	64	64
METAL WORKS		13	27-Aug-26	12-Sep-26	18-Aug-26 A	25-Oct-26 A	198,916.13	198,916.13	198,916.13	416	416	416
HAL-C-A-A-1150	Steel Ladder	2	27-Aug-26	30-Aug-26	18-Aug-26 A	29-Aug-26 A	9,510.64	9,510.64	9,510.64	64	64	64
HAL-C-A-A-1170	Aluminium composite panel	5	03-Sep-26	09-Sep-26	14-Sep-26 A	03-Oct-26 A	175,670.36	175,670.36	175,670.36	160	160	160
HAL-C-A-A-1160	Galvanised Steel Gratings	2	09-Sep-26	12-Sep-26	10-Oct-26 A	11-Oct-26 A	6,237.21	6,237.21	6,237.21	64	64	64
HAL-C-A-A-1250	Steel railing works	4	30-Aug-26	03-Sep-26	24-Oct-26 A	25-Oct-26 A	7,497.92	7,497.92	7,497.92	128	128	128
SPECIALTIES		18	12-Sep-26	26-Sep-26	22-Sep-26 A	28-Oct-26	41,537.17	41,537.17	32,247.71	192	192	144
HAL-C-A-A-1180	Installation of fittings	4	12-Sep-26	20-Sep-26	22-Sep-26 A	24-Sep-26 A	21,686.47	21,686.47	21,686.47	112	112	112
HAL-C-A-A-1200	Furniture Installation	1	24-Sep-26	26-Sep-26	20-Oct-26 A	20-Oct-26 A	10,561.24	10,561.24	10,561.24	32	32	32
HAL-C-A-A-1410	Identification sign; ID01 & ID02	3	20-Sep-26	24-Sep-26	26-Oct-26	28-Oct-26	9,289.46	9,289.46	0.00	48	48	0
MECHANICAL		107	16-Apr-26	22-Sep-26	11-Jul-26 A	08-Oct-26 A	399,597.39	399,597.39	399,597.39	1088	1088	1088
HVAC		10	02-Sep-26	19-Sep-26	06-Aug-26 A	04-Oct-26 A	196,931.06	196,931.06	196,931.06	224	224	224
FIRST STAGE		4	09-Sep-26	14-Sep-26	06-Aug-26 A	16-Sep-26 A	160,229.09	160,229.09	160,229.09	64	64	64
HAL-C-A-M-760	Installation of HVAC Ducts	2	09-Sep-26	12-Sep-26	06-Aug-26 A	16-Sep-26 A	141,481.82	141,481.82	141,481.82	32	32	32
HAL-C-A-M-790	Installation of Duct insulation	2	12-Sep-26	14-Sep-26	06-Aug-26 A	16-Sep-26 A	18,747.27	18,747.27	18,747.27	32	32	32
SECOND STAGE		10	02-Sep-26	19-Sep-26	10-Sep-26 A	04-Oct-26 A	36,701.97	36,701.97	36,701.97	160	160	160
HAL-C-A-M-780	Installation of Wall Propeller Type Exhaust Fan	4	05-Sep-26	09-Sep-26	10-Sep-26 A	12-Sep-26 A	17,417.74	17,417.74	17,417.74	64	64	64
HAL-C-A-M-750	Installation of Exhaust Fans	2	02-Sep-26	05-Sep-26	16-Sep-26 A	17-Sep-26 A	9,331.24	9,331.24	9,331.24	32	32	32
HAL-C-A-M-770	Installation of Diffuser	2	14-Sep-26	16-Sep-26	16-Sep-26 A	04-Oct-26 A	2,764.72	2,764.72	2,764.72	32	32	32
HAL-C-A-M-960	Supply, install, test and commission door grilles & exhaust louv	2	16-Sep-26	19-Sep-26	16-Sep-26 A	04-Oct-26 A	7,188.28	7,188.28	7,188.28	32	32	32
FIRE FIGHTING SYSTEM		32	02-Sep-26	22-Sep-26	06-Aug-26 A	24-Sep-26 A	86,884.12	86,884.12	86,884.12	288	288	288
FIRST STAGE		12	02-Sep-26	16-Sep-26	06-Aug-26 A	17-Sep-26 A	73,137.92	73,137.92	73,137.92	192	192	192
HAL-C-A-M-920	Installation of Fire Fighting Pipes (Seamless Black Steel)	7	02-Sep-26	10-Sep-26	06-Aug-26 A	17-Sep-26 A	60,425.74	60,425.74	60,425.74	112	112	112
HAL-C-A-M-930	Installation of Fire Fighting Valve	5	10-Sep-26	16-Sep-26	06-Aug-26 A	05-Sep-26 A	12,712.18	12,712.18	12,712.18	80	80	80
SECOND STAGE		28	16-Sep-26	22-Sep-26	17-Sep-26 A	24-Sep-26 A	13,746.20	13,746.20	13,746.20	96	96	96
HAL-C-A-M-990	Supply, install, test and commission Fire Department Connecti	3	19-Sep-26	22-Sep-26	17-Sep-26 A	19-Sep-26 A	2,598.84	2,598.84	2,598.84	48	48	48
HAL-C-A-M-940	Installation of Fire Hose Cabinet	3	16-Sep-26	20-Sep-26	22-Sep-26 A	24-Sep-26 A	11,147.36	11,147.36	11,147.36	48	48	48
SEWER AND DRAINAGE SYSTEM		91	16-Apr-26	10-Sep-26	11-Jul-26 A	08-Oct-26 A	80,237.72	80,237.72	80,237.72	400	400	400
FIRST STAGE		66	16-Apr-26	25-Aug-26	11-Jul-26 A	06-Aug-26 A	36,358.53	36,358.53	36,358.53	176	176	176
HAL-C-A-M-820	Installation of Sanitary Waste / Drainage Pipes	4	16-Apr-26	21-Apr-26	11-Jul-26 A	06-Aug-26 A	14,362.41	14,362.41	14,362.41	64	64	64
HAL-C-A-M-840	Installation of Floor Drain	2	17-Aug-26	19-Aug-26	11-Jul-26 A	06-Aug-26 A	10,616.53	10,616.53	10,616.53	32	32	32
HAL-C-A-M-1000	Installation of Trench drain	5	19-Aug-26	25-Aug-26	11-Jul-26 A	06-Aug-26 A	11,379.59	11,379.59	11,379.59	80	80	80
SECOND STAGE		22	25-Aug-26	10-Sep-26	11-Jul-26 A	08-Oct-26 A	43,879.19	43,879.19	43,879.19	224	224	224
HAL-C-A-M-860	Installation of Roof Vent Cap	2	08-Sep-26	10-Sep-26	11-Jul-26 A	10-Sep-26 A	829.41	829.41	829.41	32	32	32
HAL-C-A-M-800	Installation of Electric Water Heater	2	25-Aug-26	27-Aug-26	05-Sep-26 A	10-Sep-26 A	1,592.48	1,592.48	1,592.48	32	32	32
HAL-C-A-M-810	Installation of Sanitary Fixture and Accessories	4	27-Aug-26	01-Sep-26	04-Oct-26 A	08-Oct-26 A	16,243.04	16,243.04	16,243.04	64	64	64
HAL-C-A-M-830	Installation of Lavotary /Wash Basin	2	01-Sep-26	03-Sep-26	04-Oct-26 A	08-Oct-26 A	20,348.35	20,348.35	20,348.35	32	32	32
HAL-C-A-M-850	Installation of Water Tap	2	06-Sep-26	08-Sep-26	04-Oct-26 A	08-Oct-26 A	2,654.13	2,654.13	2,654.13	32	32	32
HAL-C-A-M-890	Installation of Bib Tap	2	03-Sep-26	06-Sep-26	04-Oct-26 A	08-Oct-26 A	2,211.78	2,211.78	2,211.78	32	32	32
WATER SUPPLY SYSTEM		14	02-Sep-26	15-Sep-26	03-Sep-26 A	12-Sep-26 A	35,544.48	35,544.48	35,544.48	176	176	176
FIRST STAGE		14	02-Sep-26	09-Sep-26	03-Sep-26 A	12-Sep-26 A	35,256.95	35,256.95	35,256.95	96	96	96

Date	Revision	Checked	Approved
26-Oct-26	Weekly Report #42		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Budgeted Labor Units	Planned Value Labor Units	Earned Value Labor Units
HAL-C-A-M-910	Installation of Water Supply Pipes	4	02-Sep-26	07-Sep-26	03-Sep-26 A	10-Sep-26 A	19,520.16	19,520.16	19,520.16	64	64	64
HAL-C-A-M-900	Installation of Water Supply Valve	2	07-Sep-26	09-Sep-26	10-Sep-26 A	12-Sep-26 A	15,736.79	15,736.79	15,736.79	32	32	32
SECOND STAGE		5	09-Sep-26	15-Sep-26	12-Sep-26 A	12-Sep-26 A	287.53	287.53	287.53	80	80	80
HAL-C-A-M-950	Capped connection	5	09-Sep-26	15-Sep-26	12-Sep-26 A	12-Sep-26 A	287.53	287.53	287.53	80	80	80
ELECTRICAL		111	08-Jul-26	18-Nov-26	17-Jun-26 A	26-Oct-26	617,589.46	398,623.57	611,598.37	1264	1152	1238
FIRST STAGE		80	08-Jul-26	15-Oct-26	17-Jun-26 A	25-Oct-26 A	65,383.79	65,383.79	65,383.79	448	448	448
HAL-C-A-E-573	Installation of Earthing and Grounding	4	11-Oct-26	15-Oct-26	17-Jun-26 A	25-Oct-26 A	17,002.41	17,002.41	17,002.41	64	64	64
HAL-C-A-E-643	Installation of Sleeves & Power outlet	8	08-Jul-26	18-Jul-26	17-Jun-26 A	15-Sep-26 A	2,853.19	2,853.19	2,853.19	128	128	128
HAL-C-A-E-603	Installation of Conduits and wiring outlets - Fire Alarm System	4	09-Sep-26	14-Sep-26	11-Aug-26 A	24-Sep-26 A	2,026.84	2,026.84	2,026.84	64	64	64
HAL-C-A-E-623	Installation of Conduites for Lighting Fixture	4	24-Sep-26	29-Sep-26	11-Aug-26 A	24-Sep-26 A	3,983.66	3,983.66	3,983.66	64	64	64
HAL-C-A-E-693	Installation of Wires	4	29-Sep-26	04-Oct-26	22-Aug-26 A	24-Sep-26 A	7,966.69	7,966.69	7,966.69	64	64	64
HAL-C-A-E-683	Installation of LV Cables	2	11-Oct-26	15-Oct-26	22-Sep-26 A	17-Oct-26 A	31,550.99	31,550.99	31,550.99	64	64	64
SECOND STAGE		68	02-Sep-26	18-Nov-26	22-Aug-26 A	26-Oct-26	552,205.67	333,239.78	546,214.58	816	704	790
HAL-C-A-E-1030	Installation of CCTV System	2	08-Oct-26	17-Oct-26	22-Aug-26 A	17-Oct-26 A	66,177.58	66,177.58	66,177.58	112	112	112
HAL-C-A-E-1040	Installation of Solar power plant	2	10-Nov-26	18-Nov-26	22-Aug-26 A	12-Oct-26 A	218,965.89	0.00	218,965.89	112	0	112
HAL-C-A-E-733	Installation of Access Control System	2	24-Sep-26	30-Sep-26	22-Aug-26 A	26-Oct-26	24,315.41	24,315.41	19,452.33	80	80	64
HAL-C-A-E-703	Installation of LP-1 Panel	2	06-Oct-26	08-Oct-26	10-Sep-26 A	01-Oct-26 A	15,128.55	15,128.55	15,128.55	32	32	32
HAL-C-A-E-613	Installation of Lighting fixtures	2	04-Oct-26	08-Oct-26	22-Sep-26 A	25-Oct-26 A	59,751.14	59,751.14	59,751.14	64	64	64
HAL-C-A-E-763	Firewarning flash light with sounder; wall mounted, Weather pr	2	05-Oct-26	07-Oct-26	22-Sep-26 A	24-Sep-26 A	2,963.79	2,963.79	2,963.79	32	32	32
HAL-C-A-E-583	Installation of Fire Alarm Control Panel	4	14-Sep-26	19-Sep-26	24-Sep-26 A	17-Oct-26 A	16,216.62	16,216.62	16,216.62	64	64	64
HAL-C-A-E-633	Installation of Wiring Devices	4	02-Sep-26	07-Sep-26	24-Sep-26 A	17-Oct-26 A	20,742.16	20,742.16	20,742.16	64	64	64
HAL-C-A-E-663	Installation of Disconnect Switches	2	07-Sep-26	09-Sep-26	24-Sep-26 A	17-Oct-26 A	25,808.36	25,808.36	25,808.36	32	32	32
HAL-C-A-E-743	Monitor Modules for Fire Alarm	2	30-Sep-26	03-Oct-26	24-Sep-26 A	26-Oct-26	3,760.02	3,760.02	2,632.01	32	32	22
HAL-C-A-E-753	Line Isolator Modules for Fire Alarm	2	03-Oct-26	05-Oct-26	24-Sep-26 A	17-Oct-26 A	163.42	163.42	163.42	32	32	32
HAL-C-A-E-593	Installation of Fire Detectors & Accessories	4	19-Sep-26	24-Sep-26	01-Oct-26 A	17-Oct-26 A	31,219.23	31,219.23	31,219.23	64	64	64
HAL-C-A-E-673	Installation of Telephone Cabinet	2	11-Oct-26	13-Oct-26	01-Oct-26 A	12-Oct-26 A	23,299.84	23,299.84	23,299.84	32	32	32
HAL-C-A-E-653	Installation of Main Distribution Board	2	04-Oct-26	06-Oct-26	07-Oct-26 A	17-Oct-26 A	25,479.66	25,479.66	25,479.66	32	32	32
HAL-C-A-E-713	Installation of PP-AC panel	2	08-Oct-26	11-Oct-26	07-Oct-26 A	17-Oct-26 A	18,213.99	18,213.99	18,213.99	32	32	32
BLOCK D		260	12-Feb-26	26-Nov-26	17-Jan-26 A	28-Oct-26	4,521,157.12	4,301,009.49	4,505,876.57	10800	10686	10726
STRUCTURAL		198	12-Feb-26	20-Jul-26	17-Jan-26 A	08-Jul-26 A	1,067,506.62	1,067,506.62	1,067,506.62	3008	3008	3008
FOOTING		28	12-Feb-26	09-Mar-26	17-Jan-26 A	19-Feb-26 A	421,630.37	421,630.37	421,630.37	480	480	480
HAL-C-D-S-210	Excavation for footings	7	12-Feb-26	21-Feb-26	17-Jan-26 A	04-Feb-26 A	166,240.82	166,240.82	166,240.82	224	224	224
HAL-C-D-S-797	Lean Concrete Below Footings	2	23-Feb-26	25-Feb-26	10-Feb-26 A	10-Feb-26 A	8,238.87	8,238.87	8,238.87	32	32	32
HAL-C-D-S-947	Vapour Barrier for Footings	1	22-Feb-26	23-Feb-26	10-Feb-26 A	10-Feb-26 A	6,030.16	6,030.16	6,030.16	16	16	16
HAL-C-D-S-1037	Anti Termite Below Footings	1	21-Feb-26	22-Feb-26	10-Feb-26 A	10-Feb-26 A	8,441.61	8,441.61	8,441.61	16	16	16
HAL-C-D-S-857	Formwork for Footings	6	03-Mar-26	08-Mar-26	11-Feb-26 A	14-Feb-26 A	23,267.89	23,267.89	23,267.89	64	64	64
HAL-C-D-S-847	Rebar for Footings	4	25-Feb-26	03-Mar-26	12-Feb-26 A	18-Feb-26 A	93,071.56	93,071.56	93,071.56	64	64	64
HAL-C-D-S-807	Pouring Concrete for Footings	1	08-Mar-26	09-Mar-26	19-Feb-26 A	19-Feb-26 A	116,339.45	116,339.45	116,339.45	64	64	64
COLUMN NECK		16	09-Mar-26	04-Apr-26	12-Feb-26 A	25-Mar-26 A	94,596.46	94,596.46	94,596.46	672	672	672
HAL-C-D-S-897	Rebar for column neck	2	09-Mar-26	11-Mar-26	12-Feb-26 A	18-Feb-26 A	21,993.66	21,993.66	21,993.66	32	32	32
HAL-C-D-S-907	Formwork for column neck	2	11-Mar-26	14-Mar-26	21-Feb-26 A	02-Mar-26 A	5,498.72	5,498.72	5,498.72	32	32	32
HAL-C-D-S-887	Pouring Concrete for column neck	1	14-Mar-26	15-Mar-26	25-Feb-26 A	02-Mar-26 A	27,492.39	27,492.39	27,492.39	64	64	64
HAL-C-D-S-937	Damp proof /Bitumin paint on Footings & column neck	2	15-Mar-26	21-Mar-26	28-Feb-26 A	03-Mar-26 A	6,903.81	6,903.81	6,903.81	32	32	32
HAL-C-D-S-997	Backfilling / Compaction up to Bottom of Grade Beams	12	21-Mar-26	04-Apr-26	04-Mar-26 A	25-Mar-26 A	32,707.87	32,707.87	32,707.87	512	512	512
GRADE BEAM		26	04-Apr-26	25-Apr-26	28-Mar-26 A	22-Apr-26 A	95,754.56	95,754.56	95,754.56	368	368	368
HAL-C-D-S-817	Lean Concrete Below Grade Beams	2	07-Apr-26	09-Apr-26	28-Mar-26 A	28-Mar-26 A	8,238.87	8,238.87	8,238.87	32	32	32
HAL-C-D-S-967	Vapour barrier for Grade Beams	2	05-Apr-26	07-Apr-26	28-Mar-26 A	28-Mar-26 A	4,019.90	4,019.90	4,019.90	32	32	32
HAL-C-D-S-1047	Anti Termite Below Grade Beams	1	04-Apr-26	05-Apr-26	28-Mar-26 A	28-Mar-26 A	8,441.61	8,441.61	8,441.61	16	16	16
HAL-C-D-S-867	Rebar for Grade Beams	5	09-Apr-26	15-Apr-26	02-Apr-26 A	16-Apr-26 A	24,993.07	24,993.07	24,993.07	80	80	80
HAL-C-D-S-877	Formwork for Grade Beams	2	15-Apr-26	18-Apr-26	02-Apr-26 A	16-Apr-26 A	6,248.27	6,248.27	6,248.27	32	32	32

Date	Revision	Checked	Approved
26-Oct-26	Weekly Report #42		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Budgeted Labor Units	Planned Value Labor Units	Earned Value Labor Units
HAL-C-D-S-1027	Anchor bolts installation	2	15-Apr-26	18-Apr-26	12-Apr-26 A	16-Apr-26 A	5,667.68	5,667.68	5,667.68	32	32	32
HAL-C-D-S-827	Pouring Concrete for Grade Beams	1	18-Apr-26	19-Apr-26	18-Apr-26 A	18-Apr-26 A	31,241.35	31,241.35	31,241.35	64	64	64
HAL-C-D-S-977	Damp proof /Bitumin paint on Grade Beams	5	19-Apr-26	25-Apr-26	20-Apr-26 A	22-Apr-26 A	6,903.81	6,903.81	6,903.81	80	80	80
SLAB ON GRADE		118	25-Apr-26	20-Jul-26	27-Apr-26 A	20-Jun-26 A	359,908.90	359,908.90	359,908.90	928	928	928
HAL-C-D-S-1007	Backfilling / Compaction for Slab on Grade	12	25-Apr-26	09-May-26	27-Apr-26 A	30-Apr-26 A	32,707.87	32,707.87	32,707.87	512	512	512
HAL-C-D-S-957	Anti Termite Treatment below Ground Slab	1	09-May-26	10-May-26	18-May-26 A	25-May-26 A	11,255.49	11,255.49	11,255.49	16	16	16
HAL-C-D-S-987	Vapour barrier for below Ground Slab	2	10-May-26	12-May-26	18-May-26 A	25-May-26 A	10,050.07	10,050.07	10,050.07	32	32	32
HAL-C-D-S-837	Pouring Concrete for Ground Slab	4	12-May-26	17-May-26	19-May-26 A	25-May-26 A	304,091.64	304,091.64	304,091.64	256	256	256
HAL-C-D-S-1017	Concrete pad	7	12-Jul-26	20-Jul-26	17-Jun-26 A	20-Jun-26 A	1,803.82	1,803.82	1,803.82	112	112	112
COLUMNS & BEAMS		49	09-May-26	11-Jun-26	02-Mar-26 A	08-Jul-26 A	95,616.33	95,616.33	95,616.33	560	560	560
HAL-C-D-S-6101	Rebar for Tie Beams	4	23-May-26	31-May-26	02-Mar-26 A	04-Mar-26 A	7,796.52	7,796.52	7,796.52	64	64	64
HAL-C-D-S-6102	Formwork for Tie Beams	2	31-May-26	02-Jun-26	02-Mar-26 A	04-Mar-26 A	1,949.44	1,949.44	1,949.44	32	32	32
HAL-C-D-S-6103	Pouring Concrete for Tie Beams	1	02-Jun-26	03-Jun-26	07-Mar-26 A	07-Mar-26 A	9,745.95	9,745.95	9,745.95	64	64	64
HAL-C-D-S-5101	Rebar for column	7	09-May-26	17-May-26	02-May-26 A	16-May-26 A	18,494.75	18,494.75	18,494.75	112	112	112
HAL-C-D-S-6113	Rebar for Beams	4	03-Jun-26	08-Jun-26	07-May-26 A	06-Jul-26 A	11,954.65	11,954.65	11,954.65	64	64	64
HAL-C-D-S-5102	Formwork for column	4	17-May-26	21-May-26	09-May-26 A	17-May-26 A	4,623.84	4,623.84	4,623.84	64	64	64
HAL-C-D-S-5103	Pouring Concrete for column	1	21-May-26	23-May-26	16-May-26 A	20-May-26 A	23,118.59	23,118.59	23,118.59	64	64	64
HAL-C-D-S-6123	Formwork for Beams	2	08-Jun-26	10-Jun-26	20-Jun-26 A	07-Jul-26 A	2,988.97	2,988.97	2,988.97	32	32	32
HAL-C-D-S-6133	Pouring Concrete for Beams	1	10-Jun-26	11-Jun-26	08-Jul-26 A	08-Jul-26 A	14,943.63	14,943.63	14,943.63	64	64	64
STRUCTURAL STEEL		51	18-May-26	18-Jul-26	04-May-26 A	12-Aug-26 A	1,552,860.73	1,552,860.73	1,552,860.73	2512	2512	2512
HAL-C-D-A-1440	Steel members for office area	5	06-Jun-26	11-Jun-26	04-May-26 A	25-May-26 A	97,318.17	97,318.17	97,318.17	336	336	336
HAL-C-D-SS-1030	Steel members for external platform	5	11-Jun-26	17-Jun-26	04-May-26 A	25-May-26 A	27,249.09	27,249.09	27,249.09	336	336	336
HAL-C-D-A-210	Installation of columns	3	18-May-26	21-May-26	06-May-26 A	13-May-26 A	164,362.65	164,362.65	164,362.65	240	240	240
HAL-C-D-A-220	Installation of raft and purlins	5	21-May-26	31-May-26	06-May-26 A	13-May-26 A	340,060.66	340,060.66	340,060.66	480	480	480
HAL-C-D-A-1430	Intumescent paint to steel works	5	31-May-26	06-Jun-26	02-Jun-26 A	22-Jun-26 A	269,283.81	269,283.81	269,283.81	112	112	112
HAL-C-D-A-250	Installation of roof sheet	5	30-Jun-26	06-Jul-26	14-Jun-26 A	18-Jun-26 A	453,414.21	453,414.21	453,414.21	480	480	480
HAL-C-D-A-240	Installation of wall sandwich panel	5	12-Jul-26	18-Jul-26	08-Jul-26 A	30-Jul-26 A	170,030.33	170,030.33	170,030.33	336	336	336
HAL-C-D-SS-1040	Epoxy paint for external platform	5	17-Jun-26	23-Jun-26	19-Jul-26 A	20-Jul-26 A	6,812.27	6,812.27	6,812.27	80	80	80
HAL-C-D-SS-1020	Epoxy paint to steel members at office area	5	11-Jun-26	17-Jun-26	11-Aug-26 A	12-Aug-26 A	24,329.54	24,329.54	24,329.54	112	112	112
ARCHITECTURAL		59	13-Jun-26	15-Oct-26	06-Jun-26 A	28-Oct-26	883,602.92	883,602.92	874,313.46	2928	2928	2880
MASONARY WORKS		34	13-Jun-26	20-Jul-26	06-Jun-26 A	24-Jun-26 A	64,406.94	64,406.94	64,406.94	1312	1312	1312
HAL-C-D-A-1030	Block work at toilet area	7	12-Jul-26	20-Jul-26	06-Jun-26 A	24-Jun-26 A	15,836.32	15,836.32	15,836.32	112	112	112
HAL-C-D-A-230	Block work at factory area	15	13-Jun-26	30-Jun-26	06-Jun-26 A	24-Jun-26 A	38,856.62	38,856.62	38,856.62	720	720	720
HAL-C-D-A-260	Block work at office area	10	30-Jun-26	12-Jul-26	06-Jun-26 A	24-Jun-26 A	9,714.00	9,714.00	9,714.00	480	480	480
WALL FINISHES		29	29-Jul-26	14-Sep-26	14-Jul-26 A	21-Oct-26 A	56,259.61	56,259.61	56,259.61	352	352	352
HAL-C-D-A-1040	Internal Wall Plaster	15	29-Jul-26	16-Aug-26	14-Jul-26 A	23-Jul-26 A	29,610.16	29,610.16	29,610.16	240	240	240
HAL-C-D-A-1090	Paint to Plaster (Primer, Putty & First Coat)	7	06-Sep-26	14-Sep-26	27-Jul-26 A	21-Oct-26 A	26,649.45	26,649.45	26,649.45	112	112	112
CIELING FINISHES		5	29-Aug-26	03-Sep-26	05-Sep-26 A	24-Sep-26 A	44,650.24	44,650.24	44,650.24	80	80	80
HAL-C-D-A-1100	Installation of Ceiling Gypsum Board	5	29-Aug-26	03-Sep-26	05-Sep-26 A	24-Sep-26 A	44,650.24	44,650.24	44,650.24	80	80	80
FLOOR FINISHES		25	20-Aug-26	15-Oct-26	29-Jul-26 A	15-Oct-26 A	177,686.14	177,686.14	177,686.14	288	288	288
HAL-C-D-A-1080	Tiles for Toilet	7	20-Aug-26	29-Aug-26	29-Jul-26 A	02-Aug-26 A	48,089.55	48,089.55	48,089.55	112	112	112
HAL-C-D-A-1110	Tiles for Office Area	2	03-Sep-26	06-Sep-26	19-Aug-26 A	29-Aug-26 A	25,626.50	25,626.50	25,626.50	32	32	32
HAL-C-D-A-1240	Granite strip	2	06-Sep-26	08-Sep-26	30-Aug-26 A	31-Aug-26 A	1,454.24	1,454.24	1,454.24	32	32	32
HAL-C-D-A-1260	Epoxy paint	2	07-Oct-26	15-Oct-26	03-Sep-26 A	15-Oct-26 A	102,515.85	102,515.85	102,515.85	112	112	112
DOORS & WINDOWS		21	18-Jul-26	03-Aug-26	12-Jul-26 A	12-Sep-26 A	295,493.36	295,493.36	295,493.36	224	224	224
HAL-C-D-A-1420	Window (CW1)	7	18-Jul-26	26-Jul-26	12-Jul-26 A	12-Sep-26 A	90,682.84	90,682.84	90,682.84	112	112	112
HAL-C-D-A-1370	Skylight fixtures installation	1	02-Aug-26	03-Aug-26	25-Jul-26 A	27-Jul-26 A	61,929.74	61,929.74	61,929.74	16	16	16
HAL-C-D-A-1050	Roll up Shutter Door	1	26-Jul-26	27-Jul-26	02-Aug-26 A	06-Aug-26 A	66,353.30	66,353.30	66,353.30	16	16	16
HAL-C-D-A-1060	Supply and install (D5) 1000*2200mm single leaf steel door v	1	27-Jul-26	28-Jul-26	11-Aug-26 A	10-Sep-26 A	15,482.44	15,482.44	15,482.44	16	16	16
HAL-C-D-A-1360	Supply and install fire rated 45 min (D2) 1200*2200 mm singl	1	01-Aug-26	02-Aug-26	11-Aug-26 A	10-Sep-26 A	16,145.97	16,145.97	16,145.97	16	16	16

Date	Revision	Checked	Approved
26-Oct-26	Weekly Report #42		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Budgeted Labor Units	Planned Value Labor Units	Earned Value Labor Units
HAL-C-D-A-1120	Supply and install (D4) 800*2200 mm single leaf aluminum d	1	28-Jul-26	29-Jul-26	03-Sep-26 A	06-Sep-26 A	21,896.59	21,896.59	21,896.59	16	16	16
HAL-C-D-A-1130	Supply and install (D7) 1000*2200 mm single leaf aluminum	1	29-Jul-26	30-Jul-26	03-Sep-26 A	06-Sep-26 A	7,520.04	7,520.04	7,520.04	16	16	16
HAL-C-D-A-1350	Supply and install (D3) 1000*2200 mm single leaf aluminum	1	30-Jul-26	01-Aug-26	03-Sep-26 A	06-Sep-26 A	15,482.44	15,482.44	15,482.44	16	16	16
WATER PROOFING WORKS		4	16-Aug-26	20-Aug-26	25-Jul-26 A	25-Jul-26 A	4,653.33	4,653.33	4,653.33	64	64	64
HAL-C-D-A-1220	Waterproofing membrane for toilets	4	16-Aug-26	20-Aug-26	25-Jul-26 A	25-Jul-26 A	4,653.33	4,653.33	4,653.33	64	64	64
METAL WORKS		24	08-Sep-26	24-Sep-26	02-Aug-26 A	23-Oct-26 A	198,916.13	198,916.13	198,916.13	416	416	416
HAL-C-D-A-1170	Aluminium composite panel	5	15-Sep-26	21-Sep-26	02-Aug-26 A	03-Oct-26 A	175,670.36	175,670.36	175,670.36	160	160	160
HAL-C-D-A-1150	Steel Ladder	2	08-Sep-26	10-Sep-26	18-Aug-26 A	29-Aug-26 A	9,510.64	9,510.64	9,510.64	64	64	64
HAL-C-D-A-1160	Galvanised Steel Gratings	2	21-Sep-26	24-Sep-26	07-Oct-26 A	08-Oct-26 A	6,237.21	6,237.21	6,237.21	64	64	64
HAL-C-D-A-1250	Steel railing works	4	10-Sep-26	15-Sep-26	22-Oct-26 A	23-Oct-26 A	7,497.92	7,497.92	7,497.92	128	128	128
SPECIALTIES		5	24-Sep-26	07-Oct-26	22-Sep-26 A	28-Oct-26	41,537.17	41,537.17	32,247.71	192	192	144
HAL-C-D-A-1180	Installation of fittings	4	24-Sep-26	03-Oct-26	22-Sep-26 A	24-Sep-26 A	21,686.47	21,686.47	21,686.47	112	112	112
HAL-C-D-A-1200	Furniture Installation	1	06-Oct-26	07-Oct-26	24-Oct-26 A	24-Oct-26 A	10,561.24	10,561.24	10,561.24	32	32	32
HAL-C-D-A-1410	Identification sign; ID01 & ID02	3	03-Oct-26	06-Oct-26	26-Oct-26	28-Oct-26	9,289.46	9,289.46	0.00	48	48	0
MECHANICAL		180	25-Apr-26	05-Oct-26	16-Apr-26 A	24-Sep-26 A	399,597.39	399,597.39	399,597.39	1088	1088	1088
HVAC		24	14-Sep-26	01-Oct-26	24-Jun-26 A	22-Sep-26 A	196,931.06	196,931.06	196,931.06	224	224	224
FIRST STAGE		4	21-Sep-26	27-Sep-26	24-Jun-26 A	30-Jul-26 A	160,229.09	160,229.09	160,229.09	64	64	64
HAL-C-D-M-760	Installation of HVAC Ducts	2	21-Sep-26	24-Sep-26	24-Jun-26 A	30-Jul-26 A	141,481.82	141,481.82	141,481.82	32	32	32
HAL-C-D-M-790	Installation of Duct insulation	2	24-Sep-26	27-Sep-26	24-Jun-26 A	30-Jul-26 A	18,747.27	18,747.27	18,747.27	32	32	32
SECOND STAGE		16	14-Sep-26	01-Oct-26	28-Jul-26 A	22-Sep-26 A	36,701.97	36,701.97	36,701.97	160	160	160
HAL-C-D-M-750	Installation of Exhaust Fans	2	14-Sep-26	16-Sep-26	28-Jul-26 A	28-Jul-26 A	9,331.24	9,331.24	9,331.24	32	32	32
HAL-C-D-M-780	Installation of Wall Propeller Type Exhaust Fan	4	16-Sep-26	21-Sep-26	02-Sep-26 A	05-Sep-26 A	17,417.74	17,417.74	17,417.74	64	64	64
HAL-C-D-M-960	Supply, install, test and commission door grilles & exhaust louv	2	29-Sep-26	01-Oct-26	05-Sep-26 A	10-Sep-26 A	7,188.28	7,188.28	7,188.28	32	32	32
HAL-C-D-M-770	Installation of Diffuser	2	27-Sep-26	29-Sep-26	19-Sep-26 A	22-Sep-26 A	2,764.72	2,764.72	2,764.72	32	32	32
FIRE FIGHTING SYSTEM		52	14-Sep-26	05-Oct-26	17-Jun-26 A	22-Aug-26 A	86,884.12	86,884.12	86,884.12	288	288	288
FIRST STAGE		12	14-Sep-26	29-Sep-26	17-Jun-26 A	05-Aug-26 A	73,137.92	73,137.92	73,137.92	192	192	192
HAL-C-D-M-920	Installation of Fire Fighting Pipes (Seamless Black Steel)	7	14-Sep-26	22-Sep-26	17-Jun-26 A	05-Aug-26 A	60,425.74	60,425.74	60,425.74	112	112	112
HAL-C-D-M-930	Installation of Fire Fighting Valve	5	22-Sep-26	29-Sep-26	17-Jun-26 A	05-Aug-26 A	12,712.18	12,712.18	12,712.18	80	80	80
SECOND STAGE		52	29-Sep-26	05-Oct-26	17-Jun-26 A	22-Aug-26 A	13,746.20	13,746.20	13,746.20	96	96	96
HAL-C-D-M-940	Installation of Fire Hose Cabinet	3	29-Sep-26	03-Oct-26	17-Jun-26 A	22-Aug-26 A	11,147.36	11,147.36	11,147.36	48	48	48
HAL-C-D-M-990	Supply, install, test and commission Fire Department Connecti	3	01-Oct-26	05-Oct-26	25-Jul-26 A	05-Aug-26 A	2,598.84	2,598.84	2,598.84	48	48	48
SEWER AND DRAINAGE SYSTEM		158	25-Apr-26	22-Sep-26	16-Apr-26 A	24-Sep-26 A	80,237.72	80,237.72	80,237.72	400	400	400
FIRST STAGE		158	25-Apr-26	06-Sep-26	16-Apr-26 A	05-Aug-26 A	36,358.53	36,358.53	36,358.53	176	176	176
HAL-C-D-M-820	Installation of Sanitary Waste / Drainage Pipes	4	25-Apr-26	29-Apr-26	16-Apr-26 A	30-Apr-26 A	14,362.41	14,362.41	14,362.41	64	64	64
HAL-C-D-M-840	Installation of Floor Drain	2	29-Aug-26	31-Aug-26	17-Jun-26 A	05-Aug-26 A	10,616.53	10,616.53	10,616.53	32	32	32
HAL-C-D-M-100(	Installation of Trench drain	5	31-Aug-26	06-Sep-26	17-Jun-26 A	05-Aug-26 A	11,379.59	11,379.59	11,379.59	80	80	80
SECOND STAGE		25	06-Sep-26	22-Sep-26	11-Jul-26 A	24-Sep-26 A	43,879.19	43,879.19	43,879.19	224	224	224
HAL-C-D-M-860	Installation of Roof Vent Cap	2	20-Sep-26	22-Sep-26	11-Jul-26 A	25-Aug-26 A	829.41	829.41	829.41	32	32	32
HAL-C-D-M-800	Installation of Electric Water Heater	2	06-Sep-26	08-Sep-26	05-Aug-26 A	05-Aug-26 A	1,592.48	1,592.48	1,592.48	32	32	32
HAL-C-D-M-850	Installation of Water Tap	2	17-Sep-26	20-Sep-26	17-Sep-26 A	19-Sep-26 A	2,654.13	2,654.13	2,654.13	32	32	32
HAL-C-D-M-810	Installation of Sanitary Fixture and Accessories	4	08-Sep-26	13-Sep-26	19-Sep-26 A	24-Sep-26 A	16,243.04	16,243.04	16,243.04	64	64	64
HAL-C-D-M-830	Installation of Lavotary /Wash Basin	2	13-Sep-26	15-Sep-26	19-Sep-26 A	24-Sep-26 A	20,348.35	20,348.35	20,348.35	32	32	32
HAL-C-D-M-890	Installation of Bib Tap	2	15-Sep-26	17-Sep-26	19-Sep-26 A	24-Sep-26 A	2,211.78	2,211.78	2,211.78	32	32	32
WATER SUPPLY SYSTEM		20	14-Sep-26	28-Sep-26	01-Jul-26 A	05-Aug-26 A	35,544.48	35,544.48	35,544.48	176	176	176
FIRST STAGE		13	14-Sep-26	21-Sep-26	01-Jul-26 A	05-Aug-26 A	35,256.95	35,256.95	35,256.95	96	96	96
HAL-C-D-M-910	Installation of Water Supply Pipes	4	14-Sep-26	19-Sep-26	01-Jul-26 A	05-Aug-26 A	19,520.16	19,520.16	19,520.16	64	64	64
HAL-C-D-M-900	Installation of Water Supply Valve	2	19-Sep-26	21-Sep-26	02-Aug-26 A	05-Aug-26 A	15,736.79	15,736.79	15,736.79	32	32	32
SECOND STAGE		5	21-Sep-26	28-Sep-26	04-Jul-26 A	05-Aug-26 A	287.53	287.53	287.53	80	80	80
HAL-C-D-M-950	Capped connection	5	21-Sep-26	28-Sep-26	04-Jul-26 A	05-Aug-26 A	287.53	287.53	287.53	80	80	80
ELECTRICAL		86	20-Jul-26	26-Nov-26	16-Apr-26 A	26-Oct-26	617,589.46	397,441.82	611,598.37	1264	1150	1238
FIRST STAGE		86	20-Jul-26	20-Oct-26	16-Apr-26 A	25-Oct-26 A	65,383.79	65,383.79	65,383.79	448	448	448

Date	Revision	Checked	Approved
26-Oct-26	Weekly Report #42		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Budgeted Labor Units	Planned Value Labor Units	Earned Value Labor Units
HAL-C-D-E-573	Installation of Earthing and Grounding	4	15-Oct-26	20-Oct-26	16-Apr-26 A	25-Oct-26 A	17,002.41	17,002.41	17,002.41	64	64	64
HAL-C-D-E-643	Installation of Sleeves & Power outlet	8	20-Jul-26	29-Jul-26	16-Apr-26 A	01-Aug-26 A	2,853.19	2,853.19	2,853.19	128	128	128
HAL-C-D-E-603	Installation of Conduits and wiring outlets - Fire Alarm System	4	21-Sep-26	27-Sep-26	08-Jun-26 A	13-Jun-26 A	2,026.84	2,026.84	2,026.84	64	64	64
HAL-C-D-E-623	Installation of Conduites for Lighting Fixture	4	06-Oct-26	11-Oct-26	08-Jun-26 A	13-Jun-26 A	3,983.66	3,983.66	3,983.66	64	64	64
HAL-C-D-E-693	Installation of Wires	2	11-Oct-26	15-Oct-26	25-Jun-26 A	12-Sep-26 A	7,966.69	7,966.69	7,966.69	64	64	64
HAL-C-D-E-683	Installation of LV Cables	4	15-Oct-26	20-Oct-26	05-Sep-26 A	13-Oct-26 A	31,550.99	31,550.99	31,550.99	64	64	64
SECOND STAGE		57	14-Sep-26	26-Nov-26	17-Jun-26 A	26-Oct-26	552,205.67	332,058.03	546,214.58	816	702	790
HAL-C-D-E-1030	Installation of CCTV System	2	18-Oct-26	26-Oct-26	17-Jun-26 A	12-Oct-26 A	66,177.58	64,995.84	66,177.58	112	110	112
HAL-C-D-E-733	Installation of Access Control System	2	06-Oct-26	12-Oct-26	17-Jun-26 A	26-Oct-26	24,315.41	24,315.41	19,452.33	80	80	64
HAL-C-D-E-703	Installation of LP-1 Panel	2	18-Oct-26	20-Oct-26	23-Jul-26 A	24-Sep-26 A	15,128.55	15,128.55	15,128.55	32	32	32
HAL-C-D-E-673	Installation of Telephone Cabinet	2	20-Oct-26	22-Oct-26	29-Jul-26 A	01-Oct-26 A	23,299.84	23,299.84	23,299.84	32	32	32
HAL-C-D-E-1040	Installation of Solar power plant	2	18-Nov-26	26-Nov-26	15-Aug-26 A	12-Oct-26 A	218,965.89	0.00	218,965.89	112	0	112
HAL-C-D-E-633	Installation of Wiring Devices	4	14-Sep-26	19-Sep-26	29-Aug-26 A	01-Oct-26 A	20,742.16	20,742.16	20,742.16	64	64	64
HAL-C-D-E-663	Installation of Disconnect Switches	2	19-Sep-26	21-Sep-26	29-Aug-26 A	12-Oct-26 A	25,808.36	25,808.36	25,808.36	32	32	32
HAL-C-D-E-713	Installation of PP-AC panel	2	18-Oct-26	20-Oct-26	02-Sep-26 A	12-Oct-26 A	18,213.99	18,213.99	18,213.99	32	32	32
HAL-C-D-E-653	Installation of Main Distribution Board	2	15-Oct-26	18-Oct-26	03-Sep-26 A	12-Oct-26 A	25,479.66	25,479.66	25,479.66	32	32	32
HAL-C-D-E-613	Installation of Lighting fixtures	4	15-Oct-26	20-Oct-26	08-Sep-26 A	12-Oct-26 A	59,751.14	59,751.14	59,751.14	64	64	64
HAL-C-D-E-583	Installation of Fire Alarm Control Panel	4	27-Sep-26	01-Oct-26	22-Sep-26 A	24-Sep-26 A	16,216.62	16,216.62	16,216.62	64	64	64
HAL-C-D-E-593	Installation of Fire Detectors & Accessories	4	01-Oct-26	06-Oct-26	22-Sep-26 A	12-Oct-26 A	31,219.23	31,219.23	31,219.23	64	64	64
HAL-C-D-E-763	Firewarning flash light with sounder; wall mounted, Weather pr	2	17-Oct-26	19-Oct-26	22-Sep-26 A	24-Sep-26 A	2,963.79	2,963.79	2,963.79	32	32	32
HAL-C-D-E-743	Monitor Modules for Fire Alarm	2	12-Oct-26	14-Oct-26	24-Sep-26 A	26-Oct-26	3,760.02	3,760.02	2,632.01	32	32	22
HAL-C-D-E-753	Line Isolator Modules for Fire Alarm	2	14-Oct-26	17-Oct-26	24-Sep-26 A	13-Oct-26 A	163.42	163.42	163.42	32	32	32
BLOCK E		266	21-Feb-26	26-Nov-26	13-Jan-26 A	28-Oct-26	4,587,653.57	4,368,687.68	4,572,373.02	10816	10704	10742
STRUCTURAL		187	21-Feb-26	16-Jul-26	13-Jan-26 A	09-Jul-26 A	1,134,003.07	1,134,003.07	1,134,003.07	3040	3040	3040
FOOTING		22	21-Feb-26	21-Mar-26	13-Jan-26 A	11-Feb-26 A	488,126.82	488,126.82	488,126.82	480	480	480
HAL-C-E-S-150	Excavation for footings	6	21-Feb-26	02-Mar-26	13-Jan-26 A	24-Jan-26 A	232,737.27	232,737.27	232,737.27	224	224	224
HAL-C-E-S-103	Lean Concrete Below Footings	2	04-Mar-26	07-Mar-26	03-Feb-26 A	03-Feb-26 A	8,238.87	8,238.87	8,238.87	32	32	32
HAL-C-E-S-102	Vapour Barrier for Footings	1	03-Mar-26	04-Mar-26	03-Feb-26 A	03-Feb-26 A	6,030.16	6,030.16	6,030.16	16	16	16
HAL-C-E-S-101	Anti Termite Below Footings	1	02-Mar-26	03-Mar-26	03-Feb-26 A	03-Feb-26 A	8,441.61	8,441.61	8,441.61	16	16	16
HAL-C-E-S-105	Formwork for Footings	6	11-Mar-26	16-Mar-26	04-Feb-26 A	04-Feb-26 A	23,267.89	23,267.89	23,267.89	64	64	64
HAL-C-E-S-104	Rebar for Footings	4	07-Mar-26	11-Mar-26	05-Feb-26 A	10-Feb-26 A	93,071.56	93,071.56	93,071.56	64	64	64
HAL-C-E-S-106	Pouring Concrete for Footings	1	16-Mar-26	21-Mar-26	11-Feb-26 A	11-Feb-26 A	116,339.45	116,339.45	116,339.45	64	64	64
COLUMN NECK		25	21-Mar-26	14-Apr-26	07-Feb-26 A	18-Mar-26 A	94,596.46	94,596.46	94,596.46	704	704	704
HAL-C-E-S-257	Rebar for column neck	4	21-Mar-26	25-Mar-26	07-Feb-26 A	10-Feb-26 A	21,993.66	21,993.66	21,993.66	64	64	64
HAL-C-E-S-267	Formwork for column neck	2	25-Mar-26	28-Mar-26	14-Feb-26 A	02-Mar-26 A	5,498.72	5,498.72	5,498.72	32	32	32
HAL-C-E-S-297	Pouring Concrete for column neck	1	28-Mar-26	29-Mar-26	19-Feb-26 A	02-Mar-26 A	27,492.39	27,492.39	27,492.39	64	64	64
HAL-C-E-S-307	Damp proof /Bitumin paint on Footings & column neck	2	29-Mar-26	31-Mar-26	25-Feb-26 A	03-Mar-26 A	6,903.81	6,903.81	6,903.81	32	32	32
HAL-C-E-S-367	Backfilling / Compaction up to Bottom of Grade Beams	12	31-Mar-26	14-Apr-26	02-Mar-26 A	18-Mar-26 A	32,707.87	32,707.87	32,707.87	512	512	512
GRADE BEAM		72	14-Apr-26	05-May-26	10-Mar-26 A	12-Apr-26 A	95,754.56	95,754.56	95,754.56	368	368	368
HAL-C-E-S-338	Lean Concrete Below Grade Beams	2	18-Apr-26	20-Apr-26	10-Mar-26 A	24-Mar-26 A	8,238.87	8,238.87	8,238.87	32	32	32
HAL-C-E-S-337	Vapour barrier for Grade Beams	2	15-Apr-26	18-Apr-26	10-Mar-26 A	24-Mar-26 A	4,019.90	4,019.90	4,019.90	32	32	32
HAL-C-E-S-527	Anti Termite Below Grade Beams	1	14-Apr-26	15-Apr-26	10-Mar-26 A	24-Mar-26 A	8,441.61	8,441.61	8,441.61	16	16	16
HAL-C-E-S-339	Rebar for Grade Beams	5	20-Apr-26	26-Apr-26	24-Mar-26 A	04-Apr-26 A	24,993.07	24,993.07	24,993.07	80	80	80
HAL-C-E-S-340	Formwork for Grade Beams	2	26-Apr-26	28-Apr-26	24-Mar-26 A	04-Apr-26 A	6,248.27	6,248.27	6,248.27	32	32	32
HAL-C-E-S-341	Anchor bolts installation	2	26-Apr-26	28-Apr-26	02-Apr-26 A	04-Apr-26 A	5,667.68	5,667.68	5,667.68	32	32	32
HAL-C-E-S-342	Pouring Concrete for Grade Beams	1	28-Apr-26	29-Apr-26	05-Apr-26 A	05-Apr-26 A	31,241.35	31,241.35	31,241.35	64	64	64
HAL-C-E-S-347	Damp proof /Bitumin paint on Grade Beams	5	29-Apr-26	05-May-26	11-Apr-26 A	12-Apr-26 A	6,903.81	6,903.81	6,903.81	80	80	80
SLAB ON GRADE		74	05-May-26	16-Jul-26	14-Apr-26 A	20-Jun-26 A	359,908.90	359,908.90	359,908.90	928	928	928
HAL-C-E-S-377	Backfilling / Compaction for Slab on Grade	12	05-May-26	19-May-26	14-Apr-26 A	25-Apr-26 A	32,707.87	32,707.87	32,707.87	512	512	512
HAL-C-E-S-378	Anti Termite Treatment below Ground Slab	1	19-May-26	20-May-26	14-May-26 A	19-May-26 A	11,255.49	11,255.49	11,255.49	16	16	16

Date	Revision	Checked	Approved
26-Oct-26	Weekly Report #42		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Budgeted Labor Units	Planned Value Labor Units	Earned Value Labor Units
HAL-C-E-S-379	Vapour barrier for below Ground Slab	2	20-May-26	23-May-26	14-May-26 A	19-May-26 A	10,050.07	10,050.07	10,050.07	32	32	32
HAL-C-E-S-382	Pouring Concrete for Ground Slab	4	23-May-26	31-May-26	16-May-26 A	20-May-26 A	304,091.64	304,091.64	304,091.64	256	256	256
HAL-C-E-S-517	Concrete pad	7	08-Jul-26	16-Jul-26	17-Jun-26 A	20-Jun-26 A	1,803.82	1,803.82	1,803.82	112	112	112
COLUMNS & BEAMS		32	19-May-26	22-Jun-26	07-Mar-26 A	09-Jul-26 A	95,616.33	95,616.33	95,616.33	560	560	560
HAL-C-E-S-6101	Rebar for Tie Beams	4	06-Jun-26	10-Jun-26	07-Mar-26 A	09-Mar-26 A	7,796.52	7,796.52	7,796.52	64	64	64
HAL-C-E-S-6102	Formwork for Tie Beams	2	10-Jun-26	13-Jun-26	07-Mar-26 A	09-Mar-26 A	1,949.44	1,949.44	1,949.44	32	32	32
HAL-C-E-S-6103	Pouring Concrete for Tie Beams	1	13-Jun-26	14-Jun-26	10-Mar-26 A	10-Mar-26 A	9,745.95	9,745.95	9,745.95	64	64	64
HAL-C-E-S-5101	Rebar for column	7	19-May-26	31-May-26	16-May-26 A	24-May-26 A	18,494.75	18,494.75	18,494.75	112	112	112
HAL-C-E-S-5102	Formwork for column	4	31-May-26	04-Jun-26	01-Jun-26 A	02-Jun-26 A	4,623.84	4,623.84	4,623.84	64	64	64
HAL-C-E-S-5103	Pouring Concrete for column	1	04-Jun-26	06-Jun-26	04-Jun-26 A	04-Jun-26 A	23,118.59	23,118.59	23,118.59	64	64	64
HAL-C-E-S-6113	Rebar for Beams	4	14-Jun-26	18-Jun-26	04-Jun-26 A	08-Jul-26 A	11,954.65	11,954.65	11,954.65	64	64	64
HAL-C-E-S-6123	Formwork for Beams	2	18-Jun-26	21-Jun-26	08-Jul-26 A	08-Jul-26 A	2,988.97	2,988.97	2,988.97	32	32	32
HAL-C-E-S-6133	Pouring Concrete for Beams	1	21-Jun-26	22-Jun-26	09-Jul-26 A	09-Jul-26 A	14,943.63	14,943.63	14,943.63	64	64	64
STRUCTURAL STEEL		42	31-May-26	14-Jul-26	30-Apr-26 A	13-Aug-26 A	1,552,860.73	1,552,860.73	1,552,860.73	2512	2512	2512
HAL-C-E-SS-0100	Installation of columns	3	31-May-26	03-Jun-26	30-Apr-26 A	06-May-26 A	164,362.65	164,362.65	164,362.65	240	240	240
HAL-C-E-SS-0110	Installation of raft and purlins	5	03-Jun-26	09-Jun-26	30-Apr-26 A	09-May-26 A	340,060.66	340,060.66	340,060.66	480	480	480
HAL-C-E-SS-620	Steel members for office area	5	15-Jun-26	21-Jun-26	03-May-26 A	25-May-26 A	97,318.17	97,318.17	97,318.17	336	336	336
HAL-C-E-SS-1030	Steel members for external platform	5	21-Jun-26	27-Jun-26	03-May-26 A	25-May-26 A	27,249.09	27,249.09	27,249.09	336	336	336
HAL-C-E-SS-610	Intumescent paint to steel works	5	09-Jun-26	15-Jun-26	16-May-26 A	02-Jun-26 A	269,283.81	269,283.81	269,283.81	112	112	112
HAL-C-E-SS-0140	Installation of roof sheet	5	27-Jun-26	02-Jul-26	07-Jun-26 A	10-Jun-26 A	453,414.21	453,414.21	453,414.21	480	480	480
HAL-C-E-SS-0130	Installation of wall sandwich panel	5	08-Jul-26	14-Jul-26	16-Jul-26 A	30-Jul-26 A	170,030.33	170,030.33	170,030.33	336	336	336
HAL-C-E-SS-1040	Epoxy paint for external platform	5	27-Jun-26	02-Jul-26	20-Jul-26 A	21-Jul-26 A	6,812.27	6,812.27	6,812.27	80	80	80
HAL-C-E-SS-1020	Epoxy paint to steel members at office area	5	21-Jun-26	27-Jun-26	12-Aug-26 A	13-Aug-26 A	24,329.54	24,329.54	24,329.54	112	112	112
ARCHITECTURAL		65	09-Jun-26	08-Oct-26	10-Jun-26 A	28-Oct-26	883,602.92	883,602.92	874,313.46	2896	2896	2848
MASONARY WORKS		36	09-Jun-26	16-Jul-26	10-Jun-26 A	02-Jul-26 A	64,406.94	64,406.94	64,406.94	1312	1312	1312
HAL-C-E-A-170	Block work at toilet area	7	08-Jul-26	16-Jul-26	10-Jun-26 A	02-Jul-26 A	15,836.32	15,836.32	15,836.32	112	112	112
HAL-C-E-A-0120	Block work at factory area	15	09-Jun-26	27-Jun-26	10-Jun-26 A	02-Jul-26 A	38,856.62	38,856.62	38,856.62	720	720	720
HAL-C-E-A-0150	Block work at office area	10	27-Jun-26	08-Jul-26	10-Jun-26 A	02-Jul-26 A	9,714.00	9,714.00	9,714.00	480	480	480
WALL FINISHES		48	26-Jul-26	10-Sep-26	26-Jul-26 A	22-Oct-26 A	56,259.61	56,259.61	56,259.61	352	352	352
HAL-C-E-A-180	Internal Wall Plaster	15	26-Jul-26	12-Aug-26	26-Jul-26 A	05-Aug-26 A	29,610.16	29,610.16	29,610.16	240	240	240
HAL-C-E-A-230	Paint to Plaster (Primer, Putty & First Coat)	7	02-Sep-26	10-Sep-26	12-Aug-26 A	22-Oct-26 A	26,649.45	26,649.45	26,649.45	112	112	112
CIELING FINISHES		5	25-Aug-26	31-Aug-26	08-Sep-26 A	24-Sep-26 A	44,650.24	44,650.24	44,650.24	80	80	80
HAL-C-E-A-240	Installation of Ceiling Gypsum Board	5	25-Aug-26	31-Aug-26	08-Sep-26 A	24-Sep-26 A	44,650.24	44,650.24	44,650.24	80	80	80
FLOOR FINISHES		33	17-Aug-26	08-Oct-26	02-Aug-26 A	15-Oct-26 A	177,686.14	177,686.14	177,686.14	288	288	288
HAL-C-E-A-220	Tiles for Toilet	7	17-Aug-26	25-Aug-26	02-Aug-26 A	13-Aug-26 A	48,089.55	48,089.55	48,089.55	112	112	112
HAL-C-E-A-250	Tiles for Office Area	2	31-Aug-26	02-Sep-26	27-Aug-26 A	30-Aug-26 A	25,626.50	25,626.50	25,626.50	32	32	32
HAL-C-E-A-420	Epoxy paint	5	30-Sep-26	08-Oct-26	05-Sep-26 A	15-Oct-26 A	102,515.85	102,515.85	102,515.85	112	112	112
HAL-C-E-A-390	Granite strip	2	02-Sep-26	05-Sep-26	22-Sep-26 A	24-Sep-26 A	1,454.24	1,454.24	1,454.24	32	32	32
DOORS & WINDOWS		26	14-Jul-26	30-Jul-26	14-Jul-26 A	13-Sep-26 A	295,493.36	295,493.36	295,493.36	224	224	224
HAL-C-E-A-552	Window (CW1)	7	14-Jul-26	22-Jul-26	14-Jul-26 A	13-Sep-26 A	90,682.84	90,682.84	90,682.84	112	112	112
HAL-C-E-A-558	Skylight fixtures installation	1	29-Jul-26	30-Jul-26	03-Aug-26 A	06-Aug-26 A	61,929.74	61,929.74	61,929.74	16	16	16
HAL-C-E-A-553	Roll up Shutter Door	1	22-Jul-26	23-Jul-26	11-Aug-26 A	12-Aug-26 A	66,353.30	66,353.30	66,353.30	16	16	16
HAL-C-E-A-200	Supply and install (D5) 1000*2200mm single leaf steel door v	1	23-Jul-26	25-Jul-26	13-Aug-26 A	10-Sep-26 A	15,482.44	15,482.44	15,482.44	16	16	16
HAL-C-E-A-557	Supply and install fire rated 45 min (D2) 1200*2200 mm singl	1	28-Jul-26	29-Jul-26	13-Aug-26 A	10-Sep-26 A	16,145.97	16,145.97	16,145.97	16	16	16
HAL-C-E-A-554	Supply and install (D4) 800*2200 mm single leaf aluminum d	1	25-Jul-26	26-Jul-26	08-Sep-26 A	10-Sep-26 A	21,896.59	21,896.59	21,896.59	16	16	16
HAL-C-E-A-555	Supply and install (D7) 1000*2200 mm single leaf aluminum	1	26-Jul-26	27-Jul-26	08-Sep-26 A	10-Sep-26 A	7,520.04	7,520.04	7,520.04	16	16	16
HAL-C-E-A-556	Supply and install (D3) 1000*2200 mm single leaf aluminum	1	27-Jul-26	28-Jul-26	08-Sep-26 A	10-Sep-26 A	15,482.44	15,482.44	15,482.44	16	16	16
WATER PROOFING WORKS		4	12-Aug-26	17-Aug-26	05-Aug-26 A	06-Aug-26 A	4,653.33	4,653.33	4,653.33	64	64	64
HAL-C-E-A-370	Waterproofing membrane for toilets	4	12-Aug-26	17-Aug-26	05-Aug-26 A	06-Aug-26 A	4,653.33	4,653.33	4,653.33	64	64	64
METAL WORKS		22	05-Sep-26	20-Sep-26	13-Aug-26 A	24-Oct-26 A	198,916.13	198,916.13	198,916.13	416	416	416

Date	Revision	Checked	Approved
26-Oct-26	Weekly Report #42		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Budgeted Labor Units	Planned Value Labor Units	Earned Value Labor Units
HAL-C-E-A-292	Aluminium composite panel	5	12-Sep-26	17-Sep-26	13-Aug-26 A	03-Oct-26 A	175,670.36	175,670.36	175,670.36	160	160	160
HAL-C-E-A-290	Steel Ladder	2	05-Sep-26	07-Sep-26	20-Aug-26 A	29-Aug-26 A	9,510.64	9,510.64	9,510.64	64	64	64
HAL-C-E-A-300	Galvanised Steel Gratings	2	17-Sep-26	20-Sep-26	08-Oct-26 A	10-Oct-26 A	6,237.21	6,237.21	6,237.21	64	64	64
HAL-C-E-A-291	Steel railing works	4	07-Sep-26	12-Sep-26	22-Oct-26 A	24-Oct-26 A	7,497.92	7,497.92	7,497.92	128	128	128
SPECIALTIES		11	20-Sep-26	01-Oct-26	22-Sep-26 A	28-Oct-26	41,537.17	41,537.17	32,247.71	160	160	112
HAL-C-E-A-320	Installation of fittings	5	20-Sep-26	27-Sep-26	22-Sep-26 A	24-Sep-26 A	21,686.47	21,686.47	21,686.47	80	80	80
HAL-C-E-A-340	Furniture Installation	1	30-Sep-26	01-Oct-26	25-Oct-26 A	25-Oct-26 A	10,561.24	10,561.24	10,561.24	32	32	32
HAL-C-E-A-570	Identification sign; ID01 & ID02	3	27-Sep-26	30-Sep-26	26-Oct-26	28-Oct-26	9,289.46	9,289.46	0.00	48	48	0
MECHANICAL		167	05-May-26	01-Oct-26	05-Apr-26 A	26-Sep-26 A	399,597.39	399,597.39	399,597.39	1088	1088	1088
HVAC		46	10-Sep-26	28-Sep-26	17-Jun-26 A	24-Sep-26 A	196,931.06	196,931.06	196,931.06	224	224	224
FIRST STAGE		4	17-Sep-26	22-Sep-26	17-Jun-26 A	30-Jul-26 A	160,229.09	160,229.09	160,229.09	64	64	64
HAL-C-E-M-140	Installation of HVAC Ducts	2	17-Sep-26	20-Sep-26	17-Jun-26 A	30-Jul-26 A	141,481.82	141,481.82	141,481.82	32	32	32
HAL-C-E-M-170	Installation of Duct insulation	2	20-Sep-26	22-Sep-26	17-Jun-26 A	30-Jul-26 A	18,747.27	18,747.27	18,747.27	32	32	32
SECOND STAGE		13	10-Sep-26	28-Sep-26	30-Jul-26 A	24-Sep-26 A	36,701.97	36,701.97	36,701.97	160	160	160
HAL-C-E-M-130	Installation of Exhaust Fans	2	10-Sep-26	13-Sep-26	30-Jul-26 A	30-Jul-26 A	9,331.24	9,331.24	9,331.24	32	32	32
HAL-C-E-M-160	Installation of Wall Propeller Type Exhaust Fan	4	13-Sep-26	17-Sep-26	03-Sep-26 A	05-Sep-26 A	17,417.74	17,417.74	17,417.74	64	64	64
HAL-C-E-M-340	Supply, install, test and commission door grilles & exhaust louv	2	26-Sep-26	28-Sep-26	05-Sep-26 A	10-Sep-26 A	7,188.28	7,188.28	7,188.28	32	32	32
HAL-C-E-M-339	Installation of Diffuser	2	22-Sep-26	26-Sep-26	19-Sep-26 A	24-Sep-26 A	2,764.72	2,764.72	2,764.72	32	32	32
FIRE FIGHTING SYSTEM		50	10-Sep-26	01-Oct-26	11-Jun-26 A	25-Aug-26 A	86,884.12	86,884.12	86,884.12	288	288	288
FIRST STAGE		12	10-Sep-26	26-Sep-26	11-Jun-26 A	06-Aug-26 A	73,137.92	73,137.92	73,137.92	192	192	192
HAL-C-E-M-300	Installation of Fire Fighting Pipes (Seamless Black Steel)	7	10-Sep-26	19-Sep-26	11-Jun-26 A	06-Aug-26 A	60,425.74	60,425.74	60,425.74	112	112	112
HAL-C-E-M-310	Installation of Fire Fighting Valve	5	19-Sep-26	26-Sep-26	13-Jun-26 A	06-Aug-26 A	12,712.18	12,712.18	12,712.18	80	80	80
SECOND STAGE		34	26-Sep-26	01-Oct-26	17-Jun-26 A	25-Aug-26 A	13,746.20	13,746.20	13,746.20	96	96	96
HAL-C-E-M-320	Installation of Fire Hose Cabinet	3	26-Sep-26	29-Sep-26	17-Jun-26 A	25-Aug-26 A	11,147.36	11,147.36	11,147.36	48	48	48
HAL-C-E-M-370	Supply, install, test and commission Fire Department Connecti	3	28-Sep-26	01-Oct-26	17-Jun-26 A	06-Aug-26 A	2,598.84	2,598.84	2,598.84	48	48	48
SEWER AND DRAINAGE SYSTEM		128	05-May-26	19-Sep-26	05-Apr-26 A	26-Sep-26 A	80,237.72	80,237.72	80,237.72	400	400	400
FIRST STAGE		128	05-May-26	02-Sep-26	05-Apr-26 A	06-Aug-26 A	36,358.53	36,358.53	36,358.53	176	176	176
HAL-C-E-M-200	Installation of Sanitary Waste / Drainage Pipes	4	05-May-26	10-May-26	05-Apr-26 A	02-May-26 A	14,362.41	14,362.41	14,362.41	64	64	64
HAL-C-E-M-220	Installation of Floor Drain	2	25-Aug-26	27-Aug-26	17-Jun-26 A	06-Aug-26 A	10,616.53	10,616.53	10,616.53	32	32	32
HAL-C-E-M-380	Installation of Trench drain	5	27-Aug-26	02-Sep-26	17-Jun-26 A	06-Aug-26 A	11,379.59	11,379.59	11,379.59	80	80	80
SECOND STAGE		14	02-Sep-26	19-Sep-26	15-Aug-26 A	26-Sep-26 A	43,879.19	43,879.19	43,879.19	224	224	224
HAL-C-E-M-180	Installation of Electric Water Heater	2	02-Sep-26	05-Sep-26	15-Aug-26 A	15-Aug-26 A	1,592.48	1,592.48	1,592.48	32	32	32
HAL-C-E-M-429	Installation of Roof Vent Cap	2	16-Sep-26	19-Sep-26	19-Aug-26 A	22-Aug-26 A	829.41	829.41	829.41	32	32	32
HAL-C-E-M-428	Installation of Water Tap	2	14-Sep-26	16-Sep-26	27-Aug-26 A	19-Sep-26 A	2,654.13	2,654.13	2,654.13	32	32	32
HAL-C-E-M-190	Installation of Sanitary Fixture and Accessories	4	05-Sep-26	09-Sep-26	20-Sep-26 A	26-Sep-26 A	16,243.04	16,243.04	16,243.04	64	64	64
HAL-C-E-M-210	Installation of Lavotary /Wash Basin	2	09-Sep-26	12-Sep-26	20-Sep-26 A	26-Sep-26 A	20,348.35	20,348.35	20,348.35	32	32	32
HAL-C-E-M-270	Installation of Bib Tap	2	12-Sep-26	14-Sep-26	20-Sep-26 A	26-Sep-26 A	2,211.78	2,211.78	2,211.78	32	32	32
WATER SUPPLY SYSTEM		22	10-Sep-26	24-Sep-26	02-Jul-26 A	15-Aug-26 A	35,544.48	35,544.48	35,544.48	176	176	176
FIRST STAGE		22	10-Sep-26	17-Sep-26	02-Jul-26 A	15-Aug-26 A	35,256.95	35,256.95	35,256.95	96	96	96
HAL-C-E-M-290	Installation of Water Supply Pipes	4	10-Sep-26	15-Sep-26	02-Jul-26 A	15-Aug-26 A	19,520.16	19,520.16	19,520.16	64	64	64
HAL-C-E-M-280	Installation of Water Supply Valve	2	15-Sep-26	17-Sep-26	06-Aug-26 A	15-Aug-26 A	15,736.79	15,736.79	15,736.79	32	32	32
SECOND STAGE		5	17-Sep-26	24-Sep-26	04-Jul-26 A	08-Aug-26 A	287.53	287.53	287.53	80	80	80
HAL-C-E-M-330	Capped connection	5	17-Sep-26	24-Sep-26	04-Jul-26 A	08-Aug-26 A	287.53	287.53	287.53	80	80	80
ELECTRICAL		45	16-Jul-26	26-Nov-26	05-Apr-26 A	27-Oct-26	617,589.46	398,623.57	611,598.37	1280	1168	1254
FIRST STAGE		38	16-Jul-26	29-Aug-26	05-Apr-26 A	25-Oct-26 A	65,383.79	65,383.79	65,383.79	464	464	464
HAL-C-E-E-113	Installation of Earthing and Grounding	5	23-Aug-26	29-Aug-26	05-Apr-26 A	25-Oct-26 A	17,002.41	17,002.41	17,002.41	80	80	80
HAL-C-E-E-183	Installation of Sleeves & Power outlet	8	16-Jul-26	26-Jul-26	05-Apr-26 A	22-Sep-26 A	2,853.19	2,853.19	2,853.19	128	128	128
HAL-C-E-E-143	Installation of Conduits and wiring outlets - Fire Alarm System	4	16-Jul-26	21-Jul-26	25-May-26 A	11-Jun-26 A	2,026.84	2,026.84	2,026.84	64	64	64
HAL-C-E-E-163	Installation of Conduites for Lighting Fixture	4	30-Jul-26	04-Aug-26	25-May-26 A	11-Jun-26 A	3,983.66	3,983.66	3,983.66	64	64	64
HAL-C-E-E-233	Installation of Wires	4	04-Aug-26	09-Aug-26	09-Jun-26 A	09-Sep-26 A	7,966.69	7,966.69	7,966.69	64	64	64
HAL-C-E-E-223	Installation of LV Cables	4	18-Aug-26	23-Aug-26	05-Sep-26 A	14-Oct-26 A	31,550.99	31,550.99	31,550.99	64	64	64

Date	Revision	Checked	Approved
26-Oct-26	Weekly Report #42		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Budgeted Labor Units	Planned Value Labor Units	Earned Value Labor Units
SECOND STAGE		45	21-Jul-26	26-Nov-26	17-Jun-26A	27-Oct-26	552,205.67	333,239.78	546,214.58	816	704	790
HAL-C-E-E-410	Installation of CCTV System	7	09-Aug-26	17-Aug-26	17-Jun-26A	14-Oct-26A	66,177.58	66,177.58	66,177.58	112	112	112
HAL-C-E-E-273	Installation of Access Control System	5	17-Aug-26	23-Aug-26	17-Jun-26A	26-Oct-26	24,315.41	24,315.41	19,452.33	80	80	64
HAL-C-E-E-243	Installation of LP-1 Panel	2	11-Aug-26	13-Aug-26	26-Jul-26A	01-Oct-26A	15,128.55	15,128.55	15,128.55	32	32	32
HAL-C-E-E-213	Installation of Telephone Cabinet	2	16-Aug-26	18-Aug-26	30-Jul-26A	01-Oct-26A	23,299.84	23,299.84	23,299.84	32	32	32
HAL-C-E-E-420	Installation of Solar power plant	2	18-Nov-26	26-Nov-26	17-Aug-26A	12-Oct-26A	218,965.89	0.00	218,965.89	112	0	112
HAL-C-E-E-173	Installation of Wiring Devices	4	10-Sep-26	15-Sep-26	29-Aug-26A	01-Oct-26A	20,742.16	20,742.16	20,742.16	64	64	64
HAL-C-E-E-203	Installation of Disconnect Switches	2	15-Sep-26	17-Sep-26	29-Aug-26A	12-Oct-26A	25,808.36	25,808.36	25,808.36	32	32	32
HAL-C-E-E-193	Installation of Main Distribution Board	2	09-Aug-26	11-Aug-26	08-Sep-26A	14-Oct-26A	25,479.66	25,479.66	25,479.66	32	32	32
HAL-C-E-E-153	Installation of Lighting fixtures	4	09-Aug-26	13-Aug-26	15-Sep-26A	12-Oct-26A	59,751.14	59,751.14	59,751.14	64	64	64
HAL-C-E-E-253	Installation of PP-AC panel	2	13-Aug-26	16-Aug-26	17-Sep-26A	14-Oct-26A	18,213.99	18,213.99	18,213.99	32	32	32
HAL-C-E-E-123	Installation of Fire Alarm Control Panel	4	21-Jul-26	26-Jul-26	22-Sep-26A	24-Sep-26A	16,216.62	16,216.62	16,216.62	64	64	64
HAL-C-E-E-133	Installation of Fire Detectors & Accessories	4	26-Jul-26	30-Jul-26	22-Sep-26A	12-Oct-26A	31,219.23	31,219.23	31,219.23	64	64	64
HAL-C-E-E-303	Firewarning flash light with sounder; wall mounted, Weather pr	2	27-Aug-26	30-Aug-26	22-Sep-26A	24-Sep-26A	2,963.79	2,963.79	2,963.79	32	32	32
HAL-C-E-E-283	Monitor Modules for Fire Alarm	2	23-Aug-26	25-Aug-26	24-Sep-26A	27-Oct-26	3,760.02	3,760.02	2,632.01	32	32	22
HAL-C-E-E-293	Line Isolator Modules for Fire Alarm	2	25-Aug-26	27-Aug-26	24-Sep-26A	14-Oct-26A	163.42	163.42	163.42	32	32	32
SITE INFRASTRUCTURE		271	05-Jan-26	14-Nov-26	20-Jan-26A	02-Nov-26	4,148,893.03	3,153,445.68	3,928,675.81	13168	12364	12296
SITE WORKS		210	05-Jan-26	15-Apr-26	20-Jan-26A	29-Aug-26A	117,464.29	117,464.29	117,464.29	1376	1376	1376
HAL-C-GEN-180	Initial Site Survey and Setting out	3	05-Jan-26	07-Jan-26	20-Jan-26A	21-Jan-26A	0.00	0.00	0.00	96	96	96
HAL-C-GEN-190	Excavation to the target grading level	20	23-Feb-26	23-Mar-26	24-Jan-26A	19-Feb-26A	99,293.32	99,293.32	99,293.32	640	640	640
HAL-C-GEN-200	Backfilling to reach target level	20	23-Mar-26	15-Apr-26	22-Aug-26A	29-Aug-26A	18,170.97	18,170.97	18,170.97	640	640	640
NETWORKS		73	03-Jun-26	11-Oct-26	05-May-26A	19-Sep-26A	763,152.60	763,152.60	763,152.60	4960	4960	4960
INTERNAL FIRE FIGHTING WATER SUPPLY SYSTEM (OUTSIDE BUILDING UNITS)		50	03-Jun-26	18-Jul-26	05-May-26A	04-Aug-26A	161,353.40	161,353.40	161,353.40	944	944	944
HAL-C-ENV-F-212	Excavation for External Fire Fighting Works	7	03-Jun-26	11-Jun-26	05-May-26A	03-Aug-26A	7,464.74	7,464.74	7,464.74	224	224	224
HAL-C-ENV-F-172	Installation of HDPE PN16 Pipes (200 Dia)	10	11-Jun-26	23-Jun-26	16-May-26A	03-Aug-26A	111,975.49	111,975.49	111,975.49	160	160	160
HAL-C-ENV-F-202	Warning Tapes	2	23-Jun-26	25-Jun-26	16-May-26A	03-Aug-26A	7,464.74	7,464.74	7,464.74	32	32	32
HAL-C-ENV-F-222	Backfilling for External Fire Fighting Works	14	01-Jul-26	18-Jul-26	17-Jun-26A	04-Aug-26A	7,464.74	7,464.74	7,464.74	448	448	448
HAL-C-ENV-F-192	Installation of Valves	5	25-Jun-26	01-Jul-26	14-Jul-26A	25-Jul-26A	26,983.67	26,983.67	26,983.67	80	80	80
WATER SUPPLY SYSTEM		51	11-Jun-26	19-Aug-26	05-May-26A	10-Sep-26A	139,695.80	139,695.80	139,695.80	1392	1392	1392
HAL-C-ENV-WS-786	Excavation for Water Suppy Works	7	11-Jun-26	20-Jun-26	05-May-26A	03-Aug-26A	4,191.31	4,191.31	4,191.31	224	224	224
HAL-C-ENV-WS-746	Installation of HDPE PN16 Pipes for Cold Water Supply	10	20-Jun-26	01-Jul-26	16-May-26A	03-Aug-26A	62,869.76	62,869.76	62,869.76	160	160	160
HAL-C-ENV-WS-776	Warning Tape	2	09-Jul-26	12-Jul-26	16-May-26A	15-Aug-26A	4,191.31	4,191.31	4,191.31	32	32	32
HAL-C-ENV-WS-766	Installation of Valves	5	12-Jul-26	18-Jul-26	17-Jun-26A	15-Aug-26A	27,204.85	27,204.85	27,204.85	80	80	80
HAL-C-ENV-WS-796	Backfilling for Water Supply	14	18-Jul-26	03-Aug-26	17-Jun-26A	15-Aug-26A	4,191.31	4,191.31	4,191.31	448	448	448
HAL-C-ENV-WS-846	Construction of Air Valve Chamber	7	09-Jul-26	18-Jul-26	17-Jun-26A	15-Aug-26A	13,270.66	13,270.66	13,270.66	112	112	112
HAL-C-ENV-WS-826	Supply and install Service connection -HDPE	14	03-Aug-26	19-Aug-26	03-Aug-26A	10-Sep-26A	8,294.16	8,294.16	8,294.16	224	224	224
HAL-C-ENV-WS-806	Construction of Washout Chamber	7	01-Jul-26	09-Jul-26	04-Aug-26A	05-Sep-26A	15,482.44	15,482.44	15,482.44	112	112	112
SEWER & DRAINAGE SYSTEM		73	01-Jul-26	03-Sep-26	16-May-26A	10-Sep-26A	341,008.65	341,008.65	341,008.65	1328	1328	1328
HAL-C-ENV-SW-536	Construction of Manhole	7	21-Jul-26	29-Jul-26	16-May-26A	23-Jul-26A	85,153.40	85,153.40	85,153.40	112	112	112
HAL-C-ENV-SW-486	Installation of GRP Pipes for Sewer	10	09-Jul-26	21-Jul-26	23-May-26A	04-Aug-26A	96,194.46	96,194.46	96,194.46	160	160	160
HAL-C-ENV-SW-516	Excavation for Sewer Works	7	01-Jul-26	09-Jul-26	23-May-26A	04-Aug-26A	6,012.35	6,012.35	6,012.35	224	224	224
HAL-C-ENV-SW-526	Backfilling for Sewer Drainage	14	29-Jul-26	15-Aug-26	17-Jun-26A	04-Aug-26A	6,012.35	6,012.35	6,012.35	448	448	448
HAL-C-ENV-SW-496	Construction of inspection chambers	7	29-Jul-26	06-Aug-26	04-Jul-26A	23-Jul-26A	107,824.11	107,824.11	107,824.11	112	112	112
HAL-C-ENV-SW-506	Gully trap	10	15-Aug-26	26-Aug-26	15-Aug-26A	10-Sep-26A	23,223.65	23,223.65	23,223.65	160	160	160
HAL-C-ENV-SW-546	GRP pipe service connection	7	26-Aug-26	03-Sep-26	03-Sep-26A	10-Sep-26A	16,588.33	16,588.33	16,588.33	112	112	112
IRRIGATION SYSTEM		51	01-Jul-26	11-Oct-26	17-Jun-26A	19-Sep-26A	121,094.76	121,094.76	121,094.76	1296	1296	1296
HAL-C-ENV-SW-576	Construction of Air valve chamber	5	21-Jul-26	27-Jul-26	17-Jun-26A	05-Aug-26A	3,096.48	3,096.48	3,096.48	80	80	80
HAL-C-ENV-SW-566	Installation of HDPE Pipes	5	09-Jul-26	21-Jul-26	15-Sep-26A	16-Sep-26A	2,742.60	2,742.60	2,742.60	160	160	160
HAL-C-ENV-SW-586	Construction of Washout valve chamber	5	21-Jul-26	27-Jul-26	15-Sep-26A	19-Sep-26A	3,594.13	3,594.13	3,594.13	80	80	80
HAL-C-ENV-SW-556	Excavation for HDPE pipes	3	01-Jul-26	09-Jul-26	15-Sep-26A	16-Sep-26A	171.41	171.41	171.41	224	224	224

Date	Revision	Checked	Approved
26-Oct-26	Weekly Report #42		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Budgeted Labor Units	Planned Value Labor Units	Earned Value Labor Units
HAL-C-ENV-SW-606	Installation of valves	5	12-Aug-26	18-Aug-26	17-Sep-26 A	17-Sep-26 A	31,694.76	31,694.76	31,694.76	80	80	80
HAL-C-ENV-SW-596	Backfilling for HDPE pipes	7	27-Jul-26	12-Aug-26	17-Sep-26 A	19-Sep-26 A	171.41	171.41	171.41	448	448	448
HAL-C-ENV-SW-616	Main program system and controller for irrigation system	7	03-Oct-26	11-Oct-26	17-Sep-26 A	19-Sep-26 A	79,623.96	79,623.96	79,623.96	224	224	224
EXTERNAL WORKS		98	11-Jun-26	14-Nov-26	09-Apr-26 A	02-Nov-26	1,866,153.40	1,554,316.24	1,769,873.55	5504	5072	4928
MECHANICAL		98	21-Jul-26	02-Nov-26	09-Apr-26 A	08-Oct-26 A	875,614.78	576,665.52	875,614.78	2384	2224	2384
HAL-C-EX-M-1371	Installation of GRP Tanks	10	25-Aug-26	06-Sep-26	13-May-26 A	06-Jun-26 A	282,001.52	282,001.52	282,001.52	320	320	320
HAL-C-EX-M-1381	Valves for GRP Tank	3	06-Sep-26	09-Sep-26	08-Jun-26 A	13-Jun-26 A	37,600.20	37,600.20	37,600.20	48	48	48
HAL-C-EX-M-1391	Access Ladder for GRP Tank	2	09-Sep-26	12-Sep-26	08-Jun-26 A	13-Jun-26 A	18,800.10	18,800.10	18,800.10	32	32	32
HAL-C-EX-M-1341	Installation of Booster Pump	5	20-Sep-26	27-Sep-26	15-Aug-26 A	29-Aug-26 A	29,029.57	29,029.57	29,029.57	160	160	160
HAL-C-EX-M-1301	Installation of Fire Fighting Pump	4	26-Oct-26	31-Oct-26	29-Aug-26 A	29-Aug-26 A	298,589.85	0.00	298,589.85	128	0	128
HAL-C-EX-M-1351	Valves for Water Supply Pump	2	29-Sep-26	01-Oct-26	29-Aug-26 A	30-Aug-26 A	5,805.91	5,805.91	5,805.91	32	32	32
HAL-C-EX-M-1311	CO2 fire extinguisher	1	31-Oct-26	01-Nov-26	07-Oct-26 A	08-Oct-26 A	193.53	0.00	193.53	16	0	16
HAL-C-EX-M-1361	Powder fire extinguisher	1	01-Nov-26	02-Nov-26	07-Oct-26 A	08-Oct-26 A	165.89	0.00	165.89	16	0	16
GRP Tank Foundation		97	26-Jul-26	25-Aug-26	09-Apr-26 A	24-May-26 A	99,972.30	99,972.30	99,972.30	448	448	448
HAL-C-GRP-S-0101	Excavation for Foundation	4	26-Jul-26	30-Jul-26	09-Apr-26 A	16-Apr-26 A	4,998.62	4,998.62	4,998.62	64	64	64
HAL-C-GRP-S-0103	Lean Concrete Below Foundation	2	02-Aug-26	04-Aug-26	20-Apr-26 A	20-Apr-26 A	9,997.23	9,997.23	9,997.23	32	32	32
HAL-C-GRP-S-0102	Vapour Barrier for Foundation	2	30-Jul-26	02-Aug-26	20-Apr-26 A	20-Apr-26 A	4,998.62	4,998.62	4,998.62	32	32	32
HAL-C-GRP-S-0104	Rebar for Foundation	4	04-Aug-26	09-Aug-26	22-Apr-26 A	27-Apr-26 A	19,994.46	19,994.46	19,994.46	64	64	64
HAL-C-GRP-S-0105	Formwork for Foundation	4	09-Aug-26	13-Aug-26	22-Apr-26 A	30-Apr-26 A	9,997.23	9,997.23	9,997.23	64	64	64
HAL-C-GRP-S-0106	Pouring Concrete for Foundation	1	13-Aug-26	15-Aug-26	02-May-26 A	02-May-26 A	34,990.31	34,990.31	34,990.31	48	48	48
HAL-C-GRP-S-0107	Damp proof /Bitumin paint on Foundation	2	15-Aug-26	17-Aug-26	18-May-26 A	20-May-26 A	4,998.62	4,998.62	4,998.62	32	32	32
HAL-C-GRP-S-0108	Backfilling / Compaction Around Foundation	7	17-Aug-26	25-Aug-26	21-May-26 A	24-May-26 A	9,997.23	9,997.23	9,997.23	112	112	112
Pump Shed		98	21-Jul-26	07-Oct-26	02-May-26 A	30-Jul-26 A	103,455.90	103,455.90	103,455.90	1184	1184	1184
HAL-C-PR-S-108	Excavation for Footings	4	21-Jul-26	26-Jul-26	02-May-26 A	05-May-26 A	691.18	691.18	691.18	64	64	64
HAL-C-PR-S-138	Lean Concrete Below Footings	2	28-Jul-26	30-Jul-26	07-May-26 A	07-May-26 A	691.18	691.18	691.18	32	32	32
HAL-C-PR-S-198	Rebar for Footings	4	30-Jul-26	04-Aug-26	07-May-26 A	11-May-26 A	1,382.36	1,382.36	1,382.36	64	64	64
HAL-C-PR-S-208	Formwork for Footings	4	04-Aug-26	09-Aug-26	07-May-26 A	12-May-26 A	691.18	691.18	691.18	64	64	64
HAL-C-PR-S-308	Vapour Barrier for Footings	2	26-Jul-26	28-Jul-26	07-May-26 A	07-May-26 A	691.18	691.18	691.18	32	32	32
HAL-C-PR-S-148	Pouring Concrete for Footings	1	09-Aug-26	10-Aug-26	16-May-26 A	16-May-26 A	6,911.80	6,911.80	6,911.80	48	48	48
HAL-C-PR-S-298	Damp proof /Bitumin paint on Footing Sides	2	10-Aug-26	12-Aug-26	18-May-26 A	20-May-26 A	691.18	691.18	691.18	32	32	32
HAL-C-PR-S-378	Backfilling / Compaction Around Footings to Bottom of Grade E	5	12-Aug-26	18-Aug-26	21-May-26 A	31-May-26 A	1,382.36	1,382.36	1,382.36	80	80	80
HAL-C-PR-S-158	Lean Concrete Below Grade Beams	2	20-Aug-26	23-Aug-26	01-Jun-26 A	01-Jun-26 A	691.18	691.18	691.18	32	32	32
HAL-C-PR-S-328	Vapour barrier for Grade Beams	2	18-Aug-26	20-Aug-26	01-Jun-26 A	01-Jun-26 A	691.18	691.18	691.18	32	32	32
HAL-C-PR-S-218	Rebar for Grade Beams	2	23-Aug-26	25-Aug-26	02-Jun-26 A	04-Jun-26 A	1,382.36	1,382.36	1,382.36	32	32	32
HAL-C-PR-S-188	Pedestal including anchor bolts	1	25-Aug-26	26-Aug-26	04-Jun-26 A	06-Jun-26 A	691.18	691.18	691.18	32	32	32
HAL-C-PR-S-228	Formwork for Grade Beams	2	25-Aug-26	27-Aug-26	04-Jun-26 A	06-Jun-26 A	691.18	691.18	691.18	32	32	32
HAL-C-PR-S-168	Pouring Concrete for Grade Beams	1	27-Aug-26	29-Aug-26	06-Jun-26 A	06-Jun-26 A	3,455.90	3,455.90	3,455.90	48	48	48
HAL-C-PR-S-338	Damp proof /Bitumin paint on Grade Beams	2	29-Aug-26	31-Aug-26	13-Jun-26 A	14-Jun-26 A	691.18	691.18	691.18	32	32	32
HAL-C-PR-S-288	Concrete Pad	5	20-Sep-26	27-Sep-26	17-Jun-26 A	20-Jun-26 A	1,382.36	1,382.36	1,382.36	80	80	80
HAL-C-PR-S-388	Backfilling / Compaction for Slab on Grade	5	31-Aug-26	06-Sep-26	29-Jun-26 A	02-Jul-26 A	1,382.36	1,382.36	1,382.36	80	80	80
HAL-C-PR-S-128	Installation of Columns	3	27-Sep-26	30-Sep-26	07-Jul-26 A	07-Jul-26 A	8,985.34	8,985.34	8,985.34	48	48	48
HAL-C-PR-S-358	Installation of Raft & Purlins	4	30-Sep-26	05-Oct-26	08-Jul-26 A	08-Jul-26 A	13,823.61	13,823.61	13,823.61	64	64	64
HAL-C-PR-S-368	Installation of Roof Sheet	2	05-Oct-26	07-Oct-26	11-Jul-26 A	30-Jul-26 A	20,735.41	20,735.41	20,735.41	32	32	32
HAL-C-PR-S-268	Rebar for Ground Slab	4	09-Sep-26	14-Sep-26	15-Jul-26 A	16-Jul-26 A	13,735.14	13,735.14	13,735.14	64	64	64
HAL-C-PR-S-318	Anti Termite Treatment below Ground Slab	1	06-Sep-26	07-Sep-26	15-Jul-26 A	15-Jul-26 A	691.18	691.18	691.18	16	16	16
HAL-C-PR-S-348	Vapour barrier for below Ground Slab	2	07-Sep-26	09-Sep-26	15-Jul-26 A	15-Jul-26 A	691.18	691.18	691.18	32	32	32
HAL-C-PR-S-278	Formwork for Ground Slab	4	14-Sep-26	19-Sep-26	16-Jul-26 A	16-Jul-26 A	3,433.78	3,433.78	3,433.78	64	64	64
HAL-C-PR-S-178	Pouring Concrete for Ground Slab	1	19-Sep-26	20-Sep-26	18-Jul-26 A	18-Jul-26 A	17,168.92	17,168.92	17,168.92	48	48	48
ELECTRICAL		35	27-Sep-26	14-Nov-26	25-Jul-26 A	27-Oct-26	192,555.43	179,667.53	192,189.57	624	352	600
HAL-C-EX-E-186	Installation of Earthing and Grounding	5	29-Sep-26	05-Oct-26	25-Jul-26 A	27-Oct-26	1,219.55	1,219.55	853.68	80	80	56

Date	Revision	Checked	Approved
26-Oct-26	Weekly Report #42		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Budgeted Labor Units	Planned Value Labor Units	Earned Value Labor Units
HAL-C-EX-E-206	Installation of Conduites for Lighting Fixture	4	05-Oct-26	10-Oct-26	19-Aug-26 A	01-Oct-26 A	353.88	353.88	353.88	64	64	64
HAL-C-EX-E-1341	Installation of Cable tray	2	02-Nov-26	08-Nov-26	05-Sep-26 A	01-Oct-26 A	1,603.54	0.00	1,603.54	80	0	80
HAL-C-EX-E-1331	Installation of Programmable Logis Controller	1	14-Oct-26	22-Oct-26	15-Sep-26 A	19-Sep-26 A	159,247.92	159,247.92	159,247.92	112	112	112
HAL-C-EX-E-1321	Installation of wiring devices	2	02-Nov-26	08-Nov-26	24-Sep-26 A	12-Oct-26 A	3,826.99	0.00	3,826.99	80	0	80
HAL-C-EX-E-176	Installation of Main MCC	2	27-Sep-26	29-Sep-26	24-Sep-26 A	12-Oct-26 A	12,828.30	12,828.30	12,828.30	32	32	32
HAL-C-EX-E-196	Installation of Lighting fixtures	2	12-Oct-26	14-Oct-26	24-Sep-26 A	12-Oct-26 A	5,310.11	5,310.11	5,310.11	32	32	32
HAL-C-EX-E-216	Installation of LV Cables	2	08-Nov-26	14-Nov-26	24-Sep-26 A	12-Oct-26 A	2,281.82	0.00	2,281.82	80	0	80
HAL-C-EX-E-236	Installation of panel boards	2	31-Oct-26	02-Nov-26	24-Sep-26 A	12-Oct-26 A	5,175.56	0.00	5,175.56	32	0	32
HAL-C-EX-E-226	Installation of Wires	2	10-Oct-26	12-Oct-26	10-Oct-26 A	12-Oct-26 A	707.77	707.77	707.77	32	32	32
EXTERNAL ELECTRICAL WORKS		51	11-Jun-26	16-Sep-26	01-Aug-26 A	02-Nov-26	786,730.18	786,730.18	697,465.64	1136	1136	1032
HAL-C-EX-E-450	Foundation for Lighting poles	5	18-Jul-26	23-Jul-26	01-Aug-26 A	09-Sep-26 A	13,176.04	13,176.04	13,176.04	80	80	80
HAL-C-EX-E-460	Electrical Manhole	7	27-Aug-26	05-Sep-26	01-Aug-26 A	05-Sep-26 A	111,550.95	111,550.95	111,550.95	112	112	112
HAL-C-EX-E-410	Construction of Concrete encased duct bank	10	18-Jun-26	30-Jun-26	25-Aug-26 A	24-Sep-26 A	269,887.75	269,887.75	269,887.75	160	160	160
HAL-C-EX-E-390	Installation of Telecom manhole	10	06-Jul-26	18-Jul-26	02-Sep-26 A	09-Sep-26 A	54,888.31	54,888.31	54,888.31	160	160	160
HAL-C-EX-E-400	Installation of UPVC Pipe	5	11-Jun-26	17-Jun-26	02-Sep-26 A	24-Sep-26 A	67,472.09	67,472.09	67,472.09	80	80	80
HAL-C-EX-E-420	Installation of Sleeves for lighting poles	5	30-Jun-26	06-Jul-26	05-Sep-26 A	08-Sep-26 A	6,588.03	6,588.03	6,588.03	80	80	80
HAL-C-EX-E-470	Installation of Earthing and Grounding	5	05-Sep-26	10-Sep-26	10-Sep-26 A	28-Oct-26	9,726.29	9,726.29	4,863.14	80	80	40
HAL-C-EX-E-480	Installation of Street Lighting Feeder pillars & KWH meter	5	10-Sep-26	16-Sep-26	10-Sep-26 A	02-Nov-26	105,501.74	105,501.74	21,100.35	80	80	16
HAL-C-EX-E-440	Installation of Lighting poles	7	05-Aug-26	13-Aug-26	24-Sep-26 A	12-Oct-26 A	72,468.86	72,468.86	72,468.86	112	112	112
HAL-C-EX-E-380	Installation of LV Cables	7	19-Aug-26	27-Aug-26	01-Oct-26 A	12-Oct-26 A	49,118.03	49,118.03	49,118.03	112	112	112
HAL-C-EX-E-430	Installation of Lighting Fixture	5	13-Aug-26	19-Aug-26	01-Oct-26 A	03-Oct-26 A	26,352.09	26,352.09	26,352.09	80	80	80
FENCES AND GATES		47	19-Aug-26	21-Oct-26	22-Aug-26 A	02-Nov-26	11,253.01	11,253.01	4,603.56	1360	1360	912
HAL-C-EX-S-1374	Excavation for Fence	7	19-Aug-26	27-Aug-26	22-Aug-26 A	24-Aug-26 A	460.17	460.17	460.17	224	224	224
HAL-C-EX-S-1274	Lean Concrete Below Fence	4	01-Sep-26	06-Sep-26	24-Aug-26 A	25-Aug-26 A	460.17	460.17	460.17	64	64	64
HAL-C-EX-S-1354	Vapour Barrier for Fence	4	27-Aug-26	01-Sep-26	24-Aug-26 A	25-Aug-26 A	230.39	230.39	230.39	64	64	64
HAL-C-EX-S-1314	Formwork for Footings	4	14-Sep-26	19-Sep-26	25-Aug-26 A	25-Aug-26 A	460.17	460.17	460.17	64	64	64
HAL-C-EX-S-1304	Rebar for Footings	7	06-Sep-26	14-Sep-26	26-Aug-26 A	26-Aug-26 A	920.96	920.96	920.96	112	112	112
HAL-C-EX-S-1284	Pouring Concrete for Footings	2	19-Sep-26	21-Sep-26	27-Aug-26 A	27-Aug-26 A	1,381.13	1,381.13	1,381.13	128	128	128
HAL-C-EX-S-1344	Damp proof /Bitumin paint on Footing Sides	2	21-Sep-26	24-Sep-26	29-Aug-26 A	29-Aug-26 A	230.39	230.39	230.39	32	32	32
HAL-C-EX-S-1364	Backfilling / Compaction Around Footings	7	24-Sep-26	03-Oct-26	30-Aug-26 A	31-Aug-26 A	460.17	460.17	460.17	224	224	224
HAL-C-EX-S-1334	Installation of base plate	2	03-Oct-26	08-Oct-26	26-Oct-26	27-Oct-26	920.96	920.96	0.00	80	80	0
HAL-C-EX-S-1294	Installation of steel fence	2	17-Oct-26	19-Oct-26	28-Oct-26	29-Oct-26	1,841.30	1,841.30	0.00	128	128	0
HAL-C-EX-S-1324	Installation of steel members	5	08-Oct-26	17-Oct-26	28-Oct-26	02-Nov-26	1,841.30	1,841.30	0.00	112	112	0
HAL-C-EX-S-1384	Installation of steel gates	2	19-Oct-26	21-Oct-26	31-Oct-26	01-Nov-26	2,045.89	2,045.89	0.00	128	128	0
ROAD WORKS		60	01-Sep-26	09-Nov-26	25-Jul-26 A	31-Oct-26	1,354,605.07	696,947.74	1,278,185.37	1136	878	1032
HAL-C-EX-R-1390	SubGrade Preparation & Compaction	7	01-Sep-26	09-Sep-26	25-Jul-26 A	09-Sep-26 A	156,633.73	156,633.73	156,633.73	224	224	224
HAL-C-EX-R-1400	Aggregate Base Course Layer	2	09-Sep-26	12-Sep-26	09-Sep-26 A	24-Sep-26 A	134,468.03	134,468.03	134,468.03	64	64	64
HAL-C-EX-R-1460	Curb Stones	7	12-Sep-26	29-Sep-26	19-Sep-26 A	22-Oct-26 A	131,462.47	131,462.47	131,462.47	224	224	224
HAL-C-EX-R-1480	Interlock Tiles	7	29-Sep-26	15-Oct-26	24-Sep-26 A	25-Oct-26 A	195,148.13	195,148.13	195,148.13	224	224	224
HAL-C-EX-R-1500	Road Signs	5	20-Oct-26	26-Oct-26	24-Sep-26 A	25-Oct-26 A	50,046.98	48,795.80	50,046.98	80	78	80
HAL-C-EX-R-1410	Asphalt Concrete Base Course Layer	2	27-Oct-26	29-Oct-26	11-Oct-26 A	31-Oct-26 A	313,832.68	0.00	313,832.68	64	0	64
HAL-C-EX-R-1450	Prime Coat	1	26-Oct-26	27-Oct-26	11-Oct-26 A	12-Oct-26 A	34,870.50	0.00	34,870.50	16	0	16
HAL-C-EX-R-1470	Tack Coat	1	29-Oct-26	31-Oct-26	17-Oct-26 A	26-Oct-26	25,698.39	0.00	23,128.55	16	0	14
HAL-C-EX-R-1420	Asphalt Concrete Wearing Course Layer	2	31-Oct-26	02-Nov-26	18-Oct-26 A	26-Oct-26	231,283.03	0.00	208,154.73	64	0	58
HAL-C-EX-R-890	Supply and install geotextile sheet	2	15-Oct-26	18-Oct-26	22-Oct-26 A	22-Oct-26 A	12,773.01	12,773.01	12,773.01	32	32	32
HAL-C-EX-R-1490	Gravel Bedding	2	18-Oct-26	20-Oct-26	24-Oct-26 A	25-Oct-26 A	17,666.57	17,666.57	17,666.57	32	32	32
HAL-C-EX-R-1430	Retroreflective Thermoplastic White Traffic lines	2	02-Nov-26	04-Nov-26	26-Oct-26	28-Oct-26	36,190.19	0.00	0.00	32	0	0
HAL-C-EX-R-1440	Installation of Concrete wheel bumper	2	04-Nov-26	09-Nov-26	26-Oct-26	28-Oct-26	14,531.37	0.00	0.00	64	0	0
LANDSCAPING		6	20-Oct-26	03-Nov-26	26-Oct-26	01-Nov-26	47,517.66	21,564.82	0.00	192	78	0
HAL-C-EX-R-1510	Planting of trees	3	20-Oct-26	26-Oct-26	26-Oct-26	28-Oct-26	22,117.76	21,564.82	0.00	80	78	0

Date	Revision	Checked	Approved
26-Oct-26	Weekly Report #42		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Budgeted Labor Units	Planned Value Labor Units	Earned Value Labor Units
HAL-C-EX-R-1520	Planting of shrubs	3	26-Oct-26	03-Nov-26	29-Oct-26	01-Nov-26	25,399.90	0.00	0.00	112	0	0
TESTING AND COMMISSIONING (10%)		120	16-Apr-26	29-Nov-26	25-Apr-26 A	26-Oct-26	4,456,741.59	4,040,212.70	4,448,512.89	4016	3398	3974
TESTING AND COMMISSIONING 900 Sq.m-2		115	10-May-26	29-Nov-26	25-Apr-26 A	26-Oct-26	785,025.90	426,577.76	782,827.20	1744	1464	1741
MECHANICAL		115	10-May-26	19-Oct-26	25-Apr-26 A	25-Oct-26 A	263,608.65	263,608.65	263,608.65	1008	1008	1008
HAL-C-TC-M-3406	Testing & Commissioning of Sewer & Drainage Pipes	7	10-May-26	18-May-26	25-Apr-26 A	24-Sep-26 A	12,987.00	12,987.00	12,987.00	112	112	112
HAL-C-TC-M-3436	Testing and Commissioning of HVAC Duct	2	11-Oct-26	19-Oct-26	21-Jul-26 A	24-Sep-26 A	127,935.00	127,935.00	127,935.00	112	112	112
HAL-C-TC-M-3376	Testing and Commissioning of Fire Fighting Pipes	7	22-Sep-26	01-Oct-26	08-Sep-26 A	25-Oct-26 A	54,639.90	54,639.90	54,639.90	112	112	112
HAL-C-TC-M-3396	Testing & Commissioning of Water Supply Pipes	7	19-Sep-26	28-Sep-26	08-Sep-26 A	24-Sep-26 A	17,651.25	17,651.25	17,651.25	112	112	112
HAL-C-TC-M-3416	Testing and Commissioning of Electric Water Heater	7	08-Sep-26	16-Sep-26	15-Sep-26 A	25-Oct-26 A	1,440.00	1,440.00	1,440.00	112	112	112
HAL-C-TC-M3446	Testing and Commissioning of Exhaust Fan	7	16-Sep-26	26-Sep-26	15-Sep-26 A	25-Oct-26 A	8,437.50	8,437.50	8,437.50	112	112	112
HAL-C-TC-M-3456	Testing and Commissioning of Wall propeller type exhaust fan	7	21-Sep-26	30-Sep-26	15-Sep-26 A	25-Oct-26 A	15,750.00	15,750.00	15,750.00	112	112	112
HAL-C-TC-M-3386	Testing and Commissioning of Fire Hose Cabinet	3	03-Oct-26	11-Oct-26	24-Sep-26 A	25-Oct-26 A	10,080.00	10,080.00	10,080.00	112	112	112
HAL-C-TC-M-3426	Testing and Commissioning of Sanitary Fixtures	7	16-Sep-26	26-Sep-26	24-Sep-26 A	25-Oct-26 A	14,688.00	14,688.00	14,688.00	112	112	112
ELECTRICAL		13	19-Sep-26	29-Nov-26	15-Sep-26 A	26-Oct-26	521,417.25	162,969.11	519,218.55	736	456	733
HAL-C-TC-E-3556	Testing and Commissioning of Solar power plant	1	26-Nov-26	29-Nov-26	15-Sep-26 A	25-Oct-26 A	198,000.00	0.00	198,000.00	32	0	32
HAL-C-TC-E-3476	Testing and Commissioning of Lighting Fixtures	1	20-Oct-26	21-Oct-26	01-Oct-26 A	25-Oct-26 A	64,836.00	64,836.00	64,836.00	16	16	16
HAL-C-TC-E-3446	Testing and Commissioning of LV cables	1	28-Oct-26	31-Oct-26	08-Oct-26 A	25-Oct-26 A	28,530.00	0.00	28,530.00	32	0	32
HAL-C-TC-E-3456	Testing and Commissioning of Main Distribution Board	2	18-Oct-26	26-Oct-26	08-Oct-26 A	25-Oct-26 A	23,040.00	22,628.57	23,040.00	112	110	112
HAL-C-TC-E-3466	Testing and Commissioning of Disconnect Switches	1	19-Oct-26	27-Oct-26	08-Oct-26 A	25-Oct-26 A	23,337.00	19,586.41	23,337.00	112	94	112
HAL-C-TC-E-3486	Testing and Commissioning of Grounding	1	02-Nov-26	04-Nov-26	08-Oct-26 A	25-Oct-26 A	15,374.25	0.00	15,374.25	32	0	32
HAL-C-TC-E-3496	Testing and Commissioning of Fire Alarm System	2	01-Oct-26	04-Oct-26	08-Oct-26 A	25-Oct-26 A	16,497.00	16,497.00	16,497.00	32	32	32
HAL-C-TC-E-3506	Testing and Commissioning of Wiring Devices	4	19-Sep-26	28-Sep-26	08-Oct-26 A	25-Oct-26 A	18,756.00	18,756.00	18,756.00	112	112	112
HAL-C-TC-E-3516	Testing and Commissioning of LP panel board	1	26-Oct-26	28-Oct-26	08-Oct-26 A	25-Oct-26 A	13,680.00	0.00	13,680.00	32	0	32
HAL-C-TC-E-3526	Testing and Commissioning of PP-AC panel	1	21-Oct-26	27-Oct-26	08-Oct-26 A	25-Oct-26 A	16,470.00	12,764.25	16,470.00	80	62	80
HAL-C-TC-E-3536	Testing and Commissioning of Telephone and data system	1	24-Oct-26	29-Oct-26	08-Oct-26 A	25-Oct-26 A	21,069.00	7,900.88	21,069.00	80	30	80
HAL-C-TC-E-3546	Testing and Commissioning of Access Control System	2	28-Oct-26	31-Oct-26	08-Oct-26 A	26-Oct-26	21,987.00	0.00	19,788.30	32	0	29
HAL-C-TC-E-3566	Testing and Commissioning of CCTV System	1	29-Oct-26	01-Nov-26	08-Oct-26 A	25-Oct-26 A	59,841.00	0.00	59,841.00	32	0	32
TESTING AND COMMISSIONING SITE INFRASTRUCTURE		59	01-Jul-26	14-Nov-26	22-Jun-26 A	26-Oct-26	258,276.15	200,195.40	252,246.15	2272	1934	2234
PUMP ROOM SHED		50	06-Sep-26	14-Nov-26	22-Jul-26 A	26-Oct-26	153,713.70	97,672.95	147,683.70	768	464	730
HAL-C-TC-M-3596	Testing & Commissioning of GRP tank	3	06-Sep-26	09-Sep-26	22-Jul-26 A	23-Jul-26 A	61,200.00	61,200.00	61,200.00	96	96	96
HAL-C-TC-M-3576	Testing & Commissioning of Fire Fighting pump	2	31-Oct-26	05-Nov-26	15-Sep-26 A	26-Oct-26	54,000.00	0.00	48,600.00	160	0	144
HAL-C-TC-M-3586	Testing & Commissioning of Booster pump	2	27-Sep-26	05-Oct-26	15-Sep-26 A	26-Oct-26	6,300.00	6,300.00	5,670.00	224	224	202
HAL-C-TC-E-3621	Testing and Commissioning of LV cables	2	08-Nov-26	14-Nov-26	12-Oct-26 A	25-Oct-26 A	412.65	0.00	412.65	80	0	80
HAL-C-TC-E-3616	Testing and Commissioning of Panel Board	1	02-Nov-26	04-Nov-26	12-Oct-26 A	25-Oct-26 A	936.00	0.00	936.00	32	0	32
HAL-C-TC-E-3626	Testing and Commissioning of Lighting Fixtures	2	14-Oct-26	17-Oct-26	12-Oct-26 A	25-Oct-26 A	1,152.45	1,152.45	1,152.45	32	32	32
HAL-C-TC-E-3636	Testing and Commissioning of Grounding	5	05-Oct-26	11-Oct-26	12-Oct-26 A	25-Oct-26 A	220.50	220.50	220.50	80	80	80
HAL-C-TC-E-3646	Testing and Commissioning of Wiring devices	2	08-Nov-26	10-Nov-26	12-Oct-26 A	25-Oct-26 A	692.10	0.00	692.10	32	0	32
HAL-C-TC-E-3656	Testing and Commissioning of Programmable Logic Controlle	2	22-Oct-26	25-Oct-26	12-Oct-26 A	25-Oct-26 A	28,800.00	28,800.00	28,800.00	32	32	32
EXTERNAL		11	19-Aug-26	19-Sep-26	15-Oct-26 A	25-Oct-26 A	32,088.15	32,088.15	32,088.15	464	464	464
HAL-C-TC-EX-E-3626	Testing and Commissioning of LV cables	7	27-Aug-26	05-Sep-26	15-Oct-26 A	25-Oct-26 A	8,883.00	8,883.00	8,883.00	112	112	112
HAL-C-TC-EX-E-3646	Testing and Commissioning of Street Lighting pole	7	19-Aug-26	06-Sep-26	15-Oct-26 A	25-Oct-26 A	21,446.10	21,446.10	21,446.10	240	240	240
HAL-C-TC-EX-E-3656	Testing and Commissioning of Grounding	7	10-Sep-26	19-Sep-26	20-Oct-26 A	25-Oct-26 A	1,759.05	1,759.05	1,759.05	112	112	112
ENVIRONMENTAL		52	01-Jul-26	28-Oct-26	22-Jun-26 A	25-Oct-26 A	72,474.30	70,434.30	72,474.30	1040	1006	1040
HAL-C-TC-ENV-F-1051	Testing & Commissioning of External Fire Fighting System 20(	15	01-Jul-26	19-Jul-26	22-Jun-26 A	24-Sep-26 A	24,300.90	24,300.90	24,300.90	240	240	240
HAL-C-TC-ENV-WS-11	Testing & Commissioning of Water Supply System	15	18-Jul-26	04-Aug-26	22-Jun-26 A	24-Sep-26 A	13,644.00	13,644.00	13,644.00	240	240	240
HAL-C-TC-ENV-SW-60	Testing & Commissioning of Sewer & Drainage System	15	03-Sep-26	21-Sep-26	22-Jun-26 A	24-Sep-26 A	19,571.40	19,571.40	19,571.40	240	240	240
HAL-C-TC-E-3666	Testing and Commissioning of Main program system & contro	5	11-Oct-26	28-Oct-26	15-Sep-26 A	25-Oct-26 A	14,400.00	12,360.00	14,400.00	240	206	240
HAL-C-TC-ENV-SW-70	Testing & Commissioning of Irrigaiton System	5	18-Aug-26	24-Aug-26	15-Sep-26 A	25-Oct-26 A	558.00	558.00	558.00	80	80	80
SNAGG WORKS		112	16-Apr-26	30-Jul-26	25-Apr-26 A	20-Jun-26 A	3,413,439.54	3,413,439.54	3,413,439.54	0	0	0
HAL-C-TC-S-9100	Architectural Snagg works -1	10	16-Apr-26	28-Apr-26	25-Apr-26 A	30-Apr-26 A	1,700,245.42	1,700,245.42	1,700,245.42	0	0	0

Date	Revision	Checked	Approved
26-Oct-26	Weekly Report #42		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Budgeted Labor Units	Planned Value Labor Units	Earned Value Labor Units
HAL-C-TC-S-9090	Civil Snagg works	7	10-Jun-26	18-Jun-26	01-Jun-26 A	04-Jun-26 A	200,001.00	200,001.00	200,001.00	0	0	0
HAL-C-TC-A-9100	Mechanical Snagg works	10	17-Jun-26	29-Jun-26	01-Jun-26 A	04-Jun-26 A	340,974.90	340,974.90	340,974.90	0	0	0
HAL-C-TC-S-9110	Architectural Snagg works-2	10	19-Jul-26	30-Jul-26	02-Jun-26 A	02-Jun-26 A	799,864.73	799,864.73	799,864.73	0	0	0
HAL-C-TC-M-9110	Electrical Snagg works	5	17-Jun-26	23-Jun-26	13-Jun-26 A	20-Jun-26 A	199,157.85	199,157.85	199,157.85	0	0	0
HAL-C-TC-E-9120	External Snagg works	5	18-Jul-26	23-Jul-26	17-Jun-26 A	20-Jun-26 A	173,195.64	173,195.64	173,195.64	0	0	0
PREOJECT CLOSEOUT		9	20-Oct-26	03-Dec-26	26-Oct-26	04-Nov-26	0.00	0.00	0.00	576	231	0
ENGINEERING		3	20-Oct-26	27-Oct-26	26-Oct-26	28-Oct-26	0.00	0.00	0.00	240	231	0
AS BUILT DRAWINGS		2	20-Oct-26	25-Oct-26	26-Oct-26	27-Oct-26	0.00	0.00	0.00	160	160	0
CIVIL DRAWINGS		1	20-Oct-26	22-Oct-26	26-Oct-26	26-Oct-26	0.00	0.00	0.00	32	32	0
PREPARATION AND SUBMITTALS		1	20-Oct-26	22-Oct-26	26-Oct-26	26-Oct-26	0.00	0.00	0.00	32	32	0
HAL-AB-1010	Civil drawings	1	20-Oct-26	22-Oct-26	26-Oct-26	26-Oct-26	0.00	0.00	0.00	32	32	0
REVIEW AND APPROVALS		1	20-Oct-26	22-Oct-26	26-Oct-26	26-Oct-26	0.00	0.00	0.00	0	0	0
HAL-AB-1053	Civil drawings	1	20-Oct-26	22-Oct-26	26-Oct-26	26-Oct-26	0.00	0.00	0.00	0	0	0
ARCHITECTURAL DRAWINGS		1	20-Oct-26	25-Oct-26	26-Oct-26	26-Oct-26	0.00	0.00	0.00	32	32	0
PREPARATION AND SUBMITTALS		1	20-Oct-26	22-Oct-26	26-Oct-26	26-Oct-26	0.00	0.00	0.00	32	32	0
HAL-AB-1011	Architectural drawings	1	20-Oct-26	22-Oct-26	26-Oct-26	26-Oct-26	0.00	0.00	0.00	32	32	0
REVIEW AND APPROVALS		1	22-Oct-26	25-Oct-26	26-Oct-26	26-Oct-26	0.00	0.00	0.00	0	0	0
HAL-AB-1023	Architectural drawings	1	22-Oct-26	25-Oct-26	26-Oct-26	26-Oct-26	0.00	0.00	0.00	0	0	0
MECHANICAL DRAWINGS		1	20-Oct-26	25-Oct-26	26-Oct-26	26-Oct-26	0.00	0.00	0.00	32	32	0
PREPARATION AND SUBMITTALS		1	20-Oct-26	22-Oct-26	26-Oct-26	26-Oct-26	0.00	0.00	0.00	32	32	0
HAL-AB-1013	Mechanical drawings	1	20-Oct-26	22-Oct-26	26-Oct-26	26-Oct-26	0.00	0.00	0.00	32	32	0
REVIEW AND APPROVALS		1	22-Oct-26	25-Oct-26	26-Oct-26	26-Oct-26	0.00	0.00	0.00	0	0	0
HAL-AB-1033	Mechanical drawings	1	22-Oct-26	25-Oct-26	26-Oct-26	26-Oct-26	0.00	0.00	0.00	0	0	0
ELECTRICAL DRAWINGS		1	20-Oct-26	25-Oct-26	26-Oct-26	26-Oct-26	0.00	0.00	0.00	32	32	0
PREPARATION AND SUBMITTALS		1	20-Oct-26	22-Oct-26	26-Oct-26	26-Oct-26	0.00	0.00	0.00	32	32	0
HAL-AB-1012	Electrical drawings	1	20-Oct-26	22-Oct-26	26-Oct-26	26-Oct-26	0.00	0.00	0.00	32	32	0
REVIEW AND APPROVALS		1	22-Oct-26	25-Oct-26	26-Oct-26	26-Oct-26	0.00	0.00	0.00	0	0	0
HAL-AB-1043	Electrical drawings	1	22-Oct-26	25-Oct-26	26-Oct-26	26-Oct-26	0.00	0.00	0.00	0	0	0
EXTERNAL WORKS DRAWINGS		2	20-Oct-26	25-Oct-26	26-Oct-26	27-Oct-26	0.00	0.00	0.00	32	32	0
PREPARATION AND SUBMITTALS		1	20-Oct-26	22-Oct-26	26-Oct-26	26-Oct-26	0.00	0.00	0.00	32	32	0
HAL-AB-1054	External works drawings	1	20-Oct-26	22-Oct-26	26-Oct-26	26-Oct-26	0.00	0.00	0.00	32	32	0
REVIEW AND APPROVALS		1	22-Oct-26	25-Oct-26	27-Oct-26	27-Oct-26	0.00	0.00	0.00	0	0	0
HAL-AB-1055	External works drawings	1	22-Oct-26	25-Oct-26	27-Oct-26	27-Oct-26	0.00	0.00	0.00	0	0	0
WARRANTIES AND GUARANTEES		2	22-Oct-26	27-Oct-26	27-Oct-26	28-Oct-26	0.00	0.00	0.00	80	71	0
SYSTEM		2	22-Oct-26	27-Oct-26	27-Oct-26	28-Oct-26	0.00	0.00	0.00	80	71	0
PREPARATION AND SUBMITTALS		1	22-Oct-26	25-Oct-26	27-Oct-26	27-Oct-26	0.00	0.00	0.00	64	64	0
HAL-WG-1010	Warraties and Guarantees For Mechanical Equipments	1	22-Oct-26	25-Oct-26	27-Oct-26	27-Oct-26	0.00	0.00	0.00	32	32	0
HAL-WG-1011	Warraties and Guarantees For Electrical Systems	1	22-Oct-26	25-Oct-26	27-Oct-26	27-Oct-26	0.00	0.00	0.00	32	32	0
REVIEW AND APPROVAL		1	25-Oct-26	27-Oct-26	28-Oct-26	28-Oct-26	0.00	0.00	0.00	16	7	0
HAL-WG-1012	Warraties and Guarantees For Mechanical Equipments	1	25-Oct-26	27-Oct-26	28-Oct-26	28-Oct-26	0.00	0.00	0.00	16	7	0
HAL-WG-1013	Warraties and Guarantees For Electrical Systems	1	25-Oct-26	27-Oct-26	28-Oct-26	28-Oct-26	0.00	0.00	0.00	0	0	0
TRAINING AND MANUALS		5	27-Oct-26	08-Nov-26	29-Oct-26	03-Nov-26	0.00	0.00	0.00	224	0	0
TRAINING		3	27-Oct-26	03-Nov-26	29-Oct-26	01-Nov-26	0.00	0.00	0.00	128	0	0
SYSTEM		3	27-Oct-26	03-Nov-26	29-Oct-26	01-Nov-26	0.00	0.00	0.00	128	0	0
PREPARATION AND SUBMITTALS		1	27-Oct-26	29-Oct-26	29-Oct-26	29-Oct-26	0.00	0.00	0.00	64	0	0
HAL-WG-1014	The Proposed Coursework For Mechanical Equipment	1	27-Oct-26	29-Oct-26	29-Oct-26	29-Oct-26	0.00	0.00	0.00	32	0	0
HAL-WG-1015	The Proposed Coursework For Electircal systems	1	27-Oct-26	29-Oct-26	29-Oct-26	29-Oct-26	0.00	0.00	0.00	32	0	0
REVIEW AND APPROVAL		1	29-Oct-26	01-Nov-26	31-Oct-26	31-Oct-26	0.00	0.00	0.00	32	0	0
HAL-WG-1016	The Proposed Coursework For Mechanical Equipment	1	29-Oct-26	01-Nov-26	31-Oct-26	31-Oct-26	0.00	0.00	0.00	16	0	0
HAL-WG-1017	The Proposed Coursework For Electircal systems	1	29-Oct-26	01-Nov-26	31-Oct-26	31-Oct-26	0.00	0.00	0.00	16	0	0
DELIVERY		1	01-Nov-26	03-Nov-26	01-Nov-26	01-Nov-26	0.00	0.00	0.00	32	0	0
HAL-WG-1018	The Proposed Coursework For Mechanical Equipment	1	01-Nov-26	03-Nov-26	01-Nov-26	01-Nov-26	0.00	0.00	0.00	16	0	0

Date	Revision	Checked	Approved
26-Oct-26	Weekly Report #42		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Budgeted Labor Units	Planned Value Labor Units	Earned Value Labor Units
HAL-WG-1019	The Proposed Coursework For Electircal systems	1	01-Nov-26	03-Nov-26	01-Nov-26	01-Nov-26	0.00	0.00	0.00	16	0	0
MANUALS		2	03-Nov-26	08-Nov-26	02-Nov-26	03-Nov-26	0.00	0.00	0.00	96	0	0
SYSTEM		2	03-Nov-26	08-Nov-26	02-Nov-26	03-Nov-26	0.00	0.00	0.00	96	0	0
PREPARATION AND SUBMITTALS		1	03-Nov-26	05-Nov-26	02-Nov-26	02-Nov-26	0.00	0.00	0.00	64	0	0
HAL-WG-1020	Manual and Catalogue For Mechanical Equipment	1	03-Nov-26	05-Nov-26	02-Nov-26	02-Nov-26	0.00	0.00	0.00	32	0	0
HAL-WG-1021	Manual and Catalogue For For Electircal systems	1	03-Nov-26	05-Nov-26	02-Nov-26	02-Nov-26	0.00	0.00	0.00	32	0	0
REVIEW AND APPROVAL		1	05-Nov-26	08-Nov-26	03-Nov-26	03-Nov-26	0.00	0.00	0.00	32	0	0
HAL-WG-1022	Manual and Catalogue For Mechanical Equipment	1	05-Nov-26	08-Nov-26	03-Nov-26	03-Nov-26	0.00	0.00	0.00	16	0	0
HAL-WG-1023	Manual and Catalogue For For Electircal systems	1	05-Nov-26	08-Nov-26	03-Nov-26	03-Nov-26	0.00	0.00	0.00	16	0	0
DEMOBILIZATION		6	25-Oct-26	07-Nov-26	28-Oct-26	03-Nov-26	0.00	0.00	0.00	112	0	0
HAL-D.MOB-1013	Demobilization of manpower	2	25-Oct-26	29-Oct-26	28-Oct-26	29-Oct-26	0.00	0.00	0.00	0	0	0
HAL-D.MOB-1020	Demobilization of equipment	2	29-Oct-26	03-Nov-26	31-Oct-26	01-Nov-26	0.00	0.00	0.00	0	0	0
HAL-D.MOB-1010	Dismantling and removal offices	1	05-Nov-26	07-Nov-26	03-Nov-26	03-Nov-26	0.00	0.00	0.00	112	0	0
FINAL HANDOVER		3	29-Nov-26	03-Dec-26	02-Nov-26	04-Nov-26	0.00	0.00	0.00	0	0	0
HAL-FH-1000	Snag List Rectification	1	29-Nov-26	01-Dec-26	02-Nov-26	03-Nov-26	0.00	0.00	0.00	0	0	0
HAL-FH-1010	Handover Letter	1	01-Dec-26	02-Dec-26	03-Nov-26	04-Nov-26	0.00	0.00	0.00	0	0	0
HAL-FH-1020	Intial Handingover	1	02-Dec-26	03-Dec-26	04-Nov-26	04-Nov-26	0.00	0.00	0.00	0	0	0

Date	Revision	Checked	Approved
26-Oct-26	Weekly Report #42		