| Activity ID | Activity Name | Original Duration | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Actual Total Cost | Earned Value Cost | Planned Value Labor Units | Actual Labor Units | Earned Value Labor Units | Budgeted Total Cost | At Completion Total Cost | Total Float |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| **JDH1-02-003 - Infrastructure D** | | 775 | 19-Nov-25 | 18-Nov-27 | 19-Nov-25 A | 03-Jun-28 | 54.26% | 80.83% | 47,074,966.93 | 70,097,861.61 | 70,121,296.63 | 367750.46 | 548564.11 | 547132.15 | 86,782,344.73 | 86,782,344.73 | -169 |
| **Milestones** | | 775 | 19-Nov-25 | 18-Nov-27 | 19-Nov-25 A | 03-Jun-28 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | -169 |
| **Key Milestones** | | 775 | 19-Nov-25 | 18-Nov-27 | 19-Nov-25 A | 03-Jun-28 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | -169 |
| C | Project Commencement Date | 0 | 19-Nov-25 | | 19-Nov-25 A | | 100% | 100% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | |
| C | Project Completion Date | 0 | | 18-Nov-27 | | 03-Jun-28 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | -169 |
| **Contractual Milestone** | | 745 | 18-Dec-25 | 18-Nov-27 | 18-Dec-25 A | 03-Jun-28 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | -169 |
| Mobilization | | 0 | 18-Dec-25 | 18-Dec-25 | 04-Mar-26 A | 04-Mar-26 A | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | |
| ( | Finish Mobilization | 0 | | 18-Dec-25 | | 04-Mar-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | |
| Time Schedule | | 0 | 18-Dec-25 | 18-Dec-25 | 18-Dec-25 A | 18-Dec-25 A | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | |
| ( | Finish Baseline Time Schedule | 0 | | 18-Dec-25 | | 18-Dec-25 | 100% | 100% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | |
| Engineering | | 0 | 19-Jan-26 | 19-Jan-26 | 21-Nov-26 | 21-Nov-26 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | -67 |
| ( | Finish Submission and Approval for Shop Drawings, M | 0 | | 19-Jan-26 | | 21-Nov-26 | 100% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | -67 |
| Procurement | | 0 | 19-Jan-26 | 19-Jan-26 | 15-Nov-26 | 15-Nov-26 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | -61 |
| ( | Finish PO for Short Lead Item & Long Lead Item | 0 | | 19-Jan-26 | | 15-Nov-26 | 100% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | -61 |
| Construction | | 408 | 17-Sep-26 | 18-Nov-27 | 01-Feb-27 | 03-Jun-28 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | -169 |
| ( | Completion of Deep infrastructure network | 0 | | 18-Nov-26 | | 01-Feb-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 42 |
| ( | Completion of Roads & Meduim Voltage | 0 | | 17-Sep-26 | | 03-Jul-27 | 100% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | -104 |
| ( | Completion of Shallow infrastructure network | 0 | | 18-Mar-27 | | 17-Oct-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | -46 |
| ( | Completion all Works | 0 | | 18-Nov-27 | | 03-Jun-28 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | -169 |
| **Monitoring and Control Milestone** | | 260 | 04-May-27 | 18-Oct-27 | 04-Jul-27 | 02-May-28 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | -165 |
| C | Completion of Outside Boundary Area's Scope (Tie-in l | 0 | | 04-May-27 | | 04-Jul-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 11 |
| C | Completion of Bridge | 0 | | 01-Jun-27 | | 04-Sep-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | -43 |
| C | Completion of Fence and Gate | 0 | | 18-Oct-27 | | 11-Dec-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | -42 |
| C | Completion of Roads Finishing | 0 | | 03-Aug-27 | | 22-Dec-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | -103 |
| C | Completion of Roundabout & Landscape works | 0 | | 18-Oct-27 | | 02-May-28 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | -169 |
| **Mobilization** | | 112 | 19-Nov-25 | 18-Dec-25 | 19-Nov-25 A | 04-Mar-26 A | 0% | 0% | 0.00 | 0.00 | 0.00 | 20050.00 | 20050.00 | 20050.00 | 0.00 | 0.00 | |
| **Topographic Survey** | | 8 | 19-Nov-25 | 27-Nov-25 | 19-Nov-25 A | 27-Nov-25 A | 0% | 0% | 0.00 | 0.00 | 0.00 | 530.00 | 530.00 | 530.00 | 0.00 | 0.00 | |
| C | Site Survey Works | 8 | 19-Nov-25 | 27-Nov-25 | 19-Nov-25 A | 27-Nov-25 | 100% | 100% | 0.00 | 0.00 | 0.00 | 530.00 | 530.00 | 530.00 | 0.00 | 0.00 | |
| **Site Facilities & Offices** | | 44 | 19-Nov-25 | 18-Dec-25 | 19-Nov-25 A | 12-Jan-26 A | 0% | 0% | 0.00 | 0.00 | 0.00 | 8195.00 | 8195.00 | 8195.00 | 0.00 | 0.00 | |
| C | Site Layout Plan | 6 | 19-Nov-25 | 25-Nov-25 | 19-Nov-25 A | 25-Nov-25 | 100% | 100% | 0.00 | 0.00 | 0.00 | 745.00 | 745.00 | 745.00 | 0.00 | 0.00 | |
| C | Clear & Grub for Offices & Access Road | 2 | 26-Nov-25 | 27-Nov-25 | 26-Nov-25 A | 27-Nov-25 | 100% | 100% | 0.00 | 0.00 | 0.00 | 745.00 | 745.00 | 745.00 | 0.00 | 0.00 | |
| C | Install Site Facilities | 7 | 07-Dec-25 | 14-Dec-25 | 26-Nov-25 A | 27-Nov-25 | 100% | 100% | 0.00 | 0.00 | 0.00 | 745.00 | 745.00 | 745.00 | 0.00 | 0.00 | |
| C | Construct Site Access Roads | 3 | 26-Nov-25 | 29-Nov-25 | 26-Nov-25 A | 29-Nov-25 | 100% | 100% | 0.00 | 0.00 | 0.00 | 745.00 | 745.00 | 745.00 | 0.00 | 0.00 | |
| C | Electrical Works & Connections | 11 | 07-Dec-25 | 18-Dec-25 | 26-Nov-25 A | 29-Nov-25 | 100% | 100% | 0.00 | 0.00 | 0.00 | 745.00 | 745.00 | 745.00 | 0.00 | 0.00 | |
| C | Mobilization of Manpower | 4 | 15-Dec-25 | 18-Dec-25 | 19-Nov-25 A | 29-Nov-25 | 100% | 100% | 0.00 | 0.00 | 0.00 | 745.00 | 745.00 | 745.00 | 0.00 | 0.00 | |
| C | Mobilization of Equipment | 6 | 13-Dec-25 | 18-Dec-25 | 19-Nov-25 A | 29-Nov-25 | 100% | 100% | 0.00 | 0.00 | 0.00 | 745.00 | 745.00 | 745.00 | 0.00 | 0.00 | |
| C | Construct Temporary Fence | 7 | 29-Nov-25 | 06-Dec-25 | 29-Nov-25 A | 04-Dec-25 | 100% | 100% | 0.00 | 0.00 | 0.00 | 745.00 | 745.00 | 745.00 | 0.00 | 0.00 | |
| C | Install Project Signs | 11 | 30-Nov-25 | 11-Dec-25 | 28-Dec-25 A | 30-Dec-25 | 100% | 100% | 0.00 | 0.00 | 0.00 | 745.00 | 745.00 | 745.00 | 0.00 | 0.00 | |
| C | Construct Parking Sheds | 11 | 07-Dec-25 | 18-Dec-25 | 28-Dec-25 A | 06-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 745.00 | 745.00 | 745.00 | 0.00 | 0.00 | |
| C | Construct Site Offices & Storage | 17 | 30-Nov-25 | 18-Dec-25 | 19-Nov-25 A | 12-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 745.00 | 745.00 | 745.00 | 0.00 | 0.00 | |



© Oracle Corporation

| Activity ID | Activity Name | Original Duration | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Actual Total Cost | Earned Value Cost | Planned Value Labor Units | Actual Labor Units | Earned Value Labor Units | Budgeted Total Cost | At Completion Total Cost | Total Float |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| **Permit's and Authority Approvals** | | 47 | 19-Nov-25 | 09-Dec-25 | 19-Nov-25 A | 20-Nov-25 A | 0% | 0% | 0.00 | 0.00 | 0.00 | 2650.00 | 2650.00 | 2650.00 | 0.00 | 0.00 | |
| C | Excavation & Backfilling Permit Permit | 18 | 19-Nov-25 | 09-Dec-25 | 19-Nov-25 A | 20-Nov-25 | 100% | 100% | 0.00 | 0.00 | 0.00 | 530.00 | 530.00 | 530.00 | 0.00 | 0.00 | |
| C | Saudi Electricity Company Permit | 18 | 19-Nov-25 | 09-Dec-25 | 19-Nov-25 A | 20-Nov-25 | 100% | 100% | 0.00 | 0.00 | 0.00 | 530.00 | 530.00 | 530.00 | 0.00 | 0.00 | |
| C | Utility Clearance (NOC) Permit | 18 | 19-Nov-25 | 09-Dec-25 | 19-Nov-25 A | 20-Nov-25 | 100% | 100% | 0.00 | 0.00 | 0.00 | 530.00 | 530.00 | 530.00 | 0.00 | 0.00 | |
| C | Landscaping & Irrigation Works Permit Permit | 18 | 19-Nov-25 | 09-Dec-25 | 19-Nov-25 A | 20-Nov-25 | 100% | 100% | 0.00 | 0.00 | 0.00 | 530.00 | 530.00 | 530.00 | 0.00 | 0.00 | |
| C | Material Transportation Permit (MOT) | 18 | 19-Nov-25 | 09-Dec-25 | 19-Nov-25 A | 20-Nov-25 | 100% | 100% | 0.00 | 0.00 | 0.00 | 530.00 | 530.00 | 530.00 | 0.00 | 0.00 | |
| **Preliminary Submittals** | | 112 | 19-Nov-25 | 18-Dec-25 | 19-Nov-25 A | 04-Mar-26 A | 0% | 0% | 0.00 | 0.00 | 0.00 | 8675.00 | 8675.00 | 8675.00 | 0.00 | 0.00 | |
| Preparation and Submittal by Contrac | | 37 | 19-Nov-25 | 11-Dec-25 | 19-Nov-25 A | 28-Dec-25 A | 0% | 0% | 0.00 | 0.00 | 0.00 | 4265.00 | 4265.00 | 4265.00 | 0.00 | 0.00 | |
| ( | Preparation and Submittal of Organization Chart | 11 | 30-Nov-25 | 11-Dec-25 | 25-Nov-25 A | 25-Nov-25 | 100% | 100% | 0.00 | 0.00 | 0.00 | 555.00 | 555.00 | 555.00 | 0.00 | 0.00 | |
| ( | Preparation and Submittal of Safety Management Plar | 11 | 30-Nov-25 | 11-Dec-25 | 10-Dec-25 A | 10-Dec-25 | 100% | 100% | 0.00 | 0.00 | 0.00 | 530.00 | 530.00 | 530.00 | 0.00 | 0.00 | |
| ( | Preparation and Submittal of Project Security Manager | 11 | 30-Nov-25 | 11-Dec-25 | 10-Dec-25 A | 10-Dec-25 | 100% | 100% | 0.00 | 0.00 | 0.00 | 530.00 | 530.00 | 530.00 | 0.00 | 0.00 | |
| ( | Preparation and Submittal of Risk Plan | 11 | 30-Nov-25 | 11-Dec-25 | 15-Dec-25 A | 15-Dec-25 | 100% | 100% | 0.00 | 0.00 | 0.00 | 530.00 | 530.00 | 530.00 | 0.00 | 0.00 | |
| ( | Preparation and Submittal of Detailed Work Order Proc | 20 | 19-Nov-25 | 11-Dec-25 | 19-Nov-25 A | 16-Dec-25 | 100% | 100% | 0.00 | 0.00 | 0.00 | 530.00 | 530.00 | 530.00 | 0.00 | 0.00 | |
| ( | Preparation and Submittal of Project Execution Plan | 11 | 30-Nov-25 | 11-Dec-25 | 25-Nov-25 A | 27-Dec-25 | 100% | 100% | 0.00 | 0.00 | 0.00 | 530.00 | 530.00 | 530.00 | 0.00 | 0.00 | |
| ( | Preparation and Submittal of Project Waste Managem | 11 | 30-Nov-25 | 11-Dec-25 | 15-Dec-25 A | 27-Dec-25 | 100% | 100% | 0.00 | 0.00 | 0.00 | 530.00 | 530.00 | 530.00 | 0.00 | 0.00 | |
| ( | Preparation and Submittal of Quality Management Pla | 11 | 30-Nov-25 | 11-Dec-25 | 25-Nov-25 A | 28-Dec-25 | 100% | 100% | 0.00 | 0.00 | 0.00 | 530.00 | 530.00 | 530.00 | 0.00 | 0.00 | |
| Approval by the Employer's | | 88 | 30-Nov-25 | 18-Dec-25 | 17-Dec-25 A | 04-Mar-26 A | 0% | 0% | 0.00 | 0.00 | 0.00 | 4410.00 | 4410.00 | 4410.00 | 0.00 | 0.00 | |
| ( | Approval of Detailed Work Order Programme (baseline | 6 | 13-Dec-25 | 18-Dec-25 | 17-Dec-25 A | 18-Dec-25 | 100% | 100% | 0.00 | 0.00 | 0.00 | 490.00 | 490.00 | 490.00 | 0.00 | 0.00 | |
| ( | Approval of Risk Plan | 6 | 13-Dec-25 | 18-Dec-25 | 18-Dec-25 A | 18-Dec-25 | 100% | 100% | 0.00 | 0.00 | 0.00 | 490.00 | 490.00 | 490.00 | 0.00 | 0.00 | |
| ( | Approval of Organization Chart | 6 | 13-Dec-25 | 18-Dec-25 | 08-Jan-26 A | 08-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 490.00 | 490.00 | 490.00 | 0.00 | 0.00 | |
| ( | Approval of Comminumcation Plan | 6 | 30-Nov-25 | 06-Dec-25 | 15-Jan-26 A | 15-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 490.00 | 490.00 | 490.00 | 0.00 | 0.00 | |
| ( | Approval of Project Security Management Plan | 6 | 13-Dec-25 | 18-Dec-25 | 03-Feb-26 A | 03-Feb-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 490.00 | 490.00 | 490.00 | 0.00 | 0.00 | |
| ( | Approval of Project Waste Management Plan | 6 | 13-Dec-25 | 18-Dec-25 | 03-Feb-26 A | 03-Feb-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 490.00 | 490.00 | 490.00 | 0.00 | 0.00 | |
| ( | Approval of Project Execution Plan | 6 | 13-Dec-25 | 18-Dec-25 | 05-Feb-26 A | 05-Feb-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 490.00 | 490.00 | 490.00 | 0.00 | 0.00 | |
| ( | Approval of Quality Management Plan | 6 | 13-Dec-25 | 18-Dec-25 | 09-Feb-26 A | 09-Feb-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 490.00 | 490.00 | 490.00 | 0.00 | 0.00 | |
| ( | Approval of Safety Management Plan | 6 | 13-Dec-25 | 18-Dec-25 | 03-Feb-26 A | 04-Mar-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 490.00 | 490.00 | 490.00 | 0.00 | 0.00 | |
| **Engineering** | | 299 | 26-Nov-25 | 19-Jan-26 | 01-Dec-25 A | 21-Nov-26 | 100% | 99.14% | 2,601,460.39 | 2,579,202.39 | 2,579,200.39 | 33415.00 | 33009.20 | 33009.20 | 2,601,460.39 | 2,601,460.39 | -67 |
| **Shop Drawings** | | 288 | 29-Nov-25 | 19-Jan-26 | 04-Dec-25 A | 21-Nov-26 | 0% | 0% | 0.00 | 0.00 | 0.00 | 10235.00 | 10000.00 | 10000.00 | 0.00 | 0.00 | -67 |
| Shop Drawings Submittal | | 282 | 29-Nov-25 | 11-Jan-26 | 04-Dec-25 A | 14-Nov-26 | 0% | 0% | 0.00 | 0.00 | 0.00 | 5175.00 | 5055.00 | 5055.00 | 0.00 | 0.00 | -61 |
| Shop Drawings Submittal for Stormv | | 18 | 29-Nov-25 | 18-Dec-25 | 01-Jan-26 A | 01-Jan-26 A | 0% | 0% | 0.00 | 0.00 | 0.00 | 345.00 | 345.00 | 345.00 | 0.00 | 0.00 | |
| Shop DWG Submittal for Stormwater Utilities | | 9 | 29-Nov-25 | 08-Dec-25 | 01-Jan-26 A | 01-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 115.00 | 115.00 | 115.00 | 0.00 | 0.00 | |
| Shop DWG Submittal for Stormwater Utilities Profiles | | 9 | 29-Nov-25 | 08-Dec-25 | 01-Jan-26 A | 01-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 115.00 | 115.00 | 115.00 | 0.00 | 0.00 | |
| Shop DWG Submittal for Stormwater Utilities Standard | | 9 | 09-Dec-25 | 18-Dec-25 | 01-Jan-26 A | 01-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 115.00 | 115.00 | 115.00 | 0.00 | 0.00 | |
| Shop Drawings Submittal for Sanitar | | 9 | 09-Dec-25 | 18-Dec-25 | 16-Dec-25 A | 16-Dec-25 A | 0% | 0% | 0.00 | 0.00 | 0.00 | 345.00 | 345.00 | 345.00 | 0.00 | 0.00 | |
| Shop DWG Submittal for Sanitary Sewerage | | 9 | 09-Dec-25 | 18-Dec-25 | 16-Dec-25 A | 16-Dec-25 | 100% | 100% | 0.00 | 0.00 | 0.00 | 115.00 | 115.00 | 115.00 | 0.00 | 0.00 | |
| Shop DWG Submittal for Sanitary Sewerage Profiles | | 9 | 09-Dec-25 | 18-Dec-25 | 16-Dec-25 A | 16-Dec-25 | 100% | 100% | 0.00 | 0.00 | 0.00 | 115.00 | 115.00 | 115.00 | 0.00 | 0.00 | |
| Shop DWG Submittal for Sanitary Sewerage Standard | | 9 | 09-Dec-25 | 18-Dec-25 | 16-Dec-25 A | 16-Dec-25 | 100% | 100% | 0.00 | 0.00 | 0.00 | 115.00 | 115.00 | 115.00 | 0.00 | 0.00 | |
| Shop Drawings Submittal for TSE N | | 5 | 20-Dec-25 | 24-Dec-25 | 03-Jan-26 A | 04-Jan-26 A | 0% | 0% | 0.00 | 0.00 | 0.00 | 345.00 | 345.00 | 345.00 | 0.00 | 0.00 | |
| Shop DWG Submittal for TSE Network | | 5 | 20-Dec-25 | 24-Dec-25 | 03-Jan-26 A | 04-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 115.00 | 115.00 | 115.00 | 0.00 | 0.00 | |
| Shop DWG Submittal for TSE Profiles | | 5 | 20-Dec-25 | 24-Dec-25 | 03-Jan-26 A | 04-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 115.00 | 115.00 | 115.00 | 0.00 | 0.00 | |
| Shop DWG Submittal for TSE Standard Details | | 5 | 20-Dec-25 | 24-Dec-25 | 03-Jan-26 A | 04-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 115.00 | 115.00 | 115.00 | 0.00 | 0.00 | |
| Shop Drawings Submittal for Public | | 5 | 20-Dec-25 | 24-Dec-25 | 04-Jan-26 A | 04-Jan-26 A | 0% | 0% | 0.00 | 0.00 | 0.00 | 345.00 | 345.00 | 345.00 | 0.00 | 0.00 | |



© Oracle Corporation

| Activity ID | Activity Name | Original Duration | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Actual Total Cost | Earned Value Cost | Planned Value Labor Units | Actual Labor Units | Earned Value Labor Units | Budgeted Total Cost | At Completion Total Cost | Total Float |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | Shop DWG Submittal for Public Water Utility Distributic | 5 | 20-Dec-25 | 24-Dec-25 | 04-Jan-26 A | 04-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 115.00 | 115.00 | 115.00 | 0.00 | 0.00 | |
| | Shop DWG Submittal for Potable Water Profiles | 5 | 20-Dec-25 | 24-Dec-25 | 04-Jan-26 A | 04-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 115.00 | 115.00 | 115.00 | 0.00 | 0.00 | |
| | Shop DWG Submittal for Potable Water Standard Det | 5 | 20-Dec-25 | 24-Dec-25 | 04-Jan-26 A | 04-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 115.00 | 115.00 | 115.00 | 0.00 | 0.00 | |
| | Shop Drawings Submittal for Electri | 262 | 25-Dec-25 | 04-Jan-26 | 17-Dec-25 A | 14-Nov-26 | 0% | 0% | 0.00 | 0.00 | 0.00 | 360.00 | 240.00 | 240.00 | 0.00 | 0.00 | -61 |
| | Shop DWG Submittal for Low Voltage Network | 9 | 25-Dec-25 | 04-Jan-26 | 17-Dec-25 A | 17-Dec-25 | 100% | 100% | 0.00 | 0.00 | 0.00 | 120.00 | 120.00 | 120.00 | 0.00 | 0.00 | |
| | Shop DWG Submittal for Street Lighting | 9 | 25-Dec-25 | 04-Jan-26 | 18-Dec-25 A | 18-Dec-25 | 100% | 100% | 0.00 | 0.00 | 0.00 | 120.00 | 120.00 | 120.00 | 0.00 | 0.00 | |
| | Shop DWG Submittal for Medium Voltage Network | 9 | 25-Dec-25 | 04-Jan-26 | 04-Nov-26 | 14-Nov-26 | 100% | 0% | 0.00 | 0.00 | 0.00 | 120.00 | 0.00 | 0.00 | 0.00 | 0.00 | -67 |
| | Shop Drawings Submittal for Teleco | 9 | 25-Dec-25 | 04-Jan-26 | 17-Dec-25 A | 17-Dec-25 A | 0% | 0% | 0.00 | 0.00 | 0.00 | 120.00 | 120.00 | 120.00 | 0.00 | 0.00 | |
| | Shop DWG Submittal for Telecommunications Works | 9 | 25-Dec-25 | 04-Jan-26 | 17-Dec-25 A | 17-Dec-25 | 100% | 100% | 0.00 | 0.00 | 0.00 | 120.00 | 120.00 | 120.00 | 0.00 | 0.00 | |
| | Shop Drawings Submittal for CCTV | 9 | 25-Dec-25 | 04-Jan-26 | 17-Dec-25 A | 17-Dec-25 A | 0% | 0% | 0.00 | 0.00 | 0.00 | 120.00 | 120.00 | 120.00 | 0.00 | 0.00 | |
| | Shop DWG Submittal for CCTV feeding system and G | 9 | 25-Dec-25 | 04-Jan-26 | 17-Dec-25 A | 17-Dec-25 | 100% | 100% | 0.00 | 0.00 | 0.00 | 120.00 | 120.00 | 120.00 | 0.00 | 0.00 | |
| | Shop Drawings Submittal for Earthir | 9 | 25-Dec-25 | 04-Jan-26 | 18-Dec-25 A | 18-Dec-25 A | 0% | 0% | 0.00 | 0.00 | 0.00 | 120.00 | 120.00 | 120.00 | 0.00 | 0.00 | |
| | Shop DWG Submittal for Earthing System | 9 | 25-Dec-25 | 04-Jan-26 | 18-Dec-25 A | 18-Dec-25 | 100% | 100% | 0.00 | 0.00 | 0.00 | 120.00 | 120.00 | 120.00 | 0.00 | 0.00 | |
| | Shop Drawings Submittal for Road I | 15 | 25-Dec-25 | 11-Jan-26 | 18-Dec-25 A | 18-Dec-25 A | 0% | 0% | 0.00 | 0.00 | 0.00 | 480.00 | 480.00 | 480.00 | 0.00 | 0.00 | |
| | Shop DWG Submittal for Street Lighting General Arran | 15 | 25-Dec-25 | 11-Jan-26 | 18-Dec-25 A | 18-Dec-25 | 100% | 100% | 0.00 | 0.00 | 0.00 | 120.00 | 120.00 | 120.00 | 0.00 | 0.00 | |
| | Shop DWG Submittal for Street Lighting Network Layo | 15 | 25-Dec-25 | 11-Jan-26 | 18-Dec-25 A | 18-Dec-25 | 100% | 100% | 0.00 | 0.00 | 0.00 | 120.00 | 120.00 | 120.00 | 0.00 | 0.00 | |
| | Shop DWG Submittal for Street Lighting Details | 15 | 25-Dec-25 | 11-Jan-26 | 18-Dec-25 A | 18-Dec-25 | 100% | 100% | 0.00 | 0.00 | 0.00 | 120.00 | 120.00 | 120.00 | 0.00 | 0.00 | |
| | Shop DWG Submittal for Street Lighting Single Line D | 15 | 25-Dec-25 | 11-Jan-26 | 18-Dec-25 A | 18-Dec-25 | 100% | 100% | 0.00 | 0.00 | 0.00 | 120.00 | 120.00 | 120.00 | 0.00 | 0.00 | |
| | Shop Drawings Submittal for Road V | 12 | 25-Dec-25 | 07-Jan-26 | 04-Dec-25 A | 06-Dec-25 A | 0% | 0% | 0.00 | 0.00 | 0.00 | 600.00 | 600.00 | 600.00 | 0.00 | 0.00 | |
| | Shop DWG Submittal for Topographic Survey | 6 | 25-Dec-25 | 31-Dec-25 | 04-Dec-25 A | 06-Dec-25 | 100% | 100% | 0.00 | 0.00 | 0.00 | 120.00 | 120.00 | 120.00 | 0.00 | 0.00 | |
| | Shop DWG Submittal for Road Layout Plan | 6 | 01-Jan-26 | 07-Jan-26 | 04-Dec-25 A | 06-Dec-25 | 100% | 100% | 0.00 | 0.00 | 0.00 | 120.00 | 120.00 | 120.00 | 0.00 | 0.00 | |
| | Shop DWG Submittal for Typical Cross Section | 6 | 01-Jan-26 | 07-Jan-26 | 04-Dec-25 A | 06-Dec-25 | 100% | 100% | 0.00 | 0.00 | 0.00 | 120.00 | 120.00 | 120.00 | 0.00 | 0.00 | |
| | Shop DWG Submittal for Road Setting Out | 6 | 01-Jan-26 | 07-Jan-26 | 04-Dec-25 A | 06-Dec-25 | 100% | 100% | 0.00 | 0.00 | 0.00 | 120.00 | 120.00 | 120.00 | 0.00 | 0.00 | |
| | Shop DWG Submittal for Road Profiles | 6 | 01-Jan-26 | 07-Jan-26 | 04-Dec-25 A | 06-Dec-25 | 100% | 100% | 0.00 | 0.00 | 0.00 | 120.00 | 120.00 | 120.00 | 0.00 | 0.00 | |
| | Shop Drawings Submittal for Bridge | 15 | 20-Dec-25 | 05-Jan-26 | 31-Dec-25 A | 31-Dec-25 A | 0% | 0% | 0.00 | 0.00 | 0.00 | 960.00 | 960.00 | 960.00 | 0.00 | 0.00 | |
| | Shop DWG Submittal for Piles Setting out and Reinfor | 15 | 20-Dec-25 | 05-Jan-26 | 31-Dec-25 A | 31-Dec-25 | 100% | 100% | 0.00 | 0.00 | 0.00 | 120.00 | 120.00 | 120.00 | 0.00 | 0.00 | |
| | Shop DWG Submittal for Abutment Setting out and Re | 15 | 20-Dec-25 | 05-Jan-26 | 31-Dec-25 A | 31-Dec-25 | 100% | 100% | 0.00 | 0.00 | 0.00 | 120.00 | 120.00 | 120.00 | 0.00 | 0.00 | |
| | Shop DWG Submittal for Pier and Pilecap Setting out | 15 | 20-Dec-25 | 05-Jan-26 | 31-Dec-25 A | 31-Dec-25 | 100% | 100% | 0.00 | 0.00 | 0.00 | 120.00 | 120.00 | 120.00 | 0.00 | 0.00 | |
| | Shop DWG Submittal for Deck Slab Setting out and R | 15 | 20-Dec-25 | 05-Jan-26 | 31-Dec-25 A | 31-Dec-25 | 100% | 100% | 0.00 | 0.00 | 0.00 | 120.00 | 120.00 | 120.00 | 0.00 | 0.00 | |
| | Shop DWG Submittal for Bearing Setting out and Deta | 15 | 20-Dec-25 | 05-Jan-26 | 31-Dec-25 A | 31-Dec-25 | 100% | 100% | 0.00 | 0.00 | 0.00 | 120.00 | 120.00 | 120.00 | 0.00 | 0.00 | |
| | Shop DWG Submittal for Deflection Diagram | 15 | 20-Dec-25 | 05-Jan-26 | 31-Dec-25 A | 31-Dec-25 | 100% | 100% | 0.00 | 0.00 | 0.00 | 120.00 | 120.00 | 120.00 | 0.00 | 0.00 | |
| | Shop DWG Submittal for Finishing Works Details | 15 | 20-Dec-25 | 05-Jan-26 | 31-Dec-25 A | 31-Dec-25 | 100% | 100% | 0.00 | 0.00 | 0.00 | 120.00 | 120.00 | 120.00 | 0.00 | 0.00 | |
| | Shop DWG Submittal for Appron Slab Details | 15 | 20-Dec-25 | 05-Jan-26 | 31-Dec-25 A | 31-Dec-25 | 100% | 100% | 0.00 | 0.00 | 0.00 | 120.00 | 120.00 | 120.00 | 0.00 | 0.00 | |
| | Shop Drawings Submittal for Irrigati | 9 | 20-Dec-25 | 29-Dec-25 | 10-Jan-26 A | 10-Jan-26 A | 0% | 0% | 0.00 | 0.00 | 0.00 | 230.00 | 230.00 | 230.00 | 0.00 | 0.00 | |
| | Shop DWG Submittal for Secondary Irrigation Pipe Wo | 9 | 20-Dec-25 | 29-Dec-25 | 10-Jan-26 A | 10-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 115.00 | 115.00 | 115.00 | 0.00 | 0.00 | |
| | Shop DWG Submittal for Secondary Irrigation Valves a | 9 | 20-Dec-25 | 29-Dec-25 | 10-Jan-26 A | 10-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 115.00 | 115.00 | 115.00 | 0.00 | 0.00 | |
| | Shop Drawings Submittal for Landsc | 9 | 20-Dec-25 | 29-Dec-25 | 10-Jan-26 A | 10-Jan-26 A | 0% | 0% | 0.00 | 0.00 | 0.00 | 460.00 | 460.00 | 460.00 | 0.00 | 0.00 | |
| | Shop DWG Submittal for Preparation Works | 9 | 20-Dec-25 | 29-Dec-25 | 10-Jan-26 A | 10-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 115.00 | 115.00 | 115.00 | 0.00 | 0.00 | |
| | Shop DWG Submittal for Placing Agricutural Soil works | 9 | 20-Dec-25 | 29-Dec-25 | 10-Jan-26 A | 10-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 115.00 | 115.00 | 115.00 | 0.00 | 0.00 | |
| | Shop DWG Submittal for Planting Works | 9 | 20-Dec-25 | 29-Dec-25 | 10-Jan-26 A | 10-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 115.00 | 115.00 | 115.00 | 0.00 | 0.00 | |
| | Shop DWG Submittal for Curb Setting Out Points | 9 | 20-Dec-25 | 29-Dec-25 | 10-Jan-26 A | 10-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 115.00 | 115.00 | 115.00 | 0.00 | 0.00 | |
| | Shop Drawings Submittal for Fence | 9 | 20-Dec-25 | 29-Dec-25 | 06-Dec-25 A | 16-Dec-25 A | 0% | 0% | 0.00 | 0.00 | 0.00 | 345.00 | 345.00 | 345.00 | 0.00 | 0.00 | |



© Oracle Corporation

| Activity ID | Activity Name | Original Duration | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Actual Total Cost | Earned Value Cost | Planned Value Labor Units | Actual Labor Units | Earned Value Labor Units | Budgeted Total Cost | At Completion Total Cost | Total Float |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | Shop DWG Submittal for the Fence & Gates - Civil Wo | 9 | 20-Dec-25 | 29-Dec-25 | 06-Dec-25 A | 16-Dec-25 | 100% | 100% | 0.00 | 0.00 | 0.00 | 115.00 | 115.00 | 115.00 | 0.00 | 0.00 | |
| | Shop DWG Submittal for the Fence & Gates - Mechan | 9 | 20-Dec-25 | 29-Dec-25 | 06-Dec-25 A | 16-Dec-25 | 100% | 100% | 0.00 | 0.00 | 0.00 | 115.00 | 115.00 | 115.00 | 0.00 | 0.00 | |
| | Shop DWG Submittal for the Fence & Gates - Finishing | 9 | 20-Dec-25 | 29-Dec-25 | 06-Dec-25 A | 16-Dec-25 | 100% | 100% | 0.00 | 0.00 | 0.00 | 115.00 | 115.00 | 115.00 | 0.00 | 0.00 | |
| | Shop Drawings Approval | 282 | 09-Dec-25 | 19-Jan-26 | 08-Dec-25 A | 21-Nov-26 | 0% | 0% | 0.00 | 0.00 | 0.00 | 5060.00 | 4945.00 | 4945.00 | 0.00 | 0.00 | -67 |
| | Shop Drawings Approval for Storm I | 18 | 09-Dec-25 | 29-Dec-25 | 07-Jan-26 A | 03-Feb-26 A | 0% | 0% | 0.00 | 0.00 | 0.00 | 345.00 | 345.00 | 345.00 | 0.00 | 0.00 | |
| | Shop DWG Approval for Stormwater Utilities | 6 | 09-Dec-25 | 15-Dec-25 | 07-Jan-26 A | 03-Feb-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 115.00 | 115.00 | 115.00 | 0.00 | 0.00 | |
| | Shop DWG Approval for Stormwater UtilitiesProfiles | 6 | 16-Dec-25 | 22-Dec-25 | 07-Jan-26 A | 03-Feb-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 115.00 | 115.00 | 115.00 | 0.00 | 0.00 | |
| | Shop DWG Approval for Stormwater UtilitiesStandard I | 6 | 23-Dec-25 | 29-Dec-25 | 07-Jan-26 A | 03-Feb-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 115.00 | 115.00 | 115.00 | 0.00 | 0.00 | |
| | Shop Drawings Approval for Sanitar | 6 | 20-Dec-25 | 25-Dec-25 | 17-Dec-25 A | 14-Jan-26 A | 0% | 0% | 0.00 | 0.00 | 0.00 | 345.00 | 345.00 | 345.00 | 0.00 | 0.00 | |
| | Shop DWG Approval for Sanitary Sewerage | 6 | 20-Dec-25 | 25-Dec-25 | 17-Dec-25 A | 14-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 115.00 | 115.00 | 115.00 | 0.00 | 0.00 | |
| | Shop DWG Approval for Sanitary Sewerage Profiles | 6 | 20-Dec-25 | 25-Dec-25 | 17-Dec-25 A | 14-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 115.00 | 115.00 | 115.00 | 0.00 | 0.00 | |
| | Shop DWG Approval for Sanitary Sewerage Standard I | 6 | 20-Dec-25 | 25-Dec-25 | 17-Dec-25 A | 14-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 115.00 | 115.00 | 115.00 | 0.00 | 0.00 | |
| | Shop Drawings Approval for TSE Ne | 6 | 25-Dec-25 | 31-Dec-25 | 08-Jan-26 A | 20-Jan-26 A | 0% | 0% | 0.00 | 0.00 | 0.00 | 345.00 | 345.00 | 345.00 | 0.00 | 0.00 | |
| | Shop DWG Approval for TSE Network | 6 | 25-Dec-25 | 31-Dec-25 | 08-Jan-26 A | 20-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 115.00 | 115.00 | 115.00 | 0.00 | 0.00 | |
| | Shop DWG Approval for TSE Profiles | 6 | 25-Dec-25 | 31-Dec-25 | 08-Jan-26 A | 20-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 115.00 | 115.00 | 115.00 | 0.00 | 0.00 | |
| | Shop DWG Approval for TSE Standard Details | 6 | 25-Dec-25 | 31-Dec-25 | 08-Jan-26 A | 20-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 115.00 | 115.00 | 115.00 | 0.00 | 0.00 | |
| | Shop Drawings Approval for Public | 6 | 25-Dec-25 | 31-Dec-25 | 10-Jan-26 A | 15-Jan-26 A | 0% | 0% | 0.00 | 0.00 | 0.00 | 345.00 | 345.00 | 345.00 | 0.00 | 0.00 | |
| | Shop DWG Approval for Public Water Utility Distributio | 6 | 25-Dec-25 | 31-Dec-25 | 10-Jan-26 A | 15-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 115.00 | 115.00 | 115.00 | 0.00 | 0.00 | |
| | Shop DWG Approval for Potable Water Profiles | 6 | 25-Dec-25 | 31-Dec-25 | 10-Jan-26 A | 15-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 115.00 | 115.00 | 115.00 | 0.00 | 0.00 | |
| | Shop DWG Approval for Potable Water Standard Deta | 6 | 25-Dec-25 | 31-Dec-25 | 10-Jan-26 A | 15-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 115.00 | 115.00 | 115.00 | 0.00 | 0.00 | |
| | Shop Drawings Approval for Electric | 262 | 05-Jan-26 | 11-Jan-26 | 23-Dec-25 A | 21-Nov-26 | 0% | 0% | 0.00 | 0.00 | 0.00 | 345.00 | 230.00 | 230.00 | 0.00 | 0.00 | -67 |
| | Shop DWG Approval for Low Voltage Network | 6 | 05-Jan-26 | 11-Jan-26 | 23-Dec-25 A | 23-Dec-25 | 100% | 100% | 0.00 | 0.00 | 0.00 | 115.00 | 115.00 | 115.00 | 0.00 | 0.00 | |
| | Shop DWG Approval for Street Lighting | 6 | 05-Jan-26 | 11-Jan-26 | 23-Dec-25 A | 28-Feb-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 115.00 | 115.00 | 115.00 | 0.00 | 0.00 | |
| | Shop DWG Approval for Medium Voltage Network | 6 | 05-Jan-26 | 11-Jan-26 | 15-Nov-26 | 21-Nov-26 | 100% | 0% | 0.00 | 0.00 | 0.00 | 115.00 | 0.00 | 0.00 | 0.00 | 0.00 | -67 |
| | Shop Drawings Approval for Telecor | 6 | 05-Jan-26 | 11-Jan-26 | 27-Dec-25 A | 05-Apr-26 A | 0% | 0% | 0.00 | 0.00 | 0.00 | 115.00 | 115.00 | 115.00 | 0.00 | 0.00 | |
| | Shop DWG Approval for Telecommunications Works | 6 | 05-Jan-26 | 11-Jan-26 | 27-Dec-25 A | 05-Apr-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 115.00 | 115.00 | 115.00 | 0.00 | 0.00 | |
| | Shop Drawings Approval for CCTV | 6 | 05-Jan-26 | 11-Jan-26 | 14-Feb-26 A | 14-Feb-26 A | 0% | 0% | 0.00 | 0.00 | 0.00 | 115.00 | 115.00 | 115.00 | 0.00 | 0.00 | |
| | Shop DWG Approval for CCTV feeding system and GS | 6 | 05-Jan-26 | 11-Jan-26 | 14-Feb-26 A | 14-Feb-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 115.00 | 115.00 | 115.00 | 0.00 | 0.00 | |
| | Shop Drawings Approval for Earthin | 6 | 05-Jan-26 | 11-Jan-26 | 23-Dec-25 A | 23-Dec-25 A | 0% | 0% | 0.00 | 0.00 | 0.00 | 115.00 | 115.00 | 115.00 | 0.00 | 0.00 | |
| | Shop DWG Approval for Earthing System | 6 | 05-Jan-26 | 11-Jan-26 | 23-Dec-25 A | 23-Dec-25 | 100% | 100% | 0.00 | 0.00 | 0.00 | 115.00 | 115.00 | 115.00 | 0.00 | 0.00 | |
| | Shop Drawings Approval for Road L | 6 | 29-Dec-25 | 04-Jan-26 | 23-Dec-25 A | 28-Feb-26 A | 0% | 0% | 0.00 | 0.00 | 0.00 | 460.00 | 460.00 | 460.00 | 0.00 | 0.00 | |
| | Shop DWG Approval for Street Lighting General Arrang | 6 | 29-Dec-25 | 04-Jan-26 | 23-Dec-25 A | 28-Feb-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 115.00 | 115.00 | 115.00 | 0.00 | 0.00 | |
| | Shop DWG Approval for Street Lighting Network Layou | 6 | 29-Dec-25 | 04-Jan-26 | 23-Dec-25 A | 28-Feb-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 115.00 | 115.00 | 115.00 | 0.00 | 0.00 | |
| | Shop DWG Approval for Street Lighting Details | 6 | 29-Dec-25 | 04-Jan-26 | 23-Dec-25 A | 28-Feb-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 115.00 | 115.00 | 115.00 | 0.00 | 0.00 | |
| | Shop DWG Approval for Street Lighting Single Line Dia | 6 | 29-Dec-25 | 04-Jan-26 | 23-Dec-25 A | 28-Feb-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 115.00 | 115.00 | 115.00 | 0.00 | 0.00 | |
| | Shop Drawings Approval for Road W | 16 | 01-Jan-26 | 19-Jan-26 | 08-Dec-25 A | 11-Jan-26 A | 0% | 0% | 0.00 | 0.00 | 0.00 | 575.00 | 575.00 | 575.00 | 0.00 | 0.00 | |
| | Shop DWG Approval for Topographic Survey | 15 | 01-Jan-26 | 18-Jan-26 | 08-Dec-25 A | 11-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 115.00 | 115.00 | 115.00 | 0.00 | 0.00 | |
| | Shop DWG Approval for Road Layout Plan | 10 | 08-Jan-26 | 19-Jan-26 | 08-Dec-25 A | 11-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 115.00 | 115.00 | 115.00 | 0.00 | 0.00 | |
| | Shop DWG Approval for Typical Cross Section | 10 | 08-Jan-26 | 19-Jan-26 | 08-Dec-25 A | 11-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 115.00 | 115.00 | 115.00 | 0.00 | 0.00 | |
| | Shop DWG Approval for Road Setting Out | 10 | 08-Jan-26 | 19-Jan-26 | 08-Dec-25 A | 11-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 115.00 | 115.00 | 115.00 | 0.00 | 0.00 | |
| | Shop DWG Approval for Road Profiles | 10 | 08-Jan-26 | 19-Jan-26 | 08-Dec-25 A | 11-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 115.00 | 115.00 | 115.00 | 0.00 | 0.00 | |



© Oracle Corporation

| Activity ID | Activity Name | Original Duration | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Actual Total Cost | Earned Value Cost | Planned Value Labor Units | Actual Labor Units | Earned Value Labor Units | Budgeted Total Cost | At Completion Total Cost | Total Float |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | Shop Drawings Approval for Bridge | 18 | 06-Jan-26 | 19-Jan-26 | 11-Jan-26 A | 20-Jan-26 A | 0% | 0% | 0.00 | 0.00 | 0.00 | 920.00 | 920.00 | 920.00 | 0.00 | 0.00 | |
| | Shop DWG Approval for Piles Setting out and Reinforc | 12 | 06-Jan-26 | 19-Jan-26 | 11-Jan-26 A | 11-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 115.00 | 115.00 | 115.00 | 0.00 | 0.00 | |
| | Shop DWG Approval for Abutment Setting out and Re | 12 | 06-Jan-26 | 19-Jan-26 | 11-Jan-26 A | 11-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 115.00 | 115.00 | 115.00 | 0.00 | 0.00 | |
| | Shop DWG Approval for Pier and Pilecap Setting out a | 12 | 06-Jan-26 | 19-Jan-26 | 11-Jan-26 A | 11-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 115.00 | 115.00 | 115.00 | 0.00 | 0.00 | |
| | Shop DWG Approval for Deck Slab Setting out and Re | 12 | 06-Jan-26 | 19-Jan-26 | 11-Jan-26 A | 11-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 115.00 | 115.00 | 115.00 | 0.00 | 0.00 | |
| | Shop DWG Approval for Bearing Setting out and Detai | 12 | 06-Jan-26 | 19-Jan-26 | 11-Jan-26 A | 11-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 115.00 | 115.00 | 115.00 | 0.00 | 0.00 | |
| | Shop DWG Approval for Deflection Diagram | 12 | 06-Jan-26 | 19-Jan-26 | 20-Jan-26 A | 20-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 115.00 | 115.00 | 115.00 | 0.00 | 0.00 | |
| | Shop DWG Approval for Finishing Works Details | 12 | 06-Jan-26 | 19-Jan-26 | 20-Jan-26 A | 20-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 115.00 | 115.00 | 115.00 | 0.00 | 0.00 | |
| | Shop DWG Approval for Appron Slab Details | 12 | 06-Jan-26 | 19-Jan-26 | 20-Jan-26 A | 20-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 115.00 | 115.00 | 115.00 | 0.00 | 0.00 | |
| | Shop Drawings Approval for Irrigati | 6 | 30-Dec-25 | 05-Jan-26 | 15-Jan-26 A | 15-Jan-26 A | 0% | 0% | 0.00 | 0.00 | 0.00 | 230.00 | 230.00 | 230.00 | 0.00 | 0.00 | |
| | Shop DWG Approval for Secondary Irrigation Pipe Wor | 6 | 30-Dec-25 | 05-Jan-26 | 15-Jan-26 A | 15-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 115.00 | 115.00 | 115.00 | 0.00 | 0.00 | |
| | Shop DWG Approval for Secondary Irrigation Valves ar | 6 | 30-Dec-25 | 05-Jan-26 | 15-Jan-26 A | 15-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 115.00 | 115.00 | 115.00 | 0.00 | 0.00 | |
| | Shop Drawings Approval for Landsc | 9 | 30-Dec-25 | 08-Jan-26 | 14-Jan-26 A | 08-Mar-26 A | 0% | 0% | 0.00 | 0.00 | 0.00 | 460.00 | 460.00 | 460.00 | 0.00 | 0.00 | |
| | Shop DWG Approval for Preparation Works | 9 | 30-Dec-25 | 08-Jan-26 | 14-Jan-26 A | 08-Mar-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 115.00 | 115.00 | 115.00 | 0.00 | 0.00 | |
| | Shop DWG Approval for Placing Agricutural Soil works | 9 | 30-Dec-25 | 08-Jan-26 | 14-Jan-26 A | 08-Mar-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 115.00 | 115.00 | 115.00 | 0.00 | 0.00 | |
| | Shop DWG Approval for Planting Works | 9 | 30-Dec-25 | 08-Jan-26 | 14-Jan-26 A | 08-Mar-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 115.00 | 115.00 | 115.00 | 0.00 | 0.00 | |
| | Shop DWG Approval for Curb Setting Out Points | 9 | 30-Dec-25 | 08-Jan-26 | 14-Jan-26 A | 08-Mar-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 115.00 | 115.00 | 115.00 | 0.00 | 0.00 | |
| | Shop Drawings Approval forFence & | 9 | 30-Dec-25 | 08-Jan-26 | 17-Dec-25 A | 26-Jan-26 A | 0% | 0% | 0.00 | 0.00 | 0.00 | 345.00 | 345.00 | 345.00 | 0.00 | 0.00 | |
| | Shop DWG Approval for the Fence & Gates - Civil Wor | 9 | 30-Dec-25 | 08-Jan-26 | 17-Dec-25 A | 26-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 115.00 | 115.00 | 115.00 | 0.00 | 0.00 | |
| | Shop DWG Approval for the Fence & Gates - Mechani | 9 | 30-Dec-25 | 08-Jan-26 | 17-Dec-25 A | 26-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 115.00 | 115.00 | 115.00 | 0.00 | 0.00 | |
| | Shop DWG Approval for the Fence & Gates - Finishing | 9 | 30-Dec-25 | 08-Jan-26 | 17-Dec-25 A | 26-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 115.00 | 115.00 | 115.00 | 0.00 | 0.00 | |
| | Method Statements | 83 | 26-Nov-25 | 19-Jan-26 | 10-Dec-25 A | 08-Feb-26 A | 0% | 0% | 0.00 | 0.00 | 0.00 | 3904.00 | 3904.00 | 3904.00 | 0.00 | 0.00 | |
| | Method Statements Submittal | 77 | 26-Nov-25 | 12-Jan-26 | 10-Dec-25 A | 07-Feb-26 A | 0% | 0% | 0.00 | 0.00 | 0.00 | 1952.00 | 1952.00 | 1952.00 | 0.00 | 0.00 | |
| ( | Preparation & Submission of Method Statement for Ea | 14 | 26-Nov-25 | 11-Dec-25 | 10-Dec-25 A | 10-Dec-25 | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| ( | Preparation & Submission of Method Statement for Cc | 14 | 30-Nov-25 | 15-Dec-25 | 20-Dec-25 A | 20-Dec-25 | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| ( | Preparation & Submission of Method Statement for W | 14 | 03-Dec-25 | 18-Dec-25 | 23-Dec-25 A | 23-Dec-25 | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| ( | Preparation & Submission of Method Statement for As | 14 | 20-Dec-25 | 04-Jan-26 | 23-Dec-25 A | 23-Dec-25 | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| ( | Preparation & Submission of Method Statement for St | 14 | 30-Nov-25 | 15-Dec-25 | 27-Dec-25 A | 27-Dec-25 | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| ( | Preparation & Submission of Method Statement for Se | 14 | 30-Nov-25 | 15-Dec-25 | 28-Dec-25 A | 28-Dec-25 | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| ( | Preparation & Submission of Method Statement for Pc | 14 | 03-Dec-25 | 18-Dec-25 | 28-Dec-25 A | 28-Dec-25 | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| ( | Preparation & Submission of Method Statement for Bri | 14 | 15-Dec-25 | 30-Dec-25 | 29-Dec-25 A | 29-Dec-25 | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| ( | Preparation & Submission of Method Statement for Gi | 14 | 11-Dec-25 | 27-Dec-25 | 30-Dec-25 A | 30-Dec-25 | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| ( | Preparation & Submission of Method Statement for Pil | 14 | 08-Dec-25 | 23-Dec-25 | 03-Jan-26 A | 03-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| ( | Preparation & Submission of Method Statement for Pa | 14 | 28-Dec-25 | 12-Jan-26 | 04-Jan-26 A | 04-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| ( | Preparation & Submission of Method Statement for TS | 14 | 07-Dec-25 | 22-Dec-25 | 14-Jan-26 A | 14-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| ( | Preparation & Submission of Method Statement for Te | 14 | 14-Dec-25 | 29-Dec-25 | 15-Jan-26 A | 15-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| ( | Preparation & Submission of Method Statement for Fe | 14 | 16-Dec-25 | 31-Dec-25 | 20-Dec-25 A | 19-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| ( | Preparation & Submission of Method Statement for El | 14 | 10-Dec-25 | 25-Dec-25 | 08-Jan-26 A | 25-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| ( | Preparation & Submission of Method Statement for Lo | 14 | 14-Dec-25 | 29-Dec-25 | 07-Feb-26 A | 07-Feb-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| | Method Statements Approval | 60 | 13-Dec-25 | 19-Jan-26 | 20-Dec-25 A | 08-Feb-26 A | 0% | 0% | 0.00 | 0.00 | 0.00 | 1952.00 | 1952.00 | 1952.00 | 0.00 | 0.00 | |
| ( | Approval of Method Statement for Earth Works | 6 | 13-Dec-25 | 18-Dec-25 | 20-Dec-25 A | 20-Dec-25 | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| ( | Approval of Method Statement for Waterproofing Work | 6 | 30-Dec-25 | 05-Jan-26 | 27-Dec-25 A | 27-Dec-25 | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| ( | Approval of Method Statement for Concrete Works | 6 | 20-Dec-25 | 25-Dec-25 | 28-Dec-25 A | 04-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| ( | Approval of Method Statement for Piles of Bridge | 6 | 24-Dec-25 | 30-Dec-25 | 04-Jan-26 A | 04-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |



© Oracle Corporation

| Activity ID | Activity Name | Original Duration | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Actual Total Cost | Earned Value Cost | Planned Value Labor Units | Actual Labor Units | Earned Value Labor Units | Budgeted Total Cost | At Completion Total Cost | Total Float |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| ( | Approval of Method Statement for Girders & Post Tens | 6 | 28-Dec-25 | 03-Jan-26 | 04-Jan-26 A | 04-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| ( | Approval of Method Statement for Bridge Slabs | 6 | 31-Dec-25 | 06-Jan-26 | 04-Jan-26 A | 04-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| ( | Approval of Method Statement for Asphalt | 6 | 05-Jan-26 | 11-Jan-26 | 11-Jan-26 A | 11-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| ( | Approval of Method Statement for Storm Network | 6 | 06-Jan-26 | 12-Jan-26 | 04-Jan-26 A | 11-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| ( | Approval of Method Statement for Electrical System | 6 | 27-Dec-25 | 01-Jan-26 | 11-Jan-26 A | 11-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| ( | Approval of Method Statement for Paving | 6 | 13-Jan-26 | 19-Jan-26 | 13-Jan-26 A | 13-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| ( | Approval of Method Statement for Sewer Network | 6 | 16-Dec-25 | 22-Dec-25 | 14-Jan-26 A | 17-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| ( | Approval of Method Statement for TSE Network | 6 | 06-Jan-26 | 12-Jan-26 | 17-Jan-26 A | 17-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| ( | Approval of Method Statement for Telecome System | 6 | 30-Dec-25 | 05-Jan-26 | 17-Jan-26 A | 17-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| ( | Approval of Method Statement for Potable Water Netv | 6 | 23-Dec-25 | 29-Dec-25 | 27-Jan-26 A | 27-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| ( | Approval of Method Statement for Fence and Gates | 6 | 01-Jan-26 | 07-Jan-26 | 05-Feb-26 A | 05-Feb-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| ( | Approval of Method Statement for Low Current Systen | 6 | 30-Dec-25 | 05-Jan-26 | 08-Feb-26 A | 08-Feb-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| **Pre-qualification and Material** | | 90 | 15-Dec-25 | 19-Jan-26 | 01-Dec-25 A | 09-Nov-26 | 100% | 99.14% | 2,601,460.39 | 2,579,202.39 | 2,579,200.39 | 19276.00 | 19105.20 | 19105.20 | 2,601,460.39 | 2,601,460.39 | -56 |
| Road Works - Civil | | 44 | 15-Dec-25 | 11-Jan-26 | 01-Dec-25 A | 24-Jan-26 A | 100% | 100% | 795,816.59 | 795,816.59 | 795,816.59 | 2440.00 | 2440.00 | 2440.00 | 795,816.59 | 795,816.59 | |
| Steel Reinforcement | | 11 | 15-Dec-25 | 27-Dec-25 | 08-Dec-25 A | 14-Dec-25 A | 100% | 100% | 2,262.75 | 2,262.75 | 2,262.75 | 244.00 | 244.00 | 244.00 | 2,262.75 | 2,262.75 | |
| | Pre-qualification and Material Submittal for Steel Reinf | 5 | 15-Dec-25 | 20-Dec-25 | 08-Dec-25 A | 08-Dec-25 | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| | Pre-qualification and Material Approval for Steel Reinfo | 6 | 21-Dec-25 | 27-Dec-25 | 09-Dec-25 A | 14-Dec-25 | 100% | 100% | 2,262.75 | 2,262.75 | 2,262.75 | 122.00 | 122.00 | 122.00 | 2,262.75 | 2,262.75 | |
| Ready Mixed Concrete | | 28 | 21-Dec-25 | 30-Dec-25 | 01-Dec-25 A | 01-Jan-26 A | 100% | 100% | 10,272.00 | 10,272.00 | 10,272.00 | 244.00 | 244.00 | 244.00 | 10,272.00 | 10,272.00 | |
| | Pre-qualification and Material Submittal for Ready Mixe | 3 | 21-Dec-25 | 23-Dec-25 | 01-Dec-25 A | 16-Dec-25 | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| | Pre-qualification and Material Approval for Ready Mixe | 6 | 24-Dec-25 | 30-Dec-25 | 01-Jan-26 A | 01-Jan-26 A | 100% | 100% | 10,272.00 | 10,272.00 | 10,272.00 | 122.00 | 122.00 | 122.00 | 10,272.00 | 10,272.00 | |
| Water Proofing | | 16 | 24-Dec-25 | 05-Jan-26 | 16-Dec-25 A | 24-Jan-26 A | 0% | 0% | 0.00 | 0.00 | 0.00 | 244.00 | 244.00 | 244.00 | 0.00 | 0.00 | |
| | Pre-qualification and Material Submittal for Water Proo | 5 | 24-Dec-25 | 29-Dec-25 | 16-Dec-25 A | 06-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| | Pre-qualification and Material Approval for Water Proofi | 6 | 30-Dec-25 | 05-Jan-26 | 21-Dec-25 A | 24-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| Aggregate Base Course | | 11 | 24-Dec-25 | 05-Jan-26 | 01-Dec-25 A | 13-Jan-26 A | 100% | 100% | 272,384.84 | 272,384.84 | 272,384.84 | 244.00 | 244.00 | 244.00 | 272,384.84 | 272,384.84 | |
| | Pre-qualification and Material Submittal for Aggregate I | 5 | 24-Dec-25 | 29-Dec-25 | 01-Dec-25 A | 13-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| | Pre-qualification and Material Approval for Aggregate E | 6 | 30-Dec-25 | 05-Jan-26 | 02-Dec-25 A | 13-Jan-26 A | 100% | 100% | 272,384.84 | 272,384.84 | 272,384.84 | 122.00 | 122.00 | 122.00 | 272,384.84 | 272,384.84 | |
| Bituminous Base & Wearing Course | | 11 | 30-Dec-25 | 11-Jan-26 | 01-Dec-25 A | 13-Jan-26 A | 100% | 100% | 250,806.00 | 250,806.00 | 250,806.00 | 244.00 | 244.00 | 244.00 | 250,806.00 | 250,806.00 | |
| | Pre-qualification and Material Submittal for Bituminous | 5 | 30-Dec-25 | 04-Jan-26 | 01-Dec-25 A | 13-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| | Pre-qualification and Material Approval for Bituminous I | 6 | 05-Jan-26 | 11-Jan-26 | 02-Dec-25 A | 13-Jan-26 A | 100% | 100% | 250,806.00 | 250,806.00 | 250,806.00 | 122.00 | 122.00 | 122.00 | 250,806.00 | 250,806.00 | |
| Precast Concrete Kerb | | 7 | 30-Dec-25 | 11-Jan-26 | 16-Dec-25 A | 24-Jan-26 A | 100% | 100% | 101,523.00 | 101,523.00 | 101,523.00 | 244.00 | 244.00 | 244.00 | 101,523.00 | 101,523.00 | |
| | Pre-qualification and Material Submittal for Precast Co | 5 | 30-Dec-25 | 04-Jan-26 | 16-Dec-25 A | 17-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| | Pre-qualification and Material Approval for Precast Con | 6 | 05-Jan-26 | 11-Jan-26 | 18-Dec-25 A | 24-Jan-26 A | 100% | 100% | 101,523.00 | 101,523.00 | 101,523.00 | 122.00 | 122.00 | 122.00 | 101,523.00 | 101,523.00 | |
| Interlocking Block Pavers | | 7 | 30-Dec-25 | 11-Jan-26 | 16-Dec-25 A | 24-Jan-26 A | 100% | 100% | 127,386.00 | 127,386.00 | 127,386.00 | 244.00 | 244.00 | 244.00 | 127,386.00 | 127,386.00 | |
| | Pre-qualification and Material Submittal for Interlocking | 5 | 30-Dec-25 | 04-Jan-26 | 16-Dec-25 A | 17-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| | Pre-qualification and Material Approval for Interlocking I | 6 | 05-Jan-26 | 11-Jan-26 | 18-Dec-25 A | 24-Jan-26 A | 100% | 100% | 127,386.00 | 127,386.00 | 127,386.00 | 122.00 | 122.00 | 122.00 | 127,386.00 | 127,386.00 | |
| Pavement Markings | | 15 | 30-Dec-25 | 11-Jan-26 | 07-Jan-26 A | 18-Jan-26 A | 100% | 100% | 5,373.00 | 5,373.00 | 5,373.00 | 244.00 | 244.00 | 244.00 | 5,373.00 | 5,373.00 | |
| | Pre-qualification and Material Approval for Pavement M | 6 | 05-Jan-26 | 11-Jan-26 | 13-Jan-26 A | 18-Jan-26 A | 100% | 100% | 5,373.00 | 5,373.00 | 5,373.00 | 122.00 | 122.00 | 122.00 | 5,373.00 | 5,373.00 | |
| | Pre-qualification and Material Submittal for Pavement I | 5 | 30-Dec-25 | 04-Jan-26 | 07-Jan-26 A | 18-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| Handicap ramp | | 18 | 30-Dec-25 | 11-Jan-26 | 07-Jan-26 A | 18-Jan-26 A | 100% | 100% | 5,220.00 | 5,220.00 | 5,220.00 | 244.00 | 244.00 | 244.00 | 5,220.00 | 5,220.00 | |
| | Pre-qualification and Material Submittal for Handicap ra | 5 | 30-Dec-25 | 04-Jan-26 | 07-Jan-26 A | 17-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| | Pre-qualification and Material Approval for Handicap ra | 6 | 05-Jan-26 | 11-Jan-26 | 18-Jan-26 A | 18-Jan-26 A | 100% | 100% | 5,220.00 | 5,220.00 | 5,220.00 | 122.00 | 122.00 | 122.00 | 5,220.00 | 5,220.00 | |



© Oracle Corporation

| Activity ID | Activity Name | Original Duration | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Actual Total Cost | Earned Value Cost | Planned Value Labor Units | Actual Labor Units | Earned Value Labor Units | Budgeted Total Cost | At Completion Total Cost | Total Float |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | Traffic Signs | 13 | 30-Dec-25 | 11-Jan-26 | 14-Jan-26 A | 24-Jan-26 A | 100% | 100% | 20,589.00 | 20,589.00 | 20,589.00 | 244.00 | 244.00 | 244.00 | 20,589.00 | 20,589.00 | |
| | Pre-qualification and Material Submittal for Traffic Signs | 5 | 30-Dec-25 | 04-Jan-26 | 14-Jan-26 A | 21-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| | Pre-qualification and Material Approval for Traffic Signs | 6 | 05-Jan-26 | 11-Jan-26 | 24-Jan-26 A | 24-Jan-26 A | 100% | 100% | 20,589.00 | 20,589.00 | 20,589.00 | 122.00 | 122.00 | 122.00 | 20,589.00 | 20,589.00 | |
| | Stormwater Utilities | 24 | 16-Dec-25 | 12-Jan-26 | 11-Dec-25 A | 28-Jan-26 A | 100% | 100% | 312,469.80 | 312,469.80 | 312,469.80 | 976.00 | 976.00 | 976.00 | 312,469.80 | 312,469.80 | |
| | GRP Pipes | 13 | 16-Dec-25 | 30-Dec-25 | 11-Dec-25 A | 21-Dec-25 A | 100% | 100% | 141,529.50 | 141,529.50 | 141,529.50 | 244.00 | 244.00 | 244.00 | 141,529.50 | 141,529.50 | |
| | Pre-qualification and Material Submittal for GRP Pipe | 7 | 16-Dec-25 | 23-Dec-25 | 11-Dec-25 A | 11-Dec-25 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| | Pre-qualification and Material Approval for GRP Pipe | 6 | 24-Dec-25 | 30-Dec-25 | 11-Dec-25 A | 21-Dec-25 | 100% | 100% | 141,529.50 | 141,529.50 | 141,529.50 | 122.00 | 122.00 | 122.00 | 141,529.50 | 141,529.50 | |
| | Inlet Manholes | 10 | 24-Dec-25 | 04-Jan-26 | 11-Dec-25 A | 22-Dec-25 A | 100% | 100% | 73,365.00 | 73,365.00 | 73,365.00 | 244.00 | 244.00 | 244.00 | 73,365.00 | 73,365.00 | |
| | Pre-qualification and Material Submittal for Inlet Manhc | 4 | 24-Dec-25 | 28-Dec-25 | 11-Dec-25 A | 21-Dec-25 | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| | Pre-qualification and Material Approval for Inlet Manhol | 6 | 29-Dec-25 | 04-Jan-26 | 11-Dec-25 A | 22-Dec-25 | 100% | 100% | 73,365.00 | 73,365.00 | 73,365.00 | 122.00 | 122.00 | 122.00 | 73,365.00 | 73,365.00 | |
| | UPVC Pipes | 12 | 16-Dec-25 | 29-Dec-25 | 11-Dec-25 A | 28-Jan-26 A | 100% | 100% | 45,585.30 | 45,585.30 | 45,585.30 | 244.00 | 244.00 | 244.00 | 45,585.30 | 45,585.30 | |
| | Pre-qualification and Material Submittal for UPVC Pipe | 6 | 16-Dec-25 | 22-Dec-25 | 11-Dec-25 A | 11-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| | Pre-qualification and Material Approval for UPVC Pipes | 6 | 23-Dec-25 | 29-Dec-25 | 11-Dec-25 A | 28-Jan-26 A | 100% | 100% | 45,585.30 | 45,585.30 | 45,585.30 | 122.00 | 122.00 | 122.00 | 45,585.30 | 45,585.30 | |
| | Concrete chambers | 13 | 29-Dec-25 | 12-Jan-26 | 11-Dec-25 A | 22-Dec-25 A | 100% | 100% | 51,990.00 | 51,990.00 | 51,990.00 | 244.00 | 244.00 | 244.00 | 51,990.00 | 51,990.00 | |
| | Pre-qualification and Material Submittal for Concrete cl | 7 | 29-Dec-25 | 05-Jan-26 | 11-Dec-25 A | 21-Dec-25 | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| | Pre-qualification and Material Approval for Concrete ch | 6 | 06-Jan-26 | 12-Jan-26 | 11-Dec-25 A | 22-Dec-25 | 100% | 100% | 51,990.00 | 51,990.00 | 51,990.00 | 122.00 | 122.00 | 122.00 | 51,990.00 | 51,990.00 | |
| | Sanitary Sewerage | 20 | 16-Dec-25 | 07-Jan-26 | 11-Dec-25 A | 28-Dec-25 A | 100% | 100% | 170,565.00 | 170,565.00 | 170,565.00 | 488.00 | 488.00 | 488.00 | 170,565.00 | 170,565.00 | |
| | GRP Pipes | 13 | 16-Dec-25 | 30-Dec-25 | 11-Dec-25 A | 21-Dec-25 A | 100% | 100% | 105,885.00 | 105,885.00 | 105,885.00 | 244.00 | 244.00 | 244.00 | 105,885.00 | 105,885.00 | |
| | Pre-qualification and Material Submittal for GRP Pipe | 7 | 16-Dec-25 | 23-Dec-25 | 11-Dec-25 A | 13-Dec-25 | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| | Pre-qualification and Material Approval for GRP Pipe | 6 | 24-Dec-25 | 30-Dec-25 | 11-Dec-25 A | 21-Dec-25 | 100% | 100% | 105,885.00 | 105,885.00 | 105,885.00 | 122.00 | 122.00 | 122.00 | 105,885.00 | 105,885.00 | |
| | Fiberglass Manholes | 13 | 24-Dec-25 | 07-Jan-26 | 11-Dec-25 A | 28-Dec-25 A | 100% | 100% | 64,680.00 | 64,680.00 | 64,680.00 | 244.00 | 244.00 | 244.00 | 64,680.00 | 64,680.00 | |
| | Pre-qualification and Material Submittal for Fiberglass M | 7 | 24-Dec-25 | 31-Dec-25 | 11-Dec-25 A | 27-Dec-25 | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| | Pre-qualification and Material Approval for Fiberglass M | 6 | 01-Jan-26 | 07-Jan-26 | 11-Dec-25 A | 28-Dec-25 | 100% | 100% | 64,680.00 | 64,680.00 | 64,680.00 | 122.00 | 122.00 | 122.00 | 64,680.00 | 64,680.00 | |
| | TSE Network | 18 | 24-Dec-25 | 12-Jan-26 | 13-Dec-25 A | 01-Jan-26 A | 100% | 100% | 174,382.50 | 174,382.50 | 174,382.50 | 732.00 | 732.00 | 732.00 | 174,382.50 | 174,382.50 | |
| | HDPE Pipe (PN 16) | 11 | 24-Dec-25 | 05-Jan-26 | 13-Dec-25 A | 22-Dec-25 A | 100% | 100% | 94,747.50 | 94,747.50 | 94,747.50 | 244.00 | 244.00 | 244.00 | 94,747.50 | 94,747.50 | |
| | Pre-qualification and Material Approval for HDPE Pipe | 6 | 30-Dec-25 | 05-Jan-26 | 14-Dec-25 A | 22-Dec-25 | 100% | 100% | 94,747.50 | 94,747.50 | 94,747.50 | 122.00 | 122.00 | 122.00 | 94,747.50 | 94,747.50 | |
| | Pre-qualification and Material Submittal for HDPE Pipe | 5 | 24-Dec-25 | 29-Dec-25 | 13-Dec-25 A | 22-Dec-25 | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| | Fire Hydrant | 13 | 30-Dec-25 | 11-Jan-26 | 15-Dec-25 A | 01-Jan-26 A | 100% | 100% | 24,030.00 | 24,030.00 | 24,030.00 | 244.00 | 244.00 | 244.00 | 24,030.00 | 24,030.00 | |
| | Pre-qualification and Material Submittal for Fire Hydran | 5 | 30-Dec-25 | 04-Jan-26 | 15-Dec-25 A | 29-Dec-25 | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| | Pre-qualification and Material Approval for Fire Hydrant | 6 | 05-Jan-26 | 11-Jan-26 | 17-Dec-25 A | 01-Jan-26 A | 100% | 100% | 24,030.00 | 24,030.00 | 24,030.00 | 122.00 | 122.00 | 122.00 | 24,030.00 | 24,030.00 | |
| | Valves | 10 | 01-Jan-26 | 12-Jan-26 | 15-Dec-25 A | 01-Jan-26 A | 100% | 100% | 55,605.00 | 55,605.00 | 55,605.00 | 244.00 | 244.00 | 244.00 | 55,605.00 | 55,605.00 | |
| | Pre-qualification and Material Submittal for Valves | 4 | 01-Jan-26 | 05-Jan-26 | 15-Dec-25 A | 29-Dec-25 | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| | Pre-qualification and Material Approval for Valves | 6 | 06-Jan-26 | 12-Jan-26 | 17-Dec-25 A | 01-Jan-26 A | 100% | 100% | 55,605.00 | 55,605.00 | 55,605.00 | 122.00 | 122.00 | 122.00 | 55,605.00 | 55,605.00 | |
| | Public Water Utility Distribution | 16 | 25-Dec-25 | 11-Jan-26 | 13-Dec-25 A | 01-Jan-26 A | 100% | 100% | 148,263.60 | 148,263.60 | 148,263.60 | 488.00 | 488.00 | 488.00 | 148,263.60 | 148,263.60 | |
| | HDPE Pipe (PN 16) | 11 | 25-Dec-25 | 06-Jan-26 | 13-Dec-25 A | 22-Dec-25 A | 100% | 100% | 110,643.60 | 110,643.60 | 110,643.60 | 244.00 | 244.00 | 244.00 | 110,643.60 | 110,643.60 | |
| | Pre-qualification and Material Submittal for HDPE Pipe | 5 | 25-Dec-25 | 30-Dec-25 | 13-Dec-25 A | 22-Dec-25 | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| | Pre-qualification and Material Approval for HDPE Pipe | 6 | 31-Dec-25 | 06-Jan-26 | 14-Dec-25 A | 22-Dec-25 | 100% | 100% | 110,643.60 | 110,643.60 | 110,643.60 | 122.00 | 122.00 | 122.00 | 110,643.60 | 110,643.60 | |
| | Valves | 11 | 31-Dec-25 | 11-Jan-26 | 15-Dec-25 A | 01-Jan-26 A | 100% | 100% | 37,620.00 | 37,620.00 | 37,620.00 | 244.00 | 244.00 | 244.00 | 37,620.00 | 37,620.00 | |
| | Pre-qualification and Material Submittal for Valves | 4 | 31-Dec-25 | 04-Jan-26 | 15-Dec-25 A | 29-Dec-25 | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |



© Oracle Corporation

| Activity ID | Activity Name | Original Duration | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Actual Total Cost | Earned Value Cost | Planned Value Labor Units | Actual Labor Units | Earned Value Labor Units | Budgeted Total Cost | At Completion Total Cost | Total Float |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | Pre-qualification and Material Approval for Valves | 6 | 05-Jan-26 | 11-Jan-26 | 17-Dec-25 A | 01-Jan-26 A | 100% | 100% | 37,620.00 | 37,620.00 | 37,620.00 | 122.00 | 122.00 | 122.00 | 37,620.00 | 37,620.00 | |
| Bridge Works | | 58 | 24-Dec-25 | 11-Jan-26 | 30-Dec-25 A | 24-Mar-26 A | 100% | 100% | 103,509.20 | 103,509.20 | 103,509.20 | 1952.00 | 1952.00 | 1952.00 | 103,509.20 | 103,509.20 | |
| Prestressing Strands | | 16 | 24-Dec-25 | 05-Jan-26 | 06-Jan-26 A | 31-Jan-26 A | 100% | 100% | 71,205.00 | 71,205.00 | 71,205.00 | 244.00 | 244.00 | 244.00 | 71,205.00 | 71,205.00 | |
| | Pre-qualification and Material Submittal for Prestressing | 5 | 24-Dec-25 | 29-Dec-25 | 06-Jan-26 A | 12-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| | Pre-qualification and Material Approval for Prestressing | 6 | 30-Dec-25 | 05-Jan-26 | 20-Jan-26 A | 31-Jan-26 A | 100% | 100% | 71,205.00 | 71,205.00 | 71,205.00 | 122.00 | 122.00 | 122.00 | 71,205.00 | 71,205.00 | |
| Bridge Bearings | | 11 | 30-Dec-25 | 11-Jan-26 | 06-Jan-26 A | 31-Jan-26 A | 100% | 100% | 1,800.00 | 1,800.00 | 1,800.00 | 244.00 | 244.00 | 244.00 | 1,800.00 | 1,800.00 | |
| | Pre-qualification and Material Submittal for Bridge Bear | 5 | 30-Dec-25 | 04-Jan-26 | 06-Jan-26 A | 12-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| | Pre-qualification and Material Approval for Bridge Beari | 6 | 05-Jan-26 | 11-Jan-26 | 12-Jan-26 A | 31-Jan-26 A | 100% | 100% | 1,800.00 | 1,800.00 | 1,800.00 | 122.00 | 122.00 | 122.00 | 1,800.00 | 1,800.00 | |
| Expansion Joints | | 19 | 30-Dec-25 | 11-Jan-26 | 07-Jan-26 A | 04-Feb-26 A | 100% | 100% | 7,944.20 | 7,944.20 | 7,944.20 | 244.00 | 244.00 | 244.00 | 7,944.20 | 7,944.20 | |
| | Pre-qualification and Material Submittal for Expansion | 5 | 30-Dec-25 | 04-Jan-26 | 07-Jan-26 A | 17-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| | Pre-qualification and Material Approval for Expansion J | 6 | 05-Jan-26 | 11-Jan-26 | 22-Jan-26 A | 04-Feb-26 A | 100% | 100% | 7,944.20 | 7,944.20 | 7,944.20 | 122.00 | 122.00 | 122.00 | 7,944.20 | 7,944.20 | |
| New Jersey | | 11 | 30-Dec-25 | 11-Jan-26 | 30-Dec-25 A | 01-Jan-26 A | 100% | 100% | 1,440.00 | 1,440.00 | 1,440.00 | 244.00 | 244.00 | 244.00 | 1,440.00 | 1,440.00 | |
| | Pre-qualification and Material Submittal for New Jersey | 5 | 30-Dec-25 | 04-Jan-26 | 30-Dec-25 A | 30-Dec-25 | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| | Pre-qualification and Material Approval for New Jersey | 6 | 05-Jan-26 | 11-Jan-26 | 01-Jan-26 A | 01-Jan-26 A | 100% | 100% | 1,440.00 | 1,440.00 | 1,440.00 | 122.00 | 122.00 | 122.00 | 1,440.00 | 1,440.00 | |
| Guard Rail | | 15 | 30-Dec-25 | 11-Jan-26 | 14-Jan-26 A | 24-Mar-26 A | 100% | 100% | 4,320.00 | 4,320.00 | 4,320.00 | 244.00 | 244.00 | 244.00 | 4,320.00 | 4,320.00 | |
| | Pre-qualification and Material Submittal for Guard Rail | 5 | 30-Dec-25 | 04-Jan-26 | 14-Jan-26 A | 22-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| | Pre-qualification and Material Approval for Guard Rail | 6 | 05-Jan-26 | 11-Jan-26 | 14-Jan-26 A | 24-Mar-26 A | 100% | 100% | 4,320.00 | 4,320.00 | 4,320.00 | 122.00 | 122.00 | 122.00 | 4,320.00 | 4,320.00 | |
| GRP Panel | | 53 | 30-Dec-25 | 11-Jan-26 | 15-Jan-26 A | 08-Mar-26 A | 100% | 100% | 11,280.00 | 11,280.00 | 11,280.00 | 244.00 | 244.00 | 244.00 | 11,280.00 | 11,280.00 | |
| | Pre-qualification and Material Submittal for GRP Panel | 5 | 30-Dec-25 | 04-Jan-26 | 15-Jan-26 A | 20-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| | Pre-qualification and Material Approval for GRP Panel | 6 | 05-Jan-26 | 11-Jan-26 | 08-Mar-26 A | 08-Mar-26 A | 100% | 100% | 11,280.00 | 11,280.00 | 11,280.00 | 122.00 | 122.00 | 122.00 | 11,280.00 | 11,280.00 | |
| Logo MODON | | 26 | 30-Dec-25 | 11-Jan-26 | 14-Jan-26 A | 07-Feb-26 A | 100% | 100% | 4,800.00 | 4,800.00 | 4,800.00 | 244.00 | 244.00 | 244.00 | 4,800.00 | 4,800.00 | |
| | Pre-qualification and Material Submittal for Logo MOD | 5 | 30-Dec-25 | 04-Jan-26 | 14-Jan-26 A | 20-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| | Pre-qualification and Material Approval for Logo MODC | 6 | 05-Jan-26 | 11-Jan-26 | 07-Feb-26 A | 07-Feb-26 A | 100% | 100% | 4,800.00 | 4,800.00 | 4,800.00 | 122.00 | 122.00 | 122.00 | 4,800.00 | 4,800.00 | |
| Bridge Gully (Scupper) drainage | | 30 | 30-Dec-25 | 11-Jan-26 | 01-Jan-26 A | 05-Feb-26 A | 100% | 100% | 720.00 | 720.00 | 720.00 | 244.00 | 244.00 | 244.00 | 720.00 | 720.00 | |
| | Pre-qualification and Material Submittal for Bridge Gully | 5 | 30-Dec-25 | 04-Jan-26 | 01-Jan-26 A | 01-Feb-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| | Pre-qualification and Material Approval for Bridge Gully | 6 | 05-Jan-26 | 11-Jan-26 | 05-Feb-26 A | 05-Feb-26 A | 100% | 100% | 720.00 | 720.00 | 720.00 | 122.00 | 122.00 | 122.00 | 720.00 | 720.00 | |
| Fence & Gates | | 32 | 20-Dec-25 | 10-Jan-26 | 10-Dec-25 A | 24-Jan-26 A | 100% | 100% | 353,817.10 | 353,819.10 | 353,817.10 | 732.00 | 732.00 | 732.00 | 353,817.10 | 353,817.10 | |
| Metal Fence | | 21 | 20-Dec-25 | 31-Dec-25 | 10-Dec-25 A | 06-Jan-26 A | 100% | 100% | 341,825.50 | 341,827.50 | 341,825.50 | 244.00 | 244.00 | 244.00 | 341,825.50 | 341,825.50 | |
| | Pre-qualification and Material Submittal for Metal Fenc | 5 | 20-Dec-25 | 24-Dec-25 | 10-Dec-25 A | 05-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| | Pre-qualification and Material Approval for Metal Fence | 6 | 25-Dec-25 | 31-Dec-25 | 01-Jan-26 A | 06-Jan-26 A | 100% | 100% | 341,825.50 | 341,827.50 | 341,825.50 | 122.00 | 122.00 | 122.00 | 341,825.50 | 341,825.50 | |
| Gates | | 23 | 23-Dec-25 | 04-Jan-26 | 10-Dec-25 A | 06-Jan-26 A | 100% | 100% | 4,680.00 | 4,680.00 | 4,680.00 | 244.00 | 244.00 | 244.00 | 4,680.00 | 4,680.00 | |
| | Pre-qualification and Material Submittal for Gates | 5 | 23-Dec-25 | 28-Dec-25 | 10-Dec-25 A | 05-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| | Pre-qualification and Material Approval for Gates | 6 | 29-Dec-25 | 04-Jan-26 | 01-Jan-26 A | 06-Jan-26 A | 100% | 100% | 4,680.00 | 4,680.00 | 4,680.00 | 122.00 | 122.00 | 122.00 | 4,680.00 | 4,680.00 | |
| Paint On Cement Plaster | | 24 | 29-Dec-25 | 10-Jan-26 | 16-Dec-25 A | 24-Jan-26 A | 100% | 100% | 7,311.60 | 7,311.60 | 7,311.60 | 244.00 | 244.00 | 244.00 | 7,311.60 | 7,311.60 | |
| | Pre-qualification and Material Submittal for Paint On C | 5 | 29-Dec-25 | 03-Jan-26 | 16-Dec-25 A | 16-Dec-25 | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| | Pre-qualification and Material Approval for Paint On Ce | 6 | 04-Jan-26 | 10-Jan-26 | 06-Jan-26 A | 24-Jan-26 A | 100% | 100% | 7,311.60 | 7,311.60 | 7,311.60 | 122.00 | 122.00 | 122.00 | 7,311.60 | 7,311.60 | |
| Telecommunications | | 46 | 20-Dec-25 | 19-Jan-26 | 13-Dec-25 A | 24-Jan-26 A | 100% | 100% | 102,354.30 | 102,354.30 | 102,354.30 | 732.00 | 732.00 | 732.00 | 102,354.30 | 102,354.30 | |
| Pipe for the Duct | | 13 | 20-Dec-25 | 03-Jan-26 | 13-Dec-25 A | 21-Jan-26 A | 100% | 100% | 63,084.30 | 63,084.30 | 63,084.30 | 244.00 | 244.00 | 244.00 | 63,084.30 | 63,084.30 | |
| | Pre-qualification and Material Submittal for Pipe for the | 7 | 20-Dec-25 | 27-Dec-25 | 13-Dec-25 A | 18-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| | Pre-qualification and Material Approval for Pipe for the | 6 | 28-Dec-25 | 03-Jan-26 | 14-Dec-25 A | 21-Jan-26 A | 100% | 100% | 63,084.30 | 63,084.30 | 63,084.30 | 122.00 | 122.00 | 122.00 | 63,084.30 | 63,084.30 | |



© Oracle Corporation

| Activity ID | Activity Name | Original Duration | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Actual Total Cost | Earned Value Cost | Planned Value Labor Units | Actual Labor Units | Earned Value Labor Units | Budgeted Total Cost | At Completion Total Cost | Total Float |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | Low Voltage Cables | 19 | 28-Dec-25 | 10-Jan-26 | 30-Dec-25 A | 24-Jan-26 A | 0% | 0% | 0.00 | 0.00 | 0.00 | 244.00 | 244.00 | 244.00 | 0.00 | 0.00 | |
| | Pre-qualification and Material Submittal for Low Voltage | 6 | 28-Dec-25 | 03-Jan-26 | 30-Dec-25 A | 14-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| | Pre-qualification and Material Approval for Low Voltage | 6 | 04-Jan-26 | 10-Jan-26 | 04-Jan-26 A | 24-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| | Manhole | 14 | 04-Jan-26 | 19-Jan-26 | 01-Jan-26 A | 06-Jan-26 A | 100% | 100% | 39,270.00 | 39,270.00 | 39,270.00 | 244.00 | 244.00 | 244.00 | 39,270.00 | 39,270.00 | |
| | Pre-qualification and Material Submittal for Manhole | 8 | 04-Jan-26 | 12-Jan-26 | 01-Jan-26 A | 01-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| | Pre-qualification and Material Approval for Manhole | 6 | 13-Jan-26 | 19-Jan-26 | 06-Jan-26 A | 06-Jan-26 A | 100% | 100% | 39,270.00 | 39,270.00 | 39,270.00 | 122.00 | 122.00 | 122.00 | 39,270.00 | 39,270.00 | |
| | Electrical Network | 52 | 20-Dec-25 | 12-Jan-26 | 13-Dec-25 A | 09-Nov-26 | 100% | 91.88% | 274,089.80 | 251,829.80 | 251,829.80 | 3172.00 | 3001.20 | 3001.20 | 274,089.80 | 274,089.80 | -56 |
| | Pipe for the Duct | 13 | 20-Dec-25 | 03-Jan-26 | 13-Dec-25 A | 21-Jan-26 A | 100% | 100% | 16,054.80 | 16,054.80 | 16,054.80 | 244.00 | 244.00 | 244.00 | 16,054.80 | 16,054.80 | |
| | Pre-qualification and Material Submittal for Pipe for the | 7 | 20-Dec-25 | 27-Dec-25 | 13-Dec-25 A | 18-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| | Pre-qualification and Material Approval for Pipe for the | 6 | 28-Dec-25 | 03-Jan-26 | 14-Dec-25 A | 21-Jan-26 A | 100% | 100% | 16,054.80 | 16,054.80 | 16,054.80 | 122.00 | 122.00 | 122.00 | 16,054.80 | 16,054.80 | |
| | Low Voltage Cables | 16 | 28-Dec-25 | 06-Jan-26 | 30-Dec-25 A | 24-Jan-26 A | 100% | 100% | 46,446.00 | 46,446.00 | 46,446.00 | 244.00 | 244.00 | 244.00 | 46,446.00 | 46,446.00 | |
| | Pre-qualification and Material Submittal for Low Voltage | 3 | 28-Dec-25 | 30-Dec-25 | 30-Dec-25 A | 14-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| | Pre-qualification and Material Approval for Low Voltage | 6 | 31-Dec-25 | 06-Jan-26 | 04-Jan-26 A | 24-Jan-26 A | 100% | 100% | 46,446.00 | 46,446.00 | 46,446.00 | 122.00 | 122.00 | 122.00 | 46,446.00 | 46,446.00 | |
| | Lighting poles | 20 | 31-Dec-25 | 12-Jan-26 | 28-Dec-25 A | 24-Jan-26 A | 100% | 100% | 45,186.00 | 45,186.00 | 45,186.00 | 244.00 | 244.00 | 244.00 | 45,186.00 | 45,186.00 | |
| | Pre-qualification and Material Submittal for Lighting pol | 5 | 31-Dec-25 | 05-Jan-26 | 28-Dec-25 A | 14-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| | Pre-qualification and Material Approval for Lighting pole | 6 | 06-Jan-26 | 12-Jan-26 | 04-Jan-26 A | 24-Jan-26 A | 100% | 100% | 45,186.00 | 45,186.00 | 45,186.00 | 122.00 | 122.00 | 122.00 | 45,186.00 | 45,186.00 | |
| | Street Lighting Luminaire | 20 | 31-Dec-25 | 12-Jan-26 | 28-Dec-25 A | 24-Jan-26 A | 100% | 100% | 13,290.00 | 13,290.00 | 13,290.00 | 244.00 | 244.00 | 244.00 | 13,290.00 | 13,290.00 | |
| | Pre-qualification and Material Submittal for Street Light | 5 | 31-Dec-25 | 05-Jan-26 | 28-Dec-25 A | 14-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| | Pre-qualification and Material Approval for Street Lighti | 6 | 06-Jan-26 | 12-Jan-26 | 06-Jan-26 A | 24-Jan-26 A | 100% | 100% | 13,290.00 | 13,290.00 | 13,290.00 | 122.00 | 122.00 | 122.00 | 13,290.00 | 13,290.00 | |
| | Medium Voltage Cable | 17 | 31-Dec-25 | 12-Jan-26 | 30-Dec-25 A | 05-Feb-26 A | 100% | 100% | 96,000.00 | 96,000.00 | 96,000.00 | 244.00 | 244.00 | 244.00 | 96,000.00 | 96,000.00 | |
| | Pre-qualification and Material Submittal for Medium Vo | 5 | 31-Dec-25 | 05-Jan-26 | 30-Dec-25 A | 28-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| | Pre-qualification and Material Approval for Medium Volt | 6 | 06-Jan-26 | 12-Jan-26 | 04-Jan-26 A | 05-Feb-26 A | 100% | 100% | 96,000.00 | 96,000.00 | 96,000.00 | 122.00 | 122.00 | 122.00 | 96,000.00 | 96,000.00 | |
| | Cable Termination & Joints | 9 | 31-Dec-25 | 10-Jan-26 | 30-Dec-25 A | 05-Feb-26 A | 100% | 100% | 5,828.00 | 5,828.00 | 5,828.00 | 244.00 | 244.00 | 244.00 | 5,828.00 | 5,828.00 | |
| | Pre-qualification and Material Submittal for Cable Term | 3 | 31-Dec-25 | 03-Jan-26 | 30-Dec-25 A | 28-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| | Pre-qualification and Material Approval for Cable Termi | 6 | 04-Jan-26 | 10-Jan-26 | 04-Jan-26 A | 05-Feb-26 A | 100% | 100% | 5,828.00 | 5,828.00 | 5,828.00 | 122.00 | 122.00 | 122.00 | 5,828.00 | 5,828.00 | |
| | Ring Main Unit | 22 | 31-Dec-25 | 10-Jan-26 | 13-Jan-26 A | 09-Nov-26 | 100% | 30% | 21,600.00 | 6,480.00 | 6,480.00 | 244.00 | 158.60 | 158.60 | 21,600.00 | 21,600.00 | -61 |
| | Pre-qualification and Material Submittal for Ring Main U | 3 | 31-Dec-25 | 03-Jan-26 | 14-Jan-26 A | 14-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| | Pre-qualification and Material Approval for Ring Main U | 6 | 04-Jan-26 | 10-Jan-26 | 13-Jan-26 A | 09-Nov-26 | 100% | 30% | 21,600.00 | 6,480.00 | 6,480.00 | 122.00 | 36.60 | 36.60 | 21,600.00 | 21,600.00 | -61 |
| | Street Lighting Sub-station | 22 | 31-Dec-25 | 10-Jan-26 | 13-Jan-26 A | 09-Nov-26 | 100% | 30% | 10,200.00 | 3,060.00 | 3,060.00 | 244.00 | 158.60 | 158.60 | 10,200.00 | 10,200.00 | -56 |
| | Pre-qualification and Material Submittal for Street Light | 3 | 31-Dec-25 | 03-Jan-26 | 14-Jan-26 A | 14-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| | Pre-qualification and Material Approval for Street Lighti | 6 | 04-Jan-26 | 10-Jan-26 | 13-Jan-26 A | 09-Nov-26 | 100% | 30% | 10,200.00 | 3,060.00 | 3,060.00 | 122.00 | 36.60 | 36.60 | 10,200.00 | 10,200.00 | -56 |
| | Earthing System | 6 | 31-Dec-25 | 10-Jan-26 | 14-Jan-26 A | 21-Jan-26 A | 100% | 100% | 5,385.00 | 5,385.00 | 5,385.00 | 244.00 | 244.00 | 244.00 | 5,385.00 | 5,385.00 | |
| | Pre-qualification and Material Submittal for Earthing Sy | 3 | 31-Dec-25 | 03-Jan-26 | 14-Jan-26 A | 14-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| | Pre-qualification and Material Approval for Earthing Sys | 6 | 04-Jan-26 | 10-Jan-26 | 21-Jan-26 A | 21-Jan-26 A | 100% | 100% | 5,385.00 | 5,385.00 | 5,385.00 | 122.00 | 122.00 | 122.00 | 5,385.00 | 5,385.00 | |
| | Lighting panels | 22 | 31-Dec-25 | 10-Jan-26 | 13-Jan-26 A | 15-Apr-26 A | 100% | 100% | 2,400.00 | 2,400.00 | 2,400.00 | 244.00 | 244.00 | 244.00 | 2,400.00 | 2,400.00 | |
| | Pre-qualification and Material Submittal for Lighting pa | 3 | 31-Dec-25 | 03-Jan-26 | 14-Jan-26 A | 14-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| | Pre-qualification and Material Approval for Lighting pan | 6 | 04-Jan-26 | 10-Jan-26 | 13-Jan-26 A | 15-Apr-26 A | 100% | 100% | 2,400.00 | 2,400.00 | 2,400.00 | 122.00 | 122.00 | 122.00 | 2,400.00 | 2,400.00 | |
| | System for KWHM | 22 | 31-Dec-25 | 10-Jan-26 | 13-Jan-26 A | 15-Apr-26 A | 100% | 100% | 1,200.00 | 1,200.00 | 1,200.00 | 244.00 | 244.00 | 244.00 | 1,200.00 | 1,200.00 | |
| | Pre-qualification and Material Submittal for System for | 3 | 31-Dec-25 | 03-Jan-26 | 14-Jan-26 A | 14-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| | Pre-qualification and Material Approval for System for K | 6 | 04-Jan-26 | 10-Jan-26 | 13-Jan-26 A | 15-Apr-26 A | 100% | 100% | 1,200.00 | 1,200.00 | 1,200.00 | 122.00 | 122.00 | 122.00 | 1,200.00 | 1,200.00 | |



© Oracle Corporation

| Activity ID | Activity Name | Original Duration | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Actual Total Cost | Earned Value Cost | Planned Value Labor Units | Actual Labor Units | Earned Value Labor Units | Budgeted Total Cost | At Completion Total Cost | Total Float |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | Feeder Piller | 22 | 31-Dec-25 | 10-Jan-26 | 13-Jan-26 A | 15-Apr-26 A | 100% | 100% | 10,500.00 | 10,500.00 | 10,500.00 | 244.00 | 244.00 | 244.00 | 10,500.00 | 10,500.00 | |
| | Pre-qualification and Material Submittal for Feeder Pille | 3 | 31-Dec-25 | 03-Jan-26 | 14-Jan-26 A | 14-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| | Pre-qualification and Material Approval for Feeder Piller | 6 | 04-Jan-26 | 10-Jan-26 | 13-Jan-26 A | 15-Apr-26 A | 100% | 100% | 10,500.00 | 10,500.00 | 10,500.00 | 122.00 | 122.00 | 122.00 | 10,500.00 | 10,500.00 | |
| | Street Lighting Panels | 22 | 31-Dec-25 | 10-Jan-26 | 14-Jan-26 A | 15-Apr-26 A | 0% | 0% | 0.00 | 0.00 | 0.00 | 244.00 | 244.00 | 244.00 | 0.00 | 0.00 | |
| | Pre-qualification and Material Submittal for Street Light | 3 | 31-Dec-25 | 03-Jan-26 | 14-Jan-26 A | 14-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| | Pre-qualification and Material Approval for Street Lighti | 6 | 04-Jan-26 | 10-Jan-26 | 14-Jan-26 A | 15-Apr-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| | CCTV feeding system and GSM | 14 | 28-Dec-25 | 19-Jan-26 | 12-Jan-26 A | 05-Apr-26 A | 100% | 100% | 74,520.00 | 74,520.00 | 74,520.00 | 4148.00 | 4148.00 | 4148.00 | 74,520.00 | 74,520.00 | |
| | Fiber Optic Patch Panel 12 port | 8 | 28-Dec-25 | 10-Jan-26 | 12-Jan-26 A | 05-Apr-26 A | 100% | 100% | 10,740.00 | 10,740.00 | 10,740.00 | 244.00 | 244.00 | 244.00 | 10,740.00 | 10,740.00 | |
| | Pre-qualification and Material Submittal for Fiber Optic | 6 | 28-Dec-25 | 03-Jan-26 | 12-Jan-26 A | 15-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| | Pre-qualification and Material Approval for Fiber Optic F | 6 | 04-Jan-26 | 10-Jan-26 | 20-Jan-26 A | 05-Apr-26 A | 100% | 100% | 10,740.00 | 10,740.00 | 10,740.00 | 122.00 | 122.00 | 122.00 | 10,740.00 | 10,740.00 | |
| | Modular Industrial Switches for mai | 7 | 04-Jan-26 | 13-Jan-26 | 12-Jan-26 A | 05-Apr-26 A | 100% | 100% | 450.00 | 450.00 | 450.00 | 244.00 | 244.00 | 244.00 | 450.00 | 450.00 | |
| | Pre-qualification and Material Submittal for Modular Inc | 3 | 04-Jan-26 | 06-Jan-26 | 12-Jan-26 A | 15-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| | Pre-qualification and Material Approval for Modular Ind | 6 | 07-Jan-26 | 13-Jan-26 | 20-Jan-26 A | 05-Apr-26 A | 100% | 100% | 450.00 | 450.00 | 450.00 | 122.00 | 122.00 | 122.00 | 450.00 | 450.00 | |
| | 8POE ports Industrial Switches for r | 12 | 07-Jan-26 | 19-Jan-26 | 12-Jan-26 A | 05-Apr-26 A | 100% | 100% | 1,800.00 | 1,800.00 | 1,800.00 | 244.00 | 244.00 | 244.00 | 1,800.00 | 1,800.00 | |
| | Pre-qualification and Material Submittal for 8POE ports | 5 | 07-Jan-26 | 12-Jan-26 | 12-Jan-26 A | 15-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| | Pre-qualification and Material Approval for 8POE ports | 6 | 13-Jan-26 | 19-Jan-26 | 20-Jan-26 A | 05-Apr-26 A | 100% | 100% | 1,800.00 | 1,800.00 | 1,800.00 | 122.00 | 122.00 | 122.00 | 1,800.00 | 1,800.00 | |
| | Core Switch | 12 | 07-Jan-26 | 19-Jan-26 | 12-Jan-26 A | 05-Apr-26 A | 100% | 100% | 1,800.00 | 1,800.00 | 1,800.00 | 244.00 | 244.00 | 244.00 | 1,800.00 | 1,800.00 | |
| | Pre-qualification and Material Submittal for Core Switch | 5 | 07-Jan-26 | 12-Jan-26 | 12-Jan-26 A | 15-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| | Pre-qualification and Material Approval for Core Switch | 6 | 13-Jan-26 | 19-Jan-26 | 20-Jan-26 A | 05-Apr-26 A | 100% | 100% | 1,800.00 | 1,800.00 | 1,800.00 | 122.00 | 122.00 | 122.00 | 1,800.00 | 1,800.00 | |
| | Access Switch 48 port | 12 | 07-Jan-26 | 19-Jan-26 | 12-Jan-26 A | 05-Apr-26 A | 100% | 100% | 900.00 | 900.00 | 900.00 | 244.00 | 244.00 | 244.00 | 900.00 | 900.00 | |
| | Pre-qualification and Material Submittal for Access Swit | 5 | 07-Jan-26 | 12-Jan-26 | 12-Jan-26 A | 15-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| | Pre-qualification and Material Approval for Access Swit | 6 | 13-Jan-26 | 19-Jan-26 | 20-Jan-26 A | 05-Apr-26 A | 100% | 100% | 900.00 | 900.00 | 900.00 | 122.00 | 122.00 | 122.00 | 900.00 | 900.00 | |
| | Server | 12 | 07-Jan-26 | 19-Jan-26 | 12-Jan-26 A | 05-Apr-26 A | 100% | 100% | 5,850.00 | 5,850.00 | 5,850.00 | 244.00 | 244.00 | 244.00 | 5,850.00 | 5,850.00 | |
| | Pre-qualification and Material Submittal for Server | 5 | 07-Jan-26 | 12-Jan-26 | 12-Jan-26 A | 15-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| | Pre-qualification and Material Approval for Server | 6 | 13-Jan-26 | 19-Jan-26 | 20-Jan-26 A | 05-Apr-26 A | 100% | 100% | 5,850.00 | 5,850.00 | 5,850.00 | 122.00 | 122.00 | 122.00 | 5,850.00 | 5,850.00 | |
| | Stand rack 42U- 19" | 12 | 07-Jan-26 | 19-Jan-26 | 12-Jan-26 A | 05-Apr-26 A | 100% | 100% | 900.00 | 900.00 | 900.00 | 244.00 | 244.00 | 244.00 | 900.00 | 900.00 | |
| | Pre-qualification and Material Submittal for Stand rack | 5 | 07-Jan-26 | 12-Jan-26 | 12-Jan-26 A | 15-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| | Pre-qualification and Material Approval for Stand rack 4 | 6 | 13-Jan-26 | 19-Jan-26 | 20-Jan-26 A | 05-Apr-26 A | 100% | 100% | 900.00 | 900.00 | 900.00 | 122.00 | 122.00 | 122.00 | 900.00 | 900.00 | |
| | IP Outdoor CCTV POE Camera,5 M | 12 | 07-Jan-26 | 19-Jan-26 | 12-Jan-26 A | 05-Apr-26 A | 100% | 100% | 4,200.00 | 4,200.00 | 4,200.00 | 244.00 | 244.00 | 244.00 | 4,200.00 | 4,200.00 | |
| | Pre-qualification and Material Submittal for IP Outdoor | 5 | 07-Jan-26 | 12-Jan-26 | 12-Jan-26 A | 15-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| | Pre-qualification and Material Approval for IP Outdoor ( | 6 | 13-Jan-26 | 19-Jan-26 | 20-Jan-26 A | 05-Apr-26 A | 100% | 100% | 4,200.00 | 4,200.00 | 4,200.00 | 122.00 | 122.00 | 122.00 | 4,200.00 | 4,200.00 | |
| | Outdoor PTZ with IR, HDTV 1080 a | 12 | 07-Jan-26 | 19-Jan-26 | 12-Jan-26 A | 05-Apr-26 A | 100% | 100% | 7,350.00 | 7,350.00 | 7,350.00 | 244.00 | 244.00 | 244.00 | 7,350.00 | 7,350.00 | |
| | Pre-qualification and Material Submittal for Outdoor PT | 5 | 07-Jan-26 | 12-Jan-26 | 12-Jan-26 A | 15-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| | Pre-qualification and Material Approval for Outdoor PTZ | 6 | 13-Jan-26 | 19-Jan-26 | 20-Jan-26 A | 05-Apr-26 A | 100% | 100% | 7,350.00 | 7,350.00 | 7,350.00 | 122.00 | 122.00 | 122.00 | 7,350.00 | 7,350.00 | |
| | Security workstation with 1 x 19" LE | 12 | 07-Jan-26 | 19-Jan-26 | 12-Jan-26 A | 05-Apr-26 A | 100% | 100% | 750.00 | 750.00 | 750.00 | 244.00 | 244.00 | 244.00 | 750.00 | 750.00 | |
| | Pre-qualification and Material Submittal for Security wo | 5 | 07-Jan-26 | 12-Jan-26 | 12-Jan-26 A | 15-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| | Pre-qualification and Material Approval for Security worl | 6 | 13-Jan-26 | 19-Jan-26 | 20-Jan-26 A | 05-Apr-26 A | 100% | 100% | 750.00 | 750.00 | 750.00 | 122.00 | 122.00 | 122.00 | 750.00 | 750.00 | |
| | LED Screen 43" (24/7 operation) wit | 12 | 07-Jan-26 | 19-Jan-26 | 12-Jan-26 A | 05-Apr-26 A | 100% | 100% | 1,800.00 | 1,800.00 | 1,800.00 | 244.00 | 244.00 | 244.00 | 1,800.00 | 1,800.00 | |
| | Pre-qualification and Material Submittal for LED Screer | 5 | 07-Jan-26 | 12-Jan-26 | 12-Jan-26 A | 15-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| | Pre-qualification and Material Approval for LED Screen | 6 | 13-Jan-26 | 19-Jan-26 | 20-Jan-26 A | 05-Apr-26 A | 100% | 100% | 1,800.00 | 1,800.00 | 1,800.00 | 122.00 | 122.00 | 122.00 | 1,800.00 | 1,800.00 | |



© Oracle Corporation

| Activity ID | Activity Name | Original Duration | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Actual Total Cost | Earned Value Cost | Planned Value Labor Units | Actual Labor Units | Earned Value Labor Units | Budgeted Total Cost | At Completion Total Cost | Total Float |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | Network Video Recorder 4k 64 Cha | 12 | 07-Jan-26 | 19-Jan-26 | 12-Jan-26 A | 05-Apr-26 A | 100% | 100% | 1,500.00 | 1,500.00 | 1,500.00 | 244.00 | 244.00 | 244.00 | 1,500.00 | 1,500.00 | |
| | Pre-qualification and Material Submittal for Network Vic | 5 | 07-Jan-26 | 12-Jan-26 | 12-Jan-26 A | 15-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| | Pre-qualification and Material Approval for Network Vid | 6 | 13-Jan-26 | 19-Jan-26 | 20-Jan-26 A | 05-Apr-26 A | 100% | 100% | 1,500.00 | 1,500.00 | 1,500.00 | 122.00 | 122.00 | 122.00 | 1,500.00 | 1,500.00 | |
| | Keypad | 12 | 07-Jan-26 | 19-Jan-26 | 12-Jan-26 A | 05-Apr-26 A | 100% | 100% | 3,000.00 | 3,000.00 | 3,000.00 | 244.00 | 244.00 | 244.00 | 3,000.00 | 3,000.00 | |
| | Pre-qualification and Material Submittal for Keypad | 5 | 07-Jan-26 | 12-Jan-26 | 12-Jan-26 A | 15-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| | Pre-qualification and Material Approval for Keypad | 6 | 13-Jan-26 | 19-Jan-26 | 20-Jan-26 A | 05-Apr-26 A | 100% | 100% | 3,000.00 | 3,000.00 | 3,000.00 | 122.00 | 122.00 | 122.00 | 3,000.00 | 3,000.00 | |
| | Horizontal Power Distribution Unit ( | 12 | 07-Jan-26 | 19-Jan-26 | 12-Jan-26 A | 05-Apr-26 A | 100% | 100% | 600.00 | 600.00 | 600.00 | 244.00 | 244.00 | 244.00 | 600.00 | 600.00 | |
| | Pre-qualification and Material Submittal for Horizontal F | 5 | 07-Jan-26 | 12-Jan-26 | 12-Jan-26 A | 15-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| | Pre-qualification and Material Approval for Horizontal P | 6 | 13-Jan-26 | 19-Jan-26 | 20-Jan-26 A | 05-Apr-26 A | 100% | 100% | 600.00 | 600.00 | 600.00 | 122.00 | 122.00 | 122.00 | 600.00 | 600.00 | |
| | 35 Meters mono pole with Double Pl | 7 | 07-Jan-26 | 19-Jan-26 | 12-Jan-26 A | 05-Apr-26 A | 100% | 100% | 4,800.00 | 4,800.00 | 4,800.00 | 244.00 | 244.00 | 244.00 | 4,800.00 | 4,800.00 | |
| | Pre-qualification and Material Submittal for 35 Meters r | 5 | 07-Jan-26 | 12-Jan-26 | 12-Jan-26 A | 15-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| | Pre-qualification and Material Approval for 35 Meters m | 6 | 13-Jan-26 | 19-Jan-26 | 20-Jan-26 A | 05-Apr-26 A | 100% | 100% | 4,800.00 | 4,800.00 | 4,800.00 | 122.00 | 122.00 | 122.00 | 4,800.00 | 4,800.00 | |
| | 25 Meters pole for CCTV Cameras | 7 | 07-Jan-26 | 19-Jan-26 | 12-Jan-26 A | 05-Apr-26 A | 100% | 100% | 23,400.00 | 23,400.00 | 23,400.00 | 244.00 | 244.00 | 244.00 | 23,400.00 | 23,400.00 | |
| | Pre-qualification and Material Submittal for 25 Meters p | 5 | 07-Jan-26 | 12-Jan-26 | 12-Jan-26 A | 15-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| | Pre-qualification and Material Approval for 25 Meters p | 6 | 13-Jan-26 | 19-Jan-26 | 20-Jan-26 A | 05-Apr-26 A | 100% | 100% | 23,400.00 | 23,400.00 | 23,400.00 | 122.00 | 122.00 | 122.00 | 23,400.00 | 23,400.00 | |
| | Short Range wireless point to point v | 12 | 07-Jan-26 | 19-Jan-26 | 12-Jan-26 A | 05-Apr-26 A | 100% | 100% | 4,680.00 | 4,680.00 | 4,680.00 | 244.00 | 244.00 | 244.00 | 4,680.00 | 4,680.00 | |
| | Pre-qualification and Material Submittal for Short Rang | 5 | 07-Jan-26 | 12-Jan-26 | 12-Jan-26 A | 15-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| | Pre-qualification and Material Approval for Short Range | 6 | 13-Jan-26 | 19-Jan-26 | 20-Jan-26 A | 05-Apr-26 A | 100% | 100% | 4,680.00 | 4,680.00 | 4,680.00 | 122.00 | 122.00 | 122.00 | 4,680.00 | 4,680.00 | |
| | Irrigation Works | 13 | 30-Dec-25 | 15-Jan-26 | 03-Jan-26 A | 19-Feb-26 A | 100% | 100% | 56,049.00 | 56,049.00 | 56,049.00 | 1220.00 | 1220.00 | 1220.00 | 56,049.00 | 56,049.00 | |
| | 16 mm dia (O.D.) linear low density | 11 | 30-Dec-25 | 11-Jan-26 | 03-Jan-26 A | 06-Jan-26 A | 100% | 100% | 32,814.00 | 32,814.00 | 32,814.00 | 244.00 | 244.00 | 244.00 | 32,814.00 | 32,814.00 | |
| | Pre-qualification and Material Submittal for Steel Fence | 5 | 30-Dec-25 | 04-Jan-26 | 03-Jan-26 A | 03-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| | Pre-qualification and Material Approval for Steel Fence | 6 | 05-Jan-26 | 11-Jan-26 | 06-Jan-26 A | 06-Jan-26 A | 100% | 100% | 32,814.00 | 32,814.00 | 32,814.00 | 122.00 | 122.00 | 122.00 | 32,814.00 | 32,814.00 | |
| | Irrigation Controller | 12 | 01-Jan-26 | 13-Jan-26 | 13-Jan-26 A | 19-Feb-26 A | 100% | 100% | 16,305.00 | 16,305.00 | 16,305.00 | 244.00 | 244.00 | 244.00 | 16,305.00 | 16,305.00 | |
| | Pre-qualification and Material Submittal for Steel Fence | 5 | 01-Jan-26 | 06-Jan-26 | 13-Jan-26 A | 13-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| | Pre-qualification and Material Approval for Steel Fence | 6 | 07-Jan-26 | 13-Jan-26 | 20-Jan-26 A | 19-Feb-26 A | 100% | 100% | 16,305.00 | 16,305.00 | 16,305.00 | 122.00 | 122.00 | 122.00 | 16,305.00 | 16,305.00 | |
| | Single station decoder | 11 | 03-Jan-26 | 14-Jan-26 | 13-Jan-26 A | 19-Feb-26 A | 100% | 100% | 1,200.00 | 1,200.00 | 1,200.00 | 244.00 | 244.00 | 244.00 | 1,200.00 | 1,200.00 | |
| | Pre-qualification and Material Submittal for Steel Fence | 5 | 03-Jan-26 | 07-Jan-26 | 13-Jan-26 A | 13-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| | Pre-qualification and Material Approval for Steel Fence | 6 | 08-Jan-26 | 14-Jan-26 | 20-Jan-26 A | 19-Feb-26 A | 100% | 100% | 1,200.00 | 1,200.00 | 1,200.00 | 122.00 | 122.00 | 122.00 | 1,200.00 | 1,200.00 | |
| | Decoder cables 12 AWG | 10 | 04-Jan-26 | 15-Jan-26 | 13-Jan-26 A | 19-Feb-26 A | 0% | 0% | 0.00 | 0.00 | 0.00 | 244.00 | 244.00 | 244.00 | 0.00 | 0.00 | |
| | Pre-qualification and Material Submittal for Steel Fence | 5 | 04-Jan-26 | 08-Jan-26 | 13-Jan-26 A | 13-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| | Pre-qualification and Material Approval for Steel Fence | 6 | 10-Jan-26 | 15-Jan-26 | 26-Jan-26 A | 19-Feb-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| | Flush valve | 10 | 04-Jan-26 | 15-Jan-26 | 13-Jan-26 A | 19-Feb-26 A | 100% | 100% | 5,730.00 | 5,730.00 | 5,730.00 | 244.00 | 244.00 | 244.00 | 5,730.00 | 5,730.00 | |
| | Pre-qualification and Material Submittal for Steel Gate | 5 | 04-Jan-26 | 08-Jan-26 | 13-Jan-26 A | 13-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| | Pre-qualification and Material Approval for Steel Gate f | 6 | 10-Jan-26 | 15-Jan-26 | 20-Jan-26 A | 19-Feb-26 A | 100% | 100% | 5,730.00 | 5,730.00 | 5,730.00 | 122.00 | 122.00 | 122.00 | 5,730.00 | 5,730.00 | |
| | Landscape Works | 77 | 30-Dec-25 | 12-Jan-26 | 11-Dec-25 A | 02-Mar-26 A | 100% | 100% | 35,623.50 | 35,623.50 | 35,623.50 | 2196.00 | 2196.00 | 2196.00 | 35,623.50 | 35,623.50 | |
| | HDPE Pipes | 9 | 30-Dec-25 | 08-Jan-26 | 11-Dec-25 A | 22-Dec-25 A | 100% | 100% | 4,320.00 | 4,320.00 | 4,320.00 | 244.00 | 244.00 | 244.00 | 4,320.00 | 4,320.00 | |
| | Pre-qualification and Material Submittal for HDPE Pipe | 3 | 30-Dec-25 | 01-Jan-26 | 11-Dec-25 A | 22-Dec-25 | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| | Pre-qualification and Material Approval for HDPE Pipes | 6 | 03-Jan-26 | 08-Jan-26 | 13-Dec-25 A | 22-Dec-25 | 100% | 100% | 4,320.00 | 4,320.00 | 4,320.00 | 122.00 | 122.00 | 122.00 | 4,320.00 | 4,320.00 | |
| | Decoder Cables | 12 | 03-Jan-26 | 12-Jan-26 | 13-Jan-26 A | 19-Feb-26 A | 0% | 0% | 0.00 | 0.00 | 0.00 | 244.00 | 244.00 | 244.00 | 0.00 | 0.00 | |
| | Pre-qualification and Material Submittal for Decoder Ca | 3 | 03-Jan-26 | 05-Jan-26 | 13-Jan-26 A | 13-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |



© Oracle Corporation

| Activity ID | Activity Name | Original Duration | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Actual Total Cost | Earned Value Cost | Planned Value Labor Units | Actual Labor Units | Earned Value Labor Units | Budgeted Total Cost | At Completion Total Cost | Total Float |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | Pre-qualification and Material Approval for Decoder Ca | 6 | 06-Jan-26 | 12-Jan-26 | 20-Jan-26 A | 19-Feb-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| | Curbs and edging | 7 | 03-Jan-26 | 12-Jan-26 | 27-Dec-25 A | 16-Feb-26 A | 100% | 100% | 1,224.00 | 1,224.00 | 1,224.00 | 244.00 | 244.00 | 244.00 | 1,224.00 | 1,224.00 | |
| | Pre-qualification and Material Submittal for Curbs and | 3 | 03-Jan-26 | 05-Jan-26 | 27-Dec-25 A | 15-Feb-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| | Pre-qualification and Material Approval for Curbs and e | 6 | 06-Jan-26 | 12-Jan-26 | 30-Dec-25 A | 16-Feb-26 A | 100% | 100% | 1,224.00 | 1,224.00 | 1,224.00 | 122.00 | 122.00 | 122.00 | 1,224.00 | 1,224.00 | |
| | Electrical Solenoid Valve | 12 | 03-Jan-26 | 12-Jan-26 | 13-Jan-26 A | 19-Feb-26 A | 0% | 0% | 0.00 | 0.00 | 0.00 | 244.00 | 244.00 | 244.00 | 0.00 | 0.00 | |
| | Pre-qualification and Material Submittal for Electrical Sc | 3 | 03-Jan-26 | 05-Jan-26 | 13-Jan-26 A | 13-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| | Pre-qualification and Material Approval for Electrical So | 6 | 06-Jan-26 | 12-Jan-26 | 20-Jan-26 A | 19-Feb-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| | Quick coupler valve | 12 | 03-Jan-26 | 12-Jan-26 | 13-Jan-26 A | 19-Feb-26 A | 0% | 0% | 0.00 | 0.00 | 0.00 | 244.00 | 244.00 | 244.00 | 0.00 | 0.00 | |
| | Pre-qualification and Material Submittal for Quick coupl | 3 | 03-Jan-26 | 05-Jan-26 | 13-Jan-26 A | 13-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| | Pre-qualification and Material Approval for Quick couple | 6 | 06-Jan-26 | 12-Jan-26 | 20-Jan-26 A | 19-Feb-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| | Flush valve | 12 | 03-Jan-26 | 12-Jan-26 | 13-Jan-26 A | 19-Feb-26 A | 0% | 0% | 0.00 | 0.00 | 0.00 | 244.00 | 244.00 | 244.00 | 0.00 | 0.00 | |
| | Pre-qualification and Material Submittal for Flush valve | 3 | 03-Jan-26 | 05-Jan-26 | 13-Jan-26 A | 13-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| | Pre-qualification and Material Approval for Flush valve | 6 | 06-Jan-26 | 12-Jan-26 | 20-Jan-26 A | 19-Feb-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| | Irrigation controller | 12 | 03-Jan-26 | 12-Jan-26 | 13-Jan-26 A | 19-Feb-26 A | 0% | 0% | 0.00 | 0.00 | 0.00 | 244.00 | 244.00 | 244.00 | 0.00 | 0.00 | |
| | Pre-qualification and Material Submittal for Irrigation co | 3 | 03-Jan-26 | 05-Jan-26 | 13-Jan-26 A | 13-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| | Pre-qualification and Material Approval for Irrigation cor | 6 | 06-Jan-26 | 12-Jan-26 | 20-Jan-26 A | 19-Feb-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| | Decoder for valve | 12 | 03-Jan-26 | 12-Jan-26 | 13-Jan-26 A | 19-Feb-26 A | 0% | 0% | 0.00 | 0.00 | 0.00 | 244.00 | 244.00 | 244.00 | 0.00 | 0.00 | |
| | Pre-qualification and Material Submittal for Decoder fo | 3 | 03-Jan-26 | 05-Jan-26 | 13-Jan-26 A | 13-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| | Pre-qualification and Material Approval for Decoder for | 6 | 06-Jan-26 | 12-Jan-26 | 20-Jan-26 A | 19-Feb-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| | Shrubs And Ground Cover | 60 | 03-Jan-26 | 12-Jan-26 | 13-Jan-26 A | 02-Mar-26 A | 100% | 100% | 30,079.50 | 30,079.50 | 30,079.50 | 244.00 | 244.00 | 244.00 | 30,079.50 | 30,079.50 | |
| | Pre-qualification and Material Submittal for agricultural | 3 | 03-Jan-26 | 05-Jan-26 | 13-Jan-26 A | 13-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 122.00 | 122.00 | 122.00 | 0.00 | 0.00 | |
| | Pre-qualification and Material Approval for agricultural s | 6 | 06-Jan-26 | 12-Jan-26 | 22-Jan-26 A | 02-Mar-26 A | 100% | 100% | 30,079.50 | 30,079.50 | 30,079.50 | 122.00 | 122.00 | 122.00 | 30,079.50 | 30,079.50 | |
| | **Procurement** | 505 | 28-Dec-25 | 14-Sep-27 | 25-Nov-25 A | 28-Aug-27 | 78.68% | 92.03% | 13,654,657.10 | 15,972,312.10 | 15,972,312.10 | 52869.25 | 75132.06 | 75132.06 | 17,355,662.10 | 17,355,662.10 | 23 |
| | **Short Lead Item** | 505 | 28-Dec-25 | 06-Apr-27 | 25-Nov-25 A | 28-Aug-27 | 66.74% | 97.44% | 4,629,253.10 | 6,758,433.10 | 6,758,433.10 | 2800.00 | 4328.00 | 4328.00 | 6,936,333.10 | 6,936,333.10 | -76 |
| | Road Works - Civil | 505 | 28-Dec-25 | 06-Apr-27 | 25-Nov-25 A | 28-Aug-27 | 66.74% | 97.44% | 4,629,253.10 | 6,758,433.10 | 6,758,433.10 | 2800.00 | 4328.00 | 4328.00 | 6,936,333.10 | 6,936,333.10 | -76 |
| | Steel Reinforcement | 24 | 28-Dec-25 | 24-Jan-26 | 02-Dec-25 A | 02-Apr-26 A | 100% | 100% | 167,565.00 | 167,565.00 | 167,565.00 | 440.00 | 440.00 | 440.00 | 167,565.00 | 167,565.00 | |
| | PO for Steel Reinforcement | 3 | 28-Dec-25 | 30-Dec-25 | 02-Dec-25 A | 02-Dec-25 | 100% | 100% | 0.00 | 0.00 | 0.00 | 40.00 | 40.00 | 40.00 | 0.00 | 0.00 | |
| | Material Delivery for Steel Reinforcement | 21 | 31-Dec-25 | 24-Jan-26 | 16-Dec-25 A | 02-Apr-26 A | 100% | 100% | 167,565.00 | 167,565.00 | 167,565.00 | 400.00 | 400.00 | 400.00 | 167,565.00 | 167,565.00 | |
| | Ready Mixed Concrete | 29 | 31-Dec-25 | 17-Feb-26 | 17-Dec-25 A | 31-Mar-26 A | 100% | 100% | 1,601,570.10 | 1,601,570.10 | 1,601,570.10 | 440.00 | 440.00 | 440.00 | 1,601,570.10 | 1,601,570.10 | |
| | PO for Ready Mixed Concrete | 5 | 31-Dec-25 | 05-Jan-26 | 17-Dec-25 A | 17-Dec-25 | 100% | 100% | 0.00 | 0.00 | 0.00 | 40.00 | 40.00 | 40.00 | 0.00 | 0.00 | |
| | Material Delivery for Ready Mixed Concrete | 21 | 25-Jan-26 | 17-Feb-26 | 21-Dec-25 A | 31-Mar-26 A | 100% | 100% | 1,601,570.10 | 1,601,570.10 | 1,601,570.10 | 400.00 | 400.00 | 400.00 | 1,601,570.10 | 1,601,570.10 | |
| | Backfilling Materials | 44 | 06-Jan-26 | 26-Feb-26 | 25-Nov-25 A | 31-Mar-26 A | 100% | 100% | 1,529,448.00 | 1,529,448.00 | 1,529,448.00 | 440.00 | 440.00 | 440.00 | 1,529,448.00 | 1,529,448.00 | |
| | PO for Backfilling Materials | 5 | 06-Jan-26 | 11-Jan-26 | 25-Nov-25 A | 25-Nov-25 | 100% | 100% | 0.00 | 0.00 | 0.00 | 40.00 | 40.00 | 40.00 | 0.00 | 0.00 | |
| | Material Delivery for Backfilling Materials | 21 | 02-Feb-26 | 26-Feb-26 | 01-Dec-25 A | 31-Mar-26 A | 100% | 100% | 1,529,448.00 | 1,529,448.00 | 1,529,448.00 | 400.00 | 400.00 | 400.00 | 1,529,448.00 | 1,529,448.00 | |
| | Aggregate Base Course | 99 | 12-Jan-26 | 14-Jun-26 | 20-Dec-25 A | 21-May-26 A | 100% | 100% | 298,440.00 | 298,440.00 | 298,440.00 | 440.00 | 440.00 | 440.00 | 298,440.00 | 298,440.00 | |
| | PO for Aggregate Base Course | 5 | 12-Jan-26 | 17-Jan-26 | 20-Dec-25 A | 20-Dec-25 | 100% | 100% | 0.00 | 0.00 | 0.00 | 40.00 | 40.00 | 40.00 | 0.00 | 0.00 | |
| | Material Delivery for Aggregate Base Course | 21 | 17-May-26 | 14-Jun-26 | 15-Jan-26 A | 21-May-26 | 100% | 100% | 298,440.00 | 298,440.00 | 298,440.00 | 400.00 | 400.00 | 400.00 | 298,440.00 | 298,440.00 | |
| | Precast Concrete Kerb | 295 | 12-Jan-26 | 06-Dec-26 | 01-Feb-26 A | 23-Jul-26 A | 0% | 100% | 0.00 | 676,820.00 | 676,820.00 | 40.00 | 440.00 | 440.00 | 676,820.00 | 676,820.00 | |
| | PO for Precast Concrete Kerb | 5 | 12-Jan-26 | 17-Jan-26 | 01-Feb-26 A | 02-Feb-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 40.00 | 40.00 | 40.00 | 0.00 | 0.00 | |
| | Material Delivery for Precast Concrete Kerb | 21 | 12-Nov-26 | 06-Dec-26 | 02-May-26 A | 23-Jul-26 A | 0% | 100% | 0.00 | 676,820.00 | 676,820.00 | 0.00 | 400.00 | 400.00 | 676,820.00 | 676,820.00 | |



© Oracle Corporation

| Activity ID | Activity Name | Original Duration | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Actual Total Cost | Earned Value Cost | Planned Value Labor Units | Actual Labor Units | Earned Value Labor Units | Budgeted Total Cost | At Completion Total Cost | Total Float |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | Interlocking Block Pavers | 234 | 12-Jan-26 | 06-Dec-26 | 11-Jun-26 A | 30-Jul-26 A | 0% | 100% | 0.00 | 849,240.00 | 849,240.00 | 40.00 | 440.00 | 440.00 | 849,240.00 | 849,240.00 | |
| | PO for Interlocking Block Pavers | 5 | 12-Jan-26 | 17-Jan-26 | 11-Jun-26 A | 11-Jun-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 40.00 | 40.00 | 40.00 | 0.00 | 0.00 | |
| | Material Delivery for Interlocking Block Pavers | 21 | 12-Nov-26 | 06-Dec-26 | 13-Jun-26 A | 30-Jul-26 A | 0% | 100% | 0.00 | 849,240.00 | 849,240.00 | 0.00 | 400.00 | 400.00 | 849,240.00 | 849,240.00 | |
| | Water Proofing | 54 | 06-Jan-26 | 15-Mar-26 | 03-Jan-26 A | 05-Mar-26 A | 100% | 100% | 70,590.00 | 70,590.00 | 70,590.00 | 440.00 | 440.00 | 440.00 | 70,590.00 | 70,590.00 | |
| | PO for Water Proofing | 5 | 06-Jan-26 | 11-Jan-26 | 03-Jan-26 A | 03-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 40.00 | 40.00 | 40.00 | 0.00 | 0.00 | |
| | Material Delivery for Water Proofing | 21 | 18-Feb-26 | 15-Mar-26 | 03-Jan-26 A | 05-Mar-26 A | 100% | 100% | 70,590.00 | 70,590.00 | 70,590.00 | 400.00 | 400.00 | 400.00 | 70,590.00 | 70,590.00 | |
| | Handicap ramp | 354 | 12-Jan-26 | 30-Mar-27 | 02-Apr-26 A | 10-Jun-26 A | 0% | 100% | 0.00 | 34,800.00 | 34,800.00 | 40.00 | 440.00 | 440.00 | 34,800.00 | 34,800.00 | |
| | PO for Handicap ramp | 5 | 12-Jan-26 | 17-Jan-26 | 02-Apr-26 A | 02-Apr-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 40.00 | 40.00 | 40.00 | 0.00 | 0.00 | |
| | Material Delivery for Handicap ramp | 15 | 14-Mar-27 | 30-Mar-27 | 10-Jun-26 A | 10-Jun-26 A | 0% | 100% | 0.00 | 34,800.00 | 34,800.00 | 0.00 | 400.00 | 400.00 | 34,800.00 | 34,800.00 | |
| | Pavement Markings | 425 | 12-Jan-26 | 04-Apr-27 | 02-Apr-26 A | 28-Aug-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 40.00 | 40.00 | 40.00 | 35,820.00 | 35,820.00 | -76 |
| | PO for Pavement Markings | 5 | 12-Jan-26 | 17-Jan-26 | 02-Apr-26 A | 02-Apr-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 40.00 | 40.00 | 40.00 | 0.00 | 0.00 | |
| | Material Delivery for Pavement Markings | 15 | 14-Mar-27 | 30-Mar-27 | 05-Aug-27 | 23-Aug-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 35,820.00 | 35,820.00 | -76 |
| | Staging Time for Pavement Markings | 4 | 31-Mar-27 | 04-Apr-27 | 23-Aug-27 | 28-Aug-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | -76 |
| | Bituminous Base & Wearing Course | 465 | 12-Jan-26 | 06-Apr-27 | 20-Dec-25 A | 10-Aug-27 | 57.51% | 91.5% | 961,640.00 | 1,529,960.00 | 1,529,960.00 | 440.00 | 768.00 | 768.00 | 1,672,040.00 | 1,672,040.00 | -76 |
| | PO for Bituminous Base & Wearing Course | 5 | 12-Jan-26 | 17-Jan-26 | 20-Dec-25 A | 20-Dec-25 | 100% | 100% | 0.00 | 0.00 | 0.00 | 40.00 | 40.00 | 40.00 | 0.00 | 0.00 | |
| | Material Delivery for Bituminous Base Course | 21 | 15-Jun-26 | 08-Jul-26 | 19-May-26 A | 11-Aug-26 A | 100% | 100% | 961,640.00 | 961,640.00 | 961,640.00 | 400.00 | 400.00 | 400.00 | 961,640.00 | 961,640.00 | |
| | Material Delivery for Wearing Course | 21 | 14-Mar-27 | 06-Apr-27 | 29-Sep-26 A | 10-Aug-27 | 0% | 80% | 0.00 | 568,320.00 | 568,320.00 | 0.00 | 328.00 | 328.00 | 710,400.00 | 710,400.00 | -76 |
| | **Long Lead Item** | 498 | 30-Dec-25 | 14-Sep-27 | 09-Dec-25 A | 26-Jun-27 | 86.62% | 88.43% | 9,025,404.00 | 9,213,879.00 | 9,213,879.00 | 50069.25 | 70804.06 | 70804.06 | 10,419,329.00 | 10,419,329.00 | 23 |
| | Sanitary Sewerage | 92 | 31-Dec-25 | 16-May-26 | 17-Dec-25 A | 13-Apr-26 A | 100% | 100% | 1,137,100.00 | 1,137,100.00 | 1,137,100.00 | 2202.00 | 2202.00 | 2202.00 | 1,137,100.00 | 1,137,100.00 | |
| | GRP Pipes | 87 | 31-Dec-25 | 05-May-26 | 17-Dec-25 A | 13-Apr-26 A | 100% | 100% | 705,900.00 | 705,900.00 | 705,900.00 | 1123.00 | 1123.00 | 1123.00 | 705,900.00 | 705,900.00 | |
| | PO for GRP Pipes for Sewer network | 3 | 31-Dec-25 | 03-Jan-26 | 17-Dec-25 A | 17-Dec-25 | 100% | 100% | 0.00 | 0.00 | 0.00 | 60.00 | 60.00 | 60.00 | 0.00 | 0.00 | |
| | Material Fabrication for GRP Pipes for Sewer network | 75 | 04-Jan-26 | 06-Apr-26 | 18-Dec-25 A | 15-Mar-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 400.00 | 400.00 | 400.00 | 0.00 | 0.00 | |
| | Material Delivery for GRP Pipes for Sewer network | 15 | 07-Apr-26 | 23-Apr-26 | 29-Dec-25 A | 12-Apr-26 A | 100% | 100% | 705,900.00 | 705,900.00 | 705,900.00 | 535.00 | 535.00 | 535.00 | 705,900.00 | 705,900.00 | |
| | Staging Time for GRP Pipes for Sewer network | 10 | 25-Apr-26 | 05-May-26 | 30-Dec-25 A | 13-Apr-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 128.00 | 128.00 | 128.00 | 0.00 | 0.00 | |
| | Fiberglass Manholes | 80 | 08-Jan-26 | 16-May-26 | 29-Dec-25 A | 04-Apr-26 A | 100% | 100% | 431,200.00 | 431,200.00 | 431,200.00 | 1079.00 | 1079.00 | 1079.00 | 431,200.00 | 431,200.00 | |
| | PO for Fiberglass Manholes for Sewer network | 5 | 08-Jan-26 | 13-Jan-26 | 29-Dec-25 A | 30-Dec-25 | 100% | 100% | 0.00 | 0.00 | 0.00 | 80.00 | 80.00 | 80.00 | 0.00 | 0.00 | |
| | Material Fabrication for Fiberglass Manholes for Sewer | 75 | 14-Jan-26 | 16-Apr-26 | 31-Dec-25 A | 28-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 400.00 | 400.00 | 400.00 | 0.00 | 0.00 | |
| | Material Delivery for Fiberglass Manholes for Sewer ne | 15 | 18-Apr-26 | 04-May-26 | 20-Jan-26 A | 02-Apr-26 A | 100% | 100% | 431,200.00 | 431,200.00 | 431,200.00 | 535.00 | 535.00 | 535.00 | 431,200.00 | 431,200.00 | |
| | Staging Time for Fiberglass Manholes for Sewer netwo | 10 | 05-May-26 | 16-May-26 | 20-Jan-26 A | 04-Apr-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 64.00 | 64.00 | 64.00 | 0.00 | 0.00 | |
| | TSE Network | 194 | 06-Jan-26 | 30-Aug-26 | 01-Jan-26 A | 23-Apr-26 A | 100% | 100% | 1,162,550.00 | 1,162,550.00 | 1,162,550.00 | 3237.00 | 3237.00 | 3237.00 | 1,162,550.00 | 1,162,550.00 | |
| | HDPE Pipe (PN 16) | 96 | 06-Jan-26 | 08-Jun-26 | 01-Jan-26 A | 01-Apr-26 A | 100% | 100% | 631,650.00 | 631,650.00 | 631,650.00 | 1079.00 | 1079.00 | 1079.00 | 631,650.00 | 631,650.00 | |
| | PO for HDPE Pipe (PN 16) for TSE | 5 | 06-Jan-26 | 11-Jan-26 | 01-Jan-26 A | 01-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 80.00 | 80.00 | 80.00 | 0.00 | 0.00 | |
| | Material Fabrication for HDPE Pipe (PN 16) for TSE | 75 | 12-Jan-26 | 14-Apr-26 | 03-Jan-26 A | 25-Mar-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 400.00 | 400.00 | 400.00 | 0.00 | 0.00 | |
| | Material Delivery for HDPE Pipe (PN 16) for TSE | 15 | 06-May-26 | 23-May-26 | 04-Jan-26 A | 31-Mar-26 A | 100% | 100% | 631,650.00 | 631,650.00 | 631,650.00 | 535.00 | 535.00 | 535.00 | 631,650.00 | 631,650.00 | |
| | Staging Time for HDPE Pipe (PN 16) for TSE | 10 | 24-May-26 | 08-Jun-26 | 05-Jan-26 A | 01-Apr-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 64.00 | 64.00 | 64.00 | 0.00 | 0.00 | |
| | Valves | 120 | 13-Jan-26 | 07-Jul-26 | 28-Jan-26 A | 29-Mar-26 A | 100% | 100% | 370,700.00 | 370,700.00 | 370,700.00 | 1079.00 | 1079.00 | 1079.00 | 370,700.00 | 370,700.00 | |
| | PO for Valves for TSE | 5 | 13-Jan-26 | 18-Jan-26 | 28-Jan-26 A | 28-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 80.00 | 80.00 | 80.00 | 0.00 | 0.00 | |
| | Material Fabrication for Valves for TSE | 90 | 19-Jan-26 | 09-May-26 | 29-Jan-26 A | 02-Feb-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 400.00 | 400.00 | 400.00 | 0.00 | 0.00 | |
| | Material Delivery for Valves for TSE | 15 | 09-Jun-26 | 25-Jun-26 | 03-Feb-26 A | 28-Mar-26 A | 100% | 100% | 370,700.00 | 370,700.00 | 370,700.00 | 535.00 | 535.00 | 535.00 | 370,700.00 | 370,700.00 | |
| | Staging Time for Valves for TSE | 10 | 27-Jun-26 | 07-Jul-26 | 04-Feb-26 A | 29-Mar-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 64.00 | 64.00 | 64.00 | 0.00 | 0.00 | |
| | Fire Hydrant | 167 | 12-Jan-26 | 30-Aug-26 | 28-Jan-26 A | 23-Apr-26 A | 100% | 100% | 160,200.00 | 160,200.00 | 160,200.00 | 1079.00 | 1079.00 | 1079.00 | 160,200.00 | 160,200.00 | |



© Oracle Corporation

| Activity ID | Activity Name | Original Duration | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Actual Total Cost | Earned Value Cost | Planned Value Labor Units | Actual Labor Units | Earned Value Labor Units | Budgeted Total Cost | At Completion Total Cost | Total Float |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | PO for Fire Hydrant | 3 | 12-Jan-26 | 14-Jan-26 | 28-Jan-26 A | 28-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 80.00 | 80.00 | 80.00 | 0.00 | 0.00 | |
| | Material Fabrication for Fire Hydrant | 120 | 28-Feb-26 | 26-Jul-26 | 29-Jan-26 A | 02-Feb-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 400.00 | 400.00 | 400.00 | 0.00 | 0.00 | |
| | Material Delivery for Fire Hydrant | 20 | 27-Jul-26 | 18-Aug-26 | 03-Feb-26 A | 22-Apr-26 A | 100% | 100% | 160,200.00 | 160,200.00 | 160,200.00 | 535.00 | 535.00 | 535.00 | 160,200.00 | 160,200.00 | |
| | Staging Time for Fire Hydrant | 10 | 19-Aug-26 | 30-Aug-26 | 04-Feb-26 A | 23-Apr-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 64.00 | 64.00 | 64.00 | 0.00 | 0.00 | |
| | Stormwater Utilities | 136 | 30-Dec-25 | 21-Jun-26 | 09-Dec-25 A | 13-Apr-26 A | 100% | 100% | 2,083,132.00 | 2,083,132.00 | 2,083,132.00 | 4528.00 | 4528.00 | 4528.00 | 2,083,132.00 | 2,083,132.00 | |
| | GRP Pipes | 81 | 31-Dec-25 | 04-May-26 | 09-Dec-25 A | 13-Apr-26 A | 100% | 100% | 943,530.00 | 943,530.00 | 943,530.00 | 1143.00 | 1143.00 | 1143.00 | 943,530.00 | 943,530.00 | |
| | PO for GRP Pipes for Storm network | 3 | 31-Dec-25 | 03-Jan-26 | 09-Dec-25 A | 09-Dec-25 | 100% | 100% | 0.00 | 0.00 | 0.00 | 80.00 | 80.00 | 80.00 | 0.00 | 0.00 | |
| | Material Fabrication for GRP Pipes for Storm network | 75 | 04-Jan-26 | 06-Apr-26 | 10-Dec-25 A | 12-Mar-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 400.00 | 400.00 | 400.00 | 0.00 | 0.00 | |
| | Material Delivery for GRP Pipes for Storm network | 14 | 07-Apr-26 | 22-Apr-26 | 16-Dec-25 A | 12-Apr-26 A | 100% | 100% | 943,530.00 | 943,530.00 | 943,530.00 | 535.00 | 535.00 | 535.00 | 943,530.00 | 943,530.00 | |
| | Staging Time for GRP Pipes for Storm network | 10 | 23-Apr-26 | 04-May-26 | 20-Dec-25 A | 13-Apr-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 128.00 | 128.00 | 128.00 | 0.00 | 0.00 | |
| | UPVC Pipes | 103 | 30-Dec-25 | 04-May-26 | 28-Jan-26 A | 02-Apr-26 A | 100% | 100% | 303,902.00 | 303,902.00 | 303,902.00 | 1143.00 | 1143.00 | 1143.00 | 303,902.00 | 303,902.00 | |
| | PO for UPVC Pipes | 3 | 30-Dec-25 | 01-Jan-26 | 28-Jan-26 A | 28-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 80.00 | 80.00 | 80.00 | 0.00 | 0.00 | |
| | Material Fabrication for UPVC Pipes | 75 | 03-Jan-26 | 05-Apr-26 | 29-Jan-26 A | 29-Mar-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 400.00 | 400.00 | 400.00 | 0.00 | 0.00 | |
| | Material Delivery for UPVC Pipes | 15 | 06-Apr-26 | 22-Apr-26 | 31-Jan-26 A | 01-Apr-26 A | 100% | 100% | 303,902.00 | 303,902.00 | 303,902.00 | 535.00 | 535.00 | 535.00 | 303,902.00 | 303,902.00 | |
| | Staging Time for UPVC Pipes | 10 | 23-Apr-26 | 04-May-26 | 01-Feb-26 A | 02-Apr-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 128.00 | 128.00 | 128.00 | 0.00 | 0.00 | |
| | Inlet Manholes | 78 | 05-Jan-26 | 06-May-26 | 17-Dec-25 A | 04-Apr-26 A | 100% | 100% | 489,100.00 | 489,100.00 | 489,100.00 | 1143.00 | 1143.00 | 1143.00 | 489,100.00 | 489,100.00 | |
| | PO for Inlet Manholes for Storm network | 5 | 05-Jan-26 | 10-Jan-26 | 17-Dec-25 A | 17-Dec-25 | 100% | 100% | 0.00 | 0.00 | 0.00 | 80.00 | 80.00 | 80.00 | 0.00 | 0.00 | |
| | Material Fabrication for Inlet Manholes for Storm netwc | 70 | 11-Jan-26 | 07-Apr-26 | 18-Dec-25 A | 28-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 400.00 | 400.00 | 400.00 | 0.00 | 0.00 | |
| | Material Delivery for Inlet Manholes for Storm network | 15 | 08-Apr-26 | 25-Apr-26 | 28-Dec-25 A | 02-Apr-26 A | 100% | 100% | 489,100.00 | 489,100.00 | 489,100.00 | 535.00 | 535.00 | 535.00 | 489,100.00 | 489,100.00 | |
| | Staging Time for Inlet Manholes for Storm network | 10 | 26-Apr-26 | 06-May-26 | 30-Dec-25 A | 04-Apr-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 128.00 | 128.00 | 128.00 | 0.00 | 0.00 | |
| | Concrete chambers | 94 | 13-Jan-26 | 21-Jun-26 | 23-Dec-25 A | 09-Apr-26 A | 100% | 100% | 346,600.00 | 346,600.00 | 346,600.00 | 1099.00 | 1099.00 | 1099.00 | 346,600.00 | 346,600.00 | |
| | PO for Concrete chambers | 3 | 13-Jan-26 | 15-Jan-26 | 23-Dec-25 A | 23-Dec-25 | 100% | 100% | 0.00 | 0.00 | 0.00 | 80.00 | 80.00 | 80.00 | 0.00 | 0.00 | |
| | Material Fabrication for Concrete chambers | 75 | 28-Jan-26 | 30-Apr-26 | 27-Dec-25 A | 02-Apr-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 420.00 | 420.00 | 420.00 | 0.00 | 0.00 | |
| | Material Delivery for Concrete chambers | 20 | 02-May-26 | 24-May-26 | 31-Jan-26 A | 08-Apr-26 A | 100% | 100% | 346,600.00 | 346,600.00 | 346,600.00 | 535.00 | 535.00 | 535.00 | 346,600.00 | 346,600.00 | |
| | Staging Time for Concrete chambers | 20 | 25-May-26 | 21-Jun-26 | 01-Feb-26 A | 09-Apr-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 64.00 | 64.00 | 64.00 | 0.00 | 0.00 | |
| | Public Water Utility Distribution | 172 | 07-Jan-26 | 05-Aug-26 | 01-Jan-26 A | 04-Apr-26 A | 100% | 100% | 988,424.00 | 988,424.00 | 988,424.00 | 2198.00 | 2198.00 | 2198.00 | 988,424.00 | 988,424.00 | |
| | HDPE Pipe (PN 16) | 83 | 07-Jan-26 | 12-May-26 | 01-Jan-26 A | 04-Apr-26 A | 100% | 100% | 737,624.00 | 737,624.00 | 737,624.00 | 1099.00 | 1099.00 | 1099.00 | 737,624.00 | 737,624.00 | |
| | PO for HDPE Pipe (PN 16) for Ptable Water | 3 | 07-Jan-26 | 10-Jan-26 | 01-Jan-26 A | 01-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 80.00 | 80.00 | 80.00 | 0.00 | 0.00 | |
| | Material Fabrication for HDPE Pipe (PN 16) for Ptable | 75 | 11-Jan-26 | 13-Apr-26 | 03-Jan-26 A | 25-Mar-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 420.00 | 420.00 | 420.00 | 0.00 | 0.00 | |
| | Material Delivery for HDPE Pipe (PN 16) for Ptable Wa | 15 | 14-Apr-26 | 30-Apr-26 | 04-Jan-26 A | 02-Apr-26 A | 100% | 100% | 737,624.00 | 737,624.00 | 737,624.00 | 535.00 | 535.00 | 535.00 | 737,624.00 | 737,624.00 | |
| | Staging Time for HDPE Pipe (PN 16) for Ptable Water | 10 | 02-May-26 | 12-May-26 | 05-Jan-26 A | 04-Apr-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 64.00 | 64.00 | 64.00 | 0.00 | 0.00 | |
| | Valves | 145 | 12-Jan-26 | 05-Aug-26 | 28-Jan-26 A | 29-Mar-26 A | 100% | 100% | 250,800.00 | 250,800.00 | 250,800.00 | 1099.00 | 1099.00 | 1099.00 | 250,800.00 | 250,800.00 | |
| | PO for Valves for Ptable Water | 5 | 12-Jan-26 | 17-Jan-26 | 28-Jan-26 A | 28-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 80.00 | 80.00 | 80.00 | 0.00 | 0.00 | |
| | Material Fabrication for Valves for Ptable Water | 90 | 28-Jan-26 | 18-May-26 | 29-Jan-26 A | 02-Feb-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 420.00 | 420.00 | 420.00 | 0.00 | 0.00 | |
| | Material Delivery for Valves for Ptable Water | 15 | 08-Jul-26 | 25-Jul-26 | 03-Feb-26 A | 28-Mar-26 A | 100% | 100% | 250,800.00 | 250,800.00 | 250,800.00 | 535.00 | 535.00 | 535.00 | 250,800.00 | 250,800.00 | |
| | Staging Time for Valves for Ptable Water | 10 | 26-Jul-26 | 05-Aug-26 | 04-Feb-26 A | 29-Mar-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 64.00 | 64.00 | 64.00 | 0.00 | 0.00 | |
| | Fence & Gates | 329 | 01-Jan-26 | 20-Aug-26 | 27-Dec-25 A | 06-Feb-27 | 100% | 96.72% | 952,504.00 | 921,304.00 | 921,304.00 | 3343.00 | 2424.00 | 2424.00 | 952,504.00 | 952,504.00 | 20 |
| | Metal Fence | 134 | 01-Jan-26 | 09-May-26 | 27-Dec-25 A | 30-Jul-26 A | 100% | 100% | 872,560.00 | 872,560.00 | 872,560.00 | 1153.00 | 1153.00 | 1153.00 | 872,560.00 | 872,560.00 | |
| | PO for Metal Fence | 5 | 01-Jan-26 | 06-Jan-26 | 27-Dec-25 A | 27-Dec-25 | 100% | 100% | 0.00 | 0.00 | 0.00 | 80.00 | 80.00 | 80.00 | 0.00 | 0.00 | |
| | Material Fabrication for Metal Fence | 75 | 07-Jan-26 | 09-Apr-26 | 28-Dec-25 A | 08-Jun-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 410.00 | 410.00 | 410.00 | 0.00 | 0.00 | |
| | Material Delivery for Metal Fence | 15 | 11-Apr-26 | 27-Apr-26 | 10-Mar-26 A | 28-Jul-26 A | 100% | 100% | 872,560.00 | 872,560.00 | 872,560.00 | 535.00 | 535.00 | 535.00 | 872,560.00 | 872,560.00 | |
| | Staging Time for Metal Fence | 10 | 28-Apr-26 | 09-May-26 | 11-Mar-26 A | 30-Jul-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 128.00 | 128.00 | 128.00 | 0.00 | 0.00 | |



© Oracle Corporation

| Activity ID | Activity Name | Original Duration | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Actual Total Cost | Earned Value Cost | Planned Value Labor Units | Actual Labor Units | Earned Value Labor Units | Budgeted Total Cost | At Completion Total Cost | Total Float |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | Gates | 329 | 05-Jan-26 | 20-Aug-26 | 27-Dec-25 A | 06-Feb-27 | 100% | 0% | 31,200.00 | 0.00 | 0.00 | 1079.00 | 160.00 | 160.00 | 31,200.00 | 31,200.00 | -19 |
| | PO for Gates | 5 | 05-Jan-26 | 10-Jan-26 | 27-Dec-25 A | 27-Dec-25 | 100% | 100% | 0.00 | 0.00 | 0.00 | 80.00 | 80.00 | 80.00 | 0.00 | 0.00 | |
| | Material Fabrication for Gates | 70 | 28-Apr-26 | 22-Jul-26 | 28-Dec-25 A | 07-Jan-27 | 100% | 20% | 0.00 | 0.00 | 0.00 | 400.00 | 80.00 | 80.00 | 0.00 | 0.00 | -19 |
| | Material Delivery for Gates | 15 | 23-Jul-26 | 09-Aug-26 | 09-Jan-27 | 25-Jan-27 | 100% | 0% | 31,200.00 | 0.00 | 0.00 | 535.00 | 0.00 | 0.00 | 31,200.00 | 31,200.00 | -19 |
| | Staging Time for Gates | 10 | 10-Aug-26 | 20-Aug-26 | 26-Jan-27 | 06-Feb-27 | 100% | 0% | 0.00 | 0.00 | 0.00 | 64.00 | 0.00 | 0.00 | 0.00 | 0.00 | -19 |
| | Paint On Cement Plaster | 118 | 11-Jan-26 | 10-Jun-26 | 13-Jan-26 A | 16-Apr-26 A | 100% | 100% | 48,744.00 | 48,744.00 | 48,744.00 | 1111.00 | 1111.00 | 1111.00 | 48,744.00 | 48,744.00 | |
| | PO for Paint On Cement Plaster | 5 | 11-Jan-26 | 15-Jan-26 | 13-Jan-26 A | 13-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 80.00 | 80.00 | 80.00 | 0.00 | 0.00 | |
| | Material Fabrication for Paint On Cement Plaster | 30 | 11-Apr-26 | 14-May-26 | 09-Apr-26 A | 12-Apr-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 400.00 | 400.00 | 400.00 | 0.00 | 0.00 | |
| | Material Delivery for Paint On Cement Plaster | 10 | 16-May-26 | 26-May-26 | 15-Apr-26 A | 15-Apr-26 A | 100% | 100% | 48,744.00 | 48,744.00 | 48,744.00 | 535.00 | 535.00 | 535.00 | 48,744.00 | 48,744.00 | |
| | Staging Time for Paint On Cement Plaster | 9 | 01-Jun-26 | 10-Jun-26 | 16-Apr-26 A | 16-Apr-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 96.00 | 96.00 | 96.00 | 0.00 | 0.00 | |
| | Telecommunications | 238 | 04-Jan-26 | 02-Dec-26 | 08-Feb-26 A | 26-Apr-26 A | 69.19% | 100% | 509,428.67 | 736,322.00 | 736,322.00 | 3115.40 | 3237.00 | 3237.00 | 736,322.00 | 736,322.00 | |
| | Pipe for the Duct | 227 | 04-Jan-26 | 08-Oct-26 | 15-Feb-26 A | 30-Mar-26 A | 100% | 100% | 460,762.00 | 460,762.00 | 460,762.00 | 1079.00 | 1079.00 | 1079.00 | 460,762.00 | 460,762.00 | |
| | PO for Pipe for Duct | 5 | 04-Jan-26 | 08-Jan-26 | 15-Feb-26 A | 15-Feb-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 80.00 | 80.00 | 80.00 | 0.00 | 0.00 | |
| | Material Fabrication for Pipe for Duct | 55 | 01-Jul-26 | 02-Sep-26 | 17-Feb-26 A | 05-Mar-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 400.00 | 400.00 | 400.00 | 0.00 | 0.00 | |
| | Material Delivery for Pipe for Duct | 15 | 03-Sep-26 | 20-Sep-26 | 21-Feb-26 A | 30-Mar-26 A | 100% | 100% | 460,762.00 | 460,762.00 | 460,762.00 | 535.00 | 535.00 | 535.00 | 460,762.00 | 460,762.00 | |
| | Staging Time for Pipe for Duct | 15 | 21-Sep-26 | 08-Oct-26 | 22-Feb-26 A | 30-Mar-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 64.00 | 64.00 | 64.00 | 0.00 | 0.00 | |
| | Low Voltage Cables | 231 | 11-Jan-26 | 24-Nov-26 | 08-Feb-26 A | 16-Apr-26 A | 100% | 100% | 13,760.00 | 13,760.00 | 13,760.00 | 1021.40 | 1079.00 | 1079.00 | 13,760.00 | 13,760.00 | |
| | PO for Low Voltage Cables | 5 | 11-Jan-26 | 15-Jan-26 | 08-Feb-26 A | 08-Feb-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 80.00 | 80.00 | 80.00 | 0.00 | 0.00 | |
| | Material Fabrication for Low Voltage Cables | 55 | 01-Jul-26 | 02-Sep-26 | 10-Feb-26 A | 09-Apr-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 400.00 | 400.00 | 400.00 | 0.00 | 0.00 | |
| | Material Delivery for Low Voltage Cables | 20 | 10-Oct-26 | 01-Nov-26 | 14-Mar-26 A | 15-Apr-26 A | 100% | 100% | 13,760.00 | 13,760.00 | 13,760.00 | 535.00 | 535.00 | 535.00 | 13,760.00 | 13,760.00 | |
| | Staging Time for Low Voltage Cables | 20 | 02-Nov-26 | 24-Nov-26 | 15-Mar-26 A | 16-Apr-26 A | 10% | 100% | 0.00 | 0.00 | 0.00 | 6.40 | 64.00 | 64.00 | 0.00 | 0.00 | |
| | Manhole | 230 | 13-Jan-26 | 02-Dec-26 | 18-Feb-26 A | 26-Apr-26 A | 13.33% | 100% | 34,906.67 | 261,800.00 | 261,800.00 | 1015.00 | 1079.00 | 1079.00 | 261,800.00 | 261,800.00 | |
| | PO for Manhole | 5 | 13-Jan-26 | 18-Jan-26 | 18-Feb-26 A | 19-Feb-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 80.00 | 80.00 | 80.00 | 0.00 | 0.00 | |
| | Material Fabrication for Manhole | 75 | 01-Jul-26 | 27-Sep-26 | 21-Feb-26 A | 20-Apr-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 400.00 | 400.00 | 400.00 | 0.00 | 0.00 | |
| | Material Delivery for Manhole | 15 | 02-Nov-26 | 18-Nov-26 | 15-Mar-26 A | 25-Apr-26 A | 13.33% | 100% | 34,906.67 | 261,800.00 | 261,800.00 | 535.00 | 535.00 | 535.00 | 261,800.00 | 261,800.00 | |
| | Staging Time for Manhole | 12 | 19-Nov-26 | 02-Dec-26 | 16-Mar-26 A | 26-Apr-26 A | 0% | 100% | 0.00 | 0.00 | 0.00 | 0.00 | 64.00 | 64.00 | 0.00 | 0.00 | |
| | Road Works - Civil | 369 | 12-Jan-26 | 04-Jan-27 | 07-Apr-26 A | 04-Jul-26 A | 0% | 100% | 0.00 | 137,260.00 | 137,260.00 | 480.00 | 1079.00 | 1079.00 | 137,260.00 | 137,260.00 | |
| | Traffic Signs | 369 | 12-Jan-26 | 04-Jan-27 | 07-Apr-26 A | 04-Jul-26 A | 0% | 100% | 0.00 | 137,260.00 | 137,260.00 | 480.00 | 1079.00 | 1079.00 | 137,260.00 | 137,260.00 | |
| | PO for Traffic Signs | 5 | 12-Jan-26 | 17-Jan-26 | 07-Apr-26 A | 08-Apr-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 80.00 | 80.00 | 80.00 | 0.00 | 0.00 | |
| | Material Fabrication for Traffic Signs | 90 | 28-Jan-26 | 18-May-26 | 09-Apr-26 A | 01-Jul-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 400.00 | 400.00 | 400.00 | 0.00 | 0.00 | |
| | Material Delivery for Traffic Signs | 15 | 07-Dec-26 | 23-Dec-26 | 13-Jun-26 A | 02-Jul-26 A | 0% | 100% | 0.00 | 137,260.00 | 137,260.00 | 0.00 | 535.00 | 535.00 | 137,260.00 | 137,260.00 | |
| | Staging Time for Traffic Signs | 10 | 24-Dec-26 | 04-Jan-27 | 14-Jun-26 A | 04-Jul-26 A | 0% | 100% | 0.00 | 0.00 | 0.00 | 0.00 | 64.00 | 64.00 | 0.00 | 0.00 | |
| | Electrical Network | 404 | 04-Jan-26 | 02-Feb-27 | 08-Feb-26 A | 26-Jun-27 | 99.56% | 51.23% | 1,819,732.00 | 936,412.00 | 936,412.00 | 13121.65 | 9737.01 | 9737.01 | 1,827,732.00 | 1,827,732.00 | -75 |
| | Pipe for the Duct | 115 | 04-Jan-26 | 07-Jun-26 | 15-Feb-26 A | 31-Mar-26 A | 100% | 100% | 107,032.00 | 107,032.00 | 107,032.00 | 1079.00 | 1079.00 | 1079.00 | 107,032.00 | 107,032.00 | |
| | PO for Pipe for Duct | 3 | 04-Jan-26 | 06-Jan-26 | 15-Feb-26 A | 16-Feb-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 80.00 | 80.00 | 80.00 | 0.00 | 0.00 | |
| | Material Fabrication for Pipe for Duct | 90 | 07-Jan-26 | 27-Apr-26 | 16-Feb-26 A | 24-Mar-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 400.00 | 400.00 | 400.00 | 0.00 | 0.00 | |
| | Material Delivery for Pipe for Duct | 15 | 05-May-26 | 21-May-26 | 25-Feb-26 A | 28-Mar-26 A | 100% | 100% | 107,032.00 | 107,032.00 | 107,032.00 | 535.00 | 535.00 | 535.00 | 107,032.00 | 107,032.00 | |
| | Staging Time for Valves for Pipe for Duct | 10 | 23-May-26 | 07-Jun-26 | 26-Feb-26 A | 31-Mar-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 64.00 | 64.00 | 64.00 | 0.00 | 0.00 | |
| | Cable Termination & Joints | 180 | 11-Jan-26 | 24-Jun-26 | 02-Sep-26 A | 06-Apr-27 | 100% | 0% | 39,320.00 | 0.00 | 0.00 | 1015.00 | 0.00 | 0.00 | 39,320.00 | 39,320.00 | -144 |
| | PO for Cable Termination & Joints | 5 | 11-Jan-26 | 15-Jan-26 | 02-Sep-26 A | 09-Nov-26 | 100% | 0% | 0.00 | 0.00 | 0.00 | 80.00 | 0.00 | 0.00 | 0.00 | 0.00 | -137 |
| | Material Fabrication for Cable Termination & Joints | 90 | 28-Jan-26 | 18-May-26 | 10-Nov-26 | 28-Feb-27 | 100% | 0% | 0.00 | 0.00 | 0.00 | 400.00 | 0.00 | 0.00 | 0.00 | 0.00 | -137 |
| | Material Delivery for Cable Termination & Joints | 15 | 23-May-26 | 13-Jun-26 | 01-Mar-27 | 17-Mar-27 | 100% | 0% | 39,320.00 | 0.00 | 0.00 | 535.00 | 0.00 | 0.00 | 39,320.00 | 39,320.00 | -137 |



© Oracle Corporation

| Activity ID | Activity Name | Original Duration | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Actual Total Cost | Earned Value Cost | Planned Value Labor Units | Actual Labor Units | Earned Value Labor Units | Budgeted Total Cost | At Completion Total Cost | Total Float |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | Stagging Time for Cable Termination & Joints | 10 | 14-Jun-26 | 24-Jun-26 | 27-Mar-27 | 06-Apr-27 | 100% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | -144 |
| | **Earthing System** | 228 | 11-Jan-26 | 09-Aug-26 | 08-Feb-26 A | 10-May-26 A | 100% | 100% | 35,900.00 | 35,900.00 | 35,900.00 | 1015.00 | 1015.00 | 1015.00 | 35,900.00 | 35,900.00 | |
| | PO for Earthing System | 5 | 11-Jan-26 | 15-Jan-26 | 08-Feb-26 A | 09-Feb-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 80.00 | 80.00 | 80.00 | 0.00 | 0.00 | |
| | Material Fabrication for Earthing System | 60 | 28-Apr-26 | 11-Jul-26 | 27-Feb-26 A | 05-Mar-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 400.00 | 400.00 | 400.00 | 0.00 | 0.00 | |
| | Material Delivery for Earthing System | 15 | 12-Jul-26 | 28-Jul-26 | 02-May-26 A | 07-May-26 | 100% | 100% | 35,900.00 | 35,900.00 | 35,900.00 | 535.00 | 535.00 | 535.00 | 35,900.00 | 35,900.00 | |
| | Stagging Time for Earthing System | 10 | 29-Jul-26 | 09-Aug-26 | 09-May-26 A | 10-May-26 | 100% | 100% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | |
| | **Medium Voltage Cable** | 170 | 13-Jan-26 | 01-Jun-26 | 02-Sep-26 A | 25-Mar-27 | 100% | 0% | 640,000.00 | 0.00 | 0.00 | 1079.00 | 0.00 | 0.00 | 640,000.00 | 640,000.00 | -169 |
| | PO for Medium Voltage Cable | 5 | 13-Jan-26 | 18-Jan-26 | 02-Sep-26 A | 09-Nov-26 | 100% | 0% | 0.00 | 0.00 | 0.00 | 80.00 | 0.00 | 0.00 | 0.00 | 0.00 | -152 |
| | Material Fabrication for Medium Voltage Cable | 60 | 01-Feb-26 | 16-Apr-26 | 30-Nov-26 | 07-Feb-27 | 100% | 0% | 0.00 | 0.00 | 0.00 | 400.00 | 0.00 | 0.00 | 0.00 | 0.00 | -169 |
| | Material Delivery for Medium Voltage Cable | 15 | 23-Apr-26 | 10-May-26 | 18-Feb-27 | 08-Mar-27 | 100% | 0% | 640,000.00 | 0.00 | 0.00 | 535.00 | 0.00 | 0.00 | 640,000.00 | 640,000.00 | -169 |
| | Staging Time for Medium Voltage Cable | 15 | 11-May-26 | 01-Jun-26 | 09-Mar-27 | 25-Mar-27 | 100% | 0% | 0.00 | 0.00 | 0.00 | 64.00 | 0.00 | 0.00 | 0.00 | 0.00 | -169 |
| | **Street Lighting Sub-station** | 264 | 11-Jan-26 | 07-Sep-26 | 05-Apr-26 A | 27-May-27 | 100% | 0% | 68,000.00 | 0.00 | 0.00 | 1079.00 | 80.00 | 80.00 | 68,000.00 | 68,000.00 | -105 |
| | PO for Street Lighting Sub-station | 5 | 11-Jan-26 | 15-Jan-26 | 05-Apr-26 A | 05-Apr-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 80.00 | 80.00 | 80.00 | 0.00 | 0.00 | |
| | Material Fabrication for Street Lighting Sub-station | 60 | 18-Apr-26 | 30-Jun-26 | 08-Feb-27 | 24-Apr-27 | 100% | 0% | 0.00 | 0.00 | 0.00 | 400.00 | 0.00 | 0.00 | 0.00 | 0.00 | -105 |
| | Material Delivery for Street Lighting Sub-station | 15 | 10-Aug-26 | 26-Aug-26 | 25-Apr-27 | 11-May-27 | 100% | 0% | 68,000.00 | 0.00 | 0.00 | 535.00 | 0.00 | 0.00 | 68,000.00 | 68,000.00 | -105 |
| | Staging Time for Street Lighting Sub-station | 10 | 27-Aug-26 | 07-Sep-26 | 12-May-27 | 27-May-27 | 100% | 0% | 0.00 | 0.00 | 0.00 | 64.00 | 0.00 | 0.00 | 0.00 | 0.00 | -105 |
| | **Low Voltage Cables** | 204 | 07-Jan-26 | 26-Sep-26 | 08-Feb-26 A | 16-Apr-26 A | 100% | 100% | 309,640.00 | 309,640.00 | 309,640.00 | 1079.00 | 1079.00 | 1079.00 | 309,640.00 | 309,640.00 | |
| | PO for Low Voltage Cables | 5 | 07-Jan-26 | 12-Jan-26 | 08-Feb-26 A | 09-Feb-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 80.00 | 80.00 | 80.00 | 0.00 | 0.00 | |
| | Material Fabrication for Low Voltage Cables | 60 | 18-Apr-26 | 30-Jun-26 | 11-Feb-26 A | 09-Apr-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 400.00 | 400.00 | 400.00 | 0.00 | 0.00 | |
| | Material Delivery for Low Voltage Cables | 15 | 27-Aug-26 | 13-Sep-26 | 14-Mar-26 A | 15-Apr-26 A | 100% | 100% | 309,640.00 | 309,640.00 | 309,640.00 | 535.00 | 535.00 | 535.00 | 309,640.00 | 309,640.00 | |
| | Staging Time for Low Voltage Cables | 10 | 14-Sep-26 | 26-Sep-26 | 15-Mar-26 A | 16-Apr-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 64.00 | 64.00 | 64.00 | 0.00 | 0.00 | |
| | **Ring Main Unit** | 188 | 11-Jan-26 | 25-Oct-26 | 09-Nov-26 | 26-Jun-27 | 100% | 0% | 144,000.00 | 0.00 | 0.00 | 1079.00 | 0.00 | 0.00 | 144,000.00 | 144,000.00 | -105 |
| | PO for Ring Main Unit | 5 | 11-Jan-26 | 15-Jan-26 | 09-Nov-26 | 15-Nov-26 | 100% | 0% | 0.00 | 0.00 | 0.00 | 80.00 | 0.00 | 0.00 | 0.00 | 0.00 | -61 |
| | Material Fabrication for Ring Main Unit | 70 | 01-Jul-26 | 20-Sep-26 | 27-Jan-27 | 24-Apr-27 | 100% | 0% | 0.00 | 0.00 | 0.00 | 400.00 | 0.00 | 0.00 | 0.00 | 0.00 | -80 |
| | Material Delivery for Ring Main Unit | 15 | 27-Sep-26 | 13-Oct-26 | 29-May-27 | 14-Jun-27 | 100% | 0% | 144,000.00 | 0.00 | 0.00 | 535.00 | 0.00 | 0.00 | 144,000.00 | 144,000.00 | -105 |
| | Staging Time for Ring Main Unit | 10 | 14-Oct-26 | 25-Oct-26 | 15-Jun-27 | 26-Jun-27 | 100% | 0% | 0.00 | 0.00 | 0.00 | 64.00 | 0.00 | 0.00 | 0.00 | 0.00 | -105 |
| | **Lighting poles** | 199 | 13-Jan-26 | 10-Sep-26 | 16-Feb-26 A | 13-Apr-26 A | 100% | 100% | 301,240.00 | 301,240.00 | 301,240.00 | 1079.00 | 1079.00 | 1079.00 | 301,240.00 | 301,240.00 | |
| | PO for Lighting poles | 4 | 13-Jan-26 | 17-Jan-26 | 16-Feb-26 A | 16-Feb-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 80.00 | 80.00 | 80.00 | 0.00 | 0.00 | |
| | Material Fabrication for Lighting poles | 75 | 11-May-26 | 10-Aug-26 | 17-Feb-26 A | 31-Mar-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 400.00 | 400.00 | 400.00 | 0.00 | 0.00 | |
| | Material Delivery for Lighting poles | 15 | 11-Aug-26 | 27-Aug-26 | 01-Apr-26 A | 12-Apr-26 A | 100% | 100% | 301,240.00 | 301,240.00 | 301,240.00 | 535.00 | 535.00 | 535.00 | 301,240.00 | 301,240.00 | |
| | Staging Time for Lighting poles | 12 | 29-Aug-26 | 10-Sep-26 | 02-Apr-26 A | 13-Apr-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 64.00 | 64.00 | 64.00 | 0.00 | 0.00 | |
| | **Lighting panels** | 219 | 11-Jan-26 | 05-Nov-26 | 05-Apr-26 A | 12-Aug-26 A | 0% | 0% | 0.00 | 0.00 | 0.00 | 1066.20 | 1079.00 | 1079.00 | 0.00 | 0.00 | |
| | PO for Lighting panels | 6 | 11-Jan-26 | 17-Jan-26 | 05-Apr-26 A | 05-Apr-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 80.00 | 80.00 | 80.00 | 0.00 | 0.00 | |
| | Material Fabrication for Lighting panels | 75 | 01-Jul-26 | 27-Sep-26 | 02-May-26 A | 06-Aug-26 | 100% | 100% | 0.00 | 0.00 | 0.00 | 400.00 | 400.00 | 400.00 | 0.00 | 0.00 | |
| | Material Delivery for Lighting panels | 15 | 28-Sep-26 | 14-Oct-26 | 08-Aug-26 A | 10-Aug-26 | 100% | 100% | 0.00 | 0.00 | 0.00 | 535.00 | 535.00 | 535.00 | 0.00 | 0.00 | |
| | Staging Time for Lighting panels | 10 | 26-Oct-26 | 05-Nov-26 | 12-Aug-26 A | 12-Aug-26 | 80% | 100% | 0.00 | 0.00 | 0.00 | 51.20 | 64.00 | 64.00 | 0.00 | 0.00 | |
| | **Street Lighting Luminaire** | 199 | 13-Jan-26 | 10-Sep-26 | 16-Feb-26 A | 13-Apr-26 A | 100% | 100% | 88,600.00 | 88,600.00 | 88,600.00 | 1079.00 | 1079.00 | 1079.00 | 88,600.00 | 88,600.00 | |
| | PO for Street Lighting Luminaire | 4 | 13-Jan-26 | 17-Jan-26 | 16-Feb-26 A | 16-Feb-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 80.00 | 80.00 | 80.00 | 0.00 | 0.00 | |
| | Material Fabrication for Street Lighting Luminaire | 75 | 11-May-26 | 10-Aug-26 | 17-Feb-26 A | 31-Mar-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 400.00 | 400.00 | 400.00 | 0.00 | 0.00 | |
| | Material Delivery for Street Lighting Luminaire | 15 | 11-Aug-26 | 27-Aug-26 | 01-Apr-26 A | 12-Apr-26 A | 100% | 100% | 88,600.00 | 88,600.00 | 88,600.00 | 535.00 | 535.00 | 535.00 | 88,600.00 | 88,600.00 | |
| | Staging Time for Street Lighting Luminaire | 12 | 29-Aug-26 | 10-Sep-26 | 02-Apr-26 A | 13-Apr-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 64.00 | 64.00 | 64.00 | 0.00 | 0.00 | |
| | **System for KWHM** | 250 | 11-Jan-26 | 02-Feb-27 | 16-Jul-26 A | 12-Aug-26 A | 0% | 100% | 0.00 | 8,000.00 | 8,000.00 | 314.45 | 1089.01 | 1089.01 | 8,000.00 | 8,000.00 | |
| | PO for System for KWHM | 6 | 11-Jan-26 | 17-Jan-26 | 16-Jul-26 A | 16-Jul-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 80.00 | 80.00 | 80.00 | 0.00 | 0.00 | |



© Oracle Corporation

| Activity ID | Activity Name | Original Duration | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Actual Total Cost | Earned Value Cost | Planned Value Labor Units | Actual Labor Units | Earned Value Labor Units | Budgeted Total Cost | At Completion Total Cost | Total Float |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | Material Fabrication for System for KWHM | 90 | 21-Sep-26 | 04-Jan-27 | 18-Jul-26 A | 06-Aug-26 | 41.11% | 100% | 0.00 | 0.00 | 0.00 | 234.45 | 410.01 | 410.01 | 0.00 | 0.00 | |
| | Material Delivery for System for KWHM | 15 | 05-Jan-27 | 21-Jan-27 | 08-Aug-26 A | 10-Aug-26 | 0% | 100% | 0.00 | 8,000.00 | 8,000.00 | 0.00 | 535.00 | 535.00 | 8,000.00 | 8,000.00 | |
| | Staging Time for System for KWHM | 10 | 23-Jan-27 | 02-Feb-27 | 11-Aug-26 A | 12-Aug-26 | 0% | 100% | 0.00 | 0.00 | 0.00 | 0.00 | 64.00 | 64.00 | 0.00 | 0.00 | |
| | Feeder Piller | 105 | 11-Jan-26 | 01-Nov-26 | 16-Jul-26 A | 12-Aug-26 A | 100% | 100% | 70,000.00 | 70,000.00 | 70,000.00 | 1079.00 | 1079.00 | 1079.00 | 70,000.00 | 70,000.00 | |
| | PO for Feeder Piller | 6 | 11-Jan-26 | 17-Jan-26 | 16-Jul-26 A | 16-Jul-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 80.00 | 80.00 | 80.00 | 0.00 | 0.00 | |
| | Material Fabrication for Feeder Piller | 75 | 01-Jul-26 | 27-Sep-26 | 18-Jul-26 A | 06-Aug-26 | 100% | 100% | 0.00 | 0.00 | 0.00 | 400.00 | 400.00 | 400.00 | 0.00 | 0.00 | |
| | Material Delivery for Feeder Piller | 15 | 28-Sep-26 | 14-Oct-26 | 08-Aug-26 A | 10-Aug-26 | 100% | 100% | 70,000.00 | 70,000.00 | 70,000.00 | 535.00 | 535.00 | 535.00 | 70,000.00 | 70,000.00 | |
| | Staging Time for Feeder Piller | 15 | 15-Oct-26 | 01-Nov-26 | 11-Aug-26 A | 12-Aug-26 | 100% | 100% | 0.00 | 0.00 | 0.00 | 64.00 | 64.00 | 64.00 | 0.00 | 0.00 | |
| | Street Lighting Panels | 105 | 11-Jan-26 | 26-Oct-26 | 16-Jul-26 A | 12-Aug-26 A | 100% | 100% | 16,000.00 | 16,000.00 | 16,000.00 | 1079.00 | 1079.00 | 1079.00 | 16,000.00 | 16,000.00 | |
| | PO for Street Lighting Panels | 6 | 11-Jan-26 | 17-Jan-26 | 16-Jul-26 A | 16-Jul-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 80.00 | 80.00 | 80.00 | 0.00 | 0.00 | |
| | Material Fabrication for Street Lighting Panels | 75 | 01-Jul-26 | 27-Sep-26 | 18-Jul-26 A | 06-Aug-26 | 100% | 100% | 0.00 | 0.00 | 0.00 | 400.00 | 400.00 | 400.00 | 0.00 | 0.00 | |
| | Material Delivery for Street Lighting Panels | 15 | 28-Sep-26 | 14-Oct-26 | 08-Aug-26 A | 10-Aug-26 | 100% | 100% | 16,000.00 | 16,000.00 | 16,000.00 | 535.00 | 535.00 | 535.00 | 16,000.00 | 16,000.00 | |
| | Staging Time for Street Lighting Panels | 10 | 15-Oct-26 | 26-Oct-26 | 11-Aug-26 A | 12-Aug-26 | 100% | 100% | 0.00 | 0.00 | 0.00 | 64.00 | 64.00 | 64.00 | 0.00 | 0.00 | |
| | CCTV feeding system and GSM | 295 | 11-Jan-26 | 11-Mar-27 | 30-Mar-26 A | 10-Jun-26 A | 43.12% | 100% | 190,933.33 | 442,840.00 | 442,840.00 | 10652.13 | 18343.00 | 18343.00 | 442,840.00 | 442,840.00 | |
| | LED Screen 43" (24/7 operation) wit | 295 | 13-Jan-26 | 12-Dec-26 | 30-Mar-26 A | 10-Jun-26 A | 0% | 100% | 0.00 | 12,000.00 | 12,000.00 | 426.67 | 1079.00 | 1079.00 | 12,000.00 | 12,000.00 | |
| | PO for LED Screen 43" (24/7 operation) with Ethernet | 5 | 13-Jan-26 | 18-Jan-26 | 30-Mar-26 A | 30-Mar-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 80.00 | 80.00 | 80.00 | 0.00 | 0.00 | |
| | Material Fabrication for LED Screen 43" (24/7 operatio | 60 | 03-Sep-26 | 12-Nov-26 | 04-Apr-26 A | 04-Jun-26 A | 86.67% | 100% | 0.00 | 0.00 | 0.00 | 346.67 | 400.00 | 400.00 | 0.00 | 0.00 | |
| | Material Delivery for LED Screen 43" (24/7 operation) v | 15 | 14-Nov-26 | 30-Nov-26 | 10-Jun-26 A | 10-Jun-26 A | 0% | 100% | 0.00 | 12,000.00 | 12,000.00 | 0.00 | 535.00 | 535.00 | 12,000.00 | 12,000.00 | |
| | Staging Time for LED Screen 43" (24/7 operation) with | 10 | 01-Dec-26 | 12-Dec-26 | 10-Jun-26 A | 10-Jun-26 A | 0% | 100% | 0.00 | 0.00 | 0.00 | 0.00 | 64.00 | 64.00 | 0.00 | 0.00 | |
| | Network Video Recorder 4k 64 Cha | 251 | 17-Jan-26 | 25-Feb-27 | 30-Mar-26 A | 10-Jun-26 A | 0% | 100% | 0.00 | 10,000.00 | 10,000.00 | 80.00 | 1079.00 | 1079.00 | 10,000.00 | 10,000.00 | |
| | PO for Network Video Recorder 4k 64 Channel | 2 | 17-Jan-26 | 18-Jan-26 | 30-Mar-26 A | 30-Mar-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 80.00 | 80.00 | 80.00 | 0.00 | 0.00 | |
| | Material Fabrication for Network Video Recorder 4k 64 | 65 | 14-Nov-26 | 27-Jan-27 | 04-Apr-26 A | 04-Jun-26 A | 0% | 100% | 0.00 | 0.00 | 0.00 | 0.00 | 400.00 | 400.00 | 0.00 | 0.00 | |
| | Material Delivery for Network Video Recorder 4k 64 Cl | 10 | 28-Jan-27 | 08-Feb-27 | 10-Jun-26 A | 10-Jun-26 A | 0% | 100% | 0.00 | 10,000.00 | 10,000.00 | 0.00 | 535.00 | 535.00 | 10,000.00 | 10,000.00 | |
| | Staging Time for Network Video Recorder 4k 64 Chan | 10 | 14-Feb-27 | 25-Feb-27 | 10-Jun-26 A | 10-Jun-26 A | 0% | 100% | 0.00 | 0.00 | 0.00 | 0.00 | 64.00 | 64.00 | 0.00 | 0.00 | |
| | Keypad | 261 | 17-Jan-26 | 11-Mar-27 | 30-Mar-26 A | 10-Jun-26 A | 0% | 100% | 0.00 | 20,000.00 | 20,000.00 | 80.00 | 1079.00 | 1079.00 | 20,000.00 | 20,000.00 | |
| | PO for Keypad | 2 | 17-Jan-26 | 18-Jan-26 | 30-Mar-26 A | 30-Mar-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 80.00 | 80.00 | 80.00 | 0.00 | 0.00 | |
| | Material Fabrication for Keypad | 75 | 14-Nov-26 | 08-Feb-27 | 04-Apr-26 A | 04-Jun-26 A | 0% | 100% | 0.00 | 0.00 | 0.00 | 0.00 | 400.00 | 400.00 | 0.00 | 0.00 | |
| | Material Delivery for Keypad | 12 | 14-Feb-27 | 28-Feb-27 | 10-Jun-26 A | 10-Jun-26 A | 0% | 100% | 0.00 | 20,000.00 | 20,000.00 | 0.00 | 535.00 | 535.00 | 20,000.00 | 20,000.00 | |
| | Staging Time for Keypad | 10 | 01-Mar-27 | 11-Mar-27 | 10-Jun-26 A | 10-Jun-26 A | 0% | 100% | 0.00 | 0.00 | 0.00 | 0.00 | 64.00 | 64.00 | 0.00 | 0.00 | |
| | Fiber Optic Patch Panel 12 port | 216 | 11-Jan-26 | 01-Nov-26 | 30-Mar-26 A | 10-Jun-26 A | 100% | 100% | 17,640.00 | 17,640.00 | 17,640.00 | 1079.00 | 1079.00 | 1079.00 | 17,640.00 | 17,640.00 | |
| | PO for Fiber Optic Patch Panel 12 port | 5 | 11-Jan-26 | 15-Jan-26 | 30-Mar-26 A | 30-Mar-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 80.00 | 80.00 | 80.00 | 0.00 | 0.00 | |
| | Material Fabrication for Fiber Optic Patch Panel 12 port | 75 | 01-Jul-26 | 27-Sep-26 | 04-Apr-26 A | 04-Jun-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 400.00 | 400.00 | 400.00 | 0.00 | 0.00 | |
| | Material Delivery for Fiber Optic Patch Panel 12 port | 15 | 28-Sep-26 | 14-Oct-26 | 10-Jun-26 A | 10-Jun-26 A | 100% | 100% | 17,640.00 | 17,640.00 | 17,640.00 | 535.00 | 535.00 | 535.00 | 17,640.00 | 17,640.00 | |
| | Staging Time for Fiber Optic Patch Panel 12 port | 15 | 15-Oct-26 | 01-Nov-26 | 10-Jun-26 A | 10-Jun-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 64.00 | 64.00 | 64.00 | 0.00 | 0.00 | |
| | Modular Industrial Switches for mai | 246 | 14-Jan-26 | 17-Dec-26 | 30-Mar-26 A | 10-Jun-26 A | 13.33% | 100% | 400.00 | 3,000.00 | 3,000.00 | 1015.00 | 1079.00 | 1079.00 | 3,000.00 | 3,000.00 | |
| | PO for Modular Industrial Switches for main pole | 5 | 14-Jan-26 | 19-Jan-26 | 30-Mar-26 A | 30-Mar-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 80.00 | 80.00 | 80.00 | 0.00 | 0.00 | |
| | Material Fabrication for Modular Industrial Switches for | 75 | 01-Jul-26 | 27-Sep-26 | 04-Apr-26 A | 04-Jun-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 400.00 | 400.00 | 400.00 | 0.00 | 0.00 | |
| | Material Delivery for Modular Industrial Switches for ma | 15 | 02-Nov-26 | 18-Nov-26 | 10-Jun-26 A | 10-Jun-26 A | 13.33% | 100% | 400.00 | 3,000.00 | 3,000.00 | 535.00 | 535.00 | 535.00 | 3,000.00 | 3,000.00 | |
| | Staging Time for Modular Industrial Switches for main p | 15 | 01-Dec-26 | 17-Dec-26 | 10-Jun-26 A | 10-Jun-26 A | 0% | 100% | 0.00 | 0.00 | 0.00 | 0.00 | 64.00 | 64.00 | 0.00 | 0.00 | |
| | 8POE ports Industrial Switches for r | 206 | 13-Jan-26 | 07-Nov-26 | 30-Mar-26 A | 05-May-26 A | 100% | 100% | 12,000.00 | 12,000.00 | 12,000.00 | 1069.40 | 1079.00 | 1079.00 | 12,000.00 | 12,000.00 | |
| | PO for 8POE ports Industrial Switches for remote poles | 5 | 13-Jan-26 | 18-Jan-26 | 30-Mar-26 A | 30-Mar-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 80.00 | 80.00 | 80.00 | 0.00 | 0.00 | |
| | Material Fabrication for 8POE ports Industrial Switches | 70 | 01-Jul-26 | 20-Sep-26 | 04-Apr-26 A | 30-Apr-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 400.00 | 400.00 | 400.00 | 0.00 | 0.00 | |
| | Material Delivery for 8POE ports Industrial Switches for | 20 | 21-Sep-26 | 14-Oct-26 | 02-May-26 A | 04-May-26 | 100% | 100% | 12,000.00 | 12,000.00 | 12,000.00 | 535.00 | 535.00 | 535.00 | 12,000.00 | 12,000.00 | |



© Oracle Corporation

| Activity ID | Activity Name | Original Duration | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Actual Total Cost | Earned Value Cost | Planned Value Labor Units | Actual Labor Units | Earned Value Labor Units | Budgeted Total Cost | At Completion Total Cost | Total Float |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | Staging Time for 8POE ports Industrial Switches for ren | 20 | 15-Oct-26 | 07-Nov-26 | 05-May-26 A | 05-May-26 | 85% | 100% | 0.00 | 0.00 | 0.00 | 54.40 | 64.00 | 64.00 | 0.00 | 0.00 | |
| | Core Switch | 263 | 13-Jan-26 | 16-Jan-27 | 30-Mar-26 A | 05-May-26 A | 0% | 100% | 0.00 | 12,000.00 | 12,000.00 | 277.33 | 1079.00 | 1079.00 | 12,000.00 | 12,000.00 | |
| | PO for Core Switch | 5 | 13-Jan-26 | 18-Jan-26 | 30-Mar-26 A | 30-Mar-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 80.00 | 80.00 | 80.00 | 0.00 | 0.00 | |
| | Material Fabrication for Core Switch | 75 | 21-Sep-26 | 17-Dec-26 | 04-Apr-26 A | 30-Apr-26 A | 49.33% | 100% | 0.00 | 0.00 | 0.00 | 197.33 | 400.00 | 400.00 | 0.00 | 0.00 | |
| | Material Delivery for Core Switch | 15 | 19-Dec-26 | 04-Jan-27 | 02-May-26 A | 04-May-26 | 0% | 100% | 0.00 | 12,000.00 | 12,000.00 | 0.00 | 535.00 | 535.00 | 12,000.00 | 12,000.00 | |
| | Staging Time for Core Switch | 10 | 05-Jan-27 | 16-Jan-27 | 05-May-26 A | 05-May-26 | 0% | 100% | 0.00 | 0.00 | 0.00 | 0.00 | 64.00 | 64.00 | 0.00 | 0.00 | |
| | Access Switch 48 port | 270 | 13-Jan-26 | 20-Jan-27 | 30-Mar-26 A | 05-May-26 A | 0% | 100% | 0.00 | 6,000.00 | 6,000.00 | 240.00 | 1079.00 | 1079.00 | 6,000.00 | 6,000.00 | |
| | PO for Access Switch 48 port | 5 | 13-Jan-26 | 18-Jan-26 | 30-Mar-26 A | 30-Mar-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 80.00 | 80.00 | 80.00 | 0.00 | 0.00 | |
| | Material Fabrication for Access Switch 48 port | 75 | 30-Sep-26 | 26-Dec-26 | 04-Apr-26 A | 30-Apr-26 A | 40% | 100% | 0.00 | 0.00 | 0.00 | 160.00 | 400.00 | 400.00 | 0.00 | 0.00 | |
| | Material Delivery for Access Switch 48 port | 15 | 27-Dec-26 | 12-Jan-27 | 02-May-26 A | 04-May-26 | 0% | 100% | 0.00 | 6,000.00 | 6,000.00 | 0.00 | 535.00 | 535.00 | 6,000.00 | 6,000.00 | |
| | Staging Time for Access Switch 48 port | 7 | 13-Jan-27 | 20-Jan-27 | 05-May-26 A | 05-May-26 | 0% | 100% | 0.00 | 0.00 | 0.00 | 0.00 | 64.00 | 64.00 | 0.00 | 0.00 | |
| | Server | 208 | 13-Jan-26 | 10-Nov-26 | 30-Mar-26 A | 05-May-26 A | 100% | 100% | 39,000.00 | 39,000.00 | 39,000.00 | 1057.67 | 1079.00 | 1079.00 | 39,000.00 | 39,000.00 | |
| | PO for Server | 5 | 13-Jan-26 | 18-Jan-26 | 30-Mar-26 A | 30-Mar-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 80.00 | 80.00 | 80.00 | 0.00 | 0.00 | |
| | Material Fabrication for Server | 77 | 01-Jul-26 | 29-Sep-26 | 04-Apr-26 A | 30-Apr-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 400.00 | 400.00 | 400.00 | 0.00 | 0.00 | |
| | Material Delivery for Server | 18 | 30-Sep-26 | 20-Oct-26 | 02-May-26 A | 04-May-26 | 100% | 100% | 39,000.00 | 39,000.00 | 39,000.00 | 535.00 | 535.00 | 535.00 | 39,000.00 | 39,000.00 | |
| | Staging Time for Server | 18 | 21-Oct-26 | 10-Nov-26 | 05-May-26 A | 05-May-26 | 66.67% | 100% | 0.00 | 0.00 | 0.00 | 42.67 | 64.00 | 64.00 | 0.00 | 0.00 | |
| | Stand rack 42U- 19" | 270 | 13-Jan-26 | 30-Jan-27 | 30-Mar-26 A | 05-May-26 A | 0% | 100% | 0.00 | 6,000.00 | 6,000.00 | 340.00 | 1079.00 | 1079.00 | 6,000.00 | 6,000.00 | |
| | PO for Stand rack 42U- 19" | 6 | 13-Jan-26 | 19-Jan-26 | 30-Mar-26 A | 30-Mar-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 80.00 | 80.00 | 80.00 | 0.00 | 0.00 | |
| | Material Fabrication for Stand rack 42U- 19" | 75 | 30-Sep-26 | 26-Dec-26 | 04-Apr-26 A | 30-Apr-26 A | 40% | 100% | 0.00 | 0.00 | 0.00 | 260.00 | 400.00 | 400.00 | 0.00 | 0.00 | |
| | Material Delivery for Stand rack 42U- 19" | 15 | 27-Dec-26 | 12-Jan-27 | 02-May-26 A | 04-May-26 | 0% | 100% | 0.00 | 6,000.00 | 6,000.00 | 0.00 | 535.00 | 535.00 | 6,000.00 | 6,000.00 | |
| | Staging Time for Stand rack 42U- 19" | 15 | 13-Jan-27 | 30-Jan-27 | 05-May-26 A | 05-May-26 | 0% | 100% | 0.00 | 0.00 | 0.00 | 0.00 | 64.00 | 64.00 | 0.00 | 0.00 | |
| | IP Outdoor CCTV POE Camera,5 M | 200 | 13-Jan-26 | 01-Nov-26 | 30-Mar-26 A | 05-May-26 A | 100% | 100% | 28,000.00 | 28,000.00 | 28,000.00 | 1079.00 | 1079.00 | 1079.00 | 28,000.00 | 28,000.00 | |
| | PO for IP Outdoor CCTV POE Camera,5 MP, Metal H | 5 | 13-Jan-26 | 18-Jan-26 | 30-Mar-26 A | 30-Mar-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 80.00 | 80.00 | 80.00 | 0.00 | 0.00 | |
| | Material Fabrication for IP Outdoor CCTV POE Camer | 75 | 01-Jul-26 | 27-Sep-26 | 04-Apr-26 A | 30-Apr-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 400.00 | 400.00 | 400.00 | 0.00 | 0.00 | |
| | Material Delivery for IP Outdoor CCTV POE Camera,5 | 15 | 28-Sep-26 | 14-Oct-26 | 02-May-26 A | 04-May-26 | 100% | 100% | 28,000.00 | 28,000.00 | 28,000.00 | 535.00 | 535.00 | 535.00 | 28,000.00 | 28,000.00 | |
| | Staging Time for IP Outdoor CCTV POE Camera,5 MP | 15 | 15-Oct-26 | 01-Nov-26 | 05-May-26 A | 05-May-26 | 100% | 100% | 0.00 | 0.00 | 0.00 | 64.00 | 64.00 | 64.00 | 0.00 | 0.00 | |
| | Outdoor PTZ with IR, HDTV 1080 a | 225 | 13-Jan-26 | 30-Nov-26 | 30-Mar-26 A | 05-May-26 A | 13.33% | 100% | 6,533.33 | 49,000.00 | 49,000.00 | 1015.00 | 1079.00 | 1079.00 | 49,000.00 | 49,000.00 | |
| | PO for Outdoor PTZ with IR, HDTV 1080 and 31x optic | 5 | 13-Jan-26 | 18-Jan-26 | 30-Mar-26 A | 30-Mar-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 80.00 | 80.00 | 80.00 | 0.00 | 0.00 | |
| | Material Fabrication for Outdoor PTZ with IR, HDTV 10 | 90 | 01-Jul-26 | 14-Oct-26 | 04-Apr-26 A | 30-Apr-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 400.00 | 400.00 | 400.00 | 0.00 | 0.00 | |
| | Material Delivery for Outdoor PTZ with IR, HDTV 1080 | 15 | 02-Nov-26 | 18-Nov-26 | 02-May-26 A | 04-May-26 | 13.33% | 100% | 6,533.33 | 49,000.00 | 49,000.00 | 535.00 | 535.00 | 535.00 | 49,000.00 | 49,000.00 | |
| | Staging Time for Outdoor PTZ with IR, HDTV 1080 and | 10 | 19-Nov-26 | 30-Nov-26 | 05-May-26 A | 05-May-26 | 0% | 100% | 0.00 | 0.00 | 0.00 | 0.00 | 64.00 | 64.00 | 0.00 | 0.00 | |
| | Security workstation with 1 x 19" LE | 285 | 13-Jan-26 | 04-Feb-27 | 30-Mar-26 A | 05-May-26 A | 0% | 100% | 0.00 | 5,000.00 | 5,000.00 | 313.33 | 1079.00 | 1079.00 | 5,000.00 | 5,000.00 | |
| | PO for Security workstation with 1 x 19" LED screen | 5 | 13-Jan-26 | 18-Jan-26 | 30-Mar-26 A | 30-Mar-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 80.00 | 80.00 | 80.00 | 0.00 | 0.00 | |
| | Material Fabrication for Security workstation with 1 x 19 | 90 | 30-Sep-26 | 12-Jan-27 | 04-Apr-26 A | 30-Apr-26 A | 33.33% | 100% | 0.00 | 0.00 | 0.00 | 233.33 | 400.00 | 400.00 | 0.00 | 0.00 | |
| | Material Delivery for Security workstation with 1 x 19" LI | 10 | 13-Jan-27 | 24-Jan-27 | 02-May-26 A | 04-May-26 | 0% | 100% | 0.00 | 5,000.00 | 5,000.00 | 0.00 | 535.00 | 535.00 | 5,000.00 | 5,000.00 | |
| | Staging Time for Security workstation with 1 x 19" LED | 10 | 25-Jan-27 | 04-Feb-27 | 05-May-26 A | 05-May-26 | 0% | 100% | 0.00 | 0.00 | 0.00 | 0.00 | 64.00 | 64.00 | 0.00 | 0.00 | |
| | Horizontal Power Distribution Unit ( | 285 | 13-Jan-26 | 28-Feb-27 | 30-Mar-26 A | 05-May-26 A | 0% | 100% | 0.00 | 4,000.00 | 4,000.00 | 236.41 | 1079.00 | 1079.00 | 4,000.00 | 4,000.00 | |
| | PO for Horizontal Power Distribution Unit (min 8 outlets) | 5 | 13-Jan-26 | 18-Jan-26 | 30-Mar-26 A | 30-Mar-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 80.00 | 80.00 | 80.00 | 0.00 | 0.00 | |
| | Material Fabrication for Horizontal Power Distribution U | 90 | 30-Sep-26 | 12-Jan-27 | 04-Apr-26 A | 30-Apr-26 A | 33.33% | 100% | 0.00 | 0.00 | 0.00 | 156.41 | 400.00 | 400.00 | 0.00 | 0.00 | |
| | Material Delivery for Horizontal Power Distribution Unit | 20 | 13-Jan-27 | 04-Feb-27 | 02-May-26 A | 04-May-26 | 0% | 100% | 0.00 | 4,000.00 | 4,000.00 | 0.00 | 535.00 | 535.00 | 4,000.00 | 4,000.00 | |
| | Staging Time for Horizontal Power Distribution Unit (mi | 15 | 06-Feb-27 | 28-Feb-27 | 02-May-26 A | 05-May-26 | 0% | 100% | 0.00 | 0.00 | 0.00 | 0.00 | 64.00 | 64.00 | 0.00 | 0.00 | |
| | 35 Meters mono pole with Double Pl | 285 | 13-Jan-26 | 06-Mar-27 | 30-Mar-26 A | 04-May-26 A | 0% | 100% | 0.00 | 32,000.00 | 32,000.00 | 313.33 | 1079.00 | 1079.00 | 32,000.00 | 32,000.00 | |
| | PO for 35 Meters mono pole with Double Platform for A | 5 | 13-Jan-26 | 18-Jan-26 | 30-Mar-26 A | 30-Mar-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 80.00 | 80.00 | 80.00 | 0.00 | 0.00 | |



© Oracle Corporation

| Activity ID | Activity Name | Original Duration | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Actual Total Cost | Earned Value Cost | Planned Value Labor Units | Actual Labor Units | Earned Value Labor Units | Budgeted Total Cost | At Completion Total Cost | Total Float |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | Material Fabrication for 35 Meters mono pole with Dou | 90 | 30-Sep-26 | 12-Jan-27 | 04-Apr-26 A | 30-Apr-26 A | 33.33% | 100% | 0.00 | 0.00 | 0.00 | 233.33 | 400.00 | 400.00 | 0.00 | 0.00 | |
| | Material Delivery for 35 Meters mono pole with Double | 20 | 13-Jan-27 | 04-Feb-27 | 02-May-26 A | 04-May-26 | 0% | 100% | 0.00 | 32,000.00 | 32,000.00 | 0.00 | 535.00 | 535.00 | 32,000.00 | 32,000.00 | |
| | Staging Time for 35 Meters mono pole with Double Pla | 20 | 06-Feb-27 | 06-Mar-27 | 02-May-26 A | 04-May-26 | 0% | 100% | 0.00 | 0.00 | 0.00 | 0.00 | 64.00 | 64.00 | 0.00 | 0.00 | |
| | 25 Meters pole for CCTV Cameras | 218 | 13-Jan-26 | 30-Nov-26 | 30-Mar-26 A | 04-May-26 A | 46.67% | 100% | 72,800.00 | 156,000.00 | 156,000.00 | 1015.00 | 1079.00 | 1079.00 | 156,000.00 | 156,000.00 | |
| | PO for 25 Meters pole for CCTV Cameras | 5 | 13-Jan-26 | 18-Jan-26 | 30-Mar-26 A | 30-Mar-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 80.00 | 80.00 | 80.00 | 0.00 | 0.00 | |
| | Material Fabrication for 25 Meters pole for CCTV Cam | 90 | 13-Jul-26 | 26-Oct-26 | 04-Apr-26 A | 30-Apr-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 400.00 | 400.00 | 400.00 | 0.00 | 0.00 | |
| | Material Delivery for 25 Meters pole for CCTV Cameras | 15 | 27-Oct-26 | 12-Nov-26 | 02-May-26 A | 04-May-26 | 46.67% | 100% | 72,800.00 | 156,000.00 | 156,000.00 | 535.00 | 535.00 | 535.00 | 156,000.00 | 156,000.00 | |
| | Staging Time for 25 Meters pole for CCTV Cameras | 15 | 14-Nov-26 | 30-Nov-26 | 02-May-26 A | 04-May-26 | 0% | 100% | 0.00 | 0.00 | 0.00 | 0.00 | 64.00 | 64.00 | 0.00 | 0.00 | |
| | Short Range wireless point to point v | 221 | 13-Jan-26 | 24-Nov-26 | 30-Mar-26 A | 04-May-26 A | 46.67% | 100% | 14,560.00 | 31,200.00 | 31,200.00 | 1015.00 | 1079.00 | 1079.00 | 31,200.00 | 31,200.00 | |
| | PO for Short Range wireless point to point wireless bric | 5 | 13-Jan-26 | 18-Jan-26 | 30-Mar-26 A | 30-Mar-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 80.00 | 80.00 | 80.00 | 0.00 | 0.00 | |
| | Material Fabrication for Short Range wireless point to p | 90 | 13-Jul-26 | 26-Oct-26 | 04-Apr-26 A | 30-Apr-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 400.00 | 400.00 | 400.00 | 0.00 | 0.00 | |
| | Material Delivery for Short Range wireless point to poir | 15 | 27-Oct-26 | 12-Nov-26 | 02-May-26 A | 04-May-26 | 46.67% | 100% | 14,560.00 | 31,200.00 | 31,200.00 | 535.00 | 535.00 | 535.00 | 31,200.00 | 31,200.00 | |
| | Staging Time for Short Range wireless point to point wi | 10 | 14-Nov-26 | 24-Nov-26 | 02-May-26 A | 04-May-26 | 0% | 100% | 0.00 | 0.00 | 0.00 | 0.00 | 64.00 | 64.00 | 0.00 | 0.00 | |
| | Landscape Works | 430 | 10-Jan-26 | 14-Sep-27 | 01-Jan-26 A | 14-Jun-27 | 0% | 48.9% | 0.00 | 191,860.00 | 191,860.00 | 2159.67 | 9037.00 | 9037.00 | 392,390.00 | 392,390.00 | 87 |
| | HDPE Pipes | 330 | 10-Jan-26 | 23-Dec-26 | 01-Jan-26 A | 21-Feb-26 A | 0% | 100% | 0.00 | 28,800.00 | 28,800.00 | 480.00 | 1079.00 | 1079.00 | 28,800.00 | 28,800.00 | |
| | PO for HDPE Pipes | 7 | 10-Jan-26 | 17-Jan-26 | 01-Jan-26 A | 01-Jan-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 80.00 | 80.00 | 80.00 | 0.00 | 0.00 | |
| | Material Fabrication for HDPE Pipes | 60 | 06-Aug-26 | 15-Oct-26 | 03-Jan-26 A | 09-Feb-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 400.00 | 400.00 | 400.00 | 0.00 | 0.00 | |
| | Material Delivery for HDPE Pipes | 15 | 25-Nov-26 | 12-Dec-26 | 10-Feb-26 A | 21-Feb-26 A | 0% | 100% | 0.00 | 28,800.00 | 28,800.00 | 0.00 | 535.00 | 535.00 | 28,800.00 | 28,800.00 | |
| | Staging Time for HDPE Pipes | 10 | 13-Dec-26 | 23-Dec-26 | 12-Feb-26 A | 21-Feb-26 A | 0% | 100% | 0.00 | 0.00 | 0.00 | 0.00 | 64.00 | 64.00 | 0.00 | 0.00 | |
| | Curbs and edging | 263 | 13-Jan-26 | 17-Jan-27 | 01-Feb-26 A | 28-Jul-26 A | 0% | 100% | 0.00 | 8,160.00 | 8,160.00 | 246.67 | 1079.00 | 1079.00 | 8,160.00 | 8,160.00 | |
| | PO for Curbs and edging | 5 | 13-Jan-26 | 18-Jan-26 | 01-Feb-26 A | 02-Feb-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 80.00 | 80.00 | 80.00 | 0.00 | 0.00 | |
| | Material Fabrication for Curbs and edging | 60 | 17-Oct-26 | 24-Dec-26 | 11-Apr-26 A | 25-Jul-26 A | 26.67% | 100% | 0.00 | 0.00 | 0.00 | 166.67 | 400.00 | 400.00 | 0.00 | 0.00 | |
| | Material Delivery for Curbs and edging | 10 | 26-Dec-26 | 05-Jan-27 | 01-Jul-26 A | 26-Jul-26 A | 0% | 100% | 0.00 | 8,160.00 | 8,160.00 | 0.00 | 535.00 | 535.00 | 8,160.00 | 8,160.00 | |
| | Staging Time for Curbs and edging | 10 | 06-Jan-27 | 17-Jan-27 | 02-Jul-26 A | 28-Jul-26 A | 0% | 100% | 0.00 | 0.00 | 0.00 | 0.00 | 64.00 | 64.00 | 0.00 | 0.00 | |
| | Electrical Solenoid Valve | 253 | 13-Jan-26 | 28-Jan-27 | 25-Mar-26 A | 13-Oct-26 A | 0% | 100% | 0.00 | 11,000.00 | 11,000.00 | 220.00 | 1079.00 | 1079.00 | 11,000.00 | 11,000.00 | |
| | PO for Electrical Solenoid Valve | 5 | 13-Jan-26 | 18-Jan-26 | 25-Mar-26 A | 25-Mar-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 80.00 | 80.00 | 80.00 | 0.00 | 0.00 | |
| | Material Fabrication for Electrical Solenoid Valve | 60 | 28-Oct-26 | 05-Jan-27 | 11-Apr-26 A | 05-Oct-26 A | 10% | 100% | 0.00 | 0.00 | 0.00 | 140.00 | 400.00 | 400.00 | 0.00 | 0.00 | |
| | Material Delivery for Electrical Solenoid Valve | 10 | 06-Jan-27 | 17-Jan-27 | 06-Oct-26 A | 10-Oct-26 A | 0% | 100% | 0.00 | 11,000.00 | 11,000.00 | 0.00 | 535.00 | 535.00 | 11,000.00 | 11,000.00 | |
| | Staging Time for Electrical Solenoid Valve | 10 | 18-Jan-27 | 28-Jan-27 | 11-Oct-26 A | 13-Oct-26 A | 0% | 100% | 0.00 | 0.00 | 0.00 | 0.00 | 64.00 | 64.00 | 0.00 | 0.00 | |
| | Quick coupler valve | 267 | 13-Jan-26 | 18-Feb-27 | 25-Mar-26 A | 13-Oct-26 A | 0% | 100% | 0.00 | 7,200.00 | 7,200.00 | 220.00 | 1079.00 | 1079.00 | 7,200.00 | 7,200.00 | |
| | PO for Quick coupler valve | 5 | 13-Jan-26 | 18-Jan-26 | 25-Mar-26 A | 25-Mar-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 80.00 | 80.00 | 80.00 | 0.00 | 0.00 | |
| | Material Fabrication for Quick coupler valve | 60 | 28-Oct-26 | 05-Jan-27 | 11-Apr-26 A | 05-Oct-26 A | 10% | 100% | 0.00 | 0.00 | 0.00 | 140.00 | 400.00 | 400.00 | 0.00 | 0.00 | |
| | Material Delivery for Quick coupler valve | 7 | 30-Jan-27 | 06-Feb-27 | 06-Oct-26 A | 10-Oct-26 A | 0% | 100% | 0.00 | 7,200.00 | 7,200.00 | 0.00 | 535.00 | 535.00 | 7,200.00 | 7,200.00 | |
| | Staging Time for Quick coupler valve | 7 | 07-Feb-27 | 18-Feb-27 | 11-Oct-26 A | 13-Oct-26 A | 0% | 100% | 0.00 | 0.00 | 0.00 | 0.00 | 64.00 | 64.00 | 0.00 | 0.00 | |
| | Flush valve | 287 | 13-Jan-26 | 15-Mar-27 | 25-Mar-26 A | 13-Oct-26 A | 0% | 100% | 0.00 | 20,000.00 | 20,000.00 | 220.00 | 1079.00 | 1079.00 | 20,000.00 | 20,000.00 | |
| | PO for Flush valve | 5 | 13-Jan-26 | 18-Jan-26 | 25-Mar-26 A | 25-Mar-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 80.00 | 80.00 | 80.00 | 0.00 | 0.00 | |
| | Material Fabrication for Flush valve | 60 | 28-Oct-26 | 05-Jan-27 | 11-Apr-26 A | 05-Oct-26 A | 10% | 100% | 0.00 | 0.00 | 0.00 | 140.00 | 400.00 | 400.00 | 0.00 | 0.00 | |
| | Material Delivery for Flush valve | 10 | 20-Feb-27 | 03-Mar-27 | 06-Oct-26 A | 10-Oct-26 A | 0% | 100% | 0.00 | 20,000.00 | 20,000.00 | 0.00 | 535.00 | 535.00 | 20,000.00 | 20,000.00 | |
| | Staging Time for Flush valve | 10 | 04-Mar-27 | 15-Mar-27 | 11-Oct-26 A | 13-Oct-26 A | 0% | 100% | 0.00 | 0.00 | 0.00 | 0.00 | 64.00 | 64.00 | 0.00 | 0.00 | |
| | Irrigation controller | 307 | 13-Jan-26 | 07-Apr-27 | 25-Mar-26 A | 13-Oct-26 A | 0% | 100% | 0.00 | 70,000.00 | 70,000.00 | 231.00 | 1099.00 | 1099.00 | 70,000.00 | 70,000.00 | |
| | PO for Irrigation controller | 5 | 13-Jan-26 | 18-Jan-26 | 25-Mar-26 A | 25-Mar-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 80.00 | 80.00 | 80.00 | 0.00 | 0.00 | |
| | Material Fabrication for Irrigation controller | 60 | 28-Oct-26 | 05-Jan-27 | 11-Apr-26 A | 05-Oct-26 A | 10% | 100% | 0.00 | 0.00 | 0.00 | 151.00 | 420.00 | 420.00 | 0.00 | 0.00 | |
| | Material Delivery for Irrigation controller | 10 | 16-Mar-27 | 27-Mar-27 | 06-Oct-26 A | 10-Oct-26 A | 0% | 100% | 0.00 | 70,000.00 | 70,000.00 | 0.00 | 535.00 | 535.00 | 70,000.00 | 70,000.00 | |



© Oracle Corporation

| Activity ID | Activity Name | Original Duration | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Actual Total Cost | Earned Value Cost | Planned Value Labor Units | Actual Labor Units | Earned Value Labor Units | Budgeted Total Cost | At Completion Total Cost | Total Float |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | Staging Time for Irrigation controller | 10 | 28-Mar-27 | 07-Apr-27 | 11-Oct-26 A | 13-Oct-26 A | 0% | 100% | 0.00 | 0.00 | 0.00 | 0.00 | 64.00 | 64.00 | 0.00 | 0.00 | |
| | Decoder for valve | 330 | 13-Jan-26 | 04-May-27 | 25-Mar-26 A | 13-Oct-26 A | 0% | 100% | 0.00 | 8,000.00 | 8,000.00 | 231.00 | 1364.00 | 1364.00 | 8,000.00 | 8,000.00 | |
| | PO for Decoder for valve | 5 | 13-Jan-26 | 18-Jan-26 | 25-Mar-26 A | 25-Mar-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 80.00 | 80.00 | 80.00 | 0.00 | 0.00 | |
| | Material Fabrication for Decoder for valve | 60 | 28-Oct-26 | 05-Jan-27 | 11-Apr-26 A | 05-Oct-26 A | 10% | 100% | 0.00 | 0.00 | 0.00 | 151.00 | 420.00 | 420.00 | 0.00 | 0.00 | |
| | Material Delivery for Decoder for valve | 13 | 08-Apr-27 | 22-Apr-27 | 06-Oct-26 A | 10-Oct-26 A | 0% | 100% | 0.00 | 8,000.00 | 8,000.00 | 0.00 | 800.00 | 800.00 | 8,000.00 | 8,000.00 | |
| | Staging Time for Decoder for valve | 10 | 24-Apr-27 | 04-May-27 | 11-Oct-26 A | 13-Oct-26 A | 0% | 100% | 0.00 | 0.00 | 0.00 | 0.00 | 64.00 | 64.00 | 0.00 | 0.00 | |
| | Decoder Cables | 340 | 13-Jan-26 | 20-May-27 | 25-Mar-26 A | 13-Oct-26 A | 0% | 100% | 0.00 | 38,700.00 | 38,700.00 | 231.00 | 1099.00 | 1099.00 | 38,700.00 | 38,700.00 | |
| | PO for Decoder Cables | 5 | 13-Jan-26 | 18-Jan-26 | 25-Mar-26 A | 25-Mar-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 80.00 | 80.00 | 80.00 | 0.00 | 0.00 | |
| | Material Fabrication for Decoder Cables | 60 | 28-Oct-26 | 05-Jan-27 | 11-Apr-26 A | 05-Oct-26 A | 10% | 100% | 0.00 | 0.00 | 0.00 | 151.00 | 420.00 | 420.00 | 0.00 | 0.00 | |
| | Material Delivery for Decoder Cables | 10 | 06-Jan-27 | 17-Jan-27 | 06-Oct-26 A | 10-Oct-26 A | 0% | 100% | 0.00 | 38,700.00 | 38,700.00 | 0.00 | 535.00 | 535.00 | 38,700.00 | 38,700.00 | |
| | Staging Time for Decoder Cables | 10 | 05-May-27 | 20-May-27 | 11-Oct-26 A | 13-Oct-26 A | 0% | 100% | 0.00 | 0.00 | 0.00 | 0.00 | 64.00 | 64.00 | 0.00 | 0.00 | |
| | Shrubs And Ground Cover | 357 | 13-Jan-26 | 14-Sep-27 | 25-Mar-26 A | 14-Jun-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 80.00 | 80.00 | 80.00 | 200,530.00 | 200,530.00 | 87 |
| | PO for agricultural soil | 5 | 13-Jan-26 | 18-Jan-26 | 25-Mar-26 A | 25-Mar-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 80.00 | 80.00 | 80.00 | 0.00 | 0.00 | |
| | Material Delivery for agricultural soil | 90 | 22-May-27 | 02-Sep-27 | 08-Feb-27 | 02-Jun-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 200,530.00 | 200,530.00 | 87 |
| | Staging Time for agricultural soil | 10 | 04-Sep-27 | 14-Sep-27 | 03-Jun-27 | 14-Jun-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 87 |
| | Bridge Works | 367 | 06-Jan-26 | 19-May-27 | 01-Feb-26 A | 06-Apr-27 | 53.36% | 75.79% | 181,600.00 | 257,915.00 | 257,915.00 | 4712.40 | 7686.65 | 7686.65 | 340,315.00 | 340,315.00 | 72 |
| | Prestressing Strands | 119 | 06-Jan-26 | 01-Jun-26 | 11-Feb-26 A | 26-Mar-26 A | 100% | 100% | 155,200.00 | 155,200.00 | 155,200.00 | 743.00 | 743.00 | 743.00 | 155,200.00 | 155,200.00 | |
| | PO for Prestressing Strands | 7 | 06-Jan-26 | 13-Jan-26 | 11-Feb-26 A | 12-Feb-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 80.00 | 80.00 | 80.00 | 0.00 | 0.00 | |
| | Material for Prestressing Strands | 75 | 14-Jan-26 | 16-Apr-26 | 12-Feb-26 A | 17-Mar-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | |
| | Material Delivery for Prestressing Strands | 15 | 18-Apr-26 | 04-May-26 | 10-Mar-26 A | 25-Mar-26 A | 100% | 100% | 155,200.00 | 155,200.00 | 155,200.00 | 535.00 | 535.00 | 535.00 | 155,200.00 | 155,200.00 | |
| | Staging Time for Prestressing Strands | 20 | 05-May-26 | 01-Jun-26 | 11-Mar-26 A | 26-Mar-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 128.00 | 128.00 | 128.00 | 0.00 | 0.00 | |
| | Bridge Bearings | 87 | 12-Jan-26 | 12-Jul-26 | 11-Feb-26 A | 21-Apr-26 A | 100% | 100% | 12,000.00 | 12,000.00 | 12,000.00 | 1099.00 | 1099.00 | 1099.00 | 12,000.00 | 12,000.00 | |
| | PO for Bridge Bearings | 5 | 12-Jan-26 | 17-Jan-26 | 11-Feb-26 A | 12-Feb-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 80.00 | 80.00 | 80.00 | 0.00 | 0.00 | |
| | Material Fabrication for Bridge Bearings | 75 | 18-Jan-26 | 20-Apr-26 | 12-Feb-26 A | 02-Apr-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 420.00 | 420.00 | 420.00 | 0.00 | 0.00 | |
| | Material Delivery for Bridge Bearings | 15 | 02-Jun-26 | 18-Jun-26 | 19-Apr-26 A | 20-Apr-26 A | 100% | 100% | 12,000.00 | 12,000.00 | 12,000.00 | 535.00 | 535.00 | 535.00 | 12,000.00 | 12,000.00 | |
| | Staging Time for Bridge Bearings | 20 | 20-Jun-26 | 12-Jul-26 | 21-Apr-26 A | 21-Apr-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 64.00 | 64.00 | 64.00 | 0.00 | 0.00 | |
| | Bridge Gully (Scupper) drainage | 142 | 12-Jan-26 | 27-Aug-26 | 25-Mar-26 A | 21-Jun-26 A | 100% | 100% | 4,800.00 | 4,800.00 | 4,800.00 | 1099.00 | 1099.00 | 1099.00 | 4,800.00 | 4,800.00 | |
| | PO for Bridge Gully (Scupper) drainage | 5 | 12-Jan-26 | 17-Jan-26 | 25-Mar-26 A | 25-Mar-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 80.00 | 80.00 | 80.00 | 0.00 | 0.00 | |
| | Material Fabrication for Bridge Gully (Scupper) drainage | 60 | 21-Apr-26 | 04-Jul-26 | 28-Mar-26 A | 18-Jun-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 420.00 | 420.00 | 420.00 | 0.00 | 0.00 | |
| | Material Delivery for Bridge Gully (Scupper) drainage | 20 | 13-Jul-26 | 04-Aug-26 | 20-Jun-26 A | 20-Jun-26 A | 100% | 100% | 4,800.00 | 4,800.00 | 4,800.00 | 535.00 | 535.00 | 535.00 | 4,800.00 | 4,800.00 | |
| | Staging Time for Bridge Gully (Scupper) drainage | 20 | 05-Aug-26 | 27-Aug-26 | 21-Jun-26 A | 21-Jun-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 64.00 | 64.00 | 64.00 | 0.00 | 0.00 | |
| | New Jersey | 182 | 12-Jan-26 | 06-Oct-26 | 01-Feb-26 A | 21-Jun-26 A | 100% | 100% | 9,600.00 | 9,600.00 | 9,600.00 | 1099.00 | 1099.00 | 1099.00 | 9,600.00 | 9,600.00 | |
| | PO for New Jersey | 5 | 12-Jan-26 | 17-Jan-26 | 01-Feb-26 A | 01-Feb-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 80.00 | 80.00 | 80.00 | 0.00 | 0.00 | |
| | Material Fabrication for New Jersey | 60 | 05-Jul-26 | 12-Sep-26 | 26-Mar-26 A | 18-Jun-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 420.00 | 420.00 | 420.00 | 0.00 | 0.00 | |
| | Material Delivery for New Jersey | 10 | 13-Sep-26 | 24-Sep-26 | 20-Jun-26 A | 20-Jun-26 A | 100% | 100% | 9,600.00 | 9,600.00 | 9,600.00 | 535.00 | 535.00 | 535.00 | 9,600.00 | 9,600.00 | |
| | Staging Time for New Jersey | 10 | 26-Sep-26 | 06-Oct-26 | 21-Jun-26 A | 21-Jun-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 64.00 | 64.00 | 64.00 | 0.00 | 0.00 | |
| | Expansion Joints | 281 | 12-Jan-26 | 07-Jan-27 | 11-Feb-26 A | 21-Jun-26 A | 0% | 100% | 0.00 | 22,715.00 | 22,715.00 | 248.00 | 1099.00 | 1099.00 | 22,715.00 | 22,715.00 | |
| | PO for Expansion Joints | 5 | 12-Jan-26 | 17-Jan-26 | 11-Feb-26 A | 12-Feb-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 80.00 | 80.00 | 80.00 | 0.00 | 0.00 | |
| | Material Fabrication for Expansion Joints | 60 | 07-Oct-26 | 15-Dec-26 | 12-Feb-26 A | 18-Jun-26 A | 40% | 100% | 0.00 | 0.00 | 0.00 | 168.00 | 420.00 | 420.00 | 0.00 | 0.00 | |
| | Material Delivery for Expansion Joints | 10 | 16-Dec-26 | 27-Dec-26 | 20-Jun-26 A | 20-Jun-26 A | 0% | 100% | 0.00 | 22,715.00 | 22,715.00 | 0.00 | 535.00 | 535.00 | 22,715.00 | 22,715.00 | |
| | Staging Time for Expansion Joints | 10 | 28-Dec-26 | 07-Jan-27 | 21-Jun-26 A | 21-Jun-26 A | 0% | 100% | 0.00 | 0.00 | 0.00 | 0.00 | 64.00 | 64.00 | 0.00 | 0.00 | |
| | Guard Rail | 281 | 12-Jan-26 | 27-Mar-27 | 26-Mar-26 A | 08-Mar-27 | 0% | 75% | 0.00 | 21,600.00 | 21,600.00 | 264.40 | 901.25 | 901.25 | 28,800.00 | 28,800.00 | 62 |



© Oracle Corporation

| Activity ID | Activity Name | Original Duration | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Actual Total Cost | Earned Value Cost | Planned Value Labor Units | Actual Labor Units | Earned Value Labor Units | Budgeted Total Cost | At Completion Total Cost | Total Float |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | PO for Guard Rail | 5 | 12-Jan-26 | 17-Jan-26 | 26-Mar-26 A | 26-Mar-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 80.00 | 80.00 | 80.00 | 0.00 | 0.00 | |
| | Material Fabrication for Guard Rail | 75 | 07-Oct-26 | 02-Jan-27 | 28-Mar-26 A | 15-Oct-26 A | 32% | 100% | 0.00 | 0.00 | 0.00 | 184.40 | 420.00 | 420.00 | 0.00 | 0.00 | |
| | Material Delivery for Guard Rail | 15 | 09-Jan-27 | 25-Jan-27 | 17-Oct-26 A | 08-Nov-26 | 0% | 75% | 0.00 | 21,600.00 | 21,600.00 | 0.00 | 401.25 | 401.25 | 28,800.00 | 28,800.00 | 140 |
| | Staging Time for Guard Rail | 20 | 04-Mar-27 | 27-Mar-27 | 08-Feb-27 | 08-Mar-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 62 |
| | Logo MODON | 328 | 12-Jan-26 | 19-May-27 | 26-Mar-26 A | 30-Sep-26 A | 0% | 100% | 0.00 | 32,000.00 | 32,000.00 | 80.00 | 1230.40 | 1230.40 | 32,000.00 | 32,000.00 | |
| | PO for Logo MODON | 5 | 12-Jan-26 | 17-Jan-26 | 26-Mar-26 A | 26-Mar-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 80.00 | 80.00 | 80.00 | 0.00 | 0.00 | |
| | Material Fabrication for Logo MODON | 75 | 09-Jan-27 | 11-Apr-27 | 28-Mar-26 A | 24-Sep-26 | 0% | 100% | 0.00 | 0.00 | 0.00 | 0.00 | 486.40 | 486.40 | 0.00 | 0.00 | |
| | Material Delivery for Logo MODON | 19 | 12-Apr-27 | 03-May-27 | 26-Sep-26 A | 28-Sep-26 | 0% | 100% | 0.00 | 32,000.00 | 32,000.00 | 0.00 | 600.00 | 600.00 | 32,000.00 | 32,000.00 | |
| | Staging Time for Logo MODON | 10 | 04-May-27 | 19-May-27 | 30-Sep-26 A | 30-Sep-26 | 0% | 100% | 0.00 | 0.00 | 0.00 | 0.00 | 64.00 | 64.00 | 0.00 | 0.00 | |
| | GRP Panel | 313 | 12-Jan-26 | 25-Apr-27 | 26-Mar-26 A | 06-Apr-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 80.00 | 416.00 | 416.00 | 75,200.00 | 75,200.00 | 62 |
| | PO for GRP Panel | 5 | 12-Jan-26 | 17-Jan-26 | 26-Mar-26 A | 26-Mar-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 80.00 | 80.00 | 80.00 | 0.00 | 0.00 | |
| | Material Fabrication for GRP Panel | 60 | 09-Jan-27 | 24-Mar-27 | 28-Mar-26 A | 17-Nov-26 | 0% | 80% | 0.00 | 0.00 | 0.00 | 0.00 | 336.00 | 336.00 | 0.00 | 0.00 | 152 |
| | Material Delivery for GRP Panel | 15 | 28-Mar-27 | 13-Apr-27 | 09-Mar-27 | 25-Mar-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 75,200.00 | 75,200.00 | 62 |
| | Staging Time for GRP Panel | 10 | 14-Apr-27 | 25-Apr-27 | 27-Mar-27 | 06-Apr-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 62 |
| | Irrigation Works | 422 | 12-Jan-26 | 28-Jun-27 | 25-Mar-26 A | 11-Oct-26 A | 0% | 100% | 0.00 | 218,760.00 | 218,760.00 | 320.00 | 7095.40 | 7095.40 | 218,760.00 | 218,760.00 | |
| | Flush valve | 422 | 17-Jan-26 | 08-May-27 | 25-Mar-26 A | 11-Oct-26 A | 0% | 0% | 0.00 | 0.00 | 0.00 | 80.00 | 1250.00 | 1250.00 | 0.00 | 0.00 | |
| | PO for Flush valve | 3 | 17-Jan-26 | 19-Jan-26 | 25-Mar-26 A | 25-Mar-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 80.00 | 80.00 | 80.00 | 0.00 | 0.00 | |
| | Material Fabrication for Flush valve | 60 | 18-Jan-27 | 03-Apr-27 | 11-Apr-26 A | 05-Oct-26 A | 0% | 100% | 0.00 | 0.00 | 0.00 | 0.00 | 506.00 | 506.00 | 0.00 | 0.00 | |
| | Material Delivery for Flush valve | 20 | 04-Apr-27 | 26-Apr-27 | 06-Oct-26 A | 08-Oct-26 A | 0% | 100% | 0.00 | 0.00 | 0.00 | 0.00 | 600.00 | 600.00 | 0.00 | 0.00 | |
| | Staging Time for Flush valve | 10 | 27-Apr-27 | 08-May-27 | 10-Oct-26 A | 11-Oct-26 A | 0% | 100% | 0.00 | 0.00 | 0.00 | 0.00 | 64.00 | 64.00 | 0.00 | 0.00 | |
| | 16 mm dia (O.D.) linear low density | 167 | 12-Jan-26 | 11-May-27 | 25-Mar-26 A | 20-Apr-26 A | 0% | 100% | 0.00 | 218,760.00 | 218,760.00 | 80.00 | 1192.00 | 1192.00 | 218,760.00 | 218,760.00 | |
| | PO for 16 mm dia (O.D.) linear low density polyethylen | 7 | 12-Jan-26 | 19-Jan-26 | 25-Mar-26 A | 25-Mar-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 80.00 | 80.00 | 80.00 | 0.00 | 0.00 | |
| | Material Fabrication for 16 mm dia (O.D.) linear low de | 70 | 18-Jan-27 | 14-Apr-27 | 11-Apr-26 A | 16-Apr-26 A | 0% | 100% | 0.00 | 0.00 | 0.00 | 0.00 | 448.00 | 448.00 | 0.00 | 0.00 | |
| | Material Delivery for 16 mm dia (O.D.) linear low densit | 13 | 15-Apr-27 | 29-Apr-27 | 18-Apr-26 A | 19-Apr-26 A | 0% | 100% | 0.00 | 218,760.00 | 218,760.00 | 0.00 | 600.00 | 600.00 | 218,760.00 | 218,760.00 | |
| | Staging Time for 16 mm dia (O.D.) linear low density p | 10 | 01-May-27 | 11-May-27 | 20-Apr-26 A | 20-Apr-26 A | 0% | 100% | 0.00 | 0.00 | 0.00 | 0.00 | 64.00 | 64.00 | 0.00 | 0.00 | |
| | Irrigation Controller | 368 | 14-Jan-26 | 20-Jun-27 | 25-Mar-26 A | 20-Apr-26 A | 0% | 0% | 0.00 | 0.00 | 0.00 | 80.00 | 1575.80 | 1575.80 | 0.00 | 0.00 | |
| | PO for Irrigation Controller | 5 | 14-Jan-26 | 19-Jan-26 | 25-Mar-26 A | 25-Mar-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 80.00 | 80.00 | 80.00 | 0.00 | 0.00 | |
| | Material Fabrication for Irrigation Controller | 75 | 26-Jan-27 | 28-Apr-27 | 11-Apr-26 A | 16-Apr-26 A | 0% | 100% | 0.00 | 0.00 | 0.00 | 0.00 | 524.80 | 524.80 | 0.00 | 0.00 | |
| | Material Delivery for Irrigation Controller | 20 | 12-May-27 | 08-Jun-27 | 18-Apr-26 A | 19-Apr-26 A | 0% | 100% | 0.00 | 0.00 | 0.00 | 0.00 | 907.00 | 907.00 | 0.00 | 0.00 | |
| | Staging Time for Irrigation Controller | 10 | 09-Jun-27 | 20-Jun-27 | 20-Apr-26 A | 20-Apr-26 A | 0% | 100% | 0.00 | 0.00 | 0.00 | 0.00 | 64.00 | 64.00 | 0.00 | 0.00 | |
| | Single station decoder | 185 | 15-Jan-26 | 14-Jun-27 | 25-Mar-26 A | 20-Apr-26 A | 0% | 0% | 0.00 | 0.00 | 0.00 | 80.00 | 1468.80 | 1468.80 | 0.00 | 0.00 | |
| | PO for Single station decoder | 4 | 15-Jan-26 | 19-Jan-26 | 25-Mar-26 A | 25-Mar-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 80.00 | 80.00 | 80.00 | 0.00 | 0.00 | |
| | Material Fabrication for Single station decoder | 75 | 02-Feb-27 | 05-May-27 | 11-Apr-26 A | 16-Apr-26 A | 0% | 100% | 0.00 | 0.00 | 0.00 | 0.00 | 524.80 | 524.80 | 0.00 | 0.00 | |
| | Material Delivery for Single station decoder | 20 | 06-May-27 | 02-Jun-27 | 18-Apr-26 A | 19-Apr-26 A | 0% | 100% | 0.00 | 0.00 | 0.00 | 0.00 | 800.00 | 800.00 | 0.00 | 0.00 | |
| | Staging Time for Single station decoder | 10 | 03-Jun-27 | 14-Jun-27 | 20-Apr-26 A | 20-Apr-26 A | 0% | 100% | 0.00 | 0.00 | 0.00 | 0.00 | 64.00 | 64.00 | 0.00 | 0.00 | |
| | Decoder cables 12 AWG | 192 | 17-Jan-26 | 28-Jun-27 | 25-Mar-26 A | 20-Apr-26 A | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 1608.80 | 1608.80 | 0.00 | 0.00 | |
| | PO for Decoder cables 12 AWG | 3 | 17-Jan-26 | 19-Jan-26 | 25-Mar-26 A | 25-Mar-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | |
| | Material Fabrication for Decoder cables 12 AWG | 75 | 15-Feb-27 | 13-May-27 | 11-Apr-26 A | 16-Apr-26 A | 0% | 100% | 0.00 | 0.00 | 0.00 | 0.00 | 524.80 | 524.80 | 0.00 | 0.00 | |
| | Material Delivery for Decoder cables 12 AWG | 20 | 19-May-27 | 10-Jun-27 | 18-Apr-26 A | 19-Apr-26 A | 0% | 100% | 0.00 | 0.00 | 0.00 | 0.00 | 1020.00 | 1020.00 | 0.00 | 0.00 | |
| | Staging Time for Decoder cables 12 AWG | 15 | 12-Jun-27 | 28-Jun-27 | 20-Apr-26 A | 20-Apr-26 A | 0% | 100% | 0.00 | 0.00 | 0.00 | 0.00 | 64.00 | 64.00 | 0.00 | 0.00 | |
| | **Construction** | 722 | 20-Dec-25 | 18-Oct-27 | 20-Nov-25 A | 02-May-28 | 53.02% | 79.39% | 30,818,849.44 | 46,119,783.81 | 46,143,220.83 | 261416.21 | 409726.35 | 408294.39 | 58,147,531.04 | 58,147,531.04 | -165 |
| | **Site Demolition** | 93 | 20-Dec-25 | 03-Mar-26 | 20-Nov-25 A | 02-Feb-26 A | 100% | 100% | 279,942.75 | 279,942.75 | 279,942.75 | 7350.00 | 7350.00 | 7350.00 | 279,942.75 | 279,942.75 | |



© Oracle Corporation

| Activity ID | Activity Name | Original Duration | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Actual Total Cost | Earned Value Cost | Planned Value Labor Units | Actual Labor Units | Earned Value Labor Units | Budgeted Total Cost | At Completion Total Cost | Total Float |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| C | Removal of chain link fence [Demolition Works ] | 21 | 20-Dec-25 | 12-Jan-26 | 20-Nov-25 A | 30-Nov-25 | 100% | 100% | 50,534.75 | 50,534.75 | 50,534.75 | 1050.00 | 1050.00 | 1050.00 | 50,534.75 | 50,534.75 | |
| C | Removal of concrete fence [Demolition Works ] | 21 | 13-Jan-26 | 05-Feb-26 | 24-Nov-25 A | 03-Dec-25 | 100% | 100% | 108,808.00 | 108,808.00 | 108,808.00 | 1050.00 | 1050.00 | 1050.00 | 108,808.00 | 108,808.00 | |
| C | Demolition of existing structures [Demolition Works ] | 21 | 13-Jan-26 | 05-Feb-26 | 20-Nov-25 A | 04-Dec-25 | 100% | 100% | 117,250.00 | 117,250.00 | 117,250.00 | 1050.00 | 1050.00 | 1050.00 | 117,250.00 | 117,250.00 | |
| C | Removal of Electricity distribution panel [Demolition W | 21 | 07-Feb-26 | 03-Mar-26 | 01-Feb-26 A | 02-Feb-26 A | 100% | 100% | 3,350.00 | 3,350.00 | 3,350.00 | 4200.00 | 4200.00 | 4200.00 | 3,350.00 | 3,350.00 | |
| **Roads & Meduim Voltage** | | 435 | 06-Jan-26 | 17-Sep-26 | 01-Dec-25 A | 03-Jul-27 | 100% | 73.25% | 11,810,038.74 | 8,650,438.79 | 8,650,438.79 | 100175.00 | 73591.03 | 73591.00 | 11,810,038.74 | 11,810,038.74 | -104 |
| Local – 01 | | 421 | 06-Jan-26 | 17-Sep-26 | 01-Dec-25 A | 16-Jun-27 | 100% | 75.72% | 5,046,733.52 | 3,821,245.32 | 3,821,245.32 | 46625.00 | 38000.00 | 38000.00 | 5,046,733.52 | 5,046,733.52 | -90 |
| LOCAL - 01 Segment-01 (From 0+0 | | 383 | 06-Jan-26 | 17-Aug-26 | 01-Dec-25 A | 28-Apr-27 | 100% | 76.33% | 1,668,845.14 | 1,273,748.94 | 1,273,748.94 | 15675.00 | 12600.00 | 12600.00 | 1,668,845.14 | 1,668,845.14 | -52 |
| Road Works | | 194 | 20-Jan-26 | 17-Aug-26 | 01-Dec-25 A | 16-Jul-26 A | 100% | 100% | 1,253,220.74 | 1,253,220.74 | 1,253,220.74 | 12000.00 | 12000.00 | 12000.00 | 1,253,220.74 | 1,253,220.74 | |
| Earthworks and Site Grading | | 91 | 20-Jan-26 | 11-May-26 | 01-Dec-25 A | 20-Apr-26 A | 100% | 100% | 500,060.34 | 500,060.34 | 500,060.34 | 9900.00 | 9900.00 | 9900.00 | 500,060.34 | 500,060.34 | |
| | Embankments to the parcels for roads [Local – 01 Seg | 21 | 18-Apr-26 | 11-May-26 | 06-Dec-25 A | 29-Dec-25 | 100% | 100% | 190,236.60 | 190,236.60 | 190,236.60 | 1800.00 | 1800.00 | 1800.00 | 190,236.60 | 190,236.60 | |
| | Excavation for Roadway [Local – 01 Segment-01] | 21 | 20-Jan-26 | 12-Feb-26 | 15-Dec-25 A | 19-Apr-26 A | 100% | 100% | 25,617.86 | 25,617.86 | 25,617.86 | 900.00 | 900.00 | 900.00 | 25,617.86 | 25,617.86 | |
| | Parcrels Excavation for Roadway [Local – 01 Segment | 20 | 14-Feb-26 | 09-Mar-26 | 01-Dec-25 A | 19-Apr-26 A | 100% | 100% | 16,556.38 | 16,556.38 | 16,556.38 | 3600.00 | 3600.00 | 3600.00 | 16,556.38 | 16,556.38 | |
| | Embankments to the roads [Local – 01 Segment-01] | 15 | 10-Mar-26 | 31-Mar-26 | 17-Dec-25 A | 20-Apr-26 A | 100% | 100% | 267,649.50 | 267,649.50 | 267,649.50 | 3600.00 | 3600.00 | 3600.00 | 267,649.50 | 267,649.50 | |
| Asphalt Work | | 67 | 16-Jun-26 | 17-Aug-26 | 25-Dec-25 A | 16-Jul-26 A | 100% | 100% | 753,160.40 | 753,160.40 | 753,160.40 | 2100.00 | 2100.00 | 2100.00 | 753,160.40 | 753,160.40 | |
| | Subgrade [Local – 01 Segment-01] | 14 | 16-Jun-26 | 01-Jul-26 | 25-Dec-25 A | 27-Apr-26 A | 100% | 100% | 119,972.80 | 119,972.80 | 119,972.80 | 450.00 | 450.00 | 450.00 | 119,972.80 | 119,972.80 | |
| | Aggregate base course [Local – 01 Segment-01] | 10 | 23-Jul-26 | 03-Aug-26 | 28-Apr-26 A | 14-Jul-26 A | 100% | 100% | 149,966.40 | 149,966.40 | 149,966.40 | 300.00 | 300.00 | 300.00 | 149,966.40 | 149,966.40 | |
| | Prime Coat (MC1) [Local – 01 Segment-01] | 6 | 04-Aug-26 | 10-Aug-26 | 14-May-26 A | 15-Jul-26 A | 100% | 100% | 144,965.20 | 144,965.20 | 144,965.20 | 300.00 | 300.00 | 300.00 | 144,965.20 | 144,965.20 | |
| | Bituminous Base Course [Local – 01 Segment-01] | 6 | 11-Aug-26 | 17-Aug-26 | 19-May-26 A | 16-Jul-26 A | 100% | 100% | 338,256.00 | 338,256.00 | 338,256.00 | 1050.00 | 1050.00 | 1050.00 | 338,256.00 | 338,256.00 | |
| Electrical Works | | 191 | 06-Jan-26 | 16-Jul-26 | 11-Apr-26 A | 28-Apr-27 | 100% | 4.94% | 415,624.40 | 20,528.20 | 20,528.20 | 3675.00 | 600.00 | 600.00 | 415,624.40 | 415,624.40 | -90 |
| | Approval of Subcontractor / Supplier / Consultant for M | 10 | 06-Jan-26 | 17-Jan-26 | 04-Nov-26 | 15-Nov-26 | 100% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | -169 |
| | Approval Materials of Medium Voltage from SEC | 10 | 18-Jan-26 | 28-Jan-26 | 16-Nov-26 | 26-Nov-26 | 100% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | -169 |
| | PO for Medium Voltage | 2 | 29-Jan-26 | 31-Jan-26 | 28-Nov-26 | 29-Nov-26 | 100% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | -169 |
| | Testing Materials of Medium Voltage from SEC | 5 | 18-Apr-26 | 22-Apr-26 | 08-Feb-27 | 17-Feb-27 | 100% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | -169 |
| Medium Voltage | | 191 | 02-Jun-26 | 16-Jul-26 | 11-Apr-26 A | 28-Apr-27 | 100% | 4.94% | 415,624.40 | 20,528.20 | 20,528.20 | 3675.00 | 600.00 | 600.00 | 415,624.40 | 415,624.40 | -90 |
| | Installation of Medium Voltage Cables Duct Banks [Lo | 10 | 10-Jun-26 | 21-Jun-26 | 11-Apr-26 A | 30-Apr-26 A | 100% | 100% | 20,528.20 | 20,528.20 | 20,528.20 | 600.00 | 600.00 | 600.00 | 20,528.20 | 20,528.20 | |
| | Excavation for Medium Voltage trench [Local – 01 Seg | 7 | 02-Jun-26 | 09-Jun-26 | 27-Mar-27 | 03-Apr-27 | 100% | 0% | 16,297.20 | 0.00 | 0.00 | 900.00 | 0.00 | 0.00 | 16,297.20 | 16,297.20 | -169 |
| | Installation of Medium Voltage Cables [Local – 01 Seg | 7 | 22-Jun-26 | 29-Jun-26 | 04-Apr-27 | 11-Apr-27 | 100% | 0% | 320,595.00 | 0.00 | 0.00 | 675.00 | 0.00 | 0.00 | 320,595.00 | 320,595.00 | -90 |
| | Installation of Straight joints cables [Local – 01 Segme | 2 | 30-Jun-26 | 01-Jul-26 | 12-Apr-27 | 13-Apr-27 | 100% | 0% | 10,136.00 | 0.00 | 0.00 | 675.00 | 0.00 | 0.00 | 10,136.00 | 10,136.00 | -90 |
| | Installation of Cable Termination for 13.8 kv 3Cx 500 n | 3 | 02-Jul-26 | 05-Jul-26 | 14-Apr-27 | 17-Apr-27 | 100% | 0% | 7,868.00 | 0.00 | 0.00 | 225.00 | 0.00 | 0.00 | 7,868.00 | 7,868.00 | -90 |
| | Installation of Medium Voltage Switchgears [Local – 01 | 7 | 06-Jul-26 | 13-Jul-26 | 18-Apr-27 | 25-Apr-27 | 100% | 0% | 40,200.00 | 0.00 | 0.00 | 450.00 | 0.00 | 0.00 | 40,200.00 | 40,200.00 | -90 |
| | Installation of Cable Termination [Local – 01 Segment- | 3 | 14-Jul-26 | 16-Jul-26 | 26-Apr-27 | 28-Apr-27 | 100% | 0% | 0.00 | 0.00 | 0.00 | 150.00 | 0.00 | 0.00 | 0.00 | 0.00 | -90 |
| LOCAL - 01 Segment-02 (From 1+0 | | 383 | 20-Jan-26 | 31-Aug-26 | 06-Dec-25 A | 20-May-27 | 100% | 76.33% | 1,668,843.64 | 1,273,747.44 | 1,273,747.44 | 15250.00 | 12250.00 | 12250.00 | 1,668,843.64 | 1,668,843.64 | -67 |
| Road Works | | 240 | 20-Jan-26 | 31-Aug-26 | 06-Dec-25 A | 14-Jun-26 A | 100% | 100% | 1,253,219.24 | 1,253,219.24 | 1,253,219.24 | 11850.00 | 11850.00 | 11850.00 | 1,253,219.24 | 1,253,219.24 | |
| Earthworks and Site Grading | | 63 | 20-Jan-26 | 26-Apr-26 | 06-Dec-25 A | 15-Apr-26 A | 100% | 100% | 500,058.84 | 500,058.84 | 500,058.84 | 9900.00 | 9900.00 | 9900.00 | 500,058.84 | 500,058.84 | |
| | Parcrels Excavation for Roadway [Local – 01 Segment | 18 | 14-Feb-26 | 07-Mar-26 | 06-Dec-25 A | 11-Dec-25 A | 100% | 100% | 16,556.38 | 16,556.38 | 16,556.38 | 3600.00 | 3600.00 | 3600.00 | 16,556.38 | 16,556.38 | |
| | Excavation for Roadway [Local – 01 Segment-02] | 21 | 20-Jan-26 | 12-Feb-26 | 16-Dec-25 A | 19-Jan-26 A | 100% | 100% | 25,617.86 | 25,617.86 | 25,617.86 | 900.00 | 900.00 | 900.00 | 25,617.86 | 25,617.86 | |
| | Embankments to the roads [Local – 01 Segment-02] | 19 | 08-Mar-26 | 02-Apr-26 | 17-Dec-25 A | 20-Jan-26 A | 100% | 100% | 267,649.50 | 267,649.50 | 267,649.50 | 3600.00 | 3600.00 | 3600.00 | 267,649.50 | 267,649.50 | |
| | Embankments to the parcels for roads [Local – 01 Seg | 20 | 04-Apr-26 | 26-Apr-26 | 13-Dec-25 A | 15-Apr-26 A | 100% | 100% | 190,235.10 | 190,235.10 | 190,235.10 | 1800.00 | 1800.00 | 1800.00 | 190,235.10 | 190,235.10 | |
| Asphalt Work | | 138 | 17-Jun-26 | 31-Aug-26 | 29-Dec-25 A | 14-Jun-26 A | 100% | 100% | 753,160.40 | 753,160.40 | 753,160.40 | 1950.00 | 1950.00 | 1950.00 | 753,160.40 | 753,160.40 | |
| | Subgrade [Local – 01 Segment-02] | 14 | 17-Jun-26 | 02-Jul-26 | 29-Dec-25 A | 02-May-26 | 100% | 100% | 119,972.80 | 119,972.80 | 119,972.80 | 300.00 | 300.00 | 300.00 | 119,972.80 | 119,972.80 | |
| | Aggregate base course [Local – 01 Segment-02] | 14 | 02-Aug-26 | 17-Aug-26 | 03-May-26 A | 21-May-26 | 100% | 100% | 149,966.40 | 149,966.40 | 149,966.40 | 300.00 | 300.00 | 300.00 | 149,966.40 | 149,966.40 | |
| | Prime Coat (MC1) [Local – 01 Segment-02] | 6 | 18-Aug-26 | 24-Aug-26 | 18-May-26 A | 06-Jun-26 A | 100% | 100% | 144,965.20 | 144,965.20 | 144,965.20 | 300.00 | 300.00 | 300.00 | 144,965.20 | 144,965.20 | |



© Oracle Corporation

| Activity ID | Activity Name | Original Duration | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Actual Total Cost | Earned Value Cost | Planned Value Labor Units | Actual Labor Units | Earned Value Labor Units | Budgeted Total Cost | At Completion Total Cost | Total Float |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | Bituminous Base Course [Local – 01 Segment-02] | 6 | 25-Aug-26 | 31-Aug-26 | 20-May-26 A | 14-Jun-26 A | 100% | 100% | 338,256.00 | 338,256.00 | 338,256.00 | 1050.00 | 1050.00 | 1050.00 | 338,256.00 | 338,256.00 | |
| | Electrical Works | 199 | 15-Jun-26 | 04-Aug-26 | 14-Apr-26 A | 20-May-27 | 100% | 4.94% | 415,624.40 | 20,528.20 | 20,528.20 | 3400.00 | 400.00 | 400.00 | 415,624.40 | 415,624.40 | -90 |
| | Medium Voltage | 199 | 15-Jun-26 | 04-Aug-26 | 14-Apr-26 A | 20-May-27 | 100% | 4.94% | 415,624.40 | 20,528.20 | 20,528.20 | 3400.00 | 400.00 | 400.00 | 415,624.40 | 415,624.40 | -90 |
| | Installation of Medium Voltage Cables Duct Banks [Lo | 10 | 23-Jun-26 | 04-Jul-26 | 14-Apr-26 A | 30-Apr-26 A | 100% | 100% | 20,528.20 | 20,528.20 | 20,528.20 | 400.00 | 400.00 | 400.00 | 20,528.20 | 20,528.20 | |
| | Excavation for Medium Voltage trench [Local – 01 Seg | 7 | 15-Jun-26 | 22-Jun-26 | 04-Apr-27 | 11-Apr-27 | 100% | 0% | 16,297.20 | 0.00 | 0.00 | 1350.00 | 0.00 | 0.00 | 16,297.20 | 16,297.20 | -169 |
| | Installation of Medium Voltage Cables [Local – 01 Seg | 7 | 05-Jul-26 | 12-Jul-26 | 12-Apr-27 | 19-Apr-27 | 100% | 0% | 320,595.00 | 0.00 | 0.00 | 450.00 | 0.00 | 0.00 | 320,595.00 | 320,595.00 | -87 |
| | Installation of Straight joints cables [Local – 01 Segme | 5 | 13-Jul-26 | 18-Jul-26 | 20-Apr-27 | 25-Apr-27 | 100% | 0% | 10,136.00 | 0.00 | 0.00 | 450.00 | 0.00 | 0.00 | 10,136.00 | 10,136.00 | -87 |
| | Installation of Cable Termination for 13.8 kv 3Cx 500 n | 3 | 19-Jul-26 | 21-Jul-26 | 29-Apr-27 | 02-May-27 | 100% | 0% | 7,868.00 | 0.00 | 0.00 | 150.00 | 0.00 | 0.00 | 7,868.00 | 7,868.00 | -90 |
| | Installation of Medium Voltage Switchgears [Local – 01 | 7 | 22-Jul-26 | 29-Jul-26 | 03-May-27 | 10-May-27 | 100% | 0% | 40,200.00 | 0.00 | 0.00 | 450.00 | 0.00 | 0.00 | 40,200.00 | 40,200.00 | -90 |
| | Installation of Cable Termination [Local – 01 Segment- | 5 | 30-Jul-26 | 04-Aug-26 | 11-May-27 | 20-May-27 | 100% | 0% | 0.00 | 0.00 | 0.00 | 150.00 | 0.00 | 0.00 | 0.00 | 0.00 | -90 |
| | LOCAL - 01 Segment-03 (From 2+1 | 373 | 10-Mar-26 | 17-Sep-26 | 28-Dec-25 A | 16-Jun-27 | 100% | 74.53% | 1,709,044.74 | 1,273,748.94 | 1,273,748.94 | 15700.00 | 13150.00 | 13150.00 | 1,709,044.74 | 1,709,044.74 | -90 |
| | Road Works | 277 | 10-Mar-26 | 09-Sep-26 | 28-Dec-25 A | 10-Sep-26 A | 100% | 100% | 1,253,220.74 | 1,253,220.74 | 1,253,220.74 | 12750.00 | 12750.00 | 12750.00 | 1,253,220.74 | 1,253,220.74 | |
| | Earthworks and Site Grading | 86 | 10-Mar-26 | 21-Jun-26 | 28-Dec-25 A | 10-Sep-26 A | 100% | 100% | 500,060.34 | 500,060.34 | 500,060.34 | 10800.00 | 10800.00 | 10800.00 | 500,060.34 | 500,060.34 | |
| | Excavation for Roadway [Local – 01 Segment-03] | 21 | 10-Mar-26 | 07-Apr-26 | 28-Mar-26 A | 05-Jul-26 A | 100% | 100% | 25,617.86 | 25,617.86 | 25,617.86 | 3600.00 | 3600.00 | 3600.00 | 25,617.86 | 25,617.86 | |
| | Embankments to the roads [Local – 01 Segment-03] | 21 | 29-Apr-26 | 23-May-26 | 30-Mar-26 A | 05-Jul-26 A | 100% | 100% | 267,649.50 | 267,649.50 | 267,649.50 | 1800.00 | 1800.00 | 1800.00 | 267,649.50 | 267,649.50 | |
| | Embankments to the parcels for roads [Local – 01 Seg | 21 | 24-May-26 | 21-Jun-26 | 28-Dec-25 A | 08-Jul-26 A | 100% | 100% | 190,236.60 | 190,236.60 | 190,236.60 | 1800.00 | 1800.00 | 1800.00 | 190,236.60 | 190,236.60 | |
| | Parcrels Excavation for Roadway [Local – 01 Segment | 18 | 08-Apr-26 | 28-Apr-26 | 28-Dec-25 A | 10-Sep-26 | 100% | 100% | 16,556.38 | 16,556.38 | 16,556.38 | 3600.00 | 3600.00 | 3600.00 | 16,556.38 | 16,556.38 | |
| | Asphalt Work | 122 | 15-Jul-26 | 09-Sep-26 | 17-Jun-26 A | 26-Jul-26 A | 100% | 100% | 753,160.40 | 753,160.40 | 753,160.40 | 1950.00 | 1950.00 | 1950.00 | 753,160.40 | 753,160.40 | |
| | Subgrade [Local – 01 Segment-03] | 14 | 15-Jul-26 | 30-Jul-26 | 17-Jun-26 A | 13-Jul-26 A | 100% | 100% | 119,972.80 | 119,972.80 | 119,972.80 | 300.00 | 300.00 | 300.00 | 119,972.80 | 119,972.80 | |
| | Aggregate base course [Local – 01 Segment-03] | 10 | 05-Aug-26 | 16-Aug-26 | 11-Jul-26 A | 23-Jul-26 A | 100% | 100% | 149,966.40 | 149,966.40 | 149,966.40 | 300.00 | 300.00 | 300.00 | 149,966.40 | 149,966.40 | |
| | Prime Coat (MC1) [Local – 01 Segment-03] | 8 | 17-Aug-26 | 25-Aug-26 | 18-Jul-26 A | 25-Jul-26 A | 100% | 100% | 144,965.20 | 144,965.20 | 144,965.20 | 300.00 | 300.00 | 300.00 | 144,965.20 | 144,965.20 | |
| | Bituminous Base Course [Local – 01 Segment-03] | 8 | 01-Sep-26 | 09-Sep-26 | 19-Jul-26 A | 26-Jul-26 A | 100% | 100% | 338,256.00 | 338,256.00 | 338,256.00 | 1050.00 | 1050.00 | 1050.00 | 338,256.00 | 338,256.00 | |
| | Electrical Works | 127 | 17-Aug-26 | 17-Sep-26 | 20-Jun-26 A | 16-Jun-27 | 100% | 4.5% | 455,824.00 | 20,528.20 | 20,528.20 | 2950.00 | 400.00 | 400.00 | 455,824.00 | 455,824.00 | -90 |
| | Medium Voltage | 127 | 17-Aug-26 | 17-Sep-26 | 20-Jun-26 A | 16-Jun-27 | 100% | 4.5% | 455,824.00 | 20,528.20 | 20,528.20 | 2950.00 | 400.00 | 400.00 | 455,824.00 | 455,824.00 | -90 |
| | Installation of Medium Voltage Cables Duct Banks [Lo | 5 | 22-Aug-26 | 26-Aug-26 | 20-Jun-26 A | 14-Jul-26 A | 100% | 100% | 20,528.20 | 20,528.20 | 20,528.20 | 400.00 | 400.00 | 400.00 | 20,528.20 | 20,528.20 | |
| | Excavation for Medium Voltage trench [Local – 01 Seg | 4 | 17-Aug-26 | 20-Aug-26 | 22-May-27 | 25-May-27 | 100% | 0% | 16,296.80 | 0.00 | 0.00 | 900.00 | 0.00 | 0.00 | 16,296.80 | 16,296.80 | -90 |
| | Installation of Medium Voltage Cables [Local – 01 Seg | 7 | 27-Aug-26 | 03-Sep-26 | 26-May-27 | 02-Jun-27 | 100% | 0% | 320,595.00 | 0.00 | 0.00 | 450.00 | 0.00 | 0.00 | 320,595.00 | 320,595.00 | -90 |
| | Installation of Straight joints cables [Local – 01 Segme | 2 | 05-Sep-26 | 06-Sep-26 | 03-Jun-27 | 05-Jun-27 | 100% | 0% | 10,136.00 | 0.00 | 0.00 | 450.00 | 0.00 | 0.00 | 10,136.00 | 10,136.00 | -90 |
| | Installation of Cable Termination for 13.8 kv 3Cx 500 n | 3 | 07-Sep-26 | 09-Sep-26 | 06-Jun-27 | 08-Jun-27 | 100% | 0% | 7,868.00 | 0.00 | 0.00 | 150.00 | 0.00 | 0.00 | 7,868.00 | 7,868.00 | -90 |
| | Installation of Medium Voltage Switchgears [Local – 01 | 4 | 10-Sep-26 | 14-Sep-26 | 09-Jun-27 | 13-Jun-27 | 100% | 0% | 80,400.00 | 0.00 | 0.00 | 450.00 | 0.00 | 0.00 | 80,400.00 | 80,400.00 | -90 |
| | Installation of Cable Termination [Local – 01 Segment- | 3 | 15-Sep-26 | 17-Sep-26 | 14-Jun-27 | 16-Jun-27 | 100% | 0% | 0.00 | 0.00 | 0.00 | 150.00 | 0.00 | 0.00 | 0.00 | 0.00 | -90 |
| | Local – 02 | 373 | 16-Mar-26 | 16-Sep-26 | 08-Dec-25 A | 05-Jun-27 | 100% | 61.79% | 1,522,313.70 | 940,681.70 | 940,681.70 | 12550.00 | 8950.00 | 8950.00 | 1,522,313.70 | 1,522,313.70 | -80 |
| | Road Works | 267 | 16-Mar-26 | 16-Sep-26 | 08-Dec-25 A | 21-Jun-26 A | 100% | 100% | 911,944.80 | 911,944.80 | 911,944.80 | 8550.00 | 8550.00 | 8550.00 | 911,944.80 | 911,944.80 | |
| | Earthworks and Site Grading | 137 | 16-Mar-26 | 22-Aug-26 | 08-Dec-25 A | 18-Jun-26 A | 100% | 100% | 409,824.32 | 409,824.32 | 409,824.32 | 6600.00 | 6600.00 | 6600.00 | 409,824.32 | 409,824.32 | |
| | Excavation for Roadway [Local – 02 ] | 21 | 16-Mar-26 | 13-Apr-26 | 24-Dec-25 A | 29-Dec-25 | 100% | 100% | 17,735.44 | 17,735.44 | 17,735.44 | 2400.00 | 2400.00 | 2400.00 | 17,735.44 | 17,735.44 | |
| | Embankments to the roads [Local – 02 ] | 21 | 13-Jul-26 | 05-Aug-26 | 29-Dec-25 A | 03-Jan-26 A | 100% | 100% | 185,295.90 | 185,295.90 | 185,295.90 | 900.00 | 900.00 | 900.00 | 185,295.90 | 185,295.90 | |
| | Parcrels Excavation for Roadway [Local – 02 ] | 18 | 22-Jun-26 | 12-Jul-26 | 08-Dec-25 A | 05-Jan-26 A | 100% | 100% | 16,556.38 | 16,556.38 | 16,556.38 | 2400.00 | 2400.00 | 2400.00 | 16,556.38 | 16,556.38 | |
| | Embankments to the parcels for roads [Local – 02 ] | 14 | 06-Aug-26 | 22-Aug-26 | 13-Dec-25 A | 18-Jun-26 A | 100% | 100% | 190,236.60 | 190,236.60 | 190,236.60 | 900.00 | 900.00 | 900.00 | 190,236.60 | 190,236.60 | |
| | Asphalt Work | 171 | 23-Aug-26 | 16-Sep-26 | 12-Jan-26 A | 21-Jun-26 A | 100% | 100% | 502,120.48 | 502,120.48 | 502,120.48 | 1950.00 | 1950.00 | 1950.00 | 502,120.48 | 502,120.48 | |
| | Subgrade [Local – 02 ] | 7 | 23-Aug-26 | 30-Aug-26 | 12-Jan-26 A | 25-Jan-26 A | 100% | 100% | 79,982.08 | 79,982.08 | 79,982.08 | 300.00 | 300.00 | 300.00 | 79,982.08 | 79,982.08 | |
| | Aggregate base course [Local – 02 ] | 9 | 31-Aug-26 | 09-Sep-26 | 09-Jun-26 A | 18-Jun-26 A | 100% | 100% | 99,977.40 | 99,977.40 | 99,977.40 | 300.00 | 300.00 | 300.00 | 99,977.40 | 99,977.40 | |
| | Prime Coat (MC1) [Local – 02 ] | 2 | 10-Sep-26 | 12-Sep-26 | 11-Jun-26 A | 20-Jun-26 A | 100% | 100% | 96,657.00 | 96,657.00 | 96,657.00 | 300.00 | 300.00 | 300.00 | 96,657.00 | 96,657.00 | |



© Oracle Corporation

| Activity ID | Activity Name | Original Duration | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Actual Total Cost | Earned Value Cost | Planned Value Labor Units | Actual Labor Units | Earned Value Labor Units | Budgeted Total Cost | At Completion Total Cost | Total Float |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | Bituminous Base Course [Local – 02 ] | 4 | 13-Sep-26 | 16-Sep-26 | 15-Jun-26 A | 21-Jun-26 A | 100% | 100% | 225,504.00 | 225,504.00 | 225,504.00 | 1050.00 | 1050.00 | 1050.00 | 225,504.00 | 225,504.00 | |
| | Electrical Works | 165 | 23-Jun-26 | 20-Aug-26 | 31-May-26 A | 05-Jun-27 | 100% | 4.71% | 610,368.90 | 28,736.90 | 28,736.90 | 4000.00 | 400.00 | 400.00 | 610,368.90 | 610,368.90 | -169 |
| | Medium Voltage | 165 | 23-Jun-26 | 20-Aug-26 | 31-May-26 A | 05-Jun-27 | 100% | 4.71% | 610,368.90 | 28,736.90 | 28,736.90 | 4000.00 | 400.00 | 400.00 | 610,368.90 | 610,368.90 | -169 |
| | Installation of Medium Voltage Cables Duct Banks [Lo | 8 | 02-Jul-26 | 11-Jul-26 | 31-May-26 A | 09-Jun-26 A | 100% | 100% | 28,736.90 | 28,736.90 | 28,736.90 | 400.00 | 400.00 | 400.00 | 28,736.90 | 28,736.90 | |
| | Excavation for Medium Voltage trench [Local – 02 ] | 8 | 23-Jun-26 | 01-Jul-26 | 12-Apr-27 | 20-Apr-27 | 100% | 0% | 22,816.00 | 0.00 | 0.00 | 1500.00 | 0.00 | 0.00 | 22,816.00 | 22,816.00 | -169 |
| | Installation of Medium Voltage Cables [Local – 02 ] | 13 | 12-Jul-26 | 26-Jul-26 | 21-Apr-27 | 05-May-27 | 100% | 0% | 450,508.00 | 0.00 | 0.00 | 900.00 | 0.00 | 0.00 | 450,508.00 | 450,508.00 | -169 |
| | Installation of Straight joints cables [Local – 02 ] | 6 | 27-Jul-26 | 02-Aug-26 | 06-May-27 | 12-May-27 | 100% | 0% | 14,196.00 | 0.00 | 0.00 | 450.00 | 0.00 | 0.00 | 14,196.00 | 14,196.00 | -169 |
| | Installation of Cable Termination for 13.8 kv 3Cx 500 n | 8 | 03-Aug-26 | 11-Aug-26 | 13-May-27 | 26-May-27 | 100% | 0% | 11,032.00 | 0.00 | 0.00 | 150.00 | 0.00 | 0.00 | 11,032.00 | 11,032.00 | -169 |
| | Installation of Medium Voltage Switchgears [Local – 02 ] | 5 | 12-Aug-26 | 17-Aug-26 | 27-May-27 | 01-Jun-27 | 100% | 0% | 80,400.00 | 0.00 | 0.00 | 450.00 | 0.00 | 0.00 | 80,400.00 | 80,400.00 | -169 |
| | Installation of Cable Termination [Local – 02 ] | 3 | 18-Aug-26 | 20-Aug-26 | 02-Jun-27 | 05-Jun-27 | 100% | 0% | 2,680.00 | 0.00 | 0.00 | 150.00 | 0.00 | 0.00 | 2,680.00 | 2,680.00 | -169 |
| | Local – 03 | 401 | 14-Apr-26 | 17-Sep-26 | 08-Dec-25 A | 28-Jun-27 | 100% | 85.1% | 823,136.20 | 700,463.80 | 700,463.80 | 8800.00 | 6850.00 | 6850.00 | 823,136.20 | 823,136.20 | -100 |
| | Road Works | 290 | 14-Apr-26 | 17-Sep-26 | 08-Dec-25 A | 10-Sep-26 A | 100% | 100% | 693,622.50 | 693,622.50 | 693,622.50 | 6450.00 | 6450.00 | 6450.00 | 693,622.50 | 693,622.50 | |
| | Earthworks and Site Grading | 155 | 14-Apr-26 | 02-Sep-26 | 08-Dec-25 A | 10-Sep-26 A | 100% | 100% | 342,147.30 | 342,147.30 | 342,147.30 | 4350.00 | 4350.00 | 4350.00 | 342,147.30 | 342,147.30 | |
| | Excavation for Roadway [Local – 03 ] | 14 | 14-Apr-26 | 29-Apr-26 | 05-Jan-26 A | 08-Jan-26 A | 100% | 100% | 11,823.62 | 11,823.62 | 11,823.62 | 2400.00 | 2400.00 | 2400.00 | 11,823.62 | 11,823.62 | |
| | Parcrels Excavation for Roadway [Local – 03 ] | 14 | 13-Jul-26 | 28-Jul-26 | 08-Dec-25 A | 30-Mar-26 A | 100% | 100% | 16,556.38 | 16,556.38 | 16,556.38 | 600.00 | 600.00 | 600.00 | 16,556.38 | 16,556.38 | |
| | Embankments to the roads [Local – 03 ] | 15 | 29-Jul-26 | 15-Aug-26 | 06-Jan-26 A | 31-Mar-26 A | 100% | 100% | 123,530.70 | 123,530.70 | 123,530.70 | 900.00 | 900.00 | 900.00 | 123,530.70 | 123,530.70 | |
| | Embankments to the parcels for roads [Local – 03 ] | 16 | 16-Aug-26 | 02-Sep-26 | 13-Dec-25 A | 10-Sep-26 | 100% | 100% | 190,236.60 | 190,236.60 | 190,236.60 | 450.00 | 450.00 | 450.00 | 190,236.60 | 190,236.60 | |
| | Asphalt Work | 183 | 03-Sep-26 | 17-Sep-26 | 29-Jan-26 A | 04-Aug-26 A | 100% | 100% | 351,475.20 | 351,475.20 | 351,475.20 | 2100.00 | 2100.00 | 2100.00 | 351,475.20 | 351,475.20 | |
| | Subgrade [Local – 03 ] | 4 | 03-Sep-26 | 07-Sep-26 | 29-Jan-26 A | 30-Apr-26 A | 100% | 100% | 55,987.20 | 55,987.20 | 55,987.20 | 450.00 | 450.00 | 450.00 | 55,987.20 | 55,987.20 | |
| | Aggregate base course [Local – 03 ] | 4 | 08-Sep-26 | 12-Sep-26 | 28-Jul-26 A | 30-Jul-26 A | 100% | 100% | 69,984.00 | 69,984.00 | 69,984.00 | 300.00 | 300.00 | 300.00 | 69,984.00 | 69,984.00 | |
| | Prime Coat (MC1) [Local – 03 ] | 2 | 13-Sep-26 | 14-Sep-26 | 02-Aug-26 A | 02-Aug-26 | 100% | 100% | 67,651.20 | 67,651.20 | 67,651.20 | 300.00 | 300.00 | 300.00 | 67,651.20 | 67,651.20 | |
| | Bituminous Base Course [Local – 03 ] | 3 | 15-Sep-26 | 17-Sep-26 | 03-Aug-26 A | 04-Aug-26 | 100% | 100% | 157,852.80 | 157,852.80 | 157,852.80 | 1050.00 | 1050.00 | 1050.00 | 157,852.80 | 157,852.80 | |
| | Electrical Works | 169 | 22-Aug-26 | 17-Sep-26 | 21-Apr-26 A | 28-Jun-27 | 100% | 5.28% | 129,513.70 | 6,841.30 | 6,841.30 | 2350.00 | 400.00 | 400.00 | 129,513.70 | 129,513.70 | -100 |
| | Medium Voltage | 169 | 22-Aug-26 | 17-Sep-26 | 21-Apr-26 A | 28-Jun-27 | 100% | 5.28% | 129,513.70 | 6,841.30 | 6,841.30 | 2350.00 | 400.00 | 400.00 | 129,513.70 | 129,513.70 | -100 |
| | Installation of Medium Voltage Cables Duct Banks [Lo | 4 | 25-Aug-26 | 29-Aug-26 | 21-Apr-26 A | 07-May-26 | 100% | 100% | 6,841.30 | 6,841.30 | 6,841.30 | 400.00 | 400.00 | 400.00 | 6,841.30 | 6,841.30 | |
| | Excavation for Medium Voltage trench [Local – 03 ] | 3 | 22-Aug-26 | 24-Aug-26 | 06-Jun-27 | 08-Jun-27 | 100% | 0% | 5,432.40 | 0.00 | 0.00 | 300.00 | 0.00 | 0.00 | 5,432.40 | 5,432.40 | -169 |
| | Installation of Medium Voltage Cables [Local – 03 ] | 5 | 30-Aug-26 | 03-Sep-26 | 09-Jun-27 | 14-Jun-27 | 100% | 0% | 108,540.00 | 0.00 | 0.00 | 450.00 | 0.00 | 0.00 | 108,540.00 | 108,540.00 | -100 |
| | Installation of Straight joints cables [Local – 03 ] | 2 | 05-Sep-26 | 06-Sep-26 | 15-Jun-27 | 16-Jun-27 | 100% | 0% | 3,388.00 | 0.00 | 0.00 | 450.00 | 0.00 | 0.00 | 3,388.00 | 3,388.00 | -100 |
| | Installation of Cable Termination for 13.8 kv 3Cx 500 n | 3 | 07-Sep-26 | 09-Sep-26 | 17-Jun-27 | 20-Jun-27 | 100% | 0% | 2,632.00 | 0.00 | 0.00 | 150.00 | 0.00 | 0.00 | 2,632.00 | 2,632.00 | -100 |
| | Installation of Medium Voltage Switchgears [Local – 03 ] | 4 | 10-Sep-26 | 14-Sep-26 | 21-Jun-27 | 24-Jun-27 | 100% | 0% | 0.00 | 0.00 | 0.00 | 450.00 | 0.00 | 0.00 | 0.00 | 0.00 | -100 |
| | Installation of Cable Termination [Local – 03 ] | 3 | 15-Sep-26 | 17-Sep-26 | 26-Jun-27 | 28-Jun-27 | 100% | 0% | 2,680.00 | 0.00 | 0.00 | 150.00 | 0.00 | 0.00 | 2,680.00 | 2,680.00 | -100 |
| | Local – 04 | 339 | 30-Apr-26 | 17-Sep-26 | 10-Dec-25 A | 03-Jul-27 | 100% | 25.56% | 808,919.60 | 206,792.98 | 206,792.98 | 6400.00 | 1050.00 | 1050.00 | 808,919.60 | 808,919.60 | -104 |
| | Road Works | 217 | 30-Apr-26 | 17-Sep-26 | 10-Dec-25 A | 31-Jan-27 | 100% | 29.81% | 693,622.50 | 206,792.98 | 206,792.98 | 4050.00 | 1050.00 | 1050.00 | 693,622.50 | 693,622.50 | 18 |
| | Earthworks and Site Grading | 192 | 30-Apr-26 | 30-Jul-26 | 10-Dec-25 A | 02-Jan-27 | 100% | 60.44% | 342,147.30 | 206,792.98 | 206,792.98 | 2100.00 | 1050.00 | 1050.00 | 342,147.30 | 342,147.30 | 19 |
| | Parcrels Excavation for Roadway [Local – 04 ] | 18 | 18-May-26 | 11-Jun-26 | 10-Dec-25 A | 17-Sep-26 | 100% | 100% | 16,556.38 | 16,556.38 | 16,556.38 | 600.00 | 600.00 | 600.00 | 16,556.38 | 16,556.38 | |
| | Embankments to the parcels for roads [Local – 04 ] | 21 | 07-Jul-26 | 30-Jul-26 | 14-Dec-25 A | 19-Sep-26 | 100% | 100% | 190,236.60 | 190,236.60 | 190,236.60 | 450.00 | 450.00 | 450.00 | 190,236.60 | 190,236.60 | |
| | Excavation for Roadway [Local – 04 ] | 15 | 30-Apr-26 | 17-May-26 | 22-Nov-26 | 08-Dec-26 | 100% | 0% | 11,823.62 | 0.00 | 0.00 | 600.00 | 0.00 | 0.00 | 11,823.62 | 11,823.62 | -66 |
| | Embankments to the roads [Local – 04 ] | 21 | 13-Jun-26 | 06-Jul-26 | 09-Dec-26 | 02-Jan-27 | 100% | 0% | 123,530.70 | 0.00 | 0.00 | 450.00 | 0.00 | 0.00 | 123,530.70 | 123,530.70 | 19 |
| | Asphalt Work | 25 | 20-Aug-26 | 17-Sep-26 | 03-Jan-27 | 31-Jan-27 | 100% | 0% | 351,475.20 | 0.00 | 0.00 | 1950.00 | 0.00 | 0.00 | 351,475.20 | 351,475.20 | 18 |
| | Subgrade [Local – 04 ] | 12 | 20-Aug-26 | 02-Sep-26 | 03-Jan-27 | 16-Jan-27 | 100% | 0% | 55,987.20 | 0.00 | 0.00 | 300.00 | 0.00 | 0.00 | 55,987.20 | 55,987.20 | 19 |
| | Aggregate base course [Local – 04 ] | 8 | 05-Sep-26 | 13-Sep-26 | 18-Jan-27 | 26-Jan-27 | 100% | 0% | 69,984.00 | 0.00 | 0.00 | 300.00 | 0.00 | 0.00 | 69,984.00 | 69,984.00 | 18 |
| | Prime Coat (MC1) [Local – 04 ] | 2 | 14-Sep-26 | 15-Sep-26 | 27-Jan-27 | 28-Jan-27 | 100% | 0% | 67,651.20 | 0.00 | 0.00 | 300.00 | 0.00 | 0.00 | 67,651.20 | 67,651.20 | 18 |
| | Bituminous Base Course [Local – 04 ] | 2 | 16-Sep-26 | 17-Sep-26 | 30-Jan-27 | 31-Jan-27 | 100% | 0% | 157,852.80 | 0.00 | 0.00 | 1050.00 | 0.00 | 0.00 | 157,852.80 | 157,852.80 | 18 |



© Oracle Corporation

| Activity ID | Activity Name | Original Duration | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Actual Total Cost | Earned Value Cost | Planned Value Labor Units | Actual Labor Units | Earned Value Labor Units | Budgeted Total Cost | At Completion Total Cost | Total Float |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | Electric Works | 24 | 22-Aug-26 | 17-Sep-26 | 06-Jun-27 | 03-Jul-27 | 100% | 0% | 115,297.10 | 0.00 | 0.00 | 2350.00 | 0.00 | 0.00 | 115,297.10 | 115,297.10 | -104 |
| | Medium Voltage | 24 | 22-Aug-26 | 17-Sep-26 | 06-Jun-27 | 03-Jul-27 | 100% | 0% | 115,297.10 | 0.00 | 0.00 | 2350.00 | 0.00 | 0.00 | 115,297.10 | 115,297.10 | -104 |
| | Excavation for Medium Voltage trench [Local – 04 ] | 4 | 22-Aug-26 | 25-Aug-26 | 06-Jun-27 | 09-Jun-27 | 100% | 0% | 3,259.60 | 0.00 | 0.00 | 300.00 | 0.00 | 0.00 | 3,259.60 | 3,259.60 | -169 |
| | Installation of Medium Voltage Cables Duct Banks [Lo | 3 | 26-Aug-26 | 29-Aug-26 | 10-Jun-27 | 13-Jun-27 | 100% | 0% | 4,106.50 | 0.00 | 0.00 | 400.00 | 0.00 | 0.00 | 4,106.50 | 4,106.50 | -104 |
| | Installation of Medium Voltage Cables [Local – 04 ] | 6 | 30-Aug-26 | 05-Sep-26 | 14-Jun-27 | 20-Jun-27 | 100% | 0% | 64,119.00 | 0.00 | 0.00 | 450.00 | 0.00 | 0.00 | 64,119.00 | 64,119.00 | -104 |
| | Installation of Straight joints cables [Local – 04 ] | 3 | 06-Sep-26 | 08-Sep-26 | 21-Jun-27 | 23-Jun-27 | 100% | 0% | 2,016.00 | 0.00 | 0.00 | 450.00 | 0.00 | 0.00 | 2,016.00 | 2,016.00 | -104 |
| | Installation of Cable Termination for 13.8 kv 3Cx 500 n | 3 | 09-Sep-26 | 12-Sep-26 | 24-Jun-27 | 27-Jun-27 | 100% | 0% | 1,596.00 | 0.00 | 0.00 | 150.00 | 0.00 | 0.00 | 1,596.00 | 1,596.00 | -104 |
| | Installation of Medium Voltage Switchgears [Local – 04 ] | 2 | 13-Sep-26 | 14-Sep-26 | 28-Jun-27 | 29-Jun-27 | 100% | 0% | 40,200.00 | 0.00 | 0.00 | 450.00 | 0.00 | 0.00 | 40,200.00 | 40,200.00 | -104 |
| | Installation of Cable Termination [Local – 04 ] | 3 | 15-Sep-26 | 17-Sep-26 | 30-Jun-27 | 03-Jul-27 | 100% | 0% | 0.00 | 0.00 | 0.00 | 150.00 | 0.00 | 0.00 | 0.00 | 0.00 | -104 |
| | Local – 05 | 369 | 18-May-26 | 17-Sep-26 | 04-Dec-25 A | 27-Jun-27 | 100% | 77.01% | 1,337,737.46 | 1,030,140.46 | 1,030,140.46 | 8275.00 | 5725.00 | 5725.00 | 1,337,737.46 | 1,337,737.46 | -99 |
| | Road Works | 142 | 18-May-26 | 17-Sep-26 | 04-Dec-25 A | 09-Sep-26 A | 100% | 100% | 1,012,351.36 | 1,012,351.36 | 1,012,351.36 | 5325.00 | 5325.00 | 5325.00 | 1,012,351.36 | 1,012,351.36 | |
| | Earthworks and Site Grading | 110 | 18-May-26 | 17-Aug-26 | 04-Dec-25 A | 09-Sep-26 A | 100% | 100% | 409,824.32 | 409,824.32 | 409,824.32 | 3375.00 | 3375.00 | 3375.00 | 409,824.32 | 409,824.32 | |
| | Excavation for Roadway [Local – 05 ] | 21 | 18-May-26 | 15-Jun-26 | 30-Dec-25 A | 01-Jan-26 A | 100% | 100% | 17,735.44 | 17,735.44 | 17,735.44 | 1200.00 | 1200.00 | 1200.00 | 17,735.44 | 17,735.44 | |
| | Embankments to the roads [Local – 05 ] | 18 | 11-Jul-26 | 30-Jul-26 | 03-Jan-26 A | 20-Jan-26 A | 100% | 100% | 185,295.90 | 185,295.90 | 185,295.90 | 675.00 | 675.00 | 675.00 | 185,295.90 | 185,295.90 | |
| | Embankments to the parcels for roads [Local – 05 ] | 15 | 01-Aug-26 | 17-Aug-26 | 07-Dec-25 A | 09-Jul-26 A | 100% | 100% | 190,236.60 | 190,236.60 | 190,236.60 | 900.00 | 900.00 | 900.00 | 190,236.60 | 190,236.60 | |
| | Parcrels Excavation for Roadway [Local – 05 ] | 21 | 16-Jun-26 | 09-Jul-26 | 04-Dec-25 A | 09-Sep-26 | 100% | 100% | 16,556.38 | 16,556.38 | 16,556.38 | 600.00 | 600.00 | 600.00 | 16,556.38 | 16,556.38 | |
| | Asphalt Work | 37 | 30-Aug-26 | 17-Sep-26 | 12-Jan-26 A | 23-Jun-26 A | 100% | 100% | 602,527.04 | 602,527.04 | 602,527.04 | 1950.00 | 1950.00 | 1950.00 | 602,527.04 | 602,527.04 | |
| | Subgrade [Local – 05 ] | 10 | 30-Aug-26 | 09-Sep-26 | 12-Jan-26 A | 10-Feb-26 A | 100% | 100% | 95,978.24 | 95,978.24 | 95,978.24 | 300.00 | 300.00 | 300.00 | 95,978.24 | 95,978.24 | |
| | Aggregate base course [Local – 05 ] | 4 | 12-Sep-26 | 15-Sep-26 | 31-May-26 A | 21-Jun-26 A | 100% | 100% | 119,973.00 | 119,973.00 | 119,973.00 | 300.00 | 300.00 | 300.00 | 119,973.00 | 119,973.00 | |
| | Prime Coat (MC1) [Local – 05 ] | 2 | 16-Sep-26 | 17-Sep-26 | 11-Jun-26 A | 22-Jun-26 A | 100% | 100% | 115,971.00 | 115,971.00 | 115,971.00 | 300.00 | 300.00 | 300.00 | 115,971.00 | 115,971.00 | |
| | Bituminous Base Course [Local – 05 ] | 2 | 16-Sep-26 | 17-Sep-26 | 15-Jun-26 A | 23-Jun-26 A | 100% | 100% | 270,604.80 | 270,604.80 | 270,604.80 | 1050.00 | 1050.00 | 1050.00 | 270,604.80 | 270,604.80 | |
| | Electrical Works | 154 | 30-Aug-26 | 17-Sep-26 | 02-May-26 A | 27-Jun-27 | 100% | 5.47% | 325,386.10 | 17,789.10 | 17,789.10 | 2950.00 | 400.00 | 400.00 | 325,386.10 | 325,386.10 | -99 |
| | Medium Voltage | 154 | 30-Aug-26 | 17-Sep-26 | 02-May-26 A | 27-Jun-27 | 100% | 5.47% | 325,386.10 | 17,789.10 | 17,789.10 | 2950.00 | 400.00 | 400.00 | 325,386.10 | 325,386.10 | -99 |
| | Installation of Medium Voltage Cables Duct Banks [Lo | 2 | 03-Sep-26 | 05-Sep-26 | 02-May-26 A | 07-May-26 | 100% | 100% | 17,789.10 | 17,789.10 | 17,789.10 | 400.00 | 400.00 | 400.00 | 17,789.10 | 17,789.10 | |
| | Excavation for Medium Voltage trench [Local – 05 ] | 4 | 30-Aug-26 | 02-Sep-26 | 10-Jun-27 | 14-Jun-27 | 100% | 0% | 14,124.00 | 0.00 | 0.00 | 900.00 | 0.00 | 0.00 | 14,124.00 | 14,124.00 | -99 |
| | Installation of Medium Voltage Cables [Local – 05 ] | 4 | 06-Sep-26 | 09-Sep-26 | 15-Jun-27 | 19-Jun-27 | 100% | 0% | 277,849.00 | 0.00 | 0.00 | 450.00 | 0.00 | 0.00 | 277,849.00 | 277,849.00 | -99 |
| | Installation of Straight joints cables [Local – 05 ] | 2 | 10-Sep-26 | 12-Sep-26 | 20-Jun-27 | 21-Jun-27 | 100% | 0% | 8,792.00 | 0.00 | 0.00 | 450.00 | 0.00 | 0.00 | 8,792.00 | 8,792.00 | -99 |
| | Installation of Cable Termination for 13.8 kv 3Cx 500 n | 2 | 13-Sep-26 | 14-Sep-26 | 22-Jun-27 | 23-Jun-27 | 100% | 0% | 6,832.00 | 0.00 | 0.00 | 150.00 | 0.00 | 0.00 | 6,832.00 | 6,832.00 | -99 |
| | Installation of Medium Voltage Switchgears [Local – 05 ] | 2 | 15-Sep-26 | 16-Sep-26 | 24-Jun-27 | 26-Jun-27 | 100% | 0% | 0.00 | 0.00 | 0.00 | 450.00 | 0.00 | 0.00 | 0.00 | 0.00 | -99 |
| | Installation of Cable Termination [Local – 05 ] | 3 | 15-Sep-26 | 17-Sep-26 | 24-Jun-27 | 27-Jun-27 | 100% | 0% | 0.00 | 0.00 | 0.00 | 150.00 | 0.00 | 0.00 | 0.00 | 0.00 | -99 |
| | Local – 06 | 347 | 16-Jun-26 | 17-Sep-26 | 08-Dec-25 A | 26-Jun-27 | 100% | 72.51% | 1,048,514.20 | 760,253.60 | 760,253.60 | 6550.00 | 4000.00 | 4000.00 | 1,048,514.20 | 1,048,514.20 | -98 |
| | Road Works | 118 | 16-Jun-26 | 17-Sep-26 | 08-Dec-25 A | 20-Aug-26 A | 100% | 100% | 743,831.90 | 743,831.90 | 743,831.90 | 3600.00 | 3600.00 | 3600.00 | 743,831.90 | 743,831.90 | |
| | Earthworks and Site Grading | 101 | 16-Jun-26 | 31-Aug-26 | 08-Dec-25 A | 20-Aug-26 A | 100% | 100% | 342,147.30 | 342,147.30 | 342,147.30 | 1650.00 | 1650.00 | 1650.00 | 342,147.30 | 342,147.30 | |
| | Embankments to the roads [Local – 06 ] | 20 | 26-Jul-26 | 17-Aug-26 | 31-Dec-25 A | 01-Jan-26 A | 100% | 100% | 123,530.70 | 123,530.70 | 123,530.70 | 450.00 | 450.00 | 450.00 | 123,530.70 | 123,530.70 | |
| | Excavation for Roadway [Local – 06 ] | 14 | 16-Jun-26 | 01-Jul-26 | 29-Dec-25 A | 05-Jan-26 A | 100% | 100% | 11,823.62 | 11,823.62 | 11,823.62 | 300.00 | 300.00 | 300.00 | 11,823.62 | 11,823.62 | |
| | Parcrels Excavation for Roadway [Local – 06 ] | 20 | 02-Jul-26 | 25-Jul-26 | 08-Dec-25 A | 19-Aug-26 | 100% | 100% | 16,556.38 | 16,556.38 | 16,556.38 | 450.00 | 450.00 | 450.00 | 16,556.38 | 16,556.38 | |
| | Embankments to the parcels for roads [Local – 06 ] | 12 | 18-Aug-26 | 31-Aug-26 | 14-Dec-25 A | 20-Aug-26 | 100% | 100% | 190,236.60 | 190,236.60 | 190,236.60 | 450.00 | 450.00 | 450.00 | 190,236.60 | 190,236.60 | |
| | Asphalt Work | 12 | 01-Sep-26 | 17-Sep-26 | 13-Jan-26 A | 06-Jul-26 A | 100% | 100% | 401,684.60 | 401,684.60 | 401,684.60 | 1950.00 | 1950.00 | 1950.00 | 401,684.60 | 401,684.60 | |
| | Subgrade [Local – 06 ] | 6 | 01-Sep-26 | 07-Sep-26 | 13-Jan-26 A | 25-Jan-26 A | 100% | 100% | 63,985.60 | 63,985.60 | 63,985.60 | 300.00 | 300.00 | 300.00 | 63,985.60 | 63,985.60 | |
| | Aggregate base course [Local – 06 ] | 4 | 08-Sep-26 | 12-Sep-26 | 27-Jun-26 A | 29-Jun-26 A | 100% | 100% | 79,981.80 | 79,981.80 | 79,981.80 | 300.00 | 300.00 | 300.00 | 79,981.80 | 79,981.80 | |
| | Prime Coat (MC1) [Local – 06 ] | 2 | 13-Sep-26 | 14-Sep-26 | 01-Jul-26 A | 02-Jul-26 A | 100% | 100% | 77,314.00 | 77,314.00 | 77,314.00 | 300.00 | 300.00 | 300.00 | 77,314.00 | 77,314.00 | |
| | Bituminous Base Course [Local – 06 ] | 3 | 15-Sep-26 | 17-Sep-26 | 04-Jul-26 A | 06-Jul-26 A | 100% | 100% | 180,403.20 | 180,403.20 | 180,403.20 | 1050.00 | 1050.00 | 1050.00 | 180,403.20 | 180,403.20 | |



© Oracle Corporation

| Activity ID | Activity Name | Original Duration | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Actual Total Cost | Earned Value Cost | Planned Value Labor Units | Actual Labor Units | Earned Value Labor Units | Budgeted Total Cost | At Completion Total Cost | Total Float |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | Electrical Works | 128 | 31-Aug-26 | 17-Sep-26 | 17-Jun-26 A | 26-Jun-27 | 100% | 5.39% | 304,682.30 | 16,421.70 | 16,421.70 | 2950.00 | 400.00 | 400.00 | 304,682.30 | 304,682.30 | -98 |
| | Medium Voltage | 128 | 31-Aug-26 | 17-Sep-26 | 17-Jun-26 A | 26-Jun-27 | 100% | 5.39% | 304,682.30 | 16,421.70 | 16,421.70 | 2950.00 | 400.00 | 400.00 | 304,682.30 | 304,682.30 | -98 |
| | Installation of Medium Voltage Cables Duct Banks [Lo | 3 | 03-Sep-26 | 06-Sep-26 | 17-Jun-26 A | 18-Jun-26 A | 100% | 100% | 16,421.70 | 16,421.70 | 16,421.70 | 400.00 | 400.00 | 400.00 | 16,421.70 | 16,421.70 | |
| | Excavation for Medium Voltage trench [Local – 06 ] | 3 | 31-Aug-26 | 02-Sep-26 | 12-Jun-27 | 14-Jun-27 | 100% | 0% | 13,037.60 | 0.00 | 0.00 | 900.00 | 0.00 | 0.00 | 13,037.60 | 13,037.60 | -98 |
| | Installation of Medium Voltage Cables [Local – 06 ] | 3 | 07-Sep-26 | 09-Sep-26 | 15-Jun-27 | 17-Jun-27 | 100% | 0% | 258,151.00 | 0.00 | 0.00 | 450.00 | 0.00 | 0.00 | 258,151.00 | 258,151.00 | -98 |
| | Installation of Straight joints cables [Local – 06 ] | 2 | 10-Sep-26 | 12-Sep-26 | 19-Jun-27 | 20-Jun-27 | 100% | 0% | 8,092.00 | 0.00 | 0.00 | 450.00 | 0.00 | 0.00 | 8,092.00 | 8,092.00 | -98 |
| | Installation of Cable Termination for 13.8 kv 3Cx 500 n | 2 | 13-Sep-26 | 14-Sep-26 | 21-Jun-27 | 22-Jun-27 | 100% | 0% | 6,300.00 | 0.00 | 0.00 | 150.00 | 0.00 | 0.00 | 6,300.00 | 6,300.00 | -98 |
| | Installation of Medium Voltage Switchgears [Local – 06 ] | 2 | 15-Sep-26 | 16-Sep-26 | 23-Jun-27 | 24-Jun-27 | 100% | 0% | 0.00 | 0.00 | 0.00 | 450.00 | 0.00 | 0.00 | 0.00 | 0.00 | -98 |
| | Installation of Cable Termination [Local – 06 ] | 3 | 15-Sep-26 | 17-Sep-26 | 23-Jun-27 | 26-Jun-27 | 100% | 0% | 2,680.00 | 0.00 | 0.00 | 150.00 | 0.00 | 0.00 | 2,680.00 | 2,680.00 | -98 |
| | Local – 07 | 371 | 02-Jul-26 | 17-Sep-26 | 07-Dec-25 A | 24-Jun-27 | 100% | 91.7% | 383,519.26 | 351,696.13 | 351,696.13 | 5800.00 | 3841.03 | 3841.00 | 383,519.26 | 383,519.26 | -97 |
| | Road Works | 128 | 02-Jul-26 | 17-Sep-26 | 07-Dec-25 A | 09-Dec-26 | 100% | 98.93% | 354,133.46 | 350,328.73 | 350,328.73 | 3450.00 | 3441.03 | 3441.00 | 354,133.46 | 354,133.46 | 64 |
| | Earthworks and Site Grading | 126 | 02-Jul-26 | 31-Aug-26 | 07-Dec-25 A | 09-Dec-26 | 100% | 98.49% | 251,910.98 | 248,106.25 | 248,106.25 | 1500.00 | 1491.03 | 1491.00 | 251,910.98 | 251,910.98 | 64 |
| | Parcrels Excavation for Roadway [Local – 07 ] | 14 | 14-Jul-26 | 29-Jul-26 | 07-Dec-25 A | 10-Dec-25 | 100% | 100% | 16,556.38 | 16,556.38 | 16,556.38 | 300.00 | 300.00 | 300.00 | 16,556.38 | 16,556.38 | |
| | Excavation for Roadway [Local – 07 ] | 10 | 02-Jul-26 | 13-Jul-26 | 01-Jan-26 A | 07-Jan-26 A | 100% | 100% | 3,941.20 | 3,941.20 | 3,941.20 | 300.00 | 300.00 | 300.00 | 3,941.20 | 3,941.20 | |
| | Embankments to the roads [Local – 07 ] | 14 | 30-Jul-26 | 15-Aug-26 | 08-Jan-26 A | 24-Jan-26 A | 100% | 100% | 41,176.80 | 41,176.80 | 41,176.80 | 450.00 | 450.00 | 450.00 | 41,176.80 | 41,176.80 | |
| | Embankments to the parcels for roads [Local – 07 ] | 14 | 16-Aug-26 | 31-Aug-26 | 11-Dec-25 A | 09-Dec-26 | 100% | 98% | 190,236.60 | 186,431.87 | 186,431.87 | 450.00 | 441.03 | 441.00 | 190,236.60 | 190,236.60 | 64 |
| | Asphalt Work | 33 | 01-Sep-26 | 17-Sep-26 | 24-Jan-26 A | 30-Jun-26 A | 100% | 100% | 102,222.48 | 102,222.48 | 102,222.48 | 1950.00 | 1950.00 | 1950.00 | 102,222.48 | 102,222.48 | |
| | Subgrade [Local – 07 ] | 5 | 01-Sep-26 | 06-Sep-26 | 24-Jan-26 A | 26-Jan-26 A | 100% | 100% | 15,996.48 | 15,996.48 | 15,996.48 | 300.00 | 300.00 | 300.00 | 15,996.48 | 15,996.48 | |
| | Aggregate base course [Local – 07 ] | 4 | 07-Sep-26 | 10-Sep-26 | 21-Jun-26 A | 23-Jun-26 A | 100% | 100% | 21,793.80 | 21,793.80 | 21,793.80 | 300.00 | 300.00 | 300.00 | 21,793.80 | 21,793.80 | |
| | Prime Coat (MC1) [Local – 07 ] | 3 | 12-Sep-26 | 14-Sep-26 | 27-Jun-26 A | 28-Jun-26 A | 100% | 100% | 19,331.40 | 19,331.40 | 19,331.40 | 300.00 | 300.00 | 300.00 | 19,331.40 | 19,331.40 | |
| | Bituminous Base Course [Local – 07 ] | 3 | 15-Sep-26 | 17-Sep-26 | 27-Jun-26 A | 30-Jun-26 A | 100% | 100% | 45,100.80 | 45,100.80 | 45,100.80 | 1050.00 | 1050.00 | 1050.00 | 45,100.80 | 45,100.80 | |
| | Electrical Works | 139 | 01-Sep-26 | 17-Sep-26 | 20-May-26 A | 24-Jun-27 | 100% | 4.65% | 29,385.80 | 1,367.40 | 1,367.40 | 2350.00 | 400.00 | 400.00 | 29,385.80 | 29,385.80 | -97 |
| | Medium Voltage | 139 | 01-Sep-26 | 17-Sep-26 | 20-May-26 A | 24-Jun-27 | 100% | 4.65% | 29,385.80 | 1,367.40 | 1,367.40 | 2350.00 | 400.00 | 400.00 | 29,385.80 | 29,385.80 | -97 |
| | Installation of Medium Voltage Cables Duct Banks [Lo | 3 | 05-Sep-26 | 07-Sep-26 | 20-May-26 A | 21-May-26 | 100% | 100% | 1,367.40 | 1,367.40 | 1,367.40 | 400.00 | 400.00 | 400.00 | 1,367.40 | 1,367.40 | |
| | Excavation for Medium Voltage trench [Local – 07 ] | 3 | 01-Sep-26 | 03-Sep-26 | 12-Jun-27 | 14-Jun-27 | 100% | 0% | 1,086.40 | 0.00 | 0.00 | 300.00 | 0.00 | 0.00 | 1,086.40 | 1,086.40 | -97 |
| | Installation of Medium Voltage Cables [Local – 07 ] | 3 | 08-Sep-26 | 10-Sep-26 | 15-Jun-27 | 17-Jun-27 | 100% | 0% | 23,048.00 | 0.00 | 0.00 | 450.00 | 0.00 | 0.00 | 23,048.00 | 23,048.00 | -97 |
| | Installation of Straight joints cables [Local – 07 ] | 2 | 12-Sep-26 | 13-Sep-26 | 19-Jun-27 | 20-Jun-27 | 100% | 0% | 672.00 | 0.00 | 0.00 | 450.00 | 0.00 | 0.00 | 672.00 | 672.00 | -97 |
| | Installation of Cable Termination for 13.8 kv 3Cx 500 n | 2 | 14-Sep-26 | 15-Sep-26 | 21-Jun-27 | 22-Jun-27 | 100% | 0% | 532.00 | 0.00 | 0.00 | 150.00 | 0.00 | 0.00 | 532.00 | 532.00 | -97 |
| | Installation of Medium Voltage Switchgears [Local – 07 ] | 2 | 16-Sep-26 | 17-Sep-26 | 23-Jun-27 | 24-Jun-27 | 100% | 0% | 0.00 | 0.00 | 0.00 | 450.00 | 0.00 | 0.00 | 0.00 | 0.00 | -97 |
| | Installation of Cable Termination [Local – 07 ] | 2 | 16-Sep-26 | 17-Sep-26 | 23-Jun-27 | 24-Jun-27 | 100% | 0% | 2,680.00 | 0.00 | 0.00 | 150.00 | 0.00 | 0.00 | 2,680.00 | 2,680.00 | -97 |
| | Local – 08 | 91 | 03-Jun-26 | 17-Sep-26 | 23-Dec-25 A | 03-Aug-26 A | 100% | 100% | 839,164.80 | 839,164.80 | 839,164.80 | 5175.00 | 5175.00 | 5175.00 | 839,164.80 | 839,164.80 | |
| | Road Works | 91 | 03-Jun-26 | 17-Sep-26 | 23-Dec-25 A | 03-Aug-26 A | 100% | 100% | 839,164.80 | 839,164.80 | 839,164.80 | 5175.00 | 5175.00 | 5175.00 | 839,164.80 | 839,164.80 | |
| | Earthworks and Site Grading | 46 | 03-Jun-26 | 31-Aug-26 | 23-Dec-25 A | 21-Jul-26 A | 100% | 100% | 387,265.32 | 387,265.32 | 387,265.32 | 3225.00 | 3225.00 | 3225.00 | 387,265.32 | 387,265.32 | |
| | Excavation for Roadway [Local – 08 ] | 10 | 03-Jun-26 | 14-Jun-26 | 07-Apr-26 A | 26-Apr-26 A | 100% | 100% | 15,764.84 | 15,764.84 | 15,764.84 | 600.00 | 600.00 | 600.00 | 15,764.84 | 15,764.84 | |
| | Embankments to the roads [Local – 08 ] | 8 | 11-Aug-26 | 19-Aug-26 | 05-Apr-26 A | 27-Apr-26 A | 100% | 100% | 164,707.50 | 164,707.50 | 164,707.50 | 675.00 | 675.00 | 675.00 | 164,707.50 | 164,707.50 | |
| | Parcrels Excavation for Roadway [Local – 08 ] | 10 | 30-Jul-26 | 10-Aug-26 | 23-Dec-25 A | 20-Jul-26 A | 100% | 100% | 16,556.38 | 16,556.38 | 16,556.38 | 600.00 | 600.00 | 600.00 | 16,556.38 | 16,556.38 | |
| | Embankments to the parcels for roads [Local – 08 ] | 10 | 20-Aug-26 | 31-Aug-26 | 05-Apr-26 A | 21-Jul-26 A | 100% | 100% | 190,236.60 | 190,236.60 | 190,236.60 | 1350.00 | 1350.00 | 1350.00 | 190,236.60 | 190,236.60 | |
| | Asphalt Work | 31 | 01-Sep-26 | 17-Sep-26 | 17-Jun-26 A | 03-Aug-26 A | 100% | 100% | 451,899.48 | 451,899.48 | 451,899.48 | 1950.00 | 1950.00 | 1950.00 | 451,899.48 | 451,899.48 | |
| | Subgrade [Local – 08 ] | 7 | 01-Sep-26 | 08-Sep-26 | 17-Jun-26 A | 30-Jun-26 A | 100% | 100% | 71,983.68 | 71,983.68 | 71,983.68 | 300.00 | 300.00 | 300.00 | 71,983.68 | 71,983.68 | |
| | Aggregate base course [Local – 08 ] | 4 | 09-Sep-26 | 13-Sep-26 | 25-Jul-26 A | 28-Jul-26 A | 100% | 100% | 89,979.60 | 89,979.60 | 89,979.60 | 300.00 | 300.00 | 300.00 | 89,979.60 | 89,979.60 | |
| | Prime Coat (MC1) [Local – 08 ] | 2 | 14-Sep-26 | 15-Sep-26 | 01-Aug-26 A | 01-Aug-26 | 100% | 100% | 86,982.60 | 86,982.60 | 86,982.60 | 300.00 | 300.00 | 300.00 | 86,982.60 | 86,982.60 | |
| | Bituminous Base Course [Local – 08 ] | 2 | 16-Sep-26 | 17-Sep-26 | 02-Aug-26 A | 03-Aug-26 | 100% | 100% | 202,953.60 | 202,953.60 | 202,953.60 | 1050.00 | 1050.00 | 1050.00 | 202,953.60 | 202,953.60 | |



© Oracle Corporation

| Activity ID | Activity Name | Original Duration | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Actual Total Cost | Earned Value Cost | Planned Value Labor Units | Actual Labor Units | Earned Value Labor Units | Budgeted Total Cost | At Completion Total Cost | Total Float |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | **Deep Infrastructure network** | 289 | 01-Apr-26 | 18-Nov-26 | 27-Dec-25 A | 01-Feb-27 | 99.73% | 97.44% | 9,982,527.07 | 9,753,780.25 | 9,753,780.25 | 54025.00 | 51820.50 | 51820.50 | 10,009,830.20 | 10,009,830.20 | 42 |
| | Local – 01 | 183 | 01-Apr-26 | 22-Aug-26 | 27-Dec-25 A | 25-Nov-26 | 100% | 99.18% | 5,883,406.70 | 5,835,170.70 | 5,835,170.70 | 20025.00 | 19983.00 | 19983.00 | 5,883,406.70 | 5,883,406.70 | 85 |
| | LOCAL - 01 Segment-01 (From 0+0 | 138 | 01-Apr-26 | 03-Aug-26 | 27-Dec-25 A | 24-Nov-26 | 100% | 98.36% | 1,862,782.60 | 1,832,225.10 | 1,832,225.10 | 6700.00 | 6682.50 | 6682.50 | 1,862,782.60 | 1,862,782.60 | 85 |
| | Stormwater Utilities | 133 | 01-Apr-26 | 03-Aug-26 | 27-Dec-25 A | 24-Nov-26 | 100% | 99.61% | 991,086.80 | 987,228.80 | 987,228.80 | 3275.00 | 3275.00 | 3275.00 | 991,086.80 | 991,086.80 | 85 |
| | Pipe Work | 85 | 01-Apr-26 | 08-Jun-26 | 27-Dec-25 A | 17-Mar-26 A | 100% | 100% | 462,178.50 | 462,178.50 | 462,178.50 | 2675.00 | 2675.00 | 2675.00 | 462,178.50 | 462,178.50 | |
| | Excavation for Stormwater Utilities Network [Local – 01 | 10 | 01-Apr-26 | 12-Apr-26 | 27-Dec-25 A | 22-Jan-26 A | 100% | 100% | 92,439.40 | 92,439.40 | 92,439.40 | 900.00 | 900.00 | 900.00 | 92,439.40 | 92,439.40 | |
| | Granular bedding for Stormwater Utilities Network [Loc | 10 | 13-Apr-26 | 23-Apr-26 | 28-Dec-25 A | 24-Jan-26 A | 100% | 100% | 23,105.10 | 23,105.10 | 23,105.10 | 200.00 | 200.00 | 200.00 | 23,105.10 | 23,105.10 | |
| | Installation of Pipe for Stormwater Utilities Network [Lo | 10 | 05-May-26 | 16-May-26 | 30-Dec-25 A | 28-Jan-26 A | 100% | 100% | 207,990.40 | 207,990.40 | 207,990.40 | 450.00 | 450.00 | 450.00 | 207,990.40 | 207,990.40 | |
| | Granular Surround for Stormwater Utilities Network [Lo | 4 | 21-May-26 | 25-May-26 | 31-Dec-25 A | 29-Jan-26 A | 100% | 100% | 23,105.10 | 23,105.10 | 23,105.10 | 100.00 | 100.00 | 100.00 | 23,105.10 | 23,105.10 | |
| | Testing for Stormwater Utilities Network [Local – 01 Se | 4 | 17-May-26 | 20-May-26 | 02-Jan-26 A | 12-Mar-26 A | 100% | 100% | 46,216.70 | 46,216.70 | 46,216.70 | 400.00 | 400.00 | 400.00 | 46,216.70 | 46,216.70 | |
| | Installation of Micron Marker Magnetic Tape [Local – 0 | 2 | 26-May-26 | 01-Jun-26 | 12-Jan-26 A | 15-Mar-26 A | 100% | 100% | 23,105.10 | 23,105.10 | 23,105.10 | 100.00 | 100.00 | 100.00 | 23,105.10 | 23,105.10 | |
| | Backfilling to Subgrade Elevation [Local – 01 Segment | 6 | 02-Jun-26 | 08-Jun-26 | 13-Jan-26 A | 17-Mar-26 A | 100% | 100% | 46,216.70 | 46,216.70 | 46,216.70 | 525.00 | 525.00 | 525.00 | 46,216.70 | 46,216.70 | |
| | Manhole | 86 | 13-Apr-26 | 30-Jun-26 | 27-Dec-25 A | 23-Nov-26 | 100% | 99% | 196,590.00 | 194,618.00 | 194,618.00 | 350.00 | 350.00 | 350.00 | 196,590.00 | 196,590.00 | 78 |
| | Excavation of Inlet Manholes [Local – 01 Segment-01] | 15 | 13-Apr-26 | 29-Apr-26 | 27-Dec-25 A | 22-Jan-26 A | 100% | 100% | 29,675.00 | 29,675.00 | 29,675.00 | 0.00 | 0.00 | 0.00 | 29,675.00 | 29,675.00 | |
| | PC of Inlet Manholes [Local – 01 Segment-01] | 6 | 30-Apr-26 | 06-May-26 | 14-Jan-26 A | 25-Jan-26 A | 100% | 100% | 19,920.00 | 19,920.00 | 19,920.00 | 0.00 | 0.00 | 0.00 | 19,920.00 | 19,920.00 | |
| | Installation of Inlet Manholes [Local – 01 Segment-01] | 14 | 17-May-26 | 06-Jun-26 | 17-Jan-26 A | 26-Apr-26 A | 100% | 100% | 88,685.00 | 88,685.00 | 88,685.00 | 350.00 | 350.00 | 350.00 | 88,685.00 | 88,685.00 | |
| | Backfilling of Inlet Manholes [Local – 01 Segment-01] | 6 | 07-Jun-26 | 13-Jun-26 | 24-Mar-26 A | 28-Apr-26 A | 100% | 100% | 38,590.00 | 38,590.00 | 38,590.00 | 0.00 | 0.00 | 0.00 | 38,590.00 | 38,590.00 | |
| | Finishing and Testing of Inlet Manholes [Local – 01 Se | 15 | 14-Jun-26 | 30-Jun-26 | 28-Mar-26 A | 23-Nov-26 | 100% | 90% | 19,720.00 | 17,748.00 | 17,748.00 | 0.00 | 0.00 | 0.00 | 19,720.00 | 19,720.00 | 78 |
| | Concrete Chambers/Outfalls | 85 | 14-Jun-26 | 03-Aug-26 | 26-Mar-26 A | 24-Nov-26 | 100% | 99.43% | 332,318.30 | 330,432.30 | 330,432.30 | 250.00 | 250.00 | 250.00 | 332,318.30 | 332,318.30 | 85 |
| | Excavation of Concrete chambers [Local – 01 Segmer | 6 | 14-Jun-26 | 20-Jun-26 | 26-Mar-26 A | 09-Apr-26 A | 100% | 100% | 28,200.00 | 28,200.00 | 28,200.00 | 0.00 | 0.00 | 0.00 | 28,200.00 | 28,200.00 | |
| | PC of Concrete chambers [Local – 01 Segment-01] | 2 | 21-Jun-26 | 22-Jun-26 | 01-Apr-26 A | 12-Apr-26 A | 100% | 100% | 18,860.00 | 18,860.00 | 18,860.00 | 0.00 | 0.00 | 0.00 | 18,860.00 | 18,860.00 | |
| | Installation UPVC Pipes to Concrete chambers [Local | 8 | 07-Jul-26 | 15-Jul-26 | 02-Apr-26 A | 21-Apr-26 A | 100% | 100% | 145,478.30 | 145,478.30 | 145,478.30 | 0.00 | 0.00 | 0.00 | 145,478.30 | 145,478.30 | |
| | Installation of Concrete chambers [Local – 01 Segmer | 12 | 23-Jun-26 | 06-Jul-26 | 13-Apr-26 A | 21-Apr-26 A | 100% | 100% | 84,320.00 | 84,320.00 | 84,320.00 | 250.00 | 250.00 | 250.00 | 84,320.00 | 84,320.00 | |
| | Backfilling to Concrete chambers [Local – 01 Segment | 6 | 16-Jul-26 | 22-Jul-26 | 22-Apr-26 A | 25-Apr-26 A | 100% | 100% | 36,600.00 | 36,600.00 | 36,600.00 | 0.00 | 0.00 | 0.00 | 36,600.00 | 36,600.00 | |
| | FInishing and Testing of Concrete chambers [Local – C | 10 | 23-Jul-26 | 03-Aug-26 | 01-Jul-26 A | 24-Nov-26 | 100% | 90% | 18,860.00 | 16,974.00 | 16,974.00 | 0.00 | 0.00 | 0.00 | 18,860.00 | 18,860.00 | 85 |
| | Sanitary Sewerage | 55 | 13-Apr-26 | 15-Jun-26 | 12-Jan-26 A | 22-Nov-26 | 100% | 96.94% | 871,695.80 | 844,996.30 | 844,996.30 | 3425.00 | 3407.50 | 3407.50 | 871,695.80 | 871,695.80 | 27 |
| | Pipe Work | 50 | 13-Apr-26 | 15-Jun-26 | 12-Jan-26 A | 07-Mar-26 A | 100% | 100% | 337,705.80 | 337,705.80 | 337,705.80 | 3075.00 | 3075.00 | 3075.00 | 337,705.80 | 337,705.80 | |
| | Excavation for Sanitary Sewerage Network [Local – 01 | 10 | 13-Apr-26 | 23-Apr-26 | 12-Jan-26 A | 24-Jan-26 A | 100% | 100% | 66,057.00 | 66,057.00 | 66,057.00 | 900.00 | 900.00 | 900.00 | 66,057.00 | 66,057.00 | |
| | Granular bedding for Sanitary Sewerage Network [Loca | 4 | 25-Apr-26 | 28-Apr-26 | 13-Jan-26 A | 24-Jan-26 A | 100% | 100% | 16,518.70 | 16,518.70 | 16,518.70 | 200.00 | 200.00 | 200.00 | 16,518.70 | 16,518.70 | |
| | Installation of Pipe for Sanitary Sewerage Network [Lo | 10 | 06-May-26 | 17-May-26 | 15-Jan-26 A | 28-Jan-26 A | 100% | 100% | 148,632.70 | 148,632.70 | 148,632.70 | 450.00 | 450.00 | 450.00 | 148,632.70 | 148,632.70 | |
| | Granular Surround for Sanitary Sewerage Network [Lo | 4 | 26-May-26 | 03-Jun-26 | 18-Jan-26 A | 29-Jan-26 A | 100% | 100% | 16,518.70 | 16,518.70 | 16,518.70 | 100.00 | 100.00 | 100.00 | 16,518.70 | 16,518.70 | |
| | Concrete encasement, pipe dia 200 and 350 mm [Loc | 3 | 23-May-26 | 25-May-26 | 01-Feb-26 A | 02-Feb-26 A | 100% | 100% | 7,400.80 | 7,400.80 | 7,400.80 | 350.00 | 350.00 | 350.00 | 7,400.80 | 7,400.80 | |
| | Testing for Sanitary Sewerage Network [Local – 01 Se | 4 | 18-May-26 | 21-May-26 | 01-Mar-26 A | 03-Mar-26 A | 100% | 100% | 33,029.60 | 33,029.60 | 33,029.60 | 400.00 | 400.00 | 400.00 | 33,029.60 | 33,029.60 | |
| | Installation of Micron Marker Magnetic Tape [Local – 0 | 2 | 04-Jun-26 | 06-Jun-26 | 04-Mar-26 A | 05-Mar-26 A | 100% | 100% | 16,518.70 | 16,518.70 | 16,518.70 | 150.00 | 150.00 | 150.00 | 16,518.70 | 16,518.70 | |
| | Backfilling to Subgrade Elevation [Local – 01 Segment | 8 | 07-Jun-26 | 15-Jun-26 | 04-Mar-26 A | 07-Mar-26 A | 100% | 100% | 33,029.60 | 33,029.60 | 33,029.60 | 525.00 | 525.00 | 525.00 | 33,029.60 | 33,029.60 | |
| | Manhole | 20 | 18-May-26 | 14-Jun-26 | 13-Jan-26 A | 22-Nov-26 | 100% | 95% | 533,990.00 | 507,290.50 | 507,290.50 | 350.00 | 332.50 | 332.50 | 533,990.00 | 533,990.00 | 27 |
| | Installation of Fiberglass Manholes [Local – 01 Segme | 20 | 18-May-26 | 14-Jun-26 | 13-Jan-26 A | 22-Nov-26 | 100% | 95% | 533,990.00 | 507,290.50 | 507,290.50 | 350.00 | 332.50 | 332.50 | 533,990.00 | 533,990.00 | 27 |
| | LOCAL - 01 Segment-02 (From 1+0 | 158 | 27-Apr-26 | 15-Aug-26 | 21-Jan-26 A | 24-Nov-26 | 100% | 99.89% | 1,908,422.30 | 1,906,407.30 | 1,906,407.30 | 6825.00 | 6818.00 | 6818.00 | 1,908,422.30 | 1,908,422.30 | 85 |
| | Stormwater Utilities | 158 | 27-Apr-26 | 15-Aug-26 | 21-Jan-26 A | 24-Nov-26 | 100% | 99.93% | 1,390,459.30 | 1,389,516.30 | 1,389,516.30 | 3275.00 | 3275.00 | 3275.00 | 1,390,459.30 | 1,390,459.30 | 85 |
| | Pipe Work | 106 | 27-Apr-26 | 14-Jun-26 | 21-Jan-26 A | 14-May-26 A | 100% | 100% | 624,416.00 | 624,416.00 | 624,416.00 | 2675.00 | 2675.00 | 2675.00 | 624,416.00 | 624,416.00 | |
| | Excavation for Stormwater Utilities Network [Local – 01 | 10 | 27-Apr-26 | 07-May-26 | 21-Jan-26 A | 10-Feb-26 A | 100% | 100% | 124,847.00 | 124,847.00 | 124,847.00 | 900.00 | 900.00 | 900.00 | 124,847.00 | 124,847.00 | |



© Oracle Corporation

| Activity ID | Activity Name | Original Duration | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Actual Total Cost | Earned Value Cost | Planned Value Labor Units | Actual Labor Units | Earned Value Labor Units | Budgeted Total Cost | At Completion Total Cost | Total Float |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | Granular bedding for Stormwater Utilities Network [Loc | 4 | 09-May-26 | 12-May-26 | 24-Jan-26 A | 12-Feb-26 A | 100% | 100% | 31,243.00 | 31,243.00 | 31,243.00 | 100.00 | 100.00 | 100.00 | 31,243.00 | 31,243.00 | |
| | Installation of Pipe for Stormwater Utilities Network [Lo | 8 | 13-May-26 | 21-May-26 | 28-Jan-26 A | 09-Apr-26 A | 100% | 100% | 281,005.00 | 281,005.00 | 281,005.00 | 450.00 | 450.00 | 450.00 | 281,005.00 | 281,005.00 | |
| | Granular Surround for Stormwater Utilities Network [Lo | 4 | 01-Jun-26 | 04-Jun-26 | 29-Jan-26 A | 11-Apr-26 A | 100% | 100% | 31,220.00 | 31,220.00 | 31,220.00 | 150.00 | 150.00 | 150.00 | 31,220.00 | 31,220.00 | |
| | Testing for Stormwater Utilities Network [Local – 01 Se | 4 | 23-May-26 | 26-May-26 | 01-Mar-26 A | 12-May-26 | 100% | 100% | 62,440.50 | 62,440.50 | 62,440.50 | 400.00 | 400.00 | 400.00 | 62,440.50 | 62,440.50 | |
| | Installation of Micron Marker Magnetic Tape [Local – 0 | 2 | 06-Jun-26 | 07-Jun-26 | 11-Mar-26 A | 13-May-26 | 100% | 100% | 31,220.00 | 31,220.00 | 31,220.00 | 150.00 | 150.00 | 150.00 | 31,220.00 | 31,220.00 | |
| | Backfilling to Subgrade Elevation [Local – 01 Segment | 6 | 08-Jun-26 | 14-Jun-26 | 12-Mar-26 A | 14-May-26 | 100% | 100% | 62,440.50 | 62,440.50 | 62,440.50 | 525.00 | 525.00 | 525.00 | 62,440.50 | 62,440.50 | |
| | Manhole | 75 | 09-May-26 | 28-Jun-26 | 21-Jan-26 A | 24-Aug-26 A | 100% | 100% | 373,475.00 | 373,475.00 | 373,475.00 | 350.00 | 350.00 | 350.00 | 373,475.00 | 373,475.00 | |
| | Excavation of Inlet Manholes [Local – 01 Segment-02] | 6 | 09-May-26 | 14-May-26 | 21-Jan-26 A | 10-Mar-26 A | 100% | 100% | 56,015.00 | 56,015.00 | 56,015.00 | 0.00 | 0.00 | 0.00 | 56,015.00 | 56,015.00 | |
| | PC of Inlet Manholes [Local – 01 Segment-02] | 3 | 16-May-26 | 18-May-26 | 11-Feb-26 A | 25-Mar-26 A | 100% | 100% | 37,400.00 | 37,400.00 | 37,400.00 | 0.00 | 0.00 | 0.00 | 37,400.00 | 37,400.00 | |
| | Backfilling of Inlet Manholes [Local – 01 Segment-02] | 6 | 08-Jun-26 | 14-Jun-26 | 26-Mar-26 A | 27-Apr-26 A | 100% | 100% | 74,290.00 | 74,290.00 | 74,290.00 | 0.00 | 0.00 | 0.00 | 74,290.00 | 74,290.00 | |
| | Installation of Inlet Manholes [Local – 01 Segment-02] | 10 | 23-May-26 | 07-Jun-26 | 15-Feb-26 A | 30-Apr-26 A | 100% | 100% | 168,370.00 | 168,370.00 | 168,370.00 | 350.00 | 350.00 | 350.00 | 168,370.00 | 168,370.00 | |
| | Finishing and Testing of Inlet Manholes [Local – 01 Se | 12 | 15-Jun-26 | 28-Jun-26 | 28-Mar-26 A | 24-Aug-26 | 100% | 100% | 37,400.00 | 37,400.00 | 37,400.00 | 0.00 | 0.00 | 0.00 | 37,400.00 | 37,400.00 | |
| | Concrete Chambers/Outfalls | 91 | 15-Jun-26 | 15-Aug-26 | 14-Apr-26 A | 24-Nov-26 | 100% | 99.76% | 392,568.30 | 391,625.30 | 391,625.30 | 250.00 | 250.00 | 250.00 | 392,568.30 | 392,568.30 | 85 |
| | Excavation of Concrete chambers [Local – 01 Segmer | 10 | 15-Jun-26 | 25-Jun-26 | 14-Apr-26 A | 29-Apr-26 A | 100% | 100% | 28,200.00 | 28,200.00 | 28,200.00 | 0.00 | 0.00 | 0.00 | 28,200.00 | 28,200.00 | |
| | PC of Concrete chambers [Local – 01 Segment-02] | 2 | 27-Jun-26 | 28-Jun-26 | 20-Apr-26 A | 30-Apr-26 A | 100% | 100% | 18,860.00 | 18,860.00 | 18,860.00 | 0.00 | 0.00 | 0.00 | 18,860.00 | 18,860.00 | |
| | Installation UPVC Pipes to Concrete chambers [Local | 8 | 16-Jul-26 | 25-Jul-26 | 21-Apr-26 A | 05-May-26 | 100% | 100% | 174,958.30 | 174,958.30 | 174,958.30 | 0.00 | 0.00 | 0.00 | 174,958.30 | 174,958.30 | |
| | Installation of Concrete chambers [Local – 01 Segmer | 15 | 29-Jun-26 | 15-Jul-26 | 21-Apr-26 A | 05-May-26 | 100% | 100% | 114,470.00 | 114,470.00 | 114,470.00 | 250.00 | 250.00 | 250.00 | 114,470.00 | 114,470.00 | |
| | Backfilling to Concrete chambers [Local – 01 Segment | 6 | 26-Jul-26 | 01-Aug-26 | 25-Apr-26 A | 07-May-26 | 100% | 100% | 37,220.00 | 37,220.00 | 37,220.00 | 0.00 | 0.00 | 0.00 | 37,220.00 | 37,220.00 | |
| | FInishing and Testing of Concrete chambers [Local – C | 10 | 04-Aug-26 | 15-Aug-26 | 04-Jul-26 A | 24-Nov-26 | 100% | 95% | 18,860.00 | 17,917.00 | 17,917.00 | 0.00 | 0.00 | 0.00 | 18,860.00 | 18,860.00 | 85 |
| | Sanitary Sewerage | 40 | 27-Apr-26 | 16-Jun-26 | 11-Mar-26 A | 22-Nov-26 | 100% | 99.79% | 517,963.00 | 516,891.00 | 516,891.00 | 3550.00 | 3543.00 | 3543.00 | 517,963.00 | 517,963.00 | 29 |
| | Pipe Work | 34 | 27-Apr-26 | 14-Jun-26 | 11-Mar-26 A | 09-May-26 A | 100% | 100% | 464,363.00 | 464,363.00 | 464,363.00 | 3200.00 | 3200.00 | 3200.00 | 464,363.00 | 464,363.00 | |
| | Excavation for Sanitary Sewerage Network [Local – 01 | 7 | 27-Apr-26 | 04-May-26 | 11-Mar-26 A | 07-Apr-26 A | 100% | 100% | 91,211.00 | 91,211.00 | 91,211.00 | 900.00 | 900.00 | 900.00 | 91,211.00 | 91,211.00 | |
| | Granular bedding for Sanitary Sewerage Network [Loc | 4 | 05-May-26 | 09-May-26 | 17-Mar-26 A | 08-Apr-26 A | 100% | 100% | 22,791.20 | 22,791.20 | 22,791.20 | 100.00 | 100.00 | 100.00 | 22,791.20 | 22,791.20 | |
| | Installation of Pipe for Sanitary Sewerage Network [Lo | 8 | 10-May-26 | 18-May-26 | 24-Mar-26 A | 09-Apr-26 A | 100% | 100% | 205,207.20 | 205,207.20 | 205,207.20 | 450.00 | 450.00 | 450.00 | 205,207.20 | 205,207.20 | |
| | Concrete encasement, pipe dia 200 and 350 mm [Loc | 3 | 24-May-26 | 26-May-26 | 02-Apr-26 A | 11-Apr-26 A | 100% | 100% | 8,375.00 | 8,375.00 | 8,375.00 | 525.00 | 525.00 | 525.00 | 8,375.00 | 8,375.00 | |
| | Granular Surround for Sanitary Sewerage Network [Lo | 4 | 01-Jun-26 | 04-Jun-26 | 04-Apr-26 A | 11-Apr-26 A | 100% | 100% | 22,790.70 | 22,790.70 | 22,790.70 | 150.00 | 150.00 | 150.00 | 22,790.70 | 22,790.70 | |
| | Testing for Sanitary Sewerage Network [Local – 01 Se | 4 | 19-May-26 | 23-May-26 | 01-Apr-26 A | 06-May-26 | 100% | 100% | 45,598.60 | 45,598.60 | 45,598.60 | 400.00 | 400.00 | 400.00 | 45,598.60 | 45,598.60 | |
| | Installation of Micron Marker Magnetic Tape [Local – 0 | 2 | 06-Jun-26 | 07-Jun-26 | 11-Apr-26 A | 07-May-26 | 100% | 100% | 22,790.70 | 22,790.70 | 22,790.70 | 150.00 | 150.00 | 150.00 | 22,790.70 | 22,790.70 | |
| | Backfilling to Subgrade Elevation [Local – 01 Segment | 6 | 08-Jun-26 | 14-Jun-26 | 12-Apr-26 A | 09-May-26 | 100% | 100% | 45,598.60 | 45,598.60 | 45,598.60 | 525.00 | 525.00 | 525.00 | 45,598.60 | 45,598.60 | |
| | Manhole | 21 | 19-May-26 | 16-Jun-26 | 11-Mar-26 A | 22-Nov-26 | 100% | 98% | 53,600.00 | 52,528.00 | 52,528.00 | 350.00 | 343.00 | 343.00 | 53,600.00 | 53,600.00 | 29 |
| | Installation of Fiberglass Manholes [Local – 01 Segme | 21 | 19-May-26 | 16-Jun-26 | 11-Mar-26 A | 22-Nov-26 | 100% | 98% | 53,600.00 | 52,528.00 | 52,528.00 | 350.00 | 343.00 | 343.00 | 53,600.00 | 53,600.00 | 29 |
| | LOCAL - 01 Segment-03 (From 2+1 | 159 | 09-May-26 | 22-Aug-26 | 01-Jan-26 A | 25-Nov-26 | 100% | 99.26% | 2,112,201.80 | 2,096,538.30 | 2,096,538.30 | 6500.00 | 6482.50 | 6482.50 | 2,112,201.80 | 2,112,201.80 | 85 |
| | Stormwater Utilities | 159 | 09-May-26 | 22-Aug-26 | 01-Jan-26 A | 25-Nov-26 | 100% | 99.78% | 1,589,588.30 | 1,586,085.30 | 1,586,085.30 | 3200.00 | 3200.00 | 3200.00 | 1,589,588.30 | 1,589,588.30 | 85 |
| | Pipe Work | 68 | 09-May-26 | 25-Jun-26 | 01-Jan-26 A | 12-Mar-26 A | 100% | 100% | 745,640.00 | 745,640.00 | 745,640.00 | 2425.00 | 2425.00 | 2425.00 | 745,640.00 | 745,640.00 | |
| | Excavation for Stormwater Utilities Network [Local – 01 | 10 | 09-May-26 | 19-May-26 | 01-Jan-26 A | 10-Feb-26 A | 100% | 100% | 149,121.50 | 149,121.50 | 149,121.50 | 450.00 | 450.00 | 450.00 | 149,121.50 | 149,121.50 | |
| | Granular bedding for Stormwater Utilities Network [Loc | 4 | 20-May-26 | 24-May-26 | 03-Jan-26 A | 12-Feb-26 A | 100% | 100% | 37,277.50 | 37,277.50 | 37,277.50 | 100.00 | 100.00 | 100.00 | 37,277.50 | 37,277.50 | |
| | Installation of Pipe for Stormwater Utilities Network [Lo | 8 | 25-May-26 | 07-Jun-26 | 04-Jan-26 A | 14-Feb-26 A | 100% | 100% | 335,546.00 | 335,546.00 | 335,546.00 | 450.00 | 450.00 | 450.00 | 335,546.00 | 335,546.00 | |
| | Granular Surround for Stormwater Utilities Network [Lo | 4 | 13-Jun-26 | 16-Jun-26 | 05-Jan-26 A | 15-Feb-26 A | 100% | 100% | 37,277.50 | 37,277.50 | 37,277.50 | 150.00 | 150.00 | 150.00 | 37,277.50 | 37,277.50 | |
| | Testing for Stormwater Utilities Network [Local – 01 Se | 4 | 08-Jun-26 | 11-Jun-26 | 06-Jan-26 A | 02-Mar-26 A | 100% | 100% | 74,570.00 | 74,570.00 | 74,570.00 | 600.00 | 600.00 | 600.00 | 74,570.00 | 74,570.00 | |
| | Installation of Micron Marker Magnetic Tape [Local – 0 | 2 | 17-Jun-26 | 18-Jun-26 | 25-Feb-26 A | 11-Mar-26 A | 100% | 100% | 37,277.50 | 37,277.50 | 37,277.50 | 150.00 | 150.00 | 150.00 | 37,277.50 | 37,277.50 | |
| | Backfilling to Subgrade Elevation [Local – 01 Segment | 6 | 20-Jun-26 | 25-Jun-26 | 25-Feb-26 A | 12-Mar-26 A | 100% | 100% | 74,570.00 | 74,570.00 | 74,570.00 | 525.00 | 525.00 | 525.00 | 74,570.00 | 74,570.00 | |
| | Manhole | 79 | 20-May-26 | 07-Jul-26 | 01-Jan-26 A | 22-Nov-26 | 100% | 99.5% | 510,650.00 | 508,090.00 | 508,090.00 | 525.00 | 525.00 | 525.00 | 510,650.00 | 510,650.00 | 56 |
| | Excavation of Inlet Manholes [Local – 01 Segment-03] | 6 | 20-May-26 | 26-May-26 | 01-Jan-26 A | 10-Feb-26 A | 100% | 100% | 76,850.00 | 76,850.00 | 76,850.00 | 0.00 | 0.00 | 0.00 | 76,850.00 | 76,850.00 | |



© Oracle Corporation

| Activity ID | Activity Name | Original Duration | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Actual Total Cost | Earned Value Cost | Planned Value Labor Units | Actual Labor Units | Earned Value Labor Units | Budgeted Total Cost | At Completion Total Cost | Total Float |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | PC of Inlet Manholes [Local – 01 Segment-03] | 3 | 01-Jun-26 | 03-Jun-26 | 15-Jan-26 A | 14-Feb-26 A | 100% | 100% | 51,200.00 | 51,200.00 | 51,200.00 | 0.00 | 0.00 | 0.00 | 51,200.00 | 51,200.00 | |
| | Installation of Inlet Manholes [Local – 01 Segment-03] | 14 | 08-Jun-26 | 23-Jun-26 | 21-Jan-26 A | 01-Jun-26 A | 100% | 100% | 229,640.00 | 229,640.00 | 229,640.00 | 525.00 | 525.00 | 525.00 | 229,640.00 | 229,640.00 | |
| | Backfilling of Inlet Manholes [Local – 01 Segment-03] | 6 | 24-Jun-26 | 30-Jun-26 | 26-Mar-26 A | 04-Jun-26 A | 100% | 100% | 101,760.00 | 101,760.00 | 101,760.00 | 0.00 | 0.00 | 0.00 | 101,760.00 | 101,760.00 | |
| | Finishing and Testing of Inlet Manholes [Local – 01 Se | 6 | 01-Jul-26 | 07-Jul-26 | 28-Mar-26 A | 22-Nov-26 | 100% | 95% | 51,200.00 | 48,640.00 | 48,640.00 | 0.00 | 0.00 | 0.00 | 51,200.00 | 51,200.00 | 56 |
| | Concrete Chambers/Outfalls | 104 | 24-Jun-26 | 22-Aug-26 | 21-Apr-26 A | 25-Nov-26 | 100% | 99.72% | 333,298.30 | 332,355.30 | 332,355.30 | 250.00 | 250.00 | 250.00 | 333,298.30 | 333,298.30 | 85 |
| | Excavation of Concrete chambers [Local – 01 Segmer | 6 | 24-Jun-26 | 30-Jun-26 | 21-Apr-26 A | 01-Jul-26 A | 100% | 100% | 28,200.00 | 28,200.00 | 28,200.00 | 0.00 | 0.00 | 0.00 | 28,200.00 | 28,200.00 | |
| | PC of Concrete chambers [Local – 01 Segment-03] | 2 | 01-Jul-26 | 02-Jul-26 | 23-Apr-26 A | 01-Jul-26 A | 100% | 100% | 18,860.00 | 18,860.00 | 18,860.00 | 0.00 | 0.00 | 0.00 | 18,860.00 | 18,860.00 | |
| | Installation UPVC Pipes to Concrete chambers [Local | 8 | 15-Jul-26 | 23-Jul-26 | 20-May-26 A | 02-Jul-26 A | 100% | 100% | 145,478.30 | 145,478.30 | 145,478.30 | 0.00 | 0.00 | 0.00 | 145,478.30 | 145,478.30 | |
| | Installation of Concrete chambers [Local – 01 Segmer | 10 | 04-Jul-26 | 14-Jul-26 | 19-May-26 A | 02-Jul-26 A | 100% | 100% | 84,320.00 | 84,320.00 | 84,320.00 | 250.00 | 250.00 | 250.00 | 84,320.00 | 84,320.00 | |
| | Backfilling to Concrete chambers [Local – 01 Segment | 6 | 25-Jul-26 | 30-Jul-26 | 01-Jun-26 A | 04-Jul-26 A | 100% | 100% | 37,580.00 | 37,580.00 | 37,580.00 | 0.00 | 0.00 | 0.00 | 37,580.00 | 37,580.00 | |
| | FInishing and Testing of Concrete chambers [Local – 0 | 6 | 16-Aug-26 | 22-Aug-26 | 19-Aug-26 A | 25-Nov-26 | 100% | 95% | 18,860.00 | 17,917.00 | 17,917.00 | 0.00 | 0.00 | 0.00 | 18,860.00 | 18,860.00 | 85 |
| | Sanitary Sewerage | 44 | 20-May-26 | 14-Jul-26 | 01-Apr-26 A | 22-Nov-26 | 100% | 97.67% | 522,613.50 | 510,453.00 | 510,453.00 | 3300.00 | 3282.50 | 3282.50 | 522,613.50 | 522,613.50 | 55 |
| | Pipe Work | 25 | 20-May-26 | 13-Jul-26 | 01-Apr-26 A | 24-May-26 A | 100% | 100% | 279,403.50 | 279,403.50 | 279,403.50 | 2950.00 | 2950.00 | 2950.00 | 279,403.50 | 279,403.50 | |
| | Excavation for Sanitary Sewerage Network [Local – 01 | 10 | 20-May-26 | 04-Jun-26 | 01-Apr-26 A | 27-Apr-26 A | 100% | 100% | 55,873.00 | 55,873.00 | 55,873.00 | 450.00 | 450.00 | 450.00 | 55,873.00 | 55,873.00 | |
| | Granular bedding for Sanitary Sewerage Network [Loc | 4 | 06-Jun-26 | 09-Jun-26 | 07-Apr-26 A | 29-Apr-26 A | 100% | 100% | 14,007.70 | 14,007.70 | 14,007.70 | 150.00 | 150.00 | 150.00 | 14,007.70 | 14,007.70 | |
| | Installation of Pipe for Sanitary Sewerage Network [Lo | 10 | 10-Jun-26 | 21-Jun-26 | 08-Apr-26 A | 30-Apr-26 A | 100% | 100% | 125,713.20 | 125,713.20 | 125,713.20 | 675.00 | 675.00 | 675.00 | 125,713.20 | 125,713.20 | |
| | Testing for Sanitary Sewerage Network [Local – 01 Se | 4 | 22-Jun-26 | 25-Jun-26 | 21-Apr-26 A | 19-May-26 | 100% | 100% | 27,937.60 | 27,937.60 | 27,937.60 | 600.00 | 600.00 | 600.00 | 27,937.60 | 27,937.60 | |
| | Granular Surround for Sanitary Sewerage Network [Lo | 4 | 30-Jun-26 | 04-Jul-26 | 23-Apr-26 A | 20-May-26 | 100% | 100% | 13,967.20 | 13,967.20 | 13,967.20 | 100.00 | 100.00 | 100.00 | 13,967.20 | 13,967.20 | |
| | Concrete encasement, pipe dia 200 and 350 mm [Loc | 3 | 27-Jun-26 | 29-Jun-26 | 22-Apr-26 A | 20-May-26 | 100% | 100% | 0.00 | 0.00 | 0.00 | 525.00 | 525.00 | 525.00 | 0.00 | 0.00 | |
| | Installation of Micron Marker Magnetic Tape [Local – 0 | 2 | 05-Jul-26 | 06-Jul-26 | 25-Apr-26 A | 21-May-26 | 100% | 100% | 13,967.20 | 13,967.20 | 13,967.20 | 100.00 | 100.00 | 100.00 | 13,967.20 | 13,967.20 | |
| | Backfilling to Subgrade Elevation [Local – 01 Segment | 6 | 07-Jul-26 | 13-Jul-26 | 26-Apr-26 A | 24-May-26 | 100% | 100% | 27,937.60 | 27,937.60 | 27,937.60 | 350.00 | 350.00 | 350.00 | 27,937.60 | 27,937.60 | |
| | Manhole | 20 | 22-Jun-26 | 14-Jul-26 | 01-Apr-26 A | 22-Nov-26 | 100% | 95% | 243,210.00 | 231,049.50 | 231,049.50 | 350.00 | 332.50 | 332.50 | 243,210.00 | 243,210.00 | 55 |
| | Installation of Fiberglass Manholes [Local – 01 Segme | 20 | 22-Jun-26 | 14-Jul-26 | 01-Apr-26 A | 22-Nov-26 | 100% | 95% | 243,210.00 | 231,049.50 | 231,049.50 | 350.00 | 332.50 | 332.50 | 243,210.00 | 243,210.00 | 55 |
| | Local – 02 | 137 | 14-Apr-26 | 01-Sep-26 | 12-Feb-26 A | 25-Nov-26 | 100% | 98.87% | 937,781.20 | 927,171.70 | 927,171.70 | 6950.00 | 6932.50 | 6932.50 | 937,781.20 | 937,781.20 | 85 |
| | Stormwater Utilities | 137 | 14-Apr-26 | 01-Sep-26 | 19-Feb-26 A | 25-Nov-26 | 100% | 99.78% | 618,274.30 | 616,944.30 | 616,944.30 | 3400.00 | 3400.00 | 3400.00 | 618,274.30 | 618,274.30 | 85 |
| | Pipe Work | 51 | 14-Apr-26 | 06-Jun-26 | 19-Feb-26 A | 28-Apr-26 A | 100% | 100% | 254,238.50 | 254,238.50 | 254,238.50 | 2675.00 | 2675.00 | 2675.00 | 254,238.50 | 254,238.50 | |
| | Excavation for Stormwater Utilities Network [Local – 02 ] | 6 | 14-Apr-26 | 20-Apr-26 | 19-Feb-26 A | 28-Mar-26 A | 100% | 100% | 50,832.00 | 50,832.00 | 50,832.00 | 900.00 | 900.00 | 900.00 | 50,832.00 | 50,832.00 | |
| | Granular bedding for Stormwater Utilities Network [Loc | 4 | 21-Apr-26 | 25-Apr-26 | 25-Feb-26 A | 22-Apr-26 A | 100% | 100% | 12,710.00 | 12,710.00 | 12,710.00 | 200.00 | 200.00 | 200.00 | 12,710.00 | 12,710.00 | |
| | Installation of Pipe for Stormwater Utilities Network [Lo | 8 | 05-May-26 | 13-May-26 | 26-Feb-26 A | 23-Apr-26 A | 100% | 100% | 114,420.50 | 114,420.50 | 114,420.50 | 450.00 | 450.00 | 450.00 | 114,420.50 | 114,420.50 | |
| | Testing for Stormwater Utilities Network [Local – 02 ] | 4 | 14-May-26 | 18-May-26 | 11-Apr-26 A | 25-Apr-26 A | 100% | 100% | 25,428.00 | 25,428.00 | 25,428.00 | 400.00 | 400.00 | 400.00 | 25,428.00 | 25,428.00 | |
| | Granular Surround for Stormwater Utilities Network [Lo | 4 | 19-May-26 | 23-May-26 | 09-Apr-26 A | 26-Apr-26 A | 100% | 100% | 12,710.00 | 12,710.00 | 12,710.00 | 100.00 | 100.00 | 100.00 | 12,710.00 | 12,710.00 | |
| | Installation of Micron Marker Magnetic Tape [Local – 0 | 2 | 24-May-26 | 25-May-26 | 21-Apr-26 A | 27-Apr-26 A | 100% | 100% | 12,710.00 | 12,710.00 | 12,710.00 | 100.00 | 100.00 | 100.00 | 12,710.00 | 12,710.00 | |
| | Backfilling to Subgrade Elevation [Local – 02 ] | 6 | 26-May-26 | 06-Jun-26 | 22-Apr-26 A | 28-Apr-26 A | 100% | 100% | 25,428.00 | 25,428.00 | 25,428.00 | 525.00 | 525.00 | 525.00 | 25,428.00 | 25,428.00 | |
| | Manhole | 111 | 21-Apr-26 | 19-Jul-26 | 19-Feb-26 A | 22-Nov-26 | 100% | 99.5% | 169,330.00 | 168,485.00 | 168,485.00 | 350.00 | 350.00 | 350.00 | 169,330.00 | 169,330.00 | 78 |
| | Excavation of Inlet Manholes [Local – 02 ] | 10 | 21-Apr-26 | 02-May-26 | 19-Feb-26 A | 28-Mar-26 A | 100% | 100% | 25,350.00 | 25,350.00 | 25,350.00 | 0.00 | 0.00 | 0.00 | 25,350.00 | 25,350.00 | |
| | PC of Inlet Manholes [Local – 02 ] | 5 | 03-May-26 | 07-May-26 | 25-Mar-26 A | 29-Mar-26 A | 100% | 100% | 16,900.00 | 16,900.00 | 16,900.00 | 0.00 | 0.00 | 0.00 | 16,900.00 | 16,900.00 | |
| | Installation of Inlet Manholes [Local – 02 ] | 14 | 14-May-26 | 03-Jun-26 | 26-Mar-26 A | 04-Jun-26 A | 100% | 100% | 76,215.00 | 76,215.00 | 76,215.00 | 350.00 | 350.00 | 350.00 | 76,215.00 | 76,215.00 | |
| | Backfilling of Inlet Manholes [Local – 02 ] | 6 | 04-Jun-26 | 10-Jun-26 | 15-Apr-26 A | 07-Jun-26 A | 100% | 100% | 33,965.00 | 33,965.00 | 33,965.00 | 0.00 | 0.00 | 0.00 | 33,965.00 | 33,965.00 | |
| | Finishing and Testing of Inlet Manholes [Local – 02 ] | 10 | 08-Jul-26 | 19-Jul-26 | 05-Jul-26 A | 22-Nov-26 | 100% | 95% | 16,900.00 | 16,055.00 | 16,055.00 | 0.00 | 0.00 | 0.00 | 16,900.00 | 16,900.00 | 78 |
| | Concrete Chambers/Outfalls | 71 | 20-Jul-26 | 01-Sep-26 | 02-May-26 A | 25-Nov-26 | 100% | 99.75% | 194,705.80 | 194,220.80 | 194,220.80 | 375.00 | 375.00 | 375.00 | 194,705.80 | 194,705.80 | 85 |
| | Excavation of Concrete chambers [Local – 02 ] | 6 | 20-Jul-26 | 26-Jul-26 | 02-May-26 A | 10-May-26 | 100% | 100% | 14,680.00 | 14,680.00 | 14,680.00 | 0.00 | 0.00 | 0.00 | 14,680.00 | 14,680.00 | |
| | PC of Concrete chambers [Local – 02 ] | 2 | 27-Jul-26 | 28-Jul-26 | 03-May-26 A | 11-May-26 | 100% | 100% | 9,700.00 | 9,700.00 | 9,700.00 | 0.00 | 0.00 | 0.00 | 9,700.00 | 9,700.00 | |
| | Installation of Concrete chambers [Local – 02 ] | 8 | 29-Jul-26 | 06-Aug-26 | 04-May-26 A | 12-May-26 | 100% | 100% | 44,180.00 | 44,180.00 | 44,180.00 | 375.00 | 375.00 | 375.00 | 44,180.00 | 44,180.00 | |
| | Installation UPVC Pipes to Concrete chambers [Local | 8 | 08-Aug-26 | 16-Aug-26 | 04-May-26 A | 13-May-26 | 100% | 100% | 96,985.80 | 96,985.80 | 96,985.80 | 0.00 | 0.00 | 0.00 | 96,985.80 | 96,985.80 | |



© Oracle Corporation

| Activity ID | Activity Name | Original Duration | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Actual Total Cost | Earned Value Cost | Planned Value Labor Units | Actual Labor Units | Earned Value Labor Units | Budgeted Total Cost | At Completion Total Cost | Total Float |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | Backfilling to Concrete chambers [Local – 02 ] | 6 | 17-Aug-26 | 23-Aug-26 | 06-May-26 A | 21-May-26 | 100% | 100% | 19,460.00 | 19,460.00 | 19,460.00 | 0.00 | 0.00 | 0.00 | 19,460.00 | 19,460.00 | |
| | FInishing and Testing of Concrete chambers [Local – 0 | 8 | 24-Aug-26 | 01-Sep-26 | 05-Jul-26 A | 25-Nov-26 | 100% | 95% | 9,700.00 | 9,215.00 | 9,215.00 | 0.00 | 0.00 | 0.00 | 9,700.00 | 9,700.00 | 85 |
| | Sanitary Sewerage | 80 | 21-Apr-26 | 15-Jun-26 | 12-Feb-26 A | 22-Nov-26 | 100% | 97.1% | 319,506.90 | 310,227.40 | 310,227.40 | 3550.00 | 3532.50 | 3532.50 | 319,506.90 | 319,506.90 | -52 |
| | Pipe Work | 80 | 21-Apr-26 | 14-Jun-26 | 12-Feb-26 A | 08-Jun-26 A | 100% | 100% | 133,916.90 | 133,916.90 | 133,916.90 | 3200.00 | 3200.00 | 3200.00 | 133,916.90 | 133,916.90 | |
| | Excavation for Sanitary Sewerage Network [Local – 02 ] | 10 | 21-Apr-26 | 02-May-26 | 12-Feb-26 A | 19-May-26 | 100% | 100% | 22,324.00 | 22,324.00 | 22,324.00 | 900.00 | 900.00 | 900.00 | 22,324.00 | 22,324.00 | |
| | Granular bedding for Sanitary Sewerage Network [Loca | 4 | 03-May-26 | 06-May-26 | 19-Feb-26 A | 20-May-26 | 100% | 100% | 5,585.60 | 5,585.60 | 5,585.60 | 100.00 | 100.00 | 100.00 | 5,585.60 | 5,585.60 | |
| | Installation of Pipe for Sanitary Sewerage Network [Lo | 10 | 07-May-26 | 18-May-26 | 21-Feb-26 A | 21-May-26 | 100% | 100% | 50,286.10 | 50,286.10 | 50,286.10 | 450.00 | 450.00 | 450.00 | 50,286.10 | 50,286.10 | |
| | Granular Surround for Sanitary Sewerage Network [Lo | 4 | 01-Jun-26 | 04-Jun-26 | 22-Feb-26 A | 23-May-26 | 100% | 100% | 5,585.60 | 5,585.60 | 5,585.60 | 150.00 | 150.00 | 150.00 | 5,585.60 | 5,585.60 | |
| | Testing for Sanitary Sewerage Network [Local – 02 ] | 4 | 19-May-26 | 23-May-26 | 31-May-26 A | 31-May-26 | 100% | 100% | 11,176.00 | 11,176.00 | 11,176.00 | 400.00 | 400.00 | 400.00 | 11,176.00 | 11,176.00 | |
| | Concrete encasement, pipe dia 200 and 350 mm [Loc | 3 | 24-May-26 | 26-May-26 | 01-Jun-26 A | 02-Jun-26 A | 100% | 100% | 22,198.00 | 22,198.00 | 22,198.00 | 525.00 | 525.00 | 525.00 | 22,198.00 | 22,198.00 | |
| | Installation of Micron Marker Magnetic Tape [Local – 0 | 2 | 06-Jun-26 | 07-Jun-26 | 03-Jun-26 A | 04-Jun-26 A | 100% | 100% | 5,585.60 | 5,585.60 | 5,585.60 | 150.00 | 150.00 | 150.00 | 5,585.60 | 5,585.60 | |
| | Backfilling to Subgrade Elevation [Local – 02 ] | 6 | 08-Jun-26 | 14-Jun-26 | 06-Jun-26 A | 08-Jun-26 A | 100% | 100% | 11,176.00 | 11,176.00 | 11,176.00 | 525.00 | 525.00 | 525.00 | 11,176.00 | 11,176.00 | |
| | Manhole | 20 | 19-May-26 | 15-Jun-26 | 12-Feb-26 A | 22-Nov-26 | 100% | 95% | 185,590.00 | 176,310.50 | 176,310.50 | 350.00 | 332.50 | 332.50 | 185,590.00 | 185,590.00 | -52 |
| | Installation of Fiberglass Manholes [Local – 02 ] | 20 | 19-May-26 | 15-Jun-26 | 12-Feb-26 A | 22-Nov-26 | 100% | 95% | 185,590.00 | 176,310.50 | 176,310.50 | 350.00 | 332.50 | 332.50 | 185,590.00 | 185,590.00 | -52 |
| | Local – 03 | 196 | 30-Apr-26 | 15-Sep-26 | 14-Feb-26 A | 28-Nov-26 | 100% | 99.34% | 172,251.60 | 171,110.85 | 171,110.85 | 3225.00 | 3225.00 | 3225.00 | 172,251.60 | 172,251.60 | 85 |
| | Stormwater Utilities | 196 | 30-Apr-26 | 15-Sep-26 | 14-Feb-26 A | 28-Nov-26 | 100% | 99.34% | 172,251.60 | 171,110.85 | 171,110.85 | 3225.00 | 3225.00 | 3225.00 | 172,251.60 | 172,251.60 | 85 |
| | Pipe Work | 70 | 30-Apr-26 | 14-Jun-26 | 14-Feb-26 A | 24-May-26 A | 100% | 100% | 28,698.00 | 28,698.00 | 28,698.00 | 2625.00 | 2625.00 | 2625.00 | 28,698.00 | 28,698.00 | |
| | Excavation for Stormwater Utilities Network [Local – 03 ] | 10 | 30-Apr-26 | 11-May-26 | 14-Feb-26 A | 30-Apr-26 A | 100% | 100% | 5,742.00 | 5,742.00 | 5,742.00 | 900.00 | 900.00 | 900.00 | 5,742.00 | 5,742.00 | |
| | Granular bedding for Stormwater Utilities Network [Loca | 3 | 12-May-26 | 14-May-26 | 02-May-26 A | 04-May-26 | 100% | 100% | 1,434.00 | 1,434.00 | 1,434.00 | 100.00 | 100.00 | 100.00 | 1,434.00 | 1,434.00 | |
| | Installation of Pipe for Stormwater Utilities Network [Lo | 8 | 16-May-26 | 24-May-26 | 05-May-26 A | 09-May-26 | 100% | 100% | 12,918.00 | 12,918.00 | 12,918.00 | 450.00 | 450.00 | 450.00 | 12,918.00 | 12,918.00 | |
| | Testing for Stormwater Utilities Network [Local – 03 ] | 3 | 25-May-26 | 01-Jun-26 | 19-May-26 A | 19-May-26 | 100% | 100% | 2,868.00 | 2,868.00 | 2,868.00 | 400.00 | 400.00 | 400.00 | 2,868.00 | 2,868.00 | |
| | Granular Surround for Stormwater Utilities Network [Lo | 3 | 02-Jun-26 | 04-Jun-26 | 20-May-26 A | 20-May-26 | 100% | 100% | 1,434.00 | 1,434.00 | 1,434.00 | 100.00 | 100.00 | 100.00 | 1,434.00 | 1,434.00 | |
| | Installation of Micron Marker Magnetic Tape [Local – 0 | 2 | 06-Jun-26 | 07-Jun-26 | 21-May-26 A | 21-May-26 | 100% | 100% | 1,434.00 | 1,434.00 | 1,434.00 | 150.00 | 150.00 | 150.00 | 1,434.00 | 1,434.00 | |
| | Backfilling to Subgrade Elevation [Local – 03 ] | 6 | 08-Jun-26 | 14-Jun-26 | 23-May-26 A | 24-May-26 | 100% | 100% | 2,868.00 | 2,868.00 | 2,868.00 | 525.00 | 525.00 | 525.00 | 2,868.00 | 2,868.00 | |
| | Manhole | 186 | 12-May-26 | 15-Sep-26 | 14-Feb-26 A | 25-Nov-26 | 100% | 98.43% | 21,030.00 | 20,699.25 | 20,699.25 | 350.00 | 350.00 | 350.00 | 21,030.00 | 21,030.00 | 84 |
| | Excavation of Inlet Manholes [Local – 03 ] | 6 | 12-May-26 | 18-May-26 | 14-Feb-26 A | 30-Apr-26 A | 100% | 100% | 3,225.00 | 3,225.00 | 3,225.00 | 0.00 | 0.00 | 0.00 | 3,225.00 | 3,225.00 | |
| | PC of Inlet Manholes [Local – 03 ] | 3 | 19-May-26 | 21-May-26 | 02-May-26 A | 04-May-26 | 100% | 100% | 2,205.00 | 2,205.00 | 2,205.00 | 0.00 | 0.00 | 0.00 | 2,205.00 | 2,205.00 | |
| | Installation of Inlet Manholes [Local – 03 ] | 14 | 23-May-26 | 11-Jun-26 | 05-May-26 A | 01-Jun-26 A | 100% | 100% | 9,325.00 | 9,325.00 | 9,325.00 | 350.00 | 350.00 | 350.00 | 9,325.00 | 9,325.00 | |
| | Backfilling of Inlet Manholes [Local – 03 ] | 6 | 13-Jun-26 | 18-Jun-26 | 03-Jun-26 A | 04-Jun-26 A | 100% | 100% | 4,070.00 | 4,070.00 | 4,070.00 | 0.00 | 0.00 | 0.00 | 4,070.00 | 4,070.00 | |
| | Finishing and Testing of Inlet Manholes [Local – 03 ] | 20 | 24-Aug-26 | 15-Sep-26 | 14-Oct-26 A | 25-Nov-26 | 100% | 85% | 2,205.00 | 1,874.25 | 1,874.25 | 0.00 | 0.00 | 0.00 | 2,205.00 | 2,205.00 | 84 |
| | Concrete Chambers/Outfalls | 117 | 13-Jun-26 | 14-Sep-26 | 15-Jun-26 A | 28-Nov-26 | 100% | 99.34% | 122,523.60 | 121,713.60 | 121,713.60 | 250.00 | 250.00 | 250.00 | 122,523.60 | 122,523.60 | 85 |
| | Excavation of Concrete chambers [Local – 03 ] | 12 | 13-Jun-26 | 25-Jun-26 | 15-Jun-26 A | 24-Jun-26 A | 100% | 100% | 8,160.00 | 8,160.00 | 8,160.00 | 0.00 | 0.00 | 0.00 | 8,160.00 | 8,160.00 | |
| | Installation of Concrete chambers [Local – 03 ] | 20 | 02-Jul-26 | 25-Jul-26 | 17-Jun-26 A | 25-Jun-26 A | 100% | 100% | 24,620.00 | 24,620.00 | 24,620.00 | 250.00 | 250.00 | 250.00 | 24,620.00 | 24,620.00 | |
| | PC of Concrete chambers [Local – 03 ] | 5 | 27-Jun-26 | 01-Jul-26 | 16-Jun-26 A | 25-Jun-26 A | 100% | 100% | 5,400.00 | 5,400.00 | 5,400.00 | 0.00 | 0.00 | 0.00 | 5,400.00 | 5,400.00 | |
| | Installation UPVC Pipes to Concrete chambers [Local | 10 | 26-Jul-26 | 05-Aug-26 | 18-Jun-26 A | 27-Jun-26 A | 100% | 100% | 67,883.60 | 67,883.60 | 67,883.60 | 0.00 | 0.00 | 0.00 | 67,883.60 | 67,883.60 | |
| | Backfilling to Concrete chambers [Local – 03 ] | 6 | 06-Aug-26 | 12-Aug-26 | 20-Jun-26 A | 30-Jun-26 A | 100% | 100% | 11,060.00 | 11,060.00 | 11,060.00 | 0.00 | 0.00 | 0.00 | 11,060.00 | 11,060.00 | |
| | FInishing and Testing of Concrete chambers [Local – 0 | 11 | 02-Sep-26 | 14-Sep-26 | 14-Oct-26 A | 28-Nov-26 | 100% | 85% | 5,400.00 | 4,590.00 | 4,590.00 | 0.00 | 0.00 | 0.00 | 5,400.00 | 5,400.00 | 85 |
| | Local – 04 | 213 | 27-Jun-26 | 04-Oct-26 | 28-Jan-26 A | 31-Jan-27 | 100% | 39.51% | 310,690.20 | 122,748.00 | 122,748.00 | 5200.00 | 3072.50 | 3072.50 | 310,690.20 | 310,690.20 | 42 |
| | Stormwater Utilities | 211 | 27-Jun-26 | 04-Oct-26 | 28-Jan-26 A | 31-Jan-27 | 100% | 24.54% | 185,061.10 | 45,420.50 | 45,420.50 | 2550.00 | 1310.00 | 1310.00 | 185,061.10 | 185,061.10 | 42 |
| | Pipe Work | 141 | 27-Jun-26 | 19-Aug-26 | 28-Jan-26 A | 29-Dec-26 | 100% | 74.98% | 45,392.50 | 34,035.50 | 34,035.50 | 1950.00 | 1100.00 | 1100.00 | 45,392.50 | 45,392.50 | -66 |
| | Excavation for Stormwater Utilities Network [Local – 04 ] | 7 | 27-Jun-26 | 04-Jul-26 | 28-Jan-26 A | 29-Jan-26 A | 100% | 100% | 9,079.50 | 9,079.50 | 9,079.50 | 450.00 | 450.00 | 450.00 | 9,079.50 | 9,079.50 | |
| | Granular bedding for Stormwater Utilities Network [Loca | 4 | 05-Jul-26 | 08-Jul-26 | 31-Jan-26 A | 31-Jan-26 A | 100% | 100% | 2,263.00 | 2,263.00 | 2,263.00 | 100.00 | 100.00 | 100.00 | 2,263.00 | 2,263.00 | |
| | Installation of Pipe for Stormwater Utilities Network [Lo | 8 | 09-Jul-26 | 18-Jul-26 | 01-Feb-26 A | 02-Feb-26 A | 100% | 100% | 20,430.00 | 20,430.00 | 20,430.00 | 450.00 | 450.00 | 450.00 | 20,430.00 | 20,430.00 | |



© Oracle Corporation

| Activity ID | Activity Name | Original Duration | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Actual Total Cost | Earned Value Cost | Planned Value Labor Units | Actual Labor Units | Earned Value Labor Units | Budgeted Total Cost | At Completion Total Cost | Total Float |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | Granular Surround for Stormwater Utilities Network [Lo | 8 | 02-Aug-26 | 10-Aug-26 | 01-Feb-26 A | 02-Feb-26 A | 100% | 100% | 2,263.00 | 2,263.00 | 2,263.00 | 100.00 | 100.00 | 100.00 | 2,263.00 | 2,263.00 | |
| | Testing for Stormwater Utilities Network [Local – 04 ] | 12 | 19-Jul-26 | 01-Aug-26 | 09-Dec-26 | 22-Dec-26 | 100% | 0% | 4,547.00 | 0.00 | 0.00 | 400.00 | 0.00 | 0.00 | 4,547.00 | 4,547.00 | -66 |
| | Installation of Micron Marker Magnetic Tape [Local – 0 | 2 | 13-Aug-26 | 15-Aug-26 | 23-Dec-26 | 24-Dec-26 | 100% | 0% | 2,263.00 | 0.00 | 0.00 | 100.00 | 0.00 | 0.00 | 2,263.00 | 2,263.00 | -66 |
| | Backfilling to Subgrade Elevation [Local – 04 ] | 4 | 16-Aug-26 | 19-Aug-26 | 26-Dec-26 | 29-Dec-26 | 100% | 0% | 4,547.00 | 0.00 | 0.00 | 350.00 | 0.00 | 0.00 | 4,547.00 | 4,547.00 | -66 |
| | Manhole | 190 | 05-Jul-26 | 04-Oct-26 | 28-Jan-26 A | 06-Jan-27 | 100% | 51.88% | 21,945.00 | 11,385.00 | 11,385.00 | 350.00 | 210.00 | 210.00 | 21,945.00 | 21,945.00 | 63 |
| | Excavation of Inlet Manholes [Local – 04 ] | 10 | 05-Jul-26 | 15-Jul-26 | 28-Jan-26 A | 29-Jan-26 A | 100% | 100% | 3,300.00 | 3,300.00 | 3,300.00 | 0.00 | 0.00 | 0.00 | 3,300.00 | 3,300.00 | |
| | PC of Inlet Manholes [Local – 04 ] | 3 | 16-Jul-26 | 19-Jul-26 | 01-Mar-26 A | 01-Mar-26 A | 100% | 100% | 2,145.00 | 2,145.00 | 2,145.00 | 0.00 | 0.00 | 0.00 | 2,145.00 | 2,145.00 | |
| | Installation of Inlet Manholes [Local – 04 ] | 10 | 20-Jul-26 | 30-Jul-26 | 07-Mar-26 A | 13-Dec-26 | 100% | 60% | 9,900.00 | 5,940.00 | 5,940.00 | 350.00 | 210.00 | 210.00 | 9,900.00 | 9,900.00 | -58 |
| | Backfilling of Inlet Manholes [Local – 04 ] | 6 | 01-Aug-26 | 06-Aug-26 | 14-Dec-26 | 20-Dec-26 | 100% | 0% | 4,455.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 4,455.00 | 4,455.00 | -58 |
| | Finishing and Testing of Inlet Manholes [Local – 04 ] | 15 | 16-Sep-26 | 04-Oct-26 | 21-Dec-26 | 06-Jan-27 | 100% | 0% | 2,145.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 2,145.00 | 2,145.00 | 63 |
| | Concrete Chambers/Outfalls | 42 | 01-Aug-26 | 29-Sep-26 | 14-Dec-26 | 31-Jan-27 | 100% | 0% | 117,723.60 | 0.00 | 0.00 | 250.00 | 0.00 | 0.00 | 117,723.60 | 117,723.60 | 42 |
| | Excavation of Concrete chambers [Local – 04 ] | 6 | 01-Aug-26 | 06-Aug-26 | 14-Dec-26 | 20-Dec-26 | 100% | 0% | 7,440.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 7,440.00 | 7,440.00 | 18 |
| | PC of Concrete chambers [Local – 04 ] | 2 | 08-Aug-26 | 09-Aug-26 | 21-Dec-26 | 22-Dec-26 | 100% | 0% | 4,920.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 4,920.00 | 4,920.00 | 18 |
| | Installation of Concrete chambers [Local – 04 ] | 10 | 10-Aug-26 | 20-Aug-26 | 23-Dec-26 | 03-Jan-27 | 100% | 0% | 22,460.00 | 0.00 | 0.00 | 250.00 | 0.00 | 0.00 | 22,460.00 | 22,460.00 | 18 |
| | Installation UPVC Pipes to Concrete chambers [Local | 6 | 22-Aug-26 | 27-Aug-26 | 04-Jan-27 | 10-Jan-27 | 100% | 0% | 67,883.60 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 67,883.60 | 67,883.60 | 18 |
| | Backfilling to Concrete chambers [Local – 04 ] | 6 | 29-Aug-26 | 03-Sep-26 | 11-Jan-27 | 17-Jan-27 | 100% | 0% | 10,100.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 10,100.00 | 10,100.00 | 18 |
| | FInishing and Testing of Concrete chambers [Local – C | 12 | 15-Sep-26 | 29-Sep-26 | 18-Jan-27 | 31-Jan-27 | 100% | 0% | 4,920.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 4,920.00 | 4,920.00 | 42 |
| | Sanitary Sewerage | 178 | 05-Jul-26 | 19-Aug-26 | 28-Jan-26 A | 21-Dec-26 | 100% | 61.55% | 125,629.10 | 77,327.50 | 77,327.50 | 2650.00 | 1762.50 | 1762.50 | 125,629.10 | 125,629.10 | -59 |
| | Pipe Work | 178 | 05-Jul-26 | 19-Aug-26 | 28-Jan-26 A | 21-Dec-26 | 100% | 54.58% | 82,749.10 | 45,167.50 | 45,167.50 | 2300.00 | 1500.00 | 1500.00 | 82,749.10 | 82,749.10 | -59 |
| | Excavation for Sanitary Sewerage Network [Local – 04 ] | 10 | 05-Jul-26 | 15-Jul-26 | 28-Jan-26 A | 29-Jan-26 A | 100% | 100% | 10,631.70 | 10,631.70 | 10,631.70 | 450.00 | 450.00 | 450.00 | 10,631.70 | 10,631.70 | |
| | Granular bedding for Sanitary Sewerage Network [Loc | 2 | 16-Jul-26 | 18-Jul-26 | 30-Jan-26 A | 31-Jan-26 A | 100% | 100% | 2,620.70 | 2,620.70 | 2,620.70 | 100.00 | 100.00 | 100.00 | 2,620.70 | 2,620.70 | |
| | Installation of Pipe for Sanitary Sewerage Network [Lo | 12 | 19-Jul-26 | 01-Aug-26 | 01-Feb-26 A | 02-Feb-26 A | 100% | 100% | 23,932.30 | 23,932.30 | 23,932.30 | 450.00 | 450.00 | 450.00 | 23,932.30 | 23,932.30 | |
| | Granular Surround for Sanitary Sewerage Network [Lo | 2 | 09-Aug-26 | 10-Aug-26 | 01-Feb-26 A | 02-Feb-26 A | 100% | 100% | 2,664.70 | 2,664.70 | 2,664.70 | 100.00 | 100.00 | 100.00 | 2,664.70 | 2,664.70 | |
| | Testing for Sanitary Sewerage Network [Local – 04 ] | 3 | 02-Aug-26 | 04-Aug-26 | 26-Feb-26 A | 02-Mar-26 A | 100% | 100% | 5,318.10 | 5,318.10 | 5,318.10 | 400.00 | 400.00 | 400.00 | 5,318.10 | 5,318.10 | |
| | Concrete encasement, pipe dia 200 and 350 mm [Loc | 3 | 05-Aug-26 | 08-Aug-26 | 09-Dec-26 | 12-Dec-26 | 100% | 0% | 29,598.80 | 0.00 | 0.00 | 350.00 | 0.00 | 0.00 | 29,598.80 | 29,598.80 | -59 |
| | Installation of Micron Marker Magnetic Tape [Local – 0 | 2 | 11-Aug-26 | 12-Aug-26 | 13-Dec-26 | 14-Dec-26 | 100% | 0% | 2,664.70 | 0.00 | 0.00 | 100.00 | 0.00 | 0.00 | 2,664.70 | 2,664.70 | -59 |
| | Backfilling to Subgrade Elevation [Local – 04 ] | 6 | 13-Aug-26 | 19-Aug-26 | 15-Dec-26 | 21-Dec-26 | 100% | 0% | 5,318.10 | 0.00 | 0.00 | 350.00 | 0.00 | 0.00 | 5,318.10 | 5,318.10 | -59 |
| | Manhole | 10 | 02-Aug-26 | 12-Aug-26 | 28-Jan-26 A | 12-Dec-26 | 100% | 75% | 42,880.00 | 32,160.00 | 32,160.00 | 350.00 | 262.50 | 262.50 | 42,880.00 | 42,880.00 | -51 |
| | Installation of Fiberglass Manholes [Local – 04 ] | 10 | 02-Aug-26 | 12-Aug-26 | 28-Jan-26 A | 12-Dec-26 | 100% | 75% | 42,880.00 | 32,160.00 | 32,160.00 | 350.00 | 262.50 | 262.50 | 42,880.00 | 42,880.00 | -51 |
| | Local – 05 | 129 | 05-Jul-26 | 17-Oct-26 | 20-Jan-26 A | 09-Dec-26 | 100% | 99.45% | 1,252,870.00 | 1,246,036.00 | 1,246,036.00 | 5200.00 | 5182.50 | 5182.50 | 1,252,870.00 | 1,252,870.00 | 42 |
| | Stormwater Utilities | 126 | 05-Jul-26 | 17-Oct-26 | 21-Jan-26 A | 24-Aug-26 A | 100% | 100% | 855,697.10 | 855,697.10 | 855,697.10 | 2550.00 | 2550.00 | 2550.00 | 855,697.10 | 855,697.10 | |
| | Pipe Work | 71 | 05-Jul-26 | 24-Aug-26 | 21-Jan-26 A | 30-Apr-26 A | 100% | 100% | 464,432.00 | 464,432.00 | 464,432.00 | 1950.00 | 1950.00 | 1950.00 | 464,432.00 | 464,432.00 | |
| | Excavation for Stormwater Utilities Network [Local – 05 ] | 10 | 05-Jul-26 | 15-Jul-26 | 21-Jan-26 A | 23-Apr-26 A | 100% | 100% | 92,863.50 | 92,863.50 | 92,863.50 | 450.00 | 450.00 | 450.00 | 92,863.50 | 92,863.50 | |
| | Granular bedding for Stormwater Utilities Network [Loc | 4 | 16-Jul-26 | 20-Jul-26 | 22-Jan-26 A | 25-Apr-26 A | 100% | 100% | 23,228.50 | 23,228.50 | 23,228.50 | 100.00 | 100.00 | 100.00 | 23,228.50 | 23,228.50 | |
| | Installation of Pipe for Stormwater Utilities Network [Lo | 8 | 21-Jul-26 | 29-Jul-26 | 24-Jan-26 A | 26-Apr-26 A | 100% | 100% | 208,985.00 | 208,985.00 | 208,985.00 | 450.00 | 450.00 | 450.00 | 208,985.00 | 208,985.00 | |
| | Testing for Stormwater Utilities Network [Local – 05 ] | 6 | 30-Jul-26 | 05-Aug-26 | 11-Mar-26 A | 28-Apr-26 A | 100% | 100% | 46,443.00 | 46,443.00 | 46,443.00 | 400.00 | 400.00 | 400.00 | 46,443.00 | 46,443.00 | |
| | Granular Surround for Stormwater Utilities Network [Lo | 6 | 06-Aug-26 | 12-Aug-26 | 25-Jan-26 A | 28-Apr-26 A | 100% | 100% | 23,228.50 | 23,228.50 | 23,228.50 | 100.00 | 100.00 | 100.00 | 23,228.50 | 23,228.50 | |
| | Installation of Micron Marker Magnetic Tape [Local – 0 | 2 | 13-Aug-26 | 15-Aug-26 | 14-Mar-26 A | 29-Apr-26 A | 100% | 100% | 23,228.50 | 23,228.50 | 23,228.50 | 100.00 | 100.00 | 100.00 | 23,228.50 | 23,228.50 | |
| | Backfilling to Subgrade Elevation [Local – 05 ] | 8 | 16-Aug-26 | 24-Aug-26 | 16-Mar-26 A | 30-Apr-26 A | 100% | 100% | 46,455.00 | 46,455.00 | 46,455.00 | 350.00 | 350.00 | 350.00 | 46,455.00 | 46,455.00 | |
| | Manhole | 114 | 16-Jul-26 | 17-Oct-26 | 21-Jan-26 A | 24-Aug-26 A | 100% | 100% | 113,505.00 | 113,505.00 | 113,505.00 | 350.00 | 350.00 | 350.00 | 113,505.00 | 113,505.00 | |
| | Excavation of Inlet Manholes [Local – 05 ] | 10 | 16-Jul-26 | 27-Jul-26 | 21-Jan-26 A | 26-Apr-26 A | 100% | 100% | 17,025.00 | 17,025.00 | 17,025.00 | 0.00 | 0.00 | 0.00 | 17,025.00 | 17,025.00 | |
| | PC of Inlet Manholes [Local – 05 ] | 3 | 28-Jul-26 | 30-Jul-26 | 04-Feb-26 A | 27-Apr-26 A | 100% | 100% | 11,430.00 | 11,430.00 | 11,430.00 | 0.00 | 0.00 | 0.00 | 11,430.00 | 11,430.00 | |
| | Installation of Inlet Manholes [Local – 05 ] | 10 | 01-Aug-26 | 11-Aug-26 | 11-Feb-26 A | 30-Apr-26 A | 100% | 100% | 51,000.00 | 51,000.00 | 51,000.00 | 350.00 | 350.00 | 350.00 | 51,000.00 | 51,000.00 | |
| | Backfilling of Inlet Manholes [Local – 05 ] | 8 | 12-Aug-26 | 20-Aug-26 | 15-Apr-26 A | 07-May-26 | 100% | 100% | 22,620.00 | 22,620.00 | 22,620.00 | 0.00 | 0.00 | 0.00 | 22,620.00 | 22,620.00 | |



© Oracle Corporation

| Activity ID | Activity Name | Original Duration | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Actual Total Cost | Earned Value Cost | Planned Value Labor Units | Actual Labor Units | Earned Value Labor Units | Budgeted Total Cost | At Completion Total Cost | Total Float |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | Finishing and Testing of Inlet Manholes [Local – 05 ] | 11 | 05-Oct-26 | 17-Oct-26 | 04-Jul-26 A | 24-Aug-26 | 100% | 100% | 11,430.00 | 11,430.00 | 11,430.00 | 0.00 | 0.00 | 0.00 | 11,430.00 | 11,430.00 | |
| | Concrete Chambers/Outfalls | 99 | 12-Aug-26 | 15-Oct-26 | 02-May-26 A | 23-Aug-26 A | 100% | 100% | 277,760.10 | 277,760.10 | 277,760.10 | 250.00 | 250.00 | 250.00 | 277,760.10 | 277,760.10 | |
| | Excavation of Concrete chambers [Local – 05 ] | 6 | 12-Aug-26 | 18-Aug-26 | 02-May-26 A | 10-May-26 | 100% | 100% | 21,100.00 | 21,100.00 | 21,100.00 | 0.00 | 0.00 | 0.00 | 21,100.00 | 21,100.00 | |
| | PC of Concrete chambers [Local – 05 ] | 2 | 19-Aug-26 | 20-Aug-26 | 03-May-26 A | 11-May-26 | 100% | 100% | 14,040.00 | 14,040.00 | 14,040.00 | 0.00 | 0.00 | 0.00 | 14,040.00 | 14,040.00 | |
| | Installation of Concrete chambers [Local – 05 ] | 10 | 22-Aug-26 | 01-Sep-26 | 04-May-26 A | 13-May-26 | 100% | 100% | 63,220.00 | 63,220.00 | 63,220.00 | 250.00 | 250.00 | 250.00 | 63,220.00 | 63,220.00 | |
| | Installation UPVC Pipes to Concrete chambers [Local | 4 | 02-Sep-26 | 06-Sep-26 | 04-May-26 A | 14-May-26 | 100% | 100% | 137,140.10 | 137,140.10 | 137,140.10 | 0.00 | 0.00 | 0.00 | 137,140.10 | 137,140.10 | |
| | Backfilling to Concrete chambers [Local – 05 ] | 4 | 07-Sep-26 | 10-Sep-26 | 07-May-26 A | 16-May-26 | 100% | 100% | 28,220.00 | 28,220.00 | 28,220.00 | 0.00 | 0.00 | 0.00 | 28,220.00 | 28,220.00 | |
| | FInishing and Testing of Concrete chambers [Local – C | 14 | 30-Sep-26 | 15-Oct-26 | 04-Jul-26 A | 23-Aug-26 | 100% | 100% | 14,040.00 | 14,040.00 | 14,040.00 | 0.00 | 0.00 | 0.00 | 14,040.00 | 14,040.00 | |
| | Sanitary Sewerage | 94 | 16-Jul-26 | 29-Aug-26 | 20-Jan-26 A | 09-Dec-26 | 100% | 98.28% | 397,172.90 | 390,338.90 | 390,338.90 | 2650.00 | 2632.50 | 2632.50 | 397,172.90 | 397,172.90 | 48 |
| | Pipe Work | 86 | 16-Jul-26 | 26-Aug-26 | 20-Jan-26 A | 07-May-26 A | 100% | 100% | 260,492.90 | 260,492.90 | 260,492.90 | 2300.00 | 2300.00 | 2300.00 | 260,492.90 | 260,492.90 | |
| | Excavation for Sanitary Sewerage Network [Local – 05 ] | 8 | 16-Jul-26 | 25-Jul-26 | 20-Jan-26 A | 09-Feb-26 A | 100% | 100% | 44,697.00 | 44,697.00 | 44,697.00 | 450.00 | 450.00 | 450.00 | 44,697.00 | 44,697.00 | |
| | Concrete encasement, pipe dia 200 and 350 mm [Loc | 4 | 13-Aug-26 | 17-Aug-26 | 10-Feb-26 A | 10-Feb-26 A | 100% | 100% | 36,997.40 | 36,997.40 | 36,997.40 | 350.00 | 350.00 | 350.00 | 36,997.40 | 36,997.40 | |
| | Granular bedding for Sanitary Sewerage Network [Loc | 4 | 26-Jul-26 | 29-Jul-26 | 21-Jan-26 A | 21-Apr-26 A | 100% | 100% | 11,176.00 | 11,176.00 | 11,176.00 | 100.00 | 100.00 | 100.00 | 11,176.00 | 11,176.00 | |
| | Installation of Pipe for Sanitary Sewerage Network [Lo | 8 | 30-Jul-26 | 08-Aug-26 | 22-Jan-26 A | 23-Apr-26 A | 100% | 100% | 100,573.50 | 100,573.50 | 100,573.50 | 450.00 | 450.00 | 450.00 | 100,573.50 | 100,573.50 | |
| | Testing for Sanitary Sewerage Network [Local – 05 ] | 4 | 09-Aug-26 | 12-Aug-26 | 01-Mar-26 A | 03-May-26 | 100% | 100% | 22,348.50 | 22,348.50 | 22,348.50 | 400.00 | 400.00 | 400.00 | 22,348.50 | 22,348.50 | |
| | Granular Surround for Sanitary Sewerage Network [Lo | 2 | 18-Aug-26 | 19-Aug-26 | 24-Jan-26 A | 05-May-26 | 100% | 100% | 11,176.00 | 11,176.00 | 11,176.00 | 100.00 | 100.00 | 100.00 | 11,176.00 | 11,176.00 | |
| | Installation of Micron Marker Magnetic Tape [Local – 05 | 2 | 20-Aug-26 | 22-Aug-26 | 11-Mar-26 A | 06-May-26 | 100% | 100% | 11,176.00 | 11,176.00 | 11,176.00 | 100.00 | 100.00 | 100.00 | 11,176.00 | 11,176.00 | |
| | Backfilling to Subgrade Elevation [Local – 05 ] | 4 | 23-Aug-26 | 26-Aug-26 | 14-Mar-26 A | 07-May-26 | 100% | 100% | 22,348.50 | 22,348.50 | 22,348.50 | 350.00 | 350.00 | 350.00 | 22,348.50 | 22,348.50 | |
| | Manhole | 18 | 09-Aug-26 | 29-Aug-26 | 20-Jan-26 A | 09-Dec-26 | 100% | 95% | 136,680.00 | 129,846.00 | 129,846.00 | 350.00 | 332.50 | 332.50 | 136,680.00 | 136,680.00 | 48 |
| | Installation of Fiberglass Manholes [Local – 05 ] | 18 | 09-Aug-26 | 29-Aug-26 | 20-Jan-26 A | 09-Dec-26 | 100% | 95% | 136,680.00 | 129,846.00 | 129,846.00 | 350.00 | 332.50 | 332.50 | 136,680.00 | 136,680.00 | 48 |
| | Local – 06 | 144 | 05-Jul-26 | 29-Oct-26 | 11-Feb-26 A | 23-Aug-26 A | 100% | 100% | 602,826.20 | 602,826.20 | 602,826.20 | 5200.00 | 5200.00 | 5200.00 | 602,826.20 | 602,826.20 | |
| | Stormwater Utilities | 144 | 05-Jul-26 | 29-Oct-26 | 17-Feb-26 A | 23-Aug-26 A | 100% | 100% | 415,452.00 | 415,452.00 | 415,452.00 | 2550.00 | 2550.00 | 2550.00 | 415,452.00 | 415,452.00 | |
| | Pipe Work | 42 | 05-Jul-26 | 30-Aug-26 | 17-Feb-26 A | 16-May-26 A | 100% | 100% | 181,630.00 | 181,630.00 | 181,630.00 | 1950.00 | 1950.00 | 1950.00 | 181,630.00 | 181,630.00 | |
| | Excavation for Stormwater Utilities Network [Local – 06 ] | 10 | 05-Jul-26 | 15-Jul-26 | 17-Feb-26 A | 28-Mar-26 A | 100% | 100% | 36,326.00 | 36,326.00 | 36,326.00 | 450.00 | 450.00 | 450.00 | 36,326.00 | 36,326.00 | |
| | Granular bedding for Stormwater Utilities Network [Loc | 4 | 16-Jul-26 | 20-Jul-26 | 18-Feb-26 A | 27-Apr-26 A | 100% | 100% | 9,079.50 | 9,079.50 | 9,079.50 | 100.00 | 100.00 | 100.00 | 9,079.50 | 9,079.50 | |
| | Installation of Pipe for Stormwater Utilities Network [Lo | 10 | 21-Jul-26 | 01-Aug-26 | 19-Feb-26 A | 29-Apr-26 A | 100% | 100% | 81,731.50 | 81,731.50 | 81,731.50 | 450.00 | 450.00 | 450.00 | 81,731.50 | 81,731.50 | |
| | Testing for Stormwater Utilities Network [Local – 06 ] | 8 | 02-Aug-26 | 10-Aug-26 | 11-Apr-26 A | 11-May-26 | 100% | 100% | 18,167.00 | 18,167.00 | 18,167.00 | 400.00 | 400.00 | 400.00 | 18,167.00 | 18,167.00 | |
| | Granular Surround for Stormwater Utilities Network [Lo | 8 | 11-Aug-26 | 19-Aug-26 | 19-Feb-26 A | 12-May-26 | 100% | 100% | 9,079.50 | 9,079.50 | 9,079.50 | 100.00 | 100.00 | 100.00 | 9,079.50 | 9,079.50 | |
| | Installation of Micron Marker Magnetic Tape [Local – 06 | 2 | 20-Aug-26 | 22-Aug-26 | 20-Apr-26 A | 13-May-26 | 100% | 100% | 9,079.50 | 9,079.50 | 9,079.50 | 100.00 | 100.00 | 100.00 | 9,079.50 | 9,079.50 | |
| | Backfilling to Subgrade Elevation [Local – 06 ] | 7 | 23-Aug-26 | 30-Aug-26 | 22-Apr-26 A | 16-May-26 | 100% | 100% | 18,167.00 | 18,167.00 | 18,167.00 | 350.00 | 350.00 | 350.00 | 18,167.00 | 18,167.00 | |
| | Manhole | 123 | 16-Jul-26 | 28-Oct-26 | 17-Feb-26 A | 22-Aug-26 A | 100% | 100% | 77,055.00 | 77,055.00 | 77,055.00 | 350.00 | 350.00 | 350.00 | 77,055.00 | 77,055.00 | |
| | Excavation of Inlet Manholes [Local – 06 ] | 10 | 16-Jul-26 | 27-Jul-26 | 17-Feb-26 A | 28-Mar-26 A | 100% | 100% | 11,550.00 | 11,550.00 | 11,550.00 | 0.00 | 0.00 | 0.00 | 11,550.00 | 11,550.00 | |
| | PC of Inlet Manholes [Local – 06 ] | 5 | 28-Jul-26 | 02-Aug-26 | 29-Mar-26 A | 30-Mar-26 A | 100% | 100% | 7,755.00 | 7,755.00 | 7,755.00 | 0.00 | 0.00 | 0.00 | 7,755.00 | 7,755.00 | |
| | Installation of Inlet Manholes [Local – 06 ] | 10 | 03-Aug-26 | 13-Aug-26 | 01-Apr-26 A | 03-Jun-26 A | 100% | 100% | 34,650.00 | 34,650.00 | 34,650.00 | 350.00 | 350.00 | 350.00 | 34,650.00 | 34,650.00 | |
| | Backfilling of Inlet Manholes [Local – 06 ] | 8 | 15-Aug-26 | 23-Aug-26 | 22-Apr-26 A | 06-Jun-26 A | 100% | 100% | 15,345.00 | 15,345.00 | 15,345.00 | 0.00 | 0.00 | 0.00 | 15,345.00 | 15,345.00 | |
| | Finishing and Testing of Inlet Manholes [Local – 06 ] | 10 | 18-Oct-26 | 28-Oct-26 | 01-Aug-26 A | 22-Aug-26 | 100% | 100% | 7,755.00 | 7,755.00 | 7,755.00 | 0.00 | 0.00 | 0.00 | 7,755.00 | 7,755.00 | |
| | Concrete Chambers/Outfalls | 112 | 15-Aug-26 | 29-Oct-26 | 09-May-26 A | 23-Aug-26 A | 100% | 100% | 156,767.00 | 156,767.00 | 156,767.00 | 250.00 | 250.00 | 250.00 | 156,767.00 | 156,767.00 | |
| | Excavation of Concrete chambers [Local – 06 ] | 6 | 15-Aug-26 | 20-Aug-26 | 09-May-26 A | 10-May-26 | 100% | 100% | 11,900.00 | 11,900.00 | 11,900.00 | 0.00 | 0.00 | 0.00 | 11,900.00 | 11,900.00 | |
| | PC of Concrete chambers [Local – 06 ] | 2 | 22-Aug-26 | 23-Aug-26 | 11-May-26 A | 11-May-26 | 100% | 100% | 7,900.00 | 7,900.00 | 7,900.00 | 0.00 | 0.00 | 0.00 | 7,900.00 | 7,900.00 | |
| | Installation of Concrete chambers [Local – 06 ] | 6 | 24-Aug-26 | 30-Aug-26 | 12-May-26 A | 14-May-26 | 100% | 100% | 35,640.00 | 35,640.00 | 35,640.00 | 250.00 | 250.00 | 250.00 | 35,640.00 | 35,640.00 | |
| | Installation UPVC Pipes to Concrete chambers [Local | 4 | 31-Aug-26 | 03-Sep-26 | 13-May-26 A | 16-May-26 | 100% | 100% | 77,587.00 | 77,587.00 | 77,587.00 | 0.00 | 0.00 | 0.00 | 77,587.00 | 77,587.00 | |
| | Backfilling to Concrete chambers [Local – 06 ] | 3 | 05-Sep-26 | 07-Sep-26 | 17-May-26 A | 21-May-26 | 100% | 100% | 15,840.00 | 15,840.00 | 15,840.00 | 0.00 | 0.00 | 0.00 | 15,840.00 | 15,840.00 | |
| | FInishing and Testing of Concrete chambers [Local – C | 12 | 17-Oct-26 | 29-Oct-26 | 02-Aug-26 A | 23-Aug-26 | 100% | 100% | 7,900.00 | 7,900.00 | 7,900.00 | 0.00 | 0.00 | 0.00 | 7,900.00 | 7,900.00 | |
| | Sanitary Sewerage | 42 | 16-Jul-26 | 30-Aug-26 | 11-Feb-26 A | 23-Aug-26 A | 100% | 100% | 187,374.20 | 187,374.20 | 187,374.20 | 2650.00 | 2650.00 | 2650.00 | 187,374.20 | 187,374.20 | |



© Oracle Corporation

| Activity ID | Activity Name | Original Duration | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Actual Total Cost | Earned Value Cost | Planned Value Labor Units | Actual Labor Units | Earned Value Labor Units | Budgeted Total Cost | At Completion Total Cost | Total Float |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | Pipe Work | 21 | 16-Jul-26 | 26-Aug-26 | 11-Feb-26 A | 29-Mar-26 A | 100% | 100% | 133,774.20 | 133,774.20 | 133,774.20 | 2300.00 | 2300.00 | 2300.00 | 133,774.20 | 133,774.20 | |
| | Excavation for Sanitary Sewerage Network [Local – 06 ] | 6 | 16-Jul-26 | 22-Jul-26 | 11-Feb-26 A | 21-Feb-26 A | 100% | 100% | 17,867.00 | 17,867.00 | 17,867.00 | 450.00 | 450.00 | 450.00 | 17,867.00 | 17,867.00 | |
| | Granular bedding for Sanitary Sewerage Network [Loca | 4 | 23-Jul-26 | 27-Jul-26 | 12-Feb-26 A | 04-Mar-26 A | 100% | 100% | 4,467.70 | 4,467.70 | 4,467.70 | 100.00 | 100.00 | 100.00 | 4,467.70 | 4,467.70 | |
| | Installation of Pipe for Sanitary Sewerage Network [Lo | 8 | 28-Jul-26 | 05-Aug-26 | 14-Feb-26 A | 12-Mar-26 A | 100% | 100% | 40,228.30 | 40,228.30 | 40,228.30 | 450.00 | 450.00 | 450.00 | 40,228.30 | 40,228.30 | |
| | Granular Surround for Sanitary Sewerage Network [Lo | 4 | 16-Aug-26 | 19-Aug-26 | 15-Feb-26 A | 14-Mar-26 A | 100% | 100% | 4,467.70 | 4,467.70 | 4,467.70 | 100.00 | 100.00 | 100.00 | 4,467.70 | 4,467.70 | |
| | Testing for Sanitary Sewerage Network [Local – 06 ] | 4 | 06-Aug-26 | 10-Aug-26 | 14-Mar-26 A | 15-Mar-26 A | 100% | 100% | 8,939.90 | 8,939.90 | 8,939.90 | 400.00 | 400.00 | 400.00 | 8,939.90 | 8,939.90 | |
| | Concrete encasement, pipe dia 200 and 350 mm [Loc | 4 | 11-Aug-26 | 15-Aug-26 | 25-Mar-26 A | 25-Mar-26 A | 100% | 100% | 44,396.00 | 44,396.00 | 44,396.00 | 350.00 | 350.00 | 350.00 | 44,396.00 | 44,396.00 | |
| | Installation of Micron Marker Magnetic Tape [Local – 0 | 2 | 20-Aug-26 | 22-Aug-26 | 17-Mar-26 A | 26-Mar-26 A | 100% | 100% | 4,467.70 | 4,467.70 | 4,467.70 | 100.00 | 100.00 | 100.00 | 4,467.70 | 4,467.70 | |
| | Backfilling to Subgrade Elevation [Local – 06 ] | 4 | 23-Aug-26 | 26-Aug-26 | 28-Mar-26 A | 29-Mar-26 A | 100% | 100% | 8,939.90 | 8,939.90 | 8,939.90 | 350.00 | 350.00 | 350.00 | 8,939.90 | 8,939.90 | |
| | Manhole | 21 | 06-Aug-26 | 30-Aug-26 | 11-Feb-26 A | 23-Aug-26 A | 100% | 100% | 53,600.00 | 53,600.00 | 53,600.00 | 350.00 | 350.00 | 350.00 | 53,600.00 | 53,600.00 | |
| | Installation of Fiberglass Manholes [Local – 06 ] | 21 | 06-Aug-26 | 30-Aug-26 | 11-Feb-26 A | 23-Aug-26 | 100% | 100% | 53,600.00 | 53,600.00 | 53,600.00 | 350.00 | 350.00 | 350.00 | 53,600.00 | 53,600.00 | |
| | Local – 07 | 155 | 14-Jul-26 | 07-Nov-26 | 18-Feb-26 A | 23-Aug-26 A | 99.13% | 100% | 177,426.28 | 178,979.40 | 178,979.40 | 5200.00 | 5200.00 | 5200.00 | 178,979.40 | 178,979.40 | |
| | Stormwater Utilities | 155 | 14-Jul-26 | 07-Nov-26 | 18-Feb-26 A | 23-Aug-26 A | 98.3% | 100% | 90,043.68 | 91,596.80 | 91,596.80 | 2550.00 | 2550.00 | 2550.00 | 91,596.80 | 91,596.80 | |
| | Pipe Work | 30 | 14-Jul-26 | 01-Aug-26 | 18-Feb-26 A | 09-Apr-26 A | 100% | 100% | 27,267.50 | 27,267.50 | 27,267.50 | 1950.00 | 1950.00 | 1950.00 | 27,267.50 | 27,267.50 | |
| | Excavation for Stormwater Utilities Network [Local – 07 ] | 3 | 14-Jul-26 | 16-Jul-26 | 18-Feb-26 A | 21-Feb-26 A | 100% | 100% | 5,449.00 | 5,449.00 | 5,449.00 | 450.00 | 450.00 | 450.00 | 5,449.00 | 5,449.00 | |
| | Granular bedding for Stormwater Utilities Network [Loc | 2 | 18-Jul-26 | 19-Jul-26 | 22-Feb-26 A | 22-Feb-26 A | 100% | 100% | 1,367.50 | 1,367.50 | 1,367.50 | 100.00 | 100.00 | 100.00 | 1,367.50 | 1,367.50 | |
| | Installation of Pipe for Stormwater Utilities Network [Lo | 2 | 20-Jul-26 | 21-Jul-26 | 22-Feb-26 A | 23-Feb-26 A | 100% | 100% | 12,259.00 | 12,259.00 | 12,259.00 | 450.00 | 450.00 | 450.00 | 12,259.00 | 12,259.00 | |
| | Granular Surround for Stormwater Utilities Network [Lo | 2 | 25-Jul-26 | 26-Jul-26 | 24-Feb-26 A | 24-Feb-26 A | 100% | 100% | 1,367.50 | 1,367.50 | 1,367.50 | 100.00 | 100.00 | 100.00 | 1,367.50 | 1,367.50 | |
| | Testing for Stormwater Utilities Network [Local – 07 ] | 2 | 22-Jul-26 | 23-Jul-26 | 15-Mar-26 A | 16-Mar-26 A | 100% | 100% | 2,728.50 | 2,728.50 | 2,728.50 | 400.00 | 400.00 | 400.00 | 2,728.50 | 2,728.50 | |
| | Installation of Micron Marker Magnetic Tape [Local – 0 | 3 | 27-Jul-26 | 29-Jul-26 | 05-Apr-26 A | 06-Apr-26 A | 100% | 100% | 1,367.50 | 1,367.50 | 1,367.50 | 100.00 | 100.00 | 100.00 | 1,367.50 | 1,367.50 | |
| | Backfilling to Subgrade Elevation [Local – 07 ] | 2 | 30-Jul-26 | 01-Aug-26 | 08-Apr-26 A | 09-Apr-26 A | 100% | 100% | 2,728.50 | 2,728.50 | 2,728.50 | 350.00 | 350.00 | 350.00 | 2,728.50 | 2,728.50 | |
| | Manhole | 137 | 02-Aug-26 | 07-Nov-26 | 18-Feb-26 A | 23-Aug-26 A | 96.08% | 100% | 10,621.88 | 11,055.00 | 11,055.00 | 350.00 | 350.00 | 350.00 | 11,055.00 | 11,055.00 | |
| | Excavation of Inlet Manholes [Local – 07 ] | 3 | 02-Aug-26 | 04-Aug-26 | 18-Feb-26 A | 21-Feb-26 A | 100% | 100% | 1,650.00 | 1,650.00 | 1,650.00 | 0.00 | 0.00 | 0.00 | 1,650.00 | 1,650.00 | |
| | PC of Inlet Manholes [Local – 07 ] | 2 | 05-Aug-26 | 06-Aug-26 | 22-Feb-26 A | 22-Feb-26 A | 100% | 100% | 1,155.00 | 1,155.00 | 1,155.00 | 0.00 | 0.00 | 0.00 | 1,155.00 | 1,155.00 | |
| | Installation of Inlet Manholes [Local – 07 ] | 8 | 08-Aug-26 | 16-Aug-26 | 10-Mar-26 A | 25-Apr-26 A | 100% | 100% | 4,950.00 | 4,950.00 | 4,950.00 | 350.00 | 350.00 | 350.00 | 4,950.00 | 4,950.00 | |
| | Backfilling of Inlet Manholes [Local – 07 ] | 8 | 17-Aug-26 | 25-Aug-26 | 26-Apr-26 A | 29-Apr-26 A | 100% | 100% | 2,145.00 | 2,145.00 | 2,145.00 | 0.00 | 0.00 | 0.00 | 2,145.00 | 2,145.00 | |
| | Finishing and Testing of Inlet Manholes [Local – 07 ] | 8 | 29-Oct-26 | 07-Nov-26 | 05-Aug-26 A | 23-Aug-26 | 62.5% | 100% | 721.88 | 1,155.00 | 1,155.00 | 0.00 | 0.00 | 0.00 | 1,155.00 | 1,155.00 | |
| | Concrete Chambers/Outfalls | 128 | 17-Aug-26 | 05-Nov-26 | 25-Apr-26 A | 23-Aug-26 A | 97.9% | 100% | 52,154.30 | 53,274.30 | 53,274.30 | 250.00 | 250.00 | 250.00 | 53,274.30 | 53,274.30 | |
| | Excavation of Concrete chambers [Local – 07 ] | 3 | 17-Aug-26 | 19-Aug-26 | 25-Apr-26 A | 26-Apr-26 A | 100% | 100% | 5,040.00 | 5,040.00 | 5,040.00 | 0.00 | 0.00 | 0.00 | 5,040.00 | 5,040.00 | |
| | PC of Concrete chambers [Local – 07 ] | 2 | 20-Aug-26 | 22-Aug-26 | 27-Apr-26 A | 28-Apr-26 A | 100% | 100% | 3,360.00 | 3,360.00 | 3,360.00 | 0.00 | 0.00 | 0.00 | 3,360.00 | 3,360.00 | |
| | Installation UPVC Pipes to Concrete chambers [Local | 4 | 30-Aug-26 | 02-Sep-26 | 29-Apr-26 A | 30-Apr-26 A | 100% | 100% | 19,394.30 | 19,394.30 | 19,394.30 | 0.00 | 0.00 | 0.00 | 19,394.30 | 19,394.30 | |
| | Installation of Concrete chambers [Local – 07 ] | 6 | 23-Aug-26 | 29-Aug-26 | 29-Apr-26 A | 30-Apr-26 A | 100% | 100% | 15,260.00 | 15,260.00 | 15,260.00 | 250.00 | 250.00 | 250.00 | 15,260.00 | 15,260.00 | |
| | Backfilling to Concrete chambers [Local – 07 ] | 3 | 03-Sep-26 | 06-Sep-26 | 02-May-26 A | 04-May-26 | 100% | 100% | 6,860.00 | 6,860.00 | 6,860.00 | 0.00 | 0.00 | 0.00 | 6,860.00 | 6,860.00 | |
| | FInishing and Testing of Concrete chambers [Local – 0 | 6 | 31-Oct-26 | 05-Nov-26 | 06-Aug-26 A | 23-Aug-26 | 66.67% | 100% | 2,240.00 | 3,360.00 | 3,360.00 | 0.00 | 0.00 | 0.00 | 3,360.00 | 3,360.00 | |
| | Sanitary Sewerage | 23 | 08-Aug-26 | 31-Aug-26 | 02-May-26 A | 23-Aug-26 A | 100% | 100% | 87,382.60 | 87,382.60 | 87,382.60 | 2650.00 | 2650.00 | 2650.00 | 87,382.60 | 87,382.60 | |
| | Pipe Work | 23 | 08-Aug-26 | 27-Aug-26 | 02-May-26 A | 08-Jun-26 A | 100% | 100% | 63,262.60 | 63,262.60 | 63,262.60 | 2300.00 | 2300.00 | 2300.00 | 63,262.60 | 63,262.60 | |
| | Excavation for Sanitary Sewerage Network [Local – 07 ] | 3 | 08-Aug-26 | 10-Aug-26 | 02-May-26 A | 03-May-26 | 100% | 100% | 11,176.00 | 11,176.00 | 11,176.00 | 450.00 | 450.00 | 450.00 | 11,176.00 | 11,176.00 | |
| | Granular bedding for Sanitary Sewerage Network [Loca | 2 | 11-Aug-26 | 12-Aug-26 | 04-May-26 A | 05-May-26 | 100% | 100% | 2,791.20 | 2,791.20 | 2,791.20 | 100.00 | 100.00 | 100.00 | 2,791.20 | 2,791.20 | |
| | Installation of Pipe for Sanitary Sewerage Network [Lo | 4 | 13-Aug-26 | 17-Aug-26 | 06-May-26 A | 09-May-26 | 100% | 100% | 25,143.20 | 25,143.20 | 25,143.20 | 450.00 | 450.00 | 450.00 | 25,143.20 | 25,143.20 | |
| | Testing for Sanitary Sewerage Network [Local – 07 ] | 2 | 18-Aug-26 | 19-Aug-26 | 23-May-26 A | 24-May-26 | 100% | 100% | 5,585.60 | 5,585.60 | 5,585.60 | 400.00 | 400.00 | 400.00 | 5,585.60 | 5,585.60 | |
| | Concrete encasement, pipe dia 200 and 350 mm [Loc | 2 | 20-Aug-26 | 22-Aug-26 | 01-Jun-26 A | 02-Jun-26 A | 100% | 100% | 7,398.60 | 7,398.60 | 7,398.60 | 350.00 | 350.00 | 350.00 | 7,398.60 | 7,398.60 | |
| | Granular Surround for Sanitary Sewerage Network [Lo | 2 | 23-Aug-26 | 24-Aug-26 | 03-Jun-26 A | 03-Jun-26 A | 100% | 100% | 2,791.20 | 2,791.20 | 2,791.20 | 100.00 | 100.00 | 100.00 | 2,791.20 | 2,791.20 | |
| | Installation of Micron Marker Magnetic Tape [Local – 0 | 1 | 25-Aug-26 | 25-Aug-26 | 04-Jun-26 A | 04-Jun-26 A | 100% | 100% | 2,791.20 | 2,791.20 | 2,791.20 | 100.00 | 100.00 | 100.00 | 2,791.20 | 2,791.20 | |
| | Backfilling to Subgrade Elevation [Local – 07 ] | 2 | 26-Aug-26 | 27-Aug-26 | 06-Jun-26 A | 08-Jun-26 A | 100% | 100% | 5,585.60 | 5,585.60 | 5,585.60 | 350.00 | 350.00 | 350.00 | 5,585.60 | 5,585.60 | |



© Oracle Corporation

| Activity ID | Activity Name | Original Duration | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Actual Total Cost | Earned Value Cost | Planned Value Labor Units | Actual Labor Units | Earned Value Labor Units | Budgeted Total Cost | At Completion Total Cost | Total Float |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | Manhole | 12 | 18-Aug-26 | 31-Aug-26 | 02-May-26 A | 23-Aug-26 A | 100% | 100% | 24,120.00 | 24,120.00 | 24,120.00 | 350.00 | 350.00 | 350.00 | 24,120.00 | 24,120.00 | |
| | Installation of Fiberglass Manholes [Local – 07 ] | 12 | 18-Aug-26 | 31-Aug-26 | 02-May-26 A | 23-Aug-26 | 100% | 100% | 24,120.00 | 24,120.00 | 24,120.00 | 350.00 | 350.00 | 350.00 | 24,120.00 | 24,120.00 | |
| | Local – 08 | 208 | 15-Jun-26 | 18-Nov-26 | 17-Jan-26 A | 01-Feb-27 | 96.16% | 99.81% | 645,274.90 | 669,737.40 | 669,737.40 | 3025.00 | 3025.00 | 3025.00 | 671,024.90 | 671,024.90 | 42 |
| | Stormwater Utilities | 208 | 15-Jun-26 | 18-Nov-26 | 17-Jan-26 A | 01-Feb-27 | 96.16% | 99.81% | 645,274.90 | 669,737.40 | 669,737.40 | 3025.00 | 3025.00 | 3025.00 | 671,024.90 | 671,024.90 | 42 |
| | Pipe Work | 83 | 15-Jun-26 | 10-Aug-26 | 17-Jan-26 A | 07-Mar-26 A | 100% | 100% | 326,932.50 | 326,932.50 | 326,932.50 | 2425.00 | 2425.00 | 2425.00 | 326,932.50 | 326,932.50 | |
| | Excavation for Stormwater Utilities Network [Local – 08 ] | 10 | 15-Jun-26 | 25-Jun-26 | 17-Jan-26 A | 21-Jan-26 A | 100% | 100% | 65,384.50 | 65,384.50 | 65,384.50 | 450.00 | 450.00 | 450.00 | 65,384.50 | 65,384.50 | |
| | Granular bedding for Stormwater Utilities Network [Loc | 4 | 27-Jun-26 | 30-Jun-26 | 19-Jan-26 A | 25-Jan-26 A | 100% | 100% | 16,347.00 | 16,347.00 | 16,347.00 | 150.00 | 150.00 | 150.00 | 16,347.00 | 16,347.00 | |
| | Installation of Pipe for Stormwater Utilities Network [Lo | 10 | 01-Jul-26 | 12-Jul-26 | 20-Jan-26 A | 31-Jan-26 A | 100% | 100% | 147,116.00 | 147,116.00 | 147,116.00 | 675.00 | 675.00 | 675.00 | 147,116.00 | 147,116.00 | |
| | Granular Surround for Stormwater Utilities Network [Lo | 6 | 22-Jul-26 | 28-Jul-26 | 20-Jan-26 A | 01-Feb-26 A | 100% | 100% | 16,347.00 | 16,347.00 | 16,347.00 | 100.00 | 100.00 | 100.00 | 16,347.00 | 16,347.00 | |
| | Testing for Stormwater Utilities Network [Local – 08 ] | 8 | 13-Jul-26 | 21-Jul-26 | 21-Feb-26 A | 26-Feb-26 A | 100% | 100% | 32,695.50 | 32,695.50 | 32,695.50 | 600.00 | 600.00 | 600.00 | 32,695.50 | 32,695.50 | |
| | Installation of Micron Marker Magnetic Tape [Local – 0 | 4 | 29-Jul-26 | 02-Aug-26 | 28-Feb-26 A | 05-Mar-26 A | 100% | 100% | 16,347.00 | 16,347.00 | 16,347.00 | 100.00 | 100.00 | 100.00 | 16,347.00 | 16,347.00 | |
| | Backfilling to Subgrade Elevation [Local – 08 ] | 7 | 03-Aug-26 | 10-Aug-26 | 28-Feb-26 A | 07-Mar-26 A | 100% | 100% | 32,695.50 | 32,695.50 | 32,695.50 | 350.00 | 350.00 | 350.00 | 32,695.50 | 32,695.50 | |
| | Manhole | 185 | 27-Jun-26 | 18-Nov-26 | 17-Jan-26 A | 07-Jan-27 | 89.95% | 99.5% | 129,400.00 | 143,127.50 | 143,127.50 | 350.00 | 350.00 | 350.00 | 143,850.00 | 143,850.00 | 63 |
| | Excavation of Inlet Manholes [Local – 08 ] | 10 | 27-Jun-26 | 07-Jul-26 | 17-Jan-26 A | 21-Jan-26 A | 100% | 100% | 21,600.00 | 21,600.00 | 21,600.00 | 0.00 | 0.00 | 0.00 | 21,600.00 | 21,600.00 | |
| | PC of Inlet Manholes [Local – 08 ] | 3 | 08-Jul-26 | 11-Jul-26 | 25-Jan-26 A | 31-Jan-26 A | 100% | 100% | 14,450.00 | 14,450.00 | 14,450.00 | 0.00 | 0.00 | 0.00 | 14,450.00 | 14,450.00 | |
| | Installation of Inlet Manholes [Local – 08 ] | 14 | 13-Jul-26 | 28-Jul-26 | 29-Jan-26 A | 01-Jun-26 A | 100% | 100% | 64,700.00 | 64,700.00 | 64,700.00 | 350.00 | 350.00 | 350.00 | 64,700.00 | 64,700.00 | |
| | Backfilling of Inlet Manholes [Local – 08 ] | 10 | 29-Jul-26 | 09-Aug-26 | 25-Mar-26 A | 04-Jun-26 A | 100% | 100% | 28,650.00 | 28,650.00 | 28,650.00 | 0.00 | 0.00 | 0.00 | 28,650.00 | 28,650.00 | |
| | Finishing and Testing of Inlet Manholes [Local – 08 ] | 10 | 08-Nov-26 | 18-Nov-26 | 26-Aug-26 A | 07-Jan-27 | 0% | 95% | 0.00 | 13,727.50 | 13,727.50 | 0.00 | 0.00 | 0.00 | 14,450.00 | 14,450.00 | 63 |
| | Concrete Chambers/Outfalls | 123 | 29-Jul-26 | 18-Nov-26 | 09-Jun-26 A | 01-Feb-27 | 94.36% | 99.72% | 188,942.40 | 199,677.40 | 199,677.40 | 250.00 | 250.00 | 250.00 | 200,242.40 | 200,242.40 | 42 |
| | Excavation of Concrete chambers [Local – 08 ] | 6 | 29-Jul-26 | 04-Aug-26 | 09-Jun-26 A | 24-Jun-26 A | 100% | 100% | 16,940.00 | 16,940.00 | 16,940.00 | 0.00 | 0.00 | 0.00 | 16,940.00 | 16,940.00 | |
| | PC of Concrete chambers [Local – 08 ] | 2 | 05-Aug-26 | 06-Aug-26 | 11-Jun-26 A | 25-Jun-26 A | 100% | 100% | 11,300.00 | 11,300.00 | 11,300.00 | 0.00 | 0.00 | 0.00 | 11,300.00 | 11,300.00 | |
| | Installation of Concrete chambers [Local – 08 ] | 12 | 08-Aug-26 | 20-Aug-26 | 13-Jun-26 A | 27-Jun-26 A | 100% | 100% | 50,760.00 | 50,760.00 | 50,760.00 | 250.00 | 250.00 | 250.00 | 50,760.00 | 50,760.00 | |
| | Installation UPVC Pipes to Concrete chambers [Local | 10 | 22-Aug-26 | 01-Sep-26 | 13-Jun-26 A | 28-Jun-26 A | 100% | 100% | 87,282.40 | 87,282.40 | 87,282.40 | 0.00 | 0.00 | 0.00 | 87,282.40 | 87,282.40 | |
| | Backfilling to Concrete chambers [Local – 08 ] | 6 | 02-Sep-26 | 08-Sep-26 | 17-Jun-26 A | 30-Jun-26 A | 100% | 100% | 22,660.00 | 22,660.00 | 22,660.00 | 0.00 | 0.00 | 0.00 | 22,660.00 | 22,660.00 | |
| | FInishing and Testing of Concrete chambers [Local – C | 11 | 07-Nov-26 | 18-Nov-26 | 26-Aug-26 A | 01-Feb-27 | 0% | 95% | 0.00 | 10,735.00 | 10,735.00 | 0.00 | 0.00 | 0.00 | 11,300.00 | 11,300.00 | 42 |
| | Shallow infrastructure network | 445 | 15-Jun-26 | 18-Mar-27 | 13-Jan-26 A | 17-Oct-27 | 28.89% | 85.64% | 3,622,136.88 | 10,714,866.33 | 10,738,304.87 | 55775.74 | 160484.68 | 159884.74 | 12,539,076.30 | 12,539,076.30 | -46 |
| | Local – 01 | 375 | 15-Jun-26 | 18-Mar-27 | 13-Jan-26 A | 05-Aug-27 | 33.67% | 95.75% | 1,768,978.90 | 5,029,959.81 | 5,029,959.81 | 23819.47 | 64204.53 | 64049.47 | 5,253,105.10 | 5,253,105.10 | 15 |
| | LOCAL - 01 Segment-01 (From 0+0 | 375 | 16-Jun-26 | 18-Mar-27 | 13-Jan-26 A | 31-Jul-27 | 34.86% | 93.02% | 730,788.81 | 1,950,176.50 | 1,950,176.50 | 9857.69 | 23544.41 | 23474.22 | 2,096,465.90 | 2,096,465.90 | 20 |
| | TSE Network | 232 | 16-Jun-26 | 21-Dec-26 | 13-Jan-26 A | 05-Sep-26 A | 78.04% | 100% | 331,017.50 | 424,147.50 | 424,147.50 | 3851.95 | 4692.86 | 4692.86 | 424,147.50 | 424,147.50 | |
| | Pipe Work | 159 | 16-Jun-26 | 08-Oct-26 | 13-Jan-26 A | 04-May-26 A | 100% | 100% | 223,147.50 | 223,147.50 | 223,147.50 | 2692.86 | 2692.86 | 2692.86 | 223,147.50 | 223,147.50 | |
| | Excavation for TSE Network [Local – 01 Segment-01] | 15 | 16-Jun-26 | 02-Jul-26 | 13-Jan-26 A | 21-Jan-26 A | 100% | 100% | 44,285.50 | 44,285.50 | 44,285.50 | 450.00 | 450.00 | 450.00 | 44,285.50 | 44,285.50 | |
| | Granular bedding for TSE Network [Local – 01 Segme | 12 | 04-Jul-26 | 16-Jul-26 | 14-Jan-26 A | 22-Jan-26 A | 100% | 100% | 11,079.20 | 11,079.20 | 11,079.20 | 100.00 | 100.00 | 100.00 | 11,079.20 | 11,079.20 | |
| | Installation of Pipe for TSE Network [Local – 01 Segm | 20 | 18-Jul-26 | 09-Aug-26 | 15-Jan-26 A | 19-Feb-26 A | 100% | 100% | 99,710.20 | 99,710.20 | 99,710.20 | 450.00 | 450.00 | 450.00 | 99,710.20 | 99,710.20 | |
| | Granular Surround for TSE Network [Local – 01 Segm | 14 | 30-Aug-26 | 14-Sep-26 | 25-Jan-26 A | 19-Feb-26 A | 100% | 100% | 11,079.20 | 11,079.20 | 11,079.20 | 100.00 | 100.00 | 100.00 | 11,079.20 | 11,079.20 | |
| | Installation of Micron Marker Magnetic Tape [Local – 0 | 6 | 15-Sep-26 | 21-Sep-26 | 07-Feb-26 A | 21-Feb-26 A | 100% | 100% | 11,079.20 | 11,079.20 | 11,079.20 | 100.00 | 100.00 | 100.00 | 11,079.20 | 11,079.20 | |
| | Backfilling to Subgrade Elevation [Local – 01 Segment | 14 | 22-Sep-26 | 08-Oct-26 | 08-Feb-26 A | 23-Feb-26 A | 100% | 100% | 22,159.10 | 22,159.10 | 22,159.10 | 742.86 | 742.86 | 742.86 | 22,159.10 | 22,159.10 | |
| | Concrete encasement, pipe dia 110 mm [Local – 01 S | 3 | 26-Aug-26 | 29-Aug-26 | 28-Feb-26 A | 01-Mar-26 A | 100% | 100% | 1,596.00 | 1,596.00 | 1,596.00 | 350.00 | 350.00 | 350.00 | 1,596.00 | 1,596.00 | |
| | Testing for TSE Network [Local – 01 Segment-01] | 14 | 10-Aug-26 | 25-Aug-26 | 10-Mar-26 A | 04-May-26 | 100% | 100% | 22,159.10 | 22,159.10 | 22,159.10 | 400.00 | 400.00 | 400.00 | 22,159.10 | 22,159.10 | |
| | Valves/Chamber | 215 | 10-Aug-26 | 21-Dec-26 | 25-Feb-26 A | 05-Sep-26 A | 53.67% | 100% | 107,870.00 | 201,000.00 | 201,000.00 | 1159.09 | 2000.00 | 2000.00 | 201,000.00 | 201,000.00 | |
| | Installation of Fire Hydrant [Local – 01 Segment-01] | 21 | 28-Nov-26 | 21-Dec-26 | 25-Feb-26 A | 01-Jul-26 A | 0% | 100% | 0.00 | 84,420.00 | 84,420.00 | 0.00 | 350.00 | 350.00 | 84,420.00 | 84,420.00 | |
| | Installation of Gate (Sluice) valves (Direct buried) [Loca | 21 | 29-Sep-26 | 22-Oct-26 | 28-Feb-26 A | 02-Jul-26 A | 100% | 100% | 48,910.00 | 48,910.00 | 48,910.00 | 250.00 | 250.00 | 250.00 | 48,910.00 | 48,910.00 | |
| | Installation of Wash-out Valves [Local – 01 Segment-01] | 15 | 24-Oct-26 | 09-Nov-26 | 28-Feb-26 A | 02-Jul-26 A | 66.67% | 100% | 5,360.00 | 8,040.00 | 8,040.00 | 409.09 | 550.00 | 550.00 | 8,040.00 | 8,040.00 | |



© Oracle Corporation

| Activity ID | Activity Name | Original Duration | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Actual Total Cost | Earned Value Cost | Planned Value Labor Units | Actual Labor Units | Earned Value Labor Units | Budgeted Total Cost | At Completion Total Cost | Total Float |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | Installation of Air Valves [Local – 01 Segment-01] | 15 | 10-Nov-26 | 26-Nov-26 | 28-Feb-26 A | 02-Jul-26 A | 0% | 100% | 0.00 | 6,030.00 | 6,030.00 | 0.00 | 350.00 | 350.00 | 6,030.00 | 6,030.00 | |
| | Installation of Wash out chambers [Local – 01 Segme | 21 | 10-Aug-26 | 02-Sep-26 | 21-Apr-26 A | 03-Sep-26 | 100% | 100% | 26,800.00 | 26,800.00 | 26,800.00 | 250.00 | 250.00 | 250.00 | 26,800.00 | 26,800.00 | |
| | Installation of Air Valve chambers [Local – 01 Segmer | 21 | 03-Sep-26 | 28-Sep-26 | 28-Feb-26 A | 05-Sep-26 | 100% | 100% | 26,800.00 | 26,800.00 | 26,800.00 | 250.00 | 250.00 | 250.00 | 26,800.00 | 26,800.00 | |
| | Public Water Utility Distribution | 99 | 04-Jul-26 | 05-Nov-26 | 13-Jan-26 A | 05-Sep-26 A | 99.45% | 100% | 313,466.34 | 315,189.20 | 315,189.20 | 4071.43 | 4190.00 | 4190.00 | 315,189.20 | 315,189.20 | |
| | Pipe Work | 99 | 04-Jul-26 | 08-Oct-26 | 13-Jan-26 A | 24-Mar-26 A | 100% | 100% | 189,229.20 | 189,229.20 | 189,229.20 | 2350.00 | 2350.00 | 2350.00 | 189,229.20 | 189,229.20 | |
| | Excavation for Public Water Utility Distribution Piping [L | 17 | 04-Jul-26 | 22-Jul-26 | 13-Jan-26 A | 21-Jan-26 A | 100% | 100% | 37,852.80 | 37,852.80 | 37,852.80 | 450.00 | 450.00 | 450.00 | 37,852.80 | 37,852.80 | |
| | Granular bedding for Public Water Utility Distribution Pi | 10 | 23-Jul-26 | 03-Aug-26 | 13-Jan-26 A | 22-Jan-26 A | 100% | 100% | 9,448.50 | 9,448.50 | 9,448.50 | 100.00 | 100.00 | 100.00 | 9,448.50 | 9,448.50 | |
| | Granular Surround for Public Water Utility Distribution F | 13 | 09-Sep-26 | 24-Sep-26 | 26-Jan-26 A | 19-Feb-26 A | 100% | 100% | 9,462.00 | 9,462.00 | 9,462.00 | 100.00 | 100.00 | 100.00 | 9,462.00 | 9,462.00 | |
| | Installation of Pipe for Public Water Utility Distribution F | 18 | 04-Aug-26 | 24-Aug-26 | 15-Jan-26 A | 19-Feb-26 A | 100% | 100% | 85,157.70 | 85,157.70 | 85,157.70 | 450.00 | 450.00 | 450.00 | 85,157.70 | 85,157.70 | |
| | Installation of Micron Marker Magnetic Tape [Local – 0 | 2 | 26-Sep-26 | 27-Sep-26 | 07-Feb-26 A | 21-Feb-26 A | 100% | 100% | 9,462.00 | 9,462.00 | 9,462.00 | 100.00 | 100.00 | 100.00 | 9,462.00 | 9,462.00 | |
| | Backfilling to Subgrade Elevation [Local – 01 Segment | 10 | 28-Sep-26 | 08-Oct-26 | 08-Feb-26 A | 23-Feb-26 A | 100% | 100% | 18,923.10 | 18,923.10 | 18,923.10 | 400.00 | 400.00 | 400.00 | 18,923.10 | 18,923.10 | |
| | Concrete encasement, pipe dia 110 mm [Local – 01 S | 3 | 06-Sep-26 | 08-Sep-26 | 28-Feb-26 A | 01-Mar-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 350.00 | 350.00 | 350.00 | 0.00 | 0.00 | |
| | Testing for Public Water Utility Distribution Piping [Loca | 10 | 25-Aug-26 | 05-Sep-26 | 11-Mar-26 A | 24-Mar-26 A | 100% | 100% | 18,923.10 | 18,923.10 | 18,923.10 | 400.00 | 400.00 | 400.00 | 18,923.10 | 18,923.10 | |
| | Valves/Chamber | 55 | 03-Sep-26 | 05-Nov-26 | 28-Feb-26 A | 05-Sep-26 A | 98.63% | 100% | 124,237.14 | 125,960.00 | 125,960.00 | 1721.43 | 1840.00 | 1840.00 | 125,960.00 | 125,960.00 | |
| | Installation of Wash-out Valves [Local – 01 Segment-01] | 7 | 21-Oct-26 | 28-Oct-26 | 28-Feb-26 A | 02-Jul-26 A | 100% | 100% | 16,080.00 | 16,080.00 | 16,080.00 | 350.00 | 350.00 | 350.00 | 16,080.00 | 16,080.00 | |
| | Installation of Air Valves [Local – 01 Segment-01] | 7 | 29-Oct-26 | 05-Nov-26 | 28-Feb-26 A | 02-Jul-26 A | 71.43% | 100% | 4,307.14 | 6,030.00 | 6,030.00 | 331.43 | 450.00 | 450.00 | 6,030.00 | 6,030.00 | |
| | Installation of Gate (Sluice) valves (Direct buried) [Loca | 10 | 10-Oct-26 | 20-Oct-26 | 28-Feb-26 A | 05-Aug-26 | 100% | 100% | 23,450.00 | 23,450.00 | 23,450.00 | 350.00 | 350.00 | 350.00 | 23,450.00 | 23,450.00 | |
| | Installation of Wash out chambers [Local – 01 Segme | 20 | 03-Sep-26 | 27-Sep-26 | 21-Apr-26 A | 03-Sep-26 | 100% | 100% | 53,600.00 | 53,600.00 | 53,600.00 | 340.00 | 340.00 | 340.00 | 53,600.00 | 53,600.00 | |
| | Installation of Air Valve chambers [Local – 01 Segmer | 20 | 28-Sep-26 | 20-Oct-26 | 28-Feb-26 A | 05-Sep-26 | 100% | 100% | 26,800.00 | 26,800.00 | 26,800.00 | 350.00 | 350.00 | 350.00 | 26,800.00 | 26,800.00 | |
| | Electrical Works | 105 | 10-Oct-26 | 15-Feb-27 | 02-Apr-26 A | 06-Jul-27 | 4.05% | 99.65% | 7,067.29 | 173,962.00 | 173,962.00 | 1366.67 | 3125.00 | 3125.00 | 174,565.00 | 174,565.00 | 42 |
| | Low Voltage | 105 | 10-Oct-26 | 15-Feb-27 | 02-Apr-26 A | 06-Jul-27 | 4.05% | 99.65% | 7,067.29 | 173,962.00 | 173,962.00 | 1366.67 | 3125.00 | 3125.00 | 174,565.00 | 174,565.00 | 42 |
| | Installation of Low Voltage Cables Duct Banks [Local – | 12 | 29-Oct-26 | 11-Nov-26 | 02-Apr-26 A | 30-Apr-26 A | 41.67% | 100% | 7,067.29 | 16,961.50 | 16,961.50 | 166.67 | 400.00 | 400.00 | 16,961.50 | 16,961.50 | |
| | Excavation works for Low Voltage Cables [Local – 01 S | 17 | 10-Oct-26 | 28-Oct-26 | 01-Jun-26 A | 27-Oct-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 1200.00 | 1200.00 | 1200.00 | 0.00 | 0.00 | |
| | Installation of Low Voltage Cables [Local – 01 Segmer | 21 | 12-Nov-26 | 06-Dec-26 | 04-Jun-26 A | 29-Oct-26 A | 0% | 100% | 0.00 | 155,593.50 | 155,593.50 | 0.00 | 1350.00 | 1350.00 | 155,593.50 | 155,593.50 | |
| | Installation of Earthing System [Local – 01 Segment-01] | 7 | 03-Feb-27 | 15-Feb-27 | 05-Jul-26 A | 06-Jul-27 | 0% | 70% | 0.00 | 1,407.00 | 1,407.00 | 0.00 | 175.00 | 175.00 | 2,010.00 | 2,010.00 | 42 |
| | Telecommunications | 123 | 29-Oct-26 | 14-Mar-27 | 02-Apr-26 A | 27-Jul-27 | 8.48% | 92.09% | 30,461.68 | 330,965.55 | 330,965.55 | 300.00 | 3436.36 | 3436.36 | 359,401.95 | 359,401.95 | 23 |
| | Installation of Concrete encased duct banks for primar | 11 | 07-Dec-26 | 19-Dec-26 | 07-Apr-26 A | 26-Apr-26 A | 0% | 100% | 0.00 | 55,411.75 | 55,411.75 | 0.00 | 436.36 | 436.36 | 55,411.75 | 55,411.75 | |
| | Installation of Sand and soil encased duct banks for pr | 20 | 29-Oct-26 | 21-Nov-26 | 02-Apr-26 A | 30-Apr-26 A | 25% | 100% | 30,461.68 | 121,846.70 | 121,846.70 | 300.00 | 1200.00 | 1200.00 | 121,846.70 | 121,846.70 | |
| | Installation of Sand encased duct banks for secondary | 14 | 20-Dec-26 | 04-Jan-27 | 08-Jul-26 A | 10-Jul-27 | 0% | 60% | 0.00 | 15,581.40 | 15,581.40 | 0.00 | 240.00 | 240.00 | 25,969.00 | 25,969.00 | 23 |
| | Installation of Sand and soil encased duct banks, for c | 18 | 05-Jan-27 | 25-Jan-27 | 08-Jul-26 A | 18-Jul-27 | 0% | 60% | 0.00 | 3,729.90 | 3,729.90 | 0.00 | 960.00 | 960.00 | 6,216.50 | 6,216.50 | 23 |
| | Installation of Concrete encased duct banks for for co | 15 | 26-Jan-27 | 16-Feb-27 | 08-Jul-26 A | 25-Jul-27 | 0% | 60% | 0.00 | 1,132.80 | 1,132.80 | 0.00 | 240.00 | 240.00 | 1,888.00 | 1,888.00 | 23 |
| | Installation of Reinforced concrete manhole [Local – C | 21 | 17-Feb-27 | 14-Mar-27 | 04-Apr-26 A | 27-Jul-27 | 0% | 90% | 0.00 | 133,263.00 | 133,263.00 | 0.00 | 360.00 | 360.00 | 148,070.00 | 148,070.00 | 23 |
| | CCTV feeding system and GSM | 133 | 22-Nov-26 | 18-Mar-27 | 13-Apr-26 A | 10-Jul-27 | 0% | 81.18% | 0.00 | 505,716.25 | 505,716.25 | 0.00 | 6025.00 | 6025.00 | 622,966.25 | 622,966.25 | 36 |
| | Installation of 35 Meters mono pole with Double Platfo | 2 | 17-Mar-27 | 18-Mar-27 | 16-May-26 A | 08-Jul-26 A | 0% | 100% | 0.00 | 107,200.00 | 107,200.00 | 0.00 | 400.00 | 400.00 | 107,200.00 | 107,200.00 | |
| | Installation of 25 Meters pole for CCTV Cameras [Loca | 2 | 17-Mar-27 | 18-Mar-27 | 16-May-26 A | 12-Jul-26 A | 0% | 100% | 0.00 | 174,200.00 | 174,200.00 | 0.00 | 400.00 | 400.00 | 174,200.00 | 174,200.00 | |
| | Excavation works for Low Voltage Cables for CCTV fee | 6 | 22-Nov-26 | 28-Nov-26 | 13-Apr-26 A | 15-Oct-26 A | 0% | 100% | 0.00 | 4,020.00 | 4,020.00 | 0.00 | 375.00 | 375.00 | 4,020.00 | 4,020.00 | |
| | Installation of Low Voltage Cables for CCTV feeding sy | 4 | 29-Nov-26 | 02-Dec-26 | 29-Aug-26 A | 15-Oct-26 A | 0% | 100% | 0.00 | 18,626.25 | 18,626.25 | 0.00 | 450.00 | 450.00 | 18,626.25 | 18,626.25 | |
| | Installation of Fiber Optic Patch Panel 12 port [Local – | 7 | 03-Dec-26 | 10-Dec-26 | 01-Jul-26 A | 15-Oct-26 A | 0% | 100% | 0.00 | 6,700.00 | 6,700.00 | 0.00 | 400.00 | 400.00 | 6,700.00 | 6,700.00 | |
| | Installation of Modular Industrial Switches for main pole | 7 | 19-Dec-26 | 26-Dec-26 | 01-Jul-26 A | 15-Oct-26 A | 0% | 100% | 0.00 | 10,050.00 | 10,050.00 | 0.00 | 400.00 | 400.00 | 10,050.00 | 10,050.00 | |
| | Installation of 8POE ports Industrial Switches for remo | 7 | 27-Dec-26 | 03-Jan-27 | 01-Jul-26 A | 15-Oct-26 A | 0% | 100% | 0.00 | 20,100.00 | 20,100.00 | 0.00 | 400.00 | 400.00 | 20,100.00 | 20,100.00 | |
| | Installation of Core Switch [Local – 01 Segment-01] | 3 | 17-Jan-27 | 19-Jan-27 | 01-Jul-26 A | 15-Oct-26 A | 0% | 100% | 0.00 | 20,100.00 | 20,100.00 | 0.00 | 400.00 | 400.00 | 20,100.00 | 20,100.00 | |
| | Installation of Access Switch 48 port [Local – 01 Segm | 3 | 21-Jan-27 | 24-Jan-27 | 01-Jul-26 A | 15-Oct-26 A | 0% | 100% | 0.00 | 10,050.00 | 10,050.00 | 0.00 | 400.00 | 400.00 | 10,050.00 | 10,050.00 | |
| | Installation of Server [Local – 01 Segment-01] | 3 | 25-Jan-27 | 27-Jan-27 | 01-Jul-26 A | 15-Oct-26 A | 0% | 100% | 0.00 | 87,100.00 | 87,100.00 | 0.00 | 400.00 | 400.00 | 87,100.00 | 87,100.00 | |
| | Installation of Stand rack 42U- 19" [Local – 01 Segme | 3 | 31-Jan-27 | 02-Feb-27 | 01-Jul-26 A | 15-Oct-26 A | 0% | 100% | 0.00 | 10,050.00 | 10,050.00 | 0.00 | 400.00 | 400.00 | 10,050.00 | 10,050.00 | |
| | Installation of IP Outdoor CCTV POE Camera,5 MP, M | 3 | 03-Feb-27 | 06-Feb-27 | 01-Jul-26 A | 15-Oct-26 A | 0% | 100% | 0.00 | 13,400.00 | 13,400.00 | 0.00 | 400.00 | 400.00 | 13,400.00 | 13,400.00 | |



© Oracle Corporation

| Activity ID | Activity Name | Original Duration | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Actual Total Cost | Earned Value Cost | Planned Value Labor Units | Actual Labor Units | Earned Value Labor Units | Budgeted Total Cost | At Completion Total Cost | Total Float |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | Installation of Outdoor PTZ IP66 [Local – 01 Segment | 2 | 07-Feb-27 | 08-Feb-27 | 01-Jul-26 A | 15-Oct-26 A | 0% | 100% | 0.00 | 0.00 | 0.00 | 0.00 | 400.00 | 400.00 | 0.00 | 0.00 | |
| | Installation of Horizontal Power Distribution Unit (min 8 | 2 | 15-Mar-27 | 16-Mar-27 | 01-Jul-26 A | 15-Oct-26 A | 0% | 100% | 0.00 | 6,700.00 | 6,700.00 | 0.00 | 400.00 | 400.00 | 6,700.00 | 6,700.00 | |
| | Installation of Short Range wireless point to point wirel | 2 | 17-Mar-27 | 18-Mar-27 | 01-Jul-26 A | 15-Oct-26 A | 0% | 100% | 0.00 | 17,420.00 | 17,420.00 | 0.00 | 400.00 | 400.00 | 17,420.00 | 17,420.00 | |
| | Installation of Security workstation with 1 x 19" LED scr | 1 | 14-Feb-27 | 14-Feb-27 | 04-Jul-27 | 04-Jul-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 16,750.00 | 16,750.00 | 36 |
| | Installation of LED Screen 43" (24/7 operation) with Etl | 2 | 15-Feb-27 | 16-Feb-27 | 05-Jul-27 | 06-Jul-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 36 |
| | Installation of Network Video Recorder 4k 64 Channel | 1 | 27-Feb-27 | 27-Feb-27 | 07-Jul-27 | 07-Jul-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 33,500.00 | 33,500.00 | 36 |
| | Installation of Keypad [Local – 01 Segment-01] | 2 | 13-Mar-27 | 14-Mar-27 | 08-Jul-27 | 10-Jul-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 67,000.00 | 67,000.00 | 36 |
| | Earthing System | 2 | 17-Mar-27 | 18-Mar-27 | 11-Jul-27 | 12-Jul-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 36 |
| | Installation of Earthing for Distribution panels,SL feede | 2 | 17-Mar-27 | 18-Mar-27 | 11-Jul-27 | 12-Jul-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 36 |
| | Road Lighting | 183 | 27-Oct-26 | 30-Dec-26 | 14-Mar-26 A | 31-Jul-27 | 24.36% | 100% | 48,776.00 | 200,196.00 | 200,196.00 | 267.65 | 2075.19 | 2005.00 | 200,196.00 | 200,196.00 | -104 |
| | Installation of Lighting poles [Local – 01 Segment-01] | 17 | 27-Oct-26 | 15-Nov-26 | 14-Mar-26 A | 22-Oct-26 A | 41.18% | 100% | 48,776.00 | 118,456.00 | 118,456.00 | 267.65 | 650.00 | 650.00 | 118,456.00 | 118,456.00 | |
| | Installation of Street Lighting Luminaire [Local – 01 Se | 12 | 16-Nov-26 | 29-Nov-26 | 16-May-26 A | 22-Oct-26 A | 0% | 100% | 0.00 | 34,840.00 | 34,840.00 | 0.00 | 550.00 | 550.00 | 34,840.00 | 34,840.00 | |
| | Installation of Street Lighting feeder pillars / Lighting pa | 3 | 30-Nov-26 | 02-Dec-26 | 05-Jul-26 A | 25-Oct-26 A | 0% | 100% | 0.00 | 46,900.00 | 46,900.00 | 0.00 | 500.00 | 500.00 | 46,900.00 | 46,900.00 | |
| | Installation of Unit Substation Including concrete founc | 7 | 29-Nov-26 | 06-Dec-26 | 05-Jul-26 A | 10-Jul-27 | 0% | 25% | 0.00 | 0.00 | 0.00 | 0.00 | 195.19 | 125.00 | 0.00 | 0.00 | -104 |
| | Installation of Ring Main Unit RMU [Local – 01 Segme | 15 | 07-Dec-26 | 23-Dec-26 | 10-Jul-27 | 27-Jul-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | -104 |
| | Installation of Earthing for Streetlighting feeders for eve | 6 | 24-Dec-26 | 30-Dec-26 | 01-Aug-26 A | 31-Jul-27 | 0% | 40% | 0.00 | 0.00 | 0.00 | 0.00 | 180.00 | 180.00 | 0.00 | 0.00 | -104 |
| | LOCAL - 01 Segment-02 (From 1+0 | 300 | 15-Jun-26 | 06-Mar-27 | 22-Jan-26 A | 05-Aug-27 | 39.09% | 99.99% | 607,488.57 | 1,553,788.40 | 1,553,788.40 | 8573.96 | 19833.22 | 19833.22 | 1,553,888.90 | 1,553,888.90 | 15 |
| | TSE Network | 211 | 15-Jun-26 | 07-Jan-27 | 22-Jan-26 A | 06-Sep-26 A | 66.27% | 100% | 280,431.40 | 423,141.40 | 423,141.40 | 3150.00 | 4250.00 | 4250.00 | 423,141.40 | 423,141.40 | |
| | Pipe Work | 87 | 15-Jun-26 | 26-Sep-26 | 22-Jan-26 A | 02-Jun-26 A | 100% | 100% | 226,831.40 | 226,831.40 | 226,831.40 | 2650.00 | 2650.00 | 2650.00 | 226,831.40 | 226,831.40 | |
| | Excavation for TSE Network [Local – 01 Segment-02] | 10 | 15-Jun-26 | 25-Jun-26 | 22-Jan-26 A | 31-Jan-26 A | 100% | 100% | 44,723.50 | 44,723.50 | 44,723.50 | 450.00 | 450.00 | 450.00 | 44,723.50 | 44,723.50 | |
| | Granular bedding for TSE Network [Local – 01 Segme | 7 | 27-Jun-26 | 04-Jul-26 | 26-Jan-26 A | 21-May-26 | 100% | 100% | 11,186.40 | 11,186.40 | 11,186.40 | 100.00 | 100.00 | 100.00 | 11,186.40 | 11,186.40 | |
| | Installation of Pipe for TSE Network [Local – 01 Segme | 20 | 05-Jul-26 | 27-Jul-26 | 27-Jan-26 A | 24-May-26 | 100% | 100% | 100,650.90 | 100,650.90 | 100,650.90 | 450.00 | 450.00 | 450.00 | 100,650.90 | 100,650.90 | |
| | Concrete encasement, pipe dia 110 mm [Local – 01 S | 3 | 13-Aug-26 | 16-Aug-26 | 07-Feb-26 A | 25-May-26 | 100% | 100% | 3,171.00 | 3,171.00 | 3,171.00 | 350.00 | 350.00 | 350.00 | 3,171.00 | 3,171.00 | |
| | Granular Surround for TSE Network [Local – 01 Segme | 14 | 17-Aug-26 | 01-Sep-26 | 29-Jan-26 A | 25-May-26 | 100% | 100% | 11,186.40 | 11,186.40 | 11,186.40 | 100.00 | 100.00 | 100.00 | 11,186.40 | 11,186.40 | |
| | Installation of Micron Marker Magnetic Tape [Local – 0 | 6 | 02-Sep-26 | 08-Sep-26 | 25-Feb-26 A | 31-May-26 | 100% | 100% | 11,186.40 | 11,186.40 | 11,186.40 | 100.00 | 100.00 | 100.00 | 11,186.40 | 11,186.40 | |
| | Backfilling to Subgrade Elevation [Local – 01 Segment | 14 | 09-Sep-26 | 26-Sep-26 | 26-Feb-26 A | 01-Jun-26 A | 100% | 100% | 22,363.40 | 22,363.40 | 22,363.40 | 700.00 | 700.00 | 700.00 | 22,363.40 | 22,363.40 | |
| | Testing for TSE Network [Local – 01 Segment-02] | 14 | 28-Jul-26 | 12-Aug-26 | 10-Mar-26 A | 02-Jun-26 A | 100% | 100% | 22,363.40 | 22,363.40 | 22,363.40 | 400.00 | 400.00 | 400.00 | 22,363.40 | 22,363.40 | |
| | Valves/Chamber | 201 | 09-Sep-26 | 07-Jan-27 | 04-Mar-26 A | 06-Sep-26 A | 27.3% | 100% | 53,600.00 | 196,310.00 | 196,310.00 | 500.00 | 1600.00 | 1600.00 | 196,310.00 | 196,310.00 | |
| | Installation of Gate (Sluice) valves (Direct buried) [Loca | 10 | 07-Nov-26 | 17-Nov-26 | 04-Mar-26 A | 08-Jul-26 A | 0% | 100% | 0.00 | 44,220.00 | 44,220.00 | 0.00 | 250.00 | 250.00 | 44,220.00 | 44,220.00 | |
| | Installation of Wash-out Valves [Local – 01 Segment-02] | 19 | 18-Nov-26 | 09-Dec-26 | 16-Mar-26 A | 08-Jul-26 A | 0% | 100% | 0.00 | 8,040.00 | 8,040.00 | 0.00 | 250.00 | 250.00 | 8,040.00 | 8,040.00 | |
| | Installation of Air Valves [Local – 01 Segment-02] | 15 | 10-Dec-26 | 27-Dec-26 | 16-Mar-26 A | 08-Jul-26 A | 0% | 100% | 0.00 | 6,030.00 | 6,030.00 | 0.00 | 250.00 | 250.00 | 6,030.00 | 6,030.00 | |
| | Installation of Wash out chambers [Local – 01 Segme | 21 | 09-Sep-26 | 04-Oct-26 | 21-Apr-26 A | 03-Sep-26 | 100% | 100% | 26,800.00 | 26,800.00 | 26,800.00 | 250.00 | 250.00 | 250.00 | 26,800.00 | 26,800.00 | |
| | Installation of Air Valve chambers [Local – 01 Segmer | 21 | 05-Oct-26 | 28-Oct-26 | 15-Mar-26 A | 05-Sep-26 | 100% | 100% | 26,800.00 | 26,800.00 | 26,800.00 | 250.00 | 250.00 | 250.00 | 26,800.00 | 26,800.00 | |
| | Installation of Fire Hydrant [Local – 01 Segment-02] | 10 | 28-Dec-26 | 07-Jan-27 | 04-Mar-26 A | 06-Sep-26 | 0% | 100% | 0.00 | 84,420.00 | 84,420.00 | 0.00 | 350.00 | 350.00 | 84,420.00 | 84,420.00 | |
| | Public Water Utility Distribution | 157 | 15-Jun-26 | 06-Mar-27 | 22-Jan-26 A | 05-Sep-26 A | 64.59% | 100% | 206,492.10 | 319,690.20 | 319,690.20 | 2536.31 | 3775.00 | 3775.00 | 319,690.20 | 319,690.20 | |
| | Pipe Work | 89 | 15-Jun-26 | 01-Oct-26 | 22-Jan-26 A | 02-Jun-26 A | 100% | 100% | 193,730.20 | 193,730.20 | 193,730.20 | 2425.00 | 2425.00 | 2425.00 | 193,730.20 | 193,730.20 | |
| | Excavation for Public Water Utility Distribution Piping [L | 17 | 15-Jun-26 | 04-Jul-26 | 22-Jan-26 A | 05-Feb-26 A | 100% | 100% | 37,852.80 | 37,852.80 | 37,852.80 | 450.00 | 450.00 | 450.00 | 37,852.80 | 37,852.80 | |
| | Granular bedding for Public Water Utility Distribution Pi | 13 | 05-Jul-26 | 19-Jul-26 | 26-Jan-26 A | 21-May-26 | 100% | 100% | 9,448.50 | 9,448.50 | 9,448.50 | 100.00 | 100.00 | 100.00 | 9,448.50 | 9,448.50 | |
| | Installation of Pipe for Public Water Utility Distribution F | 18 | 20-Jul-26 | 09-Aug-26 | 27-Jan-26 A | 24-May-26 | 100% | 100% | 85,157.70 | 85,157.70 | 85,157.70 | 450.00 | 450.00 | 450.00 | 85,157.70 | 85,157.70 | |
| | Granular Surround for Public Water Utility Distribution F | 13 | 02-Sep-26 | 16-Sep-26 | 01-Feb-26 A | 25-May-26 | 100% | 100% | 9,462.00 | 9,462.00 | 9,462.00 | 100.00 | 100.00 | 100.00 | 9,462.00 | 9,462.00 | |
| | Concrete encasement, pipe dia 110 mm [Local – 01 S | 7 | 25-Aug-26 | 01-Sep-26 | 15-Mar-26 A | 25-May-26 | 100% | 100% | 4,501.00 | 4,501.00 | 4,501.00 | 350.00 | 350.00 | 350.00 | 4,501.00 | 4,501.00 | |
| | Installation of Micron Marker Magnetic Tape [Local – 0 | 2 | 17-Sep-26 | 19-Sep-26 | 25-Feb-26 A | 31-May-26 | 100% | 100% | 9,462.00 | 9,462.00 | 9,462.00 | 100.00 | 100.00 | 100.00 | 9,462.00 | 9,462.00 | |
| | Backfilling to Subgrade Elevation [Local – 01 Segment | 10 | 20-Sep-26 | 01-Oct-26 | 26-Feb-26 A | 01-Jun-26 A | 100% | 100% | 18,923.10 | 18,923.10 | 18,923.10 | 475.00 | 475.00 | 475.00 | 18,923.10 | 18,923.10 | |
| | Testing for Public Water Utility Distribution Piping [Loca | 13 | 10-Aug-26 | 24-Aug-26 | 17-Mar-26 A | 02-Jun-26 A | 100% | 100% | 18,923.10 | 18,923.10 | 18,923.10 | 400.00 | 400.00 | 400.00 | 18,923.10 | 18,923.10 | |



© Oracle Corporation

| Activity ID | Activity Name | Original Duration | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Actual Total Cost | Earned Value Cost | Planned Value Labor Units | Actual Labor Units | Earned Value Labor Units | Budgeted Total Cost | At Completion Total Cost | Total Float |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | Valves/Chamber | 120 | 29-Oct-26 | 06-Mar-27 | 15-Mar-26 A | 05-Sep-26 A | 10.13% | 100% | 12,761.90 | 125,960.00 | 125,960.00 | 111.31 | 1350.00 | 1350.00 | 125,960.00 | 125,960.00 | |
| | Installation of Gate (Sluice) valves (Direct buried) [Loca | 21 | 17-Dec-26 | 10-Jan-27 | 29-Apr-26 A | 08-Jul-26 A | 0% | 100% | 0.00 | 23,450.00 | 23,450.00 | 0.00 | 250.00 | 250.00 | 23,450.00 | 23,450.00 | |
| | Installation of Wash-out Valves [Local – 01 Segment-02] | 21 | 11-Jan-27 | 03-Feb-27 | 01-Apr-26 A | 08-Jul-26 A | 0% | 100% | 0.00 | 16,080.00 | 16,080.00 | 0.00 | 250.00 | 250.00 | 16,080.00 | 16,080.00 | |
| | Installation of Air Valves [Local – 01 Segment-02] | 21 | 04-Feb-27 | 06-Mar-27 | 01-Apr-26 A | 08-Jul-26 A | 0% | 100% | 0.00 | 6,030.00 | 6,030.00 | 0.00 | 250.00 | 250.00 | 6,030.00 | 6,030.00 | |
| | Installation of Wash out chambers [Local – 01 Segme | 21 | 29-Oct-26 | 22-Nov-26 | 21-Apr-26 A | 03-Sep-26 | 23.81% | 100% | 12,761.90 | 53,600.00 | 53,600.00 | 111.31 | 350.00 | 350.00 | 53,600.00 | 53,600.00 | |
| | Installation of Air Valve chambers [Local – 01 Segmer | 21 | 23-Nov-26 | 16-Dec-26 | 15-Mar-26 A | 05-Sep-26 | 0% | 100% | 0.00 | 26,800.00 | 26,800.00 | 0.00 | 250.00 | 250.00 | 26,800.00 | 26,800.00 | |
| | Electrical Works | 184 | 03-Oct-26 | 16-Feb-27 | 04-Apr-26 A | 01-Aug-27 | 30.68% | 99.94% | 53,549.38 | 174,442.60 | 174,442.60 | 1867.65 | 3137.50 | 3137.50 | 174,543.10 | 174,543.10 | 19 |
| | Low Voltage | 184 | 03-Oct-26 | 16-Feb-27 | 04-Apr-26 A | 01-Aug-27 | 30.68% | 99.94% | 53,549.38 | 174,442.60 | 174,442.60 | 1867.65 | 3137.50 | 3137.50 | 174,543.10 | 174,543.10 | 19 |
| | Installation of Low Voltage Cables Duct Banks [Local – | 7 | 22-Oct-26 | 29-Oct-26 | 04-Apr-26 A | 30-Apr-26 A | 100% | 100% | 16,939.00 | 16,939.00 | 16,939.00 | 600.00 | 600.00 | 600.00 | 16,939.00 | 16,939.00 | |
| | Excavation works for Low Voltage Cables [Local – 01 S | 17 | 03-Oct-26 | 21-Oct-26 | 24-Jun-26 A | 30-Jul-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 950.00 | 950.00 | 950.00 | 0.00 | 0.00 | |
| | Installation of Low Voltage Cables [Local – 01 Segmer | 17 | 31-Oct-26 | 18-Nov-26 | 25-Jun-26 A | 01-Aug-26 | 23.53% | 100% | 36,610.38 | 155,594.10 | 155,594.10 | 317.65 | 1350.00 | 1350.00 | 155,594.10 | 155,594.10 | |
| | Installation of Earthing System [Local – 01 Segment-02] | 8 | 03-Feb-27 | 16-Feb-27 | 06-Jul-26 A | 01-Aug-27 | 0% | 95% | 0.00 | 1,909.50 | 1,909.50 | 0.00 | 237.50 | 237.50 | 2,010.00 | 2,010.00 | 19 |
| | Telecommunications | 179 | 22-Oct-26 | 07-Feb-27 | 04-Apr-26 A | 10-Sep-26 A | 18.65% | 100% | 67,015.69 | 359,401.95 | 359,401.95 | 1020.00 | 4814.55 | 4814.55 | 359,401.95 | 359,401.95 | |
| | Installation of Sand and soil encased duct banks for pr | 20 | 22-Oct-26 | 14-Nov-26 | 04-Apr-26 A | 30-Apr-26 A | 55% | 100% | 67,015.69 | 121,846.70 | 121,846.70 | 1020.00 | 1560.00 | 1560.00 | 121,846.70 | 121,846.70 | |
| | Installation of Concrete encased duct banks for primar | 11 | 15-Nov-26 | 26-Nov-26 | 08-Apr-26 A | 30-Apr-26 A | 0% | 100% | 0.00 | 55,411.75 | 55,411.75 | 0.00 | 454.55 | 454.55 | 55,411.75 | 55,411.75 | |
| | Installation of Sand encased duct banks for secondary | 14 | 28-Nov-26 | 13-Dec-26 | 11-Jul-26 A | 10-Sep-26 | 0% | 100% | 0.00 | 25,969.00 | 25,969.00 | 0.00 | 400.00 | 400.00 | 25,969.00 | 25,969.00 | |
| | Installation of Sand and soil encased duct banks, for c | 18 | 14-Dec-26 | 03-Jan-27 | 11-Jul-26 A | 10-Sep-26 | 0% | 100% | 0.00 | 6,216.50 | 6,216.50 | 0.00 | 1600.00 | 1600.00 | 6,216.50 | 6,216.50 | |
| | Installation of Concrete encased duct banks for for co | 9 | 04-Jan-27 | 13-Jan-27 | 11-Jul-26 A | 10-Sep-26 | 0% | 100% | 0.00 | 1,888.00 | 1,888.00 | 0.00 | 400.00 | 400.00 | 1,888.00 | 1,888.00 | |
| | Installation of Reinforced concrete manhole [Local – C | 21 | 14-Jan-27 | 07-Feb-27 | 09-Apr-26 A | 10-Sep-26 | 0% | 100% | 0.00 | 148,070.00 | 148,070.00 | 0.00 | 400.00 | 400.00 | 148,070.00 | 148,070.00 | |
| | CCTV feeding system and GSM | 26 | 04-Jan-27 | 07-Feb-27 | 04-Jul-26 A | 07-Sep-26 A | 0% | 100% | 0.00 | 76,916.25 | 76,916.25 | 0.00 | 1950.00 | 1950.00 | 76,916.25 | 76,916.25 | |
| | Installation of IP Outdoor CCTV POE Camera,5 MP, M | 5 | 23-Jan-27 | 27-Jan-27 | 08-Jul-26 A | 03-Sep-26 | 0% | 100% | 0.00 | 13,400.00 | 13,400.00 | 0.00 | 400.00 | 400.00 | 13,400.00 | 13,400.00 | |
| | Installation of Outdoor PTZ IP66 [Local – 01 Segment | 2 | 28-Jan-27 | 30-Jan-27 | 04-Jul-26 A | 03-Sep-26 | 0% | 100% | 0.00 | 23,450.00 | 23,450.00 | 0.00 | 400.00 | 400.00 | 23,450.00 | 23,450.00 | |
| | Installation of Short Range wireless point to point wirel | 7 | 31-Jan-27 | 07-Feb-27 | 04-Jul-26 A | 03-Sep-26 | 0% | 100% | 0.00 | 17,420.00 | 17,420.00 | 0.00 | 400.00 | 400.00 | 17,420.00 | 17,420.00 | |
| | Excavation works for Low Voltage Cables for CCTV fee | 8 | 04-Jan-27 | 12-Jan-27 | 04-Jul-26 A | 06-Sep-26 | 0% | 100% | 0.00 | 4,020.00 | 4,020.00 | 0.00 | 300.00 | 300.00 | 4,020.00 | 4,020.00 | |
| | Installation of Low Voltage Cables for CCTV feeding sy | 8 | 13-Jan-27 | 21-Jan-27 | 04-Jul-26 A | 07-Sep-26 | 0% | 100% | 0.00 | 18,626.25 | 18,626.25 | 0.00 | 450.00 | 450.00 | 18,626.25 | 18,626.25 | |
| | Earthing System | 6 | 08-Feb-27 | 18-Feb-27 | 07-Jul-26 A | 05-Aug-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 50.00 | 50.00 | 0.00 | 0.00 | -104 |
| | Installation of Earthing for Distribution panels,SL feede | 6 | 08-Feb-27 | 18-Feb-27 | 07-Jul-26 A | 05-Aug-27 | 0% | 20% | 0.00 | 0.00 | 0.00 | 0.00 | 50.00 | 50.00 | 0.00 | 0.00 | -104 |
| | Road Lighting | 114 | 16-Nov-26 | 22-Dec-26 | 28-Mar-26 A | 05-Jul-27 | 0% | 100% | 0.00 | 200,196.00 | 200,196.00 | 0.00 | 1856.18 | 1856.18 | 200,196.00 | 200,196.00 | -104 |
| | Installation of Street Lighting Luminaire [Local – 01 Se | 6 | 09-Dec-26 | 15-Dec-26 | 20-May-26 A | 15-Aug-26 | 0% | 100% | 0.00 | 34,840.00 | 34,840.00 | 0.00 | 450.00 | 450.00 | 34,840.00 | 34,840.00 | |
| | Installation of Lighting poles [Local – 01 Segment-02] | 17 | 16-Nov-26 | 05-Dec-26 | 28-Mar-26 A | 17-Aug-26 | 0% | 100% | 0.00 | 118,456.00 | 118,456.00 | 0.00 | 641.18 | 641.18 | 118,456.00 | 118,456.00 | |
| | Installation of Street Lighting feeder pillars / Lighting pa | 3 | 06-Dec-26 | 08-Dec-26 | 05-Jul-26 A | 10-Sep-26 | 0% | 100% | 0.00 | 46,900.00 | 46,900.00 | 0.00 | 450.00 | 450.00 | 46,900.00 | 46,900.00 | |
| | Installation of Earthing for Streetlighting feeders for eve | 6 | 16-Dec-26 | 22-Dec-26 | 05-Aug-26 A | 05-Jul-27 | 0% | 70% | 0.00 | 0.00 | 0.00 | 0.00 | 315.00 | 315.00 | 0.00 | 0.00 | -104 |
| | LOCAL - 01 Segment-03 (From 2+1 | 324 | 15-Jul-26 | 13-Mar-27 | 14-Jan-26 A | 10-Jul-27 | 26.87% | 95.21% | 430,701.52 | 1,525,994.91 | 1,525,994.91 | 5387.82 | 20826.89 | 20742.02 | 1,602,750.30 | 1,602,750.30 | 38 |
| | TSE Network | 198 | 15-Jul-26 | 14-Jan-27 | 14-Jan-26 A | 24-Nov-26 | 54.57% | 99.4% | 242,086.59 | 440,942.80 | 440,942.80 | 3025.00 | 5461.85 | 5445.71 | 443,622.80 | 443,622.80 | -92 |
| | Pipe Work | 51 | 15-Jul-26 | 07-Nov-26 | 14-Jan-26 A | 16-Apr-26 A | 97.89% | 100% | 242,086.59 | 247,312.80 | 247,312.80 | 3025.00 | 3185.71 | 3185.71 | 247,312.80 | 247,312.80 | |
| | Excavation for TSE Network [Local – 01 Segment-03] | 19 | 15-Jul-26 | 05-Aug-26 | 14-Jan-26 A | 24-Jan-26 A | 100% | 100% | 48,774.90 | 48,774.90 | 48,774.90 | 450.00 | 450.00 | 450.00 | 48,774.90 | 48,774.90 | |
| | Granular bedding for TSE Network [Local – 01 Segmer | 8 | 06-Aug-26 | 15-Aug-26 | 17-Jan-26 A | 30-Mar-26 A | 100% | 100% | 12,199.60 | 12,199.60 | 12,199.60 | 100.00 | 100.00 | 100.00 | 12,199.60 | 12,199.60 | |
| | Installation of Pipe for TSE Network [Local – 01 Segme | 20 | 16-Aug-26 | 07-Sep-26 | 19-Jan-26 A | 31-Mar-26 A | 100% | 100% | 109,765.10 | 109,765.10 | 109,765.10 | 450.00 | 450.00 | 450.00 | 109,765.10 | 109,765.10 | |
| | Concrete encasement, pipe dia 110 mm [Local – 01 S | 3 | 26-Sep-26 | 28-Sep-26 | 01-Apr-26 A | 02-Apr-26 A | 100% | 100% | 1,596.00 | 1,596.00 | 1,596.00 | 450.00 | 450.00 | 450.00 | 1,596.00 | 1,596.00 | |
| | Granular Surround for TSE Network [Local – 01 Segme | 14 | 29-Sep-26 | 14-Oct-26 | 29-Jan-26 A | 04-Apr-26 A | 100% | 100% | 13,999.60 | 13,999.60 | 13,999.60 | 150.00 | 150.00 | 150.00 | 13,999.60 | 13,999.60 | |
| | Installation of Micron Marker Magnetic Tape [Local – 0 | 6 | 15-Oct-26 | 21-Oct-26 | 25-Feb-26 A | 05-Apr-26 A | 100% | 100% | 12,199.60 | 12,199.60 | 12,199.60 | 200.00 | 200.00 | 200.00 | 12,199.60 | 12,199.60 | |
| | Backfilling to Subgrade Elevation [Local – 01 Segment | 14 | 22-Oct-26 | 07-Nov-26 | 26-Feb-26 A | 06-Apr-26 A | 78.57% | 100% | 19,162.79 | 24,389.00 | 24,389.00 | 789.29 | 950.00 | 950.00 | 24,389.00 | 24,389.00 | |
| | Testing for TSE Network [Local – 01 Segment-03] | 14 | 08-Sep-26 | 24-Sep-26 | 14-Apr-26 A | 16-Apr-26 A | 100% | 100% | 24,389.00 | 24,389.00 | 24,389.00 | 435.71 | 435.71 | 435.71 | 24,389.00 | 24,389.00 | |



© Oracle Corporation

| Activity ID | Activity Name | Original Duration | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Actual Total Cost | Earned Value Cost | Planned Value Labor Units | Actual Labor Units | Earned Value Labor Units | Budgeted Total Cost | At Completion Total Cost | Total Float |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | Valves/Chamber | 198 | 08-Nov-26 | 14-Jan-27 | 04-Mar-26 A | 24-Nov-26 | 0% | 98.63% | 0.00 | 193,630.00 | 193,630.00 | 0.00 | 2276.14 | 2260.00 | 196,310.00 | 196,310.00 | -92 |
| | Installation of Air Valves [Local – 01 Segment-03] | 10 | 07-Dec-26 | 17-Dec-26 | 01-Apr-26 A | 09-Jul-26 A | 0% | 100% | 0.00 | 6,030.00 | 6,030.00 | 0.00 | 450.00 | 450.00 | 6,030.00 | 6,030.00 | |
| | Installation of Gate (Sluice) valves (Direct buried) [Loca | 19 | 25-Nov-26 | 16-Dec-26 | 04-Mar-26 A | 09-Jul-26 A | 0% | 100% | 0.00 | 44,220.00 | 44,220.00 | 0.00 | 350.00 | 350.00 | 44,220.00 | 44,220.00 | |
| | Installation of Wash-out Valves [Local – 01 Segment-03] | 15 | 17-Dec-26 | 03-Jan-27 | 01-Apr-26 A | 09-Jul-26 A | 0% | 100% | 0.00 | 8,040.00 | 8,040.00 | 0.00 | 350.00 | 350.00 | 8,040.00 | 8,040.00 | |
| | Installation of Fire Hydrant [Local – 01 Segment-03] | 10 | 04-Jan-27 | 14-Jan-27 | 04-Mar-26 A | 29-Sep-26 | 0% | 100% | 0.00 | 84,420.00 | 84,420.00 | 0.00 | 350.00 | 350.00 | 84,420.00 | 84,420.00 | |
| | Installation of Wash out chambers [Local – 01 Segme | 15 | 08-Nov-26 | 24-Nov-26 | 27-Apr-26 A | 23-Nov-26 | 0% | 95% | 0.00 | 25,460.00 | 25,460.00 | 0.00 | 237.50 | 237.50 | 26,800.00 | 26,800.00 | 89 |
| | Installation of Air Valve chambers [Local – 01 Segmer | 10 | 25-Nov-26 | 06-Dec-26 | 01-Apr-26 A | 24-Nov-26 | 0% | 95% | 0.00 | 25,460.00 | 25,460.00 | 0.00 | 538.64 | 522.50 | 26,800.00 | 26,800.00 | 89 |
| | Public Water Utility Distribution | 116 | 06-Aug-26 | 20-Jan-27 | 14-Jan-26 A | 24-Nov-26 | 54.19% | 98.84% | 188,614.94 | 344,031.70 | 344,031.70 | 2362.82 | 4687.18 | 4669.17 | 348,051.70 | 348,051.70 | 154 |
| | Pipe Work | 60 | 06-Aug-26 | 18-Nov-26 | 14-Jan-26 A | 11-Apr-26 A | 84.93% | 100% | 188,614.94 | 222,091.70 | 222,091.70 | 2362.82 | 3091.67 | 3091.67 | 222,091.70 | 222,091.70 | |
| | Excavation for Public Water Utility Distribution Piping [L | 17 | 06-Aug-26 | 25-Aug-26 | 14-Jan-26 A | 24-Jan-26 A | 100% | 100% | 43,517.60 | 43,517.60 | 43,517.60 | 450.00 | 450.00 | 450.00 | 43,517.60 | 43,517.60 | |
| | Granular bedding for Public Water Utility Distribution Pi | 13 | 26-Aug-26 | 09-Sep-26 | 17-Jan-26 A | 30-Mar-26 A | 100% | 100% | 10,881.80 | 10,881.80 | 10,881.80 | 100.00 | 100.00 | 100.00 | 10,881.80 | 10,881.80 | |
| | Installation of Pipe for Public Water Utility Distribution F | 18 | 10-Sep-26 | 01-Oct-26 | 19-Jan-26 A | 31-Mar-26 A | 100% | 100% | 97,911.90 | 97,911.90 | 97,911.90 | 541.67 | 541.67 | 541.67 | 97,911.90 | 97,911.90 | |
| | Concrete encasement, pipe dia 110 mm [Local – 01 S | 3 | 18-Oct-26 | 20-Oct-26 | 10-Feb-26 A | 01-Apr-26 A | 100% | 100% | 4,501.00 | 4,501.00 | 4,501.00 | 450.00 | 450.00 | 450.00 | 4,501.00 | 4,501.00 | |
| | Granular Surround for Public Water Utility Distribution F | 13 | 21-Oct-26 | 04-Nov-26 | 18-Feb-26 A | 02-Apr-26 A | 92.31% | 100% | 10,044.74 | 10,881.80 | 10,881.80 | 321.15 | 350.00 | 350.00 | 10,881.80 | 10,881.80 | |
| | Installation of Micron Marker Magnetic Tape [Local – 0 | 2 | 05-Nov-26 | 07-Nov-26 | 25-Feb-26 A | 04-Apr-26 A | 0% | 100% | 0.00 | 10,881.80 | 10,881.80 | 0.00 | 200.00 | 200.00 | 10,881.80 | 10,881.80 | |
| | Backfilling to Subgrade Elevation [Local – 01 Segment | 10 | 08-Nov-26 | 18-Nov-26 | 26-Feb-26 A | 05-Apr-26 A | 0% | 100% | 0.00 | 21,757.90 | 21,757.90 | 0.00 | 500.00 | 500.00 | 21,757.90 | 21,757.90 | |
| | Testing for Public Water Utility Distribution Piping [Loca | 13 | 03-Oct-26 | 17-Oct-26 | 10-Mar-26 A | 11-Apr-26 A | 100% | 100% | 21,757.90 | 21,757.90 | 21,757.90 | 500.00 | 500.00 | 500.00 | 21,757.90 | 21,757.90 | |
| | Valves/Chamber | 116 | 08-Nov-26 | 20-Jan-27 | 01-Apr-26 A | 24-Nov-26 | 0% | 96.81% | 0.00 | 121,940.00 | 121,940.00 | 0.00 | 1595.52 | 1577.50 | 125,960.00 | 125,960.00 | 154 |
| | Installation of Gate (Sluice) valves (Direct buried) [Loca | 8 | 24-Dec-26 | 02-Jan-27 | 18-Apr-26 A | 09-Jul-26 A | 0% | 100% | 0.00 | 23,450.00 | 23,450.00 | 0.00 | 350.00 | 350.00 | 23,450.00 | 23,450.00 | |
| | Installation of Wash-out Valves [Local – 01 Segment-03] | 8 | 03-Jan-27 | 11-Jan-27 | 01-Apr-26 A | 09-Jul-26 A | 0% | 100% | 0.00 | 16,080.00 | 16,080.00 | 0.00 | 312.50 | 312.50 | 16,080.00 | 16,080.00 | |
| | Installation of Air Valves [Local – 01 Segment-03] | 8 | 12-Jan-27 | 20-Jan-27 | 01-Apr-26 A | 09-Jul-26 A | 0% | 100% | 0.00 | 6,030.00 | 6,030.00 | 0.00 | 250.00 | 250.00 | 6,030.00 | 6,030.00 | |
| | Installation of Wash out chambers [Local – 01 Segme | 20 | 08-Nov-26 | 30-Nov-26 | 27-Apr-26 A | 23-Nov-26 | 0% | 95% | 0.00 | 50,920.00 | 50,920.00 | 0.00 | 341.25 | 332.50 | 53,600.00 | 53,600.00 | 154 |
| | Installation of Air Valve chambers [Local – 01 Segmer | 20 | 01-Dec-26 | 23-Dec-26 | 01-Apr-26 A | 24-Nov-26 | 0% | 95% | 0.00 | 25,460.00 | 25,460.00 | 0.00 | 341.77 | 332.50 | 26,800.00 | 26,800.00 | 154 |
| | Electrical Works | 106 | 19-Nov-26 | 16-Feb-27 | 31-May-26 A | 17-Sep-26 A | 0% | 100% | 0.00 | 174,562.60 | 174,562.60 | 0.00 | 3000.00 | 3000.00 | 174,562.60 | 174,562.60 | |
| | Low Voltage | 106 | 19-Nov-26 | 16-Feb-27 | 31-May-26 A | 17-Sep-26 A | 0% | 100% | 0.00 | 174,562.60 | 174,562.60 | 0.00 | 3000.00 | 3000.00 | 174,562.60 | 174,562.60 | |
| | Installation of Low Voltage Cables Duct Banks [Local – | 7 | 09-Dec-26 | 16-Dec-26 | 31-May-26 A | 04-Jun-26 A | 0% | 100% | 0.00 | 16,961.50 | 16,961.50 | 0.00 | 400.00 | 400.00 | 16,961.50 | 16,961.50 | |
| | Excavation works for Low Voltage Cables [Local – 01 S | 17 | 19-Nov-26 | 08-Dec-26 | 12-Aug-26 A | 15-Sep-26 | 0% | 100% | 0.00 | 0.00 | 0.00 | 0.00 | 1000.00 | 1000.00 | 0.00 | 0.00 | |
| | Installation of Low Voltage Cables [Local – 01 Segmer | 17 | 17-Dec-26 | 05-Jan-27 | 12-Aug-26 A | 16-Sep-26 | 0% | 100% | 0.00 | 155,591.10 | 155,591.10 | 0.00 | 1350.00 | 1350.00 | 155,591.10 | 155,591.10 | |
| | Installation of Earthing System [Local – 01 Segment-03] | 8 | 03-Feb-27 | 16-Feb-27 | 12-Aug-26 A | 17-Sep-26 | 0% | 100% | 0.00 | 2,010.00 | 2,010.00 | 0.00 | 250.00 | 250.00 | 2,010.00 | 2,010.00 | |
| | Telecommunications | 76 | 19-Nov-26 | 03-Mar-27 | 31-May-26 A | 07-Jun-27 | 0% | 81.81% | 0.00 | 294,036.56 | 294,036.56 | 0.00 | 4137.86 | 4087.14 | 359,401.95 | 359,401.95 | -4 |
| | Installation of Concrete encased duct banks for for co | 9 | 27-Jan-27 | 06-Feb-27 | 31-May-26 A | 04-Jun-26 A | 0% | 100% | 0.00 | 1,888.00 | 1,888.00 | 0.00 | 400.00 | 400.00 | 1,888.00 | 1,888.00 | |
| | Installation of Sand and soil encased duct banks for pr | 15 | 19-Nov-26 | 06-Dec-26 | 05-Sep-26 A | 27-May-27 | 0% | 90% | 0.00 | 109,662.03 | 109,662.03 | 0.00 | 1297.86 | 1247.14 | 121,846.70 | 121,846.70 | -4 |
| | Installation of Concrete encased duct banks for primar | 11 | 07-Dec-26 | 19-Dec-26 | 05-Sep-26 A | 29-May-27 | 0% | 90% | 0.00 | 49,870.58 | 49,870.58 | 0.00 | 360.00 | 360.00 | 55,411.75 | 55,411.75 | -4 |
| | Installation of Sand encased duct banks for secondary | 14 | 20-Dec-26 | 04-Jan-27 | 05-Sep-26 A | 30-May-27 | 0% | 90% | 0.00 | 23,372.10 | 23,372.10 | 0.00 | 360.00 | 360.00 | 25,969.00 | 25,969.00 | -4 |
| | Installation of Sand and soil encased duct banks, for c | 18 | 06-Jan-27 | 26-Jan-27 | 05-Sep-26 A | 01-Jun-27 | 0% | 90% | 0.00 | 5,594.85 | 5,594.85 | 0.00 | 1440.00 | 1440.00 | 6,216.50 | 6,216.50 | -4 |
| | Installation of Reinforced concrete manhole [Local – C | 17 | 07-Feb-27 | 03-Mar-27 | 22-Aug-26 A | 07-Jun-27 | 0% | 70% | 0.00 | 103,649.00 | 103,649.00 | 0.00 | 280.00 | 280.00 | 148,070.00 | 148,070.00 | -4 |
| | CCTV feeding system and GSM | 31 | 05-Jan-27 | 23-Feb-27 | 06-Jul-26 A | 01-Sep-26 A | 0% | 100% | 0.00 | 76,915.25 | 76,915.25 | 0.00 | 1950.00 | 1950.00 | 76,915.25 | 76,915.25 | |
| | Excavation works for Low Voltage Cables for CCTV fee | 10 | 05-Jan-27 | 16-Jan-27 | 06-Jul-26 A | 01-Sep-26 | 0% | 100% | 0.00 | 4,020.00 | 4,020.00 | 0.00 | 300.00 | 300.00 | 4,020.00 | 4,020.00 | |
| | Installation of Low Voltage Cables for CCTV feeding sy | 10 | 21-Jan-27 | 01-Feb-27 | 06-Jul-26 A | 01-Sep-26 | 0% | 100% | 0.00 | 18,625.25 | 18,625.25 | 0.00 | 450.00 | 450.00 | 18,625.25 | 18,625.25 | |
| | Installation of IP Outdoor CCTV POE Camera,5 MP, M | 5 | 02-Feb-27 | 07-Feb-27 | 11-Jul-26 A | 01-Sep-26 | 0% | 100% | 0.00 | 13,400.00 | 13,400.00 | 0.00 | 400.00 | 400.00 | 13,400.00 | 13,400.00 | |
| | Installation of Outdoor PTZ IP66 [Local – 01 Segment | 2 | 08-Feb-27 | 14-Feb-27 | 06-Jul-26 A | 01-Sep-26 | 0% | 100% | 0.00 | 23,450.00 | 23,450.00 | 0.00 | 400.00 | 400.00 | 23,450.00 | 23,450.00 | |
| | Installation of Short Range wireless point to point wirel | 7 | 15-Feb-27 | 23-Feb-27 | 06-Jul-26 A | 01-Sep-26 | 0% | 100% | 0.00 | 17,420.00 | 17,420.00 | 0.00 | 400.00 | 400.00 | 17,420.00 | 17,420.00 | |
| | Earthing System | 8 | 04-Mar-27 | 13-Mar-27 | 27-Jun-27 | 06-Jul-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | -20 |
| | Installation of Earthing for Distribution panels,SL feede | 8 | 04-Mar-27 | 13-Mar-27 | 27-Jun-27 | 06-Jul-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | -20 |



© Oracle Corporation

| Activity ID | Activity Name | Original Duration | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Actual Total Cost | Earned Value Cost | Planned Value Labor Units | Actual Labor Units | Earned Value Labor Units | Budgeted Total Cost | At Completion Total Cost | Total Float |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | Road Lighting | 144 | 09-Dec-26 | 12-Jan-27 | 15-Mar-26 A | 10-Jul-27 | 0% | 97.66% | 0.00 | 195,506.00 | 195,506.00 | 0.00 | 1590.00 | 1590.00 | 200,196.00 | 200,196.00 | -104 |
| | Installation of Lighting poles [Local – 01 Segment-03] | 17 | 09-Dec-26 | 28-Dec-26 | 15-Mar-26 A | 24-Oct-26 A | 0% | 100% | 0.00 | 118,456.00 | 118,456.00 | 0.00 | 600.00 | 600.00 | 118,456.00 | 118,456.00 | |
| | Installation of Street Lighting Luminaire [Local – 01 Se | 6 | 29-Dec-26 | 04-Jan-27 | 12-Aug-26 A | 24-Oct-26 A | 0% | 100% | 0.00 | 34,840.00 | 34,840.00 | 0.00 | 450.00 | 450.00 | 34,840.00 | 34,840.00 | |
| | Installation of Street Lighting feeder pillars / Lighting pa | 7 | 29-Dec-26 | 05-Jan-27 | 12-Aug-26 A | 27-Jun-27 | 0% | 90% | 0.00 | 42,210.00 | 42,210.00 | 0.00 | 405.00 | 405.00 | 46,900.00 | 46,900.00 | -97 |
| | Installation of Earthing for Streetlighting feeders for eve | 6 | 06-Jan-27 | 12-Jan-27 | 05-Sep-26 A | 10-Jul-27 | 0% | 30% | 0.00 | 0.00 | 0.00 | 0.00 | 135.00 | 135.00 | 0.00 | 0.00 | -104 |
| | Local – 02 | 348 | 16-Jun-26 | 06-Mar-27 | 04-Feb-26 A | 18-Jul-27 | 49.2% | 86.51% | 795,991.18 | 1,399,486.05 | 1,399,486.05 | 11440.00 | 19661.61 | 19661.61 | 1,617,805.55 | 1,617,805.55 | 31 |
| | TSE Network | 230 | 16-Jun-26 | 14-Jan-27 | 04-Feb-26 A | 24-Nov-26 | 84.48% | 99.21% | 328,263.40 | 385,481.40 | 385,481.40 | 3050.00 | 3375.00 | 3375.00 | 388,563.40 | 388,563.40 | -92 |
| | Pipe Work | 67 | 16-Jun-26 | 19-Sep-26 | 04-Feb-26 A | 21-May-26 A | 100% | 100% | 223,073.40 | 223,073.40 | 223,073.40 | 2300.00 | 2300.00 | 2300.00 | 223,073.40 | 223,073.40 | |
| | Excavation for TSE Network [Local – 02 ] | 13 | 16-Jun-26 | 30-Jun-26 | 04-Feb-26 A | 15-Feb-26 A | 100% | 100% | 44,252.10 | 44,252.10 | 44,252.10 | 450.00 | 450.00 | 450.00 | 44,252.10 | 44,252.10 | |
| | Granular bedding for TSE Network [Local – 02 ] | 10 | 01-Jul-26 | 12-Jul-26 | 05-Feb-26 A | 22-Apr-26 A | 100% | 100% | 11,082.00 | 11,082.00 | 11,082.00 | 100.00 | 100.00 | 100.00 | 11,082.00 | 11,082.00 | |
| | Installation of Pipe for TSE Network [Local – 02 ] | 14 | 13-Jul-26 | 28-Jul-26 | 05-Feb-26 A | 23-Apr-26 A | 100% | 100% | 99,684.30 | 99,684.30 | 99,684.30 | 450.00 | 450.00 | 450.00 | 99,684.30 | 99,684.30 | |
| | Concrete encasement, pipe dia 110 mm [Local – 02 ] | 2 | 10-Aug-26 | 11-Aug-26 | 15-Mar-26 A | 18-May-26 | 100% | 100% | 1,596.00 | 1,596.00 | 1,596.00 | 350.00 | 350.00 | 350.00 | 1,596.00 | 1,596.00 | |
| | Granular Surround for TSE Network [Local – 02 ] | 10 | 12-Aug-26 | 23-Aug-26 | 14-Feb-26 A | 19-May-26 | 100% | 100% | 11,082.00 | 11,082.00 | 11,082.00 | 100.00 | 100.00 | 100.00 | 11,082.00 | 11,082.00 | |
| | Installation of Micron Marker Magnetic Tape [Local – 0 | 4 | 24-Aug-26 | 27-Aug-26 | 16-Mar-26 A | 20-May-26 | 100% | 100% | 11,082.00 | 11,082.00 | 11,082.00 | 100.00 | 100.00 | 100.00 | 11,082.00 | 11,082.00 | |
| | Testing for TSE Network [Local – 02 ] | 10 | 29-Jul-26 | 09-Aug-26 | 18-Mar-26 A | 21-May-26 | 100% | 100% | 22,147.50 | 22,147.50 | 22,147.50 | 400.00 | 400.00 | 400.00 | 22,147.50 | 22,147.50 | |
| | Backfilling to Subgrade Elevation [Local – 02 ] | 19 | 29-Aug-26 | 19-Sep-26 | 17-Mar-26 A | 21-May-26 | 100% | 100% | 22,147.50 | 22,147.50 | 22,147.50 | 350.00 | 350.00 | 350.00 | 22,147.50 | 22,147.50 | |
| | Valves/Chamber | 210 | 29-Jul-26 | 14-Jan-27 | 29-Apr-26 A | 24-Nov-26 | 63.56% | 98.14% | 105,190.00 | 162,408.00 | 162,408.00 | 750.00 | 1075.00 | 1075.00 | 165,490.00 | 165,490.00 | -92 |
| | Installation of Gate (Sluice) valves (Direct buried) [Loca | 13 | 23-Aug-26 | 06-Sep-26 | 29-Apr-26 A | 05-Aug-26 | 100% | 100% | 43,550.00 | 43,550.00 | 43,550.00 | 250.00 | 250.00 | 250.00 | 43,550.00 | 43,550.00 | |
| | Installation of Fire Hydrant [Local – 02 ] | 10 | 04-Jan-27 | 14-Jan-27 | 20-May-26 A | 04-Oct-26 A | 0% | 100% | 0.00 | 60,300.00 | 60,300.00 | 0.00 | 350.00 | 350.00 | 60,300.00 | 60,300.00 | |
| | Installation of Wash out chambers [Local – 02 ] | 21 | 29-Jul-26 | 22-Aug-26 | 29-Apr-26 A | 24-Nov-26 | 100% | 95% | 53,600.00 | 50,920.00 | 50,920.00 | 250.00 | 237.50 | 237.50 | 53,600.00 | 53,600.00 | 31 |
| | Installation of Wash out Valves [Local – 02 ] | 15 | 23-Aug-26 | 08-Sep-26 | 29-Apr-26 A | 24-Nov-26 | 100% | 95% | 8,040.00 | 7,638.00 | 7,638.00 | 250.00 | 237.50 | 237.50 | 8,040.00 | 8,040.00 | 31 |
| | Public Water Utility Distribution | 63 | 01-Jul-26 | 06-Oct-26 | 04-Feb-26 A | 25-Nov-26 | 100% | 98.46% | 249,770.30 | 245,917.80 | 245,917.80 | 3550.00 | 3512.50 | 3512.50 | 249,770.30 | 249,770.30 | 62 |
| | Pipe Work | 34 | 01-Jul-26 | 14-Sep-26 | 04-Feb-26 A | 18-May-26 A | 100% | 100% | 158,650.30 | 158,650.30 | 158,650.30 | 2300.00 | 2300.00 | 2300.00 | 158,650.30 | 158,650.30 | |
| | Excavation for Public Water Utility Distribution Piping [L | 12 | 01-Jul-26 | 14-Jul-26 | 04-Feb-26 A | 15-Feb-26 A | 100% | 100% | 30,828.60 | 30,828.60 | 30,828.60 | 450.00 | 450.00 | 450.00 | 30,828.60 | 30,828.60 | |
| | Granular bedding for Public Water Utility Distribution Pi | 9 | 15-Jul-26 | 25-Jul-26 | 05-Feb-26 A | 22-Apr-26 A | 100% | 100% | 7,707.60 | 7,707.60 | 7,707.60 | 100.00 | 100.00 | 100.00 | 7,707.60 | 7,707.60 | |
| | Installation of Pipe for Public Water Utility Distribution F | 13 | 26-Jul-26 | 09-Aug-26 | 05-Feb-26 A | 23-Apr-26 A | 100% | 100% | 69,367.50 | 69,367.50 | 69,367.50 | 450.00 | 450.00 | 450.00 | 69,367.50 | 69,367.50 | |
| | Testing for Public Water Utility Distribution Piping [Loca | 9 | 10-Aug-26 | 19-Aug-26 | 13-May-26 A | 14-May-26 | 100% | 100% | 15,415.20 | 15,415.20 | 15,415.20 | 400.00 | 400.00 | 400.00 | 15,415.20 | 15,415.20 | |
| | Concrete encasement, pipe dia 110 mm [Local – 02 ] | 2 | 20-Aug-26 | 22-Aug-26 | 15-Mar-26 A | 16-May-26 | 100% | 100% | 4,501.00 | 4,501.00 | 4,501.00 | 350.00 | 350.00 | 350.00 | 4,501.00 | 4,501.00 | |
| | Granular Surround for Public Water Utility Distribution F | 9 | 23-Aug-26 | 01-Sep-26 | 14-Feb-26 A | 16-May-26 | 100% | 100% | 7,707.60 | 7,707.60 | 7,707.60 | 100.00 | 100.00 | 100.00 | 7,707.60 | 7,707.60 | |
| | Installation of Micron Marker Magnetic Tape [Local – 0 | 3 | 02-Sep-26 | 05-Sep-26 | 16-Mar-26 A | 17-May-26 | 100% | 100% | 7,707.60 | 7,707.60 | 7,707.60 | 100.00 | 100.00 | 100.00 | 7,707.60 | 7,707.60 | |
| | Backfilling to Subgrade Elevation [Local – 02 ] | 8 | 06-Sep-26 | 14-Sep-26 | 17-Mar-26 A | 18-May-26 | 100% | 100% | 15,415.20 | 15,415.20 | 15,415.20 | 350.00 | 350.00 | 350.00 | 15,415.20 | 15,415.20 | |
| | Valves/Chamber | 56 | 10-Aug-26 | 06-Oct-26 | 01-Apr-26 A | 25-Nov-26 | 100% | 95.77% | 91,120.00 | 87,267.50 | 87,267.50 | 1250.00 | 1212.50 | 1212.50 | 91,120.00 | 91,120.00 | 58 |
| | Installation of Wash-out Valves [Local – 02 ] | 8 | 09-Sep-26 | 17-Sep-26 | 29-Apr-26 A | 05-Aug-26 | 100% | 100% | 8,040.00 | 8,040.00 | 8,040.00 | 250.00 | 250.00 | 250.00 | 8,040.00 | 8,040.00 | |
| | Installation of Air Valves [Local – 02 ] | 8 | 19-Sep-26 | 28-Sep-26 | 29-Apr-26 A | 06-Aug-26 | 100% | 100% | 6,030.00 | 6,030.00 | 6,030.00 | 250.00 | 250.00 | 250.00 | 6,030.00 | 6,030.00 | |
| | Installation of Wash out chambers [Local – 02 ] | 20 | 10-Aug-26 | 01-Sep-26 | 29-Apr-26 A | 23-Nov-26 | 100% | 95% | 26,800.00 | 25,460.00 | 25,460.00 | 250.00 | 237.50 | 237.50 | 26,800.00 | 26,800.00 | 32 |
| | Installation of Air Valve chambers [Local – 02 ] | 20 | 02-Sep-26 | 26-Sep-26 | 01-Apr-26 A | 24-Nov-26 | 100% | 95% | 26,800.00 | 25,460.00 | 25,460.00 | 250.00 | 237.50 | 237.50 | 26,800.00 | 26,800.00 | 58 |
| | Installation of Gate (Sluice) valves (Direct buried) [Loca | 7 | 29-Sep-26 | 06-Oct-26 | 29-Apr-26 A | 25-Nov-26 | 100% | 95% | 23,450.00 | 22,277.50 | 22,277.50 | 250.00 | 237.50 | 237.50 | 23,450.00 | 23,450.00 | 58 |
| | Electrical Works | 187 | 20-Sep-26 | 06-Mar-27 | 31-May-26 A | 18-Jul-27 | 67.81% | 67.81% | 115,038.90 | 115,038.90 | 115,038.90 | 2800.00 | 2800.00 | 2800.00 | 169,643.90 | 169,643.90 | 31 |
| | Low Voltage | 187 | 20-Sep-26 | 06-Mar-27 | 31-May-26 A | 18-Jul-27 | 67.81% | 67.81% | 115,038.90 | 115,038.90 | 115,038.90 | 2800.00 | 2800.00 | 2800.00 | 169,643.90 | 169,643.90 | 31 |
| | Installation of Low Voltage Cables Duct Banks [Local – | 6 | 10-Oct-26 | 15-Oct-26 | 31-May-26 A | 11-Jun-26 A | 100% | 100% | 11,309.50 | 11,309.50 | 11,309.50 | 500.00 | 500.00 | 500.00 | 11,309.50 | 11,309.50 | |
| | Excavation works for Low Voltage Cables [Local – 02 ] | 16 | 20-Sep-26 | 08-Oct-26 | 21-Jul-26 A | 25-Jul-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 900.00 | 900.00 | 900.00 | 0.00 | 0.00 | |
| | Installation of Low Voltage Cables [Local – 02 ] | 14 | 17-Oct-26 | 01-Nov-26 | 24-Jul-26 A | 01-Aug-26 | 100% | 100% | 103,729.40 | 103,729.40 | 103,729.40 | 1400.00 | 1400.00 | 1400.00 | 103,729.40 | 103,729.40 | |
| | Installation of Low Voltage Distribution Panel [Local – ( | 10 | 07-Nov-26 | 17-Nov-26 | 27-Jun-27 | 07-Jul-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 26,800.00 | 26,800.00 | -102 |
| | Installation of KWH Meters Walls [Local – 02 ] | 7 | 24-Feb-27 | 03-Mar-27 | 08-Jul-27 | 15-Jul-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 26,800.00 | 26,800.00 | 31 |



© Oracle Corporation

| Activity ID | Activity Name | Original Duration | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Actual Total Cost | Earned Value Cost | Planned Value Labor Units | Actual Labor Units | Earned Value Labor Units | Budgeted Total Cost | At Completion Total Cost | Total Float |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | Installation of Earthing System [Local – 02 ] | 2 | 04-Mar-27 | 06-Mar-27 | 17-Jul-27 | 18-Jul-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 1,005.00 | 1,005.00 | 31 |
| | Telecommunications | 102 | 10-Oct-26 | 10-Jan-27 | 31-May-26 A | 08-Oct-26 A | 39.13% | 100% | 99,702.58 | 254,799.95 | 254,799.95 | 1900.00 | 4606.25 | 4606.25 | 254,799.95 | 254,799.95 | |
| | Installation of Concrete encased duct banks for for co | 7 | 09-Dec-26 | 16-Dec-26 | 31-May-26 A | 13-Jun-26 A | 0% | 100% | 0.00 | 1,268.00 | 1,268.00 | 0.00 | 400.00 | 400.00 | 1,268.00 | 1,268.00 | |
| | Installation of Sand and soil encased duct banks for pr | 18 | 10-Oct-26 | 29-Oct-26 | 31-May-26 A | 01-Jul-26 A | 100% | 100% | 81,231.70 | 81,231.70 | 81,231.70 | 1700.00 | 1700.00 | 1700.00 | 81,231.70 | 81,231.70 | |
| | Installation of Reinforced concrete manhole [Local – C | 21 | 17-Dec-26 | 10-Jan-27 | 31-May-26 A | 01-Jul-26 A | 0% | 100% | 0.00 | 113,900.00 | 113,900.00 | 0.00 | 400.00 | 400.00 | 113,900.00 | 113,900.00 | |
| | Installation of Concrete encased duct banks for primar | 8 | 31-Oct-26 | 08-Nov-26 | 25-Aug-26 A | 08-Oct-26 A | 50% | 100% | 18,470.88 | 36,941.75 | 36,941.75 | 200.00 | 400.00 | 400.00 | 36,941.75 | 36,941.75 | |
| | Installation of Sand encased duct banks for secondary | 10 | 09-Nov-26 | 19-Nov-26 | 25-Aug-26 A | 08-Oct-26 A | 0% | 100% | 0.00 | 17,314.00 | 17,314.00 | 0.00 | 400.00 | 400.00 | 17,314.00 | 17,314.00 | |
| | Installation of Sand and soil encased duct banks, for c | 16 | 21-Nov-26 | 08-Dec-26 | 25-Aug-26 A | 08-Oct-26 A | 0% | 100% | 0.00 | 4,144.50 | 4,144.50 | 0.00 | 1306.25 | 1306.25 | 4,144.50 | 4,144.50 | |
| | CCTV feeding system and GSM | 143 | 31-Oct-26 | 09-Jan-27 | 01-Jun-26 A | 04-Jul-27 | 1.53% | 90.43% | 3,216.00 | 190,012.00 | 190,012.00 | 140.00 | 3642.86 | 3642.86 | 210,112.00 | 210,112.00 | -99 |
| | Installation of 25 Meters pole for CCTV Cameras [Loca | 7 | 24-Dec-26 | 31-Dec-26 | 01-Jun-26 A | 16-Jul-26 A | 0% | 100% | 0.00 | 87,100.00 | 87,100.00 | 0.00 | 400.00 | 400.00 | 87,100.00 | 87,100.00 | |
| | Excavation works for Low Voltage Cables for CCTV fee | 10 | 31-Oct-26 | 10-Nov-26 | 11-Jul-26 A | 13-Sep-26 | 40% | 100% | 3,216.00 | 8,040.00 | 8,040.00 | 140.00 | 350.00 | 350.00 | 8,040.00 | 8,040.00 | |
| | Installation of Low Voltage Cables for CCTV feeding sy | 7 | 11-Nov-26 | 18-Nov-26 | 11-Jul-26 A | 14-Sep-26 | 0% | 100% | 0.00 | 37,252.00 | 37,252.00 | 0.00 | 600.00 | 600.00 | 37,252.00 | 37,252.00 | |
| | Installation of 8POE ports Industrial Switches for remo | 7 | 19-Nov-26 | 26-Nov-26 | 11-Jul-26 A | 14-Sep-26 | 0% | 100% | 0.00 | 0.00 | 0.00 | 0.00 | 500.00 | 500.00 | 0.00 | 0.00 | |
| | Installation of Server [Local – 02 ] | 7 | 28-Nov-26 | 05-Dec-26 | 11-Jul-26 A | 14-Sep-26 | 0% | 100% | 0.00 | 0.00 | 0.00 | 0.00 | 592.86 | 592.86 | 0.00 | 0.00 | |
| | Installation of IP Outdoor CCTV POE Camera,5 MP, M | 7 | 06-Dec-26 | 13-Dec-26 | 11-Jul-26 A | 14-Sep-26 | 0% | 100% | 0.00 | 16,750.00 | 16,750.00 | 0.00 | 400.00 | 400.00 | 16,750.00 | 16,750.00 | |
| | Installation of Outdoor PTZ IP66 [Local – 02 ] | 2 | 14-Dec-26 | 15-Dec-26 | 11-Jul-26 A | 14-Sep-26 | 0% | 100% | 0.00 | 23,450.00 | 23,450.00 | 0.00 | 400.00 | 400.00 | 23,450.00 | 23,450.00 | |
| | Installation of Short Range wireless point to point wirel | 7 | 02-Jan-27 | 09-Jan-27 | 11-Jul-26 A | 14-Sep-26 | 0% | 100% | 0.00 | 17,420.00 | 17,420.00 | 0.00 | 400.00 | 400.00 | 17,420.00 | 17,420.00 | |
| | Installation of LED Screen 43" (24/7 operation) with Eth | 7 | 16-Dec-26 | 23-Dec-26 | 27-Jun-27 | 04-Jul-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 20,100.00 | 20,100.00 | -99 |
| | Earthing System | 6 | 18-Jan-27 | 24-Jan-27 | 12-Jul-27 | 18-Jul-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 21,440.00 | 21,440.00 | -105 |
| | Installation of Earthing for Distribution panels,SL feede | 6 | 18-Jan-27 | 24-Jan-27 | 12-Jul-27 | 18-Jul-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 21,440.00 | 21,440.00 | -105 |
| | Road Lighting | 177 | 09-Dec-26 | 23-Jan-27 | 15-Mar-26 A | 14-Jul-27 | 0% | 64.37% | 0.00 | 208,236.00 | 208,236.00 | 0.00 | 1725.00 | 1725.00 | 323,476.00 | 323,476.00 | -105 |
| | Installation of Lighting poles [Local – 02 ] | 7 | 09-Dec-26 | 16-Dec-26 | 15-Mar-26 A | 17-Aug-26 | 0% | 100% | 0.00 | 118,456.00 | 118,456.00 | 0.00 | 600.00 | 600.00 | 118,456.00 | 118,456.00 | |
| | Installation of Street Lighting Luminaire [Local – 02 ] | 7 | 17-Dec-26 | 24-Dec-26 | 05-Jul-26 A | 17-Aug-26 | 0% | 100% | 0.00 | 34,840.00 | 34,840.00 | 0.00 | 450.00 | 450.00 | 34,840.00 | 34,840.00 | |
| | Installation of Street Lighting feeder pillars / Lighting pa | 7 | 10-Jan-27 | 17-Jan-27 | 08-Jul-26 A | 28-Oct-26 A | 0% | 100% | 0.00 | 46,900.00 | 46,900.00 | 0.00 | 450.00 | 450.00 | 46,900.00 | 46,900.00 | |
| | Installation of Unit Substation Including concrete founc | 7 | 17-Dec-26 | 24-Dec-26 | 29-May-27 | 05-Jun-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 56,950.00 | 56,950.00 | -87 |
| | Installation of Ring Main Unit RMU [Local – 02 ] | 13 | 26-Dec-26 | 09-Jan-27 | 27-Jun-27 | 11-Jul-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 50,250.00 | 50,250.00 | -105 |
| | Installation of Earthing for Streetlighting feeders for eve | 5 | 18-Jan-27 | 23-Jan-27 | 08-Aug-26 A | 14-Jul-27 | 0% | 50% | 0.00 | 8,040.00 | 8,040.00 | 0.00 | 225.00 | 225.00 | 16,080.00 | 16,080.00 | -105 |
| | Local – 03 | 385 | 20-Jun-26 | 07-Mar-27 | 05-Feb-26 A | 26-Aug-27 | 25.97% | 72.25% | 287,725.40 | 777,034.74 | 800,477.54 | 7355.33 | 14343.57 | 14188.69 | 1,107,937.45 | 1,107,937.45 | -11 |
| | TSE Network | 237 | 20-Jun-26 | 20-Jan-27 | 05-Feb-26 A | 26-Nov-26 | 70.91% | 98.33% | 170,517.96 | 236,465.10 | 236,465.10 | 2989.29 | 4400.00 | 4400.00 | 240,485.10 | 240,485.10 | -92 |
| | Pipe Work | 52 | 20-Jun-26 | 18-Aug-26 | 05-Feb-26 A | 30-Jun-26 A | 100% | 100% | 97,775.10 | 97,775.10 | 97,775.10 | 2525.00 | 2525.00 | 2525.00 | 97,775.10 | 97,775.10 | |
| | Excavation for TSE Network [Local – 03 ] | 6 | 20-Jun-26 | 25-Jun-26 | 05-Feb-26 A | 16-Feb-26 A | 100% | 100% | 17,797.80 | 17,797.80 | 17,797.80 | 675.00 | 675.00 | 675.00 | 17,797.80 | 17,797.80 | |
| | Granular bedding for TSE Network [Local – 03 ] | 7 | 27-Jun-26 | 04-Jul-26 | 15-Feb-26 A | 03-Mar-26 A | 100% | 100% | 4,899.00 | 4,899.00 | 4,899.00 | 100.00 | 100.00 | 100.00 | 4,899.00 | 4,899.00 | |
| | Installation of Pipe for TSE Network [Local – 03 ] | 13 | 05-Jul-26 | 19-Jul-26 | 18-Feb-26 A | 15-Apr-26 A | 100% | 100% | 44,090.10 | 44,090.10 | 44,090.10 | 450.00 | 450.00 | 450.00 | 44,090.10 | 44,090.10 | |
| | Testing for TSE Network [Local – 03 ] | 7 | 20-Jul-26 | 27-Jul-26 | 29-Apr-26 A | 29-Apr-26 A | 100% | 100% | 9,797.10 | 9,797.10 | 9,797.10 | 400.00 | 400.00 | 400.00 | 9,797.10 | 9,797.10 | |
| | Granular Surround for TSE Network [Local – 03 ] | 7 | 01-Aug-26 | 08-Aug-26 | 25-Feb-26 A | 30-Apr-26 A | 100% | 100% | 4,899.00 | 4,899.00 | 4,899.00 | 100.00 | 100.00 | 100.00 | 4,899.00 | 4,899.00 | |
| | Concrete encasement, pipe dia 110 mm [Local – 03 ] | 3 | 28-Jul-26 | 30-Jul-26 | 30-Apr-26 A | 30-Apr-26 A | 100% | 100% | 1,596.00 | 1,596.00 | 1,596.00 | 350.00 | 350.00 | 350.00 | 1,596.00 | 1,596.00 | |
| | Installation of Micron Marker Magnetic Tape [Local – 0 | 3 | 09-Aug-26 | 11-Aug-26 | 02-May-26 A | 02-May-26 | 100% | 100% | 4,899.00 | 4,899.00 | 4,899.00 | 100.00 | 100.00 | 100.00 | 4,899.00 | 4,899.00 | |
| | Backfilling to Subgrade Elevation [Local – 03 ] | 6 | 12-Aug-26 | 18-Aug-26 | 03-May-26 A | 30-Jun-26 A | 100% | 100% | 9,797.10 | 9,797.10 | 9,797.10 | 350.00 | 350.00 | 350.00 | 9,797.10 | 9,797.10 | |
| | Valves/Chamber | 170 | 19-Sep-26 | 20-Jan-27 | 15-Apr-26 A | 26-Nov-26 | 50.97% | 97.18% | 72,742.86 | 138,690.00 | 138,690.00 | 464.29 | 1875.00 | 1875.00 | 142,710.00 | 142,710.00 | -92 |
| | Installation of Gate (Sluice) valves (Direct buried) [Loca | 15 | 08-Nov-26 | 24-Nov-26 | 15-Apr-26 A | 05-Aug-26 | 0% | 100% | 0.00 | 12,060.00 | 12,060.00 | 0.00 | 350.00 | 350.00 | 12,060.00 | 12,060.00 | |
| | Installation of Wash-out Valves [Local – 03 ] | 15 | 25-Nov-26 | 12-Dec-26 | 15-Apr-26 A | 05-Aug-26 | 0% | 100% | 0.00 | 8,040.00 | 8,040.00 | 0.00 | 350.00 | 350.00 | 8,040.00 | 8,040.00 | |
| | Installation of Air Valves [Local – 03 ] | 15 | 13-Dec-26 | 29-Dec-26 | 15-Apr-26 A | 05-Aug-26 | 0% | 100% | 0.00 | 12,060.00 | 12,060.00 | 0.00 | 350.00 | 350.00 | 12,060.00 | 12,060.00 | |
| | Installation of Fire Hydrant [Local – 03 ] | 15 | 04-Jan-27 | 20-Jan-27 | 15-Apr-26 A | 05-Oct-26 A | 0% | 100% | 0.00 | 30,150.00 | 30,150.00 | 0.00 | 350.00 | 350.00 | 30,150.00 | 30,150.00 | |
| | Installation of Wash out chambers [Local – 03 ] | 21 | 19-Sep-26 | 13-Oct-26 | 29-Apr-26 A | 25-Nov-26 | 100% | 95% | 26,800.00 | 25,460.00 | 25,460.00 | 250.00 | 237.50 | 237.50 | 26,800.00 | 26,800.00 | 31 |



© Oracle Corporation

| Activity ID | Activity Name | Original Duration | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Actual Total Cost | Earned Value Cost | Planned Value Labor Units | Actual Labor Units | Earned Value Labor Units | Budgeted Total Cost | At Completion Total Cost | Total Float |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | Installation of Air Valve chambers [Local – 03 ] | 21 | 14-Oct-26 | 07-Nov-26 | 15-Apr-26 A | 26-Nov-26 | 85.71% | 95% | 45,942.86 | 50,920.00 | 50,920.00 | 214.29 | 237.50 | 237.50 | 53,600.00 | 53,600.00 | 31 |
| | Public Water Utility Distribution | 90 | 09-Aug-26 | 19-Dec-26 | 05-Feb-26 A | 28-Nov-26 | 55.29% | 99.16% | 88,252.00 | 158,274.20 | 158,267.00 | 2592.86 | 3830.62 | 3815.36 | 159,607.00 | 159,607.00 | 31 |
| | Pipe Work | 20 | 09-Aug-26 | 12-Oct-26 | 05-Feb-26 A | 30-Jun-26 A | 100% | 100% | 88,252.00 | 88,259.20 | 88,252.00 | 2592.86 | 2592.86 | 2592.86 | 88,252.00 | 88,252.00 | |
| | Excavation for Public Water Utility Distribution Piping [L | 10 | 09-Aug-26 | 19-Aug-26 | 05-Feb-26 A | 16-Feb-26 A | 100% | 100% | 16,748.30 | 16,748.30 | 16,748.30 | 450.00 | 450.00 | 450.00 | 16,748.30 | 16,748.30 | |
| | Granular bedding for Public Water Utility Distribution Pi | 7 | 20-Aug-26 | 27-Aug-26 | 15-Feb-26 A | 03-Mar-26 A | 100% | 100% | 4,199.50 | 4,199.50 | 4,199.50 | 100.00 | 100.00 | 100.00 | 4,199.50 | 4,199.50 | |
| | Installation of Pipe for Public Water Utility Distribution F | 12 | 29-Aug-26 | 10-Sep-26 | 18-Feb-26 A | 14-Mar-26 A | 100% | 100% | 37,685.60 | 37,685.60 | 37,685.60 | 450.00 | 450.00 | 450.00 | 37,685.60 | 37,685.60 | |
| | Testing for Public Water Utility Distribution Piping [Loca | 7 | 12-Sep-26 | 19-Sep-26 | 29-Apr-26 A | 29-Apr-26 A | 100% | 100% | 8,373.70 | 8,373.70 | 8,373.70 | 400.00 | 400.00 | 400.00 | 8,373.70 | 8,373.70 | |
| | Granular Surround for Public Water Utility Distribution F | 7 | 24-Sep-26 | 01-Oct-26 | 25-Feb-26 A | 30-Apr-26 A | 100% | 100% | 4,188.70 | 4,188.70 | 4,188.70 | 142.86 | 142.86 | 142.86 | 4,188.70 | 4,188.70 | |
| | Concrete encasement, pipe dia 110 mm [Local – 03 ] | 3 | 20-Sep-26 | 22-Sep-26 | 30-Apr-26 A | 30-Apr-26 A | 100% | 100% | 4,501.00 | 4,501.00 | 4,501.00 | 350.00 | 350.00 | 350.00 | 4,501.00 | 4,501.00 | |
| | Installation of Micron Marker Magnetic Tape [Local – 0: | 3 | 03-Oct-26 | 05-Oct-26 | 02-May-26 A | 25-Jun-26 A | 100% | 100% | 4,188.70 | 4,188.70 | 4,188.70 | 200.00 | 200.00 | 200.00 | 4,188.70 | 4,188.70 | |
| | Backfilling to Subgrade Elevation [Local – 03 ] | 6 | 06-Oct-26 | 12-Oct-26 | 03-May-26 A | 30-Jun-26 A | 100% | 100% | 8,366.50 | 8,373.70 | 8,366.50 | 500.00 | 500.00 | 500.00 | 8,366.50 | 8,366.50 | |
| | Valves/Chamber | 23 | 08-Nov-26 | 19-Dec-26 | 15-Apr-26 A | 28-Nov-26 | 0% | 98.12% | 0.00 | 70,015.00 | 70,015.00 | 0.00 | 1237.77 | 1222.50 | 71,355.00 | 71,355.00 | 31 |
| | Installation of Gate (Sluice) valves (Direct buried) [Loca | 8 | 10-Dec-26 | 19-Dec-26 | 15-Apr-26 A | 05-Aug-26 | 0% | 100% | 0.00 | 38,525.00 | 38,525.00 | 0.00 | 350.00 | 350.00 | 38,525.00 | 38,525.00 | |
| | Installation of Air Valves [Local – 03 ] | 8 | 01-Dec-26 | 09-Dec-26 | 15-Apr-26 A | 05-Aug-26 | 0% | 100% | 0.00 | 6,030.00 | 6,030.00 | 0.00 | 350.00 | 350.00 | 6,030.00 | 6,030.00 | |
| | Installation of Air Valve chambers [Local – 03 ] | 20 | 08-Nov-26 | 30-Nov-26 | 15-Apr-26 A | 28-Nov-26 | 0% | 95% | 0.00 | 25,460.00 | 25,460.00 | 0.00 | 537.77 | 522.50 | 26,800.00 | 26,800.00 | 31 |
| | Electrical Works | 170 | 13-Oct-26 | 24-Nov-26 | 18-Apr-26 A | 10-Jul-27 | 6.8% | 9.71% | 5,541.55 | 7,916.50 | 7,916.50 | 1175.00 | 750.00 | 750.00 | 81,532.80 | 81,532.80 | -118 |
| | Low Voltage | 170 | 13-Oct-26 | 24-Nov-26 | 18-Apr-26 A | 10-Jul-27 | 6.8% | 9.71% | 5,541.55 | 7,916.50 | 7,916.50 | 1175.00 | 750.00 | 750.00 | 81,532.80 | 81,532.80 | -118 |
| | Installation of Low Voltage Cables Duct Banks [Local – | 10 | 27-Oct-26 | 07-Nov-26 | 18-Apr-26 A | 07-May-26 | 70% | 100% | 5,541.55 | 7,916.50 | 7,916.50 | 575.00 | 750.00 | 750.00 | 7,916.50 | 7,916.50 | |
| | Excavation works for Low Voltage Cables [Local – 03 ] | 12 | 13-Oct-26 | 26-Oct-26 | 09-Jun-27 | 22-Jun-27 | 100% | 0% | 0.00 | 0.00 | 0.00 | 600.00 | 0.00 | 0.00 | 0.00 | 0.00 | -118 |
| | Installation of Low Voltage Cables [Local – 03 ] | 12 | 08-Nov-26 | 21-Nov-26 | 23-Jun-27 | 06-Jul-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 72,611.30 | 72,611.30 | -118 |
| | Installation of Earthing System [Local – 03 ] | 3 | 22-Nov-26 | 24-Nov-26 | 07-Jul-27 | 10-Jul-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 1,005.00 | 1,005.00 | -118 |
| | Telecommunications | 178 | 27-Oct-26 | 28-Jan-27 | 15-Apr-26 A | 03-Aug-27 | 16.24% | 64.67% | 23,413.89 | 93,246.94 | 93,246.94 | 598.19 | 2102.95 | 1648.33 | 144,180.55 | 144,180.55 | -118 |
| | Installation of Concrete encased duct banks for primar | 6 | 25-Nov-26 | 01-Dec-26 | 22-Apr-26 A | 10-May-26 | 0% | 100% | 0.00 | 25,858.25 | 25,858.25 | 0.00 | 408.33 | 408.33 | 25,858.25 | 25,858.25 | |
| | Installation of Reinforced concrete manhole [Local – 0 | 21 | 05-Jan-27 | 28-Jan-27 | 15-Apr-26 A | 02-Jul-26 A | 0% | 100% | 0.00 | 45,560.00 | 45,560.00 | 0.00 | 400.00 | 400.00 | 45,560.00 | 45,560.00 | |
| | Installation of Sand and soil encased duct banks for pr | 17 | 27-Oct-26 | 15-Nov-26 | 21-Apr-26 A | 06-Jul-27 | 41.18% | 30% | 23,413.89 | 17,058.69 | 17,058.69 | 598.19 | 814.61 | 360.00 | 56,862.30 | 56,862.30 | -115 |
| | Installation of Sand encased duct banks for secondary | 7 | 02-Dec-26 | 09-Dec-26 | 15-Oct-26 A | 15-Jul-27 | 0% | 30% | 0.00 | 3,635.70 | 3,635.70 | 0.00 | 120.00 | 120.00 | 12,119.00 | 12,119.00 | -118 |
| | Installation of Sand and soil encased duct banks, for c | 17 | 10-Dec-26 | 29-Dec-26 | 15-Oct-26 A | 29-Jul-27 | 0% | 30% | 0.00 | 870.30 | 870.30 | 0.00 | 240.00 | 240.00 | 2,901.00 | 2,901.00 | -118 |
| | Installation of Concrete encased duct banks for for co | 5 | 30-Dec-26 | 04-Jan-27 | 15-Oct-26 A | 03-Aug-27 | 0% | 30% | 0.00 | 264.00 | 264.00 | 0.00 | 120.00 | 120.00 | 880.00 | 880.00 | -118 |
| | CCTV feeding system and GSM | 43 | 10-Dec-26 | 27-Feb-27 | 23-May-26 A | 20-Sep-26 A | 0% | 100% | 0.00 | 190,012.00 | 190,012.00 | 0.00 | 2750.00 | 2750.00 | 190,012.00 | 190,012.00 | |
| | Installation of 25 Meters pole for CCTV Cameras [Loca | 10 | 30-Jan-27 | 14-Feb-27 | 23-May-26 A | 08-Jul-26 A | 0% | 100% | 0.00 | 87,100.00 | 87,100.00 | 0.00 | 400.00 | 400.00 | 87,100.00 | 87,100.00 | |
| | Excavation works for Low Voltage Cables for CCTV fee | 10 | 10-Dec-26 | 21-Dec-26 | 13-Jul-26 A | 20-Sep-26 | 0% | 100% | 0.00 | 8,040.00 | 8,040.00 | 0.00 | 300.00 | 300.00 | 8,040.00 | 8,040.00 | |
| | Installation of Low Voltage Cables for CCTV feeding sy | 12 | 22-Dec-26 | 04-Jan-27 | 13-Jul-26 A | 20-Sep-26 | 0% | 100% | 0.00 | 37,252.00 | 37,252.00 | 0.00 | 450.00 | 450.00 | 37,252.00 | 37,252.00 | |
| | Installation of 8POE ports Industrial Switches for remo | 8 | 05-Jan-27 | 13-Jan-27 | 13-Jul-26 A | 20-Sep-26 | 0% | 100% | 0.00 | 0.00 | 0.00 | 0.00 | 400.00 | 400.00 | 0.00 | 0.00 | |
| | Installation of IP Outdoor CCTV POE Camera,5 MP, M | 5 | 14-Jan-27 | 19-Jan-27 | 13-Jul-26 A | 20-Sep-26 | 0% | 100% | 0.00 | 16,750.00 | 16,750.00 | 0.00 | 400.00 | 400.00 | 16,750.00 | 16,750.00 | |
| | Installation of Outdoor PTZ IP66 [Local – 03 ] | 8 | 20-Jan-27 | 28-Jan-27 | 13-Jul-26 A | 20-Sep-26 | 0% | 100% | 0.00 | 23,450.00 | 23,450.00 | 0.00 | 400.00 | 400.00 | 23,450.00 | 23,450.00 | |
| | Installation of Short Range wireless point to point wirel | 10 | 15-Feb-27 | 27-Feb-27 | 23-May-26 A | 20-Sep-26 | 0% | 100% | 0.00 | 17,420.00 | 17,420.00 | 0.00 | 400.00 | 400.00 | 17,420.00 | 17,420.00 | |
| | Earthing System | 7 | 28-Feb-27 | 07-Mar-27 | 18-Aug-27 | 26-Aug-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 21,440.00 | 21,440.00 | -11 |
| | Installation of Earthing for Distribution panels,SL feede | 7 | 28-Feb-27 | 07-Mar-27 | 18-Aug-27 | 26-Aug-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 21,440.00 | 21,440.00 | -11 |
| | Road Lighting | 201 | 17-Dec-26 | 21-Feb-27 | 18-Apr-26 A | 18-Aug-27 | 0% | 42.33% | 0.00 | 91,120.00 | 114,570.00 | 0.00 | 510.00 | 825.00 | 270,680.00 | 270,680.00 | -11 |
| | Installation of Lighting poles [Local – 03 ] | 15 | 17-Dec-26 | 03-Jan-27 | 18-Apr-26 A | 28-Jun-27 | 0% | 70% | 0.00 | 79,730.00 | 79,730.00 | 0.00 | 420.00 | 420.00 | 113,900.00 | 113,900.00 | -106 |
| | Installation of Street Lighting Luminaire [Local – 03 ] | 7 | 04-Jan-27 | 11-Jan-27 | 14-Oct-26 A | 30-Jun-27 | 0% | 70% | 0.00 | 0.00 | 23,450.00 | 0.00 | 0.00 | 315.00 | 33,500.00 | 33,500.00 | 2 |
| | Installation of Unit Substation Including concrete founc | 10 | 12-Jan-27 | 23-Jan-27 | 11-Jul-26 A | 25-Jul-27 | 0% | 20% | 0.00 | 11,390.00 | 11,390.00 | 0.00 | 90.00 | 90.00 | 56,950.00 | 56,950.00 | -11 |
| | Installation of Ring Main Unit RMU [Local – 03 ] | 15 | 24-Jan-27 | 14-Feb-27 | 25-Jul-27 | 11-Aug-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 50,250.00 | 50,250.00 | -11 |
| | Installation of Earthing for Streetlighting feeders for eve | 6 | 15-Feb-27 | 21-Feb-27 | 11-Aug-27 | 18-Aug-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 16,080.00 | 16,080.00 | -11 |



© Oracle Corporation

| Activity ID | Activity Name | Original Duration | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Actual Total Cost | Earned Value Cost | Planned Value Labor Units | Actual Labor Units | Earned Value Labor Units | Budgeted Total Cost | At Completion Total Cost | Total Float |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | Local – 04 | 367 | 20-Aug-26 | 18-Mar-27 | 01-Feb-26 A | 17-Oct-27 | 30.38% | 12.42% | 267,145.00 | 109,212.23 | 109,212.23 | 5614.32 | 2149.97 | 1860.00 | 879,480.25 | 879,480.25 | -46 |
| | TSE Network | 236 | 20-Aug-26 | 25-Feb-27 | 01-Feb-26 A | 11-May-27 | 61.63% | 25.47% | 163,630.40 | 67,627.39 | 67,627.39 | 2740.48 | 1366.37 | 1135.00 | 265,502.30 | 265,502.30 | -50 |
| | Pipe Work | 144 | 20-Aug-26 | 29-Oct-26 | 01-Feb-26 A | 31-Jan-27 | 100% | 55.07% | 122,792.30 | 67,627.39 | 67,627.39 | 2550.00 | 1366.37 | 1135.00 | 122,792.30 | 122,792.30 | -66 |
| | Excavation for TSE Network [Local – 04 ] | 12 | 20-Aug-26 | 02-Sep-26 | 01-Feb-26 A | 31-Dec-26 | 100% | 90% | 24,239.00 | 21,815.10 | 21,815.10 | 450.00 | 405.00 | 405.00 | 24,239.00 | 24,239.00 | -66 |
| | Granular bedding for TSE Network [Local – 04 ] | 6 | 03-Sep-26 | 09-Sep-26 | 15-Feb-26 A | 02-Jan-27 | 100% | 80% | 6,059.40 | 4,847.52 | 4,847.52 | 100.00 | 80.00 | 80.00 | 6,059.40 | 6,059.40 | -66 |
| | Installation of Pipe for TSE Network [Local – 04 ] | 12 | 10-Sep-26 | 24-Sep-26 | 17-Feb-26 A | 09-Jan-27 | 100% | 52% | 54,540.10 | 28,360.85 | 28,360.85 | 450.00 | 234.00 | 234.00 | 54,540.10 | 54,540.10 | -66 |
| | Testing for TSE Network [Local – 04 ] | 6 | 26-Sep-26 | 01-Oct-26 | 09-Jan-27 | 16-Jan-27 | 100% | 0% | 12,119.50 | 0.00 | 0.00 | 400.00 | 0.00 | 0.00 | 12,119.50 | 12,119.50 | -66 |
| | Concrete encasement, pipe dia 110 mm [Local – 04 ] | 3 | 03-Oct-26 | 05-Oct-26 | 16-Jan-27 | 19-Jan-27 | 100% | 0% | 1,596.00 | 0.00 | 0.00 | 350.00 | 0.00 | 0.00 | 1,596.00 | 1,596.00 | -66 |
| | Granular Surround for TSE Network [Local – 04 ] | 6 | 06-Oct-26 | 12-Oct-26 | 18-Feb-26 A | 23-Jan-27 | 100% | 52% | 6,059.40 | 3,150.89 | 3,150.89 | 150.00 | 124.66 | 78.00 | 6,059.40 | 6,059.40 | -66 |
| | Installation of Micron Marker Magnetic Tape [Local – 0 | 3 | 13-Oct-26 | 15-Oct-26 | 11-Mar-26 A | 24-Jan-27 | 100% | 52% | 6,059.40 | 3,150.89 | 3,150.89 | 200.00 | 198.53 | 104.00 | 6,059.40 | 6,059.40 | -66 |
| | Backfilling to Subgrade Elevation [Local – 04 ] | 12 | 17-Oct-26 | 29-Oct-26 | 14-Mar-26 A | 31-Jan-27 | 100% | 52% | 12,119.50 | 6,302.14 | 6,302.14 | 450.00 | 324.18 | 234.00 | 12,119.50 | 12,119.50 | -66 |
| | Valves/Chamber | 87 | 17-Oct-26 | 25-Feb-27 | 24-Jan-27 | 11-May-27 | 28.62% | 0% | 40,838.10 | 0.00 | 0.00 | 190.48 | 0.00 | 0.00 | 142,710.00 | 142,710.00 | -50 |
| | Installation of Air Valve chambers [Local – 04 ] | 21 | 17-Oct-26 | 09-Nov-26 | 24-Jan-27 | 23-Feb-27 | 76.19% | 0% | 40,838.10 | 0.00 | 0.00 | 190.48 | 0.00 | 0.00 | 53,600.00 | 53,600.00 | -50 |
| | Installation of Gate (Sluice) valves (Direct buried) [Loca | 9 | 20-Dec-26 | 29-Dec-26 | 23-Feb-27 | 06-Mar-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 18,090.00 | 18,090.00 | -38 |
| | Installation of Wash-out Valve chambers [Local – 04 ] | 21 | 10-Nov-26 | 03-Dec-26 | 23-Feb-27 | 20-Mar-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 26,800.00 | 26,800.00 | -50 |
| | Installation of Wash-out Valves [Local – 04 ] | 15 | 30-Dec-26 | 16-Jan-27 | 20-Mar-27 | 06-Apr-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 8,040.00 | 8,040.00 | -50 |
| | Installation of Air Valves [Local – 04 ] | 15 | 17-Jan-27 | 02-Feb-27 | 06-Apr-27 | 24-Apr-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 6,030.00 | 6,030.00 | -50 |
| | Installation of Fire Hydrant [Local – 04 ] | 15 | 03-Feb-27 | 25-Feb-27 | 24-Apr-27 | 11-May-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 30,150.00 | 30,150.00 | -50 |
| | Public Water Utility Distribution | 216 | 03-Sep-26 | 10-Jan-27 | 01-Feb-26 A | 26-Apr-27 | 64.78% | 26.02% | 103,514.60 | 41,584.84 | 41,584.84 | 2600.00 | 783.60 | 725.00 | 159,794.60 | 159,794.60 | 65 |
| | Pipe Work | 148 | 03-Sep-26 | 26-Oct-26 | 01-Feb-26 A | 31-Jan-27 | 100% | 40.17% | 103,514.60 | 41,584.84 | 41,584.84 | 2600.00 | 783.60 | 725.00 | 103,514.60 | 103,514.60 | -66 |
| | Excavation for Public Water Utility Distribution Piping [L | 10 | 03-Sep-26 | 14-Sep-26 | 01-Feb-26 A | 02-Jan-27 | 100% | 90% | 19,804.40 | 17,823.96 | 17,823.96 | 450.00 | 405.00 | 405.00 | 19,804.40 | 19,804.40 | -66 |
| | Granular bedding for Public Water Utility Distribution Pi | 5 | 15-Sep-26 | 20-Sep-26 | 15-Feb-26 A | 03-Jan-27 | 100% | 80% | 4,947.90 | 3,958.32 | 3,958.32 | 100.00 | 80.00 | 80.00 | 4,947.90 | 4,947.90 | -66 |
| | Installation of Pipe for Public Water Utility Distribution F | 10 | 21-Sep-26 | 03-Oct-26 | 17-Feb-26 A | 10-Jan-27 | 100% | 40% | 44,556.30 | 17,822.52 | 17,822.52 | 450.00 | 180.00 | 180.00 | 44,556.30 | 44,556.30 | -66 |
| | Testing for Public Water Utility Distribution Piping [Loca | 5 | 04-Oct-26 | 08-Oct-26 | 10-Jan-27 | 16-Jan-27 | 100% | 0% | 9,902.40 | 0.00 | 0.00 | 400.00 | 0.00 | 0.00 | 9,902.40 | 9,902.40 | -66 |
| | Concrete encasement, pipe dia 110 mm [Local – 04 ] | 3 | 10-Oct-26 | 12-Oct-26 | 16-Jan-27 | 19-Jan-27 | 100% | 0% | 4,501.00 | 0.00 | 0.00 | 350.00 | 0.00 | 0.00 | 4,501.00 | 4,501.00 | -66 |
| | Granular Surround for Public Water Utility Distribution F | 5 | 13-Oct-26 | 18-Oct-26 | 18-Feb-26 A | 23-Jan-27 | 100% | 40% | 4,950.10 | 1,980.04 | 1,980.04 | 150.00 | 118.60 | 60.00 | 4,950.10 | 4,950.10 | -66 |
| | Installation of Micron Marker Magnetic Tape [Local – 0 | 3 | 19-Oct-26 | 21-Oct-26 | 23-Jan-27 | 26-Jan-27 | 100% | 0% | 4,950.10 | 0.00 | 0.00 | 200.00 | 0.00 | 0.00 | 4,950.10 | 4,950.10 | -66 |
| | Backfilling to Subgrade Elevation [Local – 04 ] | 4 | 22-Oct-26 | 26-Oct-26 | 26-Jan-27 | 31-Jan-27 | 100% | 0% | 9,902.40 | 0.00 | 0.00 | 500.00 | 0.00 | 0.00 | 9,902.40 | 9,902.40 | -66 |
| | Valves/Chamber | 32 | 05-Dec-26 | 10-Jan-27 | 20-Mar-27 | 26-Apr-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 56,280.00 | 56,280.00 | 65 |
| | Installation of Air Valve chambers [Local – 04 ] | 20 | 05-Dec-26 | 27-Dec-26 | 20-Mar-27 | 12-Apr-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 26,800.00 | 26,800.00 | 65 |
| | Installation of Gate (Sluice) valves (Direct buried) [Loca | 6 | 28-Dec-26 | 03-Jan-27 | 12-Apr-27 | 19-Apr-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 23,450.00 | 23,450.00 | 65 |
| | Installation of Air Valves [Local – 04 ] | 6 | 04-Jan-27 | 10-Jan-27 | 19-Apr-27 | 26-Apr-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 6,030.00 | 6,030.00 | 65 |
| | Electrical Works | 39 | 31-Oct-26 | 14-Dec-26 | 10-Jun-27 | 25-Jul-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 273.85 | 0.00 | 0.00 | 81,532.80 | 81,532.80 | -45 |
| | Low Voltage | 39 | 31-Oct-26 | 14-Dec-26 | 10-Jun-27 | 25-Jul-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 273.85 | 0.00 | 0.00 | 81,532.80 | 81,532.80 | -45 |
| | Excavation works for Low Voltage Cables [Local – 04 ] | 13 | 31-Oct-26 | 14-Nov-26 | 10-Jun-27 | 24-Jun-27 | 30.77% | 0% | 0.00 | 0.00 | 0.00 | 273.85 | 0.00 | 0.00 | 0.00 | 0.00 | -169 |
| | Installation of Low Voltage Cables Duct Banks [Local – | 10 | 15-Nov-26 | 25-Nov-26 | 26-Jun-27 | 06-Jul-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 7,916.50 | 7,916.50 | -169 |
| | Installation of Low Voltage Cables [Local – 04 ] | 13 | 26-Nov-26 | 10-Dec-26 | 07-Jul-27 | 21-Jul-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 72,611.30 | 72,611.30 | -108 |
| | Installation of Earthing System [Local – 04 ] | 3 | 12-Dec-26 | 14-Dec-26 | 22-Jul-27 | 25-Jul-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 1,005.00 | 1,005.00 | -45 |
| | Telecommunications | 74 | 26-Nov-26 | 25-Feb-27 | 07-Jul-27 | 02-Oct-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 144,180.55 | 144,180.55 | -169 |
| | Installation of Sand and soil encased duct banks for pr | 17 | 26-Nov-26 | 15-Dec-26 | 07-Jul-27 | 26-Jul-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 56,862.30 | 56,862.30 | -169 |
| | Installation of Concrete encased duct banks for primar | 6 | 16-Dec-26 | 22-Dec-26 | 27-Jul-27 | 02-Aug-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 25,858.25 | 25,858.25 | -169 |
| | Installation of Sand encased duct banks for secondary | 7 | 23-Dec-26 | 30-Dec-26 | 03-Aug-27 | 10-Aug-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 12,119.00 | 12,119.00 | -169 |
| | Installation of Sand and soil encased duct banks, for c | 18 | 31-Dec-26 | 20-Jan-27 | 11-Aug-27 | 31-Aug-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 2,901.00 | 2,901.00 | -169 |



© Oracle Corporation

| Activity ID | Activity Name | Original Duration | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Actual Total Cost | Earned Value Cost | Planned Value Labor Units | Actual Labor Units | Earned Value Labor Units | Budgeted Total Cost | At Completion Total Cost | Total Float |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | Installation of Concrete encased duct banks for for co | 5 | 21-Jan-27 | 26-Jan-27 | 01-Sep-27 | 06-Sep-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 880.00 | 880.00 | -169 |
| | Installation of Reinforced concrete manhole [Local – C | 21 | 27-Jan-27 | 25-Feb-27 | 07-Sep-27 | 02-Oct-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 45,560.00 | 45,560.00 | -169 |
| | CCTV feeding system and GSM | 62 | 16-Dec-26 | 03-Mar-27 | 27-Jul-27 | 07-Oct-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 92,862.00 | 92,862.00 | -46 |
| | Excavation works for Low Voltage Cables for CCTV fee | 12 | 16-Dec-26 | 29-Dec-26 | 27-Jul-27 | 09-Aug-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 8,040.00 | 8,040.00 | -46 |
| | Installation of Low Voltage Cables for CCTV feeding sy | 13 | 30-Dec-26 | 13-Jan-27 | 10-Aug-27 | 24-Aug-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 37,252.00 | 37,252.00 | -46 |
| | Installation of 8POE ports Industrial Switches for remo | 7 | 14-Jan-27 | 21-Jan-27 | 25-Aug-27 | 01-Sep-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | -46 |
| | Installation of IP Outdoor CCTV POE Camera,5 MP, M | 8 | 23-Jan-27 | 31-Jan-27 | 02-Sep-27 | 11-Sep-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 6,700.00 | 6,700.00 | -46 |
| | Installation of Outdoor PTZ IP66 [Local – 04 ] | 10 | 01-Feb-27 | 16-Feb-27 | 12-Sep-27 | 22-Sep-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 23,450.00 | 23,450.00 | -46 |
| | Installation of Short Range wireless point to point wirel | 12 | 17-Feb-27 | 03-Mar-27 | 25-Sep-27 | 07-Oct-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 17,420.00 | 17,420.00 | -46 |
| | Earthing System | 8 | 10-Mar-27 | 18-Mar-27 | 09-Oct-27 | 17-Oct-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | -46 |
| | Installation of Earthing for Distribution panels,SL feede | 8 | 10-Mar-27 | 18-Mar-27 | 09-Oct-27 | 17-Oct-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | -46 |
| | Road Lighting | 64 | 04-Jan-27 | 09-Mar-27 | 28-Jun-27 | 09-Sep-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 135,608.00 | 135,608.00 | -23 |
| | Installation of Lighting poles [Local – 04 ] | 18 | 04-Jan-27 | 24-Jan-27 | 28-Jun-27 | 19-Jul-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 104,788.00 | 104,788.00 | -106 |
| | Installation of Street Lighting Luminaire [Local – 04 ] | 6 | 25-Jan-27 | 31-Jan-27 | 19-Jul-27 | 26-Jul-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 30,820.00 | 30,820.00 | -11 |
| | Installation of Unit Substation Including concrete founc | 7 | 01-Feb-27 | 08-Feb-27 | 10-Aug-27 | 17-Aug-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | -23 |
| | Installation of Ring Main Unit RMU [Local – 04 ] | 14 | 14-Feb-27 | 02-Mar-27 | 18-Aug-27 | 02-Sep-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | -23 |
| | Installation of Earthing for Streetlighting feeders for eve | 6 | 03-Mar-27 | 09-Mar-27 | 04-Sep-27 | 09-Sep-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | -23 |
| | Local – 05 | 333 | 30-Aug-26 | 18-Mar-27 | 15-Mar-26 A | 05-Aug-27 | 14.13% | 97.39% | 194,208.32 | 1,338,762.10 | 1,338,757.85 | 2418.09 | 20116.09 | 20116.07 | 1,374,698.25 | 1,374,698.25 | 15 |
| | TSE Network | 201 | 30-Aug-26 | 18-Mar-27 | 24-Mar-26 A | 12-Dec-26 | 50.02% | 99.17% | 194,208.32 | 385,027.75 | 385,023.50 | 2418.09 | 4415.02 | 4415.00 | 388,239.50 | 388,239.50 | 65 |
| | Pipe Work | 49 | 30-Aug-26 | 29-Nov-26 | 24-Mar-26 A | 23-Jun-26 A | 85.14% | 100% | 143,160.70 | 168,144.50 | 168,144.50 | 2180.00 | 2830.00 | 2830.00 | 168,144.50 | 168,144.50 | |
| | Excavation for TSE Network [Local – 05 ] | 12 | 30-Aug-26 | 12-Sep-26 | 24-Mar-26 A | 16-Apr-26 A | 100% | 100% | 33,306.50 | 33,306.50 | 33,306.50 | 450.00 | 450.00 | 450.00 | 33,306.50 | 33,306.50 | |
| | Granular bedding for TSE Network [Local – 05 ] | 9 | 13-Sep-26 | 22-Sep-26 | 30-Mar-26 A | 18-Apr-26 A | 100% | 100% | 8,327.70 | 8,327.70 | 8,327.70 | 100.00 | 100.00 | 100.00 | 8,327.70 | 8,327.70 | |
| | Installation of Pipe for TSE Network [Local – 05 ] | 15 | 24-Sep-26 | 11-Oct-26 | 01-Apr-26 A | 20-Apr-26 A | 100% | 100% | 74,946.70 | 74,946.70 | 74,946.70 | 530.00 | 530.00 | 530.00 | 74,946.70 | 74,946.70 | |
| | Testing for TSE Network [Local – 05 ] | 9 | 12-Oct-26 | 21-Oct-26 | 27-Apr-26 A | 28-Apr-26 A | 100% | 100% | 16,656.10 | 16,656.10 | 16,656.10 | 400.00 | 400.00 | 400.00 | 16,656.10 | 16,656.10 | |
| | Concrete encasement, pipe dia 110 mm [Local – 05 ] | 2 | 22-Oct-26 | 24-Oct-26 | 29-Apr-26 A | 20-Jun-26 A | 100% | 100% | 1,596.00 | 1,596.00 | 1,596.00 | 450.00 | 450.00 | 450.00 | 1,596.00 | 1,596.00 | |
| | Granular Surround for TSE Network [Local – 05 ] | 9 | 25-Oct-26 | 03-Nov-26 | 30-Apr-26 A | 21-Jun-26 A | 100% | 100% | 8,327.70 | 8,327.70 | 8,327.70 | 250.00 | 250.00 | 250.00 | 8,327.70 | 8,327.70 | |
| | Installation of Micron Marker Magnetic Tape [Local – 0 | 4 | 04-Nov-26 | 08-Nov-26 | 02-May-26 A | 22-Jun-26 A | 0% | 100% | 0.00 | 8,327.70 | 8,327.70 | 0.00 | 200.00 | 200.00 | 8,327.70 | 8,327.70 | |
| | Backfilling to Subgrade Elevation [Local – 05 ] | 18 | 09-Nov-26 | 29-Nov-26 | 03-May-26 A | 23-Jun-26 A | 0% | 100% | 0.00 | 16,656.10 | 16,656.10 | 0.00 | 450.00 | 450.00 | 16,656.10 | 16,656.10 | |
| | Valves/Chamber | 195 | 12-Oct-26 | 18-Mar-27 | 04-Apr-26 A | 12-Dec-26 | 23.19% | 98.54% | 51,047.62 | 216,883.25 | 216,879.00 | 238.10 | 1585.02 | 1585.00 | 220,095.00 | 220,095.00 | 65 |
| | Installation of Gate (Sluice) valves (Direct buried) [Loca | 14 | 11-Jan-27 | 26-Jan-27 | 25-Apr-26 A | 08-Aug-26 | 0% | 100% | 0.00 | 30,485.00 | 30,485.00 | 0.00 | 250.00 | 250.00 | 30,485.00 | 30,485.00 | |
| | Installation of Wash-out Valves [Local – 05 ] | 14 | 27-Jan-27 | 16-Feb-27 | 25-Apr-26 A | 08-Aug-26 | 0% | 100% | 0.00 | 16,080.00 | 16,080.00 | 0.00 | 250.00 | 250.00 | 16,080.00 | 16,080.00 | |
| | Installation of Air Valves [Local – 05 ] | 14 | 17-Feb-27 | 06-Mar-27 | 25-Apr-26 A | 08-Aug-26 | 0% | 100% | 0.00 | 12,060.00 | 12,060.00 | 0.00 | 250.00 | 250.00 | 12,060.00 | 12,060.00 | |
| | Installation of Fire Hydrant [Local – 05 ] | 11 | 07-Mar-27 | 18-Mar-27 | 25-Apr-26 A | 30-Sep-26 | 0% | 100% | 0.00 | 54,270.00 | 54,270.00 | 0.00 | 350.00 | 350.00 | 54,270.00 | 54,270.00 | |
| | Installation of Wash out chambers [Local – 05 ] | 21 | 12-Oct-26 | 04-Nov-26 | 30-Apr-26 A | 10-Dec-26 | 95.24% | 97% | 51,047.62 | 51,994.13 | 51,992.00 | 238.10 | 242.51 | 242.50 | 53,600.00 | 53,600.00 | 176 |
| | Installation of Air Valve chambers [Local – 05 ] | 21 | 05-Nov-26 | 29-Nov-26 | 04-Apr-26 A | 12-Dec-26 | 0% | 97% | 0.00 | 51,994.13 | 51,992.00 | 0.00 | 242.51 | 242.50 | 53,600.00 | 53,600.00 | 176 |
| | Public Water Utility Distribution | 54 | 30-Nov-26 | 04-Mar-27 | 24-Mar-26 A | 13-Dec-26 | 0% | 100% | 0.00 | 181,681.20 | 181,681.20 | 0.00 | 3287.50 | 3287.50 | 181,681.20 | 181,681.20 | 208 |
| | Pipe Work | 53 | 30-Nov-26 | 04-Mar-27 | 24-Mar-26 A | 03-May-26 A | 0% | 100% | 0.00 | 149,186.20 | 149,186.20 | 0.00 | 2550.00 | 2550.00 | 149,186.20 | 149,186.20 | |
| | Excavation for Public Water Utility Distribution Piping [L | 13 | 30-Nov-26 | 14-Dec-26 | 24-Mar-26 A | 21-Apr-26 A | 0% | 100% | 0.00 | 28,937.20 | 28,937.20 | 0.00 | 700.00 | 700.00 | 28,937.20 | 28,937.20 | |
| | Granular bedding for Public Water Utility Distribution Pi | 10 | 15-Dec-26 | 26-Dec-26 | 30-Mar-26 A | 22-Apr-26 A | 0% | 100% | 0.00 | 7,233.30 | 7,233.30 | 0.00 | 100.00 | 100.00 | 7,233.30 | 7,233.30 | |
| | Installation of Pipe for Public Water Utility Distribution F | 14 | 27-Dec-26 | 11-Jan-27 | 01-Apr-26 A | 23-Apr-26 A | 0% | 100% | 0.00 | 65,108.90 | 65,108.90 | 0.00 | 450.00 | 450.00 | 65,108.90 | 65,108.90 | |
| | Testing for Public Water Utility Distribution Piping [Loca | 10 | 12-Jan-27 | 23-Jan-27 | 27-Apr-26 A | 28-Apr-26 A | 0% | 100% | 0.00 | 14,469.60 | 14,469.60 | 0.00 | 400.00 | 400.00 | 14,469.60 | 14,469.60 | |
| | Concrete encasement, pipe dia 110 mm [Local – 05 ] | 7 | 24-Jan-27 | 31-Jan-27 | 29-Apr-26 A | 29-Apr-26 A | 0% | 100% | 0.00 | 4,501.00 | 4,501.00 | 0.00 | 350.00 | 350.00 | 4,501.00 | 4,501.00 | |
| | Granular Surround for Public Water Utility Distribution F | 10 | 01-Feb-27 | 16-Feb-27 | 30-Apr-26 A | 30-Apr-26 A | 0% | 100% | 0.00 | 7,233.30 | 7,233.30 | 0.00 | 100.00 | 100.00 | 7,233.30 | 7,233.30 | |
| | Installation of Micron Marker Magnetic Tape [Local – 0 | 3 | 17-Feb-27 | 20-Feb-27 | 02-May-26 A | 02-May-26 | 0% | 100% | 0.00 | 7,233.30 | 7,233.30 | 0.00 | 100.00 | 100.00 | 7,233.30 | 7,233.30 | |



© Oracle Corporation

| Activity ID | Activity Name | Original Duration | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Actual Total Cost | Earned Value Cost | Planned Value Labor Units | Actual Labor Units | Earned Value Labor Units | Budgeted Total Cost | At Completion Total Cost | Total Float |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | Backfilling to Subgrade Elevation [Local – 05 ] | 10 | 21-Feb-27 | 04-Mar-27 | 03-May-26 A | 03-May-26 | 0% | 100% | 0.00 | 14,469.60 | 14,469.60 | 0.00 | 350.00 | 350.00 | 14,469.60 | 14,469.60 | |
| | Valves/Chamber | 37 | 12-Jan-27 | 04-Mar-27 | 25-Apr-26 A | 13-Dec-26 | 0% | 100% | 0.00 | 32,495.00 | 32,495.00 | 0.00 | 737.50 | 737.50 | 32,495.00 | 32,495.00 | 208 |
| | Installation of Gate (Sluice) valves (Direct buried) [Loca | 10 | 04-Feb-27 | 20-Feb-27 | 25-Apr-26 A | 08-Aug-26 | 0% | 100% | 0.00 | 32,495.00 | 32,495.00 | 0.00 | 250.00 | 250.00 | 32,495.00 | 32,495.00 | |
| | Installation of Wash-out Valves [Local – 05 ] | 10 | 21-Feb-27 | 04-Mar-27 | 25-Apr-26 A | 08-Aug-26 | 0% | 100% | 0.00 | 0.00 | 0.00 | 0.00 | 250.00 | 250.00 | 0.00 | 0.00 | |
| | Installation of Wash out chambers [Local – 05 ] | 20 | 12-Jan-27 | 03-Feb-27 | 30-Apr-26 A | 13-Dec-26 | 0% | 95% | 0.00 | 0.00 | 0.00 | 0.00 | 237.50 | 237.50 | 0.00 | 0.00 | 208 |
| | Electrical Works | 127 | 30-Nov-26 | 18-Jan-27 | 02-May-26 A | 16-Jun-27 | 0% | 100% | 0.00 | 138,043.50 | 138,043.50 | 0.00 | 2403.57 | 2403.57 | 138,043.50 | 138,043.50 | 24 |
| | Low Voltage | 127 | 30-Nov-26 | 18-Jan-27 | 02-May-26 A | 16-Jun-27 | 0% | 100% | 0.00 | 138,043.50 | 138,043.50 | 0.00 | 2403.57 | 2403.57 | 138,043.50 | 138,043.50 | 24 |
| | Installation of Low Voltage Cables Duct Banks [Local – | 6 | 24-Dec-26 | 30-Dec-26 | 02-May-26 A | 07-May-26 | 0% | 100% | 0.00 | 13,567.50 | 13,567.50 | 0.00 | 400.00 | 400.00 | 13,567.50 | 13,567.50 | |
| | Excavation works for Low Voltage Cables [Local – 05 ] | 21 | 30-Nov-26 | 23-Dec-26 | 30-Jul-26 A | 17-Aug-26 | 0% | 100% | 0.00 | 0.00 | 0.00 | 0.00 | 650.00 | 650.00 | 0.00 | 0.00 | |
| | Installation of Low Voltage Cables [Local – 05 ] | 14 | 31-Dec-26 | 16-Jan-27 | 02-Aug-26 A | 17-Aug-26 | 0% | 100% | 0.00 | 124,476.00 | 124,476.00 | 0.00 | 1353.57 | 1353.57 | 124,476.00 | 124,476.00 | |
| | Installation of Earthing System [Local – 05 ] | 2 | 17-Jan-27 | 18-Jan-27 | 15-Jun-27 | 16-Jun-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 24 |
| | Telecommunications | 104 | 30-Nov-26 | 30-Jan-27 | 02-May-26 A | 16-Jun-27 | 0% | 99.05% | 0.00 | 268,993.40 | 268,993.40 | 0.00 | 3895.00 | 3895.00 | 271,567.80 | 271,567.80 | 24 |
| | Installation of Concrete encased duct banks for primar | 8 | 12-Dec-26 | 20-Dec-26 | 02-May-26 A | 07-May-26 | 0% | 100% | 0.00 | 44,324.50 | 44,324.50 | 0.00 | 400.00 | 400.00 | 44,324.50 | 44,324.50 | |
| | Installation of Concrete encased duct banks for for co | 7 | 11-Jan-27 | 18-Jan-27 | 02-May-26 A | 20-May-26 | 0% | 100% | 0.00 | 1,512.00 | 1,512.00 | 0.00 | 400.00 | 400.00 | 1,512.00 | 1,512.00 | |
| | Installation of Sand and soil encased duct banks for pr | 10 | 30-Nov-26 | 10-Dec-26 | 02-May-26 A | 04-Jul-26 A | 0% | 100% | 0.00 | 97,477.30 | 97,477.30 | 0.00 | 1255.00 | 1255.00 | 97,477.30 | 97,477.30 | |
| | Installation of Reinforced concrete manhole [Local – C | 10 | 19-Jan-27 | 30-Jan-27 | 02-May-26 A | 21-Oct-26 A | 0% | 100% | 0.00 | 102,510.00 | 102,510.00 | 0.00 | 400.00 | 400.00 | 102,510.00 | 102,510.00 | |
| | Installation of Sand encased duct banks for secondary | 8 | 21-Dec-26 | 29-Dec-26 | 05-Sep-26 A | 15-Jun-27 | 0% | 90% | 0.00 | 18,697.50 | 18,697.50 | 0.00 | 360.00 | 360.00 | 20,775.00 | 20,775.00 | 24 |
| | Installation of Sand and soil encased duct banks, for c | 10 | 30-Dec-26 | 10-Jan-27 | 05-Sep-26 A | 16-Jun-27 | 0% | 90% | 0.00 | 4,472.10 | 4,472.10 | 0.00 | 1080.00 | 1080.00 | 4,969.00 | 4,969.00 | 24 |
| | CCTV feeding system and GSM | 95 | 12-Dec-26 | 10-Mar-27 | 25-May-26 A | 28-Jun-27 | 0% | 89.13% | 0.00 | 247,096.25 | 247,096.25 | 0.00 | 4750.00 | 4750.00 | 277,246.25 | 277,246.25 | 46 |
| | Installation of 25 Meters pole for CCTV Cameras [Loca | 4 | 04-Mar-27 | 08-Mar-27 | 25-May-26 A | 08-Jul-26 A | 0% | 100% | 0.00 | 87,100.00 | 87,100.00 | 0.00 | 400.00 | 400.00 | 87,100.00 | 87,100.00 | |
| | Excavation works for Low Voltage Cables for CCTV fee | 4 | 12-Dec-26 | 15-Dec-26 | 15-Jul-26 A | 23-Sep-26 | 0% | 100% | 0.00 | 4,020.00 | 4,020.00 | 0.00 | 300.00 | 300.00 | 4,020.00 | 4,020.00 | |
| | Installation of Low Voltage Cables for CCTV feeding sy | 6 | 16-Dec-26 | 22-Dec-26 | 15-Jul-26 A | 23-Sep-26 | 0% | 100% | 0.00 | 18,626.25 | 18,626.25 | 0.00 | 450.00 | 450.00 | 18,626.25 | 18,626.25 | |
| | Installation of Fiber Optic Patch Panel 12 port [Local – | 4 | 23-Dec-26 | 27-Dec-26 | 15-Jul-26 A | 23-Sep-26 | 0% | 100% | 0.00 | 6,700.00 | 6,700.00 | 0.00 | 400.00 | 400.00 | 6,700.00 | 6,700.00 | |
| | Installation of 8POE ports Industrial Switches for remo | 3 | 28-Dec-26 | 30-Dec-26 | 15-Jul-26 A | 23-Sep-26 | 0% | 100% | 0.00 | 20,100.00 | 20,100.00 | 0.00 | 400.00 | 400.00 | 20,100.00 | 20,100.00 | |
| | Installation of Core Switch [Local – 05 ] | 8 | 17-Jan-27 | 25-Jan-27 | 15-Jul-26 A | 23-Sep-26 | 0% | 100% | 0.00 | 20,100.00 | 20,100.00 | 0.00 | 400.00 | 400.00 | 20,100.00 | 20,100.00 | |
| | Installation of Access Switch 48 port [Local – 05 ] | 4 | 26-Jan-27 | 30-Jan-27 | 15-Jul-26 A | 23-Sep-26 | 0% | 100% | 0.00 | 10,050.00 | 10,050.00 | 0.00 | 400.00 | 400.00 | 10,050.00 | 10,050.00 | |
| | Installation of Server [Local – 05 ] | 3 | 31-Jan-27 | 02-Feb-27 | 15-Jul-26 A | 23-Sep-26 | 0% | 100% | 0.00 | 43,550.00 | 43,550.00 | 0.00 | 400.00 | 400.00 | 43,550.00 | 43,550.00 | |
| | Installation of IP Outdoor CCTV POE Camera,5 MP, M | 4 | 07-Feb-27 | 15-Feb-27 | 15-Jul-26 A | 23-Sep-26 | 0% | 100% | 0.00 | 6,700.00 | 6,700.00 | 0.00 | 400.00 | 400.00 | 6,700.00 | 6,700.00 | |
| | Installation of Outdoor PTZ IP66 [Local – 05 ] | 3 | 16-Feb-27 | 18-Feb-27 | 15-Jul-26 A | 23-Sep-26 | 0% | 100% | 0.00 | 23,450.00 | 23,450.00 | 0.00 | 400.00 | 400.00 | 23,450.00 | 23,450.00 | |
| | Installation of Horizontal Power Distribution Unit (min 8 | 3 | 01-Mar-27 | 03-Mar-27 | 15-Jul-26 A | 23-Sep-26 | 0% | 100% | 0.00 | 6,700.00 | 6,700.00 | 0.00 | 400.00 | 400.00 | 6,700.00 | 6,700.00 | |
| | Installation of Short Range wireless point to point wirel | 2 | 09-Mar-27 | 10-Mar-27 | 15-Jul-26 A | 23-Sep-26 | 0% | 100% | 0.00 | 0.00 | 0.00 | 0.00 | 400.00 | 400.00 | 0.00 | 0.00 | |
| | Installation of Stand rack 42U- 19" [Local – 05 ] | 3 | 03-Feb-27 | 06-Feb-27 | 17-Jun-27 | 20-Jun-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 10,050.00 | 10,050.00 | 51 |
| | Installation of LED Screen 43" (24/7 operation) with Etl | 2 | 20-Feb-27 | 21-Feb-27 | 27-Jun-27 | 28-Jun-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 20,100.00 | 20,100.00 | 46 |
| | Earthing System | 2 | 11-Mar-27 | 13-Mar-27 | 02-Aug-27 | 04-Aug-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 16 |
| | Installation of Earthing for Distribution panels,SL feed e | 2 | 11-Mar-27 | 13-Mar-27 | 02-Aug-27 | 04-Aug-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 16 |
| | Road Lighting | 155 | 25-Jan-27 | 16-Mar-27 | 15-Mar-26 A | 05-Aug-27 | 0% | 100% | 0.00 | 117,920.00 | 117,920.00 | 0.00 | 1365.00 | 1365.00 | 117,920.00 | 117,920.00 | 15 |
| | Installation of Lighting poles [Local – 05 ] | 20 | 25-Jan-27 | 21-Feb-27 | 15-Mar-26 A | 17-Aug-26 | 0% | 100% | 0.00 | 91,120.00 | 91,120.00 | 0.00 | 600.00 | 600.00 | 91,120.00 | 91,120.00 | |
| | Installation of Street Lighting Luminaire [Local – 05 ] | 5 | 23-Feb-27 | 28-Feb-27 | 01-Aug-26 A | 17-Aug-26 | 0% | 100% | 0.00 | 26,800.00 | 26,800.00 | 0.00 | 450.00 | 450.00 | 26,800.00 | 26,800.00 | |
| | Installation of Unit Substation Including concrete founc | 7 | 23-Feb-27 | 02-Mar-27 | 15-Jul-26 A | 25-Jul-27 | 0% | 30% | 0.00 | 0.00 | 0.00 | 0.00 | 135.00 | 135.00 | 0.00 | 0.00 | 15 |
| | Installation of Ring Main Unit RMU [Local – 05 ] | 7 | 03-Mar-27 | 10-Mar-27 | 25-Jul-27 | 02-Aug-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 15 |
| | Installation of Earthing for Streetlighting feeders for eve | 5 | 11-Mar-27 | 16-Mar-27 | 10-Aug-26 A | 05-Aug-27 | 0% | 40% | 0.00 | 0.00 | 0.00 | 0.00 | 180.00 | 180.00 | 0.00 | 0.00 | 15 |
| | Local – 06 | 320 | 31-Aug-26 | 18-Mar-27 | 16-Mar-26 A | 31-Jul-27 | 15.32% | 99.58% | 125,731.07 | 817,448.70 | 817,448.70 | 2585.71 | 14462.14 | 14462.14 | 820,882.00 | 820,882.00 | 20 |
| | TSE Network | 65 | 31-Aug-26 | 07-Dec-26 | 01-Apr-26 A | 03-Sep-26 A | 62.44% | 100% | 125,731.07 | 201,349.00 | 201,349.00 | 2585.71 | 3557.14 | 3557.14 | 201,349.00 | 201,349.00 | |



© Oracle Corporation

| Activity ID | Activity Name | Original Duration | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Actual Total Cost | Earned Value Cost | Planned Value Labor Units | Actual Labor Units | Earned Value Labor Units | Budgeted Total Cost | At Completion Total Cost | Total Float |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | Pipe Work | 65 | 31-Aug-26 | 09-Nov-26 | 01-Apr-26 A | 23-Jun-26 A | 96.47% | 100% | 125,731.07 | 130,329.00 | 130,329.00 | 2585.71 | 2857.14 | 2857.14 | 130,329.00 | 130,329.00 | |
| | Excavation for TSE Network [Local – 06 ] | 10 | 31-Aug-26 | 10-Sep-26 | 01-Apr-26 A | 12-Apr-26 A | 100% | 100% | 25,741.80 | 25,741.80 | 25,741.80 | 450.00 | 450.00 | 450.00 | 25,741.80 | 25,741.80 | |
| | Granular bedding for TSE Network [Local – 06 ] | 7 | 12-Sep-26 | 19-Sep-26 | 13-Apr-26 A | 21-May-26 | 100% | 100% | 6,437.70 | 6,437.70 | 6,437.70 | 100.00 | 100.00 | 100.00 | 6,437.70 | 6,437.70 | |
| | Installation of Pipe for TSE Network [Local – 06 ] | 10 | 20-Sep-26 | 01-Oct-26 | 15-Apr-26 A | 24-May-26 | 100% | 100% | 57,929.70 | 57,929.70 | 57,929.70 | 450.00 | 450.00 | 450.00 | 57,929.70 | 57,929.70 | |
| | Testing for TSE Network [Local – 06 ] | 7 | 03-Oct-26 | 10-Oct-26 | 13-Jun-26 A | 14-Jun-26 A | 100% | 100% | 12,874.20 | 12,874.20 | 12,874.20 | 457.14 | 457.14 | 457.14 | 12,874.20 | 12,874.20 | |
| | Concrete encasement, pipe dia 110 mm [Local – 06 ] | 2 | 11-Oct-26 | 12-Oct-26 | 15-Jun-26 A | 17-Jun-26 A | 100% | 100% | 1,596.00 | 1,596.00 | 1,596.00 | 450.00 | 450.00 | 450.00 | 1,596.00 | 1,596.00 | |
| | Granular Surround for TSE Network [Local – 06 ] | 7 | 13-Oct-26 | 20-Oct-26 | 16-Jun-26 A | 17-Jun-26 A | 100% | 100% | 6,437.70 | 6,437.70 | 6,437.70 | 150.00 | 150.00 | 150.00 | 6,437.70 | 6,437.70 | |
| | Installation of Micron Marker Magnetic Tape [Local – 0( | 3 | 21-Oct-26 | 24-Oct-26 | 18-Jun-26 A | 18-Jun-26 A | 100% | 100% | 6,437.70 | 6,437.70 | 6,437.70 | 200.00 | 200.00 | 200.00 | 6,437.70 | 6,437.70 | |
| | Backfilling to Subgrade Elevation [Local – 06 ] | 14 | 25-Oct-26 | 09-Nov-26 | 20-Jun-26 A | 23-Jun-26 A | 64.29% | 100% | 8,276.27 | 12,874.20 | 12,874.20 | 328.57 | 600.00 | 600.00 | 12,874.20 | 12,874.20 | |
| | Valves/Chamber | 22 | 10-Nov-26 | 07-Dec-26 | 13-May-26 A | 03-Sep-26 A | 0% | 100% | 0.00 | 71,020.00 | 71,020.00 | 0.00 | 700.00 | 700.00 | 71,020.00 | 71,020.00 | |
| | Installation of Gate (Sluice) valves (Direct buried) [Loca | 9 | 10-Nov-26 | 19-Nov-26 | 13-May-26 A | 06-Aug-26 | 0% | 100% | 0.00 | 28,810.00 | 28,810.00 | 0.00 | 350.00 | 350.00 | 28,810.00 | 28,810.00 | |
| | Installation of Fire Hydrant [Local – 06 ] | 15 | 21-Nov-26 | 07-Dec-26 | 10-Jun-26 A | 03-Sep-26 | 0% | 100% | 0.00 | 42,210.00 | 42,210.00 | 0.00 | 350.00 | 350.00 | 42,210.00 | 42,210.00 | |
| | Public Water Utility Distribution | 30 | 10-Nov-26 | 18-Jan-27 | 01-Apr-26 A | 19-May-26 A | 0% | 100% | 0.00 | 119,324.80 | 119,324.80 | 0.00 | 2725.00 | 2725.00 | 119,324.80 | 119,324.80 | |
| | Pipe Work | 30 | 10-Nov-26 | 18-Jan-27 | 01-Apr-26 A | 19-May-26 A | 0% | 100% | 0.00 | 107,264.80 | 107,264.80 | 0.00 | 2475.00 | 2475.00 | 107,264.80 | 107,264.80 | |
| | Excavation for Public Water Utility Distribution Piping [L | 11 | 10-Nov-26 | 22-Nov-26 | 01-Apr-26 A | 12-Apr-26 A | 0% | 100% | 0.00 | 20,551.50 | 20,551.50 | 0.00 | 550.00 | 550.00 | 20,551.50 | 20,551.50 | |
| | Granular bedding for Public Water Utility Distribution Pi | 8 | 23-Nov-26 | 01-Dec-26 | 13-Apr-26 A | 09-May-26 | 0% | 100% | 0.00 | 5,138.10 | 5,138.10 | 0.00 | 150.00 | 150.00 | 5,138.10 | 5,138.10 | |
| | Installation of Pipe for Public Water Utility Distribution F | 12 | 02-Dec-26 | 15-Dec-26 | 15-Apr-26 A | 10-May-26 | 0% | 100% | 0.00 | 46,243.80 | 46,243.80 | 0.00 | 475.00 | 475.00 | 46,243.80 | 46,243.80 | |
| | Testing for Public Water Utility Distribution Piping [Loca | 8 | 16-Dec-26 | 24-Dec-26 | 11-May-26 A | 12-May-26 | 0% | 100% | 0.00 | 10,277.10 | 10,277.10 | 0.00 | 400.00 | 400.00 | 10,277.10 | 10,277.10 | |
| | Concrete encasement, pipe dia 110 mm [Local – 06 ] | 3 | 26-Dec-26 | 28-Dec-26 | 13-May-26 A | 14-May-26 | 0% | 100% | 0.00 | 4,501.00 | 4,501.00 | 0.00 | 350.00 | 350.00 | 4,501.00 | 4,501.00 | |
| | Granular Surround for Public Water Utility Distribution F | 8 | 29-Dec-26 | 06-Jan-27 | 13-May-26 A | 14-May-26 | 0% | 100% | 0.00 | 5,138.10 | 5,138.10 | 0.00 | 100.00 | 100.00 | 5,138.10 | 5,138.10 | |
| | Installation of Micron Marker Magnetic Tape [Local – 0( | 3 | 07-Jan-27 | 10-Jan-27 | 16-May-26 A | 16-May-26 | 0% | 100% | 0.00 | 5,138.10 | 5,138.10 | 0.00 | 100.00 | 100.00 | 5,138.10 | 5,138.10 | |
| | Backfilling to Subgrade Elevation [Local – 06 ] | 7 | 11-Jan-27 | 18-Jan-27 | 17-May-26 A | 19-May-26 | 0% | 100% | 0.00 | 10,277.10 | 10,277.10 | 0.00 | 350.00 | 350.00 | 10,277.10 | 10,277.10 | |
| | Valves/Chamber | 3 | 11-Jan-27 | 13-Jan-27 | 09-May-26 A | 10-May-26 A | 0% | 100% | 0.00 | 12,060.00 | 12,060.00 | 0.00 | 250.00 | 250.00 | 12,060.00 | 12,060.00 | |
| | Installation of Gate (Sluice) valves (Direct buried) [Loca | 3 | 11-Jan-27 | 13-Jan-27 | 09-May-26 A | 10-May-26 | 0% | 100% | 0.00 | 12,060.00 | 12,060.00 | 0.00 | 250.00 | 250.00 | 12,060.00 | 12,060.00 | |
| | Electrical Works | 36 | 19-Jan-27 | 06-Feb-27 | 13-Jun-26 A | 02-Aug-26 A | 0% | 100% | 0.00 | 92,027.80 | 92,027.80 | 0.00 | 1900.00 | 1900.00 | 92,027.80 | 92,027.80 | |
| | Low Voltage | 36 | 19-Jan-27 | 06-Feb-27 | 13-Jun-26 A | 02-Aug-26 A | 0% | 100% | 0.00 | 92,027.80 | 92,027.80 | 0.00 | 1900.00 | 1900.00 | 92,027.80 | 92,027.80 | |
| | Installation of Low Voltage Cables Duct Banks [Local – | 4 | 26-Jan-27 | 30-Jan-27 | 13-Jun-26 A | 17-Jun-26 A | 0% | 100% | 0.00 | 9,045.00 | 9,045.00 | 0.00 | 400.00 | 400.00 | 9,045.00 | 9,045.00 | |
| | Excavation works for Low Voltage Cables [Local – 06 ] | 6 | 19-Jan-27 | 25-Jan-27 | 23-Jul-26 A | 30-Jul-26 A | 0% | 100% | 0.00 | 0.00 | 0.00 | 0.00 | 600.00 | 600.00 | 0.00 | 0.00 | |
| | Installation of Low Voltage Cables [Local – 06 ] | 6 | 31-Jan-27 | 06-Feb-27 | 25-Jul-26 A | 02-Aug-26 | 0% | 100% | 0.00 | 82,982.80 | 82,982.80 | 0.00 | 900.00 | 900.00 | 82,982.80 | 82,982.80 | |
| | Telecommunications | 51 | 07-Feb-27 | 17-Mar-27 | 13-May-26 A | 16-Jun-27 | 0% | 97.83% | 0.00 | 154,837.10 | 154,837.10 | 0.00 | 2960.00 | 2960.00 | 158,270.40 | 158,270.40 | 30 |
| | Installation of Concrete encased duct banks for primar | 6 | 16-Feb-27 | 23-Feb-27 | 13-Jun-26 A | 17-Jun-26 A | 0% | 100% | 0.00 | 29,551.50 | 29,551.50 | 0.00 | 400.00 | 400.00 | 29,551.50 | 29,551.50 | |
| | Installation of Concrete encased duct banks for for co | 4 | 07-Mar-27 | 10-Mar-27 | 13-Jun-26 A | 17-Jun-26 A | 0% | 100% | 0.00 | 1,008.00 | 1,008.00 | 0.00 | 400.00 | 400.00 | 1,008.00 | 1,008.00 | |
| | Installation of Sand and soil encased duct banks for pr | 4 | 07-Feb-27 | 15-Feb-27 | 13-Jun-26 A | 04-Jul-26 A | 0% | 100% | 0.00 | 64,984.40 | 64,984.40 | 0.00 | 800.00 | 800.00 | 64,984.40 | 64,984.40 | |
| | Installation of Reinforced concrete manhole [Local – 0 | 6 | 11-Mar-27 | 17-Mar-27 | 13-May-26 A | 05-Jul-26 A | 0% | 100% | 0.00 | 45,560.00 | 45,560.00 | 0.00 | 400.00 | 400.00 | 45,560.00 | 45,560.00 | |
| | Installation of Sand encased duct banks for secondary | 5 | 24-Feb-27 | 01-Mar-27 | 24-Aug-26 A | 15-Jun-27 | 0% | 80% | 0.00 | 11,080.80 | 11,080.80 | 0.00 | 320.00 | 320.00 | 13,851.00 | 13,851.00 | 30 |
| | Installation of Sand and soil encased duct banks, for c | 4 | 02-Mar-27 | 06-Mar-27 | 24-Aug-26 A | 16-Jun-27 | 0% | 80% | 0.00 | 2,652.40 | 2,652.40 | 0.00 | 640.00 | 640.00 | 3,315.50 | 3,315.50 | 30 |
| | CCTV feeding system and GSM | 27 | 16-Feb-27 | 14-Mar-27 | 06-Jun-26 A | 24-Sep-26 A | 0% | 100% | 0.00 | 117,250.00 | 117,250.00 | 0.00 | 2000.00 | 2000.00 | 117,250.00 | 117,250.00 | |
| | Installation of 25 Meters pole for CCTV Cameras [Loc | 4 | 06-Mar-27 | 09-Mar-27 | 06-Jun-26 A | 12-Jul-26 A | 0% | 100% | 0.00 | 87,100.00 | 87,100.00 | 0.00 | 400.00 | 400.00 | 87,100.00 | 87,100.00 | |
| | Installation of 8POE ports Industrial Switches for remo | 7 | 16-Feb-27 | 24-Feb-27 | 20-Jul-26 A | 24-Sep-26 | 0% | 100% | 0.00 | 0.00 | 0.00 | 0.00 | 400.00 | 400.00 | 0.00 | 0.00 | |
| | Installation of IP Outdoor CCTV POE Camera,5 MP, M | 4 | 25-Feb-27 | 01-Mar-27 | 20-Jul-26 A | 24-Sep-26 | 0% | 100% | 0.00 | 6,700.00 | 6,700.00 | 0.00 | 400.00 | 400.00 | 6,700.00 | 6,700.00 | |
| | Installation of Outdoor PTZ IP66 [Local – 06 ] | 3 | 02-Mar-27 | 04-Mar-27 | 20-Jul-26 A | 24-Sep-26 | 0% | 100% | 0.00 | 23,450.00 | 23,450.00 | 0.00 | 400.00 | 400.00 | 23,450.00 | 23,450.00 | |
| | Installation of Short Range wireless point to point wirel | 4 | 10-Mar-27 | 14-Mar-27 | 20-Jul-26 A | 24-Sep-26 | 0% | 100% | 0.00 | 0.00 | 0.00 | 0.00 | 400.00 | 400.00 | 0.00 | 0.00 | |
| | Earthing System | 3 | 16-Mar-27 | 18-Mar-27 | 27-Jul-27 | 31-Jul-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 20 |



© Oracle Corporation

| Activity ID | Activity Name | Original Duration | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Actual Total Cost | Earned Value Cost | Planned Value Labor Units | Actual Labor Units | Earned Value Labor Units | Budgeted Total Cost | At Completion Total Cost | Total Float |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | Installation of Earthing for Distribution panels,SL feede | 3 | 16-Mar-27 | 18-Mar-27 | 27-Jul-27 | 31-Jul-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 20 |
| | Road Lighting | 130 | 23-Feb-27 | 18-Mar-27 | 16-Mar-26 A | 29-Jul-27 | 0% | 100% | 0.00 | 132,660.00 | 132,660.00 | 0.00 | 1320.00 | 1320.00 | 132,660.00 | 132,660.00 | 21 |
| | Installation of Lighting poles [Local – 06 ] | 10 | 23-Feb-27 | 06-Mar-27 | 16-Mar-26 A | 17-Aug-26 | 0% | 100% | 0.00 | 102,510.00 | 102,510.00 | 0.00 | 600.00 | 600.00 | 102,510.00 | 102,510.00 | |
| | Installation of Street Lighting Luminaire [Local – 06 ] | 4 | 07-Mar-27 | 10-Mar-27 | 22-Jul-26 A | 17-Aug-26 | 0% | 100% | 0.00 | 30,150.00 | 30,150.00 | 0.00 | 450.00 | 450.00 | 30,150.00 | 30,150.00 | |
| | Installation of Unit Substation Including concrete founc | 4 | 07-Mar-27 | 10-Mar-27 | 11-Jul-26 A | 22-Jul-27 | 0% | 30% | 0.00 | 0.00 | 0.00 | 0.00 | 135.00 | 135.00 | 0.00 | 0.00 | 20 |
| | Installation of Ring Main Unit RMU [Local – 06 ] | 4 | 11-Mar-27 | 15-Mar-27 | 22-Jul-27 | 27-Jul-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 20 |
| | Installation of Earthing for Streetlighting feeders for eve | 3 | 16-Mar-27 | 18-Mar-27 | 12-Aug-26 A | 29-Jul-27 | 0% | 30% | 0.00 | 0.00 | 0.00 | 0.00 | 135.00 | 135.00 | 0.00 | 0.00 | 21 |
| | Local – 07 | 263 | 08-Dec-26 | 18-Mar-27 | 03-Feb-26 A | 01-Aug-27 | 0% | 79.23% | 0.00 | 357,753.05 | 357,753.05 | 0.00 | 10505.00 | 10505.00 | 451,553.05 | 451,553.05 | 19 |
| | TSE Network | 101 | 08-Dec-26 | 02-Mar-27 | 03-Feb-26 A | 05-Sep-26 A | 0% | 100% | 0.00 | 94,742.90 | 94,742.90 | 0.00 | 2550.00 | 2550.00 | 94,742.90 | 94,742.90 | |
| | Pipe Work | 48 | 08-Dec-26 | 10-Jan-27 | 03-Feb-26 A | 31-May-26 A | 0% | 100% | 0.00 | 65,262.90 | 65,262.90 | 0.00 | 1950.00 | 1950.00 | 65,262.90 | 65,262.90 | |
| | Excavation for TSE Network [Local – 07 ] | 7 | 08-Dec-26 | 15-Dec-26 | 03-Feb-26 A | 09-Feb-26 A | 0% | 100% | 0.00 | 13,047.30 | 13,047.30 | 0.00 | 450.00 | 450.00 | 13,047.30 | 13,047.30 | |
| | Granular bedding for TSE Network [Local – 07 ] | 2 | 16-Dec-26 | 17-Dec-26 | 10-Feb-26 A | 19-Feb-26 A | 0% | 100% | 0.00 | 3,265.50 | 3,265.50 | 0.00 | 100.00 | 100.00 | 3,265.50 | 3,265.50 | |
| | Installation of Pipe for TSE Network [Local – 07 ] | 7 | 19-Dec-26 | 26-Dec-26 | 11-Feb-26 A | 21-Feb-26 A | 0% | 100% | 0.00 | 29,366.10 | 29,366.10 | 0.00 | 450.00 | 450.00 | 29,366.10 | 29,366.10 | |
| | Granular Surround for TSE Network [Local – 07 ] | 2 | 31-Dec-26 | 02-Jan-27 | 21-Feb-26 A | 22-Feb-26 A | 0% | 100% | 0.00 | 3,265.50 | 3,265.50 | 0.00 | 100.00 | 100.00 | 3,265.50 | 3,265.50 | |
| | Installation of Micron Marker Magnetic Tape [Local – 0 | 3 | 03-Jan-27 | 05-Jan-27 | 24-Mar-26 A | 24-Mar-26 A | 0% | 100% | 0.00 | 3,265.50 | 3,265.50 | 0.00 | 100.00 | 100.00 | 3,265.50 | 3,265.50 | |
| | Backfilling to Subgrade Elevation [Local – 07 ] | 4 | 06-Jan-27 | 10-Jan-27 | 25-Mar-26 A | 26-Mar-26 A | 0% | 100% | 0.00 | 6,526.50 | 6,526.50 | 0.00 | 350.00 | 350.00 | 6,526.50 | 6,526.50 | |
| | Testing for TSE Network [Local – 07 ] | 4 | 27-Dec-26 | 30-Dec-26 | 31-May-26 A | 31-May-26 | 0% | 100% | 0.00 | 6,526.50 | 6,526.50 | 0.00 | 400.00 | 400.00 | 6,526.50 | 6,526.50 | |
| | Valves/Chamber | 16 | 27-Jan-27 | 02-Mar-27 | 03-May-26 A | 05-Sep-26 A | 0% | 100% | 0.00 | 29,480.00 | 29,480.00 | 0.00 | 600.00 | 600.00 | 29,480.00 | 29,480.00 | |
| | Installation of Gate (Sluice) valves (Direct buried) [Loca | 10 | 27-Jan-27 | 07-Feb-27 | 03-May-26 A | 15-Jul-26 A | 0% | 100% | 0.00 | 17,420.00 | 17,420.00 | 0.00 | 250.00 | 250.00 | 17,420.00 | 17,420.00 | |
| | Installation of Fire Hydrant [Local – 07 ] | 15 | 08-Feb-27 | 02-Mar-27 | 03-Jun-26 A | 05-Sep-26 | 0% | 100% | 0.00 | 12,060.00 | 12,060.00 | 0.00 | 350.00 | 350.00 | 12,060.00 | 12,060.00 | |
| | Public Water Utility Distribution | 109 | 19-Jan-27 | 18-Mar-27 | 03-Feb-26 A | 06-Aug-26 A | 0% | 100% | 0.00 | 51,018.10 | 51,018.10 | 0.00 | 2550.00 | 2550.00 | 51,018.10 | 51,018.10 | |
| | Pipe Work | 76 | 19-Jan-27 | 13-Mar-27 | 03-Feb-26 A | 14-May-26 A | 0% | 100% | 0.00 | 44,988.10 | 44,988.10 | 0.00 | 2300.00 | 2300.00 | 44,988.10 | 44,988.10 | |
| | Excavation for Public Water Utility Distribution Piping [L | 10 | 19-Jan-27 | 30-Jan-27 | 03-Feb-26 A | 09-Feb-26 A | 0% | 100% | 0.00 | 7,192.80 | 7,192.80 | 0.00 | 450.00 | 450.00 | 7,192.80 | 7,192.80 | |
| | Granular bedding for Public Water Utility Distribution Pi | 4 | 31-Jan-27 | 03-Feb-27 | 10-Feb-26 A | 19-Feb-26 A | 0% | 100% | 0.00 | 1,800.00 | 1,800.00 | 0.00 | 100.00 | 100.00 | 1,800.00 | 1,800.00 | |
| | Installation of Pipe for Public Water Utility Distribution F | 10 | 04-Feb-27 | 20-Feb-27 | 11-Feb-26 A | 21-Feb-26 A | 0% | 100% | 0.00 | 16,184.70 | 16,184.70 | 0.00 | 450.00 | 450.00 | 16,184.70 | 16,184.70 | |
| | Granular Surround for Public Water Utility Distribution F | 3 | 04-Mar-27 | 07-Mar-27 | 21-Feb-26 A | 22-Feb-26 A | 0% | 100% | 0.00 | 1,800.00 | 1,800.00 | 0.00 | 100.00 | 100.00 | 1,800.00 | 1,800.00 | |
| | Concrete encasement, pipe dia 110 mm [Local – 07 ] | 6 | 25-Feb-27 | 03-Mar-27 | 17-Mar-26 A | 17-Mar-26 A | 0% | 100% | 0.00 | 9,016.00 | 9,016.00 | 0.00 | 350.00 | 350.00 | 9,016.00 | 9,016.00 | |
| | Installation of Micron Marker Magnetic Tape [Local – 0 | 3 | 08-Mar-27 | 10-Mar-27 | 24-Mar-26 A | 24-Mar-26 A | 0% | 100% | 0.00 | 1,800.00 | 1,800.00 | 0.00 | 100.00 | 100.00 | 1,800.00 | 1,800.00 | |
| | Backfilling to Subgrade Elevation [Local – 07 ] | 2 | 11-Mar-27 | 13-Mar-27 | 25-Mar-26 A | 26-Mar-26 A | 0% | 100% | 0.00 | 3,597.30 | 3,597.30 | 0.00 | 350.00 | 350.00 | 3,597.30 | 3,597.30 | |
| | Testing for Public Water Utility Distribution Piping [Loca | 3 | 21-Feb-27 | 24-Feb-27 | 13-May-26 A | 14-May-26 | 0% | 100% | 0.00 | 3,597.30 | 3,597.30 | 0.00 | 400.00 | 400.00 | 3,597.30 | 3,597.30 | |
| | Valves/Chamber | 5 | 14-Mar-27 | 18-Mar-27 | 03-May-26 A | 06-Aug-26 A | 0% | 100% | 0.00 | 6,030.00 | 6,030.00 | 0.00 | 250.00 | 250.00 | 6,030.00 | 6,030.00 | |
| | Installation of Gate (Sluice) valves (Direct buried) [Loca | 5 | 14-Mar-27 | 18-Mar-27 | 03-May-26 A | 06-Aug-26 | 0% | 100% | 0.00 | 6,030.00 | 6,030.00 | 0.00 | 250.00 | 250.00 | 6,030.00 | 6,030.00 | |
| | Electrical Works | 41 | 31-Jan-27 | 24-Feb-27 | 01-Jun-26 A | 27-Jul-26 A | 0% | 100% | 0.00 | 23,011.10 | 23,011.10 | 0.00 | 1150.00 | 1150.00 | 23,011.10 | 23,011.10 | |
| | Low Voltage | 41 | 31-Jan-27 | 24-Feb-27 | 01-Jun-26 A | 27-Jul-26 A | 0% | 100% | 0.00 | 23,011.10 | 23,011.10 | 0.00 | 1150.00 | 1150.00 | 23,011.10 | 23,011.10 | |
| | Installation of Low Voltage Cables Duct Banks [Local – | 3 | 08-Feb-27 | 15-Feb-27 | 01-Jun-26 A | 03-Jun-26 A | 0% | 100% | 0.00 | 2,264.50 | 2,264.50 | 0.00 | 400.00 | 400.00 | 2,264.50 | 2,264.50 | |
| | Excavation works for Low Voltage Cables [Local – 07 ] | 7 | 31-Jan-27 | 07-Feb-27 | 22-Jul-26 A | 25-Jul-26 A | 0% | 100% | 0.00 | 0.00 | 0.00 | 0.00 | 300.00 | 300.00 | 0.00 | 0.00 | |
| | Installation of Low Voltage Cables [Local – 07 ] | 7 | 16-Feb-27 | 24-Feb-27 | 25-Jul-26 A | 27-Jul-26 A | 0% | 100% | 0.00 | 20,746.60 | 20,746.60 | 0.00 | 450.00 | 450.00 | 20,746.60 | 20,746.60 | |
| | Telecommunications | 40 | 20-Feb-27 | 14-Mar-27 | 20-May-26 A | 10-Sep-26 A | 0% | 100% | 0.00 | 73,740.95 | 73,740.95 | 0.00 | 2400.00 | 2400.00 | 73,740.95 | 73,740.95 | |
| | Installation of Concrete encased duct banks for for co | 2 | 08-Mar-27 | 09-Mar-27 | 20-May-26 A | 24-May-26 | 0% | 100% | 0.00 | 252.00 | 252.00 | 0.00 | 400.00 | 400.00 | 252.00 | 252.00 | |
| | Installation of Reinforced concrete manhole [Local – C | 4 | 10-Mar-27 | 14-Mar-27 | 20-May-26 A | 06-Jul-26 A | 0% | 100% | 0.00 | 45,560.00 | 45,560.00 | 0.00 | 400.00 | 400.00 | 45,560.00 | 45,560.00 | |
| | Installation of Sand and soil encased duct banks for pr | 4 | 20-Feb-27 | 24-Feb-27 | 08-Aug-26 A | 10-Sep-26 | 0% | 100% | 0.00 | 16,248.70 | 16,248.70 | 0.00 | 400.00 | 400.00 | 16,248.70 | 16,248.70 | |
| | Installation of Concrete encased duct banks for primar | 2 | 25-Feb-27 | 27-Feb-27 | 08-Aug-26 A | 10-Sep-26 | 0% | 100% | 0.00 | 7,388.25 | 7,388.25 | 0.00 | 400.00 | 400.00 | 7,388.25 | 7,388.25 | |
| | Installation of Sand encased duct banks for secondary | 3 | 28-Feb-27 | 02-Mar-27 | 08-Aug-26 A | 10-Sep-26 | 0% | 100% | 0.00 | 3,463.00 | 3,463.00 | 0.00 | 400.00 | 400.00 | 3,463.00 | 3,463.00 | |



© Oracle Corporation

| Activity ID | Activity Name | Original Duration | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Actual Total Cost | Earned Value Cost | Planned Value Labor Units | Actual Labor Units | Earned Value Labor Units | Budgeted Total Cost | At Completion Total Cost | Total Float |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | Installation of Sand and soil encased duct banks, for c | 4 | 03-Mar-27 | 07-Mar-27 | 08-Aug-26 A | 10-Sep-26 | 0% | 100% | 0.00 | 829.00 | 829.00 | 0.00 | 400.00 | 400.00 | 829.00 | 829.00 | |
| | CCTV feeding system and GSM | 7 | 25-Feb-27 | 04-Mar-27 | 22-Jul-26 A | 20-Sep-26 A | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 400.00 | 400.00 | 0.00 | 0.00 | |
| | Installation of Short Range wireless point to point wirel | 7 | 25-Feb-27 | 04-Mar-27 | 22-Jul-26 A | 20-Sep-26 | 0% | 100% | 0.00 | 0.00 | 0.00 | 0.00 | 400.00 | 400.00 | 0.00 | 0.00 | |
| | Earthing System | 4 | 15-Mar-27 | 18-Mar-27 | 27-Jul-27 | 01-Aug-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 5,360.00 | 5,360.00 | 19 |
| | Installation of Earthing for Distribution panels,SL feede | 4 | 15-Mar-27 | 18-Mar-27 | 27-Jul-27 | 01-Aug-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 5,360.00 | 5,360.00 | 19 |
| | Road Lighting | 116 | 23-Feb-27 | 18-Mar-27 | 17-May-26 A | 29-Jul-27 | 0% | 56.58% | 0.00 | 115,240.00 | 115,240.00 | 0.00 | 1455.00 | 1455.00 | 203,680.00 | 203,680.00 | 21 |
| | Installation of Lighting poles [Local – 07 ] | 7 | 23-Feb-27 | 02-Mar-27 | 17-May-26 A | 17-Aug-26 | 0% | 100% | 0.00 | 68,340.00 | 68,340.00 | 0.00 | 600.00 | 600.00 | 68,340.00 | 68,340.00 | |
| | Installation of Street Lighting Luminaire [Local – 07 ] | 7 | 03-Mar-27 | 10-Mar-27 | 18-Jul-26 A | 17-Aug-26 | 0% | 100% | 0.00 | 20,100.00 | 20,100.00 | 0.00 | 450.00 | 450.00 | 20,100.00 | 20,100.00 | |
| | Installation of Unit Substation Including concrete founc | 4 | 06-Mar-27 | 09-Mar-27 | 12-Jul-26 A | 22-Jul-27 | 0% | 40% | 0.00 | 22,780.00 | 22,780.00 | 0.00 | 180.00 | 180.00 | 56,950.00 | 56,950.00 | 19 |
| | Installation of Ring Main Unit RMU [Local – 07 ] | 4 | 10-Mar-27 | 14-Mar-27 | 22-Jul-27 | 27-Jul-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 50,250.00 | 50,250.00 | 19 |
| | Installation of Earthing for Streetlighting feeders for eve | 4 | 15-Mar-27 | 18-Mar-27 | 26-Aug-26 A | 29-Jul-27 | 0% | 50% | 0.00 | 4,020.00 | 4,020.00 | 0.00 | 225.00 | 225.00 | 8,040.00 | 8,040.00 | 21 |
| | Local – 08 | 347 | 11-Aug-26 | 18-Mar-27 | 19-Jan-26 A | 29-Jul-27 | 17.64% | 85.64% | 182,357.02 | 885,209.65 | 885,209.65 | 2542.81 | 15041.77 | 15041.77 | 1,033,614.65 | 1,033,614.65 | 21 |
| | TSE Network | 113 | 11-Aug-26 | 18-Mar-27 | 19-Jan-26 A | 12-Dec-26 | 49.34% | 98.91% | 182,357.02 | 365,602.60 | 365,602.60 | 2542.81 | 4247.22 | 4247.22 | 369,622.60 | 369,622.60 | 192 |
| | Pipe Work | 66 | 11-Aug-26 | 08-Nov-26 | 19-Jan-26 A | 16-Apr-26 A | 97.67% | 100% | 182,357.02 | 186,712.60 | 186,712.60 | 2542.81 | 2672.22 | 2672.22 | 186,712.60 | 186,712.60 | |
| | Excavation for TSE Network [Local – 08 ] | 11 | 11-Aug-26 | 23-Aug-26 | 19-Jan-26 A | 25-Jan-26 A | 100% | 100% | 37,019.10 | 37,019.10 | 37,019.10 | 450.00 | 450.00 | 450.00 | 37,019.10 | 37,019.10 | |
| | Granular bedding for TSE Network [Local – 08 ] | 9 | 24-Aug-26 | 02-Sep-26 | 26-Jan-26 A | 11-Feb-26 A | 100% | 100% | 9,256.20 | 9,256.20 | 9,256.20 | 100.00 | 100.00 | 100.00 | 9,256.20 | 9,256.20 | |
| | Installation of Pipe for TSE Network [Local – 08 ] | 15 | 03-Sep-26 | 20-Sep-26 | 27-Jan-26 A | 18-Feb-26 A | 100% | 100% | 83,299.50 | 83,299.50 | 83,299.50 | 450.00 | 450.00 | 450.00 | 83,299.50 | 83,299.50 | |
| | Granular Surround for TSE Network [Local – 08 ] | 9 | 05-Oct-26 | 14-Oct-26 | 29-Jan-26 A | 19-Feb-26 A | 100% | 100% | 9,256.20 | 9,256.20 | 9,256.20 | 172.22 | 172.22 | 172.22 | 9,256.20 | 9,256.20 | |
| | Concrete encasement, pipe dia 110 mm [Local – 08 ] | 2 | 03-Oct-26 | 04-Oct-26 | 11-Feb-26 A | 21-Feb-26 A | 100% | 100% | 1,603.00 | 1,603.00 | 1,603.00 | 350.00 | 350.00 | 350.00 | 1,603.00 | 1,603.00 | |
| | Installation of Micron Marker Magnetic Tape [Local – 08 | 4 | 15-Oct-26 | 19-Oct-26 | 21-Feb-26 A | 22-Feb-26 A | 100% | 100% | 9,256.20 | 9,256.20 | 9,256.20 | 200.00 | 200.00 | 200.00 | 9,256.20 | 9,256.20 | |
| | Backfilling to Subgrade Elevation [Local – 08 ] | 17 | 20-Oct-26 | 08-Nov-26 | 22-Feb-26 A | 23-Feb-26 A | 76.47% | 100% | 14,155.62 | 18,511.20 | 18,511.20 | 420.59 | 550.00 | 550.00 | 18,511.20 | 18,511.20 | |
| | Testing for TSE Network [Local – 08 ] | 9 | 21-Sep-26 | 01-Oct-26 | 15-Apr-26 A | 16-Apr-26 A | 100% | 100% | 18,511.20 | 18,511.20 | 18,511.20 | 400.00 | 400.00 | 400.00 | 18,511.20 | 18,511.20 | |
| | Valves/Chamber | 107 | 09-Nov-26 | 18-Mar-27 | 04-Mar-26 A | 12-Dec-26 | 0% | 97.8% | 0.00 | 178,890.00 | 178,890.00 | 0.00 | 1575.00 | 1575.00 | 182,910.00 | 182,910.00 | 192 |
| | Installation of Gate (Sluice) valves (Direct buried) [Loca | 14 | 28-Dec-26 | 12-Jan-27 | 04-Mar-26 A | 06-Aug-26 | 0% | 100% | 0.00 | 28,140.00 | 28,140.00 | 0.00 | 250.00 | 250.00 | 28,140.00 | 28,140.00 | |
| | Installation of Wash-out Valves [Local – 08 ] | 15 | 13-Jan-27 | 30-Jan-27 | 04-Mar-26 A | 06-Aug-26 | 0% | 100% | 0.00 | 8,040.00 | 8,040.00 | 0.00 | 250.00 | 250.00 | 8,040.00 | 8,040.00 | |
| | Installation of Air Valves [Local – 08 ] | 15 | 31-Jan-27 | 21-Feb-27 | 04-Mar-26 A | 06-Aug-26 | 0% | 100% | 0.00 | 12,060.00 | 12,060.00 | 0.00 | 250.00 | 250.00 | 12,060.00 | 12,060.00 | |
| | Installation of Fire Hydrant [Local – 08 ] | 21 | 23-Feb-27 | 18-Mar-27 | 05-Mar-26 A | 30-Sep-26 | 0% | 100% | 0.00 | 54,270.00 | 54,270.00 | 0.00 | 350.00 | 350.00 | 54,270.00 | 54,270.00 | |
| | Installation of Wash out chambers [Local – 08 ] | 21 | 09-Nov-26 | 02-Dec-26 | 30-Apr-26 A | 10-Dec-26 | 0% | 95% | 0.00 | 50,920.00 | 50,920.00 | 0.00 | 237.50 | 237.50 | 53,600.00 | 53,600.00 | 192 |
| | Installation of Air Valve chambers [Local – 08 ] | 21 | 03-Dec-26 | 27-Dec-26 | 16-Apr-26 A | 12-Dec-26 | 0% | 95% | 0.00 | 25,460.00 | 25,460.00 | 0.00 | 237.50 | 237.50 | 26,800.00 | 26,800.00 | 192 |
| | Public Water Utility Distribution | 199 | 09-Nov-26 | 18-Mar-27 | 07-Mar-26 A | 06-Aug-26 A | 0% | 100% | 0.00 | 160,430.50 | 160,430.50 | 0.00 | 2854.55 | 2854.55 | 160,430.50 | 160,430.50 | |
| | Pipe Work | 36 | 09-Nov-26 | 16-Jan-27 | 07-Mar-26 A | 16-Apr-26 A | 0% | 100% | 0.00 | 148,370.50 | 148,370.50 | 0.00 | 2604.55 | 2604.55 | 148,370.50 | 148,370.50 | |
| | Excavation for Public Water Utility Distribution Piping [L | 11 | 09-Nov-26 | 21-Nov-26 | 07-Mar-26 A | 10-Mar-26 A | 0% | 100% | 0.00 | 28,774.80 | 28,774.80 | 0.00 | 600.00 | 600.00 | 28,774.80 | 28,774.80 | |
| | Granular bedding for Public Water Utility Distribution Pi | 8 | 22-Nov-26 | 30-Nov-26 | 11-Mar-26 A | 14-Mar-26 A | 0% | 100% | 0.00 | 7,192.80 | 7,192.80 | 0.00 | 150.00 | 150.00 | 7,192.80 | 7,192.80 | |
| | Installation of Pipe for Public Water Utility Distribution F | 11 | 01-Dec-26 | 13-Dec-26 | 15-Mar-26 A | 24-Mar-26 A | 0% | 100% | 0.00 | 64,741.50 | 64,741.50 | 0.00 | 554.55 | 554.55 | 64,741.50 | 64,741.50 | |
| | Concrete encasement, pipe dia 110 mm [Local – 08 ] | 3 | 23-Dec-26 | 26-Dec-26 | 26-Mar-26 A | 26-Mar-26 A | 0% | 100% | 0.00 | 4,501.00 | 4,501.00 | 0.00 | 350.00 | 350.00 | 4,501.00 | 4,501.00 | |
| | Granular Surround for Public Water Utility Distribution F | 8 | 27-Dec-26 | 04-Jan-27 | 28-Mar-26 A | 28-Mar-26 A | 0% | 100% | 0.00 | 7,192.80 | 7,192.80 | 0.00 | 100.00 | 100.00 | 7,192.80 | 7,192.80 | |
| | Installation of Micron Marker Magnetic Tape [Local – 08 | 3 | 05-Jan-27 | 07-Jan-27 | 29-Mar-26 A | 30-Mar-26 A | 0% | 100% | 0.00 | 7,192.80 | 7,192.80 | 0.00 | 100.00 | 100.00 | 7,192.80 | 7,192.80 | |
| | Backfilling to Subgrade Elevation [Local – 08 ] | 7 | 09-Jan-27 | 16-Jan-27 | 31-Mar-26 A | 02-Apr-26 A | 0% | 100% | 0.00 | 14,387.40 | 14,387.40 | 0.00 | 350.00 | 350.00 | 14,387.40 | 14,387.40 | |
| | Testing for Public Water Utility Distribution Piping [Loca | 8 | 14-Dec-26 | 22-Dec-26 | 16-Apr-26 A | 16-Apr-26 A | 0% | 100% | 0.00 | 14,387.40 | 14,387.40 | 0.00 | 400.00 | 400.00 | 14,387.40 | 14,387.40 | |
| | Valves/Chamber | 5 | 14-Mar-27 | 18-Mar-27 | 03-May-26 A | 06-Aug-26 A | 0% | 100% | 0.00 | 12,060.00 | 12,060.00 | 0.00 | 250.00 | 250.00 | 12,060.00 | 12,060.00 | |
| | Installation of Gate (Sluice) valves (Direct buried) [Loca | 5 | 14-Mar-27 | 18-Mar-27 | 03-May-26 A | 06-Aug-26 | 0% | 100% | 0.00 | 12,060.00 | 12,060.00 | 0.00 | 250.00 | 250.00 | 12,060.00 | 12,060.00 | |
| | Electrical Works | 260 | 17-Jan-27 | 02-Mar-27 | 07-Jul-26 A | 04-Jul-27 | 0% | 79.44% | 0.00 | 103,538.90 | 103,538.90 | 0.00 | 1150.00 | 1150.00 | 130,338.90 | 130,338.90 | 23 |



© Oracle Corporation

| Activity ID | Activity Name | Original Duration | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Actual Total Cost | Earned Value Cost | Planned Value Labor Units | Actual Labor Units | Earned Value Labor Units | Budgeted Total Cost | At Completion Total Cost | Total Float |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | Low Voltage | 260 | 17-Jan-27 | 02-Mar-27 | 07-Jul-26 A | 04-Jul-27 | 0% | 79.44% | 0.00 | 103,538.90 | 103,538.90 | 0.00 | 1150.00 | 1150.00 | 130,338.90 | 130,338.90 | 23 |
| | Installation of Low Voltage Cables Duct Banks [Local – | 10 | 28-Jan-27 | 08-Feb-27 | 07-Jul-26 A | 09-Jul-26 A | 0% | 100% | 0.00 | 10,181.00 | 10,181.00 | 0.00 | 400.00 | 400.00 | 10,181.00 | 10,181.00 | |
| | Excavation works for Low Voltage Cables [Local – 08 ] | 10 | 17-Jan-27 | 27-Jan-27 | 18-Aug-26 A | 27-Aug-26 | 0% | 100% | 0.00 | 0.00 | 0.00 | 0.00 | 300.00 | 300.00 | 0.00 | 0.00 | |
| | Installation of Low Voltage Cables [Local – 08 ] | 7 | 14-Feb-27 | 21-Feb-27 | 19-Aug-26 A | 27-Aug-26 | 0% | 100% | 0.00 | 93,357.90 | 93,357.90 | 0.00 | 450.00 | 450.00 | 93,357.90 | 93,357.90 | |
| | Installation of Low Voltage Distribution Panel [Local – ( | 7 | 23-Feb-27 | 02-Mar-27 | 27-Jun-27 | 04-Jul-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 26,800.00 | 26,800.00 | 23 |
| | Telecommunications | 189 | 28-Jan-27 | 16-Mar-27 | 07-Jul-26 A | 15-Oct-26 A | 0% | 100% | 0.00 | 160,966.65 | 160,966.65 | 0.00 | 4000.00 | 4000.00 | 160,966.65 | 160,966.65 | |
| | Installation of Concrete encased duct banks for primar | 8 | 07-Feb-27 | 20-Feb-27 | 07-Jul-26 A | 09-Jul-26 A | 0% | 100% | 0.00 | 33,246.75 | 33,246.75 | 0.00 | 400.00 | 400.00 | 33,246.75 | 33,246.75 | |
| | Installation of Concrete encased duct banks for for co | 5 | 04-Mar-27 | 09-Mar-27 | 07-Jul-26 A | 09-Jul-26 A | 0% | 100% | 0.00 | 1,132.00 | 1,132.00 | 0.00 | 400.00 | 400.00 | 1,132.00 | 1,132.00 | |
| | Installation of Sand and soil encased duct banks for pr | 8 | 28-Jan-27 | 06-Feb-27 | 22-Sep-26 A | 07-Oct-26 A | 0% | 100% | 0.00 | 73,107.90 | 73,107.90 | 0.00 | 1200.00 | 1200.00 | 73,107.90 | 73,107.90 | |
| | Installation of Sand encased duct banks for secondary | 5 | 21-Feb-27 | 27-Feb-27 | 23-Sep-26 A | 07-Oct-26 A | 0% | 100% | 0.00 | 15,580.00 | 15,580.00 | 0.00 | 400.00 | 400.00 | 15,580.00 | 15,580.00 | |
| | Installation of Sand and soil encased duct banks, for c | 4 | 28-Feb-27 | 03-Mar-27 | 24-Sep-26 A | 07-Oct-26 A | 0% | 100% | 0.00 | 3,730.00 | 3,730.00 | 0.00 | 1200.00 | 1200.00 | 3,730.00 | 3,730.00 | |
| | Installation of Reinforced concrete manhole [Local – ( | 6 | 10-Mar-27 | 16-Mar-27 | 26-Sep-26 A | 15-Oct-26 A | 0% | 100% | 0.00 | 34,170.00 | 34,170.00 | 0.00 | 400.00 | 400.00 | 34,170.00 | 34,170.00 | |
| | CCTV feeding system and GSM | 200 | 07-Feb-27 | 11-Mar-27 | 05-Jul-26 A | 04-Jul-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 1200.00 | 1200.00 | 0.00 | 0.00 | 23 |
| | Installation of 25 Meters pole for CCTV Cameras [Loca | 7 | 24-Feb-27 | 03-Mar-27 | 05-Jul-26 A | 11-Jul-26 A | 0% | 100% | 0.00 | 0.00 | 0.00 | 0.00 | 400.00 | 400.00 | 0.00 | 0.00 | |
| | Installation of Outdoor PTZ IP66 [Local – 08 ] | 3 | 07-Feb-27 | 14-Feb-27 | 25-Jul-26 A | 24-Sep-26 | 0% | 100% | 0.00 | 0.00 | 0.00 | 0.00 | 400.00 | 400.00 | 0.00 | 0.00 | |
| | Installation of Short Range wireless point to point wirel | 7 | 04-Mar-27 | 11-Mar-27 | 25-Jul-26 A | 24-Sep-26 | 0% | 100% | 0.00 | 0.00 | 0.00 | 0.00 | 400.00 | 400.00 | 0.00 | 0.00 | |
| | Installation of LED Screen 43" (24/7 operation) with Etl | 7 | 15-Feb-27 | 23-Feb-27 | 27-Jun-27 | 04-Jul-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 23 |
| | Earthing System | 2 | 17-Mar-27 | 18-Mar-27 | 27-Jul-27 | 29-Jul-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 10,720.00 | 10,720.00 | 3 |
| | Installation of Earthing for Distribution panels,SL feede | 2 | 17-Mar-27 | 18-Mar-27 | 27-Jul-27 | 29-Jul-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 10,720.00 | 10,720.00 | 3 |
| | Road Lighting | 135 | 23-Feb-27 | 18-Mar-27 | 19-Apr-26 A | 29-Jul-27 | 0% | 46.97% | 0.00 | 94,671.00 | 94,671.00 | 0.00 | 1590.00 | 1590.00 | 201,536.00 | 201,536.00 | 21 |
| | Installation of Lighting poles [Local – 08 ] | 7 | 23-Feb-27 | 02-Mar-27 | 19-Apr-26 A | 25-Oct-26 A | 0% | 100% | 0.00 | 27,336.00 | 27,336.00 | 0.00 | 600.00 | 600.00 | 27,336.00 | 27,336.00 | |
| | Installation of Street Lighting Luminaire [Local – 08 ] | 4 | 03-Mar-27 | 07-Mar-27 | 22-Aug-26 A | 25-Oct-26 A | 0% | 100% | 0.00 | 8,040.00 | 8,040.00 | 0.00 | 450.00 | 450.00 | 8,040.00 | 8,040.00 | |
| | Installation of Unit Substation Including concrete founc | 4 | 03-Mar-27 | 07-Mar-27 | 18-Jul-26 A | 22-Jul-27 | 0% | 30% | 0.00 | 17,085.00 | 17,085.00 | 0.00 | 135.00 | 135.00 | 56,950.00 | 56,950.00 | 3 |
| | Installation of Ring Main Unit RMU [Local – 08 ] | 4 | 08-Mar-27 | 11-Mar-27 | 22-Jul-27 | 27-Jul-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 50,250.00 | 50,250.00 | 3 |
| | Installation of Street Lighting feeder pillars / Lighting pa | 4 | 13-Mar-27 | 16-Mar-27 | 05-Sep-26 A | 27-Jul-27 | 0% | 90% | 0.00 | 42,210.00 | 42,210.00 | 0.00 | 405.00 | 405.00 | 46,900.00 | 46,900.00 | 3 |
| | Installation of Earthing for Streetlighting feeders for eve | 2 | 17-Mar-27 | 18-Mar-27 | 27-Jul-27 | 29-Jul-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 12,060.00 | 12,060.00 | 21 |
| | Bridge | 461 | 04-Mar-26 | 01-Jun-27 | 17-Jan-26 A | 04-Sep-27 | 54.79% | 72.83% | 1,377,126.88 | 1,830,342.88 | 1,830,342.88 | 8083.33 | 12207.14 | 12207.14 | 2,513,306.98 | 2,513,306.98 | -43 |
| | Substructure | 150 | 04-Mar-26 | 09-Aug-26 | 17-Jan-26 A | 01-Aug-26 A | 100% | 100% | 722,830.32 | 722,830.32 | 722,830.32 | 5100.00 | 5100.00 | 5100.00 | 722,830.32 | 722,830.32 | |
| | Earth Work | 88 | 04-Mar-26 | 03-Jun-26 | 17-Jan-26 A | 01-Aug-26 A | 100% | 100% | 112,795.32 | 112,795.32 | 112,795.32 | 3150.00 | 3150.00 | 3150.00 | 112,795.32 | 112,795.32 | |
| | Excavation for Bridge [Bridge ] | 21 | 04-Mar-26 | 01-Apr-26 | 17-Jan-26 A | 15-Feb-26 A | 100% | 100% | 9,853.02 | 9,853.02 | 9,853.02 | 1200.00 | 1200.00 | 1200.00 | 9,853.02 | 9,853.02 | |
| | Parcrels Excavation for Bridge [Bridge ] | 21 | 02-Apr-26 | 26-Apr-26 | 17-Jan-26 A | 15-Feb-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 600.00 | 600.00 | 600.00 | 0.00 | 0.00 | |
| | Embankments to the parcels for Bridge [Bridge ] | 14 | 14-May-26 | 03-Jun-26 | 24-Jan-26 A | 17-Feb-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 450.00 | 450.00 | 450.00 | 0.00 | 0.00 | |
| | Embankments to the Bridge [Bridge ] | 15 | 27-Apr-26 | 13-May-26 | 17-May-26 A | 01-Aug-26 | 100% | 100% | 102,942.30 | 102,942.30 | 102,942.30 | 900.00 | 900.00 | 900.00 | 102,942.30 | 102,942.30 | |
| | Piling | 21 | 04-Jun-26 | 28-Jun-26 | 18-Jan-26 A | 14-Mar-26 A | 100% | 100% | 434,160.00 | 434,160.00 | 434,160.00 | 900.00 | 900.00 | 900.00 | 434,160.00 | 434,160.00 | |
| | Reinforced concrete Piles [Bridge ] | 21 | 04-Jun-26 | 28-Jun-26 | 18-Jan-26 A | 14-Mar-26 A | 100% | 100% | 434,160.00 | 434,160.00 | 434,160.00 | 900.00 | 900.00 | 900.00 | 434,160.00 | 434,160.00 | |
| | Pile Caps & Abutments | 67 | 29-Jun-26 | 09-Aug-26 | 15-Feb-26 A | 20-May-26 A | 100% | 100% | 175,875.00 | 175,875.00 | 175,875.00 | 1050.00 | 1050.00 | 1050.00 | 175,875.00 | 175,875.00 | |
| | Reinforced concrete for pile caps and abutment [Bridg | 21 | 29-Jun-26 | 22-Jul-26 | 15-Feb-26 A | 28-Mar-26 A | 100% | 100% | 135,675.00 | 135,675.00 | 135,675.00 | 900.00 | 900.00 | 900.00 | 135,675.00 | 135,675.00 | |
| | Installation of Elastomeric Bearings [Bridge ] | 15 | 23-Jul-26 | 09-Aug-26 | 01-Mar-26 A | 20-May-26 | 100% | 100% | 40,200.00 | 40,200.00 | 40,200.00 | 150.00 | 150.00 | 150.00 | 40,200.00 | 40,200.00 | |
| | Superstructure | 168 | 29-Jun-26 | 20-Jan-27 | 10-Feb-26 A | 17-Aug-26 A | 63.9% | 100% | 654,296.56 | 1,023,896.56 | 1,023,896.56 | 2983.33 | 6657.14 | 6657.14 | 1,023,896.56 | 1,023,896.56 | |
| | Girder | 59 | 29-Jun-26 | 05-Oct-26 | 10-Feb-26 A | 23-Jun-26 A | 100% | 100% | 579,336.56 | 579,336.56 | 579,336.56 | 2250.00 | 2250.00 | 2250.00 | 579,336.56 | 579,336.56 | |
| | Casting | 46 | 29-Jun-26 | 16-Aug-26 | 10-Feb-26 A | 26-Apr-26 A | 100% | 100% | 225,576.56 | 225,576.56 | 225,576.56 | 1350.00 | 1350.00 | 1350.00 | 225,576.56 | 225,576.56 | |



© Oracle Corporation

| Activity ID | Activity Name | Original Duration | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Actual Total Cost | Earned Value Cost | Planned Value Labor Units | Actual Labor Units | Earned Value Labor Units | Budgeted Total Cost | At Completion Total Cost | Total Float |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | Steel Reinforced Work | 21 | 29-Jun-26 | 22-Jul-26 | 10-Feb-26 A | 23-Apr-26 A | 100% | 100% | 59,416.56 | 59,416.56 | 59,416.56 | 900.00 | 900.00 | 900.00 | 59,416.56 | 59,416.56 | |
| | Formwork and Casting | 21 | 23-Jul-26 | 16-Aug-26 | 16-Mar-26 A | 26-Apr-26 A | 100% | 100% | 166,160.00 | 166,160.00 | 166,160.00 | 450.00 | 450.00 | 450.00 | 166,160.00 | 166,160.00 | |
| | Installation | 35 | 17-Aug-26 | 05-Oct-26 | 30-Apr-26 A | 23-Jun-26 A | 100% | 100% | 353,760.00 | 353,760.00 | 353,760.00 | 900.00 | 900.00 | 900.00 | 353,760.00 | 353,760.00 | |
| | Prestressing Strands | 21 | 17-Aug-26 | 09-Sep-26 | 30-Apr-26 A | 18-May-26 | 100% | 100% | 187,600.00 | 187,600.00 | 187,600.00 | 450.00 | 450.00 | 450.00 | 187,600.00 | 187,600.00 | |
| | Installation of Girder | 21 | 10-Sep-26 | 05-Oct-26 | 21-Jun-26 A | 23-Jun-26 A | 100% | 100% | 166,160.00 | 166,160.00 | 166,160.00 | 450.00 | 450.00 | 450.00 | 166,160.00 | 166,160.00 | |
| | Slab Casting | 92 | 06-Oct-26 | 20-Jan-27 | 01-Jul-26 A | 17-Aug-26 A | 16.86% | 100% | 74,960.00 | 444,560.00 | 444,560.00 | 733.33 | 4407.14 | 4407.14 | 444,560.00 | 444,560.00 | |
| | Top Slabs | 64 | 06-Oct-26 | 05-Dec-26 | 01-Jul-26 A | 12-Jul-26 A | 34.13% | 100% | 74,960.00 | 219,600.00 | 219,600.00 | 733.33 | 1950.00 | 1950.00 | 219,600.00 | 219,600.00 | |
| | Steel Reinforced Work for Top Slab | 21 | 31-Oct-26 | 23-Nov-26 | 02-Jul-26 A | 08-Jul-26 A | 19.05% | 100% | 21,440.00 | 112,560.00 | 112,560.00 | 133.33 | 850.00 | 850.00 | 112,560.00 | 112,560.00 | |
| | Formwork for Top Slab | 21 | 06-Oct-26 | 29-Oct-26 | 01-Jul-26 A | 09-Jul-26 A | 100% | 100% | 53,520.00 | 53,520.00 | 53,520.00 | 600.00 | 600.00 | 600.00 | 53,520.00 | 53,520.00 | |
| | Casting Concrete & Treatment for Top Slab | 10 | 24-Nov-26 | 05-Dec-26 | 12-Jul-26 A | 12-Jul-26 A | 0% | 100% | 0.00 | 53,520.00 | 53,520.00 | 0.00 | 500.00 | 500.00 | 53,520.00 | 53,520.00 | |
| | Apron Slabs | 40 | 06-Dec-26 | 20-Jan-27 | 05-Aug-26 A | 17-Aug-26 A | 0% | 100% | 0.00 | 224,960.00 | 224,960.00 | 0.00 | 2457.14 | 2457.14 | 224,960.00 | 224,960.00 | |
| | Lean concrete For Apron Slab [Bridge ] | 4 | 06-Dec-26 | 09-Dec-26 | 05-Aug-26 A | 05-Aug-26 | 0% | 100% | 0.00 | 5,360.00 | 5,360.00 | 0.00 | 825.00 | 825.00 | 5,360.00 | 5,360.00 | |
| | Steel Reinforced Work for Apron Slab | 15 | 10-Dec-26 | 27-Dec-26 | 08-Aug-26 A | 17-Aug-26 | 0% | 100% | 0.00 | 112,560.00 | 112,560.00 | 0.00 | 600.00 | 600.00 | 112,560.00 | 112,560.00 | |
| | Formwork Work for Apron Slab | 15 | 28-Dec-26 | 13-Jan-27 | 09-Aug-26 A | 17-Aug-26 | 0% | 100% | 0.00 | 53,520.00 | 53,520.00 | 0.00 | 500.00 | 500.00 | 53,520.00 | 53,520.00 | |
| | Casting Concrete Work & Treatment for Apron Slab | 6 | 14-Jan-27 | 20-Jan-27 | 11-Aug-26 A | 17-Aug-26 | 0% | 100% | 0.00 | 53,520.00 | 53,520.00 | 0.00 | 532.14 | 532.14 | 53,520.00 | 53,520.00 | |
| | Bridge Finishing | 252 | 26-Jan-27 | 01-Jun-27 | 13-Jul-26 A | 04-Sep-27 | 0% | 9% | 0.00 | 67,536.00 | 67,536.00 | 0.00 | 250.00 | 250.00 | 750,500.10 | 750,500.10 | -43 |
| ( | Installation of New Jersey [Bridge ] | 20 | 26-Jan-27 | 23-Feb-27 | 13-Jul-26 A | 06-Aug-26 | 0% | 100% | 0.00 | 32,160.00 | 32,160.00 | 0.00 | 250.00 | 250.00 | 32,160.00 | 32,160.00 | |
| ( | Installation of Lighting poles [Bridge ] | 18 | 03-Mar-27 | 23-Mar-27 | 23-Sep-26 A | 26-Sep-26 | 0% | 100% | 0.00 | 35,376.00 | 35,376.00 | 0.00 | 0.00 | 0.00 | 35,376.00 | 35,376.00 | |
| ( | Membrane waterproofing for concert in touch with soil a | 10 | 24-Feb-27 | 07-Mar-27 | 04-Nov-26 | 15-Nov-26 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 40,200.00 | 40,200.00 | 129 |
| ( | Placing of Protective Coating for Concrete Surfaces [B | 13 | 08-Mar-27 | 22-Mar-27 | 16-Nov-26 | 30-Nov-26 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 61,070.10 | 61,070.10 | 129 |
| ( | Asphalt Wearing Cource | 3 | 23-Mar-27 | 25-Mar-27 | 01-Dec-26 | 03-Dec-26 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 49,974.00 | 49,974.00 | 129 |
| ( | Installation of expansion joints for bridges [Bridge ] | 14 | 27-Mar-27 | 11-Apr-27 | 05-Dec-26 | 20-Dec-26 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 76,120.00 | 76,120.00 | 129 |
| ( | Installation of Guard Rail [Bridge ] | 20 | 12-Apr-27 | 04-May-27 | 19-Jul-27 | 11-Aug-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 96,480.00 | 96,480.00 | -43 |
| ( | Installation of GRP Panel [Bridge ] | 10 | 05-May-27 | 20-May-27 | 11-Aug-27 | 23-Aug-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 251,920.00 | 251,920.00 | -43 |
| ( | Installation of Logo MODON [Bridge ] | 10 | 22-May-27 | 01-Jun-27 | 23-Aug-27 | 04-Sep-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 107,200.00 | 107,200.00 | -43 |
| | Drainage | 10 | 14-Jan-27 | 25-Jan-27 | 09-Jul-26 A | 11-Jul-26 A | 0% | 100% | 0.00 | 16,080.00 | 16,080.00 | 0.00 | 200.00 | 200.00 | 16,080.00 | 16,080.00 | |
| | Gully Installation | 10 | 14-Jan-27 | 25-Jan-27 | 09-Jul-26 A | 11-Jul-26 A | 0% | 100% | 0.00 | 16,080.00 | 16,080.00 | 0.00 | 200.00 | 200.00 | 16,080.00 | 16,080.00 | |
| | Installation of Bridge Gully (Scupper) drainage units [Br | 10 | 14-Jan-27 | 25-Jan-27 | 09-Jul-26 A | 11-Jul-26 A | 0% | 100% | 0.00 | 16,080.00 | 16,080.00 | 0.00 | 200.00 | 200.00 | 16,080.00 | 16,080.00 | |
| | Outside Boundary Area (Tie-in Line | 419 | 01-Jan-26 | 04-May-27 | 05-Jan-26 A | 04-Jul-27 | 56.9% | 99.31% | 1,525,840.04 | 2,663,147.17 | 2,663,147.17 | 11048.80 | 19271.40 | 19885.03 | 2,681,726.27 | 2,681,726.27 | 11 |
| | Permits & Prepation works for Constr | 84 | 01-Jan-26 | 14-Apr-26 | 05-Jan-26 A | 16-Apr-26 A | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | |
| ( | Permits for Starting Works | 20 | 01-Jan-26 | 24-Jan-26 | 05-Jan-26 A | 12-Feb-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | |
| ( | As Built for Existing Utilites | 21 | 25-Jan-26 | 17-Feb-26 | 07-Jan-26 A | 14-Feb-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | |
| ( | Submission of Engineering Works | 21 | 18-Feb-26 | 15-Mar-26 | 15-Feb-26 A | 09-Apr-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | |
| ( | Approval of Engineering Works | 12 | 16-Mar-26 | 02-Apr-26 | 19-Feb-26 A | 15-Apr-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | |
| ( | Detour & Safety works | 10 | 04-Apr-26 | 14-Apr-26 | 12-Feb-26 A | 16-Apr-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | |
| | Sanitary Sewerage | 145 | 15-Apr-26 | 06-Oct-26 | 14-Feb-26 A | 05-Nov-26 | 100% | 98.9% | 779,947.00 | 771,404.50 | 771,404.50 | 2750.00 | 2732.50 | 2732.50 | 779,947.00 | 779,947.00 | 208 |
| | Pipe Work | 99 | 15-Apr-26 | 10-Sep-26 | 14-Feb-26 A | 11-May-26 A | 100% | 100% | 609,097.00 | 609,097.00 | 609,097.00 | 2400.00 | 2400.00 | 2400.00 | 609,097.00 | 609,097.00 | |
| | Excavation for Sanitary Sewerage Network [Outside Bc | 21 | 15-Apr-26 | 09-May-26 | 14-Feb-26 A | 03-May-26 | 100% | 100% | 121,817.50 | 121,817.50 | 121,817.50 | 900.00 | 900.00 | 900.00 | 121,817.50 | 121,817.50 | |
| | Granular bedding for Sanitary Sewerage Network [Outs | 18 | 10-May-26 | 03-Jun-26 | 15-Feb-26 A | 04-May-26 | 100% | 100% | 30,452.00 | 30,452.00 | 30,452.00 | 100.00 | 100.00 | 100.00 | 30,452.00 | 30,452.00 | |
| | Installation of Pipe for Sanitary Sewerage Network [Ou | 21 | 04-Jun-26 | 28-Jun-26 | 16-Feb-26 A | 06-May-26 | 100% | 100% | 274,096.50 | 274,096.50 | 274,096.50 | 450.00 | 450.00 | 450.00 | 274,096.50 | 274,096.50 | |
| | Testing for Sanitary Sewerage Network [Outside Bounc | 21 | 29-Jun-26 | 22-Jul-26 | 10-Mar-26 A | 07-May-26 | 100% | 100% | 60,913.50 | 60,913.50 | 60,913.50 | 400.00 | 400.00 | 400.00 | 60,913.50 | 60,913.50 | |
| | Granular Surround for Sanitary Sewerage Network [Ou | 18 | 23-Jul-26 | 12-Aug-26 | 16-Feb-26 A | 09-May-26 | 100% | 100% | 30,452.00 | 30,452.00 | 30,452.00 | 100.00 | 100.00 | 100.00 | 30,452.00 | 30,452.00 | |



© Oracle Corporation

| Activity ID | Activity Name | Original Duration | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Actual Total Cost | Earned Value Cost | Planned Value Labor Units | Actual Labor Units | Earned Value Labor Units | Budgeted Total Cost | At Completion Total Cost | Total Float |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | Installation of Micron Marker Magnetic Tape [Outside E | 7 | 13-Aug-26 | 20-Aug-26 | 11-Mar-26 A | 10-May-26 | 100% | 100% | 30,452.00 | 30,452.00 | 30,452.00 | 100.00 | 100.00 | 100.00 | 30,452.00 | 30,452.00 | |
| | Backfilling to Subgrade Elevation [Outside Boundary Ar | 18 | 22-Aug-26 | 10-Sep-26 | 12-Mar-26 A | 11-May-26 | 100% | 100% | 60,913.50 | 60,913.50 | 60,913.50 | 350.00 | 350.00 | 350.00 | 60,913.50 | 60,913.50 | |
| | Manhole | 21 | 12-Sep-26 | 06-Oct-26 | 14-Feb-26 A | 05-Nov-26 | 100% | 95% | 170,850.00 | 162,307.50 | 162,307.50 | 350.00 | 332.50 | 332.50 | 170,850.00 | 170,850.00 | 208 |
| | Installation of Fiberglass Manholes [Outside Boundary | 21 | 12-Sep-26 | 06-Oct-26 | 14-Feb-26 A | 05-Nov-26 | 100% | 95% | 170,850.00 | 162,307.50 | 162,307.50 | 350.00 | 332.50 | 332.50 | 170,850.00 | 170,850.00 | 208 |
| | TSE Network | 77 | 10-Oct-26 | 22-Dec-26 | 05-May-26 A | 04-Jul-27 | 10.9% | 99.3% | 71,418.18 | 650,516.40 | 650,516.40 | 1113.64 | 2726.25 | 2726.25 | 655,126.00 | 655,126.00 | 11 |
| | Pipe Work | 77 | 10-Oct-26 | 21-Dec-26 | 05-May-26 A | 02-Jul-26 A | 16.82% | 100% | 71,418.18 | 424,646.00 | 424,646.00 | 1113.64 | 2481.25 | 2481.25 | 424,646.00 | 424,646.00 | |
| | Excavation for TSE Network [Outside Boundary Area ] | 10 | 10-Oct-26 | 20-Oct-26 | 05-May-26 A | 16-Jun-26 A | 100% | 100% | 42,475.00 | 42,475.00 | 42,475.00 | 700.00 | 700.00 | 700.00 | 42,475.00 | 42,475.00 | |
| | Granular bedding for TSE Network [Outside Boundary | 8 | 21-Oct-26 | 29-Oct-26 | 07-May-26 A | 17-Jun-26 A | 100% | 100% | 21,225.00 | 21,225.00 | 21,225.00 | 250.00 | 250.00 | 250.00 | 21,225.00 | 21,225.00 | |
| | Installation of Pipe for TSE Network [Outside Boundary | 11 | 31-Oct-26 | 11-Nov-26 | 09-May-26 A | 18-Jun-26 A | 36.36% | 100% | 7,718.18 | 21,225.00 | 21,225.00 | 163.64 | 450.00 | 450.00 | 21,225.00 | 21,225.00 | |
| | Granular Surround for TSE Network [Outside Boundary | 8 | 22-Nov-26 | 30-Nov-26 | 20-May-26 A | 20-Jun-26 A | 0% | 100% | 0.00 | 84,930.00 | 84,930.00 | 0.00 | 131.25 | 131.25 | 84,930.00 | 84,930.00 | |
| | Installation of Micron Marker Magnetic Tape [Outside E | 3 | 01-Dec-26 | 03-Dec-26 | 21-May-26 A | 21-Jun-26 A | 0% | 100% | 0.00 | 21,225.00 | 21,225.00 | 0.00 | 100.00 | 100.00 | 21,225.00 | 21,225.00 | |
| | Backfilling to Subgrade Elevation [Outside Boundary Ar | 15 | 05-Dec-26 | 21-Dec-26 | 24-May-26 A | 22-Jun-26 A | 0% | 100% | 0.00 | 191,091.00 | 191,091.00 | 0.00 | 350.00 | 350.00 | 191,091.00 | 191,091.00 | |
| | Testing for TSE Network [Outside Boundary Area ] | 8 | 12-Nov-26 | 21-Nov-26 | 01-Jul-26 A | 02-Jul-26 A | 0% | 100% | 0.00 | 42,475.00 | 42,475.00 | 0.00 | 500.00 | 500.00 | 42,475.00 | 42,475.00 | |
| | Valves/Chamber | 16 | 05-Dec-26 | 22-Dec-26 | 13-Jun-26 A | 04-Jul-27 | 0% | 98% | 0.00 | 225,870.40 | 225,870.40 | 0.00 | 245.00 | 245.00 | 230,480.00 | 230,480.00 | 11 |
| | Installation of Valve Chamber [Outside Boundary Area | 10 | 05-Dec-26 | 15-Dec-26 | 13-Jun-26 A | 04-Jul-27 | 0% | 98% | 0.00 | 133,946.40 | 133,946.40 | 0.00 | 0.00 | 0.00 | 136,680.00 | 136,680.00 | 11 |
| | Installation of Butterfly valves (In Chamber) [Outside Bo | 6 | 16-Dec-26 | 22-Dec-26 | 13-Jun-26 A | 04-Jul-27 | 0% | 98% | 0.00 | 91,924.00 | 91,924.00 | 0.00 | 245.00 | 245.00 | 93,800.00 | 93,800.00 | 11 |
| | Public Water Utility Distribution | 326 | 15-Apr-26 | 04-May-27 | 01-Apr-26 A | 07-Nov-26 | 54.1% | 99.56% | 674,474.86 | 1,241,226.27 | 1,241,226.27 | 7185.16 | 13812.65 | 14426.28 | 1,246,653.27 | 1,246,653.27 | 11 |
| | Public Water Utility Distribution (0 - | 82 | 15-Apr-26 | 04-Aug-26 | 06-May-26 A | 05-Nov-26 | 100% | 99.27% | 415,548.73 | 412,533.73 | 412,533.73 | 4850.00 | 4825.00 | 4825.00 | 415,548.73 | 415,548.73 | 207 |
| | Pipe Work | 75 | 15-Apr-26 | 04-Aug-26 | 06-May-26 A | 23-Jul-26 A | 100% | 100% | 355,248.73 | 355,248.73 | 355,248.73 | 4350.00 | 4350.00 | 4350.00 | 355,248.73 | 355,248.73 | |
| | Excavation for Public Water Utility Distribution Piping [C | 21 | 15-Apr-26 | 09-May-26 | 06-May-26 A | 18-Jun-26 A | 100% | 100% | 71,048.67 | 71,048.67 | 71,048.67 | 1800.00 | 1800.00 | 1800.00 | 71,048.67 | 71,048.67 | |
| | Granular bedding for Public Water Utility Distribution Pi | 13 | 10-May-26 | 24-May-26 | 10-May-26 A | 27-Jun-26 A | 100% | 100% | 17,768.07 | 17,768.07 | 17,768.07 | 200.00 | 200.00 | 200.00 | 17,768.07 | 17,768.07 | |
| | Installation of Pipe for Public Water Utility Distribution F | 19 | 25-May-26 | 20-Jun-26 | 12-May-26 A | 28-Jun-26 A | 100% | 100% | 159,863.87 | 159,863.87 | 159,863.87 | 900.00 | 900.00 | 900.00 | 159,863.87 | 159,863.87 | |
| | Granular Surround for Public Water Utility Distribution F | 13 | 06-Jul-26 | 20-Jul-26 | 04-Jul-26 A | 05-Jul-26 A | 100% | 100% | 17,762.27 | 17,762.27 | 17,762.27 | 200.00 | 200.00 | 200.00 | 17,762.27 | 17,762.27 | |
| | Installation of Micron Marker Magnetic Tape [Outside E | 3 | 21-Jul-26 | 23-Jul-26 | 06-Jul-26 A | 07-Jul-26 A | 100% | 100% | 17,762.27 | 17,762.27 | 17,762.27 | 100.00 | 100.00 | 100.00 | 17,762.27 | 17,762.27 | |
| | Backfilling to Subgrade Elevation [Outside Boundary Ar | 10 | 25-Jul-26 | 04-Aug-26 | 08-Jul-26 A | 09-Jul-26 A | 100% | 100% | 35,517.13 | 35,517.13 | 35,517.13 | 350.00 | 350.00 | 350.00 | 35,517.13 | 35,517.13 | |
| | Testing for Public Water Utility Distribution Piping [Outsi | 13 | 21-Jun-26 | 05-Jul-26 | 22-Jul-26 A | 23-Jul-26 A | 100% | 100% | 35,526.47 | 35,526.47 | 35,526.47 | 800.00 | 800.00 | 800.00 | 35,526.47 | 35,526.47 | |
| | Valves/Chamber | 30 | 21-Jun-26 | 26-Jul-26 | 07-Jun-26 A | 05-Nov-26 | 100% | 95% | 60,300.00 | 57,285.00 | 57,285.00 | 500.00 | 475.00 | 475.00 | 60,300.00 | 60,300.00 | 207 |
| | Installation of Air Valve chambers [Outside Boundary A | 21 | 21-Jun-26 | 14-Jul-26 | 07-Jun-26 A | 05-Nov-26 | 100% | 95% | 50,250.00 | 47,737.50 | 47,737.50 | 250.00 | 237.50 | 237.50 | 50,250.00 | 50,250.00 | 207 |
| | Installation of Air Valves [Outside Boundary Area ] 0 - 9 | 10 | 15-Jul-26 | 26-Jul-26 | 07-Jun-26 A | 05-Nov-26 | 100% | 95% | 10,050.00 | 9,547.50 | 9,547.50 | 250.00 | 237.50 | 237.50 | 10,050.00 | 10,050.00 | 207 |
| | Public Water Utility Distribution (90 | 75 | 05-Aug-26 | 23-Dec-26 | 01-Apr-26 A | 07-Nov-26 | 54.41% | 99.49% | 258,926.12 | 473,440.27 | 473,440.27 | 2335.16 | 4637.65 | 4628.20 | 475,852.27 | 475,852.27 | 207 |
| | Permits for Starting Works for Area 901 - 1800 m | 12 | 05-Aug-26 | 18-Aug-26 | 01-Apr-26 A | 01-Apr-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | |
| | Detour & Safety works for Area 901 - 1800 m | 8 | 19-Aug-26 | 27-Aug-26 | 02-Apr-26 A | 04-Apr-26 A | 100% | 100% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | |
| | Pipe Work | 73 | 29-Aug-26 | 16-Dec-26 | 05-Apr-26 A | 06-Sep-26 A | 71.54% | 100% | 254,140.41 | 355,252.27 | 355,252.27 | 2292.31 | 3811.54 | 3811.54 | 355,252.27 | 355,252.27 | |
| | Excavation for Public Water Utility Distribution Piping [C | 21 | 29-Aug-26 | 21-Sep-26 | 05-Apr-26 A | 05-May-26 | 100% | 100% | 71,048.67 | 71,048.67 | 71,048.67 | 900.00 | 900.00 | 900.00 | 71,048.67 | 71,048.67 | |
| | Granular bedding for Public Water Utility Distribution Pi | 13 | 22-Sep-26 | 07-Oct-26 | 21-Apr-26 A | 10-May-26 | 100% | 100% | 17,762.27 | 17,762.27 | 17,762.27 | 253.85 | 253.85 | 253.85 | 17,762.27 | 17,762.27 | |
| | Installation of Pipe for Public Water Utility Distribution F | 21 | 08-Oct-26 | 01-Nov-26 | 23-Apr-26 A | 12-May-26 | 100% | 100% | 159,863.87 | 159,863.87 | 159,863.87 | 1000.00 | 1000.00 | 1000.00 | 159,863.87 | 159,863.87 | |
| | Granular Surround for Public Water Utility Distribution F | 13 | 17-Nov-26 | 01-Dec-26 | 13-May-26 A | 18-May-26 | 0% | 100% | 0.00 | 17,762.27 | 17,762.27 | 0.00 | 307.69 | 307.69 | 17,762.27 | 17,762.27 | |
| | Installation of Micron Marker Magnetic Tape [Outside E | 3 | 02-Dec-26 | 05-Dec-26 | 19-May-26 A | 20-May-26 | 0% | 100% | 0.00 | 17,762.27 | 17,762.27 | 0.00 | 100.00 | 100.00 | 17,762.27 | 17,762.27 | |
| | Backfilling to Subgrade Elevation [Outside Boundary Ar | 10 | 06-Dec-26 | 16-Dec-26 | 21-May-26 A | 23-May-26 | 0% | 100% | 0.00 | 35,526.47 | 35,526.47 | 0.00 | 350.00 | 350.00 | 35,526.47 | 35,526.47 | |
| | Testing for Public Water Utility Distribution Piping [Outsi | 13 | 02-Nov-26 | 16-Nov-26 | 25-Jul-26 A | 06-Sep-26 | 15.38% | 100% | 5,465.61 | 35,526.47 | 35,526.47 | 138.46 | 900.00 | 900.00 | 35,526.47 | 35,526.47 | |
| | Valves/Chamber | 29 | 02-Nov-26 | 23-Dec-26 | 03-Jun-26 A | 07-Nov-26 | 3.97% | 98% | 4,785.71 | 118,188.00 | 118,188.00 | 42.86 | 826.12 | 816.67 | 120,600.00 | 120,600.00 | 207 |
| | Installation of Air Valve chambers [Outside Boundary A | 21 | 02-Nov-26 | 25-Nov-26 | 03-Jun-26 A | 05-Nov-26 | 9.52% | 98% | 4,785.71 | 49,245.00 | 49,245.00 | 42.86 | 446.03 | 441.00 | 50,250.00 | 50,250.00 | 207 |
| | Installation of Air Valves [Outside Boundary Area ] 901 | 10 | 26-Nov-26 | 07-Dec-26 | 01-Aug-26 A | 07-Nov-26 | 0% | 98% | 0.00 | 39,396.00 | 39,396.00 | 0.00 | 380.08 | 375.67 | 40,200.00 | 40,200.00 | 207 |



© Oracle Corporation

| Activity ID | Activity Name | Original Duration | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Actual Total Cost | Earned Value Cost | Planned Value Labor Units | Actual Labor Units | Earned Value Labor Units | Budgeted Total Cost | At Completion Total Cost | Total Float |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | Installation of Butterfly valves, on pipe with diameter 40 | 6 | 17-Dec-26 | 23-Dec-26 | 03-Aug-26 A | 07-Nov-26 | 0% | 98% | 0.00 | 29,547.00 | 29,547.00 | 0.00 | 0.00 | 0.00 | 30,150.00 | 30,150.00 | 207 |
| | Public Water Utility Distribution (18 | 79 | 24-Dec-26 | 04-May-27 | 25-Apr-26 A | 07-Sep-26 A | 0% | 100% | 0.00 | 355,252.27 | 355,252.27 | 0.00 | 4350.00 | 4973.08 | 355,252.27 | 355,252.27 | |
| | Permits for Starting Works for Area 1800 - 2780 m | 12 | 24-Dec-26 | 06-Jan-27 | 25-Apr-26 A | 25-Apr-26 A | 0% | 100% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | |
| | Detour & Safety works for Area 1800 - 2780 m | 8 | 07-Jan-27 | 16-Jan-27 | 26-Apr-26 A | 27-Apr-26 A | 0% | 100% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | |
| | Pipe Work | 73 | 17-Jan-27 | 04-May-27 | 28-Apr-26 A | 07-Sep-26 A | 0% | 100% | 0.00 | 355,252.27 | 355,252.27 | 0.00 | 4350.00 | 4973.08 | 355,252.27 | 355,252.27 | |
| | Excavation for Public Water Utility Distribution Piping [C | 15 | 17-Jan-27 | 02-Feb-27 | 28-Apr-26 A | 01-Sep-26 | 0% | 100% | 0.00 | 71,048.67 | 71,048.67 | 0.00 | 900.00 | 900.00 | 71,048.67 | 71,048.67 | |
| | Granular bedding for Public Water Utility Distribution Pi | 13 | 03-Feb-27 | 23-Feb-27 | 27-Jun-26 A | 01-Sep-26 | 0% | 100% | 0.00 | 17,762.27 | 17,762.27 | 0.00 | 200.00 | 200.00 | 17,762.27 | 17,762.27 | |
| | Installation of Pipe for Public Water Utility Distribution F | 21 | 24-Feb-27 | 20-Mar-27 | 30-Jun-26 A | 02-Sep-26 | 0% | 100% | 0.00 | 159,863.87 | 159,863.87 | 0.00 | 900.00 | 900.00 | 159,863.87 | 159,863.87 | |
| | Granular Surround for Public Water Utility Distribution F | 13 | 05-Apr-27 | 19-Apr-27 | 02-Jul-26 A | 02-Sep-26 | 0% | 100% | 0.00 | 17,762.27 | 17,762.27 | 0.00 | 800.00 | 800.00 | 17,762.27 | 17,762.27 | |
| | Installation of Micron Marker Magnetic Tape [Outside E | 3 | 20-Apr-27 | 22-Apr-27 | 04-Jul-26 A | 03-Sep-26 | 0% | 100% | 0.00 | 17,762.27 | 17,762.27 | 0.00 | 400.00 | 400.00 | 17,762.27 | 17,762.27 | |
| | Backfilling to Subgrade Elevation [Outside Boundary A | 10 | 24-Apr-27 | 04-May-27 | 05-Jul-26 A | 03-Sep-26 | 0% | 100% | 0.00 | 35,526.47 | 35,526.47 | 0.00 | 750.00 | 750.00 | 35,526.47 | 35,526.47 | |
| | Testing for Public Water Utility Distribution Piping [Outsi | 13 | 21-Mar-27 | 04-Apr-27 | 07-Sep-26 A | 07-Sep-26 | 0% | 100% | 0.00 | 35,526.47 | 35,526.47 | 0.00 | 400.00 | 1023.08 | 35,526.47 | 35,526.47 | |
| | Roads Finishing | 216 | 25-Jan-27 | 03-Aug-27 | 06-May-26 A | 22-Dec-27 | 0% | 81.72% | 0.00 | 6,650,931.35 | 6,650,931.35 | 0.00 | 52569.50 | 51877.50 | 8,138,565.00 | 8,138,565.00 | -103 |
| | Local – 01 | 165 | 20-Feb-27 | 20-Jul-27 | 06-May-26 A | 15-Nov-27 | 0% | 88.56% | 0.00 | 3,318,357.50 | 3,318,357.50 | 0.00 | 30420.75 | 29857.11 | 3,747,145.05 | 3,747,145.05 | -71 |
| | LOCAL - 01 Segment-01 (From 0+0 | 127 | 20-Feb-27 | 30-May-27 | 06-May-26 A | 06-Oct-27 | 0% | 85.57% | 0.00 | 1,064,547.80 | 1,064,547.80 | 0.00 | 6866.61 | 6787.11 | 1,244,135.25 | 1,244,135.25 | -46 |
| | Concrete Curb | 18 | 20-Feb-27 | 13-Mar-27 | 06-May-26 A | 22-Oct-26 A | 0% | 100% | 0.00 | 340,102.30 | 340,102.30 | 0.00 | 400.00 | 400.00 | 340,102.30 | 340,102.30 | |
| | Installation of Precast Concrete Curb [Local – 01 Segn | 18 | 20-Feb-27 | 13-Mar-27 | 06-May-26 A | 22-Oct-26 A | 0% | 100% | 0.00 | 340,102.30 | 340,102.30 | 0.00 | 400.00 | 400.00 | 340,102.30 | 340,102.30 | |
| | Asphalt Wearing Course | 12 | 14-Mar-27 | 27-Mar-27 | 29-Sep-26 A | 10-Aug-27 | 0% | 70% | 0.00 | 249,883.20 | 249,883.20 | 0.00 | 945.00 | 945.00 | 356,976.00 | 356,976.00 | -56 |
| | Tack coat (RC2) [Local – 01 Segment-01] | 6 | 14-Mar-27 | 20-Mar-27 | 29-Sep-26 A | 08-Aug-27 | 0% | 70% | 0.00 | 74,965.80 | 74,965.80 | 0.00 | 210.00 | 210.00 | 107,094.00 | 107,094.00 | -56 |
| | Bituminous wearing course [Local – 01 Segment-01] | 6 | 21-Mar-27 | 27-Mar-27 | 29-Sep-26 A | 10-Aug-27 | 0% | 70% | 0.00 | 174,917.40 | 174,917.40 | 0.00 | 735.00 | 735.00 | 249,882.00 | 249,882.00 | -56 |
| | Interlocking block roads/on-street parking | 19 | 28-Mar-27 | 18-Apr-27 | 13-Jun-26 A | 12-Oct-26 A | 0% | 100% | 0.00 | 155,051.20 | 155,051.20 | 0.00 | 2115.79 | 2115.79 | 155,051.20 | 155,051.20 | |
| | Interlocking block pavers for roads/on-street parking [L | 19 | 28-Mar-27 | 18-Apr-27 | 13-Jun-26 A | 12-Oct-26 A | 0% | 100% | 0.00 | 155,051.20 | 155,051.20 | 0.00 | 2115.79 | 2115.79 | 155,051.20 | 155,051.20 | |
| | Interlocking block sidewalk/footpath | 19 | 19-Apr-27 | 10-May-27 | 26-Jun-26 A | 26-Oct-26 A | 0% | 100% | 0.00 | 271,691.70 | 271,691.70 | 0.00 | 3136.84 | 3136.84 | 271,691.70 | 271,691.70 | |
| | Interlocking block pavers for sidewalk/footpath [Local - | 19 | 19-Apr-27 | 10-May-27 | 26-Jun-26 A | 26-Oct-26 A | 0% | 100% | 0.00 | 271,691.70 | 271,691.70 | 0.00 | 3136.84 | 3136.84 | 271,691.70 | 271,691.70 | |
| | Pavement Markings | 16 | 05-Apr-27 | 22-Apr-27 | 28-Aug-27 | 15-Sep-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 34,585.05 | 34,585.05 | -66 |
| | Pavement Markings (White Paint/Yellow Paint) [Local – | 6 | 05-Apr-27 | 11-Apr-27 | 28-Aug-27 | 04-Sep-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 17,095.05 | 17,095.05 | -71 |
| | Handicap ramp [Local – 01 Segment-01] | 10 | 12-Apr-27 | 22-Apr-27 | 04-Sep-27 | 15-Sep-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 17,490.00 | 17,490.00 | -66 |
| | Traffic Signs | 60 | 24-Apr-27 | 30-May-27 | 05-Jul-26 A | 06-Oct-27 | 0% | 55.78% | 0.00 | 47,819.40 | 47,819.40 | 0.00 | 268.98 | 189.47 | 85,729.00 | 85,729.00 | -45 |
| | Retroreflective Plastic Cones [Local – 01 Segment-01] | 9 | 24-Apr-27 | 03-May-27 | 15-Sep-27 | 27-Sep-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 6,030.00 | 6,030.00 | -65 |
| | Installation of Traffic Signs [Local – 01 Segment-01] | 19 | 04-May-27 | 30-May-27 | 05-Jul-26 A | 06-Oct-27 | 0% | 60% | 0.00 | 47,819.40 | 47,819.40 | 0.00 | 268.98 | 189.47 | 79,699.00 | 79,699.00 | -45 |
| | LOCAL - 01 Segment-02 (From 1+0 | 124 | 14-Mar-27 | 23-Jun-27 | 12-May-26 A | 23-Oct-27 | 0% | 87.27% | 0.00 | 1,080,486.90 | 1,080,486.90 | 0.00 | 18027.99 | 17550.00 | 1,238,104.55 | 1,238,104.55 | -51 |
| | Concrete Curb | 20 | 14-Mar-27 | 05-Apr-27 | 12-May-26 A | 21-Jun-26 A | 0% | 100% | 0.00 | 340,102.30 | 340,102.30 | 0.00 | 510.00 | 510.00 | 340,102.30 | 340,102.30 | |
| | Installation of Precast Concrete Curb [Local – 01 Segn | 20 | 14-Mar-27 | 05-Apr-27 | 12-May-26 A | 21-Jun-26 A | 0% | 100% | 0.00 | 340,102.30 | 340,102.30 | 0.00 | 510.00 | 510.00 | 340,102.30 | 340,102.30 | |
| | Asphalt Wearing Course | 12 | 06-Apr-27 | 19-Apr-27 | 29-Sep-26 A | 14-Aug-27 | 0% | 70% | 0.00 | 249,883.20 | 249,883.20 | 0.00 | 2157.99 | 1680.00 | 356,976.00 | 356,976.00 | -47 |
| | Tack coat (RC2) [Local – 01 Segment-02] | 6 | 06-Apr-27 | 12-Apr-27 | 29-Sep-26 A | 12-Aug-27 | 0% | 70% | 0.00 | 74,965.80 | 74,965.80 | 0.00 | 897.87 | 665.00 | 107,094.00 | 107,094.00 | -47 |
| | Bituminous wearing course [Local – 01 Segment-02] | 6 | 13-Apr-27 | 19-Apr-27 | 29-Sep-26 A | 14-Aug-27 | 0% | 70% | 0.00 | 174,917.40 | 174,917.40 | 0.00 | 1260.12 | 1015.00 | 249,882.00 | 249,882.00 | -47 |
| | Interlocking block roads/on-street parking | 10 | 11-May-27 | 26-May-27 | 01-Jul-26 A | 20-Jul-26 A | 0% | 100% | 0.00 | 155,051.20 | 155,051.20 | 0.00 | 1600.00 | 1600.00 | 155,051.20 | 155,051.20 | |
| | Interlocking block pavers for roads/on-street parking [L | 10 | 11-May-27 | 26-May-27 | 01-Jul-26 A | 20-Jul-26 A | 0% | 100% | 0.00 | 155,051.20 | 155,051.20 | 0.00 | 1600.00 | 1600.00 | 155,051.20 | 155,051.20 | |
| | Interlocking block sidewalk/footpath | 10 | 27-May-27 | 07-Jun-27 | 01-Jul-26 A | 20-Jul-26 A | 0% | 100% | 0.00 | 271,691.00 | 271,691.00 | 0.00 | 13600.00 | 13600.00 | 271,691.00 | 271,691.00 | |
| | Interlocking block pavers for sidewalk/footpath [Local - | 10 | 27-May-27 | 07-Jun-27 | 01-Jul-26 A | 20-Jul-26 A | 0% | 100% | 0.00 | 271,691.00 | 271,691.00 | 0.00 | 13600.00 | 13600.00 | 271,691.00 | 271,691.00 | |
| | Pavement Markings | 25 | 12-Apr-27 | 10-May-27 | 04-Sep-27 | 04-Oct-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 34,585.05 | 34,585.05 | -71 |



© Oracle Corporation

| Activity ID | Activity Name | Original Duration | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Actual Total Cost | Earned Value Cost | Planned Value Labor Units | Actual Labor Units | Earned Value Labor Units | Budgeted Total Cost | At Completion Total Cost | Total Float |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | Pavement Markings (White Paint/Yellow Paint) [Local – | 15 | 12-Apr-27 | 28-Apr-27 | 04-Sep-27 | 21-Sep-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 17,095.05 | 17,095.05 | -71 |
| | Handicap ramp [Local – 01 Segment-02] | 10 | 29-Apr-27 | 10-May-27 | 21-Sep-27 | 04-Oct-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 17,490.00 | 17,490.00 | -71 |
| | Traffic Signs | 59 | 11-May-27 | 23-Jun-27 | 06-Jul-26 A | 23-Oct-27 | 0% | 80% | 0.00 | 63,759.20 | 63,759.20 | 0.00 | 160.00 | 160.00 | 79,699.00 | 79,699.00 | -55 |
| | Retroreflective Plastic Cones [Local – 01 Segment-02] | 12 | 11-May-27 | 29-May-27 | 04-Oct-27 | 18-Oct-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | -71 |
| | Installation of Traffic Signs [Local – 01 Segment-02] | 21 | 31-May-27 | 23-Jun-27 | 06-Jul-26 A | 23-Oct-27 | 0% | 80% | 0.00 | 63,759.20 | 63,759.20 | 0.00 | 160.00 | 160.00 | 79,699.00 | 79,699.00 | -55 |
| | LOCAL - 01 Segment-03 (From 2+1 | 140 | 06-Apr-27 | 20-Jul-27 | 11-Jul-26 A | 15-Nov-27 | 0% | 92.76% | 0.00 | 1,173,322.80 | 1,173,322.80 | 0.00 | 5526.15 | 5520.00 | 1,264,905.25 | 1,264,905.25 | -71 |
| | Concrete Curb | 21 | 06-Apr-27 | 29-Apr-27 | 21-Jul-26 A | 16-Sep-26 A | 0% | 100% | 0.00 | 340,102.30 | 340,102.30 | 0.00 | 500.00 | 500.00 | 340,102.30 | 340,102.30 | |
| | Installation of Precast Concrete Curb [Local – 01 Segn | 21 | 06-Apr-27 | 29-Apr-27 | 21-Jul-26 A | 16-Sep-26 | 0% | 100% | 0.00 | 340,102.30 | 340,102.30 | 0.00 | 500.00 | 500.00 | 340,102.30 | 340,102.30 | |
| | Asphalt Wearing Course | 8 | 01-May-27 | 09-May-27 | 24-Oct-26 A | 15-Aug-27 | 0% | 90% | 0.00 | 321,278.40 | 321,278.40 | 0.00 | 1266.15 | 1260.00 | 356,976.00 | 356,976.00 | -47 |
| | Tack coat (RC2) [Local – 01 Segment-03] | 4 | 01-May-27 | 04-May-27 | 24-Oct-26 A | 15-Aug-27 | 0% | 90% | 0.00 | 96,384.60 | 96,384.60 | 0.00 | 321.15 | 315.00 | 107,094.00 | 107,094.00 | -47 |
| | Bituminous wearing course [Local – 01 Segment-03] | 4 | 05-May-27 | 09-May-27 | 24-Oct-26 A | 15-Aug-27 | 0% | 90% | 0.00 | 224,893.80 | 224,893.80 | 0.00 | 945.00 | 945.00 | 249,882.00 | 249,882.00 | -47 |
| | Interlocking block roads/on-street parking | 18 | 08-Jun-27 | 28-Jun-27 | 22-Aug-26 A | 19-Sep-26 A | 0% | 100% | 0.00 | 155,051.20 | 155,051.20 | 0.00 | 1200.00 | 1200.00 | 155,051.20 | 155,051.20 | |
| | Interlocking block pavers for roads/on-street parking [L | 18 | 08-Jun-27 | 28-Jun-27 | 22-Aug-26 A | 19-Sep-26 | 0% | 100% | 0.00 | 155,051.20 | 155,051.20 | 0.00 | 1200.00 | 1200.00 | 155,051.20 | 155,051.20 | |
| | Interlocking block sidewalk/footpath | 19 | 29-Jun-27 | 20-Jul-27 | 22-Aug-26 A | 20-Sep-26 A | 0% | 100% | 0.00 | 271,691.70 | 271,691.70 | 0.00 | 2400.00 | 2400.00 | 271,691.70 | 271,691.70 | |
| | Interlocking block pavers for sidewalk/footpath [Local - | 19 | 29-Jun-27 | 20-Jul-27 | 22-Aug-26 A | 20-Sep-26 | 0% | 100% | 0.00 | 271,691.70 | 271,691.70 | 0.00 | 2400.00 | 2400.00 | 271,691.70 | 271,691.70 | |
| | Pavement Markings | 22 | 01-May-27 | 30-May-27 | 21-Sep-27 | 18-Oct-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 34,585.05 | 34,585.05 | -71 |
| | Pavement Markings (White Paint/Yellow Paint) [Local – | 10 | 01-May-27 | 11-May-27 | 21-Sep-27 | 04-Oct-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 17,095.05 | 17,095.05 | -71 |
| | Handicap ramp [Local – 01 Segment-03] | 12 | 12-May-27 | 30-May-27 | 04-Oct-27 | 18-Oct-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 17,490.00 | 17,490.00 | -71 |
| | Traffic Signs | 52 | 31-May-27 | 18-Jul-27 | 11-Jul-26 A | 15-Nov-27 | 0% | 80% | 0.00 | 85,199.20 | 85,199.20 | 0.00 | 160.00 | 160.00 | 106,499.00 | 106,499.00 | -71 |
| | Retroreflective Plastic Cones [Local – 01 Segment-03] | 20 | 31-May-27 | 22-Jun-27 | 18-Oct-27 | 10-Nov-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | -71 |
| | Installation of Traffic Signs [Local – 01 Segment-03] | 21 | 24-Jun-27 | 18-Jul-27 | 11-Jul-26 A | 15-Nov-27 | 0% | 80% | 0.00 | 85,199.20 | 85,199.20 | 0.00 | 160.00 | 160.00 | 106,499.00 | 106,499.00 | -71 |
| | Local – 02 | 178 | 25-Jan-27 | 14-Jul-27 | 09-Jun-26 A | 13-Nov-27 | 0% | 89.74% | 0.00 | 577,564.82 | 577,564.82 | 0.00 | 4420.00 | 4420.00 | 643,592.80 | 643,592.80 | -69 |
| | Concrete Curb | 15 | 25-Jan-27 | 15-Feb-27 | 09-Jun-26 A | 24-Jun-26 A | 0% | 100% | 0.00 | 158,713.70 | 158,713.70 | 0.00 | 400.00 | 400.00 | 158,713.70 | 158,713.70 | |
| | Installation of Precast Concrete Curb [Local – 02 ] | 15 | 25-Jan-27 | 15-Feb-27 | 09-Jun-26 A | 24-Jun-26 A | 0% | 100% | 0.00 | 158,713.70 | 158,713.70 | 0.00 | 400.00 | 400.00 | 158,713.70 | 158,713.70 | |
| | Asphalt Wearing Course | 5 | 10-May-27 | 19-May-27 | 04-Oct-26 A | 31-Oct-26 A | 0% | 100% | 0.00 | 237,984.00 | 237,984.00 | 0.00 | 1400.00 | 1400.00 | 237,984.00 | 237,984.00 | |
| | Tack coat (RC2) [Local – 02 ] | 2 | 10-May-27 | 11-May-27 | 04-Oct-26 A | 31-Oct-26 A | 0% | 100% | 0.00 | 71,394.00 | 71,394.00 | 0.00 | 350.00 | 350.00 | 71,394.00 | 71,394.00 | |
| | Bituminous wearing course [Local – 02 ] | 3 | 12-May-27 | 19-May-27 | 04-Oct-26 A | 31-Oct-26 A | 0% | 100% | 0.00 | 166,590.00 | 166,590.00 | 0.00 | 1050.00 | 1050.00 | 166,590.00 | 166,590.00 | |
| | Interlocking block roads/on-street pa | 21 | 20-May-27 | 13-Jun-27 | 18-Jul-26 A | 28-Jul-26 A | 0% | 100% | 0.00 | 72,356.80 | 72,356.80 | 0.00 | 1200.00 | 1200.00 | 72,356.80 | 72,356.80 | |
| | Interlocking block pavers for roads/on-street parking [L | 21 | 20-May-27 | 13-Jun-27 | 18-Jul-26 A | 28-Jul-26 A | 0% | 100% | 0.00 | 72,356.80 | 72,356.80 | 0.00 | 1200.00 | 1200.00 | 72,356.80 | 72,356.80 | |
| | Interlocking block sidewalk/footpath | 21 | 14-Jun-27 | 07-Jul-27 | 18-Jul-26 A | 22-Aug-27 | 0% | 70% | 0.00 | 88,752.72 | 88,752.72 | 0.00 | 1260.00 | 1260.00 | 126,789.60 | 126,789.60 | 1 |
| | Interlocking block pavers for sidewalk/footpath [Local - | 21 | 14-Jun-27 | 07-Jul-27 | 18-Jul-26 A | 22-Aug-27 | 0% | 70% | 0.00 | 88,752.72 | 88,752.72 | 0.00 | 1260.00 | 1260.00 | 126,789.60 | 126,789.60 | 1 |
| | Pavement Markings | 20 | 12-May-27 | 08-Jun-27 | 04-Oct-27 | 27-Oct-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 23,051.70 | 23,051.70 | -69 |
| | Pavement Markings (White Paint/Yellow Paint) [Local – | 10 | 12-May-27 | 27-May-27 | 04-Oct-27 | 16-Oct-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 11,396.70 | 11,396.70 | -69 |
| | Handicap ramp [Local – 02 ] | 10 | 29-May-27 | 08-Jun-27 | 16-Oct-27 | 27-Oct-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 11,655.00 | 11,655.00 | -69 |
| | Traffic Signs | 60 | 09-Jun-27 | 14-Jul-27 | 07-Jul-26 A | 13-Nov-27 | 0% | 80% | 0.00 | 19,757.60 | 19,757.60 | 0.00 | 160.00 | 160.00 | 24,697.00 | 24,697.00 | -69 |
| | Retroreflective Plastic Cones [Local – 02 ] | 10 | 09-Jun-27 | 20-Jun-27 | 27-Oct-27 | 08-Nov-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | -69 |
| | Installation of Traffic Signs [Local – 02 ] | 21 | 21-Jun-27 | 14-Jul-27 | 07-Jul-26 A | 13-Nov-27 | 0% | 80% | 0.00 | 19,757.60 | 19,757.60 | 0.00 | 160.00 | 160.00 | 24,697.00 | 24,697.00 | -69 |
| | Local – 03 | 79 | 16-Feb-27 | 22-Jul-27 | 08-Jul-26 A | 12-Oct-27 | 0% | 73.01% | 0.00 | 532,400.40 | 532,400.40 | 0.00 | 2477.89 | 2477.89 | 729,235.60 | 729,235.60 | -42 |
| | Concrete Curb | 21 | 16-Feb-27 | 13-Mar-27 | 04-Oct-26 A | 29-Oct-26 A | 0% | 100% | 0.00 | 226,734.20 | 226,734.20 | 0.00 | 200.00 | 200.00 | 226,734.20 | 226,734.20 | |
| | Installation of Precast Concrete Curb [Local – 03 ] | 21 | 16-Feb-27 | 13-Mar-27 | 04-Oct-26 A | 29-Oct-26 A | 0% | 100% | 0.00 | 226,734.20 | 226,734.20 | 0.00 | 200.00 | 200.00 | 226,734.20 | 226,734.20 | |



© Oracle Corporation

| Activity ID | Activity Name | Original Duration | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Actual Total Cost | Earned Value Cost | Planned Value Labor Units | Actual Labor Units | Earned Value Labor Units | Budgeted Total Cost | At Completion Total Cost | Total Float |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | Asphalt Wearing Course | 5 | 20-May-27 | 25-May-27 | 15-Aug-27 | 21-Aug-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 166,584.00 | 166,584.00 | -47 |
| | Tack coat (RC2) [Local – 03 ] | 2 | 20-May-27 | 22-May-27 | 15-Aug-27 | 17-Aug-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 49,974.00 | 49,974.00 | -47 |
| | Bituminous wearing course [Local – 03 ] | 3 | 23-May-27 | 25-May-27 | 17-Aug-27 | 21-Aug-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 116,610.00 | 116,610.00 | -47 |
| | Interlocking block roads/on-street pa | 21 | 26-May-27 | 19-Jun-27 | 27-Oct-26 A | 31-Oct-26 A | 0% | 100% | 0.00 | 103,368.00 | 103,368.00 | 0.00 | 957.89 | 957.89 | 103,368.00 | 103,368.00 | |
| | Interlocking block pavers for roads/on-street parking [L | 21 | 26-May-27 | 19-Jun-27 | 27-Oct-26 A | 31-Oct-26 A | 0% | 100% | 0.00 | 103,368.00 | 103,368.00 | 0.00 | 957.89 | 957.89 | 103,368.00 | 103,368.00 | |
| | Interlocking block sidewalk/footpath | 21 | 20-Jun-27 | 13-Jul-27 | 19-Oct-26 A | 31-Oct-26 A | 0% | 100% | 0.00 | 181,127.80 | 181,127.80 | 0.00 | 1200.00 | 1200.00 | 181,127.80 | 181,127.80 | |
| | Interlocking block pavers for sidewalk/footpath [Local - | 21 | 20-Jun-27 | 13-Jul-27 | 19-Oct-26 A | 31-Oct-26 A | 0% | 100% | 0.00 | 181,127.80 | 181,127.80 | 0.00 | 1200.00 | 1200.00 | 181,127.80 | 181,127.80 | |
| | Pavement Markings | 20 | 26-May-27 | 17-Jun-27 | 28-Aug-27 | 20-Sep-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 16,137.60 | 16,137.60 | -42 |
| | Pavement Markings (White Paint/Yellow Paint) [Local – | 10 | 26-May-27 | 06-Jun-27 | 28-Aug-27 | 08-Sep-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 7,977.60 | 7,977.60 | -42 |
| | Handicap ramp [Local – 03 ] | 10 | 07-Jun-27 | 17-Jun-27 | 08-Sep-27 | 20-Sep-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 8,160.00 | 8,160.00 | -42 |
| | Traffic Signs | 37 | 19-Jun-27 | 22-Jul-27 | 08-Jul-26 A | 12-Oct-27 | 0% | 60% | 0.00 | 21,170.40 | 21,170.40 | 0.00 | 120.00 | 120.00 | 35,284.00 | 35,284.00 | -42 |
| | Retroreflective Plastic Cones [Local – 03 ] | 10 | 19-Jun-27 | 29-Jun-27 | 20-Sep-27 | 03-Oct-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | -42 |
| | Installation of Traffic Signs [Local – 03 ] | 20 | 30-Jun-27 | 22-Jul-27 | 08-Jul-26 A | 12-Oct-27 | 0% | 60% | 0.00 | 21,170.40 | 21,170.40 | 0.00 | 120.00 | 120.00 | 35,284.00 | 35,284.00 | -42 |
| | Local – 04 | 70 | 14-Mar-27 | 21-Jul-27 | 03-Oct-27 | 22-Dec-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 565,205.55 | 565,205.55 | -103 |
| | Concrete Curb | 21 | 14-Mar-27 | 06-Apr-27 | 03-Oct-27 | 26-Oct-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 158,714.75 | 158,714.75 | -169 |
| | Installation of Precast Concrete Curb [Local – 04 ] | 21 | 14-Mar-27 | 06-Apr-27 | 03-Oct-27 | 26-Oct-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 158,714.75 | 158,714.75 | -169 |
| | Asphalt Wearing Course | 5 | 26-May-27 | 31-May-27 | 27-Oct-27 | 01-Nov-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 166,584.00 | 166,584.00 | -103 |
| | Tack coat (RC2) [Local – 04 ] | 2 | 26-May-27 | 27-May-27 | 27-Oct-27 | 28-Oct-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 49,974.00 | 49,974.00 | -103 |
| | Bituminous wearing course [Local – 04 ] | 3 | 29-May-27 | 31-May-27 | 30-Oct-27 | 01-Nov-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 116,610.00 | 116,610.00 | -103 |
| | Interlocking block roads/on-street pa | 19 | 01-Jun-27 | 22-Jun-27 | 02-Nov-27 | 23-Nov-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 72,357.60 | 72,357.60 | -97 |
| | Interlocking block pavers for roads/on-street parking [L | 19 | 01-Jun-27 | 22-Jun-27 | 02-Nov-27 | 23-Nov-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 72,357.60 | 72,357.60 | -97 |
| | Interlocking block sidewalk/footpath | 19 | 23-Jun-27 | 14-Jul-27 | 24-Nov-27 | 15-Dec-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 126,789.60 | 126,789.60 | -97 |
| | Interlocking block pavers for sidewalk/footpath [Local - | 19 | 23-Jun-27 | 14-Jul-27 | 24-Nov-27 | 15-Dec-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 126,789.60 | 126,789.60 | -97 |
| | Pavement Markings | 20 | 01-Jun-27 | 23-Jun-27 | 02-Nov-27 | 24-Nov-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 16,137.60 | 16,137.60 | -103 |
| | Pavement Markings (White Paint/Yellow Paint) [Local – | 10 | 01-Jun-27 | 12-Jun-27 | 02-Nov-27 | 13-Nov-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 7,977.60 | 7,977.60 | -103 |
| | Handicap ramp [Local – 04 ] | 10 | 13-Jun-27 | 23-Jun-27 | 14-Nov-27 | 24-Nov-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 8,160.00 | 8,160.00 | -103 |
| | Traffic Signs | 24 | 24-Jun-27 | 21-Jul-27 | 25-Nov-27 | 22-Dec-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 24,622.00 | 24,622.00 | -103 |
| | Retroreflective Plastic Cones [Local – 04 ] | 10 | 24-Jun-27 | 05-Jul-27 | 25-Nov-27 | 06-Dec-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | -103 |
| | Installation of Traffic Signs [Local – 04 ] | 14 | 06-Jul-27 | 21-Jul-27 | 07-Dec-27 | 22-Dec-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 24,622.00 | 24,622.00 | -103 |
| | Local – 05 | 139 | 07-Apr-27 | 19-Jul-27 | 24-May-26 A | 05-Dec-27 | 0% | 92.09% | 0.00 | 865,080.90 | 865,080.90 | 0.00 | 5308.01 | 5227.50 | 939,406.25 | 939,406.25 | -88 |
| | Concrete Curb | 16 | 07-Apr-27 | 25-Apr-27 | 24-May-26 A | 28-Jun-26 A | 0% | 100% | 0.00 | 272,081.85 | 272,081.85 | 0.00 | 600.00 | 600.00 | 272,081.85 | 272,081.85 | |
| | Installation of Precast Concrete Curb [Local – 05 ] | 16 | 07-Apr-27 | 25-Apr-27 | 24-May-26 A | 28-Jun-26 A | 0% | 100% | 0.00 | 272,081.85 | 272,081.85 | 0.00 | 600.00 | 600.00 | 272,081.85 | 272,081.85 | |
| | Asphalt Wearing Course | 5 | 01-Jun-27 | 06-Jun-27 | 03-Oct-26 A | 02-Nov-27 | 0% | 85% | 0.00 | 222,513.00 | 222,513.00 | 0.00 | 1483.01 | 1402.50 | 261,780.00 | 261,780.00 | -88 |
| | Tack coat (RC2) [Local – 05 ] | 2 | 01-Jun-27 | 02-Jun-27 | 03-Oct-26 A | 02-Nov-27 | 0% | 85% | 0.00 | 66,753.90 | 66,753.90 | 0.00 | 255.00 | 255.00 | 78,534.00 | 78,534.00 | -88 |
| | Bituminous wearing course [Local – 05 ] | 3 | 03-Jun-27 | 06-Jun-27 | 03-Oct-26 A | 02-Nov-27 | 0% | 85% | 0.00 | 155,759.10 | 155,759.10 | 0.00 | 1228.01 | 1147.50 | 183,246.00 | 183,246.00 | -88 |
| | Interlocking block roads/on-street pa | 18 | 07-Jun-27 | 27-Jun-27 | 13-Jul-26 A | 29-Jul-26 A | 0% | 100% | 0.00 | 124,040.80 | 124,040.80 | 0.00 | 1200.00 | 1200.00 | 124,040.80 | 124,040.80 | |
| | Interlocking block pavers for roads/on-street parking [L | 18 | 07-Jun-27 | 27-Jun-27 | 13-Jul-26 A | 29-Jul-26 A | 0% | 100% | 0.00 | 124,040.80 | 124,040.80 | 0.00 | 1200.00 | 1200.00 | 124,040.80 | 124,040.80 | |
| | Interlocking block sidewalk/footpath | 19 | 28-Jun-27 | 19-Jul-27 | 13-Jul-26 A | 29-Jul-26 A | 0% | 100% | 0.00 | 217,353.50 | 217,353.50 | 0.00 | 1800.00 | 1800.00 | 217,353.50 | 217,353.50 | |



© Oracle Corporation

| Activity ID | Activity Name | Original Duration | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Actual Total Cost | Earned Value Cost | Planned Value Labor Units | Actual Labor Units | Earned Value Labor Units | Budgeted Total Cost | At Completion Total Cost | Total Float |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | Interlocking block pavers for sidewalk/footpath [Local - | 19 | 28-Jun-27 | 19-Jul-27 | 13-Jul-26 A | 29-Jul-26 A | 0% | 100% | 0.00 | 217,353.50 | 217,353.50 | 0.00 | 1800.00 | 1800.00 | 217,353.50 | 217,353.50 | |
| | Pavement Markings | 20 | 07-Jun-27 | 29-Jun-27 | 02-Nov-27 | 25-Nov-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 25,361.10 | 25,361.10 | -88 |
| | Pavement Markings (White Paint/Yellow Paint) [Local – | 10 | 07-Jun-27 | 17-Jun-27 | 02-Nov-27 | 14-Nov-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 12,536.10 | 12,536.10 | -88 |
| | Handicap ramp [Local – 05 ] | 10 | 19-Jun-27 | 29-Jun-27 | 14-Nov-27 | 25-Nov-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 12,825.00 | 12,825.00 | -88 |
| | Traffic Signs | 83 | 30-Jun-27 | 18-Jul-27 | 09-Jul-26 A | 05-Dec-27 | 0% | 75% | 0.00 | 29,091.75 | 29,091.75 | 0.00 | 225.00 | 225.00 | 38,789.00 | 38,789.00 | -88 |
| | Retroreflective Plastic Cones [Local – 05 ] | 5 | 30-Jun-27 | 05-Jul-27 | 25-Nov-27 | 01-Dec-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | -88 |
| | Installation of Traffic Signs [Local – 05 ] | 11 | 06-Jul-27 | 18-Jul-27 | 09-Jul-26 A | 05-Dec-27 | 0% | 75% | 0.00 | 29,091.75 | 29,091.75 | 0.00 | 225.00 | 225.00 | 38,789.00 | 38,789.00 | -88 |
| | Local – 06 | 128 | 26-Apr-27 | 27-Jul-27 | 10-Jun-26 A | 05-Dec-27 | 0% | 96.05% | 0.00 | 620,535.05 | 620,535.05 | 0.00 | 3900.00 | 3900.00 | 646,037.50 | 646,037.50 | -88 |
| | Concrete Curb | 21 | 26-Apr-27 | 24-May-27 | 10-Jun-26 A | 15-Jul-26 A | 0% | 100% | 0.00 | 181,387.55 | 181,387.55 | 0.00 | 300.00 | 300.00 | 181,387.55 | 181,387.55 | |
| | Installation of Precast Concrete Curb [Local – 06 ] | 21 | 26-Apr-27 | 24-May-27 | 10-Jun-26 A | 15-Jul-26 A | 0% | 100% | 0.00 | 181,387.55 | 181,387.55 | 0.00 | 300.00 | 300.00 | 181,387.55 | 181,387.55 | |
| | Asphalt Wearing Course | 5 | 07-Jun-27 | 12-Jun-27 | 06-Oct-26 A | 01-Nov-26 A | 0% | 100% | 0.00 | 190,386.00 | 190,386.00 | 0.00 | 1650.00 | 1650.00 | 190,386.00 | 190,386.00 | |
| | Tack coat (RC2) [Local – 06 ] | 3 | 07-Jun-27 | 09-Jun-27 | 06-Oct-26 A | 01-Nov-26 | 0% | 100% | 0.00 | 57,114.00 | 57,114.00 | 0.00 | 300.00 | 300.00 | 57,114.00 | 57,114.00 | |
| | Bituminous wearing course [Local – 06 ] | 2 | 10-Jun-27 | 12-Jun-27 | 06-Oct-26 A | 01-Nov-26 | 0% | 100% | 0.00 | 133,272.00 | 133,272.00 | 0.00 | 1350.00 | 1350.00 | 133,272.00 | 133,272.00 | |
| | Interlocking block roads/on-street pa | 19 | 13-Jun-27 | 04-Jul-27 | 19-Jul-26 A | 20-Aug-26 A | 0% | 100% | 0.00 | 82,694.40 | 82,694.40 | 0.00 | 600.00 | 600.00 | 82,694.40 | 82,694.40 | |
| | Interlocking block pavers for roads/on-street parking [L | 19 | 13-Jun-27 | 04-Jul-27 | 19-Jul-26 A | 20-Aug-26 | 0% | 100% | 0.00 | 82,694.40 | 82,694.40 | 0.00 | 600.00 | 600.00 | 82,694.40 | 82,694.40 | |
| | Interlocking block sidewalk/footpath | 19 | 05-Jul-27 | 26-Jul-27 | 19-Jul-26 A | 20-Aug-26 A | 0% | 100% | 0.00 | 144,902.10 | 144,902.10 | 0.00 | 1200.00 | 1200.00 | 144,902.10 | 144,902.10 | |
| | Interlocking block pavers for sidewalk/footpath [Local - | 19 | 05-Jul-27 | 26-Jul-27 | 19-Jul-26 A | 20-Aug-26 | 0% | 100% | 0.00 | 144,902.10 | 144,902.10 | 0.00 | 1200.00 | 1200.00 | 144,902.10 | 144,902.10 | |
| | Pavement Markings | 20 | 13-Jun-27 | 05-Jul-27 | 02-Nov-27 | 25-Nov-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 18,447.45 | 18,447.45 | -88 |
| | Pavement Markings (White Paint/Yellow Paint) [Local – | 10 | 13-Jun-27 | 23-Jun-27 | 02-Nov-27 | 14-Nov-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 9,117.45 | 9,117.45 | -88 |
| | Handicap ramp [Local – 06 ] | 10 | 24-Jun-27 | 05-Jul-27 | 14-Nov-27 | 25-Nov-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 9,330.00 | 9,330.00 | -88 |
| | Traffic Signs | 78 | 06-Jul-27 | 27-Jul-27 | 11-Jul-26 A | 05-Dec-27 | 0% | 75% | 0.00 | 21,165.00 | 21,165.00 | 0.00 | 150.00 | 150.00 | 28,220.00 | 28,220.00 | -88 |
| | Retroreflective Plastic Cones [Local – 06 ] | 4 | 06-Jul-27 | 10-Jul-27 | 25-Nov-27 | 30-Nov-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | -88 |
| | Installation of Traffic Signs [Local – 06 ] | 15 | 11-Jul-27 | 27-Jul-27 | 11-Jul-26 A | 05-Dec-27 | 0% | 75% | 0.00 | 21,165.00 | 21,165.00 | 0.00 | 150.00 | 150.00 | 28,220.00 | 28,220.00 | -88 |
| | Local – 07 | 90 | 25-May-27 | 21-Jul-27 | 05-Jul-26 A | 15-Nov-27 | 0% | 93.11% | 0.00 | 150,384.85 | 150,384.85 | 0.00 | 3132.84 | 3085.00 | 161,512.20 | 161,512.20 | -71 |
| | Concrete Curb | 8 | 25-May-27 | 02-Jun-27 | 05-Jul-26 A | 20-Jul-26 A | 0% | 100% | 0.00 | 45,346.65 | 45,346.65 | 0.00 | 325.00 | 325.00 | 45,346.65 | 45,346.65 | |
| | Installation of Precast Concrete Curb [Local – 07 ] | 8 | 25-May-27 | 02-Jun-27 | 05-Jul-26 A | 20-Jul-26 A | 0% | 100% | 0.00 | 45,346.65 | 45,346.65 | 0.00 | 325.00 | 325.00 | 45,346.65 | 45,346.65 | |
| | Asphalt Wearing Course | 12 | 03-Jun-27 | 16-Jun-27 | 01-Oct-26 A | 28-Oct-27 | 0% | 90% | 0.00 | 42,854.40 | 42,854.40 | 0.00 | 1532.84 | 1485.00 | 47,616.00 | 47,616.00 | -71 |
| | Tack coat (RC2) [Local – 07 ] | 6 | 03-Jun-27 | 09-Jun-27 | 01-Oct-26 A | 27-Oct-27 | 0% | 90% | 0.00 | 12,868.20 | 12,868.20 | 0.00 | 270.00 | 270.00 | 14,298.00 | 14,298.00 | -71 |
| | Bituminous wearing course [Local – 07 ] | 6 | 10-Jun-27 | 16-Jun-27 | 01-Oct-26 A | 28-Oct-27 | 0% | 90% | 0.00 | 29,986.20 | 29,986.20 | 0.00 | 1262.84 | 1215.00 | 33,318.00 | 33,318.00 | -71 |
| | Interlocking block roads/on-street pa | 15 | 17-Jun-27 | 04-Jul-27 | 23-Jul-26 A | 02-Aug-26 A | 0% | 100% | 0.00 | 20,673.60 | 20,673.60 | 0.00 | 600.00 | 600.00 | 20,673.60 | 20,673.60 | |
| | Interlocking block pavers for roads/on-street parking [L | 15 | 17-Jun-27 | 04-Jul-27 | 23-Jul-26 A | 02-Aug-26 | 0% | 100% | 0.00 | 20,673.60 | 20,673.60 | 0.00 | 600.00 | 600.00 | 20,673.60 | 20,673.60 | |
| | Interlocking block sidewalk/footpath | 15 | 05-Jul-27 | 21-Jul-27 | 23-Jul-26 A | 02-Aug-26 A | 0% | 100% | 0.00 | 36,225.70 | 36,225.70 | 0.00 | 600.00 | 600.00 | 36,225.70 | 36,225.70 | |
| | Interlocking block pavers for sidewalk/footpath [Local - | 15 | 05-Jul-27 | 21-Jul-27 | 23-Jul-26 A | 02-Aug-26 | 0% | 100% | 0.00 | 36,225.70 | 36,225.70 | 0.00 | 600.00 | 600.00 | 36,225.70 | 36,225.70 | |
| | Pavement Markings | 8 | 17-Jun-27 | 26-Jun-27 | 28-Oct-27 | 07-Nov-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 4,604.25 | 4,604.25 | -71 |
| | Pavement Markings (White Paint/Yellow Paint) [Local – | 4 | 17-Jun-27 | 21-Jun-27 | 28-Oct-27 | 02-Nov-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 2,279.25 | 2,279.25 | -71 |
| | Handicap ramp [Local – 07 ] | 4 | 22-Jun-27 | 26-Jun-27 | 02-Nov-27 | 07-Nov-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 2,325.00 | 2,325.00 | -71 |
| | Traffic Signs | 78 | 27-Jun-27 | 17-Jul-27 | 12-Jul-26 A | 15-Nov-27 | 0% | 75% | 0.00 | 5,284.50 | 5,284.50 | 0.00 | 75.00 | 75.00 | 7,046.00 | 7,046.00 | -71 |
| | Retroreflective Plastic Cones [Local – 07 ] | 4 | 27-Jun-27 | 30-Jun-27 | 07-Nov-27 | 11-Nov-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | -71 |
| | Installation of Traffic Signs [Local – 07 ] | 14 | 01-Jul-27 | 17-Jul-27 | 12-Jul-26 A | 15-Nov-27 | 0% | 75% | 0.00 | 5,284.50 | 5,284.50 | 0.00 | 75.00 | 75.00 | 7,046.00 | 7,046.00 | -71 |



© Oracle Corporation

| Activity ID | Activity Name | Original Duration | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Actual Total Cost | Earned Value Cost | Planned Value Labor Units | Actual Labor Units | Earned Value Labor Units | Budgeted Total Cost | At Completion Total Cost | Total Float |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | Local – 08 | 104 | 03-Jun-27 | 03-Aug-27 | 13-Jul-26 A | 16-Nov-27 | 0% | 83.04% | 0.00 | 586,607.83 | 586,607.83 | 0.00 | 2910.00 | 2910.00 | 706,430.05 | 706,430.05 | -72 |
| | Concrete Curb | 14 | 03-Jun-27 | 19-Jun-27 | 23-Jul-26 A | 30-Oct-27 | 0% | 80% | 0.00 | 163,249.12 | 163,249.12 | 0.00 | 160.00 | 160.00 | 204,061.40 | 204,061.40 | -72 |
| | Installation of Precast Concrete Curb [Local – 08 ] | 14 | 03-Jun-27 | 19-Jun-27 | 23-Jul-26 A | 30-Oct-27 | 0% | 80% | 0.00 | 163,249.12 | 163,249.12 | 0.00 | 160.00 | 160.00 | 204,061.40 | 204,061.40 | -72 |
| | Asphalt Wearing Course | 5 | 20-Jun-27 | 24-Jun-27 | 24-Oct-26 A | 24-Oct-26 A | 0% | 100% | 0.00 | 188,004.00 | 188,004.00 | 0.00 | 1650.00 | 1650.00 | 188,004.00 | 188,004.00 | |
| | Tack coat (RC2) [Local – 08 ] | 2 | 20-Jun-27 | 21-Jun-27 | 24-Oct-26 A | 24-Oct-26 A | 0% | 100% | 0.00 | 71,394.00 | 71,394.00 | 0.00 | 300.00 | 300.00 | 71,394.00 | 71,394.00 | |
| | Bituminous wearing course [Local – 08 ] | 3 | 22-Jun-27 | 24-Jun-27 | 24-Oct-26 A | 24-Oct-26 A | 0% | 100% | 0.00 | 116,610.00 | 116,610.00 | 0.00 | 1350.00 | 1350.00 | 116,610.00 | 116,610.00 | |
| | Interlocking block roads/on-street pa | 13 | 26-Jun-27 | 10-Jul-27 | 12-Sep-26 A | 16-Sep-26 A | 0% | 100% | 0.00 | 93,031.20 | 93,031.20 | 0.00 | 600.00 | 600.00 | 93,031.20 | 93,031.20 | |
| | Interlocking block pavers for roads/on-street parking [L | 13 | 26-Jun-27 | 10-Jul-27 | 12-Sep-26 A | 16-Sep-26 | 0% | 100% | 0.00 | 93,031.20 | 93,031.20 | 0.00 | 600.00 | 600.00 | 93,031.20 | 93,031.20 | |
| | Interlocking block sidewalk/footpath | 21 | 11-Jul-27 | 03-Aug-27 | 13-Sep-26 A | 07-Nov-27 | 0% | 70% | 0.00 | 114,110.71 | 114,110.71 | 0.00 | 420.00 | 420.00 | 163,015.30 | 163,015.30 | -64 |
| | Interlocking block pavers for sidewalk/footpath [Local - | 21 | 11-Jul-27 | 03-Aug-27 | 13-Sep-26 A | 07-Nov-27 | 0% | 70% | 0.00 | 114,110.71 | 114,110.71 | 0.00 | 420.00 | 420.00 | 163,015.30 | 163,015.30 | -64 |
| | Pavement Markings | 8 | 26-Jun-27 | 04-Jul-27 | 30-Oct-27 | 08-Nov-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 23,052.15 | 23,052.15 | -72 |
| | Pavement Markings (White Paint/Yellow Paint) [Local – | 4 | 26-Jun-27 | 29-Jun-27 | 30-Oct-27 | 03-Nov-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 11,397.15 | 11,397.15 | -72 |
| | Handicap ramp [Local – 08 ] | 4 | 30-Jun-27 | 04-Jul-27 | 03-Nov-27 | 08-Nov-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 11,655.00 | 11,655.00 | -72 |
| | Traffic Signs | 72 | 05-Jul-27 | 25-Jul-27 | 13-Jul-26 A | 16-Nov-27 | 0% | 80% | 0.00 | 28,212.80 | 28,212.80 | 0.00 | 80.00 | 80.00 | 35,266.00 | 35,266.00 | -72 |
| | Retroreflective Plastic Cones [Local – 08 ] | 4 | 05-Jul-27 | 08-Jul-27 | 08-Nov-27 | 13-Nov-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | -72 |
| | Installation of Traffic Signs [Local – 08 ] | 14 | 10-Jul-27 | 25-Jul-27 | 13-Jul-26 A | 16-Nov-27 | 0% | 80% | 0.00 | 28,212.80 | 28,212.80 | 0.00 | 80.00 | 80.00 | 35,266.00 | 35,266.00 | -72 |
| | Fence and Gate | 566 | 07-Feb-26 | 18-Oct-27 | 10-Dec-25 A | 11-Dec-27 | 27.33% | 65.85% | 2,221,237.08 | 5,352,417.10 | 5,352,415.58 | 24958.33 | 25427.00 | 25427.00 | 8,127,691.90 | 8,127,691.90 | -42 |
| | Fence and Gate Segment -01 (From 0 | 332 | 07-Feb-26 | 22-Jun-26 | 10-Dec-25 A | 06-Mar-27 | 100% | 4.05% | 1,109,838.30 | 44,979.92 | 44,979.82 | 18725.00 | 8550.00 | 8550.00 | 1,109,838.30 | 1,109,838.30 | 12 |
| | Fence | 332 | 07-Feb-26 | 22-Jun-26 | 10-Dec-25 A | 06-Mar-27 | 100% | 4.05% | 1,109,838.30 | 44,979.92 | 44,979.82 | 18725.00 | 8550.00 | 8550.00 | 1,109,838.30 | 1,109,838.30 | 12 |
| | Excavation for Fences [Fence and Gate Segment -01] | 10 | 07-Feb-26 | 17-Feb-26 | 10-Dec-25 A | 08-Nov-26 | 100% | 85% | 3,941.20 | 3,350.02 | 3,350.02 | 9000.00 | 7650.00 | 7650.00 | 3,941.20 | 3,941.20 | 12 |
| | Lean concrete for Foundation [Fence and Gate Segme | 4 | 18-Feb-26 | 23-Feb-26 | 21-Dec-25 A | 12-Nov-26 | 100% | 20% | 18,814.00 | 3,762.90 | 3,762.80 | 2700.00 | 540.00 | 540.00 | 18,814.00 | 18,814.00 | 12 |
| | Reinforced concrete Structure [Fence and Gate Segm | 20 | 24-Feb-26 | 18-Mar-26 | 23-Dec-25 A | 03-Dec-26 | 100% | 20% | 189,335.00 | 37,867.00 | 37,867.00 | 1800.00 | 360.00 | 360.00 | 189,335.00 | 189,335.00 | 12 |
| | Spraying of bituminous paint waterproofing for R.C fou | 10 | 19-Mar-26 | 04-Apr-26 | 03-Dec-26 | 15-Dec-26 | 100% | 0% | 39,255.30 | 0.00 | 0.00 | 600.00 | 0.00 | 0.00 | 39,255.30 | 39,255.30 | 12 |
| | Embankments to the Fences [Fence and Gate Segme | 8 | 05-Apr-26 | 13-Apr-26 | 15-Dec-26 | 24-Dec-26 | 100% | 0% | 41,176.80 | 0.00 | 0.00 | 1800.00 | 0.00 | 0.00 | 41,176.80 | 41,176.80 | 12 |
| | Concrete Works for Ground Beam for Fences [Fence a | 20 | 14-Apr-26 | 06-May-26 | 24-Dec-26 | 17-Jan-27 | 100% | 0% | 200,048.00 | 0.00 | 0.00 | 1200.00 | 0.00 | 0.00 | 200,048.00 | 200,048.00 | 12 |
| | Plster Works for Fences [Fence and Gate Segment -01] | 12 | 07-May-26 | 20-May-26 | 17-Jan-27 | 31-Jan-27 | 100% | 0% | 16,329.00 | 0.00 | 0.00 | 900.00 | 0.00 | 0.00 | 16,329.00 | 16,329.00 | 12 |
| | Installation of Metal Fence [Fence and Gate Segment | 14 | 21-May-26 | 10-Jun-26 | 31-Jan-27 | 21-Feb-27 | 100% | 0% | 584,610.00 | 0.00 | 0.00 | 350.00 | 0.00 | 0.00 | 584,610.00 | 584,610.00 | 12 |
| | Paint On Cement Plaster [Fence and Gate Segment -( | 10 | 11-Jun-26 | 22-Jun-26 | 21-Feb-27 | 06-Mar-27 | 100% | 0% | 16,329.00 | 0.00 | 0.00 | 375.00 | 0.00 | 0.00 | 16,329.00 | 16,329.00 | 12 |
| | Fence and Gate Segment -02 (From 0 | 221 | 23-Jun-26 | 29-Oct-26 | 25-Mar-26 A | 04-May-27 | 100% | 58.79% | 1,109,822.30 | 652,515.58 | 652,515.16 | 5300.00 | 3582.50 | 3582.50 | 1,109,822.30 | 1,109,822.30 | 12 |
| | Fence | 221 | 23-Jun-26 | 29-Oct-26 | 25-Mar-26 A | 04-May-27 | 100% | 58.79% | 1,109,822.30 | 652,515.58 | 652,515.16 | 5300.00 | 3582.50 | 3582.50 | 1,109,822.30 | 1,109,822.30 | 12 |
| | Excavation for Fences [Fence and Gate Segment -02] | 10 | 23-Jun-26 | 04-Jul-26 | 25-Mar-26 A | 09-Mar-27 | 100% | 85% | 3,941.20 | 3,350.02 | 3,350.02 | 1500.00 | 1275.00 | 1275.00 | 3,941.20 | 3,941.20 | 12 |
| | Lean concrete for Foundation [Fence and Gate Segme | 4 | 05-Jul-26 | 08-Jul-26 | 02-Apr-26 A | 10-Mar-27 | 100% | 85% | 18,814.00 | 15,992.33 | 15,991.90 | 450.00 | 382.50 | 382.50 | 18,814.00 | 18,814.00 | 12 |
| | Reinforced concrete Structure [Fence and Gate Segm | 20 | 09-Jul-26 | 01-Aug-26 | 04-Apr-26 A | 16-Mar-27 | 100% | 85% | 189,335.00 | 160,934.75 | 160,934.75 | 450.00 | 382.50 | 382.50 | 189,335.00 | 189,335.00 | 12 |
| | Spraying of bituminous paint waterproofing for R.C fou | 10 | 02-Aug-26 | 12-Aug-26 | 02-May-26 A | 18-Mar-27 | 100% | 85% | 39,255.30 | 33,367.01 | 33,367.01 | 150.00 | 127.50 | 127.50 | 39,255.30 | 39,255.30 | 12 |
| | Embankments to the Fences [Fence and Gate Segme | 8 | 13-Aug-26 | 22-Aug-26 | 09-May-26 A | 21-Mar-27 | 100% | 85% | 41,176.80 | 35,000.28 | 35,000.28 | 900.00 | 765.00 | 765.00 | 41,176.80 | 41,176.80 | 12 |
| | Concrete Works for Ground Beam for Fences [Fence a | 20 | 23-Aug-26 | 14-Sep-26 | 12-May-26 A | 27-Mar-27 | 100% | 85% | 200,032.00 | 170,027.20 | 170,027.20 | 600.00 | 510.00 | 510.00 | 200,032.00 | 200,032.00 | 12 |
| | Plster Works for Fences [Fence and Gate Segment -02] | 12 | 15-Sep-26 | 29-Sep-26 | 27-Mar-27 | 10-Apr-27 | 100% | 0% | 16,329.00 | 0.00 | 0.00 | 900.00 | 0.00 | 0.00 | 16,329.00 | 16,329.00 | 12 |
| | Installation of Metal Fence [Fence and Gate Segment | 14 | 30-Sep-26 | 15-Oct-26 | 02-Sep-26 A | 20-Apr-27 | 100% | 40% | 584,610.00 | 233,844.00 | 233,844.00 | 350.00 | 140.00 | 140.00 | 584,610.00 | 584,610.00 | 12 |
| | Paint On Cement Plaster [Fence and Gate Segment -( | 12 | 17-Oct-26 | 29-Oct-26 | 20-Apr-27 | 04-May-27 | 100% | 0% | 16,329.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 16,329.00 | 16,329.00 | 12 |
| | Fence and Gate Segment -03 (From 1 | 194 | 31-Oct-26 | 14-Apr-27 | 25-Jan-26 A | 03-Jul-27 | 0.04% | 96.16% | 1,576.48 | 3,546,731.70 | 3,546,731.20 | 933.33 | 5299.50 | 5299.50 | 3,688,384.30 | 3,688,384.30 | 12 |



© Oracle Corporation

| Activity ID | Activity Name | Original Duration | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Actual Total Cost | Earned Value Cost | Planned Value Labor Units | Actual Labor Units | Earned Value Labor Units | Budgeted Total Cost | At Completion Total Cost | Total Float |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | Fence | 136 | 31-Oct-26 | 13-Mar-27 | 25-Jan-26 A | 26-May-27 | 0.04% | 98.96% | 1,576.48 | 3,546,731.70 | 3,546,731.20 | 933.33 | 5299.50 | 5299.50 | 3,583,864.30 | 3,583,864.30 | 44 |
| | Excavation for Fences [Fence and Gate Segment -03] | 10 | 31-Oct-26 | 10-Nov-26 | 25-Jan-26 A | 17-Mar-26 A | 40% | 100% | 1,576.48 | 3,941.20 | 3,941.20 | 933.33 | 1650.00 | 1650.00 | 3,941.20 | 3,941.20 | |
| | Lean concrete for Foundation [Fence and Gate Segme | 4 | 11-Nov-26 | 15-Nov-26 | 31-Jan-26 A | 20-Apr-26 A | 0% | 100% | 0.00 | 18,814.50 | 18,814.00 | 0.00 | 550.00 | 550.00 | 18,814.00 | 18,814.00 | |
| | Reinforced concrete Structure [Fence and Gate Segm | 20 | 16-Nov-26 | 08-Dec-26 | 11-Feb-26 A | 27-Jul-26 A | 0% | 100% | 0.00 | 2,663,377.00 | 2,663,377.00 | 0.00 | 670.00 | 670.00 | 2,663,377.00 | 2,663,377.00 | |
| | Spraying of bituminous paint waterproofing for R.C fou | 10 | 09-Dec-26 | 20-Dec-26 | 18-Feb-26 A | 04-Aug-26 | 0% | 100% | 0.00 | 39,255.30 | 39,255.30 | 0.00 | 150.00 | 150.00 | 39,255.30 | 39,255.30 | |
| | Embankments to the Fences [Fence and Gate Segme | 8 | 21-Dec-26 | 29-Dec-26 | 01-Apr-26 A | 09-Aug-26 | 0% | 100% | 0.00 | 41,176.80 | 41,176.80 | 0.00 | 900.00 | 900.00 | 41,176.80 | 41,176.80 | |
| | Concrete Works for Ground Beam for Fences [Fence a | 20 | 30-Dec-26 | 21-Jan-27 | 11-Apr-26 A | 20-Aug-26 | 0% | 100% | 0.00 | 200,032.00 | 200,032.00 | 0.00 | 680.00 | 680.00 | 200,032.00 | 200,032.00 | |
| | Plster Works for Fences [Fence and Gate Segment -03] | 12 | 23-Jan-27 | 04-Feb-27 | 01-Aug-26 A | 12-May-27 | 0% | 40% | 0.00 | 6,531.60 | 6,531.60 | 0.00 | 360.00 | 360.00 | 16,329.00 | 16,329.00 | 12 |
| | Installation of Metal Fence [Fence and Gate Segment | 14 | 06-Feb-27 | 27-Feb-27 | 14-May-26 A | 12-May-27 | 0% | 97% | 0.00 | 567,071.70 | 567,071.70 | 0.00 | 339.50 | 339.50 | 584,610.00 | 584,610.00 | 12 |
| | Paint On Cement Plaster [Fence and Gate Segment -( | 12 | 28-Feb-27 | 13-Mar-27 | 19-Sep-26 A | 26-May-27 | 0% | 40% | 0.00 | 6,531.60 | 6,531.60 | 0.00 | 0.00 | 0.00 | 16,329.00 | 16,329.00 | 44 |
| | Gate | 40 | 28-Feb-27 | 14-Apr-27 | 12-May-27 | 03-Jul-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 104,520.00 | 104,520.00 | 12 |
| | Installation of Main Entrance Motorized Gate [Fence a | 20 | 28-Feb-27 | 22-Mar-27 | 12-May-27 | 09-Jun-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 80,400.00 | 80,400.00 | 12 |
| | Installation of Pedestrain Gate [Fence and Gate Segm | 20 | 23-Mar-27 | 14-Apr-27 | 09-Jun-27 | 03-Jul-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 24,120.00 | 24,120.00 | 12 |
| | Fence and Gate Segment -04 (From 2 | 124 | 14-Mar-27 | 13-Jul-27 | 25-Dec-25 A | 05-Sep-27 | 0% | 99.85% | 0.00 | 1,108,189.90 | 1,108,189.40 | 0.00 | 7995.00 | 7995.00 | 1,109,822.30 | 1,109,822.30 | -42 |
| | Fence | 124 | 14-Mar-27 | 13-Jul-27 | 25-Dec-25 A | 05-Sep-27 | 0% | 99.85% | 0.00 | 1,108,189.90 | 1,108,189.40 | 0.00 | 7995.00 | 7995.00 | 1,109,822.30 | 1,109,822.30 | -42 |
| | Excavation for Fences [Fence and Gate Segment -04] | 10 | 14-Mar-27 | 24-Mar-27 | 25-Dec-25 A | 27-Jan-26 A | 0% | 100% | 0.00 | 3,941.20 | 3,941.20 | 0.00 | 1500.00 | 1500.00 | 3,941.20 | 3,941.20 | |
| | Lean concrete for Foundation [Fence and Gate Segme | 4 | 25-Mar-27 | 29-Mar-27 | 06-Jan-26 A | 18-Feb-26 A | 0% | 100% | 0.00 | 18,814.50 | 18,814.00 | 0.00 | 450.00 | 450.00 | 18,814.00 | 18,814.00 | |
| | Reinforced concrete Structure [Fence and Gate Segm | 20 | 30-Mar-27 | 21-Apr-27 | 07-Jan-26 A | 15-Apr-26 A | 0% | 100% | 0.00 | 189,335.00 | 189,335.00 | 0.00 | 1990.00 | 1990.00 | 189,335.00 | 189,335.00 | |
| | Spraying of bituminous paint waterproofing for R.C fou | 10 | 22-Apr-27 | 03-May-27 | 13-Jan-26 A | 16-Apr-26 A | 0% | 100% | 0.00 | 39,255.30 | 39,255.30 | 0.00 | 730.00 | 730.00 | 39,255.30 | 39,255.30 | |
| | Embankments to the Fences [Fence and Gate Segme | 8 | 04-May-27 | 12-May-27 | 10-Feb-26 A | 22-Apr-26 A | 0% | 100% | 0.00 | 41,176.80 | 41,176.80 | 0.00 | 1100.00 | 1100.00 | 41,176.80 | 41,176.80 | |
| | Concrete Works for Ground Beam for Fences [Fence a | 20 | 13-May-27 | 09-Jun-27 | 17-Jan-26 A | 30-Jun-26 A | 0% | 100% | 0.00 | 200,032.00 | 200,032.00 | 0.00 | 1020.00 | 1020.00 | 200,032.00 | 200,032.00 | |
| | Installation of Metal Fence [Fence and Gate Segment | 7 | 22-Jun-27 | 29-Jun-27 | 22-Apr-26 A | 19-Aug-26 | 0% | 100% | 0.00 | 584,610.00 | 584,610.00 | 0.00 | 350.00 | 350.00 | 584,610.00 | 584,610.00 | |
| | Plster Works for Fences [Fence and Gate Segment -04] | 10 | 10-Jun-27 | 21-Jun-27 | 01-Sep-26 A | 04-Jul-27 | 0% | 95% | 0.00 | 15,512.55 | 15,512.55 | 0.00 | 855.00 | 855.00 | 16,329.00 | 16,329.00 | 11 |
| | Paint On Cement Plaster [Fence and Gate Segment -( | 12 | 30-Jun-27 | 13-Jul-27 | 11-May-26 A | 05-Sep-27 | 0% | 95% | 0.00 | 15,512.55 | 15,512.55 | 0.00 | 0.00 | 0.00 | 16,329.00 | 16,329.00 | -42 |
| | Fence and Gate Segment -05 (From 2 | 82 | 14-Jul-27 | 18-Oct-27 | 05-Sep-27 | 11-Dec-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 1,109,824.70 | 1,109,824.70 | -42 |
| | Fence | 82 | 14-Jul-27 | 18-Oct-27 | 05-Sep-27 | 11-Dec-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 1,109,824.70 | 1,109,824.70 | -42 |
| | Excavation for Fences [Fence and Gate Segment -05] | 10 | 14-Jul-27 | 25-Jul-27 | 05-Sep-27 | 16-Sep-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 3,941.20 | 3,941.20 | -42 |
| | Lean concrete for Foundation [Fence and Gate Segme | 4 | 26-Jul-27 | 29-Jul-27 | 16-Sep-27 | 21-Sep-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 18,814.00 | 18,814.00 | -42 |
| | Reinforced concrete Structure [Fence and Gate Segm | 20 | 31-Jul-27 | 22-Aug-27 | 21-Sep-27 | 16-Oct-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 189,335.00 | 189,335.00 | -42 |
| | Spraying of bituminous paint waterproofing for R.C fou | 10 | 23-Aug-27 | 02-Sep-27 | 16-Oct-27 | 27-Oct-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 39,255.30 | 39,255.30 | -42 |
| | Embankments to the Fences [Fence and Gate Segme | 4 | 04-Sep-27 | 07-Sep-27 | 27-Oct-27 | 01-Nov-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 41,176.80 | 41,176.80 | -42 |
| | Concrete Works for Ground Beam for Fences [Fence a | 15 | 08-Sep-27 | 26-Sep-27 | 01-Nov-27 | 18-Nov-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 200,032.00 | 200,032.00 | -42 |
| | Plster Works for Fences [Fence and Gate Segment -05] | 6 | 27-Sep-27 | 03-Oct-27 | 18-Nov-27 | 25-Nov-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 16,329.00 | 16,329.00 | -42 |
| | Installation of Metal Fence [Fence and Gate Segment | 7 | 04-Oct-27 | 11-Oct-27 | 25-Nov-27 | 04-Dec-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 584,610.00 | 584,610.00 | -42 |
| | Paint On Cement Plaster [Fence and Gate Segment -( | 6 | 12-Oct-27 | 18-Oct-27 | 04-Dec-27 | 11-Dec-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 16,331.40 | 16,331.40 | -42 |
| | Roundabout & Landscape | 233 | 14-Mar-27 | 18-Oct-27 | 17-Oct-26 A | 02-May-28 | 0% | 11.08% | 0.00 | 223,917.20 | 223,917.20 | 0.00 | 7005.10 | 6251.47 | 2,047,352.90 | 2,047,352.90 | -169 |
| | Local – 01 | 163 | 14-Mar-27 | 10-Oct-27 | 17-Oct-26 A | 13-Jan-28 | 0% | 14.68% | 0.00 | 103,665.60 | 103,665.60 | 0.00 | 4480.10 | 3726.47 | 705,970.70 | 705,970.70 | -75 |
| | LOCAL - 01 Segment-01 (From 0+0 | 113 | 14-Mar-27 | 09-Oct-27 | 17-Oct-26 A | 14-Dec-27 | 0% | 12.11% | 0.00 | 62,201.40 | 62,201.40 | 0.00 | 2680.10 | 1926.47 | 513,701.90 | 513,701.90 | -49 |
| | Irrigation Works | 73 | 14-Mar-27 | 22-Jul-27 | 17-Oct-26 A | 28-Oct-27 | 0% | 15.21% | 0.00 | 62,201.40 | 62,201.40 | 0.00 | 2680.10 | 1926.47 | 408,833.80 | 408,833.80 | -75 |
| | Secondary Irrigation | 73 | 14-Mar-27 | 22-Jul-27 | 17-Oct-26 A | 28-Oct-27 | 0% | 15.21% | 0.00 | 62,201.40 | 62,201.40 | 0.00 | 2680.10 | 1926.47 | 408,833.80 | 408,833.80 | -75 |
| | Pipe Work | 60 | 14-Mar-27 | 05-Jun-27 | 17-Oct-26 A | 09-Sep-27 | 0% | 50% | 0.00 | 62,201.40 | 62,201.40 | 0.00 | 2680.10 | 1926.47 | 124,402.80 | 124,402.80 | -75 |



© Oracle Corporation

| Activity ID | Activity Name | Original Duration | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Actual Total Cost | Earned Value Cost | Planned Value Labor Units | Actual Labor Units | Earned Value Labor Units | Budgeted Total Cost | At Completion Total Cost | Total Float |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | Excavation for Secondary Irrigation [Local – 01 Segme | 8 | 14-Mar-27 | 22-Mar-27 | 18-Oct-26 A | 10-Aug-27 | 0% | 50% | 0.00 | 620.70 | 620.70 | 0.00 | 225.00 | 225.00 | 1,241.40 | 1,241.40 | -104 |
| | Sand bedding for Secondary Irrigation [Local – 01 Seg | 5 | 23-Mar-27 | 28-Mar-27 | 17-Oct-26 A | 14-Aug-27 | 0% | 50% | 0.00 | 0.00 | 0.00 | 0.00 | 50.00 | 50.00 | 0.00 | 0.00 | -75 |
| | Installation of Pipe for Secondary Irrigation [Local – 01 | 10 | 29-Mar-27 | 08-Apr-27 | 19-Oct-26 A | 19-Aug-27 | 0% | 50% | 0.00 | 1,857.60 | 1,857.60 | 0.00 | 536.84 | 450.00 | 3,715.20 | 3,715.20 | -75 |
| | Sand Surround for Secondary Irrigation [Local – 01 Se | 5 | 10-Apr-27 | 14-Apr-27 | 20-Oct-26 A | 22-Aug-27 | 0% | 50% | 0.00 | 0.00 | 0.00 | 0.00 | 754.84 | 450.00 | 0.00 | 0.00 | -75 |
| | Installation of Micron Marker Magnetic Tape [Local – 0 | 10 | 15-Apr-27 | 26-Apr-27 | 21-Oct-26 A | 28-Aug-27 | 0% | 50% | 0.00 | 0.00 | 0.00 | 0.00 | 141.18 | 100.00 | 0.00 | 0.00 | -75 |
| | Backfilling to Subgrade Elevation [Local – 01 Segment | 5 | 27-Apr-27 | 02-May-27 | 22-Oct-26 A | 31-Aug-27 | 0% | 50% | 0.00 | 618.90 | 618.90 | 0.00 | 814.81 | 500.00 | 1,237.80 | 1,237.80 | -75 |
| | Installation of tubing for risers connections from laterals | 17 | 12-May-27 | 05-Jun-27 | 24-Oct-26 A | 09-Sep-27 | 0% | 50% | 0.00 | 59,104.20 | 59,104.20 | 0.00 | 157.43 | 151.47 | 118,208.40 | 118,208.40 | -75 |
| | Valves and Controller | 41 | 06-Jun-27 | 22-Jul-27 | 09-Sep-27 | 28-Oct-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 284,431.00 | 284,431.00 | -75 |
| | Installation of Electrical Solenoid Valve [Local – 01 Se | 5 | 06-Jun-27 | 10-Jun-27 | 09-Sep-27 | 15-Sep-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 4,355.00 | 4,355.00 | -75 |
| | Installation of quick coupler valve [Local – 01 Segment | 5 | 12-Jun-27 | 16-Jun-27 | 15-Sep-27 | 21-Sep-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 6,030.00 | 6,030.00 | -75 |
| | Installation of a Flush valve [Local – 01 Segment-01] | 5 | 17-Jun-27 | 22-Jun-27 | 21-Sep-27 | 28-Sep-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 13,400.00 | 13,400.00 | -75 |
| | Installation of Advanced Irrigation controller [Local – 01 | 7 | 23-Jun-27 | 30-Jun-27 | 28-Sep-27 | 06-Oct-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 234,500.00 | 234,500.00 | -75 |
| | Install single station decoder for valve connection [Loc | 7 | 01-Jul-27 | 08-Jul-27 | 06-Oct-27 | 14-Oct-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 6,700.00 | 6,700.00 | -75 |
| | Installation of Decoder cables 12 AWG between valves | 12 | 10-Jul-27 | 22-Jul-27 | 14-Oct-27 | 28-Oct-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 19,446.00 | 19,446.00 | -75 |
| | Curbs and edging | 2 | 24-Jul-27 | 25-Jul-27 | 28-Oct-27 | 31-Oct-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 4,100.40 | 4,100.40 | -75 |
| | Installation of Curbs and edging [Local – 01 Segment- | 2 | 24-Jul-27 | 25-Jul-27 | 28-Oct-27 | 31-Oct-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 4,100.40 | 4,100.40 | -75 |
| | Landscape | 38 | 26-Jul-27 | 09-Oct-27 | 31-Oct-27 | 14-Dec-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 100,767.70 | 100,767.70 | -49 |
| | Site preparation for Planting Area [Local – 01 Segment | 9 | 26-Jul-27 | 04-Aug-27 | 31-Oct-27 | 10-Nov-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 20,153.10 | 20,153.10 | -75 |
| | Placing Agricutural Soil [Local – 01 Segment-01] | 9 | 05-Aug-27 | 15-Aug-27 | 10-Nov-27 | 21-Nov-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 20,155.30 | 20,155.30 | -75 |
| | Planting Shrubs And Ground Cover [Local – 01 Segme | 20 | 15-Sep-27 | 09-Oct-27 | 21-Nov-27 | 14-Dec-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 60,459.30 | 60,459.30 | -49 |
| | LOCAL - 01 Segment-02 (From 1+0 | 79 | 06-Jun-27 | 09-Oct-27 | 17-Oct-26 A | 13-Jan-28 | 0% | 21.91% | 0.00 | 20,732.10 | 20,732.10 | 0.00 | 900.00 | 900.00 | 94,626.90 | 94,626.90 | -75 |
| | Irrigation Works | 50 | 06-Jun-27 | 04-Sep-27 | 17-Oct-26 A | 11-Dec-27 | 0% | 34.74% | 0.00 | 20,732.10 | 20,732.10 | 0.00 | 900.00 | 900.00 | 59,671.60 | 59,671.60 | -75 |
| | Secondary Irrigation | 50 | 06-Jun-27 | 04-Sep-27 | 17-Oct-26 A | 11-Dec-27 | 0% | 34.74% | 0.00 | 20,732.10 | 20,732.10 | 0.00 | 900.00 | 900.00 | 59,671.60 | 59,671.60 | -75 |
| | Pipe Work | 47 | 06-Jun-27 | 29-Jul-27 | 17-Oct-26 A | 09-Oct-27 | 0% | 50% | 0.00 | 20,732.10 | 20,732.10 | 0.00 | 900.00 | 900.00 | 41,464.20 | 41,464.20 | -51 |
| | Excavation for Secondary Irrigation [Local – 01 Segme | 5 | 06-Jun-27 | 10-Jun-27 | 17-Oct-26 A | 13-Sep-27 | 0% | 50% | 0.00 | 206.00 | 206.00 | 0.00 | 225.00 | 225.00 | 412.00 | 412.00 | -51 |
| | Sand bedding for Secondary Irrigation [Local – 01 Seg | 5 | 12-Jun-27 | 16-Jun-27 | 18-Oct-26 A | 15-Sep-27 | 0% | 50% | 0.00 | 0.00 | 0.00 | 0.00 | 50.00 | 50.00 | 0.00 | 0.00 | -51 |
| | Installation of Pipe for Secondary Irrigation [Local – 01 | 5 | 17-Jun-27 | 22-Jun-27 | 19-Oct-26 A | 19-Sep-27 | 0% | 50% | 0.00 | 618.90 | 618.90 | 0.00 | 225.00 | 225.00 | 1,237.80 | 1,237.80 | -51 |
| | Sand Surround for Secondary Irrigation [Local – 01 Se | 5 | 23-Jun-27 | 28-Jun-27 | 20-Oct-26 A | 21-Sep-27 | 0% | 50% | 0.00 | 0.00 | 0.00 | 0.00 | 50.00 | 50.00 | 0.00 | 0.00 | -51 |
| | Installation of Micron Marker Magnetic Tape [Local – 0 | 5 | 29-Jun-27 | 04-Jul-27 | 21-Oct-26 A | 26-Sep-27 | 0% | 50% | 0.00 | 0.00 | 0.00 | 0.00 | 50.00 | 50.00 | 0.00 | 0.00 | -51 |
| | Backfilling to Subgrade Elevation [Local – 01 Segment | 5 | 05-Jul-27 | 10-Jul-27 | 22-Oct-26 A | 28-Sep-27 | 0% | 50% | 0.00 | 206.00 | 206.00 | 0.00 | 175.00 | 175.00 | 412.00 | 412.00 | -51 |
| | Installation of tubing for risers connections from laterals | 17 | 11-Jul-27 | 29-Jul-27 | 24-Oct-26 A | 09-Oct-27 | 0% | 50% | 0.00 | 19,701.20 | 19,701.20 | 0.00 | 125.00 | 125.00 | 39,402.40 | 39,402.40 | -51 |
| | Valves and Controller | 17 | 16-Aug-27 | 04-Sep-27 | 21-Nov-27 | 11-Dec-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 18,207.40 | 18,207.40 | -75 |
| | Installation of a Flush valve [Local – 01 Segment-02] | 5 | 16-Aug-27 | 21-Aug-27 | 21-Nov-27 | 27-Nov-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 11,725.00 | 11,725.00 | -75 |
| | Installation of Decoder cables 12 AWG between valves | 12 | 22-Aug-27 | 04-Sep-27 | 27-Nov-27 | 11-Dec-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 6,482.40 | 6,482.40 | -75 |
| | Curbs and edging | 2 | 05-Sep-27 | 06-Sep-27 | 11-Dec-27 | 13-Dec-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 1,366.80 | 1,366.80 | -75 |
| | Installation of Curbs and edging [Local – 01 Segment- | 2 | 05-Sep-27 | 06-Sep-27 | 11-Dec-27 | 13-Dec-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 1,366.80 | 1,366.80 | -75 |
| | Landscape | 27 | 07-Sep-27 | 09-Oct-27 | 13-Dec-27 | 13-Jan-28 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 33,588.50 | 33,588.50 | -75 |
| | Site preparation for Planting Area [Local – 01 Segment | 9 | 07-Sep-27 | 16-Sep-27 | 13-Dec-27 | 23-Dec-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 6,717.70 | 6,717.70 | -75 |
| | Placing Agricutural Soil [Local – 01 Segment-02] | 9 | 18-Sep-27 | 28-Sep-27 | 23-Dec-27 | 03-Jan-28 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 6,717.70 | 6,717.70 | -75 |
| | Planting Shrubs And Ground Cover [Local – 01 Segme | 9 | 29-Sep-27 | 09-Oct-27 | 03-Jan-28 | 13-Jan-28 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 20,153.10 | 20,153.10 | -75 |
| | LOCAL - 01 Segment-03 (From 2+1 | 100 | 31-Jul-27 | 10-Oct-27 | 24-Oct-26 A | 09-Dec-27 | 0% | 21.23% | 0.00 | 20,732.10 | 20,732.10 | 0.00 | 900.00 | 900.00 | 97,641.90 | 97,641.90 | -45 |
| | Irrigation Works | 100 | 31-Jul-27 | 04-Oct-27 | 24-Oct-26 A | 10-Nov-27 | 0% | 33.07% | 0.00 | 20,732.10 | 20,732.10 | 0.00 | 900.00 | 900.00 | 62,686.60 | 62,686.60 | -19 |



© Oracle Corporation

| Activity ID | Activity Name | Original Duration | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Actual Total Cost | Earned Value Cost | Planned Value Labor Units | Actual Labor Units | Earned Value Labor Units | Budgeted Total Cost | At Completion Total Cost | Total Float |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | Secondary Irrigation | 100 | 31-Jul-27 | 04-Oct-27 | 24-Oct-26 A | 10-Nov-27 | 0% | 33.07% | 0.00 | 20,732.10 | 20,732.10 | 0.00 | 900.00 | 900.00 | 62,686.60 | 62,686.60 | -19 |
| | Pipe Work | 56 | 31-Jul-27 | 04-Oct-27 | 24-Oct-26 A | 10-Nov-27 | 0% | 50% | 0.00 | 20,732.10 | 20,732.10 | 0.00 | 900.00 | 900.00 | 41,464.20 | 41,464.20 | -19 |
| | Excavation for Secondary Irrigation [Local – 01 Segme | 5 | 31-Jul-27 | 04-Aug-27 | 24-Oct-26 A | 11-Oct-27 | 0% | 50% | 0.00 | 206.00 | 206.00 | 0.00 | 225.00 | 225.00 | 412.00 | 412.00 | -51 |
| | Sand bedding for Secondary Irrigation [Local – 01 Seg | 5 | 05-Aug-27 | 10-Aug-27 | 25-Oct-26 A | 14-Oct-27 | 0% | 50% | 0.00 | 0.00 | 0.00 | 0.00 | 50.00 | 50.00 | 0.00 | 0.00 | -45 |
| | Installation of Pipe for Secondary Irrigation [Local – 01 | 5 | 11-Aug-27 | 16-Aug-27 | 26-Oct-26 A | 17-Oct-27 | 0% | 50% | 0.00 | 618.90 | 618.90 | 0.00 | 225.00 | 225.00 | 1,237.80 | 1,237.80 | -45 |
| | Sand Surround for Secondary Irrigation [Local – 01 Se | 8 | 17-Aug-27 | 25-Aug-27 | 27-Oct-26 A | 21-Oct-27 | 0% | 50% | 0.00 | 0.00 | 0.00 | 0.00 | 50.00 | 50.00 | 0.00 | 0.00 | -19 |
| | Installation of Micron Marker Magnetic Tape [Local – 0 | 8 | 26-Aug-27 | 04-Sep-27 | 28-Oct-26 A | 26-Oct-27 | 0% | 50% | 0.00 | 0.00 | 0.00 | 0.00 | 50.00 | 50.00 | 0.00 | 0.00 | -19 |
| | Backfilling to Subgrade Elevation [Local – 01 Segment | 8 | 05-Sep-27 | 13-Sep-27 | 29-Oct-26 A | 31-Oct-27 | 0% | 50% | 0.00 | 206.00 | 206.00 | 0.00 | 175.00 | 175.00 | 412.00 | 412.00 | -19 |
| | Installation of tubing for risers connections from laterals | 17 | 14-Sep-27 | 04-Oct-27 | 31-Oct-26 A | 10-Nov-27 | 0% | 50% | 0.00 | 19,701.20 | 19,701.20 | 0.00 | 125.00 | 125.00 | 39,402.40 | 39,402.40 | -19 |
| | Valves and Controller | 17 | 17-Aug-27 | 05-Sep-27 | 17-Oct-27 | 06-Nov-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 21,222.40 | 21,222.40 | -45 |
| | Installation of a Flush valve [Local – 01 Segment-03] | 5 | 17-Aug-27 | 22-Aug-27 | 17-Oct-27 | 23-Oct-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 14,740.00 | 14,740.00 | -45 |
| | Installation of Decoder cables 12 AWG between valves | 12 | 23-Aug-27 | 05-Sep-27 | 23-Oct-27 | 06-Nov-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 6,482.40 | 6,482.40 | -45 |
| | Curbs and edging | 2 | 06-Sep-27 | 07-Sep-27 | 06-Nov-27 | 08-Nov-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 1,366.80 | 1,366.80 | -45 |
| | Installation of Curbs and edging [Local – 01 Segment- | 2 | 06-Sep-27 | 07-Sep-27 | 06-Nov-27 | 08-Nov-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 1,366.80 | 1,366.80 | -45 |
| | Landscape | 27 | 08-Sep-27 | 10-Oct-27 | 08-Nov-27 | 09-Dec-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 33,588.50 | 33,588.50 | -45 |
| | Site preparation for Planting Area [Local – 01 Segment | 9 | 08-Sep-27 | 18-Sep-27 | 08-Nov-27 | 18-Nov-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 6,717.70 | 6,717.70 | -45 |
| | Placing Agricutural Soil [Local – 01 Segment-03] | 9 | 19-Sep-27 | 29-Sep-27 | 18-Nov-27 | 29-Nov-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 6,717.70 | 6,717.70 | -45 |
| | Planting Shrubs And Ground Cover [Local – 01 Segme | 9 | 30-Sep-27 | 10-Oct-27 | 29-Nov-27 | 09-Dec-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 20,153.10 | 20,153.10 | -45 |
| | Local – 02 | 101 | 05-Aug-27 | 18-Oct-27 | 24-Oct-26 A | 16-Dec-27 | 0% | 19.87% | 0.00 | 20,732.10 | 20,732.10 | 0.00 | 900.00 | 900.00 | 104,341.90 | 104,341.90 | -51 |
| | Irrigation Works | 101 | 05-Aug-27 | 06-Oct-27 | 24-Oct-26 A | 22-Nov-27 | 0% | 29.88% | 0.00 | 20,732.10 | 20,732.10 | 0.00 | 900.00 | 900.00 | 69,386.60 | 69,386.60 | -30 |
| | Secondary Irrigation | 101 | 05-Aug-27 | 06-Oct-27 | 24-Oct-26 A | 22-Nov-27 | 0% | 29.88% | 0.00 | 20,732.10 | 20,732.10 | 0.00 | 900.00 | 900.00 | 69,386.60 | 69,386.60 | -30 |
| | Pipe Work | 53 | 05-Aug-27 | 06-Oct-27 | 24-Oct-26 A | 11-Nov-27 | 0% | 50% | 0.00 | 20,732.10 | 20,732.10 | 0.00 | 900.00 | 900.00 | 41,464.20 | 41,464.20 | -20 |
| | Excavation for Secondary Irrigation [Local – 02 ] | 4 | 05-Aug-27 | 09-Aug-27 | 24-Oct-26 A | 13-Oct-27 | 0% | 50% | 0.00 | 206.00 | 206.00 | 0.00 | 225.00 | 225.00 | 412.00 | 412.00 | -51 |
| | Sand bedding for Secondary Irrigation [Local – 02 ] | 4 | 10-Aug-27 | 14-Aug-27 | 25-Oct-26 A | 16-Oct-27 | 0% | 50% | 0.00 | 0.00 | 0.00 | 0.00 | 50.00 | 50.00 | 0.00 | 0.00 | -51 |
| | Installation of Pipe for Secondary Irrigation [Local – 02 ] | 4 | 15-Aug-27 | 18-Aug-27 | 26-Oct-26 A | 18-Oct-27 | 0% | 50% | 0.00 | 618.90 | 618.90 | 0.00 | 225.00 | 225.00 | 1,237.80 | 1,237.80 | -51 |
| | Sand Surround for Secondary Irrigation [Local – 02 ] | 8 | 19-Aug-27 | 28-Aug-27 | 27-Oct-26 A | 23-Oct-27 | 0% | 50% | 0.00 | 0.00 | 0.00 | 0.00 | 50.00 | 50.00 | 0.00 | 0.00 | -20 |
| | Installation of Micron Marker Magnetic Tape [Local – 0 | 8 | 29-Aug-27 | 06-Sep-27 | 28-Oct-26 A | 27-Oct-27 | 0% | 50% | 0.00 | 0.00 | 0.00 | 0.00 | 50.00 | 50.00 | 0.00 | 0.00 | -20 |
| | Backfilling to Subgrade Elevation [Local – 02 ] | 10 | 07-Sep-27 | 18-Sep-27 | 29-Oct-26 A | 02-Nov-27 | 0% | 50% | 0.00 | 206.00 | 206.00 | 0.00 | 175.00 | 175.00 | 412.00 | 412.00 | -20 |
| | Installation of tubing for risers connections from laterals | 15 | 19-Sep-27 | 06-Oct-27 | 31-Oct-26 A | 11-Nov-27 | 0% | 50% | 0.00 | 19,701.20 | 19,701.20 | 0.00 | 125.00 | 125.00 | 39,402.40 | 39,402.40 | -20 |
| | Valves and Controller | 30 | 19-Aug-27 | 22-Sep-27 | 18-Oct-27 | 22-Nov-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 27,922.40 | 27,922.40 | -51 |
| | Installation of Electrical Solenoid Valve [Local – 02 ] | 5 | 19-Aug-27 | 24-Aug-27 | 18-Oct-27 | 24-Oct-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 5,025.00 | 5,025.00 | -51 |
| | Installation of quick coupler valve [Local – 02 ] | 5 | 25-Aug-27 | 30-Aug-27 | 24-Oct-27 | 30-Oct-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 3,015.00 | 3,015.00 | -51 |
| | Installation of a Flush valve [Local – 02 ] | 4 | 31-Aug-27 | 04-Sep-27 | 30-Oct-27 | 03-Nov-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 6,700.00 | 6,700.00 | -51 |
| | Install single station decoder for valve connection [Loc | 7 | 05-Sep-27 | 12-Sep-27 | 03-Nov-27 | 11-Nov-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 6,700.00 | 6,700.00 | -51 |
| | Installation of Decoder cables 12 AWG between valves | 9 | 13-Sep-27 | 22-Sep-27 | 11-Nov-27 | 22-Nov-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 6,482.40 | 6,482.40 | -51 |
| | Curbs and edging | 3 | 25-Sep-27 | 27-Sep-27 | 22-Nov-27 | 25-Nov-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 1,366.80 | 1,366.80 | -51 |
| | Installation of Curbs and edging [Local – 02 ] | 3 | 25-Sep-27 | 27-Sep-27 | 22-Nov-27 | 25-Nov-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 1,366.80 | 1,366.80 | -51 |
| | Landscape | 18 | 28-Sep-27 | 18-Oct-27 | 25-Nov-27 | 16-Dec-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 33,588.50 | 33,588.50 | -51 |
| | Site preparation for Planting Area [Local – 02 ] | 6 | 28-Sep-27 | 04-Oct-27 | 25-Nov-27 | 02-Dec-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 6,717.70 | 6,717.70 | -51 |
| | Placing Agricutural Soil [Local – 02 ] | 6 | 05-Oct-27 | 11-Oct-27 | 02-Dec-27 | 09-Dec-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 6,717.70 | 6,717.70 | -51 |
| | Planting Shrubs And Ground Cover [Local – 02 ] | 6 | 12-Oct-27 | 18-Oct-27 | 09-Dec-27 | 16-Dec-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 20,153.10 | 20,153.10 | -51 |



© Oracle Corporation

| Activity ID | Activity Name | Original Duration | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Actual Total Cost | Earned Value Cost | Planned Value Labor Units | Actual Labor Units | Earned Value Labor Units | Budgeted Total Cost | At Completion Total Cost | Total Float |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | Local – 04 | 55 | 05-Aug-27 | 09-Oct-27 | 27-Oct-27 | 29-Dec-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 89,602.70 | 89,602.70 | -62 |
| | Irrigation Works | 43 | 05-Aug-27 | 25-Sep-27 | 27-Oct-27 | 15-Dec-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 54,647.40 | 54,647.40 | -62 |
| | Secondary Irrigation | 43 | 05-Aug-27 | 25-Sep-27 | 27-Oct-27 | 15-Dec-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 54,647.40 | 54,647.40 | -62 |
| | Pipe Work | 29 | 05-Aug-27 | 07-Sep-27 | 27-Oct-27 | 29-Nov-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 41,465.00 | 41,465.00 | -62 |
| | Excavation for Secondary Irrigation [Local – 04 ] | 3 | 05-Aug-27 | 08-Aug-27 | 27-Oct-27 | 30-Oct-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 412.00 | 412.00 | -62 |
| | Sand bedding for Secondary Irrigation [Local – 04 ] | 6 | 09-Aug-27 | 15-Aug-27 | 31-Oct-27 | 06-Nov-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | -62 |
| | Installation of Pipe for Secondary Irrigation [Local – 04 ] | 8 | 16-Aug-27 | 24-Aug-27 | 07-Nov-27 | 15-Nov-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 1,237.80 | 1,237.80 | -62 |
| | Sand Surround for Secondary Irrigation [Local – 04 ] | 3 | 25-Aug-27 | 28-Aug-27 | 16-Nov-27 | 18-Nov-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | -62 |
| | Installation of Micron Marker Magnetic Tape [Local – 0 | 5 | 29-Aug-27 | 02-Sep-27 | 20-Nov-27 | 24-Nov-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | -62 |
| | Backfilling to Subgrade Elevation [Local – 04 ] | 2 | 04-Sep-27 | 05-Sep-27 | 25-Nov-27 | 27-Nov-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 412.00 | 412.00 | -62 |
| | Installation of tubing for risers connections from laterals | 2 | 06-Sep-27 | 07-Sep-27 | 28-Nov-27 | 29-Nov-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 39,403.20 | 39,403.20 | -62 |
| | Valves and Controller | 26 | 25-Aug-27 | 25-Sep-27 | 16-Nov-27 | 15-Dec-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 13,182.40 | 13,182.40 | -62 |
| | Installation of Electrical Solenoid Valve [Local – 04 ] | 6 | 25-Aug-27 | 31-Aug-27 | 16-Nov-27 | 22-Nov-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | -62 |
| | Installation of quick coupler valve [Local – 04 ] | 6 | 01-Sep-27 | 07-Sep-27 | 23-Nov-27 | 29-Nov-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | -62 |
| | Installation of a Flush valve [Local – 04 ] | 5 | 08-Sep-27 | 13-Sep-27 | 30-Nov-27 | 05-Dec-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 6,700.00 | 6,700.00 | -62 |
| | Install single station decoder for valve connection [Loc | 7 | 14-Sep-27 | 21-Sep-27 | 06-Dec-27 | 13-Dec-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | -62 |
| | Installation of Decoder cables 12 AWG between valves | 2 | 22-Sep-27 | 25-Sep-27 | 14-Dec-27 | 15-Dec-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 6,482.40 | 6,482.40 | -62 |
| | Curbs and edging | 3 | 26-Sep-27 | 28-Sep-27 | 16-Dec-27 | 19-Dec-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 1,366.80 | 1,366.80 | -62 |
| | Installation of Curbs and edging [Local – 04 ] | 3 | 26-Sep-27 | 28-Sep-27 | 16-Dec-27 | 19-Dec-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 1,366.80 | 1,366.80 | -62 |
| | Landscape | 9 | 29-Sep-27 | 09-Oct-27 | 20-Dec-27 | 29-Dec-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 33,588.50 | 33,588.50 | -62 |
| | Site preparation for Planting Area [Local – 04 ] | 3 | 29-Sep-27 | 02-Oct-27 | 20-Dec-27 | 22-Dec-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 6,717.70 | 6,717.70 | -62 |
| | Placing Agricutural Soil [Local – 04 ] | 3 | 03-Oct-27 | 05-Oct-27 | 23-Dec-27 | 26-Dec-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 6,717.70 | 6,717.70 | -62 |
| | Planting Shrubs And Ground Cover [Local – 04 ] | 3 | 06-Oct-27 | 09-Oct-27 | 27-Dec-27 | 29-Dec-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 20,153.10 | 20,153.10 | -62 |
| | Local – 06 | 47 | 05-Aug-27 | 10-Oct-27 | 31-Oct-26 A | 23-Dec-27 | 0% | 16.53% | 0.00 | 16,586.00 | 16,586.00 | 0.00 | 600.00 | 600.00 | 100,322.70 | 100,322.70 | -56 |
| | Irrigation Works | 47 | 05-Aug-27 | 21-Sep-27 | 31-Oct-26 A | 06-Dec-27 | 0% | 25.37% | 0.00 | 16,586.00 | 16,586.00 | 0.00 | 600.00 | 600.00 | 65,367.40 | 65,367.40 | -56 |
| | Secondary Irrigation | 47 | 05-Aug-27 | 21-Sep-27 | 31-Oct-26 A | 06-Dec-27 | 0% | 25.37% | 0.00 | 16,586.00 | 16,586.00 | 0.00 | 600.00 | 600.00 | 65,367.40 | 65,367.40 | -56 |
| | Pipe Work | 17 | 05-Aug-27 | 24-Aug-27 | 31-Oct-26 A | 08-Nov-27 | 0% | 40% | 0.00 | 16,586.00 | 16,586.00 | 0.00 | 600.00 | 600.00 | 41,465.00 | 41,465.00 | -56 |
| | Excavation for Secondary Irrigation [Local – 06 ] | 3 | 05-Aug-27 | 08-Aug-27 | 31-Oct-26 A | 28-Oct-27 | 0% | 40% | 0.00 | 164.80 | 164.80 | 0.00 | 180.00 | 180.00 | 412.00 | 412.00 | -56 |
| | Installation of Pipe for Secondary Irrigation [Local – 06 ] | 3 | 09-Aug-27 | 11-Aug-27 | 01-Nov-26 A | 31-Oct-27 | 0% | 40% | 0.00 | 495.12 | 495.12 | 0.00 | 180.00 | 180.00 | 1,237.80 | 1,237.80 | -56 |
| | Backfilling to Subgrade Elevation [Local – 06 ] | 3 | 12-Aug-27 | 15-Aug-27 | 02-Nov-26 A | 02-Nov-27 | 0% | 40% | 0.00 | 164.80 | 164.80 | 0.00 | 140.00 | 140.00 | 412.00 | 412.00 | -56 |
| | Installation of tubing for risers connections from laterals | 8 | 16-Aug-27 | 24-Aug-27 | 02-Nov-26 A | 08-Nov-27 | 0% | 40% | 0.00 | 15,761.28 | 15,761.28 | 0.00 | 100.00 | 100.00 | 39,403.20 | 39,403.20 | -56 |
| | Valves and Controller | 24 | 25-Aug-27 | 21-Sep-27 | 08-Nov-27 | 06-Dec-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 23,902.40 | 23,902.40 | -56 |
| | Installation of Electrical Solenoid Valve [Local – 06 ] | 4 | 25-Aug-27 | 29-Aug-27 | 08-Nov-27 | 13-Nov-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 4,355.00 | 4,355.00 | -56 |
| | Installation of quick coupler valve [Local – 06 ] | 4 | 30-Aug-27 | 02-Sep-27 | 13-Nov-27 | 17-Nov-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 3,015.00 | 3,015.00 | -56 |
| | Installation of a Flush valve [Local – 06 ] | 5 | 04-Sep-27 | 08-Sep-27 | 17-Nov-27 | 23-Nov-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 6,700.00 | 6,700.00 | -56 |
| | Install single station decoder for valve connection [Loc | 5 | 09-Sep-27 | 14-Sep-27 | 23-Nov-27 | 29-Nov-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 3,350.00 | 3,350.00 | -56 |
| | Installation of Decoder cables 12 AWG between valves | 6 | 15-Sep-27 | 21-Sep-27 | 29-Nov-27 | 06-Dec-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 6,482.40 | 6,482.40 | -56 |
| | Curbs and edging | 3 | 22-Sep-27 | 26-Sep-27 | 06-Dec-27 | 09-Dec-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 1,366.80 | 1,366.80 | -56 |
| | Installation of Curbs and edging [Local – 06 ] | 3 | 22-Sep-27 | 26-Sep-27 | 06-Dec-27 | 09-Dec-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 1,366.80 | 1,366.80 | -56 |
| | Landscape | 12 | 27-Sep-27 | 10-Oct-27 | 09-Dec-27 | 23-Dec-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 33,588.50 | 33,588.50 | -56 |
| | Site preparation for Planting Area [Local – 06 ] | 4 | 27-Sep-27 | 30-Sep-27 | 09-Dec-27 | 14-Dec-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 6,717.70 | 6,717.70 | -56 |



© Oracle Corporation

| Activity ID | Activity Name | Original Duration | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Actual Total Cost | Earned Value Cost | Planned Value Labor Units | Actual Labor Units | Earned Value Labor Units | Budgeted Total Cost | At Completion Total Cost | Total Float |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | Placing Agricutural Soil [Local – 06 ] | 4 | 02-Oct-27 | 05-Oct-27 | 14-Dec-27 | 19-Dec-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 6,717.70 | 6,717.70 | -56 |
| | Planting Shrubs And Ground Cover [Local – 06 ] | 4 | 06-Oct-27 | 10-Oct-27 | 19-Dec-27 | 23-Dec-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 20,153.10 | 20,153.10 | -56 |
| | Roundabout - 01 (L01 & L04) | 153 | 07-Apr-27 | 07-Oct-27 | 27-Oct-27 | 22-Apr-28 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 349,038.30 | 349,038.30 | -160 |
| | Irrigation Works | 96 | 07-Apr-27 | 01-Aug-27 | 27-Oct-27 | 15-Feb-28 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 209,216.00 | 209,216.00 | -160 |
| | Secondary Irrigation | 96 | 07-Apr-27 | 01-Aug-27 | 27-Oct-27 | 15-Feb-28 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 209,216.00 | 209,216.00 | -160 |
| | Pipe Work | 96 | 07-Apr-27 | 01-Aug-27 | 27-Oct-27 | 15-Feb-28 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 165,867.00 | 165,867.00 | -160 |
| | Excavation for Secondary Irrigation [Roundabout : 01 ] | 11 | 07-Apr-27 | 19-Apr-27 | 27-Oct-27 | 08-Nov-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 1,651.60 | 1,651.60 | -169 |
| | Sand bedding for Secondary Irrigation [Roundabout : ( | 11 | 20-Apr-27 | 02-May-27 | 09-Nov-27 | 21-Nov-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | -169 |
| | Installation of Pipe for Secondary Irrigation [Roundabo | 11 | 03-May-27 | 19-May-27 | 22-Nov-27 | 04-Dec-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 4,953.00 | 4,953.00 | -169 |
| | Sand Surround for Secondary Irrigation [Roundabout : | 14 | 20-May-27 | 05-Jun-27 | 05-Dec-27 | 20-Dec-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | -160 |
| | Installation of Micron Marker Magnetic Tape [Roundab | 14 | 06-Jun-27 | 21-Jun-27 | 21-Dec-27 | 05-Jan-28 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | -160 |
| | Backfilling to Subgrade Elevation [Roundabout : 01 ] | 14 | 22-Jun-27 | 07-Jul-27 | 06-Jan-28 | 22-Jan-28 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 1,651.60 | 1,651.60 | -160 |
| | Installation of tubing for risers connections from laterals | 21 | 08-Jul-27 | 01-Aug-27 | 23-Jan-28 | 15-Feb-28 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 157,610.80 | 157,610.80 | -160 |
| | Valves and Controller | 49 | 20-May-27 | 30-Jun-27 | 05-Dec-27 | 30-Jan-28 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 43,349.00 | 43,349.00 | -158 |
| | Installation of Electrical Solenoid Valve [Roundabout : | 5 | 20-May-27 | 25-May-27 | 05-Dec-27 | 09-Dec-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 4,355.00 | 4,355.00 | -169 |
| | Installation of quick coupler valve [Roundabout : 01 ] | 5 | 26-May-27 | 31-May-27 | 11-Dec-27 | 15-Dec-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 3,015.00 | 3,015.00 | -169 |
| | Installation of a Flush valve [Roundabout : 01 ] | 11 | 01-Jun-27 | 13-Jun-27 | 16-Dec-27 | 28-Dec-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 6,700.00 | 6,700.00 | -169 |
| | Install single station decoder for valve connection [Rou | 14 | 15-Jun-27 | 30-Jun-27 | 29-Dec-27 | 13-Jan-28 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 3,350.00 | 3,350.00 | -158 |
| | Catch | 14 | | | 15-Jan-28 | 30-Jan-28 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 25,929.00 | 25,929.00 | -158 |
| | Curbs and edging | 12 | 18-Jul-27 | 31-Jul-27 | 31-Jan-28 | 13-Feb-28 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 5,467.20 | 5,467.20 | -158 |
| | Installation of Curbs and edging [Roundabout : 01 ] | 12 | 18-Jul-27 | 31-Jul-27 | 31-Jan-28 | 13-Feb-28 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 5,467.20 | 5,467.20 | -158 |
| | Landscape | 57 | 02-Aug-27 | 07-Oct-27 | 16-Feb-28 | 22-Apr-28 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 134,355.10 | 134,355.10 | -160 |
| | Site preparation for Planting Area [Roundabout : 01 ] | 19 | 02-Aug-27 | 23-Aug-27 | 16-Feb-28 | 08-Mar-28 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 26,870.80 | 26,870.80 | -160 |
| | Placing Agricutural Soil [Roundabout : 01 ] | 19 | 24-Aug-27 | 14-Sep-27 | 09-Mar-28 | 30-Mar-28 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 26,870.80 | 26,870.80 | -160 |
| | Planting Shrubs And Ground Cover [Roundabout : 01 ] | 19 | 15-Sep-27 | 07-Oct-27 | 01-Apr-28 | 22-Apr-28 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 80,613.50 | 80,613.50 | -160 |
| | Roundabout - 02 (L01 & L03) | 108 | 14-Jun-27 | 18-Oct-27 | 29-Dec-27 | 02-May-28 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 349,038.30 | 349,038.30 | -169 |
| | Irrigation Works | 96 | 14-Jun-27 | 04-Oct-27 | 29-Dec-27 | 18-Apr-28 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 209,216.00 | 209,216.00 | -157 |
| | Secondary Irrigation | 96 | 14-Jun-27 | 04-Oct-27 | 29-Dec-27 | 18-Apr-28 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 209,216.00 | 209,216.00 | -157 |
| | Pipe Work | 96 | 14-Jun-27 | 04-Oct-27 | 29-Dec-27 | 18-Apr-28 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 165,867.00 | 165,867.00 | -157 |
| | Excavation for Secondary Irrigation [Roundabout : 02 ] | 11 | 14-Jun-27 | 26-Jun-27 | 29-Dec-27 | 10-Jan-28 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 1,651.60 | 1,651.60 | -169 |
| | Sand bedding for Secondary Irrigation [Roundabout : ( | 11 | 27-Jun-27 | 08-Jul-27 | 11-Jan-28 | 23-Jan-28 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | -169 |
| | Installation of Pipe for Secondary Irrigation [Roundabo | 11 | 10-Jul-27 | 21-Jul-27 | 24-Jan-28 | 05-Feb-28 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 4,953.00 | 4,953.00 | -169 |
| | Sand Surround for Secondary Irrigation [Roundabout : | 14 | 22-Jul-27 | 07-Aug-27 | 06-Feb-28 | 21-Feb-28 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | -157 |
| | Installation of Micron Marker Magnetic Tape [Roundab | 14 | 08-Aug-27 | 23-Aug-27 | 22-Feb-28 | 08-Mar-28 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | -157 |
| | Backfilling to Subgrade Elevation [Roundabout : 02 ] | 14 | 24-Aug-27 | 08-Sep-27 | 09-Mar-28 | 25-Mar-28 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 1,651.60 | 1,651.60 | -157 |
| | Installation of tubing for risers connections from laterals | 21 | 09-Sep-27 | 04-Oct-27 | 26-Mar-28 | 18-Apr-28 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 157,610.80 | 157,610.80 | -157 |
| | Valves and Controller | 42 | 22-Jul-27 | 08-Sep-27 | 06-Feb-28 | 25-Mar-28 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 43,349.00 | 43,349.00 | -169 |
| | Installation of Electrical Solenoid Valve [Roundabout : | 5 | 22-Jul-27 | 27-Jul-27 | 06-Feb-28 | 10-Feb-28 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 4,355.00 | 4,355.00 | -169 |
| | Installation of quick coupler valve [Roundabout : 02 ] | 5 | 28-Jul-27 | 02-Aug-27 | 12-Feb-28 | 16-Feb-28 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 3,015.00 | 3,015.00 | -169 |
| | Installation of a Flush valve [Roundabout : 02 ] | 11 | 03-Aug-27 | 15-Aug-27 | 17-Feb-28 | 29-Feb-28 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 6,700.00 | 6,700.00 | -169 |
| | Install single station decoder for valve connection [Rou | 7 | 16-Aug-27 | 23-Aug-27 | 01-Mar-28 | 08-Mar-28 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 3,350.00 | 3,350.00 | -169 |
| | Installation of Decoder cables 12 AWG between valves | 14 | 24-Aug-27 | 08-Sep-27 | 09-Mar-28 | 25-Mar-28 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 25,929.00 | 25,929.00 | -169 |



© Oracle Corporation

| Activity ID | Activity Name | Original Duration | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Actual Total Cost | Earned Value Cost | Planned Value Labor Units | Actual Labor Units | Earned Value Labor Units | Budgeted Total Cost | At Completion Total Cost | Total Float |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | Curbs and edging | 3 | 09-Sep-27 | 12-Sep-27 | 26-Mar-28 | 28-Mar-28 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 5,467.20 | 5,467.20 | -169 |
| | Installation of Curbs and edging [Roundabout : 02 ] | 3 | 09-Sep-27 | 12-Sep-27 | 26-Mar-28 | 28-Mar-28 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 5,467.20 | 5,467.20 | -169 |
| | Landscape | 30 | 13-Sep-27 | 18-Oct-27 | 29-Mar-28 | 02-May-28 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 134,355.10 | 134,355.10 | -169 |
| | Site preparation for Planting Area [Roundabout : 02 ] | 10 | 13-Sep-27 | 25-Sep-27 | 29-Mar-28 | 09-Apr-28 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 26,870.80 | 26,870.80 | -169 |
| | Placing Agricutural Soil [Roundabout : 02 ] | 10 | 26-Sep-27 | 06-Oct-27 | 10-Apr-28 | 20-Apr-28 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 26,870.80 | 26,870.80 | -169 |
| | Planting Shrubs And Ground Cover [Roundabout : 02 ] | 10 | 07-Oct-27 | 18-Oct-27 | 22-Apr-28 | 02-May-28 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 80,613.50 | 80,613.50 | -169 |
| | Roundabout - 03 (L03 & L05) | 87 | 27-Jun-27 | 18-Oct-27 | 25-Oct-26 A | 13-Apr-28 | 0% | 23.76% | 0.00 | 82,933.50 | 82,933.50 | 0.00 | 1025.00 | 1025.00 | 349,038.30 | 349,038.30 | -153 |
| | Irrigation Works | 84 | 27-Jun-27 | 03-Oct-27 | 25-Oct-26 A | 18-Mar-28 | 0% | 39.64% | 0.00 | 82,933.50 | 82,933.50 | 0.00 | 1025.00 | 1025.00 | 209,216.00 | 209,216.00 | -130 |
| | Secondary Irrigation | 84 | 27-Jun-27 | 03-Oct-27 | 25-Oct-26 A | 18-Mar-28 | 0% | 39.64% | 0.00 | 82,933.50 | 82,933.50 | 0.00 | 1025.00 | 1025.00 | 209,216.00 | 209,216.00 | -130 |
| | Pipe Work | 84 | 27-Jun-27 | 03-Oct-27 | 25-Oct-26 A | 28-Feb-28 | 0% | 50% | 0.00 | 82,933.50 | 82,933.50 | 0.00 | 1025.00 | 1025.00 | 165,867.00 | 165,867.00 | -114 |
| | Excavation for Secondary Irrigation [Roundabout : 03 ] | 11 | 27-Jun-27 | 08-Jul-27 | 25-Oct-26 A | 17-Jan-28 | 0% | 50% | 0.00 | 825.80 | 825.80 | 0.00 | 225.00 | 225.00 | 1,651.60 | 1,651.60 | -153 |
| | Sand bedding for Secondary Irrigation [Roundabout : ( | 10 | 10-Jul-27 | 20-Jul-27 | 26-Oct-26 A | 23-Jan-28 | 0% | 50% | 0.00 | 0.00 | 0.00 | 0.00 | 50.00 | 50.00 | 0.00 | 0.00 | -153 |
| | Installation of Pipe for Secondary Irrigation [Roundabo | 11 | 21-Jul-27 | 02-Aug-27 | 27-Oct-26 A | 29-Jan-28 | 0% | 50% | 0.00 | 2,476.50 | 2,476.50 | 0.00 | 225.00 | 225.00 | 4,953.00 | 4,953.00 | -153 |
| | Sand Surround for Secondary Irrigation [Roundabout : | 11 | 03-Aug-27 | 15-Aug-27 | 28-Oct-26 A | 05-Feb-28 | 0% | 50% | 0.00 | 0.00 | 0.00 | 0.00 | 50.00 | 50.00 | 0.00 | 0.00 | -114 |
| | Installation of Micron Marker Magnetic Tape [Roundab | 11 | 16-Aug-27 | 28-Aug-27 | 29-Oct-26 A | 10-Feb-28 | 0% | 50% | 0.00 | 0.00 | 0.00 | 0.00 | 50.00 | 50.00 | 0.00 | 0.00 | -114 |
| | Backfilling to Subgrade Elevation [Roundabout : 03 ] | 11 | 29-Aug-27 | 09-Sep-27 | 31-Oct-26 A | 17-Feb-28 | 0% | 50% | 0.00 | 825.80 | 825.80 | 0.00 | 175.00 | 175.00 | 1,651.60 | 1,651.60 | -114 |
| | Installation of tubing for risers connections from laterals | 19 | 11-Sep-27 | 03-Oct-27 | 01-Nov-26 A | 28-Feb-28 | 0% | 50% | 0.00 | 78,805.40 | 78,805.40 | 0.00 | 250.00 | 250.00 | 157,610.80 | 157,610.80 | -114 |
| | Valves and Controller | 42 | 03-Aug-27 | 20-Sep-27 | 30-Jan-28 | 18-Mar-28 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 43,349.00 | 43,349.00 | -153 |
| | Installation of Electrical Solenoid Valve [Roundabout : | 5 | 03-Aug-27 | 08-Aug-27 | 30-Jan-28 | 03-Feb-28 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 4,355.00 | 4,355.00 | -153 |
| | Installation of quick coupler valve [Roundabout : 03 ] | 5 | 09-Aug-27 | 14-Aug-27 | 05-Feb-28 | 09-Feb-28 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 3,015.00 | 3,015.00 | -153 |
| | Installation of a Flush valve [Roundabout : 03 ] | 11 | 15-Aug-27 | 26-Aug-27 | 10-Feb-28 | 22-Feb-28 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 6,700.00 | 6,700.00 | -153 |
| | Install single station decoder for valve connection [Rou | 7 | 28-Aug-27 | 04-Sep-27 | 23-Feb-28 | 01-Mar-28 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 3,350.00 | 3,350.00 | -153 |
| | Installation of Decoder cables 12 AWG between valves | 14 | 05-Sep-27 | 20-Sep-27 | 02-Mar-28 | 18-Mar-28 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 25,929.00 | 25,929.00 | -153 |
| | Curbs and edging | 3 | 21-Sep-27 | 25-Sep-27 | 19-Mar-28 | 21-Mar-28 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 5,467.20 | 5,467.20 | -153 |
| | Installation of Curbs and edging [Roundabout : 03 ] | 3 | 21-Sep-27 | 25-Sep-27 | 19-Mar-28 | 21-Mar-28 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 5,467.20 | 5,467.20 | -153 |
| | Landscape | 20 | 26-Sep-27 | 18-Oct-27 | 22-Mar-28 | 13-Apr-28 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 134,355.10 | 134,355.10 | -153 |
| | Site preparation for Planting Area [Roundabout : 03 ] | 7 | 26-Sep-27 | 03-Oct-27 | 22-Mar-28 | 29-Mar-28 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 26,870.80 | 26,870.80 | -153 |
| | Placing Agricutural Soil [Roundabout : 03 ] | 6 | 04-Oct-27 | 10-Oct-27 | 30-Mar-28 | 05-Apr-28 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 26,870.80 | 26,870.80 | -153 |
| | Planting Shrubs And Ground Cover [Roundabout : 03 ] | 7 | 11-Oct-27 | 18-Oct-27 | 06-Apr-28 | 13-Apr-28 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 80,613.50 | 80,613.50 | -153 |
| | Testing & Commissioning | 179 | 04-Aug-27 | 26-Oct-27 | 15-Jun-26 A | 10-May-28 | 0% | 62.53% | 0.00 | 5,426,563.31 | 5,426,563.31 | 0.00 | 10646.50 | 10646.50 | 8,677,691.20 | 8,677,691.20 | -169 |
| CC | Test for Fence & Gate | 6 | 19-Oct-27 | 25-Oct-27 | 15-Jun-26 A | 13-Dec-27 | 0% | 60% | 0.00 | 707,650.20 | 707,650.20 | 0.00 | 942.00 | 942.00 | 1,179,417.00 | 1,179,417.00 | -42 |
| CC | Test for Road Works | 8 | 04-Aug-27 | 12-Aug-27 | 01-Aug-26 A | 26-Dec-27 | 0% | 70% | 0.00 | 1,861,101.55 | 1,861,101.55 | 0.00 | 1099.00 | 1099.00 | 2,658,716.50 | 2,658,716.50 | -103 |
| CC | Test for Public Water Utility Distribution | 8 | 14-Aug-27 | 22-Aug-27 | 15-Jun-26 A | 27-Dec-27 | 0% | 80% | 0.00 | 395,369.60 | 395,369.60 | 0.00 | 1256.00 | 1256.00 | 494,212.00 | 494,212.00 | -95 |
| CC | Test for Sanitary Sewerage | 8 | 14-Aug-27 | 22-Aug-27 | 15-Jun-26 A | 28-Dec-27 | 0% | 75% | 0.00 | 426,412.50 | 426,412.50 | 0.00 | 1177.50 | 1177.50 | 568,550.00 | 568,550.00 | -91 |
| CC | Test for Stormwater Utilities | 8 | 23-Aug-27 | 31-Aug-27 | 15-Jun-26 A | 30-Dec-27 | 0% | 75% | 0.00 | 781,174.50 | 781,174.50 | 0.00 | 1177.50 | 1177.50 | 1,041,566.00 | 1,041,566.00 | -91 |
| CC | Test for Bridge Work | 8 | 01-Sep-27 | 09-Sep-27 | 15-Jun-26 A | 03-Jan-28 | 0% | 65% | 0.00 | 224,279.06 | 224,279.06 | 0.00 | 1020.50 | 1020.50 | 345,044.70 | 345,044.70 | -86 |
| CC | Test for Electrical Network | 8 | 11-Sep-27 | 19-Sep-27 | 01-Aug-26 A | 08-Jan-28 | 0% | 40% | 0.00 | 167,275.60 | 167,275.60 | 0.00 | 628.00 | 628.00 | 418,189.00 | 418,189.00 | -86 |
| CC | Test for TSE Network | 7 | 20-Sep-27 | 28-Sep-27 | 15-Jun-26 A | 10-Jan-28 | 0% | 80% | 0.00 | 465,020.00 | 465,020.00 | 0.00 | 1256.00 | 1256.00 | 581,275.00 | 581,275.00 | -86 |
| CC | Test for Road Lighting | 6 | 29-Sep-27 | 05-Oct-27 | 01-Aug-26 A | 13-Jan-28 | 0% | 40% | 0.00 | 191,046.00 | 191,046.00 | 0.00 | 628.00 | 628.00 | 477,615.00 | 477,615.00 | -82 |
| CC | Test for Telecommunications Work | 6 | 06-Oct-27 | 12-Oct-27 | 01-Aug-26 A | 19-Jan-28 | 0% | 30% | 0.00 | 102,354.30 | 102,354.30 | 0.00 | 363.00 | 363.00 | 341,181.00 | 341,181.00 | -82 |
| CC | Test for CCTV feeding system and GSM | 6 | 13-Oct-27 | 19-Oct-27 | 01-Aug-26 A | 23-Jan-28 | 0% | 40% | 0.00 | 99,900.00 | 99,900.00 | 0.00 | 628.00 | 628.00 | 249,750.00 | 249,750.00 | -80 |
| CC | Test for Earthing System | 6 | 20-Oct-27 | 26-Oct-27 | 01-Aug-26 A | 27-Jan-28 | 0% | 30% | 0.00 | 4,980.00 | 4,980.00 | 0.00 | 471.00 | 471.00 | 16,600.00 | 16,600.00 | -80 |
| CC | Test for Irrigation and Landscape | 7 | 19-Oct-27 | 26-Oct-27 | 03-May-28 | 10-May-28 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 305,575.00 | 305,575.00 | -169 |



© Oracle Corporation

| Activity ID | Activity Name | Original Duration | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Actual Total Cost | Earned Value Cost | Planned Value Labor Units | Actual Labor Units | Earned Value Labor Units | Budgeted Total Cost | At Completion Total Cost | Total Float |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| **Project Close-out** | | 149 | 14-Aug-27 | 18-Nov-27 | 13-Dec-27 | 03-Jun-28 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | -169 |
| **As-Built DWGs** | | 139 | 14-Aug-27 | 07-Nov-27 | 13-Dec-27 | 22-May-28 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | -169 |
| As-Built DWGs Submittal | | 134 | 14-Aug-27 | 01-Nov-27 | 13-Dec-27 | 16-May-28 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | -169 |
| ( | As-Built DWGs Submittal for Fence & Gate | 6 | 26-Oct-27 | 01-Nov-27 | 13-Dec-27 | 20-Dec-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | -42 |
| ( | As-Built DWGs Submittal for Road Works | 12 | 14-Aug-27 | 26-Aug-27 | 26-Dec-27 | 09-Jan-28 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | -103 |
| ( | As-Built DWGs Submittal for Public Water Utility Distrib | 12 | 23-Aug-27 | 05-Sep-27 | 28-Dec-27 | 10-Jan-28 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | -95 |
| ( | As-Built DWGs Submittal for Stormwater Utilities | 12 | 01-Sep-27 | 14-Sep-27 | 30-Dec-27 | 13-Jan-28 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | -91 |
| ( | As-Built DWGs Submittal for Bridge Work | 12 | 11-Sep-27 | 25-Sep-27 | 03-Jan-28 | 17-Jan-28 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | -80 |
| ( | As-Built DWGs Submittal for TSE Network | 12 | 29-Sep-27 | 12-Oct-27 | 10-Jan-28 | 24-Jan-28 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | -86 |
| ( | As-Built DWGs Submittal for Sanitary Sewerage | 12 | 15-Sep-27 | 29-Sep-27 | 13-Jan-28 | 27-Jan-28 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | -91 |
| ( | As-Built DWGs Submittal for Road Lighting | 12 | 06-Oct-27 | 19-Oct-27 | 15-Jan-28 | 27-Jan-28 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | -80 |
| ( | As-Built DWGs Submittal for CCTV feeding system an | 8 | 20-Oct-27 | 28-Oct-27 | 23-Jan-28 | 01-Feb-28 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | -79 |
| ( | As-Built DWGs Submittal for Telecommunications Work | 12 | 13-Oct-27 | 26-Oct-27 | 19-Jan-28 | 02-Feb-28 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | -82 |
| ( | As-Built DWGs Submittal for Earthing System | 5 | 27-Oct-27 | 01-Nov-27 | 29-Jan-28 | 02-Feb-28 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | -80 |
| ( | As-Built DWGs Submittal for Electrical Network | 12 | 30-Sep-27 | 13-Oct-27 | 27-Jan-28 | 10-Feb-28 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | -91 |
| ( | As-Built DWGs Submittal for Irrigation and Landscape | 5 | 27-Oct-27 | 01-Nov-27 | 11-May-28 | 16-May-28 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | -169 |
| As-Built DWGs Approval | | 133 | 28-Aug-27 | 07-Nov-27 | 20-Dec-27 | 22-May-28 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | -169 |
| ( | As- Built DWGs Approval for Fence & Gate | 5 | 02-Nov-27 | 07-Nov-27 | 20-Dec-27 | 26-Dec-27 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | -42 |
| ( | As- Built DWGs Approval for Road Works | 10 | 28-Aug-27 | 07-Sep-27 | 09-Jan-28 | 20-Jan-28 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | -103 |
| ( | As- Built DWGs Approval for Public Water Utility Distrib | 10 | 08-Sep-27 | 19-Sep-27 | 20-Jan-28 | 01-Feb-28 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | -103 |
| ( | As- Built DWGs Approval for TSE Network | 10 | 13-Oct-27 | 24-Oct-27 | 24-Jan-28 | 05-Feb-28 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | -86 |
| ( | As- Built DWGs Approval for CCTV feeding system an | 5 | 30-Oct-27 | 03-Nov-27 | 01-Feb-28 | 07-Feb-28 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | -79 |
| ( | As- Built DWGs Approval for Road Lighting | 10 | 20-Oct-27 | 31-Oct-27 | 29-Jan-28 | 08-Feb-28 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | -80 |
| ( | As- Built DWGs Approval for Earthing System | 5 | 02-Nov-27 | 07-Nov-27 | 03-Feb-28 | 08-Feb-28 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | -80 |
| ( | As- Built DWGs Approval for Telecommunications Work | 8 | 27-Oct-27 | 04-Nov-27 | 02-Feb-28 | 12-Feb-28 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | -82 |
| ( | As- Built DWGs Approval for Stormwater Utilities | 10 | 20-Sep-27 | 02-Oct-27 | 01-Feb-28 | 13-Feb-28 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | -103 |
| ( | As- Built DWGs Approval for Bridge Work | 10 | 03-Oct-27 | 13-Oct-27 | 13-Feb-28 | 24-Feb-28 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | -103 |
| ( | As- Built DWGs Approval for Electrical Network | 10 | 25-Oct-27 | 04-Nov-27 | 24-Feb-28 | 07-Mar-28 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | -103 |
| ( | As- Built DWGs Approval for Sanitary Sewerage | 10 | 25-Oct-27 | 04-Nov-27 | 24-Feb-28 | 07-Mar-28 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | -103 |
| ( | As- Built DWGs Approval for Irrigation and Landscape | 5 | 02-Nov-27 | 07-Nov-27 | 17-May-28 | 22-May-28 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | -169 |
| **Demobilization** | | 10 | 08-Nov-27 | 18-Nov-27 | 23-May-28 | 03-Jun-28 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | -169 |
| C | Demobilization of Manpower | 5 | 08-Nov-27 | 13-Nov-27 | 23-May-28 | 28-May-28 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | -169 |
| C | Removal of Equipment from Site | 5 | 08-Nov-27 | 13-Nov-27 | 23-May-28 | 28-May-28 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | -169 |
| C | Site Clean Up | 5 | 08-Nov-27 | 13-Nov-27 | 23-May-28 | 28-May-28 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | -169 |
| C | Removal of Site Offices and Structures | 5 | 08-Nov-27 | 13-Nov-27 | 23-May-28 | 28-May-28 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | -169 |
| C | Restoration of Ground Surfaces | 5 | 14-Nov-27 | 18-Nov-27 | 29-May-28 | 03-Jun-28 | 0% | 0% | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | -169 |



© Oracle Corporation