Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Actual Total Cost	Earned Value Cost	Planned Value Labor Units	Actual Labor Units	Earned Value Labor Units	Budgeted Total Cost	At Completion Total Cost	Total Float
ADDITIONAL DEVELOPMENT IN TABOUK I		651	04-Sep-25	03-Sep-27	04-Sep-25 A	02-Oct-27	36.95%	46.89%	$51,902,482.41	$65,869,536.02	$65,869,536.02	120554	172022	172022	140,467,862.00	$140,467,862.00	-25
MILESTONS		651	04-Sep-25	03-Sep-27	04-Sep-25 A	02-Oct-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	-25
CONTRACTUAL MILESTONES		651	04-Sep-25	03-Sep-27	04-Sep-25 A	02-Oct-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	-25
TAGNCM0001	Project Start	0	04-Sep-25		04-Sep-25		100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAGNCM0002	Site Hand Over	0	04-Sep-25		04-Sep-25		100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAGNCM0003	Project finish	0		03-Sep-27		02-Oct-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	-25
NET WORK MILESTONES		620	11-Oct-25	03-Sep-27	11-Oct-25 A	02-Oct-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	-25
TAGNML0004	Start Road Works	0	11-Oct-25		11-Oct-25 A		100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAGNML0005	Start Electrical Works	0	12-May-26		12-May-26		100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAGNML0006	Start Teleommunications Works	0	03-Jun-26		18-Jun-26 A		100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAGNML0008	Start CCTV Works	0	03-Jun-26		05-Oct-26		100%	0%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	4
TAGNML0009	Start Potable Water Networks	0	01-Apr-26		01-Apr-26 A		100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAGNML0010	Start TSE Networks	0	01-Apr-26		01-Apr-26 A		100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAGNML0011	Start Sewerage Networks	0	22-Nov-25		22-Nov-25		100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAGNML0012	Start Storm Water Drainage Networks	0	31-Dec-25		31-Dec-25		100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAGNML0013	Finish Road Works	0		02-Sep-27		29-Sep-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	-23
TAGNML0014	Finish Electrical Works	0		03-Sep-27		02-Oct-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	-25
TAGNML0015	Finish Teleommunications Works	0		16-Aug-27		26-Aug-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	8
TAGNML0016	Finish CCTV Works	0		03-Sep-27		04-Sep-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	-1
TAGNML0017	Finish Potable Water Networks	0		21-Aug-27		03-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	79
TAGNML0018	Finish TSE Networks	0		21-Jul-27		03-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	80
TAGNML0019	Finish Sewerage Networks	0		14-Aug-27		20-Mar-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	145
TAGNML0020	Finish Storm Water Drainage Networks	0		14-Aug-27		04-Aug-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	27
TAGNML0022	Start works for Amana Road	0	15-Mar-26		15-Mar-26 A		100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAGNML0032	Finish works for Amana Road	0		23-Aug-27		16-Aug-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	16
ZONES MILESTONES		585	04-Sep-25	15-Aug-27	04-Sep-25 A	18-Jul-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	41
TAGNZM0001	Start Zone 1	0	14-Oct-25		14-Oct-25 A		100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAGNZM0002	Start Zone 2	0	11-Oct-25		11-Oct-25 A		100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAGNZM0003	Start Zone 3	0	04-Sep-25		04-Sep-25		100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAGNZM0004	Finish Zone 1	0		05-Jun-27		21-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	64
TAGNZM0005	Finish Zone 2	0		25-Jul-27		18-Jul-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	16
TAGNZM0006	Finish Zone 3	0		15-Aug-27		29-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	84
PRELIMINARY SUBMITTALS		229	09-Sep-25	02-Jun-26	09-Sep-25 A	03-Nov-26	0%	0%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	12
TAGNPS0001	Initial survying Review and approval	28	09-Sep-25	11-Oct-25	09-Sep-25	11-Oct-25 A	100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAGNPS0002	Shop drawing complete	167	20-Nov-25	02-Jun-26	20-Nov-25	03-Nov-26	100%	85%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	12
TAGNPS0003	Base line Schedule Review and approval	21	09-Oct-25	02-Nov-25	09-Oct-25 A	02-Nov-25 A	100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAGNPS0005	HSE & Qui;ity Plan	44	01-Oct-25	20-Nov-25	01-Oct-25 A	20-Nov-25 A	100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
MOBILIZATION		632	04-Sep-25	23-Aug-27	04-Sep-25 A	30-Aug-27	0%	0%	$0.00	$0.00	$0.00	1600	1600	1600	$0.00	$0.00	4
Site Facilites and Offices		632	04-Sep-25	23-Aug-27	04-Sep-25 A	30-Aug-27	0%	0%	$0.00	$0.00	$0.00	1600	1600	1600	$0.00	$0.00	-6
TAGNMZ0001	Mobilization works for Manpower and Equipment	112	04-Sep-25	12-Jan-26	04-Sep-25	12-Jan-26 A	100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAGNMZ0002	Office Ready	82	07-Sep-25	10-Dec-25	07-Sep-25	10-Dec-25 A	100%	100%	$0.00	$0.00	$0.00	960	960	960	$0.00	$0.00	
TAGNMZ0003	Housing portable cabins assembling	42	10-Sep-25	28-Oct-25	10-Sep-25	28-Oct-25 A	100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAGNMZ0004	laboratory and storage facilities	58	08-Oct-25	14-Dec-25	08-Oct-25 A	14-Dec-25 A	100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAGNMZ0005	Project Sign manufacturing and installation	35	01-Nov-25	10-Dec-25	01-Nov-25	10-Dec-25 A	100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAGNMZ0006	Material Store with Fence	23	12-Oct-25	06-Nov-25	12-Oct-25 A	07-Nov-25 A	100%	100%	$0.00	$0.00	$0.00	640	640	640	$0.00	$0.00	
TAGNMZ0007	Office Operation	231	07-Sep-25	02-Jun-26	07-Sep-25	02-Jun-26 A	100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAGNMZ9	Office Operation part 01	383	03-Jun-26	23-Aug-27	21-Jun-26 A	30-Aug-27	27.68%	26.11%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	-6
Preliminaries		36	25-Nov-25	05-Jan-26	25-Nov-25 A	05-Jan-26 A	0%	0%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAGNMZ0008	Prepare & Submit Soil Investigation	34	25-Nov-25	03-Jan-26	25-Nov-25	03-Jan-26 A	100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAGNMZ0009	Review and Approval soil Investigation	33	29-Nov-25	05-Jan-26	29-Nov-25	05-Jan-26 A	100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
ENGINEERING		208	04-Oct-25	02-Jun-26	04-Oct-25 A	02-Jun-26 A	100%	100%	$4,214,035.86	$4,214,035.86	$4,214,035.86	0	0	0	$4,214,035.86	$4,214,035.86	

© Oracle Corporation

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Actual Total Cost	Earned Value Cost	Planned Value Labor Units	Actual Labor Units	Earned Value Labor Units	Budgeted Total Cost	At Completion Total Cost	Total Float
Shop Drawings Submittls		193	21-Oct-25	02-Jun-26	21-Oct-25 A	02-Jun-26 A	100%	100%	$4,214,035.86	$4,214,035.86	$4,214,035.86	0	0	0	$4,214,035.86	$4,214,035.86	
Shop Drawing for Roads		187	28-Oct-25	02-Jun-26	28-Oct-25 A	02-Jun-26 A	100%	100%	$737,443.24	$737,443.24	$737,443.24	0	0	0	$737,443.24	$737,443.24	
TAENSDRD0001	Roads Shop dwg. Prepare & Submit	187	28-Oct-25	02-Jun-26	28-Oct-25 A	02-Jun-26 A	100%	100%	$737,443.24	$737,443.24	$737,443.24	0	0	0	$737,443.24	$737,443.24	
TAENSDRD0002	Roads Shop dwg. Review & Approval	132	30-Dec-25	02-Jun-26	30-Dec-25	02-Jun-26 A	100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
Shop Drawing for Electrical Works		19	31-Dec-25	21-Jan-26	31-Dec-25 A	21-Jan-26 A	100%	100%	$420,000.00	$420,000.00	$420,000.00	0	0	0	$420,000.00	$420,000.00	
TAENSDEL0001	Shop dwg. Prepare ,submitt	19	31-Dec-25	21-Jan-26	31-Dec-25	21-Jan-26 A	100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAENSDEL0002	Shop dwg. Review and Approval	14	06-Jan-26	21-Jan-26	06-Jan-26 A	21-Jan-26 A	100%	100%	$420,000.00	$420,000.00	$420,000.00	0	0	0	$420,000.00	$420,000.00	
Shop Drawing for Telecommunications		114	21-Jan-26	02-Jun-26	21-Jan-26 A	02-Jun-26 A	100%	100%	$120,000.00	$120,000.00	$120,000.00	0	0	0	$120,000.00	$120,000.00	
TAENSDTL0001	Shop dwg. Prepare and submitt	113	21-Jan-26	01-Jun-26	21-Jan-26 A	02-Jun-26 A	100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAENSDTL0002	Shop dwg. Review and Approval	105	01-Feb-26	02-Jun-26	01-Feb-26	02-Jun-26 A	100%	100%	$120,000.00	$120,000.00	$120,000.00	0	0	0	$120,000.00	$120,000.00	
Shop Drawing for CCTV Networks		5	10-Jan-26	14-Jan-26	10-Jan-26 A	14-Jan-26 A	100%	100%	$129,077.91	$129,077.91	$129,077.91	0	0	0	$129,077.91	$129,077.91	
TAENSDCC0001	Shop Dwg Prepare and Submit	5	10-Jan-26	14-Jan-26	10-Jan-26 A	14-Jan-26 A	100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAENSDCC0002	Shop Dwg. Review and approval	2	13-Jan-26	14-Jan-26	13-Jan-26 A	14-Jan-26 A	100%	100%	$129,077.91	$129,077.91	$129,077.91	0	0	0	$129,077.91	$129,077.91	
Shop Drawing for Potable Water		63	02-Nov-25	13-Jan-26	02-Nov-25 A	13-Jan-26 A	100%	100%	$222,841.39	$222,841.39	$222,841.39	0	0	0	$222,841.39	$222,841.39	
TAENSDPT0001	Shop dwg. Prepare and submitt	63	02-Nov-25	13-Jan-26	02-Nov-25	13-Jan-26 A	100%	100%	$222,841.39	$222,841.39	$222,841.39	0	0	0	$222,841.39	$222,841.39	
TAENSDPT0002	Shop dwg.Review and Approval	2	12-Jan-26	13-Jan-26	12-Jan-26 A	13-Jan-26 A	100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
Shop Drawing for TSE Networks		70	02-Nov-25	21-Jan-26	02-Nov-25 A	21-Jan-26 A	100%	100%	$202,254.99	$202,254.99	$202,254.99	0	0	0	$202,254.99	$202,254.99	
TAENSDTS0001	Shop dwg. Prepare and submitt	70	02-Nov-25	21-Jan-26	02-Nov-25	21-Jan-26 A	100%	100%	$202,254.99	$202,254.99	$202,254.99	0	0	0	$202,254.99	$202,254.99	
TAENSDTS0002	Shop dwg. Review and Approval	2	20-Jan-26	21-Jan-26	20-Jan-26 A	21-Jan-26 A	100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
Shop Drawing for Sewerage Networks		108	26-Oct-25	28-Feb-26	26-Oct-25 A	28-Feb-26 A	100%	100%	$1,192,635.06	$1,192,635.06	$1,192,635.06	0	0	0	$1,192,635.06	$1,192,635.06	
TAENSDSW0001	Shop dwg. Prepare and Submitt	108	26-Oct-25	28-Feb-26	26-Oct-25 A	28-Feb-26 A	100%	100%	$1,192,635.06	$1,192,635.06	$1,192,635.06	0	0	0	$1,192,635.06	$1,192,635.06	
TAENSDSW0002	Shop dwg. Review and Approval	59	22-Dec-25	28-Feb-26	22-Dec-25	28-Feb-26 A	100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
Shop Drawing for Storm Networks		86	21-Oct-25	28-Jan-26	21-Oct-25 A	28-Jan-26 A	100%	100%	$1,189,783.27	$1,189,783.27	$1,189,783.27	0	0	0	$1,189,783.27	$1,189,783.27	
TAENSDST0001	Shop dwg. Prepare and submit For Storm Networks	73	26-Oct-25	18-Jan-26	26-Oct-25 A	18-Jan-26 A	100%	100%	$769,265.61	$769,265.61	$769,265.61	0	0	0	$769,265.61	$769,265.61	
TAENSDST0002	Shop Dwg.Review and approval for Storm Networks	14	03-Jan-26	18-Jan-26	03-Jan-26 A	18-Jan-26 A	100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAENSDST0003	Shop dwg. Prepare and submit For Ponds	77	21-Oct-25	18-Jan-26	21-Oct-25 A	18-Jan-26 A	100%	100%	$391,152.56	$391,152.56	$391,152.56	0	0	0	$391,152.56	$391,152.56	
TAENSDST0004	Shop Dwg.Review and approval for Ponds	4	14-Jan-26	18-Jan-26	14-Jan-26 A	18-Jan-26 A	100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAENSDST0005	Shop dwg. Prepare and submit For Dike	85	22-Oct-25	28-Jan-26	22-Oct-25 A	28-Jan-26 A	100%	100%	$29,365.10	$29,365.10	$29,365.10	0	0	0	$29,365.10	$29,365.10	
TAENSDST0006	Shop Dwg.Review and approval for Dike	2	27-Jan-26	28-Jan-26	27-Jan-26 A	28-Jan-26 A	100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
Prequalification for Suppliers		174	04-Oct-25	23-Apr-26	04-Oct-25 A	23-Apr-26 A	0%	0%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
Submittle of Material and Prequalification Road Works		169	04-Oct-25	18-Apr-26	04-Oct-25 A	18-Apr-26 A	0%	0%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAENPQRD0001	Submit Prequalification for Supplier Kerbs and Interlock	1	22-Oct-25	22-Oct-25	22-Oct-25 A	22-Oct-25 A	100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAENPQRD0002	Prequalification Approval for Kerps and Interlocking Su	11	22-Oct-25	03-Nov-25	22-Oct-25 A	03-Nov-25 A	100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAENPQRD0003	Submit Prequalification for Supplier Road Marking	3	15-Apr-26	18-Apr-26	15-Apr-26 A	18-Apr-26 A	100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAENPQRD0004	Prequalification Approval for Road Marking	2	16-Apr-26	18-Apr-26	16-Apr-26 A	18-Apr-26 A	100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAENPQRD0005	Submit Prequalification for Laboratory testing	37	04-Oct-25	15-Nov-25	04-Oct-25 A	15-Nov-25 A	100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAENPQRD0006	Prequalification Approval for Laboratory testing	2	16-Oct-25	18-Oct-25	16-Oct-25 A	18-Oct-25 A	100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
Submittle of Material and Prequalification for Electrical		53	14-Jan-26	16-Mar-26	14-Jan-26 A	16-Mar-26 A	0%	0%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAENPQEL0001	Submit Prequalification for Cables Suppliers	2	12-Feb-26	14-Feb-26	12-Feb-26	14-Feb-26 A	100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAENPQEL0002	Prequalification Approval for Cables Suppliers	2	14-Feb-26	15-Feb-26	14-Feb-26	15-Feb-26 A	100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAENPQEL0003	Submit Prequalification for Unit Stations	2	12-Feb-26	14-Feb-26	12-Feb-26	14-Feb-26 A	100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAENPQEL0004	Prequalification Approval for Unit Stations	28	14-Jan-26	15-Feb-26	14-Jan-26 A	15-Feb-26 A	100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAENPQEL0005	Submit Prequalification for Lighting Poles	2	14-Jan-26	15-Jan-26	14-Jan-26 A	15-Jan-26 A	100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAENPQEL0006	Prequalification Approval for Lighting Poles	1	15-Jan-26	15-Jan-26	15-Jan-26 A	16-Jan-26 A	100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAENPQEL0007	Submit Prequalification for Luminares	2	14-Jan-26	15-Jan-26	14-Jan-26 A	15-Jan-26 A	100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAENPQEL0008	Prequalification Approval for Luminares	2	14-Jan-26	15-Jan-26	14-Jan-26 A	15-Jan-26 A	100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAENPQEL0009	Submit Prequalification for Precast Drawpits and Founc	1	15-Mar-26	15-Mar-26	15-Mar-26 A	15-Mar-26 A	100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAENPQEL0010	Prequalification Approval for Precast Drawpits and Fou	2	15-Mar-26	16-Mar-26	15-Mar-26 A	16-Mar-26 A	100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAENPQEL0011	Submit Prequalification for Ducts	2	22-Jan-26	24-Jan-26	22-Jan-26 A	24-Jan-26 A	100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAENPQEL0012	Prequalification Approval for Ducts	2	22-Jan-26	24-Jan-26	22-Jan-26 A	24-Jan-26 A	100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
Submittle of Material and Prequalification for Telecomr		2	22-Jan-26	24-Jan-26	22-Jan-26 A	24-Jan-26 A	0%	0%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	

TASK filter: All Activities

© Oracle Corporation

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Actual Total Cost	Earned Value Cost	Planned Value Labor Units	Actual Labor Units	Earned Value Labor Units	Budgeted Total Cost	At Completion Total Cost	Total Float
TAENPQTL0001	Submit Prequalification for Ducts	2	22-Jan-26	24-Jan-26	22-Jan-26 A	24-Jan-26 A	100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAENPQTL0002	Prequalification Approval for Ducts	2	22-Jan-26	24-Jan-26	22-Jan-26 A	24-Jan-26 A	100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAENPQTL0003	Submit Prequalification for Manholes	2	22-Jan-26	24-Jan-26	22-Jan-26 A	24-Jan-26 A	100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAENPQTL0004	Prequalification Approval for Manholes	2	22-Jan-26	24-Jan-26	22-Jan-26 A	24-Jan-26 A	100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
Submittle of Material and Prequalification for CCTV N		76	26-Jan-26	23-Apr-26	26-Jan-26 A	23-Apr-26 A	0%	0%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAENPQCC0001	Prepare Material Submittle for CCTV System	76	26-Jan-26	23-Apr-26	26-Jan-26 A	23-Apr-26 A	100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAENPQCC0002	Review and Approval for Material Submittle for CCTV S	76	26-Jan-26	23-Apr-26	26-Jan-26 A	23-Apr-26 A	100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
Submittle of Material and Prequalification for Potable V		6	13-Nov-25	19-Nov-25	13-Nov-25 A	19-Nov-25 A	0%	0%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAENPQPT0001	Prepare Material Submittle for HDPE Pipes	3	15-Nov-25	17-Nov-25	15-Nov-25	17-Nov-25 A	100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAENPQPT0002	Review and Approval of Material Submittle for HDPE Pi	3	15-Nov-25	17-Nov-25	15-Nov-25	17-Nov-25 A	100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAENPQPT0003	Prepare Material Submittle for Valves	1	13-Nov-25	13-Nov-25	13-Nov-25	13-Nov-25 A	100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAENPQPT0004	Review and Approval of Material for Valves	5	13-Nov-25	18-Nov-25	13-Nov-25	18-Nov-25 A	100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAENPQPT0005	Prepare Material Submittle for Fire Hydrant	1	13-Nov-25	13-Nov-25	13-Nov-25	13-Nov-25 A	100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAENPQPT0006	Review and Approval of Material for Fire Hydrant	6	13-Nov-25	19-Nov-25	13-Nov-25	19-Nov-25 A	100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
Submittle of Material and Prequalification for TSE Netv		10	13-Nov-25	24-Nov-25	13-Nov-25 A	24-Nov-25 A	0%	0%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAENPQTS0001	Prepare Material Submittle for HDPE Pipes	1	15-Nov-25	15-Nov-25	15-Nov-25	15-Nov-25 A	100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAENPQTS0002	Review and Approval of Material Submittle for HDPE Pi	3	15-Nov-25	17-Nov-25	15-Nov-25	17-Nov-25 A	100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAENPQTS0003	Prepare Material Submittle for Valves	1	13-Nov-25	13-Nov-25	13-Nov-25	13-Nov-25 A	100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAENPQTS0004	Review and Approval of Material for Valves	10	13-Nov-25	24-Nov-25	13-Nov-25	24-Nov-25 A	100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
Submittle of Material and Prequalification for Sewerage		6	08-Nov-25	13-Nov-25	08-Nov-25 A	13-Nov-25 A	0%	0%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAENPQSW0001	Prepare Material Submittle for GRP Pipes	6	08-Nov-25	13-Nov-25	08-Nov-25	13-Nov-25 A	100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAENPQSW0002	Review and Approval of Material Submittle for GRP Pip	6	08-Nov-25	13-Nov-25	08-Nov-25	13-Nov-25 A	100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAENPQSW0003	Prepare Material Submittle for Manhole	6	08-Nov-25	13-Nov-25	08-Nov-25	13-Nov-25 A	100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAENPQSW0004	Review and Approval of Material Submittle for Manhole	6	08-Nov-25	13-Nov-25	08-Nov-25	13-Nov-25 A	100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
Submittle of Material and Prequalification for Storm Ne		23	22-Oct-25	17-Nov-25	22-Oct-25 A	17-Nov-25 A	0%	0%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAENPQST0001	Prepare Material Submittle for GRP Pipes	1	08-Nov-25	08-Nov-25	08-Nov-25	08-Nov-25 A	100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAENPQST0002	Review and Approval of Material Submittle for GRP Pip	6	08-Nov-25	13-Nov-25	08-Nov-25	13-Nov-25 A	100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAENPQST0003	Prepare Material Submittle for UPVC Pipes	1	16-Nov-25	16-Nov-25	16-Nov-25	16-Nov-25 A	100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAENPQST0004	Review and Approval of Material Submittle for UPVC Pi	2	16-Nov-25	17-Nov-25	16-Nov-25	17-Nov-25 A	100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAENPQST0005	Prepare Material Submittle for Box Culvert	1	15-Nov-25	15-Nov-25	15-Nov-25	15-Nov-25 A	100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAENPQST0006	Review and Approval of Material Submittle for Box Culv	3	15-Nov-25	17-Nov-25	15-Nov-25	17-Nov-25 A	100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAENPQST0007	Prepare Material Submittle for Catch Basin	1	15-Nov-25	15-Nov-25	15-Nov-25	15-Nov-25 A	100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAENPQST0008	Review and Approval of Material Submittle for Catch Ba	3	15-Nov-25	17-Nov-25	15-Nov-25	17-Nov-25 A	100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAENPQST0009	Prepare Material Submittle for Precast Manhole	1	15-Nov-25	15-Nov-25	15-Nov-25	15-Nov-25 A	100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAENPQST0010	Review and Approval of Material Submittle for Precast M	2	15-Nov-25	16-Nov-25	15-Nov-25	16-Nov-25 A	100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAENPQST0011	Prepare Material Submittle for Concrete Works at Pond	1	22-Oct-25	22-Oct-25	22-Oct-25 A	22-Oct-25 A	100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAENPQST0012	Review and Approval of Material Submittle for Concrete	11	22-Oct-25	03-Nov-25	22-Oct-25 A	03-Nov-25 A	100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
Method Statement		124	25-Nov-25	18-Apr-26	25-Nov-25 A	18-Apr-26 A	0%	0%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
Earth Works (Excavation & Backfilling)		4	25-Nov-25	29-Nov-25	25-Nov-25 A	29-Nov-25 A	0%	0%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAENMSRD0001	Prepare and Submit MOS for Earth works	4	25-Nov-25	29-Nov-25	25-Nov-25	29-Nov-25 A	100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAENMSRD0002	Review and Approval MOS for Earth worksrs	1	29-Nov-25	29-Nov-25	28-Nov-25	29-Nov-25 A	100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
Asphalt works		38	06-Dec-25	18-Jan-26	06-Dec-25 A	18-Jan-26 A	0%	0%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAENMSRD0003	Prepare and Submit MOS for Asphalt works	36	06-Dec-25	15-Jan-26	06-Dec-25	15-Jan-26 A	100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAENMSRD0004	Revies and Approval MOS for Asphalt works	2	17-Jan-26	18-Jan-26	17-Jan-26 A	18-Jan-26 A	100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
Precast Concrete (Curbstone & Interlocking)		3	15-Apr-26	18-Apr-26	15-Apr-26 A	18-Apr-26 A	0%	0%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAENMSRD0005	Prepare and Submit MOS for Curbstone and Interlockir	2	15-Apr-26	16-Apr-26	15-Apr-26 A	16-Apr-26 A	100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAENMSRD0006	Review and Approval MOS for Curbstone and Interlock	2	16-Apr-26	18-Apr-26	16-Apr-26 A	18-Apr-26 A	100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
Street Lighting		3	19-Jan-26	21-Jan-26	19-Jan-26 A	21-Jan-26 A	0%	0%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAENMSEL0001	Prepare and Submit MOS for Street Lighting	2	19-Jan-26	20-Jan-26	19-Jan-26 A	20-Jan-26 A	100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAENMSEL0002	Review and Approval MOS for Street Lighting	2	20-Jan-26	21-Jan-26	20-Jan-26 A	21-Jan-26 A	100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
Telecommunications		2	07-Feb-26	08-Feb-26	07-Feb-26 A	08-Feb-26 A	0%	0%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAENMSTC0001	Prepare and Submit MOS for TC	2	07-Feb-26	08-Feb-26	07-Feb-26	08-Feb-26 A	100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	

TASK filter: All Activities

© Oracle Corporation

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Actual Total Cost	Earned Value Cost	Planned Value Labor Units	Actual Labor Units	Earned Value Labor Units	Budgeted Total Cost	At Completion Total Cost	Total Float
TAENMSTC0002	Review and Approval MOS for TC	2	07-Feb-26	08-Feb-26	07-Feb-26	08-Feb-26 A	100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
CCTV Networks		2	07-Feb-26	08-Feb-26	07-Feb-26 A	08-Feb-26 A	0%	0%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAENMSCC0001	Prepare and Submit MOS for CCTV System	2	07-Feb-26	08-Feb-26	07-Feb-26	08-Feb-26 A	100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAENMSCC0002	Review and Approval MOS for CCTV Syestem	2	07-Feb-26	08-Feb-26	07-Feb-26	08-Feb-26 A	100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
Potable Water Networks		2	25-Nov-25	26-Nov-25	25-Nov-25 A	26-Nov-25 A	0%	0%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAENMSPT0001	Prepare and Submit MOS for Potable Network	2	25-Nov-25	26-Nov-25	25-Nov-25	26-Nov-25 A	100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAENMSPT0002	Review and Approval MOS for Potable Networks	2	25-Nov-25	26-Nov-25	25-Nov-25	26-Nov-25 A	100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TSE Networks		7	01-Mar-26	08-Mar-26	01-Mar-26 A	08-Mar-26 A	0%	0%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAENMSTS0001	Prepare and Submit MOS for TSE Network	6	01-Mar-26	07-Mar-26	01-Mar-26 A	07-Mar-26 A	100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAENMSTS0002	Review and Approval MOS for TSENetworks	7	01-Mar-26	08-Mar-26	01-Mar-26 A	08-Mar-26 A	100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
Sewerage Networks		3	16-Dec-25	18-Dec-25	16-Dec-25 A	18-Dec-25 A	0%	0%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAENMSSW0001	Prepare and Submit MOS for Sewer Network	3	16-Dec-25	18-Dec-25	16-Dec-25	18-Dec-25 A	100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAENMSSW0002	Review and Approval MOS for Sewer Networks	2	17-Dec-25	18-Dec-25	17-Dec-25	18-Dec-25 A	100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
Storm Networks		5	20-Dec-25	24-Dec-25	20-Dec-25 A	24-Dec-25 A	0%	0%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAENMSST0001	Prepare and Submit MOS for Storm Network	2	20-Dec-25	21-Dec-25	20-Dec-25	21-Dec-25 A	100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAENMSST0002	Review and Approval MOS for Storm Networks	5	20-Dec-25	24-Dec-25	20-Dec-25	24-Dec-25 A	100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
Precast Box Culvert		5	20-Dec-25	24-Dec-25	20-Dec-25 A	24-Dec-25 A	0%	0%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAENMSST0003	Prepare and Submit MOS for Box Culvert	2	20-Dec-25	21-Dec-25	20-Dec-25	21-Dec-25 A	100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAENMSST0004	Review and Approval MOS Box Culvert	5	20-Dec-25	24-Dec-25	20-Dec-25	24-Dec-25 A	100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
PROCUREMENT		604	27-Oct-25	02-Sep-27	27-Oct-25 A	29-Sep-27	52.91%	60.62%	$14,863,212.17	$17,030,315.65	$17,030,315.65	0	0	0	$28,093,572.39	$28,093,572.39	-23
Material Purchase Order		283	01-Nov-25	08-Sep-26	01-Nov-25 A	25-Jul-26 A	0%	0%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
Material Purchase Order for Road Works		183	01-Nov-25	02-Jun-26	01-Nov-25 A	02-Jun-26 A	0%	0%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAPQPORD0001	Roads material Approved suppliers and issue po	183	01-Nov-25	02-Jun-26	01-Nov-25	02-Jun-26 A	100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
Material Purchase Order for Electrical Works		58	23-Apr-26	10-Jun-26	23-Apr-26 A	02-Jul-26 A	0%	0%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAPQPOEL0001	Electrical material Approved suppliers and issue po	35	23-Apr-26	02-Jun-26	23-Apr-26 A	02-Jun-26 A	100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAPQPOEL1	Electrical material Approved suppliers and issue po Par	7	03-Jun-26	10-Jun-26	20-Jun-26 A	02-Jul-26 A	100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
Material Purchase Order for Telecommunication		37	03-Jun-26	15-Jul-26	20-Jun-26 A	22-Jul-26 A	0%	0%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAPQPOTC0001	HDPE material Approved suppliers and issue po	37	03-Jun-26	15-Jul-26	20-Jun-26 A	22-Jul-26 A	100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
Material Purchase Order for CCTV Networks		62	29-Jun-26	08-Sep-26	16-Jul-26 A	25-Jul-26 A	0%	0%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAPQPOCC0001	CCTV material Approved suppliers and issue po	62	29-Jun-26	08-Sep-26	16-Jul-26 A	25-Jul-26 A	100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
Material Purchase Order for Potable Networks		122	03-Jan-26	24-May-26	03-Jan-26 A	24-May-26 A	0%	0%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAPQPOPT0001	Potable Water material Approved suppliers and issue p	122	03-Jan-26	24-May-26	03-Jan-26 A	24-May-26 A	100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
Material Purchase Order for TSE Networks		122	03-Jan-26	24-May-26	03-Jan-26 A	24-May-26 A	0%	0%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAPQPOTS0001	TSE material Approved suppliers and issue po	122	03-Jan-26	24-May-26	03-Jan-26 A	24-May-26 A	100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
Material Purchase Order for Sewrage Networks		62	19-Nov-25	29-Jan-26	19-Nov-25 A	29-Jan-26 A	0%	0%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAPQPOSW0001	Sanitary Sewerage material Approved suppliers and iss	62	19-Nov-25	29-Jan-26	19-Nov-25	29-Jan-26 A	100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
Material Purchase Order for Storm Networks		148	03-Dec-25	24-May-26	03-Dec-25 A	24-May-26 A	0%	0%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
TAPQPOST0001	Storm Water material Approved suppliers and issue po	148	03-Dec-25	24-May-26	03-Dec-25	24-May-26 A	100%	100%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	
Material Fabrication and Delivery		604	27-Oct-25	02-Sep-27	27-Oct-25 A	29-Sep-27	52.91%	60.62%	$14,863,212.17	$17,030,315.65	$17,030,315.65	0	0	0	$28,093,572.39	$28,093,572.39	-23
Material Fabrication and Delivery for Road Works		604	27-Oct-25	02-Sep-27	27-Oct-25 A	29-Sep-27	23.15%	28.54%	$2,796,728.97	$3,448,822.15	$3,448,822.15	0	0	0	$12,082,954.93	$12,082,954.93	-23
TAPQDVRD0001	ABC Delivery to Site	46	09-Apr-26	01-Jun-26	09-Apr-26 A	02-Jun-26 A	100%	100%	$8,581.85	$8,581.85	$8,581.85	0	0	0	$8,581.85	$8,581.85	
TAPQDVRD00011	ABC Delivery to Site Part 01	71	03-Jun-26	24-Aug-26	15-Jun-26 A	16-Nov-26	100%	49%	$849,602.65	$416,305.30	$416,305.30	0	0	0	$849,602.65	$849,602.65	-25
TAPQDVRD0002	BBC Base Course Delivery to Site	6	29-Mar-26	04-Apr-26	29-Mar-26 A	04-Apr-26 A	100%	100%	$492,956.35	$492,956.35	$492,956.35	0	0	0	$492,956.35	$492,956.35	
TAPQDVRD00021	BBC Base Course Delivery to Site Part 01	74	19-Apr-27	13-Jul-27	15-Jun-26 A	06-Jul-27	0%	27%	$0.00	$976,053.58	$976,053.58	0	0	0	$3,615,013.25	$3,615,013.25	6
TAPQDVRD0003	BWC Asphalt Wearing Course Delivery to Site	35	14-Jul-27	23-Aug-27	06-Jul-27	16-Aug-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$2,344,012.00	$2,344,012.00	7
TAPQDVRD0004	Precast Concrete Curbstone Delivery to Site	10	07-Apr-26	18-Apr-26	07-Apr-26 A	18-Apr-26 A	100%	100%	$63,939.74	$63,939.74	$63,939.74	0	0	0	$63,939.74	$63,939.74	
TAPQDVRD00041	Precast Concrete Curbstone Delivery to Site part 01	60	28-Feb-27	08-May-27	29-Jul-26 A	18-Jul-27	0%	9%	$0.00	$109,336.95	$109,336.95	0	0	0	$1,214,855.00	$1,214,855.00	-23
TAPQDVRD0005	Precast Concrete Interlocking Delivery to Site	40	18-Jul-27	01-Sep-27	15-Aug-27	29-Sep-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$1,202,081.10	$1,202,081.10	-23

TASK filter: All Activities

© Oracle Corporation

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Actual Total Cost	Earned Value Cost	Planned Value Labor Units	Actual Labor Units	Earned Value Labor Units	Budgeted Total Cost	At Completion Total Cost	Total Float
TAPQDVRD0007	Backfilling Material Delivery to Site	107	27-Oct-25	28-Feb-26	27-Oct-25 A	28-Feb-26 A	100%	100%	$1,244,052.99	$1,244,052.99	$1,244,052.99	0	0	0	$1,244,052.99	$1,244,052.99	
TAPQDVRD0008	Marking for Road delivery to site	2	22-Apr-26	23-Apr-26	22-Apr-26 A	23-Apr-26 A	100%	100%	$130,360.33	$130,360.33	$130,360.33	0	0	0	$130,360.33	$130,360.33	
TAPQDVRD00081	Marking for Road delivery to site Part 01	5	14-Jul-27	19-Jul-27	06-Jul-27	12-Jul-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$555,746.67	$555,746.67	6
TAPQDVRD0009	Trafic Sinage delivery to site	4	28-Apr-26	02-May-26	28-Apr-26 A	02-May-26 A	100%	100%	$7,235.06	$7,235.06	$7,235.06	0	0	0	$7,235.06	$7,235.06	
TAPQDVRD00091	Trafic Sinage delivery to site Part 01	9	24-Aug-27	02-Sep-27	16-Aug-27	26-Aug-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$354,517.94	$354,517.94	7
Material Fabrication and Delivery for Electrical Works		327	29-Apr-26	21-Apr-27	29-Apr-26 A	31-Mar-27	33.34%	41.97%	$1,074,886.01	$1,353,314.34	$1,353,314.34	0	0	0	$3,224,132.68	$3,224,132.68	103
TAPQDVEL0001	Pipes ,Fittings Delivery to Site	1	29-Apr-26	29-Apr-26	29-Apr-26 A	29-Apr-26 A	100%	100%	$296,510.21	$296,510.21	$296,510.21	0	0	0	$296,510.21	$296,510.21	
TAPQDVEL00011	Pipes ,Fittings Delivery to Site Part 01	25	11-Jun-26	09-Jul-26	18-Jul-26 A	07-Oct-26	100%	89%	$127,075.80	$113,097.46	$113,097.46	0	0	0	$127,075.80	$127,075.80	-8
TAPQDVEL0002	cables (LV,MV)Delivery to Site)	60	20-Aug-26	28-Oct-26	09-Jun-26 A	16-Dec-26	65%	58%	$651,300.00	$581,160.00	$581,160.00	0	0	0	$1,002,000.00	$1,002,000.00	-8
TAPQDVEL0003	Poles & Luminares Delivery to Site	60	29-Oct-26	06-Jan-27	16-Dec-26	24-Feb-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$833,333.33	$833,333.33	-8
TAPQDVEL0004	Substations & RMU ,ets.. Delivery to Site	90	07-Jan-27	21-Apr-27	12-Jul-26 A	02-Sep-26 A	0%	100%	$0.00	$362,546.67	$362,546.67	0	0	0	$362,546.67	$362,546.67	
TAPQDVEL0005	Pre cast Drawpits and Pole Foundation Delivery	40	14-Jan-27	01-Mar-27	13-Feb-27	31-Mar-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$602,666.67	$602,666.67	-8
Material Fabrication and Delivery for Telecommunicati		60	16-Jul-26	23-Sep-26	14-Jun-26 A	13-Oct-26	100%	92%	$683,753.33	$629,053.07	$629,053.07	0	0	0	$683,753.33	$683,753.33	-6
TAPQDVTC0001	Telecommunication Material (Pipes,,ets) Delivery	60	16-Jul-26	23-Sep-26	14-Jun-26 A	13-Oct-26	100%	92%	$683,753.33	$629,053.07	$629,053.07	0	0	0	$683,753.33	$683,753.33	-6
Material Fabrication and Delivery for CCTV Networks		60	24-Sep-26	02-Dec-26	19-Sep-26 A	17-Nov-26	15%	50%	$82,895.01	$276,316.69	$276,316.69	0	0	0	$552,633.38	$552,633.38	-4
TAPQDVCC0001	CCTV Material Cabls,Camera,Devices,ets) Delivery	60	24-Sep-26	02-Dec-26	19-Sep-26	17-Nov-26	15%	50%	$82,895.01	$276,316.69	$276,316.69	0	0	0	$552,633.38	$552,633.38	-4
Material Fabrication and Delivery for Potable Networks		254	18-Jan-26	21-Nov-26	18-Jan-26 A	13-Sep-26 A	89.81%	100%	$1,334,157.83	$1,485,609.25	$1,485,609.25	0	0	0	$1,485,609.25	$1,485,609.25	
TAPQDVPT0001	PE Pipes Delivery	60	18-Jan-26	28-Mar-26	18-Jan-26 A	03-May-26 A	100%	100%	$535,645.48	$535,645.48	$535,645.48	0	0	0	$535,645.48	$535,645.48	
TAPQDVPT00011	PE Pipes Delivery Part 01	30	13-Jul-26	16-Aug-26	15-Jun-26 A	30-Aug-26 A	100%	100%	$514,639.77	$514,639.77	$514,639.77	0	0	0	$514,639.77	$514,639.77	
TAPQDVPT0002	Valves Delivery to Site	74	10-Feb-26	06-May-26	10-Feb-26	06-May-26 A	100%	100%	$183,552.72	$183,552.72	$183,552.72	0	0	0	$183,552.72	$183,552.72	
TAPQDVPT00021	Valves Delivery to Site Part 01	45	17-Aug-26	07-Oct-26	16-Jul-26 A	30-Aug-26 A	93.33%	100%	$48,319.86	$51,771.28	$51,771.28	0	0	0	$51,771.28	$51,771.28	
TAPQDVPT0003	Fire Hydrent Delivery to Site	65	21-Feb-26	06-May-26	20-Feb-26	06-May-26 A	100%	100%	$52,000.00	$52,000.00	$52,000.00	0	0	0	$52,000.00	$52,000.00	
TAPQDVPT00031	Fire Hydrent Delivery to Site Part 01	38	08-Oct-26	21-Nov-26	09-Jun-26 A	13-Sep-26 A	0%	100%	$0.00	$148,000.00	$148,000.00	0	0	0	$148,000.00	$148,000.00	
Material Fabrication and Delivery for TSE Networks		264	22-Jan-26	14-Mar-27	22-Jan-26 A	30-Aug-26 A	74.88%	100%	$1,009,686.39	$1,348,366.62	$1,348,366.62	0	0	0	$1,348,366.62	$1,348,366.62	
TAPQDVTS0001	PE Pipes Delivery to Site	1	22-Jan-26	22-Jan-26	22-Jan-26 A	22-Jan-26 A	100%	100%	$518,714.18	$518,714.18	$518,714.18	0	0	0	$518,714.18	$518,714.18	
TAPQDVTS00011	PE Pipes Delivery to Site Part 01	90	17-Aug-26	29-Nov-26	15-Jun-26 A	30-Aug-26 A	46.67%	100%	$232,573.81	$498,372.44	$498,372.44	0	0	0	$498,372.44	$498,372.44	
TAPQDVTS0002	Valves Delivery to Site	7	21-Feb-26	28-Feb-26	20-Feb-26	28-Feb-26 A	100%	100%	$258,398.40	$258,398.40	$258,398.40	0	0	0	$258,398.40	$258,398.40	
TAPQDVTS00021	Valves Delivery to Site Part 01	90	30-Nov-26	14-Mar-27	16-Jul-26 A	30-Aug-26 A	0%	100%	$0.00	$72,881.60	$72,881.60	0	0	0	$72,881.60	$72,881.60	
Material Fabrication and Delivery for Sewerage Networ		299	09-Dec-25	23-Aug-26	09-Dec-25 A	22-Nov-26	100%	97.41%	$1,284,233.76	$1,250,991.42	$1,250,991.42	0	0	0	$1,284,233.76	$1,284,233.76	7
TAPQDVSW0001	GRP Pipes Delivery to Site	63	09-Dec-25	19-Feb-26	09-Dec-25	19-Feb-26 A	100%	100%	$840,000.00	$840,000.00	$840,000.00	0	0	0	$840,000.00	$840,000.00	
TAPQDVSW00011	GRP Pipes Delivery to Site Part 01	35	03-Jun-26	13-Jul-26	16-Jul-26 A	12-Oct-26	100%	81%	$160,000.00	$129,600.00	$129,600.00	0	0	0	$160,000.00	$160,000.00	7
TAPQDVSW0002	Fiberglass Manholes,ets) Delivery	102	29-Jan-26	27-May-26	29-Jan-26 A	27-May-26 A	100%	100%	$281,391.42	$281,391.42	$281,391.42	0	0	0	$281,391.42	$281,391.42	
TAPQDVSW00021	Fiberglass Manholes,ets) Delivery Part 01	35	14-Jul-26	23-Aug-26	12-Oct-26	22-Nov-26	100%	0%	$2,842.34	$0.00	$0.00	0	0	0	$2,842.34	$2,842.34	7
Material Fabrication and Delivery for Storm Networks		369	29-Oct-25	02-Feb-27	29-Oct-25 A	28-Nov-26	88.76%	97.39%	$6,596,870.87	$7,237,842.12	$7,237,842.12	0	0	0	$7,431,888.44	$7,431,888.44	193
TAPQDVST0001	UPVC Pipes with Fittings Delivery	28	18-Jan-26	18-Feb-26	18-Jan-26 A	19-Feb-26 A	100%	100%	$643,250.62	$643,250.62	$643,250.62	0	0	0	$643,250.62	$643,250.62	
TAPQDVST00011	UPVC Pipes with Fittings Delivery Part 01	10	03-Jun-26	14-Jun-26	02-Jul-26 A	05-Jul-26 A	100%	100%	$6,497.48	$6,497.48	$6,497.48	0	0	0	$6,497.48	$6,497.48	
TAPQDVST0002	GRP Pipes with Fittings Delivery Part 1	19	09-Dec-25	30-Dec-25	09-Dec-25	30-Dec-25 A	100%	100%	$1,442,324.77	$1,442,324.77	$1,442,324.77	0	0	0	$1,442,324.77	$1,442,324.77	
TAPQDVST0003	GRP Pipes with Fittings Delivery Part 2	39	31-Dec-25	14-Feb-26	31-Dec-25	14-Feb-26 A	100%	100%	$1,333,333.13	$1,333,333.13	$1,333,333.13	0	0	0	$1,333,333.13	$1,333,333.13	
TAPQDVST0004	GRP Pipes with Fittings Delivery Part 3	13	14-Feb-26	28-Feb-26	14-Feb-26	28-Feb-26 A	100%	100%	$1,133,333.05	$1,133,333.05	$1,133,333.05	0	0	0	$1,133,333.05	$1,133,333.05	
TAPQDVST00041	GRP Pipes with Fittings Delivery Part 4	60	15-Jun-26	23-Aug-26	16-Jul-26 A	13-Oct-26	100%	88%	$199,999.95	$175,999.96	$175,999.96	0	0	0	$199,999.95	$199,999.95	2
TAPQDVST0005	Box Culvert Delivery	69	04-Mar-26	23-May-26	04-Mar-26 A	23-May-26 A	100%	100%	$855,241.72	$855,241.72	$855,241.72	0	0	0	$855,241.72	$855,241.72	
TAPQDVST00051	Box Culvert Delivery part 01	31	24-Aug-26	28-Sep-26	15-Jun-26 A	07-Nov-26	100%	30%	$64,373.03	$19,311.91	$19,311.91	0	0	0	$64,373.03	$64,373.03	2
TAPQDVST0006	Manholes,ets Delivery	100	07-Feb-26	02-Jun-26	07-Feb-26	02-Jun-26 A	100%	100%	$482,588.71	$482,588.71	$482,588.71	0	0	0	$482,588.71	$482,588.71	
TAPQDVST00061	Manholes,ets Delivery part 01	18	29-Sep-26	19-Oct-26	12-Jul-26 A	28-Nov-26	27.78%	2%	$1,354.06	$97.49	$97.49	0	0	0	$4,874.63	$4,874.63	2
TAPQDVST0007	Rlprab,Sand,Marl gravel Delivery for Ponds	1	22-Apr-26	22-Apr-26	22-Apr-26 A	22-Apr-26 A	100%	100%	$43,763.00	$43,763.00	$43,763.00	0	0	0	$43,763.00	$43,763.00	
TAPQDVST00071	Rlprab,Sand,Marl gravel Delivery for Ponds part 01	90	21-Oct-26	02-Feb-27	28-Jun-26 A	21-Oct-26	0%	90%	$0.00	$748,347.30	$748,347.30	0	0	0	$831,497.00	$831,497.00	225
TAPQDVST0008	Backfilling Material for Dike Delivery to Site	130	29-Oct-25	29-Mar-26	29-Oct-25 A	29-Mar-26 A	100%	100%	$39,916.80	$39,916.80	$39,916.80	0	0	0	$39,916.80	$39,916.80	
TAPQDVST0009	Catchbasin Delivery to Site	60	15-Jun-26	23-Aug-26	15-Jun-26 A	18-Oct-26	100%	81%	$195,044.04	$157,985.67	$157,985.67	0	0	0	$195,044.04	$195,044.04	43
TAPQDVST0010	Riprab for Dike Delivery to Site	6	22-Apr-26	28-Apr-26	22-Apr-26 A	28-Apr-26 A	100%	100%	$70,132.73	$70,132.73	$70,132.73	0	0	0	$70,132.73	$70,132.73	
TAPQDVST00101	Riprab for Dike Delivery to Site part 01	60	03-Jun-26	11-Aug-26	15-Jun-26 A	02-Aug-26 A	100%	100%	$85,717.78	$85,717.78	$85,717.78	0	0	0	$85,717.78	$85,717.78	
CONSTRUCTION WORKS		651	04-Sep-25	03-Sep-27	04-Sep-25 A	02-Oct-27	34.88%	47.42%	$32,825,234.38	$44,625,184.51	$44,625,184.51	118954	170422	170422	$94,113,467.75	$94,113,467.75	-25
ZONE 1		611	21-Oct-25	03-Sep-27	21-Oct-25 A	02-Oct-27	51.38%	60.04%	$10,061,529.48	$11,756,509.92	$11,756,509.92	28223	41425	41425	$19,581,738.06	$19,581,738.06	-25

© Oracle Corporation

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Actual Total Cost	Earned Value Cost	Planned Value Labor Units	Actual Labor Units	Earned Value Labor Units	Budgeted Total Cost	At Completion Total Cost	Total Float
Collector Road 02		498	18-Nov-25	23-Jun-27	18-Nov-25 A	21-Jun-27	40.83%	53.24%	$2,063,596.54	$2,690,614.08	$2,690,614.08	8380	16347	16347	$5,053,908.02	$5,053,908.02	44
Road Works		498	18-Nov-25	05-Jun-27	18-Nov-25 A	21-Jun-27	29.23%	30.74%	$709,671.06	$746,186.58	$746,186.58	1514	1571	1571	$2,427,728.18	$2,427,728.18	25
TAEXRDCC020001	Road Excavation and Disposal	38	18-Nov-25	31-Dec-25	18-Nov-25	31-Dec-25 A	100%	100%	$259,502.02	$259,502.02	$259,502.02	560	560	560	$259,502.02	$259,502.02	
TAEXRDCC020002	Backfilling Works for Road	8	20-Nov-25	29-Nov-25	20-Nov-25	29-Nov-25 A	100%	100%	$214,217.40	$214,217.40	$214,217.40	564	564	564	$214,217.40	$214,217.40	
TAEXRDCC0200021	Backfilling Works for Road Part 01	8	07-Mar-27	15-Mar-27	25-Mar-27	04-Apr-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$11,274.60	$11,274.60	6
TAEXRDCC020003	Subgrade Works	36	10-Jan-26	19-Feb-26	10-Jan-26 A	19-Feb-26 A	100%	100%	$235,951.64	$235,951.64	$235,951.64	390	390	390	$235,951.64	$235,951.64	
TAEXRDCC0200031	Subgrade Works Part 01	8	16-Mar-27	24-Mar-27	04-Apr-27	13-Apr-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$41,638.52	$41,638.52	6
TAEXRDCC020004	ABC aggregate Base Course Works	16	25-Mar-27	12-Apr-27	20-Sep-26	28-Apr-27	0%	16%	$0.00	$33,851.52	$33,851.52	0	56	56	$211,572.00	$211,572.00	6
TAEXRDCC020005	MBC1 layer	1	13-Apr-27	13-Apr-27	04-Oct-26 A	29-Apr-27	0%	9%	$0.00	$2,664.00	$2,664.00	0	1	1	$29,600.00	$29,600.00	6
TAEXRDCC020006	BBC Base Course	4	14-Apr-27	18-Apr-27	29-Apr-27	04-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$308,557.00	$308,557.00	6
TAEXRDCC020007	BWC Asphalt Wearing Course with RC	2	02-May-27	03-May-27	17-May-27	19-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$211,511.00	$211,511.00	25
TAEXRDCC020008	Precast Concret Kerps	11	19-Apr-27	01-May-27	04-May-27	17-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$394,355.00	$394,355.00	21
TAEXRDCC020009	Precast Interlock Works	18	04-May-27	24-May-27	19-May-27	09-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$402,199.00	$402,199.00	25
TAEXRDCC020010	Stone Paving works	7	25-May-27	01-Jun-27	09-Jun-27	17-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$47,000.00	$47,000.00	25
TAEXRDCC020011	Road Marking	2	02-Jun-27	03-Jun-27	17-Jun-27	20-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$7,850.00	$7,850.00	25
TAEXRDCC020012	Traffic Sinage	1	05-Jun-27	05-Jun-27	20-Jun-27	21-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$52,500.00	$52,500.00	25
Electrical Works		125	17-Sep-26	22-Mar-27	06-Sep-26 A	21-Apr-27	11.95%	4.65%	$58,554.41	$22,772.80	$22,772.80	120	148	148	$489,910.55	$489,910.55	63
TAEXELCC020001	Trench Cut off	20	17-Sep-26	10-Oct-26	28-Nov-26	21-Dec-26	75%	0%	$58,554.41	$0.00	$0.00	120	0	0	$78,072.55	$78,072.55	53
TAEXELCC020002	Drawpit and PVC Pipes Installation	14	14-Jan-27	30-Jan-27	20-Sep-26	21-Feb-27	0%	50%	$0.00	$16,060.00	$16,060.00	0	100	100	$32,120.00	$32,120.00	6
TAEXELCC020003	Road Crossing Ducts	4	31-Jan-27	03-Feb-27	06-Sep-26	23-Feb-27	0%	60%	$0.00	$6,712.80	$6,712.80	0	48	48	$11,188.00	$11,188.00	6
TAEXELCC020004	Trench Backfilling	18	04-Feb-27	24-Feb-27	23-Feb-27	16-Mar-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$18,320.00	$18,320.00	6
TAEXELCC020005	Cables Pulling	8	25-Feb-27	06-Mar-27	16-Mar-27	25-Mar-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$248,000.00	$248,000.00	6
TAEXELCC020006	Poles RC Foundation	6	02-Mar-27	08-Mar-27	31-Mar-27	07-Apr-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$15,000.00	$15,000.00	56
TAEXELCC020007	Earthing cables	10	09-Mar-27	20-Mar-27	07-Apr-27	19-Apr-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$5,210.00	$5,210.00	56
TAEXELCC020008	Lighting Pole Installation with Luminares	12	09-Mar-27	22-Mar-27	07-Apr-27	21-Apr-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$82,000.00	$82,000.00	63
Telecommunication Works		174	09-Aug-26	05-Apr-27	20-Sep-26 A	28-Apr-27	15.18%	26.96%	$26,015.00	$46,212.62	$46,212.62	400	240	240	$171,388.23	$171,388.23	87
TAEXTCCC020001	Trench Cut off	20	09-Aug-26	31-Aug-26	07-Oct-26	31-Oct-26	100%	0%	$26,015.00	$0.00	$0.00	400	0	0	$26,015.00	$26,015.00	-6
TAEXTCCC020002	Drawpit and PVC Pipes Installation	8	02-Mar-27	10-Mar-27	20-Sep-26	05-Apr-27	0%	50%	$0.00	$39,900.00	$39,900.00	0	200	200	$79,800.00	$79,800.00	-8
TAEXTCCC020003	Road Crossing Ducts	4	11-Mar-27	15-Mar-27	20-Sep-26	07-Apr-27	0%	50%	$0.00	$6,312.62	$6,312.62	0	40	40	$12,625.23	$12,625.23	87
TAEXTCCC020004	Trench Backfilling	18	16-Mar-27	05-Apr-27	07-Apr-27	28-Apr-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$52,948.00	$52,948.00	87
CCTV Works		60	24-Jan-27	03-Apr-27	11-Feb-27	22-Apr-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$59,086.00	$59,086.00	95
TAEXCCCC020001	Pipe Installation with manhole	10	24-Jan-27	03-Feb-27	11-Feb-27	23-Feb-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$23,396.00	$23,396.00	-4
TAEXCCCC020002	CCTV Swiches Lighting panels Installation	18	04-Feb-27	24-Feb-27	23-Feb-27	16-Mar-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$3,899.00	$3,899.00	-4
TAEXCCCC020003	Cable laying and connected with Panels	14	25-Feb-27	13-Mar-27	16-Mar-27	01-Apr-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$25,974.00	$25,974.00	95
TAEXCCCC020004	Pole Installation with IP Outdoor CCTV POE Camera	18	14-Mar-27	03-Apr-27	01-Apr-27	22-Apr-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$5,817.00	$5,817.00	95
Potable Networks		118	14-Dec-26	16-Jun-27	30-Jun-26 A	20-Feb-27	0%	99.02%	$0.00	$304,025.54	$304,025.54	0	2393	2393	$307,045.54	$307,045.54	142
TAEXPTCC020001	Excavation works for Trench	20	14-Dec-26	05-Jan-27	30-Jun-26 A	19-Jul-26 A	0%	100%	$0.00	$54,010.00	$54,010.00	0	560	560	$54,010.00	$54,010.00	
TAEXPTCC020002	Bedding Works	2	06-Jan-27	07-Jan-27	11-Jul-26 A	11-Aug-26 A	0%	100%	$0.00	$9,250.00	$9,250.00	0	64	64	$9,250.00	$9,250.00	
TAEXPTCC020003	Install Pipes & Fittings	16	09-Jan-27	26-Jan-27	12-Jul-26 A	10-Aug-26 A	0%	100%	$0.00	$116,240.00	$116,240.00	0	368	368	$116,240.00	$116,240.00	
TAEXPTCC020004	Backfilling Works for Trench	18	27-Jan-27	16-Feb-27	11-Aug-26	30-Aug-26 A	0%	100%	$0.00	$48,085.92	$48,085.92	0	302	302	$48,085.92	$48,085.92	
TAEXPTCC020005	Install Valves with fittings	8	10-May-27	18-May-27	28-Jul-26 A	13-Feb-27	0%	95%	$0.00	$12,920.00	$12,920.00	0	243	243	$13,600.00	$13,600.00	123
TAEXPTCC020006	Install fire hydrent	8	19-May-27	27-May-27	02-Sep-26	20-Feb-27	0%	95%	$0.00	$24,890.00	$24,890.00	0	182	182	$26,200.00	$26,200.00	117
TAEXPTCC020007	Valve Chamber works	11	29-May-27	09-Jun-27	29-Aug-26	20-Feb-27	0%	95%	$0.00	$19,570.00	$19,570.00	0	513	513	$20,600.00	$20,600.00	117
TAEXPTCC020008	Inspection Test	6	10-Jun-27	16-Jun-27	03-Oct-26 A	04-Oct-26 A	0%	100%	$0.00	$19,059.62	$19,059.62	0	160	160	$19,059.62	$19,059.62	
TSE Networks		291	19-Apr-26	23-Jun-27	19-Apr-26 A	30-Dec-26	34.97%	98.46%	$69,554.34	$195,803.34	$195,803.34	1096	3255	3255	$198,873.34	$198,873.34	142
TAEXTSCC020001	Excavation works for Trench	39	19-Apr-26	02-Jun-26	19-Apr-26 A	02-Jun-26 A	100%	100%	$29,753.34	$29,753.34	$29,753.34	520	520	520	$29,753.34	$29,753.34	
TAEXTSCC020002	Bedding Works	2	07-May-26	09-May-26	07-May-26	09-May-26 A	100%	100%	$9,375.00	$9,375.00	$9,375.00	64	64	64	$9,375.00	$9,375.00	
TAEXTSCC0200021	Bedding Works Part 01	2	29-Dec-26	30-Dec-26	16-Jun-26 A	24-Jun-26 A	0%	100%	$0.00	$3,125.00	$3,125.00	0	64	64	$3,125.00	$3,125.00	
TAEXTSCC020003	Install Pipes & Fittings	4	07-May-26	11-May-26	07-May-26	11-May-26 A	100%	100%	$30,426.00	$30,426.00	$30,426.00	512	512	512	$30,426.00	$30,426.00	
TAEXTSCC0200031	Install Pipes & Fittings Part 01	8	31-Dec-26	09-Jan-27	16-Jun-26 A	24-Jun-26 A	0%	100%	$0.00	$24,894.00	$24,894.00	0	512	512	$24,894.00	$24,894.00	
TAEXTSCC020004	Backfilling Works for Trench	18	10-Jan-27	30-Jan-27	18-Jun-26 A	09-Aug-26 A	0%	100%	$0.00	$31,500.00	$31,500.00	0	708	708	$31,500.00	$31,500.00	
TAEXTSCC020005	Install Valves with fittings	8	21-Jan-27	30-Jan-27	29-Aug-26	29-Dec-26	0%	95%	$0.00	$12,160.00	$12,160.00	0	243	243	$12,800.00	$12,800.00	187
TAEXTSCC020006	Valve Chamber works	20	31-Jan-27	22-Feb-27	13-Aug-26	30-Dec-26	0%	95%	$0.00	$46,170.00	$46,170.00	0	456	456	$48,600.00	$48,600.00	187
TAEXTSCC020007	Inspection Test	6	17-Jun-27	23-Jun-27	06-Sep-26	04-Oct-26 A	0%	100%	$0.00	$8,400.00	$8,400.00	0	176	176	$8,400.00	$8,400.00	

TASK filter: All Activities

© Oracle Corporation

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Actual Total Cost	Earned Value Cost	Planned Value Labor Units	Actual Labor Units	Earned Value Labor Units	Budgeted Total Cost	At Completion Total Cost	Total Float
Sewerage Networks		429	22-Nov-25	22-Mar-27	22-Nov-25 A	14-Feb-27	91.41%	98.75%	$289,497.24	$312,719.44	$312,719.44	2444	4252	4252	$316,685.69	$316,685.69	133
TAEXSWCC020001	Excavation works for Trench	8	22-Nov-25	30-Nov-25	22-Nov-25	30-Nov-25 A	100%	100%	$52,558.84	$52,558.84	$52,558.84	420	420	420	$52,558.84	$52,558.84	
TAEXSWCC0200011	Excavation works for Trench Part 01	5	30-Nov-26	05-Dec-26	19-Aug-26	20-Aug-26 A	0%	100%	$0.00	$2,766.25	$2,766.25	0	420	420	$2,766.25	$2,766.25	
TAEXSWCC020002	Bedding Works	4	15-Dec-25	18-Dec-25	15-Dec-25	18-Dec-25 A	100%	100%	$24,348.50	$24,348.50	$24,348.50	192	192	192	$24,348.50	$24,348.50	
TAEXSWCC0200021	Bedding Works Part 01	2	06-Dec-26	07-Dec-26	27-Aug-26	29-Aug-26 A	0%	100%	$0.00	$1,281.50	$1,281.50	0	192	192	$1,281.50	$1,281.50	
TAEXSWCC020003	Install GRP Pipes & Fittings	12	20-Dec-25	01-Jan-26	20-Dec-25	01-Jan-26 A	100%	100%	$71,820.00	$71,820.00	$71,820.00	672	672	672	$71,820.00	$71,820.00	
TAEXSWCC0200031	Install GRP Pipes & Fittings Part 01	4	08-Feb-27	11-Feb-27	05-Sep-26	10-Sep-26 A	0%	100%	$0.00	$3,780.00	$3,780.00	0	672	672	$3,780.00	$3,780.00	
TAEXSWCC020004	Backfilling Works for Trench	18	30-Dec-25	19-Jan-26	30-Dec-25	19-Jan-26 A	100%	100%	$58,839.34	$58,839.34	$58,839.34	600	600	600	$58,839.34	$58,839.34	
TAEXSWCC0200041	Backfilling Works for Trench Part 01	6	23-Feb-27	01-Mar-27	19-Jan-27	26-Jan-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$3,096.81	$3,096.81	133
TAEXSWCC020005	Manhole Installation with backfilling	16	30-Mar-26	16-Apr-26	30-Mar-26 A	16-Apr-26 A	100%	100%	$60,555.56	$60,555.56	$60,555.56	400	400	400	$60,555.56	$60,555.56	
TAEXSWCC0200051	Manhole Installation with backfilling Part 01	5	14-Mar-27	18-Mar-27	18-Jun-26 A	13-Feb-27	0%	95%	$0.00	$14,381.95	$14,381.95	0	380	380	$15,138.89	$15,138.89	133
TAEXSWCC020006	Leakage Test	5	18-Apr-26	22-Apr-26	18-Apr-26 A	22-Apr-26 A	100%	100%	$21,375.00	$21,375.00	$21,375.00	160	160	160	$21,375.00	$21,375.00	
TAEXSWCC0200061	Leakage Test Part 01	3	20-Mar-27	22-Mar-27	01-Oct-26 A	14-Feb-27	0%	90%	$0.00	$1,012.50	$1,012.50	0	144	144	$1,125.00	$1,125.00	133
Storm Networks		429	29-Nov-25	25-Mar-27	29-Nov-25 A	26-Jan-27	84.04%	98.13%	$910,304.49	$1,062,893.76	$1,062,893.76	2806	4488	4488	$1,083,190.49	$1,083,190.49	133
TAEXSTCC020001	Excavation works for Trench	15	29-Nov-25	15-Dec-25	29-Nov-25	15-Dec-25 A	100%	100%	$251,256.00	$251,256.00	$251,256.00	420	420	420	$251,256.00	$251,256.00	
TAEXSTCC020002	Bedding Works	4	16-Dec-25	20-Dec-25	16-Dec-25	20-Dec-25 A	100%	100%	$131,574.49	$131,574.49	$131,574.49	96	96	96	$131,574.49	$131,574.49	
TAEXSTCC020003	Install GRP Pipes & Fittings	12	21-Dec-25	03-Jan-26	21-Dec-25	03-Jan-26 A	100%	100%	$273,250.00	$273,250.00	$273,250.00	840	840	840	$273,250.00	$273,250.00	
TAEXSTCC020004	Backfilling Works for Trench	18	31-Dec-25	20-Jan-26	31-Dec-25	20-Jan-26 A	100%	100%	$101,032.50	$101,032.50	$101,032.50	864	864	864	$101,032.50	$101,032.50	
TAEXSTCC0200041	Backfilling Works for Trench Part 01	5	08-Dec-26	13-Dec-26	13-Sep-26	19-Sep-26 A	0%	100%	$0.00	$5,317.50	$5,317.50	0	864	864	$5,317.50	$5,317.50	
TAEXSTCC020005	Manhole Installation with backfilling	16	02-Mar-26	19-Mar-26	02-Mar-26 A	19-Mar-26 A	100%	100%	$149,285.50	$149,285.50	$149,285.50	466	466	466	$149,285.50	$149,285.50	
TAEXSTCC0200051	Manhole Installation with backfilling Part 01	6	19-Dec-26	24-Dec-26	18-Jun-26 A	28-Nov-26	0%	95%	$0.00	$25,027.28	$25,027.28	0	443	443	$26,344.50	$26,344.50	80
TAEXSTCC020006	Install Catch Basin with UPVC Pipes & Fittings	15	21-Jan-27	07-Feb-27	08-Aug-26	26-Jan-27	0%	85%	$0.00	$107,550.50	$107,550.50	0	255	255	$126,530.00	$126,530.00	31
TAEXSTCC020007	Leakage Test	5	18-Apr-26	22-Apr-26	18-Apr-26 A	22-Apr-26 A	100%	100%	$3,906.00	$3,906.00	$3,906.00	120	120	120	$3,906.00	$3,906.00	
TAEXSTCC0200071	Leakage Test Part 01	3	23-Mar-27	25-Mar-27	17-Jun-26 A	04-Oct-26 A	0%	100%	$0.00	$14,694.00	$14,694.00	0	120	120	$14,694.00	$14,694.00	
Collector Road 03		435	18-Jan-26	31-May-27	18-Jan-26 A	08-Jun-27	71.82%	77.84%	$3,541,855.61	$3,839,112.49	$3,839,112.49	9960	9232	9232	$4,931,821.61	$4,931,821.61	59
Road Works		429	18-Jan-26	24-May-27	18-Jan-26 A	01-Jun-27	59.26%	73.94%	$1,499,197.20	$1,870,508.20	$1,870,508.20	3188	3448	3448	$2,529,712.20	$2,529,712.20	42
TAEXRDCC030001	Road Excavation and Disposal	14	24-Mar-26	08-Apr-26	24-Mar-26 A	08-Apr-26 A	100%	100%	$281,473.00	$281,473.00	$281,473.00	560	560	560	$281,473.00	$281,473.00	
TAEXRDCC030002	Backfilling Works for Road	18	09-Apr-26	29-Apr-26	09-Apr-26 A	29-Apr-26 A	100%	100%	$340,932.00	$340,932.00	$340,932.00	952	952	952	$340,932.00	$340,932.00	
TAEXRDCC030003	Subgrade Works	14	18-Jan-26	02-Feb-26	18-Jan-26 A	02-Feb-26 A	100%	100%	$295,648.20	$295,648.20	$295,648.20	308	308	308	$295,648.20	$295,648.20	
TAEXRDCC030004	ABC aggregate Base Course Works	1	21-May-26	21-May-26	21-May-26	21-May-26 A	100%	100%	$22,236.60	$22,236.60	$22,236.60	500	500	500	$22,236.60	$22,236.60	
TAEXRDCC0300041	ABC aggregate Base Course Works Part 01	5	25-Aug-26	30-Aug-26	08-Jun-26 A	11-Jun-26 A	100%	100%	$200,129.40	$200,129.40	$200,129.40	500	500	500	$200,129.40	$200,129.40	
TAEXRDCC030005	MBC1 layer	1	31-Aug-26	31-Aug-26	10-Jun-26 A	13-Jun-26 A	100%	100%	$4,500.00	$4,500.00	$4,500.00	8	8	8	$4,500.00	$4,500.00	
TAEXRDCC030006	BBC Base Course	4	01-Sep-26	05-Sep-26	14-Jun-26 A	15-Jun-26 A	100%	100%	$354,278.00	$354,278.00	$354,278.00	360	360	360	$354,278.00	$354,278.00	
TAEXRDCC030007	BWC Asphalt Wearing Course with RC	2	10-May-27	11-May-27	17-May-27	19-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$251,511.00	$251,511.00	34
TAEXRDCC030008	Precast Concret Kerps	7	02-May-27	09-May-27	02-Aug-26	16-Aug-26 A	0%	100%	$0.00	$371,311.00	$371,311.00	0	260	260	$371,311.00	$371,311.00	
TAEXRDCC030009	Precast Interlock Works	6	12-May-27	18-May-27	19-May-27	26-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$349,143.00	$349,143.00	42
TAEXRDCC030010	Stone Paving works	2	19-May-27	20-May-27	26-May-27	29-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$21,000.00	$21,000.00	42
TAEXRDCC030011	Road Marking	1	22-May-27	22-May-27	29-May-27	30-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$4,100.00	$4,100.00	42
TAEXRDCC030012	Traffic Sinage	2	23-May-27	24-May-27	30-May-27	01-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$33,450.00	$33,450.00	42
Electrical Works		339	10-May-26	31-May-27	10-May-26 A	08-Jun-27	31.5%	18.34%	$89,030.25	$51,827.13	$51,827.13	1180	840	840	$282,596.25	$282,596.25	52
TAEXELCC030001	Trench Cut off	1	10-May-26	10-May-26	10-May-26	10-May-26 A	100%	100%	$37,203.13	$37,203.13	$37,203.13	340	340	340	$37,203.13	$37,203.13	
TAEXELCC0300011	Trench Cut off Part 01	10	06-Sep-26	16-Sep-26	16-Nov-26	28-Nov-26	100%	0%	$37,203.12	$0.00	$0.00	340	0	0	$37,203.12	$37,203.12	-25
TAEXELCC030002	Drawpit and PVC Pipes Installation	2	11-May-26	12-May-26	11-May-26	12-May-26 A	100%	100%	$7,000.00	$7,000.00	$7,000.00	200	200	200	$7,000.00	$7,000.00	
TAEXELCC030003	Road Crossing Ducts	2	11-May-26	12-May-26	11-May-26	12-May-26 A	100%	100%	$2,600.00	$2,600.00	$2,600.00	80	80	80	$2,600.00	$2,600.00	
TAEXELCC030004	Trench Backfilling	1	12-May-26	12-May-26	12-May-26	12-May-26 A	100%	100%	$5,024.00	$5,024.00	$5,024.00	220	220	220	$5,024.00	$5,024.00	
TAEXELCC0300041	Trench Backfilling Part 01	4	15-May-27	18-May-27	22-May-27	26-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$7,536.00	$7,536.00	21
TAEXELCC030005	Cables Pulling	4	10-May-27	13-May-27	17-May-27	22-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$124,000.00	$124,000.00	21
TAEXELCC030006	Poles RC Foundation	3	19-May-27	22-May-27	26-May-27	30-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$9,510.00	$9,510.00	21
TAEXELCC030007	Earthing cables	2	23-May-27	24-May-27	30-May-27	01-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$2,320.00	$2,320.00	21
TAEXELCC030008	Lighting Pole Installation with Luminares	8	23-May-27	31-May-27	30-May-27	08-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$50,200.00	$50,200.00	52
Telecommunication Works		135	24-Sep-26	04-Apr-27	23-Nov-26	29-Apr-27	9.63%	0%	$13,707.00	$0.00	$0.00	360	0	0	$142,360.00	$142,360.00	86
TAEXTCCC030001	Trench Cut off	10	24-Sep-26	05-Oct-26	23-Nov-26	05-Dec-26	90%	0%	$13,707.00	$0.00	$0.00	360	0	0	$15,230.00	$15,230.00	-6
TAEXTCCC030002	Drawpit and PVC Pipes Installation	7	11-Mar-27	18-Mar-27	05-Apr-27	13-Apr-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$90,230.00	$90,230.00	-8
TAEXTCCC030003	Road Crossing Ducts	2	20-Mar-27	21-Mar-27	13-Apr-27	15-Apr-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$8,600.00	$8,600.00	86

© Oracle Corporation

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Actual Total Cost	Earned Value Cost	Planned Value Labor Units	Actual Labor Units	Earned Value Labor Units	Budgeted Total Cost	At Completion Total Cost	Total Float
TAEXTCCC030004	Trench Backfilling	12	22-Mar-27	04-Apr-27	15-Apr-27	29-Apr-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$28,300.00	$28,300.00	86
CCTV Works		162	24-Sep-26	31-Mar-27	13-Oct-26	20-Apr-27	38.33%	0%	$23,144.00	$0.00	$0.00	288	0	0	$60,376.00	$60,376.00	97
TAEXCCCC030001	Pipe Installation with manhole	7	24-Sep-26	01-Oct-26	13-Oct-26	21-Oct-26	100%	0%	$23,144.00	$0.00	$0.00	288	0	0	$23,144.00	$23,144.00	-4
TAEXCCCC030002	CCTV Swiches Lighting panels Installation	12	25-Feb-27	10-Mar-27	16-Mar-27	30-Mar-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$4,843.00	$4,843.00	-4
TAEXCCCC030003	Cable laying and connected with Panels	8	11-Mar-27	20-Mar-27	30-Mar-27	08-Apr-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$25,943.00	$25,943.00	97
TAEXCCCC030004	Pole Installation with IP Outdoor CCTV POE Camera	10	21-Mar-27	31-Mar-27	08-Apr-27	20-Apr-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$6,446.00	$6,446.00	97
Potable Networks		40	31-Mar-26	16-May-26	31-Mar-26 A	16-May-26 A	100%	100%	$269,163.54	$269,163.54	$269,163.54	1168	1168	1168	$269,163.54	$269,163.54	
TAEXPTCC030001	Excavation works for Trench	40	31-Mar-26	16-May-26	31-Mar-26 A	16-May-26 A	100%	100%	$56,114.62	$56,114.62	$56,114.62	210	210	210	$56,114.62	$56,114.62	
TAEXPTCC030002	Bedding Works	24	18-Apr-26	14-May-26	18-Apr-26 A	16-May-26 A	100%	100%	$24,695.92	$24,695.92	$24,695.92	64	64	64	$24,695.92	$24,695.92	
TAEXPTCC030003	Install Pipes & Fittings	23	19-Apr-26	14-May-26	19-Apr-26 A	16-May-26 A	100%	100%	$90,050.00	$90,050.00	$90,050.00	144	144	144	$90,050.00	$90,050.00	
TAEXPTCC030004	Backfilling Works for Trench	22	21-Apr-26	16-May-26	21-Apr-26 A	16-May-26 A	100%	100%	$30,278.00	$30,278.00	$30,278.00	350	350	350	$30,278.00	$30,278.00	
TAEXPTCC030005	Install Valves with fittings	2	09-May-26	10-May-26	09-May-26	10-May-26 A	100%	100%	$13,500.00	$13,500.00	$13,500.00	160	160	160	$13,500.00	$13,500.00	
TAEXPTCC030006	Install fire hydrent	5	05-May-26	10-May-26	05-May-26	10-May-26 A	100%	100%	$50,520.00	$50,520.00	$50,520.00	144	144	144	$50,520.00	$50,520.00	
TAEXPTCC030007	Inspection Test	3	13-May-26	16-May-26	13-May-26	16-May-26 A	100%	100%	$4,005.00	$4,005.00	$4,005.00	96	96	96	$4,005.00	$4,005.00	
TSE Networks		18	26-Apr-26	16-May-26	26-Apr-26 A	16-May-26 A	100%	100%	$381,738.34	$381,738.34	$381,738.34	1072	1072	1072	$381,738.34	$381,738.34	
TAEXTSCC030001	Excavation works for Trench	18	26-Apr-26	16-May-26	26-Apr-26 A	16-May-26 A	100%	100%	$95,320.00	$95,320.00	$95,320.00	320	320	320	$95,320.00	$95,320.00	
TAEXTSCC030002	Bedding Works	12	03-May-26	16-May-26	03-May-26	16-May-26 A	100%	100%	$26,000.00	$26,000.00	$26,000.00	64	64	64	$26,000.00	$26,000.00	
TAEXTSCC030003	Install Pipes & Fittings	10	05-May-26	16-May-26	05-May-26	16-May-26 A	100%	100%	$150,215.00	$150,215.00	$150,215.00	192	192	192	$150,215.00	$150,215.00	
TAEXTSCC030004	Backfilling Works for Trench	10	05-May-26	16-May-26	05-May-26	16-May-26 A	100%	100%	$30,150.00	$30,150.00	$30,150.00	400	400	400	$30,150.00	$30,150.00	
TAEXTSCC030005	Inspection Test	4	12-May-26	16-May-26	12-May-26	16-May-26 A	100%	100%	$80,053.34	$80,053.34	$80,053.34	96	96	96	$80,053.34	$80,053.34	
Storm Networks		75	17-Feb-26	14-May-26	17-Feb-26 A	14-May-26 A	100%	100%	$1,265,875.28	$1,265,875.28	$1,265,875.28	2704	2704	2704	$1,265,875.28	$1,265,875.28	
TAEXSTCC030001	Excavation works for Trench	11	17-Feb-26	01-Mar-26	17-Feb-26	01-Mar-26 A	100%	100%	$258,650.00	$258,650.00	$258,650.00	280	280	280	$258,650.00	$258,650.00	
TAEXSTCC030002	Bedding Works	2	12-Mar-26	14-Mar-26	12-Mar-26 A	14-Mar-26 A	100%	100%	$97,545.28	$97,545.28	$97,545.28	104	104	104	$97,545.28	$97,545.28	
TAEXSTCC030003	Install GRP Pipes & Fittings	37	14-Mar-26	25-Apr-26	14-Mar-26 A	25-Apr-26 A	100%	100%	$475,630.00	$475,630.00	$475,630.00	720	720	720	$475,630.00	$475,630.00	
TAEXSTCC030004	Backfilling Works for Trench	40	28-Mar-26	12-May-26	28-Mar-26 A	12-May-26 A	100%	100%	$107,600.00	$107,600.00	$107,600.00	672	672	672	$107,600.00	$107,600.00	
TAEXSTCC030005	Manhole Installation with backfilling	27	12-Apr-26	12-May-26	12-Apr-26 A	12-May-26 A	100%	100%	$178,200.00	$178,200.00	$178,200.00	656	656	656	$178,200.00	$178,200.00	
TAEXSTCC030006	Install Catch Basin with UPVC Pipes & Fittings	9	05-May-26	14-May-26	05-May-26	14-May-26 A	100%	100%	$128,620.00	$128,620.00	$128,620.00	200	200	200	$128,620.00	$128,620.00	
TAEXSTCC030007	Leakage Test	6	06-May-26	12-May-26	06-May-26	12-May-26 A	100%	100%	$19,630.00	$19,630.00	$19,630.00	72	72	72	$19,630.00	$19,630.00	
Upgrade local 21		396	12-Mar-26	08-Jun-27	12-Mar-26 A	16-Jun-27	28.46%	31.42%	$1,031,886.28	$1,139,391.27	$1,139,391.27	4411	5740	5740	$3,626,292.58	$3,626,292.58	48
Road Works		26	10-May-27	08-Jun-27	17-May-27	16-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$982,585.00	$982,585.00	29
TAEXRDCU210001	BWC Asphalt Wearing Course with RC	1	20-May-27	20-May-27	27-May-27	29-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$411,511.00	$411,511.00	29
TAEXRDCU210002	Precast Concret Kerps	9	10-May-27	19-May-27	17-May-27	27-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$34,566.00	$34,566.00	29
TAEXRDCU210003	Precast Interlock Works	7	22-May-27	29-May-27	29-May-27	06-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$237,408.00	$237,408.00	29
TAEXRDCU210004	Stone Paving works	5	30-May-27	03-Jun-27	06-Jun-27	12-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$247,000.00	$247,000.00	29
TAEXRDCU210005	Road Marking	1	05-Jun-27	05-Jun-27	12-Jun-27	13-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$4,100.00	$4,100.00	29
TAEXRDCU210006	Traffic Sinage	3	06-Jun-27	08-Jun-27	13-Jun-27	16-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$48,000.00	$48,000.00	29
Electrical Works		170	17-Sep-26	29-May-27	28-Nov-26	13-Jun-27	13.5%	0%	$62,350.00	$0.00	$0.00	390	0	0	$461,815.70	$461,815.70	49
TAEXELCU210001	Trench Cut off	13	17-Sep-26	01-Oct-26	28-Nov-26	13-Dec-26	100%	0%	$62,350.00	$0.00	$0.00	390	0	0	$62,350.00	$62,350.00	-25
TAEXELCU210002	Drawpit and PVC Pipes Installation	12	16-Mar-27	29-Mar-27	14-Apr-27	28-Apr-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$12,580.00	$12,580.00	20
TAEXELCU210003	Road Crossing Ducts	6	30-Mar-27	05-Apr-27	28-Apr-27	05-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$670.00	$670.00	20
TAEXELCU210004	Trench Backfilling	18	06-Apr-27	26-Apr-27	05-May-27	26-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$11,250.00	$11,250.00	20
TAEXELCU210005	Cables Pulling	6	27-Apr-27	03-May-27	26-May-27	02-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$123,932.70	$123,932.70	20
TAEXELCU210006	Poles RC Foundation	8	30-Mar-27	07-Apr-27	28-Apr-27	08-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$24,510.00	$24,510.00	42
TAEXELCU210007	Earthing cables	4	25-May-27	29-May-27	02-Jun-27	07-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$4,523.00	$4,523.00	20
TAEXELCU210008	Lighting Pole Installation with Luminares	10	08-Apr-27	19-Apr-27	08-May-27	19-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$42,000.00	$42,000.00	69
TAEXELCU210009	Install Substation & RMU	9	04-May-27	13-May-27	02-Jun-27	13-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$180,000.00	$180,000.00	49
Telecommunication Works		127	29-Oct-26	29-Apr-27	28-Dec-26	25-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$121,454.00	$121,454.00	64
TAEXTCCU210001	Trench Cut off	14	29-Oct-26	14-Nov-26	28-Dec-26	13-Jan-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$20,214.00	$20,214.00	-6
TAEXTCCU210002	Drawpit and PVC Pipes Installation	12	20-Mar-27	01-Apr-27	13-Apr-27	27-Apr-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$20,240.00	$20,240.00	-8
TAEXTCCU210003	Road Crossing Ducts	6	03-Apr-27	08-Apr-27	27-Apr-27	04-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$15,200.00	$15,200.00	64
TAEXTCCU210004	Trench Backfilling	18	10-Apr-27	29-Apr-27	04-May-27	25-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$65,800.00	$65,800.00	64
CCTV Works		179	03-Oct-26	28-Apr-27	21-Oct-26	18-May-27	7.04%	0%	$3,881.00	$0.00	$0.00	41	0	0	$55,102.00	$55,102.00	73
TAEXCCCU210001	Pipe Installation with manhole	14	03-Oct-26	18-Oct-26	21-Oct-26	07-Nov-26	14.29%	0%	$3,881.00	$0.00	$0.00	41	0	0	$27,167.00	$27,167.00	-4

TASK filter: All Activities

© Oracle Corporation

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Actual Total Cost	Earned Value Cost	Planned Value Labor Units	Actual Labor Units	Earned Value Labor Units	Budgeted Total Cost	At Completion Total Cost	Total Float
TAEXCCCU210002	CCTV Swiches Lighting panels Installation	16	11-Mar-27	29-Mar-27	30-Mar-27	18-Apr-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$3,647.00	$3,647.00	-4
TAEXCCCU210003	Cable laying and connected with Panels	12	30-Mar-27	12-Apr-27	18-Apr-27	02-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$19,685.00	$19,685.00	73
TAEXCCCU210004	Pole Installation with IP Outdoor CCTV POE Camera	14	13-Apr-27	28-Apr-27	02-May-27	18-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$4,603.00	$4,603.00	73
Potable Networks		158	06-Dec-26	10-Mar-27	05-Sep-26 A	04-Apr-27	0%	15.18%	$0.00	$34,261.95	$34,261.95	0	423	423	$225,755.00	$225,755.00	105
TAEXPTCU210001	Excavation works for Trench	20	06-Dec-26	28-Dec-26	05-Sep-26	03-Nov-26	0%	69%	$0.00	$29,776.95	$29,776.95	0	338	338	$43,155.00	$43,155.00	68
TAEXPTCU210002	Bedding Works	2	29-Dec-26	30-Dec-26	07-Jan-27	10-Jan-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$7,050.00	$7,050.00	119
TAEXPTCU210003	Install Pipes & Fittings	15	31-Dec-26	17-Jan-27	25-Jan-27	11-Feb-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$92,350.00	$92,350.00	106
TAEXPTCU210004	Backfilling Works for Trench	16	18-Jan-27	04-Feb-27	13-Feb-27	03-Mar-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$24,100.00	$24,100.00	105
TAEXPTCU210005	Install Valves with fittings	8	27-Jan-27	04-Feb-27	27-Sep-26	03-Mar-27	0%	15%	$0.00	$1,440.00	$1,440.00	0	38	38	$9,600.00	$9,600.00	105
TAEXPTCU210006	Install fire hydrent	8	06-Feb-27	14-Feb-27	03-Mar-27	13-Mar-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$24,000.00	$24,000.00	105
TAEXPTCU210007	Valve Chamber works	16	15-Feb-27	04-Mar-27	27-Sep-26	29-Mar-27	0%	15%	$0.00	$3,045.00	$3,045.00	0	47	47	$20,300.00	$20,300.00	105
TAEXPTCU210008	Inspection Test	5	06-Mar-27	10-Mar-27	29-Mar-27	04-Apr-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$5,200.00	$5,200.00	105
TSE Networks		81	27-Oct-26	31-Jan-27	27-Sep-26 A	07-Mar-27	0%	3.23%	$0.00	$10,527.00	$10,527.00	0	102	102	$326,165.00	$326,165.00	124
TAEXTSCU210001	Excavation works for Trench	29	27-Oct-26	29-Nov-26	02-Dec-26	05-Jan-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$53,205.00	$53,205.00	63
TAEXTSCU210002	Bedding Works	2	30-Nov-26	01-Dec-26	05-Jan-27	07-Jan-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$10,500.00	$10,500.00	105
TAEXTSCU210003	Install Pipes & Fittings	15	02-Dec-26	19-Dec-26	07-Jan-27	25-Jan-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$155,630.00	$155,630.00	105
TAEXTSCU210004	Backfilling Works for Trench	16	20-Dec-26	06-Jan-27	25-Jan-27	13-Feb-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$30,150.00	$30,150.00	105
TAEXTSCU210005	Install Valves with fittings	8	29-Dec-26	06-Jan-27	27-Sep-26	13-Feb-27	0%	15%	$0.00	$1,737.00	$1,737.00	0	38	38	$11,580.00	$11,580.00	116
TAEXTSCU210006	Valve Chamber works	16	07-Jan-27	25-Jan-27	27-Sep-26	01-Mar-27	0%	15%	$0.00	$8,790.00	$8,790.00	0	64	64	$58,600.00	$58,600.00	116
TAEXTSCU210007	Inspection Test	5	26-Jan-27	31-Jan-27	01-Mar-27	07-Mar-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$6,500.00	$6,500.00	124
Sewerage Networks		69	21-Feb-27	09-May-27	09-Aug-26 A	16-Dec-26	0%	32.73%	$0.00	$106,902.30	$106,902.30	0	894	894	$326,630.60	$326,630.60	199
TAEXSWCU210001	Excavation works for Trench	24	21-Feb-27	20-Mar-27	09-Aug-26	04-Nov-26	0%	67%	$0.00	$36,414.50	$36,414.50	0	600	600	$54,350.00	$54,350.00	131
TAEXSWCU210002	Bedding Works	3	21-Mar-27	23-Mar-27	06-Sep-26	05-Nov-26	0%	52%	$0.00	$18,322.80	$18,322.80	0	42	42	$35,236.15	$35,236.15	199
TAEXSWCU210003	Install GRP Pipes & Fittings	11	24-Mar-27	05-Apr-27	09-Sep-26	12-Nov-26	0%	50%	$0.00	$35,125.00	$35,125.00	0	174	174	$70,250.00	$70,250.00	199
TAEXSWCU210004	Backfilling Works for Trench	16	05-Apr-27	22-Apr-27	11-Nov-26	30-Nov-26	0%	0%	$0.00	$0.00	$0.00	0	0	0	$44,700.00	$44,700.00	199
TAEXSWCU210005	Manhole Installation with backfilling	15	18-Apr-27	04-May-27	09-Sep-26	12-Dec-26	0%	20%	$0.00	$17,040.00	$17,040.00	0	78	78	$85,200.00	$85,200.00	199
TAEXSWCU210006	Leakage Test	4	05-May-27	09-May-27	12-Dec-26	16-Dec-26	0%	0%	$0.00	$0.00	$0.00	0	0	0	$36,894.45	$36,894.45	199
Storm Networks		344	12-Mar-26	30-Mar-27	12-Mar-26 A	14-Feb-27	85.7%	87.66%	$965,655.28	$987,700.02	$987,700.02	3980	4320	4320	$1,126,785.28	$1,126,785.28	137
TAEXSTCU210001	Excavation works for Trench	42	25-Mar-26	12-May-26	25-Mar-26 A	12-May-26 A	100%	100%	$432,020.00	$432,020.00	$432,020.00	896	896	896	$432,020.00	$432,020.00	
TAEXSTCU210002	Bedding Works	2	09-Apr-26	11-Apr-26	09-Apr-26 A	11-Apr-26 A	100%	100%	$83,168.02	$83,168.02	$83,168.02	320	320	320	$83,168.02	$83,168.02	
TAEXSTCU2100021	Bedding Works Part 01	1	20-Sep-26	20-Sep-26	05-Oct-26	05-Oct-26	100%	0%	$4,377.26	$0.00	$0.00	320	0	0	$4,377.26	$4,377.26	47
TAEXSTCU210003	Install GRP Pipes & Fittings	6	09-Apr-26	15-Apr-26	09-Apr-26 A	15-Apr-26 A	100%	100%	$233,054.00	$233,054.00	$233,054.00	432	432	432	$233,054.00	$233,054.00	
TAEXSTCU2100031	Install GRP Pipes & Fittings Part 01	3	21-Sep-26	23-Sep-26	05-Jul-26 A	07-Oct-26	100%	50%	$12,266.00	$6,133.00	$6,133.00	432	216	216	$12,266.00	$12,266.00	47
TAEXSTCU210004	Backfilling Works for Trench	9	15-Apr-26	25-Apr-26	15-Apr-26 A	25-Apr-26 A	100%	100%	$94,770.00	$94,770.00	$94,770.00	760	760	760	$94,770.00	$94,770.00	
TAEXSTCU2100041	Backfilling Works for Trench Part 01	5	06-Oct-26	11-Oct-26	05-Jul-26 A	25-Oct-26	0%	50%	$0.00	$5,265.00	$5,265.00	0	380	380	$10,530.00	$10,530.00	47
TAEXSTCU210005	Manhole Installation with backfilling	36	12-Mar-26	22-Apr-26	12-Mar-26 A	22-Apr-26 A	100%	100%	$106,000.00	$106,000.00	$106,000.00	820	820	820	$106,000.00	$106,000.00	
TAEXSTCU2100051	Manhole Installation with backfilling Part 01	5	20-Oct-26	25-Oct-26	15-Jun-26 A	01-Dec-26	0%	50%	$0.00	$13,250.00	$13,250.00	0	410	410	$26,500.00	$26,500.00	26
TAEXSTCU210006	Install Catch Basin with UPVC Pipes & Fittings	14	26-Dec-26	10-Jan-27	28-Dec-26	13-Jan-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$108,500.00	$108,500.00	2
TAEXSTCU210007	Leakage Test	4	27-Mar-27	30-Mar-27	11-Jun-26 A	14-Feb-27	0%	90%	$0.00	$14,040.00	$14,040.00	0	86	86	$15,600.00	$15,600.00	137
Upgrade local 26		312	03-Oct-26	03-Sep-27	12-Jul-26 A	02-Oct-27	0.57%	24.05%	$1,461.43	$61,376.20	$61,376.20	47	605	605	$255,196.00	$255,196.00	-25
Electrical Works		312	03-Oct-26	03-Sep-27	12-Jul-26 A	02-Oct-27	0.71%	29.99%	$1,461.43	$61,376.20	$61,376.20	47	605	605	$204,663.00	$204,663.00	-25
TAEXELCU260001	Trench Cut off	14	03-Oct-26	18-Oct-26	12-Jul-26 A	22-Dec-26	14.29%	44%	$1,461.43	$4,501.20	$4,501.20	47	146	146	$10,230.00	$10,230.00	-25
TAEXELCU260002	Drawpit and PVC Pipes Installation	12	02-Mar-27	15-Mar-27	19-Aug-26	22-Aug-26 A	0%	100%	$0.00	$5,670.00	$5,670.00	0	200	200	$5,670.00	$5,670.00	
TAEXELCU260003	Road Crossing Ducts	4	16-Mar-27	20-Mar-27	15-Aug-26	16-Aug-26 A	0%	100%	$0.00	$450.00	$450.00	0	80	80	$450.00	$450.00	
TAEXELCU260004	Trench Backfilling	13	21-Mar-27	04-Apr-27	03-Sep-26	12-Apr-27	0%	25%	$0.00	$2,395.00	$2,395.00	0	70	70	$9,580.00	$9,580.00	118
TAEXELCU260005	Cables Pulling	4	05-Apr-27	08-Apr-27	01-Aug-26	15-Apr-27	0%	39%	$0.00	$48,360.00	$48,360.00	0	109	109	$124,000.00	$124,000.00	118
TAEXELCU260006	Poles RC Foundation	6	16-Mar-27	22-Mar-27	31-Mar-27	07-Apr-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$18,210.00	$18,210.00	97
TAEXELCU260007	Earthing cables	4	31-Aug-27	03-Sep-27	27-Sep-27	02-Oct-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$4,523.00	$4,523.00	-25
TAEXELCU260008	Lighting Pole Installation with Luminares	8	23-Mar-27	31-Mar-27	07-Apr-27	17-Apr-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$32,000.00	$32,000.00	97
CCTV Works		169	19-Oct-26	03-May-27	07-Nov-26	23-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$50,533.00	$50,533.00	69
TAEXCCCU260001	Pipe Installation with manhole	10	19-Oct-26	29-Oct-26	07-Nov-26	18-Nov-26	0%	0%	$0.00	$0.00	$0.00	0	0	0	$24,056.00	$24,056.00	-4
TAEXCCCU260002	CCTV Swiches Lighting panels Installation	12	30-Mar-27	12-Apr-27	18-Apr-27	02-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$2,264.00	$2,264.00	-4
TAEXCCCU260003	Cable laying and connected with Panels	8	13-Apr-27	21-Apr-27	02-May-27	11-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$17,767.00	$17,767.00	69
TAEXCCCU260004	Pole Installation with IP Outdoor CCTV POE Camera	10	22-Apr-27	03-May-27	11-May-27	23-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$6,446.00	$6,446.00	69

TASK filter: All Activities

© Oracle Corporation

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Actual Total Cost	Earned Value Cost	Planned Value Labor Units	Actual Labor Units	Earned Value Labor Units	Budgeted Total Cost	At Completion Total Cost	Total Float
Local Road 10		512	21-Oct-25	10-Jun-27	21-Oct-25 A	09-Jun-27	33.59%	52.44%	$1,075,035.56	$1,678,321.83	$1,678,321.83	3968	8045	8045	$3,200,505.79	$3,200,505.79	54
Road Works		495	21-Oct-25	23-May-27	21-Oct-25 A	20-May-27	29.35%	29.35%	$382,580.00	$382,580.00	$382,580.00	1344	1344	1344	$1,303,481.16	$1,303,481.16	52
TAEXRDCL100001	Road Excavation and Disposal	19	21-Oct-25	11-Nov-25	21-Oct-25 A	11-Nov-25 A	100%	100%	$269,834.00	$269,834.00	$269,834.00	560	560	560	$269,834.00	$269,834.00	
TAEXRDCL100002	Backfilling Works for Road	10	13-Nov-25	24-Nov-25	13-Nov-25	24-Nov-25 A	100%	100%	$112,746.00	$112,746.00	$112,746.00	784	784	784	$112,746.00	$112,746.00	
TAEXRDCL100003	Subgrade Works	4	16-Jan-27	19-Jan-27	30-Nov-26	05-Dec-26	0%	0%	$0.00	$0.00	$0.00	0	0	0	$75,432.16	$75,432.16	46
TAEXRDCL100004	ABC aggregate Base Course Works	4	21-Jan-27	25-Jan-27	24-Jan-27	28-Jan-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$37,893.00	$37,893.00	2
TAEXRDCL100005	MBC1 layer	1	26-Jan-27	26-Jan-27	28-Jan-27	30-Jan-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$2,458.00	$2,458.00	2
TAEXRDCL100006	BBC Base Course	2	27-Jan-27	28-Jan-27	30-Jan-27	01-Feb-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$204,278.00	$204,278.00	2
TAEXRDCL100007	BWC Asphalt Wearing Course with RC	1	03-May-27	03-May-27	29-Apr-27	01-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$111,511.00	$111,511.00	52
TAEXRDCL100008	Precast Concret Kerps	14	30-Jan-27	14-Feb-27	01-Feb-27	17-Feb-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$252,724.00	$252,724.00	2
TAEXRDCL100009	Precast Interlock Works	13	04-May-27	18-May-27	01-May-27	16-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$178,055.00	$178,055.00	52
TAEXRDCL100010	Stone Paving works	2	19-May-27	20-May-27	16-May-27	18-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$21,000.00	$21,000.00	52
TAEXRDCL100011	Road Marking	1	22-May-27	22-May-27	18-May-27	19-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$4,100.00	$4,100.00	52
TAEXRDCL100012	Traffic Sinage	1	23-May-27	23-May-27	19-May-27	20-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$33,450.00	$33,450.00	52
Electrical Works		146	19-Oct-26	31-May-27	01-Sep-26 A	09-Jun-27	0%	41.59%	$0.00	$180,000.00	$180,000.00	0	80	80	$432,836.25	$432,836.25	52
TAEXELCL100001	Trench Cut off	12	19-Oct-26	01-Nov-26	22-Dec-26	05-Jan-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$23,506.25	$23,506.25	-25
TAEXELCL100002	Drawpit and PVC Pipes Installation	10	02-Mar-27	13-Mar-27	31-Mar-27	12-Apr-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$4,560.00	$4,560.00	54
TAEXELCL100003	Road Crossing Ducts	2	14-Mar-27	15-Mar-27	12-Apr-27	14-Apr-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$260.00	$260.00	54
TAEXELCL100004	Trench Backfilling	10	16-Mar-27	27-Mar-27	14-Apr-27	26-Apr-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$5,630.00	$5,630.00	54
TAEXELCL100005	Cables Pulling	2	28-Mar-27	29-Mar-27	26-Apr-27	28-Apr-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$116,000.00	$116,000.00	54
TAEXELCL100006	Poles RC Foundation	3	14-Mar-27	16-Mar-27	12-Apr-27	15-Apr-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$9,510.00	$9,510.00	65
TAEXELCL100007	Earthing cables	2	30-May-27	31-May-27	07-Jun-27	09-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$2,320.00	$2,320.00	20
TAEXELCL100008	Lighting Pole Installation with Luminares	4	17-Mar-27	21-Mar-27	15-Apr-27	20-Apr-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$91,050.00	$91,050.00	94
TAEXELCL100009	Install Substation & RMU	9	22-Apr-27	02-May-27	01-Sep-26	02-Sep-26 A	0%	100%	$0.00	$180,000.00	$180,000.00	0	80	80	$180,000.00	$180,000.00	
Telecommunication Works		99	22-Nov-26	20-Apr-27	20-Jan-27	16-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$122,780.00	$122,780.00	72
TAEXTCCL100001	Trench Cut off	5	22-Nov-26	26-Nov-26	20-Jan-27	26-Jan-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$7,500.00	$7,500.00	-6
TAEXTCCL100002	Drawpit and PVC Pipes Installation	4	03-Apr-27	06-Apr-27	27-Apr-27	02-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$80,250.00	$80,250.00	-8
TAEXTCCL100003	Road Crossing Ducts	2	07-Apr-27	08-Apr-27	02-May-27	04-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$8,600.00	$8,600.00	72
TAEXTCCL100004	Trench Backfilling	10	10-Apr-27	20-Apr-27	04-May-27	16-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$26,430.00	$26,430.00	72
CCTV Works		166	31-Oct-26	11-May-27	18-Nov-26	31-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$56,934.54	$56,934.54	62
TAEXCCCL100001	Pipe Installation with manhole	8	31-Oct-26	08-Nov-26	18-Nov-26	28-Nov-26	0%	0%	$0.00	$0.00	$0.00	0	0	0	$23,853.54	$23,853.54	-4
TAEXCCCL100002	CCTV Swiches Lighting panels Installation	10	13-Apr-27	24-Apr-27	02-May-27	13-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$2,515.00	$2,515.00	-4
TAEXCCCL100003	Cable laying and connected with Panels	6	25-Apr-27	01-May-27	13-May-27	20-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$24,655.00	$24,655.00	62
TAEXCCCL100004	Pole Installation with IP Outdoor CCTV POE Camera	9	02-May-27	11-May-27	20-May-27	31-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$5,911.00	$5,911.00	62
Potable Networks		153	26-Oct-26	30-May-27	01-Aug-26 A	03-Mar-27	0%	68.12%	$0.00	$160,803.87	$160,803.87	0	785	785	$236,062.54	$236,062.54	129
TAEXPTCL100001	Excavation works for Trench	8	26-Oct-26	03-Nov-26	01-Aug-26	16-Aug-26 A	0%	100%	$0.00	$42,500.00	$42,500.00	0	155	155	$42,500.00	$42,500.00	
TAEXPTCL100002	Bedding Works	2	04-Nov-26	05-Nov-26	19-Aug-26	20-Aug-26 A	0%	100%	$0.00	$7,050.00	$7,050.00	0	64	64	$7,050.00	$7,050.00	
TAEXPTCL100003	Install Pipes & Fittings	8	07-Nov-26	15-Nov-26	19-Aug-26	20-Sep-26 A	0%	100%	$0.00	$78,112.00	$78,112.00	0	192	192	$78,112.00	$78,112.00	
TAEXPTCL100004	Backfilling Works for Trench	12	16-Nov-26	29-Nov-26	25-Oct-26	08-Nov-26	0%	0%	$0.00	$0.00	$0.00	0	0	0	$22,100.00	$22,100.00	205
TAEXPTCL100005	Install Valves with fittings	4	05-May-27	09-May-27	17-Sep-26	11-Feb-27	0%	40%	$0.00	$10,114.37	$10,114.37	0	51	51	$25,285.92	$25,285.92	123
TAEXPTCL100006	Install fire hydrent	6	03-May-27	09-May-27	04-Oct-26 A	18-Feb-27	0%	50%	$0.00	$12,000.00	$12,000.00	0	72	72	$24,000.00	$24,000.00	112
TAEXPTCL100007	Valve Chamber works	14	10-May-27	25-May-27	17-Sep-26	27-Feb-27	0%	55%	$0.00	$11,027.50	$11,027.50	0	251	251	$20,050.00	$20,050.00	112
TAEXPTCL100008	Inspection Test	4	26-May-27	30-May-27	27-Feb-27	03-Mar-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$16,964.62	$16,964.62	129
TSE Networks		138	30-Aug-26	03-Jun-27	15-Jul-26 A	08-Mar-27	29.88%	96.04%	$62,300.00	$200,220.00	$200,220.00	192	1140	1140	$208,473.34	$208,473.34	129
TAEXTSCL100001	Excavation works for Trench	28	30-Aug-26	30-Sep-26	15-Jul-26 A	18-Aug-26 A	100%	100%	$62,300.00	$62,300.00	$62,300.00	192	192	192	$62,300.00	$62,300.00	
TAEXTSCL100002	Bedding Works	2	07-Nov-26	08-Nov-26	10-Aug-26	18-Aug-26 A	0%	100%	$0.00	$4,000.00	$4,000.00	0	64	64	$4,000.00	$4,000.00	
TAEXTSCL100003	Install Pipes & Fittings	8	16-Nov-26	24-Nov-26	11-Aug-26	29-Aug-26 A	0%	100%	$0.00	$72,300.00	$72,300.00	0	256	256	$72,300.00	$72,300.00	
TAEXTSCL100004	Backfilling Works for Trench	12	30-Nov-26	13-Dec-26	30-Aug-26	05-Sep-26 A	0%	100%	$0.00	$20,100.00	$20,100.00	0	128	128	$20,100.00	$20,100.00	
TAEXTSCL100005	Install Valves with fittings	4	20-Feb-27	23-Feb-27	06-Sep-26	04-Oct-26 A	0%	100%	$0.00	$6,320.00	$6,320.00	0	128	128	$6,320.00	$6,320.00	
TAEXTSCL100006	Valve Chamber works	14	24-Feb-27	11-Mar-27	29-Aug-26	04-Oct-26 A	0%	100%	$0.00	$35,200.00	$35,200.00	0	372	372	$35,200.00	$35,200.00	
TAEXTSCL100007	Inspection Test	4	31-May-27	03-Jun-27	03-Mar-27	08-Mar-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$8,253.34	$8,253.34	129
Sewerage Networks		445	01-Dec-25	07-Jun-27	01-Dec-25 A	19-Sep-26 A	83.55%	100%	$229,620.84	$274,830.60	$274,830.60	1440	2976	2976	$274,830.60	$274,830.60	
TAEXSWCL100001	Excavation works for Trench	6	01-Dec-25	07-Dec-25	01-Dec-25	07-Dec-25 A	100%	100%	$68,998.50	$68,998.50	$68,998.50	208	208	208	$68,998.50	$68,998.50	

TASK filter: All Activities

© Oracle Corporation

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Actual Total Cost	Earned Value Cost	Planned Value Labor Units	Actual Labor Units	Earned Value Labor Units	Budgeted Total Cost	At Completion Total Cost	Total Float
TAEXSWCL1000011	Excavation works for Trench Part 01	3	06-Dec-26	08-Dec-26	08-Sep-26	10-Sep-26 A	0%	100%	$0.00	$3,631.50	$3,631.50	0	208	208	$3,631.50	$3,631.50	
TAEXSWCL100002	Bedding Works	2	27-Dec-25	28-Dec-25	27-Dec-25	28-Dec-25 A	100%	100%	$22,311.84	$22,311.84	$22,311.84	80	80	80	$22,311.84	$22,311.84	
TAEXSWCL1000021	Bedding Works Part 01	2	21-Jan-27	23-Jan-27	08-Sep-26	10-Sep-26 A	0%	100%	$0.00	$1,174.31	$1,174.31	0	80	80	$1,174.31	$1,174.31	
TAEXSWCL100003	Install GRP Pipes & Fittings	5	29-Dec-25	03-Jan-26	29-Dec-25	03-Jan-26 A	100%	100%	$52,449.50	$52,449.50	$52,449.50	224	224	224	$52,449.50	$52,449.50	
TAEXSWCL1000031	Install GRP Pipes & Fittings Part 01	5	24-Jan-27	28-Jan-27	08-Sep-26	10-Sep-26 A	0%	100%	$0.00	$2,760.50	$2,760.50	0	224	224	$2,760.50	$2,760.50	
TAEXSWCL100004	Backfilling Works for Trench	8	15-Jan-26	24-Jan-26	15-Jan-26 A	24-Jan-26 A	100%	100%	$28,435.00	$28,435.00	$28,435.00	560	560	560	$28,435.00	$28,435.00	
TAEXSWCL1000041	Backfilling Works for Trench Part 01	5	10-Feb-27	15-Feb-27	08-Sep-26	10-Sep-26 A	0%	100%	$0.00	$1,815.00	$1,815.00	0	560	560	$1,815.00	$1,815.00	
TAEXSWCL100005	Manhole Installation with backfilling	9	09-Apr-26	19-Apr-26	09-Apr-26 A	19-Apr-26 A	100%	100%	$57,426.00	$57,426.00	$57,426.00	368	368	368	$57,426.00	$57,426.00	
TAEXSWCL1000051	Manhole Installation with backfilling Part 01	5	16-Feb-27	21-Feb-27	10-Sep-26	13-Sep-26 A	0%	100%	$0.00	$10,134.00	$10,134.00	0	368	368	$10,134.00	$10,134.00	
TAEXSWCL100006	Leakage Test	3	05-Jun-27	07-Jun-27	15-Jun-26 A	19-Sep-26 A	0%	100%	$0.00	$25,694.45	$25,694.45	0	96	96	$25,694.45	$25,694.45	
Storm Networks		169	15-Aug-26	10-Jun-27	03-Aug-26 A	24-Jan-27	70.88%	84.92%	$400,534.72	$479,887.36	$479,887.36	992	1720	1720	$565,107.36	$565,107.36	134
TAEXSTCL100001	Excavation works for Trench	13	15-Aug-26	29-Aug-26	03-Aug-26	05-Aug-26 A	100%	100%	$96,320.00	$96,320.00	$96,320.00	208	208	208	$96,320.00	$96,320.00	
TAEXSTCL100002	Bedding Works	4	30-Aug-26	02-Sep-26	16-Aug-26	19-Aug-26 A	100%	100%	$28,900.00	$28,900.00	$28,900.00	80	80	80	$28,900.00	$28,900.00	
TAEXSTCL100003	Install GRP Pipes & Fittings	7	03-Sep-26	10-Sep-26	16-Aug-26	19-Aug-26 A	100%	100%	$171,167.36	$171,167.36	$171,167.36	256	256	256	$171,167.36	$171,167.36	
TAEXSTCL100004	Backfilling Works for Trench	14	13-Sep-26	28-Sep-26	29-Aug-26	30-Aug-26 A	100%	100%	$104,147.36	$104,147.36	$104,147.36	448	448	448	$104,147.36	$104,147.36	
TAEXSTCL100005	Manhole Installation with backfilling	12	20-Oct-26	02-Nov-26	22-Aug-26	06-Sep-26 A	0%	100%	$0.00	$68,152.64	$68,152.64	0	656	656	$68,152.64	$68,152.64	
TAEXSTCL100006	Install Catch Basin with UPVC Pipes & Fittings	9	11-Jan-27	20-Jan-27	13-Jan-27	24-Jan-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$85,220.00	$85,220.00	2
TAEXSTCL100007	Leakage Test	3	08-Jun-27	10-Jun-27	03-Sep-26	06-Sep-26 A	0%	100%	$0.00	$11,200.00	$11,200.00	0	72	72	$11,200.00	$11,200.00	
AMANAH ROAD		446	15-Mar-26	23-Aug-27	15-Mar-26 A	16-Aug-27	93.38%	93.38%	$2,347,694.06	$2,347,694.06	$2,347,694.06	1456	1456	1456	$2,514,014.06	$2,514,014.06	16
TAEXRDCA010001	Preperation Wprks for Existing layer	5	15-Mar-26	19-Mar-26	15-Mar-26 A	19-Mar-26 A	100%	100%	$100,000.00	$100,000.00	$100,000.00	486	486	486	$100,000.00	$100,000.00	
TAEXRDCA020002	MBC1 LAYER	9	21-Mar-26	30-Mar-26	21-Mar-26 A	30-Mar-26 A	100%	100%	$2,458.00	$2,458.00	$2,458.00	40	40	40	$2,458.00	$2,458.00	
TAEXRDCA020003	BBC BASE COURSE	10	24-Mar-26	04-Apr-26	24-Mar-26 A	04-Apr-26 A	100%	100%	$1,639,606.40	$1,639,606.40	$1,639,606.40	620	620	620	$1,639,606.40	$1,639,606.40	
TAEXRDCA030004	Precast Concret Kerps	22	15-Apr-26	10-May-26	15-Apr-26 A	10-May-26 A	100%	100%	$308,212.80	$308,212.80	$308,212.80	160	160	160	$308,212.80	$308,212.80	
TAEXRDCA040005	Road Marking	18	25-Apr-26	14-May-26	25-Apr-26 A	14-May-26 A	100%	100%	$266,059.14	$266,059.14	$266,059.14	80	80	80	$266,059.14	$266,059.14	
TAEXRDCA050006	Traffic Sinage	4	21-May-26	25-May-26	21-May-26	25-May-26 A	100%	100%	$31,357.72	$31,357.72	$31,357.72	70	70	70	$31,357.72	$31,357.72	
TAEXRDCA050007	Backfilling Works for Road	25	26-Jul-27	23-Aug-27	18-Jul-27	16-Aug-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$166,320.00	$166,320.00	16
ZONE 2		579	11-Oct-25	11-Aug-27	11-Oct-25 A	16-Aug-27	35.66%	55.89%	$9,237,285.45	$14,479,525.74	$14,479,525.74	39539	61620	61620	$25,906,629.88	$25,906,629.88	-4
Collector Road 01		534	21-Oct-25	12-Jul-27	21-Oct-25 A	05-Jul-27	49.35%	52.59%	$2,690,373.26	$2,867,103.76	$2,867,103.76	8730	9606	9606	$5,451,723.31	$5,451,723.31	32
Road Works		466	21-Oct-25	13-Apr-27	21-Oct-25 A	17-Apr-27	28.28%	28.28%	$543,827.56	$543,827.56	$543,827.56	1286	1286	1286	$1,922,967.04	$1,922,967.04	85
TAEXRDCC010001	Road Excavation and Disposal	9	21-Oct-25	30-Oct-25	21-Oct-25 A	31-Oct-25 A	100%	100%	$256,598.97	$256,598.97	$256,598.97	560	560	560	$256,598.97	$256,598.97	
TAEXRDCC0100011	Road Excavation and Disposal Part 01	3	17-Dec-26	20-Dec-26	22-Dec-26	26-Dec-26	0%	0%	$0.00	$0.00	$0.00	0	0	0	$2,591.91	$2,591.91	9
TAEXRDCC010002	Backfilling Works for Road	9	06-Nov-25	16-Nov-25	06-Nov-25	16-Nov-25 A	100%	100%	$195,331.95	$195,331.95	$195,331.95	336	336	336	$195,331.95	$195,331.95	
TAEXRDCC0100021	Backfilling Works for Road Part 01	3	21-Dec-26	23-Dec-26	26-Dec-26	29-Dec-26	0%	0%	$0.00	$0.00	$0.00	0	0	0	$1,973.05	$1,973.05	9
TAEXRDCC010003	Subgrade Works	10	10-Feb-26	21-Feb-26	10-Feb-26	21-Feb-26 A	100%	100%	$91,896.64	$91,896.64	$91,896.64	390	390	390	$91,896.64	$91,896.64	
TAEXRDCC0100031	Subgrade Works Part 01	13	24-Dec-26	07-Jan-27	29-Dec-26	13-Jan-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$45,262.52	$45,262.52	9
TAEXRDCC010004	ABC aggregate Base Course Works	18	09-Jan-27	28-Jan-27	13-Jan-27	03-Feb-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$322,626.00	$322,626.00	9
TAEXRDCC010005	MBC1 layer	2	30-Jan-27	31-Jan-27	03-Feb-27	06-Feb-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$15,000.00	$15,000.00	9
TAEXRDCC010006	BBC Base Course	4	01-Feb-27	04-Feb-27	06-Feb-27	10-Feb-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$348,586.00	$348,586.00	9
TAEXRDCC010007	BWC Asphalt Wearing Course with RC	2	08-Mar-27	09-Mar-27	10-Mar-27	13-Mar-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$311,511.00	$311,511.00	85
TAEXRDCC010008	Precast Concret Kerps	18	15-Feb-27	07-Mar-27	17-Feb-27	10-Mar-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$187,181.00	$187,181.00	2
TAEXRDCC010009	Precast Interlock Works	16	10-Mar-27	28-Mar-27	13-Mar-27	31-Mar-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$57,408.00	$57,408.00	85
TAEXRDCC010010	Stone Paving works	9	29-Mar-27	07-Apr-27	31-Mar-27	11-Apr-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$35,000.00	$35,000.00	85
TAEXRDCC010011	Road Marking	2	08-Apr-27	10-Apr-27	11-Apr-27	13-Apr-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$6,500.00	$6,500.00	85
TAEXRDCC010012	Traffic Sinage	3	11-Apr-27	13-Apr-27	13-Apr-27	17-Apr-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$45,500.00	$45,500.00	85
Electrical Works		136	02-Nov-26	02-Jun-27	20-Sep-26 A	12-Jun-27	0%	0.12%	$0.00	$338.00	$338.00	0	10	10	$274,811.25	$274,811.25	36
TAEXELCC010001	Trench Cut off	13	02-Nov-26	16-Nov-26	05-Jan-27	20-Jan-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$69,026.25	$69,026.25	-25
TAEXELCC010002	Drawpit and PVC Pipes Installation	10	02-Mar-27	13-Mar-27	31-Mar-27	12-Apr-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$10,250.00	$10,250.00	57
TAEXELCC010003	Road Crossing Ducts	2	14-Mar-27	15-Mar-27	20-Sep-26	14-Apr-27	0%	13%	$0.00	$338.00	$338.00	0	10	10	$2,600.00	$2,600.00	57
TAEXELCC010004	Trench Backfilling	15	16-Mar-27	01-Apr-27	14-Apr-27	02-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$15,605.00	$15,605.00	57
TAEXELCC010005	Cables Pulling	4	03-Apr-27	06-Apr-27	02-May-27	06-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$124,000.00	$124,000.00	57
TAEXELCC010006	Poles RC Foundation	3	14-Mar-27	16-Mar-27	12-Apr-27	15-Apr-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$9,510.00	$9,510.00	67
TAEXELCC010007	Earthing cables	2	01-Jun-27	02-Jun-27	09-Jun-27	12-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$2,320.00	$2,320.00	20
TAEXELCC010008	Lighting Pole Installation with Luminares	10	07-Apr-27	18-Apr-27	06-May-27	18-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$41,500.00	$41,500.00	57
Telecommunication Works		109	28-Nov-26	08-May-27	20-Sep-26 A	02-Jun-27	0%	1.27%	$0.00	$1,720.00	$1,720.00	0	11	11	$134,911.00	$134,911.00	43

TASK filter: All Activities

© Oracle Corporation

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Actual Total Cost	Earned Value Cost	Planned Value Labor Units	Actual Labor Units	Earned Value Labor Units	Budgeted Total Cost	At Completion Total Cost	Total Float
TAEXTCCC010001	Trench Cut off	23	28-Nov-26	23-Dec-26	26-Jan-27	22-Feb-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$23,581.00	$23,581.00	-6
TAEXTCCC010002	Drawpit and HDPE Pipes Installation	10	07-Apr-27	18-Apr-27	02-May-27	13-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$70,230.00	$70,230.00	-8
TAEXTCCC010003	Road Crossing Ducts	2	19-Apr-27	20-Apr-27	20-Sep-26	16-May-27	0%	20%	$0.00	$1,720.00	$1,720.00	0	11	11	$8,600.00	$8,600.00	43
TAEXTCCC010004	Trench Backfilling	15	21-Apr-27	08-May-27	16-May-27	02-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$32,500.00	$32,500.00	43
CCTV Works		188	09-Nov-26	15-Jun-27	28-Nov-26	05-Jul-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$60,237.00	$60,237.00	32
TAEXCCCC010001	Pipe Installation with manhole	12	09-Nov-26	22-Nov-26	28-Nov-26	12-Dec-26	0%	0%	$0.00	$0.00	$0.00	0	0	0	$24,088.00	$24,088.00	-4
TAEXCCCC010002	CCTV Swiches Lighting panels Installation	16	25-Apr-27	12-May-27	13-May-27	01-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$3,647.00	$3,647.00	-4
TAEXCCCC010003	Cable laying and connected with Panels	12	13-May-27	26-May-27	01-Jun-27	15-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$26,572.00	$26,572.00	32
TAEXCCCC010004	Pole Installation with IP Outdoor CCTV POE Camera	17	27-May-27	15-Jun-27	15-Jun-27	05-Jul-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$5,930.00	$5,930.00	32
Potable Networks		271	06-May-26	07-Jul-27	06-May-26 A	16-Mar-27	14.87%	24.54%	$47,307.95	$78,059.60	$78,059.60	486	643	644	$318,153.53	$318,153.53	117
TAEXPTCC010001	Excavation works for Trench	9	06-May-26	16-May-26	06-May-26	16-May-26 A	100%	100%	$23,919.75	$23,919.75	$23,919.75	270	270	270	$23,919.75	$23,919.75	
TAEXPTCC0100011	Excavation works for Trench Part 01	10	26-Sep-26	06-Oct-26	10-Oct-26	21-Oct-26	80%	0%	$23,388.20	$0.00	$0.00	216	0	0	$29,235.25	$29,235.25	9
TAEXPTCC010002	Bedding Works	2	07-Oct-26	08-Oct-26	20-Jun-26 A	24-Oct-26	0%	27%	$0.00	$4,515.46	$4,515.46	0	17	17	$16,723.91	$16,723.91	9
TAEXPTCC010003	Install Pipes & Fittings	14	10-Oct-26	25-Oct-26	21-Jun-26 A	04-Nov-26	0%	27%	$0.00	$30,840.50	$30,840.50	0	91	91	$114,224.08	$114,224.08	9
TAEXPTCC010004	Backfilling Works for Trench	16	26-Oct-26	12-Nov-26	24-Jun-26 A	17-Nov-26	0%	27%	$0.00	$9,531.00	$9,531.00	0	143	143	$35,300.00	$35,300.00	11
TAEXPTCC010005	Install Valves with fittings	8	17-Apr-27	25-Apr-27	26-Sep-26	01-Feb-27	0%	15%	$0.00	$4,377.89	$4,377.89	0	38	38	$29,185.92	$29,185.92	123
TAEXPTCC010006	Install fire hydrent	7	11-Apr-27	18-Apr-27	25-Jan-27	02-Feb-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$20,100.00	$20,100.00	90
TAEXPTCC010007	Valve Chamber works	20	10-Jun-27	03-Jul-27	26-Sep-26	11-Mar-27	0%	15%	$0.00	$4,875.00	$4,875.00	0	84	84	$32,500.00	$32,500.00	117
TAEXPTCC010008	Inspection Test	4	04-Jul-27	07-Jul-27	11-Mar-27	16-Mar-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$16,964.62	$16,964.62	117
TSE Networks		148	09-Jul-26	12-Jul-27	06-Sep-26 A	21-Mar-27	15.92%	19.24%	$39,693.34	$47,964.01	$47,964.01	472	541	541	$249,302.09	$249,302.09	117
TAEXTSCC010001	Excavation works for Trench	28	09-Jul-26	10-Aug-26	06-Sep-26	31-Oct-26	100%	90%	$39,693.34	$35,724.01	$35,724.01	472	425	425	$39,693.34	$39,693.34	10
TAEXTSCC010002	Bedding Works	2	10-Oct-26	11-Oct-26	31-Oct-26	02-Nov-26	0%	0%	$0.00	$0.00	$0.00	0	0	0	$12,528.75	$12,528.75	10
TAEXTSCC010003	Install Pipes & Fittings	14	26-Oct-26	10-Nov-26	04-Nov-26	21-Nov-26	0%	0%	$0.00	$0.00	$0.00	0	0	0	$76,350.00	$76,350.00	9
TAEXTSCC010004	Backfilling Works for Trench	16	14-Nov-26	01-Dec-26	21-Nov-26	09-Dec-26	0%	0%	$0.00	$0.00	$0.00	0	0	0	$30,500.00	$30,500.00	9
TAEXTSCC010005	Install Valves with fittings	8	23-Nov-26	01-Dec-26	26-Sep-26	09-Dec-26	0%	15%	$0.00	$1,980.00	$1,980.00	0	38	38	$13,200.00	$13,200.00	9
TAEXTSCC010006	Valve Chamber works	13	02-Dec-26	16-Dec-26	26-Sep-26	22-Dec-26	0%	15%	$0.00	$10,260.00	$10,260.00	0	78	78	$68,400.00	$68,400.00	9
TAEXTSCC010007	Inspection Test	4	08-Jul-27	12-Jul-27	16-Mar-27	21-Mar-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$8,630.00	$8,630.00	117
Sewerage Networks		210	07-Apr-26	04-Feb-27	07-Apr-26 A	06-Dec-26	36.78%	69.38%	$110,724.00	$208,842.94	$208,842.94	1152	1849	1849	$301,010.60	$301,010.60	196
TAEXSWCC010001	Excavation works for Trench	7	07-Apr-26	14-Apr-26	07-Apr-26 A	14-Apr-26 A	100%	100%	$41,010.00	$41,010.00	$41,010.00	336	336	336	$41,010.00	$41,010.00	
TAEXSWCC0100011	Excavation works for Trench Part 01	5	09-Dec-26	14-Dec-26	06-Sep-26	13-Oct-26	0%	90%	$0.00	$24,606.00	$24,606.00	0	302	302	$27,340.00	$27,340.00	131
TAEXSWCC010002	Bedding Works	1	06-May-26	06-May-26	06-May-26	06-May-26 A	100%	100%	$4,110.00	$4,110.00	$4,110.00	80	80	80	$4,110.00	$4,110.00	
TAEXSWCC0100021	Bedding Works Part 01	2	15-Dec-26	16-Dec-26	26-Sep-26	14-Oct-26	0%	80%	$0.00	$2,192.00	$2,192.00	0	64	64	$2,740.00	$2,740.00	203
TAEXSWCC010003	Install GRP Pipes & Fittings	4	07-May-26	11-May-26	07-May-26	11-May-26 A	100%	100%	$54,285.00	$54,285.00	$54,285.00	256	256	256	$54,285.00	$54,285.00	
TAEXSWCC0100031	Install GRP Pipes & Fittings Part 01	5	17-Dec-26	22-Dec-26	01-Oct-26 A	15-Oct-26	0%	70%	$0.00	$31,090.50	$31,090.50	0	179	179	$44,415.00	$44,415.00	203
TAEXSWCC010004	Backfilling Works for Trench	8	12-May-26	20-May-26	12-May-26	20-May-26 A	100%	100%	$11,319.00	$11,319.00	$11,319.00	480	480	480	$11,319.00	$11,319.00	
TAEXSWCC0100041	Backfilling Works for Trench Part 01	8	10-Jan-27	18-Jan-27	02-Nov-26	11-Nov-26	0%	0%	$0.00	$0.00	$0.00	0	0	0	$9,261.00	$9,261.00	203
TAEXSWCC010005	Manhole Installation with backfilling	14	14-Jan-27	30-Jan-27	26-Sep-26	01-Dec-26	0%	45%	$0.00	$36,376.27	$36,376.27	0	137	137	$80,836.15	$80,836.15	196
TAEXSWCC010006	Leakage Test	5	31-Jan-27	04-Feb-27	01-Oct-26 A	06-Dec-26	0%	15%	$0.00	$3,854.17	$3,854.17	0	14	14	$25,694.45	$25,694.45	196
Storm Networks		315	31-Dec-25	08-Feb-27	31-Dec-25 A	02-Jan-27	88.97%	90.69%	$1,948,820.41	$1,986,351.66	$1,986,351.66	5334	5265	5265	$2,190,330.80	$2,190,330.80	184
TAEXSTCC010001	Excavation works for Trench & Box Culvert	15	31-Dec-25	17-Jan-26	31-Dec-25	17-Jan-26 A	100%	100%	$223,373.70	$223,373.70	$223,373.70	560	560	560	$223,373.70	$223,373.70	
TAEXSTCC0100011	Excavation works for Trench & Box Culvert Part 01	5	03-Jun-26	08-Jun-26	10-Aug-26	16-Aug-26 A	100%	100%	$2,256.30	$2,256.30	$2,256.30	560	560	560	$2,256.30	$2,256.30	
TAEXSTCC010002	Bedding Works	2	10-Feb-26	11-Feb-26	10-Feb-26	11-Feb-26 A	100%	100%	$83,105.83	$83,105.83	$83,105.83	80	80	80	$83,105.83	$83,105.83	
TAEXSTCC0100021	Bedding Works Part 01	1	09-Jun-26	09-Jun-26	20-Aug-26	22-Aug-26 A	100%	100%	$839.45	$839.45	$839.45	80	80	80	$839.45	$839.45	
TAEXSTCC010003	Install GRP Pipes & Fittings	5	28-Mar-26	01-Apr-26	28-Mar-26 A	01-Apr-26 A	100%	100%	$252,054.00	$252,054.00	$252,054.00	248	248	248	$252,054.00	$252,054.00	
TAEXSTCC0100031	Install GRP Pipes & Fittings Part 01	3	10-Jun-26	13-Jun-26	29-Aug-26	30-Aug-26 A	100%	100%	$13,266.00	$13,266.00	$13,266.00	248	248	248	$13,266.00	$13,266.00	
TAEXSTCC010004	Backfilling Works for Trench & Box Culvert	14	01-Apr-26	16-Apr-26	01-Apr-26 A	16-Apr-26 A	100%	100%	$145,935.00	$145,935.00	$145,935.00	460	460	460	$145,935.00	$145,935.00	
TAEXSTCC0100041	Backfilling Works for Trench & Box Culvert Part 01	8	01-Jul-26	09-Jul-26	05-Oct-26	13-Oct-26	100%	0%	$9,315.00	$0.00	$0.00	460	0	0	$9,315.00	$9,315.00	65
TAEXSTCC010005	Manhole Installation with backfilling	5	21-Apr-26	26-Apr-26	21-Apr-26 A	26-Apr-26 A	100%	100%	$76,657.50	$76,657.50	$76,657.50	782	782	782	$76,657.50	$76,657.50	
TAEXSTCC0100051	Manhole Installation with backfilling Part 01	10	20-Oct-26	31-Oct-26	16-Jun-26 A	03-Dec-26	0%	50%	$0.00	$46,846.25	$46,846.25	0	391	391	$93,692.50	$93,692.50	21
TAEXSTCC010006	Install Catch Basin with UPVC Pipes & Fittings	12	12-Nov-26	25-Nov-26	15-Dec-26	29-Dec-26	0%	0%	$0.00	$0.00	$0.00	0	0	0	$85,220.00	$85,220.00	21
TAEXSTCC010007	Leakage Test	3	06-Feb-27	08-Feb-27	29-Dec-26	02-Jan-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$18,450.00	$18,450.00	184
TAEXSTCC010008	Install Box Culvert Part 1	2	15-Apr-26	16-Apr-26	15-Apr-26 A	16-Apr-26 A	100%	100%	$303,207.76	$303,207.76	$303,207.76	928	928	928	$303,207.76	$303,207.76	
TAEXSTCC010009	Install Box Culvert Part 2	14	15-Apr-26	30-Apr-26	15-Apr-26 A	30-Apr-26 A	100%	100%	$838,809.87	$838,809.87	$838,809.87	928	928	928	$838,809.87	$838,809.87	
TAEXSTCC0100091	Install Box Culvert Part 2 Part 01	10	01-Nov-26	11-Nov-26	03-Dec-26	15-Dec-26	0%	0%	$0.00	$0.00	$0.00	0	0	0	$44,147.89	$44,147.89	21

© Oracle Corporation

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Actual Total Cost	Earned Value Cost	Planned Value Labor Units	Actual Labor Units	Earned Value Labor Units	Budgeted Total Cost	At Completion Total Cost	Total Float
Upgrade Local 28		418	14-Mar-26	24-Jun-27	14-Mar-26 A	13-Jul-27	18.81%	22.4%	$571,621.55	$680,836.92	$680,836.92	2379	2401	2401	$3,039,340.64	$3,039,340.64	25
Road Works		51	08-Mar-27	05-May-27	10-Mar-27	09-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$948,680.00	$948,680.00	66
TAEXRDCU280001	BWC Asphalt Wearing Course with RC	1	12-Apr-27	12-Apr-27	14-Apr-27	15-Apr-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$311,511.00	$311,511.00	66
TAEXRDCU280002	Precast Concret Kerps	15	08-Mar-27	24-Mar-27	10-Mar-27	28-Mar-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$278,805.00	$278,805.00	2
TAEXRDCU280003	Precast Interlock Works	13	13-Apr-27	27-Apr-27	15-Apr-27	01-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$274,144.00	$274,144.00	66
TAEXRDCU280004	Stone Paving works	4	28-Apr-27	02-May-27	01-May-27	05-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$38,120.00	$38,120.00	66
TAEXRDCU280005	Road Marking	1	03-May-27	03-May-27	05-May-27	06-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$4,100.00	$4,100.00	66
TAEXRDCU280006	Traffic Sinage	2	04-May-27	05-May-27	06-May-27	09-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$42,000.00	$42,000.00	66
Electrical Works		127	17-Nov-26	07-Jun-27	20-Jan-27	16-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$607,403.00	$607,403.00	32
TAEXELCU280001	Trench Cut off	10	17-Nov-26	28-Nov-26	20-Jan-27	01-Feb-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$10,530.00	$10,530.00	-25
TAEXELCU280002	Drawpit and PVC Pipes Installation	11	02-Mar-27	14-Mar-27	31-Mar-27	13-Apr-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$5,670.00	$5,670.00	43
TAEXELCU280003	Road Crossing Ducts	4	15-Mar-27	18-Mar-27	13-Apr-27	18-Apr-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$450.00	$450.00	46
TAEXELCU280004	Trench Backfilling	17	20-Mar-27	07-Apr-27	18-Apr-27	08-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$12,020.00	$12,020.00	46
TAEXELCU280005	Cables Pulling	4	08-Apr-27	12-Apr-27	08-May-27	12-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$324,000.00	$324,000.00	46
TAEXELCU280006	Poles RC Foundation	6	10-Apr-27	15-Apr-27	09-May-27	16-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$118,210.00	$118,210.00	43
TAEXELCU280007	Earthing cables	4	03-Jun-27	07-Jun-27	12-Jun-27	16-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$54,523.00	$54,523.00	20
TAEXELCU280008	Lighting Pole Installation with Luminares	8	17-Apr-27	25-Apr-27	16-May-27	25-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$82,000.00	$82,000.00	51
Telecommunication Works		94	24-Dec-26	17-May-27	22-Feb-27	12-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$109,215.00	$109,215.00	35
TAEXTCCU280001	Trench Cut off	10	24-Dec-26	04-Jan-27	22-Feb-27	06-Mar-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$15,230.00	$15,230.00	-6
TAEXTCCU280002	Drawpit and PVC Pipes Installation	8	19-Apr-27	27-Apr-27	13-May-27	23-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$50,235.00	$50,235.00	-8
TAEXTCCU280003	Road Crossing Ducts	4	28-Apr-27	02-May-27	23-May-27	27-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$12,500.00	$12,500.00	35
TAEXTCCU280004	Trench Backfilling	13	03-May-27	17-May-27	27-May-27	12-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$31,250.00	$31,250.00	35
CCTV Works		183	23-Nov-26	23-Jun-27	12-Dec-26	13-Jul-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$58,123.00	$58,123.00	25
TAEXCCCU280001	Pipe Installation with manhole	12	23-Nov-26	06-Dec-26	12-Dec-26	26-Dec-26	0%	0%	$0.00	$0.00	$0.00	0	0	0	$25,094.00	$25,094.00	-4
TAEXCCCU280002	CCTV Swiches Lighting panels Installation	14	13-May-27	29-May-27	01-Jun-27	17-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$3,276.00	$3,276.00	-4
TAEXCCCU280003	Cable laying and connected with Panels	10	30-May-27	09-Jun-27	17-Jun-27	29-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$25,974.00	$25,974.00	25
TAEXCCCU280004	Pole Installation with IP Outdoor CCTV POE Camera	12	10-Jun-27	23-Jun-27	29-Jun-27	13-Jul-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$3,779.00	$3,779.00	25
Potable Networks		155	04-Nov-26	16-Jun-27	23-Aug-26 A	21-Mar-27	0%	55.71%	$0.00	$129,026.28	$129,026.28	0	415	415	$231,617.00	$231,617.00	112
TAEXPTCU280001	Excavation works for Trench	27	04-Nov-26	05-Dec-26	23-Aug-26	27-Oct-26	0%	94%	$0.00	$48,974.00	$48,974.00	0	174	174	$52,100.00	$52,100.00	68
TAEXPTCU280002	Bedding Works	2	06-Dec-26	07-Dec-26	06-Sep-26	27-Oct-26	0%	94%	$0.00	$6,627.00	$6,627.00	0	60	60	$7,050.00	$7,050.00	196
TAEXPTCU280003	Install Pipes & Fittings	8	08-Dec-26	16-Dec-26	06-Sep-26	27-Oct-26	0%	94%	$0.00	$73,425.28	$73,425.28	0	181	180	$78,112.00	$78,112.00	196
TAEXPTCU280004	Backfilling Works for Trench	14	17-Dec-26	02-Jan-27	27-Oct-26	12-Nov-26	0%	0%	$0.00	$0.00	$0.00	0	0	0	$24,250.00	$24,250.00	196
TAEXPTCU280005	Install Valves with fittings	4	29-Dec-26	02-Jan-27	08-Nov-26	12-Nov-26	0%	0%	$0.00	$0.00	$0.00	0	0	0	$9,600.00	$9,600.00	196
TAEXPTCU280006	Install fire hydrent	6	03-Jan-27	09-Jan-27	12-Nov-26	19-Nov-26	0%	0%	$0.00	$0.00	$0.00	0	0	0	$24,000.00	$24,000.00	196
TAEXPTCU280007	Valve Chamber works	15	26-May-27	12-Jun-27	27-Feb-27	16-Mar-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$32,500.00	$32,500.00	112
TAEXPTCU280008	Inspection Test	4	13-Jun-27	16-Jun-27	16-Mar-27	21-Mar-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$4,005.00	$4,005.00	112
TSE Networks		118	01-Oct-26	21-Jun-27	07-Nov-26	25-Mar-27	4.14%	0%	$8,890.91	$0.00	$0.00	27	0	0	$214,990.00	$214,990.00	112
TAEXTSCU280001	Excavation works for Trench	22	01-Oct-26	26-Oct-26	07-Nov-26	02-Dec-26	13.64%	0%	$8,890.91	$0.00	$0.00	27	0	0	$65,200.00	$65,200.00	63
TAEXTSCU280002	Bedding Works	2	08-Dec-26	09-Dec-26	02-Dec-26	05-Dec-26	0%	0%	$0.00	$0.00	$0.00	0	0	0	$4,200.00	$4,200.00	165
TAEXTSCU280003	Install Pipes & Fittings	8	10-Dec-26	19-Dec-26	05-Dec-26	14-Dec-26	0%	0%	$0.00	$0.00	$0.00	0	0	0	$72,300.00	$72,300.00	165
TAEXTSCU280004	Backfilling Works for Trench	14	20-Dec-26	04-Jan-27	14-Dec-26	30-Dec-26	0%	0%	$0.00	$0.00	$0.00	0	0	0	$24,500.00	$24,500.00	165
TAEXTSCU280005	Install Valves with fittings	4	31-Dec-26	04-Jan-27	26-Dec-26	30-Dec-26	0%	0%	$0.00	$0.00	$0.00	0	0	0	$6,320.00	$6,320.00	165
TAEXTSCU280006	Valve Chamber works	15	05-Jan-27	21-Jan-27	30-Dec-26	17-Jan-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$38,620.00	$38,620.00	165
TAEXTSCU280007	Inspection Test	4	17-Jun-27	21-Jun-27	21-Mar-27	25-Mar-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$3,850.00	$3,850.00	112
Storm Networks		354	14-Mar-26	24-Jun-27	14-Mar-26 A	28-Mar-27	64.73%	63.48%	$562,730.64	$551,810.64	$551,810.64	2352	1986	1986	$869,312.64	$869,312.64	112
TAEXSTCU2100061	Excavation works for Trench	7	14-Mar-26	21-Mar-26	14-Mar-26 A	21-Mar-26 A	100%	100%	$90,255.41	$90,255.41	$90,255.41	280	280	280	$90,255.41	$90,255.41	
TAEXSTCU21000611	Excavation works for Trench Part 01	5	09-Aug-26	13-Aug-26	05-Sep-26	06-Sep-26 A	100%	100%	$1,841.95	$1,841.95	$1,841.95	280	280	280	$1,841.95	$1,841.95	
TAEXSTCU2100071	Bedding Works	2	09-Apr-26	11-Apr-26	09-Apr-26 A	11-Apr-26 A	100%	100%	$82,266.37	$82,266.37	$82,266.37	80	80	80	$82,266.37	$82,266.37	
TAEXSTCU21000711	Bedding Works Part 01	1	15-Aug-26	15-Aug-26	10-Sep-26	13-Sep-26 A	100%	100%	$1,678.91	$1,678.91	$1,678.91	80	80	80	$1,678.91	$1,678.91	
TAEXSTCU2100081	Install GRP Pipes & Fittings	7	11-Apr-26	18-Apr-26	11-Apr-26 A	18-Apr-26 A	100%	100%	$188,698.50	$188,698.50	$188,698.50	252	252	252	$188,698.50	$188,698.50	
TAEXSTCU21000811	Install GRP Pipes & Fittings Part 01	5	16-Aug-26	20-Aug-26	10-Sep-26	13-Sep-26 A	100%	100%	$9,931.50	$9,931.50	$9,931.50	252	252	252	$9,931.50	$9,931.50	
TAEXSTCU2100091	Backfilling Works for Trench	10	16-Apr-26	27-Apr-26	16-Apr-26 A	27-Apr-26 A	100%	100%	$76,755.00	$76,755.00	$76,755.00	384	384	384	$76,755.00	$76,755.00	
TAEXSTCU21000911	Backfilling Works for Trench Part 01	7	31-Aug-26	07-Sep-26	05-Oct-26	12-Oct-26	100%	0%	$13,545.00	$0.00	$0.00	384	0	0	$13,545.00	$13,545.00	32

© Oracle Corporation

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Actual Total Cost	Earned Value Cost	Planned Value Labor Units	Actual Labor Units	Earned Value Labor Units	Budgeted Total Cost	At Completion Total Cost	Total Float
TAEXSTCU2100101	Manhole Installation with backfilling	10	19-Apr-26	29-Apr-26	19-Apr-26 A	29-Apr-26 A	100%	100%	$97,758.00	$97,758.00	$97,758.00	360	360	360	$97,758.00	$97,758.00	
TAEXSTCU21001011	Manhole Installation with backfilling Part 01	5	20-Oct-26	25-Oct-26	28-Nov-26	03-Dec-26	0%	0%	$0.00	$0.00	$0.00	0	0	0	$10,862.00	$10,862.00	2
TAEXSTCU280006	Install Catch Basin with UPVC Pipes & Fittings	12	26-Oct-26	08-Nov-26	03-Dec-26	17-Dec-26	0%	0%	$0.00	$0.00	$0.00	0	0	0	$285,220.00	$285,220.00	2
TAEXSTCU280007	Leakage Test	3	22-Jun-27	24-Jun-27	01-Aug-26	28-Mar-27	0%	25%	$0.00	$2,625.00	$2,625.00	0	18	18	$10,500.00	$10,500.00	112
Local Road 02		493	04-Jan-26	25-Jul-27	04-Jan-26 A	01-Aug-27	52.27%	73%	$1,706,879.92	$2,383,989.08	$2,383,989.08	7674	11174	11174	$3,265,585.57	$3,265,585.57	9
Road Works		481	04-Jan-26	25-Jul-27	04-Jan-26 A	18-Jul-27	31.13%	63.78%	$449,774.16	$921,406.71	$921,406.71	1270	2310	2310	$1,444,764.16	$1,444,764.16	6
TAEXRDC L020001	Road Excavation and Disposal	52	04-Jan-26	04-Mar-26	04-Jan-26 A	05-Mar-26 A	100%	100%	$116,390.00	$116,390.00	$116,390.00	560	560	560	$116,390.00	$116,390.00	
TAEXRDC L020002	Backfilling Works for Road	40	18-Jan-26	04-Mar-26	18-Jan-26 A	04-Mar-26 A	100%	100%	$197,305.00	$197,305.00	$197,305.00	320	320	320	$197,305.00	$197,305.00	
TAEXRDC L020003	Subgrade Works	54	08-Feb-26	11-Apr-26	08-Feb-26	11-Apr-26 A	100%	100%	$136,079.16	$136,079.16	$136,079.16	390	390	390	$136,079.16	$136,079.16	
TAEXRDC L020004	ABC aggregate Base Course Works	8	30-Nov-26	08-Dec-26	21-Jun-26 A	09-Aug-26 A	0%	100%	$0.00	$35,786.00	$35,786.00	0	560	560	$35,786.00	$35,786.00	
TAEXRDC L020005	MBC1 layer	1	09-Dec-26	09-Dec-26	05-Jul-26 A	09-Aug-26 A	0%	100%	$0.00	$5,000.00	$5,000.00	0	8	8	$5,000.00	$5,000.00	
TAEXRDC L020006	BBC Base Course	3	10-Dec-26	13-Dec-26	08-Jul-26 A	16-Aug-26 A	0%	100%	$0.00	$406,417.00	$406,417.00	0	292	292	$406,417.00	$406,417.00	
TAEXRDC L020007	BWC Asphalt Wearing Course with RC	1	12-May-27	12-May-27	19-May-27	20-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$111,511.00	$111,511.00	34
TAEXRDC L020008	Precast Concret Kerps	9	25-Mar-27	04-Apr-27	26-Sep-26	04-Apr-27	0%	31%	$0.00	$24,429.55	$24,429.55	0	180	180	$78,805.00	$78,805.00	2
TAEXRDC L020009	Precast Interlock Works	9	13-May-27	23-May-27	20-May-27	31-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$175,671.00	$175,671.00	38
TAEXRDC L020010	Stone Paving works	4	24-May-27	27-May-27	31-May-27	05-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$135,000.00	$135,000.00	38
TAEXRDC L020011	Road Marking	3	20-Jul-27	22-Jul-27	12-Jul-27	15-Jul-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$4,800.00	$4,800.00	6
TAEXRDC L020012	Traffic Sinage	2	24-Jul-27	25-Jul-27	15-Jul-27	18-Jul-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$42,000.00	$42,000.00	6
Electrical Works		178	29-Nov-26	09-Jun-27	11-Jun-26 A	19-Jun-27	0%	24.2%	$0.00	$87,425.21	$87,425.21	0	495	495	$361,210.25	$361,210.25	30
TAEXELCL020001	Trench Cut off	9	29-Nov-26	08-Dec-26	11-Jun-26 A	09-Feb-27	0%	22%	$0.00	$5,819.06	$5,819.06	0	55	55	$26,450.25	$26,450.25	-25
TAEXELCL020002	Drawpit and PVC Pipes Installation	8	02-Mar-27	10-Mar-27	13-Jun-26 A	21-Jun-26 A	0%	100%	$0.00	$3,587.00	$3,587.00	0	200	200	$3,587.00	$3,587.00	
TAEXELCL020003	Road Crossing Ducts	2	11-Mar-27	13-Mar-27	13-Jun-26 A	21-Jun-26 A	0%	100%	$0.00	$260.00	$260.00	0	80	80	$260.00	$260.00	
TAEXELCL020004	Trench Backfilling	9	14-Mar-27	23-Mar-27	16-Jun-26 A	11-Apr-27	0%	5%	$0.00	$479.15	$479.15	0	31	31	$9,583.00	$9,583.00	76
TAEXELCL020005	Cables Pulling	3	24-Mar-27	27-Mar-27	20-Sep-26	13-Apr-27	0%	46%	$0.00	$77,280.00	$77,280.00	0	129	129	$168,000.00	$168,000.00	76
TAEXELCL020006	Poles RC Foundation	3	11-Mar-27	14-Mar-27	31-Mar-27	04-Apr-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$59,510.00	$59,510.00	83
TAEXELCL020007	Earthing cables	2	08-Jun-27	09-Jun-27	16-Jun-27	19-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$2,320.00	$2,320.00	20
TAEXELCL020008	Lighting Pole Installation with Luminares	4	15-Mar-27	18-Mar-27	04-Apr-27	08-Apr-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$91,500.00	$91,500.00	91
Telecommunication Works		112	05-Jan-27	13-May-27	11-Jun-26 A	02-Jun-27	0%	67.72%	$0.00	$69,990.00	$69,990.00	0	189	189	$103,355.00	$103,355.00	43
TAEXTCCL020001	Trench Cut off	6	05-Jan-27	11-Jan-27	11-Jun-26 A	13-Mar-27	0%	12%	$0.00	$1,140.00	$1,140.00	0	21	21	$9,500.00	$9,500.00	-6
TAEXTCCL020002	Drawpit and PVC Pipes Installation	3	28-Apr-27	01-May-27	13-Jun-26 A	23-Jun-26 A	0%	100%	$0.00	$60,250.00	$60,250.00	0	120	120	$60,250.00	$60,250.00	
TAEXTCCL020003	Road Crossing Ducts	2	02-May-27	03-May-27	13-Jun-26 A	23-Jun-26 A	0%	100%	$0.00	$8,600.00	$8,600.00	0	48	48	$8,600.00	$8,600.00	
TAEXTCCL020004	Trench Backfilling	9	04-May-27	13-May-27	23-May-27	02-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$25,005.00	$25,005.00	43
CCTV Works		187	07-Dec-26	12-Jul-27	26-Dec-26	01-Aug-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$50,564.00	$50,564.00	9
TAEXCCCL020001	Pipe Installation with manhole	10	07-Dec-26	17-Dec-26	26-Dec-26	06-Jan-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$25,094.00	$25,094.00	-4
TAEXCCCL020002	CCTV Swiches Lighting panels Installation	13	30-May-27	13-Jun-27	17-Jun-27	03-Jul-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$2,578.00	$2,578.00	-4
TAEXCCCL020003	Cable laying and connected with Panels	10	14-Jun-27	24-Jun-27	03-Jul-27	14-Jul-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$18,176.00	$18,176.00	9
TAEXCCCL020004	Pole Installation with IP Outdoor CCTV POE Camera	15	26-Jun-27	12-Jul-27	14-Jul-27	01-Aug-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$4,716.00	$4,716.00	9
Potable Networks		275	12-May-26	04-Apr-27	12-May-26 A	25-Jun-26 A	90.68%	100%	$233,965.04	$258,012.54	$258,012.54	1805	2701	2701	$258,012.54	$258,012.54	
TAEXPTCL020001	Excavation works for Trench	4	12-May-26	16-May-26	12-May-26	16-May-26 A	100%	100%	$65,059.62	$65,059.62	$65,059.62	175	175	175	$65,059.62	$65,059.62	
TAEXPTCL020002	Bedding Works	3	17-May-26	19-May-26	17-May-26	19-May-26 A	100%	100%	$22,735.92	$22,735.92	$22,735.92	64	64	64	$22,735.92	$22,735.92	
TAEXPTCL020003	Install Pipes & Fittings	2	19-May-26	20-May-26	19-May-26	20-May-26 A	100%	100%	$78,112.00	$78,112.00	$78,112.00	192	192	192	$78,112.00	$78,112.00	
TAEXPTCL020004	Backfilling Works for Trench	4	20-May-26	24-May-26	20-May-26	24-May-26 A	100%	100%	$24,250.00	$24,250.00	$24,250.00	574	574	574	$24,250.00	$24,250.00	
TAEXPTCL020005	Install Valves with fittings	3	23-May-26	25-May-26	23-May-26	25-May-26 A	100%	100%	$9,120.00	$9,120.00	$9,120.00	128	128	128	$9,120.00	$9,120.00	
TAEXPTCL0200051	Install Valves with fittings Part 01	1	08-Oct-26	08-Oct-26	06-Jun-26 A	09-Jun-26 A	0%	100%	$0.00	$480.00	$480.00	0	128	128	$480.00	$480.00	
TAEXPTCL020006	Install fire hydrent	3	31-May-26	02-Jun-26	31-May-26	02-Jun-26 A	100%	100%	$12,000.00	$12,000.00	$12,000.00	144	144	144	$12,000.00	$12,000.00	
TAEXPTCL0200061	Install fire hydrent Part 01	3	22-Nov-26	24-Nov-26	06-Jun-26 A	09-Jun-26 A	0%	100%	$0.00	$12,000.00	$12,000.00	0	144	144	$12,000.00	$12,000.00	
TAEXPTCL020007	Valve Chamber works	10	23-May-26	02-Jun-26	23-May-26	02-Jun-26 A	100%	100%	$22,687.50	$22,687.50	$22,687.50	528	528	528	$22,687.50	$22,687.50	
TAEXPTCL0200071	Valve Chamber works Part 01	4	25-Nov-26	29-Nov-26	06-Jun-26 A	20-Jun-26 A	0%	100%	$0.00	$7,562.50	$7,562.50	0	528	528	$7,562.50	$7,562.50	
TAEXPTCL020008	Inspection Test	4	31-Mar-27	04-Apr-27	25-Jun-26 A	25-Jun-26 A	0%	100%	$0.00	$4,005.00	$4,005.00	0	96	96	$4,005.00	$4,005.00	
TSE Networks		302	12-Apr-26	08-Apr-27	12-Apr-26 A	28-Jun-26 A	92.43%	100%	$171,350.44	$185,389.34	$185,389.34	1488	2300	2300	$185,389.34	$185,389.34	
TAEXTSCL020001	Excavation works for Trench	30	12-Apr-26	16-May-26	12-Apr-26 A	16-May-26 A	100%	100%	$34,019.34	$34,019.34	$34,019.34	198	198	198	$34,019.34	$34,019.34	
TAEXTSCL020002	Bedding Works	25	05-May-26	02-Jun-26	05-May-26	02-Jun-26 A	100%	100%	$4,150.00	$4,150.00	$4,150.00	64	64	64	$4,150.00	$4,150.00	
TAEXTSCL020003	Install Pipes & Fittings	24	06-May-26	02-Jun-26	06-May-26	02-Jun-26 A	100%	100%	$72,300.00	$72,300.00	$72,300.00	256	256	256	$72,300.00	$72,300.00	
TAEXTSCL020004	Backfilling Works for Trench	16	16-May-26	02-Jun-26	16-May-26	02-Jun-26 A	100%	100%	$24,500.00	$24,500.00	$24,500.00	318	318	318	$24,500.00	$24,500.00	

TASK filter: All Activities

© Oracle Corporation

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Actual Total Cost	Earned Value Cost	Planned Value Labor Units	Actual Labor Units	Earned Value Labor Units	Budgeted Total Cost	At Completion Total Cost	Total Float
TAEXTSCL020005	Install Valves with fittings	3	10-May-26	12-May-26	10-May-26	12-May-26 A	100%	100%	$6,193.60	$6,193.60	$6,193.60	128	128	128	$6,193.60	$6,193.60	
TAEXTSCL0200051	Install Valves with fittings Part 01	2	15-Mar-27	16-Mar-27	06-Jun-26 A	09-Jun-26 A	0%	100%	$0.00	$126.40	$126.40	0	128	128	$126.40	$126.40	
TAEXTSCL020006	Valve Chamber works	10	17-May-26	27-May-26	17-May-26	27-May-26 A	100%	100%	$30,187.50	$30,187.50	$30,187.50	524	524	524	$30,187.50	$30,187.50	
TAEXTSCL0200061	Valve Chamber works Part 01	8	17-Mar-27	25-Mar-27	04-Jun-26 A	20-Jun-26 A	0%	100%	$0.00	$10,062.50	$10,062.50	0	524	524	$10,062.50	$10,062.50	
TAEXTSCL020007	Inspection Test	4	05-Apr-27	08-Apr-27	25-Jun-26 A	28-Jun-26 A	0%	100%	$0.00	$3,850.00	$3,850.00	0	160	160	$3,850.00	$3,850.00	
Storm Networks		348	21-Feb-26	12-Apr-27	21-Feb-26 A	14-Feb-27	98.78%	99.94%	$851,790.28	$861,765.28	$861,765.28	3111	3179	3179	$862,290.28	$862,290.28	147
TAEXSTCL020001	Excavation works for Trench	88	21-Feb-26	02-Jun-26	21-Feb-26	02-Jun-26 A	100%	100%	$188,620.00	$188,620.00	$188,620.00	304	304	304	$188,620.00	$188,620.00	
TAEXSTCL020002	Bedding Works	71	12-Mar-26	02-Jun-26	12-Mar-26 A	02-Jun-26 A	100%	100%	$83,945.28	$83,945.28	$83,945.28	80	80	80	$83,945.28	$83,945.28	
TAEXSTCL020003	Install GRP Pipes & Fittings	70	14-Mar-26	02-Jun-26	14-Mar-26 A	02-Jun-26 A	100%	100%	$98,630.00	$98,630.00	$98,630.00	388	388	388	$98,630.00	$98,630.00	
TAEXSTCL020004	Backfilling Works for Trench	60	25-Mar-26	02-Jun-26	25-Mar-26 A	02-Jun-26 A	100%	100%	$90,245.00	$90,245.00	$90,245.00	420	420	420	$90,245.00	$90,245.00	
TAEXSTCL020005	Manhole Installation with backfilling	51	05-Apr-26	02-Jun-26	05-Apr-26 A	02-Jun-26 A	100%	100%	$101,230.00	$101,230.00	$101,230.00	729	729	729	$101,230.00	$101,230.00	
TAEXSTCL020006	Install Catch Basin with UPVC Pipes & Fittings	6	24-May-26	30-May-26	24-May-26	30-May-26 A	100%	100%	$216,840.00	$216,840.00	$216,840.00	595	595	595	$216,840.00	$216,840.00	
TAEXSTCL0200061	Install Catch Basin with UPVC Pipes & Fittings Part 01	4	24-Aug-26	27-Aug-26	06-Jun-26 A	11-Jun-26 A	100%	100%	$72,280.00	$72,280.00	$72,280.00	595	595	595	$72,280.00	$72,280.00	
TAEXSTCL020007	Leakage Test	3	10-Apr-27	12-Apr-27	23-Jun-26 A	14-Feb-27	0%	95%	$0.00	$9,975.00	$9,975.00	0	68	68	$10,500.00	$10,500.00	147
Local Road 03		577	12-Oct-25	26-Jul-27	12-Oct-25 A	15-Aug-27	33.63%	67.19%	$1,391,913.38	$2,781,045.81	$2,781,045.81	6767	12184	12184	$4,139,196.17	$4,139,196.17	-3
Road Works		487	12-Oct-25	02-May-27	12-Oct-25 A	02-May-27	15.63%	59.23%	$370,625.00	$1,404,400.56	$1,404,400.56	1150	2498	2498	$2,371,280.16	$2,371,280.16	72
TAEXRDCL030001	Road Excavation and Disposal	56	12-Oct-25	15-Dec-25	12-Oct-25 A	15-Dec-25 A	100%	100%	$293,112.00	$293,112.00	$293,112.00	560	560	560	$293,112.00	$293,112.00	
TAEXRDCL030002	Backfilling Works for Road	9	15-Apr-26	25-Apr-26	15-Apr-26 A	25-Apr-26 A	100%	100%	$77,513.00	$77,513.00	$77,513.00	590	590	590	$77,513.00	$77,513.00	
TAEXRDCL0300021	Backfilling Works for Road Part 01	9	23-Dec-26	02-Jan-27	02-Aug-26	30-Nov-26	0%	80%	$0.00	$62,010.40	$62,010.40	0	472	472	$77,513.00	$77,513.00	46
TAEXRDCL030003	Subgrade Works	8	03-Jan-27	11-Jan-27	02-Aug-26	08-Aug-26 A	0%	100%	$0.00	$95,648.16	$95,648.16	0	232	232	$95,648.16	$95,648.16	
TAEXRDCL030004	ABC aggregate Base Course Works	15	12-Jan-27	28-Jan-27	08-Aug-26	23-Aug-26 A	0%	100%	$0.00	$266,839.00	$266,839.00	0	344	344	$266,839.00	$266,839.00	
TAEXRDCL030005	MBC1 layer	2	30-Jan-27	31-Jan-27	26-Aug-26	27-Aug-26 A	0%	100%	$0.00	$5,000.00	$5,000.00	0	8	8	$5,000.00	$5,000.00	
TAEXRDCL030006	BBC Base Course	2	01-Feb-27	02-Feb-27	28-Aug-26	29-Aug-26 A	0%	100%	$0.00	$604,278.00	$604,278.00	0	292	292	$604,278.00	$604,278.00	
TAEXRDCL030007	BWC Asphalt Wearing Course with RC	1	15-Apr-27	15-Apr-27	14-Apr-27	15-Apr-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$311,511.00	$311,511.00	72
TAEXRDCL030008	Precast Concret Kerps	9	05-Apr-27	14-Apr-27	04-Apr-27	14-Apr-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$345,659.00	$345,659.00	2
TAEXRDCL030009	Precast Interlock Works	8	17-Apr-27	25-Apr-27	15-Apr-27	25-Apr-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$212,407.00	$212,407.00	72
TAEXRDCL030010	Stone Paving works	3	26-Apr-27	28-Apr-27	25-Apr-27	28-Apr-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$35,000.00	$35,000.00	72
TAEXRDCL030011	Road Marking	1	29-Apr-27	29-Apr-27	28-Apr-27	29-Apr-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$4,800.00	$4,800.00	72
TAEXRDCL030012	Traffic Sinage	2	01-May-27	02-May-27	29-Apr-27	02-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$42,000.00	$42,000.00	72
Electrical Works		136	09-Dec-26	12-Jun-27	08-Aug-26 A	21-Jun-27	0%	16.77%	$0.00	$59,275.99	$59,275.99	0	429	429	$353,466.25	$353,466.25	28
TAEXELCL030001	Trench Cut off	11	09-Dec-26	21-Dec-26	06-Sep-26	15-Feb-27	0%	51%	$0.00	$13,660.99	$13,660.99	0	149	149	$26,786.25	$26,786.25	-25
TAEXELCL030002	Drawpit and PVC Pipes Installation	8	02-Mar-27	10-Mar-27	08-Aug-26	03-Apr-27	0%	75%	$0.00	$3,420.00	$3,420.00	0	150	150	$4,560.00	$4,560.00	73
TAEXELCL030003	Road Crossing Ducts	2	11-Mar-27	13-Mar-27	08-Aug-26	04-Apr-27	0%	75%	$0.00	$195.00	$195.00	0	60	60	$260.00	$260.00	73
TAEXELCL030004	Trench Backfilling	10	14-Mar-27	24-Mar-27	04-Apr-27	15-Apr-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$10,530.00	$10,530.00	73
TAEXELCL030005	Cables Pulling	3	25-Mar-27	28-Mar-27	20-Sep-26	18-Apr-27	0%	25%	$0.00	$42,000.00	$42,000.00	0	70	70	$168,000.00	$168,000.00	73
TAEXELCL030006	Poles RC Foundation	3	11-Mar-27	14-Mar-27	03-Apr-27	06-Apr-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$49,510.00	$49,510.00	83
TAEXELCL030007	Earthing cables	2	10-Jun-27	12-Jun-27	19-Jun-27	21-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$2,320.00	$2,320.00	20
TAEXELCL030008	Lighting Pole Installation with Luminares	5	15-Mar-27	20-Mar-27	06-Apr-27	12-Apr-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$91,500.00	$91,500.00	88
Telecommunication Works		74	12-Jan-27	19-May-27	08-Aug-26 A	06-Jun-27	0%	47.42%	$0.00	$59,529.50	$59,529.50	0	123	123	$125,530.00	$125,530.00	40
TAEXTCCL030001	Trench Cut off	7	12-Jan-27	19-Jan-27	13-Mar-27	21-Mar-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$10,250.00	$10,250.00	-6
TAEXTCCL030002	Drawpit and PVC Pipes Installation	4	02-May-27	05-May-27	08-Aug-26	25-May-27	0%	67%	$0.00	$53,767.50	$53,767.50	0	91	91	$80,250.00	$80,250.00	-8
TAEXTCCL030003	Road Crossing Ducts	2	06-May-27	08-May-27	08-Aug-26	25-May-27	0%	67%	$0.00	$5,762.00	$5,762.00	0	32	32	$8,600.00	$8,600.00	40
TAEXTCCL030004	Trench Backfilling	10	09-May-27	19-May-27	25-May-27	06-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$26,430.00	$26,430.00	40
CCTV Works		189	19-Dec-26	26-Jul-27	06-Jan-27	15-Aug-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$31,080.00	$31,080.00	-3
TAEXCCCL030001	Pipe Installation with manhole	11	19-Dec-26	30-Dec-26	06-Jan-27	19-Jan-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$5,723.00	$5,723.00	-4
TAEXCCCL030002	CCTV Swiches Lighting panels Installation	13	14-Jun-27	28-Jun-27	03-Jul-27	18-Jul-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$2,578.00	$2,578.00	-4
TAEXCCCL030003	Cable laying and connected with Panels	10	29-Jun-27	10-Jul-27	18-Jul-27	29-Jul-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$18,176.00	$18,176.00	-3
TAEXCCCL030004	Pole Installation with IP Outdoor CCTV POE Camera	14	11-Jul-27	26-Jul-27	29-Jul-27	15-Aug-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$4,603.00	$4,603.00	-3
Potable Networks		108	17-Aug-26	25-Jan-27	09-Jun-26 A	16-Aug-26 A	75.12%	100%	$174,695.54	$232,550.54	$232,550.54	947	1843	1843	$232,550.54	$232,550.54	
TAEXPTCL030001	Excavation works for Trench	17	17-Aug-26	05-Sep-26	09-Jun-26 A	25-Jul-26 A	100%	100%	$57,309.62	$57,309.62	$57,309.62	170	170	170	$57,309.62	$57,309.62	
TAEXPTCL030002	Bedding Works	2	06-Sep-26	07-Sep-26	21-Jun-26 A	25-Jul-26 A	100%	100%	$7,050.00	$7,050.00	$7,050.00	64	64	64	$7,050.00	$7,050.00	
TAEXPTCL030003	Install Pipes & Fittings	7	08-Sep-26	15-Sep-26	21-Jun-26 A	25-Jul-26 A	100%	100%	$72,350.00	$72,350.00	$72,350.00	168	168	168	$72,350.00	$72,350.00	
TAEXPTCL030004	Backfilling Works for Trench	10	16-Sep-26	27-Sep-26	30-Jun-26 A	25-Jul-26 A	100%	100%	$37,985.92	$37,985.92	$37,985.92	545	545	545	$37,985.92	$37,985.92	
TAEXPTCL030005	Install Valves with fittings	4	26-Oct-26	29-Oct-26	23-Jul-26 A	25-Jul-26 A	0%	100%	$0.00	$9,600.00	$9,600.00	0	128	128	$9,600.00	$9,600.00	

TASK filter: All Activities

© Oracle Corporation

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Actual Total Cost	Earned Value Cost	Planned Value Labor Units	Actual Labor Units	Earned Value Labor Units	Budgeted Total Cost	At Completion Total Cost	Total Float
TAEXPTCL030006	Valve Chamber works	16	05-Dec-26	22-Dec-26	25-Jun-26 A	11-Aug-26 A	0%	100%	$0.00	$20,250.00	$20,250.00	0	528	528	$20,250.00	$20,250.00	
TAEXPTCL030007	Inspection Test	4	21-Jan-27	25-Jan-27	15-Aug-26	16-Aug-26 A	0%	100%	$0.00	$4,005.00	$4,005.00	0	96	96	$4,005.00	$4,005.00	
TAEXPTCL030008	Install fire hydrent	6	05-Dec-26	10-Dec-26	16-Jul-26 A	02-Aug-26 A	0%	100%	$0.00	$24,000.00	$24,000.00	0	144	144	$24,000.00	$24,000.00	
TSE Networks		186	09-Jun-26	20-Apr-27	09-Jun-26 A	16-Aug-26 A	69.13%	100%	$140,017.96	$202,553.34	$202,553.34	585	1506	1506	$202,553.34	$202,553.34	
TAEXTSCL030001	Excavation works for Trench	6	09-Jun-26	15-Jun-26	09-Jun-26 A	25-Jul-26 A	100%	100%	$66,703.34	$66,703.34	$66,703.34	168	168	168	$66,703.34	$66,703.34	
TAEXTSCL030002	Bedding Works	2	16-Jun-26	17-Jun-26	21-Jun-26 A	25-Jul-26 A	100%	100%	$4,000.00	$4,000.00	$4,000.00	64	64	64	$4,000.00	$4,000.00	
TAEXTSCL030003	Install Pipes & Fittings	7	18-Jun-26	25-Jun-26	21-Jun-26 A	25-Jul-26 A	100%	100%	$58,930.00	$58,930.00	$58,930.00	224	224	224	$58,930.00	$58,930.00	
TAEXTSCL030004	Backfilling Works for Trench	13	28-Sep-26	12-Oct-26	28-Jun-26 A	25-Jul-26 A	46.15%	100%	$10,384.62	$22,500.00	$22,500.00	129	280	280	$22,500.00	$22,500.00	
TAEXTSCL030005	Install Valves with fittings	4	24-Mar-27	28-Mar-27	23-Jul-26 A	25-Jul-26 A	0%	100%	$0.00	$6,320.00	$6,320.00	0	128	128	$6,320.00	$6,320.00	
TAEXTSCL030006	Valve Chamber works	16	29-Mar-27	15-Apr-27	25-Jun-26 A	12-Aug-26 A	0%	100%	$0.00	$40,250.00	$40,250.00	0	482	482	$40,250.00	$40,250.00	
TAEXTSCL030007	Inspection Test	4	17-Apr-27	20-Apr-27	15-Aug-26	16-Aug-26 A	0%	100%	$0.00	$3,850.00	$3,850.00	0	160	160	$3,850.00	$3,850.00	
Sewerage Networks		129	04-Jan-26	02-Jun-26	04-Jan-26 A	02-Jun-26 A	100%	100%	$301,010.60	$301,010.60	$301,010.60	1724	1724	1724	$301,010.60	$301,010.60	
TAEXSWCL030001	Excavation works for Trench	19	04-Jan-26	25-Jan-26	04-Jan-26 A	25-Jan-26 A	100%	100%	$68,350.00	$68,350.00	$68,350.00	308	308	308	$68,350.00	$68,350.00	
TAEXSWCL030002	Bedding Works	9	27-Jan-26	05-Feb-26	27-Jan-26 A	05-Feb-26 A	100%	100%	$23,486.15	$23,486.15	$23,486.15	80	80	80	$23,486.15	$23,486.15	
TAEXSWCL030003	Install GRP Pipes & Fittings	75	28-Jan-26	25-Apr-26	28-Jan-26 A	25-Apr-26 A	100%	100%	$98,700.00	$98,700.00	$98,700.00	256	256	256	$98,700.00	$98,700.00	
TAEXSWCL030004	Backfilling Works for Trench	94	04-Feb-26	24-May-26	04-Feb-26	24-May-26 A	100%	100%	$20,580.00	$20,580.00	$20,580.00	600	600	600	$20,580.00	$20,580.00	
TAEXSWCL030005	Manhole Installation with backfilling	45	12-Apr-26	02-Jun-26	12-Apr-26 A	02-Jun-26 A	100%	100%	$64,200.00	$64,200.00	$64,200.00	384	384	384	$64,200.00	$64,200.00	
TAEXSWCL030006	Leakage Test	10	23-May-26	02-Jun-26	23-May-26	02-Jun-26 A	100%	100%	$25,694.45	$25,694.45	$25,694.45	96	96	96	$25,694.45	$25,694.45	
Storm Networks		257	28-Jan-26	24-Apr-27	28-Jan-26 A	26-Sep-26 A	77.74%	100%	$405,564.28	$521,725.28	$521,725.28	2361	4061	4061	$521,725.28	$521,725.28	
TAEXSTCL030001	Excavation works for Trench	72	28-Jan-26	21-Apr-26	28-Jan-26 A	21-Apr-26 A	100%	100%	$88,620.00	$88,620.00	$88,620.00	304	304	304	$88,620.00	$88,620.00	
TAEXSTCL030002	Bedding Works	66	15-Feb-26	02-May-26	15-Feb-26	02-May-26 A	100%	100%	$83,945.28	$83,945.28	$83,945.28	96	96	96	$83,945.28	$83,945.28	
TAEXSTCL030003	Install GRP Pipes & Fittings	4	18-Feb-26	22-Feb-26	18-Feb-26	22-Feb-26 A	100%	100%	$93,698.50	$93,698.50	$93,698.50	256	256	256	$93,698.50	$93,698.50	
TAEXSTCL0300031	Install GRP Pipes & Fittings Part 01	3	03-Jun-26	06-Jun-26	23-Jul-26 A	25-Jul-26 A	100%	100%	$4,931.50	$4,931.50	$4,931.50	256	256	256	$4,931.50	$4,931.50	
TAEXSTCL030004	Backfilling Works for Trench	11	23-Mar-26	04-Apr-26	23-Mar-26 A	04-Apr-26 A	100%	100%	$93,385.00	$93,385.00	$93,385.00	720	720	720	$93,385.00	$93,385.00	
TAEXSTCL0300041	Backfilling Works for Trench Part 01	4	13-Oct-26	17-Oct-26	22-Jul-26 A	25-Jul-26 A	0%	100%	$0.00	$4,915.00	$4,915.00	0	720	720	$4,915.00	$4,915.00	
TAEXSTCL030005	Manhole Installation with backfilling	7	23-May-26	30-May-26	23-May-26	30-May-26 A	100%	100%	$40,984.00	$40,984.00	$40,984.00	729	729	729	$40,984.00	$40,984.00	
TAEXSTCL0300051	Manhole Installation with backfilling Part 01	3	07-Nov-26	09-Nov-26	06-Jun-26 A	02-Aug-26 A	0%	100%	$0.00	$10,246.00	$10,246.00	0	729	729	$10,246.00	$10,246.00	
TAEXSTCL030006	Install Catch Basin with UPVC Pipes & Fittings	9	10-Nov-26	19-Nov-26	05-Jul-26 A	02-Aug-26 A	0%	100%	$0.00	$89,800.00	$89,800.00	0	179	179	$89,800.00	$89,800.00	
TAEXSTCL030007	Leakage Test	3	21-Apr-27	24-Apr-27	01-Aug-26	26-Sep-26 A	0%	100%	$0.00	$11,200.00	$11,200.00	0	72	72	$11,200.00	$11,200.00	
Local Road 04		524	09-Dec-25	07-Aug-27	09-Dec-25 A	11-Aug-27	25.83%	60.19%	$1,258,298.46	$2,932,675.08	$2,932,675.08	6045	12352	12352	$4,872,198.17	$4,872,198.17	0
Road Works		329	23-May-26	21-Jun-27	23-May-26 A	09-Jun-27	5.64%	51.88%	$161,942.58	$1,489,668.33	$1,489,668.33	612	2670	2670	$2,871,280.16	$2,871,280.16	39
TAEXRDCL040001	Road Excavation and Disposal	6	23-May-26	28-May-26	23-May-26	28-May-26 A	100%	100%	$92,180.88	$92,180.88	$92,180.88	128	128	128	$92,180.88	$92,180.88	
TAEXRDCL0400011	Road Excavation and Disposal Part 01	3	21-Nov-26	23-Nov-26	06-Jun-26 A	13-Jun-26 A	0%	100%	$0.00	$931.12	$931.12	0	128	128	$931.12	$931.12	
TAEXRDCL040002	Backfilling Works for Road	5	24-May-26	28-May-26	24-May-26	29-May-26 A	100%	100%	$69,761.70	$69,761.70	$69,761.70	484	484	484	$69,761.70	$69,761.70	
TAEXRDCL0400021	Backfilling Works for Road Part 01	8	24-Nov-26	02-Dec-26	06-Jun-26 A	16-Jun-26 A	0%	100%	$0.00	$85,264.30	$85,264.30	0	484	484	$85,264.30	$85,264.30	
TAEXRDCL040003	Subgrade Works	5	15-Dec-26	20-Dec-26	12-Jul-26 A	18-Jul-26 A	0%	100%	$0.00	$95,648.16	$95,648.16	0	265	265	$95,648.16	$95,648.16	
TAEXRDCL040004	ABC aggregate Base Course Works	6	21-Dec-26	27-Dec-26	19-Jul-26 A	26-Jul-26 A	0%	100%	$0.00	$266,839.00	$266,839.00	0	560	560	$266,839.00	$266,839.00	
TAEXRDCL040005	MBC1 layer	1	28-Dec-26	28-Dec-26	02-Aug-26	05-Aug-26 A	0%	100%	$0.00	$5,000.00	$5,000.00	0	8	8	$5,000.00	$5,000.00	
TAEXRDCL040006	BBC Base Course	2	29-Dec-26	30-Dec-26	02-Aug-26	06-Aug-26 A	0%	100%	$0.00	$404,278.00	$404,278.00	0	292	292	$404,278.00	$404,278.00	
TAEXRDCL040007	BWC Asphalt Wearing Course with RC	20	04-May-27	26-May-27	21-Apr-27	15-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$411,511.00	$411,511.00	39
TAEXRDCL040008	Precast Concret Kerps	16	15-Apr-27	03-May-27	20-Sep-26	21-Apr-27	0%	63%	$0.00	$469,765.17	$469,765.17	0	321	321	$745,659.00	$745,659.00	2
TAEXRDCL040009	Precast Interlock Works	12	27-May-27	09-Jun-27	15-May-27	29-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$112,407.00	$112,407.00	39
TAEXRDCL040010	Stone Paving works	7	10-Jun-27	17-Jun-27	29-May-27	06-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$535,000.00	$535,000.00	39
TAEXRDCL040011	Road Marking	1	19-Jun-27	19-Jun-27	06-Jun-27	07-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$4,800.00	$4,800.00	39
TAEXRDCL040012	Traffic Sinage	2	20-Jun-27	21-Jun-27	07-Jun-27	09-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$42,000.00	$42,000.00	39
Electrical Works		160	22-Dec-26	14-Jun-27	30-Jun-26 A	23-Jun-27	0%	0.82%	$0.00	$4,059.99	$4,059.99	0	197	197	$494,416.25	$494,416.25	40
TAEXELCL040001	Trench Cut off	14	22-Dec-26	06-Jan-27	30-Jun-26 A	03-Mar-27	0%	3%	$0.00	$830.59	$830.59	0	10	10	$27,686.25	$27,686.25	-25
TAEXELCL040002	Drawpit and PVC Pipes Installation	8	02-Mar-27	10-Mar-27	04-Jul-26 A	04-Apr-27	0%	67%	$0.00	$3,055.20	$3,055.20	0	134	134	$4,560.00	$4,560.00	74
TAEXELCL040003	Road Crossing Ducts	2	11-Mar-27	13-Mar-27	04-Jul-26 A	05-Apr-27	0%	67%	$0.00	$174.20	$174.20	0	54	54	$260.00	$260.00	74
TAEXELCL040004	Trench Backfilling	10	14-Mar-27	24-Mar-27	05-Apr-27	17-Apr-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$10,580.00	$10,580.00	74
TAEXELCL040005	Cables Pulling	3	25-Mar-27	28-Mar-27	17-Apr-27	20-Apr-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$168,000.00	$168,000.00	74
TAEXELCL040006	Poles RC Foundation	3	11-Mar-27	14-Mar-27	04-Apr-27	07-Apr-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$9,510.00	$9,510.00	84
TAEXELCL040007	Earthing cables	2	13-Jun-27	14-Jun-27	21-Jun-27	23-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$2,320.00	$2,320.00	20
TAEXELCL040008	Lighting Pole Installation with Luminares	5	15-Mar-27	20-Mar-27	07-Apr-27	13-Apr-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$91,500.00	$91,500.00	87

© Oracle Corporation

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Actual Total Cost	Earned Value Cost	Planned Value Labor Units	Actual Labor Units	Earned Value Labor Units	Budgeted Total Cost	At Completion Total Cost	Total Float
TAEXELCL040009	Install Substation & RMU	9	22-Apr-27	02-May-27	20-Apr-27	01-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$180,000.00	$180,000.00	87
Telecommunication Works		120	20-Jan-27	24-May-27	30-Jun-26 A	06-Jun-27	0%	70.94%	$0.00	$89,055.00	$89,055.00	0	188	188	$125,530.00	$125,530.00	41
TAEXTCCL040001	Trench Cut off	7	20-Jan-27	27-Jan-27	30-Jun-26 A	28-Mar-27	0%	2%	$0.00	$205.00	$205.00	0	4	4	$10,250.00	$10,250.00	-6
TAEXTCCL040002	Drawpit and PVC Pipes Installation	4	06-May-27	10-May-27	04-Jul-26 A	05-Jul-26 A	0%	100%	$0.00	$80,250.00	$80,250.00	0	136	136	$80,250.00	$80,250.00	
TAEXTCCL040003	Road Crossing Ducts	2	11-May-27	12-May-27	04-Jul-26 A	05-Jul-26 A	0%	100%	$0.00	$8,600.00	$8,600.00	0	48	48	$8,600.00	$8,600.00	
TAEXTCCL040004	Trench Backfilling	10	13-May-27	24-May-27	25-May-27	06-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$26,430.00	$26,430.00	41
CCTV Works		175	31-Dec-26	07-Aug-27	19-Jan-27	11-Aug-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$31,080.00	$31,080.00	0
TAEXCCCL040001	Pipe Installation with manhole	10	31-Dec-26	11-Jan-27	19-Jan-27	31-Jan-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$5,723.00	$5,723.00	-4
TAEXCCCL040002	CCTV Swiches Lighting panels Installation	10	29-Jun-27	10-Jul-27	03-Jul-27	14-Jul-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$2,578.00	$2,578.00	-4
TAEXCCCL040003	Cable laying and connected with Panels	10	11-Jul-27	21-Jul-27	14-Jul-27	26-Jul-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$18,176.00	$18,176.00	0
TAEXCCCL040004	Pole Installation with IP Outdoor CCTV POE Camera	14	22-Jul-27	07-Aug-27	26-Jul-27	11-Aug-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$4,603.00	$4,603.00	0
Potable Networks		120	06-Sep-26	20-Jan-27	14-Jun-26 A	08-Jul-26 A	56.36%	100%	$136,709.62	$242,550.54	$242,550.54	362	1685	1685	$242,550.54	$242,550.54	
TAEXPTCL040001	Excavation works for Trench	6	06-Sep-26	12-Sep-26	14-Jun-26 A	21-Jun-26 A	100%	100%	$57,309.62	$57,309.62	$57,309.62	130	130	130	$57,309.62	$57,309.62	
TAEXPTCL040002	Bedding Works	2	13-Sep-26	14-Sep-26	22-Jun-26 A	23-Jun-26 A	100%	100%	$7,050.00	$7,050.00	$7,050.00	64	64	64	$7,050.00	$7,050.00	
TAEXPTCL040003	Install Pipes & Fittings	7	26-Sep-26	03-Oct-26	22-Jun-26 A	23-Jun-26 A	100%	100%	$72,350.00	$72,350.00	$72,350.00	168	168	168	$72,350.00	$72,350.00	
TAEXPTCL040004	Backfilling Works for Trench	13	11-Oct-26	25-Oct-26	25-Jun-26 A	28-Jun-26 A	0%	100%	$0.00	$37,985.92	$37,985.92	0	545	545	$37,985.92	$37,985.92	
TAEXPTCL040005	Install Valves with fittings	4	21-Oct-26	25-Oct-26	27-Jun-26 A	30-Jun-26 A	0%	100%	$0.00	$9,600.00	$9,600.00	0	128	128	$9,600.00	$9,600.00	
TAEXPTCL040006	Install fire hydrent	6	28-Nov-26	03-Dec-26	28-Jun-26 A	30-Jun-26 A	0%	100%	$0.00	$24,000.00	$24,000.00	0	144	144	$24,000.00	$24,000.00	
TAEXPTCL040007	Valve Chamber works	21	23-Dec-26	16-Jan-27	23-Jun-26 A	02-Jul-26 A	0%	100%	$0.00	$30,250.00	$30,250.00	0	410	410	$30,250.00	$30,250.00	
TAEXPTCL040008	Inspection Test	4	17-Jan-27	20-Jan-27	08-Jul-26 A	08-Jul-26 A	0%	100%	$0.00	$4,005.00	$4,005.00	0	96	96	$4,005.00	$4,005.00	
TSE Networks		221	03-Jun-26	15-Apr-27	14-Jun-26 A	20-Aug-26 A	69.28%	100%	$134,094.88	$193,553.34	$193,553.34	610	1429	1429	$193,553.34	$193,553.34	
TAEXTSCL040001	Excavation works for Trench	5	03-Jun-26	08-Jun-26	14-Jun-26 A	21-Jun-26 A	100%	100%	$56,703.34	$56,703.34	$56,703.34	168	168	168	$56,703.34	$56,703.34	
TAEXTSCL040002	Bedding Works	2	15-Sep-26	16-Sep-26	21-Jun-26 A	23-Jun-26 A	100%	100%	$4,000.00	$4,000.00	$4,000.00	64	64	64	$4,000.00	$4,000.00	
TAEXTSCL040003	Install Pipes & Fittings	7	17-Sep-26	24-Sep-26	21-Jun-26 A	23-Jun-26 A	100%	100%	$58,930.00	$58,930.00	$58,930.00	224	224	224	$58,930.00	$58,930.00	
TAEXTSCL040004	Backfilling Works for Trench	13	26-Sep-26	10-Oct-26	25-Jun-26 A	02-Jul-26 A	61.54%	100%	$14,461.54	$23,500.00	$23,500.00	154	251	251	$23,500.00	$23,500.00	
TAEXTSCL040005	Install Valves with fittings	4	20-Mar-27	23-Mar-27	28-Jun-26 A	30-Jun-26 A	0%	100%	$0.00	$6,320.00	$6,320.00	0	128	128	$6,320.00	$6,320.00	
TAEXTSCL040006	Valve Chamber works	16	24-Mar-27	11-Apr-27	23-Jun-26 A	02-Jul-26 A	0%	100%	$0.00	$40,250.00	$40,250.00	0	434	434	$40,250.00	$40,250.00	
TAEXTSCL040007	Inspection Test	4	12-Apr-27	15-Apr-27	20-Aug-26	20-Aug-26 A	0%	100%	$0.00	$3,850.00	$3,850.00	0	160	160	$3,850.00	$3,850.00	
Sewerage Networks		142	09-Dec-25	23-May-26	09-Dec-25 A	23-May-26 A	100%	100%	$301,662.60	$301,662.60	$301,662.60	1660	1660	1660	$301,662.60	$301,662.60	
TAEXSWCL040001	Excavation works for Trench	18	09-Dec-25	29-Dec-25	09-Dec-25	29-Dec-25 A	100%	100%	$68,350.00	$68,350.00	$68,350.00	308	308	308	$68,350.00	$68,350.00	
TAEXSWCL040002	Bedding Works	7	30-Dec-25	06-Jan-26	30-Dec-25	06-Jan-26 A	100%	100%	$23,486.15	$23,486.15	$23,486.15	96	96	96	$23,486.15	$23,486.15	
TAEXSWCL040003	Install GRP Pipes & Fittings	94	06-Jan-26	25-Apr-26	06-Jan-26 A	25-Apr-26 A	100%	100%	$98,700.00	$98,700.00	$98,700.00	256	256	256	$98,700.00	$98,700.00	
TAEXSWCL040004	Backfilling Works for Trench	102	21-Jan-26	19-May-26	21-Jan-26 A	19-May-26 A	100%	100%	$20,590.00	$20,590.00	$20,590.00	600	600	600	$20,590.00	$20,590.00	
TAEXSWCL040005	Manhole Installation with backfilling	36	12-Apr-26	23-May-26	12-Apr-26 A	23-May-26 A	100%	100%	$64,200.00	$64,200.00	$64,200.00	304	304	304	$64,200.00	$64,200.00	
TAEXSWCL040006	Leakage Test	10	09-May-26	19-May-26	09-May-26	19-May-26 A	100%	100%	$26,336.45	$26,336.45	$26,336.45	96	96	96	$26,336.45	$26,336.45	
Storm Networks		266	25-Jan-26	19-Apr-27	25-Jan-26 A	30-Aug-26 A	85.59%	100%	$523,888.78	$612,125.28	$612,125.28	2801	4522	4522	$612,125.28	$612,125.28	
TAEXSTCL040001	Excavation works for Trench	7	25-Jan-26	01-Feb-26	25-Jan-26 A	01-Feb-26 A	100%	100%	$179,189.00	$179,189.00	$179,189.00	304	304	304	$179,189.00	$179,189.00	
TAEXSTCL0400011	Excavation works for Trench Part 01	11	03-Jun-26	15-Jun-26	06-Jun-26 A	20-Jun-26 A	100%	100%	$9,431.00	$9,431.00	$9,431.00	304	304	304	$9,431.00	$9,431.00	
TAEXSTCL040002	Bedding Works	2	21-Feb-26	22-Feb-26	21-Feb-26	22-Feb-26 A	100%	100%	$79,748.02	$79,748.02	$79,748.02	80	80	80	$79,748.02	$79,748.02	
TAEXSTCL0400021	Bedding Works Part 01	2	17-Sep-26	19-Sep-26	06-Jun-26 A	21-Jun-26 A	100%	100%	$4,197.26	$4,197.26	$4,197.26	80	80	80	$4,197.26	$4,197.26	
TAEXSTCL040003	Install GRP Pipes & Fittings	6	21-Feb-26	26-Feb-26	21-Feb-26	26-Feb-26 A	100%	100%	$93,698.50	$93,698.50	$93,698.50	256	256	256	$93,698.50	$93,698.50	
TAEXSTCL0400031	Install GRP Pipes & Fittings Part 01	8	20-Sep-26	28-Sep-26	23-Jun-26 A	24-Jun-26 A	100%	100%	$4,931.50	$4,931.50	$4,931.50	256	256	256	$4,931.50	$4,931.50	
TAEXSTCL040004	Backfilling Works for Trench	10	25-Apr-26	05-May-26	25-Apr-26 A	05-May-26 A	100%	100%	$93,385.00	$93,385.00	$93,385.00	720	720	720	$93,385.00	$93,385.00	
TAEXSTCL0400041	Backfilling Works for Trench Part 01	15	11-Oct-26	27-Oct-26	27-Jun-26 A	28-Jun-26 A	0%	100%	$0.00	$4,915.00	$4,915.00	0	720	720	$4,915.00	$4,915.00	
TAEXSTCL040005	Manhole Installation with backfilling	10	21-Apr-26	02-May-26	21-Apr-26 A	02-May-26 A	100%	100%	$48,668.50	$48,668.50	$48,668.50	729	729	729	$48,668.50	$48,668.50	
TAEXSTCL0400051	Manhole Installation with backfilling Part 01	13	05-Nov-26	19-Nov-26	27-Jun-26 A	28-Jun-26 A	0%	100%	$0.00	$2,561.50	$2,561.50	0	729	729	$2,561.50	$2,561.50	
TAEXSTCL040006	Install Catch Basin with UPVC Pipes & Fittings	10	21-Nov-26	01-Dec-26	26-Jun-26 A	05-Jul-26 A	0%	100%	$0.00	$80,200.00	$80,200.00	0	200	200	$80,200.00	$80,200.00	
TAEXSTCL040007	Leakage Test	2	23-May-26	24-May-26	23-May-26	24-May-26 A	100%	100%	$10,640.00	$10,640.00	$10,640.00	72	72	72	$10,640.00	$10,640.00	
TAEXSTCL0400071	Leakage Test Part 01	3	17-Apr-27	19-Apr-27	08-Jul-26 A	30-Aug-26 A	0%	100%	$0.00	$560.00	$560.00	0	72	72	$560.00	$560.00	
Local Road 05		579	11-Oct-25	11-Aug-27	11-Oct-25 A	16-Aug-27	31.49%	55.15%	$1,618,198.89	$2,833,875.11	$2,833,875.11	7943	13904	13904	$5,138,586.02	$5,138,586.02	-4
Road Works		526	11-Oct-25	07-Jun-27	11-Oct-25 A	15-Jun-27	15.35%	47.61%	$448,138.00	$1,389,774.92	$1,389,774.92	1176	2582	2582	$2,919,230.16	$2,919,230.16	34
TAEXRDCL050001	Road Excavation and Disposal	56	11-Oct-25	14-Dec-25	11-Oct-25 A	14-Dec-25 A	100%	100%	$293,112.00	$293,112.00	$293,112.00	560	560	560	$293,112.00	$293,112.00	
TAEXRDCL050002	Backfilling Works for Road	3	06-Dec-25	08-Dec-25	06-Dec-25	08-Dec-25 A	100%	100%	$155,026.00	$155,026.00	$155,026.00	616	616	616	$155,026.00	$155,026.00	

© Oracle Corporation

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Actual Total Cost	Earned Value Cost	Planned Value Labor Units	Actual Labor Units	Earned Value Labor Units	Budgeted Total Cost	At Completion Total Cost	Total Float
TAEXRDCL050003	Subgrade Works	5	09-Dec-26	14-Dec-26	21-Jun-26 A	21-Jul-26 A	0%	100%	$0.00	$95,648.16	$95,648.16	0	200	200	$95,648.16	$95,648.16	
TAEXRDCL050004	ABC aggregate Base Course Works	6	02-Jan-27	07-Jan-27	04-Jul-26 A	06-Aug-26 A	0%	100%	$0.00	$266,839.00	$266,839.00	0	560	560	$266,839.00	$266,839.00	
TAEXRDCL050005	MBC1 layer	1	09-Jan-27	09-Jan-27	15-Jul-26 A	11-Aug-26 A	0%	100%	$0.00	$3,650.00	$3,650.00	0	8	8	$3,650.00	$3,650.00	
TAEXRDCL050006	BBC Base Course	2	10-Jan-27	11-Jan-27	18-Jul-26 A	16-Aug-26 A	0%	100%	$0.00	$354,278.00	$354,278.00	0	292	292	$354,278.00	$354,278.00	
TAEXRDCL050007	BWC Asphalt Wearing Course with RC	1	13-May-27	13-May-27	20-May-27	22-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$1,011,511.00	$1,011,511.00	34
TAEXRDCL050008	Precast Concret Kerps	17	12-Jan-27	31-Jan-27	20-Sep-26	05-Dec-26	0%	64%	$0.00	$221,221.76	$221,221.76	0	346	346	$345,659.00	$345,659.00	150
TAEXRDCL050009	Precast Interlock Works	15	15-May-27	31-May-27	22-May-27	08-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$312,407.00	$312,407.00	34
TAEXRDCL050010	Stone Paving works	3	01-Jun-27	03-Jun-27	08-Jun-27	12-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$35,000.00	$35,000.00	34
TAEXRDCL050011	Road Marking	1	05-Jun-27	05-Jun-27	12-Jun-27	13-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$4,100.00	$4,100.00	34
TAEXRDCL050012	Traffic Sinage	2	06-Jun-27	07-Jun-27	13-Jun-27	15-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$42,000.00	$42,000.00	34
Electrical Works		150	07-Jan-27	16-Jun-27	21-Jun-26 A	26-Jun-27	0%	0.91%	$0.00	$6,480.58	$6,480.58	0	298	298	$714,386.25	$714,386.25	20
TAEXELCL050001	Trench Cut off	12	07-Jan-27	20-Jan-27	22-Jun-26 A	16-Mar-27	0%	6%	$0.00	$1,660.58	$1,660.58	0	18	18	$27,676.25	$27,676.25	-25
TAEXELCL050002	Drawpit and PVC Pipes Installation	8	02-Mar-27	10-Mar-27	23-Jun-26 A	24-Jun-26 A	0%	100%	$0.00	$4,560.00	$4,560.00	0	200	200	$4,560.00	$4,560.00	
TAEXELCL050003	Road Crossing Ducts	2	11-Mar-27	13-Mar-27	21-Jun-26 A	24-Jun-26 A	0%	100%	$0.00	$260.00	$260.00	0	80	80	$260.00	$260.00	
TAEXELCL050004	Trench Backfilling	10	14-Mar-27	24-Mar-27	31-Mar-27	12-Apr-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$10,560.00	$10,560.00	79
TAEXELCL050005	Cables Pulling	3	25-Mar-27	28-Mar-27	12-Apr-27	15-Apr-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$568,000.00	$568,000.00	79
TAEXELCL050006	Poles RC Foundation	3	11-Mar-27	14-Mar-27	31-Mar-27	04-Apr-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$9,510.00	$9,510.00	60
TAEXELCL050007	Earthing cables	2	15-Jun-27	16-Jun-27	23-Jun-27	26-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$2,320.00	$2,320.00	20
TAEXELCL050008	Lighting Pole Installation with Luminares	5	15-Mar-27	20-Mar-27	04-Apr-27	10-Apr-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$91,500.00	$91,500.00	60
Telecommunication Works		113	28-Jan-27	29-May-27	20-Jun-26 A	06-Jun-27	0%	71.11%	$0.00	$89,260.00	$89,260.00	0	192	192	$125,530.00	$125,530.00	34
TAEXTCCL050001	Trench Cut off	7	28-Jan-27	04-Feb-27	22-Jun-26 A	05-Apr-27	0%	4%	$0.00	$410.00	$410.00	0	8	8	$10,250.00	$10,250.00	-6
TAEXTCCL050002	Drawpit and PVC Pipes Installation	4	11-May-27	15-May-27	20-Jun-26 A	21-Jun-26 A	0%	100%	$0.00	$80,250.00	$80,250.00	0	136	136	$80,250.00	$80,250.00	
TAEXTCCL050003	Road Crossing Ducts	2	16-May-27	17-May-27	22-Jun-26 A	24-Jun-26 A	0%	100%	$0.00	$8,600.00	$8,600.00	0	48	48	$8,600.00	$8,600.00	
TAEXTCCL050004	Trench Backfilling	10	18-May-27	29-May-27	25-May-27	06-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$26,430.00	$26,430.00	34
CCTV Works		169	12-Jan-27	11-Aug-27	31-Jan-27	16-Aug-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$31,080.00	$31,080.00	-4
TAEXCCCL050001	Pipe Installation with manhole	10	12-Jan-27	23-Jan-27	31-Jan-27	11-Feb-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$5,723.00	$5,723.00	-4
TAEXCCCL050002	CCTV Swiches Lighting panels Installation	10	11-Jul-27	21-Jul-27	14-Jul-27	26-Jul-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$2,578.00	$2,578.00	-4
TAEXCCCL050003	Cable laying and connected with Panels	10	22-Jul-27	02-Aug-27	26-Jul-27	07-Aug-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$18,176.00	$18,176.00	-4
TAEXCCCL050004	Pole Installation with IP Outdoor CCTV POE Camera	8	03-Aug-27	11-Aug-27	07-Aug-27	16-Aug-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$4,603.00	$4,603.00	-4
Potable Networks		280	30-Apr-26	08-Apr-27	30-Apr-26 A	05-Jul-26 A	83.32%	100%	$226,915.54	$272,350.54	$272,350.54	1763	2557	2557	$272,350.54	$272,350.54	
TAEXPTCL050001	Excavation works for Trench	13	30-Apr-26	14-May-26	30-Apr-26 A	15-May-26 A	100%	100%	$57,309.62	$57,309.62	$57,309.62	288	288	288	$57,309.62	$57,309.62	
TAEXPTCL050002	Bedding Works	7	10-May-26	17-May-26	10-May-26	17-May-26 A	100%	100%	$22,735.92	$22,735.92	$22,735.92	64	64	64	$22,735.92	$22,735.92	
TAEXPTCL050003	Install Pipes & Fittings	8	14-May-26	23-May-26	14-May-26	23-May-26 A	100%	100%	$92,350.00	$92,350.00	$92,350.00	168	168	168	$92,350.00	$92,350.00	
TAEXPTCL050004	Backfilling Works for Trench	13	19-May-26	02-Jun-26	19-May-26	02-Jun-26 A	100%	100%	$22,100.00	$22,100.00	$22,100.00	545	545	545	$22,100.00	$22,100.00	
TAEXPTCL050005	Install Valves with fittings	3	19-May-26	21-May-26	19-May-26	21-May-26 A	100%	100%	$9,120.00	$9,120.00	$9,120.00	128	128	128	$9,120.00	$9,120.00	
TAEXPTCL0500051	Install Valves with fittings Part 01	24	08-Oct-26	04-Nov-26	06-Jun-26 A	20-Jun-26 A	0%	100%	$0.00	$480.00	$480.00	0	128	128	$480.00	$480.00	
TAEXPTCL050006	Install fire hydrent	2	24-May-26	25-May-26	24-May-26	25-May-26 A	100%	100%	$7,200.00	$7,200.00	$7,200.00	144	144	144	$7,200.00	$7,200.00	
TAEXPTCL0500061	Install fire hydrent Part 01	2	25-Nov-26	26-Nov-26	06-Jun-26 A	14-Jun-26 A	0%	100%	$0.00	$16,800.00	$16,800.00	0	144	144	$16,800.00	$16,800.00	
TAEXPTCL050007	Valve Chamber works	7	24-May-26	31-May-26	24-May-26	31-May-26 A	100%	100%	$16,100.00	$16,100.00	$16,100.00	426	426	426	$16,100.00	$16,100.00	
TAEXPTCL0500071	Valve Chamber works Part 01	9	28-Nov-26	07-Dec-26	06-Jun-26 A	20-Jun-26 A	0%	100%	$0.00	$24,150.00	$24,150.00	0	426	426	$24,150.00	$24,150.00	
TAEXPTCL050008	Inspection Test	4	05-Apr-27	08-Apr-27	02-Jul-26 A	05-Jul-26 A	0%	100%	$0.00	$4,005.00	$4,005.00	0	96	96	$4,005.00	$4,005.00	
TSE Networks		277	09-May-26	13-Apr-27	09-May-26 A	05-Jul-26 A	87.62%	100%	$186,149.84	$212,453.34	$212,453.34	1203	1889	1889	$212,453.34	$212,453.34	
TAEXTSCL050001	Excavation works for Trench	4	09-May-26	12-May-26	09-May-26	12-May-26 A	100%	100%	$66,703.34	$66,703.34	$66,703.34	168	168	168	$66,703.34	$66,703.34	
TAEXTSCL050002	Bedding Works	3	17-May-26	19-May-26	17-May-26	19-May-26 A	100%	100%	$4,000.00	$4,000.00	$4,000.00	64	64	64	$4,000.00	$4,000.00	
TAEXTSCL050003	Install Pipes & Fittings	2	19-May-26	20-May-26	19-May-26	20-May-26 A	100%	100%	$68,930.00	$68,930.00	$68,930.00	224	224	224	$68,930.00	$68,930.00	
TAEXTSCL050004	Backfilling Works for Trench	10	23-May-26	02-Jun-26	23-May-26	02-Jun-26 A	100%	100%	$22,400.00	$22,400.00	$22,400.00	221	221	221	$22,400.00	$22,400.00	
TAEXTSCL050005	Install Valves with fittings	3	19-May-26	21-May-26	19-May-26	21-May-26 A	100%	100%	$6,004.00	$6,004.00	$6,004.00	128	128	128	$6,004.00	$6,004.00	
TAEXTSCL0500051	Install Valves with fittings Part 01	2	17-Mar-27	18-Mar-27	06-Jun-26 A	20-Jun-26 A	0%	100%	$0.00	$316.00	$316.00	0	128	128	$316.00	$316.00	
TAEXTSCL050006	Valve Chamber works	8	24-May-26	01-Jun-26	24-May-26	01-Jun-26 A	100%	100%	$18,112.50	$18,112.50	$18,112.50	398	398	398	$18,112.50	$18,112.50	
TAEXTSCL0500061	Valve Chamber works Part 01	8	20-Mar-27	28-Mar-27	06-Jun-26 A	20-Jun-26 A	0%	100%	$0.00	$22,137.50	$22,137.50	0	398	398	$22,137.50	$22,137.50	
TAEXTSCL050007	Inspection Test	4	10-Apr-27	13-Apr-27	02-Jul-26 A	05-Jul-26 A	0%	100%	$0.00	$3,850.00	$3,850.00	0	160	160	$3,850.00	$3,850.00	
Sewerage Networks		393	25-Dec-25	15-Apr-27	25-Dec-25 A	30-Jun-26 A	96.65%	100%	$291,331.73	$301,430.45	$301,430.45	1892	3396	3396	$301,430.45	$301,430.45	
TAEXSWCL050001	Excavation works for Trench	23	25-Dec-25	20-Jan-26	25-Dec-25	20-Jan-26 A	100%	100%	$68,350.00	$68,350.00	$68,350.00	308	308	308	$68,350.00	$68,350.00	
TAEXSWCL050002	Bedding Works	15	04-Jan-26	20-Jan-26	04-Jan-26 A	20-Jan-26 A	100%	100%	$23,486.00	$23,486.00	$23,486.00	80	80	80	$23,486.00	$23,486.00	

© Oracle Corporation

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Actual Total Cost	Earned Value Cost	Planned Value Labor Units	Actual Labor Units	Earned Value Labor Units	Budgeted Total Cost	At Completion Total Cost	Total Float
TAEXSWCL050003	Install GRP Pipes & Fittings	5	04-Jan-26	08-Jan-26	04-Jan-26 A	08-Jan-26 A	100%	100%	$96,726.00	$96,726.00	$96,726.00	256	256	256	$96,726.00	$96,726.00	
TAEXSWCL0500031	Install GRP Pipes & Fittings Part 01	5	20-Mar-27	24-Mar-27	06-Jun-26 A	07-Jun-26 A	0%	100%	$0.00	$1,974.00	$1,974.00	0	256	256	$1,974.00	$1,974.00	
TAEXSWCL050004	Backfilling Works for Trench	13	21-Jan-26	04-Feb-26	21-Jan-26 A	04-Feb-26 A	100%	100%	$20,580.00	$20,580.00	$20,580.00	600	600	600	$20,580.00	$20,580.00	
TAEXSWCL0500041	Backfilling Works for Trench Part 01	5	25-Mar-27	30-Mar-27	27-Jun-26 A	28-Jun-26 A	0%	100%	$0.00	$420.00	$420.00	0	600	600	$420.00	$420.00	
TAEXSWCL050005	Manhole Installation with backfilling	10	11-Apr-26	21-Apr-26	11-Apr-26 A	21-Apr-26 A	100%	100%	$57,780.00	$57,780.00	$57,780.00	552	552	552	$57,780.00	$57,780.00	
TAEXSWCL0500051	Manhole Installation with backfilling Part 01	8	03-Apr-27	11-Apr-27	06-Jun-26 A	24-Jun-26 A	0%	100%	$0.00	$6,420.00	$6,420.00	0	552	552	$6,420.00	$6,420.00	
TAEXSWCL050006	Leakage Test	2	06-May-26	07-May-26	06-May-26	07-May-26 A	100%	100%	$24,409.73	$24,409.73	$24,409.73	96	96	96	$24,409.73	$24,409.73	
TAEXSWCL0500061	Leakage Test Part 01	2	14-Apr-27	15-Apr-27	29-Jun-26 A	30-Jun-26 A	0%	100%	$0.00	$1,284.72	$1,284.72	0	96	96	$1,284.72	$1,284.72	
Storm Networks		400	24-Jan-26	19-Apr-27	24-Jan-26 A	30-Jun-26 A	82.84%	100%	$465,663.78	$562,125.28	$562,125.28	1909	2990	2990	$562,125.28	$562,125.28	
TAEXSTCL050001	Excavation works for Trench	52	24-Jan-26	24-Mar-26	24-Jan-26 A	24-Mar-26 A	100%	100%	$88,620.00	$88,620.00	$88,620.00	304	304	304	$88,620.00	$88,620.00	
TAEXSTCL050002	Bedding Works	30	18-Feb-26	24-Mar-26	18-Feb-26	24-Mar-26 A	100%	100%	$83,945.28	$83,945.28	$83,945.28	80	80	80	$83,945.28	$83,945.28	
TAEXSTCL050003	Install GRP Pipes & Fittings	56	19-Feb-26	25-Apr-26	19-Feb-26	25-Apr-26 A	100%	100%	$98,630.00	$98,630.00	$98,630.00	256	256	256	$98,630.00	$98,630.00	
TAEXSTCL050004	Backfilling Works for Trench	48	23-Mar-26	17-May-26	23-Mar-26 A	17-May-26 A	100%	100%	$98,300.00	$98,300.00	$98,300.00	540	540	540	$98,300.00	$98,300.00	
TAEXSTCL050005	Manhole Installation with backfilling	11	23-Mar-26	04-Apr-26	23-Mar-26 A	04-Apr-26 A	100%	100%	$96,168.50	$96,168.50	$96,168.50	729	729	729	$96,168.50	$96,168.50	
TAEXSTCL0500051	Manhole Installation with backfilling Part 01	8	20-Oct-26	28-Oct-26	06-Jun-26 A	08-Jun-26 A	0%	100%	$0.00	$5,061.50	$5,061.50	0	729	729	$5,061.50	$5,061.50	
TAEXSTCL050006	Install Catch Basin with UPVC Pipes & Fittings	10	29-Oct-26	09-Nov-26	09-Jun-26 A	20-Jun-26 A	0%	100%	$0.00	$80,200.00	$80,200.00	0	280	280	$80,200.00	$80,200.00	
TAEXSTCL050007	Leakage Test	3	17-Apr-27	19-Apr-27	06-Jun-26 A	30-Jun-26 A	0%	100%	$0.00	$11,200.00	$11,200.00	0	72	72	$11,200.00	$11,200.00	
ZONE 3		647	04-Sep-25	30-Aug-27	04-Sep-25 A	27-Sep-27	27.82%	37.82%	$13,526,419.45	$18,389,148.85	$18,389,148.85	51193	67377	67377	$48,625,099.81	$48,625,099.81	-21
Local Road 01		474	25-Jan-26	20-Jun-27	25-Jan-26 A	01-Aug-27	43.05%	56.53%	$2,883,316.20	$3,786,167.81	$3,786,167.81	9232	13039	13039	$6,697,536.93	$6,697,536.93	14
Road Works		435	25-Jan-26	17-Jun-27	25-Jan-26 A	15-Jun-27	12.32%	34.79%	$344,362.29	$972,218.48	$972,218.48	1734	2878	2878	$2,794,617.16	$2,794,617.16	41
TAEXRDCL010001	Road Excavation and Disposal	111	25-Jan-26	02-Jun-26	25-Jan-26 A	02-Jun-26 A	100%	100%	$116,390.00	$116,390.00	$116,390.00	560	560	560	$116,390.00	$116,390.00	
TAEXRDCL010002	Backfilling Works for Road	105	01-Feb-26	02-Jun-26	01-Feb-26	02-Jun-26 A	100%	100%	$197,305.00	$197,305.00	$197,305.00	784	784	784	$197,305.00	$197,305.00	
TAEXRDCL010003	Subgrade Works	4	12-Feb-26	16-Feb-26	12-Feb-26	16-Feb-26 A	100%	100%	$30,667.29	$30,667.29	$30,667.29	390	390	390	$30,667.29	$30,667.29	
TAEXRDCL0100031	Subgrade Works Part 01	3	12-Jan-27	14-Jan-27	23-Aug-26	30-Aug-26 A	0%	100%	$0.00	$5,411.87	$5,411.87	0	390	390	$5,411.87	$5,411.87	
TAEXRDCL010004	ABC aggregate Base Course Works	8	16-Jan-27	24-Jan-27	23-Aug-26	07-Feb-27	0%	84%	$0.00	$298,860.24	$298,860.24	0	470	470	$355,786.00	$355,786.00	59
TAEXRDCL010005	MBC1 layer	1	25-Jan-27	25-Jan-27	06-Sep-26	07-Feb-27	0%	84%	$0.00	$5,980.80	$5,980.80	0	7	7	$7,120.00	$7,120.00	59
TAEXRDCL010006	BBC Base Course	3	26-Jan-27	28-Jan-27	10-Sep-26	08-Feb-27	0%	84%	$0.00	$257,390.28	$257,390.28	0	245	245	$306,417.00	$306,417.00	59
TAEXRDCL010007	BWC Asphalt Wearing Course with RC	1	02-May-27	02-May-27	28-Apr-27	29-Apr-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$611,511.00	$611,511.00	41
TAEXRDCL010008	Precast Concret Kerps	14	15-Apr-27	01-May-27	04-Oct-26 A	28-Apr-27	0%	15%	$0.00	$60,213.00	$60,213.00	0	32	32	$401,420.00	$401,420.00	2
TAEXRDCL010009	Precast Interlock Works	15	24-May-27	09-Jun-27	20-May-27	07-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$675,671.00	$675,671.00	41
TAEXRDCL010010	Stone Paving works	4	10-Jun-27	14-Jun-27	07-Jun-27	12-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$38,120.00	$38,120.00	41
TAEXRDCL010011	Road Marking	1	15-Jun-27	15-Jun-27	12-Jun-27	13-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$6,148.00	$6,148.00	41
TAEXRDCL010012	Traffic Sinage	2	16-Jun-27	17-Jun-27	13-Jun-27	15-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$42,650.00	$42,650.00	41
Electrical Works		86	15-Mar-27	20-Jun-27	29-Aug-26 A	01-Aug-27	0%	0.25%	$0.00	$1,397.80	$1,397.80	0	93	93	$549,066.25	$549,066.25	1
TAEXELCL010001	Trench Cut off	12	15-Mar-27	28-Mar-27	28-Apr-27	12-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$32,386.25	$32,386.25	-25
TAEXELCL010002	Road Crossing Ducts	4	07-Apr-27	11-Apr-27	29-Aug-26	23-May-27	0%	29%	$0.00	$75.40	$75.40	0	35	35	$260.00	$260.00	-8
TAEXELCL010003	Drawpit and PVC Pipes Installation	8	29-Mar-27	06-Apr-27	29-Aug-26	19-May-27	0%	29%	$0.00	$1,322.40	$1,322.40	0	58	58	$4,560.00	$4,560.00	-8
TAEXELCL010004	Trench Backfilling	10	12-Apr-27	22-Apr-27	23-May-27	03-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$10,530.00	$10,530.00	-8
TAEXELCL010005	Cables Pulling	3	15-Jun-27	17-Jun-27	26-Jul-27	29-Jul-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$368,000.00	$368,000.00	-8
TAEXELCL010006	Poles RC Foundation	3	07-Apr-27	10-Apr-27	19-May-27	23-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$39,510.00	$39,510.00	50
TAEXELCL010007	Earthing cables	2	19-Jun-27	20-Jun-27	29-Jul-27	01-Aug-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$2,320.00	$2,320.00	-8
TAEXELCL010008	Lighting Pole Installation with Luminares	5	11-Apr-27	15-Apr-27	23-May-27	29-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$91,500.00	$91,500.00	56
Telecommunication Works		39	01-Mar-27	02-Jun-27	28-Apr-27	13-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$125,530.00	$125,530.00	42
TAEXTCCL010001	Trench Cut off	7	01-Mar-27	08-Mar-27	28-Apr-27	06-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$10,250.00	$10,250.00	-6
TAEXTCCL010002	Drawpit and PVC Pipes Installation	4	16-May-27	19-May-27	25-May-27	30-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$80,250.00	$80,250.00	-8
TAEXTCCL010003	Road Crossing Ducts	2	20-May-27	22-May-27	30-May-27	01-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$8,600.00	$8,600.00	42
TAEXTCCL010004	Trench Backfilling	10	23-May-27	02-Jun-27	01-Jun-27	13-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$26,430.00	$26,430.00	42
CCTV Works		50	22-Mar-27	18-May-27	10-Apr-27	07-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$52,063.00	$52,063.00	56
TAEXCCCL010001	Pipe Installation with manhole	12	22-Mar-27	04-Apr-27	10-Apr-27	24-Apr-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$25,094.00	$25,094.00	-3
TAEXCCCL010002	CCTV Swiches Lighting panels Installation	13	05-Apr-27	19-Apr-27	24-Apr-27	09-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$2,578.00	$2,578.00	56
TAEXCCCL010003	Cable laying and connected with Panels	10	20-Apr-27	01-May-27	09-May-27	20-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$19,654.00	$19,654.00	56
TAEXCCCL010004	Pole Installation with IP Outdoor CCTV POE Camera	15	02-May-27	18-May-27	20-May-27	07-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$4,737.00	$4,737.00	56
Potable Networks		256	02-Jun-26	20-May-27	02-Jun-26 A	10-Mar-27	40.26%	84.93%	$114,045.54	$240,571.40	$240,571.40	484	1348	1348	$283,262.54	$283,262.54	127

© Oracle Corporation

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Actual Total Cost	Earned Value Cost	Planned Value Labor Units	Actual Labor Units	Earned Value Labor Units	Budgeted Total Cost	At Completion Total Cost	Total Float
TAEXPTCL010001	Excavation works for Trench	1	02-Jun-26	02-Jun-26	02-Jun-26 A	02-Jun-26 A	100%	100%	$59,351.25	$59,351.25	$59,351.25	210	210	210	$59,351.25	$59,351.25	
TAEXPTCL0100011	Excavation works for Trench Part 01	4	13-Sep-26	16-Sep-26	15-Jul-26 A	05-Oct-26	100%	85%	$31,958.37	$27,164.61	$27,164.61	210	179	179	$31,958.37	$31,958.37	9
TAEXPTCL010002	Bedding Works	2	17-Sep-26	19-Sep-26	20-Jun-26 A	10-Oct-26	100%	85%	$22,735.92	$19,325.53	$19,325.53	64	54	54	$22,735.92	$22,735.92	75
TAEXPTCL010003	Install Pipes & Fittings	8	01-Mar-27	09-Mar-27	20-Jun-26 A	06-Jan-27	0%	75%	$0.00	$58,584.00	$58,584.00	0	144	144	$78,112.00	$78,112.00	90
TAEXPTCL010004	Backfilling Works for Trench	15	10-Mar-27	27-Mar-27	30-Jun-26 A	11-Jan-27	0%	75%	$0.00	$21,225.00	$21,225.00	0	180	180	$28,300.00	$28,300.00	126
TAEXPTCL010005	Install Valves with fittings	4	25-Mar-27	29-Mar-27	08-Aug-26	13-Jan-27	0%	90%	$0.00	$11,250.00	$11,250.00	0	115	115	$12,500.00	$12,500.00	126
TAEXPTCL010006	Install fire hydrent	6	10-Mar-27	16-Mar-27	08-Aug-26	06-Jan-27	0%	95%	$0.00	$22,800.00	$22,800.00	0	137	137	$24,000.00	$24,000.00	95
TAEXPTCL010007	Valve Chamber works	15	29-Apr-27	16-May-27	26-Jul-26 A	07-Mar-27	0%	90%	$0.00	$20,070.00	$20,070.00	0	310	310	$22,300.00	$22,300.00	68
TAEXPTCL010008	Inspection Test	4	17-May-27	20-May-27	23-Aug-26	10-Mar-27	0%	20%	$0.00	$801.00	$801.00	0	19	19	$4,005.00	$4,005.00	127
TSE Networks		310	02-Jun-26	17-May-27	02-Jun-26 A	22-Apr-27	34.19%	76.04%	$78,053.34	$173,606.59	$173,606.59	488	1793	1793	$228,303.34	$228,303.34	99
TAEXTSCL010001	Excavation works for Trench	1	02-Jun-26	02-Jun-26	02-Jun-26 A	02-Jun-26 A	100%	100%	$54,677.51	$54,677.51	$54,677.51	212	212	212	$54,677.51	$54,677.51	
TAEXTSCL0100011	Excavation works for Trench Part 01	4	16-Jun-26	20-Jun-26	15-Jul-26 A	08-Oct-26	100%	10%	$18,225.83	$1,822.58	$1,822.58	212	21	21	$18,225.83	$18,225.83	10
TAEXTSCL010002	Bedding Works	2	21-Jun-26	22-Jun-26	15-Jun-26 A	10-Oct-26	100%	69%	$5,150.00	$3,553.50	$3,553.50	64	44	44	$5,150.00	$5,150.00	75
TAEXTSCL010003	Install Pipes & Fittings	8	29-Mar-27	06-Apr-27	20-Jun-26 A	14-Apr-27	0%	69%	$0.00	$49,887.00	$49,887.00	0	177	177	$72,300.00	$72,300.00	67
TAEXTSCL010004	Backfilling Works for Trench	15	07-Apr-27	24-Apr-27	27-Jun-26 A	20-Apr-27	0%	69%	$0.00	$17,457.00	$17,457.00	0	400	400	$25,300.00	$25,300.00	67
TAEXTSCL010005	Install Valves with fittings	4	20-Apr-27	24-Apr-27	08-Aug-26	20-Apr-27	0%	90%	$0.00	$6,120.00	$6,120.00	0	115	115	$6,800.00	$6,800.00	67
TAEXTSCL010006	Valve Chamber works	16	25-Apr-27	12-May-27	19-Jul-26 A	21-Apr-27	0%	90%	$0.00	$36,225.00	$36,225.00	0	713	713	$40,250.00	$40,250.00	99
TAEXTSCL010007	Inspection Test	4	13-May-27	17-May-27	23-Aug-26	22-Apr-27	0%	69%	$0.00	$3,864.00	$3,864.00	0	110	110	$5,600.00	$5,600.00	99
Sewerage Networks		222	28-Mar-26	07-Apr-27	28-Mar-26 A	10-Dec-26	53.23%	55.1%	$132,423.89	$137,069.92	$137,069.92	1708	1793	1793	$248,780.60	$248,780.60	198
TAEXSWCL010001	Excavation works for Trench	10	28-Mar-26	07-Apr-26	28-Mar-26 A	07-Apr-26 A	100%	100%	$35,490.00	$35,490.00	$35,490.00	364	364	364	$35,490.00	$35,490.00	
TAEXSWCL0100011	Excavation works for Trench Part 01	10	09-Feb-27	20-Feb-27	15-Jul-26 A	26-Oct-26	0%	5%	$0.00	$955.50	$955.50	0	18	18	$19,110.00	$19,110.00	131
TAEXSWCL010002	Bedding Works	2	01-Apr-26	02-Apr-26	01-Apr-26 A	02-Apr-26 A	100%	100%	$17,513.89	$17,513.89	$17,513.89	80	80	80	$17,513.89	$17,513.89	
TAEXSWCL0100021	Bedding Works Part 01	2	21-Feb-27	22-Feb-27	25-Jul-26 A	28-Oct-26	0%	5%	$0.00	$471.53	$471.53	0	4	4	$9,430.56	$9,430.56	198
TAEXSWCL010003	Install GRP Pipes & Fittings	6	04-Apr-26	09-Apr-26	04-Apr-26 A	10-Apr-26 A	100%	100%	$31,620.00	$31,620.00	$31,620.00	320	320	320	$31,620.00	$31,620.00	
TAEXSWCL0100031	Install GRP Pipes & Fittings Part 01	10	23-Feb-27	06-Mar-27	25-Jul-26 A	08-Nov-26	0%	5%	$0.00	$1,054.00	$1,054.00	0	16	16	$21,080.00	$21,080.00	198
TAEXSWCL010004	Backfilling Works for Trench	11	11-Apr-26	22-Apr-26	11-Apr-26 A	22-Apr-26 A	100%	100%	$13,500.00	$13,500.00	$13,500.00	600	600	600	$13,500.00	$13,500.00	
TAEXSWCL0100041	Backfilling Works for Trench Part 01	12	10-Mar-27	23-Mar-27	08-Aug-26	25-Nov-26	0%	5%	$0.00	$450.00	$450.00	0	30	30	$9,000.00	$9,000.00	198
TAEXSWCL010005	Manhole Installation with backfilling	7	21-Apr-26	28-Apr-26	21-Apr-26 A	28-Apr-26 A	100%	100%	$34,300.00	$34,300.00	$34,300.00	344	344	344	$34,300.00	$34,300.00	
TAEXSWCL0100051	Manhole Installation with backfilling Part 01	10	24-Mar-27	04-Apr-27	28-Jul-26 A	07-Dec-26	0%	5%	$0.00	$1,715.00	$1,715.00	0	17	17	$34,300.00	$34,300.00	198
TAEXSWCL010006	Leakage Test	3	05-Apr-27	07-Apr-27	08-Dec-26	10-Dec-26	0%	0%	$0.00	$0.00	$0.00	0	0	0	$23,436.15	$23,436.15	198
Storm Networks		272	02-Feb-26	19-Nov-26	02-Feb-26 A	16-Dec-26	91.66%	93.6%	$2,214,431.14	$2,261,303.62	$2,261,303.62	4818	5135	5135	$2,415,914.04	$2,415,914.04	59
TAEXSTCL010001	Excavation works for Trench & Box Culvert	10	02-Feb-26	12-Feb-26	02-Feb-26	12-Feb-26 A	100%	100%	$200,172.19	$200,172.19	$200,172.19	560	560	560	$200,172.19	$200,172.19	
TAEXSTCL0100011	Excavation works for Trench & Box Culvert Part 01	25	16-Jun-26	14-Jul-26	15-Jul-26 A	08-Oct-26	100%	85%	$50,043.05	$42,536.59	$42,536.59	560	476	476	$50,043.05	$50,043.05	13
TAEXSTCL010002	Bedding Works	2	28-Feb-26	01-Mar-26	28-Feb-26	01-Mar-26 A	100%	100%	$67,156.22	$67,156.22	$67,156.22	80	80	80	$67,156.22	$67,156.22	
TAEXSTCL0100021	Bedding Works Part 01	5	20-Sep-26	24-Sep-26	02-Aug-26	11-Oct-26	100%	85%	$16,789.06	$14,270.70	$14,270.70	80	68	68	$16,789.06	$16,789.06	75
TAEXSTCL010003	Install GRP Pipes & Fittings	10	31-Mar-26	11-Apr-26	31-Mar-26 A	11-Apr-26 A	100%	100%	$301,993.50	$301,993.50	$301,993.50	360	360	360	$301,993.50	$301,993.50	
TAEXSTCL0100031	Install GRP Pipes & Fittings Part 01	10	26-Sep-26	06-Oct-26	02-Aug-26	14-Oct-26	80%	70%	$80,531.60	$70,465.15	$70,465.15	288	252	252	$100,664.50	$100,664.50	75
TAEXSTCL010004	Backfilling Works for Trench and Boxculvert	12	04-Apr-26	16-Apr-26	04-Apr-26 A	16-Apr-26 A	100%	100%	$108,975.00	$108,975.00	$108,975.00	190	190	190	$108,975.00	$108,975.00	
TAEXSTCL0100041	Backfilling Works for Trench and Boxculvert Part 01	12	18-Jun-26	01-Jul-26	02-Aug-26	18-Oct-26	100%	5%	$36,325.00	$1,816.25	$1,816.25	190	9	10	$36,325.00	$36,325.00	94
TAEXSTCL010005	Manhole Installation with backfilling	1	25-Apr-26	25-Apr-26	25-Apr-26 A	25-Apr-26 A	100%	100%	$26,300.00	$26,300.00	$26,300.00	782	782	782	$26,300.00	$26,300.00	
TAEXSTCL0100051	Manhole Installation with backfilling Part 01	8	20-Oct-26	28-Oct-26	06-Jun-26 A	01-Dec-26	0%	65%	$0.00	$51,285.00	$51,285.00	0	508	508	$78,900.00	$78,900.00	59
TAEXSTCL010006	Install Catch Basin with UPVC Pipes & Fittings	11	29-Oct-26	10-Nov-26	26-Jul-26 A	07-Dec-26	0%	55%	$0.00	$50,187.50	$50,187.50	0	121	121	$91,250.00	$91,250.00	59
TAEXSTCL010007	Leakage Test	3	17-Nov-26	19-Nov-26	13-Dec-26	16-Dec-26	0%	0%	$0.00	$0.00	$0.00	0	0	0	$11,200.00	$11,200.00	59
TAEXSTCL010008	Install Box Culvert Part 1	2	16-Apr-26	18-Apr-26	16-Apr-26 A	18-Apr-26 A	100%	100%	$843,187.76	$843,187.76	$843,187.76	928	928	928	$843,187.76	$843,187.76	
TAEXSTCL010009	Install Box Culvert Part 2	14	25-Apr-26	10-May-26	25-Apr-26 A	10-May-26 A	100%	100%	$458,809.87	$458,809.87	$458,809.87	400	400	400	$458,809.87	$458,809.87	
TAEXSTCL0100091	Install Box Culvert Part 2 Part 01	10	03-Jun-26	14-Jun-26	02-Aug-26	30-Aug-26 A	100%	100%	$24,147.89	$24,147.89	$24,147.89	400	400	400	$24,147.89	$24,147.89	
Local Road 06		519	18-Dec-25	30-Jun-27	18-Dec-25 A	15-Aug-27	15.86%	26.56%	$805,906.75	$1,349,789.23	$1,349,789.23	3570	6399	6399	$5,081,657.76	$5,081,657.76	-2
Road Works		475	18-Dec-25	27-Jun-27	18-Dec-25 A	24-Jun-27	13.91%	17.25%	$413,032.79	$512,432.79	$512,432.79	1734	1862	1862	$2,969,950.38	$2,969,950.38	33
TAEXRDCL060000	Asphalt Milling and Deisposal	4	09-Mar-27	13-Mar-27	25-Jul-26 A	26-Jul-26 A	0%	100%	$0.00	$99,400.00	$99,400.00	0	128	128	$99,400.00	$99,400.00	
TAEXRDCL060001	Road Excavation and Disposal	24	18-Dec-25	14-Jan-26	18-Dec-25	14-Jan-26 A	100%	100%	$116,390.00	$116,390.00	$116,390.00	560	560	560	$116,390.00	$116,390.00	
TAEXRDCL060002	Backfilling Works for Road	82	28-Feb-26	02-Jun-26	28-Feb-26	02-Jun-26 A	100%	100%	$197,305.00	$197,305.00	$197,305.00	784	784	784	$197,305.00	$197,305.00	
TAEXRDCL060003	Subgrade Works	5	08-Mar-26	12-Mar-26	08-Mar-26 A	12-Mar-26 A	100%	100%	$99,337.79	$99,337.79	$99,337.79	390	390	390	$99,337.79	$99,337.79	
TAEXRDCL0600031	Subgrade Works Part 01	4	14-Mar-27	17-Mar-27	24-Feb-27	01-Mar-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$36,741.37	$36,741.37	37
TAEXRDCL060004	ABC aggregate Base Course Works	8	18-Mar-27	27-Mar-27	01-Mar-27	10-Mar-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$355,786.00	$355,786.00	37
TAEXRDCL060005	MBC1 layer	1	05-Apr-27	05-Apr-27	10-Mar-27	11-Mar-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$9,874.00	$9,874.00	37

TASK filter: All Activities

© Oracle Corporation

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Actual Total Cost	Earned Value Cost	Planned Value Labor Units	Actual Labor Units	Earned Value Labor Units	Budgeted Total Cost	At Completion Total Cost	Total Float
TAEXRDCL060006	BBC Base Course	6	06-Apr-27	12-Apr-27	11-Mar-27	18-Mar-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$475,686.00	$475,686.00	37
TAEXRDCL060007	BWC Asphalt Wearing Course with RC	2	23-May-27	24-May-27	19-May-27	22-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$518,119.00	$518,119.00	33
TAEXRDCL060008	Precast Concret Kerps	18	02-May-27	22-May-27	28-Apr-27	19-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$401,420.00	$401,420.00	2
TAEXRDCL060009	Precast Interlock Works	14	25-May-27	09-Jun-27	22-May-27	07-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$575,671.22	$575,671.22	33
TAEXRDCL060010	Stone Paving works	12	10-Jun-27	23-Jun-27	07-Jun-27	21-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$38,120.00	$38,120.00	33
TAEXRDCL060011	Road Marking	1	24-Jun-27	24-Jun-27	21-Jun-27	22-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$4,100.00	$4,100.00	33
TAEXRDCL060012	Traffic Sinage	2	26-Jun-27	27-Jun-27	22-Jun-27	24-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$42,000.00	$42,000.00	33
Electrical Works		81	29-Mar-27	30-Jun-27	12-May-27	15-Aug-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$552,024.25	$552,024.25	-12
TAEXELCL060001	Trench Cut off	10	29-Mar-27	08-Apr-27	12-May-27	24-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$27,356.25	$27,356.25	-25
TAEXELCL060002	Drawpit and PVC Pipes Installation	5	10-Apr-27	14-Apr-27	24-May-27	30-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$5,280.00	$5,280.00	-19
TAEXELCL060003	Road Crossing Ducts	2	15-Apr-27	17-Apr-27	30-May-27	01-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$260.00	$260.00	-19
TAEXELCL060004	Trench Backfilling	14	18-Apr-27	03-May-27	01-Jun-27	17-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$14,258.00	$14,258.00	-19
TAEXELCL060005	Cables Pulling	3	26-Jun-27	28-Jun-27	09-Aug-27	12-Aug-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$368,000.00	$368,000.00	-19
TAEXELCL060006	Poles RC Foundation	4	15-Apr-27	19-Apr-27	30-May-27	03-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$12,500.00	$12,500.00	41
TAEXELCL060007	Earthing cables	2	29-Jun-27	30-Jun-27	12-Aug-27	15-Aug-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$2,320.00	$2,320.00	-19
TAEXELCL060008	Lighting Pole Installation with Luminares	6	20-Apr-27	26-Apr-27	03-Jun-27	10-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$122,050.00	$122,050.00	44
Telecommunication Works		41	09-Mar-27	13-Jun-27	06-May-27	23-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$156,565.00	$156,565.00	33
TAEXTCCL060001	Trench Cut off	10	09-Mar-27	20-Mar-27	06-May-27	18-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$15,230.00	$15,230.00	-6
TAEXTCCL060002	Drawpit and PVC Pipes Installation	5	20-May-27	25-May-27	30-May-27	05-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$100,235.00	$100,235.00	-8
TAEXTCCL060003	Road Crossing Ducts	2	26-May-27	27-May-27	05-Jun-27	07-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$8,600.00	$8,600.00	33
TAEXTCCL060004	Trench Backfilling	14	29-May-27	13-Jun-27	07-Jun-27	23-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$32,500.00	$32,500.00	33
CCTV Works		50	05-Apr-27	01-Jun-27	24-Apr-27	21-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$52,061.00	$52,061.00	44
TAEXCCCL060001	Pipe Installation with manhole	12	05-Apr-27	18-Apr-27	24-Apr-27	08-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$25,094.00	$25,094.00	-3
TAEXCCCL060002	CCTV Swiches Lighting panels Installation	13	19-Apr-27	03-May-27	08-May-27	23-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$2,578.00	$2,578.00	44
TAEXCCCL060003	Cable laying and connected with Panels	10	04-May-27	15-May-27	23-May-27	03-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$19,654.00	$19,654.00	44
TAEXCCCL060004	Pole Installation with IP Outdoor CCTV POE Camera	15	16-May-27	01-Jun-27	03-Jun-27	21-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$4,735.00	$4,735.00	44
Potable Networks		190	07-Oct-26	08-Jun-27	18-Jul-26 A	25-Mar-27	0%	71.38%	$0.00	$185,902.63	$185,902.63	0	640	640	$260,452.92	$260,452.92	113
TAEXPTCL060001	Excavation works for Trench	8	07-Oct-26	15-Oct-26	18-Jul-26 A	21-Oct-26	0%	97%	$0.00	$75,999.50	$75,999.50	0	194	194	$78,350.00	$78,350.00	68
TAEXPTCL060002	Bedding Works	2	17-Oct-26	18-Oct-26	08-Aug-26	03-Nov-26	0%	90%	$0.00	$20,462.33	$20,462.33	0	58	58	$22,735.92	$22,735.92	91
TAEXPTCL060003	Install Pipes & Fittings	8	10-Mar-27	18-Mar-27	08-Aug-26	07-Jan-27	0%	90%	$0.00	$70,300.80	$70,300.80	0	173	173	$78,112.00	$78,112.00	90
TAEXPTCL060004	Backfilling Works for Trench	15	20-Mar-27	05-Apr-27	06-Sep-26	16-Jan-27	0%	50%	$0.00	$14,150.00	$14,150.00	0	120	120	$28,300.00	$28,300.00	139
TAEXPTCL060005	Install Valves with fittings	4	26-Apr-27	29-Apr-27	27-Sep-26	04-Feb-27	0%	20%	$0.00	$920.00	$920.00	0	26	26	$4,600.00	$4,600.00	123
TAEXPTCL060006	Install fire hydrent	6	19-Apr-27	25-Apr-27	02-Feb-27	09-Feb-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$24,000.00	$24,000.00	90
TAEXPTCL060007	Valve Chamber works	16	17-May-27	03-Jun-27	05-Sep-26	21-Mar-27	0%	20%	$0.00	$4,070.00	$4,070.00	0	70	70	$20,350.00	$20,350.00	68
TAEXPTCL060008	Inspection Test	4	05-Jun-27	08-Jun-27	21-Mar-27	25-Mar-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$4,005.00	$4,005.00	113
TSE Networks		218	11-Aug-26	13-Jun-27	25-Jul-26 A	12-May-27	34.15%	56.79%	$78,103.34	$129,889.50	$129,889.50	276	970	970	$228,733.34	$228,733.34	80
TAEXTSCL060001	Excavation works for Trench	8	11-Aug-26	19-Aug-26	25-Jul-26 A	02-Nov-26	100%	69%	$72,903.34	$50,303.30	$50,303.30	212	146	146	$72,903.34	$72,903.34	63
TAEXTSCL060002	Bedding Works	2	20-Aug-26	22-Aug-26	15-Aug-26	03-Nov-26	100%	69%	$5,200.00	$3,588.00	$3,588.00	64	44	44	$5,200.00	$5,200.00	91
TAEXTSCL060003	Install Pipes & Fittings	8	07-Apr-27	15-Apr-27	15-Aug-26	17-Apr-27	0%	69%	$0.00	$49,887.00	$49,887.00	0	177	177	$72,300.00	$72,300.00	68
TAEXTSCL060004	Backfilling Works for Trench	15	17-Apr-27	03-May-27	30-Aug-26	22-Apr-27	0%	69%	$0.00	$17,457.00	$17,457.00	0	400	400	$25,300.00	$25,300.00	68
TAEXTSCL060005	Install Valves with fittings	4	29-Apr-27	03-May-27	27-Sep-26	24-Apr-27	0%	10%	$0.00	$710.00	$710.00	0	13	13	$7,100.00	$7,100.00	67
TAEXTSCL060006	Valve Chamber works	16	04-May-27	22-May-27	05-Sep-26	11-May-27	0%	10%	$0.00	$4,025.00	$4,025.00	0	79	79	$40,250.00	$40,250.00	80
TAEXTSCL060007	Inspection Test	4	09-Jun-27	13-Jun-27	30-Aug-26	12-May-27	0%	69%	$0.00	$3,919.20	$3,919.20	0	110	110	$5,680.00	$5,680.00	80
Sewerage Networks		369	21-Dec-25	11-Mar-27	21-Dec-25 A	28-Feb-27	61.7%	71.64%	$166,363.26	$193,171.66	$193,171.66	1196	1768	1768	$269,640.23	$269,640.23	131
TAEXSWCL060001	Excavation works for Trench	10	21-Dec-25	31-Dec-25	21-Dec-25	31-Dec-25 A	100%	100%	$54,047.70	$54,047.70	$54,047.70	364	364	364	$54,047.70	$54,047.70	
TAEXSWCL0600011	Excavation works for Trench Part 01	10	28-Jan-27	08-Feb-27	10-Sep-26	13-Sep-26 A	0%	100%	$0.00	$13,511.92	$13,511.92	0	364	364	$13,511.92	$13,511.92	
TAEXSWCL060002	Bedding Works	3	30-Dec-25	01-Jan-26	30-Dec-25	01-Jan-26 A	100%	100%	$21,555.56	$21,555.56	$21,555.56	80	80	80	$21,555.56	$21,555.56	
TAEXSWCL0600021	Bedding Works Part 01	2	09-Feb-27	10-Feb-27	29-Sep-26	17-Oct-26	0%	50%	$0.00	$2,694.45	$2,694.45	0	40	40	$5,388.89	$5,388.89	226
TAEXSWCL060003	Install GRP Pipes & Fittings	12	03-Jan-26	15-Jan-26	03-Jan-26 A	15-Jan-26 A	100%	100%	$42,160.00	$42,160.00	$42,160.00	320	320	320	$42,160.00	$42,160.00	
TAEXSWCL0600031	Install GRP Pipes & Fittings Part 01	5	11-Feb-27	16-Feb-27	01-Oct-26 A	19-Oct-26	0%	45%	$0.00	$4,743.00	$4,743.00	0	144	144	$10,540.00	$10,540.00	226
TAEXSWCL060004	Backfilling Works for Trench	10	17-Jan-26	27-Jan-26	17-Jan-26 A	27-Jan-26 A	100%	100%	$18,000.00	$18,000.00	$18,000.00	230	230	230	$18,000.00	$18,000.00	
TAEXSWCL0600041	Backfilling Works for Trench Part 01	10	23-Feb-27	06-Mar-27	25-Oct-26	05-Nov-26	0%	0%	$0.00	$0.00	$0.00	0	0	0	$4,500.00	$4,500.00	226
TAEXSWCL060005	Manhole Installation with backfilling	4	14-Apr-26	18-Apr-26	14-Apr-26 A	18-Apr-26 A	100%	100%	$30,600.00	$30,600.00	$30,600.00	202	202	202	$30,600.00	$30,600.00	
TAEXSWCL0600051	Manhole Installation with backfilling Part 01	9	24-Feb-27	06-Mar-27	22-Nov-26	02-Dec-26	0%	0%	$0.00	$0.00	$0.00	0	0	0	$45,900.00	$45,900.00	203

© Oracle Corporation

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Actual Total Cost	Earned Value Cost	Planned Value Labor Units	Actual Labor Units	Earned Value Labor Units	Budgeted Total Cost	At Completion Total Cost	Total Float
TAEXSWCL060006	Leakage Test	3	09-Mar-27	11-Mar-27	16-Jul-26 A	28-Feb-27	0%	25%	$0.00	$5,859.04	$5,859.04	0	24	24	$23,436.16	$23,436.16	131
Storm Networks		163	15-Jul-26	08-Mar-27	18-Jul-26 A	24-Feb-27	25.06%	55.45%	$148,407.36	$328,392.64	$328,392.64	364	1159	1159	$592,230.64	$592,230.64	37
TAEXSTCL060001	Excavation works for Trench	21	15-Jul-26	08-Aug-26	18-Jul-26 A	11-Oct-26	100%	94%	$148,407.36	$139,502.92	$139,502.92	364	342	342	$148,407.36	$148,407.36	13
TAEXSTCL060002	Bedding Works	3	19-Oct-26	21-Oct-26	25-Jul-26 A	04-Nov-26	0%	80%	$0.00	$67,156.22	$67,156.22	0	64	64	$83,945.28	$83,945.28	91
TAEXSTCL060003	Install GRP Pipes & Fittings	10	22-Oct-26	02-Nov-26	26-Jul-26 A	07-Nov-26	0%	75%	$0.00	$39,493.50	$39,493.50	0	240	240	$52,658.00	$52,658.00	91
TAEXSTCL060004	Backfilling Works for Trench	15	03-Nov-26	19-Nov-26	11-Aug-26	24-Nov-26	0%	20%	$0.00	$19,120.00	$19,120.00	0	44	44	$95,600.00	$95,600.00	91
TAEXSTCL060005	Manhole Installation with backfilling	14	16-Nov-26	01-Dec-26	28-Jul-26 A	06-Dec-26	0%	60%	$0.00	$63,120.00	$63,120.00	0	469	469	$105,200.00	$105,200.00	91
TAEXSTCL060006	Install Catch Basin with UPVC Pipes & Fittings	12	20-Feb-27	04-Mar-27	07-Feb-27	21-Feb-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$95,220.00	$95,220.00	37
TAEXSTCL060007	Leakage Test	3	06-Mar-27	08-Mar-27	21-Feb-27	24-Feb-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$11,200.00	$11,200.00	37
Local Road 07		492	21-Jan-26	01-Aug-27	21-Jan-26 A	17-Aug-27	21.29%	22.64%	$1,254,277.82	$1,333,629.34	$1,333,629.34	5422	5251	5251	$5,890,150.17	$5,890,150.17	-5
Road Works		476	21-Jan-26	01-Aug-27	21-Jan-26 A	29-Jul-27	5.67%	5.67%	$193,786.16	$193,786.16	$193,786.16	1734	1734	1734	$3,418,038.16	$3,418,038.16	3
TAEXRDCL070001	Road Excavation and Disposal	8	21-Jan-26	29-Jan-26	21-Jan-26 A	29-Jan-26 A	100%	100%	$93,112.00	$93,112.00	$93,112.00	560	560	560	$93,112.00	$93,112.00	
TAEXRDCL070002	Backfilling Works for Road	66	25-Jan-26	11-Apr-26	25-Jan-26 A	11-Apr-26 A	100%	100%	$55,026.00	$55,026.00	$55,026.00	784	784	784	$55,026.00	$55,026.00	
TAEXRDCL070003	Subgrade Works	54	08-Feb-26	11-Apr-26	08-Feb-26	11-Apr-26 A	100%	100%	$45,648.16	$45,648.16	$45,648.16	390	390	390	$45,648.16	$45,648.16	
TAEXRDCL070004	ABC aggregate Base Course Works	3	11-Apr-27	13-Apr-27	29-Mar-27	01-Apr-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$266,839.00	$266,839.00	31
TAEXRDCL070005	MBC1 layer	1	14-Apr-27	14-Apr-27	01-Apr-27	03-Apr-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$2,458.00	$2,458.00	31
TAEXRDCL070006	BBC Base Course	2	15-Apr-27	17-Apr-27	03-Apr-27	05-Apr-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$1,004,278.00	$1,004,278.00	31
TAEXRDCL070007	BWC Asphalt Wearing Course with RC	1	13-Jun-27	13-Jun-27	09-Jun-27	10-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$811,511.00	$811,511.00	3
TAEXRDCL070008	Precast Concret Kerps	18	23-May-27	12-Jun-27	19-May-27	09-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$345,659.00	$345,659.00	2
TAEXRDCL070009	Precast Interlock Works	16	23-Jun-27	11-Jul-27	20-Jun-27	08-Jul-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$712,407.00	$712,407.00	3
TAEXRDCL070010	Stone Paving works	15	12-Jul-27	28-Jul-27	08-Jul-27	26-Jul-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$35,000.00	$35,000.00	3
TAEXRDCL070011	Road Marking	1	29-Jul-27	29-Jul-27	26-Jul-27	27-Jul-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$4,100.00	$4,100.00	3
TAEXRDCL070012	Traffic Sinage	2	31-Jul-27	01-Aug-27	27-Jul-27	29-Jul-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$42,000.00	$42,000.00	3
Electrical Works		73	10-Apr-27	03-Jul-27	24-May-27	17-Aug-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$516,856.25	$516,856.25	-14
TAEXELCL070001	Trench Cut off	12	10-Apr-27	22-Apr-27	24-May-27	07-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$30,176.25	$30,176.25	-25
TAEXELCL070002	Drawpit and PVC Pipes Installation	8	24-Apr-27	02-May-27	07-Jun-27	16-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$4,560.00	$4,560.00	17
TAEXELCL070003	Road Crossing Ducts	2	03-May-27	04-May-27	16-Jun-27	19-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$260.00	$260.00	17
TAEXELCL070004	Trench Backfilling	10	05-May-27	16-May-27	19-Jun-27	30-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$10,530.00	$10,530.00	17
TAEXELCL070005	Cables Pulling	3	17-May-27	19-May-27	30-Jun-27	04-Jul-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$368,000.00	$368,000.00	17
TAEXELCL070006	Poles RC Foundation	3	03-May-27	05-May-27	16-Jun-27	20-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$9,510.00	$9,510.00	29
TAEXELCL070007	Earthing cables	2	01-Jul-27	03-Jul-27	15-Aug-27	17-Aug-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$2,320.00	$2,320.00	-19
TAEXELCL070008	Lighting Pole Installation with Luminares	5	06-May-27	11-May-27	20-Jun-27	26-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$91,500.00	$91,500.00	31
Telecommunication Works		31	21-Mar-27	13-Jun-27	18-May-27	23-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$124,780.00	$124,780.00	33
TAEXTCCL070001	Trench Cut off	6	21-Mar-27	27-Mar-27	18-May-27	25-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$9,500.00	$9,500.00	-6
TAEXTCCL070002	Drawpit and PVC Pipes Installation	4	26-May-27	30-May-27	05-Jun-27	09-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$80,250.00	$80,250.00	-8
TAEXTCCL070003	Road Crossing Ducts	2	31-May-27	01-Jun-27	09-Jun-27	12-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$8,600.00	$8,600.00	33
TAEXTCCL070004	Trench Backfilling	10	02-Jun-27	13-Jun-27	12-Jun-27	23-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$26,430.00	$26,430.00	33
CCTV Works		44	19-Apr-27	08-Jun-27	08-May-27	28-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$50,414.00	$50,414.00	38
TAEXCCCL070001	Pipe Installation with manhole	9	19-Apr-27	28-Apr-27	08-May-27	18-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$23,962.00	$23,962.00	-3
TAEXCCCL070002	CCTV Swiches Lighting panels Installation	12	29-Apr-27	12-May-27	18-May-27	01-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$2,264.00	$2,264.00	38
TAEXCCCL070003	Cable laying and connected with Panels	10	13-May-27	24-May-27	01-Jun-27	13-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$19,654.00	$19,654.00	38
TAEXCCCL070004	Pole Installation with IP Outdoor CCTV POE Camera	13	25-May-27	08-Jun-27	13-Jun-27	28-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$4,534.00	$4,534.00	38
Potable Networks		304	22-Apr-26	24-Jun-27	22-Apr-26 A	11-Apr-27	33.59%	46.14%	$80,045.54	$109,959.22	$109,959.22	394	424	424	$238,312.54	$238,312.54	99
TAEXPTCL070001	Excavation works for Trench	4	22-Apr-26	26-Apr-26	22-Apr-26 A	26-Apr-26 A	100%	100%	$54,444.14	$54,444.14	$54,444.14	165	165	165	$54,444.14	$54,444.14	
TAEXPTCL0700011	Excavation works for Trench Part 01	4	21-Sep-26	24-Sep-26	05-Oct-26	10-Oct-26	100%	0%	$2,865.48	$0.00	$0.00	165	0	0	$2,865.48	$2,865.48	9
TAEXPTCL070002	Bedding Works	2	26-Sep-26	27-Sep-26	29-Jun-26 A	11-Oct-26	100%	44%	$22,735.92	$10,003.80	$10,003.80	64	28	28	$22,735.92	$22,735.92	165
TAEXPTCL070003	Install Pipes & Fittings	8	20-Mar-27	28-Mar-27	30-Jun-26 A	12-Jan-27	0%	44%	$0.00	$34,369.28	$34,369.28	0	85	84	$78,112.00	$78,112.00	90
TAEXPTCL070004	Backfilling Works for Trench	13	29-Mar-27	12-Apr-27	30-Aug-26	21-Jan-27	0%	44%	$0.00	$9,702.00	$9,702.00	0	128	128	$22,050.00	$22,050.00	123
TAEXPTCL070005	Install Valves with fittings	4	08-Apr-27	12-Apr-27	27-Sep-26	21-Jan-27	0%	15%	$0.00	$1,440.00	$1,440.00	0	19	19	$9,600.00	$9,600.00	123
TAEXPTCL070006	Install fire hydrent	5	29-Mar-27	03-Apr-27	12-Jan-27	18-Jan-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$22,400.00	$22,400.00	90
TAEXPTCL070007	Valve Chamber works	14	05-Jun-27	20-Jun-27	21-Mar-27	06-Apr-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$22,100.00	$22,100.00	68
TAEXPTCL070008	Inspection Test	4	21-Jun-27	24-Jun-27	06-Apr-27	11-Apr-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$4,005.00	$4,005.00	99
TSE Networks		362	23-Mar-26	02-Jun-27	23-Mar-26 A	19-May-27	64.91%	60.4%	$141,028.34	$131,225.51	$131,225.51	1175	1135	1135	$217,273.34	$217,273.34	67

TASK filter: All Activities

© Oracle Corporation

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Actual Total Cost	Earned Value Cost	Planned Value Labor Units	Actual Labor Units	Earned Value Labor Units	Budgeted Total Cost	At Completion Total Cost	Total Float
TAEXTSCL070001	Excavation works for Trench	4	23-Mar-26	26-Mar-26	23-Mar-26 A	27-Mar-26 A	100%	100%	$50,027.51	$50,027.51	$50,027.51	176	176	176	$50,027.51	$50,027.51	
TAEXTSCL0700011	Excavation works for Trench Part 01	4	21-Jun-26	24-Jun-26	08-Oct-26	13-Oct-26	100%	0%	$16,675.83	$0.00	$0.00	176	0	0	$16,675.83	$16,675.83	10
TAEXTSCL070002	Bedding Works	1	15-Apr-26	15-Apr-26	15-Apr-26 A	15-Apr-26 A	100%	100%	$3,375.00	$3,375.00	$3,375.00	64	64	64	$3,375.00	$3,375.00	
TAEXTSCL0700021	Bedding Works Part 01	1	17-Jan-27	17-Jan-27	15-Oct-26	17-Oct-26	0%	0%	$0.00	$0.00	$0.00	0	0	0	$1,125.00	$1,125.00	175
TAEXTSCL070003	Install Pipes & Fittings	5	15-Apr-26	20-Apr-26	15-Apr-26 A	20-Apr-26 A	100%	100%	$54,225.00	$54,225.00	$54,225.00	256	256	256	$54,225.00	$54,225.00	
TAEXTSCL0700031	Install Pipes & Fittings Part 01	5	18-Jan-27	23-Jan-27	17-Oct-26	22-Oct-26	0%	0%	$0.00	$0.00	$0.00	0	0	0	$18,075.00	$18,075.00	175
TAEXTSCL070004	Backfilling Works for Trench	9	21-Apr-26	30-Apr-26	21-Apr-26 A	30-Apr-26 A	100%	100%	$16,725.00	$16,725.00	$16,725.00	503	503	503	$16,725.00	$16,725.00	
TAEXTSCL0700041	Backfilling Works for Trench Part 01	8	24-Jan-27	01-Feb-27	22-Oct-26	01-Nov-26	0%	0%	$0.00	$0.00	$0.00	0	0	0	$5,575.00	$5,575.00	186
TAEXTSCL070005	Install Valves with fittings	4	08-May-27	11-May-27	27-Sep-26	29-Apr-27	0%	15%	$0.00	$1,080.00	$1,080.00	0	19	19	$7,200.00	$7,200.00	67
TAEXTSCL070006	Valve Chamber works	15	12-May-27	29-May-27	27-Sep-26	15-May-27	0%	15%	$0.00	$5,793.00	$5,793.00	0	117	117	$38,620.00	$38,620.00	67
TAEXTSCL070007	Inspection Test	4	30-May-27	02-Jun-27	15-May-27	19-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$5,650.00	$5,650.00	67
Sewerage Networks		89	15-Dec-26	02-Mar-27	09-Jun-26 A	29-Nov-26	0%	66%	$0.00	$236,786.23	$236,786.23	0	771	771	$358,750.60	$358,750.60	208
TAEXSWCL070001	Excavation works for Trench	28	15-Dec-26	16-Jan-27	09-Jun-26 A	15-Oct-26	0%	95%	$0.00	$61,436.50	$61,436.50	0	293	293	$64,670.00	$64,670.00	131
TAEXSWCL070002	Bedding Works	3	17-Jan-27	19-Jan-27	29-Aug-26	15-Oct-26	0%	95%	$0.00	$25,597.23	$25,597.23	0	76	76	$26,944.45	$26,944.45	218
TAEXSWCL070003	Install GRP Pipes & Fittings	8	20-Jan-27	28-Jan-27	30-Aug-26	15-Oct-26	0%	95%	$0.00	$93,765.00	$93,765.00	0	228	228	$98,700.00	$98,700.00	218
TAEXSWCL070004	Backfilling Works for Trench	14	31-Jan-27	15-Feb-27	17-Oct-26	02-Nov-26	0%	0%	$0.00	$0.00	$0.00	0	0	0	$70,350.00	$70,350.00	218
TAEXSWCL070005	Manhole Installation with backfilling	12	14-Feb-27	27-Feb-27	10-Sep-26	25-Nov-26	0%	75%	$0.00	$55,987.50	$55,987.50	0	174	174	$74,650.00	$74,650.00	208
TAEXSWCL070006	Leakage Test	3	28-Feb-27	02-Mar-27	25-Nov-26	29-Nov-26	0%	0%	$0.00	$0.00	$0.00	0	0	0	$23,436.15	$23,436.15	208
Storm Networks		310	15-Feb-26	22-Feb-27	15-Feb-26 A	10-Feb-27	86.92%	68.54%	$839,417.78	$661,872.22	$661,872.22	2119	1187	1187	$965,725.28	$965,725.28	31
TAEXSTCL070001	Excavation works for Trench	6	15-Feb-26	21-Feb-26	15-Feb-26	21-Feb-26 A	100%	100%	$150,896.00	$150,896.00	$150,896.00	304	304	304	$150,896.00	$150,896.00	
TAEXSTCL0700011	Excavation works for Trench Part 01	4	15-Aug-26	18-Aug-26	11-Oct-26	15-Oct-26	100%	0%	$37,724.00	$0.00	$0.00	304	0	0	$37,724.00	$37,724.00	13
TAEXSTCL070002	Bedding Works	1	05-Mar-26	05-Mar-26	05-Mar-26 A	06-Mar-26 A	100%	100%	$67,156.22	$67,156.22	$67,156.22	80	80	80	$67,156.22	$67,156.22	
TAEXSTCL0700021	Bedding Works Part 01	1	19-Aug-26	19-Aug-26	15-Oct-26	17-Oct-26	100%	0%	$16,789.06	$0.00	$0.00	80	0	0	$16,789.06	$16,789.06	89
TAEXSTCL070003	Install GRP Pipes & Fittings	6	14-Mar-26	19-Mar-26	14-Mar-26 A	19-Mar-26 A	100%	100%	$223,972.50	$223,972.50	$223,972.50	240	240	240	$223,972.50	$223,972.50	
TAEXSTCL0700031	Install GRP Pipes & Fittings Part 01	5	20-Aug-26	25-Aug-26	17-Oct-26	22-Oct-26	100%	0%	$74,657.50	$0.00	$0.00	240	0	0	$74,657.50	$74,657.50	89
TAEXSTCL070004	Backfilling Works for Trench	10	04-Apr-26	14-Apr-26	04-Apr-26 A	14-Apr-26 A	100%	100%	$145,125.00	$145,125.00	$145,125.00	308	308	308	$145,125.00	$145,125.00	
TAEXSTCL0700041	Backfilling Works for Trench Part 01	8	03-Sep-26	12-Sep-26	31-Oct-26	09-Nov-26	100%	0%	$48,375.00	$0.00	$0.00	308	0	0	$48,375.00	$48,375.00	89
TAEXSTCL070005	Manhole Installation with backfilling	10	12-Apr-26	22-Apr-26	12-Apr-26 A	22-Apr-26 A	100%	100%	$74,722.50	$74,722.50	$74,722.50	255	255	255	$74,722.50	$74,722.50	
TAEXSTCL0700051	Manhole Installation with backfilling Part 01	5	20-Oct-26	25-Oct-26	28-Nov-26	03-Dec-26	0%	0%	$0.00	$0.00	$0.00	0	0	0	$24,907.50	$24,907.50	77
TAEXSTCL070006	Install Catch Basin with UPVC Pipes & Fittings	10	08-Feb-27	18-Feb-27	26-Jan-27	07-Feb-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$90,200.00	$90,200.00	31
TAEXSTCL070007	Leakage Test	3	20-Feb-27	22-Feb-27	07-Feb-27	10-Feb-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$11,200.00	$11,200.00	31
Local Road 08		502	12-Jan-26	31-Jul-27	12-Jan-26 A	19-Aug-27	23.1%	30.5%	$1,190,327.18	$1,571,618.56	$1,571,618.56	6440	7948	7948	$5,152,236.17	$5,152,236.17	-7
Road Works		483	12-Jan-26	31-Jul-27	12-Jan-26 A	28-Jul-27	11.91%	15.15%	$364,786.28	$464,186.28	$464,186.28	2544	2672	2672	$3,063,374.16	$3,063,374.16	4
TAEXRDCL080000	Asphalt Milling and Deisposal	4	14-Mar-27	17-Mar-27	25-Jul-26 A	26-Jul-26 A	0%	100%	$0.00	$99,400.00	$99,400.00	0	128	128	$99,400.00	$99,400.00	
TAEXRDCL080001	Road Excavation and Disposal	8	12-Jan-26	20-Jan-26	12-Jan-26 A	20-Jan-26 A	100%	100%	$115,226.10	$115,226.10	$115,226.10	560	560	560	$115,226.10	$115,226.10	
TAEXRDCL0800011	Road Excavation and Disposal Part 01	5	18-Mar-27	23-Mar-27	24-Feb-27	02-Mar-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$1,163.90	$1,163.90	40
TAEXRDCL080002	Backfilling Works for Road	8	29-Jan-26	07-Feb-26	29-Jan-26 A	07-Feb-26 A	100%	100%	$181,520.60	$181,520.60	$181,520.60	784	784	784	$181,520.60	$181,520.60	
TAEXRDCL0800021	Backfilling Works for Road Part 01	7	24-Mar-27	31-Mar-27	02-Mar-27	10-Mar-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$15,784.40	$15,784.40	40
TAEXRDCL080003	Subgrade Works	4	08-Feb-26	11-Feb-26	08-Feb-26	11-Feb-26 A	100%	100%	$68,039.58	$68,039.58	$68,039.58	1200	1200	1200	$68,039.58	$68,039.58	
TAEXRDCL0800031	Subgrade Works Part 01	4	01-Apr-27	05-Apr-27	10-Mar-27	15-Mar-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$68,039.58	$68,039.58	40
TAEXRDCL080004	ABC aggregate Base Course Works	4	06-Apr-27	10-Apr-27	15-Mar-27	20-Mar-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$655,786.00	$655,786.00	40
TAEXRDCL080005	MBC1 layer	1	11-Apr-27	11-Apr-27	20-Mar-27	21-Mar-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$9,832.00	$9,832.00	40
TAEXRDCL080006	BBC Base Course	4	12-Apr-27	15-Apr-27	21-Mar-27	25-Mar-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$1,075,760.00	$1,075,760.00	40
TAEXRDCL080007	BWC Asphalt Wearing Course with RC	1	29-Jun-27	29-Jun-27	26-Jun-27	27-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$111,511.00	$111,511.00	4
TAEXRDCL080008	Precast Concret Kerps	14	13-Jun-27	28-Jun-27	09-Jun-27	26-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$401,420.00	$401,420.00	2
TAEXRDCL080009	Precast Interlock Works	17	30-Jun-27	19-Jul-27	27-Jun-27	17-Jul-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$175,671.00	$175,671.00	4
TAEXRDCL080010	Stone Paving works	7	20-Jul-27	27-Jul-27	17-Jul-27	25-Jul-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$38,120.00	$38,120.00	4
TAEXRDCL080011	Road Marking	1	28-Jul-27	28-Jul-27	25-Jul-27	26-Jul-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$4,100.00	$4,100.00	4
TAEXRDCL080012	Traffic Sinage	2	29-Jul-27	31-Jul-27	26-Jul-27	28-Jul-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$42,000.00	$42,000.00	4
Electrical Works		63	24-Apr-27	05-Jul-27	01-Sep-26 A	19-Aug-27	0%	22.06%	$0.00	$80,000.00	$80,000.00	0	80	80	$362,566.25	$362,566.25	-9
TAEXELCL080001	Trench Cut off	10	24-Apr-27	04-May-27	07-Jun-27	19-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$27,926.25	$27,926.25	-25
TAEXELCL080002	Drawpit and PVC Pipes Installation	5	05-May-27	10-May-27	19-Jun-27	24-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$5,280.00	$5,280.00	8
TAEXELCL080003	Road Crossing Ducts	2	11-May-27	12-May-27	24-Jun-27	27-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$260.00	$260.00	8
TAEXELCL080004	Trench Backfilling	14	13-May-27	29-May-27	27-Jun-27	13-Jul-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$14,230.00	$14,230.00	8
TAEXELCL080005	Cables Pulling	3	30-May-27	01-Jun-27	13-Jul-27	17-Jul-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$168,000.00	$168,000.00	8

© Oracle Corporation

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Actual Total Cost	Earned Value Cost	Planned Value Labor Units	Actual Labor Units	Earned Value Labor Units	Budgeted Total Cost	At Completion Total Cost	Total Float
TAEXELCL080006	Poles RC Foundation	4	11-May-27	15-May-27	24-Jun-27	29-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$12,500.00	$12,500.00	22
TAEXELCL080007	Earthing cables	2	04-Jul-27	05-Jul-27	17-Aug-27	19-Aug-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$2,320.00	$2,320.00	-19
TAEXELCL080008	Lighting Pole Installation with Luminares	6	16-May-27	22-May-27	29-Jun-27	06-Jul-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$52,050.00	$52,050.00	22
TAEXELCL080009	Install Substation & RMU	9	02-Jun-27	12-Jun-27	01-Sep-26	02-Sep-26 A	0%	100%	$0.00	$80,000.00	$80,000.00	0	80	80	$80,000.00	$80,000.00	
Telecommunication Works		34	28-Mar-27	23-Jun-27	25-May-27	04-Jul-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$156,215.00	$156,215.00	24
TAEXTCCL080001	Trench Cut off	10	28-Mar-27	07-Apr-27	25-May-27	06-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$15,230.00	$15,230.00	-6
TAEXTCCL080002	Drawpit and PVC Pipes Installation	5	31-May-27	05-Jun-27	09-Jun-27	15-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$100,235.00	$100,235.00	-8
TAEXTCCL080003	Road Crossing Ducts	2	06-Jun-27	07-Jun-27	15-Jun-27	17-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$8,600.00	$8,600.00	24
TAEXTCCL080004	Trench Backfilling	14	08-Jun-27	23-Jun-27	17-Jun-27	04-Jul-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$32,150.00	$32,150.00	24
CCTV Works		46	29-Apr-27	21-Jun-27	18-May-27	11-Jul-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$52,061.00	$52,061.00	27
TAEXCCCL080001	Pipe Installation with manhole	8	29-Apr-27	08-May-27	18-May-27	27-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$25,094.00	$25,094.00	-3
TAEXCCCL080002	CCTV Swiches Lighting panels Installation	13	09-May-27	23-May-27	27-May-27	12-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$2,578.00	$2,578.00	27
TAEXCCCL080003	Cable laying and connected with Panels	10	24-May-27	03-Jun-27	12-Jun-27	23-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$19,654.00	$19,654.00	27
TAEXCCCL080004	Pole Installation with IP Outdoor CCTV POE Camera	15	05-Jun-27	21-Jun-27	23-Jun-27	11-Jul-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$4,735.00	$4,735.00	27
Potable Networks		194	17-Oct-26	13-Jul-27	23-Aug-26 A	26-Apr-27	0%	39.02%	$0.00	$98,006.51	$98,006.51	0	354	354	$251,192.54	$251,192.54	82
TAEXPTCL080001	Excavation works for Trench	8	17-Oct-26	25-Oct-26	23-Aug-26	25-Oct-26	0%	64%	$0.00	$32,934.16	$32,934.16	0	134	134	$51,459.62	$51,459.62	68
TAEXPTCL080002	Bedding Works	2	26-Oct-26	27-Oct-26	26-Sep-26	26-Oct-26	0%	55%	$0.00	$12,504.76	$12,504.76	0	35	35	$22,735.92	$22,735.92	169
TAEXPTCL080003	Install Pipes & Fittings	8	29-Mar-27	06-Apr-27	26-Sep-26	17-Jan-27	0%	55%	$0.00	$42,961.60	$42,961.60	0	106	106	$78,112.00	$78,112.00	128
TAEXPTCL080004	Backfilling Works for Trench	15	07-Apr-27	24-Apr-27	17-Jan-27	03-Feb-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$28,350.00	$28,350.00	128
TAEXPTCL080005	Install Valves with fittings	4	01-May-27	04-May-27	04-Feb-27	09-Feb-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$12,500.00	$12,500.00	123
TAEXPTCL080006	Install fire hydrent	6	26-Apr-27	02-May-27	27-Sep-26	15-Feb-27	0%	15%	$0.00	$3,600.00	$3,600.00	0	22	22	$24,000.00	$24,000.00	111
TAEXPTCL080007	Valve Chamber works	16	21-Jun-27	08-Jul-27	27-Sep-26	21-Apr-27	0%	20%	$0.00	$6,006.00	$6,006.00	0	57	57	$30,030.00	$30,030.00	68
TAEXPTCL080008	Inspection Test	4	10-Jul-27	13-Jul-27	21-Apr-27	26-Apr-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$4,005.00	$4,005.00	82
TSE Networks		180	20-Aug-26	18-Jul-27	04-Aug-26 A	01-May-27	31.85%	18.71%	$72,903.34	$42,832.64	$42,832.64	208	238	238	$228,923.34	$228,923.34	82
TAEXTSCL080001	Excavation works for Trench	8	20-Aug-26	29-Aug-26	04-Aug-26	07-Nov-26	100%	49%	$72,903.34	$35,722.64	$35,722.64	208	102	102	$72,903.34	$72,903.34	63
TAEXTSCL080002	Bedding Works	2	28-Oct-26	29-Oct-26	07-Nov-26	09-Nov-26	0%	0%	$0.00	$0.00	$0.00	0	0	0	$5,600.00	$5,600.00	159
TAEXTSCL080003	Install Pipes & Fittings	8	24-Jan-27	01-Feb-27	09-Nov-26	18-Nov-26	0%	0%	$0.00	$0.00	$0.00	0	0	0	$72,300.00	$72,300.00	159
TAEXTSCL080004	Backfilling Works for Trench	15	02-Feb-27	18-Feb-27	18-Nov-26	06-Dec-26	0%	0%	$0.00	$0.00	$0.00	0	0	0	$25,300.00	$25,300.00	189
TAEXTSCL080005	Install Valves with fittings	4	15-Feb-27	18-Feb-27	27-Sep-26	06-Dec-26	0%	15%	$0.00	$1,072.50	$1,072.50	0	19	19	$7,150.00	$7,150.00	189
TAEXTSCL080006	Valve Chamber works	16	20-Feb-27	09-Mar-27	27-Sep-26	22-Dec-26	0%	15%	$0.00	$6,037.50	$6,037.50	0	117	117	$40,250.00	$40,250.00	189
TAEXTSCL080007	Inspection Test	4	14-Jul-27	18-Jul-27	26-Apr-27	01-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$5,420.00	$5,420.00	82
Sewerage Networks		278	19-Feb-26	07-Mar-27	19-Feb-26 A	25-Nov-26	57.23%	90.7%	$146,094.28	$231,529.27	$231,529.27	1038	2075	2075	$255,270.60	$255,270.60	211
TAEXSWCL080001	Excavation works for Trench	8	19-Feb-26	28-Feb-26	19-Feb-26	28-Feb-26 A	100%	100%	$52,416.00	$52,416.00	$52,416.00	260	260	260	$52,416.00	$52,416.00	
TAEXSWCL0800011	Excavation works for Trench Part 01	10	17-Jan-27	27-Jan-27	08-Jun-26 A	21-Jun-26 A	0%	100%	$0.00	$2,184.00	$2,184.00	0	260	260	$2,184.00	$2,184.00	
TAEXSWCL080002	Bedding Works	2	31-Mar-26	01-Apr-26	31-Mar-26 A	01-Apr-26 A	100%	100%	$22,987.78	$22,987.78	$22,987.78	80	80	80	$22,987.78	$22,987.78	
TAEXSWCL0800021	Bedding Works Part 01	1	28-Jan-27	28-Jan-27	02-Jul-26 A	06-Sep-26 A	0%	100%	$0.00	$4,056.67	$4,056.67	0	80	80	$4,056.67	$4,056.67	
TAEXSWCL080003	Install GRP Pipes & Fittings	6	01-Apr-26	07-Apr-26	01-Apr-26 A	07-Apr-26 A	100%	100%	$38,962.50	$38,962.50	$38,962.50	320	320	320	$38,962.50	$38,962.50	
TAEXSWCL0800031	Install GRP Pipes & Fittings Part 01	4	30-Jan-27	02-Feb-27	02-Jul-26 A	13-Sep-26 A	0%	100%	$0.00	$12,987.50	$12,987.50	0	320	320	$12,987.50	$12,987.50	
TAEXSWCL080004	Backfilling Works for Trench	6	04-Apr-26	09-Apr-26	04-Apr-26 A	09-Apr-26 A	100%	100%	$9,024.00	$9,024.00	$9,024.00	170	170	170	$9,024.00	$9,024.00	
TAEXSWCL0800041	Backfilling Works for Trench Part 01	10	09-Feb-27	20-Feb-27	06-Jun-26 A	04-Oct-26 A	0%	100%	$0.00	$13,536.00	$13,536.00	0	170	170	$13,536.00	$13,536.00	
TAEXSWCL080005	Manhole Installation with backfilling	5	11-Apr-26	15-Apr-26	11-Apr-26 A	15-Apr-26 A	100%	100%	$22,704.00	$22,704.00	$22,704.00	208	208	208	$22,704.00	$22,704.00	
TAEXSWCL0800051	Manhole Installation with backfilling Part 01	10	21-Feb-27	03-Mar-27	28-Jul-26 A	23-Nov-26	0%	95%	$0.00	$50,327.20	$50,327.20	0	198	198	$52,976.00	$52,976.00	211
TAEXSWCL080006	Leakage Test	3	04-Mar-27	07-Mar-27	18-Jul-26 A	25-Nov-26	0%	10%	$0.00	$2,343.61	$2,343.61	0	10	10	$23,436.15	$23,436.15	211
Storm Networks		273	15-Feb-26	16-Jan-27	15-Feb-26 A	13-Jan-27	77.5%	83.7%	$606,543.28	$655,063.86	$655,063.86	2650	2529	2529	$782,633.28	$782,633.28	92
TAEXSTCL080001	Excavation works for Trench	10	15-Feb-26	25-Feb-26	15-Feb-26	25-Feb-26 A	100%	100%	$188,708.80	$188,708.80	$188,708.80	260	260	260	$188,708.80	$188,708.80	
TAEXSTCL0800011	Excavation works for Trench Part 01	5	30-Aug-26	03-Sep-26	12-Sep-26	15-Oct-26	100%	85%	$3,851.20	$3,273.52	$3,273.52	260	221	221	$3,851.20	$3,851.20	13
TAEXSTCL080002	Bedding Works	2	05-Mar-26	07-Mar-26	05-Mar-26 A	07-Mar-26 A	100%	100%	$82,266.37	$82,266.37	$82,266.37	80	80	80	$82,266.37	$82,266.37	
TAEXSTCL0800021	Bedding Works Part 01	1	05-Sep-26	05-Sep-26	12-Sep-26	15-Oct-26	100%	85%	$1,678.91	$1,427.07	$1,427.07	80	68	68	$1,678.91	$1,678.91	13
TAEXSTCL080003	Install GRP Pipes & Fittings	7	01-Apr-26	08-Apr-26	01-Apr-26 A	08-Apr-26 A	100%	100%	$192,525.10	$192,525.10	$192,525.10	320	320	320	$192,525.10	$192,525.10	
TAEXSTCL0800031	Install GRP Pipes & Fittings Part 01	7	06-Sep-26	13-Sep-26	15-Oct-26	24-Oct-26	100%	0%	$10,132.90	$0.00	$0.00	320	0	0	$10,132.90	$10,132.90	13
TAEXSTCL080004	Backfilling Works for Trench	6	04-Apr-26	09-Apr-26	04-Apr-26 A	09-Apr-26 A	100%	100%	$91,029.00	$91,029.00	$91,029.00	330	330	330	$91,029.00	$91,029.00	
TAEXSTCL0800041	Backfilling Works for Trench Part 01	7	23-Sep-26	30-Sep-26	02-Nov-26	10-Nov-26	100%	0%	$4,791.00	$0.00	$0.00	330	0	0	$4,791.00	$4,791.00	13
TAEXSTCL080005	Manhole Installation with backfilling	5	11-Apr-26	15-Apr-26	11-Apr-26 A	15-Apr-26 A	100%	100%	$31,560.00	$31,560.00	$31,560.00	670	670	670	$31,560.00	$31,560.00	
TAEXSTCL0800051	Manhole Installation with backfilling Part 01	10	20-Oct-26	31-Oct-26	06-Jun-26 A	30-Nov-26	0%	85%	$0.00	$62,594.00	$62,594.00	0	570	570	$73,640.00	$73,640.00	7

TASK filter: All Activities

© Oracle Corporation

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Actual Total Cost	Earned Value Cost	Planned Value Labor Units	Actual Labor Units	Earned Value Labor Units	Budgeted Total Cost	At Completion Total Cost	Total Float
TAEXSTCL080006	Install Catch Basin with UPVC Pipes & Fittings	11	02-Dec-26	14-Dec-26	30-Nov-26	13-Dec-26	0%	0%	$0.00	$0.00	$0.00	0	0	0	$91,250.00	$91,250.00	7
TAEXSTCL080007	Leakage Test	3	13-Jan-27	16-Jan-27	12-Jul-26 A	13-Jan-27	0%	15%	$0.00	$1,680.00	$1,680.00	0	11	11	$11,200.00	$11,200.00	92
Local Road 09		576	20-Oct-25	02-Aug-27	20-Oct-25 A	22-Aug-27	37.25%	40.07%	$1,423,382.27	$1,530,853.51	$1,530,853.51	4504	5294	5294	$3,820,653.17	$3,820,653.17	-9
Road Works		557	20-Oct-25	02-Aug-27	20-Oct-25 A	31-Jul-27	25.42%	25.42%	$518,053.16	$518,053.16	$518,053.16	906	906	906	$2,037,671.16	$2,037,671.16	2
TAEXRDCL090001	Road Excavation and Disposal	25	20-Oct-25	17-Nov-25	20-Oct-25 A	17-Nov-25 A	100%	100%	$281,473.00	$281,473.00	$281,473.00	140	140	140	$281,473.00	$281,473.00	
TAEXRDCL090002	Backfilling Works for Road	2	15-Dec-25	16-Dec-25	15-Dec-25	16-Dec-25 A	100%	100%	$140,932.00	$140,932.00	$140,932.00	506	506	506	$140,932.00	$140,932.00	
TAEXRDCL090003	Subgrade Works	15	04-Jan-26	20-Jan-26	04-Jan-26 A	20-Jan-26 A	100%	100%	$95,648.16	$95,648.16	$95,648.16	260	260	260	$95,648.16	$95,648.16	
TAEXRDCL090004	ABC aggregate Base Course Works	5	20-Feb-27	24-Feb-27	20-Feb-27	25-Feb-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$222,366.00	$222,366.00	62
TAEXRDCL090005	MBC1 layer	1	25-Feb-27	25-Feb-27	25-Feb-27	27-Feb-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$2,458.00	$2,458.00	62
TAEXRDCL090006	BBC Base Course	2	27-Feb-27	28-Feb-27	27-Feb-27	01-Mar-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$404,278.00	$404,278.00	62
TAEXRDCL090007	BWC Asphalt Wearing Course with RC	1	14-Jul-27	14-Jul-27	11-Jul-27	12-Jul-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$111,511.00	$111,511.00	2
TAEXRDCL090008	Precast Concret Kerps	13	29-Jun-27	13-Jul-27	26-Jun-27	11-Jul-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$271,311.00	$271,311.00	2
TAEXRDCL090009	Precast Interlock Works	12	15-Jul-27	28-Jul-27	12-Jul-27	26-Jul-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$449,144.00	$449,144.00	2
TAEXRDCL090010	Stone Paving works	2	29-Jul-27	31-Jul-27	26-Jul-27	28-Jul-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$21,000.00	$21,000.00	2
TAEXRDCL090011	Road Marking	1	01-Aug-27	01-Aug-27	28-Jul-27	29-Jul-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$4,100.00	$4,100.00	2
TAEXRDCL090012	Traffic Sinage	1	02-Aug-27	02-Aug-27	29-Jul-27	31-Jul-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$33,450.00	$33,450.00	2
Electrical Works		55	05-May-27	07-Jul-27	19-Jun-27	22-Aug-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$264,866.25	$264,866.25	-18
TAEXELCL090001	Trench Cut off	11	05-May-27	17-May-27	19-Jun-27	01-Jul-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$30,186.25	$30,186.25	-25
TAEXELCL090002	Drawpit and PVC Pipes Installation	9	18-May-27	27-May-27	01-Jul-27	12-Jul-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$4,560.00	$4,560.00	0
TAEXELCL090003	Road Crossing Ducts	2	29-May-27	30-May-27	12-Jul-27	14-Jul-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$260.00	$260.00	0
TAEXELCL090004	Trench Backfilling	10	31-May-27	10-Jun-27	14-Jul-27	26-Jul-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$10,530.00	$10,530.00	0
TAEXELCL090005	Cables Pulling	2	12-Jun-27	13-Jun-27	26-Jul-27	28-Jul-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$116,000.00	$116,000.00	0
TAEXELCL090006	Poles RC Foundation	3	29-May-27	31-May-27	12-Jul-27	15-Jul-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$9,510.00	$9,510.00	10
TAEXELCL090007	Earthing cables	2	06-Jul-27	07-Jul-27	19-Aug-27	22-Aug-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$2,320.00	$2,320.00	-19
TAEXELCL090008	Lighting Pole Installation with Luminares	4	01-Jun-27	05-Jun-27	15-Jul-27	20-Jul-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$91,500.00	$91,500.00	10
Telecommunication Works		24	08-Apr-27	23-Jun-27	06-Jun-27	04-Jul-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$122,780.00	$122,780.00	24
TAEXTCCL090001	Trench Cut off	5	08-Apr-27	13-Apr-27	06-Jun-27	12-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$7,500.00	$7,500.00	-6
TAEXTCCL090002	Drawpit and PVC Pipes Installation	4	06-Jun-27	09-Jun-27	15-Jun-27	20-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$80,250.00	$80,250.00	-8
TAEXTCCL090003	Road Crossing Ducts	2	10-Jun-27	12-Jun-27	20-Jun-27	22-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$8,600.00	$8,600.00	24
TAEXTCCL090004	Trench Backfilling	10	13-Jun-27	23-Jun-27	22-Jun-27	04-Jul-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$26,430.00	$26,430.00	24
CCTV Works		37	09-May-27	20-Jun-27	27-May-27	10-Jul-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$52,325.00	$52,325.00	28
TAEXCCCL090001	Pipe Installation with manhole	7	09-May-27	16-May-27	27-May-27	05-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$23,144.00	$23,144.00	-3
TAEXCCCL090002	CCTV Swiches Lighting panels Installation	10	17-May-27	27-May-27	05-Jun-27	16-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$2,515.00	$2,515.00	28
TAEXCCCL090003	Cable laying and connected with Panels	8	29-May-27	06-Jun-27	16-Jun-27	26-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$22,767.00	$22,767.00	28
TAEXCCCL090004	Pole Installation with IP Outdoor CCTV POE Camera	12	07-Jun-27	20-Jun-27	26-Jun-27	10-Jul-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$3,899.00	$3,899.00	28
Potable Networks		356	23-Mar-26	28-Jul-27	23-Mar-26 A	11-May-27	74.36%	76.97%	$183,004.04	$189,430.54	$189,430.54	904	1136	1136	$246,105.54	$246,105.54	73
TAEXPTCL090001	Excavation works for Trench	4	23-Mar-26	26-Mar-26	23-Mar-26 A	26-Mar-26 A	100%	100%	$61,806.64	$61,806.64	$61,806.64	140	140	140	$61,806.64	$61,806.64	
TAEXPTCL0900011	Excavation works for Trench Part 01	3	17-Sep-26	20-Sep-26	06-Aug-26	09-Aug-26 A	100%	100%	$3,252.98	$3,252.98	$3,252.98	140	140	140	$3,252.98	$3,252.98	
TAEXPTCL090002	Bedding Works	1	14-Apr-26	14-Apr-26	14-Apr-26 A	14-Apr-26 A	100%	100%	$19,325.53	$19,325.53	$19,325.53	64	64	64	$19,325.53	$19,325.53	
TAEXPTCL0900021	Bedding Works Part 01	6	21-Sep-26	27-Sep-26	06-Jun-26 A	09-Aug-26 A	100%	100%	$3,410.39	$3,410.39	$3,410.39	64	64	64	$3,410.39	$3,410.39	
TAEXPTCL090003	Install Pipes & Fittings	2	16-Apr-26	18-Apr-26	16-Apr-26 A	18-Apr-26 A	100%	100%	$65,025.00	$65,025.00	$65,025.00	144	144	144	$65,025.00	$65,025.00	
TAEXPTCL0900031	Install Pipes & Fittings Part 01	6	28-Sep-26	04-Oct-26	11-Jun-26 A	09-Aug-26 A	100%	100%	$11,475.00	$11,475.00	$11,475.00	144	144	144	$11,475.00	$11,475.00	
TAEXPTCL090004	Backfilling Works for Trench	9	21-Apr-26	30-Apr-26	21-Apr-26 A	30-Apr-26 A	100%	100%	$18,708.50	$18,708.50	$18,708.50	208	208	208	$18,708.50	$18,708.50	
TAEXPTCL0900041	Backfilling Works for Trench Part 01	10	23-Feb-27	06-Mar-27	15-Jun-26 A	09-Aug-26 A	0%	100%	$0.00	$3,301.50	$3,301.50	0	208	208	$3,301.50	$3,301.50	
TAEXPTCL090005	Install Valves with fittings	3	13-Apr-27	15-Apr-27	04-Oct-26 A	24-Jan-27	0%	25%	$0.00	$3,125.00	$3,125.00	0	24	24	$12,500.00	$12,500.00	123
TAEXPTCL090006	Install fire hydrent	6	04-Apr-27	10-Apr-27	18-Jan-27	25-Jan-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$24,000.00	$24,000.00	90
TAEXPTCL090007	Valve Chamber works	14	10-Jul-27	25-Jul-27	21-Apr-27	08-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$20,050.00	$20,050.00	68
TAEXPTCL090008	Inspection Test	3	26-Jul-27	28-Jul-27	08-May-27	11-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$3,250.00	$3,250.00	73
TSE Networks		330	26-Apr-26	26-May-27	26-Apr-26 A	16-May-27	34.37%	29.6%	$62,603.34	$53,903.00	$53,903.00	344	188	188	$182,133.34	$182,133.34	70
TAEXTSCL090001	Excavation works for Trench	4	26-Apr-26	29-Apr-26	26-Apr-26 A	29-Apr-26 A	100%	100%	$51,303.00	$51,303.00	$51,303.00	140	140	140	$51,303.00	$51,303.00	
TAEXTSCL0900011	Excavation works for Trench Part 01	12	25-Jun-26	08-Jul-26	13-Oct-26	27-Oct-26	100%	0%	$5,700.34	$0.00	$0.00	140	0	0	$5,700.34	$5,700.34	10
TAEXTSCL090002	Bedding Works	2	09-Jul-26	11-Jul-26	27-Oct-26	29-Oct-26	100%	0%	$5,600.00	$0.00	$0.00	64	0	0	$5,600.00	$5,600.00	43
TAEXTSCL090003	Install Pipes & Fittings	6	02-Feb-27	08-Feb-27	18-Nov-26	25-Nov-26	0%	0%	$0.00	$0.00	$0.00	0	0	0	$54,580.00	$54,580.00	159
TAEXTSCL090004	Backfilling Works for Trench	12	09-Feb-27	22-Feb-27	25-Nov-26	09-Dec-26	0%	0%	$0.00	$0.00	$0.00	0	0	0	$20,100.00	$20,100.00	159

© Oracle Corporation

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Actual Total Cost	Earned Value Cost	Planned Value Labor Units	Actual Labor Units	Earned Value Labor Units	Budgeted Total Cost	At Completion Total Cost	Total Float
TAEXTSCL090005	Install Valves with fittings	3	04-May-27	06-May-27	04-Oct-26 A	26-Apr-27	0%	50%	$0.00	$2,600.00	$2,600.00	0	48	48	$5,200.00	$5,200.00	67
TAEXTSCL090006	Valve Chamber works	14	08-May-27	23-May-27	26-Apr-27	12-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$36,000.00	$36,000.00	70
TAEXTSCL090007	Inspection Test	3	24-May-27	26-May-27	12-May-27	16-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$3,650.00	$3,650.00	70
Sewerage Networks		253	08-Feb-26	12-Apr-27	08-Feb-26 A	01-Dec-26	79.35%	83.57%	$209,076.45	$220,194.53	$220,194.53	1520	1568	1568	$263,496.60	$263,496.60	207
TAEXSWCL090001	Excavation works for Trench	43	08-Feb-26	29-Mar-26	08-Feb-26	29-Mar-26 A	100%	100%	$40,058.00	$40,058.00	$40,058.00	208	208	208	$40,058.00	$40,058.00	
TAEXSWCL090002	Bedding Works	4	29-Mar-26	01-Apr-26	29-Mar-26 A	01-Apr-26 A	100%	100%	$24,294.45	$24,294.45	$24,294.45	40	40	40	$24,294.45	$24,294.45	
TAEXSWCL090003	Install GRP Pipes & Fittings	21	01-Apr-26	25-Apr-26	01-Apr-26 A	25-Apr-26 A	100%	100%	$95,755.00	$95,755.00	$95,755.00	240	240	240	$95,755.00	$95,755.00	
TAEXSWCL090004	Backfilling Works for Trench	10	05-Apr-26	15-Apr-26	05-Apr-26 A	15-Apr-26 A	100%	100%	$17,717.50	$17,717.50	$17,717.50	520	520	520	$17,717.50	$17,717.50	
TAEXSWCL0900041	Backfilling Works for Trench Part 01	8	31-Mar-27	08-Apr-27	05-Oct-26	13-Oct-26	0%	0%	$0.00	$0.00	$0.00	0	0	0	$932.50	$932.50	247
TAEXSWCL090005	Manhole Installation with backfilling	6	11-Apr-26	16-Apr-26	11-Apr-26 A	17-Apr-26 A	100%	100%	$31,251.50	$31,251.50	$31,251.50	512	512	512	$31,251.50	$31,251.50	
TAEXSWCL0900051	Manhole Installation with backfilling Part 01	6	03-Apr-27	08-Apr-27	22-Nov-26	29-Nov-26	0%	0%	$0.00	$0.00	$0.00	0	0	0	$31,251.50	$31,251.50	207
TAEXSWCL090006	Leakage Test	3	10-Apr-27	12-Apr-27	18-Jul-26 A	01-Dec-26	0%	50%	$0.00	$11,118.08	$11,118.08	0	48	48	$22,236.15	$22,236.15	207
Storm Networks		276	10-Feb-26	28-Dec-26	10-Feb-26 A	29-Dec-26	69.19%	84.34%	$450,645.28	$549,272.28	$549,272.28	830	1496	1496	$651,275.28	$651,275.28	62
TAEXSTCL090001	Excavation works for Trench	89	10-Feb-26	24-May-26	10-Feb-26	24-May-26 A	100%	100%	$182,520.00	$182,520.00	$182,520.00	208	208	208	$182,520.00	$182,520.00	
TAEXSTCL090002	Bedding Works	1	07-May-26	07-May-26	07-May-26	07-May-26 A	100%	100%	$73,335.52	$73,335.52	$73,335.52	32	32	32	$73,335.52	$73,335.52	
TAEXSTCL0900021	Bedding Works Part 01	1	06-Sep-26	06-Sep-26	04-Jun-26 A	06-Jun-26 A	100%	100%	$3,859.76	$3,859.76	$3,859.76	32	32	32	$3,859.76	$3,859.76	
TAEXSTCL090003	Install GRP Pipes & Fittings	8	07-Sep-26	15-Sep-26	04-Jun-26 A	06-Jun-26 A	100%	100%	$98,630.00	$98,630.00	$98,630.00	240	240	240	$98,630.00	$98,630.00	
TAEXSTCL090004	Backfilling Works for Trench	13	19-Sep-26	03-Oct-26	24-Jun-26 A	08-Aug-26 A	100%	100%	$92,300.00	$92,300.00	$92,300.00	318	318	318	$92,300.00	$92,300.00	
TAEXSTCL090005	Manhole Installation with backfilling	12	20-Oct-26	02-Nov-26	13-Jun-26 A	29-Nov-26	0%	90%	$0.00	$89,667.00	$89,667.00	0	608	608	$99,630.00	$99,630.00	18
TAEXSTCL090006	Install Catch Basin with UPVC Pipes & Fittings	9	15-Dec-26	24-Dec-26	17-Dec-26	28-Dec-26	0%	0%	$0.00	$0.00	$0.00	0	0	0	$89,800.00	$89,800.00	2
TAEXSTCL090007	Leakage Test	3	26-Dec-26	28-Dec-26	08-Aug-26	29-Dec-26	0%	80%	$0.00	$8,960.00	$8,960.00	0	58	58	$11,200.00	$11,200.00	62
Upgrade Local 06		68	02-Jun-27	20-Jul-27	13-Jun-27	31-Aug-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$440,739.00	$440,739.00	-17
Electrical Works		35	10-Jun-27	20-Jul-27	21-Jul-27	31-Aug-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$388,980.00	$388,980.00	-25
TAEXELCU060001	Trench Cut off	10	10-Jun-27	21-Jun-27	21-Jul-27	02-Aug-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$10,530.00	$10,530.00	-25
TAEXELCU060002	Drawpit and PVC Pipes Installation	6	22-Jun-27	28-Jun-27	02-Aug-27	09-Aug-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$7,000.00	$7,000.00	-25
TAEXELCU060003	Road Crossing Ducts	3	29-Jun-27	01-Jul-27	09-Aug-27	12-Aug-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$350.00	$350.00	-25
TAEXELCU060004	Trench Backfilling	10	03-Jul-27	13-Jul-27	12-Aug-27	24-Aug-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$10,230.00	$10,230.00	-25
TAEXELCU060005	Cables Pulling	4	14-Jul-27	18-Jul-27	24-Aug-27	29-Aug-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$224,000.00	$224,000.00	-25
TAEXELCU060006	Poles RC Foundation	4	29-Jun-27	03-Jul-27	09-Aug-27	14-Aug-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$12,500.00	$12,500.00	-17
TAEXELCU060007	Earthing cables	2	19-Jul-27	20-Jul-27	29-Aug-27	31-Aug-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$2,320.00	$2,320.00	-25
TAEXELCU060008	Lighting Pole Installation with Luminares	6	04-Jul-27	10-Jul-27	14-Aug-27	21-Aug-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$122,050.00	$122,050.00	-17
CCTV Works		37	02-Jun-27	14-Jul-27	13-Jun-27	26-Jul-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$51,759.00	$51,759.00	14
TAEXCCCU060001	Pipe Installation with manhole	8	02-Jun-27	10-Jun-27	13-Jun-27	22-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$23,144.00	$23,144.00	2
TAEXCCCU060002	CCTV Swiches Lighting panels Installation	10	12-Jun-27	22-Jun-27	22-Jun-27	04-Jul-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$2,515.00	$2,515.00	14
TAEXCCCU060003	Cable laying and connected with Panels	9	23-Jun-27	03-Jul-27	04-Jul-27	14-Jul-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$19,654.00	$19,654.00	14
TAEXCCCU060004	Pole Installation with IP Outdoor CCTV POE Camera	10	04-Jul-27	14-Jul-27	14-Jul-27	26-Jul-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$6,446.00	$6,446.00	14
Upgrade Local 07		62	12-Jun-27	24-Jul-27	22-Aug-26 A	02-Sep-27	0%	0.54%	$0.00	$1,857.90	$1,857.90	0	92	92	$343,019.00	$343,019.00	-19
Electrical Works		43	22-Jun-27	24-Jul-27	22-Aug-26 A	02-Sep-27	0%	0.64%	$0.00	$1,857.90	$1,857.90	0	92	92	$291,260.00	$291,260.00	-25
TAEXELCU070001	Trench Cut off	7	22-Jun-27	29-Jun-27	02-Aug-27	10-Aug-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$7,950.00	$7,950.00	-25
TAEXELCU070002	Drawpit and PVC Pipes Installation	5	30-Jun-27	05-Jul-27	22-Aug-26	14-Aug-27	0%	33%	$0.00	$1,742.40	$1,742.40	0	66	66	$5,280.00	$5,280.00	-23
TAEXELCU070003	Road Crossing Ducts	3	06-Jul-27	08-Jul-27	22-Aug-26	16-Aug-27	0%	33%	$0.00	$115.50	$115.50	0	26	26	$350.00	$350.00	-23
TAEXELCU070004	Trench Backfilling	8	10-Jul-27	18-Jul-27	16-Aug-27	25-Aug-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$6,350.00	$6,350.00	-23
TAEXELCU070005	Cables Pulling	3	19-Jul-27	21-Jul-27	25-Aug-27	29-Aug-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$168,000.00	$168,000.00	-23
TAEXELCU070006	Poles RC Foundation	3	06-Jul-27	08-Jul-27	14-Aug-27	17-Aug-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$9,510.00	$9,510.00	-19
TAEXELCU070007	Earthing cables	2	22-Jul-27	24-Jul-27	31-Aug-27	02-Sep-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$2,320.00	$2,320.00	-25
TAEXELCU070008	Lighting Pole Installation with Luminares	5	10-Jul-27	14-Jul-27	17-Aug-27	23-Aug-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$91,500.00	$91,500.00	-19
CCTV Works		37	12-Jun-27	24-Jul-27	22-Jun-27	04-Aug-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$51,759.00	$51,759.00	6
TAEXCCCU070001	Pipe Installation with manhole	8	12-Jun-27	20-Jun-27	22-Jun-27	01-Jul-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$23,144.00	$23,144.00	2
TAEXCCCU070002	CCTV Swiches Lighting panels Installation	10	21-Jun-27	01-Jul-27	01-Jul-27	13-Jul-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$2,515.00	$2,515.00	6
TAEXCCCU070003	Cable laying and connected with Panels	9	03-Jul-27	12-Jul-27	13-Jul-27	24-Jul-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$19,654.00	$19,654.00	6
TAEXCCCU070004	Pole Installation with IP Outdoor CCTV POE Camera	10	13-Jul-27	24-Jul-27	24-Jul-27	04-Aug-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$6,446.00	$6,446.00	6
Upgrade Local 08		64	21-Jun-27	02-Aug-27	02-Aug-26 A	04-Sep-27	0%	2.79%	$0.00	$9,572.50	$9,572.50	0	307	307	$343,519.00	$343,519.00	-21

© Oracle Corporation

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Actual Total Cost	Earned Value Cost	Planned Value Labor Units	Actual Labor Units	Earned Value Labor Units	Budgeted Total Cost	At Completion Total Cost	Total Float
Electrical Works		55	30-Jun-27	01-Aug-27	02-Aug-26 A	04-Sep-27	0%	3.28%	$0.00	$9,572.50	$9,572.50	0	307	307	$291,760.00	$291,760.00	-25
TAEXELCU080001	Trench Cut off	7	30-Jun-27	07-Jul-27	02-Aug-26	11-Aug-27	0%	85%	$0.00	$6,757.50	$6,757.50	0	167	167	$7,950.00	$7,950.00	-25
TAEXELCU080002	Drawpit and PVC Pipes Installation	5	08-Jul-27	13-Jul-27	29-Aug-26	15-Aug-27	0%	50%	$0.00	$2,640.00	$2,640.00	0	100	100	$5,280.00	$5,280.00	-21
TAEXELCU080003	Road Crossing Ducts	3	14-Jul-27	17-Jul-27	29-Aug-26	16-Aug-27	0%	50%	$0.00	$175.00	$175.00	0	40	40	$350.00	$350.00	-21
TAEXELCU080004	Trench Backfilling	8	18-Jul-27	26-Jul-27	16-Aug-27	25-Aug-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$6,850.00	$6,850.00	-21
TAEXELCU080005	Cables Pulling	3	27-Jul-27	29-Jul-27	25-Aug-27	29-Aug-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$168,000.00	$168,000.00	-21
TAEXELCU080006	Poles RC Foundation	3	14-Jul-27	17-Jul-27	15-Aug-27	18-Aug-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$9,510.00	$9,510.00	-19
TAEXELCU080007	Earthing cables	2	31-Jul-27	01-Aug-27	02-Sep-27	04-Sep-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$2,320.00	$2,320.00	-25
TAEXELCU080008	Lighting Pole Installation with Luminares	5	18-Jul-27	22-Jul-27	18-Aug-27	24-Aug-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$91,500.00	$91,500.00	-19
CCTV Works		37	21-Jun-27	02-Aug-27	22-Jun-27	04-Aug-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$51,759.00	$51,759.00	6
TAEXCCCU080001	Pipe Installation with manhole	8	21-Jun-27	29-Jun-27	22-Jun-27	01-Jul-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$23,144.00	$23,144.00	2
TAEXCCCU080002	CCTV Swiches Lighting panels Installation	10	30-Jun-27	11-Jul-27	01-Jul-27	13-Jul-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$2,515.00	$2,515.00	6
TAEXCCCU080003	Cable laying and connected with Panels	9	12-Jul-27	21-Jul-27	13-Jul-27	24-Jul-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$19,654.00	$19,654.00	6
TAEXCCCU080004	Pole Installation with IP Outdoor CCTV POE Camera	10	22-Jul-27	02-Aug-27	24-Jul-27	04-Aug-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$6,446.00	$6,446.00	6
Upgrade Local 09		58	30-Jun-27	11-Aug-27	01-Oct-26 A	06-Sep-27	0%	1.64%	$0.00	$5,630.00	$5,630.00	0	280	280	$343,719.00	$343,719.00	-19
Electrical Works		23	08-Jul-27	09-Aug-27	01-Oct-26 A	06-Sep-27	0%	1.93%	$0.00	$5,630.00	$5,630.00	0	280	280	$291,960.00	$291,960.00	-25
TAEXELCU090001	Trench Cut off	7	08-Jul-27	15-Jul-27	11-Aug-27	19-Aug-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$7,950.00	$7,950.00	-25
TAEXELCU090002	Drawpit and PVC Pipes Installation	5	17-Jul-27	21-Jul-27	01-Oct-26 A	03-Oct-26 A	0%	100%	$0.00	$5,280.00	$5,280.00	0	200	200	$5,280.00	$5,280.00	
TAEXELCU090003	Road Crossing Ducts	3	22-Jul-27	25-Jul-27	01-Oct-26 A	03-Oct-26 A	0%	100%	$0.00	$350.00	$350.00	0	80	80	$350.00	$350.00	
TAEXELCU090004	Trench Backfilling	8	26-Jul-27	03-Aug-27	19-Aug-27	29-Aug-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$7,500.00	$7,500.00	-22
TAEXELCU090005	Cables Pulling	3	04-Aug-27	07-Aug-27	29-Aug-27	01-Sep-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$168,000.00	$168,000.00	-22
TAEXELCU090006	Poles RC Foundation	4	22-Jul-27	26-Jul-27	19-Aug-27	24-Aug-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$9,510.00	$9,510.00	-25
TAEXELCU090007	Earthing cables	2	08-Aug-27	09-Aug-27	04-Sep-27	06-Sep-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$2,320.00	$2,320.00	-25
TAEXELCU090008	Lighting Pole Installation with Luminares	5	27-Jul-27	01-Aug-27	24-Aug-27	30-Aug-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$91,050.00	$91,050.00	-25
CCTV Works		37	30-Jun-27	11-Aug-27	01-Jul-27	14-Aug-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$51,759.00	$51,759.00	2
TAEXCCCU090001	Pipe Installation with manhole	7	30-Jun-27	07-Jul-27	01-Jul-27	10-Jul-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$23,144.00	$23,144.00	2
TAEXCCCU090002	CCTV Swiches Lighting panels Installation	10	08-Jul-27	19-Jul-27	10-Jul-27	21-Jul-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$2,515.00	$2,515.00	2
TAEXCCCU090003	Cable laying and connected with Panels	10	20-Jul-27	31-Jul-27	21-Jul-27	02-Aug-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$19,654.00	$19,654.00	2
TAEXCCCU090004	Pole Installation with IP Outdoor CCTV POE Camera	10	01-Aug-27	11-Aug-27	02-Aug-27	14-Aug-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$6,446.00	$6,446.00	2
Upgrade Local 12		268	30-Nov-26	14-Aug-27	16-Jun-26 A	11-Sep-27	0%	6.27%	$0.00	$146,805.60	$146,805.60	0	703	703	$2,339,971.72	$2,339,971.72	-25
Road works		84	10-Apr-27	15-Jul-27	14-Mar-27	20-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$212,585.00	$212,585.00	37
TAEXRDCU120001	BWC Asphalt Wearing Course with RC	1	16-Jun-27	16-Jun-27	20-May-27	22-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$41,511.00	$41,511.00	37
TAEXRDCU120002	Precast Concret Kerps	18	10-Apr-27	29-Apr-27	14-Mar-27	04-Apr-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$34,566.00	$34,566.00	37
TAEXRDCU120003	Precast Interlock Works	16	17-Jun-27	05-Jul-27	22-May-27	09-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$37,408.00	$37,408.00	37
TAEXRDCU120004	Stone Paving works	5	06-Jul-27	11-Jul-27	09-Jun-27	15-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$47,000.00	$47,000.00	37
TAEXRDCU120005	Road Marking	1	12-Jul-27	12-Jul-27	15-Jun-27	16-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$4,100.00	$4,100.00	37
TAEXRDCU120006	Traffic Sinage	3	13-Jul-27	15-Jul-27	16-Jun-27	20-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$48,000.00	$48,000.00	37
Electrical Works		172	01-Mar-27	14-Aug-27	16-Jun-26 A	11-Sep-27	0%	22.95%	$0.00	$129,333.10	$129,333.10	0	496	496	$563,653.00	$563,653.00	-25
TAEXELCU120001	Trench Cut off	12	01-Mar-27	14-Mar-27	16-Jun-26 A	28-Apr-27	0%	32%	$0.00	$5,001.60	$5,001.60	0	154	154	$15,630.00	$15,630.00	-25
TAEXELCU120002	Drawpit and PVC Pipes Installation	9	15-Mar-27	24-Mar-27	25-Jul-26 A	01-May-27	0%	79%	$0.00	$7,781.50	$7,781.50	0	158	158	$9,850.00	$9,850.00	63
TAEXELCU120003	Road Crossing Ducts	4	25-Mar-27	29-Mar-27	25-Jul-26 A	02-May-27	0%	79%	$0.00	$355.50	$355.50	0	63	63	$450.00	$450.00	68
TAEXELCU120004	Trench Backfilling	17	12-Apr-27	01-May-27	15-Aug-26	06-Jun-27	0%	27%	$0.00	$22,234.50	$22,234.50	0	46	46	$82,350.00	$82,350.00	50
TAEXELCU120005	Cables Pulling	8	02-May-27	10-May-27	26-Jul-26 A	13-Jun-27	0%	27%	$0.00	$93,960.00	$93,960.00	0	76	76	$348,000.00	$348,000.00	50
TAEXELCU120006	Poles RC Foundation	7	25-Mar-27	01-Apr-27	01-May-27	09-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$21,500.00	$21,500.00	63
TAEXELCU120007	Earthing cables	4	10-Aug-27	14-Aug-27	06-Sep-27	11-Sep-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$4,523.00	$4,523.00	-25
TAEXELCU120008	Lighting Pole Installation with Luminares	10	03-Apr-27	13-Apr-27	09-May-27	20-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$81,350.00	$81,350.00	63
Telecommunication Works		90	11-Feb-27	14-Jul-27	11-Apr-27	25-Jul-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$124,980.00	$124,980.00	6
TAEXTCCU120001	Trench Cut off	15	11-Feb-27	28-Feb-27	11-Apr-27	28-Apr-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$24,530.00	$24,530.00	-6
TAEXTCCU120002	Drawpit and PVC Pipes Installation	9	10-Jun-27	20-Jun-27	20-Jun-27	30-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$50,500.00	$50,500.00	-8
TAEXTCCU120003	Road Crossing Ducts	4	21-Jun-27	24-Jun-27	30-Jun-27	05-Jul-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$12,500.00	$12,500.00	6
TAEXTCCU120004	Trench Backfilling	17	26-Jun-27	14-Jul-27	05-Jul-27	25-Jul-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$37,450.00	$37,450.00	6
CCTV Works		48	09-Mar-27	03-May-27	28-Mar-27	23-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$53,584.00	$53,584.00	69

© Oracle Corporation

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Actual Total Cost	Earned Value Cost	Planned Value Labor Units	Actual Labor Units	Earned Value Labor Units	Budgeted Total Cost	At Completion Total Cost	Total Float
TAEXCCCU120001	Pipe Installation with manhole	11	09-Mar-27	21-Mar-27	28-Mar-27	10-Apr-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$22,767.00	$22,767.00	-3
TAEXCCCU120002	CCTV Swiches Lighting panels Installation	12	22-Mar-27	04-Apr-27	10-Apr-27	24-Apr-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$2,264.00	$2,264.00	69
TAEXCCCU120003	Cable laying and connected with Panels	11	05-Apr-27	17-Apr-27	24-Apr-27	06-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$24,025.00	$24,025.00	69
TAEXCCCU120004	Pole Installation with IP Outdoor CCTV POE Camera	14	18-Apr-27	03-May-27	06-May-27	23-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$4,528.00	$4,528.00	69
Potable Networks		109	29-Dec-26	04-May-27	03-Nov-26	10-Mar-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$232,120.00	$232,120.00	126
TAEXPTCU120001	Excavation works for Trench	12	29-Dec-26	11-Jan-27	03-Nov-26	17-Nov-26	0%	0%	$0.00	$0.00	$0.00	0	0	0	$56,200.00	$56,200.00	68
TAEXPTCU120002	Bedding Works	2	12-Jan-27	13-Jan-27	17-Nov-26	19-Nov-26	0%	0%	$0.00	$0.00	$0.00	0	0	0	$7,050.00	$7,050.00	107
TAEXPTCU120003	Install Pipes & Fittings	8	20-Feb-27	28-Feb-27	26-Dec-26	04-Jan-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$78,112.00	$78,112.00	76
TAEXPTCU120004	Backfilling Works for Trench	18	01-Mar-27	21-Mar-27	04-Jan-27	25-Jan-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$24,158.00	$24,158.00	76
TAEXPTCU120005	Install Valves with fittings	4	17-Mar-27	21-Mar-27	20-Jan-27	25-Jan-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$4,600.00	$4,600.00	76
TAEXPTCU120006	Install fire hydrent	9	22-Mar-27	31-Mar-27	25-Jan-27	04-Feb-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$28,000.00	$28,000.00	76
TAEXPTCU120007	Valve Chamber works	16	11-Apr-27	28-Apr-27	14-Feb-27	04-Mar-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$28,900.00	$28,900.00	68
TAEXPTCU120008	Inspection Test	5	29-Apr-27	04-May-27	04-Mar-27	10-Mar-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$5,100.00	$5,100.00	126
TSE Networks		119	30-Nov-26	15-May-27	27-Sep-26 A	24-May-27	0%	5.47%	$0.00	$17,472.50	$17,472.50	0	207	207	$319,310.00	$319,310.00	63
TAEXTSCU120001	Excavation works for Trench	22	30-Nov-26	24-Dec-26	05-Jan-27	31-Jan-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$50,230.00	$50,230.00	63
TAEXTSCU120002	Bedding Works	2	26-Dec-26	27-Dec-26	31-Jan-27	02-Feb-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$10,530.00	$10,530.00	113
TAEXTSCU120003	Install Pipes & Fittings	8	20-Mar-27	28-Mar-27	01-Apr-27	11-Apr-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$152,340.00	$152,340.00	63
TAEXTSCU120004	Backfilling Works for Trench	18	29-Mar-27	18-Apr-27	11-Apr-27	02-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$29,800.00	$29,800.00	63
TAEXTSCU120005	Install Valves with fittings	4	14-Apr-27	18-Apr-27	27-Sep-26	02-May-27	0%	25%	$0.00	$2,872.50	$2,872.50	0	32	32	$11,490.00	$11,490.00	63
TAEXTSCU120006	Valve Chamber works	18	19-Apr-27	09-May-27	27-Sep-26	18-May-27	0%	25%	$0.00	$14,600.00	$14,600.00	0	175	175	$58,400.00	$58,400.00	63
TAEXTSCU120007	Inspection Test	5	10-May-27	15-May-27	18-May-27	24-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$6,520.00	$6,520.00	63
Sewerage Networks		63	21-Mar-27	01-Jun-27	04-Nov-26	17-Jan-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$328,050.60	$328,050.60	166
TAEXSWCU120001	Excavation works for Trench	16	21-Mar-27	07-Apr-27	04-Nov-26	23-Nov-26	0%	0%	$0.00	$0.00	$0.00	0	0	0	$72,600.00	$72,600.00	131
TAEXSWCU120002	Bedding Works	4	08-Apr-27	12-Apr-27	23-Nov-26	28-Nov-26	0%	0%	$0.00	$0.00	$0.00	0	0	0	$37,944.45	$37,944.45	166
TAEXSWCU120003	Install GRP Pipes & Fittings	14	13-Apr-27	28-Apr-27	28-Nov-26	14-Dec-26	0%	0%	$0.00	$0.00	$0.00	0	0	0	$62,510.00	$62,510.00	166
TAEXSWCU120004	Backfilling Works for Trench	13	02-May-27	16-May-27	16-Dec-26	31-Dec-26	0%	0%	$0.00	$0.00	$0.00	0	0	0	$85,200.00	$85,200.00	166
TAEXSWCU120005	Manhole Installation with backfilling	12	15-May-27	27-May-27	29-Dec-26	12-Jan-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$47,560.00	$47,560.00	166
TAEXSWCU120006	Leakage Test	4	29-May-27	01-Jun-27	12-Jan-27	17-Jan-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$22,236.15	$22,236.15	166
Storm Networks		67	30-Mar-27	15-Jun-27	18-May-27	04-Aug-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$505,689.12	$505,689.12	8
TAEXSTCU120001	Excavation works for Trench	18	30-Mar-27	19-Apr-27	18-May-27	08-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$136,005.36	$136,005.36	8
TAEXSTCU120002	Bedding Works	4	20-Apr-27	24-Apr-27	08-Jun-27	13-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$68,846.88	$68,846.88	8
TAEXSTCU120003	Install GRP Pipes & Fittings	14	25-Apr-27	10-May-27	13-Jun-27	29-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$82,556.88	$82,556.88	8
TAEXSTCU120004	Backfilling Works for Trench	13	13-May-27	27-May-27	01-Jul-27	17-Jul-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$55,600.00	$55,600.00	8
TAEXSTCU120005	Manhole Installation with backfilling	12	15-May-27	27-May-27	03-Jul-27	17-Jul-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$50,580.00	$50,580.00	8
TAEXSTCU120006	Install Catch Basin with UPVC Pipes & Fittings	12	29-May-27	10-Jun-27	17-Jul-27	31-Jul-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$96,500.00	$96,500.00	8
TAEXSTCU120007	Leakage Test	4	12-Jun-27	15-Jun-27	31-Jul-27	04-Aug-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$15,600.00	$15,600.00	8
Upgrade Local 14		86	25-May-27	16-Aug-27	31-Jul-26 A	13-Sep-27	0%	15.41%	$0.00	$68,013.70	$68,013.70	0	162	162	$441,338.00	$441,338.00	-25
Electrical Works		86	30-May-27	16-Aug-27	31-Jul-26 A	13-Sep-27	0%	17.49%	$0.00	$68,013.70	$68,013.70	0	162	162	$388,950.00	$388,950.00	-25
TAEXELCU140001	Trench Cut off	10	30-May-27	09-Jun-27	31-Jul-26 A	21-Jul-27	0%	29%	$0.00	$3,053.70	$3,053.70	0	81	81	$10,530.00	$10,530.00	-25
TAEXELCU140002	Drawpit and PVC Pipes Installation	6	10-Jun-27	16-Jun-27	21-Jul-27	28-Jul-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$7,000.00	$7,000.00	-7
TAEXELCU140003	Road Crossing Ducts	3	17-Jun-27	20-Jun-27	28-Jul-27	01-Aug-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$350.00	$350.00	-1
TAEXELCU140004	Trench Backfilling	10	21-Jun-27	01-Jul-27	01-Aug-27	12-Aug-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$10,200.00	$10,200.00	-1
TAEXELCU140005	Cables Pulling	4	03-Jul-27	06-Jul-27	02-Aug-26	16-Aug-27	0%	29%	$0.00	$64,960.00	$64,960.00	0	81	81	$224,000.00	$224,000.00	-1
TAEXELCU140006	Poles RC Foundation	4	17-Jun-27	21-Jun-27	28-Jul-27	02-Aug-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$12,500.00	$12,500.00	-7
TAEXELCU140007	Earthing cables	2	15-Aug-27	16-Aug-27	11-Sep-27	13-Sep-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$2,320.00	$2,320.00	-25
TAEXELCU140008	Lighting Pole Installation with Luminares	6	22-Jun-27	28-Jun-27	02-Aug-27	09-Aug-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$122,050.00	$122,050.00	-7
CCTV Works		37	25-May-27	06-Jul-27	13-Jun-27	26-Jul-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$52,388.00	$52,388.00	14
TAEXCCCU140001	Pipe Installation with manhole	7	25-May-27	01-Jun-27	13-Jun-27	21-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$23,773.00	$23,773.00	-3
TAEXCCCU140002	CCTV Swiches Lighting panels Installation	12	02-Jun-27	15-Jun-27	21-Jun-27	05-Jul-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$2,515.00	$2,515.00	-3
TAEXCCCU140003	Cable laying and connected with Panels	8	16-Jun-27	24-Jun-27	05-Jul-27	14-Jul-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$19,654.00	$19,654.00	14
TAEXCCCU140004	Pole Installation with IP Outdoor CCTV POE Camera	10	26-Jun-27	06-Jul-27	14-Jul-27	26-Jul-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$6,446.00	$6,446.00	14
Upgrade Local 18		29	08-Jul-27	10-Aug-27	01-Jul-27	04-Aug-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$51,759.00	$51,759.00	6
CCTV Works		29	08-Jul-27	10-Aug-27	01-Jul-27	04-Aug-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$51,759.00	$51,759.00	6

© Oracle Corporation

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Actual Total Cost	Earned Value Cost	Planned Value Labor Units	Actual Labor Units	Earned Value Labor Units	Budgeted Total Cost	At Completion Total Cost	Total Float
TAEXCCCU180001	Pipe Installation with manhole	8	08-Jul-27	17-Jul-27	01-Jul-27	11-Jul-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$23,144.00	$23,144.00	6
TAEXCCCU180002	CCTV Swiches Lighting panels Installation	9	18-Jul-27	27-Jul-27	11-Jul-27	21-Jul-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$2,515.00	$2,515.00	6
TAEXCCCU180003	Cable laying and connected with Panels	7	28-Jul-27	04-Aug-27	21-Jul-27	29-Jul-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$19,654.00	$19,654.00	6
TAEXCCCU180004	Pole Installation with IP Outdoor CCTV POE Camera	5	05-Aug-27	10-Aug-27	29-Jul-27	04-Aug-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$6,446.00	$6,446.00	6
Upgrade Local 20		300	08-Dec-26	21-Aug-27	08-Aug-26 A	18-Sep-27	0%	8.75%	$0.00	$110,229.80	$110,229.80	0	594	594	$1,259,711.00	$1,259,711.00	-25
Electrical Works		197	21-Jan-27	21-Aug-27	08-Aug-26 A	18-Sep-27	0%	18.22%	$0.00	$110,229.80	$110,229.80	0	594	594	$604,896.00	$604,896.00	-25
TAEXELCU200001	Trench Cut off	11	21-Jan-27	02-Feb-27	08-Aug-26	24-Mar-27	0%	36%	$0.00	$4,050.00	$4,050.00	0	105	105	$11,250.00	$11,250.00	-25
TAEXELCU200002	Drawpit and PVC Pipes Installation	9	02-Mar-27	11-Mar-27	29-Aug-26	10-Apr-27	0%	13%	$0.00	$3,880.50	$3,880.50	0	26	26	$29,850.00	$29,850.00	81
TAEXELCU200003	Road Crossing Ducts	4	13-Mar-27	16-Mar-27	29-Aug-26	14-Apr-27	0%	13%	$0.00	$6,558.50	$6,558.50	0	23	23	$50,450.00	$50,450.00	82
TAEXELCU200004	Trench Backfilling	14	17-Mar-27	01-Apr-27	23-Aug-26	24-Apr-27	0%	44%	$0.00	$22,580.80	$22,580.80	0	275	275	$51,320.00	$51,320.00	82
TAEXELCU200005	Cables Pulling	4	03-Apr-27	06-Apr-27	16-Aug-26	25-Apr-27	0%	59%	$0.00	$73,160.00	$73,160.00	0	165	165	$124,000.00	$124,000.00	82
TAEXELCU200006	Poles RC Foundation	7	13-Mar-27	20-Mar-27	10-Apr-27	18-Apr-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$102,153.00	$102,153.00	81
TAEXELCU200007	Earthing cables	4	17-Aug-27	21-Aug-27	13-Sep-27	18-Sep-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$4,523.00	$4,523.00	-25
TAEXELCU200008	Lighting Pole Installation with Luminares	9	21-Mar-27	30-Mar-27	18-Apr-27	28-Apr-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$51,350.00	$51,350.00	81
TAEXELCU200009	Install Substation & RMU	9	22-Apr-27	02-May-27	25-Apr-27	05-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$180,000.00	$180,000.00	82
CCTV Works		148	04-Feb-27	26-Jul-27	23-Feb-27	15-Aug-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$49,263.00	$49,263.00	-3
TAEXCCCU200001	Pipe Installation with manhole	10	04-Feb-27	15-Feb-27	23-Feb-27	07-Mar-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$24,591.00	$24,591.00	-3
TAEXCCCU200002	CCTV Swiches Lighting panels Installation	13	16-Jun-27	30-Jun-27	05-Jul-27	20-Jul-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$2,578.00	$2,578.00	-3
TAEXCCCU200003	Cable laying and connected with Panels	10	01-Jul-27	12-Jul-27	20-Jul-27	01-Aug-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$18,176.00	$18,176.00	-3
TAEXCCCU200004	Pole Installation with IP Outdoor CCTV POE Camera	12	13-Jul-27	26-Jul-27	01-Aug-27	15-Aug-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$3,918.00	$3,918.00	-3
Potable Networks		79	08-Dec-26	28-Feb-27	05-Oct-26	04-Jan-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$200,812.00	$200,812.00	182
TAEXPTCU200001	Excavation works for Trench	9	12-Jan-27	21-Jan-27	17-Nov-26	28-Nov-26	0%	0%	$0.00	$0.00	$0.00	0	0	0	$30,350.00	$30,350.00	68
TAEXPTCU200002	Bedding Works	2	23-Jan-27	24-Jan-27	28-Nov-26	30-Nov-26	0%	0%	$0.00	$0.00	$0.00	0	0	0	$7,050.00	$7,050.00	69
TAEXPTCU200003	Install Pipes & Fittings	8	25-Jan-27	02-Feb-27	30-Nov-26	09-Dec-26	0%	0%	$0.00	$0.00	$0.00	0	0	0	$78,112.00	$78,112.00	69
TAEXPTCU200004	Backfilling Works for Trench	16	03-Feb-27	21-Feb-27	09-Dec-26	28-Dec-26	0%	0%	$0.00	$0.00	$0.00	0	0	0	$24,100.00	$24,100.00	174
TAEXPTCU200005	Install Valves with fittings	4	17-Feb-27	21-Feb-27	23-Dec-26	28-Dec-26	0%	0%	$0.00	$0.00	$0.00	0	0	0	$9,600.00	$9,600.00	174
TAEXPTCU200006	Install fire hydrent	6	22-Feb-27	28-Feb-27	28-Dec-26	04-Jan-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$24,000.00	$24,000.00	174
TAEXPTCU200007	Valve Chamber works	17	08-Dec-26	27-Dec-26	05-Oct-26	24-Oct-26	0%	0%	$0.00	$0.00	$0.00	0	0	0	$22,500.00	$22,500.00	127
TAEXPTCU200008	Inspection Test	5	28-Dec-26	02-Jan-27	25-Oct-26	29-Oct-26	0%	0%	$0.00	$0.00	$0.00	0	0	0	$5,100.00	$5,100.00	239
TSE Networks		68	26-Dec-26	14-Mar-27	31-Jan-27	20-Apr-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$187,370.00	$187,370.00	91
TAEXTSCU200001	Excavation works for Trench	20	26-Dec-26	17-Jan-27	31-Jan-27	23-Feb-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$30,150.00	$30,150.00	63
TAEXTSCU200002	Bedding Works	2	18-Jan-27	19-Jan-27	23-Feb-27	25-Feb-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$3,800.00	$3,800.00	80
TAEXTSCU200003	Install Pipes & Fittings	8	20-Jan-27	28-Jan-27	25-Feb-27	07-Mar-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$72,300.00	$72,300.00	80
TAEXTSCU200004	Backfilling Works for Trench	16	30-Jan-27	16-Feb-27	07-Mar-27	25-Mar-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$26,300.00	$26,300.00	91
TAEXTSCU200005	Install Valves with fittings	4	13-Feb-27	16-Feb-27	21-Mar-27	25-Mar-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$6,320.00	$6,320.00	91
TAEXTSCU200006	Valve Chamber works	17	17-Feb-27	08-Mar-27	25-Mar-27	14-Apr-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$44,300.00	$44,300.00	91
TAEXTSCU200007	Inspection Test	5	09-Mar-27	14-Mar-27	14-Apr-27	20-Apr-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$4,200.00	$4,200.00	91
Sewerage Networks		59	08-Apr-27	15-Jun-27	23-Nov-26	31-Jan-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$217,370.00	$217,370.00	154
TAEXSWCU200001	Excavation works for Trench	15	08-Apr-27	25-Apr-27	23-Nov-26	10-Dec-26	0%	0%	$0.00	$0.00	$0.00	0	0	0	$58,630.00	$58,630.00	131
TAEXSWCU200002	Bedding Works	3	26-Apr-27	28-Apr-27	10-Dec-26	14-Dec-26	0%	0%	$0.00	$0.00	$0.00	0	0	0	$6,850.00	$6,850.00	154
TAEXSWCU200003	Install GRP Pipes & Fittings	12	29-Apr-27	12-May-27	14-Dec-26	28-Dec-26	0%	0%	$0.00	$0.00	$0.00	0	0	0	$55,210.00	$55,210.00	154
TAEXSWCU200004	Backfilling Works for Trench	17	11-May-27	30-May-27	26-Dec-26	14-Jan-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$22,480.00	$22,480.00	154
TAEXSWCU200005	Manhole Installation with backfilling	16	24-May-27	10-Jun-27	07-Jan-27	26-Jan-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$68,600.00	$68,600.00	154
TAEXSWCU200006	Leakage Test	4	12-Jun-27	15-Jun-27	26-Jan-27	31-Jan-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$5,600.00	$5,600.00	154
Upgrade Local 29		241	07-Feb-27	23-Aug-27	05-Jul-26 A	20-Sep-27	0%	19.97%	$0.00	$420,430.00	$420,430.00	0	2026	2026	$2,105,445.00	$2,105,445.00	-25
Road Works		66	18-Mar-27	06-Jun-27	25-Jul-26 A	11-May-27	0%	8.28%	$0.00	$99,400.00	$99,400.00	0	128	128	$1,201,076.00	$1,201,076.00	71
TAEXRDCU290001	Asphalt Milling and Deisposal	4	18-Mar-27	22-Mar-27	25-Jul-26 A	26-Jul-26 A	0%	100%	$0.00	$99,400.00	$99,400.00	0	128	128	$99,400.00	$99,400.00	
TAEXRDCU290002	MBC1 layer	1	23-Mar-27	23-Mar-27	24-Feb-27	25-Feb-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$9,832.00	$9,832.00	37
TAEXRDCU290003	BBC Base Course	4	24-Mar-27	28-Mar-27	25-Feb-27	02-Mar-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$469,343.00	$469,343.00	37
TAEXRDCU290004	BWC Asphalt Wearing Course with RC	3	10-Apr-27	12-Apr-27	14-Mar-27	17-Mar-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$209,377.00	$209,377.00	71
TAEXRDCU290005	Precast Concret Kerps	10	29-Mar-27	08-Apr-27	02-Mar-27	14-Mar-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$185,870.00	$185,870.00	37
TAEXRDCU290006	Precast Interlock Works	8	24-May-27	01-Jun-27	27-Apr-27	06-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$168,704.00	$168,704.00	71
TAEXRDCU290007	Stone Paving works	2	02-Jun-27	03-Jun-27	06-May-27	09-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$21,000.00	$21,000.00	71

TASK filter: All Activities

© Oracle Corporation

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Actual Total Cost	Earned Value Cost	Planned Value Labor Units	Actual Labor Units	Earned Value Labor Units	Budgeted Total Cost	At Completion Total Cost	Total Float
TAEXRDCU290008	Road Marking	1	05-Jun-27	05-Jun-27	09-May-27	10-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$4,100.00	$4,100.00	71
TAEXRDCU290009	Traffic Sinage	1	06-Jun-27	06-Jun-27	10-May-27	11-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$33,450.00	$33,450.00	71
Electrical Works		70	18-May-27	23-Aug-27	01-Jul-27	20-Sep-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$389,750.00	$389,750.00	-25
TAEXELCU290001	Trench Cut off	10	18-May-27	29-May-27	01-Jul-27	13-Jul-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$10,530.00	$10,530.00	-25
TAEXELCU290002	Drawpit and PVC Pipes Installation	6	30-May-27	05-Jun-27	13-Jul-27	20-Jul-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$7,000.00	$7,000.00	0
TAEXELCU290003	Road Crossing Ducts	3	06-Jun-27	08-Jun-27	20-Jul-27	24-Jul-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$350.00	$350.00	10
TAEXELCU290004	Trench Backfilling	10	09-Jun-27	20-Jun-27	24-Jul-27	04-Aug-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$11,250.00	$11,250.00	10
TAEXELCU290005	Cables Pulling	4	21-Jun-27	24-Jun-27	04-Aug-27	09-Aug-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$224,000.00	$224,000.00	10
TAEXELCU290006	Poles RC Foundation	4	06-Jun-27	09-Jun-27	20-Jul-27	25-Jul-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$12,250.00	$12,250.00	0
TAEXELCU290007	Earthing cables	2	22-Aug-27	23-Aug-27	18-Sep-27	20-Sep-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$2,320.00	$2,320.00	-25
TAEXELCU290008	Lighting Pole Installation with Luminares	6	10-Jun-27	16-Jun-27	25-Jul-27	01-Aug-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$122,050.00	$122,050.00	0
Telecommunication Works		35	14-Apr-27	12-Jul-27	12-Jun-27	22-Jul-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$74,410.00	$74,410.00	8
TAEXTCCU290001	Trench Cut off	10	14-Apr-27	25-Apr-27	12-Jun-27	23-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$15,230.00	$15,230.00	-3
TAEXTCCU290002	Drawpit and PVC Pipes Installation	6	21-Jun-27	27-Jun-27	30-Jun-27	07-Jul-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$22,250.00	$22,250.00	-8
TAEXTCCU290003	Road Crossing Ducts	3	28-Jun-27	30-Jun-27	07-Jul-27	11-Jul-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$10,500.00	$10,500.00	8
TAEXTCCU290004	Trench Backfilling	10	01-Jul-27	12-Jul-27	11-Jul-27	22-Jul-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$26,430.00	$26,430.00	8
CCTV Works		36	17-May-27	27-Jun-27	05-Jun-27	17-Jul-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$51,759.00	$51,759.00	22
TAEXCCCU290001	Pipe Installation with manhole	7	17-May-27	24-May-27	05-Jun-27	13-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$23,144.00	$23,144.00	-3
TAEXCCCU290002	CCTV Swiches Lighting panels Installation	10	25-May-27	05-Jun-27	13-Jun-27	24-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$2,515.00	$2,515.00	12
TAEXCCCU290003	Cable laying and connected with Panels	9	06-Jun-27	15-Jun-27	24-Jun-27	05-Jul-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$19,654.00	$19,654.00	22
TAEXCCCU290004	Pole Installation with IP Outdoor CCTV POE Camera	10	16-Jun-27	27-Jun-27	05-Jul-27	17-Jul-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$6,446.00	$6,446.00	22
Potable Networks		142	07-Feb-27	15-Aug-27	05-Jul-26 A	29-May-27	0%	87.79%	$0.00	$181,850.00	$181,850.00	0	942	942	$207,150.00	$207,150.00	68
TAEXPTCU290001	Excavation works for Trench	4	07-Feb-27	10-Feb-27	05-Jul-26 A	15-Jul-26 A	0%	100%	$0.00	$44,350.00	$44,350.00	0	105	105	$44,350.00	$44,350.00	
TAEXPTCU290002	Bedding Works	2	11-Feb-27	13-Feb-27	15-Jul-26 A	16-Jul-26 A	0%	100%	$0.00	$7,050.00	$7,050.00	0	64	64	$7,050.00	$7,050.00	
TAEXPTCU290003	Install Pipes & Fittings	5	14-Feb-27	18-Feb-27	16-Jul-26 A	29-Jul-26 A	0%	100%	$0.00	$76,300.00	$76,300.00	0	120	120	$76,300.00	$76,300.00	
TAEXPTCU290004	Backfilling Works for Trench	12	20-Feb-27	04-Mar-27	09-Aug-26	23-Aug-26 A	0%	100%	$0.00	$22,150.00	$22,150.00	0	405	405	$22,150.00	$22,150.00	
TAEXPTCU290005	Install Valves with fittings	4	01-Mar-27	04-Mar-27	23-Aug-26	23-Aug-26 A	0%	100%	$0.00	$9,600.00	$9,600.00	0	128	128	$9,600.00	$9,600.00	
TAEXPTCU290006	Install fire hydrent	5	06-Mar-27	10-Mar-27	01-Oct-26 A	04-Oct-26 A	0%	100%	$0.00	$22,400.00	$22,400.00	0	120	120	$22,400.00	$22,400.00	
TAEXPTCU290007	Valve Chamber works	15	26-Jul-27	11-Aug-27	08-May-27	25-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$22,100.00	$22,100.00	68
TAEXPTCU290008	Inspection Test	3	12-Aug-27	15-Aug-27	25-May-27	29-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$3,200.00	$3,200.00	68
TSE Networks		33	11-Mar-27	27-Apr-27	12-Jul-26 A	14-Apr-27	0%	76.77%	$0.00	$139,180.00	$139,180.00	0	956	956	$181,300.00	$181,300.00	96
TAEXTSCU290001	Excavation works for Trench	4	11-Mar-27	15-Mar-27	12-Jul-26 A	16-Jul-26 A	0%	100%	$0.00	$48,360.00	$48,360.00	0	112	112	$48,360.00	$48,360.00	
TAEXTSCU290002	Bedding Works	2	16-Mar-27	17-Mar-27	25-Jul-26 A	26-Jul-26 A	0%	100%	$0.00	$4,200.00	$4,200.00	0	64	64	$4,200.00	$4,200.00	
TAEXTSCU290003	Install Pipes & Fittings	5	18-Mar-27	23-Mar-27	26-Jul-26 A	02-Aug-26 A	0%	100%	$0.00	$60,200.00	$60,200.00	0	160	160	$60,200.00	$60,200.00	
TAEXTSCU290004	Backfilling Works for Trench	12	24-Mar-27	06-Apr-27	09-Aug-26	23-Aug-26 A	0%	100%	$0.00	$20,100.00	$20,100.00	0	492	492	$20,100.00	$20,100.00	
TAEXTSCU290005	Install Valves with fittings	4	03-Apr-27	06-Apr-27	23-Aug-26	23-Aug-26 A	0%	100%	$0.00	$6,320.00	$6,320.00	0	128	128	$6,320.00	$6,320.00	
TAEXTSCU290006	Valve Chamber works	15	07-Apr-27	24-Apr-27	24-Mar-27	11-Apr-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$38,620.00	$38,620.00	96
TAEXTSCU290007	Inspection Test	3	25-Apr-27	27-Apr-27	11-Apr-27	14-Apr-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$3,500.00	$3,500.00	96
Upgrade Local 32		289	28-Dec-26	28-Aug-27	11-Aug-26 A	25-Sep-27	0%	4.39%	$0.00	$108,214.00	$108,214.00	0	592	592	$2,463,549.71	$2,463,549.71	-25
Electrical Works		159	03-Feb-27	28-Aug-27	24-Mar-27	25-Sep-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$728,178.00	$728,178.00	-25
TAEXELCU320001	Trench Cut off	11	03-Feb-27	15-Feb-27	24-Mar-27	06-Apr-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$11,250.00	$11,250.00	-25
TAEXELCU320002	Drawpit and PVC Pipes Installation	4	02-Mar-27	06-Mar-27	06-Apr-27	11-Apr-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$329,850.00	$329,850.00	81
TAEXELCU320003	Road Crossing Ducts	12	07-Mar-27	20-Mar-27	11-Apr-27	25-Apr-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$55,450.00	$55,450.00	84
TAEXELCU320004	Trench Backfilling	16	21-Mar-27	07-Apr-27	25-Apr-27	13-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$10,235.00	$10,235.00	84
TAEXELCU320005	Cables Pulling	4	08-Apr-27	12-Apr-27	13-May-27	18-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$224,000.00	$224,000.00	84
TAEXELCU320006	Poles RC Foundation	7	07-Mar-27	14-Mar-27	11-Apr-27	19-Apr-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$21,520.00	$21,520.00	81
TAEXELCU320007	Earthing cables	4	24-Aug-27	28-Aug-27	20-Sep-27	25-Sep-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$4,523.00	$4,523.00	-25
TAEXELCU320008	Lighting Pole Installation with Luminares	9	15-Mar-27	24-Mar-27	19-Apr-27	29-Apr-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$71,350.00	$71,350.00	81
Telecommunication Works		140	16-Feb-27	07-Aug-27	07-Mar-27	17-Aug-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$49,263.00	$49,263.00	-4
TAEXCCCU320001	Pipe Installation with manhole	10	16-Feb-27	27-Feb-27	07-Mar-27	18-Mar-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$24,591.00	$24,591.00	-3
TAEXCCCU320002	CCTV Swiches Lighting panels Installation	13	28-Jun-27	12-Jul-27	07-Jul-27	22-Jul-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$2,578.00	$2,578.00	-8
TAEXCCCU320003	Cable laying and connected with Panels	10	13-Jul-27	24-Jul-27	22-Jul-27	03-Aug-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$18,176.00	$18,176.00	-4
TAEXCCCU320004	Pole Installation with IP Outdoor CCTV POE Camera	12	25-Jul-27	07-Aug-27	03-Aug-27	17-Aug-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$3,918.00	$3,918.00	-4

© Oracle Corporation

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Actual Total Cost	Earned Value Cost	Planned Value Labor Units	Actual Labor Units	Earned Value Labor Units	Budgeted Total Cost	At Completion Total Cost	Total Float
Potable Networks		71	28-Dec-26	10-Mar-27	25-Oct-26	14-Jan-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$250,812.00	$250,812.00	168
TAEXPTCU320001	Excavation works for Trench	9	23-Jan-27	01-Feb-27	28-Nov-26	08-Dec-26	0%	0%	$0.00	$0.00	$0.00	0	0	0	$60,350.00	$60,350.00	68
TAEXPTCU320002	Bedding Works	2	02-Feb-27	03-Feb-27	08-Dec-26	10-Dec-26	0%	0%	$0.00	$0.00	$0.00	0	0	0	$7,050.00	$7,050.00	68
TAEXPTCU320003	Install Pipes & Fittings	8	04-Feb-27	13-Feb-27	10-Dec-26	20-Dec-26	0%	0%	$0.00	$0.00	$0.00	0	0	0	$78,112.00	$78,112.00	68
TAEXPTCU320004	Backfilling Works for Trench	16	14-Feb-27	03-Mar-27	20-Dec-26	07-Jan-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$24,100.00	$24,100.00	68
TAEXPTCU320005	Install Valves with fittings	4	28-Feb-27	03-Mar-27	03-Jan-27	07-Jan-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$9,600.00	$9,600.00	68
TAEXPTCU320006	Install fire hydrent	6	04-Mar-27	10-Mar-27	07-Jan-27	14-Jan-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$24,000.00	$24,000.00	68
TAEXPTCU320007	Valve Chamber works	17	28-Dec-26	16-Jan-27	25-Oct-26	12-Nov-26	0%	0%	$0.00	$0.00	$0.00	0	0	0	$42,500.00	$42,500.00	127
TAEXPTCU320008	Inspection Test	5	17-Jan-27	21-Jan-27	14-Nov-26	18-Nov-26	0%	0%	$0.00	$0.00	$0.00	0	0	0	$5,100.00	$5,100.00	217
TSE Networks		52	18-Jan-27	06-Apr-27	11-Aug-26 A	20-Apr-27	0%	57.45%	$0.00	$108,214.00	$108,214.00	0	592	592	$188,350.00	$188,350.00	91
TAEXTSCU320001	Excavation works for Trench	20	18-Jan-27	09-Feb-27	11-Aug-26	11-Aug-26 A	0%	100%	$0.00	$30,150.00	$30,150.00	0	246	246	$30,150.00	$30,150.00	
TAEXTSCU320002	Bedding Works	2	10-Feb-27	11-Feb-27	16-Aug-26	23-Aug-26 A	0%	100%	$0.00	$4,500.00	$4,500.00	0	64	64	$4,500.00	$4,500.00	
TAEXTSCU320003	Install Pipes & Fittings	8	13-Feb-27	21-Feb-27	16-Aug-26	23-Aug-26 A	0%	100%	$0.00	$72,300.00	$72,300.00	0	256	256	$72,300.00	$72,300.00	
TAEXTSCU320004	Backfilling Works for Trench	16	22-Feb-27	11-Mar-27	07-Mar-27	25-Mar-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$26,480.00	$26,480.00	91
TAEXTSCU320005	Install Valves with fittings	4	08-Mar-27	11-Mar-27	04-Oct-26 A	25-Mar-27	0%	20%	$0.00	$1,264.00	$1,264.00	0	26	26	$6,320.00	$6,320.00	91
TAEXTSCU320006	Valve Chamber works	17	13-Mar-27	31-Mar-27	25-Mar-27	14-Apr-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$44,350.00	$44,350.00	91
TAEXTSCU320007	Inspection Test	5	01-Apr-27	06-Apr-27	14-Apr-27	20-Apr-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$4,250.00	$4,250.00	91
Storm Networks		63	16-Feb-27	29-Apr-27	06-Apr-27	19-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$1,246,946.71	$1,246,946.71	48
TAEXSTCU320001	Excavation works for Trench	10	16-Feb-27	27-Feb-27	06-Apr-27	18-Apr-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$288,364.24	$288,364.24	8
TAEXSTCU320002	Bedding Works	3	28-Feb-27	02-Mar-27	18-Apr-27	21-Apr-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$65,596.88	$65,596.88	26
TAEXSTCU320003	Install GRP Pipes & Fittings	6	03-Mar-27	09-Mar-27	21-Apr-27	28-Apr-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$268,197.08	$268,197.08	26
TAEXSTCU320004	Backfilling Works for Trench	17	08-Mar-27	27-Mar-27	26-Apr-27	16-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$106,921.51	$106,921.51	26
TAEXSTCU320005	Manhole Installation with backfilling	16	21-Mar-27	07-Apr-27	09-May-27	27-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$218,147.00	$218,147.00	26
TAEXSTCU320006	Install Catch Basin with UPVC Pipes & Fittings	15	08-Apr-27	25-Apr-27	27-May-27	14-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$285,220.00	$285,220.00	26
TAEXSTCU320007	Leakage Test	4	26-Apr-27	29-Apr-27	14-Jun-27	19-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$14,500.00	$14,500.00	48
Upgrade Local 33		252	02-Feb-27	30-Aug-27	20-Sep-26 A	27-Sep-27	0%	4.13%	$0.00	$108,877.80	$108,877.80	0	370	370	$2,636,509.24	$2,636,509.24	-25
Road Works		23	05-Jun-27	30-Jun-27	09-May-27	05-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$824,635.00	$824,635.00	50
TAEXRDCU330001	BWC Asphalt Wearing Course with RC	1	16-Jun-27	16-Jun-27	20-May-27	22-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$411,511.00	$411,511.00	50
TAEXRDCU330002	Precast Concrete Kerps	10	05-Jun-27	15-Jun-27	09-May-27	20-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$185,870.00	$185,870.00	50
TAEXRDCU330003	Precast Interlock Works	8	17-Jun-27	26-Jun-27	22-May-27	31-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$168,704.00	$168,704.00	50
TAEXRDCU330004	Stone Paving works	2	27-Jun-27	28-Jun-27	31-May-27	02-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$21,000.00	$21,000.00	50
TAEXRDCU330005	Road Marking	1	29-Jun-27	29-Jun-27	02-Jun-27	03-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$4,100.00	$4,100.00	50
TAEXRDCU330006	Traffic Sinage	1	30-Jun-27	30-Jun-27	03-Jun-27	05-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$33,450.00	$33,450.00	50
Electrical Works		150	16-Feb-27	30-Aug-27	06-Apr-27	27-Sep-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$419,960.00	$419,960.00	-25
TAEXELCU330001	Trench Cut off	11	16-Feb-27	28-Feb-27	06-Apr-27	19-Apr-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$35,620.00	$35,620.00	-25
TAEXELCU330002	Drawpit and PVC Pipes Installation	9	02-Mar-27	11-Mar-27	19-Apr-27	29-Apr-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$74,560.00	$74,560.00	73
TAEXELCU330003	Road Crossing Ducts	10	13-Mar-27	23-Mar-27	29-Apr-27	11-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$350.00	$350.00	78
TAEXELCU330004	Trench Backfilling	13	24-Mar-27	07-Apr-27	11-May-27	26-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$4,560.00	$4,560.00	78
TAEXELCU330005	Cables Pulling	3	08-Apr-27	11-Apr-27	26-May-27	30-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$168,000.00	$168,000.00	78
TAEXELCU330006	Poles RC Foundation	4	13-Mar-27	16-Mar-27	29-Apr-27	04-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$12,500.00	$12,500.00	73
TAEXELCU330007	Earthing cables	2	29-Aug-27	30-Aug-27	25-Sep-27	27-Sep-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$2,320.00	$2,320.00	-25
TAEXELCU330008	Lighting Pole Installation with Luminares	4	17-Mar-27	21-Mar-27	04-May-27	09-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$122,050.00	$122,050.00	73
Telecommunication Works		109	06-Feb-27	31-Jul-27	05-Apr-27	10-Aug-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$123,255.00	$123,255.00	-8
TAEXTCCU330001	Trench Cut off	5	06-Feb-27	10-Feb-27	05-Apr-27	11-Apr-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$7,500.00	$7,500.00	-6
TAEXTCCU330002	Drawpit and PVC Pipes Installation	4	13-Jul-27	17-Jul-27	22-Jul-27	27-Jul-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$80,250.00	$80,250.00	-8
TAEXTCCU330003	Road Crossing Ducts	3	18-Jul-27	20-Jul-27	27-Jul-27	31-Jul-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$10,500.00	$10,500.00	-8
TAEXTCCU330004	Trench Backfilling	9	21-Jul-27	31-Jul-27	31-Jul-27	10-Aug-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$25,005.00	$25,005.00	-8
CCTV Works		113	28-Feb-27	08-Jul-27	18-Mar-27	28-Jul-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$51,759.00	$51,759.00	12
TAEXCCCU330001	Pipe Installation with manhole	8	28-Feb-27	08-Mar-27	18-Mar-27	28-Mar-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$23,144.00	$23,144.00	-3
TAEXCCCU330002	CCTV Swiches Lighting panels Installation	10	06-Jun-27	16-Jun-27	24-Jun-27	06-Jul-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$2,515.00	$2,515.00	12
TAEXCCCU330003	Cable laying and connected with Panels	9	17-Jun-27	27-Jun-27	06-Jul-27	17-Jul-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$19,654.00	$19,654.00	12
TAEXCCCU330004	Pole Installation with IP Outdoor CCTV POE Camera	10	28-Jun-27	08-Jul-27	17-Jul-27	28-Jul-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$6,446.00	$6,446.00	12
Potable Networks		61	02-Feb-27	13-Apr-27	08-Dec-26	17-Feb-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$200,350.00	$200,350.00	144

TASK filter: All Activities

© Oracle Corporation

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Actual Total Cost	Earned Value Cost	Planned Value Labor Units	Actual Labor Units	Earned Value Labor Units	Budgeted Total Cost	At Completion Total Cost	Total Float
TAEXPTCU330001	Excavation works for Trench	4	02-Feb-27	06-Feb-27	08-Dec-26	13-Dec-26	0%	0%	$0.00	$0.00	$0.00	0	0	0	$48,350.00	$48,350.00	77
TAEXPTCU330002	Bedding Works	2	07-Feb-27	08-Feb-27	13-Dec-26	15-Dec-26	0%	0%	$0.00	$0.00	$0.00	0	0	0	$7,050.00	$7,050.00	77
TAEXPTCU330003	Install Pipes & Fittings	5	14-Feb-27	18-Feb-27	20-Dec-26	26-Dec-26	0%	0%	$0.00	$0.00	$0.00	0	0	0	$63,300.00	$63,300.00	73
TAEXPTCU330004	Backfilling Works for Trench	12	20-Feb-27	04-Mar-27	26-Dec-26	09-Jan-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$22,050.00	$22,050.00	73
TAEXPTCU330005	Install Valves with fittings	4	01-Mar-27	04-Mar-27	04-Jan-27	09-Jan-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$9,600.00	$9,600.00	73
TAEXPTCU330006	Install fire hydrent	5	11-Mar-27	16-Mar-27	14-Jan-27	20-Jan-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$22,400.00	$22,400.00	68
TAEXPTCU330007	Valve Chamber works	21	17-Mar-27	10-Apr-27	20-Jan-27	14-Feb-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$22,500.00	$22,500.00	68
TAEXPTCU330008	Inspection Test	3	11-Apr-27	13-Apr-27	14-Feb-27	17-Feb-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$5,100.00	$5,100.00	144
TSE Networks		62	10-Feb-27	22-Apr-27	23-Feb-27	06-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$181,840.00	$181,840.00	77
TAEXTSCU330001	Excavation works for Trench	25	10-Feb-27	10-Mar-27	23-Feb-27	24-Mar-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$48,560.00	$48,560.00	63
TAEXTSCU330002	Bedding Works	2	11-Mar-27	13-Mar-27	24-Mar-27	27-Mar-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$3,860.00	$3,860.00	63
TAEXTSCU330003	Install Pipes & Fittings	5	14-Mar-27	18-Mar-27	27-Mar-27	01-Apr-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$60,530.00	$60,530.00	63
TAEXTSCU330004	Backfilling Works for Trench	12	20-Mar-27	01-Apr-27	01-Apr-27	15-Apr-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$20,100.00	$20,100.00	77
TAEXTSCU330005	Install Valves with fittings	4	29-Mar-27	01-Apr-27	11-Apr-27	15-Apr-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$6,320.00	$6,320.00	77
TAEXTSCU330006	Valve Chamber works	15	03-Apr-27	19-Apr-27	15-Apr-27	03-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$38,620.00	$38,620.00	77
TAEXTSCU330007	Inspection Test	3	20-Apr-27	22-Apr-27	03-May-27	06-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$3,850.00	$3,850.00	77
Sewerage Networks		31	20-Jun-27	27-Jul-27	20-Sep-26 A	27-Feb-27	0%	43.05%	$0.00	$108,877.80	$108,877.80	0	370	370	$252,922.00	$252,922.00	131
TAEXSWCU330001	Excavation works for Trench	10	20-Jun-27	30-Jun-27	20-Sep-26	07-Feb-27	0%	67%	$0.00	$44,689.00	$44,689.00	0	188	188	$66,700.00	$66,700.00	131
TAEXSWCU330002	Bedding Works	2	01-Jul-27	03-Jul-27	03-Oct-26 A	08-Feb-27	0%	65%	$0.00	$3,640.00	$3,640.00	0	36	36	$5,600.00	$5,600.00	131
TAEXSWCU330003	Install GRP Pipes & Fittings	7	04-Jul-27	11-Jul-27	04-Oct-26 A	10-Feb-27	0%	65%	$0.00	$60,548.80	$60,548.80	0	146	146	$93,152.00	$93,152.00	131
TAEXSWCU330004	Backfilling Works for Trench	12	28-Jun-27	11-Jul-27	27-Jan-27	10-Feb-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$20,350.00	$20,350.00	142
TAEXSWCU330005	Manhole Installation with backfilling	11	12-Jul-27	24-Jul-27	10-Feb-27	23-Feb-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$61,520.00	$61,520.00	131
TAEXSWCU330006	Leakage Test	3	25-Jul-27	27-Jul-27	23-Feb-27	27-Feb-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$5,600.00	$5,600.00	131
Storm Networks		63	11-Mar-27	23-May-27	29-Apr-27	12-Jul-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$581,788.24	$581,788.24	28
TAEXSTCU330001	Excavation works for Trench	16	11-Mar-27	29-Mar-27	29-Apr-27	18-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$125,064.00	$125,064.00	8
TAEXSTCU330002	Bedding Works	2	30-Mar-27	31-Mar-27	18-May-27	20-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$61,826.88	$61,826.88	15
TAEXSTCU330003	Install GRP Pipes & Fittings	7	01-Apr-27	08-Apr-27	20-May-27	29-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$99,367.36	$99,367.36	15
TAEXSTCU330004	Backfilling Works for Trench	12	13-Apr-27	26-Apr-27	01-Jun-27	15-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$92,500.00	$92,500.00	15
TAEXSTCU330005	Manhole Installation with backfilling	11	26-Apr-27	08-May-27	14-Jun-27	27-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$99,630.00	$99,630.00	15
TAEXSTCU330006	Install Catch Basin with UPVC Pipes & Fittings	10	09-May-27	19-May-27	27-Jun-27	08-Jul-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$90,200.00	$90,200.00	15
TAEXSTCU330007	Leakage Test	3	20-May-27	23-May-27	08-Jul-27	12-Jul-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$13,200.00	$13,200.00	28
Pond		526	04-Sep-25	23-May-27	04-Sep-25 A	16-Dec-26	64.79%	85.06%	$5,969,209.23	$7,837,459.10	$7,837,459.10	22025	24319	24319	$9,213,585.94	$9,213,585.94	225
Storm Water Pond		526	04-Sep-25	23-May-27	04-Sep-25 A	16-Dec-26	64.79%	85.06%	$5,969,209.23	$7,837,459.10	$7,837,459.10	22025	24319	24319	$9,213,585.94	$9,213,585.94	225
TAEXSTCSWP0001	Excavation works for Ponds 1st Part	27	04-Sep-25	05-Oct-25	04-Sep-25	05-Oct-25 A	100%	100%	$1,170,180.00	$1,170,180.00	$1,170,180.00	3360	3360	3360	$1,170,180.00	$1,170,180.00	
TAEXSTCSWP0002	Excavation works for Ponds 2nd Part	24	06-Oct-25	02-Nov-25	06-Oct-25 A	02-Nov-25 A	100%	100%	$1,170,180.00	$1,170,180.00	$1,170,180.00	3360	3360	3360	$1,170,180.00	$1,170,180.00	
TAEXSTCSWP0003	Excavation works for Ponds 3rd Part	26	03-Nov-25	02-Dec-25	03-Nov-25	02-Dec-25 A	100%	100%	$1,670,180.00	$1,670,180.00	$1,670,180.00	3360	3360	3360	$1,670,180.00	$1,670,180.00	
TAEXSTCSWP0004	Excavation works for Ponds 4th Part	57	02-Dec-25	05-Feb-26	02-Dec-25	05-Feb-26 A	100%	100%	$570,180.10	$570,180.10	$570,180.10	3040	3040	3040	$570,180.10	$570,180.10	
TAEXSTCSWP0005	Excavation works for Ponds 5th Part	17	08-Feb-26	26-Feb-26	08-Feb-26	26-Feb-26 A	100%	100%	$70,180.00	$70,180.00	$70,180.00	2570	2570	2570	$70,180.00	$70,180.00	
TAEXSTCSWP0006	Excavation works for Ponds 6th part	30	29-Aug-26	01-Oct-26	06-Jun-26 A	15-Jun-26 A	100%	100%	$346,307.00	$346,307.00	$346,307.00	2580	2580	2580	$346,307.00	$346,307.00	
TAEXSTCSWP0007	Excavation works for ponds 7th part	45	03-Oct-26	23-Nov-26	18-Jun-26 A	20-Oct-26	4.44%	95%	$33,169.20	$708,991.65	$708,991.65	29	613	613	$746,307.00	$746,307.00	226
TAEXSTCSWP0008	Excavation works for Ponds slop	172	15-Nov-25	02-Jun-26	15-Nov-25	02-Jun-26 A	100%	100%	$570,167.00	$570,167.00	$570,167.00	2400	2400	2400	$570,167.00	$570,167.00	
TAEXSTCSWP0009	Riprap Works part 1	12	03-Feb-27	16-Feb-27	21-Jun-26 A	22-Oct-26	0%	95%	$0.00	$553,731.25	$553,731.25	0	456	456	$582,875.00	$582,875.00	225
TAEXSTCSWP0010	Riprap Works Part 2	20	17-Feb-27	11-Mar-27	08-Aug-26	26-Oct-26	0%	85%	$0.00	$347,866.75	$347,866.75	0	408	408	$409,255.00	$409,255.00	225
TAEXSTCSWP0011	Sand Marl Mix Ballast layer	12	13-Mar-27	25-Mar-27	26-Oct-26	09-Nov-26	0%	0%	$0.00	$0.00	$0.00	0	0	0	$1,227,455.34	$1,227,455.34	225
TAEXSTCSWP0012	Outfall structure works	20	13-Apr-27	05-May-27	05-Jul-26 A	16-Dec-26	0%	15%	$0.00	$3,674.85	$3,674.85	0	120	120	$24,499.00	$24,499.00	225
TAEXSTCSWP0013	Filling with suitable and approved imported material for	94	14-Jan-26	03-May-26	14-Jan-26 A	03-May-26 A	100%	100%	$133,721.28	$133,721.28	$133,721.28	600	600	600	$133,721.28	$133,721.28	
TAEXSTCSWP0014	Loose Riprap, for protection	10	11-May-26	21-May-26	11-May-26	21-May-26 A	100%	100%	$234,944.65	$234,944.65	$234,944.65	726	726	726	$234,944.65	$234,944.65	
TAEXSTCSWP00141	Loose Riprap, for protection Part 01	15	06-May-27	23-May-27	17-Jun-26 A	22-Sep-26 A	0%	100%	$0.00	$287,154.57	$287,154.57	0	726	726	$287,154.57	$287,154.57	
CLOSE OUT		198	17-Apr-27	03-Sep-27	14-Feb-27	02-Oct-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$14,046,786.00	$14,046,786.00	-25
Final Testing and Commmisionning		176	17-Apr-27	03-Sep-27	14-Feb-27	06-Sep-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$13,562,866.00	$13,562,866.00	-3
Final Test & commisionning Zone 1		95	01-May-27	28-Jun-27	08-Mar-27	26-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$2,642,004.00	$2,642,004.00	50
TACOFTFT0001	Road Works	4	09-Jun-27	13-Jun-27	21-Jun-27	26-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$241,798.00	$241,798.00	25
TACOFTFT0002	Electrical NetWorks	7	01-Jun-27	08-Jun-27	08-Jun-27	16-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$104,750.00	$104,750.00	52

TASK filter: All Activities

© Oracle Corporation

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Actual Total Cost	Earned Value Cost	Planned Value Labor Units	Actual Labor Units	Earned Value Labor Units	Budgeted Total Cost	At Completion Total Cost	Total Float
TACOFTFT0003	Telecommunications Networks	4	01-May-27	04-May-27	25-May-27	30-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$294,000.00	$294,000.00	67
TACOFTFT0004	CCTV Networks	7	12-May-27	19-May-27	31-May-27	08-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$399,630.00	$399,630.00	65
TACOFTFT0005	Potable Water Networks	4	20-Jun-27	23-Jun-27	04-Apr-27	08-Apr-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$589,072.00	$589,072.00	117
TACOFTFT0006	TSE Networks	4	24-Jun-27	28-Jun-27	08-Mar-27	13-Mar-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$546,448.00	$546,448.00	141
TACOFTFT0007	Sewerage Networks	6	08-Jun-27	14-Jun-27	08-Mar-27	15-Mar-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$225,458.00	$225,458.00	139
TACOFTFT0008	Storm Water Drainage Networks	7	12-Jun-27	19-Jun-27	08-Mar-27	16-Mar-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$240,848.00	$240,848.00	133
Final Test & commisionning Zone 2		165	17-Apr-27	24-Aug-27	14-Feb-27	25-Aug-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$4,884,878.00	$4,884,878.00	5
TACOFTFT0009	Road Works	7	26-Jul-27	02-Aug-27	18-Jul-27	26-Jul-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$542,307.00	$542,307.00	6
TACOFTFT0010	Electrical NetWorks	7	26-Apr-27	03-May-27	25-May-27	02-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$961,120.00	$961,120.00	51
TACOFTFT0011	Telecommunications Networks	7	07-Jun-27	14-Jun-27	14-Jun-27	22-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$294,000.00	$294,000.00	34
TACOFTFT0012	CCTV Networks	7	17-Aug-27	24-Aug-27	17-Aug-27	25-Aug-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$699,625.00	$699,625.00	-1
TACOFTFT0013	Potable Water Networks	4	08-Jul-27	12-Jul-27	16-Mar-27	21-Mar-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$489,071.00	$489,071.00	138
TACOFTFT0014	TSE Networks	4	13-Jul-27	17-Jul-27	25-Mar-27	30-Mar-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$732,450.00	$732,450.00	133
TACOFTFT0015	Sewerage Networks	6	17-Apr-27	22-Apr-27	14-Feb-27	21-Feb-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$725,457.00	$725,457.00	137
TACOFTFT0016	Storm Water Drainage Networks	7	26-Jun-27	03-Jul-27	28-Mar-27	05-Apr-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$440,848.00	$440,848.00	112
Final Test & commisionning Zone 3		165	04-Jul-27	03-Sep-27	28-Feb-27	06-Sep-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$6,035,984.00	$6,035,984.00	-3
TACOFTFT0017	Road Works	3	03-Aug-27	05-Aug-27	31-Jul-27	03-Aug-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$541,798.00	$541,798.00	2
TACOFTFT0018	Electrical NetWorks	7	02-Aug-27	09-Aug-27	30-Aug-27	06-Sep-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$562,725.00	$562,725.00	-25
TACOFTFT0019	Telecommunications Networks	7	01-Aug-27	08-Aug-27	10-Aug-27	18-Aug-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$294,000.00	$294,000.00	-8
TACOFTFT0020	CCTV Networks	9	25-Aug-27	03-Sep-27	25-Aug-27	04-Sep-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$699,635.00	$699,635.00	-1
TACOFTFT0021	Potable Water Networks	5	16-Aug-27	21-Aug-27	29-May-27	03-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$1,239,072.00	$1,239,072.00	79
TACOFTFT0022	TSE Networks	3	19-Jul-27	21-Jul-27	31-May-27	03-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$732,449.00	$732,449.00	80
TACOFTFT0023	Sewerage Networks	5	28-Jul-27	02-Aug-27	28-Feb-27	06-Mar-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$725,457.00	$725,457.00	131
TACOFTFT0024	Storm Water Drainage Networks	7	04-Jul-27	11-Jul-27	04-Aug-27	12-Aug-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$1,240,848.00	$1,240,848.00	8
AS BUILT DRAWINGS		168	19-Jul-27	16-Aug-27	02-Mar-27	13-Sep-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$483,920.00	$483,920.00	-25
AS BUILT DRAWINGS Zone 1		163	19-Jul-27	16-Aug-27	08-Mar-27	13-Sep-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$120,980.00	$120,980.00	-25
TACOFTAD0001	Road Works	3	07-Aug-27	09-Aug-27	03-Aug-27	07-Aug-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$12,000.00	$12,000.00	2
TACOFTAD0002	Electrical NetWorks	6	10-Aug-27	16-Aug-27	06-Sep-27	13-Sep-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$12,000.00	$12,000.00	-25
TACOFTAD0003	Telecommunications Networks	7	09-Aug-27	16-Aug-27	18-Aug-27	26-Aug-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$9,000.00	$9,000.00	-8
TACOFTAD0004	CCTV Networks	4	12-Aug-27	16-Aug-27	17-Aug-27	22-Aug-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$8,200.00	$8,200.00	-4
TACOFTAD0005	Potable Water Networks	10	04-Aug-27	15-Aug-27	17-May-27	29-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$16,500.00	$16,500.00	68
TACOFTAD0006	TSE Networks	10	19-Jul-27	29-Jul-27	24-May-27	05-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$15,500.00	$15,500.00	63
TACOFTAD0007	Sewerage Networks	10	03-Aug-27	14-Aug-27	08-Mar-27	20-Mar-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$22,300.00	$22,300.00	129
TACOFTAD0008	Storm Water Drainage Networks	10	03-Aug-27	14-Aug-27	24-Jul-27	04-Aug-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$25,480.00	$25,480.00	11
AS BUILT DRAWINGS Zone 2		168	19-Jul-27	16-Aug-27	02-Mar-27	13-Sep-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$181,470.00	$181,470.00	-25
TACOFTAD0009	Road Works	3	10-Aug-27	12-Aug-27	07-Aug-27	10-Aug-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$18,000.00	$18,000.00	2
TACOFTAD0010	Electrical NetWorks	7	09-Aug-27	16-Aug-27	05-Sep-27	13-Sep-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$18,000.00	$18,000.00	-25
TACOFTAD0011	Telecommunications Networks	7	09-Aug-27	16-Aug-27	18-Aug-27	26-Aug-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$13,500.00	$13,500.00	-8
TACOFTAD0012	CCTV Networks	4	12-Aug-27	16-Aug-27	17-Aug-27	22-Aug-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$12,300.00	$12,300.00	-4
TACOFTAD0013	Potable Water Networks	10	04-Aug-27	15-Aug-27	17-May-27	29-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$24,750.00	$24,750.00	68
TACOFTAD0014	TSE Networks	10	19-Jul-27	29-Jul-27	24-May-27	05-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$23,250.00	$23,250.00	63
TACOFTAD0015	Sewerage Networks	15	28-Jul-27	14-Aug-27	02-Mar-27	20-Mar-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$33,450.00	$33,450.00	129
TACOFTAD0016	Storm Water Drainage Networks	15	28-Jul-27	14-Aug-27	18-Jul-27	04-Aug-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$38,220.00	$38,220.00	11
AS BUILT DRAWINGS Zone 3		163	19-Jul-27	16-Aug-27	08-Mar-27	13-Sep-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$181,470.00	$181,470.00	-25
TACOFTAD0017	Road Works	3	14-Aug-27	16-Aug-27	10-Aug-27	14-Aug-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$18,000.00	$18,000.00	2
TACOFTAD0018	Electrical NetWorks	7	09-Aug-27	16-Aug-27	05-Sep-27	13-Sep-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$18,000.00	$18,000.00	-25
TACOFTAD0019	Telecommunications Networks	7	09-Aug-27	16-Aug-27	18-Aug-27	26-Aug-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$13,500.00	$13,500.00	-8
TACOFTAD0020	CCTV Networks	5	11-Aug-27	16-Aug-27	16-Aug-27	22-Aug-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$12,300.00	$12,300.00	-4
TACOFTAD0021	Potable Water Networks	10	04-Aug-27	15-Aug-27	17-May-27	29-May-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$24,750.00	$24,750.00	68
TACOFTAD0022	TSE Networks	10	19-Jul-27	29-Jul-27	24-May-27	05-Jun-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$23,250.00	$23,250.00	63
TACOFTAD0023	Sewerage Networks	10	03-Aug-27	14-Aug-27	08-Mar-27	20-Mar-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$33,450.00	$33,450.00	129
TACOFTAD0024	Storm Water Drainage Networks	10	03-Aug-27	14-Aug-27	24-Jul-27	04-Aug-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$38,220.00	$38,220.00	11
DEMOBILIZATION		16	17-Aug-27	03-Sep-27	13-Sep-27	02-Oct-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	-25
TAPCDZ00000001	Demobilization Manpower	6	17-Aug-27	23-Aug-27	13-Sep-27	20-Sep-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	-25

© Oracle Corporation

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Actual Total Cost	Earned Value Cost	Planned Value Labor Units	Actual Labor Units	Earned Value Labor Units	Budgeted Total Cost	At Completion Total Cost	Total Float
TAPCDZ00000002	Remove Offices and Structures	5	24-Aug-27	29-Aug-27	20-Sep-27	26-Sep-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	-25
TAPCDZ00000012	Demobilize Equipment from Site	5	30-Aug-27	03-Sep-27	26-Sep-27	02-Oct-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	-25
TAPCDZ00000022	Restore Ground Surfaces	6	29-Aug-27	03-Sep-27	25-Sep-27	02-Oct-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	-25
TAPCDZ00000032	Final Handover	0		03-Sep-27		02-Oct-27	0%	0%	$0.00	$0.00	$0.00	0	0	0	$0.00	$0.00	-25

TASK filter: All Activities

© Oracle Corporation