# Construction of Passenger Station for SAR Railway Sudair Industrial City

## Two Week Look Ahead Plan

| Activity Name | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Earned Value Cost |
|---|---|---|---|---|---|---|---|---|
| **Project:PASSENGER STATION FOR SAR RAILWAY - PACKAGE 1 SUDAIR- Update 19/10/2026.** | 15-Apr-26 | 09-Feb-27 | 26-Jul-26 A | 31-Jan-27 | 11.24% | 28.4% | SAR356,074.86 | SAR899,875.47 |
| **Milestone** | 06-May-26 | 06-May-26 | 20-Oct-26 | 20-Oct-26 | 0% | 0% | SAR0.00 | SAR0.00 |
| **Phases Milestone** | 06-May-26 | 06-May-26 | 20-Oct-26 | 20-Oct-26 | 0% | 0% | SAR0.00 | SAR0.00 |
| Engineering Phase Finish Milestone | | 06-May-26 | | 20-Oct-26 | 100% | 0% | SAR0.00 | SAR0.00 |
| **Engineering** | 15-Apr-26 | 06-May-26 | 26-Jul-26 A | 28-Oct-26 | 0% | 0% | SAR0.00 | SAR0.00 |
| **Shop Drawings Stage** | 15-Apr-26 | 27-Apr-26 | 19-Oct-26 | 20-Oct-26 | 0% | 0% | SAR0.00 | SAR0.00 |
| **Approvals** | 15-Apr-26 | 27-Apr-26 | 19-Oct-26 | 20-Oct-26 | 0% | 0% | SAR0.00 | SAR0.00 |
| **Electrical** | 15-Apr-26 | 27-Apr-26 | 19-Oct-26 | 20-Oct-26 | 0% | 0% | SAR0.00 | SAR0.00 |
| Medium Voltage Network Approval | 15-Apr-26 | 27-Apr-26 | 19-Oct-26 | 20-Oct-26 | 100% | 0% | SAR0.00 | SAR0.00 |
| Standard Details Medium Voltage Approval | 15-Apr-26 | 27-Apr-26 | 19-Oct-26 | 20-Oct-26 | 100% | 0% | SAR0.00 | SAR0.00 |
| **Materials** | 16-Apr-26 | 06-May-26 | 26-Jul-26 A | 28-Oct-26 | 0% | 0% | SAR0.00 | SAR0.00 |
| **Materials Submission** | 16-Apr-26 | 23-Apr-26 | 19-Oct-26 | 26-Oct-26 | 0% | 0% | SAR0.00 | SAR0.00 |
| **Long Lead Items** | 16-Apr-26 | 23-Apr-26 | 19-Oct-26 | 26-Oct-26 | 0% | 0% | SAR0.00 | SAR0.00 |
| **Electrical** | 16-Apr-26 | 23-Apr-26 | 19-Oct-26 | 26-Oct-26 | 0% | 0% | SAR0.00 | SAR0.00 |
| MEDIUM VOLTAGE CABLES DUCT BANKS | 16-Apr-26 | 23-Apr-26 | 19-Oct-26 | 26-Oct-26 | 100% | 0% | SAR0.00 | SAR0.00 |
| MEDIUM VOLTAGE CABLES | 16-Apr-26 | 23-Apr-26 | 19-Oct-26 | 26-Oct-26 | 100% | 0% | SAR0.00 | SAR0.00 |
| SUB-STATION | 16-Apr-26 | 23-Apr-26 | 19-Oct-26 | 26-Oct-26 | 100% | 0% | SAR0.00 | SAR0.00 |
| **Materials Approval** | 25-Apr-26 | 06-May-26 | 26-Jul-26 A | 28-Oct-26 | 0% | 0% | SAR0.00 | SAR0.00 |
| **Short Lead Items** | 25-Apr-26 | 06-May-26 | 26-Jul-26 A | 25-Oct-26 | 0% | 0% | SAR0.00 | SAR0.00 |
| **Electrical** | 25-Apr-26 | 06-May-26 | 26-Jul-26 A | 25-Oct-26 | 0% | 0% | SAR0.00 | SAR0.00 |
| CCTV :5MP IP PoE Bullet Camera | 25-Apr-26 | 06-May-26 | 26-Jul-26 A | 25-Oct-26 | 100% | 60% | SAR0.00 | SAR0.00 |
| CCTV :Pole mounted Filed Equipment cabinet (FE | 25-Apr-26 | 06-May-26 | 26-Jul-26 A | 25-Oct-26 | 100% | 60% | SAR0.00 | SAR0.00 |
| **Long Lead Items** | 25-Apr-26 | 06-May-26 | 27-Oct-26 | 28-Oct-26 | 0% | 0% | SAR0.00 | SAR0.00 |
| **Electrical** | 25-Apr-26 | 06-May-26 | 27-Oct-26 | 28-Oct-26 | 0% | 0% | SAR0.00 | SAR0.00 |
| **Long Lead Items** | 25-Apr-26 | 06-May-26 | 27-Oct-26 | 28-Oct-26 | 0% | 0% | SAR0.00 | SAR0.00 |
| **Electrical** | 25-Apr-26 | 06-May-26 | 27-Oct-26 | 28-Oct-26 | 0% | 0% | SAR0.00 | SAR0.00 |
| MEDIUM VOLTAGE CABLES DUCT BANKS | 25-Apr-26 | 06-May-26 | 27-Oct-26 | 28-Oct-26 | 100% | 0% | SAR0.00 | SAR0.00 |
| MEDIUM VOLTAGE CABLES | 25-Apr-26 | 06-May-26 | 27-Oct-26 | 27-Oct-26 | 100% | 0% | SAR0.00 | SAR0.00 |
| SUB-STATION | 25-Apr-26 | 06-May-26 | 27-Oct-26 | 28-Oct-26 | 100% | 0% | SAR0.00 | SAR0.00 |
| **Procurement** | 25-Jun-26 | 21-Dec-26 | 02-Aug-26 | 31-Jan-27 | 0% | 0% | SAR0.00 | SAR0.00 |
| **Purchase Order** | 15-Jul-26 | 21-Oct-26 | 19-Oct-26, | 17-Nov-26 | 0% | 0% | SAR0.00 | SAR0.00 |
| **Short Lead Items** | 15-Jul-26 | 22-Sep-26 | 19-Oct-26, | 10-Nov-26 | 0% | 0% | SAR0.00 | SAR0.00 |
| **Civil** | 21-Jul-26 | 16-Sep-26 | 19-Oct-26, | 10-Nov-26 | 0% | 0% | SAR0.00 | SAR0.00 |
| Interlock | 21-Jul-26 | 03-Aug-26 | 19-Oct-26 | 01-Nov-26 | 100% | 0% | SAR0.00 | SAR0.00 |
| Kerbstone | 22-Jul-26 | 02-Aug-26 | 19-Oct-26, | 29-Oct-26 | 100% | 100% | SAR0.00 | SAR0.00 |
| Waterproofing (Thermal & moisture Protection) | 10-Aug-26 | 01-Sep-26 | 19-Oct-26, | 10-Nov-26 | 100% | 100% | SAR0.00 | SAR0.00 |
| Asphalt | 06-Sep-26 | 16-Sep-26 | 19-Oct-26, | 29-Oct-26 | 100% | 100% | SAR0.00 | SAR0.00 |
| **Electrical** | 15-Jul-26 | 22-Sep-26 | 19-Oct-26 | 05-Nov-26 | 0% | 0% | SAR0.00 | SAR0.00 |
| Drawpits | 15-Jul-26 | 26-Jul-26 | 19-Oct-26 | 29-Oct-26 | 100% | 0% | SAR0.00 | SAR0.00 |
| CCTV :Pole mounted Filed Equipment cabinet | 21-Jul-26 | 01-Aug-26 | 26-Oct-26 | 05-Nov-26 | 100% | 0% | SAR0.00 | SAR0.00 |
| VOICE EVACUATION SYSTEM | 06-Sep-26 | 16-Sep-26 | 19-Oct-26 | 29-Oct-26 | 100% | 0% | SAR0.00 | SAR0.00 |
| CCTV :5MP IP PoE Bullet Camera | 12-Sep-26 | 22-Sep-26 | 26-Oct-26 | 05-Nov-26 | 100% | 0% | SAR0.00 | SAR0.00 |
| **Mechanical** | 23-Jul-26 | 12-Aug-26 | 19-Oct-26 | 29-Oct-26 | 0% | 0% | SAR0.00 | SAR0.00 |
| GI GOOSENECK & VENT | 23-Jul-26 | 03-Aug-26 | 19-Oct-26 | 29-Oct-26 | 100% | 0% | SAR0.00 | SAR0.00 |
| MANHOLE, CATCH BASIN & VALVE BOX COVER | 02-Aug-26 | 12-Aug-26 | 19-Oct-26 | 29-Oct-26 | 100% | 0% | SAR0.00 | SAR0.00 |
| **Long Lead Items** | 13-Aug-26 | 21-Oct-26 | 19-Oct-26 | 17-Nov-26 | 0% | 0% | SAR0.00 | SAR0.00 |
| **Civil** | 13-Aug-26 | 15-Oct-26 | 19-Oct-26 | 17-Nov-26 | 0% | 0% | SAR0.00 | SAR0.00 |
| Metal railing for platform | 13-Aug-26 | 12-Sep-26 | 19-Oct-26 | 17-Nov-26 | 100% | 0% | SAR0.00 | SAR0.00 |
| Canopy | 30-Sep-26 | 15-Oct-26 | 19-Oct-26 | 03-Nov-26 | 100% | 0% | SAR0.00 | SAR0.00 |



TASK filter: 2 Weeks Ahead.

© Oracle Corporation

| Activity Name | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Earned Value Cost |
|---|---|---|---|---|---|---|---|---|
| **Electrical** | 25-Aug-26 | 21-Oct-26 | 19-Oct-26 | 14-Nov-26 | 0% | 0% | SAR0.00 | SAR0.00 |
| MEDIUM VOLTAGE CABLES DUCT BANKS | 25-Aug-26 | 09-Sep-26 | 29-Oct-26 | 14-Nov-26 | 100% | 0% | SAR0.00 | SAR0.00 |
| MEDIUM VOLTAGE CABLES | 25-Aug-26 | 10-Sep-26 | 28-Oct-26 | 14-Nov-26 | 100% | 0% | SAR0.00 | SAR0.00 |
| Outdoor Lighting Fixtures | 12-Sep-26 | 28-Sep-26 | 19-Oct-26 | 03-Nov-26 | 100% | 0% | SAR0.00 | SAR0.00 |
| STREET LIGHTING LUMINAIRE | 14-Sep-26 | 30-Sep-26 | 19-Oct-26 | 03-Nov-26 | 100% | 0% | SAR0.00 | SAR0.00 |
| SUB-STATION | 06-Oct-26 | 21-Oct-26 | 29-Oct-26 | 14-Nov-26 | 78.57% | 0% | SAR0.00 | SAR0.00 |
| **Mechanical** | 01-Sep-26 | 16-Sep-26 | 19-Oct-26 | 03-Nov-26 | 0% | 0% | SAR0.00 | SAR0.00 |
| WASHOUT & AIR VALVE, GATE VALVE, BUTTERFLY VALVE | 01-Sep-26 | 16-Sep-26 | 19-Oct-26 | 03-Nov-26 | 100% | 0% | SAR0.00 | SAR0.00 |
| **Delivery to Site** | 25-Jun-26 | 17-Dec-26 | 02-Aug-26 | 31-Jan-27 | 0% | 0% | SAR0.00 | SAR0.00 |
| **Short Lead Items Delivery** | 25-Jun-26 | 19-Nov-26 | 02-Aug-26 | 16-Jan-27 | 0% | 0% | SAR0.00 | SAR0.00 |
| **Civil** | 25-Jun-26 | 02-Nov-26 | 19-Oct-26 | 16-Jan-27 | 0% | 0% | SAR0.00 | SAR0.00 |
| Steel Bars | 25-Jun-26 | 23-Aug-26 | 19-Oct-26 | 17-Dec-26 | 100% | 25% | SAR0.00 | SAR0.00 |
| Kerbstone | 04-Aug-26 | 25-Sep-26 | 19-Oct-26 | 17-Dec-26 | 100% | 0% | SAR0.00 | SAR0.00 |
| Waterproofing (Thermal & moisture Protection) | 02-Sep-26 | 02-Nov-26 | 19-Oct-26 | 17-Dec-26 | 75.41% | 75% | SAR0.00 | SAR0.00 |
| Asphalt | 18-Sep-26 | 07-Oct-26 | 19-Oct-26 | 16-Jan-27 | 100% | 10% | SAR0.00 | SAR0.00 |
| **Electrical** | 27-Jul-26 | 19-Nov-26 | 02-Aug-26 | 28-Dec-26 | 0% | 0% | SAR0.00 | SAR0.00 |
| ROAD CROSSING DUCTS 110mm | 27-Jul-26 | 12-Aug-26 | 19-Oct-26 | 16-Nov-26 | 100% | 0% | SAR0.00 | SAR0.00 |
| Drawpits | 27-Jul-26 | 27-Aug-26 | 19-Oct-26 | 17-Nov-26 | 100% | 0% | SAR0.00 | SAR0.00 |
| STREET LIGHTING FEEDER Panel | 09-Aug-26 | 18-Sep-26 | 26-Oct-26 | 04-Dec-26 | 100% | 0% | SAR0.00 | SAR0.00 |
| LOW VOLTAGE DISTRIBUTION Panel | 14-Aug-26 | 25-Sep-26 | 22-Oct-26 | 30-Nov-26 | 100% | 0% | SAR0.00 | SAR0.00 |
| STREET LIGHTING CABLES | 20-Aug-26 | 14-Sep-26 | 22-Oct-26 | 25-Nov-26 | 100% | 0% | SAR0.00 | SAR0.00 |
| LOW VOLTAGE CABLES | 27-Aug-26 | 28-Oct-26 | 02-Aug-26 | 08-Dec-26 | 83.87% | 25% | SAR0.00 | SAR0.00 |
| VOICE EVACUATION SYSTEM | 17-Sep-26 | 19-Nov-26 | 30-Oct-26 | 28-Dec-26 | 49.21% | 0% | SAR0.00 | SAR0.00 |
| **Mechanical** | 04-Aug-26 | 22-Oct-26 | 19-Oct-26 | 27-Dec-26 | 0% | 0% | SAR0.00 | SAR0.00 |
| GI GOOSENECK & VENT | 04-Aug-26 | 02-Oct-26 | 30-Oct-26 | 26-Dec-26 | 100% | 0% | SAR0.00 | SAR0.00 |
| MANHOLE, CATCH BASIN & VALVE BOX COVER | 13-Aug-26 | 22-Oct-26 | 19-Oct-26 | 27-Dec-26 | 93.33% | 0% | SAR0.00 | SAR0.00 |
| **Long Lead Items Delivery** | 17-Sep-26 | 17-Dec-26 | 19-Oct-26 | 31-Jan-27 | 0% | 0% | SAR0.00 | SAR0.00 |
| **Electrical** | 17-Sep-26 | 17-Dec-26 | 19-Oct-26 | 31-Jan-27 | 0% | 0% | SAR0.00 | SAR0.00 |
| LIGHTING POLES | 17-Sep-26 | 17-Dec-26 | 19-Oct-26 | 31-Jan-27 | 34.07% | 0% | SAR0.00 | SAR0.00 |
| **Mechanical** | 22-Sep-26 | 09-Oct-26 | 23-Oct-26 | 20-Jan-27 | 0% | 0% | SAR0.00 | SAR0.00 |
| WASHOUT & AIR VALVE, GATE VALVE, BUTTERFLY VALVE | 22-Sep-26 | 09-Oct-26 | 23-Oct-26 | 20-Jan-27 | 100% | 0% | SAR0.00 | SAR0.00 |
| **Materials Staging Time** | 24-Aug-26 | 21-Dec-26 | 19-Oct-26 | 26-Oct-26 | 0% | 0% | SAR0.00 | SAR0.00 |
| **Short Lead Items Delivery** | 24-Aug-26 | 28-Oct-26 | 19-Oct-26 | 22-Oct-26 | 0% | 0% | SAR0.00 | SAR0.00 |
| **Civil** | 24-Aug-26 | 27-Aug-26 | 19-Oct-26 | 22-Oct-26 | 0% | 0% | SAR0.00 | SAR0.00 |
| Steel Bars | 24-Aug-26 | 27-Aug-26 | 19-Oct-26 | 22-Oct-26 | 100% | 0% | SAR0.00 | SAR0.00 |
| **Mechanical** | 14-Sep-26 | 28-Oct-26 | 19-Oct-26 | 22-Oct-26 | 0% | 0% | SAR0.00 | SAR0.00 |
| WARNING TAPE | 14-Sep-26 | 17-Sep-26 | 19-Oct-26 | 22-Oct-26 | 100% | 0% | SAR0.00 | SAR0.00 |
| HDPE PIPES & FITTINGS | 16-Oct-26 | 19-Oct-26 | 19-Oct-26 | 22-Oct-26 | 75% | 0% | SAR0.00 | SAR0.00 |
| CONCRETE PIPES AND FITTINGS | 25-Oct-26 | 28-Oct-26 | 19-Oct-26 | 22-Oct-26 | 0% | 0% | SAR0.00 | SAR0.00 |
| **Long Lead Items Delivery** | 10-Oct-26 | 21-Dec-26 | 19-Oct-26 | 26-Oct-26 | 0% | 0% | SAR0.00 | SAR0.00 |
| **Electrical** | 18-Dec-26 | 21-Dec-26 | 19-Oct-26 | 22-Oct-26 | 0% | 0% | SAR0.00 | SAR0.00 |
| LIGHTING POLES | 18-Dec-26 | 21-Dec-26 | 19-Oct-26 | 22-Oct-26 | 0% | 0% | SAR0.00 | SAR0.00 |
| **Mechanical** | 10-Oct-26 | 14-Oct-26 | 23-Oct-26 | 26-Oct-26 | 0% | 0% | SAR0.00 | SAR0.00 |
| WASHOUT & AIR VALVE, GATE VALVE, BUTTERFLY VALVE | 10-Oct-26 | 14-Oct-26 | 23-Oct-26 | 26-Oct-26 | 100% | 0% | SAR0.00 | SAR0.00 |
| **Construction** | 07-Jul-26 | 09-Feb-27 | 03-Aug-26 | 02-Jan-27 | 11.24% | 28.4% | SAR356,074.86 | SAR899,875.47 |
| **Package-1** | 03-Aug-26 | 09-Feb-27 | 03-Aug-26 | 02-Jan-27 | 9.26% | 29.03% | SAR286,984.80 | SAR899,875.47 |
| **ROAD WORKS 1** | 13-Oct-26 | 01-Dec-26 | 07-Sep-26 | 23-Nov-26 | 3.1% | 28.49% | SAR80,935.79 | SAR744,762.70 |
| **ROAD - 01** | 13-Oct-26 | 01-Dec-26 | 10-Sep-26 | 22-Nov-26 | 2.46% | 28.88% | SAR48,249.64 | SAR566,942.96 |



© Oracle Corporation

# Construction of Passenger Station for SAR Railway Sudair Industrial City

## Two Week Look Ahead Plan

| Activity Name | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Earned Value Cost |
|---|---|---|---|---|---|---|---|---|
| ROAD-01 From 0 to 470 m (3) | 05-Nov-26 | 29-Nov-26 | 11-Oct-26 | 11-Nov-26 | 0% | 39.13% | SAR0.00 | SAR259,404.39 |
| Asphalt Works | 21-Nov-26 | 29-Nov-26 | 11-Oct-26 | 25-Oct-26 | 0% | 50% | SAR0.00 | SAR259,404.39 |
| Bituminous base course | 21-Nov-26 | 29-Nov-26 | 11-Oct-26 | 25-Oct-26 | 0% | 50% | SAR0.00 | SAR259,404.39 |
| Bituminous base course (Grading I - Class A 1st Layer with MC-01 | 21-Nov-26 | 29-Nov-26 | 11-Oct-26 | 25-Oct-26 | 0% | 50% | SAR0.00 | SAR259,404.39 |
| Kerbstone Installation | 05-Nov-26 | 29-Nov-26 | 19-Oct-26 | 11-Nov-26 | 0% | 0% | SAR0.00 | SAR0.00 |
| Precast Concrete Curbstone, Type A2 | 05-Nov-26 | 29-Nov-26 | 19-Oct-26 | 11-Nov-26 | 0% | 0% | SAR0.00 | SAR0.00 |
| ROAD-01 From 470 to 1125 m (6) | 09-Nov-26 | 01-Dec-26 | 08-Oct-26 | 10-Nov-26 | 0% | 10.41% | SAR0.00 | SAR87,154.29 |
| Base Course | 09-Nov-26 | 21-Nov-26 | 08-Oct-26 | 29-Oct-26 | 0% | 50% | SAR0.00 | SAR87,154.29 |
| Aggregate base course layer | 09-Nov-26 | 21-Nov-26 | 08-Oct-26 | 29-Oct-26 | 0% | 50% | SAR0.00 | SAR87,154.29 |
| Asphalt Works | 22-Nov-26 | 28-Nov-26 | 31-Oct-26 | 05-Nov-26 | 0% | 0% | SAR0.00 | SAR0.00 |
| Bituminous base course | 22-Nov-26 | 28-Nov-26 | 31-Oct-26 | 05-Nov-26 | 0% | 0% | SAR0.00 | SAR0.00 |
| Bituminous base course (Grading I - Class A 1st Layer with MC-01 | 22-Nov-26 | 28-Nov-26 | 31-Oct-26 | 05-Nov-26 | 0% | 0% | SAR0.00 | SAR0.00 |
| Kerbstone Installation | 09-Nov-26 | 01-Dec-26 | 19-Oct-26 | 10-Nov-26 | 0% | 0% | SAR0.00 | SAR0.00 |
| Precast Concrete Curbstone, Type A2 | 09-Nov-26 | 01-Dec-26 | 19-Oct-26 | 10-Nov-26 | 0% | 0% | SAR0.00 | SAR0.00 |
| ROAD-01 From 1125 to 1765 m (7) | 13-Oct-26 | 22-Nov-26 | 10-Sep-26 | 22-Nov-26 | 10.42% | 47.58% | SAR48,249.64 | SAR220,384.28 |
| Subgrade | 13-Oct-26 | 29-Oct-26 | 10-Sep-26 | 29-Oct-26 | 33.33% | 80% | SAR48,249.64 | SAR115,799.14 |
| Subgrade layer works | 13-Oct-26 | 29-Oct-26 | 10-Sep-26 | 29-Oct-26 | 33.33% | 80% | SAR48,249.64 | SAR115,799.14 |
| Base Course | 31-Oct-26 | 16-Nov-26 | 17-Oct-26 | 09-Nov-26 | 0% | 60% | SAR0.00 | SAR104,585.15 |
| Aggregate base course layer | 31-Oct-26 | 16-Nov-26 | 17-Oct-26 | 09-Nov-26 | 0% | 60% | SAR0.00 | SAR104,585.15 |
| Kerbstone Installation | 31-Oct-26 | 22-Nov-26 | 31-Oct-26 | 22-Nov-26 | 0% | 0% | SAR0.00 | SAR0.00 |
| Precast Concrete Curbstone, Type A2 | 31-Oct-26 | 22-Nov-26 | 31-Oct-26 | 22-Nov-26 | 0% | 0% | SAR0.00 | SAR0.00 |
| ROAD - 02 | 15-Oct-26 | 26-Nov-26 | 07-Sep-26 | 23-Nov-26 | 5.02% | 27.33% | SAR32,686.15 | SAR177,819.74 |
| ROAD-01 From 0 to 400 m (9) | 15-Oct-26 | 29-Oct-26 | 07-Sep-26 | 02-Nov-26 | 23.08% | 75% | SAR23,448.76 | SAR76,208.46 |
| Subgrade | 15-Oct-26 | 29-Oct-26 | 07-Sep-26 | 02-Nov-26 | 23.08% | 75% | SAR23,448.76 | SAR76,208.46 |
| Subgrade layer works | 15-Oct-26 | 29-Oct-26 | 07-Sep-26 | 02-Nov-26 | 23.08% | 75% | SAR23,448.76 | SAR76,208.46 |
| ROAD-01 From 400 to 900 m (10) | 19-Oct-26 | 26-Nov-26 | 07-Sep-26 | 23-Nov-26 | 0% | 15.62% | SAR0.00 | SAR50,805.64 |
| Subgrade | 19-Oct-26 | 03-Nov-26 | 07-Sep-26 | 31-Oct-26 | 0% | 50% | SAR0.00 | SAR50,805.64 |
| Subgrade layer works | 19-Oct-26 | 03-Nov-26 | 07-Sep-26 | 31-Oct-26 | 0% | 50% | SAR0.00 | SAR50,805.64 |
| Base Course | 04-Nov-26 | 19-Nov-26 | 01-Nov-26 | 11-Nov-26 | 0% | 0% | SAR0.00 | SAR0.00 |
| Aggregate base course layer | 04-Nov-26 | 19-Nov-26 | 01-Nov-26 | 11-Nov-26 | 0% | 0% | SAR0.00 | SAR0.00 |
| Kerbstone Installation | 04-Nov-26 | 26-Nov-26 | 01-Nov-26 | 23-Nov-26 | 0% | 0% | SAR0.00 | SAR0.00 |
| Precast Concrete Curbstone, Type A2 | 04-Nov-26 | 26-Nov-26 | 01-Nov-26 | 23-Nov-26 | 0% | 0% | SAR0.00 | SAR0.00 |
| ROAD-01 From 900 to 1239 m (11) | 18-Oct-26 | 09-Nov-26 | 07-Sep-26 | 04-Nov-26 | 4.12% | 22.68% | SAR9,237.39 | SAR50,805.64 |
| Subgrade | 18-Oct-26 | 29-Oct-26 | 07-Sep-26 | 27-Oct-26 | 9.09% | 50% | SAR9,237.39 | SAR50,805.64 |
| Subgrade layer works | 18-Oct-26 | 29-Oct-26 | 07-Sep-26 | 27-Oct-26 | 9.09% | 50% | SAR9,237.39 | SAR50,805.64 |
| Base Course | 31-Oct-26 | 09-Nov-26 | 28-Oct-26 | 04-Nov-26 | 0% | 0% | SAR0.00 | SAR0.00 |
| Aggregate base course layer | 31-Oct-26 | 09-Nov-26 | 28-Oct-26 | 04-Nov-26 | 0% | 0% | SAR0.00 | SAR0.00 |
| ELECTRICAL WORKS | 03-Aug-26 | 21-Dec-26 | 03-Aug-26 | 02-Jan-27 | 73.64% | 12.29% | SAR140,442.73 | SAR23,429.16 |
| MV Network | 28-Sep-26 | 29-Oct-26 | 19-Oct-26 | 19-Nov-26 | 69.17% | 0% | SAR31,184.94 | SAR0.00 |
| ROAD - 01 | 28-Sep-26 | 29-Oct-26 | 19-Oct-26 | 19-Nov-26 | 69.17% | 0% | SAR31,184.94 | SAR0.00 |
| ROAD-01 From 1125 to 1765 m (7) | 28-Sep-26 | 21-Oct-26 | 19-Oct-26 | 11-Nov-26 | 85.71% | 0% | SAR19,321.11 | SAR0.00 |
| Excavation | 28-Sep-26 | 21-Oct-26 | 19-Oct-26 | 11-Nov-26 | 85.71% | 0% | SAR19,321.11 | SAR0.00 |
| Excavation Works Part 1 | 28-Sep-26 | 21-Oct-26 | 19-Oct-26 | 11-Nov-26 | 85.71% | 0% | SAR19,321.11 | SAR0.00 |
| ROAD-01 From 470 to 1125 m (6) | 06-Oct-26 | 29-Oct-26 | 27-Oct-26 | 19-Nov-26 | 52.63% | 0% | SAR11,863.84 | SAR0.00 |
| Excavation | 06-Oct-26 | 29-Oct-26 | 27-Oct-26 | 19-Nov-26 | 52.63% | 0% | SAR11,863.84 | SAR0.00 |
| Excavation Works Part 1 | 06-Oct-26 | 29-Oct-26 | 27-Oct-26 | 19-Nov-26 | 52.38% | 0% | SAR11,863.84 | SAR0.00 |
| Street Lighting Network | 03-Aug-26 | 11-Nov-26 | 03-Aug-26 | 14-Nov-26 | 89.51% | 7% | SAR81,666.99 | SAR6,382.50 |
| ROAD - 01 | 03-Aug-26 | 11-Nov-26 | 03-Aug-26 | 14-Nov-26 | 83.85% | 10.78% | SAR49,655.97 | SAR6,382.50 |



TASK filter: 2 Weeks Ahead.

© Oracle Corporation

# Construction of Passenger Station for SAR Railway Sudair Industrial City

## Two Week Look Ahead Plan

| Activity Name | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Earned Value Cost |
|---|---|---|---|---|---|---|---|---|
| ROAD-01 From 470 to 1125 m (6) | 03-Aug-26 | 18-Oct-26 | 03-Aug-26 | 11-Nov-26 | 100% | 16.67% | SAR15,318.00 | SAR2,553.00 |
| Excavation | 03-Aug-26 | 18-Oct-26 | 03-Aug-26 | 11-Nov-26 | 100% | 16.67% | SAR15,318.00 | SAR2,553.00 |
| Excavation for LV Cable trench Section 1 | 03-Aug-26 | 26-Aug-26 | 03-Aug-26 | 10-Nov-26 | 100% | 50% | SAR5,106.00 | SAR2,553.00 |
| Excavation for LV Cable trench Section 2 | 30-Aug-26 | 22-Sep-26 | 19-Oct-26 | 11-Nov-26 | 100% | 0% | SAR5,106.00 | SAR0.00 |
| Excavation for LV Cable trench Section 3 | 24-Sep-26 | 18-Oct-26 | 19-Oct-26 | 11-Nov-26 | 100% | 0% | SAR5,106.00 | SAR0.00 |
| ROAD-01 From 1125 to 1765 m (7) | 27-Aug-26 | 20-Sep-26 | 03-Aug-26 | 10-Nov-26 | 100% | 50% | SAR5,106.00 | SAR2,553.00 |
| Excavation | 27-Aug-26 | 20-Sep-26 | 03-Aug-26 | 10-Nov-26 | 100% | 50% | SAR5,106.00 | SAR2,553.00 |
| Excavation for LV Cable trench Section 1 | 27-Aug-26 | 20-Sep-26 | 03-Aug-26 | 10-Nov-26 | 100% | 50% | SAR5,106.00 | SAR2,553.00 |
| ROAD-01 From 0 to 470 m (3) | 27-Aug-26 | 09-Nov-26 | 05-Sep-26 | 11-Nov-26 | 69.84% | 8.33% | SAR10,698.29 | SAR1,276.50 |
| Excavation | 27-Aug-26 | 09-Nov-26 | 05-Sep-26 | 11-Nov-26 | 69.84% | 8.33% | SAR10,698.29 | SAR1,276.50 |
| Excavation for LV Cable trench Section 1 | 27-Aug-26 | 20-Sep-26 | 05-Sep-26 | 11-Nov-26 | 100% | 25% | SAR5,106.00 | SAR1,276.50 |
| Excavation for LV Cable trench Section 2 | 21-Sep-26 | 15-Oct-26 | 19-Oct-26 | 11-Nov-26 | 100% | 0% | SAR5,106.00 | SAR0.00 |
| Excavation for LV Cable trench Section 3 | 17-Oct-26 | 09-Nov-26 | 19-Oct-26 | 11-Nov-26 | 9.52% | 0% | SAR486.29 | SAR0.00 |
| ROAD-01 N (1) | 27-Aug-26 | 11-Nov-26 | 19-Oct-26 | 14-Nov-26 | 66.67% | 0% | SAR9,892.32 | SAR0.00 |
| Excavation | 27-Aug-26 | 11-Nov-26 | 19-Oct-26 | 14-Nov-26 | 66.67% | 0% | SAR9,892.32 | SAR0.00 |
| Excavation for LV Cable trench Section 1 | 27-Aug-26 | 20-Sep-26 | 19-Oct-26 | 11-Nov-26 | 100% | 0% | SAR4,946.16 | SAR0.00 |
| Excavation for LV Cable trench Section 2 | 24-Sep-26 | 18-Oct-26 | 21-Oct-26 | 14-Nov-26 | 100% | 0% | SAR4,946.16 | SAR0.00 |
| Excavation for LV Cable trench Section 3 | 19-Oct-26 | 11-Nov-26 | 21-Oct-26 | 14-Nov-26 | 0% | 0% | SAR0.00 | SAR0.00 |
| Road Crossing & Drawpits | 27-Aug-26 | 20-Sep-26 | 19-Oct-26 | 11-Nov-26 | 100% | 0% | SAR8,641.36 | SAR0.00 |
| ROAD - 01 | 27-Aug-26 | 20-Sep-26 | 19-Oct-26 | 11-Nov-26 | 100% | 0% | SAR8,641.36 | SAR0.00 |
| ROAD-01 From 470 to 1125 m (6) | 27-Aug-26 | 20-Sep-26 | 19-Oct-26 | 11-Nov-26 | 100% | 0% | SAR2,160.34 | SAR0.00 |
| Road crossing Ducts & Drawpits | 27-Aug-26 | 20-Sep-26 | 19-Oct-26 | 11-Nov-26 | 100% | 0% | SAR2,160.34 | SAR0.00 |
| Excavation | 27-Aug-26 | 20-Sep-26 | 19-Oct-26 | 11-Nov-26 | 100% | 0% | SAR2,160.34 | SAR0.00 |
| Excavation for GRP Pipes Section 1 | 27-Aug-26 | 20-Sep-26 | 19-Oct-26 | 11-Nov-26 | 100% | 0% | SAR2,160.34 | SAR0.00 |
| ROAD-01 From 1125 to 1765 m (7) | 27-Aug-26 | 20-Sep-26 | 19-Oct-26 | 11-Nov-26 | 100% | 0% | SAR2,160.34 | SAR0.00 |
| Road crossing Ducts & Drawpits | 27-Aug-26 | 20-Sep-26 | 19-Oct-26 | 11-Nov-26 | 100% | 0% | SAR2,160.34 | SAR0.00 |
| Excavation | 27-Aug-26 | 20-Sep-26 | 19-Oct-26 | 11-Nov-26 | 100% | 0% | SAR2,160.34 | SAR0.00 |
| Excavation for GRP Pipes Section 1 | 27-Aug-26 | 20-Sep-26 | 19-Oct-26 | 11-Nov-26 | 100% | 0% | SAR2,160.34 | SAR0.00 |
| ROAD-01 From 0 to 470 m (3) | 27-Aug-26 | 20-Sep-26 | 19-Oct-26 | 11-Nov-26 | 100% | 0% | SAR2,160.34 | SAR0.00 |
| Road crossing Ducts & Drawpits | 27-Aug-26 | 20-Sep-26 | 19-Oct-26 | 11-Nov-26 | 100% | 0% | SAR2,160.34 | SAR0.00 |
| Excavation | 27-Aug-26 | 20-Sep-26 | 19-Oct-26 | 11-Nov-26 | 100% | 0% | SAR2,160.34 | SAR0.00 |
| Excavation for GRP Pipes Section 1 | 27-Aug-26 | 20-Sep-26 | 19-Oct-26 | 11-Nov-26 | 100% | 0% | SAR2,160.34 | SAR0.00 |
| ROAD-01 N (1) | 27-Aug-26 | 20-Sep-26 | 19-Oct-26 | 11-Nov-26 | 100% | 0% | SAR2,160.34 | SAR0.00 |
| Road crossing Ducts & Drawpits | 27-Aug-26 | 20-Sep-26 | 19-Oct-26 | 11-Nov-26 | 100% | 0% | SAR2,160.34 | SAR0.00 |
| Excavation | 27-Aug-26 | 20-Sep-26 | 19-Oct-26 | 11-Nov-26 | 100% | 0% | SAR2,160.34 | SAR0.00 |
| Excavation for GRP Pipes Section 1 | 27-Aug-26 | 20-Sep-26 | 19-Oct-26 | 11-Nov-26 | 100% | 0% | SAR2,160.34 | SAR0.00 |
| ROAD - 02 | 13-Aug-26 | 07-Oct-26 | 19-Oct-26 | 11-Nov-26 | 100% | 0% | SAR32,011.02 | SAR0.00 |
| ROAD-01 From 0 to 400 m (9) 2 Way 110 mm | 15-Aug-26 | 31-Aug-26 | 19-Oct-26 | 04-Nov-26 | 100% | 0% | SAR5,106.00 | SAR0.00 |
| Excavation | 15-Aug-26 | 31-Aug-26 | 19-Oct-26 | 04-Nov-26 | 100% | 0% | SAR5,106.00 | SAR0.00 |
| Excavation for LV Cable trench Section 1 | 15-Aug-26 | 31-Aug-26 | 19-Oct-26 | 04-Nov-26 | 100% | 0% | SAR5,106.00 | SAR0.00 |
| ROAD-01 From 400 to 900 m (10) 4 Way 110 mm | 13-Aug-26 | 07-Oct-26 | 19-Oct-26 | 04-Nov-26 | 100% | 0% | SAR15,318.00 | SAR0.00 |
| Excavation | 13-Aug-26 | 07-Oct-26 | 19-Oct-26 | 04-Nov-26 | 100% | 0% | SAR15,318.00 | SAR0.00 |
| Excavation for LV Cable trench Section 1 | 13-Aug-26 | 30-Aug-26 | 19-Oct-26 | 04-Nov-26 | 100% | 0% | SAR5,106.00 | SAR0.00 |
| Excavation for LV Cable trench Section 2 | 02-Sep-26 | 19-Sep-26 | 19-Oct-26 | 04-Nov-26 | 100% | 0% | SAR5,106.00 | SAR0.00 |
| Excavation for LV Cable trench Section 3 | 20-Sep-26 | 07-Oct-26 | 19-Oct-26 | 04-Nov-26 | 100% | 0% | SAR5,106.00 | SAR0.00 |
| ROAD-01 From 900 to 1239 m (11) 2 Way 110 mm | 27-Aug-26 | 12-Sep-26 | 19-Oct-26 | 03-Nov-26 | 100% | 0% | SAR5,106.00 | SAR0.00 |
| Excavation | 27-Aug-26 | 12-Sep-26 | 19-Oct-26 | 03-Nov-26 | 100% | 0% | SAR5,106.00 | SAR0.00 |
| Excavation for LV Cable trench Section 1 | 27-Aug-26 | 12-Sep-26 | 19-Oct-26 | 03-Nov-26 | 100% | 0% | SAR5,106.00 | SAR0.00 |



TASK filter: 2 Weeks Ahead.

© Oracle Corporation

| Activity Name | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Earned Value Cost |
|---|---|---|---|---|---|---|---|---|
| Road Crossing & Drawpits | 13-Aug-26 | 20-Sep-26 | 19-Oct-26 | 11-Nov-26 | 100% | 0% | SAR6,481.02 | SAR0.00 |
| ROAD - 02 | 13-Aug-26 | 20-Sep-26 | 19-Oct-26 | 11-Nov-26 | 100% | 0% | SAR6,481.02 | SAR0.00 |
| ROAD-01 From 0 to 400 m (9) 2 Way 110 mm | 15-Aug-26 | 07-Sep-26 | 19-Oct-26 | 11-Nov-26 | 100% | 0% | SAR2,160.34 | SAR0.00 |
| Road crossing Ducts & Drawpits | 15-Aug-26 | 07-Sep-26 | 19-Oct-26 | 11-Nov-26 | 100% | 0% | SAR2,160.34 | SAR0.00 |
| Excavation | 15-Aug-26 | 07-Sep-26 | 19-Oct-26 | 11-Nov-26 | 100% | 0% | SAR2,160.34 | SAR0.00 |
| Excavation for GRP Pipes Section 1 | 15-Aug-26 | 07-Sep-26 | 19-Oct-26 | 11-Nov-26 | 100% | 0% | SAR2,160.34 | SAR0.00 |
| ROAD-01 From 400 to 900 m (10) 4 Way 110 mm | 13-Aug-26 | 06-Sep-26 | 19-Oct-26 | 11-Nov-26 | 100% | 0% | SAR2,160.34 | SAR0.00 |
| Road crossing Ducts & Drawpits | 13-Aug-26 | 06-Sep-26 | 19-Oct-26 | 11-Nov-26 | 100% | 0% | SAR2,160.34 | SAR0.00 |
| Excavation | 13-Aug-26 | 06-Sep-26 | 19-Oct-26 | 11-Nov-26 | 100% | 0% | SAR2,160.34 | SAR0.00 |
| Excavation for GRP Pipes Section 1 | 13-Aug-26 | 06-Sep-26 | 19-Oct-26 | 11-Nov-26 | 100% | 0% | SAR2,160.34 | SAR0.00 |
| ROAD-01 From 900 to 1239 m (11) 2 Way 110 mm | 27-Aug-26 | 20-Sep-26 | 19-Oct-26 | 11-Nov-26 | 100% | 0% | SAR2,160.34 | SAR0.00 |
| Road crossing Ducts & Drawpits | 27-Aug-26 | 20-Sep-26 | 19-Oct-26 | 11-Nov-26 | 100% | 0% | SAR2,160.34 | SAR0.00 |
| Excavation | 27-Aug-26 | 20-Sep-26 | 19-Oct-26 | 11-Nov-26 | 100% | 0% | SAR2,160.34 | SAR0.00 |
| Excavation for GRP Pipes Section 1 | 27-Aug-26 | 20-Sep-26 | 19-Oct-26 | 11-Nov-26 | 100% | 0% | SAR2,160.34 | SAR0.00 |
| TELECOMMUNICATIONS WORKS | 13-Aug-26 | 21-Dec-26 | 24-Sep-26 | 02-Jan-27 | 50.73% | 31.34% | SAR27,590.80 | SAR17,046.66 |
| ROAD - 01 | 27-Aug-26 | 21-Dec-26 | 24-Sep-26 | 02-Jan-27 | 34.51% | 41.23% | SAR8,391.59 | SAR10,025.46 |
| ROAD-01 N 1 (2X3)X50 mm MH-15 to MH-16 | 27-Aug-26 | 01-Dec-26 | 24-Sep-26 | 11-Nov-26 | 22.88% | 39.27% | SAR2,163.63 | SAR3,713.14 |
| Ducts | 27-Aug-26 | 20-Sep-26 | 19-Oct-26 | 11-Nov-26 | 100% | 0% | SAR2,028.61 | SAR0.00 |
| Excavation | 27-Aug-26 | 20-Sep-26 | 19-Oct-26 | 11-Nov-26 | 100% | 0% | SAR2,028.61 | SAR0.00 |
| Excavation for telecom trench Section 1 | 27-Aug-26 | 20-Sep-26 | 19-Oct-26 | 11-Nov-26 | 100% | 0% | SAR2,028.61 | SAR0.00 |
| Manholes | 17-Oct-26 | 01-Dec-26 | 24-Sep-26 | 10-Nov-26 | 1.82% | 50% | SAR135.02 | SAR3,713.14 |
| Bedding Work | 17-Oct-26 | 08-Nov-26 | 24-Sep-26 | 10-Nov-26 | 10% | 50% | SAR135.02 | SAR675.12 |
| Sand bedding for Telecom Manhole | 17-Oct-26 | 08-Nov-26 | 24-Sep-26 | 10-Nov-26 | 10% | 50% | SAR135.02 | SAR675.12 |
| Install Manholes | 09-Nov-26 | 01-Dec-26 | 05-Oct-26 | 10-Nov-26 | 0% | 50% | SAR0.00 | SAR3,038.02 |
| Installation of Telecom Manhole | 09-Nov-26 | 01-Dec-26 | 05-Oct-26 | 10-Nov-26 | 0% | 50% | SAR0.00 | SAR3,038.02 |
| ROAD-01 From 0 to 470 m (3) (2X3)X50 mm MH-12 to MH-14 | 21-Sep-26 | 30-Nov-26 | 07-Oct-26 | 02-Jan-27 | 22.96% | 66.76% | SAR2,170.74 | SAR6,312.33 |
| Ducts | 21-Sep-26 | 15-Oct-26 | 19-Oct-26 | 11-Nov-26 | 100% | 0% | SAR2,028.61 | SAR0.00 |
| Excavation | 21-Sep-26 | 15-Oct-26 | 19-Oct-26 | 11-Nov-26 | 100% | 0% | SAR2,028.61 | SAR0.00 |
| Excavation for telecom trench Section 2 | 21-Sep-26 | 15-Oct-26 | 19-Oct-26 | 11-Nov-26 | 100% | 0% | SAR2,028.61 | SAR0.00 |
| Manholes | 17-Oct-26 | 30-Nov-26 | 07-Oct-26 | 02-Jan-27 | 1.91% | 85% | SAR142.13 | SAR6,312.33 |
| Bedding Work | 17-Oct-26 | 07-Nov-26 | 07-Oct-26 | 09-Dec-26 | 10.53% | 85% | SAR142.13 | SAR1,147.70 |
| Sand bedding for Telecom Manhole | 17-Oct-26 | 07-Nov-26 | 07-Oct-26 | 09-Dec-26 | 10.53% | 85% | SAR142.13 | SAR1,147.70 |
| Install Manholes | 08-Nov-26 | 30-Nov-26 | 13-Oct-26 | 02-Jan-27 | 0% | 85% | SAR0.00 | SAR5,164.63 |
| Installation of Telecom Manhole | 08-Nov-26 | 30-Nov-26 | 13-Oct-26 | 02-Jan-27 | 0% | 85% | SAR0.00 | SAR5,164.63 |
| ROAD-01 From 470 to 1125 m (6) (2X3)X50 mm MH-10 to MH-11 | 08-Sep-26 | 03-Oct-26 | 19-Oct-26 | 11-Nov-26 | 100% | 0% | SAR2,028.61 | SAR0.00 |
| Ducts | 08-Sep-26 | 03-Oct-26 | 19-Oct-26 | 11-Nov-26 | 100% | 0% | SAR2,028.61 | SAR0.00 |
| Excavation | 08-Sep-26 | 03-Oct-26 | 19-Oct-26 | 11-Nov-26 | 100% | 0% | SAR2,028.61 | SAR0.00 |
| Excavation for telecom trench Section 2 | 08-Sep-26 | 03-Oct-26 | 19-Oct-26 | 11-Nov-26 | 100% | 0% | SAR2,028.61 | SAR0.00 |
| ROAD-01 From 1125 to 1765 m (7) (2X3)X50 mm MH-8 to MH-9 | 21-Sep-26 | 21-Dec-26 | 19-Oct-26 | 11-Nov-26 | 60.04% | 0% | SAR2,028.61 | SAR0.00 |
| Ducts | 21-Sep-26 | 15-Oct-26 | 19-Oct-26 | 11-Nov-26 | 100% | 0% | SAR2,028.61 | SAR0.00 |
| Excavation | 21-Sep-26 | 15-Oct-26 | 19-Oct-26 | 11-Nov-26 | 100% | 0% | SAR2,028.61 | SAR0.00 |
| Excavation for telecom trench Section 2 | 21-Sep-26 | 15-Oct-26 | 19-Oct-26 | 11-Nov-26 | 100% | 0% | SAR2,028.61 | SAR0.00 |
| Manholes | 01-Dec-26 | 21-Dec-26 | 19-Oct-26 | 08-Nov-26 | 0% | 0% | SAR0.00 | SAR0.00 |
| Testting | 01-Dec-26 | 21-Dec-26 | 19-Oct-26 | 08-Nov-26 | 0% | 0% | SAR0.00 | SAR0.00 |
| Telecom Manhole finishing works | 01-Dec-26 | 21-Dec-26 | 19-Oct-26 | 08-Nov-26 | 0% | 0% | SAR0.00 | SAR0.00 |
| ROAD - 02 | 13-Aug-26 | 14-Dec-26 | 07-Oct-26 | 27-Dec-26 | 63.84% | 23.35% | SAR19,199.21 | SAR7,021.20 |
| ROAD-01 From 0 to 400 m (9) (2X3)X50 mm MH-5 to MH-7 | 15-Aug-26 | 14-Dec-26 | 19-Oct-26 | 11-Nov-26 | 67.15% | 0% | SAR9,080.46 | SAR0.00 |
| Ducts | 15-Aug-26 | 27-Oct-26 | 19-Oct-26 | 11-Nov-26 | 74.6% | 0% | SAR9,080.46 | SAR0.00 |



© Oracle Corporation

| Activity Name | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Earned Value Cost |
|---|---|---|---|---|---|---|---|---|
| **Excavation** | 15-Aug-26 | 03-Oct-26 | 19-Oct-26 | 11-Nov-26 | 100% | 0% | SAR4,057.22 | SAR0.00 |
| Excavation for telecom trench Section 1 | 15-Aug-26 | 07-Sep-26 | 19-Oct-26 | 11-Nov-26 | 100% | 0% | SAR2,028.61 | SAR0.00 |
| Excavation for telecom trench Section 2 | 08-Sep-26 | 03-Oct-26 | 19-Oct-26 | 11-Nov-26 | 100% | 0% | SAR2,028.61 | SAR0.00 |
| **Pipe laying** | 04-Oct-26 | 27-Oct-26 | 19-Oct-26 | 11-Nov-26 | 61.9% | 0% | SAR5,023.24 | SAR0.00 |
| HDPE Pipes for Telecom Installation | 04-Oct-26 | 27-Oct-26 | 19-Oct-26 | 11-Nov-26 | 61.9% | 0% | SAR5,023.24 | SAR0.00 |
| **Manholes** | 21-Nov-26 | 14-Dec-26 | 19-Oct-26 | 11-Nov-26 | 0% | 0% | SAR0.00 | SAR0.00 |
| **Testting** | 21-Nov-26 | 14-Dec-26 | 19-Oct-26 | 11-Nov-26 | 0% | 0% | SAR0.00 | SAR0.00 |
| Telecom Manhole finishing works | 21-Nov-26 | 14-Dec-26 | 19-Oct-26 | 11-Nov-26 | 0% | 0% | SAR0.00 | SAR0.00 |
| **ROAD-01 From 400 to 900 m (10) (2X3)X50 mm MH-1 to MH-4** | 13-Aug-26 | 16-Nov-26 | 07-Oct-26 | 27-Dec-26 | 48.53% | 56.19% | SAR6,064.80 | SAR7,021.20 |
| **Ducts** | 13-Aug-26 | 01-Oct-26 | 19-Oct-26 | 11-Nov-26 | 100% | 0% | SAR4,057.22 | SAR0.00 |
| **Excavation** | 13-Aug-26 | 01-Oct-26 | 19-Oct-26 | 11-Nov-26 | 100% | 0% | SAR4,057.22 | SAR0.00 |
| Excavation for telecom trench Section 1 | 13-Aug-26 | 06-Sep-26 | 19-Oct-26 | 11-Nov-26 | 100% | 0% | SAR2,028.61 | SAR0.00 |
| Excavation for telecom trench Section 2 | 07-Sep-26 | 01-Oct-26 | 19-Oct-26 | 11-Nov-26 | 100% | 0% | SAR2,028.61 | SAR0.00 |
| **Manholes** | 07-Sep-26 | 16-Nov-26 | 07-Oct-26 | 27-Dec-26 | 23.79% | 83.2% | SAR2,007.58 | SAR7,021.20 |
| **Excavation** | 07-Sep-26 | 01-Oct-26 | 07-Oct-26 | 11-Nov-26 | 100% | 70% | SAR1,012.67 | SAR708.87 |
| Excavation for Telecom Manhole Section 2 | 07-Sep-26 | 01-Oct-26 | 07-Oct-26 | 11-Nov-26 | 100% | 70% | SAR1,012.67 | SAR708.87 |
| **Bedding Work** | 03-Oct-26 | 24-Oct-26 | 10-Oct-26 | 03-Dec-26 | 73.68% | 85% | SAR994.91 | SAR1,147.70 |
| Sand bedding for Telecom Manhole | 03-Oct-26 | 24-Oct-26 | 10-Oct-26 | 03-Dec-26 | 73.68% | 85% | SAR994.91 | SAR1,147.70 |
| **Install Manholes** | 25-Oct-26 | 16-Nov-26 | 13-Oct-26 | 27-Dec-26 | 0% | 85% | SAR0.00 | SAR5,164.63 |
| Installation of Telecom Manhole | 25-Oct-26 | 16-Nov-26 | 13-Oct-26 | 27-Dec-26 | 0% | 85% | SAR0.00 | SAR5,164.63 |
| **ROAD-01 From 900 to 1239 m (11) (2)X32 mm MH-1** | 27-Aug-26 | 15-Oct-26 | 19-Oct-26 | 11-Nov-26 | 100% | 0% | SAR4,053.95 | SAR0.00 |
| **Ducts** | 27-Aug-26 | 20-Sep-26 | 19-Oct-26 | 11-Nov-26 | 100% | 0% | SAR2,028.61 | SAR0.00 |
| **Excavation** | 27-Aug-26 | 20-Sep-26 | 19-Oct-26 | 11-Nov-26 | 100% | 0% | SAR2,028.61 | SAR0.00 |
| Excavation for telecom trench Section 1 | 27-Aug-26 | 20-Sep-26 | 19-Oct-26 | 11-Nov-26 | 100% | 0% | SAR2,028.61 | SAR0.00 |
| **Manholes** | 27-Aug-26 | 15-Oct-26 | 19-Oct-26 | 11-Nov-26 | 100% | 0% | SAR2,025.34 | SAR0.00 |
| **Excavation** | 27-Aug-26 | 15-Oct-26 | 19-Oct-26 | 11-Nov-26 | 100% | 0% | SAR2,025.34 | SAR0.00 |
| **Manholes** | 27-Aug-26 | 15-Oct-26 | 19-Oct-26 | 11-Nov-26 | 100% | 0% | SAR2,025.34 | SAR0.00 |
| **Excavation** | 27-Aug-26 | 15-Oct-26 | 19-Oct-26 | 11-Nov-26 | 100% | 0% | SAR2,025.34 | SAR0.00 |
| Excavation for Telecom Manhole Section 1 | 27-Aug-26 | 20-Sep-26 | 19-Oct-26 | 11-Nov-26 | 100% | 0% | SAR1,012.67 | SAR0.00 |
| Excavation for Telecom Manhole Section 2 | 21-Sep-26 | 15-Oct-26 | 19-Oct-26 | 11-Nov-26 | 100% | 0% | SAR1,012.67 | SAR0.00 |
| **LOW VOLTAGE** | 22-Oct-26 | 01-Dec-26 | 20-Aug-26 | 11-Nov-26 | 0% | 56.67% | SAR0.00 | SAR4,926.72 |
| **ROAD - 01** | 22-Oct-26 | 15-Nov-26 | 20-Aug-26 | 11-Nov-26 | 0% | 70% | SAR0.00 | SAR2,028.65 |
| **ROAD-01 From 470 to 1125 m (6)** | 22-Oct-26 | 15-Nov-26 | 20-Aug-26 | 11-Nov-26 | 0% | 70% | SAR0.00 | SAR2,028.65 |
| **Excavation** | 22-Oct-26 | 15-Nov-26 | 20-Aug-26 | 11-Nov-26 | 0% | 70% | SAR0.00 | SAR2,028.65 |
| Excavation Works Part 1 | 22-Oct-26 | 15-Nov-26 | 20-Aug-26 | 11-Nov-26 | 0% | 70% | SAR0.00 | SAR2,028.65 |
| **ROAD - 02** | 31-Oct-26 | 01-Dec-26 | 24-Aug-26 | 11-Nov-26 | 0% | 50% | SAR0.00 | SAR2,898.07 |
| **ROAD-01 From 400 to 900 m (10)** | 31-Oct-26 | 23-Nov-26 | 24-Aug-26 | 11-Nov-26 | 0% | 50% | SAR0.00 | SAR1,449.04 |
| **Excavation** | 31-Oct-26 | 23-Nov-26 | 24-Aug-26 | 11-Nov-26 | 0% | 50% | SAR0.00 | SAR1,449.04 |
| Excavation Works Part 1 | 31-Oct-26 | 23-Nov-26 | 24-Aug-26 | 11-Nov-26 | 0% | 50% | SAR0.00 | SAR1,449.04 |
| **ROAD-01 From 900 to 1239 m (11)** | 08-Nov-26 | 01-Dec-26 | 24-Aug-26 | 11-Nov-26 | 0% | 50% | SAR0.00 | SAR1,449.04 |
| **Excavation** | 08-Nov-26 | 01-Dec-26 | 24-Aug-26 | 11-Nov-26 | 0% | 50% | SAR0.00 | SAR1,449.04 |
| Excavation Works Part 1 | 08-Nov-26 | 01-Dec-26 | 24-Aug-26 | 11-Nov-26 | 0% | 50% | SAR0.00 | SAR1,449.04 |
| **PORTABLE WATER** | 07-Sep-26 | 09-Feb-27 | 22-Sep-26 | 16-Nov-26 | 6.79% | 53.39% | SAR7,749.93 | SAR60,948.05 |
| **ROAD - 01** | 12-Sep-26 | 09-Feb-27 | 19-Oct-26 | 16-Nov-26 | 15.58% | 0% | SAR3,747.99 | SAR0.00 |
| **ROAD-01 From 0 to 470 m (3)** | 22-Sep-26 | 09-Feb-27 | 19-Oct-26 | 16-Nov-26 | 10.95% | 0% | SAR1,249.33 | SAR0.00 |
| **Pipes Work** | 17-Jan-27 | 09-Feb-27 | 24-Oct-26 | 16-Nov-26 | 0% | 0% | SAR0.00 | SAR0.00 |
| **Backfilling** | 17-Jan-27 | 09-Feb-27 | 24-Oct-26 | 16-Nov-26 | 0% | 0% | SAR0.00 | SAR0.00 |
| Backfilling of PW HDPE Pipe 315 mm. | 17-Jan-27 | 09-Feb-27 | 24-Oct-26 | 16-Nov-26 | 0% | 0% | SAR0.00 | SAR0.00 |
| **Valve Chambers & Valves & Fire Hydrant** | 22-Sep-26 | 17-Oct-26 | 19-Oct-26 | 11-Nov-26 | 100% | 0% | SAR1,249.33 | SAR0.00 |
| **Excavation** | 22-Sep-26 | 17-Oct-26 | 19-Oct-26 | 11-Nov-26 | 100% | 0% | SAR1,249.33 | SAR0.00 |



© Oracle Corporation

| Activity Name | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Earned Value Cost |
|---|---|---|---|---|---|---|---|---|
| Excavation for Valve Chambers Section 1 | 22-Sep-26 | 17-Oct-26 | 19-Oct-26 | 11-Nov-26 | 100% | 0% | SAR1,249.33 | SAR0.00 |
| **ROAD-01 From 470 to 1125 m (6)** | 12-Sep-26 | 28-Jan-27 | 19-Oct-26 | 16-Nov-26 | 10.95% | 0% | SAR1,249.33 | SAR0.00 |
| **Pipes Work** | 05-Jan-27 | 28-Jan-27 | 24-Oct-26 | 16-Nov-26 | 0% | 0% | SAR0.00 | SAR0.00 |
| **Backfilling** | 05-Jan-27 | 28-Jan-27 | 24-Oct-26 | 16-Nov-26 | 0% | 0% | SAR0.00 | SAR0.00 |
| Backfilling of PW HDPE Pipe 315 mm. | 05-Jan-27 | 28-Jan-27 | 24-Oct-26 | 16-Nov-26 | 0% | 0% | SAR0.00 | SAR0.00 |
| **Valve Chambers & Valves & Fire Hydrant** | 12-Sep-26 | 06-Oct-26 | 19-Oct-26 | 11-Nov-26 | 100% | 0% | SAR1,249.33 | SAR0.00 |
| **Excavation** | 12-Sep-26 | 06-Oct-26 | 19-Oct-26 | 11-Nov-26 | 100% | 0% | SAR1,249.33 | SAR0.00 |
| Excavation for Valve Chambers Section 1 | 12-Sep-26 | 06-Oct-26 | 19-Oct-26 | 11-Nov-26 | 100% | 0% | SAR1,249.33 | SAR0.00 |
| **ROAD-01 From 1125 to 1765 m (7)** | 13-Sep-26 | 07-Oct-26 | 19-Oct-26 | 11-Nov-26 | 100% | 0% | SAR1,249.33 | SAR0.00 |
| **Valve Chambers & Valves & Fire Hydrant** | 13-Sep-26 | 07-Oct-26 | 19-Oct-26 | 11-Nov-26 | 100% | 0% | SAR1,249.33 | SAR0.00 |
| **Excavation** | 13-Sep-26 | 07-Oct-26 | 19-Oct-26 | 11-Nov-26 | 100% | 0% | SAR1,249.33 | SAR0.00 |
| Excavation for Valve Chambers Section 1 | 13-Sep-26 | 07-Oct-26 | 19-Oct-26 | 11-Nov-26 | 100% | 0% | SAR1,249.33 | SAR0.00 |
| **ROAD - 02** | 07-Sep-26 | 14-Dec-26 | 22-Sep-26 | 16-Nov-26 | 4.44% | 67.65% | SAR4,001.94 | SAR60,948.05 |
| **ROAD-01 From 0 to 400 m (9)** | 07-Sep-26 | 14-Dec-26 | 22-Sep-26 | 11-Nov-26 | 4.69% | 76.25% | SAR1,249.33 | SAR20,316.02 |
| **Pipes Work** | 27-Oct-26 | 14-Dec-26 | 22-Sep-26 | 11-Nov-26 | 0% | 80% | SAR0.00 | SAR20,316.02 |
| **bedding Works** | 27-Oct-26 | 19-Nov-26 | 22-Sep-26 | 11-Nov-26 | 0% | 80% | SAR0.00 | SAR2,031.60 |
| Sand bedding for PW HDPE Pipes 315 mm | 27-Oct-26 | 19-Nov-26 | 22-Sep-26 | 11-Nov-26 | 0% | 80% | SAR0.00 | SAR2,031.60 |
| **Pipes Laying** | 21-Nov-26 | 14-Dec-26 | 24-Sep-26 | 11-Nov-26 | 0% | 80% | SAR0.00 | SAR18,284.42 |
| Install PW 315 mm HDPE Pipe | 21-Nov-26 | 14-Dec-26 | 24-Sep-26 | 11-Nov-26 | 0% | 80% | SAR0.00 | SAR18,284.42 |
| **Valve Chambers & Valves & Fire Hydrant** | 07-Sep-26 | 30-Sep-26 | 19-Oct-26 | 10-Nov-26 | 100% | 0% | SAR1,249.33 | SAR0.00 |
| **Excavation** | 07-Sep-26 | 30-Sep-26 | 19-Oct-26 | 10-Nov-26 | 100% | 0% | SAR1,249.33 | SAR0.00 |
| Excavation for Valve Chambers Section 1 | 07-Sep-26 | 30-Sep-26 | 19-Oct-26 | 10-Nov-26 | 100% | 0% | SAR1,249.33 | SAR0.00 |
| **ROAD-01 From 400 to 900 m (10)** | 08-Sep-26 | 30-Nov-26 | 22-Sep-26 | 16-Nov-26 | 3.94% | 64.04% | SAR1,249.33 | SAR20,316.02 |
| **Pipes Work** | 19-Oct-26 | 30-Nov-26 | 22-Sep-26 | 16-Nov-26 | 0% | 66.67% | SAR0.00 | SAR20,316.02 |
| **bedding Works** | 19-Oct-26 | 01-Nov-26 | 22-Sep-26 | 01-Nov-26 | 0% | 80% | SAR0.00 | SAR2,031.60 |
| Sand bedding for PW HDPE Pipes 315 mm | 19-Oct-26 | 01-Nov-26 | 22-Sep-26 | 01-Nov-26 | 0% | 80% | SAR0.00 | SAR2,031.60 |
| **Pipes Laying** | 02-Nov-26 | 14-Nov-26 | 24-Sep-26 | 31-Oct-26 | 0% | 80% | SAR0.00 | SAR18,284.42 |
| Install PW 315 mm HDPE Pipe | 02-Nov-26 | 14-Nov-26 | 24-Sep-26 | 31-Oct-26 | 0% | 80% | SAR0.00 | SAR18,284.42 |
| **Testing** | 15-Nov-26 | 30-Nov-26 | 01-Nov-26 | 16-Nov-26 | 0% | 0% | SAR0.00 | SAR0.00 |
| Testing of PW HDPE Pipe 315 mm. | 15-Nov-26 | 30-Nov-26 | 01-Nov-26 | 16-Nov-26 | 0% | 0% | SAR0.00 | SAR0.00 |
| **Valve Chambers & Valves & Fire Hydrant** | 08-Sep-26 | 01-Oct-26 | 19-Oct-26 | 10-Nov-26 | 100% | 0% | SAR1,249.33 | SAR0.00 |
| **Excavation** | 08-Sep-26 | 01-Oct-26 | 19-Oct-26 | 10-Nov-26 | 100% | 0% | SAR1,249.33 | SAR0.00 |
| Excavation for Valve Chambers Section 1 | 08-Sep-26 | 01-Oct-26 | 19-Oct-26 | 10-Nov-26 | 100% | 0% | SAR1,249.33 | SAR0.00 |
| **ROAD-01 From 900 to 1239 m (11)** | 09-Sep-26 | 25-Nov-26 | 22-Sep-26 | 15-Nov-26 | 4.74% | 64.04% | SAR1,503.28 | SAR20,316.02 |
| **Pipes Work** | 18-Oct-26 | 25-Nov-26 | 22-Sep-26 | 15-Nov-26 | 0.83% | 66.67% | SAR253.95 | SAR20,316.02 |
| **bedding Works** | 18-Oct-26 | 28-Oct-26 | 22-Sep-26 | 29-Oct-26 | 10% | 80% | SAR253.95 | SAR2,031.60 |
| Sand bedding for PW HDPE Pipes 315 mm | 18-Oct-26 | 28-Oct-26 | 22-Sep-26 | 29-Oct-26 | 10% | 80% | SAR253.95 | SAR2,031.60 |
| **Pipes Laying** | 29-Oct-26 | 09-Nov-26 | 24-Sep-26 | 29-Oct-26 | 0% | 80% | SAR0.00 | SAR18,284.42 |
| Install PW 315 mm HDPE Pipe | 29-Oct-26 | 09-Nov-26 | 24-Sep-26 | 29-Oct-26 | 0% | 80% | SAR0.00 | SAR18,284.42 |
| **Testing** | 10-Nov-26 | 25-Nov-26 | 31-Oct-26 | 15-Nov-26 | 0% | 0% | SAR0.00 | SAR0.00 |
| Testing of PW HDPE Pipe 315 mm. | 10-Nov-26 | 25-Nov-26 | 31-Oct-26 | 15-Nov-26 | 0% | 0% | SAR0.00 | SAR0.00 |
| **Valve Chambers & Valves & Fire Hydrant** | 09-Sep-26 | 03-Oct-26 | 19-Oct-26 | 10-Nov-26 | 100% | 0% | SAR1,249.33 | SAR0.00 |
| **Excavation** | 09-Sep-26 | 03-Oct-26 | 19-Oct-26 | 10-Nov-26 | 100% | 0% | SAR1,249.33 | SAR0.00 |
| Excavation for Valve Chambers Section 1 | 09-Sep-26 | 03-Oct-26 | 19-Oct-26 | 10-Nov-26 | 100% | 0% | SAR1,249.33 | SAR0.00 |
| **SEWARAGE NETWORK** | 26-Aug-26 | 16-Dec-26 | 07-Sep-26 | 13-Dec-26 | 33.66% | 38.28% | SAR57,856.35 | SAR65,808.84 |
| **ROAD - 01** | 26-Aug-26 | 16-Dec-26 | 07-Sep-26 | 13-Dec-26 | 22.2% | 32.58% | SAR32,549.88 | SAR47,764.48 |
| **ROAD-01 From 0 to 470 m (3) 110 mm HDPE** | 27-Aug-26 | 16-Dec-26 | 22-Sep-26 | 23-Nov-26 | 4.27% | 48.96% | SAR2,774.51 | SAR31,842.98 |
| **Pipes Work** | 14-Oct-26 | 16-Dec-26 | 22-Sep-26 | 23-Nov-26 | 2.22% | 50% | SAR1,415.24 | SAR31,842.98 |



© Oracle Corporation

# Construction of Passenger Station for SAR Railway Sudair Industrial City

## Two Week Look Ahead Plan

| Activity Name | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Earned Value Cost |
|---|---|---|---|---|---|---|---|---|
| **bedding Works** | 14-Oct-26 | 31-Oct-26 | 22-Sep-26 | 04-Nov-26 | 26.67% | 60% | SAR1,415.24 | SAR3,184.30 |
| Sand bedding for GRP Pipe 200mm Diameter | 14-Oct-26 | 31-Oct-26 | 22-Sep-26 | 04-Nov-26 | 26.67% | 60% | SAR1,415.24 | SAR3,184.30 |
| **Pipes Laying** | 01-Nov-26 | 23-Nov-26 | 24-Sep-26 | 29-Oct-26 | 0% | 60% | SAR0.00 | SAR28,658.69 |
| 200 mm GRP Pipe Laying | 01-Nov-26 | 23-Nov-26 | 24-Sep-26 | 29-Oct-26 | 0% | 60% | SAR0.00 | SAR28,658.69 |
| **Testing** | 24-Nov-26 | 16-Dec-26 | 31-Oct-26 | 23-Nov-26 | 0% | 0% | SAR0.00 | SAR0.00 |
| Testing of 200 mm GRP Pipe. | 24-Nov-26 | 16-Dec-26 | 31-Oct-26 | 23-Nov-26 | 0% | 0% | SAR0.00 | SAR0.00 |
| **Manholes** | 27-Aug-26 | 20-Sep-26 | 19-Oct-26 | 11-Nov-26 | 100% | 0% | SAR1,359.27 | SAR0.00 |
| **Excavation** | 27-Aug-26 | 20-Sep-26 | 19-Oct-26 | 11-Nov-26 | 100% | 0% | SAR1,359.27 | SAR0.00 |
| Excavation for manhole. Section 1 | 27-Aug-26 | 20-Sep-26 | 19-Oct-26 | 11-Nov-26 | 100% | 0% | SAR1,359.27 | SAR0.00 |
| **ROAD-01 From 470 to 1125 m (6) 110 mm HDPE** | 26-Aug-26 | 18-Nov-26 | 07-Sep-26 | 13-Dec-26 | 24.1% | 15.56% | SAR16,442.50 | SAR10,614.33 |
| **Pipes Work** | 19-Sep-26 | 18-Nov-26 | 07-Sep-26 | 13-Dec-26 | 21.14% | 16.67% | SAR13,463.81 | SAR10,614.33 |
| **Excavation** | 19-Sep-26 | 08-Oct-26 | 07-Sep-26 | 07-Nov-26 | 100% | 50% | SAR10,614.33 | SAR5,307.17 |
| Excavation for GRP Pipe 200mm Diameter Section 2 | 19-Sep-26 | 08-Oct-26 | 07-Sep-26 | 07-Nov-26 | 100% | 50% | SAR10,614.33 | SAR5,307.17 |
| **bedding Works** | 10-Oct-26 | 26-Oct-26 | 17-Oct-26 | 24-Nov-26 | 53.69% | 10% | SAR2,849.48 | SAR530.72 |
| Sand bedding for GRP Pipe 200mm Diameter | 10-Oct-26 | 26-Oct-26 | 17-Oct-26 | 24-Nov-26 | 53.33% | 10% | SAR2,849.48 | SAR530.72 |
| **Pipes Laying** | 29-Oct-26 | 18-Nov-26 | 17-Oct-26 | 13-Dec-26 | 0% | 10% | SAR0.00 | SAR4,776.45 |
| 200 mm GRP Pipe Laying | 29-Oct-26 | 18-Nov-26 | 17-Oct-26 | 13-Dec-26 | 0% | 10% | SAR0.00 | SAR4,776.45 |
| **Manholes** | 26-Aug-26 | 08-Nov-26 | 19-Oct-26 | 11-Nov-26 | 65.74% | 0% | SAR2,978.69 | SAR0.00 |
| **Excavation** | 26-Aug-26 | 14-Oct-26 | 19-Oct-26 | 11-Nov-26 | 100% | 0% | SAR2,718.54 | SAR0.00 |
| Excavation for manhole. Section 1 | 26-Aug-26 | 19-Sep-26 | 19-Oct-26 | 11-Nov-26 | 100% | 0% | SAR1,359.27 | SAR0.00 |
| Excavation for manhole. Section 2 | 20-Sep-26 | 14-Oct-26 | 19-Oct-26 | 11-Nov-26 | 100% | 0% | SAR1,359.27 | SAR0.00 |
| **bedding Works** | 15-Oct-26 | 08-Nov-26 | 19-Oct-26 | 11-Nov-26 | 14.35% | 0% | SAR260.15 | SAR0.00 |
| Sand bedding for manhole. | 15-Oct-26 | 08-Nov-26 | 19-Oct-26 | 11-Nov-26 | 14.29% | 0% | SAR260.15 | SAR0.00 |
| **ROAD-01 From 1125 to 1765 m (7) 110 mm HDPE** | 27-Aug-26 | 15-Oct-26 | 07-Sep-26 | 11-Nov-26 | 100% | 39.81% | SAR13,332.87 | SAR5,307.17 |
| **Pipes Work** | 20-Sep-26 | 10-Oct-26 | 07-Sep-26 | 07-Nov-26 | 100% | 50% | SAR10,614.33 | SAR5,307.17 |
| **Excavation** | 20-Sep-26 | 10-Oct-26 | 07-Sep-26 | 07-Nov-26 | 100% | 50% | SAR10,614.33 | SAR5,307.17 |
| Excavation for GRP Pipe 200mm Diameter Section 2 | 20-Sep-26 | 10-Oct-26 | 07-Sep-26 | 07-Nov-26 | 100% | 50% | SAR10,614.33 | SAR5,307.17 |
| **Manholes** | 27-Aug-26 | 15-Oct-26 | 19-Oct-26 | 11-Nov-26 | 100% | 0% | SAR2,718.54 | SAR0.00 |
| **Excavation** | 27-Aug-26 | 15-Oct-26 | 19-Oct-26 | 11-Nov-26 | 100% | 0% | SAR2,718.54 | SAR0.00 |
| Excavation for manhole. Section 1 | 27-Aug-26 | 20-Sep-26 | 19-Oct-26 | 11-Nov-26 | 100% | 0% | SAR1,359.27 | SAR0.00 |
| Excavation for manhole. Section 2 | 21-Sep-26 | 15-Oct-26 | 19-Oct-26 | 11-Nov-26 | 100% | 0% | SAR1,359.27 | SAR0.00 |
| **ROAD - 02** | 30-Aug-26 | 18-Oct-26 | 07-Sep-26 | 11-Nov-26 | 100% | 71.3% | SAR25,306.47 | SAR18,044.36 |
| **ROAD-01 From 400 to 900 m (10) 110 mm HDPE** | 30-Aug-26 | 18-Oct-26 | 07-Sep-26 | 11-Nov-26 | 100% | 71.65% | SAR13,332.87 | SAR9,552.90 |
| **Pipes Work** | 30-Aug-26 | 17-Sep-26 | 07-Sep-26 | 31-Oct-26 | 100% | 90% | SAR10,614.33 | SAR9,552.90 |
| **Excavation** | 30-Aug-26 | 17-Sep-26 | 07-Sep-26 | 31-Oct-26 | 100% | 90% | SAR10,614.33 | SAR9,552.90 |
| Excavation for GRP Pipe 200mm Diameter Section 1 | 30-Aug-26 | 17-Sep-26 | 07-Sep-26 | 31-Oct-26 | 100% | 90% | SAR10,614.33 | SAR9,552.90 |
| **Manholes** | 30-Aug-26 | 18-Oct-26 | 19-Oct-26 | 11-Nov-26 | 100% | 0% | SAR2,718.54 | SAR0.00 |
| **Excavation** | 30-Aug-26 | 18-Oct-26 | 19-Oct-26 | 11-Nov-26 | 100% | 0% | SAR2,718.54 | SAR0.00 |
| Excavation for manhole. Section 1 | 30-Aug-26 | 22-Sep-26 | 19-Oct-26 | 11-Nov-26 | 100% | 0% | SAR1,359.27 | SAR0.00 |
| Excavation for manhole. Section 2 | 24-Sep-26 | 18-Oct-26 | 19-Oct-26 | 11-Nov-26 | 100% | 0% | SAR1,359.27 | SAR0.00 |
| **ROAD-01 From 900 to 1239 m (11) 110 mm HDPE** | 09-Sep-26 | 04-Oct-26 | 07-Sep-26 | 11-Nov-26 | 100% | 70.92% | SAR11,973.60 | SAR8,491.46 |
| **Pipes Work** | 09-Sep-26 | 28-Sep-26 | 07-Sep-26 | 31-Oct-26 | 100% | 80% | SAR10,614.33 | SAR8,491.46 |
| **Excavation** | 09-Sep-26 | 28-Sep-26 | 07-Sep-26 | 31-Oct-26 | 100% | 80% | SAR10,614.33 | SAR8,491.46 |
| Excavation for GRP Pipe 200mm Diameter Section 1 | 09-Sep-26 | 28-Sep-26 | 07-Sep-26 | 31-Oct-26 | 100% | 80% | SAR10,614.33 | SAR8,491.46 |
| **Manholes** | 09-Sep-26 | 04-Oct-26 | 19-Oct-26 | 11-Nov-26 | 100% | 0% | SAR1,359.27 | SAR0.00 |
| **Excavation** | 09-Sep-26 | 04-Oct-26 | 19-Oct-26 | 11-Nov-26 | 100% | 0% | SAR1,359.27 | SAR0.00 |
| Excavation for manhole. Section 1 | 09-Sep-26 | 04-Oct-26 | 19-Oct-26 | 11-Nov-26 | 100% | 0% | SAR1,359.27 | SAR0.00 |
| **Package-3** | 07-Jul-26 | 03-Sep-26 | 19-Oct-26 | 10-Nov-26 | 100% | 0% | SAR69,090.06 | SAR0.00 |



TASK filter: 2 Weeks Ahead.

© Oracle Corporation

# Construction of Passenger Station for SAR Railway Sudair Industrial City

## Two Week Look Ahead Plan

| Activity Name | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Earned Value Cost |
|---|---|---|---|---|---|---|---|---|
| **Site Works** | 07-Jul-26 | 16-Aug-26 | 19-Oct-26 | 10-Nov-26 | 100% | 0% | SAR21,090.02 | SAR0.00 |
| **Earthworks** | 07-Jul-26 | 16-Aug-26 | 19-Oct-26 | 10-Nov-26 | 100% | 0% | SAR21,090.02 | SAR0.00 |
| **Excavation** | 07-Jul-26 | 29-Jul-26 | 19-Oct-26 | 10-Nov-26 | 100% | 0% | SAR13,800.01 | SAR0.00 |
| Excavation in all types of soil to the required depth includes removal of waste material | 07-Jul-26 | 29-Jul-26 | 19-Oct-26 | 10-Nov-26 | 100% | 0% | SAR13,800.01 | SAR0.00 |
| **Fill** | 30-Jul-26 | 16-Aug-26 | 19-Oct-26 | 04-Nov-26 | 100% | 0% | SAR7,290.01 | SAR0.00 |
| Backfilling with improved and select fill material from the site or imported | 30-Jul-26 | 16-Aug-26 | 19-Oct-26 | 04-Nov-26 | 100% | 0% | SAR7,290.01 | SAR0.00 |
| **Platform Works** | 17-Aug-26 | 03-Sep-26 | 19-Oct-26 | 05-Nov-26 | 100% | 0% | SAR48,000.04 | SAR0.00 |
| **Platform** | 17-Aug-26 | 03-Sep-26 | 19-Oct-26 | 05-Nov-26 | 100% | 0% | SAR48,000.04 | SAR0.00 |
| **Earthworks** | 17-Aug-26 | 03-Sep-26 | 19-Oct-26 | 05-Nov-26 | 100% | 0% | SAR48,000.04 | SAR0.00 |
| **Excavation** | 17-Aug-26 | 03-Sep-26 | 19-Oct-26 | 05-Nov-26 | 100% | 0% | SAR48,000.04 | SAR0.00 |
| Excavation in all types of soil to the required depth includes removal of waste material | 17-Aug-26 | 03-Sep-26 | 19-Oct-26 | 05-Nov-26 | 100% | 0% | SAR48,000.04 | SAR0.00 |



TASK filter: 2 Weeks Ahead.

© Oracle Corporation