
Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete
20 READY BUILT FACTORIES 900 m2 IN HAIL		320	04-Dec-25	03-Dec-26	04-Dec-25 A	01-Nov-26 A	44,567,415.90	43,361,566.58	44,567,415.90	97.29%	100%
PROJECT MILESTONES		257	04-Dec-25	03-Dec-26	04-Dec-25 A	01-Nov-26 A	0.00	0.00	0.00	0%	0%
CONTRACTUAL MILESTONES		257	04-Dec-25	03-Dec-26	04-Dec-25 A	01-Nov-26 A	0.00	0.00	0.00	0%	0%
HAL-PMS-MMS-0010	Project Start Date	0	04-Dec-25		04-Dec-25 A		0.00	0.00	0.00	100%	100%
HAL-PMS-MMS-0030	Completion of Site Suvey Works	0		04-Jan-26		04-Dec-25 A	0.00	0.00	0.00	100%	100%
HAL-PMS-MMS-0040	Completion of Time Schedule submission	0		25-Dec-25		22-Dec-25 A	0.00	0.00	0.00	100%	100%
HAL-PMS-MMS-0050	Completion of Plans (PEP,PQP,HSE, Procurement Plan)	0		01-Jan-26		31-Dec-25 A	0.00	0.00	0.00	100%	100%
HAL-PMS-MMS-0020	Completion of Mobilization Works	0		04-Jan-26		05-Jan-26 A	0.00	0.00	0.00	100%	100%
HAL-PMS-MMS-0070	Completion of Site levelling, local roads & parkings	0		07-Jan-26		05-Jan-26 A	0.00	0.00	0.00	100%	100%
HAL-PMS-MMS-0080	Network start	0	03-Jun-26		05-May-26 A		0.00	0.00	0.00	100%	100%
HAL-PMS-MMS-0060	Completion of Engineering and Materials	0		09-Apr-26		19-Oct-26 A	0.00	0.00	0.00	100%	100%
HAL-PMS-MMS-0090	Completion of Construction	0		09-Nov-26		29-Oct-26 A	0.00	0.00	0.00	0%	100%
HAL-PMS-MMS-0110	Competion of Testing and Commissioning	0		25-Oct-26		31-Oct-26 A	0.00	0.00	0.00	100%	100%
HAL-PMS-MMS-0100	Project Completion Date	0		03-Dec-26		01-Nov-26 A	0.00	0.00	0.00	0%	100%
DISCIPLINE MILESTONES		240	24-Dec-25	26-Nov-26	28-Dec-25 A	31-Oct-26 A	0.00	0.00	0.00	0%	0%
900 SQM FACTORIES		240	24-Dec-25	26-Nov-26	28-Dec-25 A	31-Oct-26 A	0.00	0.00	0.00	0%	0%
HAL-PMS-DMS-2360	Construction Start	0	24-Dec-25		28-Dec-25 A		0.00	0.00	0.00	100%	100%
HAL-PMS-DMS-2310	Completion of Civil works	0		14-Jul-26		26-Aug-26 A	0.00	0.00	0.00	100%	100%
HAL-PMS-DMS-2330	Completion of Mechanical works	0		01-Oct-26		08-Oct-26 A	0.00	0.00	0.00	100%	100%
HAL-PMS-DMS-2340	Completion of Architectural works	0		04-Oct-26		29-Oct-26 A	0.00	0.00	0.00	100%	100%
HAL-PMS-DMS-2370	Construction Finish	0		09-Nov-26		29-Oct-26 A	0.00	0.00	0.00	0%	100%
HAL-PMS-DMS-2320	Completion of Electrical works	0		26-Nov-26		31-Oct-26 A	0.00	0.00	0.00	0%	100%
SITE INFRASTRUCTURE		6	11-Oct-26	09-Nov-26	19-Sep-26 A	29-Oct-26 A	0.00	0.00	0.00	0%	0%
HAL-PMS-DMS-2460	Completion of Environmentall works	0		11-Oct-26		19-Sep-26 A	0.00	0.00	0.00	100%	100%
HAL-PMS-DMS-2450	Completion of External works	0		09-Nov-26		29-Oct-26 A	0.00	0.00	0.00	0%	100%
MOBILIZATION		27	04-Dec-25	13-Jan-26	04-Dec-25 A	05-Jan-26 A	0.00	0.00	0.00	0%	0%
SITE FACILITIES AND OFFICES		27	04-Dec-25	04-Jan-26	04-Dec-25 A	05-Jan-26 A	0.00	0.00	0.00	0%	0%
HAL-MOB-SO.0011	Site Layout Plan Prep	2	07-Dec-25	08-Dec-25	04-Dec-25 A	06-Dec-25 A	0.00	0.00	0.00	100%	100%
HAL-MOB-SO.0010	Site Survey	2	04-Dec-25	06-Dec-25	04-Dec-25 A	04-Dec-25 A	0.00	0.00	0.00	100%	100%
HAL-MOB-SO.0014	Clear and Grub for Offices and Access Roads	2	13-Dec-25	14-Dec-25	04-Dec-25 A	08-Dec-25 A	0.00	0.00	0.00	100%	100%
HAL-MOB-SO.0012	Site Layout Plan Submittal	2	09-Dec-25	10-Dec-25	06-Dec-25 A	07-Dec-25 A	0.00	0.00	0.00	100%	100%
HAL-MOB-SO.0013	Site Layout Plan Owner Approval	2	11-Dec-25	13-Dec-25	06-Dec-25 A	08-Dec-25 A	0.00	0.00	0.00	100%	100%
HAL-MOB-SO.0019	Mobilization of Manpower	2	03-Jan-26	04-Jan-26	16-Dec-25 A	04-Jan-26 A	0.00	0.00	0.00	100%	100%
HAL-MOB-SO.0015	Construct Site Offices	4	15-Dec-25	18-Dec-25	18-Dec-25 A	25-Dec-25 A	0.00	0.00	0.00	100%	100%
HAL-MOB-SO.0016	Electrical Works and Connections	4	20-Dec-25	23-Dec-25	23-Dec-25 A	24-Dec-25 A	0.00	0.00	0.00	100%	100%
HAL-MOB-SO.0020	Mobilization of Equipment	2	03-Jan-26	04-Jan-26	23-Dec-25 A	04-Jan-26 A	0.00	0.00	0.00	100%	100%
HAL-MOB-SO.0018	Install Project Signs	4	29-Dec-25	01-Jan-26	24-Dec-25 A	05-Jan-26 A	0.00	0.00	0.00	100%	100%
HAL-MOB-SO.0017	Site Utilities	4	24-Dec-25	28-Dec-25	27-Dec-25 A	04-Jan-26 A	0.00	0.00	0.00	100%	100%
PRELIMINARY SUBMITTALS		22	20-Dec-25	13-Jan-26	10-Dec-25 A	31-Dec-25 A	0.00	0.00	0.00	0%	0%
PREPARATION AND SUBMITTALS		10	20-Dec-25	01-Jan-26	10-Dec-25 A	21-Dec-25 A	0.00	0.00	0.00	0%	0%
HAL-PRE-SUB-0014	Communication Plan	2	29-Dec-25	30-Dec-25	10-Dec-25 A	10-Dec-25 A	0.00	0.00	0.00	100%	100%
HAL-PRE-SUB-0015	Quality Control Plan	2	31-Dec-25	01-Jan-26	15-Dec-25 A	15-Dec-25 A	0.00	0.00	0.00	100%	100%
HAL-PRE-SUB-0013	Risk Management plan	2	27-Dec-25	28-Dec-25	15-Dec-25 A	15-Dec-25 A	0.00	0.00	0.00	100%	100%
HAL-PRE-SUB-0011	Health & Safety Plan	2	22-Dec-25	23-Dec-25	17-Dec-25 A	17-Dec-25 A	0.00	0.00	0.00	100%	100%
HAL-PRE-SUB-0012	Baseline Schedule	2	24-Dec-25	25-Dec-25	18-Dec-25 A	18-Dec-25 A	0.00	0.00	0.00	100%	100%
HAL-PRE-SUB-0010	Project Execution Plan	2	20-Dec-25	21-Dec-25	21-Dec-25 A	21-Dec-25 A	0.00	0.00	0.00	100%	100%
REVIEW AND APPROVALS		20	22-Dec-25	13-Jan-26	10-Dec-25 A	31-Dec-25 A	0.00	0.00	0.00	0%	0%
HAL-PRE-SUB-1013	Communication Plan	10	31-Dec-25	11-Jan-26	10-Dec-25 A	10-Dec-25 A	0.00	0.00	0.00	100%	100%



Actual Level of Effort | Remaining Work | Milestone
Actual Work | Critical Remaining Work | summary

Date	Revision	Checked	Approved
01-Nov-26	Weekly Report		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete	2026 2027
HAL-PRE-SUB-1014	Quality Control Plan	10	03-Jan-26	13-Jan-26	15-Dec-25 A	28-Dec-25 A	0.00	0.00	0.00	100%	100%	Quality Control P
HAL-PRE-SUB-1012	Risk Management plan	10	29-Dec-25	08-Jan-26	15-Dec-25 A	28-Dec-25 A	0.00	0.00	0.00	100%	100%	Risk Managemer
HAL-PRE-SUB-1011	Health & Safety Plan	10	24-Dec-25	04-Jan-26	17-Dec-25 A	31-Dec-25 A	0.00	0.00	0.00	100%	100%	Health & Safety
HAL-PRE-SUB-1015	Baseline Schedule	10	03-Jan-26	13-Jan-26	18-Dec-25 A	22-Dec-25 A	0.00	0.00	0.00	100%	100%	Baseline Schedu
HAL-PRE-SUB-1010	Project Execution Plan	10	22-Dec-25	01-Jan-26	21-Dec-25 A	22-Dec-25 A	0.00	0.00	0.00	100%	100%	Project Execution
ENGINEERING (3%)		197	24-Dec-25	19-Apr-26	08-Dec-25 A	16-Aug-26 A	1,337,022.48	1,337,022.48	1,337,022.48	100%	100%	16-Aug-26
SHOP DRAWINGS		84	24-Dec-25	19-Apr-26	11-Dec-25 A	29-Mar-26 A	0.00	0.00	0.00	0%	0%	29-Mar-26 A, S
PREPARATION AND SUBMITTAL		84	24-Dec-25	09-Apr-26	11-Dec-25 A	07-Feb-26 A	0.00	0.00	0.00	0%	0%	07-Feb-26 A, PF
STRUCTURAL		35	07-Jan-26	14-Feb-26	24-Dec-25 A	02-Feb-26 A	0.00	0.00	0.00	0%	0%	02-Feb-26 A, ST
HAL-E-SS-C-830	SECTIONS	2	29-Jan-26	31-Jan-26	24-Dec-25 A	24-Dec-25 A	0.00	0.00	0.00	100%	100%	SECTIONS
HAL-E-SS-C-840	EXTERNAL WALL SECTION DETAILS	1	01-Feb-26	02-Feb-26	24-Dec-25 A	24-Dec-25 A	0.00	0.00	0.00	100%	100%	EXTERNAL WAL
HAL-E-SS-C-750	FOUNDATION LAYOUT	4	07-Jan-26	11-Jan-26	30-Dec-25 A	30-Dec-25 A	0.00	0.00	0.00	100%	100%	FOUNDATION L
HAL-E-SS-C-820	COLUMNS AND AXIS LAYOUT	2	27-Jan-26	28-Jan-26	01-Jan-26 A	01-Jan-26 A	0.00	0.00	0.00	100%	100%	COLUMNS AND
HAL-E-SS-C-860	TYPICAL STRUCTURAL SECTION DETAILS	2	05-Feb-26	07-Feb-26	01-Jan-26 A	01-Jan-26 A	0.00	0.00	0.00	100%	100%	TYPICAL STRUC
HAL-E-SS-C-870	STRUCTURAL SCHEDULE	2	08-Feb-26	09-Feb-26	01-Jan-26 A	01-Jan-26 A	0.00	0.00	0.00	100%	100%	STRUCTURAL S
HAL-E-SS-C-780	TIE BEAM @ 4500mm EL.	2	18-Jan-26	19-Jan-26	08-Jan-26 A	08-Jan-26 A	0.00	0.00	0.00	100%	100%	TIE BEAM @ 45
HAL-E-SS-C-880	PUMP SHED AND GRP WATER TANK STRUCTURAL DETAILS (1-2)	2	10-Feb-26	11-Feb-26	22-Jan-26 A	22-Jan-26 A	0.00	0.00	0.00	100%	100%	PUMP SHED AN
HAL-E-SS-C-890	PUMP SHED AND GRP WATER TANK STRUCTURAL DETAILS (2-2)	2	12-Feb-26	14-Feb-26	22-Jan-26 A	22-Jan-26 A	0.00	0.00	0.00	100%	100%	PUMP SHED AN
HAL-E-SS-C-760	GRADE BEAM / SLAB ON GRADE LAYOUT	3	12-Jan-26	14-Jan-26	28-Jan-26 A	28-Jan-26 A	0.00	0.00	0.00	100%	100%	GRADE BEAM
HAL-E-SS-C-770	BASE PLATE LAYOUT	2	15-Jan-26	17-Jan-26	02-Feb-26 A	02-Feb-26 A	0.00	0.00	0.00	100%	100%	BASE PLATE L
HAL-E-SS-C-790	ROOF FRAMING LAYOUT	2	20-Jan-26	21-Jan-26	02-Feb-26 A	02-Feb-26 A	0.00	0.00	0.00	100%	100%	ROOF FRAMIN
HAL-E-SS-C-800	PURLINS FRAMING LAYOUT	2	22-Jan-26	24-Jan-26	02-Feb-26 A	02-Feb-26 A	0.00	0.00	0.00	100%	100%	PURLINS FRAI
HAL-E-SS-C-810	ROOF SHEETING LAYOUT	2	25-Jan-26	26-Jan-26	02-Feb-26 A	02-Feb-26 A	0.00	0.00	0.00	100%	100%	ROOF SHEETI
HAL-E-SS-C-850	BASE PLATE DETAILS	2	03-Feb-26	04-Feb-26	02-Feb-26 A	02-Feb-26 A	0.00	0.00	0.00	100%	100%	BASE PLATE D
ARCHITECTURAL		16	25-Jan-26	26-Feb-26	23-Dec-25 A	04-Feb-26 A	0.00	0.00	0.00	0%	0%	04-Feb-26 A, AR
HAL-E-SS-A-830	GROUND FLOOR LAYOUT PLAN	2	25-Jan-26	26-Jan-26	23-Dec-25 A	23-Dec-25 A	0.00	0.00	0.00	100%	100%	GROUND FLOO
HAL-E-SS-A-840	GROUND FLOOR ENLARGED LAYOUT PLAN	1	27-Jan-26	28-Jan-26	23-Dec-25 A	23-Dec-25 A	0.00	0.00	0.00	100%	100%	GROUND FLOO
HAL-E-SS-A-850	SKYLIGHT DISTRIBUTION - ROOF LAYOUT PLAN	2	29-Jan-26	31-Jan-26	23-Dec-25 A	23-Dec-25 A	0.00	0.00	0.00	100%	100%	SKYLIGHT DIST
HAL-E-SS-A-860	ELEVATIONS (SHEET 01 0F 02)	2	01-Feb-26	02-Feb-26	24-Dec-25 A	24-Dec-25 A	0.00	0.00	0.00	100%	100%	ELEVATIONS (SI
HAL-E-SS-A-870	BUILDING SECTIONS	2	03-Feb-26	04-Feb-26	24-Dec-25 A	24-Dec-25 A	0.00	0.00	0.00	100%	100%	BUILDING SECT
HAL-E-SS-A-880	WALL SECTIONS	2	05-Feb-26	07-Feb-26	24-Dec-25 A	24-Dec-25 A	0.00	0.00	0.00	100%	100%	WALL SECTIONS
HAL-E-SS-A-1170	ELEVATIONS (SHEET 01 0F 02)	2	01-Feb-26	02-Feb-26	24-Dec-25 A	24-Dec-25 A	0.00	0.00	0.00	100%	100%	ELEVATIONS (SI
HAL-E-SS-A-890	CEILING LAYOUT PLAN	2	08-Feb-26	09-Feb-26	11-Jan-26 A	11-Jan-26 A	0.00	0.00	0.00	100%	100%	CEILING LAYOU
HAL-E-SS-A-900	FINISHING LAYOUT PLAN	2	10-Feb-26	11-Feb-26	11-Jan-26 A	11-Jan-26 A	0.00	0.00	0.00	100%	100%	FINISHING LAY
HAL-E-SS-A-910	TOILET DETAILS	2	12-Feb-26	14-Feb-26	11-Jan-26 A	11-Jan-26 A	0.00	0.00	0.00	100%	100%	TOILET DETAILS
HAL-E-SS-A-930	MISCELLANEOUS DETAILS - 01	2	17-Feb-26	19-Feb-26	21-Jan-26 A	21-Jan-26 A	0.00	0.00	0.00	100%	100%	MISCELLANEO
HAL-E-SS-A-940	MISCELLANEOUS DETAILS - 02	2	19-Feb-26	22-Feb-26	21-Jan-26 A	21-Jan-26 A	0.00	0.00	0.00	100%	100%	MISCELLANEO
HAL-E-SS-A-950	SIGNAGE LOCATION PLAN	2	22-Feb-26	24-Feb-26	21-Jan-26 A	21-Jan-26 A	0.00	0.00	0.00	100%	100%	SIGNAGE LOCA
HAL-E-SS-A-960	SIGNAGE DESIGN DETAILS	2	24-Feb-26	26-Feb-26	21-Jan-26 A	21-Jan-26 A	0.00	0.00	0.00	100%	100%	SIGNAGE DESI
HAL-E-SS-A-920	DOORS & WINDOWS SCHEDULE	2	15-Feb-26	16-Feb-26	04-Feb-26 A	04-Feb-26 A	0.00	0.00	0.00	100%	100%	DOORS & WIN
MECHANICAL		43	29-Jan-26	29-Mar-26	14-Jan-26 A	03-Feb-26 A	0.00	0.00	0.00	0%	0%	03-Feb-26 A, MI
HAL-E-SS-M-600	TYPICAL GROUND FLOOR PLAN-PLUMBING- DRAINAGE	4	29-Jan-26	02-Feb-26	14-Jan-26 A	14-Jan-26 A	0.00	0.00	0.00	100%	100%	TYPICAL GROU
HAL-E-SS-M-610	TOILETS DETAILS PLUMBING-DRAINAGE	2	03-Feb-26	04-Feb-26	17-Jan-26 A	19-Jan-26 A	0.00	0.00	0.00	100%	100%	TOILETS DETAI
HAL-E-SS-M-630	GROUND FLOOR WATER SUPPLY PLAN	2	08-Feb-26	09-Feb-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	100%	100%	GROUND FLOO
HAL-E-SS-M-640	TOILET DETAILS PLUMBING-WATER	2	10-Feb-26	11-Feb-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	100%	100%	TOILET DETAIL
HAL-E-SS-M-680	GENERAL MISELLANEOUS DETAILS PLUMBING	2	19-Feb-26	22-Feb-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	100%	100%	GENERAL MISE
HAL-E-SS-M-690	SCHEDULE- PLUMBING	4	22-Feb-26	26-Feb-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	100%	100%	SCHEDULE- PL
HAL-E-SS-M-750	GENERAL-INSTRUMENTATION & CONTROL	2	11-Mar-26	14-Mar-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	100%	100%	GENERAL-INST
HAL-E-SS-M-770	TYPICAL GROUND FLOOR PLAN FIREFIGHTING	2	16-Mar-26	22-Mar-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	100%	100%	TYPICAL GROU

Actual Level of Effort Remaining Work Milestone
Actual Work Critical Remaining Work summary

Date	Revision	Checked	Approved
01-Nov-26	Weekly Report		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete	2026 2027
HAL-E-SS-M-800	MISCELLANEOUS DETAILS	2	26-Mar-26	29-Mar-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	100%	100%	MISCELLANEO
HAL-E-SS-M-620	TYPICAL ROOF PLUMBING PLAN	2	05-Feb-26	07-Feb-26	20-Jan-26 A	20-Jan-26 A	0.00	0.00	0.00	100%	100%	TYPICAL ROOF
HAL-E-SS-M-650	SCHEMATIC RISER DIAGRAM PLUMBING-DRAINAGE	2	12-Feb-26	14-Feb-26	20-Jan-26 A	20-Jan-26 A	0.00	0.00	0.00	100%	100%	SCHEMATIC RI
HAL-E-SS-M-660	SCHEMATIC RISER DIAGRAM PLUMBING-WATER	2	15-Feb-26	16-Feb-26	20-Jan-26 A	20-Jan-26 A	0.00	0.00	0.00	100%	100%	SCHEMATIC RI
HAL-E-SS-M-670	GENERAL MISELLANEOUS DETAILS PLUMBING	2	17-Feb-26	19-Feb-26	20-Jan-26 A	20-Jan-26 A	0.00	0.00	0.00	100%	100%	GENERAL MISE
HAL-E-SS-M-720	SCHEDULES	2	04-Mar-26	07-Mar-26	20-Jan-26 A	20-Jan-26 A	0.00	0.00	0.00	100%	100%	SCHEDULES
HAL-E-SS-M-760	GENERAL MISCELLANEOUS DETAILS - HVAC	2	14-Mar-26	16-Mar-26	20-Jan-26 A	20-Jan-26 A	0.00	0.00	0.00	100%	100%	GENERAL MISC
HAL-E-SS-M-780	SCHEMATIC RISER DIAGRAM FIREFIGHTING	2	22-Mar-26	24-Mar-26	20-Jan-26 A	20-Jan-26 A	0.00	0.00	0.00	100%	100%	SCHEMATIC RI
HAL-E-SS-M-790	GENERAL-MISCELLANEOUS DETAILS- FIRE FIGHTING	4	24-Mar-26	26-Mar-26	20-Jan-26 A	20-Jan-26 A	0.00	0.00	0.00	100%	100%	GENERAL-MISC
HAL-E-SS-M-700	PUMP ROOM LAYOUT	2	28-Feb-26	02-Mar-26	01-Feb-26 A	01-Feb-26 A	0.00	0.00	0.00	100%	100%	PUMP ROOM L
HAL-E-SS-M-710	PUMP ROOM 3D & SECTIONS VIEW	2	02-Mar-26	04-Mar-26	01-Feb-26 A	01-Feb-26 A	0.00	0.00	0.00	100%	100%	PUMP ROOM 3
HAL-E-SS-M-730	GROUND FLOOR PLAN-HVAC SYSTEM	2	07-Mar-26	09-Mar-26	03-Feb-26 A	03-Feb-26 A	0.00	0.00	0.00	100%	100%	GROUND FLOO
HAL-E-SS-M-740	TYPICAL ROOF HVAC PLAN	2	09-Mar-26	11-Mar-26	03-Feb-26 A	03-Feb-26 A	0.00	0.00	0.00	100%	100%	TYPICAL ROOF
ELECTRICAL		59	03-Feb-26	09-Apr-26	22-Dec-25 A	07-Feb-26 A	0.00	0.00	0.00	0%	0%	07-Feb-26 A, EL
HAL-E-SS-E-940	GROUND FLOOR POWER PLAN	4	03-Feb-26	07-Feb-26	22-Dec-25 A	22-Dec-25 A	0.00	0.00	0.00	100%	100%	GROUND FLOO
HAL-E-SS-E-1150	GROUND FLOOR LIGHTING PLAN	2	31-Mar-26	02-Apr-26	22-Dec-25 A	22-Dec-25 A	0.00	0.00	0.00	100%	100%	GROUND FLOO
HAL-E-SS-E-950	GROUND FLOOR POWER FOR MECHANICAL	2	08-Feb-26	09-Feb-26	24-Dec-25 A	24-Dec-25 A	0.00	0.00	0.00	100%	100%	GROUND FLOO
HAL-E-SS-E-1000	ROOF FLOOR LIGHTING PLAN	2	19-Feb-26	22-Feb-26	24-Dec-25 A	24-Dec-25 A	0.00	0.00	0.00	100%	100%	ROOF FLOOR L
HAL-E-SS-E-1140	POWER FOR MECHANICAL	2	29-Mar-26	31-Mar-26	24-Dec-25 A	24-Dec-25 A	0.00	0.00	0.00	100%	100%	POWER FOR ME
HAL-E-SS-E-1070	POWER RISER DIAGRAM	2	09-Mar-26	11-Mar-26	10-Jan-26 A	10-Jan-26 A	0.00	0.00	0.00	100%	100%	POWER RISER
HAL-E-SS-E-960	ROOF FLOOR POWER FOR MECHANICAL	2	10-Feb-26	11-Feb-26	13-Jan-26 A	13-Jan-26 A	0.00	0.00	0.00	100%	100%	ROOF FLOOR F
HAL-E-SS-E-990	GROUND FLOOR LIGHTING PLAN	2	17-Feb-26	19-Feb-26	13-Jan-26 A	13-Jan-26 A	0.00	0.00	0.00	100%	100%	GROUND FLOO
HAL-E-SS-E-1030	GROUND FLOOR CCTV PLAN	2	28-Feb-26	02-Mar-26	13-Jan-26 A	13-Jan-26 A	0.00	0.00	0.00	100%	100%	GROUND FLOO
HAL-E-SS-E-1040	GROUND FLOOR DATA & TELECOM PLAN	2	02-Mar-26	04-Mar-26	13-Jan-26 A	13-Jan-26 A	0.00	0.00	0.00	100%	100%	GROUND FLOO
HAL-E-SS-E-1060	ROOF FLOOR LIGHTENING PLAN	2	07-Mar-26	09-Mar-26	13-Jan-26 A	13-Jan-26 A	0.00	0.00	0.00	100%	100%	ROOF FLOOR L
HAL-E-SS-E-1110	SCHEDULES	2	22-Mar-26	24-Mar-26	13-Jan-26 A	13-Jan-26 A	0.00	0.00	0.00	100%	100%	SCHEDULES
HAL-E-SS-E-1130	GROUND FLOOR POWER PLAN	2	26-Mar-26	29-Mar-26	13-Jan-26 A	13-Jan-26 A	0.00	0.00	0.00	100%	100%	GROUND FLOO
HAL-E-SS-E-1020	GROUND FLOOR FIRE ALARM PLAN	2	24-Feb-26	26-Feb-26	21-Jan-26 A	21-Jan-26 A	0.00	0.00	0.00	100%	100%	GROUND FLOO
HAL-E-SS-E-1050	GROUND FLOOR GROUNDING PLAN	2	04-Mar-26	07-Mar-26	21-Jan-26 A	21-Jan-26 A	0.00	0.00	0.00	100%	100%	GROUND FLOO
HAL-E-SS-E-1080	FIRE ALARM RISER DIAGRAM	2	11-Mar-26	14-Mar-26	21-Jan-26 A	21-Jan-26 A	0.00	0.00	0.00	100%	100%	FIRE ALARM R
HAL-E-SS-E-1160	GROUND FLOOR GROUNDING PLAN	2	02-Apr-26	05-Apr-26	21-Jan-26 A	21-Jan-26 A	0.00	0.00	0.00	100%	100%	GROUND FLOO
HAL-E-SS-E-1090	DATA & TELECOME RISER DIAGRAM	2	14-Mar-26	16-Mar-26	04-Feb-26 A	04-Feb-26 A	0.00	0.00	0.00	100%	100%	DATA & TELEC
HAL-E-SS-E-1100	ACCESS CONTROL RISER DIAGRAM	2	16-Mar-26	22-Mar-26	04-Feb-26 A	04-Feb-26 A	0.00	0.00	0.00	100%	100%	ACCESS CONT
HAL-E-SS-E-1170	RISER DIAGRAM	2	05-Apr-26	07-Apr-26	04-Feb-26 A	04-Feb-26 A	0.00	0.00	0.00	100%	100%	RISER DIAGRA
HAL-E-SS-E-1010	GOUND FLOOR ACCESS CONTROL	2	22-Feb-26	24-Feb-26	05-Feb-26 A	05-Feb-26 A	0.00	0.00	0.00	100%	100%	GOUND FLOOR
HAL-E-SS-E-970	ROOF FLOOR POWER	2	12-Feb-26	14-Feb-26	07-Feb-26 A	07-Feb-26 A	0.00	0.00	0.00	100%	100%	ROOF FLOOR
HAL-E-SS-E-980	PV SYSTEM CALCULATION	2	15-Feb-26	16-Feb-26	07-Feb-26 A	07-Feb-26 A	0.00	0.00	0.00	100%	100%	PV SYSTEM CA
HAL-E-SS-E-1120	ELECTRICAL DETAILS	2	24-Mar-26	26-Mar-26	07-Feb-26 A	07-Feb-26 A	0.00	0.00	0.00	100%	100%	ELECTRICAL D
HAL-E-SS-E-1180	ELECTRICAL DETAILS	2	07-Apr-26	09-Apr-26	07-Feb-26 A	07-Feb-26 A	0.00	0.00	0.00	100%	100%	ELECTRICAL D
ROAD DRAWINGS		46	24-Dec-25	24-Feb-26	11-Dec-25 A	04-Feb-26 A	0.00	0.00	0.00	0%	0%	04-Feb-26 A, RO
HAL-E-SS-R-780	TOPOGRAPHIC SURVEY-CONTOURS MAP	2	05-Jan-26	06-Jan-26	11-Dec-25 A	11-Dec-25 A	0.00	0.00	0.00	100%	100%	TOPOGRAPHIC
HAL-E-SS-R-730	GRADING LAYOUT PLAN	2	24-Dec-25	25-Dec-25	18-Dec-25 A	18-Dec-25 A	0.00	0.00	0.00	100%	100%	GRADING LAYO
HAL-E-SS-R-740	ROAD LAYOUT PLAN	2	27-Dec-25	28-Dec-25	14-Jan-26 A	14-Jan-26 A	0.00	0.00	0.00	100%	100%	ROAD LAYOUT
HAL-E-SS-R-820	SWEPT PATH LAYOUT PLAN	2	18-Jan-26	19-Jan-26	14-Jan-26 A	04-Feb-26 A	0.00	0.00	0.00	100%	100%	SWEPT PATH L
HAL-E-SS-R-840	ROAD STANDARD DETAILS-TYPICAL PAVEMENT DETAILS	2	22-Jan-26	24-Jan-26	14-Jan-26 A	14-Jan-26 A	0.00	0.00	0.00	100%	100%	ROAD STANDA
HAL-E-SS-R-850	ROAD STANDARD DETAILS-TYPICAL CURB DETAILS	2	25-Jan-26	26-Jan-26	14-Jan-26 A	14-Jan-26 A	0.00	0.00	0.00	100%	100%	ROAD STANDA
HAL-E-SS-R-860	ROAD STANDARD DETAILS-ROAD SIGN DETAILS	2	27-Jan-26	28-Jan-26	14-Jan-26 A	14-Jan-26 A	0.00	0.00	0.00	100%	100%	ROAD STANDA
HAL-E-SS-R-870	ROAD STANDARD DETAILS-ROAD MARKING DETAILS	1	29-Jan-26	31-Jan-26	14-Jan-26 A	14-Jan-26 A	0.00	0.00	0.00	100%	100%	ROAD STANDA
HAL-E-SS-R-750	TYPICAL CROSS SECTIONS - KEY PLAN	2	29-Dec-25	30-Dec-25	18-Jan-26 A	18-Jan-26 A	0.00	0.00	0.00	100%	100%	TYPICAL CROS

Actual Level of Effort
Actual Work
Remaining Work
Critical Remaining Work
Milestone
summary

Date	Revision	Checked	Approved
01-Nov-26	Weekly Report		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete	2026	2027
HAL-E-SS-R-760	TYPICAL CROSS SECTIONS	2	31-Dec-25	01-Jan-26	18-Jan-26 A	18-Jan-26 A	0.00	0.00	0.00	100%	100%	TYPICAL CROS	
HAL-E-SS-R-880	GENERAL SITE PLAN - OVERALL	2	01-Feb-26	02-Feb-26	18-Jan-26 A	18-Jan-26 A	0.00	0.00	0.00	100%	100%	GENERAL SITE	
HAL-E-SS-R-890	SITE SETTING-OUT PLAN - OVERALL	2	03-Feb-26	04-Feb-26	18-Jan-26 A	18-Jan-26 A	0.00	0.00	0.00	100%	100%	SITE SETTING-	
HAL-E-SS-R-770	ROAD PROFILES	2	03-Jan-26	04-Jan-26	20-Jan-26 A	20-Jan-26 A	0.00	0.00	0.00	100%	100%	ROAD PROFILE	
HAL-E-SS-R-800	ALIGNMENT & CURB SETTING OUT TABLES	2	13-Jan-26	14-Jan-26	20-Jan-26 A	20-Jan-26 A	0.00	0.00	0.00	100%	100%	ALIGNMENT &	
HAL-E-SS-R-810	ALIGNMNET GEOMETRIC DATA	2	15-Jan-26	17-Jan-26	20-Jan-26 A	20-Jan-26 A	0.00	0.00	0.00	100%	100%	ALIGNMNET GE	
HAL-E-SS-R-920	GENERAL SOFTSCAPE LAYOUT	4	12-Feb-26	14-Feb-26	20-Jan-26 A	20-Jan-26 A	0.00	0.00	0.00	100%	100%	GENERAL SOF	
HAL-E-SS-R-790	ALIGNMENT & CURB SETTING OUT	5	07-Jan-26	12-Jan-26	21-Jan-26 A	21-Jan-26 A	0.00	0.00	0.00	100%	100%	ALIGNMENT &	
HAL-E-SS-R-830	SIGNING & MARKING LAYOUT PLAN	2	20-Jan-26	21-Jan-26	21-Jan-26 A	21-Jan-26 A	0.00	0.00	0.00	100%	100%	SIGNING & MA	
HAL-E-SS-R-900	GENERAL LANDSCAPE LAYOUT	2	05-Feb-26	07-Feb-26	21-Jan-26 A	21-Jan-26 A	0.00	0.00	0.00	100%	100%	GENERAL LAN	
HAL-E-SS-R-910	GENERAL HARDSCAPE LAYOUT	4	08-Feb-26	11-Feb-26	21-Jan-26 A	21-Jan-26 A	0.00	0.00	0.00	100%	100%	GENERAL HAR	
HAL-E-SS-R-930	PUMP ROOM DETAILS	2	15-Feb-26	16-Feb-26	22-Jan-26 A	22-Jan-26 A	0.00	0.00	0.00	100%	100%	PUMP ROOM D	
HAL-E-SS-R-940	GENERAL DETAILS	2	17-Feb-26	19-Feb-26	04-Feb-26 A	04-Feb-26 A	0.00	0.00	0.00	100%	100%	GENERAL DET	
HAL-E-SS-R-950	LANDSCAPE DETAILS	2	19-Feb-26	22-Feb-26	04-Feb-26 A	04-Feb-26 A	0.00	0.00	0.00	100%	100%	LANDSCAPE D	
HAL-E-SS-R-960	LANDSCAPE SCHEDULES	2	22-Feb-26	24-Feb-26	04-Feb-26 A	04-Feb-26 A	0.00	0.00	0.00	100%	100%	LANDSCAPE S	
EXTERNAL		59	27-Jan-26	09-Apr-26	17-Jan-26 A	28-Jan-26 A	0.00	0.00	0.00	0%	0%	28-Jan-26 A, EX	
HAL-E-SS-EX-760	DOUBLE VALVE CHAMBER DETAILS	2	15-Feb-26	16-Feb-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	100%	100%	DOUBLE VALVE	
HAL-E-SS-EX-800	FLOW METER REINFORCEMENT DETAILS	2	24-Feb-26	26-Feb-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	100%	100%	FLOW METER F	
HAL-E-SS-EX-810	THRUST BLOCK DETAILS (SHEET 1 OF 4)	2	28-Feb-26	02-Mar-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	100%	100%	THRUST BLOC	
HAL-E-SS-EX-820	THRUST BLOCK DETAILS (SHEET 2 OF 4)	2	28-Feb-26	02-Mar-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	100%	100%	THRUST BLOC	
HAL-E-SS-EX-830	THRUST BLOCK DETAILS (SHEET 3 OF 4)	2	28-Feb-26	02-Mar-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	100%	100%	THRUST BLOC	
HAL-E-SS-EX-840	THRUST BLOCK DETAILS (SHEET 4 OF 4)	2	28-Feb-26	02-Mar-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	100%	100%	THRUST BLOC	
HAL-E-SS-EX-870	GENERAL NOTES	2	07-Mar-26	09-Mar-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	100%	100%	GENERAL NOT	
HAL-E-SS-EX-880	PIPE TRENCHES DETAILS (1)	2	09-Mar-26	11-Mar-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	100%	100%	PIPE TRENCHE	
HAL-E-SS-EX-890	PIPE TRENCHES DETAILS (2)	2	11-Mar-26	14-Mar-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	100%	100%	PIPE TRENCHE	
HAL-E-SS-EX-910	CAST IN PLACE MANHOLE DETAILS FOR DEPTH < 6000MM (TYPE-B)	2	14-Mar-26	16-Mar-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	100%	100%	CAST IN PLACE	
HAL-E-SS-EX-930	BACKDROP DETAIL OF PRECAST MANHOLE DEPTH FROM 3000MM TO	2	14-Mar-26	16-Mar-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	100%	100%	BACKDROP DE	
HAL-E-SS-EX-940	PRECAST MANHOLE DETAILS	2	16-Mar-26	22-Mar-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	100%	100%	PRECAST MAN	
HAL-E-SS-EX-960	PIPE TRENCH DETAILS	2	24-Mar-26	26-Mar-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	100%	100%	PIPE TRENCH	
HAL-E-SS-EX-970	BURIED GATE VALVE DETAILS	2	26-Mar-26	29-Mar-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	100%	100%	BURIED GATE V	
HAL-E-SS-EX-990	DOUBLE VALVE CHAMBER DETAILS	2	31-Mar-26	02-Apr-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	100%	100%	DOUBLE VALVE	
HAL-E-SS-EX-1000	WASHOUT CHAMBER DETAILS	2	02-Apr-26	05-Apr-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	100%	100%	WASHOUT CHA	
HAL-E-SS-EX-1010	AIR RELEASE VALVE CHAMBER DETAILS	2	05-Apr-26	07-Apr-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	100%	100%	AIR RELEASE V	
HAL-E-SS-EX-1020	THRUST BLOCK DETAILS (SHEET 1 OF 4)	2	07-Apr-26	09-Apr-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	100%	100%	THRUST BLOC	
HAL-E-SS-EX-1030	THRUST BLOCK DETAILS (SHEET 2 OF 4)	2	07-Apr-26	09-Apr-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	100%	100%	THRUST BLOC	
HAL-E-SS-EX-1040	THRUST BLOCK DETAILS (SHEET 3 OF 4)	2	07-Apr-26	09-Apr-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	100%	100%	THRUST BLOC	
HAL-E-SS-EX-1050	THRUST BLOCK DETAILS (SHEET 4 OF 4)	2	07-Apr-26	09-Apr-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	100%	100%	THRUST BLOC	
HAL-E-SS-EX-730	PIPE TRENCH DETAILS	2	08-Feb-26	09-Feb-26	20-Jan-26 A	20-Jan-26 A	0.00	0.00	0.00	100%	100%	PIPE TRENCH	
HAL-E-SS-EX-740	BURIED GATE VALVE DETAILS	2	10-Feb-26	11-Feb-26	20-Jan-26 A	20-Jan-26 A	0.00	0.00	0.00	100%	100%	BURIED GATE V	
HAL-E-SS-EX-750	SINGLE VALVE CHAMBER DETAILS	2	12-Feb-26	14-Feb-26	21-Jan-26 A	21-Jan-26 A	0.00	0.00	0.00	100%	100%	SINGLE VALVE	
HAL-E-SS-EX-770	WASHOUT CHAMBER DETAILS	2	17-Feb-26	19-Feb-26	21-Jan-26 A	21-Jan-26 A	0.00	0.00	0.00	100%	100%	WASHOUT CHA	
HAL-E-SS-EX-780	AIR RELEASE VALVE CHAMBER DETAILS	2	19-Feb-26	22-Feb-26	21-Jan-26 A	21-Jan-26 A	0.00	0.00	0.00	100%	100%	AIR RELEASE V	
HAL-E-SS-EX-900	CAST IN PLACE MANHOLE DETAILS FOR DEPTH < 6000MM (TYPE-A)	2	14-Mar-26	16-Mar-26	21-Jan-26 A	21-Jan-26 A	0.00	0.00	0.00	100%	100%	CAST IN PLACE	
HAL-E-SS-EX-920	BACKDROP DETAIL OF PRECAST MANHOLE DEPTH < 3000MM	2	14-Mar-26	16-Mar-26	21-Jan-26 A	21-Jan-26 A	0.00	0.00	0.00	100%	100%	BACKDROP DE	
HAL-E-SS-EX-980	SINGLE VALVE CHAMBER DETAILS	2	29-Mar-26	31-Mar-26	21-Jan-26 A	21-Jan-26 A	0.00	0.00	0.00	100%	100%	SINGLE VALVE	
HAL-E-SS-EX-690	POTABLE WATER NETWORK	4	27-Jan-26	31-Jan-26	28-Jan-26 A	28-Jan-26 A	0.00	0.00	0.00	100%	100%	POTABLE WATE	
HAL-E-SS-EX-700	FIRE FIGHTING WATER NETWORK	2	01-Feb-26	02-Feb-26	28-Jan-26 A	28-Jan-26 A	0.00	0.00	0.00	100%	100%	FIRE FIGHTING	
HAL-E-SS-EX-710	POTABLE WATER NETWORK PROFILES	2	03-Feb-26	04-Feb-26	28-Jan-26 A	28-Jan-26 A	0.00	0.00	0.00	100%	100%	POTABLE WATE	
HAL-E-SS-EX-720	FIRE FIGHTING NETWORK PROFILE	2	05-Feb-26	07-Feb-26	28-Jan-26 A	28-Jan-26 A	0.00	0.00	0.00	100%	100%	FIRE FIGHTING	

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete	2026 2027
HAL-E-SS-EX-790	FLOW METER DETAILS	2	22-Feb-26	24-Feb-26	28-Jan-26 A	28-Jan-26 A	0.00	0.00	0.00	100%	100%	FLOW METER
HAL-E-SS-EX-850	SEWAGE NETWORK	2	02-Mar-26	04-Mar-26	28-Jan-26 A	28-Jan-26 A	0.00	0.00	0.00	100%	100%	SEWAGE NETW
HAL-E-SS-EX-860	SEWAGE NETWORK PROFILES	2	04-Mar-26	07-Mar-26	28-Jan-26 A	28-Jan-26 A	0.00	0.00	0.00	100%	100%	SEWAGE NETW
HAL-E-SS-EX-950	IRRIGATION NETWORK LAYOUT SHEET 1 OF 1	2	22-Mar-26	24-Mar-26	28-Jan-26 A	28-Jan-26 A	0.00	0.00	0.00	100%	100%	IRRIGATION NE
REVIEW AND APPROVAL		79	27-Dec-25	19-Apr-26	11-Dec-25 A	29-Mar-26 A	0.00	0.00	0.00	0%	0%	29-Mar-26 A, F
STRUCTURAL		33	12-Jan-26	16-Feb-26	24-Dec-25 A	29-Mar-26 A	0.00	0.00	0.00	0%	0%	29-Mar-26 A, S
HAL-E-SA-C-830	SECTIONS	1	01-Feb-26	02-Feb-26	24-Dec-25 A	17-Jan-26 A	0.00	0.00	0.00	100%	100%	SECTIONS
HAL-E-SA-C-840	EXTERNAL WALL SECTION DETAILS	2	03-Feb-26	04-Feb-26	24-Dec-25 A	17-Jan-26 A	0.00	0.00	0.00	100%	100%	EXTERNAL WA
HAL-E-SA-C-750	FOUNDATION LAYOUT	2	12-Jan-26	13-Jan-26	30-Dec-25 A	08-Jan-26 A	0.00	0.00	0.00	100%	100%	FOUNDATION L
HAL-E-SA-C-820	COLUMNS AND AXIS LAYOUT	2	29-Jan-26	31-Jan-26	01-Jan-26 A	08-Jan-26 A	0.00	0.00	0.00	100%	100%	COLUMNS AND
HAL-E-SA-C-860	TYPICAL STRUCTURAL SECTION DETAILS	2	08-Feb-26	09-Feb-26	01-Jan-26 A	04-Jan-26 A	0.00	0.00	0.00	100%	100%	TYPICAL STRUC
HAL-E-SA-C-870	STRUCTURAL SCHEDULE	2	10-Feb-26	11-Feb-26	01-Jan-26 A	08-Jan-26 A	0.00	0.00	0.00	100%	100%	STRUCTURAL S
HAL-E-SA-C-780	TIE BEAM @ 4500mm EL.	2	20-Jan-26	21-Jan-26	08-Jan-26 A	28-Feb-26 A	0.00	0.00	0.00	100%	100%	TIE BEAM @ 4
HAL-E-SA-C-880	PUMP SHED AND GRP WATER TANK STRUCTURAL DETAILS (1-2)	2	12-Feb-26	14-Feb-26	22-Jan-26 A	12-Feb-26 A	0.00	0.00	0.00	100%	100%	PUMP SHED A
HAL-E-SA-C-890	PUMP SHED AND GRP WATER TANK STRUCTURAL DETAILS (2-2)	2	15-Feb-26	16-Feb-26	22-Jan-26 A	12-Feb-26 A	0.00	0.00	0.00	100%	100%	PUMP SHED A
HAL-E-SA-C-760	GRADE BEAM / SLAB ON GRADE LAYOUT	2	15-Jan-26	17-Jan-26	28-Jan-26 A	29-Mar-26 A	0.00	0.00	0.00	100%	100%	GRADE BEAM
HAL-E-SA-C-770	BASE PLATE LAYOUT	2	18-Jan-26	19-Jan-26	02-Feb-26 A	05-Feb-26 A	0.00	0.00	0.00	100%	100%	BASE PLATE L
HAL-E-SA-C-790	ROOF FRAMING LAYOUT	2	22-Jan-26	24-Jan-26	02-Feb-26 A	05-Feb-26 A	0.00	0.00	0.00	100%	100%	ROOF FRAMIN
HAL-E-SA-C-800	PURLINS FRAMING LAYOUT	2	25-Jan-26	26-Jan-26	02-Feb-26 A	05-Feb-26 A	0.00	0.00	0.00	100%	100%	PURLINS FRAM
HAL-E-SA-C-810	ROOF SHEETING LAYOUT	2	27-Jan-26	28-Jan-26	02-Feb-26 A	05-Feb-26 A	0.00	0.00	0.00	100%	100%	ROOF SHEETI
HAL-E-SA-C-850	BASE PLATE DETAILS	2	05-Feb-26	07-Feb-26	02-Feb-26 A	05-Feb-26 A	0.00	0.00	0.00	100%	100%	BASE PLATE D
ARCHITECTURAL		16	27-Jan-26	02-Mar-26	23-Dec-25 A	04-Mar-26 A	0.00	0.00	0.00	0%	0%	04-Mar-26 A, A
HAL-E-SA-A-830	GROUND FLOOR LAYOUT PLAN	1	27-Jan-26	28-Jan-26	23-Dec-25 A	24-Dec-25 A	0.00	0.00	0.00	100%	100%	GROUND FLOO
HAL-E-SA-A-840	GROUND FLOOR ENLARGED LAYOUT PLAN	2	29-Jan-26	31-Jan-26	23-Dec-25 A	24-Dec-25 A	0.00	0.00	0.00	100%	100%	GROUND FLOO
HAL-E-SA-A-850	SKYLIGHT DISTRIBUTION - ROOF LAYOUT PLAN	2	01-Feb-26	02-Feb-26	23-Dec-25 A	24-Jan-26 A	0.00	0.00	0.00	100%	100%	SKYLIGHT DIST
HAL-E-SA-A-860	ELEVATIONS (SHEET 01 0F 02)	2	03-Feb-26	04-Feb-26	24-Dec-25 A	15-Jan-26 A	0.00	0.00	0.00	100%	100%	ELEVATIONS (S
HAL-E-SA-A-870	ELEVATIONS (SHEET 01 0F 02)	2	05-Feb-26	07-Feb-26	24-Dec-25 A	15-Jan-26 A	0.00	0.00	0.00	100%	100%	ELEVATIONS (S
HAL-E-SA-A-880	WALL SECTIONS	2	08-Feb-26	09-Feb-26	24-Dec-25 A	17-Jan-26 A	0.00	0.00	0.00	100%	100%	WALL SECTION
HAL-E-SA-A-1170	BUILDING SECTIONS	5	03-Feb-26	08-Feb-26	24-Dec-25 A	17-Jan-26 A	0.00	0.00	0.00	100%	100%	BUILDING SEC
HAL-E-SA-A-890	CEILING LAYOUT PLAN	2	10-Feb-26	11-Feb-26	11-Jan-26 A	04-Mar-26 A	0.00	0.00	0.00	100%	100%	CEILING LAYO
HAL-E-SA-A-900	FINISHING LAYOUT PLAN	2	12-Feb-26	14-Feb-26	11-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	100%	100%	FINISHING LAY
HAL-E-SA-A-910	TOILET DETAILS	2	15-Feb-26	16-Feb-26	11-Jan-26 A	18-Jan-26 A	0.00	0.00	0.00	100%	100%	TOILET DETAIL
HAL-E-SA-A-930	MISCELLANEOUS DETAILS - 01	2	19-Feb-26	22-Feb-26	21-Jan-26 A	26-Jan-26 A	0.00	0.00	0.00	100%	100%	MISCELLANEO
HAL-E-SA-A-940	MISCELLANEOUS DETAILS - 02	2	22-Feb-26	24-Feb-26	21-Jan-26 A	26-Jan-26 A	0.00	0.00	0.00	100%	100%	MISCELLANEO
HAL-E-SA-A-950	SIGNAGE LOCATION PLAN	2	24-Feb-26	26-Feb-26	21-Jan-26 A	28-Jan-26 A	0.00	0.00	0.00	100%	100%	SIGNAGE LOC
HAL-E-SA-A-960	SIGNAGE DESIGN DETAILS	2	28-Feb-26	02-Mar-26	21-Jan-26 A	28-Jan-26 A	0.00	0.00	0.00	100%	100%	SIGNAGE DES
HAL-E-SA-A-920	DOORS & WINDOWS SCHEDULE	2	17-Feb-26	19-Feb-26	04-Feb-26 A	08-Feb-26 A	0.00	0.00	0.00	100%	100%	DOORS & WIN
MECHANICAL		32	03-Feb-26	31-Mar-26	14-Jan-26 A	02-Mar-26 A	0.00	0.00	0.00	0%	0%	02-Mar-26 A, M
HAL-E-SA-M-600	TYPICAL GROUND FLOOR PLAN-PLUMBING- DRAINAGE	2	03-Feb-26	04-Feb-26	14-Jan-26 A	02-Mar-26 A	0.00	0.00	0.00	100%	100%	TYPICAL GRO
HAL-E-SA-M-610	TOILETS DETAILS PLUMBING-DRAINAGE	2	05-Feb-26	07-Feb-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	100%	100%	TOILETS DETAI
HAL-E-SA-M-630	GROUND FLOOR WATER SUPPLY PLAN	2	10-Feb-26	11-Feb-26	17-Jan-26 A	20-Jan-26 A	0.00	0.00	0.00	100%	100%	GROUND FLOO
HAL-E-SA-M-640	TOILET DETAILS PLUMBING-WATER	2	12-Feb-26	14-Feb-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	100%	100%	TOILET DETAIL
HAL-E-SA-M-680	GENERAL MISELLANEOUS DETAILS PLUMBING	2	22-Feb-26	24-Feb-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	100%	100%	GENERAL MISE
HAL-E-SA-M-690	SCHEDULE- PLUMBING	2	28-Feb-26	02-Mar-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	100%	100%	SCHEDULE- PL
HAL-E-SA-M-720	SCHEDULES	2	07-Mar-26	09-Mar-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	100%	100%	SCHEDULES
HAL-E-SA-M-750	GENERAL-INSTRUMENTATION & CONTROL	2	14-Mar-26	16-Mar-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	100%	100%	GENERAL-INST
HAL-E-SA-M-770	TYPICAL GROUND FLOOR PLAN FIREFIGHTING	2	22-Mar-26	24-Mar-26	17-Jan-26 A	28-Jan-26 A	0.00	0.00	0.00	100%	100%	TYPICAL GROU
HAL-E-SA-M-800	MISCELLANEOUS DETAILS	2	29-Mar-26	31-Mar-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	100%	100%	MISCELLANEO
HAL-E-SA-M-620	TYPICAL ROOF PLUMBING PLAN	2	08-Feb-26	09-Feb-26	20-Jan-26 A	20-Jan-26 A	0.00	0.00	0.00	100%	100%	TYPICAL ROOF

Actual Level of Effort
Actual Work
Remaining Work
Critical Remaining Work
Milestone
summary

Date	Revision	Checked	Approved
01-Nov-26	Weekly Report		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete	2026 2027
HAL-E-SA-M-650	SCHEMATIC RISER DIAGRAM PLUMBING-DRAINAGE	2	15-Feb-26	16-Feb-26	20-Jan-26 A	20-Jan-26 A	0.00	0.00	0.00	100%	100%	SCHEMATIC RI
HAL-E-SA-M-660	SCHEMATIC RISER DIAGRAM PLUMBING-WATER	2	17-Feb-26	19-Feb-26	20-Jan-26 A	20-Jan-26 A	0.00	0.00	0.00	100%	100%	SCHEMATIC RI
HAL-E-SA-M-670	GENERAL MISELLANEOUS DETAILS PLUMBING	2	19-Feb-26	22-Feb-26	20-Jan-26 A	20-Jan-26 A	0.00	0.00	0.00	100%	100%	GENERAL MISE
HAL-E-SA-M-760	GENERAL MISCELLANEOUS DETAILS - HVAC	2	16-Mar-26	22-Mar-26	20-Jan-26 A	20-Jan-26 A	0.00	0.00	0.00	100%	100%	GENERAL MISC
HAL-E-SA-M-780	SCHEMATIC RISER DIAGRAM FIREFIGHTING	4	24-Mar-26	26-Mar-26	20-Jan-26 A	20-Jan-26 A	0.00	0.00	0.00	100%	100%	SCHEMATIC RI
HAL-E-SA-M-790	GENERAL-MISCELLANEOUS DETAILS- FIRE FIGHTING	2	26-Mar-26	29-Mar-26	20-Jan-26 A	20-Jan-26 A	0.00	0.00	0.00	100%	100%	GENERAL-MISC
HAL-E-SA-M-700	PUMP ROOM LAYOUT	2	02-Mar-26	04-Mar-26	01-Feb-26 A	04-Feb-26 A	0.00	0.00	0.00	100%	100%	PUMP ROOM L
HAL-E-SA-M-710	PUMP ROOM 3D & SECTIONS VIEW	2	04-Mar-26	07-Mar-26	01-Feb-26 A	04-Feb-26 A	0.00	0.00	0.00	100%	100%	PUMP ROOM 3
HAL-E-SA-M-730	GROUND FLOOR PLAN-HVAC SYSTEM	2	09-Mar-26	11-Mar-26	03-Feb-26 A	12-Feb-26 A	0.00	0.00	0.00	100%	100%	GROUND FLO
HAL-E-SA-M-740	TYPICAL ROOF HVAC PLAN	2	11-Mar-26	14-Mar-26	03-Feb-26 A	05-Feb-26 A	0.00	0.00	0.00	100%	100%	TYPICAL ROOF
ELECTRICAL		59	08-Feb-26	12-Apr-26	22-Dec-25 A	29-Mar-26 A	0.00	0.00	0.00	0%	0%	29-Mar-26 A, E
HAL-E-SA-E-940	GROUND FLOOR POWER PLAN	2	08-Feb-26	09-Feb-26	22-Dec-25 A	14-Jan-26 A	0.00	0.00	0.00	100%	100%	GROUND FLOO
HAL-E-SA-E-1150	GROUND FLOOR LIGHTING PLAN	2	02-Apr-26	05-Apr-26	22-Dec-25 A	14-Jan-26 A	0.00	0.00	0.00	100%	100%	GROUND FLOO
HAL-E-SA-E-950	GROUND FLOOR POWER FOR MECHANICAL	2	10-Feb-26	11-Feb-26	24-Dec-25 A	15-Jan-26 A	0.00	0.00	0.00	100%	100%	GROUND FLOO
HAL-E-SA-E-1000	ROOF FLOOR LIGHTING PLAN	2	22-Feb-26	24-Feb-26	24-Dec-25 A	15-Jan-26 A	0.00	0.00	0.00	100%	100%	ROOF FLOOR L
HAL-E-SA-E-1140	POWER FOR MECHANICAL	2	31-Mar-26	02-Apr-26	24-Dec-25 A	15-Jan-26 A	0.00	0.00	0.00	100%	100%	POWER FOR M
HAL-E-SA-E-960	ROOF FLOOR POWER FOR MECHANICAL	2	12-Feb-26	14-Feb-26	13-Jan-26 A	15-Jan-26 A	0.00	0.00	0.00	100%	100%	ROOF FLOOR P
HAL-E-SA-E-990	GROUND FLOOR LIGHTING PLAN	2	19-Feb-26	22-Feb-26	13-Jan-26 A	14-Jan-26 A	0.00	0.00	0.00	100%	100%	GROUND FLOO
HAL-E-SA-E-1030	GROUND FLOOR CCTV PLAN	2	02-Mar-26	04-Mar-26	13-Jan-26 A	14-Jan-26 A	0.00	0.00	0.00	100%	100%	GROUND FLOO
HAL-E-SA-E-1040	GROUND FLOOR DATA & TELECOM PLAN	2	04-Mar-26	07-Mar-26	13-Jan-26 A	14-Jan-26 A	0.00	0.00	0.00	100%	100%	GROUND FLOO
HAL-E-SA-E-1070	POWER RISER DIAGRAM	2	11-Mar-26	14-Mar-26	13-Jan-26 A	14-Jan-26 A	0.00	0.00	0.00	100%	100%	POWER RISER
HAL-E-SA-E-1110	SCHEDULES	2	24-Mar-26	26-Mar-26	13-Jan-26 A	14-Jan-26 A	0.00	0.00	0.00	100%	100%	SCHEDULES
HAL-E-SA-E-1130	GROUND FLOOR POWER PLAN	2	29-Mar-26	31-Mar-26	13-Jan-26 A	14-Jan-26 A	0.00	0.00	0.00	100%	100%	GROUND FLOO
HAL-E-SA-E-1060	ROOF FLOOR LIGHTENING PLAN	2	09-Mar-26	11-Mar-26	15-Jan-26 A	15-Jan-26 A	0.00	0.00	0.00	100%	100%	ROOF FLOOR L
HAL-E-SA-E-1020	GROUND FLOOR FIRE ALARM PLAN	2	28-Feb-26	02-Mar-26	21-Jan-26 A	29-Mar-26 A	0.00	0.00	0.00	100%	100%	GROUND FL
HAL-E-SA-E-1050	GROUND FLOOR GROUNDING PLAN	2	07-Mar-26	09-Mar-26	21-Jan-26 A	01-Feb-26 A	0.00	0.00	0.00	100%	100%	GROUND FLOO
HAL-E-SA-E-1080	FIRE ALARM RISER DIAGRAM	2	14-Mar-26	16-Mar-26	21-Jan-26 A	29-Mar-26 A	0.00	0.00	0.00	100%	100%	FIRE ALARM
HAL-E-SA-E-1160	GROUND FLOOR GROUNDING PLAN	2	05-Apr-26	07-Apr-26	21-Jan-26 A	01-Feb-26 A	0.00	0.00	0.00	100%	100%	GROUND FLOO
HAL-E-SA-E-1090	DATA & TELECOME RISER DIAGRAM	2	16-Mar-26	22-Mar-26	04-Feb-26 A	04-Feb-26 A	0.00	0.00	0.00	100%	100%	DATA & TELEC
HAL-E-SA-E-1100	ACCESS CONTROL RISER DIAGRAM	2	22-Mar-26	24-Mar-26	04-Feb-26 A	04-Feb-26 A	0.00	0.00	0.00	100%	100%	ACCESS CONT
HAL-E-SA-E-1170	RISER DIAGRAM	2	07-Apr-26	09-Apr-26	04-Feb-26 A	04-Feb-26 A	0.00	0.00	0.00	100%	100%	RISER DIAGRA
HAL-E-SA-E-1010	GOUND FLOOR ACCESS CONTROL	2	24-Feb-26	26-Feb-26	05-Feb-26 A	05-Feb-26 A	0.00	0.00	0.00	100%	100%	GOUND FLOOR
HAL-E-SA-E-970	ROOF FLOOR POWER	2	15-Feb-26	16-Feb-26	07-Feb-26 A	28-Feb-26 A	0.00	0.00	0.00	100%	100%	ROOF FLOOR
HAL-E-SA-E-980	PV SYSTEM CALCULATION	2	17-Feb-26	19-Feb-26	07-Feb-26 A	28-Feb-26 A	0.00	0.00	0.00	100%	100%	PV SYSTEM C
HAL-E-SA-E-1120	ELECTRICAL DETAILS	2	26-Mar-26	29-Mar-26	07-Feb-26 A	28-Feb-26 A	0.00	0.00	0.00	100%	100%	ELECTRICAL
HAL-E-SA-E-1180	ELECTRICAL DETAILS	2	09-Apr-26	12-Apr-26	07-Feb-26 A	28-Feb-26 A	0.00	0.00	0.00	100%	100%	ELECTRICAL
ROAD DRAWINGS		46	27-Dec-25	26-Feb-26	11-Dec-25 A	28-Feb-26 A	0.00	0.00	0.00	0%	0%	28-Feb-26 A, R
HAL-E-SA-R-780	TOPOGRAPHIC SURVEY-CONTOURS MAP	2	07-Jan-26	08-Jan-26	11-Dec-25 A	13-Dec-25 A	0.00	0.00	0.00	100%	100%	TOPOGRAPHIC
HAL-E-SA-R-730	GRADING LAYOUT PLAN	2	27-Dec-25	28-Dec-25	18-Dec-25 A	04-Jan-26 A	0.00	0.00	0.00	100%	100%	GRADING LAYO
HAL-E-SA-R-740	ROAD LAYOUT PLAN	2	29-Dec-25	30-Dec-25	14-Jan-26 A	22-Jan-26 A	0.00	0.00	0.00	100%	100%	ROAD LAYOUT
HAL-E-SA-R-840	ROAD STANDARD DETAILS-TYPICAL PAVEMENT DETAILS	2	25-Jan-26	26-Jan-26	14-Jan-26 A	18-Jan-26 A	0.00	0.00	0.00	100%	100%	ROAD STANDA
HAL-E-SA-R-850	ROAD STANDARD DETAILS-TYPICAL CURB DETAILS	2	27-Jan-26	28-Jan-26	14-Jan-26 A	18-Jan-26 A	0.00	0.00	0.00	100%	100%	ROAD STANDA
HAL-E-SA-R-860	ROAD STANDARD DETAILS-ROAD SIGN DETAILS	2	29-Jan-26	31-Jan-26	14-Jan-26 A	18-Jan-26 A	0.00	0.00	0.00	100%	100%	ROAD STANDA
HAL-E-SA-R-870	ROAD STANDARD DETAILS-ROAD MARKING DETAILS	2	01-Feb-26	02-Feb-26	14-Jan-26 A	18-Jan-26 A	0.00	0.00	0.00	100%	100%	ROAD STANDA
HAL-E-SA-R-750	TYPICAL CROSS SECTIONS - KEY PLAN	2	31-Dec-25	01-Jan-26	18-Jan-26 A	22-Jan-26 A	0.00	0.00	0.00	100%	100%	TYPICAL CROS
HAL-E-SA-R-760	TYPICAL CROSS SECTIONS	2	03-Jan-26	04-Jan-26	18-Jan-26 A	22-Jan-26 A	0.00	0.00	0.00	100%	100%	TYPICAL CROS
HAL-E-SA-R-880	GENERAL SITE PLAN - OVERALL	2	03-Feb-26	04-Feb-26	18-Jan-26 A	18-Jan-26 A	0.00	0.00	0.00	100%	100%	GENERAL SITE
HAL-E-SA-R-890	SITE SETTING-OUT PLAN - OVERALL	2	05-Feb-26	07-Feb-26	18-Jan-26 A	18-Jan-26 A	0.00	0.00	0.00	100%	100%	SITE SETTING-
HAL-E-SA-R-770	ROAD PROFILES	2	05-Jan-26	06-Jan-26	20-Jan-26 A	22-Jan-26 A	0.00	0.00	0.00	100%	100%	ROAD PROFILE

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete	2026 2027
HAL-E-SA-R-800	ALIGNMENT & CURB SETTING OUT TABLES	2	15-Jan-26	17-Jan-26	20-Jan-26 A	21-Jan-26 A	0.00	0.00	0.00	100%	100%	ALIGNMENT &
HAL-E-SA-R-810	ALIGNMNET GEOMETRIC DATA	2	18-Jan-26	19-Jan-26	20-Jan-26 A	22-Jan-26 A	0.00	0.00	0.00	100%	100%	ALIGNMNET GE
HAL-E-SA-R-920	GENERAL SOFTSCAPE LAYOUT	2	15-Feb-26	16-Feb-26	20-Jan-26 A	20-Jan-26 A	0.00	0.00	0.00	100%	100%	GENERAL SOF
HAL-E-SA-R-790	ALIGNMENT & CURB SETTING OUT	2	13-Jan-26	14-Jan-26	21-Jan-26 A	21-Jan-26 A	0.00	0.00	0.00	100%	100%	ALIGNMENT &
HAL-E-SA-R-830	SIGNING & MARKING LAYOUT PLAN	2	22-Jan-26	24-Jan-26	21-Jan-26 A	22-Jan-26 A	0.00	0.00	0.00	100%	100%	SIGNING & MA
HAL-E-SA-R-900	GENERAL LANDSCAPE LAYOUT	2	08-Feb-26	09-Feb-26	21-Jan-26 A	22-Jan-26 A	0.00	0.00	0.00	100%	100%	GENERAL LAN
HAL-E-SA-R-910	GENERAL HARDSCAPE LAYOUT	4	12-Feb-26	14-Feb-26	21-Jan-26 A	22-Jan-26 A	0.00	0.00	0.00	100%	100%	GENERAL HAR
HAL-E-SA-R-930	PUMP ROOM DETAILS	2	17-Feb-26	19-Feb-26	22-Jan-26 A	28-Feb-26 A	0.00	0.00	0.00	100%	100%	PUMP ROOM
HAL-E-SA-R-820	SWEPT PATH LAYOUT PLAN	2	20-Jan-26	21-Jan-26	04-Feb-26 A	07-Feb-26 A	0.00	0.00	0.00	100%	100%	SWEPT PATH L
HAL-E-SA-R-940	GENERAL DETAILS	2	19-Feb-26	22-Feb-26	04-Feb-26 A	08-Feb-26 A	0.00	0.00	0.00	100%	100%	GENERAL DET
HAL-E-SA-R-950	LANDSCAPE DETAILS	2	22-Feb-26	24-Feb-26	04-Feb-26 A	12-Feb-26 A	0.00	0.00	0.00	100%	100%	LANDSCAPE D
HAL-E-SA-R-960	LANDSCAPE SCHEDULES	2	24-Feb-26	26-Feb-26	04-Feb-26 A	12-Feb-26 A	0.00	0.00	0.00	100%	100%	LANDSCAPE S
EXTERNAL		54	01-Feb-26	19-Apr-26	17-Jan-26 A	29-Mar-26 A	0.00	0.00	0.00	0%	0%	29-Mar-26 A, E
HAL-E-SA-EX-760	DOUBLE VALVE CHAMBER DETAILS	2	17-Feb-26	19-Feb-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	100%	100%	DOUBLE VALVE
HAL-E-SA-EX-800	FLOW METER REINFORCEMENT DETAILS	4	28-Feb-26	02-Mar-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	100%	100%	FLOW METER R
HAL-E-SA-EX-830	THRUST BLOCK DETAILS (SHEET 3 OF 4)	4	02-Mar-26	04-Mar-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	100%	100%	THRUST BLOC
HAL-E-SA-EX-840	THRUST BLOCK DETAILS (SHEET 4 OF 4)	4	02-Mar-26	04-Mar-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	100%	100%	THRUST BLOC
HAL-E-SA-EX-870	GENERAL NOTES	2	09-Mar-26	11-Mar-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	100%	100%	GENERAL NOT
HAL-E-SA-EX-880	PIPE TRENCHES DETAILS (1)	2	11-Mar-26	14-Mar-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	100%	100%	PIPE TRENCHE
HAL-E-SA-EX-890	PIPE TRENCHES DETAILS (2)	2	14-Mar-26	16-Mar-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	100%	100%	PIPE TRENCHE
HAL-E-SA-EX-910	CAST IN PLACE MANHOLE DETAILS FOR DEPTH < 6000MM (TYPE-B)	2	16-Mar-26	22-Mar-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	100%	100%	CAST IN PLACE
HAL-E-SA-EX-920	BACKDROP DETAIL OF PRECAST MANHOLE DEPTH FROM 3000MM TO	2	16-Mar-26	22-Mar-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	100%	100%	BACKDROP DE
HAL-E-SA-EX-940	PRECAST MANHOLE DETAILS	2	22-Mar-26	24-Mar-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	100%	100%	PRECAST MAN
HAL-E-SA-EX-960	PIPE TRENCH DETAILS	2	26-Mar-26	29-Mar-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	100%	100%	PIPE TRENCH
HAL-E-SA-EX-970	BURIED GATE VALVE DETAILS	2	29-Mar-26	31-Mar-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	100%	100%	BURIED GATE
HAL-E-SA-EX-990	DOUBLE VALVE CHAMBER DETAILS	2	02-Apr-26	05-Apr-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	100%	100%	DOUBLE VALVE
HAL-E-SA-EX-1000	WASHOUT CHAMBER DETAILS	2	05-Apr-26	07-Apr-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	100%	100%	WASHOUT CHA
HAL-E-SA-EX-1010	AIR RELEASE VALVE CHAMBER DETAILS	2	07-Apr-26	09-Apr-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	100%	100%	AIR RELEASE V
HAL-E-SA-EX-1020	THRUST BLOCK DETAILS (SHEET 1 OF 4)	2	09-Apr-26	12-Apr-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	100%	100%	THRUST BLOC
HAL-E-SA-EX-1030	THRUST BLOCK DETAILS (SHEET 2 OF 4)	2	12-Apr-26	14-Apr-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	100%	100%	THRUST BLOC
HAL-E-SA-EX-1040	THRUST BLOCK DETAILS (SHEET 3 OF 4)	2	14-Apr-26	16-Apr-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	100%	100%	THRUST BLOC
HAL-E-SA-EX-1050	THRUST BLOCK DETAILS (SHEET 4 OF 4)	2	16-Apr-26	19-Apr-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	100%	100%	THRUST BLOC
HAL-E-SA-EX-810	THRUST BLOCK DETAILS (SHEET 1 OF 4)	4	02-Mar-26	04-Mar-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	100%	100%	THRUST BLOC
HAL-E-SA-EX-820	THRUST BLOCK DETAILS (SHEET 2 OF 4)	2	04-Mar-26	07-Mar-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	100%	100%	THRUST BLOC
HAL-E-SA-EX-730	PIPE TRENCH DETAILS	2	10-Feb-26	11-Feb-26	20-Jan-26 A	20-Jan-26 A	0.00	0.00	0.00	100%	100%	PIPE TRENCH
HAL-E-SA-EX-740	BURIED GATE VALVE DETAILS	2	12-Feb-26	14-Feb-26	20-Jan-26 A	20-Jan-26 A	0.00	0.00	0.00	100%	100%	BURIED GATE
HAL-E-SA-EX-750	SINGLE VALVE CHAMBER DETAILS	2	15-Feb-26	16-Feb-26	21-Jan-26 A	21-Jan-26 A	0.00	0.00	0.00	100%	100%	SINGLE VALVE
HAL-E-SA-EX-770	WASHOUT CHAMBER DETAILS	2	19-Feb-26	22-Feb-26	21-Jan-26 A	28-Jan-26 A	0.00	0.00	0.00	100%	100%	WASHOUT CHA
HAL-E-SA-EX-780	AIR RELEASE VALVE CHAMBER DETAILS	2	22-Feb-26	24-Feb-26	21-Jan-26 A	28-Jan-26 A	0.00	0.00	0.00	100%	100%	AIR RELEASE V
HAL-E-SA-EX-900	CAST IN PLACE MANHOLE DETAILS FOR DEPTH < 6000MM (TYPE-A)	2	16-Mar-26	22-Mar-26	21-Jan-26 A	28-Jan-26 A	0.00	0.00	0.00	100%	100%	CAST IN PLAC
HAL-E-SA-EX-930	BACKDROP DETAIL OF PRECAST MANHOLE DEPTH < 3000MM	2	16-Mar-26	22-Mar-26	21-Jan-26 A	28-Jan-26 A	0.00	0.00	0.00	100%	100%	BACKDROP DE
HAL-E-SA-EX-980	SINGLE VALVE CHAMBER DETAILS	2	31-Mar-26	02-Apr-26	21-Jan-26 A	21-Jan-26 A	0.00	0.00	0.00	100%	100%	SINGLE VALVE
HAL-E-SA-EX-690	POTABLE WATER NETWORK	2	01-Feb-26	02-Feb-26	28-Jan-26 A	05-Feb-26 A	0.00	0.00	0.00	100%	100%	POTABLE WAT
HAL-E-SA-EX-700	FIRE FIGHTING WATER NETWORK	2	03-Feb-26	04-Feb-26	28-Jan-26 A	05-Feb-26 A	0.00	0.00	0.00	100%	100%	FIRE FIGHTING
HAL-E-SA-EX-710	POTABLE WATER NETWORK PROFILES	2	05-Feb-26	07-Feb-26	28-Jan-26 A	05-Feb-26 A	0.00	0.00	0.00	100%	100%	POTABLE WAT
HAL-E-SA-EX-720	FIRE FIGHTING NETWORK PROFILE	2	08-Feb-26	09-Feb-26	28-Jan-26 A	05-Feb-26 A	0.00	0.00	0.00	100%	100%	FIRE FIGHTING
HAL-E-SA-EX-790	FLOW METER DETAILS	2	24-Feb-26	26-Feb-26	28-Jan-26 A	05-Feb-26 A	0.00	0.00	0.00	100%	100%	FLOW METER
HAL-E-SA-EX-850	SEWAGE NETWORK	2	04-Mar-26	07-Mar-26	28-Jan-26 A	05-Feb-26 A	0.00	0.00	0.00	100%	100%	SEWAGE NETV
HAL-E-SA-EX-860	SEWAGE NETWORK PROFILES	2	07-Mar-26	09-Mar-26	28-Jan-26 A	05-Feb-26 A	0.00	0.00	0.00	100%	100%	SEWAGE NETV

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete	2026 2027
HAL-E-SA-EX-950	IRRIGATION NETWORK LAYOUT SHEET 1 OF 1	2	24-Mar-26	26-Mar-26	28-Jan-26 A	29-Mar-26 A	0.00	0.00	0.00	100%	100%	IRRIGATION
PRE QUALIFACTION FOR MATERIALS		79	24-Dec-25	14-Mar-26	08-Dec-25 A	29-Mar-26 A	0.00	0.00	0.00	0%	0%	29-Mar-26 A, P
PREPARATION AND SUBMITTAL		77	24-Dec-25	11-Mar-26	16-Dec-25 A	15-Mar-26 A	0.00	0.00	0.00	0%	0%	15-Mar-26 A, P
STRUCTURAL		8	24-Dec-25	04-Jan-26	16-Dec-25 A	03-Jan-26 A	0.00	0.00	0.00	0%	0%	03-Jan-26 A, STR
HAL-E-PS-C-0020	Concrete mix	2	27-Dec-25	28-Dec-25	16-Dec-25 A	16-Dec-25 A	0.00	0.00	0.00	100%	100%	Concrete mix
HAL-E-PS-C-0030	Polyethylene sheet	2	29-Dec-25	30-Dec-25	29-Dec-25 A	29-Dec-25 A	0.00	0.00	0.00	100%	100%	Polyethylene she
HAL-E-PS-C-0040	Bitumen paint	2	31-Dec-25	01-Jan-26	29-Dec-25 A	29-Dec-25 A	0.00	0.00	0.00	100%	100%	Bitumen paint
HAL-E-PS-C-0050	Rebar	2	03-Jan-26	04-Jan-26	29-Dec-25 A	29-Dec-25 A	0.00	0.00	0.00	100%	100%	Rebar
HAL-E-PS-C-0010	Anti termite	2	24-Dec-25	25-Dec-25	03-Jan-26 A	03-Jan-26 A	0.00	0.00	0.00	100%	100%	Anti termite
ARCHITECTURAL		67	29-Dec-25	29-Jan-26	18-Dec-25 A	15-Mar-26 A	0.00	0.00	0.00	0%	0%	15-Mar-26 A, A
HAL-E-PS-A-0050	Steel ladder	2	31-Dec-25	01-Jan-26	18-Dec-25 A	18-Dec-25 A	0.00	0.00	0.00	100%	100%	Steel ladder
HAL-E-PS-A-0020	PES -Steel Structure	2	05-Jan-26	06-Jan-26	18-Dec-25 A	18-Dec-25 A	0.00	0.00	0.00	100%	100%	PES -Steel Struct
HAL-E-PS-A-0120	Doors	2	07-Jan-26	08-Jan-26	03-Jan-26 A	03-Jan-26 A	0.00	0.00	0.00	100%	100%	Doors
HAL-E-PS-A-0180	Interni paint	2	19-Jan-26	20-Jan-26	08-Jan-26 A	08-Jan-26 A	0.00	0.00	0.00	100%	100%	Interni paint
HAL-E-PS-A-0060	Steel gratings	2	03-Jan-26	04-Jan-26	05-Feb-26 A	05-Feb-26 A	0.00	0.00	0.00	100%	100%	Steel gratings
HAL-E-PS-A-0070	Steel rails	2	05-Jan-26	06-Jan-26	05-Feb-26 A	05-Feb-26 A	0.00	0.00	0.00	100%	100%	Steel rails
HAL-E-PS-A-0190	Gypsum board	2	21-Jan-26	22-Jan-26	05-Feb-26 A	05-Feb-26 A	0.00	0.00	0.00	100%	100%	Gypsum board
HAL-E-PS-A-0130	Windows	2	10-Jan-26	11-Jan-26	09-Feb-26 A	09-Feb-26 A	0.00	0.00	0.00	100%	100%	Windows
HAL-E-PS-A-0200	Aluminum Composite Panel	1	24-Jan-26	25-Jan-26	09-Feb-26 A	09-Feb-26 A	0.00	0.00	0.00	100%	100%	Aluminum Com
HAL-E-PS-A-0140	Ceramic tiles	2	12-Jan-26	13-Jan-26	26-Feb-26 A	26-Feb-26 A	0.00	0.00	0.00	100%	100%	Ceramic tiles
HAL-E-PS-A-0150	Granite strip	2	14-Jan-26	15-Jan-26	26-Feb-26 A	26-Feb-26 A	0.00	0.00	0.00	100%	100%	Granite strip
HAL-E-PS-A-0040	Concrete masonry unit (CMU)	2	29-Dec-25	30-Dec-25	15-Mar-26 A	15-Mar-26 A	0.00	0.00	0.00	100%	100%	Concrete mas
HAL-E-PS-A-0170	Epoxy paint	2	17-Jan-26	18-Jan-26	15-Mar-26 A	15-Mar-26 A	0.00	0.00	0.00	100%	100%	Epoxy paint
HAL-E-PS-A-0230	Steel fence and gates	2	26-Jan-26	27-Jan-26	15-Mar-26 A	15-Mar-26 A	0.00	0.00	0.00	100%	100%	Steel fence an
HAL-E-PS-A-0240	Identification sign; ID01 & ID02	2	28-Jan-26	29-Jan-26	15-Mar-26 A	15-Mar-26 A	0.00	0.00	0.00	100%	100%	Identification s
MECHANICAL		47	29-Dec-25	08-Mar-26	24-Dec-25 A	29-Jan-26 A	0.00	0.00	0.00	0%	0%	29-Jan-26 A, ME
HAL-E-PS-M-0030	PPR pipes	2	31-Dec-25	01-Jan-26	24-Dec-25 A	24-Dec-25 A	0.00	0.00	0.00	100%	100%	PPR pipes
HAL-E-PS-M-0150	Capped connection	2	24-Jan-26	25-Jan-26	24-Dec-25 A	24-Dec-25 A	0.00	0.00	0.00	100%	100%	Capped connect
HAL-E-PS-M-0160	UPVC pipes	2	26-Jan-26	27-Jan-26	24-Dec-25 A	24-Dec-25 A	0.00	0.00	0.00	100%	100%	UPVC pipes
HAL-E-PS-M-0210	Western water closet	2	07-Feb-26	08-Feb-26	24-Dec-25 A	24-Dec-25 A	0.00	0.00	0.00	100%	100%	Western water cl
HAL-E-PS-M-0240	Lavatory / wash basin	1	14-Feb-26	15-Feb-26	24-Dec-25 A	24-Dec-25 A	0.00	0.00	0.00	100%	100%	Lavatory / wash b
HAL-E-PS-M-0270	Fire pumps	2	21-Feb-26	23-Feb-26	27-Dec-25 A	27-Dec-25 A	0.00	0.00	0.00	100%	100%	Fire pumps
HAL-E-PS-M-0320	Booster pump	2	25-Feb-26	01-Mar-26	27-Dec-25 A	27-Dec-25 A	0.00	0.00	0.00	100%	100%	Booster pump
HAL-E-PS-M-0070	U/G HDPE pipes	2	10-Jan-26	11-Jan-26	28-Dec-25 A	28-Dec-25 A	0.00	0.00	0.00	100%	100%	U/G HDPE pipes
HAL-E-PS-M-0330	GRP tank	2	01-Mar-26	03-Mar-26	28-Dec-25 A	28-Dec-25 A	0.00	0.00	0.00	100%	100%	GRP tank
HAL-E-PS-M-0190	Gully trap	2	02-Feb-26	03-Feb-26	30-Dec-25 A	30-Dec-25 A	0.00	0.00	0.00	100%	100%	Gully trap
HAL-E-PS-M-0080	Warning tapes	2	10-Jan-26	11-Jan-26	01-Jan-26 A	01-Jan-26 A	0.00	0.00	0.00	100%	100%	Warning tapes
HAL-E-PS-M-0200	Electric water heater	2	04-Feb-26	05-Feb-26	03-Jan-26 A	03-Jan-26 A	0.00	0.00	0.00	100%	100%	Electric water hea
HAL-E-PS-M-0140	Ball valve	2	21-Jan-26	22-Jan-26	05-Jan-26 A	05-Jan-26 A	0.00	0.00	0.00	100%	100%	Ball valve
HAL-E-PS-M-0340	Water supply valves	2	03-Mar-26	05-Mar-26	07-Jan-26 A	07-Jan-26 A	0.00	0.00	0.00	100%	100%	Water supply val
HAL-E-PS-M-0010	Seamless black steel or ERW pipes	2	29-Dec-25	30-Dec-25	08-Jan-26 A	08-Jan-26 A	0.00	0.00	0.00	100%	100%	Seamless black s
HAL-E-PS-M-0230	Toilet Fittings	2	11-Feb-26	12-Feb-26	08-Jan-26 A	08-Jan-26 A	0.00	0.00	0.00	100%	100%	Toilet Fittings
HAL-E-PS-M-0220	Bib tap	2	09-Feb-26	10-Feb-26	11-Jan-26 A	11-Jan-26 A	0.00	0.00	0.00	100%	100%	Bib tap
HAL-E-PS-M-0350	Water tap	2	05-Mar-26	08-Mar-26	11-Jan-26 A	11-Jan-26 A	0.00	0.00	0.00	100%	100%	Water tap
HAL-E-PS-M-0170	Roof vent caps	2	28-Jan-26	29-Jan-26	12-Jan-26 A	12-Jan-26 A	0.00	0.00	0.00	100%	100%	Roof vent caps
HAL-E-PS-M-0180	Floor drain	2	31-Jan-26	01-Feb-26	12-Jan-26 A	12-Jan-26 A	0.00	0.00	0.00	100%	100%	Floor drain
HAL-E-PS-M-0090	Fire hose cabinet	2	12-Jan-26	13-Jan-26	14-Jan-26 A	14-Jan-26 A	0.00	0.00	0.00	100%	100%	Fire hose cabine
HAL-E-PS-M-0100	Automatic air release valve	2	14-Jan-26	15-Jan-26	19-Jan-26 A	19-Jan-26 A	0.00	0.00	0.00	100%	100%	Automatic air rel
HAL-E-PS-M-0110	OS & Y gate valve	2	17-Jan-26	18-Jan-26	19-Jan-26 A	19-Jan-26 A	0.00	0.00	0.00	100%	100%	OS & Y gate val

Actual Level of Effort
Actual Work
Remaining Work
Critical Remaining Work
Milestone
summary

Date	Revision	Checked	Approved
01-Nov-26	Weekly Report		


Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete
HAL-E-PS-M-0120	Fire alarm check valve	2	19-Jan-26	20-Jan-26	19-Jan-26 A	19-Jan-26 A	0.00	0.00	0.00	100%	100%
HAL-E-PS-M-0280	Fire fighting valves	2	23-Feb-26	25-Feb-26	19-Jan-26 A	19-Jan-26 A	0.00	0.00	0.00	100%	100%
HAL-E-PS-M-0060	Exhaust diffuser	2	07-Jan-26	08-Jan-26	27-Jan-26 A	27-Jan-26 A	0.00	0.00	0.00	100%	100%
HAL-E-PS-M-0040	HVAC duct	2	03-Jan-26	04-Jan-26	28-Jan-26 A	28-Jan-26 A	0.00	0.00	0.00	100%	100%
HAL-E-PS-M-0050	Flexible duct	2	05-Jan-26	06-Jan-26	28-Jan-26 A	28-Jan-26 A	0.00	0.00	0.00	100%	100%
HAL-E-PS-M-0250	Inline exhaust fans	2	16-Feb-26	17-Feb-26	29-Jan-26 A	29-Jan-26 A	0.00	0.00	0.00	100%	100%
HAL-E-PS-M-0260	Wall propeller type exhaust fans	2	18-Feb-26	21-Feb-26	29-Jan-26 A	29-Jan-26 A	0.00	0.00	0.00	100%	100%
ELECTRICAL		67	31-Dec-25	07-Mar-26	21-Dec-25 A	15-Mar-26 A	0.00	0.00	0.00	0%	0%
HAL-E-PS-E-0010	PVC conduits	2	31-Dec-25	01-Jan-26	21-Dec-25 A	21-Dec-25 A	0.00	0.00	0.00	100%	100%
HAL-E-PS-E-0070	Low Voltage cables	2	14-Jan-26	15-Jan-26	24-Dec-25 A	24-Dec-25 A	0.00	0.00	0.00	100%	100%
HAL-E-PS-E-0020	Wires	2	03-Jan-26	04-Jan-26	01-Jan-26 A	01-Jan-26 A	0.00	0.00	0.00	100%	100%
HAL-E-PS-E-0050	Wiring devices	2	10-Jan-26	11-Jan-26	03-Jan-26 A	03-Jan-26 A	0.00	0.00	0.00	100%	100%
HAL-E-PS-E-0060	HDPE ducts	2	12-Jan-26	13-Jan-26	03-Jan-26 A	03-Jan-26 A	0.00	0.00	0.00	100%	100%
HAL-E-PS-E-0030	Cable Tray	2	05-Jan-26	06-Jan-26	03-Jan-26 A	03-Jan-26 A	0.00	0.00	0.00	100%	100%
HAL-E-PS-E-0250	Solar system	2	28-Feb-26	02-Mar-26	03-Jan-26 A	03-Jan-26 A	0.00	0.00	0.00	100%	100%
HAL-E-PS-E-0120	Suspended High Bay LED lights	2	29-Jan-26	31-Jan-26	11-Jan-26 A	11-Jan-26 A	0.00	0.00	0.00	100%	100%
HAL-E-PS-E-0130	Flood lights	2	01-Feb-26	02-Feb-26	11-Jan-26 A	11-Jan-26 A	0.00	0.00	0.00	100%	100%
HAL-E-PS-E-0140	Recessed mounted LED downlight	2	03-Feb-26	04-Feb-26	11-Jan-26 A	11-Jan-26 A	0.00	0.00	0.00	100%	100%
HAL-E-PS-E-0150	LED Emergency Lights wall mounted	2	05-Feb-26	07-Feb-26	11-Jan-26 A	11-Jan-26 A	0.00	0.00	0.00	100%	100%
HAL-E-PS-E-0160	LED Emergency Exit Light	2	08-Feb-26	09-Feb-26	11-Jan-26 A	11-Jan-26 A	0.00	0.00	0.00	100%	100%
HAL-E-PS-E-0200	Street Lighting poles	4	15-Feb-26	16-Feb-26	11-Jan-26 A	11-Jan-26 A	0.00	0.00	0.00	100%	100%
HAL-E-PS-E-0220	Surface mounted lights	2	19-Feb-26	22-Feb-26	11-Jan-26 A	11-Jan-26 A	0.00	0.00	0.00	100%	100%
HAL-E-PS-E-0180	Fire alarm system	2	12-Feb-26	14-Feb-26	19-Jan-26 A	20-Jan-26 A	0.00	0.00	0.00	100%	100%
HAL-E-PS-E-0170	Wall mounted, duplex, telephone and data outlet	2	10-Feb-26	11-Feb-26	24-Jan-26 A	24-Jan-26 A	0.00	0.00	0.00	100%	100%
HAL-E-PS-E-0040	Grounding system	2	07-Jan-26	08-Jan-26	24-Jan-26 A	24-Jan-26 A	0.00	0.00	0.00	100%	100%
HAL-E-PS-E-0230	CCTV System	2	22-Feb-26	24-Feb-26	24-Jan-26 A	24-Jan-26 A	0.00	0.00	0.00	100%	100%
HAL-E-PS-E-0240	Access control system	2	24-Feb-26	26-Feb-26	02-Feb-26 A	02-Feb-26 A	0.00	0.00	0.00	100%	100%
HAL-E-PS-E-0260	Main program system & controller	2	02-Mar-26	04-Mar-26	04-Feb-26 A	04-Feb-26 A	0.00	0.00	0.00	100%	100%
HAL-E-PS-E-0270	PLC controller	2	04-Mar-26	07-Mar-26	04-Feb-26 A	04-Feb-26 A	0.00	0.00	0.00	100%	100%
HAL-E-PS-E-0080	Main distribution board (MDB)	2	17-Jan-26	18-Jan-26	12-Feb-26 A	14-Feb-26 A	0.00	0.00	0.00	100%	100%
HAL-E-PS-E-0210	Distribution board for pump room	2	17-Feb-26	19-Feb-26	12-Feb-26 A	14-Feb-26 A	0.00	0.00	0.00	100%	100%
HAL-E-PS-E-0090	Lighting panel board	5	19-Jan-26	24-Jan-26	12-Feb-26 A	14-Feb-26 A	0.00	0.00	0.00	100%	100%
HAL-E-PS-E-0100	PP-AC panel	2	25-Jan-26	26-Jan-26	12-Feb-26 A	14-Feb-26 A	0.00	0.00	0.00	100%	100%
HAL-E-PS-E-0110	Disconnect switches	2	27-Jan-26	28-Jan-26	15-Mar-26 A	15-Mar-26 A	0.00	0.00	0.00	100%	100%
EXTERNAL		25	22-Feb-26	11-Mar-26	02-Mar-26 A	15-Mar-26 A	0.00	0.00	0.00	0%	0%
HAL-E-PS-EX-0010	Asphalt works	2	22-Feb-26	24-Feb-26	02-Mar-26 A	02-Mar-26 A	0.00	0.00	0.00	100%	100%
HAL-E-PS-EX-0030	Road markings	2	28-Feb-26	02-Mar-26	09-Mar-26 A	09-Mar-26 A	0.00	0.00	0.00	100%	100%
HAL-E-PS-EX-0040	Road signs	2	02-Mar-26	04-Mar-26	09-Mar-26 A	09-Mar-26 A	0.00	0.00	0.00	100%	100%
HAL-E-PS-EX-0020	Concrete parking bumper	2	24-Feb-26	26-Feb-26	15-Mar-26 A	15-Mar-26 A	0.00	0.00	0.00	100%	100%
HAL-E-PS-EX-0060	Interlock tiles	2	04-Mar-26	07-Mar-26	15-Mar-26 A	15-Mar-26 A	0.00	0.00	0.00	100%	100%
HAL-E-PS-EX-0070	Curbstones	2	07-Mar-26	09-Mar-26	15-Mar-26 A	15-Mar-26 A	0.00	0.00	0.00	100%	100%
HAL-E-PS-EX-0080	Gravel bedding	2	09-Mar-26	11-Mar-26	15-Mar-26 A	15-Mar-26 A	0.00	0.00	0.00	100%	100%
ENVIRONMETAL		32	31-Dec-25	18-Jan-26	24-Dec-25 A	28-Dec-25 A	0.00	0.00	0.00	0%	0%
HAL-E-PS-EN-0020	Directly buried gate valve for fire system	2	03-Jan-26	04-Jan-26	24-Dec-25 A	24-Dec-25 A	0.00	0.00	0.00	100%	100%
HAL-E-PS-EN-0040	Directly buried gate valve for water system	2	07-Jan-26	08-Jan-26	24-Dec-25 A	24-Dec-25 A	0.00	0.00	0.00	100%	100%
HAL-E-PS-EN-0050	Air valve	2	10-Jan-26	11-Jan-26	24-Dec-25 A	24-Dec-25 A	0.00	0.00	0.00	100%	100%
HAL-E-PS-EN-0060	Washout valve	2	12-Jan-26	13-Jan-26	24-Dec-25 A	24-Dec-25 A	0.00	0.00	0.00	100%	100%
HAL-E-PS-EN-0070	Gate valve	2	14-Jan-26	15-Jan-26	24-Dec-25 A	24-Dec-25 A	0.00	0.00	0.00	100%	100%
HAL-E-PS-EN-0080	GRP pipes	2	17-Jan-26	18-Jan-26	24-Dec-25 A	24-Dec-25 A	0.00	0.00	0.00	100%	100%

2026 2027

Actual Level of Effort
Actual Work
Remaining Work
Critical Remaining Work
Milestone
summary

Date	Revision	Checked	Approved
01-Nov-26	Weekly Report		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete
HAL-E-PS-EN-0010	HDPE pipes for fire system	2	31-Dec-25	01-Jan-26	28-Dec-25 A	28-Dec-25 A	0.00	0.00	0.00	100%	100%
HAL-E-PS-EN-0030	HDPE pipes for water supply system	2	05-Jan-26	06-Jan-26	28-Dec-25 A	28-Dec-25 A	0.00	0.00	0.00	100%	100%
REVIEW AND APPROVAL		77	27-Dec-25	14-Mar-26	08-Dec-25 A	29-Mar-26 A	0.00	0.00	0.00	0%	0%
STRUCTURAL		9	27-Dec-25	06-Jan-26	16-Dec-25 A	04-Jan-26 A	0.00	0.00	0.00	0%	0%
HAL-E-PA-C-0020	Concrete mix	5	29-Dec-25	03-Jan-26	16-Dec-25 A	17-Dec-25 A	0.00	0.00	0.00	100%	100%
HAL-E-PA-C-0030	Polyethylene sheet	2	31-Dec-25	01-Jan-26	29-Dec-25 A	30-Dec-25 A	0.00	0.00	0.00	100%	100%
HAL-E-PA-C-0040	Bitumen paint	2	03-Jan-26	04-Jan-26	29-Dec-25 A	30-Dec-25 A	0.00	0.00	0.00	100%	100%
HAL-E-PA-C-0050	Rebar	2	05-Jan-26	06-Jan-26	29-Dec-25 A	30-Dec-25 A	0.00	0.00	0.00	100%	100%
HAL-E-PA-C-0010	Anti termite	5	27-Dec-25	31-Dec-25	03-Jan-26 A	04-Jan-26 A	0.00	0.00	0.00	100%	100%
ARCHITECTURAL		67	31-Dec-25	01-Feb-26	18-Dec-25 A	29-Mar-26 A	0.00	0.00	0.00	0%	0%
HAL-E-PA-A-0050	Steel ladder	2	03-Jan-26	04-Jan-26	18-Dec-25 A	20-Dec-25 A	0.00	0.00	0.00	100%	100%
HAL-E-PA-A-0020	PES -Steel Structure	2	07-Jan-26	08-Jan-26	18-Dec-25 A	20-Dec-25 A	0.00	0.00	0.00	100%	100%
HAL-E-PA-A-0120	Doors	2	10-Jan-26	11-Jan-26	03-Jan-26 A	04-Jan-26 A	0.00	0.00	0.00	100%	100%
HAL-E-PA-A-0180	Interni paint	2	21-Jan-26	22-Jan-26	08-Jan-26 A	10-Jan-26 A	0.00	0.00	0.00	100%	100%
HAL-E-PA-A-0060	Steel gratings	2	05-Jan-26	06-Jan-26	05-Feb-26 A	29-Mar-26 A	0.00	0.00	0.00	100%	100%
HAL-E-PA-A-0070	Steel rails	2	07-Jan-26	08-Jan-26	05-Feb-26 A	29-Mar-26 A	0.00	0.00	0.00	100%	100%
HAL-E-PA-A-0190	Gypsum board	2	24-Jan-26	25-Jan-26	05-Feb-26 A	07-Feb-26 A	0.00	0.00	0.00	100%	100%
HAL-E-PA-A-0130	Windows	2	12-Jan-26	13-Jan-26	09-Feb-26 A	21-Mar-26 A	0.00	0.00	0.00	100%	100%
HAL-E-PA-A-0200	Aluminum Composite Panel	3	26-Jan-26	28-Jan-26	09-Feb-26 A	21-Feb-26 A	0.00	0.00	0.00	100%	100%
HAL-E-PA-A-0140	Ceramic tiles	2	14-Jan-26	15-Jan-26	26-Feb-26 A	03-Mar-26 A	0.00	0.00	0.00	100%	100%
HAL-E-PA-A-0150	Granite strip	2	17-Jan-26	18-Jan-26	26-Feb-26 A	03-Mar-26 A	0.00	0.00	0.00	100%	100%
HAL-E-PA-A-0040	Concrete masonry unit (CMU)	2	31-Dec-25	01-Jan-26	15-Mar-26 A	29-Mar-26 A	0.00	0.00	0.00	100%	100%
HAL-E-PA-A-0170	Epoxy paint	2	19-Jan-26	20-Jan-26	15-Mar-26 A	29-Mar-26 A	0.00	0.00	0.00	100%	100%
HAL-E-PA-A-0230	Steel fence and gates	2	28-Jan-26	29-Jan-26	15-Mar-26 A	29-Mar-26 A	0.00	0.00	0.00	100%	100%
HAL-E-PA-A-0240	Identification sign; ID01 & ID02	2	31-Jan-26	01-Feb-26	15-Mar-26 A	29-Mar-26 A	0.00	0.00	0.00	100%	100%
MECHANICAL		51	31-Dec-25	10-Mar-26	08-Dec-25 A	31-Jan-26 A	0.00	0.00	0.00	0%	0%
HAL-E-PA-M-0010	Seamless black steel or ERW pipes	2	31-Dec-25	01-Jan-26	08-Dec-25 A	10-Jan-26 A	0.00	0.00	0.00	100%	100%
HAL-E-PA-M-0030	PPR pipes	2	03-Jan-26	04-Jan-26	24-Dec-25 A	25-Dec-25 A	0.00	0.00	0.00	100%	100%
HAL-E-PA-M-0150	Capped connection	2	26-Jan-26	27-Jan-26	24-Dec-25 A	25-Dec-25 A	0.00	0.00	0.00	100%	100%
HAL-E-PA-M-0160	UPVC pipes	2	28-Jan-26	29-Jan-26	24-Dec-25 A	25-Dec-25 A	0.00	0.00	0.00	100%	100%
HAL-E-PA-M-0210	Western water closet	2	09-Feb-26	10-Feb-26	24-Dec-25 A	25-Dec-25 A	0.00	0.00	0.00	100%	100%
HAL-E-PA-M-0240	Lavatory / wash basin	2	16-Feb-26	17-Feb-26	24-Dec-25 A	25-Dec-25 A	0.00	0.00	0.00	100%	100%
HAL-E-PA-M-0270	Fire pumps	2	23-Feb-26	25-Feb-26	27-Dec-25 A	28-Dec-25 A	0.00	0.00	0.00	100%	100%
HAL-E-PA-M-0330	Booster pump	2	01-Mar-26	03-Mar-26	27-Dec-25 A	28-Dec-25 A	0.00	0.00	0.00	100%	100%
HAL-E-PA-M-0070	U/G HDPE pipes	2	12-Jan-26	13-Jan-26	28-Dec-25 A	29-Dec-25 A	0.00	0.00	0.00	100%	100%
HAL-E-PA-M-0340	GRP tank	2	03-Mar-26	05-Mar-26	28-Dec-25 A	31-Dec-25 A	0.00	0.00	0.00	100%	100%
HAL-E-PA-M-0190	Gully trap	2	04-Feb-26	05-Feb-26	30-Dec-25 A	31-Dec-25 A	0.00	0.00	0.00	100%	100%
HAL-E-PA-M-0080	Warning tapes	2	12-Jan-26	13-Jan-26	01-Jan-26 A	04-Jan-26 A	0.00	0.00	0.00	100%	100%
HAL-E-PA-M-0200	Electric water heater	2	07-Feb-26	08-Feb-26	03-Jan-26 A	04-Jan-26 A	0.00	0.00	0.00	100%	100%
HAL-E-PA-M-0140	Ball valve	2	24-Jan-26	25-Jan-26	05-Jan-26 A	06-Jan-26 A	0.00	0.00	0.00	100%	100%
HAL-E-PA-M-0350	Water supply valves	2	05-Mar-26	08-Mar-26	07-Jan-26 A	08-Jan-26 A	0.00	0.00	0.00	100%	100%
HAL-E-PA-M-0230	Toilet Fittings	2	14-Feb-26	15-Feb-26	08-Jan-26 A	10-Jan-26 A	0.00	0.00	0.00	100%	100%
HAL-E-PA-M-0220	Bib tap	2	11-Feb-26	12-Feb-26	11-Jan-26 A	12-Jan-26 A	0.00	0.00	0.00	100%	100%
HAL-E-PA-M-0320	Water tap	2	08-Mar-26	10-Mar-26	11-Jan-26 A	12-Jan-26 A	0.00	0.00	0.00	100%	100%
HAL-E-PA-M-0170	Roof vent caps	2	31-Jan-26	01-Feb-26	12-Jan-26 A	13-Jan-26 A	0.00	0.00	0.00	100%	100%
HAL-E-PA-M-0180	Floor drain	2	02-Feb-26	03-Feb-26	12-Jan-26 A	13-Jan-26 A	0.00	0.00	0.00	100%	100%
HAL-E-PA-M-0090	Fire hose cabinet	2	14-Jan-26	15-Jan-26	14-Jan-26 A	15-Jan-26 A	0.00	0.00	0.00	100%	100%
HAL-E-PA-M-0100	Automatic air release valve	2	17-Jan-26	18-Jan-26	19-Jan-26 A	19-Jan-26 A	0.00	0.00	0.00	100%	100%
HAL-E-PA-M-0110	OS & Y gate valve	2	19-Jan-26	20-Jan-26	19-Jan-26 A	19-Jan-26 A	0.00	0.00	0.00	100%	100%



Actual Level of Effort
Actual Work
Remaining Work
Critical Remaining Work
Milestone
summary

Date	Revision	Checked	Approved
01-Nov-26	Weekly Report		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete	2026 2027
HAL-E-PA-M-0120	Fire alarm check valve	2	21-Jan-26	22-Jan-26	19-Jan-26 A	19-Jan-26 A	0.00	0.00	0.00	100%	100%	Fire alarm check
HAL-E-PA-M-0280	Fire fighting valves	2	25-Feb-26	01-Mar-26	19-Jan-26 A	19-Jan-26 A	0.00	0.00	0.00	100%	100%	Fire fighting valv
HAL-E-PA-M-0060	Exhaust diffuser	2	10-Jan-26	11-Jan-26	27-Jan-26 A	28-Jan-26 A	0.00	0.00	0.00	100%	100%	Exhaust diffuser
HAL-E-PA-M-0040	HVAC duct	2	05-Jan-26	06-Jan-26	28-Jan-26 A	29-Jan-26 A	0.00	0.00	0.00	100%	100%	HVAC duct
HAL-E-PA-M-0050	Flexible duct	2	07-Jan-26	08-Jan-26	28-Jan-26 A	29-Jan-26 A	0.00	0.00	0.00	100%	100%	Flexible duct
HAL-E-PA-M-0250	Inline exhaust fans	2	18-Feb-26	21-Feb-26	29-Jan-26 A	31-Jan-26 A	0.00	0.00	0.00	100%	100%	Inline exhaust fa
HAL-E-PA-M-0260	Wall propeller type exhaust fans	2	21-Feb-26	23-Feb-26	29-Jan-26 A	31-Jan-26 A	0.00	0.00	0.00	100%	100%	Wall propeller ty
ELECTRICAL		67	03-Jan-26	09-Mar-26	21-Dec-25 A	29-Mar-26 A	0.00	0.00	0.00	0%	0%	29-Mar-26 A, E
HAL-E-PA-E-0010	PVC conduits	2	03-Jan-26	04-Jan-26	21-Dec-25 A	22-Dec-25 A	0.00	0.00	0.00	100%	100%	PVC conduits
HAL-E-PA-E-0070	Low Voltage cables	2	17-Jan-26	18-Jan-26	24-Dec-25 A	25-Dec-25 A	0.00	0.00	0.00	100%	100%	Low Voltage cabl
HAL-E-PA-E-0020	Wires	2	05-Jan-26	06-Jan-26	01-Jan-26 A	03-Jan-26 A	0.00	0.00	0.00	100%	100%	Wires
HAL-E-PA-E-0050	Wiring devices	2	12-Jan-26	13-Jan-26	03-Jan-26 A	04-Jan-26 A	0.00	0.00	0.00	100%	100%	Wiring devices
HAL-E-PA-E-0060	HDPE ducts	2	14-Jan-26	15-Jan-26	03-Jan-26 A	04-Jan-26 A	0.00	0.00	0.00	100%	100%	HDPE ducts
HAL-E-PA-E-0030	Cable Tray	2	07-Jan-26	08-Jan-26	03-Jan-26 A	04-Jan-26 A	0.00	0.00	0.00	100%	100%	Cable Tray
HAL-E-PA-E-0250	Solar system	2	02-Mar-26	04-Mar-26	03-Jan-26 A	04-Jan-26 A	0.00	0.00	0.00	100%	100%	Solar system
HAL-E-PA-E-0120	Suspended High Bay LED lights	2	01-Feb-26	02-Feb-26	11-Jan-26 A	12-Jan-26 A	0.00	0.00	0.00	100%	100%	Suspended High
HAL-E-PA-E-0130	Flood lights	2	03-Feb-26	04-Feb-26	11-Jan-26 A	12-Jan-26 A	0.00	0.00	0.00	100%	100%	Flood lights
HAL-E-PA-E-0140	Recessed mounted LED downlight	2	05-Feb-26	07-Feb-26	11-Jan-26 A	12-Jan-26 A	0.00	0.00	0.00	100%	100%	Recessed moun
HAL-E-PA-E-0150	LED Emergency Lights wall mounted	2	08-Feb-26	09-Feb-26	11-Jan-26 A	12-Jan-26 A	0.00	0.00	0.00	100%	100%	LED Emergency
HAL-E-PA-E-0160	LED Emergency Exit Light	2	10-Feb-26	11-Feb-26	11-Jan-26 A	12-Jan-26 A	0.00	0.00	0.00	100%	100%	LED Emergency
HAL-E-PA-E-0200	Street Lighting poles	2	17-Feb-26	19-Feb-26	11-Jan-26 A	12-Jan-26 A	0.00	0.00	0.00	100%	100%	Street Lighting p
HAL-E-PA-E-0220	Surface mounted lights	2	22-Feb-26	24-Feb-26	11-Jan-26 A	12-Jan-26 A	0.00	0.00	0.00	100%	100%	Surface mounte
HAL-E-PA-E-0180	Fire alarm system	2	15-Feb-26	16-Feb-26	20-Jan-26 A	20-Jan-26 A	0.00	0.00	0.00	100%	100%	Fire alarm syste
HAL-E-PA-E-0170	Wall mounted, duplex, telephone and data outlet	2	12-Feb-26	14-Feb-26	24-Jan-26 A	29-Mar-26 A	0.00	0.00	0.00	100%	100%	Wall mounted
HAL-E-PA-E-0230	CCTV System	2	24-Feb-26	26-Feb-26	24-Jan-26 A	04-Feb-26 A	0.00	0.00	0.00	100%	100%	CCTV System
HAL-E-PA-E-0040	Grounding system	2	10-Jan-26	11-Jan-26	24-Jan-26 A	25-Jan-26 A	0.00	0.00	0.00	100%	100%	Grounding syste
HAL-E-PA-E-0240	Access control system	2	28-Feb-26	02-Mar-26	02-Feb-26 A	03-Feb-26 A	0.00	0.00	0.00	100%	100%	Access control s
HAL-E-PA-E-0260	Main program system & controller	2	04-Mar-26	07-Mar-26	04-Feb-26 A	05-Feb-26 A	0.00	0.00	0.00	100%	100%	Main program s
HAL-E-PA-E-0270	PLC controller	2	07-Mar-26	09-Mar-26	04-Feb-26 A	05-Feb-26 A	0.00	0.00	0.00	100%	100%	PLC controller
HAL-E-PA-E-0080	Main distribution board (MDB)	2	19-Jan-26	20-Jan-26	14-Feb-26 A	14-Feb-26 A	0.00	0.00	0.00	100%	100%	Main distributio
HAL-E-PA-E-0210	Distribution board for pump room	2	19-Feb-26	22-Feb-26	14-Feb-26 A	14-Feb-26 A	0.00	0.00	0.00	100%	100%	Distribution boa
HAL-E-PA-E-0090	Lighting panel board	2	25-Jan-26	26-Jan-26	14-Feb-26 A	14-Feb-26 A	0.00	0.00	0.00	100%	100%	Lighting panel b
HAL-E-PA-E-0100	PP-AC panel	2	27-Jan-26	28-Jan-26	14-Feb-26 A	14-Feb-26 A	0.00	0.00	0.00	100%	100%	PP-AC panel
HAL-E-PA-E-0110	Disconnect switches	2	29-Jan-26	31-Jan-26	15-Mar-26 A	29-Mar-26 A	0.00	0.00	0.00	100%	100%	Disconnect sw
EXTERNAL		25	24-Feb-26	14-Mar-26	02-Mar-26 A	29-Mar-26 A	0.00	0.00	0.00	0%	0%	29-Mar-26 A, E
HAL-E-PA-EX-0010	Asphalt works	2	24-Feb-26	26-Feb-26	02-Mar-26 A	02-Mar-26 A	0.00	0.00	0.00	100%	100%	Asphalt works
HAL-E-PA-EX-0030	Road markings	2	02-Mar-26	04-Mar-26	09-Mar-26 A	10-Mar-26 A	0.00	0.00	0.00	100%	100%	Road markings
HAL-E-PA-EX-0040	Road signs	2	04-Mar-26	07-Mar-26	09-Mar-26 A	10-Mar-26 A	0.00	0.00	0.00	100%	100%	Road signs
HAL-E-PA-EX-0020	Concrete parking bumper	2	28-Feb-26	02-Mar-26	15-Mar-26 A	29-Mar-26 A	0.00	0.00	0.00	100%	100%	Concrete park
HAL-E-PA-EX-0060	Interlock tiles	2	07-Mar-26	09-Mar-26	15-Mar-26 A	29-Mar-26 A	0.00	0.00	0.00	100%	100%	Interlock tiles
HAL-E-PA-EX-0070	Curbstones	2	09-Mar-26	11-Mar-26	15-Mar-26 A	29-Mar-26 A	0.00	0.00	0.00	100%	100%	Curbstones
HAL-E-PA-EX-0080	Gravel bedding	2	11-Mar-26	14-Mar-26	15-Mar-26 A	29-Mar-26 A	0.00	0.00	0.00	100%	100%	Gravel bedding
ENVIRONMETAL		32	03-Jan-26	20-Jan-26	28-Dec-25 A	29-Dec-25 A	0.00	0.00	0.00	0%	0%	29-Dec-25 A, EN
HAL-E-PA-EN-0010	HDPE pipes for fire system	2	03-Jan-26	04-Jan-26	28-Dec-25 A	29-Dec-25 A	0.00	0.00	0.00	100%	100%	HDPE pipes for f
HAL-E-PA-EN-0020	Directly buried gate valve for fire system	2	05-Jan-26	06-Jan-26	28-Dec-25 A	29-Dec-25 A	0.00	0.00	0.00	100%	100%	Directly buried ga
HAL-E-PA-EN-0030	HDPE pipes for water supply system	2	07-Jan-26	08-Jan-26	28-Dec-25 A	29-Dec-25 A	0.00	0.00	0.00	100%	100%	HDPE pipes for w
HAL-E-PA-EN-0040	Directly buried gate valve for water system	2	10-Jan-26	11-Jan-26	28-Dec-25 A	29-Dec-25 A	0.00	0.00	0.00	100%	100%	Directly buried ga
HAL-E-PA-EN-0050	Air valve	2	12-Jan-26	13-Jan-26	28-Dec-25 A	29-Dec-25 A	0.00	0.00	0.00	100%	100%	Air valve
HAL-E-PA-EN-0060	Washout valve	2	14-Jan-26	15-Jan-26	28-Dec-25 A	29-Dec-25 A	0.00	0.00	0.00	100%	100%	Washout valve

Actual Level of Effort
Actual Work
Remaining Work
Critical Remaining Work
Milestone
summary

Date	Revision	Checked	Approved
01-Nov-26	Weekly Report		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete	2026 / 2027
HAL-E-PA-EN-0070	Gate valve	2	17-Jan-26	18-Jan-26	28-Dec-25 A	29-Dec-25 A	0.00	0.00	0.00	100%	100%	Gate valve
HAL-E-PA-EN-0080	GRP pipes	2	19-Jan-26	20-Jan-26	28-Dec-25 A	29-Dec-25 A	0.00	0.00	0.00	100%	100%	GRP pipes
MATERIAL SUBMITTAL		194	01-Jan-26	23-Mar-26	18-Dec-25 A	16-Aug-26 A	1,337,022.48	1,337,022.48	1,337,022.48	100%	100%	16-Aug-26
PREPARATION AND SUBMITTAL		189	01-Jan-26	16-Mar-26	18-Dec-25 A	15-Aug-26 A	1,337,022.48	1,337,022.48	1,337,022.48	100%	100%	15-Aug-26
STRUCTURAL		9	01-Jan-26	08-Jan-26	18-Dec-25 A	05-Jan-26 A	210,380.90	210,380.90	210,380.90	100%	100%	05-Jan-26 A, STR
HAL-E-MS-C-0020	Concrete mix	2	04-Jan-26	05-Jan-26	18-Dec-25 A	18-Dec-25 A	77,638.61	77,638.61	77,638.61	100%	100%	Concrete mix
HAL-E-MS-C-0030	Polyethylene sheet	2	03-Jan-26	04-Jan-26	31-Dec-25 A	31-Dec-25 A	4,907.25	4,907.25	4,907.25	100%	100%	Polyethylene she
HAL-E-MS-C-0040	Bitumen paint	2	05-Jan-26	06-Jan-26	31-Dec-25 A	31-Dec-25 A	4,506.98	4,506.98	4,506.98	100%	100%	Bitumen paint
HAL-E-MS-C-0050	Rebar	2	07-Jan-26	08-Jan-26	31-Dec-25 A	31-Dec-25 A	116,457.91	116,457.91	116,457.91	100%	100%	Rebar
HAL-E-MS-C-0010	Anti termite	2	01-Jan-26	03-Jan-26	05-Jan-26 A	05-Jan-26 A	6,870.15	6,870.15	6,870.15	100%	100%	Anti termite
ARCHITECTURAL		71	03-Jan-26	03-Feb-26	21-Dec-25 A	24-Mar-26 A	565,431.30	565,431.30	565,431.30	100%	100%	24-Mar-26 A, A
HAL-E-MS-A-0030	Steel ladder	2	05-Jan-26	06-Jan-26	21-Dec-25 A	01-Jan-26 A	2,322.00	2,322.00	2,322.00	100%	100%	Steel ladder
HAL-E-MS-A-1700	PES -Steel Structure	2	10-Jan-26	11-Jan-26	21-Dec-25 A	01-Jan-26 A	380,511.00	380,511.00	380,511.00	100%	100%	PES -Steel Struc
HAL-E-MS-A-0100	Doors	2	12-Jan-26	13-Jan-26	05-Jan-26 A	05-Jan-26 A	34,884.00	34,884.00	34,884.00	100%	100%	Doors
HAL-E-MS-A-0160	Interal paint	2	24-Jan-26	25-Jan-26	11-Jan-26 A	11-Jan-26 A	6,506.33	6,506.33	6,506.33	100%	100%	Interal paint
HAL-E-MS-A-0040	Steel gratings	2	07-Jan-26	08-Jan-26	05-Feb-26 A	05-Feb-26 A	1,522.80	1,522.80	1,522.80	100%	100%	Steel gratings
HAL-E-MS-A-0050	Steel rails	2	10-Jan-26	11-Jan-26	05-Feb-26 A	05-Feb-26 A	1,830.60	1,830.60	1,830.60	100%	100%	Steel rails
HAL-E-MS-A-0170	Gypsum board	2	26-Jan-26	27-Jan-26	08-Feb-26 A	08-Feb-26 A	10,901.25	10,901.25	10,901.25	100%	100%	Gypsum board
HAL-E-MS-A-0120	Ceramic tiles	2	17-Jan-26	18-Jan-26	05-Mar-26 A	05-Mar-26 A	17,997.53	17,997.53	17,997.53	100%	100%	Ceramic tiles
HAL-E-MS-A-0130	Granite strip	2	19-Jan-26	20-Jan-26	05-Mar-26 A	05-Mar-26 A	355.05	355.05	355.05	100%	100%	Granite strip
HAL-E-MS-A-0020	Concrete masonry unit (CMU)	2	03-Jan-26	04-Jan-26	10-Mar-26 A	10-Mar-26 A	15,724.80	15,724.80	15,724.80	100%	100%	Concrete mas
HAL-E-MS-A-0110	Windows	2	14-Jan-26	15-Jan-26	11-Mar-26 A	11-Mar-26 A	22,140.00	22,140.00	22,140.00	100%	100%	Windows
HAL-E-MS-A-1720	Aluminum Composite Panel	2	29-Jan-26	31-Jan-26	11-Mar-26 A	11-Mar-26 A	42,889.50	42,889.50	42,889.50	100%	100%	Aluminum Con
HAL-E-MS-A-0150	Epoxy paint	1	21-Jan-26	22-Jan-26	24-Mar-26 A	24-Mar-26 A	25,029.00	25,029.00	25,029.00	100%	100%	Epoxy paint
HAL-E-MS-A-1750	Steel fence and gates	2	31-Jan-26	01-Feb-26	24-Mar-26 A	24-Mar-26 A	549.45	549.45	549.45	100%	100%	Steel fence ar
HAL-E-MS-A-1760	Identification sign; ID01 & ID02	2	02-Feb-26	03-Feb-26	24-Mar-26 A	24-Mar-26 A	2,268.00	2,268.00	2,268.00	100%	100%	Identification s
MECHANICAL		55	03-Jan-26	12-Mar-26	27-Dec-25 A	01-Feb-26 A	160,253.48	160,253.48	160,253.48	100%	100%	01-Feb-26 A, ME
HAL-E-MS-M-0080	PPR pipes	2	05-Jan-26	06-Jan-26	27-Dec-25 A	27-Dec-25 A	5,295.38	5,295.38	5,295.38	100%	100%	PPR pipes
HAL-E-MS-M-0100	Capped connection	2	28-Jan-26	29-Jan-26	27-Dec-25 A	27-Dec-25 A	70.20	70.20	70.20	100%	100%	Capped connect
HAL-E-MS-M-0110	UPVC pipes	2	31-Jan-26	01-Feb-26	27-Dec-25 A	27-Dec-25 A	6,896.10	6,896.10	6,896.10	100%	100%	UPVC pipes
HAL-E-MS-M-0160	Western water closet	2	11-Feb-26	12-Feb-26	27-Dec-25 A	27-Dec-25 A	4,406.40	4,406.40	4,406.40	100%	100%	Western water cl
HAL-E-MS-M-0190	Lavatory / wash basin	2	18-Feb-26	21-Feb-26	27-Dec-25 A	27-Dec-25 A	4,968.00	4,968.00	4,968.00	100%	100%	Lavatory / wash b
HAL-E-MS-M-0250	Fire pumps	2	25-Feb-26	01-Mar-26	29-Dec-25 A	29-Dec-25 A	16,200.00	16,200.00	16,200.00	100%	100%	Fire pumps
HAL-E-MS-M-0310	Booster pump	4	03-Mar-26	05-Mar-26	29-Dec-25 A	29-Dec-25 A	1,890.00	1,890.00	1,890.00	100%	100%	Booster pump
HAL-E-MS-M-0010	U/G HDPE pipes	2	14-Jan-26	15-Jan-26	30-Dec-25 A	30-Dec-25 A	7,547.64	7,547.64	7,547.64	100%	100%	U/G HDPE pipes
HAL-E-MS-M-0140	Gully trap	2	07-Feb-26	08-Feb-26	01-Jan-26 A	01-Jan-26 A	1,134.00	1,134.00	1,134.00	100%	100%	Gully trap
HAL-E-MS-M-0320	GRP tank	1	05-Mar-26	08-Mar-26	05-Jan-26 A	05-Jan-26 A	18,360.00	18,360.00	18,360.00	100%	100%	GRP tank
HAL-E-MS-M-0340	Warning tapes	2	14-Jan-26	15-Jan-26	06-Jan-26 A	06-Jan-26 A	1,667.40	1,667.40	1,667.40	100%	100%	Warning tapes
HAL-E-MS-M-0090	Ball valve	2	26-Jan-26	27-Jan-26	07-Jan-26 A	07-Jan-26 A	872.10	872.10	872.10	100%	100%	Ball valve
HAL-E-MS-M-0330	Water supply valves	2	08-Mar-26	10-Mar-26	10-Jan-26 A	10-Jan-26 A	2,970.00	2,970.00	2,970.00	100%	100%	Water supply val
HAL-E-MS-M-0020	Seamless black steel or ERW pipes	2	03-Jan-26	04-Jan-26	11-Jan-26 A	11-Jan-26 A	16,391.97	16,391.97	16,391.97	100%	100%	Seamless black s
HAL-E-MS-M-0150	Electric water heater	2	09-Feb-26	10-Feb-26	11-Jan-26 A	11-Jan-26 A	432.00	432.00	432.00	100%	100%	Electric water he
HAL-E-MS-M-0180	Toilet Fittings	2	16-Feb-26	17-Feb-26	11-Jan-26 A	11-Jan-26 A	5,294.70	5,294.70	5,294.70	100%	100%	Toilet Fittings
HAL-E-MS-M-0170	Bib tap	2	14-Feb-26	15-Feb-26	13-Jan-26 A	13-Jan-26 A	540.00	540.00	540.00	100%	100%	Bib tap
HAL-E-MS-M-3410	Water tap	2	10-Mar-26	12-Mar-26	13-Jan-26 A	13-Jan-26 A	648.00	648.00	648.00	100%	100%	Water tap
HAL-E-MS-M-0120	Roof vent caps	2	02-Feb-26	03-Feb-26	14-Jan-26 A	14-Jan-26 A	202.50	202.50	202.50	100%	100%	Roof vent caps
HAL-E-MS-M-0130	Floor drain	2	04-Feb-26	05-Feb-26	14-Jan-26 A	14-Jan-26 A	2,592.00	2,592.00	2,592.00	100%	100%	Floor drain
HAL-E-MS-M-0030	Fire hose cabinet	2	17-Jan-26	18-Jan-26	17-Jan-26 A	17-Jan-26 A	3,024.00	3,024.00	3,024.00	100%	100%	Fire hose cabine
HAL-E-MS-M-0040	Automatic air release valve	2	19-Jan-26	20-Jan-26	21-Jan-26 A	21-Jan-26 A	114.75	114.75	114.75	100%	100%	Automatic air rel

Actual Level of Effort
Actual Work
Remaining Work
Critical Remaining Work
Milestone
summary

Date	Revision	Checked	Approved
01-Nov-26	Weekly Report		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete	2026 2027
HAL-E-MS-M-0050	OS & Y gate valve	2	21-Jan-26	22-Jan-26	21-Jan-26 A	21-Jan-26 A	1,233.90	1,233.90	1,233.90	100%	100%	OS & Y gate val
HAL-E-MS-M-0060	Fire alarm check valve	2	24-Jan-26	25-Jan-26	21-Jan-26 A	21-Jan-26 A	1,755.00	1,755.00	1,755.00	100%	100%	Fire alarm check
HAL-E-MS-M-0270	Fire fighting valves	2	01-Mar-26	03-Mar-26	21-Jan-26 A	21-Jan-26 A	3,103.65	3,103.65	3,103.65	100%	100%	Fire fighting valv
HAL-E-MS-M-0240	Exhaust diffuser	2	12-Jan-26	13-Jan-26	29-Jan-26 A	29-Jan-26 A	2,430.00	2,430.00	2,430.00	100%	100%	Exhaust diffuser
HAL-E-MS-M-0220	HVAC duct	2	07-Jan-26	08-Jan-26	31-Jan-26 A	31-Jan-26 A	38,380.50	38,380.50	38,380.50	100%	100%	HVAC duct
HAL-E-MS-M-0230	Flexible duct	2	10-Jan-26	11-Jan-26	31-Jan-26 A	31-Jan-26 A	4,577.04	4,577.04	4,577.04	100%	100%	Flexible duct
HAL-E-MS-M-0200	Inline exhaust fans	2	21-Feb-26	23-Feb-26	01-Feb-26 A	01-Feb-26 A	2,531.25	2,531.25	2,531.25	100%	100%	Inline exhaust fa
HAL-E-MS-M-0210	Wall propeller type exhaust fans	2	23-Feb-26	25-Feb-26	01-Feb-26 A	01-Feb-26 A	4,725.00	4,725.00	4,725.00	100%	100%	Wall propeller ty
ELECTRICAL		69	05-Jan-26	11-Mar-26	23-Dec-25 A	24-Mar-26 A	219,994.88	219,994.88	219,994.88	100%	100%	24-Mar-26 A, E
HAL-E-MS-E-0040	PVC conduits	2	05-Jan-26	06-Jan-26	23-Dec-25 A	23-Dec-25 A	429.30	429.30	429.30	100%	100%	PVC conduits
HAL-E-MS-E-0010	Low Voltage cables	2	19-Jan-26	20-Jan-26	27-Dec-25 A	27-Dec-25 A	11,559.00	11,559.00	11,559.00	100%	100%	Low Voltage cabl
HAL-E-MS-E-0050	Wires	2	07-Jan-26	08-Jan-26	27-Dec-25 A	27-Dec-25 A	1,215.00	1,215.00	1,215.00	100%	100%	Wires
HAL-E-MS-E-0250	Solar system	4	04-Mar-26	07-Mar-26	05-Jan-26 A	05-Jan-26 A	59,400.00	59,400.00	59,400.00	100%	100%	Solar system
HAL-E-MS-E-0140	Wiring devices	2	14-Jan-26	15-Jan-26	06-Jan-26 A	06-Jan-26 A	5,626.80	5,626.80	5,626.80	100%	100%	Wiring devices
HAL-E-MS-E-0160	HDPE ducts	2	17-Jan-26	18-Jan-26	06-Jan-26 A	06-Jan-26 A	30,499.47	30,499.47	30,499.47	100%	100%	HDPE ducts
HAL-E-MS-E-210	Cable Tray	2	10-Jan-26	11-Jan-26	06-Jan-26 A	06-Jan-26 A	78.30	78.30	78.30	100%	100%	Cable Tray
HAL-E-MS-E-0060	Suspended High Bay LED lights	2	03-Feb-26	04-Feb-26	13-Jan-26 A	13-Jan-26 A	5,599.80	5,599.80	5,599.80	100%	100%	Suspended High
HAL-E-MS-E-0070	Flood lights	2	05-Feb-26	07-Feb-26	13-Jan-26 A	13-Jan-26 A	1,026.00	1,026.00	1,026.00	100%	100%	Flood lights
HAL-E-MS-E-0080	Recessed mounted LED downlight	2	08-Feb-26	09-Feb-26	13-Jan-26 A	13-Jan-26 A	3,672.00	3,672.00	3,672.00	100%	100%	Recessed moun
HAL-E-MS-E-0090	LED Emergency Lights wall mounted	2	10-Feb-26	11-Feb-26	13-Jan-26 A	13-Jan-26 A	1,555.20	1,555.20	1,555.20	100%	100%	LED Emergency
HAL-E-MS-E-0100	LED Emergency Exit Light	2	12-Feb-26	14-Feb-26	13-Jan-26 A	13-Jan-26 A	529.20	529.20	529.20	100%	100%	LED Emergency
HAL-E-MS-E-0170	Street Lighting poles	2	19-Feb-26	22-Feb-26	13-Jan-26 A	13-Jan-26 A	6,433.83	6,433.83	6,433.83	100%	100%	Street Lighting p
HAL-E-MS-E-0190	Surface mounted lights	2	24-Feb-26	26-Feb-26	13-Jan-26 A	13-Jan-26 A	7,068.60	7,068.60	7,068.60	100%	100%	Surface mounte
HAL-E-MS-E-0130	Fire alarm system	2	17-Feb-26	19-Feb-26	21-Jan-26 A	21-Jan-26 A	7,622.10	7,622.10	7,622.10	100%	100%	Fire alarm syste
HAL-E-MS-E-0120	Grounding system	2	12-Jan-26	13-Jan-26	29-Jan-26 A	29-Jan-26 A	10,612.28	10,612.28	10,612.28	100%	100%	Grounding syste
HAL-E-MS-E-0240	Access control system	2	02-Mar-26	04-Mar-26	04-Feb-26 A	04-Feb-26 A	6,596.10	6,596.10	6,596.10	100%	100%	Access control s
HAL-E-MS-E-0260	Main program system & controller	2	07-Mar-26	09-Mar-26	10-Feb-26 A	10-Feb-26 A	4,320.00	4,320.00	4,320.00	100%	100%	Main program s
HAL-E-MS-E-0270	PLC controller	1	09-Mar-26	11-Mar-26	10-Feb-26 A	10-Feb-26 A	8,640.00	8,640.00	8,640.00	100%	100%	PLC controller
HAL-E-MS-E-0020	Main distribution board (MDB)	2	21-Jan-26	22-Jan-26	15-Feb-26 A	15-Feb-26 A	6,912.00	6,912.00	6,912.00	100%	100%	Main distributio
HAL-E-MS-E-0180	Distribution board for pump room	2	22-Feb-26	24-Feb-26	15-Feb-26 A	15-Feb-26 A	280.80	280.80	280.80	100%	100%	Distribution boa
HAL-E-MS-E-190	Lighting panel board	2	27-Jan-26	28-Jan-26	15-Feb-26 A	15-Feb-26 A	4,104.00	4,104.00	4,104.00	100%	100%	Lighting panel b
HAL-E-MS-E-200	PP-AC panel	2	29-Jan-26	31-Jan-26	15-Feb-26 A	15-Feb-26 A	4,941.00	4,941.00	4,941.00	100%	100%	PP-AC panel
HAL-E-MS-E-0230	CCTV System	2	28-Feb-26	02-Mar-26	16-Feb-26 A	16-Feb-26 A	17,952.30	17,952.30	17,952.30	100%	100%	CCTV System
HAL-E-MS-E-0110	Wall mounted, duplex, telephone and data outlet	2	15-Feb-26	16-Feb-26	12-Mar-26 A	12-Mar-26 A	6,320.70	6,320.70	6,320.70	100%	100%	Wall mounted,
HAL-E-MS-E-0030	Disconnect switches	2	01-Feb-26	02-Feb-26	24-Mar-26 A	24-Mar-26 A	7,001.10	7,001.10	7,001.10	100%	100%	Disconnect sw
EXTERNAL		140	28-Feb-26	16-Mar-26	02-Mar-26 A	15-Aug-26 A	152,621.29	152,621.29	152,621.29	100%	100%	15-Aug-26
HAL-E-MS-EX-0010	Asphalt works	2	28-Feb-26	02-Mar-26	02-Mar-26 A	02-Mar-26 A	127,889.94	127,889.94	127,889.94	100%	100%	Asphalt works
HAL-E-MS-EX-0040	Road signs	2	07-Mar-26	09-Mar-26	16-Apr-26 A	16-Apr-26 A	2,443.77	2,443.77	2,443.77	100%	100%	Road signs
HAL-E-MS-EX-0020	Concrete parking bumper	2	02-Mar-26	04-Mar-26	20-May-26 A	20-May-26 A	709.56	709.56	709.56	100%	100%	Concrete pa
HAL-E-MS-EX-0060	Interlock tiles	2	09-Mar-26	11-Mar-26	20-May-26 A	20-May-26 A	9,528.98	9,528.98	9,528.98	100%	100%	Interlock tiles
HAL-E-MS-EX-0070	Curbstones	2	11-Mar-26	14-Mar-26	20-May-26 A	20-May-26 A	6,419.25	6,419.25	6,419.25	100%	100%	Curbstones
HAL-E-MS-EX-0030	Road markings	2	04-Mar-26	07-Mar-26	15-Aug-26 A	15-Aug-26 A	1,767.15	1,767.15	1,767.15	100%	100%	Road mar
HAL-E-MS-EX-0080	Gravel bedding	2	14-Mar-26	16-Mar-26	15-Aug-26 A	15-Aug-26 A	3,862.65	3,862.65	3,862.65	100%	100%	Gravel be
ENVIRONMETAL		30	05-Jan-26	22-Jan-26	27-Dec-25 A	24-Jan-26 A	28,340.64	28,340.64	28,340.64	100%	100%	24-Jan-26 A, EN
HAL-E-MS-EN-0080	GRP pipes	2	21-Jan-26	22-Jan-26	27-Dec-25 A	27-Dec-25 A	9,637.17	9,637.17	9,637.17	100%	100%	GRP pipes
HAL-E-MS-EN-0010	HDPE pipes for fire system	2	05-Jan-26	06-Jan-26	30-Dec-25 A	30-Dec-25 A	7,290.27	7,290.27	7,290.27	100%	100%	HDPE pipes for f
HAL-E-MS-EN-0030	HDPE pipes for water supply system	2	10-Jan-26	11-Jan-26	30-Dec-25 A	30-Dec-25 A	7,093.20	7,093.20	7,093.20	100%	100%	HDPE pipes for w
HAL-E-MS-EN-0020	Directly buried gate valve for fire system	2	07-Jan-26	08-Jan-26	24-Jan-26 A	24-Jan-26 A	1,317.60	1,317.60	1,317.60	100%	100%	Directly buried g
HAL-E-MS-EN-0040	Directly buried gate valve for water system	2	12-Jan-26	13-Jan-26	24-Jan-26 A	24-Jan-26 A	1,328.40	1,328.40	1,328.40	100%	100%	Directly buried g

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete
HAL-E-MS-EN-0050	Air valve	2	14-Jan-26	15-Jan-26	24-Jan-26 A	24-Jan-26 A	648.00	648.00	648.00	100%	100%
HAL-E-MS-EN-0060	Washout valve	2	17-Jan-26	18-Jan-26	24-Jan-26 A	24-Jan-26 A	756.00	756.00	756.00	100%	100%
HAL-E-MS-EN-0070	Gate valve	2	19-Jan-26	20-Jan-26	24-Jan-26 A	24-Jan-26 A	270.00	270.00	270.00	100%	100%
REVIEW AND APPROVAL		192	04-Jan-26	23-Mar-26	18-Dec-25 A	16-Aug-26 A	0.00	0.00	0.00	0%	0%
STRUCTURAL		12	04-Jan-26	14-Jan-26	18-Dec-25 A	05-Jan-26 A	0.00	0.00	0.00	0%	0%
HAL-E-MA-C-0020	Concrete mix	5	06-Jan-26	11-Jan-26	18-Dec-25 A	21-Dec-25 A	0.00	0.00	0.00	100%	100%
HAL-E-MA-C-0030	Polyethylene sheet	5	05-Jan-26	10-Jan-26	31-Dec-25 A	31-Dec-25 A	0.00	0.00	0.00	100%	100%
HAL-E-MA-C-0040	Bitumen paint	5	07-Jan-26	12-Jan-26	31-Dec-25 A	31-Dec-25 A	0.00	0.00	0.00	100%	100%
HAL-E-MA-C-0050	Rebar	5	10-Jan-26	14-Jan-26	31-Dec-25 A	31-Dec-25 A	0.00	0.00	0.00	100%	100%
HAL-E-MA-C-0010	Anti termite	5	04-Jan-26	08-Jan-26	05-Jan-26 A	05-Jan-26 A	0.00	0.00	0.00	100%	100%
ARCHITECTURAL		76	05-Jan-26	09-Feb-26	21-Dec-25 A	29-Mar-26 A	0.00	0.00	0.00	0%	0%
HAL-E-MA-A-0030	Steel ladder	5	07-Jan-26	12-Jan-26	21-Dec-25 A	22-Dec-25 A	0.00	0.00	0.00	100%	100%
HAL-E-MA-A-1700	PES -Steel Structure	5	12-Jan-26	17-Jan-26	21-Dec-25 A	22-Dec-25 A	0.00	0.00	0.00	100%	100%
HAL-E-MA-A-0100	Doors	5	14-Jan-26	19-Jan-26	05-Jan-26 A	05-Jan-26 A	0.00	0.00	0.00	100%	100%
HAL-E-MA-A-0160	Interni paint	5	26-Jan-26	31-Jan-26	11-Jan-26 A	15-Jan-26 A	0.00	0.00	0.00	100%	100%
HAL-E-MA-A-0170	Gypsum board	7	28-Jan-26	02-Feb-26	08-Feb-26 A	11-Feb-26 A	0.00	0.00	0.00	100%	100%
HAL-E-MA-A-0120	Ceramic tiles	4	19-Jan-26	24-Jan-26	05-Mar-26 A	07-Mar-26 A	0.00	0.00	0.00	100%	100%
HAL-E-MA-A-0130	Granite strip	4	21-Jan-26	26-Jan-26	05-Mar-26 A	07-Mar-26 A	0.00	0.00	0.00	100%	100%
HAL-E-MA-A-0020	Concrete masonry unit (CMU)	5	05-Jan-26	10-Jan-26	10-Mar-26 A	10-Mar-26 A	0.00	0.00	0.00	100%	100%
HAL-E-MA-A-0110	Windows	5	17-Jan-26	21-Jan-26	11-Mar-26 A	25-Mar-26 A	0.00	0.00	0.00	100%	100%
HAL-E-MA-A-1720	Aluminum Composite Panel	7	01-Feb-26	05-Feb-26	11-Mar-26 A	25-Mar-26 A	0.00	0.00	0.00	100%	100%
HAL-E-MA-A-0040	Steel gratings	5	10-Jan-26	14-Jan-26	24-Mar-26 A	29-Mar-26 A	0.00	0.00	0.00	100%	100%
HAL-E-MA-A-0050	Steel rails	5	12-Jan-26	17-Jan-26	24-Mar-26 A	29-Mar-26 A	0.00	0.00	0.00	100%	100%
HAL-E-MA-A-0150	Epoxy paint	5	24-Jan-26	28-Jan-26	24-Mar-26 A	29-Mar-26 A	0.00	0.00	0.00	100%	100%
HAL-E-MA-A-1750	Steel fence and gates	7	02-Feb-26	07-Feb-26	24-Mar-26 A	29-Mar-26 A	0.00	0.00	0.00	100%	100%
HAL-E-MA-A-1760	Identification sign; ID01 & ID02	7	04-Feb-26	09-Feb-26	24-Mar-26 A	29-Mar-26 A	0.00	0.00	0.00	100%	100%
MECHANICAL		58	05-Jan-26	22-Mar-26	27-Dec-25 A	16-Feb-26 A	0.00	0.00	0.00	0%	0%
HAL-E-MA-M-0080	PPR pipes	5	07-Jan-26	12-Jan-26	27-Dec-25 A	29-Dec-25 A	0.00	0.00	0.00	100%	100%
HAL-E-MA-M-0100	Capped connection	5	31-Jan-26	04-Feb-26	27-Dec-25 A	29-Dec-25 A	0.00	0.00	0.00	100%	100%
HAL-E-MA-M-0110	UPVC pipes	5	02-Feb-26	07-Feb-26	27-Dec-25 A	31-Dec-25 A	0.00	0.00	0.00	100%	100%
HAL-E-MA-M-0160	Western water closet	4	14-Feb-26	18-Feb-26	27-Dec-25 A	31-Dec-25 A	0.00	0.00	0.00	100%	100%
HAL-E-MA-M-0190	Lavatory / wash basin	5	21-Feb-26	26-Feb-26	27-Dec-25 A	31-Dec-25 A	0.00	0.00	0.00	100%	100%
HAL-E-MA-M-0250	Fire pumps	7	01-Mar-26	05-Mar-26	29-Dec-25 A	04-Jan-26 A	0.00	0.00	0.00	100%	100%
HAL-E-MA-M-0310	Booster pump	5	05-Mar-26	10-Mar-26	29-Dec-25 A	04-Jan-26 A	0.00	0.00	0.00	100%	100%
HAL-E-MA-M-0010	U/G HDPE pipes	5	17-Jan-26	21-Jan-26	30-Dec-25 A	04-Jan-26 A	0.00	0.00	0.00	100%	100%
HAL-E-MA-M-0140	Gully trap	4	09-Feb-26	14-Feb-26	01-Jan-26 A	04-Jan-26 A	0.00	0.00	0.00	100%	100%
HAL-E-MA-M-0150	Electric water heater	4	11-Feb-26	16-Feb-26	05-Jan-26 A	05-Jan-26 A	0.00	0.00	0.00	100%	100%
HAL-E-MA-M-0320	GRP tank	5	08-Mar-26	12-Mar-26	05-Jan-26 A	05-Jan-26 A	0.00	0.00	0.00	100%	100%
HAL-E-MA-M-0340	Warning tapes	5	17-Jan-26	21-Jan-26	06-Jan-26 A	07-Jan-26 A	0.00	0.00	0.00	100%	100%
HAL-E-MA-M-0090	Ball valve	5	28-Jan-26	02-Feb-26	07-Jan-26 A	08-Jan-26 A	0.00	0.00	0.00	100%	100%
HAL-E-MA-M-0330	Water supply valves	7	10-Mar-26	15-Mar-26	10-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	100%	100%
HAL-E-MA-M-0020	Seamless black steel or ERW pipes	5	05-Jan-26	10-Jan-26	11-Jan-26 A	18-Jan-26 A	0.00	0.00	0.00	100%	100%
HAL-E-MA-M-0180	Toilet Fittings	4	18-Feb-26	24-Feb-26	11-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	100%	100%
HAL-E-MA-M-0170	Bib tap	5	16-Feb-26	22-Feb-26	13-Jan-26 A	18-Jan-26 A	0.00	0.00	0.00	100%	100%
HAL-E-MA-M-3410	Water tap	5	12-Mar-26	22-Mar-26	13-Jan-26 A	18-Jan-26 A	0.00	0.00	0.00	100%	100%
HAL-E-MA-M-0120	Roof vent caps	4	04-Feb-26	09-Feb-26	14-Jan-26 A	18-Jan-26 A	0.00	0.00	0.00	100%	100%
HAL-E-MA-M-0130	Floor drain	4	07-Feb-26	11-Feb-26	14-Jan-26 A	18-Jan-26 A	0.00	0.00	0.00	100%	100%
HAL-E-MA-M-0030	Fire hose cabinet	5	19-Jan-26	24-Jan-26	17-Jan-26 A	19-Jan-26 A	0.00	0.00	0.00	100%	100%
HAL-E-MA-M-0040	Automatic air release valve	5	21-Jan-26	26-Jan-26	21-Jan-26 A	29-Jan-26 A	0.00	0.00	0.00	100%	100%

2026 2027

Actual Level of Effort
Actual Work
Remaining Work
Critical Remaining Work
Milestone
summary

Date	Revision	Checked	Approved
01-Nov-26	Weekly Report		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete
HAL-E-MA-M-0050	OS & Y gate valve	5	24-Jan-26	28-Jan-26	21-Jan-26 A	29-Jan-26 A	0.00	0.00	0.00	100%	100%
HAL-E-MA-M-0060	Fire alarm check valve	5	26-Jan-26	31-Jan-26	21-Jan-26 A	29-Jan-26 A	0.00	0.00	0.00	100%	100%
HAL-E-MA-M-0270	Fire fighting valves	4	03-Mar-26	08-Mar-26	21-Jan-26 A	29-Jan-26 A	0.00	0.00	0.00	100%	100%
HAL-E-MA-M-0240	Exhaust diffuser	5	14-Jan-26	19-Jan-26	29-Jan-26 A	16-Feb-26 A	0.00	0.00	0.00	100%	100%
HAL-E-MA-M-0220	HVAC duct	5	10-Jan-26	14-Jan-26	31-Jan-26 A	03-Feb-26 A	0.00	0.00	0.00	100%	100%
HAL-E-MA-M-0230	Flexible duct	5	12-Jan-26	17-Jan-26	31-Jan-26 A	03-Feb-26 A	0.00	0.00	0.00	100%	100%
HAL-E-MA-M-0200	Inline exhaust fans	5	23-Feb-26	01-Mar-26	01-Feb-26 A	02-Feb-26 A	0.00	0.00	0.00	100%	100%
HAL-E-MA-M-0210	Wall propeller type exhaust fans	4	25-Feb-26	03-Mar-26	01-Feb-26 A	02-Feb-26 A	0.00	0.00	0.00	100%	100%
ELECTRICAL		70	07-Jan-26	14-Mar-26	23-Dec-25 A	29-Mar-26 A	0.00	0.00	0.00	0%	0%
HAL-E-MA-E-0040	PVC conduits	5	07-Jan-26	12-Jan-26	23-Dec-25 A	25-Dec-25 A	0.00	0.00	0.00	100%	100%
HAL-E-MA-E-0010	Low Voltage cables	5	21-Jan-26	26-Jan-26	27-Dec-25 A	04-Jan-26 A	0.00	0.00	0.00	100%	100%
HAL-E-MA-E-0050	Wires	5	10-Jan-26	14-Jan-26	27-Dec-25 A	04-Jan-26 A	0.00	0.00	0.00	100%	100%
HAL-E-MA-E-0250	Solar system	2	07-Mar-26	09-Mar-26	05-Jan-26 A	29-Jan-26 A	0.00	0.00	0.00	100%	100%
HAL-E-MA-E-0140	Wiring devices	5	17-Jan-26	21-Jan-26	06-Jan-26 A	07-Jan-26 A	0.00	0.00	0.00	100%	100%
HAL-E-MA-E-0160	HDPE ducts	5	19-Jan-26	24-Jan-26	06-Jan-26 A	07-Jan-26 A	0.00	0.00	0.00	100%	100%
HAL-E-MA-E-210	Cable Tray	5	12-Jan-26	17-Jan-26	06-Jan-26 A	07-Jan-26 A	0.00	0.00	0.00	100%	100%
HAL-E-MA-E-0060	Suspended High Bay LED lights	5	05-Feb-26	10-Feb-26	13-Jan-26 A	14-Jan-26 A	0.00	0.00	0.00	100%	100%
HAL-E-MA-E-0070	Flood lights	5	08-Feb-26	12-Feb-26	13-Jan-26 A	14-Jan-26 A	0.00	0.00	0.00	100%	100%
HAL-E-MA-E-0080	Recessed mounted LED downlight	4	10-Feb-26	15-Feb-26	13-Jan-26 A	14-Jan-26 A	0.00	0.00	0.00	100%	100%
HAL-E-MA-E-0090	LED Emergency Lights wall mounted	4	12-Feb-26	17-Feb-26	13-Jan-26 A	14-Jan-26 A	0.00	0.00	0.00	100%	100%
HAL-E-MA-E-0100	LED Emergency Exit Light	7	15-Feb-26	21-Feb-26	13-Jan-26 A	14-Jan-26 A	0.00	0.00	0.00	100%	100%
HAL-E-MA-E-0170	Street Lighting poles	4	22-Feb-26	26-Feb-26	13-Jan-26 A	14-Jan-26 A	0.00	0.00	0.00	100%	100%
HAL-E-MA-E-0190	Surface mounted lights	4	28-Feb-26	04-Mar-26	13-Jan-26 A	14-Jan-26 A	0.00	0.00	0.00	100%	100%
HAL-E-MA-E-0130	Fire alarm system	4	19-Feb-26	24-Feb-26	21-Jan-26 A	29-Jan-26 A	0.00	0.00	0.00	100%	100%
HAL-E-MA-E-0120	Grounding system	5	14-Jan-26	19-Jan-26	29-Jan-26 A	31-Jan-26 A	0.00	0.00	0.00	100%	100%
HAL-E-MA-E-0240	Access control system	2	04-Mar-26	07-Mar-26	04-Feb-26 A	04-Feb-26 A	0.00	0.00	0.00	100%	100%
HAL-E-MA-E-0260	Main program system & controller	2	09-Mar-26	11-Mar-26	10-Feb-26 A	28-Feb-26 A	0.00	0.00	0.00	100%	100%
HAL-E-MA-E-0270	PLC controller	2	11-Mar-26	14-Mar-26	10-Feb-26 A	28-Feb-26 A	0.00	0.00	0.00	100%	100%
HAL-E-MA-E-0020	Main distribution board (MDB)	5	24-Jan-26	28-Jan-26	15-Feb-26 A	12-Mar-26 A	0.00	0.00	0.00	100%	100%
HAL-E-MA-E-0180	Distribution board for pump room	6	24-Feb-26	02-Mar-26	15-Feb-26 A	12-Mar-26 A	0.00	0.00	0.00	100%	100%
HAL-E-MA-E-190	Lighting panel board	5	29-Jan-26	03-Feb-26	15-Feb-26 A	12-Mar-26 A	0.00	0.00	0.00	100%	100%
HAL-E-MA-E-200	PP-AC panel	4	01-Feb-26	05-Feb-26	15-Feb-26 A	12-Mar-26 A	0.00	0.00	0.00	100%	100%
HAL-E-MA-E-0230	CCTV System	2	02-Mar-26	04-Mar-26	16-Feb-26 A	28-Feb-26 A	0.00	0.00	0.00	100%	100%
HAL-E-MA-E-0110	Wall mounted, duplex, telephone and data outlet	4	17-Feb-26	23-Feb-26	12-Mar-26 A	12-Mar-26 A	0.00	0.00	0.00	100%	100%
HAL-E-MA-E-0030	Disconnect switches	4	03-Feb-26	08-Feb-26	24-Mar-26 A	29-Mar-26 A	0.00	0.00	0.00	100%	100%
EXTERNAL		128	02-Mar-26	23-Mar-26	24-Mar-26 A	16-Aug-26 A	0.00	0.00	0.00	0%	0%
HAL-E-MA-EX-0010	Asphalt works	4	02-Mar-26	07-Mar-26	24-Mar-26 A	29-Mar-26 A	0.00	0.00	0.00	100%	100%
HAL-E-MA-EX-0040	Road signs	7	09-Mar-26	14-Mar-26	16-Apr-26 A	29-Jun-26 A	0.00	0.00	0.00	100%	100%
HAL-E-MA-EX-0020	Concrete parking bumper	5	04-Mar-26	09-Mar-26	31-May-26 A	06-Jun-26 A	0.00	0.00	0.00	100%	100%
HAL-E-MA-EX-0060	Interlock tiles	7	11-Mar-26	16-Mar-26	31-May-26 A	06-Jun-26 A	0.00	0.00	0.00	100%	100%
HAL-E-MA-EX-0070	Curbstones	7	14-Mar-26	22-Mar-26	31-May-26 A	06-Jun-26 A	0.00	0.00	0.00	100%	100%
HAL-E-MA-EX-0030	Road markings	5	07-Mar-26	11-Mar-26	15-Aug-26 A	16-Aug-26 A	0.00	0.00	0.00	100%	100%
HAL-E-MA-EX-0080	Gravel bedding	4	16-Mar-26	23-Mar-26	15-Aug-26 A	16-Aug-26 A	0.00	0.00	0.00	100%	100%
ENVIRONMETAL		32	07-Jan-26	28-Jan-26	29-Dec-25 A	29-Jan-26 A	0.00	0.00	0.00	0%	0%
HAL-E-MA-EN-0080	GRP pipes	4	24-Jan-26	28-Jan-26	29-Dec-25 A	29-Dec-25 A	0.00	0.00	0.00	100%	100%
HAL-E-MA-EN-0010	HDPE pipes for fire system	5	07-Jan-26	12-Jan-26	30-Dec-25 A	04-Jan-26 A	0.00	0.00	0.00	100%	100%
HAL-E-MA-EN-0030	HDPE pipes for water supply system	5	12-Jan-26	17-Jan-26	30-Dec-25 A	04-Jan-26 A	0.00	0.00	0.00	100%	100%
HAL-E-MA-EN-0020	Directly buried gate valve for fire system	5	10-Jan-26	14-Jan-26	24-Jan-26 A	29-Jan-26 A	0.00	0.00	0.00	100%	100%
HAL-E-MA-EN-0040	Directly buried gate valve for water system	5	14-Jan-26	19-Jan-26	24-Jan-26 A	29-Jan-26 A	0.00	0.00	0.00	100%	100%

2026 2027

OS & Y gate va
Fire alarm check
Fire fighting valv
Exhaust diffuse
HVAC duct
Flexible duct
Inline exhaust fa
Wall propeller ty
29-Mar-26 A, E
PVC conduits
Low Voltage cab
Wires
Solar system
Wiring devices
HDPE ducts
Cable Tray
Suspended High
Flood lights
Recessed moun
LED Emergency
LED Emergency
Street Lighting p
Surface mounte
Fire alarm syste
Grounding syste
Access control s
Main program s
PLC controller
Main distributio
Distribution bo
Lighting panel
PP-AC panel
CCTV System
Wall mounted,
Disconnect sw
16-Aug-26
Asphalt works
Road signs
Concrete pa
Interlock tile
Curbstones
Road mar
Gravel be
29-Jan-26 A, EN
GRP pipes
HDPE pipes for
HDPE pipes for
Directly buried g
Directly buried g

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete
HAL-E-MA-EN-0050	Air valve	5	17-Jan-26	21-Jan-26	24-Jan-26 A	29-Jan-26 A	0.00	0.00	0.00	100%	100%
HAL-E-MA-EN-0060	Washout valve	5	19-Jan-26	24-Jan-26	24-Jan-26 A	29-Jan-26 A	0.00	0.00	0.00	100%	100%
HAL-E-MA-EN-0070	Gate valve	4	21-Jan-26	26-Jan-26	24-Jan-26 A	29-Jan-26 A	0.00	0.00	0.00	100%	100%
METHOD STATEMENTS		160	04-Jan-26	29-Mar-26	18-Dec-25 A	09-Aug-26 A	0.00	0.00	0.00	0%	0%
PREPARATION AND SUBMITTAL		129	04-Jan-26	22-Feb-26	18-Dec-25 A	08-Aug-26 A	0.00	0.00	0.00	0%	0%
HAL-E-MT-C-0010	Method Statement for Structural Works	7	04-Jan-26	11-Jan-26	18-Dec-25 A	29-Jun-26 A	0.00	0.00	0.00	100%	100%
HAL-E-MT-E-0040	Method Statement for Electrical Works	9	28-Jan-26	04-Feb-26	14-Jan-26 A	08-Aug-26 A	0.00	0.00	0.00	100%	100%
HAL-E-MT-M-0030	Method Statement for Mechanical Works	6	20-Jan-26	27-Jan-26	28-Jan-26 A	08-Aug-26 A	0.00	0.00	0.00	100%	100%
HAL-E-MT-A-0020	Method Statement for Architectural Works	7	12-Jan-26	19-Jan-26	02-May-26 A	08-Aug-26 A	0.00	0.00	0.00	100%	100%
HAL-E-MT-EX-0050	Method Statement for External Works	7	05-Feb-26	12-Feb-26	02-May-26 A	08-Aug-26 A	0.00	0.00	0.00	100%	100%
HAL-E-MT-ENV-0060	Method Statement for Environmental Works	7	14-Feb-26	22-Feb-26	02-May-26 A	29-Jun-26 A	0.00	0.00	0.00	100%	100%
REVIEW AND APPROVAL		152	12-Jan-26	28-Mar-26	18-Dec-25 A	09-Aug-26 A	0.00	0.00	0.00	0%	0%
HAL-E-MT-C-1010	Method Statement for Structural Works	10	12-Jan-26	22-Jan-26	18-Dec-25 A	30-Jun-26 A	0.00	0.00	0.00	100%	100%
HAL-E-MT-E-1040	Method Statement for Electrical Works	10	16-Feb-26	01-Mar-26	14-Jan-26 A	09-Aug-26 A	0.00	0.00	0.00	100%	100%
HAL-E-MT-M-1030	Method Statement for Mechanical Works	10	04-Feb-26	15-Feb-26	01-Feb-26 A	09-Aug-26 A	0.00	0.00	0.00	100%	100%
HAL-E-MT-A-1020	Method Statement for Architectural Works	11	24-Jan-26	03-Feb-26	02-May-26 A	09-Aug-26 A	0.00	0.00	0.00	100%	100%
HAL-E-MT-EX-1050	Method Statement for External Works	10	01-Mar-26	12-Mar-26	02-May-26 A	09-Aug-26 A	0.00	0.00	0.00	100%	100%
HAL-E-MT-ENV-1060	Method Statement for Environmental Works	10	12-Mar-26	28-Mar-26	02-May-26 A	30-Jun-26 A	0.00	0.00	0.00	100%	100%
STAGING		143	24-Jan-26	29-Mar-26	18-Dec-25 A	09-Aug-26 A	0.00	0.00	0.00	0%	0%
HAL-E-MT-C-2010	Method Statement for Structural Works	1	24-Jan-26	24-Jan-26	18-Dec-25 A	15-Jul-26 A	0.00	0.00	0.00	100%	100%
HAL-E-MT-E-2040	Method Statement for Electrical Works	1	01-Mar-26	02-Mar-26	14-Jan-26 A	09-Aug-26 A	0.00	0.00	0.00	100%	100%
HAL-E-MT-M-2030	Method Statement for Mechanical Works	1	16-Feb-26	16-Feb-26	01-Feb-26 A	09-Aug-26 A	0.00	0.00	0.00	100%	100%
HAL-E-MT-A-2020	Method Statement for Architectural Works	1	04-Feb-26	04-Feb-26	02-May-26 A	09-Aug-26 A	0.00	0.00	0.00	100%	100%
HAL-E-MT-EX-2050	Method Statement for External Works	1	12-Mar-26	14-Mar-26	02-May-26 A	09-Aug-26 A	0.00	0.00	0.00	100%	100%
HAL-E-MT-ENV-2060	Method Statement for Environmental Works	1	28-Mar-26	29-Mar-26	02-May-26 A	13-Jul-26 A	0.00	0.00	0.00	100%	100%
PROCUREMENT (27%)		267	10-Jan-26	11-Oct-26	15-Dec-25 A	15-Oct-26 A	12,033,202.29	12,033,202.29	12,033,202.29	100%	100%
LONG LEAD MATERIALS		261	11-Jan-26	11-Oct-26	15-Dec-25 A	15-Sep-26 A	5,842,667.70	5,842,667.70	5,842,667.70	100%	100%
ARCHITECTURAL		190	18-Jan-26	07-Jun-26	15-Dec-25 A	11-Jul-26 A	3,937,815.00	3,937,815.00	3,937,815.00	100%	100%
PO ISSUE		42	18-Jan-26	27-Jan-26	15-Dec-25 A	24-Feb-26 A	0.00	0.00	0.00	0%	0%
HAL-E-PO-A-1700	PES -Steel Structure	5	18-Jan-26	22-Jan-26	15-Dec-25 A	15-Dec-25 A	0.00	0.00	0.00	100%	100%
HAL-P-PO-A-190	Windows	5	22-Jan-26	27-Jan-26	05-Feb-26 A	05-Feb-26 A	0.00	0.00	0.00	100%	100%
HAL-P-PO-A-180	Doors	5	20-Jan-26	25-Jan-26	24-Feb-26 A	24-Feb-26 A	0.00	0.00	0.00	100%	100%
MANUFACTURING		122	24-Jan-26	18-May-26	16-Dec-25 A	11-Jul-26 A	0.00	0.00	0.00	0%	0%
HAL-E-MF-A-1700	PES -Steel Structure	45	24-Jan-26	22-Mar-26	16-Dec-25 A	20-May-26 A	0.00	0.00	0.00	100%	100%
HAL-P-MF-A-190	Windows	80	28-Jan-26	18-May-26	05-Feb-26 A	11-Jul-26 A	0.00	0.00	0.00	100%	100%
HAL-P-MF-A-180	Doors	91	26-Jan-26	16-May-26	24-Feb-26 A	11-Jul-26 A	0.00	0.00	0.00	100%	100%
DELIVERY TO SITE		141	22-Mar-26	30-May-26	05-Mar-26 A	11-Jul-26 A	3,937,815.00	3,937,815.00	3,937,815.00	100%	100%
HAL-E-DL-A-1700	PES -Steel Structure	7	22-Mar-26	30-Mar-26	05-Mar-26 A	21-May-26 A	3,424,599.00	3,424,599.00	3,424,599.00	100%	100%
HAL-P-DL-A-180	Doors	7	16-May-26	24-May-26	13-May-26 A	11-Jul-26 A	313,956.00	313,956.00	313,956.00	100%	100%
HAL-P-DL-A-190	Windows	7	18-May-26	30-May-26	05-Jul-26 A	11-Jul-26 A	199,260.00	199,260.00	199,260.00	100%	100%
STAGING TIME		97	30-Mar-26	07-Jun-26	05-Mar-26 A	11-Jul-26 A	0.00	0.00	0.00	0%	0%
HAL-E-ST-A-1700	PES -Steel Structure	2	30-Mar-26	01-Apr-26	05-Mar-26 A	21-May-26 A	0.00	0.00	0.00	100%	100%
HAL-P-ST-A-180	Doors	7	24-May-26	04-Jun-26	13-May-26 A	11-Jul-26 A	0.00	0.00	0.00	100%	100%
HAL-P-ST-A-190	Windows	7	30-May-26	07-Jun-26	05-Jul-26 A	11-Jul-26 A	0.00	0.00	0.00	100%	100%
ELECTRICAL		230	29-Jan-26	11-Oct-26	29-Jan-26 A	15-Sep-26 A	1,319,876.37	1,319,876.37	1,319,876.37	100%	100%
PO ISSUE		91	29-Jan-26	14-Apr-26	29-Jan-26 A	16-Mar-26 A	0.00	0.00	0.00	0%	0%
HAL-P-PO-E-200	Suspended High Bay LED lights	5	16-Feb-26	22-Feb-26	29-Jan-26 A	29-Jan-26 A	0.00	0.00	0.00	100%	100%
HAL-P-PO-E-210	Flood lights	7	22-Feb-26	01-Mar-26	29-Jan-26 A	29-Jan-26 A	0.00	0.00	0.00	100%	100%
HAL-P-PO-E-220	Recessed mounted LED downlight	5	01-Mar-26	07-Mar-26	29-Jan-26 A	29-Jan-26 A	0.00	0.00	0.00	100%	100%

2026 2027

Actual Level of Effort | Remaining Work | Milestone
Actual Work | Critical Remaining Work | summary

Date	Revision	Checked	Approved
01-Nov-26	Weekly Report		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete
HAL-P-PO-E-230	LED Emergency Lights wall mounted	5	07-Mar-26	12-Mar-26	29-Jan-26 A	29-Jan-26 A	0.00	0.00	0.00	100%	100%
HAL-P-PO-E-240	LED Emergency Exit Light	5	12-Mar-26	22-Mar-26	29-Jan-26 A	29-Jan-26 A	0.00	0.00	0.00	100%	100%
HAL-P-PO-E-280	Surface mounted lights	5	08-Apr-26	14-Apr-26	29-Jan-26 A	29-Jan-26 A	0.00	0.00	0.00	100%	100%
HAL-P-PO-E-0260	Main program system & controller	5	11-Mar-26	21-Mar-26	04-Feb-26 A	04-Feb-26 A	0.00	0.00	0.00	100%	100%
HAL-P-PO-E-0270	PLC controller	5	14-Mar-26	23-Mar-26	04-Feb-26 A	04-Feb-26 A	0.00	0.00	0.00	100%	100%
HAL-P-PO-E-260	Street Lighting poles	5	28-Mar-26	02-Apr-26	09-Feb-26 A	09-Feb-26 A	0.00	0.00	0.00	100%	100%
HAL-P-PO-E-250	Fire alarm system	5	22-Mar-26	28-Mar-26	11-Feb-26 A	11-Feb-26 A	0.00	0.00	0.00	100%	100%
HAL-P-PO-E-0250	Solar system	5	09-Mar-26	15-Mar-26	19-Feb-26 A	19-Feb-26 A	0.00	0.00	0.00	100%	100%
HAL-P-PO-E-190	Main distribution board (MDB)	4	29-Jan-26	03-Feb-26	16-Mar-26 A	16-Mar-26 A	0.00	0.00	0.00	100%	100%
HAL-P-PO-E-270	Distribution board for pump room	5	02-Apr-26	08-Apr-26	16-Mar-26 A	16-Mar-26 A	0.00	0.00	0.00	100%	100%
HAL-P-PO-E-1900	Lighting panel board	5	04-Feb-26	09-Feb-26	16-Mar-26 A	16-Mar-26 A	0.00	0.00	0.00	100%	100%
HAL-P-PO-E-2000	PP-AC panel	5	10-Feb-26	15-Feb-26	16-Mar-26 A	16-Mar-26 A	0.00	0.00	0.00	100%	100%
HAL-P-PO-E-0230	CCTV System	5	04-Mar-26	10-Mar-26	16-Mar-26 A	16-Mar-26 A	0.00	0.00	0.00	100%	100%
HAL-P-PO-E-0240	Access control system	5	07-Mar-26	12-Mar-26	16-Mar-26 A	16-Mar-26 A	0.00	0.00	0.00	100%	100%
MANUFACTURING		176	04-Feb-26	17-Sep-26	29-Jan-26 A	15-Sep-26 A	0.00	0.00	0.00	0%	0%
HAL-P-MF-E-200	Suspended High Bay LED lights	92	22-Feb-26	15-Jun-26	29-Jan-26 A	18-May-26 A	0.00	0.00	0.00	100%	100%
HAL-P-MF-E-210	Flood lights	90	01-Mar-26	21-Jun-26	29-Jan-26 A	18-May-26 A	0.00	0.00	0.00	100%	100%
HAL-P-MF-E-220	Recessed mounted LED downlight	90	07-Mar-26	27-Jun-26	29-Jan-26 A	18-May-26 A	0.00	0.00	0.00	100%	100%
HAL-P-MF-E-230	LED Emergency Lights wall mounted	90	12-Mar-26	02-Jul-26	29-Jan-26 A	18-May-26 A	0.00	0.00	0.00	100%	100%
HAL-P-MF-E-240	LED Emergency Exit Light	90	22-Mar-26	08-Jul-26	29-Jan-26 A	18-May-26 A	0.00	0.00	0.00	100%	100%
HAL-P-MF-E-280	Surface mounted lights	90	14-Apr-26	01-Aug-26	29-Jan-26 A	18-May-26 A	0.00	0.00	0.00	100%	100%
HAL-P-MF-E-0260	Main program system & controller	80	21-Mar-26	15-Sep-26	04-Feb-26 A	16-Jul-26 A	0.00	0.00	0.00	100%	100%
HAL-P-MF-E-0270	PLC controller	80	23-Mar-26	17-Sep-26	04-Feb-26 A	12-Jul-26 A	0.00	0.00	0.00	100%	100%
HAL-P-MF-E-260	Street Lighting poles	90	02-Apr-26	20-Jul-26	09-Feb-26 A	21-Jul-26 A	0.00	0.00	0.00	100%	100%
HAL-P-MF-E-250	Fire alarm system	90	28-Mar-26	30-Aug-26	11-Feb-26 A	24-May-26 A	0.00	0.00	0.00	100%	100%
HAL-P-MF-E-0250	Solar system	100	15-Mar-26	22-Jul-26	19-Feb-26 A	04-Jul-26 A	0.00	0.00	0.00	100%	100%
HAL-P-MF-E-190	Main distribution board (MDB)	91	04-Feb-26	25-May-26	16-Mar-26 A	13-Jul-26 A	0.00	0.00	0.00	100%	100%
HAL-P-MF-E-270	Distribution board for pump room	90	08-Apr-26	26-Jul-26	16-Mar-26 A	13-Jul-26 A	0.00	0.00	0.00	100%	100%
HAL-P-MF-E-1900	Lighting panel board	92	10-Feb-26	03-Jun-26	16-Mar-26 A	13-Jul-26 A	0.00	0.00	0.00	100%	100%
HAL-P-MF-E-2000	PP-AC panel	90	16-Feb-26	09-Jun-26	16-Mar-26 A	13-Jul-26 A	0.00	0.00	0.00	100%	100%
HAL-P-MF-E-0230	CCTV System	90	10-Mar-26	12-Jul-26	16-Mar-26 A	15-Sep-26 A	0.00	0.00	0.00	100%	100%
HAL-P-MF-E-0240	Access control system	60	12-Mar-26	10-Sep-26	16-Mar-26 A	15-Sep-26 A	0.00	0.00	0.00	100%	100%
DELIVERY TO SITE		85	25-May-26	03-Oct-26	18-May-26 A	15-Sep-26 A	1,319,876.37	1,319,876.37	1,319,876.37	100%	100%
HAL-P-DL-E-200	Suspended High Bay LED lights	7	15-Jun-26	23-Jun-26	18-May-26 A	18-May-26 A	50,398.20	50,398.20	50,398.20	100%	100%
HAL-P-DL-E-210	Flood lights	7	21-Jun-26	29-Jun-26	18-May-26 A	18-May-26 A	9,234.00	9,234.00	9,234.00	100%	100%
HAL-P-DL-E-220	Recessed mounted LED downlight	7	27-Jun-26	05-Jul-26	18-May-26 A	18-May-26 A	33,048.00	33,048.00	33,048.00	100%	100%
HAL-P-DL-E-230	LED Emergency Lights wall mounted	7	02-Jul-26	11-Jul-26	18-May-26 A	18-May-26 A	13,996.80	13,996.80	13,996.80	100%	100%
HAL-P-DL-E-240	LED Emergency Exit Light	7	08-Jul-26	16-Jul-26	18-May-26 A	18-May-26 A	4,762.80	4,762.80	4,762.80	100%	100%
HAL-P-DL-E-280	Surface mounted lights	7	01-Aug-26	09-Aug-26	18-May-26 A	18-May-26 A	63,617.40	63,617.40	63,617.40	100%	100%
HAL-P-DL-E-250	Fire alarm system	7	30-Aug-26	07-Sep-26	24-May-26 A	24-May-26 A	68,598.90	68,598.90	68,598.90	100%	100%
HAL-P-DL-E-0250	Solar system	7	22-Jul-26	30-Jul-26	05-Jul-26 A	05-Jul-26 A	534,600.00	534,600.00	534,600.00	100%	100%
HAL-P-DL-E-190	Main distribution board (MDB)	7	25-May-26	06-Jun-26	14-Jul-26 A	14-Jul-26 A	62,208.00	62,208.00	62,208.00	100%	100%
HAL-P-DL-E-270	Distribution board for pump room	7	26-Jul-26	03-Aug-26	14-Jul-26 A	14-Jul-26 A	2,527.20	2,527.20	2,527.20	100%	100%
HAL-P-DL-E-1900	Lighting panel board	7	03-Jun-26	11-Jun-26	14-Jul-26 A	14-Jul-26 A	36,936.00	36,936.00	36,936.00	100%	100%
HAL-P-DL-E-2000	PP-AC panel	7	09-Jun-26	17-Jun-26	14-Jul-26 A	14-Jul-26 A	44,469.00	44,469.00	44,469.00	100%	100%
HAL-P-DL-E-0260	Main program system & controller	7	15-Sep-26	24-Sep-26	16-Jul-26 A	16-Jul-26 A	38,880.00	38,880.00	38,880.00	100%	100%
HAL-P-DL-E-0270	PLC controller	7	24-Sep-26	03-Oct-26	16-Jul-26 A	16-Jul-26 A	77,760.00	77,760.00	77,760.00	100%	100%
HAL-P-DL-E-260	Street Lighting poles	7	20-Jul-26	28-Jul-26	21-Jul-26 A	21-Jul-26 A	57,904.47	57,904.47	57,904.47	100%	100%
HAL-P-DL-E-0230	CCTV System	7	12-Jul-26	20-Jul-26	15-Sep-26 A	15-Sep-26 A	161,570.70	161,570.70	161,570.70	100%	100%

Actual Level of Effort
Actual Work
Remaining Work
Critical Remaining Work
Milestone
summary

Date	Revision	Checked	Approved
01-Nov-26	Weekly Report		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete	2026 2027
HAL-P-DL-E-0240	Access control system	7	10-Sep-26	19-Sep-26	15-Sep-26 A	15-Sep-26 A	59,364.90	59,364.90	59,364.90	100%	100%	Access c
STAGING TIME		105	06-Jun-26	11-Oct-26	18-May-26 A	15-Sep-26 A	0.00	0.00	0.00	0%	0%	15-Sep-2
HAL-P-ST-E-200	Suspended High Bay LED lights	7	23-Jun-26	01-Jul-26	18-May-26 A	18-May-26 A	0.00	0.00	0.00	100%	100%	Suspended
HAL-P-ST-E-210	Flood lights	7	29-Jun-26	07-Jul-26	18-May-26 A	18-May-26 A	0.00	0.00	0.00	100%	100%	Flood lights
HAL-P-ST-E-220	Recessed mounted LED downlight	7	05-Jul-26	13-Jul-26	18-May-26 A	18-May-26 A	0.00	0.00	0.00	100%	100%	Recessed m
HAL-P-ST-E-230	LED Emergency Lights wall mounted	7	11-Jul-26	19-Jul-26	18-May-26 A	18-May-26 A	0.00	0.00	0.00	100%	100%	LED Emerge
HAL-P-ST-E-240	LED Emergency Exit Light	7	16-Jul-26	25-Jul-26	18-May-26 A	18-May-26 A	0.00	0.00	0.00	100%	100%	LED Emerge
HAL-P-ST-E-280	Surface mounted lights	7	09-Aug-26	17-Aug-26	18-May-26 A	18-May-26 A	0.00	0.00	0.00	100%	100%	Surface mou
HAL-P-ST-E-250	Fire alarm system	7	07-Sep-26	15-Sep-26	24-May-26 A	24-May-26 A	0.00	0.00	0.00	100%	100%	Fire alarm sy
HAL-E-ST-E-0250	Solar system	7	30-Jul-26	08-Aug-26	05-Jul-26 A	05-Jul-26 A	0.00	0.00	0.00	100%	100%	Solar syste
HAL-P-ST-E-190	Main distribution board (MDB)	7	06-Jun-26	14-Jun-26	14-Jul-26 A	14-Jul-26 A	0.00	0.00	0.00	100%	100%	Main distrib
HAL-P-ST-E-270	Distribution board for pump room	7	03-Aug-26	11-Aug-26	14-Jul-26 A	14-Jul-26 A	0.00	0.00	0.00	100%	100%	Distribution
HAL-E-ST-E-190	Lighting panel board	7	11-Jun-26	20-Jun-26	14-Jul-26 A	14-Jul-26 A	0.00	0.00	0.00	100%	100%	Lighting pa
HAL-E-ST-E-200	PP-AC panel	7	17-Jun-26	25-Jun-26	14-Jul-26 A	14-Jul-26 A	0.00	0.00	0.00	100%	100%	PP-AC pan
HAL-E-ST-E-0260	Main program system & controller	7	24-Sep-26	03-Oct-26	16-Jul-26 A	16-Jul-26 A	0.00	0.00	0.00	100%	100%	Main progr
HAL-E-ST-E-0270	PLC controller	7	03-Oct-26	11-Oct-26	16-Jul-26 A	16-Jul-26 A	0.00	0.00	0.00	100%	100%	PLC contro
HAL-P-ST-E-260	Street Lighting poles	7	28-Jul-26	05-Aug-26	21-Jul-26 A	21-Jul-26 A	0.00	0.00	0.00	100%	100%	Street Ligh
HAL-E-ST-E-0230	CCTV System	7	20-Jul-26	28-Jul-26	15-Sep-26 A	15-Sep-26 A	0.00	0.00	0.00	100%	100%	CCTV Sy
HAL-E-ST-E-0240	Access control system	7	19-Sep-26	28-Sep-26	15-Sep-26 A	15-Sep-26 A	0.00	0.00	0.00	100%	100%	Access c
MECHANICAL		210	11-Jan-26	12-Sep-26	17-Jan-26 A	09-Aug-26 A	584,976.33	584,976.33	584,976.33	100%	100%	09-Aug-26
PO ISSUE		131	11-Jan-26	30-Mar-26	17-Jan-26 A	28-Jun-26 A	0.00	0.00	0.00	0%	0%	28-Jun-26 A
HAL-P-PO-M-410	GRP tank	7	24-Mar-26	30-Mar-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	100%	100%	GRP tank
HAL-P-PO-M-340	Seamless black steel or ERW pipes	5	11-Jan-26	15-Jan-26	29-Jan-26 A	29-Jan-26 A	0.00	0.00	0.00	100%	100%	Seamless black
HAL-P-PO-M-350	Fire hose cabinet	5	25-Jan-26	29-Jan-26	29-Jan-26 A	29-Jan-26 A	0.00	0.00	0.00	100%	100%	Fire hose cabine
HAL-P-PO-M-380	Fire pumps	5	09-Mar-26	15-Mar-26	29-Jan-26 A	29-Jan-26 A	0.00	0.00	0.00	100%	100%	Fire pumps
HAL-P-PO-M-370	Wall propeller type exhaust fans	5	03-Mar-26	09-Mar-26	11-Feb-26 A	11-Feb-26 A	0.00	0.00	0.00	100%	100%	Wall propeller ty
HAL-P-PO-M-400	Booster pump	5	15-Mar-26	24-Mar-26	12-Feb-26 A	12-Feb-26 A	0.00	0.00	0.00	100%	100%	Booster pump
HAL-P-PO-M-360	Western water closet	5	18-Feb-26	25-Feb-26	28-Jun-26 A	28-Jun-26 A	0.00	0.00	0.00	100%	100%	Western wa
MANUFACTURING		156	17-Jan-26	26-Aug-26	17-Jan-26 A	08-Aug-26 A	0.00	0.00	0.00	0%	0%	08-Aug-26
HAL-P-MF-M-410	GRP tank	102	30-Mar-26	28-Jul-26	17-Jan-26 A	19-Apr-26 A	0.00	0.00	0.00	100%	100%	GRP tank
HAL-P-MF-M-340	Seamless black steel or ERW pipes	141	17-Jan-26	07-Jul-26	29-Jan-26 A	13-May-26 A	0.00	0.00	0.00	100%	100%	Seamless bla
HAL-P-MF-M-350	Fire hose cabinet	121	31-Jan-26	28-Jun-26	29-Jan-26 A	01-Jun-26 A	0.00	0.00	0.00	100%	100%	Fire hose ca
HAL-P-MF-M-380	Fire pumps	100	15-Mar-26	09-Aug-26	29-Jan-26 A	08-Aug-26 A	0.00	0.00	0.00	100%	100%	Fire pump
HAL-P-MF-M-370	Wall propeller type exhaust fans	80	09-Mar-26	11-Jul-26	11-Feb-26 A	27-Jun-26 A	0.00	0.00	0.00	100%	100%	Wall propel
HAL-P-MF-M-400	Booster pump	80	24-Mar-26	03-Aug-26	12-Feb-26 A	08-Aug-26 A	0.00	0.00	0.00	100%	100%	Booster pu
HAL-P-MF-M-360	Western water closet	30	25-Feb-26	26-Aug-26	28-Jun-26 A	25-Jul-26 A	0.00	0.00	0.00	100%	100%	Western w
DELIVERY TO SITE		45	28-Jun-26	03-Sep-26	20-Apr-26 A	09-Aug-26 A	584,976.33	584,976.33	584,976.33	100%	100%	09-Aug-26
HAL-P-DL-M-410	GRP tank	7	28-Jul-26	05-Aug-26	20-Apr-26 A	20-Apr-26 A	165,240.00	165,240.00	165,240.00	100%	100%	GRP tank
HAL-P-DL-M-340	Seamless black steel or ERW pipes	7	07-Jul-26	15-Jul-26	13-May-26 A	13-May-26 A	147,527.73	147,527.73	147,527.73	100%	100%	Seamless bla
HAL-P-DL-M-350	Fire hose cabinet	7	28-Jun-26	06-Jul-26	02-Jun-26 A	02-Jun-26 A	27,216.00	27,216.00	27,216.00	100%	100%	Fire hose ca
HAL-P-DL-M-370	Wall propeller type exhaust fans	7	11-Jul-26	19-Jul-26	27-Jun-26 A	27-Jun-26 A	42,525.00	42,525.00	42,525.00	100%	100%	Wall propel
HAL-P-DL-M-360	Western water closet	7	26-Aug-26	03-Sep-26	25-Jul-26 A	25-Jul-26 A	39,657.60	39,657.60	39,657.60	100%	100%	Western w
HAL-P-DL-M-380	Fire pumps	7	09-Aug-26	17-Aug-26	09-Aug-26 A	09-Aug-26 A	145,800.00	145,800.00	145,800.00	100%	100%	Fire pump
HAL-P-DL-M-400	Booster pump	7	03-Aug-26	11-Aug-26	09-Aug-26 A	09-Aug-26 A	17,010.00	17,010.00	17,010.00	100%	100%	Booster pu
STAGING TIME		45	06-Jul-26	12-Sep-26	20-Apr-26 A	09-Aug-26 A	0.00	0.00	0.00	0%	0%	09-Aug-26
HAL-P-ST-M-410	GRP tank	7	05-Aug-26	13-Aug-26	20-Apr-26 A	20-Apr-26 A	0.00	0.00	0.00	100%	100%	GRP tank
HAL-P-ST-M-340	Seamless black steel or ERW pipes	7	15-Jul-26	23-Jul-26	13-May-26 A	13-May-26 A	0.00	0.00	0.00	100%	100%	Seamless bla
HAL-P-ST-M-350	Fire hose cabinet	7	06-Jul-26	14-Jul-26	02-Jun-26 A	02-Jun-26 A	0.00	0.00	0.00	100%	100%	Fire hose ca
HAL-P-ST-M-370	Wall propeller type exhaust fans	7	19-Jul-26	27-Jul-26	27-Jun-26 A	27-Jun-26 A	0.00	0.00	0.00	100%	100%	Wall propel


Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete
HAL-P-ST-M-360	Western water closet	7	03-Sep-26	12-Sep-26	25-Jul-26 A	25-Jul-26 A	0.00	0.00	0.00	100%	100%
HAL-P-ST-M-380	Fire pumps	7	17-Aug-26	25-Aug-26	09-Aug-26 A	09-Aug-26 A	0.00	0.00	0.00	100%	100%
HAL-P-ST-M-400	Booster pump	7	11-Aug-26	19-Aug-26	09-Aug-26 A	09-Aug-26 A	0.00	0.00	0.00	100%	100%
SHORT LEAD MATERIALS		241	10-Jan-26	14-Sep-26	15-Dec-25 A	15-Oct-26 A	6,190,534.59	6,190,534.59	6,190,534.59	100%	100%
STRUCTURAL		50	10-Jan-26	10-Feb-26	24-Dec-25 A	21-Feb-26 A	1,893,428.06	1,893,428.06	1,893,428.06	100%	100%
PO ISSUE		12	10-Jan-26	17-Jan-26	24-Dec-25 A	20-Jan-26 A	0.00	0.00	0.00	0%	0%
HAL-P-PO-C-60	Concrete mix	2	12-Jan-26	13-Jan-26	24-Dec-25 A	24-Dec-25 A	0.00	0.00	0.00	100%	100%
HAL-P-PO-C-70	Polyethylene sheet	2	11-Jan-26	12-Jan-26	03-Jan-26 A	03-Jan-26 A	0.00	0.00	0.00	100%	100%
HAL-P-PO-C-50	Anti termite	2	10-Jan-26	11-Jan-26	06-Jan-26 A	06-Jan-26 A	0.00	0.00	0.00	100%	100%
HAL-P-PO-C-90	Rebar	2	15-Jan-26	17-Jan-26	17-Jan-26 A	17-Jan-26 A	0.00	0.00	0.00	100%	100%
HAL-P-PO-C-80	Bitumen paint	2	13-Jan-26	14-Jan-26	20-Jan-26 A	20-Jan-26 A	0.00	0.00	0.00	100%	100%
MANUFACTURING		14	11-Jan-26	19-Jan-26	25-Dec-25 A	18-Feb-26 A	0.00	0.00	0.00	0%	0%
HAL-P-MF-C-60	Concrete mix	2	14-Jan-26	15-Jan-26	25-Dec-25 A	18-Feb-26 A	0.00	0.00	0.00	100%	100%
HAL-P-MF-C-70	Polyethylene sheet	2	11-Jan-26	12-Jan-26	04-Jan-26 A	05-Feb-26 A	0.00	0.00	0.00	100%	100%
HAL-P-MF-C-50	Anti termite	2	12-Jan-26	13-Jan-26	07-Jan-26 A	18-Feb-26 A	0.00	0.00	0.00	100%	100%
HAL-P-MF-C-90	Rebar	2	18-Jan-26	19-Jan-26	18-Jan-26 A	18-Feb-26 A	0.00	0.00	0.00	100%	100%
HAL-P-MF-C-80	Bitumen paint	2	15-Jan-26	17-Jan-26	21-Jan-26 A	27-Jan-26 A	0.00	0.00	0.00	100%	100%
DELIVERY		48	13-Jan-26	10-Feb-26	05-Jan-26 A	21-Feb-26 A	1,893,428.06	1,893,428.06	1,893,428.06	100%	100%
HAL-P-DL-C-70	Polyethylene sheet	2	13-Jan-26	14-Jan-26	05-Jan-26 A	07-Feb-26 A	44,165.25	44,165.25	44,165.25	100%	100%
HAL-P-DL-C-50	Anti termite	2	14-Jan-26	15-Jan-26	11-Jan-26 A	19-Feb-26 A	61,831.35	61,831.35	61,831.35	100%	100%
HAL-P-DL-C-60	Concrete mix -1	2	17-Jan-26	18-Jan-26	11-Jan-26 A	07-Feb-26 A	198,747.47	198,747.47	198,747.47	100%	100%
HAL-P-DL-C-90	Rebar-1	2	20-Jan-26	21-Jan-26	18-Jan-26 A	07-Feb-26 A	248,121.21	248,121.21	248,121.21	100%	100%
HAL-P-DL-C-80	Bitumen paint	2	18-Jan-26	19-Jan-26	28-Jan-26 A	28-Jan-26 A	40,562.78	40,562.78	40,562.78	100%	100%
HAL-P-DL-C-120	Rebar-2	2	07-Feb-26	08-Feb-26	07-Feb-26 A	08-Feb-26 A	400,000.00	400,000.00	400,000.00	100%	100%
HAL-P-DL-C-100	Concrete mix -2	2	04-Feb-26	05-Feb-26	10-Feb-26 A	10-Feb-26 A	250,000.00	250,000.00	250,000.00	100%	100%
HAL-P-DL-C-130	Rebar-3	2	09-Feb-26	10-Feb-26	10-Feb-26 A	21-Feb-26 A	400,000.00	400,000.00	400,000.00	100%	100%
HAL-P-DL-C-110	Concrete mix -3	2	07-Feb-26	08-Feb-26	19-Feb-26 A	21-Feb-26 A	250,000.00	250,000.00	250,000.00	100%	100%
STAGING TIME		14	15-Jan-26	22-Jan-26	05-Jan-26 A	21-Feb-26 A	0.00	0.00	0.00	0%	0%
HAL-P-ST-C-70	Polyethylene sheet	1	15-Jan-26	15-Jan-26	05-Jan-26 A	07-Feb-26 A	0.00	0.00	0.00	100%	100%
HAL-P-ST-C-50	Anti termite	1	17-Jan-26	17-Jan-26	11-Jan-26 A	19-Feb-26 A	0.00	0.00	0.00	100%	100%
HAL-P-ST-C-60	Concrete mix	1	19-Jan-26	19-Jan-26	11-Jan-26 A	21-Feb-26 A	0.00	0.00	0.00	100%	100%
HAL-P-ST-C-90	Rebar	1	22-Jan-26	22-Jan-26	18-Jan-26 A	21-Feb-26 A	0.00	0.00	0.00	100%	100%
HAL-P-ST-C-80	Bitumen paint	1	20-Jan-26	20-Jan-26	28-Jan-26 A	28-Jan-26 A	0.00	0.00	0.00	100%	100%
ARCHITECTURAL		208	11-Jan-26	17-Jun-26	15-Dec-25 A	01-Oct-26 A	1,151,066.70	1,151,066.70	1,151,066.70	100%	100%
PO ISSUE		199	11-Jan-26	22-Feb-26	15-Dec-25 A	22-Sep-26 A	0.00	0.00	0.00	0%	0%
HAL-P-PO-A-210	Steel ladder	5	17-Jan-26	21-Jan-26	15-Dec-25 A	15-Dec-25 A	0.00	0.00	0.00	100%	100%
HAL-P-PO-A-230	Steel rails	5	28-Jan-26	02-Feb-26	15-Dec-25 A	15-Dec-25 A	0.00	0.00	0.00	100%	100%
HAL-P-PO-A-1720	Aluminum Composite Panel	5	16-Feb-26	22-Feb-26	05-Feb-26 A	05-Feb-26 A	0.00	0.00	0.00	100%	100%
HAL-P-PO-A-200	Concrete masonry unit (CMU)	5	11-Jan-26	15-Jan-26	18-May-26 A	18-May-26 A	0.00	0.00	0.00	100%	100%
HAL-P-PO-A-220	Steel gratings	4	22-Jan-26	27-Jan-26	04-Jun-26 A	04-Jun-26 A	0.00	0.00	0.00	100%	100%
HAL-P-PO-A-280	Ceramic tiles	5	25-Jan-26	29-Jan-26	22-Jun-26 A	22-Jun-26 A	0.00	0.00	0.00	100%	100%
HAL-P-PO-A-290	Granite strip	5	31-Jan-26	04-Feb-26	22-Jun-26 A	22-Jun-26 A	0.00	0.00	0.00	100%	100%
HAL-P-PO-A-310	Epoxy paint	5	29-Jan-26	03-Feb-26	22-Jun-26 A	22-Jun-26 A	0.00	0.00	0.00	100%	100%
HAL-P-PO-A-320	Interal paint	5	04-Feb-26	09-Feb-26	22-Jun-26 A	22-Jun-26 A	0.00	0.00	0.00	100%	100%
HAL-P-PO-A-330	Gypsum board	5	10-Feb-26	15-Feb-26	13-Aug-26 A	13-Aug-26 A	0.00	0.00	0.00	100%	100%
HAL-E-PO-A-1750	Steel fence and gates	5	08-Feb-26	12-Feb-26	22-Sep-26 A	22-Sep-26 A	0.00	0.00	0.00	100%	100%
HAL-P-PO-A-1760	Identification sign; ID01 & ID02	5	14-Feb-26	19-Feb-26	22-Sep-26 A	22-Sep-26 A	0.00	0.00	0.00	100%	100%
MANUFACTURING		199	17-Jan-26	01-Jun-26	15-Dec-25 A	01-Oct-26 A	0.00	0.00	0.00	0%	0%
HAL-P-MF-A-210	Steel ladder	81	22-Jan-26	30-Apr-26	15-Dec-25 A	21-May-26 A	0.00	0.00	0.00	100%	100%

2026 2027

Actual Level of Effort
Actual Work
Remaining Work
Critical Remaining Work
Milestone
summary

Date	Revision	Checked	Approved
01-Nov-26	Weekly Report		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete
HAL-P-MF-A-230	Steel rails	80	03-Feb-26	12-May-26	15-Dec-25 A	21-May-26 A	0.00	0.00	0.00	100%	100%
HAL-P-MF-A-1720	Aluminum Composite Panel	20	22-Feb-26	25-May-26	05-Feb-26 A	11-Jul-26 A	0.00	0.00	0.00	100%	100%
HAL-P-MF-A-200	Concrete masonry unit (CMU)	71	17-Jan-26	13-Apr-26	18-May-26 A	20-May-26 A	0.00	0.00	0.00	100%	100%
HAL-P-MF-A-220	Steel gratings	20	28-Jan-26	06-May-26	04-Jun-26 A	14-Sep-26 A	0.00	0.00	0.00	100%	100%
HAL-P-MF-A-280	Ceramic tiles	20	31-Jan-26	09-May-26	22-Jun-26 A	24-Jun-26 A	0.00	0.00	0.00	100%	100%
HAL-P-MF-A-290	Granite strip	20	05-Feb-26	14-May-26	22-Jun-26 A	24-Jun-26 A	0.00	0.00	0.00	100%	100%
HAL-P-MF-A-310	Epoxy paint	20	04-Feb-26	13-May-26	27-Jun-26 A	18-Jul-26 A	0.00	0.00	0.00	100%	100%
HAL-P-MF-A-320	Interml paint	20	10-Feb-26	19-May-26	27-Jun-26 A	18-Jul-26 A	0.00	0.00	0.00	100%	100%
HAL-P-MF-A-330	Gypsum board	10	16-Feb-26	25-May-26	13-Aug-26 A	16-Aug-26 A	0.00	0.00	0.00	100%	100%
HAL-E-MF-A-1750	Steel fence and gates	5	14-Feb-26	23-May-26	22-Sep-26 A	01-Oct-26 A	0.00	0.00	0.00	100%	100%
HAL-P-MF-A-1760	Identification sign; ID01 & ID02	5	19-Feb-26	01-Jun-26	22-Sep-26 A	01-Oct-26 A	0.00	0.00	0.00	100%	100%
DELIVERY		78	13-Apr-26	09-Jun-26	21-May-26 A	01-Oct-26 A	1,151,066.70	1,151,066.70	1,151,066.70	100%	100%
HAL-P-DL-A-200	Concrete masonry unit (CMU)	7	13-Apr-26	21-Apr-26	21-May-26 A	21-May-26 A	141,523.20	141,523.20	141,523.20	100%	100%
HAL-P-DL-A-210	Steel ladder	7	30-Apr-26	09-May-26	21-May-26 A	21-May-26 A	20,898.00	20,898.00	20,898.00	100%	100%
HAL-P-DL-A-230	Steel rails	7	12-May-26	20-May-26	21-May-26 A	21-May-26 A	16,475.40	16,475.40	16,475.40	100%	100%
HAL-P-DL-A-280	Ceramic tiles	7	09-May-26	17-May-26	24-Jun-26 A	24-Jun-26 A	161,977.73	161,977.73	161,977.73	100%	100%
HAL-P-DL-A-290	Granite strip	7	14-May-26	23-May-26	24-Jun-26 A	24-Jun-26 A	3,195.45	3,195.45	3,195.45	100%	100%
HAL-P-DL-A-1720	Aluminum Composite Panel	7	25-May-26	06-Jun-26	05-Jul-26 A	11-Jul-26 A	386,005.50	386,005.50	386,005.50	100%	100%
HAL-P-DL-A-310	Epoxy paint	7	13-May-26	21-May-26	18-Jul-26 A	18-Jul-26 A	225,261.00	225,261.00	225,261.00	100%	100%
HAL-P-DL-A-320	Interml paint	7	19-May-26	31-May-26	18-Jul-26 A	18-Jul-26 A	58,556.93	58,556.93	58,556.93	100%	100%
HAL-P-DL-A-330	Gypsum board	7	25-May-26	06-Jun-26	16-Aug-26 A	16-Aug-26 A	98,111.25	98,111.25	98,111.25	100%	100%
HAL-P-DL-A-220	Steel gratings	7	06-May-26	14-May-26	15-Sep-26 A	15-Sep-26 A	13,705.20	13,705.20	13,705.20	100%	100%
HAL-P-DL-A-1750	Steel fence and gates	7	23-May-26	03-Jun-26	01-Oct-26 A	01-Oct-26 A	4,945.05	4,945.05	4,945.05	100%	100%
HAL-P-DL-A-1760	Identification sign; ID01 & ID02	1	01-Jun-26	09-Jun-26	01-Oct-26 A	01-Oct-26 A	20,412.00	20,412.00	20,412.00	100%	100%
STAGING TIME		72	21-Apr-26	17-Jun-26	21-May-26 A	01-Oct-26 A	0.00	0.00	0.00	0%	0%
HAL-P-ST-A-200	Concrete masonry unit (CMU)	7	21-Apr-26	29-Apr-26	21-May-26 A	21-May-26 A	0.00	0.00	0.00	100%	100%
HAL-P-ST-A-210	Steel ladder	7	09-May-26	17-May-26	21-May-26 A	21-May-26 A	0.00	0.00	0.00	100%	100%
HAL-P-ST-A-230	Steel rails	7	20-May-26	01-Jun-26	21-May-26 A	21-May-26 A	0.00	0.00	0.00	100%	100%
HAL-P-ST-A-280	Ceramic tiles	7	17-May-26	25-May-26	24-Jun-26 A	24-Jun-26 A	0.00	0.00	0.00	100%	100%
HAL-P-ST-A-290	Granite strip	7	23-May-26	03-Jun-26	24-Jun-26 A	24-Jun-26 A	0.00	0.00	0.00	100%	100%
HAL-P-ST-A-1720	Aluminum Composite Panel	7	06-Jun-26	14-Jun-26	05-Jul-26 A	11-Jul-26 A	0.00	0.00	0.00	100%	100%
HAL-P-ST-A-310	Epoxy paint	7	21-May-26	02-Jun-26	18-Jul-26 A	18-Jul-26 A	0.00	0.00	0.00	100%	100%
HAL-P-ST-A-320	Interml paint	7	31-May-26	08-Jun-26	18-Jul-26 A	18-Jul-26 A	0.00	0.00	0.00	100%	100%
HAL-P-ST-A-330	Gypsum board	7	06-Jun-26	14-Jun-26	16-Aug-26 A	16-Aug-26 A	0.00	0.00	0.00	100%	100%
HAL-P-ST-A-220	Steel gratings	1	14-May-26	23-May-26	15-Sep-26 A	15-Sep-26 A	0.00	0.00	0.00	100%	100%
HAL-E-ST-A-1750	Steel fence and gates	1	03-Jun-26	11-Jun-26	01-Oct-26 A	01-Oct-26 A	0.00	0.00	0.00	100%	100%
HAL-P-ST-A-1760	Identification sign; ID01 & ID02	1	09-Jun-26	17-Jun-26	01-Oct-26 A	01-Oct-26 A	0.00	0.00	0.00	100%	100%
MECHANICAL		192	13-Jan-26	14-Sep-26	29-Jan-26 A	15-Sep-26 A	857,304.95	857,304.95	857,304.95	100%	100%
PO ISSUE		135	13-Jan-26	13-Apr-26	29-Jan-26 A	28-Jun-26 A	0.00	0.00	0.00	0%	0%
HAL-P-PO-M-390	Fire fighting valves	5	07-Apr-26	13-Apr-26	29-Jan-26 A	29-Jan-26 A	0.00	0.00	0.00	100%	100%
HAL-P-PO-M-440	Automatic air release valve	5	17-Feb-26	23-Feb-26	29-Jan-26 A	29-Jan-26 A	0.00	0.00	0.00	100%	100%
HAL-P-PO-M-450	OS & Y gate valve	5	23-Feb-26	02-Mar-26	29-Jan-26 A	29-Jan-26 A	0.00	0.00	0.00	100%	100%
HAL-P-PO-M-460	Fire alarm check valve	5	02-Mar-26	08-Mar-26	29-Jan-26 A	29-Jan-26 A	0.00	0.00	0.00	100%	100%
HAL-P-PO-M-590	Inline exhaust fans	5	01-Apr-26	07-Apr-26	11-Feb-26 A	11-Feb-26 A	0.00	0.00	0.00	100%	100%
HAL-P-PO-M-430	U/G HDPE pipes	5	05-Feb-26	10-Feb-26	24-Feb-26 A	24-Feb-26 A	0.00	0.00	0.00	100%	100%
HAL-P-PO-M-510	UPVC pipes	4	15-Feb-26	21-Feb-26	24-Feb-26 A	24-Feb-26 A	0.00	0.00	0.00	100%	100%
HAL-P-PO-M-540	Gully trap	5	05-Mar-26	11-Mar-26	24-Feb-26 A	24-Feb-26 A	0.00	0.00	0.00	100%	100%
HAL-P-PO-M-660	Warning tapes	5	11-Feb-26	16-Feb-26	29-Mar-26 A	29-Mar-26 A	0.00	0.00	0.00	100%	100%
HAL-P-PO-M-530	Floor drain	5	28-Feb-26	05-Mar-26	06-Apr-26 A	06-Apr-26 A	0.00	0.00	0.00	100%	100%



Actual Level of Effort
Actual Work
Remaining Work
Critical Remaining Work
Milestone
summary

Date	Revision	Checked	Approved
01-Nov-26	Weekly Report		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete
HAL-P-PO-M-420	Water supply valves	4	15-Mar-26	24-Mar-26	02-May-26 A	02-May-26 A	0.00	0.00	0.00	100%	100%
HAL-P-PO-M-480	PPR pipes	5	13-Jan-26	18-Jan-26	02-May-26 A	02-May-26 A	0.00	0.00	0.00	100%	100%
HAL-P-PO-M-600	HVAC duct	5	19-Jan-26	24-Jan-26	13-Jun-26 A	13-Jun-26 A	0.00	0.00	0.00	100%	100%
HAL-P-PO-M-610	Flexible duct	4	25-Jan-26	29-Jan-26	13-Jun-26 A	13-Jun-26 A	0.00	0.00	0.00	100%	100%
HAL-P-PO-M-620	Exhaust diffuser	5	31-Jan-26	04-Feb-26	13-Jun-26 A	13-Jun-26 A	0.00	0.00	0.00	100%	100%
HAL-P-PO-M-490	Ball valve	5	03-Feb-26	08-Feb-26	28-Jun-26 A	28-Jun-26 A	0.00	0.00	0.00	100%	100%
HAL-P-PO-M-500	Capped connection	5	09-Feb-26	14-Feb-26	28-Jun-26 A	28-Jun-26 A	0.00	0.00	0.00	100%	100%
HAL-P-PO-M-520	Roof vent caps	5	21-Feb-26	26-Feb-26	28-Jun-26 A	28-Jun-26 A	0.00	0.00	0.00	100%	100%
HAL-P-PO-M-550	Electric water heater	5	11-Mar-26	21-Mar-26	28-Jun-26 A	28-Jun-26 A	0.00	0.00	0.00	100%	100%
HAL-P-PO-M-560	Bib tap	5	21-Mar-26	26-Mar-26	28-Jun-26 A	28-Jun-26 A	0.00	0.00	0.00	100%	100%
HAL-P-PO-M-580	Lavatory / wash basin	5	26-Mar-26	01-Apr-26	28-Jun-26 A	28-Jun-26 A	0.00	0.00	0.00	100%	100%
HAL-P-PO-M-3410	Water tap	5	22-Mar-26	28-Mar-26	28-Jun-26 A	28-Jun-26 A	0.00	0.00	0.00	100%	100%
HAL-P-PO-M-570	Toilet Fittings	5	24-Feb-26	02-Mar-26	28-Jun-26 A	28-Jun-26 A	0.00	0.00	0.00	100%	100%
MANUFACTURING		165	19-Jan-26	29-Aug-26	29-Jan-26 A	14-Sep-26 A	0.00	0.00	0.00	0%	0%
HAL-P-MF-M-390	Fire fighting valves	80	13-Apr-26	19-Jul-26	29-Jan-26 A	13-Jun-26 A	0.00	0.00	0.00	100%	100%
HAL-P-MF-M-440	Automatic air release valve	20	23-Feb-26	04-Jun-26	29-Jan-26 A	13-Jun-26 A	0.00	0.00	0.00	100%	100%
HAL-P-MF-M-450	OS & Y gate valve	20	02-Mar-26	10-Jun-26	29-Jan-26 A	13-Jun-26 A	0.00	0.00	0.00	100%	100%
HAL-P-MF-M-460	Fire alarm check valve	20	08-Mar-26	16-Jun-26	29-Jan-26 A	13-Jun-26 A	0.00	0.00	0.00	100%	100%
HAL-P-MF-M-590	Inline exhaust fans	20	07-Apr-26	29-Aug-26	11-Feb-26 A	27-Jun-26 A	0.00	0.00	0.00	100%	100%
HAL-P-MF-M-430	U/G HDPE pipes	80	11-Feb-26	20-May-26	24-Feb-26 A	28-Feb-26 A	0.00	0.00	0.00	100%	100%
HAL-P-MF-M-510	UPVC pipes	81	21-Feb-26	02-Jun-26	24-Feb-26 A	28-Feb-26 A	0.00	0.00	0.00	100%	100%
HAL-P-MF-M-540	Gully trap	80	11-Mar-26	20-Jun-26	24-Feb-26 A	28-Feb-26 A	0.00	0.00	0.00	100%	100%
HAL-P-MF-M-660	Warning tapes	20	17-Feb-26	30-May-26	29-Mar-26 A	23-Jul-26 A	0.00	0.00	0.00	100%	100%
HAL-P-MF-M-530	Floor drain	20	05-Mar-26	14-Jun-26	06-Apr-26 A	06-Jun-26 A	0.00	0.00	0.00	100%	100%
HAL-P-MF-M-420	Water supply valves	81	24-Mar-26	29-Jun-26	02-May-26 A	13-Jun-26 A	0.00	0.00	0.00	100%	100%
HAL-P-MF-M-480	PPR pipes	81	19-Jan-26	27-Apr-26	02-May-26 A	07-May-26 A	0.00	0.00	0.00	100%	100%
HAL-P-MF-M-600	HVAC duct	81	25-Jan-26	03-May-26	13-Jun-26 A	14-Jun-26 A	0.00	0.00	0.00	100%	100%
HAL-P-MF-M-610	Flexible duct	81	31-Jan-26	09-May-26	13-Jun-26 A	14-Jun-26 A	0.00	0.00	0.00	100%	100%
HAL-P-MF-M-620	Exhaust diffuser	20	05-Feb-26	14-May-26	13-Jun-26 A	14-Jun-26 A	0.00	0.00	0.00	100%	100%
HAL-P-MF-M-490	Ball valve	20	09-Feb-26	18-May-26	28-Jun-26 A	25-Jul-26 A	0.00	0.00	0.00	100%	100%
HAL-P-MF-M-520	Roof vent caps	20	28-Feb-26	08-Jun-26	28-Jun-26 A	25-Jul-26 A	0.00	0.00	0.00	100%	100%
HAL-P-MF-M-550	Electric water heater	20	21-Mar-26	11-Aug-26	28-Jun-26 A	25-Jul-26 A	0.00	0.00	0.00	100%	100%
HAL-P-MF-M-580	Lavatory / wash basin	20	01-Apr-26	07-Jul-26	28-Jun-26 A	25-Jul-26 A	0.00	0.00	0.00	100%	100%
HAL-P-MF-M-570	Toilet Fittings	20	02-Mar-26	10-Jun-26	28-Jun-26 A	25-Jul-26 A	0.00	0.00	0.00	100%	100%
HAL-P-MF-M-3410	Water tap	10	28-Mar-26	02-Jul-26	02-Aug-26 A	01-Sep-26 A	0.00	0.00	0.00	100%	100%
HAL-P-MF-M-500	Capped connection	10	15-Feb-26	24-May-26	08-Aug-26 A	01-Sep-26 A	0.00	0.00	0.00	100%	100%
HAL-P-MF-M-560	Bib tap	10	26-Mar-26	01-Jul-26	19-Aug-26 A	14-Sep-26 A	0.00	0.00	0.00	100%	100%
DELIVERY		107	27-Apr-26	06-Sep-26	01-Mar-26 A	15-Sep-26 A	857,304.95	857,304.95	857,304.95	100%	100%
HAL-P-DL-M-430	U/G HDPE pipes	7	20-May-26	01-Jun-26	01-Mar-26 A	01-Mar-26 A	67,928.76	67,928.76	67,928.76	100%	100%
HAL-P-DL-M-510	UPVC pipes	7	02-Jun-26	10-Jun-26	01-Mar-26 A	01-Mar-26 A	62,064.90	62,064.90	62,064.90	100%	100%
HAL-P-DL-M-540	Gully trap	7	20-Jun-26	28-Jun-26	01-Mar-26 A	01-Mar-26 A	10,206.00	10,206.00	10,206.00	100%	100%
HAL-P-DL-M-480	PPR pipes	7	27-Apr-26	05-May-26	09-May-26 A	09-May-26 A	47,658.38	47,658.38	47,658.38	100%	100%
HAL-P-DL-M-390	Fire fighting valves	7	19-Jul-26	27-Jul-26	13-May-26 A	13-Jun-26 A	27,932.85	27,932.85	27,932.85	100%	100%
HAL-P-DL-M-420	Water supply valves	7	29-Jun-26	07-Jul-26	13-May-26 A	13-Jun-26 A	26,730.00	26,730.00	26,730.00	100%	100%
HAL-P-DL-M-440	Automatic air release valve	7	04-Jun-26	13-Jun-26	13-May-26 A	13-Jun-26 A	1,032.75	1,032.75	1,032.75	100%	100%
HAL-P-DL-M-450	OS & Y gate valve	7	10-Jun-26	18-Jun-26	13-May-26 A	13-Jun-26 A	11,105.10	11,105.10	11,105.10	100%	100%
HAL-P-DL-M-460	Fire alarm check valve	7	16-Jun-26	24-Jun-26	13-May-26 A	13-Jun-26 A	15,795.00	15,795.00	15,795.00	100%	100%
HAL-P-DL-M-530	Floor drain	7	14-Jun-26	22-Jun-26	06-Jun-26 A	06-Jun-26 A	23,328.00	23,328.00	23,328.00	100%	100%
HAL-P-DL-M-600	HVAC duct	7	03-May-26	11-May-26	14-Jun-26 A	14-Jun-26 A	345,424.50	345,424.50	345,424.50	100%	100%

2026 2027

Actual Level of Effort
Actual Work
Remaining Work
Critical Remaining Work
Milestone
summary

Date	Revision	Checked	Approved
01-Nov-26	Weekly Report		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete	2026 / 2027
HAL-P-DL-M-610	Flexible duct	7	09-May-26	17-May-26	14-Jun-26 A	14-Jun-26 A	41,193.36	41,193.36	41,193.36	100%	100%	Flexible duc
HAL-P-DL-M-620	Exhaust diffuser	7	14-May-26	23-May-26	14-Jun-26 A	14-Jun-26 A	21,870.00	21,870.00	21,870.00	100%	100%	Exhaust diff
HAL-P-DL-M-590	Inline exhaust fans	7	29-Aug-26	06-Sep-26	27-Jun-26 A	27-Jun-26 A	22,781.25	22,781.25	22,781.25	100%	100%	Inline exhau
HAL-P-DL-M-580	Lavatory / wash basin	1	07-Jul-26	15-Jul-26	28-Jun-26 A	25-Jul-26 A	44,712.00	44,712.00	44,712.00	100%	100%	Lavatory /
HAL-P-DL-M-490	Ball valve	7	18-May-26	30-May-26	25-Jul-26 A	25-Jul-26 A	7,848.90	7,848.90	7,848.90	100%	100%	Ball valve
HAL-P-DL-M-520	Roof vent caps	7	08-Jun-26	16-Jun-26	25-Jul-26 A	25-Jul-26 A	1,822.50	1,822.50	1,822.50	100%	100%	Roof vent
HAL-P-DL-M-550	Electric water heater	7	11-Aug-26	19-Aug-26	25-Jul-26 A	25-Jul-26 A	3,888.00	3,888.00	3,888.00	100%	100%	Electric wa
HAL-P-DL-M-660	Warning tapes	7	30-May-26	07-Jun-26	25-Jul-26 A	25-Jul-26 A	15,006.60	15,006.60	15,006.60	100%	100%	Warning ta
HAL-P-DL-M-570	Toilet Fittings	5	10-Jun-26	16-Jun-26	25-Jul-26 A	25-Jul-26 A	47,652.30	47,652.30	47,652.30	100%	100%	Toilet Fittin
HAL-P-DL-M-500	Capped connection	7	24-May-26	04-Jun-26	02-Sep-26 A	02-Sep-26 A	631.80	631.80	631.80	100%	100%	Capped c
HAL-P-DL-M-3410	Water tap	7	02-Jul-26	11-Jul-26	02-Sep-26 A	02-Sep-26 A	5,832.00	5,832.00	5,832.00	100%	100%	Water tap
HAL-P-DL-M-560	Bib tap	7	01-Jul-26	09-Jul-26	15-Sep-26 A	15-Sep-26 A	4,860.00	4,860.00	4,860.00	100%	100%	Bib tap
STAGING TIME		140	05-May-26	14-Sep-26	01-Mar-26 A	15-Sep-26 A	0.00	0.00	0.00	0%	0%	15-Sep-2
HAL-P-ST-M-430	U/G HDPE pipes	7	01-Jun-26	09-Jun-26	01-Mar-26 A	01-Mar-26 A	0.00	0.00	0.00	100%	100%	U/G HDPE pip
HAL-P-ST-M-510	UPVC pipes	7	10-Jun-26	18-Jun-26	01-Mar-26 A	01-Mar-26 A	0.00	0.00	0.00	100%	100%	UPVC pipes
HAL-P-ST-M-540	Gully trap	7	28-Jun-26	06-Jul-26	01-Mar-26 A	01-Mar-26 A	0.00	0.00	0.00	100%	100%	Gully trap
HAL-P-ST-M-480	PPR pipes	7	05-May-26	13-May-26	09-May-26 A	09-May-26 A	0.00	0.00	0.00	100%	100%	PPR pipes
HAL-P-ST-M-390	Fire fighting valves	7	27-Jul-26	04-Aug-26	13-May-26 A	13-Jun-26 A	0.00	0.00	0.00	100%	100%	Fire fighting
HAL-P-ST-M-420	Water supply valves	7	07-Jul-26	15-Jul-26	13-May-26 A	13-Jun-26 A	0.00	0.00	0.00	100%	100%	Water supp
HAL-P-ST-M-530	Floor drain	7	22-Jun-26	30-Jun-26	06-Jun-26 A	06-Jun-26 A	0.00	0.00	0.00	100%	100%	Floor drain
HAL-P-ST-M-440	Automatic air release valve	7	13-Jun-26	21-Jun-26	13-Jun-26 A	13-Jun-26 A	0.00	0.00	0.00	100%	100%	Automatic a
HAL-P-ST-M-450	OS & Y gate valve	7	18-Jun-26	27-Jun-26	13-Jun-26 A	13-Jun-26 A	0.00	0.00	0.00	100%	100%	OS & Y gate
HAL-P-ST-M-460	Fire alarm check valve	7	24-Jun-26	02-Jul-26	13-Jun-26 A	13-Jun-26 A	0.00	0.00	0.00	100%	100%	Fire alarm c
HAL-P-ST-M-600	HVAC duct	7	11-May-26	19-May-26	14-Jun-26 A	14-Jun-26 A	0.00	0.00	0.00	100%	100%	HVAC duct
HAL-P-ST-M-610	Flexible duct	7	17-May-26	25-May-26	14-Jun-26 A	14-Jun-26 A	0.00	0.00	0.00	100%	100%	Flexible duc
HAL-P-ST-M-620	Exhaust diffuser	7	23-May-26	03-Jun-26	14-Jun-26 A	14-Jun-26 A	0.00	0.00	0.00	100%	100%	Exhaust diff
HAL-P-ST-M-590	Inline exhaust fans	7	06-Sep-26	14-Sep-26	27-Jun-26 A	27-Jun-26 A	0.00	0.00	0.00	100%	100%	Inline exhau
HAL-P-ST-M-490	Ball valve	7	30-May-26	07-Jun-26	25-Jul-26 A	25-Jul-26 A	0.00	0.00	0.00	100%	100%	Ball valve
HAL-P-ST-M-520	Roof vent caps	7	16-Jun-26	24-Jun-26	25-Jul-26 A	25-Jul-26 A	0.00	0.00	0.00	100%	100%	Roof vent
HAL-P-ST-M-550	Electric water heater	7	19-Aug-26	27-Aug-26	25-Jul-26 A	25-Jul-26 A	0.00	0.00	0.00	100%	100%	Electric wa
HAL-P-ST-M-580	Lavatory / wash basin	7	15-Jul-26	23-Jul-26	25-Jul-26 A	25-Jul-26 A	0.00	0.00	0.00	100%	100%	Lavatory /
HAL-P-ST-M-660	Warning tapes	7	07-Jun-26	15-Jun-26	25-Jul-26 A	25-Jul-26 A	0.00	0.00	0.00	100%	100%	Warning ta
HAL-P-ST-M-570	Toilet Fittings	5	16-Jun-26	22-Jun-26	25-Jul-26 A	25-Jul-26 A	0.00	0.00	0.00	100%	100%	Toilet Fittin
HAL-P-ST-M-500	Capped connection	7	04-Jun-26	13-Jun-26	02-Sep-26 A	02-Sep-26 A	0.00	0.00	0.00	100%	100%	Capped c
HAL-P-ST-M-3410	Water tap	7	11-Jul-26	19-Jul-26	02-Sep-26 A	02-Sep-26 A	0.00	0.00	0.00	100%	100%	Water tap
HAL-P-ST-M-560	Bib tap	7	09-Jul-26	18-Jul-26	15-Sep-26 A	15-Sep-26 A	0.00	0.00	0.00	100%	100%	Bib tap
ELECTRICAL		201	13-Jan-26	02-Jul-26	29-Jan-26 A	01-Oct-26 A	660,077.51	660,077.51	660,077.51	100%	100%	01-Oct-2
PO ISSUE		141	13-Jan-26	08-Mar-26	29-Jan-26 A	27-Jul-26 A	0.00	0.00	0.00	0%	0%	27-Jul-26 A
HAL-P-PO-E-350	Wiring devices	5	05-Feb-26	10-Feb-26	29-Jan-26 A	29-Jan-26 A	0.00	0.00	0.00	100%	100%	Wiring devices
HAL-P-PO-E-340	Grounding system	4	31-Jan-26	04-Feb-26	04-Mar-26 A	04-Mar-26 A	0.00	0.00	0.00	100%	100%	Grounding syst
HAL-P-PO-E-310	PVC conduits	5	13-Jan-26	18-Jan-26	11-Mar-26 A	11-Mar-26 A	0.00	0.00	0.00	100%	100%	PVC conduits
HAL-P-PO-E-320	Wires	5	19-Jan-26	24-Jan-26	01-Jun-26 A	01-Jun-26 A	0.00	0.00	0.00	100%	100%	Wires
HAL-P-PO-E-330	Wall mounted, duplex, telephone and data outlet	5	02-Mar-26	08-Mar-26	03-Jun-26 A	03-Jun-26 A	0.00	0.00	0.00	100%	100%	Wall mounte
HAL-P-PO-E-370	HDPE ducts	5	11-Feb-26	16-Feb-26	03-Jun-26 A	03-Jun-26 A	0.00	0.00	0.00	100%	100%	HDPE ducts
HAL-P-PO-E-290	Low Voltage cables	5	17-Feb-26	23-Feb-26	16-Jun-26 A	16-Jun-26 A	0.00	0.00	0.00	100%	100%	Low Voltage
HAL-P-PO-E-300	Disconnect switches	5	23-Feb-26	02-Mar-26	27-Jul-26 A	27-Jul-26 A	0.00	0.00	0.00	100%	100%	Disconnec
HAL-P-PO-E-2100	Cable Tray	5	25-Jan-26	29-Jan-26	27-Jul-26 A	27-Jul-26 A	0.00	0.00	0.00	100%	100%	Cable Tray
MANUFACTURING		170	19-Jan-26	16-Jun-26	29-Jan-26 A	01-Oct-26 A	0.00	0.00	0.00	0%	0%	01-Oct-2
HAL-P-MF-E-350	Wiring devices	82	11-Feb-26	20-May-26	29-Jan-26 A	02-Jun-26 A	0.00	0.00	0.00	100%	100%	Wiring devic


Actual Level of Effort
Actual Work
Remaining Work
Critical Remaining Work
Milestone
summary

Date	Revision	Checked	Approved
01-Nov-26	Weekly Report		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete
HAL-P-MF-E-340	Grounding system	80	05-Feb-26	14-May-26	04-Mar-26 A	02-May-26 A	0.00	0.00	0.00	100%	100%
HAL-P-MF-E-310	PVC conduits	40	19-Jan-26	27-Apr-26	11-Mar-26 A	11-May-26 A	0.00	0.00	0.00	100%	100%
HAL-P-MF-E-320	Wires	81	25-Jan-26	03-May-26	01-Jun-26 A	03-Jun-26 A	0.00	0.00	0.00	100%	100%
HAL-P-MF-E-330	Wall mounted, duplex, telephone and data outlet	30	08-Mar-26	16-Jun-26	03-Jun-26 A	01-Oct-26 A	0.00	0.00	0.00	100%	100%
HAL-P-MF-E-370	HDPE ducts	80	17-Feb-26	30-May-26	03-Jun-26 A	04-Jun-26 A	0.00	0.00	0.00	100%	100%
HAL-P-MF-E-290	Low Voltage cables	20	23-Feb-26	04-Jun-26	16-Jun-26 A	16-Jul-26 A	0.00	0.00	0.00	100%	100%
HAL-P-MF-E-300	Disconnect switches	20	02-Mar-26	10-Jun-26	27-Jul-26 A	16-Aug-26 A	0.00	0.00	0.00	100%	100%
HAL-P-MF-E-2100	Cable Tray	20	31-Jan-26	09-May-26	27-Jul-26 A	16-Aug-26 A	0.00	0.00	0.00	100%	100%
DELIVERY		134	27-Apr-26	24-Jun-26	12-Mar-26 A	01-Oct-26 A	660,077.51	660,077.51	660,077.51	100%	100%
HAL-P-DL-E-310	PVC conduits	7	27-Apr-26	05-May-26	12-Mar-26 A	12-Mar-26 A	3,863.70	3,863.70	3,863.70	100%	100%
HAL-P-DL-E-340	Grounding system	7	14-May-26	23-May-26	04-Apr-26 A	02-May-26 A	95,510.48	95,510.48	95,510.48	100%	100%
HAL-P-DL-E-350	Wiring devices	7	20-May-26	01-Jun-26	03-Jun-26 A	03-Jun-26 A	50,641.20	50,641.20	50,641.20	100%	100%
HAL-P-DL-E-320	Wires	7	03-May-26	11-May-26	04-Jun-26 A	04-Jun-26 A	10,935.00	10,935.00	10,935.00	100%	100%
HAL-P-DL-E-370	HDPE ducts	7	30-May-26	07-Jun-26	04-Jun-26 A	04-Jun-26 A	274,495.23	274,495.23	274,495.23	100%	100%
HAL-P-DL-E-290	Low Voltage cables	7	04-Jun-26	13-Jun-26	16-Jul-26 A	16-Jul-26 A	104,031.00	104,031.00	104,031.00	100%	100%
HAL-P-DL-E-300	Disconnect switches	7	10-Jun-26	18-Jun-26	16-Aug-26 A	16-Aug-26 A	63,009.90	63,009.90	63,009.90	100%	100%
HAL-P-DL-E-2100	Cable Tray	7	09-May-26	17-May-26	16-Aug-26 A	16-Aug-26 A	704.70	704.70	704.70	100%	100%
HAL-P-DL-E-330	Wall mounted, duplex, telephone and data outlet	7	16-Jun-26	24-Jun-26	01-Oct-26 A	01-Oct-26 A	56,886.30	56,886.30	56,886.30	100%	100%
STAGING TIME		134	05-May-26	02-Jul-26	12-Mar-26 A	01-Oct-26 A	0.00	0.00	0.00	0%	0%
HAL-P-ST-E-310	PVC conduits	7	05-May-26	13-May-26	12-Mar-26 A	12-Mar-26 A	0.00	0.00	0.00	100%	100%
HAL-P-ST-E-340	Grounding system	7	23-May-26	03-Jun-26	04-Apr-26 A	02-May-26 A	0.00	0.00	0.00	100%	100%
HAL-P-ST-E-350	Wiring devices	7	01-Jun-26	09-Jun-26	03-Jun-26 A	03-Jun-26 A	0.00	0.00	0.00	100%	100%
HAL-P-ST-E-320	Wires	7	11-May-26	19-May-26	04-Jun-26 A	04-Jun-26 A	0.00	0.00	0.00	100%	100%
HAL-P-ST-E-370	HDPE ducts	7	07-Jun-26	15-Jun-26	04-Jun-26 A	04-Jun-26 A	0.00	0.00	0.00	100%	100%
HAL-P-ST-E-290	Low Voltage cables	7	13-Jun-26	21-Jun-26	16-Jul-26 A	16-Jul-26 A	0.00	0.00	0.00	100%	100%
HAL-P-ST-E-300	Disconnect switches	7	18-Jun-26	27-Jun-26	16-Aug-26 A	16-Aug-26 A	0.00	0.00	0.00	100%	100%
HAL-P-ST-E-2100	Cable Tray	7	17-May-26	25-May-26	16-Aug-26 A	16-Aug-26 A	0.00	0.00	0.00	100%	100%
HAL-P-ST-E-330	Wall mounted, duplex, telephone and data outlet	7	24-Jun-26	02-Jul-26	01-Oct-26 A	01-Oct-26 A	0.00	0.00	0.00	100%	100%
EXTERNAL		113	07-Mar-26	18-Aug-26	17-Jun-26 A	15-Oct-26 A	1,373,591.63	1,373,591.63	1,373,591.63	100%	100%
PO ISSUE		102	07-Mar-26	29-Mar-26	17-Jun-26 A	12-Oct-26 A	0.00	0.00	0.00	0%	0%
HAL-P-PO-EX-80	Asphalt works	5	07-Mar-26	12-Mar-26	17-Jun-26 A	17-Jun-26 A	0.00	0.00	0.00	100%	100%
HAL-P-PO-EX-150	Gravel bedding	5	23-Mar-26	29-Mar-26	23-Jun-26 A	23-Jun-26 A	0.00	0.00	0.00	100%	100%
HAL-P-PO-EX-130	Interlock tiles	5	16-Mar-26	25-Mar-26	24-Jul-26 A	24-Jul-26 A	0.00	0.00	0.00	100%	100%
HAL-P-PO-EX-140	Curbstones	5	22-Mar-26	28-Mar-26	24-Jul-26 A	24-Jul-26 A	0.00	0.00	0.00	100%	100%
HAL-P-PO-EX-110	Road signs	5	14-Mar-26	23-Mar-26	06-Aug-26 A	06-Aug-26 A	0.00	0.00	0.00	100%	100%
HAL-P-PO-EX-90	Concrete parking bumper	5	09-Mar-26	15-Mar-26	16-Aug-26 A	16-Aug-26 A	0.00	0.00	0.00	100%	100%
HAL-P-PO-EX-100	Road markings	5	11-Mar-26	21-Mar-26	12-Oct-26 A	12-Oct-26 A	0.00	0.00	0.00	100%	100%
MANUFACTURING		107	12-Mar-26	02-Aug-26	17-Jun-26 A	14-Oct-26 A	0.00	0.00	0.00	0%	0%
HAL-P-MF-EX-80	Asphalt works	80	12-Mar-26	02-Aug-26	17-Jun-26 A	20-Jun-26 A	0.00	0.00	0.00	100%	100%
HAL-P-MF-EX-150	Gravel bedding	30	29-Mar-26	15-Jul-26	25-Jun-26 A	27-Jun-26 A	0.00	0.00	0.00	100%	100%
HAL-P-MF-EX-130	Interlock tiles	25	25-Mar-26	12-Jul-26	24-Jul-26 A	25-Jul-26 A	0.00	0.00	0.00	100%	100%
HAL-P-MF-EX-140	Curbstones	25	28-Mar-26	14-Jul-26	24-Jul-26 A	25-Jul-26 A	0.00	0.00	0.00	100%	100%
HAL-P-MF-EX-110	Road signs	25	23-Mar-26	09-Jul-26	06-Aug-26 A	08-Aug-26 A	0.00	0.00	0.00	100%	100%
HAL-P-MF-EX-90	Concrete parking bumper	25	15-Mar-26	05-Jul-26	16-Aug-26 A	17-Sep-26 A	0.00	0.00	0.00	100%	100%
HAL-P-MF-EX-100	Road markings	10	21-Mar-26	07-Jul-26	12-Oct-26 A	14-Oct-26 A	0.00	0.00	0.00	100%	100%
DELIVERY		63	05-Jul-26	10-Aug-26	20-Jun-26 A	15-Oct-26 A	1,373,591.63	1,373,591.63	1,373,591.63	100%	100%
HAL-P-DL-EX-80	Asphalt works	7	02-Aug-26	10-Aug-26	20-Jun-26 A	20-Jun-26 A	1,151,009.43	1,151,009.43	1,151,009.43	100%	100%
HAL-P-DL-EX-150	Gravel bedding	2	15-Jul-26	23-Jul-26	27-Jun-26 A	27-Jun-26 A	34,763.85	34,763.85	34,763.85	100%	100%
HAL-P-DL-EX-130	Interlock tiles	2	12-Jul-26	20-Jul-26	25-Jul-26 A	25-Jul-26 A	85,760.78	85,760.78	85,760.78	100%	100%

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete	2026 2027
HAL-P-DL-EX-140	Curbstones	2	14-Jul-26	22-Jul-26	25-Jul-26 A	25-Jul-26 A	57,773.25	57,773.25	57,773.25	100%	100%	Curbstone
HAL-P-DL-EX-110	Road signs	2	09-Jul-26	18-Jul-26	08-Aug-26 A	08-Aug-26 A	21,993.93	21,993.93	21,993.93	100%	100%	Road sign
HAL-P-DL-EX-90	Concrete parking bumper	2	05-Jul-26	13-Jul-26	19-Sep-26 A	19-Sep-26 A	6,386.04	6,386.04	6,386.04	100%	100%	Concrete
HAL-P-DL-EX-100	Road markings	2	07-Jul-26	15-Jul-26	15-Oct-26 A	15-Oct-26 A	15,904.35	15,904.35	15,904.35	100%	100%	Road m
STAGING TIME		61	13-Jul-26	18-Aug-26	27-Jun-26 A	15-Oct-26 A	0.00	0.00	0.00	0%	0%	15-Oct-2
HAL-P-ST-EX-150	Gravel bedding	7	23-Jul-26	01-Aug-26	27-Jun-26 A	27-Jun-26 A	0.00	0.00	0.00	100%	100%	Gravel bed
HAL-P-ST-EX-130	Interlock tiles	7	20-Jul-26	28-Jul-26	25-Jul-26 A	25-Jul-26 A	0.00	0.00	0.00	100%	100%	Interlock til
HAL-P-ST-EX-140	Curbstones	7	22-Jul-26	30-Jul-26	25-Jul-26 A	25-Jul-26 A	0.00	0.00	0.00	100%	100%	Curbstone
HAL-P-ST-EX-110	Road signs	7	18-Jul-26	26-Jul-26	08-Aug-26 A	08-Aug-26 A	0.00	0.00	0.00	100%	100%	Road sign
HAL-P-ST-EX-90	Concrete parking bumper	7	13-Jul-26	21-Jul-26	19-Sep-26 A	19-Sep-26 A	0.00	0.00	0.00	100%	100%	Concrete
HAL-P-ST-EX-80	Asphalt works	1	10-Aug-26	18-Aug-26	10-Oct-26 A	10-Oct-26 A	0.00	0.00	0.00	100%	100%	Asphalt
HAL-P-ST-EX-100	Road markings	1	15-Jul-26	23-Jul-26	15-Oct-26 A	15-Oct-26 A	0.00	0.00	0.00	100%	100%	Road m
ENVIRONMENTAL		189	13-Jan-26	08-Jul-26	24-Feb-26 A	02-Aug-26 A	255,065.76	255,065.76	255,065.76	100%	100%	02-Aug-26
PO ISSUE		105	13-Jan-26	02-Mar-26	24-Feb-26 A	24-Feb-26 A	0.00	0.00	0.00	0%	0%	24-Feb-26 A, P
HAL-P-PO-EN-100	HDPE pipes for fire system	5	13-Jan-26	18-Jan-26	24-Feb-26 A	24-Feb-26 A	0.00	0.00	0.00	100%	100%	HDPE pipes fo
HAL-P-PO-EN-110	Directly buried gate valve for fire system	5	19-Jan-26	24-Jan-26	24-Feb-26 A	24-Feb-26 A	0.00	0.00	0.00	100%	100%	Directly buried
HAL-P-PO-EN-120	HDPE pipes for water supply system	5	25-Jan-26	29-Jan-26	24-Feb-26 A	24-Feb-26 A	0.00	0.00	0.00	100%	100%	HDPE pipes fo
HAL-P-PO-EN-140	Air valve	5	05-Feb-26	10-Feb-26	24-Feb-26 A	24-Feb-26 A	0.00	0.00	0.00	100%	100%	Air valve
HAL-P-PO-EN-150	Washout valve	5	11-Feb-26	16-Feb-26	24-Feb-26 A	24-Feb-26 A	0.00	0.00	0.00	100%	100%	Washout valve
HAL-P-PO-EN-160	Gate valve	5	17-Feb-26	23-Feb-26	24-Feb-26 A	24-Feb-26 A	0.00	0.00	0.00	100%	100%	Gate valve
HAL-P-PO-EN-170	GRP pipes	5	23-Feb-26	02-Mar-26	24-Feb-26 A	24-Feb-26 A	0.00	0.00	0.00	100%	100%	GRP pipes
HAL-P-PO-EN-130	Directly buried gate valve for water system	1	31-Jan-26	04-Feb-26	24-Feb-26 A	24-Feb-26 A	0.00	0.00	0.00	100%	100%	Directly buried
MANUFACTURING		175	19-Jan-26	22-Jun-26	24-Feb-26 A	01-Aug-26 A	0.00	0.00	0.00	0%	0%	01-Aug-26
HAL-P-MF-EN-100	HDPE pipes for fire system	80	19-Jan-26	09-May-26	24-Feb-26 A	28-Feb-26 A	0.00	0.00	0.00	100%	100%	HDPE pipes fo
HAL-P-MF-EN-110	Directly buried gate valve for fire system	30	25-Jan-26	14-May-26	24-Feb-26 A	01-Aug-26 A	0.00	0.00	0.00	100%	100%	Directly bu
HAL-P-MF-EN-120	HDPE pipes for water supply system	80	31-Jan-26	20-May-26	24-Feb-26 A	28-Feb-26 A	0.00	0.00	0.00	100%	100%	HDPE pipes fo
HAL-P-MF-EN-130	Directly buried gate valve for water system	30	05-Feb-26	30-May-26	24-Feb-26 A	01-Aug-26 A	0.00	0.00	0.00	100%	100%	Directly bu
HAL-P-MF-EN-140	Air valve	80	11-Feb-26	04-Jun-26	24-Feb-26 A	13-May-26 A	0.00	0.00	0.00	100%	100%	Air valve
HAL-P-MF-EN-160	Gate valve	30	23-Feb-26	16-Jun-26	24-Feb-26 A	01-Aug-26 A	0.00	0.00	0.00	100%	100%	Gate valve
HAL-P-MF-EN-170	GRP pipes	80	02-Mar-26	22-Jun-26	24-Feb-26 A	28-Feb-26 A	0.00	0.00	0.00	100%	100%	GRP pipes
HAL-P-MF-EN-150	Washout valve	30	17-Feb-26	10-Jun-26	24-Feb-26 A	01-Aug-26 A	0.00	0.00	0.00	100%	100%	Washout v
DELIVERY		45	09-May-26	30-Jun-26	01-Mar-26 A	02-Aug-26 A	255,065.76	255,065.76	255,065.76	100%	100%	02-Aug-26
HAL-P-DL-EN-100	HDPE pipes for fire system	7	09-May-26	17-May-26	01-Mar-26 A	01-Mar-26 A	65,612.43	65,612.43	65,612.43	100%	100%	HDPE pipes fo
HAL-P-DL-EN-120	HDPE pipes for water supply system	7	20-May-26	01-Jun-26	01-Mar-26 A	01-Mar-26 A	63,838.80	63,838.80	63,838.80	100%	100%	HDPE pipes fo
HAL-P-DL-EN-170	GRP pipes	7	22-Jun-26	30-Jun-26	01-Mar-26 A	01-Mar-26 A	86,734.53	86,734.53	86,734.53	100%	100%	GRP pipes
HAL-P-DL-EN-140	Air valve	7	04-Jun-26	13-Jun-26	13-May-26 A	13-May-26 A	5,832.00	5,832.00	5,832.00	100%	100%	Air valve
HAL-P-DL-EN-110	Directly buried gate valve for fire system	7	14-May-26	23-May-26	02-Aug-26 A	02-Aug-26 A	11,858.40	11,858.40	11,858.40	100%	100%	Directly bu
HAL-P-DL-EN-130	Directly buried gate valve for water system	7	30-May-26	07-Jun-26	02-Aug-26 A	02-Aug-26 A	11,955.60	11,955.60	11,955.60	100%	100%	Directly bu
HAL-P-DL-EN-150	Washout valve	7	10-Jun-26	18-Jun-26	02-Aug-26 A	02-Aug-26 A	6,804.00	6,804.00	6,804.00	100%	100%	Washout v
HAL-P-DL-EN-160	Gate valve	7	16-Jun-26	24-Jun-26	02-Aug-26 A	02-Aug-26 A	2,430.00	2,430.00	2,430.00	100%	100%	Gate valve
STAGING TIME		45	17-May-26	08-Jul-26	01-Mar-26 A	02-Aug-26 A	0.00	0.00	0.00	0%	0%	02-Aug-26
HAL-P-ST-EN-100	HDPE pipes for fire system	7	17-May-26	25-May-26	01-Mar-26 A	01-Mar-26 A	0.00	0.00	0.00	100%	100%	HDPE pipes fo
HAL-P-ST-EN-120	HDPE pipes for water supply system	7	01-Jun-26	09-Jun-26	01-Mar-26 A	01-Mar-26 A	0.00	0.00	0.00	100%	100%	HDPE pipes fo
HAL-P-ST-EN-170	GRP pipes	7	30-Jun-26	08-Jul-26	01-Mar-26 A	01-Mar-26 A	0.00	0.00	0.00	100%	100%	GRP pipes
HAL-P-ST-EN-140	Air valve	7	13-Jun-26	21-Jun-26	13-May-26 A	13-May-26 A	0.00	0.00	0.00	100%	100%	Air valve
HAL-P-ST-EN-110	Directly buried gate valve for fire system	7	23-May-26	03-Jun-26	02-Aug-26 A	02-Aug-26 A	0.00	0.00	0.00	100%	100%	Directly bu
HAL-P-ST-EN-130	Directly buried gate valve for water system	7	07-Jun-26	15-Jun-26	02-Aug-26 A	02-Aug-26 A	0.00	0.00	0.00	100%	100%	Directly bu
HAL-P-ST-EN-150	Washout valve	7	18-Jun-26	27-Jun-26	02-Aug-26 A	02-Aug-26 A	0.00	0.00	0.00	100%	100%	Washout v
HAL-P-ST-EN-160	Gate valve	7	24-Jun-26	02-Jul-26	02-Aug-26 A	02-Aug-26 A	0.00	0.00	0.00	100%	100%	Gate valve

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete
CONSTRUCTION (60%)		318	24-Dec-25	26-Nov-26	22-Dec-25 A	29-Oct-26 A	26,740,449.54	25,783,765.22	26,740,449.54	96.42%	100%
RBF 900 SQM FACTORIES		318	24-Dec-25	26-Nov-26	22-Dec-25 A	29-Oct-26 A	22,591,556.51	21,712,187.62	22,591,556.51	96.11%	100%
SITE WORKS		235	24-Dec-25	23-Feb-26	22-Dec-25 A	24-Sep-26 A	152,011.73	152,011.73	152,011.73	100%	100%
HAL-C-GEN-10	Initial Site Survey and Setting out	10	24-Dec-25	04-Jan-26	22-Dec-25 A	25-Dec-25 A	0.00	0.00	0.00	100%	100%
HAL-C-GEN-77	Excavation to the target grading level	7	05-Jan-26	12-Jan-26	27-Dec-25 A	31-Jan-26 A	99,312.46	99,312.46	99,312.46	100%	100%
HAL-C-GEN-1440	Relocating of existing Tress	5	05-Feb-26	10-Feb-26	18-Jan-26 A	21-Jan-26 A	2,211.78	2,211.78	2,211.78	100%	100%
HAL-C-GEN-99	Demolition of existing structure	14	19-Jan-26	04-Feb-26	09-Apr-26 A	11-Apr-26 A	11,058.89	11,058.89	11,058.89	100%	100%
HAL-C-GEN-88	Demolition of existing curbstone,side walk & steel fence	12	05-Jan-26	18-Jan-26	17-Jun-26 A	20-Jun-26 A	12,277.82	12,277.82	12,277.82	100%	100%
HAL-C-GEN-78	Backfilling to reach target level	5	13-Jan-26	18-Jan-26	22-Aug-26 A	29-Aug-26 A	18,170.97	18,170.97	18,170.97	100%	100%
HAL-C-GEN-620	Block Wall	10	11-Feb-26	23-Feb-26	22-Sep-26 A	24-Sep-26 A	8,979.81	8,979.81	8,979.81	100%	100%
BLOCK B		265	19-Jan-26	28-Oct-26	28-Dec-25 A	29-Oct-26 A	4,421,412.75	4,421,412.75	4,421,412.75	100%	100%
STRUCTURAL		183	19-Jan-26	13-Jun-26	28-Dec-25 A	16-Jul-26 A	967,762.25	967,762.25	967,762.25	100%	100%
FOOTING		28	19-Jan-26	10-Feb-26	28-Dec-25 A	28-Jan-26 A	321,886.00	321,886.00	321,886.00	100%	100%
HAL-C-B-S-160	Excavation for footings	7	19-Jan-26	26-Jan-26	28-Dec-25 A	07-Jan-26 A	66,496.45	66,496.45	66,496.45	100%	100%
HAL-C-B-S-777	Anti Termite Below Footings	1	27-Jan-26	27-Jan-26	10-Jan-26 A	10-Jan-26 A	8,441.61	8,441.61	8,441.61	100%	100%
HAL-C-B-S-537	Lean Concrete Below Footings	2	29-Jan-26	31-Jan-26	11-Jan-26 A	11-Jan-26 A	8,238.87	8,238.87	8,238.87	100%	100%
HAL-C-B-S-687	Vapour Barrier for Footings	1	28-Jan-26	28-Jan-26	11-Jan-26 A	11-Jan-26 A	6,030.16	6,030.16	6,030.16	100%	100%
HAL-C-B-S-597	Formwork for Footings	4	05-Feb-26	09-Feb-26	13-Jan-26 A	21-Jan-26 A	23,267.89	23,267.89	23,267.89	100%	100%
HAL-C-B-S-587	Rebar for Footings	4	01-Feb-26	04-Feb-26	20-Jan-26 A	27-Jan-26 A	93,071.56	93,071.56	93,071.56	100%	100%
HAL-C-B-S-547	Pouring Concrete for Footings	1	10-Feb-26	10-Feb-26	28-Jan-26 A	28-Jan-26 A	116,339.45	116,339.45	116,339.45	100%	100%
COLUMN NECK		20	11-Feb-26	11-Mar-26	29-Jan-26 A	06-Apr-26 A	94,596.46	94,596.46	94,596.46	100%	100%
HAL-C-B-S-637	Rebar for column neck	2	11-Feb-26	12-Feb-26	29-Jan-26 A	03-Feb-26 A	21,993.66	21,993.66	21,993.66	100%	100%
HAL-C-B-S-647	Formwork for column neck	2	17-Feb-26	19-Feb-26	03-Feb-26 A	05-Feb-26 A	5,498.72	5,498.72	5,498.72	100%	100%
HAL-C-B-S-677	Damp proof /Bitumin paint on Footings & column neck	2	21-Feb-26	23-Feb-26	07-Feb-26 A	03-Mar-26 A	6,903.81	6,903.81	6,903.81	100%	100%
HAL-C-B-S-627	Pouring Concrete for column neck	1	19-Feb-26	21-Feb-26	10-Feb-26 A	02-Mar-26 A	27,492.39	27,492.39	27,492.39	100%	100%
HAL-C-B-S-737	Backfilling / Compaction up to Bottom of Grade Beams	14	24-Feb-26	11-Mar-26	14-Feb-26 A	06-Apr-26 A	32,707.87	32,707.87	32,707.87	100%	100%
GRADE BEAM		48	11-Mar-26	01-Apr-26	14-Apr-26 A	07-May-26 A	95,754.56	95,754.56	95,754.56	100%	100%
HAL-C-B-S-557	Lean Concrete Below Grade Beams	2	15-Mar-26	21-Mar-26	14-Apr-26 A	14-Apr-26 A	8,238.87	8,238.87	8,238.87	100%	100%
HAL-C-B-S-707	Vapour barrier for Grade Beams	2	12-Mar-26	15-Mar-26	14-Apr-26 A	14-Apr-26 A	4,019.90	4,019.90	4,019.90	100%	100%
HAL-C-B-S-787	Anti Termite Below Grade Beams	1	11-Mar-26	12-Mar-26	14-Apr-26 A	14-Apr-26 A	8,441.61	8,441.61	8,441.61	100%	100%
HAL-C-B-S-607	Rebar for Grade Beams	5	21-Mar-26	26-Mar-26	15-Apr-26 A	29-Apr-26 A	24,993.07	24,993.07	24,993.07	100%	100%
HAL-C-B-S-617	Formwork for Grade Beams	2	26-Mar-26	29-Mar-26	15-Apr-26 A	29-Apr-26 A	6,248.27	6,248.27	6,248.27	100%	100%
HAL-C-B-S-767	Anchor bolts installation	2	26-Mar-26	29-Mar-26	25-Apr-26 A	29-Apr-26 A	5,667.68	5,667.68	5,667.68	100%	100%
HAL-C-B-S-567	Pouring Concrete for Grade Beams	1	29-Mar-26	30-Mar-26	29-Apr-26 A	29-Apr-26 A	31,241.35	31,241.35	31,241.35	100%	100%
HAL-C-B-S-717	Damp proof /Bitumin paint on Grade Beams	2	30-Mar-26	01-Apr-26	06-May-26 A	07-May-26 A	6,903.81	6,903.81	6,903.81	100%	100%
SLAB ON GRADE		54	01-Apr-26	13-Jun-26	09-May-26 A	20-Jun-26 A	359,908.90	359,908.90	359,908.90	100%	100%
HAL-C-B-S-747	Backfilling / Compaction for Slab on Grade	12	01-Apr-26	15-Apr-26	09-May-26 A	20-May-26 A	32,707.87	32,707.87	32,707.87	100%	100%
HAL-C-B-S-577	Pouring Concrete for Ground Slab	4	19-Apr-26	23-Apr-26	01-Jun-26 A	04-Jun-26 A	304,091.64	304,091.64	304,091.64	100%	100%
HAL-C-B-S-697	Anti Termite Treatment below Ground Slab	1	15-Apr-26	16-Apr-26	01-Jun-26 A	04-Jun-26 A	11,255.49	11,255.49	11,255.49	100%	100%
HAL-C-B-S-727	Vapour barrier for below Ground Slab	2	16-Apr-26	19-Apr-26	01-Jun-26 A	04-Jun-26 A	10,050.07	10,050.07	10,050.07	100%	100%
HAL-C-B-S-757	Concrete pad	7	04-Jun-26	13-Jun-26	17-Jun-26 A	20-Jun-26 A	1,803.82	1,803.82	1,803.82	100%	100%
COLUMNS & BEAMS		22	15-Apr-26	16-May-26	28-Feb-26 A	16-Jul-26 A	95,616.33	95,616.33	95,616.33	100%	100%
HAL-C-B-S-6101	Rebar for Tie Beams	4	29-Apr-26	04-May-26	28-Feb-26 A	02-Mar-26 A	7,796.52	7,796.52	7,796.52	100%	100%
HAL-C-B-S-6102	Formwork for Tie Beams	2	04-May-26	06-May-26	02-Mar-26 A	04-Mar-26 A	1,949.44	1,949.44	1,949.44	100%	100%
HAL-C-B-S-6103	Pouring Concrete for Tie Beams	1	06-May-26	07-May-26	05-Mar-26 A	05-Mar-26 A	9,745.95	9,745.95	9,745.95	100%	100%
HAL-C-B-S-5101	Rebar for column	7	15-Apr-26	23-Apr-26	01-Jun-26 A	04-Jun-26 A	18,494.75	18,494.75	18,494.75	100%	100%
HAL-C-B-S-5102	Formwork for column	4	23-Apr-26	28-Apr-26	09-Jun-26 A	11-Jun-26 A	4,623.84	4,623.84	4,623.84	100%	100%
HAL-C-B-S-5103	Pouring Concrete for column	1	28-Apr-26	29-Apr-26	13-Jun-26 A	13-Jun-26 A	23,118.59	23,118.59	23,118.59	100%	100%
HAL-C-B-S-6113	Rebar for Beams	4	07-May-26	12-May-26	08-Jul-26 A	16-Jul-26 A	11,954.65	11,954.65	11,954.65	100%	100%



Actual Level of Effort | Remaining Work | Milestone
Actual Work | Critical Remaining Work | summary

Date	Revision	Checked	Approved
01-Nov-26	Weekly Report		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete
HAL-C-B-S-6123	Formwork for Beams	2	12-May-26	14-May-26	08-Jul-26 A	16-Jul-26 A	2,988.97	2,988.97	2,988.97	100%	100%
HAL-C-B-S-6133	Pouring Concrete for Beams	1	14-May-26	16-May-26	11-Jul-26 A	16-Jul-26 A	14,943.63	14,943.63	14,943.63	100%	100%
STRUCTURAL STEEL		61	01-Apr-26	10-Jun-26	16-May-26 A	15-Aug-26 A	1,552,860.73	1,552,860.73	1,552,860.73	100%	100%
HAL-C-B-SS-150	Installation of columns	3	01-Apr-26	05-Apr-26	16-May-26 A	20-May-26 A	164,362.65	164,362.65	164,362.65	100%	100%
HAL-C-B-SS-160	Installation of raft and purlins	5	05-Apr-26	11-Apr-26	16-May-26 A	20-May-26 A	340,060.66	340,060.66	340,060.66	100%	100%
HAL-C-B-SS-1030	Steel members for office area	5	11-Apr-26	16-Apr-26	25-May-26 A	31-May-26 A	97,318.17	97,318.17	97,318.17	100%	100%
HAL-C-A1-SS-1030	Steel members for external platform	5	16-Apr-26	22-Apr-26	25-May-26 A	31-May-26 A	27,249.09	27,249.09	27,249.09	100%	100%
HAL-C-B-SS-1020	Intumescent paint to steel works	5	15-Apr-26	21-Apr-26	13-Jun-26 A	22-Jun-26 A	269,283.81	269,283.81	269,283.81	100%	100%
HAL-C-B-SS-190	Installation of roof sheet	7	16-May-26	24-May-26	22-Jun-26 A	30-Jun-26 A	453,414.21	453,414.21	453,414.21	100%	100%
HAL-C-A1-SS-1040	Epoxy paint for external platform	5	22-Apr-26	28-Apr-26	28-Jul-26 A	30-Jul-26 A	6,812.27	6,812.27	6,812.27	100%	100%
HAL-C-B-SS-180	Installation of wall sandwich panel	5	04-Jun-26	10-Jun-26	01-Aug-26 A	13-Aug-26 A	170,030.33	170,030.33	170,030.33	100%	100%
HAL-C-A1-SS-1020	Epoxy paint to steel members at office area	5	16-Apr-26	22-Apr-26	13-Aug-26 A	15-Aug-26 A	24,329.54	24,329.54	24,329.54	100%	100%
ARCHITECTURAL		89	29-Apr-26	05-Sep-26	17-Jun-26 A	29-Oct-26 A	883,602.92	883,602.92	883,602.92	100%	100%
MASONARY WORKS		31	29-Apr-26	13-Jun-26	17-Jun-26 A	05-Jul-26 A	64,406.94	64,406.94	64,406.94	100%	100%
HAL-C-B-A-620	Block work at toilet area	7	04-Jun-26	13-Jun-26	17-Jun-26 A	05-Jul-26 A	15,836.32	15,836.32	15,836.32	100%	100%
HAL-C-B-A-170	Block work at factory area	10	29-Apr-26	11-May-26	17-Jun-26 A	05-Jul-26 A	38,856.62	38,856.62	38,856.62	100%	100%
HAL-C-B-A-200	Block work at office area	7	24-May-26	04-Jun-26	17-Jun-26 A	05-Jul-26 A	9,714.00	9,714.00	9,714.00	100%	100%
WALL FINISHES		55	22-Jun-26	08-Aug-26	02-Aug-26 A	25-Oct-26 A	56,259.61	56,259.61	56,259.61	100%	100%
HAL-C-B-A-630	Internal Wall Plaster	15	22-Jun-26	09-Jul-26	02-Aug-26 A	13-Aug-26 A	29,610.16	29,610.16	29,610.16	100%	100%
HAL-C-B-A-680	Paint to Plaster (Primer, Putty & First Coat)	7	30-Jul-26	08-Aug-26	25-Aug-26 A	25-Oct-26 A	26,649.45	26,649.45	26,649.45	100%	100%
CIELING FINISHES		5	22-Jul-26	28-Jul-26	19-Sep-26 A	24-Sep-26 A	44,650.24	44,650.24	44,650.24	100%	100%
HAL-C-B-A-690	Installation of Ceiling Gypsum Board	5	22-Jul-26	28-Jul-26	19-Sep-26 A	24-Sep-26 A	44,650.24	44,650.24	44,650.24	100%	100%
FLOOR FINISHES		22	14-Jul-26	05-Sep-26	08-Sep-26 A	15-Oct-26 A	177,686.14	177,686.14	177,686.14	100%	100%
HAL-C-B-A-700	Tiles for Office Area	2	28-Jul-26	30-Jul-26	08-Sep-26 A	10-Sep-26 A	25,626.50	25,626.50	25,626.50	100%	100%
HAL-C-B-A-670	Tiles for Toilet	7	14-Jul-26	22-Jul-26	22-Sep-26 A	24-Sep-26 A	48,089.55	48,089.55	48,089.55	100%	100%
HAL-C-B-A-830	Granite strip	2	30-Jul-26	02-Aug-26	22-Sep-26 A	24-Sep-26 A	1,454.24	1,454.24	1,454.24	100%	100%
HAL-C-B-A-850	Epoxy paint	7	27-Aug-26	05-Sep-26	24-Sep-26 A	15-Oct-26 A	102,515.85	102,515.85	102,515.85	100%	100%
DOORS & WINDOWS		26	10-Jun-26	04-Jul-26	29-Jul-26 A	26-Sep-26 A	295,493.36	295,493.36	295,493.36	100%	100%
HAL-C-B-A-1010	Window (CW1)	7	10-Jun-26	18-Jun-26	29-Jul-26 A	24-Sep-26 A	90,682.84	90,682.84	90,682.84	100%	100%
HAL-C-B-A-960	Skylight fixtures installation	7	25-Jun-26	04-Jul-26	08-Aug-26 A	15-Aug-26 A	61,929.74	61,929.74	61,929.74	100%	100%
HAL-C-B-A-640	Roll up Shutter Door	1	18-Jun-26	20-Jun-26	13-Aug-26 A	15-Aug-26 A	66,353.30	66,353.30	66,353.30	100%	100%
HAL-C-B-A-650	Supply and install (D5) 1000*2200mm single leaf steel door with door	1	20-Jun-26	21-Jun-26	26-Aug-26 A	10-Sep-26 A	15,482.44	15,482.44	15,482.44	100%	100%
HAL-C-B-A-950	Supply and install fire rated 45 min (D2) 1200*2200 mm single leaf steel doo	1	24-Jun-26	25-Jun-26	26-Aug-26 A	10-Sep-26 A	16,145.97	16,145.97	16,145.97	100%	100%
HAL-C-B-A-710	Supply and install (D4) 800*2200 mm single leaf aluminum door with door	1	21-Jun-26	22-Jun-26	14-Sep-26 A	26-Sep-26 A	21,896.59	21,896.59	21,896.59	100%	100%
HAL-C-B-A-720	Supply and install (D7) 1000*2200 mm single leaf aluminum door with door	1	22-Jun-26	23-Jun-26	14-Sep-26 A	26-Sep-26 A	7,520.04	7,520.04	7,520.04	100%	100%
HAL-C-B-A-940	Supply and install (D3) 1000*2200 mm single leaf aluminum door with door	1	23-Jun-26	24-Jun-26	14-Sep-26 A	26-Sep-26 A	15,482.44	15,482.44	15,482.44	100%	100%
WATER PROOFING WORKS		4	09-Jul-26	14-Jul-26	11-Aug-26 A	13-Aug-26 A	4,653.33	4,653.33	4,653.33	100%	100%
HAL-C-B-A-810	Waterproofing membrane for toilets	4	09-Jul-26	14-Jul-26	11-Aug-26 A	13-Aug-26 A	4,653.33	4,653.33	4,653.33	100%	100%
METAL WORKS		9	02-Aug-26	17-Aug-26	17-Aug-26 A	25-Oct-26 A	198,916.13	198,916.13	198,916.13	100%	100%
HAL-C-B-A-740	Steel Ladder	2	02-Aug-26	04-Aug-26	17-Aug-26 A	29-Aug-26 A	9,510.64	9,510.64	9,510.64	100%	100%
HAL-C-B-A-760	Aluminium composite panel	5	09-Aug-26	15-Aug-26	05-Sep-26 A	03-Oct-26 A	175,670.36	175,670.36	175,670.36	100%	100%
HAL-C-B-A-750	Galvanised Steel Gratings	2	15-Aug-26	17-Aug-26	06-Oct-26 A	07-Oct-26 A	6,237.21	6,237.21	6,237.21	100%	100%
HAL-C-B-A-840	Steel railing works	4	04-Aug-26	09-Aug-26	24-Oct-26 A	25-Oct-26 A	7,497.92	7,497.92	7,497.92	100%	100%
SPECIALTIES		14	17-Aug-26	27-Aug-26	22-Sep-26 A	29-Oct-26 A	41,537.17	41,537.17	41,537.17	100%	100%
HAL-C-B-A-770	Installation of fittings	5	17-Aug-26	23-Aug-26	22-Sep-26 A	24-Sep-26 A	21,686.47	21,686.47	21,686.47	100%	100%
HAL-C-B-A-790	Furniture Installation	1	26-Aug-26	27-Aug-26	21-Oct-26 A	21-Oct-26 A	10,561.24	10,561.24	10,561.24	100%	100%
HAL-C-B-A-1000	Identification sign; ID01 & ID02	3	23-Aug-26	26-Aug-26	28-Oct-26 A	29-Oct-26 A	9,289.46	9,289.46	9,289.46	100%	100%
MECHANICAL		130	01-Apr-26	05-Oct-26	25-Apr-26 A	24-Sep-26 A	399,597.39	399,597.39	399,597.39	100%	100%
HVAC		23	14-Sep-26	01-Oct-26	11-Jul-26 A	24-Sep-26 A	196,931.06	196,931.06	196,931.06	100%	100%

Date	Revision	Checked	Approved
01-Nov-26	Weekly Report		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete	2026 2027
FIRST STAGE		4	21-Sep-26	27-Sep-26	11-Jul-26 A	02-Aug-26 A	160,229.09	160,229.09	160,229.09	100%	100%	02-Aug-26
HAL-C-B-M-450	Installation of HVAC Ducts	2	21-Sep-26	24-Sep-26	11-Jul-26 A	02-Aug-26 A	141,481.82	141,481.82	141,481.82	100%	100%	Installation
HAL-C-B-M-480	Installation of Duct insulation	2	24-Sep-26	27-Sep-26	11-Jul-26 A	02-Aug-26 A	18,747.27	18,747.27	18,747.27	100%	100%	Installation
SECOND STAGE		11	14-Sep-26	01-Oct-26	02-Aug-26 A	24-Sep-26 A	36,701.97	36,701.97	36,701.97	100%	100%	24-Sep-2
HAL-C-B-M-440	Installation of Exhaust Fans	2	14-Sep-26	16-Sep-26	02-Aug-26 A	02-Aug-26 A	9,331.24	9,331.24	9,331.24	100%	100%	Installation
HAL-C-B-M-470	Installation of Wall Propeller Type Exhaust Fan	4	16-Sep-26	21-Sep-26	02-Sep-26 A	12-Sep-26 A	17,417.74	17,417.74	17,417.74	100%	100%	Installatio
HAL-C-B-M-650	Supply, install, test and commission door grilles & exhaust louvers	2	29-Sep-26	01-Oct-26	02-Sep-26 A	12-Sep-26 A	7,188.28	7,188.28	7,188.28	100%	100%	Supply, in
HAL-C-B-M-460	Installation of Diffuser	2	27-Sep-26	29-Sep-26	16-Sep-26 A	24-Sep-26 A	2,764.72	2,764.72	2,764.72	100%	100%	Installatio
FIRE FIGHTING SYSTEM		26	08-Aug-26	05-Oct-26	24-Jun-26 A	12-Sep-26 A	86,884.12	86,884.12	86,884.12	100%	100%	12-Sep-2
FIRST STAGE		12	08-Aug-26	22-Aug-26	24-Jun-26 A	08-Aug-26 A	73,137.92	73,137.92	73,137.92	100%	100%	08-Aug-26
HAL-C-B-M-610	Installation of Fire Fighting Pipes (Seamless Black Steel)	7	08-Aug-26	16-Aug-26	24-Jun-26 A	08-Aug-26 A	60,425.74	60,425.74	60,425.74	100%	100%	Installation
HAL-C-B-M-620	Installation of Fire Fighting Valve	5	16-Aug-26	22-Aug-26	24-Jun-26 A	08-Aug-26 A	12,712.18	12,712.18	12,712.18	100%	100%	Installation
SECOND STAGE		10	22-Aug-26	05-Oct-26	11-Jul-26 A	12-Sep-26 A	13,746.20	13,746.20	13,746.20	100%	100%	12-Sep-2
HAL-C-B-M-630	Installation of Fire Hose Cabinet	3	22-Aug-26	25-Aug-26	11-Jul-26 A	12-Sep-26 A	11,147.36	11,147.36	11,147.36	100%	100%	Installatio
HAL-C-B-M-680	Supply, install, test and commission Fire Department Connection(FDC)	3	01-Oct-26	05-Oct-26	11-Jul-26 A	08-Aug-26 A	2,598.84	2,598.84	2,598.84	100%	100%	Supply, ins
SEWER AND DRAINAGE SYSTEM		125	01-Apr-26	27-Sep-26	25-Apr-26 A	22-Sep-26 A	80,237.72	80,237.72	80,237.72	100%	100%	22-Sep-2
FIRST STAGE		125	01-Apr-26	30-Jul-26	25-Apr-26 A	08-Aug-26 A	36,358.53	36,358.53	36,358.53	100%	100%	08-Aug-26
HAL-C-B-M-510	Installation of Sanitary Waste / Drainage Pipes	4	01-Apr-26	06-Apr-26	25-Apr-26 A	16-May-26 A	14,362.41	14,362.41	14,362.41	100%	100%	Installation o
HAL-C-B-M-530	Installation of Floor Drain	2	22-Jul-26	25-Jul-26	17-Jun-26 A	08-Aug-26 A	10,616.53	10,616.53	10,616.53	100%	100%	Installation
HAL-C-B-M-690	Installation of Trench drain	5	25-Jul-26	30-Jul-26	17-Jun-26 A	08-Aug-26 A	11,379.59	11,379.59	11,379.59	100%	100%	Installation
SECOND STAGE		23	27-Aug-26	27-Sep-26	05-Aug-26 A	22-Sep-26 A	43,879.19	43,879.19	43,879.19	100%	100%	22-Sep-2
HAL-C-B-M-550	Installation of Roof Vent Cap	2	24-Sep-26	27-Sep-26	05-Aug-26 A	05-Sep-26 A	829.41	829.41	829.41	100%	100%	Installatio
HAL-C-B-M-490	Installation of Electric Water Heater	2	27-Aug-26	30-Aug-26	06-Aug-26 A	06-Aug-26 A	1,592.48	1,592.48	1,592.48	100%	100%	Installation
HAL-C-B-M-540	Installation of Water Tap	2	21-Sep-26	24-Sep-26	25-Aug-26 A	16-Sep-26 A	2,654.13	2,654.13	2,654.13	100%	100%	Installatio
HAL-C-B-M-500	Installation of Sanitary Fixture and Accessories	4	12-Sep-26	16-Sep-26	16-Sep-26 A	22-Sep-26 A	16,243.04	16,243.04	16,243.04	100%	100%	Installatio
HAL-C-B-M-520	Installation of Lavotary /Wash Basin	2	16-Sep-26	19-Sep-26	16-Sep-26 A	22-Sep-26 A	20,348.35	20,348.35	20,348.35	100%	100%	Installatio
HAL-C-B-M-580	Installation of Bib Tap	2	19-Sep-26	21-Sep-26	16-Sep-26 A	22-Sep-26 A	2,211.78	2,211.78	2,211.78	100%	100%	Installatio
WATER SUPPLY SYSTEM		17	08-Aug-26	20-Aug-26	14-Jul-26 A	06-Aug-26 A	35,544.48	35,544.48	35,544.48	100%	100%	06-Aug-26
FIRST STAGE		12	08-Aug-26	15-Aug-26	14-Jul-26 A	06-Aug-26 A	35,256.95	35,256.95	35,256.95	100%	100%	06-Aug-26
HAL-C-B-M-600	Installation of Water Supply Pipes	4	08-Aug-26	12-Aug-26	14-Jul-26 A	06-Aug-26 A	19,520.16	19,520.16	19,520.16	100%	100%	Installation
HAL-C-B-M-590	Installation of Water Supply Valve	2	12-Aug-26	15-Aug-26	01-Aug-26 A	06-Aug-26 A	15,736.79	15,736.79	15,736.79	100%	100%	Installation
SECOND STAGE		5	15-Aug-26	20-Aug-26	01-Aug-26 A	06-Aug-26 A	287.53	287.53	287.53	100%	100%	06-Aug-26
HAL-C-B-M-640	Capped connection	5	15-Aug-26	20-Aug-26	01-Aug-26 A	06-Aug-26 A	287.53	287.53	287.53	100%	100%	Capped c
ELECTRICAL		91	13-Jun-26	28-Oct-26	25-Apr-26 A	27-Oct-26 A	617,589.46	617,589.46	617,589.46	100%	100%	27-Oct-
FIRST STAGE		80	13-Jun-26	28-Oct-26	25-Apr-26 A	25-Oct-26 A	65,383.79	65,383.79	65,383.79	100%	100%	25-Oct-2
HAL-C-B-E-343	Installation of Earthing and Grounding	4	24-Oct-26	28-Oct-26	25-Apr-26 A	25-Oct-26 A	17,002.41	17,002.41	17,002.41	100%	100%	Installat
HAL-C-B-E-413	Installation of Sleeves & Power outlet	8	13-Jun-26	22-Jun-26	25-Apr-26 A	10-Sep-26 A	2,853.19	2,853.19	2,853.19	100%	100%	Installatio
HAL-C-B-E-373	Installation of Conduits and wiring outlets - Fire Alarm System	4	15-Aug-26	19-Aug-26	13-Jun-26 A	20-Jun-26 A	2,026.84	2,026.84	2,026.84	100%	100%	Installation
HAL-C-B-E-393	Installation of Conduites for Lighting Fixture	4	26-Sep-26	30-Sep-26	13-Jun-26 A	20-Jun-26 A	3,983.66	3,983.66	3,983.66	100%	100%	Installation
HAL-C-B-E-463	Installation of Wires	4	30-Sep-26	05-Oct-26	24-Jun-26 A	22-Sep-26 A	7,966.69	7,966.69	7,966.69	100%	100%	Installatio
HAL-C-B-E-453	Installation of LV Cables	4	19-Oct-26	24-Oct-26	05-Sep-26 A	15-Oct-26 A	31,550.99	31,550.99	31,550.99	100%	100%	Installat
SECOND STAGE		68	08-Aug-26	25-Oct-26	17-Jun-26 A	27-Oct-26 A	552,205.67	552,205.67	552,205.67	100%	100%	27-Oct-
HAL-C-B-E-720	Installation of CCTV System	7	17-Oct-26	25-Oct-26	17-Jun-26 A	12-Oct-26 A	66,177.58	66,177.58	66,177.58	100%	100%	Installat
HAL-C-B-E-503	Installation of Access Control System	4	28-Sep-26	03-Oct-26	17-Jun-26 A	27-Oct-26 A	24,315.41	24,315.41	24,315.41	100%	100%	Installat
HAL-C-B-E-473	Installation of LP-1 Panel	2	12-Oct-26	14-Oct-26	04-Aug-26 A	10-Sep-26 A	15,128.55	15,128.55	15,128.55	100%	100%	Installatio
HAL-C-B-E-443	Installation of Telephone Cabinet	2	17-Oct-26	19-Oct-26	13-Aug-26 A	01-Oct-26 A	23,299.84	23,299.84	23,299.84	100%	100%	Installatio
HAL-C-B-E-730	Installation of Solar power plant	7	08-Aug-26	16-Aug-26	22-Aug-26 A	01-Oct-26 A	218,965.89	218,965.89	218,965.89	100%	100%	Installatio
HAL-C-B-E-403	Installation of Wiring Devices	4	08-Aug-26	12-Aug-26	05-Sep-26 A	15-Oct-26 A	20,742.16	20,742.16	20,742.16	100%	100%	Installat
HAL-C-B-E-433	Installation of Disconnect Switches	2	12-Aug-26	15-Aug-26	05-Sep-26 A	15-Oct-26 A	25,808.36	25,808.36	25,808.36	100%	100%	Installat

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete	2026 / 2027
HAL-C-B-E-483	Installation of PP-AC panel	2	14-Oct-26	17-Oct-26	05-Sep-26 A	15-Oct-26 A	18,213.99	18,213.99	18,213.99	100%	100%	Installat
HAL-C-B-E-423	Installation of Main Distribution Board	2	10-Oct-26	12-Oct-26	16-Sep-26 A	15-Oct-26 A	25,479.66	25,479.66	25,479.66	100%	100%	Installat
HAL-C-B-E-353	Installation of Fire Alarm Control Panel	4	15-Sep-26	20-Sep-26	24-Sep-26 A	15-Oct-26 A	16,216.62	16,216.62	16,216.62	100%	100%	Installat
HAL-C-B-E-363	Installation of Fire Detectors & Accessories	4	20-Sep-26	26-Sep-26	24-Sep-26 A	12-Oct-26 A	31,219.23	31,219.23	31,219.23	100%	100%	Installat
HAL-C-B-E-383	Installation of Lighting fixtures	4	05-Oct-26	10-Oct-26	24-Sep-26 A	15-Oct-26 A	59,751.14	59,751.14	59,751.14	100%	100%	Installat
HAL-C-B-E-513	Monitor Modules for Fire Alarm	2	03-Oct-26	05-Oct-26	24-Sep-26 A	27-Oct-26 A	3,760.02	3,760.02	3,760.02	100%	100%	Monitor
HAL-C-B-E-523	Line Isolator Modules for Fire Alarm	2	05-Oct-26	07-Oct-26	24-Sep-26 A	15-Oct-26 A	163.42	163.42	163.42	100%	100%	Line Iso
HAL-C-B-E-533	Firewarning flash light with sounder; wall mounted, Weather proof	2	07-Oct-26	10-Oct-26	24-Sep-26 A	01-Oct-26 A	2,963.79	2,963.79	2,963.79	100%	100%	Firewarn
BLOCK C		284	27-Jan-26	10-Nov-26	04-Jan-26 A	29-Oct-26 A	4,421,412.75	4,198,941.54	4,421,412.75	94.97%	100%	29-Oct-
STRUCTURAL		173	27-Jan-26	20-Jun-26	04-Jan-26 A	20-Jun-26 A	967,762.25	967,762.25	967,762.25	100%	100%	20-Jun-26 A
FOOTING		24	27-Jan-26	19-Feb-26	04-Jan-26 A	03-Feb-26 A	321,886.00	321,886.00	321,886.00	100%	100%	03-Feb-26 A, FC
HAL-C-C-S-250	Excavation for footings	7	27-Jan-26	03-Feb-26	04-Jan-26 A	12-Jan-26 A	66,496.45	66,496.45	66,496.45	100%	100%	Excavation for fo
HAL-C-C-S-1057	Lean Concrete Below Footings	2	07-Feb-26	08-Feb-26	18-Jan-26 A	18-Jan-26 A	8,238.87	8,238.87	8,238.87	100%	100%	Lean Concrete B
HAL-C-C-S-1207	Vapour Barrier for Footings	1	05-Feb-26	05-Feb-26	18-Jan-26 A	18-Jan-26 A	6,030.16	6,030.16	6,030.16	100%	100%	Vapour Barrier fo
HAL-C-C-S-1297	Anti Termite Below Footings	1	04-Feb-26	04-Feb-26	18-Jan-26 A	18-Jan-26 A	8,441.61	8,441.61	8,441.61	100%	100%	Anti Termite Bel
HAL-C-C-S-1117	Formwork for Footings	3	14-Feb-26	17-Feb-26	21-Jan-26 A	27-Jan-26 A	23,267.89	23,267.89	23,267.89	100%	100%	Formwork for Fo
HAL-C-C-S-1107	Rebar for Footings	4	09-Feb-26	12-Feb-26	25-Jan-26 A	02-Feb-26 A	93,071.56	93,071.56	93,071.56	100%	100%	Rebar for Footin
HAL-C-C-S-1067	Pouring Concrete for Footings	1	18-Feb-26	19-Feb-26	03-Feb-26 A	03-Feb-26 A	116,339.45	116,339.45	116,339.45	100%	100%	Pouring Concre
COLUMN NECK		28	19-Feb-26	15-Mar-26	29-Jan-26 A	18-Mar-26 A	94,596.46	94,596.46	94,596.46	100%	100%	18-Mar-26 A, C
HAL-C-C-S-1157	Rebar for column neck	2	19-Feb-26	22-Feb-26	29-Jan-26 A	07-Feb-26 A	21,993.66	21,993.66	21,993.66	100%	100%	Rebar for colum
HAL-C-C-S-1167	Formwork for column neck	2	22-Feb-26	24-Feb-26	10-Feb-26 A	11-Feb-26 A	5,498.72	5,498.72	5,498.72	100%	100%	Formwork for co
HAL-C-C-S-1147	Pouring Concrete for column neck	1	24-Feb-26	25-Feb-26	12-Feb-26 A	02-Mar-26 A	27,492.39	27,492.39	27,492.39	100%	100%	Pouring Concre
HAL-C-C-S-1197	Damp proof /Bitumin paint on Footings & column neck	1	25-Feb-26	01-Mar-26	15-Feb-26 A	03-Mar-26 A	6,903.81	6,903.81	6,903.81	100%	100%	Damp proof /Bi
HAL-C-C-S-1257	Backfilling / Compaction up to Bottom of Grade Beams	12	01-Mar-26	15-Mar-26	17-Feb-26 A	18-Mar-26 A	32,707.87	32,707.87	32,707.87	100%	100%	Backfilling / Co
GRADE BEAM		28	15-Mar-26	05-Apr-26	07-Mar-26 A	04-Apr-26 A	95,754.56	95,754.56	95,754.56	100%	100%	04-Apr-26 A, C
HAL-C-C-S-1077	Lean Concrete Below Grade Beams	2	22-Mar-26	24-Mar-26	07-Mar-26 A	24-Mar-26 A	8,238.87	8,238.87	8,238.87	100%	100%	Lean Concrete
HAL-C-C-S-1227	Vapour barrier for Grade Beams	2	16-Mar-26	22-Mar-26	07-Mar-26 A	24-Mar-26 A	4,019.90	4,019.90	4,019.90	100%	100%	Vapour barrier
HAL-C-C-S-1307	Anti Termite Below Grade Beams	1	15-Mar-26	16-Mar-26	07-Mar-26 A	24-Mar-26 A	8,441.61	8,441.61	8,441.61	100%	100%	Anti Termite Be
HAL-C-C-S-1127	Rebar for Grade Beams	5	24-Mar-26	30-Mar-26	16-Mar-26 A	28-Mar-26 A	24,993.07	24,993.07	24,993.07	100%	100%	Rebar for Grad
HAL-C-C-S-1137	Formwork for Grade Beams	2	30-Mar-26	01-Apr-26	26-Mar-26 A	29-Mar-26 A	6,248.27	6,248.27	6,248.27	100%	100%	Formwork for (
HAL-C-C-S-1287	Anchor bolts installation	2	30-Mar-26	01-Apr-26	28-Mar-26 A	29-Mar-26 A	5,667.68	5,667.68	5,667.68	100%	100%	Anchor bolts in
HAL-C-C-S-1087	Pouring Concrete for Grade Beams	1	01-Apr-26	02-Apr-26	29-Mar-26 A	29-Mar-26 A	31,241.35	31,241.35	31,241.35	100%	100%	Pouring Concr
HAL-C-C-S-1237	Damp proof /Bitumin paint on Grade Beams	2	02-Apr-26	05-Apr-26	04-Apr-26 A	04-Apr-26 A	6,903.81	6,903.81	6,903.81	100%	100%	Damp proof /B
SLAB ON GRADE		96	05-Apr-26	20-Jun-26	13-Apr-26 A	20-Jun-26 A	359,908.90	359,908.90	359,908.90	100%	100%	20-Jun-26 A
HAL-C-C-S-1267	Backfilling / Compaction for Slab on Grade	12	05-Apr-26	19-Apr-26	13-Apr-26 A	19-Apr-26 A	32,707.87	32,707.87	32,707.87	100%	100%	Backfilling / C
HAL-C-C-S-1217	Anti Termite Treatment below Ground Slab	1	19-Apr-26	20-Apr-26	09-May-26 A	12-May-26 A	11,255.49	11,255.49	11,255.49	100%	100%	Anti Termite T
HAL-C-C-S-1247	Vapour barrier for below Ground Slab	2	20-Apr-26	22-Apr-26	09-May-26 A	12-May-26 A	10,050.07	10,050.07	10,050.07	100%	100%	Vapour barrie
HAL-C-C-S-1097	Pouring Concrete for Ground Slab	4	22-Apr-26	27-Apr-26	10-May-26 A	13-May-26 A	304,091.64	304,091.64	304,091.64	100%	100%	Pouring Con
HAL-C-C-S-1277	Concrete pad	7	11-Jun-26	20-Jun-26	17-Jun-26 A	20-Jun-26 A	1,803.82	1,803.82	1,803.82	100%	100%	Concrete pa
COLUMNS & BEAMS		58	19-Apr-26	19-May-26	28-Feb-26 A	20-Jun-26 A	95,616.33	95,616.33	95,616.33	100%	100%	20-Jun-26 A
HAL-C-C-S-6101	Rebar for Tie Beams	4	03-May-26	07-May-26	28-Feb-26 A	02-Mar-26 A	7,796.52	7,796.52	7,796.52	100%	100%	Rebar for Tie B
HAL-C-C-S-6102	Formwork for Tie Beams	2	07-May-26	10-May-26	02-Mar-26 A	04-Mar-26 A	1,949.44	1,949.44	1,949.44	100%	100%	Formwork for T
HAL-C-C-S-6103	Pouring Concrete for Tie Beams	1	10-May-26	11-May-26	05-Mar-26 A	05-Mar-26 A	9,745.95	9,745.95	9,745.95	100%	100%	Pouring Concre
HAL-C-C-S-5101	Rebar for column	7	19-Apr-26	27-Apr-26	27-Apr-26 A	24-May-26 A	18,494.75	18,494.75	18,494.75	100%	100%	Rebar for co
HAL-C-C-S-6113	Rebar for Beams	4	11-May-26	16-May-26	30-Apr-26 A	17-Jun-26 A	11,954.65	11,954.65	11,954.65	100%	100%	Rebar for B
HAL-C-C-S-5102	Formwork for column	4	27-Apr-26	02-May-26	17-May-26 A	24-May-26 A	4,623.84	4,623.84	4,623.84	100%	100%	Formwork for
HAL-C-C-S-5103	Pouring Concrete for column	1	02-May-26	03-May-26	23-May-26 A	31-May-26 A	23,118.59	23,118.59	23,118.59	100%	100%	Pouring Con
HAL-C-C-S-6123	Formwork for Beams	2	16-May-26	18-May-26	17-Jun-26 A	18-Jun-26 A	2,988.97	2,988.97	2,988.97	100%	100%	Formwork fo
HAL-C-C-S-6133	Pouring Concrete for Beams	1	18-May-26	19-May-26	20-Jun-26 A	20-Jun-26 A	14,943.63	14,943.63	14,943.63	100%	100%	Pouring Co

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete
STRUCTURAL STEEL		48	05-Apr-26	17-Jun-26	25-Apr-26 A	06-Aug-26 A	1,552,860.73	1,552,860.73	1,552,860.73	100%	100%
HAL-C-C-SS-270	Installation of columns	3	05-Apr-26	08-Apr-26	25-Apr-26 A	26-Apr-26 A	164,362.65	164,362.65	164,362.65	100%	100%
HAL-C-C-SS-280	Installation of raft and purlins	5	08-Apr-26	14-Apr-26	26-Apr-26 A	30-Apr-26 A	340,060.66	340,060.66	340,060.66	100%	100%
HAL-C-C-SS-1850	Steel members for office area	5	20-Apr-26	26-Apr-26	02-May-26 A	25-May-26 A	97,318.17	97,318.17	97,318.17	100%	100%
HAL-C-C-SS-1030	Steel members for external platform	5	26-Apr-26	02-May-26	02-May-26 A	25-May-26 A	27,249.09	27,249.09	27,249.09	100%	100%
HAL-C-C-SS-1840	Intumescent paint to steel works	5	14-Apr-26	20-Apr-26	09-May-26 A	31-May-26 A	269,283.81	269,283.81	269,283.81	100%	100%
HAL-C-C-SS-310	Installation of roof sheet	7	23-May-26	03-Jun-26	03-Jun-26 A	04-Jun-26 A	453,414.21	453,414.21	453,414.21	100%	100%
HAL-C-C-SS-300	Installation of wall sandwich panel	5	11-Jun-26	17-Jun-26	27-Jun-26 A	30-Jul-26 A	170,030.33	170,030.33	170,030.33	100%	100%
HAL-C-C-SS-1040	Epoxy paint for external platform	5	02-May-26	07-May-26	18-Jul-26 A	19-Jul-26 A	6,812.27	6,812.27	6,812.27	100%	100%
HAL-C-C-SS-1020	Epoxy paint to steel members at office area	5	26-Apr-26	02-May-26	01-Aug-26 A	06-Aug-26 A	24,329.54	24,329.54	24,329.54	100%	100%
ARCHITECTURAL		93	11-May-26	12-Sep-26	31-May-26 A	29-Oct-26 A	883,602.92	883,602.92	883,602.92	100%	100%
MASONARY WORKS		23	11-May-26	20-Jun-26	31-May-26 A	24-Jun-26 A	64,406.94	64,406.94	64,406.94	100%	100%
HAL-C-C-A-1440	Block work at toilet area	7	11-Jun-26	20-Jun-26	31-May-26 A	24-Jun-26 A	15,836.32	15,836.32	15,836.32	100%	100%
HAL-C-C-A-290	Block work at factory area	10	11-May-26	23-May-26	31-May-26 A	24-Jun-26 A	38,856.62	38,856.62	38,856.62	100%	100%
HAL-C-C-A-320	Block work at office area	7	03-Jun-26	11-Jun-26	31-May-26 A	24-Jun-26 A	9,714.00	9,714.00	9,714.00	100%	100%
WALL FINISHES		48	29-Jun-26	15-Aug-26	05-Jul-26 A	19-Oct-26 A	56,259.61	56,259.61	56,259.61	100%	100%
HAL-C-C-A-1450	Internal Wall Plaster	15	29-Jun-26	16-Jul-26	05-Jul-26 A	16-Jul-26 A	29,610.16	29,610.16	29,610.16	100%	100%
HAL-C-C-A-1500	Paint to Plaster (Primer, Putty & First Coat)	7	06-Aug-26	15-Aug-26	22-Jul-26 A	19-Oct-26 A	26,649.45	26,649.45	26,649.45	100%	100%
CIELING FINISHES		5	29-Jul-26	04-Aug-26	31-Aug-26 A	15-Oct-26 A	44,650.24	44,650.24	44,650.24	100%	100%
HAL-C-C-A-1510	Installation of Ceiling Gypsum Board	5	29-Jul-26	04-Aug-26	31-Aug-26 A	15-Oct-26 A	44,650.24	44,650.24	44,650.24	100%	100%
FLOOR FINISHES		46	21-Jul-26	12-Sep-26	21-Jul-26 A	15-Oct-26 A	177,686.14	177,686.14	177,686.14	100%	100%
HAL-C-C-A-1490	Tiles for Toilet	7	21-Jul-26	29-Jul-26	21-Jul-26 A	02-Aug-26 A	48,089.55	48,089.55	48,089.55	100%	100%
HAL-C-C-A-1520	Tiles for Office Area	2	04-Aug-26	06-Aug-26	09-Aug-26 A	13-Aug-26 A	25,626.50	25,626.50	25,626.50	100%	100%
HAL-C-C-A-1650	Granite strip	2	06-Aug-26	09-Aug-26	29-Aug-26 A	31-Aug-26 A	1,454.24	1,454.24	1,454.24	100%	100%
HAL-C-C-A-1670	Epoxy paint	7	03-Sep-26	12-Sep-26	03-Sep-26 A	15-Oct-26 A	102,515.85	102,515.85	102,515.85	100%	100%
DOORS & WINDOWS		33	17-Jun-26	04-Jul-26	11-Jul-26 A	10-Sep-26 A	295,493.36	295,493.36	295,493.36	100%	100%
HAL-C-C-A-1830	Window (CW1)	7	17-Jun-26	25-Jun-26	11-Jul-26 A	10-Sep-26 A	90,682.84	90,682.84	90,682.84	100%	100%
HAL-C-C-A-1780	Skylight fixtures installation	1	02-Jul-26	04-Jul-26	27-Jul-26 A	05-Aug-26 A	61,929.74	61,929.74	61,929.74	100%	100%
HAL-C-C-A-1460	Roll up Shutter Door	1	25-Jun-26	27-Jun-26	29-Jul-26 A	06-Aug-26 A	66,353.30	66,353.30	66,353.30	100%	100%
HAL-C-C-A-1470	Supply and install (D5) 1000*2200mm single leaf steel door with door	1	27-Jun-26	28-Jun-26	09-Aug-26 A	10-Sep-26 A	15,482.44	15,482.44	15,482.44	100%	100%
HAL-C-C-A-1770	Supply and install fire rated 45 min (D2) 1200*2200 mm single leaf steel doo	1	01-Jul-26	02-Jul-26	09-Aug-26 A	10-Sep-26 A	16,145.97	16,145.97	16,145.97	100%	100%
HAL-C-C-A-1530	Supply and install (D4) 800*2200 mm single leaf aluminum door with door	1	28-Jun-26	29-Jun-26	23-Aug-26 A	06-Sep-26 A	21,896.59	21,896.59	21,896.59	100%	100%
HAL-C-C-A-1540	Supply and install (D7) 1000*2200 mm single leaf aluminum door with door	1	29-Jun-26	30-Jun-26	23-Aug-26 A	06-Sep-26 A	7,520.04	7,520.04	7,520.04	100%	100%
HAL-C-C-A-1760	Supply and install (D3) 1000*2200 mm single leaf aluminum door with door	1	30-Jun-26	01-Jul-26	23-Aug-26 A	06-Sep-26 A	15,482.44	15,482.44	15,482.44	100%	100%
WATER PROOFING WORKS		4	16-Jul-26	21-Jul-26	18-Jul-26 A	18-Jul-26 A	4,653.33	4,653.33	4,653.33	100%	100%
HAL-C-C-A-1630	Waterproofing membrane for toilets	4	16-Jul-26	21-Jul-26	18-Jul-26 A	18-Jul-26 A	4,653.33	4,653.33	4,653.33	100%	100%
METAL WORKS		40	09-Aug-26	24-Aug-26	29-Jul-26 A	21-Oct-26 A	198,916.13	198,916.13	198,916.13	100%	100%
HAL-C-C-A-1580	Aluminium composite panel	5	16-Aug-26	22-Aug-26	29-Jul-26 A	03-Oct-26 A	175,670.36	175,670.36	175,670.36	100%	100%
HAL-C-C-A-1560	Steel Ladder	2	09-Aug-26	11-Aug-26	17-Aug-26 A	29-Aug-26 A	9,510.64	9,510.64	9,510.64	100%	100%
HAL-C-C-A-1570	Galvanised Steel Gratings	2	22-Aug-26	24-Aug-26	06-Oct-26 A	07-Oct-26 A	6,237.21	6,237.21	6,237.21	100%	100%
HAL-C-C-A-1660	Steel railing works	4	11-Aug-26	16-Aug-26	20-Oct-26 A	21-Oct-26 A	7,497.92	7,497.92	7,497.92	100%	100%
SPECIALTIES		26	24-Aug-26	03-Sep-26	22-Sep-26 A	29-Oct-26 A	41,537.17	41,537.17	41,537.17	100%	100%
HAL-C-C-A-1590	Installation of fittings	5	24-Aug-26	30-Aug-26	22-Sep-26 A	24-Sep-26 A	21,686.47	21,686.47	21,686.47	100%	100%
HAL-C-C-A-1610	Furniture Installation	1	02-Sep-26	03-Sep-26	19-Oct-26 A	19-Oct-26 A	10,561.24	10,561.24	10,561.24	100%	100%
HAL-C-C-A-1820	Identification sign; ID01 & ID02	3	30-Aug-26	02-Sep-26	28-Oct-26 A	29-Oct-26 A	9,289.46	9,289.46	9,289.46	100%	100%
MECHANICAL		161	05-Apr-26	03-Sep-26	01-Apr-26 A	24-Sep-26 A	399,597.39	399,597.39	399,597.39	100%	100%
HVAC		29	15-Aug-26	31-Aug-26	23-Jun-26 A	22-Sep-26 A	196,931.06	196,931.06	196,931.06	100%	100%
FIRST STAGE		4	22-Aug-26	26-Aug-26	23-Jun-26 A	01-Aug-26 A	160,229.09	160,229.09	160,229.09	100%	100%
HAL-C-C-M-1070	Installation of HVAC Ducts	2	22-Aug-26	24-Aug-26	23-Jun-26 A	01-Aug-26 A	141,481.82	141,481.82	141,481.82	100%	100%

Actual Level of Effort
Actual Work
Remaining Work
Critical Remaining Work
Milestone
summary

Date	Revision	Checked	Approved
01-Nov-26	Weekly Report		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete
HAL-C-C-M-1100	Installation of Duct insulation	2	24-Aug-26	26-Aug-26	23-Jun-26 A	01-Aug-26 A	18,747.27	18,747.27	18,747.27	100%	100%
SECOND STAGE		16	15-Aug-26	31-Aug-26	27-Jul-26 A	22-Sep-26 A	36,701.97	36,701.97	36,701.97	100%	100%
HAL-C-C-M-1060	Installation of Exhaust Fans	2	15-Aug-26	17-Aug-26	27-Jul-26 A	27-Jul-26 A	9,331.24	9,331.24	9,331.24	100%	100%
HAL-C-C-M-1270	Supply, install, test and commission door grilles & exhaust louvers	2	29-Aug-26	31-Aug-26	02-Sep-26 A	10-Sep-26 A	7,188.28	7,188.28	7,188.28	100%	100%
HAL-C-C-M-1090	Installation of Wall Propeller Type Exhaust Fan	4	17-Aug-26	22-Aug-26	15-Sep-26 A	20-Sep-26 A	17,417.74	17,417.74	17,417.74	100%	100%
HAL-C-C-M-1080	Installation of Diffuser	2	26-Aug-26	29-Aug-26	16-Sep-26 A	22-Sep-26 A	2,764.72	2,764.72	2,764.72	100%	100%
FIRE FIGHTING SYSTEM		15	15-Aug-26	03-Sep-26	23-May-26 A	22-Aug-26 A	86,884.12	86,884.12	86,884.12	100%	100%
FIRST STAGE		15	15-Aug-26	29-Aug-26	23-May-26 A	06-Aug-26 A	73,137.92	73,137.92	73,137.92	100%	100%
HAL-C-C-M-1230	Installation of Fire Fighting Pipes (Seamless Black Steel)	7	15-Aug-26	23-Aug-26	23-May-26 A	06-Aug-26 A	60,425.74	60,425.74	60,425.74	100%	100%
HAL-C-C-M-1240	Installation of Fire Fighting Valve	5	23-Aug-26	29-Aug-26	11-Jun-26 A	06-Aug-26 A	12,712.18	12,712.18	12,712.18	100%	100%
SECOND STAGE		5	29-Aug-26	03-Sep-26	11-Jun-26 A	22-Aug-26 A	13,746.20	13,746.20	13,746.20	100%	100%
HAL-C-C-M-1250	Installation of Fire Hose Cabinet	3	29-Aug-26	01-Sep-26	11-Jun-26 A	22-Aug-26 A	11,147.36	11,147.36	11,147.36	100%	100%
HAL-C-C-M-1300	Supply, install, test and commission Fire Department Connection(FDC)	3	31-Aug-26	03-Sep-26	11-Jun-26 A	04-Aug-26 A	2,598.84	2,598.84	2,598.84	100%	100%
SEWER AND DRAINAGE SYSTEM		136	05-Apr-26	23-Aug-26	01-Apr-26 A	24-Sep-26 A	80,237.72	80,237.72	80,237.72	100%	100%
FIRST STAGE		136	05-Apr-26	06-Aug-26	01-Apr-26 A	04-Aug-26 A	36,358.53	36,358.53	36,358.53	100%	100%
HAL-C-C-M-1130	Installation of Sanitary Waste / Drainage Pipes	4	05-Apr-26	09-Apr-26	01-Apr-26 A	19-Apr-26 A	14,362.41	14,362.41	14,362.41	100%	100%
HAL-C-C-M-1150	Installation of Floor Drain	2	29-Jul-26	01-Aug-26	11-Jun-26 A	04-Aug-26 A	10,616.53	10,616.53	10,616.53	100%	100%
HAL-C-C-M-1310	Installation of Trench drain	5	01-Aug-26	06-Aug-26	11-Jun-26 A	04-Aug-26 A	11,379.59	11,379.59	11,379.59	100%	100%
SECOND STAGE		27	06-Aug-26	23-Aug-26	11-Jul-26 A	24-Sep-26 A	43,879.19	43,879.19	43,879.19	100%	100%
HAL-C-C-M-1170	Installation of Roof Vent Cap	2	20-Aug-26	23-Aug-26	11-Jul-26 A	22-Aug-26 A	829.41	829.41	829.41	100%	100%
HAL-C-C-M-1110	Installation of Electric Water Heater	2	06-Aug-26	09-Aug-26	04-Aug-26 A	04-Aug-26 A	1,592.48	1,592.48	1,592.48	100%	100%
HAL-C-C-M-1160	Installation of Water Tap	2	18-Aug-26	20-Aug-26	24-Aug-26 A	16-Sep-26 A	2,654.13	2,654.13	2,654.13	100%	100%
HAL-C-C-M-1120	Installation of Sanitary Fixture and Accessories	4	09-Aug-26	13-Aug-26	17-Sep-26 A	24-Sep-26 A	16,243.04	16,243.04	16,243.04	100%	100%
HAL-C-C-M-1140	Installation of Lavotary /Wash Basin	2	13-Aug-26	16-Aug-26	17-Sep-26 A	24-Sep-26 A	20,348.35	20,348.35	20,348.35	100%	100%
HAL-C-C-M-1200	Installation of Bib Tap	2	16-Aug-26	18-Aug-26	17-Sep-26 A	24-Sep-26 A	2,211.78	2,211.78	2,211.78	100%	100%
WATER SUPPLY SYSTEM		21	15-Aug-26	27-Aug-26	24-Jun-26 A	04-Aug-26 A	35,544.48	35,544.48	35,544.48	100%	100%
FIRST STAGE		21	15-Aug-26	22-Aug-26	24-Jun-26 A	04-Aug-26 A	35,256.95	35,256.95	35,256.95	100%	100%
HAL-C-C-M-1220	Installation of Water Supply Pipes	4	15-Aug-26	19-Aug-26	24-Jun-26 A	04-Aug-26 A	19,520.16	19,520.16	19,520.16	100%	100%
HAL-C-C-M-1210	Installation of Water Supply Valve	2	19-Aug-26	22-Aug-26	01-Aug-26 A	04-Aug-26 A	15,736.79	15,736.79	15,736.79	100%	100%
SECOND STAGE		5	22-Aug-26	27-Aug-26	04-Jul-26 A	04-Aug-26 A	287.53	287.53	287.53	100%	100%
HAL-C-C-M-1260	Capped connection	5	22-Aug-26	27-Aug-26	04-Jul-26 A	04-Aug-26 A	287.53	287.53	287.53	100%	100%
ELECTRICAL		110	20-Jun-26	10-Nov-26	01-Apr-26 A	29-Oct-26 A	617,589.46	395,118.24	617,589.46	63.98%	100%
FIRST STAGE		100	20-Jun-26	02-Nov-26	01-Apr-26 A	12-Oct-26 A	65,383.79	64,852.47	65,383.79	99.19%	100%
HAL-C-C-E-803	Installation of Earthing and Grounding	4	28-Oct-26	02-Nov-26	01-Apr-26 A	12-Oct-26 A	17,002.41	16,471.09	17,002.41	96.88%	100%
HAL-C-C-E-873	Installation of Sleeves & Power outlet	8	20-Jun-26	29-Jun-26	01-Apr-26 A	11-Jul-26 A	2,853.19	2,853.19	2,853.19	100%	100%
HAL-C-C-E-853	Installation of Conduites for Lighting Fixture	4	30-Sep-26	05-Oct-26	19-May-26 A	02-Jun-26 A	3,983.66	3,983.66	3,983.66	100%	100%
HAL-C-C-E-833	Installation of Conduits and wiring outlets - Fire Alarm System	4	22-Aug-26	26-Aug-26	20-May-26 A	02-Jun-26 A	2,026.84	2,026.84	2,026.84	100%	100%
HAL-C-C-E-923	Installation of Wires	4	05-Oct-26	10-Oct-26	25-Jun-26 A	29-Aug-26 A	7,966.69	7,966.69	7,966.69	100%	100%
HAL-C-C-E-913	Installation of LV Cables	2	24-Oct-26	28-Oct-26	05-Sep-26 A	12-Oct-26 A	31,550.99	31,550.99	31,550.99	100%	100%
SECOND STAGE		63	15-Aug-26	10-Nov-26	17-Jun-26 A	29-Oct-26 A	552,205.67	330,265.78	552,205.67	59.81%	100%
HAL-C-C-E-1340	Installation of CCTV System	2	21-Oct-26	29-Oct-26	17-Jun-26 A	12-Oct-26 A	66,177.58	66,177.58	66,177.58	100%	100%
HAL-C-C-E-963	Installation of Access Control System	2	24-Oct-26	28-Oct-26	17-Jun-26 A	29-Oct-26 A	24,315.41	24,315.41	24,315.41	100%	100%
HAL-C-C-E-933	Installation of LP-1 Panel	2	17-Oct-26	19-Oct-26	25-Jul-26 A	10-Sep-26 A	15,128.55	15,128.55	15,128.55	100%	100%
HAL-C-C-E-903	Installation of Telephone Cabinet	2	21-Oct-26	24-Oct-26	29-Jul-26 A	01-Oct-26 A	23,299.84	23,299.84	23,299.84	100%	100%
HAL-C-C-E-1350	Installation of Solar power plant	7	02-Nov-26	10-Nov-26	12-Aug-26 A	01-Oct-26 A	218,965.89	0.00	218,965.89	0%	100%
HAL-C-C-E-863	Installation of Wiring Devices	4	15-Aug-26	19-Aug-26	29-Aug-26 A	24-Sep-26 A	20,742.16	20,742.16	20,742.16	100%	100%
HAL-C-C-E-893	Installation of Disconnect Switches	2	19-Aug-26	22-Aug-26	29-Aug-26 A	24-Sep-26 A	25,808.36	25,808.36	25,808.36	100%	100%
HAL-C-C-E-943	Installation of PP-AC panel	2	19-Oct-26	21-Oct-26	01-Sep-26 A	12-Oct-26 A	18,213.99	18,213.99	18,213.99	100%	100%
HAL-C-C-E-883	Installation of Main Distribution Board	2	14-Oct-26	17-Oct-26	03-Sep-26 A	12-Oct-26 A	25,479.66	25,479.66	25,479.66	100%	100%

Date	Revision	Checked	Approved
01-Nov-26	Weekly Report		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete
HAL-C-C-E-843	Installation of Lighting fixtures	4	10-Oct-26	14-Oct-26	10-Sep-26 A	12-Oct-26 A	59,751.14	59,751.14	59,751.14	100%	100%
HAL-C-C-E-823	Installation of Fire Detectors & Accessories	4	26-Sep-26	30-Sep-26	16-Sep-26 A	12-Oct-26 A	31,219.23	31,219.23	31,219.23	100%	100%
HAL-C-C-E-973	Monitor Modules for Fire Alarm	2	28-Oct-26	31-Oct-26	22-Sep-26 A	29-Oct-26 A	3,760.02	3,760.02	3,760.02	100%	100%
HAL-C-C-E-993	Firewarning flash light with sounder; wall mounted, Weather proof	2	02-Nov-26	04-Nov-26	22-Sep-26 A	24-Sep-26 A	2,963.79	0.00	2,963.79	0%	100%
HAL-C-C-E-813	Installation of Fire Alarm Control Panel	4	20-Sep-26	26-Sep-26	24-Sep-26 A	12-Oct-26 A	16,216.62	16,216.62	16,216.62	100%	100%
HAL-C-C-E-983	Line Isolator Modules for Fire Alarm	2	31-Oct-26	02-Nov-26	24-Sep-26 A	12-Oct-26 A	163.42	153.21	163.42	93.75%	100%
BLOCK A		272	04-Feb-26	18-Nov-26	03-Feb-26 A	29-Oct-26 A	4,487,908.59	4,268,942.70	4,487,908.59	95.12%	100%
STRUCTURAL		192	04-Feb-26	08-Jul-26	03-Feb-26 A	26-Aug-26 A	1,034,258.09	1,034,258.09	1,034,258.09	100%	100%
FOOTING		27	04-Feb-26	01-Mar-26	03-Feb-26 A	25-May-26 A	388,381.84	388,381.84	388,381.84	100%	100%
HAL-C-A-S-210	Excavation for footings	6	04-Feb-26	11-Feb-26	03-Feb-26 A	16-May-26 A	132,992.28	132,992.28	132,992.28	100%	100%
HAL-C-A-S-797	Lean Concrete Below Footings	2	15-Feb-26	16-Feb-26	10-Feb-26 A	20-May-26 A	8,238.87	8,238.87	8,238.87	100%	100%
HAL-C-A-S-947	Vapour Barrier for Footings	1	14-Feb-26	14-Feb-26	10-Feb-26 A	20-May-26 A	6,030.16	6,030.16	6,030.16	100%	100%
HAL-C-A-S-1037	Anti Termite Below Footings	1	12-Feb-26	12-Feb-26	10-Feb-26 A	20-May-26 A	8,441.61	8,441.61	8,441.61	100%	100%
HAL-C-A-S-857	Formwork for Footings	4	22-Feb-26	26-Feb-26	17-Feb-26 A	24-May-26 A	23,267.89	23,267.89	23,267.89	100%	100%
HAL-C-A-S-847	Rebar for Footings	6	17-Feb-26	22-Feb-26	18-Feb-26 A	24-May-26 A	93,071.56	93,071.56	93,071.56	100%	100%
HAL-C-A-S-807	Pouring Concrete for Footings	1	28-Feb-26	01-Mar-26	25-Feb-26 A	25-May-26 A	116,339.45	116,339.45	116,339.45	100%	100%
COLUMN NECK		41	01-Mar-26	26-Mar-26	24-Feb-26 A	22-Jun-26 A	94,596.46	94,596.46	94,596.46	100%	100%
HAL-C-A-S-897	Rebar for column neck	2	01-Mar-26	03-Mar-26	24-Feb-26 A	24-May-26 A	21,993.66	21,993.66	21,993.66	100%	100%
HAL-C-A-S-907	Formwork for column neck	2	03-Mar-26	05-Mar-26	28-Feb-26 A	02-Jun-26 A	5,498.72	5,498.72	5,498.72	100%	100%
HAL-C-A-S-887	Pouring Concrete for column neck	1	05-Mar-26	07-Mar-26	02-Mar-26 A	02-Jun-26 A	27,492.39	27,492.39	27,492.39	100%	100%
HAL-C-A-S-937	Damp proof /Bitumin paint on Footings & column neck	2	07-Mar-26	09-Mar-26	28-Mar-26 A	04-Jun-26 A	6,903.81	6,903.81	6,903.81	100%	100%
HAL-C-A-S-997	Backfilling / Compaction up to Bottom of Grade Beams	12	09-Mar-26	26-Mar-26	29-Mar-26 A	22-Jun-26 A	32,707.87	32,707.87	32,707.87	100%	100%
GRADE BEAM		15	26-Mar-26	16-Apr-26	13-Jun-26 A	30-Jun-26 A	95,754.56	95,754.56	95,754.56	100%	100%
HAL-C-A-S-817	Lean Concrete Below Grade Beams	2	30-Mar-26	01-Apr-26	13-Jun-26 A	14-Jun-26 A	8,238.87	8,238.87	8,238.87	100%	100%
HAL-C-A-S-967	Vapour barrier for Grade Beams	2	28-Mar-26	30-Mar-26	13-Jun-26 A	14-Jun-26 A	4,019.90	4,019.90	4,019.90	100%	100%
HAL-C-A-S-1047	Anti Termite Below Grade Beams	1	26-Mar-26	28-Mar-26	13-Jun-26 A	14-Jun-26 A	8,441.61	8,441.61	8,441.61	100%	100%
HAL-C-A-S-867	Rebar for Grade Beams	5	01-Apr-26	07-Apr-26	17-Jun-26 A	23-Jun-26 A	24,993.07	24,993.07	24,993.07	100%	100%
HAL-C-A-S-877	Formwork for Grade Beams	2	07-Apr-26	09-Apr-26	17-Jun-26 A	23-Jun-26 A	6,248.27	6,248.27	6,248.27	100%	100%
HAL-C-A-S-1027	Anchor bolts installation	2	07-Apr-26	09-Apr-26	17-Jun-26 A	23-Jun-26 A	5,667.68	5,667.68	5,667.68	100%	100%
HAL-C-A-S-827	Pouring Concrete for Grade Beams	1	09-Apr-26	11-Apr-26	24-Jun-26 A	24-Jun-26 A	31,241.35	31,241.35	31,241.35	100%	100%
HAL-C-A-S-977	Damp proof /Bitumin paint on Grade Beams	5	11-Apr-26	16-Apr-26	25-Jun-26 A	30-Jun-26 A	6,903.81	6,903.81	6,903.81	100%	100%
SLAB ON GRADE		71	16-Apr-26	08-Jul-26	17-Jun-26 A	26-Aug-26 A	359,908.90	359,908.90	359,908.90	100%	100%
HAL-C-A-S-1017	Concrete pad	7	30-Jun-26	08-Jul-26	17-Jun-26 A	20-Jun-26 A	1,803.82	1,803.82	1,803.82	100%	100%
HAL-C-A-S-1007	Backfilling / Compaction for Slab on Grade	12	16-Apr-26	30-Apr-26	01-Jul-26 A	16-Jul-26 A	32,707.87	32,707.87	32,707.87	100%	100%
HAL-C-A-S-837	Pouring Concrete for Ground Slab	4	04-May-26	09-May-26	23-Aug-26 A	26-Aug-26 A	304,091.64	304,091.64	304,091.64	100%	100%
HAL-C-A-S-957	Anti Termite Treatment below Ground Slab	1	30-Apr-26	02-May-26	23-Aug-26 A	26-Aug-26 A	11,255.49	11,255.49	11,255.49	100%	100%
HAL-C-A-S-987	Vapour barrier for below Ground Slab	2	02-May-26	04-May-26	23-Aug-26 A	26-Aug-26 A	10,050.07	10,050.07	10,050.07	100%	100%
COLUMNS & BEAMS		30	30-Apr-26	03-Jun-26	28-Mar-26 A	15-Aug-26 A	95,616.33	95,616.33	95,616.33	100%	100%
HAL-C-A-S-6101	Rebar for Tie Beams	4	14-May-26	19-May-26	28-Mar-26 A	31-Mar-26 A	7,796.52	7,796.52	7,796.52	100%	100%
HAL-C-A-S-6102	Formwork for Tie Beams	2	19-May-26	21-May-26	29-Mar-26 A	01-Apr-26 A	1,949.44	1,949.44	1,949.44	100%	100%
HAL-C-A-S-6103	Pouring Concrete for Tie Beams	1	21-May-26	23-May-26	02-Apr-26 A	02-Apr-26 A	9,745.95	9,745.95	9,745.95	100%	100%
HAL-C-A-S-5101	Rebar for column	7	30-Apr-26	09-May-26	20-Jul-26 A	23-Jul-26 A	18,494.75	18,494.75	18,494.75	100%	100%
HAL-C-A-S-5102	Formwork for column	4	09-May-26	13-May-26	27-Jul-26 A	01-Aug-26 A	4,623.84	4,623.84	4,623.84	100%	100%
HAL-C-A-S-5103	Pouring Concrete for column	1	13-May-26	14-May-26	28-Jul-26 A	01-Aug-26 A	23,118.59	23,118.59	23,118.59	100%	100%
HAL-C-A-S-6113	Rebar for Beams	4	23-May-26	31-May-26	01-Aug-26 A	13-Aug-26 A	11,954.65	11,954.65	11,954.65	100%	100%
HAL-C-A-S-6123	Formwork for Beams	2	31-May-26	02-Jun-26	11-Aug-26 A	15-Aug-26 A	2,988.97	2,988.97	2,988.97	100%	100%
HAL-C-A-S-6133	Pouring Concrete for Beams	1	02-Jun-26	03-Jun-26	15-Aug-26 A	15-Aug-26 A	14,943.63	14,943.63	14,943.63	100%	100%
STRUCTURAL STEEL		36	09-May-26	06-Jul-26	13-Jun-26 A	14-Sep-26 A	1,552,860.73	1,552,860.73	1,552,860.73	100%	100%
HAL-C-A-SS-1030	Steel members for external platform	5	02-Jun-26	08-Jun-26	13-Jun-26 A	23-Jul-26 A	27,249.09	27,249.09	27,249.09	100%	100%

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete	2026 / 2027
HAL-C-A-A-210	Installation of columns	3	09-May-26	12-May-26	02-Jul-26 A	08-Jul-26 A	164,362.65	164,362.65	164,362.65	100%	100%	Installation
HAL-C-A-A-220	Installation of raft and purlins	5	12-May-26	18-May-26	02-Jul-26 A	09-Jul-26 A	340,060.66	340,060.66	340,060.66	100%	100%	Installation
HAL-C-A-A-1440	Steel members for office area	5	24-May-26	02-Jun-26	20-Jul-26 A	23-Jul-26 A	97,318.17	97,318.17	97,318.17	100%	100%	Steel mem
HAL-C-A-A-1430	Intumescent paint to steel works	5	18-May-26	24-May-26	25-Jul-26 A	02-Aug-26 A	269,283.81	269,283.81	269,283.81	100%	100%	Intumesce
HAL-C-A-A-250	Installation of roof sheet	5	13-Jun-26	18-Jun-26	01-Aug-26 A	09-Aug-26 A	453,414.21	453,414.21	453,414.21	100%	100%	Installation
HAL-C-A-SS-1040	Epoxy paint for external platform	5	08-Jun-26	14-Jun-26	03-Aug-26 A	06-Aug-26 A	6,812.27	6,812.27	6,812.27	100%	100%	Epoxy pai
HAL-C-A-A-240	Installation of wall sandwich panel	5	30-Jun-26	06-Jul-26	19-Aug-26 A	29-Aug-26 A	170,030.33	170,030.33	170,030.33	100%	100%	Installatio
HAL-C-A-SS-1020	Epoxy paint to steel members at office area	5	02-Jun-26	08-Jun-26	13-Sep-26 A	14-Sep-26 A	24,329.54	24,329.54	24,329.54	100%	100%	Epoxy pa
ARCHITECTURAL		68	23-May-26	04-Oct-26	01-Aug-26 A	29-Oct-26 A	883,602.92	883,602.92	883,602.92	100%	100%	29-Oct-
MASONARY WORKS		18	23-May-26	08-Jul-26	01-Aug-26 A	15-Aug-26 A	64,406.94	64,406.94	64,406.94	100%	100%	15-Aug-26
HAL-C-A-A-1030	Block work at toilet area	7	30-Jun-26	08-Jul-26	01-Aug-26 A	15-Aug-26 A	15,836.32	15,836.32	15,836.32	100%	100%	Block work
HAL-C-A-A-230	Block work at factory area	12	23-May-26	13-Jun-26	01-Aug-26 A	15-Aug-26 A	38,856.62	38,856.62	38,856.62	100%	100%	Block work
HAL-C-A-A-260	Block work at office area	8	18-Jun-26	30-Jun-26	01-Aug-26 A	15-Aug-26 A	9,714.00	9,714.00	9,714.00	100%	100%	Block work
WALL FINISHES		22	18-Jul-26	02-Sep-26	08-Sep-26 A	24-Oct-26 A	56,259.61	56,259.61	56,259.61	100%	100%	24-Oct-2
HAL-C-A-A-1040	Internal Wall Plaster	15	18-Jul-26	04-Aug-26	08-Sep-26 A	12-Sep-26 A	29,610.16	29,610.16	29,610.16	100%	100%	Internal W
HAL-C-A-A-1090	Paint to Plaster (Primer, Putty & First Coat)	7	25-Aug-26	02-Sep-26	15-Sep-26 A	24-Oct-26 A	26,649.45	26,649.45	26,649.45	100%	100%	Paint to
CIELING FINISHES		5	17-Aug-26	23-Aug-26	17-Sep-26 A	15-Oct-26 A	44,650.24	44,650.24	44,650.24	100%	100%	15-Oct-2
HAL-C-A-A-1100	Installation of Ceiling Gypsum Board	5	17-Aug-26	23-Aug-26	17-Sep-26 A	15-Oct-26 A	44,650.24	44,650.24	44,650.24	100%	100%	Installat
FLOOR FINISHES		9	09-Aug-26	04-Oct-26	16-Sep-26 A	15-Oct-26 A	177,686.14	177,686.14	177,686.14	100%	100%	15-Oct-2
HAL-C-A-A-1080	Tiles for Toilet	7	09-Aug-26	17-Aug-26	16-Sep-26 A	19-Sep-26 A	48,089.55	48,089.55	48,089.55	100%	100%	Tiles for T
HAL-C-A-A-1110	Tiles for Office Area	2	23-Aug-26	25-Aug-26	24-Sep-26 A	26-Sep-26 A	25,626.50	25,626.50	25,626.50	100%	100%	Tiles for
HAL-C-A-A-1240	Granite strip	2	25-Aug-26	27-Aug-26	24-Sep-26 A	03-Oct-26 A	1,454.24	1,454.24	1,454.24	100%	100%	Granite s
HAL-C-A-A-1260	Epoxy paint	7	26-Sep-26	04-Oct-26	24-Sep-26 A	15-Oct-26 A	102,515.85	102,515.85	102,515.85	100%	100%	Epoxy p
DOORS & WINDOWS		15	06-Jul-26	22-Jul-26	13-Aug-26 A	15-Oct-26 A	295,493.36	295,493.36	295,493.36	100%	100%	15-Oct-2
HAL-C-A-A-1370	Skylight fixtures installation	1	21-Jul-26	22-Jul-26	13-Aug-26 A	22-Aug-26 A	61,929.74	61,929.74	61,929.74	100%	100%	Skylight fi
HAL-C-A-A-1050	Roll up Shutter Door	1	14-Jul-26	15-Jul-26	17-Aug-26 A	20-Sep-26 A	66,353.30	66,353.30	66,353.30	100%	100%	Roll up S
HAL-C-A-A-1420	Window (CW1)	7	06-Jul-26	14-Jul-26	08-Sep-26 A	24-Sep-26 A	90,682.84	90,682.84	90,682.84	100%	100%	Window
HAL-C-A-A-1060	Supply and install (D5) 1000*2200mm single leaf steel door with door	1	15-Jul-26	16-Jul-26	17-Sep-26 A	19-Sep-26 A	15,482.44	15,482.44	15,482.44	100%	100%	Supply a
HAL-C-A-A-1360	Supply and install fire rated 45 min (D2) 1200*2200 mm single leaf steel doo	1	20-Jul-26	21-Jul-26	17-Sep-26 A	19-Sep-26 A	16,145.97	16,145.97	16,145.97	100%	100%	Supply a
HAL-C-A-A-1120	Supply and install (D4) 800*2200 mm single leaf aluminum door with door	1	16-Jul-26	18-Jul-26	24-Sep-26 A	15-Oct-26 A	21,896.59	21,896.59	21,896.59	100%	100%	Supply a
HAL-C-A-A-1130	Supply and install (D7) 1000*2200 mm single leaf aluminum door with door	1	18-Jul-26	19-Jul-26	24-Sep-26 A	15-Oct-26 A	7,520.04	7,520.04	7,520.04	100%	100%	Supply a
HAL-C-A-A-1350	Supply and install (D3) 1000*2200 mm single leaf aluminum door with door	1	19-Jul-26	20-Jul-26	24-Sep-26 A	15-Oct-26 A	15,482.44	15,482.44	15,482.44	100%	100%	Supply a
WATER PROOFING WORKS		4	04-Aug-26	09-Aug-26	14-Sep-26 A	15-Sep-26 A	4,653.33	4,653.33	4,653.33	100%	100%	15-Sep-2
HAL-C-A-A-1220	Waterproofing membrane for toilets	4	04-Aug-26	09-Aug-26	14-Sep-26 A	15-Sep-26 A	4,653.33	4,653.33	4,653.33	100%	100%	Waterpro
METAL WORKS		13	27-Aug-26	12-Sep-26	18-Aug-26 A	25-Oct-26 A	198,916.13	198,916.13	198,916.13	100%	100%	25-Oct-2
HAL-C-A-A-1150	Steel Ladder	2	27-Aug-26	30-Aug-26	18-Aug-26 A	29-Aug-26 A	9,510.64	9,510.64	9,510.64	100%	100%	Steel Lad
HAL-C-A-A-1170	Aluminium composite panel	5	03-Sep-26	09-Sep-26	14-Sep-26 A	03-Oct-26 A	175,670.36	175,670.36	175,670.36	100%	100%	Aluminiu
HAL-C-A-A-1160	Galvanised Steel Gratings	2	09-Sep-26	12-Sep-26	10-Oct-26 A	11-Oct-26 A	6,237.21	6,237.21	6,237.21	100%	100%	Galvanis
HAL-C-A-A-1250	Steel railing works	4	30-Aug-26	03-Sep-26	24-Oct-26 A	25-Oct-26 A	7,497.92	7,497.92	7,497.92	100%	100%	Steel ra
SPECIALTIES		24	12-Sep-26	26-Sep-26	22-Sep-26 A	29-Oct-26 A	41,537.17	41,537.17	41,537.17	100%	100%	29-Oct-
HAL-C-A-A-1180	Installation of fittings	4	12-Sep-26	20-Sep-26	22-Sep-26 A	24-Sep-26 A	21,686.47	21,686.47	21,686.47	100%	100%	Installatio
HAL-C-A-A-1200	Furniture Installation	1	24-Sep-26	26-Sep-26	20-Oct-26 A	20-Oct-26 A	10,561.24	10,561.24	10,561.24	100%	100%	Furniture
HAL-C-A-A-1410	Identification sign; ID01 & ID02	3	20-Sep-26	24-Sep-26	28-Oct-26 A	29-Oct-26 A	9,289.46	9,289.46	9,289.46	100%	100%	Identific
MECHANICAL		107	16-Apr-26	22-Sep-26	11-Jul-26 A	08-Oct-26 A	399,597.39	399,597.39	399,597.39	100%	100%	08-Oct-2
HVAC		10	02-Sep-26	19-Sep-26	06-Aug-26 A	04-Oct-26 A	196,931.06	196,931.06	196,931.06	100%	100%	04-Oct-2
FIRST STAGE		4	09-Sep-26	14-Sep-26	06-Aug-26 A	16-Sep-26 A	160,229.09	160,229.09	160,229.09	100%	100%	16-Sep-2
HAL-C-A-M-760	Installation of HVAC Ducts	2	09-Sep-26	12-Sep-26	06-Aug-26 A	16-Sep-26 A	141,481.82	141,481.82	141,481.82	100%	100%	Installatio
HAL-C-A-M-790	Installation of Duct insulation	2	12-Sep-26	14-Sep-26	06-Aug-26 A	16-Sep-26 A	18,747.27	18,747.27	18,747.27	100%	100%	Installatio
SECOND STAGE		10	02-Sep-26	19-Sep-26	10-Sep-26 A	04-Oct-26 A	36,701.97	36,701.97	36,701.97	100%	100%	04-Oct-2

Date	Revision	Checked	Approved
01-Nov-26	Weekly Report		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete	2026	2027
HAL-C-A-M-780	Installation of Wall Propeller Type Exhaust Fan	4	05-Sep-26	09-Sep-26	10-Sep-26 A	12-Sep-26 A	17,417.74	17,417.74	17,417.74	100%	100%		Installatio
HAL-C-A-M-750	Installation of Exhaust Fans	2	02-Sep-26	05-Sep-26	16-Sep-26 A	17-Sep-26 A	9,331.24	9,331.24	9,331.24	100%	100%		Installatio
HAL-C-A-M-770	Installation of Diffuser	2	14-Sep-26	16-Sep-26	16-Sep-26 A	04-Oct-26 A	2,764.72	2,764.72	2,764.72	100%	100%		Installati
HAL-C-A-M-960	Supply, install, test and commission door grilles & exhaust louvers	2	16-Sep-26	19-Sep-26	16-Sep-26 A	04-Oct-26 A	7,188.28	7,188.28	7,188.28	100%	100%		Supply, i
FIRE FIGHTING SYSTEM		32	02-Sep-26	22-Sep-26	06-Aug-26 A	24-Sep-26 A	86,884.12	86,884.12	86,884.12	100%	100%		24-Sep-2
FIRST STAGE		12	02-Sep-26	16-Sep-26	06-Aug-26 A	17-Sep-26 A	73,137.92	73,137.92	73,137.92	100%	100%		17-Sep-2
HAL-C-A-M-920	Installation of Fire Fighting Pipes (Seamless Black Steel)	7	02-Sep-26	10-Sep-26	06-Aug-26 A	17-Sep-26 A	60,425.74	60,425.74	60,425.74	100%	100%		Installatio
HAL-C-A-M-930	Installation of Fire Fighting Valve	5	10-Sep-26	16-Sep-26	06-Aug-26 A	05-Sep-26 A	12,712.18	12,712.18	12,712.18	100%	100%		Installatio
SECOND STAGE		28	16-Sep-26	22-Sep-26	17-Sep-26 A	24-Sep-26 A	13,746.20	13,746.20	13,746.20	100%	100%		24-Sep-2
HAL-C-A-M-990	Supply, install, test and commission Fire Department Connection(FDC)	3	19-Sep-26	22-Sep-26	17-Sep-26 A	19-Sep-26 A	2,598.84	2,598.84	2,598.84	100%	100%		Supply, in
HAL-C-A-M-940	Installation of Fire Hose Cabinet	3	16-Sep-26	20-Sep-26	22-Sep-26 A	24-Sep-26 A	11,147.36	11,147.36	11,147.36	100%	100%		Installatio
SEWER AND DRAINAGE SYSTEM		91	16-Apr-26	10-Sep-26	11-Jul-26 A	08-Oct-26 A	80,237.72	80,237.72	80,237.72	100%	100%		08-Oct-2
FIRST STAGE		66	16-Apr-26	25-Aug-26	11-Jul-26 A	06-Aug-26 A	36,358.53	36,358.53	36,358.53	100%	100%		06-Aug-26
HAL-C-A-M-820	Installation of Sanitary Waste / Drainage Pipes	4	16-Apr-26	21-Apr-26	11-Jul-26 A	06-Aug-26 A	14,362.41	14,362.41	14,362.41	100%	100%		Installation
HAL-C-A-M-840	Installation of Floor Drain	2	17-Aug-26	19-Aug-26	11-Jul-26 A	06-Aug-26 A	10,616.53	10,616.53	10,616.53	100%	100%		Installation
HAL-C-A-M-1000	Installation of Trench drain	5	19-Aug-26	25-Aug-26	11-Jul-26 A	06-Aug-26 A	11,379.59	11,379.59	11,379.59	100%	100%		Installation
SECOND STAGE		22	25-Aug-26	10-Sep-26	11-Jul-26 A	08-Oct-26 A	43,879.19	43,879.19	43,879.19	100%	100%		08-Oct-2
HAL-C-A-M-860	Installation of Roof Vent Cap	2	08-Sep-26	10-Sep-26	11-Jul-26 A	10-Sep-26 A	829.41	829.41	829.41	100%	100%		Installatio
HAL-C-A-M-800	Installation of Electric Water Heater	2	25-Aug-26	27-Aug-26	05-Sep-26 A	10-Sep-26 A	1,592.48	1,592.48	1,592.48	100%	100%		Installatio
HAL-C-A-M-810	Installation of Sanitary Fixture and Accessories	4	27-Aug-26	01-Sep-26	04-Oct-26 A	08-Oct-26 A	16,243.04	16,243.04	16,243.04	100%	100%		Installati
HAL-C-A-M-830	Installation of Lavotary /Wash Basin	2	01-Sep-26	03-Sep-26	04-Oct-26 A	08-Oct-26 A	20,348.35	20,348.35	20,348.35	100%	100%		Installati
HAL-C-A-M-850	Installation of Water Tap	2	06-Sep-26	08-Sep-26	04-Oct-26 A	08-Oct-26 A	2,654.13	2,654.13	2,654.13	100%	100%		Installati
HAL-C-A-M-890	Installation of Bib Tap	2	03-Sep-26	06-Sep-26	04-Oct-26 A	08-Oct-26 A	2,211.78	2,211.78	2,211.78	100%	100%		Installati
WATER SUPPLY SYSTEM		14	02-Sep-26	15-Sep-26	03-Sep-26 A	12-Sep-26 A	35,544.48	35,544.48	35,544.48	100%	100%		12-Sep-2
FIRST STAGE		14	02-Sep-26	09-Sep-26	03-Sep-26 A	12-Sep-26 A	35,256.95	35,256.95	35,256.95	100%	100%		12-Sep-2
HAL-C-A-M-910	Installation of Water Supply Pipes	4	02-Sep-26	07-Sep-26	03-Sep-26 A	10-Sep-26 A	19,520.16	19,520.16	19,520.16	100%	100%		Installatio
HAL-C-A-M-900	Installation of Water Supply Valve	2	07-Sep-26	09-Sep-26	10-Sep-26 A	12-Sep-26 A	15,736.79	15,736.79	15,736.79	100%	100%		Installatio
SECOND STAGE		5	09-Sep-26	15-Sep-26	12-Sep-26 A	12-Sep-26 A	287.53	287.53	287.53	100%	100%		12-Sep-2
HAL-C-A-M-950	Capped connection	5	09-Sep-26	15-Sep-26	12-Sep-26 A	12-Sep-26 A	287.53	287.53	287.53	100%	100%		Capped
ELECTRICAL		111	08-Jul-26	18-Nov-26	17-Jun-26 A	29-Oct-26 A	617,589.46	398,623.57	617,589.46	64.55%	100%		29-Oct-
FIRST STAGE		80	08-Jul-26	15-Oct-26	17-Jun-26 A	25-Oct-26 A	65,383.79	65,383.79	65,383.79	100%	100%		25-Oct-2
HAL-C-A-E-573	Installation of Earthing and Grounding	4	11-Oct-26	15-Oct-26	17-Jun-26 A	25-Oct-26 A	17,002.41	17,002.41	17,002.41	100%	100%		Installat
HAL-C-A-E-643	Installation of Sleeves & Power outlet	8	08-Jul-26	18-Jul-26	17-Jun-26 A	15-Sep-26 A	2,853.19	2,853.19	2,853.19	100%	100%		Installatio
HAL-C-A-E-603	Installation of Conduits and wiring outlets - Fire Alarm System	4	09-Sep-26	14-Sep-26	11-Aug-26 A	24-Sep-26 A	2,026.84	2,026.84	2,026.84	100%	100%		Installatio
HAL-C-A-E-623	Installation of Conduites for Lighting Fixture	4	24-Sep-26	29-Sep-26	11-Aug-26 A	24-Sep-26 A	3,983.66	3,983.66	3,983.66	100%	100%		Installatio
HAL-C-A-E-693	Installation of Wires	4	29-Sep-26	04-Oct-26	22-Aug-26 A	24-Sep-26 A	7,966.69	7,966.69	7,966.69	100%	100%		Installatio
HAL-C-A-E-683	Installation of LV Cables	2	11-Oct-26	15-Oct-26	22-Sep-26 A	17-Oct-26 A	31,550.99	31,550.99	31,550.99	100%	100%		Installati
SECOND STAGE		68	02-Sep-26	18-Nov-26	22-Aug-26 A	29-Oct-26 A	552,205.67	333,239.78	552,205.67	60.35%	100%		29-Oct-
HAL-C-A-E-1030	Installation of CCTV System	2	08-Oct-26	17-Oct-26	22-Aug-26 A	17-Oct-26 A	66,177.58	66,177.58	66,177.58	100%	100%		Installat
HAL-C-A-E-1040	Installation of Solar power plant	2	10-Nov-26	18-Nov-26	22-Aug-26 A	12-Oct-26 A	218,965.89	0.00	218,965.89	0%	100%		Installat
HAL-C-A-E-733	Installation of Access Control System	2	24-Sep-26	30-Sep-26	22-Aug-26 A	29-Oct-26 A	24,315.41	24,315.41	24,315.41	100%	100%		Installat
HAL-C-A-E-703	Installation of LP-1 Panel	2	06-Oct-26	08-Oct-26	10-Sep-26 A	01-Oct-26 A	15,128.55	15,128.55	15,128.55	100%	100%		Installati
HAL-C-A-E-613	Installation of Lighting fixtures	2	04-Oct-26	08-Oct-26	22-Sep-26 A	25-Oct-26 A	59,751.14	59,751.14	59,751.14	100%	100%		Installat
HAL-C-A-E-763	Firewarning flash light with sounder; wall mounted, Weather proof	2	05-Oct-26	07-Oct-26	22-Sep-26 A	24-Sep-26 A	2,963.79	2,963.79	2,963.79	100%	100%		Firewarn
HAL-C-A-E-583	Installation of Fire Alarm Control Panel	4	14-Sep-26	19-Sep-26	24-Sep-26 A	17-Oct-26 A	16,216.62	16,216.62	16,216.62	100%	100%		Installat
HAL-C-A-E-633	Installation of Wiring Devices	4	02-Sep-26	07-Sep-26	24-Sep-26 A	17-Oct-26 A	20,742.16	20,742.16	20,742.16	100%	100%		Installat
HAL-C-A-E-663	Installation of Disconnect Switches	2	07-Sep-26	09-Sep-26	24-Sep-26 A	17-Oct-26 A	25,808.36	25,808.36	25,808.36	100%	100%		Installat
HAL-C-A-E-743	Monitor Modules for Fire Alarm	2	30-Sep-26	03-Oct-26	24-Sep-26 A	29-Oct-26 A	3,760.02	3,760.02	3,760.02	100%	100%		Monitor
HAL-C-A-E-753	Line Isolator Modules for Fire Alarm	2	03-Oct-26	05-Oct-26	24-Sep-26 A	17-Oct-26 A	163.42	163.42	163.42	100%	100%		Line Iso

Actual Level of Effort
Actual Work
Remaining Work
Critical Remaining Work
Milestone
summary

Date	Revision	Checked	Approved
01-Nov-26	Weekly Report		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete	2026 2027
HAL-C-A-E-593	Installation of Fire Detectors & Accessories	4	19-Sep-26	24-Sep-26	01-Oct-26 A	17-Oct-26 A	31,219.23	31,219.23	31,219.23	100%	100%	Installat
HAL-C-A-E-673	Installation of Telephone Cabinet	2	11-Oct-26	13-Oct-26	01-Oct-26 A	12-Oct-26 A	23,299.84	23,299.84	23,299.84	100%	100%	Installat
HAL-C-A-E-653	Installation of Main Distribution Board	2	04-Oct-26	06-Oct-26	07-Oct-26 A	17-Oct-26 A	25,479.66	25,479.66	25,479.66	100%	100%	Installat
HAL-C-A-E-713	Installation of PP-AC panel	2	08-Oct-26	11-Oct-26	07-Oct-26 A	17-Oct-26 A	18,213.99	18,213.99	18,213.99	100%	100%	Installat
BLOCK D		260	12-Feb-26	26-Nov-26	17-Jan-26 A	29-Oct-26 A	4,521,157.12	4,302,191.23	4,521,157.12	95.16%	100%	29-Oct-
STRUCTURAL		198	12-Feb-26	20-Jul-26	17-Jan-26 A	08-Jul-26 A	1,067,506.62	1,067,506.62	1,067,506.62	100%	100%	08-Jul-26 A
FOOTING		28	12-Feb-26	09-Mar-26	17-Jan-26 A	19-Feb-26 A	421,630.37	421,630.37	421,630.37	100%	100%	19-Feb-26 A, F
HAL-C-D-S-210	Excavation for footings	7	12-Feb-26	21-Feb-26	17-Jan-26 A	04-Feb-26 A	166,240.82	166,240.82	166,240.82	100%	100%	Excavation for f
HAL-C-D-S-797	Lean Concrete Below Footings	2	23-Feb-26	25-Feb-26	10-Feb-26 A	10-Feb-26 A	8,238.87	8,238.87	8,238.87	100%	100%	Lean Concrete
HAL-C-D-S-947	Vapour Barrier for Footings	1	22-Feb-26	23-Feb-26	10-Feb-26 A	10-Feb-26 A	6,030.16	6,030.16	6,030.16	100%	100%	Vapour Barrier f
HAL-C-D-S-1037	Anti Termite Below Footings	1	21-Feb-26	22-Feb-26	10-Feb-26 A	10-Feb-26 A	8,441.61	8,441.61	8,441.61	100%	100%	Anti Termite Bel
HAL-C-D-S-857	Formwork for Footings	6	03-Mar-26	08-Mar-26	11-Feb-26 A	14-Feb-26 A	23,267.89	23,267.89	23,267.89	100%	100%	Formwork for Fo
HAL-C-D-S-847	Rebar for Footings	4	25-Feb-26	03-Mar-26	12-Feb-26 A	18-Feb-26 A	93,071.56	93,071.56	93,071.56	100%	100%	Rebar for Footi
HAL-C-D-S-807	Pouring Concrete for Footings	1	08-Mar-26	09-Mar-26	19-Feb-26 A	19-Feb-26 A	116,339.45	116,339.45	116,339.45	100%	100%	Pouring Concre
COLUMN NECK		16	09-Mar-26	04-Apr-26	12-Feb-26 A	25-Mar-26 A	94,596.46	94,596.46	94,596.46	100%	100%	25-Mar-26 A, C
HAL-C-D-S-897	Rebar for column neck	2	09-Mar-26	11-Mar-26	12-Feb-26 A	18-Feb-26 A	21,993.66	21,993.66	21,993.66	100%	100%	Rebar for colun
HAL-C-D-S-907	Formwork for column neck	2	11-Mar-26	14-Mar-26	21-Feb-26 A	02-Mar-26 A	5,498.72	5,498.72	5,498.72	100%	100%	Formwork for c
HAL-C-D-S-887	Pouring Concrete for column neck	1	14-Mar-26	15-Mar-26	25-Feb-26 A	02-Mar-26 A	27,492.39	27,492.39	27,492.39	100%	100%	Pouring Concre
HAL-C-D-S-937	Damp proof /Bitumin paint on Footings & column neck	2	15-Mar-26	21-Mar-26	28-Feb-26 A	03-Mar-26 A	6,903.81	6,903.81	6,903.81	100%	100%	Damp proof /Bi
HAL-C-D-S-997	Backfilling / Compaction up to Bottom of Grade Beams	12	21-Mar-26	04-Apr-26	04-Mar-26 A	25-Mar-26 A	32,707.87	32,707.87	32,707.87	100%	100%	Backfilling / Co
GRADE BEAM		26	04-Apr-26	25-Apr-26	28-Mar-26 A	22-Apr-26 A	95,754.56	95,754.56	95,754.56	100%	100%	22-Apr-26 A,
HAL-C-D-S-817	Lean Concrete Below Grade Beams	2	07-Apr-26	09-Apr-26	28-Mar-26 A	28-Mar-26 A	8,238.87	8,238.87	8,238.87	100%	100%	Lean Concrete
HAL-C-D-S-967	Vapour barrier for Grade Beams	2	05-Apr-26	07-Apr-26	28-Mar-26 A	28-Mar-26 A	4,019.90	4,019.90	4,019.90	100%	100%	Vapour barrier
HAL-C-D-S-1047	Anti Termite Below Grade Beams	1	04-Apr-26	05-Apr-26	28-Mar-26 A	28-Mar-26 A	8,441.61	8,441.61	8,441.61	100%	100%	Anti Termite Be
HAL-C-D-S-867	Rebar for Grade Beams	5	09-Apr-26	15-Apr-26	02-Apr-26 A	16-Apr-26 A	24,993.07	24,993.07	24,993.07	100%	100%	Rebar for Gra
HAL-C-D-S-877	Formwork for Grade Beams	2	15-Apr-26	18-Apr-26	02-Apr-26 A	16-Apr-26 A	6,248.27	6,248.27	6,248.27	100%	100%	Formwork for
HAL-C-D-S-1027	Anchor bolts installation	2	15-Apr-26	18-Apr-26	12-Apr-26 A	16-Apr-26 A	5,667.68	5,667.68	5,667.68	100%	100%	Anchor bolts i
HAL-C-D-S-827	Pouring Concrete for Grade Beams	1	18-Apr-26	19-Apr-26	18-Apr-26 A	18-Apr-26 A	31,241.35	31,241.35	31,241.35	100%	100%	Pouring Conc
HAL-C-D-S-977	Damp proof /Bitumin paint on Grade Beams	5	19-Apr-26	25-Apr-26	20-Apr-26 A	22-Apr-26 A	6,903.81	6,903.81	6,903.81	100%	100%	Damp proof /
SLAB ON GRADE		118	25-Apr-26	20-Jul-26	27-Apr-26 A	20-Jun-26 A	359,908.90	359,908.90	359,908.90	100%	100%	20-Jun-26 A
HAL-C-D-S-1007	Backfilling / Compaction for Slab on Grade	12	25-Apr-26	09-May-26	27-Apr-26 A	30-Apr-26 A	32,707.87	32,707.87	32,707.87	100%	100%	Backfilling / C
HAL-C-D-S-957	Anti Termite Treatment below Ground Slab	1	09-May-26	10-May-26	18-May-26 A	25-May-26 A	11,255.49	11,255.49	11,255.49	100%	100%	Anti Termite
HAL-C-D-S-987	Vapour barrier for below Ground Slab	2	10-May-26	12-May-26	18-May-26 A	25-May-26 A	10,050.07	10,050.07	10,050.07	100%	100%	Vapour barri
HAL-C-D-S-837	Pouring Concrete for Ground Slab	4	12-May-26	17-May-26	19-May-26 A	25-May-26 A	304,091.64	304,091.64	304,091.64	100%	100%	Pouring Con
HAL-C-D-S-1017	Concrete pad	7	12-Jul-26	20-Jul-26	17-Jun-26 A	20-Jun-26 A	1,803.82	1,803.82	1,803.82	100%	100%	Concrete pa
COLUMNS & BEAMS		49	09-May-26	11-Jun-26	02-Mar-26 A	08-Jul-26 A	95,616.33	95,616.33	95,616.33	100%	100%	08-Jul-26 A
HAL-C-D-S-6101	Rebar for Tie Beams	4	23-May-26	31-May-26	02-Mar-26 A	04-Mar-26 A	7,796.52	7,796.52	7,796.52	100%	100%	Rebar for Tie B
HAL-C-D-S-6102	Formwork for Tie Beams	2	31-May-26	02-Jun-26	02-Mar-26 A	04-Mar-26 A	1,949.44	1,949.44	1,949.44	100%	100%	Formwork for T
HAL-C-D-S-6103	Pouring Concrete for Tie Beams	1	02-Jun-26	03-Jun-26	07-Mar-26 A	07-Mar-26 A	9,745.95	9,745.95	9,745.95	100%	100%	Pouring Concre
HAL-C-D-S-5101	Rebar for column	7	09-May-26	17-May-26	02-May-26 A	16-May-26 A	18,494.75	18,494.75	18,494.75	100%	100%	Rebar for co
HAL-C-D-S-6113	Rebar for Beams	4	03-Jun-26	08-Jun-26	07-May-26 A	06-Jul-26 A	11,954.65	11,954.65	11,954.65	100%	100%	Rebar for B
HAL-C-D-S-5102	Formwork for column	4	17-May-26	21-May-26	09-May-26 A	17-May-26 A	4,623.84	4,623.84	4,623.84	100%	100%	Formwork for
HAL-C-D-S-5103	Pouring Concrete for column	1	21-May-26	23-May-26	16-May-26 A	20-May-26 A	23,118.59	23,118.59	23,118.59	100%	100%	Pouring Con
HAL-C-D-S-6123	Formwork for Beams	2	08-Jun-26	10-Jun-26	20-Jun-26 A	07-Jul-26 A	2,988.97	2,988.97	2,988.97	100%	100%	Formwork f
HAL-C-D-S-6133	Pouring Concrete for Beams	1	10-Jun-26	11-Jun-26	08-Jul-26 A	08-Jul-26 A	14,943.63	14,943.63	14,943.63	100%	100%	Pouring Co
STRUCTURAL STEEL		51	18-May-26	18-Jul-26	04-May-26 A	12-Aug-26 A	1,552,860.73	1,552,860.73	1,552,860.73	100%	100%	12-Aug-26
HAL-C-D-A-1440	Steel members for office area	5	06-Jun-26	11-Jun-26	04-May-26 A	25-May-26 A	97,318.17	97,318.17	97,318.17	100%	100%	Steel memb
HAL-C-D-SS-1030	Steel members for external platform	5	11-Jun-26	17-Jun-26	04-May-26 A	25-May-26 A	27,249.09	27,249.09	27,249.09	100%	100%	Steel memb
HAL-C-D-A-210	Installation of columns	3	18-May-26	21-May-26	06-May-26 A	13-May-26 A	164,362.65	164,362.65	164,362.65	100%	100%	Installation o

Actual Level of Effort
Actual Work
Remaining Work
Critical Remaining Work
Milestone
summary

Date	Revision	Checked	Approved
01-Nov-26	Weekly Report		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete
HAL-C-D-A-220	Installation of raft and purlins	5	21-May-26	31-May-26	06-May-26 A	13-May-26 A	340,060.66	340,060.66	340,060.66	100%	100%
HAL-C-D-A-1430	Intumescent paint to steel works	5	31-May-26	06-Jun-26	02-Jun-26 A	22-Jun-26 A	269,283.81	269,283.81	269,283.81	100%	100%
HAL-C-D-A-250	Installation of roof sheet	5	30-Jun-26	06-Jul-26	14-Jun-26 A	18-Jun-26 A	453,414.21	453,414.21	453,414.21	100%	100%
HAL-C-D-A-240	Installation of wall sandwich panel	5	12-Jul-26	18-Jul-26	08-Jul-26 A	30-Jul-26 A	170,030.33	170,030.33	170,030.33	100%	100%
HAL-C-D-SS-1040	Epoxy paint for external platform	5	17-Jun-26	23-Jun-26	19-Jul-26 A	20-Jul-26 A	6,812.27	6,812.27	6,812.27	100%	100%
HAL-C-D-SS-1020	Epoxy paint to steel members at office area	5	11-Jun-26	17-Jun-26	11-Aug-26 A	12-Aug-26 A	24,329.54	24,329.54	24,329.54	100%	100%
ARCHITECTURAL		64	13-Jun-26	15-Oct-26	06-Jun-26 A	29-Oct-26 A	883,602.92	883,602.92	883,602.92	100%	100%
MASONARY WORKS		34	13-Jun-26	20-Jul-26	06-Jun-26 A	24-Jun-26 A	64,406.94	64,406.94	64,406.94	100%	100%
HAL-C-D-A-1030	Block work at toilet area	7	12-Jul-26	20-Jul-26	06-Jun-26 A	24-Jun-26 A	15,836.32	15,836.32	15,836.32	100%	100%
HAL-C-D-A-230	Block work at factory area	15	13-Jun-26	30-Jun-26	06-Jun-26 A	24-Jun-26 A	38,856.62	38,856.62	38,856.62	100%	100%
HAL-C-D-A-260	Block work at office area	10	30-Jun-26	12-Jul-26	06-Jun-26 A	24-Jun-26 A	9,714.00	9,714.00	9,714.00	100%	100%
WALL FINISHES		29	29-Jul-26	14-Sep-26	14-Jul-26 A	21-Oct-26 A	56,259.61	56,259.61	56,259.61	100%	100%
HAL-C-D-A-1040	Internal Wall Plaster	15	29-Jul-26	16-Aug-26	14-Jul-26 A	23-Jul-26 A	29,610.16	29,610.16	29,610.16	100%	100%
HAL-C-D-A-1090	Paint to Plaster (Primer, Putty & First Coat)	7	06-Sep-26	14-Sep-26	27-Jul-26 A	21-Oct-26 A	26,649.45	26,649.45	26,649.45	100%	100%
CIELING FINISHES		5	29-Aug-26	03-Sep-26	05-Sep-26 A	24-Sep-26 A	44,650.24	44,650.24	44,650.24	100%	100%
HAL-C-D-A-1100	Installation of Ceiling Gypsum Board	5	29-Aug-26	03-Sep-26	05-Sep-26 A	24-Sep-26 A	44,650.24	44,650.24	44,650.24	100%	100%
FLOOR FINISHES		25	20-Aug-26	15-Oct-26	29-Jul-26 A	15-Oct-26 A	177,686.14	177,686.14	177,686.14	100%	100%
HAL-C-D-A-1080	Tiles for Toilet	7	20-Aug-26	29-Aug-26	29-Jul-26 A	02-Aug-26 A	48,089.55	48,089.55	48,089.55	100%	100%
HAL-C-D-A-1110	Tiles for Office Area	2	03-Sep-26	06-Sep-26	19-Aug-26 A	29-Aug-26 A	25,626.50	25,626.50	25,626.50	100%	100%
HAL-C-D-A-1240	Granite strip	2	06-Sep-26	08-Sep-26	30-Aug-26 A	31-Aug-26 A	1,454.24	1,454.24	1,454.24	100%	100%
HAL-C-D-A-1260	Epoxy paint	2	07-Oct-26	15-Oct-26	03-Sep-26 A	15-Oct-26 A	102,515.85	102,515.85	102,515.85	100%	100%
DOORS & WINDOWS		21	18-Jul-26	03-Aug-26	12-Jul-26 A	12-Sep-26 A	295,493.36	295,493.36	295,493.36	100%	100%
HAL-C-D-A-1420	Window (CW1)	7	18-Jul-26	26-Jul-26	12-Jul-26 A	12-Sep-26 A	90,682.84	90,682.84	90,682.84	100%	100%
HAL-C-D-A-1370	Skylight fixtures installation	1	02-Aug-26	03-Aug-26	25-Jul-26 A	27-Jul-26 A	61,929.74	61,929.74	61,929.74	100%	100%
HAL-C-D-A-1050	Roll up Shutter Door	1	26-Jul-26	27-Jul-26	02-Aug-26 A	06-Aug-26 A	66,353.30	66,353.30	66,353.30	100%	100%
HAL-C-D-A-1060	Supply and install (D5) 1000*2200mm single leaf steel door with door	1	27-Jul-26	28-Jul-26	11-Aug-26 A	10-Sep-26 A	15,482.44	15,482.44	15,482.44	100%	100%
HAL-C-D-A-1360	Supply and install fire rated 45 min (D2) 1200*2200 mm single leaf steel doo	1	01-Aug-26	02-Aug-26	11-Aug-26 A	10-Sep-26 A	16,145.97	16,145.97	16,145.97	100%	100%
HAL-C-D-A-1120	Supply and install (D4) 800*2200 mm single leaf aluminum door with door	1	28-Jul-26	29-Jul-26	03-Sep-26 A	06-Sep-26 A	21,896.59	21,896.59	21,896.59	100%	100%
HAL-C-D-A-1130	Supply and install (D7) 1000*2200 mm single leaf aluminum door with door	1	29-Jul-26	30-Jul-26	03-Sep-26 A	06-Sep-26 A	7,520.04	7,520.04	7,520.04	100%	100%
HAL-C-D-A-1350	Supply and install (D3) 1000*2200 mm single leaf aluminum door with door	1	30-Jul-26	01-Aug-26	03-Sep-26 A	06-Sep-26 A	15,482.44	15,482.44	15,482.44	100%	100%
WATER PROOFING WORKS		4	16-Aug-26	20-Aug-26	25-Jul-26 A	25-Jul-26 A	4,653.33	4,653.33	4,653.33	100%	100%
HAL-C-D-A-1220	Waterproofing membrane for toilets	4	16-Aug-26	20-Aug-26	25-Jul-26 A	25-Jul-26 A	4,653.33	4,653.33	4,653.33	100%	100%
METAL WORKS		24	08-Sep-26	24-Sep-26	02-Aug-26 A	23-Oct-26 A	198,916.13	198,916.13	198,916.13	100%	100%
HAL-C-D-A-1170	Aluminium composite panel	5	15-Sep-26	21-Sep-26	02-Aug-26 A	03-Oct-26 A	175,670.36	175,670.36	175,670.36	100%	100%
HAL-C-D-A-1150	Steel Ladder	2	08-Sep-26	10-Sep-26	18-Aug-26 A	29-Aug-26 A	9,510.64	9,510.64	9,510.64	100%	100%
HAL-C-D-A-1160	Galvanised Steel Gratings	2	21-Sep-26	24-Sep-26	07-Oct-26 A	08-Oct-26 A	6,237.21	6,237.21	6,237.21	100%	100%
HAL-C-D-A-1250	Steel railing works	4	10-Sep-26	15-Sep-26	22-Oct-26 A	23-Oct-26 A	7,497.92	7,497.92	7,497.92	100%	100%
SPECIALTIES		11	24-Sep-26	07-Oct-26	22-Sep-26 A	29-Oct-26 A	41,537.17	41,537.17	41,537.17	100%	100%
HAL-C-D-A-1180	Installation of fittings	4	24-Sep-26	03-Oct-26	22-Sep-26 A	24-Sep-26 A	21,686.47	21,686.47	21,686.47	100%	100%
HAL-C-D-A-1200	Furniture Installation	1	06-Oct-26	07-Oct-26	24-Oct-26 A	24-Oct-26 A	10,561.24	10,561.24	10,561.24	100%	100%
HAL-C-D-A-1410	Identification sign; ID01 & ID02	3	03-Oct-26	06-Oct-26	28-Oct-26 A	29-Oct-26 A	9,289.46	9,289.46	9,289.46	100%	100%
MECHANICAL		180	25-Apr-26	05-Oct-26	16-Apr-26 A	24-Sep-26 A	399,597.39	399,597.39	399,597.39	100%	100%
HVAC		24	14-Sep-26	01-Oct-26	24-Jun-26 A	22-Sep-26 A	196,931.06	196,931.06	196,931.06	100%	100%
FIRST STAGE		4	21-Sep-26	27-Sep-26	24-Jun-26 A	30-Jul-26 A	160,229.09	160,229.09	160,229.09	100%	100%
HAL-C-D-M-760	Installation of HVAC Ducts	2	21-Sep-26	24-Sep-26	24-Jun-26 A	30-Jul-26 A	141,481.82	141,481.82	141,481.82	100%	100%
HAL-C-D-M-790	Installation of Duct insulation	2	24-Sep-26	27-Sep-26	24-Jun-26 A	30-Jul-26 A	18,747.27	18,747.27	18,747.27	100%	100%
SECOND STAGE		16	14-Sep-26	01-Oct-26	28-Jul-26 A	22-Sep-26 A	36,701.97	36,701.97	36,701.97	100%	100%
HAL-C-D-M-750	Installation of Exhaust Fans	2	14-Sep-26	16-Sep-26	28-Jul-26 A	28-Jul-26 A	9,331.24	9,331.24	9,331.24	100%	100%
HAL-C-D-M-780	Installation of Wall Propeller Type Exhaust Fan	4	16-Sep-26	21-Sep-26	02-Sep-26 A	05-Sep-26 A	17,417.74	17,417.74	17,417.74	100%	100%

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete	2026 2027
HAL-C-D-M-960	Supply, install, test and commission door grilles & exhaust louvers	2	29-Sep-26	01-Oct-26	05-Sep-26 A	10-Sep-26 A	7,188.28	7,188.28	7,188.28	100%	100%	Supply, in
HAL-C-D-M-770	Installation of Diffuser	2	27-Sep-26	29-Sep-26	19-Sep-26 A	22-Sep-26 A	2,764.72	2,764.72	2,764.72	100%	100%	Installatio
FIRE FIGHTING SYSTEM		52	14-Sep-26	05-Oct-26	17-Jun-26 A	22-Aug-26 A	86,884.12	86,884.12	86,884.12	100%	100%	22-Aug-26
FIRST STAGE		12	14-Sep-26	29-Sep-26	17-Jun-26 A	05-Aug-26 A	73,137.92	73,137.92	73,137.92	100%	100%	05-Aug-26
HAL-C-D-M-920	Installation of Fire Fighting Pipes (Seamless Black Steel)	7	14-Sep-26	22-Sep-26	17-Jun-26 A	05-Aug-26 A	60,425.74	60,425.74	60,425.74	100%	100%	Installation
HAL-C-D-M-930	Installation of Fire Fighting Valve	5	22-Sep-26	29-Sep-26	17-Jun-26 A	05-Aug-26 A	12,712.18	12,712.18	12,712.18	100%	100%	Installation
SECOND STAGE		52	29-Sep-26	05-Oct-26	17-Jun-26 A	22-Aug-26 A	13,746.20	13,746.20	13,746.20	100%	100%	22-Aug-26
HAL-C-D-M-940	Installation of Fire Hose Cabinet	3	29-Sep-26	03-Oct-26	17-Jun-26 A	22-Aug-26 A	11,147.36	11,147.36	11,147.36	100%	100%	Installatio
HAL-C-D-M-990	Supply, install, test and commission Fire Department Connection(FDC)	3	01-Oct-26	05-Oct-26	25-Jul-26 A	05-Aug-26 A	2,598.84	2,598.84	2,598.84	100%	100%	Supply, ins
SEWER AND DRAINAGE SYSTEM		158	25-Apr-26	22-Sep-26	16-Apr-26 A	24-Sep-26 A	80,237.72	80,237.72	80,237.72	100%	100%	24-Sep-2
FIRST STAGE		158	25-Apr-26	06-Sep-26	16-Apr-26 A	05-Aug-26 A	36,358.53	36,358.53	36,358.53	100%	100%	05-Aug-26
HAL-C-D-M-820	Installation of Sanitary Waste / Drainage Pipes	4	25-Apr-26	29-Apr-26	16-Apr-26 A	30-Apr-26 A	14,362.41	14,362.41	14,362.41	100%	100%	Installation of
HAL-C-D-M-840	Installation of Floor Drain	2	29-Aug-26	31-Aug-26	17-Jun-26 A	05-Aug-26 A	10,616.53	10,616.53	10,616.53	100%	100%	Installation
HAL-C-D-M-1000	Installation of Trench drain	5	31-Aug-26	06-Sep-26	17-Jun-26 A	05-Aug-26 A	11,379.59	11,379.59	11,379.59	100%	100%	Installation
SECOND STAGE		25	06-Sep-26	22-Sep-26	11-Jul-26 A	24-Sep-26 A	43,879.19	43,879.19	43,879.19	100%	100%	24-Sep-2
HAL-C-D-M-860	Installation of Roof Vent Cap	2	20-Sep-26	22-Sep-26	11-Jul-26 A	25-Aug-26 A	829.41	829.41	829.41	100%	100%	Installatio
HAL-C-D-M-800	Installation of Electric Water Heater	2	06-Sep-26	08-Sep-26	05-Aug-26 A	05-Aug-26 A	1,592.48	1,592.48	1,592.48	100%	100%	Installation
HAL-C-D-M-850	Installation of Water Tap	2	17-Sep-26	20-Sep-26	17-Sep-26 A	19-Sep-26 A	2,654.13	2,654.13	2,654.13	100%	100%	Installatio
HAL-C-D-M-810	Installation of Sanitary Fixture and Accessories	4	08-Sep-26	13-Sep-26	19-Sep-26 A	24-Sep-26 A	16,243.04	16,243.04	16,243.04	100%	100%	Installatio
HAL-C-D-M-830	Installation of Lavotary /Wash Basin	2	13-Sep-26	15-Sep-26	19-Sep-26 A	24-Sep-26 A	20,348.35	20,348.35	20,348.35	100%	100%	Installatio
HAL-C-D-M-890	Installation of Bib Tap	2	15-Sep-26	17-Sep-26	19-Sep-26 A	24-Sep-26 A	2,211.78	2,211.78	2,211.78	100%	100%	Installatio
WATER SUPPLY SYSTEM		20	14-Sep-26	28-Sep-26	01-Jul-26 A	05-Aug-26 A	35,544.48	35,544.48	35,544.48	100%	100%	05-Aug-26
FIRST STAGE		13	14-Sep-26	21-Sep-26	01-Jul-26 A	05-Aug-26 A	35,256.95	35,256.95	35,256.95	100%	100%	05-Aug-26
HAL-C-D-M-910	Installation of Water Supply Pipes	4	14-Sep-26	19-Sep-26	01-Jul-26 A	05-Aug-26 A	19,520.16	19,520.16	19,520.16	100%	100%	Installation
HAL-C-D-M-900	Installation of Water Supply Valve	2	19-Sep-26	21-Sep-26	02-Aug-26 A	05-Aug-26 A	15,736.79	15,736.79	15,736.79	100%	100%	Installation
SECOND STAGE		5	21-Sep-26	28-Sep-26	04-Jul-26 A	05-Aug-26 A	287.53	287.53	287.53	100%	100%	05-Aug-26
HAL-C-D-M-950	Capped connection	5	21-Sep-26	28-Sep-26	04-Jul-26 A	05-Aug-26 A	287.53	287.53	287.53	100%	100%	Capped o
ELECTRICAL		86	20-Jul-26	26-Nov-26	16-Apr-26 A	29-Oct-26 A	617,589.46	398,623.57	617,589.46	64.55%	100%	29-Oct-
FIRST STAGE		86	20-Jul-26	20-Oct-26	16-Apr-26 A	25-Oct-26 A	65,383.79	65,383.79	65,383.79	100%	100%	25-Oct-2
HAL-C-D-E-573	Installation of Earthing and Grounding	4	15-Oct-26	20-Oct-26	16-Apr-26 A	25-Oct-26 A	17,002.41	17,002.41	17,002.41	100%	100%	Installat
HAL-C-D-E-643	Installation of Sleeves & Power outlet	8	20-Jul-26	29-Jul-26	16-Apr-26 A	01-Aug-26 A	2,853.19	2,853.19	2,853.19	100%	100%	Installation
HAL-C-D-E-603	Installation of Conduits and wiring outlets - Fire Alarm System	4	21-Sep-26	27-Sep-26	08-Jun-26 A	13-Jun-26 A	2,026.84	2,026.84	2,026.84	100%	100%	Installation c
HAL-C-D-E-623	Installation of Conduites for Lighting Fixture	4	06-Oct-26	11-Oct-26	08-Jun-26 A	13-Jun-26 A	3,983.66	3,983.66	3,983.66	100%	100%	Installation c
HAL-C-D-E-693	Installation of Wires	2	11-Oct-26	15-Oct-26	25-Jun-26 A	12-Sep-26 A	7,966.69	7,966.69	7,966.69	100%	100%	Installatio
HAL-C-D-E-683	Installation of LV Cables	4	15-Oct-26	20-Oct-26	05-Sep-26 A	13-Oct-26 A	31,550.99	31,550.99	31,550.99	100%	100%	Installati
SECOND STAGE		57	14-Sep-26	26-Nov-26	17-Jun-26 A	29-Oct-26 A	552,205.67	333,239.78	552,205.67	60.35%	100%	29-Oct-
HAL-C-D-E-1030	Installation of CCTV System	2	18-Oct-26	26-Oct-26	17-Jun-26 A	12-Oct-26 A	66,177.58	66,177.58	66,177.58	100%	100%	Installati
HAL-C-D-E-733	Installation of Access Control System	2	06-Oct-26	12-Oct-26	17-Jun-26 A	29-Oct-26 A	24,315.41	24,315.41	24,315.41	100%	100%	Installat
HAL-C-D-E-703	Installation of LP-1 Panel	2	18-Oct-26	20-Oct-26	23-Jul-26 A	24-Sep-26 A	15,128.55	15,128.55	15,128.55	100%	100%	Installatio
HAL-C-D-E-673	Installation of Telephone Cabinet	2	20-Oct-26	22-Oct-26	29-Jul-26 A	01-Oct-26 A	23,299.84	23,299.84	23,299.84	100%	100%	Installati
HAL-C-D-E-1040	Installation of Solar power plant	2	18-Nov-26	26-Nov-26	15-Aug-26 A	12-Oct-26 A	218,965.89	0.00	218,965.89	0%	100%	Installat
HAL-C-D-E-633	Installation of Wiring Devices	4	14-Sep-26	19-Sep-26	29-Aug-26 A	01-Oct-26 A	20,742.16	20,742.16	20,742.16	100%	100%	Installatio
HAL-C-D-E-663	Installation of Disconnect Switches	2	19-Sep-26	21-Sep-26	29-Aug-26 A	12-Oct-26 A	25,808.36	25,808.36	25,808.36	100%	100%	Installat
HAL-C-D-E-713	Installation of PP-AC panel	2	18-Oct-26	20-Oct-26	02-Sep-26 A	12-Oct-26 A	18,213.99	18,213.99	18,213.99	100%	100%	Installat
HAL-C-D-E-653	Installation of Main Distribution Board	2	15-Oct-26	18-Oct-26	03-Sep-26 A	12-Oct-26 A	25,479.66	25,479.66	25,479.66	100%	100%	Installat
HAL-C-D-E-613	Installation of Lighting fixtures	4	15-Oct-26	20-Oct-26	08-Sep-26 A	12-Oct-26 A	59,751.14	59,751.14	59,751.14	100%	100%	Installat
HAL-C-D-E-583	Installation of Fire Alarm Control Panel	4	27-Sep-26	01-Oct-26	22-Sep-26 A	24-Sep-26 A	16,216.62	16,216.62	16,216.62	100%	100%	Installatio
HAL-C-D-E-593	Installation of Fire Detectors & Accessories	4	01-Oct-26	06-Oct-26	22-Sep-26 A	12-Oct-26 A	31,219.23	31,219.23	31,219.23	100%	100%	Installat
HAL-C-D-E-763	Firewarning flash light with sounder; wall mounted, Weather proof	2	17-Oct-26	19-Oct-26	22-Sep-26 A	24-Sep-26 A	2,963.79	2,963.79	2,963.79	100%	100%	Firewarn

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete	2026 / 2027
HAL-C-D-E-743	Monitor Modules for Fire Alarm	2	12-Oct-26	14-Oct-26	24-Sep-26 A	29-Oct-26 A	3,760.02	3,760.02	3,760.02	100%	100%	Monitor
HAL-C-D-E-753	Line Isolator Modules for Fire Alarm	2	14-Oct-26	17-Oct-26	24-Sep-26 A	13-Oct-26 A	163.42	163.42	163.42	100%	100%	Line Iso
BLOCK E		266	21-Feb-26	26-Nov-26	13-Jan-26 A	29-Oct-26 A	4,587,653.57	4,368,687.68	4,587,653.57	95.23%	100%	29-Oct-
STRUCTURAL		187	21-Feb-26	16-Jul-26	13-Jan-26 A	09-Jul-26 A	1,134,003.07	1,134,003.07	1,134,003.07	100%	100%	09-Jul-26 A
FOOTING		22	21-Feb-26	21-Mar-26	13-Jan-26 A	11-Feb-26 A	488,126.82	488,126.82	488,126.82	100%	100%	11-Feb-26 A, F
HAL-C-E-S-150	Excavation for footings	6	21-Feb-26	02-Mar-26	13-Jan-26 A	24-Jan-26 A	232,737.27	232,737.27	232,737.27	100%	100%	Excavation for fo
HAL-C-E-S-103	Lean Concrete Below Footings	2	04-Mar-26	07-Mar-26	03-Feb-26 A	03-Feb-26 A	8,238.87	8,238.87	8,238.87	100%	100%	Lean Concrete
HAL-C-E-S-102	Vapour Barrier for Footings	1	03-Mar-26	04-Mar-26	03-Feb-26 A	03-Feb-26 A	6,030.16	6,030.16	6,030.16	100%	100%	Vapour Barrier f
HAL-C-E-S-101	Anti Termite Below Footings	1	02-Mar-26	03-Mar-26	03-Feb-26 A	03-Feb-26 A	8,441.61	8,441.61	8,441.61	100%	100%	Anti Termite Bel
HAL-C-E-S-105	Formwork for Footings	6	11-Mar-26	16-Mar-26	04-Feb-26 A	04-Feb-26 A	23,267.89	23,267.89	23,267.89	100%	100%	Formwork for Fo
HAL-C-E-S-104	Rebar for Footings	4	07-Mar-26	11-Mar-26	05-Feb-26 A	10-Feb-26 A	93,071.56	93,071.56	93,071.56	100%	100%	Rebar for Footi
HAL-C-E-S-106	Pouring Concrete for Footings	1	16-Mar-26	21-Mar-26	11-Feb-26 A	11-Feb-26 A	116,339.45	116,339.45	116,339.45	100%	100%	Pouring Concre
COLUMN NECK		25	21-Mar-26	14-Apr-26	07-Feb-26 A	18-Mar-26 A	94,596.46	94,596.46	94,596.46	100%	100%	18-Mar-26 A, C
HAL-C-E-S-257	Rebar for column neck	4	21-Mar-26	25-Mar-26	07-Feb-26 A	10-Feb-26 A	21,993.66	21,993.66	21,993.66	100%	100%	Rebar for colum
HAL-C-E-S-267	Formwork for column neck	2	25-Mar-26	28-Mar-26	14-Feb-26 A	02-Mar-26 A	5,498.72	5,498.72	5,498.72	100%	100%	Formwork for c
HAL-C-E-S-297	Pouring Concrete for column neck	1	28-Mar-26	29-Mar-26	19-Feb-26 A	02-Mar-26 A	27,492.39	27,492.39	27,492.39	100%	100%	Pouring Concre
HAL-C-E-S-307	Damp proof /Bitumin paint on Footings & column neck	2	29-Mar-26	31-Mar-26	25-Feb-26 A	03-Mar-26 A	6,903.81	6,903.81	6,903.81	100%	100%	Damp proof /B
HAL-C-E-S-367	Backfilling / Compaction up to Bottom of Grade Beams	12	31-Mar-26	14-Apr-26	02-Mar-26 A	18-Mar-26 A	32,707.87	32,707.87	32,707.87	100%	100%	Backfilling / Co
GRADE BEAM		72	14-Apr-26	05-May-26	10-Mar-26 A	12-Apr-26 A	95,754.56	95,754.56	95,754.56	100%	100%	12-Apr-26 A, C
HAL-C-E-S-338	Lean Concrete Below Grade Beams	2	18-Apr-26	20-Apr-26	10-Mar-26 A	24-Mar-26 A	8,238.87	8,238.87	8,238.87	100%	100%	Lean Concrete
HAL-C-E-S-337	Vapour barrier for Grade Beams	2	15-Apr-26	18-Apr-26	10-Mar-26 A	24-Mar-26 A	4,019.90	4,019.90	4,019.90	100%	100%	Vapour barrier
HAL-C-E-S-527	Anti Termite Below Grade Beams	1	14-Apr-26	15-Apr-26	10-Mar-26 A	24-Mar-26 A	8,441.61	8,441.61	8,441.61	100%	100%	Anti Termite Be
HAL-C-E-S-339	Rebar for Grade Beams	5	20-Apr-26	26-Apr-26	24-Mar-26 A	04-Apr-26 A	24,993.07	24,993.07	24,993.07	100%	100%	Rebar for Grad
HAL-C-E-S-340	Formwork for Grade Beams	2	26-Apr-26	28-Apr-26	24-Mar-26 A	04-Apr-26 A	6,248.27	6,248.27	6,248.27	100%	100%	Formwork for G
HAL-C-E-S-341	Anchor bolts installation	2	26-Apr-26	28-Apr-26	02-Apr-26 A	04-Apr-26 A	5,667.68	5,667.68	5,667.68	100%	100%	Anchor bolts in
HAL-C-E-S-342	Pouring Concrete for Grade Beams	1	28-Apr-26	29-Apr-26	05-Apr-26 A	05-Apr-26 A	31,241.35	31,241.35	31,241.35	100%	100%	Pouring Concr
HAL-C-E-S-347	Damp proof /Bitumin paint on Grade Beams	5	29-Apr-26	05-May-26	11-Apr-26 A	12-Apr-26 A	6,903.81	6,903.81	6,903.81	100%	100%	Damp proof /B
SLAB ON GRADE		74	05-May-26	16-Jul-26	14-Apr-26 A	20-Jun-26 A	359,908.90	359,908.90	359,908.90	100%	100%	20-Jun-26 A
HAL-C-E-S-377	Backfilling / Compaction for Slab on Grade	12	05-May-26	19-May-26	14-Apr-26 A	25-Apr-26 A	32,707.87	32,707.87	32,707.87	100%	100%	Backfilling / C
HAL-C-E-S-378	Anti Termite Treatment below Ground Slab	1	19-May-26	20-May-26	14-May-26 A	19-May-26 A	11,255.49	11,255.49	11,255.49	100%	100%	Anti Termite T
HAL-C-E-S-379	Vapour barrier for below Ground Slab	2	20-May-26	23-May-26	14-May-26 A	19-May-26 A	10,050.07	10,050.07	10,050.07	100%	100%	Vapour barrie
HAL-C-E-S-382	Pouring Concrete for Ground Slab	4	23-May-26	31-May-26	16-May-26 A	20-May-26 A	304,091.64	304,091.64	304,091.64	100%	100%	Pouring Con
HAL-C-E-S-517	Concrete pad	7	08-Jul-26	16-Jul-26	17-Jun-26 A	20-Jun-26 A	1,803.82	1,803.82	1,803.82	100%	100%	Concrete pa
COLUMNS & BEAMS		32	19-May-26	22-Jun-26	07-Mar-26 A	09-Jul-26 A	95,616.33	95,616.33	95,616.33	100%	100%	09-Jul-26 A
HAL-C-E-S-6101	Rebar for Tie Beams	4	06-Jun-26	10-Jun-26	07-Mar-26 A	09-Mar-26 A	7,796.52	7,796.52	7,796.52	100%	100%	Rebar for Tie B
HAL-C-E-S-6102	Formwork for Tie Beams	2	10-Jun-26	13-Jun-26	07-Mar-26 A	09-Mar-26 A	1,949.44	1,949.44	1,949.44	100%	100%	Formwork for T
HAL-C-E-S-6103	Pouring Concrete for Tie Beams	1	13-Jun-26	14-Jun-26	10-Mar-26 A	10-Mar-26 A	9,745.95	9,745.95	9,745.95	100%	100%	Pouring Concre
HAL-C-E-S-5101	Rebar for column	7	19-May-26	31-May-26	16-May-26 A	24-May-26 A	18,494.75	18,494.75	18,494.75	100%	100%	Rebar for co
HAL-C-E-S-5102	Formwork for column	4	31-May-26	04-Jun-26	01-Jun-26 A	02-Jun-26 A	4,623.84	4,623.84	4,623.84	100%	100%	Formwork fo
HAL-C-E-S-5103	Pouring Concrete for column	1	04-Jun-26	06-Jun-26	04-Jun-26 A	04-Jun-26 A	23,118.59	23,118.59	23,118.59	100%	100%	Pouring Con
HAL-C-E-S-6113	Rebar for Beams	4	14-Jun-26	18-Jun-26	04-Jun-26 A	08-Jul-26 A	11,954.65	11,954.65	11,954.65	100%	100%	Rebar for B
HAL-C-E-S-6123	Formwork for Beams	2	18-Jun-26	21-Jun-26	08-Jul-26 A	08-Jul-26 A	2,988.97	2,988.97	2,988.97	100%	100%	Formwork f
HAL-C-E-S-6133	Pouring Concrete for Beams	1	21-Jun-26	22-Jun-26	09-Jul-26 A	09-Jul-26 A	14,943.63	14,943.63	14,943.63	100%	100%	Pouring Co
STRUCTURAL STEEL		42	31-May-26	14-Jul-26	30-Apr-26 A	13-Aug-26 A	1,552,860.73	1,552,860.73	1,552,860.73	100%	100%	13-Aug-26
HAL-C-E-SS-0100	Installation of columns	3	31-May-26	03-Jun-26	30-Apr-26 A	06-May-26 A	164,362.65	164,362.65	164,362.65	100%	100%	Installation of
HAL-C-E-SS-0110	Installation of raft and purlins	5	03-Jun-26	09-Jun-26	30-Apr-26 A	09-May-26 A	340,060.66	340,060.66	340,060.66	100%	100%	Installation of
HAL-C-E-SS-620	Steel members for office area	5	15-Jun-26	21-Jun-26	03-May-26 A	25-May-26 A	97,318.17	97,318.17	97,318.17	100%	100%	Steel memb
HAL-C-E-SS-1030	Steel members for external platform	5	21-Jun-26	27-Jun-26	03-May-26 A	25-May-26 A	27,249.09	27,249.09	27,249.09	100%	100%	Steel memb
HAL-C-E-SS-610	Intumescent paint to steel works	5	09-Jun-26	15-Jun-26	16-May-26 A	02-Jun-26 A	269,283.81	269,283.81	269,283.81	100%	100%	Intumescent

Actual Level of Effort
Actual Work
Remaining Work
Critical Remaining Work
Milestone
summary

Date	Revision	Checked	Approved
01-Nov-26	Weekly Report		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete
HAL-C-E-SS-0140	Installation of roof sheet	5	27-Jun-26	02-Jul-26	07-Jun-26 A	10-Jun-26 A	453,414.21	453,414.21	453,414.21	100%	100%
HAL-C-E-SS-0130	Installation of wall sandwich panel	5	08-Jul-26	14-Jul-26	16-Jul-26 A	30-Jul-26 A	170,030.33	170,030.33	170,030.33	100%	100%
HAL-C-E-SS-1040	Epoxy paint for external platform	5	27-Jun-26	02-Jul-26	20-Jul-26 A	21-Jul-26 A	6,812.27	6,812.27	6,812.27	100%	100%
HAL-C-E-SS-1020	Epoxy paint to steel members at office area	5	21-Jun-26	27-Jun-26	12-Aug-26 A	13-Aug-26 A	24,329.54	24,329.54	24,329.54	100%	100%
ARCHITECTURAL		65	09-Jun-26	08-Oct-26	10-Jun-26 A	29-Oct-26 A	883,602.92	883,602.92	883,602.92	100%	100%
MASONARY WORKS		36	09-Jun-26	16-Jul-26	10-Jun-26 A	02-Jul-26 A	64,406.94	64,406.94	64,406.94	100%	100%
HAL-C-E-A-170	Block work at toilet area	7	08-Jul-26	16-Jul-26	10-Jun-26 A	02-Jul-26 A	15,836.32	15,836.32	15,836.32	100%	100%
HAL-C-E-A-0120	Block work at factory area	15	09-Jun-26	27-Jun-26	10-Jun-26 A	02-Jul-26 A	38,856.62	38,856.62	38,856.62	100%	100%
HAL-C-E-A-0150	Block work at office area	10	27-Jun-26	08-Jul-26	10-Jun-26 A	02-Jul-26 A	9,714.00	9,714.00	9,714.00	100%	100%
WALL FINISHES		48	26-Jul-26	10-Sep-26	26-Jul-26 A	22-Oct-26 A	56,259.61	56,259.61	56,259.61	100%	100%
HAL-C-E-A-180	Internal Wall Plaster	15	26-Jul-26	12-Aug-26	26-Jul-26 A	05-Aug-26 A	29,610.16	29,610.16	29,610.16	100%	100%
HAL-C-E-A-230	Paint to Plaster (Primer, Putty & First Coat)	7	02-Sep-26	10-Sep-26	12-Aug-26 A	22-Oct-26 A	26,649.45	26,649.45	26,649.45	100%	100%
CIELING FINISHES		5	25-Aug-26	31-Aug-26	08-Sep-26 A	24-Sep-26 A	44,650.24	44,650.24	44,650.24	100%	100%
HAL-C-E-A-240	Installation of Ceiling Gypsum Board	5	25-Aug-26	31-Aug-26	08-Sep-26 A	24-Sep-26 A	44,650.24	44,650.24	44,650.24	100%	100%
FLOOR FINISHES		33	17-Aug-26	08-Oct-26	02-Aug-26 A	15-Oct-26 A	177,686.14	177,686.14	177,686.14	100%	100%
HAL-C-E-A-220	Tiles for Toilet	7	17-Aug-26	25-Aug-26	02-Aug-26 A	13-Aug-26 A	48,089.55	48,089.55	48,089.55	100%	100%
HAL-C-E-A-250	Tiles for Office Area	2	31-Aug-26	02-Sep-26	27-Aug-26 A	30-Aug-26 A	25,626.50	25,626.50	25,626.50	100%	100%
HAL-C-E-A-420	Epoxy paint	5	30-Sep-26	08-Oct-26	05-Sep-26 A	15-Oct-26 A	102,515.85	102,515.85	102,515.85	100%	100%
HAL-C-E-A-390	Granite strip	2	02-Sep-26	05-Sep-26	22-Sep-26 A	24-Sep-26 A	1,454.24	1,454.24	1,454.24	100%	100%
DOORS & WINDOWS		26	14-Jul-26	30-Jul-26	14-Jul-26 A	13-Sep-26 A	295,493.36	295,493.36	295,493.36	100%	100%
HAL-C-E-A-552	Window (CW1)	7	14-Jul-26	22-Jul-26	14-Jul-26 A	13-Sep-26 A	90,682.84	90,682.84	90,682.84	100%	100%
HAL-C-E-A-558	Skylight fixtures installation	1	29-Jul-26	30-Jul-26	03-Aug-26 A	06-Aug-26 A	61,929.74	61,929.74	61,929.74	100%	100%
HAL-C-E-A-553	Roll up Shutter Door	1	22-Jul-26	23-Jul-26	11-Aug-26 A	12-Aug-26 A	66,353.30	66,353.30	66,353.30	100%	100%
HAL-C-E-A-200	Supply and install (D5) 1000*2200mm single leaf steel door with door	1	23-Jul-26	25-Jul-26	13-Aug-26 A	10-Sep-26 A	15,482.44	15,482.44	15,482.44	100%	100%
HAL-C-E-A-557	Supply and install fire rated 45 min (D2) 1200*2200 mm single leaf steel doo	1	28-Jul-26	29-Jul-26	13-Aug-26 A	10-Sep-26 A	16,145.97	16,145.97	16,145.97	100%	100%
HAL-C-E-A-554	Supply and install (D4) 800*2200 mm single leaf aluminum door with door	1	25-Jul-26	26-Jul-26	08-Sep-26 A	10-Sep-26 A	21,896.59	21,896.59	21,896.59	100%	100%
HAL-C-E-A-555	Supply and install (D7) 1000*2200 mm single leaf aluminum door with door	1	26-Jul-26	27-Jul-26	08-Sep-26 A	10-Sep-26 A	7,520.04	7,520.04	7,520.04	100%	100%
HAL-C-E-A-556	Supply and install (D3) 1000*2200 mm single leaf aluminum door with door	1	27-Jul-26	28-Jul-26	08-Sep-26 A	10-Sep-26 A	15,482.44	15,482.44	15,482.44	100%	100%
WATER PROOFING WORKS		4	12-Aug-26	17-Aug-26	05-Aug-26 A	06-Aug-26 A	4,653.33	4,653.33	4,653.33	100%	100%
HAL-C-E-A-370	Waterproofing membrane for toilets	4	12-Aug-26	17-Aug-26	05-Aug-26 A	06-Aug-26 A	4,653.33	4,653.33	4,653.33	100%	100%
METAL WORKS		22	05-Sep-26	20-Sep-26	13-Aug-26 A	24-Oct-26 A	198,916.13	198,916.13	198,916.13	100%	100%
HAL-C-E-A-292	Aluminium composite panel	5	12-Sep-26	17-Sep-26	13-Aug-26 A	03-Oct-26 A	175,670.36	175,670.36	175,670.36	100%	100%
HAL-C-E-A-290	Steel Ladder	2	05-Sep-26	07-Sep-26	20-Aug-26 A	29-Aug-26 A	9,510.64	9,510.64	9,510.64	100%	100%
HAL-C-E-A-300	Galvanised Steel Gratings	2	17-Sep-26	20-Sep-26	08-Oct-26 A	10-Oct-26 A	6,237.21	6,237.21	6,237.21	100%	100%
HAL-C-E-A-291	Steel railing works	4	07-Sep-26	12-Sep-26	22-Oct-26 A	24-Oct-26 A	7,497.92	7,497.92	7,497.92	100%	100%
SPECIALTIES		16	20-Sep-26	01-Oct-26	22-Sep-26 A	29-Oct-26 A	41,537.17	41,537.17	41,537.17	100%	100%
HAL-C-E-A-320	Installation of fittings	5	20-Sep-26	27-Sep-26	22-Sep-26 A	24-Sep-26 A	21,686.47	21,686.47	21,686.47	100%	100%
HAL-C-E-A-340	Furniture Installation	1	30-Sep-26	01-Oct-26	25-Oct-26 A	25-Oct-26 A	10,561.24	10,561.24	10,561.24	100%	100%
HAL-C-E-A-570	Identification sign; ID01 & ID02	3	27-Sep-26	30-Sep-26	28-Oct-26 A	29-Oct-26 A	9,289.46	9,289.46	9,289.46	100%	100%
MECHANICAL		167	05-May-26	01-Oct-26	05-Apr-26 A	26-Sep-26 A	399,597.39	399,597.39	399,597.39	100%	100%
HVAC		46	10-Sep-26	28-Sep-26	17-Jun-26 A	24-Sep-26 A	196,931.06	196,931.06	196,931.06	100%	100%
FIRST STAGE		4	17-Sep-26	22-Sep-26	17-Jun-26 A	30-Jul-26 A	160,229.09	160,229.09	160,229.09	100%	100%
HAL-C-E-M-140	Installation of HVAC Ducts	2	17-Sep-26	20-Sep-26	17-Jun-26 A	30-Jul-26 A	141,481.82	141,481.82	141,481.82	100%	100%
HAL-C-E-M-170	Installation of Duct insulation	2	20-Sep-26	22-Sep-26	17-Jun-26 A	30-Jul-26 A	18,747.27	18,747.27	18,747.27	100%	100%
SECOND STAGE		13	10-Sep-26	28-Sep-26	30-Jul-26 A	24-Sep-26 A	36,701.97	36,701.97	36,701.97	100%	100%
HAL-C-E-M-130	Installation of Exhaust Fans	2	10-Sep-26	13-Sep-26	30-Jul-26 A	30-Jul-26 A	9,331.24	9,331.24	9,331.24	100%	100%
HAL-C-E-M-160	Installation of Wall Propeller Type Exhaust Fan	4	13-Sep-26	17-Sep-26	03-Sep-26 A	05-Sep-26 A	17,417.74	17,417.74	17,417.74	100%	100%
HAL-C-E-M-340	Supply, install, test and commission door grilles & exhaust louvers	2	26-Sep-26	28-Sep-26	05-Sep-26 A	10-Sep-26 A	7,188.28	7,188.28	7,188.28	100%	100%
HAL-C-E-M-339	Installation of Diffuser	2	22-Sep-26	26-Sep-26	19-Sep-26 A	24-Sep-26 A	2,764.72	2,764.72	2,764.72	100%	100%

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete	2026 / 2027
FIRE FIGHTING SYSTEM		50	10-Sep-26	01-Oct-26	11-Jun-26 A	25-Aug-26 A	86,884.12	86,884.12	86,884.12	100%	100%	25-Aug-2
FIRST STAGE		12	10-Sep-26	26-Sep-26	11-Jun-26 A	06-Aug-26 A	73,137.92	73,137.92	73,137.92	100%	100%	06-Aug-26
HAL-C-E-M-300	Installation of Fire Fighting Pipes (Seamless Black Steel)	7	10-Sep-26	19-Sep-26	11-Jun-26 A	06-Aug-26 A	60,425.74	60,425.74	60,425.74	100%	100%	Installation
HAL-C-E-M-310	Installation of Fire Fighting Valve	5	19-Sep-26	26-Sep-26	13-Jun-26 A	06-Aug-26 A	12,712.18	12,712.18	12,712.18	100%	100%	Installation
SECOND STAGE		34	26-Sep-26	01-Oct-26	17-Jun-26 A	25-Aug-26 A	13,746.20	13,746.20	13,746.20	100%	100%	25-Aug-2
HAL-C-E-M-320	Installation of Fire Hose Cabinet	3	26-Sep-26	29-Sep-26	17-Jun-26 A	25-Aug-26 A	11,147.36	11,147.36	11,147.36	100%	100%	Installatio
HAL-C-E-M-370	Supply, install, test and commission Fire Department Connection(FDC)	3	28-Sep-26	01-Oct-26	17-Jun-26 A	06-Aug-26 A	2,598.84	2,598.84	2,598.84	100%	100%	Supply, ins
SEWER AND DRAINAGE SYSTEM		128	05-May-26	19-Sep-26	05-Apr-26 A	26-Sep-26 A	80,237.72	80,237.72	80,237.72	100%	100%	26-Sep-2
FIRST STAGE		128	05-May-26	02-Sep-26	05-Apr-26 A	06-Aug-26 A	36,358.53	36,358.53	36,358.53	100%	100%	06-Aug-26
HAL-C-E-M-200	Installation of Sanitary Waste / Drainage Pipes	4	05-May-26	10-May-26	05-Apr-26 A	02-May-26 A	14,362.41	14,362.41	14,362.41	100%	100%	Installation of
HAL-C-E-M-220	Installation of Floor Drain	2	25-Aug-26	27-Aug-26	17-Jun-26 A	06-Aug-26 A	10,616.53	10,616.53	10,616.53	100%	100%	Installation
HAL-C-E-M-380	Installation of Trench drain	5	27-Aug-26	02-Sep-26	17-Jun-26 A	06-Aug-26 A	11,379.59	11,379.59	11,379.59	100%	100%	Installation
SECOND STAGE		14	02-Sep-26	19-Sep-26	15-Aug-26 A	26-Sep-26 A	43,879.19	43,879.19	43,879.19	100%	100%	26-Sep-2
HAL-C-E-M-180	Installation of Electric Water Heater	2	02-Sep-26	05-Sep-26	15-Aug-26 A	15-Aug-26 A	1,592.48	1,592.48	1,592.48	100%	100%	Installation
HAL-C-E-M-429	Installation of Roof Vent Cap	2	16-Sep-26	19-Sep-26	19-Aug-26 A	22-Aug-26 A	829.41	829.41	829.41	100%	100%	Installatio
HAL-C-E-M-428	Installation of Water Tap	2	14-Sep-26	16-Sep-26	27-Aug-26 A	19-Sep-26 A	2,654.13	2,654.13	2,654.13	100%	100%	Installatio
HAL-C-E-M-190	Installation of Sanitary Fixture and Accessories	4	05-Sep-26	09-Sep-26	20-Sep-26 A	26-Sep-26 A	16,243.04	16,243.04	16,243.04	100%	100%	Installatio
HAL-C-E-M-210	Installation of Lavotary /Wash Basin	2	09-Sep-26	12-Sep-26	20-Sep-26 A	26-Sep-26 A	20,348.35	20,348.35	20,348.35	100%	100%	Installatio
HAL-C-E-M-270	Installation of Bib Tap	2	12-Sep-26	14-Sep-26	20-Sep-26 A	26-Sep-26 A	2,211.78	2,211.78	2,211.78	100%	100%	Installatio
WATER SUPPLY SYSTEM		22	10-Sep-26	24-Sep-26	02-Jul-26 A	15-Aug-26 A	35,544.48	35,544.48	35,544.48	100%	100%	15-Aug-26
FIRST STAGE		22	10-Sep-26	17-Sep-26	02-Jul-26 A	15-Aug-26 A	35,256.95	35,256.95	35,256.95	100%	100%	15-Aug-26
HAL-C-E-M-290	Installation of Water Supply Pipes	4	10-Sep-26	15-Sep-26	02-Jul-26 A	15-Aug-26 A	19,520.16	19,520.16	19,520.16	100%	100%	Installation
HAL-C-E-M-280	Installation of Water Supply Valve	2	15-Sep-26	17-Sep-26	06-Aug-26 A	15-Aug-26 A	15,736.79	15,736.79	15,736.79	100%	100%	Installation
SECOND STAGE		5	17-Sep-26	24-Sep-26	04-Jul-26 A	08-Aug-26 A	287.53	287.53	287.53	100%	100%	08-Aug-26
HAL-C-E-M-330	Capped connection	5	17-Sep-26	24-Sep-26	04-Jul-26 A	08-Aug-26 A	287.53	287.53	287.53	100%	100%	Capped c
ELECTRICAL		45	16-Jul-26	26-Nov-26	05-Apr-26 A	29-Oct-26 A	617,589.46	398,623.57	617,589.46	64.55%	100%	29-Oct-
FIRST STAGE		38	16-Jul-26	29-Aug-26	05-Apr-26 A	25-Oct-26 A	65,383.79	65,383.79	65,383.79	100%	100%	25-Oct-2
HAL-C-E-E-113	Installation of Earthing and Grounding	5	23-Aug-26	29-Aug-26	05-Apr-26 A	25-Oct-26 A	17,002.41	17,002.41	17,002.41	100%	100%	Installat
HAL-C-E-E-183	Installation of Sleeves & Power outlet	8	16-Jul-26	26-Jul-26	05-Apr-26 A	22-Sep-26 A	2,853.19	2,853.19	2,853.19	100%	100%	Installatio
HAL-C-E-E-143	Installation of Conduits and wiring outlets - Fire Alarm System	4	16-Jul-26	21-Jul-26	25-May-26 A	11-Jun-26 A	2,026.84	2,026.84	2,026.84	100%	100%	Installation o
HAL-C-E-E-163	Installation of Conduites for Lighting Fixture	4	30-Jul-26	04-Aug-26	25-May-26 A	11-Jun-26 A	3,983.66	3,983.66	3,983.66	100%	100%	Installation o
HAL-C-E-E-233	Installation of Wires	4	04-Aug-26	09-Aug-26	09-Jun-26 A	09-Sep-26 A	7,966.69	7,966.69	7,966.69	100%	100%	Installatio
HAL-C-E-E-223	Installation of LV Cables	4	18-Aug-26	23-Aug-26	05-Sep-26 A	14-Oct-26 A	31,550.99	31,550.99	31,550.99	100%	100%	Installat
SECOND STAGE		45	21-Jul-26	26-Nov-26	17-Jun-26 A	29-Oct-26 A	552,205.67	333,239.78	552,205.67	60.35%	100%	29-Oct-
HAL-C-E-E-410	Installation of CCTV System	7	09-Aug-26	17-Aug-26	17-Jun-26 A	14-Oct-26 A	66,177.58	66,177.58	66,177.58	100%	100%	Installat
HAL-C-E-E-273	Installation of Access Control System	5	17-Aug-26	23-Aug-26	17-Jun-26 A	29-Oct-26 A	24,315.41	24,315.41	24,315.41	100%	100%	Installat
HAL-C-E-E-243	Installation of LP-1 Panel	2	11-Aug-26	13-Aug-26	26-Jul-26 A	01-Oct-26 A	15,128.55	15,128.55	15,128.55	100%	100%	Installati
HAL-C-E-E-213	Installation of Telephone Cabinet	2	16-Aug-26	18-Aug-26	30-Jul-26 A	01-Oct-26 A	23,299.84	23,299.84	23,299.84	100%	100%	Installati
HAL-C-E-E-420	Installation of Solar power plant	2	18-Nov-26	26-Nov-26	17-Aug-26 A	12-Oct-26 A	218,965.89	0.00	218,965.89	0%	100%	Installat
HAL-C-E-E-173	Installation of Wiring Devices	4	10-Sep-26	15-Sep-26	29-Aug-26 A	01-Oct-26 A	20,742.16	20,742.16	20,742.16	100%	100%	Installati
HAL-C-E-E-203	Installation of Disconnect Switches	2	15-Sep-26	17-Sep-26	29-Aug-26 A	12-Oct-26 A	25,808.36	25,808.36	25,808.36	100%	100%	Installat
HAL-C-E-E-193	Installation of Main Distribution Board	2	09-Aug-26	11-Aug-26	08-Sep-26 A	14-Oct-26 A	25,479.66	25,479.66	25,479.66	100%	100%	Installat
HAL-C-E-E-153	Installation of Lighting fixtures	4	09-Aug-26	13-Aug-26	15-Sep-26 A	12-Oct-26 A	59,751.14	59,751.14	59,751.14	100%	100%	Installat
HAL-C-E-E-253	Installation of PP-AC panel	2	13-Aug-26	16-Aug-26	17-Sep-26 A	14-Oct-26 A	18,213.99	18,213.99	18,213.99	100%	100%	Installat
HAL-C-E-E-123	Installation of Fire Alarm Control Panel	4	21-Jul-26	26-Jul-26	22-Sep-26 A	24-Sep-26 A	16,216.62	16,216.62	16,216.62	100%	100%	Installatio
HAL-C-E-E-133	Installation of Fire Detectors & Accessories	4	26-Jul-26	30-Jul-26	22-Sep-26 A	12-Oct-26 A	31,219.23	31,219.23	31,219.23	100%	100%	Installat
HAL-C-E-E-303	Firewarning flash light with sounder; wall mounted, Weather proof	2	27-Aug-26	30-Aug-26	22-Sep-26 A	24-Sep-26 A	2,963.79	2,963.79	2,963.79	100%	100%	Firewarn
HAL-C-E-E-283	Monitor Modules for Fire Alarm	2	23-Aug-26	25-Aug-26	24-Sep-26 A	29-Oct-26 A	3,760.02	3,760.02	3,760.02	100%	100%	Monitor
HAL-C-E-E-293	Line Isolator Modules for Fire Alarm	2	25-Aug-26	27-Aug-26	24-Sep-26 A	14-Oct-26 A	163.42	163.42	163.42	100%	100%	Line Iso

Actual Level of Effort
Actual Work
Remaining Work
Critical Remaining Work
Milestone
summary

Date	Revision	Checked	Approved
01-Nov-26	Weekly Report		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete	2026 / 2027
SITE INFRASTRUCTURE		271	05-Jan-26	14-Nov-26	20-Jan-26 A	29-Oct-26 A	4,148,893.03	4,071,577.60	4,148,893.03	98.14%	100%	29-Oct-
SITE WORKS		210	05-Jan-26	15-Apr-26	20-Jan-26 A	29-Aug-26 A	117,464.29	117,464.29	117,464.29	100%	100%	29-Aug-2
HAL-C-GEN-180	Initial Site Survey and Setting out	3	05-Jan-26	07-Jan-26	20-Jan-26 A	21-Jan-26 A	0.00	0.00	0.00	100%	100%	Initial Site Surve
HAL-C-GEN-190	Excavation to the target grading level	20	23-Feb-26	23-Mar-26	24-Jan-26 A	19-Feb-26 A	99,293.32	99,293.32	99,293.32	100%	100%	Excavation to t
HAL-C-GEN-200	Backfilling to reach target level	20	23-Mar-26	15-Apr-26	22-Aug-26 A	29-Aug-26 A	18,170.97	18,170.97	18,170.97	100%	100%	Backfilling
NETWORKS		73	03-Jun-26	11-Oct-26	05-May-26 A	19-Sep-26 A	763,152.60	763,152.60	763,152.60	100%	100%	19-Sep-2
INTERNAL FIRE FIGHTING WATER SUPPLY SYSTEM (OUTSIDE BUILDING UNITS)		50	03-Jun-26	18-Jul-26	05-May-26 A	04-Aug-26 A	161,353.40	161,353.40	161,353.40	100%	100%	04-Aug-26
HAL-C-ENV-F-212	Excavation for External Fire Fighting Works	7	03-Jun-26	11-Jun-26	05-May-26 A	03-Aug-26 A	7,464.74	7,464.74	7,464.74	100%	100%	Excavation
HAL-C-ENV-F-172	Installation of HDPE PN16 Pipes (200 Dia)	10	11-Jun-26	23-Jun-26	16-May-26 A	03-Aug-26 A	111,975.49	111,975.49	111,975.49	100%	100%	Installation
HAL-C-ENV-F-202	Warning Tapes	2	23-Jun-26	25-Jun-26	16-May-26 A	03-Aug-26 A	7,464.74	7,464.74	7,464.74	100%	100%	Warning Ta
HAL-C-ENV-F-222	Backfilling for External Fire Fighting Works	14	01-Jul-26	18-Jul-26	17-Jun-26 A	04-Aug-26 A	7,464.74	7,464.74	7,464.74	100%	100%	Backfilling
HAL-C-ENV-F-192	Installation of Valves	5	25-Jun-26	01-Jul-26	14-Jul-26 A	25-Jul-26 A	26,983.67	26,983.67	26,983.67	100%	100%	Installation
WATER SUPPLY SYSTEM		51	11-Jun-26	19-Aug-26	05-May-26 A	10-Sep-26 A	139,695.80	139,695.80	139,695.80	100%	100%	10-Sep-2
HAL-C-ENV-WS-786	Excavation for Water Suppy Works	7	11-Jun-26	20-Jun-26	05-May-26 A	03-Aug-26 A	4,191.31	4,191.31	4,191.31	100%	100%	Excavation
HAL-C-ENV-WS-746	Installation of HDPE PN16 Pipes for Cold Water Supply	10	20-Jun-26	01-Jul-26	16-May-26 A	03-Aug-26 A	62,869.76	62,869.76	62,869.76	100%	100%	Installation
HAL-C-ENV-WS-776	Warning Tape	2	09-Jul-26	12-Jul-26	16-May-26 A	15-Aug-26 A	4,191.31	4,191.31	4,191.31	100%	100%	Warning Ta
HAL-C-ENV-WS-766	Installation of Valves	5	12-Jul-26	18-Jul-26	17-Jun-26 A	15-Aug-26 A	27,204.85	27,204.85	27,204.85	100%	100%	Installation
HAL-C-ENV-WS-796	Backfilling for Water Supply	14	18-Jul-26	03-Aug-26	17-Jun-26 A	15-Aug-26 A	4,191.31	4,191.31	4,191.31	100%	100%	Backfilling
HAL-C-ENV-WS-846	Construction of Air Valve Chamber	7	09-Jul-26	18-Jul-26	17-Jun-26 A	15-Aug-26 A	13,270.66	13,270.66	13,270.66	100%	100%	Construct
HAL-C-ENV-WS-826	Supply and install Service connection -HDPE	14	03-Aug-26	19-Aug-26	03-Aug-26 A	10-Sep-26 A	8,294.16	8,294.16	8,294.16	100%	100%	Supply a
HAL-C-ENV-WS-806	Construction of Washout Chamber	7	01-Jul-26	09-Jul-26	04-Aug-26 A	05-Sep-26 A	15,482.44	15,482.44	15,482.44	100%	100%	Construc
SEWER & DRAINAGE SYSTEM		73	01-Jul-26	03-Sep-26	16-May-26 A	10-Sep-26 A	341,008.65	341,008.65	341,008.65	100%	100%	10-Sep-2
HAL-C-ENV-SW-536	Construction of Manhole	7	21-Jul-26	29-Jul-26	16-May-26 A	23-Jul-26 A	85,153.40	85,153.40	85,153.40	100%	100%	Constructio
HAL-C-ENV-SW-486	Installation of GRP Pipes for Sewer	10	09-Jul-26	21-Jul-26	23-May-26 A	04-Aug-26 A	96,194.46	96,194.46	96,194.46	100%	100%	Installation
HAL-C-ENV-SW-516	Excavation for Sewer Works	7	01-Jul-26	09-Jul-26	23-May-26 A	04-Aug-26 A	6,012.35	6,012.35	6,012.35	100%	100%	Excavation
HAL-C-ENV-SW-526	Backfilling for Sewer Drainage	14	29-Jul-26	15-Aug-26	17-Jun-26 A	04-Aug-26 A	6,012.35	6,012.35	6,012.35	100%	100%	Backfilling
HAL-C-ENV-SW-496	Construction of inspection chambers	7	29-Jul-26	06-Aug-26	04-Jul-26 A	23-Jul-26 A	107,824.11	107,824.11	107,824.11	100%	100%	Constructio
HAL-C-ENV-SW-506	Gully trap	10	15-Aug-26	26-Aug-26	15-Aug-26 A	10-Sep-26 A	23,223.65	23,223.65	23,223.65	100%	100%	Gully trap
HAL-C-ENV-SW-546	GRP pipe service connection	7	26-Aug-26	03-Sep-26	03-Sep-26 A	10-Sep-26 A	16,588.33	16,588.33	16,588.33	100%	100%	GRP pipe
IRRIGATION SYSTEM		51	01-Jul-26	11-Oct-26	17-Jun-26 A	19-Sep-26 A	121,094.76	121,094.76	121,094.76	100%	100%	19-Sep-2
HAL-C-ENV-SW-576	Construction of Air valve chamber	5	21-Jul-26	27-Jul-26	17-Jun-26 A	05-Aug-26 A	3,096.48	3,096.48	3,096.48	100%	100%	Constructi
HAL-C-ENV-SW-566	Installation of HDPE Pipes	5	09-Jul-26	21-Jul-26	15-Sep-26 A	16-Sep-26 A	2,742.60	2,742.60	2,742.60	100%	100%	Installatio
HAL-C-ENV-SW-586	Construction of Washout valve chamber	5	21-Jul-26	27-Jul-26	15-Sep-26 A	19-Sep-26 A	3,594.13	3,594.13	3,594.13	100%	100%	Construc
HAL-C-ENV-SW-556	Excavation for HDPE pipes	3	01-Jul-26	09-Jul-26	15-Sep-26 A	16-Sep-26 A	171.41	171.41	171.41	100%	100%	Excavatio
HAL-C-ENV-SW-606	Installation of valves	5	12-Aug-26	18-Aug-26	17-Sep-26 A	17-Sep-26 A	31,694.76	31,694.76	31,694.76	100%	100%	Installatio
HAL-C-ENV-SW-596	Backfilling for HDPE pipes	7	27-Jul-26	12-Aug-26	17-Sep-26 A	19-Sep-26 A	171.41	171.41	171.41	100%	100%	Backfilling
HAL-C-ENV-SW-616	Main program system and controller for irrigation system	7	03-Oct-26	11-Oct-26	17-Sep-26 A	19-Sep-26 A	79,623.96	79,623.96	79,623.96	100%	100%	Main pro
EXTERNAL WORKS		98	11-Jun-26	14-Nov-26	09-Apr-26 A	29-Oct-26 A	1,866,153.40	1,858,096.85	1,866,153.40	99.57%	100%	29-Oct-
MECHANICAL		98	21-Jul-26	02-Nov-26	09-Apr-26 A	08-Oct-26 A	875,614.78	875,594.05	875,614.78	100%	100%	08-Oct-2
HAL-C-EX-M-1371	Installation of GRP Tanks	10	25-Aug-26	06-Sep-26	13-May-26 A	06-Jun-26 A	282,001.52	282,001.52	282,001.52	100%	100%	Installation o
HAL-C-EX-M-1381	Valves for GRP Tank	3	06-Sep-26	09-Sep-26	08-Jun-26 A	13-Jun-26 A	37,600.20	37,600.20	37,600.20	100%	100%	Valves for G
HAL-C-EX-M-1391	Access Ladder for GRP Tank	2	09-Sep-26	12-Sep-26	08-Jun-26 A	13-Jun-26 A	18,800.10	18,800.10	18,800.10	100%	100%	Access Lad
HAL-C-EX-M-1341	Installation of Booster Pump	5	20-Sep-26	27-Sep-26	15-Aug-26 A	29-Aug-26 A	29,029.57	29,029.57	29,029.57	100%	100%	Installatio
HAL-C-EX-M-1301	Installation of Fire Fighting Pump	4	26-Oct-26	31-Oct-26	29-Aug-26 A	29-Aug-26 A	298,589.85	298,589.85	298,589.85	100%	100%	Installatio
HAL-C-EX-M-1351	Valves for Water Supply Pump	2	29-Sep-26	01-Oct-26	29-Aug-26 A	30-Aug-26 A	5,805.91	5,805.91	5,805.91	100%	100%	Valves for
HAL-C-EX-M-1311	CO2 fire extinguisher	1	31-Oct-26	01-Nov-26	07-Oct-26 A	08-Oct-26 A	193.53	193.53	193.53	100%	100%	CO2 fire
HAL-C-EX-M-1361	Powder fire extinguisher	1	01-Nov-26	02-Nov-26	07-Oct-26 A	08-Oct-26 A	165.89	145.15	165.89	87.5%	100%	Powder
GRP Tank Foundation		97	26-Jul-26	25-Aug-26	09-Apr-26 A	24-May-26 A	99,972.30	99,972.30	99,972.30	100%	100%	24-May-26 A
HAL-C-GRP-S-0101	Excavation for Foundation	4	26-Jul-26	30-Jul-26	09-Apr-26 A	16-Apr-26 A	4,998.62	4,998.62	4,998.62	100%	100%	Excavation fo

Actual Level of Effort
Actual Work
Remaining Work
Critical Remaining Work
Milestone
summary

Date	Revision	Checked	Approved
01-Nov-26	Weekly Report		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete
HAL-C-GRP-S-0103	Lean Concrete Below Foundation	2	02-Aug-26	04-Aug-26	20-Apr-26 A	20-Apr-26 A	9,997.23	9,997.23	9,997.23	100%	100%
HAL-C-GRP-S-0102	Vapour Barrier for Foundation	2	30-Jul-26	02-Aug-26	20-Apr-26 A	20-Apr-26 A	4,998.62	4,998.62	4,998.62	100%	100%
HAL-C-GRP-S-0104	Rebar for Foundation	4	04-Aug-26	09-Aug-26	22-Apr-26 A	27-Apr-26 A	19,994.46	19,994.46	19,994.46	100%	100%
HAL-C-GRP-S-0105	Formwork for Foundation	4	09-Aug-26	13-Aug-26	22-Apr-26 A	30-Apr-26 A	9,997.23	9,997.23	9,997.23	100%	100%
HAL-C-GRP-S-0106	Pouring Concrete for Foundation	1	13-Aug-26	15-Aug-26	02-May-26 A	02-May-26 A	34,990.31	34,990.31	34,990.31	100%	100%
HAL-C-GRP-S-0107	Damp proof /Bitumin paint on Foundation	2	15-Aug-26	17-Aug-26	18-May-26 A	20-May-26 A	4,998.62	4,998.62	4,998.62	100%	100%
HAL-C-GRP-S-0108	Backfilling / Compaction Around Foundation	7	17-Aug-26	25-Aug-26	21-May-26 A	24-May-26 A	9,997.23	9,997.23	9,997.23	100%	100%
Pump Shed		98	21-Jul-26	07-Oct-26	02-May-26 A	30-Jul-26 A	103,455.90	103,455.90	103,455.90	100%	100%
HAL-C-PR-S-108	Excavation for Footings	4	21-Jul-26	26-Jul-26	02-May-26 A	05-May-26 A	691.18	691.18	691.18	100%	100%
HAL-C-PR-S-138	Lean Concrete Below Footings	2	28-Jul-26	30-Jul-26	07-May-26 A	07-May-26 A	691.18	691.18	691.18	100%	100%
HAL-C-PR-S-198	Rebar for Footings	4	30-Jul-26	04-Aug-26	07-May-26 A	11-May-26 A	1,382.36	1,382.36	1,382.36	100%	100%
HAL-C-PR-S-208	Formwork for Footings	4	04-Aug-26	09-Aug-26	07-May-26 A	12-May-26 A	691.18	691.18	691.18	100%	100%
HAL-C-PR-S-308	Vapour Barrier for Footings	2	26-Jul-26	28-Jul-26	07-May-26 A	07-May-26 A	691.18	691.18	691.18	100%	100%
HAL-C-PR-S-148	Pouring Concrete for Footings	1	09-Aug-26	10-Aug-26	16-May-26 A	16-May-26 A	6,911.80	6,911.80	6,911.80	100%	100%
HAL-C-PR-S-298	Damp proof /Bitumin paint on Footing Sides	2	10-Aug-26	12-Aug-26	18-May-26 A	20-May-26 A	691.18	691.18	691.18	100%	100%
HAL-C-PR-S-378	Backfilling / Compaction Around Footings to Bottom of Grade Beams	5	12-Aug-26	18-Aug-26	21-May-26 A	31-May-26 A	1,382.36	1,382.36	1,382.36	100%	100%
HAL-C-PR-S-158	Lean Concrete Below Grade Beams	2	20-Aug-26	23-Aug-26	01-Jun-26 A	01-Jun-26 A	691.18	691.18	691.18	100%	100%
HAL-C-PR-S-328	Vapour barrier for Grade Beams	2	18-Aug-26	20-Aug-26	01-Jun-26 A	01-Jun-26 A	691.18	691.18	691.18	100%	100%
HAL-C-PR-S-218	Rebar for Grade Beams	2	23-Aug-26	25-Aug-26	02-Jun-26 A	04-Jun-26 A	1,382.36	1,382.36	1,382.36	100%	100%
HAL-C-PR-S-188	Pedestal including anchor bolts	1	25-Aug-26	26-Aug-26	04-Jun-26 A	06-Jun-26 A	691.18	691.18	691.18	100%	100%
HAL-C-PR-S-228	Formwork for Grade Beams	2	25-Aug-26	27-Aug-26	04-Jun-26 A	06-Jun-26 A	691.18	691.18	691.18	100%	100%
HAL-C-PR-S-168	Pouring Concrete for Grade Beams	1	27-Aug-26	29-Aug-26	06-Jun-26 A	06-Jun-26 A	3,455.90	3,455.90	3,455.90	100%	100%
HAL-C-PR-S-338	Damp proof /Bitumin paint on Grade Beams	2	29-Aug-26	31-Aug-26	13-Jun-26 A	14-Jun-26 A	691.18	691.18	691.18	100%	100%
HAL-C-PR-S-288	Concrete Pad	5	20-Sep-26	27-Sep-26	17-Jun-26 A	20-Jun-26 A	1,382.36	1,382.36	1,382.36	100%	100%
HAL-C-PR-S-388	Backfilling / Compaction for Slab on Grade	5	31-Aug-26	06-Sep-26	29-Jun-26 A	02-Jul-26 A	1,382.36	1,382.36	1,382.36	100%	100%
HAL-C-PR-S-128	Installation of Columns	3	27-Sep-26	30-Sep-26	07-Jul-26 A	07-Jul-26 A	8,985.34	8,985.34	8,985.34	100%	100%
HAL-C-PR-S-358	Installation of Raft & Purlins	4	30-Sep-26	05-Oct-26	08-Jul-26 A	08-Jul-26 A	13,823.61	13,823.61	13,823.61	100%	100%
HAL-C-PR-S-368	Installation of Roof Sheet	2	05-Oct-26	07-Oct-26	11-Jul-26 A	30-Jul-26 A	20,735.41	20,735.41	20,735.41	100%	100%
HAL-C-PR-S-268	Rebar for Ground Slab	4	09-Sep-26	14-Sep-26	15-Jul-26 A	16-Jul-26 A	13,735.14	13,735.14	13,735.14	100%	100%
HAL-C-PR-S-318	Anti Termite Treatment below Ground Slab	1	06-Sep-26	07-Sep-26	15-Jul-26 A	15-Jul-26 A	691.18	691.18	691.18	100%	100%
HAL-C-PR-S-348	Vapour barrier for below Ground Slab	2	07-Sep-26	09-Sep-26	15-Jul-26 A	15-Jul-26 A	691.18	691.18	691.18	100%	100%
HAL-C-PR-S-278	Formwork for Ground Slab	4	14-Sep-26	19-Sep-26	16-Jul-26 A	16-Jul-26 A	3,433.78	3,433.78	3,433.78	100%	100%
HAL-C-PR-S-178	Pouring Concrete for Ground Slab	1	19-Sep-26	20-Sep-26	18-Jul-26 A	18-Jul-26 A	17,168.92	17,168.92	17,168.92	100%	100%
ELECTRICAL		35	27-Sep-26	14-Nov-26	25-Jul-26 A	26-Oct-26 A	192,555.43	184,519.61	192,555.43	95.83%	100%
HAL-C-EX-E-186	Installation of Earthing and Grounding	5	29-Sep-26	05-Oct-26	25-Jul-26 A	26-Oct-26 A	1,219.55	1,219.55	1,219.55	100%	100%
HAL-C-EX-E-206	Installation of Conduites for Lighting Fixture	4	05-Oct-26	10-Oct-26	19-Aug-26 A	01-Oct-26 A	353.88	353.88	353.88	100%	100%
HAL-C-EX-E-1341	Installation of Cable tray	2	02-Nov-26	08-Nov-26	05-Sep-26 A	01-Oct-26 A	1,603.54	0.00	1,603.54	0%	100%
HAL-C-EX-E-1331	Installation of Programmable Logis Controller	1	14-Oct-26	22-Oct-26	15-Sep-26 A	19-Sep-26 A	159,247.92	159,247.92	159,247.92	100%	100%
HAL-C-EX-E-1321	Installation of wiring devices	2	02-Nov-26	08-Nov-26	24-Sep-26 A	12-Oct-26 A	3,826.99	0.00	3,826.99	0%	100%
HAL-C-EX-E-176	Installation of Main MCC	2	27-Sep-26	29-Sep-26	24-Sep-26 A	12-Oct-26 A	12,828.30	12,828.30	12,828.30	100%	100%
HAL-C-EX-E-196	Installation of Lighting fixtures	2	12-Oct-26	14-Oct-26	24-Sep-26 A	12-Oct-26 A	5,310.11	5,310.11	5,310.11	100%	100%
HAL-C-EX-E-216	Installation of LV Cables	2	08-Nov-26	14-Nov-26	24-Sep-26 A	12-Oct-26 A	2,281.82	0.00	2,281.82	0%	100%
HAL-C-EX-E-236	Installation of panel boards	2	31-Oct-26	02-Nov-26	24-Sep-26 A	12-Oct-26 A	5,175.56	4,852.08	5,175.56	93.75%	100%
HAL-C-EX-E-226	Installation of Wires	2	10-Oct-26	12-Oct-26	10-Oct-26 A	12-Oct-26 A	707.77	707.77	707.77	100%	100%
EXTERNAL ELECTRICAL WORKS		51	11-Jun-26	16-Sep-26	01-Aug-26 A	26-Oct-26 A	786,730.18	786,730.18	786,730.18	100%	100%
HAL-C-EX-E-450	Foundation for Lighting poles	5	18-Jul-26	23-Jul-26	01-Aug-26 A	09-Sep-26 A	13,176.04	13,176.04	13,176.04	100%	100%
HAL-C-EX-E-460	Electrical Manhole	7	27-Aug-26	05-Sep-26	01-Aug-26 A	05-Sep-26 A	111,550.95	111,550.95	111,550.95	100%	100%
HAL-C-EX-E-410	Construction of Concrete encased duct bank	10	18-Jun-26	30-Jun-26	25-Aug-26 A	24-Sep-26 A	269,887.75	269,887.75	269,887.75	100%	100%
HAL-C-EX-E-390	Installation of Telecom manhole	10	06-Jul-26	18-Jul-26	02-Sep-26 A	09-Sep-26 A	54,888.31	54,888.31	54,888.31	100%	100%

2026 2027

Actual Level of Effort | Remaining Work | Milestone
Actual Work | Critical Remaining Work | summary

Date	Revision	Checked	Approved
01-Nov-26	Weekly Report		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete	2026 2027
HAL-C-EX-E-400	Installation of UPVC Pipe	5	11-Jun-26	17-Jun-26	02-Sep-26 A	24-Sep-26 A	67,472.09	67,472.09	67,472.09	100%	100%	Installatio
HAL-C-EX-E-420	Installation of Sleeves for lighting poles	5	30-Jun-26	06-Jul-26	05-Sep-26 A	08-Sep-26 A	6,588.03	6,588.03	6,588.03	100%	100%	Installatio
HAL-C-EX-E-470	Installation of Earthing and Grounding	5	05-Sep-26	10-Sep-26	10-Sep-26 A	26-Oct-26 A	9,726.29	9,726.29	9,726.29	100%	100%	Installat
HAL-C-EX-E-480	Installation of Street Lighting Feeder pillars & KWH meter	5	10-Sep-26	16-Sep-26	10-Sep-26 A	19-Oct-26 A	105,501.74	105,501.74	105,501.74	100%	100%	Installat
HAL-C-EX-E-440	Installation of Lighting poles	7	05-Aug-26	13-Aug-26	24-Sep-26 A	12-Oct-26 A	72,468.86	72,468.86	72,468.86	100%	100%	Installat
HAL-C-EX-E-380	Installation of LV Cables	7	19-Aug-26	27-Aug-26	01-Oct-26 A	12-Oct-26 A	49,118.03	49,118.03	49,118.03	100%	100%	Installat
HAL-C-EX-E-430	Installation of Lighting Fixture	5	13-Aug-26	19-Aug-26	01-Oct-26 A	03-Oct-26 A	26,352.09	26,352.09	26,352.09	100%	100%	Installatio
FENCES AND GATES		53	19-Aug-26	21-Oct-26	22-Aug-26 A	29-Oct-26 A	11,253.01	11,253.01	11,253.01	100%	100%	29-Oct-
HAL-C-EX-S-1374	Excavation for Fence	7	19-Aug-26	27-Aug-26	22-Aug-26 A	24-Aug-26 A	460.17	460.17	460.17	100%	100%	Excavatio
HAL-C-EX-S-1274	Lean Concrete Below Fence	4	01-Sep-26	06-Sep-26	24-Aug-26 A	25-Aug-26 A	460.17	460.17	460.17	100%	100%	Lean Con
HAL-C-EX-S-1354	Vapour Barrier for Fence	4	27-Aug-26	01-Sep-26	24-Aug-26 A	25-Aug-26 A	230.39	230.39	230.39	100%	100%	Vapour Ba
HAL-C-EX-S-1314	Formwork for Footings	4	14-Sep-26	19-Sep-26	25-Aug-26 A	25-Aug-26 A	460.17	460.17	460.17	100%	100%	Formwork
HAL-C-EX-S-1304	Rebar for Footings	7	06-Sep-26	14-Sep-26	26-Aug-26 A	26-Aug-26 A	920.96	920.96	920.96	100%	100%	Rebar for
HAL-C-EX-S-1284	Pouring Concrete for Footings	2	19-Sep-26	21-Sep-26	27-Aug-26 A	27-Aug-26 A	1,381.13	1,381.13	1,381.13	100%	100%	Pouring C
HAL-C-EX-S-1344	Damp proof /Bitumin paint on Footing Sides	2	21-Sep-26	24-Sep-26	29-Aug-26 A	29-Aug-26 A	230.39	230.39	230.39	100%	100%	Damp pro
HAL-C-EX-S-1364	Backfilling / Compaction Around Footings	7	24-Sep-26	03-Oct-26	30-Aug-26 A	31-Aug-26 A	460.17	460.17	460.17	100%	100%	Backfilling
HAL-C-EX-S-1334	Installation of base plate	2	03-Oct-26	08-Oct-26	21-Oct-26 A	22-Oct-26 A	920.96	920.96	920.96	100%	100%	Installat
HAL-C-EX-S-1294	Installation of steel fence	2	17-Oct-26	19-Oct-26	24-Oct-26 A	25-Oct-26 A	1,841.30	1,841.30	1,841.30	100%	100%	Installat
HAL-C-EX-S-1324	Installation of steel members	5	08-Oct-26	17-Oct-26	26-Oct-26 A	27-Oct-26 A	1,841.30	1,841.30	1,841.30	100%	100%	Installat
HAL-C-EX-S-1384	Installation of steel gates	2	19-Oct-26	21-Oct-26	28-Oct-26 A	29-Oct-26 A	2,045.89	2,045.89	2,045.89	100%	100%	Installat
ROAD WORKS		60	01-Sep-26	09-Nov-26	25-Jul-26 A	29-Oct-26 A	1,354,605.07	1,289,428.32	1,354,605.07	95.19%	100%	29-Oct-
HAL-C-EX-R-1390	SubGrade Preparation & Compaction	7	01-Sep-26	09-Sep-26	25-Jul-26 A	09-Sep-26 A	156,633.73	156,633.73	156,633.73	100%	100%	SubGrad
HAL-C-EX-R-1400	Aggregate Base Course Layer	2	09-Sep-26	12-Sep-26	09-Sep-26 A	24-Sep-26 A	134,468.03	134,468.03	134,468.03	100%	100%	Aggregat
HAL-C-EX-R-1460	Curb Stones	7	12-Sep-26	29-Sep-26	19-Sep-26 A	22-Oct-26 A	131,462.47	131,462.47	131,462.47	100%	100%	Curb St
HAL-C-EX-R-1480	Interlock Tiles	7	29-Sep-26	15-Oct-26	24-Sep-26 A	25-Oct-26 A	195,148.13	195,148.13	195,148.13	100%	100%	Interlock
HAL-C-EX-R-1500	Road Signs	5	20-Oct-26	26-Oct-26	24-Sep-26 A	25-Oct-26 A	50,046.98	50,046.98	50,046.98	100%	100%	Road S
HAL-C-EX-R-1410	Asphalt Concrete Base Course Layer	2	27-Oct-26	29-Oct-26	11-Oct-26 A	17-Oct-26 A	313,832.68	313,832.68	313,832.68	100%	100%	Asphalt
HAL-C-EX-R-1450	Prime Coat	1	26-Oct-26	27-Oct-26	11-Oct-26 A	12-Oct-26 A	34,870.50	34,870.50	34,870.50	100%	100%	Prime C
HAL-C-EX-R-1470	Tack Coat	1	29-Oct-26	31-Oct-26	17-Oct-26 A	20-Oct-26 A	25,698.39	25,698.39	25,698.39	100%	100%	Tack Co
HAL-C-EX-R-1420	Asphalt Concrete Wearing Course Layer	2	31-Oct-26	02-Nov-26	18-Oct-26 A	22-Oct-26 A	231,283.03	216,827.84	231,283.03	93.75%	100%	Asphalt
HAL-C-EX-R-890	Supply and install geotextile sheet	2	15-Oct-26	18-Oct-26	22-Oct-26 A	22-Oct-26 A	12,773.01	12,773.01	12,773.01	100%	100%	Supply
HAL-C-EX-R-1490	Gravel Bedding	2	18-Oct-26	20-Oct-26	24-Oct-26 A	25-Oct-26 A	17,666.57	17,666.57	17,666.57	100%	100%	Gravel B
HAL-C-EX-R-1430	Retroreflective Thermoplastic White Traffic lines	2	02-Nov-26	04-Nov-26	28-Oct-26 A	29-Oct-26 A	36,190.19	0.00	36,190.19	0%	100%	Retrore
HAL-C-EX-R-1440	Installation of Concrete wheel bumper	2	04-Nov-26	09-Nov-26	28-Oct-26 A	29-Oct-26 A	14,531.37	0.00	14,531.37	0%	100%	Installat
LANDSCAPING		6	20-Oct-26	03-Nov-26	19-Oct-26 A	26-Oct-26 A	47,517.66	43,435.54	47,517.66	91.41%	100%	26-Oct-
HAL-C-EX-R-1510	Planting of trees	3	20-Oct-26	26-Oct-26	19-Oct-26 A	26-Oct-26 A	22,117.76	22,117.76	22,117.76	100%	100%	Planting
HAL-C-EX-R-1520	Planting of shrubs	3	26-Oct-26	03-Nov-26	19-Oct-26 A	26-Oct-26 A	25,399.90	21,317.77	25,399.90	83.93%	100%	Planting
TESTING AND COMMISSIONING (10%)		120	16-Apr-26	29-Nov-26	25-Apr-26 A	31-Oct-26 A	4,456,741.59	4,207,576.59	4,456,741.59	94.41%	100%	31-Oct-
TESTING AND COMMISSIONING 900 Sq.m-2		115	10-May-26	29-Nov-26	25-Apr-26 A	31-Oct-26 A	785,025.90	571,651.65	785,025.90	72.82%	100%	31-Oct-
MECHANICAL		115	10-May-26	19-Oct-26	25-Apr-26 A	25-Oct-26 A	263,608.65	263,608.65	263,608.65	100%	100%	25-Oct-
HAL-C-TC-M-3406	Testing & Commissioning of Sewer & Drainage Pipes	7	10-May-26	18-May-26	25-Apr-26 A	24-Sep-26 A	12,987.00	12,987.00	12,987.00	100%	100%	Testing &
HAL-C-TC-M-3436	Testing and Commissioning of HVAC Duct	2	11-Oct-26	19-Oct-26	21-Jul-26 A	24-Sep-26 A	127,935.00	127,935.00	127,935.00	100%	100%	Testing a
HAL-C-TC-M-3376	Testing and Commissioning of Fire Fighting Pipes	7	22-Sep-26	01-Oct-26	08-Sep-26 A	25-Oct-26 A	54,639.90	54,639.90	54,639.90	100%	100%	Testing
HAL-C-TC-M-3396	Testing & Commissioning of Water Supply Pipes	7	19-Sep-26	28-Sep-26	08-Sep-26 A	24-Sep-26 A	17,651.25	17,651.25	17,651.25	100%	100%	Testing &
HAL-C-TC-M-3416	Testing and Commissioning of Electric Water Heater	7	08-Sep-26	16-Sep-26	15-Sep-26 A	25-Oct-26 A	1,440.00	1,440.00	1,440.00	100%	100%	Testing
HAL-C-TC-M3446	Testing and Commissioning of Exhaust Fan	7	16-Sep-26	26-Sep-26	15-Sep-26 A	25-Oct-26 A	8,437.50	8,437.50	8,437.50	100%	100%	Testing
HAL-C-TC-M-3456	Testing and Commissioning of Wall propeller type exhaust fans	7	21-Sep-26	30-Sep-26	15-Sep-26 A	25-Oct-26 A	15,750.00	15,750.00	15,750.00	100%	100%	Testing
HAL-C-TC-M-3386	Testing and Commissioning of Fire Hose Cabinet	3	03-Oct-26	11-Oct-26	24-Sep-26 A	25-Oct-26 A	10,080.00	10,080.00	10,080.00	100%	100%	Testing
HAL-C-TC-M-3426	Testing and Commissioning of Sanitary Fixtures	7	16-Sep-26	26-Sep-26	24-Sep-26 A	25-Oct-26 A	14,688.00	14,688.00	14,688.00	100%	100%	Testing

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete
ELECTRICAL		13	19-Sep-26	29-Nov-26	15-Sep-26 A	31-Oct-26 A	521,417.25	308,043.00	521,417.25	59.08%	100%
HAL-C-TC-E-3556	Testing and Commissioning of Solar power plant	1	26-Nov-26	29-Nov-26	15-Sep-26 A	25-Oct-26 A	198,000.00	0.00	198,000.00	0%	100%
HAL-C-TC-E-3476	Testing and Commissioning of Lighting Fixtures	1	20-Oct-26	21-Oct-26	01-Oct-26 A	25-Oct-26 A	64,836.00	64,836.00	64,836.00	100%	100%
HAL-C-TC-E-3446	Testing and Commissioning of LV cables	1	28-Oct-26	31-Oct-26	08-Oct-26 A	25-Oct-26 A	28,530.00	28,530.00	28,530.00	100%	100%
HAL-C-TC-E-3456	Testing and Commissioning of Main Distribution Board	2	18-Oct-26	26-Oct-26	08-Oct-26 A	25-Oct-26 A	23,040.00	23,040.00	23,040.00	100%	100%
HAL-C-TC-E-3466	Testing and Commissioning of Disconnect Switches	1	19-Oct-26	27-Oct-26	08-Oct-26 A	25-Oct-26 A	23,337.00	23,337.00	23,337.00	100%	100%
HAL-C-TC-E-3486	Testing and Commissioning of Grounding	1	02-Nov-26	04-Nov-26	08-Oct-26 A	25-Oct-26 A	15,374.25	0.00	15,374.25	0%	100%
HAL-C-TC-E-3496	Testing and Commissioning of Fire Alarm System	2	01-Oct-26	04-Oct-26	08-Oct-26 A	25-Oct-26 A	16,497.00	16,497.00	16,497.00	100%	100%
HAL-C-TC-E-3506	Testing and Commissioning of Wiring Devices	4	19-Sep-26	28-Sep-26	08-Oct-26 A	25-Oct-26 A	18,756.00	18,756.00	18,756.00	100%	100%
HAL-C-TC-E-3516	Testing and Commissioning of LP panel board	1	26-Oct-26	28-Oct-26	08-Oct-26 A	25-Oct-26 A	13,680.00	13,680.00	13,680.00	100%	100%
HAL-C-TC-E-3526	Testing and Commissioning of PP-AC panel	1	21-Oct-26	27-Oct-26	08-Oct-26 A	25-Oct-26 A	16,470.00	16,470.00	16,470.00	100%	100%
HAL-C-TC-E-3536	Testing and Commissioning of Telephone and data system	1	24-Oct-26	29-Oct-26	08-Oct-26 A	25-Oct-26 A	21,069.00	21,069.00	21,069.00	100%	100%
HAL-C-TC-E-3546	Testing and Commissioning of Access Control System	2	28-Oct-26	31-Oct-26	08-Oct-26 A	31-Oct-26 A	21,987.00	21,987.00	21,987.00	100%	100%
HAL-C-TC-E-3566	Testing and Commissioning of CCTV System	1	29-Oct-26	01-Nov-26	08-Oct-26 A	25-Oct-26 A	59,841.00	59,841.00	59,841.00	100%	100%
TESTING AND COMMISSIONING SITE INFRASTRUCTURE		59	01-Jul-26	14-Nov-26	22-Jun-26 A	31-Oct-26 A	258,276.15	222,485.40	258,276.15	86.14%	100%
PUMP ROOM SHED		50	06-Sep-26	14-Nov-26	22-Jul-26 A	31-Oct-26 A	153,713.70	117,922.95	153,713.70	76.72%	100%
HAL-C-TC-M-3596	Testing & Commissioning of GRP tank	3	06-Sep-26	09-Sep-26	22-Jul-26 A	23-Jul-26 A	61,200.00	61,200.00	61,200.00	100%	100%
HAL-C-TC-M-3576	Testing & Commissioning of Fire Fighting pump	2	31-Oct-26	05-Nov-26	15-Sep-26 A	31-Oct-26 A	54,000.00	20,250.00	54,000.00	37.5%	100%
HAL-C-TC-M-3586	Testing & Commissioning of Booster pump	2	27-Sep-26	05-Oct-26	15-Sep-26 A	31-Oct-26 A	6,300.00	6,300.00	6,300.00	100%	100%
HAL-C-TC-E-3621	Testing and Commissioning of LV cables	2	08-Nov-26	14-Nov-26	12-Oct-26 A	25-Oct-26 A	412.65	0.00	412.65	0%	100%
HAL-C-TC-E-3616	Testing and Commissioning of Panel Board	1	02-Nov-26	04-Nov-26	12-Oct-26 A	25-Oct-26 A	936.00	0.00	936.00	0%	100%
HAL-C-TC-E-3626	Testing and Commissioning of Lighting Fixtures	2	14-Oct-26	17-Oct-26	12-Oct-26 A	25-Oct-26 A	1,152.45	1,152.45	1,152.45	100%	100%
HAL-C-TC-E-3636	Testing and Commissioning of Grounding	5	05-Oct-26	11-Oct-26	12-Oct-26 A	25-Oct-26 A	220.50	220.50	220.50	100%	100%
HAL-C-TC-E-3646	Testing and Commissioning of Wiring devices	2	08-Nov-26	10-Nov-26	12-Oct-26 A	25-Oct-26 A	692.10	0.00	692.10	0%	100%
HAL-C-TC-E-3656	Testing and Commissioning of Programmable Logic Controller	2	22-Oct-26	25-Oct-26	12-Oct-26 A	25-Oct-26 A	28,800.00	28,800.00	28,800.00	100%	100%
EXTERNAL		11	19-Aug-26	19-Sep-26	15-Oct-26 A	25-Oct-26 A	32,088.15	32,088.15	32,088.15	100%	100%
HAL-C-TC-EX-E-3626	Testing and Commissioning of LV cables	7	27-Aug-26	05-Sep-26	15-Oct-26 A	25-Oct-26 A	8,883.00	8,883.00	8,883.00	100%	100%
HAL-C-TC-EX-E-3646	Testing and Commissioning of Street Lighting pole	7	19-Aug-26	06-Sep-26	15-Oct-26 A	25-Oct-26 A	21,446.10	21,446.10	21,446.10	100%	100%
HAL-C-TC-EX-E-3656	Testing and Commissioning of Grounding	7	10-Sep-26	19-Sep-26	20-Oct-26 A	25-Oct-26 A	1,759.05	1,759.05	1,759.05	100%	100%
ENVIRONMENTAL		52	01-Jul-26	28-Oct-26	22-Jun-26 A	25-Oct-26 A	72,474.30	72,474.30	72,474.30	100%	100%
HAL-C-TC-ENV-F-1051	Testing & Commissioning of External Fire Fighting System 200 Dia	15	01-Jul-26	19-Jul-26	22-Jun-26 A	24-Sep-26 A	24,300.90	24,300.90	24,300.90	100%	100%
HAL-C-TC-ENV-WS-11	Testing & Commissioning of Water Supply System	15	18-Jul-26	04-Aug-26	22-Jun-26 A	24-Sep-26 A	13,644.00	13,644.00	13,644.00	100%	100%
HAL-C-TC-ENV-SW-60	Testing & Commissioning of Sewer & Drainage System	15	03-Sep-26	21-Sep-26	22-Jun-26 A	24-Sep-26 A	19,571.40	19,571.40	19,571.40	100%	100%
HAL-C-TC-E-3666	Testing and Commissioning of Main program system & controller	5	11-Oct-26	28-Oct-26	15-Sep-26 A	25-Oct-26 A	14,400.00	14,400.00	14,400.00	100%	100%
HAL-C-TC-ENV-SW-70	Testing & Commissioning of Irrigaiton System	5	18-Aug-26	24-Aug-26	15-Sep-26 A	25-Oct-26 A	558.00	558.00	558.00	100%	100%
SNAGG WORKS		112	16-Apr-26	30-Jul-26	25-Apr-26 A	20-Jun-26 A	3,413,439.54	3,413,439.54	3,413,439.54	100%	100%
HAL-C-TC-S-9100	Architectural Snagg works -1	10	16-Apr-26	28-Apr-26	25-Apr-26 A	30-Apr-26 A	1,700,245.42	1,700,245.42	1,700,245.42	100%	100%
HAL-C-TC-S-9090	Civil Snagg works	7	10-Jun-26	18-Jun-26	01-Jun-26 A	04-Jun-26 A	200,001.00	200,001.00	200,001.00	100%	100%
HAL-C-TC-A-9100	Mechanical Snagg works	10	17-Jun-26	29-Jun-26	01-Jun-26 A	04-Jun-26 A	340,974.90	340,974.90	340,974.90	100%	100%
HAL-C-TC-S-9110	Architectural Snagg works-2	10	19-Jul-26	30-Jul-26	02-Jun-26 A	02-Jun-26 A	799,864.73	799,864.73	799,864.73	100%	100%
HAL-C-TC-M-9110	Electrical Snagg works	5	17-Jun-26	23-Jun-26	13-Jun-26 A	20-Jun-26 A	199,157.85	199,157.85	199,157.85	100%	100%
HAL-C-TC-E-9120	External Snagg works	5	18-Jul-26	23-Jul-26	17-Jun-26 A	20-Jun-26 A	173,195.64	173,195.64	173,195.64	100%	100%
PREOJECT CLOSEOUT		9	20-Oct-26	03-Dec-26	20-Oct-26 A	01-Nov-26 A	0.00	0.00	0.00	0%	0%
ENGINEERING		3	20-Oct-26	27-Oct-26	20-Oct-26 A	29-Oct-26 A	0.00	0.00	0.00	0%	0%
AS BUILT DRAWINGS		2	20-Oct-26	25-Oct-26	20-Oct-26 A	27-Oct-26 A	0.00	0.00	0.00	0%	0%
CIVIL DRAWINGS		1	20-Oct-26	22-Oct-26	20-Oct-26 A	27-Oct-26 A	0.00	0.00	0.00	0%	0%
PREPARATION AND SUBMITTALS		1	20-Oct-26	22-Oct-26	20-Oct-26 A	27-Oct-26 A	0.00	0.00	0.00	0%	0%
HAL-AB-1010	Civil drawings	1	20-Oct-26	22-Oct-26	20-Oct-26 A	27-Oct-26 A	0.00	0.00	0.00	100%	100%
REVIEW AND APPROVALS		1	20-Oct-26	22-Oct-26	20-Oct-26 A	27-Oct-26 A	0.00	0.00	0.00	0%	0%

2026 2027

31-Oct- Testing Testing Testing Testing Testing Testing Testing Testing Testing Testing Testing Testing 31-Oct- 31-Oct- Testing & C Testing Testing Testing Testing Testing Testing Testing 25-Oct- Testing Testing Testing & Testing & Testing & Testing Testing 20-Jun-26 A Architectural Civil Snagg Mechanical Architectura Electrical Sn External Sn 01-Nov- 29-Oct- 27-Oct- 27-Oct- 27-Oct- 27-Oct- Civil dra 27-Oct-

Actual Level of Effort
Actual Work
Remaining Work
Critical Remaining Work
Milestone
summary

Date	Revision	Checked	Approved
01-Nov-26	Weekly Report		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete	2026 2027
HAL-AB-1053	Civil drawings	1	20-Oct-26	22-Oct-26	20-Oct-26 A	27-Oct-26 A	0.00	0.00	0.00	100%	100%	Civil dra
ARCHITECTURAL DRAWINGS		1	20-Oct-26	25-Oct-26	20-Oct-26 A	27-Oct-26 A	0.00	0.00	0.00	0%	0%	27-Oct-
PREPARATION AND SUBMITTALS		1	20-Oct-26	22-Oct-26	20-Oct-26 A	27-Oct-26 A	0.00	0.00	0.00	0%	0%	27-Oct-
HAL-AB-1011	Architectural drawings	1	20-Oct-26	22-Oct-26	20-Oct-26 A	27-Oct-26 A	0.00	0.00	0.00	100%	100%	Architec
REVIEW AND APPROVALS		1	22-Oct-26	25-Oct-26	20-Oct-26 A	27-Oct-26 A	0.00	0.00	0.00	0%	0%	27-Oct-
HAL-AB-1023	Architectural drawings	1	22-Oct-26	25-Oct-26	20-Oct-26 A	27-Oct-26 A	0.00	0.00	0.00	100%	100%	Architec
MECHANICAL DRAWINGS		1	20-Oct-26	25-Oct-26	20-Oct-26 A	27-Oct-26 A	0.00	0.00	0.00	0%	0%	27-Oct-
PREPARATION AND SUBMITTALS		1	20-Oct-26	22-Oct-26	20-Oct-26 A	27-Oct-26 A	0.00	0.00	0.00	0%	0%	27-Oct-
HAL-AB-1013	Mechanical drawings	1	20-Oct-26	22-Oct-26	20-Oct-26 A	27-Oct-26 A	0.00	0.00	0.00	100%	100%	Mechan
REVIEW AND APPROVALS		1	22-Oct-26	25-Oct-26	20-Oct-26 A	27-Oct-26 A	0.00	0.00	0.00	0%	0%	27-Oct-
HAL-AB-1033	Mechanical drawings	1	22-Oct-26	25-Oct-26	20-Oct-26 A	27-Oct-26 A	0.00	0.00	0.00	100%	100%	Mechan
ELECTRICAL DRAWINGS		1	20-Oct-26	25-Oct-26	20-Oct-26 A	27-Oct-26 A	0.00	0.00	0.00	0%	0%	27-Oct-
PREPARATION AND SUBMITTALS		1	20-Oct-26	22-Oct-26	20-Oct-26 A	27-Oct-26 A	0.00	0.00	0.00	0%	0%	27-Oct-
HAL-AB-1012	Electrical drawings	1	20-Oct-26	22-Oct-26	20-Oct-26 A	27-Oct-26 A	0.00	0.00	0.00	100%	100%	Electrica
REVIEW AND APPROVALS		1	22-Oct-26	25-Oct-26	20-Oct-26 A	27-Oct-26 A	0.00	0.00	0.00	0%	0%	27-Oct-
HAL-AB-1043	Electrical drawings	1	22-Oct-26	25-Oct-26	20-Oct-26 A	27-Oct-26 A	0.00	0.00	0.00	100%	100%	Electrica
EXTERNAL WORKS DRAWINGS		2	20-Oct-26	25-Oct-26	20-Oct-26 A	27-Oct-26 A	0.00	0.00	0.00	0%	0%	27-Oct-
PREPARATION AND SUBMITTALS		1	20-Oct-26	22-Oct-26	20-Oct-26 A	27-Oct-26 A	0.00	0.00	0.00	0%	0%	27-Oct-
HAL-AB-1054	External works drawings	1	20-Oct-26	22-Oct-26	20-Oct-26 A	27-Oct-26 A	0.00	0.00	0.00	100%	100%	Externa
REVIEW AND APPROVALS		1	22-Oct-26	25-Oct-26	20-Oct-26 A	27-Oct-26 A	0.00	0.00	0.00	0%	0%	27-Oct-
HAL-AB-1055	External works drawings	1	22-Oct-26	25-Oct-26	20-Oct-26 A	27-Oct-26 A	0.00	0.00	0.00	100%	100%	Externa
WARRANTIES AND GUARANTEES		2	22-Oct-26	27-Oct-26	28-Oct-26 A	29-Oct-26 A	0.00	0.00	0.00	0%	0%	29-Oct-
SYSTEM		2	22-Oct-26	27-Oct-26	28-Oct-26 A	29-Oct-26 A	0.00	0.00	0.00	0%	0%	29-Oct-
PREPARATION AND SUBMITTALS		1	22-Oct-26	25-Oct-26	28-Oct-26 A	29-Oct-26 A	0.00	0.00	0.00	0%	0%	29-Oct-
HAL-WG-1010	Warraties and Guarantees For Mechanical Equipments	1	22-Oct-26	25-Oct-26	28-Oct-26 A	29-Oct-26 A	0.00	0.00	0.00	100%	100%	Warrati
HAL-WG-1011	Warraties and Guarantees For Electrical Systems	1	22-Oct-26	25-Oct-26	28-Oct-26 A	29-Oct-26 A	0.00	0.00	0.00	100%	100%	Warrati
REVIEW AND APPROVAL		1	25-Oct-26	27-Oct-26	28-Oct-26 A	29-Oct-26 A	0.00	0.00	0.00	0%	0%	29-Oct-
HAL-WG-1012	Warraties and Guarantees For Mechanical Equipments	1	25-Oct-26	27-Oct-26	28-Oct-26 A	29-Oct-26 A	0.00	0.00	0.00	100%	100%	Warrati
HAL-WG-1013	Warraties and Guarantees For Electrical Systems	1	25-Oct-26	27-Oct-26	28-Oct-26 A	29-Oct-26 A	0.00	0.00	0.00	100%	100%	Warrati
TRAINING AND MANUALS		5	27-Oct-26	08-Nov-26	29-Oct-26 A	31-Oct-26 A	0.00	0.00	0.00	0%	0%	31-Oct-
TRAINING		3	27-Oct-26	03-Nov-26	29-Oct-26 A	31-Oct-26 A	0.00	0.00	0.00	0%	0%	31-Oct-
SYSTEM		3	27-Oct-26	03-Nov-26	29-Oct-26 A	31-Oct-26 A	0.00	0.00	0.00	0%	0%	31-Oct-
PREPARATION AND SUBMITTALS		1	27-Oct-26	29-Oct-26	29-Oct-26 A	29-Oct-26 A	0.00	0.00	0.00	0%	0%	29-Oct-
HAL-WG-1014	The Proposed Coursework For Mechanical Equipment	1	27-Oct-26	29-Oct-26	29-Oct-26 A	29-Oct-26 A	0.00	0.00	0.00	100%	100%	The Pro
HAL-WG-1015	The Proposed Coursework For Electircal systems	1	27-Oct-26	29-Oct-26	29-Oct-26 A	29-Oct-26 A	0.00	0.00	0.00	100%	100%	The Pro
REVIEW AND APPROVAL		1	29-Oct-26	01-Nov-26	29-Oct-26 A	29-Oct-26 A	0.00	0.00	0.00	0%	0%	29-Oct-
HAL-WG-1016	The Proposed Coursework For Mechanical Equipment	1	29-Oct-26	01-Nov-26	29-Oct-26 A	29-Oct-26 A	0.00	0.00	0.00	100%	100%	The Pro
HAL-WG-1017	The Proposed Coursework For Electircal systems	1	29-Oct-26	01-Nov-26	29-Oct-26 A	29-Oct-26 A	0.00	0.00	0.00	100%	100%	The Pro
DELIVERY		1	01-Nov-26	03-Nov-26	31-Oct-26 A	31-Oct-26 A	0.00	0.00	0.00	0%	0%	31-Oct-
HAL-WG-1018	The Proposed Coursework For Mechanical Equipment	1	01-Nov-26	03-Nov-26	31-Oct-26 A	31-Oct-26 A	0.00	0.00	0.00	43.75%	100%	The Pro
HAL-WG-1019	The Proposed Coursework For Electircal systems	1	01-Nov-26	03-Nov-26	31-Oct-26 A	31-Oct-26 A	0.00	0.00	0.00	43.75%	100%	The Pro
MANUALS		2	03-Nov-26	08-Nov-26	29-Oct-26 A	31-Oct-26 A	0.00	0.00	0.00	0%	0%	31-Oct-
SYSTEM		2	03-Nov-26	08-Nov-26	29-Oct-26 A	31-Oct-26 A	0.00	0.00	0.00	0%	0%	31-Oct-
PREPARATION AND SUBMITTALS		1	03-Nov-26	05-Nov-26	29-Oct-26 A	31-Oct-26 A	0.00	0.00	0.00	0%	0%	31-Oct-
HAL-WG-1020	Manual and Catalogue For Mechanical Equipment	1	03-Nov-26	05-Nov-26	29-Oct-26 A	31-Oct-26 A	0.00	0.00	0.00	0%	100%	Manual
HAL-WG-1021	Manual and Catalogue For For Electircal systems	1	03-Nov-26	05-Nov-26	29-Oct-26 A	31-Oct-26 A	0.00	0.00	0.00	0%	100%	Manual
REVIEW AND APPROVAL		1	05-Nov-26	08-Nov-26	29-Oct-26 A	31-Oct-26 A	0.00	0.00	0.00	0%	0%	31-Oct-
HAL-WG-1022	Manual and Catalogue For Mechanical Equipment	1	05-Nov-26	08-Nov-26	29-Oct-26 A	31-Oct-26 A	0.00	0.00	0.00	0%	100%	Manual
HAL-WG-1023	Manual and Catalogue For For Electircal systems	1	05-Nov-26	08-Nov-26	29-Oct-26 A	31-Oct-26 A	0.00	0.00	0.00	0%	100%	Manual

Actual Level of Effort
Actual Work
Remaining Work
Critical Remaining Work
Milestone
summary

Date	Revision	Checked	Approved
01-Nov-26	Weekly Report		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete	2026	2027
DEMOBILIZATION		6	25-Oct-26	07-Nov-26	27-Oct-26 A	29-Oct-26 A	0.00	0.00	0.00	0%	0%		29-Oct-
HAL-D.MOB-1010	Dismantling and removal offices	1	05-Nov-26	07-Nov-26	27-Oct-26 A	29-Oct-26 A	0.00	0.00	0.00	0%	100%		Disman
HAL-D.MOB-1013	Demobilization of manpower	2	25-Oct-26	29-Oct-26	27-Oct-26 A	27-Oct-26 A	0.00	0.00	0.00	100%	100%		Demob
HAL-D.MOB-1020	Demobilization of equipment	2	29-Oct-26	03-Nov-26	27-Oct-26 A	28-Oct-26 A	0.00	0.00	0.00	71.88%	100%		Demob
FINAL HANDOVER		3	29-Nov-26	03-Dec-26	29-Oct-26 A	01-Nov-26 A	0.00	0.00	0.00	0%	0%		01-Nov-
HAL-FH-1000	Snag List Rectification	1	29-Nov-26	01-Dec-26	29-Oct-26 A	29-Oct-26 A	0.00	0.00	0.00	0%	100%		Snag L
HAL-FH-1010	Handover Letter	1	01-Dec-26	02-Dec-26	01-Nov-26 A	01-Nov-26 A	0.00	0.00	0.00	0%	100%		Handov
HAL-FH-1020	Intial Handingover	1	02-Dec-26	03-Dec-26	01-Nov-26 A	01-Nov-26 A	0.00	0.00	0.00	0%	100%		Intial Ha

Actual Level of Effort
Actual Work
Remaining Work
Critical Remaining Work
Milestone
summary

Date	Revision	Checked	Approved
01-Nov-26	Weekly Report		