Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Actual Total Cost	Earned Value Cost	Planned Value Labor Units	Actual Labor Units	Earned Value Labor Units	Budgeted Total Cost	At Completion Total Cost	Total Float
JDH1-02-003 - Infrastructure D		769	19-Nov-25	18-Nov-27	19-Nov-25 A	27-May-28	53.62%	79.87%	46,518,471.52	69,295,898.46	69,295,883.48	356893.02	535886.69	534438.37	86,782,344.73	86,782,344.73	-163
Milestones		769	19-Nov-25	18-Nov-27	19-Nov-25 A	27-May-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-163
Key Milestones		769	19-Nov-25	18-Nov-27	19-Nov-25 A	27-May-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-163
C	Project Commencement Date	0	19-Nov-25		19-Nov-25 A		100%	100%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	
C	Project Completion Date	0		18-Nov-27		27-May-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-163
Contractual Milestone		739	18-Dec-25	18-Nov-27	18-Dec-25 A	27-May-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-163
Mobilization		0	18-Dec-25	18-Dec-25	04-Mar-26 A	04-Mar-26 A	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	
(	Finish Mobilization	0		18-Dec-25		04-Mar-26 A	100%	100%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	
Time Schedule		0	18-Dec-25	18-Dec-25	18-Dec-25 A	18-Dec-25 A	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	
(	Finish Baseline Time Schedule	0		18-Dec-25		18-Dec-25	100%	100%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	
Engineering		0	19-Jan-26	19-Jan-26	14-Nov-26	14-Nov-26	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-61
(	Finish Submission and Approval for Shop Drawings, M	0		19-Jan-26		14-Nov-26	100%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-61
Procurement		0	19-Jan-26	19-Jan-26	08-Nov-26	08-Nov-26	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-55
(	Finish PO for Short Lead Item & Long Lead Item	0		19-Jan-26		08-Nov-26	100%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-55
Construction		408	17-Sep-26	18-Nov-27	25-Jan-27	27-May-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-163
(	Completion of Deep infrastructure network	0		18-Nov-26		25-Jan-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	39
(	Completion of Roads & Meduim Voltage	0		17-Sep-26		26-Jun-27	100%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-111
(	Completion of Shallow infrastructure network	0		18-Mar-27		10-Oct-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-40
(	Completion all Works	0		18-Nov-27		27-May-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-163
Monitoring and Control Milestone		260	04-May-27	18-Oct-27	27-Jun-27	25-Apr-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-159
C	Completion of Outside Boundary Area's Scope (Tie-in l	0		04-May-27		27-Jun-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	17
C	Completion of Bridge	0		01-Jun-27		31-Aug-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-70
C	Completion of Fence and Gate	0		18-Oct-27		07-Dec-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-39
C	Completion of Roads Finishing	0		03-Aug-27		15-Dec-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-97
C	Completion of Roundabout & Landscape works	0		18-Oct-27		25-Apr-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-163
Mobilization		112	19-Nov-25	18-Dec-25	19-Nov-25 A	04-Mar-26 A	0%	0%	0.00	0.00	0.00	20050.00	20050.00	20050.00	0.00	0.00	
Topographic Survey		8	19-Nov-25	27-Nov-25	19-Nov-25 A	27-Nov-25 A	0%	0%	0.00	0.00	0.00	530.00	530.00	530.00	0.00	0.00	
C	Site Survey Works	8	19-Nov-25	27-Nov-25	19-Nov-25 A	27-Nov-25	100%	100%	0.00	0.00	0.00	530.00	530.00	530.00	0.00	0.00	
Site Facilities & Offices		44	19-Nov-25	18-Dec-25	19-Nov-25 A	12-Jan-26 A	0%	0%	0.00	0.00	0.00	8195.00	8195.00	8195.00	0.00	0.00	
C	Site Layout Plan	6	19-Nov-25	25-Nov-25	19-Nov-25 A	25-Nov-25	100%	100%	0.00	0.00	0.00	745.00	745.00	745.00	0.00	0.00	
C	Clear & Grub for Offices & Access Road	2	26-Nov-25	27-Nov-25	26-Nov-25 A	27-Nov-25	100%	100%	0.00	0.00	0.00	745.00	745.00	745.00	0.00	0.00	
C	Install Site Facilities	7	07-Dec-25	14-Dec-25	26-Nov-25 A	27-Nov-25	100%	100%	0.00	0.00	0.00	745.00	745.00	745.00	0.00	0.00	
C	Construct Site Access Roads	3	26-Nov-25	29-Nov-25	26-Nov-25 A	29-Nov-25	100%	100%	0.00	0.00	0.00	745.00	745.00	745.00	0.00	0.00	
C	Electrical Works & Connections	11	07-Dec-25	18-Dec-25	26-Nov-25 A	29-Nov-25	100%	100%	0.00	0.00	0.00	745.00	745.00	745.00	0.00	0.00	
C	Mobilization of Manpower	4	15-Dec-25	18-Dec-25	19-Nov-25 A	29-Nov-25	100%	100%	0.00	0.00	0.00	745.00	745.00	745.00	0.00	0.00	
C	Mobilization of Equipment	6	13-Dec-25	18-Dec-25	19-Nov-25 A	29-Nov-25	100%	100%	0.00	0.00	0.00	745.00	745.00	745.00	0.00	0.00	
C	Construct Temporary Fence	7	29-Nov-25	06-Dec-25	29-Nov-25 A	04-Dec-25	100%	100%	0.00	0.00	0.00	745.00	745.00	745.00	0.00	0.00	
C	Install Project Signs	11	30-Nov-25	11-Dec-25	28-Dec-25 A	30-Dec-25	100%	100%	0.00	0.00	0.00	745.00	745.00	745.00	0.00	0.00	
C	Construct Parking Sheds	11	07-Dec-25	18-Dec-25	28-Dec-25 A	06-Jan-26 A	100%	100%	0.00	0.00	0.00	745.00	745.00	745.00	0.00	0.00	
C	Construct Site Offices & Storage	17	30-Nov-25	18-Dec-25	19-Nov-25 A	12-Jan-26 A	100%	100%	0.00	0.00	0.00	745.00	745.00	745.00	0.00	0.00	

© Oracle Corporation

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Actual Total Cost	Earned Value Cost	Planned Value Labor Units	Actual Labor Units	Earned Value Labor Units	Budgeted Total Cost	At Completion Total Cost	Total Float
Permit's and Authority Approvals		47	19-Nov-25	09-Dec-25	19-Nov-25 A	20-Nov-25 A	0%	0%	0.00	0.00	0.00	2650.00	2650.00	2650.00	0.00	0.00	
C	Excavation & Backfilling Permit Permit	18	19-Nov-25	09-Dec-25	19-Nov-25 A	20-Nov-25	100%	100%	0.00	0.00	0.00	530.00	530.00	530.00	0.00	0.00	
C	Saudi Electricity Company Permit	18	19-Nov-25	09-Dec-25	19-Nov-25 A	20-Nov-25	100%	100%	0.00	0.00	0.00	530.00	530.00	530.00	0.00	0.00	
C	Utility Clearance (NOC) Permit	18	19-Nov-25	09-Dec-25	19-Nov-25 A	20-Nov-25	100%	100%	0.00	0.00	0.00	530.00	530.00	530.00	0.00	0.00	
C	Landscaping & Irrigation Works Permit Permit	18	19-Nov-25	09-Dec-25	19-Nov-25 A	20-Nov-25	100%	100%	0.00	0.00	0.00	530.00	530.00	530.00	0.00	0.00	
C	Material Transportation Permit (MOT)	18	19-Nov-25	09-Dec-25	19-Nov-25 A	20-Nov-25	100%	100%	0.00	0.00	0.00	530.00	530.00	530.00	0.00	0.00	
Preliminary Submittals		112	19-Nov-25	18-Dec-25	19-Nov-25 A	04-Mar-26 A	0%	0%	0.00	0.00	0.00	8675.00	8675.00	8675.00	0.00	0.00	
Preparation and Submittal by Contrac		37	19-Nov-25	11-Dec-25	19-Nov-25 A	28-Dec-25 A	0%	0%	0.00	0.00	0.00	4265.00	4265.00	4265.00	0.00	0.00	
(	Preparation and Submittal of Organization Chart	11	30-Nov-25	11-Dec-25	25-Nov-25 A	25-Nov-25	100%	100%	0.00	0.00	0.00	555.00	555.00	555.00	0.00	0.00	
(	Preparation and Submittal of Safety Management Plar	11	30-Nov-25	11-Dec-25	10-Dec-25 A	10-Dec-25	100%	100%	0.00	0.00	0.00	530.00	530.00	530.00	0.00	0.00	
(	Preparation and Submittal of Project Security Manager	11	30-Nov-25	11-Dec-25	10-Dec-25 A	10-Dec-25	100%	100%	0.00	0.00	0.00	530.00	530.00	530.00	0.00	0.00	
(	Preparation and Submittal of Risk Plan	11	30-Nov-25	11-Dec-25	15-Dec-25 A	15-Dec-25	100%	100%	0.00	0.00	0.00	530.00	530.00	530.00	0.00	0.00	
(	Preparation and Submittal of Detailed Work Order Proc	20	19-Nov-25	11-Dec-25	19-Nov-25 A	16-Dec-25	100%	100%	0.00	0.00	0.00	530.00	530.00	530.00	0.00	0.00	
(	Preparation and Submittal of Project Execution Plan	11	30-Nov-25	11-Dec-25	25-Nov-25 A	27-Dec-25	100%	100%	0.00	0.00	0.00	530.00	530.00	530.00	0.00	0.00	
(	Preparation and Submittal of Project Waste Managem	11	30-Nov-25	11-Dec-25	15-Dec-25 A	27-Dec-25	100%	100%	0.00	0.00	0.00	530.00	530.00	530.00	0.00	0.00	
(	Preparation and Submittal of Quality Management Pla	11	30-Nov-25	11-Dec-25	25-Nov-25 A	28-Dec-25	100%	100%	0.00	0.00	0.00	530.00	530.00	530.00	0.00	0.00	
Approval by the Employer's		88	30-Nov-25	18-Dec-25	17-Dec-25 A	04-Mar-26 A	0%	0%	0.00	0.00	0.00	4410.00	4410.00	4410.00	0.00	0.00	
(	Approval of Detailed Work Order Programme (baseline	6	13-Dec-25	18-Dec-25	17-Dec-25 A	18-Dec-25	100%	100%	0.00	0.00	0.00	490.00	490.00	490.00	0.00	0.00	
(	Approval of Risk Plan	6	13-Dec-25	18-Dec-25	18-Dec-25 A	18-Dec-25	100%	100%	0.00	0.00	0.00	490.00	490.00	490.00	0.00	0.00	
(	Approval of Organization Chart	6	13-Dec-25	18-Dec-25	08-Jan-26 A	08-Jan-26 A	100%	100%	0.00	0.00	0.00	490.00	490.00	490.00	0.00	0.00	
(	Approval of Comminumcation Plan	6	30-Nov-25	06-Dec-25	15-Jan-26 A	15-Jan-26 A	100%	100%	0.00	0.00	0.00	490.00	490.00	490.00	0.00	0.00	
(	Approval of Project Security Management Plan	6	13-Dec-25	18-Dec-25	03-Feb-26 A	03-Feb-26 A	100%	100%	0.00	0.00	0.00	490.00	490.00	490.00	0.00	0.00	
(	Approval of Project Waste Management Plan	6	13-Dec-25	18-Dec-25	03-Feb-26 A	03-Feb-26 A	100%	100%	0.00	0.00	0.00	490.00	490.00	490.00	0.00	0.00	
(	Approval of Project Execution Plan	6	13-Dec-25	18-Dec-25	05-Feb-26 A	05-Feb-26 A	100%	100%	0.00	0.00	0.00	490.00	490.00	490.00	0.00	0.00	
(	Approval of Quality Management Plan	6	13-Dec-25	18-Dec-25	09-Feb-26 A	09-Feb-26 A	100%	100%	0.00	0.00	0.00	490.00	490.00	490.00	0.00	0.00	
(	Approval of Safety Management Plan	6	13-Dec-25	18-Dec-25	03-Feb-26 A	04-Mar-26 A	100%	100%	0.00	0.00	0.00	490.00	490.00	490.00	0.00	0.00	
Engineering		293	26-Nov-25	19-Jan-26	01-Dec-25 A	14-Nov-26	100%	99.14%	2,601,460.39	2,579,202.39	2,579,200.39	33415.00	33009.20	33009.20	2,601,460.39	2,601,460.39	-61
Shop Drawings		282	29-Nov-25	19-Jan-26	04-Dec-25 A	14-Nov-26	0%	0%	0.00	0.00	0.00	10235.00	10000.00	10000.00	0.00	0.00	-61
Shop Drawings Submittal		276	29-Nov-25	11-Jan-26	04-Dec-25 A	07-Nov-26	0%	0%	0.00	0.00	0.00	5175.00	5055.00	5055.00	0.00	0.00	-55
Shop Drawings Submittal for Stormv		18	29-Nov-25	18-Dec-25	01-Jan-26 A	01-Jan-26 A	0%	0%	0.00	0.00	0.00	345.00	345.00	345.00	0.00	0.00	
	Shop DWG Submittal for Stormwater Utilities	9	29-Nov-25	08-Dec-25	01-Jan-26 A	01-Jan-26 A	100%	100%	0.00	0.00	0.00	115.00	115.00	115.00	0.00	0.00	
	Shop DWG Submittal for Stormwater Utilities Profiles	9	29-Nov-25	08-Dec-25	01-Jan-26 A	01-Jan-26 A	100%	100%	0.00	0.00	0.00	115.00	115.00	115.00	0.00	0.00	
	Shop DWG Submittal for Stormwater Utilities Standard	9	09-Dec-25	18-Dec-25	01-Jan-26 A	01-Jan-26 A	100%	100%	0.00	0.00	0.00	115.00	115.00	115.00	0.00	0.00	
Shop Drawings Submittal for Sanitar		9	09-Dec-25	18-Dec-25	16-Dec-25 A	16-Dec-25 A	0%	0%	0.00	0.00	0.00	345.00	345.00	345.00	0.00	0.00	
	Shop DWG Submittal for Sanitary Sewerage	9	09-Dec-25	18-Dec-25	16-Dec-25 A	16-Dec-25	100%	100%	0.00	0.00	0.00	115.00	115.00	115.00	0.00	0.00	
	Shop DWG Submittal for Sanitary Sewerage Profiles	9	09-Dec-25	18-Dec-25	16-Dec-25 A	16-Dec-25	100%	100%	0.00	0.00	0.00	115.00	115.00	115.00	0.00	0.00	
	Shop DWG Submittal for Sanitary Sewerage Standard	9	09-Dec-25	18-Dec-25	16-Dec-25 A	16-Dec-25	100%	100%	0.00	0.00	0.00	115.00	115.00	115.00	0.00	0.00	
Shop Drawings Submittal for TSE N		5	20-Dec-25	24-Dec-25	03-Jan-26 A	04-Jan-26 A	0%	0%	0.00	0.00	0.00	345.00	345.00	345.00	0.00	0.00	
	Shop DWG Submittal for TSE Network	5	20-Dec-25	24-Dec-25	03-Jan-26 A	04-Jan-26 A	100%	100%	0.00	0.00	0.00	115.00	115.00	115.00	0.00	0.00	
	Shop DWG Submittal for TSE Profiles	5	20-Dec-25	24-Dec-25	03-Jan-26 A	04-Jan-26 A	100%	100%	0.00	0.00	0.00	115.00	115.00	115.00	0.00	0.00	
	Shop DWG Submittal for TSE Standard Details	5	20-Dec-25	24-Dec-25	03-Jan-26 A	04-Jan-26 A	100%	100%	0.00	0.00	0.00	115.00	115.00	115.00	0.00	0.00	
Shop Drawings Submittal for Public		5	20-Dec-25	24-Dec-25	04-Jan-26 A	04-Jan-26 A	0%	0%	0.00	0.00	0.00	345.00	345.00	345.00	0.00	0.00	

© Oracle Corporation

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Actual Total Cost	Earned Value Cost	Planned Value Labor Units	Actual Labor Units	Earned Value Labor Units	Budgeted Total Cost	At Completion Total Cost	Total Float
	Shop DWG Submittal for Public Water Utility Distributic	5	20-Dec-25	24-Dec-25	04-Jan-26 A	04-Jan-26 A	100%	100%	0.00	0.00	0.00	115.00	115.00	115.00	0.00	0.00	
	Shop DWG Submittal for Potable Water Profiles	5	20-Dec-25	24-Dec-25	04-Jan-26 A	04-Jan-26 A	100%	100%	0.00	0.00	0.00	115.00	115.00	115.00	0.00	0.00	
	Shop DWG Submittal for Potable Water Standard Det	5	20-Dec-25	24-Dec-25	04-Jan-26 A	04-Jan-26 A	100%	100%	0.00	0.00	0.00	115.00	115.00	115.00	0.00	0.00	
	Shop Drawings Submittal for Electri	256	25-Dec-25	04-Jan-26	17-Dec-25 A	07-Nov-26	0%	0%	0.00	0.00	0.00	360.00	240.00	240.00	0.00	0.00	-55
	Shop DWG Submittal for Low Voltage Network	9	25-Dec-25	04-Jan-26	17-Dec-25 A	17-Dec-25	100%	100%	0.00	0.00	0.00	120.00	120.00	120.00	0.00	0.00	
	Shop DWG Submittal for Street Lighting	9	25-Dec-25	04-Jan-26	18-Dec-25 A	18-Dec-25	100%	100%	0.00	0.00	0.00	120.00	120.00	120.00	0.00	0.00	
	Shop DWG Submittal for Medium Voltage Network	9	25-Dec-25	04-Jan-26	28-Oct-26	07-Nov-26	100%	0%	0.00	0.00	0.00	120.00	0.00	0.00	0.00	0.00	-61
	Shop Drawings Submittal for Teleco	9	25-Dec-25	04-Jan-26	17-Dec-25 A	17-Dec-25 A	0%	0%	0.00	0.00	0.00	120.00	120.00	120.00	0.00	0.00	
	Shop DWG Submittal for Telecommunications Works	9	25-Dec-25	04-Jan-26	17-Dec-25 A	17-Dec-25	100%	100%	0.00	0.00	0.00	120.00	120.00	120.00	0.00	0.00	
	Shop Drawings Submittal for CCTV	9	25-Dec-25	04-Jan-26	17-Dec-25 A	17-Dec-25 A	0%	0%	0.00	0.00	0.00	120.00	120.00	120.00	0.00	0.00	
	Shop DWG Submittal for CCTV feeding system and G	9	25-Dec-25	04-Jan-26	17-Dec-25 A	17-Dec-25	100%	100%	0.00	0.00	0.00	120.00	120.00	120.00	0.00	0.00	
	Shop Drawings Submittal for Earthir	9	25-Dec-25	04-Jan-26	18-Dec-25 A	18-Dec-25 A	0%	0%	0.00	0.00	0.00	120.00	120.00	120.00	0.00	0.00	
	Shop DWG Submittal for Earthing System	9	25-Dec-25	04-Jan-26	18-Dec-25 A	18-Dec-25	100%	100%	0.00	0.00	0.00	120.00	120.00	120.00	0.00	0.00	
	Shop Drawings Submittal for Road I	15	25-Dec-25	11-Jan-26	18-Dec-25 A	18-Dec-25 A	0%	0%	0.00	0.00	0.00	480.00	480.00	480.00	0.00	0.00	
	Shop DWG Submittal for Street Lighting General Arran	15	25-Dec-25	11-Jan-26	18-Dec-25 A	18-Dec-25	100%	100%	0.00	0.00	0.00	120.00	120.00	120.00	0.00	0.00	
	Shop DWG Submittal for Street Lighting Network Layo	15	25-Dec-25	11-Jan-26	18-Dec-25 A	18-Dec-25	100%	100%	0.00	0.00	0.00	120.00	120.00	120.00	0.00	0.00	
	Shop DWG Submittal for Street Lighting Details	15	25-Dec-25	11-Jan-26	18-Dec-25 A	18-Dec-25	100%	100%	0.00	0.00	0.00	120.00	120.00	120.00	0.00	0.00	
	Shop DWG Submittal for Street Lighting Single Line D	15	25-Dec-25	11-Jan-26	18-Dec-25 A	18-Dec-25	100%	100%	0.00	0.00	0.00	120.00	120.00	120.00	0.00	0.00	
	Shop Drawings Submittal for Road V	12	25-Dec-25	07-Jan-26	04-Dec-25 A	06-Dec-25 A	0%	0%	0.00	0.00	0.00	600.00	600.00	600.00	0.00	0.00	
	Shop DWG Submittal for Topographic Survey	6	25-Dec-25	31-Dec-25	04-Dec-25 A	06-Dec-25	100%	100%	0.00	0.00	0.00	120.00	120.00	120.00	0.00	0.00	
	Shop DWG Submittal for Road Layout Plan	6	01-Jan-26	07-Jan-26	04-Dec-25 A	06-Dec-25	100%	100%	0.00	0.00	0.00	120.00	120.00	120.00	0.00	0.00	
	Shop DWG Submittal for Typical Cross Section	6	01-Jan-26	07-Jan-26	04-Dec-25 A	06-Dec-25	100%	100%	0.00	0.00	0.00	120.00	120.00	120.00	0.00	0.00	
	Shop DWG Submittal for Road Setting Out	6	01-Jan-26	07-Jan-26	04-Dec-25 A	06-Dec-25	100%	100%	0.00	0.00	0.00	120.00	120.00	120.00	0.00	0.00	
	Shop DWG Submittal for Road Profiles	6	01-Jan-26	07-Jan-26	04-Dec-25 A	06-Dec-25	100%	100%	0.00	0.00	0.00	120.00	120.00	120.00	0.00	0.00	
	Shop Drawings Submittal for Bridge	15	20-Dec-25	05-Jan-26	31-Dec-25 A	31-Dec-25 A	0%	0%	0.00	0.00	0.00	960.00	960.00	960.00	0.00	0.00	
	Shop DWG Submittal for Piles Setting out and Reinfor	15	20-Dec-25	05-Jan-26	31-Dec-25 A	31-Dec-25	100%	100%	0.00	0.00	0.00	120.00	120.00	120.00	0.00	0.00	
	Shop DWG Submittal for Abutment Setting out and Re	15	20-Dec-25	05-Jan-26	31-Dec-25 A	31-Dec-25	100%	100%	0.00	0.00	0.00	120.00	120.00	120.00	0.00	0.00	
	Shop DWG Submittal for Pier and Pilecap Setting out	15	20-Dec-25	05-Jan-26	31-Dec-25 A	31-Dec-25	100%	100%	0.00	0.00	0.00	120.00	120.00	120.00	0.00	0.00	
	Shop DWG Submittal for Deck Slab Setting out and R	15	20-Dec-25	05-Jan-26	31-Dec-25 A	31-Dec-25	100%	100%	0.00	0.00	0.00	120.00	120.00	120.00	0.00	0.00	
	Shop DWG Submittal for Bearing Setting out and Deta	15	20-Dec-25	05-Jan-26	31-Dec-25 A	31-Dec-25	100%	100%	0.00	0.00	0.00	120.00	120.00	120.00	0.00	0.00	
	Shop DWG Submittal for Deflection Diagram	15	20-Dec-25	05-Jan-26	31-Dec-25 A	31-Dec-25	100%	100%	0.00	0.00	0.00	120.00	120.00	120.00	0.00	0.00	
	Shop DWG Submittal for Finishing Works Details	15	20-Dec-25	05-Jan-26	31-Dec-25 A	31-Dec-25	100%	100%	0.00	0.00	0.00	120.00	120.00	120.00	0.00	0.00	
	Shop DWG Submittal for Appron Slab Details	15	20-Dec-25	05-Jan-26	31-Dec-25 A	31-Dec-25	100%	100%	0.00	0.00	0.00	120.00	120.00	120.00	0.00	0.00	
	Shop Drawings Submittal for Irrigati	9	20-Dec-25	29-Dec-25	10-Jan-26 A	10-Jan-26 A	0%	0%	0.00	0.00	0.00	230.00	230.00	230.00	0.00	0.00	
	Shop DWG Submittal for Secondary Irrigation Pipe Wo	9	20-Dec-25	29-Dec-25	10-Jan-26 A	10-Jan-26 A	100%	100%	0.00	0.00	0.00	115.00	115.00	115.00	0.00	0.00	
	Shop DWG Submittal for Secondary Irrigation Valves a	9	20-Dec-25	29-Dec-25	10-Jan-26 A	10-Jan-26 A	100%	100%	0.00	0.00	0.00	115.00	115.00	115.00	0.00	0.00	
	Shop Drawings Submittal for Landsc	9	20-Dec-25	29-Dec-25	10-Jan-26 A	10-Jan-26 A	0%	0%	0.00	0.00	0.00	460.00	460.00	460.00	0.00	0.00	
	Shop DWG Submittal for Preparation Works	9	20-Dec-25	29-Dec-25	10-Jan-26 A	10-Jan-26 A	100%	100%	0.00	0.00	0.00	115.00	115.00	115.00	0.00	0.00	
	Shop DWG Submittal for Placing Agricutural Soil works	9	20-Dec-25	29-Dec-25	10-Jan-26 A	10-Jan-26 A	100%	100%	0.00	0.00	0.00	115.00	115.00	115.00	0.00	0.00	
	Shop DWG Submittal for Planting Works	9	20-Dec-25	29-Dec-25	10-Jan-26 A	10-Jan-26 A	100%	100%	0.00	0.00	0.00	115.00	115.00	115.00	0.00	0.00	
	Shop DWG Submittal for Curb Setting Out Points	9	20-Dec-25	29-Dec-25	10-Jan-26 A	10-Jan-26 A	100%	100%	0.00	0.00	0.00	115.00	115.00	115.00	0.00	0.00	
	Shop Drawings Submittal for Fence	9	20-Dec-25	29-Dec-25	06-Dec-25 A	16-Dec-25 A	0%	0%	0.00	0.00	0.00	345.00	345.00	345.00	0.00	0.00	

© Oracle Corporation

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Actual Total Cost	Earned Value Cost	Planned Value Labor Units	Actual Labor Units	Earned Value Labor Units	Budgeted Total Cost	At Completion Total Cost	Total Float
	Shop DWG Submittal for the Fence & Gates - Civil Wo	9	20-Dec-25	29-Dec-25	06-Dec-25 A	16-Dec-25	100%	100%	0.00	0.00	0.00	115.00	115.00	115.00	0.00	0.00	
	Shop DWG Submittal for the Fence & Gates - Mechan	9	20-Dec-25	29-Dec-25	06-Dec-25 A	16-Dec-25	100%	100%	0.00	0.00	0.00	115.00	115.00	115.00	0.00	0.00	
	Shop DWG Submittal for the Fence & Gates - Finishing	9	20-Dec-25	29-Dec-25	06-Dec-25 A	16-Dec-25	100%	100%	0.00	0.00	0.00	115.00	115.00	115.00	0.00	0.00	
	Shop Drawings Approval	276	09-Dec-25	19-Jan-26	08-Dec-25 A	14-Nov-26	0%	0%	0.00	0.00	0.00	5060.00	4945.00	4945.00	0.00	0.00	-61
	Shop Drawings Approval for Storm I	18	09-Dec-25	29-Dec-25	07-Jan-26 A	03-Feb-26 A	0%	0%	0.00	0.00	0.00	345.00	345.00	345.00	0.00	0.00	
	Shop DWG Approval for Stormwater Utilities	6	09-Dec-25	15-Dec-25	07-Jan-26 A	03-Feb-26 A	100%	100%	0.00	0.00	0.00	115.00	115.00	115.00	0.00	0.00	
	Shop DWG Approval for Stormwater UtilitiesProfiles	6	16-Dec-25	22-Dec-25	07-Jan-26 A	03-Feb-26 A	100%	100%	0.00	0.00	0.00	115.00	115.00	115.00	0.00	0.00	
	Shop DWG Approval for Stormwater UtilitiesStandard I	6	23-Dec-25	29-Dec-25	07-Jan-26 A	03-Feb-26 A	100%	100%	0.00	0.00	0.00	115.00	115.00	115.00	0.00	0.00	
	Shop Drawings Approval for Sanitar	6	20-Dec-25	25-Dec-25	17-Dec-25 A	14-Jan-26 A	0%	0%	0.00	0.00	0.00	345.00	345.00	345.00	0.00	0.00	
	Shop DWG Approval for Sanitary Sewerage	6	20-Dec-25	25-Dec-25	17-Dec-25 A	14-Jan-26 A	100%	100%	0.00	0.00	0.00	115.00	115.00	115.00	0.00	0.00	
	Shop DWG Approval for Sanitary Sewerage Profiles	6	20-Dec-25	25-Dec-25	17-Dec-25 A	14-Jan-26 A	100%	100%	0.00	0.00	0.00	115.00	115.00	115.00	0.00	0.00	
	Shop DWG Approval for Sanitary Sewerage Standard I	6	20-Dec-25	25-Dec-25	17-Dec-25 A	14-Jan-26 A	100%	100%	0.00	0.00	0.00	115.00	115.00	115.00	0.00	0.00	
	Shop Drawings Approval for TSE Ne	6	25-Dec-25	31-Dec-25	08-Jan-26 A	20-Jan-26 A	0%	0%	0.00	0.00	0.00	345.00	345.00	345.00	0.00	0.00	
	Shop DWG Approval for TSE Network	6	25-Dec-25	31-Dec-25	08-Jan-26 A	20-Jan-26 A	100%	100%	0.00	0.00	0.00	115.00	115.00	115.00	0.00	0.00	
	Shop DWG Approval for TSE Profiles	6	25-Dec-25	31-Dec-25	08-Jan-26 A	20-Jan-26 A	100%	100%	0.00	0.00	0.00	115.00	115.00	115.00	0.00	0.00	
	Shop DWG Approval for TSE Standard Details	6	25-Dec-25	31-Dec-25	08-Jan-26 A	20-Jan-26 A	100%	100%	0.00	0.00	0.00	115.00	115.00	115.00	0.00	0.00	
	Shop Drawings Approval for Public '	6	25-Dec-25	31-Dec-25	10-Jan-26 A	15-Jan-26 A	0%	0%	0.00	0.00	0.00	345.00	345.00	345.00	0.00	0.00	
	Shop DWG Approval for Public Water Utility Distributio	6	25-Dec-25	31-Dec-25	10-Jan-26 A	15-Jan-26 A	100%	100%	0.00	0.00	0.00	115.00	115.00	115.00	0.00	0.00	
	Shop DWG Approval for Potable Water Profiles	6	25-Dec-25	31-Dec-25	10-Jan-26 A	15-Jan-26 A	100%	100%	0.00	0.00	0.00	115.00	115.00	115.00	0.00	0.00	
	Shop DWG Approval for Potable Water Standard Deta	6	25-Dec-25	31-Dec-25	10-Jan-26 A	15-Jan-26 A	100%	100%	0.00	0.00	0.00	115.00	115.00	115.00	0.00	0.00	
	Shop Drawings Approval for Electric	256	05-Jan-26	11-Jan-26	23-Dec-25 A	14-Nov-26	0%	0%	0.00	0.00	0.00	345.00	230.00	230.00	0.00	0.00	-61
	Shop DWG Approval for Low Voltage Network	6	05-Jan-26	11-Jan-26	23-Dec-25 A	23-Dec-25	100%	100%	0.00	0.00	0.00	115.00	115.00	115.00	0.00	0.00	
	Shop DWG Approval for Street Lighting	6	05-Jan-26	11-Jan-26	23-Dec-25 A	28-Feb-26 A	100%	100%	0.00	0.00	0.00	115.00	115.00	115.00	0.00	0.00	
	Shop DWG Approval for Medium Voltage Network	6	05-Jan-26	11-Jan-26	08-Nov-26	14-Nov-26	100%	0%	0.00	0.00	0.00	115.00	0.00	0.00	0.00	0.00	-61
	Shop Drawings Approval for Telecor	6	05-Jan-26	11-Jan-26	27-Dec-25 A	05-Apr-26 A	0%	0%	0.00	0.00	0.00	115.00	115.00	115.00	0.00	0.00	
	Shop DWG Approval for Telecommunications Works	6	05-Jan-26	11-Jan-26	27-Dec-25 A	05-Apr-26 A	100%	100%	0.00	0.00	0.00	115.00	115.00	115.00	0.00	0.00	
	Shop Drawings Approval for CCTV	6	05-Jan-26	11-Jan-26	14-Feb-26 A	14-Feb-26 A	0%	0%	0.00	0.00	0.00	115.00	115.00	115.00	0.00	0.00	
	Shop DWG Approval for CCTV feeding system and GS	6	05-Jan-26	11-Jan-26	14-Feb-26 A	14-Feb-26 A	100%	100%	0.00	0.00	0.00	115.00	115.00	115.00	0.00	0.00	
	Shop Drawings Approval for Earthin	6	05-Jan-26	11-Jan-26	23-Dec-25 A	23-Dec-25 A	0%	0%	0.00	0.00	0.00	115.00	115.00	115.00	0.00	0.00	
	Shop DWG Approval for Earthing System	6	05-Jan-26	11-Jan-26	23-Dec-25 A	23-Dec-25	100%	100%	0.00	0.00	0.00	115.00	115.00	115.00	0.00	0.00	
	Shop Drawings Approval for Road L	6	29-Dec-25	04-Jan-26	23-Dec-25 A	28-Feb-26 A	0%	0%	0.00	0.00	0.00	460.00	460.00	460.00	0.00	0.00	
	Shop DWG Approval for Street Lighting General Arrang	6	29-Dec-25	04-Jan-26	23-Dec-25 A	28-Feb-26 A	100%	100%	0.00	0.00	0.00	115.00	115.00	115.00	0.00	0.00	
	Shop DWG Approval for Street Lighting Network Layou	6	29-Dec-25	04-Jan-26	23-Dec-25 A	28-Feb-26 A	100%	100%	0.00	0.00	0.00	115.00	115.00	115.00	0.00	0.00	
	Shop DWG Approval for Street Lighting Details	6	29-Dec-25	04-Jan-26	23-Dec-25 A	28-Feb-26 A	100%	100%	0.00	0.00	0.00	115.00	115.00	115.00	0.00	0.00	
	Shop DWG Approval for Street Lighting Single Line Dia	6	29-Dec-25	04-Jan-26	23-Dec-25 A	28-Feb-26 A	100%	100%	0.00	0.00	0.00	115.00	115.00	115.00	0.00	0.00	
	Shop Drawings Approval for Road W	16	01-Jan-26	19-Jan-26	08-Dec-25 A	11-Jan-26 A	0%	0%	0.00	0.00	0.00	575.00	575.00	575.00	0.00	0.00	
	Shop DWG Approval for Topographic Survey	15	01-Jan-26	18-Jan-26	08-Dec-25 A	11-Jan-26 A	100%	100%	0.00	0.00	0.00	115.00	115.00	115.00	0.00	0.00	
	Shop DWG Approval for Road Layout Plan	10	08-Jan-26	19-Jan-26	08-Dec-25 A	11-Jan-26 A	100%	100%	0.00	0.00	0.00	115.00	115.00	115.00	0.00	0.00	
	Shop DWG Approval for Typical Cross Section	10	08-Jan-26	19-Jan-26	08-Dec-25 A	11-Jan-26 A	100%	100%	0.00	0.00	0.00	115.00	115.00	115.00	0.00	0.00	
	Shop DWG Approval for Road Setting Out	10	08-Jan-26	19-Jan-26	08-Dec-25 A	11-Jan-26 A	100%	100%	0.00	0.00	0.00	115.00	115.00	115.00	0.00	0.00	
	Shop DWG Approval for Road Profiles	10	08-Jan-26	19-Jan-26	08-Dec-25 A	11-Jan-26 A	100%	100%	0.00	0.00	0.00	115.00	115.00	115.00	0.00	0.00	

© Oracle Corporation

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Actual Total Cost	Earned Value Cost	Planned Value Labor Units	Actual Labor Units	Earned Value Labor Units	Budgeted Total Cost	At Completion Total Cost	Total Float
	Shop Drawings Approval for Bridge	18	06-Jan-26	19-Jan-26	11-Jan-26 A	20-Jan-26 A	0%	0%	0.00	0.00	0.00	920.00	920.00	920.00	0.00	0.00	
	Shop DWG Approval for Piles Setting out and Reinforc	12	06-Jan-26	19-Jan-26	11-Jan-26 A	11-Jan-26 A	100%	100%	0.00	0.00	0.00	115.00	115.00	115.00	0.00	0.00	
	Shop DWG Approval for Abutment Setting out and Re	12	06-Jan-26	19-Jan-26	11-Jan-26 A	11-Jan-26 A	100%	100%	0.00	0.00	0.00	115.00	115.00	115.00	0.00	0.00	
	Shop DWG Approval for Pier and Pilecap Setting out a	12	06-Jan-26	19-Jan-26	11-Jan-26 A	11-Jan-26 A	100%	100%	0.00	0.00	0.00	115.00	115.00	115.00	0.00	0.00	
	Shop DWG Approval for Deck Slab Setting out and Re	12	06-Jan-26	19-Jan-26	11-Jan-26 A	11-Jan-26 A	100%	100%	0.00	0.00	0.00	115.00	115.00	115.00	0.00	0.00	
	Shop DWG Approval for Bearing Setting out and Detai	12	06-Jan-26	19-Jan-26	11-Jan-26 A	11-Jan-26 A	100%	100%	0.00	0.00	0.00	115.00	115.00	115.00	0.00	0.00	
	Shop DWG Approval for Deflection Diagram	12	06-Jan-26	19-Jan-26	20-Jan-26 A	20-Jan-26 A	100%	100%	0.00	0.00	0.00	115.00	115.00	115.00	0.00	0.00	
	Shop DWG Approval for Finishing Works Details	12	06-Jan-26	19-Jan-26	20-Jan-26 A	20-Jan-26 A	100%	100%	0.00	0.00	0.00	115.00	115.00	115.00	0.00	0.00	
	Shop DWG Approval for Appron Slab Details	12	06-Jan-26	19-Jan-26	20-Jan-26 A	20-Jan-26 A	100%	100%	0.00	0.00	0.00	115.00	115.00	115.00	0.00	0.00	
	Shop Drawings Approval for Irrigati	6	30-Dec-25	05-Jan-26	15-Jan-26 A	15-Jan-26 A	0%	0%	0.00	0.00	0.00	230.00	230.00	230.00	0.00	0.00	
	Shop DWG Approval for Secondary Irrigation Pipe Wor	6	30-Dec-25	05-Jan-26	15-Jan-26 A	15-Jan-26 A	100%	100%	0.00	0.00	0.00	115.00	115.00	115.00	0.00	0.00	
	Shop DWG Approval for Secondary Irrigation Valves ar	6	30-Dec-25	05-Jan-26	15-Jan-26 A	15-Jan-26 A	100%	100%	0.00	0.00	0.00	115.00	115.00	115.00	0.00	0.00	
	Shop Drawings Approval for Landsc	9	30-Dec-25	08-Jan-26	14-Jan-26 A	08-Mar-26 A	0%	0%	0.00	0.00	0.00	460.00	460.00	460.00	0.00	0.00	
	Shop DWG Approval for Preparation Works	9	30-Dec-25	08-Jan-26	14-Jan-26 A	08-Mar-26 A	100%	100%	0.00	0.00	0.00	115.00	115.00	115.00	0.00	0.00	
	Shop DWG Approval for Placing Agricutural Soil works	9	30-Dec-25	08-Jan-26	14-Jan-26 A	08-Mar-26 A	100%	100%	0.00	0.00	0.00	115.00	115.00	115.00	0.00	0.00	
	Shop DWG Approval for Planting Works	9	30-Dec-25	08-Jan-26	14-Jan-26 A	08-Mar-26 A	100%	100%	0.00	0.00	0.00	115.00	115.00	115.00	0.00	0.00	
	Shop DWG Approval for Curb Setting Out Points	9	30-Dec-25	08-Jan-26	14-Jan-26 A	08-Mar-26 A	100%	100%	0.00	0.00	0.00	115.00	115.00	115.00	0.00	0.00	
	Shop Drawings Approval forFence &	9	30-Dec-25	08-Jan-26	17-Dec-25 A	26-Jan-26 A	0%	0%	0.00	0.00	0.00	345.00	345.00	345.00	0.00	0.00	
	Shop DWG Approval for the Fence & Gates - Civil Wor	9	30-Dec-25	08-Jan-26	17-Dec-25 A	26-Jan-26 A	100%	100%	0.00	0.00	0.00	115.00	115.00	115.00	0.00	0.00	
	Shop DWG Approval for the Fence & Gates - Mechani	9	30-Dec-25	08-Jan-26	17-Dec-25 A	26-Jan-26 A	100%	100%	0.00	0.00	0.00	115.00	115.00	115.00	0.00	0.00	
	Shop DWG Approval for the Fence & Gates - Finishing	9	30-Dec-25	08-Jan-26	17-Dec-25 A	26-Jan-26 A	100%	100%	0.00	0.00	0.00	115.00	115.00	115.00	0.00	0.00	
	Method Statements	83	26-Nov-25	19-Jan-26	10-Dec-25 A	08-Feb-26 A	0%	0%	0.00	0.00	0.00	3904.00	3904.00	3904.00	0.00	0.00	
	Method Statements Submittal	77	26-Nov-25	12-Jan-26	10-Dec-25 A	07-Feb-26 A	0%	0%	0.00	0.00	0.00	1952.00	1952.00	1952.00	0.00	0.00	
(	Preparation & Submission of Method Statement for Ea	14	26-Nov-25	11-Dec-25	10-Dec-25 A	10-Dec-25	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
(	Preparation & Submission of Method Statement for Cc	14	30-Nov-25	15-Dec-25	20-Dec-25 A	20-Dec-25	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
(	Preparation & Submission of Method Statement for W	14	03-Dec-25	18-Dec-25	23-Dec-25 A	23-Dec-25	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
(	Preparation & Submission of Method Statement for As	14	20-Dec-25	04-Jan-26	23-Dec-25 A	23-Dec-25	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
(	Preparation & Submission of Method Statement for St	14	30-Nov-25	15-Dec-25	27-Dec-25 A	27-Dec-25	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
(	Preparation & Submission of Method Statement for Se	14	30-Nov-25	15-Dec-25	28-Dec-25 A	28-Dec-25	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
(	Preparation & Submission of Method Statement for Pc	14	03-Dec-25	18-Dec-25	28-Dec-25 A	28-Dec-25	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
(	Preparation & Submission of Method Statement for Bri	14	15-Dec-25	30-Dec-25	29-Dec-25 A	29-Dec-25	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
(	Preparation & Submission of Method Statement for Gi	14	11-Dec-25	27-Dec-25	30-Dec-25 A	30-Dec-25	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
(	Preparation & Submission of Method Statement for Pil	14	08-Dec-25	23-Dec-25	03-Jan-26 A	03-Jan-26 A	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
(	Preparation & Submission of Method Statement for Pa	14	28-Dec-25	12-Jan-26	04-Jan-26 A	04-Jan-26 A	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
(	Preparation & Submission of Method Statement for TS	14	07-Dec-25	22-Dec-25	14-Jan-26 A	14-Jan-26 A	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
(	Preparation & Submission of Method Statement for Te	14	14-Dec-25	29-Dec-25	15-Jan-26 A	15-Jan-26 A	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
(	Preparation & Submission of Method Statement for Fe	14	16-Dec-25	31-Dec-25	20-Dec-25 A	19-Jan-26 A	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
(	Preparation & Submission of Method Statement for El	14	10-Dec-25	25-Dec-25	08-Jan-26 A	25-Jan-26 A	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
(	Preparation & Submission of Method Statement for Lo	14	14-Dec-25	29-Dec-25	07-Feb-26 A	07-Feb-26 A	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
	Method Statements Approval	60	13-Dec-25	19-Jan-26	20-Dec-25 A	08-Feb-26 A	0%	0%	0.00	0.00	0.00	1952.00	1952.00	1952.00	0.00	0.00	
(	Approval of Method Statement for Earth Works	6	13-Dec-25	18-Dec-25	20-Dec-25 A	20-Dec-25	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
(	Approval of Method Statement for Waterproofing Work	6	30-Dec-25	05-Jan-26	27-Dec-25 A	27-Dec-25	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
(	Approval of Method Statement for Concrete Works	6	20-Dec-25	25-Dec-25	28-Dec-25 A	04-Jan-26 A	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
(	Approval of Method Statement for Piles of Bridge	6	24-Dec-25	30-Dec-25	04-Jan-26 A	04-Jan-26 A	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	

© Oracle Corporation

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Actual Total Cost	Earned Value Cost	Planned Value Labor Units	Actual Labor Units	Earned Value Labor Units	Budgeted Total Cost	At Completion Total Cost	Total Float
(	Approval of Method Statement for Girders & Post Tens	6	28-Dec-25	03-Jan-26	04-Jan-26 A	04-Jan-26 A	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
(	Approval of Method Statement for Bridge Slabs	6	31-Dec-25	06-Jan-26	04-Jan-26 A	04-Jan-26 A	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
(	Approval of Method Statement for Asphalt	6	05-Jan-26	11-Jan-26	11-Jan-26 A	11-Jan-26 A	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
(	Approval of Method Statement for Storm Network	6	06-Jan-26	12-Jan-26	04-Jan-26 A	11-Jan-26 A	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
(	Approval of Method Statement for Electrical System	6	27-Dec-25	01-Jan-26	11-Jan-26 A	11-Jan-26 A	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
(	Approval of Method Statement for Paving	6	13-Jan-26	19-Jan-26	13-Jan-26 A	13-Jan-26 A	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
(	Approval of Method Statement for Sewer Network	6	16-Dec-25	22-Dec-25	14-Jan-26 A	17-Jan-26 A	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
(	Approval of Method Statement for TSE Network	6	06-Jan-26	12-Jan-26	17-Jan-26 A	17-Jan-26 A	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
(	Approval of Method Statement for Telecome System	6	30-Dec-25	05-Jan-26	17-Jan-26 A	17-Jan-26 A	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
(	Approval of Method Statement for Potable Water Netv	6	23-Dec-25	29-Dec-25	27-Jan-26 A	27-Jan-26 A	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
(	Approval of Method Statement for Fence and Gates	6	01-Jan-26	07-Jan-26	05-Feb-26 A	05-Feb-26 A	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
(	Approval of Method Statement for Low Current Systen	6	30-Dec-25	05-Jan-26	08-Feb-26 A	08-Feb-26 A	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
Pre-qualification and Material		90	15-Dec-25	19-Jan-26	01-Dec-25 A	02-Nov-26	100%	99.14%	2,601,460.39	2,579,202.39	2,579,200.39	19276.00	19105.20	19105.20	2,601,460.39	2,601,460.39	-50
Road Works - Civil		44	15-Dec-25	11-Jan-26	01-Dec-25 A	24-Jan-26 A	100%	100%	795,816.59	795,816.59	795,816.59	2440.00	2440.00	2440.00	795,816.59	795,816.59	
Steel Reinforcement		11	15-Dec-25	27-Dec-25	08-Dec-25 A	14-Dec-25 A	100%	100%	2,262.75	2,262.75	2,262.75	244.00	244.00	244.00	2,262.75	2,262.75	
	Pre-qualification and Material Submittal for Steel Reinf	5	15-Dec-25	20-Dec-25	08-Dec-25 A	08-Dec-25	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
	Pre-qualification and Material Approval for Steel Reinfo	6	21-Dec-25	27-Dec-25	09-Dec-25 A	14-Dec-25	100%	100%	2,262.75	2,262.75	2,262.75	122.00	122.00	122.00	2,262.75	2,262.75	
Ready Mixed Concrete		28	21-Dec-25	30-Dec-25	01-Dec-25 A	01-Jan-26 A	100%	100%	10,272.00	10,272.00	10,272.00	244.00	244.00	244.00	10,272.00	10,272.00	
	Pre-qualification and Material Submittal for Ready Mixe	3	21-Dec-25	23-Dec-25	01-Dec-25 A	16-Dec-25	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
	Pre-qualification and Material Approval for Ready Mixe	6	24-Dec-25	30-Dec-25	01-Jan-26 A	01-Jan-26 A	100%	100%	10,272.00	10,272.00	10,272.00	122.00	122.00	122.00	10,272.00	10,272.00	
Water Proofing		16	24-Dec-25	05-Jan-26	16-Dec-25 A	24-Jan-26 A	0%	0%	0.00	0.00	0.00	244.00	244.00	244.00	0.00	0.00	
	Pre-qualification and Material Submittal for Water Proo	5	24-Dec-25	29-Dec-25	16-Dec-25 A	06-Jan-26 A	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
	Pre-qualification and Material Approval for Water Proofi	6	30-Dec-25	05-Jan-26	21-Dec-25 A	24-Jan-26 A	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
Aggregate Base Course		11	24-Dec-25	05-Jan-26	01-Dec-25 A	13-Jan-26 A	100%	100%	272,384.84	272,384.84	272,384.84	244.00	244.00	244.00	272,384.84	272,384.84	
	Pre-qualification and Material Submittal for Aggregate I	5	24-Dec-25	29-Dec-25	01-Dec-25 A	13-Jan-26 A	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
	Pre-qualification and Material Approval for Aggregate E	6	30-Dec-25	05-Jan-26	02-Dec-25 A	13-Jan-26 A	100%	100%	272,384.84	272,384.84	272,384.84	122.00	122.00	122.00	272,384.84	272,384.84	
Bituminous Base & Wearing Course		11	30-Dec-25	11-Jan-26	01-Dec-25 A	13-Jan-26 A	100%	100%	250,806.00	250,806.00	250,806.00	244.00	244.00	244.00	250,806.00	250,806.00	
	Pre-qualification and Material Submittal for Bituminous	5	30-Dec-25	04-Jan-26	01-Dec-25 A	13-Jan-26 A	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
	Pre-qualification and Material Approval for Bituminous I	6	05-Jan-26	11-Jan-26	02-Dec-25 A	13-Jan-26 A	100%	100%	250,806.00	250,806.00	250,806.00	122.00	122.00	122.00	250,806.00	250,806.00	
Precast Concrete Kerb		7	30-Dec-25	11-Jan-26	16-Dec-25 A	24-Jan-26 A	100%	100%	101,523.00	101,523.00	101,523.00	244.00	244.00	244.00	101,523.00	101,523.00	
	Pre-qualification and Material Submittal for Precast Co	5	30-Dec-25	04-Jan-26	16-Dec-25 A	17-Jan-26 A	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
	Pre-qualification and Material Approval for Precast Con	6	05-Jan-26	11-Jan-26	18-Dec-25 A	24-Jan-26 A	100%	100%	101,523.00	101,523.00	101,523.00	122.00	122.00	122.00	101,523.00	101,523.00	
Interlocking Block Pavers		7	30-Dec-25	11-Jan-26	16-Dec-25 A	24-Jan-26 A	100%	100%	127,386.00	127,386.00	127,386.00	244.00	244.00	244.00	127,386.00	127,386.00	
	Pre-qualification and Material Submittal for Interlocking	5	30-Dec-25	04-Jan-26	16-Dec-25 A	17-Jan-26 A	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
	Pre-qualification and Material Approval for Interlocking I	6	05-Jan-26	11-Jan-26	18-Dec-25 A	24-Jan-26 A	100%	100%	127,386.00	127,386.00	127,386.00	122.00	122.00	122.00	127,386.00	127,386.00	
Pavement Markings		15	30-Dec-25	11-Jan-26	07-Jan-26 A	18-Jan-26 A	100%	100%	5,373.00	5,373.00	5,373.00	244.00	244.00	244.00	5,373.00	5,373.00	
	Pre-qualification and Material Approval for Pavement M	6	05-Jan-26	11-Jan-26	13-Jan-26 A	18-Jan-26 A	100%	100%	5,373.00	5,373.00	5,373.00	122.00	122.00	122.00	5,373.00	5,373.00	
	Pre-qualification and Material Submittal for Pavement I	5	30-Dec-25	04-Jan-26	07-Jan-26 A	18-Jan-26 A	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
Handicap ramp		18	30-Dec-25	11-Jan-26	07-Jan-26 A	18-Jan-26 A	100%	100%	5,220.00	5,220.00	5,220.00	244.00	244.00	244.00	5,220.00	5,220.00	
	Pre-qualification and Material Submittal for Handicap ra	5	30-Dec-25	04-Jan-26	07-Jan-26 A	17-Jan-26 A	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
	Pre-qualification and Material Approval for Handicap ra	6	05-Jan-26	11-Jan-26	18-Jan-26 A	18-Jan-26 A	100%	100%	5,220.00	5,220.00	5,220.00	122.00	122.00	122.00	5,220.00	5,220.00	

© Oracle Corporation

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Actual Total Cost	Earned Value Cost	Planned Value Labor Units	Actual Labor Units	Earned Value Labor Units	Budgeted Total Cost	At Completion Total Cost	Total Float
	Traffic Signs	13	30-Dec-25	11-Jan-26	14-Jan-26 A	24-Jan-26 A	100%	100%	20,589.00	20,589.00	20,589.00	244.00	244.00	244.00	20,589.00	20,589.00	
	Pre-qualification and Material Submittal for Traffic Signs	5	30-Dec-25	04-Jan-26	14-Jan-26 A	21-Jan-26 A	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
	Pre-qualification and Material Approval for Traffic Signs	6	05-Jan-26	11-Jan-26	24-Jan-26 A	24-Jan-26 A	100%	100%	20,589.00	20,589.00	20,589.00	122.00	122.00	122.00	20,589.00	20,589.00	
	Stormwater Utilities	24	16-Dec-25	12-Jan-26	11-Dec-25 A	28-Jan-26 A	100%	100%	312,469.80	312,469.80	312,469.80	976.00	976.00	976.00	312,469.80	312,469.80	
	GRP Pipes	13	16-Dec-25	30-Dec-25	11-Dec-25 A	21-Dec-25 A	100%	100%	141,529.50	141,529.50	141,529.50	244.00	244.00	244.00	141,529.50	141,529.50	
	Pre-qualification and Material Submittal for GRP Pipe	7	16-Dec-25	23-Dec-25	11-Dec-25 A	11-Dec-25 A	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
	Pre-qualification and Material Approval for GRP Pipe	6	24-Dec-25	30-Dec-25	11-Dec-25 A	21-Dec-25	100%	100%	141,529.50	141,529.50	141,529.50	122.00	122.00	122.00	141,529.50	141,529.50	
	Inlet Manholes	10	24-Dec-25	04-Jan-26	11-Dec-25 A	22-Dec-25 A	100%	100%	73,365.00	73,365.00	73,365.00	244.00	244.00	244.00	73,365.00	73,365.00	
	Pre-qualification and Material Submittal for Inlet Manhc	4	24-Dec-25	28-Dec-25	11-Dec-25 A	21-Dec-25	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
	Pre-qualification and Material Approval for Inlet Manhol	6	29-Dec-25	04-Jan-26	11-Dec-25 A	22-Dec-25	100%	100%	73,365.00	73,365.00	73,365.00	122.00	122.00	122.00	73,365.00	73,365.00	
	UPVC Pipes	12	16-Dec-25	29-Dec-25	11-Dec-25 A	28-Jan-26 A	100%	100%	45,585.30	45,585.30	45,585.30	244.00	244.00	244.00	45,585.30	45,585.30	
	Pre-qualification and Material Submittal for UPVC Pipe	6	16-Dec-25	22-Dec-25	11-Dec-25 A	11-Jan-26 A	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
	Pre-qualification and Material Approval for UPVC Pipes	6	23-Dec-25	29-Dec-25	11-Dec-25 A	28-Jan-26 A	100%	100%	45,585.30	45,585.30	45,585.30	122.00	122.00	122.00	45,585.30	45,585.30	
	Concrete chambers	13	29-Dec-25	12-Jan-26	11-Dec-25 A	22-Dec-25 A	100%	100%	51,990.00	51,990.00	51,990.00	244.00	244.00	244.00	51,990.00	51,990.00	
	Pre-qualification and Material Submittal for Concrete cl	7	29-Dec-25	05-Jan-26	11-Dec-25 A	21-Dec-25	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
	Pre-qualification and Material Approval for Concrete ch	6	06-Jan-26	12-Jan-26	11-Dec-25 A	22-Dec-25	100%	100%	51,990.00	51,990.00	51,990.00	122.00	122.00	122.00	51,990.00	51,990.00	
	Sanitary Sewerage	20	16-Dec-25	07-Jan-26	11-Dec-25 A	28-Dec-25 A	100%	100%	170,565.00	170,565.00	170,565.00	488.00	488.00	488.00	170,565.00	170,565.00	
	GRP Pipes	13	16-Dec-25	30-Dec-25	11-Dec-25 A	21-Dec-25 A	100%	100%	105,885.00	105,885.00	105,885.00	244.00	244.00	244.00	105,885.00	105,885.00	
	Pre-qualification and Material Submittal for GRP Pipe	7	16-Dec-25	23-Dec-25	11-Dec-25 A	13-Dec-25	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
	Pre-qualification and Material Approval for GRP Pipe	6	24-Dec-25	30-Dec-25	11-Dec-25 A	21-Dec-25	100%	100%	105,885.00	105,885.00	105,885.00	122.00	122.00	122.00	105,885.00	105,885.00	
	Fiberglass Manholes	13	24-Dec-25	07-Jan-26	11-Dec-25 A	28-Dec-25 A	100%	100%	64,680.00	64,680.00	64,680.00	244.00	244.00	244.00	64,680.00	64,680.00	
	Pre-qualification and Material Submittal for Fiberglass M	7	24-Dec-25	31-Dec-25	11-Dec-25 A	27-Dec-25	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
	Pre-qualification and Material Approval for Fiberglass M	6	01-Jan-26	07-Jan-26	11-Dec-25 A	28-Dec-25	100%	100%	64,680.00	64,680.00	64,680.00	122.00	122.00	122.00	64,680.00	64,680.00	
	TSE Network	18	24-Dec-25	12-Jan-26	13-Dec-25 A	01-Jan-26 A	100%	100%	174,382.50	174,382.50	174,382.50	732.00	732.00	732.00	174,382.50	174,382.50	
	HDPE Pipe (PN 16)	11	24-Dec-25	05-Jan-26	13-Dec-25 A	22-Dec-25 A	100%	100%	94,747.50	94,747.50	94,747.50	244.00	244.00	244.00	94,747.50	94,747.50	
	Pre-qualification and Material Approval for HDPE Pipe	6	30-Dec-25	05-Jan-26	14-Dec-25 A	22-Dec-25	100%	100%	94,747.50	94,747.50	94,747.50	122.00	122.00	122.00	94,747.50	94,747.50	
	Pre-qualification and Material Submittal for HDPE Pipe	5	24-Dec-25	29-Dec-25	13-Dec-25 A	22-Dec-25	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
	Fire Hydrant	13	30-Dec-25	11-Jan-26	15-Dec-25 A	01-Jan-26 A	100%	100%	24,030.00	24,030.00	24,030.00	244.00	244.00	244.00	24,030.00	24,030.00	
	Pre-qualification and Material Submittal for Fire Hydran	5	30-Dec-25	04-Jan-26	15-Dec-25 A	29-Dec-25	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
	Pre-qualification and Material Approval for Fire Hydrant	6	05-Jan-26	11-Jan-26	17-Dec-25 A	01-Jan-26 A	100%	100%	24,030.00	24,030.00	24,030.00	122.00	122.00	122.00	24,030.00	24,030.00	
	Valves	10	01-Jan-26	12-Jan-26	15-Dec-25 A	01-Jan-26 A	100%	100%	55,605.00	55,605.00	55,605.00	244.00	244.00	244.00	55,605.00	55,605.00	
	Pre-qualification and Material Submittal for Valves	4	01-Jan-26	05-Jan-26	15-Dec-25 A	29-Dec-25	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
	Pre-qualification and Material Approval for Valves	6	06-Jan-26	12-Jan-26	17-Dec-25 A	01-Jan-26 A	100%	100%	55,605.00	55,605.00	55,605.00	122.00	122.00	122.00	55,605.00	55,605.00	
	Public Water Utility Distribution	16	25-Dec-25	11-Jan-26	13-Dec-25 A	01-Jan-26 A	100%	100%	148,263.60	148,263.60	148,263.60	488.00	488.00	488.00	148,263.60	148,263.60	
	HDPE Pipe (PN 16)	11	25-Dec-25	06-Jan-26	13-Dec-25 A	22-Dec-25 A	100%	100%	110,643.60	110,643.60	110,643.60	244.00	244.00	244.00	110,643.60	110,643.60	
	Pre-qualification and Material Submittal for HDPE Pipe	5	25-Dec-25	30-Dec-25	13-Dec-25 A	22-Dec-25	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
	Pre-qualification and Material Approval for HDPE Pipe	6	31-Dec-25	06-Jan-26	14-Dec-25 A	22-Dec-25	100%	100%	110,643.60	110,643.60	110,643.60	122.00	122.00	122.00	110,643.60	110,643.60	
	Valves	11	31-Dec-25	11-Jan-26	15-Dec-25 A	01-Jan-26 A	100%	100%	37,620.00	37,620.00	37,620.00	244.00	244.00	244.00	37,620.00	37,620.00	
	Pre-qualification and Material Submittal for Valves	4	31-Dec-25	04-Jan-26	15-Dec-25 A	29-Dec-25	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	

© Oracle Corporation

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Actual Total Cost	Earned Value Cost	Planned Value Labor Units	Actual Labor Units	Earned Value Labor Units	Budgeted Total Cost	At Completion Total Cost	Total Float
	Pre-qualification and Material Approval for Valves	6	05-Jan-26	11-Jan-26	17-Dec-25 A	01-Jan-26 A	100%	100%	37,620.00	37,620.00	37,620.00	122.00	122.00	122.00	37,620.00	37,620.00	
	Bridge Works	58	24-Dec-25	11-Jan-26	30-Dec-25 A	24-Mar-26 A	100%	100%	103,509.20	103,509.20	103,509.20	1952.00	1952.00	1952.00	103,509.20	103,509.20	
	Prestressing Strands	16	24-Dec-25	05-Jan-26	06-Jan-26 A	31-Jan-26 A	100%	100%	71,205.00	71,205.00	71,205.00	244.00	244.00	244.00	71,205.00	71,205.00	
	Pre-qualification and Material Submittal for Prestressing	5	24-Dec-25	29-Dec-25	06-Jan-26 A	12-Jan-26 A	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
	Pre-qualification and Material Approval for Prestressing	6	30-Dec-25	05-Jan-26	20-Jan-26 A	31-Jan-26 A	100%	100%	71,205.00	71,205.00	71,205.00	122.00	122.00	122.00	71,205.00	71,205.00	
	Bridge Bearings	11	30-Dec-25	11-Jan-26	06-Jan-26 A	31-Jan-26 A	100%	100%	1,800.00	1,800.00	1,800.00	244.00	244.00	244.00	1,800.00	1,800.00	
	Pre-qualification and Material Submittal for Bridge Bear	5	30-Dec-25	04-Jan-26	06-Jan-26 A	12-Jan-26 A	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
	Pre-qualification and Material Approval for Bridge Beari	6	05-Jan-26	11-Jan-26	12-Jan-26 A	31-Jan-26 A	100%	100%	1,800.00	1,800.00	1,800.00	122.00	122.00	122.00	1,800.00	1,800.00	
	Expansion Joints	19	30-Dec-25	11-Jan-26	07-Jan-26 A	04-Feb-26 A	100%	100%	7,944.20	7,944.20	7,944.20	244.00	244.00	244.00	7,944.20	7,944.20	
	Pre-qualification and Material Submittal for Expansion	5	30-Dec-25	04-Jan-26	07-Jan-26 A	17-Jan-26 A	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
	Pre-qualification and Material Approval for Expansion J	6	05-Jan-26	11-Jan-26	22-Jan-26 A	04-Feb-26 A	100%	100%	7,944.20	7,944.20	7,944.20	122.00	122.00	122.00	7,944.20	7,944.20	
	New Jersey	11	30-Dec-25	11-Jan-26	30-Dec-25 A	01-Jan-26 A	100%	100%	1,440.00	1,440.00	1,440.00	244.00	244.00	244.00	1,440.00	1,440.00	
	Pre-qualification and Material Submittal for New Jersey	5	30-Dec-25	04-Jan-26	30-Dec-25 A	30-Dec-25	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
	Pre-qualification and Material Approval for New Jersey	6	05-Jan-26	11-Jan-26	01-Jan-26 A	01-Jan-26 A	100%	100%	1,440.00	1,440.00	1,440.00	122.00	122.00	122.00	1,440.00	1,440.00	
	Guard Rail	15	30-Dec-25	11-Jan-26	14-Jan-26 A	24-Mar-26 A	100%	100%	4,320.00	4,320.00	4,320.00	244.00	244.00	244.00	4,320.00	4,320.00	
	Pre-qualification and Material Submittal for Guard Rail	5	30-Dec-25	04-Jan-26	14-Jan-26 A	22-Jan-26 A	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
	Pre-qualification and Material Approval for Guard Rail	6	05-Jan-26	11-Jan-26	14-Jan-26 A	24-Mar-26 A	100%	100%	4,320.00	4,320.00	4,320.00	122.00	122.00	122.00	4,320.00	4,320.00	
	GRP Panel	53	30-Dec-25	11-Jan-26	15-Jan-26 A	08-Mar-26 A	100%	100%	11,280.00	11,280.00	11,280.00	244.00	244.00	244.00	11,280.00	11,280.00	
	Pre-qualification and Material Submittal for GRP Panel	5	30-Dec-25	04-Jan-26	15-Jan-26 A	20-Jan-26 A	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
	Pre-qualification and Material Approval for GRP Panel	6	05-Jan-26	11-Jan-26	08-Mar-26 A	08-Mar-26 A	100%	100%	11,280.00	11,280.00	11,280.00	122.00	122.00	122.00	11,280.00	11,280.00	
	Logo MODON	26	30-Dec-25	11-Jan-26	14-Jan-26 A	07-Feb-26 A	100%	100%	4,800.00	4,800.00	4,800.00	244.00	244.00	244.00	4,800.00	4,800.00	
	Pre-qualification and Material Submittal for Logo MOD	5	30-Dec-25	04-Jan-26	14-Jan-26 A	20-Jan-26 A	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
	Pre-qualification and Material Approval for Logo MODC	6	05-Jan-26	11-Jan-26	07-Feb-26 A	07-Feb-26 A	100%	100%	4,800.00	4,800.00	4,800.00	122.00	122.00	122.00	4,800.00	4,800.00	
	Bridge Gully (Scupper) drainage	30	30-Dec-25	11-Jan-26	01-Jan-26 A	05-Feb-26 A	100%	100%	720.00	720.00	720.00	244.00	244.00	244.00	720.00	720.00	
	Pre-qualification and Material Submittal for Bridge Gully	5	30-Dec-25	04-Jan-26	01-Jan-26 A	01-Feb-26 A	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
	Pre-qualification and Material Approval for Bridge Gully	6	05-Jan-26	11-Jan-26	05-Feb-26 A	05-Feb-26 A	100%	100%	720.00	720.00	720.00	122.00	122.00	122.00	720.00	720.00	
	Fence & Gates	32	20-Dec-25	10-Jan-26	10-Dec-25 A	24-Jan-26 A	100%	100%	353,817.10	353,819.10	353,817.10	732.00	732.00	732.00	353,817.10	353,817.10	
	Metal Fence	21	20-Dec-25	31-Dec-25	10-Dec-25 A	06-Jan-26 A	100%	100%	341,825.50	341,827.50	341,825.50	244.00	244.00	244.00	341,825.50	341,825.50	
	Pre-qualification and Material Submittal for Metal Fenc	5	20-Dec-25	24-Dec-25	10-Dec-25 A	05-Jan-26 A	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
	Pre-qualification and Material Approval for Metal Fence	6	25-Dec-25	31-Dec-25	01-Jan-26 A	06-Jan-26 A	100%	100%	341,825.50	341,827.50	341,825.50	122.00	122.00	122.00	341,825.50	341,825.50	
	Gates	23	23-Dec-25	04-Jan-26	10-Dec-25 A	06-Jan-26 A	100%	100%	4,680.00	4,680.00	4,680.00	244.00	244.00	244.00	4,680.00	4,680.00	
	Pre-qualification and Material Submittal for Gates	5	23-Dec-25	28-Dec-25	10-Dec-25 A	05-Jan-26 A	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
	Pre-qualification and Material Approval for Gates	6	29-Dec-25	04-Jan-26	01-Jan-26 A	06-Jan-26 A	100%	100%	4,680.00	4,680.00	4,680.00	122.00	122.00	122.00	4,680.00	4,680.00	
	Paint On Cement Plaster	24	29-Dec-25	10-Jan-26	16-Dec-25 A	24-Jan-26 A	100%	100%	7,311.60	7,311.60	7,311.60	244.00	244.00	244.00	7,311.60	7,311.60	
	Pre-qualification and Material Submittal for Paint On C	5	29-Dec-25	03-Jan-26	16-Dec-25 A	16-Dec-25	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
	Pre-qualification and Material Approval for Paint On Ce	6	04-Jan-26	10-Jan-26	06-Jan-26 A	24-Jan-26 A	100%	100%	7,311.60	7,311.60	7,311.60	122.00	122.00	122.00	7,311.60	7,311.60	
	Telecommunications	46	20-Dec-25	19-Jan-26	13-Dec-25 A	24-Jan-26 A	100%	100%	102,354.30	102,354.30	102,354.30	732.00	732.00	732.00	102,354.30	102,354.30	
	Pipe for the Duct	13	20-Dec-25	03-Jan-26	13-Dec-25 A	21-Jan-26 A	100%	100%	63,084.30	63,084.30	63,084.30	244.00	244.00	244.00	63,084.30	63,084.30	
	Pre-qualification and Material Submittal for Pipe for the	7	20-Dec-25	27-Dec-25	13-Dec-25 A	18-Jan-26 A	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
	Pre-qualification and Material Approval for Pipe for the	6	28-Dec-25	03-Jan-26	14-Dec-25 A	21-Jan-26 A	100%	100%	63,084.30	63,084.30	63,084.30	122.00	122.00	122.00	63,084.30	63,084.30	

© Oracle Corporation

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Actual Total Cost	Earned Value Cost	Planned Value Labor Units	Actual Labor Units	Earned Value Labor Units	Budgeted Total Cost	At Completion Total Cost	Total Float
	Low Voltage Cables	19	28-Dec-25	10-Jan-26	30-Dec-25 A	24-Jan-26 A	0%	0%	0.00	0.00	0.00	244.00	244.00	244.00	0.00	0.00	
	Pre-qualification and Material Submittal for Low Voltage	6	28-Dec-25	03-Jan-26	30-Dec-25 A	14-Jan-26 A	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
	Pre-qualification and Material Approval for Low Voltage	6	04-Jan-26	10-Jan-26	04-Jan-26 A	24-Jan-26 A	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
	Manhole	14	04-Jan-26	19-Jan-26	01-Jan-26 A	06-Jan-26 A	100%	100%	39,270.00	39,270.00	39,270.00	244.00	244.00	244.00	39,270.00	39,270.00	
	Pre-qualification and Material Submittal for Manhole	8	04-Jan-26	12-Jan-26	01-Jan-26 A	01-Jan-26 A	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
	Pre-qualification and Material Approval for Manhole	6	13-Jan-26	19-Jan-26	06-Jan-26 A	06-Jan-26 A	100%	100%	39,270.00	39,270.00	39,270.00	122.00	122.00	122.00	39,270.00	39,270.00	
	Electrical Network	52	20-Dec-25	12-Jan-26	13-Dec-25 A	02-Nov-26	100%	91.88%	274,089.80	251,829.80	251,829.80	3172.00	3001.20	3001.20	274,089.80	274,089.80	-50
	Pipe for the Duct	13	20-Dec-25	03-Jan-26	13-Dec-25 A	21-Jan-26 A	100%	100%	16,054.80	16,054.80	16,054.80	244.00	244.00	244.00	16,054.80	16,054.80	
	Pre-qualification and Material Submittal for Pipe for the	7	20-Dec-25	27-Dec-25	13-Dec-25 A	18-Jan-26 A	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
	Pre-qualification and Material Approval for Pipe for the	6	28-Dec-25	03-Jan-26	14-Dec-25 A	21-Jan-26 A	100%	100%	16,054.80	16,054.80	16,054.80	122.00	122.00	122.00	16,054.80	16,054.80	
	Low Voltage Cables	16	28-Dec-25	06-Jan-26	30-Dec-25 A	24-Jan-26 A	100%	100%	46,446.00	46,446.00	46,446.00	244.00	244.00	244.00	46,446.00	46,446.00	
	Pre-qualification and Material Submittal for Low Voltage	3	28-Dec-25	30-Dec-25	30-Dec-25 A	14-Jan-26 A	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
	Pre-qualification and Material Approval for Low Voltage	6	31-Dec-25	06-Jan-26	04-Jan-26 A	24-Jan-26 A	100%	100%	46,446.00	46,446.00	46,446.00	122.00	122.00	122.00	46,446.00	46,446.00	
	Lighting poles	20	31-Dec-25	12-Jan-26	28-Dec-25 A	24-Jan-26 A	100%	100%	45,186.00	45,186.00	45,186.00	244.00	244.00	244.00	45,186.00	45,186.00	
	Pre-qualification and Material Submittal for Lighting pol	5	31-Dec-25	05-Jan-26	28-Dec-25 A	14-Jan-26 A	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
	Pre-qualification and Material Approval for Lighting pole	6	06-Jan-26	12-Jan-26	04-Jan-26 A	24-Jan-26 A	100%	100%	45,186.00	45,186.00	45,186.00	122.00	122.00	122.00	45,186.00	45,186.00	
	Street Lighting Luminaire	20	31-Dec-25	12-Jan-26	28-Dec-25 A	24-Jan-26 A	100%	100%	13,290.00	13,290.00	13,290.00	244.00	244.00	244.00	13,290.00	13,290.00	
	Pre-qualification and Material Submittal for Street Light	5	31-Dec-25	05-Jan-26	28-Dec-25 A	14-Jan-26 A	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
	Pre-qualification and Material Approval for Street Lighti	6	06-Jan-26	12-Jan-26	06-Jan-26 A	24-Jan-26 A	100%	100%	13,290.00	13,290.00	13,290.00	122.00	122.00	122.00	13,290.00	13,290.00	
	Medium Voltage Cable	17	31-Dec-25	12-Jan-26	30-Dec-25 A	05-Feb-26 A	100%	100%	96,000.00	96,000.00	96,000.00	244.00	244.00	244.00	96,000.00	96,000.00	
	Pre-qualification and Material Submittal for Medium Vo	5	31-Dec-25	05-Jan-26	30-Dec-25 A	28-Jan-26 A	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
	Pre-qualification and Material Approval for Medium Volt	6	06-Jan-26	12-Jan-26	04-Jan-26 A	05-Feb-26 A	100%	100%	96,000.00	96,000.00	96,000.00	122.00	122.00	122.00	96,000.00	96,000.00	
	Cable Termination & Joints	9	31-Dec-25	10-Jan-26	30-Dec-25 A	05-Feb-26 A	100%	100%	5,828.00	5,828.00	5,828.00	244.00	244.00	244.00	5,828.00	5,828.00	
	Pre-qualification and Material Submittal for Cable Term	3	31-Dec-25	03-Jan-26	30-Dec-25 A	28-Jan-26 A	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
	Pre-qualification and Material Approval for Cable Termi	6	04-Jan-26	10-Jan-26	04-Jan-26 A	05-Feb-26 A	100%	100%	5,828.00	5,828.00	5,828.00	122.00	122.00	122.00	5,828.00	5,828.00	
	Ring Main Unit	22	31-Dec-25	10-Jan-26	13-Jan-26 A	02-Nov-26	100%	30%	21,600.00	6,480.00	6,480.00	244.00	158.60	158.60	21,600.00	21,600.00	-55
	Pre-qualification and Material Submittal for Ring Main U	3	31-Dec-25	03-Jan-26	14-Jan-26 A	14-Jan-26 A	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
	Pre-qualification and Material Approval for Ring Main U	6	04-Jan-26	10-Jan-26	13-Jan-26 A	02-Nov-26	100%	30%	21,600.00	6,480.00	6,480.00	122.00	36.60	36.60	21,600.00	21,600.00	-55
	Street Lighting Sub-station	22	31-Dec-25	10-Jan-26	13-Jan-26 A	02-Nov-26	100%	30%	10,200.00	3,060.00	3,060.00	244.00	158.60	158.60	10,200.00	10,200.00	-50
	Pre-qualification and Material Submittal for Street Light	3	31-Dec-25	03-Jan-26	14-Jan-26 A	14-Jan-26 A	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
	Pre-qualification and Material Approval for Street Lighti	6	04-Jan-26	10-Jan-26	13-Jan-26 A	02-Nov-26	100%	30%	10,200.00	3,060.00	3,060.00	122.00	36.60	36.60	10,200.00	10,200.00	-50
	Earthing System	6	31-Dec-25	10-Jan-26	14-Jan-26 A	21-Jan-26 A	100%	100%	5,385.00	5,385.00	5,385.00	244.00	244.00	244.00	5,385.00	5,385.00	
	Pre-qualification and Material Submittal for Earthing Sy	3	31-Dec-25	03-Jan-26	14-Jan-26 A	14-Jan-26 A	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
	Pre-qualification and Material Approval for Earthing Sys	6	04-Jan-26	10-Jan-26	21-Jan-26 A	21-Jan-26 A	100%	100%	5,385.00	5,385.00	5,385.00	122.00	122.00	122.00	5,385.00	5,385.00	
	Lighting panels	22	31-Dec-25	10-Jan-26	13-Jan-26 A	15-Apr-26 A	100%	100%	2,400.00	2,400.00	2,400.00	244.00	244.00	244.00	2,400.00	2,400.00	
	Pre-qualification and Material Submittal for Lighting pa	3	31-Dec-25	03-Jan-26	14-Jan-26 A	14-Jan-26 A	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
	Pre-qualification and Material Approval for Lighting pan	6	04-Jan-26	10-Jan-26	13-Jan-26 A	15-Apr-26 A	100%	100%	2,400.00	2,400.00	2,400.00	122.00	122.00	122.00	2,400.00	2,400.00	
	System for KWHM	22	31-Dec-25	10-Jan-26	13-Jan-26 A	15-Apr-26 A	100%	100%	1,200.00	1,200.00	1,200.00	244.00	244.00	244.00	1,200.00	1,200.00	
	Pre-qualification and Material Submittal for System for	3	31-Dec-25	03-Jan-26	14-Jan-26 A	14-Jan-26 A	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
	Pre-qualification and Material Approval for System for K	6	04-Jan-26	10-Jan-26	13-Jan-26 A	15-Apr-26 A	100%	100%	1,200.00	1,200.00	1,200.00	122.00	122.00	122.00	1,200.00	1,200.00	

© Oracle Corporation

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Actual Total Cost	Earned Value Cost	Planned Value Labor Units	Actual Labor Units	Earned Value Labor Units	Budgeted Total Cost	At Completion Total Cost	Total Float
	Feeder Piller	22	31-Dec-25	10-Jan-26	13-Jan-26 A	15-Apr-26 A	100%	100%	10,500.00	10,500.00	10,500.00	244.00	244.00	244.00	10,500.00	10,500.00	
	Pre-qualification and Material Submittal for Feeder Pille	3	31-Dec-25	03-Jan-26	14-Jan-26 A	14-Jan-26 A	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
	Pre-qualification and Material Approval for Feeder Piller	6	04-Jan-26	10-Jan-26	13-Jan-26 A	15-Apr-26 A	100%	100%	10,500.00	10,500.00	10,500.00	122.00	122.00	122.00	10,500.00	10,500.00	
	Street Lighting Panels	22	31-Dec-25	10-Jan-26	14-Jan-26 A	15-Apr-26 A	0%	0%	0.00	0.00	0.00	244.00	244.00	244.00	0.00	0.00	
	Pre-qualification and Material Submittal for Street Light	3	31-Dec-25	03-Jan-26	14-Jan-26 A	14-Jan-26 A	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
	Pre-qualification and Material Approval for Street Lighti	6	04-Jan-26	10-Jan-26	14-Jan-26 A	15-Apr-26 A	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
	CCTV feeding system and GSM	14	28-Dec-25	19-Jan-26	12-Jan-26 A	05-Apr-26 A	100%	100%	74,520.00	74,520.00	74,520.00	4148.00	4148.00	4148.00	74,520.00	74,520.00	
	Fiber Optic Patch Panel 12 port	8	28-Dec-25	10-Jan-26	12-Jan-26 A	05-Apr-26 A	100%	100%	10,740.00	10,740.00	10,740.00	244.00	244.00	244.00	10,740.00	10,740.00	
	Pre-qualification and Material Submittal for Fiber Optic	6	28-Dec-25	03-Jan-26	12-Jan-26 A	15-Jan-26 A	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
	Pre-qualification and Material Approval for Fiber Optic F	6	04-Jan-26	10-Jan-26	20-Jan-26 A	05-Apr-26 A	100%	100%	10,740.00	10,740.00	10,740.00	122.00	122.00	122.00	10,740.00	10,740.00	
	Modular Industrial Switches for mai	7	04-Jan-26	13-Jan-26	12-Jan-26 A	05-Apr-26 A	100%	100%	450.00	450.00	450.00	244.00	244.00	244.00	450.00	450.00	
	Pre-qualification and Material Submittal for Modular Inc	3	04-Jan-26	06-Jan-26	12-Jan-26 A	15-Jan-26 A	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
	Pre-qualification and Material Approval for Modular Ind	6	07-Jan-26	13-Jan-26	20-Jan-26 A	05-Apr-26 A	100%	100%	450.00	450.00	450.00	122.00	122.00	122.00	450.00	450.00	
	8POE ports Industrial Switches for r	12	07-Jan-26	19-Jan-26	12-Jan-26 A	05-Apr-26 A	100%	100%	1,800.00	1,800.00	1,800.00	244.00	244.00	244.00	1,800.00	1,800.00	
	Pre-qualification and Material Submittal for 8POE ports	5	07-Jan-26	12-Jan-26	12-Jan-26 A	15-Jan-26 A	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
	Pre-qualification and Material Approval for 8POE ports	6	13-Jan-26	19-Jan-26	20-Jan-26 A	05-Apr-26 A	100%	100%	1,800.00	1,800.00	1,800.00	122.00	122.00	122.00	1,800.00	1,800.00	
	Core Switch	12	07-Jan-26	19-Jan-26	12-Jan-26 A	05-Apr-26 A	100%	100%	1,800.00	1,800.00	1,800.00	244.00	244.00	244.00	1,800.00	1,800.00	
	Pre-qualification and Material Submittal for Core Switch	5	07-Jan-26	12-Jan-26	12-Jan-26 A	15-Jan-26 A	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
	Pre-qualification and Material Approval for Core Switch	6	13-Jan-26	19-Jan-26	20-Jan-26 A	05-Apr-26 A	100%	100%	1,800.00	1,800.00	1,800.00	122.00	122.00	122.00	1,800.00	1,800.00	
	Access Switch 48 port	12	07-Jan-26	19-Jan-26	12-Jan-26 A	05-Apr-26 A	100%	100%	900.00	900.00	900.00	244.00	244.00	244.00	900.00	900.00	
	Pre-qualification and Material Submittal for Access Swit	5	07-Jan-26	12-Jan-26	12-Jan-26 A	15-Jan-26 A	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
	Pre-qualification and Material Approval for Access Swit	6	13-Jan-26	19-Jan-26	20-Jan-26 A	05-Apr-26 A	100%	100%	900.00	900.00	900.00	122.00	122.00	122.00	900.00	900.00	
	Server	12	07-Jan-26	19-Jan-26	12-Jan-26 A	05-Apr-26 A	100%	100%	5,850.00	5,850.00	5,850.00	244.00	244.00	244.00	5,850.00	5,850.00	
	Pre-qualification and Material Submittal for Server	5	07-Jan-26	12-Jan-26	12-Jan-26 A	15-Jan-26 A	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
	Pre-qualification and Material Approval for Server	6	13-Jan-26	19-Jan-26	20-Jan-26 A	05-Apr-26 A	100%	100%	5,850.00	5,850.00	5,850.00	122.00	122.00	122.00	5,850.00	5,850.00	
	Stand rack 42U- 19"	12	07-Jan-26	19-Jan-26	12-Jan-26 A	05-Apr-26 A	100%	100%	900.00	900.00	900.00	244.00	244.00	244.00	900.00	900.00	
	Pre-qualification and Material Submittal for Stand rack	5	07-Jan-26	12-Jan-26	12-Jan-26 A	15-Jan-26 A	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
	Pre-qualification and Material Approval for Stand rack 4	6	13-Jan-26	19-Jan-26	20-Jan-26 A	05-Apr-26 A	100%	100%	900.00	900.00	900.00	122.00	122.00	122.00	900.00	900.00	
	IP Outdoor CCTV POE Camera,5 M	12	07-Jan-26	19-Jan-26	12-Jan-26 A	05-Apr-26 A	100%	100%	4,200.00	4,200.00	4,200.00	244.00	244.00	244.00	4,200.00	4,200.00	
	Pre-qualification and Material Submittal for IP Outdoor	5	07-Jan-26	12-Jan-26	12-Jan-26 A	15-Jan-26 A	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
	Pre-qualification and Material Approval for IP Outdoor (	6	13-Jan-26	19-Jan-26	20-Jan-26 A	05-Apr-26 A	100%	100%	4,200.00	4,200.00	4,200.00	122.00	122.00	122.00	4,200.00	4,200.00	
	Outdoor PTZ with IR, HDTV 1080 a	12	07-Jan-26	19-Jan-26	12-Jan-26 A	05-Apr-26 A	100%	100%	7,350.00	7,350.00	7,350.00	244.00	244.00	244.00	7,350.00	7,350.00	
	Pre-qualification and Material Submittal for Outdoor PT	5	07-Jan-26	12-Jan-26	12-Jan-26 A	15-Jan-26 A	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
	Pre-qualification and Material Approval for Outdoor PTZ	6	13-Jan-26	19-Jan-26	20-Jan-26 A	05-Apr-26 A	100%	100%	7,350.00	7,350.00	7,350.00	122.00	122.00	122.00	7,350.00	7,350.00	
	Security workstation with 1 x 19" LE	12	07-Jan-26	19-Jan-26	12-Jan-26 A	05-Apr-26 A	100%	100%	750.00	750.00	750.00	244.00	244.00	244.00	750.00	750.00	
	Pre-qualification and Material Submittal for Security wo	5	07-Jan-26	12-Jan-26	12-Jan-26 A	15-Jan-26 A	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
	Pre-qualification and Material Approval for Security worl	6	13-Jan-26	19-Jan-26	20-Jan-26 A	05-Apr-26 A	100%	100%	750.00	750.00	750.00	122.00	122.00	122.00	750.00	750.00	
	LED Screen 43" (24/7 operation) wit	12	07-Jan-26	19-Jan-26	12-Jan-26 A	05-Apr-26 A	100%	100%	1,800.00	1,800.00	1,800.00	244.00	244.00	244.00	1,800.00	1,800.00	
	Pre-qualification and Material Submittal for LED Screer	5	07-Jan-26	12-Jan-26	12-Jan-26 A	15-Jan-26 A	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
	Pre-qualification and Material Approval for LED Screen	6	13-Jan-26	19-Jan-26	20-Jan-26 A	05-Apr-26 A	100%	100%	1,800.00	1,800.00	1,800.00	122.00	122.00	122.00	1,800.00	1,800.00	

© Oracle Corporation

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Actual Total Cost	Earned Value Cost	Planned Value Labor Units	Actual Labor Units	Earned Value Labor Units	Budgeted Total Cost	At Completion Total Cost	Total Float
	Network Video Recorder 4k 64 Cha	12	07-Jan-26	19-Jan-26	12-Jan-26 A	05-Apr-26 A	100%	100%	1,500.00	1,500.00	1,500.00	244.00	244.00	244.00	1,500.00	1,500.00	
	Pre-qualification and Material Submittal for Network Vic	5	07-Jan-26	12-Jan-26	12-Jan-26 A	15-Jan-26 A	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
	Pre-qualification and Material Approval for Network Vid	6	13-Jan-26	19-Jan-26	20-Jan-26 A	05-Apr-26 A	100%	100%	1,500.00	1,500.00	1,500.00	122.00	122.00	122.00	1,500.00	1,500.00	
	Keypad	12	07-Jan-26	19-Jan-26	12-Jan-26 A	05-Apr-26 A	100%	100%	3,000.00	3,000.00	3,000.00	244.00	244.00	244.00	3,000.00	3,000.00	
	Pre-qualification and Material Submittal for Keypad	5	07-Jan-26	12-Jan-26	12-Jan-26 A	15-Jan-26 A	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
	Pre-qualification and Material Approval for Keypad	6	13-Jan-26	19-Jan-26	20-Jan-26 A	05-Apr-26 A	100%	100%	3,000.00	3,000.00	3,000.00	122.00	122.00	122.00	3,000.00	3,000.00	
	Horizontal Power Distribution Unit (	12	07-Jan-26	19-Jan-26	12-Jan-26 A	05-Apr-26 A	100%	100%	600.00	600.00	600.00	244.00	244.00	244.00	600.00	600.00	
	Pre-qualification and Material Submittal for Horizontal F	5	07-Jan-26	12-Jan-26	12-Jan-26 A	15-Jan-26 A	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
	Pre-qualification and Material Approval for Horizontal P	6	13-Jan-26	19-Jan-26	20-Jan-26 A	05-Apr-26 A	100%	100%	600.00	600.00	600.00	122.00	122.00	122.00	600.00	600.00	
	35 Meters mono pole with Double Pl	7	07-Jan-26	19-Jan-26	12-Jan-26 A	05-Apr-26 A	100%	100%	4,800.00	4,800.00	4,800.00	244.00	244.00	244.00	4,800.00	4,800.00	
	Pre-qualification and Material Submittal for 35 Meters r	5	07-Jan-26	12-Jan-26	12-Jan-26 A	15-Jan-26 A	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
	Pre-qualification and Material Approval for 35 Meters m	6	13-Jan-26	19-Jan-26	20-Jan-26 A	05-Apr-26 A	100%	100%	4,800.00	4,800.00	4,800.00	122.00	122.00	122.00	4,800.00	4,800.00	
	25 Meters pole for CCTV Cameras	7	07-Jan-26	19-Jan-26	12-Jan-26 A	05-Apr-26 A	100%	100%	23,400.00	23,400.00	23,400.00	244.00	244.00	244.00	23,400.00	23,400.00	
	Pre-qualification and Material Submittal for 25 Meters p	5	07-Jan-26	12-Jan-26	12-Jan-26 A	15-Jan-26 A	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
	Pre-qualification and Material Approval for 25 Meters p	6	13-Jan-26	19-Jan-26	20-Jan-26 A	05-Apr-26 A	100%	100%	23,400.00	23,400.00	23,400.00	122.00	122.00	122.00	23,400.00	23,400.00	
	Short Range wireless point to point v	12	07-Jan-26	19-Jan-26	12-Jan-26 A	05-Apr-26 A	100%	100%	4,680.00	4,680.00	4,680.00	244.00	244.00	244.00	4,680.00	4,680.00	
	Pre-qualification and Material Submittal for Short Rang	5	07-Jan-26	12-Jan-26	12-Jan-26 A	15-Jan-26 A	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
	Pre-qualification and Material Approval for Short Range	6	13-Jan-26	19-Jan-26	20-Jan-26 A	05-Apr-26 A	100%	100%	4,680.00	4,680.00	4,680.00	122.00	122.00	122.00	4,680.00	4,680.00	
	Irrigation Works	13	30-Dec-25	15-Jan-26	03-Jan-26 A	19-Feb-26 A	100%	100%	56,049.00	56,049.00	56,049.00	1220.00	1220.00	1220.00	56,049.00	56,049.00	
	16 mm dia (O.D.) linear low density	11	30-Dec-25	11-Jan-26	03-Jan-26 A	06-Jan-26 A	100%	100%	32,814.00	32,814.00	32,814.00	244.00	244.00	244.00	32,814.00	32,814.00	
	Pre-qualification and Material Submittal for Steel Fence	5	30-Dec-25	04-Jan-26	03-Jan-26 A	03-Jan-26 A	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
	Pre-qualification and Material Approval for Steel Fence	6	05-Jan-26	11-Jan-26	06-Jan-26 A	06-Jan-26 A	100%	100%	32,814.00	32,814.00	32,814.00	122.00	122.00	122.00	32,814.00	32,814.00	
	Irrigation Controller	12	01-Jan-26	13-Jan-26	13-Jan-26 A	19-Feb-26 A	100%	100%	16,305.00	16,305.00	16,305.00	244.00	244.00	244.00	16,305.00	16,305.00	
	Pre-qualification and Material Submittal for Steel Fence	5	01-Jan-26	06-Jan-26	13-Jan-26 A	13-Jan-26 A	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
	Pre-qualification and Material Approval for Steel Fence	6	07-Jan-26	13-Jan-26	20-Jan-26 A	19-Feb-26 A	100%	100%	16,305.00	16,305.00	16,305.00	122.00	122.00	122.00	16,305.00	16,305.00	
	Single station decoder	11	03-Jan-26	14-Jan-26	13-Jan-26 A	19-Feb-26 A	100%	100%	1,200.00	1,200.00	1,200.00	244.00	244.00	244.00	1,200.00	1,200.00	
	Pre-qualification and Material Submittal for Steel Fence	5	03-Jan-26	07-Jan-26	13-Jan-26 A	13-Jan-26 A	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
	Pre-qualification and Material Approval for Steel Fence	6	08-Jan-26	14-Jan-26	20-Jan-26 A	19-Feb-26 A	100%	100%	1,200.00	1,200.00	1,200.00	122.00	122.00	122.00	1,200.00	1,200.00	
	Decoder cables 12 AWG	10	04-Jan-26	15-Jan-26	13-Jan-26 A	19-Feb-26 A	0%	0%	0.00	0.00	0.00	244.00	244.00	244.00	0.00	0.00	
	Pre-qualification and Material Submittal for Steel Fence	5	04-Jan-26	08-Jan-26	13-Jan-26 A	13-Jan-26 A	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
	Pre-qualification and Material Approval for Steel Fence	6	10-Jan-26	15-Jan-26	26-Jan-26 A	19-Feb-26 A	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
	Flush valve	10	04-Jan-26	15-Jan-26	13-Jan-26 A	19-Feb-26 A	100%	100%	5,730.00	5,730.00	5,730.00	244.00	244.00	244.00	5,730.00	5,730.00	
	Pre-qualification and Material Submittal for Steel Gate	5	04-Jan-26	08-Jan-26	13-Jan-26 A	13-Jan-26 A	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
	Pre-qualification and Material Approval for Steel Gate f	6	10-Jan-26	15-Jan-26	20-Jan-26 A	19-Feb-26 A	100%	100%	5,730.00	5,730.00	5,730.00	122.00	122.00	122.00	5,730.00	5,730.00	
	Landscape Works	77	30-Dec-25	12-Jan-26	11-Dec-25 A	02-Mar-26 A	100%	100%	35,623.50	35,623.50	35,623.50	2196.00	2196.00	2196.00	35,623.50	35,623.50	
	HDPE Pipes	9	30-Dec-25	08-Jan-26	11-Dec-25 A	22-Dec-25 A	100%	100%	4,320.00	4,320.00	4,320.00	244.00	244.00	244.00	4,320.00	4,320.00	
	Pre-qualification and Material Submittal for HDPE Pipe	3	30-Dec-25	01-Jan-26	11-Dec-25 A	22-Dec-25	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
	Pre-qualification and Material Approval for HDPE Pipes	6	03-Jan-26	08-Jan-26	13-Dec-25 A	22-Dec-25	100%	100%	4,320.00	4,320.00	4,320.00	122.00	122.00	122.00	4,320.00	4,320.00	
	Decoder Cables	12	03-Jan-26	12-Jan-26	13-Jan-26 A	19-Feb-26 A	0%	0%	0.00	0.00	0.00	244.00	244.00	244.00	0.00	0.00	
	Pre-qualification and Material Submittal for Decoder Ca	3	03-Jan-26	05-Jan-26	13-Jan-26 A	13-Jan-26 A	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	

© Oracle Corporation

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Actual Total Cost	Earned Value Cost	Planned Value Labor Units	Actual Labor Units	Earned Value Labor Units	Budgeted Total Cost	At Completion Total Cost	Total Float
	Pre-qualification and Material Approval for Decoder Ca	6	06-Jan-26	12-Jan-26	20-Jan-26 A	19-Feb-26 A	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
	Curbs and edging	7	03-Jan-26	12-Jan-26	27-Dec-25 A	16-Feb-26 A	100%	100%	1,224.00	1,224.00	1,224.00	244.00	244.00	244.00	1,224.00	1,224.00	
	Pre-qualification and Material Submittal for Curbs and	3	03-Jan-26	05-Jan-26	27-Dec-25 A	15-Feb-26 A	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
	Pre-qualification and Material Approval for Curbs and e	6	06-Jan-26	12-Jan-26	30-Dec-25 A	16-Feb-26 A	100%	100%	1,224.00	1,224.00	1,224.00	122.00	122.00	122.00	1,224.00	1,224.00	
	Electrical Solenoid Valve	12	03-Jan-26	12-Jan-26	13-Jan-26 A	19-Feb-26 A	0%	0%	0.00	0.00	0.00	244.00	244.00	244.00	0.00	0.00	
	Pre-qualification and Material Submittal for Electrical Sc	3	03-Jan-26	05-Jan-26	13-Jan-26 A	13-Jan-26 A	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
	Pre-qualification and Material Approval for Electrical So	6	06-Jan-26	12-Jan-26	20-Jan-26 A	19-Feb-26 A	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
	Quick coupler valve	12	03-Jan-26	12-Jan-26	13-Jan-26 A	19-Feb-26 A	0%	0%	0.00	0.00	0.00	244.00	244.00	244.00	0.00	0.00	
	Pre-qualification and Material Submittal for Quick coupl	3	03-Jan-26	05-Jan-26	13-Jan-26 A	13-Jan-26 A	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
	Pre-qualification and Material Approval for Quick couple	6	06-Jan-26	12-Jan-26	20-Jan-26 A	19-Feb-26 A	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
	Flush valve	12	03-Jan-26	12-Jan-26	13-Jan-26 A	19-Feb-26 A	0%	0%	0.00	0.00	0.00	244.00	244.00	244.00	0.00	0.00	
	Pre-qualification and Material Submittal for Flush valve	3	03-Jan-26	05-Jan-26	13-Jan-26 A	13-Jan-26 A	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
	Pre-qualification and Material Approval for Flush valve	6	06-Jan-26	12-Jan-26	20-Jan-26 A	19-Feb-26 A	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
	Irrigation controller	12	03-Jan-26	12-Jan-26	13-Jan-26 A	19-Feb-26 A	0%	0%	0.00	0.00	0.00	244.00	244.00	244.00	0.00	0.00	
	Pre-qualification and Material Submittal for Irrigation co	3	03-Jan-26	05-Jan-26	13-Jan-26 A	13-Jan-26 A	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
	Pre-qualification and Material Approval for Irrigation cor	6	06-Jan-26	12-Jan-26	20-Jan-26 A	19-Feb-26 A	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
	Decoder for valve	12	03-Jan-26	12-Jan-26	13-Jan-26 A	19-Feb-26 A	0%	0%	0.00	0.00	0.00	244.00	244.00	244.00	0.00	0.00	
	Pre-qualification and Material Submittal for Decoder fo	3	03-Jan-26	05-Jan-26	13-Jan-26 A	13-Jan-26 A	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
	Pre-qualification and Material Approval for Decoder for	6	06-Jan-26	12-Jan-26	20-Jan-26 A	19-Feb-26 A	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
	Shrubs And Ground Cover	60	03-Jan-26	12-Jan-26	13-Jan-26 A	02-Mar-26 A	100%	100%	30,079.50	30,079.50	30,079.50	244.00	244.00	244.00	30,079.50	30,079.50	
	Pre-qualification and Material Submittal for agricultural	3	03-Jan-26	05-Jan-26	13-Jan-26 A	13-Jan-26 A	100%	100%	0.00	0.00	0.00	122.00	122.00	122.00	0.00	0.00	
	Pre-qualification and Material Approval for agricultural s	6	06-Jan-26	12-Jan-26	22-Jan-26 A	02-Mar-26 A	100%	100%	30,079.50	30,079.50	30,079.50	122.00	122.00	122.00	30,079.50	30,079.50	
	Procurement	503	28-Dec-25	14-Sep-27	25-Nov-25 A	25-Aug-27	77.99%	91.74%	13,535,185.10	15,922,584.10	15,922,584.10	49841.64	75103.34	75103.36	17,355,662.10	17,355,662.10	25
	Short Lead Item	503	28-Dec-25	06-Apr-27	25-Nov-25 A	25-Aug-27	66.74%	96.72%	4,629,253.10	6,708,705.10	6,708,705.10	2800.00	4299.28	4299.30	6,936,333.10	6,936,333.10	-74
	Road Works - Civil	503	28-Dec-25	06-Apr-27	25-Nov-25 A	25-Aug-27	66.74%	96.72%	4,629,253.10	6,708,705.10	6,708,705.10	2800.00	4299.28	4299.30	6,936,333.10	6,936,333.10	-74
	Steel Reinforcement	24	28-Dec-25	24-Jan-26	02-Dec-25 A	02-Apr-26 A	100%	100%	167,565.00	167,565.00	167,565.00	440.00	440.00	440.00	167,565.00	167,565.00	
	PO for Steel Reinforcement	3	28-Dec-25	30-Dec-25	02-Dec-25 A	02-Dec-25	100%	100%	0.00	0.00	0.00	40.00	40.00	40.00	0.00	0.00	
	Material Delivery for Steel Reinforcement	21	31-Dec-25	24-Jan-26	16-Dec-25 A	02-Apr-26 A	100%	100%	167,565.00	167,565.00	167,565.00	400.00	400.00	400.00	167,565.00	167,565.00	
	Ready Mixed Concrete	29	31-Dec-25	17-Feb-26	17-Dec-25 A	31-Mar-26 A	100%	100%	1,601,570.10	1,601,570.10	1,601,570.10	440.00	440.00	440.00	1,601,570.10	1,601,570.10	
	PO for Ready Mixed Concrete	5	31-Dec-25	05-Jan-26	17-Dec-25 A	17-Dec-25	100%	100%	0.00	0.00	0.00	40.00	40.00	40.00	0.00	0.00	
	Material Delivery for Ready Mixed Concrete	21	25-Jan-26	17-Feb-26	21-Dec-25 A	31-Mar-26 A	100%	100%	1,601,570.10	1,601,570.10	1,601,570.10	400.00	400.00	400.00	1,601,570.10	1,601,570.10	
	Backfilling Materials	44	06-Jan-26	26-Feb-26	25-Nov-25 A	31-Mar-26 A	100%	100%	1,529,448.00	1,529,448.00	1,529,448.00	440.00	440.00	440.00	1,529,448.00	1,529,448.00	
	PO for Backfilling Materials	5	06-Jan-26	11-Jan-26	25-Nov-25 A	25-Nov-25	100%	100%	0.00	0.00	0.00	40.00	40.00	40.00	0.00	0.00	
	Material Delivery for Backfilling Materials	21	02-Feb-26	26-Feb-26	01-Dec-25 A	31-Mar-26 A	100%	100%	1,529,448.00	1,529,448.00	1,529,448.00	400.00	400.00	400.00	1,529,448.00	1,529,448.00	
	Aggregate Base Course	99	12-Jan-26	14-Jun-26	20-Dec-25 A	21-May-26 A	100%	100%	298,440.00	298,440.00	298,440.00	440.00	440.00	440.00	298,440.00	298,440.00	
	PO for Aggregate Base Course	5	12-Jan-26	17-Jan-26	20-Dec-25 A	20-Dec-25	100%	100%	0.00	0.00	0.00	40.00	40.00	40.00	0.00	0.00	
	Material Delivery for Aggregate Base Course	21	17-May-26	14-Jun-26	15-Jan-26 A	21-May-26	100%	100%	298,440.00	298,440.00	298,440.00	400.00	400.00	400.00	298,440.00	298,440.00	
	Precast Concrete Kerb	295	12-Jan-26	06-Dec-26	01-Feb-26 A	23-Jul-26 A	0%	100%	0.00	676,820.00	676,820.00	40.00	440.00	440.00	676,820.00	676,820.00	
	PO for Precast Concrete Kerb	5	12-Jan-26	17-Jan-26	01-Feb-26 A	02-Feb-26 A	100%	100%	0.00	0.00	0.00	40.00	40.00	40.00	0.00	0.00	
	Material Delivery for Precast Concrete Kerb	21	12-Nov-26	06-Dec-26	02-May-26 A	23-Jul-26 A	0%	100%	0.00	676,820.00	676,820.00	0.00	400.00	400.00	676,820.00	676,820.00	

© Oracle Corporation

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Actual Total Cost	Earned Value Cost	Planned Value Labor Units	Actual Labor Units	Earned Value Labor Units	Budgeted Total Cost	At Completion Total Cost	Total Float
	Interlocking Block Pavers	234	12-Jan-26	06-Dec-26	11-Jun-26 A	30-Jul-26 A	0%	100%	0.00	849,240.00	849,240.00	40.00	440.00	440.00	849,240.00	849,240.00	
	PO for Interlocking Block Pavers	5	12-Jan-26	17-Jan-26	11-Jun-26 A	11-Jun-26 A	100%	100%	0.00	0.00	0.00	40.00	40.00	40.00	0.00	0.00	
	Material Delivery for Interlocking Block Pavers	21	12-Nov-26	06-Dec-26	13-Jun-26 A	30-Jul-26 A	0%	100%	0.00	849,240.00	849,240.00	0.00	400.00	400.00	849,240.00	849,240.00	
	Water Proofing	54	06-Jan-26	15-Mar-26	03-Jan-26 A	05-Mar-26 A	100%	100%	70,590.00	70,590.00	70,590.00	440.00	440.00	440.00	70,590.00	70,590.00	
	PO for Water Proofing	5	06-Jan-26	11-Jan-26	03-Jan-26 A	03-Jan-26 A	100%	100%	0.00	0.00	0.00	40.00	40.00	40.00	0.00	0.00	
	Material Delivery for Water Proofing	21	18-Feb-26	15-Mar-26	03-Jan-26 A	05-Mar-26 A	100%	100%	70,590.00	70,590.00	70,590.00	400.00	400.00	400.00	70,590.00	70,590.00	
	Handicap ramp	354	12-Jan-26	30-Mar-27	02-Apr-26 A	10-Jun-26 A	0%	100%	0.00	34,800.00	34,800.00	40.00	440.00	440.00	34,800.00	34,800.00	
	PO for Handicap ramp	5	12-Jan-26	17-Jan-26	02-Apr-26 A	02-Apr-26 A	100%	100%	0.00	0.00	0.00	40.00	40.00	40.00	0.00	0.00	
	Material Delivery for Handicap ramp	15	14-Mar-27	30-Mar-27	10-Jun-26 A	10-Jun-26 A	0%	100%	0.00	34,800.00	34,800.00	0.00	400.00	400.00	34,800.00	34,800.00	
	Pavement Markings	423	12-Jan-26	04-Apr-27	02-Apr-26 A	25-Aug-27	0%	0%	0.00	0.00	0.00	40.00	40.00	40.00	35,820.00	35,820.00	-74
	PO for Pavement Markings	5	12-Jan-26	17-Jan-26	02-Apr-26 A	02-Apr-26 A	100%	100%	0.00	0.00	0.00	40.00	40.00	40.00	0.00	0.00	
	Material Delivery for Pavement Markings	15	14-Mar-27	30-Mar-27	03-Aug-27	21-Aug-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	35,820.00	35,820.00	-74
	Staging Time for Pavement Markings	4	31-Mar-27	04-Apr-27	21-Aug-27	25-Aug-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-74
	Bituminous Base & Wearing Course	465	12-Jan-26	06-Apr-27	20-Dec-25 A	10-Aug-27	57.51%	88.53%	961,640.00	1,480,232.00	1,480,232.00	440.00	739.28	739.30	1,672,040.00	1,672,040.00	-74
	PO for Bituminous Base & Wearing Course	5	12-Jan-26	17-Jan-26	20-Dec-25 A	20-Dec-25	100%	100%	0.00	0.00	0.00	40.00	40.00	40.00	0.00	0.00	
	Material Delivery for Bituminous Base Course	21	15-Jun-26	08-Jul-26	19-May-26 A	11-Aug-26 A	100%	100%	961,640.00	961,640.00	961,640.00	400.00	400.00	400.00	961,640.00	961,640.00	
	Material Delivery for Wearing Course	21	14-Mar-27	06-Apr-27	29-Sep-26 A	10-Aug-27	0%	73%	0.00	518,592.00	518,592.00	0.00	299.28	299.30	710,400.00	710,400.00	-74
	Long Lead Item	498	30-Dec-25	14-Sep-27	09-Dec-25 A	19-Jun-27	85.48%	88.43%	8,905,932.00	9,213,879.00	9,213,879.00	47041.64	70804.06	70804.06	10,419,329.00	10,419,329.00	25
	Sanitary Sewerage	92	31-Dec-25	16-May-26	17-Dec-25 A	13-Apr-26 A	100%	100%	1,137,100.00	1,137,100.00	1,137,100.00	2202.00	2202.00	2202.00	1,137,100.00	1,137,100.00	
	GRP Pipes	87	31-Dec-25	05-May-26	17-Dec-25 A	13-Apr-26 A	100%	100%	705,900.00	705,900.00	705,900.00	1123.00	1123.00	1123.00	705,900.00	705,900.00	
	PO for GRP Pipes for Sewer network	3	31-Dec-25	03-Jan-26	17-Dec-25 A	17-Dec-25	100%	100%	0.00	0.00	0.00	60.00	60.00	60.00	0.00	0.00	
	Material Fabrication for GRP Pipes for Sewer network	75	04-Jan-26	06-Apr-26	18-Dec-25 A	15-Mar-26 A	100%	100%	0.00	0.00	0.00	400.00	400.00	400.00	0.00	0.00	
	Material Delivery for GRP Pipes for Sewer network	15	07-Apr-26	23-Apr-26	29-Dec-25 A	12-Apr-26 A	100%	100%	705,900.00	705,900.00	705,900.00	535.00	535.00	535.00	705,900.00	705,900.00	
	Staging Time for GRP Pipes for Sewer network	10	25-Apr-26	05-May-26	30-Dec-25 A	13-Apr-26 A	100%	100%	0.00	0.00	0.00	128.00	128.00	128.00	0.00	0.00	
	Fiberglass Manholes	80	08-Jan-26	16-May-26	29-Dec-25 A	04-Apr-26 A	100%	100%	431,200.00	431,200.00	431,200.00	1079.00	1079.00	1079.00	431,200.00	431,200.00	
	PO for Fiberglass Manholes for Sewer network	5	08-Jan-26	13-Jan-26	29-Dec-25 A	30-Dec-25	100%	100%	0.00	0.00	0.00	80.00	80.00	80.00	0.00	0.00	
	Material Fabrication for Fiberglass Manholes for Sewer	75	14-Jan-26	16-Apr-26	31-Dec-25 A	28-Jan-26 A	100%	100%	0.00	0.00	0.00	400.00	400.00	400.00	0.00	0.00	
	Material Delivery for Fiberglass Manholes for Sewer ne	15	18-Apr-26	04-May-26	20-Jan-26 A	02-Apr-26 A	100%	100%	431,200.00	431,200.00	431,200.00	535.00	535.00	535.00	431,200.00	431,200.00	
	Staging Time for Fiberglass Manholes for Sewer netwo	10	05-May-26	16-May-26	20-Jan-26 A	04-Apr-26 A	100%	100%	0.00	0.00	0.00	64.00	64.00	64.00	0.00	0.00	
	TSE Network	194	06-Jan-26	30-Aug-26	01-Jan-26 A	23-Apr-26 A	100%	100%	1,162,550.00	1,162,550.00	1,162,550.00	3237.00	3237.00	3237.00	1,162,550.00	1,162,550.00	
	HDPE Pipe (PN 16)	96	06-Jan-26	08-Jun-26	01-Jan-26 A	01-Apr-26 A	100%	100%	631,650.00	631,650.00	631,650.00	1079.00	1079.00	1079.00	631,650.00	631,650.00	
	PO for HDPE Pipe (PN 16) for TSE	5	06-Jan-26	11-Jan-26	01-Jan-26 A	01-Jan-26 A	100%	100%	0.00	0.00	0.00	80.00	80.00	80.00	0.00	0.00	
	Material Fabrication for HDPE Pipe (PN 16) for TSE	75	12-Jan-26	14-Apr-26	03-Jan-26 A	25-Mar-26 A	100%	100%	0.00	0.00	0.00	400.00	400.00	400.00	0.00	0.00	
	Material Delivery for HDPE Pipe (PN 16) for TSE	15	06-May-26	23-May-26	04-Jan-26 A	31-Mar-26 A	100%	100%	631,650.00	631,650.00	631,650.00	535.00	535.00	535.00	631,650.00	631,650.00	
	Staging Time for HDPE Pipe (PN 16) for TSE	10	24-May-26	08-Jun-26	05-Jan-26 A	01-Apr-26 A	100%	100%	0.00	0.00	0.00	64.00	64.00	64.00	0.00	0.00	
	Valves	120	13-Jan-26	07-Jul-26	28-Jan-26 A	29-Mar-26 A	100%	100%	370,700.00	370,700.00	370,700.00	1079.00	1079.00	1079.00	370,700.00	370,700.00	
	PO for Valves for TSE	5	13-Jan-26	18-Jan-26	28-Jan-26 A	28-Jan-26 A	100%	100%	0.00	0.00	0.00	80.00	80.00	80.00	0.00	0.00	
	Material Fabrication for Valves for TSE	90	19-Jan-26	09-May-26	29-Jan-26 A	02-Feb-26 A	100%	100%	0.00	0.00	0.00	400.00	400.00	400.00	0.00	0.00	
	Material Delivery for Valves for TSE	15	09-Jun-26	25-Jun-26	03-Feb-26 A	28-Mar-26 A	100%	100%	370,700.00	370,700.00	370,700.00	535.00	535.00	535.00	370,700.00	370,700.00	
	Staging Time for Valves for TSE	10	27-Jun-26	07-Jul-26	04-Feb-26 A	29-Mar-26 A	100%	100%	0.00	0.00	0.00	64.00	64.00	64.00	0.00	0.00	
	Fire Hydrant	167	12-Jan-26	30-Aug-26	28-Jan-26 A	23-Apr-26 A	100%	100%	160,200.00	160,200.00	160,200.00	1079.00	1079.00	1079.00	160,200.00	160,200.00	

© Oracle Corporation

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Actual Total Cost	Earned Value Cost	Planned Value Labor Units	Actual Labor Units	Earned Value Labor Units	Budgeted Total Cost	At Completion Total Cost	Total Float
	PO for Fire Hydrant	3	12-Jan-26	14-Jan-26	28-Jan-26 A	28-Jan-26 A	100%	100%	0.00	0.00	0.00	80.00	80.00	80.00	0.00	0.00	
	Material Fabrication for Fire Hydrant	120	28-Feb-26	26-Jul-26	29-Jan-26 A	02-Feb-26 A	100%	100%	0.00	0.00	0.00	400.00	400.00	400.00	0.00	0.00	
	Material Delivery for Fire Hydrant	20	27-Jul-26	18-Aug-26	03-Feb-26 A	22-Apr-26 A	100%	100%	160,200.00	160,200.00	160,200.00	535.00	535.00	535.00	160,200.00	160,200.00	
	Staging Time for Fire Hydrant	10	19-Aug-26	30-Aug-26	04-Feb-26 A	23-Apr-26 A	100%	100%	0.00	0.00	0.00	64.00	64.00	64.00	0.00	0.00	
	Stormwater Utilities	136	30-Dec-25	21-Jun-26	09-Dec-25 A	13-Apr-26 A	100%	100%	2,083,132.00	2,083,132.00	2,083,132.00	4528.00	4528.00	4528.00	2,083,132.00	2,083,132.00	
	GRP Pipes	81	31-Dec-25	04-May-26	09-Dec-25 A	13-Apr-26 A	100%	100%	943,530.00	943,530.00	943,530.00	1143.00	1143.00	1143.00	943,530.00	943,530.00	
	PO for GRP Pipes for Storm network	3	31-Dec-25	03-Jan-26	09-Dec-25 A	09-Dec-25	100%	100%	0.00	0.00	0.00	80.00	80.00	80.00	0.00	0.00	
	Material Fabrication for GRP Pipes for Storm network	75	04-Jan-26	06-Apr-26	10-Dec-25 A	12-Mar-26 A	100%	100%	0.00	0.00	0.00	400.00	400.00	400.00	0.00	0.00	
	Material Delivery for GRP Pipes for Storm network	14	07-Apr-26	22-Apr-26	16-Dec-25 A	12-Apr-26 A	100%	100%	943,530.00	943,530.00	943,530.00	535.00	535.00	535.00	943,530.00	943,530.00	
	Staging Time for GRP Pipes for Storm network	10	23-Apr-26	04-May-26	20-Dec-25 A	13-Apr-26 A	100%	100%	0.00	0.00	0.00	128.00	128.00	128.00	0.00	0.00	
	UPVC Pipes	103	30-Dec-25	04-May-26	28-Jan-26 A	02-Apr-26 A	100%	100%	303,902.00	303,902.00	303,902.00	1143.00	1143.00	1143.00	303,902.00	303,902.00	
	PO for UPVC Pipes	3	30-Dec-25	01-Jan-26	28-Jan-26 A	28-Jan-26 A	100%	100%	0.00	0.00	0.00	80.00	80.00	80.00	0.00	0.00	
	Material Fabrication for UPVC Pipes	75	03-Jan-26	05-Apr-26	29-Jan-26 A	29-Mar-26 A	100%	100%	0.00	0.00	0.00	400.00	400.00	400.00	0.00	0.00	
	Material Delivery for UPVC Pipes	15	06-Apr-26	22-Apr-26	31-Jan-26 A	01-Apr-26 A	100%	100%	303,902.00	303,902.00	303,902.00	535.00	535.00	535.00	303,902.00	303,902.00	
	Staging Time for UPVC Pipes	10	23-Apr-26	04-May-26	01-Feb-26 A	02-Apr-26 A	100%	100%	0.00	0.00	0.00	128.00	128.00	128.00	0.00	0.00	
	Inlet Manholes	78	05-Jan-26	06-May-26	17-Dec-25 A	04-Apr-26 A	100%	100%	489,100.00	489,100.00	489,100.00	1143.00	1143.00	1143.00	489,100.00	489,100.00	
	PO for Inlet Manholes for Storm network	5	05-Jan-26	10-Jan-26	17-Dec-25 A	17-Dec-25	100%	100%	0.00	0.00	0.00	80.00	80.00	80.00	0.00	0.00	
	Material Fabrication for Inlet Manholes for Storm netwc	70	11-Jan-26	07-Apr-26	18-Dec-25 A	28-Jan-26 A	100%	100%	0.00	0.00	0.00	400.00	400.00	400.00	0.00	0.00	
	Material Delivery for Inlet Manholes for Storm network	15	08-Apr-26	25-Apr-26	28-Dec-25 A	02-Apr-26 A	100%	100%	489,100.00	489,100.00	489,100.00	535.00	535.00	535.00	489,100.00	489,100.00	
	Staging Time for Inlet Manholes for Storm network	10	26-Apr-26	06-May-26	30-Dec-25 A	04-Apr-26 A	100%	100%	0.00	0.00	0.00	128.00	128.00	128.00	0.00	0.00	
	Concrete chambers	94	13-Jan-26	21-Jun-26	23-Dec-25 A	09-Apr-26 A	100%	100%	346,600.00	346,600.00	346,600.00	1099.00	1099.00	1099.00	346,600.00	346,600.00	
	PO for Concrete chambers	3	13-Jan-26	15-Jan-26	23-Dec-25 A	23-Dec-25	100%	100%	0.00	0.00	0.00	80.00	80.00	80.00	0.00	0.00	
	Material Fabrication for Concrete chambers	75	28-Jan-26	30-Apr-26	27-Dec-25 A	02-Apr-26 A	100%	100%	0.00	0.00	0.00	420.00	420.00	420.00	0.00	0.00	
	Material Delivery for Concrete chambers	20	02-May-26	24-May-26	31-Jan-26 A	08-Apr-26 A	100%	100%	346,600.00	346,600.00	346,600.00	535.00	535.00	535.00	346,600.00	346,600.00	
	Staging Time for Concrete chambers	20	25-May-26	21-Jun-26	01-Feb-26 A	09-Apr-26 A	100%	100%	0.00	0.00	0.00	64.00	64.00	64.00	0.00	0.00	
	Public Water Utility Distribution	172	07-Jan-26	05-Aug-26	01-Jan-26 A	04-Apr-26 A	100%	100%	988,424.00	988,424.00	988,424.00	2198.00	2198.00	2198.00	988,424.00	988,424.00	
	HDPE Pipe (PN 16)	83	07-Jan-26	12-May-26	01-Jan-26 A	04-Apr-26 A	100%	100%	737,624.00	737,624.00	737,624.00	1099.00	1099.00	1099.00	737,624.00	737,624.00	
	PO for HDPE Pipe (PN 16) for Ptable Water	3	07-Jan-26	10-Jan-26	01-Jan-26 A	01-Jan-26 A	100%	100%	0.00	0.00	0.00	80.00	80.00	80.00	0.00	0.00	
	Material Fabrication for HDPE Pipe (PN 16) for Ptable	75	11-Jan-26	13-Apr-26	03-Jan-26 A	25-Mar-26 A	100%	100%	0.00	0.00	0.00	420.00	420.00	420.00	0.00	0.00	
	Material Delivery for HDPE Pipe (PN 16) for Ptable Wa	15	14-Apr-26	30-Apr-26	04-Jan-26 A	02-Apr-26 A	100%	100%	737,624.00	737,624.00	737,624.00	535.00	535.00	535.00	737,624.00	737,624.00	
	Staging Time for HDPE Pipe (PN 16) for Ptable Water	10	02-May-26	12-May-26	05-Jan-26 A	04-Apr-26 A	100%	100%	0.00	0.00	0.00	64.00	64.00	64.00	0.00	0.00	
	Valves	145	12-Jan-26	05-Aug-26	28-Jan-26 A	29-Mar-26 A	100%	100%	250,800.00	250,800.00	250,800.00	1099.00	1099.00	1099.00	250,800.00	250,800.00	
	PO for Valves for Ptable Water	5	12-Jan-26	17-Jan-26	28-Jan-26 A	28-Jan-26 A	100%	100%	0.00	0.00	0.00	80.00	80.00	80.00	0.00	0.00	
	Material Fabrication for Valves for Ptable Water	90	28-Jan-26	18-May-26	29-Jan-26 A	02-Feb-26 A	100%	100%	0.00	0.00	0.00	420.00	420.00	420.00	0.00	0.00	
	Material Delivery for Valves for Ptable Water	15	08-Jul-26	25-Jul-26	03-Feb-26 A	28-Mar-26 A	100%	100%	250,800.00	250,800.00	250,800.00	535.00	535.00	535.00	250,800.00	250,800.00	
	Staging Time for Valves for Ptable Water	10	26-Jul-26	05-Aug-26	04-Feb-26 A	29-Mar-26 A	100%	100%	0.00	0.00	0.00	64.00	64.00	64.00	0.00	0.00	
	Fence & Gates	323	01-Jan-26	20-Aug-26	27-Dec-25 A	30-Jan-27	100%	96.72%	952,504.00	921,304.00	921,304.00	3343.00	2424.00	2424.00	952,504.00	952,504.00	26
	Metal Fence	134	01-Jan-26	09-May-26	27-Dec-25 A	30-Jul-26 A	100%	100%	872,560.00	872,560.00	872,560.00	1153.00	1153.00	1153.00	872,560.00	872,560.00	
	PO for Metal Fence	5	01-Jan-26	06-Jan-26	27-Dec-25 A	27-Dec-25	100%	100%	0.00	0.00	0.00	80.00	80.00	80.00	0.00	0.00	
	Material Fabrication for Metal Fence	75	07-Jan-26	09-Apr-26	28-Dec-25 A	08-Jun-26 A	100%	100%	0.00	0.00	0.00	410.00	410.00	410.00	0.00	0.00	
	Material Delivery for Metal Fence	15	11-Apr-26	27-Apr-26	10-Mar-26 A	28-Jul-26 A	100%	100%	872,560.00	872,560.00	872,560.00	535.00	535.00	535.00	872,560.00	872,560.00	
	Staging Time for Metal Fence	10	28-Apr-26	09-May-26	11-Mar-26 A	30-Jul-26 A	100%	100%	0.00	0.00	0.00	128.00	128.00	128.00	0.00	0.00	

© Oracle Corporation

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Actual Total Cost	Earned Value Cost	Planned Value Labor Units	Actual Labor Units	Earned Value Labor Units	Budgeted Total Cost	At Completion Total Cost	Total Float
	Gates	323	05-Jan-26	20-Aug-26	27-Dec-25 A	30-Jan-27	100%	0%	31,200.00	0.00	0.00	1079.00	160.00	160.00	31,200.00	31,200.00	-19
	PO for Gates	5	05-Jan-26	10-Jan-26	27-Dec-25 A	27-Dec-25	100%	100%	0.00	0.00	0.00	80.00	80.00	80.00	0.00	0.00	
	Material Fabrication for Gates	70	28-Apr-26	22-Jul-26	28-Dec-25 A	31-Dec-26	100%	20%	0.00	0.00	0.00	400.00	80.00	80.00	0.00	0.00	-19
	Material Delivery for Gates	15	23-Jul-26	09-Aug-26	02-Jan-27	18-Jan-27	100%	0%	31,200.00	0.00	0.00	535.00	0.00	0.00	31,200.00	31,200.00	-19
	Staging Time for Gates	10	10-Aug-26	20-Aug-26	19-Jan-27	30-Jan-27	100%	0%	0.00	0.00	0.00	64.00	0.00	0.00	0.00	0.00	-19
	Paint On Cement Plaster	118	11-Jan-26	10-Jun-26	13-Jan-26 A	16-Apr-26 A	100%	100%	48,744.00	48,744.00	48,744.00	1111.00	1111.00	1111.00	48,744.00	48,744.00	
	PO for Paint On Cement Plaster	5	11-Jan-26	15-Jan-26	13-Jan-26 A	13-Jan-26 A	100%	100%	0.00	0.00	0.00	80.00	80.00	80.00	0.00	0.00	
	Material Fabrication for Paint On Cement Plaster	30	11-Apr-26	14-May-26	09-Apr-26 A	12-Apr-26 A	100%	100%	0.00	0.00	0.00	400.00	400.00	400.00	0.00	0.00	
	Material Delivery for Paint On Cement Plaster	10	16-May-26	26-May-26	15-Apr-26 A	15-Apr-26 A	100%	100%	48,744.00	48,744.00	48,744.00	535.00	535.00	535.00	48,744.00	48,744.00	
	Staging Time for Paint On Cement Plaster	9	01-Jun-26	10-Jun-26	16-Apr-26 A	16-Apr-26 A	100%	100%	0.00	0.00	0.00	96.00	96.00	96.00	0.00	0.00	
	Telecommunications	238	04-Jan-26	02-Dec-26	08-Feb-26 A	26-Apr-26 A	64.07%	100%	471,770.00	736,322.00	736,322.00	2574.00	3237.00	3237.00	736,322.00	736,322.00	
	Pipe for the Duct	227	04-Jan-26	08-Oct-26	15-Feb-26 A	30-Mar-26 A	100%	100%	460,762.00	460,762.00	460,762.00	1079.00	1079.00	1079.00	460,762.00	460,762.00	
	PO for Pipe for Duct	5	04-Jan-26	08-Jan-26	15-Feb-26 A	15-Feb-26 A	100%	100%	0.00	0.00	0.00	80.00	80.00	80.00	0.00	0.00	
	Material Fabrication for Pipe for Duct	55	01-Jul-26	02-Sep-26	17-Feb-26 A	05-Mar-26 A	100%	100%	0.00	0.00	0.00	400.00	400.00	400.00	0.00	0.00	
	Material Delivery for Pipe for Duct	15	03-Sep-26	20-Sep-26	21-Feb-26 A	30-Mar-26 A	100%	100%	460,762.00	460,762.00	460,762.00	535.00	535.00	535.00	460,762.00	460,762.00	
	Staging Time for Pipe for Duct	15	21-Sep-26	08-Oct-26	22-Feb-26 A	30-Mar-26 A	100%	100%	0.00	0.00	0.00	64.00	64.00	64.00	0.00	0.00	
	Low Voltage Cables	231	11-Jan-26	24-Nov-26	08-Feb-26 A	16-Apr-26 A	80%	100%	11,008.00	13,760.00	13,760.00	1015.00	1079.00	1079.00	13,760.00	13,760.00	
	PO for Low Voltage Cables	5	11-Jan-26	15-Jan-26	08-Feb-26 A	08-Feb-26 A	100%	100%	0.00	0.00	0.00	80.00	80.00	80.00	0.00	0.00	
	Material Fabrication for Low Voltage Cables	55	01-Jul-26	02-Sep-26	10-Feb-26 A	09-Apr-26 A	100%	100%	0.00	0.00	0.00	400.00	400.00	400.00	0.00	0.00	
	Material Delivery for Low Voltage Cables	20	10-Oct-26	01-Nov-26	14-Mar-26 A	15-Apr-26 A	80%	100%	11,008.00	13,760.00	13,760.00	535.00	535.00	535.00	13,760.00	13,760.00	
	Staging Time for Low Voltage Cables	20	02-Nov-26	24-Nov-26	15-Mar-26 A	16-Apr-26 A	0%	100%	0.00	0.00	0.00	0.00	64.00	64.00	0.00	0.00	
	Manhole	230	13-Jan-26	02-Dec-26	18-Feb-26 A	26-Apr-26 A	0%	100%	0.00	261,800.00	261,800.00	480.00	1079.00	1079.00	261,800.00	261,800.00	
	PO for Manhole	5	13-Jan-26	18-Jan-26	18-Feb-26 A	19-Feb-26 A	100%	100%	0.00	0.00	0.00	80.00	80.00	80.00	0.00	0.00	
	Material Fabrication for Manhole	75	01-Jul-26	27-Sep-26	21-Feb-26 A	20-Apr-26 A	100%	100%	0.00	0.00	0.00	400.00	400.00	400.00	0.00	0.00	
	Material Delivery for Manhole	15	02-Nov-26	18-Nov-26	15-Mar-26 A	25-Apr-26 A	0%	100%	0.00	261,800.00	261,800.00	0.00	535.00	535.00	261,800.00	261,800.00	
	Staging Time for Manhole	12	19-Nov-26	02-Dec-26	16-Mar-26 A	26-Apr-26 A	0%	100%	0.00	0.00	0.00	0.00	64.00	64.00	0.00	0.00	
	Road Works - Civil	369	12-Jan-26	04-Jan-27	07-Apr-26 A	04-Jul-26 A	0%	100%	0.00	137,260.00	137,260.00	480.00	1079.00	1079.00	137,260.00	137,260.00	
	Traffic Signs	369	12-Jan-26	04-Jan-27	07-Apr-26 A	04-Jul-26 A	0%	100%	0.00	137,260.00	137,260.00	480.00	1079.00	1079.00	137,260.00	137,260.00	
	PO for Traffic Signs	5	12-Jan-26	17-Jan-26	07-Apr-26 A	08-Apr-26 A	100%	100%	0.00	0.00	0.00	80.00	80.00	80.00	0.00	0.00	
	Material Fabrication for Traffic Signs	90	28-Jan-26	18-May-26	09-Apr-26 A	01-Jul-26 A	100%	100%	0.00	0.00	0.00	400.00	400.00	400.00	0.00	0.00	
	Material Delivery for Traffic Signs	15	07-Dec-26	23-Dec-26	13-Jun-26 A	02-Jul-26 A	0%	100%	0.00	137,260.00	137,260.00	0.00	535.00	535.00	137,260.00	137,260.00	
	Staging Time for Traffic Signs	10	24-Dec-26	04-Jan-27	14-Jun-26 A	04-Jul-26 A	0%	100%	0.00	0.00	0.00	0.00	64.00	64.00	0.00	0.00	
	Electrical Network	398	04-Jan-26	02-Feb-27	08-Feb-26 A	19-Jun-27	99.56%	51.23%	1,819,732.00	936,412.00	936,412.00	13030.28	9737.01	9737.01	1,827,732.00	1,827,732.00	-81
	Pipe for the Duct	115	04-Jan-26	07-Jun-26	15-Feb-26 A	31-Mar-26 A	100%	100%	107,032.00	107,032.00	107,032.00	1079.00	1079.00	1079.00	107,032.00	107,032.00	
	PO for Pipe for Duct	3	04-Jan-26	06-Jan-26	15-Feb-26 A	16-Feb-26 A	100%	100%	0.00	0.00	0.00	80.00	80.00	80.00	0.00	0.00	
	Material Fabrication for Pipe for Duct	90	07-Jan-26	27-Apr-26	16-Feb-26 A	24-Mar-26 A	100%	100%	0.00	0.00	0.00	400.00	400.00	400.00	0.00	0.00	
	Material Delivery for Pipe for Duct	15	05-May-26	21-May-26	25-Feb-26 A	28-Mar-26 A	100%	100%	107,032.00	107,032.00	107,032.00	535.00	535.00	535.00	107,032.00	107,032.00	
	Staging Time for Valves for Pipe for Duct	10	23-May-26	07-Jun-26	26-Feb-26 A	31-Mar-26 A	100%	100%	0.00	0.00	0.00	64.00	64.00	64.00	0.00	0.00	
	Cable Termination & Joints	174	11-Jan-26	24-Jun-26	02-Sep-26 A	30-Mar-27	100%	0%	39,320.00	0.00	0.00	1015.00	0.00	0.00	39,320.00	39,320.00	-138
	PO for Cable Termination & Joints	5	11-Jan-26	15-Jan-26	02-Sep-26 A	02-Nov-26	100%	0%	0.00	0.00	0.00	80.00	0.00	0.00	0.00	0.00	-131
	Material Fabrication for Cable Termination & Joints	90	28-Jan-26	18-May-26	03-Nov-26	20-Feb-27	100%	0%	0.00	0.00	0.00	400.00	0.00	0.00	0.00	0.00	-131
	Material Delivery for Cable Termination & Joints	15	23-May-26	13-Jun-26	21-Feb-27	10-Mar-27	100%	0%	39,320.00	0.00	0.00	535.00	0.00	0.00	39,320.00	39,320.00	-131

© Oracle Corporation

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Actual Total Cost	Earned Value Cost	Planned Value Labor Units	Actual Labor Units	Earned Value Labor Units	Budgeted Total Cost	At Completion Total Cost	Total Float
	Stagging Time for Cable Termination & Joints	10	14-Jun-26	24-Jun-26	20-Mar-27	30-Mar-27	100%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-138
	Earthing System	228	11-Jan-26	09-Aug-26	08-Feb-26 A	10-May-26 A	100%	100%	35,900.00	35,900.00	35,900.00	1015.00	1015.00	1015.00	35,900.00	35,900.00	
	PO for Earthing System	5	11-Jan-26	15-Jan-26	08-Feb-26 A	09-Feb-26 A	100%	100%	0.00	0.00	0.00	80.00	80.00	80.00	0.00	0.00	
	Material Fabrication for Earthing System	60	28-Apr-26	11-Jul-26	27-Feb-26 A	05-Mar-26 A	100%	100%	0.00	0.00	0.00	400.00	400.00	400.00	0.00	0.00	
	Material Delivery for Earthing System	15	12-Jul-26	28-Jul-26	02-May-26 A	07-May-26	100%	100%	35,900.00	35,900.00	35,900.00	535.00	535.00	535.00	35,900.00	35,900.00	
	Stagging Time for Earthing System	10	29-Jul-26	09-Aug-26	09-May-26 A	10-May-26	100%	100%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	
	Medium Voltage Cable	164	13-Jan-26	01-Jun-26	02-Sep-26 A	18-Mar-27	100%	0%	640,000.00	0.00	0.00	1079.00	0.00	0.00	640,000.00	640,000.00	-163
	PO for Medium Voltage Cable	5	13-Jan-26	18-Jan-26	02-Sep-26 A	02-Nov-26	100%	0%	0.00	0.00	0.00	80.00	0.00	0.00	0.00	0.00	-146
	Material Fabrication for Medium Voltage Cable	60	01-Feb-26	16-Apr-26	23-Nov-26	31-Jan-27	100%	0%	0.00	0.00	0.00	400.00	0.00	0.00	0.00	0.00	-163
	Material Delivery for Medium Voltage Cable	15	23-Apr-26	10-May-26	07-Feb-27	01-Mar-27	100%	0%	640,000.00	0.00	0.00	535.00	0.00	0.00	640,000.00	640,000.00	-163
	Staging Time for Medium Voltage Cable	15	11-May-26	01-Jun-26	02-Mar-27	18-Mar-27	100%	0%	0.00	0.00	0.00	64.00	0.00	0.00	0.00	0.00	-163
	Street Lighting Sub-station	258	11-Jan-26	07-Sep-26	05-Apr-26 A	20-May-27	100%	0%	68,000.00	0.00	0.00	1079.00	80.00	80.00	68,000.00	68,000.00	-105
	PO for Street Lighting Sub-station	5	11-Jan-26	15-Jan-26	05-Apr-26 A	05-Apr-26 A	100%	100%	0.00	0.00	0.00	80.00	80.00	80.00	0.00	0.00	
	Material Fabrication for Street Lighting Sub-station	60	18-Apr-26	30-Jun-26	01-Feb-27	17-Apr-27	100%	0%	0.00	0.00	0.00	400.00	0.00	0.00	0.00	0.00	-105
	Material Delivery for Street Lighting Sub-station	15	10-Aug-26	26-Aug-26	18-Apr-27	04-May-27	100%	0%	68,000.00	0.00	0.00	535.00	0.00	0.00	68,000.00	68,000.00	-105
	Staging Time for Street Lighting Sub-station	10	27-Aug-26	07-Sep-26	05-May-27	20-May-27	100%	0%	0.00	0.00	0.00	64.00	0.00	0.00	0.00	0.00	-105
	Low Voltage Cables	204	07-Jan-26	26-Sep-26	08-Feb-26 A	16-Apr-26 A	100%	100%	309,640.00	309,640.00	309,640.00	1079.00	1079.00	1079.00	309,640.00	309,640.00	
	PO for Low Voltage Cables	5	07-Jan-26	12-Jan-26	08-Feb-26 A	09-Feb-26 A	100%	100%	0.00	0.00	0.00	80.00	80.00	80.00	0.00	0.00	
	Material Fabrication for Low Voltage Cables	60	18-Apr-26	30-Jun-26	11-Feb-26 A	09-Apr-26 A	100%	100%	0.00	0.00	0.00	400.00	400.00	400.00	0.00	0.00	
	Material Delivery for Low Voltage Cables	15	27-Aug-26	13-Sep-26	14-Mar-26 A	15-Apr-26 A	100%	100%	309,640.00	309,640.00	309,640.00	535.00	535.00	535.00	309,640.00	309,640.00	
	Staging Time for Low Voltage Cables	10	14-Sep-26	26-Sep-26	15-Mar-26 A	16-Apr-26 A	100%	100%	0.00	0.00	0.00	64.00	64.00	64.00	0.00	0.00	
	Ring Main Unit	188	11-Jan-26	25-Oct-26	02-Nov-26	19-Jun-27	100%	0%	144,000.00	0.00	0.00	1079.00	0.00	0.00	144,000.00	144,000.00	-105
	PO for Ring Main Unit	5	11-Jan-26	15-Jan-26	02-Nov-26	08-Nov-26	100%	0%	0.00	0.00	0.00	80.00	0.00	0.00	0.00	0.00	-55
	Material Fabrication for Ring Main Unit	70	01-Jul-26	20-Sep-26	20-Jan-27	17-Apr-27	100%	0%	0.00	0.00	0.00	400.00	0.00	0.00	0.00	0.00	-80
	Material Delivery for Ring Main Unit	15	27-Sep-26	13-Oct-26	22-May-27	07-Jun-27	100%	0%	144,000.00	0.00	0.00	535.00	0.00	0.00	144,000.00	144,000.00	-105
	Staging Time for Ring Main Unit	10	14-Oct-26	25-Oct-26	08-Jun-27	19-Jun-27	100%	0%	0.00	0.00	0.00	64.00	0.00	0.00	0.00	0.00	-105
	Lighting poles	199	13-Jan-26	10-Sep-26	16-Feb-26 A	13-Apr-26 A	100%	100%	301,240.00	301,240.00	301,240.00	1079.00	1079.00	1079.00	301,240.00	301,240.00	
	PO for Lighting poles	4	13-Jan-26	17-Jan-26	16-Feb-26 A	16-Feb-26 A	100%	100%	0.00	0.00	0.00	80.00	80.00	80.00	0.00	0.00	
	Material Fabrication for Lighting poles	75	11-May-26	10-Aug-26	17-Feb-26 A	31-Mar-26 A	100%	100%	0.00	0.00	0.00	400.00	400.00	400.00	0.00	0.00	
	Material Delivery for Lighting poles	15	11-Aug-26	27-Aug-26	01-Apr-26 A	12-Apr-26 A	100%	100%	301,240.00	301,240.00	301,240.00	535.00	535.00	535.00	301,240.00	301,240.00	
	Staging Time for Lighting poles	12	29-Aug-26	10-Sep-26	02-Apr-26 A	13-Apr-26 A	100%	100%	0.00	0.00	0.00	64.00	64.00	64.00	0.00	0.00	
	Lighting panels	219	11-Jan-26	05-Nov-26	05-Apr-26 A	12-Aug-26 A	0%	0%	0.00	0.00	0.00	1027.80	1079.00	1079.00	0.00	0.00	
	PO for Lighting panels	6	11-Jan-26	17-Jan-26	05-Apr-26 A	05-Apr-26 A	100%	100%	0.00	0.00	0.00	80.00	80.00	80.00	0.00	0.00	
	Material Fabrication for Lighting panels	75	01-Jul-26	27-Sep-26	02-May-26 A	06-Aug-26	100%	100%	0.00	0.00	0.00	400.00	400.00	400.00	0.00	0.00	
	Material Delivery for Lighting panels	15	28-Sep-26	14-Oct-26	08-Aug-26 A	10-Aug-26	100%	100%	0.00	0.00	0.00	535.00	535.00	535.00	0.00	0.00	
	Staging Time for Lighting panels	10	26-Oct-26	05-Nov-26	12-Aug-26 A	12-Aug-26	20%	100%	0.00	0.00	0.00	12.80	64.00	64.00	0.00	0.00	
	Street Lighting Luminaire	199	13-Jan-26	10-Sep-26	16-Feb-26 A	13-Apr-26 A	100%	100%	88,600.00	88,600.00	88,600.00	1079.00	1079.00	1079.00	88,600.00	88,600.00	
	PO for Street Lighting Luminaire	4	13-Jan-26	17-Jan-26	16-Feb-26 A	16-Feb-26 A	100%	100%	0.00	0.00	0.00	80.00	80.00	80.00	0.00	0.00	
	Material Fabrication for Street Lighting Luminaire	75	11-May-26	10-Aug-26	17-Feb-26 A	31-Mar-26 A	100%	100%	0.00	0.00	0.00	400.00	400.00	400.00	0.00	0.00	
	Material Delivery for Street Lighting Luminaire	15	11-Aug-26	27-Aug-26	01-Apr-26 A	12-Apr-26 A	100%	100%	88,600.00	88,600.00	88,600.00	535.00	535.00	535.00	88,600.00	88,600.00	
	Staging Time for Street Lighting Luminaire	12	29-Aug-26	10-Sep-26	02-Apr-26 A	13-Apr-26 A	100%	100%	0.00	0.00	0.00	64.00	64.00	64.00	0.00	0.00	
	System for KWHM	250	11-Jan-26	02-Feb-27	16-Jul-26 A	12-Aug-26 A	0%	100%	0.00	8,000.00	8,000.00	278.55	1089.01	1089.01	8,000.00	8,000.00	
	PO for System for KWHM	6	11-Jan-26	17-Jan-26	16-Jul-26 A	16-Jul-26 A	100%	100%	0.00	0.00	0.00	80.00	80.00	80.00	0.00	0.00	

© Oracle Corporation

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Actual Total Cost	Earned Value Cost	Planned Value Labor Units	Actual Labor Units	Earned Value Labor Units	Budgeted Total Cost	At Completion Total Cost	Total Float
	Material Fabrication for System for KWHM	90	21-Sep-26	04-Jan-27	18-Jul-26 A	06-Aug-26	34.44%	100%	0.00	0.00	0.00	198.55	410.01	410.01	0.00	0.00	
	Material Delivery for System for KWHM	15	05-Jan-27	21-Jan-27	08-Aug-26 A	10-Aug-26	0%	100%	0.00	8,000.00	8,000.00	0.00	535.00	535.00	8,000.00	8,000.00	
	Staging Time for System for KWHM	10	23-Jan-27	02-Feb-27	11-Aug-26 A	12-Aug-26	0%	100%	0.00	0.00	0.00	0.00	64.00	64.00	0.00	0.00	
	Feeder Piller	105	11-Jan-26	01-Nov-26	16-Jul-26 A	12-Aug-26 A	100%	100%	70,000.00	70,000.00	70,000.00	1061.93	1079.00	1079.00	70,000.00	70,000.00	
	PO for Feeder Piller	6	11-Jan-26	17-Jan-26	16-Jul-26 A	16-Jul-26 A	100%	100%	0.00	0.00	0.00	80.00	80.00	80.00	0.00	0.00	
	Material Fabrication for Feeder Piller	75	01-Jul-26	27-Sep-26	18-Jul-26 A	06-Aug-26	100%	100%	0.00	0.00	0.00	400.00	400.00	400.00	0.00	0.00	
	Material Delivery for Feeder Piller	15	28-Sep-26	14-Oct-26	08-Aug-26 A	10-Aug-26	100%	100%	70,000.00	70,000.00	70,000.00	535.00	535.00	535.00	70,000.00	70,000.00	
	Staging Time for Feeder Piller	15	15-Oct-26	01-Nov-26	11-Aug-26 A	12-Aug-26	73.33%	100%	0.00	0.00	0.00	46.93	64.00	64.00	0.00	0.00	
	Street Lighting Panels	105	11-Jan-26	26-Oct-26	16-Jul-26 A	12-Aug-26 A	100%	100%	16,000.00	16,000.00	16,000.00	1079.00	1079.00	1079.00	16,000.00	16,000.00	
	PO for Street Lighting Panels	6	11-Jan-26	17-Jan-26	16-Jul-26 A	16-Jul-26 A	100%	100%	0.00	0.00	0.00	80.00	80.00	80.00	0.00	0.00	
	Material Fabrication for Street Lighting Panels	75	01-Jul-26	27-Sep-26	18-Jul-26 A	06-Aug-26	100%	100%	0.00	0.00	0.00	400.00	400.00	400.00	0.00	0.00	
	Material Delivery for Street Lighting Panels	15	28-Sep-26	14-Oct-26	08-Aug-26 A	10-Aug-26	100%	100%	16,000.00	16,000.00	16,000.00	535.00	535.00	535.00	16,000.00	16,000.00	
	Staging Time for Street Lighting Panels	10	15-Oct-26	26-Oct-26	11-Aug-26 A	12-Aug-26	100%	100%	0.00	0.00	0.00	64.00	64.00	64.00	0.00	0.00	
	CCTV feeding system and GSM	295	11-Jan-26	11-Mar-27	30-Mar-26 A	10-Jun-26 A	24.64%	100%	109,120.00	442,840.00	442,840.00	9272.24	18343.00	18343.00	442,840.00	442,840.00	
	LED Screen 43" (24/7 operation) wit	295	13-Jan-26	12-Dec-26	30-Mar-26 A	10-Jun-26 A	0%	100%	0.00	12,000.00	12,000.00	386.67	1079.00	1079.00	12,000.00	12,000.00	
	PO for LED Screen 43" (24/7 operation) with Ethernet	5	13-Jan-26	18-Jan-26	30-Mar-26 A	30-Mar-26 A	100%	100%	0.00	0.00	0.00	80.00	80.00	80.00	0.00	0.00	
	Material Fabrication for LED Screen 43" (24/7 operatio	60	03-Sep-26	12-Nov-26	04-Apr-26 A	04-Jun-26 A	76.67%	100%	0.00	0.00	0.00	306.67	400.00	400.00	0.00	0.00	
	Material Delivery for LED Screen 43" (24/7 operation) v	15	14-Nov-26	30-Nov-26	10-Jun-26 A	10-Jun-26 A	0%	100%	0.00	12,000.00	12,000.00	0.00	535.00	535.00	12,000.00	12,000.00	
	Staging Time for LED Screen 43" (24/7 operation) with	10	01-Dec-26	12-Dec-26	10-Jun-26 A	10-Jun-26 A	0%	100%	0.00	0.00	0.00	0.00	64.00	64.00	0.00	0.00	
	Network Video Recorder 4k 64 Cha	251	17-Jan-26	25-Feb-27	30-Mar-26 A	10-Jun-26 A	0%	100%	0.00	10,000.00	10,000.00	80.00	1079.00	1079.00	10,000.00	10,000.00	
	PO for Network Video Recorder 4k 64 Channel	2	17-Jan-26	18-Jan-26	30-Mar-26 A	30-Mar-26 A	100%	100%	0.00	0.00	0.00	80.00	80.00	80.00	0.00	0.00	
	Material Fabrication for Network Video Recorder 4k 64	65	14-Nov-26	27-Jan-27	04-Apr-26 A	04-Jun-26 A	0%	100%	0.00	0.00	0.00	0.00	400.00	400.00	0.00	0.00	
	Material Delivery for Network Video Recorder 4k 64 Cl	10	28-Jan-27	08-Feb-27	10-Jun-26 A	10-Jun-26 A	0%	100%	0.00	10,000.00	10,000.00	0.00	535.00	535.00	10,000.00	10,000.00	
	Staging Time for Network Video Recorder 4k 64 Chan	10	14-Feb-27	25-Feb-27	10-Jun-26 A	10-Jun-26 A	0%	100%	0.00	0.00	0.00	0.00	64.00	64.00	0.00	0.00	
	Keypad	261	17-Jan-26	11-Mar-27	30-Mar-26 A	10-Jun-26 A	0%	100%	0.00	20,000.00	20,000.00	80.00	1079.00	1079.00	20,000.00	20,000.00	
	PO for Keypad	2	17-Jan-26	18-Jan-26	30-Mar-26 A	30-Mar-26 A	100%	100%	0.00	0.00	0.00	80.00	80.00	80.00	0.00	0.00	
	Material Fabrication for Keypad	75	14-Nov-26	08-Feb-27	04-Apr-26 A	04-Jun-26 A	0%	100%	0.00	0.00	0.00	0.00	400.00	400.00	0.00	0.00	
	Material Delivery for Keypad	12	14-Feb-27	28-Feb-27	10-Jun-26 A	10-Jun-26 A	0%	100%	0.00	20,000.00	20,000.00	0.00	535.00	535.00	20,000.00	20,000.00	
	Staging Time for Keypad	10	01-Mar-27	11-Mar-27	10-Jun-26 A	10-Jun-26 A	0%	100%	0.00	0.00	0.00	0.00	64.00	64.00	0.00	0.00	
	Fiber Optic Patch Panel 12 port	216	11-Jan-26	01-Nov-26	30-Mar-26 A	10-Jun-26 A	100%	100%	17,640.00	17,640.00	17,640.00	1061.93	1079.00	1079.00	17,640.00	17,640.00	
	PO for Fiber Optic Patch Panel 12 port	5	11-Jan-26	15-Jan-26	30-Mar-26 A	30-Mar-26 A	100%	100%	0.00	0.00	0.00	80.00	80.00	80.00	0.00	0.00	
	Material Fabrication for Fiber Optic Patch Panel 12 port	75	01-Jul-26	27-Sep-26	04-Apr-26 A	04-Jun-26 A	100%	100%	0.00	0.00	0.00	400.00	400.00	400.00	0.00	0.00	
	Material Delivery for Fiber Optic Patch Panel 12 port	15	28-Sep-26	14-Oct-26	10-Jun-26 A	10-Jun-26 A	100%	100%	17,640.00	17,640.00	17,640.00	535.00	535.00	535.00	17,640.00	17,640.00	
	Staging Time for Fiber Optic Patch Panel 12 port	15	15-Oct-26	01-Nov-26	10-Jun-26 A	10-Jun-26 A	73.33%	100%	0.00	0.00	0.00	46.93	64.00	64.00	0.00	0.00	
	Modular Industrial Switches for mai	246	14-Jan-26	17-Dec-26	30-Mar-26 A	10-Jun-26 A	0%	100%	0.00	3,000.00	3,000.00	480.00	1079.00	1079.00	3,000.00	3,000.00	
	PO for Modular Industrial Switches for main pole	5	14-Jan-26	19-Jan-26	30-Mar-26 A	30-Mar-26 A	100%	100%	0.00	0.00	0.00	80.00	80.00	80.00	0.00	0.00	
	Material Fabrication for Modular Industrial Switches for	75	01-Jul-26	27-Sep-26	04-Apr-26 A	04-Jun-26 A	100%	100%	0.00	0.00	0.00	400.00	400.00	400.00	0.00	0.00	
	Material Delivery for Modular Industrial Switches for ma	15	02-Nov-26	18-Nov-26	10-Jun-26 A	10-Jun-26 A	0%	100%	0.00	3,000.00	3,000.00	0.00	535.00	535.00	3,000.00	3,000.00	
	Staging Time for Modular Industrial Switches for main p	15	01-Dec-26	17-Dec-26	10-Jun-26 A	10-Jun-26 A	0%	100%	0.00	0.00	0.00	0.00	64.00	64.00	0.00	0.00	
	8POE ports Industrial Switches for r	206	13-Jan-26	07-Nov-26	30-Mar-26 A	05-May-26 A	100%	100%	12,000.00	12,000.00	12,000.00	1050.20	1079.00	1079.00	12,000.00	12,000.00	
	PO for 8POE ports Industrial Switches for remote poles	5	13-Jan-26	18-Jan-26	30-Mar-26 A	30-Mar-26 A	100%	100%	0.00	0.00	0.00	80.00	80.00	80.00	0.00	0.00	
	Material Fabrication for 8POE ports Industrial Switches	70	01-Jul-26	20-Sep-26	04-Apr-26 A	30-Apr-26 A	100%	100%	0.00	0.00	0.00	400.00	400.00	400.00	0.00	0.00	
	Material Delivery for 8POE ports Industrial Switches for	20	21-Sep-26	14-Oct-26	02-May-26 A	04-May-26	100%	100%	12,000.00	12,000.00	12,000.00	535.00	535.00	535.00	12,000.00	12,000.00	

© Oracle Corporation

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Actual Total Cost	Earned Value Cost	Planned Value Labor Units	Actual Labor Units	Earned Value Labor Units	Budgeted Total Cost	At Completion Total Cost	Total Float
	Staging Time for 8POE ports Industrial Switches for ren	20	15-Oct-26	07-Nov-26	05-May-26 A	05-May-26	55%	100%	0.00	0.00	0.00	35.20	64.00	64.00	0.00	0.00	
	Core Switch	263	13-Jan-26	16-Jan-27	30-Mar-26 A	05-May-26 A	0%	100%	0.00	12,000.00	12,000.00	245.33	1079.00	1079.00	12,000.00	12,000.00	
	PO for Core Switch	5	13-Jan-26	18-Jan-26	30-Mar-26 A	30-Mar-26 A	100%	100%	0.00	0.00	0.00	80.00	80.00	80.00	0.00	0.00	
	Material Fabrication for Core Switch	75	21-Sep-26	17-Dec-26	04-Apr-26 A	30-Apr-26 A	41.33%	100%	0.00	0.00	0.00	165.33	400.00	400.00	0.00	0.00	
	Material Delivery for Core Switch	15	19-Dec-26	04-Jan-27	02-May-26 A	04-May-26	0%	100%	0.00	12,000.00	12,000.00	0.00	535.00	535.00	12,000.00	12,000.00	
	Staging Time for Core Switch	10	05-Jan-27	16-Jan-27	05-May-26 A	05-May-26	0%	100%	0.00	0.00	0.00	0.00	64.00	64.00	0.00	0.00	
	Access Switch 48 port	270	13-Jan-26	20-Jan-27	30-Mar-26 A	05-May-26 A	0%	100%	0.00	6,000.00	6,000.00	208.00	1079.00	1079.00	6,000.00	6,000.00	
	PO for Access Switch 48 port	5	13-Jan-26	18-Jan-26	30-Mar-26 A	30-Mar-26 A	100%	100%	0.00	0.00	0.00	80.00	80.00	80.00	0.00	0.00	
	Material Fabrication for Access Switch 48 port	75	30-Sep-26	26-Dec-26	04-Apr-26 A	30-Apr-26 A	32%	100%	0.00	0.00	0.00	128.00	400.00	400.00	0.00	0.00	
	Material Delivery for Access Switch 48 port	15	27-Dec-26	12-Jan-27	02-May-26 A	04-May-26	0%	100%	0.00	6,000.00	6,000.00	0.00	535.00	535.00	6,000.00	6,000.00	
	Staging Time for Access Switch 48 port	7	13-Jan-27	20-Jan-27	05-May-26 A	05-May-26	0%	100%	0.00	0.00	0.00	0.00	64.00	64.00	0.00	0.00	
	Server	208	13-Jan-26	10-Nov-26	30-Mar-26 A	05-May-26 A	100%	100%	39,000.00	39,000.00	39,000.00	1036.33	1079.00	1079.00	39,000.00	39,000.00	
	PO for Server	5	13-Jan-26	18-Jan-26	30-Mar-26 A	30-Mar-26 A	100%	100%	0.00	0.00	0.00	80.00	80.00	80.00	0.00	0.00	
	Material Fabrication for Server	77	01-Jul-26	29-Sep-26	04-Apr-26 A	30-Apr-26 A	100%	100%	0.00	0.00	0.00	400.00	400.00	400.00	0.00	0.00	
	Material Delivery for Server	18	30-Sep-26	20-Oct-26	02-May-26 A	04-May-26	100%	100%	39,000.00	39,000.00	39,000.00	535.00	535.00	535.00	39,000.00	39,000.00	
	Staging Time for Server	18	21-Oct-26	10-Nov-26	05-May-26 A	05-May-26	33.33%	100%	0.00	0.00	0.00	21.33	64.00	64.00	0.00	0.00	
	Stand rack 42U- 19"	270	13-Jan-26	30-Jan-27	30-Mar-26 A	05-May-26 A	0%	100%	0.00	6,000.00	6,000.00	308.00	1079.00	1079.00	6,000.00	6,000.00	
	PO for Stand rack 42U- 19"	6	13-Jan-26	19-Jan-26	30-Mar-26 A	30-Mar-26 A	100%	100%	0.00	0.00	0.00	80.00	80.00	80.00	0.00	0.00	
	Material Fabrication for Stand rack 42U- 19"	75	30-Sep-26	26-Dec-26	04-Apr-26 A	30-Apr-26 A	32%	100%	0.00	0.00	0.00	228.00	400.00	400.00	0.00	0.00	
	Material Delivery for Stand rack 42U- 19"	15	27-Dec-26	12-Jan-27	02-May-26 A	04-May-26	0%	100%	0.00	6,000.00	6,000.00	0.00	535.00	535.00	6,000.00	6,000.00	
	Staging Time for Stand rack 42U- 19"	15	13-Jan-27	30-Jan-27	05-May-26 A	05-May-26	0%	100%	0.00	0.00	0.00	0.00	64.00	64.00	0.00	0.00	
	IP Outdoor CCTV POE Camera,5 M	200	13-Jan-26	01-Nov-26	30-Mar-26 A	05-May-26 A	100%	100%	28,000.00	28,000.00	28,000.00	1061.93	1079.00	1079.00	28,000.00	28,000.00	
	PO for IP Outdoor CCTV POE Camera,5 MP, Metal H	5	13-Jan-26	18-Jan-26	30-Mar-26 A	30-Mar-26 A	100%	100%	0.00	0.00	0.00	80.00	80.00	80.00	0.00	0.00	
	Material Fabrication for IP Outdoor CCTV POE Camer	75	01-Jul-26	27-Sep-26	04-Apr-26 A	30-Apr-26 A	100%	100%	0.00	0.00	0.00	400.00	400.00	400.00	0.00	0.00	
	Material Delivery for IP Outdoor CCTV POE Camera,5	15	28-Sep-26	14-Oct-26	02-May-26 A	04-May-26	100%	100%	28,000.00	28,000.00	28,000.00	535.00	535.00	535.00	28,000.00	28,000.00	
	Staging Time for IP Outdoor CCTV POE Camera,5 MP	15	15-Oct-26	01-Nov-26	05-May-26 A	05-May-26	73.33%	100%	0.00	0.00	0.00	46.93	64.00	64.00	0.00	0.00	
	Outdoor PTZ with IR, HDTV 1080 a	225	13-Jan-26	30-Nov-26	30-Mar-26 A	05-May-26 A	0%	100%	0.00	49,000.00	49,000.00	480.00	1079.00	1079.00	49,000.00	49,000.00	
	PO for Outdoor PTZ with IR, HDTV 1080 and 31x optic	5	13-Jan-26	18-Jan-26	30-Mar-26 A	30-Mar-26 A	100%	100%	0.00	0.00	0.00	80.00	80.00	80.00	0.00	0.00	
	Material Fabrication for Outdoor PTZ with IR, HDTV 10	90	01-Jul-26	14-Oct-26	04-Apr-26 A	30-Apr-26 A	100%	100%	0.00	0.00	0.00	400.00	400.00	400.00	0.00	0.00	
	Material Delivery for Outdoor PTZ with IR, HDTV 1080	15	02-Nov-26	18-Nov-26	02-May-26 A	04-May-26	0%	100%	0.00	49,000.00	49,000.00	0.00	535.00	535.00	49,000.00	49,000.00	
	Staging Time for Outdoor PTZ with IR, HDTV 1080 and	10	19-Nov-26	30-Nov-26	05-May-26 A	05-May-26	0%	100%	0.00	0.00	0.00	0.00	64.00	64.00	0.00	0.00	
	Security workstation with 1 x 19" LE	285	13-Jan-26	04-Feb-27	30-Mar-26 A	05-May-26 A	0%	100%	0.00	5,000.00	5,000.00	286.66	1079.00	1079.00	5,000.00	5,000.00	
	PO for Security workstation with 1 x 19" LED screen	5	13-Jan-26	18-Jan-26	30-Mar-26 A	30-Mar-26 A	100%	100%	0.00	0.00	0.00	80.00	80.00	80.00	0.00	0.00	
	Material Fabrication for Security workstation with 1 x 19	90	30-Sep-26	12-Jan-27	04-Apr-26 A	30-Apr-26 A	26.67%	100%	0.00	0.00	0.00	206.66	400.00	400.00	0.00	0.00	
	Material Delivery for Security workstation with 1 x 19" LI	10	13-Jan-27	24-Jan-27	02-May-26 A	04-May-26	0%	100%	0.00	5,000.00	5,000.00	0.00	535.00	535.00	5,000.00	5,000.00	
	Staging Time for Security workstation with 1 x 19" LED	10	25-Jan-27	04-Feb-27	05-May-26 A	05-May-26	0%	100%	0.00	0.00	0.00	0.00	64.00	64.00	0.00	0.00	
	Horizontal Power Distribution Unit (	285	13-Jan-26	28-Feb-27	30-Mar-26 A	05-May-26 A	0%	100%	0.00	4,000.00	4,000.00	190.51	1079.00	1079.00	4,000.00	4,000.00	
	PO for Horizontal Power Distribution Unit (min 8 outlets)	5	13-Jan-26	18-Jan-26	30-Mar-26 A	30-Mar-26 A	100%	100%	0.00	0.00	0.00	80.00	80.00	80.00	0.00	0.00	
	Material Fabrication for Horizontal Power Distribution U	90	30-Sep-26	12-Jan-27	04-Apr-26 A	30-Apr-26 A	26.67%	100%	0.00	0.00	0.00	110.51	400.00	400.00	0.00	0.00	
	Material Delivery for Horizontal Power Distribution Unit	20	13-Jan-27	04-Feb-27	02-May-26 A	04-May-26	0%	100%	0.00	4,000.00	4,000.00	0.00	535.00	535.00	4,000.00	4,000.00	
	Staging Time for Horizontal Power Distribution Unit (mi	15	06-Feb-27	28-Feb-27	02-May-26 A	05-May-26	0%	100%	0.00	0.00	0.00	0.00	64.00	64.00	0.00	0.00	
	35 Meters mono pole with Double Pl	285	13-Jan-26	06-Mar-27	30-Mar-26 A	04-May-26 A	0%	100%	0.00	32,000.00	32,000.00	286.66	1079.00	1079.00	32,000.00	32,000.00	
	PO for 35 Meters mono pole with Double Platform for A	5	13-Jan-26	18-Jan-26	30-Mar-26 A	30-Mar-26 A	100%	100%	0.00	0.00	0.00	80.00	80.00	80.00	0.00	0.00	

© Oracle Corporation

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Actual Total Cost	Earned Value Cost	Planned Value Labor Units	Actual Labor Units	Earned Value Labor Units	Budgeted Total Cost	At Completion Total Cost	Total Float
	Material Fabrication for 35 Meters mono pole with Dou	90	30-Sep-26	12-Jan-27	04-Apr-26 A	30-Apr-26 A	26.67%	100%	0.00	0.00	0.00	206.66	400.00	400.00	0.00	0.00	
	Material Delivery for 35 Meters mono pole with Double	20	13-Jan-27	04-Feb-27	02-May-26 A	04-May-26	0%	100%	0.00	32,000.00	32,000.00	0.00	535.00	535.00	32,000.00	32,000.00	
	Staging Time for 35 Meters mono pole with Double Pla	20	06-Feb-27	06-Mar-27	02-May-26 A	04-May-26	0%	100%	0.00	0.00	0.00	0.00	64.00	64.00	0.00	0.00	
	25 Meters pole for CCTV Cameras	218	13-Jan-26	30-Nov-26	30-Mar-26 A	04-May-26 A	6.67%	100%	10,400.00	156,000.00	156,000.00	1015.00	1079.00	1079.00	156,000.00	156,000.00	
	PO for 25 Meters pole for CCTV Cameras	5	13-Jan-26	18-Jan-26	30-Mar-26 A	30-Mar-26 A	100%	100%	0.00	0.00	0.00	80.00	80.00	80.00	0.00	0.00	
	Material Fabrication for 25 Meters pole for CCTV Cam	90	13-Jul-26	26-Oct-26	04-Apr-26 A	30-Apr-26 A	100%	100%	0.00	0.00	0.00	400.00	400.00	400.00	0.00	0.00	
	Material Delivery for 25 Meters pole for CCTV Cameras	15	27-Oct-26	12-Nov-26	02-May-26 A	04-May-26	6.67%	100%	10,400.00	156,000.00	156,000.00	535.00	535.00	535.00	156,000.00	156,000.00	
	Staging Time for 25 Meters pole for CCTV Cameras	15	14-Nov-26	30-Nov-26	02-May-26 A	04-May-26	0%	100%	0.00	0.00	0.00	0.00	64.00	64.00	0.00	0.00	
	Short Range wireless point to point v	221	13-Jan-26	24-Nov-26	30-Mar-26 A	04-May-26 A	6.67%	100%	2,080.00	31,200.00	31,200.00	1015.00	1079.00	1079.00	31,200.00	31,200.00	
	PO for Short Range wireless point to point wireless bric	5	13-Jan-26	18-Jan-26	30-Mar-26 A	30-Mar-26 A	100%	100%	0.00	0.00	0.00	80.00	80.00	80.00	0.00	0.00	
	Material Fabrication for Short Range wireless point to p	90	13-Jul-26	26-Oct-26	04-Apr-26 A	30-Apr-26 A	100%	100%	0.00	0.00	0.00	400.00	400.00	400.00	0.00	0.00	
	Material Delivery for Short Range wireless point to poir	15	27-Oct-26	12-Nov-26	02-May-26 A	04-May-26	6.67%	100%	2,080.00	31,200.00	31,200.00	535.00	535.00	535.00	31,200.00	31,200.00	
	Staging Time for Short Range wireless point to point wi	10	14-Nov-26	24-Nov-26	02-May-26 A	04-May-26	0%	100%	0.00	0.00	0.00	0.00	64.00	64.00	0.00	0.00	
	Landscape Works	424	10-Jan-26	14-Sep-27	01-Jan-26 A	07-Jun-27	0%	48.9%	0.00	191,860.00	191,860.00	1232.82	9037.00	9037.00	392,390.00	392,390.00	93
	HDPE Pipes	330	10-Jan-26	23-Dec-26	01-Jan-26 A	21-Feb-26 A	0%	100%	0.00	28,800.00	28,800.00	480.00	1079.00	1079.00	28,800.00	28,800.00	
	PO for HDPE Pipes	7	10-Jan-26	17-Jan-26	01-Jan-26 A	01-Jan-26 A	100%	100%	0.00	0.00	0.00	80.00	80.00	80.00	0.00	0.00	
	Material Fabrication for HDPE Pipes	60	06-Aug-26	15-Oct-26	03-Jan-26 A	09-Feb-26 A	100%	100%	0.00	0.00	0.00	400.00	400.00	400.00	0.00	0.00	
	Material Delivery for HDPE Pipes	15	25-Nov-26	12-Dec-26	10-Feb-26 A	21-Feb-26 A	0%	100%	0.00	28,800.00	28,800.00	0.00	535.00	535.00	28,800.00	28,800.00	
	Staging Time for HDPE Pipes	10	13-Dec-26	23-Dec-26	12-Feb-26 A	21-Feb-26 A	0%	100%	0.00	0.00	0.00	0.00	64.00	64.00	0.00	0.00	
	Curbs and edging	263	13-Jan-26	17-Jan-27	01-Feb-26 A	28-Jul-26 A	0%	100%	0.00	8,160.00	8,160.00	192.82	1079.00	1079.00	8,160.00	8,160.00	
	PO for Curbs and edging	5	13-Jan-26	18-Jan-26	01-Feb-26 A	02-Feb-26 A	100%	100%	0.00	0.00	0.00	80.00	80.00	80.00	0.00	0.00	
	Material Fabrication for Curbs and edging	60	17-Oct-26	24-Dec-26	11-Apr-26 A	25-Jul-26 A	16.67%	100%	0.00	0.00	0.00	112.82	400.00	400.00	0.00	0.00	
	Material Delivery for Curbs and edging	10	26-Dec-26	05-Jan-27	01-Jul-26 A	26-Jul-26 A	0%	100%	0.00	8,160.00	8,160.00	0.00	535.00	535.00	8,160.00	8,160.00	
	Staging Time for Curbs and edging	10	06-Jan-27	17-Jan-27	02-Jul-26 A	28-Jul-26 A	0%	100%	0.00	0.00	0.00	0.00	64.00	64.00	0.00	0.00	
	Electrical Solenoid Valve	253	13-Jan-26	28-Jan-27	25-Mar-26 A	13-Oct-26 A	0%	100%	0.00	11,000.00	11,000.00	80.00	1079.00	1079.00	11,000.00	11,000.00	
	PO for Electrical Solenoid Valve	5	13-Jan-26	18-Jan-26	25-Mar-26 A	25-Mar-26 A	100%	100%	0.00	0.00	0.00	80.00	80.00	80.00	0.00	0.00	
	Material Fabrication for Electrical Solenoid Valve	60	28-Oct-26	05-Jan-27	11-Apr-26 A	05-Oct-26 A	0%	100%	0.00	0.00	0.00	0.00	400.00	400.00	0.00	0.00	
	Material Delivery for Electrical Solenoid Valve	10	06-Jan-27	17-Jan-27	06-Oct-26 A	10-Oct-26 A	0%	100%	0.00	11,000.00	11,000.00	0.00	535.00	535.00	11,000.00	11,000.00	
	Staging Time for Electrical Solenoid Valve	10	18-Jan-27	28-Jan-27	11-Oct-26 A	13-Oct-26 A	0%	100%	0.00	0.00	0.00	0.00	64.00	64.00	0.00	0.00	
	Quick coupler valve	267	13-Jan-26	18-Feb-27	25-Mar-26 A	13-Oct-26 A	0%	100%	0.00	7,200.00	7,200.00	80.00	1079.00	1079.00	7,200.00	7,200.00	
	PO for Quick coupler valve	5	13-Jan-26	18-Jan-26	25-Mar-26 A	25-Mar-26 A	100%	100%	0.00	0.00	0.00	80.00	80.00	80.00	0.00	0.00	
	Material Fabrication for Quick coupler valve	60	28-Oct-26	05-Jan-27	11-Apr-26 A	05-Oct-26 A	0%	100%	0.00	0.00	0.00	0.00	400.00	400.00	0.00	0.00	
	Material Delivery for Quick coupler valve	7	30-Jan-27	06-Feb-27	06-Oct-26 A	10-Oct-26 A	0%	100%	0.00	7,200.00	7,200.00	0.00	535.00	535.00	7,200.00	7,200.00	
	Staging Time for Quick coupler valve	7	07-Feb-27	18-Feb-27	11-Oct-26 A	13-Oct-26 A	0%	100%	0.00	0.00	0.00	0.00	64.00	64.00	0.00	0.00	
	Flush valve	287	13-Jan-26	15-Mar-27	25-Mar-26 A	13-Oct-26 A	0%	100%	0.00	20,000.00	20,000.00	80.00	1079.00	1079.00	20,000.00	20,000.00	
	PO for Flush valve	5	13-Jan-26	18-Jan-26	25-Mar-26 A	25-Mar-26 A	100%	100%	0.00	0.00	0.00	80.00	80.00	80.00	0.00	0.00	
	Material Fabrication for Flush valve	60	28-Oct-26	05-Jan-27	11-Apr-26 A	05-Oct-26 A	0%	100%	0.00	0.00	0.00	0.00	400.00	400.00	0.00	0.00	
	Material Delivery for Flush valve	10	20-Feb-27	03-Mar-27	06-Oct-26 A	10-Oct-26 A	0%	100%	0.00	20,000.00	20,000.00	0.00	535.00	535.00	20,000.00	20,000.00	
	Staging Time for Flush valve	10	04-Mar-27	15-Mar-27	11-Oct-26 A	13-Oct-26 A	0%	100%	0.00	0.00	0.00	0.00	64.00	64.00	0.00	0.00	
	Irrigation controller	307	13-Jan-26	07-Apr-27	25-Mar-26 A	13-Oct-26 A	0%	100%	0.00	70,000.00	70,000.00	80.00	1099.00	1099.00	70,000.00	70,000.00	
	PO for Irrigation controller	5	13-Jan-26	18-Jan-26	25-Mar-26 A	25-Mar-26 A	100%	100%	0.00	0.00	0.00	80.00	80.00	80.00	0.00	0.00	
	Material Fabrication for Irrigation controller	60	28-Oct-26	05-Jan-27	11-Apr-26 A	05-Oct-26 A	0%	100%	0.00	0.00	0.00	0.00	420.00	420.00	0.00	0.00	
	Material Delivery for Irrigation controller	10	16-Mar-27	27-Mar-27	06-Oct-26 A	10-Oct-26 A	0%	100%	0.00	70,000.00	70,000.00	0.00	535.00	535.00	70,000.00	70,000.00	

© Oracle Corporation

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Actual Total Cost	Earned Value Cost	Planned Value Labor Units	Actual Labor Units	Earned Value Labor Units	Budgeted Total Cost	At Completion Total Cost	Total Float
	Staging Time for Irrigation controller	10	28-Mar-27	07-Apr-27	11-Oct-26 A	13-Oct-26 A	0%	100%	0.00	0.00	0.00	0.00	64.00	64.00	0.00	0.00	
	Decoder for valve	330	13-Jan-26	04-May-27	25-Mar-26 A	13-Oct-26 A	0%	100%	0.00	8,000.00	8,000.00	80.00	1364.00	1364.00	8,000.00	8,000.00	
	PO for Decoder for valve	5	13-Jan-26	18-Jan-26	25-Mar-26 A	25-Mar-26 A	100%	100%	0.00	0.00	0.00	80.00	80.00	80.00	0.00	0.00	
	Material Fabrication for Decoder for valve	60	28-Oct-26	05-Jan-27	11-Apr-26 A	05-Oct-26 A	0%	100%	0.00	0.00	0.00	0.00	420.00	420.00	0.00	0.00	
	Material Delivery for Decoder for valve	13	08-Apr-27	22-Apr-27	06-Oct-26 A	10-Oct-26 A	0%	100%	0.00	8,000.00	8,000.00	0.00	800.00	800.00	8,000.00	8,000.00	
	Staging Time for Decoder for valve	10	24-Apr-27	04-May-27	11-Oct-26 A	13-Oct-26 A	0%	100%	0.00	0.00	0.00	0.00	64.00	64.00	0.00	0.00	
	Decoder Cables	340	13-Jan-26	20-May-27	25-Mar-26 A	13-Oct-26 A	0%	100%	0.00	38,700.00	38,700.00	80.00	1099.00	1099.00	38,700.00	38,700.00	
	PO for Decoder Cables	5	13-Jan-26	18-Jan-26	25-Mar-26 A	25-Mar-26 A	100%	100%	0.00	0.00	0.00	80.00	80.00	80.00	0.00	0.00	
	Material Fabrication for Decoder Cables	60	28-Oct-26	05-Jan-27	11-Apr-26 A	05-Oct-26 A	0%	100%	0.00	0.00	0.00	0.00	420.00	420.00	0.00	0.00	
	Material Delivery for Decoder Cables	10	06-Jan-27	17-Jan-27	06-Oct-26 A	10-Oct-26 A	0%	100%	0.00	38,700.00	38,700.00	0.00	535.00	535.00	38,700.00	38,700.00	
	Staging Time for Decoder Cables	10	05-May-27	20-May-27	11-Oct-26 A	13-Oct-26 A	0%	100%	0.00	0.00	0.00	0.00	64.00	64.00	0.00	0.00	
	Shrubs And Ground Cover	351	13-Jan-26	14-Sep-27	25-Mar-26 A	07-Jun-27	0%	0%	0.00	0.00	0.00	80.00	80.00	80.00	200,530.00	200,530.00	93
	PO for agricultural soil	5	13-Jan-26	18-Jan-26	25-Mar-26 A	25-Mar-26 A	100%	100%	0.00	0.00	0.00	80.00	80.00	80.00	0.00	0.00	
	Material Delivery for agricultural soil	90	22-May-27	02-Sep-27	01-Feb-27	26-May-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	200,530.00	200,530.00	93
	Staging Time for agricultural soil	10	04-Sep-27	14-Sep-27	27-May-27	07-Jun-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	93
	Bridge Works	367	06-Jan-26	19-May-27	01-Feb-26 A	30-Mar-27	53.36%	75.79%	181,600.00	257,915.00	257,915.00	4624.30	7686.65	7686.65	340,315.00	340,315.00	48
	Prestressing Strands	119	06-Jan-26	01-Jun-26	11-Feb-26 A	26-Mar-26 A	100%	100%	155,200.00	155,200.00	155,200.00	743.00	743.00	743.00	155,200.00	155,200.00	
	PO for Prestressing Strands	7	06-Jan-26	13-Jan-26	11-Feb-26 A	12-Feb-26 A	100%	100%	0.00	0.00	0.00	80.00	80.00	80.00	0.00	0.00	
	Material for Prestressing Strands	75	14-Jan-26	16-Apr-26	12-Feb-26 A	17-Mar-26 A	100%	100%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	
	Material Delivery for Prestressing Strands	15	18-Apr-26	04-May-26	10-Mar-26 A	25-Mar-26 A	100%	100%	155,200.00	155,200.00	155,200.00	535.00	535.00	535.00	155,200.00	155,200.00	
	Staging Time for Prestressing Strands	20	05-May-26	01-Jun-26	11-Mar-26 A	26-Mar-26 A	100%	100%	0.00	0.00	0.00	128.00	128.00	128.00	0.00	0.00	
	Bridge Bearings	87	12-Jan-26	12-Jul-26	11-Feb-26 A	21-Apr-26 A	100%	100%	12,000.00	12,000.00	12,000.00	1099.00	1099.00	1099.00	12,000.00	12,000.00	
	PO for Bridge Bearings	5	12-Jan-26	17-Jan-26	11-Feb-26 A	12-Feb-26 A	100%	100%	0.00	0.00	0.00	80.00	80.00	80.00	0.00	0.00	
	Material Fabrication for Bridge Bearings	75	18-Jan-26	20-Apr-26	12-Feb-26 A	02-Apr-26 A	100%	100%	0.00	0.00	0.00	420.00	420.00	420.00	0.00	0.00	
	Material Delivery for Bridge Bearings	15	02-Jun-26	18-Jun-26	19-Apr-26 A	20-Apr-26 A	100%	100%	12,000.00	12,000.00	12,000.00	535.00	535.00	535.00	12,000.00	12,000.00	
	Staging Time for Bridge Bearings	20	20-Jun-26	12-Jul-26	21-Apr-26 A	21-Apr-26 A	100%	100%	0.00	0.00	0.00	64.00	64.00	64.00	0.00	0.00	
	Bridge Gully (Scupper) drainage	142	12-Jan-26	27-Aug-26	25-Mar-26 A	21-Jun-26 A	100%	100%	4,800.00	4,800.00	4,800.00	1099.00	1099.00	1099.00	4,800.00	4,800.00	
	PO for Bridge Gully (Scupper) drainage	5	12-Jan-26	17-Jan-26	25-Mar-26 A	25-Mar-26 A	100%	100%	0.00	0.00	0.00	80.00	80.00	80.00	0.00	0.00	
	Material Fabrication for Bridge Gully (Scupper) drainage	60	21-Apr-26	04-Jul-26	28-Mar-26 A	18-Jun-26 A	100%	100%	0.00	0.00	0.00	420.00	420.00	420.00	0.00	0.00	
	Material Delivery for Bridge Gully (Scupper) drainage	20	13-Jul-26	04-Aug-26	20-Jun-26 A	20-Jun-26 A	100%	100%	4,800.00	4,800.00	4,800.00	535.00	535.00	535.00	4,800.00	4,800.00	
	Staging Time for Bridge Gully (Scupper) drainage	20	05-Aug-26	27-Aug-26	21-Jun-26 A	21-Jun-26 A	100%	100%	0.00	0.00	0.00	64.00	64.00	64.00	0.00	0.00	
	New Jersey	182	12-Jan-26	06-Oct-26	01-Feb-26 A	21-Jun-26 A	100%	100%	9,600.00	9,600.00	9,600.00	1099.00	1099.00	1099.00	9,600.00	9,600.00	
	PO for New Jersey	5	12-Jan-26	17-Jan-26	01-Feb-26 A	01-Feb-26 A	100%	100%	0.00	0.00	0.00	80.00	80.00	80.00	0.00	0.00	
	Material Fabrication for New Jersey	60	05-Jul-26	12-Sep-26	26-Mar-26 A	18-Jun-26 A	100%	100%	0.00	0.00	0.00	420.00	420.00	420.00	0.00	0.00	
	Material Delivery for New Jersey	10	13-Sep-26	24-Sep-26	20-Jun-26 A	20-Jun-26 A	100%	100%	9,600.00	9,600.00	9,600.00	535.00	535.00	535.00	9,600.00	9,600.00	
	Staging Time for New Jersey	10	26-Sep-26	06-Oct-26	21-Jun-26 A	21-Jun-26 A	100%	100%	0.00	0.00	0.00	64.00	64.00	64.00	0.00	0.00	
	Expansion Joints	281	12-Jan-26	07-Jan-27	11-Feb-26 A	21-Jun-26 A	0%	100%	0.00	22,715.00	22,715.00	206.00	1099.00	1099.00	22,715.00	22,715.00	
	PO for Expansion Joints	5	12-Jan-26	17-Jan-26	11-Feb-26 A	12-Feb-26 A	100%	100%	0.00	0.00	0.00	80.00	80.00	80.00	0.00	0.00	
	Material Fabrication for Expansion Joints	60	07-Oct-26	15-Dec-26	12-Feb-26 A	18-Jun-26 A	30%	100%	0.00	0.00	0.00	126.00	420.00	420.00	0.00	0.00	
	Material Delivery for Expansion Joints	10	16-Dec-26	27-Dec-26	20-Jun-26 A	20-Jun-26 A	0%	100%	0.00	22,715.00	22,715.00	0.00	535.00	535.00	22,715.00	22,715.00	
	Staging Time for Expansion Joints	10	28-Dec-26	07-Jan-27	21-Jun-26 A	21-Jun-26 A	0%	100%	0.00	0.00	0.00	0.00	64.00	64.00	0.00	0.00	
	Guard Rail	275	12-Jan-26	27-Mar-27	26-Mar-26 A	01-Mar-27	0%	75%	0.00	21,600.00	21,600.00	218.30	901.25	901.25	28,800.00	28,800.00	38

© Oracle Corporation

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Actual Total Cost	Earned Value Cost	Planned Value Labor Units	Actual Labor Units	Earned Value Labor Units	Budgeted Total Cost	At Completion Total Cost	Total Float
	PO for Guard Rail	5	12-Jan-26	17-Jan-26	26-Mar-26 A	26-Mar-26 A	100%	100%	0.00	0.00	0.00	80.00	80.00	80.00	0.00	0.00	
	Material Fabrication for Guard Rail	75	07-Oct-26	02-Jan-27	28-Mar-26 A	15-Oct-26 A	24%	100%	0.00	0.00	0.00	138.30	420.00	420.00	0.00	0.00	
	Material Delivery for Guard Rail	15	09-Jan-27	25-Jan-27	17-Oct-26 A	01-Nov-26	0%	75%	0.00	21,600.00	21,600.00	0.00	401.25	401.25	28,800.00	28,800.00	116
	Staging Time for Guard Rail	20	04-Mar-27	27-Mar-27	01-Feb-27	01-Mar-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	38
	Logo MODON	328	12-Jan-26	19-May-27	26-Mar-26 A	30-Sep-26 A	0%	100%	0.00	32,000.00	32,000.00	80.00	1230.40	1230.40	32,000.00	32,000.00	
	PO for Logo MODON	5	12-Jan-26	17-Jan-26	26-Mar-26 A	26-Mar-26 A	100%	100%	0.00	0.00	0.00	80.00	80.00	80.00	0.00	0.00	
	Material Fabrication for Logo MODON	75	09-Jan-27	11-Apr-27	28-Mar-26 A	24-Sep-26	0%	100%	0.00	0.00	0.00	0.00	486.40	486.40	0.00	0.00	
	Material Delivery for Logo MODON	19	12-Apr-27	03-May-27	26-Sep-26 A	28-Sep-26	0%	100%	0.00	32,000.00	32,000.00	0.00	600.00	600.00	32,000.00	32,000.00	
	Staging Time for Logo MODON	10	04-May-27	19-May-27	30-Sep-26 A	30-Sep-26	0%	100%	0.00	0.00	0.00	0.00	64.00	64.00	0.00	0.00	
	GRP Panel	313	12-Jan-26	25-Apr-27	26-Mar-26 A	30-Mar-27	0%	0%	0.00	0.00	0.00	80.00	416.00	416.00	75,200.00	75,200.00	38
	PO for GRP Panel	5	12-Jan-26	17-Jan-26	26-Mar-26 A	26-Mar-26 A	100%	100%	0.00	0.00	0.00	80.00	80.00	80.00	0.00	0.00	
	Material Fabrication for GRP Panel	60	09-Jan-27	24-Mar-27	28-Mar-26 A	10-Nov-26	0%	80%	0.00	0.00	0.00	0.00	336.00	336.00	0.00	0.00	128
	Material Delivery for GRP Panel	15	28-Mar-27	13-Apr-27	02-Mar-27	18-Mar-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	75,200.00	75,200.00	38
	Staging Time for GRP Panel	10	14-Apr-27	25-Apr-27	20-Mar-27	30-Mar-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	38
	Irrigation Works	422	12-Jan-26	28-Jun-27	25-Mar-26 A	11-Oct-26 A	0%	100%	0.00	218,760.00	218,760.00	320.00	7095.40	7095.40	218,760.00	218,760.00	
	Flush valve	422	17-Jan-26	08-May-27	25-Mar-26 A	11-Oct-26 A	0%	0%	0.00	0.00	0.00	80.00	1250.00	1250.00	0.00	0.00	
	PO for Flush valve	3	17-Jan-26	19-Jan-26	25-Mar-26 A	25-Mar-26 A	100%	100%	0.00	0.00	0.00	80.00	80.00	80.00	0.00	0.00	
	Material Fabrication for Flush valve	60	18-Jan-27	03-Apr-27	11-Apr-26 A	05-Oct-26 A	0%	100%	0.00	0.00	0.00	0.00	506.00	506.00	0.00	0.00	
	Material Delivery for Flush valve	20	04-Apr-27	26-Apr-27	06-Oct-26 A	08-Oct-26 A	0%	100%	0.00	0.00	0.00	0.00	600.00	600.00	0.00	0.00	
	Staging Time for Flush valve	10	27-Apr-27	08-May-27	10-Oct-26 A	11-Oct-26 A	0%	100%	0.00	0.00	0.00	0.00	64.00	64.00	0.00	0.00	
	16 mm dia (O.D.) linear low density	167	12-Jan-26	11-May-27	25-Mar-26 A	20-Apr-26 A	0%	100%	0.00	218,760.00	218,760.00	80.00	1192.00	1192.00	218,760.00	218,760.00	
	PO for 16 mm dia (O.D.) linear low density polyethylen	7	12-Jan-26	19-Jan-26	25-Mar-26 A	25-Mar-26 A	100%	100%	0.00	0.00	0.00	80.00	80.00	80.00	0.00	0.00	
	Material Fabrication for 16 mm dia (O.D.) linear low de	70	18-Jan-27	14-Apr-27	11-Apr-26 A	16-Apr-26 A	0%	100%	0.00	0.00	0.00	0.00	448.00	448.00	0.00	0.00	
	Material Delivery for 16 mm dia (O.D.) linear low densit	13	15-Apr-27	29-Apr-27	18-Apr-26 A	19-Apr-26 A	0%	100%	0.00	218,760.00	218,760.00	0.00	600.00	600.00	218,760.00	218,760.00	
	Staging Time for 16 mm dia (O.D.) linear low density p	10	01-May-27	11-May-27	20-Apr-26 A	20-Apr-26 A	0%	100%	0.00	0.00	0.00	0.00	64.00	64.00	0.00	0.00	
	Irrigation Controller	368	14-Jan-26	20-Jun-27	25-Mar-26 A	20-Apr-26 A	0%	0%	0.00	0.00	0.00	80.00	1575.80	1575.80	0.00	0.00	
	PO for Irrigation Controller	5	14-Jan-26	19-Jan-26	25-Mar-26 A	25-Mar-26 A	100%	100%	0.00	0.00	0.00	80.00	80.00	80.00	0.00	0.00	
	Material Fabrication for Irrigation Controller	75	26-Jan-27	28-Apr-27	11-Apr-26 A	16-Apr-26 A	0%	100%	0.00	0.00	0.00	0.00	524.80	524.80	0.00	0.00	
	Material Delivery for Irrigation Controller	20	12-May-27	08-Jun-27	18-Apr-26 A	19-Apr-26 A	0%	100%	0.00	0.00	0.00	0.00	907.00	907.00	0.00	0.00	
	Staging Time for Irrigation Controller	10	09-Jun-27	20-Jun-27	20-Apr-26 A	20-Apr-26 A	0%	100%	0.00	0.00	0.00	0.00	64.00	64.00	0.00	0.00	
	Single station decoder	185	15-Jan-26	14-Jun-27	25-Mar-26 A	20-Apr-26 A	0%	0%	0.00	0.00	0.00	80.00	1468.80	1468.80	0.00	0.00	
	PO for Single station decoder	4	15-Jan-26	19-Jan-26	25-Mar-26 A	25-Mar-26 A	100%	100%	0.00	0.00	0.00	80.00	80.00	80.00	0.00	0.00	
	Material Fabrication for Single station decoder	75	02-Feb-27	05-May-27	11-Apr-26 A	16-Apr-26 A	0%	100%	0.00	0.00	0.00	0.00	524.80	524.80	0.00	0.00	
	Material Delivery for Single station decoder	20	06-May-27	02-Jun-27	18-Apr-26 A	19-Apr-26 A	0%	100%	0.00	0.00	0.00	0.00	800.00	800.00	0.00	0.00	
	Staging Time for Single station decoder	10	03-Jun-27	14-Jun-27	20-Apr-26 A	20-Apr-26 A	0%	100%	0.00	0.00	0.00	0.00	64.00	64.00	0.00	0.00	
	Decoder cables 12 AWG	192	17-Jan-26	28-Jun-27	25-Mar-26 A	20-Apr-26 A	0%	0%	0.00	0.00	0.00	0.00	1608.80	1608.80	0.00	0.00	
	PO for Decoder cables 12 AWG	3	17-Jan-26	19-Jan-26	25-Mar-26 A	25-Mar-26 A	100%	100%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	
	Material Fabrication for Decoder cables 12 AWG	75	15-Feb-27	13-May-27	11-Apr-26 A	16-Apr-26 A	0%	100%	0.00	0.00	0.00	0.00	524.80	524.80	0.00	0.00	
	Material Delivery for Decoder cables 12 AWG	20	19-May-27	10-Jun-27	18-Apr-26 A	19-Apr-26 A	0%	100%	0.00	0.00	0.00	0.00	1020.00	1020.00	0.00	0.00	
	Staging Time for Decoder cables 12 AWG	15	12-Jun-27	28-Jun-27	20-Apr-26 A	20-Apr-26 A	0%	100%	0.00	0.00	0.00	0.00	64.00	64.00	0.00	0.00	
	Construction	716	20-Dec-25	18-Oct-27	20-Nov-25 A	25-Apr-28	52.27%	78.06%	30,381,826.03	45,367,548.66	45,367,535.69	253586.38	397077.64	395629.31	58,147,531.04	58,147,531.04	-159
	Site Demolition	93	20-Dec-25	03-Mar-26	20-Nov-25 A	02-Feb-26 A	100%	100%	279,942.75	279,942.75	279,942.75	7350.00	7350.00	7350.00	279,942.75	279,942.75	

© Oracle Corporation

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Actual Total Cost	Earned Value Cost	Planned Value Labor Units	Actual Labor Units	Earned Value Labor Units	Budgeted Total Cost	At Completion Total Cost	Total Float
C	Removal of chain link fence [Demolition Works]	21	20-Dec-25	12-Jan-26	20-Nov-25 A	30-Nov-25	100%	100%	50,534.75	50,534.75	50,534.75	1050.00	1050.00	1050.00	50,534.75	50,534.75	
C	Removal of concrete fence [Demolition Works]	21	13-Jan-26	05-Feb-26	24-Nov-25 A	03-Dec-25	100%	100%	108,808.00	108,808.00	108,808.00	1050.00	1050.00	1050.00	108,808.00	108,808.00	
C	Demolition of existing structures [Demolition Works]	21	13-Jan-26	05-Feb-26	20-Nov-25 A	04-Dec-25	100%	100%	117,250.00	117,250.00	117,250.00	1050.00	1050.00	1050.00	117,250.00	117,250.00	
C	Removal of Electricity distribution panel [Demolition W	21	07-Feb-26	03-Mar-26	01-Feb-26 A	02-Feb-26 A	100%	100%	3,350.00	3,350.00	3,350.00	4200.00	4200.00	4200.00	3,350.00	3,350.00	
Roads & Meduim Voltage		429	06-Jan-26	17-Sep-26	01-Dec-25 A	26-Jun-27	100%	73.25%	11,810,038.74	8,650,438.79	8,650,438.79	100175.00	73591.03	73591.00	11,810,038.74	11,810,038.74	-111
Local – 01		415	06-Jan-26	17-Sep-26	01-Dec-25 A	09-Jun-27	100%	75.72%	5,046,733.52	3,821,245.32	3,821,245.32	46625.00	38000.00	38000.00	5,046,733.52	5,046,733.52	-97
LOCAL - 01 Segment-01 (From 0+0		377	06-Jan-26	17-Aug-26	01-Dec-25 A	21-Apr-27	100%	76.33%	1,668,845.14	1,273,748.94	1,273,748.94	15675.00	12600.00	12600.00	1,668,845.14	1,668,845.14	-59
Road Works		194	20-Jan-26	17-Aug-26	01-Dec-25 A	16-Jul-26 A	100%	100%	1,253,220.74	1,253,220.74	1,253,220.74	12000.00	12000.00	12000.00	1,253,220.74	1,253,220.74	
Earthworks and Site Grading		91	20-Jan-26	11-May-26	01-Dec-25 A	20-Apr-26 A	100%	100%	500,060.34	500,060.34	500,060.34	9900.00	9900.00	9900.00	500,060.34	500,060.34	
	Embankments to the parcels for roads [Local – 01 Seg	21	18-Apr-26	11-May-26	06-Dec-25 A	29-Dec-25	100%	100%	190,236.60	190,236.60	190,236.60	1800.00	1800.00	1800.00	190,236.60	190,236.60	
	Excavation for Roadway [Local – 01 Segment-01]	21	20-Jan-26	12-Feb-26	15-Dec-25 A	19-Apr-26 A	100%	100%	25,617.86	25,617.86	25,617.86	900.00	900.00	900.00	25,617.86	25,617.86	
	Parcrels Excavation for Roadway [Local – 01 Segment	20	14-Feb-26	09-Mar-26	01-Dec-25 A	19-Apr-26 A	100%	100%	16,556.38	16,556.38	16,556.38	3600.00	3600.00	3600.00	16,556.38	16,556.38	
	Embankments to the roads [Local – 01 Segment-01]	15	10-Mar-26	31-Mar-26	17-Dec-25 A	20-Apr-26 A	100%	100%	267,649.50	267,649.50	267,649.50	3600.00	3600.00	3600.00	267,649.50	267,649.50	
Asphalt Work		67	16-Jun-26	17-Aug-26	25-Dec-25 A	16-Jul-26 A	100%	100%	753,160.40	753,160.40	753,160.40	2100.00	2100.00	2100.00	753,160.40	753,160.40	
	Subgrade [Local – 01 Segment-01]	14	16-Jun-26	01-Jul-26	25-Dec-25 A	27-Apr-26 A	100%	100%	119,972.80	119,972.80	119,972.80	450.00	450.00	450.00	119,972.80	119,972.80	
	Aggregate base course [Local – 01 Segment-01]	10	23-Jul-26	03-Aug-26	28-Apr-26 A	14-Jul-26 A	100%	100%	149,966.40	149,966.40	149,966.40	300.00	300.00	300.00	149,966.40	149,966.40	
	Prime Coat (MC1) [Local – 01 Segment-01]	6	04-Aug-26	10-Aug-26	14-May-26 A	15-Jul-26 A	100%	100%	144,965.20	144,965.20	144,965.20	300.00	300.00	300.00	144,965.20	144,965.20	
	Bituminous Base Course [Local – 01 Segment-01]	6	11-Aug-26	17-Aug-26	19-May-26 A	16-Jul-26 A	100%	100%	338,256.00	338,256.00	338,256.00	1050.00	1050.00	1050.00	338,256.00	338,256.00	
Electrical Works		185	06-Jan-26	16-Jul-26	11-Apr-26 A	21-Apr-27	100%	4.94%	415,624.40	20,528.20	20,528.20	3675.00	600.00	600.00	415,624.40	415,624.40	-97
	Approval of Subcontractor / Supplier / Consultant for M	10	06-Jan-26	17-Jan-26	28-Oct-26	08-Nov-26	100%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-163
	Approval Materials of Medium Voltage from SEC	10	18-Jan-26	28-Jan-26	09-Nov-26	19-Nov-26	100%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-163
	PO for Medium Voltage	2	29-Jan-26	31-Jan-26	21-Nov-26	22-Nov-26	100%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-163
	Testing Materials of Medium Voltage from SEC	5	18-Apr-26	22-Apr-26	01-Feb-27	06-Feb-27	100%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-163
Medium Voltage		185	02-Jun-26	16-Jul-26	11-Apr-26 A	21-Apr-27	100%	4.94%	415,624.40	20,528.20	20,528.20	3675.00	600.00	600.00	415,624.40	415,624.40	-97
	Installation of Medium Voltage Cables Duct Banks [Lo	10	10-Jun-26	21-Jun-26	11-Apr-26 A	30-Apr-26 A	100%	100%	20,528.20	20,528.20	20,528.20	600.00	600.00	600.00	20,528.20	20,528.20	
	Excavation for Medium Voltage trench [Local – 01 Seg	7	02-Jun-26	09-Jun-26	20-Mar-27	27-Mar-27	100%	0%	16,297.20	0.00	0.00	900.00	0.00	0.00	16,297.20	16,297.20	-163
	Installation of Medium Voltage Cables [Local – 01 Seg	7	22-Jun-26	29-Jun-26	28-Mar-27	04-Apr-27	100%	0%	320,595.00	0.00	0.00	675.00	0.00	0.00	320,595.00	320,595.00	-97
	Installation of Straight joints cables [Local – 01 Segme	2	30-Jun-26	01-Jul-26	05-Apr-27	06-Apr-27	100%	0%	10,136.00	0.00	0.00	675.00	0.00	0.00	10,136.00	10,136.00	-97
	Installation of Cable Termination for 13.8 kv 3Cx 500 n	3	02-Jul-26	05-Jul-26	07-Apr-27	10-Apr-27	100%	0%	7,868.00	0.00	0.00	225.00	0.00	0.00	7,868.00	7,868.00	-97
	Installation of Medium Voltage Switchgears [Local – 01	7	06-Jul-26	13-Jul-26	11-Apr-27	18-Apr-27	100%	0%	40,200.00	0.00	0.00	450.00	0.00	0.00	40,200.00	40,200.00	-97
	Installation of Cable Termination [Local – 01 Segment-	3	14-Jul-26	16-Jul-26	19-Apr-27	21-Apr-27	100%	0%	0.00	0.00	0.00	150.00	0.00	0.00	0.00	0.00	-97
LOCAL - 01 Segment-02 (From 1+0		377	20-Jan-26	31-Aug-26	06-Dec-25 A	09-May-27	100%	76.33%	1,668,843.64	1,273,747.44	1,273,747.44	15250.00	12250.00	12250.00	1,668,843.64	1,668,843.64	-74
Road Works		240	20-Jan-26	31-Aug-26	06-Dec-25 A	14-Jun-26 A	100%	100%	1,253,219.24	1,253,219.24	1,253,219.24	11850.00	11850.00	11850.00	1,253,219.24	1,253,219.24	
Earthworks and Site Grading		63	20-Jan-26	26-Apr-26	06-Dec-25 A	15-Apr-26 A	100%	100%	500,058.84	500,058.84	500,058.84	9900.00	9900.00	9900.00	500,058.84	500,058.84	
	Parcrels Excavation for Roadway [Local – 01 Segment	18	14-Feb-26	07-Mar-26	06-Dec-25 A	11-Dec-25 A	100%	100%	16,556.38	16,556.38	16,556.38	3600.00	3600.00	3600.00	16,556.38	16,556.38	
	Excavation for Roadway [Local – 01 Segment-02]	21	20-Jan-26	12-Feb-26	16-Dec-25 A	19-Jan-26 A	100%	100%	25,617.86	25,617.86	25,617.86	900.00	900.00	900.00	25,617.86	25,617.86	
	Embankments to the roads [Local – 01 Segment-02]	19	08-Mar-26	02-Apr-26	17-Dec-25 A	20-Jan-26 A	100%	100%	267,649.50	267,649.50	267,649.50	3600.00	3600.00	3600.00	267,649.50	267,649.50	
	Embankments to the parcels for roads [Local – 01 Seg	20	04-Apr-26	26-Apr-26	13-Dec-25 A	15-Apr-26 A	100%	100%	190,235.10	190,235.10	190,235.10	1800.00	1800.00	1800.00	190,235.10	190,235.10	
Asphalt Work		138	17-Jun-26	31-Aug-26	29-Dec-25 A	14-Jun-26 A	100%	100%	753,160.40	753,160.40	753,160.40	1950.00	1950.00	1950.00	753,160.40	753,160.40	
	Subgrade [Local – 01 Segment-02]	14	17-Jun-26	02-Jul-26	29-Dec-25 A	02-May-26	100%	100%	119,972.80	119,972.80	119,972.80	300.00	300.00	300.00	119,972.80	119,972.80	
	Aggregate base course [Local – 01 Segment-02]	14	02-Aug-26	17-Aug-26	03-May-26 A	21-May-26	100%	100%	149,966.40	149,966.40	149,966.40	300.00	300.00	300.00	149,966.40	149,966.40	
	Prime Coat (MC1) [Local – 01 Segment-02]	6	18-Aug-26	24-Aug-26	18-May-26 A	06-Jun-26 A	100%	100%	144,965.20	144,965.20	144,965.20	300.00	300.00	300.00	144,965.20	144,965.20	

© Oracle Corporation

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Actual Total Cost	Earned Value Cost	Planned Value Labor Units	Actual Labor Units	Earned Value Labor Units	Budgeted Total Cost	At Completion Total Cost	Total Float
	Bituminous Base Course [Local – 01 Segment-02]	6	25-Aug-26	31-Aug-26	20-May-26 A	14-Jun-26 A	100%	100%	338,256.00	338,256.00	338,256.00	1050.00	1050.00	1050.00	338,256.00	338,256.00	
	Electrical Works	193	15-Jun-26	04-Aug-26	14-Apr-26 A	09-May-27	100%	4.94%	415,624.40	20,528.20	20,528.20	3400.00	400.00	400.00	415,624.40	415,624.40	-97
	Medium Voltage	193	15-Jun-26	04-Aug-26	14-Apr-26 A	09-May-27	100%	4.94%	415,624.40	20,528.20	20,528.20	3400.00	400.00	400.00	415,624.40	415,624.40	-97
	Installation of Medium Voltage Cables Duct Banks [Lo	10	23-Jun-26	04-Jul-26	14-Apr-26 A	30-Apr-26 A	100%	100%	20,528.20	20,528.20	20,528.20	400.00	400.00	400.00	20,528.20	20,528.20	
	Excavation for Medium Voltage trench [Local – 01 Seg	7	15-Jun-26	22-Jun-26	28-Mar-27	04-Apr-27	100%	0%	16,297.20	0.00	0.00	1350.00	0.00	0.00	16,297.20	16,297.20	-163
	Installation of Medium Voltage Cables [Local – 01 Seg	7	05-Jul-26	12-Jul-26	05-Apr-27	12-Apr-27	100%	0%	320,595.00	0.00	0.00	450.00	0.00	0.00	320,595.00	320,595.00	-94
	Installation of Straight joints cables [Local – 01 Segme	5	13-Jul-26	18-Jul-26	13-Apr-27	18-Apr-27	100%	0%	10,136.00	0.00	0.00	450.00	0.00	0.00	10,136.00	10,136.00	-94
	Installation of Cable Termination for 13.8 kv 3Cx 500 n	3	19-Jul-26	21-Jul-26	22-Apr-27	25-Apr-27	100%	0%	7,868.00	0.00	0.00	150.00	0.00	0.00	7,868.00	7,868.00	-97
	Installation of Medium Voltage Switchgears [Local – 01	7	22-Jul-26	29-Jul-26	26-Apr-27	03-May-27	100%	0%	40,200.00	0.00	0.00	450.00	0.00	0.00	40,200.00	40,200.00	-97
	Installation of Cable Termination [Local – 01 Segment-	5	30-Jul-26	04-Aug-26	04-May-27	09-May-27	100%	0%	0.00	0.00	0.00	150.00	0.00	0.00	0.00	0.00	-97
	LOCAL - 01 Segment-03 (From 2+1	367	10-Mar-26	17-Sep-26	28-Dec-25 A	09-Jun-27	100%	74.53%	1,709,044.74	1,273,748.94	1,273,748.94	15700.00	13150.00	13150.00	1,709,044.74	1,709,044.74	-97
	Road Works	277	10-Mar-26	09-Sep-26	28-Dec-25 A	10-Sep-26 A	100%	100%	1,253,220.74	1,253,220.74	1,253,220.74	12750.00	12750.00	12750.00	1,253,220.74	1,253,220.74	
	Earthworks and Site Grading	86	10-Mar-26	21-Jun-26	28-Dec-25 A	10-Sep-26 A	100%	100%	500,060.34	500,060.34	500,060.34	10800.00	10800.00	10800.00	500,060.34	500,060.34	
	Excavation for Roadway [Local – 01 Segment-03]	21	10-Mar-26	07-Apr-26	28-Mar-26 A	05-Jul-26 A	100%	100%	25,617.86	25,617.86	25,617.86	3600.00	3600.00	3600.00	25,617.86	25,617.86	
	Embankments to the roads [Local – 01 Segment-03]	21	29-Apr-26	23-May-26	30-Mar-26 A	05-Jul-26 A	100%	100%	267,649.50	267,649.50	267,649.50	1800.00	1800.00	1800.00	267,649.50	267,649.50	
	Embankments to the parcels for roads [Local – 01 Seg	21	24-May-26	21-Jun-26	28-Dec-25 A	08-Jul-26 A	100%	100%	190,236.60	190,236.60	190,236.60	1800.00	1800.00	1800.00	190,236.60	190,236.60	
	Parcrels Excavation for Roadway [Local – 01 Segment	18	08-Apr-26	28-Apr-26	28-Dec-25 A	10-Sep-26	100%	100%	16,556.38	16,556.38	16,556.38	3600.00	3600.00	3600.00	16,556.38	16,556.38	
	Asphalt Work	122	15-Jul-26	09-Sep-26	17-Jun-26 A	26-Jul-26 A	100%	100%	753,160.40	753,160.40	753,160.40	1950.00	1950.00	1950.00	753,160.40	753,160.40	
	Subgrade [Local – 01 Segment-03]	14	15-Jul-26	30-Jul-26	17-Jun-26 A	13-Jul-26 A	100%	100%	119,972.80	119,972.80	119,972.80	300.00	300.00	300.00	119,972.80	119,972.80	
	Aggregate base course [Local – 01 Segment-03]	10	05-Aug-26	16-Aug-26	11-Jul-26 A	23-Jul-26 A	100%	100%	149,966.40	149,966.40	149,966.40	300.00	300.00	300.00	149,966.40	149,966.40	
	Prime Coat (MC1) [Local – 01 Segment-03]	8	17-Aug-26	25-Aug-26	18-Jul-26 A	25-Jul-26 A	100%	100%	144,965.20	144,965.20	144,965.20	300.00	300.00	300.00	144,965.20	144,965.20	
	Bituminous Base Course [Local – 01 Segment-03]	8	01-Sep-26	09-Sep-26	19-Jul-26 A	26-Jul-26 A	100%	100%	338,256.00	338,256.00	338,256.00	1050.00	1050.00	1050.00	338,256.00	338,256.00	
	Electrical Works	121	17-Aug-26	17-Sep-26	20-Jun-26 A	09-Jun-27	100%	4.5%	455,824.00	20,528.20	20,528.20	2950.00	400.00	400.00	455,824.00	455,824.00	-97
	Medium Voltage	121	17-Aug-26	17-Sep-26	20-Jun-26 A	09-Jun-27	100%	4.5%	455,824.00	20,528.20	20,528.20	2950.00	400.00	400.00	455,824.00	455,824.00	-97
	Installation of Medium Voltage Cables Duct Banks [Lo	5	22-Aug-26	26-Aug-26	20-Jun-26 A	14-Jul-26 A	100%	100%	20,528.20	20,528.20	20,528.20	400.00	400.00	400.00	20,528.20	20,528.20	
	Excavation for Medium Voltage trench [Local – 01 Seg	4	17-Aug-26	20-Aug-26	10-May-27	13-May-27	100%	0%	16,296.80	0.00	0.00	900.00	0.00	0.00	16,296.80	16,296.80	-97
	Installation of Medium Voltage Cables [Local – 01 Seg	7	27-Aug-26	03-Sep-26	19-May-27	26-May-27	100%	0%	320,595.00	0.00	0.00	450.00	0.00	0.00	320,595.00	320,595.00	-97
	Installation of Straight joints cables [Local – 01 Segme	2	05-Sep-26	06-Sep-26	27-May-27	29-May-27	100%	0%	10,136.00	0.00	0.00	450.00	0.00	0.00	10,136.00	10,136.00	-97
	Installation of Cable Termination for 13.8 kv 3Cx 500 n	3	07-Sep-26	09-Sep-26	30-May-27	01-Jun-27	100%	0%	7,868.00	0.00	0.00	150.00	0.00	0.00	7,868.00	7,868.00	-97
	Installation of Medium Voltage Switchgears [Local – 01	4	10-Sep-26	14-Sep-26	02-Jun-27	06-Jun-27	100%	0%	80,400.00	0.00	0.00	450.00	0.00	0.00	80,400.00	80,400.00	-97
	Installation of Cable Termination [Local – 01 Segment-	3	15-Sep-26	17-Sep-26	07-Jun-27	09-Jun-27	100%	0%	0.00	0.00	0.00	150.00	0.00	0.00	0.00	0.00	-97
	Local – 02	367	16-Mar-26	16-Sep-26	08-Dec-25 A	29-May-27	100%	61.79%	1,522,313.70	940,681.70	940,681.70	12550.00	8950.00	8950.00	1,522,313.70	1,522,313.70	-87
	Road Works	267	16-Mar-26	16-Sep-26	08-Dec-25 A	21-Jun-26 A	100%	100%	911,944.80	911,944.80	911,944.80	8550.00	8550.00	8550.00	911,944.80	911,944.80	
	Earthworks and Site Grading	137	16-Mar-26	22-Aug-26	08-Dec-25 A	18-Jun-26 A	100%	100%	409,824.32	409,824.32	409,824.32	6600.00	6600.00	6600.00	409,824.32	409,824.32	
	Excavation for Roadway [Local – 02]	21	16-Mar-26	13-Apr-26	24-Dec-25 A	29-Dec-25	100%	100%	17,735.44	17,735.44	17,735.44	2400.00	2400.00	2400.00	17,735.44	17,735.44	
	Embankments to the roads [Local – 02]	21	13-Jul-26	05-Aug-26	29-Dec-25 A	03-Jan-26 A	100%	100%	185,295.90	185,295.90	185,295.90	900.00	900.00	900.00	185,295.90	185,295.90	
	Parcrels Excavation for Roadway [Local – 02]	18	22-Jun-26	12-Jul-26	08-Dec-25 A	05-Jan-26 A	100%	100%	16,556.38	16,556.38	16,556.38	2400.00	2400.00	2400.00	16,556.38	16,556.38	
	Embankments to the parcels for roads [Local – 02]	14	06-Aug-26	22-Aug-26	13-Dec-25 A	18-Jun-26 A	100%	100%	190,236.60	190,236.60	190,236.60	900.00	900.00	900.00	190,236.60	190,236.60	
	Asphalt Work	171	23-Aug-26	16-Sep-26	12-Jan-26 A	21-Jun-26 A	100%	100%	502,120.48	502,120.48	502,120.48	1950.00	1950.00	1950.00	502,120.48	502,120.48	
	Subgrade [Local – 02]	7	23-Aug-26	30-Aug-26	12-Jan-26 A	25-Jan-26 A	100%	100%	79,982.08	79,982.08	79,982.08	300.00	300.00	300.00	79,982.08	79,982.08	
	Aggregate base course [Local – 02]	9	31-Aug-26	09-Sep-26	09-Jun-26 A	18-Jun-26 A	100%	100%	99,977.40	99,977.40	99,977.40	300.00	300.00	300.00	99,977.40	99,977.40	
	Prime Coat (MC1) [Local – 02]	2	10-Sep-26	12-Sep-26	11-Jun-26 A	20-Jun-26 A	100%	100%	96,657.00	96,657.00	96,657.00	300.00	300.00	300.00	96,657.00	96,657.00	

© Oracle Corporation

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Actual Total Cost	Earned Value Cost	Planned Value Labor Units	Actual Labor Units	Earned Value Labor Units	Budgeted Total Cost	At Completion Total Cost	Total Float
	Bituminous Base Course [Local – 02]	4	13-Sep-26	16-Sep-26	15-Jun-26 A	21-Jun-26 A	100%	100%	225,504.00	225,504.00	225,504.00	1050.00	1050.00	1050.00	225,504.00	225,504.00	
	Electrical Works	159	23-Jun-26	20-Aug-26	31-May-26 A	29-May-27	100%	4.71%	610,368.90	28,736.90	28,736.90	4000.00	400.00	400.00	610,368.90	610,368.90	-163
	Medium Voltage	159	23-Jun-26	20-Aug-26	31-May-26 A	29-May-27	100%	4.71%	610,368.90	28,736.90	28,736.90	4000.00	400.00	400.00	610,368.90	610,368.90	-163
	Installation of Medium Voltage Cables Duct Banks [Lo	8	02-Jul-26	11-Jul-26	31-May-26 A	09-Jun-26 A	100%	100%	28,736.90	28,736.90	28,736.90	400.00	400.00	400.00	28,736.90	28,736.90	
	Excavation for Medium Voltage trench [Local – 02]	8	23-Jun-26	01-Jul-26	05-Apr-27	13-Apr-27	100%	0%	22,816.00	0.00	0.00	1500.00	0.00	0.00	22,816.00	22,816.00	-163
	Installation of Medium Voltage Cables [Local – 02]	13	12-Jul-26	26-Jul-26	14-Apr-27	28-Apr-27	100%	0%	450,508.00	0.00	0.00	900.00	0.00	0.00	450,508.00	450,508.00	-163
	Installation of Straight joints cables [Local – 02]	6	27-Jul-26	02-Aug-26	29-Apr-27	05-May-27	100%	0%	14,196.00	0.00	0.00	450.00	0.00	0.00	14,196.00	14,196.00	-163
	Installation of Cable Termination for 13.8 kv 3Cx 500 n	8	03-Aug-26	11-Aug-26	06-May-27	19-May-27	100%	0%	11,032.00	0.00	0.00	150.00	0.00	0.00	11,032.00	11,032.00	-163
	Installation of Medium Voltage Switchgears [Local – 02]	5	12-Aug-26	17-Aug-26	20-May-27	25-May-27	100%	0%	80,400.00	0.00	0.00	450.00	0.00	0.00	80,400.00	80,400.00	-163
	Installation of Cable Termination [Local – 02]	3	18-Aug-26	20-Aug-26	26-May-27	29-May-27	100%	0%	2,680.00	0.00	0.00	150.00	0.00	0.00	2,680.00	2,680.00	-163
	Local – 03	395	14-Apr-26	17-Sep-26	08-Dec-25 A	21-Jun-27	100%	85.1%	823,136.20	700,463.80	700,463.80	8800.00	6850.00	6850.00	823,136.20	823,136.20	-107
	Road Works	290	14-Apr-26	17-Sep-26	08-Dec-25 A	10-Sep-26 A	100%	100%	693,622.50	693,622.50	693,622.50	6450.00	6450.00	6450.00	693,622.50	693,622.50	
	Earthworks and Site Grading	155	14-Apr-26	02-Sep-26	08-Dec-25 A	10-Sep-26 A	100%	100%	342,147.30	342,147.30	342,147.30	4350.00	4350.00	4350.00	342,147.30	342,147.30	
	Excavation for Roadway [Local – 03]	14	14-Apr-26	29-Apr-26	05-Jan-26 A	08-Jan-26 A	100%	100%	11,823.62	11,823.62	11,823.62	2400.00	2400.00	2400.00	11,823.62	11,823.62	
	Parcrels Excavation for Roadway [Local – 03]	14	13-Jul-26	28-Jul-26	08-Dec-25 A	30-Mar-26 A	100%	100%	16,556.38	16,556.38	16,556.38	600.00	600.00	600.00	16,556.38	16,556.38	
	Embankments to the roads [Local – 03]	15	29-Jul-26	15-Aug-26	06-Jan-26 A	31-Mar-26 A	100%	100%	123,530.70	123,530.70	123,530.70	900.00	900.00	900.00	123,530.70	123,530.70	
	Embankments to the parcels for roads [Local – 03]	16	16-Aug-26	02-Sep-26	13-Dec-25 A	10-Sep-26	100%	100%	190,236.60	190,236.60	190,236.60	450.00	450.00	450.00	190,236.60	190,236.60	
	Asphalt Work	183	03-Sep-26	17-Sep-26	29-Jan-26 A	04-Aug-26 A	100%	100%	351,475.20	351,475.20	351,475.20	2100.00	2100.00	2100.00	351,475.20	351,475.20	
	Subgrade [Local – 03]	4	03-Sep-26	07-Sep-26	29-Jan-26 A	30-Apr-26 A	100%	100%	55,987.20	55,987.20	55,987.20	450.00	450.00	450.00	55,987.20	55,987.20	
	Aggregate base course [Local – 03]	4	08-Sep-26	12-Sep-26	28-Jul-26 A	30-Jul-26 A	100%	100%	69,984.00	69,984.00	69,984.00	300.00	300.00	300.00	69,984.00	69,984.00	
	Prime Coat (MC1) [Local – 03]	2	13-Sep-26	14-Sep-26	02-Aug-26 A	02-Aug-26	100%	100%	67,651.20	67,651.20	67,651.20	300.00	300.00	300.00	67,651.20	67,651.20	
	Bituminous Base Course [Local – 03]	3	15-Sep-26	17-Sep-26	03-Aug-26 A	04-Aug-26	100%	100%	157,852.80	157,852.80	157,852.80	1050.00	1050.00	1050.00	157,852.80	157,852.80	
	Electrical Works	163	22-Aug-26	17-Sep-26	21-Apr-26 A	21-Jun-27	100%	5.28%	129,513.70	6,841.30	6,841.30	2350.00	400.00	400.00	129,513.70	129,513.70	-107
	Medium Voltage	163	22-Aug-26	17-Sep-26	21-Apr-26 A	21-Jun-27	100%	5.28%	129,513.70	6,841.30	6,841.30	2350.00	400.00	400.00	129,513.70	129,513.70	-107
	Installation of Medium Voltage Cables Duct Banks [Lo	4	25-Aug-26	29-Aug-26	21-Apr-26 A	07-May-26	100%	100%	6,841.30	6,841.30	6,841.30	400.00	400.00	400.00	6,841.30	6,841.30	
	Excavation for Medium Voltage trench [Local – 03]	3	22-Aug-26	24-Aug-26	30-May-27	01-Jun-27	100%	0%	5,432.40	0.00	0.00	300.00	0.00	0.00	5,432.40	5,432.40	-163
	Installation of Medium Voltage Cables [Local – 03]	5	30-Aug-26	03-Sep-26	02-Jun-27	07-Jun-27	100%	0%	108,540.00	0.00	0.00	450.00	0.00	0.00	108,540.00	108,540.00	-107
	Installation of Straight joints cables [Local – 03]	2	05-Sep-26	06-Sep-26	08-Jun-27	09-Jun-27	100%	0%	3,388.00	0.00	0.00	450.00	0.00	0.00	3,388.00	3,388.00	-107
	Installation of Cable Termination for 13.8 kv 3Cx 500 n	3	07-Sep-26	09-Sep-26	10-Jun-27	13-Jun-27	100%	0%	2,632.00	0.00	0.00	150.00	0.00	0.00	2,632.00	2,632.00	-107
	Installation of Medium Voltage Switchgears [Local – 03]	4	10-Sep-26	14-Sep-26	14-Jun-27	17-Jun-27	100%	0%	0.00	0.00	0.00	450.00	0.00	0.00	0.00	0.00	-107
	Installation of Cable Termination [Local – 03]	3	15-Sep-26	17-Sep-26	19-Jun-27	21-Jun-27	100%	0%	2,680.00	0.00	0.00	150.00	0.00	0.00	2,680.00	2,680.00	-107
	Local – 04	333	30-Apr-26	17-Sep-26	10-Dec-25 A	26-Jun-27	100%	25.56%	808,919.60	206,792.98	206,792.98	6400.00	1050.00	1050.00	808,919.60	808,919.60	-111
	Road Works	211	30-Apr-26	17-Sep-26	10-Dec-25 A	24-Jan-27	100%	29.81%	693,622.50	206,792.98	206,792.98	4050.00	1050.00	1050.00	693,622.50	693,622.50	11
	Earthworks and Site Grading	186	30-Apr-26	30-Jul-26	10-Dec-25 A	26-Dec-26	100%	60.44%	342,147.30	206,792.98	206,792.98	2100.00	1050.00	1050.00	342,147.30	342,147.30	12
	Parcrels Excavation for Roadway [Local – 04]	18	18-May-26	11-Jun-26	10-Dec-25 A	17-Sep-26	100%	100%	16,556.38	16,556.38	16,556.38	600.00	600.00	600.00	16,556.38	16,556.38	
	Embankments to the parcels for roads [Local – 04]	21	07-Jul-26	30-Jul-26	14-Dec-25 A	19-Sep-26	100%	100%	190,236.60	190,236.60	190,236.60	450.00	450.00	450.00	190,236.60	190,236.60	
	Excavation for Roadway [Local – 04]	15	30-Apr-26	17-May-26	15-Nov-26	01-Dec-26	100%	0%	11,823.62	0.00	0.00	600.00	0.00	0.00	11,823.62	11,823.62	-60
	Embankments to the roads [Local – 04]	21	13-Jun-26	06-Jul-26	02-Dec-26	26-Dec-26	100%	0%	123,530.70	0.00	0.00	450.00	0.00	0.00	123,530.70	123,530.70	12
	Asphalt Work	25	20-Aug-26	17-Sep-26	27-Dec-26	24-Jan-27	100%	0%	351,475.20	0.00	0.00	1950.00	0.00	0.00	351,475.20	351,475.20	11
	Subgrade [Local – 04]	12	20-Aug-26	02-Sep-26	27-Dec-26	09-Jan-27	100%	0%	55,987.20	0.00	0.00	300.00	0.00	0.00	55,987.20	55,987.20	12
	Aggregate base course [Local – 04]	8	05-Sep-26	13-Sep-26	11-Jan-27	19-Jan-27	100%	0%	69,984.00	0.00	0.00	300.00	0.00	0.00	69,984.00	69,984.00	11
	Prime Coat (MC1) [Local – 04]	2	14-Sep-26	15-Sep-26	20-Jan-27	21-Jan-27	100%	0%	67,651.20	0.00	0.00	300.00	0.00	0.00	67,651.20	67,651.20	11
	Bituminous Base Course [Local – 04]	2	16-Sep-26	17-Sep-26	23-Jan-27	24-Jan-27	100%	0%	157,852.80	0.00	0.00	1050.00	0.00	0.00	157,852.80	157,852.80	11

© Oracle Corporation

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Actual Total Cost	Earned Value Cost	Planned Value Labor Units	Actual Labor Units	Earned Value Labor Units	Budgeted Total Cost	At Completion Total Cost	Total Float
	Electric Works	24	22-Aug-26	17-Sep-26	30-May-27	26-Jun-27	100%	0%	115,297.10	0.00	0.00	2350.00	0.00	0.00	115,297.10	115,297.10	-111
	Medium Voltage	24	22-Aug-26	17-Sep-26	30-May-27	26-Jun-27	100%	0%	115,297.10	0.00	0.00	2350.00	0.00	0.00	115,297.10	115,297.10	-111
	Excavation for Medium Voltage trench [Local – 04]	4	22-Aug-26	25-Aug-26	30-May-27	02-Jun-27	100%	0%	3,259.60	0.00	0.00	300.00	0.00	0.00	3,259.60	3,259.60	-163
	Installation of Medium Voltage Cables Duct Banks [Lo	3	26-Aug-26	29-Aug-26	03-Jun-27	06-Jun-27	100%	0%	4,106.50	0.00	0.00	400.00	0.00	0.00	4,106.50	4,106.50	-111
	Installation of Medium Voltage Cables [Local – 04]	6	30-Aug-26	05-Sep-26	07-Jun-27	13-Jun-27	100%	0%	64,119.00	0.00	0.00	450.00	0.00	0.00	64,119.00	64,119.00	-111
	Installation of Straight joints cables [Local – 04]	3	06-Sep-26	08-Sep-26	14-Jun-27	16-Jun-27	100%	0%	2,016.00	0.00	0.00	450.00	0.00	0.00	2,016.00	2,016.00	-111
	Installation of Cable Termination for 13.8 kv 3Cx 500 n	3	09-Sep-26	12-Sep-26	17-Jun-27	20-Jun-27	100%	0%	1,596.00	0.00	0.00	150.00	0.00	0.00	1,596.00	1,596.00	-111
	Installation of Medium Voltage Switchgears [Local – 04]	2	13-Sep-26	14-Sep-26	21-Jun-27	22-Jun-27	100%	0%	40,200.00	0.00	0.00	450.00	0.00	0.00	40,200.00	40,200.00	-111
	Installation of Cable Termination [Local – 04]	3	15-Sep-26	17-Sep-26	23-Jun-27	26-Jun-27	100%	0%	0.00	0.00	0.00	150.00	0.00	0.00	0.00	0.00	-111
	Local – 05	363	18-May-26	17-Sep-26	04-Dec-25 A	20-Jun-27	100%	77.01%	1,337,737.46	1,030,140.46	1,030,140.46	8275.00	5725.00	5725.00	1,337,737.46	1,337,737.46	-106
	Road Works	142	18-May-26	17-Sep-26	04-Dec-25 A	09-Sep-26 A	100%	100%	1,012,351.36	1,012,351.36	1,012,351.36	5325.00	5325.00	5325.00	1,012,351.36	1,012,351.36	
	Earthworks and Site Grading	110	18-May-26	17-Aug-26	04-Dec-25 A	09-Sep-26 A	100%	100%	409,824.32	409,824.32	409,824.32	3375.00	3375.00	3375.00	409,824.32	409,824.32	
	Excavation for Roadway [Local – 05]	21	18-May-26	15-Jun-26	30-Dec-25 A	01-Jan-26 A	100%	100%	17,735.44	17,735.44	17,735.44	1200.00	1200.00	1200.00	17,735.44	17,735.44	
	Embankments to the roads [Local – 05]	18	11-Jul-26	30-Jul-26	03-Jan-26 A	20-Jan-26 A	100%	100%	185,295.90	185,295.90	185,295.90	675.00	675.00	675.00	185,295.90	185,295.90	
	Embankments to the parcels for roads [Local – 05]	15	01-Aug-26	17-Aug-26	07-Dec-25 A	09-Jul-26 A	100%	100%	190,236.60	190,236.60	190,236.60	900.00	900.00	900.00	190,236.60	190,236.60	
	Parcrels Excavation for Roadway [Local – 05]	21	16-Jun-26	09-Jul-26	04-Dec-25 A	09-Sep-26	100%	100%	16,556.38	16,556.38	16,556.38	600.00	600.00	600.00	16,556.38	16,556.38	
	Asphalt Work	37	30-Aug-26	17-Sep-26	12-Jan-26 A	23-Jun-26 A	100%	100%	602,527.04	602,527.04	602,527.04	1950.00	1950.00	1950.00	602,527.04	602,527.04	
	Subgrade [Local – 05]	10	30-Aug-26	09-Sep-26	12-Jan-26 A	10-Feb-26 A	100%	100%	95,978.24	95,978.24	95,978.24	300.00	300.00	300.00	95,978.24	95,978.24	
	Aggregate base course [Local – 05]	4	12-Sep-26	15-Sep-26	31-May-26 A	21-Jun-26 A	100%	100%	119,973.00	119,973.00	119,973.00	300.00	300.00	300.00	119,973.00	119,973.00	
	Prime Coat (MC1) [Local – 05]	2	16-Sep-26	17-Sep-26	11-Jun-26 A	22-Jun-26 A	100%	100%	115,971.00	115,971.00	115,971.00	300.00	300.00	300.00	115,971.00	115,971.00	
	Bituminous Base Course [Local – 05]	2	16-Sep-26	17-Sep-26	15-Jun-26 A	23-Jun-26 A	100%	100%	270,604.80	270,604.80	270,604.80	1050.00	1050.00	1050.00	270,604.80	270,604.80	
	Electrical Works	148	30-Aug-26	17-Sep-26	02-May-26 A	20-Jun-27	100%	5.47%	325,386.10	17,789.10	17,789.10	2950.00	400.00	400.00	325,386.10	325,386.10	-106
	Medium Voltage	148	30-Aug-26	17-Sep-26	02-May-26 A	20-Jun-27	100%	5.47%	325,386.10	17,789.10	17,789.10	2950.00	400.00	400.00	325,386.10	325,386.10	-106
	Installation of Medium Voltage Cables Duct Banks [Lo	2	03-Sep-26	05-Sep-26	02-May-26 A	07-May-26	100%	100%	17,789.10	17,789.10	17,789.10	400.00	400.00	400.00	17,789.10	17,789.10	
	Excavation for Medium Voltage trench [Local – 05]	4	30-Aug-26	02-Sep-26	03-Jun-27	07-Jun-27	100%	0%	14,124.00	0.00	0.00	900.00	0.00	0.00	14,124.00	14,124.00	-106
	Installation of Medium Voltage Cables [Local – 05]	4	06-Sep-26	09-Sep-26	08-Jun-27	12-Jun-27	100%	0%	277,849.00	0.00	0.00	450.00	0.00	0.00	277,849.00	277,849.00	-106
	Installation of Straight joints cables [Local – 05]	2	10-Sep-26	12-Sep-26	13-Jun-27	14-Jun-27	100%	0%	8,792.00	0.00	0.00	450.00	0.00	0.00	8,792.00	8,792.00	-106
	Installation of Cable Termination for 13.8 kv 3Cx 500 n	2	13-Sep-26	14-Sep-26	15-Jun-27	16-Jun-27	100%	0%	6,832.00	0.00	0.00	150.00	0.00	0.00	6,832.00	6,832.00	-106
	Installation of Medium Voltage Switchgears [Local – 05]	2	15-Sep-26	16-Sep-26	17-Jun-27	19-Jun-27	100%	0%	0.00	0.00	0.00	450.00	0.00	0.00	0.00	0.00	-106
	Installation of Cable Termination [Local – 05]	3	15-Sep-26	17-Sep-26	17-Jun-27	20-Jun-27	100%	0%	0.00	0.00	0.00	150.00	0.00	0.00	0.00	0.00	-106
	Local – 06	341	16-Jun-26	17-Sep-26	08-Dec-25 A	19-Jun-27	100%	72.51%	1,048,514.20	760,253.60	760,253.60	6550.00	4000.00	4000.00	1,048,514.20	1,048,514.20	-105
	Road Works	118	16-Jun-26	17-Sep-26	08-Dec-25 A	20-Aug-26 A	100%	100%	743,831.90	743,831.90	743,831.90	3600.00	3600.00	3600.00	743,831.90	743,831.90	
	Earthworks and Site Grading	101	16-Jun-26	31-Aug-26	08-Dec-25 A	20-Aug-26 A	100%	100%	342,147.30	342,147.30	342,147.30	1650.00	1650.00	1650.00	342,147.30	342,147.30	
	Embankments to the roads [Local – 06]	20	26-Jul-26	17-Aug-26	31-Dec-25 A	01-Jan-26 A	100%	100%	123,530.70	123,530.70	123,530.70	450.00	450.00	450.00	123,530.70	123,530.70	
	Excavation for Roadway [Local – 06]	14	16-Jun-26	01-Jul-26	29-Dec-25 A	05-Jan-26 A	100%	100%	11,823.62	11,823.62	11,823.62	300.00	300.00	300.00	11,823.62	11,823.62	
	Parcrels Excavation for Roadway [Local – 06]	20	02-Jul-26	25-Jul-26	08-Dec-25 A	19-Aug-26	100%	100%	16,556.38	16,556.38	16,556.38	450.00	450.00	450.00	16,556.38	16,556.38	
	Embankments to the parcels for roads [Local – 06]	12	18-Aug-26	31-Aug-26	14-Dec-25 A	20-Aug-26	100%	100%	190,236.60	190,236.60	190,236.60	450.00	450.00	450.00	190,236.60	190,236.60	
	Asphalt Work	12	01-Sep-26	17-Sep-26	13-Jan-26 A	06-Jul-26 A	100%	100%	401,684.60	401,684.60	401,684.60	1950.00	1950.00	1950.00	401,684.60	401,684.60	
	Subgrade [Local – 06]	6	01-Sep-26	07-Sep-26	13-Jan-26 A	25-Jan-26 A	100%	100%	63,985.60	63,985.60	63,985.60	300.00	300.00	300.00	63,985.60	63,985.60	
	Aggregate base course [Local – 06]	4	08-Sep-26	12-Sep-26	27-Jun-26 A	29-Jun-26 A	100%	100%	79,981.80	79,981.80	79,981.80	300.00	300.00	300.00	79,981.80	79,981.80	
	Prime Coat (MC1) [Local – 06]	2	13-Sep-26	14-Sep-26	01-Jul-26 A	02-Jul-26 A	100%	100%	77,314.00	77,314.00	77,314.00	300.00	300.00	300.00	77,314.00	77,314.00	
	Bituminous Base Course [Local – 06]	3	15-Sep-26	17-Sep-26	04-Jul-26 A	06-Jul-26 A	100%	100%	180,403.20	180,403.20	180,403.20	1050.00	1050.00	1050.00	180,403.20	180,403.20	

© Oracle Corporation

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Actual Total Cost	Earned Value Cost	Planned Value Labor Units	Actual Labor Units	Earned Value Labor Units	Budgeted Total Cost	At Completion Total Cost	Total Float
	Electrical Works	122	31-Aug-26	17-Sep-26	17-Jun-26 A	19-Jun-27	100%	5.39%	304,682.30	16,421.70	16,421.70	2950.00	400.00	400.00	304,682.30	304,682.30	-105
	Medium Voltage	122	31-Aug-26	17-Sep-26	17-Jun-26 A	19-Jun-27	100%	5.39%	304,682.30	16,421.70	16,421.70	2950.00	400.00	400.00	304,682.30	304,682.30	-105
	Installation of Medium Voltage Cables Duct Banks [Lo	3	03-Sep-26	06-Sep-26	17-Jun-26 A	18-Jun-26 A	100%	100%	16,421.70	16,421.70	16,421.70	400.00	400.00	400.00	16,421.70	16,421.70	
	Excavation for Medium Voltage trench [Local – 06]	3	31-Aug-26	02-Sep-26	05-Jun-27	07-Jun-27	100%	0%	13,037.60	0.00	0.00	900.00	0.00	0.00	13,037.60	13,037.60	-105
	Installation of Medium Voltage Cables [Local – 06]	3	07-Sep-26	09-Sep-26	08-Jun-27	10-Jun-27	100%	0%	258,151.00	0.00	0.00	450.00	0.00	0.00	258,151.00	258,151.00	-105
	Installation of Straight joints cables [Local – 06]	2	10-Sep-26	12-Sep-26	12-Jun-27	13-Jun-27	100%	0%	8,092.00	0.00	0.00	450.00	0.00	0.00	8,092.00	8,092.00	-105
	Installation of Cable Termination for 13.8 kv 3Cx 500 n	2	13-Sep-26	14-Sep-26	14-Jun-27	15-Jun-27	100%	0%	6,300.00	0.00	0.00	150.00	0.00	0.00	6,300.00	6,300.00	-105
	Installation of Medium Voltage Switchgears [Local – 06]	2	15-Sep-26	16-Sep-26	16-Jun-27	17-Jun-27	100%	0%	0.00	0.00	0.00	450.00	0.00	0.00	0.00	0.00	-105
	Installation of Cable Termination [Local – 06]	3	15-Sep-26	17-Sep-26	16-Jun-27	19-Jun-27	100%	0%	2,680.00	0.00	0.00	150.00	0.00	0.00	2,680.00	2,680.00	-105
	Local – 07	365	02-Jul-26	17-Sep-26	07-Dec-25 A	17-Jun-27	100%	91.7%	383,519.26	351,696.13	351,696.13	5800.00	3841.03	3841.00	383,519.26	383,519.26	-104
	Road Works	128	02-Jul-26	17-Sep-26	07-Dec-25 A	02-Dec-26	100%	98.93%	354,133.46	350,328.73	350,328.73	3450.00	3441.03	3441.00	354,133.46	354,133.46	57
	Earthworks and Site Grading	126	02-Jul-26	31-Aug-26	07-Dec-25 A	02-Dec-26	100%	98.49%	251,910.98	248,106.25	248,106.25	1500.00	1491.03	1491.00	251,910.98	251,910.98	57
	Parcrels Excavation for Roadway [Local – 07]	14	14-Jul-26	29-Jul-26	07-Dec-25 A	10-Dec-25	100%	100%	16,556.38	16,556.38	16,556.38	300.00	300.00	300.00	16,556.38	16,556.38	
	Excavation for Roadway [Local – 07]	10	02-Jul-26	13-Jul-26	01-Jan-26 A	07-Jan-26 A	100%	100%	3,941.20	3,941.20	3,941.20	300.00	300.00	300.00	3,941.20	3,941.20	
	Embankments to the roads [Local – 07]	14	30-Jul-26	15-Aug-26	08-Jan-26 A	24-Jan-26 A	100%	100%	41,176.80	41,176.80	41,176.80	450.00	450.00	450.00	41,176.80	41,176.80	
	Embankments to the parcels for roads [Local – 07]	14	16-Aug-26	31-Aug-26	11-Dec-25 A	02-Dec-26	100%	98%	190,236.60	186,431.87	186,431.87	450.00	441.03	441.00	190,236.60	190,236.60	57
	Asphalt Work	33	01-Sep-26	17-Sep-26	24-Jan-26 A	30-Jun-26 A	100%	100%	102,222.48	102,222.48	102,222.48	1950.00	1950.00	1950.00	102,222.48	102,222.48	
	Subgrade [Local – 07]	5	01-Sep-26	06-Sep-26	24-Jan-26 A	26-Jan-26 A	100%	100%	15,996.48	15,996.48	15,996.48	300.00	300.00	300.00	15,996.48	15,996.48	
	Aggregate base course [Local – 07]	4	07-Sep-26	10-Sep-26	21-Jun-26 A	23-Jun-26 A	100%	100%	21,793.80	21,793.80	21,793.80	300.00	300.00	300.00	21,793.80	21,793.80	
	Prime Coat (MC1) [Local – 07]	3	12-Sep-26	14-Sep-26	27-Jun-26 A	28-Jun-26 A	100%	100%	19,331.40	19,331.40	19,331.40	300.00	300.00	300.00	19,331.40	19,331.40	
	Bituminous Base Course [Local – 07]	3	15-Sep-26	17-Sep-26	27-Jun-26 A	30-Jun-26 A	100%	100%	45,100.80	45,100.80	45,100.80	1050.00	1050.00	1050.00	45,100.80	45,100.80	
	Electrical Works	133	01-Sep-26	17-Sep-26	20-May-26 A	17-Jun-27	100%	4.65%	29,385.80	1,367.40	1,367.40	2350.00	400.00	400.00	29,385.80	29,385.80	-104
	Medium Voltage	133	01-Sep-26	17-Sep-26	20-May-26 A	17-Jun-27	100%	4.65%	29,385.80	1,367.40	1,367.40	2350.00	400.00	400.00	29,385.80	29,385.80	-104
	Installation of Medium Voltage Cables Duct Banks [Lo	3	05-Sep-26	07-Sep-26	20-May-26 A	21-May-26	100%	100%	1,367.40	1,367.40	1,367.40	400.00	400.00	400.00	1,367.40	1,367.40	
	Excavation for Medium Voltage trench [Local – 07]	3	01-Sep-26	03-Sep-26	05-Jun-27	07-Jun-27	100%	0%	1,086.40	0.00	0.00	300.00	0.00	0.00	1,086.40	1,086.40	-104
	Installation of Medium Voltage Cables [Local – 07]	3	08-Sep-26	10-Sep-26	08-Jun-27	10-Jun-27	100%	0%	23,048.00	0.00	0.00	450.00	0.00	0.00	23,048.00	23,048.00	-104
	Installation of Straight joints cables [Local – 07]	2	12-Sep-26	13-Sep-26	12-Jun-27	13-Jun-27	100%	0%	672.00	0.00	0.00	450.00	0.00	0.00	672.00	672.00	-104
	Installation of Cable Termination for 13.8 kv 3Cx 500 n	2	14-Sep-26	15-Sep-26	14-Jun-27	15-Jun-27	100%	0%	532.00	0.00	0.00	150.00	0.00	0.00	532.00	532.00	-104
	Installation of Medium Voltage Switchgears [Local – 07]	2	16-Sep-26	17-Sep-26	16-Jun-27	17-Jun-27	100%	0%	0.00	0.00	0.00	450.00	0.00	0.00	0.00	0.00	-104
	Installation of Cable Termination [Local – 07]	2	16-Sep-26	17-Sep-26	16-Jun-27	17-Jun-27	100%	0%	2,680.00	0.00	0.00	150.00	0.00	0.00	2,680.00	2,680.00	-104
	Local – 08	91	03-Jun-26	17-Sep-26	23-Dec-25 A	03-Aug-26 A	100%	100%	839,164.80	839,164.80	839,164.80	5175.00	5175.00	5175.00	839,164.80	839,164.80	
	Road Works	91	03-Jun-26	17-Sep-26	23-Dec-25 A	03-Aug-26 A	100%	100%	839,164.80	839,164.80	839,164.80	5175.00	5175.00	5175.00	839,164.80	839,164.80	
	Earthworks and Site Grading	46	03-Jun-26	31-Aug-26	23-Dec-25 A	21-Jul-26 A	100%	100%	387,265.32	387,265.32	387,265.32	3225.00	3225.00	3225.00	387,265.32	387,265.32	
	Excavation for Roadway [Local – 08]	10	03-Jun-26	14-Jun-26	07-Apr-26 A	26-Apr-26 A	100%	100%	15,764.84	15,764.84	15,764.84	600.00	600.00	600.00	15,764.84	15,764.84	
	Embankments to the roads [Local – 08]	8	11-Aug-26	19-Aug-26	05-Apr-26 A	27-Apr-26 A	100%	100%	164,707.50	164,707.50	164,707.50	675.00	675.00	675.00	164,707.50	164,707.50	
	Parcrels Excavation for Roadway [Local – 08]	10	30-Jul-26	10-Aug-26	23-Dec-25 A	20-Jul-26 A	100%	100%	16,556.38	16,556.38	16,556.38	600.00	600.00	600.00	16,556.38	16,556.38	
	Embankments to the parcels for roads [Local – 08]	10	20-Aug-26	31-Aug-26	05-Apr-26 A	21-Jul-26 A	100%	100%	190,236.60	190,236.60	190,236.60	1350.00	1350.00	1350.00	190,236.60	190,236.60	
	Asphalt Work	31	01-Sep-26	17-Sep-26	17-Jun-26 A	03-Aug-26 A	100%	100%	451,899.48	451,899.48	451,899.48	1950.00	1950.00	1950.00	451,899.48	451,899.48	
	Subgrade [Local – 08]	7	01-Sep-26	08-Sep-26	17-Jun-26 A	30-Jun-26 A	100%	100%	71,983.68	71,983.68	71,983.68	300.00	300.00	300.00	71,983.68	71,983.68	
	Aggregate base course [Local – 08]	4	09-Sep-26	13-Sep-26	25-Jul-26 A	28-Jul-26 A	100%	100%	89,979.60	89,979.60	89,979.60	300.00	300.00	300.00	89,979.60	89,979.60	
	Prime Coat (MC1) [Local – 08]	2	14-Sep-26	15-Sep-26	01-Aug-26 A	01-Aug-26	100%	100%	86,982.60	86,982.60	86,982.60	300.00	300.00	300.00	86,982.60	86,982.60	
	Bituminous Base Course [Local – 08]	2	16-Sep-26	17-Sep-26	02-Aug-26 A	03-Aug-26	100%	100%	202,953.60	202,953.60	202,953.60	1050.00	1050.00	1050.00	202,953.60	202,953.60	

© Oracle Corporation

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Actual Total Cost	Earned Value Cost	Planned Value Labor Units	Actual Labor Units	Earned Value Labor Units	Budgeted Total Cost	At Completion Total Cost	Total Float
	Deep Infrastructure network	283	01-Apr-26	18-Nov-26	27-Dec-25 A	25-Jan-27	99.68%	97.43%	9,977,473.03	9,752,639.50	9,752,639.50	54025.00	51820.50	51820.50	10,009,830.20	10,009,830.20	39
	Local – 01	183	01-Apr-26	22-Aug-26	27-Dec-25 A	18-Nov-26	100%	99.18%	5,883,406.70	5,835,170.70	5,835,170.70	20025.00	19983.00	19983.00	5,883,406.70	5,883,406.70	81
	LOCAL - 01 Segment-01 (From 0+0	138	01-Apr-26	03-Aug-26	27-Dec-25 A	17-Nov-26	100%	98.36%	1,862,782.60	1,832,225.10	1,832,225.10	6700.00	6682.50	6682.50	1,862,782.60	1,862,782.60	81
	Stormwater Utilities	133	01-Apr-26	03-Aug-26	27-Dec-25 A	17-Nov-26	100%	99.61%	991,086.80	987,228.80	987,228.80	3275.00	3275.00	3275.00	991,086.80	991,086.80	81
	Pipe Work	85	01-Apr-26	08-Jun-26	27-Dec-25 A	17-Mar-26 A	100%	100%	462,178.50	462,178.50	462,178.50	2675.00	2675.00	2675.00	462,178.50	462,178.50	
	Excavation for Stormwater Utilities Network [Local – 01	10	01-Apr-26	12-Apr-26	27-Dec-25 A	22-Jan-26 A	100%	100%	92,439.40	92,439.40	92,439.40	900.00	900.00	900.00	92,439.40	92,439.40	
	Granular bedding for Stormwater Utilities Network [Loc	10	13-Apr-26	23-Apr-26	28-Dec-25 A	24-Jan-26 A	100%	100%	23,105.10	23,105.10	23,105.10	200.00	200.00	200.00	23,105.10	23,105.10	
	Installation of Pipe for Stormwater Utilities Network [Lo	10	05-May-26	16-May-26	30-Dec-25 A	28-Jan-26 A	100%	100%	207,990.40	207,990.40	207,990.40	450.00	450.00	450.00	207,990.40	207,990.40	
	Granular Surround for Stormwater Utilities Network [Lo	4	21-May-26	25-May-26	31-Dec-25 A	29-Jan-26 A	100%	100%	23,105.10	23,105.10	23,105.10	100.00	100.00	100.00	23,105.10	23,105.10	
	Testing for Stormwater Utilities Network [Local – 01 Se	4	17-May-26	20-May-26	02-Jan-26 A	12-Mar-26 A	100%	100%	46,216.70	46,216.70	46,216.70	400.00	400.00	400.00	46,216.70	46,216.70	
	Installation of Micron Marker Magnetic Tape [Local – 0	2	26-May-26	01-Jun-26	12-Jan-26 A	15-Mar-26 A	100%	100%	23,105.10	23,105.10	23,105.10	100.00	100.00	100.00	23,105.10	23,105.10	
	Backfilling to Subgrade Elevation [Local – 01 Segment	6	02-Jun-26	08-Jun-26	13-Jan-26 A	17-Mar-26 A	100%	100%	46,216.70	46,216.70	46,216.70	525.00	525.00	525.00	46,216.70	46,216.70	
	Manhole	86	13-Apr-26	30-Jun-26	27-Dec-25 A	16-Nov-26	100%	99%	196,590.00	194,618.00	194,618.00	350.00	350.00	350.00	196,590.00	196,590.00	71
	Excavation of Inlet Manholes [Local – 01 Segment-01]	15	13-Apr-26	29-Apr-26	27-Dec-25 A	22-Jan-26 A	100%	100%	29,675.00	29,675.00	29,675.00	0.00	0.00	0.00	29,675.00	29,675.00	
	PC of Inlet Manholes [Local – 01 Segment-01]	6	30-Apr-26	06-May-26	14-Jan-26 A	25-Jan-26 A	100%	100%	19,920.00	19,920.00	19,920.00	0.00	0.00	0.00	19,920.00	19,920.00	
	Installation of Inlet Manholes [Local – 01 Segment-01]	14	17-May-26	06-Jun-26	17-Jan-26 A	26-Apr-26 A	100%	100%	88,685.00	88,685.00	88,685.00	350.00	350.00	350.00	88,685.00	88,685.00	
	Backfilling of Inlet Manholes [Local – 01 Segment-01]	6	07-Jun-26	13-Jun-26	24-Mar-26 A	28-Apr-26 A	100%	100%	38,590.00	38,590.00	38,590.00	0.00	0.00	0.00	38,590.00	38,590.00	
	Finishing and Testing of Inlet Manholes [Local – 01 Se	15	14-Jun-26	30-Jun-26	28-Mar-26 A	16-Nov-26	100%	90%	19,720.00	17,748.00	17,748.00	0.00	0.00	0.00	19,720.00	19,720.00	71
	Concrete Chambers/Outfalls	85	14-Jun-26	03-Aug-26	26-Mar-26 A	17-Nov-26	100%	99.43%	332,318.30	330,432.30	330,432.30	250.00	250.00	250.00	332,318.30	332,318.30	81
	Excavation of Concrete chambers [Local – 01 Segmer	6	14-Jun-26	20-Jun-26	26-Mar-26 A	09-Apr-26 A	100%	100%	28,200.00	28,200.00	28,200.00	0.00	0.00	0.00	28,200.00	28,200.00	
	PC of Concrete chambers [Local – 01 Segment-01]	2	21-Jun-26	22-Jun-26	01-Apr-26 A	12-Apr-26 A	100%	100%	18,860.00	18,860.00	18,860.00	0.00	0.00	0.00	18,860.00	18,860.00	
	Installation UPVC Pipes to Concrete chambers [Local	8	07-Jul-26	15-Jul-26	02-Apr-26 A	21-Apr-26 A	100%	100%	145,478.30	145,478.30	145,478.30	0.00	0.00	0.00	145,478.30	145,478.30	
	Installation of Concrete chambers [Local – 01 Segmer	12	23-Jun-26	06-Jul-26	13-Apr-26 A	21-Apr-26 A	100%	100%	84,320.00	84,320.00	84,320.00	250.00	250.00	250.00	84,320.00	84,320.00	
	Backfilling to Concrete chambers [Local – 01 Segment	6	16-Jul-26	22-Jul-26	22-Apr-26 A	25-Apr-26 A	100%	100%	36,600.00	36,600.00	36,600.00	0.00	0.00	0.00	36,600.00	36,600.00	
	FInishing and Testing of Concrete chambers [Local – C	10	23-Jul-26	03-Aug-26	01-Jul-26 A	17-Nov-26	100%	90%	18,860.00	16,974.00	16,974.00	0.00	0.00	0.00	18,860.00	18,860.00	81
	Sanitary Sewerage	55	13-Apr-26	15-Jun-26	12-Jan-26 A	15-Nov-26	100%	96.94%	871,695.80	844,996.30	844,996.30	3425.00	3407.50	3407.50	871,695.80	871,695.80	20
	Pipe Work	50	13-Apr-26	15-Jun-26	12-Jan-26 A	07-Mar-26 A	100%	100%	337,705.80	337,705.80	337,705.80	3075.00	3075.00	3075.00	337,705.80	337,705.80	
	Excavation for Sanitary Sewerage Network [Local – 01	10	13-Apr-26	23-Apr-26	12-Jan-26 A	24-Jan-26 A	100%	100%	66,057.00	66,057.00	66,057.00	900.00	900.00	900.00	66,057.00	66,057.00	
	Granular bedding for Sanitary Sewerage Network [Loca	4	25-Apr-26	28-Apr-26	13-Jan-26 A	24-Jan-26 A	100%	100%	16,518.70	16,518.70	16,518.70	200.00	200.00	200.00	16,518.70	16,518.70	
	Installation of Pipe for Sanitary Sewerage Network [Lo	10	06-May-26	17-May-26	15-Jan-26 A	28-Jan-26 A	100%	100%	148,632.70	148,632.70	148,632.70	450.00	450.00	450.00	148,632.70	148,632.70	
	Granular Surround for Sanitary Sewerage Network [Lo	4	26-May-26	03-Jun-26	18-Jan-26 A	29-Jan-26 A	100%	100%	16,518.70	16,518.70	16,518.70	100.00	100.00	100.00	16,518.70	16,518.70	
	Concrete encasement, pipe dia 200 and 350 mm [Loc	3	23-May-26	25-May-26	01-Feb-26 A	02-Feb-26 A	100%	100%	7,400.80	7,400.80	7,400.80	350.00	350.00	350.00	7,400.80	7,400.80	
	Testing for Sanitary Sewerage Network [Local – 01 Se	4	18-May-26	21-May-26	01-Mar-26 A	03-Mar-26 A	100%	100%	33,029.60	33,029.60	33,029.60	400.00	400.00	400.00	33,029.60	33,029.60	
	Installation of Micron Marker Magnetic Tape [Local – 0	2	04-Jun-26	06-Jun-26	04-Mar-26 A	05-Mar-26 A	100%	100%	16,518.70	16,518.70	16,518.70	150.00	150.00	150.00	16,518.70	16,518.70	
	Backfilling to Subgrade Elevation [Local – 01 Segment	8	07-Jun-26	15-Jun-26	04-Mar-26 A	07-Mar-26 A	100%	100%	33,029.60	33,029.60	33,029.60	525.00	525.00	525.00	33,029.60	33,029.60	
	Manhole	20	18-May-26	14-Jun-26	13-Jan-26 A	15-Nov-26	100%	95%	533,990.00	507,290.50	507,290.50	350.00	332.50	332.50	533,990.00	533,990.00	20
	Installation of Fiberglass Manholes [Local – 01 Segme	20	18-May-26	14-Jun-26	13-Jan-26 A	15-Nov-26	100%	95%	533,990.00	507,290.50	507,290.50	350.00	332.50	332.50	533,990.00	533,990.00	20
	LOCAL - 01 Segment-02 (From 1+0	158	27-Apr-26	15-Aug-26	21-Jan-26 A	17-Nov-26	100%	99.89%	1,908,422.30	1,906,407.30	1,906,407.30	6825.00	6818.00	6818.00	1,908,422.30	1,908,422.30	81
	Stormwater Utilities	158	27-Apr-26	15-Aug-26	21-Jan-26 A	17-Nov-26	100%	99.93%	1,390,459.30	1,389,516.30	1,389,516.30	3275.00	3275.00	3275.00	1,390,459.30	1,390,459.30	81
	Pipe Work	106	27-Apr-26	14-Jun-26	21-Jan-26 A	14-May-26 A	100%	100%	624,416.00	624,416.00	624,416.00	2675.00	2675.00	2675.00	624,416.00	624,416.00	
	Excavation for Stormwater Utilities Network [Local – 01	10	27-Apr-26	07-May-26	21-Jan-26 A	10-Feb-26 A	100%	100%	124,847.00	124,847.00	124,847.00	900.00	900.00	900.00	124,847.00	124,847.00	

© Oracle Corporation

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Actual Total Cost	Earned Value Cost	Planned Value Labor Units	Actual Labor Units	Earned Value Labor Units	Budgeted Total Cost	At Completion Total Cost	Total Float
	Granular bedding for Stormwater Utilities Network [Loc	4	09-May-26	12-May-26	24-Jan-26 A	12-Feb-26 A	100%	100%	31,243.00	31,243.00	31,243.00	100.00	100.00	100.00	31,243.00	31,243.00	
	Installation of Pipe for Stormwater Utilities Network [Lo	8	13-May-26	21-May-26	28-Jan-26 A	09-Apr-26 A	100%	100%	281,005.00	281,005.00	281,005.00	450.00	450.00	450.00	281,005.00	281,005.00	
	Granular Surround for Stormwater Utilities Network [Lo	4	01-Jun-26	04-Jun-26	29-Jan-26 A	11-Apr-26 A	100%	100%	31,220.00	31,220.00	31,220.00	150.00	150.00	150.00	31,220.00	31,220.00	
	Testing for Stormwater Utilities Network [Local – 01 Se	4	23-May-26	26-May-26	01-Mar-26 A	12-May-26	100%	100%	62,440.50	62,440.50	62,440.50	400.00	400.00	400.00	62,440.50	62,440.50	
	Installation of Micron Marker Magnetic Tape [Local – 0	2	06-Jun-26	07-Jun-26	11-Mar-26 A	13-May-26	100%	100%	31,220.00	31,220.00	31,220.00	150.00	150.00	150.00	31,220.00	31,220.00	
	Backfilling to Subgrade Elevation [Local – 01 Segment	6	08-Jun-26	14-Jun-26	12-Mar-26 A	14-May-26	100%	100%	62,440.50	62,440.50	62,440.50	525.00	525.00	525.00	62,440.50	62,440.50	
	Manhole	75	09-May-26	28-Jun-26	21-Jan-26 A	24-Aug-26 A	100%	100%	373,475.00	373,475.00	373,475.00	350.00	350.00	350.00	373,475.00	373,475.00	
	Excavation of Inlet Manholes [Local – 01 Segment-02]	6	09-May-26	14-May-26	21-Jan-26 A	10-Mar-26 A	100%	100%	56,015.00	56,015.00	56,015.00	0.00	0.00	0.00	56,015.00	56,015.00	
	PC of Inlet Manholes [Local – 01 Segment-02]	3	16-May-26	18-May-26	11-Feb-26 A	25-Mar-26 A	100%	100%	37,400.00	37,400.00	37,400.00	0.00	0.00	0.00	37,400.00	37,400.00	
	Backfilling of Inlet Manholes [Local – 01 Segment-02]	6	08-Jun-26	14-Jun-26	26-Mar-26 A	27-Apr-26 A	100%	100%	74,290.00	74,290.00	74,290.00	0.00	0.00	0.00	74,290.00	74,290.00	
	Installation of Inlet Manholes [Local – 01 Segment-02]	10	23-May-26	07-Jun-26	15-Feb-26 A	30-Apr-26 A	100%	100%	168,370.00	168,370.00	168,370.00	350.00	350.00	350.00	168,370.00	168,370.00	
	Finishing and Testing of Inlet Manholes [Local – 01 Se	12	15-Jun-26	28-Jun-26	28-Mar-26 A	24-Aug-26	100%	100%	37,400.00	37,400.00	37,400.00	0.00	0.00	0.00	37,400.00	37,400.00	
	Concrete Chambers/Outfalls	91	15-Jun-26	15-Aug-26	14-Apr-26 A	17-Nov-26	100%	99.76%	392,568.30	391,625.30	391,625.30	250.00	250.00	250.00	392,568.30	392,568.30	81
	Excavation of Concrete chambers [Local – 01 Segmer	10	15-Jun-26	25-Jun-26	14-Apr-26 A	29-Apr-26 A	100%	100%	28,200.00	28,200.00	28,200.00	0.00	0.00	0.00	28,200.00	28,200.00	
	PC of Concrete chambers [Local – 01 Segment-02]	2	27-Jun-26	28-Jun-26	20-Apr-26 A	30-Apr-26 A	100%	100%	18,860.00	18,860.00	18,860.00	0.00	0.00	0.00	18,860.00	18,860.00	
	Installation UPVC Pipes to Concrete chambers [Local	8	16-Jul-26	25-Jul-26	21-Apr-26 A	05-May-26	100%	100%	174,958.30	174,958.30	174,958.30	0.00	0.00	0.00	174,958.30	174,958.30	
	Installation of Concrete chambers [Local – 01 Segmer	15	29-Jun-26	15-Jul-26	21-Apr-26 A	05-May-26	100%	100%	114,470.00	114,470.00	114,470.00	250.00	250.00	250.00	114,470.00	114,470.00	
	Backfilling to Concrete chambers [Local – 01 Segment	6	26-Jul-26	01-Aug-26	25-Apr-26 A	07-May-26	100%	100%	37,220.00	37,220.00	37,220.00	0.00	0.00	0.00	37,220.00	37,220.00	
	FInishing and Testing of Concrete chambers [Local – C	10	04-Aug-26	15-Aug-26	04-Jul-26 A	17-Nov-26	100%	95%	18,860.00	17,917.00	17,917.00	0.00	0.00	0.00	18,860.00	18,860.00	81
	Sanitary Sewerage	40	27-Apr-26	16-Jun-26	11-Mar-26 A	15-Nov-26	100%	99.79%	517,963.00	516,891.00	516,891.00	3550.00	3543.00	3543.00	517,963.00	517,963.00	22
	Pipe Work	34	27-Apr-26	14-Jun-26	11-Mar-26 A	09-May-26 A	100%	100%	464,363.00	464,363.00	464,363.00	3200.00	3200.00	3200.00	464,363.00	464,363.00	
	Excavation for Sanitary Sewerage Network [Local – 01	7	27-Apr-26	04-May-26	11-Mar-26 A	07-Apr-26 A	100%	100%	91,211.00	91,211.00	91,211.00	900.00	900.00	900.00	91,211.00	91,211.00	
	Granular bedding for Sanitary Sewerage Network [Loc	4	05-May-26	09-May-26	17-Mar-26 A	08-Apr-26 A	100%	100%	22,791.20	22,791.20	22,791.20	100.00	100.00	100.00	22,791.20	22,791.20	
	Installation of Pipe for Sanitary Sewerage Network [Lo	8	10-May-26	18-May-26	24-Mar-26 A	09-Apr-26 A	100%	100%	205,207.20	205,207.20	205,207.20	450.00	450.00	450.00	205,207.20	205,207.20	
	Concrete encasement, pipe dia 200 and 350 mm [Loc	3	24-May-26	26-May-26	02-Apr-26 A	11-Apr-26 A	100%	100%	8,375.00	8,375.00	8,375.00	525.00	525.00	525.00	8,375.00	8,375.00	
	Granular Surround for Sanitary Sewerage Network [Lo	4	01-Jun-26	04-Jun-26	04-Apr-26 A	11-Apr-26 A	100%	100%	22,790.70	22,790.70	22,790.70	150.00	150.00	150.00	22,790.70	22,790.70	
	Testing for Sanitary Sewerage Network [Local – 01 Se	4	19-May-26	23-May-26	01-Apr-26 A	06-May-26	100%	100%	45,598.60	45,598.60	45,598.60	400.00	400.00	400.00	45,598.60	45,598.60	
	Installation of Micron Marker Magnetic Tape [Local – 0	2	06-Jun-26	07-Jun-26	11-Apr-26 A	07-May-26	100%	100%	22,790.70	22,790.70	22,790.70	150.00	150.00	150.00	22,790.70	22,790.70	
	Backfilling to Subgrade Elevation [Local – 01 Segment	6	08-Jun-26	14-Jun-26	12-Apr-26 A	09-May-26	100%	100%	45,598.60	45,598.60	45,598.60	525.00	525.00	525.00	45,598.60	45,598.60	
	Manhole	21	19-May-26	16-Jun-26	11-Mar-26 A	15-Nov-26	100%	98%	53,600.00	52,528.00	52,528.00	350.00	343.00	343.00	53,600.00	53,600.00	22
	Installation of Fiberglass Manholes [Local – 01 Segme	21	19-May-26	16-Jun-26	11-Mar-26 A	15-Nov-26	100%	98%	53,600.00	52,528.00	52,528.00	350.00	343.00	343.00	53,600.00	53,600.00	22
	LOCAL - 01 Segment-03 (From 2+1	159	09-May-26	22-Aug-26	01-Jan-26 A	18-Nov-26	100%	99.26%	2,112,201.80	2,096,538.30	2,096,538.30	6500.00	6482.50	6482.50	2,112,201.80	2,112,201.80	81
	Stormwater Utilities	159	09-May-26	22-Aug-26	01-Jan-26 A	18-Nov-26	100%	99.78%	1,589,588.30	1,586,085.30	1,586,085.30	3200.00	3200.00	3200.00	1,589,588.30	1,589,588.30	81
	Pipe Work	68	09-May-26	25-Jun-26	01-Jan-26 A	12-Mar-26 A	100%	100%	745,640.00	745,640.00	745,640.00	2425.00	2425.00	2425.00	745,640.00	745,640.00	
	Excavation for Stormwater Utilities Network [Local – 01	10	09-May-26	19-May-26	01-Jan-26 A	10-Feb-26 A	100%	100%	149,121.50	149,121.50	149,121.50	450.00	450.00	450.00	149,121.50	149,121.50	
	Granular bedding for Stormwater Utilities Network [Loc	4	20-May-26	24-May-26	03-Jan-26 A	12-Feb-26 A	100%	100%	37,277.50	37,277.50	37,277.50	100.00	100.00	100.00	37,277.50	37,277.50	
	Installation of Pipe for Stormwater Utilities Network [Lo	8	25-May-26	07-Jun-26	04-Jan-26 A	14-Feb-26 A	100%	100%	335,546.00	335,546.00	335,546.00	450.00	450.00	450.00	335,546.00	335,546.00	
	Granular Surround for Stormwater Utilities Network [Lo	4	13-Jun-26	16-Jun-26	05-Jan-26 A	15-Feb-26 A	100%	100%	37,277.50	37,277.50	37,277.50	150.00	150.00	150.00	37,277.50	37,277.50	
	Testing for Stormwater Utilities Network [Local – 01 Se	4	08-Jun-26	11-Jun-26	06-Jan-26 A	02-Mar-26 A	100%	100%	74,570.00	74,570.00	74,570.00	600.00	600.00	600.00	74,570.00	74,570.00	
	Installation of Micron Marker Magnetic Tape [Local – 0	2	17-Jun-26	18-Jun-26	25-Feb-26 A	11-Mar-26 A	100%	100%	37,277.50	37,277.50	37,277.50	150.00	150.00	150.00	37,277.50	37,277.50	
	Backfilling to Subgrade Elevation [Local – 01 Segment	6	20-Jun-26	25-Jun-26	25-Feb-26 A	12-Mar-26 A	100%	100%	74,570.00	74,570.00	74,570.00	525.00	525.00	525.00	74,570.00	74,570.00	
	Manhole	79	20-May-26	07-Jul-26	01-Jan-26 A	15-Nov-26	100%	99.5%	510,650.00	508,090.00	508,090.00	525.00	525.00	525.00	510,650.00	510,650.00	49
	Excavation of Inlet Manholes [Local – 01 Segment-03]	6	20-May-26	26-May-26	01-Jan-26 A	10-Feb-26 A	100%	100%	76,850.00	76,850.00	76,850.00	0.00	0.00	0.00	76,850.00	76,850.00	

© Oracle Corporation

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Actual Total Cost	Earned Value Cost	Planned Value Labor Units	Actual Labor Units	Earned Value Labor Units	Budgeted Total Cost	At Completion Total Cost	Total Float
	PC of Inlet Manholes [Local – 01 Segment-03]	3	01-Jun-26	03-Jun-26	15-Jan-26 A	14-Feb-26 A	100%	100%	51,200.00	51,200.00	51,200.00	0.00	0.00	0.00	51,200.00	51,200.00	
	Installation of Inlet Manholes [Local – 01 Segment-03]	14	08-Jun-26	23-Jun-26	21-Jan-26 A	01-Jun-26 A	100%	100%	229,640.00	229,640.00	229,640.00	525.00	525.00	525.00	229,640.00	229,640.00	
	Backfilling of Inlet Manholes [Local – 01 Segment-03]	6	24-Jun-26	30-Jun-26	26-Mar-26 A	04-Jun-26 A	100%	100%	101,760.00	101,760.00	101,760.00	0.00	0.00	0.00	101,760.00	101,760.00	
	Finishing and Testing of Inlet Manholes [Local – 01 Se	6	01-Jul-26	07-Jul-26	28-Mar-26 A	15-Nov-26	100%	95%	51,200.00	48,640.00	48,640.00	0.00	0.00	0.00	51,200.00	51,200.00	49
	Concrete Chambers/Outfalls	104	24-Jun-26	22-Aug-26	21-Apr-26 A	18-Nov-26	100%	99.72%	333,298.30	332,355.30	332,355.30	250.00	250.00	250.00	333,298.30	333,298.30	81
	Excavation of Concrete chambers [Local – 01 Segmer	6	24-Jun-26	30-Jun-26	21-Apr-26 A	01-Jul-26 A	100%	100%	28,200.00	28,200.00	28,200.00	0.00	0.00	0.00	28,200.00	28,200.00	
	PC of Concrete chambers [Local – 01 Segment-03]	2	01-Jul-26	02-Jul-26	23-Apr-26 A	01-Jul-26 A	100%	100%	18,860.00	18,860.00	18,860.00	0.00	0.00	0.00	18,860.00	18,860.00	
	Installation UPVC Pipes to Concrete chambers [Local	8	15-Jul-26	23-Jul-26	20-May-26 A	02-Jul-26 A	100%	100%	145,478.30	145,478.30	145,478.30	0.00	0.00	0.00	145,478.30	145,478.30	
	Installation of Concrete chambers [Local – 01 Segmer	10	04-Jul-26	14-Jul-26	19-May-26 A	02-Jul-26 A	100%	100%	84,320.00	84,320.00	84,320.00	250.00	250.00	250.00	84,320.00	84,320.00	
	Backfilling to Concrete chambers [Local – 01 Segment	6	25-Jul-26	30-Jul-26	01-Jun-26 A	04-Jul-26 A	100%	100%	37,580.00	37,580.00	37,580.00	0.00	0.00	0.00	37,580.00	37,580.00	
	FInishing and Testing of Concrete chambers [Local – C	6	16-Aug-26	22-Aug-26	19-Aug-26 A	18-Nov-26	100%	95%	18,860.00	17,917.00	17,917.00	0.00	0.00	0.00	18,860.00	18,860.00	81
	Sanitary Sewerage	44	20-May-26	14-Jul-26	01-Apr-26 A	15-Nov-26	100%	97.67%	522,613.50	510,453.00	510,453.00	3300.00	3282.50	3282.50	522,613.50	522,613.50	48
	Pipe Work	25	20-May-26	13-Jul-26	01-Apr-26 A	24-May-26 A	100%	100%	279,403.50	279,403.50	279,403.50	2950.00	2950.00	2950.00	279,403.50	279,403.50	
	Excavation for Sanitary Sewerage Network [Local – 01	10	20-May-26	04-Jun-26	01-Apr-26 A	27-Apr-26 A	100%	100%	55,873.00	55,873.00	55,873.00	450.00	450.00	450.00	55,873.00	55,873.00	
	Granular bedding for Sanitary Sewerage Network [Loc	4	06-Jun-26	09-Jun-26	07-Apr-26 A	29-Apr-26 A	100%	100%	14,007.70	14,007.70	14,007.70	150.00	150.00	150.00	14,007.70	14,007.70	
	Installation of Pipe for Sanitary Sewerage Network [Lo	10	10-Jun-26	21-Jun-26	08-Apr-26 A	30-Apr-26 A	100%	100%	125,713.20	125,713.20	125,713.20	675.00	675.00	675.00	125,713.20	125,713.20	
	Testing for Sanitary Sewerage Network [Local – 01 Se	4	22-Jun-26	25-Jun-26	21-Apr-26 A	19-May-26	100%	100%	27,937.60	27,937.60	27,937.60	600.00	600.00	600.00	27,937.60	27,937.60	
	Granular Surround for Sanitary Sewerage Network [Lo	4	30-Jun-26	04-Jul-26	23-Apr-26 A	20-May-26	100%	100%	13,967.20	13,967.20	13,967.20	100.00	100.00	100.00	13,967.20	13,967.20	
	Concrete encasement, pipe dia 200 and 350 mm [Loc	3	27-Jun-26	29-Jun-26	22-Apr-26 A	20-May-26	100%	100%	0.00	0.00	0.00	525.00	525.00	525.00	0.00	0.00	
	Installation of Micron Marker Magnetic Tape [Local – 0	2	05-Jul-26	06-Jul-26	25-Apr-26 A	21-May-26	100%	100%	13,967.20	13,967.20	13,967.20	100.00	100.00	100.00	13,967.20	13,967.20	
	Backfilling to Subgrade Elevation [Local – 01 Segment	6	07-Jul-26	13-Jul-26	26-Apr-26 A	24-May-26	100%	100%	27,937.60	27,937.60	27,937.60	350.00	350.00	350.00	27,937.60	27,937.60	
	Manhole	20	22-Jun-26	14-Jul-26	01-Apr-26 A	15-Nov-26	100%	95%	243,210.00	231,049.50	231,049.50	350.00	332.50	332.50	243,210.00	243,210.00	48
	Installation of Fiberglass Manholes [Local – 01 Segme	20	22-Jun-26	14-Jul-26	01-Apr-26 A	15-Nov-26	100%	95%	243,210.00	231,049.50	231,049.50	350.00	332.50	332.50	243,210.00	243,210.00	48
	Local – 02	137	14-Apr-26	01-Sep-26	12-Feb-26 A	18-Nov-26	100%	98.87%	937,781.20	927,171.70	927,171.70	6950.00	6932.50	6932.50	937,781.20	937,781.20	81
	Stormwater Utilities	137	14-Apr-26	01-Sep-26	19-Feb-26 A	18-Nov-26	100%	99.78%	618,274.30	616,944.30	616,944.30	3400.00	3400.00	3400.00	618,274.30	618,274.30	81
	Pipe Work	51	14-Apr-26	06-Jun-26	19-Feb-26 A	28-Apr-26 A	100%	100%	254,238.50	254,238.50	254,238.50	2675.00	2675.00	2675.00	254,238.50	254,238.50	
	Excavation for Stormwater Utilities Network [Local – 02]	6	14-Apr-26	20-Apr-26	19-Feb-26 A	28-Mar-26 A	100%	100%	50,832.00	50,832.00	50,832.00	900.00	900.00	900.00	50,832.00	50,832.00	
	Granular bedding for Stormwater Utilities Network [Loc	4	21-Apr-26	25-Apr-26	25-Feb-26 A	22-Apr-26 A	100%	100%	12,710.00	12,710.00	12,710.00	200.00	200.00	200.00	12,710.00	12,710.00	
	Installation of Pipe for Stormwater Utilities Network [Lo	8	05-May-26	13-May-26	26-Feb-26 A	23-Apr-26 A	100%	100%	114,420.50	114,420.50	114,420.50	450.00	450.00	450.00	114,420.50	114,420.50	
	Testing for Stormwater Utilities Network [Local – 02]	4	14-May-26	18-May-26	11-Apr-26 A	25-Apr-26 A	100%	100%	25,428.00	25,428.00	25,428.00	400.00	400.00	400.00	25,428.00	25,428.00	
	Granular Surround for Stormwater Utilities Network [Lo	4	19-May-26	23-May-26	09-Apr-26 A	26-Apr-26 A	100%	100%	12,710.00	12,710.00	12,710.00	100.00	100.00	100.00	12,710.00	12,710.00	
	Installation of Micron Marker Magnetic Tape [Local – 0	2	24-May-26	25-May-26	21-Apr-26 A	27-Apr-26 A	100%	100%	12,710.00	12,710.00	12,710.00	100.00	100.00	100.00	12,710.00	12,710.00	
	Backfilling to Subgrade Elevation [Local – 02]	6	26-May-26	06-Jun-26	22-Apr-26 A	28-Apr-26 A	100%	100%	25,428.00	25,428.00	25,428.00	525.00	525.00	525.00	25,428.00	25,428.00	
	Manhole	111	21-Apr-26	19-Jul-26	19-Feb-26 A	15-Nov-26	100%	99.5%	169,330.00	168,485.00	168,485.00	350.00	350.00	350.00	169,330.00	169,330.00	72
	Excavation of Inlet Manholes [Local – 02]	10	21-Apr-26	02-May-26	19-Feb-26 A	28-Mar-26 A	100%	100%	25,350.00	25,350.00	25,350.00	0.00	0.00	0.00	25,350.00	25,350.00	
	PC of Inlet Manholes [Local – 02]	5	03-May-26	07-May-26	25-Mar-26 A	29-Mar-26 A	100%	100%	16,900.00	16,900.00	16,900.00	0.00	0.00	0.00	16,900.00	16,900.00	
	Installation of Inlet Manholes [Local – 02]	14	14-May-26	03-Jun-26	26-Mar-26 A	04-Jun-26 A	100%	100%	76,215.00	76,215.00	76,215.00	350.00	350.00	350.00	76,215.00	76,215.00	
	Backfilling of Inlet Manholes [Local – 02]	6	04-Jun-26	10-Jun-26	15-Apr-26 A	07-Jun-26 A	100%	100%	33,965.00	33,965.00	33,965.00	0.00	0.00	0.00	33,965.00	33,965.00	
	Finishing and Testing of Inlet Manholes [Local – 02]	10	08-Jul-26	19-Jul-26	05-Jul-26 A	15-Nov-26	100%	95%	16,900.00	16,055.00	16,055.00	0.00	0.00	0.00	16,900.00	16,900.00	72
	Concrete Chambers/Outfalls	71	20-Jul-26	01-Sep-26	02-May-26 A	18-Nov-26	100%	99.75%	194,705.80	194,220.80	194,220.80	375.00	375.00	375.00	194,705.80	194,705.80	81
	Excavation of Concrete chambers [Local – 02]	6	20-Jul-26	26-Jul-26	02-May-26 A	10-May-26	100%	100%	14,680.00	14,680.00	14,680.00	0.00	0.00	0.00	14,680.00	14,680.00	
	PC of Concrete chambers [Local – 02]	2	27-Jul-26	28-Jul-26	03-May-26 A	11-May-26	100%	100%	9,700.00	9,700.00	9,700.00	0.00	0.00	0.00	9,700.00	9,700.00	
	Installation of Concrete chambers [Local – 02]	8	29-Jul-26	06-Aug-26	04-May-26 A	12-May-26	100%	100%	44,180.00	44,180.00	44,180.00	375.00	375.00	375.00	44,180.00	44,180.00	
	Installation UPVC Pipes to Concrete chambers [Local	8	08-Aug-26	16-Aug-26	04-May-26 A	13-May-26	100%	100%	96,985.80	96,985.80	96,985.80	0.00	0.00	0.00	96,985.80	96,985.80	

© Oracle Corporation

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Actual Total Cost	Earned Value Cost	Planned Value Labor Units	Actual Labor Units	Earned Value Labor Units	Budgeted Total Cost	At Completion Total Cost	Total Float
	Backfilling to Concrete chambers [Local – 02]	6	17-Aug-26	23-Aug-26	06-May-26 A	21-May-26	100%	100%	19,460.00	19,460.00	19,460.00	0.00	0.00	0.00	19,460.00	19,460.00	
	FInishing and Testing of Concrete chambers [Local – 0	8	24-Aug-26	01-Sep-26	05-Jul-26 A	18-Nov-26	100%	95%	9,700.00	9,215.00	9,215.00	0.00	0.00	0.00	9,700.00	9,700.00	81
	Sanitary Sewerage	80	21-Apr-26	15-Jun-26	12-Feb-26 A	15-Nov-26	100%	97.1%	319,506.90	310,227.40	310,227.40	3550.00	3532.50	3532.50	319,506.90	319,506.90	-46
	Pipe Work	80	21-Apr-26	14-Jun-26	12-Feb-26 A	08-Jun-26 A	100%	100%	133,916.90	133,916.90	133,916.90	3200.00	3200.00	3200.00	133,916.90	133,916.90	
	Excavation for Sanitary Sewerage Network [Local – 02]	10	21-Apr-26	02-May-26	12-Feb-26 A	19-May-26	100%	100%	22,324.00	22,324.00	22,324.00	900.00	900.00	900.00	22,324.00	22,324.00	
	Granular bedding for Sanitary Sewerage Network [Loc	4	03-May-26	06-May-26	19-Feb-26 A	20-May-26	100%	100%	5,585.60	5,585.60	5,585.60	100.00	100.00	100.00	5,585.60	5,585.60	
	Installation of Pipe for Sanitary Sewerage Network [Lo	10	07-May-26	18-May-26	21-Feb-26 A	21-May-26	100%	100%	50,286.10	50,286.10	50,286.10	450.00	450.00	450.00	50,286.10	50,286.10	
	Granular Surround for Sanitary Sewerage Network [Lo	4	01-Jun-26	04-Jun-26	22-Feb-26 A	23-May-26	100%	100%	5,585.60	5,585.60	5,585.60	150.00	150.00	150.00	5,585.60	5,585.60	
	Testing for Sanitary Sewerage Network [Local – 02]	4	19-May-26	23-May-26	31-May-26 A	31-May-26	100%	100%	11,176.00	11,176.00	11,176.00	400.00	400.00	400.00	11,176.00	11,176.00	
	Concrete encasement, pipe dia 200 and 350 mm [Loc	3	24-May-26	26-May-26	01-Jun-26 A	02-Jun-26 A	100%	100%	22,198.00	22,198.00	22,198.00	525.00	525.00	525.00	22,198.00	22,198.00	
	Installation of Micron Marker Magnetic Tape [Local – 0	2	06-Jun-26	07-Jun-26	03-Jun-26 A	04-Jun-26 A	100%	100%	5,585.60	5,585.60	5,585.60	150.00	150.00	150.00	5,585.60	5,585.60	
	Backfilling to Subgrade Elevation [Local – 02]	6	08-Jun-26	14-Jun-26	06-Jun-26 A	08-Jun-26 A	100%	100%	11,176.00	11,176.00	11,176.00	525.00	525.00	525.00	11,176.00	11,176.00	
	Manhole	20	19-May-26	15-Jun-26	12-Feb-26 A	15-Nov-26	100%	95%	185,590.00	176,310.50	176,310.50	350.00	332.50	332.50	185,590.00	185,590.00	-46
	Installation of Fiberglass Manholes [Local – 02]	20	19-May-26	15-Jun-26	12-Feb-26 A	15-Nov-26	100%	95%	185,590.00	176,310.50	176,310.50	350.00	332.50	332.50	185,590.00	185,590.00	-46
	Local – 03	196	30-Apr-26	15-Sep-26	14-Feb-26 A	22-Nov-26	100%	98.68%	172,251.60	169,970.10	169,970.10	3225.00	3225.00	3225.00	172,251.60	172,251.60	81
	Stormwater Utilities	196	30-Apr-26	15-Sep-26	14-Feb-26 A	22-Nov-26	100%	98.68%	172,251.60	169,970.10	169,970.10	3225.00	3225.00	3225.00	172,251.60	172,251.60	81
	Pipe Work	70	30-Apr-26	14-Jun-26	14-Feb-26 A	24-May-26 A	100%	100%	28,698.00	28,698.00	28,698.00	2625.00	2625.00	2625.00	28,698.00	28,698.00	
	Excavation for Stormwater Utilities Network [Local – 03]	10	30-Apr-26	11-May-26	14-Feb-26 A	30-Apr-26 A	100%	100%	5,742.00	5,742.00	5,742.00	900.00	900.00	900.00	5,742.00	5,742.00	
	Granular bedding for Stormwater Utilities Network [Loc	3	12-May-26	14-May-26	02-May-26 A	04-May-26	100%	100%	1,434.00	1,434.00	1,434.00	100.00	100.00	100.00	1,434.00	1,434.00	
	Installation of Pipe for Stormwater Utilities Network [Lo	8	16-May-26	24-May-26	05-May-26 A	09-May-26	100%	100%	12,918.00	12,918.00	12,918.00	450.00	450.00	450.00	12,918.00	12,918.00	
	Testing for Stormwater Utilities Network [Local – 03]	3	25-May-26	01-Jun-26	19-May-26 A	19-May-26	100%	100%	2,868.00	2,868.00	2,868.00	400.00	400.00	400.00	2,868.00	2,868.00	
	Granular Surround for Stormwater Utilities Network [Lo	3	02-Jun-26	04-Jun-26	20-May-26 A	20-May-26	100%	100%	1,434.00	1,434.00	1,434.00	100.00	100.00	100.00	1,434.00	1,434.00	
	Installation of Micron Marker Magnetic Tape [Local – 0	2	06-Jun-26	07-Jun-26	21-May-26 A	21-May-26	100%	100%	1,434.00	1,434.00	1,434.00	150.00	150.00	150.00	1,434.00	1,434.00	
	Backfilling to Subgrade Elevation [Local – 03]	6	08-Jun-26	14-Jun-26	23-May-26 A	24-May-26	100%	100%	2,868.00	2,868.00	2,868.00	525.00	525.00	525.00	2,868.00	2,868.00	
	Manhole	186	12-May-26	15-Sep-26	14-Feb-26 A	22-Nov-26	100%	96.85%	21,030.00	20,368.50	20,368.50	350.00	350.00	350.00	21,030.00	21,030.00	78
	Excavation of Inlet Manholes [Local – 03]	6	12-May-26	18-May-26	14-Feb-26 A	30-Apr-26 A	100%	100%	3,225.00	3,225.00	3,225.00	0.00	0.00	0.00	3,225.00	3,225.00	
	PC of Inlet Manholes [Local – 03]	3	19-May-26	21-May-26	02-May-26 A	04-May-26	100%	100%	2,205.00	2,205.00	2,205.00	0.00	0.00	0.00	2,205.00	2,205.00	
	Installation of Inlet Manholes [Local – 03]	14	23-May-26	11-Jun-26	05-May-26 A	01-Jun-26 A	100%	100%	9,325.00	9,325.00	9,325.00	350.00	350.00	350.00	9,325.00	9,325.00	
	Backfilling of Inlet Manholes [Local – 03]	6	13-Jun-26	18-Jun-26	03-Jun-26 A	04-Jun-26 A	100%	100%	4,070.00	4,070.00	4,070.00	0.00	0.00	0.00	4,070.00	4,070.00	
	Finishing and Testing of Inlet Manholes [Local – 03]	20	24-Aug-26	15-Sep-26	14-Oct-26 A	22-Nov-26	100%	70%	2,205.00	1,543.50	1,543.50	0.00	0.00	0.00	2,205.00	2,205.00	78
	Concrete Chambers/Outfalls	117	13-Jun-26	14-Sep-26	15-Jun-26 A	22-Nov-26	100%	98.68%	122,523.60	120,903.60	120,903.60	250.00	250.00	250.00	122,523.60	122,523.60	81
	Excavation of Concrete chambers [Local – 03]	12	13-Jun-26	25-Jun-26	15-Jun-26 A	24-Jun-26 A	100%	100%	8,160.00	8,160.00	8,160.00	0.00	0.00	0.00	8,160.00	8,160.00	
	Installation of Concrete chambers [Local – 03]	20	02-Jul-26	25-Jul-26	17-Jun-26 A	25-Jun-26 A	100%	100%	24,620.00	24,620.00	24,620.00	250.00	250.00	250.00	24,620.00	24,620.00	
	PC of Concrete chambers [Local – 03]	5	27-Jun-26	01-Jul-26	16-Jun-26 A	25-Jun-26 A	100%	100%	5,400.00	5,400.00	5,400.00	0.00	0.00	0.00	5,400.00	5,400.00	
	Installation UPVC Pipes to Concrete chambers [Local	10	26-Jul-26	05-Aug-26	18-Jun-26 A	27-Jun-26 A	100%	100%	67,883.60	67,883.60	67,883.60	0.00	0.00	0.00	67,883.60	67,883.60	
	Backfilling to Concrete chambers [Local – 03]	6	06-Aug-26	12-Aug-26	20-Jun-26 A	30-Jun-26 A	100%	100%	11,060.00	11,060.00	11,060.00	0.00	0.00	0.00	11,060.00	11,060.00	
	FInishing and Testing of Concrete chambers [Local – 0	11	02-Sep-26	14-Sep-26	14-Oct-26 A	22-Nov-26	100%	70%	5,400.00	3,780.00	3,780.00	0.00	0.00	0.00	5,400.00	5,400.00	81
	Local – 04	207	27-Jun-26	04-Oct-26	28-Jan-26 A	24-Jan-27	100%	39.51%	310,690.20	122,748.00	122,748.00	5200.00	3072.50	3072.50	310,690.20	310,690.20	39
	Stormwater Utilities	205	27-Jun-26	04-Oct-26	28-Jan-26 A	24-Jan-27	100%	24.54%	185,061.10	45,420.50	45,420.50	2550.00	1310.00	1310.00	185,061.10	185,061.10	39
	Pipe Work	135	27-Jun-26	19-Aug-26	28-Jan-26 A	22-Dec-26	100%	74.98%	45,392.50	34,035.50	34,035.50	1950.00	1100.00	1100.00	45,392.50	45,392.50	-60
	Excavation for Stormwater Utilities Network [Local – 04]	7	27-Jun-26	04-Jul-26	28-Jan-26 A	29-Jan-26 A	100%	100%	9,079.50	9,079.50	9,079.50	450.00	450.00	450.00	9,079.50	9,079.50	
	Granular bedding for Stormwater Utilities Network [Loc	4	05-Jul-26	08-Jul-26	31-Jan-26 A	31-Jan-26 A	100%	100%	2,263.00	2,263.00	2,263.00	100.00	100.00	100.00	2,263.00	2,263.00	
	Installation of Pipe for Stormwater Utilities Network [Lo	8	09-Jul-26	18-Jul-26	01-Feb-26 A	02-Feb-26 A	100%	100%	20,430.00	20,430.00	20,430.00	450.00	450.00	450.00	20,430.00	20,430.00	

© Oracle Corporation

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Actual Total Cost	Earned Value Cost	Planned Value Labor Units	Actual Labor Units	Earned Value Labor Units	Budgeted Total Cost	At Completion Total Cost	Total Float
	Granular Surround for Stormwater Utilities Network [Lo	8	02-Aug-26	10-Aug-26	01-Feb-26 A	02-Feb-26 A	100%	100%	2,263.00	2,263.00	2,263.00	100.00	100.00	100.00	2,263.00	2,263.00	
	Testing for Stormwater Utilities Network [Local – 04]	12	19-Jul-26	01-Aug-26	02-Dec-26	15-Dec-26	100%	0%	4,547.00	0.00	0.00	400.00	0.00	0.00	4,547.00	4,547.00	-60
	Installation of Micron Marker Magnetic Tape [Local – 0	2	13-Aug-26	15-Aug-26	16-Dec-26	17-Dec-26	100%	0%	2,263.00	0.00	0.00	100.00	0.00	0.00	2,263.00	2,263.00	-60
	Backfilling to Subgrade Elevation [Local – 04]	4	16-Aug-26	19-Aug-26	19-Dec-26	22-Dec-26	100%	0%	4,547.00	0.00	0.00	350.00	0.00	0.00	4,547.00	4,547.00	-60
	Manhole	184	05-Jul-26	04-Oct-26	28-Jan-26 A	30-Dec-26	100%	51.88%	21,945.00	11,385.00	11,385.00	350.00	210.00	210.00	21,945.00	21,945.00	60
	Excavation of Inlet Manholes [Local – 04]	10	05-Jul-26	15-Jul-26	28-Jan-26 A	29-Jan-26 A	100%	100%	3,300.00	3,300.00	3,300.00	0.00	0.00	0.00	3,300.00	3,300.00	
	PC of Inlet Manholes [Local – 04]	3	16-Jul-26	19-Jul-26	01-Mar-26 A	01-Mar-26 A	100%	100%	2,145.00	2,145.00	2,145.00	0.00	0.00	0.00	2,145.00	2,145.00	
	Installation of Inlet Manholes [Local – 04]	10	20-Jul-26	30-Jul-26	07-Mar-26 A	06-Dec-26	100%	60%	9,900.00	5,940.00	5,940.00	350.00	210.00	210.00	9,900.00	9,900.00	-52
	Backfilling of Inlet Manholes [Local – 04]	6	01-Aug-26	06-Aug-26	07-Dec-26	13-Dec-26	100%	0%	4,455.00	0.00	0.00	0.00	0.00	0.00	4,455.00	4,455.00	-52
	Finishing and Testing of Inlet Manholes [Local – 04]	15	16-Sep-26	04-Oct-26	14-Dec-26	30-Dec-26	100%	0%	2,145.00	0.00	0.00	0.00	0.00	0.00	2,145.00	2,145.00	60
	Concrete Chambers/Outfalls	42	01-Aug-26	29-Sep-26	07-Dec-26	24-Jan-27	100%	0%	117,723.60	0.00	0.00	250.00	0.00	0.00	117,723.60	117,723.60	39
	Excavation of Concrete chambers [Local – 04]	6	01-Aug-26	06-Aug-26	07-Dec-26	13-Dec-26	100%	0%	7,440.00	0.00	0.00	0.00	0.00	0.00	7,440.00	7,440.00	11
	PC of Concrete chambers [Local – 04]	2	08-Aug-26	09-Aug-26	14-Dec-26	15-Dec-26	100%	0%	4,920.00	0.00	0.00	0.00	0.00	0.00	4,920.00	4,920.00	11
	Installation of Concrete chambers [Local – 04]	10	10-Aug-26	20-Aug-26	16-Dec-26	27-Dec-26	100%	0%	22,460.00	0.00	0.00	250.00	0.00	0.00	22,460.00	22,460.00	11
	Installation UPVC Pipes to Concrete chambers [Local	6	22-Aug-26	27-Aug-26	28-Dec-26	03-Jan-27	100%	0%	67,883.60	0.00	0.00	0.00	0.00	0.00	67,883.60	67,883.60	11
	Backfilling to Concrete chambers [Local – 04]	6	29-Aug-26	03-Sep-26	04-Jan-27	10-Jan-27	100%	0%	10,100.00	0.00	0.00	0.00	0.00	0.00	10,100.00	10,100.00	11
	FInishing and Testing of Concrete chambers [Local – C	12	15-Sep-26	29-Sep-26	11-Jan-27	24-Jan-27	100%	0%	4,920.00	0.00	0.00	0.00	0.00	0.00	4,920.00	4,920.00	39
	Sanitary Sewerage	172	05-Jul-26	19-Aug-26	28-Jan-26 A	14-Dec-26	100%	61.55%	125,629.10	77,327.50	77,327.50	2650.00	1762.50	1762.50	125,629.10	125,629.10	-53
	Pipe Work	172	05-Jul-26	19-Aug-26	28-Jan-26 A	14-Dec-26	100%	54.58%	82,749.10	45,167.50	45,167.50	2300.00	1500.00	1500.00	82,749.10	82,749.10	-53
	Excavation for Sanitary Sewerage Network [Local – 04]	10	05-Jul-26	15-Jul-26	28-Jan-26 A	29-Jan-26 A	100%	100%	10,631.70	10,631.70	10,631.70	450.00	450.00	450.00	10,631.70	10,631.70	
	Granular bedding for Sanitary Sewerage Network [Loc	2	16-Jul-26	18-Jul-26	30-Jan-26 A	31-Jan-26 A	100%	100%	2,620.70	2,620.70	2,620.70	100.00	100.00	100.00	2,620.70	2,620.70	
	Installation of Pipe for Sanitary Sewerage Network [Lo	12	19-Jul-26	01-Aug-26	01-Feb-26 A	02-Feb-26 A	100%	100%	23,932.30	23,932.30	23,932.30	450.00	450.00	450.00	23,932.30	23,932.30	
	Granular Surround for Sanitary Sewerage Network [Lo	2	09-Aug-26	10-Aug-26	01-Feb-26 A	02-Feb-26 A	100%	100%	2,664.70	2,664.70	2,664.70	100.00	100.00	100.00	2,664.70	2,664.70	
	Testing for Sanitary Sewerage Network [Local – 04]	3	02-Aug-26	04-Aug-26	26-Feb-26 A	02-Mar-26 A	100%	100%	5,318.10	5,318.10	5,318.10	400.00	400.00	400.00	5,318.10	5,318.10	
	Concrete encasement, pipe dia 200 and 350 mm [Loc	3	05-Aug-26	08-Aug-26	02-Dec-26	05-Dec-26	100%	0%	29,598.80	0.00	0.00	350.00	0.00	0.00	29,598.80	29,598.80	-53
	Installation of Micron Marker Magnetic Tape [Local – 0	2	11-Aug-26	12-Aug-26	06-Dec-26	07-Dec-26	100%	0%	2,664.70	0.00	0.00	100.00	0.00	0.00	2,664.70	2,664.70	-53
	Backfilling to Subgrade Elevation [Local – 04]	6	13-Aug-26	19-Aug-26	08-Dec-26	14-Dec-26	100%	0%	5,318.10	0.00	0.00	350.00	0.00	0.00	5,318.10	5,318.10	-53
	Manhole	10	02-Aug-26	12-Aug-26	28-Jan-26 A	05-Dec-26	100%	75%	42,880.00	32,160.00	32,160.00	350.00	262.50	262.50	42,880.00	42,880.00	-45
	Installation of Fiberglass Manholes [Local – 04]	10	02-Aug-26	12-Aug-26	28-Jan-26 A	05-Dec-26	100%	75%	42,880.00	32,160.00	32,160.00	350.00	262.50	262.50	42,880.00	42,880.00	-45
	Local – 05	129	05-Jul-26	17-Oct-26	20-Jan-26 A	02-Dec-26	100%	99.45%	1,252,870.00	1,246,036.00	1,246,036.00	5200.00	5182.50	5182.50	1,252,870.00	1,252,870.00	39
	Stormwater Utilities	126	05-Jul-26	17-Oct-26	21-Jan-26 A	24-Aug-26 A	100%	100%	855,697.10	855,697.10	855,697.10	2550.00	2550.00	2550.00	855,697.10	855,697.10	
	Pipe Work	71	05-Jul-26	24-Aug-26	21-Jan-26 A	30-Apr-26 A	100%	100%	464,432.00	464,432.00	464,432.00	1950.00	1950.00	1950.00	464,432.00	464,432.00	
	Excavation for Stormwater Utilities Network [Local – 05]	10	05-Jul-26	15-Jul-26	21-Jan-26 A	23-Apr-26 A	100%	100%	92,863.50	92,863.50	92,863.50	450.00	450.00	450.00	92,863.50	92,863.50	
	Granular bedding for Stormwater Utilities Network [Loc	4	16-Jul-26	20-Jul-26	22-Jan-26 A	25-Apr-26 A	100%	100%	23,228.50	23,228.50	23,228.50	100.00	100.00	100.00	23,228.50	23,228.50	
	Installation of Pipe for Stormwater Utilities Network [Lo	8	21-Jul-26	29-Jul-26	24-Jan-26 A	26-Apr-26 A	100%	100%	208,985.00	208,985.00	208,985.00	450.00	450.00	450.00	208,985.00	208,985.00	
	Testing for Stormwater Utilities Network [Local – 05]	6	30-Jul-26	05-Aug-26	11-Mar-26 A	28-Apr-26 A	100%	100%	46,443.00	46,443.00	46,443.00	400.00	400.00	400.00	46,443.00	46,443.00	
	Granular Surround for Stormwater Utilities Network [Lo	6	06-Aug-26	12-Aug-26	25-Jan-26 A	28-Apr-26 A	100%	100%	23,228.50	23,228.50	23,228.50	100.00	100.00	100.00	23,228.50	23,228.50	
	Installation of Micron Marker Magnetic Tape [Local – 0	2	13-Aug-26	15-Aug-26	14-Mar-26 A	29-Apr-26 A	100%	100%	23,228.50	23,228.50	23,228.50	100.00	100.00	100.00	23,228.50	23,228.50	
	Backfilling to Subgrade Elevation [Local – 05]	8	16-Aug-26	24-Aug-26	16-Mar-26 A	30-Apr-26 A	100%	100%	46,455.00	46,455.00	46,455.00	350.00	350.00	350.00	46,455.00	46,455.00	
	Manhole	114	16-Jul-26	17-Oct-26	21-Jan-26 A	24-Aug-26 A	100%	100%	113,505.00	113,505.00	113,505.00	350.00	350.00	350.00	113,505.00	113,505.00	
	Excavation of Inlet Manholes [Local – 05]	10	16-Jul-26	27-Jul-26	21-Jan-26 A	26-Apr-26 A	100%	100%	17,025.00	17,025.00	17,025.00	0.00	0.00	0.00	17,025.00	17,025.00	
	PC of Inlet Manholes [Local – 05]	3	28-Jul-26	30-Jul-26	04-Feb-26 A	27-Apr-26 A	100%	100%	11,430.00	11,430.00	11,430.00	0.00	0.00	0.00	11,430.00	11,430.00	
	Installation of Inlet Manholes [Local – 05]	10	01-Aug-26	11-Aug-26	11-Feb-26 A	30-Apr-26 A	100%	100%	51,000.00	51,000.00	51,000.00	350.00	350.00	350.00	51,000.00	51,000.00	
	Backfilling of Inlet Manholes [Local – 05]	8	12-Aug-26	20-Aug-26	15-Apr-26 A	07-May-26	100%	100%	22,620.00	22,620.00	22,620.00	0.00	0.00	0.00	22,620.00	22,620.00	

© Oracle Corporation

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Actual Total Cost	Earned Value Cost	Planned Value Labor Units	Actual Labor Units	Earned Value Labor Units	Budgeted Total Cost	At Completion Total Cost	Total Float
	Finishing and Testing of Inlet Manholes [Local – 05]	11	05-Oct-26	17-Oct-26	04-Jul-26 A	24-Aug-26	100%	100%	11,430.00	11,430.00	11,430.00	0.00	0.00	0.00	11,430.00	11,430.00	
	Concrete Chambers/Outfalls	99	12-Aug-26	15-Oct-26	02-May-26 A	23-Aug-26 A	100%	100%	277,760.10	277,760.10	277,760.10	250.00	250.00	250.00	277,760.10	277,760.10	
	Excavation of Concrete chambers [Local – 05]	6	12-Aug-26	18-Aug-26	02-May-26 A	10-May-26	100%	100%	21,100.00	21,100.00	21,100.00	0.00	0.00	0.00	21,100.00	21,100.00	
	PC of Concrete chambers [Local – 05]	2	19-Aug-26	20-Aug-26	03-May-26 A	11-May-26	100%	100%	14,040.00	14,040.00	14,040.00	0.00	0.00	0.00	14,040.00	14,040.00	
	Installation of Concrete chambers [Local – 05]	10	22-Aug-26	01-Sep-26	04-May-26 A	13-May-26	100%	100%	63,220.00	63,220.00	63,220.00	250.00	250.00	250.00	63,220.00	63,220.00	
	Installation UPVC Pipes to Concrete chambers [Local	4	02-Sep-26	06-Sep-26	04-May-26 A	14-May-26	100%	100%	137,140.10	137,140.10	137,140.10	0.00	0.00	0.00	137,140.10	137,140.10	
	Backfilling to Concrete chambers [Local – 05]	4	07-Sep-26	10-Sep-26	07-May-26 A	16-May-26	100%	100%	28,220.00	28,220.00	28,220.00	0.00	0.00	0.00	28,220.00	28,220.00	
	FInishing and Testing of Concrete chambers [Local – C	14	30-Sep-26	15-Oct-26	04-Jul-26 A	23-Aug-26	100%	100%	14,040.00	14,040.00	14,040.00	0.00	0.00	0.00	14,040.00	14,040.00	
	Sanitary Sewerage	94	16-Jul-26	29-Aug-26	20-Jan-26 A	02-Dec-26	100%	98.28%	397,172.90	390,338.90	390,338.90	2650.00	2632.50	2632.50	397,172.90	397,172.90	41
	Pipe Work	86	16-Jul-26	26-Aug-26	20-Jan-26 A	07-May-26 A	100%	100%	260,492.90	260,492.90	260,492.90	2300.00	2300.00	2300.00	260,492.90	260,492.90	
	Excavation for Sanitary Sewerage Network [Local – 05]	8	16-Jul-26	25-Jul-26	20-Jan-26 A	09-Feb-26 A	100%	100%	44,697.00	44,697.00	44,697.00	450.00	450.00	450.00	44,697.00	44,697.00	
	Concrete encasement, pipe dia 200 and 350 mm [Loc	4	13-Aug-26	17-Aug-26	10-Feb-26 A	10-Feb-26 A	100%	100%	36,997.40	36,997.40	36,997.40	350.00	350.00	350.00	36,997.40	36,997.40	
	Granular bedding for Sanitary Sewerage Network [Loc	4	26-Jul-26	29-Jul-26	21-Jan-26 A	21-Apr-26 A	100%	100%	11,176.00	11,176.00	11,176.00	100.00	100.00	100.00	11,176.00	11,176.00	
	Installation of Pipe for Sanitary Sewerage Network [Lo	8	30-Jul-26	08-Aug-26	22-Jan-26 A	23-Apr-26 A	100%	100%	100,573.50	100,573.50	100,573.50	450.00	450.00	450.00	100,573.50	100,573.50	
	Testing for Sanitary Sewerage Network [Local – 05]	4	09-Aug-26	12-Aug-26	01-Mar-26 A	03-May-26	100%	100%	22,348.50	22,348.50	22,348.50	400.00	400.00	400.00	22,348.50	22,348.50	
	Granular Surround for Sanitary Sewerage Network [Lo	2	18-Aug-26	19-Aug-26	24-Jan-26 A	05-May-26	100%	100%	11,176.00	11,176.00	11,176.00	100.00	100.00	100.00	11,176.00	11,176.00	
	Installation of Micron Marker Magnetic Tape [Local – 05	2	20-Aug-26	22-Aug-26	11-Mar-26 A	06-May-26	100%	100%	11,176.00	11,176.00	11,176.00	100.00	100.00	100.00	11,176.00	11,176.00	
	Backfilling to Subgrade Elevation [Local – 05]	4	23-Aug-26	26-Aug-26	14-Mar-26 A	07-May-26	100%	100%	22,348.50	22,348.50	22,348.50	350.00	350.00	350.00	22,348.50	22,348.50	
	Manhole	18	09-Aug-26	29-Aug-26	20-Jan-26 A	02-Dec-26	100%	95%	136,680.00	129,846.00	129,846.00	350.00	332.50	332.50	136,680.00	136,680.00	41
	Installation of Fiberglass Manholes [Local – 05]	18	09-Aug-26	29-Aug-26	20-Jan-26 A	02-Dec-26	100%	95%	136,680.00	129,846.00	129,846.00	350.00	332.50	332.50	136,680.00	136,680.00	41
	Local – 06	144	05-Jul-26	29-Oct-26	11-Feb-26 A	23-Aug-26 A	99.65%	100%	600,734.03	602,826.20	602,826.20	5200.00	5200.00	5200.00	602,826.20	602,826.20	
	Stormwater Utilities	144	05-Jul-26	29-Oct-26	17-Feb-26 A	23-Aug-26 A	99.5%	100%	413,359.83	415,452.00	415,452.00	2550.00	2550.00	2550.00	415,452.00	415,452.00	
	Pipe Work	42	05-Jul-26	30-Aug-26	17-Feb-26 A	16-May-26 A	100%	100%	181,630.00	181,630.00	181,630.00	1950.00	1950.00	1950.00	181,630.00	181,630.00	
	Excavation for Stormwater Utilities Network [Local – 06]	10	05-Jul-26	15-Jul-26	17-Feb-26 A	28-Mar-26 A	100%	100%	36,326.00	36,326.00	36,326.00	450.00	450.00	450.00	36,326.00	36,326.00	
	Granular bedding for Stormwater Utilities Network [Loc	4	16-Jul-26	20-Jul-26	18-Feb-26 A	27-Apr-26 A	100%	100%	9,079.50	9,079.50	9,079.50	100.00	100.00	100.00	9,079.50	9,079.50	
	Installation of Pipe for Stormwater Utilities Network [Lo	10	21-Jul-26	01-Aug-26	19-Feb-26 A	29-Apr-26 A	100%	100%	81,731.50	81,731.50	81,731.50	450.00	450.00	450.00	81,731.50	81,731.50	
	Testing for Stormwater Utilities Network [Local – 06]	8	02-Aug-26	10-Aug-26	11-Apr-26 A	11-May-26	100%	100%	18,167.00	18,167.00	18,167.00	400.00	400.00	400.00	18,167.00	18,167.00	
	Granular Surround for Stormwater Utilities Network [Lo	8	11-Aug-26	19-Aug-26	19-Feb-26 A	12-May-26	100%	100%	9,079.50	9,079.50	9,079.50	100.00	100.00	100.00	9,079.50	9,079.50	
	Installation of Micron Marker Magnetic Tape [Local – 06	2	20-Aug-26	22-Aug-26	20-Apr-26 A	13-May-26	100%	100%	9,079.50	9,079.50	9,079.50	100.00	100.00	100.00	9,079.50	9,079.50	
	Backfilling to Subgrade Elevation [Local – 06]	7	23-Aug-26	30-Aug-26	22-Apr-26 A	16-May-26	100%	100%	18,167.00	18,167.00	18,167.00	350.00	350.00	350.00	18,167.00	18,167.00	
	Manhole	123	16-Jul-26	28-Oct-26	17-Feb-26 A	22-Aug-26 A	98.99%	100%	76,279.50	77,055.00	77,055.00	350.00	350.00	350.00	77,055.00	77,055.00	
	Excavation of Inlet Manholes [Local – 06]	10	16-Jul-26	27-Jul-26	17-Feb-26 A	28-Mar-26 A	100%	100%	11,550.00	11,550.00	11,550.00	0.00	0.00	0.00	11,550.00	11,550.00	
	PC of Inlet Manholes [Local – 06]	5	28-Jul-26	02-Aug-26	29-Mar-26 A	30-Mar-26 A	100%	100%	7,755.00	7,755.00	7,755.00	0.00	0.00	0.00	7,755.00	7,755.00	
	Installation of Inlet Manholes [Local – 06]	10	03-Aug-26	13-Aug-26	01-Apr-26 A	03-Jun-26 A	100%	100%	34,650.00	34,650.00	34,650.00	350.00	350.00	350.00	34,650.00	34,650.00	
	Backfilling of Inlet Manholes [Local – 06]	8	15-Aug-26	23-Aug-26	22-Apr-26 A	06-Jun-26 A	100%	100%	15,345.00	15,345.00	15,345.00	0.00	0.00	0.00	15,345.00	15,345.00	
	Finishing and Testing of Inlet Manholes [Local – 06]	10	18-Oct-26	28-Oct-26	01-Aug-26 A	22-Aug-26	90%	100%	6,979.50	7,755.00	7,755.00	0.00	0.00	0.00	7,755.00	7,755.00	
	Concrete Chambers/Outfalls	112	15-Aug-26	29-Oct-26	09-May-26 A	23-Aug-26 A	99.16%	100%	155,450.33	156,767.00	156,767.00	250.00	250.00	250.00	156,767.00	156,767.00	
	Excavation of Concrete chambers [Local – 06]	6	15-Aug-26	20-Aug-26	09-May-26 A	10-May-26	100%	100%	11,900.00	11,900.00	11,900.00	0.00	0.00	0.00	11,900.00	11,900.00	
	PC of Concrete chambers [Local – 06]	2	22-Aug-26	23-Aug-26	11-May-26 A	11-May-26	100%	100%	7,900.00	7,900.00	7,900.00	0.00	0.00	0.00	7,900.00	7,900.00	
	Installation of Concrete chambers [Local – 06]	6	24-Aug-26	30-Aug-26	12-May-26 A	14-May-26	100%	100%	35,640.00	35,640.00	35,640.00	250.00	250.00	250.00	35,640.00	35,640.00	
	Installation UPVC Pipes to Concrete chambers [Local	4	31-Aug-26	03-Sep-26	13-May-26 A	16-May-26	100%	100%	77,587.00	77,587.00	77,587.00	0.00	0.00	0.00	77,587.00	77,587.00	
	Backfilling to Concrete chambers [Local – 06]	3	05-Sep-26	07-Sep-26	17-May-26 A	21-May-26	100%	100%	15,840.00	15,840.00	15,840.00	0.00	0.00	0.00	15,840.00	15,840.00	
	FInishing and Testing of Concrete chambers [Local – C	12	17-Oct-26	29-Oct-26	02-Aug-26 A	23-Aug-26	83.33%	100%	6,583.33	7,900.00	7,900.00	0.00	0.00	0.00	7,900.00	7,900.00	
	Sanitary Sewerage	42	16-Jul-26	30-Aug-26	11-Feb-26 A	23-Aug-26 A	100%	100%	187,374.20	187,374.20	187,374.20	2650.00	2650.00	2650.00	187,374.20	187,374.20	

© Oracle Corporation

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Actual Total Cost	Earned Value Cost	Planned Value Labor Units	Actual Labor Units	Earned Value Labor Units	Budgeted Total Cost	At Completion Total Cost	Total Float
	Pipe Work	21	16-Jul-26	26-Aug-26	11-Feb-26 A	29-Mar-26 A	100%	100%	133,774.20	133,774.20	133,774.20	2300.00	2300.00	2300.00	133,774.20	133,774.20	
	Excavation for Sanitary Sewerage Network [Local – 06]	6	16-Jul-26	22-Jul-26	11-Feb-26 A	21-Feb-26 A	100%	100%	17,867.00	17,867.00	17,867.00	450.00	450.00	450.00	17,867.00	17,867.00	
	Granular bedding for Sanitary Sewerage Network [Loca	4	23-Jul-26	27-Jul-26	12-Feb-26 A	04-Mar-26 A	100%	100%	4,467.70	4,467.70	4,467.70	100.00	100.00	100.00	4,467.70	4,467.70	
	Installation of Pipe for Sanitary Sewerage Network [Lo	8	28-Jul-26	05-Aug-26	14-Feb-26 A	12-Mar-26 A	100%	100%	40,228.30	40,228.30	40,228.30	450.00	450.00	450.00	40,228.30	40,228.30	
	Granular Surround for Sanitary Sewerage Network [Lo	4	16-Aug-26	19-Aug-26	15-Feb-26 A	14-Mar-26 A	100%	100%	4,467.70	4,467.70	4,467.70	100.00	100.00	100.00	4,467.70	4,467.70	
	Testing for Sanitary Sewerage Network [Local – 06]	4	06-Aug-26	10-Aug-26	14-Mar-26 A	15-Mar-26 A	100%	100%	8,939.90	8,939.90	8,939.90	400.00	400.00	400.00	8,939.90	8,939.90	
	Concrete encasement, pipe dia 200 and 350 mm [Loc	4	11-Aug-26	15-Aug-26	25-Mar-26 A	25-Mar-26 A	100%	100%	44,396.00	44,396.00	44,396.00	350.00	350.00	350.00	44,396.00	44,396.00	
	Installation of Micron Marker Magnetic Tape [Local – 0	2	20-Aug-26	22-Aug-26	17-Mar-26 A	26-Mar-26 A	100%	100%	4,467.70	4,467.70	4,467.70	100.00	100.00	100.00	4,467.70	4,467.70	
	Backfilling to Subgrade Elevation [Local – 06]	4	23-Aug-26	26-Aug-26	28-Mar-26 A	29-Mar-26 A	100%	100%	8,939.90	8,939.90	8,939.90	350.00	350.00	350.00	8,939.90	8,939.90	
	Manhole	21	06-Aug-26	30-Aug-26	11-Feb-26 A	23-Aug-26 A	100%	100%	53,600.00	53,600.00	53,600.00	350.00	350.00	350.00	53,600.00	53,600.00	
	Installation of Fiberglass Manholes [Local – 06]	21	06-Aug-26	30-Aug-26	11-Feb-26 A	23-Aug-26	100%	100%	53,600.00	53,600.00	53,600.00	350.00	350.00	350.00	53,600.00	53,600.00	
	Local – 07	155	14-Jul-26	07-Nov-26	18-Feb-26 A	23-Aug-26 A	97.48%	100%	174,464.40	178,979.40	178,979.40	5200.00	5200.00	5200.00	178,979.40	178,979.40	
	Stormwater Utilities	155	14-Jul-26	07-Nov-26	18-Feb-26 A	23-Aug-26 A	95.07%	100%	87,081.80	91,596.80	91,596.80	2550.00	2550.00	2550.00	91,596.80	91,596.80	
	Pipe Work	30	14-Jul-26	01-Aug-26	18-Feb-26 A	09-Apr-26 A	100%	100%	27,267.50	27,267.50	27,267.50	1950.00	1950.00	1950.00	27,267.50	27,267.50	
	Excavation for Stormwater Utilities Network [Local – 07]	3	14-Jul-26	16-Jul-26	18-Feb-26 A	21-Feb-26 A	100%	100%	5,449.00	5,449.00	5,449.00	450.00	450.00	450.00	5,449.00	5,449.00	
	Granular bedding for Stormwater Utilities Network [Loc	2	18-Jul-26	19-Jul-26	22-Feb-26 A	22-Feb-26 A	100%	100%	1,367.50	1,367.50	1,367.50	100.00	100.00	100.00	1,367.50	1,367.50	
	Installation of Pipe for Stormwater Utilities Network [Lo	2	20-Jul-26	21-Jul-26	22-Feb-26 A	23-Feb-26 A	100%	100%	12,259.00	12,259.00	12,259.00	450.00	450.00	450.00	12,259.00	12,259.00	
	Granular Surround for Stormwater Utilities Network [Lo	2	25-Jul-26	26-Jul-26	24-Feb-26 A	24-Feb-26 A	100%	100%	1,367.50	1,367.50	1,367.50	100.00	100.00	100.00	1,367.50	1,367.50	
	Testing for Stormwater Utilities Network [Local – 07]	2	22-Jul-26	23-Jul-26	15-Mar-26 A	16-Mar-26 A	100%	100%	2,728.50	2,728.50	2,728.50	400.00	400.00	400.00	2,728.50	2,728.50	
	Installation of Micron Marker Magnetic Tape [Local – 0	3	27-Jul-26	29-Jul-26	05-Apr-26 A	06-Apr-26 A	100%	100%	1,367.50	1,367.50	1,367.50	100.00	100.00	100.00	1,367.50	1,367.50	
	Backfilling to Subgrade Elevation [Local – 07]	2	30-Jul-26	01-Aug-26	08-Apr-26 A	09-Apr-26 A	100%	100%	2,728.50	2,728.50	2,728.50	350.00	350.00	350.00	2,728.50	2,728.50	
	Manhole	137	02-Aug-26	07-Nov-26	18-Feb-26 A	23-Aug-26 A	89.55%	100%	9,900.00	11,055.00	11,055.00	350.00	350.00	350.00	11,055.00	11,055.00	
	Excavation of Inlet Manholes [Local – 07]	3	02-Aug-26	04-Aug-26	18-Feb-26 A	21-Feb-26 A	100%	100%	1,650.00	1,650.00	1,650.00	0.00	0.00	0.00	1,650.00	1,650.00	
	PC of Inlet Manholes [Local – 07]	2	05-Aug-26	06-Aug-26	22-Feb-26 A	22-Feb-26 A	100%	100%	1,155.00	1,155.00	1,155.00	0.00	0.00	0.00	1,155.00	1,155.00	
	Installation of Inlet Manholes [Local – 07]	8	08-Aug-26	16-Aug-26	10-Mar-26 A	25-Apr-26 A	100%	100%	4,950.00	4,950.00	4,950.00	350.00	350.00	350.00	4,950.00	4,950.00	
	Backfilling of Inlet Manholes [Local – 07]	8	17-Aug-26	25-Aug-26	26-Apr-26 A	29-Apr-26 A	100%	100%	2,145.00	2,145.00	2,145.00	0.00	0.00	0.00	2,145.00	2,145.00	
	Finishing and Testing of Inlet Manholes [Local – 07]	8	29-Oct-26	07-Nov-26	05-Aug-26 A	23-Aug-26	0%	100%	0.00	1,155.00	1,155.00	0.00	0.00	0.00	1,155.00	1,155.00	
	Concrete Chambers/Outfalls	128	17-Aug-26	05-Nov-26	25-Apr-26 A	23-Aug-26 A	93.69%	100%	49,914.30	53,274.30	53,274.30	250.00	250.00	250.00	53,274.30	53,274.30	
	Excavation of Concrete chambers [Local – 07]	3	17-Aug-26	19-Aug-26	25-Apr-26 A	26-Apr-26 A	100%	100%	5,040.00	5,040.00	5,040.00	0.00	0.00	0.00	5,040.00	5,040.00	
	PC of Concrete chambers [Local – 07]	2	20-Aug-26	22-Aug-26	27-Apr-26 A	28-Apr-26 A	100%	100%	3,360.00	3,360.00	3,360.00	0.00	0.00	0.00	3,360.00	3,360.00	
	Installation UPVC Pipes to Concrete chambers [Local	4	30-Aug-26	02-Sep-26	29-Apr-26 A	30-Apr-26 A	100%	100%	19,394.30	19,394.30	19,394.30	0.00	0.00	0.00	19,394.30	19,394.30	
	Installation of Concrete chambers [Local – 07]	6	23-Aug-26	29-Aug-26	29-Apr-26 A	30-Apr-26 A	100%	100%	15,260.00	15,260.00	15,260.00	250.00	250.00	250.00	15,260.00	15,260.00	
	Backfilling to Concrete chambers [Local – 07]	3	03-Sep-26	06-Sep-26	02-May-26 A	04-May-26	100%	100%	6,860.00	6,860.00	6,860.00	0.00	0.00	0.00	6,860.00	6,860.00	
	FInishing and Testing of Concrete chambers [Local – 0	6	31-Oct-26	05-Nov-26	06-Aug-26 A	23-Aug-26	0%	100%	0.00	3,360.00	3,360.00	0.00	0.00	0.00	3,360.00	3,360.00	
	Sanitary Sewerage	23	08-Aug-26	31-Aug-26	02-May-26 A	23-Aug-26 A	100%	100%	87,382.60	87,382.60	87,382.60	2650.00	2650.00	2650.00	87,382.60	87,382.60	
	Pipe Work	23	08-Aug-26	27-Aug-26	02-May-26 A	08-Jun-26 A	100%	100%	63,262.60	63,262.60	63,262.60	2300.00	2300.00	2300.00	63,262.60	63,262.60	
	Excavation for Sanitary Sewerage Network [Local – 07]	3	08-Aug-26	10-Aug-26	02-May-26 A	03-May-26	100%	100%	11,176.00	11,176.00	11,176.00	450.00	450.00	450.00	11,176.00	11,176.00	
	Granular bedding for Sanitary Sewerage Network [Loca	2	11-Aug-26	12-Aug-26	04-May-26 A	05-May-26	100%	100%	2,791.20	2,791.20	2,791.20	100.00	100.00	100.00	2,791.20	2,791.20	
	Installation of Pipe for Sanitary Sewerage Network [Lo	4	13-Aug-26	17-Aug-26	06-May-26 A	09-May-26	100%	100%	25,143.20	25,143.20	25,143.20	450.00	450.00	450.00	25,143.20	25,143.20	
	Testing for Sanitary Sewerage Network [Local – 07]	2	18-Aug-26	19-Aug-26	23-May-26 A	24-May-26	100%	100%	5,585.60	5,585.60	5,585.60	400.00	400.00	400.00	5,585.60	5,585.60	
	Concrete encasement, pipe dia 200 and 350 mm [Loc	2	20-Aug-26	22-Aug-26	01-Jun-26 A	02-Jun-26 A	100%	100%	7,398.60	7,398.60	7,398.60	350.00	350.00	350.00	7,398.60	7,398.60	
	Granular Surround for Sanitary Sewerage Network [Lo	2	23-Aug-26	24-Aug-26	03-Jun-26 A	03-Jun-26 A	100%	100%	2,791.20	2,791.20	2,791.20	100.00	100.00	100.00	2,791.20	2,791.20	
	Installation of Micron Marker Magnetic Tape [Local – 0	1	25-Aug-26	25-Aug-26	04-Jun-26 A	04-Jun-26 A	100%	100%	2,791.20	2,791.20	2,791.20	100.00	100.00	100.00	2,791.20	2,791.20	
	Backfilling to Subgrade Elevation [Local – 07]	2	26-Aug-26	27-Aug-26	06-Jun-26 A	08-Jun-26 A	100%	100%	5,585.60	5,585.60	5,585.60	350.00	350.00	350.00	5,585.60	5,585.60	

© Oracle Corporation

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Actual Total Cost	Earned Value Cost	Planned Value Labor Units	Actual Labor Units	Earned Value Labor Units	Budgeted Total Cost	At Completion Total Cost	Total Float
	Manhole	12	18-Aug-26	31-Aug-26	02-May-26 A	23-Aug-26 A	100%	100%	24,120.00	24,120.00	24,120.00	350.00	350.00	350.00	24,120.00	24,120.00	
	Installation of Fiberglass Manholes [Local – 07]	12	18-Aug-26	31-Aug-26	02-May-26 A	23-Aug-26	100%	100%	24,120.00	24,120.00	24,120.00	350.00	350.00	350.00	24,120.00	24,120.00	
	Local – 08	208	15-Jun-26	18-Nov-26	17-Jan-26 A	25-Jan-27	96.16%	99.81%	645,274.90	669,737.40	669,737.40	3025.00	3025.00	3025.00	671,024.90	671,024.90	39
	Stormwater Utilities	208	15-Jun-26	18-Nov-26	17-Jan-26 A	25-Jan-27	96.16%	99.81%	645,274.90	669,737.40	669,737.40	3025.00	3025.00	3025.00	671,024.90	671,024.90	39
	Pipe Work	83	15-Jun-26	10-Aug-26	17-Jan-26 A	07-Mar-26 A	100%	100%	326,932.50	326,932.50	326,932.50	2425.00	2425.00	2425.00	326,932.50	326,932.50	
	Excavation for Stormwater Utilities Network [Local – 08]	10	15-Jun-26	25-Jun-26	17-Jan-26 A	21-Jan-26 A	100%	100%	65,384.50	65,384.50	65,384.50	450.00	450.00	450.00	65,384.50	65,384.50	
	Granular bedding for Stormwater Utilities Network [Loc	4	27-Jun-26	30-Jun-26	19-Jan-26 A	25-Jan-26 A	100%	100%	16,347.00	16,347.00	16,347.00	150.00	150.00	150.00	16,347.00	16,347.00	
	Installation of Pipe for Stormwater Utilities Network [Lo	10	01-Jul-26	12-Jul-26	20-Jan-26 A	31-Jan-26 A	100%	100%	147,116.00	147,116.00	147,116.00	675.00	675.00	675.00	147,116.00	147,116.00	
	Granular Surround for Stormwater Utilities Network [Lo	6	22-Jul-26	28-Jul-26	20-Jan-26 A	01-Feb-26 A	100%	100%	16,347.00	16,347.00	16,347.00	100.00	100.00	100.00	16,347.00	16,347.00	
	Testing for Stormwater Utilities Network [Local – 08]	8	13-Jul-26	21-Jul-26	21-Feb-26 A	26-Feb-26 A	100%	100%	32,695.50	32,695.50	32,695.50	600.00	600.00	600.00	32,695.50	32,695.50	
	Installation of Micron Marker Magnetic Tape [Local – 0	4	29-Jul-26	02-Aug-26	28-Feb-26 A	05-Mar-26 A	100%	100%	16,347.00	16,347.00	16,347.00	100.00	100.00	100.00	16,347.00	16,347.00	
	Backfilling to Subgrade Elevation [Local – 08]	7	03-Aug-26	10-Aug-26	28-Feb-26 A	07-Mar-26 A	100%	100%	32,695.50	32,695.50	32,695.50	350.00	350.00	350.00	32,695.50	32,695.50	
	Manhole	185	27-Jun-26	18-Nov-26	17-Jan-26 A	31-Dec-26	89.95%	99.5%	129,400.00	143,127.50	143,127.50	350.00	350.00	350.00	143,850.00	143,850.00	60
	Excavation of Inlet Manholes [Local – 08]	10	27-Jun-26	07-Jul-26	17-Jan-26 A	21-Jan-26 A	100%	100%	21,600.00	21,600.00	21,600.00	0.00	0.00	0.00	21,600.00	21,600.00	
	PC of Inlet Manholes [Local – 08]	3	08-Jul-26	11-Jul-26	25-Jan-26 A	31-Jan-26 A	100%	100%	14,450.00	14,450.00	14,450.00	0.00	0.00	0.00	14,450.00	14,450.00	
	Installation of Inlet Manholes [Local – 08]	14	13-Jul-26	28-Jul-26	29-Jan-26 A	01-Jun-26 A	100%	100%	64,700.00	64,700.00	64,700.00	350.00	350.00	350.00	64,700.00	64,700.00	
	Backfilling of Inlet Manholes [Local – 08]	10	29-Jul-26	09-Aug-26	25-Mar-26 A	04-Jun-26 A	100%	100%	28,650.00	28,650.00	28,650.00	0.00	0.00	0.00	28,650.00	28,650.00	
	Finishing and Testing of Inlet Manholes [Local – 08]	10	08-Nov-26	18-Nov-26	26-Aug-26 A	31-Dec-26	0%	95%	0.00	13,727.50	13,727.50	0.00	0.00	0.00	14,450.00	14,450.00	60
	Concrete Chambers/Outfalls	123	29-Jul-26	18-Nov-26	09-Jun-26 A	25-Jan-27	94.36%	99.72%	188,942.40	199,677.40	199,677.40	250.00	250.00	250.00	200,242.40	200,242.40	39
	Excavation of Concrete chambers [Local – 08]	6	29-Jul-26	04-Aug-26	09-Jun-26 A	24-Jun-26 A	100%	100%	16,940.00	16,940.00	16,940.00	0.00	0.00	0.00	16,940.00	16,940.00	
	PC of Concrete chambers [Local – 08]	2	05-Aug-26	06-Aug-26	11-Jun-26 A	25-Jun-26 A	100%	100%	11,300.00	11,300.00	11,300.00	0.00	0.00	0.00	11,300.00	11,300.00	
	Installation of Concrete chambers [Local – 08]	12	08-Aug-26	20-Aug-26	13-Jun-26 A	27-Jun-26 A	100%	100%	50,760.00	50,760.00	50,760.00	250.00	250.00	250.00	50,760.00	50,760.00	
	Installation UPVC Pipes to Concrete chambers [Local	10	22-Aug-26	01-Sep-26	13-Jun-26 A	28-Jun-26 A	100%	100%	87,282.40	87,282.40	87,282.40	0.00	0.00	0.00	87,282.40	87,282.40	
	Backfilling to Concrete chambers [Local – 08]	6	02-Sep-26	08-Sep-26	17-Jun-26 A	30-Jun-26 A	100%	100%	22,660.00	22,660.00	22,660.00	0.00	0.00	0.00	22,660.00	22,660.00	
	FInishing and Testing of Concrete chambers [Local – C	11	07-Nov-26	18-Nov-26	26-Aug-26 A	25-Jan-27	0%	95%	0.00	10,735.00	10,735.00	0.00	0.00	0.00	11,300.00	11,300.00	39
	Shallow infrastructure network	439	15-Jun-26	18-Mar-27	13-Jan-26 A	10-Oct-27	26.12%	83.9%	3,274,728.64	10,520,659.14	10,520,647.69	49736.46	156535.05	155306.53	12,539,076.30	12,539,076.30	-40
	Local – 01	373	15-Jun-26	18-Mar-27	13-Jan-26 A	03-Aug-27	29.93%	93.37%	1,572,304.65	4,904,663.44	4,904,663.44	21029.11	62164.37	61745.54	5,253,105.10	5,253,105.10	17
	LOCAL - 01 Segment-01 (From 0+0	373	16-Jun-26	18-Mar-27	13-Jan-26 A	01-Aug-27	30.61%	89.9%	641,631.56	1,884,644.63	1,884,644.63	8525.80	22346.12	22136.72	2,096,465.90	2,096,465.90	19
	TSE Network	232	16-Jun-26	21-Dec-26	13-Jan-26 A	05-Sep-26 A	77.28%	100%	327,801.50	424,147.50	424,147.50	3682.86	4692.86	4692.86	424,147.50	424,147.50	
	Pipe Work	159	16-Jun-26	08-Oct-26	13-Jan-26 A	04-May-26 A	100%	100%	223,147.50	223,147.50	223,147.50	2692.86	2692.86	2692.86	223,147.50	223,147.50	
	Excavation for TSE Network [Local – 01 Segment-01]	15	16-Jun-26	02-Jul-26	13-Jan-26 A	21-Jan-26 A	100%	100%	44,285.50	44,285.50	44,285.50	450.00	450.00	450.00	44,285.50	44,285.50	
	Granular bedding for TSE Network [Local – 01 Segme	12	04-Jul-26	16-Jul-26	14-Jan-26 A	22-Jan-26 A	100%	100%	11,079.20	11,079.20	11,079.20	100.00	100.00	100.00	11,079.20	11,079.20	
	Installation of Pipe for TSE Network [Local – 01 Segm	20	18-Jul-26	09-Aug-26	15-Jan-26 A	19-Feb-26 A	100%	100%	99,710.20	99,710.20	99,710.20	450.00	450.00	450.00	99,710.20	99,710.20	
	Granular Surround for TSE Network [Local – 01 Segm	14	30-Aug-26	14-Sep-26	25-Jan-26 A	19-Feb-26 A	100%	100%	11,079.20	11,079.20	11,079.20	100.00	100.00	100.00	11,079.20	11,079.20	
	Installation of Micron Marker Magnetic Tape [Local – 0	6	15-Sep-26	21-Sep-26	07-Feb-26 A	21-Feb-26 A	100%	100%	11,079.20	11,079.20	11,079.20	100.00	100.00	100.00	11,079.20	11,079.20	
	Backfilling to Subgrade Elevation [Local – 01 Segment	14	22-Sep-26	08-Oct-26	08-Feb-26 A	23-Feb-26 A	100%	100%	22,159.10	22,159.10	22,159.10	742.86	742.86	742.86	22,159.10	22,159.10	
	Concrete encasement, pipe dia 110 mm [Local – 01 S	3	26-Aug-26	29-Aug-26	28-Feb-26 A	01-Mar-26 A	100%	100%	1,596.00	1,596.00	1,596.00	350.00	350.00	350.00	1,596.00	1,596.00	
	Testing for TSE Network [Local – 01 Segment-01]	14	10-Aug-26	25-Aug-26	10-Mar-26 A	04-May-26	100%	100%	22,159.10	22,159.10	22,159.10	400.00	400.00	400.00	22,159.10	22,159.10	
	Valves/Chamber	215	10-Aug-26	21-Dec-26	25-Feb-26 A	05-Sep-26 A	52.07%	100%	104,654.00	201,000.00	201,000.00	990.00	2000.00	2000.00	201,000.00	201,000.00	
	Installation of Fire Hydrant [Local – 01 Segment-01]	21	28-Nov-26	21-Dec-26	25-Feb-26 A	01-Jul-26 A	0%	100%	0.00	84,420.00	84,420.00	0.00	350.00	350.00	84,420.00	84,420.00	
	Installation of Gate (Sluice) valves (Direct buried) [Loca	21	29-Sep-26	22-Oct-26	28-Feb-26 A	02-Jul-26 A	100%	100%	48,910.00	48,910.00	48,910.00	250.00	250.00	250.00	48,910.00	48,910.00	
	Installation of Wash-out Valves [Local – 01 Segment-01]	15	24-Oct-26	09-Nov-26	28-Feb-26 A	02-Jul-26 A	26.67%	100%	2,144.00	8,040.00	8,040.00	240.00	550.00	550.00	8,040.00	8,040.00	

© Oracle Corporation

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Actual Total Cost	Earned Value Cost	Planned Value Labor Units	Actual Labor Units	Earned Value Labor Units	Budgeted Total Cost	At Completion Total Cost	Total Float
	Installation of Air Valves [Local – 01 Segment-01]	15	10-Nov-26	26-Nov-26	28-Feb-26 A	02-Jul-26 A	0%	100%	0.00	6,030.00	6,030.00	0.00	350.00	350.00	6,030.00	6,030.00	
	Installation of Wash out chambers [Local – 01 Segme	21	10-Aug-26	02-Sep-26	21-Apr-26 A	03-Sep-26	100%	100%	26,800.00	26,800.00	26,800.00	250.00	250.00	250.00	26,800.00	26,800.00	
	Installation of Air Valve chambers [Local – 01 Segmer	21	03-Sep-26	28-Sep-26	28-Feb-26 A	05-Sep-26	100%	100%	26,800.00	26,800.00	26,800.00	250.00	250.00	250.00	26,800.00	26,800.00	
	Public Water Utility Distribution	99	04-Jul-26	05-Nov-26	13-Jan-26 A	05-Sep-26 A	97.36%	100%	306,862.06	315,189.20	315,189.20	3690.00	4190.00	4190.00	315,189.20	315,189.20	
	Pipe Work	99	04-Jul-26	08-Oct-26	13-Jan-26 A	24-Mar-26 A	100%	100%	189,229.20	189,229.20	189,229.20	2350.00	2350.00	2350.00	189,229.20	189,229.20	
	Excavation for Public Water Utility Distribution Piping [L	17	04-Jul-26	22-Jul-26	13-Jan-26 A	21-Jan-26 A	100%	100%	37,852.80	37,852.80	37,852.80	450.00	450.00	450.00	37,852.80	37,852.80	
	Granular bedding for Public Water Utility Distribution Pi	10	23-Jul-26	03-Aug-26	13-Jan-26 A	22-Jan-26 A	100%	100%	9,448.50	9,448.50	9,448.50	100.00	100.00	100.00	9,448.50	9,448.50	
	Granular Surround for Public Water Utility Distribution F	13	09-Sep-26	24-Sep-26	26-Jan-26 A	19-Feb-26 A	100%	100%	9,462.00	9,462.00	9,462.00	100.00	100.00	100.00	9,462.00	9,462.00	
	Installation of Pipe for Public Water Utility Distribution F	18	04-Aug-26	24-Aug-26	15-Jan-26 A	19-Feb-26 A	100%	100%	85,157.70	85,157.70	85,157.70	450.00	450.00	450.00	85,157.70	85,157.70	
	Installation of Micron Marker Magnetic Tape [Local – 0	2	26-Sep-26	27-Sep-26	07-Feb-26 A	21-Feb-26 A	100%	100%	9,462.00	9,462.00	9,462.00	100.00	100.00	100.00	9,462.00	9,462.00	
	Backfilling to Subgrade Elevation [Local – 01 Segment	10	28-Sep-26	08-Oct-26	08-Feb-26 A	23-Feb-26 A	100%	100%	18,923.10	18,923.10	18,923.10	400.00	400.00	400.00	18,923.10	18,923.10	
	Concrete encasement, pipe dia 110 mm [Local – 01 S	3	06-Sep-26	08-Sep-26	28-Feb-26 A	01-Mar-26 A	100%	100%	0.00	0.00	0.00	350.00	350.00	350.00	0.00	0.00	
	Testing for Public Water Utility Distribution Piping [Loca	10	25-Aug-26	05-Sep-26	11-Mar-26 A	24-Mar-26 A	100%	100%	18,923.10	18,923.10	18,923.10	400.00	400.00	400.00	18,923.10	18,923.10	
	Valves/Chamber	55	03-Sep-26	05-Nov-26	28-Feb-26 A	05-Sep-26 A	93.39%	100%	117,632.86	125,960.00	125,960.00	1340.00	1840.00	1840.00	125,960.00	125,960.00	
	Installation of Wash-out Valves [Local – 01 Segment-01]	7	21-Oct-26	28-Oct-26	28-Feb-26 A	02-Jul-26 A	85.71%	100%	13,782.86	16,080.00	16,080.00	300.00	350.00	350.00	16,080.00	16,080.00	
	Installation of Air Valves [Local – 01 Segment-01]	7	29-Oct-26	05-Nov-26	28-Feb-26 A	02-Jul-26 A	0%	100%	0.00	6,030.00	6,030.00	0.00	450.00	450.00	6,030.00	6,030.00	
	Installation of Gate (Sluice) valves (Direct buried) [Loca	10	10-Oct-26	20-Oct-26	28-Feb-26 A	05-Aug-26	100%	100%	23,450.00	23,450.00	23,450.00	350.00	350.00	350.00	23,450.00	23,450.00	
	Installation of Wash out chambers [Local – 01 Segme	20	03-Sep-26	27-Sep-26	21-Apr-26 A	03-Sep-26	100%	100%	53,600.00	53,600.00	53,600.00	340.00	340.00	340.00	53,600.00	53,600.00	
	Installation of Air Valve chambers [Local – 01 Segmer	20	28-Sep-26	20-Oct-26	28-Feb-26 A	05-Sep-26	100%	100%	26,800.00	26,800.00	26,800.00	350.00	350.00	350.00	26,800.00	26,800.00	
	Electrical Works	105	10-Oct-26	15-Feb-27	02-Apr-26 A	07-Jul-27	0%	81.83%	0.00	142,843.30	142,843.30	1114.71	2712.84	2615.00	174,565.00	174,565.00	40
	Low Voltage	105	10-Oct-26	15-Feb-27	02-Apr-26 A	07-Jul-27	0%	81.83%	0.00	142,843.30	142,843.30	1114.71	2712.84	2615.00	174,565.00	174,565.00	40
	Installation of Low Voltage Cables Duct Banks [Local –	12	29-Oct-26	11-Nov-26	02-Apr-26 A	30-Apr-26 A	0%	100%	0.00	16,961.50	16,961.50	0.00	400.00	400.00	16,961.50	16,961.50	
	Excavation works for Low Voltage Cables [Local – 01 S	17	10-Oct-26	28-Oct-26	01-Jun-26 A	30-Jun-27	94.12%	80%	0.00	0.00	0.00	1114.71	1057.84	960.00	0.00	0.00	-111
	Installation of Low Voltage Cables [Local – 01 Segmer	21	12-Nov-26	06-Dec-26	04-Jun-26 A	05-Jul-27	0%	80%	0.00	124,474.80	124,474.80	0.00	1080.00	1080.00	155,593.50	155,593.50	-86
	Installation of Earthing System [Local – 01 Segment-01]	7	03-Feb-27	15-Feb-27	05-Jul-26 A	07-Jul-27	0%	70%	0.00	1,407.00	1,407.00	0.00	175.00	175.00	2,010.00	2,010.00	40
	Telecommunications	123	29-Oct-26	14-Mar-27	02-Apr-26 A	01-Aug-27	0%	91.61%	0.00	329,261.88	329,261.88	0.00	3316.36	3316.36	359,401.95	359,401.95	19
	Installation of Concrete encased duct banks for primar	11	07-Dec-26	19-Dec-26	07-Apr-26 A	26-Apr-26 A	0%	100%	0.00	55,411.75	55,411.75	0.00	436.36	436.36	55,411.75	55,411.75	
	Installation of Sand and soil encased duct banks for pr	20	29-Oct-26	21-Nov-26	02-Apr-26 A	30-Apr-26 A	0%	100%	0.00	121,846.70	121,846.70	0.00	1200.00	1200.00	121,846.70	121,846.70	
	Installation of Sand encased duct banks for secondary	14	20-Dec-26	04-Jan-27	08-Jul-26 A	12-Jul-27	0%	55%	0.00	14,282.95	14,282.95	0.00	220.00	220.00	25,969.00	25,969.00	19
	Installation of Sand and soil encased duct banks, for c	18	05-Jan-27	25-Jan-27	08-Jul-26 A	21-Jul-27	0%	55%	0.00	3,419.08	3,419.08	0.00	880.00	880.00	6,216.50	6,216.50	19
	Installation of Concrete encased duct banks for for co	15	26-Jan-27	16-Feb-27	08-Jul-26 A	29-Jul-27	0%	55%	0.00	1,038.40	1,038.40	0.00	220.00	220.00	1,888.00	1,888.00	19
	Installation of Reinforced concrete manhole [Local – C	21	17-Feb-27	14-Mar-27	04-Apr-26 A	01-Aug-27	0%	90%	0.00	133,263.00	133,263.00	0.00	360.00	360.00	148,070.00	148,070.00	19
	CCTV feeding system and GSM	136	22-Nov-26	18-Mar-27	13-Apr-26 A	14-Jul-27	0%	76.68%	0.00	477,696.75	477,696.75	0.00	5399.46	5367.50	622,966.25	622,966.25	32
	Installation of 35 Meters mono pole with Double Platfo	2	17-Mar-27	18-Mar-27	16-May-26 A	08-Jul-26 A	0%	100%	0.00	107,200.00	107,200.00	0.00	400.00	400.00	107,200.00	107,200.00	
	Installation of 25 Meters pole for CCTV Cameras [Loca	2	17-Mar-27	18-Mar-27	16-May-26 A	12-Jul-26 A	0%	100%	0.00	174,200.00	174,200.00	0.00	400.00	400.00	174,200.00	174,200.00	
	Excavation works for Low Voltage Cables for CCTV fee	6	22-Nov-26	28-Nov-26	13-Apr-26 A	30-Jun-27	0%	90%	0.00	3,618.00	3,618.00	0.00	369.46	337.50	4,020.00	4,020.00	-111
	Installation of Low Voltage Cables for CCTV feeding sy	4	29-Nov-26	02-Dec-26	29-Aug-26 A	03-Jul-27	0%	60%	0.00	11,175.75	11,175.75	0.00	270.00	270.00	18,626.25	18,626.25	32
	Installation of Fiber Optic Patch Panel 12 port [Local –	7	03-Dec-26	10-Dec-26	01-Jul-26 A	04-Jul-27	0%	90%	0.00	6,030.00	6,030.00	0.00	360.00	360.00	6,700.00	6,700.00	32
	Installation of Modular Industrial Switches for main pole	7	19-Dec-26	26-Dec-26	01-Jul-26 A	04-Jul-27	0%	90%	0.00	9,045.00	9,045.00	0.00	360.00	360.00	10,050.00	10,050.00	32
	Installation of 8POE ports Industrial Switches for remo	7	27-Dec-26	03-Jan-27	01-Jul-26 A	05-Jul-27	0%	90%	0.00	18,090.00	18,090.00	0.00	360.00	360.00	20,100.00	20,100.00	32
	Installation of Core Switch [Local – 01 Segment-01]	3	17-Jan-27	19-Jan-27	01-Jul-26 A	05-Jul-27	0%	90%	0.00	18,090.00	18,090.00	0.00	360.00	360.00	20,100.00	20,100.00	32
	Installation of Access Switch 48 port [Local – 01 Segm	3	21-Jan-27	24-Jan-27	01-Jul-26 A	06-Jul-27	0%	90%	0.00	9,045.00	9,045.00	0.00	360.00	360.00	10,050.00	10,050.00	32
	Installation of Server [Local – 01 Segment-01]	3	25-Jan-27	27-Jan-27	01-Jul-26 A	06-Jul-27	0%	90%	0.00	78,390.00	78,390.00	0.00	360.00	360.00	87,100.00	87,100.00	32
	Installation of Stand rack 42U- 19" [Local – 01 Segme	3	31-Jan-27	02-Feb-27	01-Jul-26 A	06-Jul-27	0%	90%	0.00	9,045.00	9,045.00	0.00	360.00	360.00	10,050.00	10,050.00	32
	Installation of IP Outdoor CCTV POE Camera,5 MP, M	3	03-Feb-27	06-Feb-27	01-Jul-26 A	07-Jul-27	0%	90%	0.00	12,060.00	12,060.00	0.00	360.00	360.00	13,400.00	13,400.00	32

© Oracle Corporation

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Actual Total Cost	Earned Value Cost	Planned Value Labor Units	Actual Labor Units	Earned Value Labor Units	Budgeted Total Cost	At Completion Total Cost	Total Float
	Installation of Outdoor PTZ IP66 [Local – 01 Segment	2	07-Feb-27	08-Feb-27	01-Jul-26 A	07-Jul-27	0%	90%	0.00	0.00	0.00	0.00	360.00	360.00	0.00	0.00	32
	Installation of Security workstation with 1 x 19" LED scr	1	14-Feb-27	14-Feb-27	07-Jul-27	08-Jul-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	16,750.00	16,750.00	32
	Installation of LED Screen 43" (24/7 operation) with Etl	2	15-Feb-27	16-Feb-27	08-Jul-27	11-Jul-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	32
	Installation of Network Video Recorder 4k 64 Channel	1	27-Feb-27	27-Feb-27	11-Jul-27	12-Jul-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	33,500.00	33,500.00	32
	Installation of Keypad [Local – 01 Segment-01]	2	13-Mar-27	14-Mar-27	12-Jul-27	14-Jul-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	67,000.00	67,000.00	32
	Installation of Horizontal Power Distribution Unit (min 8	2	15-Mar-27	16-Mar-27	01-Jul-26 A	14-Jul-27	0%	90%	0.00	6,030.00	6,030.00	0.00	360.00	360.00	6,700.00	6,700.00	32
	Installation of Short Range wireless point to point wirel	2	17-Mar-27	18-Mar-27	01-Jul-26 A	14-Jul-27	0%	90%	0.00	15,678.00	15,678.00	0.00	360.00	360.00	17,420.00	17,420.00	32
	Earthing System	2	17-Mar-27	18-Mar-27	14-Jul-27	17-Jul-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	32
	Installation of Earthing for Distribution panels,SL feede	2	17-Mar-27	18-Mar-27	14-Jul-27	17-Jul-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	32
	Road Lighting	181	27-Oct-26	30-Dec-26	14-Mar-26 A	28-Jul-27	3.48%	97.66%	6,968.00	195,506.00	195,506.00	38.24	2034.61	1955.00	200,196.00	200,196.00	-111
	Installation of Lighting poles [Local – 01 Segment-01]	17	27-Oct-26	15-Nov-26	14-Mar-26 A	22-Oct-26 A	5.88%	100%	6,968.00	118,456.00	118,456.00	38.24	650.00	650.00	118,456.00	118,456.00	
	Installation of Street Lighting Luminaire [Local – 01 Se	12	16-Nov-26	29-Nov-26	16-May-26 A	22-Oct-26 A	0%	100%	0.00	34,840.00	34,840.00	0.00	550.00	550.00	34,840.00	34,840.00	
	Installation of Street Lighting feeder pillars / Lighting pa	3	30-Nov-26	02-Dec-26	05-Jul-26 A	27-Jun-27	0%	90%	0.00	42,210.00	42,210.00	0.00	459.69	450.00	46,900.00	46,900.00	-104
	Installation of Unit Substation Including concrete founc	7	29-Nov-26	06-Dec-26	05-Jul-26 A	07-Jul-27	0%	25%	0.00	0.00	0.00	0.00	194.92	125.00	0.00	0.00	-111
	Installation of Ring Main Unit RMU [Local – 01 Segme	15	07-Dec-26	23-Dec-26	07-Jul-27	25-Jul-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-111
	Installation of Earthing for Streetlighting feeders for eve	6	24-Dec-26	30-Dec-26	01-Aug-26 A	28-Jul-27	0%	40%	0.00	0.00	0.00	0.00	180.00	180.00	0.00	0.00	-111
	LOCAL - 01 Segment-02 (From 1+0	300	15-Jun-26	06-Mar-27	22-Jan-26 A	03-Aug-27	33.17%	99.99%	515,446.37	1,553,788.40	1,553,788.40	7601.67	19833.22	19833.22	1,553,888.90	1,553,888.90	17
	TSE Network	211	15-Jun-26	07-Jan-27	22-Jan-26 A	06-Sep-26 A	65.97%	100%	279,155.21	423,141.40	423,141.40	3138.10	4250.00	4250.00	423,141.40	423,141.40	
	Pipe Work	87	15-Jun-26	26-Sep-26	22-Jan-26 A	02-Jun-26 A	100%	100%	226,831.40	226,831.40	226,831.40	2650.00	2650.00	2650.00	226,831.40	226,831.40	
	Excavation for TSE Network [Local – 01 Segment-02]	10	15-Jun-26	25-Jun-26	22-Jan-26 A	31-Jan-26 A	100%	100%	44,723.50	44,723.50	44,723.50	450.00	450.00	450.00	44,723.50	44,723.50	
	Granular bedding for TSE Network [Local – 01 Segme	7	27-Jun-26	04-Jul-26	26-Jan-26 A	21-May-26	100%	100%	11,186.40	11,186.40	11,186.40	100.00	100.00	100.00	11,186.40	11,186.40	
	Installation of Pipe for TSE Network [Local – 01 Segme	20	05-Jul-26	27-Jul-26	27-Jan-26 A	24-May-26	100%	100%	100,650.90	100,650.90	100,650.90	450.00	450.00	450.00	100,650.90	100,650.90	
	Concrete encasement, pipe dia 110 mm [Local – 01 S	3	13-Aug-26	16-Aug-26	07-Feb-26 A	25-May-26	100%	100%	3,171.00	3,171.00	3,171.00	350.00	350.00	350.00	3,171.00	3,171.00	
	Granular Surround for TSE Network [Local – 01 Segme	14	17-Aug-26	01-Sep-26	29-Jan-26 A	25-May-26	100%	100%	11,186.40	11,186.40	11,186.40	100.00	100.00	100.00	11,186.40	11,186.40	
	Installation of Micron Marker Magnetic Tape [Local – 0	6	02-Sep-26	08-Sep-26	25-Feb-26 A	31-May-26	100%	100%	11,186.40	11,186.40	11,186.40	100.00	100.00	100.00	11,186.40	11,186.40	
	Backfilling to Subgrade Elevation [Local – 01 Segment	14	09-Sep-26	26-Sep-26	26-Feb-26 A	01-Jun-26 A	100%	100%	22,363.40	22,363.40	22,363.40	700.00	700.00	700.00	22,363.40	22,363.40	
	Testing for TSE Network [Local – 01 Segment-02]	14	28-Jul-26	12-Aug-26	10-Mar-26 A	02-Jun-26 A	100%	100%	22,363.40	22,363.40	22,363.40	400.00	400.00	400.00	22,363.40	22,363.40	
	Valves/Chamber	201	09-Sep-26	07-Jan-27	04-Mar-26 A	06-Sep-26 A	26.65%	100%	52,323.81	196,310.00	196,310.00	488.10	1600.00	1600.00	196,310.00	196,310.00	
	Installation of Gate (Sluice) valves (Direct buried) [Loca	10	07-Nov-26	17-Nov-26	04-Mar-26 A	08-Jul-26 A	0%	100%	0.00	44,220.00	44,220.00	0.00	250.00	250.00	44,220.00	44,220.00	
	Installation of Wash-out Valves [Local – 01 Segment-02]	19	18-Nov-26	09-Dec-26	16-Mar-26 A	08-Jul-26 A	0%	100%	0.00	8,040.00	8,040.00	0.00	250.00	250.00	8,040.00	8,040.00	
	Installation of Air Valves [Local – 01 Segment-02]	15	10-Dec-26	27-Dec-26	16-Mar-26 A	08-Jul-26 A	0%	100%	0.00	6,030.00	6,030.00	0.00	250.00	250.00	6,030.00	6,030.00	
	Installation of Wash out chambers [Local – 01 Segme	21	09-Sep-26	04-Oct-26	21-Apr-26 A	03-Sep-26	100%	100%	26,800.00	26,800.00	26,800.00	250.00	250.00	250.00	26,800.00	26,800.00	
	Installation of Air Valve chambers [Local – 01 Segmer	21	05-Oct-26	28-Oct-26	15-Mar-26 A	05-Sep-26	95.24%	100%	25,523.81	26,800.00	26,800.00	238.10	250.00	250.00	26,800.00	26,800.00	
	Installation of Fire Hydrant [Local – 01 Segment-02]	10	28-Dec-26	07-Jan-27	04-Mar-26 A	06-Sep-26	0%	100%	0.00	84,420.00	84,420.00	0.00	350.00	350.00	84,420.00	84,420.00	
	Public Water Utility Distribution	157	15-Jun-26	06-Mar-27	22-Jan-26 A	05-Sep-26 A	60.6%	100%	193,730.20	319,690.20	319,690.20	2425.00	3775.00	3775.00	319,690.20	319,690.20	
	Pipe Work	89	15-Jun-26	01-Oct-26	22-Jan-26 A	02-Jun-26 A	100%	100%	193,730.20	193,730.20	193,730.20	2425.00	2425.00	2425.00	193,730.20	193,730.20	
	Excavation for Public Water Utility Distribution Piping [L	17	15-Jun-26	04-Jul-26	22-Jan-26 A	05-Feb-26 A	100%	100%	37,852.80	37,852.80	37,852.80	450.00	450.00	450.00	37,852.80	37,852.80	
	Granular bedding for Public Water Utility Distribution Pi	13	05-Jul-26	19-Jul-26	26-Jan-26 A	21-May-26	100%	100%	9,448.50	9,448.50	9,448.50	100.00	100.00	100.00	9,448.50	9,448.50	
	Installation of Pipe for Public Water Utility Distribution F	18	20-Jul-26	09-Aug-26	27-Jan-26 A	24-May-26	100%	100%	85,157.70	85,157.70	85,157.70	450.00	450.00	450.00	85,157.70	85,157.70	
	Granular Surround for Public Water Utility Distribution F	13	02-Sep-26	16-Sep-26	01-Feb-26 A	25-May-26	100%	100%	9,462.00	9,462.00	9,462.00	100.00	100.00	100.00	9,462.00	9,462.00	
	Concrete encasement, pipe dia 110 mm [Local – 01 S	7	25-Aug-26	01-Sep-26	15-Mar-26 A	25-May-26	100%	100%	4,501.00	4,501.00	4,501.00	350.00	350.00	350.00	4,501.00	4,501.00	
	Installation of Micron Marker Magnetic Tape [Local – 0	2	17-Sep-26	19-Sep-26	25-Feb-26 A	31-May-26	100%	100%	9,462.00	9,462.00	9,462.00	100.00	100.00	100.00	9,462.00	9,462.00	
	Backfilling to Subgrade Elevation [Local – 01 Segment	10	20-Sep-26	01-Oct-26	26-Feb-26 A	01-Jun-26 A	100%	100%	18,923.10	18,923.10	18,923.10	475.00	475.00	475.00	18,923.10	18,923.10	
	Testing for Public Water Utility Distribution Piping [Loca	13	10-Aug-26	24-Aug-26	17-Mar-26 A	02-Jun-26 A	100%	100%	18,923.10	18,923.10	18,923.10	400.00	400.00	400.00	18,923.10	18,923.10	

© Oracle Corporation

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Actual Total Cost	Earned Value Cost	Planned Value Labor Units	Actual Labor Units	Earned Value Labor Units	Budgeted Total Cost	At Completion Total Cost	Total Float
	Valves/Chamber	120	29-Oct-26	06-Mar-27	15-Mar-26 A	05-Sep-26 A	0%	100%	0.00	125,960.00	125,960.00	0.00	1350.00	1350.00	125,960.00	125,960.00	
	Installation of Gate (Sluice) valves (Direct buried) [Loca	21	17-Dec-26	10-Jan-27	29-Apr-26 A	08-Jul-26 A	0%	100%	0.00	23,450.00	23,450.00	0.00	250.00	250.00	23,450.00	23,450.00	
	Installation of Wash-out Valves [Local – 01 Segment-02]	21	11-Jan-27	03-Feb-27	01-Apr-26 A	08-Jul-26 A	0%	100%	0.00	16,080.00	16,080.00	0.00	250.00	250.00	16,080.00	16,080.00	
	Installation of Air Valves [Local – 01 Segment-02]	21	04-Feb-27	06-Mar-27	01-Apr-26 A	08-Jul-26 A	0%	100%	0.00	6,030.00	6,030.00	0.00	250.00	250.00	6,030.00	6,030.00	
	Installation of Wash out chambers [Local – 01 Segme	21	29-Oct-26	22-Nov-26	21-Apr-26 A	03-Sep-26	0%	100%	0.00	53,600.00	53,600.00	0.00	350.00	350.00	53,600.00	53,600.00	
	Installation of Air Valve chambers [Local – 01 Segmer	21	23-Nov-26	16-Dec-26	15-Mar-26 A	05-Sep-26	0%	100%	0.00	26,800.00	26,800.00	0.00	250.00	250.00	26,800.00	26,800.00	
	Electrical Works	184	03-Oct-26	16-Feb-27	04-Apr-26 A	29-Jul-27	6.93%	99.94%	12,099.29	174,442.60	174,442.60	1378.57	3137.50	3137.50	174,543.10	174,543.10	21
	Low Voltage	184	03-Oct-26	16-Feb-27	04-Apr-26 A	29-Jul-27	6.93%	99.94%	12,099.29	174,442.60	174,442.60	1378.57	3137.50	3137.50	174,543.10	174,543.10	21
	Installation of Low Voltage Cables Duct Banks [Local –	7	22-Oct-26	29-Oct-26	04-Apr-26 A	30-Apr-26 A	71.43%	100%	12,099.29	16,939.00	16,939.00	428.57	600.00	600.00	16,939.00	16,939.00	
	Excavation works for Low Voltage Cables [Local – 01 S	17	03-Oct-26	21-Oct-26	24-Jun-26 A	30-Jul-26 A	100%	100%	0.00	0.00	0.00	950.00	950.00	950.00	0.00	0.00	
	Installation of Low Voltage Cables [Local – 01 Segmer	17	31-Oct-26	18-Nov-26	25-Jun-26 A	01-Aug-26	0%	100%	0.00	155,594.10	155,594.10	0.00	1350.00	1350.00	155,594.10	155,594.10	
	Installation of Earthing System [Local – 01 Segment-02]	8	03-Feb-27	16-Feb-27	06-Jul-26 A	29-Jul-27	0%	95%	0.00	1,909.50	1,909.50	0.00	237.50	237.50	2,010.00	2,010.00	21
	Telecommunications	179	22-Oct-26	07-Feb-27	04-Apr-26 A	10-Sep-26 A	8.48%	100%	30,461.68	359,401.95	359,401.95	660.00	4814.55	4814.55	359,401.95	359,401.95	
	Installation of Sand and soil encased duct banks for pr	20	22-Oct-26	14-Nov-26	04-Apr-26 A	30-Apr-26 A	25%	100%	30,461.68	121,846.70	121,846.70	660.00	1560.00	1560.00	121,846.70	121,846.70	
	Installation of Concrete encased duct banks for primar	11	15-Nov-26	26-Nov-26	08-Apr-26 A	30-Apr-26 A	0%	100%	0.00	55,411.75	55,411.75	0.00	454.55	454.55	55,411.75	55,411.75	
	Installation of Sand encased duct banks for secondary	14	28-Nov-26	13-Dec-26	11-Jul-26 A	10-Sep-26	0%	100%	0.00	25,969.00	25,969.00	0.00	400.00	400.00	25,969.00	25,969.00	
	Installation of Sand and soil encased duct banks, for c	18	14-Dec-26	03-Jan-27	11-Jul-26 A	10-Sep-26	0%	100%	0.00	6,216.50	6,216.50	0.00	1600.00	1600.00	6,216.50	6,216.50	
	Installation of Concrete encased duct banks for for co	9	04-Jan-27	13-Jan-27	11-Jul-26 A	10-Sep-26	0%	100%	0.00	1,888.00	1,888.00	0.00	400.00	400.00	1,888.00	1,888.00	
	Installation of Reinforced concrete manhole [Local – C	21	14-Jan-27	07-Feb-27	09-Apr-26 A	10-Sep-26	0%	100%	0.00	148,070.00	148,070.00	0.00	400.00	400.00	148,070.00	148,070.00	
	CCTV feeding system and GSM	26	04-Jan-27	07-Feb-27	04-Jul-26 A	07-Sep-26 A	0%	100%	0.00	76,916.25	76,916.25	0.00	1950.00	1950.00	76,916.25	76,916.25	
	Installation of IP Outdoor CCTV POE Camera,5 MP, M	5	23-Jan-27	27-Jan-27	08-Jul-26 A	03-Sep-26	0%	100%	0.00	13,400.00	13,400.00	0.00	400.00	400.00	13,400.00	13,400.00	
	Installation of Outdoor PTZ IP66 [Local – 01 Segment	2	28-Jan-27	30-Jan-27	04-Jul-26 A	03-Sep-26	0%	100%	0.00	23,450.00	23,450.00	0.00	400.00	400.00	23,450.00	23,450.00	
	Installation of Short Range wireless point to point wirel	7	31-Jan-27	07-Feb-27	04-Jul-26 A	03-Sep-26	0%	100%	0.00	17,420.00	17,420.00	0.00	400.00	400.00	17,420.00	17,420.00	
	Excavation works for Low Voltage Cables for CCTV fee	8	04-Jan-27	12-Jan-27	04-Jul-26 A	06-Sep-26	0%	100%	0.00	4,020.00	4,020.00	0.00	300.00	300.00	4,020.00	4,020.00	
	Installation of Low Voltage Cables for CCTV feeding sy	8	13-Jan-27	21-Jan-27	04-Jul-26 A	07-Sep-26	0%	100%	0.00	18,626.25	18,626.25	0.00	450.00	450.00	18,626.25	18,626.25	
	Earthing System	6	08-Feb-27	18-Feb-27	07-Jul-26 A	03-Aug-27	0%	0%	0.00	0.00	0.00	0.00	50.00	50.00	0.00	0.00	-111
	Installation of Earthing for Distribution panels,SL feede	6	08-Feb-27	18-Feb-27	07-Jul-26 A	03-Aug-27	0%	20%	0.00	0.00	0.00	0.00	50.00	50.00	0.00	0.00	-111
	Road Lighting	114	16-Nov-26	22-Dec-26	28-Mar-26 A	29-Jun-27	0%	100%	0.00	200,196.00	200,196.00	0.00	1856.18	1856.18	200,196.00	200,196.00	-104
	Installation of Street Lighting Luminaire [Local – 01 Se	6	09-Dec-26	15-Dec-26	20-May-26 A	15-Aug-26	0%	100%	0.00	34,840.00	34,840.00	0.00	450.00	450.00	34,840.00	34,840.00	
	Installation of Lighting poles [Local – 01 Segment-02]	17	16-Nov-26	05-Dec-26	28-Mar-26 A	17-Aug-26	0%	100%	0.00	118,456.00	118,456.00	0.00	641.18	641.18	118,456.00	118,456.00	
	Installation of Street Lighting feeder pillars / Lighting pa	3	06-Dec-26	08-Dec-26	05-Jul-26 A	10-Sep-26	0%	100%	0.00	46,900.00	46,900.00	0.00	450.00	450.00	46,900.00	46,900.00	
	Installation of Earthing for Streetlighting feeders for eve	6	16-Dec-26	22-Dec-26	05-Aug-26 A	29-Jun-27	0%	70%	0.00	0.00	0.00	0.00	315.00	315.00	0.00	0.00	-104
	LOCAL - 01 Segment-03 (From 2+1	318	15-Jul-26	13-Mar-27	14-Jan-26 A	04-Jul-27	25.91%	91.48%	415,226.73	1,466,230.42	1,466,230.42	4901.65	19985.03	19775.59	1,602,750.30	1,602,750.30	43
	TSE Network	198	15-Jul-26	14-Jan-27	14-Jan-26 A	17-Nov-26	52.21%	99.4%	231,634.16	440,942.80	440,942.80	2703.57	5461.72	5445.71	443,622.80	443,622.80	-91
	Pipe Work	51	15-Jul-26	07-Nov-26	14-Jan-26 A	16-Apr-26 A	93.66%	100%	231,634.16	247,312.80	247,312.80	2703.57	3185.71	3185.71	247,312.80	247,312.80	
	Excavation for TSE Network [Local – 01 Segment-03]	19	15-Jul-26	05-Aug-26	14-Jan-26 A	24-Jan-26 A	100%	100%	48,774.90	48,774.90	48,774.90	450.00	450.00	450.00	48,774.90	48,774.90	
	Granular bedding for TSE Network [Local – 01 Segmer	8	06-Aug-26	15-Aug-26	17-Jan-26 A	30-Mar-26 A	100%	100%	12,199.60	12,199.60	12,199.60	100.00	100.00	100.00	12,199.60	12,199.60	
	Installation of Pipe for TSE Network [Local – 01 Segme	20	16-Aug-26	07-Sep-26	19-Jan-26 A	31-Mar-26 A	100%	100%	109,765.10	109,765.10	109,765.10	450.00	450.00	450.00	109,765.10	109,765.10	
	Concrete encasement, pipe dia 110 mm [Local – 01 S	3	26-Sep-26	28-Sep-26	01-Apr-26 A	02-Apr-26 A	100%	100%	1,596.00	1,596.00	1,596.00	450.00	450.00	450.00	1,596.00	1,596.00	
	Granular Surround for TSE Network [Local – 01 Segme	14	29-Sep-26	14-Oct-26	29-Jan-26 A	04-Apr-26 A	100%	100%	13,999.60	13,999.60	13,999.60	150.00	150.00	150.00	13,999.60	13,999.60	
	Installation of Micron Marker Magnetic Tape [Local – 0	6	15-Oct-26	21-Oct-26	25-Feb-26 A	05-Apr-26 A	100%	100%	12,199.60	12,199.60	12,199.60	200.00	200.00	200.00	12,199.60	12,199.60	
	Backfilling to Subgrade Elevation [Local – 01 Segment	14	22-Oct-26	07-Nov-26	26-Feb-26 A	06-Apr-26 A	35.71%	100%	8,710.36	24,389.00	24,389.00	467.86	950.00	950.00	24,389.00	24,389.00	
	Testing for TSE Network [Local – 01 Segment-03]	14	08-Sep-26	24-Sep-26	14-Apr-26 A	16-Apr-26 A	100%	100%	24,389.00	24,389.00	24,389.00	435.71	435.71	435.71	24,389.00	24,389.00	

© Oracle Corporation

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Actual Total Cost	Earned Value Cost	Planned Value Labor Units	Actual Labor Units	Earned Value Labor Units	Budgeted Total Cost	At Completion Total Cost	Total Float
	Valves/Chamber	198	08-Nov-26	14-Jan-27	04-Mar-26 A	17-Nov-26	0%	98.63%	0.00	193,630.00	193,630.00	0.00	2276.01	2260.00	196,310.00	196,310.00	-91
	Installation of Air Valves [Local – 01 Segment-03]	10	07-Dec-26	17-Dec-26	01-Apr-26 A	09-Jul-26 A	0%	100%	0.00	6,030.00	6,030.00	0.00	450.00	450.00	6,030.00	6,030.00	
	Installation of Gate (Sluice) valves (Direct buried) [Loca	19	25-Nov-26	16-Dec-26	04-Mar-26 A	09-Jul-26 A	0%	100%	0.00	44,220.00	44,220.00	0.00	350.00	350.00	44,220.00	44,220.00	
	Installation of Wash-out Valves [Local – 01 Segment-03]	15	17-Dec-26	03-Jan-27	01-Apr-26 A	09-Jul-26 A	0%	100%	0.00	8,040.00	8,040.00	0.00	350.00	350.00	8,040.00	8,040.00	
	Installation of Fire Hydrant [Local – 01 Segment-03]	10	04-Jan-27	14-Jan-27	04-Mar-26 A	29-Sep-26	0%	100%	0.00	84,420.00	84,420.00	0.00	350.00	350.00	84,420.00	84,420.00	
	Installation of Wash out chambers [Local – 01 Segme	15	08-Nov-26	24-Nov-26	27-Apr-26 A	16-Nov-26	0%	95%	0.00	25,460.00	25,460.00	0.00	237.50	237.50	26,800.00	26,800.00	90
	Installation of Air Valve chambers [Local – 01 Segmer	10	25-Nov-26	06-Dec-26	01-Apr-26 A	17-Nov-26	0%	95%	0.00	25,460.00	25,460.00	0.00	538.51	522.50	26,800.00	26,800.00	90
	Public Water Utility Distribution	116	06-Aug-26	20-Jan-27	14-Jan-26 A	17-Nov-26	52.75%	98.84%	183,592.57	344,031.70	344,031.70	2198.08	4687.11	4669.17	348,051.70	348,051.70	154
	Pipe Work	60	06-Aug-26	18-Nov-26	14-Jan-26 A	11-Apr-26 A	82.67%	100%	183,592.57	222,091.70	222,091.70	2198.08	3091.67	3091.67	222,091.70	222,091.70	
	Excavation for Public Water Utility Distribution Piping [L	17	06-Aug-26	25-Aug-26	14-Jan-26 A	24-Jan-26 A	100%	100%	43,517.60	43,517.60	43,517.60	450.00	450.00	450.00	43,517.60	43,517.60	
	Granular bedding for Public Water Utility Distribution Pi	13	26-Aug-26	09-Sep-26	17-Jan-26 A	30-Mar-26 A	100%	100%	10,881.80	10,881.80	10,881.80	100.00	100.00	100.00	10,881.80	10,881.80	
	Installation of Pipe for Public Water Utility Distribution F	18	10-Sep-26	01-Oct-26	19-Jan-26 A	31-Mar-26 A	100%	100%	97,911.90	97,911.90	97,911.90	541.67	541.67	541.67	97,911.90	97,911.90	
	Concrete encasement, pipe dia 110 mm [Local – 01 S	3	18-Oct-26	20-Oct-26	10-Feb-26 A	01-Apr-26 A	100%	100%	4,501.00	4,501.00	4,501.00	450.00	450.00	450.00	4,501.00	4,501.00	
	Granular Surround for Public Water Utility Distribution F	13	21-Oct-26	04-Nov-26	18-Feb-26 A	02-Apr-26 A	46.15%	100%	5,022.37	10,881.80	10,881.80	156.41	350.00	350.00	10,881.80	10,881.80	
	Installation of Micron Marker Magnetic Tape [Local – 0	2	05-Nov-26	07-Nov-26	25-Feb-26 A	04-Apr-26 A	0%	100%	0.00	10,881.80	10,881.80	0.00	200.00	200.00	10,881.80	10,881.80	
	Backfilling to Subgrade Elevation [Local – 01 Segment	10	08-Nov-26	18-Nov-26	26-Feb-26 A	05-Apr-26 A	0%	100%	0.00	21,757.90	21,757.90	0.00	500.00	500.00	21,757.90	21,757.90	
	Testing for Public Water Utility Distribution Piping [Loca	13	03-Oct-26	17-Oct-26	10-Mar-26 A	11-Apr-26 A	100%	100%	21,757.90	21,757.90	21,757.90	500.00	500.00	500.00	21,757.90	21,757.90	
	Valves/Chamber	116	08-Nov-26	20-Jan-27	01-Apr-26 A	17-Nov-26	0%	96.81%	0.00	121,940.00	121,940.00	0.00	1595.44	1577.50	125,960.00	125,960.00	154
	Installation of Gate (Sluice) valves (Direct buried) [Loca	8	24-Dec-26	02-Jan-27	18-Apr-26 A	09-Jul-26 A	0%	100%	0.00	23,450.00	23,450.00	0.00	350.00	350.00	23,450.00	23,450.00	
	Installation of Wash-out Valves [Local – 01 Segment-03]	8	03-Jan-27	11-Jan-27	01-Apr-26 A	09-Jul-26 A	0%	100%	0.00	16,080.00	16,080.00	0.00	312.50	312.50	16,080.00	16,080.00	
	Installation of Air Valves [Local – 01 Segment-03]	8	12-Jan-27	20-Jan-27	01-Apr-26 A	09-Jul-26 A	0%	100%	0.00	6,030.00	6,030.00	0.00	250.00	250.00	6,030.00	6,030.00	
	Installation of Wash out chambers [Local – 01 Segme	20	08-Nov-26	30-Nov-26	27-Apr-26 A	16-Nov-26	0%	95%	0.00	50,920.00	50,920.00	0.00	341.20	332.50	53,600.00	53,600.00	154
	Installation of Air Valve chambers [Local – 01 Segmer	20	01-Dec-26	23-Dec-26	01-Apr-26 A	17-Nov-26	0%	95%	0.00	25,460.00	25,460.00	0.00	341.74	332.50	26,800.00	26,800.00	154
	Electrical Works	106	19-Nov-26	16-Feb-27	31-May-26 A	17-Sep-26 A	0%	100%	0.00	174,562.60	174,562.60	0.00	3000.00	3000.00	174,562.60	174,562.60	
	Low Voltage	106	19-Nov-26	16-Feb-27	31-May-26 A	17-Sep-26 A	0%	100%	0.00	174,562.60	174,562.60	0.00	3000.00	3000.00	174,562.60	174,562.60	
	Installation of Low Voltage Cables Duct Banks [Local –	7	09-Dec-26	16-Dec-26	31-May-26 A	04-Jun-26 A	0%	100%	0.00	16,961.50	16,961.50	0.00	400.00	400.00	16,961.50	16,961.50	
	Excavation works for Low Voltage Cables [Local – 01 S	17	19-Nov-26	08-Dec-26	12-Aug-26 A	15-Sep-26	0%	100%	0.00	0.00	0.00	0.00	1000.00	1000.00	0.00	0.00	
	Installation of Low Voltage Cables [Local – 01 Segmer	17	17-Dec-26	05-Jan-27	12-Aug-26 A	16-Sep-26	0%	100%	0.00	155,591.10	155,591.10	0.00	1350.00	1350.00	155,591.10	155,591.10	
	Installation of Earthing System [Local – 01 Segment-03]	8	03-Feb-27	16-Feb-27	12-Aug-26 A	17-Sep-26	0%	100%	0.00	2,010.00	2,010.00	0.00	250.00	250.00	2,010.00	2,010.00	
	Telecommunications	76	19-Nov-26	03-Mar-27	31-May-26 A	19-Jun-27	0%	65.18%	0.00	234,272.07	234,272.07	0.00	3296.20	3120.71	359,401.95	359,401.95	-19
	Installation of Concrete encased duct banks for for co	9	27-Jan-27	06-Feb-27	31-May-26 A	04-Jun-26 A	0%	100%	0.00	1,888.00	1,888.00	0.00	400.00	400.00	1,888.00	1,888.00	
	Installation of Sand and soil encased duct banks for pr	15	19-Nov-26	06-Dec-26	05-Sep-26 A	25-May-27	0%	65%	0.00	79,200.36	79,200.36	0.00	1076.20	900.71	121,846.70	121,846.70	-19
	Installation of Concrete encased duct banks for primar	11	07-Dec-26	19-Dec-26	05-Sep-26 A	30-May-27	0%	65%	0.00	36,017.64	36,017.64	0.00	260.00	260.00	55,411.75	55,411.75	-19
	Installation of Sand encased duct banks for secondary	14	20-Dec-26	04-Jan-27	05-Sep-26 A	03-Jun-27	0%	65%	0.00	16,879.85	16,879.85	0.00	260.00	260.00	25,969.00	25,969.00	-19
	Installation of Sand and soil encased duct banks, for c	18	06-Jan-27	26-Jan-27	05-Sep-26 A	12-Jun-27	0%	65%	0.00	4,040.73	4,040.73	0.00	1040.00	1040.00	6,216.50	6,216.50	-19
	Installation of Reinforced concrete manhole [Local – C	17	07-Feb-27	03-Mar-27	22-Aug-26 A	19-Jun-27	0%	65%	0.00	96,245.50	96,245.50	0.00	260.00	260.00	148,070.00	148,070.00	-19
	CCTV feeding system and GSM	31	05-Jan-27	23-Feb-27	06-Jul-26 A	01-Sep-26 A	0%	100%	0.00	76,915.25	76,915.25	0.00	1950.00	1950.00	76,915.25	76,915.25	
	Excavation works for Low Voltage Cables for CCTV fee	10	05-Jan-27	16-Jan-27	06-Jul-26 A	01-Sep-26	0%	100%	0.00	4,020.00	4,020.00	0.00	300.00	300.00	4,020.00	4,020.00	
	Installation of Low Voltage Cables for CCTV feeding sy	10	21-Jan-27	01-Feb-27	06-Jul-26 A	01-Sep-26	0%	100%	0.00	18,625.25	18,625.25	0.00	450.00	450.00	18,625.25	18,625.25	
	Installation of IP Outdoor CCTV POE Camera,5 MP, M	5	02-Feb-27	07-Feb-27	11-Jul-26 A	01-Sep-26	0%	100%	0.00	13,400.00	13,400.00	0.00	400.00	400.00	13,400.00	13,400.00	
	Installation of Outdoor PTZ IP66 [Local – 01 Segment	2	08-Feb-27	14-Feb-27	06-Jul-26 A	01-Sep-26	0%	100%	0.00	23,450.00	23,450.00	0.00	400.00	400.00	23,450.00	23,450.00	
	Installation of Short Range wireless point to point wirel	7	15-Feb-27	23-Feb-27	06-Jul-26 A	01-Sep-26	0%	100%	0.00	17,420.00	17,420.00	0.00	400.00	400.00	17,420.00	17,420.00	
	Earthing System	8	04-Mar-27	13-Mar-27	20-Jun-27	29-Jun-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-21
	Installation of Earthing for Distribution panels,SL feede	8	04-Mar-27	13-Mar-27	20-Jun-27	29-Jun-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-21

© Oracle Corporation

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Actual Total Cost	Earned Value Cost	Planned Value Labor Units	Actual Labor Units	Earned Value Labor Units	Budgeted Total Cost	At Completion Total Cost	Total Float
	Road Lighting	144	09-Dec-26	12-Jan-27	15-Mar-26 A	04-Jul-27	0%	97.66%	0.00	195,506.00	195,506.00	0.00	1590.00	1590.00	200,196.00	200,196.00	-104
	Installation of Lighting poles [Local – 01 Segment-03]	17	09-Dec-26	28-Dec-26	15-Mar-26 A	24-Oct-26 A	0%	100%	0.00	118,456.00	118,456.00	0.00	600.00	600.00	118,456.00	118,456.00	
	Installation of Street Lighting Luminaire [Local – 01 Se	6	29-Dec-26	04-Jan-27	12-Aug-26 A	24-Oct-26 A	0%	100%	0.00	34,840.00	34,840.00	0.00	450.00	450.00	34,840.00	34,840.00	
	Installation of Street Lighting feeder pillars / Lighting pa	7	29-Dec-26	05-Jan-27	12-Aug-26 A	20-Jun-27	0%	90%	0.00	42,210.00	42,210.00	0.00	405.00	405.00	46,900.00	46,900.00	-96
	Installation of Earthing for Streetlighting feeders for eve	6	06-Jan-27	12-Jan-27	05-Sep-26 A	04-Jul-27	0%	30%	0.00	0.00	0.00	0.00	135.00	135.00	0.00	0.00	-104
	Local – 02	343	16-Jun-26	06-Mar-27	04-Feb-26 A	12-Jul-27	45.47%	85.86%	735,641.58	1,389,034.05	1,389,034.05	10331.98	19438.87	19387.32	1,617,805.55	1,617,805.55	36
	TSE Network	230	16-Jun-26	14-Jan-27	04-Feb-26 A	17-Nov-26	84.48%	99.21%	328,263.40	385,481.40	385,481.40	3050.00	3375.00	3375.00	388,563.40	388,563.40	-91
	Pipe Work	67	16-Jun-26	19-Sep-26	04-Feb-26 A	21-May-26 A	100%	100%	223,073.40	223,073.40	223,073.40	2300.00	2300.00	2300.00	223,073.40	223,073.40	
	Excavation for TSE Network [Local – 02]	13	16-Jun-26	30-Jun-26	04-Feb-26 A	15-Feb-26 A	100%	100%	44,252.10	44,252.10	44,252.10	450.00	450.00	450.00	44,252.10	44,252.10	
	Granular bedding for TSE Network [Local – 02]	10	01-Jul-26	12-Jul-26	05-Feb-26 A	22-Apr-26 A	100%	100%	11,082.00	11,082.00	11,082.00	100.00	100.00	100.00	11,082.00	11,082.00	
	Installation of Pipe for TSE Network [Local – 02]	14	13-Jul-26	28-Jul-26	05-Feb-26 A	23-Apr-26 A	100%	100%	99,684.30	99,684.30	99,684.30	450.00	450.00	450.00	99,684.30	99,684.30	
	Concrete encasement, pipe dia 110 mm [Local – 02]	2	10-Aug-26	11-Aug-26	15-Mar-26 A	18-May-26	100%	100%	1,596.00	1,596.00	1,596.00	350.00	350.00	350.00	1,596.00	1,596.00	
	Granular Surround for TSE Network [Local – 02]	10	12-Aug-26	23-Aug-26	14-Feb-26 A	19-May-26	100%	100%	11,082.00	11,082.00	11,082.00	100.00	100.00	100.00	11,082.00	11,082.00	
	Installation of Micron Marker Magnetic Tape [Local – 0	4	24-Aug-26	27-Aug-26	16-Mar-26 A	20-May-26	100%	100%	11,082.00	11,082.00	11,082.00	100.00	100.00	100.00	11,082.00	11,082.00	
	Testing for TSE Network [Local – 02]	10	29-Jul-26	09-Aug-26	18-Mar-26 A	21-May-26	100%	100%	22,147.50	22,147.50	22,147.50	400.00	400.00	400.00	22,147.50	22,147.50	
	Backfilling to Subgrade Elevation [Local – 02]	19	29-Aug-26	19-Sep-26	17-Mar-26 A	21-May-26	100%	100%	22,147.50	22,147.50	22,147.50	350.00	350.00	350.00	22,147.50	22,147.50	
	Valves/Chamber	210	29-Jul-26	14-Jan-27	29-Apr-26 A	17-Nov-26	63.56%	98.14%	105,190.00	162,408.00	162,408.00	750.00	1075.00	1075.00	165,490.00	165,490.00	-91
	Installation of Gate (Sluice) valves (Direct buried) [Loca	13	23-Aug-26	06-Sep-26	29-Apr-26 A	05-Aug-26	100%	100%	43,550.00	43,550.00	43,550.00	250.00	250.00	250.00	43,550.00	43,550.00	
	Installation of Fire Hydrant [Local – 02]	10	04-Jan-27	14-Jan-27	20-May-26 A	04-Oct-26 A	0%	100%	0.00	60,300.00	60,300.00	0.00	350.00	350.00	60,300.00	60,300.00	
	Installation of Wash out chambers [Local – 02]	21	29-Jul-26	22-Aug-26	29-Apr-26 A	17-Nov-26	100%	95%	53,600.00	50,920.00	50,920.00	250.00	237.50	237.50	53,600.00	53,600.00	37
	Installation of Wash out Valves [Local – 02]	15	23-Aug-26	08-Sep-26	29-Apr-26 A	17-Nov-26	100%	95%	8,040.00	7,638.00	7,638.00	250.00	237.50	237.50	8,040.00	8,040.00	37
	Public Water Utility Distribution	63	01-Jul-26	06-Oct-26	04-Feb-26 A	18-Nov-26	100%	98.46%	249,770.30	245,917.80	245,917.80	3550.00	3512.50	3512.50	249,770.30	249,770.30	64
	Pipe Work	34	01-Jul-26	14-Sep-26	04-Feb-26 A	18-May-26 A	100%	100%	158,650.30	158,650.30	158,650.30	2300.00	2300.00	2300.00	158,650.30	158,650.30	
	Excavation for Public Water Utility Distribution Piping [L	12	01-Jul-26	14-Jul-26	04-Feb-26 A	15-Feb-26 A	100%	100%	30,828.60	30,828.60	30,828.60	450.00	450.00	450.00	30,828.60	30,828.60	
	Granular bedding for Public Water Utility Distribution Pi	9	15-Jul-26	25-Jul-26	05-Feb-26 A	22-Apr-26 A	100%	100%	7,707.60	7,707.60	7,707.60	100.00	100.00	100.00	7,707.60	7,707.60	
	Installation of Pipe for Public Water Utility Distribution F	13	26-Jul-26	09-Aug-26	05-Feb-26 A	23-Apr-26 A	100%	100%	69,367.50	69,367.50	69,367.50	450.00	450.00	450.00	69,367.50	69,367.50	
	Testing for Public Water Utility Distribution Piping [Loca	9	10-Aug-26	19-Aug-26	13-May-26 A	14-May-26	100%	100%	15,415.20	15,415.20	15,415.20	400.00	400.00	400.00	15,415.20	15,415.20	
	Concrete encasement, pipe dia 110 mm [Local – 02]	2	20-Aug-26	22-Aug-26	15-Mar-26 A	16-May-26	100%	100%	4,501.00	4,501.00	4,501.00	350.00	350.00	350.00	4,501.00	4,501.00	
	Granular Surround for Public Water Utility Distribution F	9	23-Aug-26	01-Sep-26	14-Feb-26 A	16-May-26	100%	100%	7,707.60	7,707.60	7,707.60	100.00	100.00	100.00	7,707.60	7,707.60	
	Installation of Micron Marker Magnetic Tape [Local – 0	3	02-Sep-26	05-Sep-26	16-Mar-26 A	17-May-26	100%	100%	7,707.60	7,707.60	7,707.60	100.00	100.00	100.00	7,707.60	7,707.60	
	Backfilling to Subgrade Elevation [Local – 02]	8	06-Sep-26	14-Sep-26	17-Mar-26 A	18-May-26	100%	100%	15,415.20	15,415.20	15,415.20	350.00	350.00	350.00	15,415.20	15,415.20	
	Valves/Chamber	56	10-Aug-26	06-Oct-26	01-Apr-26 A	18-Nov-26	100%	95.77%	91,120.00	87,267.50	87,267.50	1250.00	1212.50	1212.50	91,120.00	91,120.00	64
	Installation of Wash-out Valves [Local – 02]	8	09-Sep-26	17-Sep-26	29-Apr-26 A	05-Aug-26	100%	100%	8,040.00	8,040.00	8,040.00	250.00	250.00	250.00	8,040.00	8,040.00	
	Installation of Air Valves [Local – 02]	8	19-Sep-26	28-Sep-26	29-Apr-26 A	06-Aug-26	100%	100%	6,030.00	6,030.00	6,030.00	250.00	250.00	250.00	6,030.00	6,030.00	
	Installation of Wash out chambers [Local – 02]	20	10-Aug-26	01-Sep-26	29-Apr-26 A	16-Nov-26	100%	95%	26,800.00	25,460.00	25,460.00	250.00	237.50	237.50	26,800.00	26,800.00	38
	Installation of Air Valve chambers [Local – 02]	20	02-Sep-26	26-Sep-26	01-Apr-26 A	17-Nov-26	100%	95%	26,800.00	25,460.00	25,460.00	250.00	237.50	237.50	26,800.00	26,800.00	64
	Installation of Gate (Sluice) valves (Direct buried) [Loca	7	29-Sep-26	06-Oct-26	29-Apr-26 A	18-Nov-26	100%	95%	23,450.00	22,277.50	22,277.50	250.00	237.50	237.50	23,450.00	23,450.00	64
	Electrical Works	181	20-Sep-26	06-Mar-27	31-May-26 A	11-Jul-27	50.34%	67.81%	85,401.93	115,038.90	115,038.90	2406.49	2800.00	2800.00	169,643.90	169,643.90	37
	Low Voltage	181	20-Sep-26	06-Mar-27	31-May-26 A	11-Jul-27	50.34%	67.81%	85,401.93	115,038.90	115,038.90	2406.49	2800.00	2800.00	169,643.90	169,643.90	37
	Installation of Low Voltage Cables Duct Banks [Local –	6	10-Oct-26	15-Oct-26	31-May-26 A	11-Jun-26 A	100%	100%	11,309.50	11,309.50	11,309.50	500.00	500.00	500.00	11,309.50	11,309.50	
	Excavation works for Low Voltage Cables [Local – 02]	16	20-Sep-26	08-Oct-26	21-Jul-26 A	25-Jul-26 A	100%	100%	0.00	0.00	0.00	900.00	900.00	900.00	0.00	0.00	
	Installation of Low Voltage Cables [Local – 02]	14	17-Oct-26	01-Nov-26	24-Jul-26 A	01-Aug-26	71.43%	100%	74,092.43	103,729.40	103,729.40	1006.49	1400.00	1400.00	103,729.40	103,729.40	
	Installation of Low Voltage Distribution Panel [Local – (	10	07-Nov-26	17-Nov-26	20-Jun-27	30-Jun-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	26,800.00	26,800.00	-101
	Installation of KWH Meters Walls [Local – 02]	7	24-Feb-27	03-Mar-27	01-Jul-27	08-Jul-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	26,800.00	26,800.00	37

© Oracle Corporation

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Actual Total Cost	Earned Value Cost	Planned Value Labor Units	Actual Labor Units	Earned Value Labor Units	Budgeted Total Cost	At Completion Total Cost	Total Float
	Installation of Earthing System [Local – 02]	2	04-Mar-27	06-Mar-27	10-Jul-27	11-Jul-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	1,005.00	1,005.00	37
	Telecommunications	102	10-Oct-26	10-Jan-27	31-May-26 A	08-Oct-26 A	28.34%	100%	72,205.96	254,799.95	254,799.95	1325.49	4606.25	4606.25	254,799.95	254,799.95	
	Installation of Concrete encased duct banks for for co	7	09-Dec-26	16-Dec-26	31-May-26 A	13-Jun-26 A	0%	100%	0.00	1,268.00	1,268.00	0.00	400.00	400.00	1,268.00	1,268.00	
	Installation of Sand and soil encased duct banks for pr	18	10-Oct-26	29-Oct-26	31-May-26 A	01-Jul-26 A	88.89%	100%	72,205.96	81,231.70	81,231.70	1325.49	1700.00	1700.00	81,231.70	81,231.70	
	Installation of Reinforced concrete manhole [Local – C	21	17-Dec-26	10-Jan-27	31-May-26 A	01-Jul-26 A	0%	100%	0.00	113,900.00	113,900.00	0.00	400.00	400.00	113,900.00	113,900.00	
	Installation of Concrete encased duct banks for primar	8	31-Oct-26	08-Nov-26	25-Aug-26 A	08-Oct-26 A	0%	100%	0.00	36,941.75	36,941.75	0.00	400.00	400.00	36,941.75	36,941.75	
	Installation of Sand encased duct banks for secondary	10	09-Nov-26	19-Nov-26	25-Aug-26 A	08-Oct-26 A	0%	100%	0.00	17,314.00	17,314.00	0.00	400.00	400.00	17,314.00	17,314.00	
	Installation of Sand and soil encased duct banks, for c	16	21-Nov-26	08-Dec-26	25-Aug-26 A	08-Oct-26 A	0%	100%	0.00	4,144.50	4,144.50	0.00	1306.25	1306.25	4,144.50	4,144.50	
	CCTV feeding system and GSM	137	31-Oct-26	09-Jan-27	01-Jun-26 A	28-Jun-27	0%	87.69%	0.00	184,250.00	184,250.00	0.00	3465.12	3413.57	210,112.00	210,112.00	-99
	Installation of 25 Meters pole for CCTV Cameras [Loca	7	24-Dec-26	31-Dec-26	01-Jun-26 A	16-Jul-26 A	0%	100%	0.00	87,100.00	87,100.00	0.00	400.00	400.00	87,100.00	87,100.00	
	Excavation works for Low Voltage Cables for CCTV fee	10	31-Oct-26	10-Nov-26	11-Jul-26 A	13-Sep-26	0%	100%	0.00	8,040.00	8,040.00	0.00	350.00	350.00	8,040.00	8,040.00	
	Installation of Low Voltage Cables for CCTV feeding sy	7	11-Nov-26	18-Nov-26	11-Jul-26 A	14-Sep-26	0%	100%	0.00	37,252.00	37,252.00	0.00	600.00	600.00	37,252.00	37,252.00	
	Installation of 8POE ports Industrial Switches for remo	7	19-Nov-26	26-Nov-26	11-Jul-26 A	22-May-27	0%	90%	0.00	0.00	0.00	0.00	468.51	450.00	0.00	0.00	-76
	Installation of Server [Local – 02]	7	28-Nov-26	05-Dec-26	11-Jul-26 A	23-May-27	0%	90%	0.00	0.00	0.00	0.00	566.61	533.57	0.00	0.00	-76
	Installation of IP Outdoor CCTV POE Camera,5 MP, M	7	06-Dec-26	13-Dec-26	11-Jul-26 A	24-May-27	0%	90%	0.00	15,075.00	15,075.00	0.00	360.00	360.00	16,750.00	16,750.00	-76
	Installation of Outdoor PTZ IP66 [Local – 02]	2	14-Dec-26	15-Dec-26	11-Jul-26 A	24-May-27	0%	90%	0.00	21,105.00	21,105.00	0.00	360.00	360.00	23,450.00	23,450.00	-76
	Installation of LED Screen 43" (24/7 operation) with Etl	7	16-Dec-26	23-Dec-26	20-Jun-27	27-Jun-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	20,100.00	20,100.00	-99
	Installation of Short Range wireless point to point wirel	7	02-Jan-27	09-Jan-27	11-Jul-26 A	28-Jun-27	0%	90%	0.00	15,678.00	15,678.00	0.00	360.00	360.00	17,420.00	17,420.00	-99
	Earthing System	6	18-Jan-27	24-Jan-27	05-Jul-27	12-Jul-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	21,440.00	21,440.00	-105
	Installation of Earthing for Distribution panels,SL feede	6	18-Jan-27	24-Jan-27	05-Jul-27	12-Jul-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	21,440.00	21,440.00	-105
	Road Lighting	171	09-Dec-26	23-Jan-27	15-Mar-26 A	08-Jul-27	0%	62.92%	0.00	203,546.00	203,546.00	0.00	1680.00	1680.00	323,476.00	323,476.00	-105
	Installation of Lighting poles [Local – 02]	7	09-Dec-26	16-Dec-26	15-Mar-26 A	17-Aug-26	0%	100%	0.00	118,456.00	118,456.00	0.00	600.00	600.00	118,456.00	118,456.00	
	Installation of Street Lighting Luminaire [Local – 02]	7	17-Dec-26	24-Dec-26	05-Jul-26 A	17-Aug-26	0%	100%	0.00	34,840.00	34,840.00	0.00	450.00	450.00	34,840.00	34,840.00	
	Installation of Unit Substation Including concrete founc	7	17-Dec-26	24-Dec-26	22-May-27	29-May-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	56,950.00	56,950.00	-87
	Installation of Ring Main Unit RMU [Local – 02]	13	26-Dec-26	09-Jan-27	20-Jun-27	04-Jul-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	50,250.00	50,250.00	-105
	Installation of Street Lighting feeder pillars / Lighting pa	7	10-Jan-27	17-Jan-27	08-Jul-26 A	05-Jul-27	0%	90%	0.00	42,210.00	42,210.00	0.00	405.00	405.00	46,900.00	46,900.00	-105
	Installation of Earthing for Streetlighting feeders for eve	5	18-Jan-27	23-Jan-27	08-Aug-26 A	08-Jul-27	0%	50%	0.00	8,040.00	8,040.00	0.00	225.00	225.00	16,080.00	16,080.00	-105
	Local – 03	380	20-Jun-26	07-Mar-27	05-Feb-26 A	21-Aug-27	22.35%	68.66%	247,592.16	760,713.54	760,706.34	6315.13	14212.15	13743.69	1,107,937.45	1,107,937.45	-6
	TSE Network	237	20-Jun-26	20-Jan-27	05-Feb-26 A	19-Nov-26	64.54%	98.33%	155,203.67	236,465.10	236,465.10	2917.86	4400.00	4400.00	240,485.10	240,485.10	-91
	Pipe Work	52	20-Jun-26	18-Aug-26	05-Feb-26 A	30-Jun-26 A	100%	100%	97,775.10	97,775.10	97,775.10	2525.00	2525.00	2525.00	97,775.10	97,775.10	
	Excavation for TSE Network [Local – 03]	6	20-Jun-26	25-Jun-26	05-Feb-26 A	16-Feb-26 A	100%	100%	17,797.80	17,797.80	17,797.80	675.00	675.00	675.00	17,797.80	17,797.80	
	Granular bedding for TSE Network [Local – 03]	7	27-Jun-26	04-Jul-26	15-Feb-26 A	03-Mar-26 A	100%	100%	4,899.00	4,899.00	4,899.00	100.00	100.00	100.00	4,899.00	4,899.00	
	Installation of Pipe for TSE Network [Local – 03]	13	05-Jul-26	19-Jul-26	18-Feb-26 A	15-Apr-26 A	100%	100%	44,090.10	44,090.10	44,090.10	450.00	450.00	450.00	44,090.10	44,090.10	
	Testing for TSE Network [Local – 03]	7	20-Jul-26	27-Jul-26	29-Apr-26 A	29-Apr-26 A	100%	100%	9,797.10	9,797.10	9,797.10	400.00	400.00	400.00	9,797.10	9,797.10	
	Granular Surround for TSE Network [Local – 03]	7	01-Aug-26	08-Aug-26	25-Feb-26 A	30-Apr-26 A	100%	100%	4,899.00	4,899.00	4,899.00	100.00	100.00	100.00	4,899.00	4,899.00	
	Concrete encasement, pipe dia 110 mm [Local – 03]	3	28-Jul-26	30-Jul-26	30-Apr-26 A	30-Apr-26 A	100%	100%	1,596.00	1,596.00	1,596.00	350.00	350.00	350.00	1,596.00	1,596.00	
	Installation of Micron Marker Magnetic Tape [Local – 0:	3	09-Aug-26	11-Aug-26	02-May-26 A	02-May-26	100%	100%	4,899.00	4,899.00	4,899.00	100.00	100.00	100.00	4,899.00	4,899.00	
	Backfilling to Subgrade Elevation [Local – 03]	6	12-Aug-26	18-Aug-26	03-May-26 A	30-Jun-26 A	100%	100%	9,797.10	9,797.10	9,797.10	350.00	350.00	350.00	9,797.10	9,797.10	
	Valves/Chamber	170	19-Sep-26	20-Jan-27	15-Apr-26 A	19-Nov-26	40.24%	97.18%	57,428.57	138,690.00	138,690.00	392.86	1875.00	1875.00	142,710.00	142,710.00	-91
	Installation of Gate (Sluice) valves (Direct buried) [Loca	15	08-Nov-26	24-Nov-26	15-Apr-26 A	05-Aug-26	0%	100%	0.00	12,060.00	12,060.00	0.00	350.00	350.00	12,060.00	12,060.00	
	Installation of Wash-out Valves [Local – 03]	15	25-Nov-26	12-Dec-26	15-Apr-26 A	05-Aug-26	0%	100%	0.00	8,040.00	8,040.00	0.00	350.00	350.00	8,040.00	8,040.00	
	Installation of Air Valves [Local – 03]	15	13-Dec-26	29-Dec-26	15-Apr-26 A	05-Aug-26	0%	100%	0.00	12,060.00	12,060.00	0.00	350.00	350.00	12,060.00	12,060.00	
	Installation of Fire Hydrant [Local – 03]	15	04-Jan-27	20-Jan-27	15-Apr-26 A	05-Oct-26 A	0%	100%	0.00	30,150.00	30,150.00	0.00	350.00	350.00	30,150.00	30,150.00	
	Installation of Wash out chambers [Local – 03]	21	19-Sep-26	13-Oct-26	29-Apr-26 A	18-Nov-26	100%	95%	26,800.00	25,460.00	25,460.00	250.00	237.50	237.50	26,800.00	26,800.00	37

© Oracle Corporation

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Actual Total Cost	Earned Value Cost	Planned Value Labor Units	Actual Labor Units	Earned Value Labor Units	Budgeted Total Cost	At Completion Total Cost	Total Float
	Installation of Air Valve chambers [Local – 03]	21	14-Oct-26	07-Nov-26	15-Apr-26 A	19-Nov-26	57.14%	95%	30,628.57	50,920.00	50,920.00	142.86	237.50	237.50	53,600.00	53,600.00	37
	Public Water Utility Distribution	90	09-Aug-26	19-Dec-26	05-Feb-26 A	21-Nov-26	55.29%	99.16%	88,252.00	158,274.20	158,267.00	2592.86	3830.45	3815.36	159,607.00	159,607.00	37
	Pipe Work	20	09-Aug-26	12-Oct-26	05-Feb-26 A	30-Jun-26 A	100%	100%	88,252.00	88,259.20	88,252.00	2592.86	2592.86	2592.86	88,252.00	88,252.00	
	Excavation for Public Water Utility Distribution Piping [L	10	09-Aug-26	19-Aug-26	05-Feb-26 A	16-Feb-26 A	100%	100%	16,748.30	16,748.30	16,748.30	450.00	450.00	450.00	16,748.30	16,748.30	
	Granular bedding for Public Water Utility Distribution Pi	7	20-Aug-26	27-Aug-26	15-Feb-26 A	03-Mar-26 A	100%	100%	4,199.50	4,199.50	4,199.50	100.00	100.00	100.00	4,199.50	4,199.50	
	Installation of Pipe for Public Water Utility Distribution F	12	29-Aug-26	10-Sep-26	18-Feb-26 A	14-Mar-26 A	100%	100%	37,685.60	37,685.60	37,685.60	450.00	450.00	450.00	37,685.60	37,685.60	
	Testing for Public Water Utility Distribution Piping [Loca	7	12-Sep-26	19-Sep-26	29-Apr-26 A	29-Apr-26 A	100%	100%	8,373.70	8,373.70	8,373.70	400.00	400.00	400.00	8,373.70	8,373.70	
	Granular Surround for Public Water Utility Distribution F	7	24-Sep-26	01-Oct-26	25-Feb-26 A	30-Apr-26 A	100%	100%	4,188.70	4,188.70	4,188.70	142.86	142.86	142.86	4,188.70	4,188.70	
	Concrete encasement, pipe dia 110 mm [Local – 03]	3	20-Sep-26	22-Sep-26	30-Apr-26 A	30-Apr-26 A	100%	100%	4,501.00	4,501.00	4,501.00	350.00	350.00	350.00	4,501.00	4,501.00	
	Installation of Micron Marker Magnetic Tape [Local – 0:	3	03-Oct-26	05-Oct-26	02-May-26 A	25-Jun-26 A	100%	100%	4,188.70	4,188.70	4,188.70	200.00	200.00	200.00	4,188.70	4,188.70	
	Backfilling to Subgrade Elevation [Local – 03]	6	06-Oct-26	12-Oct-26	03-May-26 A	30-Jun-26 A	100%	100%	8,366.50	8,373.70	8,366.50	500.00	500.00	500.00	8,366.50	8,366.50	
	Valves/Chamber	23	08-Nov-26	19-Dec-26	15-Apr-26 A	21-Nov-26	0%	98.12%	0.00	70,015.00	70,015.00	0.00	1237.59	1222.50	71,355.00	71,355.00	37
	Installation of Gate (Sluice) valves (Direct buried) [Loca	8	10-Dec-26	19-Dec-26	15-Apr-26 A	05-Aug-26	0%	100%	0.00	38,525.00	38,525.00	0.00	350.00	350.00	38,525.00	38,525.00	
	Installation of Air Valves [Local – 03]	8	01-Dec-26	09-Dec-26	15-Apr-26 A	05-Aug-26	0%	100%	0.00	6,030.00	6,030.00	0.00	350.00	350.00	6,030.00	6,030.00	
	Installation of Air Valve chambers [Local – 03]	20	08-Nov-26	30-Nov-26	15-Apr-26 A	21-Nov-26	0%	95%	0.00	25,460.00	25,460.00	0.00	537.59	522.50	26,800.00	26,800.00	37
	Electrical Works	164	13-Oct-26	24-Nov-26	18-Apr-26 A	03-Jul-27	0.97%	9.71%	791.65	7,916.50	7,916.50	700.00	750.00	750.00	81,532.80	81,532.80	-118
	Low Voltage	164	13-Oct-26	24-Nov-26	18-Apr-26 A	03-Jul-27	0.97%	9.71%	791.65	7,916.50	7,916.50	700.00	750.00	750.00	81,532.80	81,532.80	-118
	Installation of Low Voltage Cables Duct Banks [Local –	10	27-Oct-26	07-Nov-26	18-Apr-26 A	07-May-26	10%	100%	791.65	7,916.50	7,916.50	100.00	750.00	750.00	7,916.50	7,916.50	
	Excavation works for Low Voltage Cables [Local – 03]	12	13-Oct-26	26-Oct-26	02-Jun-27	15-Jun-27	100%	0%	0.00	0.00	0.00	600.00	0.00	0.00	0.00	0.00	-118
	Installation of Low Voltage Cables [Local – 03]	12	08-Nov-26	21-Nov-26	16-Jun-27	29-Jun-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	72,611.30	72,611.30	-118
	Installation of Earthing System [Local – 03]	3	22-Nov-26	24-Nov-26	30-Jun-27	03-Jul-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	1,005.00	1,005.00	-118
	Telecommunications	178	27-Oct-26	28-Jan-27	15-Apr-26 A	27-Jul-27	2.32%	64.67%	3,344.84	93,246.94	93,246.94	104.41	2101.70	1648.33	144,180.55	144,180.55	-118
	Installation of Concrete encased duct banks for primar	6	25-Nov-26	01-Dec-26	22-Apr-26 A	10-May-26	0%	100%	0.00	25,858.25	25,858.25	0.00	408.33	408.33	25,858.25	25,858.25	
	Installation of Reinforced concrete manhole [Local – 0	21	05-Jan-27	28-Jan-27	15-Apr-26 A	02-Jul-26 A	0%	100%	0.00	45,560.00	45,560.00	0.00	400.00	400.00	45,560.00	45,560.00	
	Installation of Sand and soil encased duct banks for pr	17	27-Oct-26	15-Nov-26	21-Apr-26 A	29-Jun-27	5.88%	30%	3,344.84	17,058.69	17,058.69	104.41	813.36	360.00	56,862.30	56,862.30	-114
	Installation of Sand encased duct banks for secondary	7	02-Dec-26	09-Dec-26	15-Oct-26 A	08-Jul-27	0%	30%	0.00	3,635.70	3,635.70	0.00	120.00	120.00	12,119.00	12,119.00	-118
	Installation of Sand and soil encased duct banks, for c	17	10-Dec-26	29-Dec-26	15-Oct-26 A	22-Jul-27	0%	30%	0.00	870.30	870.30	0.00	240.00	240.00	2,901.00	2,901.00	-118
	Installation of Concrete encased duct banks for for co	5	30-Dec-26	04-Jan-27	15-Oct-26 A	27-Jul-27	0%	30%	0.00	264.00	264.00	0.00	120.00	120.00	880.00	880.00	-118
	CCTV feeding system and GSM	43	10-Dec-26	27-Feb-27	23-May-26 A	15-Jul-27	0%	94.58%	0.00	179,720.80	179,720.80	0.00	2515.00	2515.00	190,012.00	190,012.00	18
	Installation of 25 Meters pole for CCTV Cameras [Loca	10	30-Jan-27	14-Feb-27	23-May-26 A	08-Jul-26 A	0%	100%	0.00	87,100.00	87,100.00	0.00	400.00	400.00	87,100.00	87,100.00	
	Excavation works for Low Voltage Cables for CCTV fee	10	10-Dec-26	21-Dec-26	13-Jul-26 A	10-Jul-27	0%	90%	0.00	7,236.00	7,236.00	0.00	270.00	270.00	8,040.00	8,040.00	-6
	Installation of Low Voltage Cables for CCTV feeding sy	12	22-Dec-26	04-Jan-27	13-Jul-26 A	12-Jul-27	0%	90%	0.00	33,526.80	33,526.80	0.00	405.00	405.00	37,252.00	37,252.00	18
	Installation of 8POE ports Industrial Switches for remo	8	05-Jan-27	13-Jan-27	13-Jul-26 A	12-Jul-27	0%	90%	0.00	0.00	0.00	0.00	360.00	360.00	0.00	0.00	18
	Installation of IP Outdoor CCTV POE Camera,5 MP, M	5	14-Jan-27	19-Jan-27	13-Jul-26 A	13-Jul-27	0%	90%	0.00	15,075.00	15,075.00	0.00	360.00	360.00	16,750.00	16,750.00	18
	Installation of Outdoor PTZ IP66 [Local – 03]	8	20-Jan-27	28-Jan-27	13-Jul-26 A	14-Jul-27	0%	90%	0.00	21,105.00	21,105.00	0.00	360.00	360.00	23,450.00	23,450.00	18
	Installation of Short Range wireless point to point wirel	10	15-Feb-27	27-Feb-27	23-May-26 A	15-Jul-27	0%	90%	0.00	15,678.00	15,678.00	0.00	360.00	360.00	17,420.00	17,420.00	18
	Earthing System	7	28-Feb-27	07-Mar-27	12-Aug-27	21-Aug-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	21,440.00	21,440.00	-6
	Installation of Earthing for Distribution panels,SL feede	7	28-Feb-27	07-Mar-27	12-Aug-27	21-Aug-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	21,440.00	21,440.00	-6
	Road Lighting	196	17-Dec-26	21-Feb-27	18-Apr-26 A	12-Aug-27	0%	31.44%	0.00	85,090.00	85,090.00	0.00	615.00	615.00	270,680.00	270,680.00	-6
	Installation of Lighting poles [Local – 03]	15	17-Dec-26	03-Jan-27	18-Apr-26 A	24-Jun-27	0%	50%	0.00	56,950.00	56,950.00	0.00	300.00	300.00	113,900.00	113,900.00	-103
	Installation of Street Lighting Luminaire [Local – 03]	7	04-Jan-27	11-Jan-27	14-Oct-26 A	28-Jun-27	0%	50%	0.00	16,750.00	16,750.00	0.00	225.00	225.00	33,500.00	33,500.00	4
	Installation of Unit Substation Including concrete founc	10	12-Jan-27	23-Jan-27	11-Jul-26 A	19-Jul-27	0%	20%	0.00	11,390.00	11,390.00	0.00	90.00	90.00	56,950.00	56,950.00	-6
	Installation of Ring Main Unit RMU [Local – 03]	15	24-Jan-27	14-Feb-27	19-Jul-27	05-Aug-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	50,250.00	50,250.00	-6
	Installation of Earthing for Streetlighting feeders for eve	6	15-Feb-27	21-Feb-27	05-Aug-27	12-Aug-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	16,080.00	16,080.00	-6

© Oracle Corporation

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Actual Total Cost	Earned Value Cost	Planned Value Labor Units	Actual Labor Units	Earned Value Labor Units	Budgeted Total Cost	At Completion Total Cost	Total Float
	Local – 04	361	20-Aug-26	18-Mar-27	01-Feb-26 A	10-Oct-27	28.4%	12.42%	249,810.79	109,212.23	109,212.23	5194.05	2149.66	1860.00	879,480.25	879,480.25	-40
	TSE Network	230	20-Aug-26	25-Feb-27	01-Feb-26 A	04-May-27	55.1%	25.47%	146,296.19	67,627.39	67,627.39	2594.05	1366.10	1135.00	265,502.30	265,502.30	-44
	Pipe Work	138	20-Aug-26	29-Oct-26	01-Feb-26 A	24-Jan-27	98.36%	55.07%	120,772.38	67,627.39	67,627.39	2475.00	1366.10	1135.00	122,792.30	122,792.30	-60
	Excavation for TSE Network [Local – 04]	12	20-Aug-26	02-Sep-26	01-Feb-26 A	24-Dec-26	100%	90%	24,239.00	21,815.10	21,815.10	450.00	405.00	405.00	24,239.00	24,239.00	-60
	Granular bedding for TSE Network [Local – 04]	6	03-Sep-26	09-Sep-26	15-Feb-26 A	26-Dec-26	100%	80%	6,059.40	4,847.52	4,847.52	100.00	80.00	80.00	6,059.40	6,059.40	-60
	Installation of Pipe for TSE Network [Local – 04]	12	10-Sep-26	24-Sep-26	17-Feb-26 A	02-Jan-27	100%	52%	54,540.10	28,360.85	28,360.85	450.00	234.00	234.00	54,540.10	54,540.10	-60
	Testing for TSE Network [Local – 04]	6	26-Sep-26	01-Oct-26	02-Jan-27	09-Jan-27	100%	0%	12,119.50	0.00	0.00	400.00	0.00	0.00	12,119.50	12,119.50	-60
	Concrete encasement, pipe dia 110 mm [Local – 04]	3	03-Oct-26	05-Oct-26	09-Jan-27	12-Jan-27	100%	0%	1,596.00	0.00	0.00	350.00	0.00	0.00	1,596.00	1,596.00	-60
	Granular Surround for TSE Network [Local – 04]	6	06-Oct-26	12-Oct-26	18-Feb-26 A	16-Jan-27	100%	52%	6,059.40	3,150.89	3,150.89	150.00	124.62	78.00	6,059.40	6,059.40	-60
	Installation of Micron Marker Magnetic Tape [Local – 0	3	13-Oct-26	15-Oct-26	11-Mar-26 A	17-Jan-27	100%	52%	6,059.40	3,150.89	3,150.89	200.00	198.48	104.00	6,059.40	6,059.40	-60
	Backfilling to Subgrade Elevation [Local – 04]	12	17-Oct-26	29-Oct-26	14-Mar-26 A	24-Jan-27	83.33%	52%	10,099.58	6,302.14	6,302.14	375.00	324.00	234.00	12,119.50	12,119.50	-60
	Valves/Chamber	87	17-Oct-26	25-Feb-27	17-Jan-27	04-May-27	17.89%	0%	25,523.81	0.00	0.00	119.05	0.00	0.00	142,710.00	142,710.00	-44
	Installation of Air Valve chambers [Local – 04]	21	17-Oct-26	09-Nov-26	17-Jan-27	15-Feb-27	47.62%	0%	25,523.81	0.00	0.00	119.05	0.00	0.00	53,600.00	53,600.00	-44
	Installation of Gate (Sluice) valves (Direct buried) [Loca	9	20-Dec-26	29-Dec-26	15-Feb-27	27-Feb-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	18,090.00	18,090.00	-32
	Installation of Wash-out Valve chambers [Local – 04]	21	10-Nov-26	03-Dec-26	15-Feb-27	13-Mar-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	26,800.00	26,800.00	-44
	Installation of Wash-out Valves [Local – 04]	15	30-Dec-26	16-Jan-27	13-Mar-27	30-Mar-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	8,040.00	8,040.00	-44
	Installation of Air Valves [Local – 04]	15	17-Jan-27	02-Feb-27	30-Mar-27	17-Apr-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	6,030.00	6,030.00	-44
	Installation of Fire Hydrant [Local – 04]	15	03-Feb-27	25-Feb-27	17-Apr-27	04-May-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	30,150.00	30,150.00	-44
	Public Water Utility Distribution	210	03-Sep-26	10-Jan-27	01-Feb-26 A	19-Apr-27	64.78%	26.02%	103,514.60	41,584.84	41,584.84	2600.00	783.56	725.00	159,794.60	159,794.60	55
	Pipe Work	142	03-Sep-26	26-Oct-26	01-Feb-26 A	24-Jan-27	100%	40.17%	103,514.60	41,584.84	41,584.84	2600.00	783.56	725.00	103,514.60	103,514.60	-60
	Excavation for Public Water Utility Distribution Piping [L	10	03-Sep-26	14-Sep-26	01-Feb-26 A	26-Dec-26	100%	90%	19,804.40	17,823.96	17,823.96	450.00	405.00	405.00	19,804.40	19,804.40	-60
	Granular bedding for Public Water Utility Distribution Pi	5	15-Sep-26	20-Sep-26	15-Feb-26 A	27-Dec-26	100%	80%	4,947.90	3,958.32	3,958.32	100.00	80.00	80.00	4,947.90	4,947.90	-60
	Installation of Pipe for Public Water Utility Distribution F	10	21-Sep-26	03-Oct-26	17-Feb-26 A	03-Jan-27	100%	40%	44,556.30	17,822.52	17,822.52	450.00	180.00	180.00	44,556.30	44,556.30	-60
	Testing for Public Water Utility Distribution Piping [Loca	5	04-Oct-26	08-Oct-26	03-Jan-27	09-Jan-27	100%	0%	9,902.40	0.00	0.00	400.00	0.00	0.00	9,902.40	9,902.40	-60
	Concrete encasement, pipe dia 110 mm [Local – 04]	3	10-Oct-26	12-Oct-26	09-Jan-27	12-Jan-27	100%	0%	4,501.00	0.00	0.00	350.00	0.00	0.00	4,501.00	4,501.00	-60
	Granular Surround for Public Water Utility Distribution F	5	13-Oct-26	18-Oct-26	18-Feb-26 A	16-Jan-27	100%	40%	4,950.10	1,980.04	1,980.04	150.00	118.56	60.00	4,950.10	4,950.10	-60
	Installation of Micron Marker Magnetic Tape [Local – 0	3	19-Oct-26	21-Oct-26	16-Jan-27	19-Jan-27	100%	0%	4,950.10	0.00	0.00	200.00	0.00	0.00	4,950.10	4,950.10	-60
	Backfilling to Subgrade Elevation [Local – 04]	4	22-Oct-26	26-Oct-26	19-Jan-27	24-Jan-27	100%	0%	9,902.40	0.00	0.00	500.00	0.00	0.00	9,902.40	9,902.40	-60
	Valves/Chamber	32	05-Dec-26	10-Jan-27	13-Mar-27	19-Apr-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	56,280.00	56,280.00	55
	Installation of Air Valve chambers [Local – 04]	20	05-Dec-26	27-Dec-26	13-Mar-27	05-Apr-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	26,800.00	26,800.00	55
	Installation of Gate (Sluice) valves (Direct buried) [Loca	6	28-Dec-26	03-Jan-27	05-Apr-27	12-Apr-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	23,450.00	23,450.00	55
	Installation of Air Valves [Local – 04]	6	04-Jan-27	10-Jan-27	12-Apr-27	19-Apr-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	6,030.00	6,030.00	55
	Electrical Works	39	31-Oct-26	14-Dec-26	03-Jun-27	18-Jul-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	81,532.80	81,532.80	-39
	Low Voltage	39	31-Oct-26	14-Dec-26	03-Jun-27	18-Jul-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	81,532.80	81,532.80	-39
	Excavation works for Low Voltage Cables [Local – 04]	13	31-Oct-26	14-Nov-26	03-Jun-27	17-Jun-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-163
	Installation of Low Voltage Cables Duct Banks [Local –	10	15-Nov-26	25-Nov-26	19-Jun-27	29-Jun-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	7,916.50	7,916.50	-163
	Installation of Low Voltage Cables [Local – 04]	13	26-Nov-26	10-Dec-26	30-Jun-27	14-Jul-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	72,611.30	72,611.30	-102
	Installation of Earthing System [Local – 04]	3	12-Dec-26	14-Dec-26	15-Jul-27	18-Jul-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	1,005.00	1,005.00	-39
	Telecommunications	74	26-Nov-26	25-Feb-27	30-Jun-27	25-Sep-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	144,180.55	144,180.55	-163
	Installation of Sand and soil encased duct banks for pr	17	26-Nov-26	15-Dec-26	30-Jun-27	19-Jul-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	56,862.30	56,862.30	-163
	Installation of Concrete encased duct banks for primar	6	16-Dec-26	22-Dec-26	20-Jul-27	26-Jul-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	25,858.25	25,858.25	-163
	Installation of Sand encased duct banks for secondary	7	23-Dec-26	30-Dec-26	27-Jul-27	03-Aug-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	12,119.00	12,119.00	-163
	Installation of Sand and soil encased duct banks, for c	18	31-Dec-26	20-Jan-27	04-Aug-27	24-Aug-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	2,901.00	2,901.00	-163

© Oracle Corporation

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Actual Total Cost	Earned Value Cost	Planned Value Labor Units	Actual Labor Units	Earned Value Labor Units	Budgeted Total Cost	At Completion Total Cost	Total Float
	Installation of Concrete encased duct banks for for co	5	21-Jan-27	26-Jan-27	25-Aug-27	30-Aug-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	880.00	880.00	-163
	Installation of Reinforced concrete manhole [Local – C	21	27-Jan-27	25-Feb-27	31-Aug-27	25-Sep-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	45,560.00	45,560.00	-163
	CCTV feeding system and GSM	62	16-Dec-26	03-Mar-27	20-Jul-27	30-Sep-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	92,862.00	92,862.00	-40
	Excavation works for Low Voltage Cables for CCTV fee	12	16-Dec-26	29-Dec-26	20-Jul-27	02-Aug-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	8,040.00	8,040.00	-40
	Installation of Low Voltage Cables for CCTV feeding sy	13	30-Dec-26	13-Jan-27	03-Aug-27	17-Aug-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	37,252.00	37,252.00	-40
	Installation of 8POE ports Industrial Switches for remo	7	14-Jan-27	21-Jan-27	18-Aug-27	25-Aug-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-40
	Installation of IP Outdoor CCTV POE Camera,5 MP, M	8	23-Jan-27	31-Jan-27	26-Aug-27	04-Sep-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	6,700.00	6,700.00	-40
	Installation of Outdoor PTZ IP66 [Local – 04]	10	01-Feb-27	16-Feb-27	05-Sep-27	15-Sep-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	23,450.00	23,450.00	-40
	Installation of Short Range wireless point to point wirel	12	17-Feb-27	03-Mar-27	16-Sep-27	30-Sep-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	17,420.00	17,420.00	-40
	Earthing System	8	10-Mar-27	18-Mar-27	02-Oct-27	10-Oct-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-40
	Installation of Earthing for Distribution panels,SL feede	8	10-Mar-27	18-Mar-27	02-Oct-27	10-Oct-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-40
	Road Lighting	61	04-Jan-27	09-Mar-27	24-Jun-27	02-Sep-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	135,608.00	135,608.00	-17
	Installation of Lighting poles [Local – 04]	18	04-Jan-27	24-Jan-27	24-Jun-27	15-Jul-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	104,788.00	104,788.00	-103
	Installation of Street Lighting Luminaire [Local – 04]	6	25-Jan-27	31-Jan-27	15-Jul-27	22-Jul-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	30,820.00	30,820.00	-8
	Installation of Unit Substation Including concrete founc	7	01-Feb-27	08-Feb-27	03-Aug-27	10-Aug-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-17
	Installation of Ring Main Unit RMU [Local – 04]	14	14-Feb-27	02-Mar-27	11-Aug-27	26-Aug-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-17
	Installation of Earthing for Streetlighting feeders for eve	6	03-Mar-27	09-Mar-27	28-Aug-27	02-Sep-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-17
	Local – 05	330	30-Aug-26	18-Mar-27	15-Mar-26 A	02-Aug-27	12.61%	94.54%	173,342.23	1,299,639.48	1,299,635.23	2150.83	18841.09	18841.07	1,374,698.25	1,374,698.25	18
	TSE Network	201	30-Aug-26	18-Mar-27	24-Mar-26 A	05-Dec-26	44.65%	99.17%	173,342.23	385,027.75	385,023.50	2150.83	4415.02	4415.00	388,239.50	388,239.50	55
	Pipe Work	49	30-Aug-26	29-Nov-26	24-Mar-26 A	23-Jun-26 A	81.84%	100%	137,608.90	168,144.50	168,144.50	1984.17	2830.00	2830.00	168,144.50	168,144.50	
	Excavation for TSE Network [Local – 05]	12	30-Aug-26	12-Sep-26	24-Mar-26 A	16-Apr-26 A	100%	100%	33,306.50	33,306.50	33,306.50	450.00	450.00	450.00	33,306.50	33,306.50	
	Granular bedding for TSE Network [Local – 05]	9	13-Sep-26	22-Sep-26	30-Mar-26 A	18-Apr-26 A	100%	100%	8,327.70	8,327.70	8,327.70	100.00	100.00	100.00	8,327.70	8,327.70	
	Installation of Pipe for TSE Network [Local – 05]	15	24-Sep-26	11-Oct-26	01-Apr-26 A	20-Apr-26 A	100%	100%	74,946.70	74,946.70	74,946.70	530.00	530.00	530.00	74,946.70	74,946.70	
	Testing for TSE Network [Local – 05]	9	12-Oct-26	21-Oct-26	27-Apr-26 A	28-Apr-26 A	100%	100%	16,656.10	16,656.10	16,656.10	400.00	400.00	400.00	16,656.10	16,656.10	
	Concrete encasement, pipe dia 110 mm [Local – 05]	2	22-Oct-26	24-Oct-26	29-Apr-26 A	20-Jun-26 A	100%	100%	1,596.00	1,596.00	1,596.00	450.00	450.00	450.00	1,596.00	1,596.00	
	Granular Surround for TSE Network [Local – 05]	9	25-Oct-26	03-Nov-26	30-Apr-26 A	21-Jun-26 A	33.33%	100%	2,775.90	8,327.70	8,327.70	54.17	250.00	250.00	8,327.70	8,327.70	
	Installation of Micron Marker Magnetic Tape [Local – 0	4	04-Nov-26	08-Nov-26	02-May-26 A	22-Jun-26 A	0%	100%	0.00	8,327.70	8,327.70	0.00	200.00	200.00	8,327.70	8,327.70	
	Backfilling to Subgrade Elevation [Local – 05]	18	09-Nov-26	29-Nov-26	03-May-26 A	23-Jun-26 A	0%	100%	0.00	16,656.10	16,656.10	0.00	450.00	450.00	16,656.10	16,656.10	
	Valves/Chamber	195	12-Oct-26	18-Mar-27	04-Apr-26 A	05-Dec-26	16.24%	98.54%	35,733.33	216,883.25	216,879.00	166.67	1585.02	1585.00	220,095.00	220,095.00	55
	Installation of Gate (Sluice) valves (Direct buried) [Loca	14	11-Jan-27	26-Jan-27	25-Apr-26 A	08-Aug-26	0%	100%	0.00	30,485.00	30,485.00	0.00	250.00	250.00	30,485.00	30,485.00	
	Installation of Wash-out Valves [Local – 05]	14	27-Jan-27	16-Feb-27	25-Apr-26 A	08-Aug-26	0%	100%	0.00	16,080.00	16,080.00	0.00	250.00	250.00	16,080.00	16,080.00	
	Installation of Air Valves [Local – 05]	14	17-Feb-27	06-Mar-27	25-Apr-26 A	08-Aug-26	0%	100%	0.00	12,060.00	12,060.00	0.00	250.00	250.00	12,060.00	12,060.00	
	Installation of Fire Hydrant [Local – 05]	11	07-Mar-27	18-Mar-27	25-Apr-26 A	30-Sep-26	0%	100%	0.00	54,270.00	54,270.00	0.00	350.00	350.00	54,270.00	54,270.00	
	Installation of Wash out chambers [Local – 05]	21	12-Oct-26	04-Nov-26	30-Apr-26 A	03-Dec-26	66.67%	97%	35,733.33	51,994.13	51,992.00	166.67	242.51	242.50	53,600.00	53,600.00	166
	Installation of Air Valve chambers [Local – 05]	21	05-Nov-26	29-Nov-26	04-Apr-26 A	05-Dec-26	0%	97%	0.00	51,994.13	51,992.00	0.00	242.51	242.50	53,600.00	53,600.00	166
	Public Water Utility Distribution	54	30-Nov-26	04-Mar-27	24-Mar-26 A	06-Dec-26	0%	100%	0.00	181,681.20	181,681.20	0.00	3287.50	3287.50	181,681.20	181,681.20	214
	Pipe Work	53	30-Nov-26	04-Mar-27	24-Mar-26 A	03-May-26 A	0%	100%	0.00	149,186.20	149,186.20	0.00	2550.00	2550.00	149,186.20	149,186.20	
	Excavation for Public Water Utility Distribution Piping [L	13	30-Nov-26	14-Dec-26	24-Mar-26 A	21-Apr-26 A	0%	100%	0.00	28,937.20	28,937.20	0.00	700.00	700.00	28,937.20	28,937.20	
	Granular bedding for Public Water Utility Distribution Pi	10	15-Dec-26	26-Dec-26	30-Mar-26 A	22-Apr-26 A	0%	100%	0.00	7,233.30	7,233.30	0.00	100.00	100.00	7,233.30	7,233.30	
	Installation of Pipe for Public Water Utility Distribution F	14	27-Dec-26	11-Jan-27	01-Apr-26 A	23-Apr-26 A	0%	100%	0.00	65,108.90	65,108.90	0.00	450.00	450.00	65,108.90	65,108.90	
	Testing for Public Water Utility Distribution Piping [Loca	10	12-Jan-27	23-Jan-27	27-Apr-26 A	28-Apr-26 A	0%	100%	0.00	14,469.60	14,469.60	0.00	400.00	400.00	14,469.60	14,469.60	
	Concrete encasement, pipe dia 110 mm [Local – 05]	7	24-Jan-27	31-Jan-27	29-Apr-26 A	29-Apr-26 A	0%	100%	0.00	4,501.00	4,501.00	0.00	350.00	350.00	4,501.00	4,501.00	
	Granular Surround for Public Water Utility Distribution F	10	01-Feb-27	16-Feb-27	30-Apr-26 A	30-Apr-26 A	0%	100%	0.00	7,233.30	7,233.30	0.00	100.00	100.00	7,233.30	7,233.30	
	Installation of Micron Marker Magnetic Tape [Local – 0	3	17-Feb-27	20-Feb-27	02-May-26 A	02-May-26	0%	100%	0.00	7,233.30	7,233.30	0.00	100.00	100.00	7,233.30	7,233.30	

© Oracle Corporation

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Actual Total Cost	Earned Value Cost	Planned Value Labor Units	Actual Labor Units	Earned Value Labor Units	Budgeted Total Cost	At Completion Total Cost	Total Float
	Backfilling to Subgrade Elevation [Local – 05]	10	21-Feb-27	04-Mar-27	03-May-26 A	03-May-26	0%	100%	0.00	14,469.60	14,469.60	0.00	350.00	350.00	14,469.60	14,469.60	
	Valves/Chamber	37	12-Jan-27	04-Mar-27	25-Apr-26 A	06-Dec-26	0%	100%	0.00	32,495.00	32,495.00	0.00	737.50	737.50	32,495.00	32,495.00	214
	Installation of Gate (Sluice) valves (Direct buried) [Loca	10	04-Feb-27	20-Feb-27	25-Apr-26 A	08-Aug-26	0%	100%	0.00	32,495.00	32,495.00	0.00	250.00	250.00	32,495.00	32,495.00	
	Installation of Wash-out Valves [Local – 05]	10	21-Feb-27	04-Mar-27	25-Apr-26 A	08-Aug-26	0%	100%	0.00	0.00	0.00	0.00	250.00	250.00	0.00	0.00	
	Installation of Wash out chambers [Local – 05]	20	12-Jan-27	03-Feb-27	30-Apr-26 A	06-Dec-26	0%	95%	0.00	0.00	0.00	0.00	237.50	237.50	0.00	0.00	214
	Electrical Works	121	30-Nov-26	18-Jan-27	02-May-26 A	09-Jun-27	0%	100%	0.00	138,043.50	138,043.50	0.00	2403.57	2403.57	138,043.50	138,043.50	13
	Low Voltage	121	30-Nov-26	18-Jan-27	02-May-26 A	09-Jun-27	0%	100%	0.00	138,043.50	138,043.50	0.00	2403.57	2403.57	138,043.50	138,043.50	13
	Installation of Low Voltage Cables Duct Banks [Local –	6	24-Dec-26	30-Dec-26	02-May-26 A	07-May-26	0%	100%	0.00	13,567.50	13,567.50	0.00	400.00	400.00	13,567.50	13,567.50	
	Excavation works for Low Voltage Cables [Local – 05]	21	30-Nov-26	23-Dec-26	30-Jul-26 A	17-Aug-26	0%	100%	0.00	0.00	0.00	0.00	650.00	650.00	0.00	0.00	
	Installation of Low Voltage Cables [Local – 05]	14	31-Dec-26	16-Jan-27	02-Aug-26 A	17-Aug-26	0%	100%	0.00	124,476.00	124,476.00	0.00	1353.57	1353.57	124,476.00	124,476.00	
	Installation of Earthing System [Local – 05]	2	17-Jan-27	18-Jan-27	08-Jun-27	09-Jun-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	13
	Telecommunications	104	30-Nov-26	30-Jan-27	02-May-26 A	21-Jun-27	0%	90.54%	0.00	245,870.40	245,870.40	0.00	3055.00	3055.00	271,567.80	271,567.80	4
	Installation of Concrete encased duct banks for primar	8	12-Dec-26	20-Dec-26	02-May-26 A	07-May-26	0%	100%	0.00	44,324.50	44,324.50	0.00	400.00	400.00	44,324.50	44,324.50	
	Installation of Concrete encased duct banks for for co	7	11-Jan-27	18-Jan-27	02-May-26 A	20-May-26	0%	100%	0.00	1,512.00	1,512.00	0.00	400.00	400.00	1,512.00	1,512.00	
	Installation of Sand and soil encased duct banks for pr	10	30-Nov-26	10-Dec-26	02-May-26 A	04-Jul-26 A	0%	100%	0.00	97,477.30	97,477.30	0.00	1255.00	1255.00	97,477.30	97,477.30	
	Installation of Sand encased duct banks for secondary	8	21-Dec-26	29-Dec-26	05-Sep-26 A	13-Jun-27	0%	40%	0.00	8,310.00	8,310.00	0.00	160.00	160.00	20,775.00	20,775.00	4
	Installation of Sand and soil encased duct banks, for c	10	30-Dec-26	10-Jan-27	05-Sep-26 A	20-Jun-27	0%	40%	0.00	1,987.60	1,987.60	0.00	480.00	480.00	4,969.00	4,969.00	4
	Installation of Reinforced concrete manhole [Local – C	10	19-Jan-27	30-Jan-27	02-May-26 A	21-Jun-27	0%	90%	0.00	92,259.00	92,259.00	0.00	360.00	360.00	102,510.00	102,510.00	4
	CCTV feeding system and GSM	95	12-Dec-26	10-Mar-27	25-May-26 A	28-Jun-27	0%	83.35%	0.00	231,096.63	231,096.63	0.00	4315.00	4315.00	277,246.25	277,246.25	46
	Installation of 25 Meters pole for CCTV Cameras [Loca	4	04-Mar-27	08-Mar-27	25-May-26 A	08-Jul-26 A	0%	100%	0.00	87,100.00	87,100.00	0.00	400.00	400.00	87,100.00	87,100.00	
	Excavation works for Low Voltage Cables for CCTV fee	4	12-Dec-26	15-Dec-26	15-Jul-26 A	08-Jun-27	0%	90%	0.00	3,618.00	3,618.00	0.00	270.00	270.00	4,020.00	4,020.00	50
	Installation of Low Voltage Cables for CCTV feeding sy	6	16-Dec-26	22-Dec-26	15-Jul-26 A	08-Jun-27	0%	90%	0.00	16,763.63	16,763.63	0.00	405.00	405.00	18,626.25	18,626.25	54
	Installation of Fiber Optic Patch Panel 12 port [Local –	4	23-Dec-26	27-Dec-26	15-Jul-26 A	09-Jun-27	0%	90%	0.00	6,030.00	6,030.00	0.00	360.00	360.00	6,700.00	6,700.00	54
	Installation of 8POE ports Industrial Switches for remo	3	28-Dec-26	30-Dec-26	15-Jul-26 A	09-Jun-27	0%	90%	0.00	18,090.00	18,090.00	0.00	360.00	360.00	20,100.00	20,100.00	54
	Installation of Core Switch [Local – 05]	8	17-Jan-27	25-Jan-27	15-Jul-26 A	10-Jun-27	0%	90%	0.00	18,090.00	18,090.00	0.00	360.00	360.00	20,100.00	20,100.00	54
	Installation of Access Switch 48 port [Local – 05]	4	26-Jan-27	30-Jan-27	15-Jul-26 A	10-Jun-27	0%	90%	0.00	9,045.00	9,045.00	0.00	360.00	360.00	10,050.00	10,050.00	54
	Installation of Server [Local – 05]	3	31-Jan-27	02-Feb-27	15-Jul-26 A	12-Jun-27	0%	90%	0.00	39,195.00	39,195.00	0.00	360.00	360.00	43,550.00	43,550.00	54
	Installation of Stand rack 42U- 19" [Local – 05]	3	03-Feb-27	06-Feb-27	21-Jun-27	24-Jun-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	10,050.00	10,050.00	46
	Installation of IP Outdoor CCTV POE Camera,5 MP, M	4	07-Feb-27	15-Feb-27	15-Jul-26 A	26-Jun-27	0%	90%	0.00	6,030.00	6,030.00	0.00	360.00	360.00	6,700.00	6,700.00	46
	Installation of Outdoor PTZ IP66 [Local – 05]	3	16-Feb-27	18-Feb-27	15-Jul-26 A	26-Jun-27	0%	90%	0.00	21,105.00	21,105.00	0.00	360.00	360.00	23,450.00	23,450.00	46
	Installation of LED Screen 43" (24/7 operation) with Etl	2	20-Feb-27	21-Feb-27	26-Jun-27	28-Jun-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	20,100.00	20,100.00	46
	Installation of Horizontal Power Distribution Unit (min 8	3	01-Mar-27	03-Mar-27	15-Jul-26 A	28-Jun-27	0%	90%	0.00	6,030.00	6,030.00	0.00	360.00	360.00	6,700.00	6,700.00	46
	Installation of Short Range wireless point to point wirel	2	09-Mar-27	10-Mar-27	15-Jul-26 A	28-Jun-27	0%	90%	0.00	0.00	0.00	0.00	360.00	360.00	0.00	0.00	46
	Earthing System	2	11-Mar-27	13-Mar-27	29-Jul-27	01-Aug-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	19
	Installation of Earthing for Distribution panels,SL feed e	2	11-Mar-27	13-Mar-27	29-Jul-27	01-Aug-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	19
	Road Lighting	152	25-Jan-27	16-Mar-27	15-Mar-26 A	02-Aug-27	0%	100%	0.00	117,920.00	117,920.00	0.00	1365.00	1365.00	117,920.00	117,920.00	18
	Installation of Lighting poles [Local – 05]	20	25-Jan-27	21-Feb-27	15-Mar-26 A	17-Aug-26	0%	100%	0.00	91,120.00	91,120.00	0.00	600.00	600.00	91,120.00	91,120.00	
	Installation of Street Lighting Luminaire [Local – 05]	5	23-Feb-27	28-Feb-27	01-Aug-26 A	17-Aug-26	0%	100%	0.00	26,800.00	26,800.00	0.00	450.00	450.00	26,800.00	26,800.00	
	Installation of Unit Substation Including concrete founc	7	23-Feb-27	02-Mar-27	15-Jul-26 A	21-Jul-27	0%	30%	0.00	0.00	0.00	0.00	135.00	135.00	0.00	0.00	18
	Installation of Ring Main Unit RMU [Local – 05]	7	03-Mar-27	10-Mar-27	21-Jul-27	29-Jul-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	18
	Installation of Earthing for Streetlighting feeders for eve	5	11-Mar-27	16-Mar-27	10-Aug-26 A	02-Aug-27	0%	40%	0.00	0.00	0.00	0.00	180.00	180.00	0.00	0.00	18
	Local – 06	317	31-Aug-26	18-Mar-27	16-Mar-26 A	27-Jul-27	14.64%	99.21%	120,213.56	814,433.70	814,433.70	2366.67	14302.14	14302.14	820,882.00	820,882.00	23
	TSE Network	65	31-Aug-26	07-Dec-26	01-Apr-26 A	03-Sep-26 A	59.7%	100%	120,213.56	201,349.00	201,349.00	2366.67	3557.14	3557.14	201,349.00	201,349.00	

© Oracle Corporation

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Actual Total Cost	Earned Value Cost	Planned Value Labor Units	Actual Labor Units	Earned Value Labor Units	Budgeted Total Cost	At Completion Total Cost	Total Float
	Pipe Work	65	31-Aug-26	09-Nov-26	01-Apr-26 A	23-Jun-26 A	92.24%	100%	120,213.56	130,329.00	130,329.00	2366.67	2857.14	2857.14	130,329.00	130,329.00	
	Excavation for TSE Network [Local – 06]	10	31-Aug-26	10-Sep-26	01-Apr-26 A	12-Apr-26 A	100%	100%	25,741.80	25,741.80	25,741.80	450.00	450.00	450.00	25,741.80	25,741.80	
	Granular bedding for TSE Network [Local – 06]	7	12-Sep-26	19-Sep-26	13-Apr-26 A	21-May-26	100%	100%	6,437.70	6,437.70	6,437.70	100.00	100.00	100.00	6,437.70	6,437.70	
	Installation of Pipe for TSE Network [Local – 06]	10	20-Sep-26	01-Oct-26	15-Apr-26 A	24-May-26	100%	100%	57,929.70	57,929.70	57,929.70	450.00	450.00	450.00	57,929.70	57,929.70	
	Testing for TSE Network [Local – 06]	7	03-Oct-26	10-Oct-26	13-Jun-26 A	14-Jun-26 A	100%	100%	12,874.20	12,874.20	12,874.20	457.14	457.14	457.14	12,874.20	12,874.20	
	Concrete encasement, pipe dia 110 mm [Local – 06]	2	11-Oct-26	12-Oct-26	15-Jun-26 A	17-Jun-26 A	100%	100%	1,596.00	1,596.00	1,596.00	450.00	450.00	450.00	1,596.00	1,596.00	
	Granular Surround for TSE Network [Local – 06]	7	13-Oct-26	20-Oct-26	16-Jun-26 A	17-Jun-26 A	100%	100%	6,437.70	6,437.70	6,437.70	150.00	150.00	150.00	6,437.70	6,437.70	
	Installation of Micron Marker Magnetic Tape [Local – 0(	3	21-Oct-26	24-Oct-26	18-Jun-26 A	18-Jun-26 A	100%	100%	6,437.70	6,437.70	6,437.70	200.00	200.00	200.00	6,437.70	6,437.70	
	Backfilling to Subgrade Elevation [Local – 06]	14	25-Oct-26	09-Nov-26	20-Jun-26 A	23-Jun-26 A	21.43%	100%	2,758.76	12,874.20	12,874.20	109.52	600.00	600.00	12,874.20	12,874.20	
	Valves/Chamber	22	10-Nov-26	07-Dec-26	13-May-26 A	03-Sep-26 A	0%	100%	0.00	71,020.00	71,020.00	0.00	700.00	700.00	71,020.00	71,020.00	
	Installation of Gate (Sluice) valves (Direct buried) [Loca	9	10-Nov-26	19-Nov-26	13-May-26 A	06-Aug-26	0%	100%	0.00	28,810.00	28,810.00	0.00	350.00	350.00	28,810.00	28,810.00	
	Installation of Fire Hydrant [Local – 06]	15	21-Nov-26	07-Dec-26	10-Jun-26 A	03-Sep-26	0%	100%	0.00	42,210.00	42,210.00	0.00	350.00	350.00	42,210.00	42,210.00	
	Public Water Utility Distribution	30	10-Nov-26	18-Jan-27	01-Apr-26 A	19-May-26 A	0%	100%	0.00	119,324.80	119,324.80	0.00	2725.00	2725.00	119,324.80	119,324.80	
	Pipe Work	30	10-Nov-26	18-Jan-27	01-Apr-26 A	19-May-26 A	0%	100%	0.00	107,264.80	107,264.80	0.00	2475.00	2475.00	107,264.80	107,264.80	
	Excavation for Public Water Utility Distribution Piping [L	11	10-Nov-26	22-Nov-26	01-Apr-26 A	12-Apr-26 A	0%	100%	0.00	20,551.50	20,551.50	0.00	550.00	550.00	20,551.50	20,551.50	
	Granular bedding for Public Water Utility Distribution Pi	8	23-Nov-26	01-Dec-26	13-Apr-26 A	09-May-26	0%	100%	0.00	5,138.10	5,138.10	0.00	150.00	150.00	5,138.10	5,138.10	
	Installation of Pipe for Public Water Utility Distribution F	12	02-Dec-26	15-Dec-26	15-Apr-26 A	10-May-26	0%	100%	0.00	46,243.80	46,243.80	0.00	475.00	475.00	46,243.80	46,243.80	
	Testing for Public Water Utility Distribution Piping [Loca	8	16-Dec-26	24-Dec-26	11-May-26 A	12-May-26	0%	100%	0.00	10,277.10	10,277.10	0.00	400.00	400.00	10,277.10	10,277.10	
	Concrete encasement, pipe dia 110 mm [Local – 06]	3	26-Dec-26	28-Dec-26	13-May-26 A	14-May-26	0%	100%	0.00	4,501.00	4,501.00	0.00	350.00	350.00	4,501.00	4,501.00	
	Granular Surround for Public Water Utility Distribution F	8	29-Dec-26	06-Jan-27	13-May-26 A	14-May-26	0%	100%	0.00	5,138.10	5,138.10	0.00	100.00	100.00	5,138.10	5,138.10	
	Installation of Micron Marker Magnetic Tape [Local – 0(	3	07-Jan-27	10-Jan-27	16-May-26 A	16-May-26	0%	100%	0.00	5,138.10	5,138.10	0.00	100.00	100.00	5,138.10	5,138.10	
	Backfilling to Subgrade Elevation [Local – 06]	7	11-Jan-27	18-Jan-27	17-May-26 A	19-May-26	0%	100%	0.00	10,277.10	10,277.10	0.00	350.00	350.00	10,277.10	10,277.10	
	Valves/Chamber	3	11-Jan-27	13-Jan-27	09-May-26 A	10-May-26 A	0%	100%	0.00	12,060.00	12,060.00	0.00	250.00	250.00	12,060.00	12,060.00	
	Installation of Gate (Sluice) valves (Direct buried) [Loca	3	11-Jan-27	13-Jan-27	09-May-26 A	10-May-26	0%	100%	0.00	12,060.00	12,060.00	0.00	250.00	250.00	12,060.00	12,060.00	
	Electrical Works	36	19-Jan-27	06-Feb-27	13-Jun-26 A	02-Aug-26 A	0%	100%	0.00	92,027.80	92,027.80	0.00	1900.00	1900.00	92,027.80	92,027.80	
	Low Voltage	36	19-Jan-27	06-Feb-27	13-Jun-26 A	02-Aug-26 A	0%	100%	0.00	92,027.80	92,027.80	0.00	1900.00	1900.00	92,027.80	92,027.80	
	Installation of Low Voltage Cables Duct Banks [Local –	4	26-Jan-27	30-Jan-27	13-Jun-26 A	17-Jun-26 A	0%	100%	0.00	9,045.00	9,045.00	0.00	400.00	400.00	9,045.00	9,045.00	
	Excavation works for Low Voltage Cables [Local – 06]	6	19-Jan-27	25-Jan-27	23-Jul-26 A	30-Jul-26 A	0%	100%	0.00	0.00	0.00	0.00	600.00	600.00	0.00	0.00	
	Installation of Low Voltage Cables [Local – 06]	6	31-Jan-27	06-Feb-27	25-Jul-26 A	02-Aug-26	0%	100%	0.00	82,982.80	82,982.80	0.00	900.00	900.00	82,982.80	82,982.80	
	Telecommunications	51	07-Feb-27	17-Mar-27	13-May-26 A	09-Jun-27	0%	97.83%	0.00	154,837.10	154,837.10	0.00	2960.00	2960.00	158,270.40	158,270.40	35
	Installation of Concrete encased duct banks for primar	6	16-Feb-27	23-Feb-27	13-Jun-26 A	17-Jun-26 A	0%	100%	0.00	29,551.50	29,551.50	0.00	400.00	400.00	29,551.50	29,551.50	
	Installation of Concrete encased duct banks for for co	4	07-Mar-27	10-Mar-27	13-Jun-26 A	17-Jun-26 A	0%	100%	0.00	1,008.00	1,008.00	0.00	400.00	400.00	1,008.00	1,008.00	
	Installation of Sand and soil encased duct banks for pr	4	07-Feb-27	15-Feb-27	13-Jun-26 A	04-Jul-26 A	0%	100%	0.00	64,984.40	64,984.40	0.00	800.00	800.00	64,984.40	64,984.40	
	Installation of Reinforced concrete manhole [Local – 0	6	11-Mar-27	17-Mar-27	13-May-26 A	05-Jul-26 A	0%	100%	0.00	45,560.00	45,560.00	0.00	400.00	400.00	45,560.00	45,560.00	
	Installation of Sand encased duct banks for secondary	5	24-Feb-27	01-Mar-27	24-Aug-26 A	08-Jun-27	0%	80%	0.00	11,080.80	11,080.80	0.00	320.00	320.00	13,851.00	13,851.00	35
	Installation of Sand and soil encased duct banks, for c	4	02-Mar-27	06-Mar-27	24-Aug-26 A	09-Jun-27	0%	80%	0.00	2,652.40	2,652.40	0.00	640.00	640.00	3,315.50	3,315.50	35
	CCTV feeding system and GSM	27	16-Feb-27	14-Mar-27	06-Jun-26 A	09-Jun-27	0%	97.43%	0.00	114,235.00	114,235.00	0.00	1840.00	1840.00	117,250.00	117,250.00	61
	Installation of 25 Meters pole for CCTV Cameras [Loc	4	06-Mar-27	09-Mar-27	06-Jun-26 A	12-Jul-26 A	0%	100%	0.00	87,100.00	87,100.00	0.00	400.00	400.00	87,100.00	87,100.00	
	Installation of 8POE ports Industrial Switches for remo	7	16-Feb-27	24-Feb-27	20-Jul-26 A	08-Jun-27	0%	90%	0.00	0.00	0.00	0.00	360.00	360.00	0.00	0.00	54
	Installation of IP Outdoor CCTV POE Camera,5 MP, M	4	25-Feb-27	01-Mar-27	20-Jul-26 A	09-Jun-27	0%	90%	0.00	6,030.00	6,030.00	0.00	360.00	360.00	6,700.00	6,700.00	61
	Installation of Outdoor PTZ IP66 [Local – 06]	3	02-Mar-27	04-Mar-27	20-Jul-26 A	09-Jun-27	0%	90%	0.00	21,105.00	21,105.00	0.00	360.00	360.00	23,450.00	23,450.00	61
	Installation of Short Range wireless point to point wirel	4	10-Mar-27	14-Mar-27	20-Jul-26 A	09-Jun-27	0%	90%	0.00	0.00	0.00	0.00	360.00	360.00	0.00	0.00	61
	Earthing System	3	16-Mar-27	18-Mar-27	24-Jul-27	27-Jul-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	23

© Oracle Corporation

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Actual Total Cost	Earned Value Cost	Planned Value Labor Units	Actual Labor Units	Earned Value Labor Units	Budgeted Total Cost	At Completion Total Cost	Total Float
	Installation of Earthing for Distribution panels,SL feede	3	16-Mar-27	18-Mar-27	24-Jul-27	27-Jul-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	23
	Road Lighting	127	23-Feb-27	18-Mar-27	16-Mar-26 A	26-Jul-27	0%	100%	0.00	132,660.00	132,660.00	0.00	1320.00	1320.00	132,660.00	132,660.00	24
	Installation of Lighting poles [Local – 06]	10	23-Feb-27	06-Mar-27	16-Mar-26 A	17-Aug-26	0%	100%	0.00	102,510.00	102,510.00	0.00	600.00	600.00	102,510.00	102,510.00	
	Installation of Street Lighting Luminaire [Local – 06]	4	07-Mar-27	10-Mar-27	22-Jul-26 A	17-Aug-26	0%	100%	0.00	30,150.00	30,150.00	0.00	450.00	450.00	30,150.00	30,150.00	
	Installation of Unit Substation Including concrete founc	4	07-Mar-27	10-Mar-27	11-Jul-26 A	19-Jul-27	0%	30%	0.00	0.00	0.00	0.00	135.00	135.00	0.00	0.00	22
	Installation of Ring Main Unit RMU [Local – 06]	4	11-Mar-27	15-Mar-27	19-Jul-27	24-Jul-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	23
	Installation of Earthing for Streetlighting feeders for eve	3	16-Mar-27	18-Mar-27	12-Aug-26 A	26-Jul-27	0%	30%	0.00	0.00	0.00	0.00	135.00	135.00	0.00	0.00	24
	Local – 07	260	08-Dec-26	18-Mar-27	03-Feb-26 A	28-Jul-27	0%	79.23%	0.00	357,753.05	357,753.05	0.00	10465.00	10465.00	451,553.05	451,553.05	22
	TSE Network	101	08-Dec-26	02-Mar-27	03-Feb-26 A	05-Sep-26 A	0%	100%	0.00	94,742.90	94,742.90	0.00	2550.00	2550.00	94,742.90	94,742.90	
	Pipe Work	48	08-Dec-26	10-Jan-27	03-Feb-26 A	31-May-26 A	0%	100%	0.00	65,262.90	65,262.90	0.00	1950.00	1950.00	65,262.90	65,262.90	
	Excavation for TSE Network [Local – 07]	7	08-Dec-26	15-Dec-26	03-Feb-26 A	09-Feb-26 A	0%	100%	0.00	13,047.30	13,047.30	0.00	450.00	450.00	13,047.30	13,047.30	
	Granular bedding for TSE Network [Local – 07]	2	16-Dec-26	17-Dec-26	10-Feb-26 A	19-Feb-26 A	0%	100%	0.00	3,265.50	3,265.50	0.00	100.00	100.00	3,265.50	3,265.50	
	Installation of Pipe for TSE Network [Local – 07]	7	19-Dec-26	26-Dec-26	11-Feb-26 A	21-Feb-26 A	0%	100%	0.00	29,366.10	29,366.10	0.00	450.00	450.00	29,366.10	29,366.10	
	Granular Surround for TSE Network [Local – 07]	2	31-Dec-26	02-Jan-27	21-Feb-26 A	22-Feb-26 A	0%	100%	0.00	3,265.50	3,265.50	0.00	100.00	100.00	3,265.50	3,265.50	
	Installation of Micron Marker Magnetic Tape [Local – 0	3	03-Jan-27	05-Jan-27	24-Mar-26 A	24-Mar-26 A	0%	100%	0.00	3,265.50	3,265.50	0.00	100.00	100.00	3,265.50	3,265.50	
	Backfilling to Subgrade Elevation [Local – 07]	4	06-Jan-27	10-Jan-27	25-Mar-26 A	26-Mar-26 A	0%	100%	0.00	6,526.50	6,526.50	0.00	350.00	350.00	6,526.50	6,526.50	
	Testing for TSE Network [Local – 07]	4	27-Dec-26	30-Dec-26	31-May-26 A	31-May-26	0%	100%	0.00	6,526.50	6,526.50	0.00	400.00	400.00	6,526.50	6,526.50	
	Valves/Chamber	16	27-Jan-27	02-Mar-27	03-May-26 A	05-Sep-26 A	0%	100%	0.00	29,480.00	29,480.00	0.00	600.00	600.00	29,480.00	29,480.00	
	Installation of Gate (Sluice) valves (Direct buried) [Loca	10	27-Jan-27	07-Feb-27	03-May-26 A	15-Jul-26 A	0%	100%	0.00	17,420.00	17,420.00	0.00	250.00	250.00	17,420.00	17,420.00	
	Installation of Fire Hydrant [Local – 07]	15	08-Feb-27	02-Mar-27	03-Jun-26 A	05-Sep-26	0%	100%	0.00	12,060.00	12,060.00	0.00	350.00	350.00	12,060.00	12,060.00	
	Public Water Utility Distribution	109	19-Jan-27	18-Mar-27	03-Feb-26 A	06-Aug-26 A	0%	100%	0.00	51,018.10	51,018.10	0.00	2550.00	2550.00	51,018.10	51,018.10	
	Pipe Work	76	19-Jan-27	13-Mar-27	03-Feb-26 A	14-May-26 A	0%	100%	0.00	44,988.10	44,988.10	0.00	2300.00	2300.00	44,988.10	44,988.10	
	Excavation for Public Water Utility Distribution Piping [L	10	19-Jan-27	30-Jan-27	03-Feb-26 A	09-Feb-26 A	0%	100%	0.00	7,192.80	7,192.80	0.00	450.00	450.00	7,192.80	7,192.80	
	Granular bedding for Public Water Utility Distribution Pi	4	31-Jan-27	03-Feb-27	10-Feb-26 A	19-Feb-26 A	0%	100%	0.00	1,800.00	1,800.00	0.00	100.00	100.00	1,800.00	1,800.00	
	Installation of Pipe for Public Water Utility Distribution F	10	04-Feb-27	20-Feb-27	11-Feb-26 A	21-Feb-26 A	0%	100%	0.00	16,184.70	16,184.70	0.00	450.00	450.00	16,184.70	16,184.70	
	Granular Surround for Public Water Utility Distribution F	3	04-Mar-27	07-Mar-27	21-Feb-26 A	22-Feb-26 A	0%	100%	0.00	1,800.00	1,800.00	0.00	100.00	100.00	1,800.00	1,800.00	
	Concrete encasement, pipe dia 110 mm [Local – 07]	6	25-Feb-27	03-Mar-27	17-Mar-26 A	17-Mar-26 A	0%	100%	0.00	9,016.00	9,016.00	0.00	350.00	350.00	9,016.00	9,016.00	
	Installation of Micron Marker Magnetic Tape [Local – 0	3	08-Mar-27	10-Mar-27	24-Mar-26 A	24-Mar-26 A	0%	100%	0.00	1,800.00	1,800.00	0.00	100.00	100.00	1,800.00	1,800.00	
	Backfilling to Subgrade Elevation [Local – 07]	2	11-Mar-27	13-Mar-27	25-Mar-26 A	26-Mar-26 A	0%	100%	0.00	3,597.30	3,597.30	0.00	350.00	350.00	3,597.30	3,597.30	
	Testing for Public Water Utility Distribution Piping [Loca	3	21-Feb-27	24-Feb-27	13-May-26 A	14-May-26	0%	100%	0.00	3,597.30	3,597.30	0.00	400.00	400.00	3,597.30	3,597.30	
	Valves/Chamber	5	14-Mar-27	18-Mar-27	03-May-26 A	06-Aug-26 A	0%	100%	0.00	6,030.00	6,030.00	0.00	250.00	250.00	6,030.00	6,030.00	
	Installation of Gate (Sluice) valves (Direct buried) [Loca	5	14-Mar-27	18-Mar-27	03-May-26 A	06-Aug-26	0%	100%	0.00	6,030.00	6,030.00	0.00	250.00	250.00	6,030.00	6,030.00	
	Electrical Works	41	31-Jan-27	24-Feb-27	01-Jun-26 A	27-Jul-26 A	0%	100%	0.00	23,011.10	23,011.10	0.00	1150.00	1150.00	23,011.10	23,011.10	
	Low Voltage	41	31-Jan-27	24-Feb-27	01-Jun-26 A	27-Jul-26 A	0%	100%	0.00	23,011.10	23,011.10	0.00	1150.00	1150.00	23,011.10	23,011.10	
	Installation of Low Voltage Cables Duct Banks [Local –	3	08-Feb-27	15-Feb-27	01-Jun-26 A	03-Jun-26 A	0%	100%	0.00	2,264.50	2,264.50	0.00	400.00	400.00	2,264.50	2,264.50	
	Excavation works for Low Voltage Cables [Local – 07]	7	31-Jan-27	07-Feb-27	22-Jul-26 A	25-Jul-26 A	0%	100%	0.00	0.00	0.00	0.00	300.00	300.00	0.00	0.00	
	Installation of Low Voltage Cables [Local – 07]	7	16-Feb-27	24-Feb-27	25-Jul-26 A	27-Jul-26 A	0%	100%	0.00	20,746.60	20,746.60	0.00	450.00	450.00	20,746.60	20,746.60	
	Telecommunications	40	20-Feb-27	14-Mar-27	20-May-26 A	10-Sep-26 A	0%	100%	0.00	73,740.95	73,740.95	0.00	2400.00	2400.00	73,740.95	73,740.95	
	Installation of Concrete encased duct banks for for co	2	08-Mar-27	09-Mar-27	20-May-26 A	24-May-26	0%	100%	0.00	252.00	252.00	0.00	400.00	400.00	252.00	252.00	
	Installation of Reinforced concrete manhole [Local – C	4	10-Mar-27	14-Mar-27	20-May-26 A	06-Jul-26 A	0%	100%	0.00	45,560.00	45,560.00	0.00	400.00	400.00	45,560.00	45,560.00	
	Installation of Sand and soil encased duct banks for pr	4	20-Feb-27	24-Feb-27	08-Aug-26 A	10-Sep-26	0%	100%	0.00	16,248.70	16,248.70	0.00	400.00	400.00	16,248.70	16,248.70	
	Installation of Concrete encased duct banks for primar	2	25-Feb-27	27-Feb-27	08-Aug-26 A	10-Sep-26	0%	100%	0.00	7,388.25	7,388.25	0.00	400.00	400.00	7,388.25	7,388.25	
	Installation of Sand encased duct banks for secondary	3	28-Feb-27	02-Mar-27	08-Aug-26 A	10-Sep-26	0%	100%	0.00	3,463.00	3,463.00	0.00	400.00	400.00	3,463.00	3,463.00	

© Oracle Corporation

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Actual Total Cost	Earned Value Cost	Planned Value Labor Units	Actual Labor Units	Earned Value Labor Units	Budgeted Total Cost	At Completion Total Cost	Total Float
	Installation of Sand and soil encased duct banks, for c	4	03-Mar-27	07-Mar-27	08-Aug-26 A	10-Sep-26	0%	100%	0.00	829.00	829.00	0.00	400.00	400.00	829.00	829.00	
	CCTV feeding system and GSM	7	25-Feb-27	04-Mar-27	22-Jul-26 A	08-Jun-27	0%	0%	0.00	0.00	0.00	0.00	360.00	360.00	0.00	0.00	54
	Installation of Short Range wireless point to point wirel	7	25-Feb-27	04-Mar-27	22-Jul-26 A	08-Jun-27	0%	90%	0.00	0.00	0.00	0.00	360.00	360.00	0.00	0.00	54
	Earthing System	4	15-Mar-27	18-Mar-27	24-Jul-27	28-Jul-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	5,360.00	5,360.00	22
	Installation of Earthing for Distribution panels,SL feede	4	15-Mar-27	18-Mar-27	24-Jul-27	28-Jul-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	5,360.00	5,360.00	22
	Road Lighting	113	23-Feb-27	18-Mar-27	17-May-26 A	26-Jul-27	0%	56.58%	0.00	115,240.00	115,240.00	0.00	1455.00	1455.00	203,680.00	203,680.00	24
	Installation of Lighting poles [Local – 07]	7	23-Feb-27	02-Mar-27	17-May-26 A	17-Aug-26	0%	100%	0.00	68,340.00	68,340.00	0.00	600.00	600.00	68,340.00	68,340.00	
	Installation of Street Lighting Luminaire [Local – 07]	7	03-Mar-27	10-Mar-27	18-Jul-26 A	17-Aug-26	0%	100%	0.00	20,100.00	20,100.00	0.00	450.00	450.00	20,100.00	20,100.00	
	Installation of Unit Substation Including concrete founc	4	06-Mar-27	09-Mar-27	12-Jul-26 A	19-Jul-27	0%	40%	0.00	22,780.00	22,780.00	0.00	180.00	180.00	56,950.00	56,950.00	22
	Installation of Ring Main Unit RMU [Local – 07]	4	10-Mar-27	14-Mar-27	19-Jul-27	24-Jul-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	50,250.00	50,250.00	22
	Installation of Earthing for Streetlighting feeders for eve	4	15-Mar-27	18-Mar-27	26-Aug-26 A	26-Jul-27	0%	50%	0.00	4,020.00	4,020.00	0.00	225.00	225.00	8,040.00	8,040.00	24
	Local – 08	344	11-Aug-26	18-Mar-27	19-Jan-26 A	26-Jul-27	17.01%	85.64%	175,823.66	885,209.65	885,209.65	2348.69	14961.77	14961.77	1,033,614.65	1,033,614.65	24
	TSE Network	113	11-Aug-26	18-Mar-27	19-Jan-26 A	05-Dec-26	47.57%	98.91%	175,823.66	365,602.60	365,602.60	2348.69	4247.22	4247.22	369,622.60	369,622.60	200
	Pipe Work	66	11-Aug-26	08-Nov-26	19-Jan-26 A	16-Apr-26 A	94.17%	100%	175,823.66	186,712.60	186,712.60	2348.69	2672.22	2672.22	186,712.60	186,712.60	
	Excavation for TSE Network [Local – 08]	11	11-Aug-26	23-Aug-26	19-Jan-26 A	25-Jan-26 A	100%	100%	37,019.10	37,019.10	37,019.10	450.00	450.00	450.00	37,019.10	37,019.10	
	Granular bedding for TSE Network [Local – 08]	9	24-Aug-26	02-Sep-26	26-Jan-26 A	11-Feb-26 A	100%	100%	9,256.20	9,256.20	9,256.20	100.00	100.00	100.00	9,256.20	9,256.20	
	Installation of Pipe for TSE Network [Local – 08]	15	03-Sep-26	20-Sep-26	27-Jan-26 A	18-Feb-26 A	100%	100%	83,299.50	83,299.50	83,299.50	450.00	450.00	450.00	83,299.50	83,299.50	
	Granular Surround for TSE Network [Local – 08]	9	05-Oct-26	14-Oct-26	29-Jan-26 A	19-Feb-26 A	100%	100%	9,256.20	9,256.20	9,256.20	172.22	172.22	172.22	9,256.20	9,256.20	
	Concrete encasement, pipe dia 110 mm [Local – 08]	2	03-Oct-26	04-Oct-26	11-Feb-26 A	21-Feb-26 A	100%	100%	1,603.00	1,603.00	1,603.00	350.00	350.00	350.00	1,603.00	1,603.00	
	Installation of Micron Marker Magnetic Tape [Local – 08	4	15-Oct-26	19-Oct-26	21-Feb-26 A	22-Feb-26 A	100%	100%	9,256.20	9,256.20	9,256.20	200.00	200.00	200.00	9,256.20	9,256.20	
	Backfilling to Subgrade Elevation [Local – 08]	17	20-Oct-26	08-Nov-26	22-Feb-26 A	23-Feb-26 A	41.18%	100%	7,622.26	18,511.20	18,511.20	226.47	550.00	550.00	18,511.20	18,511.20	
	Testing for TSE Network [Local – 08]	9	21-Sep-26	01-Oct-26	15-Apr-26 A	16-Apr-26 A	100%	100%	18,511.20	18,511.20	18,511.20	400.00	400.00	400.00	18,511.20	18,511.20	
	Valves/Chamber	107	09-Nov-26	18-Mar-27	04-Mar-26 A	05-Dec-26	0%	97.8%	0.00	178,890.00	178,890.00	0.00	1575.00	1575.00	182,910.00	182,910.00	200
	Installation of Gate (Sluice) valves (Direct buried) [Loca	14	28-Dec-26	12-Jan-27	04-Mar-26 A	06-Aug-26	0%	100%	0.00	28,140.00	28,140.00	0.00	250.00	250.00	28,140.00	28,140.00	
	Installation of Wash-out Valves [Local – 08]	15	13-Jan-27	30-Jan-27	04-Mar-26 A	06-Aug-26	0%	100%	0.00	8,040.00	8,040.00	0.00	250.00	250.00	8,040.00	8,040.00	
	Installation of Air Valves [Local – 08]	15	31-Jan-27	21-Feb-27	04-Mar-26 A	06-Aug-26	0%	100%	0.00	12,060.00	12,060.00	0.00	250.00	250.00	12,060.00	12,060.00	
	Installation of Fire Hydrant [Local – 08]	21	23-Feb-27	18-Mar-27	05-Mar-26 A	30-Sep-26	0%	100%	0.00	54,270.00	54,270.00	0.00	350.00	350.00	54,270.00	54,270.00	
	Installation of Wash out chambers [Local – 08]	21	09-Nov-26	02-Dec-26	30-Apr-26 A	03-Dec-26	0%	95%	0.00	50,920.00	50,920.00	0.00	237.50	237.50	53,600.00	53,600.00	200
	Installation of Air Valve chambers [Local – 08]	21	03-Dec-26	27-Dec-26	16-Apr-26 A	05-Dec-26	0%	95%	0.00	25,460.00	25,460.00	0.00	237.50	237.50	26,800.00	26,800.00	200
	Public Water Utility Distribution	199	09-Nov-26	18-Mar-27	07-Mar-26 A	06-Aug-26 A	0%	100%	0.00	160,430.50	160,430.50	0.00	2854.55	2854.55	160,430.50	160,430.50	
	Pipe Work	36	09-Nov-26	16-Jan-27	07-Mar-26 A	16-Apr-26 A	0%	100%	0.00	148,370.50	148,370.50	0.00	2604.55	2604.55	148,370.50	148,370.50	
	Excavation for Public Water Utility Distribution Piping [L	11	09-Nov-26	21-Nov-26	07-Mar-26 A	10-Mar-26 A	0%	100%	0.00	28,774.80	28,774.80	0.00	600.00	600.00	28,774.80	28,774.80	
	Granular bedding for Public Water Utility Distribution Pi	8	22-Nov-26	30-Nov-26	11-Mar-26 A	14-Mar-26 A	0%	100%	0.00	7,192.80	7,192.80	0.00	150.00	150.00	7,192.80	7,192.80	
	Installation of Pipe for Public Water Utility Distribution F	11	01-Dec-26	13-Dec-26	15-Mar-26 A	24-Mar-26 A	0%	100%	0.00	64,741.50	64,741.50	0.00	554.55	554.55	64,741.50	64,741.50	
	Concrete encasement, pipe dia 110 mm [Local – 08]	3	23-Dec-26	26-Dec-26	26-Mar-26 A	26-Mar-26 A	0%	100%	0.00	4,501.00	4,501.00	0.00	350.00	350.00	4,501.00	4,501.00	
	Granular Surround for Public Water Utility Distribution F	8	27-Dec-26	04-Jan-27	28-Mar-26 A	28-Mar-26 A	0%	100%	0.00	7,192.80	7,192.80	0.00	100.00	100.00	7,192.80	7,192.80	
	Installation of Micron Marker Magnetic Tape [Local – 08	3	05-Jan-27	07-Jan-27	29-Mar-26 A	30-Mar-26 A	0%	100%	0.00	7,192.80	7,192.80	0.00	100.00	100.00	7,192.80	7,192.80	
	Backfilling to Subgrade Elevation [Local – 08]	7	09-Jan-27	16-Jan-27	31-Mar-26 A	02-Apr-26 A	0%	100%	0.00	14,387.40	14,387.40	0.00	350.00	350.00	14,387.40	14,387.40	
	Testing for Public Water Utility Distribution Piping [Loca	8	14-Dec-26	22-Dec-26	16-Apr-26 A	16-Apr-26 A	0%	100%	0.00	14,387.40	14,387.40	0.00	400.00	400.00	14,387.40	14,387.40	
	Valves/Chamber	5	14-Mar-27	18-Mar-27	03-May-26 A	06-Aug-26 A	0%	100%	0.00	12,060.00	12,060.00	0.00	250.00	250.00	12,060.00	12,060.00	
	Installation of Gate (Sluice) valves (Direct buried) [Loca	5	14-Mar-27	18-Mar-27	03-May-26 A	06-Aug-26	0%	100%	0.00	12,060.00	12,060.00	0.00	250.00	250.00	12,060.00	12,060.00	
	Electrical Works	254	17-Jan-27	02-Mar-27	07-Jul-26 A	27-Jun-27	0%	79.44%	0.00	103,538.90	103,538.90	0.00	1150.00	1150.00	130,338.90	130,338.90	31

© Oracle Corporation

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Actual Total Cost	Earned Value Cost	Planned Value Labor Units	Actual Labor Units	Earned Value Labor Units	Budgeted Total Cost	At Completion Total Cost	Total Float
	Low Voltage	254	17-Jan-27	02-Mar-27	07-Jul-26 A	27-Jun-27	0%	79.44%	0.00	103,538.90	103,538.90	0.00	1150.00	1150.00	130,338.90	130,338.90	31
	Installation of Low Voltage Cables Duct Banks [Local –	10	28-Jan-27	08-Feb-27	07-Jul-26 A	09-Jul-26 A	0%	100%	0.00	10,181.00	10,181.00	0.00	400.00	400.00	10,181.00	10,181.00	
	Excavation works for Low Voltage Cables [Local – 08]	10	17-Jan-27	27-Jan-27	18-Aug-26 A	27-Aug-26	0%	100%	0.00	0.00	0.00	0.00	300.00	300.00	0.00	0.00	
	Installation of Low Voltage Cables [Local – 08]	7	14-Feb-27	21-Feb-27	19-Aug-26 A	27-Aug-26	0%	100%	0.00	93,357.90	93,357.90	0.00	450.00	450.00	93,357.90	93,357.90	
	Installation of Low Voltage Distribution Panel [Local – (	7	23-Feb-27	02-Mar-27	20-Jun-27	27-Jun-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	26,800.00	26,800.00	31
	Telecommunications	189	28-Jan-27	16-Mar-27	07-Jul-26 A	15-Oct-26 A	0%	100%	0.00	160,966.65	160,966.65	0.00	4000.00	4000.00	160,966.65	160,966.65	
	Installation of Concrete encased duct banks for primar	8	07-Feb-27	20-Feb-27	07-Jul-26 A	09-Jul-26 A	0%	100%	0.00	33,246.75	33,246.75	0.00	400.00	400.00	33,246.75	33,246.75	
	Installation of Concrete encased duct banks for for co	5	04-Mar-27	09-Mar-27	07-Jul-26 A	09-Jul-26 A	0%	100%	0.00	1,132.00	1,132.00	0.00	400.00	400.00	1,132.00	1,132.00	
	Installation of Sand and soil encased duct banks for pr	8	28-Jan-27	06-Feb-27	22-Sep-26 A	07-Oct-26 A	0%	100%	0.00	73,107.90	73,107.90	0.00	1200.00	1200.00	73,107.90	73,107.90	
	Installation of Sand encased duct banks for secondary	5	21-Feb-27	27-Feb-27	23-Sep-26 A	07-Oct-26 A	0%	100%	0.00	15,580.00	15,580.00	0.00	400.00	400.00	15,580.00	15,580.00	
	Installation of Sand and soil encased duct banks, for (	4	28-Feb-27	03-Mar-27	24-Sep-26 A	07-Oct-26 A	0%	100%	0.00	3,730.00	3,730.00	0.00	1200.00	1200.00	3,730.00	3,730.00	
	Installation of Reinforced concrete manhole [Local – (	6	10-Mar-27	16-Mar-27	26-Sep-26 A	15-Oct-26 A	0%	100%	0.00	34,170.00	34,170.00	0.00	400.00	400.00	34,170.00	34,170.00	
	CCTV feeding system and GSM	194	07-Feb-27	11-Mar-27	05-Jul-26 A	28-Jun-27	0%	0%	0.00	0.00	0.00	0.00	1120.00	1120.00	0.00	0.00	30
	Installation of 25 Meters pole for CCTV Cameras [Loc	7	24-Feb-27	03-Mar-27	05-Jul-26 A	11-Jul-26 A	0%	100%	0.00	0.00	0.00	0.00	400.00	400.00	0.00	0.00	
	Installation of Outdoor PTZ IP66 [Local – 08]	3	07-Feb-27	14-Feb-27	25-Jul-26 A	01-Feb-27	0%	90%	0.00	0.00	0.00	0.00	360.00	360.00	0.00	0.00	140
	Installation of LED Screen 43" (24/7 operation) with Etl	7	15-Feb-27	23-Feb-27	20-Jun-27	27-Jun-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	30
	Installation of Short Range wireless point to point wirel	7	04-Mar-27	11-Mar-27	25-Jul-26 A	28-Jun-27	0%	90%	0.00	0.00	0.00	0.00	360.00	360.00	0.00	0.00	30
	Earthing System	2	17-Mar-27	18-Mar-27	24-Jul-27	26-Jul-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	10,720.00	10,720.00	8
	Installation of Earthing for Distribution panels,SL feede	2	17-Mar-27	18-Mar-27	24-Jul-27	26-Jul-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	10,720.00	10,720.00	8
	Road Lighting	132	23-Feb-27	18-Mar-27	19-Apr-26 A	26-Jul-27	0%	46.97%	0.00	94,671.00	94,671.00	0.00	1590.00	1590.00	201,536.00	201,536.00	24
	Installation of Lighting poles [Local – 08]	7	23-Feb-27	02-Mar-27	19-Apr-26 A	25-Oct-26 A	0%	100%	0.00	27,336.00	27,336.00	0.00	600.00	600.00	27,336.00	27,336.00	
	Installation of Street Lighting Luminaire [Local – 08]	4	03-Mar-27	07-Mar-27	22-Aug-26 A	25-Oct-26 A	0%	100%	0.00	8,040.00	8,040.00	0.00	450.00	450.00	8,040.00	8,040.00	
	Installation of Unit Substation Including concrete founc	4	03-Mar-27	07-Mar-27	18-Jul-26 A	19-Jul-27	0%	30%	0.00	17,085.00	17,085.00	0.00	135.00	135.00	56,950.00	56,950.00	8
	Installation of Ring Main Unit RMU [Local – 08]	4	08-Mar-27	11-Mar-27	19-Jul-27	24-Jul-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	50,250.00	50,250.00	8
	Installation of Street Lighting feeder pillars / Lighting pa	4	13-Mar-27	16-Mar-27	05-Sep-26 A	24-Jul-27	0%	90%	0.00	42,210.00	42,210.00	0.00	405.00	405.00	46,900.00	46,900.00	8
	Installation of Earthing for Streetlighting feeders for eve	2	17-Mar-27	18-Mar-27	24-Jul-27	26-Jul-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	12,060.00	12,060.00	24
	Bridge	458	04-Mar-26	01-Jun-27	17-Jan-26 A	31-Aug-27	53.74%	72.83%	1,350,589.74	1,830,342.88	1,830,342.88	7892.86	12207.14	12207.14	2,513,306.98	2,513,306.98	-70
	Substructure	150	04-Mar-26	09-Aug-26	17-Jan-26 A	01-Aug-26 A	100%	100%	722,830.32	722,830.32	722,830.32	5100.00	5100.00	5100.00	722,830.32	722,830.32	
	Earth Work	88	04-Mar-26	03-Jun-26	17-Jan-26 A	01-Aug-26 A	100%	100%	112,795.32	112,795.32	112,795.32	3150.00	3150.00	3150.00	112,795.32	112,795.32	
	Excavation for Bridge [Bridge]	21	04-Mar-26	01-Apr-26	17-Jan-26 A	15-Feb-26 A	100%	100%	9,853.02	9,853.02	9,853.02	1200.00	1200.00	1200.00	9,853.02	9,853.02	
	Parcrels Excavation for Bridge [Bridge]	21	02-Apr-26	26-Apr-26	17-Jan-26 A	15-Feb-26 A	100%	100%	0.00	0.00	0.00	600.00	600.00	600.00	0.00	0.00	
	Embankments to the parcels for Bridge [Bridge]	14	14-May-26	03-Jun-26	24-Jan-26 A	17-Feb-26 A	100%	100%	0.00	0.00	0.00	450.00	450.00	450.00	0.00	0.00	
	Embankments to the Bridge [Bridge]	15	27-Apr-26	13-May-26	17-May-26 A	01-Aug-26	100%	100%	102,942.30	102,942.30	102,942.30	900.00	900.00	900.00	102,942.30	102,942.30	
	Piling	21	04-Jun-26	28-Jun-26	18-Jan-26 A	14-Mar-26 A	100%	100%	434,160.00	434,160.00	434,160.00	900.00	900.00	900.00	434,160.00	434,160.00	
	Reinforced concrete Piles [Bridge]	21	04-Jun-26	28-Jun-26	18-Jan-26 A	14-Mar-26 A	100%	100%	434,160.00	434,160.00	434,160.00	900.00	900.00	900.00	434,160.00	434,160.00	
	Pile Caps & Abutments	67	29-Jun-26	09-Aug-26	15-Feb-26 A	20-May-26 A	100%	100%	175,875.00	175,875.00	175,875.00	1050.00	1050.00	1050.00	175,875.00	175,875.00	
	Reinforced concrete for pile caps and abutment [Bridg	21	29-Jun-26	22-Jul-26	15-Feb-26 A	28-Mar-26 A	100%	100%	135,675.00	135,675.00	135,675.00	900.00	900.00	900.00	135,675.00	135,675.00	
	Installation of Elastomeric Bearings [Bridge]	15	23-Jul-26	09-Aug-26	01-Mar-26 A	20-May-26	100%	100%	40,200.00	40,200.00	40,200.00	150.00	150.00	150.00	40,200.00	40,200.00	
	Superstructure	168	29-Jun-26	20-Jan-27	10-Feb-26 A	17-Aug-26 A	61.31%	100%	627,759.42	1,023,896.56	1,023,896.56	2792.86	6657.14	6657.14	1,023,896.56	1,023,896.56	
	Girder	59	29-Jun-26	05-Oct-26	10-Feb-26 A	23-Jun-26 A	100%	100%	579,336.56	579,336.56	579,336.56	2250.00	2250.00	2250.00	579,336.56	579,336.56	
	Casting	46	29-Jun-26	16-Aug-26	10-Feb-26 A	26-Apr-26 A	100%	100%	225,576.56	225,576.56	225,576.56	1350.00	1350.00	1350.00	225,576.56	225,576.56	

© Oracle Corporation

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Actual Total Cost	Earned Value Cost	Planned Value Labor Units	Actual Labor Units	Earned Value Labor Units	Budgeted Total Cost	At Completion Total Cost	Total Float
	Steel Reinforced Work	21	29-Jun-26	22-Jul-26	10-Feb-26 A	23-Apr-26 A	100%	100%	59,416.56	59,416.56	59,416.56	900.00	900.00	900.00	59,416.56	59,416.56	
	Formwork and Casting	21	23-Jul-26	16-Aug-26	16-Mar-26 A	26-Apr-26 A	100%	100%	166,160.00	166,160.00	166,160.00	450.00	450.00	450.00	166,160.00	166,160.00	
	Installation	35	17-Aug-26	05-Oct-26	30-Apr-26 A	23-Jun-26 A	100%	100%	353,760.00	353,760.00	353,760.00	900.00	900.00	900.00	353,760.00	353,760.00	
	Prestressing Strands	21	17-Aug-26	09-Sep-26	30-Apr-26 A	18-May-26	100%	100%	187,600.00	187,600.00	187,600.00	450.00	450.00	450.00	187,600.00	187,600.00	
	Installation of Girder	21	10-Sep-26	05-Oct-26	21-Jun-26 A	23-Jun-26 A	100%	100%	166,160.00	166,160.00	166,160.00	450.00	450.00	450.00	166,160.00	166,160.00	
	Slab Casting	92	06-Oct-26	20-Jan-27	01-Jul-26 A	17-Aug-26 A	10.89%	100%	48,422.86	444,560.00	444,560.00	542.86	4407.14	4407.14	444,560.00	444,560.00	
	Top Slabs	64	06-Oct-26	05-Dec-26	01-Jul-26 A	12-Jul-26 A	22.05%	100%	48,422.86	219,600.00	219,600.00	542.86	1950.00	1950.00	219,600.00	219,600.00	
	Steel Reinforced Work for Top Slab	21	31-Oct-26	23-Nov-26	02-Jul-26 A	08-Jul-26 A	0%	100%	0.00	112,560.00	112,560.00	0.00	850.00	850.00	112,560.00	112,560.00	
	Formwork for Top Slab	21	06-Oct-26	29-Oct-26	01-Jul-26 A	09-Jul-26 A	90.48%	100%	48,422.86	53,520.00	53,520.00	542.86	600.00	600.00	53,520.00	53,520.00	
	Casting Concrete & Treatment for Top Slab	10	24-Nov-26	05-Dec-26	12-Jul-26 A	12-Jul-26 A	0%	100%	0.00	53,520.00	53,520.00	0.00	500.00	500.00	53,520.00	53,520.00	
	Apron Slabs	40	06-Dec-26	20-Jan-27	05-Aug-26 A	17-Aug-26 A	0%	100%	0.00	224,960.00	224,960.00	0.00	2457.14	2457.14	224,960.00	224,960.00	
	Lean concrete For Apron Slab [Bridge]	4	06-Dec-26	09-Dec-26	05-Aug-26 A	05-Aug-26	0%	100%	0.00	5,360.00	5,360.00	0.00	825.00	825.00	5,360.00	5,360.00	
	Steel Reinforced Work for Apron Slab	15	10-Dec-26	27-Dec-26	08-Aug-26 A	17-Aug-26	0%	100%	0.00	112,560.00	112,560.00	0.00	600.00	600.00	112,560.00	112,560.00	
	Formwork Work for Apron Slab	15	28-Dec-26	13-Jan-27	09-Aug-26 A	17-Aug-26	0%	100%	0.00	53,520.00	53,520.00	0.00	500.00	500.00	53,520.00	53,520.00	
	Casting Concrete Work & Treatment for Apron Slab	6	14-Jan-27	20-Jan-27	11-Aug-26 A	17-Aug-26	0%	100%	0.00	53,520.00	53,520.00	0.00	532.14	532.14	53,520.00	53,520.00	
	Bridge Finishing	255	26-Jan-27	01-Jun-27	13-Jul-26 A	31-Aug-27	0%	9%	0.00	67,536.00	67,536.00	0.00	250.00	250.00	750,500.10	750,500.10	-70
(	Installation of New Jersey [Bridge]	20	26-Jan-27	23-Feb-27	13-Jul-26 A	06-Aug-26	0%	100%	0.00	32,160.00	32,160.00	0.00	250.00	250.00	32,160.00	32,160.00	
(	Installation of Lighting poles [Bridge]	18	03-Mar-27	23-Mar-27	23-Sep-26 A	26-Sep-26	0%	100%	0.00	35,376.00	35,376.00	0.00	0.00	0.00	35,376.00	35,376.00	
(	Membrane waterproofing for concert in touch with soil a	10	24-Feb-27	07-Mar-27	28-Oct-26	08-Nov-26	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	40,200.00	40,200.00	105
(	Placing of Protective Coating for Concrete Surfaces [B	13	08-Mar-27	22-Mar-27	09-Nov-26	23-Nov-26	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	61,070.10	61,070.10	105
(	Asphalt Wearing Cource	3	23-Mar-27	25-Mar-27	24-Nov-26	26-Nov-26	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	49,974.00	49,974.00	105
(	Installation of expansion joints for bridges [Bridge]	14	27-Mar-27	11-Apr-27	28-Nov-26	13-Dec-26	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	76,120.00	76,120.00	105
(	Installation of Guard Rail [Bridge]	20	12-Apr-27	04-May-27	15-Jul-27	08-Aug-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	96,480.00	96,480.00	-70
(	Installation of GRP Panel [Bridge]	10	05-May-27	20-May-27	08-Aug-27	19-Aug-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	251,920.00	251,920.00	-70
(	Installation of Logo MODON [Bridge]	10	22-May-27	01-Jun-27	19-Aug-27	31-Aug-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	107,200.00	107,200.00	-70
	Drainage	10	14-Jan-27	25-Jan-27	09-Jul-26 A	11-Jul-26 A	0%	100%	0.00	16,080.00	16,080.00	0.00	200.00	200.00	16,080.00	16,080.00	
	Gully Installation	10	14-Jan-27	25-Jan-27	09-Jul-26 A	11-Jul-26 A	0%	100%	0.00	16,080.00	16,080.00	0.00	200.00	200.00	16,080.00	16,080.00	
	Installation of Bridge Gully (Scupper) drainage units [Br	10	14-Jan-27	25-Jan-27	09-Jul-26 A	11-Jul-26 A	0%	100%	0.00	16,080.00	16,080.00	0.00	200.00	200.00	16,080.00	16,080.00	
	Outside Boundary Area (Tie-in Line	419	01-Jan-26	04-May-27	05-Jan-26 A	27-Jun-27	54.89%	99.31%	1,472,114.02	2,663,147.17	2,663,147.17	10382.06	19271.34	19885.03	2,681,726.27	2,681,726.27	17
	Permits & Prepation works for Constr	84	01-Jan-26	14-Apr-26	05-Jan-26 A	16-Apr-26 A	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	
(	Permits for Starting Works	20	01-Jan-26	24-Jan-26	05-Jan-26 A	12-Feb-26 A	100%	100%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	
(	As Built for Existing Utilites	21	25-Jan-26	17-Feb-26	07-Jan-26 A	14-Feb-26 A	100%	100%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	
(	Submission of Engineering Works	21	18-Feb-26	15-Mar-26	15-Feb-26 A	09-Apr-26 A	100%	100%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	
(	Approval of Engineering Works	12	16-Mar-26	02-Apr-26	19-Feb-26 A	15-Apr-26 A	100%	100%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	
(	Detour & Safety works	10	04-Apr-26	14-Apr-26	12-Feb-26 A	16-Apr-26 A	100%	100%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	
	Sanitary Sewerage	145	15-Apr-26	06-Oct-26	14-Feb-26 A	29-Oct-26	100%	98.9%	779,947.00	771,404.50	771,404.50	2750.00	2732.50	2732.50	779,947.00	779,947.00	214
	Pipe Work	99	15-Apr-26	10-Sep-26	14-Feb-26 A	11-May-26 A	100%	100%	609,097.00	609,097.00	609,097.00	2400.00	2400.00	2400.00	609,097.00	609,097.00	
	Excavation for Sanitary Sewerage Network [Outside Bc	21	15-Apr-26	09-May-26	14-Feb-26 A	03-May-26	100%	100%	121,817.50	121,817.50	121,817.50	900.00	900.00	900.00	121,817.50	121,817.50	
	Granular bedding for Sanitary Sewerage Network [Outs	18	10-May-26	03-Jun-26	15-Feb-26 A	04-May-26	100%	100%	30,452.00	30,452.00	30,452.00	100.00	100.00	100.00	30,452.00	30,452.00	
	Installation of Pipe for Sanitary Sewerage Network [Ou	21	04-Jun-26	28-Jun-26	16-Feb-26 A	06-May-26	100%	100%	274,096.50	274,096.50	274,096.50	450.00	450.00	450.00	274,096.50	274,096.50	
	Testing for Sanitary Sewerage Network [Outside Bounc	21	29-Jun-26	22-Jul-26	10-Mar-26 A	07-May-26	100%	100%	60,913.50	60,913.50	60,913.50	400.00	400.00	400.00	60,913.50	60,913.50	
	Granular Surround for Sanitary Sewerage Network [Ou	18	23-Jul-26	12-Aug-26	16-Feb-26 A	09-May-26	100%	100%	30,452.00	30,452.00	30,452.00	100.00	100.00	100.00	30,452.00	30,452.00	

© Oracle Corporation

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Actual Total Cost	Earned Value Cost	Planned Value Labor Units	Actual Labor Units	Earned Value Labor Units	Budgeted Total Cost	At Completion Total Cost	Total Float
	Installation of Micron Marker Magnetic Tape [Outside E	7	13-Aug-26	20-Aug-26	11-Mar-26 A	10-May-26	100%	100%	30,452.00	30,452.00	30,452.00	100.00	100.00	100.00	30,452.00	30,452.00	
	Backfilling to Subgrade Elevation [Outside Boundary Ar	18	22-Aug-26	10-Sep-26	12-Mar-26 A	11-May-26	100%	100%	60,913.50	60,913.50	60,913.50	350.00	350.00	350.00	60,913.50	60,913.50	
	Manhole	21	12-Sep-26	06-Oct-26	14-Feb-26 A	29-Oct-26	100%	95%	170,850.00	162,307.50	162,307.50	350.00	332.50	332.50	170,850.00	170,850.00	214
	Installation of Fiberglass Manholes [Outside Boundary	21	12-Sep-26	06-Oct-26	14-Feb-26 A	29-Oct-26	100%	95%	170,850.00	162,307.50	162,307.50	350.00	332.50	332.50	170,850.00	170,850.00	214
	TSE Network	77	10-Oct-26	22-Dec-26	05-May-26 A	27-Jun-27	8.91%	99.3%	58,393.75	650,516.40	650,516.40	887.50	2726.25	2726.25	655,126.00	655,126.00	17
	Pipe Work	77	10-Oct-26	21-Dec-26	05-May-26 A	02-Jul-26 A	13.75%	100%	58,393.75	424,646.00	424,646.00	887.50	2481.25	2481.25	424,646.00	424,646.00	
	Excavation for TSE Network [Outside Boundary Area]	10	10-Oct-26	20-Oct-26	05-May-26 A	16-Jun-26 A	100%	100%	42,475.00	42,475.00	42,475.00	700.00	700.00	700.00	42,475.00	42,475.00	
	Granular bedding for TSE Network [Outside Boundary A	8	21-Oct-26	29-Oct-26	07-May-26 A	17-Jun-26 A	75%	100%	15,918.75	21,225.00	21,225.00	187.50	250.00	250.00	21,225.00	21,225.00	
	Installation of Pipe for TSE Network [Outside Boundary	11	31-Oct-26	11-Nov-26	09-May-26 A	18-Jun-26 A	0%	100%	0.00	21,225.00	21,225.00	0.00	450.00	450.00	21,225.00	21,225.00	
	Granular Surround for TSE Network [Outside Boundary	8	22-Nov-26	30-Nov-26	20-May-26 A	20-Jun-26 A	0%	100%	0.00	84,930.00	84,930.00	0.00	131.25	131.25	84,930.00	84,930.00	
	Installation of Micron Marker Magnetic Tape [Outside E	3	01-Dec-26	03-Dec-26	21-May-26 A	21-Jun-26 A	0%	100%	0.00	21,225.00	21,225.00	0.00	100.00	100.00	21,225.00	21,225.00	
	Backfilling to Subgrade Elevation [Outside Boundary Ar	15	05-Dec-26	21-Dec-26	24-May-26 A	22-Jun-26 A	0%	100%	0.00	191,091.00	191,091.00	0.00	350.00	350.00	191,091.00	191,091.00	
	Testing for TSE Network [Outside Boundary Area]	8	12-Nov-26	21-Nov-26	01-Jul-26 A	02-Jul-26 A	0%	100%	0.00	42,475.00	42,475.00	0.00	500.00	500.00	42,475.00	42,475.00	
	Valves/Chamber	16	05-Dec-26	22-Dec-26	13-Jun-26 A	27-Jun-27	0%	98%	0.00	225,870.40	225,870.40	0.00	245.00	245.00	230,480.00	230,480.00	17
	Installation of Valve Chamber [Outside Boundary Area	10	05-Dec-26	15-Dec-26	13-Jun-26 A	27-Jun-27	0%	98%	0.00	133,946.40	133,946.40	0.00	0.00	0.00	136,680.00	136,680.00	17
	Installation of Butterfly valves (In Chamber) [Outside Bo	6	16-Dec-26	22-Dec-26	13-Jun-26 A	27-Jun-27	0%	98%	0.00	91,924.00	91,924.00	0.00	245.00	245.00	93,800.00	93,800.00	17
	Public Water Utility Distribution	326	15-Apr-26	04-May-27	01-Apr-26 A	31-Oct-26	50.84%	99.56%	633,773.27	1,241,226.27	1,241,226.27	6744.56	13812.59	14426.28	1,246,653.27	1,246,653.27	17
	Public Water Utility Distribution (0 -	82	15-Apr-26	04-Aug-26	06-May-26 A	29-Oct-26	100%	99.27%	415,548.73	412,533.73	412,533.73	4850.00	4825.00	4825.00	415,548.73	415,548.73	213
	Pipe Work	75	15-Apr-26	04-Aug-26	06-May-26 A	23-Jul-26 A	100%	100%	355,248.73	355,248.73	355,248.73	4350.00	4350.00	4350.00	355,248.73	355,248.73	
	Excavation for Public Water Utility Distribution Piping [C	21	15-Apr-26	09-May-26	06-May-26 A	18-Jun-26 A	100%	100%	71,048.67	71,048.67	71,048.67	1800.00	1800.00	1800.00	71,048.67	71,048.67	
	Granular bedding for Public Water Utility Distribution Pi	13	10-May-26	24-May-26	10-May-26 A	27-Jun-26 A	100%	100%	17,768.07	17,768.07	17,768.07	200.00	200.00	200.00	17,768.07	17,768.07	
	Installation of Pipe for Public Water Utility Distribution F	19	25-May-26	20-Jun-26	12-May-26 A	28-Jun-26 A	100%	100%	159,863.87	159,863.87	159,863.87	900.00	900.00	900.00	159,863.87	159,863.87	
	Granular Surround for Public Water Utility Distribution F	13	06-Jul-26	20-Jul-26	04-Jul-26 A	05-Jul-26 A	100%	100%	17,762.27	17,762.27	17,762.27	200.00	200.00	200.00	17,762.27	17,762.27	
	Installation of Micron Marker Magnetic Tape [Outside E	3	21-Jul-26	23-Jul-26	06-Jul-26 A	07-Jul-26 A	100%	100%	17,762.27	17,762.27	17,762.27	100.00	100.00	100.00	17,762.27	17,762.27	
	Backfilling to Subgrade Elevation [Outside Boundary Ar	10	25-Jul-26	04-Aug-26	08-Jul-26 A	09-Jul-26 A	100%	100%	35,517.13	35,517.13	35,517.13	350.00	350.00	350.00	35,517.13	35,517.13	
	Testing for Public Water Utility Distribution Piping [Outsi	13	21-Jun-26	05-Jul-26	22-Jul-26 A	23-Jul-26 A	100%	100%	35,526.47	35,526.47	35,526.47	800.00	800.00	800.00	35,526.47	35,526.47	
	Valves/Chamber	30	21-Jun-26	26-Jul-26	07-Jun-26 A	29-Oct-26	100%	95%	60,300.00	57,285.00	57,285.00	500.00	475.00	475.00	60,300.00	60,300.00	213
	Installation of Air Valve chambers [Outside Boundary A	21	21-Jun-26	14-Jul-26	07-Jun-26 A	29-Oct-26	100%	95%	50,250.00	47,737.50	47,737.50	250.00	237.50	237.50	50,250.00	50,250.00	213
	Installation of Air Valves [Outside Boundary Area] 0 - 9	10	15-Jul-26	26-Jul-26	07-Jun-26 A	29-Oct-26	100%	95%	10,050.00	9,547.50	9,547.50	250.00	237.50	237.50	10,050.00	10,050.00	213
	Public Water Utility Distribution (90	75	05-Aug-26	23-Dec-26	01-Apr-26 A	31-Oct-26	45.86%	99.49%	218,224.54	473,440.27	473,440.27	1894.56	4637.59	4628.20	475,852.27	475,852.27	213
	Permits for Starting Works for Area 901 - 1800 m	12	05-Aug-26	18-Aug-26	01-Apr-26 A	01-Apr-26 A	100%	100%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	
	Detour & Safety works for Area 901 - 1800 m	8	19-Aug-26	27-Aug-26	02-Apr-26 A	04-Apr-26 A	100%	100%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	
	Pipe Work	73	29-Aug-26	16-Dec-26	05-Apr-26 A	06-Sep-26 A	61.43%	100%	218,224.54	355,252.27	355,252.27	1894.56	3811.54	3811.54	355,252.27	355,252.27	
	Excavation for Public Water Utility Distribution Piping [C	21	29-Aug-26	21-Sep-26	05-Apr-26 A	05-May-26	100%	100%	71,048.67	71,048.67	71,048.67	900.00	900.00	900.00	71,048.67	71,048.67	
	Granular bedding for Public Water Utility Distribution Pi	13	22-Sep-26	07-Oct-26	21-Apr-26 A	10-May-26	100%	100%	17,762.27	17,762.27	17,762.27	253.85	253.85	253.85	17,762.27	17,762.27	
	Installation of Pipe for Public Water Utility Distribution F	21	08-Oct-26	01-Nov-26	23-Apr-26 A	12-May-26	80.95%	100%	129,413.61	159,863.87	159,863.87	740.71	1000.00	1000.00	159,863.87	159,863.87	
	Granular Surround for Public Water Utility Distribution F	13	17-Nov-26	01-Dec-26	13-May-26 A	18-May-26	0%	100%	0.00	17,762.27	17,762.27	0.00	307.69	307.69	17,762.27	17,762.27	
	Installation of Micron Marker Magnetic Tape [Outside E	3	02-Dec-26	05-Dec-26	19-May-26 A	20-May-26	0%	100%	0.00	17,762.27	17,762.27	0.00	100.00	100.00	17,762.27	17,762.27	
	Backfilling to Subgrade Elevation [Outside Boundary Ar	10	06-Dec-26	16-Dec-26	21-May-26 A	23-May-26	0%	100%	0.00	35,526.47	35,526.47	0.00	350.00	350.00	35,526.47	35,526.47	
	Testing for Public Water Utility Distribution Piping [Outsi	13	02-Nov-26	16-Nov-26	25-Jul-26 A	06-Sep-26	0%	100%	0.00	35,526.47	35,526.47	0.00	900.00	900.00	35,526.47	35,526.47	
	Valves/Chamber	29	02-Nov-26	23-Dec-26	03-Jun-26 A	31-Oct-26	0%	98%	0.00	118,188.00	118,188.00	0.00	826.05	816.67	120,600.00	120,600.00	213
	Installation of Air Valve chambers [Outside Boundary A	21	02-Nov-26	25-Nov-26	03-Jun-26 A	29-Oct-26	0%	98%	0.00	49,245.00	49,245.00	0.00	445.99	441.00	50,250.00	50,250.00	213
	Installation of Air Valves [Outside Boundary Area] 901	10	26-Nov-26	07-Dec-26	01-Aug-26 A	31-Oct-26	0%	98%	0.00	39,396.00	39,396.00	0.00	380.06	375.67	40,200.00	40,200.00	213

© Oracle Corporation

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Actual Total Cost	Earned Value Cost	Planned Value Labor Units	Actual Labor Units	Earned Value Labor Units	Budgeted Total Cost	At Completion Total Cost	Total Float
	Installation of Butterfly valves, on pipe with diameter 40	6	17-Dec-26	23-Dec-26	03-Aug-26 A	31-Oct-26	0%	98%	0.00	29,547.00	29,547.00	0.00	0.00	0.00	30,150.00	30,150.00	213
	Public Water Utility Distribution (18	79	24-Dec-26	04-May-27	25-Apr-26 A	07-Sep-26 A	0%	100%	0.00	355,252.27	355,252.27	0.00	4350.00	4973.08	355,252.27	355,252.27	
	Permits for Starting Works for Area 1800 - 2780 m	12	24-Dec-26	06-Jan-27	25-Apr-26 A	25-Apr-26 A	0%	100%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	
	Detour & Safety works for Area 1800 - 2780 m	8	07-Jan-27	16-Jan-27	26-Apr-26 A	27-Apr-26 A	0%	100%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	
	Pipe Work	73	17-Jan-27	04-May-27	28-Apr-26 A	07-Sep-26 A	0%	100%	0.00	355,252.27	355,252.27	0.00	4350.00	4973.08	355,252.27	355,252.27	
	Excavation for Public Water Utility Distribution Piping [C	15	17-Jan-27	02-Feb-27	28-Apr-26 A	01-Sep-26	0%	100%	0.00	71,048.67	71,048.67	0.00	900.00	900.00	71,048.67	71,048.67	
	Granular bedding for Public Water Utility Distribution Pi	13	03-Feb-27	23-Feb-27	27-Jun-26 A	01-Sep-26	0%	100%	0.00	17,762.27	17,762.27	0.00	200.00	200.00	17,762.27	17,762.27	
	Installation of Pipe for Public Water Utility Distribution F	21	24-Feb-27	20-Mar-27	30-Jun-26 A	02-Sep-26	0%	100%	0.00	159,863.87	159,863.87	0.00	900.00	900.00	159,863.87	159,863.87	
	Granular Surround for Public Water Utility Distribution F	13	05-Apr-27	19-Apr-27	02-Jul-26 A	02-Sep-26	0%	100%	0.00	17,762.27	17,762.27	0.00	800.00	800.00	17,762.27	17,762.27	
	Installation of Micron Marker Magnetic Tape [Outside E	3	20-Apr-27	22-Apr-27	04-Jul-26 A	03-Sep-26	0%	100%	0.00	17,762.27	17,762.27	0.00	400.00	400.00	17,762.27	17,762.27	
	Backfilling to Subgrade Elevation [Outside Boundary A	10	24-Apr-27	04-May-27	05-Jul-26 A	03-Sep-26	0%	100%	0.00	35,526.47	35,526.47	0.00	750.00	750.00	35,526.47	35,526.47	
	Testing for Public Water Utility Distribution Piping [Outsi	13	21-Mar-27	04-Apr-27	07-Sep-26 A	07-Sep-26	0%	100%	0.00	35,526.47	35,526.47	0.00	400.00	1023.08	35,526.47	35,526.47	
	Roads Finishing	210	25-Jan-27	03-Aug-27	06-May-26 A	15-Dec-27	0%	77.63%	0.00	6,317,961.34	6,317,961.34	0.00	50875.59	50042.11	8,138,565.00	8,138,565.00	-97
	Local – 01	163	20-Feb-27	20-Jul-27	06-May-26 A	14-Nov-27	0%	84.02%	0.00	3,148,408.40	3,148,408.40	0.00	29759.68	29219.61	3,747,145.05	3,747,145.05	-70
	LOCAL - 01 Segment-01 (From 0+0	125	20-Feb-27	30-May-27	06-May-26 A	04-Oct-27	0%	78.39%	0.00	975,303.80	975,303.80	0.00	6528.72	6449.61	1,244,135.25	1,244,135.25	-40
	Concrete Curb	18	20-Feb-27	13-Mar-27	06-May-26 A	22-Oct-26 A	0%	100%	0.00	340,102.30	340,102.30	0.00	400.00	400.00	340,102.30	340,102.30	
	Installation of Precast Concrete Curb [Local – 01 Segn	18	20-Feb-27	13-Mar-27	06-May-26 A	22-Oct-26 A	0%	100%	0.00	340,102.30	340,102.30	0.00	400.00	400.00	340,102.30	340,102.30	
	Asphalt Wearing Course	12	14-Mar-27	27-Mar-27	29-Sep-26 A	11-Aug-27	0%	45%	0.00	160,639.20	160,639.20	0.00	607.50	607.50	356,976.00	356,976.00	-58
	Tack coat (RC2) [Local – 01 Segment-01]	6	14-Mar-27	20-Mar-27	29-Sep-26 A	07-Aug-27	0%	45%	0.00	48,192.30	48,192.30	0.00	135.00	135.00	107,094.00	107,094.00	-58
	Bituminous wearing course [Local – 01 Segment-01]	6	21-Mar-27	27-Mar-27	29-Sep-26 A	11-Aug-27	0%	45%	0.00	112,446.90	112,446.90	0.00	472.50	472.50	249,882.00	249,882.00	-58
	Interlocking block roads/on-street parking	19	28-Mar-27	18-Apr-27	13-Jun-26 A	12-Oct-26 A	0%	100%	0.00	155,051.20	155,051.20	0.00	2115.79	2115.79	155,051.20	155,051.20	
	Interlocking block pavers for roads/on-street parking [L	19	28-Mar-27	18-Apr-27	13-Jun-26 A	12-Oct-26 A	0%	100%	0.00	155,051.20	155,051.20	0.00	2115.79	2115.79	155,051.20	155,051.20	
	Interlocking block sidewalk/footpath	19	19-Apr-27	10-May-27	26-Jun-26 A	26-Oct-26 A	0%	100%	0.00	271,691.70	271,691.70	0.00	3136.84	3136.84	271,691.70	271,691.70	
	Interlocking block pavers for sidewalk/footpath [Local -	19	19-Apr-27	10-May-27	26-Jun-26 A	26-Oct-26 A	0%	100%	0.00	271,691.70	271,691.70	0.00	3136.84	3136.84	271,691.70	271,691.70	
	Pavement Markings	16	05-Apr-27	22-Apr-27	25-Aug-27	13-Sep-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	34,585.05	34,585.05	-65
	Pavement Markings (White Paint/Yellow Paint) [Local –	6	05-Apr-27	11-Apr-27	25-Aug-27	01-Sep-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	17,095.05	17,095.05	-70
	Handicap ramp [Local – 01 Segment-01]	10	12-Apr-27	22-Apr-27	01-Sep-27	13-Sep-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	17,490.00	17,490.00	-65
	Traffic Signs	58	24-Apr-27	30-May-27	05-Jul-26 A	04-Oct-27	0%	55.78%	0.00	47,819.40	47,819.40	0.00	268.59	189.47	85,729.00	85,729.00	-45
	Retroreflective Plastic Cones [Local – 01 Segment-01]	9	24-Apr-27	03-May-27	13-Sep-27	25-Sep-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	6,030.00	6,030.00	-64
	Installation of Traffic Signs [Local – 01 Segment-01]	19	04-May-27	30-May-27	05-Jul-26 A	04-Oct-27	0%	60%	0.00	47,819.40	47,819.40	0.00	268.59	189.47	79,699.00	79,699.00	-45
	LOCAL - 01 Segment-02 (From 1+0	122	14-Mar-27	23-Jun-27	12-May-26 A	21-Oct-27	0%	86.95%	0.00	1,076,501.95	1,076,501.95	0.00	17994.03	17540.00	1,238,104.55	1,238,104.55	-50
	Concrete Curb	20	14-Mar-27	05-Apr-27	12-May-26 A	21-Jun-26 A	0%	100%	0.00	340,102.30	340,102.30	0.00	510.00	510.00	340,102.30	340,102.30	
	Installation of Precast Concrete Curb [Local – 01 Segn	20	14-Mar-27	05-Apr-27	12-May-26 A	21-Jun-26 A	0%	100%	0.00	340,102.30	340,102.30	0.00	510.00	510.00	340,102.30	340,102.30	
	Asphalt Wearing Course	12	06-Apr-27	19-Apr-27	29-Sep-26 A	15-Aug-27	0%	70%	0.00	249,883.20	249,883.20	0.00	2134.03	1680.00	356,976.00	356,976.00	-50
	Tack coat (RC2) [Local – 01 Segment-02]	6	06-Apr-27	12-Apr-27	29-Sep-26 A	14-Aug-27	0%	70%	0.00	74,965.80	74,965.80	0.00	886.19	665.00	107,094.00	107,094.00	-50
	Bituminous wearing course [Local – 01 Segment-02]	6	13-Apr-27	19-Apr-27	29-Sep-26 A	15-Aug-27	0%	70%	0.00	174,917.40	174,917.40	0.00	1247.84	1015.00	249,882.00	249,882.00	-50
	Interlocking block roads/on-street parking	10	11-May-27	26-May-27	01-Jul-26 A	20-Jul-26 A	0%	100%	0.00	155,051.20	155,051.20	0.00	1600.00	1600.00	155,051.20	155,051.20	
	Interlocking block pavers for roads/on-street parking [L	10	11-May-27	26-May-27	01-Jul-26 A	20-Jul-26 A	0%	100%	0.00	155,051.20	155,051.20	0.00	1600.00	1600.00	155,051.20	155,051.20	
	Interlocking block sidewalk/footpath	10	27-May-27	07-Jun-27	01-Jul-26 A	20-Jul-26 A	0%	100%	0.00	271,691.00	271,691.00	0.00	13600.00	13600.00	271,691.00	271,691.00	
	Interlocking block pavers for sidewalk/footpath [Local -	10	27-May-27	07-Jun-27	01-Jul-26 A	20-Jul-26 A	0%	100%	0.00	271,691.00	271,691.00	0.00	13600.00	13600.00	271,691.00	271,691.00	
	Pavement Markings	25	12-Apr-27	10-May-27	01-Sep-27	02-Oct-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	34,585.05	34,585.05	-70

© Oracle Corporation

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Actual Total Cost	Earned Value Cost	Planned Value Labor Units	Actual Labor Units	Earned Value Labor Units	Budgeted Total Cost	At Completion Total Cost	Total Float
	Pavement Markings (White Paint/Yellow Paint) [Local –	15	12-Apr-27	28-Apr-27	01-Sep-27	19-Sep-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	17,095.05	17,095.05	-70
	Handicap ramp [Local – 01 Segment-02]	10	29-Apr-27	10-May-27	19-Sep-27	02-Oct-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	17,490.00	17,490.00	-70
	Traffic Signs	57	11-May-27	23-Jun-27	06-Jul-26 A	21-Oct-27	0%	75%	0.00	59,774.25	59,774.25	0.00	150.00	150.00	79,699.00	79,699.00	-56
	Retroreflective Plastic Cones [Local – 01 Segment-02]	12	11-May-27	29-May-27	02-Oct-27	16-Oct-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-70
	Installation of Traffic Signs [Local – 01 Segment-02]	21	31-May-27	23-Jun-27	06-Jul-26 A	21-Oct-27	0%	75%	0.00	59,774.25	59,774.25	0.00	150.00	150.00	79,699.00	79,699.00	-56
	LOCAL - 01 Segment-03 (From 2+1	138	06-Apr-27	20-Jul-27	11-Jul-26 A	14-Nov-27	0%	86.69%	0.00	1,096,602.65	1,096,602.65	0.00	5236.92	5230.00	1,264,905.25	1,264,905.25	-70
	Concrete Curb	21	06-Apr-27	29-Apr-27	21-Jul-26 A	16-Sep-26 A	0%	100%	0.00	340,102.30	340,102.30	0.00	500.00	500.00	340,102.30	340,102.30	
	Installation of Precast Concrete Curb [Local – 01 Segn	21	06-Apr-27	29-Apr-27	21-Jul-26 A	16-Sep-26	0%	100%	0.00	340,102.30	340,102.30	0.00	500.00	500.00	340,102.30	340,102.30	
	Asphalt Wearing Course	8	01-May-27	09-May-27	24-Oct-26 A	18-Aug-27	0%	70%	0.00	249,883.20	249,883.20	0.00	986.92	980.00	356,976.00	356,976.00	-50
	Tack coat (RC2) [Local – 01 Segment-03]	4	01-May-27	04-May-27	24-Oct-26 A	17-Aug-27	0%	70%	0.00	74,965.80	74,965.80	0.00	251.92	245.00	107,094.00	107,094.00	-50
	Bituminous wearing course [Local – 01 Segment-03]	4	05-May-27	09-May-27	24-Oct-26 A	18-Aug-27	0%	70%	0.00	174,917.40	174,917.40	0.00	735.00	735.00	249,882.00	249,882.00	-50
	Interlocking block roads/on-street parking	18	08-Jun-27	28-Jun-27	22-Aug-26 A	19-Sep-26 A	0%	100%	0.00	155,051.20	155,051.20	0.00	1200.00	1200.00	155,051.20	155,051.20	
	Interlocking block pavers for roads/on-street parking [L	18	08-Jun-27	28-Jun-27	22-Aug-26 A	19-Sep-26	0%	100%	0.00	155,051.20	155,051.20	0.00	1200.00	1200.00	155,051.20	155,051.20	
	Interlocking block sidewalk/footpath	19	29-Jun-27	20-Jul-27	22-Aug-26 A	20-Sep-26 A	0%	100%	0.00	271,691.70	271,691.70	0.00	2400.00	2400.00	271,691.70	271,691.70	
	Interlocking block pavers for sidewalk/footpath [Local -	19	29-Jun-27	20-Jul-27	22-Aug-26 A	20-Sep-26	0%	100%	0.00	271,691.70	271,691.70	0.00	2400.00	2400.00	271,691.70	271,691.70	
	Pavement Markings	22	01-May-27	30-May-27	19-Sep-27	16-Oct-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	34,585.05	34,585.05	-70
	Pavement Markings (White Paint/Yellow Paint) [Local –	10	01-May-27	11-May-27	19-Sep-27	02-Oct-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	17,095.05	17,095.05	-70
	Handicap ramp [Local – 01 Segment-03]	12	12-May-27	30-May-27	02-Oct-27	16-Oct-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	17,490.00	17,490.00	-70
	Traffic Signs	50	31-May-27	18-Jul-27	11-Jul-26 A	14-Nov-27	0%	75%	0.00	79,874.25	79,874.25	0.00	150.00	150.00	106,499.00	106,499.00	-70
	Retroreflective Plastic Cones [Local – 01 Segment-03]	20	31-May-27	22-Jun-27	16-Oct-27	08-Nov-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-70
	Installation of Traffic Signs [Local – 01 Segment-03]	21	24-Jun-27	18-Jul-27	11-Jul-26 A	14-Nov-27	0%	75%	0.00	79,874.25	79,874.25	0.00	150.00	150.00	106,499.00	106,499.00	-70
	Local – 02	176	25-Jan-27	14-Jul-27	09-Jun-26 A	11-Nov-27	0%	91.76%	0.00	590,568.45	590,568.45	0.00	4819.06	4810.00	643,592.80	643,592.80	-68
	Concrete Curb	15	25-Jan-27	15-Feb-27	09-Jun-26 A	24-Jun-26 A	0%	100%	0.00	158,713.70	158,713.70	0.00	400.00	400.00	158,713.70	158,713.70	
	Installation of Precast Concrete Curb [Local – 02]	15	25-Jan-27	15-Feb-27	09-Jun-26 A	24-Jun-26 A	0%	100%	0.00	158,713.70	158,713.70	0.00	400.00	400.00	158,713.70	158,713.70	
	Asphalt Wearing Course	5	10-May-27	19-May-27	04-Oct-26 A	18-Aug-27	0%	90%	0.00	214,185.60	214,185.60	0.00	1269.06	1260.00	237,984.00	237,984.00	-50
	Tack coat (RC2) [Local – 02]	2	10-May-27	11-May-27	04-Oct-26 A	18-Aug-27	0%	90%	0.00	64,254.60	64,254.60	0.00	324.06	315.00	71,394.00	71,394.00	-50
	Bituminous wearing course [Local – 02]	3	12-May-27	19-May-27	04-Oct-26 A	18-Aug-27	0%	90%	0.00	149,931.00	149,931.00	0.00	945.00	945.00	166,590.00	166,590.00	-50
	Interlocking block roads/on-street pa	21	20-May-27	13-Jun-27	18-Jul-26 A	28-Jul-26 A	0%	100%	0.00	72,356.80	72,356.80	0.00	1200.00	1200.00	72,356.80	72,356.80	
	Interlocking block pavers for roads/on-street parking [L	21	20-May-27	13-Jun-27	18-Jul-26 A	28-Jul-26 A	0%	100%	0.00	72,356.80	72,356.80	0.00	1200.00	1200.00	72,356.80	72,356.80	
	Interlocking block sidewalk/footpath	21	14-Jun-27	07-Jul-27	18-Jul-26 A	28-Jul-26 A	0%	100%	0.00	126,789.60	126,789.60	0.00	1800.00	1800.00	126,789.60	126,789.60	
	Interlocking block pavers for sidewalk/footpath [Local -	21	14-Jun-27	07-Jul-27	18-Jul-26 A	28-Jul-26 A	0%	100%	0.00	126,789.60	126,789.60	0.00	1800.00	1800.00	126,789.60	126,789.60	
	Pavement Markings	20	12-May-27	08-Jun-27	02-Oct-27	25-Oct-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	23,051.70	23,051.70	-68
	Pavement Markings (White Paint/Yellow Paint) [Local –	10	12-May-27	27-May-27	02-Oct-27	13-Oct-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	11,396.70	11,396.70	-68
	Handicap ramp [Local – 02]	10	29-May-27	08-Jun-27	13-Oct-27	25-Oct-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	11,655.00	11,655.00	-68
	Traffic Signs	58	09-Jun-27	14-Jul-27	07-Jul-26 A	11-Nov-27	0%	75%	0.00	18,522.75	18,522.75	0.00	150.00	150.00	24,697.00	24,697.00	-68
	Retroreflective Plastic Cones [Local – 02]	10	09-Jun-27	20-Jun-27	25-Oct-27	06-Nov-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-68
	Installation of Traffic Signs [Local – 02]	21	21-Jun-27	14-Jul-27	07-Jul-26 A	11-Nov-27	0%	75%	0.00	18,522.75	18,522.75	0.00	150.00	150.00	24,697.00	24,697.00	-68
	Local – 03	79	16-Feb-27	22-Jul-27	08-Jul-26 A	17-Oct-27	0%	44.64%	0.00	325,538.09	325,538.09	0.00	1170.00	1170.00	729,235.60	729,235.60	-46
	Concrete Curb	21	16-Feb-27	13-Mar-27	04-Oct-26 A	02-Aug-27	0%	75%	0.00	170,050.65	170,050.65	0.00	150.00	150.00	226,734.20	226,734.20	-118
	Installation of Precast Concrete Curb [Local – 03]	21	16-Feb-27	13-Mar-27	04-Oct-26 A	02-Aug-27	0%	75%	0.00	170,050.65	170,050.65	0.00	150.00	150.00	226,734.20	226,734.20	-118

© Oracle Corporation

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Actual Total Cost	Earned Value Cost	Planned Value Labor Units	Actual Labor Units	Earned Value Labor Units	Budgeted Total Cost	At Completion Total Cost	Total Float
	Asphalt Wearing Course	5	20-May-27	25-May-27	18-Aug-27	24-Aug-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	166,584.00	166,584.00	-50
	Tack coat (RC2) [Local – 03]	2	20-May-27	22-May-27	18-Aug-27	21-Aug-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	49,974.00	49,974.00	-50
	Bituminous wearing course [Local – 03]	3	23-May-27	25-May-27	21-Aug-27	24-Aug-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	116,610.00	116,610.00	-50
	Interlocking block roads/on-street pa	21	26-May-27	19-Jun-27	24-Aug-27	18-Sep-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	103,368.00	103,368.00	-26
	Interlocking block pavers for roads/on-street parking [L	21	26-May-27	19-Jun-27	24-Aug-27	18-Sep-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	103,368.00	103,368.00	-26
	Interlocking block sidewalk/footpath	21	20-Jun-27	13-Jul-27	19-Oct-26 A	22-Sep-27	0%	80%	0.00	144,902.24	144,902.24	0.00	960.00	960.00	181,127.80	181,127.80	-26
	Interlocking block pavers for sidewalk/footpath [Local -	21	20-Jun-27	13-Jul-27	19-Oct-26 A	22-Sep-27	0%	80%	0.00	144,902.24	144,902.24	0.00	960.00	960.00	181,127.80	181,127.80	-26
	Pavement Markings	20	26-May-27	17-Jun-27	25-Aug-27	18-Sep-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	16,137.60	16,137.60	-46
	Pavement Markings (White Paint/Yellow Paint) [Local –	10	26-May-27	06-Jun-27	25-Aug-27	06-Sep-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	7,977.60	7,977.60	-46
	Handicap ramp [Local – 03]	10	07-Jun-27	17-Jun-27	06-Sep-27	18-Sep-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	8,160.00	8,160.00	-46
	Traffic Signs	35	19-Jun-27	22-Jul-27	08-Jul-26 A	17-Oct-27	0%	30%	0.00	10,585.20	10,585.20	0.00	60.00	60.00	35,284.00	35,284.00	-46
	Retroreflective Plastic Cones [Local – 03]	10	19-Jun-27	29-Jun-27	18-Sep-27	30-Sep-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-46
	Installation of Traffic Signs [Local – 03]	20	30-Jun-27	22-Jul-27	08-Jul-26 A	17-Oct-27	0%	30%	0.00	10,585.20	10,585.20	0.00	60.00	60.00	35,284.00	35,284.00	-46
	Local – 04	70	14-Mar-27	21-Jul-27	26-Sep-27	15-Dec-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	565,205.55	565,205.55	-97
	Concrete Curb	21	14-Mar-27	06-Apr-27	26-Sep-27	19-Oct-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	158,714.75	158,714.75	-163
	Installation of Precast Concrete Curb [Local – 04]	21	14-Mar-27	06-Apr-27	26-Sep-27	19-Oct-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	158,714.75	158,714.75	-163
	Asphalt Wearing Course	5	26-May-27	31-May-27	20-Oct-27	25-Oct-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	166,584.00	166,584.00	-97
	Tack coat (RC2) [Local – 04]	2	26-May-27	27-May-27	20-Oct-27	21-Oct-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	49,974.00	49,974.00	-97
	Bituminous wearing course [Local – 04]	3	29-May-27	31-May-27	23-Oct-27	25-Oct-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	116,610.00	116,610.00	-97
	Interlocking block roads/on-street pa	19	01-Jun-27	22-Jun-27	26-Oct-27	16-Nov-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	72,357.60	72,357.60	-91
	Interlocking block pavers for roads/on-street parking [L	19	01-Jun-27	22-Jun-27	26-Oct-27	16-Nov-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	72,357.60	72,357.60	-91
	Interlocking block sidewalk/footpath	19	23-Jun-27	14-Jul-27	17-Nov-27	08-Dec-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	126,789.60	126,789.60	-91
	Interlocking block pavers for sidewalk/footpath [Local -	19	23-Jun-27	14-Jul-27	17-Nov-27	08-Dec-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	126,789.60	126,789.60	-91
	Pavement Markings	20	01-Jun-27	23-Jun-27	26-Oct-27	17-Nov-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	16,137.60	16,137.60	-97
	Pavement Markings (White Paint/Yellow Paint) [Local –	10	01-Jun-27	12-Jun-27	26-Oct-27	06-Nov-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	7,977.60	7,977.60	-97
	Handicap ramp [Local – 04]	10	13-Jun-27	23-Jun-27	07-Nov-27	17-Nov-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	8,160.00	8,160.00	-97
	Traffic Signs	24	24-Jun-27	21-Jul-27	18-Nov-27	15-Dec-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	24,622.00	24,622.00	-97
	Retroreflective Plastic Cones [Local – 04]	10	24-Jun-27	05-Jul-27	18-Nov-27	29-Nov-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-97
	Installation of Traffic Signs [Local – 04]	14	06-Jul-27	21-Jul-27	30-Nov-27	15-Dec-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	24,622.00	24,622.00	-97
	Local – 05	133	07-Apr-27	19-Jul-27	24-May-26 A	28-Nov-27	0%	92.09%	0.00	865,080.90	865,080.90	0.00	5305.47	5227.50	939,406.25	939,406.25	-82
	Concrete Curb	16	07-Apr-27	25-Apr-27	24-May-26 A	28-Jun-26 A	0%	100%	0.00	272,081.85	272,081.85	0.00	600.00	600.00	272,081.85	272,081.85	
	Installation of Precast Concrete Curb [Local – 05]	16	07-Apr-27	25-Apr-27	24-May-26 A	28-Jun-26 A	0%	100%	0.00	272,081.85	272,081.85	0.00	600.00	600.00	272,081.85	272,081.85	
	Asphalt Wearing Course	5	01-Jun-27	06-Jun-27	03-Oct-26 A	26-Oct-27	0%	85%	0.00	222,513.00	222,513.00	0.00	1480.47	1402.50	261,780.00	261,780.00	-83
	Tack coat (RC2) [Local – 05]	2	01-Jun-27	02-Jun-27	03-Oct-26 A	26-Oct-27	0%	85%	0.00	66,753.90	66,753.90	0.00	255.00	255.00	78,534.00	78,534.00	-83
	Bituminous wearing course [Local – 05]	3	03-Jun-27	06-Jun-27	03-Oct-26 A	26-Oct-27	0%	85%	0.00	155,759.10	155,759.10	0.00	1225.47	1147.50	183,246.00	183,246.00	-83
	Interlocking block roads/on-street pa	18	07-Jun-27	27-Jun-27	13-Jul-26 A	29-Jul-26 A	0%	100%	0.00	124,040.80	124,040.80	0.00	1200.00	1200.00	124,040.80	124,040.80	
	Interlocking block pavers for roads/on-street parking [L	18	07-Jun-27	27-Jun-27	13-Jul-26 A	29-Jul-26 A	0%	100%	0.00	124,040.80	124,040.80	0.00	1200.00	1200.00	124,040.80	124,040.80	
	Interlocking block sidewalk/footpath	19	28-Jun-27	19-Jul-27	13-Jul-26 A	29-Jul-26 A	0%	100%	0.00	217,353.50	217,353.50	0.00	1800.00	1800.00	217,353.50	217,353.50	

© Oracle Corporation

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Actual Total Cost	Earned Value Cost	Planned Value Labor Units	Actual Labor Units	Earned Value Labor Units	Budgeted Total Cost	At Completion Total Cost	Total Float
	Interlocking block pavers for sidewalk/footpath [Local -	19	28-Jun-27	19-Jul-27	13-Jul-26 A	29-Jul-26 A	0%	100%	0.00	217,353.50	217,353.50	0.00	1800.00	1800.00	217,353.50	217,353.50	
	Pavement Markings	20	07-Jun-27	29-Jun-27	26-Oct-27	18-Nov-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	25,361.10	25,361.10	-82
	Pavement Markings (White Paint/Yellow Paint) [Local –	10	07-Jun-27	17-Jun-27	26-Oct-27	07-Nov-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	12,536.10	12,536.10	-82
	Handicap ramp [Local – 05]	10	19-Jun-27	29-Jun-27	07-Nov-27	18-Nov-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	12,825.00	12,825.00	-82
	Traffic Signs	77	30-Jun-27	18-Jul-27	09-Jul-26 A	28-Nov-27	0%	75%	0.00	29,091.75	29,091.75	0.00	225.00	225.00	38,789.00	38,789.00	-82
	Retroreflective Plastic Cones [Local – 05]	5	30-Jun-27	05-Jul-27	18-Nov-27	24-Nov-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-82
	Installation of Traffic Signs [Local – 05]	11	06-Jul-27	18-Jul-27	09-Jul-26 A	28-Nov-27	0%	75%	0.00	29,091.75	29,091.75	0.00	225.00	225.00	38,789.00	38,789.00	-82
	Local – 06	124	26-Apr-27	27-Jul-27	10-Jun-26 A	29-Nov-27	0%	87.21%	0.00	563,419.25	563,419.25	0.00	3566.63	3405.00	646,037.50	646,037.50	-83
	Concrete Curb	21	26-Apr-27	24-May-27	10-Jun-26 A	15-Jul-26 A	0%	100%	0.00	181,387.55	181,387.55	0.00	300.00	300.00	181,387.55	181,387.55	
	Installation of Precast Concrete Curb [Local – 06]	21	26-Apr-27	24-May-27	10-Jun-26 A	15-Jul-26 A	0%	100%	0.00	181,387.55	181,387.55	0.00	300.00	300.00	181,387.55	181,387.55	
	Asphalt Wearing Course	5	07-Jun-27	12-Jun-27	06-Oct-26 A	28-Oct-27	0%	70%	0.00	133,270.20	133,270.20	0.00	1316.63	1155.00	190,386.00	190,386.00	-83
	Tack coat (RC2) [Local – 06]	3	07-Jun-27	09-Jun-27	06-Oct-26 A	27-Oct-27	0%	70%	0.00	39,979.80	39,979.80	0.00	210.00	210.00	57,114.00	57,114.00	-83
	Bituminous wearing course [Local – 06]	2	10-Jun-27	12-Jun-27	06-Oct-26 A	28-Oct-27	0%	70%	0.00	93,290.40	93,290.40	0.00	1106.63	945.00	133,272.00	133,272.00	-83
	Interlocking block roads/on-street pa	19	13-Jun-27	04-Jul-27	19-Jul-26 A	20-Aug-26 A	0%	100%	0.00	82,694.40	82,694.40	0.00	600.00	600.00	82,694.40	82,694.40	
	Interlocking block pavers for roads/on-street parking [L	19	13-Jun-27	04-Jul-27	19-Jul-26 A	20-Aug-26	0%	100%	0.00	82,694.40	82,694.40	0.00	600.00	600.00	82,694.40	82,694.40	
	Interlocking block sidewalk/footpath	19	05-Jul-27	26-Jul-27	19-Jul-26 A	20-Aug-26 A	0%	100%	0.00	144,902.10	144,902.10	0.00	1200.00	1200.00	144,902.10	144,902.10	
	Interlocking block pavers for sidewalk/footpath [Local -	19	05-Jul-27	26-Jul-27	19-Jul-26 A	20-Aug-26	0%	100%	0.00	144,902.10	144,902.10	0.00	1200.00	1200.00	144,902.10	144,902.10	
	Pavement Markings	20	13-Jun-27	05-Jul-27	28-Oct-27	21-Nov-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	18,447.45	18,447.45	-83
	Pavement Markings (White Paint/Yellow Paint) [Local –	10	13-Jun-27	23-Jun-27	28-Oct-27	09-Nov-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	9,117.45	9,117.45	-83
	Handicap ramp [Local – 06]	10	24-Jun-27	05-Jul-27	09-Nov-27	21-Nov-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	9,330.00	9,330.00	-83
	Traffic Signs	74	06-Jul-27	27-Jul-27	11-Jul-26 A	29-Nov-27	0%	75%	0.00	21,165.00	21,165.00	0.00	150.00	150.00	28,220.00	28,220.00	-83
	Retroreflective Plastic Cones [Local – 06]	4	06-Jul-27	10-Jul-27	21-Nov-27	25-Nov-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-83
	Installation of Traffic Signs [Local – 06]	15	11-Jul-27	27-Jul-27	11-Jul-26 A	29-Nov-27	0%	75%	0.00	21,165.00	21,165.00	0.00	150.00	150.00	28,220.00	28,220.00	-83
	Local – 07	84	25-May-27	21-Jul-27	05-Jul-26 A	08-Nov-27	0%	93.11%	0.00	150,384.85	150,384.85	0.00	3129.75	3085.00	161,512.20	161,512.20	-65
	Concrete Curb	8	25-May-27	02-Jun-27	05-Jul-26 A	20-Jul-26 A	0%	100%	0.00	45,346.65	45,346.65	0.00	325.00	325.00	45,346.65	45,346.65	
	Installation of Precast Concrete Curb [Local – 07]	8	25-May-27	02-Jun-27	05-Jul-26 A	20-Jul-26 A	0%	100%	0.00	45,346.65	45,346.65	0.00	325.00	325.00	45,346.65	45,346.65	
	Asphalt Wearing Course	12	03-Jun-27	16-Jun-27	01-Oct-26 A	21-Oct-27	0%	90%	0.00	42,854.40	42,854.40	0.00	1529.75	1485.00	47,616.00	47,616.00	-65
	Tack coat (RC2) [Local – 07]	6	03-Jun-27	09-Jun-27	01-Oct-26 A	20-Oct-27	0%	90%	0.00	12,868.20	12,868.20	0.00	270.00	270.00	14,298.00	14,298.00	-65
	Bituminous wearing course [Local – 07]	6	10-Jun-27	16-Jun-27	01-Oct-26 A	21-Oct-27	0%	90%	0.00	29,986.20	29,986.20	0.00	1259.75	1215.00	33,318.00	33,318.00	-65
	Interlocking block roads/on-street pa	15	17-Jun-27	04-Jul-27	23-Jul-26 A	02-Aug-26 A	0%	100%	0.00	20,673.60	20,673.60	0.00	600.00	600.00	20,673.60	20,673.60	
	Interlocking block pavers for roads/on-street parking [L	15	17-Jun-27	04-Jul-27	23-Jul-26 A	02-Aug-26	0%	100%	0.00	20,673.60	20,673.60	0.00	600.00	600.00	20,673.60	20,673.60	
	Interlocking block sidewalk/footpath	15	05-Jul-27	21-Jul-27	23-Jul-26 A	02-Aug-26 A	0%	100%	0.00	36,225.70	36,225.70	0.00	600.00	600.00	36,225.70	36,225.70	
	Interlocking block pavers for sidewalk/footpath [Local -	15	05-Jul-27	21-Jul-27	23-Jul-26 A	02-Aug-26	0%	100%	0.00	36,225.70	36,225.70	0.00	600.00	600.00	36,225.70	36,225.70	
	Pavement Markings	8	17-Jun-27	26-Jun-27	21-Oct-27	31-Oct-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	4,604.25	4,604.25	-65
	Pavement Markings (White Paint/Yellow Paint) [Local –	4	17-Jun-27	21-Jun-27	21-Oct-27	26-Oct-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	2,279.25	2,279.25	-65
	Handicap ramp [Local – 07]	4	22-Jun-27	26-Jun-27	26-Oct-27	31-Oct-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	2,325.00	2,325.00	-65
	Traffic Signs	72	27-Jun-27	17-Jul-27	12-Jul-26 A	08-Nov-27	0%	75%	0.00	5,284.50	5,284.50	0.00	75.00	75.00	7,046.00	7,046.00	-65
	Retroreflective Plastic Cones [Local – 07]	4	27-Jun-27	30-Jun-27	31-Oct-27	04-Nov-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-65
	Installation of Traffic Signs [Local – 07]	14	01-Jul-27	17-Jul-27	12-Jul-26 A	08-Nov-27	0%	75%	0.00	5,284.50	5,284.50	0.00	75.00	75.00	7,046.00	7,046.00	-65

© Oracle Corporation

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Actual Total Cost	Earned Value Cost	Planned Value Labor Units	Actual Labor Units	Earned Value Labor Units	Budgeted Total Cost	At Completion Total Cost	Total Float
	Local – 08	95	03-Jun-27	03-Aug-27	13-Jul-26 A	07-Nov-27	0%	95.49%	0.00	674,561.40	674,561.40	0.00	3125.00	3125.00	706,430.05	706,430.05	-64
	Concrete Curb	14	03-Jun-27	19-Jun-27	23-Jul-26 A	03-Sep-26 A	0%	100%	0.00	204,061.40	204,061.40	0.00	200.00	200.00	204,061.40	204,061.40	
	Installation of Precast Concrete Curb [Local – 08]	14	03-Jun-27	19-Jun-27	23-Jul-26 A	03-Sep-26	0%	100%	0.00	204,061.40	204,061.40	0.00	200.00	200.00	204,061.40	204,061.40	
	Asphalt Wearing Course	5	20-Jun-27	24-Jun-27	24-Oct-26 A	24-Oct-26 A	0%	100%	0.00	188,004.00	188,004.00	0.00	1650.00	1650.00	188,004.00	188,004.00	
	Tack coat (RC2) [Local – 08]	2	20-Jun-27	21-Jun-27	24-Oct-26 A	24-Oct-26 A	0%	100%	0.00	71,394.00	71,394.00	0.00	300.00	300.00	71,394.00	71,394.00	
	Bituminous wearing course [Local – 08]	3	22-Jun-27	24-Jun-27	24-Oct-26 A	24-Oct-26 A	0%	100%	0.00	116,610.00	116,610.00	0.00	1350.00	1350.00	116,610.00	116,610.00	
	Interlocking block roads/on-street pa	13	26-Jun-27	10-Jul-27	12-Sep-26 A	16-Sep-26 A	0%	100%	0.00	93,031.20	93,031.20	0.00	600.00	600.00	93,031.20	93,031.20	
	Interlocking block pavers for roads/on-street parking [L	13	26-Jun-27	10-Jul-27	12-Sep-26 A	16-Sep-26	0%	100%	0.00	93,031.20	93,031.20	0.00	600.00	600.00	93,031.20	93,031.20	
	Interlocking block sidewalk/footpath	21	11-Jul-27	03-Aug-27	13-Sep-26 A	17-Sep-26 A	0%	100%	0.00	163,015.30	163,015.30	0.00	600.00	600.00	163,015.30	163,015.30	
	Interlocking block pavers for sidewalk/footpath [Local -	21	11-Jul-27	03-Aug-27	13-Sep-26 A	17-Sep-26	0%	100%	0.00	163,015.30	163,015.30	0.00	600.00	600.00	163,015.30	163,015.30	
	Pavement Markings	8	26-Jun-27	04-Jul-27	20-Oct-27	28-Oct-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	23,052.15	23,052.15	-64
	Pavement Markings (White Paint/Yellow Paint) [Local –	4	26-Jun-27	29-Jun-27	20-Oct-27	24-Oct-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	11,397.15	11,397.15	-64
	Handicap ramp [Local – 08]	4	30-Jun-27	04-Jul-27	25-Oct-27	28-Oct-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	11,655.00	11,655.00	-64
	Traffic Signs	63	05-Jul-27	25-Jul-27	13-Jul-26 A	07-Nov-27	0%	75%	0.00	26,449.50	26,449.50	0.00	75.00	75.00	35,266.00	35,266.00	-64
	Retroreflective Plastic Cones [Local – 08]	4	05-Jul-27	08-Jul-27	30-Oct-27	02-Nov-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-64
	Installation of Traffic Signs [Local – 08]	14	10-Jul-27	25-Jul-27	13-Jul-26 A	07-Nov-27	0%	75%	0.00	26,449.50	26,449.50	0.00	75.00	75.00	35,266.00	35,266.00	-64
	Fence and Gate	563	07-Feb-26	18-Oct-27	10-Dec-25 A	07-Dec-27	27.28%	65.85%	2,216,939.10	5,352,417.10	5,352,415.58	24025.00	25427.00	25427.00	8,127,691.90	8,127,691.90	-39
	Fence and Gate Segment -01 (From 0	326	07-Feb-26	22-Jun-26	10-Dec-25 A	27-Feb-27	100%	4.05%	1,109,838.30	44,979.92	44,979.82	18725.00	8550.00	8550.00	1,109,838.30	1,109,838.30	18
	Fence	326	07-Feb-26	22-Jun-26	10-Dec-25 A	27-Feb-27	100%	4.05%	1,109,838.30	44,979.92	44,979.82	18725.00	8550.00	8550.00	1,109,838.30	1,109,838.30	18
	Excavation for Fences [Fence and Gate Segment -01]	10	07-Feb-26	17-Feb-26	10-Dec-25 A	01-Nov-26	100%	85%	3,941.20	3,350.02	3,350.02	9000.00	7650.00	7650.00	3,941.20	3,941.20	18
	Lean concrete for Foundation [Fence and Gate Segme	4	18-Feb-26	23-Feb-26	21-Dec-25 A	05-Nov-26	100%	20%	18,814.00	3,762.90	3,762.80	2700.00	540.00	540.00	18,814.00	18,814.00	18
	Reinforced concrete Structure [Fence and Gate Segm	20	24-Feb-26	18-Mar-26	23-Dec-25 A	26-Nov-26	100%	20%	189,335.00	37,867.00	37,867.00	1800.00	360.00	360.00	189,335.00	189,335.00	18
	Spraying of bituminous paint waterproofing for R.C fou	10	19-Mar-26	04-Apr-26	26-Nov-26	08-Dec-26	100%	0%	39,255.30	0.00	0.00	600.00	0.00	0.00	39,255.30	39,255.30	18
	Embankments to the Fences [Fence and Gate Segme	8	05-Apr-26	13-Apr-26	08-Dec-26	17-Dec-26	100%	0%	41,176.80	0.00	0.00	1800.00	0.00	0.00	41,176.80	41,176.80	18
	Concrete Works for Ground Beam for Fences [Fence a	20	14-Apr-26	06-May-26	17-Dec-26	10-Jan-27	100%	0%	200,048.00	0.00	0.00	1200.00	0.00	0.00	200,048.00	200,048.00	18
	Plster Works for Fences [Fence and Gate Segment -01]	12	07-May-26	20-May-26	10-Jan-27	24-Jan-27	100%	0%	16,329.00	0.00	0.00	900.00	0.00	0.00	16,329.00	16,329.00	18
	Installation of Metal Fence [Fence and Gate Segment	14	21-May-26	10-Jun-26	24-Jan-27	14-Feb-27	100%	0%	584,610.00	0.00	0.00	350.00	0.00	0.00	584,610.00	584,610.00	18
	Paint On Cement Plaster [Fence and Gate Segment -(	10	11-Jun-26	22-Jun-26	14-Feb-27	27-Feb-27	100%	0%	16,329.00	0.00	0.00	375.00	0.00	0.00	16,329.00	16,329.00	18
	Fence and Gate Segment -02 (From 0	215	23-Jun-26	29-Oct-26	25-Mar-26 A	27-Apr-27	99.75%	58.79%	1,107,100.80	652,515.58	652,515.16	5300.00	3582.50	3582.50	1,109,822.30	1,109,822.30	18
	Fence	215	23-Jun-26	29-Oct-26	25-Mar-26 A	27-Apr-27	99.75%	58.79%	1,107,100.80	652,515.58	652,515.16	5300.00	3582.50	3582.50	1,109,822.30	1,109,822.30	18
	Excavation for Fences [Fence and Gate Segment -02]	10	23-Jun-26	04-Jul-26	25-Mar-26 A	02-Mar-27	100%	85%	3,941.20	3,350.02	3,350.02	1500.00	1275.00	1275.00	3,941.20	3,941.20	18
	Lean concrete for Foundation [Fence and Gate Segme	4	05-Jul-26	08-Jul-26	02-Apr-26 A	03-Mar-27	100%	85%	18,814.00	15,992.33	15,991.90	450.00	382.50	382.50	18,814.00	18,814.00	18
	Reinforced concrete Structure [Fence and Gate Segm	20	09-Jul-26	01-Aug-26	04-Apr-26 A	09-Mar-27	100%	85%	189,335.00	160,934.75	160,934.75	450.00	382.50	382.50	189,335.00	189,335.00	18
	Spraying of bituminous paint waterproofing for R.C fou	10	02-Aug-26	12-Aug-26	02-May-26 A	11-Mar-27	100%	85%	39,255.30	33,367.01	33,367.01	150.00	127.50	127.50	39,255.30	39,255.30	18
	Embankments to the Fences [Fence and Gate Segme	8	13-Aug-26	22-Aug-26	09-May-26 A	14-Mar-27	100%	85%	41,176.80	35,000.28	35,000.28	900.00	765.00	765.00	41,176.80	41,176.80	18
	Concrete Works for Ground Beam for Fences [Fence a	20	23-Aug-26	14-Sep-26	12-May-26 A	20-Mar-27	100%	85%	200,032.00	170,027.20	170,027.20	600.00	510.00	510.00	200,032.00	200,032.00	18
	Plster Works for Fences [Fence and Gate Segment -02]	12	15-Sep-26	29-Sep-26	20-Mar-27	03-Apr-27	100%	0%	16,329.00	0.00	0.00	900.00	0.00	0.00	16,329.00	16,329.00	18
	Installation of Metal Fence [Fence and Gate Segment	14	30-Sep-26	15-Oct-26	02-Sep-26 A	13-Apr-27	100%	40%	584,610.00	233,844.00	233,844.00	350.00	140.00	140.00	584,610.00	584,610.00	18
	Paint On Cement Plaster [Fence and Gate Segment -(	12	17-Oct-26	29-Oct-26	13-Apr-27	27-Apr-27	83.33%	0%	13,607.50	0.00	0.00	0.00	0.00	0.00	16,329.00	16,329.00	18
	Fence and Gate Segment -03 (From 1	188	31-Oct-26	14-Apr-27	25-Jan-26 A	26-Jun-27	0%	96.16%	0.00	3,546,731.70	3,546,731.20	0.00	5299.50	5299.50	3,688,384.30	3,688,384.30	18

© Oracle Corporation

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Actual Total Cost	Earned Value Cost	Planned Value Labor Units	Actual Labor Units	Earned Value Labor Units	Budgeted Total Cost	At Completion Total Cost	Total Float
	Fence	136	31-Oct-26	13-Mar-27	25-Jan-26 A	19-May-27	0%	98.96%	0.00	3,546,731.70	3,546,731.20	0.00	5299.50	5299.50	3,583,864.30	3,583,864.30	50
	Excavation for Fences [Fence and Gate Segment -03]	10	31-Oct-26	10-Nov-26	25-Jan-26 A	17-Mar-26 A	0%	100%	0.00	3,941.20	3,941.20	0.00	1650.00	1650.00	3,941.20	3,941.20	
	Lean concrete for Foundation [Fence and Gate Segme	4	11-Nov-26	15-Nov-26	31-Jan-26 A	20-Apr-26 A	0%	100%	0.00	18,814.50	18,814.00	0.00	550.00	550.00	18,814.00	18,814.00	
	Reinforced concrete Structure [Fence and Gate Segm	20	16-Nov-26	08-Dec-26	11-Feb-26 A	27-Jul-26 A	0%	100%	0.00	2,663,377.00	2,663,377.00	0.00	670.00	670.00	2,663,377.00	2,663,377.00	
	Spraying of bituminous paint waterproofing for R.C fou	10	09-Dec-26	20-Dec-26	18-Feb-26 A	04-Aug-26	0%	100%	0.00	39,255.30	39,255.30	0.00	150.00	150.00	39,255.30	39,255.30	
	Embankments to the Fences [Fence and Gate Segme	8	21-Dec-26	29-Dec-26	01-Apr-26 A	09-Aug-26	0%	100%	0.00	41,176.80	41,176.80	0.00	900.00	900.00	41,176.80	41,176.80	
	Concrete Works for Ground Beam for Fences [Fence a	20	30-Dec-26	21-Jan-27	11-Apr-26 A	20-Aug-26	0%	100%	0.00	200,032.00	200,032.00	0.00	680.00	680.00	200,032.00	200,032.00	
	Plster Works for Fences [Fence and Gate Segment -03]	12	23-Jan-27	04-Feb-27	01-Aug-26 A	05-May-27	0%	40%	0.00	6,531.60	6,531.60	0.00	360.00	360.00	16,329.00	16,329.00	18
	Installation of Metal Fence [Fence and Gate Segment	14	06-Feb-27	27-Feb-27	14-May-26 A	05-May-27	0%	97%	0.00	567,071.70	567,071.70	0.00	339.50	339.50	584,610.00	584,610.00	18
	Paint On Cement Plaster [Fence and Gate Segment -(	12	28-Feb-27	13-Mar-27	19-Sep-26 A	19-May-27	0%	40%	0.00	6,531.60	6,531.60	0.00	0.00	0.00	16,329.00	16,329.00	50
	Gate	40	28-Feb-27	14-Apr-27	05-May-27	26-Jun-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	104,520.00	104,520.00	18
	Installation of Main Entrance Motorized Gate [Fence a	20	28-Feb-27	22-Mar-27	05-May-27	02-Jun-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	80,400.00	80,400.00	18
	Installation of Pedestrain Gate [Fence and Gate Segm	20	23-Mar-27	14-Apr-27	02-Jun-27	26-Jun-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	24,120.00	24,120.00	18
	Fence and Gate Segment -04 (From 2	124	14-Mar-27	13-Jul-27	25-Dec-25 A	01-Sep-27	0%	99.85%	0.00	1,108,189.90	1,108,189.40	0.00	7995.00	7995.00	1,109,822.30	1,109,822.30	-39
	Fence	124	14-Mar-27	13-Jul-27	25-Dec-25 A	01-Sep-27	0%	99.85%	0.00	1,108,189.90	1,108,189.40	0.00	7995.00	7995.00	1,109,822.30	1,109,822.30	-39
	Excavation for Fences [Fence and Gate Segment -04]	10	14-Mar-27	24-Mar-27	25-Dec-25 A	27-Jan-26 A	0%	100%	0.00	3,941.20	3,941.20	0.00	1500.00	1500.00	3,941.20	3,941.20	
	Lean concrete for Foundation [Fence and Gate Segme	4	25-Mar-27	29-Mar-27	06-Jan-26 A	18-Feb-26 A	0%	100%	0.00	18,814.50	18,814.00	0.00	450.00	450.00	18,814.00	18,814.00	
	Reinforced concrete Structure [Fence and Gate Segm	20	30-Mar-27	21-Apr-27	07-Jan-26 A	15-Apr-26 A	0%	100%	0.00	189,335.00	189,335.00	0.00	1990.00	1990.00	189,335.00	189,335.00	
	Spraying of bituminous paint waterproofing for R.C fou	10	22-Apr-27	03-May-27	13-Jan-26 A	16-Apr-26 A	0%	100%	0.00	39,255.30	39,255.30	0.00	730.00	730.00	39,255.30	39,255.30	
	Embankments to the Fences [Fence and Gate Segme	8	04-May-27	12-May-27	10-Feb-26 A	22-Apr-26 A	0%	100%	0.00	41,176.80	41,176.80	0.00	1100.00	1100.00	41,176.80	41,176.80	
	Concrete Works for Ground Beam for Fences [Fence a	20	13-May-27	09-Jun-27	17-Jan-26 A	30-Jun-26 A	0%	100%	0.00	200,032.00	200,032.00	0.00	1020.00	1020.00	200,032.00	200,032.00	
	Installation of Metal Fence [Fence and Gate Segment	7	22-Jun-27	29-Jun-27	22-Apr-26 A	19-Aug-26	0%	100%	0.00	584,610.00	584,610.00	0.00	350.00	350.00	584,610.00	584,610.00	
	Plster Works for Fences [Fence and Gate Segment -04]	10	10-Jun-27	21-Jun-27	01-Sep-26 A	27-Jun-27	0%	95%	0.00	15,512.55	15,512.55	0.00	855.00	855.00	16,329.00	16,329.00	17
	Paint On Cement Plaster [Fence and Gate Segment -(	12	30-Jun-27	13-Jul-27	11-May-26 A	01-Sep-27	0%	95%	0.00	15,512.55	15,512.55	0.00	0.00	0.00	16,329.00	16,329.00	-39
	Fence and Gate Segment -05 (From 2	82	14-Jul-27	18-Oct-27	01-Sep-27	07-Dec-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	1,109,824.70	1,109,824.70	-39
	Fence	82	14-Jul-27	18-Oct-27	01-Sep-27	07-Dec-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	1,109,824.70	1,109,824.70	-39
	Excavation for Fences [Fence and Gate Segment -05]	10	14-Jul-27	25-Jul-27	01-Sep-27	13-Sep-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	3,941.20	3,941.20	-39
	Lean concrete for Foundation [Fence and Gate Segme	4	26-Jul-27	29-Jul-27	13-Sep-27	18-Sep-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	18,814.00	18,814.00	-39
	Reinforced concrete Structure [Fence and Gate Segm	20	31-Jul-27	22-Aug-27	18-Sep-27	12-Oct-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	189,335.00	189,335.00	-39
	Spraying of bituminous paint waterproofing for R.C fou	10	23-Aug-27	02-Sep-27	12-Oct-27	24-Oct-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	39,255.30	39,255.30	-39
	Embankments to the Fences [Fence and Gate Segme	4	04-Sep-27	07-Sep-27	24-Oct-27	28-Oct-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	41,176.80	41,176.80	-39
	Concrete Works for Ground Beam for Fences [Fence a	15	08-Sep-27	26-Sep-27	28-Oct-27	15-Nov-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	200,032.00	200,032.00	-39
	Plster Works for Fences [Fence and Gate Segment -05]	6	27-Sep-27	03-Oct-27	15-Nov-27	22-Nov-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	16,329.00	16,329.00	-39
	Installation of Metal Fence [Fence and Gate Segment	7	04-Oct-27	11-Oct-27	22-Nov-27	30-Nov-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	584,610.00	584,610.00	-39
	Paint On Cement Plaster [Fence and Gate Segment -(	6	12-Oct-27	18-Oct-27	30-Nov-27	07-Dec-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	16,331.40	16,331.40	-39
	Roundabout & Landscape	227	14-Mar-27	18-Oct-27	03-Aug-27	25-Apr-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	2,047,352.90	2,047,352.90	-163
	Local – 01	168	14-Mar-27	10-Oct-27	03-Aug-27	16-Feb-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	705,970.70	705,970.70	-104
	LOCAL - 01 Segment-01 (From 0+0	141	14-Mar-27	09-Oct-27	03-Aug-27	16-Jan-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	513,701.90	513,701.90	-77
	Irrigation Works	101	14-Mar-27	22-Jul-27	03-Aug-27	30-Nov-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	408,833.80	408,833.80	-103
	Secondary Irrigation	101	14-Mar-27	22-Jul-27	03-Aug-27	30-Nov-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	408,833.80	408,833.80	-103
	Pipe Work	60	14-Mar-27	05-Jun-27	03-Aug-27	13-Oct-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	124,402.80	124,402.80	-111

© Oracle Corporation

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Actual Total Cost	Earned Value Cost	Planned Value Labor Units	Actual Labor Units	Earned Value Labor Units	Budgeted Total Cost	At Completion Total Cost	Total Float
	Excavation for Secondary Irrigation [Local – 01 Segme	8	14-Mar-27	22-Mar-27	03-Aug-27	12-Aug-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	1,241.40	1,241.40	-111
	Sand bedding for Secondary Irrigation [Local – 01 Seg	5	23-Mar-27	28-Mar-27	12-Aug-27	18-Aug-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-111
	Installation of Pipe for Secondary Irrigation [Local – 01	10	29-Mar-27	08-Apr-27	18-Aug-27	30-Aug-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	3,715.20	3,715.20	-111
	Sand Surround for Secondary Irrigation [Local – 01 Se	5	10-Apr-27	14-Apr-27	30-Aug-27	05-Sep-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-111
	Installation of Micron Marker Magnetic Tape [Local – 0	10	15-Apr-27	26-Apr-27	05-Sep-27	16-Sep-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-111
	Backfilling to Subgrade Elevation [Local – 01 Segment	5	27-Apr-27	02-May-27	16-Sep-27	22-Sep-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	1,237.80	1,237.80	-111
	Installation of tubing for risers connections from laterals	17	12-May-27	05-Jun-27	22-Sep-27	13-Oct-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	118,208.40	118,208.40	-111
	Valves and Controller	41	06-Jun-27	22-Jul-27	13-Oct-27	30-Nov-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	284,431.00	284,431.00	-103
	Installation of Electrical Solenoid Valve [Local – 01 Se	5	06-Jun-27	10-Jun-27	13-Oct-27	19-Oct-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	4,355.00	4,355.00	-103
	Installation of quick coupler valve [Local – 01 Segment	5	12-Jun-27	16-Jun-27	19-Oct-27	25-Oct-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	6,030.00	6,030.00	-103
	Installation of a Flush valve [Local – 01 Segment-01]	5	17-Jun-27	22-Jun-27	25-Oct-27	31-Oct-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	13,400.00	13,400.00	-103
	Installation of Advanced Irrigation controller [Local – 01	7	23-Jun-27	30-Jun-27	31-Oct-27	08-Nov-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	234,500.00	234,500.00	-103
	Install single station decoder for valve connection [Loc	7	01-Jul-27	08-Jul-27	08-Nov-27	16-Nov-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	6,700.00	6,700.00	-103
	Installation of Decoder cables 12 AWG between valves	12	10-Jul-27	22-Jul-27	16-Nov-27	30-Nov-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	19,446.00	19,446.00	-103
	Curbs and edging	2	24-Jul-27	25-Jul-27	30-Nov-27	02-Dec-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	4,100.40	4,100.40	-103
	Installation of Curbs and edging [Local – 01 Segment-	2	24-Jul-27	25-Jul-27	30-Nov-27	02-Dec-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	4,100.40	4,100.40	-103
	Landscape	38	26-Jul-27	09-Oct-27	02-Dec-27	16-Jan-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	100,767.70	100,767.70	-77
	Site preparation for Planting Area [Local – 01 Segment	9	26-Jul-27	04-Aug-27	02-Dec-27	13-Dec-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	20,153.10	20,153.10	-103
	Placing Agricutural Soil [Local – 01 Segment-01]	9	05-Aug-27	15-Aug-27	13-Dec-27	23-Dec-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	20,155.30	20,155.30	-103
	Planting Shrubs And Ground Cover [Local – 01 Segme	20	15-Sep-27	09-Oct-27	23-Dec-27	16-Jan-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	60,459.30	60,459.30	-77
	LOCAL - 01 Segment-02 (From 1+0	107	06-Jun-27	09-Oct-27	13-Oct-27	15-Feb-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	94,626.90	94,626.90	-103
	Irrigation Works	78	06-Jun-27	04-Sep-27	13-Oct-27	12-Jan-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	59,671.60	59,671.60	-103
	Secondary Irrigation	78	06-Jun-27	04-Sep-27	13-Oct-27	12-Jan-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	59,671.60	59,671.60	-103
	Pipe Work	47	06-Jun-27	29-Jul-27	13-Oct-27	07-Dec-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	41,464.20	41,464.20	-111
	Excavation for Secondary Irrigation [Local – 01 Segme	5	06-Jun-27	10-Jun-27	13-Oct-27	19-Oct-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	412.00	412.00	-111
	Sand bedding for Secondary Irrigation [Local – 01 Seg	5	12-Jun-27	16-Jun-27	19-Oct-27	25-Oct-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-111
	Installation of Pipe for Secondary Irrigation [Local – 01	5	17-Jun-27	22-Jun-27	25-Oct-27	31-Oct-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	1,237.80	1,237.80	-111
	Sand Surround for Secondary Irrigation [Local – 01 Se	5	23-Jun-27	28-Jun-27	31-Oct-27	06-Nov-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-111
	Installation of Micron Marker Magnetic Tape [Local – 0	5	29-Jun-27	04-Jul-27	06-Nov-27	11-Nov-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-111
	Backfilling to Subgrade Elevation [Local – 01 Segment	5	05-Jul-27	10-Jul-27	11-Nov-27	17-Nov-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	412.00	412.00	-111
	Installation of tubing for risers connections from laterals	17	11-Jul-27	29-Jul-27	17-Nov-27	07-Dec-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	39,402.40	39,402.40	-111
	Valves and Controller	17	16-Aug-27	04-Sep-27	23-Dec-27	12-Jan-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	18,207.40	18,207.40	-103
	Installation of a Flush valve [Local – 01 Segment-02]	5	16-Aug-27	21-Aug-27	23-Dec-27	29-Dec-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	11,725.00	11,725.00	-103
	Installation of Decoder cables 12 AWG between valves	12	22-Aug-27	04-Sep-27	29-Dec-27	12-Jan-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	6,482.40	6,482.40	-103
	Curbs and edging	2	05-Sep-27	06-Sep-27	12-Jan-28	15-Jan-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	1,366.80	1,366.80	-103
	Installation of Curbs and edging [Local – 01 Segment-	2	05-Sep-27	06-Sep-27	12-Jan-28	15-Jan-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	1,366.80	1,366.80	-103
	Landscape	27	07-Sep-27	09-Oct-27	15-Jan-28	15-Feb-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	33,588.50	33,588.50	-103
	Site preparation for Planting Area [Local – 01 Segment	9	07-Sep-27	16-Sep-27	15-Jan-28	25-Jan-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	6,717.70	6,717.70	-103
	Placing Agricutural Soil [Local – 01 Segment-02]	9	18-Sep-27	28-Sep-27	25-Jan-28	05-Feb-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	6,717.70	6,717.70	-103
	Planting Shrubs And Ground Cover [Local – 01 Segme	9	29-Sep-27	09-Oct-27	05-Feb-28	15-Feb-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	20,153.10	20,153.10	-103
	LOCAL - 01 Segment-03 (From 2+1	61	31-Jul-27	10-Oct-27	07-Dec-27	16-Feb-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	97,641.90	97,641.90	-104
	Irrigation Works	56	31-Jul-27	04-Oct-27	07-Dec-27	10-Feb-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	62,686.60	62,686.60	-99

© Oracle Corporation

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Actual Total Cost	Earned Value Cost	Planned Value Labor Units	Actual Labor Units	Earned Value Labor Units	Budgeted Total Cost	At Completion Total Cost	Total Float
	Secondary Irrigation	56	31-Jul-27	04-Oct-27	07-Dec-27	10-Feb-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	62,686.60	62,686.60	-99
	Pipe Work	56	31-Jul-27	04-Oct-27	07-Dec-27	10-Feb-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	41,464.20	41,464.20	-99
	Excavation for Secondary Irrigation [Local – 01 Segme	5	31-Jul-27	04-Aug-27	07-Dec-27	13-Dec-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	412.00	412.00	-111
	Sand bedding for Secondary Irrigation [Local – 01 Seg	5	05-Aug-27	10-Aug-27	13-Dec-27	19-Dec-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-104
	Installation of Pipe for Secondary Irrigation [Local – 01	5	11-Aug-27	16-Aug-27	19-Dec-27	25-Dec-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	1,237.80	1,237.80	-104
	Sand Surround for Secondary Irrigation [Local – 01 Se	8	17-Aug-27	25-Aug-27	25-Dec-27	03-Jan-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-99
	Installation of Micron Marker Magnetic Tape [Local – 0	8	26-Aug-27	04-Sep-27	03-Jan-28	12-Jan-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-99
	Backfilling to Subgrade Elevation [Local – 01 Segment	8	05-Sep-27	13-Sep-27	12-Jan-28	22-Jan-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	412.00	412.00	-99
	Installation of tubing for risers connections from laterals	17	14-Sep-27	04-Oct-27	22-Jan-28	10-Feb-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	39,402.40	39,402.40	-99
	Valves and Controller	17	17-Aug-27	05-Sep-27	25-Dec-27	13-Jan-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	21,222.40	21,222.40	-104
	Installation of a Flush valve [Local – 01 Segment-03]	5	17-Aug-27	22-Aug-27	25-Dec-27	30-Dec-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	14,740.00	14,740.00	-104
	Installation of Decoder cables 12 AWG between valves	12	23-Aug-27	05-Sep-27	30-Dec-27	13-Jan-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	6,482.40	6,482.40	-104
	Curbs and edging	2	06-Sep-27	07-Sep-27	13-Jan-28	16-Jan-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	1,366.80	1,366.80	-104
	Installation of Curbs and edging [Local – 01 Segment-	2	06-Sep-27	07-Sep-27	13-Jan-28	16-Jan-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	1,366.80	1,366.80	-104
	Landscape	27	08-Sep-27	10-Oct-27	16-Jan-28	16-Feb-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	33,588.50	33,588.50	-104
	Site preparation for Planting Area [Local – 01 Segment	9	08-Sep-27	18-Sep-27	16-Jan-28	26-Jan-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	6,717.70	6,717.70	-104
	Placing Agricutural Soil [Local – 01 Segment-03]	9	19-Sep-27	29-Sep-27	26-Jan-28	06-Feb-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	6,717.70	6,717.70	-104
	Planting Shrubs And Ground Cover [Local – 01 Segme	9	30-Sep-27	10-Oct-27	06-Feb-28	16-Feb-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	20,153.10	20,153.10	-104
	Local – 02	63	05-Aug-27	18-Oct-27	13-Dec-27	24-Feb-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	104,341.90	104,341.90	-111
	Irrigation Works	53	05-Aug-27	06-Oct-27	13-Dec-27	13-Feb-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	69,386.60	69,386.60	-101
	Secondary Irrigation	53	05-Aug-27	06-Oct-27	13-Dec-27	13-Feb-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	69,386.60	69,386.60	-101
	Pipe Work	53	05-Aug-27	06-Oct-27	13-Dec-27	13-Feb-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	41,464.20	41,464.20	-101
	Excavation for Secondary Irrigation [Local – 02]	4	05-Aug-27	09-Aug-27	13-Dec-27	18-Dec-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	412.00	412.00	-111
	Sand bedding for Secondary Irrigation [Local – 02]	4	10-Aug-27	14-Aug-27	18-Dec-27	22-Dec-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-111
	Installation of Pipe for Secondary Irrigation [Local – 02]	4	15-Aug-27	18-Aug-27	22-Dec-27	27-Dec-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	1,237.80	1,237.80	-111
	Sand Surround for Secondary Irrigation [Local – 02]	8	19-Aug-27	28-Aug-27	27-Dec-27	05-Jan-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-101
	Installation of Micron Marker Magnetic Tape [Local – 0	8	29-Aug-27	06-Sep-27	05-Jan-28	15-Jan-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-101
	Backfilling to Subgrade Elevation [Local – 02]	10	07-Sep-27	18-Sep-27	15-Jan-28	26-Jan-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	412.00	412.00	-101
	Installation of tubing for risers connections from laterals	15	19-Sep-27	06-Oct-27	26-Jan-28	13-Feb-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	39,402.40	39,402.40	-101
	Valves and Controller	30	19-Aug-27	22-Sep-27	27-Dec-27	31-Jan-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	27,922.40	27,922.40	-111
	Installation of Electrical Solenoid Valve [Local – 02]	5	19-Aug-27	24-Aug-27	27-Dec-27	02-Jan-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	5,025.00	5,025.00	-111
	Installation of quick coupler valve [Local – 02]	5	25-Aug-27	30-Aug-27	02-Jan-28	08-Jan-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	3,015.00	3,015.00	-111
	Installation of a Flush valve [Local – 02]	4	31-Aug-27	04-Sep-27	08-Jan-28	12-Jan-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	6,700.00	6,700.00	-111
	Install single station decoder for valve connection [Loc	7	05-Sep-27	12-Sep-27	12-Jan-28	20-Jan-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	6,700.00	6,700.00	-111
	Installation of Decoder cables 12 AWG between valves	9	13-Sep-27	22-Sep-27	20-Jan-28	31-Jan-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	6,482.40	6,482.40	-111
	Curbs and edging	3	25-Sep-27	27-Sep-27	31-Jan-28	03-Feb-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	1,366.80	1,366.80	-111
	Installation of Curbs and edging [Local – 02]	3	25-Sep-27	27-Sep-27	31-Jan-28	03-Feb-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	1,366.80	1,366.80	-111
	Landscape	18	28-Sep-27	18-Oct-27	03-Feb-28	24-Feb-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	33,588.50	33,588.50	-111
	Site preparation for Planting Area [Local – 02]	6	28-Sep-27	04-Oct-27	03-Feb-28	10-Feb-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	6,717.70	6,717.70	-111
	Placing Agricutural Soil [Local – 02]	6	05-Oct-27	11-Oct-27	10-Feb-28	17-Feb-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	6,717.70	6,717.70	-111
	Planting Shrubs And Ground Cover [Local – 02]	6	12-Oct-27	18-Oct-27	17-Feb-28	24-Feb-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	20,153.10	20,153.10	-111

© Oracle Corporation

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Actual Total Cost	Earned Value Cost	Planned Value Labor Units	Actual Labor Units	Earned Value Labor Units	Budgeted Total Cost	At Completion Total Cost	Total Float
	Local – 04	55	05-Aug-27	09-Oct-27	13-Dec-27	15-Feb-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	89,602.70	89,602.70	-103
	Irrigation Works	43	05-Aug-27	25-Sep-27	13-Dec-27	01-Feb-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	54,647.40	54,647.40	-103
	Secondary Irrigation	43	05-Aug-27	25-Sep-27	13-Dec-27	01-Feb-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	54,647.40	54,647.40	-103
	Pipe Work	29	05-Aug-27	07-Sep-27	13-Dec-27	16-Jan-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	41,465.00	41,465.00	-103
	Excavation for Secondary Irrigation [Local – 04]	3	05-Aug-27	08-Aug-27	13-Dec-27	16-Dec-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	412.00	412.00	-104
	Sand bedding for Secondary Irrigation [Local – 04]	6	09-Aug-27	15-Aug-27	16-Dec-27	23-Dec-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-103
	Installation of Pipe for Secondary Irrigation [Local – 04]	8	16-Aug-27	24-Aug-27	23-Dec-27	02-Jan-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	1,237.80	1,237.80	-103
	Sand Surround for Secondary Irrigation [Local – 04]	3	25-Aug-27	28-Aug-27	02-Jan-28	05-Jan-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-103
	Installation of Micron Marker Magnetic Tape [Local – 0	5	29-Aug-27	02-Sep-27	05-Jan-28	11-Jan-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-103
	Backfilling to Subgrade Elevation [Local – 04]	2	04-Sep-27	05-Sep-27	11-Jan-28	13-Jan-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	412.00	412.00	-103
	Installation of tubing for risers connections from laterals	2	06-Sep-27	07-Sep-27	13-Jan-28	16-Jan-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	39,403.20	39,403.20	-103
	Valves and Controller	26	25-Aug-27	25-Sep-27	02-Jan-28	01-Feb-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	13,182.40	13,182.40	-103
	Installation of Electrical Solenoid Valve [Local – 04]	6	25-Aug-27	31-Aug-27	02-Jan-28	09-Jan-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-103
	Installation of quick coupler valve [Local – 04]	6	01-Sep-27	07-Sep-27	09-Jan-28	16-Jan-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-103
	Installation of a Flush valve [Local – 04]	5	08-Sep-27	13-Sep-27	16-Jan-28	22-Jan-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	6,700.00	6,700.00	-103
	Install single station decoder for valve connection [Loc	7	14-Sep-27	21-Sep-27	22-Jan-28	30-Jan-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-103
	Installation of Decoder cables 12 AWG between valves	2	22-Sep-27	25-Sep-27	30-Jan-28	01-Feb-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	6,482.40	6,482.40	-103
	Curbs and edging	3	26-Sep-27	28-Sep-27	01-Feb-28	05-Feb-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	1,366.80	1,366.80	-103
	Installation of Curbs and edging [Local – 04]	3	26-Sep-27	28-Sep-27	01-Feb-28	05-Feb-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	1,366.80	1,366.80	-103
	Landscape	9	29-Sep-27	09-Oct-27	05-Feb-28	15-Feb-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	33,588.50	33,588.50	-103
	Site preparation for Planting Area [Local – 04]	3	29-Sep-27	02-Oct-27	05-Feb-28	08-Feb-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	6,717.70	6,717.70	-103
	Placing Agricutural Soil [Local – 04]	3	03-Oct-27	05-Oct-27	08-Feb-28	12-Feb-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	6,717.70	6,717.70	-103
	Planting Shrubs And Ground Cover [Local – 04]	3	06-Oct-27	09-Oct-27	12-Feb-28	15-Feb-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	20,153.10	20,153.10	-103
	Local – 06	56	05-Aug-27	10-Oct-27	13-Dec-27	16-Feb-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	100,322.70	100,322.70	-104
	Irrigation Works	41	05-Aug-27	21-Sep-27	13-Dec-27	30-Jan-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	65,367.40	65,367.40	-104
	Secondary Irrigation	41	05-Aug-27	21-Sep-27	13-Dec-27	30-Jan-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	65,367.40	65,367.40	-104
	Pipe Work	17	05-Aug-27	24-Aug-27	13-Dec-27	02-Jan-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	41,465.00	41,465.00	-104
	Excavation for Secondary Irrigation [Local – 06]	3	05-Aug-27	08-Aug-27	13-Dec-27	16-Dec-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	412.00	412.00	-104
	Installation of Pipe for Secondary Irrigation [Local – 06]	3	09-Aug-27	11-Aug-27	16-Dec-27	20-Dec-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	1,237.80	1,237.80	-104
	Backfilling to Subgrade Elevation [Local – 06]	3	12-Aug-27	15-Aug-27	20-Dec-27	23-Dec-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	412.00	412.00	-104
	Installation of tubing for risers connections from laterals	8	16-Aug-27	24-Aug-27	23-Dec-27	02-Jan-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	39,403.20	39,403.20	-104
	Valves and Controller	24	25-Aug-27	21-Sep-27	02-Jan-28	30-Jan-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	23,902.40	23,902.40	-104
	Installation of Electrical Solenoid Valve [Local – 06]	4	25-Aug-27	29-Aug-27	02-Jan-28	06-Jan-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	4,355.00	4,355.00	-104
	Installation of quick coupler valve [Local – 06]	4	30-Aug-27	02-Sep-27	06-Jan-28	11-Jan-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	3,015.00	3,015.00	-104
	Installation of a Flush valve [Local – 06]	5	04-Sep-27	08-Sep-27	11-Jan-28	17-Jan-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	6,700.00	6,700.00	-104
	Install single station decoder for valve connection [Loc	5	09-Sep-27	14-Sep-27	17-Jan-28	23-Jan-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	3,350.00	3,350.00	-104
	Installation of Decoder cables 12 AWG between valves	6	15-Sep-27	21-Sep-27	23-Jan-28	30-Jan-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	6,482.40	6,482.40	-104
	Curbs and edging	3	22-Sep-27	26-Sep-27	30-Jan-28	02-Feb-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	1,366.80	1,366.80	-104
	Installation of Curbs and edging [Local – 06]	3	22-Sep-27	26-Sep-27	30-Jan-28	02-Feb-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	1,366.80	1,366.80	-104
	Landscape	12	27-Sep-27	10-Oct-27	02-Feb-28	16-Feb-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	33,588.50	33,588.50	-104
	Site preparation for Planting Area [Local – 06]	4	27-Sep-27	30-Sep-27	02-Feb-28	07-Feb-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	6,717.70	6,717.70	-104

© Oracle Corporation

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Actual Total Cost	Earned Value Cost	Planned Value Labor Units	Actual Labor Units	Earned Value Labor Units	Budgeted Total Cost	At Completion Total Cost	Total Float
	Placing Agricutural Soil [Local – 06]	4	02-Oct-27	05-Oct-27	07-Feb-28	12-Feb-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	6,717.70	6,717.70	-104
	Planting Shrubs And Ground Cover [Local – 06]	4	06-Oct-27	10-Oct-27	12-Feb-28	16-Feb-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	20,153.10	20,153.10	-104
	Roundabout - 01 (L01 & L04)	153	07-Apr-27	07-Oct-27	20-Oct-27	15-Apr-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	349,038.30	349,038.30	-154
	Irrigation Works	96	07-Apr-27	01-Aug-27	20-Oct-27	08-Feb-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	209,216.00	209,216.00	-154
	Secondary Irrigation	96	07-Apr-27	01-Aug-27	20-Oct-27	08-Feb-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	209,216.00	209,216.00	-154
	Pipe Work	96	07-Apr-27	01-Aug-27	20-Oct-27	08-Feb-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	165,867.00	165,867.00	-154
	Excavation for Secondary Irrigation [Roundabout : 01]	11	07-Apr-27	19-Apr-27	20-Oct-27	01-Nov-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	1,651.60	1,651.60	-163
	Sand bedding for Secondary Irrigation [Roundabout : (	11	20-Apr-27	02-May-27	02-Nov-27	14-Nov-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-163
	Installation of Pipe for Secondary Irrigation [Roundabo	11	03-May-27	19-May-27	15-Nov-27	27-Nov-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	4,953.00	4,953.00	-163
	Sand Surround for Secondary Irrigation [Roundabout :	14	20-May-27	05-Jun-27	28-Nov-27	13-Dec-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-154
	Installation of Micron Marker Magnetic Tape [Roundab	14	06-Jun-27	21-Jun-27	14-Dec-27	29-Dec-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-154
	Backfilling to Subgrade Elevation [Roundabout : 01]	14	22-Jun-27	07-Jul-27	30-Dec-27	15-Jan-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	1,651.60	1,651.60	-154
	Installation of tubing for risers connections from laterals	21	08-Jul-27	01-Aug-27	16-Jan-28	08-Feb-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	157,610.80	157,610.80	-154
	Valves and Controller	49	20-May-27	30-Jun-27	28-Nov-27	23-Jan-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	43,349.00	43,349.00	-152
	Installation of Electrical Solenoid Valve [Roundabout :	5	20-May-27	25-May-27	28-Nov-27	02-Dec-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	4,355.00	4,355.00	-163
	Installation of quick coupler valve [Roundabout : 01]	5	26-May-27	31-May-27	04-Dec-27	08-Dec-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	3,015.00	3,015.00	-163
	Installation of a Flush valve [Roundabout : 01]	11	01-Jun-27	13-Jun-27	09-Dec-27	21-Dec-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	6,700.00	6,700.00	-163
	Install single station decoder for valve connection [Rou	14	15-Jun-27	30-Jun-27	22-Dec-27	06-Jan-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	3,350.00	3,350.00	-152
	Catch	14			08-Jan-28	23-Jan-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	25,929.00	25,929.00	-152
	Curbs and edging	12	18-Jul-27	31-Jul-27	24-Jan-28	06-Feb-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	5,467.20	5,467.20	-152
	Installation of Curbs and edging [Roundabout : 01]	12	18-Jul-27	31-Jul-27	24-Jan-28	06-Feb-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	5,467.20	5,467.20	-152
	Landscape	57	02-Aug-27	07-Oct-27	09-Feb-28	15-Apr-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	134,355.10	134,355.10	-154
	Site preparation for Planting Area [Roundabout : 01]	19	02-Aug-27	23-Aug-27	09-Feb-28	01-Mar-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	26,870.80	26,870.80	-154
	Placing Agricutural Soil [Roundabout : 01]	19	24-Aug-27	14-Sep-27	02-Mar-28	23-Mar-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	26,870.80	26,870.80	-154
	Planting Shrubs And Ground Cover [Roundabout : 01]	19	15-Sep-27	07-Oct-27	25-Mar-28	15-Apr-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	80,613.50	80,613.50	-154
	Roundabout - 02 (L01 & L03)	108	14-Jun-27	18-Oct-27	22-Dec-27	25-Apr-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	349,038.30	349,038.30	-163
	Irrigation Works	96	14-Jun-27	04-Oct-27	22-Dec-27	11-Apr-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	209,216.00	209,216.00	-151
	Secondary Irrigation	96	14-Jun-27	04-Oct-27	22-Dec-27	11-Apr-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	209,216.00	209,216.00	-151
	Pipe Work	96	14-Jun-27	04-Oct-27	22-Dec-27	11-Apr-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	165,867.00	165,867.00	-151
	Excavation for Secondary Irrigation [Roundabout : 02]	11	14-Jun-27	26-Jun-27	22-Dec-27	03-Jan-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	1,651.60	1,651.60	-163
	Sand bedding for Secondary Irrigation [Roundabout : (	11	27-Jun-27	08-Jul-27	04-Jan-28	16-Jan-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-163
	Installation of Pipe for Secondary Irrigation [Roundabo	11	10-Jul-27	21-Jul-27	17-Jan-28	29-Jan-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	4,953.00	4,953.00	-163
	Sand Surround for Secondary Irrigation [Roundabout :	14	22-Jul-27	07-Aug-27	30-Jan-28	14-Feb-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-151
	Installation of Micron Marker Magnetic Tape [Roundab	14	08-Aug-27	23-Aug-27	15-Feb-28	01-Mar-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-151
	Backfilling to Subgrade Elevation [Roundabout : 02]	14	24-Aug-27	08-Sep-27	02-Mar-28	18-Mar-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	1,651.60	1,651.60	-151
	Installation of tubing for risers connections from laterals	21	09-Sep-27	04-Oct-27	19-Mar-28	11-Apr-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	157,610.80	157,610.80	-151
	Valves and Controller	42	22-Jul-27	08-Sep-27	30-Jan-28	18-Mar-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	43,349.00	43,349.00	-163
	Installation of Electrical Solenoid Valve [Roundabout :	5	22-Jul-27	27-Jul-27	30-Jan-28	03-Feb-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	4,355.00	4,355.00	-163
	Installation of quick coupler valve [Roundabout : 02]	5	28-Jul-27	02-Aug-27	05-Feb-28	09-Feb-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	3,015.00	3,015.00	-163
	Installation of a Flush valve [Roundabout : 02]	11	03-Aug-27	15-Aug-27	10-Feb-28	22-Feb-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	6,700.00	6,700.00	-163
	Install single station decoder for valve connection [Rou	7	16-Aug-27	23-Aug-27	23-Feb-28	01-Mar-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	3,350.00	3,350.00	-163
	Installation of Decoder cables 12 AWG between valves	14	24-Aug-27	08-Sep-27	02-Mar-28	18-Mar-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	25,929.00	25,929.00	-163

© Oracle Corporation

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Actual Total Cost	Earned Value Cost	Planned Value Labor Units	Actual Labor Units	Earned Value Labor Units	Budgeted Total Cost	At Completion Total Cost	Total Float
	Curbs and edging	3	09-Sep-27	12-Sep-27	19-Mar-28	21-Mar-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	5,467.20	5,467.20	-163
	Installation of Curbs and edging [Roundabout : 02]	3	09-Sep-27	12-Sep-27	19-Mar-28	21-Mar-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	5,467.20	5,467.20	-163
	Landscape	30	13-Sep-27	18-Oct-27	22-Mar-28	25-Apr-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	134,355.10	134,355.10	-163
	Site preparation for Planting Area [Roundabout : 02]	10	13-Sep-27	25-Sep-27	22-Mar-28	02-Apr-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	26,870.80	26,870.80	-163
	Placing Agricutural Soil [Roundabout : 02]	10	26-Sep-27	06-Oct-27	03-Apr-28	13-Apr-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	26,870.80	26,870.80	-163
	Planting Shrubs And Ground Cover [Roundabout : 02]	10	07-Oct-27	18-Oct-27	15-Apr-28	25-Apr-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	80,613.50	80,613.50	-163
	Roundabout - 03 (L03 & L05)	97	27-Jun-27	18-Oct-27	04-Jan-28	25-Apr-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	349,038.30	349,038.30	-163
	Irrigation Works	84	27-Jun-27	03-Oct-27	04-Jan-28	10-Apr-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	209,216.00	209,216.00	-150
	Secondary Irrigation	84	27-Jun-27	03-Oct-27	04-Jan-28	10-Apr-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	209,216.00	209,216.00	-150
	Pipe Work	84	27-Jun-27	03-Oct-27	04-Jan-28	10-Apr-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	165,867.00	165,867.00	-150
	Excavation for Secondary Irrigation [Roundabout : 03]	11	27-Jun-27	08-Jul-27	04-Jan-28	16-Jan-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	1,651.60	1,651.60	-163
	Sand bedding for Secondary Irrigation [Roundabout : (	10	10-Jul-27	20-Jul-27	17-Jan-28	27-Jan-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-163
	Installation of Pipe for Secondary Irrigation [Roundabo	11	21-Jul-27	02-Aug-27	29-Jan-28	09-Feb-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	4,953.00	4,953.00	-163
	Sand Surround for Secondary Irrigation [Roundabout :	11	03-Aug-27	15-Aug-27	10-Feb-28	22-Feb-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-150
	Installation of Micron Marker Magnetic Tape [Roundab	11	16-Aug-27	28-Aug-27	23-Feb-28	06-Mar-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-150
	Backfilling to Subgrade Elevation [Roundabout : 03]	11	29-Aug-27	09-Sep-27	07-Mar-28	19-Mar-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	1,651.60	1,651.60	-150
	Installation of tubing for risers connections from laterals	19	11-Sep-27	03-Oct-27	20-Mar-28	10-Apr-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	157,610.80	157,610.80	-150
	Valves and Controller	42	03-Aug-27	20-Sep-27	10-Feb-28	29-Mar-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	43,349.00	43,349.00	-163
	Installation of Electrical Solenoid Valve [Roundabout :	5	03-Aug-27	08-Aug-27	10-Feb-28	15-Feb-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	4,355.00	4,355.00	-163
	Installation of quick coupler valve [Roundabout : 03]	5	09-Aug-27	14-Aug-27	16-Feb-28	21-Feb-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	3,015.00	3,015.00	-163
	Installation of a Flush valve [Roundabout : 03]	11	15-Aug-27	26-Aug-27	22-Feb-28	05-Mar-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	6,700.00	6,700.00	-163
	Install single station decoder for valve connection [Rou	7	28-Aug-27	04-Sep-27	06-Mar-28	13-Mar-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	3,350.00	3,350.00	-163
	Installation of Decoder cables 12 AWG between valves	14	05-Sep-27	20-Sep-27	14-Mar-28	29-Mar-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	25,929.00	25,929.00	-163
	Curbs and edging	3	21-Sep-27	25-Sep-27	30-Mar-28	02-Apr-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	5,467.20	5,467.20	-163
	Installation of Curbs and edging [Roundabout : 03]	3	21-Sep-27	25-Sep-27	30-Mar-28	02-Apr-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	5,467.20	5,467.20	-163
	Landscape	20	26-Sep-27	18-Oct-27	03-Apr-28	25-Apr-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	134,355.10	134,355.10	-163
	Site preparation for Planting Area [Roundabout : 03]	7	26-Sep-27	03-Oct-27	03-Apr-28	10-Apr-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	26,870.80	26,870.80	-163
	Placing Agricutural Soil [Roundabout : 03]	6	04-Oct-27	10-Oct-27	11-Apr-28	17-Apr-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	26,870.80	26,870.80	-163
	Planting Shrubs And Ground Cover [Roundabout : 03]	7	11-Oct-27	18-Oct-27	18-Apr-28	25-Apr-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	80,613.50	80,613.50	-163
	Testing & Commissioning	173	04-Aug-27	26-Oct-27	15-Jun-26 A	03-May-28	0%	62.53%	0.00	5,426,563.31	5,426,563.31	0.00	10646.50	10646.50	8,677,691.20	8,677,691.20	-163
CC	Test for Fence & Gate	6	19-Oct-27	25-Oct-27	15-Jun-26 A	09-Dec-27	0%	60%	0.00	707,650.20	707,650.20	0.00	942.00	942.00	1,179,417.00	1,179,417.00	-39
CC	Test for Road Works	8	04-Aug-27	12-Aug-27	01-Aug-26 A	19-Dec-27	0%	70%	0.00	1,861,101.55	1,861,101.55	0.00	1099.00	1099.00	2,658,716.50	2,658,716.50	-97
CC	Test for Public Water Utility Distribution	8	14-Aug-27	22-Aug-27	15-Jun-26 A	20-Dec-27	0%	80%	0.00	395,369.60	395,369.60	0.00	1256.00	1256.00	494,212.00	494,212.00	-89
CC	Test for Sanitary Sewerage	8	14-Aug-27	22-Aug-27	15-Jun-26 A	21-Dec-27	0%	75%	0.00	426,412.50	426,412.50	0.00	1177.50	1177.50	568,550.00	568,550.00	-85
CC	Test for Stormwater Utilities	8	23-Aug-27	31-Aug-27	15-Jun-26 A	23-Dec-27	0%	75%	0.00	781,174.50	781,174.50	0.00	1177.50	1177.50	1,041,566.00	1,041,566.00	-85
CC	Test for Bridge Work	8	01-Sep-27	09-Sep-27	15-Jun-26 A	27-Dec-27	0%	65%	0.00	224,279.06	224,279.06	0.00	1020.50	1020.50	345,044.70	345,044.70	-80
CC	Test for Electrical Network	8	11-Sep-27	19-Sep-27	01-Aug-26 A	01-Jan-28	0%	40%	0.00	167,275.60	167,275.60	0.00	628.00	628.00	418,189.00	418,189.00	-80
CC	Test for TSE Network	7	20-Sep-27	28-Sep-27	15-Jun-26 A	03-Jan-28	0%	80%	0.00	465,020.00	465,020.00	0.00	1256.00	1256.00	581,275.00	581,275.00	-80
CC	Test for Road Lighting	6	29-Sep-27	05-Oct-27	01-Aug-26 A	06-Jan-28	0%	40%	0.00	191,046.00	191,046.00	0.00	628.00	628.00	477,615.00	477,615.00	-76
CC	Test for Telecommunications Work	6	06-Oct-27	12-Oct-27	01-Aug-26 A	12-Jan-28	0%	30%	0.00	102,354.30	102,354.30	0.00	363.00	363.00	341,181.00	341,181.00	-76
CC	Test for CCTV feeding system and GSM	6	13-Oct-27	19-Oct-27	01-Aug-26 A	16-Jan-28	0%	40%	0.00	99,900.00	99,900.00	0.00	628.00	628.00	249,750.00	249,750.00	-74
CC	Test for Earthing System	6	20-Oct-27	26-Oct-27	01-Aug-26 A	20-Jan-28	0%	30%	0.00	4,980.00	4,980.00	0.00	471.00	471.00	16,600.00	16,600.00	-74
CC	Test for Irrigation and Landscape	7	19-Oct-27	26-Oct-27	26-Apr-28	03-May-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	305,575.00	305,575.00	-163

© Oracle Corporation

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Schedule % Complete	Performance % Complete	Planned Value Cost	Actual Total Cost	Earned Value Cost	Planned Value Labor Units	Actual Labor Units	Earned Value Labor Units	Budgeted Total Cost	At Completion Total Cost	Total Float
Project Close-out		146	14-Aug-27	18-Nov-27	09-Dec-27	27-May-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-163
As-Built DWGs		136	14-Aug-27	07-Nov-27	09-Dec-27	15-May-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-163
As-Built DWGs Submittal		131	14-Aug-27	01-Nov-27	09-Dec-27	09-May-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-163
(	As-Built DWGs Submittal for Fence & Gate	6	26-Oct-27	01-Nov-27	09-Dec-27	16-Dec-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-39
(	As-Built DWGs Submittal for Road Works	12	14-Aug-27	26-Aug-27	19-Dec-27	02-Jan-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-97
(	As-Built DWGs Submittal for Public Water Utility Distrib	12	23-Aug-27	05-Sep-27	21-Dec-27	03-Jan-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-89
(	As-Built DWGs Submittal for Stormwater Utilities	12	01-Sep-27	14-Sep-27	23-Dec-27	06-Jan-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-85
(	As-Built DWGs Submittal for Bridge Work	12	11-Sep-27	25-Sep-27	27-Dec-27	10-Jan-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-74
(	As-Built DWGs Submittal for TSE Network	12	29-Sep-27	12-Oct-27	03-Jan-28	17-Jan-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-80
(	As-Built DWGs Submittal for Sanitary Sewerage	12	15-Sep-27	29-Sep-27	06-Jan-28	20-Jan-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-85
(	As-Built DWGs Submittal for Road Lighting	12	06-Oct-27	19-Oct-27	08-Jan-28	20-Jan-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-74
(	As-Built DWGs Submittal for CCTV feeding system an	8	20-Oct-27	28-Oct-27	16-Jan-28	25-Jan-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-73
(	As-Built DWGs Submittal for Telecommunications Work	12	13-Oct-27	26-Oct-27	12-Jan-28	26-Jan-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-76
(	As-Built DWGs Submittal for Earthing System	5	27-Oct-27	01-Nov-27	22-Jan-28	26-Jan-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-74
(	As-Built DWGs Submittal for Electrical Network	12	30-Sep-27	13-Oct-27	20-Jan-28	03-Feb-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-85
(	As-Built DWGs Submittal for Irrigation and Landscape	5	27-Oct-27	01-Nov-27	04-May-28	09-May-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-163
As-Built DWGs Approval		130	28-Aug-27	07-Nov-27	16-Dec-27	15-May-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-163
(	As- Built DWGs Approval for Fence & Gate	5	02-Nov-27	07-Nov-27	16-Dec-27	22-Dec-27	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-39
(	As- Built DWGs Approval for Road Works	10	28-Aug-27	07-Sep-27	02-Jan-28	13-Jan-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-97
(	As- Built DWGs Approval for Public Water Utility Distrib	10	08-Sep-27	19-Sep-27	13-Jan-28	25-Jan-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-97
(	As- Built DWGs Approval for TSE Network	10	13-Oct-27	24-Oct-27	17-Jan-28	29-Jan-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-80
(	As- Built DWGs Approval for CCTV feeding system an	5	30-Oct-27	03-Nov-27	25-Jan-28	31-Jan-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-73
(	As- Built DWGs Approval for Road Lighting	10	20-Oct-27	31-Oct-27	22-Jan-28	01-Feb-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-74
(	As- Built DWGs Approval for Earthing System	5	02-Nov-27	07-Nov-27	27-Jan-28	01-Feb-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-74
(	As- Built DWGs Approval for Telecommunications Work	8	27-Oct-27	04-Nov-27	26-Jan-28	05-Feb-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-76
(	As- Built DWGs Approval for Stormwater Utilities	10	20-Sep-27	02-Oct-27	25-Jan-28	06-Feb-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-97
(	As- Built DWGs Approval for Bridge Work	10	03-Oct-27	13-Oct-27	06-Feb-28	17-Feb-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-97
(	As- Built DWGs Approval for Electrical Network	10	25-Oct-27	04-Nov-27	17-Feb-28	29-Feb-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-97
(	As- Built DWGs Approval for Sanitary Sewerage	10	25-Oct-27	04-Nov-27	17-Feb-28	29-Feb-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-97
(	As- Built DWGs Approval for Irrigation and Landscape	5	02-Nov-27	07-Nov-27	10-May-28	15-May-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-163
Demobilization		10	08-Nov-27	18-Nov-27	16-May-28	27-May-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-163
C	Demobilization of Manpower	5	08-Nov-27	13-Nov-27	16-May-28	21-May-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-163
C	Removal of Equipment from Site	5	08-Nov-27	13-Nov-27	16-May-28	21-May-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-163
C	Site Clean Up	5	08-Nov-27	13-Nov-27	16-May-28	21-May-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-163
C	Removal of Site Offices and Structures	5	08-Nov-27	13-Nov-27	16-May-28	21-May-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-163
C	Restoration of Ground Surfaces	5	14-Nov-27	18-Nov-27	22-May-28	27-May-28	0%	0%	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-163

© Oracle Corporation