Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Budgeted Labor Units	Planned Value Labor Units	Earned Value Labor Units
20 READY BUILT FACTORIES 900 m2 IN HAIL		81	17-Aug-26	03-Dec-26	17-Jun-26 A	04-Nov-26	1,061,261.81	321,108.73	756,413.15	2880	1923	1029
PROJECT MILESTONES		8	04-Oct-26	03-Dec-26	27-Oct-26	04-Nov-26	0.00	0.00	0.00	0	0	0
CONTRACTUAL MILESTONES		8	25-Oct-26	03-Dec-26	27-Oct-26	04-Nov-26	0.00	0.00	0.00	0	0	0
HAL-PMS-MMS-0110	Competion of Testing and Commissioning	0		25-Oct-26		27-Oct-26	0.00	0.00	0.00	0	0	0
HAL-PMS-MMS-0090	Completion of Construction	0		09-Nov-26		28-Oct-26	0.00	0.00	0.00	0	0	0
HAL-PMS-MMS-0100	Project Completion Date	0		03-Dec-26		04-Nov-26	0.00	0.00	0.00	0	0	0
DISCIPLINE MILESTONES		1	04-Oct-26	26-Nov-26	28-Oct-26	28-Oct-26	0.00	0.00	0.00	0	0	0
900 SQM FACTORIES		1	04-Oct-26	26-Nov-26	28-Oct-26	28-Oct-26	0.00	0.00	0.00	0	0	0
HAL-PMS-DMS-2370	Construction Finish	0		09-Nov-26		28-Oct-26	0.00	0.00	0.00	0	0	0
HAL-PMS-DMS-2320	Completion of Electrical works	0		26-Nov-26		28-Oct-26	0.00	0.00	0.00	0	0	0
HAL-PMS-DMS-2340	Completion of Architectural works	0		04-Oct-26		28-Oct-26	0.00	0.00	0.00	0	0	0
SITE INFRASTRUCTURE		0	09-Nov-26	09-Nov-26	28-Oct-26	28-Oct-26	0.00	0.00	0.00	0	0	0
HAL-PMS-DMS-2450	Completion of External works	0		09-Nov-26		28-Oct-26	0.00	0.00	0.00	0	0	0
CONSTRUCTION (60%)		81	17-Aug-26	09-Nov-26	17-Jun-26 A	02-Nov-26	978,974.81	314,808.73	682,354.85	1888	1468	654
RBF 900 SQM FACTORIES		81	17-Aug-26	31-Oct-26	17-Jun-26 A	28-Oct-26	186,824.46	170,146.88	110,421.72	768	702	406
BLOCK B		48	23-Aug-26	05-Oct-26	17-Jun-26 A	28-Oct-26	37,364.89	37,364.89	22,084.34	144	144	74
ARCHITECTURAL		3	23-Aug-26	26-Aug-26	26-Oct-26	28-Oct-26	9,289.46	9,289.46	0.00	48	48	0
SPECIALTIES		3	23-Aug-26	26-Aug-26	26-Oct-26	28-Oct-26	9,289.46	9,289.46	0.00	48	48	0
HAL-C-B-A-1000	Identification sign; ID01 & ID02	3	23-Aug-26	26-Aug-26	26-Oct-26	28-Oct-26	9,289.46	9,289.46	0.00	48	48	0
ELECTRICAL		25	28-Sep-26	05-Oct-26	17-Jun-26 A	27-Oct-26	28,075.43	28,075.43	22,084.34	96	96	74
SECOND STAGE		25	28-Sep-26	05-Oct-26	17-Jun-26 A	27-Oct-26	28,075.43	28,075.43	22,084.34	96	96	74
HAL-C-B-E-503	Installation of Access Control System	4	28-Sep-26	03-Oct-26	17-Jun-26 A	26-Oct-26	24,315.41	24,315.41	19,452.33	64	64	51
HAL-C-B-E-513	Monitor Modules for Fire Alarm	2	03-Oct-26	05-Oct-26	24-Sep-26 A	27-Oct-26	3,760.02	3,760.02	2,632.01	32	32	22
BLOCK C		26	30-Aug-26	31-Oct-26	17-Jun-26 A	28-Oct-26	37,364.89	20,687.31	22,084.34	144	78	74
ARCHITECTURAL		3	30-Aug-26	02-Sep-26	26-Oct-26	28-Oct-26	9,289.46	9,289.46	0.00	48	48	0
SPECIALTIES		3	30-Aug-26	02-Sep-26	26-Oct-26	28-Oct-26	9,289.46	9,289.46	0.00	48	48	0
HAL-C-C-A-1820	Identification sign; ID01 & ID02	3	30-Aug-26	02-Sep-26	26-Oct-26	28-Oct-26	9,289.46	9,289.46	0.00	48	48	0
ELECTRICAL		26	24-Oct-26	31-Oct-26	17-Jun-26 A	26-Oct-26	28,075.43	11,397.85	22,084.34	96	30	74
SECOND STAGE		26	24-Oct-26	31-Oct-26	17-Jun-26 A	26-Oct-26	28,075.43	11,397.85	22,084.34	96	30	74
HAL-C-C-E-963	Installation of Access Control System	2	24-Oct-26	28-Oct-26	17-Jun-26 A	26-Oct-26	24,315.41	11,397.85	19,452.33	64	30	51
HAL-C-C-E-973	Monitor Modules for Fire Alarm	2	28-Oct-26	31-Oct-26	22-Sep-26 A	26-Oct-26	3,760.02	0.00	2,632.01	32	0	22
BLOCK A		40	20-Sep-26	03-Oct-26	22-Aug-26 A	28-Oct-26	37,364.89	37,364.89	22,084.34	160	160	86
ARCHITECTURAL		3	20-Sep-26	24-Sep-26	26-Oct-26	28-Oct-26	9,289.46	9,289.46	0.00	48	48	0
SPECIALTIES		3	20-Sep-26	24-Sep-26	26-Oct-26	28-Oct-26	9,289.46	9,289.46	0.00	48	48	0
HAL-C-A-A-1410	Identification sign; ID01 & ID02	3	20-Sep-26	24-Sep-26	26-Oct-26	28-Oct-26	9,289.46	9,289.46	0.00	48	48	0
ELECTRICAL		40	24-Sep-26	03-Oct-26	22-Aug-26 A	26-Oct-26	28,075.43	28,075.43	22,084.34	112	112	86
SECOND STAGE		40	24-Sep-26	03-Oct-26	22-Aug-26 A	26-Oct-26	28,075.43	28,075.43	22,084.34	112	112	86
HAL-C-A-E-733	Installation of Access Control System	2	24-Sep-26	30-Sep-26	22-Aug-26 A	26-Oct-26	24,315.41	24,315.41	19,452.33	80	80	64
HAL-C-A-E-743	Monitor Modules for Fire Alarm	2	30-Sep-26	03-Oct-26	24-Sep-26 A	26-Oct-26	3,760.02	3,760.02	2,632.01	32	32	22
BLOCK D		43	03-Oct-26	14-Oct-26	17-Jun-26 A	28-Oct-26	37,364.89	37,364.89	22,084.34	160	160	86
ARCHITECTURAL		3	03-Oct-26	06-Oct-26	26-Oct-26	28-Oct-26	9,289.46	9,289.46	0.00	48	48	0
SPECIALTIES		3	03-Oct-26	06-Oct-26	26-Oct-26	28-Oct-26	9,289.46	9,289.46	0.00	48	48	0
HAL-C-D-A-1410	Identification sign; ID01 & ID02	3	03-Oct-26	06-Oct-26	26-Oct-26	28-Oct-26	9,289.46	9,289.46	0.00	48	48	0
ELECTRICAL		43	06-Oct-26	14-Oct-26	17-Jun-26 A	26-Oct-26	28,075.43	28,075.43	22,084.34	112	112	86
SECOND STAGE		43	06-Oct-26	14-Oct-26	17-Jun-26 A	26-Oct-26	28,075.43	28,075.43	22,084.34	112	112	86
HAL-C-D-E-733	Installation of Access Control System	2	06-Oct-26	12-Oct-26	17-Jun-26 A	26-Oct-26	24,315.41	24,315.41	19,452.33	80	80	64
HAL-C-D-E-743	Monitor Modules for Fire Alarm	2	12-Oct-26	14-Oct-26	24-Sep-26 A	26-Oct-26	3,760.02	3,760.02	2,632.01	32	32	22
BLOCK E		5	17-Aug-26	30-Sep-26	17-Jun-26 A	28-Oct-26	37,364.89	37,364.89	22,084.34	160	160	86
ARCHITECTURAL		3	27-Sep-26	30-Sep-26	26-Oct-26	28-Oct-26	9,289.46	9,289.46	0.00	48	48	0
SPECIALTIES		3	27-Sep-26	30-Sep-26	26-Oct-26	28-Oct-26	9,289.46	9,289.46	0.00	48	48	0
HAL-C-E-A-570	Identification sign; ID01 & ID02	3	27-Sep-26	30-Sep-26	26-Oct-26	28-Oct-26	9,289.46	9,289.46	0.00	48	48	0

Date	Revision	Checked	Approved
26-Oct-26	Weekly Report #42		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Budgeted Labor Units	Planned Value Labor Units	Earned Value Labor Units
ELECTRICAL		5	17-Aug-26	25-Aug-26	17-Jun-26 A	27-Oct-26	28,075.43	28,075.43	22,084.34	112	112	86
SECOND STAGE		5	17-Aug-26	25-Aug-26	17-Jun-26 A	27-Oct-26	28,075.43	28,075.43	22,084.34	112	112	86
HAL-C-E-E-273	Installation of Access Control System	5	17-Aug-26	23-Aug-26	17-Jun-26 A	26-Oct-26	24,315.41	24,315.41	19,452.33	80	80	64
HAL-C-E-E-283	Monitor Modules for Fire Alarm	2	23-Aug-26	25-Aug-26	24-Sep-26 A	27-Oct-26	3,760.02	3,760.02	2,632.01	32	32	22
SITE INFRASTRUCTURE		47	05-Sep-26	09-Nov-26	25-Jul-26 A	02-Nov-26	792,150.35	144,661.85	571,933.13	1120	766	248
EXTERNAL WORKS		46	05-Sep-26	21-Oct-26	25-Jul-26 A	02-Nov-26	123,097.03	123,097.03	26,817.18	688	688	112
ELECTRICAL		5	29-Sep-26	05-Oct-26	25-Jul-26 A	27-Oct-26	1,219.55	1,219.55	853.68	80	80	56
HAL-C-EX-E-186	Installation of Earthing and Grounding	5	29-Sep-26	05-Oct-26	25-Jul-26 A	27-Oct-26	1,219.55	1,219.55	853.68	80	80	56
EXTERNAL ELECTRICAL WORKS		10	05-Sep-26	16-Sep-26	10-Sep-26 A	02-Nov-26	115,228.03	115,228.03	25,963.49	160	160	56
HAL-C-EX-E-470	Installation of Earthing and Grounding	5	05-Sep-26	10-Sep-26	10-Sep-26 A	28-Oct-26	9,726.29	9,726.29	4,863.14	80	80	40
HAL-C-EX-E-480	Installation of Street Lighting Feeder pillars & KWH meter	5	10-Sep-26	16-Sep-26	10-Sep-26 A	02-Nov-26	105,501.74	105,501.74	21,100.35	80	80	16
FENCES AND GATES		7	03-Oct-26	21-Oct-26	26-Oct-26	02-Nov-26	6,649.45	6,649.45	0.00	448	448	0
HAL-C-EX-S-1334	Installation of base plate	2	03-Oct-26	08-Oct-26	26-Oct-26	27-Oct-26	920.96	920.96	0.00	80	80	0
HAL-C-EX-S-1294	Installation of steel fence	2	17-Oct-26	19-Oct-26	28-Oct-26	29-Oct-26	1,841.30	1,841.30	0.00	128	128	0
HAL-C-EX-S-1324	Installation of steel members	5	08-Oct-26	17-Oct-26	28-Oct-26	02-Nov-26	1,841.30	1,841.30	0.00	112	112	0
HAL-C-EX-S-1384	Installation of steel gates	2	19-Oct-26	21-Oct-26	31-Oct-26	01-Nov-26	2,045.89	2,045.89	0.00	128	128	0
ROAD WORKS		11	27-Oct-26	09-Nov-26	11-Oct-26 A	31-Oct-26	621,535.66	0.00	545,115.95	240	0	136
HAL-C-EX-R-1410	Asphalt Concrete Base Course Layer	2	27-Oct-26	29-Oct-26	11-Oct-26 A	31-Oct-26 A	313,832.68	0.00	313,832.68	64	0	64
HAL-C-EX-R-1470	Tack Coat	1	29-Oct-26	31-Oct-26	17-Oct-26 A	26-Oct-26	25,698.39	0.00	23,128.55	16	0	14
HAL-C-EX-R-1420	Asphalt Concrete Wearing Course Layer	2	31-Oct-26	02-Nov-26	18-Oct-26 A	26-Oct-26	231,283.03	0.00	208,154.73	64	0	58
HAL-C-EX-R-1430	Retroreflective Thermoplastic White Traffic lines	2	02-Nov-26	04-Nov-26	26-Oct-26	28-Oct-26	36,190.19	0.00	0.00	32	0	0
HAL-C-EX-R-1440	Installation of Concrete wheel bumper	2	04-Nov-26	09-Nov-26	26-Oct-26	28-Oct-26	14,531.37	0.00	0.00	64	0	0
LANDSCAPING		6	20-Oct-26	03-Nov-26	26-Oct-26	01-Nov-26	47,517.66	21,564.82	0.00	192	78	0
HAL-C-EX-R-1510	Planting of trees	3	20-Oct-26	26-Oct-26	26-Oct-26	28-Oct-26	22,117.76	21,564.82	0.00	80	78	0
HAL-C-EX-R-1520	Planting of shrubs	3	26-Oct-26	03-Nov-26	29-Oct-26	01-Nov-26	25,399.90	0.00	0.00	112	0	0
TESTING AND COMMISSIONING (10%)		15	27-Sep-26	05-Nov-26	15-Sep-26 A	26-Oct-26	82,287.00	6,300.00	74,058.30	416	224	374
TESTING AND COMMISSIONING 900 Sq.m-2		2	28-Oct-26	31-Oct-26	08-Oct-26 A	26-Oct-26	21,987.00	0.00	19,788.30	32	0	29
ELECTRICAL		2	28-Oct-26	31-Oct-26	08-Oct-26 A	26-Oct-26	21,987.00	0.00	19,788.30	32	0	29
HAL-C-TC-E-3546	Testing and Commissioning of Access Control System	2	28-Oct-26	31-Oct-26	08-Oct-26 A	26-Oct-26	21,987.00	0.00	19,788.30	32	0	29
TESTING AND COMMISSIONING SITE INFRASTRUCTURE		2	27-Sep-26	05-Nov-26	15-Sep-26 A	26-Oct-26	60,300.00	6,300.00	54,270.00	384	224	346
PUMP ROOM SHED		2	27-Sep-26	05-Nov-26	15-Sep-26 A	26-Oct-26	60,300.00	6,300.00	54,270.00	384	224	346
HAL-C-TC-M-3576	Testing & Commissioning of Fire Fighting pump	2	31-Oct-26	05-Nov-26	15-Sep-26 A	26-Oct-26	54,000.00	0.00	48,600.00	160	0	144
HAL-C-TC-M-3586	Testing & Commissioning of Booster pump	2	27-Sep-26	05-Oct-26	15-Sep-26 A	26-Oct-26	6,300.00	6,300.00	5,670.00	224	224	202
PREOJECT CLOSEOUT		9	20-Oct-26	03-Dec-26	26-Oct-26	04-Nov-26	0.00	0.00	0.00	576	231	0
ENGINEERING		3	20-Oct-26	27-Oct-26	26-Oct-26	28-Oct-26	0.00	0.00	0.00	240	231	0
AS BUILT DRAWINGS		2	20-Oct-26	25-Oct-26	26-Oct-26	27-Oct-26	0.00	0.00	0.00	160	160	0
CIVIL DRAWINGS		1	20-Oct-26	22-Oct-26	26-Oct-26	26-Oct-26	0.00	0.00	0.00	32	32	0
PREPARATION AND SUBMITTALS		1	20-Oct-26	22-Oct-26	26-Oct-26	26-Oct-26	0.00	0.00	0.00	32	32	0
HAL-AB-1010	Civil drawings	1	20-Oct-26	22-Oct-26	26-Oct-26	26-Oct-26	0.00	0.00	0.00	32	32	0
REVIEW AND APPROVALS		1	20-Oct-26	22-Oct-26	26-Oct-26	26-Oct-26	0.00	0.00	0.00	0	0	0
HAL-AB-1053	Civil drawings	1	20-Oct-26	22-Oct-26	26-Oct-26	26-Oct-26	0.00	0.00	0.00	0	0	0
ARCHITECTURAL DRAWINGS		1	20-Oct-26	25-Oct-26	26-Oct-26	26-Oct-26	0.00	0.00	0.00	32	32	0
PREPARATION AND SUBMITTALS		1	20-Oct-26	22-Oct-26	26-Oct-26	26-Oct-26	0.00	0.00	0.00	32	32	0
HAL-AB-1011	Architectural drawings	1	20-Oct-26	22-Oct-26	26-Oct-26	26-Oct-26	0.00	0.00	0.00	32	32	0
REVIEW AND APPROVALS		1	22-Oct-26	25-Oct-26	26-Oct-26	26-Oct-26	0.00	0.00	0.00	0	0	0
HAL-AB-1023	Architectural drawings	1	22-Oct-26	25-Oct-26	26-Oct-26	26-Oct-26	0.00	0.00	0.00	0	0	0
MECHANICAL DRAWINGS		1	20-Oct-26	25-Oct-26	26-Oct-26	26-Oct-26	0.00	0.00	0.00	32	32	0
PREPARATION AND SUBMITTALS		1	20-Oct-26	22-Oct-26	26-Oct-26	26-Oct-26	0.00	0.00	0.00	32	32	0
HAL-AB-1013	Mechanical drawings	1	20-Oct-26	22-Oct-26	26-Oct-26	26-Oct-26	0.00	0.00	0.00	32	32	0
REVIEW AND APPROVALS		1	22-Oct-26	25-Oct-26	26-Oct-26	26-Oct-26	0.00	0.00	0.00	0	0	0
HAL-AB-1033	Mechanical drawings	1	22-Oct-26	25-Oct-26	26-Oct-26	26-Oct-26	0.00	0.00	0.00	0	0	0

Date	Revision	Checked	Approved
26-Oct-26	Weekly Report #42		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Budgeted Labor Units	Planned Value Labor Units	Earned Value Labor Units
ELECTRICAL DRAWINGS		1	20-Oct-26	25-Oct-26	26-Oct-26	26-Oct-26	0.00	0.00	0.00	32	32	0
PREPARATION AND SUBMITTALS		1	20-Oct-26	22-Oct-26	26-Oct-26	26-Oct-26	0.00	0.00	0.00	32	32	0
HAL-AB-1012	Electrical drawings	1	20-Oct-26	22-Oct-26	26-Oct-26	26-Oct-26	0.00	0.00	0.00	32	32	0
REVIEW AND APPROVALS		1	22-Oct-26	25-Oct-26	26-Oct-26	26-Oct-26	0.00	0.00	0.00	0	0	0
HAL-AB-1043	Electrical drawings	1	22-Oct-26	25-Oct-26	26-Oct-26	26-Oct-26	0.00	0.00	0.00	0	0	0
EXTERNAL WORKS DRAWINGS		2	20-Oct-26	25-Oct-26	26-Oct-26	27-Oct-26	0.00	0.00	0.00	32	32	0
PREPARATION AND SUBMITTALS		1	20-Oct-26	22-Oct-26	26-Oct-26	26-Oct-26	0.00	0.00	0.00	32	32	0
HAL-AB-1054	External works drawings	1	20-Oct-26	22-Oct-26	26-Oct-26	26-Oct-26	0.00	0.00	0.00	32	32	0
REVIEW AND APPROVALS		1	22-Oct-26	25-Oct-26	27-Oct-26	27-Oct-26	0.00	0.00	0.00	0	0	0
HAL-AB-1055	External works drawings	1	22-Oct-26	25-Oct-26	27-Oct-26	27-Oct-26	0.00	0.00	0.00	0	0	0
WARRANTIES AND GUARANTEES		2	22-Oct-26	27-Oct-26	27-Oct-26	28-Oct-26	0.00	0.00	0.00	80	71	0
SYSTEM		2	22-Oct-26	27-Oct-26	27-Oct-26	28-Oct-26	0.00	0.00	0.00	80	71	0
PREPARATION AND SUBMITTALS		1	22-Oct-26	25-Oct-26	27-Oct-26	27-Oct-26	0.00	0.00	0.00	64	64	0
HAL-WG-1010	Warraties and Guarantees For Mechanical Equipments	1	22-Oct-26	25-Oct-26	27-Oct-26	27-Oct-26	0.00	0.00	0.00	32	32	0
HAL-WG-1011	Warraties and Guarantees For Electrical Systems	1	22-Oct-26	25-Oct-26	27-Oct-26	27-Oct-26	0.00	0.00	0.00	32	32	0
REVIEW AND APPROVAL		1	25-Oct-26	27-Oct-26	28-Oct-26	28-Oct-26	0.00	0.00	0.00	16	7	0
HAL-WG-1012	Warraties and Guarantees For Mechanical Equipments	1	25-Oct-26	27-Oct-26	28-Oct-26	28-Oct-26	0.00	0.00	0.00	16	7	0
HAL-WG-1013	Warraties and Guarantees For Electrical Systems	1	25-Oct-26	27-Oct-26	28-Oct-26	28-Oct-26	0.00	0.00	0.00	0	0	0
TRAINING AND MANUALS		5	27-Oct-26	08-Nov-26	29-Oct-26	03-Nov-26	0.00	0.00	0.00	224	0	0
TRAINING		3	27-Oct-26	03-Nov-26	29-Oct-26	01-Nov-26	0.00	0.00	0.00	128	0	0
SYSTEM		3	27-Oct-26	03-Nov-26	29-Oct-26	01-Nov-26	0.00	0.00	0.00	128	0	0
PREPARATION AND SUBMITTALS		1	27-Oct-26	29-Oct-26	29-Oct-26	29-Oct-26	0.00	0.00	0.00	64	0	0
HAL-WG-1014	The Proposed Coursework For Mechanical Equipment	1	27-Oct-26	29-Oct-26	29-Oct-26	29-Oct-26	0.00	0.00	0.00	32	0	0
HAL-WG-1015	The Proposed Coursework For Electircal systems	1	27-Oct-26	29-Oct-26	29-Oct-26	29-Oct-26	0.00	0.00	0.00	32	0	0
REVIEW AND APPROVAL		1	29-Oct-26	01-Nov-26	31-Oct-26	31-Oct-26	0.00	0.00	0.00	32	0	0
HAL-WG-1016	The Proposed Coursework For Mechanical Equipment	1	29-Oct-26	01-Nov-26	31-Oct-26	31-Oct-26	0.00	0.00	0.00	16	0	0
HAL-WG-1017	The Proposed Coursework For Electircal systems	1	29-Oct-26	01-Nov-26	31-Oct-26	31-Oct-26	0.00	0.00	0.00	16	0	0
DELIVERY		1	01-Nov-26	03-Nov-26	01-Nov-26	01-Nov-26	0.00	0.00	0.00	32	0	0
HAL-WG-1018	The Proposed Coursework For Mechanical Equipment	1	01-Nov-26	03-Nov-26	01-Nov-26	01-Nov-26	0.00	0.00	0.00	16	0	0
HAL-WG-1019	The Proposed Coursework For Electircal systems	1	01-Nov-26	03-Nov-26	01-Nov-26	01-Nov-26	0.00	0.00	0.00	16	0	0
MANUALS		2	03-Nov-26	08-Nov-26	02-Nov-26	03-Nov-26	0.00	0.00	0.00	96	0	0
SYSTEM		2	03-Nov-26	08-Nov-26	02-Nov-26	03-Nov-26	0.00	0.00	0.00	96	0	0
PREPARATION AND SUBMITTALS		1	03-Nov-26	05-Nov-26	02-Nov-26	02-Nov-26	0.00	0.00	0.00	64	0	0
HAL-WG-1020	Manual and Catalogue For Mechanical Equipment	1	03-Nov-26	05-Nov-26	02-Nov-26	02-Nov-26	0.00	0.00	0.00	32	0	0
HAL-WG-1021	Manual and Catalogue For For Electircal systems	1	03-Nov-26	05-Nov-26	02-Nov-26	02-Nov-26	0.00	0.00	0.00	32	0	0
REVIEW AND APPROVAL		1	05-Nov-26	08-Nov-26	03-Nov-26	03-Nov-26	0.00	0.00	0.00	32	0	0
HAL-WG-1022	Manual and Catalogue For Mechanical Equipment	1	05-Nov-26	08-Nov-26	03-Nov-26	03-Nov-26	0.00	0.00	0.00	16	0	0
HAL-WG-1023	Manual and Catalogue For For Electircal systems	1	05-Nov-26	08-Nov-26	03-Nov-26	03-Nov-26	0.00	0.00	0.00	16	0	0
DEMOBILIZATION		6	25-Oct-26	07-Nov-26	28-Oct-26	03-Nov-26	0.00	0.00	0.00	112	0	0
HAL-D.MOB-1013	Demobilization of manpower	2	25-Oct-26	29-Oct-26	28-Oct-26	29-Oct-26	0.00	0.00	0.00	0	0	0
HAL-D.MOB-1020	Demobilization of equipment	2	29-Oct-26	03-Nov-26	31-Oct-26	01-Nov-26	0.00	0.00	0.00	0	0	0
HAL-D.MOB-1010	Dismantling and removal offices	1	05-Nov-26	07-Nov-26	03-Nov-26	03-Nov-26	0.00	0.00	0.00	112	0	0
FINAL HANDOVER		3	29-Nov-26	03-Dec-26	02-Nov-26	04-Nov-26	0.00	0.00	0.00	0	0	0
HAL-FH-1000	Snag List Rectification	1	29-Nov-26	01-Dec-26	02-Nov-26	03-Nov-26	0.00	0.00	0.00	0	0	0
HAL-FH-1010	Handover Letter	1	01-Dec-26	02-Dec-26	03-Nov-26	04-Nov-26	0.00	0.00	0.00	0	0	0
HAL-FH-1020	Intial Handingover	1	02-Dec-26	03-Dec-26	04-Nov-26	04-Nov-26	0.00	0.00	0.00	0	0	0

Date	Revision	Checked	Approved
26-Oct-26	Weekly Report #42		