| Activity ID | Activity Name | Original Duration | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Actual Total Cost | Earned Value Cost | Planned Value Labor Units | Actual Labor Units | Earned Value Labor Units | Budgeted Total Cost | At Completion Total Cost | Total Float |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| **ADDITIONAL DEVELOPMENT IN TABOUK I** | | 651 | 04-Sep-25 | 03-Sep-27 | 04-Sep-25 A | 03-Oct-27 | 37.31% | 47.57% | $52,406,757.00 | $66,820,404.65 | $66,820,404.65 | 122661 | 176719 | 176718 | 140,467,862.00 | $140,467,862.00 | -25 |
| **MILESTONS** | | 651 | 04-Sep-25 | 03-Sep-27 | 04-Sep-25 A | 03-Oct-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | -25 |
| **CONTRACTUAL MILESTONES** | | 651 | 04-Sep-25 | 03-Sep-27 | 04-Sep-25 A | 03-Oct-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | -25 |
| TAGNCM0001 | Project Start | 0 | 04-Sep-25 | | 04-Sep-25 | | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAGNCM0002 | Site Hand Over | 0 | 04-Sep-25 | | 04-Sep-25 | | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAGNCM0003 | Project finish | 0 | | 03-Sep-27 | | 03-Oct-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | -25 |
| **NET WORK MILESTONES** | | 620 | 11-Oct-25 | 03-Sep-27 | 11-Oct-25 A | 03-Oct-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | -25 |
| TAGNML0004 | Start Road Works | 0 | 11-Oct-25 | | 11-Oct-25 A | | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAGNML0005 | Start Electrical Works | 0 | 12-May-26 | | 12-May-26 | | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAGNML0006 | Start Teleommunications Works | 0 | 03-Jun-26 | | 18-Jun-26 A | | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAGNML0008 | Start CCTV Works | 0 | 03-Jun-26 | | 12-Oct-26 | | 100% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | -2 |
| TAGNML0009 | Start Potable Water Networks | 0 | 01-Apr-26 | | 01-Apr-26 A | | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAGNML0010 | Start TSE Networks | 0 | 01-Apr-26 | | 01-Apr-26 A | | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAGNML0011 | Start Sewerage Networks | 0 | 22-Nov-25 | | 22-Nov-25 | | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAGNML0012 | Start Storm Water Drainage Networks | 0 | 31-Dec-25 | | 31-Dec-25 | | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAGNML0013 | Finish Road Works | 0 | | 02-Sep-27 | | 03-Oct-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | -25 |
| TAGNML0014 | Finish Electrical Works | 0 | | 03-Sep-27 | | 29-Sep-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | -22 |
| TAGNML0015 | Finish Teleommunications Works | 0 | | 16-Aug-27 | | 02-Sep-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | 2 |
| TAGNML0016 | Finish CCTV Works | 0 | | 03-Sep-27 | | 11-Sep-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | -7 |
| TAGNML0017 | Finish Potable Water Networks | 0 | | 21-Aug-27 | | 03-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | 79 |
| TAGNML0018 | Finish TSE Networks | 0 | | 21-Jul-27 | | 09-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | 75 |
| TAGNML0019 | Finish Sewerage Networks | 0 | | 14-Aug-27 | | 24-Mar-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | 141 |
| TAGNML0020 | Finish Storm Water Drainage Networks | 0 | | 14-Aug-27 | | 05-Aug-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | 26 |
| TAGNML0022 | Start works for Amana Road | 0 | 15-Mar-26 | | 15-Mar-26 A | | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAGNML0032 | Finish works for Amana Road | 0 | | 23-Aug-27 | | 19-Aug-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | 13 |
| **ZONES MILESTONES** | | 588 | 04-Sep-25 | 15-Aug-27 | 04-Sep-25 A | 21-Jul-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | 38 |
| TAGNZM0001 | Start Zone 1 | 0 | 14-Oct-25 | | 14-Oct-25 A | | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAGNZM0002 | Start Zone 2 | 0 | 11-Oct-25 | | 11-Oct-25 A | | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAGNZM0003 | Start Zone 3 | 0 | 04-Sep-25 | | 04-Sep-25 | | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAGNZM0004 | Finish Zone 1 | 0 | | 05-Jun-27 | | 27-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | 60 |
| TAGNZM0005 | Finish Zone 2 | 0 | | 25-Jul-27 | | 21-Jul-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | 13 |
| TAGNZM0006 | Finish Zone 3 | 0 | | 15-Aug-27 | | 29-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | 84 |
| **PRELIMINARY SUBMITTALS** | | 229 | 09-Sep-25 | 02-Jun-26 | 09-Sep-25 A | 10-Nov-26 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | 11 |
| TAGNPS0001 | Initial survying Review and approval | 28 | 09-Sep-25 | 11-Oct-25 | 09-Sep-25 | 11-Oct-25 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAGNPS0002 | Shop drawing complete | 167 | 20-Nov-25 | 02-Jun-26 | 20-Nov-25 | 10-Nov-26 | 100% | 85% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | 11 |
| TAGNPS0003 | Base line Schedule Review and approval | 21 | 09-Oct-25 | 02-Nov-25 | 09-Oct-25 A | 02-Nov-25 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAGNPS0005 | HSE & Qui;ity Plan | 44 | 01-Oct-25 | 20-Nov-25 | 01-Oct-25 A | 20-Nov-25 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| **MOBILIZATION** | | 632 | 04-Sep-25 | 23-Aug-27 | 04-Sep-25 A | 24-Aug-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 1600 | 1600 | 1600 | $0.00 | $0.00 | 10 |
| **Site Facilites and Offices** | | 632 | 04-Sep-25 | 23-Aug-27 | 04-Sep-25 A | 24-Aug-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 1600 | 1600 | 1600 | $0.00 | $0.00 | 0 |
| TAGNMZ0001 | Mobilization works for Manpower and Equipment | 112 | 04-Sep-25 | 12-Jan-26 | 04-Sep-25 | 12-Jan-26 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAGNMZ0002 | Office Ready | 82 | 07-Sep-25 | 10-Dec-25 | 07-Sep-25 | 10-Dec-25 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 960 | 960 | 960 | $0.00 | $0.00 | |
| TAGNMZ0003 | Housing portable cabins assembling | 42 | 10-Sep-25 | 28-Oct-25 | 10-Sep-25 | 28-Oct-25 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAGNMZ0004 | laboratory and storage facilities | 58 | 08-Oct-25 | 14-Dec-25 | 08-Oct-25 A | 14-Dec-25 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAGNMZ0005 | Project Sign manufacturing and installation | 35 | 01-Nov-25 | 10-Dec-25 | 01-Nov-25 | 10-Dec-25 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAGNMZ0006 | Material Store with Fence | 23 | 12-Oct-25 | 06-Nov-25 | 12-Oct-25 A | 07-Nov-25 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 640 | 640 | 640 | $0.00 | $0.00 | |
| TAGNMZ0007 | Office Operation | 231 | 07-Sep-25 | 02-Jun-26 | 07-Sep-25 | 02-Jun-26 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAGNMZ9 | Office Operation part 01 | 383 | 03-Jun-26 | 23-Aug-27 | 21-Jun-26 A | 24-Aug-27 | 29.24% | 29.24% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | 0 |
| **Preliminaries** | | 36 | 25-Nov-25 | 05-Jan-26 | 25-Nov-25 A | 05-Jan-26 A | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAGNMZ0008 | Prepare & Submit Soil Investigation | 34 | 25-Nov-25 | 03-Jan-26 | 25-Nov-25 | 03-Jan-26 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAGNMZ0009 | Review and Approval soil Investigation | 33 | 29-Nov-25 | 05-Jan-26 | 29-Nov-25 | 05-Jan-26 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| **ENGINEERING** | | 208 | 04-Oct-25 | 02-Jun-26 | 04-Oct-25 A | 02-Jun-26 A | 100% | 100% | $4,214,035.86 | $4,214,035.86 | $4,214,035.86 | 0 | 0 | 0 | $4,214,035.86 | $4,214,035.86 | |



TASK filter: All Activities

© Oracle Corporation

| Activity ID | Activity Name | Original Duration | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Actual Total Cost | Earned Value Cost | Planned Value Labor Units | Actual Labor Units | Earned Value Labor Units | Budgeted Total Cost | At Completion Total Cost | Total Float |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| **Shop Drawings Submittls** | | 193 | 21-Oct-25 | 02-Jun-26 | 21-Oct-25 A | 02-Jun-26 A | 100% | 100% | $4,214,035.86 | $4,214,035.86 | $4,214,035.86 | 0 | 0 | 0 | $4,214,035.86 | $4,214,035.86 | |
| Shop Drawing for Roads | | 187 | 28-Oct-25 | 02-Jun-26 | 28-Oct-25 A | 02-Jun-26 A | 100% | 100% | $737,443.24 | $737,443.24 | $737,443.24 | 0 | 0 | 0 | $737,443.24 | $737,443.24 | |
| TAENSDRD0001 | Roads Shop dwg. Prepare & Submit | 187 | 28-Oct-25 | 02-Jun-26 | 28-Oct-25 A | 02-Jun-26 A | 100% | 100% | $737,443.24 | $737,443.24 | $737,443.24 | 0 | 0 | 0 | $737,443.24 | $737,443.24 | |
| TAENSDRD0002 | Roads Shop dwg. Review & Approval | 132 | 30-Dec-25 | 02-Jun-26 | 30-Dec-25 | 02-Jun-26 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| Shop Drawing for Electrical Works | | 19 | 31-Dec-25 | 21-Jan-26 | 31-Dec-25 A | 21-Jan-26 A | 100% | 100% | $420,000.00 | $420,000.00 | $420,000.00 | 0 | 0 | 0 | $420,000.00 | $420,000.00 | |
| TAENSDEL0001 | Shop dwg. Prepare ,submitt | 19 | 31-Dec-25 | 21-Jan-26 | 31-Dec-25 | 21-Jan-26 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAENSDEL0002 | Shop dwg. Review and Approval | 14 | 06-Jan-26 | 21-Jan-26 | 06-Jan-26 A | 21-Jan-26 A | 100% | 100% | $420,000.00 | $420,000.00 | $420,000.00 | 0 | 0 | 0 | $420,000.00 | $420,000.00 | |
| Shop Drawing for Telecommunications | | 114 | 21-Jan-26 | 02-Jun-26 | 21-Jan-26 A | 02-Jun-26 A | 100% | 100% | $120,000.00 | $120,000.00 | $120,000.00 | 0 | 0 | 0 | $120,000.00 | $120,000.00 | |
| TAENSDTL0001 | Shop dwg. Prepare and submitt | 113 | 21-Jan-26 | 01-Jun-26 | 21-Jan-26 A | 02-Jun-26 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAENSDTL0002 | Shop dwg. Review and Approval | 105 | 01-Feb-26 | 02-Jun-26 | 01-Feb-26 | 02-Jun-26 A | 100% | 100% | $120,000.00 | $120,000.00 | $120,000.00 | 0 | 0 | 0 | $120,000.00 | $120,000.00 | |
| Shop Drawing for CCTV Networks | | 5 | 10-Jan-26 | 14-Jan-26 | 10-Jan-26 A | 14-Jan-26 A | 100% | 100% | $129,077.91 | $129,077.91 | $129,077.91 | 0 | 0 | 0 | $129,077.91 | $129,077.91 | |
| TAENSDCC0001 | Shop Dwg Prepare and Submit | 5 | 10-Jan-26 | 14-Jan-26 | 10-Jan-26 A | 14-Jan-26 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAENSDCC0002 | Shop Dwg. Review and approval | 2 | 13-Jan-26 | 14-Jan-26 | 13-Jan-26 A | 14-Jan-26 A | 100% | 100% | $129,077.91 | $129,077.91 | $129,077.91 | 0 | 0 | 0 | $129,077.91 | $129,077.91 | |
| Shop Drawing for Potable Water | | 63 | 02-Nov-25 | 13-Jan-26 | 02-Nov-25 A | 13-Jan-26 A | 100% | 100% | $222,841.39 | $222,841.39 | $222,841.39 | 0 | 0 | 0 | $222,841.39 | $222,841.39 | |
| TAENSDPT0001 | Shop dwg. Prepare and submitt | 63 | 02-Nov-25 | 13-Jan-26 | 02-Nov-25 | 13-Jan-26 A | 100% | 100% | $222,841.39 | $222,841.39 | $222,841.39 | 0 | 0 | 0 | $222,841.39 | $222,841.39 | |
| TAENSDPT0002 | Shop dwg.Review and Approval | 2 | 12-Jan-26 | 13-Jan-26 | 12-Jan-26 A | 13-Jan-26 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| Shop Drawing for TSE Networks | | 70 | 02-Nov-25 | 21-Jan-26 | 02-Nov-25 A | 21-Jan-26 A | 100% | 100% | $202,254.99 | $202,254.99 | $202,254.99 | 0 | 0 | 0 | $202,254.99 | $202,254.99 | |
| TAENSDTS0001 | Shop dwg. Prepare and submitt | 70 | 02-Nov-25 | 21-Jan-26 | 02-Nov-25 | 21-Jan-26 A | 100% | 100% | $202,254.99 | $202,254.99 | $202,254.99 | 0 | 0 | 0 | $202,254.99 | $202,254.99 | |
| TAENSDTS0002 | Shop dwg. Review and Approval | 2 | 20-Jan-26 | 21-Jan-26 | 20-Jan-26 A | 21-Jan-26 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| Shop Drawing for Sewerage Networks | | 108 | 26-Oct-25 | 28-Feb-26 | 26-Oct-25 A | 28-Feb-26 A | 100% | 100% | $1,192,635.06 | $1,192,635.06 | $1,192,635.06 | 0 | 0 | 0 | $1,192,635.06 | $1,192,635.06 | |
| TAENSDSW0001 | Shop dwg. Prepare and Submitt | 108 | 26-Oct-25 | 28-Feb-26 | 26-Oct-25 A | 28-Feb-26 A | 100% | 100% | $1,192,635.06 | $1,192,635.06 | $1,192,635.06 | 0 | 0 | 0 | $1,192,635.06 | $1,192,635.06 | |
| TAENSDSW0002 | Shop dwg. Review and Approval | 59 | 22-Dec-25 | 28-Feb-26 | 22-Dec-25 | 28-Feb-26 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| Shop Drawing for Storm Networks | | 86 | 21-Oct-25 | 28-Jan-26 | 21-Oct-25 A | 28-Jan-26 A | 100% | 100% | $1,189,783.27 | $1,189,783.27 | $1,189,783.27 | 0 | 0 | 0 | $1,189,783.27 | $1,189,783.27 | |
| TAENSDST0001 | Shop dwg. Prepare and submit For Storm Networks | 73 | 26-Oct-25 | 18-Jan-26 | 26-Oct-25 A | 18-Jan-26 A | 100% | 100% | $769,265.61 | $769,265.61 | $769,265.61 | 0 | 0 | 0 | $769,265.61 | $769,265.61 | |
| TAENSDST0002 | Shop Dwg.Review and approval for Storm Networks | 14 | 03-Jan-26 | 18-Jan-26 | 03-Jan-26 A | 18-Jan-26 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAENSDST0003 | Shop dwg. Prepare and submit For Ponds | 77 | 21-Oct-25 | 18-Jan-26 | 21-Oct-25 A | 18-Jan-26 A | 100% | 100% | $391,152.56 | $391,152.56 | $391,152.56 | 0 | 0 | 0 | $391,152.56 | $391,152.56 | |
| TAENSDST0004 | Shop Dwg.Review and approval for Ponds | 4 | 14-Jan-26 | 18-Jan-26 | 14-Jan-26 A | 18-Jan-26 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAENSDST0005 | Shop dwg. Prepare and submit For Dike | 85 | 22-Oct-25 | 28-Jan-26 | 22-Oct-25 A | 28-Jan-26 A | 100% | 100% | $29,365.10 | $29,365.10 | $29,365.10 | 0 | 0 | 0 | $29,365.10 | $29,365.10 | |
| TAENSDST0006 | Shop Dwg.Review and approval for Dike | 2 | 27-Jan-26 | 28-Jan-26 | 27-Jan-26 A | 28-Jan-26 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| **Prequalification for Suppliers** | | 174 | 04-Oct-25 | 23-Apr-26 | 04-Oct-25 A | 23-Apr-26 A | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| Submittle of Material and Prequalification Road Works | | 169 | 04-Oct-25 | 18-Apr-26 | 04-Oct-25 A | 18-Apr-26 A | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAENPQRD0001 | Submit Prequalification for Supplier Kerbs and Interlock | 1 | 22-Oct-25 | 22-Oct-25 | 22-Oct-25 A | 22-Oct-25 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAENPQRD0002 | Prequalification Approval for Kerps and Interlocking Su | 11 | 22-Oct-25 | 03-Nov-25 | 22-Oct-25 A | 03-Nov-25 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAENPQRD0003 | Submit Prequalification for Supplier Road Marking | 3 | 15-Apr-26 | 18-Apr-26 | 15-Apr-26 A | 18-Apr-26 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAENPQRD0004 | Prequalification Approval for Road Marking | 2 | 16-Apr-26 | 18-Apr-26 | 16-Apr-26 A | 18-Apr-26 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAENPQRD0005 | Submit Prequalification for Laboratory testing | 37 | 04-Oct-25 | 15-Nov-25 | 04-Oct-25 A | 15-Nov-25 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAENPQRD0006 | Prequalification Approval for Laboratory testing | 2 | 16-Oct-25 | 18-Oct-25 | 16-Oct-25 A | 18-Oct-25 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| Submittle of Material and Prequalification for Electrical | | 53 | 14-Jan-26 | 16-Mar-26 | 14-Jan-26 A | 16-Mar-26 A | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAENPQEL0001 | Submit Prequalification for Cables Suppliers | 2 | 12-Feb-26 | 14-Feb-26 | 12-Feb-26 | 14-Feb-26 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAENPQEL0002 | Prequalification Approval for Cables Suppliers | 2 | 14-Feb-26 | 15-Feb-26 | 14-Feb-26 | 15-Feb-26 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAENPQEL0003 | Submit Prequalification for Unit Stations | 2 | 12-Feb-26 | 14-Feb-26 | 12-Feb-26 | 14-Feb-26 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAENPQEL0004 | Prequalification Approval for Unit Stations | 28 | 14-Jan-26 | 15-Feb-26 | 14-Jan-26 A | 15-Feb-26 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAENPQEL0005 | Submit Prequalification for Lighting Poles | 2 | 14-Jan-26 | 15-Jan-26 | 14-Jan-26 A | 15-Jan-26 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAENPQEL0006 | Prequalification Approval for Lighting Poles | 1 | 15-Jan-26 | 15-Jan-26 | 15-Jan-26 A | 16-Jan-26 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAENPQEL0007 | Submit Prequalification for Luminares | 2 | 14-Jan-26 | 15-Jan-26 | 14-Jan-26 A | 15-Jan-26 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAENPQEL0008 | Prequalification Approval for Luminares | 2 | 14-Jan-26 | 15-Jan-26 | 14-Jan-26 A | 15-Jan-26 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAENPQEL0009 | Submit Prequalification for Precast Drawpits and Founc | 1 | 15-Mar-26 | 15-Mar-26 | 15-Mar-26 A | 15-Mar-26 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAENPQEL0010 | Prequalification Approval for Precast Drawpits and Fou | 2 | 15-Mar-26 | 16-Mar-26 | 15-Mar-26 A | 16-Mar-26 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAENPQEL0011 | Submit Prequalification for Ducts | 2 | 22-Jan-26 | 24-Jan-26 | 22-Jan-26 A | 24-Jan-26 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAENPQEL0012 | Prequalification Approval for Ducts | 2 | 22-Jan-26 | 24-Jan-26 | 22-Jan-26 A | 24-Jan-26 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| Submittle of Material and Prequalification for Telecomr | | 2 | 22-Jan-26 | 24-Jan-26 | 22-Jan-26 A | 24-Jan-26 A | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |





© Oracle Corporation

| Activity ID | Activity Name | Original Duration | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Actual Total Cost | Earned Value Cost | Planned Value Labor Units | Actual Labor Units | Earned Value Labor Units | Budgeted Total Cost | At Completion Total Cost | Total Float |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| TAENPQTL0001 | Submit Prequalification for Ducts | 2 | 22-Jan-26 | 24-Jan-26 | 22-Jan-26 A | 24-Jan-26 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAENPQTL0002 | Prequalification Approval for Ducts | 2 | 22-Jan-26 | 24-Jan-26 | 22-Jan-26 A | 24-Jan-26 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAENPQTL0003 | Submit Prequalification for Manholes | 2 | 22-Jan-26 | 24-Jan-26 | 22-Jan-26 A | 24-Jan-26 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAENPQTL0004 | Prequalification Approval for Manholes | 2 | 22-Jan-26 | 24-Jan-26 | 22-Jan-26 A | 24-Jan-26 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| Submittle of Material and Prequalification for CCTV N | | 76 | 26-Jan-26 | 23-Apr-26 | 26-Jan-26 A | 23-Apr-26 A | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAENPQCC0001 | Prepare Material Submittle for CCTV System | 76 | 26-Jan-26 | 23-Apr-26 | 26-Jan-26 A | 23-Apr-26 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAENPQCC0002 | Review and Approval for Material Submittle for CCTV S | 76 | 26-Jan-26 | 23-Apr-26 | 26-Jan-26 A | 23-Apr-26 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| Submittle of Material and Prequalification for Potable V | | 6 | 13-Nov-25 | 19-Nov-25 | 13-Nov-25 A | 19-Nov-25 A | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAENPQPT0001 | Prepare Material Submittle for HDPE Pipes | 3 | 15-Nov-25 | 17-Nov-25 | 15-Nov-25 | 17-Nov-25 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAENPQPT0002 | Review and Approval of Material Submittle for HDPE Pi | 3 | 15-Nov-25 | 17-Nov-25 | 15-Nov-25 | 17-Nov-25 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAENPQPT0003 | Prepare Material Submittle for Valves | 1 | 13-Nov-25 | 13-Nov-25 | 13-Nov-25 | 13-Nov-25 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAENPQPT0004 | Review and Approval of Material for Valves | 5 | 13-Nov-25 | 18-Nov-25 | 13-Nov-25 | 18-Nov-25 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAENPQPT0005 | Prepare Material Submittle for Fire Hydrant | 1 | 13-Nov-25 | 13-Nov-25 | 13-Nov-25 | 13-Nov-25 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAENPQPT0006 | Review and Approval of Material for Fire Hydrant | 6 | 13-Nov-25 | 19-Nov-25 | 13-Nov-25 | 19-Nov-25 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| Submittle of Material and Prequalification for TSE Netv | | 10 | 13-Nov-25 | 24-Nov-25 | 13-Nov-25 A | 24-Nov-25 A | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAENPQTS0001 | Prepare Material Submittle for HDPE Pipes | 1 | 15-Nov-25 | 15-Nov-25 | 15-Nov-25 | 15-Nov-25 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAENPQTS0002 | Review and Approval of Material Submittle for HDPE Pi | 3 | 15-Nov-25 | 17-Nov-25 | 15-Nov-25 | 17-Nov-25 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAENPQTS0003 | Prepare Material Submittle for Valves | 1 | 13-Nov-25 | 13-Nov-25 | 13-Nov-25 | 13-Nov-25 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAENPQTS0004 | Review and Approval of Material for Valves | 10 | 13-Nov-25 | 24-Nov-25 | 13-Nov-25 | 24-Nov-25 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| Submittle of Material and Prequalification for Sewerage | | 6 | 08-Nov-25 | 13-Nov-25 | 08-Nov-25 A | 13-Nov-25 A | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAENPQSW0001 | Prepare Material Submittle for GRP Pipes | 6 | 08-Nov-25 | 13-Nov-25 | 08-Nov-25 | 13-Nov-25 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAENPQSW0002 | Review and Approval of Material Submittle for GRP Pip | 6 | 08-Nov-25 | 13-Nov-25 | 08-Nov-25 | 13-Nov-25 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAENPQSW0003 | Prepare Material Submittle for Manhole | 6 | 08-Nov-25 | 13-Nov-25 | 08-Nov-25 | 13-Nov-25 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAENPQSW0004 | Review and Approval of Material Submittle for Manhole | 6 | 08-Nov-25 | 13-Nov-25 | 08-Nov-25 | 13-Nov-25 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| Submittle of Material and Prequalification for Storm Ne | | 23 | 22-Oct-25 | 17-Nov-25 | 22-Oct-25 A | 17-Nov-25 A | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAENPQST0001 | Prepare Material Submittle for GRP Pipes | 1 | 08-Nov-25 | 08-Nov-25 | 08-Nov-25 | 08-Nov-25 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAENPQST0002 | Review and Approval of Material Submittle for GRP Pip | 6 | 08-Nov-25 | 13-Nov-25 | 08-Nov-25 | 13-Nov-25 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAENPQST0003 | Prepare Material Submittle for UPVC Pipes | 1 | 16-Nov-25 | 16-Nov-25 | 16-Nov-25 | 16-Nov-25 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAENPQST0004 | Review and Approval of Material Submittle for UPVC Pi | 2 | 16-Nov-25 | 17-Nov-25 | 16-Nov-25 | 17-Nov-25 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAENPQST0005 | Prepare Material Submittle for Box Culvert | 1 | 15-Nov-25 | 15-Nov-25 | 15-Nov-25 | 15-Nov-25 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAENPQST0006 | Review and Approval of Material Submittle for Box Culv | 3 | 15-Nov-25 | 17-Nov-25 | 15-Nov-25 | 17-Nov-25 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAENPQST0007 | Prepare Material Submittle for Catch Basin | 1 | 15-Nov-25 | 15-Nov-25 | 15-Nov-25 | 15-Nov-25 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAENPQST0008 | Review and Approval of Material Submittle for Catch Ba | 3 | 15-Nov-25 | 17-Nov-25 | 15-Nov-25 | 17-Nov-25 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAENPQST0009 | Prepare Material Submittle for Precast Manhole | 1 | 15-Nov-25 | 15-Nov-25 | 15-Nov-25 | 15-Nov-25 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAENPQST0010 | Review and Approval of Material Submittle for Precast M | 2 | 15-Nov-25 | 16-Nov-25 | 15-Nov-25 | 16-Nov-25 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAENPQST0011 | Prepare Material Submittle for Concrete Works at Pond | 1 | 22-Oct-25 | 22-Oct-25 | 22-Oct-25 A | 22-Oct-25 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAENPQST0012 | Review and Approval of Material Submittle for Concrete | 11 | 22-Oct-25 | 03-Nov-25 | 22-Oct-25 A | 03-Nov-25 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| **Method Statement** | | 124 | 25-Nov-25 | 18-Apr-26 | 25-Nov-25 A | 18-Apr-26 A | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| Earth Works (Excavation & Backfilling) | | 4 | 25-Nov-25 | 29-Nov-25 | 25-Nov-25 A | 29-Nov-25 A | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAENMSRD0001 | Prepare and Submit MOS for Earth works | 4 | 25-Nov-25 | 29-Nov-25 | 25-Nov-25 | 29-Nov-25 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAENMSRD0002 | Review and Approval MOS for Earth worksrs | 1 | 29-Nov-25 | 29-Nov-25 | 28-Nov-25 | 29-Nov-25 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| Asphalt works | | 38 | 06-Dec-25 | 18-Jan-26 | 06-Dec-25 A | 18-Jan-26 A | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAENMSRD0003 | Prepare and Submit MOS for Asphalt works | 36 | 06-Dec-25 | 15-Jan-26 | 06-Dec-25 | 15-Jan-26 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAENMSRD0004 | Revies and Approval MOS for Asphalt works | 2 | 17-Jan-26 | 18-Jan-26 | 17-Jan-26 A | 18-Jan-26 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| Precast Concrete (Curbstone & Interlocking) | | 3 | 15-Apr-26 | 18-Apr-26 | 15-Apr-26 A | 18-Apr-26 A | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAENMSRD0005 | Prepare and Submit MOS for Curbstone and Interlockir | 2 | 15-Apr-26 | 16-Apr-26 | 15-Apr-26 A | 16-Apr-26 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAENMSRD0006 | Review and Approval MOS for Curbstone and Interlock | 2 | 16-Apr-26 | 18-Apr-26 | 16-Apr-26 A | 18-Apr-26 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| Street Lighting | | 3 | 19-Jan-26 | 21-Jan-26 | 19-Jan-26 A | 21-Jan-26 A | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAENMSEL0001 | Prepare and Submit MOS for Street Lighting | 2 | 19-Jan-26 | 20-Jan-26 | 19-Jan-26 A | 20-Jan-26 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAENMSEL0002 | Review and Approval MOS for Street Lighting | 2 | 20-Jan-26 | 21-Jan-26 | 20-Jan-26 A | 21-Jan-26 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| Telecommunications | | 2 | 07-Feb-26 | 08-Feb-26 | 07-Feb-26 A | 08-Feb-26 A | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAENMSTC0001 | Prepare and Submit MOS for TC | 2 | 07-Feb-26 | 08-Feb-26 | 07-Feb-26 | 08-Feb-26 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |



TASK filter: All Activities

© Oracle Corporation

| Activity ID | Activity Name | Original Duration | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Actual Total Cost | Earned Value Cost | Planned Value Labor Units | Actual Labor Units | Earned Value Labor Units | Budgeted Total Cost | At Completion Total Cost | Total Float |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| TAENMSTC0002 | Review and Approval MOS for TC | 2 | 07-Feb-26 | 08-Feb-26 | 07-Feb-26 | 08-Feb-26 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| CCTV Networks | | 2 | 07-Feb-26 | 08-Feb-26 | 07-Feb-26 A | 08-Feb-26 A | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAENMSCC0001 | Prepare and Submit MOS for CCTV System | 2 | 07-Feb-26 | 08-Feb-26 | 07-Feb-26 | 08-Feb-26 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAENMSCC0002 | Review and Approval MOS for CCTV Syestem | 2 | 07-Feb-26 | 08-Feb-26 | 07-Feb-26 | 08-Feb-26 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| Potable Water Networks | | 2 | 25-Nov-25 | 26-Nov-25 | 25-Nov-25 A | 26-Nov-25 A | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAENMSPT0001 | Prepare and Submit MOS for Potable Network | 2 | 25-Nov-25 | 26-Nov-25 | 25-Nov-25 | 26-Nov-25 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAENMSPT0002 | Review and Approval MOS for Potable Networks | 2 | 25-Nov-25 | 26-Nov-25 | 25-Nov-25 | 26-Nov-25 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TSE Networks | | 7 | 01-Mar-26 | 08-Mar-26 | 01-Mar-26 A | 08-Mar-26 A | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAENMSTS0001 | Prepare and Submit MOS for TSE Network | 6 | 01-Mar-26 | 07-Mar-26 | 01-Mar-26 A | 07-Mar-26 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAENMSTS0002 | Review and Approval MOS for TSENetworks | 7 | 01-Mar-26 | 08-Mar-26 | 01-Mar-26 A | 08-Mar-26 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| Sewerage Networks | | 3 | 16-Dec-25 | 18-Dec-25 | 16-Dec-25 A | 18-Dec-25 A | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAENMSSW0001 | Prepare and Submit MOS for Sewer Network | 3 | 16-Dec-25 | 18-Dec-25 | 16-Dec-25 | 18-Dec-25 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAENMSSW0002 | Review and Approval MOS for Sewer Networks | 2 | 17-Dec-25 | 18-Dec-25 | 17-Dec-25 | 18-Dec-25 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| Storm Networks | | 5 | 20-Dec-25 | 24-Dec-25 | 20-Dec-25 A | 24-Dec-25 A | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAENMSST0001 | Prepare and Submit MOS for Storm Network | 2 | 20-Dec-25 | 21-Dec-25 | 20-Dec-25 | 21-Dec-25 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAENMSST0002 | Review and Approval MOS for Storm Networks | 5 | 20-Dec-25 | 24-Dec-25 | 20-Dec-25 | 24-Dec-25 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| Precast Box Culvert | | 5 | 20-Dec-25 | 24-Dec-25 | 20-Dec-25 A | 24-Dec-25 A | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAENMSST0003 | Prepare and Submit MOS for Box Culvert | 2 | 20-Dec-25 | 21-Dec-25 | 20-Dec-25 | 21-Dec-25 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAENMSST0004 | Review and Approval MOS Box Culvert | 5 | 20-Dec-25 | 24-Dec-25 | 20-Dec-25 | 24-Dec-25 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| **PROCUREMENT** | | 606 | 27-Oct-25 | 02-Sep-27 | 27-Oct-25 A | 03-Oct-27 | 53.64% | 61.12% | $15,068,660.84 | $17,171,854.69 | $17,171,854.69 | 0 | 0 | 0 | $28,093,572.39 | $28,093,572.39 | -25 |
| **Material Purchase Order** | | 283 | 01-Nov-25 | 08-Sep-26 | 01-Nov-25 A | 25-Jul-26 A | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| Material Purchase Order for Road Works | | 183 | 01-Nov-25 | 02-Jun-26 | 01-Nov-25 A | 02-Jun-26 A | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAPQPORD0001 | Roads material Approved suppliers and issue po | 183 | 01-Nov-25 | 02-Jun-26 | 01-Nov-25 | 02-Jun-26 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| Material Purchase Order for Electrical Works | | 58 | 23-Apr-26 | 10-Jun-26 | 23-Apr-26 A | 02-Jul-26 A | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAPQPOEL0001 | Electrical material Approved suppliers and issue po | 35 | 23-Apr-26 | 02-Jun-26 | 23-Apr-26 A | 02-Jun-26 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAPQPOEL1 | Electrical material Approved suppliers and issue po Par | 7 | 03-Jun-26 | 10-Jun-26 | 20-Jun-26 A | 02-Jul-26 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| Material Purchase Order for Telecommunication | | 37 | 03-Jun-26 | 15-Jul-26 | 20-Jun-26 A | 22-Jul-26 A | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAPQPOTC0001 | HDPE material Approved suppliers and issue po | 37 | 03-Jun-26 | 15-Jul-26 | 20-Jun-26 A | 22-Jul-26 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| Material Purchase Order for CCTV Networks | | 62 | 29-Jun-26 | 08-Sep-26 | 16-Jul-26 A | 25-Jul-26 A | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAPQPOCC0001 | CCTV material Approved suppliers and issue po | 62 | 29-Jun-26 | 08-Sep-26 | 16-Jul-26 A | 25-Jul-26 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| Material Purchase Order for Potable Networks | | 122 | 03-Jan-26 | 24-May-26 | 03-Jan-26 A | 24-May-26 A | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAPQPOPT0001 | Potable Water material Approved suppliers and issue p | 122 | 03-Jan-26 | 24-May-26 | 03-Jan-26 A | 24-May-26 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| Material Purchase Order for TSE Networks | | 122 | 03-Jan-26 | 24-May-26 | 03-Jan-26 A | 24-May-26 A | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAPQPOTS0001 | TSE material Approved suppliers and issue po | 122 | 03-Jan-26 | 24-May-26 | 03-Jan-26 A | 24-May-26 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| Material Purchase Order for Sewrage Networks | | 62 | 19-Nov-25 | 29-Jan-26 | 19-Nov-25 A | 29-Jan-26 A | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAPQPOSW0001 | Sanitary Sewerage material Approved suppliers and iss | 62 | 19-Nov-25 | 29-Jan-26 | 19-Nov-25 | 29-Jan-26 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| Material Purchase Order for Storm Networks | | 148 | 03-Dec-25 | 24-May-26 | 03-Dec-25 A | 24-May-26 A | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| TAPQPOST0001 | Storm Water material Approved suppliers and issue po | 148 | 03-Dec-25 | 24-May-26 | 03-Dec-25 | 24-May-26 A | 100% | 100% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | |
| **Material Fabrication and Delivery** | | 606 | 27-Oct-25 | 02-Sep-27 | 27-Oct-25 A | 03-Oct-27 | 53.64% | 61.12% | $15,068,660.84 | $17,171,854.69 | $17,171,854.69 | 0 | 0 | 0 | $28,093,572.39 | $28,093,572.39 | -25 |
| Material Fabrication and Delivery for Road Works | | 606 | 27-Oct-25 | 02-Sep-27 | 27-Oct-25 A | 03-Oct-27 | 23.15% | 29.71% | $2,796,728.97 | $3,590,361.19 | $3,590,361.19 | 0 | 0 | 0 | $12,082,954.93 | $12,082,954.93 | -25 |
| TAPQDVRD0001 | ABC Delivery to Site | 46 | 09-Apr-26 | 01-Jun-26 | 09-Apr-26 A | 02-Jun-26 A | 100% | 100% | $8,581.85 | $8,581.85 | $8,581.85 | 0 | 0 | 0 | $8,581.85 | $8,581.85 | |
| TAPQDVRD00011 | ABC Delivery to Site Part 01 | 71 | 03-Jun-26 | 24-Aug-26 | 15-Jun-26 A | 22-Nov-26 | 100% | 50% | $849,602.65 | $424,801.33 | $424,801.33 | 0 | 0 | 0 | $849,602.65 | $849,602.65 | -25 |
| TAPQDVRD0002 | BBC Base Course Delivery to Site | 6 | 29-Mar-26 | 04-Apr-26 | 29-Mar-26 A | 04-Apr-26 A | 100% | 100% | $492,956.35 | $492,956.35 | $492,956.35 | 0 | 0 | 0 | $492,956.35 | $492,956.35 | |
| TAPQDVRD00021 | BBC Base Course Delivery to Site Part 01 | 74 | 19-Apr-27 | 13-Jul-27 | 15-Jun-26 A | 10-Jul-27 | 0% | 29% | $0.00 | $1,048,353.84 | $1,048,353.84 | 0 | 0 | 0 | $3,615,013.25 | $3,615,013.25 | 3 |
| TAPQDVRD0003 | BWC Asphalt Wearing Course Delivery to Site | 35 | 14-Jul-27 | 23-Aug-27 | 10-Jul-27 | 19-Aug-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $2,344,012.00 | $2,344,012.00 | 4 |
| TAPQDVRD0004 | Precast Concrete Curbstone Delivery to Site | 10 | 07-Apr-26 | 18-Apr-26 | 07-Apr-26 A | 18-Apr-26 A | 100% | 100% | $63,939.74 | $63,939.74 | $63,939.74 | 0 | 0 | 0 | $63,939.74 | $63,939.74 | |
| TAPQDVRD00041 | Precast Concrete Curbstone Delivery to Site part 01 | 60 | 28-Feb-27 | 08-May-27 | 29-Jul-26 A | 21-Jul-27 | 0% | 14% | $0.00 | $170,079.70 | $170,079.70 | 0 | 0 | 0 | $1,214,855.00 | $1,214,855.00 | -25 |
| TAPQDVRD0005 | Precast Concrete Interlocking Delivery to Site | 40 | 18-Jul-27 | 01-Sep-27 | 18-Aug-27 | 03-Oct-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $1,202,081.10 | $1,202,081.10 | -25 |



TASK filter: All Activities

© Oracle Corporation

| Activity ID | Activity Name | Original Duration | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Actual Total Cost | Earned Value Cost | Planned Value Labor Units | Actual Labor Units | Earned Value Labor Units | Budgeted Total Cost | At Completion Total Cost | Total Float |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| TAPQDVRD0007 | Backfilling Material Delivery to Site | 107 | 27-Oct-25 | 28-Feb-26 | 27-Oct-25 A | 28-Feb-26 A | 100% | 100% | $1,244,052.99 | $1,244,052.99 | $1,244,052.99 | 0 | 0 | 0 | $1,244,052.99 | $1,244,052.99 | |
| TAPQDVRD0008 | Marking for Road delivery to site | 2 | 22-Apr-26 | 23-Apr-26 | 22-Apr-26 A | 23-Apr-26 A | 100% | 100% | $130,360.33 | $130,360.33 | $130,360.33 | 0 | 0 | 0 | $130,360.33 | $130,360.33 | |
| TAPQDVRD00081 | Marking for Road delivery to site Part 01 | 5 | 14-Jul-27 | 19-Jul-27 | 10-Jul-27 | 15-Jul-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $555,746.67 | $555,746.67 | 3 |
| TAPQDVRD0009 | Trafic Sinage delivery to site | 4 | 28-Apr-26 | 02-May-26 | 28-Apr-26 A | 02-May-26 A | 100% | 100% | $7,235.06 | $7,235.06 | $7,235.06 | 0 | 0 | 0 | $7,235.06 | $7,235.06 | |
| TAPQDVRD00091 | Trafic Sinage delivery to site Part 01 | 9 | 24-Aug-27 | 02-Sep-27 | 19-Aug-27 | 30-Aug-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $354,517.94 | $354,517.94 | 4 |
| Material Fabrication and Delivery for Electrical Works | | 327 | 29-Apr-26 | 21-Apr-27 | 29-Apr-26 A | 07-Apr-27 | 36.45% | 41.97% | $1,175,086.01 | $1,353,314.34 | $1,353,314.34 | 0 | 0 | 0 | $3,224,132.68 | $3,224,132.68 | 97 |
| TAPQDVEL0001 | Pipes ,Fittings Delivery to Site | 1 | 29-Apr-26 | 29-Apr-26 | 29-Apr-26 A | 29-Apr-26 A | 100% | 100% | $296,510.21 | $296,510.21 | $296,510.21 | 0 | 0 | 0 | $296,510.21 | $296,510.21 | |
| TAPQDVEL00011 | Pipes ,Fittings Delivery to Site Part 01 | 25 | 11-Jun-26 | 09-Jul-26 | 18-Jul-26 A | 14-Oct-26 | 100% | 89% | $127,075.80 | $113,097.46 | $113,097.46 | 0 | 0 | 0 | $127,075.80 | $127,075.80 | -14 |
| TAPQDVEL0002 | cables (LV,MV )Delivery to Site) | 60 | 20-Aug-26 | 28-Oct-26 | 09-Jun-26 A | 23-Dec-26 | 75% | 58% | $751,500.00 | $581,160.00 | $581,160.00 | 0 | 0 | 0 | $1,002,000.00 | $1,002,000.00 | -14 |
| TAPQDVEL0003 | Poles & Luminares Delivery to Site | 60 | 29-Oct-26 | 06-Jan-27 | 23-Dec-26 | 03-Mar-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $833,333.33 | $833,333.33 | -14 |
| TAPQDVEL0004 | Substations & RMU ,ets.. Delivery to Site | 90 | 07-Jan-27 | 21-Apr-27 | 12-Jul-26 A | 02-Sep-26 A | 0% | 100% | $0.00 | $362,546.67 | $362,546.67 | 0 | 0 | 0 | $362,546.67 | $362,546.67 | |
| TAPQDVEL0005 | Pre cast Drawpits and Pole Foundation Delivery | 40 | 14-Jan-27 | 01-Mar-27 | 20-Feb-27 | 07-Apr-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $602,666.67 | $602,666.67 | -14 |
| Material Fabrication and Delivery for Telecommunicati | | 60 | 16-Jul-26 | 23-Sep-26 | 14-Jun-26 A | 20-Oct-26 | 100% | 92% | $683,753.33 | $629,053.07 | $629,053.07 | 0 | 0 | 0 | $683,753.33 | $683,753.33 | -12 |
| TAPQDVTC0001 | Telecommunication Material (Pipes,,ets) Delivery | 60 | 16-Jul-26 | 23-Sep-26 | 14-Jun-26 A | 20-Oct-26 | 100% | 92% | $683,753.33 | $629,053.07 | $629,053.07 | 0 | 0 | 0 | $683,753.33 | $683,753.33 | -12 |
| Material Fabrication and Delivery for CCTV Networks | | 60 | 24-Sep-26 | 02-Dec-26 | 19-Sep-26 A | 24-Nov-26 | 25% | 50% | $138,158.35 | $276,316.69 | $276,316.69 | 0 | 0 | 0 | $552,633.38 | $552,633.38 | -10 |
| TAPQDVCC0001 | CCTV Material Cabls,Camera,Devices,ets) Delivery | 60 | 24-Sep-26 | 02-Dec-26 | 19-Sep-26 | 24-Nov-26 | 25% | 50% | $138,158.35 | $276,316.69 | $276,316.69 | 0 | 0 | 0 | $552,633.38 | $552,633.38 | -10 |
| Material Fabrication and Delivery for Potable Networks | | 254 | 18-Jan-26 | 21-Nov-26 | 18-Jan-26 A | 13-Sep-26 A | 90.82% | 100% | $1,349,293.46 | $1,485,609.25 | $1,485,609.25 | 0 | 0 | 0 | $1,485,609.25 | $1,485,609.25 | |
| TAPQDVPT0001 | PE Pipes Delivery | 60 | 18-Jan-26 | 28-Mar-26 | 18-Jan-26 A | 03-May-26 A | 100% | 100% | $535,645.48 | $535,645.48 | $535,645.48 | 0 | 0 | 0 | $535,645.48 | $535,645.48 | |
| TAPQDVPT00011 | PE Pipes Delivery Part 01 | 30 | 13-Jul-26 | 16-Aug-26 | 15-Jun-26 A | 30-Aug-26 A | 100% | 100% | $514,639.77 | $514,639.77 | $514,639.77 | 0 | 0 | 0 | $514,639.77 | $514,639.77 | |
| TAPQDVPT0002 | Valves Delivery to Site | 74 | 10-Feb-26 | 06-May-26 | 10-Feb-26 | 06-May-26 A | 100% | 100% | $183,552.72 | $183,552.72 | $183,552.72 | 0 | 0 | 0 | $183,552.72 | $183,552.72 | |
| TAPQDVPT00021 | Valves Delivery to Site Part 01 | 45 | 17-Aug-26 | 07-Oct-26 | 16-Jul-26 A | 30-Aug-26 A | 100% | 100% | $51,771.28 | $51,771.28 | $51,771.28 | 0 | 0 | 0 | $51,771.28 | $51,771.28 | |
| TAPQDVPT0003 | Fire Hydrent Delivery to Site | 65 | 21-Feb-26 | 06-May-26 | 20-Feb-26 | 06-May-26 A | 100% | 100% | $52,000.00 | $52,000.00 | $52,000.00 | 0 | 0 | 0 | $52,000.00 | $52,000.00 | |
| TAPQDVPT00031 | Fire Hydrent Delivery to Site Part 01 | 38 | 08-Oct-26 | 21-Nov-26 | 09-Jun-26 A | 13-Sep-26 A | 7.89% | 100% | $11,684.21 | $148,000.00 | $148,000.00 | 0 | 0 | 0 | $148,000.00 | $148,000.00 | |
| Material Fabrication and Delivery for TSE Networks | | 264 | 22-Jan-26 | 14-Mar-27 | 22-Jan-26 A | 30-Aug-26 A | 77.35% | 100% | $1,042,911.21 | $1,348,366.62 | $1,348,366.62 | 0 | 0 | 0 | $1,348,366.62 | $1,348,366.62 | |
| TAPQDVTS0001 | PE Pipes Delivery to Site | 1 | 22-Jan-26 | 22-Jan-26 | 22-Jan-26 A | 22-Jan-26 A | 100% | 100% | $518,714.18 | $518,714.18 | $518,714.18 | 0 | 0 | 0 | $518,714.18 | $518,714.18 | |
| TAPQDVTS00011 | PE Pipes Delivery to Site Part 01 | 90 | 17-Aug-26 | 29-Nov-26 | 15-Jun-26 A | 30-Aug-26 A | 53.33% | 100% | $265,798.63 | $498,372.44 | $498,372.44 | 0 | 0 | 0 | $498,372.44 | $498,372.44 | |
| TAPQDVTS0002 | Valves Delivery to Site | 7 | 21-Feb-26 | 28-Feb-26 | 20-Feb-26 | 28-Feb-26 A | 100% | 100% | $258,398.40 | $258,398.40 | $258,398.40 | 0 | 0 | 0 | $258,398.40 | $258,398.40 | |
| TAPQDVTS00021 | Valves Delivery to Site Part 01 | 90 | 30-Nov-26 | 14-Mar-27 | 16-Jul-26 A | 30-Aug-26 A | 0% | 100% | $0.00 | $72,881.60 | $72,881.60 | 0 | 0 | 0 | $72,881.60 | $72,881.60 | |
| Material Fabrication and Delivery for Sewerage Networ | | 305 | 09-Dec-25 | 23-Aug-26 | 09-Dec-25 A | 29-Nov-26 | 100% | 97.41% | $1,284,233.76 | $1,250,991.42 | $1,250,991.42 | 0 | 0 | 0 | $1,284,233.76 | $1,284,233.76 | 9 |
| TAPQDVSW0001 | GRP Pipes Delivery to Site | 63 | 09-Dec-25 | 19-Feb-26 | 09-Dec-25 | 19-Feb-26 A | 100% | 100% | $840,000.00 | $840,000.00 | $840,000.00 | 0 | 0 | 0 | $840,000.00 | $840,000.00 | |
| TAPQDVSW00011 | GRP Pipes Delivery to Site Part 01 | 35 | 03-Jun-26 | 13-Jul-26 | 16-Jul-26 A | 19-Oct-26 | 100% | 81% | $160,000.00 | $129,600.00 | $129,600.00 | 0 | 0 | 0 | $160,000.00 | $160,000.00 | 9 |
| TAPQDVSW0002 | Fiberglass Manholes,ets) Delivery | 102 | 29-Jan-26 | 27-May-26 | 29-Jan-26 A | 27-May-26 A | 100% | 100% | $281,391.42 | $281,391.42 | $281,391.42 | 0 | 0 | 0 | $281,391.42 | $281,391.42 | |
| TAPQDVSW00021 | Fiberglass Manholes,ets) Delivery Part 01 | 35 | 14-Jul-26 | 23-Aug-26 | 19-Oct-26 | 29-Nov-26 | 100% | 0% | $2,842.34 | $0.00 | $0.00 | 0 | 0 | 0 | $2,842.34 | $2,842.34 | 9 |
| Material Fabrication and Delivery for Storm Networks | | 369 | 29-Oct-25 | 02-Feb-27 | 29-Oct-25 A | 05-Dec-26 | 88.79% | 97.39% | $6,598,495.75 | $7,237,842.12 | $7,237,842.12 | 0 | 0 | 0 | $7,431,888.44 | $7,431,888.44 | 187 |
| TAPQDVST0001 | UPVC Pipes with Fittings Delivery | 28 | 18-Jan-26 | 18-Feb-26 | 18-Jan-26 A | 19-Feb-26 A | 100% | 100% | $643,250.62 | $643,250.62 | $643,250.62 | 0 | 0 | 0 | $643,250.62 | $643,250.62 | |
| TAPQDVST00011 | UPVC Pipes with Fittings Delivery Part 01 | 10 | 03-Jun-26 | 14-Jun-26 | 02-Jul-26 A | 05-Jul-26 A | 100% | 100% | $6,497.48 | $6,497.48 | $6,497.48 | 0 | 0 | 0 | $6,497.48 | $6,497.48 | |
| TAPQDVST0002 | GRP Pipes with Fittings Delivery Part 1 | 19 | 09-Dec-25 | 30-Dec-25 | 09-Dec-25 | 30-Dec-25 A | 100% | 100% | $1,442,324.77 | $1,442,324.77 | $1,442,324.77 | 0 | 0 | 0 | $1,442,324.77 | $1,442,324.77 | |
| TAPQDVST0003 | GRP Pipes with Fittings Delivery Part 2 | 39 | 31-Dec-25 | 14-Feb-26 | 31-Dec-25 | 14-Feb-26 A | 100% | 100% | $1,333,333.13 | $1,333,333.13 | $1,333,333.13 | 0 | 0 | 0 | $1,333,333.13 | $1,333,333.13 | |
| TAPQDVST0004 | GRP Pipes with Fittings Delivery Part 3 | 13 | 14-Feb-26 | 28-Feb-26 | 14-Feb-26 | 28-Feb-26 A | 100% | 100% | $1,133,333.05 | $1,133,333.05 | $1,133,333.05 | 0 | 0 | 0 | $1,133,333.05 | $1,133,333.05 | |
| TAPQDVST00041 | GRP Pipes with Fittings Delivery Part 4 | 60 | 15-Jun-26 | 23-Aug-26 | 16-Jul-26 A | 20-Oct-26 | 100% | 88% | $199,999.95 | $175,999.96 | $175,999.96 | 0 | 0 | 0 | $199,999.95 | $199,999.95 | 4 |
| TAPQDVST0005 | Box Culvert Delivery | 69 | 04-Mar-26 | 23-May-26 | 04-Mar-26 A | 23-May-26 A | 100% | 100% | $855,241.72 | $855,241.72 | $855,241.72 | 0 | 0 | 0 | $855,241.72 | $855,241.72 | |
| TAPQDVST00051 | Box Culvert Delivery part 01 | 31 | 24-Aug-26 | 28-Sep-26 | 15-Jun-26 A | 14-Nov-26 | 100% | 30% | $64,373.03 | $19,311.91 | $19,311.91 | 0 | 0 | 0 | $64,373.03 | $64,373.03 | 4 |
| TAPQDVST0006 | Manholes,ets Delivery | 100 | 07-Feb-26 | 02-Jun-26 | 07-Feb-26 | 02-Jun-26 A | 100% | 100% | $482,588.71 | $482,588.71 | $482,588.71 | 0 | 0 | 0 | $482,588.71 | $482,588.71 | |
| TAPQDVST00061 | Manholes,ets Delivery part 01 | 18 | 29-Sep-26 | 19-Oct-26 | 12-Jul-26 A | 05-Dec-26 | 61.11% | 2% | $2,978.94 | $97.49 | $97.49 | 0 | 0 | 0 | $4,874.63 | $4,874.63 | 4 |
| TAPQDVST0007 | Rlprab,Sand,Marl gravel Delivery for Ponds | 1 | 22-Apr-26 | 22-Apr-26 | 22-Apr-26 A | 22-Apr-26 A | 100% | 100% | $43,763.00 | $43,763.00 | $43,763.00 | 0 | 0 | 0 | $43,763.00 | $43,763.00 | |
| TAPQDVST00071 | Rlprab,Sand,Marl gravel Delivery for Ponds part 01 | 90 | 21-Oct-26 | 02-Feb-27 | 28-Jun-26 A | 21-Oct-26 | 0% | 90% | $0.00 | $748,347.30 | $748,347.30 | 0 | 0 | 0 | $831,497.00 | $831,497.00 | 224 |
| TAPQDVST0008 | Backfilling Material for Dike Delivery to Site | 130 | 29-Oct-25 | 29-Mar-26 | 29-Oct-25 A | 29-Mar-26 A | 100% | 100% | $39,916.80 | $39,916.80 | $39,916.80 | 0 | 0 | 0 | $39,916.80 | $39,916.80 | |
| TAPQDVST0009 | Catchbasin Delivery to Site | 60 | 15-Jun-26 | 23-Aug-26 | 15-Jun-26 A | 25-Oct-26 | 100% | 81% | $195,044.04 | $157,985.67 | $157,985.67 | 0 | 0 | 0 | $195,044.04 | $195,044.04 | 45 |
| TAPQDVST0010 | Riprab for Dike Delivery to Site | 6 | 22-Apr-26 | 28-Apr-26 | 22-Apr-26 A | 28-Apr-26 A | 100% | 100% | $70,132.73 | $70,132.73 | $70,132.73 | 0 | 0 | 0 | $70,132.73 | $70,132.73 | |
| TAPQDVST00101 | Riprab for Dike Delivery to Site part 01 | 60 | 03-Jun-26 | 11-Aug-26 | 15-Jun-26 A | 02-Aug-26 A | 100% | 100% | $85,717.78 | $85,717.78 | $85,717.78 | 0 | 0 | 0 | $85,717.78 | $85,717.78 | |
| CONSTRUCTION WORKS | | 648 | 04-Sep-25 | 03-Sep-27 | 04-Sep-25 A | 29-Sep-27 | 35.2% | 48.28% | $33,124,060.30 | $45,434,514.10 | $45,434,514.10 | 121061 | 175119 | 175118 | $94,113,467.75 | $94,113,467.75 | -22 |
| ZONE 1 | | 608 | 21-Oct-25 | 03-Sep-27 | 21-Oct-25 A | 29-Sep-27 | 51.63% | 60.33% | $10,109,127.90 | $11,813,165.02 | $11,813,165.02 | 29328 | 42378 | 42378 | $19,581,738.06 | $19,581,738.06 | -22 |



TASK filter: All Activities

© Oracle Corporation

| Activity ID | Activity Name | Original Duration | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Actual Total Cost | Earned Value Cost | Planned Value Labor Units | Actual Labor Units | Earned Value Labor Units | Budgeted Total Cost | At Completion Total Cost | Total Float |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| **Collector Road 02** | | 502 | 18-Nov-25 | 23-Jun-27 | 18-Nov-25 A | 27-Jun-27 | 41.22% | 54.02% | $2,083,114.68 | $2,730,283.44 | $2,730,283.44 | 8420 | 17095 | 17095 | $5,053,908.02 | $5,053,908.02 | 40 |
| **Road Works** | | 502 | 18-Nov-25 | 05-Jun-27 | 18-Nov-25 A | 27-Jun-27 | 29.23% | 31.88% | $709,671.06 | $773,956.71 | $773,956.71 | 1514 | 1597 | 1597 | $2,427,728.18 | $2,427,728.18 | 21 |
| TAEXRDCC020001 | Road Excavation and Disposal | 38 | 18-Nov-25 | 31-Dec-25 | 18-Nov-25 | 31-Dec-25 A | 100% | 100% | $259,502.02 | $259,502.02 | $259,502.02 | 560 | 560 | 560 | $259,502.02 | $259,502.02 | |
| TAEXRDCC020002 | Backfilling Works for Road | 8 | 20-Nov-25 | 29-Nov-25 | 20-Nov-25 | 29-Nov-25 A | 100% | 100% | $214,217.40 | $214,217.40 | $214,217.40 | 564 | 564 | 564 | $214,217.40 | $214,217.40 | |
| TAEXRDCC0200021 | Backfilling Works for Road Part 01 | 8 | 07-Mar-27 | 15-Mar-27 | 31-Mar-27 | 10-Apr-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $11,274.60 | $11,274.60 | 3 |
| TAEXRDCC020003 | Subgrade Works | 36 | 10-Jan-26 | 19-Feb-26 | 10-Jan-26 A | 19-Feb-26 A | 100% | 100% | $235,951.64 | $235,951.64 | $235,951.64 | 390 | 390 | 390 | $235,951.64 | $235,951.64 | |
| TAEXRDCC0200031 | Subgrade Works Part 01 | 8 | 16-Mar-27 | 24-Mar-27 | 10-Apr-27 | 19-Apr-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $41,638.52 | $41,638.52 | 3 |
| TAEXRDCC020004 | ABC aggregate Base Course Works | 16 | 25-Mar-27 | 12-Apr-27 | 20-Sep-26 | 04-May-27 | 0% | 16% | $0.00 | $33,851.52 | $33,851.52 | 0 | 56 | 56 | $211,572.00 | $211,572.00 | 3 |
| TAEXRDCC020005 | MBC1 layer | 1 | 13-Apr-27 | 13-Apr-27 | 04-Oct-26 A | 05-May-27 | 0% | 9% | $0.00 | $2,664.00 | $2,664.00 | 0 | 1 | 1 | $29,600.00 | $29,600.00 | 3 |
| TAEXRDCC020006 | BBC Base Course | 4 | 14-Apr-27 | 18-Apr-27 | 11-Oct-26 A | 10-May-27 | 0% | 9% | $0.00 | $27,770.13 | $27,770.13 | 0 | 26 | 26 | $308,557.00 | $308,557.00 | 3 |
| TAEXRDCC020007 | BWC Asphalt Wearing Course with RC | 2 | 02-May-27 | 03-May-27 | 23-May-27 | 25-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $211,511.00 | $211,511.00 | 21 |
| TAEXRDCC020008 | Precast Concret Kerps | 11 | 19-Apr-27 | 01-May-27 | 10-May-27 | 23-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $394,355.00 | $394,355.00 | 17 |
| TAEXRDCC020009 | Precast Interlock Works | 18 | 04-May-27 | 24-May-27 | 25-May-27 | 15-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $402,199.00 | $402,199.00 | 21 |
| TAEXRDCC020010 | Stone Paving works | 7 | 25-May-27 | 01-Jun-27 | 15-Jun-27 | 23-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $47,000.00 | $47,000.00 | 21 |
| TAEXRDCC020011 | Road Marking | 2 | 02-Jun-27 | 03-Jun-27 | 23-Jun-27 | 26-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $7,850.00 | $7,850.00 | 21 |
| TAEXRDCC020012 | Traffic Sinage | 1 | 05-Jun-27 | 05-Jun-27 | 26-Jun-27 | 27-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $52,500.00 | $52,500.00 | 21 |
| **Electrical Works** | | 125 | 17-Sep-26 | 22-Mar-27 | 06-Sep-26 A | 28-Apr-27 | 15.94% | 5.3% | $78,072.55 | $25,984.80 | $25,984.80 | 160 | 168 | 168 | $489,910.55 | $489,910.55 | 57 |
| TAEXELCC020001 | Trench Cut off | 20 | 17-Sep-26 | 10-Oct-26 | 03-Dec-26 | 27-Dec-26 | 100% | 0% | $78,072.55 | $0.00 | $0.00 | 160 | 0 | 0 | $78,072.55 | $78,072.55 | 51 |
| TAEXELCC020002 | Drawpit and PVC Pipes Installation | 14 | 14-Jan-27 | 30-Jan-27 | 20-Sep-26 | 27-Feb-27 | 0% | 60% | $0.00 | $19,272.00 | $19,272.00 | 0 | 120 | 120 | $32,120.00 | $32,120.00 | 3 |
| TAEXELCC020003 | Road Crossing Ducts | 4 | 31-Jan-27 | 03-Feb-27 | 06-Sep-26 | 01-Mar-27 | 0% | 60% | $0.00 | $6,712.80 | $6,712.80 | 0 | 48 | 48 | $11,188.00 | $11,188.00 | 3 |
| TAEXELCC020004 | Trench Backfilling | 18 | 04-Feb-27 | 24-Feb-27 | 01-Mar-27 | 22-Mar-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $18,320.00 | $18,320.00 | 3 |
| TAEXELCC020005 | Cables Pulling | 8 | 25-Feb-27 | 06-Mar-27 | 22-Mar-27 | 31-Mar-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $248,000.00 | $248,000.00 | 3 |
| TAEXELCC020006 | Poles RC Foundation | 6 | 02-Mar-27 | 08-Mar-27 | 07-Apr-27 | 14-Apr-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $15,000.00 | $15,000.00 | 50 |
| TAEXELCC020007 | Earthing cables | 10 | 09-Mar-27 | 20-Mar-27 | 14-Apr-27 | 26-Apr-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $5,210.00 | $5,210.00 | 50 |
| TAEXELCC020008 | Lighting Pole Installation with Luminares | 12 | 09-Mar-27 | 22-Mar-27 | 14-Apr-27 | 28-Apr-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $82,000.00 | $82,000.00 | 57 |
| **Telecommunication Works** | | 174 | 09-Aug-26 | 05-Apr-27 | 20-Sep-26 A | 05-May-27 | 15.18% | 26.96% | $26,015.00 | $46,212.62 | $46,212.62 | 400 | 240 | 240 | $171,388.23 | $171,388.23 | 81 |
| TAEXTCCC020001 | Trench Cut off | 20 | 09-Aug-26 | 31-Aug-26 | 14-Oct-26 | 07-Nov-26 | 100% | 0% | $26,015.00 | $0.00 | $0.00 | 400 | 0 | 0 | $26,015.00 | $26,015.00 | -12 |
| TAEXTCCC020002 | Drawpit and PVC Pipes Installation | 8 | 02-Mar-27 | 10-Mar-27 | 20-Sep-26 | 12-Apr-27 | 0% | 50% | $0.00 | $39,900.00 | $39,900.00 | 0 | 200 | 200 | $79,800.00 | $79,800.00 | -14 |
| TAEXTCCC020003 | Road Crossing Ducts | 4 | 11-Mar-27 | 15-Mar-27 | 20-Sep-26 | 14-Apr-27 | 0% | 50% | $0.00 | $6,312.62 | $6,312.62 | 0 | 40 | 40 | $12,625.23 | $12,625.23 | 81 |
| TAEXTCCC020004 | Trench Backfilling | 18 | 16-Mar-27 | 05-Apr-27 | 14-Apr-27 | 05-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $52,948.00 | $52,948.00 | 81 |
| **CCTV Works** | | 60 | 24-Jan-27 | 03-Apr-27 | 18-Feb-27 | 29-Apr-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $59,086.00 | $59,086.00 | 89 |
| TAEXCCCC020001 | Pipe Installation with manhole | 10 | 24-Jan-27 | 03-Feb-27 | 18-Feb-27 | 02-Mar-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $23,396.00 | $23,396.00 | -10 |
| TAEXCCCC020002 | CCTV Swiches Lighting panels Installation | 18 | 04-Feb-27 | 24-Feb-27 | 02-Mar-27 | 23-Mar-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $3,899.00 | $3,899.00 | -10 |
| TAEXCCCC020003 | Cable laying and connected with Panels | 14 | 25-Feb-27 | 13-Mar-27 | 23-Mar-27 | 08-Apr-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $25,974.00 | $25,974.00 | 89 |
| TAEXCCCC020004 | Pole Installation with IP Outdoor CCTV POE Camera | 18 | 14-Mar-27 | 03-Apr-27 | 08-Apr-27 | 29-Apr-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $5,817.00 | $5,817.00 | 89 |
| **Potable Networks** | | 118 | 14-Dec-26 | 16-Jun-27 | 30-Jun-26 A | 23-Feb-27 | 0% | 99.35% | $0.00 | $305,055.54 | $305,055.54 | 0 | 2420 | 2420 | $307,045.54 | $307,045.54 | 139 |
| TAEXPTCC020001 | Excavation works for Trench | 20 | 14-Dec-26 | 05-Jan-27 | 30-Jun-26 A | 19-Jul-26 A | 0% | 100% | $0.00 | $54,010.00 | $54,010.00 | 0 | 560 | 560 | $54,010.00 | $54,010.00 | |
| TAEXPTCC020002 | Bedding Works | 2 | 06-Jan-27 | 07-Jan-27 | 11-Jul-26 A | 11-Aug-26 A | 0% | 100% | $0.00 | $9,250.00 | $9,250.00 | 0 | 64 | 64 | $9,250.00 | $9,250.00 | |
| TAEXPTCC020003 | Install Pipes & Fittings | 16 | 09-Jan-27 | 26-Jan-27 | 12-Jul-26 A | 10-Aug-26 A | 0% | 100% | $0.00 | $116,240.00 | $116,240.00 | 0 | 368 | 368 | $116,240.00 | $116,240.00 | |
| TAEXPTCC020004 | Backfilling Works for Trench | 18 | 27-Jan-27 | 16-Feb-27 | 11-Aug-26 | 30-Aug-26 A | 0% | 100% | $0.00 | $48,085.92 | $48,085.92 | 0 | 302 | 302 | $48,085.92 | $48,085.92 | |
| TAEXPTCC020005 | Install Valves with fittings | 8 | 10-May-27 | 18-May-27 | 28-Jul-26 A | 16-Feb-27 | 0% | 95% | $0.00 | $12,920.00 | $12,920.00 | 0 | 243 | 243 | $13,600.00 | $13,600.00 | 120 |
| TAEXPTCC020006 | Install fire hydrent | 8 | 19-May-27 | 27-May-27 | 02-Sep-26 | 23-Feb-27 | 0% | 95% | $0.00 | $24,890.00 | $24,890.00 | 0 | 182 | 182 | $26,200.00 | $26,200.00 | 114 |
| TAEXPTCC020007 | Valve Chamber works | 11 | 29-May-27 | 09-Jun-27 | 29-Aug-26 | 10-Oct-26 A | 0% | 100% | $0.00 | $20,600.00 | $20,600.00 | 0 | 540 | 540 | $20,600.00 | $20,600.00 | |
| TAEXPTCC020008 | Inspection Test | 6 | 10-Jun-27 | 16-Jun-27 | 03-Oct-26 A | 04-Oct-26 A | 0% | 100% | $0.00 | $19,059.62 | $19,059.62 | 0 | 160 | 160 | $19,059.62 | $19,059.62 | |
| **TSE Networks** | | 291 | 19-Apr-26 | 23-Jun-27 | 19-Apr-26 A | 04-Jan-27 | 34.97% | 99.68% | $69,554.34 | $198,233.34 | $198,233.34 | 1096 | 3279 | 3279 | $198,873.34 | $198,873.34 | 139 |
| TAEXTSCC020001 | Excavation works for Trench | 39 | 19-Apr-26 | 02-Jun-26 | 19-Apr-26 A | 02-Jun-26 A | 100% | 100% | $29,753.34 | $29,753.34 | $29,753.34 | 520 | 520 | 520 | $29,753.34 | $29,753.34 | |
| TAEXTSCC020002 | Bedding Works | 2 | 07-May-26 | 09-May-26 | 07-May-26 | 09-May-26 A | 100% | 100% | $9,375.00 | $9,375.00 | $9,375.00 | 64 | 64 | 64 | $9,375.00 | $9,375.00 | |
| TAEXTSCC0200021 | Bedding Works Part 01 | 2 | 29-Dec-26 | 30-Dec-26 | 16-Jun-26 A | 24-Jun-26 A | 0% | 100% | $0.00 | $3,125.00 | $3,125.00 | 0 | 64 | 64 | $3,125.00 | $3,125.00 | |
| TAEXTSCC020003 | Install Pipes & Fittings | 4 | 07-May-26 | 11-May-26 | 07-May-26 | 11-May-26 A | 100% | 100% | $30,426.00 | $30,426.00 | $30,426.00 | 512 | 512 | 512 | $30,426.00 | $30,426.00 | |
| TAEXTSCC0200031 | Install Pipes & Fittings Part 01 | 8 | 31-Dec-26 | 09-Jan-27 | 16-Jun-26 A | 24-Jun-26 A | 0% | 100% | $0.00 | $24,894.00 | $24,894.00 | 0 | 512 | 512 | $24,894.00 | $24,894.00 | |
| TAEXTSCC020004 | Backfilling Works for Trench | 18 | 10-Jan-27 | 30-Jan-27 | 18-Jun-26 A | 09-Aug-26 A | 0% | 100% | $0.00 | $31,500.00 | $31,500.00 | 0 | 708 | 708 | $31,500.00 | $31,500.00 | |
| TAEXTSCC020005 | Install Valves with fittings | 8 | 21-Jan-27 | 30-Jan-27 | 29-Aug-26 | 04-Jan-27 | 0% | 95% | $0.00 | $12,160.00 | $12,160.00 | 0 | 243 | 243 | $12,800.00 | $12,800.00 | 182 |
| TAEXTSCC020006 | Valve Chamber works | 20 | 31-Jan-27 | 22-Feb-27 | 13-Aug-26 | 10-Oct-26 A | 0% | 100% | $0.00 | $48,600.00 | $48,600.00 | 0 | 480 | 480 | $48,600.00 | $48,600.00 | |
| TAEXTSCC020007 | Inspection Test | 6 | 17-Jun-27 | 23-Jun-27 | 06-Sep-26 | 04-Oct-26 A | 0% | 100% | $0.00 | $8,400.00 | $8,400.00 | 0 | 176 | 176 | $8,400.00 | $8,400.00 | |



TASK filter: All Activities

© Oracle Corporation

| Activity ID | Activity Name | Original Duration | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Actual Total Cost | Earned Value Cost | Planned Value Labor Units | Actual Labor Units | Earned Value Labor Units | Budgeted Total Cost | At Completion Total Cost | Total Float |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| **Sewerage Networks** | | 429 | 22-Nov-25 | 22-Mar-27 | 22-Nov-25 A | 02-Feb-27 | 91.41% | 99.98% | $289,497.24 | $316,629.44 | $316,629.44 | 2444 | 4880 | 4880 | $316,685.69 | $316,685.69 | 146 |
| TAEXSWCC020001 | Excavation works for Trench | 8 | 22-Nov-25 | 30-Nov-25 | 22-Nov-25 | 30-Nov-25 A | 100% | 100% | $52,558.84 | $52,558.84 | $52,558.84 | 420 | 420 | 420 | $52,558.84 | $52,558.84 | |
| TAEXSWCC0200011 | Excavation works for Trench Part 01 | 5 | 30-Nov-26 | 05-Dec-26 | 19-Aug-26 | 20-Aug-26 A | 0% | 100% | $0.00 | $2,766.25 | $2,766.25 | 0 | 420 | 420 | $2,766.25 | $2,766.25 | |
| TAEXSWCC020002 | Bedding Works | 4 | 15-Dec-25 | 18-Dec-25 | 15-Dec-25 | 18-Dec-25 A | 100% | 100% | $24,348.50 | $24,348.50 | $24,348.50 | 192 | 192 | 192 | $24,348.50 | $24,348.50 | |
| TAEXSWCC0200021 | Bedding Works Part 01 | 2 | 06-Dec-26 | 07-Dec-26 | 27-Aug-26 | 29-Aug-26 A | 0% | 100% | $0.00 | $1,281.50 | $1,281.50 | 0 | 192 | 192 | $1,281.50 | $1,281.50 | |
| TAEXSWCC020003 | Install GRP Pipes & Fittings | 12 | 20-Dec-25 | 01-Jan-26 | 20-Dec-25 | 01-Jan-26 A | 100% | 100% | $71,820.00 | $71,820.00 | $71,820.00 | 672 | 672 | 672 | $71,820.00 | $71,820.00 | |
| TAEXSWCC0200031 | Install GRP Pipes & Fittings Part 01 | 4 | 08-Feb-27 | 11-Feb-27 | 05-Sep-26 | 10-Sep-26 A | 0% | 100% | $0.00 | $3,780.00 | $3,780.00 | 0 | 672 | 672 | $3,780.00 | $3,780.00 | |
| TAEXSWCC020004 | Backfilling Works for Trench | 18 | 30-Dec-25 | 19-Jan-26 | 30-Dec-25 | 19-Jan-26 A | 100% | 100% | $58,839.34 | $58,839.34 | $58,839.34 | 600 | 600 | 600 | $58,839.34 | $58,839.34 | |
| TAEXSWCC0200041 | Backfilling Works for Trench Part 01 | 6 | 23-Feb-27 | 01-Mar-27 | 07-Oct-26 A | 10-Oct-26 A | 0% | 100% | $0.00 | $3,096.81 | $3,096.81 | 0 | 600 | 600 | $3,096.81 | $3,096.81 | |
| TAEXSWCC020005 | Manhole Installation with backfilling | 16 | 30-Mar-26 | 16-Apr-26 | 30-Mar-26 A | 16-Apr-26 A | 100% | 100% | $60,555.56 | $60,555.56 | $60,555.56 | 400 | 400 | 400 | $60,555.56 | $60,555.56 | |
| TAEXSWCC0200051 | Manhole Installation with backfilling Part 01 | 5 | 14-Mar-27 | 18-Mar-27 | 18-Jun-26 A | 10-Oct-26 A | 0% | 100% | $0.00 | $15,138.89 | $15,138.89 | 0 | 400 | 400 | $15,138.89 | $15,138.89 | |
| TAEXSWCC020006 | Leakage Test | 5 | 18-Apr-26 | 22-Apr-26 | 18-Apr-26 A | 22-Apr-26 A | 100% | 100% | $21,375.00 | $21,375.00 | $21,375.00 | 160 | 160 | 160 | $21,375.00 | $21,375.00 | |
| TAEXSWCC0200061 | Leakage Test Part 01 | 3 | 20-Mar-27 | 22-Mar-27 | 01-Oct-26 A | 02-Feb-27 | 0% | 95% | $0.00 | $1,068.75 | $1,068.75 | 0 | 152 | 152 | $1,125.00 | $1,125.00 | 146 |
| **Storm Networks** | | 429 | 29-Nov-25 | 25-Mar-27 | 29-Nov-25 A | 02-Feb-27 | 84.04% | 98.25% | $910,304.49 | $1,064,210.99 | $1,064,210.99 | 2806 | 4511 | 4511 | $1,083,190.49 | $1,083,190.49 | 146 |
| TAEXSTCC020001 | Excavation works for Trench | 15 | 29-Nov-25 | 15-Dec-25 | 29-Nov-25 | 15-Dec-25 A | 100% | 100% | $251,256.00 | $251,256.00 | $251,256.00 | 420 | 420 | 420 | $251,256.00 | $251,256.00 | |
| TAEXSTCC020002 | Bedding Works | 4 | 16-Dec-25 | 20-Dec-25 | 16-Dec-25 | 20-Dec-25 A | 100% | 100% | $131,574.49 | $131,574.49 | $131,574.49 | 96 | 96 | 96 | $131,574.49 | $131,574.49 | |
| TAEXSTCC020003 | Install GRP Pipes & Fittings | 12 | 21-Dec-25 | 03-Jan-26 | 21-Dec-25 | 03-Jan-26 A | 100% | 100% | $273,250.00 | $273,250.00 | $273,250.00 | 840 | 840 | 840 | $273,250.00 | $273,250.00 | |
| TAEXSTCC020004 | Backfilling Works for Trench | 18 | 31-Dec-25 | 20-Jan-26 | 31-Dec-25 | 20-Jan-26 A | 100% | 100% | $101,032.50 | $101,032.50 | $101,032.50 | 864 | 864 | 864 | $101,032.50 | $101,032.50 | |
| TAEXSTCC0200041 | Backfilling Works for Trench Part 01 | 5 | 08-Dec-26 | 13-Dec-26 | 13-Sep-26 | 19-Sep-26 A | 0% | 100% | $0.00 | $5,317.50 | $5,317.50 | 0 | 864 | 864 | $5,317.50 | $5,317.50 | |
| TAEXSTCC020005 | Manhole Installation with backfilling | 16 | 02-Mar-26 | 19-Mar-26 | 02-Mar-26 A | 19-Mar-26 A | 100% | 100% | $149,285.50 | $149,285.50 | $149,285.50 | 466 | 466 | 466 | $149,285.50 | $149,285.50 | |
| TAEXSTCC0200051 | Manhole Installation with backfilling Part 01 | 6 | 19-Dec-26 | 24-Dec-26 | 18-Jun-26 A | 10-Oct-26 A | 0% | 100% | $0.00 | $26,344.50 | $26,344.50 | 0 | 466 | 466 | $26,344.50 | $26,344.50 | |
| TAEXSTCC020006 | Install Catch Basin with UPVC Pipes & Fittings | 15 | 21-Jan-27 | 07-Feb-27 | 08-Aug-26 | 02-Feb-27 | 0% | 85% | $0.00 | $107,550.50 | $107,550.50 | 0 | 255 | 255 | $126,530.00 | $126,530.00 | 27 |
| TAEXSTCC020007 | Leakage Test | 5 | 18-Apr-26 | 22-Apr-26 | 18-Apr-26 A | 22-Apr-26 A | 100% | 100% | $3,906.00 | $3,906.00 | $3,906.00 | 120 | 120 | 120 | $3,906.00 | $3,906.00 | |
| TAEXSTCC0200071 | Leakage Test Part 01 | 3 | 23-Mar-27 | 25-Mar-27 | 17-Jun-26 A | 04-Oct-26 A | 0% | 100% | $0.00 | $14,694.00 | $14,694.00 | 0 | 120 | 120 | $14,694.00 | $14,694.00 | |
| **Collector Road 03** | | 439 | 18-Jan-26 | 31-May-27 | 18-Jan-26 A | 14-Jun-27 | 71.85% | 77.84% | $3,543,378.61 | $3,839,112.49 | $3,839,112.49 | 10000 | 9232 | 9232 | $4,931,821.61 | $4,931,821.61 | 55 |
| **Road Works** | | 433 | 18-Jan-26 | 24-May-27 | 18-Jan-26 A | 07-Jun-27 | 59.26% | 73.94% | $1,499,197.20 | $1,870,508.20 | $1,870,508.20 | 3188 | 3448 | 3448 | $2,529,712.20 | $2,529,712.20 | 38 |
| TAEXRDCC030001 | Road Excavation and Disposal | 14 | 24-Mar-26 | 08-Apr-26 | 24-Mar-26 A | 08-Apr-26 A | 100% | 100% | $281,473.00 | $281,473.00 | $281,473.00 | 560 | 560 | 560 | $281,473.00 | $281,473.00 | |
| TAEXRDCC030002 | Backfilling Works for Road | 18 | 09-Apr-26 | 29-Apr-26 | 09-Apr-26 A | 29-Apr-26 A | 100% | 100% | $340,932.00 | $340,932.00 | $340,932.00 | 952 | 952 | 952 | $340,932.00 | $340,932.00 | |
| TAEXRDCC030003 | Subgrade Works | 14 | 18-Jan-26 | 02-Feb-26 | 18-Jan-26 A | 02-Feb-26 A | 100% | 100% | $295,648.20 | $295,648.20 | $295,648.20 | 308 | 308 | 308 | $295,648.20 | $295,648.20 | |
| TAEXRDCC030004 | ABC aggregate Base Course Works | 1 | 21-May-26 | 21-May-26 | 21-May-26 | 21-May-26 A | 100% | 100% | $22,236.60 | $22,236.60 | $22,236.60 | 500 | 500 | 500 | $22,236.60 | $22,236.60 | |
| TAEXRDCC0300041 | ABC aggregate Base Course Works Part 01 | 5 | 25-Aug-26 | 30-Aug-26 | 08-Jun-26 A | 11-Jun-26 A | 100% | 100% | $200,129.40 | $200,129.40 | $200,129.40 | 500 | 500 | 500 | $200,129.40 | $200,129.40 | |
| TAEXRDCC030005 | MBC1 layer | 1 | 31-Aug-26 | 31-Aug-26 | 10-Jun-26 A | 13-Jun-26 A | 100% | 100% | $4,500.00 | $4,500.00 | $4,500.00 | 8 | 8 | 8 | $4,500.00 | $4,500.00 | |
| TAEXRDCC030006 | BBC Base Course | 4 | 01-Sep-26 | 05-Sep-26 | 14-Jun-26 A | 15-Jun-26 A | 100% | 100% | $354,278.00 | $354,278.00 | $354,278.00 | 360 | 360 | 360 | $354,278.00 | $354,278.00 | |
| TAEXRDCC030007 | BWC Asphalt Wearing Course with RC | 2 | 10-May-27 | 11-May-27 | 23-May-27 | 25-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $251,511.00 | $251,511.00 | 30 |
| TAEXRDCC030008 | Precast Concret Kerps | 7 | 02-May-27 | 09-May-27 | 02-Aug-26 | 16-Aug-26 A | 0% | 100% | $0.00 | $371,311.00 | $371,311.00 | 0 | 260 | 260 | $371,311.00 | $371,311.00 | |
| TAEXRDCC030009 | Precast Interlock Works | 6 | 12-May-27 | 18-May-27 | 25-May-27 | 01-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $349,143.00 | $349,143.00 | 38 |
| TAEXRDCC030010 | Stone Paving works | 2 | 19-May-27 | 20-May-27 | 01-Jun-27 | 03-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $21,000.00 | $21,000.00 | 38 |
| TAEXRDCC030011 | Road Marking | 1 | 22-May-27 | 22-May-27 | 03-Jun-27 | 05-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $4,100.00 | $4,100.00 | 38 |
| TAEXRDCC030012 | Traffic Sinage | 2 | 23-May-27 | 24-May-27 | 05-Jun-27 | 07-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $33,450.00 | $33,450.00 | 38 |
| **Electrical Works** | | 343 | 10-May-26 | 31-May-27 | 10-May-26 A | 14-Jun-27 | 31.5% | 18.34% | $89,030.25 | $51,827.13 | $51,827.13 | 1180 | 840 | 840 | $282,596.25 | $282,596.25 | 48 |
| TAEXELCC030001 | Trench Cut off | 1 | 10-May-26 | 10-May-26 | 10-May-26 | 10-May-26 A | 100% | 100% | $37,203.13 | $37,203.13 | $37,203.13 | 340 | 340 | 340 | $37,203.13 | $37,203.13 | |
| TAEXELCC0300011 | Trench Cut off Part 01 | 10 | 06-Sep-26 | 16-Sep-26 | 22-Nov-26 | 03-Dec-26 | 100% | 0% | $37,203.12 | $0.00 | $0.00 | 340 | 0 | 0 | $37,203.12 | $37,203.12 | -25 |
| TAEXELCC030002 | Drawpit and PVC Pipes Installation | 2 | 11-May-26 | 12-May-26 | 11-May-26 | 12-May-26 A | 100% | 100% | $7,000.00 | $7,000.00 | $7,000.00 | 200 | 200 | 200 | $7,000.00 | $7,000.00 | |
| TAEXELCC030003 | Road Crossing Ducts | 2 | 11-May-26 | 12-May-26 | 11-May-26 | 12-May-26 A | 100% | 100% | $2,600.00 | $2,600.00 | $2,600.00 | 80 | 80 | 80 | $2,600.00 | $2,600.00 | |
| TAEXELCC030004 | Trench Backfilling | 1 | 12-May-26 | 12-May-26 | 12-May-26 | 12-May-26 A | 100% | 100% | $5,024.00 | $5,024.00 | $5,024.00 | 220 | 220 | 220 | $5,024.00 | $5,024.00 | |
| TAEXELCC0300041 | Trench Backfilling Part 01 | 4 | 15-May-27 | 18-May-27 | 27-May-27 | 01-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $7,536.00 | $7,536.00 | 17 |
| TAEXELCC030005 | Cables Pulling | 4 | 10-May-27 | 13-May-27 | 23-May-27 | 27-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $124,000.00 | $124,000.00 | 17 |
| TAEXELCC030006 | Poles RC Foundation | 3 | 19-May-27 | 22-May-27 | 01-Jun-27 | 05-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $9,510.00 | $9,510.00 | 17 |
| TAEXELCC030007 | Earthing cables | 2 | 23-May-27 | 24-May-27 | 05-Jun-27 | 07-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $2,320.00 | $2,320.00 | 17 |
| TAEXELCC030008 | Lighting Pole Installation with Luminares | 8 | 23-May-27 | 31-May-27 | 05-Jun-27 | 14-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $50,200.00 | $50,200.00 | 48 |
| **Telecommunication Works** | | 135 | 24-Sep-26 | 04-Apr-27 | 30-Nov-26 | 06-May-27 | 10.7% | 0% | $15,230.00 | $0.00 | $0.00 | 400 | 0 | 0 | $142,360.00 | $142,360.00 | 80 |
| TAEXTCCC030001 | Trench Cut off | 10 | 24-Sep-26 | 05-Oct-26 | 30-Nov-26 | 12-Dec-26 | 100% | 0% | $15,230.00 | $0.00 | $0.00 | 400 | 0 | 0 | $15,230.00 | $15,230.00 | -12 |
| TAEXTCCC030002 | Drawpit and PVC Pipes Installation | 7 | 11-Mar-27 | 18-Mar-27 | 12-Apr-27 | 20-Apr-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $90,230.00 | $90,230.00 | -14 |
| TAEXTCCC030003 | Road Crossing Ducts | 2 | 20-Mar-27 | 21-Mar-27 | 20-Apr-27 | 22-Apr-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $8,600.00 | $8,600.00 | 80 |



TASK filter: All Activities

© Oracle Corporation

| Activity ID | Activity Name | Original Duration | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Actual Total Cost | Earned Value Cost | Planned Value Labor Units | Actual Labor Units | Earned Value Labor Units | Budgeted Total Cost | At Completion Total Cost | Total Float |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| TAEXTCCC030004 | Trench Backfilling | 12 | 22-Mar-27 | 04-Apr-27 | 22-Apr-27 | 06-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $28,300.00 | $28,300.00 | 80 |
| CCTV Works | | 162 | 24-Sep-26 | 31-Mar-27 | 20-Oct-26 | 27-Apr-27 | 38.33% | 0% | $23,144.00 | $0.00 | $0.00 | 288 | 0 | 0 | $60,376.00 | $60,376.00 | 91 |
| TAEXCCCC030001 | Pipe Installation with manhole | 7 | 24-Sep-26 | 01-Oct-26 | 20-Oct-26 | 28-Oct-26 | 100% | 0% | $23,144.00 | $0.00 | $0.00 | 288 | 0 | 0 | $23,144.00 | $23,144.00 | -10 |
| TAEXCCCC030002 | CCTV Swiches Lighting panels Installation | 12 | 25-Feb-27 | 10-Mar-27 | 23-Mar-27 | 06-Apr-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $4,843.00 | $4,843.00 | -10 |
| TAEXCCCC030003 | Cable laying and connected with Panels | 8 | 11-Mar-27 | 20-Mar-27 | 06-Apr-27 | 15-Apr-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $25,943.00 | $25,943.00 | 91 |
| TAEXCCCC030004 | Pole Installation with IP Outdoor CCTV POE Camera | 10 | 21-Mar-27 | 31-Mar-27 | 15-Apr-27 | 27-Apr-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $6,446.00 | $6,446.00 | 91 |
| Potable Networks | | 40 | 31-Mar-26 | 16-May-26 | 31-Mar-26 A | 16-May-26 A | 100% | 100% | $269,163.54 | $269,163.54 | $269,163.54 | 1168 | 1168 | 1168 | $269,163.54 | $269,163.54 | |
| TAEXPTCC030001 | Excavation works for Trench | 40 | 31-Mar-26 | 16-May-26 | 31-Mar-26 A | 16-May-26 A | 100% | 100% | $56,114.62 | $56,114.62 | $56,114.62 | 210 | 210 | 210 | $56,114.62 | $56,114.62 | |
| TAEXPTCC030002 | Bedding Works | 24 | 18-Apr-26 | 14-May-26 | 18-Apr-26 A | 16-May-26 A | 100% | 100% | $24,695.92 | $24,695.92 | $24,695.92 | 64 | 64 | 64 | $24,695.92 | $24,695.92 | |
| TAEXPTCC030003 | Install Pipes & Fittings | 23 | 19-Apr-26 | 14-May-26 | 19-Apr-26 A | 16-May-26 A | 100% | 100% | $90,050.00 | $90,050.00 | $90,050.00 | 144 | 144 | 144 | $90,050.00 | $90,050.00 | |
| TAEXPTCC030004 | Backfilling Works for Trench | 22 | 21-Apr-26 | 16-May-26 | 21-Apr-26 A | 16-May-26 A | 100% | 100% | $30,278.00 | $30,278.00 | $30,278.00 | 350 | 350 | 350 | $30,278.00 | $30,278.00 | |
| TAEXPTCC030005 | Install Valves with fittings | 2 | 09-May-26 | 10-May-26 | 09-May-26 | 10-May-26 A | 100% | 100% | $13,500.00 | $13,500.00 | $13,500.00 | 160 | 160 | 160 | $13,500.00 | $13,500.00 | |
| TAEXPTCC030006 | Install fire hydrent | 5 | 05-May-26 | 10-May-26 | 05-May-26 | 10-May-26 A | 100% | 100% | $50,520.00 | $50,520.00 | $50,520.00 | 144 | 144 | 144 | $50,520.00 | $50,520.00 | |
| TAEXPTCC030007 | Inspection Test | 3 | 13-May-26 | 16-May-26 | 13-May-26 | 16-May-26 A | 100% | 100% | $4,005.00 | $4,005.00 | $4,005.00 | 96 | 96 | 96 | $4,005.00 | $4,005.00 | |
| TSE Networks | | 18 | 26-Apr-26 | 16-May-26 | 26-Apr-26 A | 16-May-26 A | 100% | 100% | $381,738.34 | $381,738.34 | $381,738.34 | 1072 | 1072 | 1072 | $381,738.34 | $381,738.34 | |
| TAEXTSCC030001 | Excavation works for Trench | 18 | 26-Apr-26 | 16-May-26 | 26-Apr-26 A | 16-May-26 A | 100% | 100% | $95,320.00 | $95,320.00 | $95,320.00 | 320 | 320 | 320 | $95,320.00 | $95,320.00 | |
| TAEXTSCC030002 | Bedding Works | 12 | 03-May-26 | 16-May-26 | 03-May-26 | 16-May-26 A | 100% | 100% | $26,000.00 | $26,000.00 | $26,000.00 | 64 | 64 | 64 | $26,000.00 | $26,000.00 | |
| TAEXTSCC030003 | Install Pipes & Fittings | 10 | 05-May-26 | 16-May-26 | 05-May-26 | 16-May-26 A | 100% | 100% | $150,215.00 | $150,215.00 | $150,215.00 | 192 | 192 | 192 | $150,215.00 | $150,215.00 | |
| TAEXTSCC030004 | Backfilling Works for Trench | 10 | 05-May-26 | 16-May-26 | 05-May-26 | 16-May-26 A | 100% | 100% | $30,150.00 | $30,150.00 | $30,150.00 | 400 | 400 | 400 | $30,150.00 | $30,150.00 | |
| TAEXTSCC030005 | Inspection Test | 4 | 12-May-26 | 16-May-26 | 12-May-26 | 16-May-26 A | 100% | 100% | $80,053.34 | $80,053.34 | $80,053.34 | 96 | 96 | 96 | $80,053.34 | $80,053.34 | |
| Storm Networks | | 75 | 17-Feb-26 | 14-May-26 | 17-Feb-26 A | 14-May-26 A | 100% | 100% | $1,265,875.28 | $1,265,875.28 | $1,265,875.28 | 2704 | 2704 | 2704 | $1,265,875.28 | $1,265,875.28 | |
| TAEXSTCC030001 | Excavation works for Trench | 11 | 17-Feb-26 | 01-Mar-26 | 17-Feb-26 | 01-Mar-26 A | 100% | 100% | $258,650.00 | $258,650.00 | $258,650.00 | 280 | 280 | 280 | $258,650.00 | $258,650.00 | |
| TAEXSTCC030002 | Bedding Works | 2 | 12-Mar-26 | 14-Mar-26 | 12-Mar-26 A | 14-Mar-26 A | 100% | 100% | $97,545.28 | $97,545.28 | $97,545.28 | 104 | 104 | 104 | $97,545.28 | $97,545.28 | |
| TAEXSTCC030003 | Install GRP Pipes & Fittings | 37 | 14-Mar-26 | 25-Apr-26 | 14-Mar-26 A | 25-Apr-26 A | 100% | 100% | $475,630.00 | $475,630.00 | $475,630.00 | 720 | 720 | 720 | $475,630.00 | $475,630.00 | |
| TAEXSTCC030004 | Backfilling Works for Trench | 40 | 28-Mar-26 | 12-May-26 | 28-Mar-26 A | 12-May-26 A | 100% | 100% | $107,600.00 | $107,600.00 | $107,600.00 | 672 | 672 | 672 | $107,600.00 | $107,600.00 | |
| TAEXSTCC030005 | Manhole Installation with backfilling | 27 | 12-Apr-26 | 12-May-26 | 12-Apr-26 A | 12-May-26 A | 100% | 100% | $178,200.00 | $178,200.00 | $178,200.00 | 656 | 656 | 656 | $178,200.00 | $178,200.00 | |
| TAEXSTCC030006 | Install Catch Basin with UPVC Pipes & Fittings | 9 | 05-May-26 | 14-May-26 | 05-May-26 | 14-May-26 A | 100% | 100% | $128,620.00 | $128,620.00 | $128,620.00 | 200 | 200 | 200 | $128,620.00 | $128,620.00 | |
| TAEXSTCC030007 | Leakage Test | 6 | 06-May-26 | 12-May-26 | 06-May-26 | 12-May-26 A | 100% | 100% | $19,630.00 | $19,630.00 | $19,630.00 | 72 | 72 | 72 | $19,630.00 | $19,630.00 | |
| Upgrade local 21 | | 400 | 12-Mar-26 | 08-Jun-27 | 12-Mar-26 A | 22-Jun-27 | 29.07% | 31.7% | $1,054,059.28 | $1,149,606.61 | $1,149,606.61 | 5295 | 5808 | 5808 | $3,626,292.58 | $3,626,292.58 | 44 |
| Road Works | | 26 | 10-May-27 | 08-Jun-27 | 23-May-27 | 22-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $982,585.00 | $982,585.00 | 25 |
| TAEXRDCU210001 | BWC Asphalt Wearing Course with RC | 1 | 20-May-27 | 20-May-27 | 02-Jun-27 | 03-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $411,511.00 | $411,511.00 | 25 |
| TAEXRDCU210002 | Precast Concret Kerps | 9 | 10-May-27 | 19-May-27 | 23-May-27 | 02-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $34,566.00 | $34,566.00 | 25 |
| TAEXRDCU210003 | Precast Interlock Works | 7 | 22-May-27 | 29-May-27 | 03-Jun-27 | 12-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $237,408.00 | $237,408.00 | 25 |
| TAEXRDCU210004 | Stone Paving works | 5 | 30-May-27 | 03-Jun-27 | 12-Jun-27 | 17-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $247,000.00 | $247,000.00 | 25 |
| TAEXRDCU210005 | Road Marking | 1 | 05-Jun-27 | 05-Jun-27 | 17-Jun-27 | 19-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $4,100.00 | $4,100.00 | 25 |
| TAEXRDCU210006 | Traffic Sinage | 3 | 06-Jun-27 | 08-Jun-27 | 19-Jun-27 | 22-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $48,000.00 | $48,000.00 | 25 |
| Electrical Works | | 170 | 17-Sep-26 | 29-May-27 | 03-Dec-26 | 20-Jun-27 | 13.5% | 0% | $62,350.00 | $0.00 | $0.00 | 390 | 0 | 0 | $461,815.70 | $461,815.70 | 43 |
| TAEXELCU210001 | Trench Cut off | 13 | 17-Sep-26 | 01-Oct-26 | 03-Dec-26 | 19-Dec-26 | 100% | 0% | $62,350.00 | $0.00 | $0.00 | 390 | 0 | 0 | $62,350.00 | $62,350.00 | -25 |
| TAEXELCU210002 | Drawpit and PVC Pipes Installation | 12 | 16-Mar-27 | 29-Mar-27 | 21-Apr-27 | 05-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $12,580.00 | $12,580.00 | 14 |
| TAEXELCU210003 | Road Crossing Ducts | 6 | 30-Mar-27 | 05-Apr-27 | 05-May-27 | 12-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $670.00 | $670.00 | 14 |
| TAEXELCU210004 | Trench Backfilling | 18 | 06-Apr-27 | 26-Apr-27 | 12-May-27 | 02-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $11,250.00 | $11,250.00 | 14 |
| TAEXELCU210005 | Cables Pulling | 6 | 27-Apr-27 | 03-May-27 | 02-Jun-27 | 09-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $123,932.70 | $123,932.70 | 14 |
| TAEXELCU210006 | Poles RC Foundation | 8 | 30-Mar-27 | 07-Apr-27 | 05-May-27 | 15-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $24,510.00 | $24,510.00 | 36 |
| TAEXELCU210007 | Earthing cables | 4 | 25-May-27 | 29-May-27 | 09-Jun-27 | 14-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $4,523.00 | $4,523.00 | 14 |
| TAEXELCU210008 | Lighting Pole Installation with Luminares | 10 | 08-Apr-27 | 19-Apr-27 | 15-May-27 | 26-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $42,000.00 | $42,000.00 | 63 |
| TAEXELCU210009 | Install Substation & RMU | 9 | 04-May-27 | 13-May-27 | 09-Jun-27 | 20-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $180,000.00 | $180,000.00 | 43 |
| Telecommunication Works | | 127 | 29-Oct-26 | 29-Apr-27 | 04-Jan-27 | 01-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $121,454.00 | $121,454.00 | 58 |
| TAEXTCCU210001 | Trench Cut off | 14 | 29-Oct-26 | 14-Nov-26 | 04-Jan-27 | 20-Jan-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $20,214.00 | $20,214.00 | -12 |
| TAEXTCCU210002 | Drawpit and PVC Pipes Installation | 12 | 20-Mar-27 | 01-Apr-27 | 20-Apr-27 | 04-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $20,240.00 | $20,240.00 | -14 |
| TAEXTCCU210003 | Road Crossing Ducts | 6 | 03-Apr-27 | 08-Apr-27 | 04-May-27 | 11-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $15,200.00 | $15,200.00 | 58 |
| TAEXTCCU210004 | Trench Backfilling | 18 | 10-Apr-27 | 29-Apr-27 | 11-May-27 | 01-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $65,800.00 | $65,800.00 | 58 |
| CCTV Works | | 179 | 03-Oct-26 | 28-Apr-27 | 28-Oct-26 | 25-May-27 | 28.17% | 0% | $15,524.00 | $0.00 | $0.00 | 165 | 0 | 0 | $55,102.00 | $55,102.00 | 67 |
| TAEXCCCU210001 | Pipe Installation with manhole | 14 | 03-Oct-26 | 18-Oct-26 | 28-Oct-26 | 14-Nov-26 | 57.14% | 0% | $15,524.00 | $0.00 | $0.00 | 165 | 0 | 0 | $27,167.00 | $27,167.00 | -10 |



TASK filter: All Activities

© Oracle Corporation

| Activity ID | Activity Name | Original Duration | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Actual Total Cost | Earned Value Cost | Planned Value Labor Units | Actual Labor Units | Earned Value Labor Units | Budgeted Total Cost | At Completion Total Cost | Total Float |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| TAEXCCCU210002 | CCTV Swiches Lighting panels Installation | 16 | 11-Mar-27 | 29-Mar-27 | 06-Apr-27 | 25-Apr-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $3,647.00 | $3,647.00 | -10 |
| TAEXCCCU210003 | Cable laying and connected with Panels | 12 | 30-Mar-27 | 12-Apr-27 | 25-Apr-27 | 09-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $19,685.00 | $19,685.00 | 67 |
| TAEXCCCU210004 | Pole Installation with IP Outdoor CCTV POE Camera | 14 | 13-Apr-27 | 28-Apr-27 | 09-May-27 | 25-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $4,603.00 | $4,603.00 | 67 |
| **Potable Networks** | | 163 | 06-Dec-26 | 10-Mar-27 | 05-Sep-26 A | 10-Apr-27 | 0% | 16.9% | $0.00 | $38,145.90 | $38,145.90 | 0 | 467 | 467 | $225,755.00 | $225,755.00 | 100 |
| TAEXPTCU210001 | Excavation works for Trench | 20 | 06-Dec-26 | 28-Dec-26 | 05-Sep-26 | 07-Nov-26 | 0% | 78% | $0.00 | $33,660.90 | $33,660.90 | 0 | 382 | 382 | $43,155.00 | $43,155.00 | 68 |
| TAEXPTCU210002 | Bedding Works | 2 | 29-Dec-26 | 30-Dec-26 | 14-Jan-27 | 17-Jan-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $7,050.00 | $7,050.00 | 114 |
| TAEXPTCU210003 | Install Pipes & Fittings | 15 | 31-Dec-26 | 17-Jan-27 | 01-Feb-27 | 18-Feb-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $92,350.00 | $92,350.00 | 101 |
| TAEXPTCU210004 | Backfilling Works for Trench | 16 | 18-Jan-27 | 04-Feb-27 | 20-Feb-27 | 10-Mar-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $24,100.00 | $24,100.00 | 100 |
| TAEXPTCU210005 | Install Valves with fittings | 8 | 27-Jan-27 | 04-Feb-27 | 27-Sep-26 | 10-Mar-27 | 0% | 15% | $0.00 | $1,440.00 | $1,440.00 | 0 | 38 | 38 | $9,600.00 | $9,600.00 | 100 |
| TAEXPTCU210006 | Install fire hydrent | 8 | 06-Feb-27 | 14-Feb-27 | 10-Mar-27 | 20-Mar-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $24,000.00 | $24,000.00 | 100 |
| TAEXPTCU210007 | Valve Chamber works | 16 | 15-Feb-27 | 04-Mar-27 | 27-Sep-26 | 04-Apr-27 | 0% | 15% | $0.00 | $3,045.00 | $3,045.00 | 0 | 47 | 47 | $20,300.00 | $20,300.00 | 100 |
| TAEXPTCU210008 | Inspection Test | 5 | 06-Mar-27 | 10-Mar-27 | 04-Apr-27 | 10-Apr-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $5,200.00 | $5,200.00 | 100 |
| **TSE Networks** | | 81 | 27-Oct-26 | 31-Jan-27 | 27-Sep-26 A | 13-Mar-27 | 0% | 3.23% | $0.00 | $10,527.00 | $10,527.00 | 0 | 102 | 102 | $326,165.00 | $326,165.00 | 119 |
| TAEXTSCU210001 | Excavation works for Trench | 29 | 27-Oct-26 | 29-Nov-26 | 09-Dec-26 | 12-Jan-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $53,205.00 | $53,205.00 | 57 |
| TAEXTSCU210002 | Bedding Works | 2 | 30-Nov-26 | 01-Dec-26 | 12-Jan-27 | 14-Jan-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $10,500.00 | $10,500.00 | 100 |
| TAEXTSCU210003 | Install Pipes & Fittings | 15 | 02-Dec-26 | 19-Dec-26 | 14-Jan-27 | 01-Feb-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $155,630.00 | $155,630.00 | 100 |
| TAEXTSCU210004 | Backfilling Works for Trench | 16 | 20-Dec-26 | 06-Jan-27 | 01-Feb-27 | 20-Feb-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $30,150.00 | $30,150.00 | 100 |
| TAEXTSCU210005 | Install Valves with fittings | 8 | 29-Dec-26 | 06-Jan-27 | 27-Sep-26 | 20-Feb-27 | 0% | 15% | $0.00 | $1,737.00 | $1,737.00 | 0 | 38 | 38 | $11,580.00 | $11,580.00 | 111 |
| TAEXTSCU210006 | Valve Chamber works | 16 | 07-Jan-27 | 25-Jan-27 | 27-Sep-26 | 07-Mar-27 | 0% | 15% | $0.00 | $8,790.00 | $8,790.00 | 0 | 64 | 64 | $58,600.00 | $58,600.00 | 111 |
| TAEXTSCU210007 | Inspection Test | 5 | 26-Jan-27 | 31-Jan-27 | 07-Mar-27 | 13-Mar-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $6,500.00 | $6,500.00 | 119 |
| **Sewerage Networks** | | 73 | 21-Feb-27 | 09-May-27 | 09-Aug-26 A | 21-Dec-26 | 0% | 34.67% | $0.00 | $113,233.69 | $113,233.69 | 0 | 918 | 918 | $326,630.60 | $326,630.60 | 195 |
| TAEXSWCU210001 | Excavation works for Trench | 24 | 21-Feb-27 | 20-Mar-27 | 09-Aug-26 | 10-Nov-26 | 0% | 67% | $0.00 | $36,414.50 | $36,414.50 | 0 | 600 | 600 | $54,350.00 | $54,350.00 | 131 |
| TAEXSWCU210002 | Bedding Works | 3 | 21-Mar-27 | 23-Mar-27 | 06-Sep-26 | 11-Nov-26 | 0% | 60% | $0.00 | $21,141.69 | $21,141.69 | 0 | 48 | 48 | $35,236.15 | $35,236.15 | 195 |
| TAEXSWCU210003 | Install GRP Pipes & Fittings | 11 | 24-Mar-27 | 05-Apr-27 | 09-Sep-26 | 17-Nov-26 | 0% | 55% | $0.00 | $38,637.50 | $38,637.50 | 0 | 191 | 191 | $70,250.00 | $70,250.00 | 195 |
| TAEXSWCU210004 | Backfilling Works for Trench | 16 | 05-Apr-27 | 22-Apr-27 | 16-Nov-26 | 05-Dec-26 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $44,700.00 | $44,700.00 | 195 |
| TAEXSWCU210005 | Manhole Installation with backfilling | 15 | 18-Apr-27 | 04-May-27 | 09-Sep-26 | 16-Dec-26 | 0% | 20% | $0.00 | $17,040.00 | $17,040.00 | 0 | 78 | 78 | $85,200.00 | $85,200.00 | 195 |
| TAEXSWCU210006 | Leakage Test | 4 | 05-May-27 | 09-May-27 | 16-Dec-26 | 21-Dec-26 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $36,894.45 | $36,894.45 | 195 |
| **Storm Networks** | | 344 | 12-Mar-26 | 30-Mar-27 | 12-Mar-26 A | 03-Feb-27 | 86.63% | 87.66% | $976,185.28 | $987,700.02 | $987,700.02 | 4740 | 4320 | 4320 | $1,126,785.28 | $1,126,785.28 | 146 |
| TAEXSTCU210001 | Excavation works for Trench | 42 | 25-Mar-26 | 12-May-26 | 25-Mar-26 A | 12-May-26 A | 100% | 100% | $432,020.00 | $432,020.00 | $432,020.00 | 896 | 896 | 896 | $432,020.00 | $432,020.00 | |
| TAEXSTCU210002 | Bedding Works | 2 | 09-Apr-26 | 11-Apr-26 | 09-Apr-26 A | 11-Apr-26 A | 100% | 100% | $83,168.02 | $83,168.02 | $83,168.02 | 320 | 320 | 320 | $83,168.02 | $83,168.02 | |
| TAEXSTCU2100021 | Bedding Works Part 01 | 1 | 20-Sep-26 | 20-Sep-26 | 12-Oct-26 | 12-Oct-26 | 100% | 0% | $4,377.26 | $0.00 | $0.00 | 320 | 0 | 0 | $4,377.26 | $4,377.26 | 49 |
| TAEXSTCU210003 | Install GRP Pipes & Fittings | 6 | 09-Apr-26 | 15-Apr-26 | 09-Apr-26 A | 15-Apr-26 A | 100% | 100% | $233,054.00 | $233,054.00 | $233,054.00 | 432 | 432 | 432 | $233,054.00 | $233,054.00 | |
| TAEXSTCU2100031 | Install GRP Pipes & Fittings Part 01 | 3 | 21-Sep-26 | 23-Sep-26 | 05-Jul-26 A | 14-Oct-26 | 100% | 50% | $12,266.00 | $6,133.00 | $6,133.00 | 432 | 216 | 216 | $12,266.00 | $12,266.00 | 49 |
| TAEXSTCU210004 | Backfilling Works for Trench | 9 | 15-Apr-26 | 25-Apr-26 | 15-Apr-26 A | 25-Apr-26 A | 100% | 100% | $94,770.00 | $94,770.00 | $94,770.00 | 760 | 760 | 760 | $94,770.00 | $94,770.00 | |
| TAEXSTCU2100041 | Backfilling Works for Trench Part 01 | 5 | 06-Oct-26 | 11-Oct-26 | 05-Jul-26 A | 01-Nov-26 | 100% | 50% | $10,530.00 | $5,265.00 | $5,265.00 | 760 | 380 | 380 | $10,530.00 | $10,530.00 | 49 |
| TAEXSTCU210005 | Manhole Installation with backfilling | 36 | 12-Mar-26 | 22-Apr-26 | 12-Mar-26 A | 22-Apr-26 A | 100% | 100% | $106,000.00 | $106,000.00 | $106,000.00 | 820 | 820 | 820 | $106,000.00 | $106,000.00 | |
| TAEXSTCU2100051 | Manhole Installation with backfilling Part 01 | 5 | 20-Oct-26 | 25-Oct-26 | 15-Jun-26 A | 08-Dec-26 | 0% | 50% | $0.00 | $13,250.00 | $13,250.00 | 0 | 410 | 410 | $26,500.00 | $26,500.00 | 27 |
| TAEXSTCU210006 | Install Catch Basin with UPVC Pipes & Fittings | 14 | 26-Dec-26 | 10-Jan-27 | 04-Jan-27 | 20-Jan-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $108,500.00 | $108,500.00 | 4 |
| TAEXSTCU210007 | Leakage Test | 4 | 27-Mar-27 | 30-Mar-27 | 11-Jun-26 A | 03-Feb-27 | 0% | 90% | $0.00 | $14,040.00 | $14,040.00 | 0 | 86 | 86 | $15,600.00 | $15,600.00 | 146 |
| **Upgrade local 26** | | 309 | 03-Oct-26 | 03-Sep-27 | 12-Jul-26 A | 29-Sep-27 | 2.29% | 24.54% | $5,845.71 | $62,621.60 | $62,621.60 | 190 | 642 | 642 | $255,196.00 | $255,196.00 | -22 |
| **Electrical Works** | | 309 | 03-Oct-26 | 03-Sep-27 | 12-Jul-26 A | 29-Sep-27 | 2.86% | 30.6% | $5,845.71 | $62,621.60 | $62,621.60 | 190 | 642 | 642 | $204,663.00 | $204,663.00 | -22 |
| TAEXELCU260001 | Trench Cut off | 14 | 03-Oct-26 | 18-Oct-26 | 12-Jul-26 A | 28-Dec-26 | 57.14% | 44% | $5,845.71 | $4,501.20 | $4,501.20 | 190 | 146 | 146 | $10,230.00 | $10,230.00 | -25 |
| TAEXELCU260002 | Drawpit and PVC Pipes Installation | 12 | 02-Mar-27 | 15-Mar-27 | 19-Aug-26 | 22-Aug-26 A | 0% | 100% | $0.00 | $5,670.00 | $5,670.00 | 0 | 200 | 200 | $5,670.00 | $5,670.00 | |
| TAEXELCU260003 | Road Crossing Ducts | 4 | 16-Mar-27 | 20-Mar-27 | 15-Aug-26 | 16-Aug-26 A | 0% | 100% | $0.00 | $450.00 | $450.00 | 0 | 80 | 80 | $450.00 | $450.00 | |
| TAEXELCU260004 | Trench Backfilling | 13 | 21-Mar-27 | 04-Apr-27 | 03-Sep-26 | 18-Apr-27 | 0% | 38% | $0.00 | $3,640.40 | $3,640.40 | 0 | 106 | 106 | $9,580.00 | $9,580.00 | 114 |
| TAEXELCU260005 | Cables Pulling | 4 | 05-Apr-27 | 08-Apr-27 | 01-Aug-26 | 20-Apr-27 | 0% | 39% | $0.00 | $48,360.00 | $48,360.00 | 0 | 109 | 109 | $124,000.00 | $124,000.00 | 114 |
| TAEXELCU260006 | Poles RC Foundation | 6 | 16-Mar-27 | 22-Mar-27 | 07-Apr-27 | 14-Apr-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $18,210.00 | $18,210.00 | 91 |
| TAEXELCU260007 | Earthing cables | 4 | 31-Aug-27 | 03-Sep-27 | 25-Sep-27 | 29-Sep-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $4,523.00 | $4,523.00 | -22 |
| TAEXELCU260008 | Lighting Pole Installation with Luminares | 8 | 23-Mar-27 | 31-Mar-27 | 14-Apr-27 | 24-Apr-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $32,000.00 | $32,000.00 | 91 |
| **CCTV Works** | | 169 | 19-Oct-26 | 03-May-27 | 14-Nov-26 | 30-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $50,533.00 | $50,533.00 | 63 |
| TAEXCCCU260001 | Pipe Installation with manhole | 10 | 19-Oct-26 | 29-Oct-26 | 14-Nov-26 | 25-Nov-26 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $24,056.00 | $24,056.00 | -10 |
| TAEXCCCU260002 | CCTV Swiches Lighting panels Installation | 12 | 30-Mar-27 | 12-Apr-27 | 25-Apr-27 | 09-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $2,264.00 | $2,264.00 | -10 |
| TAEXCCCU260003 | Cable laying and connected with Panels | 8 | 13-Apr-27 | 21-Apr-27 | 09-May-27 | 18-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $17,767.00 | $17,767.00 | 63 |
| TAEXCCCU260004 | Pole Installation with IP Outdoor CCTV POE Camera | 10 | 22-Apr-27 | 03-May-27 | 18-May-27 | 30-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $6,446.00 | $6,446.00 | 63 |



TASK filter: All Activities

© Oracle Corporation

| Activity ID | Activity Name | Original Duration | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Actual Total Cost | Earned Value Cost | Planned Value Labor Units | Actual Labor Units | Earned Value Labor Units | Budgeted Total Cost | At Completion Total Cost | Total Float |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| **Local Road 10** | | 518 | 21-Oct-25 | 10-Jun-27 | 21-Oct-25 A | 16-Jun-27 | 33.59% | 52.61% | $1,075,035.56 | $1,683,846.83 | $1,683,846.83 | 3968 | 8145 | 8145 | $3,200,505.79 | $3,200,505.79 | 48 |
| **Road Works** | | 493 | 21-Oct-25 | 23-May-27 | 21-Oct-25 A | 19-May-27 | 29.35% | 29.35% | $382,580.00 | $382,580.00 | $382,580.00 | 1344 | 1344 | 1344 | $1,303,481.16 | $1,303,481.16 | 54 |
| TAEXRDCL100001 | Road Excavation and Disposal | 19 | 21-Oct-25 | 11-Nov-25 | 21-Oct-25 A | 11-Nov-25 A | 100% | 100% | $269,834.00 | $269,834.00 | $269,834.00 | 560 | 560 | 560 | $269,834.00 | $269,834.00 | |
| TAEXRDCL100002 | Backfilling Works for Road | 10 | 13-Nov-25 | 24-Nov-25 | 13-Nov-25 | 24-Nov-25 A | 100% | 100% | $112,746.00 | $112,746.00 | $112,746.00 | 784 | 784 | 784 | $112,746.00 | $112,746.00 | |
| TAEXRDCL100003 | Subgrade Works | 4 | 16-Jan-27 | 19-Jan-27 | 07-Dec-26 | 12-Dec-26 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $75,432.16 | $75,432.16 | 47 |
| TAEXRDCL100004 | ABC aggregate Base Course Works | 4 | 21-Jan-27 | 25-Jan-27 | 31-Jan-27 | 04-Feb-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $37,893.00 | $37,893.00 | 4 |
| TAEXRDCL100005 | MBC1 layer | 1 | 26-Jan-27 | 26-Jan-27 | 04-Feb-27 | 06-Feb-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $2,458.00 | $2,458.00 | 4 |
| TAEXRDCL100006 | BBC Base Course | 2 | 27-Jan-27 | 28-Jan-27 | 06-Feb-27 | 08-Feb-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $204,278.00 | $204,278.00 | 4 |
| TAEXRDCL100007 | BWC Asphalt Wearing Course with RC | 1 | 03-May-27 | 03-May-27 | 28-Apr-27 | 29-Apr-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $111,511.00 | $111,511.00 | 54 |
| TAEXRDCL100008 | Precast Concret Kerps | 14 | 30-Jan-27 | 14-Feb-27 | 08-Feb-27 | 24-Feb-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $252,724.00 | $252,724.00 | 4 |
| TAEXRDCL100009 | Precast Interlock Works | 13 | 04-May-27 | 18-May-27 | 29-Apr-27 | 15-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $178,055.00 | $178,055.00 | 54 |
| TAEXRDCL100010 | Stone Paving works | 2 | 19-May-27 | 20-May-27 | 15-May-27 | 17-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $21,000.00 | $21,000.00 | 54 |
| TAEXRDCL100011 | Road Marking | 1 | 22-May-27 | 22-May-27 | 17-May-27 | 18-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $4,100.00 | $4,100.00 | 54 |
| TAEXRDCL100012 | Traffic Sinage | 1 | 23-May-27 | 23-May-27 | 18-May-27 | 19-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $33,450.00 | $33,450.00 | 54 |
| **Electrical Works** | | 147 | 19-Oct-26 | 31-May-27 | 01-Sep-26 A | 16-Jun-27 | 0% | 41.59% | $0.00 | $180,000.00 | $180,000.00 | 0 | 80 | 80 | $432,836.25 | $432,836.25 | 46 |
| TAEXELCL100001 | Trench Cut off | 12 | 19-Oct-26 | 01-Nov-26 | 28-Dec-26 | 11-Jan-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $23,506.25 | $23,506.25 | -25 |
| TAEXELCL100002 | Drawpit and PVC Pipes Installation | 10 | 02-Mar-27 | 13-Mar-27 | 07-Apr-27 | 19-Apr-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $4,560.00 | $4,560.00 | 48 |
| TAEXELCL100003 | Road Crossing Ducts | 2 | 14-Mar-27 | 15-Mar-27 | 19-Apr-27 | 21-Apr-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $260.00 | $260.00 | 48 |
| TAEXELCL100004 | Trench Backfilling | 10 | 16-Mar-27 | 27-Mar-27 | 21-Apr-27 | 03-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $5,630.00 | $5,630.00 | 48 |
| TAEXELCL100005 | Cables Pulling | 2 | 28-Mar-27 | 29-Mar-27 | 03-May-27 | 05-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $116,000.00 | $116,000.00 | 48 |
| TAEXELCL100006 | Poles RC Foundation | 3 | 14-Mar-27 | 16-Mar-27 | 19-Apr-27 | 22-Apr-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $9,510.00 | $9,510.00 | 59 |
| TAEXELCL100007 | Earthing cables | 2 | 30-May-27 | 31-May-27 | 14-Jun-27 | 16-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $2,320.00 | $2,320.00 | 14 |
| TAEXELCL100008 | Lighting Pole Installation with Luminares | 4 | 17-Mar-27 | 21-Mar-27 | 22-Apr-27 | 27-Apr-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $91,050.00 | $91,050.00 | 88 |
| TAEXELCL100009 | Install Substation & RMU | 9 | 22-Apr-27 | 02-May-27 | 01-Sep-26 | 02-Sep-26 A | 0% | 100% | $0.00 | $180,000.00 | $180,000.00 | 0 | 80 | 80 | $180,000.00 | $180,000.00 | |
| **Telecommunication Works** | | 99 | 22-Nov-26 | 20-Apr-27 | 27-Jan-27 | 23-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $122,780.00 | $122,780.00 | 66 |
| TAEXTCCL100001 | Trench Cut off | 5 | 22-Nov-26 | 26-Nov-26 | 27-Jan-27 | 02-Feb-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $7,500.00 | $7,500.00 | -12 |
| TAEXTCCL100002 | Drawpit and PVC Pipes Installation | 4 | 03-Apr-27 | 06-Apr-27 | 04-May-27 | 09-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $80,250.00 | $80,250.00 | -14 |
| TAEXTCCL100003 | Road Crossing Ducts | 2 | 07-Apr-27 | 08-Apr-27 | 09-May-27 | 11-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $8,600.00 | $8,600.00 | 66 |
| TAEXTCCL100004 | Trench Backfilling | 10 | 10-Apr-27 | 20-Apr-27 | 11-May-27 | 23-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $26,430.00 | $26,430.00 | 66 |
| **CCTV Works** | | 166 | 31-Oct-26 | 11-May-27 | 25-Nov-26 | 07-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $56,934.54 | $56,934.54 | 56 |
| TAEXCCCL100001 | Pipe Installation with manhole | 8 | 31-Oct-26 | 08-Nov-26 | 25-Nov-26 | 05-Dec-26 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $23,853.54 | $23,853.54 | -10 |
| TAEXCCCL100002 | CCTV Swiches Lighting panels Installation | 10 | 13-Apr-27 | 24-Apr-27 | 09-May-27 | 20-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $2,515.00 | $2,515.00 | -10 |
| TAEXCCCL100003 | Cable laying and connected with Panels | 6 | 25-Apr-27 | 01-May-27 | 20-May-27 | 27-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $24,655.00 | $24,655.00 | 56 |
| TAEXCCCL100004 | Pole Installation with IP Outdoor CCTV POE Camera | 9 | 02-May-27 | 11-May-27 | 27-May-27 | 07-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $5,911.00 | $5,911.00 | 56 |
| **Potable Networks** | | 155 | 26-Oct-26 | 30-May-27 | 01-Aug-26 A | 07-Mar-27 | 0% | 70.46% | $0.00 | $166,328.87 | $166,328.87 | 0 | 885 | 885 | $236,062.54 | $236,062.54 | 125 |
| TAEXPTCL100001 | Excavation works for Trench | 8 | 26-Oct-26 | 03-Nov-26 | 01-Aug-26 | 16-Aug-26 A | 0% | 100% | $0.00 | $42,500.00 | $42,500.00 | 0 | 155 | 155 | $42,500.00 | $42,500.00 | |
| TAEXPTCL100002 | Bedding Works | 2 | 04-Nov-26 | 05-Nov-26 | 19-Aug-26 | 20-Aug-26 A | 0% | 100% | $0.00 | $7,050.00 | $7,050.00 | 0 | 64 | 64 | $7,050.00 | $7,050.00 | |
| TAEXPTCL100003 | Install Pipes & Fittings | 8 | 07-Nov-26 | 15-Nov-26 | 19-Aug-26 | 20-Sep-26 A | 0% | 100% | $0.00 | $78,112.00 | $78,112.00 | 0 | 192 | 192 | $78,112.00 | $78,112.00 | |
| TAEXPTCL100004 | Backfilling Works for Trench | 12 | 16-Nov-26 | 29-Nov-26 | 10-Oct-26 A | 10-Nov-26 | 0% | 25% | $0.00 | $5,525.00 | $5,525.00 | 0 | 100 | 100 | $22,100.00 | $22,100.00 | 203 |
| TAEXPTCL100005 | Install Valves with fittings | 4 | 05-May-27 | 09-May-27 | 17-Sep-26 | 16-Feb-27 | 0% | 40% | $0.00 | $10,114.37 | $10,114.37 | 0 | 51 | 51 | $25,285.92 | $25,285.92 | 120 |
| TAEXPTCL100006 | Install fire hydrent | 6 | 03-May-27 | 09-May-27 | 04-Oct-26 A | 23-Feb-27 | 0% | 50% | $0.00 | $12,000.00 | $12,000.00 | 0 | 72 | 72 | $24,000.00 | $24,000.00 | 110 |
| TAEXPTCL100007 | Valve Chamber works | 14 | 10-May-27 | 25-May-27 | 17-Sep-26 | 02-Mar-27 | 0% | 55% | $0.00 | $11,027.50 | $11,027.50 | 0 | 251 | 251 | $20,050.00 | $20,050.00 | 110 |
| TAEXPTCL100008 | Inspection Test | 4 | 26-May-27 | 30-May-27 | 02-Mar-27 | 07-Mar-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $16,964.62 | $16,964.62 | 125 |
| **TSE Networks** | | 141 | 30-Aug-26 | 03-Jun-27 | 15-Jul-26 A | 11-Mar-27 | 29.88% | 96.04% | $62,300.00 | $200,220.00 | $200,220.00 | 192 | 1140 | 1140 | $208,473.34 | $208,473.34 | 125 |
| TAEXTSCL100001 | Excavation works for Trench | 28 | 30-Aug-26 | 30-Sep-26 | 15-Jul-26 A | 18-Aug-26 A | 100% | 100% | $62,300.00 | $62,300.00 | $62,300.00 | 192 | 192 | 192 | $62,300.00 | $62,300.00 | |
| TAEXTSCL100002 | Bedding Works | 2 | 07-Nov-26 | 08-Nov-26 | 10-Aug-26 | 18-Aug-26 A | 0% | 100% | $0.00 | $4,000.00 | $4,000.00 | 0 | 64 | 64 | $4,000.00 | $4,000.00 | |
| TAEXTSCL100003 | Install Pipes & Fittings | 8 | 16-Nov-26 | 24-Nov-26 | 11-Aug-26 | 29-Aug-26 A | 0% | 100% | $0.00 | $72,300.00 | $72,300.00 | 0 | 256 | 256 | $72,300.00 | $72,300.00 | |
| TAEXTSCL100004 | Backfilling Works for Trench | 12 | 30-Nov-26 | 13-Dec-26 | 30-Aug-26 | 05-Sep-26 A | 0% | 100% | $0.00 | $20,100.00 | $20,100.00 | 0 | 128 | 128 | $20,100.00 | $20,100.00 | |
| TAEXTSCL100005 | Install Valves with fittings | 4 | 20-Feb-27 | 23-Feb-27 | 06-Sep-26 | 04-Oct-26 A | 0% | 100% | $0.00 | $6,320.00 | $6,320.00 | 0 | 128 | 128 | $6,320.00 | $6,320.00 | |
| TAEXTSCL100006 | Valve Chamber works | 14 | 24-Feb-27 | 11-Mar-27 | 29-Aug-26 | 04-Oct-26 A | 0% | 100% | $0.00 | $35,200.00 | $35,200.00 | 0 | 372 | 372 | $35,200.00 | $35,200.00 | |
| TAEXTSCL100007 | Inspection Test | 4 | 31-May-27 | 03-Jun-27 | 07-Mar-27 | 11-Mar-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $8,253.34 | $8,253.34 | 125 |
| **Sewerage Networks** | | 445 | 01-Dec-25 | 07-Jun-27 | 01-Dec-25 A | 19-Sep-26 A | 83.55% | 100% | $229,620.84 | $274,830.60 | $274,830.60 | 1440 | 2976 | 2976 | $274,830.60 | $274,830.60 | |
| TAEXSWCL100001 | Excavation works for Trench | 6 | 01-Dec-25 | 07-Dec-25 | 01-Dec-25 | 07-Dec-25 A | 100% | 100% | $68,998.50 | $68,998.50 | $68,998.50 | 208 | 208 | 208 | $68,998.50 | $68,998.50 | |



TASK filter: All Activities

© Oracle Corporation

| Activity ID | Activity Name | Original Duration | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Actual Total Cost | Earned Value Cost | Planned Value Labor Units | Actual Labor Units | Earned Value Labor Units | Budgeted Total Cost | At Completion Total Cost | Total Float |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| TAEXSWCL1000011 | Excavation works for Trench Part 01 | 3 | 06-Dec-26 | 08-Dec-26 | 08-Sep-26 | 10-Sep-26 A | 0% | 100% | $0.00 | $3,631.50 | $3,631.50 | 0 | 208 | 208 | $3,631.50 | $3,631.50 | |
| TAEXSWCL100002 | Bedding Works | 2 | 27-Dec-25 | 28-Dec-25 | 27-Dec-25 | 28-Dec-25 A | 100% | 100% | $22,311.84 | $22,311.84 | $22,311.84 | 80 | 80 | 80 | $22,311.84 | $22,311.84 | |
| TAEXSWCL1000021 | Bedding Works Part 01 | 2 | 21-Jan-27 | 23-Jan-27 | 08-Sep-26 | 10-Sep-26 A | 0% | 100% | $0.00 | $1,174.31 | $1,174.31 | 0 | 80 | 80 | $1,174.31 | $1,174.31 | |
| TAEXSWCL100003 | Install GRP Pipes & Fittings | 5 | 29-Dec-25 | 03-Jan-26 | 29-Dec-25 | 03-Jan-26 A | 100% | 100% | $52,449.50 | $52,449.50 | $52,449.50 | 224 | 224 | 224 | $52,449.50 | $52,449.50 | |
| TAEXSWCL1000031 | Install GRP Pipes & Fittings Part 01 | 5 | 24-Jan-27 | 28-Jan-27 | 08-Sep-26 | 10-Sep-26 A | 0% | 100% | $0.00 | $2,760.50 | $2,760.50 | 0 | 224 | 224 | $2,760.50 | $2,760.50 | |
| TAEXSWCL100004 | Backfilling Works for Trench | 8 | 15-Jan-26 | 24-Jan-26 | 15-Jan-26 A | 24-Jan-26 A | 100% | 100% | $28,435.00 | $28,435.00 | $28,435.00 | 560 | 560 | 560 | $28,435.00 | $28,435.00 | |
| TAEXSWCL1000041 | Backfilling Works for Trench Part 01 | 5 | 10-Feb-27 | 15-Feb-27 | 08-Sep-26 | 10-Sep-26 A | 0% | 100% | $0.00 | $1,815.00 | $1,815.00 | 0 | 560 | 560 | $1,815.00 | $1,815.00 | |
| TAEXSWCL100005 | Manhole Installation with backfilling | 9 | 09-Apr-26 | 19-Apr-26 | 09-Apr-26 A | 19-Apr-26 A | 100% | 100% | $57,426.00 | $57,426.00 | $57,426.00 | 368 | 368 | 368 | $57,426.00 | $57,426.00 | |
| TAEXSWCL1000051 | Manhole Installation with backfilling Part 01 | 5 | 16-Feb-27 | 21-Feb-27 | 10-Sep-26 | 13-Sep-26 A | 0% | 100% | $0.00 | $10,134.00 | $10,134.00 | 0 | 368 | 368 | $10,134.00 | $10,134.00 | |
| TAEXSWCL100006 | Leakage Test | 3 | 05-Jun-27 | 07-Jun-27 | 15-Jun-26 A | 19-Sep-26 A | 0% | 100% | $0.00 | $25,694.45 | $25,694.45 | 0 | 96 | 96 | $25,694.45 | $25,694.45 | |
| Storm Networks | | 169 | 15-Aug-26 | 10-Jun-27 | 03-Aug-26 A | 31-Jan-27 | 70.88% | 84.92% | $400,534.72 | $479,887.36 | $479,887.36 | 992 | 1720 | 1720 | $565,107.36 | $565,107.36 | 130 |
| TAEXSTCL100001 | Excavation works for Trench | 13 | 15-Aug-26 | 29-Aug-26 | 03-Aug-26 | 05-Aug-26 A | 100% | 100% | $96,320.00 | $96,320.00 | $96,320.00 | 208 | 208 | 208 | $96,320.00 | $96,320.00 | |
| TAEXSTCL100002 | Bedding Works | 4 | 30-Aug-26 | 02-Sep-26 | 16-Aug-26 | 19-Aug-26 A | 100% | 100% | $28,900.00 | $28,900.00 | $28,900.00 | 80 | 80 | 80 | $28,900.00 | $28,900.00 | |
| TAEXSTCL100003 | Install GRP Pipes & Fittings | 7 | 03-Sep-26 | 10-Sep-26 | 16-Aug-26 | 19-Aug-26 A | 100% | 100% | $171,167.36 | $171,167.36 | $171,167.36 | 256 | 256 | 256 | $171,167.36 | $171,167.36 | |
| TAEXSTCL100004 | Backfilling Works for Trench | 14 | 13-Sep-26 | 28-Sep-26 | 29-Aug-26 | 30-Aug-26 A | 100% | 100% | $104,147.36 | $104,147.36 | $104,147.36 | 448 | 448 | 448 | $104,147.36 | $104,147.36 | |
| TAEXSTCL100005 | Manhole Installation with backfilling | 12 | 20-Oct-26 | 02-Nov-26 | 22-Aug-26 | 06-Sep-26 A | 0% | 100% | $0.00 | $68,152.64 | $68,152.64 | 0 | 656 | 656 | $68,152.64 | $68,152.64 | |
| TAEXSTCL100006 | Install Catch Basin with UPVC Pipes & Fittings | 9 | 11-Jan-27 | 20-Jan-27 | 20-Jan-27 | 31-Jan-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $85,220.00 | $85,220.00 | 4 |
| TAEXSTCL100007 | Leakage Test | 3 | 08-Jun-27 | 10-Jun-27 | 03-Sep-26 | 06-Sep-26 A | 0% | 100% | $0.00 | $11,200.00 | $11,200.00 | 0 | 72 | 72 | $11,200.00 | $11,200.00 | |
| AMANAH ROAD | | 449 | 15-Mar-26 | 23-Aug-27 | 15-Mar-26 A | 19-Aug-27 | 93.38% | 93.38% | $2,347,694.06 | $2,347,694.06 | $2,347,694.06 | 1456 | 1456 | 1456 | $2,514,014.06 | $2,514,014.06 | 13 |
| TAEXRDCA010001 | Preperation Wprks for Existing layer | 5 | 15-Mar-26 | 19-Mar-26 | 15-Mar-26 A | 19-Mar-26 A | 100% | 100% | $100,000.00 | $100,000.00 | $100,000.00 | 486 | 486 | 486 | $100,000.00 | $100,000.00 | |
| TAEXRDCA020002 | MBC1 LAYER | 9 | 21-Mar-26 | 30-Mar-26 | 21-Mar-26 A | 30-Mar-26 A | 100% | 100% | $2,458.00 | $2,458.00 | $2,458.00 | 40 | 40 | 40 | $2,458.00 | $2,458.00 | |
| TAEXRDCA020003 | BBC BASE COURSE | 10 | 24-Mar-26 | 04-Apr-26 | 24-Mar-26 A | 04-Apr-26 A | 100% | 100% | $1,639,606.40 | $1,639,606.40 | $1,639,606.40 | 620 | 620 | 620 | $1,639,606.40 | $1,639,606.40 | |
| TAEXRDCA030004 | Precast Concret Kerps | 22 | 15-Apr-26 | 10-May-26 | 15-Apr-26 A | 10-May-26 A | 100% | 100% | $308,212.80 | $308,212.80 | $308,212.80 | 160 | 160 | 160 | $308,212.80 | $308,212.80 | |
| TAEXRDCA040005 | Road Marking | 18 | 25-Apr-26 | 14-May-26 | 25-Apr-26 A | 14-May-26 A | 100% | 100% | $266,059.14 | $266,059.14 | $266,059.14 | 80 | 80 | 80 | $266,059.14 | $266,059.14 | |
| TAEXRDCA050006 | Traffic Sinage | 4 | 21-May-26 | 25-May-26 | 21-May-26 | 25-May-26 A | 100% | 100% | $31,357.72 | $31,357.72 | $31,357.72 | 70 | 70 | 70 | $31,357.72 | $31,357.72 | |
| TAEXRDCA050007 | Backfilling Works for Road | 25 | 26-Jul-27 | 23-Aug-27 | 21-Jul-27 | 19-Aug-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $166,320.00 | $166,320.00 | 13 |
| ZONE 2 | | 585 | 11-Oct-25 | 11-Aug-27 | 11-Oct-25 A | 23-Aug-27 | 36.01% | 57.48% | $9,329,697.44 | $14,890,926.19 | $14,890,926.19 | 40282 | 63809 | 63809 | $25,906,629.88 | $25,906,629.88 | -10 |
| Collector Road 01 | | 540 | 21-Oct-25 | 12-Jul-27 | 21-Oct-25 A | 12-Jul-27 | 50.29% | 53.5% | $2,741,790.70 | $2,916,781.60 | $2,916,781.60 | 8960 | 10373 | 10373 | $5,451,723.31 | $5,451,723.31 | 26 |
| Road Works | | 472 | 21-Oct-25 | 13-Apr-27 | 21-Oct-25 A | 24-Apr-27 | 28.28% | 28.28% | $543,827.56 | $543,827.56 | $543,827.56 | 1286 | 1286 | 1286 | $1,922,967.04 | $1,922,967.04 | 79 |
| TAEXRDCC010001 | Road Excavation and Disposal | 9 | 21-Oct-25 | 30-Oct-25 | 21-Oct-25 A | 31-Oct-25 A | 100% | 100% | $256,598.97 | $256,598.97 | $256,598.97 | 560 | 560 | 560 | $256,598.97 | $256,598.97 | |
| TAEXRDCC0100011 | Road Excavation and Disposal Part 01 | 3 | 17-Dec-26 | 20-Dec-26 | 29-Dec-26 | 02-Jan-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $2,591.91 | $2,591.91 | 10 |
| TAEXRDCC010002 | Backfilling Works for Road | 9 | 06-Nov-25 | 16-Nov-25 | 06-Nov-25 | 16-Nov-25 A | 100% | 100% | $195,331.95 | $195,331.95 | $195,331.95 | 336 | 336 | 336 | $195,331.95 | $195,331.95 | |
| TAEXRDCC0100021 | Backfilling Works for Road Part 01 | 3 | 21-Dec-26 | 23-Dec-26 | 02-Jan-27 | 05-Jan-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $1,973.05 | $1,973.05 | 10 |
| TAEXRDCC010003 | Subgrade Works | 10 | 10-Feb-26 | 21-Feb-26 | 10-Feb-26 | 21-Feb-26 A | 100% | 100% | $91,896.64 | $91,896.64 | $91,896.64 | 390 | 390 | 390 | $91,896.64 | $91,896.64 | |
| TAEXRDCC0100031 | Subgrade Works Part 01 | 13 | 24-Dec-26 | 07-Jan-27 | 05-Jan-27 | 20-Jan-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $45,262.52 | $45,262.52 | 10 |
| TAEXRDCC010004 | ABC aggregate Base Course Works | 18 | 09-Jan-27 | 28-Jan-27 | 20-Jan-27 | 10-Feb-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $322,626.00 | $322,626.00 | 10 |
| TAEXRDCC010005 | MBC1 layer | 2 | 30-Jan-27 | 31-Jan-27 | 10-Feb-27 | 13-Feb-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $15,000.00 | $15,000.00 | 10 |
| TAEXRDCC010006 | BBC Base Course | 4 | 01-Feb-27 | 04-Feb-27 | 13-Feb-27 | 17-Feb-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $348,586.00 | $348,586.00 | 10 |
| TAEXRDCC010007 | BWC Asphalt Wearing Course with RC | 2 | 08-Mar-27 | 09-Mar-27 | 17-Mar-27 | 20-Mar-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $311,511.00 | $311,511.00 | 79 |
| TAEXRDCC010008 | Precast Concret Kerps | 18 | 15-Feb-27 | 07-Mar-27 | 24-Feb-27 | 17-Mar-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $187,181.00 | $187,181.00 | 4 |
| TAEXRDCC010009 | Precast Interlock Works | 16 | 10-Mar-27 | 28-Mar-27 | 20-Mar-27 | 07-Apr-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $57,408.00 | $57,408.00 | 79 |
| TAEXRDCC010010 | Stone Paving works | 9 | 29-Mar-27 | 07-Apr-27 | 07-Apr-27 | 18-Apr-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $35,000.00 | $35,000.00 | 79 |
| TAEXRDCC010011 | Road Marking | 2 | 08-Apr-27 | 10-Apr-27 | 18-Apr-27 | 20-Apr-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $6,500.00 | $6,500.00 | 79 |
| TAEXRDCC010012 | Traffic Sinage | 3 | 11-Apr-27 | 13-Apr-27 | 20-Apr-27 | 24-Apr-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $45,500.00 | $45,500.00 | 79 |
| Electrical Works | | 137 | 02-Nov-26 | 02-Jun-27 | 20-Sep-26 A | 19-Jun-27 | 0% | 0.12% | $0.00 | $338.00 | $338.00 | 0 | 10 | 10 | $274,811.25 | $274,811.25 | 30 |
| TAEXELCC010001 | Trench Cut off | 13 | 02-Nov-26 | 16-Nov-26 | 11-Jan-27 | 26-Jan-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $69,026.25 | $69,026.25 | -25 |
| TAEXELCC010002 | Drawpit and PVC Pipes Installation | 10 | 02-Mar-27 | 13-Mar-27 | 07-Apr-27 | 19-Apr-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $10,250.00 | $10,250.00 | 51 |
| TAEXELCC010003 | Road Crossing Ducts | 2 | 14-Mar-27 | 15-Mar-27 | 20-Sep-26 | 21-Apr-27 | 0% | 13% | $0.00 | $338.00 | $338.00 | 0 | 10 | 10 | $2,600.00 | $2,600.00 | 51 |
| TAEXELCC010004 | Trench Backfilling | 15 | 16-Mar-27 | 01-Apr-27 | 21-Apr-27 | 09-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $15,605.00 | $15,605.00 | 51 |
| TAEXELCC010005 | Cables Pulling | 4 | 03-Apr-27 | 06-Apr-27 | 09-May-27 | 13-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $124,000.00 | $124,000.00 | 51 |
| TAEXELCC010006 | Poles RC Foundation | 3 | 14-Mar-27 | 16-Mar-27 | 19-Apr-27 | 22-Apr-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $9,510.00 | $9,510.00 | 61 |
| TAEXELCC010007 | Earthing cables | 2 | 01-Jun-27 | 02-Jun-27 | 16-Jun-27 | 19-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $2,320.00 | $2,320.00 | 14 |
| TAEXELCC010008 | Lighting Pole Installation with Luminares | 10 | 07-Apr-27 | 18-Apr-27 | 13-May-27 | 25-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $41,500.00 | $41,500.00 | 51 |
| Telecommunication Works | | 109 | 28-Nov-26 | 08-May-27 | 20-Sep-26 A | 09-Jun-27 | 0% | 1.27% | $0.00 | $1,720.00 | $1,720.00 | 0 | 11 | 11 | $134,911.00 | $134,911.00 | 37 |





© Oracle Corporation

| Activity ID | Activity Name | Original Duration | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Actual Total Cost | Earned Value Cost | Planned Value Labor Units | Actual Labor Units | Earned Value Labor Units | Budgeted Total Cost | At Completion Total Cost | Total Float |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| TAEXTCCC010001 | Trench Cut off | 23 | 28-Nov-26 | 23-Dec-26 | 02-Feb-27 | 01-Mar-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $23,581.00 | $23,581.00 | -12 |
| TAEXTCCC010002 | Drawpit and HDPE Pipes Installation | 10 | 07-Apr-27 | 18-Apr-27 | 09-May-27 | 20-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $70,230.00 | $70,230.00 | -14 |
| TAEXTCCC010003 | Road Crossing Ducts | 2 | 19-Apr-27 | 20-Apr-27 | 20-Sep-26 | 23-May-27 | 0% | 20% | $0.00 | $1,720.00 | $1,720.00 | 0 | 11 | 11 | $8,600.00 | $8,600.00 | 37 |
| TAEXTCCC010004 | Trench Backfilling | 15 | 21-Apr-27 | 08-May-27 | 23-May-27 | 09-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $32,500.00 | $32,500.00 | 37 |
| **CCTV Works** | | 188 | 09-Nov-26 | 15-Jun-27 | 05-Dec-26 | 12-Jul-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $60,237.00 | $60,237.00 | 26 |
| TAEXCCCC010001 | Pipe Installation with manhole | 12 | 09-Nov-26 | 22-Nov-26 | 05-Dec-26 | 19-Dec-26 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $24,088.00 | $24,088.00 | -10 |
| TAEXCCCC010002 | CCTV Swiches Lighting panels Installation | 16 | 25-Apr-27 | 12-May-27 | 20-May-27 | 08-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $3,647.00 | $3,647.00 | -10 |
| TAEXCCCC010003 | Cable laying and connected with Panels | 12 | 13-May-27 | 26-May-27 | 08-Jun-27 | 22-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $26,572.00 | $26,572.00 | 26 |
| TAEXCCCC010004 | Pole Installation with IP Outdoor CCTV POE Camera | 17 | 27-May-27 | 15-Jun-27 | 22-Jun-27 | 12-Jul-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $5,930.00 | $5,930.00 | 26 |
| **Potable Networks** | | 273 | 06-May-26 | 07-Jul-27 | 06-May-26 A | 20-Mar-27 | 27.09% | 24.54% | $86,196.64 | $78,059.60 | $78,059.60 | 652 | 643 | 644 | $318,153.53 | $318,153.53 | 114 |
| TAEXPTCC010001 | Excavation works for Trench | 9 | 06-May-26 | 16-May-26 | 06-May-26 | 16-May-26 A | 100% | 100% | $23,919.75 | $23,919.75 | $23,919.75 | 270 | 270 | 270 | $23,919.75 | $23,919.75 | |
| TAEXPTCC0100011 | Excavation works for Trench Part 01 | 10 | 26-Sep-26 | 06-Oct-26 | 17-Oct-26 | 28-Oct-26 | 100% | 0% | $29,235.25 | $0.00 | $0.00 | 270 | 0 | 0 | $29,235.25 | $29,235.25 | 10 |
| TAEXPTCC010002 | Bedding Works | 2 | 07-Oct-26 | 08-Oct-26 | 20-Jun-26 A | 31-Oct-26 | 100% | 27% | $16,723.91 | $4,515.46 | $4,515.46 | 64 | 17 | 17 | $16,723.91 | $16,723.91 | 10 |
| TAEXPTCC010003 | Install Pipes & Fittings | 14 | 10-Oct-26 | 25-Oct-26 | 21-Jun-26 A | 11-Nov-26 | 14.29% | 27% | $16,317.73 | $30,840.50 | $30,840.50 | 48 | 91 | 91 | $114,224.08 | $114,224.08 | 10 |
| TAEXPTCC010004 | Backfilling Works for Trench | 16 | 26-Oct-26 | 12-Nov-26 | 24-Jun-26 A | 24-Nov-26 | 0% | 27% | $0.00 | $9,531.00 | $9,531.00 | 0 | 143 | 143 | $35,300.00 | $35,300.00 | 12 |
| TAEXPTCC010005 | Install Valves with fittings | 8 | 17-Apr-27 | 25-Apr-27 | 26-Sep-26 | 04-Feb-27 | 0% | 15% | $0.00 | $4,377.89 | $4,377.89 | 0 | 38 | 38 | $29,185.92 | $29,185.92 | 120 |
| TAEXPTCC010006 | Install fire hydrent | 7 | 11-Apr-27 | 18-Apr-27 | 30-Jan-27 | 07-Feb-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $20,100.00 | $20,100.00 | 89 |
| TAEXPTCC010007 | Valve Chamber works | 20 | 10-Jun-27 | 03-Jul-27 | 26-Sep-26 | 15-Mar-27 | 0% | 15% | $0.00 | $4,875.00 | $4,875.00 | 0 | 84 | 84 | $32,500.00 | $32,500.00 | 114 |
| TAEXPTCC010008 | Inspection Test | 4 | 04-Jul-27 | 07-Jul-27 | 15-Mar-27 | 20-Mar-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $16,964.62 | $16,964.62 | 114 |
| **TSE Networks** | | 151 | 09-Jul-26 | 12-Jul-27 | 06-Sep-26 A | 24-Mar-27 | 20.95% | 19.24% | $52,222.09 | $47,964.01 | $47,964.01 | 536 | 541 | 541 | $249,302.09 | $249,302.09 | 114 |
| TAEXTSCC010001 | Excavation works for Trench | 28 | 09-Jul-26 | 10-Aug-26 | 06-Sep-26 | 07-Nov-26 | 100% | 90% | $39,693.34 | $35,724.01 | $35,724.01 | 472 | 425 | 425 | $39,693.34 | $39,693.34 | 12 |
| TAEXTSCC010002 | Bedding Works | 2 | 10-Oct-26 | 11-Oct-26 | 07-Nov-26 | 09-Nov-26 | 100% | 0% | $12,528.75 | $0.00 | $0.00 | 64 | 0 | 0 | $12,528.75 | $12,528.75 | 12 |
| TAEXTSCC010003 | Install Pipes & Fittings | 14 | 26-Oct-26 | 10-Nov-26 | 11-Nov-26 | 28-Nov-26 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $76,350.00 | $76,350.00 | 10 |
| TAEXTSCC010004 | Backfilling Works for Trench | 16 | 14-Nov-26 | 01-Dec-26 | 28-Nov-26 | 16-Dec-26 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $30,500.00 | $30,500.00 | 10 |
| TAEXTSCC010005 | Install Valves with fittings | 8 | 23-Nov-26 | 01-Dec-26 | 26-Sep-26 | 16-Dec-26 | 0% | 15% | $0.00 | $1,980.00 | $1,980.00 | 0 | 38 | 38 | $13,200.00 | $13,200.00 | 10 |
| TAEXTSCC010006 | Valve Chamber works | 13 | 02-Dec-26 | 16-Dec-26 | 26-Sep-26 | 29-Dec-26 | 0% | 15% | $0.00 | $10,260.00 | $10,260.00 | 0 | 78 | 78 | $68,400.00 | $68,400.00 | 10 |
| TAEXTSCC010007 | Inspection Test | 4 | 08-Jul-27 | 12-Jul-27 | 20-Mar-27 | 24-Mar-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $8,630.00 | $8,630.00 | 114 |
| **Sewerage Networks** | | 210 | 07-Apr-26 | 04-Feb-27 | 07-Apr-26 A | 10-Dec-26 | 36.78% | 74.88% | $110,724.00 | $225,409.86 | $225,409.86 | 1152 | 1920 | 1920 | $301,010.60 | $301,010.60 | 193 |
| TAEXSWCC010001 | Excavation works for Trench | 7 | 07-Apr-26 | 14-Apr-26 | 07-Apr-26 A | 14-Apr-26 A | 100% | 100% | $41,010.00 | $41,010.00 | $41,010.00 | 336 | 336 | 336 | $41,010.00 | $41,010.00 | |
| TAEXSWCC0100011 | Excavation works for Trench Part 01 | 5 | 09-Dec-26 | 14-Dec-26 | 06-Sep-26 | 20-Oct-26 | 0% | 90% | $0.00 | $24,606.00 | $24,606.00 | 0 | 302 | 302 | $27,340.00 | $27,340.00 | 131 |
| TAEXSWCC010002 | Bedding Works | 1 | 06-May-26 | 06-May-26 | 06-May-26 | 06-May-26 A | 100% | 100% | $4,110.00 | $4,110.00 | $4,110.00 | 80 | 80 | 80 | $4,110.00 | $4,110.00 | |
| TAEXSWCC0100021 | Bedding Works Part 01 | 2 | 15-Dec-26 | 16-Dec-26 | 26-Sep-26 | 21-Oct-26 | 0% | 80% | $0.00 | $2,192.00 | $2,192.00 | 0 | 64 | 64 | $2,740.00 | $2,740.00 | 198 |
| TAEXSWCC010003 | Install GRP Pipes & Fittings | 4 | 07-May-26 | 11-May-26 | 07-May-26 | 11-May-26 A | 100% | 100% | $54,285.00 | $54,285.00 | $54,285.00 | 256 | 256 | 256 | $54,285.00 | $54,285.00 | |
| TAEXSWCC0100031 | Install GRP Pipes & Fittings Part 01 | 5 | 17-Dec-26 | 22-Dec-26 | 01-Oct-26 A | 22-Oct-26 | 0% | 80% | $0.00 | $35,532.00 | $35,532.00 | 0 | 205 | 205 | $44,415.00 | $44,415.00 | 198 |
| TAEXSWCC010004 | Backfilling Works for Trench | 8 | 12-May-26 | 20-May-26 | 12-May-26 | 20-May-26 A | 100% | 100% | $11,319.00 | $11,319.00 | $11,319.00 | 480 | 480 | 480 | $11,319.00 | $11,319.00 | |
| TAEXSWCC0100041 | Backfilling Works for Trench Part 01 | 8 | 10-Jan-27 | 18-Jan-27 | 09-Nov-26 | 18-Nov-26 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $9,261.00 | $9,261.00 | 198 |
| TAEXSWCC010005 | Manhole Installation with backfilling | 14 | 14-Jan-27 | 30-Jan-27 | 26-Sep-26 | 06-Dec-26 | 0% | 60% | $0.00 | $48,501.69 | $48,501.69 | 0 | 182 | 182 | $80,836.15 | $80,836.15 | 193 |
| TAEXSWCC010006 | Leakage Test | 5 | 31-Jan-27 | 04-Feb-27 | 01-Oct-26 A | 10-Dec-26 | 0% | 15% | $0.00 | $3,854.17 | $3,854.17 | 0 | 14 | 14 | $25,694.45 | $25,694.45 | 193 |
| **Storm Networks** | | 313 | 31-Dec-25 | 08-Feb-27 | 31-Dec-25 A | 31-Dec-26 | 88.97% | 92.2% | $1,948,820.41 | $2,019,462.58 | $2,019,462.58 | 5334 | 5961 | 5961 | $2,190,330.80 | $2,190,330.80 | 186 |
| TAEXSTCC010001 | Excavation works for Trench & Box Culvert | 15 | 31-Dec-25 | 17-Jan-26 | 31-Dec-25 | 17-Jan-26 A | 100% | 100% | $223,373.70 | $223,373.70 | $223,373.70 | 560 | 560 | 560 | $223,373.70 | $223,373.70 | |
| TAEXSTCC0100011 | Excavation works for Trench & Box Culvert Part 01 | 5 | 03-Jun-26 | 08-Jun-26 | 10-Aug-26 | 16-Aug-26 A | 100% | 100% | $2,256.30 | $2,256.30 | $2,256.30 | 560 | 560 | 560 | $2,256.30 | $2,256.30 | |
| TAEXSTCC010002 | Bedding Works | 2 | 10-Feb-26 | 11-Feb-26 | 10-Feb-26 | 11-Feb-26 A | 100% | 100% | $83,105.83 | $83,105.83 | $83,105.83 | 80 | 80 | 80 | $83,105.83 | $83,105.83 | |
| TAEXSTCC0100021 | Bedding Works Part 01 | 1 | 09-Jun-26 | 09-Jun-26 | 20-Aug-26 | 22-Aug-26 A | 100% | 100% | $839.45 | $839.45 | $839.45 | 80 | 80 | 80 | $839.45 | $839.45 | |
| TAEXSTCC010003 | Install GRP Pipes & Fittings | 5 | 28-Mar-26 | 01-Apr-26 | 28-Mar-26 A | 01-Apr-26 A | 100% | 100% | $252,054.00 | $252,054.00 | $252,054.00 | 248 | 248 | 248 | $252,054.00 | $252,054.00 | |
| TAEXSTCC0100031 | Install GRP Pipes & Fittings Part 01 | 3 | 10-Jun-26 | 13-Jun-26 | 29-Aug-26 | 30-Aug-26 A | 100% | 100% | $13,266.00 | $13,266.00 | $13,266.00 | 248 | 248 | 248 | $13,266.00 | $13,266.00 | |
| TAEXSTCC010004 | Backfilling Works for Trench & Box Culvert | 14 | 01-Apr-26 | 16-Apr-26 | 01-Apr-26 A | 16-Apr-26 A | 100% | 100% | $145,935.00 | $145,935.00 | $145,935.00 | 460 | 460 | 460 | $145,935.00 | $145,935.00 | |
| TAEXSTCC0100041 | Backfilling Works for Trench & Box Culvert Part 01 | 8 | 01-Jul-26 | 09-Jul-26 | 12-Oct-26 | 20-Oct-26 | 100% | 0% | $9,315.00 | $0.00 | $0.00 | 460 | 0 | 0 | $9,315.00 | $9,315.00 | 74 |
| TAEXSTCC010005 | Manhole Installation with backfilling | 5 | 21-Apr-26 | 26-Apr-26 | 21-Apr-26 A | 26-Apr-26 A | 100% | 100% | $76,657.50 | $76,657.50 | $76,657.50 | 782 | 782 | 782 | $76,657.50 | $76,657.50 | |
| TAEXSTCC0100051 | Manhole Installation with backfilling Part 01 | 10 | 20-Oct-26 | 31-Oct-26 | 16-Jun-26 A | 10-Dec-26 | 0% | 50% | $0.00 | $46,846.25 | $46,846.25 | 0 | 391 | 391 | $93,692.50 | $93,692.50 | 30 |
| TAEXSTCC010006 | Install Catch Basin with UPVC Pipes & Fittings | 12 | 12-Nov-26 | 25-Nov-26 | 14-Dec-26 | 28-Dec-26 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $85,220.00 | $85,220.00 | 30 |
| TAEXSTCC010007 | Leakage Test | 3 | 06-Feb-27 | 08-Feb-27 | 28-Dec-26 | 31-Dec-26 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $18,450.00 | $18,450.00 | 186 |
| TAEXSTCC010008 | Install Box Culvert Part 1 | 2 | 15-Apr-26 | 16-Apr-26 | 15-Apr-26 A | 16-Apr-26 A | 100% | 100% | $303,207.76 | $303,207.76 | $303,207.76 | 928 | 928 | 928 | $303,207.76 | $303,207.76 | |
| TAEXSTCC010009 | Install Box Culvert Part 2 | 14 | 15-Apr-26 | 30-Apr-26 | 15-Apr-26 A | 30-Apr-26 A | 100% | 100% | $838,809.87 | $838,809.87 | $838,809.87 | 928 | 928 | 928 | $838,809.87 | $838,809.87 | |
| TAEXSTCC0100091 | Install Box Culvert Part 2 Part 01 | 10 | 01-Nov-26 | 11-Nov-26 | 10-Oct-26 A | 14-Dec-26 | 0% | 75% | $0.00 | $33,110.92 | $33,110.92 | 0 | 696 | 696 | $44,147.89 | $44,147.89 | 30 |



TASK filter: All Activities

© Oracle Corporation

| Activity ID | Activity Name | Original Duration | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Actual Total Cost | Earned Value Cost | Planned Value Labor Units | Actual Labor Units | Earned Value Labor Units | Budgeted Total Cost | At Completion Total Cost | Total Float |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| Upgrade Local 28 | | 424 | 14-Mar-26 | 24-Jun-27 | 14-Mar-26 A | 20-Jul-27 | 19.39% | 23.28% | $589,403.37 | $707,422.92 | $707,422.92 | 2433 | 2928 | 2928 | $3,039,340.64 | $3,039,340.64 | 19 |
| Road Works | | 51 | 08-Mar-27 | 05-May-27 | 17-Mar-27 | 16-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $948,680.00 | $948,680.00 | 60 |
| TAEXRDCU280001 | BWC Asphalt Wearing Course with RC | 1 | 12-Apr-27 | 12-Apr-27 | 21-Apr-27 | 22-Apr-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $311,511.00 | $311,511.00 | 60 |
| TAEXRDCU280002 | Precast Concret Kerps | 15 | 08-Mar-27 | 24-Mar-27 | 17-Mar-27 | 04-Apr-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $278,805.00 | $278,805.00 | 4 |
| TAEXRDCU280003 | Precast Interlock Works | 13 | 13-Apr-27 | 27-Apr-27 | 22-Apr-27 | 08-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $274,144.00 | $274,144.00 | 60 |
| TAEXRDCU280004 | Stone Paving works | 4 | 28-Apr-27 | 02-May-27 | 08-May-27 | 12-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $38,120.00 | $38,120.00 | 60 |
| TAEXRDCU280005 | Road Marking | 1 | 03-May-27 | 03-May-27 | 12-May-27 | 13-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $4,100.00 | $4,100.00 | 60 |
| TAEXRDCU280006 | Traffic Sinage | 2 | 04-May-27 | 05-May-27 | 13-May-27 | 16-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $42,000.00 | $42,000.00 | 60 |
| Electrical Works | | 128 | 17-Nov-26 | 07-Jun-27 | 26-Jan-27 | 23-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $607,403.00 | $607,403.00 | 26 |
| TAEXELCU280001 | Trench Cut off | 10 | 17-Nov-26 | 28-Nov-26 | 26-Jan-27 | 07-Feb-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $10,530.00 | $10,530.00 | -25 |
| TAEXELCU280002 | Drawpit and PVC Pipes Installation | 11 | 02-Mar-27 | 14-Mar-27 | 07-Apr-27 | 20-Apr-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $5,670.00 | $5,670.00 | 37 |
| TAEXELCU280003 | Road Crossing Ducts | 4 | 15-Mar-27 | 18-Mar-27 | 20-Apr-27 | 25-Apr-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $450.00 | $450.00 | 40 |
| TAEXELCU280004 | Trench Backfilling | 17 | 20-Mar-27 | 07-Apr-27 | 25-Apr-27 | 15-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $12,020.00 | $12,020.00 | 40 |
| TAEXELCU280005 | Cables Pulling | 4 | 08-Apr-27 | 12-Apr-27 | 15-May-27 | 19-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $324,000.00 | $324,000.00 | 40 |
| TAEXELCU280006 | Poles RC Foundation | 6 | 10-Apr-27 | 15-Apr-27 | 16-May-27 | 23-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $118,210.00 | $118,210.00 | 37 |
| TAEXELCU280007 | Earthing cables | 4 | 03-Jun-27 | 07-Jun-27 | 19-Jun-27 | 23-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $54,523.00 | $54,523.00 | 14 |
| TAEXELCU280008 | Lighting Pole Installation with Luminares | 8 | 17-Apr-27 | 25-Apr-27 | 23-May-27 | 01-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $82,000.00 | $82,000.00 | 45 |
| Telecommunication Works | | 94 | 24-Dec-26 | 17-May-27 | 01-Mar-27 | 19-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $109,215.00 | $109,215.00 | 29 |
| TAEXTCCU280001 | Trench Cut off | 10 | 24-Dec-26 | 04-Jan-27 | 01-Mar-27 | 13-Mar-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $15,230.00 | $15,230.00 | -12 |
| TAEXTCCU280002 | Drawpit and PVC Pipes Installation | 8 | 19-Apr-27 | 27-Apr-27 | 20-May-27 | 30-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $50,235.00 | $50,235.00 | -14 |
| TAEXTCCU280003 | Road Crossing Ducts | 4 | 28-Apr-27 | 02-May-27 | 30-May-27 | 03-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $12,500.00 | $12,500.00 | 29 |
| TAEXTCCU280004 | Trench Backfilling | 13 | 03-May-27 | 17-May-27 | 03-Jun-27 | 19-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $31,250.00 | $31,250.00 | 29 |
| CCTV Works | | 183 | 23-Nov-26 | 23-Jun-27 | 19-Dec-26 | 20-Jul-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $58,123.00 | $58,123.00 | 19 |
| TAEXCCCU280001 | Pipe Installation with manhole | 12 | 23-Nov-26 | 06-Dec-26 | 19-Dec-26 | 02-Jan-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $25,094.00 | $25,094.00 | -10 |
| TAEXCCCU280002 | CCTV Swiches Lighting panels Installation | 14 | 13-May-27 | 29-May-27 | 08-Jun-27 | 24-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $3,276.00 | $3,276.00 | -10 |
| TAEXCCCU280003 | Cable laying and connected with Panels | 10 | 30-May-27 | 09-Jun-27 | 24-Jun-27 | 06-Jul-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $25,974.00 | $25,974.00 | 19 |
| TAEXCCCU280004 | Pole Installation with IP Outdoor CCTV POE Camera | 12 | 10-Jun-27 | 23-Jun-27 | 06-Jul-27 | 20-Jul-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $3,779.00 | $3,779.00 | 19 |
| Potable Networks | | 158 | 04-Nov-26 | 16-Jun-27 | 23-Aug-26 A | 24-Mar-27 | 0% | 55.71% | $0.00 | $129,026.28 | $129,026.28 | 0 | 415 | 415 | $231,617.00 | $231,617.00 | 110 |
| TAEXPTCU280001 | Excavation works for Trench | 27 | 04-Nov-26 | 05-Dec-26 | 23-Aug-26 | 02-Nov-26 | 0% | 94% | $0.00 | $48,974.00 | $48,974.00 | 0 | 174 | 174 | $52,100.00 | $52,100.00 | 68 |
| TAEXPTCU280002 | Bedding Works | 2 | 06-Dec-26 | 07-Dec-26 | 06-Sep-26 | 02-Nov-26 | 0% | 94% | $0.00 | $6,627.00 | $6,627.00 | 0 | 60 | 60 | $7,050.00 | $7,050.00 | 192 |
| TAEXPTCU280003 | Install Pipes & Fittings | 8 | 08-Dec-26 | 16-Dec-26 | 06-Sep-26 | 03-Nov-26 | 0% | 94% | $0.00 | $73,425.28 | $73,425.28 | 0 | 181 | 180 | $78,112.00 | $78,112.00 | 192 |
| TAEXPTCU280004 | Backfilling Works for Trench | 14 | 17-Dec-26 | 02-Jan-27 | 03-Nov-26 | 19-Nov-26 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $24,250.00 | $24,250.00 | 192 |
| TAEXPTCU280005 | Install Valves with fittings | 4 | 29-Dec-26 | 02-Jan-27 | 15-Nov-26 | 19-Nov-26 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $9,600.00 | $9,600.00 | 192 |
| TAEXPTCU280006 | Install fire hydrent | 6 | 03-Jan-27 | 09-Jan-27 | 19-Nov-26 | 26-Nov-26 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $24,000.00 | $24,000.00 | 192 |
| TAEXPTCU280007 | Valve Chamber works | 15 | 26-May-27 | 12-Jun-27 | 02-Mar-27 | 20-Mar-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $32,500.00 | $32,500.00 | 110 |
| TAEXPTCU280008 | Inspection Test | 4 | 13-Jun-27 | 16-Jun-27 | 20-Mar-27 | 24-Mar-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $4,005.00 | $4,005.00 | 110 |
| TSE Networks | | 116 | 01-Oct-26 | 21-Jun-27 | 10-Oct-26 A | 29-Mar-27 | 12.41% | 3.14% | $26,672.73 | $6,741.00 | $6,741.00 | 81 | 100 | 100 | $214,990.00 | $214,990.00 | 110 |
| TAEXTSCU280001 | Excavation works for Trench | 22 | 01-Oct-26 | 26-Oct-26 | 14-Nov-26 | 09-Dec-26 | 40.91% | 0% | $26,672.73 | $0.00 | $0.00 | 81 | 0 | 0 | $65,200.00 | $65,200.00 | 57 |
| TAEXTSCU280002 | Bedding Works | 2 | 08-Dec-26 | 09-Dec-26 | 09-Dec-26 | 12-Dec-26 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $4,200.00 | $4,200.00 | 164 |
| TAEXTSCU280003 | Install Pipes & Fittings | 8 | 10-Dec-26 | 19-Dec-26 | 12-Dec-26 | 21-Dec-26 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $72,300.00 | $72,300.00 | 164 |
| TAEXTSCU280004 | Backfilling Works for Trench | 14 | 20-Dec-26 | 04-Jan-27 | 21-Dec-26 | 06-Jan-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $24,500.00 | $24,500.00 | 164 |
| TAEXTSCU280005 | Install Valves with fittings | 4 | 31-Dec-26 | 04-Jan-27 | 10-Oct-26 A | 06-Jan-27 | 0% | 15% | $0.00 | $948.00 | $948.00 | 0 | 19 | 19 | $6,320.00 | $6,320.00 | 164 |
| TAEXTSCU280006 | Valve Chamber works | 15 | 05-Jan-27 | 21-Jan-27 | 10-Oct-26 A | 20-Jan-27 | 0% | 15% | $0.00 | $5,793.00 | $5,793.00 | 0 | 81 | 81 | $38,620.00 | $38,620.00 | 164 |
| TAEXTSCU280007 | Inspection Test | 4 | 17-Jun-27 | 21-Jun-27 | 24-Mar-27 | 29-Mar-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $3,850.00 | $3,850.00 | 110 |
| Storm Networks | | 354 | 14-Mar-26 | 24-Jun-27 | 14-Mar-26 A | 29-Mar-27 | 64.73% | 65.76% | $562,730.64 | $571,655.64 | $571,655.64 | 2352 | 2413 | 2413 | $869,312.64 | $869,312.64 | 110 |
| TAEXSTCU2100061 | Excavation works for Trench | 7 | 14-Mar-26 | 21-Mar-26 | 14-Mar-26 A | 21-Mar-26 A | 100% | 100% | $90,255.41 | $90,255.41 | $90,255.41 | 280 | 280 | 280 | $90,255.41 | $90,255.41 | |
| TAEXSTCU21000611 | Excavation works for Trench Part 01 | 5 | 09-Aug-26 | 13-Aug-26 | 05-Sep-26 | 06-Sep-26 A | 100% | 100% | $1,841.95 | $1,841.95 | $1,841.95 | 280 | 280 | 280 | $1,841.95 | $1,841.95 | |
| TAEXSTCU2100071 | Bedding Works | 2 | 09-Apr-26 | 11-Apr-26 | 09-Apr-26 A | 11-Apr-26 A | 100% | 100% | $82,266.37 | $82,266.37 | $82,266.37 | 80 | 80 | 80 | $82,266.37 | $82,266.37 | |
| TAEXSTCU21000711 | Bedding Works Part 01 | 1 | 15-Aug-26 | 15-Aug-26 | 10-Sep-26 | 13-Sep-26 A | 100% | 100% | $1,678.91 | $1,678.91 | $1,678.91 | 80 | 80 | 80 | $1,678.91 | $1,678.91 | |
| TAEXSTCU2100081 | Install GRP Pipes & Fittings | 7 | 11-Apr-26 | 18-Apr-26 | 11-Apr-26 A | 18-Apr-26 A | 100% | 100% | $188,698.50 | $188,698.50 | $188,698.50 | 252 | 252 | 252 | $188,698.50 | $188,698.50 | |
| TAEXSTCU21000811 | Install GRP Pipes & Fittings Part 01 | 5 | 16-Aug-26 | 20-Aug-26 | 10-Sep-26 | 13-Sep-26 A | 100% | 100% | $9,931.50 | $9,931.50 | $9,931.50 | 252 | 252 | 252 | $9,931.50 | $9,931.50 | |
| TAEXSTCU2100091 | Backfilling Works for Trench | 10 | 16-Apr-26 | 27-Apr-26 | 16-Apr-26 A | 27-Apr-26 A | 100% | 100% | $76,755.00 | $76,755.00 | $76,755.00 | 384 | 384 | 384 | $76,755.00 | $76,755.00 | |
| TAEXSTCU21000911 | Backfilling Works for Trench Part 01 | 7 | 31-Aug-26 | 07-Sep-26 | 08-Oct-26 A | 10-Oct-26 A | 100% | 100% | $13,545.00 | $13,545.00 | $13,545.00 | 384 | 384 | 384 | $13,545.00 | $13,545.00 | |





© Oracle Corporation

| Activity ID | Activity Name | Original Duration | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Actual Total Cost | Earned Value Cost | Planned Value Labor Units | Actual Labor Units | Earned Value Labor Units | Budgeted Total Cost | At Completion Total Cost | Total Float |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| TAEXSTCU2100101 | Manhole Installation with backfilling | 10 | 19-Apr-26 | 29-Apr-26 | 19-Apr-26 A | 29-Apr-26 A | 100% | 100% | $97,758.00 | $97,758.00 | $97,758.00 | 360 | 360 | 360 | $97,758.00 | $97,758.00 | |
| TAEXSTCU21001011 | Manhole Installation with backfilling Part 01 | 5 | 20-Oct-26 | 25-Oct-26 | 05-Dec-26 | 10-Dec-26 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $10,862.00 | $10,862.00 | 4 |
| TAEXSTCU280006 | Install Catch Basin with UPVC Pipes & Fittings | 12 | 26-Oct-26 | 08-Nov-26 | 10-Dec-26 | 24-Dec-26 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $285,220.00 | $285,220.00 | 4 |
| TAEXSTCU280007 | Leakage Test | 3 | 22-Jun-27 | 24-Jun-27 | 01-Aug-26 | 29-Mar-27 | 0% | 85% | $0.00 | $8,925.00 | $8,925.00 | 0 | 61 | 61 | $10,500.00 | $10,500.00 | 110 |
| **Local Road 02** | | 499 | 04-Jan-26 | 25-Jul-27 | 04-Jan-26 A | 08-Aug-27 | 52.28% | 73.2% | $1,707,359.92 | $2,390,379.23 | $2,390,379.23 | 7802 | 11326 | 11326 | $3,265,585.57 | $3,265,585.57 | 3 |
| **Road Works** | | 484 | 04-Jan-26 | 25-Jul-27 | 04-Jan-26 A | 21-Jul-27 | 31.13% | 63.78% | $449,774.16 | $921,406.71 | $921,406.71 | 1270 | 2310 | 2310 | $1,444,764.16 | $1,444,764.16 | 3 |
| TAEXRDC L020001 | Road Excavation and Disposal | 52 | 04-Jan-26 | 04-Mar-26 | 04-Jan-26 A | 05-Mar-26 A | 100% | 100% | $116,390.00 | $116,390.00 | $116,390.00 | 560 | 560 | 560 | $116,390.00 | $116,390.00 | |
| TAEXRDC L020002 | Backfilling Works for Road | 40 | 18-Jan-26 | 04-Mar-26 | 18-Jan-26 A | 04-Mar-26 A | 100% | 100% | $197,305.00 | $197,305.00 | $197,305.00 | 320 | 320 | 320 | $197,305.00 | $197,305.00 | |
| TAEXRDC L020003 | Subgrade Works | 54 | 08-Feb-26 | 11-Apr-26 | 08-Feb-26 | 11-Apr-26 A | 100% | 100% | $136,079.16 | $136,079.16 | $136,079.16 | 390 | 390 | 390 | $136,079.16 | $136,079.16 | |
| TAEXRDC L020004 | ABC aggregate Base Course Works | 8 | 30-Nov-26 | 08-Dec-26 | 21-Jun-26 A | 09-Aug-26 A | 0% | 100% | $0.00 | $35,786.00 | $35,786.00 | 0 | 560 | 560 | $35,786.00 | $35,786.00 | |
| TAEXRDC L020005 | MBC1 layer | 1 | 09-Dec-26 | 09-Dec-26 | 05-Jul-26 A | 09-Aug-26 A | 0% | 100% | $0.00 | $5,000.00 | $5,000.00 | 0 | 8 | 8 | $5,000.00 | $5,000.00 | |
| TAEXRDC L020006 | BBC Base Course | 3 | 10-Dec-26 | 13-Dec-26 | 08-Jul-26 A | 16-Aug-26 A | 0% | 100% | $0.00 | $406,417.00 | $406,417.00 | 0 | 292 | 292 | $406,417.00 | $406,417.00 | |
| TAEXRDC L020007 | BWC Asphalt Wearing Course with RC | 1 | 12-May-27 | 12-May-27 | 25-May-27 | 26-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $111,511.00 | $111,511.00 | 30 |
| TAEXRDC L020008 | Precast Concret Kerps | 9 | 25-Mar-27 | 04-Apr-27 | 26-Sep-26 | 11-Apr-27 | 0% | 31% | $0.00 | $24,429.55 | $24,429.55 | 0 | 180 | 180 | $78,805.00 | $78,805.00 | 4 |
| TAEXRDC L020009 | Precast Interlock Works | 9 | 13-May-27 | 23-May-27 | 26-May-27 | 06-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $175,671.00 | $175,671.00 | 34 |
| TAEXRDC L020010 | Stone Paving works | 4 | 24-May-27 | 27-May-27 | 06-Jun-27 | 10-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $135,000.00 | $135,000.00 | 34 |
| TAEXRDC L020011 | Road Marking | 3 | 20-Jul-27 | 22-Jul-27 | 15-Jul-27 | 19-Jul-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $4,800.00 | $4,800.00 | 3 |
| TAEXRDC L020012 | Traffic Sinage | 2 | 24-Jul-27 | 25-Jul-27 | 19-Jul-27 | 21-Jul-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $42,000.00 | $42,000.00 | 3 |
| **Electrical Works** | | 184 | 29-Nov-26 | 09-Jun-27 | 11-Jun-26 A | 26-Jun-27 | 0% | 25.97% | $0.00 | $93,815.36 | $93,815.36 | 0 | 647 | 647 | $361,210.25 | $361,210.25 | 24 |
| TAEXELCL020001 | Trench Cut off | 9 | 29-Nov-26 | 08-Dec-26 | 11-Jun-26 A | 13-Feb-27 | 0% | 40% | $0.00 | $10,580.10 | $10,580.10 | 0 | 101 | 101 | $26,450.25 | $26,450.25 | -25 |
| TAEXELCL020002 | Drawpit and PVC Pipes Installation | 8 | 02-Mar-27 | 10-Mar-27 | 13-Jun-26 A | 21-Jun-26 A | 0% | 100% | $0.00 | $3,587.00 | $3,587.00 | 0 | 200 | 200 | $3,587.00 | $3,587.00 | |
| TAEXELCL020003 | Road Crossing Ducts | 2 | 11-Mar-27 | 13-Mar-27 | 13-Jun-26 A | 21-Jun-26 A | 0% | 100% | $0.00 | $260.00 | $260.00 | 0 | 80 | 80 | $260.00 | $260.00 | |
| TAEXELCL020004 | Trench Backfilling | 9 | 14-Mar-27 | 23-Mar-27 | 16-Jun-26 A | 15-Apr-27 | 0% | 22% | $0.00 | $2,108.26 | $2,108.26 | 0 | 137 | 137 | $9,583.00 | $9,583.00 | 71 |
| TAEXELCL020005 | Cables Pulling | 3 | 24-Mar-27 | 27-Mar-27 | 20-Sep-26 | 18-Apr-27 | 0% | 46% | $0.00 | $77,280.00 | $77,280.00 | 0 | 129 | 129 | $168,000.00 | $168,000.00 | 71 |
| TAEXELCL020006 | Poles RC Foundation | 3 | 11-Mar-27 | 14-Mar-27 | 07-Apr-27 | 11-Apr-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $59,510.00 | $59,510.00 | 77 |
| TAEXELCL020007 | Earthing cables | 2 | 08-Jun-27 | 09-Jun-27 | 23-Jun-27 | 26-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $2,320.00 | $2,320.00 | 14 |
| TAEXELCL020008 | Lighting Pole Installation with Luminares | 4 | 15-Mar-27 | 18-Mar-27 | 11-Apr-27 | 15-Apr-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $91,500.00 | $91,500.00 | 85 |
| **Telecommunication Works** | | 118 | 05-Jan-27 | 13-May-27 | 11-Jun-26 A | 09-Jun-27 | 0% | 67.72% | $0.00 | $69,990.00 | $69,990.00 | 0 | 189 | 189 | $103,355.00 | $103,355.00 | 37 |
| TAEXTCCL020001 | Trench Cut off | 6 | 05-Jan-27 | 11-Jan-27 | 11-Jun-26 A | 20-Mar-27 | 0% | 12% | $0.00 | $1,140.00 | $1,140.00 | 0 | 21 | 21 | $9,500.00 | $9,500.00 | -12 |
| TAEXTCCL020002 | Drawpit and PVC Pipes Installation | 3 | 28-Apr-27 | 01-May-27 | 13-Jun-26 A | 23-Jun-26 A | 0% | 100% | $0.00 | $60,250.00 | $60,250.00 | 0 | 120 | 120 | $60,250.00 | $60,250.00 | |
| TAEXTCCL020003 | Road Crossing Ducts | 2 | 02-May-27 | 03-May-27 | 13-Jun-26 A | 23-Jun-26 A | 0% | 100% | $0.00 | $8,600.00 | $8,600.00 | 0 | 48 | 48 | $8,600.00 | $8,600.00 | |
| TAEXTCCL020004 | Trench Backfilling | 9 | 04-May-27 | 13-May-27 | 30-May-27 | 09-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $25,005.00 | $25,005.00 | 37 |
| **CCTV Works** | | 187 | 07-Dec-26 | 12-Jul-27 | 02-Jan-27 | 08-Aug-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $50,564.00 | $50,564.00 | 3 |
| TAEXCCCL020001 | Pipe Installation with manhole | 10 | 07-Dec-26 | 17-Dec-26 | 02-Jan-27 | 13-Jan-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $25,094.00 | $25,094.00 | -10 |
| TAEXCCCL020002 | CCTV Swiches Lighting panels Installation | 13 | 30-May-27 | 13-Jun-27 | 24-Jun-27 | 10-Jul-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $2,578.00 | $2,578.00 | -10 |
| TAEXCCCL020003 | Cable laying and connected with Panels | 10 | 14-Jun-27 | 24-Jun-27 | 10-Jul-27 | 21-Jul-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $18,176.00 | $18,176.00 | 3 |
| TAEXCCCL020004 | Pole Installation with IP Outdoor CCTV POE Camera | 15 | 26-Jun-27 | 12-Jul-27 | 21-Jul-27 | 08-Aug-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $4,716.00 | $4,716.00 | 3 |
| **Potable Networks** | | 275 | 12-May-26 | 04-Apr-27 | 12-May-26 A | 25-Jun-26 A | 90.87% | 100% | $234,445.04 | $258,012.54 | $258,012.54 | 1933 | 2701 | 2701 | $258,012.54 | $258,012.54 | |
| TAEXPTCL020001 | Excavation works for Trench | 4 | 12-May-26 | 16-May-26 | 12-May-26 | 16-May-26 A | 100% | 100% | $65,059.62 | $65,059.62 | $65,059.62 | 175 | 175 | 175 | $65,059.62 | $65,059.62 | |
| TAEXPTCL020002 | Bedding Works | 3 | 17-May-26 | 19-May-26 | 17-May-26 | 19-May-26 A | 100% | 100% | $22,735.92 | $22,735.92 | $22,735.92 | 64 | 64 | 64 | $22,735.92 | $22,735.92 | |
| TAEXPTCL020003 | Install Pipes & Fittings | 2 | 19-May-26 | 20-May-26 | 19-May-26 | 20-May-26 A | 100% | 100% | $78,112.00 | $78,112.00 | $78,112.00 | 192 | 192 | 192 | $78,112.00 | $78,112.00 | |
| TAEXPTCL020004 | Backfilling Works for Trench | 4 | 20-May-26 | 24-May-26 | 20-May-26 | 24-May-26 A | 100% | 100% | $24,250.00 | $24,250.00 | $24,250.00 | 574 | 574 | 574 | $24,250.00 | $24,250.00 | |
| TAEXPTCL020005 | Install Valves with fittings | 3 | 23-May-26 | 25-May-26 | 23-May-26 | 25-May-26 A | 100% | 100% | $9,120.00 | $9,120.00 | $9,120.00 | 128 | 128 | 128 | $9,120.00 | $9,120.00 | |
| TAEXPTCL0200051 | Install Valves with fittings Part 01 | 1 | 08-Oct-26 | 08-Oct-26 | 06-Jun-26 A | 09-Jun-26 A | 100% | 100% | $480.00 | $480.00 | $480.00 | 128 | 128 | 128 | $480.00 | $480.00 | |
| TAEXPTCL020006 | Install fire hydrent | 3 | 31-May-26 | 02-Jun-26 | 31-May-26 | 02-Jun-26 A | 100% | 100% | $12,000.00 | $12,000.00 | $12,000.00 | 144 | 144 | 144 | $12,000.00 | $12,000.00 | |
| TAEXPTCL0200061 | Install fire hydrent Part 01 | 3 | 22-Nov-26 | 24-Nov-26 | 06-Jun-26 A | 09-Jun-26 A | 0% | 100% | $0.00 | $12,000.00 | $12,000.00 | 0 | 144 | 144 | $12,000.00 | $12,000.00 | |
| TAEXPTCL020007 | Valve Chamber works | 10 | 23-May-26 | 02-Jun-26 | 23-May-26 | 02-Jun-26 A | 100% | 100% | $22,687.50 | $22,687.50 | $22,687.50 | 528 | 528 | 528 | $22,687.50 | $22,687.50 | |
| TAEXPTCL0200071 | Valve Chamber works Part 01 | 4 | 25-Nov-26 | 29-Nov-26 | 06-Jun-26 A | 20-Jun-26 A | 0% | 100% | $0.00 | $7,562.50 | $7,562.50 | 0 | 528 | 528 | $7,562.50 | $7,562.50 | |
| TAEXPTCL020008 | Inspection Test | 4 | 31-Mar-27 | 04-Apr-27 | 25-Jun-26 A | 25-Jun-26 A | 0% | 100% | $0.00 | $4,005.00 | $4,005.00 | 0 | 96 | 96 | $4,005.00 | $4,005.00 | |
| **TSE Networks** | | 302 | 12-Apr-26 | 08-Apr-27 | 12-Apr-26 A | 28-Jun-26 A | 92.43% | 100% | $171,350.44 | $185,389.34 | $185,389.34 | 1488 | 2300 | 2300 | $185,389.34 | $185,389.34 | |
| TAEXTSCL020001 | Excavation works for Trench | 30 | 12-Apr-26 | 16-May-26 | 12-Apr-26 A | 16-May-26 A | 100% | 100% | $34,019.34 | $34,019.34 | $34,019.34 | 198 | 198 | 198 | $34,019.34 | $34,019.34 | |
| TAEXTSCL020002 | Bedding Works | 25 | 05-May-26 | 02-Jun-26 | 05-May-26 | 02-Jun-26 A | 100% | 100% | $4,150.00 | $4,150.00 | $4,150.00 | 64 | 64 | 64 | $4,150.00 | $4,150.00 | |
| TAEXTSCL020003 | Install Pipes & Fittings | 24 | 06-May-26 | 02-Jun-26 | 06-May-26 | 02-Jun-26 A | 100% | 100% | $72,300.00 | $72,300.00 | $72,300.00 | 256 | 256 | 256 | $72,300.00 | $72,300.00 | |
| TAEXTSCL020004 | Backfilling Works for Trench | 16 | 16-May-26 | 02-Jun-26 | 16-May-26 | 02-Jun-26 A | 100% | 100% | $24,500.00 | $24,500.00 | $24,500.00 | 318 | 318 | 318 | $24,500.00 | $24,500.00 | |



TASK filter: All Activities

© Oracle Corporation

| Activity ID | Activity Name | Original Duration | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Actual Total Cost | Earned Value Cost | Planned Value Labor Units | Actual Labor Units | Earned Value Labor Units | Budgeted Total Cost | At Completion Total Cost | Total Float |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| TAEXTSCL020005 | Install Valves with fittings | 3 | 10-May-26 | 12-May-26 | 10-May-26 | 12-May-26 A | 100% | 100% | $6,193.60 | $6,193.60 | $6,193.60 | 128 | 128 | 128 | $6,193.60 | $6,193.60 | |
| TAEXTSCL0200051 | Install Valves with fittings Part 01 | 2 | 15-Mar-27 | 16-Mar-27 | 06-Jun-26 A | 09-Jun-26 A | 0% | 100% | $0.00 | $126.40 | $126.40 | 0 | 128 | 128 | $126.40 | $126.40 | |
| TAEXTSCL020006 | Valve Chamber works | 10 | 17-May-26 | 27-May-26 | 17-May-26 | 27-May-26 A | 100% | 100% | $30,187.50 | $30,187.50 | $30,187.50 | 524 | 524 | 524 | $30,187.50 | $30,187.50 | |
| TAEXTSCL0200061 | Valve Chamber works Part 01 | 8 | 17-Mar-27 | 25-Mar-27 | 04-Jun-26 A | 20-Jun-26 A | 0% | 100% | $0.00 | $10,062.50 | $10,062.50 | 0 | 524 | 524 | $10,062.50 | $10,062.50 | |
| TAEXTSCL020007 | Inspection Test | 4 | 05-Apr-27 | 08-Apr-27 | 25-Jun-26 A | 28-Jun-26 A | 0% | 100% | $0.00 | $3,850.00 | $3,850.00 | 0 | 160 | 160 | $3,850.00 | $3,850.00 | |
| **Storm Networks** | | 348 | 21-Feb-26 | 12-Apr-27 | 21-Feb-26 A | 03-Feb-27 | 98.78% | 99.94% | $851,790.28 | $861,765.28 | $861,765.28 | 3111 | 3179 | 3179 | $862,290.28 | $862,290.28 | 157 |
| TAEXSTCL020001 | Excavation works for Trench | 88 | 21-Feb-26 | 02-Jun-26 | 21-Feb-26 | 02-Jun-26 A | 100% | 100% | $188,620.00 | $188,620.00 | $188,620.00 | 304 | 304 | 304 | $188,620.00 | $188,620.00 | |
| TAEXSTCL020002 | Bedding Works | 71 | 12-Mar-26 | 02-Jun-26 | 12-Mar-26 A | 02-Jun-26 A | 100% | 100% | $83,945.28 | $83,945.28 | $83,945.28 | 80 | 80 | 80 | $83,945.28 | $83,945.28 | |
| TAEXSTCL020003 | Install GRP Pipes & Fittings | 70 | 14-Mar-26 | 02-Jun-26 | 14-Mar-26 A | 02-Jun-26 A | 100% | 100% | $98,630.00 | $98,630.00 | $98,630.00 | 388 | 388 | 388 | $98,630.00 | $98,630.00 | |
| TAEXSTCL020004 | Backfilling Works for Trench | 60 | 25-Mar-26 | 02-Jun-26 | 25-Mar-26 A | 02-Jun-26 A | 100% | 100% | $90,245.00 | $90,245.00 | $90,245.00 | 420 | 420 | 420 | $90,245.00 | $90,245.00 | |
| TAEXSTCL020005 | Manhole Installation with backfilling | 51 | 05-Apr-26 | 02-Jun-26 | 05-Apr-26 A | 02-Jun-26 A | 100% | 100% | $101,230.00 | $101,230.00 | $101,230.00 | 729 | 729 | 729 | $101,230.00 | $101,230.00 | |
| TAEXSTCL020006 | Install Catch Basin with UPVC Pipes & Fittings | 6 | 24-May-26 | 30-May-26 | 24-May-26 | 30-May-26 A | 100% | 100% | $216,840.00 | $216,840.00 | $216,840.00 | 595 | 595 | 595 | $216,840.00 | $216,840.00 | |
| TAEXSTCL0200061 | Install Catch Basin with UPVC Pipes & Fittings Part 01 | 4 | 24-Aug-26 | 27-Aug-26 | 06-Jun-26 A | 11-Jun-26 A | 100% | 100% | $72,280.00 | $72,280.00 | $72,280.00 | 595 | 595 | 595 | $72,280.00 | $72,280.00 | |
| TAEXSTCL020007 | Leakage Test | 3 | 10-Apr-27 | 12-Apr-27 | 23-Jun-26 A | 03-Feb-27 | 0% | 95% | $0.00 | $9,975.00 | $9,975.00 | 0 | 68 | 68 | $10,500.00 | $10,500.00 | 157 |
| **Local Road 03** | | 583 | 12-Oct-25 | 26-Jul-27 | 12-Oct-25 A | 22-Aug-27 | 33.88% | 69.82% | $1,402,297.99 | $2,890,113.81 | $2,890,113.81 | 6896 | 12664 | 12664 | $4,139,196.17 | $4,139,196.17 | -9 |
| **Road Works** | | 490 | 12-Oct-25 | 02-May-27 | 12-Oct-25 A | 06-May-27 | 15.63% | 63.6% | $370,625.00 | $1,508,098.26 | $1,508,098.26 | 1150 | 2660 | 2660 | $2,371,280.16 | $2,371,280.16 | 69 |
| TAEXRDCL030001 | Road Excavation and Disposal | 56 | 12-Oct-25 | 15-Dec-25 | 12-Oct-25 A | 15-Dec-25 A | 100% | 100% | $293,112.00 | $293,112.00 | $293,112.00 | 560 | 560 | 560 | $293,112.00 | $293,112.00 | |
| TAEXRDCL030002 | Backfilling Works for Road | 9 | 15-Apr-26 | 25-Apr-26 | 15-Apr-26 A | 25-Apr-26 A | 100% | 100% | $77,513.00 | $77,513.00 | $77,513.00 | 590 | 590 | 590 | $77,513.00 | $77,513.00 | |
| TAEXRDCL0300021 | Backfilling Works for Road Part 01 | 9 | 23-Dec-26 | 02-Jan-27 | 02-Aug-26 | 07-Dec-26 | 0% | 80% | $0.00 | $62,010.40 | $62,010.40 | 0 | 472 | 472 | $77,513.00 | $77,513.00 | 47 |
| TAEXRDCL030003 | Subgrade Works | 8 | 03-Jan-27 | 11-Jan-27 | 02-Aug-26 | 08-Aug-26 A | 0% | 100% | $0.00 | $95,648.16 | $95,648.16 | 0 | 232 | 232 | $95,648.16 | $95,648.16 | |
| TAEXRDCL030004 | ABC aggregate Base Course Works | 15 | 12-Jan-27 | 28-Jan-27 | 08-Aug-26 | 23-Aug-26 A | 0% | 100% | $0.00 | $266,839.00 | $266,839.00 | 0 | 344 | 344 | $266,839.00 | $266,839.00 | |
| TAEXRDCL030005 | MBC1 layer | 2 | 30-Jan-27 | 31-Jan-27 | 26-Aug-26 | 27-Aug-26 A | 0% | 100% | $0.00 | $5,000.00 | $5,000.00 | 0 | 8 | 8 | $5,000.00 | $5,000.00 | |
| TAEXRDCL030006 | BBC Base Course | 2 | 01-Feb-27 | 02-Feb-27 | 28-Aug-26 | 29-Aug-26 A | 0% | 100% | $0.00 | $604,278.00 | $604,278.00 | 0 | 292 | 292 | $604,278.00 | $604,278.00 | |
| TAEXRDCL030007 | BWC Asphalt Wearing Course with RC | 1 | 15-Apr-27 | 15-Apr-27 | 19-Apr-27 | 20-Apr-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $311,511.00 | $311,511.00 | 69 |
| TAEXRDCL030008 | Precast Concret Kerps | 9 | 05-Apr-27 | 14-Apr-27 | 10-Oct-26 A | 19-Apr-27 | 0% | 30% | $0.00 | $103,697.70 | $103,697.70 | 0 | 162 | 162 | $345,659.00 | $345,659.00 | 4 |
| TAEXRDCL030009 | Precast Interlock Works | 8 | 17-Apr-27 | 25-Apr-27 | 20-Apr-27 | 29-Apr-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $212,407.00 | $212,407.00 | 69 |
| TAEXRDCL030010 | Stone Paving works | 3 | 26-Apr-27 | 28-Apr-27 | 29-Apr-27 | 03-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $35,000.00 | $35,000.00 | 69 |
| TAEXRDCL030011 | Road Marking | 1 | 29-Apr-27 | 29-Apr-27 | 03-May-27 | 04-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $4,800.00 | $4,800.00 | 69 |
| TAEXRDCL030012 | Traffic Sinage | 2 | 01-May-27 | 02-May-27 | 04-May-27 | 06-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $42,000.00 | $42,000.00 | 69 |
| **Electrical Works** | | 142 | 09-Dec-26 | 12-Jun-27 | 08-Aug-26 A | 28-Jun-27 | 0% | 18.29% | $0.00 | $64,646.29 | $64,646.29 | 0 | 747 | 747 | $353,466.25 | $353,466.25 | 22 |
| TAEXELCL030001 | Trench Cut off | 11 | 09-Dec-26 | 21-Dec-26 | 06-Sep-26 | 20-Feb-27 | 0% | 51% | $0.00 | $13,660.99 | $13,660.99 | 0 | 149 | 149 | $26,786.25 | $26,786.25 | -25 |
| TAEXELCL030002 | Drawpit and PVC Pipes Installation | 8 | 02-Mar-27 | 10-Mar-27 | 08-Aug-26 | 10-Apr-27 | 0% | 75% | $0.00 | $3,420.00 | $3,420.00 | 0 | 150 | 150 | $4,560.00 | $4,560.00 | 72 |
| TAEXELCL030003 | Road Crossing Ducts | 2 | 11-Mar-27 | 13-Mar-27 | 08-Aug-26 | 11-Apr-27 | 0% | 75% | $0.00 | $195.00 | $195.00 | 0 | 60 | 60 | $260.00 | $260.00 | 72 |
| TAEXELCL030004 | Trench Backfilling | 10 | 14-Mar-27 | 24-Mar-27 | 10-Oct-26 A | 17-Apr-27 | 0% | 51% | $0.00 | $5,370.30 | $5,370.30 | 0 | 318 | 318 | $10,530.00 | $10,530.00 | 72 |
| TAEXELCL030005 | Cables Pulling | 3 | 25-Mar-27 | 28-Mar-27 | 20-Sep-26 | 19-Apr-27 | 0% | 25% | $0.00 | $42,000.00 | $42,000.00 | 0 | 70 | 70 | $168,000.00 | $168,000.00 | 72 |
| TAEXELCL030006 | Poles RC Foundation | 3 | 11-Mar-27 | 14-Mar-27 | 10-Apr-27 | 13-Apr-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $49,510.00 | $49,510.00 | 77 |
| TAEXELCL030007 | Earthing cables | 2 | 10-Jun-27 | 12-Jun-27 | 26-Jun-27 | 28-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $2,320.00 | $2,320.00 | 14 |
| TAEXELCL030008 | Lighting Pole Installation with Luminares | 5 | 15-Mar-27 | 20-Mar-27 | 13-Apr-27 | 19-Apr-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $91,500.00 | $91,500.00 | 82 |
| **Telecommunication Works** | | 74 | 12-Jan-27 | 19-May-27 | 08-Aug-26 A | 13-Jun-27 | 0% | 47.42% | $0.00 | $59,529.50 | $59,529.50 | 0 | 123 | 123 | $125,530.00 | $125,530.00 | 34 |
| TAEXTCCL030001 | Trench Cut off | 7 | 12-Jan-27 | 19-Jan-27 | 20-Mar-27 | 28-Mar-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $10,250.00 | $10,250.00 | -12 |
| TAEXTCCL030002 | Drawpit and PVC Pipes Installation | 4 | 02-May-27 | 05-May-27 | 08-Aug-26 | 01-Jun-27 | 0% | 67% | $0.00 | $53,767.50 | $53,767.50 | 0 | 91 | 91 | $80,250.00 | $80,250.00 | -14 |
| TAEXTCCL030003 | Road Crossing Ducts | 2 | 06-May-27 | 08-May-27 | 08-Aug-26 | 01-Jun-27 | 0% | 67% | $0.00 | $5,762.00 | $5,762.00 | 0 | 32 | 32 | $8,600.00 | $8,600.00 | 34 |
| TAEXTCCL030004 | Trench Backfilling | 10 | 09-May-27 | 19-May-27 | 01-Jun-27 | 13-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $26,430.00 | $26,430.00 | 34 |
| **CCTV Works** | | 189 | 19-Dec-26 | 26-Jul-27 | 13-Jan-27 | 22-Aug-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $31,080.00 | $31,080.00 | -9 |
| TAEXCCCL030001 | Pipe Installation with manhole | 11 | 19-Dec-26 | 30-Dec-26 | 13-Jan-27 | 26-Jan-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $5,723.00 | $5,723.00 | -10 |
| TAEXCCCL030002 | CCTV Swiches Lighting panels Installation | 13 | 14-Jun-27 | 28-Jun-27 | 10-Jul-27 | 25-Jul-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $2,578.00 | $2,578.00 | -10 |
| TAEXCCCL030003 | Cable laying and connected with Panels | 10 | 29-Jun-27 | 10-Jul-27 | 25-Jul-27 | 05-Aug-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $18,176.00 | $18,176.00 | -9 |
| TAEXCCCL030004 | Pole Installation with IP Outdoor CCTV POE Camera | 14 | 11-Jul-27 | 26-Jul-27 | 05-Aug-27 | 22-Aug-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $4,603.00 | $4,603.00 | -9 |
| **Potable Networks** | | 108 | 17-Aug-26 | 25-Jan-27 | 09-Jun-26 A | 16-Aug-26 A | 75.12% | 100% | $174,695.54 | $232,550.54 | $232,550.54 | 947 | 1843 | 1843 | $232,550.54 | $232,550.54 | |
| TAEXPTCL030001 | Excavation works for Trench | 17 | 17-Aug-26 | 05-Sep-26 | 09-Jun-26 A | 25-Jul-26 A | 100% | 100% | $57,309.62 | $57,309.62 | $57,309.62 | 170 | 170 | 170 | $57,309.62 | $57,309.62 | |
| TAEXPTCL030002 | Bedding Works | 2 | 06-Sep-26 | 07-Sep-26 | 21-Jun-26 A | 25-Jul-26 A | 100% | 100% | $7,050.00 | $7,050.00 | $7,050.00 | 64 | 64 | 64 | $7,050.00 | $7,050.00 | |
| TAEXPTCL030003 | Install Pipes & Fittings | 7 | 08-Sep-26 | 15-Sep-26 | 21-Jun-26 A | 25-Jul-26 A | 100% | 100% | $72,350.00 | $72,350.00 | $72,350.00 | 168 | 168 | 168 | $72,350.00 | $72,350.00 | |
| TAEXPTCL030004 | Backfilling Works for Trench | 10 | 16-Sep-26 | 27-Sep-26 | 30-Jun-26 A | 25-Jul-26 A | 100% | 100% | $37,985.92 | $37,985.92 | $37,985.92 | 545 | 545 | 545 | $37,985.92 | $37,985.92 | |
| TAEXPTCL030005 | Install Valves with fittings | 4 | 26-Oct-26 | 29-Oct-26 | 23-Jul-26 A | 25-Jul-26 A | 0% | 100% | $0.00 | $9,600.00 | $9,600.00 | 0 | 128 | 128 | $9,600.00 | $9,600.00 | |



TASK filter: All Activities

© Oracle Corporation

| Activity ID | Activity Name | Original Duration | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Actual Total Cost | Earned Value Cost | Planned Value Labor Units | Actual Labor Units | Earned Value Labor Units | Budgeted Total Cost | At Completion Total Cost | Total Float |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| TAEXPTCL030006 | Valve Chamber works | 16 | 05-Dec-26 | 22-Dec-26 | 25-Jun-26 A | 11-Aug-26 A | 0% | 100% | $0.00 | $20,250.00 | $20,250.00 | 0 | 528 | 528 | $20,250.00 | $20,250.00 | |
| TAEXPTCL030007 | Inspection Test | 4 | 21-Jan-27 | 25-Jan-27 | 15-Aug-26 | 16-Aug-26 A | 0% | 100% | $0.00 | $4,005.00 | $4,005.00 | 0 | 96 | 96 | $4,005.00 | $4,005.00 | |
| TAEXPTCL030008 | Install fire hydrent | 6 | 05-Dec-26 | 10-Dec-26 | 16-Jul-26 A | 02-Aug-26 A | 0% | 100% | $0.00 | $24,000.00 | $24,000.00 | 0 | 144 | 144 | $24,000.00 | $24,000.00 | |
| TSE Networks | | 186 | 09-Jun-26 | 20-Apr-27 | 09-Jun-26 A | 16-Aug-26 A | 74.25% | 100% | $150,402.57 | $202,553.34 | $202,553.34 | 714 | 1506 | 1506 | $202,553.34 | $202,553.34 | |
| TAEXTSCL030001 | Excavation works for Trench | 6 | 09-Jun-26 | 15-Jun-26 | 09-Jun-26 A | 25-Jul-26 A | 100% | 100% | $66,703.34 | $66,703.34 | $66,703.34 | 168 | 168 | 168 | $66,703.34 | $66,703.34 | |
| TAEXTSCL030002 | Bedding Works | 2 | 16-Jun-26 | 17-Jun-26 | 21-Jun-26 A | 25-Jul-26 A | 100% | 100% | $4,000.00 | $4,000.00 | $4,000.00 | 64 | 64 | 64 | $4,000.00 | $4,000.00 | |
| TAEXTSCL030003 | Install Pipes & Fittings | 7 | 18-Jun-26 | 25-Jun-26 | 21-Jun-26 A | 25-Jul-26 A | 100% | 100% | $58,930.00 | $58,930.00 | $58,930.00 | 224 | 224 | 224 | $58,930.00 | $58,930.00 | |
| TAEXTSCL030004 | Backfilling Works for Trench | 13 | 28-Sep-26 | 12-Oct-26 | 28-Jun-26 A | 25-Jul-26 A | 92.31% | 100% | $20,769.23 | $22,500.00 | $22,500.00 | 258 | 280 | 280 | $22,500.00 | $22,500.00 | |
| TAEXTSCL030005 | Install Valves with fittings | 4 | 24-Mar-27 | 28-Mar-27 | 23-Jul-26 A | 25-Jul-26 A | 0% | 100% | $0.00 | $6,320.00 | $6,320.00 | 0 | 128 | 128 | $6,320.00 | $6,320.00 | |
| TAEXTSCL030006 | Valve Chamber works | 16 | 29-Mar-27 | 15-Apr-27 | 25-Jun-26 A | 12-Aug-26 A | 0% | 100% | $0.00 | $40,250.00 | $40,250.00 | 0 | 482 | 482 | $40,250.00 | $40,250.00 | |
| TAEXTSCL030007 | Inspection Test | 4 | 17-Apr-27 | 20-Apr-27 | 15-Aug-26 | 16-Aug-26 A | 0% | 100% | $0.00 | $3,850.00 | $3,850.00 | 0 | 160 | 160 | $3,850.00 | $3,850.00 | |
| Sewerage Networks | | 129 | 04-Jan-26 | 02-Jun-26 | 04-Jan-26 A | 02-Jun-26 A | 100% | 100% | $301,010.60 | $301,010.60 | $301,010.60 | 1724 | 1724 | 1724 | $301,010.60 | $301,010.60 | |
| TAEXSWCL030001 | Excavation works for Trench | 19 | 04-Jan-26 | 25-Jan-26 | 04-Jan-26 A | 25-Jan-26 A | 100% | 100% | $68,350.00 | $68,350.00 | $68,350.00 | 308 | 308 | 308 | $68,350.00 | $68,350.00 | |
| TAEXSWCL030002 | Bedding Works | 9 | 27-Jan-26 | 05-Feb-26 | 27-Jan-26 A | 05-Feb-26 A | 100% | 100% | $23,486.15 | $23,486.15 | $23,486.15 | 80 | 80 | 80 | $23,486.15 | $23,486.15 | |
| TAEXSWCL030003 | Install GRP Pipes & Fittings | 75 | 28-Jan-26 | 25-Apr-26 | 28-Jan-26 A | 25-Apr-26 A | 100% | 100% | $98,700.00 | $98,700.00 | $98,700.00 | 256 | 256 | 256 | $98,700.00 | $98,700.00 | |
| TAEXSWCL030004 | Backfilling Works for Trench | 94 | 04-Feb-26 | 24-May-26 | 04-Feb-26 | 24-May-26 A | 100% | 100% | $20,580.00 | $20,580.00 | $20,580.00 | 600 | 600 | 600 | $20,580.00 | $20,580.00 | |
| TAEXSWCL030005 | Manhole Installation with backfilling | 45 | 12-Apr-26 | 02-Jun-26 | 12-Apr-26 A | 02-Jun-26 A | 100% | 100% | $64,200.00 | $64,200.00 | $64,200.00 | 384 | 384 | 384 | $64,200.00 | $64,200.00 | |
| TAEXSWCL030006 | Leakage Test | 10 | 23-May-26 | 02-Jun-26 | 23-May-26 | 02-Jun-26 A | 100% | 100% | $25,694.45 | $25,694.45 | $25,694.45 | 96 | 96 | 96 | $25,694.45 | $25,694.45 | |
| Storm Networks | | 257 | 28-Jan-26 | 24-Apr-27 | 28-Jan-26 A | 26-Sep-26 A | 77.74% | 100% | $405,564.28 | $521,725.28 | $521,725.28 | 2361 | 4061 | 4061 | $521,725.28 | $521,725.28 | |
| TAEXSTCL030001 | Excavation works for Trench | 72 | 28-Jan-26 | 21-Apr-26 | 28-Jan-26 A | 21-Apr-26 A | 100% | 100% | $88,620.00 | $88,620.00 | $88,620.00 | 304 | 304 | 304 | $88,620.00 | $88,620.00 | |
| TAEXSTCL030002 | Bedding Works | 66 | 15-Feb-26 | 02-May-26 | 15-Feb-26 | 02-May-26 A | 100% | 100% | $83,945.28 | $83,945.28 | $83,945.28 | 96 | 96 | 96 | $83,945.28 | $83,945.28 | |
| TAEXSTCL030003 | Install GRP Pipes & Fittings | 4 | 18-Feb-26 | 22-Feb-26 | 18-Feb-26 | 22-Feb-26 A | 100% | 100% | $93,698.50 | $93,698.50 | $93,698.50 | 256 | 256 | 256 | $93,698.50 | $93,698.50 | |
| TAEXSTCL0300031 | Install GRP Pipes & Fittings Part 01 | 3 | 03-Jun-26 | 06-Jun-26 | 23-Jul-26 A | 25-Jul-26 A | 100% | 100% | $4,931.50 | $4,931.50 | $4,931.50 | 256 | 256 | 256 | $4,931.50 | $4,931.50 | |
| TAEXSTCL030004 | Backfilling Works for Trench | 11 | 23-Mar-26 | 04-Apr-26 | 23-Mar-26 A | 04-Apr-26 A | 100% | 100% | $93,385.00 | $93,385.00 | $93,385.00 | 720 | 720 | 720 | $93,385.00 | $93,385.00 | |
| TAEXSTCL0300041 | Backfilling Works for Trench Part 01 | 4 | 13-Oct-26 | 17-Oct-26 | 22-Jul-26 A | 25-Jul-26 A | 0% | 100% | $0.00 | $4,915.00 | $4,915.00 | 0 | 720 | 720 | $4,915.00 | $4,915.00 | |
| TAEXSTCL030005 | Manhole Installation with backfilling | 7 | 23-May-26 | 30-May-26 | 23-May-26 | 30-May-26 A | 100% | 100% | $40,984.00 | $40,984.00 | $40,984.00 | 729 | 729 | 729 | $40,984.00 | $40,984.00 | |
| TAEXSTCL0300051 | Manhole Installation with backfilling Part 01 | 3 | 07-Nov-26 | 09-Nov-26 | 06-Jun-26 A | 02-Aug-26 A | 0% | 100% | $0.00 | $10,246.00 | $10,246.00 | 0 | 729 | 729 | $10,246.00 | $10,246.00 | |
| TAEXSTCL030006 | Install Catch Basin with UPVC Pipes & Fittings | 9 | 10-Nov-26 | 19-Nov-26 | 05-Jul-26 A | 02-Aug-26 A | 0% | 100% | $0.00 | $89,800.00 | $89,800.00 | 0 | 179 | 179 | $89,800.00 | $89,800.00 | |
| TAEXSTCL030007 | Leakage Test | 3 | 21-Apr-27 | 24-Apr-27 | 01-Aug-26 | 26-Sep-26 A | 0% | 100% | $0.00 | $11,200.00 | $11,200.00 | 0 | 72 | 72 | $11,200.00 | $11,200.00 | |
| Local Road 04 | | 530 | 09-Dec-25 | 07-Aug-27 | 09-Dec-25 A | 18-Aug-27 | 26.08% | 62.83% | $1,270,586.58 | $3,061,375.15 | $3,061,375.15 | 6232 | 12461 | 12461 | $4,872,198.17 | $4,872,198.17 | -6 |
| Road Works | | 329 | 23-May-26 | 21-Jun-27 | 23-May-26 A | 10-Jun-27 | 5.64% | 56.3% | $161,942.58 | $1,616,430.36 | $1,616,430.36 | 612 | 2757 | 2757 | $2,871,280.16 | $2,871,280.16 | 39 |
| TAEXRDCL040001 | Road Excavation and Disposal | 6 | 23-May-26 | 28-May-26 | 23-May-26 | 28-May-26 A | 100% | 100% | $92,180.88 | $92,180.88 | $92,180.88 | 128 | 128 | 128 | $92,180.88 | $92,180.88 | |
| TAEXRDCL0400011 | Road Excavation and Disposal Part 01 | 3 | 21-Nov-26 | 23-Nov-26 | 06-Jun-26 A | 13-Jun-26 A | 0% | 100% | $0.00 | $931.12 | $931.12 | 0 | 128 | 128 | $931.12 | $931.12 | |
| TAEXRDCL040002 | Backfilling Works for Road | 5 | 24-May-26 | 28-May-26 | 24-May-26 | 29-May-26 A | 100% | 100% | $69,761.70 | $69,761.70 | $69,761.70 | 484 | 484 | 484 | $69,761.70 | $69,761.70 | |
| TAEXRDCL0400021 | Backfilling Works for Road Part 01 | 8 | 24-Nov-26 | 02-Dec-26 | 06-Jun-26 A | 16-Jun-26 A | 0% | 100% | $0.00 | $85,264.30 | $85,264.30 | 0 | 484 | 484 | $85,264.30 | $85,264.30 | |
| TAEXRDCL040003 | Subgrade Works | 5 | 15-Dec-26 | 20-Dec-26 | 12-Jul-26 A | 18-Jul-26 A | 0% | 100% | $0.00 | $95,648.16 | $95,648.16 | 0 | 265 | 265 | $95,648.16 | $95,648.16 | |
| TAEXRDCL040004 | ABC aggregate Base Course Works | 6 | 21-Dec-26 | 27-Dec-26 | 19-Jul-26 A | 26-Jul-26 A | 0% | 100% | $0.00 | $266,839.00 | $266,839.00 | 0 | 560 | 560 | $266,839.00 | $266,839.00 | |
| TAEXRDCL040005 | MBC1 layer | 1 | 28-Dec-26 | 28-Dec-26 | 02-Aug-26 | 05-Aug-26 A | 0% | 100% | $0.00 | $5,000.00 | $5,000.00 | 0 | 8 | 8 | $5,000.00 | $5,000.00 | |
| TAEXRDCL040006 | BBC Base Course | 2 | 29-Dec-26 | 30-Dec-26 | 02-Aug-26 | 06-Aug-26 A | 0% | 100% | $0.00 | $404,278.00 | $404,278.00 | 0 | 292 | 292 | $404,278.00 | $404,278.00 | |
| TAEXRDCL040007 | BWC Asphalt Wearing Course with RC | 20 | 04-May-27 | 26-May-27 | 22-Apr-27 | 16-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $411,511.00 | $411,511.00 | 39 |
| TAEXRDCL040008 | Precast Concret Kerps | 16 | 15-Apr-27 | 03-May-27 | 20-Sep-26 | 22-Apr-27 | 0% | 80% | $0.00 | $596,527.20 | $596,527.20 | 0 | 408 | 408 | $745,659.00 | $745,659.00 | 4 |
| TAEXRDCL040009 | Precast Interlock Works | 12 | 27-May-27 | 09-Jun-27 | 16-May-27 | 30-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $112,407.00 | $112,407.00 | 39 |
| TAEXRDCL040010 | Stone Paving works | 7 | 10-Jun-27 | 17-Jun-27 | 30-May-27 | 07-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $535,000.00 | $535,000.00 | 39 |
| TAEXRDCL040011 | Road Marking | 1 | 19-Jun-27 | 19-Jun-27 | 07-Jun-27 | 08-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $4,800.00 | $4,800.00 | 39 |
| TAEXRDCL040012 | Traffic Sinage | 2 | 20-Jun-27 | 21-Jun-27 | 08-Jun-27 | 10-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $42,000.00 | $42,000.00 | 39 |
| Electrical Works | | 166 | 22-Dec-26 | 14-Jun-27 | 30-Jun-26 A | 30-Jun-27 | 0% | 1.21% | $0.00 | $5,998.03 | $5,998.03 | 0 | 220 | 220 | $494,416.25 | $494,416.25 | 34 |
| TAEXELCL040001 | Trench Cut off | 14 | 22-Dec-26 | 06-Jan-27 | 30-Jun-26 A | 06-Mar-27 | 0% | 10% | $0.00 | $2,768.63 | $2,768.63 | 0 | 33 | 33 | $27,686.25 | $27,686.25 | -25 |
| TAEXELCL040002 | Drawpit and PVC Pipes Installation | 8 | 02-Mar-27 | 10-Mar-27 | 04-Jul-26 A | 11-Apr-27 | 0% | 67% | $0.00 | $3,055.20 | $3,055.20 | 0 | 134 | 134 | $4,560.00 | $4,560.00 | 68 |
| TAEXELCL040003 | Road Crossing Ducts | 2 | 11-Mar-27 | 13-Mar-27 | 04-Jul-26 A | 12-Apr-27 | 0% | 67% | $0.00 | $174.20 | $174.20 | 0 | 54 | 54 | $260.00 | $260.00 | 68 |
| TAEXELCL040004 | Trench Backfilling | 10 | 14-Mar-27 | 24-Mar-27 | 12-Apr-27 | 24-Apr-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $10,580.00 | $10,580.00 | 68 |
| TAEXELCL040005 | Cables Pulling | 3 | 25-Mar-27 | 28-Mar-27 | 24-Apr-27 | 27-Apr-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $168,000.00 | $168,000.00 | 68 |
| TAEXELCL040006 | Poles RC Foundation | 3 | 11-Mar-27 | 14-Mar-27 | 11-Apr-27 | 14-Apr-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $9,510.00 | $9,510.00 | 78 |
| TAEXELCL040007 | Earthing cables | 2 | 13-Jun-27 | 14-Jun-27 | 28-Jun-27 | 30-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $2,320.00 | $2,320.00 | 14 |
| TAEXELCL040008 | Lighting Pole Installation with Luminares | 5 | 15-Mar-27 | 20-Mar-27 | 14-Apr-27 | 20-Apr-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $91,500.00 | $91,500.00 | 81 |





© Oracle Corporation

| Activity ID | Activity Name | Original Duration | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Actual Total Cost | Earned Value Cost | Planned Value Labor Units | Actual Labor Units | Earned Value Labor Units | Budgeted Total Cost | At Completion Total Cost | Total Float |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| TAEXELCL040009 | Install Substation & RMU | 9 | 22-Apr-27 | 02-May-27 | 27-Apr-27 | 08-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $180,000.00 | $180,000.00 | 81 |
| **Telecommunication Works** | | 126 | 20-Jan-27 | 24-May-27 | 30-Jun-26 A | 13-Jun-27 | 0% | 70.94% | $0.00 | $89,055.00 | $89,055.00 | 0 | 188 | 188 | $125,530.00 | $125,530.00 | 35 |
| TAEXTCCL040001 | Trench Cut off | 7 | 20-Jan-27 | 27-Jan-27 | 30-Jun-26 A | 04-Apr-27 | 0% | 2% | $0.00 | $205.00 | $205.00 | 0 | 4 | 4 | $10,250.00 | $10,250.00 | -12 |
| TAEXTCCL040002 | Drawpit and PVC Pipes Installation | 4 | 06-May-27 | 10-May-27 | 04-Jul-26 A | 05-Jul-26 A | 0% | 100% | $0.00 | $80,250.00 | $80,250.00 | 0 | 136 | 136 | $80,250.00 | $80,250.00 | |
| TAEXTCCL040003 | Road Crossing Ducts | 2 | 11-May-27 | 12-May-27 | 04-Jul-26 A | 05-Jul-26 A | 0% | 100% | $0.00 | $8,600.00 | $8,600.00 | 0 | 48 | 48 | $8,600.00 | $8,600.00 | |
| TAEXTCCL040004 | Trench Backfilling | 10 | 13-May-27 | 24-May-27 | 01-Jun-27 | 13-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $26,430.00 | $26,430.00 | 35 |
| **CCTV Works** | | 175 | 31-Dec-26 | 07-Aug-27 | 26-Jan-27 | 18-Aug-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $31,080.00 | $31,080.00 | -6 |
| TAEXCCCL040001 | Pipe Installation with manhole | 10 | 31-Dec-26 | 11-Jan-27 | 26-Jan-27 | 07-Feb-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $5,723.00 | $5,723.00 | -10 |
| TAEXCCCL040002 | CCTV Swiches Lighting panels Installation | 10 | 29-Jun-27 | 10-Jul-27 | 10-Jul-27 | 21-Jul-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $2,578.00 | $2,578.00 | -10 |
| TAEXCCCL040003 | Cable laying and connected with Panels | 10 | 11-Jul-27 | 21-Jul-27 | 21-Jul-27 | 02-Aug-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $18,176.00 | $18,176.00 | -6 |
| TAEXCCCL040004 | Pole Installation with IP Outdoor CCTV POE Camera | 14 | 22-Jul-27 | 07-Aug-27 | 02-Aug-27 | 18-Aug-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $4,603.00 | $4,603.00 | -6 |
| **Potable Networks** | | 120 | 06-Sep-26 | 20-Jan-27 | 14-Jun-26 A | 08-Jul-26 A | 57.57% | 100% | $139,631.61 | $242,550.54 | $242,550.54 | 404 | 1685 | 1685 | $242,550.54 | $242,550.54 | |
| TAEXPTCL040001 | Excavation works for Trench | 6 | 06-Sep-26 | 12-Sep-26 | 14-Jun-26 A | 21-Jun-26 A | 100% | 100% | $57,309.62 | $57,309.62 | $57,309.62 | 130 | 130 | 130 | $57,309.62 | $57,309.62 | |
| TAEXPTCL040002 | Bedding Works | 2 | 13-Sep-26 | 14-Sep-26 | 22-Jun-26 A | 23-Jun-26 A | 100% | 100% | $7,050.00 | $7,050.00 | $7,050.00 | 64 | 64 | 64 | $7,050.00 | $7,050.00 | |
| TAEXPTCL040003 | Install Pipes & Fittings | 7 | 26-Sep-26 | 03-Oct-26 | 22-Jun-26 A | 23-Jun-26 A | 100% | 100% | $72,350.00 | $72,350.00 | $72,350.00 | 168 | 168 | 168 | $72,350.00 | $72,350.00 | |
| TAEXPTCL040004 | Backfilling Works for Trench | 13 | 11-Oct-26 | 25-Oct-26 | 25-Jun-26 A | 28-Jun-26 A | 7.69% | 100% | $2,921.99 | $37,985.92 | $37,985.92 | 42 | 545 | 545 | $37,985.92 | $37,985.92 | |
| TAEXPTCL040005 | Install Valves with fittings | 4 | 21-Oct-26 | 25-Oct-26 | 27-Jun-26 A | 30-Jun-26 A | 0% | 100% | $0.00 | $9,600.00 | $9,600.00 | 0 | 128 | 128 | $9,600.00 | $9,600.00 | |
| TAEXPTCL040006 | Install fire hydrent | 6 | 28-Nov-26 | 03-Dec-26 | 28-Jun-26 A | 30-Jun-26 A | 0% | 100% | $0.00 | $24,000.00 | $24,000.00 | 0 | 144 | 144 | $24,000.00 | $24,000.00 | |
| TAEXPTCL040007 | Valve Chamber works | 21 | 23-Dec-26 | 16-Jan-27 | 23-Jun-26 A | 02-Jul-26 A | 0% | 100% | $0.00 | $30,250.00 | $30,250.00 | 0 | 410 | 410 | $30,250.00 | $30,250.00 | |
| TAEXPTCL040008 | Inspection Test | 4 | 17-Jan-27 | 20-Jan-27 | 08-Jul-26 A | 08-Jul-26 A | 0% | 100% | $0.00 | $4,005.00 | $4,005.00 | 0 | 96 | 96 | $4,005.00 | $4,005.00 | |
| **TSE Networks** | | 221 | 03-Jun-26 | 15-Apr-27 | 14-Jun-26 A | 20-Aug-26 A | 73.95% | 100% | $143,133.34 | $193,553.34 | $193,553.34 | 707 | 1429 | 1429 | $193,553.34 | $193,553.34 | |
| TAEXTSCL040001 | Excavation works for Trench | 5 | 03-Jun-26 | 08-Jun-26 | 14-Jun-26 A | 21-Jun-26 A | 100% | 100% | $56,703.34 | $56,703.34 | $56,703.34 | 168 | 168 | 168 | $56,703.34 | $56,703.34 | |
| TAEXTSCL040002 | Bedding Works | 2 | 15-Sep-26 | 16-Sep-26 | 21-Jun-26 A | 23-Jun-26 A | 100% | 100% | $4,000.00 | $4,000.00 | $4,000.00 | 64 | 64 | 64 | $4,000.00 | $4,000.00 | |
| TAEXTSCL040003 | Install Pipes & Fittings | 7 | 17-Sep-26 | 24-Sep-26 | 21-Jun-26 A | 23-Jun-26 A | 100% | 100% | $58,930.00 | $58,930.00 | $58,930.00 | 224 | 224 | 224 | $58,930.00 | $58,930.00 | |
| TAEXTSCL040004 | Backfilling Works for Trench | 13 | 26-Sep-26 | 10-Oct-26 | 25-Jun-26 A | 02-Jul-26 A | 100% | 100% | $23,500.00 | $23,500.00 | $23,500.00 | 251 | 251 | 251 | $23,500.00 | $23,500.00 | |
| TAEXTSCL040005 | Install Valves with fittings | 4 | 20-Mar-27 | 23-Mar-27 | 28-Jun-26 A | 30-Jun-26 A | 0% | 100% | $0.00 | $6,320.00 | $6,320.00 | 0 | 128 | 128 | $6,320.00 | $6,320.00 | |
| TAEXTSCL040006 | Valve Chamber works | 16 | 24-Mar-27 | 11-Apr-27 | 23-Jun-26 A | 02-Jul-26 A | 0% | 100% | $0.00 | $40,250.00 | $40,250.00 | 0 | 434 | 434 | $40,250.00 | $40,250.00 | |
| TAEXTSCL040007 | Inspection Test | 4 | 12-Apr-27 | 15-Apr-27 | 20-Aug-26 | 20-Aug-26 A | 0% | 100% | $0.00 | $3,850.00 | $3,850.00 | 0 | 160 | 160 | $3,850.00 | $3,850.00 | |
| **Sewerage Networks** | | 142 | 09-Dec-25 | 23-May-26 | 09-Dec-25 A | 23-May-26 A | 100% | 100% | $301,662.60 | $301,662.60 | $301,662.60 | 1660 | 1660 | 1660 | $301,662.60 | $301,662.60 | |
| TAEXSWCL040001 | Excavation works for Trench | 18 | 09-Dec-25 | 29-Dec-25 | 09-Dec-25 | 29-Dec-25 A | 100% | 100% | $68,350.00 | $68,350.00 | $68,350.00 | 308 | 308 | 308 | $68,350.00 | $68,350.00 | |
| TAEXSWCL040002 | Bedding Works | 7 | 30-Dec-25 | 06-Jan-26 | 30-Dec-25 | 06-Jan-26 A | 100% | 100% | $23,486.15 | $23,486.15 | $23,486.15 | 96 | 96 | 96 | $23,486.15 | $23,486.15 | |
| TAEXSWCL040003 | Install GRP Pipes & Fittings | 94 | 06-Jan-26 | 25-Apr-26 | 06-Jan-26 A | 25-Apr-26 A | 100% | 100% | $98,700.00 | $98,700.00 | $98,700.00 | 256 | 256 | 256 | $98,700.00 | $98,700.00 | |
| TAEXSWCL040004 | Backfilling Works for Trench | 102 | 21-Jan-26 | 19-May-26 | 21-Jan-26 A | 19-May-26 A | 100% | 100% | $20,590.00 | $20,590.00 | $20,590.00 | 600 | 600 | 600 | $20,590.00 | $20,590.00 | |
| TAEXSWCL040005 | Manhole Installation with backfilling | 36 | 12-Apr-26 | 23-May-26 | 12-Apr-26 A | 23-May-26 A | 100% | 100% | $64,200.00 | $64,200.00 | $64,200.00 | 304 | 304 | 304 | $64,200.00 | $64,200.00 | |
| TAEXSWCL040006 | Leakage Test | 10 | 09-May-26 | 19-May-26 | 09-May-26 | 19-May-26 A | 100% | 100% | $26,336.45 | $26,336.45 | $26,336.45 | 96 | 96 | 96 | $26,336.45 | $26,336.45 | |
| **Storm Networks** | | 266 | 25-Jan-26 | 19-Apr-27 | 25-Jan-26 A | 30-Aug-26 A | 85.64% | 100% | $524,216.45 | $612,125.28 | $612,125.28 | 2849 | 4522 | 4522 | $612,125.28 | $612,125.28 | |
| TAEXSTCL040001 | Excavation works for Trench | 7 | 25-Jan-26 | 01-Feb-26 | 25-Jan-26 A | 01-Feb-26 A | 100% | 100% | $179,189.00 | $179,189.00 | $179,189.00 | 304 | 304 | 304 | $179,189.00 | $179,189.00 | |
| TAEXSTCL0400011 | Excavation works for Trench Part 01 | 11 | 03-Jun-26 | 15-Jun-26 | 06-Jun-26 A | 20-Jun-26 A | 100% | 100% | $9,431.00 | $9,431.00 | $9,431.00 | 304 | 304 | 304 | $9,431.00 | $9,431.00 | |
| TAEXSTCL040002 | Bedding Works | 2 | 21-Feb-26 | 22-Feb-26 | 21-Feb-26 | 22-Feb-26 A | 100% | 100% | $79,748.02 | $79,748.02 | $79,748.02 | 80 | 80 | 80 | $79,748.02 | $79,748.02 | |
| TAEXSTCL0400021 | Bedding Works Part 01 | 2 | 17-Sep-26 | 19-Sep-26 | 06-Jun-26 A | 21-Jun-26 A | 100% | 100% | $4,197.26 | $4,197.26 | $4,197.26 | 80 | 80 | 80 | $4,197.26 | $4,197.26 | |
| TAEXSTCL040003 | Install GRP Pipes & Fittings | 6 | 21-Feb-26 | 26-Feb-26 | 21-Feb-26 | 26-Feb-26 A | 100% | 100% | $93,698.50 | $93,698.50 | $93,698.50 | 256 | 256 | 256 | $93,698.50 | $93,698.50 | |
| TAEXSTCL0400031 | Install GRP Pipes & Fittings Part 01 | 8 | 20-Sep-26 | 28-Sep-26 | 23-Jun-26 A | 24-Jun-26 A | 100% | 100% | $4,931.50 | $4,931.50 | $4,931.50 | 256 | 256 | 256 | $4,931.50 | $4,931.50 | |
| TAEXSTCL040004 | Backfilling Works for Trench | 10 | 25-Apr-26 | 05-May-26 | 25-Apr-26 A | 05-May-26 A | 100% | 100% | $93,385.00 | $93,385.00 | $93,385.00 | 720 | 720 | 720 | $93,385.00 | $93,385.00 | |
| TAEXSTCL0400041 | Backfilling Works for Trench Part 01 | 15 | 11-Oct-26 | 27-Oct-26 | 27-Jun-26 A | 28-Jun-26 A | 6.67% | 100% | $327.67 | $4,915.00 | $4,915.00 | 48 | 720 | 720 | $4,915.00 | $4,915.00 | |
| TAEXSTCL040005 | Manhole Installation with backfilling | 10 | 21-Apr-26 | 02-May-26 | 21-Apr-26 A | 02-May-26 A | 100% | 100% | $48,668.50 | $48,668.50 | $48,668.50 | 729 | 729 | 729 | $48,668.50 | $48,668.50 | |
| TAEXSTCL0400051 | Manhole Installation with backfilling Part 01 | 13 | 05-Nov-26 | 19-Nov-26 | 27-Jun-26 A | 28-Jun-26 A | 0% | 100% | $0.00 | $2,561.50 | $2,561.50 | 0 | 729 | 729 | $2,561.50 | $2,561.50 | |
| TAEXSTCL040006 | Install Catch Basin with UPVC Pipes & Fittings | 10 | 21-Nov-26 | 01-Dec-26 | 26-Jun-26 A | 05-Jul-26 A | 0% | 100% | $0.00 | $80,200.00 | $80,200.00 | 0 | 200 | 200 | $80,200.00 | $80,200.00 | |
| TAEXSTCL040007 | Leakage Test | 2 | 23-May-26 | 24-May-26 | 23-May-26 | 24-May-26 A | 100% | 100% | $10,640.00 | $10,640.00 | $10,640.00 | 72 | 72 | 72 | $10,640.00 | $10,640.00 | |
| TAEXSTCL0400071 | Leakage Test Part 01 | 3 | 17-Apr-27 | 19-Apr-27 | 08-Jul-26 A | 30-Aug-26 A | 0% | 100% | $0.00 | $560.00 | $560.00 | 0 | 72 | 72 | $560.00 | $560.00 | |
| **Local Road 05** | | 585 | 11-Oct-25 | 11-Aug-27 | 11-Oct-25 A | 23-Aug-27 | 31.49% | 56.92% | $1,618,258.89 | $2,924,853.50 | $2,924,853.50 | 7959 | 14056 | 14056 | $5,138,586.02 | $5,138,586.02 | -10 |
| **Road Works** | | 530 | 11-Oct-25 | 07-Jun-27 | 11-Oct-25 A | 21-Jun-27 | 15.35% | 50.69% | $448,138.00 | $1,479,646.26 | $1,479,646.26 | 1176 | 2722 | 2722 | $2,919,230.16 | $2,919,230.16 | 30 |
| TAEXRDCL050001 | Road Excavation and Disposal | 56 | 11-Oct-25 | 14-Dec-25 | 11-Oct-25 A | 14-Dec-25 A | 100% | 100% | $293,112.00 | $293,112.00 | $293,112.00 | 560 | 560 | 560 | $293,112.00 | $293,112.00 | |
| TAEXRDCL050002 | Backfilling Works for Road | 3 | 06-Dec-25 | 08-Dec-25 | 06-Dec-25 | 08-Dec-25 A | 100% | 100% | $155,026.00 | $155,026.00 | $155,026.00 | 616 | 616 | 616 | $155,026.00 | $155,026.00 | |



TASK filter: All Activities

© Oracle Corporation

| Activity ID | Activity Name | Original Duration | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Actual Total Cost | Earned Value Cost | Planned Value Labor Units | Actual Labor Units | Earned Value Labor Units | Budgeted Total Cost | At Completion Total Cost | Total Float |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| TAEXRDCL050003 | Subgrade Works | 5 | 09-Dec-26 | 14-Dec-26 | 21-Jun-26 A | 21-Jul-26 A | 0% | 100% | $0.00 | $95,648.16 | $95,648.16 | 0 | 200 | 200 | $95,648.16 | $95,648.16 | |
| TAEXRDCL050004 | ABC aggregate Base Course Works | 6 | 02-Jan-27 | 07-Jan-27 | 04-Jul-26 A | 06-Aug-26 A | 0% | 100% | $0.00 | $266,839.00 | $266,839.00 | 0 | 560 | 560 | $266,839.00 | $266,839.00 | |
| TAEXRDCL050005 | MBC1 layer | 1 | 09-Jan-27 | 09-Jan-27 | 15-Jul-26 A | 11-Aug-26 A | 0% | 100% | $0.00 | $3,650.00 | $3,650.00 | 0 | 8 | 8 | $3,650.00 | $3,650.00 | |
| TAEXRDCL050006 | BBC Base Course | 2 | 10-Jan-27 | 11-Jan-27 | 18-Jul-26 A | 16-Aug-26 A | 0% | 100% | $0.00 | $354,278.00 | $354,278.00 | 0 | 292 | 292 | $354,278.00 | $354,278.00 | |
| TAEXRDCL050007 | BWC Asphalt Wearing Course with RC | 1 | 13-May-27 | 13-May-27 | 26-May-27 | 27-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $1,011,511.00 | $1,011,511.00 | 30 |
| TAEXRDCL050008 | Precast Concret Kerps | 17 | 12-Jan-27 | 31-Jan-27 | 20-Sep-26 | 07-Dec-26 | 0% | 90% | $0.00 | $311,093.10 | $311,093.10 | 0 | 486 | 486 | $345,659.00 | $345,659.00 | 149 |
| TAEXRDCL050009 | Precast Interlock Works | 15 | 15-May-27 | 31-May-27 | 27-May-27 | 14-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $312,407.00 | $312,407.00 | 30 |
| TAEXRDCL050010 | Stone Paving works | 3 | 01-Jun-27 | 03-Jun-27 | 14-Jun-27 | 17-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $35,000.00 | $35,000.00 | 30 |
| TAEXRDCL050011 | Road Marking | 1 | 05-Jun-27 | 05-Jun-27 | 17-Jun-27 | 19-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $4,100.00 | $4,100.00 | 30 |
| TAEXRDCL050012 | Traffic Sinage | 2 | 06-Jun-27 | 07-Jun-27 | 19-Jun-27 | 21-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $42,000.00 | $42,000.00 | 30 |
| **Electrical Works** | | 156 | 07-Jan-27 | 16-Jun-27 | 21-Jun-26 A | 03-Jul-27 | 0% | 1.06% | $0.00 | $7,587.63 | $7,587.63 | 0 | 310 | 310 | $714,386.25 | $714,386.25 | 14 |
| TAEXELCL050001 | Trench Cut off | 12 | 07-Jan-27 | 20-Jan-27 | 22-Jun-26 A | 18-Mar-27 | 0% | 10% | $0.00 | $2,767.63 | $2,767.63 | 0 | 30 | 30 | $27,676.25 | $27,676.25 | -25 |
| TAEXELCL050002 | Drawpit and PVC Pipes Installation | 8 | 02-Mar-27 | 10-Mar-27 | 23-Jun-26 A | 24-Jun-26 A | 0% | 100% | $0.00 | $4,560.00 | $4,560.00 | 0 | 200 | 200 | $4,560.00 | $4,560.00 | |
| TAEXELCL050003 | Road Crossing Ducts | 2 | 11-Mar-27 | 13-Mar-27 | 21-Jun-26 A | 24-Jun-26 A | 0% | 100% | $0.00 | $260.00 | $260.00 | 0 | 80 | 80 | $260.00 | $260.00 | |
| TAEXELCL050004 | Trench Backfilling | 10 | 14-Mar-27 | 24-Mar-27 | 07-Apr-27 | 19-Apr-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $10,560.00 | $10,560.00 | 73 |
| TAEXELCL050005 | Cables Pulling | 3 | 25-Mar-27 | 28-Mar-27 | 19-Apr-27 | 22-Apr-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $568,000.00 | $568,000.00 | 73 |
| TAEXELCL050006 | Poles RC Foundation | 3 | 11-Mar-27 | 14-Mar-27 | 07-Apr-27 | 11-Apr-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $9,510.00 | $9,510.00 | 54 |
| TAEXELCL050007 | Earthing cables | 2 | 15-Jun-27 | 16-Jun-27 | 30-Jun-27 | 03-Jul-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $2,320.00 | $2,320.00 | 14 |
| TAEXELCL050008 | Lighting Pole Installation with Luminares | 5 | 15-Mar-27 | 20-Mar-27 | 11-Apr-27 | 17-Apr-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $91,500.00 | $91,500.00 | 54 |
| **Telecommunication Works** | | 119 | 28-Jan-27 | 29-May-27 | 20-Jun-26 A | 13-Jun-27 | 0% | 71.11% | $0.00 | $89,260.00 | $89,260.00 | 0 | 192 | 192 | $125,530.00 | $125,530.00 | 28 |
| TAEXTCCL050001 | Trench Cut off | 7 | 28-Jan-27 | 04-Feb-27 | 22-Jun-26 A | 12-Apr-27 | 0% | 4% | $0.00 | $410.00 | $410.00 | 0 | 8 | 8 | $10,250.00 | $10,250.00 | -12 |
| TAEXTCCL050002 | Drawpit and PVC Pipes Installation | 4 | 11-May-27 | 15-May-27 | 20-Jun-26 A | 21-Jun-26 A | 0% | 100% | $0.00 | $80,250.00 | $80,250.00 | 0 | 136 | 136 | $80,250.00 | $80,250.00 | |
| TAEXTCCL050003 | Road Crossing Ducts | 2 | 16-May-27 | 17-May-27 | 22-Jun-26 A | 24-Jun-26 A | 0% | 100% | $0.00 | $8,600.00 | $8,600.00 | 0 | 48 | 48 | $8,600.00 | $8,600.00 | |
| TAEXTCCL050004 | Trench Backfilling | 10 | 18-May-27 | 29-May-27 | 01-Jun-27 | 13-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $26,430.00 | $26,430.00 | 28 |
| **CCTV Works** | | 169 | 12-Jan-27 | 11-Aug-27 | 07-Feb-27 | 23-Aug-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $31,080.00 | $31,080.00 | -10 |
| TAEXCCCL050001 | Pipe Installation with manhole | 10 | 12-Jan-27 | 23-Jan-27 | 07-Feb-27 | 18-Feb-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $5,723.00 | $5,723.00 | -10 |
| TAEXCCCL050002 | CCTV Swiches Lighting panels Installation | 10 | 11-Jul-27 | 21-Jul-27 | 21-Jul-27 | 02-Aug-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $2,578.00 | $2,578.00 | -10 |
| TAEXCCCL050003 | Cable laying and connected with Panels | 10 | 22-Jul-27 | 02-Aug-27 | 02-Aug-27 | 14-Aug-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $18,176.00 | $18,176.00 | -10 |
| TAEXCCCL050004 | Pole Installation with IP Outdoor CCTV POE Camera | 8 | 03-Aug-27 | 11-Aug-27 | 14-Aug-27 | 23-Aug-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $4,603.00 | $4,603.00 | -10 |
| **Potable Networks** | | 280 | 30-Apr-26 | 08-Apr-27 | 30-Apr-26 A | 05-Jul-26 A | 83.34% | 100% | $226,975.54 | $272,350.54 | $272,350.54 | 1779 | 2557 | 2557 | $272,350.54 | $272,350.54 | |
| TAEXPTCL050001 | Excavation works for Trench | 13 | 30-Apr-26 | 14-May-26 | 30-Apr-26 A | 15-May-26 A | 100% | 100% | $57,309.62 | $57,309.62 | $57,309.62 | 288 | 288 | 288 | $57,309.62 | $57,309.62 | |
| TAEXPTCL050002 | Bedding Works | 7 | 10-May-26 | 17-May-26 | 10-May-26 | 17-May-26 A | 100% | 100% | $22,735.92 | $22,735.92 | $22,735.92 | 64 | 64 | 64 | $22,735.92 | $22,735.92 | |
| TAEXPTCL050003 | Install Pipes & Fittings | 8 | 14-May-26 | 23-May-26 | 14-May-26 | 23-May-26 A | 100% | 100% | $92,350.00 | $92,350.00 | $92,350.00 | 168 | 168 | 168 | $92,350.00 | $92,350.00 | |
| TAEXPTCL050004 | Backfilling Works for Trench | 13 | 19-May-26 | 02-Jun-26 | 19-May-26 | 02-Jun-26 A | 100% | 100% | $22,100.00 | $22,100.00 | $22,100.00 | 545 | 545 | 545 | $22,100.00 | $22,100.00 | |
| TAEXPTCL050005 | Install Valves with fittings | 3 | 19-May-26 | 21-May-26 | 19-May-26 | 21-May-26 A | 100% | 100% | $9,120.00 | $9,120.00 | $9,120.00 | 128 | 128 | 128 | $9,120.00 | $9,120.00 | |
| TAEXPTCL0500051 | Install Valves with fittings Part 01 | 24 | 08-Oct-26 | 04-Nov-26 | 06-Jun-26 A | 20-Jun-26 A | 12.5% | 100% | $60.00 | $480.00 | $480.00 | 16 | 128 | 128 | $480.00 | $480.00 | |
| TAEXPTCL050006 | Install fire hydrent | 2 | 24-May-26 | 25-May-26 | 24-May-26 | 25-May-26 A | 100% | 100% | $7,200.00 | $7,200.00 | $7,200.00 | 144 | 144 | 144 | $7,200.00 | $7,200.00 | |
| TAEXPTCL0500061 | Install fire hydrent Part 01 | 2 | 25-Nov-26 | 26-Nov-26 | 06-Jun-26 A | 14-Jun-26 A | 0% | 100% | $0.00 | $16,800.00 | $16,800.00 | 0 | 144 | 144 | $16,800.00 | $16,800.00 | |
| TAEXPTCL050007 | Valve Chamber works | 7 | 24-May-26 | 31-May-26 | 24-May-26 | 31-May-26 A | 100% | 100% | $16,100.00 | $16,100.00 | $16,100.00 | 426 | 426 | 426 | $16,100.00 | $16,100.00 | |
| TAEXPTCL0500071 | Valve Chamber works Part 01 | 9 | 28-Nov-26 | 07-Dec-26 | 06-Jun-26 A | 20-Jun-26 A | 0% | 100% | $0.00 | $24,150.00 | $24,150.00 | 0 | 426 | 426 | $24,150.00 | $24,150.00 | |
| TAEXPTCL050008 | Inspection Test | 4 | 05-Apr-27 | 08-Apr-27 | 02-Jul-26 A | 05-Jul-26 A | 0% | 100% | $0.00 | $4,005.00 | $4,005.00 | 0 | 96 | 96 | $4,005.00 | $4,005.00 | |
| **TSE Networks** | | 277 | 09-May-26 | 13-Apr-27 | 09-May-26 A | 05-Jul-26 A | 87.62% | 100% | $186,149.84 | $212,453.34 | $212,453.34 | 1203 | 1889 | 1889 | $212,453.34 | $212,453.34 | |
| TAEXTSCL050001 | Excavation works for Trench | 4 | 09-May-26 | 12-May-26 | 09-May-26 | 12-May-26 A | 100% | 100% | $66,703.34 | $66,703.34 | $66,703.34 | 168 | 168 | 168 | $66,703.34 | $66,703.34 | |
| TAEXTSCL050002 | Bedding Works | 3 | 17-May-26 | 19-May-26 | 17-May-26 | 19-May-26 A | 100% | 100% | $4,000.00 | $4,000.00 | $4,000.00 | 64 | 64 | 64 | $4,000.00 | $4,000.00 | |
| TAEXTSCL050003 | Install Pipes & Fittings | 2 | 19-May-26 | 20-May-26 | 19-May-26 | 20-May-26 A | 100% | 100% | $68,930.00 | $68,930.00 | $68,930.00 | 224 | 224 | 224 | $68,930.00 | $68,930.00 | |
| TAEXTSCL050004 | Backfilling Works for Trench | 10 | 23-May-26 | 02-Jun-26 | 23-May-26 | 02-Jun-26 A | 100% | 100% | $22,400.00 | $22,400.00 | $22,400.00 | 221 | 221 | 221 | $22,400.00 | $22,400.00 | |
| TAEXTSCL050005 | Install Valves with fittings | 3 | 19-May-26 | 21-May-26 | 19-May-26 | 21-May-26 A | 100% | 100% | $6,004.00 | $6,004.00 | $6,004.00 | 128 | 128 | 128 | $6,004.00 | $6,004.00 | |
| TAEXTSCL0500051 | Install Valves with fittings Part 01 | 2 | 17-Mar-27 | 18-Mar-27 | 06-Jun-26 A | 20-Jun-26 A | 0% | 100% | $0.00 | $316.00 | $316.00 | 0 | 128 | 128 | $316.00 | $316.00 | |
| TAEXTSCL050006 | Valve Chamber works | 8 | 24-May-26 | 01-Jun-26 | 24-May-26 | 01-Jun-26 A | 100% | 100% | $18,112.50 | $18,112.50 | $18,112.50 | 398 | 398 | 398 | $18,112.50 | $18,112.50 | |
| TAEXTSCL0500061 | Valve Chamber works Part 01 | 8 | 20-Mar-27 | 28-Mar-27 | 06-Jun-26 A | 20-Jun-26 A | 0% | 100% | $0.00 | $22,137.50 | $22,137.50 | 0 | 398 | 398 | $22,137.50 | $22,137.50 | |
| TAEXTSCL050007 | Inspection Test | 4 | 10-Apr-27 | 13-Apr-27 | 02-Jul-26 A | 05-Jul-26 A | 0% | 100% | $0.00 | $3,850.00 | $3,850.00 | 0 | 160 | 160 | $3,850.00 | $3,850.00 | |
| **Sewerage Networks** | | 393 | 25-Dec-25 | 15-Apr-27 | 25-Dec-25 A | 30-Jun-26 A | 96.65% | 100% | $291,331.73 | $301,430.45 | $301,430.45 | 1892 | 3396 | 3396 | $301,430.45 | $301,430.45 | |
| TAEXSWCL050001 | Excavation works for Trench | 23 | 25-Dec-25 | 20-Jan-26 | 25-Dec-25 | 20-Jan-26 A | 100% | 100% | $68,350.00 | $68,350.00 | $68,350.00 | 308 | 308 | 308 | $68,350.00 | $68,350.00 | |
| TAEXSWCL050002 | Bedding Works | 15 | 04-Jan-26 | 20-Jan-26 | 04-Jan-26 A | 20-Jan-26 A | 100% | 100% | $23,486.00 | $23,486.00 | $23,486.00 | 80 | 80 | 80 | $23,486.00 | $23,486.00 | |





© Oracle Corporation

| Activity ID | Activity Name | Original Duration | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Actual Total Cost | Earned Value Cost | Planned Value Labor Units | Actual Labor Units | Earned Value Labor Units | Budgeted Total Cost | At Completion Total Cost | Total Float |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| TAEXSWCL050003 | Install GRP Pipes & Fittings | 5 | 04-Jan-26 | 08-Jan-26 | 04-Jan-26 A | 08-Jan-26 A | 100% | 100% | $96,726.00 | $96,726.00 | $96,726.00 | 256 | 256 | 256 | $96,726.00 | $96,726.00 | |
| TAEXSWCL0500031 | Install GRP Pipes & Fittings Part 01 | 5 | 20-Mar-27 | 24-Mar-27 | 06-Jun-26 A | 07-Jun-26 A | 0% | 100% | $0.00 | $1,974.00 | $1,974.00 | 0 | 256 | 256 | $1,974.00 | $1,974.00 | |
| TAEXSWCL050004 | Backfilling Works for Trench | 13 | 21-Jan-26 | 04-Feb-26 | 21-Jan-26 A | 04-Feb-26 A | 100% | 100% | $20,580.00 | $20,580.00 | $20,580.00 | 600 | 600 | 600 | $20,580.00 | $20,580.00 | |
| TAEXSWCL0500041 | Backfilling Works for Trench Part 01 | 5 | 25-Mar-27 | 30-Mar-27 | 27-Jun-26 A | 28-Jun-26 A | 0% | 100% | $0.00 | $420.00 | $420.00 | 0 | 600 | 600 | $420.00 | $420.00 | |
| TAEXSWCL050005 | Manhole Installation with backfilling | 10 | 11-Apr-26 | 21-Apr-26 | 11-Apr-26 A | 21-Apr-26 A | 100% | 100% | $57,780.00 | $57,780.00 | $57,780.00 | 552 | 552 | 552 | $57,780.00 | $57,780.00 | |
| TAEXSWCL0500051 | Manhole Installation with backfilling Part 01 | 8 | 03-Apr-27 | 11-Apr-27 | 06-Jun-26 A | 24-Jun-26 A | 0% | 100% | $0.00 | $6,420.00 | $6,420.00 | 0 | 552 | 552 | $6,420.00 | $6,420.00 | |
| TAEXSWCL050006 | Leakage Test | 2 | 06-May-26 | 07-May-26 | 06-May-26 | 07-May-26 A | 100% | 100% | $24,409.73 | $24,409.73 | $24,409.73 | 96 | 96 | 96 | $24,409.73 | $24,409.73 | |
| TAEXSWCL0500061 | Leakage Test Part 01 | 2 | 14-Apr-27 | 15-Apr-27 | 29-Jun-26 A | 30-Jun-26 A | 0% | 100% | $0.00 | $1,284.72 | $1,284.72 | 0 | 96 | 96 | $1,284.72 | $1,284.72 | |
| Storm Networks | | 400 | 24-Jan-26 | 19-Apr-27 | 24-Jan-26 A | 30-Jun-26 A | 82.84% | 100% | $465,663.78 | $562,125.28 | $562,125.28 | 1909 | 2990 | 2990 | $562,125.28 | $562,125.28 | |
| TAEXSTCL050001 | Excavation works for Trench | 52 | 24-Jan-26 | 24-Mar-26 | 24-Jan-26 A | 24-Mar-26 A | 100% | 100% | $88,620.00 | $88,620.00 | $88,620.00 | 304 | 304 | 304 | $88,620.00 | $88,620.00 | |
| TAEXSTCL050002 | Bedding Works | 30 | 18-Feb-26 | 24-Mar-26 | 18-Feb-26 | 24-Mar-26 A | 100% | 100% | $83,945.28 | $83,945.28 | $83,945.28 | 80 | 80 | 80 | $83,945.28 | $83,945.28 | |
| TAEXSTCL050003 | Install GRP Pipes & Fittings | 56 | 19-Feb-26 | 25-Apr-26 | 19-Feb-26 | 25-Apr-26 A | 100% | 100% | $98,630.00 | $98,630.00 | $98,630.00 | 256 | 256 | 256 | $98,630.00 | $98,630.00 | |
| TAEXSTCL050004 | Backfilling Works for Trench | 48 | 23-Mar-26 | 17-May-26 | 23-Mar-26 A | 17-May-26 A | 100% | 100% | $98,300.00 | $98,300.00 | $98,300.00 | 540 | 540 | 540 | $98,300.00 | $98,300.00 | |
| TAEXSTCL050005 | Manhole Installation with backfilling | 11 | 23-Mar-26 | 04-Apr-26 | 23-Mar-26 A | 04-Apr-26 A | 100% | 100% | $96,168.50 | $96,168.50 | $96,168.50 | 729 | 729 | 729 | $96,168.50 | $96,168.50 | |
| TAEXSTCL0500051 | Manhole Installation with backfilling Part 01 | 8 | 20-Oct-26 | 28-Oct-26 | 06-Jun-26 A | 08-Jun-26 A | 0% | 100% | $0.00 | $5,061.50 | $5,061.50 | 0 | 729 | 729 | $5,061.50 | $5,061.50 | |
| TAEXSTCL050006 | Install Catch Basin with UPVC Pipes & Fittings | 10 | 29-Oct-26 | 09-Nov-26 | 09-Jun-26 A | 20-Jun-26 A | 0% | 100% | $0.00 | $80,200.00 | $80,200.00 | 0 | 280 | 280 | $80,200.00 | $80,200.00 | |
| TAEXSTCL050007 | Leakage Test | 3 | 17-Apr-27 | 19-Apr-27 | 06-Jun-26 A | 30-Jun-26 A | 0% | 100% | $0.00 | $11,200.00 | $11,200.00 | 0 | 72 | 72 | $11,200.00 | $11,200.00 | |
| ZONE 3 | | 644 | 04-Sep-25 | 30-Aug-27 | 04-Sep-25 A | 25-Sep-27 | 28.14% | 38.52% | $13,685,234.95 | $18,730,422.88 | $18,730,422.88 | 51451 | 68932 | 68931 | $48,625,099.81 | $48,625,099.81 | -18 |
| Local Road 01 | | 474 | 25-Jan-26 | 20-Jun-27 | 25-Jan-26 A | 01-Aug-27 | 43.35% | 59.52% | $2,903,449.10 | $3,986,695.20 | $3,986,695.20 | 9304 | 13482 | 13481 | $6,697,536.93 | $6,697,536.93 | 14 |
| Road Works | | 433 | 25-Jan-26 | 17-Jun-27 | 25-Jan-26 A | 14-Jun-27 | 12.32% | 39.82% | $344,362.29 | $1,112,715.48 | $1,112,715.48 | 1734 | 2952 | 2951 | $2,794,617.16 | $2,794,617.16 | 43 |
| TAEXRDCL010001 | Road Excavation and Disposal | 111 | 25-Jan-26 | 02-Jun-26 | 25-Jan-26 A | 02-Jun-26 A | 100% | 100% | $116,390.00 | $116,390.00 | $116,390.00 | 560 | 560 | 560 | $116,390.00 | $116,390.00 | |
| TAEXRDCL010002 | Backfilling Works for Road | 105 | 01-Feb-26 | 02-Jun-26 | 01-Feb-26 | 02-Jun-26 A | 100% | 100% | $197,305.00 | $197,305.00 | $197,305.00 | 784 | 784 | 784 | $197,305.00 | $197,305.00 | |
| TAEXRDCL010003 | Subgrade Works | 4 | 12-Feb-26 | 16-Feb-26 | 12-Feb-26 | 16-Feb-26 A | 100% | 100% | $30,667.29 | $30,667.29 | $30,667.29 | 390 | 390 | 390 | $30,667.29 | $30,667.29 | |
| TAEXRDCL0100031 | Subgrade Works Part 01 | 3 | 12-Jan-27 | 14-Jan-27 | 23-Aug-26 | 30-Aug-26 A | 0% | 100% | $0.00 | $5,411.87 | $5,411.87 | 0 | 390 | 390 | $5,411.87 | $5,411.87 | |
| TAEXRDCL010004 | ABC aggregate Base Course Works | 8 | 16-Jan-27 | 24-Jan-27 | 23-Aug-26 | 11-Feb-27 | 0% | 84% | $0.00 | $298,860.24 | $298,860.24 | 0 | 470 | 470 | $355,786.00 | $355,786.00 | 59 |
| TAEXRDCL010005 | MBC1 layer | 1 | 25-Jan-27 | 25-Jan-27 | 06-Sep-26 | 13-Feb-27 | 0% | 84% | $0.00 | $5,980.80 | $5,980.80 | 0 | 7 | 7 | $7,120.00 | $7,120.00 | 59 |
| TAEXRDCL010006 | BBC Base Course | 3 | 26-Jan-27 | 28-Jan-27 | 10-Sep-26 | 13-Feb-27 | 0% | 84% | $0.00 | $257,390.28 | $257,390.28 | 0 | 245 | 245 | $306,417.00 | $306,417.00 | 59 |
| TAEXRDCL010007 | BWC Asphalt Wearing Course with RC | 1 | 02-May-27 | 02-May-27 | 27-Apr-27 | 28-Apr-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $611,511.00 | $611,511.00 | 43 |
| TAEXRDCL010008 | Precast Concret Kerps | 14 | 15-Apr-27 | 01-May-27 | 04-Oct-26 A | 27-Apr-27 | 0% | 50% | $0.00 | $200,710.00 | $200,710.00 | 0 | 105 | 105 | $401,420.00 | $401,420.00 | 4 |
| TAEXRDCL010009 | Precast Interlock Works | 15 | 24-May-27 | 09-Jun-27 | 19-May-27 | 06-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $675,671.00 | $675,671.00 | 43 |
| TAEXRDCL010010 | Stone Paving works | 4 | 10-Jun-27 | 14-Jun-27 | 06-Jun-27 | 10-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $38,120.00 | $38,120.00 | 43 |
| TAEXRDCL010011 | Road Marking | 1 | 15-Jun-27 | 15-Jun-27 | 10-Jun-27 | 12-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $6,148.00 | $6,148.00 | 43 |
| TAEXRDCL010012 | Traffic Sinage | 2 | 16-Jun-27 | 17-Jun-27 | 12-Jun-27 | 14-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $42,650.00 | $42,650.00 | 43 |
| Electrical Works | | 86 | 15-Mar-27 | 20-Jun-27 | 29-Aug-26 A | 01-Aug-27 | 0% | 0.25% | $0.00 | $1,397.80 | $1,397.80 | 0 | 93 | 93 | $549,066.25 | $549,066.25 | 1 |
| TAEXELCL010001 | Trench Cut off | 12 | 15-Mar-27 | 28-Mar-27 | 28-Apr-27 | 12-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $32,386.25 | $32,386.25 | -25 |
| TAEXELCL010002 | Road Crossing Ducts | 4 | 07-Apr-27 | 11-Apr-27 | 29-Aug-26 | 23-May-27 | 0% | 29% | $0.00 | $75.40 | $75.40 | 0 | 35 | 35 | $260.00 | $260.00 | -8 |
| TAEXELCL010003 | Drawpit and PVC Pipes Installation | 8 | 29-Mar-27 | 06-Apr-27 | 29-Aug-26 | 19-May-27 | 0% | 29% | $0.00 | $1,322.40 | $1,322.40 | 0 | 58 | 58 | $4,560.00 | $4,560.00 | -8 |
| TAEXELCL010004 | Trench Backfilling | 10 | 12-Apr-27 | 22-Apr-27 | 23-May-27 | 03-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $10,530.00 | $10,530.00 | -8 |
| TAEXELCL010005 | Cables Pulling | 3 | 15-Jun-27 | 17-Jun-27 | 26-Jul-27 | 29-Jul-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $368,000.00 | $368,000.00 | -8 |
| TAEXELCL010006 | Poles RC Foundation | 3 | 07-Apr-27 | 10-Apr-27 | 19-May-27 | 23-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $39,510.00 | $39,510.00 | 50 |
| TAEXELCL010007 | Earthing cables | 2 | 19-Jun-27 | 20-Jun-27 | 29-Jul-27 | 01-Aug-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $2,320.00 | $2,320.00 | -8 |
| TAEXELCL010008 | Lighting Pole Installation with Luminares | 5 | 11-Apr-27 | 15-Apr-27 | 23-May-27 | 29-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $91,500.00 | $91,500.00 | 56 |
| Telecommunication Works | | 39 | 01-Mar-27 | 02-Jun-27 | 05-May-27 | 20-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $125,530.00 | $125,530.00 | 36 |
| TAEXTCCL010001 | Trench Cut off | 7 | 01-Mar-27 | 08-Mar-27 | 05-May-27 | 13-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $10,250.00 | $10,250.00 | -12 |
| TAEXTCCL010002 | Drawpit and PVC Pipes Installation | 4 | 16-May-27 | 19-May-27 | 01-Jun-27 | 06-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $80,250.00 | $80,250.00 | -14 |
| TAEXTCCL010003 | Road Crossing Ducts | 2 | 20-May-27 | 22-May-27 | 06-Jun-27 | 08-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $8,600.00 | $8,600.00 | 36 |
| TAEXTCCL010004 | Trench Backfilling | 10 | 23-May-27 | 02-Jun-27 | 08-Jun-27 | 20-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $26,430.00 | $26,430.00 | 36 |
| CCTV Works | | 50 | 22-Mar-27 | 18-May-27 | 17-Apr-27 | 14-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $52,063.00 | $52,063.00 | 50 |
| TAEXCCCL010001 | Pipe Installation with manhole | 12 | 22-Mar-27 | 04-Apr-27 | 17-Apr-27 | 01-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $25,094.00 | $25,094.00 | -9 |
| TAEXCCCL010002 | CCTV Swiches Lighting panels Installation | 13 | 05-Apr-27 | 19-Apr-27 | 01-May-27 | 16-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $2,578.00 | $2,578.00 | 50 |
| TAEXCCCL010003 | Cable laying and connected with Panels | 10 | 20-Apr-27 | 01-May-27 | 16-May-27 | 27-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $19,654.00 | $19,654.00 | 50 |
| TAEXCCCL010004 | Pole Installation with IP Outdoor CCTV POE Camera | 15 | 02-May-27 | 18-May-27 | 27-May-27 | 14-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $4,737.00 | $4,737.00 | 50 |
| Potable Networks | | 256 | 02-Jun-26 | 20-May-27 | 02-Jun-26 A | 14-Mar-27 | 40.26% | 84.93% | $114,045.54 | $240,571.40 | $240,571.40 | 484 | 1348 | 1348 | $283,262.54 | $283,262.54 | 123 |





© Oracle Corporation

| Activity ID | Activity Name | Original Duration | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Actual Total Cost | Earned Value Cost | Planned Value Labor Units | Actual Labor Units | Earned Value Labor Units | Budgeted Total Cost | At Completion Total Cost | Total Float |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| TAEXPTCL010001 | Excavation works for Trench | 1 | 02-Jun-26 | 02-Jun-26 | 02-Jun-26 A | 02-Jun-26 A | 100% | 100% | $59,351.25 | $59,351.25 | $59,351.25 | 210 | 210 | 210 | $59,351.25 | $59,351.25 | |
| TAEXPTCL0100011 | Excavation works for Trench Part 01 | 4 | 13-Sep-26 | 16-Sep-26 | 15-Jul-26 A | 12-Oct-26 | 100% | 85% | $31,958.37 | $27,164.61 | $27,164.61 | 210 | 179 | 179 | $31,958.37 | $31,958.37 | 10 |
| TAEXPTCL010002 | Bedding Works | 2 | 17-Sep-26 | 19-Sep-26 | 20-Jun-26 A | 17-Oct-26 | 100% | 85% | $22,735.92 | $19,325.53 | $19,325.53 | 64 | 54 | 54 | $22,735.92 | $22,735.92 | 78 |
| TAEXPTCL010003 | Install Pipes & Fittings | 8 | 01-Mar-27 | 09-Mar-27 | 20-Jun-26 A | 10-Jan-27 | 0% | 75% | $0.00 | $58,584.00 | $58,584.00 | 0 | 144 | 144 | $78,112.00 | $78,112.00 | 89 |
| TAEXPTCL010004 | Backfilling Works for Trench | 15 | 10-Mar-27 | 27-Mar-27 | 30-Jun-26 A | 14-Jan-27 | 0% | 75% | $0.00 | $21,225.00 | $21,225.00 | 0 | 180 | 180 | $28,300.00 | $28,300.00 | 124 |
| TAEXPTCL010005 | Install Valves with fittings | 4 | 25-Mar-27 | 29-Mar-27 | 08-Aug-26 | 17-Jan-27 | 0% | 90% | $0.00 | $11,250.00 | $11,250.00 | 0 | 115 | 115 | $12,500.00 | $12,500.00 | 124 |
| TAEXPTCL010006 | Install fire hydrent | 6 | 10-Mar-27 | 16-Mar-27 | 08-Aug-26 | 11-Jan-27 | 0% | 95% | $0.00 | $22,800.00 | $22,800.00 | 0 | 137 | 137 | $24,000.00 | $24,000.00 | 94 |
| TAEXPTCL010007 | Valve Chamber works | 15 | 29-Apr-27 | 16-May-27 | 26-Jul-26 A | 10-Mar-27 | 0% | 90% | $0.00 | $20,070.00 | $20,070.00 | 0 | 310 | 310 | $22,300.00 | $22,300.00 | 68 |
| TAEXPTCL010008 | Inspection Test | 4 | 17-May-27 | 20-May-27 | 23-Aug-26 | 14-Mar-27 | 0% | 20% | $0.00 | $801.00 | $801.00 | 0 | 19 | 19 | $4,005.00 | $4,005.00 | 123 |
| TSE Networks | | 310 | 02-Jun-26 | 17-May-27 | 02-Jun-26 A | 29-Apr-27 | 34.19% | 76.04% | $78,053.34 | $173,606.59 | $173,606.59 | 488 | 1793 | 1793 | $228,303.34 | $228,303.34 | 94 |
| TAEXTSCL010001 | Excavation works for Trench | 1 | 02-Jun-26 | 02-Jun-26 | 02-Jun-26 A | 02-Jun-26 A | 100% | 100% | $54,677.51 | $54,677.51 | $54,677.51 | 212 | 212 | 212 | $54,677.51 | $54,677.51 | |
| TAEXTSCL0100011 | Excavation works for Trench Part 01 | 4 | 16-Jun-26 | 20-Jun-26 | 15-Jul-26 A | 15-Oct-26 | 100% | 10% | $18,225.83 | $1,822.58 | $1,822.58 | 212 | 21 | 21 | $18,225.83 | $18,225.83 | 12 |
| TAEXTSCL010002 | Bedding Works | 2 | 21-Jun-26 | 22-Jun-26 | 15-Jun-26 A | 17-Oct-26 | 100% | 69% | $5,150.00 | $3,553.50 | $3,553.50 | 64 | 44 | 44 | $5,150.00 | $5,150.00 | 78 |
| TAEXTSCL010003 | Install Pipes & Fittings | 8 | 29-Mar-27 | 06-Apr-27 | 20-Jun-26 A | 20-Apr-27 | 0% | 69% | $0.00 | $49,887.00 | $49,887.00 | 0 | 177 | 177 | $72,300.00 | $72,300.00 | 62 |
| TAEXTSCL010004 | Backfilling Works for Trench | 15 | 07-Apr-27 | 24-Apr-27 | 27-Jun-26 A | 26-Apr-27 | 0% | 69% | $0.00 | $17,457.00 | $17,457.00 | 0 | 400 | 400 | $25,300.00 | $25,300.00 | 62 |
| TAEXTSCL010005 | Install Valves with fittings | 4 | 20-Apr-27 | 24-Apr-27 | 08-Aug-26 | 26-Apr-27 | 0% | 90% | $0.00 | $6,120.00 | $6,120.00 | 0 | 115 | 115 | $6,800.00 | $6,800.00 | 62 |
| TAEXTSCL010006 | Valve Chamber works | 16 | 25-Apr-27 | 12-May-27 | 19-Jul-26 A | 27-Apr-27 | 0% | 90% | $0.00 | $36,225.00 | $36,225.00 | 0 | 713 | 713 | $40,250.00 | $40,250.00 | 94 |
| TAEXTSCL010007 | Inspection Test | 4 | 13-May-27 | 17-May-27 | 23-Aug-26 | 29-Apr-27 | 0% | 69% | $0.00 | $3,864.00 | $3,864.00 | 0 | 110 | 110 | $5,600.00 | $5,600.00 | 94 |
| Sewerage Networks | | 228 | 28-Mar-26 | 07-Apr-27 | 28-Mar-26 A | 15-Dec-26 | 53.23% | 60.24% | $132,423.89 | $149,874.38 | $149,874.38 | 1708 | 1866 | 1866 | $248,780.60 | $248,780.60 | 195 |
| TAEXSWCL010001 | Excavation works for Trench | 10 | 28-Mar-26 | 07-Apr-26 | 28-Mar-26 A | 07-Apr-26 A | 100% | 100% | $35,490.00 | $35,490.00 | $35,490.00 | 364 | 364 | 364 | $35,490.00 | $35,490.00 | |
| TAEXSWCL0100011 | Excavation works for Trench Part 01 | 10 | 09-Feb-27 | 20-Feb-27 | 15-Jul-26 A | 01-Nov-26 | 0% | 5% | $0.00 | $955.50 | $955.50 | 0 | 18 | 18 | $19,110.00 | $19,110.00 | 131 |
| TAEXSWCL010002 | Bedding Works | 2 | 01-Apr-26 | 02-Apr-26 | 01-Apr-26 A | 02-Apr-26 A | 100% | 100% | $17,513.89 | $17,513.89 | $17,513.89 | 80 | 80 | 80 | $17,513.89 | $17,513.89 | |
| TAEXSWCL0100021 | Bedding Works Part 01 | 2 | 21-Feb-27 | 22-Feb-27 | 25-Jul-26 A | 03-Nov-26 | 0% | 5% | $0.00 | $471.53 | $471.53 | 0 | 4 | 4 | $9,430.56 | $9,430.56 | 195 |
| TAEXSWCL010003 | Install GRP Pipes & Fittings | 6 | 04-Apr-26 | 09-Apr-26 | 04-Apr-26 A | 10-Apr-26 A | 100% | 100% | $31,620.00 | $31,620.00 | $31,620.00 | 320 | 320 | 320 | $31,620.00 | $31,620.00 | |
| TAEXSWCL0100031 | Install GRP Pipes & Fittings Part 01 | 10 | 23-Feb-27 | 06-Mar-27 | 25-Jul-26 A | 14-Nov-26 | 0% | 5% | $0.00 | $1,054.00 | $1,054.00 | 0 | 16 | 16 | $21,080.00 | $21,080.00 | 195 |
| TAEXSWCL010004 | Backfilling Works for Trench | 11 | 11-Apr-26 | 22-Apr-26 | 11-Apr-26 A | 22-Apr-26 A | 100% | 100% | $13,500.00 | $13,500.00 | $13,500.00 | 600 | 600 | 600 | $13,500.00 | $13,500.00 | |
| TAEXSWCL0100041 | Backfilling Works for Trench Part 01 | 12 | 10-Mar-27 | 23-Mar-27 | 08-Aug-26 | 01-Dec-26 | 0% | 5% | $0.00 | $450.00 | $450.00 | 0 | 30 | 30 | $9,000.00 | $9,000.00 | 195 |
| TAEXSWCL010005 | Manhole Installation with backfilling | 7 | 21-Apr-26 | 28-Apr-26 | 21-Apr-26 A | 28-Apr-26 A | 100% | 100% | $34,300.00 | $34,300.00 | $34,300.00 | 344 | 344 | 344 | $34,300.00 | $34,300.00 | |
| TAEXSWCL0100051 | Manhole Installation with backfilling Part 01 | 10 | 24-Mar-27 | 04-Apr-27 | 28-Jul-26 A | 13-Dec-26 | 0% | 15% | $0.00 | $5,145.00 | $5,145.00 | 0 | 52 | 52 | $34,300.00 | $34,300.00 | 195 |
| TAEXSWCL010006 | Leakage Test | 3 | 05-Apr-27 | 07-Apr-27 | 10-Oct-26 A | 15-Dec-26 | 0% | 40% | $0.00 | $9,374.46 | $9,374.46 | 0 | 38 | 38 | $23,436.15 | $23,436.15 | 195 |
| Storm Networks | | 277 | 02-Feb-26 | 19-Nov-26 | 02-Feb-26 A | 21-Dec-26 | 92.49% | 95.56% | $2,234,564.04 | $2,308,529.55 | $2,308,529.55 | 4890 | 5431 | 5431 | $2,415,914.04 | $2,415,914.04 | 59 |
| TAEXSTCL010001 | Excavation works for Trench & Box Culvert | 10 | 02-Feb-26 | 12-Feb-26 | 02-Feb-26 | 12-Feb-26 A | 100% | 100% | $200,172.19 | $200,172.19 | $200,172.19 | 560 | 560 | 560 | $200,172.19 | $200,172.19 | |
| TAEXSTCL0100011 | Excavation works for Trench & Box Culvert Part 01 | 25 | 16-Jun-26 | 14-Jul-26 | 15-Jul-26 A | 15-Oct-26 | 100% | 85% | $50,043.05 | $42,536.59 | $42,536.59 | 560 | 476 | 476 | $50,043.05 | $50,043.05 | 15 |
| TAEXSTCL010002 | Bedding Works | 2 | 28-Feb-26 | 01-Mar-26 | 28-Feb-26 | 01-Mar-26 A | 100% | 100% | $67,156.22 | $67,156.22 | $67,156.22 | 80 | 80 | 80 | $67,156.22 | $67,156.22 | |
| TAEXSTCL0100021 | Bedding Works Part 01 | 5 | 20-Sep-26 | 24-Sep-26 | 02-Aug-26 | 18-Oct-26 | 100% | 85% | $16,789.06 | $14,270.70 | $14,270.70 | 80 | 68 | 68 | $16,789.06 | $16,789.06 | 78 |
| TAEXSTCL010003 | Install GRP Pipes & Fittings | 10 | 31-Mar-26 | 11-Apr-26 | 31-Mar-26 A | 11-Apr-26 A | 100% | 100% | $301,993.50 | $301,993.50 | $301,993.50 | 360 | 360 | 360 | $301,993.50 | $301,993.50 | |
| TAEXSTCL0100031 | Install GRP Pipes & Fittings Part 01 | 10 | 26-Sep-26 | 06-Oct-26 | 02-Aug-26 | 19-Oct-26 | 100% | 85% | $100,664.50 | $85,564.83 | $85,564.83 | 360 | 306 | 306 | $100,664.50 | $100,664.50 | 78 |
| TAEXSTCL010004 | Backfilling Works for Trench and Boxculvert | 12 | 04-Apr-26 | 16-Apr-26 | 04-Apr-26 A | 16-Apr-26 A | 100% | 100% | $108,975.00 | $108,975.00 | $108,975.00 | 190 | 190 | 190 | $108,975.00 | $108,975.00 | |
| TAEXSTCL0100041 | Backfilling Works for Trench and Boxculvert Part 01 | 12 | 18-Jun-26 | 01-Jul-26 | 02-Aug-26 | 18-Oct-26 | 100% | 50% | $36,325.00 | $18,162.50 | $18,162.50 | 190 | 95 | 95 | $36,325.00 | $36,325.00 | 100 |
| TAEXSTCL010005 | Manhole Installation with backfilling | 1 | 25-Apr-26 | 25-Apr-26 | 25-Apr-26 A | 25-Apr-26 A | 100% | 100% | $26,300.00 | $26,300.00 | $26,300.00 | 782 | 782 | 782 | $26,300.00 | $26,300.00 | |
| TAEXSTCL0100051 | Manhole Installation with backfilling Part 01 | 8 | 20-Oct-26 | 28-Oct-26 | 06-Jun-26 A | 06-Dec-26 | 0% | 85% | $0.00 | $67,065.00 | $67,065.00 | 0 | 665 | 665 | $78,900.00 | $78,900.00 | 59 |
| TAEXSTCL010006 | Install Catch Basin with UPVC Pipes & Fittings | 11 | 29-Oct-26 | 10-Nov-26 | 26-Jul-26 A | 12-Dec-26 | 0% | 55% | $0.00 | $50,187.50 | $50,187.50 | 0 | 121 | 121 | $91,250.00 | $91,250.00 | 59 |
| TAEXSTCL010007 | Leakage Test | 3 | 17-Nov-26 | 19-Nov-26 | 17-Dec-26 | 21-Dec-26 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $11,200.00 | $11,200.00 | 59 |
| TAEXSTCL010008 | Install Box Culvert Part 1 | 2 | 16-Apr-26 | 18-Apr-26 | 16-Apr-26 A | 18-Apr-26 A | 100% | 100% | $843,187.76 | $843,187.76 | $843,187.76 | 928 | 928 | 928 | $843,187.76 | $843,187.76 | |
| TAEXSTCL010009 | Install Box Culvert Part 2 | 14 | 25-Apr-26 | 10-May-26 | 25-Apr-26 A | 10-May-26 A | 100% | 100% | $458,809.87 | $458,809.87 | $458,809.87 | 400 | 400 | 400 | $458,809.87 | $458,809.87 | |
| TAEXSTCL0100091 | Install Box Culvert Part 2 Part 01 | 10 | 03-Jun-26 | 14-Jun-26 | 02-Aug-26 | 30-Aug-26 A | 100% | 100% | $24,147.89 | $24,147.89 | $24,147.89 | 400 | 400 | 400 | $24,147.89 | $24,147.89 | |
| Local Road 06 | | 519 | 18-Dec-25 | 30-Jun-27 | 18-Dec-25 A | 15-Aug-27 | 16.63% | 27.04% | $845,081.75 | $1,374,322.03 | $1,374,322.03 | 3670 | 6509 | 6509 | $5,081,657.76 | $5,081,657.76 | -2 |
| Road Works | | 473 | 18-Dec-25 | 27-Jun-27 | 18-Dec-25 A | 23-Jun-27 | 13.91% | 17.25% | $413,032.79 | $512,432.79 | $512,432.79 | 1734 | 1862 | 1862 | $2,969,950.38 | $2,969,950.38 | 35 |
| TAEXRDCL060000 | Asphalt Milling and Deisposal | 4 | 09-Mar-27 | 13-Mar-27 | 25-Jul-26 A | 26-Jul-26 A | 0% | 100% | $0.00 | $99,400.00 | $99,400.00 | 0 | 128 | 128 | $99,400.00 | $99,400.00 | |
| TAEXRDCL060001 | Road Excavation and Disposal | 24 | 18-Dec-25 | 14-Jan-26 | 18-Dec-25 | 14-Jan-26 A | 100% | 100% | $116,390.00 | $116,390.00 | $116,390.00 | 560 | 560 | 560 | $116,390.00 | $116,390.00 | |
| TAEXRDCL060002 | Backfilling Works for Road | 82 | 28-Feb-26 | 02-Jun-26 | 28-Feb-26 | 02-Jun-26 A | 100% | 100% | $197,305.00 | $197,305.00 | $197,305.00 | 784 | 784 | 784 | $197,305.00 | $197,305.00 | |
| TAEXRDCL060003 | Subgrade Works | 5 | 08-Mar-26 | 12-Mar-26 | 08-Mar-26 A | 12-Mar-26 A | 100% | 100% | $99,337.79 | $99,337.79 | $99,337.79 | 390 | 390 | 390 | $99,337.79 | $99,337.79 | |
| TAEXRDCL0600031 | Subgrade Works Part 01 | 4 | 14-Mar-27 | 17-Mar-27 | 03-Mar-27 | 08-Mar-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $36,741.37 | $36,741.37 | 31 |
| TAEXRDCL060004 | ABC aggregate Base Course Works | 8 | 18-Mar-27 | 27-Mar-27 | 08-Mar-27 | 17-Mar-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $355,786.00 | $355,786.00 | 31 |
| TAEXRDCL060005 | MBC1 layer | 1 | 05-Apr-27 | 05-Apr-27 | 17-Mar-27 | 18-Mar-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $9,874.00 | $9,874.00 | 31 |



TASK filter: All Activities

© Oracle Corporation

| Activity ID | Activity Name | Original Duration | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Actual Total Cost | Earned Value Cost | Planned Value Labor Units | Actual Labor Units | Earned Value Labor Units | Budgeted Total Cost | At Completion Total Cost | Total Float |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| TAEXRDCL060006 | BBC Base Course | 6 | 06-Apr-27 | 12-Apr-27 | 18-Mar-27 | 25-Mar-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $475,686.00 | $475,686.00 | 31 |
| TAEXRDCL060007 | BWC Asphalt Wearing Course with RC | 2 | 23-May-27 | 24-May-27 | 18-May-27 | 20-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $518,119.00 | $518,119.00 | 35 |
| TAEXRDCL060008 | Precast Concret Kerps | 18 | 02-May-27 | 22-May-27 | 27-Apr-27 | 18-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $401,420.00 | $401,420.00 | 4 |
| TAEXRDCL060009 | Precast Interlock Works | 14 | 25-May-27 | 09-Jun-27 | 20-May-27 | 06-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $575,671.22 | $575,671.22 | 35 |
| TAEXRDCL060010 | Stone Paving works | 12 | 10-Jun-27 | 23-Jun-27 | 06-Jun-27 | 20-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $38,120.00 | $38,120.00 | 35 |
| TAEXRDCL060011 | Road Marking | 1 | 24-Jun-27 | 24-Jun-27 | 20-Jun-27 | 21-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $4,100.00 | $4,100.00 | 35 |
| TAEXRDCL060012 | Traffic Sinage | 2 | 26-Jun-27 | 27-Jun-27 | 21-Jun-27 | 23-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $42,000.00 | $42,000.00 | 35 |
| **Electrical Works** | | 81 | 29-Mar-27 | 30-Jun-27 | 12-May-27 | 15-Aug-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $552,024.25 | $552,024.25 | -12 |
| TAEXELCL060001 | Trench Cut off | 10 | 29-Mar-27 | 08-Apr-27 | 12-May-27 | 24-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $27,356.25 | $27,356.25 | -25 |
| TAEXELCL060002 | Drawpit and PVC Pipes Installation | 5 | 10-Apr-27 | 14-Apr-27 | 24-May-27 | 30-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $5,280.00 | $5,280.00 | -19 |
| TAEXELCL060003 | Road Crossing Ducts | 2 | 15-Apr-27 | 17-Apr-27 | 30-May-27 | 01-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $260.00 | $260.00 | -19 |
| TAEXELCL060004 | Trench Backfilling | 14 | 18-Apr-27 | 03-May-27 | 01-Jun-27 | 17-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $14,258.00 | $14,258.00 | -19 |
| TAEXELCL060005 | Cables Pulling | 3 | 26-Jun-27 | 28-Jun-27 | 09-Aug-27 | 12-Aug-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $368,000.00 | $368,000.00 | -19 |
| TAEXELCL060006 | Poles RC Foundation | 4 | 15-Apr-27 | 19-Apr-27 | 30-May-27 | 03-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $12,500.00 | $12,500.00 | 41 |
| TAEXELCL060007 | Earthing cables | 2 | 29-Jun-27 | 30-Jun-27 | 12-Aug-27 | 15-Aug-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $2,320.00 | $2,320.00 | -19 |
| TAEXELCL060008 | Lighting Pole Installation with Luminares | 6 | 20-Apr-27 | 26-Apr-27 | 03-Jun-27 | 10-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $122,050.00 | $122,050.00 | 44 |
| **Telecommunication Works** | | 41 | 09-Mar-27 | 13-Jun-27 | 13-May-27 | 30-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $156,565.00 | $156,565.00 | 27 |
| TAEXTCCL060001 | Trench Cut off | 10 | 09-Mar-27 | 20-Mar-27 | 13-May-27 | 25-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $15,230.00 | $15,230.00 | -12 |
| TAEXTCCL060002 | Drawpit and PVC Pipes Installation | 5 | 20-May-27 | 25-May-27 | 06-Jun-27 | 12-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $100,235.00 | $100,235.00 | -14 |
| TAEXTCCL060003 | Road Crossing Ducts | 2 | 26-May-27 | 27-May-27 | 12-Jun-27 | 14-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $8,600.00 | $8,600.00 | 27 |
| TAEXTCCL060004 | Trench Backfilling | 14 | 29-May-27 | 13-Jun-27 | 14-Jun-27 | 30-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $32,500.00 | $32,500.00 | 27 |
| **CCTV Works** | | 50 | 05-Apr-27 | 01-Jun-27 | 01-May-27 | 28-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $52,061.00 | $52,061.00 | 38 |
| TAEXCCCL060001 | Pipe Installation with manhole | 12 | 05-Apr-27 | 18-Apr-27 | 01-May-27 | 15-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $25,094.00 | $25,094.00 | -9 |
| TAEXCCCL060002 | CCTV Swiches Lighting panels Installation | 13 | 19-Apr-27 | 03-May-27 | 15-May-27 | 30-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $2,578.00 | $2,578.00 | 38 |
| TAEXCCCL060003 | Cable laying and connected with Panels | 10 | 04-May-27 | 15-May-27 | 30-May-27 | 10-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $19,654.00 | $19,654.00 | 38 |
| TAEXCCCL060004 | Pole Installation with IP Outdoor CCTV POE Camera | 15 | 16-May-27 | 01-Jun-27 | 10-Jun-27 | 28-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $4,735.00 | $4,735.00 | 38 |
| **Potable Networks** | | 193 | 07-Oct-26 | 08-Jun-27 | 18-Jul-26 A | 30-Mar-27 | 15.04% | 71.38% | $39,175.00 | $185,902.63 | $185,902.63 | 100 | 640 | 640 | $260,452.92 | $260,452.92 | 110 |
| TAEXPTCL060001 | Excavation works for Trench | 8 | 07-Oct-26 | 15-Oct-26 | 18-Jul-26 A | 28-Oct-26 | 50% | 97% | $39,175.00 | $75,999.50 | $75,999.50 | 100 | 194 | 194 | $78,350.00 | $78,350.00 | 68 |
| TAEXPTCL060002 | Bedding Works | 2 | 17-Oct-26 | 18-Oct-26 | 08-Aug-26 | 10-Nov-26 | 0% | 90% | $0.00 | $20,462.33 | $20,462.33 | 0 | 58 | 58 | $22,735.92 | $22,735.92 | 86 |
| TAEXPTCL060003 | Install Pipes & Fittings | 8 | 10-Mar-27 | 18-Mar-27 | 08-Aug-26 | 11-Jan-27 | 0% | 90% | $0.00 | $70,300.80 | $70,300.80 | 0 | 173 | 173 | $78,112.00 | $78,112.00 | 89 |
| TAEXPTCL060004 | Backfilling Works for Trench | 15 | 20-Mar-27 | 05-Apr-27 | 06-Sep-26 | 20-Jan-27 | 0% | 50% | $0.00 | $14,150.00 | $14,150.00 | 0 | 120 | 120 | $28,300.00 | $28,300.00 | 137 |
| TAEXPTCL060005 | Install Valves with fittings | 4 | 26-Apr-27 | 29-Apr-27 | 27-Sep-26 | 08-Feb-27 | 0% | 20% | $0.00 | $920.00 | $920.00 | 0 | 26 | 26 | $4,600.00 | $4,600.00 | 120 |
| TAEXPTCL060006 | Install fire hydrent | 6 | 19-Apr-27 | 25-Apr-27 | 07-Feb-27 | 14-Feb-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $24,000.00 | $24,000.00 | 89 |
| TAEXPTCL060007 | Valve Chamber works | 16 | 17-May-27 | 03-Jun-27 | 05-Sep-26 | 25-Mar-27 | 0% | 20% | $0.00 | $4,070.00 | $4,070.00 | 0 | 70 | 70 | $20,350.00 | $20,350.00 | 68 |
| TAEXPTCL060008 | Inspection Test | 4 | 05-Jun-27 | 08-Jun-27 | 25-Mar-27 | 30-Mar-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $4,005.00 | $4,005.00 | 110 |
| **TSE Networks** | | 218 | 11-Aug-26 | 13-Jun-27 | 25-Jul-26 A | 18-May-27 | 34.15% | 56.79% | $78,103.34 | $129,889.50 | $129,889.50 | 276 | 970 | 970 | $228,733.34 | $228,733.34 | 75 |
| TAEXTSCL060001 | Excavation works for Trench | 8 | 11-Aug-26 | 19-Aug-26 | 25-Jul-26 A | 09-Nov-26 | 100% | 69% | $72,903.34 | $50,303.30 | $50,303.30 | 212 | 146 | 146 | $72,903.34 | $72,903.34 | 57 |
| TAEXTSCL060002 | Bedding Works | 2 | 20-Aug-26 | 22-Aug-26 | 15-Aug-26 | 10-Nov-26 | 100% | 69% | $5,200.00 | $3,588.00 | $3,588.00 | 64 | 44 | 44 | $5,200.00 | $5,200.00 | 86 |
| TAEXTSCL060003 | Install Pipes & Fittings | 8 | 07-Apr-27 | 15-Apr-27 | 15-Aug-26 | 24-Apr-27 | 0% | 69% | $0.00 | $49,887.00 | $49,887.00 | 0 | 177 | 177 | $72,300.00 | $72,300.00 | 63 |
| TAEXTSCL060004 | Backfilling Works for Trench | 15 | 17-Apr-27 | 03-May-27 | 30-Aug-26 | 28-Apr-27 | 0% | 69% | $0.00 | $17,457.00 | $17,457.00 | 0 | 400 | 400 | $25,300.00 | $25,300.00 | 63 |
| TAEXTSCL060005 | Install Valves with fittings | 4 | 29-Apr-27 | 03-May-27 | 27-Sep-26 | 29-Apr-27 | 0% | 10% | $0.00 | $710.00 | $710.00 | 0 | 13 | 13 | $7,100.00 | $7,100.00 | 62 |
| TAEXTSCL060006 | Valve Chamber works | 16 | 04-May-27 | 22-May-27 | 05-Sep-26 | 17-May-27 | 0% | 10% | $0.00 | $4,025.00 | $4,025.00 | 0 | 79 | 79 | $40,250.00 | $40,250.00 | 75 |
| TAEXTSCL060007 | Inspection Test | 4 | 09-Jun-27 | 13-Jun-27 | 30-Aug-26 | 18-May-27 | 0% | 69% | $0.00 | $3,919.20 | $3,919.20 | 0 | 110 | 110 | $5,680.00 | $5,680.00 | 75 |
| **Sewerage Networks** | | 369 | 21-Dec-25 | 11-Mar-27 | 21-Dec-25 A | 07-Mar-27 | 61.7% | 75.24% | $166,363.26 | $202,878.66 | $202,878.66 | 1196 | 1824 | 1824 | $269,640.23 | $269,640.23 | 125 |
| TAEXSWCL060001 | Excavation works for Trench | 10 | 21-Dec-25 | 31-Dec-25 | 21-Dec-25 | 31-Dec-25 A | 100% | 100% | $54,047.70 | $54,047.70 | $54,047.70 | 364 | 364 | 364 | $54,047.70 | $54,047.70 | |
| TAEXSWCL0600011 | Excavation works for Trench Part 01 | 10 | 28-Jan-27 | 08-Feb-27 | 10-Sep-26 | 13-Sep-26 A | 0% | 100% | $0.00 | $13,511.92 | $13,511.92 | 0 | 364 | 364 | $13,511.92 | $13,511.92 | |
| TAEXSWCL060002 | Bedding Works | 3 | 30-Dec-25 | 01-Jan-26 | 30-Dec-25 | 01-Jan-26 A | 100% | 100% | $21,555.56 | $21,555.56 | $21,555.56 | 80 | 80 | 80 | $21,555.56 | $21,555.56 | |
| TAEXSWCL0600021 | Bedding Works Part 01 | 2 | 09-Feb-27 | 10-Feb-27 | 29-Sep-26 | 21-Oct-26 | 0% | 50% | $0.00 | $2,694.45 | $2,694.45 | 0 | 40 | 40 | $5,388.89 | $5,388.89 | 222 |
| TAEXSWCL060003 | Install GRP Pipes & Fittings | 12 | 03-Jan-26 | 15-Jan-26 | 03-Jan-26 A | 15-Jan-26 A | 100% | 100% | $42,160.00 | $42,160.00 | $42,160.00 | 320 | 320 | 320 | $42,160.00 | $42,160.00 | |
| TAEXSWCL0600031 | Install GRP Pipes & Fittings Part 01 | 5 | 11-Feb-27 | 16-Feb-27 | 01-Oct-26 A | 25-Oct-26 | 0% | 50% | $0.00 | $5,270.00 | $5,270.00 | 0 | 160 | 160 | $10,540.00 | $10,540.00 | 222 |
| TAEXSWCL060004 | Backfilling Works for Trench | 10 | 17-Jan-26 | 27-Jan-26 | 17-Jan-26 A | 27-Jan-26 A | 100% | 100% | $18,000.00 | $18,000.00 | $18,000.00 | 230 | 230 | 230 | $18,000.00 | $18,000.00 | |
| TAEXSWCL0600041 | Backfilling Works for Trench Part 01 | 10 | 23-Feb-27 | 06-Mar-27 | 31-Oct-26 | 11-Nov-26 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $4,500.00 | $4,500.00 | 222 |
| TAEXSWCL060005 | Manhole Installation with backfilling | 4 | 14-Apr-26 | 18-Apr-26 | 14-Apr-26 A | 18-Apr-26 A | 100% | 100% | $30,600.00 | $30,600.00 | $30,600.00 | 202 | 202 | 202 | $30,600.00 | $30,600.00 | |
| TAEXSWCL0600051 | Manhole Installation with backfilling Part 01 | 9 | 24-Feb-27 | 06-Mar-27 | 10-Oct-26 A | 07-Dec-26 | 0% | 20% | $0.00 | $9,180.00 | $9,180.00 | 0 | 40 | 40 | $45,900.00 | $45,900.00 | 199 |



TASK filter: All Activities

© Oracle Corporation

| Activity ID | Activity Name | Original Duration | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Actual Total Cost | Earned Value Cost | Planned Value Labor Units | Actual Labor Units | Earned Value Labor Units | Budgeted Total Cost | At Completion Total Cost | Total Float |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| TAEXSWCL060006 | Leakage Test | 3 | 09-Mar-27 | 11-Mar-27 | 16-Jul-26 A | 07-Mar-27 | 0% | 25% | $0.00 | $5,859.04 | $5,859.04 | 0 | 24 | 24 | $23,436.16 | $23,436.16 | 125 |
| **Storm Networks** | | 169 | 15-Jul-26 | 08-Mar-27 | 18-Jul-26 A | 03-Mar-27 | 25.06% | 57.95% | $148,407.36 | $343,218.44 | $343,218.44 | 364 | 1213 | 1213 | $592,230.64 | $592,230.64 | 31 |
| TAEXSTCL060001 | Excavation works for Trench | 21 | 15-Jul-26 | 08-Aug-26 | 18-Jul-26 A | 18-Oct-26 | 100% | 94% | $148,407.36 | $139,502.92 | $139,502.92 | 364 | 342 | 342 | $148,407.36 | $148,407.36 | 15 |
| TAEXSTCL060002 | Bedding Works | 3 | 19-Oct-26 | 21-Oct-26 | 25-Jul-26 A | 11-Nov-26 | 0% | 80% | $0.00 | $67,156.22 | $67,156.22 | 0 | 64 | 64 | $83,945.28 | $83,945.28 | 86 |
| TAEXSTCL060003 | Install GRP Pipes & Fittings | 10 | 22-Oct-26 | 02-Nov-26 | 26-Jul-26 A | 12-Nov-26 | 0% | 85% | $0.00 | $44,759.30 | $44,759.30 | 0 | 272 | 272 | $52,658.00 | $52,658.00 | 86 |
| TAEXSTCL060004 | Backfilling Works for Trench | 15 | 03-Nov-26 | 19-Nov-26 | 11-Aug-26 | 30-Nov-26 | 0% | 30% | $0.00 | $28,680.00 | $28,680.00 | 0 | 65 | 65 | $95,600.00 | $95,600.00 | 86 |
| TAEXSTCL060005 | Manhole Installation with backfilling | 14 | 16-Nov-26 | 01-Dec-26 | 28-Jul-26 A | 12-Dec-26 | 0% | 60% | $0.00 | $63,120.00 | $63,120.00 | 0 | 469 | 469 | $105,200.00 | $105,200.00 | 86 |
| TAEXSTCL060006 | Install Catch Basin with UPVC Pipes & Fittings | 12 | 20-Feb-27 | 04-Mar-27 | 14-Feb-27 | 28-Feb-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $95,220.00 | $95,220.00 | 31 |
| TAEXSTCL060007 | Leakage Test | 3 | 06-Mar-27 | 08-Mar-27 | 28-Feb-27 | 03-Mar-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $11,200.00 | $11,200.00 | 31 |
| **Local Road 07** | | 492 | 21-Jan-26 | 01-Aug-27 | 21-Jan-26 A | 17-Aug-27 | 21.29% | 22.91% | $1,254,277.82 | $1,349,407.56 | $1,349,407.56 | 5422 | 5305 | 5305 | $5,890,150.17 | $5,890,150.17 | -5 |
| **Road Works** | | 474 | 21-Jan-26 | 01-Aug-27 | 21-Jan-26 A | 28-Jul-27 | 5.67% | 5.67% | $193,786.16 | $193,786.16 | $193,786.16 | 1734 | 1734 | 1734 | $3,418,038.16 | $3,418,038.16 | 5 |
| TAEXRDCL070001 | Road Excavation and Disposal | 8 | 21-Jan-26 | 29-Jan-26 | 21-Jan-26 A | 29-Jan-26 A | 100% | 100% | $93,112.00 | $93,112.00 | $93,112.00 | 560 | 560 | 560 | $93,112.00 | $93,112.00 | |
| TAEXRDCL070002 | Backfilling Works for Road | 66 | 25-Jan-26 | 11-Apr-26 | 25-Jan-26 A | 11-Apr-26 A | 100% | 100% | $55,026.00 | $55,026.00 | $55,026.00 | 784 | 784 | 784 | $55,026.00 | $55,026.00 | |
| TAEXRDCL070003 | Subgrade Works | 54 | 08-Feb-26 | 11-Apr-26 | 08-Feb-26 | 11-Apr-26 A | 100% | 100% | $45,648.16 | $45,648.16 | $45,648.16 | 390 | 390 | 390 | $45,648.16 | $45,648.16 | |
| TAEXRDCL070004 | ABC aggregate Base Course Works | 3 | 11-Apr-27 | 13-Apr-27 | 05-Apr-27 | 08-Apr-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $266,839.00 | $266,839.00 | 27 |
| TAEXRDCL070005 | MBC1 layer | 1 | 14-Apr-27 | 14-Apr-27 | 08-Apr-27 | 10-Apr-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $2,458.00 | $2,458.00 | 27 |
| TAEXRDCL070006 | BBC Base Course | 2 | 15-Apr-27 | 17-Apr-27 | 10-Apr-27 | 12-Apr-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $1,004,278.00 | $1,004,278.00 | 27 |
| TAEXRDCL070007 | BWC Asphalt Wearing Course with RC | 1 | 13-Jun-27 | 13-Jun-27 | 08-Jun-27 | 09-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $811,511.00 | $811,511.00 | 5 |
| TAEXRDCL070008 | Precast Concret Kerps | 18 | 23-May-27 | 12-Jun-27 | 18-May-27 | 08-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $345,659.00 | $345,659.00 | 4 |
| TAEXRDCL070009 | Precast Interlock Works | 16 | 23-Jun-27 | 11-Jul-27 | 19-Jun-27 | 07-Jul-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $712,407.00 | $712,407.00 | 5 |
| TAEXRDCL070010 | Stone Paving works | 15 | 12-Jul-27 | 28-Jul-27 | 07-Jul-27 | 25-Jul-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $35,000.00 | $35,000.00 | 5 |
| TAEXRDCL070011 | Road Marking | 1 | 29-Jul-27 | 29-Jul-27 | 25-Jul-27 | 26-Jul-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $4,100.00 | $4,100.00 | 5 |
| TAEXRDCL070012 | Traffic Sinage | 2 | 31-Jul-27 | 01-Aug-27 | 26-Jul-27 | 28-Jul-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $42,000.00 | $42,000.00 | 5 |
| **Electrical Works** | | 73 | 10-Apr-27 | 03-Jul-27 | 24-May-27 | 17-Aug-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $516,856.25 | $516,856.25 | -14 |
| TAEXELCL070001 | Trench Cut off | 12 | 10-Apr-27 | 22-Apr-27 | 24-May-27 | 07-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $30,176.25 | $30,176.25 | -25 |
| TAEXELCL070002 | Drawpit and PVC Pipes Installation | 8 | 24-Apr-27 | 02-May-27 | 07-Jun-27 | 16-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $4,560.00 | $4,560.00 | 17 |
| TAEXELCL070003 | Road Crossing Ducts | 2 | 03-May-27 | 04-May-27 | 16-Jun-27 | 19-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $260.00 | $260.00 | 17 |
| TAEXELCL070004 | Trench Backfilling | 10 | 05-May-27 | 16-May-27 | 19-Jun-27 | 30-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $10,530.00 | $10,530.00 | 17 |
| TAEXELCL070005 | Cables Pulling | 3 | 17-May-27 | 19-May-27 | 30-Jun-27 | 04-Jul-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $368,000.00 | $368,000.00 | 17 |
| TAEXELCL070006 | Poles RC Foundation | 3 | 03-May-27 | 05-May-27 | 16-Jun-27 | 20-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $9,510.00 | $9,510.00 | 29 |
| TAEXELCL070007 | Earthing cables | 2 | 01-Jul-27 | 03-Jul-27 | 15-Aug-27 | 17-Aug-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $2,320.00 | $2,320.00 | -19 |
| TAEXELCL070008 | Lighting Pole Installation with Luminares | 5 | 06-May-27 | 11-May-27 | 20-Jun-27 | 26-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $91,500.00 | $91,500.00 | 31 |
| **Telecommunication Works** | | 31 | 21-Mar-27 | 13-Jun-27 | 25-May-27 | 30-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $124,780.00 | $124,780.00 | 27 |
| TAEXTCCL070001 | Trench Cut off | 6 | 21-Mar-27 | 27-Mar-27 | 25-May-27 | 01-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $9,500.00 | $9,500.00 | -12 |
| TAEXTCCL070002 | Drawpit and PVC Pipes Installation | 4 | 26-May-27 | 30-May-27 | 12-Jun-27 | 16-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $80,250.00 | $80,250.00 | -14 |
| TAEXTCCL070003 | Road Crossing Ducts | 2 | 31-May-27 | 01-Jun-27 | 16-Jun-27 | 19-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $8,600.00 | $8,600.00 | 27 |
| TAEXTCCL070004 | Trench Backfilling | 10 | 02-Jun-27 | 13-Jun-27 | 19-Jun-27 | 30-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $26,430.00 | $26,430.00 | 27 |
| **CCTV Works** | | 44 | 19-Apr-27 | 08-Jun-27 | 15-May-27 | 05-Jul-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $50,414.00 | $50,414.00 | 32 |
| TAEXCCCL070001 | Pipe Installation with manhole | 9 | 19-Apr-27 | 28-Apr-27 | 15-May-27 | 25-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $23,962.00 | $23,962.00 | -9 |
| TAEXCCCL070002 | CCTV Swiches Lighting panels Installation | 12 | 29-Apr-27 | 12-May-27 | 25-May-27 | 08-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $2,264.00 | $2,264.00 | 32 |
| TAEXCCCL070003 | Cable laying and connected with Panels | 10 | 13-May-27 | 24-May-27 | 08-Jun-27 | 20-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $19,654.00 | $19,654.00 | 32 |
| TAEXCCCL070004 | Pole Installation with IP Outdoor CCTV POE Camera | 13 | 25-May-27 | 08-Jun-27 | 20-Jun-27 | 05-Jul-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $4,534.00 | $4,534.00 | 32 |
| **Potable Networks** | | 307 | 22-Apr-26 | 24-Jun-27 | 22-Apr-26 A | 15-Apr-27 | 33.59% | 46.14% | $80,045.54 | $109,959.22 | $109,959.22 | 394 | 424 | 424 | $238,312.54 | $238,312.54 | 96 |
| TAEXPTCL070001 | Excavation works for Trench | 4 | 22-Apr-26 | 26-Apr-26 | 22-Apr-26 A | 26-Apr-26 A | 100% | 100% | $54,444.14 | $54,444.14 | $54,444.14 | 165 | 165 | 165 | $54,444.14 | $54,444.14 | |
| TAEXPTCL0700011 | Excavation works for Trench Part 01 | 4 | 21-Sep-26 | 24-Sep-26 | 12-Oct-26 | 17-Oct-26 | 100% | 0% | $2,865.48 | $0.00 | $0.00 | 165 | 0 | 0 | $2,865.48 | $2,865.48 | 10 |
| TAEXPTCL070002 | Bedding Works | 2 | 26-Sep-26 | 27-Sep-26 | 29-Jun-26 A | 18-Oct-26 | 100% | 44% | $22,735.92 | $10,003.80 | $10,003.80 | 64 | 28 | 28 | $22,735.92 | $22,735.92 | 162 |
| TAEXPTCL070003 | Install Pipes & Fittings | 8 | 20-Mar-27 | 28-Mar-27 | 30-Jun-26 A | 17-Jan-27 | 0% | 44% | $0.00 | $34,369.28 | $34,369.28 | 0 | 85 | 84 | $78,112.00 | $78,112.00 | 89 |
| TAEXPTCL070004 | Backfilling Works for Trench | 13 | 29-Mar-27 | 12-Apr-27 | 30-Aug-26 | 25-Jan-27 | 0% | 44% | $0.00 | $9,702.00 | $9,702.00 | 0 | 128 | 128 | $22,050.00 | $22,050.00 | 120 |
| TAEXPTCL070005 | Install Valves with fittings | 4 | 08-Apr-27 | 12-Apr-27 | 27-Sep-26 | 25-Jan-27 | 0% | 15% | $0.00 | $1,440.00 | $1,440.00 | 0 | 19 | 19 | $9,600.00 | $9,600.00 | 120 |
| TAEXPTCL070006 | Install fire hydrent | 5 | 29-Mar-27 | 03-Apr-27 | 17-Jan-27 | 23-Jan-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $22,400.00 | $22,400.00 | 89 |
| TAEXPTCL070007 | Valve Chamber works | 14 | 05-Jun-27 | 20-Jun-27 | 25-Mar-27 | 11-Apr-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $22,100.00 | $22,100.00 | 68 |
| TAEXPTCL070008 | Inspection Test | 4 | 21-Jun-27 | 24-Jun-27 | 11-Apr-27 | 15-Apr-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $4,005.00 | $4,005.00 | 96 |
| **TSE Networks** | | 367 | 23-Mar-26 | 02-Jun-27 | 23-Mar-26 A | 25-May-27 | 64.91% | 60.4% | $141,028.34 | $131,225.51 | $131,225.51 | 1175 | 1135 | 1135 | $217,273.34 | $217,273.34 | 62 |



TASK filter: All Activities

© Oracle Corporation

| Activity ID | Activity Name | Original Duration | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Actual Total Cost | Earned Value Cost | Planned Value Labor Units | Actual Labor Units | Earned Value Labor Units | Budgeted Total Cost | At Completion Total Cost | Total Float |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| TAEXTSCL070001 | Excavation works for Trench | 4 | 23-Mar-26 | 26-Mar-26 | 23-Mar-26 A | 27-Mar-26 A | 100% | 100% | $50,027.51 | $50,027.51 | $50,027.51 | 176 | 176 | 176 | $50,027.51 | $50,027.51 | |
| TAEXTSCL0700011 | Excavation works for Trench Part 01 | 4 | 21-Jun-26 | 24-Jun-26 | 15-Oct-26 | 20-Oct-26 | 100% | 0% | $16,675.83 | $0.00 | $0.00 | 176 | 0 | 0 | $16,675.83 | $16,675.83 | 12 |
| TAEXTSCL070002 | Bedding Works | 1 | 15-Apr-26 | 15-Apr-26 | 15-Apr-26 A | 15-Apr-26 A | 100% | 100% | $3,375.00 | $3,375.00 | $3,375.00 | 64 | 64 | 64 | $3,375.00 | $3,375.00 | |
| TAEXTSCL0700021 | Bedding Works Part 01 | 1 | 17-Jan-27 | 17-Jan-27 | 20-Oct-26 | 21-Oct-26 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $1,125.00 | $1,125.00 | 171 |
| TAEXTSCL070003 | Install Pipes & Fittings | 5 | 15-Apr-26 | 20-Apr-26 | 15-Apr-26 A | 20-Apr-26 A | 100% | 100% | $54,225.00 | $54,225.00 | $54,225.00 | 256 | 256 | 256 | $54,225.00 | $54,225.00 | |
| TAEXTSCL0700031 | Install Pipes & Fittings Part 01 | 5 | 18-Jan-27 | 23-Jan-27 | 21-Oct-26 | 27-Oct-26 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $18,075.00 | $18,075.00 | 171 |
| TAEXTSCL070004 | Backfilling Works for Trench | 9 | 21-Apr-26 | 30-Apr-26 | 21-Apr-26 A | 30-Apr-26 A | 100% | 100% | $16,725.00 | $16,725.00 | $16,725.00 | 503 | 503 | 503 | $16,725.00 | $16,725.00 | |
| TAEXTSCL0700041 | Backfilling Works for Trench Part 01 | 8 | 24-Jan-27 | 01-Feb-27 | 27-Oct-26 | 05-Nov-26 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $5,575.00 | $5,575.00 | 182 |
| TAEXTSCL070005 | Install Valves with fittings | 4 | 08-May-27 | 11-May-27 | 27-Sep-26 | 05-May-27 | 0% | 15% | $0.00 | $1,080.00 | $1,080.00 | 0 | 19 | 19 | $7,200.00 | $7,200.00 | 62 |
| TAEXTSCL070006 | Valve Chamber works | 15 | 12-May-27 | 29-May-27 | 27-Sep-26 | 20-May-27 | 0% | 15% | $0.00 | $5,793.00 | $5,793.00 | 0 | 117 | 117 | $38,620.00 | $38,620.00 | 62 |
| TAEXTSCL070007 | Inspection Test | 4 | 30-May-27 | 02-Jun-27 | 20-May-27 | 25-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $5,650.00 | $5,650.00 | 62 |
| **Sewerage Networks** | | 89 | 15-Dec-26 | 02-Mar-27 | 09-Jun-26 A | 03-Dec-26 | 0% | 70.4% | $0.00 | $252,564.45 | $252,564.45 | 0 | 825 | 825 | $358,750.60 | $358,750.60 | 204 |
| TAEXSWCL070001 | Excavation works for Trench | 28 | 15-Dec-26 | 16-Jan-27 | 09-Jun-26 A | 10-Oct-26 A | 0% | 100% | $0.00 | $64,670.00 | $64,670.00 | 0 | 308 | 308 | $64,670.00 | $64,670.00 | |
| TAEXSWCL070002 | Bedding Works | 3 | 17-Jan-27 | 19-Jan-27 | 29-Aug-26 | 10-Oct-26 A | 0% | 100% | $0.00 | $26,944.45 | $26,944.45 | 0 | 80 | 80 | $26,944.45 | $26,944.45 | |
| TAEXSWCL070003 | Install GRP Pipes & Fittings | 8 | 20-Jan-27 | 28-Jan-27 | 30-Aug-26 | 21-Oct-26 | 0% | 95% | $0.00 | $93,765.00 | $93,765.00 | 0 | 228 | 228 | $98,700.00 | $98,700.00 | 214 |
| TAEXSWCL070004 | Backfilling Works for Trench | 14 | 31-Jan-27 | 15-Feb-27 | 22-Oct-26 | 08-Nov-26 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $70,350.00 | $70,350.00 | 214 |
| TAEXSWCL070005 | Manhole Installation with backfilling | 12 | 14-Feb-27 | 27-Feb-27 | 10-Sep-26 | 30-Nov-26 | 0% | 90% | $0.00 | $67,185.00 | $67,185.00 | 0 | 209 | 209 | $74,650.00 | $74,650.00 | 204 |
| TAEXSWCL070006 | Leakage Test | 3 | 28-Feb-27 | 02-Mar-27 | 30-Nov-26 | 03-Dec-26 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $23,436.15 | $23,436.15 | 204 |
| **Storm Networks** | | 316 | 15-Feb-26 | 22-Feb-27 | 15-Feb-26 A | 17-Feb-27 | 86.92% | 68.54% | $839,417.78 | $661,872.22 | $661,872.22 | 2119 | 1187 | 1187 | $965,725.28 | $965,725.28 | 27 |
| TAEXSTCL070001 | Excavation works for Trench | 6 | 15-Feb-26 | 21-Feb-26 | 15-Feb-26 | 21-Feb-26 A | 100% | 100% | $150,896.00 | $150,896.00 | $150,896.00 | 304 | 304 | 304 | $150,896.00 | $150,896.00 | |
| TAEXSTCL0700011 | Excavation works for Trench Part 01 | 4 | 15-Aug-26 | 18-Aug-26 | 18-Oct-26 | 22-Oct-26 | 100% | 0% | $37,724.00 | $0.00 | $0.00 | 304 | 0 | 0 | $37,724.00 | $37,724.00 | 15 |
| TAEXSTCL070002 | Bedding Works | 1 | 05-Mar-26 | 05-Mar-26 | 05-Mar-26 A | 06-Mar-26 A | 100% | 100% | $67,156.22 | $67,156.22 | $67,156.22 | 80 | 80 | 80 | $67,156.22 | $67,156.22 | |
| TAEXSTCL0700021 | Bedding Works Part 01 | 1 | 19-Aug-26 | 19-Aug-26 | 22-Oct-26 | 24-Oct-26 | 100% | 0% | $16,789.06 | $0.00 | $0.00 | 80 | 0 | 0 | $16,789.06 | $16,789.06 | 84 |
| TAEXSTCL070003 | Install GRP Pipes & Fittings | 6 | 14-Mar-26 | 19-Mar-26 | 14-Mar-26 A | 19-Mar-26 A | 100% | 100% | $223,972.50 | $223,972.50 | $223,972.50 | 240 | 240 | 240 | $223,972.50 | $223,972.50 | |
| TAEXSTCL0700031 | Install GRP Pipes & Fittings Part 01 | 5 | 20-Aug-26 | 25-Aug-26 | 24-Oct-26 | 29-Oct-26 | 100% | 0% | $74,657.50 | $0.00 | $0.00 | 240 | 0 | 0 | $74,657.50 | $74,657.50 | 84 |
| TAEXSTCL070004 | Backfilling Works for Trench | 10 | 04-Apr-26 | 14-Apr-26 | 04-Apr-26 A | 14-Apr-26 A | 100% | 100% | $145,125.00 | $145,125.00 | $145,125.00 | 308 | 308 | 308 | $145,125.00 | $145,125.00 | |
| TAEXSTCL0700041 | Backfilling Works for Trench Part 01 | 8 | 03-Sep-26 | 12-Sep-26 | 07-Nov-26 | 16-Nov-26 | 100% | 0% | $48,375.00 | $0.00 | $0.00 | 308 | 0 | 0 | $48,375.00 | $48,375.00 | 84 |
| TAEXSTCL070005 | Manhole Installation with backfilling | 10 | 12-Apr-26 | 22-Apr-26 | 12-Apr-26 A | 22-Apr-26 A | 100% | 100% | $74,722.50 | $74,722.50 | $74,722.50 | 255 | 255 | 255 | $74,722.50 | $74,722.50 | |
| TAEXSTCL0700051 | Manhole Installation with backfilling Part 01 | 5 | 20-Oct-26 | 25-Oct-26 | 05-Dec-26 | 10-Dec-26 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $24,907.50 | $24,907.50 | 73 |
| TAEXSTCL070006 | Install Catch Basin with UPVC Pipes & Fittings | 10 | 08-Feb-27 | 18-Feb-27 | 02-Feb-27 | 14-Feb-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $90,200.00 | $90,200.00 | 27 |
| TAEXSTCL070007 | Leakage Test | 3 | 20-Feb-27 | 22-Feb-27 | 14-Feb-27 | 17-Feb-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $11,200.00 | $11,200.00 | 27 |
| **Local Road 08** | | 502 | 12-Jan-26 | 31-Jul-27 | 12-Jan-26 A | 19-Aug-27 | 23.1% | 31% | $1,190,327.18 | $1,597,285.79 | $1,597,285.79 | 6440 | 8076 | 8076 | $5,152,236.17 | $5,152,236.17 | -7 |
| **Road Works** | | 481 | 12-Jan-26 | 31-Jul-27 | 12-Jan-26 A | 27-Jul-27 | 11.91% | 15.15% | $364,786.28 | $464,186.28 | $464,186.28 | 2544 | 2672 | 2672 | $3,063,374.16 | $3,063,374.16 | 6 |
| TAEXRDCL080000 | Asphalt Milling and Deisposal | 4 | 14-Mar-27 | 17-Mar-27 | 25-Jul-26 A | 26-Jul-26 A | 0% | 100% | $0.00 | $99,400.00 | $99,400.00 | 0 | 128 | 128 | $99,400.00 | $99,400.00 | |
| TAEXRDCL080001 | Road Excavation and Disposal | 8 | 12-Jan-26 | 20-Jan-26 | 12-Jan-26 A | 20-Jan-26 A | 100% | 100% | $115,226.10 | $115,226.10 | $115,226.10 | 560 | 560 | 560 | $115,226.10 | $115,226.10 | |
| TAEXRDCL0800011 | Road Excavation and Disposal Part 01 | 5 | 18-Mar-27 | 23-Mar-27 | 03-Mar-27 | 09-Mar-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $1,163.90 | $1,163.90 | 36 |
| TAEXRDCL080002 | Backfilling Works for Road | 8 | 29-Jan-26 | 07-Feb-26 | 29-Jan-26 A | 07-Feb-26 A | 100% | 100% | $181,520.60 | $181,520.60 | $181,520.60 | 784 | 784 | 784 | $181,520.60 | $181,520.60 | |
| TAEXRDCL0800021 | Backfilling Works for Road Part 01 | 7 | 24-Mar-27 | 31-Mar-27 | 09-Mar-27 | 17-Mar-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $15,784.40 | $15,784.40 | 36 |
| TAEXRDCL080003 | Subgrade Works | 4 | 08-Feb-26 | 11-Feb-26 | 08-Feb-26 | 11-Feb-26 A | 100% | 100% | $68,039.58 | $68,039.58 | $68,039.58 | 1200 | 1200 | 1200 | $68,039.58 | $68,039.58 | |
| TAEXRDCL0800031 | Subgrade Works Part 01 | 4 | 01-Apr-27 | 05-Apr-27 | 17-Mar-27 | 22-Mar-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $68,039.58 | $68,039.58 | 36 |
| TAEXRDCL080004 | ABC aggregate Base Course Works | 4 | 06-Apr-27 | 10-Apr-27 | 22-Mar-27 | 27-Mar-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $655,786.00 | $655,786.00 | 36 |
| TAEXRDCL080005 | MBC1 layer | 1 | 11-Apr-27 | 11-Apr-27 | 27-Mar-27 | 28-Mar-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $9,832.00 | $9,832.00 | 36 |
| TAEXRDCL080006 | BBC Base Course | 4 | 12-Apr-27 | 15-Apr-27 | 28-Mar-27 | 01-Apr-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $1,075,760.00 | $1,075,760.00 | 36 |
| TAEXRDCL080007 | BWC Asphalt Wearing Course with RC | 1 | 29-Jun-27 | 29-Jun-27 | 24-Jun-27 | 26-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $111,511.00 | $111,511.00 | 6 |
| TAEXRDCL080008 | Precast Concret Kerps | 14 | 13-Jun-27 | 28-Jun-27 | 08-Jun-27 | 24-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $401,420.00 | $401,420.00 | 4 |
| TAEXRDCL080009 | Precast Interlock Works | 17 | 30-Jun-27 | 19-Jul-27 | 26-Jun-27 | 15-Jul-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $175,671.00 | $175,671.00 | 6 |
| TAEXRDCL080010 | Stone Paving works | 7 | 20-Jul-27 | 27-Jul-27 | 15-Jul-27 | 24-Jul-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $38,120.00 | $38,120.00 | 6 |
| TAEXRDCL080011 | Road Marking | 1 | 28-Jul-27 | 28-Jul-27 | 24-Jul-27 | 25-Jul-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $4,100.00 | $4,100.00 | 6 |
| TAEXRDCL080012 | Traffic Sinage | 2 | 29-Jul-27 | 31-Jul-27 | 25-Jul-27 | 27-Jul-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $42,000.00 | $42,000.00 | 6 |
| **Electrical Works** | | 63 | 24-Apr-27 | 05-Jul-27 | 01-Sep-26 A | 19-Aug-27 | 0% | 22.06% | $0.00 | $80,000.00 | $80,000.00 | 0 | 80 | 80 | $362,566.25 | $362,566.25 | -9 |
| TAEXELCL080001 | Trench Cut off | 10 | 24-Apr-27 | 04-May-27 | 07-Jun-27 | 19-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $27,926.25 | $27,926.25 | -25 |
| TAEXELCL080002 | Drawpit and PVC Pipes Installation | 5 | 05-May-27 | 10-May-27 | 19-Jun-27 | 24-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $5,280.00 | $5,280.00 | 8 |
| TAEXELCL080003 | Road Crossing Ducts | 2 | 11-May-27 | 12-May-27 | 24-Jun-27 | 27-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $260.00 | $260.00 | 8 |
| TAEXELCL080004 | Trench Backfilling | 14 | 13-May-27 | 29-May-27 | 27-Jun-27 | 13-Jul-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $14,230.00 | $14,230.00 | 8 |
| TAEXELCL080005 | Cables Pulling | 3 | 30-May-27 | 01-Jun-27 | 13-Jul-27 | 17-Jul-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $168,000.00 | $168,000.00 | 8 |





© Oracle Corporation

| Activity ID | Activity Name | Original Duration | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Actual Total Cost | Earned Value Cost | Planned Value Labor Units | Actual Labor Units | Earned Value Labor Units | Budgeted Total Cost | At Completion Total Cost | Total Float |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| TAEXELCL080006 | Poles RC Foundation | 4 | 11-May-27 | 15-May-27 | 24-Jun-27 | 29-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $12,500.00 | $12,500.00 | 22 |
| TAEXELCL080007 | Earthing cables | 2 | 04-Jul-27 | 05-Jul-27 | 17-Aug-27 | 19-Aug-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $2,320.00 | $2,320.00 | -19 |
| TAEXELCL080008 | Lighting Pole Installation with Luminares | 6 | 16-May-27 | 22-May-27 | 29-Jun-27 | 06-Jul-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $52,050.00 | $52,050.00 | 22 |
| TAEXELCL080009 | Install Substation & RMU | 9 | 02-Jun-27 | 12-Jun-27 | 01-Sep-26 | 02-Sep-26 A | 0% | 100% | $0.00 | $80,000.00 | $80,000.00 | 0 | 80 | 80 | $80,000.00 | $80,000.00 | |
| **Telecommunication Works** | | 34 | 28-Mar-27 | 23-Jun-27 | 01-Jun-27 | 11-Jul-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $156,215.00 | $156,215.00 | 18 |
| TAEXTCCL080001 | Trench Cut off | 10 | 28-Mar-27 | 07-Apr-27 | 01-Jun-27 | 13-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $15,230.00 | $15,230.00 | -12 |
| TAEXTCCL080002 | Drawpit and PVC Pipes Installation | 5 | 31-May-27 | 05-Jun-27 | 16-Jun-27 | 22-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $100,235.00 | $100,235.00 | -14 |
| TAEXTCCL080003 | Road Crossing Ducts | 2 | 06-Jun-27 | 07-Jun-27 | 22-Jun-27 | 24-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $8,600.00 | $8,600.00 | 18 |
| TAEXTCCL080004 | Trench Backfilling | 14 | 08-Jun-27 | 23-Jun-27 | 24-Jun-27 | 11-Jul-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $32,150.00 | $32,150.00 | 18 |
| **CCTV Works** | | 46 | 29-Apr-27 | 21-Jun-27 | 25-May-27 | 18-Jul-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $52,061.00 | $52,061.00 | 21 |
| TAEXCCCL080001 | Pipe Installation with manhole | 8 | 29-Apr-27 | 08-May-27 | 25-May-27 | 03-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $25,094.00 | $25,094.00 | -9 |
| TAEXCCCL080002 | CCTV Swiches Lighting panels Installation | 13 | 09-May-27 | 23-May-27 | 03-Jun-27 | 19-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $2,578.00 | $2,578.00 | 21 |
| TAEXCCCL080003 | Cable laying and connected with Panels | 10 | 24-May-27 | 03-Jun-27 | 19-Jun-27 | 30-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $19,654.00 | $19,654.00 | 21 |
| TAEXCCCL080004 | Pole Installation with IP Outdoor CCTV POE Camera | 15 | 05-Jun-27 | 21-Jun-27 | 30-Jun-27 | 18-Jul-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $4,735.00 | $4,735.00 | 21 |
| **Potable Networks** | | 198 | 17-Oct-26 | 13-Jul-27 | 23-Aug-26 A | 29-Apr-27 | 0% | 43.28% | $0.00 | $108,709.47 | $108,709.47 | 0 | 390 | 390 | $251,192.54 | $251,192.54 | 79 |
| TAEXPTCL080001 | Excavation works for Trench | 8 | 17-Oct-26 | 25-Oct-26 | 23-Aug-26 | 31-Oct-26 | 0% | 75% | $0.00 | $38,594.71 | $38,594.71 | 0 | 158 | 158 | $51,459.62 | $51,459.62 | 68 |
| TAEXPTCL080002 | Bedding Works | 2 | 26-Oct-26 | 27-Oct-26 | 26-Sep-26 | 01-Nov-26 | 0% | 60% | $0.00 | $13,641.55 | $13,641.55 | 0 | 38 | 38 | $22,735.92 | $22,735.92 | 165 |
| TAEXPTCL080003 | Install Pipes & Fittings | 8 | 29-Mar-27 | 06-Apr-27 | 26-Sep-26 | 20-Jan-27 | 0% | 60% | $0.00 | $46,867.20 | $46,867.20 | 0 | 115 | 115 | $78,112.00 | $78,112.00 | 125 |
| TAEXPTCL080004 | Backfilling Works for Trench | 15 | 07-Apr-27 | 24-Apr-27 | 20-Jan-27 | 07-Feb-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $28,350.00 | $28,350.00 | 125 |
| TAEXPTCL080005 | Install Valves with fittings | 4 | 01-May-27 | 04-May-27 | 08-Feb-27 | 13-Feb-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $12,500.00 | $12,500.00 | 120 |
| TAEXPTCL080006 | Install fire hydrent | 6 | 26-Apr-27 | 02-May-27 | 27-Sep-26 | 20-Feb-27 | 0% | 15% | $0.00 | $3,600.00 | $3,600.00 | 0 | 22 | 22 | $24,000.00 | $24,000.00 | 110 |
| TAEXPTCL080007 | Valve Chamber works | 16 | 21-Jun-27 | 08-Jul-27 | 27-Sep-26 | 25-Apr-27 | 0% | 20% | $0.00 | $6,006.00 | $6,006.00 | 0 | 57 | 57 | $30,030.00 | $30,030.00 | 68 |
| TAEXPTCL080008 | Inspection Test | 4 | 10-Jul-27 | 13-Jul-27 | 25-Apr-27 | 29-Apr-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $4,005.00 | $4,005.00 | 79 |
| **TSE Networks** | | 183 | 20-Aug-26 | 18-Jul-27 | 04-Aug-26 A | 04-May-27 | 31.85% | 22.21% | $72,903.34 | $50,852.00 | $50,852.00 | 208 | 261 | 261 | $228,923.34 | $228,923.34 | 79 |
| TAEXTSCL080001 | Excavation works for Trench | 8 | 20-Aug-26 | 29-Aug-26 | 04-Aug-26 | 14-Nov-26 | 100% | 60% | $72,903.34 | $43,742.00 | $43,742.00 | 208 | 125 | 125 | $72,903.34 | $72,903.34 | 57 |
| TAEXTSCL080002 | Bedding Works | 2 | 28-Oct-26 | 29-Oct-26 | 14-Nov-26 | 16-Nov-26 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $5,600.00 | $5,600.00 | 154 |
| TAEXTSCL080003 | Install Pipes & Fittings | 8 | 24-Jan-27 | 01-Feb-27 | 16-Nov-26 | 25-Nov-26 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $72,300.00 | $72,300.00 | 154 |
| TAEXTSCL080004 | Backfilling Works for Trench | 15 | 02-Feb-27 | 18-Feb-27 | 25-Nov-26 | 13-Dec-26 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $25,300.00 | $25,300.00 | 184 |
| TAEXTSCL080005 | Install Valves with fittings | 4 | 15-Feb-27 | 18-Feb-27 | 27-Sep-26 | 13-Dec-26 | 0% | 15% | $0.00 | $1,072.50 | $1,072.50 | 0 | 19 | 19 | $7,150.00 | $7,150.00 | 184 |
| TAEXTSCL080006 | Valve Chamber works | 16 | 20-Feb-27 | 09-Mar-27 | 27-Sep-26 | 28-Dec-26 | 0% | 15% | $0.00 | $6,037.50 | $6,037.50 | 0 | 117 | 117 | $40,250.00 | $40,250.00 | 184 |
| TAEXTSCL080007 | Inspection Test | 4 | 14-Jul-27 | 18-Jul-27 | 29-Apr-27 | 04-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $5,420.00 | $5,420.00 | 79 |
| **Sewerage Networks** | | 278 | 19-Feb-26 | 07-Mar-27 | 19-Feb-26 A | 02-Dec-26 | 57.23% | 92.54% | $146,094.28 | $236,216.50 | $236,216.50 | 1038 | 2094 | 2094 | $255,270.60 | $255,270.60 | 206 |
| TAEXSWCL080001 | Excavation works for Trench | 8 | 19-Feb-26 | 28-Feb-26 | 19-Feb-26 | 28-Feb-26 A | 100% | 100% | $52,416.00 | $52,416.00 | $52,416.00 | 260 | 260 | 260 | $52,416.00 | $52,416.00 | |
| TAEXSWCL0800011 | Excavation works for Trench Part 01 | 10 | 17-Jan-27 | 27-Jan-27 | 08-Jun-26 A | 21-Jun-26 A | 0% | 100% | $0.00 | $2,184.00 | $2,184.00 | 0 | 260 | 260 | $2,184.00 | $2,184.00 | |
| TAEXSWCL080002 | Bedding Works | 2 | 31-Mar-26 | 01-Apr-26 | 31-Mar-26 A | 01-Apr-26 A | 100% | 100% | $22,987.78 | $22,987.78 | $22,987.78 | 80 | 80 | 80 | $22,987.78 | $22,987.78 | |
| TAEXSWCL0800021 | Bedding Works Part 01 | 1 | 28-Jan-27 | 28-Jan-27 | 02-Jul-26 A | 06-Sep-26 A | 0% | 100% | $0.00 | $4,056.67 | $4,056.67 | 0 | 80 | 80 | $4,056.67 | $4,056.67 | |
| TAEXSWCL080003 | Install GRP Pipes & Fittings | 6 | 01-Apr-26 | 07-Apr-26 | 01-Apr-26 A | 07-Apr-26 A | 100% | 100% | $38,962.50 | $38,962.50 | $38,962.50 | 320 | 320 | 320 | $38,962.50 | $38,962.50 | |
| TAEXSWCL0800031 | Install GRP Pipes & Fittings Part 01 | 4 | 30-Jan-27 | 02-Feb-27 | 02-Jul-26 A | 13-Sep-26 A | 0% | 100% | $0.00 | $12,987.50 | $12,987.50 | 0 | 320 | 320 | $12,987.50 | $12,987.50 | |
| TAEXSWCL080004 | Backfilling Works for Trench | 6 | 04-Apr-26 | 09-Apr-26 | 04-Apr-26 A | 09-Apr-26 A | 100% | 100% | $9,024.00 | $9,024.00 | $9,024.00 | 170 | 170 | 170 | $9,024.00 | $9,024.00 | |
| TAEXSWCL0800041 | Backfilling Works for Trench Part 01 | 10 | 09-Feb-27 | 20-Feb-27 | 06-Jun-26 A | 04-Oct-26 A | 0% | 100% | $0.00 | $13,536.00 | $13,536.00 | 0 | 170 | 170 | $13,536.00 | $13,536.00 | |
| TAEXSWCL080005 | Manhole Installation with backfilling | 5 | 11-Apr-26 | 15-Apr-26 | 11-Apr-26 A | 15-Apr-26 A | 100% | 100% | $22,704.00 | $22,704.00 | $22,704.00 | 208 | 208 | 208 | $22,704.00 | $22,704.00 | |
| TAEXSWCL0800051 | Manhole Installation with backfilling Part 01 | 10 | 21-Feb-27 | 03-Mar-27 | 28-Jul-26 A | 30-Nov-26 | 0% | 95% | $0.00 | $50,327.20 | $50,327.20 | 0 | 198 | 198 | $52,976.00 | $52,976.00 | 206 |
| TAEXSWCL080006 | Leakage Test | 3 | 04-Mar-27 | 07-Mar-27 | 18-Jul-26 A | 02-Dec-26 | 0% | 30% | $0.00 | $7,030.85 | $7,030.85 | 0 | 29 | 29 | $23,436.15 | $23,436.15 | 206 |
| **Storm Networks** | | 273 | 15-Feb-26 | 16-Jan-27 | 15-Feb-26 A | 20-Jan-27 | 77.5% | 83.99% | $606,543.28 | $657,321.54 | $657,321.54 | 2650 | 2579 | 2579 | $782,633.28 | $782,633.28 | 88 |
| TAEXSTCL080001 | Excavation works for Trench | 10 | 15-Feb-26 | 25-Feb-26 | 15-Feb-26 | 25-Feb-26 A | 100% | 100% | $188,708.80 | $188,708.80 | $188,708.80 | 260 | 260 | 260 | $188,708.80 | $188,708.80 | |
| TAEXSTCL0800011 | Excavation works for Trench Part 01 | 5 | 30-Aug-26 | 03-Sep-26 | 12-Sep-26 | 10-Oct-26 A | 100% | 100% | $3,851.20 | $3,851.20 | $3,851.20 | 260 | 260 | 260 | $3,851.20 | $3,851.20 | |
| TAEXSTCL080002 | Bedding Works | 2 | 05-Mar-26 | 07-Mar-26 | 05-Mar-26 A | 07-Mar-26 A | 100% | 100% | $82,266.37 | $82,266.37 | $82,266.37 | 80 | 80 | 80 | $82,266.37 | $82,266.37 | |
| TAEXSTCL0800021 | Bedding Works Part 01 | 1 | 05-Sep-26 | 05-Sep-26 | 12-Sep-26 | 22-Oct-26 | 100% | 85% | $1,678.91 | $1,427.07 | $1,427.07 | 80 | 68 | 68 | $1,678.91 | $1,678.91 | 15 |
| TAEXSTCL080003 | Install GRP Pipes & Fittings | 7 | 01-Apr-26 | 08-Apr-26 | 01-Apr-26 A | 08-Apr-26 A | 100% | 100% | $192,525.10 | $192,525.10 | $192,525.10 | 320 | 320 | 320 | $192,525.10 | $192,525.10 | |
| TAEXSTCL0800031 | Install GRP Pipes & Fittings Part 01 | 7 | 06-Sep-26 | 13-Sep-26 | 22-Oct-26 | 31-Oct-26 | 100% | 0% | $10,132.90 | $0.00 | $0.00 | 320 | 0 | 0 | $10,132.90 | $10,132.90 | 15 |
| TAEXSTCL080004 | Backfilling Works for Trench | 6 | 04-Apr-26 | 09-Apr-26 | 04-Apr-26 A | 09-Apr-26 A | 100% | 100% | $91,029.00 | $91,029.00 | $91,029.00 | 330 | 330 | 330 | $91,029.00 | $91,029.00 | |
| TAEXSTCL0800041 | Backfilling Works for Trench Part 01 | 7 | 23-Sep-26 | 30-Sep-26 | 09-Nov-26 | 17-Nov-26 | 100% | 0% | $4,791.00 | $0.00 | $0.00 | 330 | 0 | 0 | $4,791.00 | $4,791.00 | 15 |
| TAEXSTCL080005 | Manhole Installation with backfilling | 5 | 11-Apr-26 | 15-Apr-26 | 11-Apr-26 A | 15-Apr-26 A | 100% | 100% | $31,560.00 | $31,560.00 | $31,560.00 | 670 | 670 | 670 | $31,560.00 | $31,560.00 | |
| TAEXSTCL0800051 | Manhole Installation with backfilling Part 01 | 10 | 20-Oct-26 | 31-Oct-26 | 06-Jun-26 A | 07-Dec-26 | 0% | 85% | $0.00 | $62,594.00 | $62,594.00 | 0 | 570 | 570 | $73,640.00 | $73,640.00 | 8 |



TASK filter: All Activities

© Oracle Corporation

| Activity ID | Activity Name | Original Duration | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Actual Total Cost | Earned Value Cost | Planned Value Labor Units | Actual Labor Units | Earned Value Labor Units | Budgeted Total Cost | At Completion Total Cost | Total Float |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| TAEXSTCL080006 | Install Catch Basin with UPVC Pipes & Fittings | 11 | 02-Dec-26 | 14-Dec-26 | 07-Dec-26 | 20-Dec-26 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $91,250.00 | $91,250.00 | 8 |
| TAEXSTCL080007 | Leakage Test | 3 | 13-Jan-27 | 16-Jan-27 | 12-Jul-26 A | 20-Jan-27 | 0% | 30% | $0.00 | $3,360.00 | $3,360.00 | 0 | 22 | 22 | $11,200.00 | $11,200.00 | 88 |
| Local Road 09 | | 576 | 20-Oct-25 | 02-Aug-27 | 20-Oct-25 A | 22-Aug-27 | 37.25% | 40.54% | $1,423,382.27 | $1,548,895.61 | $1,548,895.61 | 4504 | 5536 | 5536 | $3,820,653.17 | $3,820,653.17 | -9 |
| Road Works | | 555 | 20-Oct-25 | 02-Aug-27 | 20-Oct-25 A | 29-Jul-27 | 25.42% | 25.42% | $518,053.16 | $518,053.16 | $518,053.16 | 906 | 906 | 906 | $2,037,671.16 | $2,037,671.16 | 4 |
| TAEXRDCL090001 | Road Excavation and Disposal | 25 | 20-Oct-25 | 17-Nov-25 | 20-Oct-25 A | 17-Nov-25 A | 100% | 100% | $281,473.00 | $281,473.00 | $281,473.00 | 140 | 140 | 140 | $281,473.00 | $281,473.00 | |
| TAEXRDCL090002 | Backfilling Works for Road | 2 | 15-Dec-25 | 16-Dec-25 | 15-Dec-25 | 16-Dec-25 A | 100% | 100% | $140,932.00 | $140,932.00 | $140,932.00 | 506 | 506 | 506 | $140,932.00 | $140,932.00 | |
| TAEXRDCL090003 | Subgrade Works | 15 | 04-Jan-26 | 20-Jan-26 | 04-Jan-26 A | 20-Jan-26 A | 100% | 100% | $95,648.16 | $95,648.16 | $95,648.16 | 260 | 260 | 260 | $95,648.16 | $95,648.16 | |
| TAEXRDCL090004 | ABC aggregate Base Course Works | 5 | 20-Feb-27 | 24-Feb-27 | 25-Feb-27 | 03-Mar-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $222,366.00 | $222,366.00 | 57 |
| TAEXRDCL090005 | MBC1 layer | 1 | 25-Feb-27 | 25-Feb-27 | 03-Mar-27 | 04-Mar-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $2,458.00 | $2,458.00 | 57 |
| TAEXRDCL090006 | BBC Base Course | 2 | 27-Feb-27 | 28-Feb-27 | 04-Mar-27 | 07-Mar-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $404,278.00 | $404,278.00 | 57 |
| TAEXRDCL090007 | BWC Asphalt Wearing Course with RC | 1 | 14-Jul-27 | 14-Jul-27 | 10-Jul-27 | 11-Jul-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $111,511.00 | $111,511.00 | 4 |
| TAEXRDCL090008 | Precast Concret Kerps | 13 | 29-Jun-27 | 13-Jul-27 | 24-Jun-27 | 10-Jul-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $271,311.00 | $271,311.00 | 4 |
| TAEXRDCL090009 | Precast Interlock Works | 12 | 15-Jul-27 | 28-Jul-27 | 11-Jul-27 | 25-Jul-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $449,144.00 | $449,144.00 | 4 |
| TAEXRDCL090010 | Stone Paving works | 2 | 29-Jul-27 | 31-Jul-27 | 25-Jul-27 | 27-Jul-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $21,000.00 | $21,000.00 | 4 |
| TAEXRDCL090011 | Road Marking | 1 | 01-Aug-27 | 01-Aug-27 | 27-Jul-27 | 28-Jul-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $4,100.00 | $4,100.00 | 4 |
| TAEXRDCL090012 | Traffic Sinage | 1 | 02-Aug-27 | 02-Aug-27 | 28-Jul-27 | 29-Jul-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $33,450.00 | $33,450.00 | 4 |
| Electrical Works | | 55 | 05-May-27 | 07-Jul-27 | 19-Jun-27 | 22-Aug-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $264,866.25 | $264,866.25 | -18 |
| TAEXELCL090001 | Trench Cut off | 11 | 05-May-27 | 17-May-27 | 19-Jun-27 | 01-Jul-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $30,186.25 | $30,186.25 | -25 |
| TAEXELCL090002 | Drawpit and PVC Pipes Installation | 9 | 18-May-27 | 27-May-27 | 01-Jul-27 | 12-Jul-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $4,560.00 | $4,560.00 | 0 |
| TAEXELCL090003 | Road Crossing Ducts | 2 | 29-May-27 | 30-May-27 | 12-Jul-27 | 14-Jul-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $260.00 | $260.00 | 0 |
| TAEXELCL090004 | Trench Backfilling | 10 | 31-May-27 | 10-Jun-27 | 14-Jul-27 | 26-Jul-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $10,530.00 | $10,530.00 | 0 |
| TAEXELCL090005 | Cables Pulling | 2 | 12-Jun-27 | 13-Jun-27 | 26-Jul-27 | 28-Jul-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $116,000.00 | $116,000.00 | 0 |
| TAEXELCL090006 | Poles RC Foundation | 3 | 29-May-27 | 31-May-27 | 12-Jul-27 | 15-Jul-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $9,510.00 | $9,510.00 | 10 |
| TAEXELCL090007 | Earthing cables | 2 | 06-Jul-27 | 07-Jul-27 | 19-Aug-27 | 22-Aug-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $2,320.00 | $2,320.00 | -19 |
| TAEXELCL090008 | Lighting Pole Installation with Luminares | 4 | 01-Jun-27 | 05-Jun-27 | 15-Jul-27 | 20-Jul-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $91,500.00 | $91,500.00 | 10 |
| Telecommunication Works | | 24 | 08-Apr-27 | 23-Jun-27 | 13-Jun-27 | 11-Jul-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $122,780.00 | $122,780.00 | 18 |
| TAEXTCCL090001 | Trench Cut off | 5 | 08-Apr-27 | 13-Apr-27 | 13-Jun-27 | 19-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $7,500.00 | $7,500.00 | -12 |
| TAEXTCCL090002 | Drawpit and PVC Pipes Installation | 4 | 06-Jun-27 | 09-Jun-27 | 22-Jun-27 | 27-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $80,250.00 | $80,250.00 | -14 |
| TAEXTCCL090003 | Road Crossing Ducts | 2 | 10-Jun-27 | 12-Jun-27 | 27-Jun-27 | 29-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $8,600.00 | $8,600.00 | 18 |
| TAEXTCCL090004 | Trench Backfilling | 10 | 13-Jun-27 | 23-Jun-27 | 29-Jun-27 | 11-Jul-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $26,430.00 | $26,430.00 | 18 |
| CCTV Works | | 37 | 09-May-27 | 20-Jun-27 | 03-Jun-27 | 17-Jul-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $52,325.00 | $52,325.00 | 22 |
| TAEXCCCL090001 | Pipe Installation with manhole | 7 | 09-May-27 | 16-May-27 | 03-Jun-27 | 12-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $23,144.00 | $23,144.00 | -9 |
| TAEXCCCL090002 | CCTV Swiches Lighting panels Installation | 10 | 17-May-27 | 27-May-27 | 12-Jun-27 | 23-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $2,515.00 | $2,515.00 | 22 |
| TAEXCCCL090003 | Cable laying and connected with Panels | 8 | 29-May-27 | 06-Jun-27 | 23-Jun-27 | 03-Jul-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $22,767.00 | $22,767.00 | 22 |
| TAEXCCCL090004 | Pole Installation with IP Outdoor CCTV POE Camera | 12 | 07-Jun-27 | 20-Jun-27 | 03-Jul-27 | 17-Jul-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $3,899.00 | $3,899.00 | 22 |
| Potable Networks | | 359 | 23-Mar-26 | 28-Jul-27 | 23-Mar-26 A | 15-May-27 | 74.36% | 76.97% | $183,004.04 | $189,430.54 | $189,430.54 | 904 | 1136 | 1136 | $246,105.54 | $246,105.54 | 70 |
| TAEXPTCL090001 | Excavation works for Trench | 4 | 23-Mar-26 | 26-Mar-26 | 23-Mar-26 A | 26-Mar-26 A | 100% | 100% | $61,806.64 | $61,806.64 | $61,806.64 | 140 | 140 | 140 | $61,806.64 | $61,806.64 | |
| TAEXPTCL0900011 | Excavation works for Trench Part 01 | 3 | 17-Sep-26 | 20-Sep-26 | 06-Aug-26 | 09-Aug-26 A | 100% | 100% | $3,252.98 | $3,252.98 | $3,252.98 | 140 | 140 | 140 | $3,252.98 | $3,252.98 | |
| TAEXPTCL090002 | Bedding Works | 1 | 14-Apr-26 | 14-Apr-26 | 14-Apr-26 A | 14-Apr-26 A | 100% | 100% | $19,325.53 | $19,325.53 | $19,325.53 | 64 | 64 | 64 | $19,325.53 | $19,325.53 | |
| TAEXPTCL0900021 | Bedding Works Part 01 | 6 | 21-Sep-26 | 27-Sep-26 | 06-Jun-26 A | 09-Aug-26 A | 100% | 100% | $3,410.39 | $3,410.39 | $3,410.39 | 64 | 64 | 64 | $3,410.39 | $3,410.39 | |
| TAEXPTCL090003 | Install Pipes & Fittings | 2 | 16-Apr-26 | 18-Apr-26 | 16-Apr-26 A | 18-Apr-26 A | 100% | 100% | $65,025.00 | $65,025.00 | $65,025.00 | 144 | 144 | 144 | $65,025.00 | $65,025.00 | |
| TAEXPTCL0900031 | Install Pipes & Fittings Part 01 | 6 | 28-Sep-26 | 04-Oct-26 | 11-Jun-26 A | 09-Aug-26 A | 100% | 100% | $11,475.00 | $11,475.00 | $11,475.00 | 144 | 144 | 144 | $11,475.00 | $11,475.00 | |
| TAEXPTCL090004 | Backfilling Works for Trench | 9 | 21-Apr-26 | 30-Apr-26 | 21-Apr-26 A | 30-Apr-26 A | 100% | 100% | $18,708.50 | $18,708.50 | $18,708.50 | 208 | 208 | 208 | $18,708.50 | $18,708.50 | |
| TAEXPTCL0900041 | Backfilling Works for Trench Part 01 | 10 | 23-Feb-27 | 06-Mar-27 | 15-Jun-26 A | 09-Aug-26 A | 0% | 100% | $0.00 | $3,301.50 | $3,301.50 | 0 | 208 | 208 | $3,301.50 | $3,301.50 | |
| TAEXPTCL090005 | Install Valves with fittings | 3 | 13-Apr-27 | 15-Apr-27 | 04-Oct-26 A | 27-Jan-27 | 0% | 25% | $0.00 | $3,125.00 | $3,125.00 | 0 | 24 | 24 | $12,500.00 | $12,500.00 | 120 |
| TAEXPTCL090006 | Install fire hydrent | 6 | 04-Apr-27 | 10-Apr-27 | 23-Jan-27 | 30-Jan-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $24,000.00 | $24,000.00 | 89 |
| TAEXPTCL090007 | Valve Chamber works | 14 | 10-Jul-27 | 25-Jul-27 | 25-Apr-27 | 11-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $20,050.00 | $20,050.00 | 68 |
| TAEXPTCL090008 | Inspection Test | 3 | 26-Jul-27 | 28-Jul-27 | 11-May-27 | 15-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $3,250.00 | $3,250.00 | 70 |
| TSE Networks | | 335 | 26-Apr-26 | 26-May-27 | 26-Apr-26 A | 22-May-27 | 34.37% | 29.6% | $62,603.34 | $53,903.00 | $53,903.00 | 344 | 188 | 188 | $182,133.34 | $182,133.34 | 65 |
| TAEXTSCL090001 | Excavation works for Trench | 4 | 26-Apr-26 | 29-Apr-26 | 26-Apr-26 A | 29-Apr-26 A | 100% | 100% | $51,303.00 | $51,303.00 | $51,303.00 | 140 | 140 | 140 | $51,303.00 | $51,303.00 | |
| TAEXTSCL0900011 | Excavation works for Trench Part 01 | 12 | 25-Jun-26 | 08-Jul-26 | 20-Oct-26 | 03-Nov-26 | 100% | 0% | $5,700.34 | $0.00 | $0.00 | 140 | 0 | 0 | $5,700.34 | $5,700.34 | 12 |
| TAEXTSCL090002 | Bedding Works | 2 | 09-Jul-26 | 11-Jul-26 | 03-Nov-26 | 05-Nov-26 | 100% | 0% | $5,600.00 | $0.00 | $0.00 | 64 | 0 | 0 | $5,600.00 | $5,600.00 | 45 |
| TAEXTSCL090003 | Install Pipes & Fittings | 6 | 02-Feb-27 | 08-Feb-27 | 25-Nov-26 | 02-Dec-26 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $54,580.00 | $54,580.00 | 154 |
| TAEXTSCL090004 | Backfilling Works for Trench | 12 | 09-Feb-27 | 22-Feb-27 | 02-Dec-26 | 16-Dec-26 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $20,100.00 | $20,100.00 | 154 |





© Oracle Corporation

| Activity ID | Activity Name | Original Duration | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Actual Total Cost | Earned Value Cost | Planned Value Labor Units | Actual Labor Units | Earned Value Labor Units | Budgeted Total Cost | At Completion Total Cost | Total Float |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| TAEXTSCL090005 | Install Valves with fittings | 3 | 04-May-27 | 06-May-27 | 04-Oct-26 A | 02-May-27 | 0% | 50% | $0.00 | $2,600.00 | $2,600.00 | 0 | 48 | 48 | $5,200.00 | $5,200.00 | 62 |
| TAEXTSCL090006 | Valve Chamber works | 14 | 08-May-27 | 23-May-27 | 02-May-27 | 18-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $36,000.00 | $36,000.00 | 65 |
| TAEXTSCL090007 | Inspection Test | 3 | 24-May-27 | 26-May-27 | 18-May-27 | 22-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $3,650.00 | $3,650.00 | 65 |
| **Sewerage Networks** | | 259 | 08-Feb-26 | 12-Apr-27 | 08-Feb-26 A | 05-Dec-26 | 79.35% | 88.31% | $209,076.45 | $232,695.13 | $232,695.13 | 1520 | 1773 | 1773 | $263,496.60 | $263,496.60 | 203 |
| TAEXSWCL090001 | Excavation works for Trench | 43 | 08-Feb-26 | 29-Mar-26 | 08-Feb-26 | 29-Mar-26 A | 100% | 100% | $40,058.00 | $40,058.00 | $40,058.00 | 208 | 208 | 208 | $40,058.00 | $40,058.00 | |
| TAEXSWCL090002 | Bedding Works | 4 | 29-Mar-26 | 01-Apr-26 | 29-Mar-26 A | 01-Apr-26 A | 100% | 100% | $24,294.45 | $24,294.45 | $24,294.45 | 40 | 40 | 40 | $24,294.45 | $24,294.45 | |
| TAEXSWCL090003 | Install GRP Pipes & Fittings | 21 | 01-Apr-26 | 25-Apr-26 | 01-Apr-26 A | 25-Apr-26 A | 100% | 100% | $95,755.00 | $95,755.00 | $95,755.00 | 240 | 240 | 240 | $95,755.00 | $95,755.00 | |
| TAEXSWCL090004 | Backfilling Works for Trench | 10 | 05-Apr-26 | 15-Apr-26 | 05-Apr-26 A | 15-Apr-26 A | 100% | 100% | $17,717.50 | $17,717.50 | $17,717.50 | 520 | 520 | 520 | $17,717.50 | $17,717.50 | |
| TAEXSWCL0900041 | Backfilling Works for Trench Part 01 | 8 | 31-Mar-27 | 08-Apr-27 | 12-Oct-26 | 20-Oct-26 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $932.50 | $932.50 | 241 |
| TAEXSWCL090005 | Manhole Installation with backfilling | 6 | 11-Apr-26 | 16-Apr-26 | 11-Apr-26 A | 17-Apr-26 A | 100% | 100% | $31,251.50 | $31,251.50 | $31,251.50 | 512 | 512 | 512 | $31,251.50 | $31,251.50 | |
| TAEXSWCL0900051 | Manhole Installation with backfilling Part 01 | 6 | 03-Apr-27 | 08-Apr-27 | 10-Oct-26 A | 03-Dec-26 | 0% | 40% | $0.00 | $12,500.60 | $12,500.60 | 0 | 205 | 205 | $31,251.50 | $31,251.50 | 203 |
| TAEXSWCL090006 | Leakage Test | 3 | 10-Apr-27 | 12-Apr-27 | 18-Jul-26 A | 05-Dec-26 | 0% | 50% | $0.00 | $11,118.08 | $11,118.08 | 0 | 48 | 48 | $22,236.15 | $22,236.15 | 203 |
| **Storm Networks** | | 282 | 10-Feb-26 | 28-Dec-26 | 10-Feb-26 A | 04-Jan-27 | 69.19% | 85.19% | $450,645.28 | $554,813.78 | $554,813.78 | 830 | 1533 | 1533 | $651,275.28 | $651,275.28 | 57 |
| TAEXSTCL090001 | Excavation works for Trench | 89 | 10-Feb-26 | 24-May-26 | 10-Feb-26 | 24-May-26 A | 100% | 100% | $182,520.00 | $182,520.00 | $182,520.00 | 208 | 208 | 208 | $182,520.00 | $182,520.00 | |
| TAEXSTCL090002 | Bedding Works | 1 | 07-May-26 | 07-May-26 | 07-May-26 | 07-May-26 A | 100% | 100% | $73,335.52 | $73,335.52 | $73,335.52 | 32 | 32 | 32 | $73,335.52 | $73,335.52 | |
| TAEXSTCL0900021 | Bedding Works Part 01 | 1 | 06-Sep-26 | 06-Sep-26 | 04-Jun-26 A | 06-Jun-26 A | 100% | 100% | $3,859.76 | $3,859.76 | $3,859.76 | 32 | 32 | 32 | $3,859.76 | $3,859.76 | |
| TAEXSTCL090003 | Install GRP Pipes & Fittings | 8 | 07-Sep-26 | 15-Sep-26 | 04-Jun-26 A | 06-Jun-26 A | 100% | 100% | $98,630.00 | $98,630.00 | $98,630.00 | 240 | 240 | 240 | $98,630.00 | $98,630.00 | |
| TAEXSTCL090004 | Backfilling Works for Trench | 13 | 19-Sep-26 | 03-Oct-26 | 24-Jun-26 A | 08-Aug-26 A | 100% | 100% | $92,300.00 | $92,300.00 | $92,300.00 | 318 | 318 | 318 | $92,300.00 | $92,300.00 | |
| TAEXSTCL090005 | Manhole Installation with backfilling | 12 | 20-Oct-26 | 02-Nov-26 | 13-Jun-26 A | 06-Dec-26 | 0% | 95% | $0.00 | $94,648.50 | $94,648.50 | 0 | 642 | 642 | $99,630.00 | $99,630.00 | 20 |
| TAEXSTCL090006 | Install Catch Basin with UPVC Pipes & Fittings | 9 | 15-Dec-26 | 24-Dec-26 | 24-Dec-26 | 04-Jan-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $89,800.00 | $89,800.00 | 4 |
| TAEXSTCL090007 | Leakage Test | 3 | 26-Dec-26 | 28-Dec-26 | 08-Aug-26 | 04-Jan-27 | 0% | 85% | $0.00 | $9,520.00 | $9,520.00 | 0 | 61 | 61 | $11,200.00 | $11,200.00 | 57 |
| **Upgrade Local 06** | | 59 | 02-Jun-27 | 20-Jul-27 | 10-Oct-26 A | 28-Aug-27 | 0% | 0.55% | $0.00 | $2,425.50 | $2,425.50 | 0 | 92 | 92 | $440,739.00 | $440,739.00 | -14 |
| **Electrical Works** | | 32 | 10-Jun-27 | 20-Jul-27 | 10-Oct-26 A | 28-Aug-27 | 0% | 0.62% | $0.00 | $2,425.50 | $2,425.50 | 0 | 92 | 92 | $388,980.00 | $388,980.00 | -22 |
| TAEXELCU060001 | Trench Cut off | 10 | 10-Jun-27 | 21-Jun-27 | 21-Jul-27 | 02-Aug-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $10,530.00 | $10,530.00 | -25 |
| TAEXELCU060002 | Drawpit and PVC Pipes Installation | 6 | 22-Jun-27 | 28-Jun-27 | 10-Oct-26 A | 07-Aug-27 | 0% | 33% | $0.00 | $2,310.00 | $2,310.00 | 0 | 66 | 66 | $7,000.00 | $7,000.00 | -22 |
| TAEXELCU060003 | Road Crossing Ducts | 3 | 29-Jun-27 | 01-Jul-27 | 10-Oct-26 A | 09-Aug-27 | 0% | 33% | $0.00 | $115.50 | $115.50 | 0 | 26 | 26 | $350.00 | $350.00 | -22 |
| TAEXELCU060004 | Trench Backfilling | 10 | 03-Jul-27 | 13-Jul-27 | 09-Aug-27 | 21-Aug-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $10,230.00 | $10,230.00 | -22 |
| TAEXELCU060005 | Cables Pulling | 4 | 14-Jul-27 | 18-Jul-27 | 21-Aug-27 | 25-Aug-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $224,000.00 | $224,000.00 | -22 |
| TAEXELCU060006 | Poles RC Foundation | 4 | 29-Jun-27 | 03-Jul-27 | 07-Aug-27 | 11-Aug-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $12,500.00 | $12,500.00 | -15 |
| TAEXELCU060007 | Earthing cables | 2 | 19-Jul-27 | 20-Jul-27 | 25-Aug-27 | 28-Aug-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $2,320.00 | $2,320.00 | -22 |
| TAEXELCU060008 | Lighting Pole Installation with Luminares | 6 | 04-Jul-27 | 10-Jul-27 | 11-Aug-27 | 18-Aug-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $122,050.00 | $122,050.00 | -15 |
| **CCTV Works** | | 37 | 02-Jun-27 | 14-Jul-27 | 20-Jun-27 | 02-Aug-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $51,759.00 | $51,759.00 | 8 |
| TAEXCCCU060001 | Pipe Installation with manhole | 8 | 02-Jun-27 | 10-Jun-27 | 20-Jun-27 | 29-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $23,144.00 | $23,144.00 | -4 |
| TAEXCCCU060002 | CCTV Swiches Lighting panels Installation | 10 | 12-Jun-27 | 22-Jun-27 | 29-Jun-27 | 11-Jul-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $2,515.00 | $2,515.00 | 8 |
| TAEXCCCU060003 | Cable laying and connected with Panels | 9 | 23-Jun-27 | 03-Jul-27 | 11-Jul-27 | 21-Jul-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $19,654.00 | $19,654.00 | 8 |
| TAEXCCCU060004 | Pole Installation with IP Outdoor CCTV POE Camera | 10 | 04-Jul-27 | 14-Jul-27 | 21-Jul-27 | 02-Aug-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $6,446.00 | $6,446.00 | 8 |
| **Upgrade Local 07** | | 54 | 12-Jun-27 | 24-Jul-27 | 22-Aug-26 A | 31-Aug-27 | 0% | 0.71% | $0.00 | $2,420.90 | $2,420.90 | 0 | 120 | 120 | $343,019.00 | $343,019.00 | -16 |
| **Electrical Works** | | 40 | 22-Jun-27 | 24-Jul-27 | 22-Aug-26 A | 31-Aug-27 | 0% | 0.83% | $0.00 | $2,420.90 | $2,420.90 | 0 | 120 | 120 | $291,260.00 | $291,260.00 | -22 |
| TAEXELCU070001 | Trench Cut off | 7 | 22-Jun-27 | 29-Jun-27 | 02-Aug-27 | 10-Aug-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $7,950.00 | $7,950.00 | -25 |
| TAEXELCU070002 | Drawpit and PVC Pipes Installation | 5 | 30-Jun-27 | 05-Jul-27 | 22-Aug-26 | 14-Aug-27 | 0% | 43% | $0.00 | $2,270.40 | $2,270.40 | 0 | 86 | 86 | $5,280.00 | $5,280.00 | -22 |
| TAEXELCU070003 | Road Crossing Ducts | 3 | 06-Jul-27 | 08-Jul-27 | 22-Aug-26 | 16-Aug-27 | 0% | 43% | $0.00 | $150.50 | $150.50 | 0 | 34 | 34 | $350.00 | $350.00 | -22 |
| TAEXELCU070004 | Trench Backfilling | 8 | 10-Jul-27 | 18-Jul-27 | 16-Aug-27 | 25-Aug-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $6,350.00 | $6,350.00 | -22 |
| TAEXELCU070005 | Cables Pulling | 3 | 19-Jul-27 | 21-Jul-27 | 25-Aug-27 | 29-Aug-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $168,000.00 | $168,000.00 | -22 |
| TAEXELCU070006 | Poles RC Foundation | 3 | 06-Jul-27 | 08-Jul-27 | 14-Aug-27 | 17-Aug-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $9,510.00 | $9,510.00 | -19 |
| TAEXELCU070007 | Earthing cables | 2 | 22-Jul-27 | 24-Jul-27 | 29-Aug-27 | 31-Aug-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $2,320.00 | $2,320.00 | -22 |
| TAEXELCU070008 | Lighting Pole Installation with Luminares | 5 | 10-Jul-27 | 14-Jul-27 | 17-Aug-27 | 23-Aug-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $91,500.00 | $91,500.00 | -19 |
| **CCTV Works** | | 37 | 12-Jun-27 | 24-Jul-27 | 29-Jun-27 | 11-Aug-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $51,759.00 | $51,759.00 | 0 |
| TAEXCCCU070001 | Pipe Installation with manhole | 8 | 12-Jun-27 | 20-Jun-27 | 29-Jun-27 | 08-Jul-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $23,144.00 | $23,144.00 | -4 |
| TAEXCCCU070002 | CCTV Swiches Lighting panels Installation | 10 | 21-Jun-27 | 01-Jul-27 | 08-Jul-27 | 20-Jul-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $2,515.00 | $2,515.00 | 0 |
| TAEXCCCU070003 | Cable laying and connected with Panels | 9 | 03-Jul-27 | 12-Jul-27 | 20-Jul-27 | 31-Jul-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $19,654.00 | $19,654.00 | 0 |
| TAEXCCCU070004 | Pole Installation with IP Outdoor CCTV POE Camera | 10 | 13-Jul-27 | 24-Jul-27 | 31-Jul-27 | 11-Aug-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $6,446.00 | $6,446.00 | 0 |
| **Upgrade Local 08** | | 56 | 21-Jun-27 | 02-Aug-27 | 02-Aug-26 A | 02-Sep-27 | 0% | 2.79% | $0.00 | $9,572.50 | $9,572.50 | 0 | 307 | 307 | $343,519.00 | $343,519.00 | -18 |





© Oracle Corporation

| Activity ID | Activity Name | Original Duration | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Actual Total Cost | Earned Value Cost | Planned Value Labor Units | Actual Labor Units | Earned Value Labor Units | Budgeted Total Cost | At Completion Total Cost | Total Float |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| Electrical Works | | 53 | 30-Jun-27 | 01-Aug-27 | 02-Aug-26 A | 02-Sep-27 | 0% | 3.28% | $0.00 | $9,572.50 | $9,572.50 | 0 | 307 | 307 | $291,760.00 | $291,760.00 | -22 |
| TAEXELCU080001 | Trench Cut off | 7 | 30-Jun-27 | 07-Jul-27 | 02-Aug-26 | 11-Aug-27 | 0% | 85% | $0.00 | $6,757.50 | $6,757.50 | 0 | 167 | 167 | $7,950.00 | $7,950.00 | -25 |
| TAEXELCU080002 | Drawpit and PVC Pipes Installation | 5 | 08-Jul-27 | 13-Jul-27 | 29-Aug-26 | 15-Aug-27 | 0% | 50% | $0.00 | $2,640.00 | $2,640.00 | 0 | 100 | 100 | $5,280.00 | $5,280.00 | -21 |
| TAEXELCU080003 | Road Crossing Ducts | 3 | 14-Jul-27 | 17-Jul-27 | 29-Aug-26 | 16-Aug-27 | 0% | 50% | $0.00 | $175.00 | $175.00 | 0 | 40 | 40 | $350.00 | $350.00 | -21 |
| TAEXELCU080004 | Trench Backfilling | 8 | 18-Jul-27 | 26-Jul-27 | 16-Aug-27 | 25-Aug-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $6,850.00 | $6,850.00 | -21 |
| TAEXELCU080005 | Cables Pulling | 3 | 27-Jul-27 | 29-Jul-27 | 25-Aug-27 | 29-Aug-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $168,000.00 | $168,000.00 | -21 |
| TAEXELCU080006 | Poles RC Foundation | 3 | 14-Jul-27 | 17-Jul-27 | 15-Aug-27 | 18-Aug-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $9,510.00 | $9,510.00 | -19 |
| TAEXELCU080007 | Earthing cables | 2 | 31-Jul-27 | 01-Aug-27 | 31-Aug-27 | 02-Sep-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $2,320.00 | $2,320.00 | -22 |
| TAEXELCU080008 | Lighting Pole Installation with Luminares | 5 | 18-Jul-27 | 22-Jul-27 | 18-Aug-27 | 24-Aug-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $91,500.00 | $91,500.00 | -19 |
| CCTV Works | | 37 | 21-Jun-27 | 02-Aug-27 | 29-Jun-27 | 11-Aug-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $51,759.00 | $51,759.00 | 0 |
| TAEXCCCU080001 | Pipe Installation with manhole | 8 | 21-Jun-27 | 29-Jun-27 | 29-Jun-27 | 08-Jul-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $23,144.00 | $23,144.00 | -4 |
| TAEXCCCU080002 | CCTV Swiches Lighting panels Installation | 10 | 30-Jun-27 | 11-Jul-27 | 08-Jul-27 | 20-Jul-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $2,515.00 | $2,515.00 | 0 |
| TAEXCCCU080003 | Cable laying and connected with Panels | 9 | 12-Jul-27 | 21-Jul-27 | 20-Jul-27 | 31-Jul-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $19,654.00 | $19,654.00 | 0 |
| TAEXCCCU080004 | Pole Installation with IP Outdoor CCTV POE Camera | 10 | 22-Jul-27 | 02-Aug-27 | 31-Jul-27 | 11-Aug-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $6,446.00 | $6,446.00 | 0 |
| Upgrade Local 09 | | 50 | 30-Jun-27 | 11-Aug-27 | 01-Oct-26 A | 04-Sep-27 | 0% | 1.64% | $0.00 | $5,630.00 | $5,630.00 | 0 | 280 | 280 | $343,719.00 | $343,719.00 | -16 |
| Electrical Works | | 21 | 08-Jul-27 | 09-Aug-27 | 01-Oct-26 A | 04-Sep-27 | 0% | 1.93% | $0.00 | $5,630.00 | $5,630.00 | 0 | 280 | 280 | $291,960.00 | $291,960.00 | -22 |
| TAEXELCU090001 | Trench Cut off | 7 | 08-Jul-27 | 15-Jul-27 | 11-Aug-27 | 19-Aug-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $7,950.00 | $7,950.00 | -25 |
| TAEXELCU090002 | Drawpit and PVC Pipes Installation | 5 | 17-Jul-27 | 21-Jul-27 | 01-Oct-26 A | 03-Oct-26 A | 0% | 100% | $0.00 | $5,280.00 | $5,280.00 | 0 | 200 | 200 | $5,280.00 | $5,280.00 | |
| TAEXELCU090003 | Road Crossing Ducts | 3 | 22-Jul-27 | 25-Jul-27 | 01-Oct-26 A | 03-Oct-26 A | 0% | 100% | $0.00 | $350.00 | $350.00 | 0 | 80 | 80 | $350.00 | $350.00 | |
| TAEXELCU090004 | Trench Backfilling | 8 | 26-Jul-27 | 03-Aug-27 | 19-Aug-27 | 29-Aug-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $7,500.00 | $7,500.00 | -22 |
| TAEXELCU090005 | Cables Pulling | 3 | 04-Aug-27 | 07-Aug-27 | 29-Aug-27 | 01-Sep-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $168,000.00 | $168,000.00 | -22 |
| TAEXELCU090006 | Poles RC Foundation | 4 | 22-Jul-27 | 26-Jul-27 | 19-Aug-27 | 24-Aug-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $9,510.00 | $9,510.00 | -25 |
| TAEXELCU090007 | Earthing cables | 2 | 08-Aug-27 | 09-Aug-27 | 02-Sep-27 | 04-Sep-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $2,320.00 | $2,320.00 | -22 |
| TAEXELCU090008 | Lighting Pole Installation with Luminares | 5 | 27-Jul-27 | 01-Aug-27 | 24-Aug-27 | 30-Aug-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $91,050.00 | $91,050.00 | -25 |
| CCTV Works | | 37 | 30-Jun-27 | 11-Aug-27 | 08-Jul-27 | 21-Aug-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $51,759.00 | $51,759.00 | -4 |
| TAEXCCCU090001 | Pipe Installation with manhole | 7 | 30-Jun-27 | 07-Jul-27 | 08-Jul-27 | 17-Jul-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $23,144.00 | $23,144.00 | -4 |
| TAEXCCCU090002 | CCTV Swiches Lighting panels Installation | 10 | 08-Jul-27 | 19-Jul-27 | 17-Jul-27 | 28-Jul-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $2,515.00 | $2,515.00 | -4 |
| TAEXCCCU090003 | Cable laying and connected with Panels | 10 | 20-Jul-27 | 31-Jul-27 | 28-Jul-27 | 09-Aug-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $19,654.00 | $19,654.00 | -4 |
| TAEXCCCU090004 | Pole Installation with IP Outdoor CCTV POE Camera | 10 | 01-Aug-27 | 11-Aug-27 | 09-Aug-27 | 21-Aug-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $6,446.00 | $6,446.00 | -4 |
| Upgrade Local 12 | | 262 | 30-Nov-26 | 14-Aug-27 | 16-Jun-26 A | 08-Sep-27 | 0% | 6.5% | $0.00 | $152,173.50 | $152,173.50 | 0 | 750 | 750 | $2,339,971.72 | $2,339,971.72 | -22 |
| Road works | | 84 | 10-Apr-27 | 15-Jul-27 | 21-Mar-27 | 27-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $212,585.00 | $212,585.00 | 31 |
| TAEXRDCU120001 | BWC Asphalt Wearing Course with RC | 1 | 16-Jun-27 | 16-Jun-27 | 27-May-27 | 29-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $41,511.00 | $41,511.00 | 31 |
| TAEXRDCU120002 | Precast Concret Kerps | 18 | 10-Apr-27 | 29-Apr-27 | 21-Mar-27 | 11-Apr-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $34,566.00 | $34,566.00 | 31 |
| TAEXRDCU120003 | Precast Interlock Works | 16 | 17-Jun-27 | 05-Jul-27 | 29-May-27 | 16-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $37,408.00 | $37,408.00 | 31 |
| TAEXRDCU120004 | Stone Paving works | 5 | 06-Jul-27 | 11-Jul-27 | 16-Jun-27 | 22-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $47,000.00 | $47,000.00 | 31 |
| TAEXRDCU120005 | Road Marking | 1 | 12-Jul-27 | 12-Jul-27 | 22-Jun-27 | 23-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $4,100.00 | $4,100.00 | 31 |
| TAEXRDCU120006 | Traffic Sinage | 3 | 13-Jul-27 | 15-Jul-27 | 23-Jun-27 | 27-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $48,000.00 | $48,000.00 | 31 |
| Electrical Works | | 170 | 01-Mar-27 | 14-Aug-27 | 16-Jun-26 A | 08-Sep-27 | 0% | 23.9% | $0.00 | $134,701.00 | $134,701.00 | 0 | 543 | 543 | $563,653.00 | $563,653.00 | -22 |
| TAEXELCU120001 | Trench Cut off | 12 | 01-Mar-27 | 14-Mar-27 | 16-Jun-26 A | 28-Apr-27 | 0% | 40% | $0.00 | $6,252.00 | $6,252.00 | 0 | 192 | 192 | $15,630.00 | $15,630.00 | -25 |
| TAEXELCU120002 | Drawpit and PVC Pipes Installation | 9 | 15-Mar-27 | 24-Mar-27 | 25-Jul-26 A | 01-May-27 | 0% | 79% | $0.00 | $7,781.50 | $7,781.50 | 0 | 158 | 158 | $9,850.00 | $9,850.00 | 63 |
| TAEXELCU120003 | Road Crossing Ducts | 4 | 25-Mar-27 | 29-Mar-27 | 25-Jul-26 A | 02-May-27 | 0% | 79% | $0.00 | $355.50 | $355.50 | 0 | 63 | 63 | $450.00 | $450.00 | 68 |
| TAEXELCU120004 | Trench Backfilling | 17 | 12-Apr-27 | 01-May-27 | 15-Aug-26 | 05-Jun-27 | 0% | 32% | $0.00 | $26,352.00 | $26,352.00 | 0 | 54 | 54 | $82,350.00 | $82,350.00 | 51 |
| TAEXELCU120005 | Cables Pulling | 8 | 02-May-27 | 10-May-27 | 26-Jul-26 A | 12-Jun-27 | 0% | 27% | $0.00 | $93,960.00 | $93,960.00 | 0 | 76 | 76 | $348,000.00 | $348,000.00 | 51 |
| TAEXELCU120006 | Poles RC Foundation | 7 | 25-Mar-27 | 01-Apr-27 | 01-May-27 | 09-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $21,500.00 | $21,500.00 | 63 |
| TAEXELCU120007 | Earthing cables | 4 | 10-Aug-27 | 14-Aug-27 | 04-Sep-27 | 08-Sep-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $4,523.00 | $4,523.00 | -22 |
| TAEXELCU120008 | Lighting Pole Installation with Luminares | 10 | 03-Apr-27 | 13-Apr-27 | 09-May-27 | 20-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $81,350.00 | $81,350.00 | 63 |
| Telecommunication Works | | 90 | 11-Feb-27 | 14-Jul-27 | 18-Apr-27 | 01-Aug-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $124,980.00 | $124,980.00 | 0 |
| TAEXTCCU120001 | Trench Cut off | 15 | 11-Feb-27 | 28-Feb-27 | 18-Apr-27 | 05-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $24,530.00 | $24,530.00 | -12 |
| TAEXTCCU120002 | Drawpit and PVC Pipes Installation | 9 | 10-Jun-27 | 20-Jun-27 | 27-Jun-27 | 07-Jul-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $50,500.00 | $50,500.00 | -14 |
| TAEXTCCU120003 | Road Crossing Ducts | 4 | 21-Jun-27 | 24-Jun-27 | 07-Jul-27 | 12-Jul-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $12,500.00 | $12,500.00 | 0 |
| TAEXTCCU120004 | Trench Backfilling | 17 | 26-Jun-27 | 14-Jul-27 | 12-Jul-27 | 01-Aug-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $37,450.00 | $37,450.00 | 0 |
| CCTV Works | | 48 | 09-Mar-27 | 03-May-27 | 04-Apr-27 | 30-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $53,584.00 | $53,584.00 | 63 |



TASK filter: All Activities

© Oracle Corporation

| Activity ID | Activity Name | Original Duration | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Actual Total Cost | Earned Value Cost | Planned Value Labor Units | Actual Labor Units | Earned Value Labor Units | Budgeted Total Cost | At Completion Total Cost | Total Float |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| TAEXCCCU120001 | Pipe Installation with manhole | 11 | 09-Mar-27 | 21-Mar-27 | 04-Apr-27 | 17-Apr-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $22,767.00 | $22,767.00 | -9 |
| TAEXCCCU120002 | CCTV Swiches Lighting panels Installation | 12 | 22-Mar-27 | 04-Apr-27 | 17-Apr-27 | 01-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $2,264.00 | $2,264.00 | 63 |
| TAEXCCCU120003 | Cable laying and connected with Panels | 11 | 05-Apr-27 | 17-Apr-27 | 01-May-27 | 13-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $24,025.00 | $24,025.00 | 63 |
| TAEXCCCU120004 | Pole Installation with IP Outdoor CCTV POE Camera | 14 | 18-Apr-27 | 03-May-27 | 13-May-27 | 30-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $4,528.00 | $4,528.00 | 63 |
| Potable Networks | | 109 | 29-Dec-26 | 04-May-27 | 07-Nov-26 | 14-Mar-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $232,120.00 | $232,120.00 | 123 |
| TAEXPTCU120001 | Excavation works for Trench | 12 | 29-Dec-26 | 11-Jan-27 | 07-Nov-26 | 21-Nov-26 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $56,200.00 | $56,200.00 | 68 |
| TAEXPTCU120002 | Bedding Works | 2 | 12-Jan-27 | 13-Jan-27 | 21-Nov-26 | 23-Nov-26 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $7,050.00 | $7,050.00 | 107 |
| TAEXPTCU120003 | Install Pipes & Fittings | 8 | 20-Feb-27 | 28-Feb-27 | 29-Dec-26 | 07-Jan-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $78,112.00 | $78,112.00 | 76 |
| TAEXPTCU120004 | Backfilling Works for Trench | 18 | 01-Mar-27 | 21-Mar-27 | 07-Jan-27 | 28-Jan-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $24,158.00 | $24,158.00 | 76 |
| TAEXPTCU120005 | Install Valves with fittings | 4 | 17-Mar-27 | 21-Mar-27 | 24-Jan-27 | 28-Jan-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $4,600.00 | $4,600.00 | 76 |
| TAEXPTCU120006 | Install fire hydrent | 9 | 22-Mar-27 | 31-Mar-27 | 28-Jan-27 | 08-Feb-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $28,000.00 | $28,000.00 | 76 |
| TAEXPTCU120007 | Valve Chamber works | 16 | 11-Apr-27 | 28-Apr-27 | 17-Feb-27 | 08-Mar-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $28,900.00 | $28,900.00 | 68 |
| TAEXPTCU120008 | Inspection Test | 5 | 29-Apr-27 | 04-May-27 | 08-Mar-27 | 14-Mar-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $5,100.00 | $5,100.00 | 123 |
| TSE Networks | | 119 | 30-Nov-26 | 15-May-27 | 27-Sep-26 A | 30-May-27 | 0% | 5.47% | $0.00 | $17,472.50 | $17,472.50 | 0 | 207 | 207 | $319,310.00 | $319,310.00 | 57 |
| TAEXTSCU120001 | Excavation works for Trench | 22 | 30-Nov-26 | 24-Dec-26 | 12-Jan-27 | 07-Feb-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $50,230.00 | $50,230.00 | 57 |
| TAEXTSCU120002 | Bedding Works | 2 | 26-Dec-26 | 27-Dec-26 | 07-Feb-27 | 09-Feb-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $10,530.00 | $10,530.00 | 107 |
| TAEXTSCU120003 | Install Pipes & Fittings | 8 | 20-Mar-27 | 28-Mar-27 | 08-Apr-27 | 18-Apr-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $152,340.00 | $152,340.00 | 57 |
| TAEXTSCU120004 | Backfilling Works for Trench | 18 | 29-Mar-27 | 18-Apr-27 | 18-Apr-27 | 09-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $29,800.00 | $29,800.00 | 57 |
| TAEXTSCU120005 | Install Valves with fittings | 4 | 14-Apr-27 | 18-Apr-27 | 27-Sep-26 | 09-May-27 | 0% | 25% | $0.00 | $2,872.50 | $2,872.50 | 0 | 32 | 32 | $11,490.00 | $11,490.00 | 57 |
| TAEXTSCU120006 | Valve Chamber works | 18 | 19-Apr-27 | 09-May-27 | 27-Sep-26 | 24-May-27 | 0% | 25% | $0.00 | $14,600.00 | $14,600.00 | 0 | 175 | 175 | $58,400.00 | $58,400.00 | 57 |
| TAEXTSCU120007 | Inspection Test | 5 | 10-May-27 | 15-May-27 | 24-May-27 | 30-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $6,520.00 | $6,520.00 | 57 |
| Sewerage Networks | | 63 | 21-Mar-27 | 01-Jun-27 | 10-Nov-26 | 23-Jan-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $328,050.60 | $328,050.60 | 162 |
| TAEXSWCU120001 | Excavation works for Trench | 16 | 21-Mar-27 | 07-Apr-27 | 10-Nov-26 | 29-Nov-26 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $72,600.00 | $72,600.00 | 131 |
| TAEXSWCU120002 | Bedding Works | 4 | 08-Apr-27 | 12-Apr-27 | 29-Nov-26 | 03-Dec-26 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $37,944.45 | $37,944.45 | 162 |
| TAEXSWCU120003 | Install GRP Pipes & Fittings | 14 | 13-Apr-27 | 28-Apr-27 | 03-Dec-26 | 20-Dec-26 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $62,510.00 | $62,510.00 | 162 |
| TAEXSWCU120004 | Backfilling Works for Trench | 13 | 02-May-27 | 16-May-27 | 22-Dec-26 | 06-Jan-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $85,200.00 | $85,200.00 | 162 |
| TAEXSWCU120005 | Manhole Installation with backfilling | 12 | 15-May-27 | 27-May-27 | 04-Jan-27 | 18-Jan-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $47,560.00 | $47,560.00 | 162 |
| TAEXSWCU120006 | Leakage Test | 4 | 29-May-27 | 01-Jun-27 | 18-Jan-27 | 23-Jan-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $22,236.15 | $22,236.15 | 162 |
| Storm Networks | | 67 | 30-Mar-27 | 15-Jun-27 | 19-May-27 | 05-Aug-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $505,689.12 | $505,689.12 | 7 |
| TAEXSTCU120001 | Excavation works for Trench | 18 | 30-Mar-27 | 19-Apr-27 | 19-May-27 | 09-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $136,005.36 | $136,005.36 | 7 |
| TAEXSTCU120002 | Bedding Works | 4 | 20-Apr-27 | 24-Apr-27 | 09-Jun-27 | 14-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $68,846.88 | $68,846.88 | 7 |
| TAEXSTCU120003 | Install GRP Pipes & Fittings | 14 | 25-Apr-27 | 10-May-27 | 14-Jun-27 | 30-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $82,556.88 | $82,556.88 | 7 |
| TAEXSTCU120004 | Backfilling Works for Trench | 13 | 13-May-27 | 27-May-27 | 03-Jul-27 | 18-Jul-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $55,600.00 | $55,600.00 | 7 |
| TAEXSTCU120005 | Manhole Installation with backfilling | 12 | 15-May-27 | 27-May-27 | 04-Jul-27 | 18-Jul-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $50,580.00 | $50,580.00 | 7 |
| TAEXSTCU120006 | Install Catch Basin with UPVC Pipes & Fittings | 12 | 29-May-27 | 10-Jun-27 | 18-Jul-27 | 01-Aug-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $96,500.00 | $96,500.00 | 7 |
| TAEXSTCU120007 | Leakage Test | 4 | 12-Jun-27 | 15-Jun-27 | 01-Aug-27 | 05-Aug-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $15,600.00 | $15,600.00 | 7 |
| Upgrade Local 14 | | 84 | 25-May-27 | 16-Aug-27 | 31-Jul-26 A | 11-Sep-27 | 0% | 15.41% | $0.00 | $68,013.70 | $68,013.70 | 0 | 162 | 162 | $441,338.00 | $441,338.00 | -22 |
| Electrical Works | | 84 | 30-May-27 | 16-Aug-27 | 31-Jul-26 A | 11-Sep-27 | 0% | 17.49% | $0.00 | $68,013.70 | $68,013.70 | 0 | 162 | 162 | $388,950.00 | $388,950.00 | -22 |
| TAEXELCU140001 | Trench Cut off | 10 | 30-May-27 | 09-Jun-27 | 31-Jul-26 A | 21-Jul-27 | 0% | 29% | $0.00 | $3,053.70 | $3,053.70 | 0 | 81 | 81 | $10,530.00 | $10,530.00 | -25 |
| TAEXELCU140002 | Drawpit and PVC Pipes Installation | 6 | 10-Jun-27 | 16-Jun-27 | 21-Jul-27 | 28-Jul-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $7,000.00 | $7,000.00 | -7 |
| TAEXELCU140003 | Road Crossing Ducts | 3 | 17-Jun-27 | 20-Jun-27 | 28-Jul-27 | 01-Aug-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $350.00 | $350.00 | -1 |
| TAEXELCU140004 | Trench Backfilling | 10 | 21-Jun-27 | 01-Jul-27 | 01-Aug-27 | 12-Aug-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $10,200.00 | $10,200.00 | -1 |
| TAEXELCU140005 | Cables Pulling | 4 | 03-Jul-27 | 06-Jul-27 | 02-Aug-26 | 16-Aug-27 | 0% | 29% | $0.00 | $64,960.00 | $64,960.00 | 0 | 81 | 81 | $224,000.00 | $224,000.00 | -1 |
| TAEXELCU140006 | Poles RC Foundation | 4 | 17-Jun-27 | 21-Jun-27 | 28-Jul-27 | 02-Aug-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $12,500.00 | $12,500.00 | -7 |
| TAEXELCU140007 | Earthing cables | 2 | 15-Aug-27 | 16-Aug-27 | 08-Sep-27 | 11-Sep-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $2,320.00 | $2,320.00 | -22 |
| TAEXELCU140008 | Lighting Pole Installation with Luminares | 6 | 22-Jun-27 | 28-Jun-27 | 02-Aug-27 | 09-Aug-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $122,050.00 | $122,050.00 | -7 |
| CCTV Works | | 37 | 25-May-27 | 06-Jul-27 | 20-Jun-27 | 02-Aug-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $52,388.00 | $52,388.00 | 8 |
| TAEXCCCU140001 | Pipe Installation with manhole | 7 | 25-May-27 | 01-Jun-27 | 20-Jun-27 | 28-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $23,773.00 | $23,773.00 | -9 |
| TAEXCCCU140002 | CCTV Swiches Lighting panels Installation | 12 | 02-Jun-27 | 15-Jun-27 | 28-Jun-27 | 12-Jul-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $2,515.00 | $2,515.00 | -9 |
| TAEXCCCU140003 | Cable laying and connected with Panels | 8 | 16-Jun-27 | 24-Jun-27 | 12-Jul-27 | 21-Jul-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $19,654.00 | $19,654.00 | 8 |
| TAEXCCCU140004 | Pole Installation with IP Outdoor CCTV POE Camera | 10 | 26-Jun-27 | 06-Jul-27 | 21-Jul-27 | 02-Aug-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $6,446.00 | $6,446.00 | 8 |
| Upgrade Local 18 | | 29 | 08-Jul-27 | 10-Aug-27 | 08-Jul-27 | 11-Aug-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $51,759.00 | $51,759.00 | 0 |
| CCTV Works | | 29 | 08-Jul-27 | 10-Aug-27 | 08-Jul-27 | 11-Aug-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $51,759.00 | $51,759.00 | 0 |





© Oracle Corporation

| Activity ID | Activity Name | Original Duration | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Actual Total Cost | Earned Value Cost | Planned Value Labor Units | Actual Labor Units | Earned Value Labor Units | Budgeted Total Cost | At Completion Total Cost | Total Float |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| TAEXCCCU180001 | Pipe Installation with manhole | 8 | 08-Jul-27 | 17-Jul-27 | 08-Jul-27 | 18-Jul-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $23,144.00 | $23,144.00 | 0 |
| TAEXCCCU180002 | CCTV Swiches Lighting panels Installation | 9 | 18-Jul-27 | 27-Jul-27 | 18-Jul-27 | 28-Jul-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $2,515.00 | $2,515.00 | 0 |
| TAEXCCCU180003 | Cable laying and connected with Panels | 7 | 28-Jul-27 | 04-Aug-27 | 28-Jul-27 | 05-Aug-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $19,654.00 | $19,654.00 | 0 |
| TAEXCCCU180004 | Pole Installation with IP Outdoor CCTV POE Camera | 5 | 05-Aug-27 | 10-Aug-27 | 05-Aug-27 | 11-Aug-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $6,446.00 | $6,446.00 | 0 |
| **Upgrade Local 20** | | 291 | 08-Dec-26 | 21-Aug-27 | 08-Aug-26 A | 15-Sep-27 | 0% | 8.85% | $0.00 | $111,467.30 | $111,467.30 | 0 | 627 | 626 | $1,259,711.00 | $1,259,711.00 | -22 |
| **Electrical Works** | | 194 | 21-Jan-27 | 21-Aug-27 | 08-Aug-26 A | 15-Sep-27 | 0% | 18.43% | $0.00 | $111,467.30 | $111,467.30 | 0 | 627 | 626 | $604,896.00 | $604,896.00 | -22 |
| TAEXELCU200001 | Trench Cut off | 11 | 21-Jan-27 | 02-Feb-27 | 08-Aug-26 | 25-Mar-27 | 0% | 47% | $0.00 | $5,287.50 | $5,287.50 | 0 | 137 | 137 | $11,250.00 | $11,250.00 | -25 |
| TAEXELCU200002 | Drawpit and PVC Pipes Installation | 9 | 02-Mar-27 | 11-Mar-27 | 29-Aug-26 | 17-Apr-27 | 0% | 13% | $0.00 | $3,880.50 | $3,880.50 | 0 | 26 | 26 | $29,850.00 | $29,850.00 | 75 |
| TAEXELCU200003 | Road Crossing Ducts | 4 | 13-Mar-27 | 16-Mar-27 | 29-Aug-26 | 21-Apr-27 | 0% | 13% | $0.00 | $6,558.50 | $6,558.50 | 0 | 23 | 23 | $50,450.00 | $50,450.00 | 76 |
| TAEXELCU200004 | Trench Backfilling | 14 | 17-Mar-27 | 01-Apr-27 | 23-Aug-26 | 01-May-27 | 0% | 44% | $0.00 | $22,580.80 | $22,580.80 | 0 | 275 | 275 | $51,320.00 | $51,320.00 | 76 |
| TAEXELCU200005 | Cables Pulling | 4 | 03-Apr-27 | 06-Apr-27 | 16-Aug-26 | 02-May-27 | 0% | 59% | $0.00 | $73,160.00 | $73,160.00 | 0 | 165 | 165 | $124,000.00 | $124,000.00 | 76 |
| TAEXELCU200006 | Poles RC Foundation | 7 | 13-Mar-27 | 20-Mar-27 | 17-Apr-27 | 25-Apr-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $102,153.00 | $102,153.00 | 75 |
| TAEXELCU200007 | Earthing cables | 4 | 17-Aug-27 | 21-Aug-27 | 11-Sep-27 | 15-Sep-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $4,523.00 | $4,523.00 | -22 |
| TAEXELCU200008 | Lighting Pole Installation with Luminares | 9 | 21-Mar-27 | 30-Mar-27 | 25-Apr-27 | 05-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $51,350.00 | $51,350.00 | 75 |
| TAEXELCU200009 | Install Substation & RMU | 9 | 22-Apr-27 | 02-May-27 | 02-May-27 | 12-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $180,000.00 | $180,000.00 | 76 |
| **CCTV Works** | | 148 | 04-Feb-27 | 26-Jul-27 | 02-Mar-27 | 22-Aug-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $49,263.00 | $49,263.00 | -9 |
| TAEXCCCU200001 | Pipe Installation with manhole | 10 | 04-Feb-27 | 15-Feb-27 | 02-Mar-27 | 14-Mar-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $24,591.00 | $24,591.00 | -9 |
| TAEXCCCU200002 | CCTV Swiches Lighting panels Installation | 13 | 16-Jun-27 | 30-Jun-27 | 12-Jul-27 | 27-Jul-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $2,578.00 | $2,578.00 | -9 |
| TAEXCCCU200003 | Cable laying and connected with Panels | 10 | 01-Jul-27 | 12-Jul-27 | 27-Jul-27 | 08-Aug-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $18,176.00 | $18,176.00 | -9 |
| TAEXCCCU200004 | Pole Installation with IP Outdoor CCTV POE Camera | 12 | 13-Jul-27 | 26-Jul-27 | 08-Aug-27 | 22-Aug-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $3,918.00 | $3,918.00 | -9 |
| **Potable Networks** | | 76 | 08-Dec-26 | 28-Feb-27 | 12-Oct-26 | 07-Jan-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $200,812.00 | $200,812.00 | 179 |
| TAEXPTCU200001 | Excavation works for Trench | 9 | 12-Jan-27 | 21-Jan-27 | 21-Nov-26 | 01-Dec-26 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $30,350.00 | $30,350.00 | 68 |
| TAEXPTCU200002 | Bedding Works | 2 | 23-Jan-27 | 24-Jan-27 | 01-Dec-26 | 03-Dec-26 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $7,050.00 | $7,050.00 | 69 |
| TAEXPTCU200003 | Install Pipes & Fittings | 8 | 25-Jan-27 | 02-Feb-27 | 03-Dec-26 | 13-Dec-26 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $78,112.00 | $78,112.00 | 69 |
| TAEXPTCU200004 | Backfilling Works for Trench | 16 | 03-Feb-27 | 21-Feb-27 | 13-Dec-26 | 31-Dec-26 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $24,100.00 | $24,100.00 | 174 |
| TAEXPTCU200005 | Install Valves with fittings | 4 | 17-Feb-27 | 21-Feb-27 | 27-Dec-26 | 31-Dec-26 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $9,600.00 | $9,600.00 | 174 |
| TAEXPTCU200006 | Install fire hydrent | 6 | 22-Feb-27 | 28-Feb-27 | 31-Dec-26 | 07-Jan-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $24,000.00 | $24,000.00 | 174 |
| TAEXPTCU200007 | Valve Chamber works | 17 | 08-Dec-26 | 27-Dec-26 | 12-Oct-26 | 31-Oct-26 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $22,500.00 | $22,500.00 | 124 |
| TAEXPTCU200008 | Inspection Test | 5 | 28-Dec-26 | 02-Jan-27 | 01-Nov-26 | 05-Nov-26 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $5,100.00 | $5,100.00 | 233 |
| **TSE Networks** | | 68 | 26-Dec-26 | 14-Mar-27 | 07-Feb-27 | 27-Apr-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $187,370.00 | $187,370.00 | 86 |
| TAEXTSCU200001 | Excavation works for Trench | 20 | 26-Dec-26 | 17-Jan-27 | 07-Feb-27 | 02-Mar-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $30,150.00 | $30,150.00 | 57 |
| TAEXTSCU200002 | Bedding Works | 2 | 18-Jan-27 | 19-Jan-27 | 02-Mar-27 | 04-Mar-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $3,800.00 | $3,800.00 | 74 |
| TAEXTSCU200003 | Install Pipes & Fittings | 8 | 20-Jan-27 | 28-Jan-27 | 04-Mar-27 | 14-Mar-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $72,300.00 | $72,300.00 | 74 |
| TAEXTSCU200004 | Backfilling Works for Trench | 16 | 30-Jan-27 | 16-Feb-27 | 14-Mar-27 | 01-Apr-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $26,300.00 | $26,300.00 | 86 |
| TAEXTSCU200005 | Install Valves with fittings | 4 | 13-Feb-27 | 16-Feb-27 | 28-Mar-27 | 01-Apr-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $6,320.00 | $6,320.00 | 86 |
| TAEXTSCU200006 | Valve Chamber works | 17 | 17-Feb-27 | 08-Mar-27 | 01-Apr-27 | 21-Apr-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $44,300.00 | $44,300.00 | 86 |
| TAEXTSCU200007 | Inspection Test | 5 | 09-Mar-27 | 14-Mar-27 | 21-Apr-27 | 27-Apr-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $4,200.00 | $4,200.00 | 86 |
| **Sewerage Networks** | | 59 | 08-Apr-27 | 15-Jun-27 | 29-Nov-26 | 06-Feb-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $217,370.00 | $217,370.00 | 150 |
| TAEXSWCU200001 | Excavation works for Trench | 15 | 08-Apr-27 | 25-Apr-27 | 29-Nov-26 | 16-Dec-26 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $58,630.00 | $58,630.00 | 131 |
| TAEXSWCU200002 | Bedding Works | 3 | 26-Apr-27 | 28-Apr-27 | 16-Dec-26 | 20-Dec-26 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $6,850.00 | $6,850.00 | 150 |
| TAEXSWCU200003 | Install GRP Pipes & Fittings | 12 | 29-Apr-27 | 12-May-27 | 20-Dec-26 | 03-Jan-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $55,210.00 | $55,210.00 | 150 |
| TAEXSWCU200004 | Backfilling Works for Trench | 17 | 11-May-27 | 30-May-27 | 31-Dec-26 | 20-Jan-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $22,480.00 | $22,480.00 | 150 |
| TAEXSWCU200005 | Manhole Installation with backfilling | 16 | 24-May-27 | 10-Jun-27 | 13-Jan-27 | 01-Feb-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $68,600.00 | $68,600.00 | 150 |
| TAEXSWCU200006 | Leakage Test | 4 | 12-Jun-27 | 15-Jun-27 | 01-Feb-27 | 06-Feb-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $5,600.00 | $5,600.00 | 150 |
| **Upgrade Local 29** | | 239 | 07-Feb-27 | 23-Aug-27 | 05-Jul-26 A | 18-Sep-27 | 0% | 20.29% | $0.00 | $427,130.00 | $427,130.00 | 0 | 2258 | 2258 | $2,105,445.00 | $2,105,445.00 | -22 |
| **Road Works** | | 72 | 18-Mar-27 | 06-Jun-27 | 25-Jul-26 A | 18-May-27 | 0% | 8.28% | $0.00 | $99,400.00 | $99,400.00 | 0 | 128 | 128 | $1,201,076.00 | $1,201,076.00 | 65 |
| TAEXRDCU290001 | Asphalt Milling and Deisposal | 4 | 18-Mar-27 | 22-Mar-27 | 25-Jul-26 A | 26-Jul-26 A | 0% | 100% | $0.00 | $99,400.00 | $99,400.00 | 0 | 128 | 128 | $99,400.00 | $99,400.00 | |
| TAEXRDCU290002 | MBC1 layer | 1 | 23-Mar-27 | 23-Mar-27 | 03-Mar-27 | 04-Mar-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $9,832.00 | $9,832.00 | 31 |
| TAEXRDCU290003 | BBC Base Course | 4 | 24-Mar-27 | 28-Mar-27 | 04-Mar-27 | 09-Mar-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $469,343.00 | $469,343.00 | 31 |
| TAEXRDCU290004 | BWC Asphalt Wearing Course with RC | 3 | 10-Apr-27 | 12-Apr-27 | 21-Mar-27 | 24-Mar-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $209,377.00 | $209,377.00 | 65 |
| TAEXRDCU290005 | Precast Concret Kerps | 10 | 29-Mar-27 | 08-Apr-27 | 09-Mar-27 | 21-Mar-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $185,870.00 | $185,870.00 | 31 |
| TAEXRDCU290006 | Precast Interlock Works | 8 | 24-May-27 | 01-Jun-27 | 04-May-27 | 13-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $168,704.00 | $168,704.00 | 65 |
| TAEXRDCU290007 | Stone Paving works | 2 | 02-Jun-27 | 03-Jun-27 | 13-May-27 | 16-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $21,000.00 | $21,000.00 | 65 |



TASK filter: All Activities

© Oracle Corporation

| Activity ID | Activity Name | Original Duration | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Actual Total Cost | Earned Value Cost | Planned Value Labor Units | Actual Labor Units | Earned Value Labor Units | Budgeted Total Cost | At Completion Total Cost | Total Float |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| TAEXRDCU290008 | Road Marking | 1 | 05-Jun-27 | 05-Jun-27 | 16-May-27 | 17-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $4,100.00 | $4,100.00 | 65 |
| TAEXRDCU290009 | Traffic Sinage | 1 | 06-Jun-27 | 06-Jun-27 | 17-May-27 | 18-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $33,450.00 | $33,450.00 | 65 |
| **Electrical Works** | | 68 | 18-May-27 | 23-Aug-27 | 01-Jul-27 | 18-Sep-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $389,750.00 | $389,750.00 | -22 |
| TAEXELCU290001 | Trench Cut off | 10 | 18-May-27 | 29-May-27 | 01-Jul-27 | 13-Jul-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $10,530.00 | $10,530.00 | -25 |
| TAEXELCU290002 | Drawpit and PVC Pipes Installation | 6 | 30-May-27 | 05-Jun-27 | 13-Jul-27 | 20-Jul-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $7,000.00 | $7,000.00 | 0 |
| TAEXELCU290003 | Road Crossing Ducts | 3 | 06-Jun-27 | 08-Jun-27 | 20-Jul-27 | 24-Jul-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $350.00 | $350.00 | 10 |
| TAEXELCU290004 | Trench Backfilling | 10 | 09-Jun-27 | 20-Jun-27 | 24-Jul-27 | 04-Aug-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $11,250.00 | $11,250.00 | 10 |
| TAEXELCU290005 | Cables Pulling | 4 | 21-Jun-27 | 24-Jun-27 | 04-Aug-27 | 09-Aug-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $224,000.00 | $224,000.00 | 10 |
| TAEXELCU290006 | Poles RC Foundation | 4 | 06-Jun-27 | 09-Jun-27 | 20-Jul-27 | 25-Jul-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $12,250.00 | $12,250.00 | 0 |
| TAEXELCU290007 | Earthing cables | 2 | 22-Aug-27 | 23-Aug-27 | 15-Sep-27 | 18-Sep-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $2,320.00 | $2,320.00 | -22 |
| TAEXELCU290008 | Lighting Pole Installation with Luminares | 6 | 10-Jun-27 | 16-Jun-27 | 25-Jul-27 | 01-Aug-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $122,050.00 | $122,050.00 | 0 |
| **Telecommunication Works** | | 35 | 14-Apr-27 | 12-Jul-27 | 19-Jun-27 | 29-Jul-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $74,410.00 | $74,410.00 | 2 |
| TAEXTCCU290001 | Trench Cut off | 10 | 14-Apr-27 | 25-Apr-27 | 19-Jun-27 | 30-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $15,230.00 | $15,230.00 | -9 |
| TAEXTCCU290002 | Drawpit and PVC Pipes Installation | 6 | 21-Jun-27 | 27-Jun-27 | 07-Jul-27 | 14-Jul-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $22,250.00 | $22,250.00 | -14 |
| TAEXTCCU290003 | Road Crossing Ducts | 3 | 28-Jun-27 | 30-Jun-27 | 14-Jul-27 | 18-Jul-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $10,500.00 | $10,500.00 | 2 |
| TAEXTCCU290004 | Trench Backfilling | 10 | 01-Jul-27 | 12-Jul-27 | 18-Jul-27 | 29-Jul-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $26,430.00 | $26,430.00 | 2 |
| **CCTV Works** | | 36 | 17-May-27 | 27-Jun-27 | 12-Jun-27 | 24-Jul-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $51,759.00 | $51,759.00 | 16 |
| TAEXCCCU290001 | Pipe Installation with manhole | 7 | 17-May-27 | 24-May-27 | 12-Jun-27 | 20-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $23,144.00 | $23,144.00 | -9 |
| TAEXCCCU290002 | CCTV Swiches Lighting panels Installation | 10 | 25-May-27 | 05-Jun-27 | 20-Jun-27 | 01-Jul-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $2,515.00 | $2,515.00 | 6 |
| TAEXCCCU290003 | Cable laying and connected with Panels | 9 | 06-Jun-27 | 15-Jun-27 | 01-Jul-27 | 12-Jul-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $19,654.00 | $19,654.00 | 16 |
| TAEXCCCU290004 | Pole Installation with IP Outdoor CCTV POE Camera | 10 | 16-Jun-27 | 27-Jun-27 | 12-Jul-27 | 24-Jul-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $6,446.00 | $6,446.00 | 16 |
| **Potable Networks** | | 146 | 07-Feb-27 | 15-Aug-27 | 05-Jul-26 A | 29-May-27 | 0% | 89.33% | $0.00 | $185,050.00 | $185,050.00 | 0 | 1022 | 1022 | $207,150.00 | $207,150.00 | 68 |
| TAEXPTCU290001 | Excavation works for Trench | 4 | 07-Feb-27 | 10-Feb-27 | 05-Jul-26 A | 15-Jul-26 A | 0% | 100% | $0.00 | $44,350.00 | $44,350.00 | 0 | 105 | 105 | $44,350.00 | $44,350.00 | |
| TAEXPTCU290002 | Bedding Works | 2 | 11-Feb-27 | 13-Feb-27 | 15-Jul-26 A | 16-Jul-26 A | 0% | 100% | $0.00 | $7,050.00 | $7,050.00 | 0 | 64 | 64 | $7,050.00 | $7,050.00 | |
| TAEXPTCU290003 | Install Pipes & Fittings | 5 | 14-Feb-27 | 18-Feb-27 | 16-Jul-26 A | 29-Jul-26 A | 0% | 100% | $0.00 | $76,300.00 | $76,300.00 | 0 | 120 | 120 | $76,300.00 | $76,300.00 | |
| TAEXPTCU290004 | Backfilling Works for Trench | 12 | 20-Feb-27 | 04-Mar-27 | 09-Aug-26 | 23-Aug-26 A | 0% | 100% | $0.00 | $22,150.00 | $22,150.00 | 0 | 405 | 405 | $22,150.00 | $22,150.00 | |
| TAEXPTCU290005 | Install Valves with fittings | 4 | 01-Mar-27 | 04-Mar-27 | 23-Aug-26 | 23-Aug-26 A | 0% | 100% | $0.00 | $9,600.00 | $9,600.00 | 0 | 128 | 128 | $9,600.00 | $9,600.00 | |
| TAEXPTCU290006 | Install fire hydrent | 5 | 06-Mar-27 | 10-Mar-27 | 01-Oct-26 A | 04-Oct-26 A | 0% | 100% | $0.00 | $22,400.00 | $22,400.00 | 0 | 120 | 120 | $22,400.00 | $22,400.00 | |
| TAEXPTCU290007 | Valve Chamber works | 15 | 26-Jul-27 | 11-Aug-27 | 11-May-27 | 29-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $22,100.00 | $22,100.00 | 68 |
| TAEXPTCU290008 | Inspection Test | 3 | 12-Aug-27 | 15-Aug-27 | 08-Oct-26 A | 10-Oct-26 A | 0% | 100% | $0.00 | $3,200.00 | $3,200.00 | 0 | 80 | 80 | $3,200.00 | $3,200.00 | |
| **TSE Networks** | | 33 | 11-Mar-27 | 27-Apr-27 | 12-Jul-26 A | 18-Apr-27 | 0% | 78.7% | $0.00 | $142,680.00 | $142,680.00 | 0 | 1108 | 1108 | $181,300.00 | $181,300.00 | 94 |
| TAEXTSCU290001 | Excavation works for Trench | 4 | 11-Mar-27 | 15-Mar-27 | 12-Jul-26 A | 16-Jul-26 A | 0% | 100% | $0.00 | $48,360.00 | $48,360.00 | 0 | 112 | 112 | $48,360.00 | $48,360.00 | |
| TAEXTSCU290002 | Bedding Works | 2 | 16-Mar-27 | 17-Mar-27 | 25-Jul-26 A | 26-Jul-26 A | 0% | 100% | $0.00 | $4,200.00 | $4,200.00 | 0 | 64 | 64 | $4,200.00 | $4,200.00 | |
| TAEXTSCU290003 | Install Pipes & Fittings | 5 | 18-Mar-27 | 23-Mar-27 | 26-Jul-26 A | 02-Aug-26 A | 0% | 100% | $0.00 | $60,200.00 | $60,200.00 | 0 | 160 | 160 | $60,200.00 | $60,200.00 | |
| TAEXTSCU290004 | Backfilling Works for Trench | 12 | 24-Mar-27 | 06-Apr-27 | 09-Aug-26 | 23-Aug-26 A | 0% | 100% | $0.00 | $20,100.00 | $20,100.00 | 0 | 492 | 492 | $20,100.00 | $20,100.00 | |
| TAEXTSCU290005 | Install Valves with fittings | 4 | 03-Apr-27 | 06-Apr-27 | 23-Aug-26 | 23-Aug-26 A | 0% | 100% | $0.00 | $6,320.00 | $6,320.00 | 0 | 128 | 128 | $6,320.00 | $6,320.00 | |
| TAEXTSCU290006 | Valve Chamber works | 15 | 07-Apr-27 | 24-Apr-27 | 31-Mar-27 | 18-Apr-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $38,620.00 | $38,620.00 | 94 |
| TAEXTSCU290007 | Inspection Test | 3 | 25-Apr-27 | 27-Apr-27 | 08-Oct-26 A | 10-Oct-26 A | 0% | 100% | $0.00 | $3,500.00 | $3,500.00 | 0 | 152 | 152 | $3,500.00 | $3,500.00 | |
| **Upgrade Local 32** | | 280 | 28-Dec-26 | 28-Aug-27 | 11-Aug-26 A | 22-Sep-27 | 0% | 4.39% | $0.00 | $108,214.00 | $108,214.00 | 0 | 592 | 592 | $2,463,549.71 | $2,463,549.71 | -22 |
| **Electrical Works** | | 156 | 03-Feb-27 | 28-Aug-27 | 25-Mar-27 | 22-Sep-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $728,178.00 | $728,178.00 | -22 |
| TAEXELCU320001 | Trench Cut off | 11 | 03-Feb-27 | 15-Feb-27 | 25-Mar-27 | 07-Apr-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $11,250.00 | $11,250.00 | -25 |
| TAEXELCU320002 | Drawpit and PVC Pipes Installation | 4 | 02-Mar-27 | 06-Mar-27 | 07-Apr-27 | 12-Apr-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $329,850.00 | $329,850.00 | 79 |
| TAEXELCU320003 | Road Crossing Ducts | 12 | 07-Mar-27 | 20-Mar-27 | 12-Apr-27 | 26-Apr-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $55,450.00 | $55,450.00 | 82 |
| TAEXELCU320004 | Trench Backfilling | 16 | 21-Mar-27 | 07-Apr-27 | 26-Apr-27 | 15-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $10,235.00 | $10,235.00 | 82 |
| TAEXELCU320005 | Cables Pulling | 4 | 08-Apr-27 | 12-Apr-27 | 15-May-27 | 19-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $224,000.00 | $224,000.00 | 82 |
| TAEXELCU320006 | Poles RC Foundation | 7 | 07-Mar-27 | 14-Mar-27 | 12-Apr-27 | 20-Apr-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $21,520.00 | $21,520.00 | 79 |
| TAEXELCU320007 | Earthing cables | 4 | 24-Aug-27 | 28-Aug-27 | 18-Sep-27 | 22-Sep-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $4,523.00 | $4,523.00 | -22 |
| TAEXELCU320008 | Lighting Pole Installation with Luminares | 9 | 15-Mar-27 | 24-Mar-27 | 20-Apr-27 | 01-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $71,350.00 | $71,350.00 | 79 |
| **Telecommunication Works** | | 140 | 16-Feb-27 | 07-Aug-27 | 14-Mar-27 | 24-Aug-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $49,263.00 | $49,263.00 | -10 |
| TAEXCCCU320001 | Pipe Installation with manhole | 10 | 16-Feb-27 | 27-Feb-27 | 14-Mar-27 | 25-Mar-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $24,591.00 | $24,591.00 | -9 |
| TAEXCCCU320002 | CCTV Swiches Lighting panels Installation | 13 | 28-Jun-27 | 12-Jul-27 | 14-Jul-27 | 29-Jul-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $2,578.00 | $2,578.00 | -14 |
| TAEXCCCU320003 | Cable laying and connected with Panels | 10 | 13-Jul-27 | 24-Jul-27 | 29-Jul-27 | 10-Aug-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $18,176.00 | $18,176.00 | -10 |
| TAEXCCCU320004 | Pole Installation with IP Outdoor CCTV POE Camera | 12 | 25-Jul-27 | 07-Aug-27 | 10-Aug-27 | 24-Aug-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $3,918.00 | $3,918.00 | -10 |



TASK filter: All Activities

© Oracle Corporation

| Activity ID | Activity Name | Original Duration | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Actual Total Cost | Earned Value Cost | Planned Value Labor Units | Actual Labor Units | Earned Value Labor Units | Budgeted Total Cost | At Completion Total Cost | Total Float |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| Potable Networks | | 68 | 28-Dec-26 | 10-Mar-27 | 01-Nov-26 | 18-Jan-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $250,812.00 | $250,812.00 | 165 |
| TAEXPTCU320001 | Excavation works for Trench | 9 | 23-Jan-27 | 01-Feb-27 | 01-Dec-26 | 12-Dec-26 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $60,350.00 | $60,350.00 | 68 |
| TAEXPTCU320002 | Bedding Works | 2 | 02-Feb-27 | 03-Feb-27 | 12-Dec-26 | 14-Dec-26 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $7,050.00 | $7,050.00 | 68 |
| TAEXPTCU320003 | Install Pipes & Fittings | 8 | 04-Feb-27 | 13-Feb-27 | 14-Dec-26 | 23-Dec-26 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $78,112.00 | $78,112.00 | 68 |
| TAEXPTCU320004 | Backfilling Works for Trench | 16 | 14-Feb-27 | 03-Mar-27 | 23-Dec-26 | 11-Jan-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $24,100.00 | $24,100.00 | 68 |
| TAEXPTCU320005 | Install Valves with fittings | 4 | 28-Feb-27 | 03-Mar-27 | 06-Jan-27 | 11-Jan-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $9,600.00 | $9,600.00 | 68 |
| TAEXPTCU320006 | Install fire hydrent | 6 | 04-Mar-27 | 10-Mar-27 | 11-Jan-27 | 18-Jan-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $24,000.00 | $24,000.00 | 68 |
| TAEXPTCU320007 | Valve Chamber works | 17 | 28-Dec-26 | 16-Jan-27 | 01-Nov-26 | 19-Nov-26 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $42,500.00 | $42,500.00 | 124 |
| TAEXPTCU320008 | Inspection Test | 5 | 17-Jan-27 | 21-Jan-27 | 21-Nov-26 | 25-Nov-26 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $5,100.00 | $5,100.00 | 211 |
| TSE Networks | | 57 | 18-Jan-27 | 06-Apr-27 | 11-Aug-26 A | 27-Apr-27 | 0% | 57.45% | $0.00 | $108,214.00 | $108,214.00 | 0 | 592 | 592 | $188,350.00 | $188,350.00 | 86 |
| TAEXTSCU320001 | Excavation works for Trench | 20 | 18-Jan-27 | 09-Feb-27 | 11-Aug-26 | 11-Aug-26 A | 0% | 100% | $0.00 | $30,150.00 | $30,150.00 | 0 | 246 | 246 | $30,150.00 | $30,150.00 | |
| TAEXTSCU320002 | Bedding Works | 2 | 10-Feb-27 | 11-Feb-27 | 16-Aug-26 | 23-Aug-26 A | 0% | 100% | $0.00 | $4,500.00 | $4,500.00 | 0 | 64 | 64 | $4,500.00 | $4,500.00 | |
| TAEXTSCU320003 | Install Pipes & Fittings | 8 | 13-Feb-27 | 21-Feb-27 | 16-Aug-26 | 23-Aug-26 A | 0% | 100% | $0.00 | $72,300.00 | $72,300.00 | 0 | 256 | 256 | $72,300.00 | $72,300.00 | |
| TAEXTSCU320004 | Backfilling Works for Trench | 16 | 22-Feb-27 | 11-Mar-27 | 14-Mar-27 | 01-Apr-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $26,480.00 | $26,480.00 | 86 |
| TAEXTSCU320005 | Install Valves with fittings | 4 | 08-Mar-27 | 11-Mar-27 | 04-Oct-26 A | 01-Apr-27 | 0% | 20% | $0.00 | $1,264.00 | $1,264.00 | 0 | 26 | 26 | $6,320.00 | $6,320.00 | 86 |
| TAEXTSCU320006 | Valve Chamber works | 17 | 13-Mar-27 | 31-Mar-27 | 01-Apr-27 | 21-Apr-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $44,350.00 | $44,350.00 | 86 |
| TAEXTSCU320007 | Inspection Test | 5 | 01-Apr-27 | 06-Apr-27 | 21-Apr-27 | 27-Apr-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $4,250.00 | $4,250.00 | 86 |
| Storm Networks | | 63 | 16-Feb-27 | 29-Apr-27 | 07-Apr-27 | 20-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $1,246,946.71 | $1,246,946.71 | 47 |
| TAEXSTCU320001 | Excavation works for Trench | 10 | 16-Feb-27 | 27-Feb-27 | 07-Apr-27 | 19-Apr-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $288,364.24 | $288,364.24 | 7 |
| TAEXSTCU320002 | Bedding Works | 3 | 28-Feb-27 | 02-Mar-27 | 19-Apr-27 | 22-Apr-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $65,596.88 | $65,596.88 | 25 |
| TAEXSTCU320003 | Install GRP  Pipes & Fittings | 6 | 03-Mar-27 | 09-Mar-27 | 22-Apr-27 | 29-Apr-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $268,197.08 | $268,197.08 | 25 |
| TAEXSTCU320004 | Backfilling Works for Trench | 17 | 08-Mar-27 | 27-Mar-27 | 27-Apr-27 | 17-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $106,921.51 | $106,921.51 | 25 |
| TAEXSTCU320005 | Manhole Installation with backfilling | 16 | 21-Mar-27 | 07-Apr-27 | 10-May-27 | 29-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $218,147.00 | $218,147.00 | 25 |
| TAEXSTCU320006 | Install Catch Basin with UPVC Pipes & Fittings | 15 | 08-Apr-27 | 25-Apr-27 | 29-May-27 | 15-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $285,220.00 | $285,220.00 | 25 |
| TAEXSTCU320007 | Leakage Test | 4 | 26-Apr-27 | 29-Apr-27 | 15-Jun-27 | 20-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $14,500.00 | $14,500.00 | 47 |
| Upgrade Local 33 | | 246 | 02-Feb-27 | 30-Aug-27 | 20-Sep-26 A | 25-Sep-27 | 0% | 5.66% | $0.00 | $149,310.20 | $149,310.20 | 0 | 516 | 516 | $2,636,509.24 | $2,636,509.24 | -22 |
| Road Works | | 23 | 05-Jun-27 | 30-Jun-27 | 16-May-27 | 12-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $824,635.00 | $824,635.00 | 44 |
| TAEXRDCU330001 | BWC Asphalt Wearing Course with RC | 1 | 16-Jun-27 | 16-Jun-27 | 27-May-27 | 29-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $411,511.00 | $411,511.00 | 44 |
| TAEXRDCU330002 | Precast Concret Kerps | 10 | 05-Jun-27 | 15-Jun-27 | 16-May-27 | 27-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $185,870.00 | $185,870.00 | 44 |
| TAEXRDCU330003 | Precast Interlock Works | 8 | 17-Jun-27 | 26-Jun-27 | 29-May-27 | 07-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $168,704.00 | $168,704.00 | 44 |
| TAEXRDCU330004 | Stone Paving works | 2 | 27-Jun-27 | 28-Jun-27 | 07-Jun-27 | 09-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $21,000.00 | $21,000.00 | 44 |
| TAEXRDCU330005 | Road Marking | 1 | 29-Jun-27 | 29-Jun-27 | 09-Jun-27 | 10-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $4,100.00 | $4,100.00 | 44 |
| TAEXRDCU330006 | Traffic Sinage | 1 | 30-Jun-27 | 30-Jun-27 | 10-Jun-27 | 12-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $33,450.00 | $33,450.00 | 44 |
| Electrical Works | | 147 | 16-Feb-27 | 30-Aug-27 | 07-Apr-27 | 25-Sep-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $419,960.00 | $419,960.00 | -22 |
| TAEXELCU330001 | Trench Cut off | 11 | 16-Feb-27 | 28-Feb-27 | 07-Apr-27 | 20-Apr-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $35,620.00 | $35,620.00 | -25 |
| TAEXELCU330002 | Drawpit and PVC Pipes Installation | 9 | 02-Mar-27 | 11-Mar-27 | 20-Apr-27 | 01-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $74,560.00 | $74,560.00 | 72 |
| TAEXELCU330003 | Road Crossing Ducts | 10 | 13-Mar-27 | 23-Mar-27 | 01-May-27 | 12-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $350.00 | $350.00 | 77 |
| TAEXELCU330004 | Trench Backfilling | 13 | 24-Mar-27 | 07-Apr-27 | 12-May-27 | 27-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $4,560.00 | $4,560.00 | 77 |
| TAEXELCU330005 | Cables Pulling | 3 | 08-Apr-27 | 11-Apr-27 | 27-May-27 | 31-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $168,000.00 | $168,000.00 | 77 |
| TAEXELCU330006 | Poles RC Foundation | 4 | 13-Mar-27 | 16-Mar-27 | 01-May-27 | 05-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $12,500.00 | $12,500.00 | 72 |
| TAEXELCU330007 | Earthing cables | 2 | 29-Aug-27 | 30-Aug-27 | 22-Sep-27 | 25-Sep-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $2,320.00 | $2,320.00 | -22 |
| TAEXELCU330008 | Lighting Pole Installation with Luminares | 4 | 17-Mar-27 | 21-Mar-27 | 05-May-27 | 10-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $122,050.00 | $122,050.00 | 72 |
| Telecommunication Works | | 109 | 06-Feb-27 | 31-Jul-27 | 12-Apr-27 | 17-Aug-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $123,255.00 | $123,255.00 | -14 |
| TAEXTCCU330001 | Trench Cut off | 5 | 06-Feb-27 | 10-Feb-27 | 12-Apr-27 | 18-Apr-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $7,500.00 | $7,500.00 | -12 |
| TAEXTCCU330002 | Drawpit and PVC Pipes Installation | 4 | 13-Jul-27 | 17-Jul-27 | 29-Jul-27 | 03-Aug-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $80,250.00 | $80,250.00 | -14 |
| TAEXTCCU330003 | Road Crossing Ducts | 3 | 18-Jul-27 | 20-Jul-27 | 03-Aug-27 | 07-Aug-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $10,500.00 | $10,500.00 | -14 |
| TAEXTCCU330004 | Trench Backfilling | 9 | 21-Jul-27 | 31-Jul-27 | 07-Aug-27 | 17-Aug-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $25,005.00 | $25,005.00 | -14 |
| CCTV Works | | 113 | 28-Feb-27 | 08-Jul-27 | 25-Mar-27 | 04-Aug-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $51,759.00 | $51,759.00 | 6 |
| TAEXCCCU330001 | Pipe Installation with manhole | 8 | 28-Feb-27 | 08-Mar-27 | 25-Mar-27 | 04-Apr-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $23,144.00 | $23,144.00 | -9 |
| TAEXCCCU330002 | CCTV Swiches Lighting panels Installation | 10 | 06-Jun-27 | 16-Jun-27 | 01-Jul-27 | 13-Jul-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $2,515.00 | $2,515.00 | 6 |
| TAEXCCCU330003 | Cable laying and connected with Panels | 9 | 17-Jun-27 | 27-Jun-27 | 13-Jul-27 | 24-Jul-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $19,654.00 | $19,654.00 | 6 |
| TAEXCCCU330004 | Pole Installation with  IP Outdoor CCTV POE Camera | 10 | 28-Jun-27 | 08-Jul-27 | 24-Jul-27 | 04-Aug-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $6,446.00 | $6,446.00 | 6 |
| Potable Networks | | 61 | 02-Feb-27 | 13-Apr-27 | 12-Dec-26 | 21-Feb-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $200,350.00 | $200,350.00 | 141 |



TASK filter: All Activities

© Oracle Corporation

| Activity ID | Activity Name | Original Duration | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Actual Total Cost | Earned Value Cost | Planned Value Labor Units | Actual Labor Units | Earned Value Labor Units | Budgeted Total Cost | At Completion Total Cost | Total Float |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| TAEXPTCU330001 | Excavation works for Trench | 4 | 02-Feb-27 | 06-Feb-27 | 12-Dec-26 | 16-Dec-26 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $48,350.00 | $48,350.00 | 77 |
| TAEXPTCU330002 | Bedding Works | 2 | 07-Feb-27 | 08-Feb-27 | 16-Dec-26 | 19-Dec-26 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $7,050.00 | $7,050.00 | 77 |
| TAEXPTCU330003 | Install Pipes & Fittings | 5 | 14-Feb-27 | 18-Feb-27 | 23-Dec-26 | 29-Dec-26 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $63,300.00 | $63,300.00 | 73 |
| TAEXPTCU330004 | Backfilling Works for Trench | 12 | 20-Feb-27 | 04-Mar-27 | 29-Dec-26 | 12-Jan-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $22,050.00 | $22,050.00 | 73 |
| TAEXPTCU330005 | Install Valves with fittings | 4 | 01-Mar-27 | 04-Mar-27 | 07-Jan-27 | 12-Jan-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $9,600.00 | $9,600.00 | 73 |
| TAEXPTCU330006 | Install fire hydrent | 5 | 11-Mar-27 | 16-Mar-27 | 18-Jan-27 | 24-Jan-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $22,400.00 | $22,400.00 | 68 |
| TAEXPTCU330007 | Valve Chamber works | 21 | 17-Mar-27 | 10-Apr-27 | 24-Jan-27 | 17-Feb-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $22,500.00 | $22,500.00 | 68 |
| TAEXPTCU330008 | Inspection Test | 3 | 11-Apr-27 | 13-Apr-27 | 17-Feb-27 | 21-Feb-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $5,100.00 | $5,100.00 | 141 |
| **TSE Networks** | | 62 | 10-Feb-27 | 22-Apr-27 | 02-Mar-27 | 13-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $181,840.00 | $181,840.00 | 72 |
| TAEXTSCU330001 | Excavation works for Trench | 25 | 10-Feb-27 | 10-Mar-27 | 02-Mar-27 | 31-Mar-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $48,560.00 | $48,560.00 | 57 |
| TAEXTSCU330002 | Bedding Works | 2 | 11-Mar-27 | 13-Mar-27 | 31-Mar-27 | 03-Apr-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $3,860.00 | $3,860.00 | 57 |
| TAEXTSCU330003 | Install Pipes & Fittings | 5 | 14-Mar-27 | 18-Mar-27 | 03-Apr-27 | 08-Apr-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $60,530.00 | $60,530.00 | 57 |
| TAEXTSCU330004 | Backfilling Works for Trench | 12 | 20-Mar-27 | 01-Apr-27 | 08-Apr-27 | 22-Apr-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $20,100.00 | $20,100.00 | 72 |
| TAEXTSCU330005 | Install Valves with fittings | 4 | 29-Mar-27 | 01-Apr-27 | 18-Apr-27 | 22-Apr-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $6,320.00 | $6,320.00 | 72 |
| TAEXTSCU330006 | Valve Chamber works | 15 | 03-Apr-27 | 19-Apr-27 | 22-Apr-27 | 10-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $38,620.00 | $38,620.00 | 72 |
| TAEXTSCU330007 | Inspection Test | 3 | 20-Apr-27 | 22-Apr-27 | 10-May-27 | 13-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $3,850.00 | $3,850.00 | 72 |
| **Sewerage Networks** | | 30 | 20-Jun-27 | 27-Jul-27 | 20-Sep-26 A | 27-Feb-27 | 0% | 59.03% | $0.00 | $149,310.20 | $149,310.20 | 0 | 516 | 516 | $252,922.00 | $252,922.00 | 131 |
| TAEXSWCU330001 | Excavation works for Trench | 10 | 20-Jun-27 | 30-Jun-27 | 20-Sep-26 | 09-Feb-27 | 0% | 97% | $0.00 | $64,699.00 | $64,699.00 | 0 | 272 | 272 | $66,700.00 | $66,700.00 | 131 |
| TAEXSWCU330002 | Bedding Works | 2 | 01-Jul-27 | 03-Jul-27 | 03-Oct-26 A | 09-Feb-27 | 0% | 97% | $0.00 | $5,432.00 | $5,432.00 | 0 | 54 | 54 | $5,600.00 | $5,600.00 | 131 |
| TAEXSWCU330003 | Install GRP Pipes & Fittings | 7 | 04-Jul-27 | 11-Jul-27 | 04-Oct-26 A | 10-Feb-27 | 0% | 85% | $0.00 | $79,179.20 | $79,179.20 | 0 | 190 | 190 | $93,152.00 | $93,152.00 | 131 |
| TAEXSWCU330004 | Backfilling Works for Trench | 12 | 28-Jun-27 | 11-Jul-27 | 27-Jan-27 | 10-Feb-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $20,350.00 | $20,350.00 | 142 |
| TAEXSWCU330005 | Manhole Installation with backfilling | 11 | 12-Jul-27 | 24-Jul-27 | 10-Feb-27 | 23-Feb-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $61,520.00 | $61,520.00 | 131 |
| TAEXSWCU330006 | Leakage Test | 3 | 25-Jul-27 | 27-Jul-27 | 23-Feb-27 | 27-Feb-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $5,600.00 | $5,600.00 | 131 |
| **Storm Networks** | | 63 | 11-Mar-27 | 23-May-27 | 01-May-27 | 13-Jul-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $581,788.24 | $581,788.24 | 27 |
| TAEXSTCU330001 | Excavation works for Trench | 16 | 11-Mar-27 | 29-Mar-27 | 01-May-27 | 19-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $125,064.00 | $125,064.00 | 7 |
| TAEXSTCU330002 | Bedding Works | 2 | 30-Mar-27 | 31-Mar-27 | 19-May-27 | 22-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $61,826.88 | $61,826.88 | 14 |
| TAEXSTCU330003 | Install GRP Pipes & Fittings | 7 | 01-Apr-27 | 08-Apr-27 | 22-May-27 | 30-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $99,367.36 | $99,367.36 | 14 |
| TAEXSTCU330004 | Backfilling Works for Trench | 12 | 13-Apr-27 | 26-Apr-27 | 02-Jun-27 | 16-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $92,500.00 | $92,500.00 | 14 |
| TAEXSTCU330005 | Manhole Installation with backfilling | 11 | 26-Apr-27 | 08-May-27 | 15-Jun-27 | 28-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $99,630.00 | $99,630.00 | 14 |
| TAEXSTCU330006 | Install Catch Basin with UPVC Pipes & Fittings | 10 | 09-May-27 | 19-May-27 | 28-Jun-27 | 10-Jul-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $90,200.00 | $90,200.00 | 14 |
| TAEXSTCU330007 | Leakage Test | 3 | 20-May-27 | 23-May-27 | 10-Jul-27 | 13-Jul-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $13,200.00 | $13,200.00 | 27 |
| **Pond** | | 526 | 04-Sep-25 | 23-May-27 | 04-Sep-25 A | 22-Dec-26 | 65.87% | 85.06% | $6,068,716.83 | $7,837,459.10 | $7,837,459.10 | 22111 | 24319 | 24319 | $9,213,585.94 | $9,213,585.94 | 220 |
| **Storm Water Pond** | | 526 | 04-Sep-25 | 23-May-27 | 04-Sep-25 A | 22-Dec-26 | 65.87% | 85.06% | $6,068,716.83 | $7,837,459.10 | $7,837,459.10 | 22111 | 24319 | 24319 | $9,213,585.94 | $9,213,585.94 | 220 |
| TAEXSTCSWP0001 | Excavation works for Ponds 1st Part | 27 | 04-Sep-25 | 05-Oct-25 | 04-Sep-25 | 05-Oct-25 A | 100% | 100% | $1,170,180.00 | $1,170,180.00 | $1,170,180.00 | 3360 | 3360 | 3360 | $1,170,180.00 | $1,170,180.00 | |
| TAEXSTCSWP0002 | Excavation works for Ponds 2nd Part | 24 | 06-Oct-25 | 02-Nov-25 | 06-Oct-25 A | 02-Nov-25 A | 100% | 100% | $1,170,180.00 | $1,170,180.00 | $1,170,180.00 | 3360 | 3360 | 3360 | $1,170,180.00 | $1,170,180.00 | |
| TAEXSTCSWP0003 | Excavation works for Ponds 3rd Part | 26 | 03-Nov-25 | 02-Dec-25 | 03-Nov-25 | 02-Dec-25 A | 100% | 100% | $1,670,180.00 | $1,670,180.00 | $1,670,180.00 | 3360 | 3360 | 3360 | $1,670,180.00 | $1,670,180.00 | |
| TAEXSTCSWP0004 | Excavation works for Ponds 4th Part | 57 | 02-Dec-25 | 05-Feb-26 | 02-Dec-25 | 05-Feb-26 A | 100% | 100% | $570,180.10 | $570,180.10 | $570,180.10 | 3040 | 3040 | 3040 | $570,180.10 | $570,180.10 | |
| TAEXSTCSWP0005 | Excavation works for Ponds 5th Part | 17 | 08-Feb-26 | 26-Feb-26 | 08-Feb-26 | 26-Feb-26 A | 100% | 100% | $70,180.00 | $70,180.00 | $70,180.00 | 2570 | 2570 | 2570 | $70,180.00 | $70,180.00 | |
| TAEXSTCSWP0006 | Excavation works for Ponds 6th part | 30 | 29-Aug-26 | 01-Oct-26 | 06-Jun-26 A | 15-Jun-26 A | 100% | 100% | $346,307.00 | $346,307.00 | $346,307.00 | 2580 | 2580 | 2580 | $346,307.00 | $346,307.00 | |
| TAEXSTCSWP0007 | Excavation works for ponds 7th part | 45 | 03-Oct-26 | 23-Nov-26 | 18-Jun-26 A | 27-Oct-26 | 17.78% | 95% | $132,676.80 | $708,991.65 | $708,991.65 | 115 | 613 | 613 | $746,307.00 | $746,307.00 | 220 |
| TAEXSTCSWP0008 | Excavation works for Ponds slop | 172 | 15-Nov-25 | 02-Jun-26 | 15-Nov-25 | 02-Jun-26 A | 100% | 100% | $570,167.00 | $570,167.00 | $570,167.00 | 2400 | 2400 | 2400 | $570,167.00 | $570,167.00 | |
| TAEXSTCSWP0009 | Riprap Works part 1 | 12 | 03-Feb-27 | 16-Feb-27 | 21-Jun-26 A | 28-Oct-26 | 0% | 95% | $0.00 | $553,731.25 | $553,731.25 | 0 | 456 | 456 | $582,875.00 | $582,875.00 | 220 |
| TAEXSTCSWP0010 | Riprap Works Part 2 | 20 | 17-Feb-27 | 11-Mar-27 | 08-Aug-26 | 01-Nov-26 | 0% | 85% | $0.00 | $347,866.75 | $347,866.75 | 0 | 408 | 408 | $409,255.00 | $409,255.00 | 220 |
| TAEXSTCSWP0011 | Sand Marl Mix Ballast layer | 12 | 13-Mar-27 | 25-Mar-27 | 01-Nov-26 | 15-Nov-26 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $1,227,455.34 | $1,227,455.34 | 220 |
| TAEXSTCSWP0012 | Outfall structure works | 20 | 13-Apr-27 | 05-May-27 | 05-Jul-26 A | 22-Dec-26 | 0% | 15% | $0.00 | $3,674.85 | $3,674.85 | 0 | 120 | 120 | $24,499.00 | $24,499.00 | 220 |
| TAEXSTCSWP0013 | Filling with suitable and approved imported material for | 94 | 14-Jan-26 | 03-May-26 | 14-Jan-26 A | 03-May-26 A | 100% | 100% | $133,721.28 | $133,721.28 | $133,721.28 | 600 | 600 | 600 | $133,721.28 | $133,721.28 | |
| TAEXSTCSWP0014 | Loose Riprap, for protection | 10 | 11-May-26 | 21-May-26 | 11-May-26 | 21-May-26 A | 100% | 100% | $234,944.65 | $234,944.65 | $234,944.65 | 726 | 726 | 726 | $234,944.65 | $234,944.65 | |
| TAEXSTCSWP00141 | Loose Riprap, for protection Part 01 | 15 | 06-May-27 | 23-May-27 | 17-Jun-26 A | 22-Sep-26 A | 0% | 100% | $0.00 | $287,154.57 | $287,154.57 | 0 | 726 | 726 | $287,154.57 | $287,154.57 | |
| **CLOSE OUT** | | 207 | 17-Apr-27 | 03-Sep-27 | 03-Feb-27 | 02-Oct-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $14,046,786.00 | $14,046,786.00 | -25 |
| **Final Testing and Commmisionning** | | 189 | 17-Apr-27 | 03-Sep-27 | 03-Feb-27 | 11-Sep-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $13,562,866.00 | $13,562,866.00 | -7 |
| **Final Test & commisionning Zone 1** | | 96 | 01-May-27 | 28-Jun-27 | 11-Mar-27 | 01-Jul-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $2,642,004.00 | $2,642,004.00 | 46 |
| TACOFTFT0001 | Road Works | 4 | 09-Jun-27 | 13-Jun-27 | 27-Jun-27 | 01-Jul-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $241,798.00 | $241,798.00 | 21 |
| TACOFTFT0002 | Electrical NetWorks | 7 | 01-Jun-27 | 08-Jun-27 | 14-Jun-27 | 22-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $104,750.00 | $104,750.00 | 48 |





© Oracle Corporation

| Activity ID | Activity Name | Original Duration | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Actual Total Cost | Earned Value Cost | Planned Value Labor Units | Actual Labor Units | Earned Value Labor Units | Budgeted Total Cost | At Completion Total Cost | Total Float |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| TACOFTFT0003 | Telecommunications Networks | 4 | 01-May-27 | 04-May-27 | 01-Jun-27 | 06-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $294,000.00 | $294,000.00 | 61 |
| TACOFTFT0004 | CCTV Networks | 7 | 12-May-27 | 19-May-27 | 07-Jun-27 | 15-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $399,630.00 | $399,630.00 | 59 |
| TACOFTFT0005 | Potable Water Networks | 4 | 20-Jun-27 | 23-Jun-27 | 10-Apr-27 | 14-Apr-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $589,072.00 | $589,072.00 | 112 |
| TACOFTFT0006 | TSE Networks | 4 | 24-Jun-27 | 28-Jun-27 | 13-Mar-27 | 17-Mar-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $546,448.00 | $546,448.00 | 136 |
| TACOFTFT0007 | Sewerage Networks | 6 | 08-Jun-27 | 14-Jun-27 | 11-Mar-27 | 18-Mar-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $225,458.00 | $225,458.00 | 135 |
| TACOFTFT0008 | Storm Water Drainage Networks | 7 | 12-Jun-27 | 19-Jun-27 | 11-Mar-27 | 20-Mar-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $240,848.00 | $240,848.00 | 130 |
| Final Test & commisionning Zone 2 | | 180 | 17-Apr-27 | 24-Aug-27 | 03-Feb-27 | 01-Sep-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $4,884,878.00 | $4,884,878.00 | -1 |
| TACOFTFT0009 | Road Works | 7 | 26-Jul-27 | 02-Aug-27 | 21-Jul-27 | 29-Jul-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $542,307.00 | $542,307.00 | 3 |
| TACOFTFT0010 | Electrical NetWorks | 7 | 26-Apr-27 | 03-May-27 | 01-Jun-27 | 09-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $961,120.00 | $961,120.00 | 45 |
| TACOFTFT0011 | Telecommunications Networks | 7 | 07-Jun-27 | 14-Jun-27 | 21-Jun-27 | 29-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $294,000.00 | $294,000.00 | 28 |
| TACOFTFT0012 | CCTV Networks | 7 | 17-Aug-27 | 24-Aug-27 | 24-Aug-27 | 01-Sep-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $699,625.00 | $699,625.00 | -7 |
| TACOFTFT0013 | Potable Water Networks | 4 | 08-Jul-27 | 12-Jul-27 | 20-Mar-27 | 24-Mar-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $489,071.00 | $489,071.00 | 135 |
| TACOFTFT0014 | TSE Networks | 4 | 13-Jul-27 | 17-Jul-27 | 29-Mar-27 | 03-Apr-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $732,450.00 | $732,450.00 | 129 |
| TACOFTFT0015 | Sewerage Networks | 6 | 17-Apr-27 | 22-Apr-27 | 03-Feb-27 | 10-Feb-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $725,457.00 | $725,457.00 | 146 |
| TACOFTFT0016 | Storm Water Drainage Networks | 7 | 26-Jun-27 | 03-Jul-27 | 29-Mar-27 | 06-Apr-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $440,848.00 | $440,848.00 | 110 |
| Final Test & commisionning Zone 3 | | 163 | 04-Jul-27 | 03-Sep-27 | 07-Mar-27 | 11-Sep-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $6,035,984.00 | $6,035,984.00 | -7 |
| TACOFTFT0017 | Road Works | 3 | 03-Aug-27 | 05-Aug-27 | 29-Jul-27 | 02-Aug-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $541,798.00 | $541,798.00 | 3 |
| TACOFTFT0018 | Electrical NetWorks | 7 | 02-Aug-27 | 09-Aug-27 | 30-Aug-27 | 06-Sep-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $562,725.00 | $562,725.00 | -25 |
| TACOFTFT0019 | Telecommunications Networks | 7 | 01-Aug-27 | 08-Aug-27 | 17-Aug-27 | 25-Aug-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $294,000.00 | $294,000.00 | -14 |
| TACOFTFT0020 | CCTV Networks | 9 | 25-Aug-27 | 03-Sep-27 | 01-Sep-27 | 11-Sep-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $699,635.00 | $699,635.00 | -7 |
| TACOFTFT0021 | Potable Water Networks | 5 | 16-Aug-27 | 21-Aug-27 | 29-May-27 | 03-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $1,239,072.00 | $1,239,072.00 | 79 |
| TACOFTFT0022 | TSE Networks | 3 | 19-Jul-27 | 21-Jul-27 | 06-Jun-27 | 09-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $732,449.00 | $732,449.00 | 75 |
| TACOFTFT0023 | Sewerage Networks | 5 | 28-Jul-27 | 02-Aug-27 | 07-Mar-27 | 13-Mar-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $725,457.00 | $725,457.00 | 125 |
| TACOFTFT0024 | Storm Water Drainage Networks | 7 | 04-Jul-27 | 11-Jul-27 | 05-Aug-27 | 14-Aug-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $1,240,848.00 | $1,240,848.00 | 7 |
| AS BUILT DRAWINGS | | 165 | 19-Jul-27 | 16-Aug-27 | 07-Mar-27 | 13-Sep-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $483,920.00 | $483,920.00 | -25 |
| AS BUILT DRAWINGS Zone 1 | | 160 | 19-Jul-27 | 16-Aug-27 | 13-Mar-27 | 13-Sep-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $120,980.00 | $120,980.00 | -25 |
| TACOFTAD0001 | Road Works | 3 | 07-Aug-27 | 09-Aug-27 | 02-Aug-27 | 05-Aug-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $12,000.00 | $12,000.00 | 3 |
| TACOFTAD0002 | Electrical NetWorks | 6 | 10-Aug-27 | 16-Aug-27 | 06-Sep-27 | 13-Sep-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $12,000.00 | $12,000.00 | -25 |
| TACOFTAD0003 | Telecommunications Networks | 7 | 09-Aug-27 | 16-Aug-27 | 25-Aug-27 | 02-Sep-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $9,000.00 | $9,000.00 | -14 |
| TACOFTAD0004 | CCTV Networks | 4 | 12-Aug-27 | 16-Aug-27 | 24-Aug-27 | 29-Aug-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $8,200.00 | $8,200.00 | -10 |
| TACOFTAD0005 | Potable Water Networks | 10 | 04-Aug-27 | 15-Aug-27 | 17-May-27 | 29-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $16,500.00 | $16,500.00 | 68 |
| TACOFTAD0006 | TSE Networks | 10 | 19-Jul-27 | 29-Jul-27 | 30-May-27 | 10-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $15,500.00 | $15,500.00 | 57 |
| TACOFTAD0007 | Sewerage Networks | 10 | 03-Aug-27 | 14-Aug-27 | 13-Mar-27 | 24-Mar-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $22,300.00 | $22,300.00 | 125 |
| TACOFTAD0008 | Storm Water Drainage Networks | 10 | 03-Aug-27 | 14-Aug-27 | 25-Jul-27 | 05-Aug-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $25,480.00 | $25,480.00 | 10 |
| AS BUILT DRAWINGS Zone 2 | | 165 | 19-Jul-27 | 16-Aug-27 | 07-Mar-27 | 13-Sep-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $181,470.00 | $181,470.00 | -25 |
| TACOFTAD0009 | Road Works | 3 | 10-Aug-27 | 12-Aug-27 | 05-Aug-27 | 09-Aug-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $18,000.00 | $18,000.00 | 3 |
| TACOFTAD0010 | Electrical NetWorks | 7 | 09-Aug-27 | 16-Aug-27 | 05-Sep-27 | 13-Sep-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $18,000.00 | $18,000.00 | -25 |
| TACOFTAD0011 | Telecommunications Networks | 7 | 09-Aug-27 | 16-Aug-27 | 25-Aug-27 | 02-Sep-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $13,500.00 | $13,500.00 | -14 |
| TACOFTAD0012 | CCTV Networks | 4 | 12-Aug-27 | 16-Aug-27 | 24-Aug-27 | 29-Aug-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $12,300.00 | $12,300.00 | -10 |
| TACOFTAD0013 | Potable Water Networks | 10 | 04-Aug-27 | 15-Aug-27 | 17-May-27 | 29-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $24,750.00 | $24,750.00 | 68 |
| TACOFTAD0014 | TSE Networks | 10 | 19-Jul-27 | 29-Jul-27 | 30-May-27 | 10-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $23,250.00 | $23,250.00 | 57 |
| TACOFTAD0015 | Sewerage Networks | 15 | 28-Jul-27 | 14-Aug-27 | 07-Mar-27 | 24-Mar-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $33,450.00 | $33,450.00 | 125 |
| TACOFTAD0016 | Storm Water Drainage Networks | 15 | 28-Jul-27 | 14-Aug-27 | 19-Jul-27 | 05-Aug-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $38,220.00 | $38,220.00 | 10 |
| AS BUILT DRAWINGS Zone 3 | | 160 | 19-Jul-27 | 16-Aug-27 | 13-Mar-27 | 13-Sep-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $181,470.00 | $181,470.00 | -25 |
| TACOFTAD0017 | Road Works | 3 | 14-Aug-27 | 16-Aug-27 | 09-Aug-27 | 12-Aug-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $18,000.00 | $18,000.00 | 3 |
| TACOFTAD0018 | Electrical NetWorks | 7 | 09-Aug-27 | 16-Aug-27 | 05-Sep-27 | 13-Sep-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $18,000.00 | $18,000.00 | -25 |
| TACOFTAD0019 | Telecommunications Networks | 7 | 09-Aug-27 | 16-Aug-27 | 25-Aug-27 | 02-Sep-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $13,500.00 | $13,500.00 | -14 |
| TACOFTAD0020 | CCTV Networks | 5 | 11-Aug-27 | 16-Aug-27 | 23-Aug-27 | 29-Aug-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $12,300.00 | $12,300.00 | -10 |
| TACOFTAD0021 | Potable Water Networks | 10 | 04-Aug-27 | 15-Aug-27 | 17-May-27 | 29-May-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $24,750.00 | $24,750.00 | 68 |
| TACOFTAD0022 | TSE Networks | 10 | 19-Jul-27 | 29-Jul-27 | 30-May-27 | 10-Jun-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $23,250.00 | $23,250.00 | 57 |
| TACOFTAD0023 | Sewerage Networks | 10 | 03-Aug-27 | 14-Aug-27 | 13-Mar-27 | 24-Mar-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $33,450.00 | $33,450.00 | 125 |
| TACOFTAD0024 | Storm Water Drainage Networks | 10 | 03-Aug-27 | 14-Aug-27 | 25-Jul-27 | 05-Aug-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $38,220.00 | $38,220.00 | 10 |
| DEMOBILIZATION | | 16 | 17-Aug-27 | 03-Sep-27 | 13-Sep-27 | 02-Oct-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | -25 |
| TAPCDZ00000001 | Demobilization Manpower | 6 | 17-Aug-27 | 23-Aug-27 | 13-Sep-27 | 20-Sep-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | -25 |





© Oracle Corporation

| Activity ID | Activity Name | Original Duration | BL Project Start | BL Project Finish | Start | Finish | Schedule % Complete | Performance % Complete | Planned Value Cost | Actual Total Cost | Earned Value Cost | Planned Value Labor Units | Actual Labor Units | Earned Value Labor Units | Budgeted Total Cost | At Completion Total Cost | Total Float |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| TAPCDZ00000002 | Remove Offices and Structures | 5 | 24-Aug-27 | 29-Aug-27 | 20-Sep-27 | 26-Sep-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | -25 |
| TAPCDZ00000012 | Demobilize Equipment from Site | 5 | 30-Aug-27 | 03-Sep-27 | 26-Sep-27 | 02-Oct-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | -25 |
| TAPCDZ00000022 | Restore Ground Surfaces | 6 | 29-Aug-27 | 03-Sep-27 | 25-Sep-27 | 02-Oct-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | -25 |
| TAPCDZ00000032 | Final Handover | 0 | | 03-Sep-27 | | 02-Oct-27 | 0% | 0% | $0.00 | $0.00 | $0.00 | 0 | 0 | 0 | $0.00 | $0.00 | -25 |



TASK filter: All Activities

© Oracle Corporation