Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Budgeted Labor Units	Planned Value Labor Units	Earned Value Labor Units
20 READY BUILT FACTORIES 900 m2 IN HAIL		114	11-Mar-26	29-Nov-26	01-Apr-26 A	21-Oct-26	4,697,915.38	2,093,173.51	3,208,952.51	11408	6374	5710
PROJECT MILESTONES		9	09-Apr-26	25-Oct-26	05-Oct-26	15-Oct-26	0.00	0.00	0.00	0	0	0
CONTRACTUAL MILESTONES		8	09-Apr-26	25-Oct-26	05-Oct-26	13-Oct-26	0.00	0.00	0.00	0	0	0
HAL-PMS-MMS-0060	Completion of Engineering and Materials	0		09-Apr-26		05-Oct-26	0.00	0.00	0.00	0	0	0
HAL-PMS-MMS-0110	Competion of Testing and Commissioning	0		25-Oct-26		13-Oct-26	0.00	0.00	0.00	0	0	0
DISCIPLINE MILESTONES		9	14-Jul-26	11-Oct-26	05-Oct-26	15-Oct-26	0.00	0.00	0.00	0	0	0
900 SQM FACTORIES		9	14-Jul-26	01-Oct-26	05-Oct-26	15-Oct-26	0.00	0.00	0.00	0	0	0
HAL-PMS-DMS-2310	Completion of Civil works	0		14-Jul-26		05-Oct-26	0.00	0.00	0.00	0	0	0
HAL-PMS-DMS-2330	Completion of Mechanical works	0		01-Oct-26		15-Oct-26	0.00	0.00	0.00	0	0	0
SITE INFRASTRUCTURE		0	11-Oct-26	11-Oct-26	05-Oct-26	05-Oct-26	0.00	0.00	0.00	0	0	0
HAL-PMS-DMS-2460	Completion of Environmentall works	0		11-Oct-26		05-Oct-26	0.00	0.00	0.00	0	0	0
PROCUREMENT (27%)		15	11-Mar-26	18-Aug-26	05-Oct-26	21-Oct-26	0.00	0.00	0.00	80	80	0
SHORT LEAD MATERIALS		15	11-Mar-26	18-Aug-26	05-Oct-26	21-Oct-26	0.00	0.00	0.00	80	80	0
EXTERNAL		15	11-Mar-26	18-Aug-26	05-Oct-26	21-Oct-26	0.00	0.00	0.00	80	80	0
PO ISSUE		5	11-Mar-26	21-Mar-26	05-Oct-26	10-Oct-26	0.00	0.00	0.00	80	80	0
HAL-P-PO-EX-100	Road markings	5	11-Mar-26	21-Mar-26	05-Oct-26	10-Oct-26	0.00	0.00	0.00	80	80	0
MANUFACTURING		10	21-Mar-26	07-Jul-26	11-Oct-26	21-Oct-26	0.00	0.00	0.00	0	0	0
HAL-P-MF-EX-100	Road markings	10	21-Mar-26	07-Jul-26	11-Oct-26	21-Oct-26	0.00	0.00	0.00	0	0	0
STAGING TIME		1	10-Aug-26	18-Aug-26	05-Oct-26	05-Oct-26	0.00	0.00	0.00	0	0	0
HAL-P-ST-EX-80	Asphalt works	1	10-Aug-26	18-Aug-26	05-Oct-26	05-Oct-26	0.00	0.00	0.00	0	0	0
CONSTRUCTION (60%)		114	16-Jul-26	26-Nov-26	01-Apr-26 A	20-Oct-26	3,931,902.88	1,921,431.46	2,834,256.05	8224	4796	4582
RBF 900 SQM FACTORIES		114	16-Jul-26	26-Nov-26	01-Apr-26 A	18-Oct-26	3,227,514.08	1,470,837.98	2,514,649.50	6320	3970	3906
BLOCK B		83	30-Jul-26	28-Oct-26	25-Apr-26 A	11-Oct-26	469,566.30	250,992.10	378,125.16	944	542	744
ARCHITECTURAL		18	30-Jul-26	05-Sep-26	25-Aug-26 A	05-Oct-26	129,165.30	129,165.30	116,248.77	224	224	202
WALL FINISHES		7	30-Jul-26	08-Aug-26	25-Aug-26 A	05-Oct-26	26,649.45	26,649.45	23,984.50	112	112	101
HAL-C-B-A-680	Paint to Plaster (Primer, Putty & First Coat)	7	30-Jul-26	08-Aug-26	25-Aug-26 A	05-Oct-26	26,649.45	26,649.45	23,984.50	112	112	101
FLOOR FINISHES		7	27-Aug-26	05-Sep-26	24-Sep-26 A	05-Oct-26	102,515.85	102,515.85	92,264.26	112	112	101
HAL-C-B-A-850	Epoxy paint	7	27-Aug-26	05-Sep-26	24-Sep-26 A	05-Oct-26	102,515.85	102,515.85	92,264.26	112	112	101
ELECTRICAL		83	08-Aug-26	28-Oct-26	25-Apr-26 A	11-Oct-26	340,401.01	121,826.80	261,876.40	720	318	542
FIRST STAGE		33	19-Oct-26	28-Oct-26	25-Apr-26 A	10-Oct-26	48,553.41	0.00	43,698.07	128	0	115
HAL-C-B-E-343	Installation of Earthing and Grounding	4	24-Oct-26	28-Oct-26	25-Apr-26 A	10-Oct-26	17,002.41	0.00	15,302.17	64	0	58
HAL-C-B-E-453	Installation of LV Cables	4	19-Oct-26	24-Oct-26	05-Sep-26 A	10-Oct-26	31,550.99	0.00	28,395.89	64	0	58
SECOND STAGE		60	08-Aug-26	25-Oct-26	17-Jun-26 A	11-Oct-26	291,847.60	121,826.80	218,178.33	592	318	427
HAL-C-B-E-720	Installation of CCTV System	7	17-Oct-26	25-Oct-26	17-Jun-26 A	11-Oct-26	66,177.58	0.00	46,324.31	112	0	78
HAL-C-B-E-503	Installation of Access Control System	4	28-Sep-26	03-Oct-26	17-Jun-26 A	06-Oct-26	24,315.41	24,315.41	12,157.71	64	64	32
HAL-C-B-E-403	Installation of Wiring Devices	4	08-Aug-26	12-Aug-26	05-Sep-26 A	05-Oct-26	20,742.16	20,742.16	17,630.84	64	64	54
HAL-C-B-E-433	Installation of Disconnect Switches	2	12-Aug-26	15-Aug-26	05-Sep-26 A	05-Oct-26	25,808.36	25,808.36	20,646.69	32	32	26
HAL-C-B-E-483	Installation of PP-AC panel	2	14-Oct-26	17-Oct-26	05-Sep-26 A	10-Oct-26	18,213.99	0.00	12,749.79	32	0	22
HAL-C-B-E-423	Installation of Main Distribution Board	2	10-Oct-26	12-Oct-26	16-Sep-26 A	08-Oct-26	25,479.66	0.00	17,835.76	32	0	22
HAL-C-B-E-353	Installation of Fire Alarm Control Panel	4	15-Sep-26	20-Sep-26	24-Sep-26 A	06-Oct-26	16,216.62	16,216.62	12,973.30	64	64	51
HAL-C-B-E-363	Installation of Fire Detectors & Accessories	4	20-Sep-26	26-Sep-26	24-Sep-26 A	07-Oct-26	31,219.23	31,219.23	28,097.30	64	64	58
HAL-C-B-E-383	Installation of Lighting fixtures	4	05-Oct-26	10-Oct-26	24-Sep-26 A	07-Oct-26	59,751.14	0.00	47,800.91	64	0	51
HAL-C-B-E-513	Monitor Modules for Fire Alarm	2	03-Oct-26	05-Oct-26	24-Sep-26 A	07-Oct-26	3,760.02	3,525.02	1,880.01	32	30	16
HAL-C-B-E-523	Line Isolator Modules for Fire Alarm	2	05-Oct-26	07-Oct-26	24-Sep-26 A	08-Oct-26	163.42	0.00	81.71	32	0	16
BLOCK C		54	29-Jul-26	02-Nov-26	01-Apr-26 A	18-Oct-26	501,251.85	254,837.21	415,995.36	1200	704	788
ARCHITECTURAL		35	29-Jul-26	12-Sep-26	22-Jul-26 A	18-Oct-26	207,401.36	207,401.36	156,433.99	576	576	274
WALL FINISHES		7	06-Aug-26	15-Aug-26	22-Jul-26 A	06-Oct-26	26,649.45	26,649.45	23,984.50	112	112	101
HAL-C-C-A-1500	Paint to Plaster (Primer, Putty & First Coat)	7	06-Aug-26	15-Aug-26	22-Jul-26 A	06-Oct-26	26,649.45	26,649.45	23,984.50	112	112	101
CIELING FINISHES		5	29-Jul-26	04-Aug-26	31-Aug-26 A	05-Oct-26	44,650.24	44,650.24	40,185.22	80	80	72
HAL-C-C-A-1510	Installation of Ceiling Gypsum Board	5	29-Jul-26	04-Aug-26	31-Aug-26 A	05-Oct-26	44,650.24	44,650.24	40,185.22	80	80	72

Date	Revision	Checked	Approved
05-Oct-26	Weekly Report #39		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Budgeted Labor Units	Planned Value Labor Units	Earned Value Labor Units
FLOOR FINISHES		7	03-Sep-26	12-Sep-26	03-Sep-26 A	18-Oct-26	102,515.85	102,515.85	92,264.26	112	112	101
HAL-C-C-A-1670	Epoxy paint	7	03-Sep-26	12-Sep-26	03-Sep-26 A	18-Oct-26	102,515.85	102,515.85	92,264.26	112	112	101
METAL WORKS		6	11-Aug-26	24-Aug-26	05-Oct-26	12-Oct-26	13,735.13	13,735.13	0.00	192	192	0
HAL-C-C-A-1660	Steel railing works	4	11-Aug-26	16-Aug-26	05-Oct-26	10-Oct-26	7,497.92	7,497.92	0.00	128	128	0
HAL-C-C-A-1570	Galvanised Steel Gratings	2	22-Aug-26	24-Aug-26	10-Oct-26	12-Oct-26	6,237.21	6,237.21	0.00	64	64	0
SPECIALTIES		4	30-Aug-26	03-Sep-26	12-Oct-26	17-Oct-26	19,850.70	19,850.70	0.00	80	80	0
HAL-C-C-A-1820	Identification sign; ID01 & ID02	3	30-Aug-26	02-Sep-26	12-Oct-26	15-Oct-26	9,289.46	9,289.46	0.00	48	48	0
HAL-C-C-A-1610	Furniture Installation	1	02-Sep-26	03-Sep-26	15-Oct-26	17-Oct-26	10,561.24	10,561.24	0.00	32	32	0
ELECTRICAL		37	20-Sep-26	02-Nov-26	01-Apr-26 A	08-Oct-26	293,850.48	47,435.85	259,561.37	624	128	514
FIRST STAGE		24	24-Oct-26	02-Nov-26	01-Apr-26 A	07-Oct-26	48,553.41	0.00	46,125.74	128	0	122
HAL-C-C-E-803	Installation of Earthing and Grounding	4	28-Oct-26	02-Nov-26	01-Apr-26 A	07-Oct-26	17,002.41	0.00	16,152.29	64	0	61
HAL-C-C-E-913	Installation of LV Cables	2	24-Oct-26	28-Oct-26	05-Sep-26 A	07-Oct-26	31,550.99	0.00	29,973.44	64	0	61
SECOND STAGE		37	20-Sep-26	02-Nov-26	17-Jun-26 A	08-Oct-26	245,297.08	47,435.85	213,435.64	496	128	393
HAL-C-C-E-1340	Installation of CCTV System	2	21-Oct-26	29-Oct-26	17-Jun-26 A	07-Oct-26	66,177.58	0.00	62,868.70	112	0	106
HAL-C-C-E-963	Installation of Access Control System	2	24-Oct-26	28-Oct-26	17-Jun-26 A	08-Oct-26	24,315.41	0.00	12,157.71	64	0	32
HAL-C-C-E-943	Installation of PP-AC panel	2	19-Oct-26	21-Oct-26	01-Sep-26 A	07-Oct-26	18,213.99	0.00	17,303.29	32	0	30
HAL-C-C-E-883	Installation of Main Distribution Board	2	14-Oct-26	17-Oct-26	03-Sep-26 A	07-Oct-26	25,479.66	0.00	22,931.70	32	0	29
HAL-C-C-E-843	Installation of Lighting fixtures	4	10-Oct-26	14-Oct-26	10-Sep-26 A	07-Oct-26	59,751.14	0.00	56,763.59	64	0	61
HAL-C-C-E-823	Installation of Fire Detectors & Accessories	4	26-Sep-26	30-Sep-26	16-Sep-26 A	07-Oct-26	31,219.23	31,219.23	28,097.30	64	64	58
HAL-C-C-E-973	Monitor Modules for Fire Alarm	2	28-Oct-26	31-Oct-26	22-Sep-26 A	08-Oct-26	3,760.02	0.00	1,880.01	32	0	16
HAL-C-C-E-813	Installation of Fire Alarm Control Panel	4	20-Sep-26	26-Sep-26	24-Sep-26 A	07-Oct-26	16,216.62	16,216.62	11,351.63	64	64	45
HAL-C-C-E-983	Line Isolator Modules for Fire Alarm	2	31-Oct-26	02-Nov-26	24-Sep-26 A	08-Oct-26	163.42	0.00	81.71	32	0	16
BLOCK A		111	16-Jul-26	18-Nov-26	17-Jun-26 A	17-Oct-26	886,377.46	450,143.65	595,974.82	1728	1242	866
ARCHITECTURAL		17	16-Jul-26	04-Oct-26	15-Sep-26 A	14-Oct-26	252,300.43	252,300.43	196,843.15	624	624	317
WALL FINISHES		7	25-Aug-26	02-Sep-26	15-Sep-26 A	06-Oct-26	26,649.45	26,649.45	23,984.50	112	112	101
HAL-C-A-A-1090	Paint to Plaster (Primer, Putty & First Coat)	7	25-Aug-26	02-Sep-26	15-Sep-26 A	06-Oct-26	26,649.45	26,649.45	23,984.50	112	112	101
CIELING FINISHES		5	17-Aug-26	23-Aug-26	17-Sep-26 A	05-Oct-26	44,650.24	44,650.24	40,185.22	80	80	72
HAL-C-A-A-1100	Installation of Ceiling Gypsum Board	5	17-Aug-26	23-Aug-26	17-Sep-26 A	05-Oct-26	44,650.24	44,650.24	40,185.22	80	80	72
FLOOR FINISHES		7	26-Sep-26	04-Oct-26	24-Sep-26 A	06-Oct-26	102,515.85	102,515.85	92,264.26	112	112	101
HAL-C-A-A-1260	Epoxy paint	7	26-Sep-26	04-Oct-26	24-Sep-26 A	06-Oct-26	102,515.85	102,515.85	92,264.26	112	112	101
DOORS & WINDOWS		3	16-Jul-26	20-Jul-26	24-Sep-26 A	05-Oct-26	44,899.07	44,899.07	40,409.16	48	48	43
HAL-C-A-A-1120	Supply and install (D4) 800*2200 mm single leaf aluminum d	1	16-Jul-26	18-Jul-26	24-Sep-26 A	05-Oct-26	21,896.59	21,896.59	19,706.93	16	16	14
HAL-C-A-A-1130	Supply and install (D7) 1000*2200 mm single leaf aluminum	1	18-Jul-26	19-Jul-26	24-Sep-26 A	05-Oct-26	7,520.04	7,520.04	6,768.04	16	16	14
HAL-C-A-A-1350	Supply and install (D3) 1000*2200 mm single leaf aluminum	1	19-Jul-26	20-Jul-26	24-Sep-26 A	05-Oct-26	15,482.44	15,482.44	13,934.19	16	16	14
METAL WORKS		6	30-Aug-26	12-Sep-26	05-Oct-26	12-Oct-26	13,735.13	13,735.13	0.00	192	192	0
HAL-C-A-A-1250	Steel railing works	4	30-Aug-26	03-Sep-26	05-Oct-26	10-Oct-26	7,497.92	7,497.92	0.00	128	128	0
HAL-C-A-A-1160	Galvanised Steel Gratings	2	09-Sep-26	12-Sep-26	10-Oct-26	12-Oct-26	6,237.21	6,237.21	0.00	64	64	0
SPECIALTIES		4	20-Sep-26	26-Sep-26	10-Oct-26	14-Oct-26	19,850.70	19,850.70	0.00	80	80	0
HAL-C-A-A-1410	Identification sign; ID01 & ID02	3	20-Sep-26	24-Sep-26	10-Oct-26	13-Oct-26	9,289.46	9,289.46	0.00	48	48	0
HAL-C-A-A-1200	Furniture Installation	1	24-Sep-26	26-Sep-26	13-Oct-26	14-Oct-26	10,561.24	10,561.24	0.00	32	32	0
MECHANICAL		26	27-Aug-26	19-Sep-26	16-Sep-26 A	17-Oct-26	51,410.29	51,410.29	4,976.50	224	224	32
HVAC		4	14-Sep-26	19-Sep-26	16-Sep-26 A	08-Oct-26	9,953.00	9,953.00	4,976.50	64	64	32
SECOND STAGE		4	14-Sep-26	19-Sep-26	16-Sep-26 A	08-Oct-26	9,953.00	9,953.00	4,976.50	64	64	32
HAL-C-A-M-770	Installation of Diffuser	2	14-Sep-26	16-Sep-26	16-Sep-26 A	07-Oct-26	2,764.72	2,764.72	1,382.36	32	32	16
HAL-C-A-M-960	Supply, install, test and commission door grilles & exhaust louv	2	16-Sep-26	19-Sep-26	16-Sep-26 A	08-Oct-26	7,188.28	7,188.28	3,594.14	32	32	16
SEWER AND DRAINAGE SYSTEM		10	27-Aug-26	08-Sep-26	05-Oct-26	17-Oct-26	41,457.30	41,457.30	0.00	160	160	0
SECOND STAGE		10	27-Aug-26	08-Sep-26	05-Oct-26	17-Oct-26	41,457.30	41,457.30	0.00	160	160	0
HAL-C-A-M-810	Installation of Sanitary Fixture and Accessories	4	27-Aug-26	01-Sep-26	05-Oct-26	10-Oct-26	16,243.04	16,243.04	0.00	64	64	0
HAL-C-A-M-830	Installation of Lavotary /Wash Basin	2	01-Sep-26	03-Sep-26	10-Oct-26	12-Oct-26	20,348.35	20,348.35	0.00	32	32	0
HAL-C-A-M-890	Installation of Bib Tap	2	03-Sep-26	06-Sep-26	12-Oct-26	14-Oct-26	2,211.78	2,211.78	0.00	32	32	0
HAL-C-A-M-850	Installation of Water Tap	2	06-Sep-26	08-Sep-26	14-Oct-26	17-Oct-26	2,654.13	2,654.13	0.00	32	32	0

Date	Revision	Checked	Approved
05-Oct-26	Weekly Report #39		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Budgeted Labor Units	Planned Value Labor Units	Earned Value Labor Units
ELECTRICAL		111	02-Sep-26	18-Nov-26	17-Jun-26A	10-Oct-26	582,666.73	146,432.93	394,155.17	880	394	517
FIRST STAGE		75	11-Oct-26	15-Oct-26	17-Jun-26A	07-Oct-26	48,553.41	0.00	37,387.87	128	0	102
HAL-C-A-E-573	Installation of Earthing and Grounding	4	11-Oct-26	15-Oct-26	17-Jun-26A	07-Oct-26	17,002.41	0.00	15,302.17	64	0	58
HAL-C-A-E-683	Installation of LV Cables	2	11-Oct-26	15-Oct-26	22-Sep-26A	07-Oct-26	31,550.99	0.00	22,085.69	64	0	45
SECOND STAGE		68	02-Sep-26	18-Nov-26	22-Aug-26A	10-Oct-26	534,113.33	146,432.93	356,767.31	752	394	414
HAL-C-A-E-1030	Installation of CCTV System	2	08-Oct-26	17-Oct-26	22-Aug-26A	08-Oct-26	66,177.58	0.00	26,471.03	112	0	45
HAL-C-A-E-1040	Installation of Solar power plant	2	10-Nov-26	18-Nov-26	22-Aug-26A	05-Oct-26	218,965.89	0.00	197,069.30	112	0	101
HAL-C-A-E-733	Installation of Access Control System	2	24-Sep-26	30-Sep-26	22-Aug-26A	10-Oct-26	24,315.41	24,315.41	4,863.08	80	80	16
HAL-C-A-E-613	Installation of Lighting fixtures	2	04-Oct-26	08-Oct-26	22-Sep-26A	07-Oct-26	59,751.14	13,070.56	47,800.91	64	14	51
HAL-C-A-E-583	Installation of Fire Alarm Control Panel	4	14-Sep-26	19-Sep-26	24-Sep-26A	10-Oct-26	16,216.62	16,216.62	8,108.31	64	64	32
HAL-C-A-E-633	Installation of Wiring Devices	4	02-Sep-26	07-Sep-26	24-Sep-26A	07-Oct-26	20,742.16	20,742.16	16,593.73	64	64	51
HAL-C-A-E-663	Installation of Disconnect Switches	2	07-Sep-26	09-Sep-26	24-Sep-26A	07-Oct-26	25,808.36	25,808.36	18,065.85	32	32	22
HAL-C-A-E-743	Monitor Modules for Fire Alarm	2	30-Sep-26	03-Oct-26	24-Sep-26A	08-Oct-26	3,760.02	3,760.02	1,880.01	32	32	16
HAL-C-A-E-753	Line Isolator Modules for Fire Alarm	2	03-Oct-26	05-Oct-26	24-Sep-26A	08-Oct-26	163.42	153.21	81.71	32	30	16
HAL-C-A-E-593	Installation of Fire Detectors & Accessories	4	19-Sep-26	24-Sep-26	01-Oct-26A	08-Oct-26	31,219.23	31,219.23	21,853.46	64	64	45
HAL-C-A-E-673	Installation of Telephone Cabinet	2	11-Oct-26	13-Oct-26	01-Oct-26A	08-Oct-26	23,299.84	0.00	13,979.90	32	0	19
HAL-C-A-E-653	Installation of Main Distribution Board	2	04-Oct-26	06-Oct-26	07-Oct-26	10-Oct-26	25,479.66	11,147.35	0.00	32	14	0
HAL-C-A-E-713	Installation of PP-AC panel	2	08-Oct-26	11-Oct-26	07-Oct-26	10-Oct-26	18,213.99	0.00	0.00	32	0	0
BLOCK D		61	06-Sep-26	26-Nov-26	16-Apr-26A	14-Oct-26	685,159.24	94,437.67	565,965.68	1216	412	753
ARCHITECTURAL		16	06-Sep-26	15-Oct-26	27-Jul-26A	14-Oct-26	162,751.12	46,190.49	116,248.77	496	334	202
WALL FINISHES		7	06-Sep-26	14-Sep-26	27-Jul-26A	05-Oct-26	26,649.45	26,649.45	23,984.50	112	112	101
HAL-C-D-A-1090	Paint to Plaster (Primer, Putty & First Coat)	7	06-Sep-26	14-Sep-26	27-Jul-26A	05-Oct-26	26,649.45	26,649.45	23,984.50	112	112	101
FLOOR FINISHES		2	07-Oct-26	15-Oct-26	03-Sep-26A	12-Oct-26	102,515.85	0.00	92,264.26	112	0	101
HAL-C-D-A-1260	Epoxy paint	2	07-Oct-26	15-Oct-26	03-Sep-26A	12-Oct-26	102,515.85	0.00	92,264.26	112	0	101
METAL WORKS		6	10-Sep-26	24-Sep-26	05-Oct-26	11-Oct-26	13,735.13	13,735.13	0.00	192	192	0
HAL-C-D-A-1250	Steel railing works	4	10-Sep-26	15-Sep-26	05-Oct-26	08-Oct-26	7,497.92	7,497.92	0.00	128	128	0
HAL-C-D-A-1160	Galvanised Steel Gratings	2	21-Sep-26	24-Sep-26	10-Oct-26	11-Oct-26	6,237.21	6,237.21	0.00	64	64	0
SPECIALTIES		3	03-Oct-26	07-Oct-26	12-Oct-26	14-Oct-26	19,850.70	5,805.91	0.00	80	30	0
HAL-C-D-A-1200	Furniture Installation	1	06-Oct-26	07-Oct-26	12-Oct-26	12-Oct-26	10,561.24	0.00	0.00	32	0	0
HAL-C-D-A-1410	Identification sign; ID01 & ID02	3	03-Oct-26	06-Oct-26	12-Oct-26	14-Oct-26	9,289.46	5,805.91	0.00	48	30	0
ELECTRICAL		57	19-Sep-26	26-Nov-26	16-Apr-26A	07-Oct-26	522,408.12	48,247.18	449,716.91	720	78	551
FIRST STAGE		44	15-Oct-26	20-Oct-26	16-Apr-26A	06-Oct-26	48,553.41	0.00	43,698.07	128	0	115
HAL-C-D-E-573	Installation of Earthing and Grounding	4	15-Oct-26	20-Oct-26	16-Apr-26A	06-Oct-26	17,002.41	0.00	15,302.17	64	0	58
HAL-C-D-E-683	Installation of LV Cables	4	15-Oct-26	20-Oct-26	05-Sep-26A	06-Oct-26	31,550.99	0.00	28,395.89	64	0	58
SECOND STAGE		57	19-Sep-26	26-Nov-26	17-Jun-26A	07-Oct-26	473,854.71	48,247.18	406,018.85	592	78	436
HAL-C-D-E-1030	Installation of CCTV System	2	18-Oct-26	26-Oct-26	17-Jun-26A	06-Oct-26	66,177.58	0.00	52,942.07	112	0	90
HAL-C-D-E-733	Installation of Access Control System	2	06-Oct-26	12-Oct-26	17-Jun-26A	07-Oct-26	24,315.41	0.00	4,863.08	80	0	16
HAL-C-D-E-1040	Installation of Solar power plant	2	18-Nov-26	26-Nov-26	15-Aug-26A	06-Oct-26	218,965.89	0.00	208,017.60	112	0	106
HAL-C-D-E-663	Installation of Disconnect Switches	2	19-Sep-26	21-Sep-26	29-Aug-26A	05-Oct-26	25,808.36	25,808.36	23,227.53	32	32	29
HAL-C-D-E-713	Installation of PP-AC panel	2	18-Oct-26	20-Oct-26	02-Sep-26A	06-Oct-26	18,213.99	0.00	12,749.79	32	0	22
HAL-C-D-E-653	Installation of Main Distribution Board	2	15-Oct-26	18-Oct-26	03-Sep-26A	06-Oct-26	25,479.66	0.00	20,383.73	32	0	26
HAL-C-D-E-613	Installation of Lighting fixtures	4	15-Oct-26	20-Oct-26	08-Sep-26A	06-Oct-26	59,751.14	0.00	53,776.03	64	0	58
HAL-C-D-E-593	Installation of Fire Detectors & Accessories	4	01-Oct-26	06-Oct-26	22-Sep-26A	06-Oct-26	31,219.23	22,438.82	28,097.30	64	46	58
HAL-C-D-E-743	Monitor Modules for Fire Alarm	2	12-Oct-26	14-Oct-26	24-Sep-26A	07-Oct-26	3,760.02	0.00	1,880.01	32	0	16
HAL-C-D-E-753	Line Isolator Modules for Fire Alarm	2	14-Oct-26	17-Oct-26	24-Sep-26A	07-Oct-26	163.42	0.00	81.71	32	0	16
BLOCK E		34	26-Jul-26	26-Nov-26	05-Apr-26A	15-Oct-26	685,159.24	420,427.34	558,588.48	1232	1070	756
ARCHITECTURAL		26	02-Sep-26	08-Oct-26	12-Aug-26A	15-Oct-26	162,751.12	116,985.12	116,248.77	496	446	202
WALL FINISHES		7	02-Sep-26	10-Sep-26	12-Aug-26A	15-Oct-26	26,649.45	26,649.45	23,984.50	112	112	101
HAL-C-E-A-230	Paint to Plaster (Primer, Putty & First Coat)	7	02-Sep-26	10-Sep-26	12-Aug-26A	15-Oct-26	26,649.45	26,649.45	23,984.50	112	112	101
FLOOR FINISHES		5	30-Sep-26	08-Oct-26	05-Sep-26A	13-Oct-26	102,515.85	56,749.84	92,264.26	112	62	101
HAL-C-E-A-420	Epoxy paint	5	30-Sep-26	08-Oct-26	05-Sep-26A	13-Oct-26	102,515.85	56,749.84	92,264.26	112	62	101

Date	Revision	Checked	Approved
05-Oct-26	Weekly Report #39		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Budgeted Labor Units	Planned Value Labor Units	Earned Value Labor Units
METAL WORKS		6	07-Sep-26	20-Sep-26	05-Oct-26	11-Oct-26	13,735.13	13,735.13	0.00	192	192	0
HAL-C-E-A-291	Steel railing works	4	07-Sep-26	12-Sep-26	05-Oct-26	08-Oct-26	7,497.92	7,497.92	0.00	128	128	0
HAL-C-E-A-300	Galvanised Steel Gratings	2	17-Sep-26	20-Sep-26	10-Oct-26	11-Oct-26	6,237.21	6,237.21	0.00	64	64	0
SPECIALTIES		4	27-Sep-26	01-Oct-26	10-Oct-26	13-Oct-26	19,850.70	19,850.70	0.00	80	80	0
HAL-C-E-A-570	Identification sign; ID01 & ID02	3	27-Sep-26	30-Sep-26	10-Oct-26	12-Oct-26	9,289.46	9,289.46	0.00	48	48	0
HAL-C-E-A-340	Furniture Installation	1	30-Sep-26	01-Oct-26	13-Oct-26	13-Oct-26	10,561.24	10,561.24	0.00	32	32	0
ELECTRICAL		32	26-Jul-26	26-Nov-26	05-Apr-26 A	15-Oct-26	522,408.12	303,442.23	442,339.72	736	624	554
FIRST STAGE		29	18-Aug-26	29-Aug-26	05-Apr-26 A	07-Oct-26	48,553.41	48,553.41	43,698.07	144	144	130
HAL-C-E-E-113	Installation of Earthing and Grounding	5	23-Aug-26	29-Aug-26	05-Apr-26 A	07-Oct-26	17,002.41	17,002.41	15,302.17	80	80	72
HAL-C-E-E-223	Installation of LV Cables	4	18-Aug-26	23-Aug-26	05-Sep-26 A	06-Oct-26	31,550.99	31,550.99	28,395.89	64	64	58
SECOND STAGE		32	26-Jul-26	26-Nov-26	17-Jun-26 A	15-Oct-26	473,854.71	254,888.82	398,641.65	592	480	425
HAL-C-E-E-410	Installation of CCTV System	7	09-Aug-26	17-Aug-26	17-Jun-26 A	07-Oct-26	66,177.58	66,177.58	46,324.31	112	112	78
HAL-C-E-E-273	Installation of Access Control System	5	17-Aug-26	23-Aug-26	17-Jun-26 A	12-Oct-26	24,315.41	24,315.41	4,863.08	80	80	16
HAL-C-E-E-420	Installation of Solar power plant	2	18-Nov-26	26-Nov-26	17-Aug-26 A	06-Oct-26	218,965.89	0.00	208,017.60	112	0	106
HAL-C-E-E-203	Installation of Disconnect Switches	2	15-Sep-26	17-Sep-26	29-Aug-26 A	15-Oct-26	25,808.36	25,808.36	20,646.69	32	32	26
HAL-C-E-E-193	Installation of Main Distribution Board	2	09-Aug-26	11-Aug-26	08-Sep-26 A	05-Oct-26	25,479.66	25,479.66	20,383.73	32	32	26
HAL-C-E-E-153	Installation of Lighting fixtures	4	09-Aug-26	13-Aug-26	15-Sep-26 A	05-Oct-26	59,751.14	59,751.14	53,776.03	64	64	58
HAL-C-E-E-253	Installation of PP-AC panel	2	13-Aug-26	16-Aug-26	17-Sep-26 A	06-Oct-26	18,213.99	18,213.99	14,571.19	32	32	26
HAL-C-E-E-133	Installation of Fire Detectors & Accessories	4	26-Jul-26	30-Jul-26	22-Sep-26 A	05-Oct-26	31,219.23	31,219.23	28,097.30	64	64	58
HAL-C-E-E-283	Monitor Modules for Fire Alarm	2	23-Aug-26	25-Aug-26	24-Sep-26 A	13-Oct-26	3,760.02	3,760.02	1,880.01	32	32	16
HAL-C-E-E-293	Line Isolator Modules for Fire Alarm	2	25-Aug-26	27-Aug-26	24-Sep-26 A	14-Oct-26	163.42	163.42	81.71	32	32	16
SITE INFRASTRUCTURE		45	05-Aug-26	14-Nov-26	25-Jul-26 A	20-Oct-26	704,388.80	450,593.48	319,606.55	1904	826	676
EXTERNAL WORKS		45	05-Aug-26	14-Nov-26	25-Jul-26 A	18-Oct-26	275,173.88	251,177.65	150,383.46	1232	524	412
MECHANICAL		2	31-Oct-26	02-Nov-26	05-Oct-26	06-Oct-26	359.42	0.00	0.00	32	0	0
HAL-C-EX-M-1311	CO2 fire extinguisher	1	31-Oct-26	01-Nov-26	05-Oct-26	05-Oct-26	193.53	0.00	0.00	16	0	0
HAL-C-EX-M-1361	Powder fire extinguisher	1	01-Nov-26	02-Nov-26	06-Oct-26	06-Oct-26	165.89	0.00	0.00	16	0	0
ELECTRICAL		35	27-Sep-26	14-Nov-26	25-Jul-26 A	12-Oct-26	31,350.09	14,017.37	14,481.12	368	110	165
HAL-C-EX-E-186	Installation of Earthing and Grounding	5	29-Sep-26	05-Oct-26	25-Jul-26 A	08-Oct-26	1,219.55	1,189.06	609.77	80	78	40
HAL-C-EX-E-1321	Installation of wiring devices	2	02-Nov-26	08-Nov-26	24-Sep-26 A	07-Oct-26	3,826.99	0.00	1,148.10	80	0	24
HAL-C-EX-E-176	Installation of Main MCC	2	27-Sep-26	29-Sep-26	24-Sep-26 A	05-Oct-26	12,828.30	12,828.30	6,414.15	32	32	16
HAL-C-EX-E-196	Installation of Lighting fixtures	2	12-Oct-26	14-Oct-26	24-Sep-26 A	12-Oct-26	5,310.11	0.00	2,124.04	32	0	13
HAL-C-EX-E-216	Installation of LV Cables	2	08-Nov-26	14-Nov-26	24-Sep-26 A	05-Oct-26	2,281.82	0.00	1,597.27	80	0	56
HAL-C-EX-E-236	Installation of panel boards	2	31-Oct-26	02-Nov-26	24-Sep-26 A	05-Oct-26	5,175.56	0.00	2,587.78	32	0	16
HAL-C-EX-E-226	Installation of Wires	2	10-Oct-26	12-Oct-26	08-Oct-26	11-Oct-26	707.77	0.00	0.00	32	0	0
EXTERNAL ELECTRICAL WORKS		18	05-Aug-26	16-Sep-26	10-Sep-26 A	14-Oct-26	236,814.92	236,814.92	135,902.34	384	384	247
HAL-C-EX-E-470	Installation of Earthing and Grounding	5	05-Sep-26	10-Sep-26	10-Sep-26 A	10-Oct-26	9,726.29	9,726.29	2,917.89	80	80	24
HAL-C-EX-E-480	Installation of Street Lighting Feeder pillars & KWH meter	5	10-Sep-26	16-Sep-26	10-Sep-26 A	14-Oct-26	105,501.74	105,501.74	21,100.35	80	80	16
HAL-C-EX-E-440	Installation of Lighting poles	7	05-Aug-26	13-Aug-26	24-Sep-26 A	05-Oct-26	72,468.86	72,468.86	65,221.97	112	112	101
HAL-C-EX-E-380	Installation of LV Cables	7	19-Aug-26	27-Aug-26	01-Oct-26 A	06-Oct-26	49,118.03	49,118.03	46,662.13	112	112	106
FENCES AND GATES		12	03-Oct-26	21-Oct-26	05-Oct-26	18-Oct-26	6,649.45	345.36	0.00	448	30	0
HAL-C-EX-S-1334	Installation of base plate	5	03-Oct-26	08-Oct-26	05-Oct-26	10-Oct-26	920.96	345.36	0.00	80	30	0
HAL-C-EX-S-1294	Installation of steel fence	2	17-Oct-26	19-Oct-26	11-Oct-26	12-Oct-26	1,841.30	0.00	0.00	128	0	0
HAL-C-EX-S-1324	Installation of steel members	7	08-Oct-26	17-Oct-26	11-Oct-26	18-Oct-26	1,841.30	0.00	0.00	112	0	0
HAL-C-EX-S-1384	Installation of steel gates	2	19-Oct-26	21-Oct-26	13-Oct-26	14-Oct-26	2,045.89	0.00	0.00	128	0	0
ROAD WORKS		21	12-Sep-26	26-Oct-26	19-Sep-26 A	20-Oct-26	407,097.15	199,415.84	169,223.09	592	302	264
HAL-C-EX-R-1460	Curb Stones	7	12-Sep-26	29-Sep-26	19-Sep-26 A	07-Oct-26	131,462.47	131,462.47	105,169.98	224	224	179
HAL-C-EX-R-1480	Interlock Tiles	7	29-Sep-26	15-Oct-26	24-Sep-26 A	12-Oct-26	195,148.13	67,953.37	39,029.63	224	78	45
HAL-C-EX-R-1500	Road Signs	5	20-Oct-26	26-Oct-26	24-Sep-26 A	20-Oct-26	50,046.98	0.00	25,023.49	80	0	40
HAL-C-EX-R-890	Supply and install geotextile sheet	2	15-Oct-26	18-Oct-26	12-Oct-26	14-Oct-26	12,773.01	0.00	0.00	32	0	0
HAL-C-EX-R-1490	Gravel Bedding	2	18-Oct-26	20-Oct-26	14-Oct-26	17-Oct-26	17,666.57	0.00	0.00	32	0	0
LANDSCAPING		5	20-Oct-26	26-Oct-26	14-Oct-26	20-Oct-26	22,117.76	0.00	0.00	80	0	0

Date	Revision	Checked	Approved
05-Oct-26	Weekly Report #39		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Budgeted Labor Units	Planned Value Labor Units	Earned Value Labor Units
HAL-C-EX-R-1510	Planting of trees	5	20-Oct-26	26-Oct-26	14-Oct-26	20-Oct-26	22,117.76	0.00	0.00	80	0	0
TESTING AND COMMISSIONING (10%)		33	18-Aug-26	29-Nov-26	08-Sep-26 A	20-Oct-26	766,012.50	171,742.05	374,696.46	2864	1498	1128
TESTING AND COMMISSIONING 900 Sq.m-2		30	08-Sep-26	29-Nov-26	08-Sep-26 A	20-Oct-26	626,452.65	132,908.40	331,084.26	1408	734	648
MECHANICAL		21	08-Sep-26	11-Oct-26	08-Sep-26 A	15-Oct-26	105,035.40	97,655.40	94,531.86	672	590	605
HAL-C-TC-M-3376	Testing and Commissioning of Fire Fighting Pipes	7	22-Sep-26	01-Oct-26	08-Sep-26 A	15-Oct-26	54,639.90	54,639.90	49,175.91	112	112	101
HAL-C-TC-M-3416	Testing and Commissioning of Electric Water Heater	7	08-Sep-26	16-Sep-26	15-Sep-26 A	05-Oct-26	1,440.00	1,440.00	1,296.00	112	112	101
HAL-C-TC-M3446	Testing and Commissioning of Exhaust Fan	7	16-Sep-26	26-Sep-26	15-Sep-26 A	15-Oct-26	8,437.50	8,437.50	7,593.75	112	112	101
HAL-C-TC-M-3456	Testing and Commissioning of Wall propeller type exhaust fan	7	21-Sep-26	30-Sep-26	15-Sep-26 A	15-Oct-26	15,750.00	15,750.00	14,175.00	112	112	101
HAL-C-TC-M-3386	Testing and Commissioning of Fire Hose Cabinet	3	03-Oct-26	11-Oct-26	24-Sep-26 A	15-Oct-26	10,080.00	2,700.00	9,072.00	112	30	101
HAL-C-TC-M-3426	Testing and Commissioning of Sanitary Fixtures	7	16-Sep-26	26-Sep-26	24-Sep-26 A	10-Oct-26	14,688.00	14,688.00	13,219.20	112	112	101
ELECTRICAL		11	19-Sep-26	29-Nov-26	15-Sep-26 A	20-Oct-26	521,417.25	35,253.00	236,552.40	736	144	43
HAL-C-TC-E-3556	Testing and Commissioning of Solar power plant	1	26-Nov-26	29-Nov-26	15-Sep-26 A	06-Oct-26	198,000.00	0.00	178,200.00	32	0	29
HAL-C-TC-E-3476	Testing and Commissioning of Lighting Fixtures	1	20-Oct-26	21-Oct-26	01-Oct-26 A	08-Oct-26	64,836.00	0.00	58,352.40	16	0	14
HAL-C-TC-E-3546	Testing and Commissioning of Access Control System	2	28-Oct-26	31-Oct-26	07-Oct-26	10-Oct-26	21,987.00	0.00	0.00	32	0	0
HAL-C-TC-E-3486	Testing and Commissioning of Grounding	1	02-Nov-26	04-Nov-26	10-Oct-26	11-Oct-26	15,374.25	0.00	0.00	32	0	0
HAL-C-TC-E-3536	Testing and Commissioning of Telephone and data system	1	24-Oct-26	29-Oct-26	10-Oct-26	11-Oct-26	21,069.00	0.00	0.00	80	0	0
HAL-C-TC-E-3526	Testing and Commissioning of PP-AC panel	1	21-Oct-26	27-Oct-26	10-Oct-26	11-Oct-26	16,470.00	0.00	0.00	80	0	0
HAL-C-TC-E-3446	Testing and Commissioning of LV cables	1	28-Oct-26	31-Oct-26	10-Oct-26	11-Oct-26	28,530.00	0.00	0.00	32	0	0
HAL-C-TC-E-3496	Testing and Commissioning of Fire Alarm System	2	01-Oct-26	04-Oct-26	11-Oct-26	12-Oct-26	16,497.00	16,497.00	0.00	32	32	0
HAL-C-TC-E-3566	Testing and Commissioning of CCTV System	1	29-Oct-26	01-Nov-26	11-Oct-26	12-Oct-26	59,841.00	0.00	0.00	32	0	0
HAL-C-TC-E-3466	Testing and Commissioning of Disconnect Switches	1	19-Oct-26	27-Oct-26	15-Oct-26	17-Oct-26	23,337.00	0.00	0.00	112	0	0
HAL-C-TC-E-3506	Testing and Commissioning of Wiring Devices	4	19-Sep-26	28-Sep-26	15-Oct-26	20-Oct-26	18,756.00	18,756.00	0.00	112	112	0
HAL-C-TC-E-3456	Testing and Commissioning of Main Distribution Board	2	18-Oct-26	26-Oct-26	15-Oct-26	18-Oct-26	23,040.00	0.00	0.00	112	0	0
HAL-C-TC-E-3516	Testing and Commissioning of LP panel board	1	26-Oct-26	28-Oct-26	15-Oct-26	17-Oct-26	13,680.00	0.00	0.00	32	0	0
TESTING AND COMMISSIONING SITE INFRASTRUCTURE		25	18-Aug-26	14-Nov-26	15-Sep-26 A	18-Oct-26	139,559.85	38,833.65	43,612.20	1456	764	480
PUMP ROOM SHED		24	27-Sep-26	14-Nov-26	15-Sep-26 A	14-Oct-26	92,513.70	6,187.50	30,150.00	672	220	192
HAL-C-TC-M-3576	Testing & Commissioning of Fire Fighting pump	2	31-Oct-26	05-Nov-26	15-Sep-26 A	11-Oct-26	54,000.00	0.00	27,000.00	160	0	80
HAL-C-TC-M-3586	Testing & Commissioning of Booster pump	2	27-Sep-26	05-Oct-26	15-Sep-26 A	11-Oct-26	6,300.00	6,187.50	3,150.00	224	220	112
HAL-C-TC-E-3621	Testing and Commissioning of LV cables	2	08-Nov-26	14-Nov-26	05-Oct-26	06-Oct-26	412.65	0.00	0.00	80	0	0
HAL-C-TC-E-3616	Testing and Commissioning of Panel Board	1	02-Nov-26	04-Nov-26	06-Oct-26	06-Oct-26	936.00	0.00	0.00	32	0	0
HAL-C-TC-E-3646	Testing and Commissioning of Wiring devices	2	08-Nov-26	10-Nov-26	06-Oct-26	07-Oct-26	692.10	0.00	0.00	32	0	0
HAL-C-TC-E-3636	Testing and Commissioning of Grounding	5	05-Oct-26	11-Oct-26	08-Oct-26	14-Oct-26	220.50	0.00	0.00	80	0	0
HAL-C-TC-E-3626	Testing and Commissioning of Lighting Fixtures	2	14-Oct-26	17-Oct-26	11-Oct-26	13-Oct-26	1,152.45	0.00	0.00	32	0	0
HAL-C-TC-E-3656	Testing and Commissioning of Programmable Logic Controlle	2	22-Oct-26	25-Oct-26	11-Oct-26	13-Oct-26	28,800.00	0.00	0.00	32	0	0
EXTERNAL		11	19-Aug-26	19-Sep-26	05-Oct-26	18-Oct-26	32,088.15	32,088.15	0.00	464	464	0
HAL-C-TC-EX-E-3646	Testing and Commissioning of Street Lighting pole	7	19-Aug-26	06-Sep-26	05-Oct-26	13-Oct-26	21,446.10	21,446.10	0.00	240	240	0
HAL-C-TC-EX-E-3626	Testing and Commissioning of LV cables	7	27-Aug-26	05-Sep-26	06-Oct-26	14-Oct-26	8,883.00	8,883.00	0.00	112	112	0
HAL-C-TC-EX-E-3656	Testing and Commissioning of Grounding	7	10-Sep-26	19-Sep-26	10-Oct-26	18-Oct-26	1,759.05	1,759.05	0.00	112	112	0
ENVIRONMENTAL		5	18-Aug-26	28-Oct-26	15-Sep-26 A	05-Oct-26	14,958.00	558.00	13,462.20	320	80	288
HAL-C-TC-E-3666	Testing and Commissioning of Main program system & contro	5	11-Oct-26	28-Oct-26	15-Sep-26 A	05-Oct-26	14,400.00	0.00	12,960.00	240	0	216
HAL-C-TC-ENV-SW-70	Testing & Commissioning of Irrigaiton System	5	18-Aug-26	24-Aug-26	15-Sep-26 A	05-Oct-26	558.00	558.00	502.20	80	80	72
PREOJECT CLOSEOUT		8	20-Oct-26	29-Oct-26	12-Oct-26	21-Oct-26	0.00	0.00	0.00	240	0	0
ENGINEERING		6	20-Oct-26	27-Oct-26	12-Oct-26	19-Oct-26	0.00	0.00	0.00	240	0	0
AS BUILT DRAWINGS		4	20-Oct-26	25-Oct-26	12-Oct-26	17-Oct-26	0.00	0.00	0.00	160	0	0
CIVIL DRAWINGS		2	20-Oct-26	22-Oct-26	12-Oct-26	14-Oct-26	0.00	0.00	0.00	32	0	0
PREPARATION AND SUBMITTALS		2	20-Oct-26	22-Oct-26	12-Oct-26	14-Oct-26	0.00	0.00	0.00	32	0	0
HAL-AB-1010	Civil drawings	2	20-Oct-26	22-Oct-26	12-Oct-26	14-Oct-26	0.00	0.00	0.00	32	0	0
REVIEW AND APPROVALS		2	20-Oct-26	22-Oct-26	12-Oct-26	14-Oct-26	0.00	0.00	0.00	0	0	0
HAL-AB-1053	Civil drawings	2	20-Oct-26	22-Oct-26	12-Oct-26	14-Oct-26	0.00	0.00	0.00	0	0	0
ARCHITECTURAL DRAWINGS		4	20-Oct-26	25-Oct-26	12-Oct-26	17-Oct-26	0.00	0.00	0.00	32	0	0

Date	Revision	Checked	Approved
05-Oct-26	Weekly Report #39		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Budgeted Labor Units	Planned Value Labor Units	Earned Value Labor Units
PREPARATION AND SUBMITTALS		2	20-Oct-26	22-Oct-26	12-Oct-26	14-Oct-26	0.00	0.00	0.00	32	0	0
HAL-AB-1011	Architectural drawings	2	20-Oct-26	22-Oct-26	12-Oct-26	14-Oct-26	0.00	0.00	0.00	32	0	0
REVIEW AND APPROVALS		2	22-Oct-26	25-Oct-26	14-Oct-26	17-Oct-26	0.00	0.00	0.00	0	0	0
HAL-AB-1023	Architectural drawings	2	22-Oct-26	25-Oct-26	14-Oct-26	17-Oct-26	0.00	0.00	0.00	0	0	0
MECHANICAL DRAWINGS		4	20-Oct-26	25-Oct-26	12-Oct-26	17-Oct-26	0.00	0.00	0.00	32	0	0
PREPARATION AND SUBMITTALS		2	20-Oct-26	22-Oct-26	12-Oct-26	14-Oct-26	0.00	0.00	0.00	32	0	0
HAL-AB-1013	Mechanical drawings	2	20-Oct-26	22-Oct-26	12-Oct-26	14-Oct-26	0.00	0.00	0.00	32	0	0
REVIEW AND APPROVALS		2	22-Oct-26	25-Oct-26	14-Oct-26	17-Oct-26	0.00	0.00	0.00	0	0	0
HAL-AB-1033	Mechanical drawings	2	22-Oct-26	25-Oct-26	14-Oct-26	17-Oct-26	0.00	0.00	0.00	0	0	0
ELECTRICAL DRAWINGS		4	20-Oct-26	25-Oct-26	12-Oct-26	17-Oct-26	0.00	0.00	0.00	32	0	0
PREPARATION AND SUBMITTALS		2	20-Oct-26	22-Oct-26	12-Oct-26	14-Oct-26	0.00	0.00	0.00	32	0	0
HAL-AB-1012	Electrical drawings	2	20-Oct-26	22-Oct-26	12-Oct-26	14-Oct-26	0.00	0.00	0.00	32	0	0
REVIEW AND APPROVALS		2	22-Oct-26	25-Oct-26	14-Oct-26	17-Oct-26	0.00	0.00	0.00	0	0	0
HAL-AB-1043	Electrical drawings	2	22-Oct-26	25-Oct-26	14-Oct-26	17-Oct-26	0.00	0.00	0.00	0	0	0
EXTERNAL WORKS DRAWINGS		4	20-Oct-26	25-Oct-26	12-Oct-26	17-Oct-26	0.00	0.00	0.00	32	0	0
PREPARATION AND SUBMITTALS		2	20-Oct-26	22-Oct-26	12-Oct-26	14-Oct-26	0.00	0.00	0.00	32	0	0
HAL-AB-1054	External works drawings	2	20-Oct-26	22-Oct-26	12-Oct-26	14-Oct-26	0.00	0.00	0.00	32	0	0
REVIEW AND APPROVALS		2	22-Oct-26	25-Oct-26	14-Oct-26	17-Oct-26	0.00	0.00	0.00	0	0	0
HAL-AB-1055	External works drawings	2	22-Oct-26	25-Oct-26	14-Oct-26	17-Oct-26	0.00	0.00	0.00	0	0	0
WARRANTIES AND GUARANTEES		4	22-Oct-26	27-Oct-26	14-Oct-26	19-Oct-26	0.00	0.00	0.00	80	0	0
SYSTEM		4	22-Oct-26	27-Oct-26	14-Oct-26	19-Oct-26	0.00	0.00	0.00	80	0	0
PREPARATION AND SUBMITTALS		2	22-Oct-26	25-Oct-26	14-Oct-26	17-Oct-26	0.00	0.00	0.00	64	0	0
HAL-WG-1010	Warraties and Guarantees For Mechanical Equipments	2	22-Oct-26	25-Oct-26	14-Oct-26	17-Oct-26	0.00	0.00	0.00	32	0	0
HAL-WG-1011	Warraties and Guarantees For Electrical Systems	2	22-Oct-26	25-Oct-26	14-Oct-26	17-Oct-26	0.00	0.00	0.00	32	0	0
REVIEW AND APPROVAL		2	25-Oct-26	27-Oct-26	17-Oct-26	19-Oct-26	0.00	0.00	0.00	16	0	0
HAL-WG-1012	Warraties and Guarantees For Mechanical Equipments	2	25-Oct-26	27-Oct-26	17-Oct-26	19-Oct-26	0.00	0.00	0.00	16	0	0
HAL-WG-1013	Warraties and Guarantees For Electrical Systems	2	25-Oct-26	27-Oct-26	17-Oct-26	19-Oct-26	0.00	0.00	0.00	0	0	0
DEMOBILIZATION		4	25-Oct-26	29-Oct-26	17-Oct-26	21-Oct-26	0.00	0.00	0.00	0	0	0
HAL-D.MOB-1013	Demobilization of manpower	4	25-Oct-26	29-Oct-26	17-Oct-26	21-Oct-26	0.00	0.00	0.00	0	0	0

Date	Revision	Checked	Approved
05-Oct-26	Weekly Report #39		