Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Budgeted Labor Units	Planned Value Labor Units	Earned Value Labor Units
20 READY BUILT FACTORIES 900 m2 IN HAIL		114	11-Mar-26	29-Nov-26	01-Apr-26 A	27-Oct-26	4,637,101.19	2,515,258.10	3,796,839.59	11120	7128	7456
PROJECT MILESTONES		9	09-Apr-26	26-Nov-26	12-Oct-26	22-Oct-26	0.00	0.00	0.00	0	0	0
CONTRACTUAL MILESTONES		3	09-Apr-26	25-Oct-26	12-Oct-26	14-Oct-26	0.00	0.00	0.00	0	0	0
HAL-PMS-MMS-0060	Completion of Engineering and Materials	0		09-Apr-26		12-Oct-26	0.00	0.00	0.00	0	0	0
HAL-PMS-MMS-0110	Competion of Testing and Commissioning	0		25-Oct-26		14-Oct-26	0.00	0.00	0.00	0	0	0
DISCIPLINE MILESTONES		9	14-Jul-26	26-Nov-26	12-Oct-26	22-Oct-26	0.00	0.00	0.00	0	0	0
900 SQM FACTORIES		9	14-Jul-26	26-Nov-26	12-Oct-26	22-Oct-26	0.00	0.00	0.00	0	0	0
HAL-PMS-DMS-2310	Completion of Civil works	0		14-Jul-26		12-Oct-26	0.00	0.00	0.00	0	0	0
HAL-PMS-DMS-2330	Completion of Mechanical works	0		01-Oct-26		20-Oct-26	0.00	0.00	0.00	0	0	0
HAL-PMS-DMS-2320	Completion of Electrical works	0		26-Nov-26		22-Oct-26	0.00	0.00	0.00	0	0	0
HAL-PMS-DMS-2340	Completion of Architectural works	0		04-Oct-26		22-Oct-26	0.00	0.00	0.00	0	0	0
SITE INFRASTRUCTURE		0	11-Oct-26	11-Oct-26	12-Oct-26	12-Oct-26	0.00	0.00	0.00	0	0	0
HAL-PMS-DMS-2460	Completion of Environmentall works	0		11-Oct-26		12-Oct-26	0.00	0.00	0.00	0	0	0
PROCUREMENT (27%)		15	11-Mar-26	15-Jul-26	12-Oct-26 A	25-Oct-26	15,904.35	15,904.35	0.00	304	304	80
SHORT LEAD MATERIALS		15	11-Mar-26	15-Jul-26	12-Oct-26 A	25-Oct-26	15,904.35	15,904.35	0.00	304	304	80
EXTERNAL		15	11-Mar-26	15-Jul-26	12-Oct-26 A	25-Oct-26	15,904.35	15,904.35	0.00	304	304	80
PO ISSUE		5	11-Mar-26	21-Mar-26	12-Oct-26 A	12-Oct-26 A	0.00	0.00	0.00	80	80	80
HAL-P-PO-EX-100	Road markings	5	11-Mar-26	21-Mar-26	12-Oct-26 A	12-Oct-26 A	0.00	0.00	0.00	80	80	80
MANUFACTURING		10	21-Mar-26	07-Jul-26	12-Oct-26 A	22-Oct-26	0.00	0.00	0.00	0	0	0
HAL-P-MF-EX-100	Road markings	10	21-Mar-26	07-Jul-26	12-Oct-26 A	22-Oct-26	0.00	0.00	0.00	0	0	0
DELIVERY		2	07-Jul-26	15-Jul-26	24-Oct-26	25-Oct-26	15,904.35	15,904.35	0.00	224	224	0
HAL-P-DL-EX-100	Road markings	2	07-Jul-26	15-Jul-26	24-Oct-26	25-Oct-26	15,904.35	15,904.35	0.00	224	224	0
CONSTRUCTION (60%)		114	16-Jul-26	26-Nov-26	01-Apr-26 A	26-Oct-26	3,855,184.34	2,319,058.70	3,136,307.68	7712	5146	5216
RBF 900 SQM FACTORIES		114	16-Jul-26	26-Nov-26	01-Apr-26 A	22-Oct-26	3,151,154.96	1,782,804.43	2,768,040.70	5840	4096	4328
BLOCK B		83	30-Jul-26	28-Oct-26	25-Apr-26 A	15-Oct-26	469,566.30	335,028.85	420,542.95	944	670	829
ARCHITECTURAL		18	30-Jul-26	05-Sep-26	25-Aug-26 A	12-Oct-26	129,165.30	129,165.30	116,248.77	224	224	202
WALL FINISHES		7	30-Jul-26	08-Aug-26	25-Aug-26 A	12-Oct-26	26,649.45	26,649.45	23,984.50	112	112	101
HAL-C-B-A-680	Paint to Plaster (Primer, Putty & First Coat)	7	30-Jul-26	08-Aug-26	25-Aug-26 A	12-Oct-26	26,649.45	26,649.45	23,984.50	112	112	101
FLOOR FINISHES		7	27-Aug-26	05-Sep-26	24-Sep-26 A	12-Oct-26	102,515.85	102,515.85	92,264.26	112	112	101
HAL-C-B-A-850	Epoxy paint	7	27-Aug-26	05-Sep-26	24-Sep-26 A	12-Oct-26	102,515.85	102,515.85	92,264.26	112	112	101
ELECTRICAL		83	08-Aug-26	28-Oct-26	25-Apr-26 A	15-Oct-26	340,401.01	205,863.56	304,294.19	720	446	627
FIRST STAGE		33	19-Oct-26	28-Oct-26	25-Apr-26 A	14-Oct-26	48,553.41	0.00	46,125.74	128	0	122
HAL-C-B-E-343	Installation of Earthing and Grounding	4	24-Oct-26	28-Oct-26	25-Apr-26 A	14-Oct-26	17,002.41	0.00	16,152.29	64	0	61
HAL-C-B-E-453	Installation of LV Cables	4	19-Oct-26	24-Oct-26	05-Sep-26 A	14-Oct-26	31,550.99	0.00	29,973.44	64	0	61
SECOND STAGE		60	08-Aug-26	25-Oct-26	17-Jun-26 A	15-Oct-26	291,847.60	205,863.56	258,168.45	592	446	506
HAL-C-B-E-720	Installation of CCTV System	7	17-Oct-26	25-Oct-26	17-Jun-26 A	12-Oct-26 A	66,177.58	0.00	66,177.58	112	0	112
HAL-C-B-E-503	Installation of Access Control System	4	28-Sep-26	03-Oct-26	17-Jun-26 A	13-Oct-26	24,315.41	24,315.41	12,157.71	64	64	32
HAL-C-B-E-403	Installation of Wiring Devices	4	08-Aug-26	12-Aug-26	05-Sep-26 A	12-Oct-26	20,742.16	20,742.16	18,667.95	64	64	58
HAL-C-B-E-433	Installation of Disconnect Switches	2	12-Aug-26	15-Aug-26	05-Sep-26 A	12-Oct-26	25,808.36	25,808.36	23,227.53	32	32	29
HAL-C-B-E-483	Installation of PP-AC panel	2	14-Oct-26	17-Oct-26	05-Sep-26 A	13-Oct-26	18,213.99	0.00	16,392.59	32	0	29
HAL-C-B-E-423	Installation of Main Distribution Board	2	10-Oct-26	12-Oct-26	16-Sep-26 A	13-Oct-26	25,479.66	23,887.18	22,931.70	32	30	29
HAL-C-B-E-353	Installation of Fire Alarm Control Panel	4	15-Sep-26	20-Sep-26	24-Sep-26 A	12-Oct-26	16,216.62	16,216.62	14,594.96	64	64	58
HAL-C-B-E-363	Installation of Fire Detectors & Accessories	4	20-Sep-26	26-Sep-26	24-Sep-26 A	12-Oct-26 A	31,219.23	31,219.23	31,219.23	64	64	64
HAL-C-B-E-383	Installation of Lighting fixtures	4	05-Oct-26	10-Oct-26	24-Sep-26 A	13-Oct-26	59,751.14	59,751.14	50,788.47	64	64	54
HAL-C-B-E-513	Monitor Modules for Fire Alarm	2	03-Oct-26	05-Oct-26	24-Sep-26 A	14-Oct-26	3,760.02	3,760.02	1,880.01	32	32	16
HAL-C-B-E-523	Line Isolator Modules for Fire Alarm	2	05-Oct-26	07-Oct-26	24-Sep-26 A	15-Oct-26	163.42	163.42	130.74	32	32	26
BLOCK C		54	29-Jul-26	02-Nov-26	01-Apr-26 A	22-Oct-26	495,014.64	276,608.35	432,197.42	1136	670	837
ARCHITECTURAL		39	29-Jul-26	12-Sep-26	22-Jul-26 A	22-Oct-26	201,164.16	201,164.16	156,433.99	512	512	274
WALL FINISHES		7	06-Aug-26	15-Aug-26	22-Jul-26 A	13-Oct-26	26,649.45	26,649.45	23,984.50	112	112	101
HAL-C-C-A-1500	Paint to Plaster (Primer, Putty & First Coat)	7	06-Aug-26	15-Aug-26	22-Jul-26 A	13-Oct-26	26,649.45	26,649.45	23,984.50	112	112	101

Date	Revision	Checked	Approved
12-Oct-26	Weekly Report #40		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Budgeted Labor Units	Planned Value Labor Units	Earned Value Labor Units
CIELING FINISHES		5	29-Jul-26	04-Aug-26	31-Aug-26 A	12-Oct-26	44,650.24	44,650.24	40,185.22	80	80	72
HAL-C-C-A-1510	Installation of Ceiling Gypsum Board	5	29-Jul-26	04-Aug-26	31-Aug-26 A	12-Oct-26	44,650.24	44,650.24	40,185.22	80	80	72
FLOOR FINISHES		7	03-Sep-26	12-Sep-26	03-Sep-26 A	22-Oct-26	102,515.85	102,515.85	92,264.26	112	112	101
HAL-C-C-A-1670	Epoxy paint	7	03-Sep-26	12-Sep-26	03-Sep-26 A	22-Oct-26	102,515.85	102,515.85	92,264.26	112	112	101
METAL WORKS		4	11-Aug-26	16-Aug-26	12-Oct-26	17-Oct-26	7,497.92	7,497.92	0.00	128	128	0
HAL-C-C-A-1660	Steel railing works	4	11-Aug-26	16-Aug-26	12-Oct-26	17-Oct-26	7,497.92	7,497.92	0.00	128	128	0
SPECIALTIES		4	30-Aug-26	03-Sep-26	17-Oct-26	21-Oct-26	19,850.70	19,850.70	0.00	80	80	0
HAL-C-C-A-1820	Identification sign; ID01 & ID02	3	30-Aug-26	02-Sep-26	17-Oct-26	20-Oct-26	9,289.46	9,289.46	0.00	48	48	0
HAL-C-C-A-1610	Furniture Installation	1	02-Sep-26	03-Sep-26	20-Oct-26	21-Oct-26	10,561.24	10,561.24	0.00	32	32	0
ELECTRICAL		37	20-Sep-26	02-Nov-26	01-Apr-26 A	13-Oct-26	293,850.48	75,444.20	275,763.43	624	158	563
FIRST STAGE		24	24-Oct-26	02-Nov-26	01-Apr-26 A	13-Oct-26	48,553.41	0.00	46,125.74	128	0	122
HAL-C-C-E-803	Installation of Earthing and Grounding	4	28-Oct-26	02-Nov-26	01-Apr-26 A	13-Oct-26	17,002.41	0.00	16,152.29	64	0	61
HAL-C-C-E-913	Installation of LV Cables	2	24-Oct-26	28-Oct-26	05-Sep-26 A	13-Oct-26	31,550.99	0.00	29,973.44	64	0	61
SECOND STAGE		37	20-Sep-26	02-Nov-26	17-Jun-26 A	13-Oct-26	245,297.08	75,444.20	229,637.70	496	158	442
HAL-C-C-E-1340	Installation of CCTV System	2	21-Oct-26	29-Oct-26	17-Jun-26 A	12-Oct-26 A	66,177.58	0.00	66,177.58	112	0	112
HAL-C-C-E-963	Installation of Access Control System	2	24-Oct-26	28-Oct-26	17-Jun-26 A	13-Oct-26	24,315.41	0.00	12,157.71	64	0	32
HAL-C-C-E-943	Installation of PP-AC panel	2	19-Oct-26	21-Oct-26	01-Sep-26 A	12-Oct-26 A	18,213.99	0.00	18,213.99	32	0	32
HAL-C-C-E-883	Installation of Main Distribution Board	2	14-Oct-26	17-Oct-26	03-Sep-26 A	12-Oct-26 A	25,479.66	0.00	25,479.66	32	0	32
HAL-C-C-E-843	Installation of Lighting fixtures	4	10-Oct-26	14-Oct-26	10-Sep-26 A	12-Oct-26 A	59,751.14	28,008.35	59,751.14	64	30	64
HAL-C-C-E-823	Installation of Fire Detectors & Accessories	4	26-Sep-26	30-Sep-26	16-Sep-26 A	12-Oct-26 A	31,219.23	31,219.23	31,219.23	64	64	64
HAL-C-C-E-973	Monitor Modules for Fire Alarm	2	28-Oct-26	31-Oct-26	22-Sep-26 A	13-Oct-26	3,760.02	0.00	1,880.01	32	0	16
HAL-C-C-E-813	Installation of Fire Alarm Control Panel	4	20-Sep-26	26-Sep-26	24-Sep-26 A	13-Oct-26	16,216.62	16,216.62	14,594.96	64	64	58
HAL-C-C-E-983	Line Isolator Modules for Fire Alarm	2	31-Oct-26	02-Nov-26	24-Sep-26 A	12-Oct-26 A	163.42	0.00	163.42	32	0	32
BLOCK A		111	16-Jul-26	18-Nov-26	17-Jun-26 A	21-Oct-26	828,729.96	519,728.06	702,901.53	1440	1144	1008
ARCHITECTURAL		20	16-Jul-26	04-Oct-26	15-Sep-26 A	21-Oct-26	246,063.22	246,063.22	196,843.15	560	560	317
WALL FINISHES		7	25-Aug-26	02-Sep-26	15-Sep-26 A	13-Oct-26	26,649.45	26,649.45	23,984.50	112	112	101
HAL-C-A-A-1090	Paint to Plaster (Primer, Putty & First Coat)	7	25-Aug-26	02-Sep-26	15-Sep-26 A	13-Oct-26	26,649.45	26,649.45	23,984.50	112	112	101
CIELING FINISHES		5	17-Aug-26	23-Aug-26	17-Sep-26 A	12-Oct-26	44,650.24	44,650.24	40,185.22	80	80	72
HAL-C-A-A-1100	Installation of Ceiling Gypsum Board	5	17-Aug-26	23-Aug-26	17-Sep-26 A	12-Oct-26	44,650.24	44,650.24	40,185.22	80	80	72
FLOOR FINISHES		7	26-Sep-26	04-Oct-26	24-Sep-26 A	13-Oct-26	102,515.85	102,515.85	92,264.26	112	112	101
HAL-C-A-A-1260	Epoxy paint	7	26-Sep-26	04-Oct-26	24-Sep-26 A	13-Oct-26	102,515.85	102,515.85	92,264.26	112	112	101
DOORS & WINDOWS		3	16-Jul-26	20-Jul-26	24-Sep-26 A	12-Oct-26	44,899.07	44,899.07	40,409.16	48	48	43
HAL-C-A-A-1120	Supply and install (D4) 800*2200 mm single leaf aluminum d	1	16-Jul-26	18-Jul-26	24-Sep-26 A	12-Oct-26	21,896.59	21,896.59	19,706.93	16	16	14
HAL-C-A-A-1130	Supply and install (D7) 1000*2200 mm single leaf aluminum	1	18-Jul-26	19-Jul-26	24-Sep-26 A	12-Oct-26	7,520.04	7,520.04	6,768.04	16	16	14
HAL-C-A-A-1350	Supply and install (D3) 1000*2200 mm single leaf aluminum	1	19-Jul-26	20-Jul-26	24-Sep-26 A	12-Oct-26	15,482.44	15,482.44	13,934.19	16	16	14
METAL WORKS		4	30-Aug-26	03-Sep-26	12-Oct-26	17-Oct-26	7,497.92	7,497.92	0.00	128	128	0
HAL-C-A-A-1250	Steel railing works	4	30-Aug-26	03-Sep-26	12-Oct-26	17-Oct-26	7,497.92	7,497.92	0.00	128	128	0
SPECIALTIES		4	20-Sep-26	26-Sep-26	17-Oct-26	21-Oct-26	19,850.70	19,850.70	0.00	80	80	0
HAL-C-A-A-1410	Identification sign; ID01 & ID02	3	20-Sep-26	24-Sep-26	17-Oct-26	20-Oct-26	9,289.46	9,289.46	0.00	48	48	0
HAL-C-A-A-1200	Furniture Installation	1	24-Sep-26	26-Sep-26	20-Oct-26	21-Oct-26	10,561.24	10,561.24	0.00	32	32	0
ELECTRICAL		111	02-Sep-26	18-Nov-26	17-Jun-26 A	15-Oct-26	582,666.73	273,664.83	506,058.38	880	584	691
FIRST STAGE		75	11-Oct-26	15-Oct-26	17-Jun-26 A	14-Oct-26	48,553.41	10,621.06	40,542.97	128	28	109
HAL-C-A-E-573	Installation of Earthing and Grounding	4	11-Oct-26	15-Oct-26	17-Jun-26 A	14-Oct-26	17,002.41	3,719.28	15,302.17	64	14	58
HAL-C-A-E-683	Installation of LV Cables	2	11-Oct-26	15-Oct-26	22-Sep-26 A	14-Oct-26	31,550.99	6,901.78	25,240.79	64	14	51
SECOND STAGE		68	02-Sep-26	18-Nov-26	22-Aug-26 A	15-Oct-26	534,113.33	263,043.78	465,515.42	752	556	582
HAL-C-A-E-1030	Installation of CCTV System	2	08-Oct-26	17-Oct-26	22-Aug-26 A	14-Oct-26	66,177.58	27,180.08	52,942.07	112	46	90
HAL-C-A-E-1040	Installation of Solar power plant	2	10-Nov-26	18-Nov-26	22-Aug-26 A	12-Oct-26 A	218,965.89	0.00	218,965.89	112	0	112
HAL-C-A-E-733	Installation of Access Control System	2	24-Sep-26	30-Sep-26	22-Aug-26 A	14-Oct-26	24,315.41	24,315.41	12,157.71	80	80	40
HAL-C-A-E-613	Installation of Lighting fixtures	2	04-Oct-26	08-Oct-26	22-Sep-26 A	14-Oct-26	59,751.14	59,751.14	47,800.91	64	64	51
HAL-C-A-E-583	Installation of Fire Alarm Control Panel	4	14-Sep-26	19-Sep-26	24-Sep-26 A	14-Oct-26	16,216.62	16,216.62	12,973.30	64	64	51
HAL-C-A-E-633	Installation of Wiring Devices	4	02-Sep-26	07-Sep-26	24-Sep-26 A	13-Oct-26	20,742.16	20,742.16	18,667.95	64	64	58

Date	Revision	Checked	Approved
12-Oct-26	Weekly Report #40		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Budgeted Labor Units	Planned Value Labor Units	Earned Value Labor Units
HAL-C-A-E-663	Installation of Disconnect Switches	2	07-Sep-26	09-Sep-26	24-Sep-26 A	14-Oct-26	25,808.36	25,808.36	21,937.11	32	32	27
HAL-C-A-E-743	Monitor Modules for Fire Alarm	2	30-Sep-26	03-Oct-26	24-Sep-26 A	15-Oct-26	3,760.02	3,760.02	1,128.01	32	32	10
HAL-C-A-E-753	Line Isolator Modules for Fire Alarm	2	03-Oct-26	05-Oct-26	24-Sep-26 A	14-Oct-26	163.42	163.42	81.71	32	32	16
HAL-C-A-E-593	Installation of Fire Detectors & Accessories	4	19-Sep-26	24-Sep-26	01-Oct-26 A	14-Oct-26	31,219.23	31,219.23	24,975.38	64	64	51
HAL-C-A-E-673	Installation of Telephone Cabinet	2	11-Oct-26	13-Oct-26	01-Oct-26 A	12-Oct-26 A	23,299.84	10,193.68	23,299.84	32	14	32
HAL-C-A-E-653	Installation of Main Distribution Board	2	04-Oct-26	06-Oct-26	07-Oct-26 A	14-Oct-26	25,479.66	25,479.66	17,835.76	32	32	22
HAL-C-A-E-713	Installation of PP-AC panel	2	08-Oct-26	11-Oct-26	07-Oct-26 A	14-Oct-26	18,213.99	18,213.99	12,749.79	32	32	22
BLOCK D		61	06-Sep-26	26-Nov-26	16-Apr-26 A	19-Oct-26	678,922.03	191,483.03	621,308.69	1152	556	850
ARCHITECTURAL		20	06-Sep-26	15-Oct-26	27-Jul-26 A	19-Oct-26	156,513.91	110,747.91	116,248.77	432	382	202
WALL FINISHES		7	06-Sep-26	14-Sep-26	27-Jul-26 A	12-Oct-26	26,649.45	26,649.45	23,984.50	112	112	101
HAL-C-D-A-1090	Paint to Plaster (Primer, Putty & First Coat)	7	06-Sep-26	14-Sep-26	27-Jul-26 A	12-Oct-26	26,649.45	26,649.45	23,984.50	112	112	101
FLOOR FINISHES		2	07-Oct-26	15-Oct-26	03-Sep-26 A	17-Oct-26	102,515.85	56,749.84	92,264.26	112	62	101
HAL-C-D-A-1260	Epoxy paint	2	07-Oct-26	15-Oct-26	03-Sep-26 A	17-Oct-26	102,515.85	56,749.84	92,264.26	112	62	101
METAL WORKS		4	10-Sep-26	15-Sep-26	12-Oct-26	15-Oct-26	7,497.92	7,497.92	0.00	128	128	0
HAL-C-D-A-1250	Steel railing works	4	10-Sep-26	15-Sep-26	12-Oct-26	15-Oct-26	7,497.92	7,497.92	0.00	128	128	0
SPECIALTIES		3	03-Oct-26	07-Oct-26	17-Oct-26	19-Oct-26	19,850.70	19,850.70	0.00	80	80	0
HAL-C-D-A-1200	Furniture Installation	1	06-Oct-26	07-Oct-26	17-Oct-26	17-Oct-26	10,561.24	10,561.24	0.00	32	32	0
HAL-C-D-A-1410	Identification sign; ID01 & ID02	3	03-Oct-26	06-Oct-26	17-Oct-26	19-Oct-26	9,289.46	9,289.46	0.00	48	48	0
ELECTRICAL		57	19-Sep-26	26-Nov-26	16-Apr-26 A	13-Oct-26	522,408.12	80,735.12	505,059.92	720	174	648
FIRST STAGE		44	15-Oct-26	20-Oct-26	16-Apr-26 A	13-Oct-26	48,553.41	0.00	45,275.61	128	0	118
HAL-C-D-E-573	Installation of Earthing and Grounding	4	15-Oct-26	20-Oct-26	16-Apr-26 A	13-Oct-26	17,002.41	0.00	15,302.17	64	0	58
HAL-C-D-E-683	Installation of LV Cables	4	15-Oct-26	20-Oct-26	05-Sep-26 A	12-Oct-26	31,550.99	0.00	29,973.44	64	0	61
SECOND STAGE		57	19-Sep-26	26-Nov-26	17-Jun-26 A	13-Oct-26	473,854.71	80,735.12	459,784.31	592	174	530
HAL-C-D-E-1030	Installation of CCTV System	2	18-Oct-26	26-Oct-26	17-Jun-26 A	12-Oct-26 A	66,177.58	0.00	66,177.58	112	0	112
HAL-C-D-E-733	Installation of Access Control System	2	06-Oct-26	12-Oct-26	17-Jun-26 A	13-Oct-26	24,315.41	23,707.53	12,157.71	80	78	40
HAL-C-D-E-1040	Installation of Solar power plant	2	18-Nov-26	26-Nov-26	15-Aug-26 A	12-Oct-26 A	218,965.89	0.00	218,965.89	112	0	112
HAL-C-D-E-663	Installation of Disconnect Switches	2	19-Sep-26	21-Sep-26	29-Aug-26 A	12-Oct-26 A	25,808.36	25,808.36	25,808.36	32	32	32
HAL-C-D-E-713	Installation of PP-AC panel	2	18-Oct-26	20-Oct-26	02-Sep-26 A	12-Oct-26 A	18,213.99	0.00	18,213.99	32	0	32
HAL-C-D-E-653	Installation of Main Distribution Board	2	15-Oct-26	18-Oct-26	03-Sep-26 A	12-Oct-26 A	25,479.66	0.00	25,479.66	32	0	32
HAL-C-D-E-613	Installation of Lighting fixtures	4	15-Oct-26	20-Oct-26	08-Sep-26 A	12-Oct-26 A	59,751.14	0.00	59,751.14	64	0	64
HAL-C-D-E-593	Installation of Fire Detectors & Accessories	4	01-Oct-26	06-Oct-26	22-Sep-26 A	12-Oct-26 A	31,219.23	31,219.23	31,219.23	64	64	64
HAL-C-D-E-743	Monitor Modules for Fire Alarm	2	12-Oct-26	14-Oct-26	24-Sep-26 A	13-Oct-26	3,760.02	0.00	1,880.01	32	0	16
HAL-C-D-E-753	Line Isolator Modules for Fire Alarm	2	14-Oct-26	17-Oct-26	24-Sep-26 A	13-Oct-26	163.42	0.00	130.74	32	0	26
BLOCK E		32	26-Jul-26	26-Nov-26	05-Apr-26 A	20-Oct-26	678,922.03	459,956.14	591,090.11	1168	1056	805
ARCHITECTURAL		20	02-Sep-26	08-Oct-26	12-Aug-26 A	20-Oct-26	156,513.91	156,513.91	116,248.77	432	432	202
WALL FINISHES		7	02-Sep-26	10-Sep-26	12-Aug-26 A	20-Oct-26	26,649.45	26,649.45	23,984.50	112	112	101
HAL-C-E-A-230	Paint to Plaster (Primer, Putty & First Coat)	7	02-Sep-26	10-Sep-26	12-Aug-26 A	20-Oct-26	26,649.45	26,649.45	23,984.50	112	112	101
FLOOR FINISHES		5	30-Sep-26	08-Oct-26	05-Sep-26 A	20-Oct-26	102,515.85	102,515.85	92,264.26	112	112	101
HAL-C-E-A-420	Epoxy paint	5	30-Sep-26	08-Oct-26	05-Sep-26 A	20-Oct-26	102,515.85	102,515.85	92,264.26	112	112	101
METAL WORKS		4	07-Sep-26	12-Sep-26	12-Oct-26	15-Oct-26	7,497.92	7,497.92	0.00	128	128	0
HAL-C-E-A-291	Steel railing works	4	07-Sep-26	12-Sep-26	12-Oct-26	15-Oct-26	7,497.92	7,497.92	0.00	128	128	0
SPECIALTIES		4	27-Sep-26	01-Oct-26	17-Oct-26	20-Oct-26	19,850.70	19,850.70	0.00	80	80	0
HAL-C-E-A-570	Identification sign; ID01 & ID02	3	27-Sep-26	30-Sep-26	17-Oct-26	19-Oct-26	9,289.46	9,289.46	0.00	48	48	0
HAL-C-E-A-340	Furniture Installation	1	30-Sep-26	01-Oct-26	20-Oct-26	20-Oct-26	10,561.24	10,561.24	0.00	32	32	0
ELECTRICAL		32	26-Jul-26	26-Nov-26	05-Apr-26 A	19-Oct-26	522,408.12	303,442.23	474,841.34	736	624	603
FIRST STAGE		29	18-Aug-26	29-Aug-26	05-Apr-26 A	13-Oct-26	48,553.41	48,553.41	43,698.07	144	144	130
HAL-C-E-E-113	Installation of Earthing and Grounding	5	23-Aug-26	29-Aug-26	05-Apr-26 A	13-Oct-26	17,002.41	17,002.41	15,302.17	80	80	72
HAL-C-E-E-223	Installation of LV Cables	4	18-Aug-26	23-Aug-26	05-Sep-26 A	13-Oct-26	31,550.99	31,550.99	28,395.89	64	64	58
SECOND STAGE		32	26-Jul-26	26-Nov-26	17-Jun-26 A	19-Oct-26	473,854.71	254,888.82	431,143.28	592	480	474
HAL-C-E-E-410	Installation of CCTV System	7	09-Aug-26	17-Aug-26	17-Jun-26 A	14-Oct-26	66,177.58	66,177.58	46,324.31	112	112	78
HAL-C-E-E-273	Installation of Access Control System	5	17-Aug-26	23-Aug-26	17-Jun-26 A	17-Oct-26	24,315.41	24,315.41	12,157.71	80	80	40

Date	Revision	Checked	Approved
12-Oct-26	Weekly Report #40		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Budgeted Labor Units	Planned Value Labor Units	Earned Value Labor Units
HAL-C-E-E-420	Installation of Solar power plant	2	18-Nov-26	26-Nov-26	17-Aug-26A	12-Oct-26A	218,965.89	0.00	218,965.89	112	0	112
HAL-C-E-E-203	Installation of Disconnect Switches	2	15-Sep-26	17-Sep-26	29-Aug-26A	12-Oct-26A	25,808.36	25,808.36	25,808.36	32	32	32
HAL-C-E-E-193	Installation of Main Distribution Board	2	09-Aug-26	11-Aug-26	08-Sep-26A	12-Oct-26	25,479.66	25,479.66	20,383.73	32	32	26
HAL-C-E-E-153	Installation of Lighting fixtures	4	09-Aug-26	13-Aug-26	15-Sep-26A	12-Oct-26A	59,751.14	59,751.14	59,751.14	64	64	64
HAL-C-E-E-253	Installation of PP-AC panel	2	13-Aug-26	16-Aug-26	17-Sep-26A	12-Oct-26	18,213.99	18,213.99	14,571.19	32	32	26
HAL-C-E-E-133	Installation of Fire Detectors & Accessories	4	26-Jul-26	30-Jul-26	22-Sep-26A	12-Oct-26A	31,219.23	31,219.23	31,219.23	64	64	64
HAL-C-E-E-283	Monitor Modules for Fire Alarm	2	23-Aug-26	25-Aug-26	24-Sep-26A	18-Oct-26	3,760.02	3,760.02	1,880.01	32	32	16
HAL-C-E-E-293	Line Isolator Modules for Fire Alarm	2	25-Aug-26	27-Aug-26	24-Sep-26A	19-Oct-26	163.42	163.42	81.71	32	32	16
SITE INFRASTRUCTURE		45	05-Aug-26	14-Nov-26	25-Jul-26A	26-Oct-26	704,029.38	536,254.26	368,266.97	1872	1050	888
EXTERNAL WORKS		45	05-Aug-26	14-Nov-26	25-Jul-26A	25-Oct-26	274,814.46	253,203.51	175,372.81	1200	652	584
ELECTRICAL		35	27-Sep-26	14-Nov-26	25-Jul-26A	14-Oct-26	31,350.09	14,711.39	30,740.31	368	142	328
HAL-C-EX-E-186	Installation of Earthing and Grounding	5	29-Sep-26	05-Oct-26	25-Jul-26A	14-Oct-26	1,219.55	1,219.55	609.77	80	80	40
HAL-C-EX-E-1321	Installation of wiring devices	2	02-Nov-26	08-Nov-26	24-Sep-26A	12-Oct-26A	3,826.99	0.00	3,826.99	80	0	80
HAL-C-EX-E-176	Installation of Main MCC	2	27-Sep-26	29-Sep-26	24-Sep-26A	12-Oct-26A	12,828.30	12,828.30	12,828.30	32	32	32
HAL-C-EX-E-196	Installation of Lighting fixtures	2	12-Oct-26	14-Oct-26	24-Sep-26A	12-Oct-26A	5,310.11	0.00	5,310.11	32	0	32
HAL-C-EX-E-216	Installation of LV Cables	2	08-Nov-26	14-Nov-26	24-Sep-26A	12-Oct-26A	2,281.82	0.00	2,281.82	80	0	80
HAL-C-EX-E-236	Installation of panel boards	2	31-Oct-26	02-Nov-26	24-Sep-26A	12-Oct-26A	5,175.56	0.00	5,175.56	32	0	32
HAL-C-EX-E-226	Installation of Wires	2	10-Oct-26	12-Oct-26	10-Oct-26A	12-Oct-26A	707.77	663.53	707.77	32	30	32
EXTERNAL ELECTRICAL WORKS		18	05-Aug-26	16-Sep-26	10-Sep-26A	20-Oct-26	236,814.92	236,814.92	144,632.50	384	384	256
HAL-C-EX-E-470	Installation of Earthing and Grounding	5	05-Sep-26	10-Sep-26	10-Sep-26A	15-Oct-26	9,726.29	9,726.29	1,945.26	80	80	16
HAL-C-EX-E-480	Installation of Street Lighting Feeder pillars & KWH meter	5	10-Sep-26	16-Sep-26	10-Sep-26A	20-Oct-26	105,501.74	105,501.74	21,100.35	80	80	16
HAL-C-EX-E-440	Installation of Lighting poles	7	05-Aug-26	13-Aug-26	24-Sep-26A	12-Oct-26A	72,468.86	72,468.86	72,468.86	112	112	112
HAL-C-EX-E-380	Installation of LV Cables	7	19-Aug-26	27-Aug-26	01-Oct-26A	12-Oct-26A	49,118.03	49,118.03	49,118.03	112	112	112
FENCES AND GATES		12	03-Oct-26	21-Oct-26	12-Oct-26	25-Oct-26	6,649.45	1,677.20	0.00	448	126	0
HAL-C-EX-S-1334	Installation of base plate	5	03-Oct-26	08-Oct-26	12-Oct-26	17-Oct-26	920.96	920.96	0.00	80	80	0
HAL-C-EX-S-1294	Installation of steel fence	2	17-Oct-26	19-Oct-26	18-Oct-26	19-Oct-26	1,841.30	0.00	0.00	128	0	0
HAL-C-EX-S-1324	Installation of steel members	7	08-Oct-26	17-Oct-26	18-Oct-26	25-Oct-26	1,841.30	756.25	0.00	112	46	0
HAL-C-EX-S-1384	Installation of steel gates	2	19-Oct-26	21-Oct-26	20-Oct-26	21-Oct-26	2,045.89	0.00	0.00	128	0	0
ROAD WORKS		21	12-Sep-26	26-Oct-26	19-Sep-26A	26-Oct-26	407,097.15	283,050.75	192,894.16	592	398	304
HAL-C-EX-R-1460	Curb Stones	7	12-Sep-26	29-Sep-26	19-Sep-26A	12-Oct-26	131,462.47	131,462.47	128,841.05	224	224	220
HAL-C-EX-R-1480	Interlock Tiles	7	29-Sep-26	15-Oct-26	24-Sep-26A	18-Oct-26	195,148.13	151,588.28	39,029.63	224	174	45
HAL-C-EX-R-1500	Road Signs	5	20-Oct-26	26-Oct-26	24-Sep-26A	26-Oct-26	50,046.98	0.00	25,023.49	80	0	40
HAL-C-EX-R-890	Supply and install geotextile sheet	2	15-Oct-26	18-Oct-26	18-Oct-26	20-Oct-26	12,773.01	0.00	0.00	32	0	0
HAL-C-EX-R-1490	Gravel Bedding	2	18-Oct-26	20-Oct-26	20-Oct-26	22-Oct-26	17,666.57	0.00	0.00	32	0	0
LANDSCAPING		5	20-Oct-26	26-Oct-26	20-Oct-26	26-Oct-26	22,117.76	0.00	0.00	80	0	0
HAL-C-EX-R-1510	Planting of trees	5	20-Oct-26	26-Oct-26	20-Oct-26	26-Oct-26	22,117.76	0.00	0.00	80	0	0
TESTING AND COMMISSIONING (10%)		33	18-Aug-26	29-Nov-26	08-Sep-26A	24-Oct-26	766,012.50	180,295.05	660,531.92	2864	1678	2160
TESTING AND COMMISSIONING 900 Sq.m-2		26	08-Sep-26	29-Nov-26	08-Sep-26A	21-Oct-26	626,452.65	140,288.40	563,807.39	1408	816	1267
MECHANICAL		21	08-Sep-26	11-Oct-26	08-Sep-26A	20-Oct-26	105,035.40	105,035.40	94,531.86	672	672	605
HAL-C-TC-M-3376	Testing and Commissioning of Fire Fighting Pipes	7	22-Sep-26	01-Oct-26	08-Sep-26A	20-Oct-26	54,639.90	54,639.90	49,175.91	112	112	101
HAL-C-TC-M-3416	Testing and Commissioning of Electric Water Heater	7	08-Sep-26	16-Sep-26	15-Sep-26A	12-Oct-26	1,440.00	1,440.00	1,296.00	112	112	101
HAL-C-TC-M3446	Testing and Commissioning of Exhaust Fan	7	16-Sep-26	26-Sep-26	15-Sep-26A	20-Oct-26	8,437.50	8,437.50	7,593.75	112	112	101
HAL-C-TC-M-3456	Testing and Commissioning of Wall propeller type exhaust fan	7	21-Sep-26	30-Sep-26	15-Sep-26A	20-Oct-26	15,750.00	15,750.00	14,175.00	112	112	101
HAL-C-TC-M-3386	Testing and Commissioning of Fire Hose Cabinet	3	03-Oct-26	11-Oct-26	24-Sep-26A	20-Oct-26	10,080.00	10,080.00	9,072.00	112	112	101
HAL-C-TC-M-3426	Testing and Commissioning of Sanitary Fixtures	7	16-Sep-26	26-Sep-26	24-Sep-26A	13-Oct-26	14,688.00	14,688.00	13,219.20	112	112	101
ELECTRICAL		13	19-Sep-26	29-Nov-26	15-Sep-26A	21-Oct-26	521,417.25	35,253.00	469,275.53	736	144	662
HAL-C-TC-E-3556	Testing and Commissioning of Solar power plant	1	26-Nov-26	29-Nov-26	15-Sep-26A	12-Oct-26	198,000.00	0.00	178,200.00	32	0	29
HAL-C-TC-E-3476	Testing and Commissioning of Lighting Fixtures	1	20-Oct-26	21-Oct-26	01-Oct-26A	13-Oct-26	64,836.00	0.00	58,352.40	16	0	14
HAL-C-TC-E-3446	Testing and Commissioning of LV cables	1	28-Oct-26	31-Oct-26	08-Oct-26A	14-Oct-26	28,530.00	0.00	25,677.00	32	0	29
HAL-C-TC-E-3456	Testing and Commissioning of Main Distribution Board	2	18-Oct-26	26-Oct-26	08-Oct-26A	21-Oct-26	23,040.00	0.00	20,736.00	112	0	101

Date	Revision	Checked	Approved
12-Oct-26	Weekly Report #40		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Budgeted Labor Units	Planned Value Labor Units	Earned Value Labor Units
HAL-C-TC-E-3466	Testing and Commissioning of Disconnect Switches	1	19-Oct-26	27-Oct-26	08-Oct-26 A	20-Oct-26	23,337.00	0.00	21,003.30	112	0	101
HAL-C-TC-E-3486	Testing and Commissioning of Grounding	1	02-Nov-26	04-Nov-26	08-Oct-26 A	14-Oct-26	15,374.25	0.00	13,836.83	32	0	29
HAL-C-TC-E-3496	Testing and Commissioning of Fire Alarm System	2	01-Oct-26	04-Oct-26	08-Oct-26 A	14-Oct-26	16,497.00	16,497.00	14,847.30	32	32	29
HAL-C-TC-E-3506	Testing and Commissioning of Wiring Devices	4	19-Sep-26	28-Sep-26	08-Oct-26 A	20-Oct-26	18,756.00	18,756.00	16,880.40	112	112	101
HAL-C-TC-E-3516	Testing and Commissioning of LP panel board	1	26-Oct-26	28-Oct-26	08-Oct-26 A	21-Oct-26	13,680.00	0.00	12,312.00	32	0	29
HAL-C-TC-E-3526	Testing and Commissioning of PP-AC panel	1	21-Oct-26	27-Oct-26	08-Oct-26 A	14-Oct-26	16,470.00	0.00	14,823.00	80	0	72
HAL-C-TC-E-3536	Testing and Commissioning of Telephone and data system	1	24-Oct-26	29-Oct-26	08-Oct-26 A	14-Oct-26	21,069.00	0.00	18,962.10	80	0	72
HAL-C-TC-E-3546	Testing and Commissioning of Access Control System	2	28-Oct-26	31-Oct-26	08-Oct-26 A	14-Oct-26	21,987.00	0.00	19,788.30	32	0	29
HAL-C-TC-E-3566	Testing and Commissioning of CCTV System	1	29-Oct-26	01-Nov-26	08-Oct-26 A	14-Oct-26	59,841.00	0.00	53,856.90	32	0	29
TESTING AND COMMISSIONING SITE INFRASTRUCTURE		25	18-Aug-26	14-Nov-26	15-Sep-26 A	24-Oct-26	139,559.85	40,006.65	96,724.53	1456	862	893
PUMP ROOM SHED		18	27-Sep-26	14-Nov-26	15-Sep-26 A	14-Oct-26	92,513.70	6,520.50	83,262.33	672	304	605
HAL-C-TC-M-3576	Testing & Commissioning of Fire Fighting pump	2	31-Oct-26	05-Nov-26	15-Sep-26 A	14-Oct-26	54,000.00	0.00	48,600.00	160	0	144
HAL-C-TC-M-3586	Testing & Commissioning of Booster pump	2	27-Sep-26	05-Oct-26	15-Sep-26 A	13-Oct-26	6,300.00	6,300.00	5,670.00	224	224	202
HAL-C-TC-E-3616	Testing and Commissioning of Panel Board	1	02-Nov-26	04-Nov-26	12-Oct-26 A	12-Oct-26	936.00	0.00	842.40	32	0	29
HAL-C-TC-E-3626	Testing and Commissioning of Lighting Fixtures	2	14-Oct-26	17-Oct-26	12-Oct-26 A	14-Oct-26	1,152.45	0.00	1,037.21	32	0	29
HAL-C-TC-E-3636	Testing and Commissioning of Grounding	5	05-Oct-26	11-Oct-26	12-Oct-26 A	14-Oct-26	220.50	220.50	198.45	80	80	72
HAL-C-TC-E-3646	Testing and Commissioning of Wiring devices	2	08-Nov-26	10-Nov-26	12-Oct-26 A	12-Oct-26	692.10	0.00	622.89	32	0	29
HAL-C-TC-E-3656	Testing and Commissioning of Programmable Logic Controlle	2	22-Oct-26	25-Oct-26	12-Oct-26 A	14-Oct-26	28,800.00	0.00	25,920.00	32	0	29
HAL-C-TC-E-3621	Testing and Commissioning of LV cables	2	08-Nov-26	14-Nov-26	12-Oct-26 A	12-Oct-26	412.65	0.00	371.39	80	0	72
EXTERNAL		11	19-Aug-26	19-Sep-26	12-Oct-26	24-Oct-26	32,088.15	32,088.15	0.00	464	464	0
HAL-C-TC-EX-E-3626	Testing and Commissioning of LV cables	7	27-Aug-26	05-Sep-26	12-Oct-26	19-Oct-26	8,883.00	8,883.00	0.00	112	112	0
HAL-C-TC-EX-E-3646	Testing and Commissioning of Street Lighting pole	7	19-Aug-26	06-Sep-26	12-Oct-26	19-Oct-26	21,446.10	21,446.10	0.00	240	240	0
HAL-C-TC-EX-E-3656	Testing and Commissioning of Grounding	7	10-Sep-26	19-Sep-26	17-Oct-26	24-Oct-26	1,759.05	1,759.05	0.00	112	112	0
ENVIRONMENTAL		5	18-Aug-26	28-Oct-26	15-Sep-26 A	12-Oct-26	14,958.00	1,398.00	13,462.20	320	94	288
HAL-C-TC-E-3666	Testing and Commissioning of Main program system & contro	5	11-Oct-26	28-Oct-26	15-Sep-26 A	12-Oct-26	14,400.00	840.00	12,960.00	240	14	216
HAL-C-TC-ENV-SW-70	Testing & Commissioning of Irrigaiton System	5	18-Aug-26	24-Aug-26	15-Sep-26 A	12-Oct-26	558.00	558.00	502.20	80	80	72
PREOJECT CLOSEOUT		8	20-Oct-26	29-Oct-26	18-Oct-26	27-Oct-26	0.00	0.00	0.00	240	0	0
ENGINEERING		6	20-Oct-26	27-Oct-26	18-Oct-26	25-Oct-26	0.00	0.00	0.00	240	0	0
AS BUILT DRAWINGS		4	20-Oct-26	25-Oct-26	18-Oct-26	22-Oct-26	0.00	0.00	0.00	160	0	0
CIVIL DRAWINGS		2	20-Oct-26	22-Oct-26	18-Oct-26	20-Oct-26	0.00	0.00	0.00	32	0	0
PREPARATION AND SUBMITTALS		2	20-Oct-26	22-Oct-26	18-Oct-26	20-Oct-26	0.00	0.00	0.00	32	0	0
HAL-AB-1010	Civil drawings	2	20-Oct-26	22-Oct-26	18-Oct-26	20-Oct-26	0.00	0.00	0.00	32	0	0
REVIEW AND APPROVALS		2	20-Oct-26	22-Oct-26	18-Oct-26	20-Oct-26	0.00	0.00	0.00	0	0	0
HAL-AB-1053	Civil drawings	2	20-Oct-26	22-Oct-26	18-Oct-26	20-Oct-26	0.00	0.00	0.00	0	0	0
ARCHITECTURAL DRAWINGS		4	20-Oct-26	25-Oct-26	18-Oct-26	22-Oct-26	0.00	0.00	0.00	32	0	0
PREPARATION AND SUBMITTALS		2	20-Oct-26	22-Oct-26	18-Oct-26	20-Oct-26	0.00	0.00	0.00	32	0	0
HAL-AB-1011	Architectural drawings	2	20-Oct-26	22-Oct-26	18-Oct-26	20-Oct-26	0.00	0.00	0.00	32	0	0
REVIEW AND APPROVALS		2	22-Oct-26	25-Oct-26	20-Oct-26	22-Oct-26	0.00	0.00	0.00	0	0	0
HAL-AB-1023	Architectural drawings	2	22-Oct-26	25-Oct-26	20-Oct-26	22-Oct-26	0.00	0.00	0.00	0	0	0
MECHANICAL DRAWINGS		4	20-Oct-26	25-Oct-26	18-Oct-26	22-Oct-26	0.00	0.00	0.00	32	0	0
PREPARATION AND SUBMITTALS		2	20-Oct-26	22-Oct-26	18-Oct-26	20-Oct-26	0.00	0.00	0.00	32	0	0
HAL-AB-1013	Mechanical drawings	2	20-Oct-26	22-Oct-26	18-Oct-26	20-Oct-26	0.00	0.00	0.00	32	0	0
REVIEW AND APPROVALS		2	22-Oct-26	25-Oct-26	20-Oct-26	22-Oct-26	0.00	0.00	0.00	0	0	0
HAL-AB-1033	Mechanical drawings	2	22-Oct-26	25-Oct-26	20-Oct-26	22-Oct-26	0.00	0.00	0.00	0	0	0
ELECTRICAL DRAWINGS		4	20-Oct-26	25-Oct-26	18-Oct-26	22-Oct-26	0.00	0.00	0.00	32	0	0
PREPARATION AND SUBMITTALS		2	20-Oct-26	22-Oct-26	18-Oct-26	20-Oct-26	0.00	0.00	0.00	32	0	0
HAL-AB-1012	Electrical drawings	2	20-Oct-26	22-Oct-26	18-Oct-26	20-Oct-26	0.00	0.00	0.00	32	0	0
REVIEW AND APPROVALS		2	22-Oct-26	25-Oct-26	20-Oct-26	22-Oct-26	0.00	0.00	0.00	0	0	0
HAL-AB-1043	Electrical drawings	2	22-Oct-26	25-Oct-26	20-Oct-26	22-Oct-26	0.00	0.00	0.00	0	0	0
EXTERNAL WORKS DRAWINGS		4	20-Oct-26	25-Oct-26	18-Oct-26	22-Oct-26	0.00	0.00	0.00	32	0	0
PREPARATION AND SUBMITTALS		2	20-Oct-26	22-Oct-26	18-Oct-26	20-Oct-26	0.00	0.00	0.00	32	0	0

Date	Revision	Checked	Approved
12-Oct-26	Weekly Report #40		

Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Budgeted Labor Units	Planned Value Labor Units	Earned Value Labor Units
HAL-AB-1054	External works drawings	2	20-Oct-26	22-Oct-26	18-Oct-26	20-Oct-26	0.00	0.00	0.00	32	0	0
REVIEW AND APPROVALS		2	22-Oct-26	25-Oct-26	20-Oct-26	22-Oct-26	0.00	0.00	0.00	0	0	0
HAL-AB-1055	External works drawings	2	22-Oct-26	25-Oct-26	20-Oct-26	22-Oct-26	0.00	0.00	0.00	0	0	0
WARRANTIES AND GUARANTEES		4	22-Oct-26	27-Oct-26	20-Oct-26	25-Oct-26	0.00	0.00	0.00	80	0	0
SYSTEM		4	22-Oct-26	27-Oct-26	20-Oct-26	25-Oct-26	0.00	0.00	0.00	80	0	0
PREPARATION AND SUBMITTALS		2	22-Oct-26	25-Oct-26	20-Oct-26	22-Oct-26	0.00	0.00	0.00	64	0	0
HAL-WG-1010	Warraties and Guarantees For Mechanical Equipments	2	22-Oct-26	25-Oct-26	20-Oct-26	22-Oct-26	0.00	0.00	0.00	32	0	0
HAL-WG-1011	Warraties and Guarantees For Electrical Systems	2	22-Oct-26	25-Oct-26	20-Oct-26	22-Oct-26	0.00	0.00	0.00	32	0	0
REVIEW AND APPROVAL		2	25-Oct-26	27-Oct-26	22-Oct-26	25-Oct-26	0.00	0.00	0.00	16	0	0
HAL-WG-1012	Warraties and Guarantees For Mechanical Equipments	2	25-Oct-26	27-Oct-26	22-Oct-26	25-Oct-26	0.00	0.00	0.00	16	0	0
HAL-WG-1013	Warraties and Guarantees For Electrical Systems	2	25-Oct-26	27-Oct-26	22-Oct-26	25-Oct-26	0.00	0.00	0.00	0	0	0
DEMOBILIZATION		4	25-Oct-26	29-Oct-26	22-Oct-26	27-Oct-26	0.00	0.00	0.00	0	0	0
HAL-D.MOB-1013	Demobilization of manpower	4	25-Oct-26	29-Oct-26	22-Oct-26	27-Oct-26	0.00	0.00	0.00	0	0	0

Date	Revision	Checked	Approved
12-Oct-26	Weekly Report #40		