
Activity ID	Activity Name	Original Duration	BL Project Start	BL Project Finish	Start	Finish	Budgeted Total Cost	Planned Value Cost	Earned Value Cost	Schedule % Complete	Performance % Complete
	44 READY BUILT FACTORIES 900 m2 IN AL DAMMAM #3	366	07-Jan-26	06-Mar-27	07-Jan-26 A	06-Mar-27	95,996,525.00	67,542,189.81	67,562,476.35	70.36%	70.38%
	PROJECT MILESTONES	353	07-Jan-26	06-Mar-27	07-Jan-26 A	06-Mar-27	0.00	0.00	0.00	0%	0%
	MOBILIZATION	35	07-Jan-26	16-Feb-26	07-Jan-26 A	04-May-26 A	0.00	0.00	0.00	0%	0%
	ENGINEERING (3%)	159	22-Jan-26	17-May-26	15-Jan-26 A	05-Jul-26 A	2,879,895.75	2,879,895.75	2,879,895.75	100%	100%
	PROCUREMENT (20%)	258	04-Feb-26	15-Nov-26	14-Jan-26 A	27-Sep-26 A	19,199,305.00	18,149,515.44	19,199,305.00	94.53%	100%
	CONSTRUCTION (67%)	321	27-Jan-26	21-Feb-27	14-Jan-26 A	27-Feb-27	64,317,671.75	39,294,851.69	38,293,779.50	61.09%	59.54%
	RBF 900 SQM FACTORIES	321	27-Jan-26	16-Feb-27	14-Jan-26 A	23-Feb-27	55,841,646.40	37,550,480.14	35,662,672.84	67.24%	63.86%
	SITE WORKS	16	27-Jan-26	25-Feb-26	14-Jan-26 A	31-Jan-26 A	10,892.39	10,892.39	10,892.39	100%	100%
	BLOCK B6	266	10-Feb-26	23-Nov-26	15-Feb-26 A	19-Jan-27	5,075,523.09	3,874,467.80	3,112,647.57	76.34%	61.33%
	BLOCK B5	242	19-Feb-26	23-Nov-26	16-Feb-26 A	27-Dec-26	5,075,523.09	4,772,376.51	3,271,214.05	94.03%	64.45%
	BLOCK B4	242	25-Feb-26	01-Dec-26	17-Feb-26 A	03-Jan-27	5,075,523.09	4,418,632.19	3,336,529.90	87.06%	65.74%
	BLOCK B3	303	03-Mar-26	28-Dec-26	17-Feb-26 A	15-Feb-27	5,075,523.09	3,476,170.36	2,969,685.22	68.49%	58.51%
	BLOCK B2	273	08-Mar-26	02-Jan-27	17-Feb-26 A	15-Feb-27	5,075,523.09	3,318,512.94	2,772,947.04	65.38%	54.63%
	BLOCK B1	274	12-Mar-26	03-Jan-27	17-Mar-26 A	17-Feb-27	5,075,523.09	3,298,564.06	2,705,309.91	64.99%	53.3%
	BLOCK B7	273	10-Feb-26	06-Jan-27	16-Feb-26 A	22-Dec-26	5,075,523.09	3,406,373.47	4,009,150.78	67.11%	78.99%
	BLOCK B8	288	19-Feb-26	14-Jan-27	17-Feb-26 A	23-Feb-27	5,075,523.09	2,912,484.49	3,545,138.59	57.38%	69.85%
	BLOCK B9	287	25-Feb-26	31-Jan-27	17-Feb-26 A	06-Feb-27	5,075,523.09	2,707,911.45	3,422,130.70	53.35%	67.42%
	BLOCK B10	293	03-Mar-26	08-Feb-27	18-Feb-26 A	11-Feb-27	5,075,523.09	2,687,335.31	3,297,670.78	52.95%	64.97%
	BLOCK B11	288	08-Mar-26	16-Feb-27	18-Feb-26 A	16-Feb-27	5,075,523.09	2,666,759.17	3,209,355.91	52.54%	63.23%
	SITE INFRASTRUCTURE	290	10-Feb-26	21-Feb-27	19-Jan-26 A	27-Feb-27	8,476,025.35	1,744,371.54	2,631,106.65	20.58%	31.04%
	SITE WORKS	23	10-Feb-26	10-Mar-26	19-Jan-26 A	28-Feb-26 A	197,690.88	197,690.88	197,690.88	100%	100%
	NETWORKS	89	07-Sep-26	23-Dec-26	01-Aug-26 A	31-Jan-27	1,901,944.63	727,424.65	1,180,962.82	38.25%	62.09%
	EXTERNAL WORKS	84	15-Sep-26	25-Jan-27	01-Jul-26 A	27-Feb-27	3,338,525.71	819,256.01	1,252,452.95	24.54%	37.52%
	ROAD WORKS	34	23-Nov-26	21-Feb-27	16-Jan-27	25-Feb-27	2,873,764.57	0.00	0.00	0%	0%
	LANDSCAPING	12	02-Feb-27	15-Feb-27	09-Feb-27	24-Feb-27	164,099.55	0.00	0.00	0%	0%
	TESTING AND COMMISSIONING (10%)	183	24-May-26	18-Feb-27	17-Jun-26 A	24-Feb-27	9,599,652.50	7,217,926.94	7,189,496.10	75.19%	74.89%
	PREOJECT CLOSEOUT	20	02-Feb-27	06-Mar-27	09-Feb-27	06-Mar-27	0.00	0.00	0.00	0%	0%



Actual Level of Effort
Actual Work
Remaining Work
Critical Remaining Work
Milestone
summary

Date	Revision	Checked	Approved
13-Oct-26	Weekly Report		