Date : 9-11-2026	Progress Tracking sheet -ARAR	
Items	**Completed**	**Ongoing activities**
Foot Ball Play Ground	Backfilling & compaction of last layer &Curbstone Works	Installation of interlock
Basket Ball Play Ground	Backfilling & compaction of last layer &Curbstone Works /pouring of slab on grade	Installation of interlock
PadelPlay Ground	Backfilling & compaction of last layer/Pouring of fence foundation / pouring of slab on grade	Installation of interlock
Air Dome	Pouring of foundation /Excavation of entrance foundation/ Pouring of pc of entrance foundation /Pouring of foundation	Isolation of foundation
Bike/Walk Path	Backfilling & compaction of 2nd layer	
Parking	Backfilling & compaction of last layer / Installation for curbstone/Installation for interlock	
Toilet/Service Building	Preleminary electrical & mechanical works & Plastering works/ installation of wall ceramics / floor isolation/ installation of floor ceramics / membrane & cetotextile isolation /gypsum board installation /Painting/ curtain wall/ closet	
Septic tank	Isolation & masonary & backfilling / pouring of pc for manholes / Shuttering & steel fixing of manholes /pouring of manholes foundation	
GRP tank	Pouring of foundation & grade beam & isolation/Installation of tank / Testing / pouring of pc for pump foundation/Shuttering & steel fixing of pump room foundation/pouring of pump room foundation	
Irrigation Network	Excavation of network /pipe laying	
Trees & Planting	Backfilling & compaction & leveling	Excavation of trees
Street Lighting	Excavation /Cable laying/ Backfilling & Excavation for poles foundation/ Pouring of pc for poles foundation / installation of poles foundation / installation of poles/Installation of fixtures	

Completed	
Ongoing	
Not start	

Date : 9-11-2026	Progress Tracking sheet -Hasa oasis	
Items	**Completed**	**Ongoing activities**
Foot Ball Play Ground	Backfilling & compaction of last layer /Curbstone Works/ Aspalt layer	Installation of interlock
Basket Ball Play Ground	Backfilling & compaction of last layer /Curbstone Works / pouring of slab on grade	Installation of interlock
PadelPlay Ground	Backfilling & compaction of last layer /Curbstone Works /pouring of fence foundation /pouring of slab on grade	Installation of interlock
Air Dome	Pouring of foundation / Pouring of curtain wall foundation & isolation & backfilling	
Bike/Walk Path	Backfilling & compaction of last layer / Pouring of plain concrete for curbstone /Installation of Curbstone	leveling work for asphalt layer
Parking	Backfilling & compaction of last layer & Curbstone works/ Installation of interlock	
Toilet/Service Building	Preleminary electrical & mechanical works & plastering works / installation of ceramic for walls & floor /floor Isolation works /Duct installation/Gypsum board /internal painting/ Wash basin & closet installation / plumbing fixure installation/ granite installation/curtain wall installation/ wiring devices / lighting fixtures / earthing work	
Septic tank	Isolation & masonary & backfilling	
Irrigation Network	Conection to main water supply network / Excavation & pipe laying	installation of sprinkler & buubblers
Trees & Planting	Excavation of tree/ curbstone installation /Placement of agricultural soil	Placement of Trees
Street Lighting	Excavation & cable laying & backfilling / installation of poles / installation of lighting fixtures	

Completed	
Ongoing	
Not start	

Date : 9-11-2026	Progress Tracking sheet -Dammam	
Items	**Completed**	**Ongoing activities**
Foot Ball Play Ground	Backfilling & compaction of last layer /Curbstone Works	Installation of interlock
Basket Ball Play Ground	Backfilling & compaction of last layer /Curbstone Works/ Pouring of slab on grade	Installation of interlock
PadelPlay Ground	Backfilling & compaction of last layer /Curbstone Works /Pouring of fence foundation /Pouring of slab on grade	Installation of interlock
Air Dome	Pouring of foundation /Excavation of entrance foundation/ Pouring of pc of entrance foundation	Shuttering & steel fixing of entrance foundation
Toilet/Service Building	Preleminary electrical & mechanical works & plastering works / installation of ceramic for walls & floor /floor Isolation works /Duct installation/Gypsum board /internal painting/ Wash basin & closet installation / plumbing fixure installation/ curtain wall installation /wiring devices	
Sewer Network	Excavation of network & pipe laying & Manholes /Backfilling	
Irrigation &water supply Network	Excavation of network & pipe laying / Backfilling	
Trees & Planting	Backfilling & compaction & leveling	Excavation of trees
Street Lighting	Excavation & cable laying & backfilling / installation of poles / installation of lighting fixtures	

Completed	
Ongoing	
Not start	