Date : 12-10-2026	Progress Tracking sheet -ARAR	
Items	**Completed**	**Ongoing activities**
Foot Ball Play Ground	Backfilling & compaction of last layer &Curbstone Works	
Basket Ball Play Ground	Backfilling & compaction of last layer &Curbstone Works /pouring of slab on grade	
PadelPlay Ground	Backfilling & compaction of last layer/Pouring of fence foundation / pouring of slab on grade	
Air Dome	Pouring of foundation /Excavation of entrance foundation	
Bike/Walk Path	Backfilling & compaction of 2nd layer	
Parking	Backfilling & compaction of last layer / Installation for curbstone/Installation for interlock	
Toilet/Service Building	Preleminary electrical & mechanical works & Plastering works/ installation of wall ceramics / floor isolation	Roof isolation
Septic tank	Isolation & masonary & backfilling	
GRP tank	Pouring of foundation & grade beam & isolation/Installation of tank	Testing
Irrigation Network	Excavation of network /pipe laying	
Trees & Planting		
Street Lighting		Excavation & cable laying

Completed	
Ongoing	
Not start	

Date :12-10-2026	Progress Tracking sheet -Hasa oasis	
Items	**Completed**	**Ongoing activities**
Foot Ball Play Ground	Backfilling & compaction of last layer /Curbstone Works/ Aspalt layer	Installation of interlock
Basket Ball Play Ground	Backfilling & compaction of last layer /Curbstone Works / pouring of slab on grade	Installation of interlock
PadelPlay Ground	Backfilling & compaction of last layer /Curbstone Works /pouring of fence foundation /pouring of slab on grade	Installation of interlock
Air Dome	Pouring of foundation / Pouring of curtain wall foundation	
Bike/Walk Path	Backfilling & compaction of last layer / Pouring of plain concrete for curbstone	
Parking	Backfilling & compaction of last layer & Curbstone works/ Installation of interlock	
Toilet/Service Building	Preleminary electrical & mechanical works & plastering works / installation of ceramic for walls & floor /floor Isolation works /Duct installation/Gypsum board /internal painting/ Wash basin & closet installation / plumbing fixure installation	Roof isolation
Septic tank	Isolation & masonary & backfilling	
Irrigation Network	Conection to main water supply network / Excavation & pipe laying	
Trees & Planting	Excavation of tree	Placement of agricultural soil
Street Lighting	Excavation & cable laying & backfilling	

Completed	
Ongoing	
Not start	

Date : 12-10-2026	Progress Tracking sheet -Dammam	
Items	**Completed**	**Ongoing activities**
Foot Ball Play Ground	Backfilling & compaction of last layer /Curbstone Works	
Basket Ball Play Ground	Backfilling & compaction of last layer /Curbstone Works/ Pouring of slab on grade	
PadelPlay Ground	Backfilling & compaction of last layer /Curbstone Works /Pouring of fence foundation /Pouring of slab on grade	
Air Dome	Pouring of foundation/ Excavation of entrance foundation	
Toilet/Service Building	Preleminary electrical & mechanical works & plastering works / installation of ceramic for walls & floor /floor Isolation works /Duct installation/Gypsum board /internal painting /Wash basin installation	Roof isolation
Sewer Network	Excavation of network & pipe laying & Manholes /Backfilling	
Irrigation &water supply Network	Excavation of network & pipe laying / Backfilling	
Trees & Planting		
Street Lighting	Excavation & cable laying & backfilling	

Completed	
Ongoing	
Not start	